



सत्यमेव जयते

भारत सरकार

Government of India

विद्युत मंत्रालय

Ministry of Power

उत्तर क्षेत्रीय विद्युत समिति

Northern Regional Power Committee

सं.:उ.क्षे.वि.स./प्रचालन/106/01/2021/9037-9078

दिनांक: 22.09.2021

विषय: उत्तर क्षेत्रीय विद्युत समिति की प्रचालन समन्वय उप- समिति की 187^{वीं} बैठक में स्वीकृत आऊटेज कार्यक्रम की सूची।

Subject: Outage programme approved in 187th OCC Meeting.

विद्युत् उत्पादन कंपनियों व पारेषण लाइसेंस धारकों द्वारा उत्पादन इकाइयों व पारेषण तंत्र के प्रस्तावित आऊटेज कार्यक्रमों को दिनांक 20.09.2021 में आयोजित प्रचालन समन्वय उप-समिति की 187^{वीं} बैठक में चर्चा करने के पश्चात आऊटेज कार्यक्रम की स्वीकृत सूची को उत्तर क्षेत्रीय विद्युत समिति के वेबसाइट पर उपलब्ध किया गया है। सभी आऊटेज कार्यक्रम संभावित हैं एवं वास्तविक काल में ग्रिड की स्थिति के अनुरूप प्रभावी होंगे। किसी प्रकार की त्रुटि होने पर दो कार्य दिवसों के भीतर हमें सूचित करने का कष्ट करें।

The outage programme of Generating Units and Transmission Lines proposed by Generating Companies and Transmission Licensees were discussed in the 187th OCC meeting held on 20.09.2021 and the approved list of outages program has been uploaded on NRPC website. All outage programmes are approved tentatively subject to real time grid conditions. Discrepancy, if any may kindly be intimated within two working days.

-sd-

(सौमित्र मजूमदार)

अधीक्षण अभियंता (प्रचालन)

सेवा में,

प्रचालन समन्वय उप- समिति के सभी सदस्य।

APPROVED OUTAGE PROGRAM OF 187th OCC

| Sr No | Reference Number | OCC Number | Name of Requesting Agency | Element Type | Element Name | Owner | Daily/Continuous | Reason | Requested From Date | Requested From Time | Requested To Date | Requested To Time | Requester Remarks | Request Type | Shutdown Status | Approved From Date | Approved From Time | Approved To Date | Approved To Time | NRPC Remarks |
|-------|------------------|------------|---------------------------|-----------------|--------------------------------|-------|------------------|---|---------------------|---------------------|-------------------|-------------------|---|--------------|-----------------|--------------------|--------------------|------------------|------------------|--|
| 1 | RQ66956 | OCC_187 | antagas_sd | GENERATING UNIT | 88.71 MW ANTA GPS - UNIT 2 | NTPC | C | Minor Inspection of Gas Turbine 4000 VOH | 18-Oct-2021 | 08:00 | 23-Oct-2021 | 18:00 | Unit Shutdown required for Minor Inspection | PLANNED | Approved | 18-Oct-21 | 08:00 | 23-Oct-21 | 18:00 | |
| 2 | RQ66611 | OCC_187 | ntpcos_sd | GENERATING UNIT | 500 MW SINGRAULI STPS - UNIT 6 | NTPC | C | Boiler+ LPT+TG Bearing inspection +Hangers replacement | 01-Oct-2021 | 00:00 | 05-Nov-2021 | 00:00 | actual s/d may be permitted from 25.09.2021 based on liabilities, Hydrogen leakage, hangers | PLANNED | Approved | 01-Oct-21 | 00:00 | 05-Nov-21 | 00:00 | |
| 3 | RQ66682 | OCC_187 | dadri_sd | GENERATING UNIT | 490 MW DADRI-II TPS - UNIT 1 | NTPC | C | UNIT OVERHAULING | 18-Oct-2021 | 00:00 | 11-Nov-2021 | 00:00 | UNIT OVERHAULING | PLANNED | Rejected | | | | | |
| 4 | RQ66606 | OCC_187 | ntpcos_sd | GENERATING UNIT | 490 MW DADRI-II TPS - UNIT 1 | NTPC | C | Annual Boiler overhaul, LPT Inspection | 18-Oct-2021 | 00:00 | 12-Nov-2021 | 00:00 | | PLANNED | Rejected | | | | | duplicate entry. |
| 5 | RQ66683 | OCC_187 | dadri_sd | GENERATING UNIT | 490 MW DADRI-II TPS - UNIT 2 | NTPC | C | 18.09.2021 : 00:00 HRS TO 21.09.2021: 00:00HRS BOILER LICENCE RENEWAL | 01-Oct-2021 | 00:00 | 04-Oct-2021 | 00:00 | SHUTDOWN FROM 18.09.2021: 00:00 HRS TO 21.09.2021: 00:00HRS FOR BOILER LICENCE RENEWAL | PLANNED | Rejected | | | | | Approval already given |
| 6 | RQ66605 | OCC_187 | ntpcos_sd | GENERATING UNIT | 490 MW DADRI-II TPS - UNIT 2 | NTPC | C | Mandatory Boiler license renewal from 18.09.21-21.09.21 | 01-Oct-2021 | 00:00 | 31-Oct-2021 | 18:00 | actual s/d from 18.09.21-21.09.21 for BLR | PLANNED | Rejected | | | | | Approval already given |
| 7 | RQ66609 | OCC_187 | ntpcos_sd | GENERATING UNIT | 210 MW UNCHAHAH TPS - UNIT 2 | NTPC | C | Boiler+Turbine COH+ Condenser tube leakage | 01-Oct-2021 | 00:00 | 14-Nov-2021 | 00:00 | Actual overhaul may be permitted from 25.09.2021-08.11.2021 based on Unit liabilities- condenser tube leakage for 45 days | PLANNED | Approved | 10-Oct-21 | 00:00 | 24-Nov-21 | 00:00 | UP has given consent.S/d is approved from 10.10.2021 for 45 days |

| | | | | | | | | | | | | | | | | | | | | | |
|----|---------|---------|----------|-------------------|--|------------|---|--|-------------|-------|-------------|-------|---|---------|----------|--|--|--|--|--|--|
| 8 | RQ67003 | OCC_187 | cpcc1_sd | HVDC LINE CIRCUIT | 800 KV HVDC KURUKSHET RA-CHAMPA (PG) CKT-2 | POWER GRID | D | ON load testing of both bi-poles to ascertain software functionalities (after daily testing works, all poles will be put back in service and power level as per NLDC) | 30-Oct-2021 | 08:00 | 08-Nov-2021 | 18:00 | Onload testing of upgraded Software in both bipoles of HVDC Champa-Kurukshetra link | PLANNED | Rejected | | | | | | |
| 9 | RQ67002 | OCC_187 | cpcc1_sd | HVDC LINE CIRCUIT | 800 KV HVDC KURUKSHET RA-CHAMPA (PG) CKT-1 | POWER GRID | D | ON load testing of both bi-poles to ascertain software functionalities (after daily testing works, all poles will be put back in service and power level as per NLDC) | 30-Oct-2021 | 08:00 | 08-Nov-2021 | 18:00 | Onload testing of upgraded Software in both bipoles of HVDC Champa-Kurukshetra link | PLANNED | Rejected | | | | | | |
| 10 | RQ67004 | OCC_187 | cpcc1_sd | HVDC LINE CIRCUIT | 800 KV HVDC KURUKSHET RA-CHAMPA (PG) CKT-3 | POWER GRID | D | ON load testing of both bi-poles to ascertain software functionalities (after daily testing works, all poles will be put back in service and power level as per NLDC) | 30-Oct-2021 | 08:00 | 08-Nov-2021 | 18:00 | Onload testing of upgraded Software in both bipoles of HVDC Champa-Kurukshetra link | PLANNED | Rejected | | | | | | |
| 11 | RQ67005 | OCC_187 | cpcc1_sd | HVDC LINE CIRCUIT | 800 KV HVDC KURUKSHET RA-CHAMPA (PG) CKT-4 | POWER GRID | D | ON load testing of both bi-poles to ascertain software functionalities (after daily testing works, all poles will be put back in service and power level as per NLDC) | 30-Oct-2021 | 08:00 | 08-Nov-2021 | 18:00 | Onload testing of upgraded Software in both bipoles of HVDC Champa-Kurukshetra link | PLANNED | Rejected | | | | | | |
| 12 | RQ66997 | OCC_187 | cpcc1_sd | HVDC LINE CIRCUIT | 800 KV HVDC KURUKSHET RA-CHAMPA (PG) CKT-1 | POWER GRID | C | Installation of station grounding isolator and associated hardware in Bipole-I&II common area and station ground DCCT Improvement and upgradation of control software. | 27-Oct-2021 | 08:00 | 29-Oct-2021 | 18:00 | | PLANNED | Rejected | | | | | | |

| | | | | | | | | | | | | | | | | | | | | |
|----|---------|---------|----------|-------------------|--|------------|---|--|-------------|-------|-------------|-------|--|---------|----------|--|--|--|--|--|
| 13 | RQ66998 | OCC_187 | cpcc1_sd | HVDC LINE CIRCUIT | 800 KV HVDC KURUKSHET RA-CHAMPA (PG) CKT-2 | POWER GRID | C | Installation of station grounding isolator and associated hardware in Bipole-I&II common area and station ground DCCT Improvement and upgradation of control software. | 27-Oct-2021 | 08:00 | 29-Oct-2021 | 18:00 | | PLANNED | Rejected | | | | | |
| 14 | RQ66993 | OCC_187 | cpcc1_sd | HVDC LINE CIRCUIT | 800 KV HVDC KURUKSHET RA-CHAMPA (PG) CKT-3 | POWER GRID | C | DCCT Improvements & global injection, DC Filter / Blocking Filter hardware modification & integration ,VH Arc Detection modification & integration, modification in Valve Hall iro of Positive pressure and upgradation of control software. | 25-Oct-2021 | 08:00 | 29-Oct-2021 | 18:00 | | PLANNED | Rejected | | | | | |
| 15 | RQ66994 | OCC_187 | cpcc1_sd | HVDC LINE CIRCUIT | 800 KV HVDC KURUKSHET RA-CHAMPA (PG) CKT-4 | POWER GRID | C | DCCT Improvements & global injection, DC Filter / Blocking Filter hardware modification & integration ,VH Arc Detection modification & integration, modification in Valve Hall iro of Positive pressure and upgradation of control software. | 25-Oct-2021 | 08:00 | 29-Oct-2021 | 18:00 | | PLANNED | Rejected | | | | | |
| 16 | RQ66904 | OCC_187 | cpcc3_sd | HVDC LINE CIRCUIT | 800 KV HVDC KURUKSHET RA-CHAMPA (PG) CKT-3 | POWER GRID | C | For diversion work of this line due to infringement of ralway track from Etah to Jawahar Thermal Power project of JVNL | 24-Oct-2021 | 08:00 | 27-Oct-2021 | 18:00 | | PLANNED | Rejected | | | | | |

| | | | | | | | | | | | | | | | | | | | | |
|----|---------|---------|----------|-------------------|--|------------|---|--|-------------|-------|-------------|-------|--|---------|----------|--|--|--|--|--|
| 17 | RQ66903 | OCC_187 | cpcc3_sd | HVDC LINE CIRCUIT | 800 KV HVDC KURUKSHET RA-CHAMPA (PG) CKT-2 | POWER GRID | C | For diversion work of this line due to infringement of ralway track from Etah to Jawahar Thermal Power project of JVNL | 24-Oct-2021 | 08:00 | 27-Oct-2021 | 18:00 | | PLANNED | Rejected | | | | | |
| 18 | RQ66902 | OCC_187 | cpcc3_sd | HVDC LINE CIRCUIT | 800 KV HVDC KURUKSHET RA-CHAMPA (PG) CKT-1 | POWER GRID | C | For diversion work of this line due to infringement of ralway track from Etah to Jawahar Thermal Power project of JVNL | 24-Oct-2021 | 08:00 | 27-Oct-2021 | 18:00 | | PLANNED | Rejected | | | | | |
| 19 | RQ66905 | OCC_187 | cpcc3_sd | HVDC LINE CIRCUIT | 800 KV HVDC KURUKSHET RA-CHAMPA (PG) CKT-4 | POWER GRID | C | For diversion work of this line due to infringement of ralway track from Etah to Jawahar Thermal Power project of JVNL | 24-Oct-2021 | 08:00 | 27-Oct-2021 | 18:00 | | PLANNED | Rejected | | | | | |
| 20 | RQ66991 | OCC_187 | cpcc1_sd | HVDC LINE CIRCUIT | 800 KV HVDC KURUKSHET RA-CHAMPA (PG) CKT-1 | POWER GRID | C | DCCT Improvements & global injection, DC Filter / Blocking Filter hardware modification & integration ,VH Arc Detection modification & integration, modification in Valve Hall iro of Positive pressure. | 20-Oct-2021 | 08:00 | 24-Oct-2021 | 18:00 | | PLANNED | Rejected | | | | | |
| 21 | RQ66992 | OCC_187 | cpcc1_sd | HVDC LINE CIRCUIT | 800 KV HVDC KURUKSHET RA-CHAMPA (PG) CKT-2 | POWER GRID | C | DCCT Improvements & global injection, DC Filter / Blocking Filter hardware modification & integration ,VH Arc Detection modification & integration, modification in Valve Hall iro of Positive pressure. | 20-Oct-2021 | 08:00 | 24-Oct-2021 | 18:00 | | PLANNED | Rejected | | | | | |

| | | | | | | | | | | | | | | | | | | | | |
|----|---------|---------|----------|-------------------------------|--|------------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 22 | RQ66961 | OCC_187 | cpcc3_sd | AC TRANS MISSION LINE CIRCUIT | 765 KV ORAI JABALPUR (PG) CKT-2 | POWER GRID | D | For taking 110MVAR Spare Line reactor out of service for AMP at Orai | 19-Oct-2021 | 10:00 | 19-Oct-2021 | 12:00 | 110MVAR Spare Line reactor is charged as Jabalpur-2 R-ph LR. Only 2 hrs shutdown required. | PLANNED | Approved | 19-Oct-21 | 10:00 | 19-Oct-21 | 12:00 | |
| 23 | RQ67167 | OCC_187 | cpcc3_sd | AC TRANS MISSION LINE CIRCUIT | 765 KV FATEHPUR-SASARAM (PG) CKT-1 | POWER GRID | D | FOR REPLACEMENT OF FLASHED INSULATOR at LOC 76 | 08-Oct-2021 | 08:00 | 08-Oct-2021 | 18:00 | | PLANNED | Approved | 08-Oct-21 | 08:00 | 08-Oct-21 | 18:00 | |
| 24 | RQ67059 | OCC_187 | cpcc3_sd | AC TRANS MISSION LINE CIRCUIT | 765 KV AGRA-GWALIOR (PG) CKT-2 | POWER GRID | D | AMP work | 07-Oct-2021 | 10:00 | 07-Oct-2021 | 16:00 | | PLANNED | Approved | 09-Oct-21 | 08:00 | 09-Oct-21 | 18:00 | |
| 25 | RQ67058 | OCC_187 | cpcc3_sd | AC TRANS MISSION LINE CIRCUIT | 765 KV AGRA-GWALIOR (PG) CKT-1 | POWER GRID | D | AMP work | 06-Oct-2021 | 10:00 | 06-Oct-2021 | 16:00 | | PLANNED | Approved | 10-Oct-21 | 08:00 | 10-Oct-21 | 18:00 | |
| 26 | RQ67065 | OCC_187 | cpcc3_sd | AC TRANS MISSION LINE CIRCUIT | 765 KV ORAI JABALPUR (PG) CKT-1 | POWER GRID | D | A/R into non auto mode for Live line OPGW Work by WR-2 | 01-Oct-2021 | 08:00 | 31-Oct-2021 | 18:00 | | PLANNED | Approved | 01-Oct-21 | 08:00 | 31-Oct-21 | 18:00 | |
| 27 | RQ67584 | OCC_187 | rappc_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV RAPS_D(NP)-SHUJALPUR(PG) (RTCL) CKT-1 | RTCL | D | TIE BREAKER R-PHASE REPLACEMENT | 29-Oct-2021 | 08:00 | 29-Oct-2021 | 18:00 | IPS TUBE CONNECTION | PLANNED | Approved | 29-Oct-21 | 08:00 | 29-Oct-21 | 18:00 | |
| 28 | RQ67581 | OCC_187 | rappc_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV RAPS_D(NP)-SHUJALPUR(PG) (RTCL) CKT-1 | RTCL | D | TIE BREAKER R-PHASE REPLACEMENT | 28-Oct-2021 | 08:00 | 28-Oct-2021 | 18:00 | IPS TUBE CONNECTION | PLANNED | Approved | 28-Oct-21 | 08:00 | 28-Oct-21 | 18:00 | |
| 29 | RQ66982 | OCC_187 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV BHINMALZERDA (PG) CKT-1 | POWER GRID | D | Line maintenance work. | 28-Oct-2021 | 09:00 | 28-Oct-2021 | 19:00 | | PLANNED | Approved | 28-Oct-21 | 09:00 | 28-Oct-21 | 19:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|----|---------|---------|----------|------------------------------|--|------------|---|--|-------------|-------|-------------|-------|----------------|---------|----------|-----------|-------|-----------|-------|--|
| 30 | RQ66985 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANKROLI-ZERDA (PG) CKT-1 | POWER GRID | D | Line maintenance work | 26-Oct-2021 | 09:00 | 26-Oct-2021 | 19:00 | | PLANNED | Approved | 26-Oct-21 | 09:00 | 26-Oct-21 | 19:00 | |
| 31 | RQ67605 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2 | POWER GRID | C | For Permanent Restoration Work of Loc-261 | 25-Oct-2021 | 09:00 | 29-Oct-2021 | 18:00 | | PLANNED | Approved | 25-Oct-21 | 09:00 | 29-Oct-21 | 18:00 | |
| 32 | RQ67652 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KISHENPUR-NEWWANP OH (PG) CKT-2 | POWER GRID | D | AMP Works | 23-Oct-2021 | 09:00 | 23-Oct-2021 | 18:00 | Kindly approve | PLANNED | Approved | 23-Oct-21 | 09:00 | 23-Oct-21 | 18:00 | |
| 33 | RQ67651 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KISHENPUR-NEWWANP OH (PG) CKT-1 | POWER GRID | D | AMP Works | 22-Oct-2021 | 09:00 | 22-Oct-2021 | 18:00 | Kindly approve | PLANNED | Approved | 22-Oct-21 | 09:00 | 22-Oct-21 | 18:00 | |
| 34 | RQ67178 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BALIA-PATNA (PG) CKT-3 | POWER GRID | C | Diversion work in between loc no 319 and 320 due to NHAI road construction. | 20-Oct-2021 | 08:00 | 30-Oct-2021 | 18:00 | | PLANNED | Approved | 20-Oct-21 | 08:00 | 30-Oct-21 | 18:00 | |
| 35 | RQ67179 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BALIA-PATNA (PG) CKT-4 | POWER GRID | C | Diversion work in between loc no 319 and 320 due to NHAI road construction. | 20-Oct-2021 | 08:00 | 30-Oct-2021 | 18:00 | | PLANNED | Approved | 20-Oct-21 | 08:00 | 30-Oct-21 | 18:00 | |
| 36 | RQ67174 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BALIA-PATNA (PG) CKT-4 | POWER GRID | C | FOR LILO OF 400 KV PATNA BALIA CKT-3 & 4 AT UPCOMING SUSTATION AT NAUBATPUR. S/D TAKEN BY BGCL | 16-Oct-2021 | 08:00 | 30-Oct-2021 | 18:00 | | PLANNED | Approved | 16-Oct-21 | 08:00 | 30-Oct-21 | 18:00 | |
| 37 | RQ67173 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BALIA-PATNA (PG) CKT-3 | POWER GRID | C | FOR LILO OF 400 KV PATNA BALIA CKT-3 & 4 AT UPCOMING SUSTATION AT NAUBATPUR. S/D TAKEN BY BGCL | 16-Oct-2021 | 08:00 | 30-Oct-2021 | 18:00 | | PLANNED | Approved | 16-Oct-21 | 08:00 | 30-Oct-21 | 18:00 | |
| 38 | RQ67176 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV VARANASI-BIHARSHARIFF (PG) CKT-1 | POWER GRID | D | FOR REPLACEMENT OF FLASHED INSULATOR AT LOC 57 AND 75 | 12-Oct-2021 | 08:00 | 12-Oct-2021 | 18:00 | | PLANNED | Approved | 12-Oct-21 | 08:00 | 12-Oct-21 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|----|---------|---------|----------|-------------------------------|---|------------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 39 | RQ67177 | OCC_187 | cpcc3_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV VARANASI-BIHARSHARIFF (PG) CKT-2 | POWER GRID | D | A/R NON AUTO MODE TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER | 12-Oct-2021 | 08:00 | 12-Oct-2021 | 18:00 | | PLANNED | Approved | 12-Oct-21 | 08:00 | 12-Oct-21 | 18:00 | |
| 40 | RQ67606 | OCC_187 | cpcc2_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV CHAMERA_2(NH)-KISHENPUR(PG) CKT-1 | POWER GRID | D | For AMP Works | 09-Oct-2021 | 09:00 | 09-Oct-2021 | 18:00 | | PLANNED | Approved | 09-Oct-21 | 09:00 | 09-Oct-21 | 18:00 | |
| 41 | RQ67169 | OCC_187 | cpcc3_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV VARANASI-SASARAM (PG) CKT-1 | POWER GRID | D | To facilitate the S/D work of HVDC SASARAM. | 09-Oct-2021 | 08:00 | 09-Oct-2021 | 18:00 | | PLANNED | Rejected | | | | | |
| 42 | RQ67168 | OCC_187 | cpcc3_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV ALLAHABAD-SASARAM (PG) CKT-1 | POWER GRID | D | To facilitate the S/D work of HVDC SASARAM. | 09-Oct-2021 | 08:00 | 09-Oct-2021 | 18:00 | | PLANNED | Rejected | | | | | |
| 43 | RQ67067 | OCC_187 | cpcc3_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV RIHAND(NT)-VINDHYACHALPOOL(PG) CKT-2 | POWER GRID | D | AMP of Line terminal equipment at Vindhyachal by WR-2 | 09-Oct-2021 | 08:00 | 09-Oct-2021 | 18:00 | | PLANNED | Approved | 09-Oct-21 | 08:00 | 09-Oct-21 | 18:00 | |
| 44 | RQ67066 | OCC_187 | cpcc3_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV RIHAND(NT)-VINDHYACHALPOOL(PG) CKT-1 | POWER GRID | D | AMP of Line terminal equipment at Vindhyachal by WR-2 | 08-Oct-2021 | 08:00 | 08-Oct-2021 | 18:00 | | PLANNED | Approved | 08-Oct-21 | 08:00 | 08-Oct-21 | 18:00 | |
| 45 | RQ67607 | OCC_187 | cpcc2_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV KISHENPUR-NEWWANPOH (PG) CKT-3 | POWER GRID | D | For AMP works | 05-Oct-2021 | 09:00 | 05-Oct-2021 | 13:00 | | PLANNED | Approved | 05-Oct-21 | 09:00 | 05-Oct-21 | 13:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|----|---------|---------|----------|------------------------------|---|------------|---|--|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|--|
| 46 | RQ66687 | OCC_187 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ALLAHABAD-SASARAM (PG) CKT-1 | POWER GRID | D | For maintain Powerline crossing clearance between 765KV underconstruction S/C Anpara'D'-Jhunsi T/Line and 400KV Sasaram-Allahabad T/Line | 05-Oct-2021 | 08:00 | 06-Oct-2021 | 18:00 | 1) During shutdown thermal backing of Sasaram may be required. 2) Shutdown is necessary in view of target for completion of 765KV Anpara"D"-Jhunsi Line. 3) 400 KV VARANASI - ALLAHABAD (PGCIL) line shutdown is simultaneously required as both line go on same D/C tower. 4) This | PLANNED | Approved | 05-Oct-21 | 08:00 | 06-Oct-21 | 18:00 | |
| 47 | RQ67604 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-1 | POWER GRID | D | For AMP Works | 04-Oct-2021 | 09:00 | 04-Oct-2021 | 18:00 | | PLANNED | Approved | 04-Oct-21 | 09:00 | 04-Oct-21 | 18:00 | |
| 48 | RQ67171 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BALIA-PATNA (PG) CKT-1 | POWER GRID | C | Diversion work in between loc no 140 and 142 due to NHAI road construction. | 01-Oct-2021 | 08:00 | 15-Oct-2021 | 18:00 | | PLANNED | Approved | 01-Oct-21 | 08:00 | 15-Oct-21 | 18:00 | |
| 49 | RQ67172 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BALIA-PATNA (PG) CKT-2 | POWER GRID | C | Diversion work in between loc no 140 and 142 due to NHAI road construction. | 01-Oct-2021 | 08:00 | 15-Oct-2021 | 18:00 | | PLANNED | Approved | 01-Oct-21 | 08:00 | 15-Oct-21 | 18:00 | |
| 50 | RQ67598 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AMARGARH (NRSS XXIX)-SAMBA(PG) (NRSS XXIX) CKT-2 | NRSS XXIX | D | For taking line reactor in service after completion of AMP works. | 14-Oct-2021 | 17:30 | 14-Oct-2021 | 18:00 | | PLANNED | Approved | 14-Oct-21 | 17:30 | 14-Oct-21 | 18:00 | |
| 51 | RQ67596 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AMARGARH (NRSS XXIX)-SAMBA(PG) (NRSS XXIX) CKT-2 | NRSS XXIX | D | For taking out line reactor for AMP works. | 14-Oct-2021 | 09:00 | 14-Oct-2021 | 09:30 | | PLANNED | Approved | 14-Oct-21 | 09:00 | 14-Oct-21 | 09:30 | |

| | | | | | | | | | | | | | | | | | | | | |
|----|---------|---------|----------|-------------------------------|---|-----------------------|---|---|-------------|-------|-------------|-------|----------------|---------|----------|-----------|-------|-----------|-------|--|
| 52 | RQ67597 | OCC_187 | cpcc2_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV AMARGARH (NRSS XXIX)-SAMBAPG (NRSS XXIX) CKT-1 | NRSS XXIX | D | For taking line reactor in service after completion of AMP works. | 11-Oct-2021 | 17:30 | 11-Oct-2021 | 18:00 | | PLANNED | Approved | 11-Oct-21 | 17:30 | 11-Oct-21 | 18:00 | |
| 53 | RQ67595 | OCC_187 | cpcc2_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV AMARGARH (NRSS XXIX)-SAMBAPG (NRSS XXIX) CKT-1 | NRSS XXIX | D | For taking out line reactor for AMP works. | 11-Oct-2021 | 09:00 | 11-Oct-2021 | 09:30 | | PLANNED | Approved | 11-Oct-21 | 09:00 | 11-Oct-21 | 09:30 | |
| 54 | RQ67175 | OCC_187 | cpcc3_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV GORAKHPUR(PG)-MUZAFFARPUR(PG) (POWERLINK) CKT-2 | POWER LINK | D | A/R relay retrofitting & testing at Muzaffarpur end | 05-Oct-2021 | 08:00 | 05-Oct-2021 | 18:00 | | PLANNED | Approved | 05-Oct-21 | 08:00 | 05-Oct-21 | 18:00 | |
| 55 | RQ67627 | OCC_187 | cpcc2_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV AMARGARH (NRSS XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-2 | POWER GRID,N RSS XXIX | D | SD Required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. NON Auto mode is required on 400kV Amargarh-Wagoora Ckt-1. | 03-Oct-2021 | 07:00 | 07-Oct-2021 | 18:00 | Kindly approve | PLANNED | Approved | 03-Oct-21 | 07:00 | 07-Oct-21 | 18:00 | |
| 56 | RQ67626 | OCC_187 | cpcc2_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV AMARGARH (NRSS XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-2 | POWER GRID,N RSS XXIX | D | NON - AUTO MODE required for OPGW installation works under ULDC scheme. | 01-Oct-2021 | 07:00 | 31-Oct-2021 | 18:00 | Kindly approve | PLANNED | Approved | 01-Oct-21 | 07:00 | 31-Oct-21 | 18:00 | |
| 57 | RQ67628 | OCC_187 | cpcc2_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV URI_1(NH)-AMARGARH (NRSS XXIX) (NRSS XXIX) CKT-2 | POWER GRID,N RSS XXIX | D | NON - AUTO MODE required for OPGW installation works under ULDC scheme. | 01-Oct-2021 | 07:00 | 31-Oct-2021 | 18:00 | Kindly approve | PLANNED | Approved | 01-Oct-21 | 07:00 | 31-Oct-21 | 18:00 | |
| 58 | RQ67666 | OCC_187 | cpcc2_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV WAGOORA(PG)-ZIANKOTE(JK) (PDD JK) CKT-2 | PDD JK | D | AMP Works | 20-Oct-2021 | 09:00 | 20-Oct-2021 | 17:30 | Kindly approve | PLANNED | Approved | 20-Oct-21 | 09:00 | 20-Oct-21 | 17:30 | |
| 59 | RQ67665 | OCC_187 | cpcc2_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV WAGOORA(PG)-ZIANKOTE(JK) (PDD JK) CKT-1 | PDD JK | D | AMP Works | 18-Oct-2021 | 09:00 | 18-Oct-2021 | 17:30 | Kindly approve | PLANNED | Approved | 18-Oct-21 | 09:00 | 18-Oct-21 | 17:30 | |

| | | | | | | | | | | | | | | | | | | | | | |
|----|---------|---------|-----------|------------------------------------|---|---------------|---|--|-------------|-------|-------------|-------|-------------------|---------|----------|-----------|-------|-----------|-------|--|--|
| 60 | RQ67663 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV KISHENGANGA(NH)- WAGOORA(PG) CKT-1 | POWER GRID | D | AMP Works | 19-Oct-2021 | 09:00 | 19-Oct-2021 | 17:30 | Kindly approve | PLANNED | Approved | 19-Oct-21 | 09:00 | 19-Oct-21 | 17:30 | | |
| 61 | RQ67664 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV KISHENGANGA(NH)- WAGOORA(PG) (PG) CKT-2 | POWER GRID | D | AMP Works | 14-Oct-2021 | 09:00 | 14-Oct-2021 | 17:30 | Kindly approve | PLANNED | Approved | 14-Oct-21 | 09:00 | 14-Oct-21 | 17:30 | | |
| 62 | RQ67590 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SAMBA(PG)- JAMMU(PD) (PG) CKT-1 | POWER GRID | D | For AMP Works | 13-Oct-2021 | 09:00 | 13-Oct-2021 | 17:30 | | PLANNED | Approved | 13-Oct-21 | 09:00 | 13-Oct-21 | 17:30 | | |
| 63 | RQ67591 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SALAL(NH)- JAMMU(PD) (PG) CKT-1 | POWER GRID | D | For AMP Works | 05-Oct-2021 | 09:00 | 05-Oct-2021 | 14:00 | | PLANNED | Approved | 05-Oct-21 | 09:00 | 05-Oct-21 | 14:00 | | |
| 64 | RQ66629 | OCC_187 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV MODAK(RS)- BHANPURA(MP) (MPSEB) CKT-1 | MPSEB | D | For quarterly & half yearly maintenance work of bay equipments at 220 KV GSS Modak | 08-Oct-2021 | 09:30 | 08-Oct-2021 | 16:00 | | PLANNED | Approved | 08-Oct-21 | 09:30 | 08-Oct-21 | 16:00 | | |
| 65 | RQ66674 | OCC_187 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 132 KV LALITPUR(U P)- RAJGHAT(M P) (UP) CKT-1 | UPPTCL | D | For replacement of energy meters at 132 KV LALITPUR by PGCIL | 01-Oct-2021 | 11:00 | 01-Oct-2021 | 15:00 | | PLANNED | Approved | 01-Oct-21 | 11:00 | 01-Oct-21 | 15:00 | | |
| 66 | RQ66908 | OCC_187 | cpcc3_sd | HVDC POLE | 800 KV HVDC CHAMPA(PG) POLE-4 | POWER GRID | C | For diversion work of this line due to infringement of ralway track from Etah to Jawahar Thermal Power project of JVNL | 24-Oct-2021 | 08:00 | 27-Oct-2021 | 18:00 | | PLANNED | Rejected | | | | | | |
| 67 | RQ66914 | OCC_187 | cpcc3_sd | HVDC POLE | 800 KV HVDC KURUKSHET RA(PG) POLE 2 | POWER GRID | C | For diversion work of this line due to infringement of ralway track from Etah to Jawahar Thermal Power project of JVNL | 24-Oct-2021 | 08:00 | 27-Oct-2021 | 18:00 | | PLANNED | Rejected | | | | | | |

| | | | | | | | | | | | | | | | | | | | | | |
|----|---------|---------|----------|-------------------------------|--------------------------------------|------------|---|--|-------------|-------|-------------|-------|--|---------|----------|--|--|--|--|--|---|
| 68 | RQ66912 | OCC_187 | cpcc3_sd | HVDC POLE | 800 KV HVDC CHAMPA(PG) POLE-2 | POWER GRID | C | For diversion work of this line due to infringement of ralway track from Etah to Jawahar Thermal Power project of JVNL | 24-Oct-2021 | 08:00 | 27-Oct-2021 | 18:00 | | PLANNED | Rejected | | | | | | |
| 69 | RQ66909 | OCC_187 | cpcc3_sd | HVDC POLE | 800 KV HVDC KURUKSHET RA(PG) POLE-4 | POWER GRID | C | For diversion work of this line due to infringement of ralway track from Etah to Jawahar Thermal Power project of JVNL | 24-Oct-2021 | 08:00 | 27-Oct-2021 | 18:00 | | PLANNED | Rejected | | | | | | |
| 70 | RQ66910 | OCC_187 | cpcc3_sd | HVDC POLE | 800 KV HVDC CHAMPA(PG) POLE-3 | POWER GRID | C | For diversion work of this line due to infringement of ralway track from Etah to Jawahar Thermal Power project of JVNL | 24-Oct-2021 | 08:00 | 27-Oct-2021 | 18:00 | | PLANNED | Rejected | | | | | | |
| 71 | RQ66911 | OCC_187 | cpcc3_sd | HVDC POLE | 800 KV HVDC KURUKSHET RA(PG) POLE-03 | POWER GRID | C | For diversion work of this line due to infringement of ralway track from Etah to Jawahar Thermal Power project of JVNL | 24-Oct-2021 | 08:00 | 27-Oct-2021 | 18:00 | | PLANNED | Rejected | | | | | | |
| 72 | RQ66913 | OCC_187 | cpcc3_sd | HVDC POLE | 800 KV HVDC CHAMPA(PG) POLE-1 | POWER GRID | C | For diversion work of this line due to infringement of ralway track from Etah to Jawahar Thermal Power project of JVNL | 24-Oct-2021 | 08:00 | 27-Oct-2021 | 18:00 | | PLANNED | Rejected | | | | | | |
| 73 | RQ66915 | OCC_187 | cpcc3_sd | HVDC POLE | 800 KV HVDC KURUKSHET RA(PG) POLE-1 | POWER GRID | C | For diversion work of this line due to infringement of ralway track from Etah to Jawahar Thermal Power project of JVNL | 24-Oct-2021 | 08:00 | 27-Oct-2021 | 18:00 | | PLANNED | Rejected | | | | | | |
| 74 | RQ66962 | OCC_187 | cpcc3_sd | AC TRANS MISSION LINE CIRCUIT | 765 KV ORAH ALIGARH (PG) CKT-1 | POWER GRID | C | Line diversion work due to construction of Bundelkhand expressway between location no.: 70 to 78 and between location no.: 85 to 100 | 22-Oct-2021 | 08:00 | 31-Oct-2021 | 18:00 | | PLANNED | Rejected | | | | | | OPGW work s/d allowed for 1 day on 22.10.2021 |

| | | | | | | | | | | | | | | | | | | | | | |
|----|---------|---------|----------|-------------------------------|---|------------|---|--|-------------|-------|-------------|-------|----------------|---------|----------|-----------|-------|-----------|-------|--|--|
| 75 | RQ66963 | OCC_187 | cpcc3_sd | AC TRANS MISSION LINE CIRCUIT | 765 KV ORAH ALIGARH (PG) CKT-2 | POWER GRID | C | Line diversion work due to construction of Bundelkhand expressway between location no.: 70 to 78 and between location no.: 85 to 100 | 22-Oct-2021 | 08:00 | 31-Oct-2021 | 18:00 | | PLANNED | Rejected | | | | | | |
| 76 | RQ67073 | OCC_187 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 765 KV BIKANER-MOGA (PG) CKT-1 | POWER GRID | D | To replace spare reactor isolator's support structure and IPS tube | 20-Oct-2021 | 08:00 | 20-Oct-2021 | 18:00 | along with L/R | PLANNED | Approved | 20-Oct-21 | 08:00 | 20-Oct-21 | 18:00 | | |
| 77 | RQ66995 | OCC_187 | cpcc3_sd | AC TRANS MISSION LINE CIRCUIT | 765 KV VARANASI-KANPUR_GIS (PG) CKT-1 | POWER GRID | D | AMP work | 09-Oct-2021 | 08:00 | 09-Oct-2021 | 18:00 | | PLANNED | Approved | 09-Oct-21 | 08:00 | 09-Oct-21 | 18:00 | | |
| 78 | RQ66989 | OCC_187 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 | POWER GRID | D | Diamond Crossing with under construction line 400 kv D/C Mohindergarh-Bhiwani TL Location no. 22-I, 22-IA, 22-II, 22-IIA | 09-Oct-2021 | 07:00 | 09-Oct-2021 | 18:00 | | PLANNED | Approved | 09-Oct-21 | 07:00 | 09-Oct-21 | 18:00 | | |
| 79 | RQ67060 | OCC_187 | cpcc3_sd | AC TRANS MISSION LINE CIRCUIT | 765 KV BAREILLY_2-LUCKNOW_2 (PG) CKT-1 | POWER GRID | D | Jumper Rectification and tightening work | 07-Oct-2021 | 08:00 | 07-Oct-2021 | 18:00 | | PLANNED | Approved | 07-Oct-21 | 08:00 | 07-Oct-21 | 18:00 | | |
| 80 | RQ66987 | OCC_187 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 | POWER GRID | D | Insulator Cleaning work in the line | 06-Oct-2021 | 09:00 | 07-Oct-2021 | 18:00 | | PLANNED | Approved | 06-Oct-21 | 09:00 | 07-Oct-21 | 18:00 | | |
| 81 | RQ66996 | OCC_187 | cpcc3_sd | AC TRANS MISSION LINE CIRCUIT | 765 KV VARANASI-KANPUR_GIS (PG) CKT-2 | POWER GRID | D | AMP work | 06-Oct-2021 | 08:00 | 06-Oct-2021 | 18:00 | | PLANNED | Approved | 06-Oct-21 | 08:00 | 06-Oct-21 | 18:00 | | |
| 82 | RQ66988 | OCC_187 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 | POWER GRID | D | Diamond Crossing with under construction line 400 kv D/C Mohindergarh-Bhiwani TL Location no. 22-I, 22-IA, 22-II, 22-IIA | 06-Oct-2021 | 07:00 | 06-Oct-2021 | 18:00 | | PLANNED | Approved | 06-Oct-21 | 07:00 | 06-Oct-21 | 18:00 | | |

| | | | | | | | | | | | | | | | | | | | | |
|----|---------|---------|----------|------------------------------|--|------------|---|--|-------------|-------|-------------|-------|----------------------------|---------|----------|-----------|-------|-----------|-------|------------------------------|
| 83 | RQ67186 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 | POWER GRID | D | For CVT Tap change | 02-Oct-2021 | 18:00 | 02-Oct-2021 | 20:00 | S/D required in SEPT month | PLANNED | Approved | 02-Oct-21 | 18:00 | 02-Oct-21 | 20:00 | |
| 84 | RQ67185 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-1 | POWER GRID | D | For CVT Tap change | 01-Oct-2021 | 18:00 | 01-Oct-2021 | 20:00 | S/D required in SEPT month | PLANNED | Approved | 01-Oct-21 | 18:00 | 01-Oct-21 | 20:00 | |
| 85 | RQ67026 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV MOGA-MEERUT (PG) CKT-1 | POWER GRID | D | Charging for Non-Switchable Line Reactor at Meerut | 01-Oct-2021 | 17:00 | 01-Oct-2021 | 17:30 | | PLANNED | Approved | 01-Oct-21 | 17:00 | 01-Oct-21 | 17:30 | planned with line s/d |
| 86 | RQ66977 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV ORAHALIGARH (PG) CKT-1 | POWER GRID | D | Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE WORK | 01-Oct-2021 | 08:00 | 31-Oct-2021 | 18:00 | | PLANNED | Approved | 01-Oct-21 | 08:00 | 31-Oct-21 | 18:00 | |
| 87 | RQ66978 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV VARANASI-KANPUR_GIS (PG) CKT-1 | POWER GRID | D | Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE | 01-Oct-2021 | 08:00 | 31-Oct-2021 | 18:00 | | PLANNED | Approved | 01-Oct-21 | 08:00 | 31-Oct-21 | 18:00 | |
| 88 | RQ67025 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV MOGA-MEERUT (PG) CKT-1 | POWER GRID | D | Opening for AMP Work of Non-Switchable Line Reactor at Meerut | 01-Oct-2021 | 08:00 | 01-Oct-2021 | 08:30 | | PLANNED | Approved | 01-Oct-21 | 08:00 | 01-Oct-21 | 08:30 | planned with line s/d |
| 89 | RQ66670 | OCC_187 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AGRA FATEHBAD(UP)-LALITPUR(LP G) (UP) CKT-1 | UPPTCL | D | Routine maintenance, testing of releted line reactors & tightening of jumpers | 19-Oct-2021 | 08:00 | 21-Oct-2021 | 18:00 | | PLANNED | Approved | 19-Oct-21 | 08:00 | 21-Oct-21 | 18:00 | subject to outage of machine |
| 90 | RQ66671 | OCC_187 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AGRA FATEHBAD(UP)-LALITPUR(LP G) (UP) CKT-2 | UPPTCL | D | Testing of R-phase (80MVAR) Line reactor before to be taken in service with lalitpur ckt-II after one year | 18-Oct-2021 | 08:00 | 18-Oct-2021 | 18:00 | | PLANNED | Approved | 18-Oct-21 | 08:00 | 18-Oct-21 | 18:00 | subject to outage of machine |
| 91 | RQ67011 | OCC_187 | cpcc3_sd | BUS | 765KV BUS 1 AT AGRA(PG) | POWER GRID | D | AMP work | 21-Oct-2021 | 10:00 | 21-Oct-2021 | 18:00 | | PLANNED | Approved | 21-Oct-21 | 10:00 | 21-Oct-21 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|----------|-----|---------------------------------|------------|---|---|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|--|
| 92 | RQ67020 | OCC_187 | cpcc1_sd | BUS | 765KV BUS 2 AT CHITTORGA RH(PG) | POWER GRID | D | FOR AMP WORK | 20-Oct-2021 | 08:00 | 21-Oct-2021 | 18:00 | | PLANNED | Approved | 20-Oct-21 | 08:00 | 21-Oct-21 | 18:00 | |
| 93 | RQ67018 | OCC_187 | cpcc1_sd | BUS | 765KV BUS 2 AT BHIWANI(PG) | POWER GRID | C | Bus stability and commissioning of new ICT-III dia | 20-Oct-2021 | 08:00 | 21-Oct-2021 | 18:00 | | PLANNED | Approved | 20-Oct-21 | 08:00 | 21-Oct-21 | 18:00 | |
| 94 | RQ67019 | OCC_187 | cpcc1_sd | BUS | 765KV BUS 1 AT CHITTORGA RH(PG) | POWER GRID | D | FOR AMP WORK | 18-Oct-2021 | 08:00 | 19-Oct-2021 | 18:00 | | PLANNED | Approved | 18-Oct-21 | 08:00 | 19-Oct-21 | 18:00 | |
| 95 | RQ67017 | OCC_187 | cpcc1_sd | BUS | 765KV BUS 1 AT BHIWANI(PG) | POWER GRID | C | Bus stability and commissioning of new ICT-III dia | 18-Oct-2021 | 08:00 | 19-Oct-2021 | 18:00 | | PLANNED | Approved | 18-Oct-21 | 08:00 | 19-Oct-21 | 18:00 | |
| 96 | RQ67191 | OCC_187 | cpcc1_sd | BUS | 765 KV BHADLA_2 (PG) - BUS 2 | POWER GRID | D | 765kv Bus-2 Extension work | 09-Oct-2021 | 08:00 | 09-Oct-2021 | 16:00 | Bus extension work under SS-39 package | PLANNED | Approved | 09-Oct-21 | 16:00 | 10-Oct-21 | 23:00 | |
| 97 | RQ67190 | OCC_187 | cpcc1_sd | BUS | 765 KV BHADLA_2 (PG) - BUS 1 | POWER GRID | D | 765kv Bus-1 Extension work | 08-Oct-2021 | 08:00 | 08-Oct-2021 | 16:00 | Bus extension work under SS-39 package | PLANNED | Approved | 07-Oct-21 | 16:00 | 08-Oct-21 | 23:00 | |
| 98 | RQ67188 | OCC_187 | cpcc1_sd | BUS | 765 KV BHADLA_2 (PG) - BUS 2 | POWER GRID | D | 765kv Bus-2 Extension work | 02-Oct-2021 | 08:00 | 02-Oct-2021 | 16:00 | Bus extension work under SS-39 package | PLANNED | Approved | 02-Oct-21 | 16:00 | 02-Oct-21 | 23:00 | |
| 99 | RQ67182 | OCC_187 | cpcc1_sd | BUS | 765 KV FATEHGARH_II(PG) - BUS 1 | POWER GRID | D | connection and Testing of 765/400 kV ICT-2 & 765 kV Bus Reactor-1 | 01-Oct-2021 | 08:00 | 02-Oct-2021 | 18:00 | S/D required on 20.09.2021 and 21.09.2021 | PLANNED | Approved | 24-Sep-21 | 16:00 | 26-Sep-21 | 23:00 | |
| 100 | RQ67183 | OCC_187 | cpcc1_sd | BUS | 765 KV FATEHGARH_II(PG) - BUS 2 | POWER GRID | D | connection and Testing of 765/400 kV ICT-2 & 765 kV Bus Reactor-1 | 01-Oct-2021 | 08:00 | 31-Oct-2021 | 18:00 | S/D required on 22.09.2021 and 23.09.2021 | PLANNED | Approved | 27-Sep-21 | 16:00 | 29-Sep-21 | 23:00 | |
| 101 | RQ67187 | OCC_187 | cpcc1_sd | BUS | 765 KV BHADLA_2 (PG) - BUS 1 | POWER GRID | D | 765kv Bus-1 Extension work | 01-Oct-2021 | 08:00 | 01-Oct-2021 | 16:00 | Bus extension work under SS-39 package | PLANNED | Approved | 01-Oct-21 | 16:00 | 02-Oct-21 | 23:00 | |
| 102 | RQ66636 | OCC_187 | stuup_sd | BUS | 765 KV GR.NOIDA_2 (UPC) - BUS 1 | UPPTCL | D | There is no load interruption as load will be feed by Bus-1 | 06-Oct-2021 | 09:00 | 06-Oct-2021 | 18:00 | | PLANNED | Approved | 06-Oct-21 | 09:00 | 06-Oct-21 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|-----------|--------------|---|------------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|------------------------------|
| 103 | RQ66637 | OCC_187 | stuup_sd | BUS | 765KV BUS 1 AT HAPUR(UP) | UPPTCL | D | For Annual Maintenance & Testing (There is no load interruption as load will be feed by Bus-1 | 05-Oct-2021 | 09:00 | 05-Oct-2021 | 18:00 | | PLANNED | Approved | 05-Oct-21 | 09:00 | 05-Oct-21 | 18:00 | |
| 104 | RQ66652 | OCC_187 | sldcrs_sd | BUS | 765KV BUS 2 AT PHAGI(RS) | RRVPNL | D | For Errection of IPS tube and Jumpering work | 05-Oct-2021 | 08:00 | 05-Oct-2021 | 18:00 | | PLANNED | Approved | 05-Oct-21 | 08:00 | 05-Oct-21 | 18:00 | |
| 105 | RQ66651 | OCC_187 | sldcrs_sd | BUS | 765KV BUS 1 AT PHAGI(RS) | RRVPNL | D | For Errection of IPS tube and Jumpering work | 01-Oct-2021 | 08:00 | 01-Oct-2021 | 18:00 | | PLANNED | Approved | 01-Oct-21 | 08:00 | 01-Oct-21 | 18:00 | |
| 106 | RQ67076 | OCC_187 | cpcc1_sd | BR/BSR/MSR | 330 MVAR BUS REACTOR NO 1 AT 765 KV BIKANER(PG) | POWER GRID | D | AMP work | 21-Oct-2021 | 08:00 | 21-Oct-2021 | 18:00 | | PLANNED | Approved | 21-Oct-21 | 08:00 | 21-Oct-21 | 18:00 | |
| 107 | RQ67024 | OCC_187 | cpcc1_sd | BR/BSR/MSR | 240 MVAR BUS REACTOR NO 1 AT 765KV JHATIKARA(PG) | POWER GRID | D | For CSD installation work | 20-Oct-2021 | 08:00 | 20-Oct-2021 | 18:00 | | PLANNED | Approved | 20-Oct-21 | 08:00 | 20-Oct-21 | 18:00 | |
| 108 | RQ67127 | OCC_187 | cpcc1_sd | LINE REACTOR | 240 MVAR LR ON 765 KV KOTESHWAR-MEERUT (PG) CKT-2 @MEERUT(PG) | POWER GRID | D | AMP work | 04-Oct-2021 | 08:00 | 04-Oct-2021 | 18:00 | | PLANNED | Approved | 04-Oct-21 | 08:00 | 04-Oct-21 | 18:00 | May be availed with line SD. |
| 109 | RQ67023 | OCC_187 | cpcc1_sd | LINE REACTOR | 240 MVAR LR ON MOGA-MEERUT (PG) CKT-1 @MEERUT(PG) | POWER GRID | D | AMP Work of Non-Switchable Line Reactor | 01-Oct-2021 | 08:00 | 01-Oct-2021 | 18:00 | Shutdown of line will be required 2 times for 30 minutes for Reactor Switching Operation . After reactor switching the line will remain charged. | PLANNED | Approved | 01-Oct-21 | 08:00 | 01-Oct-21 | 18:00 | May be availed with line SD. |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|----------|-----|---|---------------|---|--------------|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 110 | RQ67037 | OCC_187 | cpcc1_sd | BAY | 708 TIE BAY 765KV JHATIKARA- BHIWANI (PG) CKT-1 AND 765/400KV 1500 MVA ICT 1 AT JHATIKARA(PG) | POWER GRID | D | FOR AMP WORK | 31-Oct-2021 | 08:00 | 31-Oct-2021 | 18:00 | | PLANNED | Approved | 31-Oct-21 | 08:00 | 31-Oct-21 | 18:00 | |
| 111 | RQ67043 | OCC_187 | cpcc1_sd | BAY | 714 TIE BAY 765 KV GR.NOIDA_2 (UPC)- MEERUT(PG) (PG) CKT-1 AND FUTURE AT MEERUT(PG) | POWER GRID | D | FOR AMP WORK | 28-Oct-2021 | 08:00 | 28-Oct-2021 | 18:00 | | PLANNED | Approved | 28-Oct-21 | 08:00 | 28-Oct-21 | 18:00 | |
| 112 | RQ67038 | OCC_187 | cpcc1_sd | BAY | 712 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT JHATIKARA(PG) | POWER GRID | D | FOR AMP WORK | 26-Oct-2021 | 08:00 | 26-Oct-2021 | 18:00 | | PLANNED | Approved | 26-Oct-21 | 08:00 | 26-Oct-21 | 18:00 | |
| 113 | RQ66872 | OCC_187 | cpcc3_sd | BAY | 713 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV KANPUR_GI S(PG) | POWER GRID | D | AMP works | 25-Oct-2021 | 10:00 | 25-Oct-2021 | 18:00 | | PLANNED | Approved | 25-Oct-21 | 10:00 | 25-Oct-21 | 18:00 | |
| 114 | RQ67077 | OCC_187 | cpcc1_sd | BAY | 704 MAIN BAY - 765 KV BIKANER(PG) - BUS 1 (POWERGRI D) AND 765 KV BIKANER- BHADLA_2 (PG) CKT-1 AT 765 KV BIKANER(PG) (POWERGRI D) | POWER GRID | D | AMP Work | 23-Oct-2021 | 08:00 | 23-Oct-2021 | 18:00 | | PLANNED | Approved | 23-Oct-21 | 08:00 | 23-Oct-21 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|----------|-----|--|------------|---|------------------------|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 115 | RQ67039 | OCC_187 | cpcc1_sd | BAY | 715 MAIN BAY - 765/400KV 1500 MVA ICT 3 AT JHATIKARA(PG) | POWER GRID | D | FOR AMP WORK | 22-Oct-2021 | 08:00 | 22-Oct-2021 | 18:00 | | PLANNED | Approved | 22-Oct-21 | 08:00 | 22-Oct-21 | 18:00 | |
| 116 | RQ67044 | OCC_187 | cpcc1_sd | BAY | 705 TIE BAY - 765/400KV 1500 MVA ICT 2 AT MEERUT(PG) AND 240 MVAR BUS REACTOR NO 1 AT 765KV MEERUT(PG) | POWER GRID | D | FOR AMP WORK | 20-Oct-2021 | 08:00 | 20-Oct-2021 | 18:00 | | PLANNED | Approved | 20-Oct-21 | 08:00 | 20-Oct-21 | 18:00 | |
| 117 | RQ67042 | OCC_187 | cpcc1_sd | BAY | 716 MAIN BAY - 765KV JHATIKARA-ALIGARH (PG) CKT-1 AT JHATIKARA(PG) | POWER GRID | D | ABB breaker inspection | 18-Oct-2021 | 08:00 | 18-Oct-2021 | 18:00 | | PLANNED | Approved | 18-Oct-21 | 08:00 | 18-Oct-21 | 18:00 | |
| 118 | RQ67041 | OCC_187 | cpcc1_sd | BAY | 703 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV JHATIKARA(PG) | POWER GRID | D | ABB breaker inspection | 17-Oct-2021 | 08:00 | 17-Oct-2021 | 18:00 | | PLANNED | Approved | 17-Oct-21 | 08:00 | 17-Oct-21 | 18:00 | |
| 119 | RQ67040 | OCC_187 | cpcc1_sd | BAY | 702 TIE BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV JHATIKARA(PG) AND FUTURE | POWER GRID | D | ABB breaker inspection | 16-Oct-2021 | 08:00 | 16-Oct-2021 | 18:00 | | PLANNED | Approved | 16-Oct-21 | 08:00 | 16-Oct-21 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|----------|-----|--|---------------|---|---------------|-------------|-------|-------------|-------|-------------------|---------|----------|-----------|-------|-----------|-------|--|
| 120 | RQ67138 | OCC_187 | cpcc2_sd | BAY | 705 TIE BAY 240 MVAR BUS REACTOR NO 2 AT 765KV MOGA(PG) (POWERGRID) AND 330 MVAR LR ON 765 KV BIKANER- MOGA (PG) CKT-2 @MOGA(PG)) AT 765 KV MOGA(PG) (POWERGRID) | POWER GRID | D | For AMP Works | 14-Oct-2021 | 09:00 | 15-Oct-2021 | 17:30 | Kindly approve | PLANNED | Approved | 14-Oct-21 | 09:00 | 15-Oct-21 | 17:30 | |
| 121 | RQ67558 | OCC_187 | cpcc2_sd | BAY | 705 TIE BAY 240 MVAR BUS REACTOR NO 2 AT 765KV MOGA(PG) (POWERGRID) AND 330 MVAR LR ON 765 KV BIKANER- MOGA (PG) CKT-2 @MOGA(PG)) AT 765 KV MOGA(PG) (POWERGRID) | POWER GRID | D | For AMP Works | 14-Oct-2021 | 09:00 | 15-Oct-2021 | 18:00 | | PLANNED | Approved | 14-Oct-21 | 09:00 | 15-Oct-21 | 18:00 | |
| 122 | RQ67045 | OCC_187 | cpcc1_sd | BAY | 704 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV MEERUT(PG) | POWER GRID | D | FOR AMP WORK | 14-Oct-2021 | 08:00 | 14-Oct-2021 | 18:00 | | PLANNED | Approved | 14-Oct-21 | 08:00 | 14-Oct-21 | 18:00 | |
| 123 | RQ67034 | OCC_187 | cpcc1_sd | BAY | 718 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV BHIWANI(PG) | POWER GRID | D | FOR AMP WORK | 13-Oct-2021 | 08:00 | 14-Oct-2021 | 18:00 | | PLANNED | Approved | 13-Oct-21 | 08:00 | 14-Oct-21 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|----------|-----|--|------------|---|----------------------|-------------|-------|-------------|-------|----------------|---------|----------|-----------|-------|-----------|-------|--|
| 124 | RQ67030 | OCC_187 | cpcc1_sd | BAY | 704 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT AJMER(PG) | POWER GRID | D | AMP of bay Equipment | 13-Oct-2021 | 08:00 | 13-Oct-2021 | 18:00 | | PLANNED | Approved | 13-Oct-21 | 08:00 | 13-Oct-21 | 18:00 | |
| 125 | RQ67139 | OCC_187 | cpcc2_sd | BAY | 702 TIE BAY 240 MVAR BUS REACTOR NO 1 AT 765KV MOGA(PG) (POWERGRID) AND 240 MVAR LR ON MOGA-MEERUT (PG) CKT-1 @MOGA(PG) AT 765 KV MOGA(PG) (POWERGRID) | POWER GRID | D | For AMP Works | 12-Oct-2021 | 09:00 | 13-Oct-2021 | 17:30 | Kindly approve | PLANNED | Approved | 12-Oct-21 | 09:00 | 13-Oct-21 | 17:30 | |
| 126 | RQ67557 | OCC_187 | cpcc2_sd | BAY | 702 TIE BAY 240 MVAR BUS REACTOR NO 1 AT 765KV MOGA(PG) (POWERGRID) AND 240 MVAR LR ON MOGA-MEERUT (PG) CKT-1 @MOGA(PG) AT 765 KV MOGA(PG) (POWERGRID) | POWER GRID | D | For AMP Works | 12-Oct-2021 | 09:00 | 13-Oct-2021 | 17:30 | | PLANNED | Approved | 12-Oct-21 | 09:00 | 13-Oct-21 | 17:30 | |
| 127 | RQ67046 | OCC_187 | cpcc1_sd | BAY | 703 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT MEERUT(PG) | POWER GRID | D | FOR AMP WORK | 12-Oct-2021 | 08:00 | 12-Oct-2021 | 18:00 | | PLANNED | Approved | 12-Oct-21 | 08:00 | 12-Oct-21 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|----------|-----|--|------------|---|-------------------------------|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 128 | RQ67035 | OCC_187 | cpcc1_sd | BAY | 715 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV BHIWANI(PG) | POWER GRID | D | FOR AMP WORK | 11-Oct-2021 | 08:00 | 12-Oct-2021 | 18:00 | | PLANNED | Approved | 11-Oct-21 | 08:00 | 12-Oct-21 | 18:00 | |
| 129 | RQ67133 | OCC_187 | cpcc1_sd | BAY | 714 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT BHADLA(PG) AND FUTURE | POWER GRID | D | 765kv Bay No 713 PLCC Testing | 11-Oct-2021 | 08:00 | 11-Oct-2021 | 18:00 | | PLANNED | Approved | 11-Oct-21 | 08:00 | 11-Oct-21 | 18:00 | |
| 130 | RQ67132 | OCC_187 | cpcc1_sd | BAY | 713 MAIN BAY - 765 KV BHADLA(PG) - BUS 1 AND FUTURE AT BHADLA(PG) | POWER GRID | D | 765kv Bay No 713 PLCC Testing | 11-Oct-2021 | 08:00 | 11-Oct-2021 | 18:00 | | PLANNED | Approved | 11-Oct-21 | 08:00 | 11-Oct-21 | 18:00 | |
| 131 | RQ67033 | OCC_187 | cpcc1_sd | BAY | 714 TIE BAY - 765KV MOGA-BHIWANI (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765KV BHIWANI(PG) | POWER GRID | D | FOR AMP WORK | 07-Oct-2021 | 08:00 | 08-Oct-2021 | 18:00 | | PLANNED | Approved | 07-Oct-21 | 08:00 | 08-Oct-21 | 18:00 | |
| 132 | RQ67027 | OCC_187 | cpcc1_sd | BAY | 706 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT CHITTORGARH(PG) | POWER GRID | D | AMP of bay Equipment | 07-Oct-2021 | 08:00 | 09-Oct-2021 | 18:00 | | PLANNED | Approved | 07-Oct-21 | 08:00 | 09-Oct-21 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|----------|-----|--|---------------|---|----------------------------------|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 133 | RQ67031 | OCC_187 | cpcc1_sd | BAY | 705 TIE BAY 765 KV AJMER- BHADLA_2 (PG) CKT-2 (POWERGRID) AND 765/400 KV 1500 MVA ICT 2 AT AJMER(PG) AT 765 KV AJMER(PG) (POWERGRID) | POWER GRID | D | AMP of bay Equipment | 06-Oct-2021 | 08:00 | 06-Oct-2021 | 18:00 | | PLANNED | Approved | 06-Oct-21 | 08:00 | 06-Oct-21 | 18:00 | |
| 134 | RQ67134 | OCC_187 | cpcc1_sd | BAY | 716 MAIN BAY - 765 KV BHADLA(PG) - BUS 1 (POWERGRID) AND FUTURE AT 765 KV BHADLA(PG) (POWERGRID) | POWER GRID | D | 765kV Bay No 716 PLCC Testing | 06-Oct-2021 | 08:00 | 06-Oct-2021 | 18:00 | | PLANNED | Approved | 06-Oct-21 | 08:00 | 06-Oct-21 | 18:00 | |
| 135 | RQ67135 | OCC_187 | cpcc1_sd | BAY | 717 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT BHADLA(PG) AND FUTURE | POWER GRID | D | 765kV Bay No 716 PLCC Testing | 06-Oct-2021 | 08:00 | 06-Oct-2021 | 18:00 | | PLANNED | Approved | 06-Oct-21 | 08:00 | 06-Oct-21 | 18:00 | |
| 136 | RQ67036 | OCC_187 | cpcc1_sd | BAY | 713 MAIN BAY - 765KV MOGA- BHIWANI (PG) CKT-1 AT BHIWANI(P G) | POWER GRID | D | FOR AMP WORK | 05-Oct-2021 | 08:00 | 06-Oct-2021 | 18:00 | | PLANNED | Approved | 05-Oct-21 | 08:00 | 06-Oct-21 | 18:00 | |
| 137 | RQ67032 | OCC_187 | cpcc1_sd | BAY | 701 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT AJMER(PG) | POWER GRID | D | AMP of bay Equipment | 05-Oct-2021 | 08:00 | 05-Oct-2021 | 18:00 | | PLANNED | Approved | 05-Oct-21 | 08:00 | 05-Oct-21 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|----------|-----|--|------------|---|--|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|--|
| 138 | RQ67028 | OCC_187 | cpcc1_sd | BAY | 709 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT CHITTORGA RH(PG) | POWER GRID | D | AMP of bay Equipment | 04-Oct-2021 | 08:00 | 06-Oct-2021 | 18:00 | | PLANNED | Approved | 04-Oct-21 | 08:00 | 06-Oct-21 | 18:00 | |
| 139 | RQ67130 | OCC_187 | cpcc1_sd | BAY | 716 MAIN BAY - 765 KV BHADLA(PG) - BUS 1 (POWERGRID) AND FUTURE AT 765 KV BHADLA(PG) (POWERGRID) | POWER GRID | C | 765kV Bus-1 Protection Testing | 04-Oct-2021 | 08:00 | 05-Oct-2021 | 18:00 | | PLANNED | Approved | 04-Oct-21 | 08:00 | 05-Oct-21 | 18:00 | |
| 140 | RQ67131 | OCC_187 | cpcc1_sd | BAY | 717 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT BHADLA(PG) AND FUTURE | POWER GRID | C | 765kV Bus-1 Protection Testing | 04-Oct-2021 | 08:00 | 05-Oct-2021 | 18:00 | | PLANNED | Approved | 04-Oct-21 | 08:00 | 05-Oct-21 | 18:00 | |
| 141 | RQ67029 | OCC_187 | cpcc1_sd | BAY | 707 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV AJMER(PG) AND 765KV BUS 2 AT AJMER(PG) | POWER GRID | D | AMP of bay Equipment | 01-Oct-2021 | 08:00 | 31-Oct-2021 | 18:00 | | PLANNED | Approved | 01-Oct-21 | 08:00 | 31-Oct-21 | 18:00 | |
| 142 | RQ67184 | OCC_187 | cpcc1_sd | BAY | 416 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID) | POWER GRID | D | Connection & Testing of 765/400 kv ICT-2 . | 01-Oct-2021 | 08:00 | 02-Oct-2021 | 18:00 | S/D required on 20.09.2021 and 21.09.2021a long with tie Bay 417 of future. | PLANNED | Approved | 01-Oct-21 | 08:00 | 02-Oct-21 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|-----------|-----|--|---------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 143 | RQ66659 | OCC_187 | sldcrs_sd | BAY | 70252B MAIN BAY - 765/400KV 1500 MVA ICT 2 AT PHAGI(RS) | RRVPN L | D | 1. To check the operation timings of CB & measurement of contact resistance. 2. Measurement of Tan-delta of CTs. 3. Tightening of clamps & connectors. | 28-Oct-2021 | 09:00 | 28-Oct-2021 | 18:00 | | PLANNED | Approved | 28-Oct-21 | 09:00 | 28-Oct-21 | 18:00 | |
| 144 | RQ66660 | OCC_187 | sldcrs_sd | BAY | 70152A MAIN BAY - 765KV PHAGI(RS)-BHIWANI(P G) (PG) CKT-2 AT PHAGI(RS) | RRVPN L | D | 1. To check the operation timings of CB & measurement of contact resistance. 2. Measurement of Tan-delta of CTs. 3. Tightening of clamps & connectors. | 26-Oct-2021 | 09:00 | 26-Oct-2021 | 18:00 | | PLANNED | Approved | 26-Oct-21 | 09:00 | 26-Oct-21 | 18:00 | |
| 145 | RQ66657 | OCC_187 | sldcrs_sd | BAY | 70752T TIE BAY - 765KV PHAGI(RS)-GWALIOR(P G) (UNDEF) CKT-2 AND 765KV ANTA-PHAGI (RS) CKT-2 AT PHAGI(RS) | RRVPN L | D | 1. Measurements of operation timings of CB. 2. Measurement of Tan-delta of Current Transformers . 3. Tightness of clamps & conenctors | 20-Oct-2021 | 09:00 | 20-Oct-2021 | 18:00 | | PLANNED | Approved | 20-Oct-21 | 09:00 | 20-Oct-21 | 18:00 | |
| 146 | RQ66658 | OCC_187 | sldcrs_sd | BAY | 70652T TIE BAY - 765KV PHAGI(RS)-GWALIOR(P G) (UNDEF) CKT-1 AND 765KV ANTA-PHAGI (RS) CKT-1 AT PHAGI(RS) | RRVPN L | D | 1. Measurements of operation timings of CB. 2. Measurement of Tan-delta of Current Transformers . 3. Tightness of clamps & conenctors 2. Measurement of Tan-delta of Current Transformers . 3. Tightness of clamps & conenctors | 08-Oct-2021 | 09:00 | 08-Oct-2021 | 18:00 | | PLANNED | Approved | 08-Oct-21 | 09:00 | 08-Oct-21 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|----------|-------------|--|---------------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--------------------------------------|
| 147 | RQ66857 | OCC_187 | cpcc3_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT ALIGARH(PG) | POWER GRID | D | AMP of ICT & Bay Equipments | 27-Oct-2021 | 10:00 | 27-Oct-2021 | 18:00 | | PLANNED | Approved | 27-Oct-21 | 10:00 | 27-Oct-21 | 18:00 | |
| 148 | RQ66858 | OCC_187 | cpcc3_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 1 AT ALIGARH(PG) | POWER GRID | D | AMP of ICT & Bay Equipments | 26-Oct-2021 | 10:00 | 26-Oct-2021 | 18:00 | | PLANNED | Approved | 26-Oct-21 | 10:00 | 26-Oct-21 | 18:00 | |
| 149 | RQ67010 | OCC_187 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT MEERUT(PG) | POWER GRID | D | AMP Work | 25-Oct-2021 | 09:00 | 25-Oct-2021 | 18:00 | | PLANNED | Approved | 25-Oct-21 | 09:00 | 25-Oct-21 | 18:00 | |
| 150 | RQ67014 | OCC_187 | cpcc3_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 1 AT AGRA(PG) | POWER GRID | D | AMP work | 19-Oct-2021 | 10:00 | 19-Oct-2021 | 18:00 | | PLANNED | Approved | 19-Oct-21 | 10:00 | 19-Oct-21 | 18:00 | ATC-TTC to be curtailed by 300 MW |
| 151 | RQ67001 | OCC_187 | cpcc3_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT VARANASI(PG) | POWER GRID | D | AMP work | 18-Oct-2021 | 10:00 | 18-Oct-2021 | 18:00 | | PLANNED | Approved | 18-Oct-21 | 10:00 | 18-Oct-21 | 18:00 | |
| 152 | RQ67009 | OCC_187 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 1 AT CHITTORGARH(PG) | POWER GRID | D | AMP Work | 11-Oct-2021 | 09:00 | 11-Oct-2021 | 20:00 | | PLANNED | Approved | 11-Oct-21 | 09:00 | 11-Oct-21 | 20:00 | |
| 153 | RQ67075 | OCC_187 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT BIKANER(PG) | POWER GRID | D | AIRCELL OF ICT2 R PHASE TO BE CHANGED | 04-Oct-2021 | 10:00 | 04-Oct-2021 | 14:00 | | PLANNED | Approved | 04-Oct-21 | 10:00 | 04-Oct-21 | 14:00 | |
| 154 | RQ67008 | OCC_187 | cpcc1_sd | TRANSFORMER | 765/400 KV 1000 MVA ICT 2 AT BHIWANI(PG) | POWER GRID | D | AMP Work | 04-Oct-2021 | 08:00 | 04-Oct-2021 | 18:00 | | PLANNED | Approved | 04-Oct-21 | 08:00 | 04-Oct-21 | 18:00 | |
| 155 | RQ67074 | OCC_187 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT BIKANER(PG) | POWER GRID | D | SPARE ICT IS TO BE TAKEN IN SERVICE IN PLACE OF ICT-2 R-PHASE | 03-Oct-2021 | 10:00 | 03-Oct-2021 | 14:00 | | PLANNED | Approved | 03-Oct-21 | 10:00 | 03-Oct-21 | 14:00 | |
| 156 | RQ67189 | OCC_187 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG) | POWER GRID | D | 33kV Tertiary Bus Extension | 01-Oct-2021 | 09:00 | 06-Oct-2021 | 18:00 | 33kV Tertiary Bus extension and Neutral Bus extension work | PLANNED | Approved | 01-Oct-21 | 16:00 | 06-Oct-21 | 23:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|-----------|------------------------------|---|--------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 157 | RQ66625 | OCC_187 | stuup_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT HAPUR(UP) | UPPTCL | D | For Normalization the ICT i.e. charging the B phase (presently Spare ict charged on place of B phase | 26-Oct-2021 | 10:00 | 26-Oct-2021 | 11:00 | | PLANNED | Approved | 26-Oct-21 | 10:00 | 26-Oct-21 | 11:00 | |
| 158 | RQ66624 | OCC_187 | stuup_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT GR.NOIDA_2 (UPC) | UPPTCL | D | For Annual Maintenance & Testing work of ICT | 20-Oct-2021 | 09:00 | 20-Oct-2021 | 13:00 | | PLANNED | Approved | 20-Oct-21 | 09:00 | 20-Oct-21 | 13:00 | |
| 159 | RQ66623 | OCC_187 | stuup_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 1 AT GR.NOIDA_2 (UPC) | UPPTCL | D | For Annual Maintenance & Testing work of ICT | 05-Oct-2021 | 09:00 | 05-Oct-2021 | 13:00 | | PLANNED | Approved | 05-Oct-21 | 09:00 | 05-Oct-21 | 13:00 | |
| 160 | RQ66825 | OCC_187 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHADLA- RAMGARH (RS) CKT-2 | RRVPNL | D | Quarterly Maintenance work at 400KV GSS Bhadla | 30-Oct-2021 | 17:00 | 30-Oct-2021 | 23:00 | | PLANNED | Approved | 30-Oct-21 | 17:00 | 30-Oct-21 | 23:00 | |
| 161 | RQ66824 | OCC_187 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHADLA- RAMGARH (RS) CKT-1 | RRVPNL | D | Quarterly Maintenance work at 400KV GSS Bhadla | 29-Oct-2021 | 17:00 | 29-Oct-2021 | 23:00 | | PLANNED | Approved | 29-Oct-21 | 17:00 | 29-Oct-21 | 23:00 | |
| 162 | RQ66835 | OCC_187 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV HEERAPURA- HINDAUN (RS) CKT-1 | RRVPNL | D | Half yearly Maintance & testing work | 28-Oct-2021 | 08:00 | 28-Oct-2021 | 18:00 | | PLANNED | Approved | 28-Oct-21 | 08:00 | 28-Oct-21 | 18:00 | |
| 163 | RQ66836 | OCC_187 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV HINDAUN(R S)- CHHABRA(R VUN) (RS) CKT-1 | RRVPNL | D | Half yearly Maintance & testing work | 27-Oct-2021 | 08:00 | 27-Oct-2021 | 18:00 | | PLANNED | Approved | 27-Oct-21 | 08:00 | 27-Oct-21 | 18:00 | |
| 164 | RQ66846 | OCC_187 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BIKANER- BHADLA (RS) CKT-1 | RRVPNL | D | Quarterly Maintenance work of line bay alongwith & its 50MVAR Reactor 400KV GSS Bhadla | 26-Oct-2021 | 17:00 | 27-Oct-2021 | 23:00 | | PLANNED | Approved | 26-Oct-21 | 17:00 | 27-Oct-21 | 23:00 | |
| 165 | RQ66828 | OCC_187 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHADLA- MERTA (RS) CKT-1 | RRVPNL | D | Quarterly Maintenance work of line bay alongwith & its 50MVAR Reactor 400KV GSS Bhadla | 21-Oct-2021 | 17:00 | 22-Oct-2021 | 23:00 | | PLANNED | Approved | 21-Oct-21 | 17:00 | 22-Oct-21 | 23:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|-----------|---|--|------------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 166 | RQ66848 | OCC_187 | sldcrs_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV JODHPUR- KANKANI (RS) CKT-1 | RRVPN L | D | Quarterly Preventive Maintenance | 20-Oct-2021 | 08:00 | 20-Oct-2021 | 18:00 | | PLANNED | Approved | 20-Oct-21 | 08:00 | 20-Oct-21 | 18:00 | |
| 167 | RQ66827 | OCC_187 | sldcrs_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV BHADLA- JODHPUR (RS) CKT-1 | RRVPN L | D | Quarterly Maintenance work at both end alongwith 50 MVAR line reactor at 400kV GSS Bhadla | 18-Oct-2021 | 17:00 | 19-Oct-2021 | 23:00 | | PLANNED | Approved | 18-Oct-21 | 17:00 | 19-Oct-21 | 23:00 | |
| 168 | RQ66843 | OCC_187 | sldcrs_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV AKAL- JODHPUR (RS) CKT-1 | RRVPN L | D | Quarterly Preventive Maintenance alongwith 400 KV LINE REACTOR at Jodhpur | 12-Oct-2021 | 08:00 | 12-Oct-2021 | 18:00 | | PLANNED | Approved | 12-Oct-21 | 08:00 | 12-Oct-21 | 18:00 | |
| 169 | RQ66830 | OCC_187 | sldcrs_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV RAJWEST(R W)- JODHPUR (RS) CKT-1 | RRVPN L | D | Quarterly Preventive Maintenance alongwith 400 KV LINE REACTOR at Jodhpur | 11-Oct-2021 | 08:00 | 11-Oct-2021 | 18:00 | | PLANNED | Approved | 11-Oct-21 | 08:00 | 11-Oct-21 | 18:00 | |
| 170 | RQ66847 | OCC_187 | sldcrs_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV BIKANER- MERTA (RS) CKT-1 | RRVPN L | D | Routine Maintenance | 08-Oct-2021 | 10:00 | 08-Oct-2021 | 17:00 | | PLANNED | Approved | 08-Oct-21 | 10:00 | 08-Oct-21 | 17:00 | |
| 171 | RQ66849 | OCC_187 | sldcrs_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV JODHPUR- KANKANI (RS) CKT-2 | RRVPN L | D | Quarterly Preventive Maintenance alongwith 400 KV LINE REACTOR at Jodhpur | 08-Oct-2021 | 08:00 | 08-Oct-2021 | 18:00 | | PLANNED | Approved | 08-Oct-21 | 08:00 | 08-Oct-21 | 18:00 | |
| 172 | RQ66845 | OCC_187 | sldcrs_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV BHILWARA(RS)- CHHABRA(R VUN) (RS) CKT-1 | RRVPN L | D | outine maintenance & testing of 400 KV CHHABRA LINE & BAY(4352A) ASSOCIATED EQUIPMENTS alongwith 50MVAR line reator | 08-Oct-2021 | 08:00 | 09-Oct-2021 | 18:00 | | PLANNED | Approved | 08-Oct-21 | 08:00 | 09-Oct-21 | 18:00 | |
| 173 | RQ67239 | OCC_187 | sldcrs_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV MERTA- HEERAPURA (RS) CKT-1 | RRVPN L | D | QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS | 07-Oct-2021 | 10:00 | 07-Oct-2021 | 17:00 | | PLANNED | Approved | 07-Oct-21 | 10:00 | 07-Oct-21 | 17:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|--------------|--|---|---------------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 174 | RQ66844 | OCC_187 | sldcrs_sd | AC TRANS MISSIO N LINE CIRCUIT | 400 KV ANTA(RS)- KAWAI SCTPS(APR) (RS) CKT-1 | RRVPN L | D | Annual maintenance and testing of bay equipment's (CT, CVT, Isolator & Breaker).. | 06-Oct-2021 | 08:30 | 07-Oct-2021 | 19:30 | | PLANNED | Approved | 06-Oct-21 | 08:30 | 07-Oct-21 | 19:30 | |
| 175 | RQ66833 | OCC_187 | sldcrs_sd | AC TRANS MISSIO N LINE CIRCUIT | 400 KV SURATGARH (RVUN)- BIKANER(RS) (RS) CKT-1 | RRVPN L | D | STPS Line will remain off during the shutdown of 400 kV Main Bus-II as it cannot be charged from 400 kV Main Bus-I due to problem in 252A Breaker | 06-Oct-2021 | 08:00 | 06-Oct-2021 | 18:00 | | PLANNED | Approved | 06-Oct-21 | 08:00 | 06-Oct-21 | 18:00 | |
| 176 | RQ67238 | OCC_187 | sldcrs_sd | AC TRANS MISSIO N LINE CIRCUIT | 400 KV MERTA- KANKANI (RS) CKT-1 | RRVPN L | D | QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS | 05-Oct-2021 | 10:00 | 05-Oct-2021 | 17:00 | | PLANNED | Approved | 05-Oct-21 | 10:00 | 05-Oct-21 | 17:00 | |
| 177 | RQ67240 | OCC_187 | sldcrs_sd | AC TRANS MISSIO N LINE CIRCUIT | 400 KV MERTA- RATANGAR H (RS) CKT-1 | RRVPN L | D | QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS | 04-Oct-2021 | 10:00 | 04-Oct-2021 | 18:00 | | PLANNED | Approved | 04-Oct-21 | 10:00 | 04-Oct-21 | 18:00 | |
| 178 | RQ66821 | OCC_187 | sldcrs_sd | AC TRANS MISSIO N LINE CIRCUIT | 400 KV KANKANI- JAISALMER (RS) CKT-2 | RRVPN L | D | Preventive Maintenance work of bay & line | 04-Oct-2021 | 08:00 | 05-Oct-2021 | 18:00 | | PLANNED | Approved | 04-Oct-21 | 08:00 | 05-Oct-21 | 18:00 | |
| 179 | RQ67566 | OCC_187 | cpcc2_sd | AC TRANS MISSIO N LINE CIRCUIT | 400 KV LUDHIANA- PATIALA (PG) CKT-2 | POWER GRID | D | For AMP Works | 30-Oct-2021 | 08:00 | 30-Oct-2021 | 17:00 | | PLANNED | Approved | 30-Oct-21 | 08:00 | 30-Oct-21 | 17:00 | |
| 180 | RQ67565 | OCC_187 | cpcc2_sd | AC TRANS MISSIO N LINE CIRCUIT | 400 KV LUDHIANA- PATIALA (PG) CKT-1 | POWER GRID | D | For AMP Works | 28-Oct-2021 | 09:00 | 28-Oct-2021 | 17:00 | | PLANNED | Approved | 28-Oct-21 | 09:00 | 28-Oct-21 | 17:00 | |
| 181 | RQ67270 | OCC_187 | singrauli_sd | AC TRANS MISSIO N LINE CIRCUIT | 400 KV SINGRAULI(NT)- LUCKNOW(UP) (PG) CKT-1 | POWER GRID | C | For SWYD-SAS Integration | 28-Oct-2021 | 08:00 | 30-Oct-2021 | 18:00 | Line will be taken on TBC for 3 days before actual shutdown | PLANNED | Approved | 28-Oct-21 | 08:00 | 30-Oct-21 | 18:00 | to be taken before 4th Oct subject to facilitation of HVDC Rihand- Dadri SD ...subject to condition no other SD or non auto in Singrauli complex. |

| | | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|----------|-------------------------------|--|------------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|------------------|
| 182 | RQ67273 | OCC_187 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV BHINMAL-KANKROLI (PG) CKT-1 | POWER GRID | D | AMP of Line/ bay Equipment's | 27-Oct-2021 | 08:00 | 27-Oct-2021 | 18:00 | | PLANNED | Approved | 27-Oct-21 | 08:00 | 27-Oct-21 | 18:00 | | |
| 183 | RQ67532 | OCC_187 | cpcc2_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV CHAMBA-JALANDHAR (PG) CKT-2 | POWER GRID | D | For bay AMP works. | 23-Oct-2021 | 10:00 | 23-Oct-2021 | 16:00 | | PLANNED | Approved | 23-Oct-21 | 10:00 | 23-Oct-21 | 16:00 | | |
| 184 | RQ67285 | OCC_187 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV AGRA-SIKAR (PG) CKT-2 | POWER GRID | D | Annual maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook ,insulator cleaning etc | 23-Oct-2021 | 08:00 | 23-Oct-2021 | 18:00 | | PLANNED | Approved | 23-Oct-21 | 08:00 | 23-Oct-21 | 18:00 | | |
| 185 | RQ66984 | OCC_187 | cpcc3_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV ALLAHABAD (PG)-MEJA TPS(MUN) (PG) CKT-2 | POWER GRID | D | Replacement of Disc Insulator at Loc 58 & 81 | 23-Oct-2021 | 08:00 | 23-Oct-2021 | 18:00 | | PLANNED | Approved | 23-Oct-21 | 08:00 | 23-Oct-21 | 18:00 | | |
| 186 | RQ66999 | OCC_187 | cpcc3_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-1 | POWER GRID | D | AMP work | 22-Oct-2021 | 08:00 | 22-Oct-2021 | 18:00 | | PLANNED | Approved | 22-Oct-21 | 08:00 | 22-Oct-21 | 18:00 | | |
| 187 | RQ67587 | OCC_187 | cpcc2_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV KAITHAL-MALERKOTLA (PG) CKT-1 | POWER GRID | D | For AMP Works | 22-Oct-2021 | 08:00 | 22-Oct-2021 | 17:00 | | PLANNED | Approved | 22-Oct-21 | 08:00 | 22-Oct-21 | 17:00 | | |
| 188 | RQ66945 | OCC_187 | cpcc3_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV KANPUR-BALLABHGARH (PG) CKT-1 | POWER GRID | C | Diversion work of TL under Bundelkhand Expressway by UPEIDA | 22-Oct-2021 | 08:00 | 31-Oct-2021 | 18:00 | | PLANNED | Rejected | | | | | | duplicate entry. |
| 189 | RQ67300 | OCC_187 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV NEEMRANA-MANESAR (PG) CKT-2 | POWER GRID | D | For installation of conductor sleeve, reversing GR and other maintenance works | 22-Oct-2021 | 08:00 | 23-Oct-2021 | 18:00 | | PLANNED | Approved | 22-Oct-21 | 08:00 | 23-Oct-21 | 18:00 | | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|----------|------------------------------|--|------------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 190 | RQ67284 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-SIKAR (PG) CKT-1 | POWER GRID | D | Annual maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook ,insulator cleaning etc | 22-Oct-2021 | 08:00 | 22-Oct-2021 | 18:00 | | PLANNED | Approved | 22-Oct-21 | 08:00 | 22-Oct-21 | 18:00 | |
| 191 | RQ67594 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR-BALLABHGA RH (PG) CKT-1 | POWER GRID | D | For tapping from TN 467 of 765 KV Orai - Aligarh to TN 434 of 400KV Kanpur Ballabhgarh S/C for laying of 48F OPGW for repeater station.(Both shut downs are required simultaneously. | 22-Oct-2021 | 08:00 | 22-Oct-2021 | 18:00 | | PLANNED | Approved | 22-Oct-21 | 08:00 | 22-Oct-21 | 18:00 | |
| 192 | RQ67531 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV CHAMBA-JALANDHAR (PG) CKT-1 | POWER GRID | D | For bay AMP works. | 21-Oct-2021 | 10:00 | 21-Oct-2021 | 16:00 | | PLANNED | Approved | 21-Oct-21 | 10:00 | 21-Oct-21 | 16:00 | |
| 193 | RQ67542 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JALANDHAR (PG)-NAKODAR(P SG) (PG) CKT-1 | POWER GRID | D | AMP work of Line equipment and transmission Line | 21-Oct-2021 | 09:00 | 21-Oct-2021 | 17:00 | | PLANNED | Approved | 21-Oct-21 | 09:00 | 21-Oct-21 | 17:00 | |
| 194 | RQ66970 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-SIKAR (PG) CKT-2 | POWER GRID | D | Porcelain insulator replacement with Polymer insulators. | 21-Oct-2021 | 08:00 | 21-Oct-2021 | 18:00 | | PLANNED | Approved | 21-Oct-21 | 08:00 | 21-Oct-21 | 18:00 | |
| 195 | RQ67283 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SIKAR(PG)-RATANGAR H(RS) (PG) CKT-2 | POWER GRID | D | Annual maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook ,insulator cleaning etc | 21-Oct-2021 | 08:00 | 21-Oct-2021 | 18:00 | | PLANNED | Approved | 21-Oct-21 | 08:00 | 21-Oct-21 | 18:00 | |
| 196 | RQ66923 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AURAIYA(NT)-AGRA(PG) (PG) CKT-2 | POWER GRID | C | Diversion of Transmission Line under Bundelkhand Expressway by UPEIDA | 21-Oct-2021 | 08:00 | 30-Oct-2021 | 18:00 | | PLANNED | Approved | 21-Oct-21 | 08:00 | 30-Oct-21 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|----------|------------------------------|--|------------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 197 | RQ66922 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AURAIYA(NT)-AGRA(PG) (PG) CKT-1 | POWER GRID | C | Diversion of Transmission Line under Bundelkhand Expressway by UPEIDA | 21-Oct-2021 | 08:00 | 30-Oct-2021 | 18:00 | | PLANNED | Approved | 21-Oct-21 | 08:00 | 30-Oct-21 | 18:00 | |
| 198 | RQ66983 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ALLAHABAD (PG)-MEJA TPS(MUN) (PG) CKT-1 | POWER GRID | D | For relays testing & Line AMP | 20-Oct-2021 | 10:00 | 20-Oct-2021 | 18:00 | | PLANNED | Approved | 20-Oct-21 | 10:00 | 20-Oct-21 | 18:00 | |
| 199 | RQ67543 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JALANDHAR-HAMIRPUR (PG) CKT-1 | POWER GRID | D | AMP work of Line equipment and transmission Line | 20-Oct-2021 | 09:00 | 20-Oct-2021 | 17:00 | | PLANNED | Approved | 20-Oct-21 | 09:00 | 20-Oct-21 | 17:00 | |
| 200 | RQ67383 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV LUCKNOW(UP)-BAREILLY(PG) (PG) CKT-1 | POWER GRID | C | Line diversion work due to M/s Kribhko new railway line Diversion between tower no 457 and 461 | 20-Oct-2021 | 09:00 | 29-Oct-2021 | 19:00 | | PLANNED | Approved | 20-Oct-21 | 09:00 | 29-Oct-21 | 19:00 | |
| 201 | RQ67000 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2 | POWER GRID | D | AMP work | 20-Oct-2021 | 08:00 | 20-Oct-2021 | 18:00 | | PLANNED | Approved | 20-Oct-21 | 08:00 | 20-Oct-21 | 18:00 | |
| 202 | RQ67586 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KURUKSHETRA-SONIPAT (PG) CKT-2 | POWER GRID | D | For AMP Works | 20-Oct-2021 | 08:00 | 20-Oct-2021 | 17:00 | | PLANNED | Approved | 20-Oct-21 | 08:00 | 20-Oct-21 | 17:00 | |
| 203 | RQ66969 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-SIKAR (PG) CKT-1 | POWER GRID | D | Porcelain insulator replacement with Polymer insulators. | 20-Oct-2021 | 08:00 | 20-Oct-2021 | 18:00 | | PLANNED | Approved | 20-Oct-21 | 08:00 | 20-Oct-21 | 18:00 | |
| 204 | RQ67282 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1 | POWER GRID | D | Annual maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook ,insulator cleaning etc | 20-Oct-2021 | 08:00 | 20-Oct-2021 | 18:00 | | PLANNED | Approved | 20-Oct-21 | 08:00 | 20-Oct-21 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|----------|-------------------------------|---|------------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|---|
| 205 | RQ66952 | OCC_187 | cpcc3_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1 | POWER GRID | D | Singrauli Bay Pantograph isolator replacement of Transfer bus at Lucknow | 20-Oct-2021 | 08:00 | 21-Oct-2021 | 18:00 | | PLANNED | Approved | 20-Oct-21 | 08:00 | 21-Oct-21 | 18:00 | to be taken before 4th Oct subject to facilitation of HVDC Rihand- Dadri SD ...subject to condition no other SD or non auto in Singrauli complex. |
| 206 | RQ67585 | OCC_187 | cpcc2_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV KURUKSHETRA-SONIPAT (PG) CKT-1 | POWER GRID | D | For AMP Works | 19-Oct-2021 | 08:00 | 19-Oct-2021 | 17:00 | | PLANNED | Approved | 19-Oct-21 | 08:00 | 19-Oct-21 | 17:00 | |
| 207 | RQ67293 | OCC_187 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV BHIWANI-HISSAR (PG) CKT-3 | POWER GRID | C | Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.34/0-35/0 | 19-Oct-2021 | 08:00 | 20-Oct-2021 | 18:00 | | PLANNED | Approved | 19-Oct-21 | 08:00 | 20-Oct-21 | 18:00 | |
| 208 | RQ67292 | OCC_187 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV BHIWANI-HISSAR (PG) CKT-2 | POWER GRID | C | Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.34/0-35/0 | 19-Oct-2021 | 08:00 | 20-Oct-2021 | 18:00 | | PLANNED | Approved | 19-Oct-21 | 08:00 | 20-Oct-21 | 18:00 | |
| 209 | RQ67299 | OCC_187 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV NEEMRANA-MANESAR (PG) CKT-1 | POWER GRID | D | For installation of conductor sleeve, reversing GR and other maintenance works | 19-Oct-2021 | 08:00 | 20-Oct-2021 | 18:00 | | PLANNED | Approved | 19-Oct-21 | 08:00 | 20-Oct-21 | 18:00 | |
| 210 | RQ66968 | OCC_187 | cpcc3_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV AGRA-JAIPUR SOUTH (PG) CKT-2 | POWER GRID | D | Porcelain insulator replacement with Polymer insulators. | 19-Oct-2021 | 00:00 | 19-Oct-2021 | 18:00 | | PLANNED | Approved | 19-Oct-21 | 00:00 | 19-Oct-21 | 18:00 | |
| 211 | RQ67162 | OCC_187 | cpcc3_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV BAREILLY_2-BAREILLY (PG) CKT-2 | POWER GRID | D | AMP WORKS of LINE BAY EQUIPMENTS | 18-Oct-2021 | 10:00 | 18-Oct-2021 | 18:00 | | PLANNED | Approved | 18-Oct-21 | 10:00 | 18-Oct-21 | 18:00 | |
| 212 | RQ66967 | OCC_187 | cpcc3_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV AGRA-JAIPUR SOUTH (PG) CKT-1 | POWER GRID | D | Porcelain insulator replacement with Polymer insulators. | 18-Oct-2021 | 08:00 | 18-Oct-2021 | 18:00 | | PLANNED | Approved | 18-Oct-21 | 08:00 | 18-Oct-21 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|-----------|------------------------------|---|------------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|----------------------------------|
| 213 | RQ66966 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-BALLABHGA RH (PG) CKT-1 | POWER GRID | C | " de-stringing of old conductor & dismantling old towers-2nos. and to erect new towers hardware erection, stringing & charging to facilitate Inner ring road crossing clearances under consultancy work at loc. no. 09 to 14 " | 18-Oct-2021 | 08:00 | 30-Oct-2021 | 18:00 | | PLANNED | Approved | 18-Oct-21 | 08:00 | 30-Oct-21 | 18:00 | |
| 214 | RQ66929 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV FATEHPUR-MAINPURI (PG) CKT-2 | POWER GRID | D | A/R in Non Auto mode for PID testing of Porcelain Insulator | 16-Oct-2021 | 08:00 | 31-Oct-2021 | 18:00 | | PLANNED | Approved | 16-Oct-21 | 08:00 | 31-Oct-21 | 18:00 | |
| 215 | RQ67600 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV PATIALA-PANCHKULA (PG) CKT-1 | POWER GRID | D | For stringing of earth wire of new bus reactor bays as PTL_PKL-1 line is near to end phase. | 15-Oct-2021 | 09:00 | 15-Oct-2021 | 18:00 | | PLANNED | Approved | 15-Oct-21 | 09:00 | 15-Oct-21 | 18:00 | |
| 216 | RQ66837 | OCC_187 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1 | POWER GRID | D | Quarterly Preventive Maintenance | 14-Oct-2021 | 08:00 | 14-Oct-2021 | 18:00 | | PLANNED | Approved | 21-Oct-21 | 08:00 | 21-Oct-21 | 18:00 | Powergrid consented for 21.10.21 |
| 217 | RQ67198 | OCC_187 | dadri_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DADRI(NT)-MAHARANI BAGH(PG) (PG) CKT-1 | POWER GRID | D | Gantry nest removal & line isolator maintenance. | 13-Oct-2021 | 09:00 | 13-Oct-2021 | 18:00 | Gantry nest removal & line isolator maintenance. | PLANNED | Approved | 11-Oct-21 | 09:00 | 11-Oct-21 | 18:00 | DTL consented for 11.10.2021 |
| 218 | RQ67281 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NEEMRANA-SIKAR (PG) CKT-2 | POWER GRID | D | TIE BAY LBB TESTING AFTER 413 BAY COMMISSIONING at Sikar | 13-Oct-2021 | 08:00 | 14-Oct-2021 | 18:00 | | PLANNED | Approved | 13-Oct-21 | 08:00 | 14-Oct-21 | 18:00 | |
| 219 | RQ66832 | OCC_187 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SIKAR(PG)-RATANGAR H(RS) (PG) CKT-2 | POWER GRID | D | Maintenance work of bay equipments, isolators and testing work of bay equipments. | 12-Oct-2021 | 09:00 | 12-Oct-2021 | 17:00 | | PLANNED | Approved | 21-Oct-21 | 09:00 | 21-Oct-21 | 17:00 | |
| 220 | RQ67291 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHIWADI-HISSAR (PG) CKT-1 | POWER GRID | C | Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.39/0-40/0 | 12-Oct-2021 | 08:00 | 13-Oct-2021 | 18:00 | | PLANNED | Approved | 12-Oct-21 | 08:00 | 13-Oct-21 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|----------|------------------------------|---|------------|---|---|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|--|---|
| 221 | RQ66936 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV GORAKHPU R(PG)-GORAKHPU R(UP) (PG) CKT-1 | POWER GRID | C | For Stringing (tapping and crossing) and de-stringing of 400 KV diverted section of new 400 KV Gkp-Gkp (I&II) line due to construction of Gorakhpur Link Expressway | 12-Oct-2021 | 08:00 | 13-Oct-2021 | 18:00 | | PLANNED | Approved | | | | | | subject to UP consent. To be given after 17.10.2021 |
| 222 | RQ66937 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV GORAKHPU R(PG)-GORAKHPU R(UP) (PG) CKT-2 | POWER GRID | C | For Stringing (tapping and crossing) and de-stringing of 400 KV diverted section of new 400 KV Gkp-Gkp (I&II) line due to construction of Gorakhpur Link Expressway | 12-Oct-2021 | 08:00 | 13-Oct-2021 | 18:00 | | PLANNED | Approved | | | | | | subject to UP consent. To be given after 17.10.2021 |
| 223 | RQ67529 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1 | POWER GRID | D | For AMP | 11-Oct-2021 | 11:00 | 11-Oct-2021 | 15:00 | | PLANNED | Approved | 11-Oct-21 | 11:00 | 11-Oct-21 | 15:00 | | |
| 224 | RQ67193 | OCC_187 | dadri_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-1 | POWER GRID | D | Gantry nest removal & CT circuit problem checking. | 11-Oct-2021 | 09:00 | 11-Oct-2021 | 18:00 | Gantry nest removal & CT circuit problem checking | PLANNED | Approved | 11-Oct-21 | 09:00 | 11-Oct-21 | 18:00 | | |
| 225 | RQ66946 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR-BALLABHGARH (PG) CKT-2 | POWER GRID | C | Diversion work of TL under Bundelkhand Expressway by UPEIDA | 11-Oct-2021 | 08:00 | 20-Oct-2021 | 18:00 | | PLANNED | Approved | 11-Oct-21 | 08:00 | 20-Oct-21 | 18:00 | | |
| 226 | RQ66947 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR-BALLABHGARH (PG) CKT-3 | POWER GRID | C | Diversion work of TL under Bundelkhand Expressway by UPEIDA | 11-Oct-2021 | 08:00 | 20-Oct-2021 | 18:00 | | PLANNED | Approved | 11-Oct-21 | 08:00 | 20-Oct-21 | 18:00 | | |
| 227 | RQ67274 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NEEMRANASIKAR (PG) CKT-2 | POWER GRID | D | COMMISSIONING WORK OF 413 BAY, BUSBAR & LBB TESTING at Sikar | 11-Oct-2021 | 08:00 | 12-Oct-2021 | 18:00 | | PLANNED | Approved | 11-Oct-21 | 08:00 | 12-Oct-21 | 18:00 | | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|----------|------------------------------|---|------------|---|--|-------------|-------|-------------|-------|----------------|---------|----------|-----------|-------|-----------|-------|--|
| 228 | RQ67288 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2 | POWER GRID | D | For live line OPGW Fitting rectification work. during rectification work autoreclosure of both 400KV Ajmer-Ajmer line-1 & 2 kept in non auto mode. | 11-Oct-2021 | 08:00 | 16-Oct-2021 | 18:00 | | PLANNED | Approved | 11-Oct-21 | 08:00 | 16-Oct-21 | 18:00 | |
| 229 | RQ67518 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHIWANI-HISSAR (PG) CKT-1 | POWER GRID | D | For retrofitment of it's 403 89L Line Isolator at Hisar end. | 10-Oct-2021 | 08:00 | 12-Oct-2021 | 18:00 | | PLANNED | Approved | 10-Oct-21 | 08:00 | 12-Oct-21 | 18:00 | |
| 230 | RQ67298 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHIWANI-HISSAR (PG) CKT-3 | POWER GRID | C | Erection of 400kV TN Tower for Bypass scheme of 400kV Mgrh-Bhiwani D/C(III/IV) & 400kV Hisar-Bhiwani D/C at Bhiwani | 10-Oct-2021 | 08:00 | 11-Oct-2021 | 18:00 | | PLANNED | Approved | 10-Oct-21 | 08:00 | 11-Oct-21 | 18:00 | |
| 231 | RQ67560 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MOGA-HISSAR (PG) CKT-3 | POWER GRID | D | For taking line reactor in service after completion of AMP works. | 09-Oct-2021 | 17:30 | 09-Oct-2021 | 18:00 | | PLANNED | Approved | 09-Oct-21 | 17:30 | 09-Oct-21 | 18:00 | |
| 232 | RQ67141 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MOGA-HISSAR (PG) CKT-3 | POWER GRID | D | For taking line reactor in service after completion of AMP works. | 09-Oct-2021 | 17:30 | 09-Oct-2021 | 18:00 | Kindly approve | PLANNED | Approved | 09-Oct-21 | 17:30 | 09-Oct-21 | 18:00 | |
| 233 | RQ67559 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MOGA-HISSAR (PG) CKT-3 | POWER GRID | D | For taking out line reactor for AMP works. | 09-Oct-2021 | 09:00 | 09-Oct-2021 | 09:30 | | PLANNED | Approved | 09-Oct-21 | 09:00 | 09-Oct-21 | 09:30 | |
| 234 | RQ67140 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MOGA-HISSAR (PG) CKT-3 | POWER GRID | D | For taking out line reactor for AMP works. | 09-Oct-2021 | 09:00 | 09-Oct-2021 | 09:30 | Kindly approve | PLANNED | Approved | 09-Oct-21 | 09:00 | 09-Oct-21 | 09:30 | |
| 235 | RQ66675 | OCC_187 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SARNATH(U P)-VARANASI(PG) (PG) CKT-1 | POWER GRID | D | Complete tightening of bay | 09-Oct-2021 | 09:00 | 09-Oct-2021 | 18:00 | | PLANNED | Approved | 09-Oct-21 | 09:00 | 09-Oct-21 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|----------|------------------------------|---|------------|---|---|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|--|
| 236 | RQ67492 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAHADURG ARH-SONIPAT (PG) CKT-2 | POWER GRID | D | Summer maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc | 09-Oct-2021 | 08:00 | 09-Oct-2021 | 18:00 | | PLANNED | Approved | 09-Oct-21 | 08:00 | 09-Oct-21 | 18:00 | |
| 237 | RQ67528 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DEHRADUN-ABDULLAPUR (PG) CKT-2 | POWER GRID | D | For line equipment AMP works. | 08-Oct-2021 | 11:00 | 08-Oct-2021 | 15:00 | | PLANNED | Approved | 08-Oct-21 | 11:00 | 08-Oct-21 | 15:00 | |
| 238 | RQ67220 | OCC_187 | dadri_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-2 | POWER GRID | D | Gantry nest removal and Line isolator Maintenance | 08-Oct-2021 | 09:00 | 08-Oct-2021 | 18:00 | Gantry nest removal and Line isolator Maintenance | PLANNED | Approved | 08-Oct-21 | 09:00 | 08-Oct-21 | 18:00 | |
| 239 | RQ66681 | OCC_187 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MAU(UP)-BALIA(PG) (PG) CKT-1 | POWER GRID | D | Servicing of 400KV main bus -1 pantograph | 08-Oct-2021 | 09:00 | 08-Oct-2021 | 18:00 | | PLANNED | Approved | 08-Oct-21 | 09:00 | 08-Oct-21 | 18:00 | |
| 240 | RQ67491 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAHADURG ARH-SONIPAT (PG) CKT-1 | POWER GRID | D | Summer maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc | 08-Oct-2021 | 08:00 | 08-Oct-2021 | 18:00 | | PLANNED | Approved | 08-Oct-21 | 08:00 | 08-Oct-21 | 18:00 | |
| 241 | RQ67301 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1 | POWER GRID | D | FOR IR MEASUREMENT OF R-PHASE LA, and LA replacement work. | 07-Oct-2021 | 11:00 | 07-Oct-2021 | 15:00 | | PLANNED | Approved | 07-Oct-21 | 11:00 | 07-Oct-21 | 15:00 | |
| 242 | RQ67221 | OCC_187 | dadri_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2 | POWER GRID | D | Gantry nest removal and Line isolator Maintenance | 07-Oct-2021 | 09:00 | 07-Oct-2021 | 18:00 | Gantry nest removal and Line isolator Maintenance | PLANNED | Approved | 07-Oct-21 | 09:00 | 07-Oct-21 | 18:00 | |
| 243 | RQ67516 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV FATEHABAD-HISSAR (PG) CKT-1 | POWER GRID | D | For retrofitment of it's 412 89L Line Isolator at Hisar end. | 07-Oct-2021 | 08:00 | 09-Oct-2021 | 18:00 | | PLANNED | Approved | 07-Oct-21 | 08:00 | 09-Oct-21 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|----------|-------------------------------|--|------------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|---|
| 244 | RQ67527 | OCC_187 | cpcc2_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV DEHRADUN-ABDULLAPUR (PG) CKT-1 | POWER GRID | D | For line equipment AMP works. | 06-Oct-2021 | 11:00 | 06-Oct-2021 | 15:00 | | PLANNED | Approved | 06-Oct-21 | 11:00 | 06-Oct-21 | 15:00 | |
| 245 | RQ66986 | OCC_187 | cpcc3_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV SINGRAULI(NT)-ANPARA(UP) (PG) CKT-1 | POWER GRID | D | PLCC rectification, tuning works and modification & reconnections of wiring to existing protection Panel | 05-Oct-2021 | 10:00 | 05-Oct-2021 | 18:00 | | PLANNED | Approved | 05-Oct-21 | 10:00 | 05-Oct-21 | 18:00 | Shall not clash with Rihand Dardri SD, may be rescheduled accordingly |
| 246 | RQ66958 | OCC_187 | cpcc3_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV LUCKNOW(UP)-BAREILLY(PG) (PG) CKT-1 | POWER GRID | D | 03 nos. Old Static relay replacement work at Lucknow (UP) | 05-Oct-2021 | 10:00 | 05-Oct-2021 | 18:00 | | PLANNED | Approved | 05-Oct-21 | 10:00 | 05-Oct-21 | 18:00 | |
| 247 | RQ67276 | OCC_187 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV BASSI-SIKAR (PG) CKT-2 | POWER GRID | D | Annual maintenance work eg. Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook ,insulator cleaning etc | 05-Oct-2021 | 08:00 | 05-Oct-2021 | 18:00 | | PLANNED | Approved | 05-Oct-21 | 08:00 | 05-Oct-21 | 18:00 | |
| 248 | RQ67312 | OCC_187 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV KOTPUTLI-BHIWADI (PG) CKT-1 | POWER GRID | D | Shutdown of both lins required for creation of Diamond at crossing point of Sikar- Neemrana (tower no. 122 - 123) & Bhiwadi - Kotputli (tower no. 371 -372) under Fibre Optics Communication Package (additional Requirement) , This was approved in 184th OCC but could not be availed due to Agra - Ballabgarh OPGW outage and NRLDC mentioned to take approval in next OCC, | 05-Oct-2021 | 08:00 | 05-Oct-2021 | 18:00 | Since it is differed shutdown, may be approved in Sept' 2021 month for one day on 20.09.2021 | PLANNED | Approved | 05-Oct-21 | 08:00 | 05-Oct-21 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|----------|------------------------------|--------------------------------------|------------|---|--|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|--|
| 249 | RQ67321 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NEEMRANA-SIKAR (PG) CKT-2 | POWER GRID | D | Shutdown of both lines required for creation of Diamond at crossing point of Sikar- Neemrana (tower no. 122 - 123) & Bhiwadi - Kotputli (tower no. 371 -372) under Fibre Optics Communication Package (additional Requirement) , This was approved in 184th OCC but could not be availed due to Agra - Ballabgarh OPGW outage and NRLDC mentioned to take approval in next OCC. | 05-Oct-2021 | 08:00 | 05-Oct-2021 | 18:00 | Since it is differed shutdown, may be approved in Sept' 2021 month for one day on 20.09.2021 | PLANNED | Approved | 05-Oct-21 | 08:00 | 05-Oct-21 | 18:00 | |
| 250 | RQ67519 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BASSI-BHIWADI (PG) CKT-1 | POWER GRID | C | S/D for Shifting/Diversion work of due to NHAI | 05-Oct-2021 | 08:00 | 20-Oct-2021 | 18:00 | | PLANNED | Approved | 05-Oct-21 | 08:00 | 20-Oct-21 | 18:00 | |
| 251 | RQ66688 | OCC_187 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ALLAHABAD-VARANASI (PG) CKT-1 | POWER GRID | D | For maintain Powerline crossing clearance between 765KV underconstruction S/C Anpara'D'- Jhansi T/Line and 400KV Varanasi-Allahabad T/Line | 05-Oct-2021 | 08:00 | 06-Oct-2021 | 18:00 | 1) During shutdown thermal backing of Sasaram may be required. 2) Shutdown is necessary in view of target for completion of 765KV Anpara"D"- Jhansi Line. 3) 400 KV SASARAM - ALLAHABAD (PGCIL) line shutdown is simultaneously required as both line go on same D/C tower. 4) This | PLANNED | Approved | 05-Oct-21 | 08:00 | 06-Oct-21 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|----------|------------------------------------|---|---------------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|---|
| 252 | RQ67567 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NALLAGARH (PG)- KOLDAM(NT) (PG) CKT-1 | POWER GRID | D | For line equipment AMP works. | 04-Oct-2021 | 09:00 | 04-Oct-2021 | 17:00 | | PLANNED | Approved | 04-Oct-21 | 09:00 | 04-Oct-21 | 17:00 | |
| 253 | RQ67275 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BASSI-SIKAR (PG) CKT-1 | POWER GRID | D | Annual maintenance work eg.Tightening of loose conductor VD, Corona ring, arcing horn, jumper, string Hook ,insulator cleaning etc | 04-Oct-2021 | 08:00 | 04-Oct-2021 | 18:00 | | PLANNED | Approved | 04-Oct-21 | 08:00 | 04-Oct-21 | 18:00 | |
| 254 | RQ67287 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AJMER(RS)- AJMER(PG) (PG) CKT-1 | POWER GRID | D | For live line OPGW Fitting rectification work. during rectification work autoreclosure of both 400KV Ajmer- Ajmer line-1 &2 kept in non auto mode. | 04-Oct-2021 | 08:00 | 09-Oct-2021 | 18:00 | | PLANNED | Approved | 04-Oct-21 | 08:00 | 09-Oct-21 | 18:00 | |
| 255 | RQ67517 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MOGA- HISSAR (PG) CKT-1 | POWER GRID | D | For retrofitment of it's 407 89L Line Isolator at Hisar end. | 04-Oct-2021 | 08:00 | 06-Oct-2021 | 18:00 | | PLANNED | Approved | 04-Oct-21 | 08:00 | 06-Oct-21 | 18:00 | |
| 256 | RQ66965 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-BASSI (PG) CKT-1 | POWER GRID | C | " de-stringing of old conductor & dismantling old towers-2nos. and to erect new towers hardware erection, stringing & charging to facilitate Inner ring road crossing clearances under consultancy work at loc. no. 09 to 14 " | 04-Oct-2021 | 08:00 | 17-Oct-2021 | 18:00 | | PLANNED | Approved | 04-Oct-21 | 08:00 | 17-Oct-21 | 18:00 | |
| 257 | RQ67319 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BALLABHGA RH- GURGAON (PG) CKT-1 | POWER GRID | D | OPGW laying shall be started in this line under Reliable Communication package (Auto Reclose off) | 01-Oct-2021 | 08:00 | 31-Oct-2021 | 18:00 | | PLANNED | Approved | 01-Oct-21 | 08:00 | 31-Oct-21 | 18:00 | subject to condition no other SD from Gurgaon |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|----------|------------------------------|--|------------|---|--|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|---|
| 258 | RQ67315 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1 | POWER GRID | D | OPGW laying shall be started in this line under Reliable Communication package (Auto Reclose off) | 01-Oct-2021 | 08:00 | 31-Oct-2021 | 18:00 | | PLANNED | Approved | 01-Oct-21 | 08:00 | 31-Oct-21 | 18:00 | |
| 259 | RQ67309 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DADRI(NT)-MURADNAGAR_2(UP) (PG) CKT-1 | POWER GRID | D | OPGW laying shall be started in this line under Reliable Communication package (Auto Reclose off) | 01-Oct-2021 | 08:00 | 31-Oct-2021 | 18:00 | This is 3rd priority among four lines originated from Dadri | PLANNED | Approved | 01-Oct-21 | 08:00 | 31-Oct-21 | 18:00 | only one non auto shall be allowed from Dadri on any given day |
| 260 | RQ66980 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ALLAHABAD-FATEHPUR (PG) CKT-1 | POWER GRID | D | Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE | 01-Oct-2021 | 08:00 | 15-Oct-2021 | 18:00 | | PLANNED | Approved | 01-Oct-21 | 08:00 | 15-Oct-21 | 18:00 | |
| 261 | RQ66979 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SINGRAULI(NT)-ALLAHABAD (PG) (PG) CKT-1 | POWER GRID | D | Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE | 01-Oct-2021 | 08:00 | 15-Oct-2021 | 18:00 | | PLANNED | Approved | 01-Oct-21 | 08:00 | 15-Oct-21 | 18:00 | to be taken before 4th Oct subject to facilitation of HVDC Rihand- Dadri SD ...subject to condition no other SD or non auto in Singrauli complex. |
| 262 | RQ66981 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR-BALLABHGARH (PG) CKT-1 | POWER GRID | D | Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE | 01-Oct-2021 | 08:00 | 15-Oct-2021 | 18:00 | | PLANNED | Approved | 01-Oct-21 | 08:00 | 15-Oct-21 | 18:00 | |
| 263 | RQ67311 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DADRI(NT)-MAHARANI BAGH(PG) (PG) CKT-1 | POWER GRID | D | Auto Reclose off is required for replacement of OPGW from Dadri gantry to Maharaniabagh LILO point under reliable communication replacement project. | 01-Oct-2021 | 08:00 | 31-Oct-2021 | 18:00 | This is 2nd priority among four lines originated from Dadri | PLANNED | Approved | 01-Oct-21 | 08:00 | 31-Oct-21 | 18:00 | only one non auto shall be allowed from Dadri on any given day |
| 264 | RQ67313 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BASSI-BHIWADI (PG) CKT-1 | POWER GRID | D | OPGW laying completed (135 out of 160 Kms), Auto Recloser off permission required | 01-Oct-2021 | 08:00 | 31-Oct-2021 | 18:00 | | PLANNED | Approved | 01-Oct-21 | 08:00 | 31-Oct-21 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|----------|--|--|---------------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 265 | RQ67305 | OCC_187 | cpcc1_sd | AC TRANS MISSIO N LINE CIRCUIT | 400 KV RAPS_C(NP)- KOTA(PG) (PG) CKT-1 | POWER GRID | D | Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works (26 out of 55Kms completed) under Reliable Communication package (Auto Reclose off) Towers (MCT) are common in forest Area | 01-Oct-2021 | 08:00 | 31-Oct-2021 | 18:00 | | PLANNED | Approved | 01-Oct-21 | 08:00 | 31-Oct-21 | 18:00 | |
| 266 | RQ67303 | OCC_187 | cpcc1_sd | AC TRANS MISSIO N LINE CIRCUIT | 400 KV RAPS_D(NP)- KOTA(PG) (PG) CKT-1 | POWER GRID | D | Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works (26 out of 55Kms completed) under Reliable Communication package (Auto Reclose off) Towers (MCT) are common in forest Area | 01-Oct-2021 | 08:00 | 31-Oct-2021 | 18:00 | | PLANNED | Approved | 01-Oct-21 | 08:00 | 31-Oct-21 | 18:00 | |
| 267 | RQ67304 | OCC_187 | cpcc1_sd | AC TRANS MISSIO N LINE CIRCUIT | 400 KV JAIPUR SOUTH- KOTA (PG) CKT-1 | POWER GRID | D | Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works (184 out of 186 completed) under Reliable Communication package (Auto Reclose off) | 01-Oct-2021 | 08:00 | 31-Oct-2021 | 18:00 | | PLANNED | Approved | 01-Oct-21 | 08:00 | 31-Oct-21 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|----------|------------------------------|---|------------|---|---|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|--|
| 268 | RQ67308 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-2 | POWER GRID | D | OPGW laying shall be started in this line under Reliable Communication package (Auto Reclose off) - work in progress (47 out of 47 kms completed) - minor rectification pending | 01-Oct-2021 | 08:00 | 31-Oct-2021 | 18:00 | | PLANNED | Approved | 01-Oct-21 | 08:00 | 31-Oct-21 | 18:00 | only one non auto shall be allowed from Dadri on any given day |
| 269 | RQ66928 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV FATEHPUR-MAINPURI (PG) CKT-1 | POWER GRID | D | A/R in Non Auto mode for PID testing of Porcelain Insulator | 01-Oct-2021 | 08:00 | 15-Oct-2021 | 18:00 | | PLANNED | Approved | 01-Oct-21 | 08:00 | 15-Oct-21 | 18:00 | |
| 270 | RQ67314 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHIWADI-GURGAON (PG) CKT-1 | POWER GRID | D | OPGW laying completed 25 Kms , (Auto Reclose off) - only 3 spans pending | 01-Oct-2021 | 08:00 | 31-Oct-2021 | 18:00 | | PLANNED | Approved | 01-Oct-21 | 08:00 | 31-Oct-21 | 18:00 | subject to condition no other SD from Gurgaon |
| 271 | RQ67385 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR-AGRA (PG) CKT-1 | POWER GRID | C | Shutdown required from 21.09.21 to 30.09.21 for Transmission Line Diversion work due to construction of Bundelkhand Expressway by UPEIDA | 01-Oct-2021 | 08:00 | 10-Oct-2021 | 18:00 | S/D of 400 KV Agra-Auraiya D/C & 220 KV Auraiya-Sikandara D/C was approved in Sep 21 for Diversion work due to construction of Bundelkhand Expressway but presently both sites are non-workable due to heavy water logging. Hence S/D of 400 KV Agra- | PLANNED | Approved | 01-Oct-21 | 08:00 | 10-Oct-21 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|----------|------------------------------|--|------------|---|---|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|---|
| 272 | RQ67318 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BALLABHGARH(PG)-NAWADA(HV) (PG) CKT-1 | POWER GRID | D | Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works under Relabile Communication scheme (work completed, some minor rectification) | 01-Oct-2021 | 08:00 | 31-Oct-2021 | 18:00 | | PLANNED | Approved | 01-Oct-21 | 08:00 | 31-Oct-21 | 18:00 | only one non auto shall be allowed from Nawada on any given day. |
| 273 | RQ67310 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2 | POWER GRID | D | Auto Reclose off is required for OPGW laying (completed 85 out of 116 Kms) under reliable communication replacement project. | 01-Oct-2021 | 08:00 | 31-Oct-2021 | 18:00 | This is first priority among four lines originated from Dadri | PLANNED | Approved | 01-Oct-21 | 08:00 | 31-Oct-21 | 18:00 | only one non auto shall be allowed from Dadri on any given day |
| 274 | RQ67307 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KOTPUTLI-BHIWADI (PG) CKT-1 | POWER GRID | D | Auto Reclose off is required for rectiifcation and Diamond crossing for OPGW | 01-Oct-2021 | 08:00 | 31-Oct-2021 | 18:00 | | PLANNED | Approved | 01-Oct-21 | 08:00 | 31-Oct-21 | 18:00 | |
| 275 | RQ67341 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1 | POWER GRID | D | A/R into Non-Auto mode for OPGW laying work under Reliable Communication package - Tower no. 1083 to 1012 (completed 18 Kms out of 28Kms) | 01-Oct-2021 | 08:00 | 31-Oct-2021 | 18:00 | | PLANNED | Approved | 01-Oct-21 | 08:00 | 31-Oct-21 | 18:00 | to be taken before 4th Oct subject to facilitation of HVDC Rihand- Dadri SD ...subject to condition no other SD or non auto in Singrauli complex. |
| 276 | RQ66919 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR-AGRA (PG) CKT-1 | POWER GRID | C | Diversion of Transmission Line under Bundelkhand Expressway by UPEIDA | 01-Oct-2021 | 08:00 | 10-Oct-2021 | 18:00 | | PLANNED | Approved | 01-Oct-21 | 08:00 | 10-Oct-21 | 18:00 | |
| 277 | RQ67496 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHADLA_2 - BHADLA (PG) CKT-2 | POWER GRID | C | Line Constuction Activities for 765 kV Fatehgarh_2_Bhadla 1 D/C & 400 kVbhadla_Bhadla2 ckt 1 | 01-Oct-2021 | 08:00 | 02-Oct-2021 | 18:00 | S/D required on 27.09.2021 and 29.09.2021 | PLANNED | Approved | 01-Oct-21 | 08:00 | 02-Oct-21 | 18:00 | may be allowed from 29.09.2021 to 01.10.2021 (after revival of 400 kV Bhadla - Fatehgarh_II) |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|----------|------------------------------|---------------------------------------|------------|---|--|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|--|
| 278 | RQ67495 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHADLA-FATEHGARH II (PG) CKT-1 | POWER GRID | C | Line Constuction Activities for 765 kv Fatehgarh 2_Bhadla 1 D/C & 400 kVbhadla_Bhadla2 ckt 1 | 01-Oct-2021 | 08:00 | 07-Oct-2021 | 18:00 | S/D required on 20.09.2021 and 27.09.2021 | PLANNED | Approved | 01-Oct-21 | 08:00 | 07-Oct-21 | 18:00 | may be allowed from 21.09.2021 to 28.09.2021 |
| 279 | RQ67522 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR-BALLABHGARH (PG) CKT-1 | POWER GRID | C | S/D required from 21.09.21 to 30.09.21 for Transmission Line diversion work due to construction of Bundelkhand expressway. | 01-Oct-2021 | 08:00 | 10-Oct-2021 | 18:00 | S/D of 400 KV D/C Agra-Auraiya and 220 KV D/C Auraiya-Sikandara was approved for Sep 21 for same work but site is not workable due to heavy water logging Hence S/D of Kanpur - Ballabgarh-1 is being proposed for timely completion of Project. Photo of water | PLANNED | Approved | 01-Oct-21 | 08:00 | 10-Oct-21 | 18:00 | |
| 280 | RQ67615 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AMRITSAR-JALANDHAR (PG) CKT-2 | POWER GRID | D | NON - AUTO MODE required for OPGW installation works under ULDC scheme. | 01-Oct-2021 | 07:00 | 31-Oct-2021 | 18:00 | Kindly approve | PLANNED | Approved | 01-Oct-21 | 07:00 | 31-Oct-21 | 18:00 | |
| 281 | RQ67633 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV CHAMBA-JALANDHAR (PG) CKT-2 | POWER GRID | D | NON - AUTO MODE required for OPGW installation works under ULDC scheme. | 01-Oct-2021 | 07:00 | 31-Oct-2021 | 18:00 | Kindly approve | PLANNED | Approved | 01-Oct-21 | 07:00 | 31-Oct-21 | 18:00 | |
| 282 | RQ67618 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JALANDHAR-HAMIRPUR (PG) CKT-1 | POWER GRID | D | NON - AUTO MODE required for OPGW installation works under ULDC scheme. | 01-Oct-2021 | 07:00 | 31-Oct-2021 | 18:00 | Kindly approve | PLANNED | Approved | 01-Oct-21 | 07:00 | 31-Oct-21 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|----------|------------------------------------|---|------------------------|---|--|-------------|-------|-------------|-------|-------------------|---------|----------|-----------|-------|-----------|-------|---|
| 283 | RQ67619 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV HAMIRPUR-PARBATI POOLING BANALA (PG) CKT-1 | POWER GRID | D | NON - AUTO MODE required for OPGW installation works under ULDC scheme. | 01-Oct-2021 | 07:00 | 31-Oct-2021 | 18:00 | Kindly approve | PLANNED | Approved | 01-Oct-21 | 07:00 | 31-Oct-21 | 18:00 | |
| 284 | RQ67616 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1 | POWER GRID | D | NON - AUTO MODE required for OPGW installation works under ULDC scheme. | 01-Oct-2021 | 07:00 | 31-Oct-2021 | 18:00 | Kindly approve | PLANNED | Approved | 01-Oct-21 | 07:00 | 31-Oct-21 | 18:00 | |
| 285 | RQ67632 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV CHAMBA-JALANDHAR (PG) CKT-1 | POWER GRID | D | NON - AUTO MODE required for OPGW installation works under ULDC scheme. | 01-Oct-2021 | 07:00 | 31-Oct-2021 | 18:00 | Kindly approve | PLANNED | Approved | 01-Oct-21 | 07:00 | 31-Oct-21 | 18:00 | |
| 286 | RQ67634 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1 | POWER GRID | D | SD Required for re- installation of Aviation Globules after installation of OPGW under ULDC scheme. NON Auto mode is required on 400kV Amritsar- Jalandhar ckt-2, 400kV Jalandhar- Hamirpur ckt-1 & 400kV Hamirpur- Parbati Pooling Banala ckt-1. | 01-Oct-2021 | 07:00 | 31-Oct-2021 | 18:00 | Kindly approve | PLANNED | Approved | 01-Oct-21 | 07:00 | 15-Oct-21 | 18:00 | Approved from 01- 15 Oct. Reason : Only for non auto |
| 287 | RQ67617 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1 | POWER GRID | D | SD Required for re- installation of Aviation Globules after installation of OPGW under ULDC scheme. NON Auto mode is required on 400kV Amritsar- Jalandhar ckt-2, 400kV Jalandhar- Hamirpur ckt-1 & 400kV Hamirpur- Parbati Pooling Banala ckt-1. | 01-Oct-2021 | 07:00 | 31-Oct-2021 | 18:00 | Kindly approve | PLANNED | Approved | 16-Oct-21 | 07:00 | 31-Oct-21 | 18:00 | Approved from 16- 31 Oct. Reason : SD. To be discussed. |
| 288 | RQ67155 | OCC_187 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DEHAR(BB)- RAJPURA(P S) (PG) CKT-1 | POWER GRID,B BMB | D | Pre-foggy mtc | 30-Oct-2021 | 08:00 | 31-Oct-2021 | 18:00 | | PLANNED | Approved | 30-Oct-21 | 08:00 | 31-Oct-21 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|----------|-------------------------------|--|--------------------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 289 | RQ67099 | OCC_187 | bbmb_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV BHIWANI(BB)-RAJPURA(PG) (PG) CKT-1 | POWER GRID,B BMB | D | Pre-foggy Mtc. | 26-Oct-2021 | 08:00 | 27-Oct-2021 | 18:00 | | PLANNED | Approved | 26-Oct-21 | 08:00 | 27-Oct-21 | 18:00 | |
| 290 | RQ67083 | OCC_187 | bbmb_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV DEHAR(BB)-PANCHKULA (PG) (PG) CKT-1 | POWER GRID,B BMB | D | For Paralleling of CT secondary connections of Bus-I Breaker X-3 & Bus-II Breaker X-4 | 09-Oct-2021 | 08:00 | 09-Oct-2021 | 18:00 | | PLANNED | Approved | 09-Oct-21 | 08:00 | 09-Oct-21 | 18:00 | |
| 291 | RQ67082 | OCC_187 | bbmb_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV DEHAR(BB)-PANCHKULA (PG) (PG) CKT-1 | POWER GRID,B BMB | D | For Dismantling 6 no. old CTs for safe clearance on 05/10/21 and For Installation of New 3 no. CTs for safe clearance on 06/10/21 | 05-Oct-2021 | 08:00 | 06-Oct-2021 | 18:00 | | PLANNED | Approved | 05-Oct-21 | 08:00 | 06-Oct-21 | 18:00 | |
| 292 | RQ66654 | OCC_187 | stuup_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV GR.NOIDA(UP)-NAWADA(HV) (PG) CKT-1 | POWER GRID,U PPTCL | D | For Routine Testing Work of mentioned Bay. | 29-Oct-2021 | 10:00 | 29-Oct-2021 | 14:00 | | PLANNED | Approved | 29-Oct-21 | 10:00 | 29-Oct-21 | 14:00 | |
| 293 | RQ66648 | OCC_187 | stuup_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV SULTANPUR (UP)-LUCKNOW_1(PG) (PG) CKT-1 | POWER GRID,U PPTCL | D | For routine bay maintenance | 27-Oct-2021 | 10:00 | 27-Oct-2021 | 18:00 | | PLANNED | Approved | 27-Oct-21 | 10:00 | 27-Oct-21 | 18:00 | |
| 294 | RQ66668 | OCC_187 | stuup_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV AGRA(UP)-AGRA FATEHBAD(UP) (PG) CKT-2 | POWER GRID,U PPTCL | D | Defective polymer and jumper change & tightening of jumpers | 21-Oct-2021 | 10:00 | 22-Oct-2021 | 18:00 | | PLANNED | Approved | 21-Oct-21 | 10:00 | 22-Oct-21 | 18:00 | |
| 295 | RQ67197 | OCC_187 | dadri_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV DADRI(NT)-GR.NOIDA(UP) (PG) CKT-1 | POWER GRID,U PPTCL | D | Gantry nest removal & line isolator maintenance. | 16-Oct-2021 | 09:00 | 16-Oct-2021 | 18:00 | Gantry nest removal & line isolator maintenance. | PLANNED | Approved | 16-Oct-21 | 09:00 | 16-Oct-21 | 18:00 | |
| 296 | RQ66976 | OCC_187 | cpcc3_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV AGRA(PG)-AGRA FATEHBAD(UP) (PG) CKT-1 | POWER GRID,U PPTCL | D | AMP work | 12-Oct-2021 | 08:00 | 12-Oct-2021 | 18:00 | | PLANNED | Approved | 12-Oct-21 | 08:00 | 12-Oct-21 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|-----------|-------------------------------|---|--------------------|---|--|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|--|------------------|
| 297 | RQ67320 | OCC_187 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV GR.NOIDA(U PC)-NAWADA(H V) (PG) CKT-1 | POWER GRID,U PPTCL | D | Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works under Relabile Communication scheme | 01-Oct-2021 | 08:00 | 31-Oct-2021 | 18:00 | | PLANNED | Approved | 01-Oct-21 | 08:00 | 31-Oct-21 | 18:00 | only one non auto shall be allowed from Nawada on any given day. | |
| 298 | RQ66753 | OCC_187 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV TALWANDI SABOO(PSG)-MUKTSAR(P S) (PS) CKT-1 | | D | Jumper Tightening | 29-Oct-2021 | 09:00 | 29-Oct-2021 | 17:00 | | PLANNED | Approved | 29-Oct-21 | 09:00 | 29-Oct-21 | 17:00 | | |
| 299 | RQ66756 | OCC_187 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV RAJPURA TPS(PSG)-NAKODAR(P SG) (PS) CKT-2 | | D | Checking/ tightening the nut-bolts of dead-end towers's jumpers , and their accessories. | 29-Oct-2021 | 09:00 | 29-Oct-2021 | 17:00 | — | PLANNED | Approved | 29-Oct-21 | 09:00 | 29-Oct-21 | 17:00 | | |
| 300 | RQ66754 | OCC_187 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV RAJPURA TPS(PSG)-NAKODAR(P SG) (PS) CKT-2 | | D | Checking/ tightening the nut-bolts of dead-end jumpers and their accessories from tower no 194 to 215. | 29-Oct-2021 | 09:00 | 29-Oct-2021 | 17:00 | | PLANNED | Rejected | | | | | | duplicate entry. |
| 301 | RQ66755 | OCC_187 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV AMRITSAR(P G)-MAKHU(PS) (PSTCL) CKT-1 | | D | For Jumper Tightening Tower No. 136-175 | 29-Oct-2021 | 09:00 | 29-Oct-2021 | 17:00 | | PLANNED | Approved | 29-Oct-21 | 09:00 | 29-Oct-21 | 17:00 | | |
| 302 | RQ66749 | OCC_187 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV TALWANDI SABOO(PSG)-NAKODAR(P SG) (PS) CKT-1 | | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning | 28-Oct-2021 | 09:00 | 28-Oct-2021 | 17:00 | | PLANNED | Approved | 28-Oct-21 | 09:00 | 28-Oct-21 | 17:00 | | |
| 303 | RQ66752 | OCC_187 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV RAJPURA TPS(PSG)-NAKODAR(P SG) (PS) CKT-2 | | D | Checking/ tightening the nut-bolts of dead-end towers's jumpers , and their accessories. | 28-Oct-2021 | 09:00 | 28-Oct-2021 | 17:00 | — | PLANNED | Approved | 28-Oct-21 | 09:00 | 28-Oct-21 | 17:00 | | |
| 304 | RQ66751 | OCC_187 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV RAJPURA TPS(PSG)-NAKODAR(P SG) (PS) CKT-2 | | D | Checking/ tightening the nut-bolts of dead-end jumpers and their accessories from tower no 183 to 193. | 28-Oct-2021 | 09:00 | 28-Oct-2021 | 17:00 | | PLANNED | Rejected | | | | | | duplicate entry. |

| | | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|-----------|---|---|--|---|---|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|--|--|
| 305 | RQ66744 | OCC_187 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV TALWANDI SABOO(PSG)- MUKTSAR(P S) (PS) CKT-1 | | D | Jumper Tightening | 27-Oct-2021 | 09:00 | 27-Oct-2021 | 17:00 | | PLANNED | Rejected | | | | | | Rejected due to multiple SD on same day. |
| 306 | RQ66747 | OCC_187 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV RAJPURA TPS(PSG)- NAKODAR(P SG) (PS) CKT-2 | | D | Checking/ tightening the nut- bolts of dead-end towers's jumpers , and their accessories. | 27-Oct-2021 | 09:00 | 27-Oct-2021 | 17:00 | — | PLANNED | Approved | 27-Oct-21 | 09:00 | 27-Oct-21 | 17:00 | | |
| 307 | RQ66745 | OCC_187 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV RAJPURA TPS(PSG)- NAKODAR(P SG) (PS) CKT-2 | | D | Checking/ tightening the nut- bolts of dead-end jumpers and their accessories from tower no 162 to 182. | 27-Oct-2021 | 09:00 | 27-Oct-2021 | 17:00 | | PLANNED | Rejected | | | | | | duplicate entry. |
| 308 | RQ66748 | OCC_187 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV TALWANDI SABOO(PSG)- DHURI(P S) (PS) CKT-2 | | D | Tree cutting and Jumper Tightening of tower no- 11 to 20 | 27-Oct-2021 | 09:00 | 27-Oct-2021 | 17:00 | — | PLANNED | Approved | 27-Oct-21 | 09:00 | 27-Oct-21 | 17:00 | | |
| 309 | RQ66746 | OCC_187 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV AMRITSAR(P G)- MAKHU(P S) (PS) (PSTCL) CKT-1 | | D | For Jumper Tightening Tower No. 91-135 | 27-Oct-2021 | 09:00 | 27-Oct-2021 | 17:00 | | PLANNED | Approved | 27-Oct-21 | 09:00 | 27-Oct-21 | 17:00 | | |
| 310 | RQ66739 | OCC_187 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV NAKODAR(P SG)- MOGA(P S) (PS) CKT-1 | | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning | 26-Oct-2021 | 09:00 | 26-Oct-2021 | 17:00 | | PLANNED | Approved | 26-Oct-21 | 09:00 | 26-Oct-21 | 17:00 | | |
| 311 | RQ66742 | OCC_187 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV RAJPURA TPS(PSG)- NAKODAR(P SG) (PS) CKT-2 | | D | Checking/ tightening the nut- bolts of dead-end towers's jumpers , and their accessories. | 26-Oct-2021 | 09:00 | 26-Oct-2021 | 17:00 | — | PLANNED | Approved | 26-Oct-21 | 09:00 | 26-Oct-21 | 17:00 | | |
| 312 | RQ66740 | OCC_187 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV RAJPURA TPS(PSG)- NAKODAR(P SG) (PS) CKT-2 | | D | Checking/ tightening the nut- bolts of dead-end jumpers and their accessories from tower no 141 to 161. | 26-Oct-2021 | 09:00 | 26-Oct-2021 | 17:00 | | PLANNED | Rejected | | | | | | duplicate entry. To be Rejected. |

| | | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|-----------|-------------------------------|--|--|---|---|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|----------------|------------------|
| 313 | RQ66741 | OCC_187 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV DEHAR(BB)-RAJPURA(PG) (PG) CKT-1 | | D | Annual maintenance of , LAs, CVTs, CB, CTs & Isolators, hardware fittings and annual protection testing of line bay equipments. | 26-Oct-2021 | 09:00 | 26-Oct-2021 | 17:00 | Shutdown required of line, Line bay and Tie bay | PLANNED | Approved | 26-Oct-21 | 09:00 | 26-Oct-21 | 17:00 | | |
| 314 | RQ66734 | OCC_187 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV RAJPURA TPS(PSG)-NAKODAR(P SG) (PS) CKT-2 | | D | Checking/ tightening the nut-bolts of dead-end jumpers and their accessories from tower no 120 to 140. | 25-Oct-2021 | 09:00 | 25-Oct-2021 | 17:00 | | PLANNED | Approved | 25-Oct-21 | 09:00 | 25-Oct-21 | 17:00 | may be allowed | |
| 315 | RQ66735 | OCC_187 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV RAJPURA TPS(PSG)-NAKODAR(P SG) (PS) CKT-2 | | D | Checking/ tightening the nut-bolts of dead-end towers's jumpers , and their accessories. | 25-Oct-2021 | 09:00 | 25-Oct-2021 | 17:00 | — | PLANNED | Rejected | | | | | | duplicate entry. |
| 316 | RQ66736 | OCC_187 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV TALWANDI SABOO(PSG)-DHURI(P S) (PS) CKT-2 | | D | Tree cutting and Jumper Tightening of tower no- 1 to 10 | 25-Oct-2021 | 09:00 | 25-Oct-2021 | 17:00 | — | PLANNED | Approved | 25-Oct-21 | 09:00 | 25-Oct-21 | 17:00 | | |
| 317 | RQ66733 | OCC_187 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV AMRITSAR(P G)-MAKHU(P S) (PSTCL) CKT-2 | | D | For Jumper Tightening Tower No. 45-90 | 25-Oct-2021 | 09:00 | 25-Oct-2021 | 17:00 | | PLANNED | Approved | 25-Oct-21 | 09:00 | 25-Oct-21 | 17:00 | | |
| 318 | RQ66737 | OCC_187 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV DEHAR(BB)-RAJPURA(PG) (PG) CKT-1 | | D | Annual maintenance of , LAs, CVTs, CB, CTs & Isolators, hardware fittings and annual protection testing of line bay equipments. | 25-Oct-2021 | 09:00 | 25-Oct-2021 | 17:00 | Shutdown required of line, Line bay and Tie bay | PLANNED | Approved | 25-Oct-21 | 09:00 | 25-Oct-21 | 17:00 | | |
| 319 | RQ66728 | OCC_187 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV TALWANDI SABOO(PSG)-MUKTSAR(P S) (PS) CKT-1 | | D | Jumper Tightening | 22-Oct-2021 | 09:00 | 22-Oct-2021 | 17:00 | | PLANNED | Approved | 22-Oct-21 | 09:00 | 22-Oct-21 | 17:00 | | |
| 320 | RQ66729 | OCC_187 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV RAJPURA TPS(PSG)-NAKODAR(P SG) (PS) CKT-2 | | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning | 22-Oct-2021 | 09:00 | 22-Oct-2021 | 17:00 | | PLANNED | Approved | 22-Oct-21 | 09:00 | 22-Oct-21 | 17:00 | | |

| | | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|-----------|-------------------------------|--|--|---|--|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|--|------------------|
| 321 | RQ66724 | OCC_187 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV TALWANDI SABOO(PSG)-MUKTSAR(P S) (PS) CKT-2 | | D | Jumper Tightening | 21-Oct-2021 | 09:00 | 31-Oct-2021 | 17:00 | | PLANNED | Approved | 21-Oct-21 | 09:00 | 31-Oct-21 | 17:00 | | |
| 322 | RQ66725 | OCC_187 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV RAJPURA TPS(PSG)-NAKODAR(P SG) (PS) CKT-2 | | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning | 21-Oct-2021 | 09:00 | 21-Oct-2021 | 17:00 | | PLANNED | Approved | 21-Oct-21 | 09:00 | 21-Oct-21 | 17:00 | | |
| 323 | RQ66727 | OCC_187 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV AMRITSAR(P G)-MAKHU(PS) (PSTCL) CKT-2 | | D | For Jumper Tightening Tower No. 01-44 | 21-Oct-2021 | 09:00 | 21-Oct-2021 | 17:00 | | PLANNED | Approved | 21-Oct-21 | 09:00 | 21-Oct-21 | 17:00 | | |
| 324 | RQ66722 | OCC_187 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV RAJPURA TPS(PSG)-NAKODAR(P SG) (PS) CKT-2 | | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning | 19-Oct-2021 | 09:00 | 19-Oct-2021 | 17:00 | | PLANNED | Approved | 19-Oct-21 | 09:00 | 19-Oct-21 | 17:00 | | |
| 325 | RQ66723 | OCC_187 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-1 | | D | Tree cutting and Jumper Tightening of tower no- 11 to 20 | 19-Oct-2021 | 09:00 | 19-Oct-2021 | 17:00 | — | PLANNED | Approved | 19-Oct-21 | 09:00 | 19-Oct-21 | 17:00 | | |
| 326 | RQ66716 | OCC_187 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV RAJPURA TPS(PSG)-NAKODAR(P SG) (PS) CKT-2 | | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning | 18-Oct-2021 | 09:00 | 18-Oct-2021 | 17:00 | | PLANNED | Approved | 18-Oct-21 | 09:00 | 18-Oct-21 | 17:00 | | |
| 327 | RQ66719 | OCC_187 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV RAJPURA TPS(PSG)-NAKODAR(P SG) (PS) CKT-1 | | D | Checking/ tightening the nut-bolts of dead-end towers's jumpers , and their accessories. | 18-Oct-2021 | 09:00 | 18-Oct-2021 | 17:00 | — | PLANNED | Approved | 18-Oct-21 | 09:00 | 18-Oct-21 | 17:00 | | |
| 328 | RQ66717 | OCC_187 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV RAJPURA TPS(PSG)-NAKODAR(P SG) (PS) CKT-1 | | D | Checking/ tightening the nut-bolts of dead-end jumpers and their accessories from tower no 194 to 215. | 18-Oct-2021 | 09:00 | 18-Oct-2021 | 17:00 | | PLANNED | Rejected | | | | | | duplicate entry. |
| 329 | RQ66718 | OCC_187 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV MUKTSAR-MAKHU (PS) CKT-1 | | D | For Jumper Tightening Tower No. 229-262 | 18-Oct-2021 | 09:00 | 18-Oct-2021 | 17:00 | | PLANNED | Approved | 18-Oct-21 | 09:00 | 18-Oct-21 | 17:00 | | |

| | | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|-----------|-------------------------------|--|--|---|--|-------------|-------|-------------|-------|-----------------|---------|----------|-----------|-------|-----------|-------|--|------------------|
| 330 | RQ66720 | OCC_187 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV TALWANDI SABOO(PSG)-DHURI(P) (PS) CKT-1 | | D | Tree cutting and Jumper Tightening of tower no- 1 to 10 | 18-Oct-2021 | 09:00 | 18-Oct-2021 | 17:00 | --- | PLANNED | Approved | 18-Oct-21 | 09:00 | 18-Oct-21 | 17:00 | | |
| 331 | RQ67063 | OCC_187 | koldam_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV KOLDAM(NT)-LUDHIANA(P) (PKTCL) CKT-2 | | C | Annual Shutdown | 15-Oct-2021 | 08:00 | 16-Oct-2021 | 18:00 | Annual Shutdown | PLANNED | Approved | 15-Oct-21 | 08:00 | 16-Oct-21 | 18:00 | | |
| 332 | RQ66711 | OCC_187 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV RAJPURA TPS(PSG)-NAKODAR(P) (PS) CKT-1 | | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning | 14-Oct-2021 | 09:00 | 14-Oct-2021 | 17:00 | | PLANNED | Approved | 14-Oct-21 | 09:00 | 14-Oct-21 | 17:00 | | |
| 333 | RQ66714 | OCC_187 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV RAJPURA TPS(PSG)-NAKODAR(P) (PS) CKT-1 | | D | Checking/ tightening the nut-bolts of dead-end towers's jumpers , and their accessories. | 14-Oct-2021 | 09:00 | 14-Oct-2021 | 17:00 | --- | PLANNED | Rejected | | | | | | duplicate entry. |
| 334 | RQ66712 | OCC_187 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV RAJPURA TPS(PSG)-NAKODAR(P) (PS) CKT-1 | | D | Checking/ tightening the nut-bolts of dead-end jumpers and their accessories from tower no 183 to 193. | 14-Oct-2021 | 09:00 | 14-Oct-2021 | 17:00 | | PLANNED | Rejected | | | | | | duplicate entry. |
| 335 | RQ66713 | OCC_187 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV MUKTSAR-MAKHU (PS) CKT-1 | | D | For Jumper Tightening Tower No. 197-228 | 14-Oct-2021 | 09:00 | 14-Oct-2021 | 17:00 | | PLANNED | Approved | 14-Oct-21 | 09:00 | 14-Oct-21 | 17:00 | | |
| 336 | RQ66707 | OCC_187 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV RAJPURA TPS(PSG)-NAKODAR(P) (PS) CKT-1 | | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning | 13-Oct-2021 | 09:00 | 13-Oct-2021 | 17:00 | | PLANNED | Approved | 13-Oct-21 | 09:00 | 13-Oct-21 | 17:00 | | |
| 337 | RQ66710 | OCC_187 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV RAJPURA TPS(PSG)-NAKODAR(P) (PS) CKT-1 | | D | Checking/ tightening the nut-bolts of dead-end towers's jumpers , and their accessories. | 13-Oct-2021 | 09:00 | 13-Oct-2021 | 17:00 | --- | PLANNED | Rejected | | | | | | duplicate entry. |
| 338 | RQ66709 | OCC_187 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV RAJPURA TPS(PSG)-NAKODAR(P) (PS) CKT-1 | | D | Checking/ tightening the nut-bolts of dead-end jumpers and their accessories from tower no 162 to 182. | 13-Oct-2021 | 09:00 | 13-Oct-2021 | 17:00 | | PLANNED | Rejected | | | | | | duplicate entry. |

| | | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|-----------|---|---|--|---|---|-------------|-------|-------------|-------|--------------------|---------|----------|-----------|-------|-----------|-------|--|------------------|
| 339 | RQ67062 | OCC_187 | koldam_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV KOLDAM(NT)- LUDHIANA(P G) (PKTCL) CKT-1 | | C | Annual Shutdown | 13-Oct-2021 | 08:00 | 14-Oct-2021 | 18:00 | Annual Shutdown | PLANNED | Approved | 13-Oct-21 | 08:00 | 14-Oct-21 | 18:00 | | |
| 340 | RQ66703 | OCC_187 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV RAJPURA TPS(PSG)- NAKODAR(P SG) (PS) CKT- 1 | | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning | 12-Oct-2021 | 09:00 | 12-Oct-2021 | 17:00 | | PLANNED | Approved | 12-Oct-21 | 09:00 | 12-Oct-21 | 17:00 | | |
| 341 | RQ66706 | OCC_187 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV RAJPURA TPS(PSG)- NAKODAR(P SG) (PS) CKT- 1 | | D | Checking/ tightening the nut- bolts of dead-end towers's jumpers , and their accessories. | 12-Oct-2021 | 09:00 | 12-Oct-2021 | 17:00 | — | PLANNED | Rejected | | | | | | duplicate entry. |
| 342 | RQ66704 | OCC_187 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV RAJPURA TPS(PSG)- NAKODAR(P SG) (PS) CKT- 1 | | D | Checking/ tightening the nut- bolts of dead-end jumpers and their accessories from tower no 141 to 161. | 12-Oct-2021 | 09:00 | 12-Oct-2021 | 17:00 | | PLANNED | Rejected | | | | | | duplicate entry. |
| 343 | RQ66705 | OCC_187 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV MUKTSAR- MAKHU (PS) CKT-2 | | D | For Jumper Tightening Tower No. 165-196 | 12-Oct-2021 | 09:00 | 12-Oct-2021 | 17:00 | | PLANNED | Approved | 12-Oct-21 | 09:00 | 12-Oct-21 | 17:00 | | |
| 344 | RQ66697 | OCC_187 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV TALWANDI SABOO(PSG)- MOGA(PG) (PS) CKT-1 | | D | Jumper Tightening | 11-Oct-2021 | 09:00 | 21-Oct-2021 | 17:00 | | PLANNED | Approved | 11-Oct-21 | 09:00 | 21-Oct-21 | 17:00 | | |
| 345 | RQ66698 | OCC_187 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV RAJPURA TPS(PSG)- NAKODAR(P SG) (PS) CKT- 1 | | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning | 11-Oct-2021 | 09:00 | 11-Oct-2021 | 17:00 | | PLANNED | Approved | 11-Oct-21 | 09:00 | 11-Oct-21 | 17:00 | | |
| 346 | RQ66702 | OCC_187 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV RAJPURA- DHURI (PS) CKT-2 | | D | Tree cutting and Jumper Tightening of tower no- 129 to 140 | 11-Oct-2021 | 09:00 | 11-Oct-2021 | 17:00 | — | PLANNED | Approved | 11-Oct-21 | 09:00 | 11-Oct-21 | 17:00 | | |
| 347 | RQ66699 | OCC_187 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV MUKTSAR- MAKHU (PS) CKT-2 | | D | For Jumper Tightening Tower No. 132-164 | 11-Oct-2021 | 09:00 | 11-Oct-2021 | 17:00 | | PLANNED | Approved | 11-Oct-21 | 09:00 | 11-Oct-21 | 17:00 | | |

| | | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|-----------|---|--|--|---|---|-------------|-------|-------------|-------|--------------------|---------|----------|-----------|-------|-----------|-------|--|---|
| 348 | RQ66700 | OCC_187 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV RAJPURA TPS(PSG)- NAKODAR(P SG) (PS) CKT- 1 | | D | Checking/ tightening the nut- bolts of dead-end jumpers and their accessories from tower no 120 to 140. | 11-Oct-2021 | 09:00 | 11-Oct-2021 | 17:00 | | PLANNED | Rejected | | | | | | duplicate entry. |
| 349 | RQ66701 | OCC_187 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV RAJPURA TPS(PSG)- NAKODAR(P SG) (PS) CKT- 1 | | D | Checking/ tightening the nut- bolts of dead-end towers's jumpers , and their accessories. | 11-Oct-2021 | 09:00 | 11-Oct-2021 | 17:00 | — | PLANNED | Rejected | | | | | | duplicate entry. |
| 350 | RQ66694 | OCC_187 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV NAKODAR(P SG)- MAKHU(P S) (PS) CKT-2 | | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning | 06-Oct-2021 | 09:00 | 06-Oct-2021 | 17:00 | | PLANNED | Approved | 06-Oct-21 | 09:00 | 06-Oct-21 | 17:00 | | |
| 351 | RQ67061 | OCC_187 | koldam_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV KOLDAM(NT)—PARBATI POOLING BANALA(PG) (PKTCL) CKT- 1 | | C | Annual Shutdown | 06-Oct-2021 | 08:00 | 07-Oct-2021 | 18:00 | Annual Shutdown | PLANNED | Approved | 04-Oct-21 | 09:00 | 05-Oct-21 | 17:00 | | To be taken with Indigrid SD on 4th and 5th Oct |
| 352 | RQ66693 | OCC_187 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV NAKODAR(P SG)- MAKHU(P S) (PS) CKT-1 | | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning | 05-Oct-2021 | 09:00 | 05-Oct-2021 | 17:00 | | PLANNED | Approved | 05-Oct-21 | 09:00 | 05-Oct-21 | 17:00 | | |
| 353 | RQ66691 | OCC_187 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV RAJPURA- DHURI (PS) CKT-1 | | D | Tree cutting and Jumper Tightening of tower no- 129 to 140 | 04-Oct-2021 | 09:00 | 04-Oct-2021 | 17:00 | — | PLANNED | Approved | 04-Oct-21 | 09:00 | 04-Oct-21 | 17:00 | | |
| 354 | RQ67064 | OCC_187 | koldam_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV NALLAGARH (PG)- KOLDAM(NT) (PG) CKT-1 | | C | Annual Shutdown | 04-Oct-2021 | 08:00 | 05-Oct-2021 | 18:00 | Annual Shutdown | PLANNED | Approved | 04-Oct-21 | 08:00 | 05-Oct-21 | 18:00 | | |
| 355 | RQ66689 | OCC_187 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV TALWANDI SABOO(P SG)- MUKTSAR(P S) (PS) CKT-1 | | D | Jumper Tightening | 01-Oct-2021 | 09:00 | 10-Oct-2021 | 17:00 | | PLANNED | Approved | 01-Oct-21 | 09:00 | 10-Oct-21 | 17:00 | | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|-----------|-------------------------------|--|-------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 356 | RQ66901 | OCC_187 | sldcdv_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV BAWANA-MUNDKA (DV) CKT-2 | DTL | D | Capacitance testing of CVT's along with other general mtnc. / PMS activities. | 29-Oct-2021 | 09:00 | 29-Oct-2021 | 12:00 | | PLANNED | Approved | 29-Oct-21 | 09:00 | 29-Oct-21 | 12:00 | |
| 357 | RQ66900 | OCC_187 | sldcdv_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV BAWANA-MUNDKA (DV) CKT-1 | DTL | D | Capacitance testing of CVT's along with other general mtnc. / PMS activities. | 28-Oct-2021 | 09:00 | 28-Oct-2021 | 12:00 | | PLANNED | Approved | 28-Oct-21 | 09:00 | 28-Oct-21 | 12:00 | |
| 358 | RQ66899 | OCC_187 | sldcdv_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV MANDOLA(PG)-BAWANA(DV) (DV) CKT-2 | DTL | D | Capacitance testing of CVT's along with other general mtnc. / PMS activities. | 27-Oct-2021 | 09:00 | 27-Oct-2021 | 12:00 | | PLANNED | Approved | 27-Oct-21 | 09:00 | 27-Oct-21 | 12:00 | |
| 359 | RQ66898 | OCC_187 | sldcdv_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV MANDOLA(PG)-BAWANA(DV) (DV) CKT-1 | DTL | D | Capacitance testing of CVT's along with other general mtnc. / PMS activities. | 26-Oct-2021 | 09:00 | 26-Oct-2021 | 12:00 | | PLANNED | Approved | 26-Oct-21 | 09:00 | 26-Oct-21 | 12:00 | |
| 360 | RQ66791 | OCC_187 | sldchr_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-2 | HVPNL | D | FOR ISOLATOR JAW REPLACEMENT WORK | 29-Oct-2021 | 09:00 | 29-Oct-2021 | 18:00 | | PLANNED | Approved | 29-Oct-21 | 09:00 | 29-Oct-21 | 18:00 | |
| 361 | RQ66882 | OCC_187 | sldchr_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-2 | HVPNL | D | FOR ISOLATOR JAW REPLACEMENT WORK | 29-Oct-2021 | 09:00 | 29-Oct-2021 | 18:00 | | PLANNED | Approved | 29-Oct-21 | 09:00 | 29-Oct-21 | 18:00 | |
| 362 | RQ67246 | OCC_187 | sldchr_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-2 | HVPNL | D | for replacement and testing of 413 bay Dir. O/C E/F relay and Main-1 DPS relay and tree trimming of lines | 26-Oct-2021 | 09:30 | 26-Oct-2021 | 21:00 | | PLANNED | Approved | 26-Oct-21 | 09:30 | 26-Oct-21 | 21:00 | |
| 363 | RQ67245 | OCC_187 | sldchr_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV DHANODA-DAULATABAD (HV) CKT-2 | HVPNL | D | For installation and testing of 406 bay Main-2 DPS relay Dir. O/C, E/F relay and tree trimming of line | 22-Oct-2021 | 09:30 | 22-Oct-2021 | 21:00 | | PLANNED | Approved | 22-Oct-21 | 09:30 | 22-Oct-21 | 21:00 | |
| 364 | RQ67244 | OCC_187 | sldchr_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV DHANODA-DAULATABAD (HV) CKT-1 | HVPNL | D | For installation and testing of 403 bay Main-2 DPS relay Dir. O/C, E/F relay and tree trimming of line | 18-Oct-2021 | 09:30 | 18-Oct-2021 | 21:00 | | PLANNED | Approved | 18-Oct-21 | 09:30 | 18-Oct-21 | 21:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|-----------|------------------------------------|---|--------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 365 | RQ67242 | OCC_187 | sldchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV HHAJJAR(AP CL)- DAULATABAD(HV) (HV) CKT-1 | HVPLN | D | For replacement and testing of 410 bay Dir. O/C, E/F relay, Main-1 DPS relay, 411 bay LBB relay and tree trimming of line | 08-Oct-2021 | 09:30 | 08-Oct-2021 | 21:00 | | PLANNED | Approved | 08-Oct-21 | 09:30 | 08-Oct-21 | 21:00 | |
| 366 | RQ67241 | OCC_187 | sldchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV GURGAON(PG)- DAULATABAD(HV) (HV) CKT-1 | HVPLN | D | For replacement and testing of 416 bay Dir. O/C, E/F relay, 417 bay LBB relay and tree trimming of line | 05-Oct-2021 | 09:30 | 05-Oct-2021 | 21:30 | | PLANNED | Approved | 05-Oct-21 | 09:30 | 05-Oct-21 | 21:30 | |
| 367 | RQ67243 | OCC_187 | sldchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV HHAJJAR(AP CL)- DAULATABAD(HV) (HV) CKT-2 | HVPLN | D | For replacement and testing of 407 bay Dir. O/C, E/F relay, Main-1 DPS relay, 408 bay LBB relay and tree trimming of line | 01-Oct-2021 | 08:00 | 31-Oct-2021 | 18:00 | | PLANNED | Approved | 12-Oct-21 | 08:00 | 12-Oct-21 | 18:00 | |
| 368 | RQ66678 | OCC_187 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SARNATH-AZAMGARH (UP) CKT-1 | UPPTCL | D | For Commissioning of 01 No. DTPC and One No. PLCC pannel and its testing and General maintenance | 28-Oct-2021 | 10:00 | 29-Oct-2021 | 18:00 | | PLANNED | Approved | 28-Oct-21 | 10:00 | 29-Oct-21 | 18:00 | |
| 369 | RQ66673 | OCC_187 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MURADNAGAR_2- MATHURA (UP) CKT-1 | UPPTCL | D | Line Jumper Tightening and other works | 26-Oct-2021 | 09:00 | 30-Oct-2021 | 20:00 | | PLANNED | Approved | 26-Oct-21 | 09:00 | 30-Oct-21 | 20:00 | |
| 370 | RQ66647 | OCC_187 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV TANDA(NT)-SULTANPUR (UP) (UP) CKT-1 | UPPTCL | D | For routine bay maintenance | 25-Oct-2021 | 10:00 | 25-Oct-2021 | 18:00 | | PLANNED | Approved | 25-Oct-21 | 10:00 | 25-Oct-21 | 18:00 | |
| 371 | RQ66653 | OCC_187 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV GR.NOIDA_2 (UPC)- GR.NOIDA(UP) CKT-2 | UPPTCL | D | For Routine Testing Work of mentioned Bay | 22-Oct-2021 | 09:00 | 22-Oct-2021 | 17:00 | | PLANNED | Approved | 22-Oct-21 | 09:00 | 22-Oct-21 | 17:00 | |
| 372 | RQ66669 | OCC_187 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA FATEHBAD-MATHURA (UP) CKT-2 | UPPTCL | D | Defective polymer and jumper change & tightening of jumpers | 21-Oct-2021 | 10:00 | 22-Oct-2021 | 18:00 | | PLANNED | Approved | 21-Oct-21 | 10:00 | 22-Oct-21 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|----------|---|---|--------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 373 | RQ66677 | OCC_187 | stuup_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV AZAMGARH- MAU (UP) CKT-1 | UPPTCL | C | Configuration of additional feature in distance protection Relay and testing of same and general maintenance | 21-Oct-2021 | 10:00 | 22-Oct-2021 | 18:00 | | PLANNED | Approved | 21-Oct-21 | 10:00 | 22-Oct-21 | 18:00 | |
| 374 | RQ66685 | OCC_187 | stuup_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV ANPARA_B(UPUN)- SARNATH(U P) (UP) CKT- 2 | UPPTCL | D | For overhead crossing by under construction 400 KV DC Obra-Jaunpur TL by manual gang (complete Shutdown required) | 21-Oct-2021 | 08:00 | 21-Oct-2021 | 20:00 | | PLANNED | Approved | 21-Oct-21 | 08:00 | 21-Oct-21 | 20:00 | to be taken before 4th Oct subject to facilitation of HVDC Rihand- Dadri SD ...subject to condition no other SD or non auto in Singrauli complex. |
| 375 | RQ66672 | OCC_187 | stuup_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV AGRA FATEHBAD- MATHURA (UP) CKT-1 | UPPTCL | D | Line Jumper Tightening and other works | 20-Oct-2021 | 09:30 | 23-Oct-2021 | 20:00 | | PLANNED | Approved | 20-Oct-21 | 09:30 | 23-Oct-21 | 20:00 | |
| 376 | RQ66679 | OCC_187 | stuup_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV ANPARA_B(UPUN)- MAU(UP) (UP) CKT-1 | UPPTCL | D | Cleaning of Disc/Polymer insulator, removing of bird nest on tower of 400 KV line | 19-Oct-2021 | 09:00 | 23-Oct-2021 | 17:00 | | PLANNED | Approved | 19-Oct-21 | 09:00 | 23-Oct-21 | 17:00 | to be taken before 4th Oct subject to facilitation of HVDC Rihand- Dadri SD ...subject to condition no other SD or non auto in Singrauli complex. Work to be done during SD of 400 kV Anpara Mau for overhead crossing (Sr no 378) |
| 377 | RQ66684 | OCC_187 | stuup_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV ANPARA- SARNATH (UP) CKT-1 | UPPTCL | C | For overhead crossing by under construction 400 KV DC Obra-Jaunpur TL by manual gang (complete Shutdown required). | 15-Oct-2021 | 08:00 | 16-Oct-2021 | 20:00 | | PLANNED | Approved | 15-Oct-21 | 08:00 | 16-Oct-21 | 20:00 | to be taken before 4th Oct subject to facilitation of HVDC Rihand- Dadri SD ...subject to condition no other SD or non auto in Singrauli complex. |
| 378 | RQ66686 | OCC_187 | stuup_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV ANPARA_B(UPUN)- MAU(UP) (UP) CKT-1 | UPPTCL | D | For overhead crossing by under construction 400 KV DC Obra-Jaunpur TL by manual gang (complete Shutdown required). | 15-Oct-2021 | 08:00 | 16-Oct-2021 | 20:00 | | PLANNED | Approved | 15-Oct-21 | 08:00 | 16-Oct-21 | 20:00 | to be taken before 4th Oct subject to facilitation of HVDC Rihand- Dadri SD ...subject to condition no other SD or non auto in Singrauli complex. |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|----------|-------------------------------|---|--------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 379 | RQ66955 | OCC_187 | cpcc3_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV MAINPURI(UP)-MAINPURI(PG) (UP) CKT-1 | UPPTCL | D | AMP work | 12-Oct-2021 | 08:00 | 12-Oct-2021 | 18:00 | | PLANNED | Approved | 12-Oct-21 | 08:00 | 12-Oct-21 | 18:00 | |
| 380 | RQ66943 | OCC_187 | cpcc3_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV MAINPURI(UP)-MAINPURI(PG) (UP) CKT-1 | UPPTCL | D | AMP work | 12-Oct-2021 | 08:00 | 12-Oct-2021 | 18:00 | | PLANNED | Approved | 12-Oct-21 | 08:00 | 12-Oct-21 | 18:00 | |
| 381 | RQ66664 | OCC_187 | stuup_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV ALAKNANDA GVK(UPC)-MUZAFFAR NAGAR (UP) CKT-1 | UPPTCL | D | For Off line calibration of Secure Energy Meters of 400 KV Alaknanda-Muzaffarnagar Line | 07-Oct-2021 | 13:00 | 07-Oct-2021 | 18:00 | | PLANNED | Approved | 07-Oct-21 | 13:00 | 07-Oct-21 | 18:00 | |
| 382 | RQ66663 | OCC_187 | stuup_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV ALAKNANDA GVK(UPC)-VISHNUPRAYAG(JP) (UP) CKT-1 | UPPTCL | D | For Off line calibration of Secure Energy Meters of 400 KV Alaknanda-Vishnuprayag Line | 07-Oct-2021 | 09:00 | 07-Oct-2021 | 13:00 | | PLANNED | Approved | 07-Oct-21 | 09:00 | 07-Oct-21 | 13:00 | |
| 383 | RQ66646 | OCC_187 | stuup_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV OBRA_B-SULTANPUR (UP) CKT-1 | UPPTCL | D | Bay maintenance and routine testing | 04-Oct-2021 | 10:00 | 04-Oct-2021 | 18:00 | | PLANNED | Approved | 04-Oct-21 | 10:00 | 04-Oct-21 | 18:00 | |
| 384 | RQ66650 | OCC_187 | stuup_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV ALIGARH-MURADNAGAR_1 (UP) CKT-1 | UPPTCL | D | jumper tightening, damaged conductor replacement, looping chopping, bird nest removing | 04-Oct-2021 | 10:00 | 06-Oct-2021 | 18:00 | | PLANNED | Approved | 04-Oct-21 | 10:00 | 06-Oct-21 | 18:00 | |
| 385 | RQ66655 | OCC_187 | stuup_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV MUZAFFAR NAGAR-ATAUR (UP) CKT-1 | UPPTCL | D | Lopping chopping of trees, jumper tightening and maintenance of line (4 to 5 Oct ETD MZN) Line maintenance and fixing Vibration damper (4 to 9 Oct ETD Muradnagar | 04-Oct-2021 | 09:00 | 09-Oct-2021 | 18:00 | | PLANNED | Approved | 04-Oct-21 | 09:00 | 09-Oct-21 | 18:00 | |
| 386 | RQ66665 | OCC_187 | stuup_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV UNNAO-PANKI (UP) CKT-1 | UPPTCL | C | Shut Down required for stringing work of diversion of Line due to construction of PTPS,Pank | 02-Oct-2021 | 08:00 | 10-Oct-2021 | 18:00 | | PLANNED | Approved | 02-Oct-21 | 08:00 | 10-Oct-21 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|-----------|------------------------------|---|------------------|---|--|-------------|-------|-------------|-------|----------------|---------|----------|-----------|-------|-----------|-------|--|--------------------------|
| 387 | RQ67272 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ROORKEE(PG)-RISHIKESH(UK) (PG) CKT-1 | POWER GRID,PTCUL | D | AMP of Line /bay Equipments | 28-Oct-2021 | 08:00 | 28-Oct-2021 | 18:00 | | PLANNED | Approved | 28-Oct-21 | 08:00 | 28-Oct-21 | 18:00 | | |
| 388 | RQ66628 | OCC_187 | sldcuk_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ROORKEE(PG)-RISHIKESH(UK) (PG) CKT-1 | POWER GRID,PTCUL | C | for replacing of bird girder at RUB Raiwala location | 06-Oct-2021 | 08:30 | 06-Oct-2021 | 14:30 | | PLANNED | Approved | 06-Oct-21 | 08:30 | 06-Oct-21 | 14:30 | | |
| 389 | RQ67624 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV PARBATI_3(NH)-SAINJ(HP) (PKTCL) CKT-1 | PKTCL | D | SD Required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. | 27-Oct-2021 | 07:00 | 31-Oct-2021 | 18:00 | Kindly approve | PLANNED | Rejected | | | | | | Indigrid denied consent. |
| 390 | RQ67625 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV PARBATI_2(NH)-SAINJ(HP) (PKTCL) CKT-1 | PKTCL | D | SD Required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. | 22-Oct-2021 | 07:00 | 26-Oct-2021 | 18:00 | Kindly approve | PLANNED | Rejected | | | | | | Indigrid denied consent. |
| 391 | RQ67622 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV PARBATI_2(NH)-SAINJ(HP) (PKTCL) CKT-1 | PKTCL | D | NON - AUTO MODE required for OPGW installation works under ULDC scheme. | 01-Oct-2021 | 07:00 | 31-Oct-2021 | 18:00 | Kindly approve | PLANNED | Rejected | | | | | | Indigrid denied consent. |
| 392 | RQ67623 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV PARBATI_3(NH)-SAINJ(HP) (PKTCL) CKT-1 | PKTCL | D | NON - AUTO MODE required for OPGW installation works under ULDC scheme. | 01-Oct-2021 | 07:00 | 31-Oct-2021 | 18:00 | Kindly approve | PLANNED | Rejected | | | | | | Indigrid denied consent. |
| 393 | RQ66879 | OCC_187 | slgcdv_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAMBOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-2 | POWER GRID,DTL | D | 1)For replacing damaged corona rings and spacers. 2)For replacing damaged earth copper bond and other work as per PMS | 26-Oct-2021 | 09:00 | 27-Oct-2021 | 17:00 | | PLANNED | Approved | 26-Oct-21 | 09:00 | 27-Oct-21 | 17:00 | | |
| 394 | RQ67289 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV GURGAON(PG)-SOHNA ROAD (GPTL) (GPTL) CKT-1 | GPTL,POWER GRID | D | FOR LINE/ BAY AMP WORK | 25-Oct-2021 | 08:00 | 25-Oct-2021 | 18:00 | | PLANNED | Approved | 25-Oct-21 | 08:00 | 25-Oct-21 | 18:00 | | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|------------|------------------------------------|--|--------------------|---|---|-------------|-------|-------------|-------|--------------------------------|---------|----------|-----------|-------|-----------|-------|---|
| 395 | RQ67264 | OCC_187 | indigrd_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MANESAR(PG)-SOHNA ROAD (GPTL) (GPTL) CKT-1 | GPTL,POWER GRID | D | To arrest water leakage in PEB | 13-Oct-2021 | 08:00 | 14-Oct-2021 | 19:00 | To arrest water leakage in PEB | PLANNED | Approved | 13-Oct-21 | 08:00 | 14-Oct-21 | 19:00 | |
| 396 | RQ67263 | OCC_187 | indigrd_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MANESAR(PG)-SOHNA ROAD (GPTL) (GPTL) CKT-2 | GPTL,POWER GRID | D | To arrest water leakage in PEB | 11-Oct-2021 | 08:00 | 12-Oct-2021 | 19:00 | To arrest water leakage in PEB | PLANNED | Approved | 11-Oct-21 | 08:00 | 12-Oct-21 | 19:00 | |
| 397 | RQ67643 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV WANGTO_GIS(HP)-SORANG(GREENKO) (GREENKO) CKT-1 | HPPTCL,JPL,GREENKO | D | SD Required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. NON Auto mode is required on 400 kV Kala Amb -Wangtoo Ckt-I. | 25-Oct-2021 | 07:00 | 31-Oct-2021 | 18:00 | Kindly approve | PLANNED | Approved | 25-Oct-21 | 07:00 | 31-Oct-21 | 18:00 | only one line SD to be allowed between KHWEF-Wangtoo or Wangto-Kalaamb or Kalaamb-Sorang-Wangto |
| 398 | RQ67610 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV WANGTO_GIS(HP)-SORANG(GREENKO) (GREENKO) CKT-1 | HPPTCL,JPL,GREENKO | D | NON - AUTO MODE required for OPGW installation works under ULDC scheme. | 01-Oct-2021 | 07:00 | 31-Oct-2021 | 18:00 | Kindly approve | PLANNED | Approved | 01-Oct-21 | 07:00 | 31-Oct-21 | 18:00 | |
| 399 | RQ67644 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BASPA(JP)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-2 | JPL,HB PCL | D | SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. NON Auto mode is required on 400KV Baspa HEP –Karcham Wangtoo Ckt-I. | 25-Oct-2021 | 07:00 | 31-Oct-2021 | 18:00 | Kindly approve | PLANNED | Approved | 25-Oct-21 | 07:00 | 31-Oct-21 | 18:00 | |
| 400 | RQ67648 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-1 | JPL,HB PCL | D | SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. NON Auto mode is required on 400KV Karcham Wangtoo - Naptha Jhakari Ckt-II | 20-Oct-2021 | 07:00 | 24-Oct-2021 | 18:00 | Kindly approve | PLANNED | Approved | 20-Oct-21 | 07:00 | 24-Oct-21 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|-----------|------------------------------------|---|--------------------------|---|--|-------------|-------|-------------|-------|-------------------|---------|----------|-----------|-------|-----------|-------|---|
| 401 | RQ67614 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BASPA(JP)- KARCHAM WANGTOO(J SW) (HBPCL) CKT-2 | JPL,HB PCL | D | NON - AUTO MODE required for OPGW installation works under ULDC scheme. | 01-Oct-2021 | 08:00 | 31-Oct-2021 | 18:00 | Kindly approve | PLANNED | Approved | 01-Oct-21 | 08:00 | 31-Oct-21 | 18:00 | subject to condition no SD from Baspa during the period |
| 402 | RQ67646 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NATHPA JHAKRI(SJ)- KARCHAM WANGTOO(J SW) (HBPCL) CKT-1 | JPL,HB PCL | D | NON - AUTO MODE required for OPGW installation works under ULDC scheme. | 01-Oct-2021 | 07:00 | 31-Oct-2021 | 18:00 | Kindly approve | PLANNED | Approved | 01-Oct-21 | 07:00 | 31-Oct-21 | 18:00 | subject to condition no SD from evacuating lines from Kacham during the period. Only 2 evacuating lines non auto to be allowed from KWHEP on any given day. |
| 403 | RQ67613 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BASPA(JP)- KARCHAM WANGTOO(J SW) (HBPCL) CKT-1 | JPL,HB PCL | D | NON - AUTO MODE required for OPGW installation works under ULDC scheme. | 01-Oct-2021 | 07:00 | 31-Oct-2021 | 18:00 | Kindly approve | PLANNED | Approved | 01-Oct-21 | 07:00 | 31-Oct-21 | 18:00 | subject to condition no SD from Baspa during the period |
| 404 | RQ67647 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NATHPA JHAKRI(SJ)- KARCHAM WANGTOO(J SW) (HBPCL) CKT-2 | JPL,HB PCL | D | NON - AUTO MODE required for OPGW installation works under ULDC scheme. | 01-Oct-2021 | 07:00 | 31-Oct-2021 | 18:00 | Kindly approve | PLANNED | Approved | 01-Oct-21 | 07:00 | 31-Oct-21 | 18:00 | subject to condition no SD from evacuating lines from Kacham during the period. Only 2 evacuating lines non auto to be allowed from KWHEP on any given day. |
| 405 | RQ66831 | OCC_187 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SIKAR(PG)- BABAI(RS) (NRSS36) CKT-1 | POWER GRID,N RSS36 | D | Quarterly Maintenance | 22-Oct-2021 | 09:00 | 22-Oct-2021 | 13:00 | | PLANNED | Approved | 22-Oct-21 | 09:00 | 22-Oct-21 | 13:00 | |
| 406 | RQ66838 | OCC_187 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NEEMRANA(PG)- BABAI(RS) (NRSS36) CKT-1 | POWER GRID,N RSS36 | D | Quarterly Maintenance | 21-Oct-2021 | 09:00 | 21-Oct-2021 | 13:00 | | PLANNED | Approved | 21-Oct-21 | 09:00 | 21-Oct-21 | 13:00 | |
| 407 | RQ67286 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SIKAR(PG)- BABAI(RS) (NRSS36) CKT-1 | POWER GRID,N RSS36 | D | Annul maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook ,insulator cleaning etc | 08-Oct-2021 | 08:00 | 08-Oct-2021 | 18:00 | | PLANNED | Approved | 08-Oct-21 | 08:00 | 08-Oct-21 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|----------|------------------------------------|---|--------------------------|---|---|-------------|-------|-------------|-------|----------------|---------|----------|-----------|-------|-----------|-------|---|
| 408 | RQ67306 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NEEMRANA(PG)- BABAI(RS) (NRSS36) CKT-1 | POWER GRID,N RSS36 | D | Auto Reclose off is required for OPGW works under Fibre Optics Communication Package (Additional Requirement) | 01-Oct-2021 | 08:00 | 31-Oct-2021 | 18:00 | | PLANNED | Approved | 01-Oct-21 | 08:00 | 31-Oct-21 | 18:00 | |
| 409 | RQ66931 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV FATEHPUR(PG)- UNCHAHAHAR(NTB) (PUTL) CKT-2 | PUTL | D | AMP work | 19-Oct-2021 | 08:00 | 19-Oct-2021 | 18:00 | | PLANNED | Approved | 19-Oct-21 | 08:00 | 19-Oct-21 | 18:00 | |
| 410 | RQ67641 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KALA AMB(PKTL)- WANGTO_G IS(HP) (HPPTCL) CKT-1 | PKATL, HPPTCL ,JPL | D | SD Required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. NON Auto mode is required on 400 kV Kala Amb - Sorang ckt-I & 400 kV Sorang-Wangtoo ckt-I. | 16-Oct-2021 | 07:00 | 24-Oct-2021 | 18:00 | Kindly approve | PLANNED | Approved | 16-Oct-21 | 07:00 | 24-Oct-21 | 18:00 | only one line SD to be allowed between KHWEF-Wangtoo or Wangto-Kalaamb or Kalaamb-Sorang-Wangto |
| 411 | RQ67609 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KALA AMB(PKTL)- WANGTO_G IS(HP) (HPPTCL) CKT-1 | PKATL, HPPTCL ,JPL | D | NON - AUTO MODE required for OPGW installation works under ULDC scheme. | 01-Oct-2021 | 07:00 | 31-Oct-2021 | 18:00 | Kindly approve | PLANNED | Approved | 01-Oct-21 | 07:00 | 31-Oct-21 | 18:00 | |
| 412 | RQ67640 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KALA AMB(PKTL)- WANGTO_G IS(HP) (HPPTCL) CKT-1 | PKATL, HPPTCL ,JPL | D | SD Required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. NON Auto mode is required on 400 kV Kala Amb - Sorang ckt-I & 400 kV Sorang-Wangtoo ckt-I. | 01-Oct-2021 | 07:00 | 08-Oct-2021 | 18:00 | Kindly approve | PLANNED | Approved | 01-Oct-21 | 07:00 | 08-Oct-21 | 18:00 | only one line SD to be allowed between KHWEF-Wangtoo or Wangto-Kalaamb or Kalaamb-Sorang-Wangto |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|-----------|-------------------------------|--|------------|---|---|-------------|-------|-------------|-------|--------------------------------------|---------|----------|-----------|-------|-----------|-------|---|
| 413 | RQ67645 | OCC_187 | cpcc2_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV KARCHAM WANGTOO(J SW)- WANGTO_G IS(HP) (HPPTCL) CKT-2 | HPPTCL JPL | D | SD required for re- installation of Aviation Globules after installation of OPGW under ULDC scheme. NON Auto mode is required on 400KV 400kV Wangtoo - Wangtoo GIS (HP) Ckt-I | 15-Oct-2021 | 07:00 | 20-Oct-2021 | 18:00 | Kindly approve | PLANNED | Approved | 14-Oct-21 | 07:00 | 19-Oct-21 | 18:00 | |
| 414 | RQ67611 | OCC_187 | cpcc2_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV KARCHAM WANGTOO(J SW)- WANGTO_G IS(HP) (HPPTCL) CKT-1 | HPPTCL JPL | D | NON - AUTO MODE required for OPGW installation works under ULDC scheme. | 01-Oct-2021 | 07:00 | 31-Oct-2021 | 18:00 | Kindly approve | PLANNED | Approved | 01-Oct-21 | 07:00 | 31-Oct-21 | 18:00 | subject to condition no SD from evacuating lines from Kacham during the period. Only 2 evacuating lines non auto to be allowed from KWHEP on any given day. |
| 415 | RQ67612 | OCC_187 | cpcc2_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV KARCHAM WANGTOO(J SW)- WANGTO_G IS(HP) (HPPTCL) CKT-2 | HPPTCL JPL | D | NON - AUTO MODE required for OPGW installation works under ULDC scheme. | 01-Oct-2021 | 07:00 | 31-Oct-2021 | 18:00 | Kindly approve | PLANNED | Approved | 01-Oct-21 | 07:00 | 31-Oct-21 | 18:00 | subject to condition no SD from evacuating lines from Kacham during the period. Only 2 evacuating lines non auto to be allowed from KWHEP on any given day. |
| 416 | RQ67195 | OCC_187 | dadri_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV DADRI(NT)- LONI HARSH VIHAR(DV) (NT) CKT-1 | NTPC | D | Gantry nest removal & tree trimming. | 12-Oct-2021 | 09:00 | 12-Oct-2021 | 18:00 | Gantry nest removal & tree trimming. | PLANNED | Approved | 04-Oct-21 | 09:00 | 04-Oct-21 | 18:00 | DTL consented for 04.10.21 |
| 417 | RQ66917 | OCC_187 | sldcdv_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV DADRI(NT)- LONI HARSH VIHAR(DV) (NT) CKT-2 | NTPC | D | TAN Delta testing of CVT and General Maintenance | 05-Oct-2021 | 10:00 | 05-Oct-2021 | 15:00 | | PLANNED | Approved | 05-Oct-21 | 10:00 | 05-Oct-21 | 15:00 | |
| 418 | RQ66916 | OCC_187 | sldcdv_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV DADRI(NT)- LONI HARSH VIHAR(DV) (NT) CKT-1 | NTPC | D | TAN Delta testing of CVT and General Maintenance | 04-Oct-2021 | 10:00 | 04-Oct-2021 | 15:00 | | PLANNED | Approved | 04-Oct-21 | 10:00 | 04-Oct-21 | 15:00 | |
| 419 | RQ67196 | OCC_187 | dadri_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV DADRI(NT)- LONI HARSH VIHAR(DV) (NT) CKT-2 | NTPC | D | Gantry nest removal & tree trimming. | 01-Oct-2021 | 09:00 | 01-Oct-2021 | 18:00 | Gantry nest removal & tree trimming. | PLANNED | Approved | 05-Oct-21 | 09:00 | 05-Oct-21 | 18:00 | DTL consented for 05.10.21 |

| | | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|-------------|------------------------------|--|-------------------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|--------------------------|
| 420 | RQ67621 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KOLDAM(NT)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1 | PKTCL, POWER GRID | D | SD Required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. | 10-Oct-2021 | 07:00 | 22-Oct-2021 | 18:00 | Kindly approve | PLANNED | Rejected | | | | | | Indigrid denied consent. |
| 421 | RQ67203 | OCC_187 | indigrid_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NALLAGARH (PG)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1 | PKTCL, POWER GRID | D | Shutdown Required for Defect Rectification | 06-Oct-2021 | 09:00 | 07-Oct-2021 | 17:00 | Shutdown required for defect rectification of the transmission line | PLANNED | Approved | 06-Oct-21 | 09:00 | 07-Oct-21 | 17:00 | | |
| 422 | RQ67201 | OCC_187 | indigrid_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KOLDAM(NT)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1 | PKTCL, POWER GRID | D | Auto Recloser in Non Auto Mode (A/R Off) | 06-Oct-2021 | 09:00 | 07-Oct-2021 | 17:00 | For Safety of manpower working on other Circuit | PLANNED | Approved | 06-Oct-21 | 09:00 | 07-Oct-21 | 17:00 | | |
| 423 | RQ67200 | OCC_187 | indigrid_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KOLDAM(NT)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1 | PKTCL, POWER GRID | D | Defect Rectification | 04-Oct-2021 | 09:00 | 05-Oct-2021 | 17:00 | Shutdown required for defect rectification of the transmission line | PLANNED | Approved | 04-Oct-21 | 09:00 | 05-Oct-21 | 17:00 | | |
| 424 | RQ67202 | OCC_187 | indigrid_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NALLAGARH (PG)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1 | PKTCL, POWER GRID | D | Auto Recloser in Non Auto Mode (A/R OFF) | 04-Oct-2021 | 09:00 | 05-Oct-2021 | 17:00 | For Safety of Manpower working on parallel circuit which will be under shutdown. | PLANNED | Approved | 04-Oct-21 | 09:00 | 05-Oct-21 | 17:00 | | |
| 425 | RQ67631 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1 | PKTCL, POWER GRID | D | NON - AUTO MODE required for OPGW installation works under ULDC scheme. | 01-Oct-2021 | 08:00 | 31-Oct-2021 | 18:00 | Kindly approve | PLANNED | Rejected | | | | | | Indigrid denied consent. |
| 426 | RQ67620 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KOLDAM(NT)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1 | PKTCL, POWER GRID | D | NON - AUTO MODE required for OPGW installation works under ULDC scheme. | 01-Oct-2021 | 07:00 | 31-Oct-2021 | 18:00 | Kindly approve | PLANNED | Rejected | | | | | | Indigrid denied consent. |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|-------------|---|---|-----------------------------------|---|---|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|---|
| 427 | RQ67642 | OCC_187 | cpcc2_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV KALA AMB(PKTL)- SORANG(GR EENKO) (GREENKO) CKT-1 | PKATL, J PL, GRE ENKO | D | SD Required for re- installation of Aviation Globules after installation of OPGW under ULDC scheme. NON Auto mode is required on 400 kV Kala Amb -Wangtoo Ckt 1. | 09-Oct-2021 | 07:00 | 15-Oct-2021 | 18:00 | Kindly approve | PLANNED | Approved | 09-Oct-21 | 07:00 | 15-Oct-21 | 18:00 | only one line SD to be allowed between KHWEP-Wangtoo or Wangto-Kalaamb or Kalaamb-Sorang- Wangto |
| 428 | RQ67608 | OCC_187 | cpcc2_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV KALA AMB(PKTL)- SORANG(GR EENKO) (GREENKO) CKT-1 | PKATL, J PL, GRE ENKO | D | NON - AUTO MODE required for OPGW installation works under ULDC scheme. | 01-Oct-2021 | 07:00 | 31-Oct-2021 | 18:00 | Kindly approve | PLANNED | Approved | 01-Oct-21 | 07:00 | 31-Oct-21 | 18:00 | |
| 429 | RQ67052 | OCC_187 | sldcuk_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV ALAKNAND A GVK(UPC)- SRINAGAR(U K) (UK) CKT- 2 | PTCUL | C | for scheduled preventive maintenance | 08-Oct-2021 | 10:00 | 08-Oct-2021 | 16:00 | | PLANNED | Approved | 08-Oct-21 | 10:00 | 08-Oct-21 | 16:00 | |
| 430 | RQ67051 | OCC_187 | sldcuk_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV ALAKNAND A GVK(UPC)- SRINAGAR(U K) (UK) CKT- 1 | PTCUL | C | for scheduled preventive maintenance | 07-Oct-2021 | 10:00 | 07-Oct-2021 | 16:00 | | PLANNED | Approved | 07-Oct-21 | 10:00 | 07-Oct-21 | 16:00 | |
| 431 | RQ67262 | OCC_187 | indigrid_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV KADARPUR - SOHNA ROAD (GPTL) CKT- 1 | GPTL | D | To arrest water leakage in PEB | 08-Oct-2021 | 08:00 | 09-Oct-2021 | 19:00 | To arrest water leakage in PEB | PLANNED | Approved | 08-Oct-21 | 08:00 | 09-Oct-21 | 19:00 | |
| 432 | RQ67259 | OCC_187 | indigrid_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV ALIGARH(PG) -PRITHALA (GPTL) (GPTL) CKT- 1 | GPTL | D | To arrest water leakage in PEB | 06-Oct-2021 | 08:00 | 07-Oct-2021 | 19:00 | To arrest water leakage in PEB | PLANNED | Approved | 06-Oct-21 | 08:00 | 07-Oct-21 | 19:00 | |
| 433 | RQ66990 | OCC_187 | cpcc3_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV ALIGARH(PG) -PRITHALA (GPTL) (GPTL) CKT- 2 | GPTL | D | AMP work | 05-Oct-2021 | 10:00 | 05-Oct-2021 | 18:00 | | PLANNED | Approved | 05-Oct-21 | 10:00 | 05-Oct-21 | 18:00 | |
| 434 | RQ67258 | OCC_187 | indigrid_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV KADARPUR - PRITHALA (GPTL) CKT- 1 | GPTL | D | To arrest water leakage in PEB | 05-Oct-2021 | 08:00 | 05-Oct-2021 | 19:00 | To arrest water leakage in PEB | PLANNED | Approved | 05-Oct-21 | 08:00 | 05-Oct-21 | 19:00 | |

| | | | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|-------------|------------------------------------|---|---------------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|---|---------------------------|
| 435 | RQ67257 | OCC_187 | indigrid_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KADARPUR - PRITHALA (GPTL) CKT- 1 | GPTL | D | To arrest water leakage PEB | 04-Oct-2021 | 08:00 | 04-Oct-2021 | 19:00 | To arrest water leakage in PEB | PLANNED | Approved | 04-Oct-21 | 08:00 | 04-Oct-21 | 19:00 | | | |
| 436 | RQ67129 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MAHINDER GARH(APL)- BHIWANI(P G) (ATIL) CKT-2 | ATIL | C | For dismantling work of Wave Trap at Mahendergarh end and yearly maintenance of Line Bays at Bhiwani | 07-Oct-2021 | 08:00 | 08-Oct-2021 | 18:00 | | PLANNED | Approved | 07-Oct-21 | 08:00 | 08-Oct-21 | 18:00 | | | |
| 437 | RQ67128 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MAHINDER GARH(APL)- BHIWANI(P G) (ATIL) CKT-1 | ATIL | C | For dismantling work of Wave Trap at Mahendergarh end and yearly maintenance of Line Bays at Bhiwani | 05-Oct-2021 | 08:00 | 06-Oct-2021 | 18:00 | | PLANNED | Approved | | | | | | to be clubbed with mundra- mahendergarh s/d | |
| 438 | RQ67137 | OCC_187 | apl_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MAHINDER GARH(APL)- DHANODA(HV) (ATIL) CKT-1 | ATIL | C | Continuous Shut Down Required for Completion of all Erection of Series Line Reactor activities for Ckt-1 at Mohindergarh HVDC station. | 02-Oct-2021 | 08:00 | 30-Oct-2021 | 20:00 | Outage is required as a technical upgradation as recommended by CEA and PCC, hence to be considered as deemed available to ATIL. | PLANNED | Rejected | | | | | | deferred to next occ | |
| 439 | RQ67630 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KURUKSHET RA(PG)- MALERKOTL A(PG) (SEKURA) CKT-2 | SEKURA | D | NON - AUTO MODE required for OPGW installation works under ULDC scheme. | 01-Oct-2021 | 07:00 | 31-Oct-2021 | 18:00 | Kindly approve | PLANNED | Rejected | | | | | | | Sekura denied consent. |
| 440 | RQ67629 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KURUKSHET RA(PG)- MALERKOTL A(PG) (SEKURA) CKT-1 | SEKURA | D | NON - AUTO MODE required for OPGW installation works under ULDC scheme. | 01-Oct-2021 | 07:00 | 31-Oct-2021 | 18:00 | Kindly approve | PLANNED | Rejected | | | | | | | Sekura denied consent. |
| 441 | RQ67660 | OCC_187 | cpcc2_sd | BUS | 400KV BUS 2 AT WAGOORA(PG) | POWER GRID | D | For AMP Works | 28-Oct-2021 | 09:00 | 28-Oct-2021 | 17:30 | Kindly approve | PLANNED | Approved | 28-Oct-21 | 09:00 | 28-Oct-21 | 17:30 | | | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|----------|-----|---------------------------------|------------|---|---|-------------|-------|-------------|-------|----------------|---------|----------|-----------|-------|-----------|-------|---|
| 442 | RQ67462 | OCC_187 | cpcc1_sd | BUS | 400KV BUS 4 AT MANDOLA(PG) | POWER GRID | D | For new Busbar Protection testing | 28-Oct-2021 | 08:00 | 28-Oct-2021 | 18:00 | | PLANNED | Approved | 28-Oct-21 | 08:00 | 28-Oct-21 | 18:00 | |
| 443 | RQ67013 | OCC_187 | cpcc3_sd | BUS | 400KV AGRA(PG) - BUS 2 | POWER GRID | D | AMP work | 27-Oct-2021 | 10:00 | 27-Oct-2021 | 18:00 | | PLANNED | Approved | 27-Oct-21 | 10:00 | 27-Oct-21 | 18:00 | |
| 444 | RQ67412 | OCC_187 | cpcc1_sd | BUS | 400KV BUS 2 AT CHITTORGA RH(PG) | POWER GRID | D | FOR AMP WORK | 27-Oct-2021 | 09:00 | 28-Oct-2021 | 18:00 | | PLANNED | Approved | 27-Oct-21 | 09:00 | 28-Oct-21 | 18:00 | |
| 445 | RQ67659 | OCC_187 | cpcc2_sd | BUS | 400KV BUS 1 AT WAGOORA(PG) | POWER GRID | D | For AMP Works | 27-Oct-2021 | 09:00 | 27-Oct-2021 | 17:30 | Kindly approve | PLANNED | Approved | 27-Oct-21 | 09:00 | 27-Oct-21 | 17:30 | |
| 446 | RQ67461 | OCC_187 | cpcc1_sd | BUS | 400KV BUS 3 AT MANDOLA(PG) | POWER GRID | D | For new Busbar Protection testing | 27-Oct-2021 | 08:00 | 27-Oct-2021 | 18:00 | | PLANNED | Approved | 27-Oct-21 | 08:00 | 27-Oct-21 | 18:00 | |
| 447 | RQ67012 | OCC_187 | cpcc3_sd | BUS | 400KV AGRA(PG) - BUS 1 | POWER GRID | D | AMP work | 26-Oct-2021 | 10:00 | 26-Oct-2021 | 18:00 | | PLANNED | Approved | 26-Oct-21 | 10:00 | 26-Oct-21 | 18:00 | |
| 448 | RQ67460 | OCC_187 | cpcc1_sd | BUS | 400KV BUS 2 AT MANDOLA(PG) | POWER GRID | D | For new Busbar Protection testing | 26-Oct-2021 | 08:00 | 26-Oct-2021 | 18:00 | | PLANNED | Approved | 26-Oct-21 | 08:00 | 26-Oct-21 | 18:00 | |
| 449 | RQ67411 | OCC_187 | cpcc1_sd | BUS | 400KV BUS 1 AT CHITTORGA RH(PG) | POWER GRID | D | FOR AMP WORK | 25-Oct-2021 | 09:00 | 26-Oct-2021 | 18:00 | | PLANNED | Approved | 25-Oct-21 | 09:00 | 26-Oct-21 | 18:00 | |
| 450 | RQ67439 | OCC_187 | cpcc1_sd | BUS | 400 KV BHADLA(PG) - BUS 2 | POWER GRID | C | Extension Bus-2 Testing and Jumparing | 25-Oct-2021 | 08:00 | 26-Oct-2021 | 18:00 | | PLANNED | Approved | 25-Oct-21 | | 26-Oct-21 | | May be allowed non solar hrs (16:00 hrs to 06:00 hrs) |
| 451 | RQ67459 | OCC_187 | cpcc1_sd | BUS | 400KV BUS 1 AT MANDOLA(PG) | POWER GRID | D | For new Busbar Protection testing | 25-Oct-2021 | 08:00 | 25-Oct-2021 | 18:00 | | PLANNED | Approved | 25-Oct-21 | 08:00 | 25-Oct-21 | 18:00 | |
| 452 | RQ67521 | OCC_187 | cpcc1_sd | BUS | 400KV BUS 2 AT KANKROLI(PG) | POWER GRID | D | FOR AMP WORK | 21-Oct-2021 | 08:00 | 21-Oct-2021 | 18:00 | | PLANNED | Approved | 21-Oct-21 | 08:00 | 21-Oct-21 | 18:00 | |
| 453 | RQ67520 | OCC_187 | cpcc1_sd | BUS | 400KV BUS 1 AT KANKROLI(PG) | POWER GRID | D | FOR AMP WORK | 20-Oct-2021 | 08:00 | 20-Oct-2021 | 18:00 | | PLANNED | Approved | 20-Oct-21 | 08:00 | 20-Oct-21 | 18:00 | |
| 454 | RQ67445 | OCC_187 | cpcc1_sd | BUS | 400 KV BHADLA(PG) - BUS 2 | POWER GRID | D | "For Bus Duct Erection of BAY 222 of ICT6 /erection area is near CVT work shall be done in sunlight only" | 19-Oct-2021 | 10:00 | 20-Oct-2021 | 19:00 | | PLANNED | Approved | 19-Oct-21 | | 20-Oct-21 | | May be allowed non solar hrs (16:00 hrs to 06:00 hrs) |
| 455 | RQ67438 | OCC_187 | cpcc1_sd | BUS | 400 KV BHADLA(PG) - BUS 1 | POWER GRID | C | Extension Bus-1 Testing and Jumparing | 18-Oct-2021 | 08:00 | 19-Oct-2021 | 18:00 | | PLANNED | Approved | 18-Oct-21 | 08:00 | 19-Oct-21 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|----------|-----|-------------------------------|------------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 456 | RQ67552 | OCC_187 | cpcc2_sd | BUS | 400KV BUS 2 AT JALANDHAR (PG) | POWER GRID | D | For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming 02 No. 220KV 25MVAR Reactor bays in Bay No 217 &218. | 17-Oct-2021 | 09:00 | 18-Oct-2021 | 19:00 | | PLANNED | Approved | 17-Oct-21 | 09:00 | 18-Oct-21 | 19:00 | |
| 457 | RQ67551 | OCC_187 | cpcc2_sd | BUS | 400KV BUS 1 AT JALANDHAR (PG) | POWER GRID | D | For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming 02 No. 220KV 25MVAR Reactor bays in Bay No 217 &218. | 15-Oct-2021 | 09:00 | 16-Oct-2021 | 19:00 | | PLANNED | Approved | 15-Oct-21 | 09:00 | 16-Oct-21 | 19:00 | |
| 458 | RQ67550 | OCC_187 | cpcc2_sd | BUS | 400KV BUS 2 AT JALANDHAR (PG) | POWER GRID | D | For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming 02 No. 220KV 25MVAR Reactor bays in Bay No 217 &218. | 13-Oct-2021 | 09:00 | 14-Oct-2021 | 19:00 | | PLANNED | Approved | 13-Oct-21 | 09:00 | 14-Oct-21 | 19:00 | |
| 459 | RQ67603 | OCC_187 | cpcc2_sd | BUS | 400KV BUS 2 AT KISHENPUR(PG) | POWER GRID | D | For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming 01 No. 400KV, 125MVAR Reactor bay in Bay No 427. | 12-Oct-2021 | 09:00 | 13-Oct-2021 | 18:00 | | PLANNED | Approved | 12-Oct-21 | 09:00 | 13-Oct-21 | 18:00 | |
| 460 | RQ66853 | OCC_187 | cpcc3_sd | BUS | 400KV BUS 2 AT GORAKHPUR(PG) | POWER GRID | D | AMP works | 11-Oct-2021 | 10:00 | 11-Oct-2021 | 18:00 | | PLANNED | Approved | 11-Oct-21 | 10:00 | 11-Oct-21 | 18:00 | |
| 461 | RQ67406 | OCC_187 | cpcc1_sd | BUS | 400KV BUS 1 AT SIKAR(PG) | POWER GRID | D | COMMISSIONING WORK OF 413 BAY, BUSBAR & LBB TESTING | 11-Oct-2021 | 09:00 | 12-Oct-2021 | 18:00 | | PLANNED | Approved | 11-Oct-21 | 09:00 | 12-Oct-21 | 18:00 | |
| 462 | RQ67549 | OCC_187 | cpcc2_sd | BUS | 400KV BUS 1 AT JALANDHAR (PG) | POWER GRID | D | For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming 02 No. 220KV 25MVAR Reactor bays in Bay No 217 &218. | 11-Oct-2021 | 09:00 | 12-Oct-2021 | 19:00 | | PLANNED | Approved | 11-Oct-21 | 09:00 | 12-Oct-21 | 19:00 | |
| 463 | RQ67434 | OCC_187 | cpcc1_sd | BUS | 400 KV BIKANER(PG) - BUS 2 | POWER GRID | C | 400KV BUS EXTENTION WORK | 11-Oct-2021 | 08:00 | 15-Oct-2021 | 18:00 | | PLANNED | Approved | 11-Oct-21 | 08:00 | 15-Oct-21 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|----------|-----|--------------------------------|------------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|---|
| 464 | RQ67602 | OCC_187 | cpcc2_sd | BUS | 400KV BUS 2 AT KISHENPUR(PG) | POWER GRID | D | For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming 01 No. 220KV 25MVAR Reactor bay in Bay No 212. | 10-Oct-2021 | 09:00 | 11-Oct-2021 | 18:00 | | PLANNED | Approved | 10-Oct-21 | 09:00 | 11-Oct-21 | 18:00 | |
| 465 | RQ67409 | OCC_187 | cpcc1_sd | BUS | 400KV BUS 2 AT SONIPAT(PG) | POWER GRID | D | AMP works | 09-Oct-2021 | 09:00 | 09-Oct-2021 | 18:00 | | PLANNED | Approved | 09-Oct-21 | 09:00 | 09-Oct-21 | 18:00 | |
| 466 | RQ67007 | OCC_187 | cpcc3_sd | BUS | 400KV BUS 2 AT VARANASI(PG) | POWER GRID | C | For - interconnection of Main Bus-1 with 400 KV extension pkg of Jaunpur Line 1 & 2 | 09-Oct-2021 | 08:00 | 13-Oct-2021 | 18:00 | | PLANNED | Approved | 09-Oct-21 | 08:00 | 13-Oct-21 | 18:00 | |
| 467 | RQ66852 | OCC_187 | cpcc3_sd | BUS | 400KV BUS 1 AT GORAKHPUR(PG) | POWER GRID | D | AMP works | 08-Oct-2021 | 10:00 | 08-Oct-2021 | 18:00 | | PLANNED | Approved | 08-Oct-21 | 10:00 | 08-Oct-21 | 18:00 | |
| 468 | RQ66862 | OCC_187 | cpcc3_sd | BUS | 400KV BUS 1 AT KANPUR(PG) | POWER GRID | D | AMP of Main bus 1 and Relay testing | 08-Oct-2021 | 10:00 | 08-Oct-2021 | 18:00 | | PLANNED | Approved | 08-Oct-21 | 10:00 | 08-Oct-21 | 18:00 | |
| 469 | RQ67410 | OCC_187 | cpcc1_sd | BUS | 400KV BUS 1 AT SONIPAT(PG) | POWER GRID | D | AMP works | 08-Oct-2021 | 09:00 | 08-Oct-2021 | 18:00 | | PLANNED | Approved | 08-Oct-21 | 09:00 | 08-Oct-21 | 18:00 | |
| 470 | RQ67548 | OCC_187 | cpcc2_sd | BUS | 400KV BUS 2 AT JALANDHAR (PG) | POWER GRID | D | For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming 125MVAR Bus Reactor in Bay No 428 & 429 . | 08-Oct-2021 | 09:00 | 09-Oct-2021 | 19:00 | | PLANNED | Approved | 08-Oct-21 | 09:00 | 09-Oct-21 | 19:00 | |
| 471 | RQ67403 | OCC_187 | cpcc1_sd | BUS | 400KV BUS 2 AT JIND(PG) | POWER GRID | D | AMP Work | 07-Oct-2021 | 08:30 | 07-Oct-2021 | 18:00 | | PLANNED | Approved | 07-Oct-21 | 08:30 | 07-Oct-21 | 18:00 | |
| 472 | RQ67437 | OCC_187 | cpcc1_sd | BUS | 400 KV BHADLA(PG) - BUS 2 | POWER GRID | C | Bus Jumping and Isolator Alignment | 07-Oct-2021 | 08:00 | 08-Oct-2021 | 18:00 | | PLANNED | Approved | 07-Oct-21 | | 08-Oct-21 | | May be allowed non solar hrs (16:00 hrs to 06:00 hrs) |
| 473 | RQ67432 | OCC_187 | cpcc1_sd | BUS | 400KV BUS 4 AT BALLABHGARH(PG) | POWER GRID | D | S/D required for attending hot spots. | 07-Oct-2021 | 08:00 | 07-Oct-2021 | 18:00 | | PLANNED | Approved | 07-Oct-21 | 08:00 | 07-Oct-21 | 18:00 | |
| 474 | RQ66863 | OCC_187 | cpcc3_sd | BUS | 400KV BUS 2 AT KANPUR(PG) | POWER GRID | D | AMP of Main bus 2 and Relay testing | 06-Oct-2021 | 10:00 | 06-Oct-2021 | 18:00 | | PLANNED | Approved | 06-Oct-21 | 10:00 | 06-Oct-21 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|----------|-----|---------------------------------|------------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|---|
| 475 | RQ67547 | OCC_187 | cpcc2_sd | BUS | 400KV BUS 1 AT JALANDHAR (PG) | POWER GRID | D | For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming 125MVAR Bus Reactor in Bay No 428 & 429 . | 06-Oct-2021 | 09:00 | 07-Oct-2021 | 19:00 | | PLANNED | Approved | 06-Oct-21 | 09:00 | 07-Oct-21 | 19:00 | |
| 476 | RQ67402 | OCC_187 | cpcc1_sd | BUS | 400KV BUS 1 AT JIND(PG) | POWER GRID | D | AMP Work | 06-Oct-2021 | 08:30 | 06-Oct-2021 | 18:00 | | PLANNED | Approved | 06-Oct-21 | 08:30 | 06-Oct-21 | 18:00 | |
| 477 | RQ67429 | OCC_187 | cpcc1_sd | BUS | 400KV BUS 1 AT BALLABHGA RH(PG) | POWER GRID | D | S/D required for attending hot spots. | 06-Oct-2021 | 08:00 | 06-Oct-2021 | 18:00 | | PLANNED | Approved | 06-Oct-21 | 08:00 | 06-Oct-21 | 18:00 | |
| 478 | RQ67430 | OCC_187 | cpcc1_sd | BUS | 400KV BUS 2 AT BALLABHGA RH(PG) | POWER GRID | D | S/D required for attending hot spots. | 05-Oct-2021 | 08:00 | 05-Oct-2021 | 18:00 | | PLANNED | Approved | 05-Oct-21 | 08:00 | 05-Oct-21 | 18:00 | |
| 479 | RQ67601 | OCC_187 | cpcc2_sd | BUS | 400KV BUS 1 AT KISHENPUR(PG) | POWER GRID | D | For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming 01 No. 220KV 25MVAR Reactor bay in Bay No 212. | 04-Oct-2021 | 09:00 | 05-Oct-2021 | 18:00 | | PLANNED | Approved | 04-Oct-21 | 09:00 | 05-Oct-21 | 18:00 | |
| 480 | RQ67436 | OCC_187 | cpcc1_sd | BUS | 400 KV BHADLA(PG) - BUS 1 | POWER GRID | C | Bus Jumping and Isolator Alingment | 04-Oct-2021 | 08:00 | 05-Oct-2021 | 18:00 | | PLANNED | Approved | 04-Oct-21 | | 05-Oct-21 | | May be allowed non solar hrs (16:00 hrs to 06:00 hrs) |
| 481 | RQ67431 | OCC_187 | cpcc1_sd | BUS | 400KV BUS 3 AT BALLABHGA RH(PG) | POWER GRID | D | S/D required for attending hot spots. | 04-Oct-2021 | 08:00 | 04-Oct-2021 | 18:00 | | PLANNED | Approved | 04-Oct-21 | 08:00 | 04-Oct-21 | 18:00 | |
| 482 | RQ67433 | OCC_187 | cpcc1_sd | BUS | 400 KV BIKANER(PG) - BUS 1 | POWER GRID | C | 400KV BUS EXTENTION WORK | 04-Oct-2021 | 08:00 | 08-Oct-2021 | 18:00 | | PLANNED | Approved | 04-Oct-21 | 08:00 | 08-Oct-21 | 18:00 | |
| 483 | RQ67006 | OCC_187 | cpcc3_sd | BUS | 400KV BUS 1 AT VARANASI(PG) | POWER GRID | C | For - interconnection of Main Bus-1 with 400 KV extension pkg of Jaunpur Line 1 & 2 | 04-Oct-2021 | 08:00 | 08-Oct-2021 | 18:00 | | PLANNED | Approved | 04-Oct-21 | 08:00 | 08-Oct-21 | 18:00 | |
| 484 | RQ67546 | OCC_187 | cpcc2_sd | BUS | 400KV BUS 2 AT JALANDHAR (PG) | POWER GRID | D | For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming 125MVAR Bus Reactor in Bay No 428 & 429 . | 03-Oct-2021 | 09:00 | 04-Oct-2021 | 19:00 | | PLANNED | Approved | 03-Oct-21 | 09:00 | 04-Oct-21 | 19:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|-----------|-----|-------------------------------|------------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 485 | RQ67545 | OCC_187 | cpcc2_sd | BUS | 400KV BUS 1 AT JALANDHAR (PG) | POWER GRID | D | For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming 125MVAR Bus Reactor in Bay No 428 & 429 . | 01-Oct-2021 | 09:00 | 02-Oct-2021 | 19:00 | | PLANNED | Approved | 01-Oct-21 | 09:00 | 02-Oct-21 | 19:00 | |
| 486 | RQ67377 | OCC_187 | sldcrs_sd | BUS | 400KV BUS 1 AT JODHPUR(R S) | RRVPN L | D | To replace remaining damaged 400 kV Post Insulator | 28-Oct-2021 | 08:00 | 29-Oct-2021 | 18:00 | | PLANNED | Approved | 28-Oct-21 | 08:00 | 29-Oct-21 | 18:00 | |
| 487 | RQ67378 | OCC_187 | sldcrs_sd | BUS | 400KV BUS 2 AT JODHPUR(R S) | RRVPN L | D | Quaterly Preventive Maintenance | 26-Oct-2021 | 08:00 | 27-Oct-2021 | 18:00 | | PLANNED | Approved | 26-Oct-21 | 08:00 | 27-Oct-21 | 18:00 | |
| 488 | RQ67382 | OCC_187 | sldcrs_sd | BUS | 400KV BUS 2 AT RATANGAR H(RS) | RRVPN L | D | Maintenance work of bay equipments, isolators and testing work of bay equipments. | 14-Oct-2021 | 08:00 | 14-Oct-2021 | 18:00 | | PLANNED | Approved | 14-Oct-21 | 08:00 | 14-Oct-21 | 18:00 | |
| 489 | RQ66762 | OCC_187 | sldcrs_sd | BUS | 400KV BUS 2 AT PHAGI(RS) | RRVPN L | D | For Errection of IPS tube and Jumpering work | 12-Oct-2021 | 09:00 | 12-Oct-2021 | 18:00 | | PLANNED | Approved | 12-Oct-21 | 09:00 | 12-Oct-21 | 18:00 | |
| 490 | RQ66761 | OCC_187 | sldcrs_sd | BUS | 400KV BUS 1 AT PHAGI(RS) | RRVPN L | D | For Errection of IPS tube and Jumpering work | 11-Oct-2021 | 09:00 | 11-Oct-2021 | 18:00 | | PLANNED | Approved | 11-Oct-21 | 09:00 | 11-Oct-21 | 18:00 | |
| 491 | RQ67379 | OCC_187 | sldcrs_sd | BUS | 400KV BUS 2 AT BIKANER(RS) | RRVPN L | D | Routine Maintenance | 06-Oct-2021 | 08:00 | 06-Oct-2021 | 18:00 | | PLANNED | Approved | 06-Oct-21 | 08:00 | 06-Oct-21 | 18:00 | |
| 492 | RQ67381 | OCC_187 | sldcrs_sd | BUS | 400KV BUS 2 AT HINDAUN(R S) | RRVPN L | D | Half yearly Maintenance & testing work | 06-Oct-2021 | 08:00 | 06-Oct-2021 | 18:00 | | PLANNED | Approved | 06-Oct-21 | 08:00 | 06-Oct-21 | 18:00 | |
| 493 | RQ67380 | OCC_187 | sldcrs_sd | BUS | 400KV BUS 1 AT HINDAUN(R S) | RRVPN L | D | Half yearly Maintenance & testing work | 05-Oct-2021 | 08:00 | 05-Oct-2021 | 18:00 | | PLANNED | Approved | 05-Oct-21 | 08:00 | 05-Oct-21 | 18:00 | |
| 494 | RQ66818 | OCC_187 | sldcps_sd | BUS | 400KV BUS 2 AT MAKHU(PS) | PSTCL | D | Nut bolt tightening of upper clamp and connectors of isolator of bus bar-2 | 26-Oct-2021 | 09:00 | 26-Oct-2021 | 17:00 | | PLANNED | Approved | 26-Oct-21 | 09:00 | 26-Oct-21 | 17:00 | |
| 495 | RQ66817 | OCC_187 | sldcps_sd | BUS | 400KV BUS 1 AT MAKHU(PS) | PSTCL | D | Nut bolt tightening of upper clamp and connectors of isolator of bus bar-1 | 21-Oct-2021 | 09:00 | 21-Oct-2021 | 17:00 | | PLANNED | Approved | 21-Oct-21 | 09:00 | 21-Oct-21 | 17:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|-----------|-----|----------------------------|--------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 496 | RQ66816 | OCC_187 | sldcps_sd | BUS | 400KV BUS 2 AT RAJPURA(PS) | PSTCL | D | Annual maintenance of CVTs, Isolators, hardware fittings and annual protection testing of Bus-Bar equipments. | 12-Oct-2021 | 09:00 | 14-Oct-2021 | 17:00 | | PLANNED | Approved | 12-Oct-21 | 09:00 | 14-Oct-21 | 17:00 | |
| 497 | RQ66819 | OCC_187 | sldcps_sd | BUS | 400KV BUS 1 AT DHURI(PS) | PSTCL | D | Maintenance and Tightness of Clamp connectors of Capacitive Voltage Transformer, Tightness of terminal connectors and cleaning of Marshalling box of Capacitive Voltage Transformer | 12-Oct-2021 | 09:00 | 14-Oct-2021 | 17:00 | | PLANNED | Approved | 12-Oct-21 | 09:00 | 14-Oct-21 | 17:00 | |
| 498 | RQ66815 | OCC_187 | sldcps_sd | BUS | 400KV BUS 1 AT RAJPURA(PS) | PSTCL | D | Annual maintenance of CVTs, Isolators, hardware fittings and annual protection testing of Bus-Bar equipments. | 04-Oct-2021 | 09:00 | 06-Oct-2021 | 17:00 | | PLANNED | Approved | 04-Oct-21 | 09:00 | 06-Oct-21 | 17:00 | |
| 499 | RQ66820 | OCC_187 | sldcps_sd | BUS | 400KV BUS 2 AT DHURI(PS) | PSTCL | D | Maintenance and Tightness of Clamp connectors of Capacitive Voltage Transformer, Tightness of terminal connectors and cleaning of Marshalling box of Capacitive Voltage Transformer | 04-Oct-2021 | 09:00 | 06-Oct-2021 | 17:00 | | PLANNED | Approved | 04-Oct-21 | 09:00 | 06-Oct-21 | 17:00 | |
| 500 | RQ66630 | OCC_187 | stuup_sd | BUS | 400KV BUS 2 AT UNNAO(UP) | UPPTCL | D | Attending the mechenical fault of R-Phase Main Bus-B Pantograph Isolator of 400KV Unnao-Panki Main Bay at 400KV S/S Unnao (During shutdown 400KV Unnao-Panki line will remain charged through 400 KV TBC | 26-Oct-2021 | 08:00 | 26-Oct-2021 | 18:00 | | PLANNED | Approved | 26-Oct-21 | 08:00 | 26-Oct-21 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|----------|-----|-------------------------------|--------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 501 | RQ66960 | OCC_187 | cpcc3_sd | BUS | 400KV BUS 2 AT PANKI(UP) | UPPTCL | C | Retrofitment of Bus isolator (Pentograph) at 400kV UPPTCL panki end (02 Nos of isolators for Kanpur - Panki Line 1 & 2) | 18-Oct-2021 | 10:00 | 23-Oct-2021 | 18:00 | At the time of replacement of bus isolators associated with Bus 2, the lines will be charged through TBC one by one. | PLANNED | Approved | 18-Oct-21 | 10:00 | 23-Oct-21 | 18:00 | |
| 502 | RQ66633 | OCC_187 | stuup_sd | BUS | 400KV BUS 2 AT AGRA(UP) | UPPTCL | D | "Routine maintenance & tightening of jumpers" | 11-Oct-2021 | 10:00 | 11-Oct-2021 | 17:00 | | PLANNED | Approved | 11-Oct-21 | 10:00 | 11-Oct-21 | 17:00 | |
| 503 | RQ66959 | OCC_187 | cpcc3_sd | BUS | 400KV BUS 1 AT PANKI(UP) | UPPTCL | C | Retrofitment of Bus isolator (Pentograph) at 400kV UPPTCL panki end (02 Nos of isolators for Kanpur - Panki Line 1 & 2) | 11-Oct-2021 | 10:00 | 16-Oct-2021 | 18:00 | At the time of replacement of bus isolators associated with Bus 1, the lines will be charged through TBC one by one. | PLANNED | Approved | 11-Oct-21 | 10:00 | 16-Oct-21 | 18:00 | |
| 504 | RQ66639 | OCC_187 | stuup_sd | BUS | 400KV BUS 2 AT DASNA(UP) | UPPTCL | D | For Annual Maintenance & Testing (There is no load interruption as load will be feed by Bus-1 | 11-Oct-2021 | 09:30 | 11-Oct-2021 | 18:30 | | PLANNED | Approved | 11-Oct-21 | 09:30 | 11-Oct-21 | 18:30 | |
| 505 | RQ66632 | OCC_187 | stuup_sd | BUS | 400KV BUS 1 AT AGRA(UP) | UPPTCL | D | "Routine maintenance & tightening of jumpers" | 08-Oct-2021 | 10:00 | 08-Oct-2021 | 17:00 | | PLANNED | Approved | 08-Oct-21 | 10:00 | 08-Oct-21 | 17:00 | |
| 506 | RQ66638 | OCC_187 | stuup_sd | BUS | 400KV BUS 1 AT DASNA(UP) | UPPTCL | D | For Annual Maintenance & Testing (There is no load interruption as load will be feed by Bus-2 | 07-Oct-2021 | 09:30 | 07-Oct-2021 | 18:00 | | PLANNED | Approved | 07-Oct-21 | 09:30 | 07-Oct-21 | 18:00 | |
| 507 | RQ66631 | OCC_187 | stuup_sd | BUS | 400KV BUS 2 AT MORADABA D(UP) | UPPTCL | D | Repairing of damaged Jack bus Conductor of B-Phase | 06-Oct-2021 | 10:00 | 06-Oct-2021 | 18:00 | | PLANNED | Approved | 06-Oct-21 | 10:00 | 06-Oct-21 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|----------|-----|-----------------------------|--------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|---------------------------------|
| 508 | RQ66635 | OCC_187 | stuup_sd | BUS | 400KV BUS 2 AT SARNATH(U P) | UPPTCL | C | Replacement of 400KV Bus Coupler Bay's Jumper(Main Bus-II to BS1) & attending red hot of various bays. | 04-Oct-2021 | 09:00 | 06-Oct-2021 | 18:00 | | PLANNED | Approved | 04-Oct-21 | 09:00 | 06-Oct-21 | 18:00 | |
| 509 | RQ67417 | OCC_187 | cpcc1_sd | BUS | 400KV BUS 2 AT BHIWANI(BB) | BBMB | D | For upgradation of Bays equipment from 2000A to 3000A(CB & CT replacement to be done with foundation modification of CB) | 25-Oct-2021 | 08:00 | 26-Oct-2021 | 18:00 | | PLANNED | Approved | 25-Oct-21 | 08:00 | 26-Oct-21 | 18:00 | Bhiwani (PG) Bus 2 s/d Approved |
| 510 | RQ67103 | OCC_187 | bbmb_sd | BUS | 400KV BUS 2 AT PANIPAT(BB) | BBMB | C | Replace Bus isolator 425 | 25-Oct-2021 | 08:00 | 27-Oct-2021 | 18:00 | | PLANNED | Approved | 25-Oct-21 | 08:00 | 27-Oct-21 | 18:00 | |
| 511 | RQ67579 | OCC_187 | bbmb_sd | BUS | 400KV BUS 1 AT BHIWANI(BB) | BBMB | D | Mtc. of Bus due to current imbalance | 23-Oct-2021 | 08:00 | 23-Oct-2021 | 18:00 | | PLANNED | Approved | 23-Oct-21 | 08:00 | 23-Oct-21 | 18:00 | |
| 512 | RQ67418 | OCC_187 | cpcc1_sd | BUS | 400KV BUS 1 AT BHIWANI(BB) | BBMB | D | For erection and connection of new dropper in 400kV Side Main Bay of 765kV ICT-III(Under commissioning) at Bhiwani | 22-Oct-2021 | 08:00 | 23-Oct-2021 | 18:00 | | PLANNED | Approved | 22-Oct-21 | 08:00 | 23-Oct-21 | 18:00 | Bhiwani (PG) Bus 1 s/d Approved |
| 513 | RQ67416 | OCC_187 | cpcc1_sd | BUS | 400KV BUS 1 AT BHIWANI(BB) | BBMB | D | For erection and connection of new dropper in 400kV Side Main Bay of 765kV ICT-III(Under commissioning) at Bhiwani | 22-Oct-2021 | 08:00 | 22-Oct-2021 | 18:00 | | PLANNED | Approved | 22-Oct-21 | 08:00 | 22-Oct-21 | 18:00 | duplicate entry |
| 514 | RQ67580 | OCC_187 | bbmb_sd | BUS | 400KV BUS 2 AT BHIWANI(BB) | BBMB | D | Mtc. of Bus due to current imbalance | 21-Oct-2021 | 08:00 | 21-Oct-2021 | 18:00 | | PLANNED | Approved | 21-Oct-21 | 08:00 | 21-Oct-21 | 18:00 | |
| 515 | RQ67102 | OCC_187 | bbmb_sd | BUS | 400KV BUS 2 AT PANIPAT(BB) | BBMB | C | Replace kV Bus isolator 407& 409 | 04-Oct-2021 | 08:00 | 09-Oct-2021 | 18:00 | | PLANNED | Approved | 04-Oct-21 | 08:00 | 09-Oct-21 | 18:00 | |
| 516 | RQ66907 | OCC_187 | slcdv_sd | BUS | 400KV BUS 2 AT BAWANA(D V) | DTL | D | To carry out cleaning of all Bus / Bay Post Insulators as preventive measure before onset of winter / foggy season. | 19-Oct-2021 | 09:00 | 19-Oct-2021 | 17:00 | | PLANNED | Approved | 19-Oct-21 | 09:00 | 19-Oct-21 | 17:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|-----------|--------------|--|------------|---|---|-------------|-------|-------------|-------|----------------|---------|----------|-----------|-------|-----------|-------|--|
| 517 | RQ66906 | OCC_187 | sldcdv_sd | BUS | 400KV BUS 1 AT BAWANA(D V) | DTL | D | To carry out cleaning of all Bus / Bay Post Insulators as preventive measure before onset of winter / foggy season. | 18-Oct-2021 | 09:00 | 18-Oct-2021 | 17:00 | | PLANNED | Approved | 18-Oct-21 | 09:00 | 18-Oct-21 | 17:00 | |
| 518 | RQ67108 | OCC_187 | koldam_sd | BUS | 400KV BUS 2 AT KOLDAM(NT) | NTPC | C | Annual Maintenance | 19-Oct-2021 | 08:00 | 19-Oct-2021 | 20:00 | | PLANNED | Approved | 19-Oct-21 | 08:00 | 19-Oct-21 | 20:00 | |
| 519 | RQ67106 | OCC_187 | koldam_sd | BUS | 400KV BUS 1 AT KOLDAM(NT) | NTPC | C | Annual Maintenance | 18-Oct-2021 | 08:00 | 18-Oct-2021 | 20:00 | | PLANNED | Approved | 18-Oct-21 | 08:00 | 18-Oct-21 | 20:00 | |
| 520 | RQ66887 | OCC_187 | ntpcos_sd | BUS | 400KV BUS 2 AT RIHAND(NT) | NTPC | D | For annual maintenance & Testing of Bus Equipments | 05-Oct-2021 | 09:00 | 05-Oct-2021 | 18:00 | | PLANNED | Approved | 05-Oct-21 | 09:00 | 05-Oct-21 | 18:00 | |
| 521 | RQ66888 | OCC_187 | ntpcos_sd | BUS | 400KV BUS 3 AT RIHAND(NT) | NTPC | D | For annual maintenance & Testing of Bus Equipments | 01-Oct-2021 | 09:00 | 01-Oct-2021 | 18:00 | | PLANNED | Approved | 01-Oct-21 | 09:00 | 01-Oct-21 | 18:00 | |
| 522 | RQ67142 | OCC_187 | cpcc2_sd | LINE REACTOR | 63 MVAR LR ON MOGA-HISSAR (PG) CKT-3 @MOGA(PG) | POWER GRID | D | For AMP works of line reactor. | 09-Oct-2021 | 09:30 | 09-Oct-2021 | 17:30 | Kindly approve | PLANNED | Approved | 09-Oct-21 | 09:30 | 09-Oct-21 | 17:30 | |
| 523 | RQ67562 | OCC_187 | cpcc2_sd | LINE REACTOR | 63 MVAR LR ON MOGA-HISSAR (PG) CKT-3 @MOGA(PG) | POWER GRID | D | For AMP works of line reactor. | 09-Oct-2021 | 09:30 | 09-Oct-2021 | 17:30 | | PLANNED | Approved | 09-Oct-21 | 09:30 | 09-Oct-21 | 17:30 | |
| 524 | RQ67398 | OCC_187 | cpcc1_sd | LINE REACTOR | 50 MVAR LR ON AGRA-SIKAR (PG) CKT-1 @SIKAR(PG) | POWER GRID | D | FOR AMP WORK | 07-Oct-2021 | 09:00 | 07-Oct-2021 | 18:00 | | PLANNED | Approved | 07-Oct-21 | 09:00 | 07-Oct-21 | 18:00 | |
| 525 | RQ67376 | OCC_187 | sldcrs_sd | LINE REACTOR | 80 MVAR LR ON 400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-2 @BABAI(RS) | RRVPN L | D | Quarterly Maintenance | 05-Oct-2021 | 09:00 | 05-Oct-2021 | 13:00 | | PLANNED | Approved | 05-Oct-21 | 09:00 | 05-Oct-21 | 13:00 | |

| | | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|-----------|------------|--|------------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|--------------------------|
| 526 | RQ67395 | OCC_187 | cpcc1_sd | BR/BSR/MSR | 125 MVAR BUS REACTOR NO 1 AT 400KV CHITTORGA RH(PG) | POWER GRID | D | FOR AMP WORK | 29-Oct-2021 | 09:00 | 29-Oct-2021 | 18:00 | | PLANNED | Approved | 29-Oct-21 | 09:00 | 29-Oct-21 | 18:00 | | |
| 527 | RQ67427 | OCC_187 | cpcc1_sd | BR/BSR/MSR | 50 MVAR BUS REACTOR NO 3 AT 400 KV BASSI(PG) | POWER GRID | D | FOR AMP WORK | 29-Oct-2021 | 08:00 | 29-Oct-2021 | 18:00 | | PLANNED | Approved | 29-Oct-21 | 08:00 | 29-Oct-21 | 18:00 | | |
| 528 | RQ67394 | OCC_187 | cpcc1_sd | BR/BSR/MSR | 125 MVAR BUS REACTOR NO 1 AT 400 KV TUGHLAKAB AD(PG) | POWER GRID | D | FOR AMP WORK | 25-Oct-2021 | 09:00 | 25-Oct-2021 | 18:00 | | PLANNED | Approved | 25-Oct-21 | 09:00 | 25-Oct-21 | 18:00 | | |
| 529 | RQ67425 | OCC_187 | cpcc1_sd | BR/BSR/MSR | 80 MVAR BUS REACTOR NO 1 AT 400KV BALLABHGA RH(PG) | POWER GRID | D | FOR AMP WORK | 20-Oct-2021 | 10:00 | 20-Oct-2021 | 18:00 | | PLANNED | Approved | 20-Oct-21 | 10:00 | 20-Oct-21 | 18:00 | | |
| 530 | RQ67599 | OCC_187 | cpcc2_sd | BR/BSR/MSR | 125 MVAR BUS REACTOR NO 1 AT 400KV PATIALA(PG) | POWER GRID | D | For stringing/Connection of new reactor to existing reactor. | 20-Oct-2021 | 09:00 | 20-Oct-2021 | 18:00 | | PLANNED | Approved | 20-Oct-21 | 09:00 | 20-Oct-21 | 18:00 | | |
| 531 | RQ67374 | OCC_187 | sldcrs_sd | BR/BSR/MSR | 125 MVAR BUS REACTOR NO 1 AT 400KV RATANGAR H(RS) | POWER GRID | D | Maintenance work of bay equipments , isolators and testing work of bay equipments. | 16-Oct-2021 | 09:00 | 16-Oct-2021 | 17:00 | | PLANNED | Rejected | | | | | | Powergrid denied consent |
| 532 | RQ67399 | OCC_187 | cpcc1_sd | BR/BSR/MSR | 50 MVAR BUS REACTOR NO 2 AT 400KV KOTA(PG) | POWER GRID | D | FOR AMP WORK | 11-Oct-2021 | 09:00 | 11-Oct-2021 | 18:00 | | PLANNED | Approved | 11-Oct-21 | 09:00 | 11-Oct-21 | 18:00 | | |
| 533 | RQ67397 | OCC_187 | cpcc1_sd | BR/BSR/MSR | 125 MVAR BUS REACTOR NO 2 AT 400KV KANKROLI(PG) | POWER GRID | D | FOR AMP WORK | 11-Oct-2021 | 09:00 | 11-Oct-2021 | 18:00 | | PLANNED | Approved | 11-Oct-21 | 09:00 | 11-Oct-21 | 18:00 | | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|------------|------------|--|------------|---|--|-------------|-------|-------------|-------|---------------------------------|---------|----------|-----------|-------|-----------|-------|--|
| 534 | RQ67332 | OCC_187 | cpcc1_sd | BR/BSR/MSR | 125 MVAR BUS REACTOR NO 1 AT 400KV JAIPUR SOUTH(PG) | POWER GRID | D | AMP work | 08-Oct-2021 | 09:00 | 08-Oct-2021 | 17:30 | | PLANNED | Approved | 08-Oct-21 | 09:00 | 08-Oct-21 | 17:30 | |
| 535 | RQ67392 | OCC_187 | cpcc1_sd | BR/BSR/MSR | 125 MVAR BUS REACTOR NO 1 AT 400KV SONIPAT(PG) | POWER GRID | D | AMP Works | 07-Oct-2021 | 09:00 | 07-Oct-2021 | 18:00 | | PLANNED | Approved | 07-Oct-21 | 09:00 | 07-Oct-21 | 18:00 | |
| 536 | RQ67428 | OCC_187 | cpcc1_sd | BR/BSR/MSR | 125 MVAR BUS REACTOR NO 1 AT 400 KV BIKANER(PG) | POWER GRID | D | FOR AMP WORK | 07-Oct-2021 | 08:00 | 07-Oct-2021 | 18:00 | | PLANNED | Approved | 07-Oct-21 | 08:00 | 07-Oct-21 | 18:00 | |
| 537 | RQ67423 | OCC_187 | cpcc1_sd | BR/BSR/MSR | 80 MVAR BUS REACTOR NO 1 AT 400KV NEEMRANA(PG) | POWER GRID | D | FOR AMP WORK | 06-Oct-2021 | 08:00 | 06-Oct-2021 | 18:00 | | PLANNED | Approved | 06-Oct-21 | 08:00 | 06-Oct-21 | 18:00 | |
| 538 | RQ67396 | OCC_187 | cpcc1_sd | BR/BSR/MSR | 50 MVAR BUS REACTOR NO 1 AT 400KV KANKROLI(PG) | POWER GRID | D | FOR AMP WORK | 05-Oct-2021 | 09:00 | 05-Oct-2021 | 18:00 | | PLANNED | Approved | 05-Oct-21 | 09:00 | 05-Oct-21 | 18:00 | |
| 539 | RQ67426 | OCC_187 | cpcc1_sd | BR/BSR/MSR | 225 MVAR BUS SERIES REACTOR NO 1 AT 400 KV BALLABHGARH(PG) | POWER GRID | C | S/D required for attending hot spots in Series Reactor bays Bus jumpers connecting BUS-1/2/3/4 | 04-Oct-2021 | 08:00 | 10-Oct-2021 | 18:00 | ALONG WITH BAYS 416/417/420/421 | PLANNED | Approved | 04-Oct-21 | 08:00 | 10-Oct-21 | 18:00 | |
| 540 | RQ67333 | OCC_187 | cpcc1_sd | BR/BSR/MSR | 125 MVAR BUS REACTOR NO 2 AT 400KV JAIPUR SOUTH(PG) | POWER GRID | D | AMP work | 01-Oct-2021 | 09:00 | 01-Oct-2021 | 17:30 | | PLANNED | Approved | 01-Oct-21 | 09:00 | 01-Oct-21 | 17:30 | |
| 541 | RQ67372 | OCC_187 | slcdcrs_sd | BR/BSR/MSR | 125 MVAR BUS REACTOR NO 1 AT 400KV HINDAUN(RS) | RRVPNL | D | Half yearly Maintenance & testing work | 22-Oct-2021 | 10:00 | 22-Oct-2021 | 17:00 | | PLANNED | Approved | 22-Oct-21 | 10:00 | 22-Oct-21 | 17:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|-----------|------------|---|--------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 542 | RQ67373 | OCC_187 | sldcrs_sd | BR/BSR/MSR | 125 MVAR BUS REACTOR NO 1 AT 400KV MERTA(RS) | RRVPNL | D | QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS | 06-Oct-2021 | 10:00 | 06-Oct-2021 | 17:00 | | PLANNED | Approved | 06-Oct-21 | 10:00 | 06-Oct-21 | 17:00 | |
| 543 | RQ67375 | OCC_187 | sldcrs_sd | BR/BSR/MSR | 80 MVAR BUS REACTOR NO 1 AT 400 KV KANKANI(RS) | RRVPNL | D | Preventive Maintenance work of bay | 06-Oct-2021 | 09:00 | 06-Oct-2021 | 18:00 | | PLANNED | Approved | 06-Oct-21 | 09:00 | 06-Oct-21 | 18:00 | |
| 544 | RQ67370 | OCC_187 | sldcrs_sd | BR/BSR/MSR | 50 MVAR BUS REACTOR NO 1 AT 400KV BIKANER(RS) | RRVPNL | D | 50 MVAR Reactor will remain off during the shutdown of 400 kV Main Bus-II as it cannot be charged from 400 kV Main Bus-I due to problem in 252A Breaker | 06-Oct-2021 | 08:00 | 06-Oct-2021 | 18:00 | | PLANNED | Approved | 06-Oct-21 | 08:00 | 06-Oct-21 | 18:00 | |
| 545 | RQ67371 | OCC_187 | sldcrs_sd | BR/BSR/MSR | 125 MVAR BUS REACTOR NO 2 AT 400KV BIKANER(RS) | RRVPNL | D | Routine Maintenance | 01-Oct-2021 | 08:00 | 01-Oct-2021 | 18:00 | | PLANNED | Approved | 01-Oct-21 | 08:00 | 01-Oct-21 | 18:00 | |
| 546 | RQ66643 | OCC_187 | stuup_sd | BR/BSR/MSR | 63 MVAR BUS REACTOR NO 1 AT 400KV ORAI(UP) | UPPTCL | C | For replacement of 400 KV ,R AND Y phase bushing of 63 mvar bus reactor at 400 kv s/s orai | 21-Oct-2021 | 09:00 | 26-Oct-2021 | 17:00 | | PLANNED | Approved | 21-Oct-21 | 09:00 | 26-Oct-21 | 17:00 | |
| 547 | RQ66793 | OCC_187 | sldcps_sd | BR/BSR/MSR | 80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(PS) | PSTCL | D | Nut bolt tightening and cleaning of HV Bushings,, MB Terminal tighteneing | 12-Oct-2021 | 09:00 | 12-Oct-2021 | 17:00 | | PLANNED | Approved | 12-Oct-21 | 09:00 | 12-Oct-21 | 17:00 | |
| 548 | RQ66892 | OCC_187 | ntpcos_sd | BR/BSR/MSR | 80 MVAR BUS REACTOR NO 2 AT 400 KV RIHAND(NT) | NTPC | C | For Control Switching Device Commissioning | 07-Oct-2021 | 09:00 | 09-Oct-2021 | 18:00 | | PLANNED | Approved | 07-Oct-21 | 09:00 | 09-Oct-21 | 18:00 | |
| 549 | RQ67057 | OCC_187 | sldcuk_sd | BR/BSR/MSR | 80 MVAR BUS REACTOR NO 1 AT 400 KV SRINAGAR(UK) | PTCUL | C | for scheduled preventive maintenance | 05-Oct-2021 | 10:00 | 05-Oct-2021 | 14:00 | | PLANNED | Approved | 05-Oct-21 | 10:00 | 05-Oct-21 | 14:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|----------|-----|---|------------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 550 | RQ67485 | OCC_187 | cpcc1_sd | BAY | 493 MAIN BAY - 400 KV HAPUR-MURADNAG AR_1 (UP) CKT-1 AT HAPUR | POWER GRID | D | FOR AMP WORK | 30-Oct-2021 | 08:00 | 30-Oct-2021 | 18:00 | | PLANNED | Approved | 30-Oct-21 | 08:00 | 30-Oct-21 | 18:00 | |
| 551 | RQ67503 | OCC_187 | cpcc1_sd | BAY | 407 MAIN BAY - 400/220 KV 315 MVA ICT 3 AT BAWANA(D V) (POWERGRID) | POWER GRID | D | FOR AMP WORK | 30-Oct-2021 | 08:00 | 30-Oct-2021 | 18:00 | | PLANNED | Approved | 30-Oct-21 | 08:00 | 30-Oct-21 | 18:00 | |
| 552 | RQ67504 | OCC_187 | cpcc1_sd | BAY | 405 MAIN BAY - 400KV BUS 1 AT BAWANA(D V) (POWERGRID) | POWER GRID | D | FOR AMP WORK | 28-Oct-2021 | 08:00 | 28-Oct-2021 | 18:00 | | PLANNED | Approved | 28-Oct-21 | 08:00 | 28-Oct-21 | 18:00 | |
| 553 | RQ67499 | OCC_187 | cpcc1_sd | BAY | 414 MAIN BAY - 400 KV DEEPALPUR(JHKT)-BAWANA(D V) (PG) CKT-1 (POWERGRID) | POWER GRID | D | FOR AMP WORK | 26-Oct-2021 | 08:00 | 26-Oct-2021 | 18:00 | | PLANNED | Approved | 26-Oct-21 | 08:00 | 26-Oct-21 | 18:00 | |
| 554 | RQ67479 | OCC_187 | cpcc1_sd | BAY | 426 TIE BAY - 400KV MEERUT(PG)-MANDOLA(PG) (PL) CKT-4 AND FUTURE AT MANDOLA(PG) | POWER GRID | D | For ips tube erection in bay 425 by M/S KPTL for construction package under NRSS-XL | 23-Oct-2021 | 08:00 | 23-Oct-2021 | 18:00 | | PLANNED | Approved | 23-Oct-21 | 08:00 | 23-Oct-21 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|----------|-----|---|---------------|---|---|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|--|
| 555 | RQ67505 | OCC_187 | cpcc1_sd | BAY | 405 TIE BAY 400 KV BHADLA(RS)- BHADLA(PG) (PG) CKT-2 (POWERGRID) AND 400/220 KV 500 MVA ICT 5 AT BHADLA(PG) AT 400 KV BHADLA(PG) (POWERGRID) | POWER GRID | D | FOR AMP WORK | 22-Oct-2021 | 15:00 | 22-Oct-2021 | 21:00 | ICT will be charged through Main bay(406) | PLANNED | Approved | 22-Oct-21 | 15:00 | 22-Oct-21 | 21:00 | |
| 556 | RQ67502 | OCC_187 | cpcc1_sd | BAY | 408 MAIN BAY - 400KV BUS 1 AT BAWANA(D V) (POWERGRID) | POWER GRID | D | FOR AMP WORK | 21-Oct-2021 | 08:00 | 21-Oct-2021 | 18:00 | | PLANNED | Approved | 21-Oct-21 | 08:00 | 21-Oct-21 | 18:00 | |
| 557 | RQ67515 | OCC_187 | cpcc1_sd | BAY | 407 MAIN BAY - 400KV MANDOLA(P G)- BAWANA(D V) (DV) CKT- 2 AT MANDOLA(P G) | POWER GRID | D | FOR AMP WORK | 20-Oct-2021 | 08:00 | 20-Oct-2021 | 18:00 | | PLANNED | Approved | 20-Oct-21 | 08:00 | 20-Oct-21 | 18:00 | |
| 558 | RQ67488 | OCC_187 | cpcc1_sd | BAY | 405 TIE BAY 400/220KV 315 MVA ICT 2 AT BHIWANI(P G) AND FUTURE | POWER GRID | C | For commissioning of 405 bay with ICT- III (under commissioning) for jumpering and connection work | 18-Oct-2021 | 08:00 | 23-Oct-2021 | 18:00 | | PLANNED | Approved | 18-Oct-21 | 08:00 | 23-Oct-21 | 18:00 | |
| 559 | RQ67494 | OCC_187 | cpcc1_sd | BAY | 401 MAIN BAY - 400 KV BHADLA(RS)- BHADLA(PG) (PG) CKT-1 (POWERGRID) | POWER GRID | D | "For Bus Duct Erection of BAY 222 of ICT6 /erection area is near LA & bus duct turning location work shall be done in sunlight only" | 17-Oct-2021 | 08:00 | 18-Oct-2021 | 18:00 | | PLANNED | Approved | 17-Oct-21 | 08:00 | 18-Oct-21 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|----------|-----|---|------------|---|--|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|--|------------------------------|
| 560 | RQ67487 | OCC_187 | cpcc1_sd | BAY | 418 MAIN BAY - 400KV BHIWANI-HISSAR (PG) CKT-1 AT BHIWANI(PG) | POWER GRID | C | For upgradation of Bays equipment from 2000A to 3000A(CB & CT replacement to be done with foundation modification of CB) | 15-Oct-2021 | 08:00 | 30-Oct-2021 | 18:00 | | PLANNED | Approved | 15-Oct-21 | 08:00 | 30-Oct-21 | 18:00 | | |
| 561 | RQ67513 | OCC_187 | cpcc1_sd | BAY | 411 MAIN BAY - 400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1 (POWERGRID) | POWER GRID | D | FOR AMP WORK | 10-Oct-2021 | 08:00 | 10-Oct-2021 | 18:00 | AT BAWANA | PLANNED | Approved | 10-Oct-21 | 08:00 | 10-Oct-21 | 18:00 | | |
| 562 | RQ67501 | OCC_187 | cpcc1_sd | BAY | 411 MAIN BAY - 400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1 (POWERGRID) | POWER GRID | D | FOR AMP WORK | 06-Oct-2021 | 08:00 | 06-Oct-2021 | 18:00 | | PLANNED | Approved | 06-Oct-21 | 08:00 | 06-Oct-21 | 18:00 | | |
| 563 | RQ67514 | OCC_187 | cpcc1_sd | BAY | 406 MAIN BAY - 400KV MANDOLA(PG)-BAWANA(DV) (DV) CKT-1 AT MANDOLA(PG) | POWER GRID | D | FOR AMP WORK | 03-Oct-2021 | 08:00 | 03-Oct-2021 | 18:00 | | PLANNED | Approved | 03-Oct-21 | 08:00 | 03-Oct-21 | 18:00 | | |
| 564 | RQ67424 | OCC_187 | cpcc1_sd | BAY | 408 TIE BAY - 400KV ROORKEE(PG)-KASHIPUR(UK) (PG) CKT-1 AND FUTURE AT ROORKEE(PG) | POWER GRID | C | CB erection and commissioning of main bay ICT-III, | 01-Oct-2021 | 08:00 | 31-Oct-2021 | 18:00 | S/D required on 20.09.2021 and 20.10.2021 | PLANNED | Approved | | | | | | powergrid shall apply in d-3 |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|-----------|-----|--|-----|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 565 | RQ67225 | OCC_187 | sldcdv_sd | BAY | 410 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT MUNDKA(D V) AND 400KV BUS 2 AT MUNDKA(D V) | DTL | D | Testing of Breakers (Timing & DCRM), LA and CT IR Testing, Bay Maintenance as per PMS schedule of DTL. | 29-Oct-2021 | 14:00 | 29-Oct-2021 | 17:30 | | PLANNED | Approved | 29-Oct-21 | 14:00 | 29-Oct-21 | 17:30 | |
| 566 | RQ67223 | OCC_187 | sldcdv_sd | BAY | 409 TIE BAY 400/220 KV 315 MVA ICT 2 AT MUNDKA(D V) AND FUTURE | DTL | D | Testing of Breakers (Timing & DCRM), LA and CT IR Testing, Bay Maintenance as per PMS schedule of DTL. | 29-Oct-2021 | 10:00 | 29-Oct-2021 | 13:00 | | PLANNED | Approved | 29-Oct-21 | 10:00 | 29-Oct-21 | 13:00 | |
| 567 | RQ67226 | OCC_187 | sldcdv_sd | BAY | 407 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT MUNDKA(D V) AND 400KV BUS 2 AT MUNDKA(D V) | DTL | D | Testing of Breakers (Timing & DCRM), LA and CT IR Testing, Bay Maintenance as per PMS schedule of DTL. | 28-Oct-2021 | 14:00 | 28-Oct-2021 | 17:30 | | PLANNED | Approved | 28-Oct-21 | 14:00 | 28-Oct-21 | 17:30 | |
| 568 | RQ67224 | OCC_187 | sldcdv_sd | BAY | 406 TIE BAY - 400/220 KV 315 MVA ICT 1 AT MUNDKA(D V) AND FUTURE | DTL | D | Testing of Breakers (Timing & DCRM), LA and CT IR Testing, Bay Maintenance as per PMS schedule of DTL. | 28-Oct-2021 | 10:00 | 28-Oct-2021 | 13:00 | | PLANNED | Approved | 28-Oct-21 | 10:00 | 28-Oct-21 | 13:00 | |
| 569 | RQ66950 | OCC_187 | sldcdv_sd | BAY | 420-52 MAIN BAY - 400 KV BAWANA-MUNDKA (DV) CKT-1 (DTL) AND 400KV BUS 2 AT MUNDKA(D V) AT 400 KV MUNDKA(D V) (DTL) | DTL | D | Testing of Breakers (Timing & DCRM), LA and CT IR Testing, Bay Maintenance as per PMS schedule of DTL. | 27-Oct-2021 | 14:00 | 27-Oct-2021 | 17:30 | | PLANNED | Approved | 27-Oct-21 | 14:00 | 27-Oct-21 | 17:30 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|-----------|-----|--|-----|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 570 | RQ66951 | OCC_187 | sldcdv_sd | BAY | 419-52 MAIN BAY - 400 KV BAWANA-MUNDKA (DV) CKT-1 (DTL) AND 400KV BUS 1 AT MUNDKA(DV) AT 400 KV MUNDKA(DV) (DTL) | DTL | D | Testing of Breakers (Timing & DCRM), LA and CT IR Testing, Bay Maintenance as per PMS schedule of DTL. | 27-Oct-2021 | 10:00 | 27-Oct-2021 | 13:00 | | PLANNED | Approved | 27-Oct-21 | 10:00 | 27-Oct-21 | 13:00 | |
| 571 | RQ66948 | OCC_187 | sldcdv_sd | BAY | 418-52 MAIN BAY - 400 KV BAWANA-MUNDKA (DV) CKT-2 (DTL) AND 400KV BUS 2 AT MUNDKA(DV) AT 400 KV MUNDKA(DV) (DTL) | DTL | D | Testing of Breakers (Timing & DCRM), LA and CT IR Testing, Bay Maintenance as per PMS schedule of DTL. | 26-Oct-2021 | 14:00 | 26-Oct-2021 | 17:30 | | PLANNED | Approved | 26-Oct-21 | 14:00 | 26-Oct-21 | 17:30 | |
| 572 | RQ66949 | OCC_187 | sldcdv_sd | BAY | 417-52 MAIN BAY - 400 KV BAWANA-MUNDKA (DV) CKT-2 (DTL) AND 400KV BUS 1 AT MUNDKA(DV) AT 400 KV MUNDKA(DV) (DTL) | DTL | D | Testing of Breakers (Timing & DCRM), LA and CT IR Testing, Bay Maintenance as per PMS schedule of DTL. | 26-Oct-2021 | 10:00 | 26-Oct-2021 | 13:30 | | PLANNED | Approved | 26-Oct-21 | 10:00 | 26-Oct-21 | 13:30 | |
| 573 | RQ66940 | OCC_187 | sldcdv_sd | BAY | 416 MAIN BAY - 400/220 KV 315 MVA ICT 4 AT MUNDKA(DV) AND 400KV BUS 2 AT MUNDKA(DV) | DTL | D | Testing of Breakers (Timing & DCRM), LA and CT IR Testing, Bay Maintenance as per PMS schedule of DTL. | 25-Oct-2021 | 14:00 | 25-Oct-2021 | 17:30 | | PLANNED | Approved | 25-Oct-21 | 14:00 | 25-Oct-21 | 17:30 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|-----------|-----|---|-----|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 574 | RQ66941 | OCC_187 | sldcdv_sd | BAY | 415 TIE BAY - 400 KV JHAJJAR(AP CL)- MUNDKA(D V) (APCL) CKT-1 AND 400/220 KV 315 MVA ICT 4 AT MUNDKA(D V) | DTL | D | Testing of Breakers (Timing & DCRM), LA and CT IR Testing, Bay Maintenance as per PMS schedule of DTL. | 25-Oct-2021 | 10:00 | 25-Oct-2021 | 13:00 | | PLANNED | Approved | 25-Oct-21 | 10:00 | 25-Oct-21 | 13:00 | |
| 575 | RQ67498 | OCC_187 | cpcc1_sd | BAY | 406 TIE BAY - 400/220 KV 315 MVA ICT 3 AT BAWANA(D V) (DTL) AND FUTURE AT 400 KV BAWANA(D V) (DTL) | DTL | D | FOR AMP WORK | 23-Oct-2021 | 08:00 | 23-Oct-2021 | 18:00 | | PLANNED | Approved | 23-Oct-21 | 08:00 | 23-Oct-21 | 18:00 | |
| 576 | RQ66971 | OCC_187 | sldcdv_sd | BAY | 405 TIE BAY - 400/11 KV 216 MVA GT 5 AT BAWANA CCGTB(DTL) (DTL) AND 400 KV BAWANA CCGTB(DTL) - BUS 2 AT 400 KV BAWANA CCGTB(DTL) (DTL) | DTL | C | Retrofitting of 400kV SF6 circuit breaker in bay 405. | 20-Oct-2021 | 09:00 | 30-Oct-2021 | 18:00 | | PLANNED | Approved | 20-Oct-21 | 09:00 | 30-Oct-21 | 18:00 | |
| 577 | RQ66972 | OCC_187 | sldcdv_sd | BAY | 408 TIE BAY - 400/11 KV 216 MVA GT 6 AT BAWANA CCGTB(DTL) (DTL) AND 400/11 KV 253 MVA GT 3 AT BAWANA CCGTB(DTL) AT 400 KV BAWANA CCGTB(DTL) (DTL) | DTL | C | Retrofitting of 400kV SF6 circuit breaker in bay 408. | 11-Oct-2021 | 09:00 | 20-Oct-2021 | 18:00 | | PLANNED | Approved | 11-Oct-21 | 09:00 | 20-Oct-21 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|----------|-----|---|-----|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 578 | RQ66942 | OCC_187 | slcdv_sd | BAY | 414 MAIN BAY - 400 KV JHAJJAR(AP CL)- MUNDKA(D V) (APCL) CKT-1 AND 400KV BUS 1 AT MUNDKA(D V) | DTL | D | Testing of Breakers (Timing & DCRM), LA and CT IR Testing, Bay Maintenance as per PMS schedule of DTL. | 07-Oct-2021 | 14:00 | 07-Oct-2021 | 17:30 | | PLANNED | Approved | 07-Oct-21 | 14:00 | 07-Oct-21 | 17:30 | |
| 579 | RQ66932 | OCC_187 | slcdv_sd | BAY | 413 MAIN BAY - 400/220 KV 315 MVA ICT 3 AT MUNDKA(D V) AND 400KV BUS 2 AT MUNDKA(D V) | DTL | D | Testing of Breakers (Timing & DCRM), LA and CT IR Testing, Bay Maintenance as per PMS sechedule of DTL. | 07-Oct-2021 | 10:00 | 07-Oct-2021 | 13:00 | | PLANNED | Approved | 07-Oct-21 | 10:00 | 07-Oct-21 | 13:00 | |
| 580 | RQ66933 | OCC_187 | slcdv_sd | BAY | 412 TIE BAY - 400 KV JHAJJAR(AP CL)- MUNDKA(D V) (APCL) CKT-2 AND 400/220 KV 315 MVA ICT 3 AT MUNDKA(D V) | DTL | D | Testing of Breakers (Timing & DCRM), LA and CT IR Testing, Bay Maintenance as per PMS sechedule of DTL. | 06-Oct-2021 | 14:00 | 06-Oct-2021 | 17:30 | | PLANNED | Approved | 06-Oct-21 | 14:00 | 06-Oct-21 | 17:30 | |
| 581 | RQ66934 | OCC_187 | slcdv_sd | BAY | 411 MAIN BAY - 400 KV JHAJJAR(AP CL)- MUNDKA(D V) (APCL) CKT-2 AND 400KV BUS 1 AT MUNDKA(D V) | DTL | D | Testing of Breakers (Timing & DCRM), LA and CT IR Testing, Bay Maintenance as per PMS sechedule of DTL. | 06-Oct-2021 | 10:00 | 06-Oct-2021 | 13:00 | | PLANNED | Approved | 06-Oct-21 | 10:00 | 06-Oct-21 | 13:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|----------|-----|---|-----|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 582 | RQ66924 | OCC_187 | slcdv_sd | BAY | 404 MAIN BAY - 400 KV JHATIKARA(PG)-MUNDKA(DV) (DV) CKT-2 AND 400KV BUS 2 AT MUNDKA(DV) | DTL | D | Testing of Breakers (Timing & DCRM), LA and CT IR Testing, Bay Maintenance as per PMS sechedule of DTL. | 05-Oct-2021 | 14:00 | 05-Oct-2021 | 17:30 | | PLANNED | Approved | 05-Oct-21 | 14:00 | 05-Oct-21 | 17:30 | |
| 583 | RQ66925 | OCC_187 | slcdv_sd | BAY | 403 MAIN BAY - 400 KV JHATIKARA(PG)-MUNDKA(DV) (DV) CKT-2 AND 400KV BUS 1 AT MUNDKA(DV) | DTL | D | Testing of Breakers (Timing & DCRM), LA and CT IR Testing, Bay Maintenance as per PMS sechedule of DTL. | 05-Oct-2021 | 10:00 | 05-Oct-2021 | 13:00 | | PLANNED | Approved | 05-Oct-21 | 10:00 | 05-Oct-21 | 13:00 | |
| 584 | RQ66926 | OCC_187 | slcdv_sd | BAY | 402 MAIN BAY - 400 KV JHATIKARA(PG)-MUNDKA(DV) (DV) CKT-1 AND 400KV BUS 2 AT MUNDKA(DV) | DTL | D | Testing of Breakers (Timing & DCRM), LA and CT IR Testing, Bay Maintenance as per PMS sechedule of DTL. | 04-Oct-2021 | 14:00 | 04-Oct-2021 | 17:30 | | PLANNED | Approved | 04-Oct-21 | 14:00 | 04-Oct-21 | 17:30 | |
| 585 | RQ66927 | OCC_187 | slcdv_sd | BAY | 401 MAIN BAY - 400 KV JHATIKARA(PG)-MUNDKA(DV) (DV) CKT-1 AND 400KV BUS 1 AT MUNDKA(DV) | DTL | D | Testing of Breakers (Timing & DCRM), LA and CT IR Testing, Bay Maintenance as per PMS sechedule of DTL. | 04-Oct-2021 | 10:00 | 04-Oct-2021 | 13:00 | | PLANNED | Approved | 04-Oct-21 | 10:00 | 04-Oct-21 | 13:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|-----------|-----|--|--|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 586 | RQ66814 | OCC_187 | sldcps_sd | BAY | 401 MAIN BAY - 400KV TALWANDI SABOO(PSG)-MUKTSAR(P S) (PS) CKT-1 AT MUKTSAR(P S) | | D | General maintenance for nut-bolt tightening,cleaning and IR of equipments. | 29-Oct-2021 | 09:00 | 29-Oct-2021 | 17:00 | | PLANNED | Approved | 29-Oct-21 | 09:00 | 29-Oct-21 | 17:00 | |
| 587 | RQ66813 | OCC_187 | sldcps_sd | BAY | 423 TIE BAY - 400 KV DEHAR(BB)-RAJPURA(P S) (BB) CKT-1 AND FUTURE AT RAJPURA(P S) | | D | Annual maintenance of CB, CTs, Isolators, hardware fittings and annual protection testing of bay equipments. | 28-Oct-2021 | 13:00 | 28-Oct-2021 | 17:00 | Only bay shutdown required & No line shutdown required | PLANNED | Approved | 28-Oct-21 | 13:00 | 28-Oct-21 | 17:00 | |
| 588 | RQ66812 | OCC_187 | sldcps_sd | BAY | 424 MAIN BAY - 400 KV DEHAR(BB)-RAJPURA(P S) (BB) CKT-1 AT RAJPURA(P S) | | D | Annual maintenance of CB, CTs, Isolators, hardware fittings and annual protection testing of bay equipments. | 28-Oct-2021 | 09:00 | 28-Oct-2021 | 13:00 | Only bay shutdown required & No line shutdown required | PLANNED | Approved | 28-Oct-21 | 09:00 | 28-Oct-21 | 13:00 | |
| 589 | RQ66811 | OCC_187 | sldcps_sd | BAY | 423 TIE BAY - 400 KV DEHAR(BB)-RAJPURA(P S) (BB) CKT-1 AND FUTURE AT RAJPURA(P S) | | D | Annual maintenance of CB, CTs, Isolators, hardware fittings and annual protection testing of bay equipments. | 27-Oct-2021 | 13:00 | 27-Oct-2021 | 17:00 | Only bay shutdown required & No line shutdown required | PLANNED | Approved | 27-Oct-21 | 13:00 | 27-Oct-21 | 17:00 | |
| 590 | RQ66809 | OCC_187 | sldcps_sd | BAY | 405 TIE BAY - 400KV TALWANDI SABOO(PSG)-MUKTSAR(P S) (PS) CKT-2 AND 400KV MUKTSAR-MAKHU (PS) CKT-2 AT MUKTSAR(P S) | | D | General maintenance for nut-bolt tightening,cleaning and IR of equipments. | 27-Oct-2021 | 09:00 | 27-Oct-2021 | 17:00 | | PLANNED | Approved | 27-Oct-21 | 09:00 | 27-Oct-21 | 17:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|-----------|-----|--|--|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 591 | RQ66810 | OCC_187 | slcpcs_sd | BAY | 424 MAIN BAY - 400 KV DEHAR(BB)-RAJPURA(PS) (BB) CKT-1 AT RAJPURA(PS) | | D | Annual maintenance of CB, CTs, Isolators, hardware fittings and annual protection testing of bay equipments. | 27-Oct-2021 | 09:00 | 27-Oct-2021 | 13:00 | Only bay shutdown required & No line shutdown required | PLANNED | Approved | 27-Oct-21 | 09:00 | 27-Oct-21 | 13:00 | |
| 592 | RQ66808 | OCC_187 | slcpcs_sd | BAY | 410 MAIN BAY - 400KV MUKTSAR-MAKHU (PS) CKT-2 AT MAKHU(PS) | | D | Nut bolt tighteneing of clamp and connectors of 410 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tighteneing of C&R panels and BMK | 25-Oct-2021 | 09:00 | 25-Oct-2021 | 17:00 | | PLANNED | Approved | 25-Oct-21 | 09:00 | 25-Oct-21 | 17:00 | |
| 593 | RQ66807 | OCC_187 | slcpcs_sd | BAY | 407 MAIN BAY - 400KV MUKTSAR-MAKHU (PS) CKT-1 AT MAKHU(PS) | | D | Nut bolt tighteneing of clamp and connectors of 407 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tighteneing of C&R panels and BMK | 22-Oct-2021 | 09:00 | 22-Oct-2021 | 17:00 | | PLANNED | Approved | 22-Oct-21 | 09:00 | 22-Oct-21 | 17:00 | |
| 594 | RQ66806 | OCC_187 | slcpcs_sd | BAY | 403 MAIN BAY - 400KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-1 AT DHURI(PS) | | D | Maintenance of (407 89L isolator) allignment of isolator and checking of interlock , Tightness of Clamp connectors of CVT(407), checking of oil level and leakage, Tightness and Cleaning of Wave Trap (407), For LA (407) Checking of leakage Current. | 21-Oct-2021 | 09:00 | 21-Oct-2021 | 17:00 | — | PLANNED | Approved | 21-Oct-21 | 09:00 | 21-Oct-21 | 17:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|-----------|-----|--|--|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 595 | RQ66805 | OCC_187 | sldcps_sd | BAY | 406 MAIN BAY - 400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2 (PSTCL) AT MAKHU(PS) | | D | Nut bolt tighteneing of clamp and connectors of 406 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tighteneing of C&R panels and BMK | 19-Oct-2021 | 09:00 | 19-Oct-2021 | 17:00 | | PLANNED | Approved | 19-Oct-21 | 09:00 | 19-Oct-21 | 17:00 | |
| 596 | RQ66803 | OCC_187 | sldcps_sd | BAY | 402 TIE BAY - 400KV TALWANDI SABOO(PSG)-MUKTSAR(P S) (PS) CKT-1 AND 400KV MUKTSAR-MAKHU (PS) CKT-1 AT MUKTSAR(P S) | | D | General maintenance for nut-bolt tightening,cleaning and IR of equipments. | 18-Oct-2021 | 09:00 | 18-Oct-2021 | 17:00 | | PLANNED | Approved | 18-Oct-21 | 09:00 | 18-Oct-21 | 17:00 | |
| 597 | RQ66804 | OCC_187 | sldcps_sd | BAY | 403 MAIN BAY - 400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1 (PSTCL) AT MAKHU(PS) | | D | Nut bolt tighteneing of clamp and connectors of 403 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tighteneing of C&R panels and BMK | 18-Oct-2021 | 09:00 | 18-Oct-2021 | 17:00 | | PLANNED | Approved | 18-Oct-21 | 09:00 | 18-Oct-21 | 17:00 | |
| 598 | RQ66802 | OCC_187 | sldcps_sd | BAY | 412 MAIN BAY - 400/220KV 315 MVA ICT 2 AT MUKTSAR(P S) | | D | General maintenance for nut-bolt tightening,cleaning and IR of equipments. | 13-Oct-2021 | 09:00 | 13-Oct-2021 | 17:00 | | PLANNED | Approved | 13-Oct-21 | 09:00 | 13-Oct-21 | 17:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|-----------|-----|--|--|---|---|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|--|
| 599 | RQ66801 | OCC_187 | sldcps_sd | BAY | 415 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(PS) | | D | Nut bolt tighteneing of clamp and connectors of 415 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tighteneing of C&R panels and BMK | 12-Oct-2021 | 09:00 | 12-Oct-2021 | 17:00 | | PLANNED | Approved | 12-Oct-21 | 09:00 | 12-Oct-21 | 17:00 | |
| 600 | RQ66798 | OCC_187 | sldcps_sd | BAY | 404 MAIN BAY - 400KV TALWANDI SABOO(PSG)-MUKTSAR(P S) (PS) CKT-2 AT MUKTSAR(P S) | | D | General maintenance for nut-bolt tightening,cleaning and IR of equipments. | 11-Oct-2021 | 09:00 | 11-Oct-2021 | 17:00 | | PLANNED | Approved | 11-Oct-21 | 09:00 | 11-Oct-21 | 17:00 | |
| 601 | RQ66799 | OCC_187 | sldcps_sd | BAY | 404 MAIN BAY - 400KV NAKODAR(P SG)-MAKHU(PS) (PS) CKT-1 AT MAKHU(PS) | | D | Nut bolt tighteneing of clamp and connectors of 404 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tighteneing of C&R panels and BMK | 11-Oct-2021 | 09:00 | 11-Oct-2021 | 17:00 | | PLANNED | Approved | 11-Oct-21 | 09:00 | 11-Oct-21 | 17:00 | |
| 602 | RQ66800 | OCC_187 | sldcps_sd | BAY | 404 MAIN BAY - 400KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-1 AT TALWANDI SABOO(PSG) | | D | Maintenance of (407 89B isolator, 408 89A isolator)Tightness of Clamp connectors of CT (407) | 11-Oct-2021 | 09:00 | 11-Oct-2021 | 17:00 | — | PLANNED | Approved | 11-Oct-21 | 09:00 | 11-Oct-21 | 17:00 | |
| 603 | RQ66797 | OCC_187 | sldcps_sd | BAY | 404 MAIN BAY - 400KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-1 AT TALWANDI SABOO(PSG) | | D | Tan delta of 407 & 408 CB, 407 & 408 CT and Protection testing of 400 kv talwandi ckt 1 by protection team ludhiana | 08-Oct-2021 | 09:00 | 08-Oct-2021 | 17:00 | — | PLANNED | Approved | 08-Oct-21 | 09:00 | 08-Oct-21 | 17:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|-----------|-----|---|---------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 604 | RQ66796 | OCC_187 | sldcps_sd | BAY | 412 MAIN BAY - 400/220KV 315 MVA ICT 2 AT MAKHU(PS) | | D | Nut bolt tighteneing of clamp and connectors of 412 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tighteneing of C&R panels and BMK | 07-Oct-2021 | 09:00 | 07-Oct-2021 | 17:00 | | PLANNED | Approved | 07-Oct-21 | 09:00 | 07-Oct-21 | 17:00 | |
| 605 | RQ66795 | OCC_187 | sldcps_sd | BAY | 409 MAIN BAY - 400/220KV 315 MVA ICT 1 AT MAKHU(PS) | | D | Nut bolt tighteneing of clamp and connectors of 409 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tighteneing of C&R panels and BMK | 05-Oct-2021 | 09:00 | 05-Oct-2021 | 17:00 | | PLANNED | Approved | 05-Oct-21 | 09:00 | 05-Oct-21 | 17:00 | |
| 606 | RQ66794 | OCC_187 | sldcps_sd | BAY | 401 MAIN BAY - 400KV NAKODAR(P SG)- MAKHU(PS) (PS) CKT-2 AT MAKHU(PS) | | D | Nut bolt tighteneing of clamp and connectors of 401 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tighteneing of C&R panels and BMK | 04-Oct-2021 | 09:00 | 04-Oct-2021 | 17:00 | | PLANNED | Approved | 04-Oct-21 | 09:00 | 04-Oct-21 | 17:00 | |
| 607 | RQ66778 | OCC_187 | sldcrs_sd | BAY | 411-52T TIE BAY - 765/400 KV 1500 MVA ICT 3 AT ANTA(RS) AND FUTURE AT 400 KV ANTA(RS) | RRVPN L | D | FOR 3rd Quarter maintenance and Testing of CT & Circuit Breaker | 27-Oct-2021 | 09:30 | 27-Oct-2021 | 17:00 | | PLANNED | Approved | 27-Oct-21 | 09:30 | 27-Oct-21 | 17:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|-----------|-----|---|---------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 608 | RQ66777 | OCC_187 | sldcrs_sd | BAY | 411-52 D MAIN BAY - 400KV BUS 2 AT ANTA(RS) AND FUTURE AT 400 KV ANTA(RS) | RRVPN L | D | FOR 3rd Quarter maintenance and Testing of CT & Circuit Breaker | 26-Oct-2021 | 09:30 | 26-Oct-2021 | 17:00 | | PLANNED | Approved | 26-Oct-21 | 09:30 | 26-Oct-21 | 17:00 | |
| 609 | RQ66780 | OCC_187 | sldcrs_sd | BAY | 409-52D MAIN BAY - 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2 (RRVPNL) | RRVPN L | D | FOR 3rd Quarter maintenance and Testing of CT & Circuit Breaker | 25-Oct-2021 | 09:30 | 25-Oct-2021 | 17:00 | | PLANNED | Approved | 25-Oct-21 | 09:30 | 25-Oct-21 | 17:00 | |
| 610 | RQ66765 | OCC_187 | sldcrs_sd | BAY | 40752C MAIN BAY - 765/400KV 1500 MVA ICT 1 AT PHAGI(RS) | RRVPN L | D | 1-Measurement of Tan-Delta of CTs. 2- Measurement of operation timings of CB. 3- Tightness of clamps & connectors | 23-Oct-2021 | 09:00 | 23-Oct-2021 | 18:00 | | PLANNED | Approved | 23-Oct-21 | 09:00 | 23-Oct-21 | 18:00 | |
| 611 | RQ66779 | OCC_187 | sldcrs_sd | BAY | 408-52D MAIN BAY - 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1 (RRVPNL) | RRVPN L | D | FOR 3rd Quarter maintenance and Testing of CT & Circuit Breaker | 22-Oct-2021 | 09:30 | 22-Oct-2021 | 17:00 | | PLANNED | Approved | 22-Oct-21 | 09:30 | 22-Oct-21 | 17:00 | |
| 612 | RQ67493 | OCC_187 | sldcrs_sd | BAY | 406 MAIN BAY - 400KV AJMER(RS)-DEEDWANA (MTS) (MTS) CKT-1 AND SELECT AT AJMER(RS) | RRVPN L | D | QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS | 22-Oct-2021 | 09:00 | 22-Oct-2021 | 13:00 | | PLANNED | Approved | 22-Oct-21 | 09:00 | 22-Oct-21 | 13:00 | |
| 613 | RQ66781 | OCC_187 | sldcrs_sd | BAY | 406-52D MAIN BAY - 400 KV ANTA-CHHABRA SCTPS (RS) CKT-1 (RRVPNL) | RRVPN L | D | FOR 3rd Quarter maintenance and Testing of CT & Circuit Breaker | 21-Oct-2021 | 09:30 | 21-Oct-2021 | 17:00 | | PLANNED | Approved | 21-Oct-21 | 09:30 | 21-Oct-21 | 17:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|-----------|-----|--|------------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 614 | RQ67252 | OCC_187 | sldcrs_sd | BAY | 405 TIE BAY 400KV AJMER(RS)- DEEDWANA (MTS) (MTS) CKT-1 AND 400KV AJMER- BHILWARA (RS) CKT-2 AT AJMER(RS) | RRVPN L | D | QUARTERLY MAINTENANCE WORK OF BAY & EQUIPMENTS | 21-Oct-2021 | 09:00 | 21-Oct-2021 | 13:00 | | PLANNED | Approved | 21-Oct-21 | 09:00 | 21-Oct-21 | 13:00 | |
| 615 | RQ66775 | OCC_187 | sldcrs_sd | BAY | 404-52D MAIN BAY - 400 KV ANTA- KALISINDH (RS) CKT-1 (RRVPNL) | RRVPN L | D | FOR 3rd Quarter maintenance and Testing of CT & Circuit Breaker | 20-Oct-2021 | 09:30 | 20-Oct-2021 | 17:00 | | PLANNED | Approved | 20-Oct-21 | 09:30 | 20-Oct-21 | 17:00 | |
| 616 | RQ67251 | OCC_187 | sldcrs_sd | BAY | 404 MAIN BAY - 400KV AJMER- BHILWARA (RS) CKT-2 AND SELECT AT AJMER(RS) | RRVPN L | D | QUARTERLY MAINTENANCE WORK OF BAY & EQUIPMENTS | 20-Oct-2021 | 09:00 | 20-Oct-2021 | 13:00 | | PLANNED | Approved | 20-Oct-21 | 09:00 | 20-Oct-21 | 13:00 | |
| 617 | RQ66776 | OCC_187 | sldcrs_sd | BAY | 403-52D MAIN BAY - 400 KV ANTA- KALISINDH (RS) CKT-2 (RRVPNL) | RRVPN L | D | FOR 3rd Quarter maintenance and Testing of CT & Circuit Breaker | 18-Oct-2021 | 09:30 | 18-Oct-2021 | 17:00 | | PLANNED | Approved | 18-Oct-21 | 09:30 | 18-Oct-21 | 17:00 | |
| 618 | RQ66764 | OCC_187 | sldcrs_sd | BAY | 40852D MAIN BAY - 400KV PHAGI- AJMER (RS) CKT-2 AT PHAGI(RS) | RRVPN L | D | 1. To check the operation timings of CB & measurement of contact resistance. 2. Measurement of Tan-delta of CTs. 3. Tightening of clamps & connectors. | 12-Oct-2021 | 09:00 | 12-Oct-2021 | 18:00 | | PLANNED | Approved | 12-Oct-21 | 09:00 | 12-Oct-21 | 18:00 | |
| 619 | RQ67253 | OCC_187 | sldcrs_sd | BAY | 402 TIE BAY 400KV AJMER- BHILWARA (RS) CKT-1 AND FUTURE AT AJMER(RS) | RRVPN L | D | QUARTERLY MAINTENANCE WORK OF BAY & EQUIPMENTS | 12-Oct-2021 | 09:00 | 12-Oct-2021 | 13:00 | | PLANNED | Approved | 12-Oct-21 | 09:00 | 12-Oct-21 | 13:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|--------------|-----|--|---------|---|---|-------------|-------|-------------|-------|----------------------------------|---------|----------|-----------|-------|-----------|-------|--|
| 620 | RQ67254 | OCC_187 | sldcrs_sd | BAY | 401 MAIN BAY - 400KV AJMER-BHILWARA (RS) CKT-1 AND SELECT AT AJMER(RS) | RRVPN L | D | QUARTERLY MAINTENANCE WORK OF BAY & EQUIPMENTS | 11-Oct-2021 | 09:00 | 11-Oct-2021 | 13:00 | | PLANNED | Approved | 11-Oct-21 | 09:00 | 11-Oct-21 | 13:00 | |
| 621 | RQ66763 | OCC_187 | sldcrs_sd | BAY | 401352C MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV PHAGI(RS) | RRVPN L | D | 1. To check the operation timing of CB & measurement of contact resistance. 2. Measurement of Tan Delta of CTs. 3. Tightening of clamps & Connectors. | 04-Oct-2021 | 09:00 | 04-Oct-2021 | 18:00 | | PLANNED | Approved | 04-Oct-21 | 09:00 | 04-Oct-21 | 18:00 | |
| 622 | RQ66889 | OCC_187 | ntpcos_sd | BAY | 428 BUS COUPLER BAY - 400KV BUS 4 AT RIHAND(NT) (NTPC) AND 400KV BUS6 AT RIHAND(NT) AT 400 KV RIHAND(NT) (NTPC) | NTPC | D | For annual maintenance & testing of bay equipments | 26-Oct-2021 | 09:00 | 26-Oct-2021 | 18:00 | Bus coupler bay is normally open | PLANNED | Approved | 26-Oct-21 | 09:00 | 26-Oct-21 | 18:00 | |
| 623 | RQ67268 | OCC_187 | singrauli_sd | BAY | 424-BS BUS SECTIONALIZER BAY - 400KV BUS 2 AT SINGRAULI(NT) AND 400KV BUS 4 AT SINGRAULI(NT) AT 400 KV SINGRAULI(NT) | NTPC | C | For SWYD-SAS Integration | 18-Oct-2021 | 08:00 | 22-Oct-2021 | 18:00 | | PLANNED | Approved | 18-Oct-21 | 08:00 | 22-Oct-21 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|--------------|-----|--|--------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 624 | RQ67269 | OCC_187 | singrauli_sd | BAY | 413 BUS SECTIONALIZER BAY - 400KV BUS 1 AT SINGRAULI(NT) AND 400KV BUS 3 AT SINGRAULI(NT) AT 400 KV SINGRAULI(NT) | NTPC | C | For SWYD-SAS Integration | 04-Oct-2021 | 08:00 | 07-Oct-2021 | 18:00 | | PLANNED | Approved | 04-Oct-21 | 08:00 | 07-Oct-21 | 18:00 | |
| 625 | RQ67255 | OCC_187 | sldcrs_sd | BAY | 413 MAIN BAY - 400KV CHHABRA(RVUN)- KAWAI SCTPS(APR) (RS) CKT-1 AT KAWAI SCTPS(APR) | APL | D | Annual maintenance and testing of bay equipment's (CT, Isolator & Breaker). | 20-Oct-2021 | 08:30 | 20-Oct-2021 | 19:30 | | PLANNED | Approved | 20-Oct-21 | 08:30 | 20-Oct-21 | 19:30 | |
| 626 | RQ67256 | OCC_187 | sldcrs_sd | BAY | 407 MAIN BAY - 400KV ANTA(RS)- KAWAI SCTPS(APR) (RS) CKT-2 AT KAWAI SCTPS(APR) | APL | D | Annual maintenance and testing of bay equipment's (CT, Isolator & Breaker). | 17-Oct-2021 | 08:30 | 17-Oct-2021 | 19:30 | | PLANNED | Approved | 17-Oct-21 | 08:30 | 17-Oct-21 | 19:30 | |
| 627 | RQ67126 | OCC_187 | slchcp_sd | BAY | 402 TIE BAY - 400/220 KV 315 MVA ICT 1 AT GUMMA (HP) (HPPTCL) AND 400/220 KV 315 MVA ICT 2 AT GUMMA (HP) AT 400 KV GUMMA (HP) (HPPTCL) | HPPTCL | C | Extension of 220kV Bus Bar-1 to connect new Bays 208 & 209, Bus-2 VT Maintenance | 15-Oct-2021 | 10:00 | 19-Oct-2021 | 20:00 | | PLANNED | Approved | 15-Oct-21 | 10:00 | 19-Oct-21 | 20:00 | |
| 628 | RQ67125 | OCC_187 | slchcp_sd | BAY | 403 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT GUMMA (HP) (HPPTCL) | HPPTCL | C | Extension of 220kV Bus Bar-1 to connect new Bays 208 & 209, Bus-2 VT Maintenance | 15-Oct-2021 | 10:00 | 19-Oct-2021 | 20:00 | | PLANNED | Approved | 15-Oct-21 | 10:00 | 19-Oct-21 | 20:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|-----------|-----|---|--------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 629 | RQ67118 | OCC_187 | sldchp_sd | BAY | 402 TIE BAY - 400/220 KV 315 MVA ICT 1 AT GUMMA (HP) (HPPTCL) AND 400/220 KV 315 MVA ICT 2 AT GUMMA (HP) AT 400 KV GUMMA (HP) (HPPTCL) | HPPTCL | C | Extension of 220kV Bus Bar-1 to connect new Bays 208 & 209 | 11-Oct-2021 | 10:00 | 14-Oct-2021 | 20:00 | | PLANNED | Approved | 11-Oct-21 | 10:00 | 14-Oct-21 | 20:00 | |
| 630 | RQ67117 | OCC_187 | sldchp_sd | BAY | 403 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT GUMMA (HP) (HPPTCL) | HPPTCL | C | Extension of 220kV Bus Bar-1 to connect new Bays 208 & 209 | 11-Oct-2021 | 10:00 | 14-Oct-2021 | 20:00 | | PLANNED | Approved | 11-Oct-21 | 10:00 | 14-Oct-21 | 20:00 | |
| 631 | RQ67111 | OCC_187 | sldchp_sd | BAY | 401 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT GUMMA (HP) (HPPTCL) | HPPTCL | D | Bua Bar Testing and Bus Bar Stability of 220kV Bus | 01-Oct-2021 | 09:00 | 01-Oct-2021 | 18:00 | | PLANNED | Approved | 01-Oct-21 | 09:00 | 01-Oct-21 | 18:00 | |
| 632 | RQ67113 | OCC_187 | sldchp_sd | BAY | 402 TIE BAY - 400/220 KV 315 MVA ICT 1 AT GUMMA (HP) (HPPTCL) AND 400/220 KV 315 MVA ICT 2 AT GUMMA (HP) AT 400 KV GUMMA (HP) (HPPTCL) | HPPTCL | D | Bus Bas Testing and Bus Bar Stability of 220kV Bus | 01-Oct-2021 | 09:00 | 01-Oct-2021 | 18:00 | | PLANNED | Approved | 01-Oct-21 | 09:00 | 01-Oct-21 | 18:00 | |
| 633 | RQ67112 | OCC_187 | sldchp_sd | BAY | 403 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT GUMMA (HP) (HPPTCL) | HPPTCL | D | Bus Bas Testing and Bus Bar Stability of 220kV Bus | 01-Oct-2021 | 09:00 | 01-Oct-2021 | 18:00 | | PLANNED | Approved | 01-Oct-21 | 09:00 | 01-Oct-21 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|----------|-----|--|----------------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 634 | RQ67500 | OCC_187 | cpcc1_sd | BAY | 412 MAIN BAY - 400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1 (DTL) | POWER GRID,DTL | D | FOR AMP WORK | 12-Oct-2021 | 08:00 | 12-Oct-2021 | 18:00 | | PLANNED | Approved | 12-Oct-21 | 08:00 | 12-Oct-21 | 18:00 | |
| 635 | RQ66644 | OCC_187 | stuup_sd | BAY | 405 BUS COUPLER BAY - 400KV BUS 1 AT AGRA(UP) AND 400KV BUS 2 AT AGRA(UP) | UPPTCL | D | "Routine maintenance, testing & tightening of jumpers" | 11-Oct-2021 | 10:00 | 11-Oct-2021 | 17:00 | | PLANNED | Approved | 11-Oct-21 | 10:00 | 11-Oct-21 | 17:00 | |
| 636 | RQ67209 | OCC_187 | stuup_sd | BAY | 408 TIE BAY - 400 KV AGRA FATEHBAD(UP)-FIROZABAD(PJFTL) (UP) CKT-1 (PJFTL) AND 400/220 KV 500 MVA ICT 2 AT FIROZABAD(PJFTL) AT 400 KV FIROZABAD(PJFTL) | PJFTL | D | Annual Maintenance Plan (AMP) | 09-Oct-2021 | 08:00 | 09-Oct-2021 | 18:00 | | PLANNED | Approved | 09-Oct-21 | 08:00 | 09-Oct-21 | 18:00 | |
| 637 | RQ67212 | OCC_187 | stuup_sd | BAY | 407 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT FIROZABAD(PJFTL) (PJFTL) | PJFTL | D | Annual Maintenance Plan (AMP) | 09-Oct-2021 | 08:00 | 09-Oct-2021 | 18:00 | | PLANNED | Approved | 09-Oct-21 | 08:00 | 09-Oct-21 | 18:00 | |
| 638 | RQ67211 | OCC_187 | stuup_sd | BAY | 404 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV FIROZABAD(PJFTL) (PJFTL) | PJFTL | D | Annual Maintenance Plan (AMP) | 06-Oct-2021 | 08:00 | 07-Oct-2021 | 18:00 | | PLANNED | Approved | 06-Oct-21 | 08:00 | 07-Oct-21 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|----------|-----------------|---|---------------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|-------------------------------|
| 639 | RQ67208 | OCC_187 | stuup_sd | BAY | 405 TIE BAY 125 MVAR BUS REACTOR NO 1 AT 400 KV FIROZABAD(PJFTL) (PJFTL) AND FUTURE AT 400 KV FIROZABAD(PJFTL) (PJFTL) | PJFTL | D | Annual Maintenance Plan (AMP) | 06-Oct-2021 | 08:00 | 07-Oct-2021 | 18:00 | | PLANNED | Approved | 06-Oct-21 | 08:00 | 07-Oct-21 | 18:00 | |
| 640 | RQ67207 | OCC_187 | stuup_sd | BAY | 402 TIE BAY - 400/220 KV 500 MVA ICT 1 AT FIROZABAD(PJFTL) (PJFTL) AND FUTURE AT 400 KV FIROZABAD(PJFTL) (PJFTL) | PJFTL | D | Annual Maintenance Plan (AMP) | 05-Oct-2021 | 08:00 | 05-Oct-2021 | 18:00 | | PLANNED | Approved | 05-Oct-21 | 08:00 | 05-Oct-21 | 18:00 | |
| 641 | RQ67210 | OCC_187 | stuup_sd | BAY | 401 MAIN BAY - 400/220 KV 500 MVA ICT 1 AT FIROZABAD(PJFTL) (PJFTL) | PJFTL | D | Annual Maintenance Plan (AMP) | 04-Oct-2021 | 08:00 | 05-Oct-2021 | 18:00 | | PLANNED | Approved | 04-Oct-21 | 08:00 | 05-Oct-21 | 18:00 | |
| 642 | RQ67107 | OCC_187 | bbmb_sd | BAY | 403 MAIN BAY - 400KV DEHAR(BB)- PANCHKULA (PG) (BB) CKT-1 AT DEHAR(BB) | BBMB | C | Replacement of six no. 400 KV Bus-I CT with 3 new CTs | 04-Oct-2021 | 08:00 | 09-Oct-2021 | 18:00 | | PLANNED | Approved | 04-Oct-21 | 08:00 | 09-Oct-21 | 18:00 | |
| 643 | RQ67110 | OCC_187 | bbmb_sd | TRANSF ORMER | 400/220 KV 500 MVA ICT 2 AT PANIPAT(BB) | POWER GRID | D | Y.Mtc and Replace 220 kv Bus isolator | 30-Oct-2021 | 08:00 | 30-Oct-2021 | 18:00 | | PLANNED | Approved | 30-Oct-21 | 08:00 | 30-Oct-21 | 18:00 | |
| 644 | RQ67484 | OCC_187 | cpcc1_sd | TRANSF ORMER | 400/220 KV 315 MVA ICT 2 AT BASSI(PG) | POWER GRID | D | FOR AMP WORK | 27-Oct-2021 | 08:00 | 27-Oct-2021 | 18:00 | | PLANNED | Approved | 27-Oct-21 | 08:00 | 27-Oct-21 | 18:00 | |
| 645 | RQ67497 | OCC_187 | cpcc1_sd | TRANSF ORMER | 400/220 KV 315 MVA ICT 3 AT BAWANA(D V) | POWER GRID | D | FOR AMP WORK | 26-Oct-2021 | 08:00 | 26-Oct-2021 | 18:00 | | PLANNED | Approved | 25-Oct-21 | 08:00 | 25-Oct-21 | 18:00 | DTL consented for 25.10.21 |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|----------|-------------|--|---------------|---|--|-------------|-------|-------------|-------|-------------------|---------|----------|-----------|-------|-----------|-------|--|
| 646 | RQ67015 | OCC_187 | cpcc3_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT AGRA(PG) | POWER GRID | D | AMP work | 25-Oct-2021 | 10:00 | 25-Oct-2021 | 18:00 | | PLANNED | Approved | 25-Oct-21 | 10:00 | 25-Oct-21 | 18:00 | |
| 647 | RQ66895 | OCC_187 | slcdv_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT BAWANA(D V) | POWER GRID | D | To carry out Capacitance & Tan- Delta testing of ICT, CT's etc. along with other general mtnc. / PMS activities. | 25-Oct-2021 | 09:00 | 25-Oct-2021 | 15:00 | | PLANNED | Approved | 25-Oct-21 | 09:00 | 25-Oct-21 | 15:00 | |
| 648 | RQ67534 | OCC_187 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT JALANDHAR (PG) | POWER GRID | D | For AMP works. | 23-Oct-2021 | 09:00 | 23-Oct-2021 | 19:00 | | PLANNED | Approved | 23-Oct-21 | 09:00 | 23-Oct-21 | 19:00 | |
| 649 | RQ67564 | OCC_187 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT LUDHIANA(P G) | POWER GRID | D | For AMP Works | 22-Oct-2021 | 09:00 | 22-Oct-2021 | 18:00 | | PLANNED | Approved | 22-Oct-21 | 09:00 | 22-Oct-21 | 18:00 | |
| 650 | RQ67535 | OCC_187 | cpcc2_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT JALANDHAR (PG) | POWER GRID | D | For AMP works. | 22-Oct-2021 | 09:00 | 22-Oct-2021 | 19:00 | | PLANNED | Approved | 22-Oct-21 | 09:00 | 22-Oct-21 | 19:00 | |
| 651 | RQ67322 | OCC_187 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT ROORKEE(P G) | POWER GRID | D | AMP Work | 22-Oct-2021 | 09:00 | 01-Nov-2021 | 19:00 | | PLANNED | Approved | 22-Oct-21 | 09:00 | 01-Nov-21 | 19:00 | |
| 652 | RQ67457 | OCC_187 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 5 AT BHADLA(PG) | POWER GRID | D | For Stringing work in BAY 222 of ICT 6 | 21-Oct-2021 | 10:00 | 21-Oct-2021 | 19:00 | | PLANNED | Approved | 21-Oct-21 | 15:00 | 21-Oct-21 | 23:00 | |
| 653 | RQ67231 | OCC_187 | cpcc2_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 4 AT AMRITSAR(P G) | POWER GRID | D | For AMP Works | 20-Oct-2021 | 10:00 | 20-Oct-2021 | 18:00 | Kindly approve | PLANNED | Approved | 20-Oct-21 | 10:00 | 20-Oct-21 | 18:00 | |
| 654 | RQ67553 | OCC_187 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT KAITHAL(PG) | POWER GRID | D | For AMP Works | 20-Oct-2021 | 09:00 | 20-Oct-2021 | 17:30 | | PLANNED | Approved | 20-Oct-21 | 09:00 | 20-Oct-21 | 17:30 | |
| 655 | RQ67563 | OCC_187 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT LUDHIANA(P G) | POWER GRID | D | For AMP Works | 20-Oct-2021 | 09:00 | 20-Oct-2021 | 18:00 | | PLANNED | Approved | 20-Oct-21 | 09:00 | 20-Oct-21 | 18:00 | |
| 656 | RQ67574 | OCC_187 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT NEWWANP OH(PG) | POWER GRID | D | For AMP Works | 18-Oct-2021 | 09:00 | 18-Oct-2021 | 17:30 | | PLANNED | Approved | 18-Oct-21 | 09:00 | 18-Oct-21 | 17:30 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|----------|-------------|--|---------------|---|--|-------------|-------|-------------|-------|-------------------|---------|----------|-----------|-------|-----------|-------|---|
| 657 | RQ67444 | OCC_187 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 5 AT BHADLA(PG) | POWER GRID | D | Bay 222 HGIS Bushing erection, Bushing erection can only be done on day light. & CRM TESTING | 15-Oct-2021 | 08:00 | 17-Oct-2021 | 18:00 | | PLANNED | Approved | 15-Oct-21 | 15:00 | 17-Oct-21 | 23:00 | |
| 658 | RQ66865 | OCC_187 | cpcc3_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT KANPUR(PG) | POWER GRID | D | AMP works | 13-Oct-2021 | 10:00 | 13-Oct-2021 | 18:00 | | PLANNED | Approved | 13-Oct-21 | 10:00 | 13-Oct-21 | 18:00 | |
| 659 | RQ67325 | OCC_187 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT SIKAR(PG) | POWER GRID | D | TIE BAY LBB TESTING AFTER 413 BAY COMMISSIONING | 13-Oct-2021 | 09:00 | 14-Oct-2021 | 18:00 | | PLANNED | Approved | 13-Oct-21 | 09:00 | 14-Oct-21 | 18:00 | |
| 660 | RQ67324 | OCC_187 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT JAIPUR SOUTH(PG) | POWER GRID | D | AMP work | 12-Oct-2021 | 09:00 | 12-Oct-2021 | 17:30 | | PLANNED | Approved | 12-Oct-21 | 09:00 | 12-Oct-21 | 17:30 | |
| 661 | RQ67490 | OCC_187 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT BIKANER(PG) | POWER GRID | D | 400KV SIDE ICT-2 TIE BAY 423 Augmentation work | 12-Oct-2021 | 08:00 | 13-Oct-2021 | 18:00 | | PLANNED | Approved | 12-Oct-21 | 19:00 | 13-Oct-21 | 23:59 | to be taken during non solar generation hours (after 1900 Hrs) |
| 662 | RQ66866 | OCC_187 | cpcc3_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT KANPUR(PG) | POWER GRID | D | AMP works | 11-Oct-2021 | 10:00 | 11-Oct-2021 | 18:00 | | PLANNED | Approved | 11-Oct-21 | 10:00 | 11-Oct-21 | 18:00 | |
| 663 | RQ67556 | OCC_187 | cpcc2_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT MOGA(PG) | POWER GRID | D | For AMP Works | 11-Oct-2021 | 09:00 | 11-Oct-2021 | 18:00 | | PLANNED | Approved | 11-Oct-21 | 09:00 | 11-Oct-21 | 18:00 | |
| 664 | RQ67145 | OCC_187 | cpcc2_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT MOGA(PG) | POWER GRID | D | For AMP Works | 11-Oct-2021 | 09:00 | 11-Oct-2021 | 17:30 | Kindly approve | PLANNED | Approved | 11-Oct-21 | 09:00 | 11-Oct-21 | 17:30 | |
| 665 | RQ67328 | OCC_187 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT TUGHLAKAB AD(PG) | POWER GRID | D | For AMP Work | 11-Oct-2021 | 09:00 | 11-Oct-2021 | 18:00 | | PLANNED | Approved | 11-Oct-21 | 09:00 | 11-Oct-21 | 18:00 | |
| 666 | RQ67454 | OCC_187 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT BHADLA(PG) | POWER GRID | D | For Bus Duct Erection of Bay 222 of ICT- 06/erection area is under charged IPS tube of ICT- 03(work shall be done in sunlight only) | 08-Oct-2021 | 10:00 | 11-Oct-2021 | 19:00 | | PLANNED | Approved | 08-Oct-21 | 15:00 | 11-Oct-21 | 23:00 | |
| 667 | RQ67555 | OCC_187 | cpcc2_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT MOGA(PG) | POWER GRID | D | For AMP Works | 08-Oct-2021 | 09:00 | 08-Oct-2021 | 18:00 | | PLANNED | Approved | 08-Oct-21 | 09:00 | 08-Oct-21 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|----------|-------------|---|---------------|---|--|-------------|-------|-------------|-------|-------------------|---------|----------|-----------|-------|-----------|-------|--|
| 668 | RQ67143 | OCC_187 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 4 AT MOGA(PG) | POWER GRID | D | For AMP Works | 08-Oct-2021 | 09:00 | 08-Oct-2021 | 17:30 | Kindly approve | PLANNED | Approved | 08-Oct-21 | 09:00 | 08-Oct-21 | 17:30 | |
| 669 | RQ67422 | OCC_187 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT NEEMRANA(PG) | POWER GRID | D | FOR AMP WORK | 08-Oct-2021 | 08:00 | 08-Oct-2021 | 19:00 | | PLANNED | Approved | 08-Oct-21 | 08:00 | 08-Oct-21 | 19:00 | |
| 670 | RQ67483 | OCC_187 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT BASSI(PG) | POWER GRID | D | FOR AMP WORK | 08-Oct-2021 | 08:00 | 08-Oct-2021 | 18:00 | | PLANNED | Approved | 08-Oct-21 | 08:00 | 08-Oct-21 | 18:00 | |
| 671 | RQ67144 | OCC_187 | cpcc2_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT MOGA(PG) | POWER GRID | D | For AMP Works | 07-Oct-2021 | 09:00 | 07-Oct-2021 | 17:30 | Kindly approve | PLANNED | Approved | 07-Oct-21 | 09:00 | 07-Oct-21 | 17:30 | |
| 672 | RQ67588 | OCC_187 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT SAMBA(PG) | POWER GRID | D | For AMP Works | 07-Oct-2021 | 09:00 | 07-Oct-2021 | 17:30 | | PLANNED | Approved | 07-Oct-21 | 09:00 | 07-Oct-21 | 17:30 | |
| 673 | RQ67554 | OCC_187 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 4 AT MOGA(PG) | POWER GRID | D | For AMP Works | 07-Oct-2021 | 09:00 | 07-Oct-2021 | 17:30 | | PLANNED | Approved | 07-Oct-21 | 09:00 | 07-Oct-21 | 17:30 | |
| 674 | RQ67016 | OCC_187 | cpcc3_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT AGRA(PG) | POWER GRID | D | AMP work | 06-Oct-2021 | 10:00 | 06-Oct-2021 | 18:00 | | PLANNED | Approved | 06-Oct-21 | 10:00 | 06-Oct-21 | 18:00 | |
| 675 | RQ67583 | OCC_187 | cpcc2_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT PANCHKULA(PG) | POWER GRID | D | For AMP Works | 06-Oct-2021 | 09:30 | 06-Oct-2021 | 17:30 | | PLANNED | Approved | 06-Oct-21 | 09:30 | 06-Oct-21 | 17:30 | |
| 676 | RQ67329 | OCC_187 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT SONIPAT(PG) | POWER GRID | D | AMP works | 06-Oct-2021 | 09:00 | 06-Oct-2021 | 18:00 | | PLANNED | Approved | 06-Oct-21 | 09:00 | 06-Oct-21 | 18:00 | |
| 677 | RQ67326 | OCC_187 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT SIKAR(PG) | POWER GRID | D | for AMP WORK OF CB & CT OF 207 BAY | 06-Oct-2021 | 09:00 | 06-Oct-2021 | 18:00 | | PLANNED | Approved | 06-Oct-21 | 09:00 | 06-Oct-21 | 18:00 | |
| 678 | RQ67384 | OCC_187 | cpcc3_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT SHAHJAHAN PUR(PG) | POWER GRID | D | AMP work | 05-Oct-2021 | 10:00 | 05-Oct-2021 | 18:00 | | PLANNED | Approved | 05-Oct-21 | 10:00 | 05-Oct-21 | 18:00 | |
| 679 | RQ67323 | OCC_187 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT JAIPUR SOUTH(PG) | POWER GRID | D | AMP work | 05-Oct-2021 | 09:00 | 05-Oct-2021 | 17:30 | | PLANNED | Approved | 05-Oct-21 | 09:00 | 05-Oct-21 | 17:30 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|----------|-------------|--|------------|---|--|-------------|-------|-------------|-------|--|---------|-----------|-----------|-------|-----------|-------|--|
| 680 | RQ67327 | OCC_187 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT TUGHLAKABAD(PG) | POWER GRID | D | For AMP Work | 05-Oct-2021 | 09:00 | 05-Oct-2021 | 18:00 | | PLANNED | Approved | 05-Oct-21 | 09:00 | 05-Oct-21 | 18:00 | |
| 681 | RQ67589 | OCC_187 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT SAMBHA(PG) | POWER GRID | D | For arresting Oil leakane in OLTC | 04-Oct-2021 | 10:00 | 04-Oct-2021 | 11:00 | | PLANNED | Approved | 04-Oct-21 | 10:00 | 04-Oct-21 | 11:00 | |
| 682 | RQ67456 | OCC_187 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT BHADLA(PG) | POWER GRID | D | For Bus Duct Erection of Bay 222 of ICT-06/erection area is under charged IPS tube of ICT-02(work shall be done in sunlight only) | 04-Oct-2021 | 10:00 | 08-Oct-2021 | 19:00 | | PLANNED | Approved | 04-Oct-21 | 15:00 | 08-Oct-21 | 23:00 | |
| 683 | RQ67330 | OCC_187 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT KANKROLI(PG) | POWER GRID | D | FOR AMP WORK | 04-Oct-2021 | 09:00 | 04-Oct-2021 | 18:00 | | PLANNED | Approved | 04-Oct-21 | 09:00 | 04-Oct-21 | 18:00 | |
| 684 | RQ67421 | OCC_187 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT NEEMRANA(PG) | POWER GRID | D | FOR AMP WORK | 04-Oct-2021 | 08:00 | 04-Oct-2021 | 19:00 | | PLANNED | Approved | 04-Oct-21 | 08:00 | 04-Oct-21 | 19:00 | |
| 685 | RQ67104 | OCC_187 | bbmb_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 4 AT BALLABHGARH(PG) | POWER GRID | D | Automation of 220 KV Sub-stations Ballabgarh & Samaypur | 04-Oct-2021 | 08:00 | 04-Oct-2021 | 18:00 | | PLANNED | Withdrawn | | | | | |
| 686 | RQ67592 | OCC_187 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT HAMIRPUR(PG) | POWER GRID | D | For AMP Works | 02-Oct-2021 | 10:00 | 02-Oct-2021 | 18:00 | | PLANNED | Approved | 02-Oct-21 | 10:00 | 02-Oct-21 | 18:00 | |
| 687 | RQ66854 | OCC_187 | cpcc3_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT LUCKNOW_1(PG) | POWER GRID | D | Static Relay replacement work | 02-Oct-2021 | 10:00 | 02-Oct-2021 | 18:00 | | PLANNED | Approved | 02-Oct-21 | 10:00 | 02-Oct-21 | 18:00 | |
| 688 | RQ67593 | OCC_187 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT HAMIRPUR(PG) | POWER GRID | D | For Meggering of Control Cables-Checking of DC Earth Fault in Bay 407 | 01-Oct-2021 | 11:00 | 01-Oct-2021 | 12:00 | | PLANNED | Approved | 01-Oct-21 | 11:00 | 01-Oct-21 | 12:00 | |
| 689 | RQ66855 | OCC_187 | cpcc3_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT LUCKNOW_1(PG) | POWER GRID | D | Static Relay replacement work | 01-Oct-2021 | 10:00 | 01-Oct-2021 | 18:00 | | PLANNED | Approved | 01-Oct-21 | 10:00 | 01-Oct-21 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|-----------|-------------|--|---------------|---|--|-------------|-------|-------------|-------|---|---------|-----------|-----------|-------|-----------|-------|--|---|
| 690 | RQ67458 | OCC_187 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT BHADLA(PG) | POWER GRID | D | For Bus Duct Erection of Bay 222 of ICT- 06/erection area is under charged IPS tube of ICT- 01(work shall be done in sunlight only) | 01-Oct-2021 | 10:00 | 04-Oct-2021 | 19:00 | | PLANNED | Rejected | | | | | | duplicate entry. |
| 691 | RQ67455 | OCC_187 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT BHADLA(PG) | POWER GRID | D | For Bus Duct Erection of Bay 222 of ICT- 06/erection area is under charged IPS tube of ICT- 01(work shall be done in sunlight only) | 01-Oct-2021 | 10:00 | 04-Oct-2021 | 19:00 | S/D required from 20.09.21 to 24.09.21 | PLANNED | Approved | 01-Oct-21 | 15:00 | 04-Oct-21 | 23:00 | | to be allowed from 1500 Hrs onwards. May be given from 21.09.2021 to 25.09.2021 |
| 692 | RQ67582 | OCC_187 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT PANCHKULA (PG) | POWER GRID | D | For AMP Works | 01-Oct-2021 | 09:30 | 01-Oct-2021 | 17:30 | | PLANNED | Approved | 01-Oct-21 | 09:30 | 01-Oct-21 | 17:30 | | |
| 693 | RQ67530 | OCC_187 | cpcc2_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT PANIPAT(BB) | POWER GRID | D | For AMP works. | 01-Oct-2021 | 09:00 | 01-Oct-2021 | 18:00 | | PLANNED | Approved | 01-Oct-21 | 09:00 | 01-Oct-21 | 18:00 | | |
| 694 | RQ67482 | OCC_187 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT BASSI(PG) | POWER GRID | D | FOR AMP WORK | 01-Oct-2021 | 08:00 | 01-Oct-2021 | 18:00 | S/D required at 25.09.201 | PLANNED | Approved | 01-Oct-21 | 08:00 | 01-Oct-21 | 18:00 | | |
| 695 | RQ67105 | OCC_187 | bbmb_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT BALLABHGA RH(PG) | POWER GRID | D | Automation of 220 KV Sub-stations Ballabgarh & Samaypur | 01-Oct-2021 | 08:00 | 01-Oct-2021 | 18:00 | | PLANNED | Withdrawn | | | | | | |
| 696 | RQ67357 | OCC_187 | sldcrs_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT BABAI(RS) | RRVPN L | D | Quarterly Maintenance | 28-Oct-2021 | 09:00 | 28-Oct-2021 | 15:00 | | PLANNED | Approved | 28-Oct-21 | 09:00 | 28-Oct-21 | 15:00 | | |
| 697 | RQ67345 | OCC_187 | sldcrs_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT MERTA(RS) | RRVPN L | D | QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS | 26-Oct-2021 | 08:00 | 26-Oct-2021 | 18:00 | | PLANNED | Approved | 26-Oct-21 | 08:00 | 26-Oct-21 | 18:00 | | |
| 698 | RQ67354 | OCC_187 | sldcrs_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT MERTA(RS) | RRVPN L | D | QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS | 25-Oct-2021 | 08:00 | 25-Oct-2021 | 18:00 | | PLANNED | Approved | 25-Oct-21 | 08:00 | 25-Oct-21 | 18:00 | | |
| 699 | RQ67353 | OCC_187 | sldcrs_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT JODHPUR(R S) | RRVPN L | D | Quaterly Preventive Maintenance & To replace remaining damaged 400 kV Post Insulator | 25-Oct-2021 | 08:00 | 26-Oct-2021 | 18:00 | | PLANNED | Approved | 25-Oct-21 | 08:00 | 26-Oct-21 | 18:00 | | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|-----------|-------------|--|--------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 700 | RQ67348 | OCC_187 | sldcrs_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT HINDAUN(RS) | RRVPNL | D | Half yearly Maintenance & testing work | 21-Oct-2021 | 09:00 | 21-Oct-2021 | 17:00 | | PLANNED | Approved | 21-Oct-21 | 09:00 | 21-Oct-21 | 17:00 | |
| 701 | RQ67350 | OCC_187 | sldcrs_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT JODHPUR(RS) | RRVPNL | D | Quarterly Preventive Maintenance | 21-Oct-2021 | 08:00 | 21-Oct-2021 | 18:00 | | PLANNED | Approved | 21-Oct-21 | 08:00 | 21-Oct-21 | 18:00 | |
| 702 | RQ67347 | OCC_187 | sldcrs_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT HINDAUN(RS) | RRVPNL | D | Half yearly Maintenance & testing work | 20-Oct-2021 | 09:00 | 20-Oct-2021 | 17:00 | | PLANNED | Approved | 20-Oct-21 | 09:00 | 20-Oct-21 | 17:00 | |
| 703 | RQ67356 | OCC_187 | sldcrs_sd | TRANSFORMER | 400/11 KV 80 MVA ST 2 AT KAWAI SCTPS(APR) | RRVPNL | C | Annual maintenance and testing of Station transformer # 2 bay equipment's (CT, CVT, Isolator & Breaker). | 13-Oct-2021 | 08:30 | 14-Oct-2021 | 19:30 | | PLANNED | Approved | 13-Oct-21 | 08:30 | 14-Oct-21 | 19:30 | |
| 704 | RQ67351 | OCC_187 | sldcrs_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT RATANGAR H(RS) | RRVPNL | D | Maintenance work of bay equipments, isolators and testing work of bay equipments. | 11-Oct-2021 | 09:00 | 11-Oct-2021 | 17:00 | | PLANNED | Approved | 11-Oct-21 | 09:00 | 11-Oct-21 | 17:00 | |
| 705 | RQ67355 | OCC_187 | sldcrs_sd | TRANSFORMER | 400/11 KV 80 MVA ST 1 AT KAWAI SCTPS(APR) | RRVPNL | C | Annual maintenance and testing of Station transformer # 1 bay equipment's (CT, CVT, Isolator & Breaker). | 09-Oct-2021 | 08:30 | 10-Oct-2021 | 19:30 | | PLANNED | Approved | 09-Oct-21 | 08:30 | 10-Oct-21 | 19:30 | |
| 706 | RQ67358 | OCC_187 | sldcrs_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT KANKANI(RS) | RRVPNL | D | Preventive maintenance work of bay | 08-Oct-2021 | 09:00 | 09-Oct-2021 | 18:00 | | PLANNED | Approved | 08-Oct-21 | 09:00 | 09-Oct-21 | 18:00 | |
| 707 | RQ67349 | OCC_187 | sldcrs_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT RATANGAR H(RS) | RRVPNL | D | Maintenance work of bay equipments, isolators and testing work of bay equipments. | 06-Oct-2021 | 09:00 | 06-Oct-2021 | 17:00 | | PLANNED | Approved | 06-Oct-21 | 09:00 | 06-Oct-21 | 17:00 | |
| 708 | RQ67352 | OCC_187 | sldcrs_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT BIKANER(RS) | RRVPNL | D | Routine Maintenance | 05-Oct-2021 | 10:00 | 05-Oct-2021 | 17:00 | | PLANNED | Approved | 05-Oct-21 | 10:00 | 05-Oct-21 | 17:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|-----------|-------------|--|--------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 709 | RQ67361 | OCC_187 | sldcrs_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT BHILWARA(RS) | RRVPNL | D | Routine maintenance and testing of 315 MVA 400/220/33 KV ICT No.-2 & ASSOCIATED BAY EQUIPMENTS | 05-Oct-2021 | 09:00 | 06-Oct-2021 | 18:00 | | PLANNED | Approved | 05-Oct-21 | 09:00 | 06-Oct-21 | 18:00 | |
| 710 | RQ67346 | OCC_187 | sldcrs_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT BABAI(RS) | RRVPNL | D | Quarterly Maintenance | 01-Oct-2021 | 09:00 | 01-Oct-2021 | 15:00 | | PLANNED | Approved | 01-Oct-21 | 09:00 | 01-Oct-21 | 15:00 | |
| 711 | RQ66593 | OCC_187 | stuup_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT UNNAO(UP) | UPPTCL | D | Attending the mechanical fault of R-Phase Main Bus-B Pantograph Isolator of 400KV Unnao-Panki Main Bay at 400KV S/S Unnao (During shutdown 400KV Unnao-Panki line will remain charged through 400 KV TBC | 28-Oct-2021 | 09:00 | 28-Oct-2021 | 17:00 | | PLANNED | Approved | 28-Oct-21 | 09:00 | 28-Oct-21 | 17:00 | |
| 712 | RQ66597 | OCC_187 | stuup_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT GR.NOIDA(UPC) | UPPTCL | D | For Maintenance work of mentioned TF Bay | 26-Oct-2021 | 10:00 | 26-Oct-2021 | 15:00 | | PLANNED | Approved | 26-Oct-21 | 10:00 | 26-Oct-21 | 15:00 | |
| 713 | RQ66596 | OCC_187 | stuup_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT SULTANPUR(UP) | UPPTCL | D | For routine bay maintenance | 22-Oct-2021 | 10:00 | 22-Oct-2021 | 18:00 | | PLANNED | Approved | 22-Oct-21 | 10:00 | 22-Oct-21 | 18:00 | |
| 714 | RQ66595 | OCC_187 | stuup_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT SULTANPUR(UP) | UPPTCL | D | Bay maintenance and routine testing | 18-Oct-2021 | 10:00 | 18-Oct-2021 | 18:00 | | PLANNED | Approved | 18-Oct-21 | 10:00 | 18-Oct-21 | 18:00 | |
| 715 | RQ66604 | OCC_187 | stuup_sd | TRANSFORMER | 400/220 KV 240 MVA ICT 2 AT ORA(UP) | UPPTCL | D | for attending oil leakage of radiator | 12-Oct-2021 | 09:00 | 12-Oct-2021 | 18:00 | | PLANNED | Approved | 12-Oct-21 | 09:00 | 12-Oct-21 | 18:00 | |
| 716 | RQ66603 | OCC_187 | stuup_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT MATHURA(UP) | UPPTCL | D | Annual routine Testing and bay Maintenance work | 11-Oct-2021 | 09:00 | 12-Oct-2021 | 20:00 | | PLANNED | Approved | 11-Oct-21 | 09:00 | 12-Oct-21 | 20:00 | |
| 717 | RQ66622 | OCC_187 | stuup_sd | TRANSFORMER | 400/132 KV 200 MVA ICT 1 AT MAU(UP) | UPPTCL | D | Routine Maintenance | 08-Oct-2021 | 09:00 | 08-Oct-2021 | 18:00 | | PLANNED | Approved | 08-Oct-21 | 09:00 | 08-Oct-21 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|-----------|-------------|--|--------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 718 | RQ66619 | OCC_187 | stuup_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 4 AT SARNATH(UP) | UPPTCL | D | Complete tightening of bays & general maintenance ICT | 08-Oct-2021 | 09:00 | 08-Oct-2021 | 18:00 | | PLANNED | Approved | 08-Oct-21 | 09:00 | 08-Oct-21 | 18:00 | |
| 719 | RQ66602 | OCC_187 | stuup_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT MATHURA(UP) | UPPTCL | D | Annual routine Testing and bay Maintenance work | 07-Oct-2021 | 09:00 | 08-Oct-2021 | 20:00 | | PLANNED | Approved | 07-Oct-21 | 09:00 | 08-Oct-21 | 20:00 | |
| 720 | RQ66598 | OCC_187 | stuup_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 5 AT AGRA(UP) | UPPTCL | D | Routine maintenance and testing of ICT and bay | 06-Oct-2021 | 10:00 | 06-Oct-2021 | 17:00 | | PLANNED | Approved | 06-Oct-21 | 10:00 | 06-Oct-21 | 17:00 | |
| 721 | RQ66621 | OCC_187 | stuup_sd | TRANSFORMER | 400/132 KV 200 MVA ICT 2 AT MAU(UP) | UPPTCL | D | Routine Maintenance | 06-Oct-2021 | 09:00 | 06-Oct-2021 | 18:00 | | PLANNED | Approved | 06-Oct-21 | 09:00 | 06-Oct-21 | 18:00 | |
| 722 | RQ66599 | OCC_187 | stuup_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT AGRA(UP) | UPPTCL | D | Routine maintenance and testing of ICT and bay | 05-Oct-2021 | 10:00 | 05-Oct-2021 | 17:00 | | PLANNED | Approved | 05-Oct-21 | 10:00 | 05-Oct-21 | 17:00 | |
| 723 | RQ66592 | OCC_187 | stuup_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT UNNAO(UP) | UPPTCL | C | Centrifuging of Transformer oil of Transformer and Testing of Circuit Breakers, CTs & Bushing at 400 KV S/S Unnao | 05-Oct-2021 | 09:00 | 11-Oct-2021 | 17:00 | | PLANNED | Approved | 05-Oct-21 | 09:00 | 11-Oct-21 | 17:00 | |
| 724 | RQ66600 | OCC_187 | stuup_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT AGRA(UP) | UPPTCL | D | Routine maintenance and testing of ICT and bay | 04-Oct-2021 | 10:00 | 04-Oct-2021 | 17:00 | | PLANNED | Approved | 04-Oct-21 | 10:00 | 04-Oct-21 | 17:00 | |
| 725 | RQ66620 | OCC_187 | stuup_sd | TRANSFORMER | 400/132 KV 200 MVA ICT 3 AT MAU(UP) | UPPTCL | D | Routine Maintenance | 04-Oct-2021 | 09:00 | 04-Oct-2021 | 18:00 | | PLANNED | Approved | 04-Oct-21 | 09:00 | 04-Oct-21 | 18:00 | |
| 726 | RQ66601 | OCC_187 | stuup_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT MATHURA(UP) | UPPTCL | D | Annual routine Testing and bay Maintenance work | 04-Oct-2021 | 09:00 | 05-Oct-2021 | 20:00 | | PLANNED | Approved | 04-Oct-21 | 09:00 | 05-Oct-21 | 20:00 | |
| 727 | RQ66594 | OCC_187 | stuup_sd | TRANSFORMER | 400/220 KV 240 MVA ICT 2 AT SULTANPUR(UP) | UPPTCL | C | For replacement of Y Phase Bushing (Cont. Basis | 01-Oct-2021 | 10:00 | 11-Oct-2021 | 18:00 | | PLANNED | Approved | 01-Oct-21 | 10:00 | 11-Oct-21 | 18:00 | |
| 728 | RQ66774 | OCC_187 | sldcps_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT NAKODAR(P SG) | | D | Periodic Maintenance | 27-Oct-2021 | 10:00 | 27-Oct-2021 | 16:00 | | PLANNED | Approved | 27-Oct-21 | 10:00 | 27-Oct-21 | 16:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|-----------|-------------|--|-------|---|---|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|--|
| 729 | RQ66772 | OCC_187 | sldcps_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT NAKODAR(P SG) | | D | Periodic Maintenance | 25-Oct-2021 | 10:00 | 25-Oct-2021 | 16:00 | | PLANNED | Approved | 25-Oct-21 | 10:00 | 25-Oct-21 | 16:00 | |
| 730 | RQ66773 | OCC_187 | sldcps_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT DHURI(PS) | | D | Maintenance of ICT Bushing Clamps, 220 kV Output Bus bar , Transformer Cleaning | 25-Oct-2021 | 09:00 | 25-Oct-2021 | 17:00 | - | PLANNED | Approved | 25-Oct-21 | 09:00 | 25-Oct-21 | 17:00 | |
| 731 | RQ66771 | OCC_187 | sldcps_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT DHURI(PS) | | D | Maintenance of 406 89L, 406 89A isolator | 22-Oct-2021 | 09:00 | 22-Oct-2021 | 17:00 | - | PLANNED | Approved | 22-Oct-21 | 09:00 | 22-Oct-21 | 17:00 | |
| 732 | RQ66770 | OCC_187 | sldcps_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT DHURI(PS) | | D | Testing to be done by Protection Team | 19-Oct-2021 | 09:00 | 19-Oct-2021 | 17:00 | - | PLANNED | Approved | 19-Oct-21 | 09:00 | 19-Oct-21 | 17:00 | |
| 733 | RQ66769 | OCC_187 | sldcps_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT DHURI(PS) | | D | Maintenance of 202 89L, 202 89C , CT 202, CB 202, | 18-Oct-2021 | 09:00 | 18-Oct-2021 | 17:00 | - | PLANNED | Approved | 18-Oct-21 | 09:00 | 18-Oct-21 | 17:00 | |
| 734 | RQ66768 | OCC_187 | sldcps_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT MUKTSAR(P S) | | D | General maintenance for nut-bolt tightening,cleaning and IR of equipments. | 08-Oct-2021 | 09:00 | 08-Oct-2021 | 17:00 | | PLANNED | Approved | 08-Oct-21 | 09:00 | 08-Oct-21 | 17:00 | |
| 735 | RQ66767 | OCC_187 | sldcps_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT MAKHU(PS) | | D | Nut bolt tightening and cleaning of HV and LV Bushings,OLTC motor Greasing and greasing of cooling fan motors , MB Terminal tighteneing | 07-Oct-2021 | 09:00 | 07-Oct-2021 | 17:00 | | PLANNED | Approved | 07-Oct-21 | 09:00 | 07-Oct-21 | 17:00 | |
| 736 | RQ66766 | OCC_187 | sldcps_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT MAKHU(PS) | | D | Nut bolt tightening and cleaning of HV and LV Bushings,OLTC motor Greasing and greasing of cooling fan motors , MB Terminal tighteneing | 05-Oct-2021 | 09:00 | 05-Oct-2021 | 17:00 | | PLANNED | Approved | 05-Oct-21 | 09:00 | 05-Oct-21 | 17:00 | |
| 737 | RQ66859 | OCC_187 | sldchr_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT DEEPALPUR(JHKT) | HVPLN | D | FOR AMP WORK | 25-Oct-2021 | 10:00 | 25-Oct-2021 | 18:00 | | PLANNED | Approved | 25-Oct-21 | 10:00 | 25-Oct-21 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|-----------|-------------|--|-------|---|---|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|--|
| 738 | RQ66883 | OCC_187 | sldchr_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT DEEPALPUR(JHKT) | HVPNL | D | FOR AMP WORK | 25-Oct-2021 | 10:00 | 25-Oct-2021 | 18:00 | | PLANNED | Approved | 25-Oct-21 | 10:00 | 25-Oct-21 | 18:00 | |
| 739 | RQ67213 | OCC_187 | dadri_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 5 AT DADRI(NT) | NTPC | C | RADIATOR OIL LEAKAGE ARRESTING AND PRV REPLACEMENT IN ICT-5R, ICT-5Y, ICT-5B AND HOTSPOT ATTENDING IN ISOLATOR 789A AND 220 KV BUSBAR PROTECTION UPGRADATION WORK . | 25-Oct-2021 | 09:00 | 30-Oct-2021 | 18:00 | RADIATOR OIL LEAKAGE ARRESTING AND PRV REPLACEMENT IN ICT-5R, ICT-5Y, ICT-5B AND HOTSPOT ATTENDING IN ISOLATOR 789A AND 220 KV BUSBAR PROTECTION UPGRADATION WORK . | PLANNED | Approved | 25-Oct-21 | 09:00 | 30-Oct-21 | 18:00 | |
| 740 | RQ67206 | OCC_187 | dadri_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT DADRI(NT) | NTPC | C | AIR CELL/MOG REPLACEMENT AND OSR REPLACEMENT IN ICT-1R, ICT-1Y, ICT-1B AND 220 KV BUSBAR PROTECTION UPGRADATION WORK . | 18-Oct-2021 | 09:00 | 23-Oct-2021 | 18:00 | AIR CELL/MOG REPLACEMENT AND OSR REPLACEMENT IN ICT-1R, ICT-1Y, ICT-1B AND 220 KV BUSBAR PROTECTION UPGRADATION WORK . | PLANNED | Approved | 18-Oct-21 | 09:00 | 23-Oct-21 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|----------|-------------|---|------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 741 | RQ67214 | OCC_187 | dadri_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT DADRI(NT) | NTPC | C | PRV AND OSR REPLACEMENT IN ICT-1R, ICT-1Y, ICT-1B AND HOTSPOT ATTENDING IN ISOLATOR 989A AND 220 KV BUSBAR PROTECTION UPGRADATION WORK . | 04-Oct-2021 | 09:00 | 09-Oct-2021 | 18:00 | PRV AND OSR REPLACEMENT IN ICT-1R, ICT-1Y, ICT-1B AND HOTSPOT ATTENDING IN ISOLATOR 989A AND 220 KV BUSBAR PROTECTION UPGRADATION WORK . | PLANNED | Approved | 04-Oct-21 | 09:00 | 09-Oct-21 | 18:00 | |
| 742 | RQ66897 | OCC_187 | slcdv_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 6 AT BAWANA(DV) | DTL | D | To carry out cleaning of all Bushings / Post Insulators as preventive measure before onset of winter / foggy season. | 23-Oct-2021 | 09:00 | 23-Oct-2021 | 15:00 | | PLANNED | Approved | 23-Oct-21 | 09:00 | 23-Oct-21 | 15:00 | |
| 743 | RQ66896 | OCC_187 | slcdv_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 5 AT BAWANA(DV) | DTL | D | To carry out cleaning of all Bushings / Post Insulators as preventive measure before onset of winter / foggy season. | 22-Oct-2021 | 09:00 | 22-Oct-2021 | 15:00 | | PLANNED | Approved | 22-Oct-21 | 09:00 | 22-Oct-21 | 15:00 | |
| 744 | RQ66894 | OCC_187 | slcdv_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 4 AT BAWANA(DV) | DTL | D | To carry out cleaning of all Bushings / Post Insulators as preventive measure before onset of winter / foggy season. | 21-Oct-2021 | 09:00 | 21-Oct-2021 | 15:00 | | PLANNED | Approved | 21-Oct-21 | 09:00 | 21-Oct-21 | 15:00 | |
| 745 | RQ66893 | OCC_187 | slcdv_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT BAWANA(DV) | DTL | D | To carry out cleaning of all Bushings / Post Insulators as preventive measure before onset of winter / foggy season. | 20-Oct-2021 | 09:00 | 20-Oct-2021 | 15:00 | | PLANNED | Approved | 20-Oct-21 | 09:00 | 20-Oct-21 | 15:00 | |
| 746 | RQ66918 | OCC_187 | slcdv_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT MUNDKA(DV) | DTL | D | Tan Delta testing of 315 MVA 400/220kV ICT 1 | 08-Oct-2021 | 09:30 | 08-Oct-2021 | 17:00 | | PLANNED | Approved | 08-Oct-21 | 09:30 | 08-Oct-21 | 17:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|------------|-------------|---|--------|---|--|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|--|
| 747 | RQ66881 | OCC_187 | sldcdv_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT BAMNOLI(DV) | DTL | D | For Checking Automation of HVW Spray System | 02-Oct-2021 | 09:00 | 02-Oct-2021 | 10:00 | | PLANNED | Approved | 02-Oct-21 | 09:00 | 02-Oct-21 | 10:00 | |
| 748 | RQ66880 | OCC_187 | sldcdv_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT BAMNOLI(DV) | DTL | D | For Checking Automation of HVW Spray System | 01-Oct-2021 | 09:00 | 01-Oct-2021 | 10:00 | | PLANNED | Approved | 01-Oct-21 | 09:00 | 01-Oct-21 | 10:00 | |
| 749 | RQ67124 | OCC_187 | sldchp_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT GUMMA (HP) | HPSEB | C | Extension of 220kV Bus Bar-1 to connect new Bays 208 & 209, Bus-2 VT Maintenance | 15-Oct-2021 | 10:00 | 19-Oct-2021 | 20:00 | | PLANNED | Approved | 15-Oct-21 | 10:00 | 19-Oct-21 | 20:00 | |
| 750 | RQ67119 | OCC_187 | sldchp_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT GUMMA (HP) | HPSEB | C | Extension of 220kV Bus Bar-1 to connect new Bays 208 & 209 | 11-Oct-2021 | 10:00 | 14-Oct-2021 | 20:00 | | PLANNED | Approved | 11-Oct-21 | 10:00 | 14-Oct-21 | 20:00 | |
| 751 | RQ67122 | OCC_187 | sldchp_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT GUMMA (HP) | HPSEB | D | Bus Bar testing and Bus Bar Stability of 220kV Bus | 01-Oct-2021 | 09:00 | 01-Oct-2021 | 18:00 | | PLANNED | Approved | 01-Oct-21 | 09:00 | 01-Oct-21 | 18:00 | |
| 752 | RQ67123 | OCC_187 | sldchp_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT GUMMA (HP) | HPSEB | D | Bus Bar testing and Bus Bar Stability of 220kV Bus | 01-Oct-2021 | 09:00 | 01-Oct-2021 | 18:00 | | PLANNED | Approved | 01-Oct-21 | 09:00 | 01-Oct-21 | 18:00 | |
| 753 | RQ67218 | OCC_187 | indigrd_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT PATRAN(PATR) | PATRAN | C | SF6 gas leakage arrest | 07-Oct-2021 | 08:00 | 12-Oct-2021 | 18:00 | To rectify SF6 Gas Leakage. Specialized manpower for the work has arranged to complete the work (OEM Partner) | PLANNED | Approved | 07-Oct-21 | 08:00 | 12-Oct-21 | 18:00 | |
| 754 | RQ67056 | OCC_187 | sldcuk_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT SRINAGAR(UK) | PTCUL | C | for scheduled preventive maintenance | 06-Oct-2021 | 14:00 | 06-Oct-2021 | 17:00 | | PLANNED | Approved | 06-Oct-21 | 14:00 | 06-Oct-21 | 17:00 | |
| 755 | RQ67055 | OCC_187 | sldcuk_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT SRINAGAR(UK) | PTCUL | C | for scheduled preventive maintenance | 06-Oct-2021 | 10:00 | 06-Oct-2021 | 13:00 | | PLANNED | Approved | 06-Oct-21 | 10:00 | 06-Oct-21 | 13:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|-----------|---|---|---------------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 756 | RQ66792 | OCC_187 | sldcps_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT NAKODAR(P SG) | PSTCL | D | Periodic Maintenance | 04-Oct-2021 | 09:00 | 04-Oct-2021 | 17:00 | | PLANNED | Approved | 04-Oct-21 | 09:00 | 04-Oct-21 | 17:00 | |
| 757 | RQ66850 | OCC_187 | cpcc3_sd | TRANSFORMER | 220/132 KV 200 MVA ICT 3 AT RAEBAREILL Y(PG) | POWER GRID | D | AMP work | 18-Oct-2021 | 10:00 | 18-Oct-2021 | 18:00 | | PLANNED | Approved | 18-Oct-21 | 10:00 | 18-Oct-21 | 18:00 | |
| 758 | RQ67161 | OCC_187 | cpcc3_sd | TRANSFORMER | 220/132 KV 100 MVA ICT 1 AT PITHORAGA RH(PG) | POWER GRID | D | AMP works | 04-Oct-2021 | 10:00 | 04-Oct-2021 | 18:00 | | PLANNED | Approved | 04-Oct-21 | 10:00 | 04-Oct-21 | 18:00 | |
| 759 | RQ66649 | OCC_187 | stuup_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV SULTANPUR (UP)- TANDA(NT) (UP) CKT-2 | UPPTCL | D | For routine bay maintenance | 29-Oct-2021 | 10:00 | 29-Oct-2021 | 18:00 | | PLANNED | Approved | 29-Oct-21 | 10:00 | 29-Oct-21 | 18:00 | |
| 760 | RQ66957 | OCC_187 | cpcc3_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV CHINHAT(U P)- LUCKNOW_ 1(PG) (UP) CKT-1 | UPPTCL | D | AMP work | 27-Oct-2021 | 08:00 | 27-Oct-2021 | 18:00 | | PLANNED | Approved | 27-Oct-21 | 08:00 | 27-Oct-21 | 18:00 | |
| 761 | RQ66935 | OCC_187 | cpcc3_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV FATEHPUR(P G)- FATEHPUR(UP) (UP) CKT-1 | UPPTCL | D | AMP work | 22-Oct-2021 | 08:00 | 22-Oct-2021 | 18:00 | | PLANNED | Approved | 22-Oct-21 | 08:00 | 22-Oct-21 | 18:00 | |
| 762 | RQ66662 | OCC_187 | stuup_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV SAHARANPU R(UP)- KHODRI(UK) (UP) CKT-1 | UPPTCL | D | lopping chopping of trees in line corridor | 18-Oct-2021 | 09:00 | 22-Oct-2021 | 18:00 | | PLANNED | Approved | 18-Oct-21 | 09:00 | 22-Oct-21 | 18:00 | |
| 763 | RQ66661 | OCC_187 | stuup_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV SARSAWAN(UP)- KHODRI(UK) (UP) CKT-1 | UPPTCL | D | lopping chopping of trees in line corridor | 18-Oct-2021 | 09:00 | 22-Oct-2021 | 18:00 | | PLANNED | Approved | 18-Oct-21 | 09:00 | 22-Oct-21 | 18:00 | |
| 764 | RQ66954 | OCC_187 | cpcc3_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV MAINPURI(P G)- MAINPURI(UP) (UP) CKT-1 | UPPTCL | D | AMP work | 09-Oct-2021 | 08:00 | 09-Oct-2021 | 18:00 | | PLANNED | Approved | 09-Oct-21 | 08:00 | 09-Oct-21 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|-------------|--|--|--------|---|---|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|--|
| 765 | RQ66666 | OCC_187 | stuup_sd | AC TRANS MISSIO N LINE CIRCUIT | 220 KV MAINPURI(P G)- MAINPURI(UP) (UP) CKT-1 | UPPTCL | D | replacement of porcelain insulators by polymer insulators | 07-Oct-2021 | 11:00 | 08-Oct-2021 | 18:00 | | PLANNED | Approved | 07-Oct-21 | 11:00 | 08-Oct-21 | 18:00 | |
| 766 | RQ67261 | OCC_187 | ntpcos_sd | AC TRANS MISSIO N LINE CIRCUIT | 220 KV UNCHAHAH(NT)- FATEHPUR(UP) (UP) CKT-2 | UPPTCL | D | Annual maint of bay equipments | 07-Oct-2021 | 09:00 | 07-Oct-2021 | 18:00 | Shutdown required on 220 KV UNCHAHAH(NT)- KANPUR(PG) CKT-2 ,request put in fatehpur ckt 2 since element not available in list | PLANNED | Approved | 07-Oct-21 | 09:00 | 07-Oct-21 | 18:00 | |
| 767 | RQ66656 | OCC_187 | stuup_sd | AC TRANS MISSIO N LINE CIRCUIT | 220 KV NARA(UP)- ROORKEE(U K) (UP) CKT- 1 | UPPTCL | D | Lopping chopping of trees, jumper tightening and rmaintenance of line (4 to 5 Oct ETD MZN) Line maintenance and fixing Vibration damper (4 to 9 Oct ETD Muradnagar | 07-Oct-2021 | 09:00 | 08-Oct-2021 | 18:00 | | PLANNED | Approved | 07-Oct-21 | 09:00 | 08-Oct-21 | 18:00 | |
| 768 | RQ66939 | OCC_187 | cpcc3_sd | AC TRANS MISSIO N LINE CIRCUIT | 220 KV MAINPURI(P G)-ETAH(UP) (UP) CKT-1 | UPPTCL | D | AMP work | 07-Oct-2021 | 08:00 | 07-Oct-2021 | 18:00 | | PLANNED | Approved | 07-Oct-21 | 08:00 | 07-Oct-21 | 18:00 | |
| 769 | RQ66938 | OCC_187 | cpcc3_sd | AC TRANS MISSIO N LINE CIRCUIT | 220 KV MAINPURI(P G)- SIRSAGANJ(UP) (UP) CKT-1 | UPPTCL | D | AMP work | 05-Oct-2021 | 08:00 | 05-Oct-2021 | 18:00 | | PLANNED | Approved | 05-Oct-21 | 08:00 | 05-Oct-21 | 18:00 | |
| 770 | RQ66667 | OCC_187 | stuup_sd | AC TRANS MISSIO N LINE CIRCUIT | 220 KV NAPP(NP)- ATRAULI(UP) (UP) CKT-1 | UPPTCL | D | replacement of porcelain insulators by polymer insulators | 04-Oct-2021 | 09:00 | 06-Oct-2021 | 23:30 | | PLANNED | Approved | 04-Oct-21 | 09:00 | 06-Oct-21 | 23:30 | |
| 771 | RQ67393 | OCC_187 | indigrid_sd | AC TRANS MISSIO N LINE CIRCUIT | 220 KV PRITHALA (GPTL)- PALWAL(HV) (HVPNL) CKT-2 | HVPNL | D | To arrest water leakage in PEB | 29-Oct-2021 | 08:00 | 30-Oct-2021 | 19:00 | To arrest water leakage in PEB | PLANNED | Approved | 29-Oct-21 | 08:00 | 30-Oct-21 | 19:00 | |

| | | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|-------------|------------------------------------|---|-------|---|--|-------------|-------|-------------|-------|---|---------|-----------|-----------|-------|-----------|-------|--|--|
| 772 | RQ67101 | OCC_187 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV HISSAR(BB)- HISSAR IA(HV) (HVPNL) CKT- 1 | HVPNL | C | Automation of 220 KV Sub-stations Ballabgarh & Samaypur | 27-Oct-2021 | 08:00 | 30-Oct-2021 | 18:00 | | PLANNED | Withdrawn | | | | | | |
| 773 | RQ67391 | OCC_187 | indigrid_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV PRITHALA (GPTL)- PALWAL(HV) (HVPNL) CKT-1 | HVPNL | D | To arrest water leakage in PEB | 27-Oct-2021 | 08:00 | 28-Oct-2021 | 19:00 | To arrest water leakage in PEB | PLANNED | Approved | 27-Oct-21 | 08:00 | 28-Oct-21 | 19:00 | | |
| 774 | RQ67290 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV GURGAON(P G)- GURGAONS EC72(HV) (HVPNL) CKT- 2 | HVPNL | D | Replacement of LA in Y-phase at PG | 27-Oct-2021 | 08:00 | 27-Oct-2021 | 18:00 | | PLANNED | Approved | 27-Oct-21 | 08:00 | 27-Oct-21 | 18:00 | | |
| 775 | RQ67271 | OCC_187 | indigrid_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SOHNA ROAD (GPTL)- BADSHAH UR(HV) (HVPNL) CKT- 1 | HVPNL | D | To arrest water leakage in PEB | 25-Oct-2021 | 08:00 | 26-Oct-2021 | 19:00 | To arrest water leakage in PEB | PLANNED | Approved | 25-Oct-21 | 08:00 | 26-Oct-21 | 19:00 | | |
| 776 | RQ67267 | OCC_187 | indigrid_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SOHNA ROAD (GPTL)- BADSHAH UR(HV) (HVPNL) CKT- 2 | HVPNL | D | To arrest water leakage in PEB | 22-Oct-2021 | 08:00 | 23-Oct-2021 | 19:00 | To arrest water leakage in PEB | PLANNED | Approved | 22-Oct-21 | 08:00 | 23-Oct-21 | 19:00 | | |
| 777 | RQ67266 | OCC_187 | indigrid_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SOHNA ROAD (GPTL)- RANGALA RAJPUR (HV) (HVPNL) CKT- 2 | HVPNL | D | To arrest water leakage in PEB | 20-Oct-2021 | 08:00 | 21-Oct-2021 | 19:00 | To arrest water leakage in PEB | PLANNED | Approved | 20-Oct-21 | 08:00 | 21-Oct-21 | 19:00 | | |
| 778 | RQ67390 | OCC_187 | indigrid_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SOHNA ROAD (GPTL)- RANGALA RAJPUR (HV) (HVPNL) CKT- 2 | HVPNL | D | To arrest water leakage in PEB | 20-Oct-2021 | 08:00 | 21-Oct-2021 | 19:00 | To arrest water leakage in PEB | PLANNED | Approved | 20-Oct-21 | 08:00 | 21-Oct-21 | 19:00 | | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|-------------|------------------------------------|---|-------|---|---|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|--|
| 779 | RQ67265 | OCC_187 | indigrid_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SOHNA ROAD (GPTL)- RANGALA RAJPUR (HV) (HVPNL) CKT- 1 | HVPNL | D | To arrest water leakage in PEB | 18-Oct-2021 | 08:00 | 19-Oct-2021 | 19:00 | To arrest water leakage in PEB | PLANNED | Approved | 18-Oct-21 | 08:00 | 19-Oct-21 | 19:00 | |
| 780 | RQ67637 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV MADANPUR- PINJORE (HV) CKT-2 | HVPNL | D | NON - AUTO MODE required for OPGW installation works under ULDC scheme. | 01-Oct-2021 | 08:00 | 31-Oct-2021 | 18:00 | Kindly approve | PLANNED | Approved | 01-Oct-21 | 08:00 | 31-Oct-21 | 18:00 | |
| 781 | RQ67638 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV PINJORE(HV) -BADDI(HP) (HV) CKT-1 | HVPNL | D | NON - AUTO MODE required for OPGW installation works under ULDC scheme. | 01-Oct-2021 | 07:00 | 31-Oct-2021 | 18:00 | Kindly approve | PLANNED | Approved | 01-Oct-21 | 07:00 | 31-Oct-21 | 18:00 | |
| 782 | RQ67639 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV KUNIHAR(H P)- PINJORE(HV) (HV) CKT-1 | HVPNL | D | NON - AUTO MODE required for OPGW installation works under ULDC scheme. | 01-Oct-2021 | 07:00 | 31-Oct-2021 | 18:00 | Kindly approve | PLANNED | Approved | 01-Oct-21 | 07:00 | 31-Oct-21 | 18:00 | |
| 783 | RQ67636 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV MADANPUR- PINJORE (HV) CKT-1 | HVPNL | D | NON - AUTO MODE required for OPGW installation works under ULDC scheme. | 01-Oct-2021 | 07:00 | 31-Oct-2021 | 18:00 | Kindly approve | PLANNED | Approved | 01-Oct-21 | 07:00 | 31-Oct-21 | 18:00 | |
| 784 | RQ66842 | OCC_187 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV CHARKHI DADRI(BB)- KHETRI(RS) (BB) CKT-2 | BBMB | D | For maintenance Work | 28-Oct-2021 | 08:00 | 28-Oct-2021 | 18:00 | | PLANNED | Approved | 28-Oct-21 | 08:00 | 28-Oct-21 | 18:00 | |
| 785 | RQ66834 | OCC_187 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV HISSAR(BB)- CHIRAWA(R S) (BB) CKT- 1 | BBMB | D | For routine Line maintenance | 28-Oct-2021 | 08:00 | 28-Oct-2021 | 18:00 | | PLANNED | Approved | 28-Oct-21 | 08:00 | 28-Oct-21 | 18:00 | |
| 786 | RQ67577 | OCC_187 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV GANGUWAL- JAGADHARI (BB) CKT-1 | BBMB | D | Yearly Mtc. of S/Stn. Equipments/line and For modification work of new siemens C&R panel by firm at Jagadhri | 28-Oct-2021 | 08:00 | 30-Oct-2021 | 18:00 | | PLANNED | Approved | 28-Oct-21 | 08:00 | 30-Oct-21 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|-----------|-------------------------------|--|------|---|--|-------------|-------|-------------|-------|--|---------|-----------|-----------|-------|-----------|-------|--|--|
| 787 | RQ67295 | OCC_187 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV BHIWANI-CHARKHI DADRI (BB) CKT-2 | BBMB | C | Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0 | 27-Oct-2021 | 08:00 | 28-Oct-2021 | 18:00 | | PLANNED | Approved | 27-Oct-21 | 08:00 | 28-Oct-21 | 18:00 | | |
| 788 | RQ67294 | OCC_187 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV BHIWANI-CHARKHI DADRI (BB) CKT-1 | BBMB | C | Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0 | 27-Oct-2021 | 08:00 | 28-Oct-2021 | 18:00 | | PLANNED | Approved | 27-Oct-21 | 08:00 | 28-Oct-21 | 18:00 | | |
| 789 | RQ67297 | OCC_187 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV BHIWANI-CHARKHI DADRI (BB) CKT-4 | BBMB | C | Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0 | 27-Oct-2021 | 08:00 | 28-Oct-2021 | 18:00 | | PLANNED | Approved | 27-Oct-21 | 08:00 | 28-Oct-21 | 18:00 | | |
| 790 | RQ67296 | OCC_187 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV BHIWANI-CHARKHI DADRI (BB) CKT-3 | BBMB | C | Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0 | 27-Oct-2021 | 08:00 | 28-Oct-2021 | 18:00 | | PLANNED | Approved | 27-Oct-21 | 08:00 | 28-Oct-21 | 18:00 | | |
| 791 | RQ66841 | OCC_187 | sldcrs_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1 | BBMB | D | For maintenance Work | 27-Oct-2021 | 08:00 | 27-Oct-2021 | 18:00 | | PLANNED | Approved | 27-Oct-21 | 08:00 | 27-Oct-21 | 18:00 | | |
| 792 | RQ67088 | OCC_187 | bbmb_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV DEHAR-GANGUWAL (BB) CKT-2 | BBMB | C | Replacement of 3 no CTs between A5 & line Isolator no. 212 | 25-Oct-2021 | 08:00 | 29-Oct-2021 | 18:00 | | PLANNED | Approved | 25-Oct-21 | 08:00 | 29-Oct-21 | 18:00 | | |
| 793 | RQ67095 | OCC_187 | bbmb_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV BHIWANI-CHARKHI DADRI (BB) CKT-3 | BBMB | C | Automation of 220 KV Sub-stations Ballabgarh & Samaypur | 25-Oct-2021 | 08:00 | 28-Oct-2021 | 18:00 | | PLANNED | Withdrawn | | | | | | |
| 794 | RQ67578 | OCC_187 | bbmb_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV JAGADHARI-KURUKSHETRA (BB) CKT-1 | BBMB | D | Yearly Mtc. of S/Stn. Equipments/line and For modification work of new siemens C&R panel by firm at Jagadhri | 25-Oct-2021 | 08:00 | 27-Oct-2021 | 18:00 | | PLANNED | Approved | 25-Oct-21 | 08:00 | 27-Oct-21 | 18:00 | | |
| 795 | RQ67093 | OCC_187 | bbmb_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV BHAKRA_R-JAMALPUR (BB) CKT-1 | BBMB | D | Annual Maintenance | 18-Oct-2021 | 08:00 | 19-Oct-2021 | 18:00 | | PLANNED | Approved | 18-Oct-21 | 08:00 | 19-Oct-21 | 18:00 | | |

| | | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|---------|-------------------------------|---|------|---|--|-------------|-------|-------------|-------|--|---------|-----------|-----------|-------|-----------|-------|--|--|
| 796 | RQ67085 | OCC_187 | bbmb_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV BALLABHGA RH(BB)-BADARPUR(NT) (BB) CKT-1 | BBMB | C | Automation of 220 KV Sub-stations Ballabgarh & Samaypur | 18-Oct-2021 | 08:00 | 20-Oct-2021 | 18:00 | | PLANNED | Withdrawn | | | | | | |
| 797 | RQ67096 | OCC_187 | bbmb_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV BHIWANI-CHARKHI DADRI (BB) CKT-4 | BBMB | C | Automation of 220 KV Sub-stations Ballabgarh & Samaypur | 18-Oct-2021 | 08:00 | 21-Oct-2021 | 18:00 | | PLANNED | Withdrawn | | | | | | |
| 798 | RQ67090 | OCC_187 | bbmb_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV PANIPAT-CHARKHI DADRI (BB) CKT-1 | BBMB | C | Line shifting (Tower No. 264-265) due to NHAII Deposit work | 15-Oct-2021 | 08:00 | 21-Oct-2021 | 18:00 | | PLANNED | Approved | 15-Oct-21 | 08:00 | 21-Oct-21 | 18:00 | | |
| 799 | RQ67573 | OCC_187 | bbmb_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV JALANDHAR-PONG (BB) CKT-1 | BBMB | D | Mtc. of sub station equipments & line | 15-Oct-2021 | 08:00 | 15-Oct-2021 | 18:00 | | PLANNED | Approved | 15-Oct-21 | 08:00 | 15-Oct-21 | 18:00 | | |
| 800 | RQ67089 | OCC_187 | bbmb_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV BALLABHGA RH-SAMAYPUR (BB) CKT-3 | BBMB | C | Automation of 220 KV Sub-stations Ballabgarh & Samaypur | 13-Oct-2021 | 08:00 | 15-Oct-2021 | 18:00 | | PLANNED | Withdrawn | | | | | | |
| 801 | RQ67572 | OCC_187 | bbmb_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV BHAKRA_R-JAMALPUR (BB) CKT-2 | BBMB | D | Mtc. Of sub station equipments | 12-Oct-2021 | 08:00 | 12-Oct-2021 | 18:00 | | PLANNED | Approved | 12-Oct-21 | 08:00 | 12-Oct-21 | 18:00 | | |
| 802 | RQ67087 | OCC_187 | bbmb_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV DEHAR-GANGUWAL (BB) CKT-1 | BBMB | C | Replacement of 3 no CTs between A3 & line Isolator no. 207 | 11-Oct-2021 | 08:00 | 15-Oct-2021 | 18:00 | | PLANNED | Approved | 11-Oct-21 | 08:00 | 15-Oct-21 | 18:00 | | |
| 803 | RQ67086 | OCC_187 | bbmb_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV BALLABHGA RH(BB)-BADARPUR(NT) (BB) CKT-2 | BBMB | C | Automation of 220 KV Sub-stations Ballabgarh & Samaypur | 11-Oct-2021 | 08:00 | 13-Oct-2021 | 18:00 | | PLANNED | Withdrawn | | | | | | |
| 804 | RQ67080 | OCC_187 | bbmb_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV BHAKRA_R-GANGUWAL (BB) CKT-2 | BBMB | D | Annual Maintenance | 07-Oct-2021 | 08:00 | 08-Oct-2021 | 18:00 | | PLANNED | Approved | 07-Oct-21 | 08:00 | 08-Oct-21 | 18:00 | | |

| | | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|----------|-------------------------------|---|-------|---|---|-------------|-------|-------------|-------|--|---------|-----------|-----------|-------|-----------|-------|--|--|
| 805 | RQ67084 | OCC_187 | bbmb_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV CHARKHI DADRI-SAMAYPUR (BB) CKT-1 | BBMB | C | Automation of 220 KV Sub-stations Ballabgarh & Samaypur | 07-Oct-2021 | 08:00 | 10-Oct-2021 | 18:00 | | PLANNED | Withdrawn | | | | | | |
| 806 | RQ67081 | OCC_187 | bbmb_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV GANGUWAL-JAGADHARI (BB) CKT-1 | BBMB | D | Tan Delta of CTs, Breaker Testing & Quarterly mtc. | 05-Oct-2021 | 08:00 | 05-Oct-2021 | 18:00 | | PLANNED | Approved | 05-Oct-21 | 08:00 | 05-Oct-21 | 18:00 | | |
| 807 | RQ67079 | OCC_187 | bbmb_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV BHAKRA_R-GANGUWAL (BB) CKT-1 | BBMB | D | Annual Maintenance | 04-Oct-2021 | 08:00 | 05-Oct-2021 | 18:00 | | PLANNED | Approved | 04-Oct-21 | 08:00 | 05-Oct-21 | 18:00 | | |
| 808 | RQ67078 | OCC_187 | bbmb_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV BALLABHGA RH-SAMAYPUR (BB) CKT-3 | BBMB | C | Automation of 220 KV Sub-stations Ballabgarh & Samaypur | 04-Oct-2021 | 08:00 | 06-Oct-2021 | 18:00 | | PLANNED | Withdrawn | | | | | | |
| 809 | RQ67316 | OCC_187 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV BALLABHGA RH(BB)-BADARPUR(NT) (BB) CKT-1 | BBMB | D | OPGW laying works , 19 Kms completed out of 25 Kms , (Auto Reclose off) under Reliable communciation scheme | 01-Oct-2021 | 08:00 | 31-Oct-2021 | 18:00 | | PLANNED | Approved | 01-Oct-21 | 08:00 | 31-Oct-21 | 18:00 | | |
| 810 | RQ67317 | OCC_187 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV BALLABHGA RH(BB)-BADARPUR(NT) (BB) CKT-2 | BBMB | D | OPGW laying works , 19 Kms completed out of 25 Kms , (Auto Reclose off) under Reliable communciation scheme | 01-Oct-2021 | 08:00 | 31-Oct-2021 | 18:00 | | PLANNED | Approved | 01-Oct-21 | 08:00 | 31-Oct-21 | 18:00 | | |
| 811 | RQ67092 | OCC_187 | bbmb_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-2 | PSTCL | D | Half yearly mtc. | 26-Oct-2021 | 08:00 | 26-Oct-2021 | 18:00 | | PLANNED | Approved | 26-Oct-21 | 08:00 | 26-Oct-21 | 18:00 | | |
| 812 | RQ67091 | OCC_187 | bbmb_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-1 | PSTCL | D | Half yearly mtc. | 25-Oct-2021 | 08:00 | 25-Oct-2021 | 18:00 | | PLANNED | Approved | 25-Oct-21 | 08:00 | 25-Oct-21 | 18:00 | | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|-------------|-------------------------------|---|------------|---|--|-------------|-------|-------------|-------|---|---------|-----------|-----------|-------|-----------|-------|--|
| 813 | RQ67541 | OCC_187 | cpcc2_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV JALANDHAR (PG)-KARTARPUR (PS) (PSTCL) CKT-2 | PSTCL | D | Line equipment AMP work. | 19-Oct-2021 | 09:00 | 19-Oct-2021 | 13:00 | | PLANNED | Approved | 19-Oct-21 | 09:00 | 19-Oct-21 | 13:00 | |
| 814 | RQ67571 | OCC_187 | bbmb_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV BARNALA(BB)-LEHRAMOH ABBAT(PS) (PSTCL) CKT-1 | PSTCL | D | Mtc. of line | 06-Oct-2021 | 08:00 | 07-Oct-2021 | 18:00 | | PLANNED | Approved | 06-Oct-21 | 08:00 | 07-Oct-21 | 18:00 | |
| 815 | RQ67570 | OCC_187 | cpcc2_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV NALLAGARH (PG)-MOHALI(PS) (PS) CKT-1 | PSTCL | D | For line equipment works. | 05-Oct-2021 | 09:00 | 05-Oct-2021 | 17:00 | | PLANNED | Approved | 05-Oct-21 | 09:00 | 05-Oct-21 | 17:00 | |
| 816 | RQ67217 | OCC_187 | indigrid_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV PATRAN(PATR)-KAKRALA(PS) (PSTCL) CKT-1 | PSTCL | C | SF6 gas leakage arrest | 01-Oct-2021 | 08:00 | 05-Oct-2021 | 18:00 | Specialized manpower for the work has arranged to complete the work (OEM Partner) | PLANNED | Approved | 01-Oct-21 | 08:00 | 05-Oct-21 | 18:00 | |
| 817 | RQ67277 | OCC_187 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV RATANGARH(RS)-SIKAR(PG) (PG) CKT-1 | POWER GRID | D | FOR AMP OF LINE/BAY EQUIPMENTS | 26-Oct-2021 | 08:00 | 26-Oct-2021 | 18:00 | | PLANNED | Approved | 26-Oct-21 | 08:00 | 26-Oct-21 | 18:00 | |
| 818 | RQ67280 | OCC_187 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV SIKAR(PG)-SIKAR(RS) (PG) CKT-2 | POWER GRID | D | FOR AMP OF LINE/BAY EQUIPMENTS | 25-Oct-2021 | 08:00 | 25-Oct-2021 | 18:00 | | PLANNED | Approved | 25-Oct-21 | 08:00 | 25-Oct-21 | 18:00 | |
| 819 | RQ67098 | OCC_187 | bbmb_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV FARIDABAD(NT)-SAMAYPUR(BB) (PG) CKT-1 | POWER GRID | C | Automation of 220 KV Sub-stations Ballabhgarh & Samaypur | 25-Oct-2021 | 08:00 | 27-Oct-2021 | 18:00 | | PLANNED | Withdrawn | | | | | |
| 820 | RQ67279 | OCC_187 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV SIKAR(PG)-SIKAR(RS) (PG) CKT-1 | POWER GRID | D | FOR AMP OF LINE/BAY EQUIPMENTS | 23-Oct-2021 | 08:00 | 23-Oct-2021 | 18:00 | | PLANNED | Approved | 23-Oct-21 | 08:00 | 23-Oct-21 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|-----------|-------------------------------|---|------------|---|---|-------------|-------|-------------|-------|----------------|---------|-----------|-----------|-------|-----------|-------|--|
| 821 | RQ66840 | OCC_187 | sldcrs_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-2 | POWER GRID | D | Quarterly maintenance work | 22-Oct-2021 | 09:00 | 22-Oct-2021 | 14:00 | | PLANNED | Approved | 22-Oct-21 | 09:00 | 22-Oct-21 | 14:00 | |
| 822 | RQ66839 | OCC_187 | sldcrs_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-1 | POWER GRID | D | Quarterly maintenance work | 21-Oct-2021 | 09:00 | 21-Oct-2021 | 14:00 | | PLANNED | Approved | 21-Oct-21 | 09:00 | 21-Oct-21 | 14:00 | |
| 823 | RQ67097 | OCC_187 | bbmb_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV FARIDABAD(NT)-SAMAYPUR(BB) (PG) CKT-2 | POWER GRID | C | Automation of 220 KV Sub-stations Ballabhgarh & Samaypur | 19-Oct-2021 | 08:00 | 21-Oct-2021 | 18:00 | | PLANNED | Withdrawn | | | | | |
| 824 | RQ67540 | OCC_187 | cpcc2_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV JALANDHAR (PG)-NEHRIAN(H P) (PG) CKT-1 | POWER GRID | D | AMP work of Line equipment and transmission Line | 18-Oct-2021 | 09:00 | 18-Oct-2021 | 17:00 | | PLANNED | Approved | 18-Oct-21 | 09:00 | 18-Oct-21 | 17:00 | |
| 825 | RQ67649 | OCC_187 | cpcc2_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-1 | POWER GRID | D | AMP & Peak rectification works | 16-Oct-2021 | 09:00 | 16-Oct-2021 | 18:00 | Kindly approve | PLANNED | Approved | 16-Oct-21 | 09:00 | 16-Oct-21 | 18:00 | |
| 826 | RQ67650 | OCC_187 | cpcc2_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-2 | POWER GRID | D | AMP & Peak rectification works | 16-Oct-2021 | 09:00 | 16-Oct-2021 | 18:00 | Kindly approve | PLANNED | Approved | 16-Oct-21 | 09:00 | 16-Oct-21 | 18:00 | |
| 827 | RQ67538 | OCC_187 | cpcc2_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV DASUYA(PS)-JALANDHAR (PG) (PG) CKT-2 | POWER GRID | D | AMP work of Line equipment and transmission Line | 13-Oct-2021 | 09:00 | 13-Oct-2021 | 17:00 | | PLANNED | Approved | 13-Oct-21 | 09:00 | 13-Oct-21 | 17:00 | |
| 828 | RQ66921 | OCC_187 | cpcc3_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV AURAIYA(NT)-SIKANDRA(U P) (PG) CKT-2 | POWER GRID | C | Diversion of Transmission Line under Bundelkhand Expressway by UPEIDA | 11-Oct-2021 | 08:00 | 20-Oct-2021 | 18:00 | | PLANNED | Approved | 11-Oct-21 | 08:00 | 20-Oct-21 | 18:00 | |
| 829 | RQ66920 | OCC_187 | cpcc3_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV AURAIYA(NT)-SIKANDRA(U P) (PG) CKT-1 | POWER GRID | C | Diversion of Transmission Line under Bundelkhand Expressway by UPEIDA | 11-Oct-2021 | 08:00 | 20-Oct-2021 | 18:00 | | PLANNED | Approved | 11-Oct-21 | 08:00 | 20-Oct-21 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|-----------|-------------------------------|---|------------|---|---|-------------|-------|-------------|-------|----------------|---------|----------|-----------|-------|-----------|-------|--|
| 830 | RQ67537 | OCC_187 | cpcc2_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV DASUYA(PS)-JALANDHAR (PG) (PG) CKT-1 | POWER GRID | D | AMP work of Line equipment and transmission Line | 09-Oct-2021 | 09:00 | 09-Oct-2021 | 17:00 | | PLANNED | Approved | 09-Oct-21 | 09:00 | 09-Oct-21 | 17:00 | |
| 831 | RQ67278 | OCC_187 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV RATANGAR H(RS)-SIKAR(PG) (PG) CKT-2 | POWER GRID | D | FOR AMP OF LINE/BAY EQUIPMENTS | 09-Oct-2021 | 08:00 | 09-Oct-2021 | 18:00 | | PLANNED | Approved | 09-Oct-21 | 08:00 | 09-Oct-21 | 18:00 | |
| 832 | RQ67340 | OCC_187 | ntpcos_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV KANPUR(PG)-UNCHAHAH(NT) (PG) CKT-2 | POWER GRID | D | Annul Maintenance of Bay quipments | 07-Oct-2021 | 09:00 | 07-Oct-2021 | 18:00 | | PLANNED | Approved | 07-Oct-21 | 09:00 | 07-Oct-21 | 18:00 | |
| 833 | RQ67489 | OCC_187 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1 | POWER GRID | D | Summer maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc | 06-Oct-2021 | 08:00 | 07-Oct-2021 | 18:00 | | PLANNED | Approved | 06-Oct-21 | 08:00 | 07-Oct-21 | 18:00 | |
| 834 | RQ67232 | OCC_187 | cpcc2_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV SARNA(PS)-DASUYA(PS) (PG) CKT-1 | POWER GRID | D | For AMP Works | 05-Oct-2021 | 10:00 | 05-Oct-2021 | 18:00 | Kindly approve | PLANNED | Approved | 05-Oct-21 | 10:00 | 05-Oct-21 | 18:00 | |
| 835 | RQ67339 | OCC_187 | ntpcos_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV KANPUR(PG)-UNCHAHAH(NT) (PG) CKT-1 | POWER GRID | D | Annul Maint of bay equipments | 05-Oct-2021 | 09:00 | 05-Oct-2021 | 18:00 | | PLANNED | Approved | 05-Oct-21 | 09:00 | 05-Oct-21 | 18:00 | |
| 836 | RQ66732 | OCC_187 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-2 | | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning | 25-Oct-2021 | 09:00 | 25-Oct-2021 | 17:00 | - | PLANNED | Approved | 25-Oct-21 | 09:00 | 25-Oct-21 | 17:00 | |
| 837 | RQ66726 | OCC_187 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-1 | | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning | 21-Oct-2021 | 09:00 | 21-Oct-2021 | 17:00 | - | PLANNED | Approved | 21-Oct-21 | 09:00 | 21-Oct-21 | 17:00 | |
| 838 | RQ66696 | OCC_187 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV NALLAGARH (PG)-MOHALI(PS) (PS) CKT-2 | | D | Tightening of nut bolts of jumpers of T.no 176 to 183 | 08-Oct-2021 | 09:00 | 08-Oct-2021 | 17:00 | _ | PLANNED | Approved | 08-Oct-21 | 09:00 | 08-Oct-21 | 17:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|------------|-------------------------------|--|---------|---|---|-------------|-------|-------------|-------|-------------------------|---------|----------|-----------|-------|-----------|-------|--|
| 839 | RQ66695 | OCC_187 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-2 | | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning | 06-Oct-2021 | 09:00 | 06-Oct-2021 | 17:00 | - | PLANNED | Approved | 06-Oct-21 | 09:00 | 06-Oct-21 | 17:00 | |
| 840 | RQ66692 | OCC_187 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV NALLAGARH (PG)-MOHALI(PS) (PS) CKT-1 | | D | Tightening of nut bolts of jumpers of T.no 176 to 183 | 04-Oct-2021 | 09:00 | 04-Oct-2021 | 17:00 | --- | PLANNED | Approved | 04-Oct-21 | 09:00 | 04-Oct-21 | 17:00 | |
| 841 | RQ66944 | OCC_187 | antagas_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV ANTA(NT)-SAKATPURA (RS) (RS) CKT-1 | RRVPN L | C | Circuit Beaker Overhauling work and AMP of Line Equipment (CTs, CVTs & LAs etc.). | 25-Oct-2021 | 08:00 | 01-Nov-2021 | 18:00 | Line Shut down Required | PLANNED | Approved | 25-Oct-21 | 08:00 | 01-Nov-21 | 18:00 | |
| 842 | RQ67420 | OCC_187 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV NEEMRANA(PG)-NEEMRANA(RS) (RS) CKT-1 | RRVPN L | D | FOR AMP WORK | 11-Oct-2021 | 10:00 | 11-Oct-2021 | 16:00 | | PLANNED | Approved | 11-Oct-21 | 10:00 | 11-Oct-21 | 16:00 | |
| 843 | RQ67302 | OCC_187 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV KOTA(PG)-KTPS(RVUN) (RS) CKT-1 | RRVPN L | D | FOR Y_PH CT REPLACEMENT AT KOTA END | 01-Oct-2021 | 10:00 | 01-Oct-2021 | 14:00 | | PLANNED | Approved | 01-Oct-21 | 10:00 | 01-Oct-21 | 14:00 | |
| 844 | RQ67526 | OCC_187 | sldcrs_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV RAPS_A(NP)-SAKATPURA (RS) (RS) CKT-2 | RRVPN L | C | For Stringing/Restringing of broken earth wire at various line section under contract basis | 01-Oct-2021 | 08:00 | 06-Oct-2021 | 18:00 | | PLANNED | Approved | 01-Oct-21 | 08:00 | 06-Oct-21 | 18:00 | |
| 845 | RQ67525 | OCC_187 | sldcrs_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV RAPS_B(NP)-SAKATPURA (RS) (RS) CKT-1 | RRVPN L | C | For Stringing/Restringing of broken earth wire at various line section under contract basis | 01-Oct-2021 | 08:00 | 06-Oct-2021 | 18:00 | | PLANNED | Approved | 01-Oct-21 | 08:00 | 06-Oct-21 | 18:00 | |
| 846 | RQ66861 | OCC_187 | sldcdv_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-2 | DTL | D | Tan Delta, PMS | 18-Oct-2021 | 09:00 | 18-Oct-2021 | 12:00 | | PLANNED | Approved | 18-Oct-21 | 09:00 | 18-Oct-21 | 12:00 | |
| 847 | RQ66860 | OCC_187 | sldcdv_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-1 | DTL | D | For Mtc. of work | 16-Oct-2021 | 09:30 | 16-Oct-2021 | 17:30 | | PLANNED | Approved | 16-Oct-21 | 09:30 | 16-Oct-21 | 17:30 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|----------|--|---|-----|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|-------------------------------|
| 848 | RQ67478 | OCC_187 | cpcc1_sd | AC TRANS MISSIO N LINE CIRCUIT | 220 KV MANDOLA(P G)-SOUTH WAZIRABAD (DV) (DTL) CKT-2 | DTL | D | FOR AMP WORK | 12-Oct-2021 | 08:00 | 12-Oct-2021 | 18:00 | | PLANNED | Approved | 08-Oct-21 | 08:00 | 08-Oct-21 | 18:00 | DTL consented for 08.10.21 |
| 849 | RQ67477 | OCC_187 | cpcc1_sd | AC TRANS MISSIO N LINE CIRCUIT | 220 KV MANDOLA(P G)-SOUTH WAZIRABAD (DV) (DTL) CKT-1 | DTL | D | FOR AMP WORK | 10-Oct-2021 | 08:00 | 10-Oct-2021 | 18:00 | | PLANNED | Approved | 02-Oct-21 | 08:00 | 02-Oct-21 | 18:00 | DTL consented for 02.10.21 |
| 850 | RQ66874 | OCC_187 | slcdv_sd | AC TRANS MISSIO N LINE CIRCUIT | 220 KV MANDOLA(P G)-SOUTH WAZIRABAD (DV) (DTL) CKT-2 | DTL | D | 1.Following work to be done. A) Tightening of tension towers from T.No. 55 to 39 (Total 8 towers) B) Fixing of clamps common jumper side at Sub-Station. C) Alingment of Bus-I Isolator D) Fixing of Bird guards | 09-Oct-2021 | 10:00 | 09-Oct-2021 | 17:00 | | PLANNED | Approved | 09-Oct-21 | 10:00 | 09-Oct-21 | 17:00 | |
| 851 | RQ66868 | OCC_187 | slcdv_sd | AC TRANS MISSIO N LINE CIRCUIT | 220 KV MANDOLA(P G)-SOUTH WAZIRABAD (DV) (DTL) CKT-2 | DTL | D | 1. Tightening of tension towers from T.No. 38 to 01 (Total 8 towers) 2) Fixing of Bird guards | 08-Oct-2021 | 10:00 | 08-Oct-2021 | 17:00 | | PLANNED | Approved | 08-Oct-21 | 10:00 | 08-Oct-21 | 17:00 | |
| 852 | RQ66875 | OCC_187 | slcdv_sd | AC TRANS MISSIO N LINE CIRCUIT | 220 KV MANDOLA(P G)-SOUTH WAZIRABAD (DV) (DTL) CKT-3 | DTL | D | 1. Tightening of tension towers from T.No. 38 to 01 (Total 8 towers) | 07-Oct-2021 | 10:00 | 07-Oct-2021 | 17:00 | | PLANNED | Approved | 07-Oct-21 | 10:00 | 07-Oct-21 | 17:00 | |
| 853 | RQ66869 | OCC_187 | slcdv_sd | AC TRANS MISSIO N LINE CIRCUIT | 220 KV MANDOLA(P G)-SOUTH WAZIRABAD (DV) (DTL) CKT-3 | DTL | D | 1.Following work to be done. A) Tightening of tension towers from T.No. 55 to 39 (Total 8 towers) B) Fixing of clamps common jumper side at Sub- Station. C) Fixing of Bird guards | 06-Oct-2021 | 10:00 | 06-Oct-2021 | 17:00 | | PLANNED | Approved | 06-Oct-21 | 10:00 | 06-Oct-21 | 17:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|-----------|---|---|--------------------------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 854 | RQ66876 | OCC_187 | sldcdv_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV MANDOLA(P G)-SOUTH WAZIRABAD (DV) (DTL) CKT-4 | DTL | D | 1.Following work to be done. A) Tightening of tension towers from T.No. 55 to 39 (Total 8 towers) B) Fixing of clamps common jumper side at Sub-Station. C) Alignment of Bus-II Isolator | 05-Oct-2021 | 10:00 | 05-Oct-2021 | 17:00 | | PLANNED | Approved | 05-Oct-21 | 10:00 | 05-Oct-21 | 17:00 | |
| 855 | RQ66870 | OCC_187 | sldcdv_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV MANDOLA(P G)-SOUTH WAZIRABAD (DV) (DTL) CKT-4 | DTL | D | 1. Tightening of tension towers from T.No. 38 to 01 (Total 8 towers) 2) Fixing of Bird guards | 04-Oct-2021 | 10:00 | 04-Oct-2021 | 17:00 | | PLANNED | Approved | 04-Oct-21 | 10:00 | 04-Oct-21 | 17:00 | |
| 856 | RQ67205 | OCC_187 | sldcdv_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV MANDOLA(P G)-SOUTH WAZIRABAD (DV) (DTL) CKT-1 | DTL | D | 1.Following work to be done. A) Tightening of tension towers from T.No. 55 to 39 (Total 8 towers) B) Fixing of clamps common jumper side at Sub-Station. C) Alignment of Bus-I Isolator D) Fixing of Bird guards | 02-Oct-2021 | 10:00 | 02-Oct-2021 | 17:00 | 220kv Mandola ckt-2 and Gopalpur ckt-2 at Wazirabad shall be in off position due to single bus selection. ckts remains on 220kV Bus-1. | PLANNED | Approved | 02-Oct-21 | 10:00 | 02-Oct-21 | 17:00 | |
| 857 | RQ66867 | OCC_187 | sldcdv_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV MANDOLA(P G)-SOUTH WAZIRABAD (DV) (DTL) CKT-1 | DTL | D | 1. Tightening of tension towers from T.No. 38 to 01 (Total 8 towers) 2) Fixing of Bird guards | 01-Oct-2021 | 10:00 | 01-Oct-2021 | 17:00 | | PLANNED | Approved | 01-Oct-21 | 10:00 | 01-Oct-21 | 17:00 | |
| 858 | RQ66829 | OCC_187 | sldcrs_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV AGRA(PG)- SIKANDRA(U P) (PG) CKT- 1 | POWER GRID,R RVPNL | C | For earth wire replacement work | 18-Oct-2021 | 08:00 | 27-Oct-2021 | 18:00 | | PLANNED | Approved | 18-Oct-21 | 08:00 | 27-Oct-21 | 18:00 | |
| 859 | RQ66822 | OCC_187 | sldcrs_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV AGRA(PG)- BHARATPUR (RS) (PG) CKT-1 | POWER GRID,R RVPNL | C | For earth wire replacement work | 11-Oct-2021 | 08:00 | 17-Oct-2021 | 18:00 | | PLANNED | Approved | 11-Oct-21 | 08:00 | 17-Oct-21 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|-----------|------------------------------------|---|---------------------------|---|---|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|--|-----------------------|
| 860 | RQ67054 | OCC_187 | sldcuk_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SINGOLI BHATWARI(SINGOLI(LTUHP))- SRINAGAR(UK) (PTCUL) CKT-2 | PTCUL, SINGOLI(LTUHP) | C | for scheduled preventive maintenance | 12-Oct-2021 | 10:00 | 12-Oct-2021 | 16:00 | | PLANNED | Approved | 12-Oct-21 | 10:00 | 12-Oct-21 | 16:00 | | |
| 861 | RQ67053 | OCC_187 | sldcuk_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SINGOLI BHATWARI(SINGOLI(LTUHP))- SRINAGAR(UK) (PTCUL) CKT-1 | PTCUL, SINGOLI(LTUHP) | C | for scheduled preventive maintenance | 11-Oct-2021 | 10:00 | 11-Oct-2021 | 16:00 | | PLANNED | Approved | 11-Oct-21 | 10:00 | 11-Oct-21 | 16:00 | | |
| 862 | RQ66645 | OCC_187 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV RAEBAREILLY(PG)- BACHRAVAN(UP) (PG) CKT-1 | POWER GRID,UP PPTCL | D | Bay maintenance and routine testing | 07-Oct-2021 | 10:00 | 07-Oct-2021 | 18:00 | | PLANNED | Approved | 07-Oct-21 | 10:00 | 07-Oct-21 | 18:00 | | |
| 863 | RQ67569 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV NALLAGARH (PG)- HPSEB(HP) (HPSEB) CKT-2 | HPSEB | D | For line equipment works. | 07-Oct-2021 | 09:00 | 07-Oct-2021 | 17:00 | | PLANNED | Approved | 07-Oct-21 | 09:00 | 07-Oct-21 | 17:00 | | |
| 864 | RQ67568 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV NALLAGARH (PG)- HPSEB(HP) (HPSEB) CKT-1 | HPSEB | D | For line equipment works. | 06-Oct-2021 | 09:00 | 06-Oct-2021 | 17:00 | | PLANNED | Approved | 06-Oct-21 | 09:00 | 06-Oct-21 | 17:00 | | |
| 865 | RQ67635 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV CHAMERA_3(NH)- BUDHIL(LB) (LB) CKT-1 | GREEN KO BUDHIL | D | NON - AUTO MODE required for OPGW installation works under ULDC scheme. | 01-Oct-2021 | 07:00 | 31-Oct-2021 | 18:00 | NON - AUTO MODE required for OPGW installation works under ULDC scheme. | PLANNED | Rejected | | | | | | Budhil denied consent |
| 866 | RQ67475 | OCC_187 | cpcc1_sd | BUS | 220KV BUS 3 AT MANDOLA(PG) | POWER GRID | D | Retrofitment of existing 21289A & 21589A Isolator by DTL | 30-Oct-2021 | 08:00 | 30-Oct-2021 | 18:00 | | PLANNED | Approved | 30-Oct-21 | 08:00 | 30-Oct-21 | 18:00 | | |
| 867 | RQ67464 | OCC_187 | cpcc1_sd | BUS | 220KV BUS 2 AT MANDOLA(PG) | POWER GRID | D | For Installation of ips tube 89A isolator near Bus 2 by M/S KPTL for construction package under NRSS-XL | 30-Oct-2021 | 08:00 | 30-Oct-2021 | 18:00 | | PLANNED | Approved | 30-Oct-21 | 08:00 | 30-Oct-21 | 18:00 | | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|----------|-----|-----------------------------|------------|---|---|-------------|-------|-------------|-------|----------------|---------|----------|-----------|-------|-----------|-------|--|
| 868 | RQ67230 | OCC_187 | cpcc2_sd | BUS | 220KV BUS 1 AT AMRITSAR(PG) | POWER GRID | D | For AMP Works | 29-Oct-2021 | 10:00 | 29-Oct-2021 | 18:00 | Kindly approve | PLANNED | Approved | 29-Oct-21 | 10:00 | 29-Oct-21 | 18:00 | |
| 869 | RQ67468 | OCC_187 | cpcc1_sd | BUS | 220KV BUS 2 AT MANDOLA(PG) | POWER GRID | D | For Busbar Bay unit retrofit | 29-Oct-2021 | 08:00 | 29-Oct-2021 | 18:00 | | PLANNED | Approved | 29-Oct-21 | 08:00 | 29-Oct-21 | 18:00 | |
| 870 | RQ67463 | OCC_187 | cpcc1_sd | BUS | 220KV BUS 1 AT MANDOLA(PG) | POWER GRID | D | For Installation of ips tube 89A isolator near Bus 1 by M/S KPTL for construction package under NRSS-XL | 29-Oct-2021 | 08:00 | 29-Oct-2021 | 18:00 | | PLANNED | Approved | 29-Oct-21 | 08:00 | 29-Oct-21 | 18:00 | |
| 871 | RQ67467 | OCC_187 | cpcc1_sd | BUS | 220KV BUS 1 AT MANDOLA(PG) | POWER GRID | D | For Busbar Bay unit retrofit | 28-Oct-2021 | 08:00 | 28-Oct-2021 | 18:00 | | PLANNED | Approved | 28-Oct-21 | 08:00 | 28-Oct-21 | 18:00 | |
| 872 | RQ67450 | OCC_187 | cpcc1_sd | BUS | 220 KV BHADLA(PG) - BUS 1 | POWER GRID | D | Testing Work HGIS for Bay 222 of ICT 6 & Bus jumpering | 27-Oct-2021 | 10:00 | 30-Oct-2021 | 19:00 | | PLANNED | Approved | 27-Oct-21 | 19:00 | 30-Oct-21 | 23:59 | to be allowed from 1900 Hrs onwards till 23:59 Hrs(non solar generation hours) and subject to consent from respective solar generators connected to bus section B. |
| 873 | RQ67451 | OCC_187 | cpcc1_sd | BUS | 220 KV BHADLA(PG) - BUS 2 | POWER GRID | D | Testing Work HGIS for Bay 222 OF ICT 6 | 27-Oct-2021 | 10:00 | 30-Oct-2021 | 19:00 | | PLANNED | Approved | 27-Oct-21 | 19:00 | 30-Oct-21 | 23:59 | to be allowed from 1900 Hrs onwards till 23:59 Hrs(non solar generation hours) and subject to consent from respective solar generators connected to bus section B. |
| 874 | RQ67466 | OCC_187 | cpcc1_sd | BUS | 220KV BUS 4 AT MANDOLA(PG) | POWER GRID | D | For Busbar Bay unit retro fitment | 27-Oct-2021 | 08:00 | 27-Oct-2021 | 18:00 | | PLANNED | Approved | 27-Oct-21 | 08:00 | 27-Oct-21 | 18:00 | |
| 875 | RQ67465 | OCC_187 | cpcc1_sd | BUS | 220KV BUS 3 AT MANDOLA(PG) | POWER GRID | D | For Busbar Bay unit retrofit | 26-Oct-2021 | 08:00 | 26-Oct-2021 | 18:00 | | PLANNED | Approved | 26-Oct-21 | 08:00 | 26-Oct-21 | 18:00 | |
| 876 | RQ67471 | OCC_187 | cpcc1_sd | BUS | 220KV BUS 3 AT MANDOLA(PG) | POWER GRID | D | Retrofitment of existing 21289A & 21589A Isolator by DTL | 25-Oct-2021 | 08:00 | 25-Oct-2021 | 18:00 | | PLANNED | Approved | 25-Oct-21 | 08:00 | 25-Oct-21 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|----------|-----|-------------------------------|------------|---|--|-------------|-------|-------------|-------|----------------|---------|----------|-----------|-------|-----------|-------|--|
| 877 | RQ67449 | OCC_187 | cpcc1_sd | BUS | 220 KV BHADLA(PG) - BUS 2 | POWER GRID | D | For Stringing work in BAY 222 of ICT 6 | 24-Oct-2021 | 10:00 | 26-Oct-2021 | 19:00 | | PLANNED | Approved | 24-Oct-21 | 19:00 | 26-Oct-21 | 23:59 | to be allowed from 1900 Hrs onwards till 23:59 Hrs(non solar generation hours) and subject to consent from respective solar generators connected to bus section B. |
| 878 | RQ67448 | OCC_187 | cpcc1_sd | BUS | 220 KV BHADLA(PG) - BUS 1 | POWER GRID | D | For Stringing work in BAY 222 of ICT 6 | 24-Oct-2021 | 10:00 | 26-Oct-2021 | 19:00 | | PLANNED | Approved | 24-Oct-21 | 19:00 | 26-Oct-21 | 23:59 | to be allowed from 1900 Hrs onwards till 23:59 Hrs(non solar generation hours) and subject to consent from respective solar generators connected to bus section B. |
| 879 | RQ67446 | OCC_187 | cpcc1_sd | BUS | 220 KV BHADLA(PG) - BUS 1 | POWER GRID | D | For Stringing work in BAY 222 of ICT 6 | 22-Oct-2021 | 10:00 | 24-Oct-2021 | 19:00 | | PLANNED | Approved | 22-Oct-21 | 19:00 | 24-Oct-21 | 23:59 | to be allowed from 1900 Hrs onwards till 23:59 Hrs(non solar generation hours) and subject to consent from respective solar generators connected to bus section B. |
| 880 | RQ67447 | OCC_187 | cpcc1_sd | BUS | 220 KV BHADLA(PG) - BUS 2 | POWER GRID | D | For Stringing work in BAY 222 of ICT 6 | 22-Oct-2021 | 10:00 | 24-Oct-2021 | 19:00 | | PLANNED | Approved | 22-Oct-21 | 19:00 | 24-Oct-21 | 23:59 | to be allowed from 1900 Hrs onwards till 23:59 Hrs(non solar generation hours) and subject to consent from respective solar generators connected to bus section B. |
| 881 | RQ67476 | OCC_187 | cpcc1_sd | BUS | 220KV BUS 4 AT MANDOLA(PG) | POWER GRID | D | Retrofittment of existing 21289A & 21589A Isolator by DTL | 20-Oct-2021 | 08:00 | 20-Oct-2021 | 18:00 | | PLANNED | Approved | 20-Oct-21 | 08:00 | 20-Oct-21 | 18:00 | |
| 882 | RQ67670 | OCC_187 | cpcc2_sd | BUS | 220KV BUS 2 AT JALANDHAR (PG) | POWER GRID | D | For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming 02 No. 220KV 25MVAR Reactor bays in Bay No 217 &218. | 18-Oct-2021 | 09:00 | 18-Oct-2021 | 19:00 | Kindly approve | PLANNED | Approved | 18-Oct-21 | 09:00 | 18-Oct-21 | 19:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|----------|-----|-------------------------------|------------|---|--|-------------|-------|-------------|-------|----------------|---------|----------|-----------|-------|-----------|-------|--|
| 883 | RQ67656 | OCC_187 | cpcc2_sd | BUS | 220KV BUS 2 AT JALANDHAR (PG) | POWER GRID | D | For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming 02 No. 220KV 25MVAR Reactor bays in Bay No 217 &218. | 17-Oct-2021 | 09:00 | 17-Oct-2021 | 19:00 | Kindly approve | PLANNED | Approved | 17-Oct-21 | 09:00 | 17-Oct-21 | 19:00 | |
| 884 | RQ67669 | OCC_187 | cpcc2_sd | BUS | 220KV BUS 1 AT JALANDHAR (PG) | POWER GRID | D | For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming 02 No. 220KV 25MVAR Reactor bays in Bay No 217 &218. | 16-Oct-2021 | 09:00 | 16-Oct-2021 | 19:00 | Kindly approve | PLANNED | Approved | 16-Oct-21 | 09:00 | 16-Oct-21 | 19:00 | |
| 885 | RQ67472 | OCC_187 | cpcc1_sd | BUS | 220KV BUS 4 AT MANDOLA(PG) | POWER GRID | D | Retrofitment of existing 21289A & 21589A Isolator by DTL | 16-Oct-2021 | 08:00 | 16-Oct-2021 | 18:00 | | PLANNED | Approved | 16-Oct-21 | 08:00 | 16-Oct-21 | 18:00 | |
| 886 | RQ67655 | OCC_187 | cpcc2_sd | BUS | 220KV BUS 1 AT JALANDHAR (PG) | POWER GRID | D | For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming 02 No. 220KV 25MVAR Reactor bays in Bay No 217 &218. | 15-Oct-2021 | 09:00 | 15-Oct-2021 | 19:00 | Kindly approve | PLANNED | Approved | 15-Oct-21 | 09:00 | 15-Oct-21 | 19:00 | |
| 887 | RQ67443 | OCC_187 | cpcc1_sd | BUS | 220 KV BHADLA(PG) - BUS 2 | POWER GRID | D | Bay 222 HGIS Bushing erection, Bushing erection can only be done on day light. & CRM TESTING | 15-Oct-2021 | 08:00 | 17-Oct-2021 | 18:00 | | PLANNED | Approved | 15-Oct-21 | 19:00 | 17-Oct-21 | 23:59 | to be allowed from 1900 Hrs onwards till 23:59 Hrs(non solar generation hours) and subject to consent from respective solar generators connected to bus section B. |
| 888 | RQ67442 | OCC_187 | cpcc1_sd | BUS | 220 KV BHADLA(PG) - BUS 1 | POWER GRID | D | Bay 222 HGIS Bushing erection, Bushing erection can only be done on day light. & CRM TESTING | 15-Oct-2021 | 08:00 | 17-Oct-2021 | 18:00 | | PLANNED | Approved | 15-Oct-21 | 19:00 | 17-Oct-21 | 23:59 | to be allowed from 1900 Hrs onwards till 23:59 Hrs(non solar generation hours) and subject to consent from respective solar generators connected to bus section B. |
| 889 | RQ67473 | OCC_187 | cpcc1_sd | BUS | 220KV BUS 1 AT MANDOLA(PG) | POWER GRID | D | Retrofitment of existing 20789A & 20989A Isolator by DTL | 15-Oct-2021 | 08:00 | 15-Oct-2021 | 18:00 | | PLANNED | Approved | 15-Oct-21 | 08:00 | 15-Oct-21 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|----------|-----|-------------------------------|------------|---|--|-------------|-------|-------------|-------|----------------|---------|----------|-----------|-------|-----------|-------|--|
| 890 | RQ67474 | OCC_187 | cpcc1_sd | BUS | 220KV BUS 2 AT MANDOLA(PG) | POWER GRID | D | Retrofitment of existing 20789B & 20989B Isolator by DTL | 15-Oct-2021 | 08:00 | 15-Oct-2021 | 18:00 | | PLANNED | Approved | 15-Oct-21 | 08:00 | 15-Oct-21 | 18:00 | |
| 891 | RQ67668 | OCC_187 | cpcc2_sd | BUS | 220KV BUS 2 AT JALANDHAR (PG) | POWER GRID | D | For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming 02 No. 220KV 25MVAR Reactor bays in Bay No 217 &218. | 14-Oct-2021 | 09:00 | 14-Oct-2021 | 19:00 | Kindly approve | PLANNED | Approved | 14-Oct-21 | 09:00 | 14-Oct-21 | 19:00 | |
| 892 | RQ67654 | OCC_187 | cpcc2_sd | BUS | 220KV BUS 2 AT JALANDHAR (PG) | POWER GRID | D | For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming 02 No. 220KV 25MVAR Reactor bays in Bay No 217 &218. | 13-Oct-2021 | 09:00 | 13-Oct-2021 | 19:00 | Kindly approve | PLANNED | Approved | 13-Oct-21 | 09:00 | 13-Oct-21 | 19:00 | |
| 893 | RQ67667 | OCC_187 | cpcc2_sd | BUS | 220KV BUS 1 AT JALANDHAR (PG) | POWER GRID | D | For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming 02 No. 220KV 25MVAR Reactor bays in Bay No 217 &218. | 12-Oct-2021 | 09:00 | 12-Oct-2021 | 19:00 | Kindly approve | PLANNED | Approved | 12-Oct-21 | 09:00 | 12-Oct-21 | 19:00 | |
| 894 | RQ67405 | OCC_187 | cpcc1_sd | BUS | 220 KV JIND(PG) - BUS 2 | POWER GRID | D | AMP Work | 12-Oct-2021 | 08:30 | 12-Oct-2021 | 18:00 | | PLANNED | Approved | 12-Oct-21 | 08:30 | 12-Oct-21 | 18:00 | |
| 895 | RQ67441 | OCC_187 | cpcc1_sd | BUS | 220 KV BHADLA(PG) - BUS 2 | POWER GRID | D | Bay 222 HGIS Bushing erection, Bushing erection can only be done on day light. | 12-Oct-2021 | 08:00 | 15-Oct-2021 | 18:00 | | PLANNED | Approved | 12-Oct-21 | 19:00 | 15-Oct-21 | 23:59 | to be allowed from 1900 Hrs onwards till 23:59 Hrs(non solar generation hours) and subject to consent from respective solar generators connected to bus section B. |
| 896 | RQ67440 | OCC_187 | cpcc1_sd | BUS | 220 KV BHADLA(PG) - BUS 1 | POWER GRID | D | Bay 222 HGIS Bushing erection, Bushing erection can only be done on day light. | 12-Oct-2021 | 08:00 | 15-Oct-2021 | 18:00 | | PLANNED | Approved | 12-Oct-21 | 19:00 | 15-Oct-21 | 23:59 | to be allowed from 1900 Hrs onwards till 23:59 Hrs(non solar generation hours) and subject to consent from respective solar generators connected to bus section B. |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|----------|-----|-------------------------------|------------|---|---|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|--|
| 897 | RQ67435 | OCC_187 | cpcc1_sd | BUS | 220 KV BIKANER(PG) - BUS 1 | POWER GRID | C | FOR AMP WORK | 11-Oct-2021 | 18:00 | 23-Oct-2021 | 04:00 | S/D daily basis 1800 to next day 0400 hrs | PLANNED | Approved | 11-Oct-21 | 18:00 | 23-Oct-21 | 04:00 | |
| 898 | RQ67229 | OCC_187 | cpcc2_sd | BUS | 220KV BUS 1 AT AMRITSAR(PG) | POWER GRID | D | For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming 01 No. 220KV 25MVAR Reactor bay in Bay No 214. | 11-Oct-2021 | 10:00 | 12-Oct-2021 | 18:00 | Kindly approve | PLANNED | Approved | 11-Oct-21 | 10:00 | 12-Oct-21 | 18:00 | |
| 899 | RQ67653 | OCC_187 | cpcc2_sd | BUS | 220KV BUS 1 AT JALANDHAR (PG) | POWER GRID | D | For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming 02 No. 220KV 25MVAR Reactor bays in Bay No 217 & 218. | 11-Oct-2021 | 09:00 | 11-Oct-2021 | 19:00 | Kindly approve | PLANNED | Approved | 11-Oct-21 | 09:00 | 11-Oct-21 | 19:00 | |
| 900 | RQ67404 | OCC_187 | cpcc1_sd | BUS | 220 KV JIND(PG) - BUS 1 | POWER GRID | D | AMP Work | 11-Oct-2021 | 08:30 | 11-Oct-2021 | 18:00 | | PLANNED | Approved | 11-Oct-21 | 08:30 | 11-Oct-21 | 18:00 | |
| 901 | RQ67469 | OCC_187 | cpcc1_sd | BUS | 220KV BUS 1 AT MANDOLA(PG) | POWER GRID | D | Retrofitment of existing 20789A & 20989A Isolator by DTL | 11-Oct-2021 | 08:00 | 11-Oct-2021 | 18:00 | | PLANNED | Approved | 11-Oct-21 | 08:00 | 11-Oct-21 | 18:00 | |
| 902 | RQ67658 | OCC_187 | cpcc2_sd | BUS | 220KV BUS 2 AT KISHENPUR(PG) | POWER GRID | D | For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming 01 No. 220KV 25MVAR Reactor bay in Bay No 212. | 10-Oct-2021 | 09:00 | 11-Oct-2021 | 18:00 | Kindly approve | PLANNED | Approved | 10-Oct-21 | 09:00 | 11-Oct-21 | 18:00 | |
| 903 | RQ67470 | OCC_187 | cpcc1_sd | BUS | 220KV BUS 2 AT MANDOLA(PG) | POWER GRID | D | Retrofitment of existing 20789B & 20989B Isolator by DTL | 10-Oct-2021 | 08:00 | 10-Oct-2021 | 18:00 | | PLANNED | Approved | 10-Oct-21 | 08:00 | 10-Oct-21 | 18:00 | |
| 904 | RQ67228 | OCC_187 | cpcc2_sd | BUS | 220KV BUS 2 AT AMRITSAR(PG) | POWER GRID | D | For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming 01 No. 220KV 25MVAR Reactor bay in Bay No 214. | 06-Oct-2021 | 10:00 | 08-Oct-2021 | 18:00 | Kindly approve | PLANNED | Approved | 06-Oct-21 | 10:00 | 08-Oct-21 | 18:00 | |
| 905 | RQ67453 | OCC_187 | cpcc1_sd | BUS | 220 KV BHADLA(PG) - BUS 4 | POWER GRID | D | Bus II AMP work (Sec-A) | 05-Oct-2021 | 15:00 | 05-Oct-2021 | 21:00 | | PLANNED | Approved | 05-Oct-21 | 15:00 | 05-Oct-21 | 21:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|----------|-----|-------------------------------|------------|---|--|-------------|-------|-------------|-------|----------------|---------|----------|-----------|-------|-----------|-------|--|
| 906 | RQ67408 | OCC_187 | cpcc1_sd | BUS | 220KV BUS 2 AT SONIPAT(PG) | POWER GRID | D | AMP Works | 05-Oct-2021 | 09:00 | 05-Oct-2021 | 18:00 | | PLANNED | Approved | 05-Oct-21 | 09:00 | 05-Oct-21 | 18:00 | |
| 907 | RQ67452 | OCC_187 | cpcc1_sd | BUS | 220 KV BHADLA(PG) - BUS 3 | POWER GRID | D | Bus I AMP work (Sec-A) | 04-Oct-2021 | 15:00 | 04-Oct-2021 | 21:00 | | PLANNED | Approved | 04-Oct-21 | 15:00 | 04-Oct-21 | 21:00 | |
| 908 | RQ67227 | OCC_187 | cpcc2_sd | BUS | 220KV BUS 1 AT AMRITSAR(PG) | POWER GRID | D | For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming 01 No. 220KV 25MVAR Reactor bay in Bay No 214. | 04-Oct-2021 | 10:00 | 04-Oct-2021 | 18:00 | Kindly approve | PLANNED | Approved | 04-Oct-21 | 10:00 | 04-Oct-21 | 18:00 | |
| 909 | RQ66856 | OCC_187 | cpcc3_sd | BUS | 220KV BUS 2 AT GORAKHPU R(PG) | POWER GRID | D | for attending hotspot in 209-89B isolator. | 04-Oct-2021 | 10:00 | 04-Oct-2021 | 18:00 | | PLANNED | Approved | 04-Oct-21 | 10:00 | 04-Oct-21 | 18:00 | |
| 910 | RQ67401 | OCC_187 | cpcc1_sd | BUS | 220KV BUS 2 AT ROORKEE(PG) | POWER GRID | D | For Equipment erection/ Busbar connection and busbar augmentation under substation extension package in 220 kV switchyard | 04-Oct-2021 | 09:00 | 11-Oct-2021 | 18:00 | | PLANNED | Approved | 04-Oct-21 | 09:00 | 11-Oct-21 | 18:00 | |
| 911 | RQ67407 | OCC_187 | cpcc1_sd | BUS | 220KV BUS 1 AT SONIPAT(PG) | POWER GRID | D | Connection new 213 and 214 bay with existing Bus | 04-Oct-2021 | 09:00 | 04-Oct-2021 | 18:00 | | PLANNED | Approved | 04-Oct-21 | 09:00 | 04-Oct-21 | 18:00 | |
| 912 | RQ67657 | OCC_187 | cpcc2_sd | BUS | 220KV BUS 1 AT KISHENPUR(PG) | POWER GRID | D | For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming 01 No. 220KV 25MVAR Reactor bay in Bay No 212. | 04-Oct-2021 | 09:00 | 05-Oct-2021 | 18:00 | Kindly approve | PLANNED | Approved | 04-Oct-21 | 09:00 | 05-Oct-21 | 18:00 | |
| 913 | RQ67400 | OCC_187 | cpcc1_sd | BUS | 220KV BUS 1 AT ROORKEE(PG) | POWER GRID | D | For Equipment erection/ Busbar connection and busbar augmentation under substation extension package in 220 kV switchyard | 02-Oct-2021 | 09:00 | 06-Oct-2021 | 18:00 | | PLANNED | Approved | 02-Oct-21 | 09:00 | 06-Oct-21 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|-----------|---|---|--|---|--|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|--|
| 914 | RQ66750 | OCC_187 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1 | | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning | 28-Oct-2021 | 09:00 | 28-Oct-2021 | 17:00 | - | PLANNED | Approved | 28-Oct-21 | 09:00 | 28-Oct-21 | 17:00 | |
| 915 | RQ66743 | OCC_187 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 132 KV KANGRA (HP)- SHANAN (PS) (PSTCL) CKT-2 | | D | ground mtc.,checking of tower accessories,checki ng of muffs,off shoots and stubs,tree cutting, | 27-Oct-2021 | 09:00 | 27-Oct-2021 | 17:00 | | PLANNED | Approved | 27-Oct-21 | 09:00 | 27-Oct-21 | 17:00 | |
| 916 | RQ66738 | OCC_187 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 132 KV KANGRA (HP)- SHANAN (PS) (PSTCL) CKT-2 | | D | Jumper tightening, ground mtc,tree cutting. | 26-Oct-2021 | 09:00 | 26-Oct-2021 | 17:00 | | PLANNED | Approved | 26-Oct-21 | 09:00 | 26-Oct-21 | 17:00 | |
| 917 | RQ66731 | OCC_187 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 132 KV KANGRA (HP)- SHANAN (PS) (PSTCL) CKT-1 | | D | Jumper tightening, ground mtc.,checking of tower accessories | 25-Oct-2021 | 09:00 | 25-Oct-2021 | 17:00 | | PLANNED | Approved | 25-Oct-21 | 09:00 | 25-Oct-21 | 17:00 | |
| 918 | RQ66730 | OCC_187 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 132 KV KANGRA (HP)- SHANAN (PS) (PSTCL) CKT-1 | | D | Jumper tightening, ,checking of tower accessories,checki ng off shoots and stubs,tree cutting, checking of conductor | 23-Oct-2021 | 09:00 | 23-Oct-2021 | 17:00 | | PLANNED | Approved | 23-Oct-21 | 09:00 | 23-Oct-21 | 17:00 | |
| 919 | RQ66721 | OCC_187 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 132 KV KANGRA (HP)- PATHANKOT (PS) (PSTCL) CKT-1 | | D | Jumper tightening, ground mtc.,checking of tower accessories,checki ng of muffs, | 19-Oct-2021 | 09:00 | 19-Oct-2021 | 17:00 | | PLANNED | Approved | 19-Oct-21 | 09:00 | 19-Oct-21 | 17:00 | |
| 920 | RQ66715 | OCC_187 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 132 KV KANGRA (HP)- PATHANKOT (PS) (PSTCL) CKT-1 | | D | Jumper tightening, checking of tower accessories | 18-Oct-2021 | 09:00 | 18-Oct-2021 | 17:00 | | PLANNED | Approved | 18-Oct-21 | 09:00 | 18-Oct-21 | 17:00 | |
| 921 | RQ66708 | OCC_187 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1 | | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning | 13-Oct-2021 | 09:00 | 13-Oct-2021 | 17:00 | - | PLANNED | Approved | 13-Oct-21 | 09:00 | 13-Oct-21 | 17:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|-----------|------------------------------------|--|--------|---|--|-------------|-------|-------------|-------|--------------------------------|---------|----------|-----------|-------|-----------|-------|--|
| 922 | RQ66690 | OCC_187 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 132 KV HAMIRPUR(HP)-CHOHAL(PS) (PSTCL) CKT-1 | | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning | 01-Oct-2021 | 09:00 | 01-Oct-2021 | 17:00 | | PLANNED | Approved | 01-Oct-21 | 09:00 | 01-Oct-21 | 17:00 | |
| 923 | RQ66826 | OCC_187 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 132 KV AMARPURATHEDI(RS)-HISAR(BB) (RS) CKT-1 | RRVPNL | D | Quarterly maintenance | 21-Oct-2021 | 08:00 | 21-Oct-2021 | 18:00 | | PLANNED | Approved | 21-Oct-21 | 08:00 | 21-Oct-21 | 18:00 | |
| 924 | RQ66964 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 132 KV BALIA(PG)-BANSDIH(UP) (UP) CKT-1 | UPPTCL | D | AMP work | 08-Oct-2021 | 08:00 | 08-Oct-2021 | 18:00 | | PLANNED | Approved | 08-Oct-21 | 08:00 | 08-Oct-21 | 18:00 | |
| 925 | RQ66974 | OCC_187 | sldchp_sd | AC TRANSMISSION LINE CIRCUIT | 132 KV KANGRA (HP)-SHANAN (PS) (PSTCL) CKT-2 | PSTCL | D | HPPTCL is constructing 220kV Double Ckt. Transmission line from Dehan(Patti) to Hamirpur and process of stringing of conductor is in process.This transmission line is proposed to cross over the 132kV Shanana-Kangra Line. | 05-Oct-2021 | 09:00 | 06-Oct-2021 | 18:00 | Approval/NOC approved by PSTCL | PLANNED | Approved | 05-Oct-21 | 09:00 | 06-Oct-21 | 18:00 | |
| 926 | RQ66973 | OCC_187 | sldchp_sd | AC TRANSMISSION LINE CIRCUIT | 132 KV KANGRA (HP)-SHANAN (PS) (PSTCL) CKT-1 | PSTCL | D | HPPTCL is constructing 220kV Double Ckt. Transmission line from Dehan(Patti) to Hamirpur and process of stringing of conductor is in process.This transmission line is proposed to cross over the 132kV Shanana-Kangra Line. | 05-Oct-2021 | 09:00 | 06-Oct-2021 | 18:00 | Approval/NOC approved by PSTCL | PLANNED | Approved | 05-Oct-21 | 09:00 | 06-Oct-21 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|----------|-----|--|------------|---|---|-------------|-------|-------------|-------|--------------------------------------|---------|-----------|-----------|-------|-----------|-------|--|--|
| 927 | RQ67109 | OCC_187 | bbmb_sd | BAY | A-10 BUS SECTIONALIZER BAY - 220KV BUS 2 AT SAMAYPUR(BB) (BBMB) AND 220KV BUS 4 AT SAMAYPUR(BB) AT 220 KV SAMAYPUR(BB) (BBMB) | BBMB | C | Automation of 220 KV Sub-stations Ballabgarh & Samaypur | 30-Oct-2021 | 08:00 | 02-Nov-2021 | 18:00 | | PLANNED | Withdrawn | | | | | | |
| 928 | RQ66851 | OCC_187 | cpcc3_sd | BAY | 208 BUS COUPLER BAY - 220KV BUS 1 AT RAEBAREILL Y(PG) (POWERGRID) AND 220KV BUS 2 AT RAEBAREILL Y(PG) AT 220 KV RAEBAREILL Y(PG) (POWERGRID) | POWER GRID | D | AMP work | 22-Oct-2021 | 10:00 | 22-Oct-2021 | 18:00 | | PLANNED | Approved | 22-Oct-21 | 10:00 | 22-Oct-21 | 18:00 | | |
| 929 | RQ67509 | OCC_187 | cpcc1_sd | BAY | 206 MAIN BAY - 220 KV BHADLA(PG)-SAURYA URJA SOLAR(SU) (SAURYA URJA) CKT-1 AT BHADLA(PG) | POWER GRID | D | FOR AMP WORK | 13-Oct-2021 | 15:00 | 13-Oct-2021 | 21:00 | Line will be charged through TBC bay | PLANNED | Approved | 13-Oct-21 | 15:00 | 13-Oct-21 | 21:00 | | |
| 930 | RQ67508 | OCC_187 | cpcc1_sd | BAY | 205 MAIN BAY - 220 KV BHADLA(PG)-BHADLA SOLAR(ADANI) (ADANI) CKT-2 AT BHADLA(PG) | POWER GRID | D | FOR AMP WORK | 12-Oct-2021 | 15:00 | 12-Oct-2021 | 21:00 | Line will be charged through TBC bay | PLANNED | Approved | 12-Oct-21 | 15:00 | 12-Oct-21 | 21:00 | | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|-------------|-----|--|------------|---|------------------------|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|--|
| 931 | RQ67507 | OCC_187 | cpcc1_sd | BAY | 203 MAIN BAY - 220 KV BHADLA(PG)- BHADLA SOLAR(ADANI) (ADANI) CKT-1 AT BHADLA(PG) | POWER GRID | D | FOR AMP WORK | 08-Oct-2021 | 15:00 | 08-Oct-2021 | 21:00 | Line will be charged through TBC bay | PLANNED | Approved | 08-Oct-21 | 15:00 | 08-Oct-21 | 21:00 | |
| 932 | RQ67511 | OCC_187 | cpcc1_sd | BAY | 202 MAIN BAY - 220 KV BHADLA(PG) - BUS 1 AND 400/220 KV 500 MVA ICT 3 AT BHADLA(PG) | POWER GRID | D | FOR AMP WORK | 07-Oct-2021 | 15:00 | 07-Oct-2021 | 21:00 | ICT will be charged through TBC bay | PLANNED | Approved | 07-Oct-21 | 15:00 | 07-Oct-21 | 21:00 | |
| 933 | RQ67510 | OCC_187 | cpcc1_sd | BAY | 201 MAIN BAY - 220 KV BHADLA(PG) - BUS 1 AND 400/220 KV 500 MVA ICT 1 AT BHADLA(PG) | POWER GRID | D | FOR AMP WORK | 06-Oct-2021 | 15:00 | 06-Oct-2021 | 21:00 | ICT will be charged through TBC bay | PLANNED | Approved | 06-Oct-21 | 15:00 | 06-Oct-21 | 21:00 | |
| 934 | RQ67219 | OCC_187 | indigrid_sd | BAY | 202 MAIN BAY - 220KV BUS 1 AT PATRAN(PATR) (STERLITE) AND FUTURE AT 220 KV PATRAN(PATR) (STERLITE) | STERLITE | C | SF6 gas leakage arrest | 15-Oct-2021 | 08:00 | 22-Oct-2021 | 18:00 | Specialized manpower for the work has arranged to complete the work (OEM Partner) | PLANNED | Approved | 15-Oct-21 | 08:00 | 22-Oct-21 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|-----------|-------------|---|-------------|---|--|-------------|-------|-------------|-------|---------------------------------------|---------|----------|-----------|-------|-----------|-------|--|
| 935 | RQ67506 | OCC_187 | cpcc1_sd | BAY | 207 MAIN BAY - 220 KV BHADLA(PG)- SAURYA URJA SOLAR(SU) (SAURYA URJA) CKT-2 (SAURYA URJA) AT BHADLA(PG) | SAURYA URJA | D | FOR AMP WORK | 14-Oct-2021 | 15:00 | 14-Oct-2021 | 21:00 | Line will be charged through TBC bay | PLANNED | Approved | 14-Oct-21 | 15:00 | 14-Oct-21 | 21:00 | |
| 936 | RQ67512 | OCC_187 | cpcc1_sd | BAY | 204 MAIN BAY - 220 KV AZUREPSS41 SL_BHD_PG (APFOL)- BHADLA(PG) (AZURE) CKT-1 (AZURE) | AZURE | D | FOR AMP WORK | 01-Oct-2021 | 08:00 | 31-Oct-2021 | 18:00 | 220kV ICT-02 main bay (204) Bhadla pg | PLANNED | Approved | 01-Oct-21 | 08:00 | 31-Oct-21 | 18:00 | |
| 937 | RQ67116 | OCC_187 | sldchp_sd | TRANSFORMER | 401 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT GUMMA (HP) (HPPTCL) | HPPTCL | D | Bus Bar testing and Bus Bar Stability of 220kV Bus | 01-Oct-2021 | 09:00 | 01-Oct-2021 | 18:00 | | PLANNED | Approved | 01-Oct-21 | 09:00 | 01-Oct-21 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|----------|-----------|------------------------------|------------|---|--|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|--|
| 938 | RQ67022 | OCC_187 | cpcc3_sd | HVDC POLE | 70 KV VINDHYACHAL(PG) POLE-1 | POWER GRID | C | Dual Block System test and trial run performance under CERC Add-Cap(Already approved upto 11.10.21 by 186 OCC) | 12-Oct-2021 | 08:00 | 31-Oct-2021 | 18:00 | Though, Dual Block system test and trial run operation under Add-Cap are approved under OCC-186 Vide Approval ID-RQ63847. Currently, HVDC Pole-2 system performance test are under progress and In case testing schedule deferred/Extended due to whatsover | PLANNED | Approved | 12-Oct-21 | 08:00 | 31-Oct-21 | 18:00 | |
| 939 | RQ67021 | OCC_187 | cpcc3_sd | HVDC POLE | 70 KV VINDHYACHAL(PG) POLE-2 | POWER GRID | C | Dual Block System test and trial run performance under CERC Add-Cap(Already approved upto 11.10.21 by 186 OCC) | 12-Oct-2021 | 08:00 | 31-Oct-2021 | 18:00 | Though, Dual Block system test and trial run operation under Add-Cap are approved under OCC-186 Vide Approval ID-RQ63847. Currently, HVDC Pole-2 system performance test are under progress and In case testing schedule deferred/Extended due to whatsover | PLANNED | Approved | 12-Oct-21 | 08:00 | 31-Oct-21 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | | |
|-----|---------|---------|----------|-----------------|---|---------------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|--|
| 940 | RQ67576 | OCC_187 | cpcc2_sd | SVC/ST ATCOM | SVC No 1(- 200/+300M VAR) at 400 KV NewWanpo h(PG) | POWER GRID | D | AMP of complete SVC (Coupling transformers, DTF1, DTF2, TCR1, TCR2, TSC, Valve Cooling, AHU, Aux. service transformer, star coupler etc) and other maintenance works including installation of insulation sleeves for DTF and TSC and replacement of light receiver card in VBE. | 28-Oct-2021 | 09:00 | 28-Oct-2021 | 17:30 | | PLANNED | Approved | 28-Oct-21 | 09:00 | 28-Oct-21 | 17:30 | | |
| 941 | RQ67181 | OCC_187 | cpcc3_sd | HVDC POLE | 205 KV SASARAM(P G) POLE-1 | POWER GRID | D | For Operation Checking of CB,Iso etc. from Mimic Panel | 09-Oct-2021 | 09:00 | 09-Oct-2021 | 18:00 | | PLANNED | Rejected | | | | | | |
| 942 | RQ67180 | OCC_187 | cpcc3_sd | HVDC POLE | 205 KV SASARAM(P G) POLE-2 | POWER GRID | D | For Operation Checking of CB,Iso etc. from Mimic Panel | 09-Oct-2021 | 09:00 | 09-Oct-2021 | 18:00 | | PLANNED | Rejected | | | | | | |

Outages proposed in other RPCs requiring NRPC approval

| Sl No | outages proposed in | Name of Requesting Agency | Name of Elements | From | | To | | Basis | Reason | S/d Status | NRPC Remarks |
|-------|---------------------|---------------------------|--------------------------------------|-----------|-------|-----------|-------|-------|--|------------|--|
| 1 | ERPC | POWERGRID ER-I | 220KV Pusauli-Sahupuri Line | 4-Oct-21 | 09:00 | 4-Oct-21 | 18:00 | ODB | Distance Relay & Auto Reclose Relay Replacement work | Approved | subject to UP consent |
| 2 | ERPC | POWERGRID ER-I | 500MW HVDC at Pusauli SS | 9-Oct-21 | 09:00 | 9-Oct-21 | 18:00 | ODB | For Operation Checking of CB, Iso etc. from Mimic Panel | Rejected | |
| 3 | ERPC | POWERGRID ER-I | 400 KV SASARAM-VARANASI-S/C | 9-Oct-21 | 09:00 | 9-Oct-21 | 18:00 | ODB | To facilitate the S/D work of HVDC SASARAM. | Rejected | |
| 4 | ERPC | POWERGRID ER-I | 400 KV SASARAM-ALLAHABAD-S/C | 9-Oct-21 | 09:00 | 9-Oct-21 | 18:00 | ODB | To facilitate the S/D work of HVDC SASARAM. | Rejected | |
| 5 | ERPC | POWERGRID ER-I | AC BYPASS SYSTEM AT SASARAM | 9-Oct-21 | 09:00 | 9-Oct-21 | 18:00 | ODB | To facilitate the S/D work of HVDC SASARAM. | Rejected | |
| 6 | ERPC | POWERGRID ER-I | 400 KV BIHARSHARIF-SASARAM-1 | 9-Oct-21 | 09:00 | 9-Oct-21 | 18:00 | ODB | To facilitate the S/D work of HVDC SASARAM. | Rejected | |
| 7 | ERPC | POWERGRID ER-I | 400 KV BIHARSHARIF-SASARAM-2 | 9-Oct-21 | 09:00 | 9-Oct-21 | 18:00 | ODB | To facilitate the S/D work of HVDC SASARAM. | Rejected | |
| 8 | ERPC | POWERGRID ER-I | 765KV SASARAM-FATEHPUR-S/C | 8-Oct-21 | 09:00 | 8-Oct-21 | 18:00 | ODB | FOR REPLACEMENT OF FLASHED INSULATOR at LOC 76 | Approved | |
| 9 | ERPC | POWERGRID ER-I | 400KV BUS-I AT SASARAM | 20-Oct-21 | 09:00 | 20-Oct-21 | 18:00 | ODB | FOR AMP WORK. 400KV MAIN BAY OF 765/400KV 1500MVA ICT WILL BE OPEN DURING THE S/D, SO THERE WILL BE NO POWER FLOW IN ICT AND 765KV SASARAM FATEHPUR. | Approved | clubbed with SI No. 8 |
| 10 | ERPC | POWERGRID ER-I | 765/400KV 1500MVA ICT-I AT SASARAM | 20-Oct-21 | 09:00 | 20-Oct-21 | 18:00 | ODB | ICT WILL BE OPENED FROM 400KV SIDE TO FACILITATE THE S/D OF 400KV BUS-I AT SASARAM.THERE WILL BE NO POWER FLOW IN 765KV SASARAM FATEHPUR-S/C | Approved | clubbed with SI No. 8 |
| 11 | ERPC | POWERGRID ER-I | 800 KV BNC-AGRA LINE- I | 1-Oct-21 | 10:00 | 1-Oct-21 | 17:00 | ODB | to attend broken jumper from jumper pad T-2235 | Approved | |
| 12 | ERPC | POWERGRID ER-I | 400KV PATNA-BALIA-1 | 1-Oct-21 | 08:00 | 15-Oct-21 | 18:00 | OCB | Diversion work in between loc no 140 and 142 due to NHAI road construction. | Approved | can be facilitated from 1st to 15th Oct |
| 13 | ERPC | POWERGRID ER-I | 400KV PATNA-BALIA-2 | 1-Oct-21 | 08:00 | 15-Oct-21 | 18:00 | OCB | Diversion work in between loc no 140 and 142 due to NHAI road construction. | Approved | can be facilitated from 1st to 15th Oct |
| 14 | ERPC | POWERGRID ER-I | 400KV BIHARSHARIF-VARANASI-I | 12-Oct-21 | 09:00 | 12-Oct-21 | 18:00 | ODB | FOR REPLACEMENT OF FLASHED INSULATOR AT LOC 57 AND 75 | Approved | can be facilitated after 15th Oct but before 20th Oct |
| 15 | ERPC | POWERGRID ER-I | A/R OF 400KV BIHARSHARIF-VARANASI-II | 12-Oct-21 | 09:00 | 12-Oct-21 | 18:00 | ODB | TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER | Approved | can be facilitated after 15th Oct but before 20th Oct |
| 16 | ERPC | POWERGRID ER-I | 400 KV MUZAFFARPUR-GORAKHPUR-II | 5-Oct-21 | 09:30 | 5-Oct-21 | 17:30 | ODB | A/R relay retrofitting & testing at Muzaffarpur end. | Approved | |
| 17 | ERPC | BGCL | 400KV-PATNA-BALIA-3 | 20-Oct-21 | 09:00 | 30-Oct-21 | 18:00 | OCB | FOR LILO OF 400 KV PATNA BALIA CKT-3 & 4 AT UPCOMING SUSTATION AT NAUBATPUR. S/D TAKEN BY BGCL | Approved | all other elements in ER-NR corridor to be in service. |
| 18 | ERPC | BGCL | 400KV-PATNA-BALIA-4 | 20-Oct-21 | 09:00 | 30-Oct-21 | 18:00 | OCB | FOR LILO OF 400 KV PATNA BALIA CKT-3 & 4 AT UPCOMING SUSTATION AT NAUBATPUR. S/D TAKEN BY BGCL | Approved | all other elements in ER-NR corridor to be in service. |
| 19 | ERPC | POWERGRID ER-I | 400KV-PATNA-BALIA-3 | 20-Oct-21 | 09:00 | 30-Oct-21 | 18:00 | OCB | Diversion work in between loc no 319 and 320 due to NHAI road construction. | Approved | may be clubbed with SI. No. 17 |
| 20 | ERPC | POWERGRID ER-I | 400KV-PATNA-BALIA-4 | 20-Oct-21 | 09:00 | 30-Oct-21 | 18:00 | OCB | Diversion work in between loc no 319 and 320 due to NHAI road construction. | Approved | may be clubbed with SI. No. 18 |
| 21 | WRPC | MP_SLDC | 220KV-MALANPUR-MP-AURIYA | 7-Oct-21 | 09:00 | 7-Oct-21 | 17:00 | D | FOR LINE MAINTENANCE WORK | Approved | subject to consent of NTPC |
| 22 | WRPC | MP_SLDC | 220KV-MEHGAON-MP-AURIYA | 8-Oct-21 | 09:00 | 8-Oct-21 | 17:00 | D | FOR LINE MAINTENANCE WORK | Approved | subject to consent of NTPC |
| 23 | WRPC | MP_SLDC | 220KV-MEHGAON-MP-AURIYA | 4-Oct-21 | 09:00 | 4-Oct-21 | 17:00 | D | 220KV MAIN BUS SHUTDOWN FOR FIRE WEDGE CONNECTOR INSTALLATION WORK ON 220KV S/S MEHGAON & POST MONSOON MAINTANENECE WORK | Approved | subject to consent of NTPC |
| 24 | WRPC | MP_SLDC | 220KV-MEHGAON-MP-AURIYA | 5-Oct-21 | 09:00 | 5-Oct-21 | 17:00 | D | 220KV MAIN BUS SHUTDOWN FOR FIRE WEDGE CONNECTOR INSTALLATION WORK ON 220KV S/S MEHGAON & POST MONSOON MAINTANENECE WORK | Approved | subject to consent of NTPC |
| 25 | WRPC | MP_SLDC | 220KV-BHANPURA-MP-RANPUR-RJ | 21-Oct-21 | 08:00 | 21-Oct-21 | 18:00 | D | FOR LINE MAINTENANCE WORK | Approved | subject to consent of rajasthan |
| 26 | WRPC | MP_SLDC | 220KV-BHANPURA-MP-MODAK | 11-Oct-21 | 08:00 | 11-Oct-21 | 18:00 | D | FOR LINE MAINTENANCE WORK | Approved | subject to consent of rajasthan |
| 27 | WRPC | MP_SLDC | 220KV-BHANPURA-MP-NIPANIYA | 18-Oct-21 | 08:00 | 18-Oct-21 | 18:00 | D | FOR LINE MAINTENANCE WORK | Approved | subject to consent of rajasthan |
| 28 | WRPC | MP_SLDC | 220KV-SUWASARA-MP-NIPANIYA | 6-Oct-21 | 08:00 | 6-Oct-21 | 18:00 | D | FOR LINE MAINTENANCE WORK | Approved | subject to consent of rajasthan |
| 29 | WRPC | MP_SLDC | 220KV-BHANPURA-MP-SUWASARA-MP | 14-Oct-21 | 08:00 | 14-Oct-21 | 18:00 | D | FOR LINE MAINTENANCE WORK | Approved | subject to consent of rajasthan |

Shutdowns of various bays at 400KV Substation Rishikesh

PTCUL has requested shutdown for of various bays at 400KV Substation Rishikesh for maintenance and tightening works of various bays at 400KV Substation Rishikesh is essential for avoid any interruption of electricity on the occasion of upcoming Diwali festival.

| S.I. No. | Name of the line/equipment | Daily/ Continous | Proposed Date and Time | | | | Reason for Shutdown | S/d Status | NRPC Remarks |
|----------|---------------------------------------|------------------|------------------------|-----------|-------------|----------|---|------------|--------------|
| | | | From Date | From Time | To Date | To Time | | | |
| 1 | 400 KV Rishikesh-Nehtaur Line (CB-91) | Daily | 19-Oct-2021 | 10:00hrs | 19-Oct-2021 | 17:00hrs | Pre-Diwali Maintenance and tightening works | Approved | |
| 2 | 315 MVA Transformer (CB 982/882) | Daily | 21-Oct-2021 | 10:00hrs | 21-Oct-2021 | 17:00hrs | Pre-Diwali Maintenance and tightening works | Approved | |
| 3 | 240 MVA Transformer (CB 981/881) | Daily | 22-Oct-2021 | 10:00hrs | 22-Oct-2021 | 17:00hrs | Pre-Diwali Maintenance and tightening works | Approved | |
| 4 | 50 MVA Reactor/ TBC (CB -90) | Daily | 25-Oct-2021 | 10:00hrs | 25-Oct-2021 | 17:00hrs | Pre-Diwali Maintenance and tightening works | Approved | |
| 5 | 400KV Rishikesh-Roorkee Line (CB -93) | Daily | 26-Oct-2021 | 10:00hrs | 26-Oct-2021 | 17:00hrs | Pre-Diwali Maintenance and tightening works | Approved | |

Shutdown of DTL to be included in 187th NRPC OCC meeting

| S.No. | Element Name | Date | | Time | | C/D | Reason of Shutdown | Remarks | S/d Status | NRPC Remarks |
|-------|-----------------------------------|------------|------------|-------|-------|-----|--|---|------------|--------------|
| | | From | To | From | To | | | | | |
| 1 | 315MVA ICT-4 at 400kV Bamnauli | 24.09.2021 | 26.09.2021 | 07:00 | 18:00 | C | Erection , testing and commisioning of tertiary loading of 315MVA ICT- 4. | Shutdown was also put up in 186 th nrpc occ as Table Agenda hence again put up for Approval. | Approved | |

| FORMAT (A): REQUEST FOR TRANSMISSION ELEMENT OUTAGE TO RPC (PLANNED SHUTDOWNS) | | | | | | | | | | | | | | | |
|---|---------------------------|-------------------------------|----------|-------------|-----------|--|-----------------------|------------|---|------------|-------|------------|-------|------------|----------------------|
| INDENTING AGENCY | | PGCIL, CPCC (NR-III), Lucknow | | | | FOR THE MONTH | | Oct-21 | | DATE | | DD:MM:YYYY | | S/d Status | NRPC Remarks |
| S.N. | NAME OF REQUESTING AGENCY | LINE DETAILS | | | | | | REASON | PROPOSED DATE AND TIME | | | | | | |
| | | VOLT LEVEL (KV) | FROM S/S | TO S/S | OWNER | CKT ID | INTER/ INTRA REGIONAL | | DAILY/ CONTINUOUS | FROM | | TO | | | |
| | | | | | | | | | | DATE | TIME | DATE | TIME | | |
| 1 | POWERGRID | 765 | Kanpur | Aligarh | POWERGRID | 1 | Inter | Continuous | Diversion of Transmission Line due to under construction of Bundelkhand Expressway by UPEIDA | 22-10-2021 | 08:00 | 31-10-2021 | 18:00 | Approved | |
| 2 | POWERGRID | 800 | Champa | Kurukshetra | POWERGRID | Bipole-I (Pole-I&II) | Inter | Continuous | DCCT Improvements & global injection, DC Filter / Blocking Filter hardware modification & integration at Kurukshetra, VH Arc Detection modification & integration, modification in Valve Hall iro of Positive pressure. | 20-10-2021 | 08:00 | 24-10-2021 | 18:00 | Rejected | deferred to next occ |
| 3 | POWERGRID | 800 | Champa | Kurukshetra | POWERGRID | Bipole-II (Pole-III&IV) | Inter | Continuous | DCCT Improvements & global injection, DC Filter / Blocking Filter hardware modification & integration at Kurukshetra, VH Arc Detection modification & integration, modification in Valve Hall iro of Positive pressure and upgradation of control software. | 25-10-2021 | 08:00 | 29-10-2021 | 18:00 | Rejected | deferred to next occ |
| 4 | POWERGRID | 800 | Champa | Kurukshetra | POWERGRID | Bipole-I (Pole-I&II) | Inter | Continuous | Installation of station grounding isolator and associated hardware in Bipole-I&II common area at Kurukshetra, Station ground DCCT Improvement at Kurukshetra and Upgradation of control software. | 27-10-2021 | 08:00 | 29-10-2021 | 18:00 | Rejected | deferred to next occ |
| 5 | POWERGRID | 800 | Champa | Kurukshetra | POWERGRID | Both bipoles of HVDC Champa-Kurukshetra link | Inter | Daily | ON load testing of both bi-poles to ascertain software functionalities (after daily testing works, all poles will be put back in service and power level as per NLDC) | 30-10-2021 | 08:00 | 08-11-2021 | 18:00 | Rejected | deferred to next occ |

| FORMAT (B): REQUEST FOR BUS, BAY, ICTs, FACTS, FSCs, SVCs etc. OUTAGE TO RPC (PLANNED SHUT DOWNS) | | | | | | | | | | | | | | | | |
|--|---------------------------|-------------------------------|---|-----------|---------------------|-------------------|------------------------|------------------------|-------|------------|-------|--|----------|---------------------------------------|------------|--------------|
| INDENTING AGENCY | | PGCIL, CPCC (NR-III), LUCKNOW | | | FOR THE MONTH | | | Oct-21 | | DATE | | DD:MM:YYYY | | Remarks | S/d Status | NRPC Remarks |
| S.N. | NAME OF REQUESTING AGENCY | VOLT LEVEL (KV) | EQUIPMENT DETAILS | | | DAILY/ CONTINUOUS | Reason | PROPOSED DATE AND TIME | | | | | | | | |
| | | | NAME OF ELEMENTS (ICT, B/R, SVC, Bays, etc) | OWNER | INTER/ INTRA REGION | | | FROM | | TO | | | | | | |
| | | | | | | | | DATE | TIME | DATE | TIME | | | | | |
| 1 | PGCIL | 400 | AC Filter Z3-Z4 Tie Bay W1.W12.Q2 at Agra s/s | POWERGRID | Intra | DAILY | AMP Work | 20-10-2021 | 10:00 | 20-10-2021 | 18:00 | | Approved | subject to no power order restriction | | |
| 2 | PGCIL | 400 | AC Filter Z4 Main Bay W1.W12.Q3 at Agra S/S | POWERGRID | Intra | DAILY | AMP Work | 22-10-2021 | 10:00 | 22-10-2021 | 18:00 | | Approved | subject to no power order restriction | | |
| 3 | PGCIL | 220 | 220 KV Bharatpur main bay (W2.W6.Q1). | POWERGRID | Intra | DAILY | AMP Work | 04-10-2021 | 10:00 | 04-10-2021 | 18:00 | Line shall be remain charged via transfer bay. | Approved | | | |
| 4 | PGCIL | 400 | 400KV Bus -1C Sectionizer bay (428) at agra | POWERGRID | Intra | DAILY | AMP Work | 23-10-2021 | 10:00 | 23-10-2021 | 18:00 | | Approved | | | |
| 5 | PGCIL | 400 | POLE1_CONV TRANSFORMER TIE BAY_W18 | POWERGRID | Intra | Continuous | placement of O-ring of | 11-10-2021 | 10:00 | 12-10-2021 | 18:00 | Pole-1 will remain charged through Main bay. | Approved | | | |

**LIST OF ADDITIONAL SHUTDOWNS PROPOSED FOR APPROVAL IN OCC-187 MEETING
(PLANNED SHUTDOWNS)**

FROM: Sr.DGM-CPCC, New Delhi
DATE: 13-09-21

TO : SE(OPN), NRPC, N DELHI
Copy: GM (SO-1), NRLDC

Following S/D are required during the month of OCT-21 for 187th OCC. Kindly accord your approval so that site mobilisation may be arranged accordingly.

| S.No. | ELEMENTS | OWNER | MODE | DURATION | | | | PURPOSE | S/d Status | NRPC Remarks |
|-----------------------------|--------------------------|-------|-------|------------|-------|------------|-------|---|------------|-------------------------------------|
| | | | | FROM | | TO | | | | |
| | | | | DATE | TIME | DATE | TIME | | | |
| 400KV ICTs & BUS | | | | | | | | | | |
| 1 | 500MVA ICT-IV MAHRANIBAG | PGCIL | Cont. | 25-10-2021 | 10:00 | 30-10-2020 | 19:00 | Connection of Exiting Bus Bar with new installed Bus Bar for charging of 125 MVA newly commissioned reactor. All 400kV lines and ICTs except ICT-4 shall be charged and on load through either Bus 1 or Bus 2 | Approved | subject to dtl consent in real time |
| 2 | 400kV Bus-1 MAHRANIBAG | PGCIL | Cont. | 25-10-2021 | 10:00 | 27-10-2021 | 19:00 | Connection of Exiting Bus Bar with new installed Bus Bar for charging of 125 MVA newly commissioned reactor. All 400kV lines and ICTs except ICT-4 shall be charged and on load through Bus Bar -2. | Approved | subject to dtl consent in real time |
| 3 | 400kV Bus -2 MAHRANIBAG | PGCIL | Cont. | 28-10-2020 | 10:00 | 30-10-2020 | 19:00 | Connection of Exiting Bus Bar with new installed Bus Bar for charging of 125 MVA newly commissioned reactor. All 400kV lines and ICTs except ICT-4 shall be charged and on load through Bus Bar -1. | Approved | subject to dtl consent in real time |
| 220KV Lines | | | | | | | | | | |
| 1 | 220KV MANESAR-MAU-I | HVPNL | DAILY | 07.10.2021 | 09:00 | 07.10.2021 | 18:00 | For AMP work | Approved | |
| 2 | 220KV MANESAR-MAU-II | HVPNL | DAILY | 11.10.2021 | 09:00 | 11.10.2021 | 18:00 | For AMP work | Approved | |

Request by THDC :Shutdown of Unit-1 of Koteshwar HEP from 04/10/2021 to 02/11/2021 for inspection and rectification of problem of Generator Transformer on urgent basis.

THDC has informed that they Normally sends oil samples of all four Generator Transformers(GT) to testing agency for DGA test on fortnightly basis. There is significant rise observe of Acetylene gas(C₂H₂) in DGA test of last two samples (approx. 12PPM) in Unit-1 GT. BHEL transformer expert & consultant have suggested for shutdown of unit to diagnose the problem. They have also confirmed their availability in the first week of October 2021 for Koteshwar HEP.

S/d Status :

Approved

FORMAT I(B): REQUEST FOR BUS,BAY,ICTs,FACTS,FSCs,SVCs etc OUTAGE TO RPC

(PLANNED SHUTDOWNS)

| INDENTING AGENCY | | NHPC LTD. | | FOR THE MONTH | | Sep-21 | REASON | DATE | | DD:MM:YYYY | | S/D Status | NRPC Remarks |
|------------------|---|-------------------|--|---------------|-----------------|----------------------|--|------------------------|-------|------------|-------|------------|---|
| S.N. | NAME OF REQUESTING AGENCY | EQUIPMENT DETAILS | | | | DAILY/ CONTINUOUS | | PROPOSED DATE AND TIME | | | | | |
| | | VOLT LEVEL | NAME OF ELEMENTS (ICT, B/R, SVC, Bays, | OWNER | INTER/ INTRA | | | FROM | | TO | | | |
| | | | | | | | | DATE | TIME | DATE | TIME | | |
| 1 | Tanakpur Power Station, NHPC LIMITED | 132 kV | 132KV Tanakpur - Mahendra Nagar (Nepal Line) | NHPC Limited | Inter Regional | Daily | For checking of Telemetry Issue (Mismatch of MW in 132KV side and 22KV side) | 23.09.2021 | 09:00 | 23.09.2021 | 13:00 | Approved | subject to nepal consent. Shall be applied in d-3 |

| SL | Request Type | OCC Number | Name of Requesting Agency | Element Name | Daily/ Continuous | Reason | From Date | From Time | To Date | To Time | S/d Status | NRPC Remarks |
|----|--------------|------------|---------------------------|-----------------------------------|-------------------|---|-------------|-----------|-------------|---------|------------|----------------------|
| 1 | PLANNED | OCC_187 | ntpcos_sd | 400 KV BUS REACTOR | C | Annual Testing of Bus Reactor and Isolator Stud replacement. | 04-Oct-2021 | 09:30 | 06-Oct-2021 | 18:00 | Approved | |
| 2 | PLANNED | OCC_187 | ntpcos_sd | 400 KV ICT-1 | C | Annual Testing of Inter Connecting Transformer and Isolator Stud replacement. | 11-Oct-2021 | 09:30 | 13-Oct-2021 | 18:00 | Approved | |
| 3 | PLANNED | OCC_187 | ntpcos_sd | 400 KV ICT-2 | C | Annual Testing of Inter Connecting Transformer and Isolator Stud replacement. | 18-Oct-2021 | 09:30 | 20-Oct-2021 | 18:00 | Approved | |
| 4 | PLANNED | OCC_187 | ntpcos_sd | 400 KV MEJA- 400kV BUS_I Shutdown | C | Replacement of expansion type clamps in bus bar at 01 no. place and attending Hotspot of 413-89A(R & Y phase) | 21-Oct-2021 | 09:30 | 23-Oct-2021 | 18:00 | Approved | |
| 5 | PLANNED | OCC_187 | ntpcos_sd | 400 KV MEJA-ALLAHABAD(PG) CKT-1 | C | Annual Testing of line equipment and Isolator Stud replacement. | 25-Oct-2021 | 09:30 | 27-Oct-2021 | 18:00 | Approved | |
| 6 | PLANNED | OCC_187 | ntpcos_sd | 400 KV MEJA-ALLAHABAD(PG) CKT-2 | C | Clamp and tube replacement work between line side isolator and CTs. Annual Testing of line equipment and Isolator Stud replacement. | 28-Oct-2021 | 09:30 | 30-Oct-2021 | 18:00 | Approved | |
| 7 | PLANNED | OCC_187 | ntpcos_sd | 400 KV MEJA-BARA (UP) CKT-1 | C | Clamp and tube replacement work between line side isolator and CTs. Annual Testing of line equipment and Isolator Stud replacement. | 08-Nov-2021 | 09:30 | 10-Nov-2021 | 18:00 | Rejected | deferred to next occ |
| 8 | PLANNED | OCC_187 | ntpcos_sd | 400 KV MEJA-BARA (UP) CKT-2 | C | Clamp and tube replacement work between line side isolator and CTs. Annual Testing of line equipment and Isolator Stud replacement. | 11-Nov-2021 | 09:30 | 13-Nov-2021 | 18:00 | Rejected | deferred to next occ |

| | | | | | | | | | | | | |
|----|---------|---------|-----------|------------------------------------|---|---|-------------|-------|-------------|-------|----------|----------------------|
| 9 | PLANNED | OCC_187 | ntpcos_sd | 400 KV MEJA-REWA (UP) CKT-1 | C | Clamp and tube replacement work between line side isolator and CTs. Annual Testing of line equipment and Isolator Stud replacement. | 15-Nov-2021 | 09:30 | 17-Nov-2021 | 18:00 | Rejected | deferred to next occ |
| 10 | PLANNED | OCC_187 | ntpcos_sd | 400 KV MEJA-MASALI (UP) CKT-1 | C | Clamp and tube replacement work between line side isolator and CTs. Annual Testing of line equipment and Isolator Stud replacement. | 22-Nov-2021 | 09:30 | 24-Nov-2021 | 18:00 | Rejected | deferred to next occ |
| 11 | PLANNED | OCC_187 | ntpcos_sd | 400 KV MEJA- 400kv BUS_II Shutdown | C | Replacement of expansion type clamps in bus bar at 05 nos. of places | 25-Nov-2021 | 09:30 | 27-Nov-2021 | 18:00 | Rejected | deferred to next occ |

| S.No. | Element Name | Date | Time From | Time to | Reason of Shutdown | S/d Status | NRPC Remarks |
|-------|------------------------------------|------------|-----------|-----------|---|------------|------------------------------|
| 1 | 400kv Rishikesh - Roorkee EHV line | 13.10.2021 | 08:30Hrs. | 14:30Hrs. | for construction of RUB on NH-58 at Raiwala, Haridwar | Approved | subject to powergrid consent |

Regarding Planned outage of Bay 406 & 408 400 KV at APCPL-IGSTPS Jhajjar S/W

Shutdown Request:

Outage for bay 408 (Tie breaker of Mundka Line-2 & Daulatabad line-1) is required from 04-10-2021 to 10-10-2021 to carry out the O/H and rectification work of SF6 circuit breaker of 400 KV

S/d Status:

Approved

NRPC Remark:

subject to one bay at a time

Shutdown Request:

Outage for bay 406 (Mundka Line-1) is required from 11-10-2021 to 14-10-2021 (outage of Jhajjar Mundka Line-1 is also required in this duration)

S/d Status:

Approved

NRPC Remark:

subject to one bay at a time. S/d requirement of Jhajjar Mundka Line-1 is needed.

HVDC Rihand -Dadri Poles refurbishment works

| ACTIVITY | Start Date | End Date | PLAN START | PLAN DURATION | Remarks | S/d Status | NRPC Remarks |
|------------------------------------|------------------|------------------|------------|---------------|---|------------|--|
| Outage Pole 2 | 04-Oct-21 | 02-Nov-21 | 1 | 30 | Pole 1 in Operation | Approved | subject to the revival of vindhyachal by 4th Oct, outage shall be completed by 3rd Dec 2021. All the trial operation shall be completed before availing shutdown.Backdown of 200 to 300 MW may be needed subject to availability at Aanpara. |
| Outage Bipole | 25-Oct-21 | 08-Nov-21 | 21 | 15 | No Power flow | | |
| Outage Pole 1 | 25-Oct-21 | 23-Nov-21 | 21 | 30 | Pole 2 Partial Powerflow | | |
| System Tests Pole 2 | 04-Nov-21 | 10-Nov-21 | 31 | 7 | Pole 2 Partial Powerflow | | |
| System Tests Pole 1, Bipole | 24-Nov-21 | 03-Dec-21 | 51 | 10 | Pole 2 in service with Pole 1 partial Powerflow | | |
| Trial Operation | 04-Dec-21 | 13-Dec-21 | 61 | 10 | Both Poles in service | | |
| Pole 1 monopolar operation | 04-Oct-21 | 24-Oct-21 | 1 | 21 | Pole 1 in Operation | | |
| Pole 2 monopolar operation | 11-Nov-21 | 24-Nov-21 | 38 | 14 | Pole 2 in Operation | | |