

| Proposed Outage Program of 187th OCC meeting of NRPC | | | | | | | | | | | | | | | |
|------------------------------------------------------|------------------|------------|---------------------------|-------------------|-------------------------------------------|------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------|---------------------|-------------------|-------------------|--------------------------------------------------------------------------------------------------------------------------|--------------|-----------------|--------------------|
| Sr No | Reference Number | OCC Number | Name of Requesting Agency | Element Type | Element Name | Daily/Continuous | Reason | Requested From Date | Requested From Time | Requested To Date | Requested To Time | Requester Remarks | Request Type | Shutdown Status | NLDC/RLDC Comments |
| 1 | RQ66956 | OCC_187 | antagas_sd | GENERATING UNIT | 88.71 MW ANTA GPS - UNIT 2 | C | Minor Inspection of Gas Turbine 4000 VOH | 18/Oct/2021 | 08:00 | 23/Oct/2021 | 18:00 | Unit Shutdown required for Minor Inspection | PLANNED | Requested | |
| 2 | RQ66611 | OCC_187 | ntpcos_sd | GENERATING UNIT | 500 MW SINGRAULI STPS - UNIT 6 | C | Boiler+ LPT+TG Bearing inspection +Hangers replacement | 01/Oct/2021 | 00:00 | 05/Nov/2021 | 00:00 | actual s/d may be permitted from 25.09.2021 based on liabilities, Hydrogen leakage, hangers | PLANNED | Requested | |
| 3 | RQ66682 | OCC_187 | dadri_sd | GENERATING UNIT | 490 MW DADRI-II TPS - UNIT 1 | C | UNIT OVERHAULING | 18/Oct/2021 | 00:00 | 11/Nov/2021 | 00:00 | UNIT OVERHAULING | PLANNED | Requested | |
| 4 | RQ66606 | OCC_187 | ntpcos_sd | GENERATING UNIT | 490 MW DADRI-II TPS - UNIT 1 | C | Annual Boiler over haul, LPT Inspection | 18/Oct/2021 | 00:00 | 12/Nov/2021 | 00:00 | | PLANNED | Requested | |
| 5 | RQ66683 | OCC_187 | dadri_sd | GENERATING UNIT | 490 MW DADRI-II TPS - UNIT 2 | C | 18.09.2021 : 00:00 HRS TO 21.09.2021: 00:00HRS BOILER LICENCE RENEWAL | 01/Oct/2021 | 00:00 | 04/Oct/2021 | 00:00 | SHUTDOWN FROM 18.09.2021: 00:00 HRS TO 21.09.2021: 00:00HRS FOR BOILER LICENCE RENEWAL | PLANNED | Requested | |
| 6 | RQ66605 | OCC_187 | ntpcos_sd | GENERATING UNIT | 490 MW DADRI-II TPS - UNIT 2 | C | Mandatory Boiler license renewal from 18.09.21-21.09.21 | 01/Oct/2021 | 00:00 | 31/Oct/2021 | 18:00 | actual s/d from 18.09.21-21.09.21 for BLR | PLANNED | Requested | |
| 7 | RQ66609 | OCC_187 | ntpcos_sd | GENERATING UNIT | 210 MW UNCHAHAAR TPS - UNIT 2 | C | Boiler+Turbine COH-Condenser tube leakage | 01/Oct/2021 | 00:00 | 14/Nov/2021 | 00:00 | Actual over haul may be permitted from 25.09.2021-08.11.2021based on Unit liabilities-condenser tube leakage for 45 days | PLANNED | Requested | |
| 8 | RQ67003 | OCC_187 | cpcc1_sd | HVDC LINE CIRCUIT | 800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2 | D | ON load testing of both bi-poles to ascertain software functionalities (after daily testing works, all poles will be put back in service and power level as per NLDC) | 30/Oct/2021 | 08:00 | 08/Nov/2021 | 18:00 | Onload testing of upgraded Software in both bipoles of HVDC Champa-Kurukshetra link | PLANNED | Requested | |
| 9 | RQ67002 | OCC_187 | cpcc1_sd | HVDC LINE CIRCUIT | 800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-1 | D | ON load testing of both bi-poles to ascertain software functionalities (after daily testing works, all poles will be put back in service and power level as per NLDC) | 30/Oct/2021 | 08:00 | 08/Nov/2021 | 18:00 | Onload testing of upgraded Software in both bipoles of HVDC Champa-Kurukshetra link | PLANNED | Requested | |
| 10 | RQ67004 | OCC_187 | cpcc1_sd | HVDC LINE CIRCUIT | 800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-3 | D | ON load testing of both bi-poles to ascertain software functionalities (after daily testing works, all poles will be put back in service and power level as per NLDC) | 30/Oct/2021 | 08:00 | 08/Nov/2021 | 18:00 | Onload testing of upgraded Software in both bipoles of HVDC Champa-Kurukshetra link | PLANNED | Requested | |
| 11 | RQ67005 | OCC_187 | cpcc1_sd | HVDC LINE CIRCUIT | 800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-4 | D | ON load testing of both bi-poles to ascertain software functionalities (after daily testing works, all poles will be put back in service and power level as per NLDC) | 30/Oct/2021 | 08:00 | 08/Nov/2021 | 18:00 | Onload testing of upgraded Software in both bipoles of HVDC Champa-Kurukshetra link | PLANNED | Requested | |
| 12 | RQ66997 | OCC_187 | cpcc1_sd | HVDC LINE CIRCUIT | 800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-1 | C | Installation of station grounding isolator and associated hardware in Bipole-I&II common area and station ground DCCT Improvement and upgradation of control software. | 27/Oct/2021 | 08:00 | 29/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 13 | RQ66998 | OCC_187 | cpcc1_sd | HVDC LINE CIRCUIT | 800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2 | C | Installation of station grounding isolator and associated hardware in Bipole-I&II common area and station ground DCCT Improvement and upgradation of control software. | 27/Oct/2021 | 08:00 | 29/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 14 | RQ66993 | OCC_187 | cpcc1_sd | HVDC LINE CIRCUIT | 800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-3 | C | DCCT Improvements & global injection, DC Filter / Blocking Filter hardware modification & integration ,VH Arc Detection modification & integration, modification in Valve Hall iro of Positive pressure and upgradation of control software. | 25/Oct/2021 | 08:00 | 29/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 15 | RQ66994 | OCC_187 | cpcc1_sd | HVDC LINE CIRCUIT | 800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-4 | C | DCCT Improvements & global injection, DC Filter / Blocking Filter hardware modification & integration ,VH Arc Detection modification & integration, modification in Valve Hall iro of Positive pressure and upgradation of control software. | 25/Oct/2021 | 08:00 | 29/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 16 | RQ66904 | OCC_187 | cpcc3_sd | HVDC LINE CIRCUIT | 800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-3 | C | For diversion work of this line due to infringement of railway track from Etah to Jawahar Thermal Power project of JVNL | 24/Oct/2021 | 08:00 | 27/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 17 | RQ66903 | OCC_187 | cpcc3_sd | HVDC LINE CIRCUIT | 800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2 | C | For diversion work of this line due to infringement of railway track from Etah to Jawahar Thermal Power project of JVNL | 24/Oct/2021 | 08:00 | 27/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 18 | RQ66902 | OCC_187 | cpcc3_sd | HVDC LINE CIRCUIT | 800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-1 | C | For diversion work of this line due to infringement of railway track from Etah to Jawahar Thermal Power project of JVNL | 24/Oct/2021 | 08:00 | 27/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 19 | RQ66905 | OCC_187 | cpcc3_sd | HVDC LINE CIRCUIT | 800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-4 | C | For diversion work of this line due to infringement of railway track from Etah to Jawahar Thermal Power project of JVNL | 24/Oct/2021 | 08:00 | 27/Oct/2021 | 18:00 | | PLANNED | Requested | |

| | | | | | | | | | | | | | | | |
|----|---------|---------|----------|------------------------------|---------------------------------------------------|---|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|--------------------------------------------------------------------------------------------|---------|-----------|--|
| 20 | RQ66991 | OCC_187 | cpcc1_sd | HVDC LINE CIRCUIT | 800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-1 | C | DCCT Improvements & global injection, DC Filter / Blocking Filter hardware modification & integration ,VH Arc Detection modification & integration, modification in Valve Hall iro of Positive pressure. | 20/Oct/2021 | 08:00 | 24/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 21 | RQ66992 | OCC_187 | cpcc1_sd | HVDC LINE CIRCUIT | 800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2 | C | DCCT Improvements & global injection, DC Filter / Blocking Filter hardware modification & integration ,VH Arc Detection modification & integration, modification in Valve Hall iro of Positive pressure. | 20/Oct/2021 | 08:00 | 24/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 22 | RQ66961 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV ORAI-JABALPUR (PG) CKT-2 | D | For taking 110MVAR Spare Line reactor out of service for AMP at Orai | 19/Oct/2021 | 10:00 | 19/Oct/2021 | 12:00 | 110MVAR Spare Line reactor is charged as Jabalpur-2 R-ph LR. Only 2 hrs shutdown required. | PLANNED | Requested | |
| 23 | RQ67167 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV FATEHPUR-SASARAM (PG) CKT-1 | D | FOR REPLACEMENT OF FLASHED INSULATOR at LOC 76 | 08/Oct/2021 | 08:00 | 08/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 24 | RQ67059 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AGRA-GWALIOR (PG) CKT-2 | D | AMP work | 07/Oct/2021 | 10:00 | 07/Oct/2021 | 16:00 | | PLANNED | Requested | |
| 25 | RQ67058 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AGRA-GWALIOR (PG) CKT-1 | D | AMP work | 06/Oct/2021 | 10:00 | 06/Oct/2021 | 16:00 | | PLANNED | Requested | |
| 26 | RQ67065 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV ORAI-JABALPUR (PG) CKT-1 | D | A/R into non auto mode for Live line OPGW Work by WR-2 | 01/Oct/2021 | 08:00 | 31/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 27 | RQ67584 | OCC_187 | rappc_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAPS_D(NP)-SHUJALPUR(PG) (RTCL) CKT-1 | D | TIE BREAKER R-PHASE REPLACEMENT | 29/Oct/2021 | 08:00 | 29/Oct/2021 | 18:00 | IPS TUBE CONNECTION | PLANNED | Requested | |
| 28 | RQ67581 | OCC_187 | rappc_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAPS_D(NP)-SHUJALPUR(PG) (RTCL) CKT-1 | D | TIE BREAKER R-PHASE REPLACEMENT | 28/Oct/2021 | 08:00 | 28/Oct/2021 | 18:00 | IPS TUBE CONNECTION | PLANNED | Requested | |
| 29 | RQ66982 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHINMALZERDA (PG) CKT-1 | D | Line maintenance work. | 28/Oct/2021 | 09:00 | 28/Oct/2021 | 19:00 | | PLANNED | Requested | |
| 30 | RQ66985 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANKROLI-ZERDA (PG) CKT-1 | D | Line maintenance work | 26/Oct/2021 | 09:00 | 26/Oct/2021 | 19:00 | | PLANNED | Requested | |
| 31 | RQ67605 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2 | C | For Permanent Restoration Work of Loc-261 | 25/Oct/2021 | 09:00 | 29/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 32 | RQ67652 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KISHENPUR-NEWWANPOH (PG) CKT-2 | D | AMP Works | 23/Oct/2021 | 09:00 | 23/Oct/2021 | 18:00 | Kindly approve | PLANNED | Requested | |
| 33 | RQ67651 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KISHENPUR-NEWWANPOH (PG) CKT-1 | D | AMP Works | 22/Oct/2021 | 09:00 | 22/Oct/2021 | 18:00 | Kindly approve | PLANNED | Requested | |
| 34 | RQ67178 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BALIA-PATNA (PG) CKT-3 | C | Diversion work in between loc no 319 and 320 due to NHAI road construction. | 20/Oct/2021 | 08:00 | 30/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 35 | RQ67179 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BALIA-PATNA (PG) CKT-4 | C | Diversion work in between loc no 319 and 320 due to NHAI road construction. | 20/Oct/2021 | 08:00 | 30/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 36 | RQ67174 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BALIA-PATNA (PG) CKT-4 | C | FOR LILO OF 400 KV PATNA BALIA CKT-3 & 4 AT UPCOMING SUSTATION AT NAUBATPUR. S/D TAKEN BY BGCL | 16/Oct/2021 | 08:00 | 30/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 37 | RQ67173 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BALIA-PATNA (PG) CKT-3 | C | FOR LILO OF 400 KV PATNA BALIA CKT-3 & 4 AT UPCOMING SUSTATION AT NAUBATPUR. S/D TAKEN BY BGCL | 16/Oct/2021 | 08:00 | 30/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 38 | RQ67176 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV VARANASI-BIHARSHARIFF (PG) CKT-1 | D | FOR REPLACEMENT OF FLASHED INSULATOR AT LOC 57 AND 75 | 12/Oct/2021 | 08:00 | 12/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 39 | RQ67177 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV VARANASI-BIHARSHARIFF (PG) CKT-2 | D | A/R NON AUTO MODE TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER | 12/Oct/2021 | 08:00 | 12/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 40 | RQ67606 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV CHAMERA_2(NH)-KISHENPUR(PG) (PG) CKT-1 | D | For AMP Works | 09/Oct/2021 | 09:00 | 09/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 41 | RQ67169 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV VARANASI-SASARAM (PG) CKT-1 | D | To facilitate the S/D work of HVDC SASARAM. | 09/Oct/2021 | 08:00 | 09/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 42 | RQ67168 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ALLAHABAD-SASARAM (PG) CKT-1 | D | To facilitate the S/D work of HVDC SASARAM. | 09/Oct/2021 | 08:00 | 09/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 43 | RQ67067 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RIHAND(NT)-VINDHYACHALPOOL (PG) (PG) CKT-2 | D | AMP of Line terminal equipment at Vindhyachal by WR-2 | 09/Oct/2021 | 08:00 | 09/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 44 | RQ67066 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RIHAND(NT)-VINDHYACHALPOOL (PG) (PG) CKT-1 | D | AMP of Line terminal equipment at Vindhyachal by WR-2 | 08/Oct/2021 | 08:00 | 08/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 45 | RQ67607 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KISHENPUR-NEWWANPOH (PG) CKT-3 | D | For AMP works | 05/Oct/2021 | 09:00 | 05/Oct/2021 | 13:00 | | PLANNED | Requested | |

| | | | | | | | | | | | | | | | |
|----|---------|---------|------------|------------------------------|----------------------------------------------------------|---|---------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------|-----------|--|
| 46 | RQ66687 | OCC_187 | stupa_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ALLAHABAD-SASARAM (PG) CKT-1 | D | For maintain Powerline crossing clearance between 765KV underconstruction S/C Anpara'D'- Jhansi T/Line and 400KV Sasaram- Allahabad T/Line | 05/Oct/2021 | 08:00 | 06/Oct/2021 | 18:00 | 1) During shutdown thermal baking of Sasaram may be required. 2) Shutdown is necessary in view of target for completion of 765KV Anpara'D'-Jhansi Line. 3) 400 KV VARANASI - ALLAHABAD (PGCIL) line shutdown is simultaneously required as both line go on same D/C tower. 4) This shutdown and work shall be executed by EE,ETD Mirzapur under ETC Mirzapur, TSE Zone. | PLANNED | Requested | |
| 47 | RQ67604 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-1 | D | For AMP Works | 04/Oct/2021 | 09:00 | 04/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 48 | RQ67171 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BALIA-PATNA (PG) CKT-1 | C | Diversion work in between loc no 140 and 142 due to NHAI road construction. | 01/Oct/2021 | 08:00 | 15/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 49 | RQ67172 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BALIA-PATNA (PG) CKT-2 | C | Diversion work in between loc no 140 and 142 due to NHAI road construction. | 01/Oct/2021 | 08:00 | 15/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 50 | RQ67598 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AMARGARH(NRSS XXIX)-SAMBA(PG) (NRSS XXIX) CKT-2 | D | For taking line reactor in service after completion of AMP works. | 14/Oct/2021 | 17:30 | 14/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 51 | RQ67596 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AMARGARH(NRSS XXIX)-SAMBA(PG) (NRSS XXIX) CKT-2 | D | For taking out line reactor for AMP works. | 14/Oct/2021 | 09:00 | 14/Oct/2021 | 09:30 | | PLANNED | Requested | |
| 52 | RQ67597 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AMARGARH(NRSS XXIX)-SAMBA(PG) (NRSS XXIX) CKT-1 | D | For taking line reactor in service after completion of AMP works. | 11/Oct/2021 | 17:30 | 11/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 53 | RQ67595 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AMARGARH(NRSS XXIX)-SAMBA(PG) (NRSS XXIX) CKT-1 | D | For taking out line reactor for AMP works. | 11/Oct/2021 | 09:00 | 11/Oct/2021 | 09:30 | | PLANNED | Requested | |
| 54 | RQ67175 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV GORAKHPUR(PG)-MUZAFFARPUR(PG) (POWERLINK) CKT-2 | D | A/R relay retrofitting & testing at Muzaffarpur end | 05/Oct/2021 | 08:00 | 05/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 55 | RQ67627 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-2 | D | SD Required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. NON Auto mode is required on 400kV Amargarh-Wagoora Ckt-1. | 03/Oct/2021 | 07:00 | 07/Oct/2021 | 18:00 | Kindly approve | PLANNED | Requested | |
| 56 | RQ67626 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-2 | D | NON - AUTO MODE required for OPGW installation works under ULDC scheme. | 01/Oct/2021 | 07:00 | 31/Oct/2021 | 18:00 | Kindly approve | PLANNED | Requested | |
| 57 | RQ67628 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV URI_1(NH)-AMARGARH(NRSS XXIX) (NRSS XXIX) CKT-2 | D | NON - AUTO MODE required for OPGW installation works under ULDC scheme. | 01/Oct/2021 | 07:00 | 31/Oct/2021 | 18:00 | Kindly approve | PLANNED | Requested | |
| 58 | RQ67666 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV WAGOORA(PG)-ZIANKOTE(JK) (PDD JK) CKT-2 | D | AMP Works | 20/Oct/2021 | 09:00 | 20/Oct/2021 | 17:30 | Kindly approve | PLANNED | Requested | |
| 59 | RQ67665 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV WAGOORA(PG)-ZIANKOTE(JK) (PDD JK) CKT-1 | D | AMP Works | 18/Oct/2021 | 09:00 | 18/Oct/2021 | 17:30 | Kindly approve | PLANNED | Requested | |
| 60 | RQ67663 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV KISHENGANGA(NH)-WAGOORA(PG) (PG) CKT-1 | D | AMP Works | 19/Oct/2021 | 09:00 | 19/Oct/2021 | 17:30 | Kindly approve | PLANNED | Requested | |
| 61 | RQ67664 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV KISHENGANGA(NH)-WAGOORA(PG) (PG) CKT-2 | D | AMP Works | 14/Oct/2021 | 09:00 | 14/Oct/2021 | 17:30 | Kindly approve | PLANNED | Requested | |
| 62 | RQ67590 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SAMBA(PG)-JAMMU(PDD) (PG) CKT-1 | D | For AMP Works | 13/Oct/2021 | 09:00 | 13/Oct/2021 | 17:30 | | PLANNED | Requested | |
| 63 | RQ67591 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-1 | D | For AMP Works | 05/Oct/2021 | 09:00 | 05/Oct/2021 | 14:00 | | PLANNED | Requested | |
| 64 | RQ66629 | OCC_187 | slidcrs_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV MODAK(RS)-BHANPURA(MP) (MPSEB) CKT-1 | D | For quarterly & half yearly maintenance work of bay equipments at 220 KV GSS Modak | 08/Oct/2021 | 09:30 | 08/Oct/2021 | 16:00 | | PLANNED | Requested | |
| 65 | RQ66674 | OCC_187 | stupa_sd | AC TRANSMISSION LINE CIRCUIT | 132 KV LALITPUR(UP)-RAJGHAT(MP) (UP) CKT-1 | D | For replacement of energy meters at 132 KV LALITPUR by PGCIL | 01/Oct/2021 | 11:00 | 01/Oct/2021 | 15:00 | | PLANNED | Requested | |
| 66 | RQ66908 | OCC_187 | cpcc3_sd | HVDC POLE | 800 KV HVDC CHAMPA(PG) POLE-4 | C | For diversion work of this line due to infringement of railway track from Etah to Jawahar Thermal Power project of JVNL | 24/Oct/2021 | 08:00 | 27/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 67 | RQ66914 | OCC_187 | cpcc3_sd | HVDC POLE | 800 KV HVDC KURUKSHETRA(PG) POLE-2 | C | For diversion work of this line due to infringement of railway track from Etah to Jawahar Thermal Power project of JVNL | 24/Oct/2021 | 08:00 | 27/Oct/2021 | 18:00 | | PLANNED | Requested | |

| | | | | | | | | | | | | | | | | |
|----|---------|---------|----------|------------------------------|---------------------------------------------------|---|--------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|----------------------------------------|--|---------|-----------|--|
| 68 | RQ66912 | OCC_187 | cpcc3_sd | HVDC POLE | 800 KV HVDC CHAMPA(PG) POLE-2 | C | For diversion work of this line due to infringement of railway track from Etah to Jawahar Thermal Power project of JVNL | 24/Oct/2021 | 08:00 | 27/Oct/2021 | 18:00 | | | PLANNED | Requested | |
| 69 | RQ66909 | OCC_187 | cpcc3_sd | HVDC POLE | 800 KV HVDC KURUKSHETRA(PG) POLE-4 | C | For diversion work of this line due to infringement of railway track from Etah to Jawahar Thermal Power project of JVNL | 24/Oct/2021 | 08:00 | 27/Oct/2021 | 18:00 | | | PLANNED | Requested | |
| 70 | RQ66910 | OCC_187 | cpcc3_sd | HVDC POLE | 800 KV HVDC CHAMPA(PG) POLE-3 | C | For diversion work of this line due to infringement of railway track from Etah to Jawahar Thermal Power project of JVNL | 24/Oct/2021 | 08:00 | 27/Oct/2021 | 18:00 | | | PLANNED | Requested | |
| 71 | RQ66911 | OCC_187 | cpcc3_sd | HVDC POLE | 800 KV HVDC KURUKSHETRA(PG) POLE-03 | C | For diversion work of this line due to infringement of railway track from Etah to Jawahar Thermal Power project of JVNL | 24/Oct/2021 | 08:00 | 27/Oct/2021 | 18:00 | | | PLANNED | Requested | |
| 72 | RQ66913 | OCC_187 | cpcc3_sd | HVDC POLE | 800 KV HVDC CHAMPA(PG) POLE-1 | C | For diversion work of this line due to infringement of railway track from Etah to Jawahar Thermal Power project of JVNL | 24/Oct/2021 | 08:00 | 27/Oct/2021 | 18:00 | | | PLANNED | Requested | |
| 73 | RQ66915 | OCC_187 | cpcc3_sd | HVDC POLE | 800 KV HVDC KURUKSHETRA(PG) POLE-1 | C | For diversion work of this line due to infringement of railway track from Etah to Jawahar Thermal Power project of JVNL | 24/Oct/2021 | 08:00 | 27/Oct/2021 | 18:00 | | | PLANNED | Requested | |
| 74 | RQ66962 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV ORAI-ALIGARH (PG) CKT-1 | C | Line diversion work due to construction of Bundelkhand expressway between location no.: 70 to 78 and between location no.: 85 to 100 | 22/Oct/2021 | 08:00 | 31/Oct/2021 | 18:00 | | | PLANNED | Requested | |
| 75 | RQ66963 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV ORAI-ALIGARH (PG) CKT-2 | C | Line diversion work due to construction of Bundelkhand expressway between location no.: 70 to 78 and between location no.: 85 to 100 | 22/Oct/2021 | 08:00 | 31/Oct/2021 | 18:00 | | | PLANNED | Requested | |
| 76 | RQ67073 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BIKANER-MOGA (PG) CKT-1 | D | To replace spare reactor isolator's support structure and IPS tube | 20/Oct/2021 | 08:00 | 20/Oct/2021 | 18:00 | along with L/R | | PLANNED | Requested | |
| 77 | RQ66995 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV VARANASI-KANPUR_GIS (PG) CKT-1 | D | AMP work | 09/Oct/2021 | 08:00 | 09/Oct/2021 | 18:00 | | | PLANNED | Requested | |
| 78 | RQ66989 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 | D | Diamond Crossing with under construction line 400 kv D/C Mohindergarh-Bhiwani TL Location no. 22-I, 22-IIA, 22-II, 22-IIA | 09/Oct/2021 | 07:00 | 09/Oct/2021 | 18:00 | | | PLANNED | Requested | |
| 79 | RQ67060 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BAREILLY_2-LUCKNOW_2 (PG) CKT-1 | D | Jumper Rectification and tightening work | 07/Oct/2021 | 08:00 | 07/Oct/2021 | 18:00 | | | PLANNED | Requested | |
| 80 | RQ66987 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 | D | Insulator Cleaning work in the line | 06/Oct/2021 | 09:00 | 07/Oct/2021 | 18:00 | | | PLANNED | Requested | |
| 81 | RQ66996 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV VARANASI-KANPUR_GIS (PG) CKT-2 | D | AMP work | 06/Oct/2021 | 08:00 | 06/Oct/2021 | 18:00 | | | PLANNED | Requested | |
| 82 | RQ66988 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 | D | Diamond Crossing with under construction line 400 kv D/C Mohindergarh-Bhiwani TL Location no. 22-I, 22-IIA, 22-II, 22-IIA | 06/Oct/2021 | 07:00 | 06/Oct/2021 | 18:00 | | | PLANNED | Requested | |
| 83 | RQ67186 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 | D | For CVT Tap change | 02/Oct/2021 | 18:00 | 02/Oct/2021 | 20:00 | S/D required in SEPT month | | PLANNED | Requested | |
| 84 | RQ67185 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-1 | D | For CVT Tap change | 01/Oct/2021 | 18:00 | 01/Oct/2021 | 20:00 | S/D required in SEPT month | | PLANNED | Requested | |
| 85 | RQ67026 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV MOGA-MEERUT (PG) CKT-1 | D | Charging for Non-Switchable Line Reactor at Meerut | 01/Oct/2021 | 17:00 | 01/Oct/2021 | 17:30 | | | PLANNED | Requested | |
| 86 | RQ66977 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV ORAI-ALIGARH (PG) CKT-1 | D | Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE WORK | 01/Oct/2021 | 08:00 | 31/Oct/2021 | 18:00 | | | PLANNED | Requested | |
| 87 | RQ66978 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV VARANASI-KANPUR_GIS (PG) CKT-1 | D | Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE | 01/Oct/2021 | 08:00 | 31/Oct/2021 | 18:00 | | | PLANNED | Requested | |
| 88 | RQ67025 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV MOGA-MEERUT (PG) CKT-1 | D | Opening for AMP Work of Non-Switchable Line Reactor at Meerut | 01/Oct/2021 | 08:00 | 01/Oct/2021 | 08:30 | | | PLANNED | Requested | |
| 89 | RQ66670 | OCC_187 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-1 | D | Routine maintenance, testing of releted line reactors & tightening of jumpers | 19/Oct/2021 | 08:00 | 21/Oct/2021 | 18:00 | | | PLANNED | Requested | |
| 90 | RQ66671 | OCC_187 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-2 | D | Testing of R-phase (80MVAR) Line reactor before to be taken in service with lalitpur ckt-II after one year | 18/Oct/2021 | 08:00 | 18/Oct/2021 | 18:00 | | | PLANNED | Requested | |
| 91 | RQ67011 | OCC_187 | cpcc3_sd | BUS | 765KV BUS 1 AT AGRA(PG) | D | AMP work | 21/Oct/2021 | 10:00 | 21/Oct/2021 | 18:00 | | | PLANNED | Requested | |
| 92 | RQ67020 | OCC_187 | cpcc1_sd | BUS | 765KV BUS 2 AT CHITTORGARH(PG) | D | FOR AMP WORK | 20/Oct/2021 | 08:00 | 21/Oct/2021 | 18:00 | | | PLANNED | Requested | |
| 93 | RQ67018 | OCC_187 | cpcc1_sd | BUS | 765KV BUS 2 AT BHIWANI(PG) | C | Bus stability and commissioning of new ICT-III dia | 20/Oct/2021 | 08:00 | 21/Oct/2021 | 18:00 | | | PLANNED | Requested | |
| 94 | RQ67019 | OCC_187 | cpcc1_sd | BUS | 765KV BUS 1 AT CHITTORGARH(PG) | D | FOR AMP WORK | 18/Oct/2021 | 08:00 | 19/Oct/2021 | 18:00 | | | PLANNED | Requested | |
| 95 | RQ67017 | OCC_187 | cpcc1_sd | BUS | 765KV BUS 1 AT BHIWANI(PG) | C | Bus stability and commissioning of new ICT-III dia | 18/Oct/2021 | 08:00 | 19/Oct/2021 | 18:00 | | | PLANNED | Requested | |
| 96 | RQ67191 | OCC_187 | cpcc1_sd | BUS | 765 KV BHADLA_2 (PG) - BUS 2 | D | 765KV Bus-2 Extension work | 09/Oct/2021 | 08:00 | 09/Oct/2021 | 16:00 | Bus extension work under SS-39 package | | PLANNED | Requested | |
| 97 | RQ67190 | OCC_187 | cpcc1_sd | BUS | 765 KV BHADLA_2 (PG) - BUS 1 | D | 765KV Bus-1 Extension work | 08/Oct/2021 | 08:00 | 08/Oct/2021 | 16:00 | Bus extension work under SS-39 package | | PLANNED | Requested | |

| | | | | | | | | | | | | | | | |
|-----|---------|---------|------------|-----------------|--------------------------------------------------------------------------------------------------------------------------------|---|------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|--------------------------------------------------------------------------------------------------------------------------------------------------|---------|-----------|--|
| 98 | RQ67188 | OCC_187 | cpcc1_sd | BUS | 765 KV BHADLA_2 (PG) - BUS 2 | D | 765kV Bus-2 Extension work | 02/Oct/2021 | 08:00 | 02/Oct/2021 | 16:00 | Bus extension work under S5-39 package | PLANNED | Requested | |
| 99 | RQ67182 | OCC_187 | cpcc1_sd | BUS | 765 KV FATEHGARH_II(PG) - BUS 1 | D | connection and Testing of 765/400 kv ICT-2 & 765 kv Bus Reactor-1 | 01/Oct/2021 | 08:00 | 02/Oct/2021 | 18:00 | S/D required on 20.09.2021 and 21.09.2021 | PLANNED | Requested | |
| 100 | RQ67183 | OCC_187 | cpcc1_sd | BUS | 765 KV FATEHGARH_III(PG) - BUS 2 | D | connection and Testing of 765/400 kv ICT-2 & 765 kv Bus Reactor-1 | 01/Oct/2021 | 08:00 | 31/Oct/2021 | 18:00 | S/D required on 22.09.2021 and 23.09.2021 | PLANNED | Requested | |
| 101 | RQ67187 | OCC_187 | cpcc1_sd | BUS | 765 KV BHADLA_2 (PG) - BUS 1 | D | 765kV Bus-1 Extension work | 01/Oct/2021 | 08:00 | 01/Oct/2021 | 16:00 | Bus extension work under S5-39 package | PLANNED | Requested | |
| 102 | RQ66636 | OCC_187 | stuup_sd | BUS | 765 KV GR.NOIDA_2(UPC) - BUS 1 | D | There is no load interruption as load will be feed by Bus-1 | 06/Oct/2021 | 09:00 | 06/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 103 | RQ66637 | OCC_187 | stuup_sd | BUS | 765KV BUS 1 AT HAPUR(UP) | D | For Annual Maintenance & Testing (There is no load interruption as load will be feed by Bus-1 | 05/Oct/2021 | 09:00 | 05/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 104 | RQ66652 | OCC_187 | slidcrs_sd | BUS | 765KV BUS 2 AT PHAGI(RS) | D | For Errection of IPS tube and Jumpering work | 05/Oct/2021 | 08:00 | 05/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 105 | RQ66651 | OCC_187 | slidcrs_sd | BUS | 765KV BUS 1 AT PHAGI(RS) | D | For Errection of IPS tube and Jumpering work | 01/Oct/2021 | 08:00 | 01/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 106 | RQ67076 | OCC_187 | cpcc1_sd | BR/BSR/MSC/M SR | 330 MVAR BUS REACTOR NO 1 AT 765 KV BIKANER(PG) | D | AMP work | 21/Oct/2021 | 08:00 | 21/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 107 | RQ67024 | OCC_187 | cpcc1_sd | BR/BSR/MSC/M SR | 240 MVAR BUS REACTOR NO 1 AT 765KV JHATIKARA(PG) | D | For CSD installation work | 20/Oct/2021 | 08:00 | 20/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 108 | RQ67127 | OCC_187 | cpcc1_sd | LINE REACTOR | 240 MVAR LR ON 765 KV KOTESHWAR-MEERUT (PG) CKT-2 @MEERUT(PG) | D | AMP work | 04/Oct/2021 | 08:00 | 04/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 109 | RQ67023 | OCC_187 | cpcc1_sd | LINE REACTOR | 240 MVAR LR ON MOGA-MEERUT (PG) CKT-1 @MEERUT(PG) | D | AMP Work of Non-Switchable Line Reactor | 01/Oct/2021 | 08:00 | 01/Oct/2021 | 18:00 | Shutdown of line will be required 2 times for 30 minutes for Reactor Switching Operation . After reactor switching the line will remain charged. | PLANNED | Requested | |
| 110 | RQ67037 | OCC_187 | cpcc1_sd | BAY | 708 TIE BAY - 765KV JHATIKARA-BHIWANI (PG) CKT-1 AND 765/400KV 1500 MVA ICT 1 AT JHATIKARA(PG) | D | FOR AMP WORK | 31/Oct/2021 | 08:00 | 31/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 111 | RQ67043 | OCC_187 | cpcc1_sd | BAY | 714 TIE BAY - 765 KV GR.NOIDA_2(UPC)-MEERUT(PG) (PG) CKT-1 AND FUTURE AT MEERUT(PG) | D | FOR AMP WORK | 28/Oct/2021 | 08:00 | 28/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 112 | RQ67038 | OCC_187 | cpcc1_sd | BAY | 712 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT JHATIKARA(PG) | D | FOR AMP WORK | 26/Oct/2021 | 08:00 | 26/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 113 | RQ66872 | OCC_187 | cpcc3_sd | BAY | 713 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV KANPUR_GIS(PG) | D | AMP works | 25/Oct/2021 | 10:00 | 25/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 114 | RQ67077 | OCC_187 | cpcc1_sd | BAY | 704 MAIN BAY - 765 KV BIKANER(PG) - BUS 1 (POWERGRID) AND 765 KV BIKANER-BHADLA_2 (PG) CKT-1 AT 765 KV BIKANER(PG) (POWERGRID) | D | AMP Work | 23/Oct/2021 | 08:00 | 23/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 115 | RQ67039 | OCC_187 | cpcc1_sd | BAY | 715 MAIN BAY - 765/400KV 1500 MVA ICT 3 AT JHATIKARA(PG) | D | FOR AMP WORK | 22/Oct/2021 | 08:00 | 22/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 116 | RQ67044 | OCC_187 | cpcc1_sd | BAY | 705 TIE BAY - 765/400KV 1500 MVA ICT 2 AT MEERUT(PG) AND 240 MVAR BUS REACTOR NO 1 AT 765KV MEERUT(PG) | D | FOR AMP WORK | 20/Oct/2021 | 08:00 | 20/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 117 | RQ67042 | OCC_187 | cpcc1_sd | BAY | 716 MAIN BAY - 765KV JHATIKARA-ALIGARH (PG) CKT-1 AT JHATIKARA(PG) | D | ABB breaker inspection | 18/Oct/2021 | 08:00 | 18/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 118 | RQ67041 | OCC_187 | cpcc1_sd | BAY | 703 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV JHATIKARA(PG) | D | ABB breaker inspection | 17/Oct/2021 | 08:00 | 17/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 119 | RQ67040 | OCC_187 | cpcc1_sd | BAY | 702 TIE BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV JHATIKARA(PG) AND FUTURE | D | ABB breaker inspection | 16/Oct/2021 | 08:00 | 16/Oct/2021 | 18:00 | | PLANNED | Requested | |

| | | | | | | | | | | | | | | | |
|-----|---------|---------|----------|-----|------------------------------------------------------------------------------------------------------------------------------------------------------------------|---|-------------------------------|-------------|-------|-------------|-------|----------------|---------|-----------|--|
| 120 | RQ67138 | OCC_187 | cpcc2_sd | BAY | 705 TIE BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV MOGA(PG) (POWERGRID) AND 330 MVAR LR ON 765 KV BIKANER-MOGA (PG) CKT-2 @MOGA(PG) AT 765 KV MOGA(PG) (POWERGRID) | D | For AMP Works | 14/Oct/2021 | 09:00 | 15/Oct/2021 | 17:30 | Kindly approve | PLANNED | Requested | |
| 121 | RQ67558 | OCC_187 | cpcc2_sd | BAY | 705 TIE BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV MOGA(PG) (POWERGRID) AND 330 MVAR LR ON 765 KV BIKANER-MOGA (PG) CKT-2 @MOGA(PG) AT 765 KV MOGA(PG) (POWERGRID) | D | For AMP Works | 14/Oct/2021 | 09:00 | 15/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 122 | RQ67045 | OCC_187 | cpcc1_sd | BAY | 704 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV MEERUT(PG) | D | FOR AMP WORK | 14/Oct/2021 | 08:00 | 14/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 123 | RQ67034 | OCC_187 | cpcc1_sd | BAY | 718 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV BHIWANI(PG) | D | FOR AMP WORK | 13/Oct/2021 | 08:00 | 14/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 124 | RQ67030 | OCC_187 | cpcc1_sd | BAY | 704 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT AJMER(PG) | D | AMP of bay Equipment | 13/Oct/2021 | 08:00 | 13/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 125 | RQ67139 | OCC_187 | cpcc2_sd | BAY | 702 TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV MOGA(PG) (POWERGRID) AND 240 MVAR LR ON MOGA-MEERUT (PG) CKT-1 @MOGA(PG) AT 765 KV MOGA(PG) (POWERGRID) | D | For AMP Works | 12/Oct/2021 | 09:00 | 13/Oct/2021 | 17:30 | Kindly approve | PLANNED | Requested | |
| 126 | RQ67557 | OCC_187 | cpcc2_sd | BAY | 702 TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV MOGA(PG) (POWERGRID) AND 240 MVAR LR ON MOGA-MEERUT (PG) CKT-1 @MOGA(PG) AT 765 KV MOGA(PG) (POWERGRID) | D | For AMP Works | 12/Oct/2021 | 09:00 | 13/Oct/2021 | 17:30 | | PLANNED | Requested | |
| 127 | RQ67046 | OCC_187 | cpcc1_sd | BAY | 703 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT MEERUT(PG) | D | FOR AMP WORK | 12/Oct/2021 | 08:00 | 12/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 128 | RQ67035 | OCC_187 | cpcc1_sd | BAY | 715 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV BHIWANI(PG) | D | FOR AMP WORK | 11/Oct/2021 | 08:00 | 12/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 129 | RQ67133 | OCC_187 | cpcc1_sd | BAY | 714 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT BHADLA(PG) AND FUTURE | D | 765kv Bay No 713 PLCC Testing | 11/Oct/2021 | 08:00 | 11/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 130 | RQ67132 | OCC_187 | cpcc1_sd | BAY | 713 MAIN BAY - 765 KV BHADLA(PG) - BUS 1 AND FUTURE AT BHADLA(PG) | D | 765kv Bay No 713 PLCC Testing | 11/Oct/2021 | 08:00 | 11/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 131 | RQ67033 | OCC_187 | cpcc1_sd | BAY | 714 TIE BAY - 765KV MOGA-BHIWANI (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765KV BHIWANI(PG) | D | FOR AMP WORK | 07/Oct/2021 | 08:00 | 08/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 132 | RQ67027 | OCC_187 | cpcc1_sd | BAY | 706 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT CHITTORGARH(PG) | D | AMP of bay Equipment | 07/Oct/2021 | 08:00 | 09/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 133 | RQ67031 | OCC_187 | cpcc1_sd | BAY | 705 TIE BAY - 765 KV AJMER-BHADLA_2 (PG) CKT-2 (POWERGRID) AND 765/400 KV 1500 MVA ICT 2 AT AJMER(PG) AT 765 KV AJMER(PG) (POWERGRID) | D | AMP of bay Equipment | 06/Oct/2021 | 08:00 | 06/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 134 | RQ67134 | OCC_187 | cpcc1_sd | BAY | 716 MAIN BAY - 765 KV BHADLA(PG) - BUS 1 (POWERGRID) AND FUTURE AT 765 KV BHADLA(PG) (POWERGRID) | D | 765kv Bay No 716 PLCC Testing | 06/Oct/2021 | 08:00 | 06/Oct/2021 | 18:00 | | PLANNED | Requested | |

| | | | | | | | | | | | | | | | |
|-----|---------|---------|------------|-------------|---------------------------------------------------------------------------------------------------------|---|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|-----------------------------------------------------------------------------|---------|-----------|--|
| 135 | RQ67135 | OCC_187 | cpcc1_sd | BAY | 717 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT BHADLA(PG) AND FUTURE | D | 765kv Bay No 716 PLCC Testing | 06/Oct/2021 | 08:00 | 06/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 136 | RQ67036 | OCC_187 | cpcc1_sd | BAY | 713 MAIN BAY - 765KV MOGA-BHIWANI (PG) CKT-1 AT BHIWANI(PG) | D | FOR AMP WORK | 05/Oct/2021 | 08:00 | 06/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 137 | RQ67032 | OCC_187 | cpcc1_sd | BAY | 701 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT AJMER(PG) | D | AMP of bay Equipment | 05/Oct/2021 | 08:00 | 05/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 138 | RQ67028 | OCC_187 | cpcc1_sd | BAY | 709 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT CHITTORGARH(PG) | D | AMP of bay Equipment | 04/Oct/2021 | 08:00 | 06/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 139 | RQ67130 | OCC_187 | cpcc1_sd | BAY | 716 MAIN BAY - 765 KV BHADLA(PG) - BUS 1 (POWERGRID) AND FUTURE AT 765 KV BHADLA(PG) (POWERGRID) | C | 765kv Bus-1 Protection Testing | 04/Oct/2021 | 08:00 | 05/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 140 | RQ67131 | OCC_187 | cpcc1_sd | BAY | 717 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT BHADLA(PG) AND FUTURE | C | 765kv Bus-1 Protection Testing | 04/Oct/2021 | 08:00 | 05/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 141 | RQ67029 | OCC_187 | cpcc1_sd | BAY | 707 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV AJMER(PG) AND 765KV BUS 2 AT AJMER(PG) | D | AMP of bay Equipment | 01/Oct/2021 | 08:00 | 31/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 142 | RQ67184 | OCC_187 | cpcc1_sd | BAY | 416 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT FATEHGARH_I(PG) (POWERGRID) | D | Connection & Testing of 765/400 kv ICT-2 . | 01/Oct/2021 | 08:00 | 02/Oct/2021 | 18:00 | S/D required on 20.09.2021 and 21.09.2021 along with tie Bay 417 of future. | PLANNED | Requested | |
| 143 | RQ66659 | OCC_187 | slidcrs_sd | BAY | 70252B MAIN BAY - 765/400KV 1500 MVA ICT 2 AT PHAGI(RS) | D | 1. To check the operation timings of CB & measurement of contact resistance. 2. Measurement of Tan-delta of CTs. 3. Tightening of clamps & connectors. | 28/Oct/2021 | 09:00 | 28/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 144 | RQ66660 | OCC_187 | slidcrs_sd | BAY | 70152A MAIN BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AT PHAGI(RS) | D | 1. To check the operation timings of CB & measurement of contact resistance. 2. Measurement of Tan-delta of CTs. 3. Tightening of clamps & connectors. | 26/Oct/2021 | 09:00 | 26/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 145 | RQ66657 | OCC_187 | slidcrs_sd | BAY | 70752T TIE BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-2 AND 765KV ANTA-PHAGI (RS) CKT-2 AT PHAGI(RS) | D | 1. Measurements of operation timings of CB. 2. Measurement of Tan-delta of Current Transformers . 3. Tightness of clamps & conectors | 20/Oct/2021 | 09:00 | 20/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 146 | RQ66658 | OCC_187 | slidcrs_sd | BAY | 70652T TIE BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-1 AND 765KV ANTA-PHAGI (RS) CKT-1 AT PHAGI(RS) | D | 1. Measurements of operation timings of CB. 2. Measurement of Tan-delta of Current Transformers . 3. Tightness of clamps & conectors 2. Measurement of Tan-delta of Current Transformers . 3. Tightness of clamps & conectors | 08/Oct/2021 | 09:00 | 08/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 147 | RQ66857 | OCC_187 | cpcc3_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT ALIGARH(PG) | D | AMP of ICT & Bay Equipments | 27/Oct/2021 | 10:00 | 27/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 148 | RQ66858 | OCC_187 | cpcc3_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 1 AT ALIGARH(PG) | D | AMP of ICT & Bay Equipments | 26/Oct/2021 | 10:00 | 26/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 149 | RQ67010 | OCC_187 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT MEERUT(PG) | D | AMP Work | 25/Oct/2021 | 09:00 | 25/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 150 | RQ67014 | OCC_187 | cpcc3_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 1 AT AGRA(PG) | D | AMP work | 19/Oct/2021 | 10:00 | 19/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 151 | RQ67001 | OCC_187 | cpcc3_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT VARANASI(PG) | D | AMP work | 18/Oct/2021 | 10:00 | 18/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 152 | RQ67009 | OCC_187 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 1 AT CHITTORGARH(PG) | D | AMP Work | 11/Oct/2021 | 09:00 | 11/Oct/2021 | 20:00 | | PLANNED | Requested | |
| 153 | RQ67075 | OCC_187 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT BIKANER(PG) | D | AIRCELL OF ICT2 R PHASE TO BE CHANGED | 04/Oct/2021 | 10:00 | 04/Oct/2021 | 14:00 | | PLANNED | Requested | |
| 154 | RQ67008 | OCC_187 | cpcc1_sd | TRANSFORMER | 765/400 KV 1000 MVA ICT 2 AT BHIWANI(PG) | D | AMP Work | 04/Oct/2021 | 08:00 | 04/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 155 | RQ67074 | OCC_187 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT BIKANER(PG) | D | SPARE ICT IS TO BE TAKEN IN SERVICE IN PLACE OF ICT-2 R-PHASE | 03/Oct/2021 | 10:00 | 03/Oct/2021 | 14:00 | | PLANNED | Requested | |
| 156 | RQ67189 | OCC_187 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG) | D | 33kV Tertiary Bus Extension | 01/Oct/2021 | 09:00 | 06/Oct/2021 | 18:00 | 33kV Tertiary Bus extension and Neutral Bus extension work | PLANNED | Requested | |
| 157 | RQ66625 | OCC_187 | stuup_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT HAPUR(UP) | D | For Normalization the ICT i.e. charging the B phase (presently Spare ict charged on place of B phase | 26/Oct/2021 | 10:00 | 26/Oct/2021 | 11:00 | | PLANNED | Requested | |

| | | | | | | | | | | | | | | |
|-----|---------|---------|--------------|------------------------------|-----------------------------------------------|---|---------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|-------------------------------------------------------------|---------|-----------|
| 158 | RQ66624 | OCC_187 | stuurp_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT GR.NOIDA_2(UPC) | D | For Annual Maintenance & Testing work of ICT | 20/Oct/2021 | 09:00 | 20/Oct/2021 | 13:00 | | PLANNED | Requested |
| 159 | RQ66623 | OCC_187 | stuurp_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 1 AT GR.NOIDA_2(UPC) | D | For Annual Maintenance & Testing work of ICT | 05/Oct/2021 | 09:00 | 05/Oct/2021 | 13:00 | | PLANNED | Requested |
| 160 | RQ66825 | OCC_187 | slidcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHADLA-RAMGARH (RS) CKT-2 | D | Quarterly Maintenance work at 400KV GSS Bhadla | 30/Oct/2021 | 17:00 | 30/Oct/2021 | 23:00 | | PLANNED | Requested |
| 161 | RQ66824 | OCC_187 | slidcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHADLA-RAMGARH (RS) CKT-1 | D | Quarterly Maintenance work at 400KV GSS Bhadla | 29/Oct/2021 | 17:00 | 29/Oct/2021 | 23:00 | | PLANNED | Requested |
| 162 | RQ66835 | OCC_187 | slidcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV HEERAPURA-HINDAUN (RS) CKT-1 | D | Half yearly Maintenance & testing work | 28/Oct/2021 | 08:00 | 28/Oct/2021 | 18:00 | | PLANNED | Requested |
| 163 | RQ66836 | OCC_187 | slidcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV HINDAUN(RS)-CHHABRA(RVUN) (RS) CKT-1 | D | Half yearly Maintenance & testing work | 27/Oct/2021 | 08:00 | 27/Oct/2021 | 18:00 | | PLANNED | Requested |
| 164 | RQ66846 | OCC_187 | slidcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BIKANER-BHADLA (RS) CKT-1 | D | Quarterly Maintenance work of line bay alongwith & its 50MVAR Reactor 400KV GSS Bhadla | 26/Oct/2021 | 17:00 | 27/Oct/2021 | 23:00 | | PLANNED | Requested |
| 165 | RQ66828 | OCC_187 | slidcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHADLA-MERTA (RS) CKT-1 | D | Quarterly Maintenance work of line bay alongwith & its 50MVAR Reactor 400KV GSS Bhadla | 21/Oct/2021 | 17:00 | 22/Oct/2021 | 23:00 | | PLANNED | Requested |
| 166 | RQ66848 | OCC_187 | slidcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JODHPUR-KANKANI (RS) CKT-1 | D | Quarterly Preventive Maintenance | 20/Oct/2021 | 08:00 | 20/Oct/2021 | 18:00 | | PLANNED | Requested |
| 167 | RQ66827 | OCC_187 | slidcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHADLA-JODHPUR (RS) CKT-1 | D | Quarterly Maintenance work at both end alongwith 50 MVAR line reactor at 400KV GSS Bhadla | 18/Oct/2021 | 17:00 | 19/Oct/2021 | 23:00 | | PLANNED | Requested |
| 168 | RQ66843 | OCC_187 | slidcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AKAL-JODHPUR (RS) CKT-1 | D | Quarterly Preventive Maintenance alongwith 400 KV LINE REACTOR at Jodhpur | 12/Oct/2021 | 08:00 | 12/Oct/2021 | 18:00 | | PLANNED | Requested |
| 169 | RQ66830 | OCC_187 | slidcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAJWEST(RW)-JODHPUR (RS) CKT-1 | D | Quarterly Preventive Maintenance alongwith 400 KV LINE REACTOR at Jodhpur | 11/Oct/2021 | 08:00 | 11/Oct/2021 | 18:00 | | PLANNED | Requested |
| 170 | RQ66847 | OCC_187 | slidcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BIKANER-MERTA (RS) CKT-1 | D | Routine Maintenance | 08/Oct/2021 | 10:00 | 08/Oct/2021 | 17:00 | | PLANNED | Requested |
| 171 | RQ66849 | OCC_187 | slidcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JODHPUR-KANKANI (RS) CKT-2 | D | Quarterly Preventive Maintenance alongwith 400 KV LINE REACTOR at Jodhpur | 08/Oct/2021 | 08:00 | 08/Oct/2021 | 18:00 | | PLANNED | Requested |
| 172 | RQ66845 | OCC_187 | slidcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHILWARA(RS)-CHHABRA(RVUN) (RS) CKT-1 | D | outine maintenance & testing of 400 KV CHHABRA LINE & BAY(4352A) ASSOCIATED EQUIPMENTS alongwith 50MVAR line reactor | 08/Oct/2021 | 08:00 | 09/Oct/2021 | 18:00 | | PLANNED | Requested |
| 173 | RQ67239 | OCC_187 | slidcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MERTA-HEERAPURA (RS) CKT-1 | D | QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS | 07/Oct/2021 | 10:00 | 07/Oct/2021 | 17:00 | | PLANNED | Requested |
| 174 | RQ66844 | OCC_187 | slidcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1 | D | Annual maintenance and testing of bay equipment's (CT, CVT, Isolator & Breaker).. | 06/Oct/2021 | 08:30 | 07/Oct/2021 | 19:30 | | PLANNED | Requested |
| 175 | RQ66833 | OCC_187 | slidcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SURATGARH(RVUN)-BIKANER(RS) (RS) CKT-1 | D | STPS Line will remain off during the shutdown of 400 kV Main Bus-II as it cannot be charged from 400 kV Main Bus-I due to problem in 252A Breaker | 06/Oct/2021 | 08:00 | 06/Oct/2021 | 18:00 | | PLANNED | Requested |
| 176 | RQ67238 | OCC_187 | slidcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MERTA-KANKANI (RS) CKT-1 | D | QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS | 05/Oct/2021 | 10:00 | 05/Oct/2021 | 17:00 | | PLANNED | Requested |
| 177 | RQ67240 | OCC_187 | slidcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MERTA-RATANGARH (RS) CKT-1 | D | QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS | 04/Oct/2021 | 10:00 | 04/Oct/2021 | 18:00 | | PLANNED | Requested |
| 178 | RQ66821 | OCC_187 | slidcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANKANI-JAISALMER (RS) CKT-2 | D | Preventive Maintenance work of bay & line | 04/Oct/2021 | 08:00 | 05/Oct/2021 | 18:00 | | PLANNED | Requested |
| 179 | RQ67566 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV LUDHIANA-PATIALA (PG) CKT-2 | D | For AMP Works | 30/Oct/2021 | 08:00 | 30/Oct/2021 | 17:00 | | PLANNED | Requested |
| 180 | RQ67565 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV LUDHIANA-PATIALA (PG) CKT-1 | D | For AMP Works | 28/Oct/2021 | 09:00 | 28/Oct/2021 | 17:00 | | PLANNED | Requested |
| 181 | RQ67270 | OCC_187 | singrauli_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1 | C | For SWYD-SAS Integration | 28/Oct/2021 | 08:00 | 30/Oct/2021 | 18:00 | Line will be taken on TBC for 3 days before actual shutdown | PLANNED | Requested |
| 182 | RQ67273 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHINMAL-KANKROLI (PG) CKT-1 | D | AMP of Line/ bay Equipment's | 27/Oct/2021 | 08:00 | 27/Oct/2021 | 18:00 | | PLANNED | Requested |
| 183 | RQ67532 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV CHAMBA-JALANDHAR (PG) CKT-2 | D | For bay AMP works. | 23/Oct/2021 | 10:00 | 23/Oct/2021 | 16:00 | | PLANNED | Requested |
| 184 | RQ67285 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-SIKAR (PG) CKT-2 | D | Annual maintenance work eg.Tightening of loose conductor VD, Corona ring, arcing horn, jumper, string Hook ,insulator cleaning etc | 23/Oct/2021 | 08:00 | 23/Oct/2021 | 18:00 | | PLANNED | Requested |
| 185 | RQ66984 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-2 | D | Replacement of Disc Insulator at Loc 58 & 81 | 23/Oct/2021 | 08:00 | 23/Oct/2021 | 18:00 | | PLANNED | Requested |
| 186 | RQ66999 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-1 | D | AMP work | 22/Oct/2021 | 08:00 | 22/Oct/2021 | 18:00 | | PLANNED | Requested |
| 187 | RQ67587 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KATHAL-MALERKOTLA (PG) CKT-1 | D | For AMP Works | 22/Oct/2021 | 08:00 | 22/Oct/2021 | 17:00 | | PLANNED | Requested |
| 188 | RQ66945 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR-BALLABGARH (PG) CKT-1 | C | Diversion work of TL under Bundelkhand Expressway by UPEIDA | 22/Oct/2021 | 08:00 | 31/Oct/2021 | 18:00 | | PLANNED | Requested |

| | | | | | | | | | | | | | | | |
|-----|---------|---------|----------|------------------------------|-----------------------------------------------|---|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|--|---------|-----------|--|
| 189 | RQ67300 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NEEMRANAMANESAR (PG) CKT-2 | D | For installation of conductor sleeve, reversing GR and other maintenance works | 22/Oct/2021 | 08:00 | 23/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 190 | RQ67284 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-SIKAR (PG) CKT-1 | D | Annual maintenance work eg.Tightening of loose conductor VD, Corona ring, arcing horn, jumper, string Hook ,insulator cleaning etc | 22/Oct/2021 | 08:00 | 22/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 191 | RQ67594 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR-BALLABHGARH (PG) CKT-1 | D | For tapping from TN 467 of 765 KV Orai - Aligarh to TN 434 of 400KV Kanpur Ballabgarh 5/C for laying of 48F OPGW for repeater station.(Both shut downs are required simultaneously. | 22/Oct/2021 | 08:00 | 22/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 192 | RQ67531 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV CHAMBA-JALANDHAR (PG) CKT-1 | D | For bay AMP works. | 21/Oct/2021 | 10:00 | 21/Oct/2021 | 16:00 | | PLANNED | Requested | |
| 193 | RQ67542 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JALANDHAR(PG)-NAKODAR(PSG) (PG) CKT-1 | D | AMP work of Line equipment and transmission Line | 21/Oct/2021 | 09:00 | 21/Oct/2021 | 17:00 | | PLANNED | Requested | |
| 194 | RQ66970 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-SIKAR (PG) CKT-2 | D | Porcelain insulator replacement with Polymer insulators. | 21/Oct/2021 | 08:00 | 21/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 195 | RQ67283 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2 | D | Annual maintenance work eg.Tightening of loose conductor VD, Corona ring, arcing horn, jumper, string Hook ,insulator cleaning etc | 21/Oct/2021 | 08:00 | 21/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 196 | RQ66923 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AURAIYA(NT)-AGRA(PG) (PG) CKT-2 | C | Diversion of Transmission Line under Bundelkhand Expressway by UPEIDA | 21/Oct/2021 | 08:00 | 30/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 197 | RQ66922 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AURAIYA(NT)-AGRA(PG) (PG) CKT-1 | C | Diversion of Transmission Line under Bundelkhand Expressway by UPEIDA | 21/Oct/2021 | 08:00 | 30/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 198 | RQ66983 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-1 | D | For relays testing & Line AMP | 20/Oct/2021 | 10:00 | 20/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 199 | RQ67543 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JALANDHAR-HAMIRPUR (PG) CKT-1 | D | AMP work of Line equipment and transmission Line | 20/Oct/2021 | 09:00 | 20/Oct/2021 | 17:00 | | PLANNED | Requested | |
| 200 | RQ67383 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV LUCKNOW(UP)-BAREILLY(PG) (PG) CKT-1 | C | Line diversion work due to M/s Kribhko new railway line Diversion between tower no 457 and 461 | 20/Oct/2021 | 09:00 | 29/Oct/2021 | 19:00 | | PLANNED | Requested | |
| 201 | RQ67000 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2 | D | AMP work | 20/Oct/2021 | 08:00 | 20/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 202 | RQ67586 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KURUKSHETRA-SONIPAT (PG) CKT-2 | D | For AMP Works | 20/Oct/2021 | 08:00 | 20/Oct/2021 | 17:00 | | PLANNED | Requested | |
| 203 | RQ66969 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-SIKAR (PG) CKT-1 | D | Porcelain insulator replacement with Polymer insulators. | 20/Oct/2021 | 08:00 | 20/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 204 | RQ67282 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1 | D | Annual maintenance work eg.Tightening of loose conductor VD, Corona ring, arcing horn, jumper, string Hook ,insulator cleaning etc | 20/Oct/2021 | 08:00 | 20/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 205 | RQ66952 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1 | D | Singrauli Bay Pantograph isolator replacement of Transfer bus at Lucknow | 20/Oct/2021 | 08:00 | 21/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 206 | RQ67585 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KURUKSHETRA-SONIPAT (PG) CKT-1 | D | For AMP Works | 19/Oct/2021 | 08:00 | 19/Oct/2021 | 17:00 | | PLANNED | Requested | |
| 207 | RQ67293 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHIWANI-HISSAR (PG) CKT-3 | C | Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.34/0-35/0 | 19/Oct/2021 | 08:00 | 20/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 208 | RQ67292 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHIWANI-HISSAR (PG) CKT-2 | C | Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.34/0-35/0 | 19/Oct/2021 | 08:00 | 20/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 209 | RQ67299 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NEEMRANAMANESAR (PG) CKT-1 | D | For installation of conductor sleeve, reversing GR and other maintenance works | 19/Oct/2021 | 08:00 | 20/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 210 | RQ66968 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-JAIPUR SOUTH (PG) CKT-2 | D | Porcelain insulator replacement with Polymer insulators. | 19/Oct/2021 | 00:00 | 19/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 211 | RQ67162 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAREILLY_2-BAREILLY (PG) CKT-2 | D | AMP WORKS OF LINE BAY EQUIPMENTS | 18/Oct/2021 | 10:00 | 18/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 212 | RQ66967 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-JAIPUR SOUTH (PG) CKT-1 | D | Porcelain insulator replacement with Polymer insulators. | 18/Oct/2021 | 08:00 | 18/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 213 | RQ66966 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-BALLABHGARH (PG) CKT-1 | C | " de-stringing of old conductor & dismantling old towers-2nos. and to erect new towers hardware erection, stringing & charging to facilitate Inner ring road crossing clearances under consultancy work at loc. no. 09 to 14 " | 18/Oct/2021 | 08:00 | 30/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 214 | RQ66929 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV FATEHPUR-MAINPURI (PG) CKT-2 | D | A/R in Non Auto mode for PID testing of Porcelain Insulator | 16/Oct/2021 | 08:00 | 31/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 215 | RQ67600 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV PATIALA-PANCHKULA (PG) CKT-1 | D | For stringing of earth wire of new bus reactor bays as PTL_PXL-1 line is near to end phase. | 15/Oct/2021 | 09:00 | 15/Oct/2021 | 18:00 | | PLANNED | Requested | |

| | | | | | | | | | | | | | | | |
|-----|---------|---------|----------|------------------------------|-----------------------------------------------|---|----------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|---------------------------------------------------|---------|-----------|--|
| 216 | RQ66837 | OCC_187 | slcds_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1 | D | Quarterly Preventive Maintenance | 14/Oct/2021 | 08:00 | 14/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 217 | RQ67198 | OCC_187 | dadri_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DADRI(NT)-MAHARANIBAGH(PG) (PG) CKT-1 | D | Gantry nest removal & line isolator maintenance. | 13/Oct/2021 | 09:00 | 13/Oct/2021 | 18:00 | Gantry nest removal & line isolator maintenance. | PLANNED | Requested | |
| 218 | RQ67281 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NEEMRANASIKAR (PG) CKT-2 | D | TIE BAY LBB TESTING AFTER 413 BAY COMMISSIONING at Sikar. | 13/Oct/2021 | 08:00 | 14/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 219 | RQ66832 | OCC_187 | slcds_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2 | D | Maintenance work of bay equipments, isolators and testing work of bay equipments. | 12/Oct/2021 | 09:00 | 12/Oct/2021 | 17:00 | | PLANNED | Requested | |
| 220 | RQ67291 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHIWADI-HISSAR (PG) CKT-1 | C | Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.39/0-40/0 | 12/Oct/2021 | 08:00 | 13/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 221 | RQ66936 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV GORAKHPUR(PG)-GORAKHPUR(UP) (PG) CKT-1 | C | For Stringing (tapping and crossing) and de-stringing of 400 KV diverted section of new 400 KV Gkp- Gkp (I&II) line due to construction of Gorakhpur Link Expressway | 12/Oct/2021 | 08:00 | 13/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 222 | RQ66937 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV GORAKHPUR(PG)-GORAKHPUR(UP) (PG) CKT-2 | C | For Stringing (tapping and crossing) and de-stringing of 400 KV diverted section of new 400 KV Gkp- Gkp (I&II) line due to construction of Gorakhpur Link Expressway | 12/Oct/2021 | 08:00 | 13/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 223 | RQ67529 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1 | D | For AMP | 11/Oct/2021 | 11:00 | 11/Oct/2021 | 15:00 | | PLANNED | Requested | |
| 224 | RQ67193 | OCC_187 | dadri_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-1 | D | Gantry nest removal & CT circuit problem checking. | 11/Oct/2021 | 09:00 | 11/Oct/2021 | 18:00 | Gantry nest removal & CT circuit problem checking | PLANNED | Requested | |
| 225 | RQ66946 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR-BALLABGARH (PG) CKT-2 | C | Diversion work of TL under Bundelkhand Expressway by UPEIDA | 11/Oct/2021 | 08:00 | 20/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 226 | RQ66947 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR-BALLABGARH (PG) CKT-3 | C | Diversion work of TL under Bundelkhand Expressway by UPEIDA | 11/Oct/2021 | 08:00 | 20/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 227 | RQ67274 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NEEMRANASIKAR (PG) CKT-2 | D | COMMISSIONING WORK OF 413 BAY, BUSBAR & LBB TESTING at Sikar | 11/Oct/2021 | 08:00 | 12/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 228 | RQ67288 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2 | D | For line line OPGW Fitting rectification work. during rectification work autoreclosure of both 400KV Ajmer-Ajmer line-1 & 2 kept in non auto mode. | 11/Oct/2021 | 08:00 | 16/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 229 | RQ67518 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHIWANI-HISSAR (PG) CKT-1 | D | For retrofitment of it's 403 89L Line Isolator at Hisar end. | 10/Oct/2021 | 08:00 | 12/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 230 | RQ67298 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHIWANI-HISSAR (PG) CKT-3 | C | Erection of 400KV TN Tower for Bypass scheme of 400KV Mgrh-Bhiwani D/C(III/IV) & 400KV Hisar-Bhiwani D/C at Bhiwani | 10/Oct/2021 | 08:00 | 11/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 231 | RQ67560 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MOGA-HISSAR (PG) CKT-3 | D | For taking line reactor in service after completion of AMP works. | 09/Oct/2021 | 17:30 | 09/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 232 | RQ67141 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MOGA-HISSAR (PG) CKT-3 | D | For taking line reactor in service after completion of AMP works. | 09/Oct/2021 | 17:30 | 09/Oct/2021 | 18:00 | Kindly approve | PLANNED | Requested | |
| 233 | RQ67559 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MOGA-HISSAR (PG) CKT-3 | D | For taking out line reactor for AMP works. | 09/Oct/2021 | 09:00 | 09/Oct/2021 | 09:30 | | PLANNED | Requested | |
| 234 | RQ67140 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MOGA-HISSAR (PG) CKT-3 | D | For taking out line reactor for AMP works. | 09/Oct/2021 | 09:00 | 09/Oct/2021 | 09:30 | Kindly approve | PLANNED | Requested | |
| 235 | RQ66675 | OCC_187 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-1 | D | Complete tightening of bay | 09/Oct/2021 | 09:00 | 09/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 236 | RQ67492 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAHADURGARH-SONIPAT (PG) CKT-2 | D | Summer maintenance work eg.Tightening of loose conductor VD, Corona ring, arcing horn, jumper, string Hook etc | 09/Oct/2021 | 08:00 | 09/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 237 | RQ67528 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DEHRADUN-ABDULLAPUR (PG) CKT-2 | D | For line equipment AMP works. | 08/Oct/2021 | 11:00 | 08/Oct/2021 | 15:00 | | PLANNED | Requested | |
| 238 | RQ67220 | OCC_187 | dadri_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-2 | D | Gantry nest removal and Line isolator Maintenance | 08/Oct/2021 | 09:00 | 08/Oct/2021 | 18:00 | Gantry nest removal and Line isolator Maintenance | PLANNED | Requested | |
| 239 | RQ66681 | OCC_187 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MAU(UP)-BALIA(PG) (PG) CKT-1 | D | Servicing of 400KV main bus -1 pantograph | 08/Oct/2021 | 09:00 | 08/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 240 | RQ67491 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAHADURGARH-SONIPAT (PG) CKT-1 | D | Summer maintenance work eg.Tightening of loose conductor VD, Corona ring, arcing horn, jumper, string Hook etc | 08/Oct/2021 | 08:00 | 08/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 241 | RQ67301 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1 | D | FOR IR MEASUREMENT OF R-PHASE LA, and LA replacement work. | 07/Oct/2021 | 11:00 | 07/Oct/2021 | 15:00 | | PLANNED | Requested | |
| 242 | RQ67221 | OCC_187 | dadri_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2 | D | Gantry nest removal and Line isolator Maintenance | 07/Oct/2021 | 09:00 | 07/Oct/2021 | 18:00 | Gantry nest removal and Line isolator Maintenance | PLANNED | Requested | |
| 243 | RQ67516 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV FATEHABAD-HISSAR (PG) CKT-1 | D | For retrofitment of it's 412 89L Line Isolator at Hisar end. | 07/Oct/2021 | 08:00 | 09/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 244 | RQ67527 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DEHRADUN-ABDULLAPUR (PG) CKT-1 | D | For line equipment AMP works. | 06/Oct/2021 | 11:00 | 06/Oct/2021 | 15:00 | | PLANNED | Requested | |

| | | | | | | | | | | | | | | | |
|-----|---------|---------|----------|------------------------------|-----------------------------------------------|---|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------|-----------|--|
| 245 | RQ66986 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SINGRAULI(NT)-ANPARA(UP) (PG) CKT-1 | D | PLCC rectification, tuning works and modification & reconections of wiring to existing protection Panel | 05/Oct/2021 | 10:00 | 05/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 246 | RQ66958 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV LUCKNOW(LUP)-BAREILLY(PG) (PG) CKT-1 | D | 03 nos. Old Static relay replacement work at Lucknow (UP) | 05/Oct/2021 | 10:00 | 05/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 247 | RQ67276 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BASSI-SIKAR (PG) CKT-2 | D | Annual maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook ,insulator cleaning etc | 05/Oct/2021 | 08:00 | 05/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 248 | RQ67312 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KOTPUTLI-BHIWADI (PG) CKT-1 | D | Shutdown of both lins required for creation of Diamond at crossing point of Sikar-Neemrana (tower no. 122 -123) & Bhiwadi -Kotputli (tower no. 371 -372) under Fibre Optics Communication Package (additional Requirement) , This was approved in 184th OCC but could not be availed due to Agra - Ballabgarh OPGW outage and NRLDC mentioned to take approval in next OCC, | 05/Oct/2021 | 08:00 | 05/Oct/2021 | 18:00 | Since it is differed shutdown, may be approved in Sept' 2021 month for one day on 20.09.2021 | PLANNED | Requested | |
| 249 | RQ67321 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NEEMRANA-SIKAR (PG) CKT-2 | D | Shutdown of both lins required for creation of Diamond at crossing point of Sikar-Neemrana (tower no. 122 -123) & Bhiwadi -Kotputli (tower no. 371 -372) under Fibre Optics Communication Package (additional Requirement) , This was approved in 184th OCC but could not be availed due to Agra - Ballabgarh OPGW outage and NRLDC mentioned to take approval in next OCC, | 05/Oct/2021 | 08:00 | 05/Oct/2021 | 18:00 | Since it is differed shutdown, may be approved in Sept' 2021 month for one day on 20.09.2021 | PLANNED | Requested | |
| 250 | RQ67519 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BASSI-BHIWADI (PG) CKT-1 | C | S/D for Shifting/Diversion work of due to NHAI | 05/Oct/2021 | 08:00 | 20/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 251 | RQ66688 | OCC_187 | stupp_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ALLAHABAD-VARANASI (PG) CKT-1 | D | For maintain Powerline crossing clearance between 765KV underconstruction S/C Anpara'D'- Jhansi T/Line and 400KV Varanasi- Allahabad T/Line | 05/Oct/2021 | 08:00 | 06/Oct/2021 | 18:00 | 1) During shutdown thermal backing of Sasaram may be required. 2) Shutdown is necessary in view of target for completion of 765KV Anpara"D"-Jhansi Line. 3) 400 KV SASARAM - ALLAHABAD (PGCIL) line shutdown is simultaneously required as both line go on same D/C tower. 4) This shutdown and work shall be executed by EE,ETD Mirzapur under ETC Mirzapur, TSE Zone. | PLANNED | Requested | |
| 252 | RQ67567 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NALLAGARH(PG)-KOLDAM(NT) (PG) CKT-1 | D | For line equipment AMP works. | 04/Oct/2021 | 09:00 | 04/Oct/2021 | 17:00 | | PLANNED | Requested | |
| 253 | RQ67275 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BASSI-SIKAR (PG) CKT-1 | D | Annual maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook ,insulator cleaning etc | 04/Oct/2021 | 08:00 | 04/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 254 | RQ67287 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1 | D | For live line OPGW Fitting rectification work. during rectification work autoreclosure of both 400KV Ajmer-Ajmer line-1 &2 kept in non auto mode. | 04/Oct/2021 | 08:00 | 09/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 255 | RQ67517 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MOGA-HISSAR (PG) CKT-1 | D | For retrofitment of it's 407 89L Line Isolator at Hisar end. | 04/Oct/2021 | 08:00 | 06/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 256 | RQ66965 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-BASSI (PG) CKT-1 | C | " de-stringing of old conductor & dismantling old towers-2nos. and to erect new towers hardware erection, stringing & charging to facilitate Inner ring road crossing clearances under consultancy work at loc. no. 09 to 14 " | 04/Oct/2021 | 08:00 | 17/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 257 | RQ67319 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BALLABGARH-GURGAON (PG) CKT-1 | D | OPGW laying shall be started in this line under Reliable Communication package (Auto Reclose off) | 01/Oct/2021 | 08:00 | 31/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 258 | RQ67315 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1 | D | OPGW laying shall be started in this line under Reliable Communication package (Auto Reclose off) | 01/Oct/2021 | 08:00 | 31/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 259 | RQ67309 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DADRI(NT)-MURADNAGAR_2(U P) (PG) CKT-1 | D | OPGW laying shall be started in this line under Reliable Communication package (Auto Reclose off) | 01/Oct/2021 | 08:00 | 31/Oct/2021 | 18:00 | This is 3rd priority among four lines originated from Dadri | PLANNED | Requested | |

| | | | | | | | | | | | | | | | |
|-----|---------|---------|----------|------------------------------|-----------------------------------------------|---|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------|-----------|--|
| 260 | RQ66980 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ALLAHABAD-FATEHPUR (PG) CKT-1 | D | Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE | 01/Oct/2021 | 08:00 | 15/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 261 | RQ66979 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-1 | D | Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE | 01/Oct/2021 | 08:00 | 15/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 262 | RQ66981 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR-BALLABHGARH (PG) CKT-1 | D | Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE | 01/Oct/2021 | 08:00 | 15/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 263 | RQ67311 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DADRRI(NT)-MAHARANIBAGH(PG) (PG) CKT-1 | D | Auto Reclose off is required for replacement of OPGW from Dadri gantry to Maharaniabagh LILO point under reliable communication replacement project. | 01/Oct/2021 | 08:00 | 31/Oct/2021 | 18:00 | This is 2nd priority among four lines originated from Dadri | PLANNED | Requested | |
| 264 | RQ67313 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BASSI-BHIWADI (PG) CKT-1 | D | OPGW laying completed (135 out of 160 Kms), Auto Recloser off permission required | 01/Oct/2021 | 08:00 | 31/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 265 | RQ67305 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAPS_C(NP)-KOTA(PG) (PG) CKT-1 | D | Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works (26 out of 55Kms completed) under Reliable Communication package (Auto Reclose off) Towers (MCT) are common in forest Area | 01/Oct/2021 | 08:00 | 31/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 266 | RQ67303 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-1 | D | Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works (26 out of 55Kms completed) under Reliable Communication package (Auto Reclose off) Towers (MCT) are common in forest Area | 01/Oct/2021 | 08:00 | 31/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 267 | RQ67304 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JAIPUR SOUTH-KOTA (PG) CKT-1 | D | Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works (184 out of 186 completed) under Reliable Communication package (Auto Reclose off) | 01/Oct/2021 | 08:00 | 31/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 268 | RQ67308 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DADRRI(NT)-MANDOLA(PG) (PG) CKT-2 | D | OPGW laying shall be started in this line under Reliable Communication package (Auto Reclose off) - work in progress (47 out of 47 kms completed) - minor rectification pending | 01/Oct/2021 | 08:00 | 31/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 269 | RQ66928 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV FATEHPUR-MAINPURI (PG) CKT-1 | D | A/R in Non Auto mode for PID testing of Porcelain Insulator | 01/Oct/2021 | 08:00 | 15/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 270 | RQ67314 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHIWADI-GURGAON (PG) CKT-1 | D | OPGW laying completed 25 Kms , (Auto Reclose off) - only 3 spans pending | 01/Oct/2021 | 08:00 | 31/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 271 | RQ67385 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR-AGRA (PG) CKT-1 | C | Shutdown required from 21.09.21 to 30.09.21 for Transmission Line Diversion work due to construction of Bundelkhand Expressway by UPEIDA | 01/Oct/2021 | 08:00 | 10/Oct/2021 | 18:00 | S/D of 400 KV Agra-Auraiya D/C & 220 KV Auraiya-Sikandara D/C was approved in Sep 21 for Diversion work due to construction of Bundelkhand Expressway but presently both sites are non-workable due to heavy water logging.Hence S/D of 400 KV Agra-Kanpur is being proposed for timely completion of project. Photo of water logged area is attached for ref. | PLANNED | Requested | |
| 272 | RQ67318 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BALLABHGARH(PG)-NAWADA(HV) (PG) CKT-1 | D | Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works under Reliable Communication scheme (work completed, some minor rectification) | 01/Oct/2021 | 08:00 | 31/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 273 | RQ67310 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DADRRI(NT)-PANIPAT(BB) (PG) CKT-2 | D | Auto Reclose off is required for OPGW laying (completed 85 out of 116 Kms) under reliable communication replacement project. | 01/Oct/2021 | 08:00 | 31/Oct/2021 | 18:00 | This is first priority among four lines originated from Dadri | PLANNED | Requested | |
| 274 | RQ67307 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KOTPUTLI-BHIWADI (PG) CKT-1 | D | Auto Reclose off is required for rectification and Diamond crossing for OPGW | 01/Oct/2021 | 08:00 | 31/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 275 | RQ67341 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1 | D | A/R into Non-Auto mode for OPGW laying work under Reliable Communication package - Tower no. 1083 to 1012 (completed 18 Kms out of 28Kms) | 01/Oct/2021 | 08:00 | 31/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 276 | RQ66919 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR-AGRA (PG) CKT-1 | C | Diversion of Transmission Line under Bundelkhand Expressway by UPEIDA | 01/Oct/2021 | 08:00 | 10/Oct/2021 | 18:00 | | PLANNED | Requested | |

| | | | | | | | | | | | | | | | |
|-----|---------|---------|----------|------------------------------|---------------------------------------------------|---|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------|-----------|--|
| 277 | RQ67496 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHADLA_2 - BHADLA (PG) CKT-2 | C | Line Constuction Activities for 765 KV Fatehgarh 2_Bhadla 1 D/C & 400 kvbhadla_Bhadla2 ckt 1 | 01/Oct/2021 | 08:00 | 02/Oct/2021 | 18:00 | S/D required on 27.09.2021 and 29.09.2021 | PLANNED | Requested | |
| 278 | RQ67495 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHADLA-FATEHGARH_II (PG) CKT-1 | C | Line Constuction Activities for 765 KV Fatehgarh 2_Bhadla 1 D/C & 400 kvbhadla_Bhadla2 ckt 1 | 01/Oct/2021 | 08:00 | 07/Oct/2021 | 18:00 | S/D required on 20.09.2021 and 27.09.2021 | PLANNED | Requested | |
| 279 | RQ67522 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR-BALLABHGARH (PG) CKT-1 | C | S/D required from 21.09.21 to 30.09.21 for Transmission Line diversion work due to construction of Bundelkhand expressway. | 01/Oct/2021 | 08:00 | 10/Oct/2021 | 18:00 | S/D of 400 KV D/C Agra-Auraiya and 220 KV D/C Auraiya-Sikandara was approved for Sep 21 for same work but site is not workable due to heavy water logging Hence S/D of Kanpur-Ballabgarh-1 is being proposed for timely completion of Project. Photo of water logged site is attached for ref. | PLANNED | Requested | |
| 280 | RQ67615 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AMRITSAR-JALANDHAR (PG) CKT-2 | D | NON - AUTO MODE required for OPGW installation works under ULDC scheme. | 01/Oct/2021 | 07:00 | 31/Oct/2021 | 18:00 | Kindly approve | PLANNED | Requested | |
| 281 | RQ67633 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV CHAMBA-JALANDHAR (PG) CKT-2 | D | NON - AUTO MODE required for OPGW installation works under ULDC scheme. | 01/Oct/2021 | 07:00 | 31/Oct/2021 | 18:00 | Kindly approve | PLANNED | Requested | |
| 282 | RQ67618 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JALANDHAR-HAMIRPUR (PG) CKT-1 | D | NON - AUTO MODE required for OPGW installation works under ULDC scheme. | 01/Oct/2021 | 07:00 | 31/Oct/2021 | 18:00 | Kindly approve | PLANNED | Requested | |
| 283 | RQ67619 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV HAMIRPUR-PARBATI POOLING BANALA (PG) CKT-1 | D | NON - AUTO MODE required for OPGW installation works under ULDC scheme. | 01/Oct/2021 | 07:00 | 31/Oct/2021 | 18:00 | Kindly approve | PLANNED | Requested | |
| 284 | RQ67616 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1 | D | NON - AUTO MODE required for OPGW installation works under ULDC scheme. | 01/Oct/2021 | 07:00 | 31/Oct/2021 | 18:00 | Kindly approve | PLANNED | Requested | |
| 285 | RQ67632 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV CHAMBA-JALANDHAR (PG) CKT-1 | D | NON - AUTO MODE required for OPGW installation works under ULDC scheme. | 01/Oct/2021 | 07:00 | 31/Oct/2021 | 18:00 | Kindly approve | PLANNED | Requested | |
| 286 | RQ67634 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1 | D | SD Required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. NON Auto mode is required on 400kV Amritsar-Jalandhar ckt-2, 400kV Jalandhar-Hamirpur ckt-1 & 400kV Hamirpur-Parbati Pooling Banala ckt-1. | 01/Oct/2021 | 07:00 | 31/Oct/2021 | 18:00 | Kindly approve | PLANNED | Requested | |
| 287 | RQ67617 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1 | D | SD Required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. NON Auto mode is required on 400kV Amritsar-Jalandhar ckt-2, 400kV Jalandhar-Hamirpur ckt-1 & 400kV Hamirpur-Parbati Pooling Banala ckt-1. | 01/Oct/2021 | 07:00 | 31/Oct/2021 | 18:00 | Kindly approve | PLANNED | Requested | |
| 288 | RQ67155 | OCC_187 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DEHAR(BB)-RAJPURA(PS) (PG) CKT-1 | D | Pre-foggy mtc | 30/Oct/2021 | 08:00 | 31/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 289 | RQ67099 | OCC_187 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHIWANI(BB)-RAJPURA(PS) (PG) CKT-1 | D | Pre-foggy Mtc. | 26/Oct/2021 | 08:00 | 27/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 290 | RQ67083 | OCC_187 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DEHAR(BB)-PANCHKULA(PG) (PG) CKT-1 | D | For Paralleling of CT secondary connections of Bus-I Breaker X-3 & Bus-II Breaker X-4 | 09/Oct/2021 | 08:00 | 09/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 291 | RQ67082 | OCC_187 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DEHAR(BB)-PANCHKULA(PG) (PG) CKT-1 | D | For Dismantling 6 no. old CTs for safe clearance on 05/10/21 and For Installation of New 3 no. CTs for safe clearance on 06/10/21 | 05/Oct/2021 | 08:00 | 06/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 292 | RQ66654 | OCC_187 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV GR.NOIDA(UPC)-NAWADA(HV) (PG) CKT-1 | D | For Routine Testing Work of mentioned Bay. | 29/Oct/2021 | 10:00 | 29/Oct/2021 | 14:00 | | PLANNED | Requested | |
| 293 | RQ66648 | OCC_187 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SULTANPUR(UP)-LUCKNOW_1(PG) (PG) CKT-1 | D | For routine bay maintenance | 27/Oct/2021 | 10:00 | 27/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 294 | RQ66668 | OCC_187 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA(UP)-AGRA FATEHBAD(UP) (PG) CKT-2 | D | Defective polymer and jumper change & tightening of jumpers | 21/Oct/2021 | 10:00 | 22/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 295 | RQ67197 | OCC_187 | dadri_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DADR(NT)-GR.NOIDA(UPC) (PG) CKT-1 | D | Gantry nest removal & line isolator maintenance. | 16/Oct/2021 | 09:00 | 16/Oct/2021 | 18:00 | Gantry nest removal & line isolator maintenance. | PLANNED | Requested | |
| 296 | RQ66976 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA(PG)-AGRA FATEHBAD(UP) (PG) CKT-1 | D | AMP work | 12/Oct/2021 | 08:00 | 12/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 297 | RQ67320 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV GR.NOIDA(UPC)-NAWADA(HV) (PG) CKT-1 | D | Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works under Reliable Communication scheme | 01/Oct/2021 | 08:00 | 31/Oct/2021 | 18:00 | | PLANNED | Requested | |

| | | | | | | | | | | | | | | |
|-----|---------|---------|------------|------------------------------|----------------------------------------------------|---|---------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|-------------------------------------------------|---------|-----------|
| 298 | RQ66753 | OCC_187 | slidcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-1 | D | Jumper Tightening | 29/Oct/2021 | 09:00 | 29/Oct/2021 | 17:00 | | PLANNED | Requested |
| 299 | RQ66756 | OCC_187 | slidcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2 | D | Checking/ tightening the nut-bolts of dead-end towers's jumpers , and their accessories. | 29/Oct/2021 | 09:00 | 29/Oct/2021 | 17:00 | --- | PLANNED | Requested |
| 300 | RQ66754 | OCC_187 | slidcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2 | D | Checking/ tightening the nut-bolts of dead-end jumpers and their accessories from tower no 194 to 215. | 29/Oct/2021 | 09:00 | 29/Oct/2021 | 17:00 | | PLANNED | Requested |
| 301 | RQ66755 | OCC_187 | slidcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1 | D | For Jumper Tightening Tower No. 136-175 | 29/Oct/2021 | 09:00 | 29/Oct/2021 | 17:00 | | PLANNED | Requested |
| 302 | RQ66749 | OCC_187 | slidcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1 | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning | 28/Oct/2021 | 09:00 | 28/Oct/2021 | 17:00 | | PLANNED | Requested |
| 303 | RQ66752 | OCC_187 | slidcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2 | D | Checking/ tightening the nut-bolts of dead-end towers's jumpers , and their accessories. | 28/Oct/2021 | 09:00 | 28/Oct/2021 | 17:00 | --- | PLANNED | Requested |
| 304 | RQ66751 | OCC_187 | slidcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2 | D | Checking/ tightening the nut-bolts of dead-end jumpers and their accessories from tower no 183 to 193. | 28/Oct/2021 | 09:00 | 28/Oct/2021 | 17:00 | | PLANNED | Requested |
| 305 | RQ66744 | OCC_187 | slidcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-1 | D | Jumper Tightening | 27/Oct/2021 | 09:00 | 27/Oct/2021 | 17:00 | | PLANNED | Requested |
| 306 | RQ66747 | OCC_187 | slidcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2 | D | Checking/ tightening the nut-bolts of dead-end towers's jumpers , and their accessories. | 27/Oct/2021 | 09:00 | 27/Oct/2021 | 17:00 | --- | PLANNED | Requested |
| 307 | RQ66745 | OCC_187 | slidcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2 | D | Checking/ tightening the nut-bolts of dead-end jumpers and their accessories from tower no 162 to 182. | 27/Oct/2021 | 09:00 | 27/Oct/2021 | 17:00 | | PLANNED | Requested |
| 308 | RQ66748 | OCC_187 | slidcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-2 | D | Tree cutting and Jumper Tightening of tower no- 11 to 20 | 27/Oct/2021 | 09:00 | 27/Oct/2021 | 17:00 | --- | PLANNED | Requested |
| 309 | RQ66746 | OCC_187 | slidcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1 | D | For Jumper Tightening Tower No. 91-135 | 27/Oct/2021 | 09:00 | 27/Oct/2021 | 17:00 | | PLANNED | Requested |
| 310 | RQ66739 | OCC_187 | slidcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1 | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning | 26/Oct/2021 | 09:00 | 26/Oct/2021 | 17:00 | | PLANNED | Requested |
| 311 | RQ66742 | OCC_187 | slidcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2 | D | Checking/ tightening the nut-bolts of dead-end towers's jumpers , and their accessories. | 26/Oct/2021 | 09:00 | 26/Oct/2021 | 17:00 | --- | PLANNED | Requested |
| 312 | RQ66740 | OCC_187 | slidcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2 | D | Checking/ tightening the nut-bolts of dead-end jumpers and their accessories from tower no 141 to 161. | 26/Oct/2021 | 09:00 | 26/Oct/2021 | 17:00 | | PLANNED | Requested |
| 313 | RQ66741 | OCC_187 | slidcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DEHAR(BB)-RAJPURA(PS) (PG) CKT-1 | D | Annual maintenance of , LAs, CVTs, CB, CTs & Isolators, hardware fittings and annual protection testing of line bay equipments. | 26/Oct/2021 | 09:00 | 26/Oct/2021 | 17:00 | Shutdown required of line, Line bay and Tie bay | PLANNED | Requested |
| 314 | RQ66734 | OCC_187 | slidcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2 | D | Checking/ tightening the nut-bolts of dead-end jumpers and their accessories from tower no 120 to 140. | 25/Oct/2021 | 09:00 | 25/Oct/2021 | 17:00 | | PLANNED | Requested |
| 315 | RQ66735 | OCC_187 | slidcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2 | D | Checking/ tightening the nut-bolts of dead-end towers's jumpers , and their accessories. | 25/Oct/2021 | 09:00 | 25/Oct/2021 | 17:00 | --- | PLANNED | Requested |
| 316 | RQ66736 | OCC_187 | slidcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-2 | D | Tree cutting and Jumper Tightening of tower no- 1 to 10 | 25/Oct/2021 | 09:00 | 25/Oct/2021 | 17:00 | --- | PLANNED | Requested |
| 317 | RQ66733 | OCC_187 | slidcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2 | D | For Jumper Tightening Tower No. 45-90 | 25/Oct/2021 | 09:00 | 25/Oct/2021 | 17:00 | | PLANNED | Requested |
| 318 | RQ66737 | OCC_187 | slidcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DEHAR(BB)-RAJPURA(PS) (PG) CKT-1 | D | Annual maintenance of , LAs, CVTs, CB, CTs & Isolators, hardware fittings and annual protection testing of line bay equipments. | 25/Oct/2021 | 09:00 | 25/Oct/2021 | 17:00 | Shutdown required of line, Line bay and Tie bay | PLANNED | Requested |
| 319 | RQ66728 | OCC_187 | slidcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-1 | D | Jumper Tightening | 22/Oct/2021 | 09:00 | 22/Oct/2021 | 17:00 | | PLANNED | Requested |
| 320 | RQ66729 | OCC_187 | slidcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2 | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning | 22/Oct/2021 | 09:00 | 22/Oct/2021 | 17:00 | | PLANNED | Requested |
| 321 | RQ66724 | OCC_187 | slidcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-2 | D | Jumper Tightening | 21/Oct/2021 | 09:00 | 31/Oct/2021 | 17:00 | | PLANNED | Requested |
| 322 | RQ66725 | OCC_187 | slidcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2 | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning | 21/Oct/2021 | 09:00 | 21/Oct/2021 | 17:00 | | PLANNED | Requested |
| 323 | RQ66727 | OCC_187 | slidcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2 | D | For Jumper Tightening Tower No. 01-44 | 21/Oct/2021 | 09:00 | 21/Oct/2021 | 17:00 | | PLANNED | Requested |
| 324 | RQ66722 | OCC_187 | slidcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2 | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning | 19/Oct/2021 | 09:00 | 19/Oct/2021 | 17:00 | | PLANNED | Requested |

| | | | | | | | | | | | | | | |
|-----|---------|---------|-----------|------------------------------|------------------------------------------------------------|---|--------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|-----------------|---------|-----------|
| 325 | RQ66723 | OCC_187 | slcdps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV TALWANDI SABOO(PSG)-DHURI(P5) CKT-1 | D | Tree cutting and Jumper Tightening of tower no- 11 to 20 | 19/Oct/2021 | 09:00 | 19/Oct/2021 | 17:00 | --- | PLANNED | Requested |
| 326 | RQ66716 | OCC_187 | slcdps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAJPURA TPS(PSG)-NAKODAR(P5G) (PS) CKT-2 | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning | 18/Oct/2021 | 09:00 | 18/Oct/2021 | 17:00 | --- | PLANNED | Requested |
| 327 | RQ66719 | OCC_187 | slcdps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAJPURA TPS(PSG)-NAKODAR(P5G) (PS) CKT-1 | D | Checking/ tightening the nut-bolts of dead-end towers's jumpers , and their accessories. | 18/Oct/2021 | 09:00 | 18/Oct/2021 | 17:00 | --- | PLANNED | Requested |
| 328 | RQ66717 | OCC_187 | slcdps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAJPURA TPS(PSG)-NAKODAR(P5G) (PS) CKT-1 | D | Checking/tightening the nut-bolts of dead-end jumpers and their accessories from tower no 194 to 215. | 18/Oct/2021 | 09:00 | 18/Oct/2021 | 17:00 | --- | PLANNED | Requested |
| 329 | RQ66718 | OCC_187 | slcdps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MUKTSAR-MAKHU (PS) CKT-1 | D | For Jumper Tightening Tower No. 229-262 | 18/Oct/2021 | 09:00 | 18/Oct/2021 | 17:00 | --- | PLANNED | Requested |
| 330 | RQ66720 | OCC_187 | slcdps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV TALWANDI SABOO(PSG)-DHURI(P5) (PS) CKT-1 | D | Tree cutting and Jumper Tightening of tower no- 1 to 10 | 18/Oct/2021 | 09:00 | 18/Oct/2021 | 17:00 | --- | PLANNED | Requested |
| 331 | RQ67063 | OCC_187 | koldam_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KOLDAM(NT)-LUDHIANA(PG) (PKTCL) CKT-2 | C | Annual Shutdown | 15/Oct/2021 | 08:00 | 16/Oct/2021 | 18:00 | Annual Shutdown | PLANNED | Requested |
| 332 | RQ66711 | OCC_187 | slcdps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAJPURA TPS(PSG)-NAKODAR(P5G) (PS) CKT-1 | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning | 14/Oct/2021 | 09:00 | 14/Oct/2021 | 17:00 | --- | PLANNED | Requested |
| 333 | RQ66714 | OCC_187 | slcdps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAJPURA TPS(PSG)-NAKODAR(P5G) (PS) CKT-1 | D | Checking/ tightening the nut-bolts of dead-end towers's jumpers , and their accessories. | 14/Oct/2021 | 09:00 | 14/Oct/2021 | 17:00 | --- | PLANNED | Requested |
| 334 | RQ66712 | OCC_187 | slcdps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAJPURA TPS(PSG)-NAKODAR(P5G) (PS) CKT-1 | D | Checking/ tightening the nut-bolts of dead-end jumpers and their accessories from tower no 183 to 193. | 14/Oct/2021 | 09:00 | 14/Oct/2021 | 17:00 | --- | PLANNED | Requested |
| 335 | RQ66713 | OCC_187 | slcdps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MUKTSAR-MAKHU (PS) CKT-1 | D | For Jumper Tightening Tower No. 197-228 | 14/Oct/2021 | 09:00 | 14/Oct/2021 | 17:00 | --- | PLANNED | Requested |
| 336 | RQ66707 | OCC_187 | slcdps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAJPURA TPS(PSG)-NAKODAR(P5G) (PS) CKT-1 | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning | 13/Oct/2021 | 09:00 | 13/Oct/2021 | 17:00 | --- | PLANNED | Requested |
| 337 | RQ66710 | OCC_187 | slcdps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAJPURA TPS(PSG)-NAKODAR(P5G) (PS) CKT-1 | D | Checking/ tightening the nut-bolts of dead-end towers's jumpers , and their accessories. | 13/Oct/2021 | 09:00 | 13/Oct/2021 | 17:00 | --- | PLANNED | Requested |
| 338 | RQ66709 | OCC_187 | slcdps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAJPURA TPS(PSG)-NAKODAR(P5G) (PS) CKT-1 | D | Checking/ tightening the nut-bolts of dead-end jumpers and their accessories from tower no 162 to 182. | 13/Oct/2021 | 09:00 | 13/Oct/2021 | 17:00 | --- | PLANNED | Requested |
| 339 | RQ67062 | OCC_187 | koldam_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KOLDAM(NT)-LUDHIANA(PG) (PKTCL) CKT-1 | C | Annual Shutdown | 13/Oct/2021 | 08:00 | 14/Oct/2021 | 18:00 | Annual Shutdown | PLANNED | Requested |
| 340 | RQ66703 | OCC_187 | slcdps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAJPURA TPS(PSG)-NAKODAR(P5G) (PS) CKT-1 | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning | 12/Oct/2021 | 09:00 | 12/Oct/2021 | 17:00 | --- | PLANNED | Requested |
| 341 | RQ66706 | OCC_187 | slcdps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAJPURA TPS(PSG)-NAKODAR(P5G) (PS) CKT-1 | D | Checking/ tightening the nut-bolts of dead-end towers's jumpers , and their accessories. | 12/Oct/2021 | 09:00 | 12/Oct/2021 | 17:00 | --- | PLANNED | Requested |
| 342 | RQ66704 | OCC_187 | slcdps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAJPURA TPS(PSG)-NAKODAR(P5G) (PS) CKT-1 | D | Checking/ tightening the nut-bolts of dead-end jumpers and their accessories from tower no 141 to 161. | 12/Oct/2021 | 09:00 | 12/Oct/2021 | 17:00 | --- | PLANNED | Requested |
| 343 | RQ66705 | OCC_187 | slcdps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MUKTSAR-MAKHU (PS) CKT-2 | D | For Jumper Tightening Tower No. 165-196 | 12/Oct/2021 | 09:00 | 12/Oct/2021 | 17:00 | --- | PLANNED | Requested |
| 344 | RQ66697 | OCC_187 | slcdps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV TALWANDI SABOO(PSG)-MOGA(PG) (PS) CKT-1 | D | Jumper Tightening | 11/Oct/2021 | 09:00 | 21/Oct/2021 | 17:00 | --- | PLANNED | Requested |
| 345 | RQ66698 | OCC_187 | slcdps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAJPURA TPS(PSG)-NAKODAR(P5G) (PS) CKT-1 | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning | 11/Oct/2021 | 09:00 | 11/Oct/2021 | 17:00 | --- | PLANNED | Requested |
| 346 | RQ66702 | OCC_187 | slcdps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAJPURA-DHURI (PS) CKT-2 | D | Tree cutting and Jumper Tightening of tower no- 129 to 140 | 11/Oct/2021 | 09:00 | 11/Oct/2021 | 17:00 | --- | PLANNED | Requested |
| 347 | RQ66699 | OCC_187 | slcdps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MUKTSAR-MAKHU (PS) CKT-2 | D | For Jumper Tightening Tower No. 132-164 | 11/Oct/2021 | 09:00 | 11/Oct/2021 | 17:00 | --- | PLANNED | Requested |
| 348 | RQ66700 | OCC_187 | slcdps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAJPURA TPS(PSG)-NAKODAR(P5G) (PS) CKT-1 | D | Checking/ tightening the nut-bolts of dead-end jumpers and their accessories from tower no 120 to 140. | 11/Oct/2021 | 09:00 | 11/Oct/2021 | 17:00 | --- | PLANNED | Requested |
| 349 | RQ66701 | OCC_187 | slcdps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAJPURA TPS(PSG)-NAKODAR(P5G) (PS) CKT-1 | D | Checking/ tightening the nut-bolts of dead-end towers's jumpers , and their accessories. | 11/Oct/2021 | 09:00 | 11/Oct/2021 | 17:00 | --- | PLANNED | Requested |
| 350 | RQ66694 | OCC_187 | slcdps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NAKODAR(P5G)-MAKHU(PS) (PS) CKT-2 | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning | 06/Oct/2021 | 09:00 | 06/Oct/2021 | 17:00 | --- | PLANNED | Requested |
| 351 | RQ67061 | OCC_187 | koldam_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KOLDAM(NT)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1 | C | Annual Shutdown | 06/Oct/2021 | 08:00 | 07/Oct/2021 | 18:00 | Annual Shutdown | PLANNED | Requested |
| 352 | RQ66693 | OCC_187 | slcdps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NAKODAR(P5G)-MAKHU(PS) (PS) CKT-1 | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning | 05/Oct/2021 | 09:00 | 05/Oct/2021 | 17:00 | --- | PLANNED | Requested |
| 353 | RQ66691 | OCC_187 | slcdps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAJPURA-DHURI (PS) CKT-1 | D | Tree cutting and Jumper Tightening of tower no- 129 to 140 | 04/Oct/2021 | 09:00 | 04/Oct/2021 | 17:00 | --- | PLANNED | Requested |

| | | | | | | | | | | | | | | | |
|-----|---------|---------|-----------|------------------------------|---------------------------------------------------|---|---------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|-----------------|---------|-----------|--|
| 354 | RQ67064 | OCC_187 | koldam_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NALLAGARH(PG)-KOLDAM(NT) (PG) CKT-1 | C | Annual Shutdown | 04/Oct/2021 | 08:00 | 05/Oct/2021 | 18:00 | Annual Shutdown | PLANNED | Requested | |
| 355 | RQ66689 | OCC_187 | slcdps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV TALWANDI SABOO(PGS)-MUKTSAR(PG) (PS) CKT-1 | D | Jumper Tightening | 01/Oct/2021 | 09:00 | 10/Oct/2021 | 17:00 | | PLANNED | Requested | |
| 356 | RQ66901 | OCC_187 | slcdcv_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAWANA-MUNDKA (DV) CKT-2 | D | Capacitance testing of CVT's along with other general mtnc. / PMS activities. | 29/Oct/2021 | 09:00 | 29/Oct/2021 | 12:00 | | PLANNED | Requested | |
| 357 | RQ66900 | OCC_187 | slcdcv_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAWANA-MUNDKA (DV) CKT-1 | D | Capacitance testing of CVT's along with other general mtnc. / PMS activities. | 28/Oct/2021 | 09:00 | 28/Oct/2021 | 12:00 | | PLANNED | Requested | |
| 358 | RQ66899 | OCC_187 | slcdcv_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MANDOLA(PG)-BAWANA(DV) (DV) CKT-2 | D | Capacitance testing of CVT's along with other general mtnc. / PMS activities. | 27/Oct/2021 | 09:00 | 27/Oct/2021 | 12:00 | | PLANNED | Requested | |
| 359 | RQ66898 | OCC_187 | slcdcv_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MANDOLA(PG)-BAWANA(DV) (DV) CKT-1 | D | Capacitance testing of CVT's along with other general mtnc. / PMS activities. | 26/Oct/2021 | 09:00 | 26/Oct/2021 | 12:00 | | PLANNED | Requested | |
| 360 | RQ66791 | OCC_187 | slchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV CLP JHAJAR(CL)-KABULPUR(HV) (HVPNL) CKT-2 | D | FOR ISOLATOR JAW REPLACEMENT WORK | 29/Oct/2021 | 09:00 | 29/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 361 | RQ66882 | OCC_187 | slchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV CLP JHAJAR(CL)-KABULPUR(HV) (HVPNL) CKT-2 | D | FOR ISOLATOR JAW REPLACEMENT WORK | 29/Oct/2021 | 09:00 | 29/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 362 | RQ67246 | OCC_187 | slchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-2 | D | for replacement and testing of 413 bay Dir. O/C E/F relay and Main-1 DPS relay and tree trimming of lines | 26/Oct/2021 | 09:30 | 26/Oct/2021 | 21:00 | | PLANNED | Requested | |
| 363 | RQ67245 | OCC_187 | slchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DHANODA-DAULATABAD (HV) CKT-2 | D | For installation and testing of 406 bay Main-2 DPS relay Dir. O/C, E/F relay and tree trimming of line | 22/Oct/2021 | 09:30 | 22/Oct/2021 | 21:00 | | PLANNED | Requested | |
| 364 | RQ67244 | OCC_187 | slchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DHANODA-DAULATABAD (HV) CKT-1 | D | For installation and testing of 403 bay Main-2 DPS relay Dir. O/C, E/F relay and tree trimming of line | 18/Oct/2021 | 09:30 | 18/Oct/2021 | 21:00 | | PLANNED | Requested | |
| 365 | RQ67242 | OCC_187 | slchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JHAJAR(APCL)-DAULATABAD(HV) (HV) CKT-1 | D | For replacement and testing of 410 bay Dir. O/C, E/F relay, Main-1 DPS relay, 411 bay LBB relay and tree trimming of line | 08/Oct/2021 | 09:30 | 08/Oct/2021 | 21:00 | | PLANNED | Requested | |
| 366 | RQ67241 | OCC_187 | slchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-1 | D | For replacement and testing of 416 bay Dir. O/C, E/F relay, 417 bay LBB relay and tree trimming of line | 05/Oct/2021 | 09:30 | 05/Oct/2021 | 21:30 | | PLANNED | Requested | |
| 367 | RQ67243 | OCC_187 | slchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JHAJAR(APCL)-DAULATABAD(HV) (HV) CKT-2 | D | For replacement and testing of 407 bay Dir. O/C, E/F relay, Main-1 DPS relay, 408 bay LBB relay and tree trimming of line | 01/Oct/2021 | 08:00 | 31/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 368 | RQ66678 | OCC_187 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SARNATH-AZAMGARH (UP) CKT-1 | D | For Commissioning of 01 No. DTPC and One No. PLCC pannel and its testing and General maintenance | 28/Oct/2021 | 10:00 | 29/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 369 | RQ66673 | OCC_187 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MURADNAGAR_2-MATHURA (UP) CKT-1 | D | Line Jumper Tightening and other works | 26/Oct/2021 | 09:00 | 30/Oct/2021 | 20:00 | | PLANNED | Requested | |
| 370 | RQ66647 | OCC_187 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV TANDA(NT)-SULTANPUR(UP) (UP) CKT-1 | D | For routine bay maintenance | 25/Oct/2021 | 10:00 | 25/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 371 | RQ66653 | OCC_187 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV GR.NOIDA_2(UP)-GR.NOIDA(UP) (UP) CKT-2 | D | For Routine Testing Work of mentioned Bay | 22/Oct/2021 | 09:00 | 22/Oct/2021 | 17:00 | | PLANNED | Requested | |
| 372 | RQ66669 | OCC_187 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA FATEHBAD-MATHURA (UP) CKT-2 | D | Defective polymer and jumper change & tightening of jumpers | 21/Oct/2021 | 10:00 | 22/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 373 | RQ66677 | OCC_187 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AZAMGARH-MAU (UP) CKT-1 | C | Configuration of additional feature in distance protecion Relay and testing of same and general maintenance | 21/Oct/2021 | 10:00 | 22/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 374 | RQ66685 | OCC_187 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ANPARA_B(UPUN)-SARNATH(UP) (UP) CKT-2 | D | For overhead crossing by under construction 400 KV DC Obra- Jaunpur TL by manual gang (complete Shutdown required) | 21/Oct/2021 | 08:00 | 21/Oct/2021 | 20:00 | | PLANNED | Requested | |
| 375 | RQ66672 | OCC_187 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA FATEHBAD-MATHURA (UP) CKT-1 | D | Line Jumper Tightening and other works | 20/Oct/2021 | 09:30 | 23/Oct/2021 | 20:00 | | PLANNED | Requested | |
| 376 | RQ66679 | OCC_187 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ANPARA_B(UPUN)-MAU(UP) (UP) CKT-1 | D | Cleaning of Disc/Polymer insulator, removing of bird nest on tower of 400 KV line | 19/Oct/2021 | 09:00 | 23/Oct/2021 | 17:00 | | PLANNED | Requested | |
| 377 | RQ66684 | OCC_187 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ANPARA-SARNATH (UP) CKT-1 | C | For overhead crossing by under construction 400 KV DC Obra- Jaunpur TL by manual gang (complete Shutdown required). | 15/Oct/2021 | 08:00 | 16/Oct/2021 | 20:00 | | PLANNED | Requested | |
| 378 | RQ66686 | OCC_187 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ANPARA_B(UPUN)-MAU(UP) (UP) CKT-1 | D | For overhead crossing by under construction 400 KV DC Obra- Jaunpur TL by manual gang (complete Shutdown required). | 15/Oct/2021 | 08:00 | 16/Oct/2021 | 20:00 | | PLANNED | Requested | |
| 379 | RQ66955 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MAINPURI(UP)-MAINPURI(PG) (UP) CKT-1 | D | AMP work | 12/Oct/2021 | 08:00 | 12/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 380 | RQ66943 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MAINPURI(UP)-MAINPURI(PG) (UP) CKT-1 | D | AMP work | 12/Oct/2021 | 08:00 | 12/Oct/2021 | 18:00 | | PLANNED | Requested | |

| | | | | | | | | | | | | | | | |
|-----|---------|---------|------------|------------------------------|-------------------------------------------------------------|---|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|--------------------------------|---------|-----------|--|
| 381 | RQ66664 | OCC_187 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ALAKNANDA GVK(UPC)-MUZAFFARNAGAR (UP) CKT-1 | D | For Off line calibration of Secure Energy Meters of 400 KV Alaknanda-Muzaffarnagar Line | 07/Oct/2021 | 13:00 | 07/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 382 | RQ66663 | OCC_187 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ALAKNANDA GVK(UPC)-VISHNUPRAYAG(JP) (UP) CKT-1 | D | For Off line calibration of Secure Energy Meters of 400 KV Alaknanda-Vishnuprayag Line | 07/Oct/2021 | 09:00 | 07/Oct/2021 | 13:00 | | PLANNED | Requested | |
| 383 | RQ66646 | OCC_187 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV OBRA, B-SULTANPUR (UP) CKT-1 | D | Bay maintenance and routine testing | 04/Oct/2021 | 10:00 | 04/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 384 | RQ66650 | OCC_187 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ALIGARH-MURADNAGAR_1 (UP) CKT-1 | D | jumper tightening, damaged conductor replacement, looping chopping, bird nest removing | 04/Oct/2021 | 10:00 | 06/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 385 | RQ66655 | OCC_187 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MUZAFFARNAGAR-ATAUR (UP) CKT-1 | D | Lopping chopping of trees, jumper tightening and rrmaintenance of line (4 to 5 Oct ETD MZN) Line maintenance and fixing Vibration damper (4 to 9 Oct ETD Muradnagar | 04/Oct/2021 | 09:00 | 09/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 386 | RQ66665 | OCC_187 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV UNNAO-PANKI (UP) CKT-1 | C | Shut Down required for stringing work of diversion of Line due to construction of PTPS_Pank | 02/Oct/2021 | 08:00 | 10/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 387 | RQ67272 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ROORKEE(PG)-RISHIKESH(LK) (PG) CKT-1 | D | AMP of Line /bay Equipments | 28/Oct/2021 | 08:00 | 28/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 388 | RQ66628 | OCC_187 | sldcuk_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ROORKEE(PG)-RISHIKESH(LK) (PG) CKT-1 | C | for replacing of bird girder at RUB Raiwala location | 06/Oct/2021 | 08:30 | 06/Oct/2021 | 14:30 | | PLANNED | Requested | |
| 389 | RQ67624 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV PARBATI_3(NH)-SAINI(HP) (PKTCL) CKT-1 | D | SD Required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. | 27/Oct/2021 | 07:00 | 31/Oct/2021 | 18:00 | Kindly approve | PLANNED | Requested | |
| 390 | RQ67625 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV PARBATI_2(NH)-SAINI(HP) (PKTCL) CKT-1 | D | SD Required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. | 22/Oct/2021 | 07:00 | 26/Oct/2021 | 18:00 | Kindly approve | PLANNED | Requested | |
| 391 | RQ67622 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV PARBATI_2(NH)-SAINI(HP) (PKTCL) CKT-1 | D | NON - AUTO MODE required for OPGW installation works under ULDC scheme. | 01/Oct/2021 | 07:00 | 31/Oct/2021 | 18:00 | Kindly approve | PLANNED | Requested | |
| 392 | RQ67623 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV PARBATI_3(NH)-SAINI(HP) (PKTCL) CKT-1 | D | NON - AUTO MODE required for OPGW installation works under ULDC scheme. | 01/Oct/2021 | 07:00 | 31/Oct/2021 | 18:00 | Kindly approve | PLANNED | Requested | |
| 393 | RQ66879 | OCC_187 | sldcv_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAMBOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-2 | D | 1)For replacing damaged corona rings and spacers. 2)For replacing damaged earth copper bond and other work as per PMS | 26/Oct/2021 | 09:00 | 27/Oct/2021 | 17:00 | | PLANNED | Requested | |
| 394 | RQ67289 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV GURGAON(PG)-SOHNA ROAD (GPTL) (GPTL) CKT-1 | D | FOR LINE/ BAY AMP WORK | 25/Oct/2021 | 08:00 | 25/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 395 | RQ67264 | OCC_187 | indigrd_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MANESAR(PG)-SOHNA ROAD (GPTL) (GPTL) CKT-1 | D | To arrest water leakage in PEB | 13/Oct/2021 | 08:00 | 14/Oct/2021 | 19:00 | To arrest water leakage in PEB | PLANNED | Requested | |
| 396 | RQ67263 | OCC_187 | indigrd_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MANESAR(PG)-SOHNA ROAD (GPTL) (GPTL) CKT-2 | D | To arrest water leakage in PEB | 11/Oct/2021 | 08:00 | 12/Oct/2021 | 19:00 | To arrest water leakage in PEB | PLANNED | Requested | |
| 397 | RQ67643 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV WANGTO_GIS(HP)-SORANG(GREENKO) (GREENKO) CKT-1 | D | SD Required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. NON Auto mode is required on 400 kV Kala Amb -Wangtoo Ckt-I. | 25/Oct/2021 | 07:00 | 31/Oct/2021 | 18:00 | Kindly approve | PLANNED | Requested | |
| 398 | RQ67610 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV WANGTO_GIS(HP)-SORANG(GREENKO) (GREENKO) CKT-1 | D | NON - AUTO MODE required for OPGW installation works under ULDC scheme. | 01/Oct/2021 | 07:00 | 31/Oct/2021 | 18:00 | Kindly approve | PLANNED | Requested | |
| 399 | RQ67644 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BASPA(JP)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-2 | D | SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. NON Auto mode is required on 400KV Baspa HEP –Karcham Wangtoo Ckt-I. | 25/Oct/2021 | 07:00 | 31/Oct/2021 | 18:00 | Kindly approve | PLANNED | Requested | |
| 400 | RQ67648 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-1 | D | SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. NON Auto mode is required on 400KV Karcham Wangtoo - Naptha Jhakari Ckt-II | 20/Oct/2021 | 07:00 | 24/Oct/2021 | 18:00 | Kindly approve | PLANNED | Requested | |
| 401 | RQ67614 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BASPA(JP)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-2 | D | NON - AUTO MODE required for OPGW installation works under ULDC scheme. | 01/Oct/2021 | 08:00 | 31/Oct/2021 | 18:00 | Kindly approve | PLANNED | Requested | |
| 402 | RQ67646 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-1 | D | NON - AUTO MODE required for OPGW installation works under ULDC scheme. | 01/Oct/2021 | 07:00 | 31/Oct/2021 | 18:00 | Kindly approve | PLANNED | Requested | |
| 403 | RQ67613 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BASPA(JP)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-1 | D | NON - AUTO MODE required for OPGW installation works under ULDC scheme. | 01/Oct/2021 | 07:00 | 31/Oct/2021 | 18:00 | Kindly approve | PLANNED | Requested | |

| | | | | | | | | | | | | | | | |
|-----|---------|---------|------------|------------------------------|---------------------------------------------------------------|---|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|----------------------------------------------------------------------------------|---------|-----------|--|
| 404 | RQ67647 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPL) CKT-2 | D | NON - AUTO MODE required for OPGW installation works under ULDC scheme. | 01/Oct/2021 | 07:00 | 31/Oct/2021 | 18:00 | Kindly approve | PLANNED | Requested | |
| 405 | RQ66831 | OCC_187 | slcds_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SIKAR(PG)-BABAI(RS) (NRSS36) CKT-1 | D | Quarterly Maintenance | 22/Oct/2021 | 09:00 | 22/Oct/2021 | 13:00 | | PLANNED | Requested | |
| 406 | RQ66838 | OCC_187 | slcds_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NEEMRANA(PG)-BABAI(RS) (NRSS36) CKT-1 | D | Quarterly Maintenance | 21/Oct/2021 | 09:00 | 21/Oct/2021 | 13:00 | | PLANNED | Requested | |
| 407 | RQ67286 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SIKAR(PG)-BABAI(RS) (NRSS36) CKT-1 | D | Annual maintenance work eg. Tightening of loose conductor VD, Corona ring, arcing horn, jumper, string Hook ,insulator cleaning etc | 08/Oct/2021 | 08:00 | 08/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 408 | RQ67306 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NEEMRANA(PG)-BABAI(RS) (NRSS36) CKT-1 | D | Auto Reclose off is required for OPGW works under Fibre Optics Communication Package (Additional Requirement) | 01/Oct/2021 | 08:00 | 31/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 409 | RQ66931 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV FATEHPUR(PG)-UNCHAHAH(NTB) (PUTL) CKT-2 | D | AMP work | 19/Oct/2021 | 08:00 | 19/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 410 | RQ67641 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KALA AMB(PKTL)-WANGTO_GIS(HP) (HPPTCL) CKT-1 | D | SD Required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. NON Auto mode is required on 400 kv Kala Amb - Sorang ckt-1 & 400 kv Sorang-Wangtoo ckt-1. | 16/Oct/2021 | 07:00 | 24/Oct/2021 | 18:00 | Kindly approve | PLANNED | Requested | |
| 411 | RQ67609 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KALA AMB(PKTL)-WANGTO_GIS(HP) (HPPTCL) CKT-1 | D | NON - AUTO MODE required for OPGW installation works under ULDC scheme. | 01/Oct/2021 | 07:00 | 31/Oct/2021 | 18:00 | Kindly approve | PLANNED | Requested | |
| 412 | RQ67640 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KALA AMB(PKTL)-WANGTO_GIS(HP) (HPPTCL) CKT-1 | D | SD Required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. NON Auto mode is required on 400 kv Kala Amb - Sorang ckt-1 & 400 kv Sorang-Wangtoo ckt-1. | 01/Oct/2021 | 07:00 | 08/Oct/2021 | 18:00 | Kindly approve | PLANNED | Requested | |
| 413 | RQ67645 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KARCHAM WANGTOO(JSW)-WANGTO_GIS(HP) (HPPTCL) CKT-2 | D | SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. NON Auto mode is required on 400KV 400kv Wangtoo - Wangtoo GIS (HP) Ckt-1 | 15/Oct/2021 | 07:00 | 20/Oct/2021 | 18:00 | Kindly approve | PLANNED | Requested | |
| 414 | RQ67611 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KARCHAM WANGTOO(JSW)-WANGTO_GIS(HP) (HPPTCL) CKT-1 | D | NON - AUTO MODE required for OPGW installation works under ULDC scheme. | 01/Oct/2021 | 07:00 | 31/Oct/2021 | 18:00 | Kindly approve | PLANNED | Requested | |
| 415 | RQ67612 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KARCHAM WANGTOO(JSW)-WANGTO_GIS(HP) (HPPTCL) CKT-2 | D | NON - AUTO MODE required for OPGW installation works under ULDC scheme. | 01/Oct/2021 | 07:00 | 31/Oct/2021 | 18:00 | Kindly approve | PLANNED | Requested | |
| 416 | RQ67195 | OCC_187 | dadri_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DADRI(NT)-LONI HARSH VIHAR(DV) (NT) CKT-1 | D | Gantry nest removal & tree trimming. | 12/Oct/2021 | 09:00 | 12/Oct/2021 | 18:00 | Gantry nest removal & tree trimming. | PLANNED | Requested | |
| 417 | RQ66917 | OCC_187 | slcdv_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DADRI(NT)-LONI HARSH VIHAR(DV) (NT) CKT-2 | D | TAN Delta testing of CVT and General Maintenance | 05/Oct/2021 | 10:00 | 05/Oct/2021 | 15:00 | | PLANNED | Requested | |
| 418 | RQ66916 | OCC_187 | slcdv_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DADRI(NT)-LONI HARSH VIHAR(DV) (NT) CKT-1 | D | TAN Delta testing of CVT and General Maintenance | 04/Oct/2021 | 10:00 | 04/Oct/2021 | 15:00 | | PLANNED | Requested | |
| 419 | RQ67196 | OCC_187 | dadri_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DADRI(NT)-LONI HARSH VIHAR(DV) (NT) CKT-2 | D | Gantry nest removal & tree trimming. | 01/Oct/2021 | 09:00 | 01/Oct/2021 | 18:00 | Gantry nest removal & tree trimming. | PLANNED | Requested | |
| 420 | RQ67621 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KOLDAM(NT)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1 | D | SD Required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. | 10/Oct/2021 | 07:00 | 22/Oct/2021 | 18:00 | Kindly approve | PLANNED | Requested | |
| 421 | RQ67203 | OCC_187 | indigrd_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NALLAGARH(PG)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1 | D | Shutdown Required for Defect Rectification | 06/Oct/2021 | 09:00 | 07/Oct/2021 | 17:00 | Shutdown required for defect rectification of the transmission line | PLANNED | Requested | |
| 422 | RQ67201 | OCC_187 | indigrd_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KOLDAM(NT)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1 | D | Auto Recloser in Non Auto Mode (A/R Off) | 06/Oct/2021 | 09:00 | 07/Oct/2021 | 17:00 | For Safety of manpower working on other Circuit | PLANNED | Requested | |
| 423 | RQ67200 | OCC_187 | indigrd_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KOLDAM(NT)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1 | D | Defect Rectification | 04/Oct/2021 | 09:00 | 05/Oct/2021 | 17:00 | Shutdown required for defect rectification of the transmission line | PLANNED | Requested | |
| 424 | RQ67202 | OCC_187 | indigrd_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NALLAGARH(PG)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1 | D | Auto Recloser in Non Auto Mode (A/R OFF) | 04/Oct/2021 | 09:00 | 05/Oct/2021 | 17:00 | For Safety of Manpower working on parallel circuit which will be under shutdown. | PLANNED | Requested | |
| 425 | RQ67631 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1 | D | NON - AUTO MODE required for OPGW installation works under ULDC scheme. | 01/Oct/2021 | 08:00 | 31/Oct/2021 | 18:00 | Kindly approve | PLANNED | Requested | |

| | | | | | | | | | | | | | | | |
|-----|---------|---------|------------|------------------------------|-------------------------------------------------------------|---|-----------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|----------------------------------------------------------------------------------------------------------------------------------|---------|-----------|--|
| 426 | RQ67620 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KOLDAM(NT)-PARBATHI POOLING BANALA(PG) (PKTCL) CKT-1 | D | NON - AUTO MODE required for OPGW installation works under ULDC scheme. | 01/Oct/2021 | 07:00 | 31/Oct/2021 | 18:00 | Kindly approve | PLANNED | Requested | |
| 427 | RQ67642 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KALA AMB(PKTL)-SORANG(GREENKO) (GREENKO) CKT-1 | D | SD Required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. NON Auto mode is required on 400 kv Kala Amb -Wangtoo Ckt 1. | 09/Oct/2021 | 07:00 | 15/Oct/2021 | 18:00 | Kindly approve | PLANNED | Requested | |
| 428 | RQ67608 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KALA AMB(PKTL)-SORANG(GREENKO) (GREENKO) CKT-1 | D | NON - AUTO MODE required for OPGW installation works under ULDC scheme. | 01/Oct/2021 | 07:00 | 31/Oct/2021 | 18:00 | Kindly approve | PLANNED | Requested | |
| 429 | RQ67052 | OCC_187 | sldcuk_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ALAKNANDA GVK(UPC)-SRINAGAR(UK) (UK) CKT-2 | C | for scheduled preventive maintenance | 08/Oct/2021 | 10:00 | 08/Oct/2021 | 16:00 | | PLANNED | Requested | |
| 430 | RQ67051 | OCC_187 | sldcuk_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ALAKNANDA GVK(UPC)-SRINAGAR(UK) (UK) CKT-1 | C | for scheduled preventive maintenance | 07/Oct/2021 | 10:00 | 07/Oct/2021 | 16:00 | | PLANNED | Requested | |
| 431 | RQ67262 | OCC_187 | indigrd_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KADARPUR - SOHNA ROAD (GPTL) CKT-1 | D | To arrest water leakage in PEB | 08/Oct/2021 | 08:00 | 09/Oct/2021 | 19:00 | To arrest water leakage in PEB | PLANNED | Requested | |
| 432 | RQ67259 | OCC_187 | indigrd_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ALIGARH(PG)-PRITHALA (GPTL) (GPTL) CKT-1 | D | To arrest water leakage in PEB | 06/Oct/2021 | 08:00 | 07/Oct/2021 | 19:00 | To arrest water leakage in PEB | PLANNED | Requested | |
| 433 | RQ66990 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ALIGARH(PG)-PRITHALA (GPTL) (GPTL) CKT-2 | D | AMP work | 05/Oct/2021 | 10:00 | 05/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 434 | RQ67258 | OCC_187 | indigrd_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KADARPUR - PRITHALA (GPTL) CKT-1 | D | To arrest water leakage in PEB | 05/Oct/2021 | 08:00 | 05/Oct/2021 | 19:00 | To arrest water leakage in PEB | PLANNED | Requested | |
| 435 | RQ67257 | OCC_187 | indigrd_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KADARPUR - PRITHALA (GPTL) CKT-1 | D | To arrest water leakage PEB | 04/Oct/2021 | 08:00 | 04/Oct/2021 | 19:00 | To arrest water leakage in PEB | PLANNED | Requested | |
| 436 | RQ67129 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MAHINDERGARH(A PL)-BHIWANI(PG) (ATIL) CKT-2 | C | For dismantling work of Wave Trap at Mahendergarh end and yearly maintenance of Line Bays at Bhiwani | 07/Oct/2021 | 08:00 | 08/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 437 | RQ67128 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MAHINDERGARH(A PL)-BHIWANI(PG) (ATIL) CKT-1 | C | For dismantling work of Wave Trap at Mahendergarh end and yearly maintenance of Line Bays at Bhiwani | 05/Oct/2021 | 08:00 | 06/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 438 | RQ67137 | OCC_187 | apl_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MAHINDERGARH(A PL)-DHANODA(HV) (ATIL) CKT-1 | C | Continuous Shut Down Required for Completion of all Erection of Series Line Reactor activities for Ckt-1 at Mohindergarh HVDC station. | 02/Oct/2021 | 08:00 | 30/Oct/2021 | 20:00 | Outage is required as a technical upgradation as recommended by CEA and PCC, hence to be considered as deemed available to ATIL. | PLANNED | Requested | |
| 439 | RQ67630 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KURUKSHETRA(PG)-MALERKOTLA(PG) (SEKURA) CKT-2 | D | NON - AUTO MODE required for OPGW installation works under ULDC scheme. | 01/Oct/2021 | 07:00 | 31/Oct/2021 | 18:00 | Kindly approve | PLANNED | Requested | |
| 440 | RQ67629 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KURUKSHETRA(PG)-MALERKOTLA(PG) (SEKURA) CKT-1 | D | NON - AUTO MODE required for OPGW installation works under ULDC scheme. | 01/Oct/2021 | 07:00 | 31/Oct/2021 | 18:00 | Kindly approve | PLANNED | Requested | |
| 441 | RQ67660 | OCC_187 | cpcc2_sd | BUS | 400KV BUS 2 AT WAGOORA(PG) | D | For AMP Works | 28/Oct/2021 | 09:00 | 28/Oct/2021 | 17:30 | Kindly approve | PLANNED | Requested | |
| 442 | RQ67462 | OCC_187 | cpcc1_sd | BUS | 400KV BUS 4 AT MANDOLA(PG) | D | For new Busbar Protection testing | 28/Oct/2021 | 08:00 | 28/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 443 | RQ67013 | OCC_187 | cpcc3_sd | BUS | 400KV AGRA(PG) - BUS 2 | D | AMP work | 27/Oct/2021 | 10:00 | 27/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 444 | RQ67412 | OCC_187 | cpcc1_sd | BUS | 400KV BUS 2 AT CHITTORGARH(PG) | D | FOR AMP WORK | 27/Oct/2021 | 09:00 | 28/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 445 | RQ67659 | OCC_187 | cpcc2_sd | BUS | 400KV BUS 1 AT WAGOORA(PG) | D | For AMP Works | 27/Oct/2021 | 09:00 | 27/Oct/2021 | 17:30 | Kindly approve | PLANNED | Requested | |
| 446 | RQ67461 | OCC_187 | cpcc1_sd | BUS | 400KV BUS 3 AT MANDOLA(PG) | D | For new Busbar Protection testing | 27/Oct/2021 | 08:00 | 27/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 447 | RQ67012 | OCC_187 | cpcc3_sd | BUS | 400KV AGRA(PG) - BUS 1 | D | AMP work | 26/Oct/2021 | 10:00 | 26/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 448 | RQ67460 | OCC_187 | cpcc1_sd | BUS | 400KV BUS 2 AT MANDOLA(PG) | D | For new Busbar Protection testing | 26/Oct/2021 | 08:00 | 26/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 449 | RQ67411 | OCC_187 | cpcc1_sd | BUS | 400KV BUS 1 AT CHITTORGARH(PG) | D | FOR AMP WORK | 25/Oct/2021 | 09:00 | 26/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 450 | RQ67439 | OCC_187 | cpcc1_sd | BUS | 400 KV BHADLA(PG) - BUS 2 | C | Extension Bus-2 Testing and Jumping | 25/Oct/2021 | 08:00 | 26/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 451 | RQ67459 | OCC_187 | cpcc1_sd | BUS | 400KV BUS 1 AT MANDOLA(PG) | D | For new Busbar Protection testing | 25/Oct/2021 | 08:00 | 25/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 452 | RQ67521 | OCC_187 | cpcc1_sd | BUS | 400KV BUS 2 AT KANKROLI(PG) | D | FOR AMP WORK | 21/Oct/2021 | 08:00 | 21/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 453 | RQ67520 | OCC_187 | cpcc1_sd | BUS | 400KV BUS 1 AT KANKROLI(PG) | D | FOR AMP WORK | 20/Oct/2021 | 08:00 | 20/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 454 | RQ67445 | OCC_187 | cpcc1_sd | BUS | 400 KV BHADLA(PG) - BUS 2 | D | "For Bus Duct Erection of BAY 222 of ICT6 /erection area is near CVT work shall be done in sunlight only" | 19/Oct/2021 | 10:00 | 20/Oct/2021 | 19:00 | | PLANNED | Requested | |
| 455 | RQ67438 | OCC_187 | cpcc1_sd | BUS | 400 KV BHADLA(PG) - BUS 1 | C | Extension Bus-1 Testing and Jumping | 18/Oct/2021 | 08:00 | 19/Oct/2021 | 18:00 | | PLANNED | Requested | |

| | | | | | | | | | | | | | | | |
|-----|---------|---------|----------|-----|--------------------------------|---|-------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|--|---------|-----------|--|
| 456 | RQ67552 | OCC_187 | cpcc2_sd | BUS | 400KV BUS 2 AT JALANDHAR(PG) | D | For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming 02 No. 220KV 25MVAR Reactor bays in Bay No 217 & 218. | 17/Oct/2021 | 09:00 | 18/Oct/2021 | 19:00 | | PLANNED | Requested | |
| 457 | RQ67551 | OCC_187 | cpcc2_sd | BUS | 400KV BUS 1 AT JALANDHAR(PG) | D | For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming 02 No. 220KV 25MVAR Reactor bays in Bay No 217 & 218. | 15/Oct/2021 | 09:00 | 16/Oct/2021 | 19:00 | | PLANNED | Requested | |
| 458 | RQ67550 | OCC_187 | cpcc2_sd | BUS | 400KV BUS 2 AT JALANDHAR(PG) | D | For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming 02 No. 220KV 25MVAR Reactor bays in Bay No 217 & 218. | 13/Oct/2021 | 09:00 | 14/Oct/2021 | 19:00 | | PLANNED | Requested | |
| 459 | RQ67603 | OCC_187 | cpcc2_sd | BUS | 400KV BUS 2 AT KISHENPUR(PG) | D | For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming 01 No. 400KV, 125MVAR Reactor bay in Bay No 427. | 12/Oct/2021 | 09:00 | 13/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 460 | RQ66853 | OCC_187 | cpcc3_sd | BUS | 400KV BUS 2 AT GORAKHPUR(PG) | D | AMP works | 11/Oct/2021 | 10:00 | 11/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 461 | RQ67406 | OCC_187 | cpcc1_sd | BUS | 400KV BUS 1 AT SIKAR(PG) | D | COMMISSIONING WORK OF 413 BAY, BUSBAR & LBB TESTING | 11/Oct/2021 | 09:00 | 12/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 462 | RQ67549 | OCC_187 | cpcc2_sd | BUS | 400KV BUS 1 AT JALANDHAR(PG) | D | For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming 02 No. 220KV 25MVAR Reactor bays in Bay No 217 & 218. | 11/Oct/2021 | 09:00 | 12/Oct/2021 | 19:00 | | PLANNED | Requested | |
| 463 | RQ67434 | OCC_187 | cpcc1_sd | BUS | 400 KV BIKANER(PG) - BUS 2 | C | 400KV BUS EXTENTION WORK | 11/Oct/2021 | 08:00 | 15/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 464 | RQ67602 | OCC_187 | cpcc2_sd | BUS | 400KV BUS 2 AT KISHENPUR(PG) | D | For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming 01 No. 220KV 25MVAR Reactor bay in Bay No 212. | 10/Oct/2021 | 09:00 | 11/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 465 | RQ67409 | OCC_187 | cpcc1_sd | BUS | 400KV BUS 2 AT SONIPAT(PG) | D | AMP works | 09/Oct/2021 | 09:00 | 09/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 466 | RQ67007 | OCC_187 | cpcc3_sd | BUS | 400KV BUS 2 AT VARANASI(PG) | C | For -interconnection of Main Bus-1 with 400 KV extension pkg of Jaunpur Line 1 & 2 | 09/Oct/2021 | 08:00 | 13/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 467 | RQ66852 | OCC_187 | cpcc3_sd | BUS | 400KV BUS 1 AT GORAKHPUR(PG) | D | AMP works | 08/Oct/2021 | 10:00 | 08/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 468 | RQ66862 | OCC_187 | cpcc3_sd | BUS | 400KV BUS 1 AT KANPUR(PG) | D | AMP of Main bus 1 and Relay testing | 08/Oct/2021 | 10:00 | 08/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 469 | RQ67410 | OCC_187 | cpcc1_sd | BUS | 400KV BUS 1 AT SONIPAT(PG) | D | AMP works | 08/Oct/2021 | 09:00 | 08/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 470 | RQ67548 | OCC_187 | cpcc2_sd | BUS | 400KV BUS 2 AT JALANDHAR(PG) | D | For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming 125MVAR Bus Reactor in Bay No 428 & 429 . | 08/Oct/2021 | 09:00 | 09/Oct/2021 | 19:00 | | PLANNED | Requested | |
| 471 | RQ67403 | OCC_187 | cpcc1_sd | BUS | 400KV BUS 2 AT JIND(PG) | D | AMP Work | 07/Oct/2021 | 08:30 | 07/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 472 | RQ67437 | OCC_187 | cpcc1_sd | BUS | 400 KV BHADLA(PG) - BUS 2 | C | Bus Jumping and Isolator Alignment | 07/Oct/2021 | 08:00 | 08/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 473 | RQ67432 | OCC_187 | cpcc1_sd | BUS | 400KV BUS 4 AT BALLABHGARH(PG) | D | S/D required for attending hot spots. | 07/Oct/2021 | 08:00 | 07/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 474 | RQ66863 | OCC_187 | cpcc3_sd | BUS | 400KV BUS 2 AT KANPUR(PG) | D | AMP of Main bus 2 and Relay testing | 06/Oct/2021 | 10:00 | 06/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 475 | RQ67547 | OCC_187 | cpcc2_sd | BUS | 400KV BUS 1 AT JALANDHAR(PG) | D | For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming 125MVAR Bus Reactor in Bay No 428 & 429 . | 06/Oct/2021 | 09:00 | 07/Oct/2021 | 19:00 | | PLANNED | Requested | |
| 476 | RQ67402 | OCC_187 | cpcc1_sd | BUS | 400KV BUS 1 AT JIND(PG) | D | AMP Work | 06/Oct/2021 | 08:30 | 06/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 477 | RQ67429 | OCC_187 | cpcc1_sd | BUS | 400KV BUS 1 AT BALLABHGARH(PG) | D | S/D required for attending hot spots. | 06/Oct/2021 | 08:00 | 06/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 478 | RQ67430 | OCC_187 | cpcc1_sd | BUS | 400KV BUS 2 AT BALLABHGARH(PG) | D | S/D required for attending hot spots. | 05/Oct/2021 | 08:00 | 05/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 479 | RQ67601 | OCC_187 | cpcc2_sd | BUS | 400KV BUS 1 AT KISHENPUR(PG) | D | For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming 01 No. 220KV 25MVAR Reactor bay in Bay No 212. | 04/Oct/2021 | 09:00 | 05/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 480 | RQ67436 | OCC_187 | cpcc1_sd | BUS | 400 KV BHADLA(PG) - BUS 1 | C | Bus Jumping and Isolator Alignment | 04/Oct/2021 | 08:00 | 05/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 481 | RQ67431 | OCC_187 | cpcc1_sd | BUS | 400KV BUS 3 AT BALLABHGARH(PG) | D | S/D required for attending hot spots. | 04/Oct/2021 | 08:00 | 04/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 482 | RQ67433 | OCC_187 | cpcc1_sd | BUS | 400 KV BIKANER(PG) - BUS 1 | C | 400KV BUS EXTENTION WORK | 04/Oct/2021 | 08:00 | 08/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 483 | RQ67006 | OCC_187 | cpcc3_sd | BUS | 400KV BUS 1 AT VARANASI(PG) | C | For -interconnection of Main Bus-1 with 400 KV extension pkg of Jaunpur Line 1 & 2 | 04/Oct/2021 | 08:00 | 08/Oct/2021 | 18:00 | | PLANNED | Requested | |

| | | | | | | | | | | | | | | | |
|-----|---------|---------|-----------|-----|------------------------------|---|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|----------------------------------------------------------------------------------------------------------------------|---------|-----------|--|
| 484 | RQ67546 | OCC_187 | cpcc2_sd | BUS | 400KV BUS 2 AT JALANDHAR(PG) | D | For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming 125MVAR Bus Reactor in Bay No 428 & 429 . | 03/Oct/2021 | 09:00 | 04/Oct/2021 | 19:00 | | PLANNED | Requested | |
| 485 | RQ67545 | OCC_187 | cpcc2_sd | BUS | 400KV BUS 1 AT JALANDHAR(PG) | D | For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming 125MVAR Bus Reactor in Bay No 428 & 429 . | 01/Oct/2021 | 09:00 | 02/Oct/2021 | 19:00 | | PLANNED | Requested | |
| 486 | RQ67377 | OCC_187 | sldcrs_sd | BUS | 400KV BUS 1 AT JODHPUR(RS) | D | To replace remaining damaged 400 kv Post Insulator | 28/Oct/2021 | 08:00 | 29/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 487 | RQ67378 | OCC_187 | sldcrs_sd | BUS | 400KV BUS 2 AT JODHPUR(RS) | D | Quarterly Preventive Maintenance | 26/Oct/2021 | 08:00 | 27/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 488 | RQ67382 | OCC_187 | sldcrs_sd | BUS | 400KV BUS 2 AT RATANGARH(RS) | D | Maintenance work of bay equipments, isolators and testing work of bay equipments. | 14/Oct/2021 | 08:00 | 14/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 489 | RQ66762 | OCC_187 | sldcrs_sd | BUS | 400KV BUS 2 AT PHAGI(RS) | D | For Errection of IPS tube and Jumpering work | 12/Oct/2021 | 09:00 | 12/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 490 | RQ66761 | OCC_187 | sldcrs_sd | BUS | 400KV BUS 1 AT PHAGI(RS) | D | For Errection of IPS tube and Jumpering work | 11/Oct/2021 | 09:00 | 11/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 491 | RQ67379 | OCC_187 | sldcrs_sd | BUS | 400KV BUS 2 AT BIKANER(RS) | D | Routine Maintenance | 06/Oct/2021 | 08:00 | 06/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 492 | RQ67381 | OCC_187 | sldcrs_sd | BUS | 400KV BUS 2 AT HINDAUN(RS) | D | Half yearly Maintenance & testing work | 06/Oct/2021 | 08:00 | 06/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 493 | RQ67380 | OCC_187 | sldcrs_sd | BUS | 400KV BUS 1 AT HINDAUN(RS) | D | Half yearly Maintenance & testing work | 05/Oct/2021 | 08:00 | 05/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 494 | RQ66818 | OCC_187 | sldcps_sd | BUS | 400KV BUS 2 AT MAKHU(PS) | D | Nut bolt tightening of upper clamp and connectors of isolator of bus bar-2 | 26/Oct/2021 | 09:00 | 26/Oct/2021 | 17:00 | | PLANNED | Requested | |
| 495 | RQ66817 | OCC_187 | sldcps_sd | BUS | 400KV BUS 1 AT MAKHU(PS) | D | Nut bolt tightening of upper clamp and connectors of isolator of bus bar-1 | 21/Oct/2021 | 09:00 | 21/Oct/2021 | 17:00 | | PLANNED | Requested | |
| 496 | RQ66816 | OCC_187 | sldcps_sd | BUS | 400KV BUS 2 AT RAJPURA(PS) | D | Annual maintenance of CVTs, Isolators, hardware fittings and annual protection testing of Bus-Bar equipments. | 12/Oct/2021 | 09:00 | 14/Oct/2021 | 17:00 | | PLANNED | Requested | |
| 497 | RQ66819 | OCC_187 | sldcps_sd | BUS | 400KV BUS 1 AT DHURI(PS) | D | Maintenance and Tightness of Clamp connectors of Capacitive Voltage Transformer, Tightness of terminal connectors and cleaning of Marshalling box of Capacitive Voltage Transformer | 12/Oct/2021 | 09:00 | 14/Oct/2021 | 17:00 | | PLANNED | Requested | |
| 498 | RQ66815 | OCC_187 | sldcps_sd | BUS | 400KV BUS 1 AT RAJPURA(PS) | D | Annual maintenance of CVTs, Isolators, hardware fittings and annual protection testing of Bus-Bar equipments. | 04/Oct/2021 | 09:00 | 06/Oct/2021 | 17:00 | | PLANNED | Requested | |
| 499 | RQ66820 | OCC_187 | sldcps_sd | BUS | 400KV BUS 2 AT DHURI(PS) | D | Maintenance and Tightness of Clamp connectors of Capacitive Voltage Transformer, Tightness of terminal connectors and cleaning of Marshalling box of Capacitive Voltage Transformer | 04/Oct/2021 | 09:00 | 06/Oct/2021 | 17:00 | | PLANNED | Requested | |
| 500 | RQ66630 | OCC_187 | stuup_sd | BUS | 400KV BUS 2 AT UNNAO(UP) | D | Attending the mechanical fault of R-Phase Main Bus-B Pantograph Isolator of 400KV Unnao-Panki Main Bay at 400KV S/S Unnao (During shutdown 400KV Unnao-Panki line will remain charged through 400 KV TBC | 26/Oct/2021 | 08:00 | 26/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 501 | RQ66960 | OCC_187 | cpcc3_sd | BUS | 400KV BUS 2 AT PANKI(UP) | C | Retrofitment of Bus isolator (Pentograph) at 400KV UPPTCL panki end (02 Nos of isolators for Kanpur - Panki Line 1 & 2) | 18/Oct/2021 | 10:00 | 23/Oct/2021 | 18:00 | At the time of replacement of bus isolators associated with Bus 2, the lines will be charged through TBC one by one. | PLANNED | Requested | |
| 502 | RQ66633 | OCC_187 | stuup_sd | BUS | 400KV BUS 2 AT AGRA(UP) | D | "Routine maintenance & tightening of jumpers" | 11/Oct/2021 | 10:00 | 11/Oct/2021 | 17:00 | | PLANNED | Requested | |
| 503 | RQ66959 | OCC_187 | cpcc3_sd | BUS | 400KV BUS 1 AT PANKI(UP) | C | Retrofitment of Bus isolator (Pentograph) at 400KV UPPTCL panki end (02 Nos of isolators for Kanpur - Panki Line 1 & 2) | 11/Oct/2021 | 10:00 | 16/Oct/2021 | 18:00 | At the time of replacement of bus isolators associated with Bus 1, the lines will be charged through TBC one by one. | PLANNED | Requested | |
| 504 | RQ66639 | OCC_187 | stuup_sd | BUS | 400KV BUS 2 AT DASNA(UP) | D | For Annual Maintenance & Testing (There is no load interruption as load will be feed by Bus-1 | 11/Oct/2021 | 09:30 | 11/Oct/2021 | 18:30 | | PLANNED | Requested | |
| 505 | RQ66632 | OCC_187 | stuup_sd | BUS | 400KV BUS 1 AT AGRA(UP) | D | "Routine maintenance & tightening of jumpers" | 08/Oct/2021 | 10:00 | 08/Oct/2021 | 17:00 | | PLANNED | Requested | |
| 506 | RQ66638 | OCC_187 | stuup_sd | BUS | 400KV BUS 1 AT DASNA(UP) | D | For Annual Maintenance & Testing (There is no load interruption as load will be feed by Bus-2 | 07/Oct/2021 | 09:30 | 07/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 507 | RQ66631 | OCC_187 | stuup_sd | BUS | 400KV BUS 2 AT MORADABAD(UP) | D | Repairing of damaged Jack Bus Conductor of B- Phase | 06/Oct/2021 | 10:00 | 06/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 508 | RQ66635 | OCC_187 | stuup_sd | BUS | 400KV BUS 2 AT SARNATH(UP) | C | Replacement of 400KV Bus Coupler Bay's Jumper(Main Bus-II to BSJ) & attending red hot of various bays. | 04/Oct/2021 | 09:00 | 06/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 509 | RQ67417 | OCC_187 | cpcc1_sd | BUS | 400KV BUS 2 AT BHIWANI(BB) | D | For upgradation of Bays equipment from 2000A to 3000A(CB & CT replacement to be done with foundation modification of CB) | 25/Oct/2021 | 08:00 | 26/Oct/2021 | 18:00 | | PLANNED | Requested | |

| | | | | | | | | | | | | | | |
|-----|---------|---------|------------|-----------------|----------------------------------------------------------------------------|---|---------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|---------------------------------|---------|-----------|
| 510 | RQ67103 | OCC_187 | bbmb_sd | BUS | 400KV BUS 2 AT PANIPAT(BB) | C | Replace Bus isolator 425 | 25/Oct/2021 | 08:00 | 27/Oct/2021 | 18:00 | | PLANNED | Requested |
| 511 | RQ67579 | OCC_187 | bbmb_sd | BUS | 400KV BUS 1 AT BHIWANI(BB) | D | Mtc. of Bus due to current imbalance | 23/Oct/2021 | 08:00 | 23/Oct/2021 | 18:00 | | PLANNED | Requested |
| 512 | RQ67418 | OCC_187 | cpcc1_sd | BUS | 400KV BUS 1 AT BHIWANI(BB) | D | For erection and connection of new dropper in 400KV Side Main Bay of 765KV ICT-III(Under commissioning) at Bhiwani | 22/Oct/2021 | 08:00 | 23/Oct/2021 | 18:00 | | PLANNED | Requested |
| 513 | RQ67416 | OCC_187 | cpcc1_sd | BUS | 400KV BUS 1 AT BHIWANI(BB) | D | For erection and connection of new dropper in 400KV Side Main Bay of 765KV ICT-III(Under commissioning) at Bhiwani | 22/Oct/2021 | 08:00 | 22/Oct/2021 | 18:00 | | PLANNED | Requested |
| 514 | RQ67580 | OCC_187 | bbmb_sd | BUS | 400KV BUS 2 AT BHIWANI(BB) | D | Mtc. of Bus due to current imbalance | 21/Oct/2021 | 08:00 | 21/Oct/2021 | 18:00 | | PLANNED | Requested |
| 515 | RQ67102 | OCC_187 | bbmb_sd | BUS | 400KV BUS 2 AT PANIPAT(BB) | C | Replace kV Bus isolator 407& 409 | 04/Oct/2021 | 08:00 | 09/Oct/2021 | 18:00 | | PLANNED | Requested |
| 516 | RQ66907 | OCC_187 | slcdcv_sd | BUS | 400KV BUS 2 AT BAWANA(DV) | D | To carry out cleaning of all Bus / Bay Post Insulators as preventive measure before onset of winter / foggy season. | 19/Oct/2021 | 09:00 | 19/Oct/2021 | 17:00 | | PLANNED | Requested |
| 517 | RQ66906 | OCC_187 | slcdcv_sd | BUS | 400KV BUS 1 AT BAWANA(DV) | D | To carry out cleaning of all Bus / Bay Post Insulators as preventive measure before onset of winter / foggy season. | 18/Oct/2021 | 09:00 | 18/Oct/2021 | 17:00 | | PLANNED | Requested |
| 518 | RQ67108 | OCC_187 | koldam_sd | BUS | 400KV BUS 2 AT KOLDAM(NT) | C | Annual Maintenance | 19/Oct/2021 | 08:00 | 19/Oct/2021 | 20:00 | | PLANNED | Requested |
| 519 | RQ67106 | OCC_187 | koldam_sd | BUS | 400KV BUS 1 AT KOLDAM(NT) | C | Annual Maintenance | 18/Oct/2021 | 08:00 | 18/Oct/2021 | 20:00 | | PLANNED | Requested |
| 520 | RQ66887 | OCC_187 | ntpcos_sd | BUS | 400KV BUS 2 AT RIHAND(NT) | D | For annual maintenance & Testing of Bus Equipments | 05/Oct/2021 | 09:00 | 05/Oct/2021 | 18:00 | | PLANNED | Requested |
| 521 | RQ66888 | OCC_187 | ntpcos_sd | BUS | 400KV BUS 3 AT RIHAND(NT) | D | For annual maintenance & Testing of Bus Equipments | 01/Oct/2021 | 09:00 | 01/Oct/2021 | 18:00 | | PLANNED | Requested |
| 522 | RQ67142 | OCC_187 | cpcc2_sd | LINE REACTOR | 63 MVAR LR ON MOGA-HISSAR (PG) CKT-3 @MOGA(PG) | D | For AMP works of line reactor. | 09/Oct/2021 | 09:30 | 09/Oct/2021 | 17:30 | Kindly approve | PLANNED | Requested |
| 523 | RQ67562 | OCC_187 | cpcc2_sd | LINE REACTOR | 63 MVAR LR ON MOGA-HISSAR (PG) CKT-3 @MOGA(PG) | D | For AMP works of line reactor. | 09/Oct/2021 | 09:30 | 09/Oct/2021 | 17:30 | | PLANNED | Requested |
| 524 | RQ67398 | OCC_187 | cpcc1_sd | LINE REACTOR | 50 MVAR LR ON AGRA-SIKAR (PG) CKT-1 @SIKAR(PG) | D | FOR AMP WORK | 07/Oct/2021 | 09:00 | 07/Oct/2021 | 18:00 | | PLANNED | Requested |
| 525 | RQ67376 | OCC_187 | slcdcrs_sd | LINE REACTOR | 80 MVAR LR ON 400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-2 @BABAI(RS) | D | Quarterly Maintenance | 05/Oct/2021 | 09:00 | 05/Oct/2021 | 13:00 | | PLANNED | Requested |
| 526 | RQ67395 | OCC_187 | cpcc1_sd | BR/BSR/MSC/M SR | 125 MVAR BUS REACTOR NO 1 AT 400KV CHITTORGARH(PG) | D | FOR AMP WORK | 29/Oct/2021 | 09:00 | 29/Oct/2021 | 18:00 | | PLANNED | Requested |
| 527 | RQ67427 | OCC_187 | cpcc1_sd | BR/BSR/MSC/M SR | 50 MVAR BUS REACTOR NO 3 AT 400 KV BASSI(PG) | D | FOR AMP WORK | 29/Oct/2021 | 08:00 | 29/Oct/2021 | 18:00 | | PLANNED | Requested |
| 528 | RQ67394 | OCC_187 | cpcc1_sd | BR/BSR/MSC/M SR | 125 MVAR BUS REACTOR NO 1 AT 400 KV TUGHLAKABAD(PG) | D | FOR AMP WORK | 25/Oct/2021 | 09:00 | 25/Oct/2021 | 18:00 | | PLANNED | Requested |
| 529 | RQ67425 | OCC_187 | cpcc1_sd | BR/BSR/MSC/M SR | 80 MVAR BUS REACTOR NO 1 AT 400KV BALLABHGARH(PG) | D | FOR AMP WORK | 20/Oct/2021 | 10:00 | 20/Oct/2021 | 18:00 | | PLANNED | Requested |
| 530 | RQ67599 | OCC_187 | cpcc2_sd | BR/BSR/MSC/M SR | 125 MVAR BUS REACTOR NO 1 AT 400KV PATIALA(PG) | D | For stringing/Connection of new reactor to existing reactor. | 20/Oct/2021 | 09:00 | 20/Oct/2021 | 18:00 | | PLANNED | Requested |
| 531 | RQ67374 | OCC_187 | slcdcrs_sd | BR/BSR/MSC/M SR | 125 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS) | D | Maintenance work of bay equipments , isolators and testing work of bay equipments. | 16/Oct/2021 | 09:00 | 16/Oct/2021 | 17:00 | | PLANNED | Requested |
| 532 | RQ67399 | OCC_187 | cpcc1_sd | BR/BSR/MSC/M SR | 50 MVAR BUS REACTOR NO 2 AT 400KV KOTA(PG) | D | FOR AMP WORK | 11/Oct/2021 | 09:00 | 11/Oct/2021 | 18:00 | | PLANNED | Requested |
| 533 | RQ67397 | OCC_187 | cpcc1_sd | BR/BSR/MSC/M SR | 125 MVAR BUS REACTOR NO 2 AT 400KV KANKROLI(PG) | D | FOR AMP WORK | 11/Oct/2021 | 09:00 | 11/Oct/2021 | 18:00 | | PLANNED | Requested |
| 534 | RQ67332 | OCC_187 | cpcc1_sd | BR/BSR/MSC/M SR | 125 MVAR BUS REACTOR NO 1 AT 400KV JAIPUR SOUTH(PG) | D | AMP work | 08/Oct/2021 | 09:00 | 08/Oct/2021 | 17:30 | | PLANNED | Requested |
| 535 | RQ67392 | OCC_187 | cpcc1_sd | BR/BSR/MSC/M SR | 125 MVAR BUS REACTOR NO 1 AT 400KV SONIPAT(PG) | D | AMP Works | 07/Oct/2021 | 09:00 | 07/Oct/2021 | 18:00 | | PLANNED | Requested |
| 536 | RQ67428 | OCC_187 | cpcc1_sd | BR/BSR/MSC/M SR | 125 MVAR BUS REACTOR NO 1 AT 400 KV BIKANER(PG) | D | FOR AMP WORK | 07/Oct/2021 | 08:00 | 07/Oct/2021 | 18:00 | | PLANNED | Requested |
| 537 | RQ67423 | OCC_187 | cpcc1_sd | BR/BSR/MSC/M SR | 80 MVAR BUS REACTOR NO 1 AT 400KV NEEMRANA(PG) | D | FOR AMP WORK | 06/Oct/2021 | 08:00 | 06/Oct/2021 | 18:00 | | PLANNED | Requested |
| 538 | RQ67396 | OCC_187 | cpcc1_sd | BR/BSR/MSC/M SR | 50 MVAR BUS REACTOR NO 1 AT 400KV KANKROLI(PG) | D | FOR AMP WORK | 05/Oct/2021 | 09:00 | 05/Oct/2021 | 18:00 | | PLANNED | Requested |
| 539 | RQ67426 | OCC_187 | cpcc1_sd | BR/BSR/MSC/M SR | 225 MVAR BUS SERIES REACTOR NO 1 AT 400 KV BALLABHGARH(PG) | C | S/D required for attending hot spots in Series Reactor bays Bus jumpers connecting BUS-1/2/3/4 | 04/Oct/2021 | 08:00 | 10/Oct/2021 | 18:00 | ALONG WITH BAYS 416/417/420/421 | PLANNED | Requested |
| 540 | RQ67333 | OCC_187 | cpcc1_sd | BR/BSR/MSC/M SR | 125 MVAR BUS REACTOR NO 2 AT 400KV JAIPUR SOUTH(PG) | D | AMP work | 01/Oct/2021 | 09:00 | 01/Oct/2021 | 17:30 | | PLANNED | Requested |

| | | | | | | | | | | | | | | | |
|-----|---------|---------|-----------|-----------------|-----------------------------------------------------------------------------------------------------------------------------------------------|---|---------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|-------------------------------------------|---------|-----------|--|
| 541 | RQ67372 | OCC_187 | sldcrs_sd | BR/BSR/MSC/M SR | 125 MVAR BUS REACTOR NO 1 AT 400KV HINDAUN(RS) | D | Half yearly Maintenance & testing work | 22/Oct/2021 | 10:00 | 22/Oct/2021 | 17:00 | | PLANNED | Requested | |
| 542 | RQ67373 | OCC_187 | sldcrs_sd | BR/BSR/MSC/M SR | 125 MVAR BUS REACTOR NO 1 AT 400KV MERTA(RS) | D | QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS | 06/Oct/2021 | 10:00 | 06/Oct/2021 | 17:00 | | PLANNED | Requested | |
| 543 | RQ67375 | OCC_187 | sldcrs_sd | BR/BSR/MSC/M SR | 80 MVAR BUS REACTOR NO 1 AT 400 KV KANKANI(RS) | D | Preventive Maintenance work of bay | 06/Oct/2021 | 09:00 | 06/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 544 | RQ67370 | OCC_187 | sldcrs_sd | BR/BSR/MSC/M SR | 50 MVAR BUS REACTOR NO 1 AT 400KV BIKANER(RS) | D | 50 MVAR Reactor will remain off during the shutdown of 400 kV Main Bus-II as it cannot be charged from 400 kV Main Bus-I due to problem in Z52A Breaker | 06/Oct/2021 | 08:00 | 06/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 545 | RQ67371 | OCC_187 | sldcrs_sd | BR/BSR/MSC/M SR | 125 MVAR BUS REACTOR NO 2 AT 400KV BIKANER(RS) | D | Routine Maintenance | 01/Oct/2021 | 08:00 | 01/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 546 | RQ66643 | OCC_187 | stuup_sd | BR/BSR/MSC/M SR | 63 MVAR BUS REACTOR NO 1 AT 400KV ORAI(UP) | C | For replacement of 400 KV, R AND Y phase bushing of 63 mvar bus reactor at 400 kv s/s orai | 21/Oct/2021 | 09:00 | 26/Oct/2021 | 17:00 | | PLANNED | Requested | |
| 547 | RQ66793 | OCC_187 | sldcps_sd | BR/BSR/MSC/M SR | 80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(PS) | D | Nut bolt tightening and cleaning of HV Bushings,, MB Terminal tighteneing | 12/Oct/2021 | 09:00 | 12/Oct/2021 | 17:00 | | PLANNED | Requested | |
| 548 | RQ66892 | OCC_187 | ntpcos_sd | BR/BSR/MSC/M SR | 80 MVAR BUS REACTOR NO 2 AT 400 KV RIHAND(NT) | C | For Control Switching Device Commissioning | 07/Oct/2021 | 09:00 | 09/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 549 | RQ67057 | OCC_187 | sldcuk_sd | BR/BSR/MSC/M SR | 80 MVAR BUS REACTOR NO 1 AT 400 KV SRINAGAR(UK) | C | for scheduled preventive maintenance | 05/Oct/2021 | 10:00 | 05/Oct/2021 | 14:00 | | PLANNED | Requested | |
| 550 | RQ67485 | OCC_187 | cpcc1_sd | BAY | 493 MAIN BAY - 400 KV HAPUR- MURADNAGAR_1 (UP) CKT-1 AT HAPUR | D | FOR AMP WORK | 30/Oct/2021 | 08:00 | 30/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 551 | RQ67503 | OCC_187 | cpcc1_sd | BAY | 407 MAIN BAY - 400/220 KV 315 MVA ICT 3 AT BAWANA(DV) (POWERGRID) | D | FOR AMP WORK | 30/Oct/2021 | 08:00 | 30/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 552 | RQ67504 | OCC_187 | cpcc1_sd | BAY | 405 MAIN BAY - 400KV BUS 1 AT BAWANA(DV) (POWERGRID) | D | FOR AMP WORK | 28/Oct/2021 | 08:00 | 28/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 553 | RQ67499 | OCC_187 | cpcc1_sd | BAY | 414 MAIN BAY - 400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1 (POWERGRID) | D | FOR AMP WORK | 26/Oct/2021 | 08:00 | 26/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 554 | RQ67479 | OCC_187 | cpcc1_sd | BAY | 426 TIE BAY - 400KV MEERUT(PG)-MANDOLA(PG) (PL) CKT-4 AND FUTURE AT MANDOLA(PG) | D | For ips tube erection in bay 425 by M/S KPTL for construction package under NRSS-XL | 23/Oct/2021 | 08:00 | 23/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 555 | RQ67505 | OCC_187 | cpcc1_sd | BAY | 405 TIE BAY - 400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2 (POWERGRID) AND 400/220 KV 500 MVA ICT 5 AT BHADLA(PG) AT 400 KV BHADLA(PG) (POWERGRID) | D | FOR AMP WORK | 22/Oct/2021 | 15:00 | 22/Oct/2021 | 21:00 | ICT will be charged through Main bay(406) | PLANNED | Requested | |
| 556 | RQ67502 | OCC_187 | cpcc1_sd | BAY | 408 MAIN BAY - 400KV BUS 1 AT BAWANA(DV) (POWERGRID) | D | FOR AMP WORK | 21/Oct/2021 | 08:00 | 21/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 557 | RQ67515 | OCC_187 | cpcc1_sd | BAY | 407 MAIN BAY - 400KV MANDOLA(PG)-BAWANA(DV) (DV) CKT-2 AT MANDOLA(PG) | D | FOR AMP WORK | 20/Oct/2021 | 08:00 | 20/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 558 | RQ67488 | OCC_187 | cpcc1_sd | BAY | 405 TIE BAY - 400/220KV 315 MVA ICT 2 AT BHIWANI(PG) AND FUTURE | C | For commissioning of 405 bay with ICT-III (under commissioning) for jumpering and connection work | 18/Oct/2021 | 08:00 | 23/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 559 | RQ67494 | OCC_187 | cpcc1_sd | BAY | 401 MAIN BAY - 400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1 (POWERGRID) | D | "For Bus Duct Erection of BAY 222 of ICT6 /erection area is near LA & bus duct turning location work shall be done in sunlight only" | 17/Oct/2021 | 08:00 | 18/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 560 | RQ67487 | OCC_187 | cpcc1_sd | BAY | 418 MAIN BAY - 400KV BHIWANI-HISSAR (PG) CKT-1 AT BHIWANI(PG) | C | For upgradation of Bays equipment from 2000A to 3000A(CB & CT replacement to be done with foundation modification of CB) | 15/Oct/2021 | 08:00 | 30/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 561 | RQ67513 | OCC_187 | cpcc1_sd | BAY | 411 MAIN BAY - 400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1 (POWERGRID) | D | FOR AMP WORK | 10/Oct/2021 | 08:00 | 10/Oct/2021 | 18:00 | AT BAWANA | PLANNED | Requested | |
| 562 | RQ67501 | OCC_187 | cpcc1_sd | BAY | 411 MAIN BAY - 400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1 (POWERGRID) | D | FOR AMP WORK | 06/Oct/2021 | 08:00 | 06/Oct/2021 | 18:00 | | PLANNED | Requested | |

| | | | | | | | | | | | | | | | |
|-----|---------|---------|-----------|-----|---------------------------------------------------------------------------------------------------------------------------------------------------|---|--------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|-------------------------------------------|---------|-----------|--|
| 563 | RQ67514 | OCC_187 | cpcc1_sd | BAY | 406 MAIN BAY - 400KV MANDOLA(PG)-BAWANA(DV) (DV) CKT-1 AT MANDOLA(PG) | D | FOR AMP WORK | 03/Oct/2021 | 08:00 | 03/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 564 | RQ67424 | OCC_187 | cpcc1_sd | BAY | 408 TIE BAY - 400KV ROORKEE(PG)-KASHIPUR(UK) (PG) CKT-1 AND FUTURE AT ROORKEE(PG) | C | CB erection and commissioning of main bay ICT-III, | 01/Oct/2021 | 08:00 | 31/Oct/2021 | 18:00 | S/D required on 20.09.2021 and 20.10.2021 | PLANNED | Requested | |
| 565 | RQ67225 | OCC_187 | slcdcv_sd | BAY | 410 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT MUNDKA(DV) AND 400KV BUS 2 AT MUNDKA(DV) | D | Testing of Breakers (Timing & DCRM), LA and CT IR Testing, Bay Maintenance as per PMS schedule of DTL. | 29/Oct/2021 | 14:00 | 29/Oct/2021 | 17:30 | | PLANNED | Requested | |
| 566 | RQ67223 | OCC_187 | slcdcv_sd | BAY | 409 TIE BAY - 400/220 KV 315 MVA ICT 2 AT MUNDKA(DV) AND FUTURE | D | Testing of Breakers (Timing & DCRM), LA and CT IR Testing, Bay Maintenance as per PMS schedule of DTL. | 29/Oct/2021 | 10:00 | 29/Oct/2021 | 13:00 | | PLANNED | Requested | |
| 567 | RQ67226 | OCC_187 | slcdcv_sd | BAY | 407 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT MUNDKA(DV) AND 400KV BUS 2 AT MUNDKA(DV) | D | Testing of Breakers (Timing & DCRM), LA and CT IR Testing, Bay Maintenance as per PMS schedule of DTL. | 28/Oct/2021 | 14:00 | 28/Oct/2021 | 17:30 | | PLANNED | Requested | |
| 568 | RQ67224 | OCC_187 | slcdcv_sd | BAY | 406 TIE BAY - 400/220 KV 315 MVA ICT 1 AT MUNDKA(DV) AND FUTURE | D | Testing of Breakers (Timing & DCRM), LA and CT IR Testing, Bay Maintenance as per PMS schedule of DTL. | 28/Oct/2021 | 10:00 | 28/Oct/2021 | 13:00 | | PLANNED | Requested | |
| 569 | RQ66950 | OCC_187 | slcdcv_sd | BAY | 420-52 MAIN BAY - 400 KV BAWANA-MUNDKA (DV) CKT-1 (DTL) AND 400KV BUS 2 AT MUNDKA(DV) AT 400 KV MUNDKA(DV) (DTL) | D | Testing of Breakers (Timing & DCRM), LA and CT IR Testing, Bay Maintenance as per PMS schedule of DTL. | 27/Oct/2021 | 14:00 | 27/Oct/2021 | 17:30 | | PLANNED | Requested | |
| 570 | RQ66951 | OCC_187 | slcdcv_sd | BAY | 419-52 MAIN BAY - 400 KV BAWANA-MUNDKA (DV) CKT-1 (DTL) AND 400KV BUS 1 AT MUNDKA(DV) AT 400 KV MUNDKA(DV) (DTL) | D | Testing of Breakers (Timing & DCRM), LA and CT IR Testing, Bay Maintenance as per PMS schedule of DTL. | 27/Oct/2021 | 10:00 | 27/Oct/2021 | 13:00 | | PLANNED | Requested | |
| 571 | RQ66948 | OCC_187 | slcdcv_sd | BAY | 418-52 MAIN BAY - 400 KV BAWANA-MUNDKA (DV) CKT-2 (DTL) AND 400KV BUS 2 AT MUNDKA(DV) AT 400 KV MUNDKA(DV) (DTL) | D | Testing of Breakers (Timing & DCRM), LA and CT IR Testing, Bay Maintenance as per PMS schedule of DTL. | 26/Oct/2021 | 14:00 | 26/Oct/2021 | 17:30 | | PLANNED | Requested | |
| 572 | RQ66949 | OCC_187 | slcdcv_sd | BAY | 417-52 MAIN BAY - 400 KV BAWANA-MUNDKA (DV) CKT-2 (DTL) AND 400KV BUS 1 AT MUNDKA(DV) AT 400 KV MUNDKA(DV) (DTL) | D | Testing of Breakers (Timing & DCRM), LA and CT IR Testing, Bay Maintenance as per PMS schedule of DTL. | 26/Oct/2021 | 10:00 | 26/Oct/2021 | 13:30 | | PLANNED | Requested | |
| 573 | RQ66940 | OCC_187 | slcdcv_sd | BAY | 416 MAIN BAY - 400/220 KV 315 MVA ICT 4 AT MUNDKA(DV) AND 400KV BUS 2 AT MUNDKA(DV) | D | Testing of Breakers (Timing & DCRM), LA and CT IR Testing, Bay Maintenance as per PMS schedule of DTL. | 25/Oct/2021 | 14:00 | 25/Oct/2021 | 17:30 | | PLANNED | Requested | |
| 574 | RQ66941 | OCC_187 | slcdcv_sd | BAY | 415 TIE BAY - 400 KV JHAJIAR(APCL)-MUNDKA(DV) (APCL) CKT-1 AND 400/220 KV 315 MVA ICT 4 AT MUNDKA(DV) | D | Testing of Breakers (Timing & DCRM), LA and CT IR Testing, Bay Maintenance as per PMS schedule of DTL. | 25/Oct/2021 | 10:00 | 25/Oct/2021 | 13:00 | | PLANNED | Requested | |
| 575 | RQ67498 | OCC_187 | cpcc1_sd | BAY | 406 TIE BAY - 400/220 KV 315 MVA ICT 3 AT BAWANA(DV) (DTL) AND FUTURE AT 400 KV BAWANA(DV) (DTL) | D | FOR AMP WORK | 23/Oct/2021 | 08:00 | 23/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 576 | RQ66971 | OCC_187 | slcdcv_sd | BAY | 405 TIE BAY - 400/11 KV 216 MVA GT 5 AT BAWANA CCGTB(DTL) (DTL) AND 400 KV BAWANA CCGTB(DTL) - BUS 2 AT 400 KV BAWANA CCGTB(DTL) (DTL) | C | Retrofitting of 400kV SF6 circuit breaker in bay 405. | 20/Oct/2021 | 09:00 | 30/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 577 | RQ66972 | OCC_187 | slcdcv_sd | BAY | 408 TIE BAY - 400/11 KV 216 MVA GT 6 AT BAWANA CCGTB(DTL) (DTL) AND 400/11 KV 253 MVA GT 3 AT BAWANA CCGTB(DTL) AT 400 KV BAWANA CCGTB(DTL) (DTL) | C | Retrofitting of 400kV SF6 circuit breaker in bay 408. | 11/Oct/2021 | 09:00 | 20/Oct/2021 | 18:00 | | PLANNED | Requested | |

| | | | | | | | | | | | | | | | |
|-----|---------|---------|------------|-----|------------------------------------------------------------------------------------------------------------------|---|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|--------------------------------------------------------|---------|-----------|--|
| 578 | RQ66942 | OCC_187 | slidcdv_sd | BAY | 414 MAIN BAY - 400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-1 AND 400KV BUS 1 AT MUNDKA(DV) | D | Testing of Breakers (Timing & DCRM), LA and CT IR Testing, Bay Maintenance as per PMS schedule of DTL. | 07/Oct/2021 | 14:00 | 07/Oct/2021 | 17:30 | | PLANNED | Requested | |
| 579 | RQ66932 | OCC_187 | slidcdv_sd | BAY | 413 MAIN BAY - 400/220 KV 315 MVA ICT 3 AT MUNDKA(DV) AND 400KV BUS 2 AT MUNDKA(DV) | D | Testing of Breakers (Timing & DCRM), LA and CT IR Testing, Bay Maintenance as per PMS schedule of DTL. | 07/Oct/2021 | 10:00 | 07/Oct/2021 | 13:00 | | PLANNED | Requested | |
| 580 | RQ66933 | OCC_187 | slidcdv_sd | BAY | 412 TIE BAY - 400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-2 AND 400/220 KV 315 MVA ICT 3 AT MUNDKA(DV) | D | Testing of Breakers (Timing & DCRM), LA and CT IR Testing, Bay Maintenance as per PMS schedule of DTL. | 06/Oct/2021 | 14:00 | 06/Oct/2021 | 17:30 | | PLANNED | Requested | |
| 581 | RQ66934 | OCC_187 | slidcdv_sd | BAY | 411 MAIN BAY - 400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-2 AND 400KV BUS 1 AT MUNDKA(DV) | D | Testing of Breakers (Timing & DCRM), LA and CT IR Testing, Bay Maintenance as per PMS schedule of DTL. | 06/Oct/2021 | 10:00 | 06/Oct/2021 | 13:00 | | PLANNED | Requested | |
| 582 | RQ66924 | OCC_187 | slidcdv_sd | BAY | 404 MAIN BAY - 400 KV JHATIKARA(PG)-MUNDKA(DV) (DV) CKT-2 AND 400KV BUS 2 AT MUNDKA(DV) | D | Testing of Breakers (Timing & DCRM), LA and CT IR Testing, Bay Maintenance as per PMS schedule of DTL. | 05/Oct/2021 | 14:00 | 05/Oct/2021 | 17:30 | | PLANNED | Requested | |
| 583 | RQ66925 | OCC_187 | slidcdv_sd | BAY | 403 MAIN BAY - 400 KV JHATIKARA(PG)-MUNDKA(DV) (DV) CKT-2 AND 400KV BUS 1 AT MUNDKA(DV) | D | Testing of Breakers (Timing & DCRM), LA and CT IR Testing, Bay Maintenance as per PMS schedule of DTL. | 05/Oct/2021 | 10:00 | 05/Oct/2021 | 13:00 | | PLANNED | Requested | |
| 584 | RQ66926 | OCC_187 | slidcdv_sd | BAY | 402 MAIN BAY - 400 KV JHATIKARA(PG)-MUNDKA(DV) (DV) CKT-1 AND 400KV BUS 2 AT MUNDKA(DV) | D | Testing of Breakers (Timing & DCRM), LA and CT IR Testing, Bay Maintenance as per PMS schedule of DTL. | 04/Oct/2021 | 14:00 | 04/Oct/2021 | 17:30 | | PLANNED | Requested | |
| 585 | RQ66927 | OCC_187 | slidcdv_sd | BAY | 401 MAIN BAY - 400 KV JHATIKARA(PG)-MUNDKA(DV) (DV) CKT-1 AND 400KV BUS 1 AT MUNDKA(DV) | D | Testing of Breakers (Timing & DCRM), LA and CT IR Testing, Bay Maintenance as per PMS schedule of DTL. | 04/Oct/2021 | 10:00 | 04/Oct/2021 | 13:00 | | PLANNED | Requested | |
| 586 | RQ66814 | OCC_187 | slidcps_sd | BAY | 401 MAIN BAY - 400KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-1 AT MUKTSAR(PS) | D | General maintenance for nut-bolt tightening, cleaning and IR of equipments. | 29/Oct/2021 | 09:00 | 29/Oct/2021 | 17:00 | | PLANNED | Requested | |
| 587 | RQ66813 | OCC_187 | slidcps_sd | BAY | 423 TIE BAY - 400 KV DEHAR(BB)-RAJPURA(PS) (BB) CKT-1 AND FUTURE AT RAJPURA(PS) | D | Annual maintenance of CB, CTs, Isolators, hardware fittings and annual protection testing of bay equipments. | 28/Oct/2021 | 13:00 | 28/Oct/2021 | 17:00 | Only bay shutdown required & No line shutdown required | PLANNED | Requested | |
| 588 | RQ66812 | OCC_187 | slidcps_sd | BAY | 424 MAIN BAY - 400 KV DEHAR(BB)-RAJPURA(PS) (BB) CKT-1 AT RAJPURA(PS) | D | Annual maintenance of CB, CTs, Isolators, hardware fittings and annual protection testing of bay equipments. | 28/Oct/2021 | 09:00 | 28/Oct/2021 | 13:00 | Only bay shutdown required & No line shutdown required | PLANNED | Requested | |
| 589 | RQ66811 | OCC_187 | slidcps_sd | BAY | 423 TIE BAY - 400 KV DEHAR(BB)-RAJPURA(PS) (BB) CKT-1 AND FUTURE AT RAJPURA(PS) | D | Annual maintenance of CB, CTs, Isolators, hardware fittings and annual protection testing of bay equipments. | 27/Oct/2021 | 13:00 | 27/Oct/2021 | 17:00 | Only bay shutdown required & No line shutdown required | PLANNED | Requested | |
| 590 | RQ66809 | OCC_187 | slidcps_sd | BAY | 405 TIE BAY - 400KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-2 AND 400KV MUKTSAR-MAKHU (PS) CKT-2 AT MUKTSAR(PS) | D | General maintenance for nut-bolt tightening, cleaning and IR of equipments. | 27/Oct/2021 | 09:00 | 27/Oct/2021 | 17:00 | | PLANNED | Requested | |
| 591 | RQ66810 | OCC_187 | slidcps_sd | BAY | 424 MAIN BAY - 400 KV DEHAR(BB)-RAJPURA(PS) (BB) CKT-1 AT RAJPURA(PS) | D | Annual maintenance of CB, CTs, Isolators, hardware fittings and annual protection testing of bay equipments. | 27/Oct/2021 | 09:00 | 27/Oct/2021 | 13:00 | Only bay shutdown required & No line shutdown required | PLANNED | Requested | |
| 592 | RQ66808 | OCC_187 | slidcps_sd | BAY | 410 MAIN BAY - 400KV MUKTSAR-MAKHU (PS) CKT-2 AT MAKHU(PS) | D | Nut bolt tighteneing of clamp and connectors of 410 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tighteneing of C&R panels and BMK | 25/Oct/2021 | 09:00 | 25/Oct/2021 | 17:00 | | PLANNED | Requested | |
| 593 | RQ66807 | OCC_187 | slidcps_sd | BAY | 407 MAIN BAY - 400KV MUKTSAR-MAKHU (PS) CKT-1 AT MAKHU(PS) | D | Nut bolt tighteneing of clamp and connectors of 407 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tighteneing of C&R panels and BMK | 22/Oct/2021 | 09:00 | 22/Oct/2021 | 17:00 | | PLANNED | Requested | |

| | | | | | | | | | | | | | | | |
|-----|---------|---------|------------|-----|------------------------------------------------------------------------------------------------------------------|---|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|-----|---------|-----------|--|
| 594 | RQ66806 | OCC_187 | slidcps_sd | BAY | 403 MAIN BAY - 400KV TALWANDI SABOO(PSG)-DHURI(P5) (PS) CKT-1 AT DHURI(P5) | D | Maintenance of (407 89L isolator) alignment of isolator and checking of interlock , Tightness of Clamp connectors of CVT(407), checking of oil level and leakage, Tightness and Cleaning of Wave Trap (407), For LA (407) Checking of leakage Current. | 21/Oct/2021 | 09:00 | 21/Oct/2021 | 17:00 | --- | PLANNED | Requested | |
| 595 | RQ66805 | OCC_187 | slidcps_sd | BAY | 406 MAIN BAY - 400 KV AMRITSAR(PG)-MAKHU(P5) (PSTCL) CKT-2 (PSTCL) AT MAKHU(P5) | D | Nut bolt tighteneing of clamp and connectors of 406 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tighteneing of C&R panels and BMK | 19/Oct/2021 | 09:00 | 19/Oct/2021 | 17:00 | | PLANNED | Requested | |
| 596 | RQ66803 | OCC_187 | slidcps_sd | BAY | 402 TIE BAY - 400KV TALWANDI SABOO(PSG)-MUKTSAR(P5) (PS) CKT-1 AND 400KV MUKTSAR-MAKHU (PS) CKT-1 AT MUKTSAR(P5) | D | General maintenance for nut-bolt tightening, cleaning and IR of equipments. | 18/Oct/2021 | 09:00 | 18/Oct/2021 | 17:00 | | PLANNED | Requested | |
| 597 | RQ66804 | OCC_187 | slidcps_sd | BAY | 403 MAIN BAY - 400 KV AMRITSAR(PG)-MAKHU(P5) (PSTCL) CKT-1 (PSTCL) AT MAKHU(P5) | D | Nut bolt tighteneing of clamp and connectors of 403 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tighteneing of C&R panels and BMK | 18/Oct/2021 | 09:00 | 18/Oct/2021 | 17:00 | | PLANNED | Requested | |
| 598 | RQ66802 | OCC_187 | slidcps_sd | BAY | 412 MAIN BAY - 400/220KV 315 MVA ICT 2 AT MUKTSAR(P5) | D | General maintenance for nut-bolt tightening, cleaning and IR of equipments. | 13/Oct/2021 | 09:00 | 13/Oct/2021 | 17:00 | | PLANNED | Requested | |
| 599 | RQ66801 | OCC_187 | slidcps_sd | BAY | 415 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(P5) | D | Nut bolt tighteneing of clamp and connectors of 415 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tighteneing of C&R panels and BMK | 12/Oct/2021 | 09:00 | 12/Oct/2021 | 17:00 | | PLANNED | Requested | |
| 600 | RQ66798 | OCC_187 | slidcps_sd | BAY | 404 MAIN BAY - 400KV TALWANDI SABOO(PSG)-MUKTSAR(P5) (PS) CKT-2 AT MUKTSAR(P5) | D | General maintenance for nut-bolt tightening, cleaning and IR of equipments. | 11/Oct/2021 | 09:00 | 11/Oct/2021 | 17:00 | | PLANNED | Requested | |
| 601 | RQ66799 | OCC_187 | slidcps_sd | BAY | 404 MAIN BAY - 400KV NAKODAR(PSG)-MAKHU(P5) (PS) CKT-1 AT MAKHU(P5) | D | Nut bolt tighteneing of clamp and connectors of 404 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tighteneing of C&R panels and BMK | 11/Oct/2021 | 09:00 | 11/Oct/2021 | 17:00 | | PLANNED | Requested | |
| 602 | RQ66800 | OCC_187 | slidcps_sd | BAY | 404 MAIN BAY - 400KV TALWANDI SABOO(PSG)-DHURI(P5) (PS) CKT-1 AT TALWANDI SABOO(PSG) | D | Maintenance of (407 89B isolator, 408 89A isolator)Tightness of Clamp connectors of CT (407) | 11/Oct/2021 | 09:00 | 11/Oct/2021 | 17:00 | --- | PLANNED | Requested | |
| 603 | RQ66797 | OCC_187 | slidcps_sd | BAY | 404 MAIN BAY - 400KV TALWANDI SABOO(PSG)-DHURI(P5) (PS) CKT-1 AT TALWANDI SABOO(PSG) | D | Tan delta of 407 & 408 CB, 407 & 408 CT and Protection testing of 400 kv talwandi ckt 1 by protection team ludhiana | 08/Oct/2021 | 09:00 | 08/Oct/2021 | 17:00 | --- | PLANNED | Requested | |
| 604 | RQ66796 | OCC_187 | slidcps_sd | BAY | 412 MAIN BAY - 400/220KV 315 MVA ICT 2 AT MAKHU(P5) | D | Nut bolt tighteneing of clamp and connectors of 412 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tighteneing of C&R panels and BMK | 07/Oct/2021 | 09:00 | 07/Oct/2021 | 17:00 | | PLANNED | Requested | |
| 605 | RQ66795 | OCC_187 | slidcps_sd | BAY | 409 MAIN BAY - 400/220KV 315 MVA ICT 1 AT MAKHU(P5) | D | Nut bolt tighteneing of clamp and connectors of 409 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tighteneing of C&R panels and BMK | 05/Oct/2021 | 09:00 | 05/Oct/2021 | 17:00 | | PLANNED | Requested | |
| 606 | RQ66794 | OCC_187 | slidcps_sd | BAY | 401 MAIN BAY - 400KV NAKODAR(PSG)-MAKHU(P5) (PS) CKT-2 AT MAKHU(P5) | D | Nut bolt tighteneing of clamp and connectors of 401 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tighteneing of C&R panels and BMK | 04/Oct/2021 | 09:00 | 04/Oct/2021 | 17:00 | | PLANNED | Requested | |
| 607 | RQ66778 | OCC_187 | slidcrs_sd | BAY | 411-52T TIE BAY - 765/400 KV 1500 MVA ICT 3 AT ANTA(RS) AND FUTURE AT 400 KV ANTA(RS) | D | FOR 3rd Quarter maintenance and Testing of CT & Circuit Breaker | 27/Oct/2021 | 09:30 | 27/Oct/2021 | 17:00 | | PLANNED | Requested | |
| 608 | RQ66777 | OCC_187 | slidcrs_sd | BAY | 411-52 D MAIN BAY - 400KV BUS 2 AT ANTA(RS) AND FUTURE AT 400 KV ANTA(RS) | D | FOR 3rd Quarter maintenance and Testing of CT & Circuit Breaker | 26/Oct/2021 | 09:30 | 26/Oct/2021 | 17:00 | | PLANNED | Requested | |
| 609 | RQ66780 | OCC_187 | slidcrs_sd | BAY | 409-52D MAIN BAY - 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2 (RRVPNL) | D | FOR 3rd Quarter maintenance and Testing of CT & Circuit Breaker | 25/Oct/2021 | 09:30 | 25/Oct/2021 | 17:00 | | PLANNED | Requested | |

| | | | | | | | | | | | | | | |
|-----|---------|---------|--------------|-----|----------------------------------------------------------------------------------------------------------------------|---|--------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|----------------------------------|---------|-----------|
| 610 | RQ66765 | OCC_187 | slcdcrs_sd | BAY | 40752C MAIN BAY - 765/400KV 1500 MVA ICT 1 AT PHAGI(RS) | D | 1-Measurement of Tan-Delta of CTs. 2- Measurement of operation timings of CB. 3- Tightness of clamps & connectors | 23/Oct/2021 | 09:00 | 23/Oct/2021 | 18:00 | | PLANNED | Requested |
| 611 | RQ66779 | OCC_187 | slcdcrs_sd | BAY | 408-52D MAIN BAY - 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1 (RRVPNL) | D | FOR 3rd Quarter maintenance and Testing of CT & Circuit Breaker | 22/Oct/2021 | 09:30 | 22/Oct/2021 | 17:00 | | PLANNED | Requested |
| 612 | RQ67493 | OCC_187 | slcdcrs_sd | BAY | 406 MAIN BAY - 400KV AJMER(RS)-DEEDWANA(MTS) (MTS) CKT-1 AND SELECT AT AJMER(RS) | D | QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS | 22/Oct/2021 | 09:00 | 22/Oct/2021 | 13:00 | | PLANNED | Requested |
| 613 | RQ66781 | OCC_187 | slcdcrs_sd | BAY | 406-52D MAIN BAY - 400 KV ANTA-CHHABRA SCTPS (RS) CKT-1 (RRVPNL) | D | FOR 3rd Quarter maintenance and Testing of CT & Circuit Breaker | 21/Oct/2021 | 09:30 | 21/Oct/2021 | 17:00 | | PLANNED | Requested |
| 614 | RQ67252 | OCC_187 | slcdcrs_sd | BAY | 405 TIE BAY - 400KV AJMER(RS)-DEEDWANA(MTS) (MTS) CKT-1 AND 400KV AJMER-BHILWARA (RS) CKT-2 AT AJMER(RS) | D | QUARTERLY MAINTENANCE WORK OF BAY & EQUIPMENTS | 21/Oct/2021 | 09:00 | 21/Oct/2021 | 13:00 | | PLANNED | Requested |
| 615 | RQ66775 | OCC_187 | slcdcrs_sd | BAY | 404-52D MAIN BAY - 400 KV ANTA-KALISINDH (RS) CKT-1 (RRVPNL) | D | FOR 3rd Quarter maintenance and Testing of CT & Circuit Breaker | 20/Oct/2021 | 09:30 | 20/Oct/2021 | 17:00 | | PLANNED | Requested |
| 616 | RQ67251 | OCC_187 | slcdcrs_sd | BAY | 404 MAIN BAY - 400KV AJMER-BHILWARA (RS) CKT-2 AND SELECT AT AJMER(RS) | D | QUARTERLY MAINTENANCE WORK OF BAY & EQUIPMENTS | 20/Oct/2021 | 09:00 | 20/Oct/2021 | 13:00 | | PLANNED | Requested |
| 617 | RQ66776 | OCC_187 | slcdcrs_sd | BAY | 403-52D MAIN BAY - 400 KV ANTA-KALISINDH (RS) CKT-2 (RRVPNL) | D | FOR 3rd Quarter maintenance and Testing of CT & Circuit Breaker | 18/Oct/2021 | 09:30 | 18/Oct/2021 | 17:00 | | PLANNED | Requested |
| 618 | RQ66764 | OCC_187 | slcdcrs_sd | BAY | 40852D MAIN BAY - 400KV PHAGI-AJMER (RS) CKT-2 AT PHAGI(RS) | D | 1. To check the operation timings of CB & measurement of contact resistance. 2. Measurement of Tan-delta of CTs. 3. Tightening of clamps & connectors. | 12/Oct/2021 | 09:00 | 12/Oct/2021 | 18:00 | | PLANNED | Requested |
| 619 | RQ67253 | OCC_187 | slcdcrs_sd | BAY | 402 TIE BAY - 400KV AJMER-BHILWARA (RS) CKT-1 AND FUTURE AT AJMER(RS) | D | QUARTERLY MAINTENANCE WORK OF BAY & EQUIPMENTS | 12/Oct/2021 | 09:00 | 12/Oct/2021 | 13:00 | | PLANNED | Requested |
| 620 | RQ67254 | OCC_187 | slcdcrs_sd | BAY | 401 MAIN BAY - 400KV AJMER-BHILWARA (RS) CKT-1 AND SELECT AT AJMER(RS) | D | QUARTERLY MAINTENANCE WORK OF BAY & EQUIPMENTS | 11/Oct/2021 | 09:00 | 11/Oct/2021 | 13:00 | | PLANNED | Requested |
| 621 | RQ66763 | OCC_187 | slcdcrs_sd | BAY | 401352C MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV PHAGI(RS) | D | 1. To check the operation timing of CB & measurement of contact resistance. 2. Measurement of Tan Delta of CTs. 3. Tightening of clamps & Connectors. | 04/Oct/2021 | 09:00 | 04/Oct/2021 | 18:00 | | PLANNED | Requested |
| 622 | RQ66889 | OCC_187 | ntpcos_sd | BAY | 428 BUS COUPLER BAY - 400KV BUS 4 AT RIHAND(NT) (NTPC) AND 400KV BUS6 AT RIHAND(NT) AT 400 KV RIHAND(NT) (NTPC) | D | For annual maintenance & testing of bay equipments | 26/Oct/2021 | 09:00 | 26/Oct/2021 | 18:00 | Bus coupler bay is normally open | PLANNED | Requested |
| 623 | RQ67268 | OCC_187 | singrauli_sd | BAY | 424-85 BUS SECTIONALIZER BAY - 400KV BUS 2 AT SINGRAULI(NT) AND 400KV BUS 4 AT SINGRAULI(NT) AT 400 KV SINGRAULI(NT) | C | For SWYD-SAS Integration | 18/Oct/2021 | 08:00 | 22/Oct/2021 | 18:00 | | PLANNED | Requested |
| 624 | RQ67269 | OCC_187 | singrauli_sd | BAY | 413 BUS SECTIONALIZER BAY - 400KV BUS 1 AT SINGRAULI(NT) AND 400KV BUS 3 AT SINGRAULI(NT) AT 400 KV SINGRAULI(NT) | C | For SWYD-SAS Integration | 04/Oct/2021 | 08:00 | 07/Oct/2021 | 18:00 | | PLANNED | Requested |
| 625 | RQ67255 | OCC_187 | slcdcrs_sd | BAY | 413 MAIN BAY - 400KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1 AT KAWAI SCTPS(APR) | D | Annual maintenance and testing of bay equipment's (CT, Isolator & Breaker). | 20/Oct/2021 | 08:30 | 20/Oct/2021 | 19:30 | | PLANNED | Requested |
| 626 | RQ67256 | OCC_187 | slcdcrs_sd | BAY | 407 MAIN BAY - 400KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2 AT KAWAI SCTPS(APR) | D | Annual maintenance and testing of bay equipment's (CT, Isolator & Breaker). | 17/Oct/2021 | 08:30 | 17/Oct/2021 | 19:30 | | PLANNED | Requested |

| | | | | | | | | | | | | | | | |
|-----|---------|---------|------------|-------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------|---|----------------------------------------------------------------------------------|-------------|-------|-------------|-------|--|---------|-----------|--|
| 627 | RQ67126 | OCC_187 | slidchp_sd | BAY | 402 TIE BAY - 400/220 KV 315 MVA ICT 1 AT GUMMA (HP) (HPPTCL) AND 400/220 KV 315 MVA ICT 2 AT GUMMA (HP) AT 400 KV GUMMA (HP) (HPPTCL) | C | Extension of 220KV Bus Bar-1 to connect new Bays 208 & 209, Bus-2 VT Maintenance | 15/Oct/2021 | 10:00 | 19/Oct/2021 | 20:00 | | PLANNED | Requested | |
| 628 | RQ67125 | OCC_187 | slidchp_sd | BAY | 403 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT GUMMA (HP) (HPPTCL) | C | Extension of 220KV Bus Bar-1 to connect new Bays 208 & 209, Bus-2 VT Maintenance | 15/Oct/2021 | 10:00 | 19/Oct/2021 | 20:00 | | PLANNED | Requested | |
| 629 | RQ67118 | OCC_187 | slidchp_sd | BAY | 402 TIE BAY - 400/220 KV 315 MVA ICT 1 AT GUMMA (HP) (HPPTCL) AND 400/220 KV 315 MVA ICT 2 AT GUMMA (HP) AT 400 KV GUMMA (HP) (HPPTCL) | C | Extension of 220KV Bus Bar-1 to connect new Bays 208 & 209 | 11/Oct/2021 | 10:00 | 14/Oct/2021 | 20:00 | | PLANNED | Requested | |
| 630 | RQ67117 | OCC_187 | slidchp_sd | BAY | 403 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT GUMMA (HP) (HPPTCL) | C | Extension of 220KV Bus Bar-1 to connect new Bays 208 & 209 | 11/Oct/2021 | 10:00 | 14/Oct/2021 | 20:00 | | PLANNED | Requested | |
| 631 | RQ67111 | OCC_187 | slidchp_sd | BAY | 401 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT GUMMA (HP) (HPPTCL) | D | Bua Bar Testing and Bus Bar Stability of 220KV Bus | 01/Oct/2021 | 09:00 | 01/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 632 | RQ67113 | OCC_187 | slidchp_sd | BAY | 402 TIE BAY - 400/220 KV 315 MVA ICT 1 AT GUMMA (HP) (HPPTCL) AND 400/220 KV 315 MVA ICT 2 AT GUMMA (HP) AT 400 KV GUMMA (HP) (HPPTCL) | D | Bus Bar Testing and Bus Bar Stability of 220KV Bus | 01/Oct/2021 | 09:00 | 01/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 633 | RQ67112 | OCC_187 | slidchp_sd | BAY | 403 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT GUMMA (HP) (HPPTCL) | D | Bus Bar Testing and Bus Bar Stability of 220KV Bus | 01/Oct/2021 | 09:00 | 01/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 634 | RQ67500 | OCC_187 | cpcc1_sd | BAY | 412 MAIN BAY - 400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1 (DTL) | D | FOR AMP WORK | 12/Oct/2021 | 08:00 | 12/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 635 | RQ66644 | OCC_187 | stuup_sd | BAY | 405 BUS COUPLER BAY - 400KV BUS 1 AT AGRA(UP) AND 400KV BUS 2 AT AGRA(UP) | D | "Routine maintenance, testing & tightening of jumpers" | 11/Oct/2021 | 10:00 | 11/Oct/2021 | 17:00 | | PLANNED | Requested | |
| 636 | RQ67209 | OCC_187 | stuup_sd | BAY | 408 TIE BAY - 400 KV AGRA FATEHBAD(UP)-FIROZABAD(PJFTL) (UP) CKT-1 (PJFTL) AND 400/220 KV 500 MVA ICT 2 AT FIROZABAD(PJFTL) AT 400 KV FIROZABAD(PJFTL) (PJFTL) | D | Annual Maintenance Plan (AMP) | 09/Oct/2021 | 08:00 | 09/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 637 | RQ67212 | OCC_187 | stuup_sd | BAY | 407 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT FIROZABAD(PJFTL) (PJFTL) | D | Annual Maintenance Plan (AMP) | 09/Oct/2021 | 08:00 | 09/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 638 | RQ67211 | OCC_187 | stuup_sd | BAY | 404 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV FIROZABAD(PJFTL) (PJFTL) | D | Annual Maintenance Plan (AMP) | 06/Oct/2021 | 08:00 | 07/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 639 | RQ67208 | OCC_187 | stuup_sd | BAY | 405 TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV FIROZABAD(PJFTL) (PJFTL) AND FUTURE AT 400 KV FIROZABAD(PJFTL) (PJFTL) | D | Annual Maintenance Plan (AMP) | 06/Oct/2021 | 08:00 | 07/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 640 | RQ67207 | OCC_187 | stuup_sd | BAY | 402 TIE BAY - 400/220 KV 500 MVA ICT 1 AT FIROZABAD(PJFTL) (PJFTL) AND FUTURE AT 400 KV FIROZABAD(PJFTL) (PJFTL) | D | Annual Maintenance Plan (AMP) | 05/Oct/2021 | 08:00 | 05/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 641 | RQ67210 | OCC_187 | stuup_sd | BAY | 401 MAIN BAY - 400/220 KV 500 MVA ICT 1 AT FIROZABAD(PJFTL) (PJFTL) | D | Annual Maintenance Plan (AMP) | 04/Oct/2021 | 08:00 | 05/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 642 | RQ67107 | OCC_187 | bbmb_sd | BAY | 403 MAIN BAY - 400KV DEHAR(BB)-PANCHKULA(PG) (BB) CKT-1 AT DEHAR(BB) | C | Replacement of six no. 400 KV Bus-1 CT with 3 new CTs | 04/Oct/2021 | 08:00 | 09/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 643 | RQ67110 | OCC_187 | bbmb_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT PANIPAT(BB) | D | Y.Mtc and Replace 220 kV Bus isolator | 30/Oct/2021 | 08:00 | 30/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 644 | RQ67484 | OCC_187 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT BASSI(PG) | D | FOR AMP WORK | 27/Oct/2021 | 08:00 | 27/Oct/2021 | 18:00 | | PLANNED | Requested | |

| | | | | | | | | | | | | | | | |
|-----|---------|---------|-----------|-------------|----------------------------------------------|---|------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|----------------|---------|-----------|--|
| 645 | RQ67497 | OCC_187 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT BAWANA(DV) | D | FOR AMP WORK | 26/Oct/2021 | 08:00 | 26/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 646 | RQ67015 | OCC_187 | cpcc3_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT AGRA(PG) | D | AMP work | 25/Oct/2021 | 10:00 | 25/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 647 | RQ66895 | OCC_187 | slidcv_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT BAWANA(DV) | D | To carry out Capacitance & Tan Delta testing of ICT, CT's etc. along with other general mntnc. / PMS activities. | 25/Oct/2021 | 09:00 | 25/Oct/2021 | 15:00 | | PLANNED | Requested | |
| 648 | RQ67534 | OCC_187 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT JALANDHAR(PG) | D | For AMP works. | 23/Oct/2021 | 09:00 | 23/Oct/2021 | 19:00 | | PLANNED | Requested | |
| 649 | RQ67564 | OCC_187 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT LUDHIANA(PG) | D | For AMP Works | 22/Oct/2021 | 09:00 | 22/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 650 | RQ67535 | OCC_187 | cpcc2_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT JALANDHAR(PG) | D | For AMP works. | 22/Oct/2021 | 09:00 | 22/Oct/2021 | 19:00 | | PLANNED | Requested | |
| 651 | RQ67322 | OCC_187 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT ROORKEE(PG) | D | AMP Work | 22/Oct/2021 | 09:00 | 01/Nov/2021 | 19:00 | | PLANNED | Requested | |
| 652 | RQ67457 | OCC_187 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 5 AT BHADLA(PG) | D | For Stringing work in BAY 222 of ICT 6 | 21/Oct/2021 | 10:00 | 21/Oct/2021 | 19:00 | | PLANNED | Requested | |
| 653 | RQ67231 | OCC_187 | cpcc2_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 4 AT AMRITSAR(PG) | D | For AMP Works | 20/Oct/2021 | 10:00 | 20/Oct/2021 | 18:00 | Kindly approve | PLANNED | Requested | |
| 654 | RQ67553 | OCC_187 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT KATHAL(PG) | D | For AMP Works | 20/Oct/2021 | 09:00 | 20/Oct/2021 | 17:30 | | PLANNED | Requested | |
| 655 | RQ67563 | OCC_187 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT LUDHIANA(PG) | D | For AMP Works | 20/Oct/2021 | 09:00 | 20/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 656 | RQ67574 | OCC_187 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT NEWWANPOH(PG) | D | For AMP Works | 18/Oct/2021 | 09:00 | 18/Oct/2021 | 17:30 | | PLANNED | Requested | |
| 657 | RQ67444 | OCC_187 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 5 AT BHADLA(PG) | D | Bay 222 HGIS Bushing erection, Bushing erection can only be done on day light. & CRM TESTING | 15/Oct/2021 | 08:00 | 17/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 658 | RQ66865 | OCC_187 | cpcc3_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT KANPUR(PG) | D | AMP works | 13/Oct/2021 | 10:00 | 13/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 659 | RQ67325 | OCC_187 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT SIKAR(PG) | D | TIE BAY LBB TESTING AFTER 413 BAY COMMISSIONING | 13/Oct/2021 | 09:00 | 14/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 660 | RQ67324 | OCC_187 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT JAIPUR SOUTH(PG) | D | AMP work | 12/Oct/2021 | 09:00 | 12/Oct/2021 | 17:30 | | PLANNED | Requested | |
| 661 | RQ67490 | OCC_187 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT BIKANER(PG) | D | 400KV SIDE ICT-2 TIE BAY 423 Augmentation work | 12/Oct/2021 | 08:00 | 13/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 662 | RQ66866 | OCC_187 | cpcc3_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT KANPUR(PG) | D | AMP works | 11/Oct/2021 | 10:00 | 11/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 663 | RQ67556 | OCC_187 | cpcc2_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT MOGA(PG) | D | For AMP Works | 11/Oct/2021 | 09:00 | 11/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 664 | RQ67145 | OCC_187 | cpcc2_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT MOGA(PG) | D | For AMP Works | 11/Oct/2021 | 09:00 | 11/Oct/2021 | 17:30 | Kindly approve | PLANNED | Requested | |
| 665 | RQ67328 | OCC_187 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT TUGHLAKABAD(PG) | D | For AMP Work | 11/Oct/2021 | 09:00 | 11/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 666 | RQ67454 | OCC_187 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT BHADLA(PG) | D | For Bus Duct Erection of Bay 222 of ICT-06/erection area is under charged IPS tube of ICT-03(work shall be done in sunlight only) | 08/Oct/2021 | 10:00 | 11/Oct/2021 | 19:00 | | PLANNED | Requested | |
| 667 | RQ67555 | OCC_187 | cpcc2_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT MOGA(PG) | D | For AMP Works | 08/Oct/2021 | 09:00 | 08/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 668 | RQ67143 | OCC_187 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 4 AT MOGA(PG) | D | For AMP Works | 08/Oct/2021 | 09:00 | 08/Oct/2021 | 17:30 | Kindly approve | PLANNED | Requested | |
| 669 | RQ67422 | OCC_187 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT NEEMRANA(PG) | D | FOR AMP WORK | 08/Oct/2021 | 08:00 | 08/Oct/2021 | 19:00 | | PLANNED | Requested | |
| 670 | RQ67483 | OCC_187 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT BASSI(PG) | D | FOR AMP WORK | 08/Oct/2021 | 08:00 | 08/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 671 | RQ67144 | OCC_187 | cpcc2_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT MOGA(PG) | D | For AMP Works | 07/Oct/2021 | 09:00 | 07/Oct/2021 | 17:30 | Kindly approve | PLANNED | Requested | |
| 672 | RQ67588 | OCC_187 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT SAMBA(PG) | D | For AMP Works | 07/Oct/2021 | 09:00 | 07/Oct/2021 | 17:30 | | PLANNED | Requested | |
| 673 | RQ67554 | OCC_187 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 4 AT MOGA(PG) | D | For AMP Works | 07/Oct/2021 | 09:00 | 07/Oct/2021 | 17:30 | | PLANNED | Requested | |
| 674 | RQ67016 | OCC_187 | cpcc3_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT AGRA(PG) | D | AMP work | 06/Oct/2021 | 10:00 | 06/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 675 | RQ67583 | OCC_187 | cpcc2_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT PANCHKULA(PG) | D | For AMP Works | 06/Oct/2021 | 09:30 | 06/Oct/2021 | 17:30 | | PLANNED | Requested | |
| 676 | RQ67329 | OCC_187 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT SONIPAT(PG) | D | AMP works | 06/Oct/2021 | 09:00 | 06/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 677 | RQ67326 | OCC_187 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT SIKAR(PG) | D | for AMP WORK OF CB & CT OF 207 BAY | 06/Oct/2021 | 09:00 | 06/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 678 | RQ67384 | OCC_187 | cpcc3_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT SHAHJAHANPUR(PG) | D | AMP work | 05/Oct/2021 | 10:00 | 05/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 679 | RQ67323 | OCC_187 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT JAIPUR SOUTH(PG) | D | AMP work | 05/Oct/2021 | 09:00 | 05/Oct/2021 | 17:30 | | PLANNED | Requested | |

| | | | | | | | | | | | | | | | |
|-----|---------|---------|----------|-------------|---------------------------------------------|---|-----------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|----------------------------------------|---------|-----------|--|
| 680 | RQ67327 | OCC_187 | cpcc_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT TUGHLAKABAD(PG) | D | For AMP Work | 05/Oct/2021 | 09:00 | 05/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 681 | RQ67589 | OCC_187 | cpcc_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT SAMBA(PG) | D | For arresting Oil leakane in OLTC | 04/Oct/2021 | 10:00 | 04/Oct/2021 | 11:00 | | PLANNED | Requested | |
| 682 | RQ67456 | OCC_187 | cpcc_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT BHADLA(PG) | D | For Bus Duct Erection of Bay 222 of ICT-06/erection area is under charged IPS tube of ICT-02(work shall be done in sunlight only) | 04/Oct/2021 | 10:00 | 08/Oct/2021 | 19:00 | | PLANNED | Requested | |
| 683 | RQ67330 | OCC_187 | cpcc_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT KANKROLI(PG) | D | FOR AMP WORK | 04/Oct/2021 | 09:00 | 04/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 684 | RQ67421 | OCC_187 | cpcc_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT NEEMRANA(PG) | D | FOR AMP WORK | 04/Oct/2021 | 08:00 | 04/Oct/2021 | 19:00 | | PLANNED | Requested | |
| 685 | RQ67104 | OCC_187 | bbmb_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 4 AT BALLABHGARH(PG) | D | Automation of 220 KV Sub-stations Ballabgarh & Samaypur | 04/Oct/2021 | 08:00 | 04/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 686 | RQ67592 | OCC_187 | cpcc_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT HAMIRPUR(PG) | D | For AMP Works | 02/Oct/2021 | 10:00 | 02/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 687 | RQ66854 | OCC_187 | cpcc_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT LUCKNOW_1(PG) | D | Static Relay replacement work | 02/Oct/2021 | 10:00 | 02/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 688 | RQ67593 | OCC_187 | cpcc_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT HAMIRPUR(PG) | D | For Meggering of Control Cables- Checking of DC Earth Fault in Bay 407 | 01/Oct/2021 | 11:00 | 01/Oct/2021 | 12:00 | | PLANNED | Requested | |
| 689 | RQ66855 | OCC_187 | cpcc3_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT LUCKNOW_1(PG) | D | Static Relay replacement work | 01/Oct/2021 | 10:00 | 01/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 690 | RQ67458 | OCC_187 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT BHADLA(PG) | D | For Bus Duct Erection of Bay 222 of ICT-06/erection area is under charged IPS tube of ICT-01(work shall be done in sunlight only) | 01/Oct/2021 | 10:00 | 04/Oct/2021 | 19:00 | | PLANNED | Requested | |
| 691 | RQ67455 | OCC_187 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT BHADLA(PG) | D | For Bus Duct Erection of Bay 222 of ICT-06/erection area is under charged IPS tube of ICT-01(work shall be done in sunlight only) | 01/Oct/2021 | 10:00 | 04/Oct/2021 | 19:00 | S/D required from 20.09.21 to 24.09.21 | PLANNED | Requested | |
| 692 | RQ67582 | OCC_187 | cpcc_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT PANCHKULA(PG) | D | For AMP Works | 01/Oct/2021 | 09:30 | 01/Oct/2021 | 17:30 | | PLANNED | Requested | |
| 693 | RQ67530 | OCC_187 | cpcc_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT PANIPAT(BB) | D | For AMP works. | 01/Oct/2021 | 09:00 | 01/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 694 | RQ67482 | OCC_187 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT BASSI(PG) | D | FOR AMP WORK | 01/Oct/2021 | 08:00 | 01/Oct/2021 | 18:00 | S/D required at 25.09.201 | PLANNED | Requested | |
| 695 | RQ67105 | OCC_187 | bbmb_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT BALLABHGARH(PG) | D | Automation of 220 KV Sub-stations Ballabgarh & Samaypur | 01/Oct/2021 | 08:00 | 01/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 696 | RQ67357 | OCC_187 | slcds_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT BABAI(RS) | D | Quarterly Maintenance | 28/Oct/2021 | 09:00 | 28/Oct/2021 | 15:00 | | PLANNED | Requested | |
| 697 | RQ67345 | OCC_187 | slcds_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT MERTA(RS) | D | QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS | 26/Oct/2021 | 08:00 | 26/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 698 | RQ67354 | OCC_187 | slcds_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT MERTA(RS) | D | QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS | 25/Oct/2021 | 08:00 | 25/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 699 | RQ67353 | OCC_187 | slcds_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT JODHPUR(RS) | D | Quaterly Preventive Maintenance & To replace remaining damaged 400 kv Post Insulator | 25/Oct/2021 | 08:00 | 26/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 700 | RQ67348 | OCC_187 | slcds_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT HINDAUN(RS) | D | Half yearly Maintenance & testing work | 21/Oct/2021 | 09:00 | 21/Oct/2021 | 17:00 | | PLANNED | Requested | |
| 701 | RQ67350 | OCC_187 | slcds_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT JODHPUR(RS) | D | Quaterly Preventive Maintenance | 21/Oct/2021 | 08:00 | 21/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 702 | RQ67347 | OCC_187 | slcds_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT HINDAUN(RS) | D | Half yearly Maintenance & testing work | 20/Oct/2021 | 09:00 | 20/Oct/2021 | 17:00 | | PLANNED | Requested | |
| 703 | RQ67356 | OCC_187 | slcds_sd | TRANSFORMER | 400/11 KV 80 MVA ST 2 AT KAWAI SCTPS(APR) | C | Annual maintenance and testing of Station transformer # 2 bay equipment's (CT, CVT, Isolator & Breaker). | 13/Oct/2021 | 08:30 | 14/Oct/2021 | 19:30 | | PLANNED | Requested | |
| 704 | RQ67351 | OCC_187 | slcds_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT RATANGARH(RS) | D | Maintenance work of bay equipments, isolators and testing work of bay equipments. | 11/Oct/2021 | 09:00 | 11/Oct/2021 | 17:00 | | PLANNED | Requested | |
| 705 | RQ67355 | OCC_187 | slcds_sd | TRANSFORMER | 400/11 KV 80 MVA ST 1 AT KAWAI SCTPS(APR) | C | Annual maintenance and testing of Station transformer # 1 bay equipment's (CT, CVT, Isolator & Breaker). | 09/Oct/2021 | 08:30 | 10/Oct/2021 | 19:30 | | PLANNED | Requested | |
| 706 | RQ67358 | OCC_187 | slcds_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT KANKANI(RS) | D | Preventive maintenance work of bay | 08/Oct/2021 | 09:00 | 09/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 707 | RQ67349 | OCC_187 | slcds_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT RATANGARH(RS) | D | Maintenance work of bay equipments, isolators and testing work of bay equipments. | 06/Oct/2021 | 09:00 | 06/Oct/2021 | 17:00 | | PLANNED | Requested | |
| 708 | RQ67352 | OCC_187 | slcds_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT BIKANER(RS) | D | Routine Maintenance | 05/Oct/2021 | 10:00 | 05/Oct/2021 | 17:00 | | PLANNED | Requested | |
| 709 | RQ67361 | OCC_187 | slcds_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT BHILWARA(RS) | D | Routine maintenance and testing of 315 MVA 400/220/33 KV ICT No.-2 & ASSOCIATED BAY EQUIPMENTS | 05/Oct/2021 | 09:00 | 06/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 710 | RQ67346 | OCC_187 | slcds_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT BABAI(RS) | D | Quarterly Maintenance | 01/Oct/2021 | 09:00 | 01/Oct/2021 | 15:00 | | PLANNED | Requested | |

| | | | | | | | | | | | | | | | |
|-----|---------|---------|------------|-------------|---------------------------------------------|---|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------|-----------|--|
| 711 | RQ66593 | OCC_187 | stuup_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT UNNAO(UP) | D | Attending the mechanical fault of R-Phase Main Bus-B Pantograph Isolator of 400KV Unnao-Panki Main Bay at 400KV S/S Unnao (During shutdown 400KV Unnao-Panki line will remain charged through 400 KV TBC | 28/Oct/2021 | 09:00 | 28/Oct/2021 | 17:00 | | PLANNED | Requested | |
| 712 | RQ66597 | OCC_187 | stuup_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT GR.NOIDA(UPC) | D | For Maintenance work of mentioned TF Bay | 26/Oct/2021 | 10:00 | 26/Oct/2021 | 15:00 | | PLANNED | Requested | |
| 713 | RQ66596 | OCC_187 | stuup_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT SULTANPUR(UP) | D | For routine bay maintenance | 22/Oct/2021 | 10:00 | 22/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 714 | RQ66595 | OCC_187 | stuup_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT SULTANPUR(UP) | D | Bay maintenance and routine testing | 18/Oct/2021 | 10:00 | 18/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 715 | RQ66604 | OCC_187 | stuup_sd | TRANSFORMER | 400/220 KV 240 MVA ICT 2 AT ORAI(UP) | D | for attending oil leakage of radiator | 12/Oct/2021 | 09:00 | 12/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 716 | RQ66603 | OCC_187 | stuup_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT MATHURA(UP) | D | Annual routine Testing and bay Maintenance work | 11/Oct/2021 | 09:00 | 12/Oct/2021 | 20:00 | | PLANNED | Requested | |
| 717 | RQ66622 | OCC_187 | stuup_sd | TRANSFORMER | 400/132 KV 200 MVA ICT 1 AT MAU(UP) | D | Routine Maintenance | 08/Oct/2021 | 09:00 | 08/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 718 | RQ66619 | OCC_187 | stuup_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 4 AT SARNATH(UP) | D | Complete tightening of bays & general maintenance ICT | 08/Oct/2021 | 09:00 | 08/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 719 | RQ66602 | OCC_187 | stuup_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT MATHURA(UP) | D | Annual routine Testing and bay Maintenance work | 07/Oct/2021 | 09:00 | 08/Oct/2021 | 20:00 | | PLANNED | Requested | |
| 720 | RQ66598 | OCC_187 | stuup_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 5 AT AGRA(UP) | D | Routine maintenance and testing of ICT and bay | 06/Oct/2021 | 10:00 | 06/Oct/2021 | 17:00 | | PLANNED | Requested | |
| 721 | RQ66621 | OCC_187 | stuup_sd | TRANSFORMER | 400/132 KV 200 MVA ICT 2 AT MAU(UP) | D | Routine Maintenance | 06/Oct/2021 | 09:00 | 06/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 722 | RQ66599 | OCC_187 | stuup_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT AGRA(UP) | D | Routine maintenance and testing of ICT and bay | 05/Oct/2021 | 10:00 | 05/Oct/2021 | 17:00 | | PLANNED | Requested | |
| 723 | RQ66592 | OCC_187 | stuup_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT UNNAO(UP) | C | Centrifuging of Transformer oil of Transformer and Testing of Circuit Breakers, CTs & Bushing at 400 KV S/S Unnao | 05/Oct/2021 | 09:00 | 11/Oct/2021 | 17:00 | | PLANNED | Requested | |
| 724 | RQ66600 | OCC_187 | stuup_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT AGRA(UP) | D | Routine maintenance and testing of ICT and bay | 04/Oct/2021 | 10:00 | 04/Oct/2021 | 17:00 | | PLANNED | Requested | |
| 725 | RQ66620 | OCC_187 | stuup_sd | TRANSFORMER | 400/132 KV 200 MVA ICT 3 AT MAU(UP) | D | Routine Maintenance | 04/Oct/2021 | 09:00 | 04/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 726 | RQ66601 | OCC_187 | stuup_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT MATHURA(UP) | D | Annual routine Testing and bay Maintenance work | 04/Oct/2021 | 09:00 | 05/Oct/2021 | 20:00 | | PLANNED | Requested | |
| 727 | RQ66594 | OCC_187 | stuup_sd | TRANSFORMER | 400/220 KV 240 MVA ICT 2 AT SULTANPUR(UP) | C | For replacement of Y Phase Bushing (Cont. Basis | 01/Oct/2021 | 10:00 | 11/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 728 | RQ66774 | OCC_187 | slidcps_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT NAKODAR(PGS) | D | Periodic Maintenance | 27/Oct/2021 | 10:00 | 27/Oct/2021 | 16:00 | | PLANNED | Requested | |
| 729 | RQ66772 | OCC_187 | slidcps_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT NAKODAR(PGS) | D | Periodic Maintenance | 25/Oct/2021 | 10:00 | 25/Oct/2021 | 16:00 | | PLANNED | Requested | |
| 730 | RQ66773 | OCC_187 | slidcps_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT DHURI(PS) | D | Maintenance of ICT Bushing Clamps, 220 kv Output Bus bar ,Transformer Cleaning | 25/Oct/2021 | 09:00 | 25/Oct/2021 | 17:00 | - | PLANNED | Requested | |
| 731 | RQ66771 | OCC_187 | slidcps_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT DHURI(PS) | D | Maintenance of 406 89L, 406 89A isolator | 22/Oct/2021 | 09:00 | 22/Oct/2021 | 17:00 | - | PLANNED | Requested | |
| 732 | RQ66770 | OCC_187 | slidcps_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT DHURI(PS) | D | Testing to be done by Protection Team | 19/Oct/2021 | 09:00 | 19/Oct/2021 | 17:00 | - | PLANNED | Requested | |
| 733 | RQ66769 | OCC_187 | slidcps_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT DHURI(PS) | D | Maintenance of 202 89L, 202 89C , CT 202, CB 202, | 18/Oct/2021 | 09:00 | 18/Oct/2021 | 17:00 | - | PLANNED | Requested | |
| 734 | RQ66768 | OCC_187 | slidcps_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT MUKTSAR(PS) | D | General maintenance for nut-bolt tightening, cleaning and IR of equipments. | 08/Oct/2021 | 09:00 | 08/Oct/2021 | 17:00 | | PLANNED | Requested | |
| 735 | RQ66767 | OCC_187 | slidcps_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT MAKHU(PS) | D | Nut bolt tightening and cleaning of HV and LV Bushings, OLTC motor Greasing and greasing of cooling fan motors , MB Terminal tightening | 07/Oct/2021 | 09:00 | 07/Oct/2021 | 17:00 | | PLANNED | Requested | |
| 736 | RQ66766 | OCC_187 | slidcps_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT MAKHU(PS) | D | Nut bolt tightening and cleaning of HV and LV Bushings, OLTC motor Greasing and greasing of cooling fan motors , MB Terminal tightening | 05/Oct/2021 | 09:00 | 05/Oct/2021 | 17:00 | | PLANNED | Requested | |
| 737 | RQ66859 | OCC_187 | slidchr_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT DEEPALPUR(JHKT) | D | FOR AMP WORK | 25/Oct/2021 | 10:00 | 25/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 738 | RQ66883 | OCC_187 | slidchr_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT DEEPALPUR(JHKT) | D | FOR AMP WORK | 25/Oct/2021 | 10:00 | 25/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 739 | RQ67213 | OCC_187 | dadri_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 5 AT DADRI(NT) | C | RADIATOR OIL LEAKAGE ARRESTING AND PRV REPLACEMENT IN ICT-5R, ICT-5Y, ICT-5B AND HOTSPOT ATTENDING IN ISOLATOR 789A AND 220 KV BUSBAR PROTECTION UPGRADATION WORK . | 25/Oct/2021 | 09:00 | 30/Oct/2021 | 18:00 | RADIATOR OIL LEAKAGE ARRESTING AND PRV REPLACEMENT IN ICT-5R, ICT-5Y, ICT-5B AND HOTSPOT ATTENDING IN ISOLATOR 789A AND 220 KV BUSBAR PROTECTION UPGRADATION WORK . | PLANNED | Requested | |

| | | | | | | | | | | | | | | | |
|-----|---------|---------|------------|------------------------------|---------------------------------------------|---|-----------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|-----------------------------------------------------------------------------------------------------------------------------------------|---------|-----------|--|
| 740 | RQ67206 | OCC_187 | dadri_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT DADRI(NT) | C | AIR CELL/MOG REPLACEMENT AND OSR REPLACEMENT IN ICT-1R, ICT-1Y, ICT-1B AND 220 KV BUSBAR PROTECTION UPGADATION WORK . | 18/Oct/2021 | 09:00 | 23/Oct/2021 | 18:00 | AIR CELL/MOG REPLACEMENT AND OSR REPLACEMENT IN ICT-1R, ICT-1Y, ICT-1B AND 220 KV BUSBAR PROTECTION UPGADATION WORK . | PLANNED | Requested | |
| 741 | RQ67214 | OCC_187 | dadri_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT DADRI(NT) | C | PRV AND OSR REPLACEMENT IN ICT-1R, ICT-1Y, ICT-1B AND HOTSPOT ATTENDING IN ISOLATOR 989A AND 220 KV BUSBAR PROTECTION UPGADATION WORK . | 04/Oct/2021 | 09:00 | 09/Oct/2021 | 18:00 | PRV AND OSR REPLACEMENT IN ICT-1R, ICT-1Y, ICT-1B AND HOTSPOT ATTENDING IN ISOLATOR 989A AND 220 KV BUSBAR PROTECTION UPGADATION WORK . | PLANNED | Requested | |
| 742 | RQ66897 | OCC_187 | slidcdv_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 6 AT BAWANA(DV) | D | To carry out cleaning of all Bushings / Post Insulators as preventive measure before onset of winter / foggy season. | 23/Oct/2021 | 09:00 | 23/Oct/2021 | 15:00 | | PLANNED | Requested | |
| 743 | RQ66896 | OCC_187 | slidcdv_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 5 AT BAWANA(DV) | D | To carry out cleaning of all Bushings / Post Insulators as preventive measure before onset of winter / foggy season. | 22/Oct/2021 | 09:00 | 22/Oct/2021 | 15:00 | | PLANNED | Requested | |
| 744 | RQ66894 | OCC_187 | slidcdv_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 4 AT BAWANA(DV) | D | To carry out cleaning of all Bushings / Post Insulators as preventive measure before onset of winter / foggy season. | 21/Oct/2021 | 09:00 | 21/Oct/2021 | 15:00 | | PLANNED | Requested | |
| 745 | RQ66893 | OCC_187 | slidcdv_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT BAWANA(DV) | D | To carry out cleaning of all Bushings / Post Insulators as preventive measure before onset of winter / foggy season. | 20/Oct/2021 | 09:00 | 20/Oct/2021 | 15:00 | | PLANNED | Requested | |
| 746 | RQ66918 | OCC_187 | slidcdv_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT MUNDKA(DV) | D | Tan Delta testing of 315 MVA 400/220kV ICT 1 | 08/Oct/2021 | 09:30 | 08/Oct/2021 | 17:00 | | PLANNED | Requested | |
| 747 | RQ66881 | OCC_187 | slidcdv_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT BAMNOLI(DV) | D | For Checking Automation of HVW Spray System | 02/Oct/2021 | 09:00 | 02/Oct/2021 | 10:00 | | PLANNED | Requested | |
| 748 | RQ66880 | OCC_187 | slidcdv_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT BAMNOLI(DV) | D | For Checking Automation of HVW Spray System | 01/Oct/2021 | 09:00 | 01/Oct/2021 | 10:00 | | PLANNED | Requested | |
| 749 | RQ67124 | OCC_187 | slidchp_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT GUMMA (HP) | C | Extension of 220kV Bus Bar-1 to connect new Bays 208 & 209, Bus-2 VT Maintenance | 15/Oct/2021 | 10:00 | 19/Oct/2021 | 20:00 | | PLANNED | Requested | |
| 750 | RQ67119 | OCC_187 | slidchp_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT GUMMA (HP) | C | Extension of 220kV Bus Bar-1 to connect new Bays 208 & 209 | 11/Oct/2021 | 10:00 | 14/Oct/2021 | 20:00 | | PLANNED | Requested | |
| 751 | RQ67122 | OCC_187 | slidchp_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT GUMMA (HP) | D | Bus Bar testing and Bus Bar Stability of 220kV Bus | 01/Oct/2021 | 09:00 | 01/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 752 | RQ67123 | OCC_187 | slidchp_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT GUMMA (HP) | D | Bus Bar testing and Bus Bar Stability of 220kV Bus | 01/Oct/2021 | 09:00 | 01/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 753 | RQ67218 | OCC_187 | indigrd_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT PATRAN(PATR) | C | SF6 gas leakage arrest | 07/Oct/2021 | 08:00 | 12/Oct/2021 | 18:00 | To rectify SF6 Gas Leakage. Specialized manpower for the work has arranged to complete the work (OEM Partner) | PLANNED | Requested | |
| 754 | RQ67056 | OCC_187 | slidcuk_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT SRINAGAR(UK) | C | for scheduled preventive maintenance | 06/Oct/2021 | 14:00 | 06/Oct/2021 | 17:00 | | PLANNED | Requested | |
| 755 | RQ67055 | OCC_187 | slidcuk_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT SRINAGAR(UK) | C | for scheduled preventive maintenance | 06/Oct/2021 | 10:00 | 06/Oct/2021 | 13:00 | | PLANNED | Requested | |
| 756 | RQ66792 | OCC_187 | slidcps_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT NAKODAR(PG) | D | Periodic Maintenance | 04/Oct/2021 | 09:00 | 04/Oct/2021 | 17:00 | | PLANNED | Requested | |
| 757 | RQ66850 | OCC_187 | cpcc3_sd | TRANSFORMER | 220/132 KV 200 MVA ICT 3 AT RAEBAREILLY(PG) | D | AMP work | 18/Oct/2021 | 10:00 | 18/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 758 | RQ67161 | OCC_187 | cpcc3_sd | TRANSFORMER | 220/132 KV 100 MVA ICT 1 AT PITHORAGARH(PG) | D | AMP works | 04/Oct/2021 | 10:00 | 04/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 759 | RQ66649 | OCC_187 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SULTANPUR(UP)-TANDA(NT) (UP) CKT-2 | D | For routine bay maintenance | 29/Oct/2021 | 10:00 | 29/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 760 | RQ66957 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV CHINHAT(UP)-LUCKNOW_1(PG) (UP) CKT-1 | D | AMP work | 27/Oct/2021 | 08:00 | 27/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 761 | RQ66935 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV FATEHPUR(PG)-FATEHPUR(UP) (UP) CKT-1 | D | AMP work | 22/Oct/2021 | 08:00 | 22/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 762 | RQ66662 | OCC_187 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SAHARANPUR(UP)-KHODRI(UK) (UP) CKT-1 | D | lopping chopping of trees in line corridor | 18/Oct/2021 | 09:00 | 22/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 763 | RQ66661 | OCC_187 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SARSAWAN(UP)-KHODRI(UK) (UP) CKT-1 | D | lopping chopping of trees in line corridor | 18/Oct/2021 | 09:00 | 22/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 764 | RQ66954 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV MAINPURI(PG)-MAINPURI(UP) (UP) CKT-1 | D | AMP work | 09/Oct/2021 | 08:00 | 09/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 765 | RQ66666 | OCC_187 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV MAINPURI(PG)-MAINPURI(UP) (UP) CKT-1 | D | replacement of porcelain insulators by polymer insulators | 07/Oct/2021 | 11:00 | 08/Oct/2021 | 18:00 | | PLANNED | Requested | |

| | | | | | | | | | | | | | | | |
|-----|---------|---------|------------|------------------------------|------------------------------------------------------------|---|-------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|--------------------------------------------------------------------------------------------------------------------------------|---------|-----------|--|
| 766 | RQ67261 | OCC_187 | ntpcos_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV UNCHAHAHAR(NT)-FATEHPUR(UP) (UP) CKT-2 | D | Annual maint of bay equipments | 07/Oct/2021 | 09:00 | 07/Oct/2021 | 18:00 | Shutdown required on 220 KV UNCHAHAHAR(NT)-KANPUR(PG) CKT-2 ,request put in fatehpur ckt 2 since element not available in list | PLANNED | Requested | |
| 767 | RQ66656 | OCC_187 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV NARA(UP)-ROORKEE(UK) (UP) CKT-1 | D | Lopping chopping of trees, jumper tightening and raintenance of line (4 to 5 Oct ETD MZN) Line maintenance and fixing Vibration damper (4 to 9 Oct ETD Muradnagar | 07/Oct/2021 | 09:00 | 08/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 768 | RQ66939 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV MAINPURI(PG)-ETAH(UP) (UP) CKT-1 | D | AMP work | 07/Oct/2021 | 08:00 | 07/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 769 | RQ66938 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV MAINPURI(PG)-SIRSAGANJ(UP) (UP) CKT-1 | D | AMP work | 05/Oct/2021 | 08:00 | 05/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 770 | RQ66667 | OCC_187 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV NAPP(NP)-ATRAULI(UP) (UP) CKT-1 | D | replacement of porcelain insulators by polymer insulators | 04/Oct/2021 | 09:00 | 06/Oct/2021 | 23:30 | | PLANNED | Requested | |
| 771 | RQ67393 | OCC_187 | indigrd_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV PRITHALA (GPTL)-PALWAL(HV) (HVPNL) CKT-2 | D | To arrest water leakage in PEB | 29/Oct/2021 | 08:00 | 30/Oct/2021 | 19:00 | To arrest water leakage in PEB | PLANNED | Requested | |
| 772 | RQ67101 | OCC_187 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV HISSAR(BB)-HISSAR IA(HV) (HVPNL) CKT-1 | C | Automation of 220 KV Substations Ballabgarh & Samaypur | 27/Oct/2021 | 08:00 | 30/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 773 | RQ67391 | OCC_187 | indigrd_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV PRITHALA (GPTL)-PALWAL(HV) (HVPNL) CKT-1 | D | To arrest water leakage in PEB | 27/Oct/2021 | 08:00 | 28/Oct/2021 | 19:00 | To arrest water leakage in PEB | PLANNED | Requested | |
| 774 | RQ67290 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV GURGAON(PG)-GURGAONSEC72(HV) (HVPNL) CKT-2 | D | Replacement of LA in Y-phase at PG | 27/Oct/2021 | 08:00 | 27/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 775 | RQ67271 | OCC_187 | indigrd_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SOHNA ROAD (GPTL)-BADSHAHPUR(HV) (HVPNL) CKT-1 | D | To arrest water leakage in PEB | 25/Oct/2021 | 08:00 | 26/Oct/2021 | 19:00 | To arrest water leakage in PEB | PLANNED | Requested | |
| 776 | RQ67267 | OCC_187 | indigrd_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SOHNA ROAD (GPTL)-BADSHAHPUR(HV) (HVPNL) CKT-2 | D | To arrest water leakage in PEB | 22/Oct/2021 | 08:00 | 23/Oct/2021 | 19:00 | To arrest water leakage in PEB | PLANNED | Requested | |
| 777 | RQ67266 | OCC_187 | indigrd_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SOHNA ROAD (GPTL)-RANGALA RAJPUR (HV) (HVPNL) CKT-2 | D | To arrest water leakage in PEB | 20/Oct/2021 | 08:00 | 21/Oct/2021 | 19:00 | To arrest water leakage in PEB | PLANNED | Requested | |
| 778 | RQ67390 | OCC_187 | indigrd_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SOHNA ROAD (GPTL)-RANGALA RAJPUR (HV) (HVPNL) CKT-2 | D | To arrest water leakage in PEB | 20/Oct/2021 | 08:00 | 21/Oct/2021 | 19:00 | To arrest water leakage in PEB | PLANNED | Requested | |
| 779 | RQ67265 | OCC_187 | indigrd_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SOHNA ROAD (GPTL)-RANGALA RAJPUR (HV) (HVPNL) CKT-1 | D | To arrest water leakage in PEB | 18/Oct/2021 | 08:00 | 19/Oct/2021 | 19:00 | To arrest water leakage in PEB | PLANNED | Requested | |
| 780 | RQ67637 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV MADANPUR-PINJORE (HV) CKT-2 | D | NON - AUTO MODE required for OPGW installation works under ULDC scheme. | 01/Oct/2021 | 08:00 | 31/Oct/2021 | 18:00 | Kindly approve | PLANNED | Requested | |
| 781 | RQ67638 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV PINJORE(HV)-BADDI(HV) (HV) CKT-1 | D | NON - AUTO MODE required for OPGW installation works under ULDC scheme. | 01/Oct/2021 | 07:00 | 31/Oct/2021 | 18:00 | Kindly approve | PLANNED | Requested | |
| 782 | RQ67639 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV KUNIHAR(HV)-PINJORE(HV) (HV) CKT-1 | D | NON - AUTO MODE required for OPGW installation works under ULDC scheme. | 01/Oct/2021 | 07:00 | 31/Oct/2021 | 18:00 | Kindly approve | PLANNED | Requested | |
| 783 | RQ67636 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV MADANPUR-PINJORE (HV) CKT-1 | D | NON - AUTO MODE required for OPGW installation works under ULDC scheme. | 01/Oct/2021 | 07:00 | 31/Oct/2021 | 18:00 | Kindly approve | PLANNED | Requested | |
| 784 | RQ66842 | OCC_187 | slcds_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2 | D | For maintenance Work | 28/Oct/2021 | 08:00 | 28/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 785 | RQ66834 | OCC_187 | slcds_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV HISSAR(BB)-CHIRAWA(RS) (BB) CKT-1 | D | For routine Line maintenance | 28/Oct/2021 | 08:00 | 28/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 786 | RQ67577 | OCC_187 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV GANGUWAL-JAGADHARI (BB) CKT-1 | D | Yearly Mtc. of S/Stn. Equipments/line and For modification work of new siemens C&R panel by firm at Jagadhri | 28/Oct/2021 | 08:00 | 30/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 787 | RQ67295 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BHIWANI-CHARKHI DADRI (BB) CKT-2 | C | Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0 | 27/Oct/2021 | 08:00 | 28/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 788 | RQ67294 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BHIWANI-CHARKHI DADRI (BB) CKT-1 | C | Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0 | 27/Oct/2021 | 08:00 | 28/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 789 | RQ67297 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BHIWANI-CHARKHI DADRI (BB) CKT-4 | C | Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0 | 27/Oct/2021 | 08:00 | 28/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 790 | RQ67296 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BHIWANI-CHARKHI DADRI (BB) CKT-3 | C | Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0 | 27/Oct/2021 | 08:00 | 28/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 791 | RQ66841 | OCC_187 | slcds_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1 | D | For maintenance Work | 27/Oct/2021 | 08:00 | 27/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 792 | RQ67088 | OCC_187 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV DEHAR-GANGUWAL (BB) CKT-2 | C | Replacement of 3 no CTs between AS & line Isolator no. 212 | 25/Oct/2021 | 08:00 | 29/Oct/2021 | 18:00 | | PLANNED | Requested | |

| | | | | | | | | | | | | | | |
|-----|---------|---------|------------|------------------------------|----------------------------------------------------|---|--------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|-----------------------------------------------------------------------------------|---------|-----------|
| 793 | RQ67095 | OCC_187 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BHIWANI-CHARKHI DADRI (BB) CKT-3 | C | Automation of 220 KV Sub-stations Ballabgarh & Samaypur | 25/Oct/2021 | 08:00 | 28/Oct/2021 | 18:00 | | PLANNED | Requested |
| 794 | RQ67578 | OCC_187 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV JAGADHARI-KURUKSHETRA (BB) CKT-1 | D | Yearly Mtc. of S/stn. Equipments/line and For modification work of new siemens C&R panel by firm at Jagadhri | 25/Oct/2021 | 08:00 | 27/Oct/2021 | 18:00 | | PLANNED | Requested |
| 795 | RQ67093 | OCC_187 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BHAKRA_R-JAMALPUR (BB) CKT-1 | D | Annual Maintenance | 18/Oct/2021 | 08:00 | 19/Oct/2021 | 18:00 | | PLANNED | Requested |
| 796 | RQ67085 | OCC_187 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BALLABHGARH(BB)-BADARPUR(NT) (BB) CKT-1 | C | Automation of 220 KV Sub-stations Ballabgarh & Samaypur | 18/Oct/2021 | 08:00 | 20/Oct/2021 | 18:00 | | PLANNED | Requested |
| 797 | RQ67096 | OCC_187 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BHIWANI-CHARKHI DADRI (BB) CKT-4 | C | Automation of 220 KV Sub-stations Ballabgarh & Samaypur | 18/Oct/2021 | 08:00 | 21/Oct/2021 | 18:00 | | PLANNED | Requested |
| 798 | RQ67090 | OCC_187 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV PANIPAT-CHARKHI DADRI (BB) CKT-1 | C | Line shifting (Tower No. 264-265) due to NHAI Deposit work | 15/Oct/2021 | 08:00 | 21/Oct/2021 | 18:00 | | PLANNED | Requested |
| 799 | RQ67573 | OCC_187 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV JALANDHARPONG (BB) CKT-1 | D | Mtc. of sub station equipments & line | 15/Oct/2021 | 08:00 | 15/Oct/2021 | 18:00 | | PLANNED | Requested |
| 800 | RQ67089 | OCC_187 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BALLABHGARH-SAMAYPUR (BB) CKT-3 | C | Automation of 220 KV Sub-stations Ballabgarh & Samaypur | 13/Oct/2021 | 08:00 | 15/Oct/2021 | 18:00 | | PLANNED | Requested |
| 801 | RQ67572 | OCC_187 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BHAKRA_R-JAMALPUR (BB) CKT-2 | D | Mtc. Of sub station equipments | 12/Oct/2021 | 08:00 | 12/Oct/2021 | 18:00 | | PLANNED | Requested |
| 802 | RQ67087 | OCC_187 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV DEHARGANGUWAL (BB) CKT-1 | C | Replacement of 3 no CTs between A3 & line Isolator no. 207 | 11/Oct/2021 | 08:00 | 15/Oct/2021 | 18:00 | | PLANNED | Requested |
| 803 | RQ67086 | OCC_187 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BALLABHGARH(BB)-BADARPUR(NT) (BB) CKT-2 | C | Automation of 220 KV Sub-stations Ballabgarh & Samaypur | 11/Oct/2021 | 08:00 | 13/Oct/2021 | 18:00 | | PLANNED | Requested |
| 804 | RQ67080 | OCC_187 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BHAKRA_R-GANGUWAL (BB) CKT-2 | D | Annual Maintenance | 07/Oct/2021 | 08:00 | 08/Oct/2021 | 18:00 | | PLANNED | Requested |
| 805 | RQ67084 | OCC_187 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV CHARKHI DADRI-SAMAYPUR (BB) CKT-1 | C | Automation of 220 KV Sub-stations Ballabgarh & Samaypur | 07/Oct/2021 | 08:00 | 10/Oct/2021 | 18:00 | | PLANNED | Requested |
| 806 | RQ67081 | OCC_187 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV GANGUWAL-JAGADHARI (BB) CKT-1 | D | Tan Delta of CTs, Breaker Testing & Quarterly mtc. | 05/Oct/2021 | 08:00 | 05/Oct/2021 | 18:00 | | PLANNED | Requested |
| 807 | RQ67079 | OCC_187 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BHAKRA_R-GANGUWAL (BB) CKT-1 | D | Annual Maintenance | 04/Oct/2021 | 08:00 | 05/Oct/2021 | 18:00 | | PLANNED | Requested |
| 808 | RQ67078 | OCC_187 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BALLABHGARH-SAMAYPUR (BB) CKT-3 | C | Automation of 220 KV Sub-stations Ballabgarh & Samaypur | 04/Oct/2021 | 08:00 | 06/Oct/2021 | 18:00 | | PLANNED | Requested |
| 809 | RQ67316 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BALLABHGARH(BB)-BADARPUR(NT) (BB) CKT-1 | D | OPGW laying works , 19 Kms completed out of 25 Kms , (Auto Reclose off) under Reliable communciation scheme | 01/Oct/2021 | 08:00 | 31/Oct/2021 | 18:00 | | PLANNED | Requested |
| 810 | RQ67317 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BALLABHGARH(BB)-BADARPUR(NT) (BB) CKT-2 | D | OPGW laying works , 19 Kms completed out of 25 Kms , (Auto Reclose off) under Reliable communciation scheme | 01/Oct/2021 | 08:00 | 31/Oct/2021 | 18:00 | | PLANNED | Requested |
| 811 | RQ67092 | OCC_187 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BHAKRA_R(BB)-MAHILPUR(P5) (P5) CKT-2 | D | Half yearly mtc. | 26/Oct/2021 | 08:00 | 26/Oct/2021 | 18:00 | | PLANNED | Requested |
| 812 | RQ67091 | OCC_187 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BHAKRA_R(BB)-MAHILPUR(P5) (P5) CKT-1 | D | Half yearly mtc. | 25/Oct/2021 | 08:00 | 25/Oct/2021 | 18:00 | | PLANNED | Requested |
| 813 | RQ67541 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV JALANDHAR(PG)-KARTARPUR(P5) (PSTCL) CKT-2 | D | Line equipment AMP work. | 19/Oct/2021 | 09:00 | 19/Oct/2021 | 13:00 | | PLANNED | Requested |
| 814 | RQ67571 | OCC_187 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BARNALA(BB)-LEHRAMOHABBAT(P5) (PSTCL) CKT-1 | D | Mtc. of line | 06/Oct/2021 | 08:00 | 07/Oct/2021 | 18:00 | | PLANNED | Requested |
| 815 | RQ67570 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV NALLAGARH(PG)-MOHALI(P5) (P5) CKT-1 | D | For line equipment works. | 05/Oct/2021 | 09:00 | 05/Oct/2021 | 17:00 | | PLANNED | Requested |
| 816 | RQ67217 | OCC_187 | indigrd_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV PATRAN(PATR)-KAKRALA(P5) (PSTCL) CKT-1 | C | SF6 gas leakage arrest | 01/Oct/2021 | 08:00 | 05/Oct/2021 | 18:00 | Specialized manpower for the work has arranged to complete the work (OEM Partner) | PLANNED | Requested |
| 817 | RQ67277 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV RATANGARH(RS)-SIKAR(PG) (PG) CKT-1 | D | FOR AMP OF LINE/ BAY EQUIPMENTS | 26/Oct/2021 | 08:00 | 26/Oct/2021 | 18:00 | | PLANNED | Requested |
| 818 | RQ67280 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SIKAR(PG)-SIKAR(RS) (PG) CKT-2 | D | FOR AMP OF LINE/ BAY EQUIPMENTS | 25/Oct/2021 | 08:00 | 25/Oct/2021 | 18:00 | | PLANNED | Requested |
| 819 | RQ67098 | OCC_187 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV FARIDABAD(NT)-SAMAYPUR(BB) (PG) CKT-1 | C | Automation of 220 KV Sub-stations Ballabgarh & Samaypur | 25/Oct/2021 | 08:00 | 27/Oct/2021 | 18:00 | | PLANNED | Requested |
| 820 | RQ67279 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SIKAR(PG)-SIKAR(RS) (PG) CKT-1 | D | FOR AMP OF LINE/ BAY EQUIPMENTS | 23/Oct/2021 | 08:00 | 23/Oct/2021 | 18:00 | | PLANNED | Requested |
| 821 | RQ66840 | OCC_187 | slcds_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-2 | D | Quarterly maintenance work | 22/Oct/2021 | 09:00 | 22/Oct/2021 | 14:00 | | PLANNED | Requested |
| 822 | RQ66839 | OCC_187 | slcds_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-1 | D | Quarterly maintenance work | 21/Oct/2021 | 09:00 | 21/Oct/2021 | 14:00 | | PLANNED | Requested |
| 823 | RQ67097 | OCC_187 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV FARIDABAD(NT)-SAMAYPUR(BB) (PG) CKT-2 | C | Automation of 220 KV Sub-stations Ballabgarh & Samaypur | 19/Oct/2021 | 08:00 | 21/Oct/2021 | 18:00 | | PLANNED | Requested |

| | | | | | | | | | | | | | | |
|-----|---------|---------|------------|------------------------------|----------------------------------------------------|---|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|-------------------------|---------|-----------|
| 824 | RQ67540 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV JALANDHAR(PG)-NEHRIAN(HP) (PG) CKT-1 | D | AMP work of Line equipment and transmission Line | 18/Oct/2021 | 09:00 | 18/Oct/2021 | 17:00 | | PLANNED | Requested |
| 825 | RQ67649 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-1 | D | AMP & Peak rectification works | 16/Oct/2021 | 09:00 | 16/Oct/2021 | 18:00 | Kindly approve | PLANNED | Requested |
| 826 | RQ67650 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-2 | D | AMP & Peak rectification works | 16/Oct/2021 | 09:00 | 16/Oct/2021 | 18:00 | Kindly approve | PLANNED | Requested |
| 827 | RQ67538 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV DASUYA(PS)-JALANDHAR(PG) (PG) CKT-2 | D | AMP work of Line equipment and transmission Line | 13/Oct/2021 | 09:00 | 13/Oct/2021 | 17:00 | | PLANNED | Requested |
| 828 | RQ66921 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV AURAIYA(NT)-SIKANDRA(UP) (PG) CKT-2 | C | Diversion of Transmission Line under Bundelkhand Expressway by UPEIDA | 11/Oct/2021 | 08:00 | 20/Oct/2021 | 18:00 | | PLANNED | Requested |
| 829 | RQ66920 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV AURAIYA(NT)-SIKANDRA(UP) (PG) CKT-1 | C | Diversion of Transmission Line under Bundelkhand Expressway by UPEIDA | 11/Oct/2021 | 08:00 | 20/Oct/2021 | 18:00 | | PLANNED | Requested |
| 830 | RQ67537 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV DASUYA(PS)-JALANDHAR(PG) (PG) CKT-1 | D | AMP work of Line equipment and transmission Line | 09/Oct/2021 | 09:00 | 09/Oct/2021 | 17:00 | | PLANNED | Requested |
| 831 | RQ67278 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV RATANGARH(RS)-SIKAR(PG) (PG) CKT-2 | D | FOR AMP OF LINE/ BAY EQUIPMENTS | 09/Oct/2021 | 08:00 | 09/Oct/2021 | 18:00 | | PLANNED | Requested |
| 832 | RQ67340 | OCC_187 | ntpcos_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-2 | D | Annual Maintenance of Bay equipments | 07/Oct/2021 | 09:00 | 07/Oct/2021 | 18:00 | | PLANNED | Requested |
| 833 | RQ67489 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1 | D | Summer maintenance work eg.Tightening of loose conductor VD, Corona ring, arcing horn, jumper, string Hook etc | 06/Oct/2021 | 08:00 | 07/Oct/2021 | 18:00 | | PLANNED | Requested |
| 834 | RQ67232 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SARNA(PS)-DASUYA(PS) (PG) CKT-1 | D | For AMP Works | 05/Oct/2021 | 10:00 | 05/Oct/2021 | 18:00 | Kindly approve | PLANNED | Requested |
| 835 | RQ67339 | OCC_187 | ntpcos_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-1 | D | Annual Maint of bay equipments | 05/Oct/2021 | 09:00 | 05/Oct/2021 | 18:00 | | PLANNED | Requested |
| 836 | RQ66732 | OCC_187 | slcdps_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-2 | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning | 25/Oct/2021 | 09:00 | 25/Oct/2021 | 17:00 | - | PLANNED | Requested |
| 837 | RQ66726 | OCC_187 | slcdps_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-1 | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning | 21/Oct/2021 | 09:00 | 21/Oct/2021 | 17:00 | - | PLANNED | Requested |
| 838 | RQ66696 | OCC_187 | slcdps_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-2 | D | Tightening of nut bolts of jumpers of T. no 176 to 183 | 08/Oct/2021 | 09:00 | 08/Oct/2021 | 17:00 | --- | PLANNED | Requested |
| 839 | RQ66695 | OCC_187 | slcdps_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-2 | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning | 06/Oct/2021 | 09:00 | 06/Oct/2021 | 17:00 | - | PLANNED | Requested |
| 840 | RQ66692 | OCC_187 | slcdps_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-1 | D | Tightening of nut bolts of jumpers of T. no 176 to 183 | 04/Oct/2021 | 09:00 | 04/Oct/2021 | 17:00 | --- | PLANNED | Requested |
| 841 | RQ66944 | OCC_187 | antagas_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV ANTA(NT)-SAKATPURA(RS) (RS) CKT-1 | C | Circuit Breaker Overhauling work and AMP of Line Equipment (CTs, CVTs & LAs etc.). | 25/Oct/2021 | 08:00 | 01/Nov/2021 | 18:00 | Line Shut down Required | PLANNED | Requested |
| 842 | RQ67420 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV NEEMRANA(PG)-NEEMRANA(RS) (RS) CKT-1 | D | FOR AMP WORK | 11/Oct/2021 | 10:00 | 11/Oct/2021 | 16:00 | | PLANNED | Requested |
| 843 | RQ67302 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV KOTA(PG)-KTPS(RVUN) (RS) CKT-1 | D | FOR_Y_PH CT REPLACEMENT AT KOTA END | 01/Oct/2021 | 10:00 | 01/Oct/2021 | 14:00 | | PLANNED | Requested |
| 844 | RQ67526 | OCC_187 | slcdps_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV RAPS_A(NP)-SAKATPURA(RS) (RS) CKT-2 | C | For Stringing/Restringing of broken earth wire at various line section under contract basis | 01/Oct/2021 | 08:00 | 06/Oct/2021 | 18:00 | | PLANNED | Requested |
| 845 | RQ67525 | OCC_187 | slcdps_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV RAPS_B(NP)-SAKATPURA(RS) (RS) CKT-1 | C | For Stringing/Restringing of broken earth wire at various line section under contract basis | 01/Oct/2021 | 08:00 | 06/Oct/2021 | 18:00 | | PLANNED | Requested |
| 846 | RQ66861 | OCC_187 | slcdcv_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-2 | D | Tan Delta, PMS | 18/Oct/2021 | 09:00 | 18/Oct/2021 | 12:00 | | PLANNED | Requested |
| 847 | RQ66860 | OCC_187 | slcdcv_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-1 | D | For Mtc. of work | 16/Oct/2021 | 09:30 | 16/Oct/2021 | 17:30 | | PLANNED | Requested |
| 848 | RQ67478 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-2 | D | FOR AMP WORK | 12/Oct/2021 | 08:00 | 12/Oct/2021 | 18:00 | | PLANNED | Requested |
| 849 | RQ67477 | OCC_187 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-1 | D | FOR AMP WORK | 10/Oct/2021 | 08:00 | 10/Oct/2021 | 18:00 | | PLANNED | Requested |
| 850 | RQ66874 | OCC_187 | slcdcv_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-2 | D | 1.Following work to be done. A) Tightening of tension towers from T.No. 55 to 39 (Total 8 towers) B) Fixing of clamps common jumper side at Sub-Station. C) Alingment of Bus-I Isolator D) Fixing of Bird guards | 09/Oct/2021 | 10:00 | 09/Oct/2021 | 17:00 | | PLANNED | Requested |

| | | | | | | | | | | | | | | | |
|-----|---------|---------|-----------|------------------------------|---------------------------------------------------------------------|---|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|----------------------------------------------------------------------------------------------------------------------------------------|---------|-----------|--|
| 851 | RQ66868 | OCC_187 | slcdv_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-2 | D | 1. Tightening of tension towers from T.No. 38 to 01 (Total 8 towers) 2) Fixing of Bird guards | 08/Oct/2021 | 10:00 | 08/Oct/2021 | 17:00 | | PLANNED | Requested | |
| 852 | RQ66875 | OCC_187 | slcdv_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-3 | D | 1. Tightening of tension towers from T.No. 38 to 01 (Total 8 towers) | 07/Oct/2021 | 10:00 | 07/Oct/2021 | 17:00 | | PLANNED | Requested | |
| 853 | RQ66869 | OCC_187 | slcdv_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-3 | D | 1. Following work to be done. A) Tightening of tension towers from T.No. 55 to 39 (Total 8 towers) B) Fixing of clamps common jumper side at Sub-Station. C) Fixing of Bird guards | 06/Oct/2021 | 10:00 | 06/Oct/2021 | 17:00 | | PLANNED | Requested | |
| 854 | RQ66876 | OCC_187 | slcdv_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-4 | D | 1. Following work to be done. A) Tightening of tension towers from T.No. 55 to 39 (Total 8 towers) B) Fixing of clamps common jumper side at Sub-Station. C) Alignment of Bus-II Isolator | 05/Oct/2021 | 10:00 | 05/Oct/2021 | 17:00 | | PLANNED | Requested | |
| 855 | RQ66870 | OCC_187 | slcdv_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-4 | D | 1. Tightening of tension towers from T.No. 38 to 01 (Total 8 towers) 2) Fixing of Bird guards | 04/Oct/2021 | 10:00 | 04/Oct/2021 | 17:00 | | PLANNED | Requested | |
| 856 | RQ67205 | OCC_187 | slcdv_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-1 | D | 1. Following work to be done. A) Tightening of tension towers from T.No. 55 to 39 (Total 8 towers) B) Fixing of clamps common jumper side at Sub-Station. C) Alignment of Bus-I Isolator D) Fixing of Bird guards | 02/Oct/2021 | 10:00 | 02/Oct/2021 | 17:00 | 220kV Mandola ckt-2 and Gopalpur ckt-2 at Wazirabad shall be in off position due to single bus selection. ckt5 remains on 220kV Bus-1. | PLANNED | Requested | |
| 857 | RQ66867 | OCC_187 | slcdv_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-1 | D | 1. Tightening of tension towers from T.No. 38 to 01 (Total 8 towers) 2) Fixing of Bird guards | 01/Oct/2021 | 10:00 | 01/Oct/2021 | 17:00 | | PLANNED | Requested | |
| 858 | RQ66829 | OCC_187 | slcds_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV AGRA(PG)-SIKANDRA(UP) (PG) CKT-1 | C | For earth wire replacement work | 18/Oct/2021 | 08:00 | 27/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 859 | RQ66822 | OCC_187 | slcds_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1 | C | For earth wire replacement work | 11/Oct/2021 | 08:00 | 17/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 860 | RQ67054 | OCC_187 | slcds_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SINGOLI BHATWARI(SINGOLI (LTUHP))-SRINAGAR(UK) (PTCUL) CKT-2 | C | for scheduled preventive maintenance | 12/Oct/2021 | 10:00 | 12/Oct/2021 | 16:00 | | PLANNED | Requested | |
| 861 | RQ67053 | OCC_187 | slcds_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SINGOLI BHATWARI(SINGOLI (LTUHP))-SRINAGAR(UK) (PTCUL) CKT-1 | C | for scheduled preventive maintenance | 11/Oct/2021 | 10:00 | 11/Oct/2021 | 16:00 | | PLANNED | Requested | |
| 862 | RQ66645 | OCC_187 | stuuup_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV RAEBAREILLY(PG)-BACHRAVAN(UP) (PG) CKT-1 | D | Bay maintenance and routine testing | 07/Oct/2021 | 10:00 | 07/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 863 | RQ67569 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV NALLAGARH(PG)-HPSEB(HP) (HPSEB) CKT-2 | D | For line equipment works. | 07/Oct/2021 | 09:00 | 07/Oct/2021 | 17:00 | | PLANNED | Requested | |
| 864 | RQ67568 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV NALLAGARH(PG)-HPSEB(HP) (HPSEB) CKT-1 | D | For line equipment works. | 06/Oct/2021 | 09:00 | 06/Oct/2021 | 17:00 | | PLANNED | Requested | |
| 865 | RQ67635 | OCC_187 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV CHAMERA_3(NH)-BUDHIL(LB) (LB) CKT-1 | D | NON - AUTO MODE required for OPGW installation works under ULDC scheme. | 01/Oct/2021 | 07:00 | 31/Oct/2021 | 18:00 | NON - AUTO MODE required for OPGW installation works under ULDC scheme. | PLANNED | Requested | |
| 866 | RQ67475 | OCC_187 | cpcc1_sd | BUS | 220KV BUS 3 AT MANDOLA(PG) | D | Retrofitment of existing 21289A & 21589A Isolator by DTL | 30/Oct/2021 | 08:00 | 30/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 867 | RQ67464 | OCC_187 | cpcc1_sd | BUS | 220KV BUS 2 AT MANDOLA(PG) | D | For Installation of ips tube 89A isolator near Bus 2 by M/S KPTL for construction package under NRSS-XL | 30/Oct/2021 | 08:00 | 30/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 868 | RQ67230 | OCC_187 | cpcc2_sd | BUS | 220KV BUS 1 AT AMRITSAR(PG) | D | For AMP Works | 29/Oct/2021 | 10:00 | 29/Oct/2021 | 18:00 | Kindly approve | PLANNED | Requested | |
| 869 | RQ67468 | OCC_187 | cpcc1_sd | BUS | 220KV BUS 2 AT MANDOLA(PG) | D | For Busbar Bay unit retrofitment | 29/Oct/2021 | 08:00 | 29/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 870 | RQ67463 | OCC_187 | cpcc1_sd | BUS | 220KV BUS 1 AT MANDOLA(PG) | D | For Installation of ips tube 89A isolator near Bus 1 by M/S KPTL for construction package under NRSS-XL | 29/Oct/2021 | 08:00 | 29/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 871 | RQ67467 | OCC_187 | cpcc1_sd | BUS | 220KV BUS 1 AT MANDOLA(PG) | D | For Busbar Bay unit retrofitment | 28/Oct/2021 | 08:00 | 28/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 872 | RQ67450 | OCC_187 | cpcc1_sd | BUS | 220 KV BHADLA(PG) - BUS 1 | D | Testing Work HGIS for Bay 222 of ICT 6 & Bus jumpering | 27/Oct/2021 | 10:00 | 30/Oct/2021 | 19:00 | | PLANNED | Requested | |
| 873 | RQ67451 | OCC_187 | cpcc1_sd | BUS | 220 KV BHADLA(PG) - BUS 2 | D | Testing Work HGIS for Bay 222 OF ICT 6 | 27/Oct/2021 | 10:00 | 30/Oct/2021 | 19:00 | | PLANNED | Requested | |
| 874 | RQ67466 | OCC_187 | cpcc1_sd | BUS | 220KV BUS 4 AT MANDOLA(PG) | D | For Busbar Bay unit retrofitment | 27/Oct/2021 | 08:00 | 27/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 875 | RQ67465 | OCC_187 | cpcc1_sd | BUS | 220KV BUS 3 AT MANDOLA(PG) | D | For Busbar Bay unit retrofitment | 26/Oct/2021 | 08:00 | 26/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 876 | RQ67471 | OCC_187 | cpcc1_sd | BUS | 220KV BUS 3 AT MANDOLA(PG) | D | Retrofitment of existing 21289A & 21589A Isolator by DTL | 25/Oct/2021 | 08:00 | 25/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 877 | RQ67449 | OCC_187 | cpcc1_sd | BUS | 220 KV BHADLA(PG) - BUS 2 | D | For Stringing work in BAY 222 of ICT 6 | 24/Oct/2021 | 10:00 | 26/Oct/2021 | 19:00 | | PLANNED | Requested | |
| 878 | RQ67448 | OCC_187 | cpcc1_sd | BUS | 220 KV BHADLA(PG) - BUS 1 | D | For Stringing work in BAY 222 of ICT 6 | 24/Oct/2021 | 10:00 | 26/Oct/2021 | 19:00 | | PLANNED | Requested | |
| 879 | RQ67446 | OCC_187 | cpcc1_sd | BUS | 220 KV BHADLA(PG) - BUS 1 | D | For Stringing work in BAY 222 of ICT 6 | 22/Oct/2021 | 10:00 | 24/Oct/2021 | 19:00 | | PLANNED | Requested | |

| | | | | | | | | | | | | | | | |
|-----|---------|---------|----------|-----|------------------------------|---|------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|-------------------------------------------|---------|-----------|--|
| 880 | RQ67447 | OCC_187 | cpcc1_sd | BUS | 220 KV BHADLA(PG) -BUS 2 | D | For Stringing work in BAY 222 of ICT 6 | 22/Oct/2021 | 10:00 | 24/Oct/2021 | 19:00 | | PLANNED | Requested | |
| 881 | RQ67476 | OCC_187 | cpcc1_sd | BUS | 220KV BUS 4 AT MANDOLA(PG) | D | Retrofitment of existing 21289A & 21589A Isolator by DTL | 20/Oct/2021 | 08:00 | 20/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 882 | RQ67670 | OCC_187 | cpcc2_sd | BUS | 220KV BUS 2 AT JALANDHAR(PG) | D | For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming O2 No. 220KV 25MVAR Reactor bays in Bay No 217 &218. | 18/Oct/2021 | 09:00 | 18/Oct/2021 | 19:00 | Kindly approve | PLANNED | Requested | |
| 883 | RQ67656 | OCC_187 | cpcc1_sd | BUS | 220KV BUS 2 AT JALANDHAR(PG) | D | For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming O2 No. 220KV 25MVAR Reactor bays in Bay No 217 &218. | 17/Oct/2021 | 09:00 | 17/Oct/2021 | 19:00 | Kindly approve | PLANNED | Requested | |
| 884 | RQ67669 | OCC_187 | cpcc2_sd | BUS | 220KV BUS 1 AT JALANDHAR(PG) | D | For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming O2 No. 220KV 25MVAR Reactor bays in Bay No 217 &218. | 16/Oct/2021 | 09:00 | 16/Oct/2021 | 19:00 | Kindly approve | PLANNED | Requested | |
| 885 | RQ67472 | OCC_187 | cpcc1_sd | BUS | 220KV BUS 4 AT MANDOLA(PG) | D | Retrofitment of existing 21289A & 21589A Isolator by DTL | 16/Oct/2021 | 08:00 | 16/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 886 | RQ67655 | OCC_187 | cpcc2_sd | BUS | 220KV BUS 1 AT JALANDHAR(PG) | D | For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming O2 No. 220KV 25MVAR Reactor bays in Bay No 217 &218. | 15/Oct/2021 | 09:00 | 15/Oct/2021 | 19:00 | Kindly approve | PLANNED | Requested | |
| 887 | RQ67443 | OCC_187 | cpcc1_sd | BUS | 220 KV BHADLA(PG) -BUS 2 | D | Bay 222 HGIS Bushing erection, Bushing erection can only be done on day light. & CRM TESTING | 15/Oct/2021 | 08:00 | 17/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 888 | RQ67442 | OCC_187 | cpcc1_sd | BUS | 220 KV BHADLA(PG) -BUS 1 | D | Bay 222 HGIS Bushing erection, Bushing erection can only be done on day light. & CRM TESTING | 15/Oct/2021 | 08:00 | 17/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 889 | RQ67473 | OCC_187 | cpcc1_sd | BUS | 220KV BUS 1 AT MANDOLA(PG) | D | Retrofitment of existing 20789A & 20989A Isolator by DTL | 15/Oct/2021 | 08:00 | 15/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 890 | RQ67474 | OCC_187 | cpcc1_sd | BUS | 220KV BUS 2 AT MANDOLA(PG) | D | Retrofitment of existing 20789B & 20989B Isolator by DTL | 15/Oct/2021 | 08:00 | 15/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 891 | RQ67668 | OCC_187 | cpcc2_sd | BUS | 220KV BUS 2 AT JALANDHAR(PG) | D | For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming O2 No. 220KV 25MVAR Reactor bays in Bay No 217 &218. | 14/Oct/2021 | 09:00 | 14/Oct/2021 | 19:00 | Kindly approve | PLANNED | Requested | |
| 892 | RQ67654 | OCC_187 | cpcc2_sd | BUS | 220KV BUS 2 AT JALANDHAR(PG) | D | For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming O2 No. 220KV 25MVAR Reactor bays in Bay No 217 &218. | 13/Oct/2021 | 09:00 | 13/Oct/2021 | 19:00 | Kindly approve | PLANNED | Requested | |
| 893 | RQ67667 | OCC_187 | cpcc2_sd | BUS | 220KV BUS 1 AT JALANDHAR(PG) | D | For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming O2 No. 220KV 25MVAR Reactor bays in Bay No 217 &218. | 12/Oct/2021 | 09:00 | 12/Oct/2021 | 19:00 | Kindly approve | PLANNED | Requested | |
| 894 | RQ67405 | OCC_187 | cpcc1_sd | BUS | 220 KV JIND(PG) -BUS 2 | D | AMP Work | 12/Oct/2021 | 08:30 | 12/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 895 | RQ67441 | OCC_187 | cpcc1_sd | BUS | 220 KV BHADLA(PG) -BUS 2 | D | Bay 222 HGIS Bushing erection, Bushing erection can only be done on day light. | 12/Oct/2021 | 08:00 | 15/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 896 | RQ67440 | OCC_187 | cpcc1_sd | BUS | 220 KV BHADLA(PG) -BUS 1 | D | Bay 222 HGIS Bushing erection, Bushing erection can only be done on day light. | 12/Oct/2021 | 08:00 | 15/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 897 | RQ67435 | OCC_187 | cpcc1_sd | BUS | 220 KV BIKANER(PG) -BUS 1 | C | FOR AMP WORK | 11/Oct/2021 | 18:00 | 23/Oct/2021 | 04:00 | S/D daily basis 1800 to next day 0400 hrs | PLANNED | Requested | |
| 898 | RQ67229 | OCC_187 | cpcc2_sd | BUS | 220KV BUS 1 AT AMRITSAR(PG) | D | For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming O1 No. 220KV 25MVAR Reactor bay in Bay No 214. | 11/Oct/2021 | 10:00 | 12/Oct/2021 | 18:00 | Kindly approve | PLANNED | Requested | |
| 899 | RQ67653 | OCC_187 | cpcc2_sd | BUS | 220KV BUS 1 AT JALANDHAR(PG) | D | For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming O2 No. 220KV 25MVAR Reactor bays in Bay No 217 &218. | 11/Oct/2021 | 09:00 | 11/Oct/2021 | 19:00 | Kindly approve | PLANNED | Requested | |
| 900 | RQ67404 | OCC_187 | cpcc1_sd | BUS | 220 KV JIND(PG) -BUS 1 | D | AMP Work | 11/Oct/2021 | 08:30 | 11/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 901 | RQ67469 | OCC_187 | cpcc1_sd | BUS | 220KV BUS 1 AT MANDOLA(PG) | D | Retrofitment of existing 20789A & 20989A Isolator by DTL | 11/Oct/2021 | 08:00 | 11/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 902 | RQ67658 | OCC_187 | cpcc2_sd | BUS | 220KV BUS 2 AT KISHENPUR(PG) | D | For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming O1 No. 220KV 25MVAR Reactor bay in Bay No 212. | 10/Oct/2021 | 09:00 | 11/Oct/2021 | 18:00 | Kindly approve | PLANNED | Requested | |
| 903 | RQ67470 | OCC_187 | cpcc1_sd | BUS | 220KV BUS 2 AT MANDOLA(PG) | D | Retrofitment of existing 20789B & 20989B Isolator by DTL | 10/Oct/2021 | 08:00 | 10/Oct/2021 | 18:00 | | PLANNED | Requested | |

| | | | | | | | | | | | | | | | |
|-----|---------|---------|------------|------------------------------|-------------------------------------------------|---|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|--------------------------------|---------|-----------|--|
| 904 | RQ67228 | OCC_187 | cpcc2_sd | BUS | 220KV BUS 2 AT AMRITSAR(PG) | D | For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming 01 No. 220KV 25MVAR Reactor bay in Bay No 214. | 06/Oct/2021 | 10:00 | 08/Oct/2021 | 18:00 | Kindly approve | PLANNED | Requested | |
| 905 | RQ67453 | OCC_187 | cpcc1_sd | BUS | 220 KV BHADLA(PG) - BUS 4 | D | Bus II AMP work (Sec-A) | 05/Oct/2021 | 15:00 | 05/Oct/2021 | 21:00 | | PLANNED | Requested | |
| 906 | RQ67408 | OCC_187 | cpcc1_sd | BUS | 220KV BUS 2 AT SONIPAT(PG) | D | AMP Works | 05/Oct/2021 | 09:00 | 05/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 907 | RQ67452 | OCC_187 | cpcc1_sd | BUS | 220 KV BHADLA(PG) - BUS 3 | D | Bus I AMP work (Sec-A) | 04/Oct/2021 | 15:00 | 04/Oct/2021 | 21:00 | | PLANNED | Requested | |
| 908 | RQ67227 | OCC_187 | cpcc2_sd | BUS | 220KV BUS 1 AT AMRITSAR(PG) | D | For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming 01 No. 220KV 25MVAR Reactor bay in Bay No 214. | 04/Oct/2021 | 10:00 | 04/Oct/2021 | 18:00 | Kindly approve | PLANNED | Requested | |
| 909 | RQ66856 | OCC_187 | cpcc3_sd | BUS | 220KV BUS 2 AT GORAKHPUR(PG) | D | for attending hotspot in 209-89B Isolator. | 04/Oct/2021 | 10:00 | 04/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 910 | RQ67401 | OCC_187 | cpcc1_sd | BUS | 220KV BUS 2 AT ROORKEE(PG) | D | For Equipment erection/ Busbar connection and busbar augmentation under substation extension package in 220 kV switchyard | 04/Oct/2021 | 09:00 | 11/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 911 | RQ67407 | OCC_187 | cpcc1_sd | BUS | 220KV BUS 1 AT SONIPAT(PG) | D | Connection new 213 and 214 bay with existing Bus | 04/Oct/2021 | 09:00 | 04/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 912 | RQ67657 | OCC_187 | cpcc2_sd | BUS | 220KV BUS 1 AT KISHENPUR(PG) | D | For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming 01 No. 220KV 25MVAR Reactor bay in Bay No 212. | 04/Oct/2021 | 09:00 | 05/Oct/2021 | 18:00 | Kindly approve | PLANNED | Requested | |
| 913 | RQ67400 | OCC_187 | cpcc1_sd | BUS | 220KV BUS 1 AT ROORKEE(PG) | D | For Equipment erection/ Busbar connection and busbar augmentation under substation extension package in 220 kV switchyard | 02/Oct/2021 | 09:00 | 06/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 914 | RQ66750 | OCC_187 | slidcps_sd | AC TRANSMISSION LINE CIRCUIT | 132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1 | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning | 28/Oct/2021 | 09:00 | 28/Oct/2021 | 17:00 | - | PLANNED | Requested | |
| 915 | RQ66743 | OCC_187 | slidcps_sd | AC TRANSMISSION LINE CIRCUIT | 132 KV KANGRA (HP)-SHANAN (PS) (PSTCL) CKT-2 | D | ground mtc.,checking of tower accessories,checking of muffs,off shoots and stubs,tree cutting, | 27/Oct/2021 | 09:00 | 27/Oct/2021 | 17:00 | | PLANNED | Requested | |
| 916 | RQ66738 | OCC_187 | slidcps_sd | AC TRANSMISSION LINE CIRCUIT | 132 KV KANGRA (HP)-SHANAN (PS) (PSTCL) CKT-2 | D | Jumper tightening, ground mtc,tree cutting. | 26/Oct/2021 | 09:00 | 26/Oct/2021 | 17:00 | | PLANNED | Requested | |
| 917 | RQ66731 | OCC_187 | slidcps_sd | AC TRANSMISSION LINE CIRCUIT | 132 KV KANGRA (HP)-SHANAN (PS) (PSTCL) CKT-1 | D | Jumper tightening, ground mtc., checking of tower accessories | 25/Oct/2021 | 09:00 | 25/Oct/2021 | 17:00 | | PLANNED | Requested | |
| 918 | RQ66730 | OCC_187 | slidcps_sd | AC TRANSMISSION LINE CIRCUIT | 132 KV KANGRA (HP)-SHANAN (PS) (PSTCL) CKT-1 | D | Jumper tightening, checking of tower accessories,checking off shoots and stubs,tree cutting, checking of conductor | 23/Oct/2021 | 09:00 | 23/Oct/2021 | 17:00 | | PLANNED | Requested | |
| 919 | RQ66721 | OCC_187 | slidcps_sd | AC TRANSMISSION LINE CIRCUIT | 132 KV KANGRA (HP)-PATHANKOT (PS) (PSTCL) CKT-1 | D | Jumper tightening, ground mtc.,checking of tower accessories,checking of muffs, | 19/Oct/2021 | 09:00 | 19/Oct/2021 | 17:00 | | PLANNED | Requested | |
| 920 | RQ66715 | OCC_187 | slidcps_sd | AC TRANSMISSION LINE CIRCUIT | 132 KV KANGRA (HP)-PATHANKOT (PS) (PSTCL) CKT-1 | D | Jumper tightening, checking of tower accessories | 18/Oct/2021 | 09:00 | 18/Oct/2021 | 17:00 | | PLANNED | Requested | |
| 921 | RQ66708 | OCC_187 | slidcps_sd | AC TRANSMISSION LINE CIRCUIT | 132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1 | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning | 13/Oct/2021 | 09:00 | 13/Oct/2021 | 17:00 | - | PLANNED | Requested | |
| 922 | RQ66690 | OCC_187 | slidcps_sd | AC TRANSMISSION LINE CIRCUIT | 132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1 | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning | 01/Oct/2021 | 09:00 | 01/Oct/2021 | 17:00 | | PLANNED | Requested | |
| 923 | RQ66826 | OCC_187 | slidcrs_sd | AC TRANSMISSION LINE CIRCUIT | 132 KV AMARPURATHEDI(R S)-HISAR(BB) (RS) CKT-1 | D | Quarterly maintenance | 21/Oct/2021 | 08:00 | 21/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 924 | RQ66964 | OCC_187 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 132 KV BALIA(PG)-BANSDIH(UP) (UP) CKT-1 | D | AMP work | 08/Oct/2021 | 08:00 | 08/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 925 | RQ66974 | OCC_187 | slidchp_sd | AC TRANSMISSION LINE CIRCUIT | 132 KV KANGRA (HP)-SHANAN (PS) (PSTCL) CKT-2 | D | HPPTCL is constructing 220kV Double Ckt. Transmission line from Dehan(Patti) to Hamirpur and process of stringing of conductor is in process.This transmission line is proposed to cross over the 132kV Shanana-Kangra Line. | 05/Oct/2021 | 09:00 | 06/Oct/2021 | 18:00 | Approval/NOC approved by PSTCL | PLANNED | Requested | |
| 926 | RQ66973 | OCC_187 | slidchp_sd | AC TRANSMISSION LINE CIRCUIT | 132 KV KANGRA (HP)-SHANAN (PS) (PSTCL) CKT-1 | D | HPPTCL is constructing 220kV Double Ckt. Transmission line from Dehan(Patti) to Hamirpur and process of stringing of conductor is in process.This transmission line is proposed to cross over the 132kV Shanana-Kangra Line. | 05/Oct/2021 | 09:00 | 06/Oct/2021 | 18:00 | Approval/NOC approved by PSTCL | PLANNED | Requested | |

| | | | | | | | | | | | | | | | |
|-----|---------|---------|------------|-------------|-------------------------------------------------------------------------------------------------------------------------------------------|---|----------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------|-----------|--|
| 927 | RQ67109 | OCC_187 | bbmb_sd | BAY | A-10 BUS SECTIONALIZER BAY - 220KV BUS 2 AT SAMAYPUR(BB) (BBMB) AND 220KV BUS 4 AT SAMAYPUR(BB) AT 220 KV SAMAYPUR(BB) (BBMB) | C | Automation of 220 KV Sub-stations Ballabgarh & Samaypur | 30/Oct/2021 | 08:00 | 02/Nov/2021 | 18:00 | | PLANNED | Requested | |
| 928 | RQ66851 | OCC_187 | cpcc3_sd | BAY | 208 BUS COUPLER BAY - 220KV BUS 1 AT RAEBAREILLY(PG) (POWERGRID) AND 220KV BUS 2 AT RAEBAREILLY(PG) AT 220 KV RAEBAREILLY(PG) (POWERGRID) | D | AMP work | 22/Oct/2021 | 10:00 | 22/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 929 | RQ67509 | OCC_187 | cpcc1_sd | BAY | 206 MAIN BAY - 220 KV BHADLA(PG)-SAURYA URJA SOLAR(SU) (SAURYA URJA) CKT-1 AT BHADLA(PG) | D | FOR AMP WORK | 13/Oct/2021 | 15:00 | 13/Oct/2021 | 21:00 | Line will be charged through TBC bay | PLANNED | Requested | |
| 930 | RQ67508 | OCC_187 | cpcc1_sd | BAY | 205 MAIN BAY - 220 KV BHADLA(PG)-BHADLA SOLAR(ADANI) (ADANI) CKT-2 AT BHADLA(PG) | D | FOR AMP WORK | 12/Oct/2021 | 15:00 | 12/Oct/2021 | 21:00 | Line will be charged through TBC bay | PLANNED | Requested | |
| 931 | RQ67507 | OCC_187 | cpcc1_sd | BAY | 203 MAIN BAY - 220 KV BHADLA(PG)-BHADLA SOLAR(ADANI) (ADANI) CKT-1 AT BHADLA(PG) | D | FOR AMP WORK | 08/Oct/2021 | 15:00 | 08/Oct/2021 | 21:00 | Line will be charged through TBC bay | PLANNED | Requested | |
| 932 | RQ67511 | OCC_187 | cpcc1_sd | BAY | 202 MAIN BAY - 220 KV BHADLA(PG) - BUS 1 AND 400/220 KV 500 MVA ICT 3 AT BHADLA(PG) | D | FOR AMP WORK | 07/Oct/2021 | 15:00 | 07/Oct/2021 | 21:00 | ICT will be charged through TBC bay | PLANNED | Requested | |
| 933 | RQ67510 | OCC_187 | cpcc1_sd | BAY | 201 MAIN BAY - 220 KV BHADLA(PG) - BUS 1 AND 400/220 KV 500 MVA ICT 1 AT BHADLA(PG) | D | FOR AMP WORK | 06/Oct/2021 | 15:00 | 06/Oct/2021 | 21:00 | ICT will be charged through TBC bay | PLANNED | Requested | |
| 934 | RQ67219 | OCC_187 | indigrd_sd | BAY | 202 MAIN BAY - 220KV BUS 1 AT PATRAN(PATR) (STERLITE) AND FUTURE AT 220 KV PATRAN(PATR) (STERLITE) | C | SF6 gas leakage arrest | 15/Oct/2021 | 08:00 | 22/Oct/2021 | 18:00 | Specialized manpower for the work has arranged to complete the work (OEM Partner) | PLANNED | Requested | |
| 935 | RQ67506 | OCC_187 | cpcc1_sd | BAY | 207 MAIN BAY - 220 KV BHADLA(PG)-SAURYA URJA SOLAR(SU) (SAURYA URJA) CKT-2 (SAURYA URJA) AT BHADLA(PG) | D | FOR AMP WORK | 14/Oct/2021 | 15:00 | 14/Oct/2021 | 21:00 | Line will be charged through TBC bay | PLANNED | Requested | |
| 936 | RQ67512 | OCC_187 | cpcc1_sd | BAY | 204 MAIN BAY - 220 KV AZUREPSS41 SL_BHD_PG (APFOL)-BHADLA(PG) (AZURE) CKT-1 (AZURE) | D | FOR AMP WORK | 01/Oct/2021 | 08:00 | 31/Oct/2021 | 18:00 | 220kv ICT-02 main bay (204) Bhadla pg | PLANNED | Requested | |
| 937 | RQ67116 | OCC_187 | slchp_sd | TRANSFORMER | 401 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT GUMMA (HP) (HPPTCL) | D | Bus Bar testing and Bus Bar Stability of 220kV Bus | 01/Oct/2021 | 09:00 | 01/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 938 | RQ67022 | OCC_187 | cpcc3_sd | HVDC POLE | 70 KV VINDHYACHAL(PG) POLE-1 | C | Dual Block System test and trial run performance under CERC Add-Cap(Already approved upto 11.10.21 by 186 OCC) | 12/Oct/2021 | 08:00 | 31/Oct/2021 | 18:00 | Though, Dual Block system test and trial run operation under Add-Cap are approved under OCC-186 Vide Approval ID-RQ63847. Currently, HVDC Pole-2 system performance test are under progress and In case testing schedule deferred/Extended due to whatsoever reason, Dual Block System test shall be completed during requested period from 12.10.2021 To 31.10.2021. | PLANNED | Requested | |

| | | | | | | | | | | | | | | | |
|-----|---------|---------|----------|-------------|----------------------------------------------------|---|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------|-----------|--|
| 939 | RQ67021 | OCC_187 | cpcc3_sd | HVDC POLE | 70 KV VINDHYACHAL(PG) POLE-2 | C | Dual Block System test and trial run performance under CERC Add-Cap(Already approved upto 11.10.21 by 186 OCC) | 12/Oct/2021 | 08:00 | 31/Oct/2021 | 18:00 | Though, Dual Block system test and trial run operation under Add-Cap are approved under OCC-186 Vide Approval ID-RQ63847. Currently, HVDC Pole-2 system performance test are under progress and in case testing schedule deferred/Extended due to whatsoever reason, Dual Block System test shall be completed during requested period from 12.10.2021 To 31.10.2021. | PLANNED | Requested | |
| 940 | RQ67576 | OCC_187 | cpcc2_sd | SVC/STATCOM | SVC No 1(-200/+300MVAR) at 400 KV NewWanpoh(PG) | D | AMP of complete SVC (Coupling transformers, DTF1, DTF2, TCR1, TCR2, TSC, Valve Cooling, AHU, Aux. service transformer, star coupler etc) and other maintenance works including installation of insulation sleeves for DTF and TSC and replacement of light receiver card in VBE. | 28/Oct/2021 | 09:00 | 28/Oct/2021 | 17:30 | | PLANNED | Requested | |
| 941 | RQ67181 | OCC_187 | cpcc3_sd | HVDC POLE | 205 KV SASARAM(PG) POLE-1 | D | For Operation Checking of CB,Iso etc. from Mimic Panel | 09/Oct/2021 | 09:00 | 09/Oct/2021 | 18:00 | | PLANNED | Requested | |
| 942 | RQ67180 | OCC_187 | cpcc3_sd | HVDC POLE | 205 KV SASARAM(PG) POLE-2 | D | For Operation Checking of CB,Iso etc. from Mimic Panel | 09/Oct/2021 | 09:00 | 09/Oct/2021 | 18:00 | | PLANNED | Requested | |