

**APPROVED OUTAGE PROGRAM OF 188th OCC**

Sr No	Reference Number	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Request Type	Shutdown Status	Approved From Date	Approved From Time	Approved To Date	Approved To Time	NRPC Remarks	
1	RQ70040	OCC_188	antagas_sd	GENERATING UNIT	88.71 MW ANTA GPS - UNIT 2	NTPC	C	Minor Inspection of Gas Turbine 4000 VOH	08-Nov-2021	00:00	14-Nov-2021	00:00	Shutdown Required for Minor Mandatory Inspection 4000 VOH	PLANNED	Approved	08-Nov-21	00:00	14-Nov-21	00:00		
2	RQ70028	OCC_188	ntpcos_sd	GENERATING UNIT	660 MW TANDA TPS - UNIT 6	NTPC	C	APH Seal adjustment before PG Test, MS fine filter replacement by normal filter, PG Test point liquidation	17-Nov-2021	00:00	27-Nov-2021	00:00		PLANNED	Withdrawn						
3	RQ70013	OCC_188	ntpcos_sd	GENERATING UNIT	500 MW RIHAND-III STPS - UNIT 1	NTPC	C	Boiler Annual over haul, FGD Gate installation, CC Modification, LPT Inspection	12-Nov-2021	00:00	17-Dec-2021	00:00		PLANNED	Withdrawn						
4	RQ70032	OCC_188	ntpcos_sd	GENERATING UNIT	490 MW DADRI-II TPS - UNIT 1	NTPC	C	Boiler over haul, LPT, Generator & TG Bearing inspection, foundation grouting,	05-Nov-2021	00:00	30-Nov-2021	00:00		PLANNED	Withdrawn						
5	RQ69889	OCC_188	ntpcos_sd	GENERATING UNIT	130.19 MW DADRI GPS - UNIT 1	NTPC	C	GT#1 s/d for mandatory M8 EOH Inspection	23-Nov-2021	00:00	30-Nov-2021	00:00		PLANNED	Approved	23-Nov-21	00:00	30-Nov-21	00:00		
6	RQ69890	OCC_188	ntpcos_sd	GENERATING UNIT	130.19 MW DADRI GPS - UNIT 3	NTPC	C	GT#3 S/D for mandatory M8 EOH Inspection	21-Nov-2021	00:00	26-Nov-2021	00:00		PLANNED	Approved	21-Nov-21	00:00	26-Nov-21	00:00		
7	RQ69891	OCC_188	ntpcos_sd	GENERATING UNIT	130.19 MW DADRI GPS - UNIT 4	NTPC	C	GT-4 mandatory EOH Inspection	18-Nov-2021	00:00	25-Nov-2021	00:00		PLANNED	Approved	18-Nov-21	00:00	25-Nov-21	00:00		
8	RQ70044	OCC_188	jhajjar_sd	GENERATING UNIT	500 MW ISTPP (JHAJJAR) - UNIT 3	APCPL	C	Annual Overhauling of TG & Boiler with FGD Gate & dampers installation	10-Nov-2021	00:00	14-Dec-2021	23:59		PLANNED	Withdrawn						
9	RQ69804	OCC_188	rappc_sd	GENERATING UNIT	220 MW RAPS-C - UNIT 2	NPCIL	C	Biennial shutdown of RAPS-6 (Second unit of RAPS-C)	05-Nov-2021	23:59	15-Dec-2021	07:00		PLANNED	Approved	05-Nov-21	23:59	15-Dec-21	07:00		
10	RQ70629	OCC_188	koteshwar_sd	GENERATING UNIT	100 MW KOTESHWAR HPS -	THDC	C	Annual maintenance of Unit-3	10-Nov-2021	10:00	09-Dec-2021	18:00		PLANNED	Approved	10-Nov-21	10:00	09-Dec-21	18:00		

11	RQ70594	OCC_188	koteshwar_sd	GENERATING UNIT	100 MW KOTESHWAR HPS -	THDC	C	For Annual Maintenance of Unit-3	08-Nov-2021	10:00	07-Dec-2021	18:00		PLANNED	Approved	08-Nov-21	10:00	07-Dec-21	18:00	
12	RQ70229	OCC_188	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2	POWER GRID	D	ON load testing of both bi-poles to ascertain software functionalities (after daily testing works, all poles will be put back in service and power level as per NLDC)	30-Nov-2021	08:00	09-Dec-2021	18:00		PLANNED	Approved	30-Nov-21	08:00	09-Dec-21	18:00	NR Import ATC-TTC to be curtailed: - on 1 pole - 1500 MW, on 2 pole - 2900 MW, on 3 poles - 4300 MW and on 4 poles - 5800 MW;
13	RQ70230	OCC_188	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-3	POWER GRID	D	ON load testing of both bi-poles to ascertain software functionalities (after daily testing works, all poles will be put back in service and power level as per NLDC)	30-Nov-2021	08:00	09-Dec-2021	18:00		PLANNED	Approved	30-Nov-21	08:00	09-Dec-21	18:00	NR Import ATC-TTC to be curtailed: - on 1 pole - 1500 MW, on 2 pole - 2900 MW, on 3 poles - 4300 MW and on 4 poles - 5800 MW;
14	RQ70228	OCC_188	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-1	POWER GRID	D	ON load testing of both bi-poles to ascertain software functionalities (after daily testing works, all poles will be put back in service and power level as per NLDC)	30-Nov-2021	08:00	09-Dec-2021	18:00		PLANNED	Approved	30-Nov-21	08:00	09-Dec-21	18:00	NR Import ATC-TTC to be curtailed: - on 1 pole - 1500 MW, on 2 pole - 2900 MW, on 3 poles - 4300 MW and on 4 poles - 5800 MW;
15	RQ70231	OCC_188	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-4	POWER GRID	D	ON load testing of both bi-poles to ascertain software functionalities (after daily testing works, all poles will be put back in service and power level as per NLDC)	30-Nov-2021	08:00	09-Dec-2021	18:00		PLANNED	Approved	30-Nov-21	08:00	09-Dec-21	18:00	NR Import ATC-TTC to be curtailed: - on 1 pole - 1500 MW, on 2 pole - 2900 MW, on 3 poles - 4300 MW and on 4 poles - 5800 MW;
16	RQ70226	OCC_188	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2	POWER GRID	C	Installation of station grounding isolator and associated hardware in Bipole-I&II common area and station ground DCCT Improvement and	27-Nov-2021	08:00	29-Nov-2021	18:00		PLANNED	Approved	27-Nov-21	08:00	29-Nov-21	18:00	NR Import ATC-TTC to be curtailed: - on 1 pole - 1500 MW, on 2 pole - 2900 MW, on 3 poles - 4300 MW and on 4 poles - 5800 MW;

17	RQ70225	OCC_188	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHET RA-CHAMPA (PG) CKT-1	POWER GRID	C	Installation of station grounding isolator and associated hardware in Bipole-I&II common area and station ground DCCT Improvement and	27-Nov-2021	08:00	29-Nov-2021	18:00		PLANNED	Approved	27-Nov-21	08:00	29-Nov-21	18:00	NR Import ATC-TTC to be curtailed: - on 1 pole - 1500 MW, on 2 pole - 2900 MW, on 3 poles - 4300 MW and on 4 poles - 5800 MW;
18	RQ70223	OCC_188	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHET RA-CHAMPA (PG) CKT-4	POWER GRID	C	DCCT Improvements & global injection, DC Filter / Blocking Filter hardware modification & integration ,VH Arc Detection modification & integration, modification in Valve Hall iro of Positive pressure and upgradation	25-Nov-2021	08:00	29-Nov-2021	18:00		PLANNED	Approved	25-Nov-21	08:00	29-Nov-21	18:00	NR Import ATC-TTC to be curtailed: - on 1 pole - 1500 MW, on 2 pole - 2900 MW, on 3 poles - 4300 MW and on 4 poles - 5800 MW;
19	RQ70222	OCC_188	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHET RA-CHAMPA (PG) CKT-3	POWER GRID	C	DCCT Improvements & global injection, DC Filter / Blocking Filter hardware modification & integration ,VH Arc Detection modification & integration, modification in Valve Hall iro of Positive pressure and upgradation	25-Nov-2021	08:00	29-Nov-2021	18:00		PLANNED	Approved	25-Nov-21	08:00	29-Nov-21	18:00	NR Import ATC-TTC to be curtailed: - on 1 pole - 1500 MW, on 2 pole - 2900 MW, on 3 poles - 4300 MW and on 4 poles - 5800 MW;

20	RQ70221	OCC_188	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHET RA-CHAMPA (PG) CKT-2	POWER GRID	C	DCCT Improvements & global injection, DC Filter / Blocking Filter hardware modification & integration ,VH Arc Detection modification & integration, modification in Valve Hall iro of	20-Nov-2021	08:00	24-Nov-2021	18:00		PLANNED	Approved	20-Nov-21	08:00	24-Nov-21	18:00	NR Import ATC-TTC to be curtailed: - on 1 pole - 1500 MW, on 2 pole - 2900 MW, on 3 poles - 4300 MW and on 4 poles - 5800 MW;
21	RQ70220	OCC_188	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHET RA-CHAMPA (PG) CKT-1	POWER GRID	C	DCCT Improvements & global injection, DC Filter / Blocking Filter hardware modification & integration ,VH Arc Detection modification & integration, modification in Valve Hall iro of	20-Nov-2021	08:00	24-Nov-2021	18:00		PLANNED	Approved	20-Nov-21	08:00	24-Nov-21	18:00	NR Import ATC-TTC to be curtailed: - on 1 pole - 1500 MW, on 2 pole - 2900 MW, on 3 poles - 4300 MW and on 4 poles - 5800 MW;
22	RQ70356	OCC_188	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-SATNA (PG) CKT-1	POWER GRID	D	For line AMP works by WR-2. A/R OFF on 765kV Gwalior-Satna	27-Nov-2021	08:00	27-Nov-2021	18:00		PLANNED	Approved	12-Nov-21	08:00	12-Nov-21	18:00	ATC-TTC to be reduced by 2450 MW
23	RQ70243	OCC_188	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1	POWER GRID	D	Annual maintenance work eg. Insulator cleaning ,Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string	17-Nov-2021	08:00	18-Nov-2021	18:00		PLANNED	Approved	17-Nov-21	08:00	18-Nov-21	18:00	ATC-TTC to be reduced by 450 MW
24	RQ70355	OCC_188	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	POWER GRID	D	"i) Line AMP works/ Pre-winter preparedness. A/R OFF on 765kV Gwalior-Satna and dia to be kept open. ii) Replacement of WTI & OTI of LR"	17-Nov-2021	08:00	18-Nov-2021	18:00	Proposed by WR-2	PLANNED	Approved	13-Nov-21	08:00	13-Nov-21	18:00	subject to real time conditions.

25	RQ70279	OCC_188	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2	POWER GRID	D	Insulator Replacement of 765 kV GW-2 TIE isolator	15-Nov-2021	10:00	15-Nov-2021	18:00		PLANNED	Approved	15-Nov-21	08:00	15-Nov-21	18:00	
26	RQ70238	OCC_188	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2	POWER GRID	D	Annual maintenance work eg. Insulator cleaning ,Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string	15-Nov-2021	08:00	16-Nov-2021	18:00		PLANNED	Approved					clubbed with Sl. No. 25
27	RQ70002	OCC_188	apl_sd	AC TRANS MISSION LINE CIRCUIT	765 KV CHITTORGA RH-BANASKANTHA (PG) CKT-1	POWER GRID	D	AR off require of T/L for stringing work of LBTL, between 2 & 3 and 3 & 4 of PGCIL Line	09-Nov-2021	08:00	13-Nov-2021	18:00	AR to Non Auto require only. Line will be in service.	PLANNED	Approved	09-Nov-21	08:00	13-Nov-21	18:00	
28	RQ70003	OCC_188	apl_sd	AC TRANS MISSION LINE CIRCUIT	765 KV CHITTORGA RH-BANASKANTHA (PG) CKT-2	POWER GRID	D	AR off require of T/L for stringing work of LBTL, between 2 & 3 and 3 & 4 of PGCIL Line	09-Nov-2021	08:00	13-Nov-2021	18:00	AR to Non Auto require only. Line will be in service	PLANNED	Approved	09-Nov-21	08:00	13-Nov-21	18:00	
29	RQ70345	OCC_188	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV FATEHPUR-SASARAM (PG) CKT-1	POWER GRID	D	FOR REPLACEMENT OF FLASHED INSULATOR at location 57 by ER-1	08-Nov-2021	08:00	08-Nov-2021	18:00		PLANNED	Approved	08-Nov-21	08:00	08-Nov-21	18:00	
30	RQ70354	OCC_188	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	POWER GRID	D	A/R into non auto mode for Live Line OPGW Work by WR-2	01-Nov-2021	08:00	30-Nov-2021	18:00		PLANNED	Approved	01-Nov-21	08:00	30-Nov-21	18:00	subject to real time conditions.

31	RQ70005	OCC_188	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDER GARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-1	POWER GRID	C	Work is to be carried out to accommodate other utility i.e., Northern Railway modification construction of line to accommodate/ maintain require clearance from railway line. Since 33 kV electrode line outage is required, Hence Bipole will also be under shutdown. This shutdown is taken for a project of National importance, hence, outage to be considered as deemed available to ATIL. This outage will also be	11-Nov-2021	08:00	14-Nov-2021	18:00	This outage will also be utilized for 765 kV D/C (Hex) Bhuj - Lakadia Transmission Line crossing across D/C HVDC Bipole Transmission Lines by WRSS XXI (A) Transco Ltd from 11th Nov 08:00 Hrs to 13th Nov 18:00 on continue basis.	PLANNED	Approved	06-Nov-21	08:00	12-Nov-21	18:00	subject to haryana consent. subject to orai-aligarh revival.
----	---------	---------	--------	-------------------	---	------------	---	--	-------------	-------	-------------	-------	---	---------	----------	-----------	-------	-----------	-------	--



36	RQ70333	OCC_188	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-3	POWER GRID	C	Diversion work in between loc no 319 and 320 due to NHAI road construction.	20-Nov-2021	08:00	30-Nov-2021	18:00		PLANNED	Approved						clubbed with Sl. No. 39
37	RQ70798	OCC_188	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANP OH (PG) CKT-4	POWER GRID	D	For AMP Works with non-auto mode of 400kV Kishenpur-New Wanpoh ckt-3.	17-Nov-2021	10:00	17-Nov-2021	16:00	Kindly approve	PLANNED	Approved	17-Nov-21	10:00	17-Nov-21	16:00		
38	RQ70797	OCC_188	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANP OH (PG) CKT-3	POWER GRID	D	For AMP Works with non-auto mode of 400kV Kishenpur-New Wanpoh ckt-4.	16-Nov-2021	10:00	16-Nov-2021	16:00	Kindly approve	PLANNED	Approved	16-Nov-21	10:00	16-Nov-21	16:00		
39	RQ70336	OCC_188	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-3	POWER GRID	C	FOR LILO OF 400 KV PATNA BALIA CKT-3 & 4 AT UPCOMING SUSTATION AT NAUBATPUR. S/D TAKEN BY BGCL	16-Nov-2021	08:00	30-Nov-2021	18:00		PLANNED	Approved	16-Nov-21	08:00	30-Nov-21	18:00		
40	RQ70337	OCC_188	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-4	POWER GRID	C	FOR LILO OF 400 KV PATNA BALIA CKT-3 & 4 AT UPCOMING SUSTATION AT NAUBATPUR. S/D TAKEN BY BGCL	16-Nov-2021	08:00	30-Nov-2021	18:00		PLANNED	Approved	16-Nov-21	08:00	30-Nov-21	18:00		
41	RQ70240	OCC_188	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	POWER GRID	D	Replacement of Insulator String at TN No: 555 & Spacer rectification	15-Nov-2021	08:00	15-Nov-2021	18:00		PLANNED	Approved	15-Nov-21	08:00	15-Nov-21	18:00		
42	RQ70795	OCC_188	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) CKT-1	POWER GRID	D	For AMP works.	11-Nov-2021	10:00	11-Nov-2021	16:00	Kindly approve	PLANNED	Approved	11-Nov-21	10:00	11-Nov-21	16:00		
43	RQ70342	OCC_188	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-1	POWER GRID	D	A/R into non auto to facilitate S/D of Patna-Ballia-2	08-Nov-2021	08:00	08-Nov-2021	18:00		PLANNED	Rejected						
44	RQ70341	OCC_188	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-2	POWER GRID	D	Replacement of flashed insulator at loc 375	08-Nov-2021	08:00	08-Nov-2021	18:00		PLANNED	Rejected						



45	RQ70339	OCC_188	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-1	POWER GRID	D	Replacement of flashed insulator at loc 365 BY ER-1	07-Nov-2021	08:00	07-Nov-2021	18:00		PLANNED	Rejected						
46	RQ70340	OCC_188	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-2	POWER GRID	D	A/R into non auto mode to facilitate Patna-Ballia-1	07-Nov-2021	08:00	07-Nov-2021	18:00		PLANNED	Rejected						
47	RQ70796	OCC_188	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWER GRID	C	For restoration of line on permanent tower from ERS at Loc. no. 246 & 261. The tower got damaged at this location.	06-Nov-2021	08:00	09-Nov-2021	19:00	Kindly approve	PLANNED	Approved	14-Nov-21	08:00	18-Nov-21	19:00	NHPC consent required.	
48	RQ70817	OCC_188	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV URI_2(NH)-WAGOORA(PG) (PG) CKT-1	POWER GRID	D	For AMP and peak rectification works at Loc No 153.	03-Nov-2021	08:00	04-Nov-2021	18:00	Kindly approve	PLANNED	Approved	03-Nov-21	08:00	04-Nov-21	18:00		
49	RQ70350	OCC_188	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-2	POWER GRID	C	Diversion work in between loc no 140 and 142 due to NHAI road construction.	01-Nov-2021	08:00	15-Nov-2021	18:00		PLANNED	Rejected						
50	RQ70331	OCC_188	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-1	POWER GRID	C	Diversion work in between loc no 140 and 142 due to NHAI road construction.	01-Nov-2021	08:00	15-Nov-2021	18:00		PLANNED	Rejected						
51	RQ70885	OCC_188	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWER GRID	C	Due to sinking of land underneath the tower no 144, SD is required for erection of tower at new foundation of loc no 144, destringing & stringing of span no 143-144 & 144-145 and deerection of existing tower no 144 falling under the corridor of	01-Nov-2021	08:00	20-Nov-2021	18:00	Kindly approve	PLANNED	Approved	01-Nov-21	08:00	20-Nov-21	18:00		

52	RQ70886	OCC_188	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANP OH (PG) CKT-4	POWER GRID	C	Due to sinking of land underneath the tower no 144, SD is required for erection of tower at new foundation of loc no 144, destringing & stringing of span no 143-144 & 144-145 and deerection of existing tower no 144 falling under the corridor of	01-Nov-2021	08:00	20-Nov-2021	18:00	Kindly approve	PLANNED	Approved	01-Nov-21	08:00	20-Nov-21	18:00	
53	RQ71054	OCC_188	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG) - MUKTSAR(P		D	Jumper Tightening	29-Nov-2021	09:00	29-Nov-2021	17:00		PLANNED	Approved	29-Nov-21	09:00	29-Nov-21	17:00	
54	RQ71055	OCC_188	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV JALANDHAR (PG)-KARTARPUR (PS) (PSTCL) CKT-2		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	29-Nov-2021	09:00	29-Nov-2021	17:00		PLANNED	Approved	29-Nov-21	09:00	29-Nov-21	17:00	
55	RQ71056	OCC_188	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-RAJPURA(PS) (PS) CKT-2		D	Cleaning of porcelain discs insulators in polluted areas eg. across railway crossings, near brick klin etc. and Checking & Tightening of jumpers nut bolts and routine maintenance	29-Nov-2021	09:00	30-Nov-2021	17:00	—	PLANNED	Approved	29-Nov-21	09:00	30-Nov-21	17:00	
56	RQ71050	OCC_188	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-RAJPURA(PS) (PS) CKT-2		D	Cleaning of porcelain discs insulators in polluted areas eg. across railway crossings, near brick klin etc. and Checking & Tightening of jumpers nut bolts and routine maintenance	26-Nov-2021	09:00	27-Nov-2021	17:00	—	PLANNED	Approved	26-Nov-21	09:00	27-Nov-21	17:00	

57	RQ71048	OCC_188	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG) - NAKODAR(P SG) (PS)		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	25-Nov-2021	09:00	25-Nov-2021	17:00		PLANNED	Approved	25-Nov-21	09:00	25-Nov-21	17:00	
58	RQ71027	OCC_188	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG) -DHURI(P S) (PS) CKT-2		D	Maintenance of (410 89B isolator, 411 89A isolator) CT (410)	24-Nov-2021	09:00	24-Nov-2021	17:00	—	PLANNED	Approved	24-Nov-21	09:00	24-Nov-21	17:00	
59	RQ71026	OCC_188	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG) -DHURI(P S) (PS) CKT-2		D	Maintenance of ( 410 89L isolator), CVT(410), Wave Trap (410), For LA (410)	23-Nov-2021	09:00	23-Nov-2021	17:00	—	PLANNED	Approved	23-Nov-21	09:00	23-Nov-21	17:00	
60	RQ71038	OCC_188	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG) - MUKTSAR(P		D	Jumper Tightening	22-Nov-2021	09:00	22-Nov-2021	17:00		PLANNED	Approved	22-Nov-21	09:00	22-Nov-21	17:00	
61	RQ71039	OCC_188	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NAKODAR(P SG)- MOGA(PG) (PS) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	22-Nov-2021	09:00	22-Nov-2021	17:00		PLANNED	Approved	22-Nov-21	09:00	22-Nov-21	17:00	
62	RQ71025	OCC_188	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG) -DHURI(P S) (PS) CKT-2		D	Protection testing of 400 kv Talwandi ckt 2 By protection team ludhiana	22-Nov-2021	09:00	22-Nov-2021	17:00	—	PLANNED	Approved	22-Nov-21	09:00	22-Nov-21	17:00	
63	RQ71041	OCC_188	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG) -DHURI(P S) (PS) CKT-2		D	Disc insulator Washing at Stragetig location	22-Nov-2021	09:00	24-Nov-2021	17:00	—	PLANNED	Approved	22-Nov-21	09:00	24-Nov-21	17:00	
64	RQ71042	OCC_188	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)- RAJPURA(P S) (PS) CKT-1		D	Cleaning of porcelain discs insulators in polluted areas eg. across railway crossings, near brick klin etc. and Checking & Tightening of jumpers nut bolts and routine maintenance	22-Nov-2021	09:00	25-Nov-2021	17:00	—	PLANNED	Approved	22-Nov-21	09:00	25-Nov-21	17:00	

65	RQ71035	OCC_188	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG) - NAKODAR(P SG) (PS)		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	18-Nov-2021	09:00	18-Nov-2021	17:00		PLANNED	Approved	18-Nov-21	09:00	18-Nov-21	17:00	
66	RQ71029	OCC_188	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG) - MUKTSAR(P		D	Jumper Tightening	15-Nov-2021	09:00	15-Nov-2021	17:00		PLANNED	Approved	15-Nov-21	09:00	15-Nov-21	17:00	
67	RQ71030	OCC_188	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NAKODAR(P SG)- MOGA(PG) (PS) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	15-Nov-2021	09:00	15-Nov-2021	17:00		PLANNED	Approved	15-Nov-21	09:00	15-Nov-21	17:00	
68	RQ71032	OCC_188	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG) -DHURI(PS) (PS) CKT-1		D	Disc insulator Washing at Stragetig location	15-Nov-2021	09:00	20-Nov-2021	17:00	—	PLANNED	Approved	15-Nov-21	09:00	20-Nov-21	17:00	
69	RQ71024	OCC_188	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-1		D	Cleaning of porcelain discs insulators in polluted areas eg. across railway crossings, near brick klin etc. and Checking & Tightening jumpers nut bolts and routine maintenance	12-Nov-2021	09:00	12-Nov-2021	17:00	—	PLANNED	Approved	12-Nov-21	09:00	12-Nov-21	17:00	
70	RQ71022	OCC_188	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)- NAKODAR(P SG) (PS) CKT-2		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	11-Nov-2021	09:00	11-Nov-2021	17:00		PLANNED	Approved	11-Nov-21	09:00	11-Nov-21	17:00	
71	RQ71017	OCC_188	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-2		D	Maintenance of (404 89B isolator, 405 89A isolator) CT (404)	09-Nov-2021	09:00	09-Nov-2021	17:00	—	PLANNED	Approved	09-Nov-21	09:00	09-Nov-21	17:00	
72	RQ71012	OCC_188	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG) - MUKTSAR(P		D	Jumper Tightening	08-Nov-2021	09:00	08-Nov-2021	17:00		PLANNED	Approved	08-Nov-21	09:00	08-Nov-21	17:00	

73	RQ71014	OCC_188	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(P SG) (PS) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	08-Nov-2021	09:00	08-Nov-2021	17:00		PLANNED	Approved	08-Nov-21	09:00	08-Nov-21	17:00	
74	RQ71015	OCC_188	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-2		D	Disc insulator cleaning at Stragetic location and jumper checking	08-Nov-2021	09:00	09-Nov-2021	17:00	—	PLANNED	Approved	08-Nov-21	09:00	09-Nov-21	17:00	
75	RQ71016	OCC_188	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-2		D	Cleaning of porcelain discs insulators in polluted areas eg. across railway crossings, near brick klin etc. and Checking & Tightening jumpers nut bolts and routine maintenance	08-Nov-2021	09:00	11-Nov-2021	17:00	—	PLANNED	Approved	08-Nov-21	09:00	11-Nov-21	17:00	
76	RQ71013	OCC_188	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-2		D	Maintenance of ( 404 89L isolator), CVT(404), Wave Trap (404), For LA (404)	08-Nov-2021	09:00	08-Nov-2021	17:00	—	PLANNED	Approved	08-Nov-21	09:00	08-Nov-21	17:00	
77	RQ71010	OCC_188	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NAKODAR(P SG)-MAKHU(PS) (PS) CKT-2		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	03-Nov-2021	09:00	03-Nov-2021	17:00		PLANNED	Approved	03-Nov-21	09:00	03-Nov-21	17:00	
78	RQ71007	OCC_188	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV JALANDHAR (PG)-KARTARPUR (PS) (PSTCL) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	02-Nov-2021	09:00	02-Nov-2021	17:00		PLANNED	Approved	02-Nov-21	09:00	02-Nov-21	17:00	
79	RQ71006	OCC_188	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-1		D	Maintenance of (401 89B isolator, 402 89A isolator) CT (401)	02-Nov-2021	09:00	02-Nov-2021	17:00	—	PLANNED	Approved	02-Nov-21	09:00	02-Nov-21	17:00	
80	RQ71000	OCC_188	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG) - MUKTSAR(P		D	Jumper Tightening	01-Nov-2021	09:00	01-Nov-2021	17:00		PLANNED	Approved	01-Nov-21	09:00	01-Nov-21	17:00	

81	RQ71003	OCC_188	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NAKODAR(P SG)-MAKHU(PS) (PS) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	01-Nov-2021	09:00	01-Nov-2021	17:00		PLANNED	Approved	01-Nov-21	09:00	01-Nov-21	17:00	
82	RQ71001	OCC_188	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG) - NAKODAR(P SG) (PS)		D	Jumper Tightening,Patrolling/Tree trimming	01-Nov-2021	09:00	11-Nov-2021	17:00	Except 4,5 & 7 November 2021	PLANNED	Approved	01-Nov-21	09:00	11-Nov-21	17:00	
83	RQ71002	OCC_188	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-1		D	Maintenance of ( 401 89L isolator), CVT(401), Wave Trap (401), For LA (401)	01-Nov-2021	09:00	01-Nov-2021	17:00	—	PLANNED	Approved	01-Nov-21	09:00	01-Nov-21	17:00	
84	RQ71004	OCC_188	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-1		D	Disc insulator cleaning at Stragetic location and jumper checking	01-Nov-2021	09:00	02-Nov-2021	17:00	—	PLANNED	Approved	01-Nov-21	09:00	02-Nov-21	17:00	
85	RQ71005	OCC_188	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-1		D	Cleaning of porcelain discs insulators in polluted areas eg. across railway crossings, near brick klin etc. and Checking & Tightening jumpers nut bolts and routine maintenance	01-Nov-2021	09:00	03-Nov-2021	17:00	—	PLANNED	Approved	01-Nov-21	09:00	03-Nov-21	17:00	
86	RQ70218	OCC_188	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AMARGARH (NRSS XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-2	POWER GRID,N RSS XXIX	D	For AMP Works of Line equipments.	09-Nov-2021	11:00	09-Nov-2021	15:30	Kindly approve	PLANNED	Approved	09-Nov-21	11:00	09-Nov-21	15:30	
87	RQ70217	OCC_188	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AMARGARH (NRSS XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-1	POWER GRID,N RSS XXIX	D	For AMP Works of Line equipments.	07-Nov-2021	11:00	07-Nov-2021	15:30	Kindly approve	PLANNED	Approved	07-Nov-21	11:00	07-Nov-21	15:30	

88	RQ70865	OCC_188	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AMARGARH (NRSS XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-2	POWER GRID,N RSS XXIX	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. NON Auto mode is required on 400KV Amargarh-Wagoora Ckt-1.	03-Nov-2021	07:00	06-Nov-2021	18:00	Kindly approve	PLANNED	Approved	03-Nov-21	07:00	06-Nov-21	18:00	
89	RQ70864	OCC_188	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV URI_1(NH)-AMARGARH (NRSS XXIX) (NRSS XXIX) CKT-2	POWER GRID,N RSS XXIX	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. NON Auto mode is required on 400KV Uri1-Amargarh	02-Nov-2021	07:00	02-Nov-2021	18:00	Kindly approve	PLANNED	Approved	02-Nov-21	07:00	02-Nov-21	18:00	
90	RQ70816	OCC_188	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV URI_1(NH)-AMARGARH (NRSS XXIX) (NRSS XXIX) CKT-2	POWER GRID,N RSS XXIX	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. NON Auto mode is required on 400 kV Uri1-Amargarh	01-Nov-2021	08:00	01-Nov-2021	19:00	Kindly approve	PLANNED	Approved	01-Nov-21	08:00	01-Nov-21	19:00	
91	RQ70845	OCC_188	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AMARGARH (NRSS XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-2	POWER GRID,N RSS XXIX	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01-Nov-2021	07:00	30-Nov-2021	18:00	Kindly approve	PLANNED	Approved	01-Nov-21	07:00	30-Nov-21	18:00	
92	RQ70846	OCC_188	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV URI_1(NH)-AMARGARH (NRSS XXIX) (NRSS XXIX) CKT-2	POWER GRID,N RSS XXIX	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01-Nov-2021	07:00	30-Nov-2021	18:00	Kindly approve	PLANNED	Approved	01-Nov-21	07:00	30-Nov-21	18:00	
93	RQ70998	OCC_188	nhpccc_sd	AC TRANS MISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-2	POWER GRID	D	Dismantling of old MOM (Motor operated Mechanism) and installation of new MOM and Annual Maintenance works.	27-Nov-2021	10:00	29-Nov-2021	18:00		PLANNED	Approved	28-Oct-21	10:00	30-Oct-21	18:00	

94	RQ70997	OCC_188	nhpccc_sd	AC TRANS MISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH)(PG) CKT-1	POWER GRID	D	Dismantling of old MOM (Motor Operated MNechanism) and installation of new MOM and annual maintenance works.	24-Nov-2021	10:00	26-Nov-2021	18:00		PLANNED	Approved	25-Oct-21	10:00	27-Oct-21	18:00	
95	RQ71034	OCC_188	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS)(BBMB) CKT-2		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	17-Nov-2021	09:00	17-Nov-2021	17:00	-	PLANNED	Approved	17-Nov-21	09:00	17-Nov-21	17:00	
96	RQ71019	OCC_188	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV NALLAGARH (PG)-MOHALI(PS)(PS) CKT-2		D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 160 to 169.	09-Nov-2021	09:00	09-Nov-2021	17:00	—	PLANNED	Approved	09-Nov-21	09:00	09-Nov-21	17:00	
97	RQ71008	OCC_188	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS)(PS) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	02-Nov-2021	09:00	02-Nov-2021	17:00	-	PLANNED	Approved	02-Nov-21	09:00	02-Nov-21	17:00	
98	RQ71009	OCC_188	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV NALLAGARH (PG)-MOHALI(PS)(PS) CKT-1		D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 160 to 169.	02-Nov-2021	09:00	02-Nov-2021	17:00	—	PLANNED	Approved	02-Nov-21	09:00	02-Nov-21	17:00	
99	RQ70999	OCC_188	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS)(PS) CKT-2		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	01-Nov-2021	09:00	01-Nov-2021	17:00	-	PLANNED	Approved	01-Nov-21	09:00	01-Nov-21	17:00	
100	RQ70800	OCC_188	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-BARN(JK)(PDD JK) CKT-2	PDD JK	D	For line equipments AMP works at Kishenpur S/s.	13-Nov-2021	09:00	13-Nov-2021	13:00	Kindly approve	PLANNED	Approved	13-Nov-21	09:00	13-Nov-21	13:00	
101	RQ70799	OCC_188	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-BARN(JK)(PDD JK) CKT-1	PDD JK	D	For line equipments AMP works at Kishenpur S/s.	12-Nov-2021	09:00	12-Nov-2021	13:00	Kindly approve	PLANNED	Approved	12-Nov-21	09:00	12-Nov-21	13:00	



102	RQ70887	OCC_188	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV ALUSTENG(JK)-DRASS(JK) (PDD JK) CKT-1	PDD JK	C	For replacement of bent leg at tower no 185.	01-Nov-2021	09:30	07-Nov-2021	20:00	Kindly approve	PLANNED	Approved	06-Nov-21	09:30	12-Nov-21	20:00	subject to JK consent
103	RQ71053	OCC_188	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	132 KV KANGRA (HP)-SHANAN (PS) (PSTCL) CKT-2		D	Jumper tightening,checking of tower accessories,checking of conductor on dead end	29-Nov-2021	09:00	29-Nov-2021	17:00		PLANNED	Approved	29-Nov-21	09:00	29-Nov-21	17:00	
104	RQ71051	OCC_188	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	132 KV KANGRA (HP)-SHANAN (PS) (PSTCL) CKT-1		D	Jumper tightening,checking of tower accessories,checking of conductor on dead end	27-Nov-2021	09:00	27-Nov-2021	17:00		PLANNED	Approved	27-Nov-21	09:00	27-Nov-21	17:00	
105	RQ71049	OCC_188	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	132 KV KANGRA (HP)-SHANAN (PS) (PSTCL) CKT-1		D	Jumper tightening,checking of tower accessories,checking of conductor on dead end	26-Nov-2021	09:00	26-Nov-2021	17:00		PLANNED	Approved	26-Nov-21	09:00	26-Nov-21	17:00	
106	RQ71047	OCC_188	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	132 KV KANGRA (HP)-PATHANKOT (PS) (PSTCL) CKT-		D	Jumper tightening,checking of tower accessories,checking of conductor on dead end	25-Nov-2021	09:00	25-Nov-2021	17:00		PLANNED	Approved	25-Nov-21	09:00	25-Nov-21	17:00	
107	RQ71045	OCC_188	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	24-Nov-2021	09:00	24-Nov-2021	17:00	-	PLANNED	Approved	24-Nov-21	09:00	24-Nov-21	17:00	
108	RQ71044	OCC_188	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	132 KV KANGRA (HP)-PATHANKOT (PS) (PSTCL) CKT-		D	Jumper tightening,checking of tower accessories,checking of conductor on dead end	24-Nov-2021	09:00	24-Nov-2021	17:00		PLANNED	Approved	24-Nov-21	09:00	24-Nov-21	17:00	
109	RQ71043	OCC_188	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	132 KV KANGRA (HP)-PATHANKOT (PS) (PSTCL) CKT-		D	Jumper tightening,checking of tower accessories,checking of conductor on dead end	23-Nov-2021	09:00	23-Nov-2021	17:00		PLANNED	Approved	23-Nov-21	09:00	23-Nov-21	17:00	

110	RQ71031	OCC_188	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	15-Nov-2021	09:00	15-Nov-2021	17:00	-	PLANNED	Approved	15-Nov-21	09:00	15-Nov-21	17:00	
111	RQ71021	OCC_188	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	10-Nov-2021	09:00	10-Nov-2021	17:00	-	PLANNED	Approved	10-Nov-21	09:00	10-Nov-21	17:00	
112	RQ71020	OCC_188	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	132 KV KANGRA (HP)-PATHANKOT (PS) (PSTCL) CKT-		D	Jumper tightening,checking of tower accessories,checking of conductor on dead end	10-Nov-2021	09:00	10-Nov-2021	17:00		PLANNED	Approved	10-Nov-21	09:00	10-Nov-21	17:00	
113	RQ71018	OCC_188	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	132 KV KANGRA (HP)-PATHANKOT (PS) (PSTCL) CKT-		D	Jumper tightening,checking of tower accessories,checking of conductor on dead end	09-Nov-2021	09:00	09-Nov-2021	17:00		PLANNED	Approved	09-Nov-21	09:00	09-Nov-21	17:00	
114	RQ71011	OCC_188	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	132 KV KANGRA (HP)-PATHANKOT (PS) (PSTCL) CKT-		D	Jumper tightening,checking of tower accessories,checking of conductor on dead end	08-Nov-2021	09:00	08-Nov-2021	17:00		PLANNED	Approved	08-Nov-21	09:00	08-Nov-21	17:00	
115	RQ71052	OCC_188	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2		D	For Jumper Tightening Tower No. 138-175	27-Nov-2021	09:00	27-Nov-2021	17:00		PLANNED	Approved	27-Nov-21	09:00	27-Nov-21	17:00	
116	RQ71046	OCC_188	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2		D	For Jumper Tightening Tower No. 92-137	24-Nov-2021	09:00	24-Nov-2021	17:00		PLANNED	Approved	24-Nov-21	09:00	24-Nov-21	17:00	
117	RQ71040	OCC_188	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1		D	For Jumper Tightening Tower No. 46-91	22-Nov-2021	09:00	22-Nov-2021	17:00		PLANNED	Approved	22-Nov-21	09:00	22-Nov-21	17:00	

118	RQ71037	OCC_188	slcpcs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1		D	For Jumper Tightening Tower No. 01-45	20-Nov-2021	09:00	20-Nov-2021	17:00		PLANNED	Approved	20-Nov-21	09:00	20-Nov-21	17:00	
119	RQ71036	OCC_188	slcpcs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2		D	For Jumper Tightening Tower No. 225-262	18-Nov-2021	09:00	18-Nov-2021	17:00		PLANNED	Approved	18-Nov-21	09:00	18-Nov-21	17:00	
120	RQ71033	OCC_188	slcpcs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2		D	For Jumper Tightening Tower No. 194-224	16-Nov-2021	09:00	16-Nov-2021	17:00		PLANNED	Approved	16-Nov-21	09:00	16-Nov-21	17:00	
121	RQ71028	OCC_188	slcpcs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1		D	For Jumper Tightening Tower No. 163-193	13-Nov-2021	09:00	13-Nov-2021	17:00		PLANNED	Approved	13-Nov-21	09:00	13-Nov-21	17:00	
122	RQ71023	OCC_188	slcpcs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1		D	For Jumper Tightening Tower No. 132- 162	11-Nov-2021	09:00	11-Nov-2021	17:00		PLANNED	Approved	11-Nov-21	09:00	11-Nov-21	17:00	
123	RQ70286	OCC_188	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-1		D	AMP activities	21-Nov-2021	08:00	22-Nov-2021	19:00		PLANNED	Approved	21-Nov-21	08:00	22-Nov-21	19:00	
124	RQ70287	OCC_188	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-2		D	AMP activities	21-Nov-2021	08:00	22-Nov-2021	19:00		PLANNED	Approved	21-Nov-21	08:00	22-Nov-21	19:00	
125	RQ70284	OCC_188	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-2		D	AMP activities	19-Nov-2021	08:00	20-Nov-2021	19:00		PLANNED	Approved	19-Nov-21	08:00	20-Nov-21	19:00	other pole should be available with full capacity
126	RQ70307	OCC_188	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-2		D	Yearly AMP Work	18-Nov-2021	08:00	18-Nov-2021	18:00		PLANNED	Approved	18-Nov-21	08:00	18-Nov-21	18:00	other pole should be available with full capacity

127	RQ70306	OCC_188	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-1		D	Yearly AMP Work	15-Nov-2021	08:00	17-Nov-2021	18:00		PLANNED	Approved	15-Nov-21	08:00	17-Nov-21	18:00	other pole should be available with full capacity
128	RQ70157	OCC_188	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2	POWER GRID	D	For AMP works.	28-Nov-2021	08:00	30-Nov-2021	18:00	Kindly approve	PLANNED	Approved	28-Nov-21	08:00	30-Nov-21	18:00	
129	RQ70278	OCC_188	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PG) CKT-2	POWER GRID	D	SWITCHING IMPULSE TEST ON GIS	27-Nov-2021	10:00	27-Nov-2021	18:00		PLANNED	Approved	27-Nov-21	10:00	27-Nov-21	18:00	other line shall be in non- auto mode
130	RQ70269	OCC_188	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PG) CKT-2	POWER GRID	D	To attend constructional defects by M/s Bajaj and line LA replacement at Ajmer ss by M/s linson	27-Nov-2021	07:00	28-Nov-2021	18:00		PLANNED	Approved	10-Nov-21	07:00	11-Nov-21	18:00	other line shall be in non- auto mode
131	RQ70268	OCC_188	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PG) CKT-1	POWER GRID	D	To attend constructional defects by M/s Bajaj and line LA replacement at Ajmer ss by M/s linson	25-Nov-2021	07:00	26-Nov-2021	18:00		PLANNED	Approved	08-Nov-21	07:00	09-Nov-21	18:00	other line shall be in non- auto mode
132	RQ70156	OCC_188	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1	POWER GRID	D	For AMP works.	23-Nov-2021	08:00	25-Nov-2021	18:00	Kindly approve	PLANNED	Approved	23-Nov-21	08:00	25-Nov-21	18:00	
133	RQ70320	OCC_188	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-FATEHPUR (PG) CKT-1	POWER GRID	D	For insulator replacement work at Loc 753 by Fatehpur	23-Nov-2021	08:00	23-Nov-2021	18:00		PLANNED	Approved	10-Nov-21	08:00	10-Nov-21	18:00	
134	RQ70319	OCC_188	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWER GRID	D	For OPGW WORK(Tapping of 765 KV Kanpur-Varanasi-1 to 132 KV Sangipur Kurna Line for Repeater Station)	22-Nov-2021	08:00	22-Nov-2021	18:00		PLANNED	Approved	22-Nov-21	08:00	22-Nov-21	18:00	at a time only one shutdown

135	RQ70357	OCC_188	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KANPUR_GIS-ALIGARH (PG) CKT-1	POWER GRID	C	Transmission Line diversion work due to construction of Bundelkhand	21-Nov-2021	08:00	25-Nov-2021	18:00		PLANNED	Approved	21-Nov-21	08:00	25-Nov-21	18:00	
136	RQ70147	OCC_188	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-ALIGARH (PG) CKT-1	POWER GRID	D	AMP WORK	18-Nov-2021	08:00	18-Nov-2021	18:00		PLANNED	Approved	18-Nov-21	08:00	18-Nov-21	18:00	subject to real time conditions.
137	RQ70289	OCC_188	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-JHATIKARA (PG) CKT-1	POWER GRID	D	AMP work	17-Nov-2021	10:00	17-Nov-2021	18:00		PLANNED	Approved	17-Nov-21	10:00	17-Nov-21	18:00	subject to real time conditions.
138	RQ70353	OCC_188	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-2	POWER GRID	D	For Bird diverter Fixing	17-Nov-2021	07:00	17-Nov-2021	19:00	Non auto mode of circuit 1	PLANNED	Approved	17-Nov-21	07:00	17-Nov-21	19:00	
139	RQ70264	OCC_188	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2	POWER GRID	D	Annual maintenance work eg. Insulator cleaning ,Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string	16-Nov-2021	08:00	16-Nov-2021	18:00		PLANNED	Approved	16-Nov-21	08:00	16-Nov-21	18:00	
140	RQ70352	OCC_188	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-1	POWER GRID	D	For Bird diverter Fixing	16-Nov-2021	07:00	16-Nov-2021	19:00	Non auto mode of circuit 2	PLANNED	Approved	16-Nov-21	07:00	16-Nov-21	19:00	
141	RQ70263	OCC_188	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1	POWER GRID	D	Annual maintenance work eg. Insulator cleaning ,Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string	15-Nov-2021	08:00	15-Nov-2021	18:00		PLANNED	Approved	15-Nov-21	08:00	15-Nov-21	18:00	

142	RQ70271	OCC_188	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2	POWER GRID	D	Diamond Crossing with under construction line 400 kv D/C Mohindergarh-Bhiwani TL Location no. 25-I, 25-IA, 25-II,25-IIA	10-Nov-2021	07:00	10-Nov-2021	18:00		PLANNED	Approved	10-Nov-21	07:00	10-Nov-21	18:00	ATC-TTC to be reduced by 200 MW. subject to real time conditions.	
143	RQ70351	OCC_188	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2	POWER GRID	D	Annual Maintenance work eg ,Insulator cleaning , Jumper anchoring,Tightening of loose conductor VD, Corona Ring, arcing horn,jumper,	10-Nov-2021	07:00	10-Nov-2021	19:00	Non auto mode of circuit 1	PLANNED	Approved						To be clubbed with SI.No.128;
144	RQ70270	OCC_188	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1	POWER GRID	D	Diamond Crossing with under construction line 400 kv D/C Mohindergarh-Bhiwani TL Location no. 22-I, 22-IA, 22-II,22-IIA	08-Nov-2021	07:00	08-Nov-2021	18:00		PLANNED	Approved	08-Nov-21	07:00	08-Nov-21	18:00	subject to real time conditions.	
145	RQ70241	OCC_188	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV GR.NOIDA_2 (UPC)-MEERUT(PG) (PG) CKT-1	POWER GRID	D	Stringing Activity in span 57/1 - 57/2 of 400 KV Muradnagar Simbhavli D/C transmission line	02-Nov-2021	08:00	02-Nov-2021	18:00		PLANNED	Approved	26-Oct-21	08:00	26-Oct-21	18:00		
146	RQ70256	OCC_188	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-2	POWER GRID	C	RELOCATION OF R-PH BUSHING AT TERRACE-6 DUE TO SETTLEMENT OF FOUNDATION	02-Nov-2021	08:00	06-Nov-2021	18:00		PLANNED	Rejected						deferred to next occ
147	RQ70314	OCC_188	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-1	POWER GRID	D	For OPGW work(Tapping of OPGW from 765 KVOrai-Aligarh-1 to 400 KV Kanpur - Ballabhgarh-1)	01-Nov-2021	08:00	01-Nov-2021	18:00		PLANNED	Approved	01-Nov-21	08:00	01-Nov-21	18:00	1100 MW curtailment for S/C outage	

148	RQ70323	OCC_188	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-2	POWER GRID	C	Tower diversion work due to construction of Bundelkhand expressway between location no.: 70 to 78 and between location no.: 85 to 100	01-Nov-2021	08:00	10-Nov-2021	18:00		PLANNED	Approved	25-Oct-21	08:00	04-Nov-21	18:00	
149	RQ70322	OCC_188	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-1	POWER GRID	C	Tower diversion work due to construction of Bundelkhand expressway between location no.: 70 to 78 and between location no.: 85 to 100	01-Nov-2021	08:00	10-Nov-2021	18:00		PLANNED	Approved	25-Oct-21	08:00	04-Nov-21	18:00	
150	RQ70328	OCC_188	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-2	POWER GRID	C	Tower diversion work due to construction of Bundelkhand expressway between location no.: 70 to 78 and between location no.: 85 to 100	01-Nov-2021	08:00	10-Nov-2021	18:00		PLANNED	Rejected					repeated entry
151	RQ70327	OCC_188	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-1	POWER GRID	C	Tower diversion work due to construction of Bundelkhand expressway between location no.: 70 to 78 and between location no.: 85 to 100	01-Nov-2021	08:00	10-Nov-2021	18:00		PLANNED	Rejected					repeated entry
152	RQ70315	OCC_188	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-1	POWER GRID	D	A/R into non auto mode for Live Line OPGW Work	01-Nov-2021	08:00	30-Nov-2021	18:00		PLANNED	Approved	01-Nov-21	08:00	30-Nov-21	18:00	subject to real time conditions.
153	RQ70316	OCC_188	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWER GRID	D	A/R into non auto mode for Live Line OPGW Work	01-Nov-2021	08:00	30-Nov-2021	18:00		PLANNED	Approved	01-Nov-21	08:00	30-Nov-21	18:00	

154	RQ69849	OCC_188	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANPARA_C(LAN)-UNNAO(UP) (UP) CKT-1	UPPTCL	C	1. Attending of oil leakage from R-ph unit by replacement of gasket of 765kV, 3X110 MVAR Anpara'C Line Reactor and centrifusing of completeTransformer oil of this unit at 765 kV S/s Unnao.2.A/R testing of main bay-4 protection relays & Tie Bay-5 BCU by M/"&"s GE T&D Engineer of 765 kV Unnao-Anpara C line.")	16-Nov-2021	08:00	24-Nov-2021	18:00		PLANNED	Rejected	16-Nov-21	08:00	24-Nov-21	18:00	deferred to next occ. after revival of rihand-dadri pole
155	RQ69881	OCC_188	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BARA-MAINPURI (UP) CKT-2	UPPTCL	C	Annual Maintenance Line and Reactor & 704 Bay Breaker Repairing Work	15-Nov-2021	08:00	18-Nov-2021	18:00		PLANNED	Approved	15-Nov-21	08:00	18-Nov-21	18:00	If line outage may be availed on daily basis. shall be facilitated with unit outage.
156	RQ69868	OCC_188	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LP G) (UP) CKT-2	UPPTCL	D	OPGW stringing work between Tower No- 731-733, Charging of Line Reactor R phase Unit and Spare Reactor will be charge as Y Phase. (At present Spare unit is charge as R Phase.)	11-Nov-2021	08:00	12-Nov-2021	18:00		PLANNED	Approved	13-Nov-21	7:00	14-Nov-21	17:00	May be clubbed with Unit outage at Lalitpur
157	RQ69788	OCC_188	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2 (UPC)-HAPUR (UP) CKT-1	UPPTCL	D	Over Head Crossing By U/C 765 kV S/C Ghatampur-Hapur Transmission Line (260A-260B) and OPGW diamond configuration (at AP253-AP254 of GTL) by manual method, required Complete shutdown.	10-Nov-2021	08:00	12-Nov-2021	18:00		PLANNED	Approved	10-Nov-21	08:00	12-Nov-21	18:00	



158	RQ69789	OCC_188	stuurp_sd	AC TRANS MISSION LINE CIRCUIT	765 KV AGRA FATEHBAD-GR.NOIDA_2 (UPC) (UP) CKT-1	UPPTCL	D	Shutdown punch points rectification by GTL for 765 kV S/C Agra-Greater Noida Transmission Line, required Complete	09-Nov-2021	10:00	09-Nov-2021	16:00		PLANNED	Approved	09-Nov-21	10:00	09-Nov-21	16:00		
159	RQ70038	OCC_188	cpcc2_sd	BUS	765KV BUS 2 AT MOGA(PG)	POWER GRID	D	for AMP works	30-Nov-2021	08:00	30-Nov-2021	16:00		PLANNED	Approved	29-Nov-21	08:00	30-Nov-21	16:00		
160	RQ70039	OCC_188	cpcc2_sd	BUS	765KV BUS 2 AT MOGA(PG)	POWER GRID	D	for AMP works	29-Nov-2021	08:00	29-Nov-2021	16:00		PLANNED	Approved	29-Nov-21	08:00	30-Nov-21	16:00		
161	RQ70190	OCC_188	cpcc3_sd	BUS	765KV BUS 2 AT AGRA(PG)	POWER GRID	D	AMP WORK	22-Nov-2021	09:00	22-Nov-2021	18:00		PLANNED	Rejected						deferred to next occ
162	RQ69987	OCC_188	cpcc1_sd	BUS	765KV BUS 2 AT BHIWANI(PG)	POWER GRID	D	Bus stability and commissioning of new ICT-III dia	17-Nov-2021	08:00	18-Nov-2021	18:00		PLANNED	Approved	17-Nov-21	08:00	18-Nov-21	18:00		May be availed on Daily Basis.
163	RQ69986	OCC_188	cpcc1_sd	BUS	765KV BUS 1 AT BHIWANI(PG)	POWER GRID	D	Bus stability and commissioning of new ICT-III dia	15-Nov-2021	08:00	16-Nov-2021	18:00		PLANNED	Approved	15-Nov-21	08:00	16-Nov-21	18:00		May be availed on Daily Basis.
164	RQ70330	OCC_188	cpcc1_sd	BUS	765 KV KOTESHWAR(PG) - BUS	POWER GRID	D	For AMP Work	04-Nov-2021	08:00	04-Nov-2021	18:00		PLANNED	Rejected						deferred to next occ
165	RQ70329	OCC_188	cpcc1_sd	BUS	765 KV KOTESHWAR(PG) - BUS	POWER GRID	D	For AMP Work	03-Nov-2021	08:00	03-Nov-2021	18:00		PLANNED	Rejected						deferred to next occ
166	RQ69973	OCC_188	cpcc1_sd	BUS	765KV BUS 2 AT PHAGI(RS)	RRVPN L	D	Switching Impluse Test on 765 kV GIS	19-Nov-2021	08:00	20-Nov-2021	18:00		PLANNED	Rejected						deferred to next occ
167	RQ69972	OCC_188	cpcc1_sd	BUS	765KV BUS 1 AT PHAGI(RS)	RRVPN L	D	Switching Impluse Test on 765 kV GIS	17-Nov-2021	08:00	18-Nov-2021	18:00		PLANNED	Rejected						deferred to next occ
168	RQ70100	OCC_188	sldcrs_sd	BUS	765KV BUS 2 AT PHAGI(RS)	RRVPN L	D	for erection of Jumpering & testing work	12-Nov-2021	08:00	12-Nov-2021	18:00		PLANNED	Rejected						deferred to next occ
169	RQ70099	OCC_188	sldcrs_sd	BUS	765KV BUS 1 AT PHAGI(RS)	RRVPN L	D	for erection of Jumpering & testing work	10-Nov-2021	08:00	10-Nov-2021	18:00		PLANNED	Rejected						deferred to next occ
170	RQ69964	OCC_188	cpcc1_sd	BR/BSR/ MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV BHADLA_2 (PG)	POWER GRID	D	CSD fine tune	28-Nov-2021	18:00	28-Nov-2021	22:00		PLANNED	Approved	28-Nov-21		28-Nov-21			May be availed in Day time.

171	RQ69963	OCC_188	cpcc1_sd	BR/BSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA_2 (PG)	POWER GRID	D	CSD fine tune	28-Nov-2021	08:00	28-Nov-2021	18:00		PLANNED	Approved	28-Nov-21		28-Nov-21		May be availed in Day time.
172	RQ69974	OCC_188	cpcc1_sd	BR/BSR/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV PHAGI(RS)	POWER GRID	D	Switching Impluse Test on 765 kV GIS	22-Nov-2021	09:00	23-Nov-2021	18:00		PLANNED	Approved	22-Nov-21	09:00	23-Nov-21	18:00	
173	RQ70123	OCC_188	sldcrs_sd	BR/BSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	POWER GRID	D	1. Measurement of Tan-delta of Bushings of Reactors.  2. Other	17-Nov-2021	08:00	17-Nov-2021	18:00		PLANNED	Approved	17-Nov-21	08:00	17-Nov-21	18:00	
174	RQ69934	OCC_188	cpcc1_sd	BR/BSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV AJMER(PG)	POWER GRID	D	For AMP Work	09-Nov-2021	09:00	09-Nov-2021	18:00		PLANNED	Approved	09-Nov-21	09:00	09-Nov-21	18:00	
175	RQ70054	OCC_188	stuup_sd	BR/BSR/MSR	189 MVAR BUS REACTOR NO 1 AT 765 KV ANPARA_D(UP)	UPPTCL	C	Testing of bus reactor CT and LA ,bAY CT and circuit breaker	17-Nov-2021	10:00	18-Nov-2021	18:00		PLANNED	Approved	17-Nov-21	10:00	18-Nov-21	18:00	
176	RQ69823	OCC_188	stuup_sd	BR/BSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV AGRA FATEHBAD(	UPPTCL	D	For Charging of R Phase unit. Spare unit will be charge as Y Phase. (At present, Spare unit is charged as R phase)	15-Nov-2021	11:00	15-Nov-2021	15:00		PLANNED	Approved	15-Nov-21	11:00	15-Nov-21	15:00	
177	RQ69960	OCC_188	cpcc1_sd	LINE REACTOR	330 MVAR LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-1 @BHADLA_2 (PG)	POWER GRID	D	For CSD fine tuning	25-Nov-2021	20:00	25-Nov-2021	22:00		PLANNED	Approved	25-Nov-21	20:00	25-Nov-21	22:00	L/R shutdown may be availed with Line shutdown work.

178	RQ69958	OCC_188	cpcc1_sd	LINE REACTOR	240 MVAR LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-1 @BHADLA_2 (PG)	POWER GRID	D	For CSD fine tuning	25-Nov-2021	18:00	25-Nov-2021	20:00		PLANNED	Approved	25-Nov-21	18:00	25-Nov-21	20:00	L/R shutdown may be availed with Line shutdown work.
179	RQ69957	OCC_188	cpcc1_sd	LINE REACTOR	240 MVAR LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-2 @BHADLA_2 (PG)	POWER GRID	D	For CSD fine tuning	25-Nov-2021	14:00	25-Nov-2021	16:00		PLANNED	Approved	25-Nov-21	14:00	25-Nov-21	16:00	L/R shutdown may be availed with Line shutdown work.
180	RQ69959	OCC_188	cpcc1_sd	LINE REACTOR	330 MVAR LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-2 @BHADLA_2 (PG)	POWER GRID	D	For CSD fine tuning	25-Nov-2021	08:00	25-Nov-2021	18:00		PLANNED	Approved	25-Nov-21	08:00	25-Nov-21	18:00	L/R shutdown may be availed with Line shutdown work.
181	RQ69968	OCC_188	cpcc1_sd	LINE REACTOR	240 MVAR LR ON PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 @PHAGI(RS)	POWER GRID	D	Canopy installation work on Reactor Protection Devices (Bucholz,PRV)	09-Nov-2021	10:00	09-Nov-2021	18:00		PLANNED	Approved	09-Nov-21	10:00	09-Nov-21	18:00	L/R shutdown may be availed with Line shutdown work.
182	RQ69824	OCC_188	stuup_sd	LINE REACTOR	330 MVAR LR ON ANPARA_C(LAN)-UNNAO(UP) (UP) CKT-1 @UNNAO(UP)	UPPTCL	C	Attending of oil leakage from R-ph unit by replacement of gasket of 765kV, 3X110 MVAR Anpara'C' Line Reactor and centrifusing of completeTransformer oil of this unit at 765 kV S/s Unnao.	16-Nov-2021	08:00	24-Nov-2021	18:00		PLANNED	Rejected					deferred to next occ
183	RQ69945	OCC_188	cpcc1_sd	BAY	706 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV JHATIKARA(PG)	POWER GRID	D	For AMP Work	29-Nov-2021	08:00	30-Nov-2021	18:00		PLANNED	Approved	29-Nov-21	08:00	30-Nov-21	18:00	

184	RQ69941	OCC_188	cpcc1_sd	BAY	704 MAIN BAY - 765/400 KV 800 MVA ICT 2 AT KOTESHWAR(PG) (POWERGRID)	POWER GRID	D	For AMP Work	28-Nov-2021	08:00	28-Nov-2021	18:00		PLANNED	Approved	28-Nov-21	08:00	28-Nov-21	18:00	
185	RQ70194	OCC_188	cpcc3_sd	BAY	701 MAIN BAY - 765 KV AGRA-GWALIOR (PG) CKT-2 AND 765KV BUS 1 AT AGRA(PG)	POWER GRID	D	AMP work.	26-Nov-2021	09:00	26-Nov-2021	18:00		PLANNED	Approved	26-Nov-21	09:00	26-Nov-21	18:00	
186	RQ69981	OCC_188	cpcc1_sd	BAY	720 TIE BAY - 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AND 240 MVAR BUS REACTOR NO 3 AT 765KV BHIWANI(PG)	POWER GRID	D	For AMP Work	26-Nov-2021	08:00	27-Nov-2021	18:00		PLANNED	Approved	26-Nov-21	08:00	27-Nov-21	18:00	
187	RQ69935	OCC_188	cpcc1_sd	BAY	715 MAIN BAY - 765KV BUS 2 AT CHITTORGARH(PG) AND FUTURE	POWER GRID	D	For AMP Work	25-Nov-2021	08:00	27-Nov-2021	18:00	Future Equipment Bay (Isolator Only) 71589 A (Being a future bay CIRCUIT BREAKER not there so 715 bay AMP shall be carried out with	PLANNED	Approved	25-Nov-21	08:00	27-Nov-21	18:00	

188	RQ69936	OCC_188	cpcc1_sd	BAY	714 TIE BAY - 765KV AJMER-CHITTORGA RH (PG) CKT-1 AND FUTURE AT CHITTORGA RH(PG)	POWER GRID	D	For AMP Work	25-Nov-2021	08:00	27-Nov-2021	18:00	Line /equipment remain in service through Main / Tie bay & shutdown of 715 bay also required with 714 bay for AMP of 715 bay equipment as there is no Circuitbreaker because	PLANNED	Approved	25-Nov-21	08:00	27-Nov-21	18:00	
189	RQ69983	OCC_188	cpcc1_sd	BAY	719 MAIN BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AT BHIWANI(P	POWER GRID	D	For AMP Work	24-Nov-2021	08:00	25-Nov-2021	18:00		PLANNED	Approved	24-Nov-21	08:00	25-Nov-21	18:00	
190	RQ69944	OCC_188	cpcc1_sd	BAY	711 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT JHATIKARA(PG) AND FUTURE AT 765 KV JHATIKARA(	POWER GRID	D	For AMP Work	24-Nov-2021	08:00	25-Nov-2021	18:00		PLANNED	Approved	24-Nov-21	08:00	25-Nov-21	18:00	
191	RQ69954	OCC_188	cpcc1_sd	BAY	717 TIE BAY - 765 KV BHADLA-BIKANER (PG) CKT-2 AND FUTURE AT BIKANER(PG )	POWER GRID	D	For AMP Work	24-Nov-2021	08:00	24-Nov-2021	18:00		PLANNED	Approved	24-Nov-21	08:00	24-Nov-21	18:00	

192	RQ69955	OCC_188	cpcc1_sd	BAY	708 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT BIKANER(PG) (POWERGRID) AND 765 KV BIKANER-BHADLA_2 (PG) CKT-2 AT 765 KV BIKANER(PG) (POWERGRID)	POWER GRID	D	For AMP Work	23-Nov-2021	08:00	23-Nov-2021	18:00		PLANNED	Approved	23-Nov-21	08:00	23-Nov-21	18:00	
193	RQ69946	OCC_188	cpcc1_sd	BAY	716 MAIN BAY - 765KV JHATIKARA-ALIGARH (PG) CKT-1 AT JHATIKARA(	POWER GRID	D	For AMP Work	22-Nov-2021	08:00	23-Nov-2021	18:00		PLANNED	Approved	22-Nov-21	08:00	23-Nov-21	18:00	
194	RQ69938	OCC_188	cpcc1_sd	BAY	713 MAIN BAY - 765 KV AJMER-CHITTORGARH (PG) CKT-1 AT CHITTORGARH(PG)	POWER GRID	D	For AMP Work	22-Nov-2021	08:00	24-Nov-2021	18:00		PLANNED	Approved	22-Nov-21	08:00	24-Nov-21	18:00	
195	RQ69982	OCC_188	cpcc1_sd	BAY	717 TIE BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 2 AT 765KV BHIWANI(PG)	POWER GRID	D	For AMP Work	22-Nov-2021	08:00	23-Nov-2021	18:00		PLANNED	Approved	22-Nov-21	08:00	23-Nov-21	18:00	

196	RQ69949	OCC_188	cpcc1_sd	BAY	706 MAIN BAY - 330 MVAR BUS REACTOR NO 1 AT 765 KV BIKANER(PG)	POWER GRID	D	For AMP Work	21-Nov-2021	08:00	21-Nov-2021	18:00		PLANNED	Approved	21-Nov-21	08:00	21-Nov-21	18:00	
197	RQ70206	OCC_188	cpcc3_sd	BAY	707 MAIN BAY - 765KV BALIA(PG)-GAYA(PG) (UNDEF) CKT-1 AT BALIA(PG)	POWER GRID	D	AMP work.	20-Nov-2021	09:00	21-Nov-2021	18:00	2 days S/D on daily basis is required for AMP work of CB, CT's & tightening of all the connectors	PLANNED	Approved	20-Nov-21	09:00	21-Nov-21	18:00	
198	RQ69952	OCC_188	cpcc1_sd	BAY	714 TIE BAY - 765 KV BIKANER-MOGA (PG) CKT-2 AND FUTURE AT 765 KV BIKANER(PG)	POWER GRID	D	For AMP Work	20-Nov-2021	08:00	20-Nov-2021	18:00		PLANNED	Approved	20-Nov-21	08:00	20-Nov-21	18:00	
199	RQ69969	OCC_188	cpcc1_sd	BAY	708 TIE BAY - 765 KV AJMER-CHITTORGA RH (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765KV	POWER GRID	D	For AMP Work	19-Nov-2021	08:00	19-Nov-2021	18:00		PLANNED	Approved	19-Nov-21	08:00	19-Nov-21	18:00	
200	RQ69953	OCC_188	cpcc1_sd	BAY	713 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-2 AT BIKANER	POWER GRID	D	For AMP Work	19-Nov-2021	08:00	19-Nov-2021	18:00		PLANNED	Approved	19-Nov-21	08:00	19-Nov-21	18:00	

201	RQ69984	OCC_188	cpcc1_sd	BAY	716 MAIN BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 AT BHIWANI(P	POWER GRID	D	For AMP Work	19-Nov-2021	08:00	20-Nov-2021	18:00		PLANNED	Approved	19-Nov-21	08:00	20-Nov-21	18:00	
202	RQ70205	OCC_188	cpcc3_sd	BAY	710 MAIN BAY - 765KV VARANASI-BALIA (PG) CKT-1 AT BALIA(PG)	POWER GRID	D	AMP work.	18-Nov-2021	09:00	19-Nov-2021	17:00	2 days S/D on daily basis is required for AMP work of CB, CT's & tightening of all the connectors	PLANNED	Approved	18-Nov-21	09:00	19-Nov-21	17:00	
203	RQ69970	OCC_188	cpcc1_sd	BAY	706 MAIN BAY - 765 KV AJMER-BHADLA_2 (PG) CKT-2 (POWERGRID) AND FUTURE AT 765 KV AJMER(PG) (POWERGRID)	POWER GRID	D	For AMP Work	18-Nov-2021	08:00	18-Nov-2021	18:00		PLANNED	Approved	18-Nov-21	08:00	18-Nov-21	18:00	
204	RQ69951	OCC_188	cpcc1_sd	BAY	712 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT BIKANER(PG)	POWER GRID	D	For AMP Work	18-Nov-2021	08:00	18-Nov-2021	18:00		PLANNED	Approved	18-Nov-21	08:00	18-Nov-21	18:00	
205	RQ69940	OCC_188	cpcc1_sd	BAY	710 MAIN BAY - 765/400 KV 800 MVA ICT 4 AT KOTESHWAR(PG) (POWERGRID)	POWER GRID	D	For AMP Work	18-Nov-2021	08:00	18-Nov-2021	18:00		PLANNED	Approved	18-Nov-21	08:00	18-Nov-21	18:00	



206	RQ70227	OCC_188	cpcc3_sd	BAY	717 TIE BAY - 765 KV ORAI-JABALPUR (PG) CKT-1 (POWERGRID) AND FUTURE AT 765 KV ORAI(PG) (POWERGRID)	POWER GRID	D	AMP work.	17-Nov-2021	09:00	17-Nov-2021	18:00		PLANNED	Approved	17-Nov-21	09:00	17-Nov-21	18:00	
207	RQ69939	OCC_188	cpcc1_sd	BAY	703 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV KOTESHWAR(PG) (POWERGRID)	POWER GRID	D	For AMP Work	17-Nov-2021	08:00	17-Nov-2021	18:00		PLANNED	Approved	17-Nov-21	08:00	17-Nov-21	18:00	
208	RQ69950	OCC_188	cpcc1_sd	BAY	705 TIE BAY - 765 KV BIKANER-BHADLA_2 (PG) CKT-1 (POWERGRID) AND 330 MVAR BUS REACTOR NO 1 AT 765 KV BIKANER(PG) AT 765 KV BIKANER(PG) (POWERGRID)	POWER GRID	D	For AMP Work	17-Nov-2021	08:00	17-Nov-2021	18:00		PLANNED	Approved	17-Nov-21	08:00	17-Nov-21	18:00	
209	RQ69976	OCC_188	cpcc1_sd	BAY	706 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT MEERUT(PG)	POWER GRID	D	For AMP Work	16-Nov-2021	08:00	16-Nov-2021	18:00		PLANNED	Approved	16-Nov-21	08:00	16-Nov-21	18:00	

210	RQ69937	OCC_188	cpcc1_sd	BAY	711 TIE BAY - 765KV AJMER-CHITTORGA RH (PG) CKT-2 AND 240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGA	POWER GRID	D	For AMP Work	16-Nov-2021	08:00	18-Nov-2021	18:00		PLANNED	Approved	16-Nov-21	08:00	18-Nov-21	18:00	
211	RQ69980	OCC_188	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT BHADLA(PG)	POWER GRID	D	765kV Bay No 713 PLCC Testing	16-Nov-2021	08:00	16-Nov-2021	18:00	Fatehgarh line-02 bay 714	PLANNED	Approved	16-Nov-21	08:00	16-Nov-21	18:00	
212	RQ69979	OCC_188	cpcc1_sd	BAY	713 MAIN BAY - 765 KV BHADLA(PG) - BUS 1 AND	POWER GRID	D	765kV Bay No 713 PLCC Testing	16-Nov-2021	08:00	16-Nov-2021	18:00	Fatehgarh line-02 Bay No 713	PLANNED	Approved	16-Nov-21	08:00	16-Nov-21	18:00	
213	RQ70234	OCC_188	cpcc3_sd	BAY	707 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT KANPUR_GIS(PG) AND FUTURE	POWER GRID	D	AMP work.	15-Nov-2021	09:00	15-Nov-2021	17:00		PLANNED	Approved	15-Nov-21	09:00	15-Nov-21	17:00	
214	RQ70204	OCC_188	cpcc3_sd	BAY	702 TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV BALIA(PG) AND FUTURE	POWER GRID	D	AMP works.	15-Nov-2021	09:00	16-Nov-2021	17:00	2 days S/D on daily basis is required for AMP work of CB, CT's & tightening of all the connectors	PLANNED	Approved	15-Nov-21	09:00	16-Nov-21	17:00	

215	RQ69975	OCC_188	cpcc1_sd	BAY	715 MAIN BAY - 765 KV GR.NOIDA_2 (UPC)- MEERUT(PG) (PG) CKT-1 AND FUTURE AT	POWER GRID	D	For AMP Work	15-Nov-2021	08:00	15-Nov-2021	18:00		PLANNED	Approved	15-Nov-21	08:00	15-Nov-21	18:00	
216	RQ69942	OCC_188	cpcc1_sd	BAY	710 MAIN BAY - 765KV BUS 1 AT JHATIKARA(PG) (POWERGRI	POWER GRID	D	CT Oil sampling	12-Nov-2021	09:00	12-Nov-2021	18:00	710 MAIN BAY OF KHETRI -2	PLANNED	Approved	12-Nov-21	09:00	12-Nov-21	18:00	
217	RQ69971	OCC_188	cpcc1_sd	BAY	703 MAIN BAY - 765 KV AJMER-BHADLA_2 (PG) CKT-1 (POWERGRI D) AND 765/400 KV 1500 MVA ICT 1 AT AJMER(PG) AT 765 KV AJMER(PG) (POWERGRI D)	POWER GRID	D	For AMP Work	11-Nov-2021	08:00	11-Nov-2021	18:00		PLANNED	Approved	11-Nov-21	08:00	11-Nov-21	18:00	
218	RQ69977	OCC_188	cpcc1_sd	BAY	716 MAIN BAY - 765 KV BHADLA(PG) - BUS 1 (POWERGRI D) AND FUTURE AT 765 KV BHADLA(PG)	POWER GRID	D	765kV Bay No 716 PLCC Testing	11-Nov-2021	08:00	11-Nov-2021	18:00	Fatehgarh line-01 Bay No 716	PLANNED	Approved	11-Nov-21	08:00	11-Nov-21	18:00	
219	RQ69978	OCC_188	cpcc1_sd	BAY	717 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT BHADLA(PG)	POWER GRID	D	765kV Bay No 716 PLCC Testing	11-Nov-2021	08:00	11-Nov-2021	18:00	Fatehgarh line-01 Bay No 717	PLANNED	Approved	11-Nov-21	08:00	11-Nov-21	18:00	

220	RQ70303	OCC_188	cpcc3_sd	BAY	712 MAIN BAY - 330 MVAR BUS REACTOR NO 1 AT 765KV FATEHPUR(PG)	POWER GRID	D	SO2 measurement of Bay's CT and CB	09-Nov-2021	09:00	09-Nov-2021	13:00		PLANNED	Approved	09-Nov-21	09:00	09-Nov-21	13:00	
221	RQ70302	OCC_188	cpcc3_sd	BAY	711 TIE BAY - 765KV AGRA-FATEHPUR (PG) CKT-2 AND FUTURE AT FATEHPUR(PG)	POWER GRID	D	SO2 measurement of Bay's CT and CB	08-Nov-2021	14:00	08-Nov-2021	17:00		PLANNED	Approved	08-Nov-21	14:00	08-Nov-21	17:00	
222	RQ70301	OCC_188	cpcc3_sd	BAY	710 MAIN BAY - 765KV AGRA-FATEHPUR (PG) CKT-2 AT FATEHPUR(PG)	POWER GRID	D	SO2 measurement of Bay's CT and CB	08-Nov-2021	09:00	08-Nov-2021	13:00		PLANNED	Approved	08-Nov-21	09:00	08-Nov-21	13:00	
223	RQ70335	OCC_188	cpcc1_sd	BAY	713 MAIN BAY - 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PG) CKT-1 (POWERGRID)	POWER GRID	D	CT Oil sampling	08-Nov-2021	08:00	08-Nov-2021	18:00		PLANNED	Approved	08-Nov-21	08:00	08-Nov-21	18:00	
224	RQ70300	OCC_188	cpcc3_sd	BAY	707 MAIN BAY - 765KV AGRA-FATEHPUR (PG) CKT-1 AT FATEHPUR(PG)	POWER GRID	D	SO2 measurement of Bay's CT and CB	06-Nov-2021	09:00	06-Nov-2021	13:00		PLANNED	Approved	06-Nov-21	09:00	06-Nov-21	13:00	

225	RQ70037	OCC_188	cpcc2_sd	BAY	708 TIE BAY - 765KV MOGA-MEERUT (PG) CKT-1 AND 765/400KV 1500 MVA ICT 1 AT MOGA(PG)	POWER GRID	D	For Bay AMP	06-Nov-2021	09:00	06-Nov-2021	17:30		PLANNED	Approved	06-Nov-21	09:00	06-Nov-21	17:30	
226	RQ70299	OCC_188	cpcc3_sd	BAY	706 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT FATEHPUR(PG)	POWER GRID	D	SO2 measurement of Bay's CT and CB	05-Nov-2021	14:00	05-Nov-2021	17:00		PLANNED	Approved	05-Nov-21	14:00	05-Nov-21	17:00	
227	RQ70297	OCC_188	cpcc3_sd	BAY	705 TIE BAY - 765KV FATEHPUR(PG)- SASARAM(PG) (UNDEF) CKT-1 AND 765/400KV 1500 MVA ICT 1 AT FATEHPUR(PG)	POWER GRID	D	SO2 measurement of Bay's CT and CB	05-Nov-2021	09:00	05-Nov-2021	13:00		PLANNED	Approved	05-Nov-21	09:00	05-Nov-21	13:00	
228	RQ70036	OCC_188	cpcc2_sd	BAY	708 TIE BAY - 765KV MOGA-MEERUT (PG) CKT-1 AND 765/400KV 1500 MVA ICT 1 AT MOGA(PG)	POWER GRID	D	For Bay AMP	05-Nov-2021	09:00	05-Nov-2021	17:30		PLANNED	Approved	05-Nov-21	09:00	05-Nov-21	17:30	
229	RQ70035	OCC_188	cpcc2_sd	BAY	709 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT MOGA(PG)	POWER GRID	D	For Bay AMP	04-Nov-2021	09:00	04-Nov-2021	18:00		PLANNED	Approved	04-Nov-21	09:00	04-Nov-21	18:00	

230	RQ70034	OCC_188	cpcc2_sd	BAY	709 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT MOGA(PG)	POWER GRID	D	For Bay AMP	03-Nov-2021	09:00	03-Nov-2021	18:00		PLANNED	Approved	03-Nov-21	09:00	03-Nov-21	18:00	
231	RQ70296	OCC_188	cpcc3_sd	BAY	704 MAIN BAY - 765KV FATEHPUR(PG)- SASARAM(PG) (UNDEF) CKT-1 AT FATEHPUR(PG)	POWER GRID	D	SO2 measurement of Bay's CT and CB	02-Nov-2021	14:00	02-Nov-2021	17:00		PLANNED	Approved	02-Nov-21	14:00	02-Nov-21	17:00	
232	RQ70292	OCC_188	cpcc3_sd	BAY	703 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT FATEHPUR(PG)	POWER GRID	D	SO2 measurement of Bay's CT and CB	02-Nov-2021	09:00	02-Nov-2021	13:00		PLANNED	Approved	02-Nov-21	09:00	02-Nov-21	13:00	
233	RQ70290	OCC_188	cpcc3_sd	BAY	701 MAIN BAY - 765 KV VARANASI-FATEHPUR (PG) CKT-1 AT FATEHPUR(PG)	POWER GRID	D	SO2 measurement of Bay's CT and CB	01-Nov-2021	09:00	01-Nov-2021	13:00		PLANNED	Approved	01-Nov-21	09:00	01-Nov-21	13:00	
234	RQ69943	OCC_188	cpcc1_sd	BAY	705 TIE BAY - 765KV AGRA-JHATIKARA (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765KV JHATIKARA(	POWER GRID	D	For AMP Work	01-Nov-2021	08:00	02-Nov-2021	18:00		PLANNED	Approved	01-Nov-21	08:00	02-Nov-21	18:00	

235	RQ69825	OCC_188	stuup_sd	BAY	711 TIE BAY - 765 KV GR.NOIDA_2 (UPC)- HAPUR (UP) CKT-1 AND 765/400 KV 1500 MVA ICT 2 AT HAPUR(UP) AT 765 KV HAPUR(UP)	UPPTCL	D	For Annual Maintenance & Testing work (For Annual Maintenance & Testing work of Bay( There is no load interruption as load will be feed by Main Bay)	18-Nov-2021	09:00	18-Nov-2021	15:00		PLANNED	Approved	18-Nov-21	09:00	18-Nov-21	15:00	
236	RQ69786	OCC_188	stuup_sd	BAY	704 MAIN BAY - 765KV BUS 1 AT HAPUR(UP) (UPPTCL)	UPPTCL	D	Gantry connection of new 765 kv S/C Ghatampur - Hapur Line and Dropper connection of line side equipment's	02-Nov-2021	08:00	02-Nov-2021	17:00		PLANNED	Approved	02-Nov-21	08:00	02-Nov-21	17:00	
237	RQ69787	OCC_188	stuup_sd	BAY	705 TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV HAPUR(UP) AND FUTURE AT 765 KV	UPPTCL	D	Gantry connection of new 765 kv S/C Ghatampur - Hapur Line and Dropper connection of line side equipment's of Bay 704	02-Nov-2021	08:00	02-Nov-2021	17:00		PLANNED	Approved	02-Nov-21	08:00	02-Nov-21	17:00	
238	RQ69832	OCC_188	stuup_sd	BAY	702 TIE BAY WITH 765 KV ANPARA-D TIE BAY - 765/400 KV 1000 MVA ICT 1 AT UNNAO(UP) (UPPCL) AND FUTURE AT 765 KV UNNAO(UP)	UPPCL	C	1. A/R tesing of protection relays & Tie Bay-2 BCU by M/s GE T&D Engineer of 765 kv Unnao-Anpara D line. 2. Complete ection and centrifusing of 765 kv Spare Line Reactor Unit at 765 kv S/S Unnao.")	18-Nov-2021	08:00	23-Nov-2021	18:00		PLANNED	Approved	18-Nov-21	08:00	23-Nov-21	18:00	

239	RQ69831	OCC_188	stucp_sd	BAY	701 MAIN BAY ANPARA-D MAIN BAY - 765KV BUS 1 AT UNNAO(UP) (UPPCL) AND FUTURE AT 765 KV UNNAO(UP)	UPPCL	C	1. A/R tesing of protection relays & Tie Bay-2 BCU by M/s GE T&D Engineer of 765 kV Unnao-Anpara D line. 2. Complete ecection and centrifusing of 765 kV Spare Line Reactor Unit at 765 kv S/S	18-Nov-2021	08:00	23-Nov-2021	18:00		PLANNED	Approved	18-Nov-21	08:00	23-Nov-21	18:00	
240	RQ70139	OCC_188	slcrs_sd	BAY	70152B MAIN BAY - 765/400KV 1500 MVA ICT 1 AT PHAGI(RS)	RRVPN L	D	1. To check the operation timings of CB & measurement of contact resistance. 2. Measurement of Tan-delta of CTs. 3.	11-Nov-2021	08:00	11-Nov-2021	18:00		PLANNED	Approved	11-Nov-21	08:00	11-Nov-21	18:00	
241	RQ70140	OCC_188	slcrs_sd	BAY	70152T TIE BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AND 765/400KV 1500 MVA ICT 1 AT	RRVPN L	D	1. To check the operation timings of CB & measurement of contact resistance. 2. Measurement of Tan-delta of CTs. 3.	09-Nov-2021	08:00	09-Nov-2021	18:00		PLANNED	Approved	09-Nov-21	08:00	09-Nov-21	18:00	
242	RQ70101	OCC_188	slcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT PHAGI(RS)	RRVPN L	D	1. Testing and maintenance of Transforers. 2. Tightening of	29-Nov-2021	08:00	30-Nov-2021	18:00		PLANNED	Approved	29-Nov-21	08:00	30-Nov-21	18:00	subject to real time conditions.
243	RQ69961	OCC_188	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG)	POWER GRID	D	CSD fine tune	27-Nov-2021	12:00	27-Nov-2021	20:00		PLANNED	Approved	27-Nov-21	15:00	27-Nov-21	23:00	
244	RQ69962	OCC_188	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG)	POWER GRID	D	CSD fine tune	26-Nov-2021	12:00	26-Nov-2021	20:00		PLANNED	Approved	26-Nov-21	15:00	26-Nov-21	23:00	



245	RQ70236	OCC_188	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KANPUR_GI S(PG)	POWER GRID	D	AMP work.	17-Nov-2021	09:00	17-Nov-2021	17:00		PLANNED	Approved	17-Nov-21	09:00	17-Nov-21	17:00	
246	RQ69948	OCC_188	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT JHATIKARA( PG)	POWER GRID	D	For AMP Work	17-Nov-2021	08:00	17-Nov-2021	18:00		PLANNED	Approved	17-Nov-21	08:00	17-Nov-21	18:00	
247	RQ69947	OCC_188	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT JHATIKARA( PG)	POWER GRID	D	For AMP Work	15-Nov-2021	08:00	15-Nov-2021	18:00		PLANNED	Approved	15-Nov-21	08:00	15-Nov-21	18:00	
248	RQ69931	OCC_188	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BIKANER(PG )	POWER GRID	D	FOR SPARE ICT SWITCHING	11-Nov-2021	09:00	12-Nov-2021	13:00	SPARE ICT TO BE SWITCHED WITH ICT2 R-PHASE	PLANNED	Approved	11-Nov-21	15:00	12-Nov-21	20:00	
249	RQ69985	OCC_188	cpcc1_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 1 AT BHIWANI(P G)	POWER GRID	C	For shifting of Trafo protection and dropper from 416 Bay to 419 bay for commissioning of Bus Split at	09-Nov-2021	08:00	15-Nov-2021	18:00		PLANNED	Approved	09-Nov-21	08:00	15-Nov-21	18:00	subject to real time conditions.
250	RQ69932	OCC_188	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT AJMER(PG)	POWER GRID	D	For AMP Work	08-Nov-2021	09:00	08-Nov-2021	18:00		PLANNED	Approved	08-Nov-21	09:00	08-Nov-21	18:00	
251	RQ70207	OCC_188	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BALIA(PG)	POWER GRID	D	AMP WORK	08-Nov-2021	08:00	08-Nov-2021	17:00		PLANNED	Approved	08-Nov-21	08:00	08-Nov-21	17:00	
252	RQ70210	OCC_188	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT LUCKNOW_ 2(PG)	POWER GRID	D	AMP WORK	04-Nov-2021	09:00	04-Nov-2021	18:00		PLANNED	Approved	04-Nov-21	09:00	04-Nov-21	18:00	
253	RQ69933	OCC_188	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT MEERUT(PG)	POWER GRID	D	For AMP Work	02-Nov-2021	09:00	02-Nov-2021	18:00		PLANNED	Approved	02-Nov-21	09:00	02-Nov-21	18:00	

254	RQ69799	OCC_188	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 3 AT UNNAO(UP)	UPPTCL	D	"1. For the attending of oil leakage in Y-Phase and B-Phase 1000 MVA ICT-III unit by M/s TBEA; 2. Routine protection Relay testing and maintenance of 1000 MVA ICT-III at 765 kV S/s	21-Nov-2021	08:00	22-Nov-2021	18:00		PLANNED	Approved	21-Nov-21	08:00	22-Nov-21	18:00	
255	RQ69800	OCC_188	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 1 AT UNNAO(UP)	UPPTCL	D	"1. For the checking and testing of BCU relay by M/s GE T&D Engineer. 2. Routine protection Relay testing and maintenance of 1000 MVA ICT-I at	19-Nov-2021	08:00	20-Nov-2021	18:00		PLANNED	Approved	19-Nov-21	08:00	20-Nov-21	18:00	
256	RQ69798	OCC_188	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 2 AT UNNAO(UP)	UPPTCL	D	Routine protection Relay testing and maintenance of 1000 MVA ICT-II at 765 kV S/s	17-Nov-2021	08:00	18-Nov-2021	18:00		PLANNED	Approved	17-Nov-21	08:00	18-Nov-21	18:00	
257	RQ69817	OCC_188	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT AGRA FATEHBAD(UP)	UPPTCL	D	For AMP of ICT and associated Bays equipment	16-Nov-2021	09:00	16-Nov-2021	18:00		PLANNED	Approved	16-Nov-21	09:00	16-Nov-21	18:00	
258	RQ69819	OCC_188	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BARA(UP)	UPPTCL	C	For stringing work (3 Days- 01.11.2021 to 03.11.2021) and Construction of Fire wall due to induction effect in switchyard, shutdown required for safety	01-Nov-2021	08:00	30-Nov-2021	19:00		PLANNED	Rejected					
259	RQ70635	OCC_188	shcement_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SHREE CEMENT(SC L)- KOTA(PG)	POWER GRID	D	replacement of Punctured Insulator Disc	11-Dec-2021	08:00	11-Dec-2021	18:00	Replacement of insulator disc	PLANNED	Approved	11-Dec-21	08:00	11-Dec-21	18:00	

260	RQ70811	OCC_188	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV PANCHKULA - ABDULLAPUR (PG) CKT-2	POWER GRID	D	For AMP Works with non-auto mode of 400kV Abdullapur-Panchkula ckt-1.	30-Nov-2021	10:00	30-Nov-2021	18:00	Kindly approve	PLANNED	Approved	30-Nov-21	10:00	30-Nov-21	18:00	
261	RQ70500	OCC_188	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV HAPUR(UP)-MURADNAGAR_1(UP) (PG) CKT-1	POWER GRID	D	Annual Maintenance work eg ,Insulator cleaning , Jumper anchoring,Tightening of loose conductor VD, Corona Ring, arcing horn,jumper,	30-Nov-2021	08:00	30-Nov-2021	18:00		PLANNED	Approved	30-Nov-21	08:00	30-Nov-21	18:00	
262	RQ70810	OCC_188	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV PANCHKULA - ABDULLAPUR (PG) CKT-1	POWER GRID	D	For AMP Works with non-auto mode of 400kV Abdullapur-Panchkula ckt-2.	29-Nov-2021	10:00	29-Nov-2021	18:00	Kindly approve	PLANNED	Approved	29-Nov-21	10:00	29-Nov-21	18:00	
263	RQ70232	OCC_188	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV LUCKNOW(UP)-BAREILLY(PG) (PG) CKT-1	POWER GRID	D	For taking line reactor into service after 03 nos relay replacement work of Line reactorfor 2nos. Relay retrofitment work	26-Nov-2021	17:00	26-Nov-2021	18:00		PLANNED	Approved	26-Nov-21	17:00	26-Nov-21	18:00	
264	RQ70488	OCC_188	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MEERUT-BAGHPAT (PG) CKT-1	POWER GRID	C	For Installation UHF PD sensor by M/S SIEMENS Ltd.	26-Nov-2021	08:00	27-Nov-2021	18:00	Line S/D is required	PLANNED	Approved	26-Nov-21	08:00	27-Nov-21	18:00	
265	RQ70224	OCC_188	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV LUCKNOW(UP)-BAREILLY(PG) (PG) CKT-1	POWER GRID	D	For taking line reactor out of service for 3nos. Relay replacement work at Lucknow (UP) work of Line Reactor	25-Nov-2021	09:00	25-Nov-2021	10:00		PLANNED	Approved	25-Nov-21	09:00	25-Nov-21	10:00	

266	RQ70399	OCC_188	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)- RATANGAR H(RS) (PG) CKT-1	POWER GRID	D	Testing of saturation of R-Ph Main CT of 400 kV RTGH-Sikar (PGCIL) Line will be carried out by Protection Team and Maintenance work of bay equipments , isolators and testing work of	25-Nov-2021	08:00	25-Nov-2021	18:00		PLANNED	Rejected						PG denied consent
267	RQ70860	OCC_188	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR- PARBATI POOLING BANALA (PG) CKT-1	POWER GRID	D	SD Required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. NON Auto mode is required on 400kV Amritsar-Jalandhar ckt-2, 400kV Jalandhar-Hamirpur ckt-1 & 400kV Hamirpur-Parbati Pooling	25-Nov-2021	07:00	30-Nov-2021	18:00	Kindly approve	PLANNED	Approved	25-Nov-21	07:00	30-Nov-21	18:00		
268	RQ70285	OCC_188	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)- ALLAHABAD (PG) (PG) CKT-3	POWER GRID	D	AMP work	24-Nov-2021	10:00	24-Nov-2021	18:00		PLANNED	Approved	24-Nov-21	10:00	24-Nov-21	18:00		
269	RQ69883	OCC_188	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH(U P)- VARANASI(P G) (PG) CKT-2	POWER GRID	D	Complete Bay tightening & general maintenance of Bay	24-Nov-2021	09:00	24-Nov-2021	18:00	during this shut down line will be also in shut down, there will be no power flow taken through this	PLANNED	Approved	24-Nov-21	09:00	24-Nov-21	18:00		
270	RQ70825	OCC_188	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-2	POWER GRID	D	For AMP works. Non auto mode of 400 KV Kurukshetra-Jind ckt-1 is required during shut down period.	24-Nov-2021	09:00	24-Nov-2021	18:00	Kindly approve	PLANNED	Approved	24-Nov-21	09:00	24-Nov-21	18:00		

271	RQ70457	OCC_188	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV TEHRI (THDC)-KOTESHWAR (PG) (PG) CKT-2	POWER GRID	D	Annual Maintenance work eg ,Insulator cleaning , Jumper anchoring,Tightening of loose conductor VD, Corona Ring, arcing horn,jumper,	24-Nov-2021	08:00	24-Nov-2021	18:00		PLANNED	Approved	24-Nov-21	08:00	24-Nov-21	18:00	
272	RQ70267	OCC_188	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV LUCKNOW_1-SHAHJAHANPUR (PG) CKT-1	POWER GRID	D	For taking line reactor into service after 2nos. Relay retrofitment work of Line Reactor at	23-Nov-2021	17:00	23-Nov-2021	18:00		PLANNED	Approved	23-Nov-21	17:00	23-Nov-21	18:00	
273	RQ70824	OCC_188	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-1	POWER GRID	D	For AMP works. Non auto mode of 400 KV Kurukshetra-Jind ckt-2 is required during shut down period.	23-Nov-2021	09:00	23-Nov-2021	18:00	Kindly approve	PLANNED	Approved	23-Nov-21	09:00	23-Nov-21	18:00	
274	RQ70532	OCC_188	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ALLAHABAD (PG)-MEJATPS (MUN) (PG) CKT-1	POWER GRID	D	A/R into non auto mode for Live Line OPGW Work under Reliable Communication package	23-Nov-2021	08:00	25-Nov-2021	18:00		PLANNED	Approved	23-Nov-21	08:00	25-Nov-21	18:00	
275	RQ70533	OCC_188	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ALLAHABAD (PG)-MEJATPS (MUN) (PG) CKT-2	POWER GRID	D	A/R into non auto mode for Live Line OPGW Work under Reliable Communication package	23-Nov-2021	08:00	25-Nov-2021	18:00		PLANNED	Approved	23-Nov-21	08:00	25-Nov-21	18:00	
276	RQ70447	OCC_188	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ROORKEE (PG)-KASHIPUR (UG) (PG) CKT-2	POWER GRID	D	Installation of Grading Ring	23-Nov-2021	08:00	23-Nov-2021	18:00		PLANNED	Approved	23-Nov-21	08:00	23-Nov-21	18:00	
277	RQ70777	OCC_188	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NEEMRANASIKAR (PG) CKT-2	POWER GRID	D	For protection AMP Work	23-Nov-2021	08:00	23-Nov-2021	18:00		PLANNED	Approved	23-Nov-21	08:00	23-Nov-21	18:00	

278	RQ70444	OCC_188	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BAGHPAT-DEHRADUN (PG) CKT-1	POWER GRID	C	For Restoration of 400 kv GIS Main Bus-I	23-Nov-2021	08:00	25-Nov-2021	20:00	To Provide Pilot String	PLANNED	Approved	23-Nov-21	08:00	25-Nov-21	20:00	
279	RQ70449	OCC_188	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-2	POWER GRID	C	For Restoration of 400 kv GIS Main Bus-I	23-Nov-2021	08:00	25-Nov-2021	20:00		PLANNED	Approved	23-Nov-21	08:00	25-Nov-21	20:00	
280	RQ70448	OCC_188	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-1	POWER GRID	C	For Restoration of 400 kv GIS Main Bus-I	23-Nov-2021	08:00	25-Nov-2021	20:00		PLANNED	Approved	23-Nov-21	08:00	25-Nov-21	20:00	
281	RQ70283	OCC_188	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWER GRID	D	AMP work	22-Nov-2021	10:00	22-Nov-2021	18:00		PLANNED	Approved	27-Nov-21	10:00	27-Nov-21	18:00	To be taken on 27th Nov due to SD of 765 kV Anpara Unnao till 24th Nov
282	RQ70266	OCC_188	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV LUCKNOW_1-SHAHJAHANPUR (PG) CKT-1	POWER GRID	D	For taking line reactor out of service for 2nos. Relay retrofitment work of Line Reactor at	22-Nov-2021	09:00	22-Nov-2021	10:00		PLANNED	Approved	22-Nov-21	09:00	22-Nov-21	10:00	
283	RQ69844	OCC_188	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV LUCKNOW(UP)-BAREILLY(PG) (PG) CKT-1	POWER GRID	D	For Annual Bay Maintenance, Equipment Testing and Protection Relay Testing Works	22-Nov-2021	09:00	23-Nov-2021	18:00		PLANNED	Approved	22-Nov-21	09:00	23-Nov-21	18:00	
284	RQ70262	OCC_188	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD (PG) (PG) CKT-2	POWER GRID	D	Relay testing and AMP work	22-Nov-2021	08:00	22-Nov-2021	18:00		PLANNED	Approved	28-Nov-21	08:00	28-Nov-21	18:00	To be taken on 28th Nov due to SD of 765 kV Anpara Unnao till 24th Nov
285	RQ70446	OCC_188	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ROORKEE(PG)-KASHIPUR(UK) (PG) CKT-1	POWER GRID	D	Installation of Grading Ring in line &	22-Nov-2021	08:00	22-Nov-2021	18:00	Installation of Grading Ring in line	PLANNED	Approved	22-Nov-21	08:00	22-Nov-21	18:00	
286	RQ70493	OCC_188	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGA RH (PG) CKT-1	POWER GRID	D	S/D required for Aircell of Line Reactor.	20-Nov-2021	10:00	20-Nov-2021	18:00		PLANNED	Approved	20-Nov-21	10:00	20-Nov-21	18:00	

287	RQ70986	OCC_188	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA (RS) (PG) CKT-2	POWER GRID	D	Quarterly maintenance Work of 400 KV side bay Equipments	20-Nov-2021	08:00	20-Nov-2021	18:00		PLANNED	Approved	20-Nov-21	08:00	20-Nov-21	18:00	
288	RQ70173	OCC_188	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV CHAMERA_1(NH)-JALANDHAR (PG) (PG) CKT-2	POWER GRID	D	For AMP works.	19-Nov-2021	11:00	19-Nov-2021	14:00	Kindly approve	PLANNED	Approved	19-Nov-21	11:00	19-Nov-21	14:00	
289	RQ70479	OCC_188	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-3	POWER GRID	C	Stringing of 400 kV D/C Mahendragarh-Bhiwani TL at Loc.34/0-35/0	19-Nov-2021	08:00	20-Nov-2021	18:00	"Already approved from 19.10.2021 to 20.10.2021 But due to RoW issue , site plan to reshedule the outage to next OCC. If RoW resolved with the help of Administrati on than this outage can be availed in October	PLANNED	Approved	19-Nov-21	08:00	20-Nov-21	18:00	

290	RQ70478	OCC_188	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-2	POWER GRID	C	Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.34/0-35/0	19-Nov-2021	08:00	20-Nov-2021	18:00	"Already approved from 19.10.2021 to 20.10.2021 But due to RoW issue , site plan to reschedule the outage to next OCC. If RoW resolved with the help of Administration than this outage can be availed in October 21	PLANNED	Approved	19-Nov-21	08:00	20-Nov-21	18:00	
291	RQ70453	OCC_188	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BASSI-KOTPUTLI (PG) CKT-1	POWER GRID	D	Annual Maintenance work eg ,Insulator cleaning , Jumper anchoring,Tightening of loose conductor VD, Corona Ring, arcing horn,jumper,	19-Nov-2021	08:00	20-Nov-2021	18:00		PLANNED	Approved	19-Nov-21	08:00	20-Nov-21	18:00	
292	RQ70172	OCC_188	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV CHAMERA_1(NH)-JALANDHAR (PG) (PG) CKT-1	POWER GRID	D	For AMP works.	18-Nov-2021	11:00	18-Nov-2021	14:00	Kindly approve	PLANNED	Approved	18-Nov-21	11:00	18-Nov-21	14:00	
293	RQ70111	OCC_188	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-GORAKHPUR(UP) (PG) CKT-1	POWER GRID	C	For Stringing (tapping and crossing) and de-stringing of 400 KV diverted section of new 400 KV Gkp- Gkp (I&II) line due to construction of Gorakhpur Link	18-Nov-2021	08:00	19-Nov-2021	18:00		PLANNED	Approved	18-Nov-21	08:00	19-Nov-21	18:00	



294	RQ70112	OCC_188	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-GORAKHPUR(UP) (PG) CKT-2	POWER GRID	C	For Stringing (tapping and crossing) and de-stringing of 400 KV diverted section of new 400 KV Gkp- Gkp (I&II) line due to construction of Gorakhpur Link	18-Nov-2021	08:00	19-Nov-2021	18:00		PLANNED	Approved	18-Nov-21	08:00	19-Nov-21	18:00	
295	RQ70149	OCC_188	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-1	POWER GRID	D	FOR RECTIFICATION OF REVERSE CC RINGS (250 NOS APPX)	18-Nov-2021	08:00	20-Nov-2021	18:00	Kindly approve	PLANNED	Approved	18-Nov-21	08:00	20-Nov-21	18:00	
296	RQ70298	OCC_188	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AGRA-BALLABHGARH (PG) CKT-1	POWER GRID	C	" de-stringing of old conductor & dismantling old towers-2nos. and to erect new towers hardware erection, stringing & charging to facilitate Inner ring road crossing clearances under consultancy work at loc. no. 09 to 14 "	18-Nov-2021	08:00	30-Nov-2021	18:00		PLANNED	Approved	18-Nov-21	08:00	30-Nov-21	18:00	
297	RQ70239	OCC_188	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV LUCKNOW_1-SHAHJAHANPUR (PG) CKT-2	POWER GRID	D	For taking Line reactor into service after 2nos. Relay retrofitment work at Lucknow	17-Nov-2021	17:00	17-Nov-2021	18:00		PLANNED	Approved	17-Nov-21	17:00	17-Nov-21	18:00	
298	RQ70492	OCC_188	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AGRA-BASSI (PG) CKT-1	POWER GRID	D	Scheduled LINE REACTOR AMP work	17-Nov-2021	17:00	17-Nov-2021	17:30	S/D of line is required for 30 minutes twice for taking in & out	PLANNED	Approved	17-Nov-21	17:00	17-Nov-21	17:30	
299	RQ69875	OCC_188	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ORAI(PG)-ORAI(UP) (PG) CKT-2	POWER GRID	D	for routine testing and maintenance	17-Nov-2021	09:00	17-Nov-2021	18:00		PLANNED	Approved	17-Nov-21	09:00	17-Nov-21	18:00	

300	RQ70490	OCC_188	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AGRA-BASSI (PG) CKT-1	POWER GRID	D	Scheduled LINE REACTOR AMP work	17-Nov-2021	09:00	17-Nov-2021	09:30	S/D of line is required for 30 minutes twice for taking in & out	PLANNED	Approved	17-Nov-21	09:00	17-Nov-21	09:30	
301	RQ70310	OCC_188	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MAU(UP)-BALIA(PG) (PG) CKT-1	POWER GRID	D	AMP work	17-Nov-2021	08:00	17-Nov-2021	18:00		PLANNED	Approved	17-Nov-21	08:00	17-Nov-21	18:00	
302	RQ70772	OCC_188	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NEEMRANA-SIKAR (PG) CKT-2	POWER GRID	D	TIE BAY LBB TESTING AFTER 413 BAY COMMISSIONING	17-Nov-2021	08:00	18-Nov-2021	18:00		PLANNED	Approved	17-Nov-21	08:00	18-Nov-21	18:00	
303	RQ70237	OCC_188	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV LUCKNOW_1-SHAHJAHAN PUR (PG) CKT-2	POWER GRID	D	For taking Line reactor out of service for 2nos. Relay retrofitment work at Lucknow	16-Nov-2021	09:00	16-Nov-2021	10:00		PLANNED	Approved	16-Nov-21	09:00	16-Nov-21	10:00	
304	RQ70991	OCC_188	slcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SHREE CEMENT(SC L)-MERTA(RS)	POWER GRID	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	16-Nov-2021	08:00	16-Nov-2021	18:00		PLANNED	Approved	10-Nov-21	08:00	10-Nov-21	18:00	to be taken on 10-nov.clubbed with Sr no 338
305	RQ70818	OCC_188	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MALERKOTLA-PATIALA (PG) CKT-1	POWER GRID	D	For AMP works.	16-Nov-2021	08:00	16-Nov-2021	18:00	Kindly approve	PLANNED	Approved	16-Nov-21	08:00	16-Nov-21	18:00	
306	RQ70374	OCC_188	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	POWER GRID	D	For replacing insulator as flashover mark and crack observed on insulator at Loc	16-Nov-2021	08:00	16-Nov-2021	18:00		PLANNED	Approved	16-Nov-21	08:00	16-Nov-21	18:00	
307	RQ70494	OCC_188	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-2	POWER GRID	D	S/D required for attending Main Bay Isolator 43689A alignment problem.	15-Nov-2021	10:00	15-Nov-2021	13:00		PLANNED	Approved	15-Nov-21	10:00	15-Nov-21	13:00	
308	RQ69874	OCC_188	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ORAI(PG)-ORAI(UP) (PG) CKT-1	POWER GRID	D	for routine testing and maintenance	15-Nov-2021	09:00	15-Nov-2021	18:00		PLANNED	Approved	15-Nov-21	09:00	15-Nov-21	18:00	

309	RQ70993	OCC_188	slcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	POWER GRID	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	15-Nov-2021	08:00	15-Nov-2021	18:00		PLANNED	Rejected						PG denied consent
310	RQ70150	OCC_188	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV FATEHABAD-HISSAR (PG) CKT-1	POWER GRID	D	FOR RECTIFICATION OF REVERSE CC RINGS (120 NOS APPX).	15-Nov-2021	08:00	16-Nov-2021	18:00	Kindly approve	PLANNED	Approved	15-Nov-21	08:00	16-Nov-21	18:00		
311	RQ70768	OCC_188	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NEEMRANA-SIKAR (PG) CKT-2	POWER GRID	D	COMMISSIONING WORK OF 413 BAY, BUSBAR & LBB TESTING	15-Nov-2021	08:00	16-Nov-2021	18:00		PLANNED	Approved	15-Nov-21	08:00	16-Nov-21	18:00		
312	RQ69866	OCC_188	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KANPUR(PG)-PANKI(UP) (PG) CKT-2	POWER GRID	C	Bay maintenance and protection testing.	15-Nov-2021	08:00	16-Nov-2021	17:00		PLANNED	Approved	15-Nov-21	08:00	16-Nov-21	17:00		
313	RQ70445	OCC_188	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BAGHPAT-SAHARANPUR (PG) CKT-1	POWER GRID	D	To provide sleeve at bagpat S/S Gantry to maintain the clearance between Phase to Phase and Anchoring at tower no 437 top phase to maintain the clearance between jumper to tower body and provide pilot	15-Nov-2021	08:00	16-Nov-2021	18:00	AMP of 406 Saharanpur-Baghat Line Bay	PLANNED	Approved	15-Nov-21	08:00	16-Nov-21	18:00		
314	RQ70985	OCC_188	slcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA (RS) (PG) CKT-1	POWER GRID	D	Quarterly maintenance Work of 400 KV side bay Equipments	15-Nov-2021	08:00	15-Nov-2021	18:00		PLANNED	Rejected						PG denied consent
315	RQ69915	OCC_188	rappc_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KOTA(PG) (PG) CKT-1	POWER GRID	D	1) Preventive maintenance of 2 nos of circuit breakers and Bus post insulators 2) Preventive maintenance of protection panel of 400KV Kota line-1 circuit.	13-Nov-2021	09:00	13-Nov-2021	20:00		PLANNED	Approved	13-Nov-21	09:00	13-Nov-21	20:00		

316	RQ70127	OCC_188	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-CHAMBA(PG) (PG) CKT-1	POWER GRID	C	SD Required for extension of GIS Bus for construction of Bay No 408(BR), 409 (Lahal-1) & 410 Lahal 2). SD of Bay 407 & Line required for safe working conditions.	13-Nov-2021	09:00	16-Nov-2021	11:00	Kindly approve	PLANNED	Approved	13-Nov-21	09:00	16-Nov-21	11:00	
317	RQ70455	OCC_188	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-2	POWER GRID	D	Annual Maintenance work eg ,Insulator cleaning , Jumper anchoring,Tightening of loose conductor VD, Corona Ring, arcing horn,jumper,	13-Nov-2021	08:00	13-Nov-2021	18:00		PLANNED	Approved	13-Nov-21	08:00	13-Nov-21	18:00	
318	RQ69914	OCC_188	rappc_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KOTA(PG) (PG) CKT-1	POWER GRID	D	1) Capacitance & Tan delta measurement of Line CT-14, 2) Preventive maintenance of 4 nos of disconnecting switches and earth switches.	12-Nov-2021	09:00	12-Nov-2021	20:00		PLANNED	Approved	12-Nov-21	09:00	12-Nov-21	20:00	

319	RQ70482	OCC_188	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1	POWER GRID	C	Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.39/0-40/0	12-Nov-2021	08:00	13-Nov-2021	18:00	"Already approved from 12.10.2021 to 13.10.2021 But due to RoW issue , site plan to reshedule the outage to next OCC. If RoW resolved with the help of Administrati on than this outahge can be availed in OOctober 21	PLANNED	Approved	12-Nov-21	08:00	13-Nov-21	18:00	
320	RQ70369	OCC_188	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2	POWER GRID	D	Porcelain insulator replacement with Polymer insulators.Total towers to be attended: 18 nos.	12-Nov-2021	08:00	12-Nov-2021	18:00		PLANNED	Approved	12-Nov-21	08:00	12-Nov-21	18:00	
321	RQ70454	OCC_188	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-1	POWER GRID	D	Annual Maintenance work eg ,Insulator cleaning , Jumper anchoring,Tightening of loose conductor VD, Corona Ring, arcing horn,jumper,	12-Nov-2021	08:00	12-Nov-2021	18:00		PLANNED	Approved	12-Nov-21	08:00	12-Nov-21	18:00	
322	RQ70804	OCC_188	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-2	POWER GRID	D	For AMP works.	11-Nov-2021	10:00	11-Nov-2021	16:00	Kindly approve	PLANNED	Approved	11-Nov-21	10:00	11-Nov-21	16:00	

323	RQ69913	OCC_188	rappc_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1	POWER GRID	D	1) Preventive maintenance of 2 nos of circuit breakers, Bus post insulators, etc. 2) Preventive maintenance of protection panel of 400KV Kankroli circuit.	11-Nov-2021	09:00	11-Nov-2021	20:00		PLANNED	Approved	11-Nov-21	09:00	11-Nov-21	20:00	
324	RQ70346	OCC_188	dadri_sd	AC TRANS MISSION LINE CIRCUIT	400 KV DADRI(NT)-MURADNAGAR_2(UP) (PG) CKT-1	POWER GRID	D	Gantry nest removal and Line isolator Maintenance	11-Nov-2021	09:00	11-Nov-2021	18:00	Gantry nest removal and Line isolator Maintenance	PLANNED	Approved	11-Nov-21	09:00	11-Nov-21	18:00	
325	RQ70120	OCC_188	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AURAIYA(NT)-AGRA(PG) (PG) CKT-1	POWER GRID	C	Transmission Line Diversion work due to construction of Bundelkhand Expressway by	11-Nov-2021	08:00	20-Nov-2021	18:00		PLANNED	Approved	11-Nov-21	08:00	20-Nov-21	18:00	
326	RQ70121	OCC_188	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AURAIYA(NT)-AGRA(PG) (PG) CKT-2	POWER GRID	C	Transmission Line Diversion work due to construction of Bundelkhand Expressway by	11-Nov-2021	08:00	20-Nov-2021	18:00		PLANNED	Approved	11-Nov-21	08:00	20-Nov-21	18:00	
327	RQ70627	OCC_188	ntpcos_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KANPUR(PG) - AURAIYA(NT) (PG) CKT-2	POWER GRID	C	Annual maintenance work and electrical testing	11-Nov-2021	08:00	12-Nov-2021	18:00		PLANNED	Approved	11-Nov-21	08:00	12-Nov-21	18:00	subject to revival of 400kv auraiya - agra D/c after 20th Nov.
328	RQ70368	OCC_188	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1	POWER GRID	D	Porcelain insulator replacement with Polymer insulators.Total towers to be attended: 24 nos.	11-Nov-2021	08:00	11-Nov-2021	18:00		PLANNED	Approved	11-Nov-21	08:00	11-Nov-21	18:00	
329	RQ70198	OCC_188	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-RAMPUR HEP(SJ) (PG) CKT-2	POWER GRID	D	For replacement of snapped/cut sub-conductor in span 37-38	11-Nov-2021	08:00	11-Nov-2021	18:00	Kindly approve	PLANNED	Approved	11-Nov-21	08:00	11-Nov-21	18:00	

330	RQ70456	OCC_188	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KOTESWAR(TH)-KOTESHWAR(PG) CKT-1	POWER GRID	D	Annual Maintenance work eg ,Insulator cleaning , Jumper anchoring,Tightening of loose conductor VD, Corona Ring, arcing horn,jumper,	11-Nov-2021	08:00	11-Nov-2021	18:00		PLANNED	Approved	11-Nov-21	08:00	11-Nov-21	18:00	
331	RQ70891	OCC_188	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-RAMPUR HEP(SJ) (PG) CKT-1	POWER GRID	D	Non-auto mode is required for safety purpose during the shut down of 400kV Nathpajhakri-Rampur ckt-2.	11-Nov-2021	07:00	11-Nov-2021	18:00	Kindly approve	PLANNED	Approved	11-Nov-21	07:00	11-Nov-21	18:00	
332	RQ70056	OCC_188	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-DEEPALPUR(JHKT) (PG) CKT-1	POWER GRID	D	For AMP Work	10-Nov-2021	10:00	10-Nov-2021	18:00		PLANNED	Approved	10-Nov-21	10:00	10-Nov-21	18:00	
333	RQ70803	OCC_188	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-1	POWER GRID	D	For AMP works.	10-Nov-2021	10:00	10-Nov-2021	16:00	Kindly approve	PLANNED	Approved	10-Nov-21	10:00	10-Nov-21	16:00	
334	RQ69912	OCC_188	rappc_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1	POWER GRID	D	1) Capacitance & Tan delta measurement of Line CT-9, 2) Preventive maintenance of 4 nos of disconnecting switches & earth switches.	10-Nov-2021	09:00	10-Nov-2021	20:00		PLANNED	Approved	10-Nov-21	09:00	10-Nov-21	20:00	
335	RQ70344	OCC_188	dadri_sd	AC TRANS MISSION LINE CIRCUIT	400 KV DADRI(NT)-KAITHAL(PG) (PG) CKT-1	POWER GRID	D	Gantry nest removal and CT circuitry problem checking	10-Nov-2021	09:00	10-Nov-2021	18:00	Gantry nest removal and CT circuitry problem	PLANNED	Approved	10-Nov-21	09:00	10-Nov-21	18:00	
336	RQ70480	OCC_188	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-2	POWER GRID	C	Commissioning of Bypass scheme of Hisar-Bhiwani D/C with 400kV Mahendergarh-Bhiwani III-IV	10-Nov-2021	08:00	11-Nov-2021	18:00		PLANNED	Approved	10-Nov-21	08:00	11-Nov-21	18:00	

337	RQ70367	OCC_188	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-2	POWER GRID	D	Porcelain insulator replacement with Polymer insulators.Total towers to be attended: 17 nos.	10-Nov-2021	08:00	10-Nov-2021	18:00		PLANNED	Approved	10-Nov-21	08:00	10-Nov-21	18:00	
338	RQ70634	OCC_188	shcement_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SHREE CEMENT(SC L)-MERTA(RS)	POWER GRID	D	Replacement of Puncture Insulator disc	10-Nov-2021	08:00	10-Nov-2021	18:00	Insulator Disc Replacement	PLANNED	Approved	10-Nov-21	08:00	10-Nov-21	18:00	
339	RQ70452	OCC_188	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-2	POWER GRID	D	Annual Maintenance work eg ,Insulator cleaning , Jumper anchoring,Tightening of loose conductor VD, Corona Ring, arcing horn,jumper,	10-Nov-2021	08:00	11-Nov-2021	18:00		PLANNED	Approved	10-Nov-21	08:00	11-Nov-21	18:00	
340	RQ70436	OCC_188	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ALLAHABAD (PG)-MEJA TPS(MUN) (PG) CKT-2	POWER GRID	D	A/R into non auto mode for Live Line OPGW Work	10-Nov-2021	08:00	22-Nov-2021	18:00		PLANNED	Approved	10-Nov-21	08:00	22-Nov-21	18:00	
341	RQ70435	OCC_188	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ALLAHABAD (PG)-MEJA TPS(MUN) (PG) CKT-1	POWER GRID	D	A/R into non auto mode for Live Line OPGW Work	10-Nov-2021	08:00	22-Nov-2021	18:00		PLANNED	Approved	10-Nov-21	08:00	22-Nov-21	18:00	
342	RQ70450	OCC_188	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV DEHRADUN-ABDULLAPUR (PG) CKT-1	POWER GRID	D	BENCHING ON SIDE HILL IN SEC 76-77 & critical tree looping works	10-Nov-2021	08:00	10-Nov-2021	18:00		PLANNED	Approved	10-Nov-21	08:00	10-Nov-21	18:00	
343	RQ70312	OCC_188	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BAREILLY_2-BAREILLY (PG) CKT-1	POWER GRID	D	AMP work	09-Nov-2021	10:00	09-Nov-2021	18:00		PLANNED	Approved	09-Nov-21	10:00	09-Nov-21	18:00	



344	RQ69911	OCC_188	rappc_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGA RH(RS) (PG) CKT-1	POWER GRID	D	1) Preventive maintenance of 2 nos of circuit breakers, Bus post insulators, etc. 2) Preventive maintenance of protection panel of 400KV chittorgarh circuit.	09-Nov-2021	09:00	09-Nov-2021	20:00		PLANNED	Approved	09-Nov-21	09:00	09-Nov-21	20:00	
345	RQ70343	OCC_188	dadri_sd	AC TRANS MISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-1	POWER GRID	D	Gantry nest removal and Line isolator Maintenance	09-Nov-2021	09:00	09-Nov-2021	18:00	Gantry nest removal and Line isolator Maintenance	PLANNED	Approved	02-Nov-21	09:00	02-Nov-21	18:00	
346	RQ70196	OCC_188	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NALLAGARH-PATIALA (PG) CKT-2	POWER GRID	D	For installation of additional pilot insulator string along with counter weight at Tower no. 141	09-Nov-2021	09:00	09-Nov-2021	18:00	Kindly approve	PLANNED	Approved	09-Nov-21	09:00	09-Nov-21	18:00	
347	RQ70007	OCC_188	koldam_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NALLAGARH (PG)-KOLDAM(NT) (PG) CKT-1	POWER GRID	C	Annual Maintenance	09-Nov-2021	08:00	10-Nov-2021	18:00	Testing and bay O/H works	PLANNED	Approved	09-Nov-21	08:00	10-Nov-21	18:00	
348	RQ70366	OCC_188	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-1	POWER GRID	D	Porcelain insulator replacement with Polymer insulators. Total 28 nos. tower to	09-Nov-2021	08:00	09-Nov-2021	18:00		PLANNED	Approved	09-Nov-21	08:00	09-Nov-21	18:00	
349	RQ70892	OCC_188	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NALLAGARH-PATIALA (PG) CKT-1	POWER GRID	D	Non-auto mode is required for safety purpose during the shut down of 400kV Nalagarh-Patiala ckt-1.	09-Nov-2021	08:00	09-Nov-2021	18:00	Kindly approve	PLANNED	Approved	09-Nov-21	08:00	09-Nov-21	18:00	
350	RQ70055	OCC_188	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1	POWER GRID	D	For AMP Work	08-Nov-2021	10:00	08-Nov-2021	18:00		PLANNED	Approved	08-Nov-21	10:00	08-Nov-21	18:00	

351	RQ69810	OCC_188	rappc_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGA RH(RS) (PG) CKT-1	POWER GRID	D	1) Capacitance & Tan delta measurement of Line CT-4, 2) Preventive maintenance of 4 nos of disconnecting switches & earth switches.	08-Nov-2021	09:00	08-Nov-2021	20:00		PLANNED	Approved	08-Nov-21	09:00	08-Nov-21	20:00	
352	RQ70126	OCC_188	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-CHAMBA(PG) (PG) CKT-1	POWER GRID	C	SD Required for extension of GIS Bus for construction of Bay No 408(BR), 409 (Lahal-1) & 410 Lahal 2). SD of Bay 407 & Line required for safe working conditions.	08-Nov-2021	09:00	11-Nov-2021	11:00	Kindly approve	PLANNED	Approved	08-Nov-21	09:00	11-Nov-21	11:00	
353	RQ70623	OCC_188	ntpcos_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KANPUR(PG) - AURAIYA(NT) (PG) CKT-1	POWER GRID	C	Annual Maintenance	08-Nov-2021	08:00	09-Nov-2021	18:00		PLANNED	Approved	08-Nov-21	08:00	09-Nov-21	18:00	subject to revival of 400kv auraiya - agra D/c after 20th Nov.
354	RQ70174	OCC_188	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ALLAHABAD -VARANASI (PG) CKT-1	POWER GRID	D	A/R into non auto mode for Live Line OPGW installation/rectification Work	08-Nov-2021	08:00	17-Nov-2021	18:00		PLANNED	Approved	08-Nov-21	08:00	17-Nov-21	18:00	
355	RQ70481	OCC_188	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-3	POWER GRID	C	Commissioning of Bypass scheme of Hisar-Bhiwani D/C with 400kv Mahendergarh-Bhiwani III-IV	08-Nov-2021	08:00	09-Nov-2021	18:00		PLANNED	Approved	08-Nov-21	08:00	09-Nov-21	18:00	
356	RQ70148	OCC_188	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MOGA-FATEHABAD (PG) CKT-1	POWER GRID	D	FOR RECTIFICATION OF REVERSE CC RINGS (450 NOS APPX).	08-Nov-2021	08:00	11-Nov-2021	18:00	Kindly approve	PLANNED	Approved	08-Nov-21	08:00	11-Nov-21	18:00	
357	RQ70774	OCC_188	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2	POWER GRID	D	For protection AMP Work	08-Nov-2021	08:00	08-Nov-2021	18:00		PLANNED	Approved	08-Nov-21	08:00	08-Nov-21	18:00	

358	RQ70451	OCC_188	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-1	POWER GRID	D	Annual Maintenance work eg ,Insulator cleaning , Jumper anchoring,Tightening of loose conductor VD, Corona Ring, arcing horn,jumper,	08-Nov-2021	08:00	09-Nov-2021	18:00		PLANNED	Approved	08-Nov-21	08:00	09-Nov-21	18:00	
359	RQ70491	OCC_188	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AGRA-BALLABHGA RH (PG) CKT-1	POWER GRID	D	S/D required for AMP of Line Reactor	07-Nov-2021	17:00	07-Nov-2021	17:30	S/D of line is required for 30 minutes twice for taking in & out	PLANNED	Approved	07-Nov-21	17:00	07-Nov-21	17:30	
360	RQ70489	OCC_188	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AGRA-BALLABHGA RH (PG) CKT-1	POWER GRID	D	S/D required for AMP of Line Reactor	07-Nov-2021	09:00	07-Nov-2021	09:30	S/D of line is required for 30 minutes twice for taking in & out	PLANNED	Approved	07-Nov-21	09:00	07-Nov-21	09:30	
361	RQ70531	OCC_188	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	POWER GRID	D	Shutdown required for Stringing of OPGW at Gantry tower under Reliable Communication package	06-Nov-2021	08:00	06-Nov-2021	18:00		PLANNED	Approved	06-Nov-21	08:00	06-Nov-21	18:00	
362	RQ70293	OCC_188	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AGRA-BASSI (PG) CKT-1	POWER GRID	C	" de-stringing of old conductor & dismantling old towers-2nos. and to erect new towers hardware erection, stringing & charging to facilitate inner ring road crossing clearances under consultancy work at loc. no. 09 to 14 "	06-Nov-2021	08:00	17-Nov-2021	18:00		PLANNED	Approved	06-Nov-21	08:00	17-Nov-21	18:00	

363	RQ70461	OCC_188	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHIWADI-GURGAON (PG) CKT-1	POWER GRID	C	Diversion work in line to be carried out by M/s NHAI in section (TN55-TN59) due to infringement in construction of NH148N.	05-Nov-2021	08:00	14-Nov-2021	18:00		PLANNED	Approved	05-Nov-21	08:00	14-Nov-21	18:00	
364	RQ70636	OCC_188	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2	POWER GRID	D	Shutdown required for river crossing at tower no. 117-118 -119-120 (longer span) for OPGW laying under Reliable Communication Project.	05-Nov-2021	08:00	05-Nov-2021	18:00		PLANNED	Approved	05-Nov-21	08:00	05-Nov-21	18:00	
365	RQ69865	OCC_188	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV DADRI(NT)-MURADNAGAR_2(UP) (PG) CKT-1	POWER GRID	D	Routine testing and maintenance work	02-Nov-2021	09:00	02-Nov-2021	17:00		PLANNED	Approved	02-Nov-21	09:00	02-Nov-21	17:00	
366	RQ70872	OCC_188	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWER GRID	D	Shut down of both Orai Aligarh #1 and Kanpur Ballbgarh -1 shall be required at the same time for tapping from TN 467 of Orai Aligarh to TN 434 of 400KV Kanpur Ballabgarh-1 for laying of 48F OPGW for	02-Nov-2021	08:00	02-Nov-2021	18:00		PLANNED	Approved	02-Nov-21	08:00	02-Nov-21	18:00	
367	RQ70313	OCC_188	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV LUCKNOW_2-LUCKNOW_1 (PG) CKT-2	POWER GRID	D	AMP work	01-Nov-2021	10:00	01-Nov-2021	18:00		PLANNED	Rejected					
368	RQ70595	OCC_188	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV LUCKNOW_2-LUCKNOW_1 (PG) CKT-2	POWER GRID	D	S/D required on 25.10.21 for implementation and validation of POD	01-Nov-2021	09:00	01-Nov-2021	18:00		PLANNED	Approved	25-Oct-21	09:00	25-Oct-21	18:00	

369	RQ70472	OCC_188	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1	POWER GRID	D	OPGW laying shall be started in this line under Reliable Communication package (Auto Reclose off)	01-Nov-2021	08:00	30-Nov-2021	18:00		PLANNED	Approved	01-Nov-21	08:00	30-Nov-21	18:00	
370	RQ70467	OCC_188	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV DADRI(NT)-MURADNAGAR_2(UP) (PG) CKT-1	POWER GRID	D	OPGW laying shall be started in this line under Reliable Communication package (Auto Reclose off)	01-Nov-2021	08:00	30-Nov-2021	18:00	This is 3rd priority among four lines originated from Dadri	PLANNED	Approved	01-Nov-21	08:00	30-Nov-21	18:00	Only one non auto will be allowed from Dadri on any given day
371	RQ70469	OCC_188	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV DADRI(NT)-MAHARANI BAGH(PG) (PG) CKT-1	POWER GRID	D	Auto Reclose off is required for replacement of OPGW from Dadri gantry to Maharanibagh LLO point under reliable communication replacement	01-Nov-2021	08:00	30-Nov-2021	18:00	This is 2nd priority among four lines originated from Dadri	PLANNED	Approved	01-Nov-21	08:00	30-Nov-21	18:00	Only one non auto will be allowed from Dadri on any given day
372	RQ70463	OCC_188	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1	POWER GRID	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works (184 out of 186 completed) under Reliable Communication package (Auto Reclose off)	01-Nov-2021	08:00	30-Nov-2021	18:00		PLANNED	Approved	01-Nov-21	08:00	30-Nov-21	18:00	
373	RQ70466	OCC_188	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-2	POWER GRID	D	OPGW laying shall be started in this line under Reliable Communication package (Auto Reclose off) - work in progress (47 out of 47 kms completed) - minor rectification pending	01-Nov-2021	08:00	30-Nov-2021	18:00		PLANNED	Approved	01-Nov-21	08:00	30-Nov-21	18:00	Only one non auto will be allowed from Dadri on any given day
374	RQ70474	OCC_188	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BALLABHGARH-GURGAON (PG) CKT-1	POWER GRID	D	OPGW laying completed 25 Kms , (Auto Reclose off) - only 3 spans pending	01-Nov-2021	08:00	30-Nov-2021	18:00		PLANNED	Approved	01-Nov-21	08:00	30-Nov-21	18:00	Subject to condition no other SD from Gurgaon

375	RQ70471	OCC_188	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-GURGAON (PG) CKT-1	POWER GRID	D	OPGW laying completed 25 Kms , (Auto Reclose off) - only 3 spans pending	01-Nov-2021	08:00	30-Nov-2021	18:00		PLANNED	Approved	01-Nov-21	08:00	30-Nov-21	18:00	Subject to condition no other SD from Gurgaon
376	RQ70462	OCC_188	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-1	POWER GRID	D	"Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works (26 out of 55Kms completed) under Reliable Communication package (Auto Reclose off) Towers (MCT) are common in forest	01-Nov-2021	08:00	30-Nov-2021	18:00		PLANNED	Approved	01-Nov-21	08:00	30-Nov-21	18:00	
377	RQ70464	OCC_188	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KOTA(PG) (PG) CKT-1	POWER GRID	D	"Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works (26 out of 55Kms completed) under Reliable Communication package (Auto Reclose off) Towers (MCT) are common in forest	01-Nov-2021	08:00	30-Nov-2021	18:00		PLANNED	Approved	01-Nov-21	08:00	30-Nov-21	18:00	
378	RQ70473	OCC_188	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(PG)-NAWADA(HV) (PG) CKT-1	POWER GRID	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works under Relabile Communication scheme (work completed, some minor rectification)	01-Nov-2021	08:00	30-Nov-2021	18:00		PLANNED	Approved	01-Nov-21	08:00	30-Nov-21	18:00	Only one non auto will be allowed from Nawada on any given day

379	RQ70468	OCC_188	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2	POWER GRID	D	Auto Reclose off is required for OPGW laying (completed 85 out of 116 Kms) under reliable communication replacement	01-Nov-2021	08:00	30-Nov-2021	18:00	This is first priority among four lines originated from Dadri	PLANNED	Approved	01-Nov-21	08:00	30-Nov-21	18:00	Only one non auto will be allowed from Dadri on any given day
380	RQ70773	OCC_188	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1	POWER GRID	D	For protection AMP Work	01-Nov-2021	08:00	01-Nov-2021	18:00		PLANNED	Approved	01-Nov-21	08:00	01-Nov-21	18:00	
381	RQ70470	OCC_188	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BASSI-BHIWADI (PG) CKT-1	POWER GRID	D	OPGW laying completed (160 out of 160 Kms), Auto Recloser off permission required - minor rectification	01-Nov-2021	08:00	30-Nov-2021	18:00		PLANNED	Approved	01-Nov-21	08:00	30-Nov-21	18:00	
382	RQ70370	OCC_188	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	POWER GRID	D	A/R into non auto mode for Live Line OPGW Work	01-Nov-2021	08:00	15-Nov-2021	18:00		PLANNED	Approved	01-Nov-21	08:00	15-Nov-21	18:00	
383	RQ70372	OCC_188	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGA RH (PG) CKT-1	POWER GRID	D	A/R into non auto mode for Live Line OPGW Work	01-Nov-2021	08:00	15-Nov-2021	18:00		PLANNED	Approved	01-Nov-21	08:00	15-Nov-21	18:00	
384	RQ70373	OCC_188	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD (PG) (PG) CKT-1	POWER GRID	D	A/R into non auto mode for Live Line OPGW Work	01-Nov-2021	08:00	15-Nov-2021	18:00		PLANNED	Approved	01-Nov-21	08:00	15-Nov-21	18:00	
385	RQ71058	OCC_188	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV HAPUR(UP)-MURADNAGAR_1(UP) (PG) CKT-1	POWER GRID	D	Construction of 400kv D/C Muradnagar Simbhvali Line(under PMSTL TBCB project)	01-Nov-2021	08:00	02-Nov-2021	18:00	S/d required on dt 25/10/21 and 26/10/21	PLANNED	Approved	28-Oct-21	08:00	29-Oct-21	18:00	
386	RQ71057	OCC_188	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV HAPUR(UP)-MORADABAD(UP) (PG) CKT-1	POWER GRID	D	Construction of 400kv D/C Muradnagar Simbhvali Line(under PMSTL TBCB project)	01-Nov-2021	08:00	02-Nov-2021	18:00	S/d required on dt 25/10/21 and 26/10/21	PLANNED	Withdrawn					

387	RQ70837	OCC_188	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1	POWER GRID	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01-Nov-2021	07:00	30-Nov-2021	18:00	Kindly approve	PLANNED	Approved	01-Nov-21	07:00	30-Nov-21	18:00	
388	RQ70840	OCC_188	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAMIRPUR-PARBATI POOLING BANALA (PG) CKT-1	POWER GRID	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01-Nov-2021	07:00	30-Nov-2021	18:00	Kindly approve	PLANNED	Approved	01-Nov-21	07:00	30-Nov-21	18:00	
389	RQ70838	OCC_188	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-JALANDHAR (PG) CKT-2	POWER GRID	D	NON - AUTO MODE required for OPGW installation works under ULDC	01-Nov-2021	07:00	30-Nov-2021	18:00	Kindly approve	PLANNED	Approved	01-Nov-21	07:00	30-Nov-21	18:00	
390	RQ70839	OCC_188	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR-HAMIRPUR (PG) CKT-1	POWER GRID	D	NON - AUTO MODE required for OPGW installation works under ULDC	01-Nov-2021	07:00	30-Nov-2021	18:00	Kindly approve	PLANNED	Approved	01-Nov-21	07:00	30-Nov-21	18:00	
391	RQ69880	OCC_188	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH-GORAKHPUR (UP) CKT-1	UPPTCL	D	For routine testing of relays and bay maintenance work at 400KV S/S Azamgarh	30-Nov-2021	10:00	30-Nov-2021	18:00		PLANNED	Approved	30-Nov-21	10:00	30-Nov-21	18:00	
392	RQ70057	OCC_188	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-VISHNUPRAYAG(JP) (UP) CKT-1	UPPTCL	C	For CT replacement at Alaknanda end.	29-Nov-2021	09:00	04-Dec-2021	18:00		PLANNED	Approved	29-Nov-21	09:00	04-Dec-21	18:00	
393	RQ69869	OCC_188	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD(UP)-FIROZABAD(PJFTL) (UP) CKT-1	UPPTCL	D	For replacement of B phase Line CVT at Fatehabad End	29-Nov-2021	08:00	29-Nov-2021	18:00		PLANNED	Approved	29-Nov-21	08:00	29-Nov-21	18:00	



394	RQ69859	OCC_188	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV GR.NOIDA_2 (UPC)- GR.NOIDA(U PC) (UP) CKT-1	UPPTCL	D	Disc cleaning work will be done at mentioned Line.	28-Nov-2021	10:00	30-Nov-2021	17:00	There will be No supply interruption during this shutdown. Load of 400kv S/S Greater Noida will be feed through 400kv Dadri Line,400kv Nawada Line and 400kv Gr. Noda(765kv S/S) Gr. Noida to Gr. Noida(400k V S/S) Ckt- 1st during this	PLANNED	Approved	28-Nov-21	10:00	30-Nov-21	17:00	
395	RQ69857	OCC_188	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV TANDA(NT)- SULTANPUR (UP) (UP) CKT-1	UPPTCL	D	For Routine Bay Maintenance Work	26-Nov-2021	10:00	26-Nov-2021	18:00		PLANNED	Approved	26-Nov-21	10:00	26-Nov-21	18:00	
396	RQ69870	OCC_188	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AGRA FATEHBAD- MATHURA (UP) CKT-2	UPPTCL	D	For Jumper Tightening & Replacement	25-Nov-2021	10:00	26-Nov-2021	17:00		PLANNED	Approved	25-Nov-21	10:00	26-Nov-21	17:00	

397	RQ69860	OCC_188	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV GR.NOIDA_2 (UPC)-GR.NOIDA(UP) (UP) CKT-2	UPPTCL	D	Disc cleaning work will be done at mentioned Line.	25-Nov-2021	10:00	27-Nov-2021	17:00	There will be No supply interruption during this shutdown. Load of 400kV S/S Greater Noida will be feed through 400kV Dadri Line,400kV Nawada Line and 400kV Gr. Noda(765kV S/S) Gr. Noida to Gr. Noida(400kV S/S) Ckt-1st during this	PLANNED	Approved	25-Nov-21	10:00	27-Nov-21	17:00	
398	RQ69793	OCC_188	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-SARNATH(UP) (UP) CKT-2	UPPTCL	D	For overhead crossing by under construction 400 KV DC Obra-Jaunpur TL by manual gang (complete Shutdown required).	25-Nov-2021	08:00	25-Nov-2021	20:00		PLANNED	Approved	25-Nov-21	08:00	25-Nov-21	20:00	
399	RQ69882	OCC_188	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-SARNATH(UP) (UP) CKT-2	UPPTCL	D	Complete Bay tightening & general maintenance of Bay	23-Nov-2021	08:00	23-Nov-2021	18:00		PLANNED	Approved	26-Nov-21	08:00	26-Nov-21	18:00	To be taken on 26th Nov due to SD of 765 kV Anpara Unnao till 24th Nov
400	RQ69873	OCC_188	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BANDA-ORAI (UP) CKT-2	UPPTCL	D	To remove the shortcomming of L&T during Construction (for fixing of damaged/short CC Ring and Arching horn)	19-Nov-2021	08:00	25-Nov-2021	18:00		PLANNED	Approved	19-Nov-21	08:00	25-Nov-21	18:00	

401	RQ69876	OCC_188	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ORAI-MAINPURI (UP) CKT-2	UPPTCL	D	for routine testing and maintenance	18-Nov-2021	09:00	18-Nov-2021	18:00		PLANNED	Approved	18-Nov-21	09:00	18-Nov-21	18:00	
402	RQ69871	OCC_188	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AGRA-AGRA FATEHBAD (UP) CKT-1	UPPTCL	D	For Jumper Tightening & Replacement	17-Nov-2021	10:00	18-Nov-2021	17:00		PLANNED	Approved	17-Nov-21	10:00	18-Nov-21	17:00	
403	RQ69867	OCC_188	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV PANKI-ALIGARH (UP) CKT-1	UPPTCL	C	Bay maintenance and protection testing.	17-Nov-2021	08:00	20-Nov-2021	17:00		PLANNED	Approved	17-Nov-21	08:00	20-Nov-21	17:00	
404	RQ69879	OCC_188	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MEJA TPS(MUN)-MASOLI(UP) (UP) CKT-1	UPPTCL	D	RESOLVING THE ISSUE OF MALFUNCTION OF DT AND PLCC	15-Nov-2021	09:00	16-Nov-2021	17:00		PLANNED	Approved	19-Nov-21	09:00	20-Nov-21	17:00	To be taken on dates other due to SD of 765 kV Bara-Mainpur from 15-18 nov
405	RQ69864	OCC_188	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MUZAFFAR NAGAR-ATAUR (UP) CKT-1	UPPTCL	D	Lopping chopping Of trees providing missing earthwire	15-Nov-2021	08:00	18-Nov-2021	17:00		PLANNED	Approved	15-Nov-21	08:00	18-Nov-21	17:00	
406	RQ69872	OCC_188	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BANDA-ORAI (UP) CKT-1	UPPTCL	D	To remove the shortcomming of L&T during Construction (for fixing of damaged/short CC Ring and Arching horn)	12-Nov-2021	08:00	18-Nov-2021	18:00		PLANNED	Approved	12-Nov-21	08:00	18-Nov-21	18:00	
407	RQ69878	OCC_188	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BANDA-REWAROAD (UP) CKT-2	UPPTCL	D	For work of Replacement of spacers of the 400 KV Banda-Rewaroad D/C line and other maintenance work in the respective bay.	11-Nov-2021	08:00	12-Nov-2021	18:00		PLANNED	Approved	11-Nov-21	08:00	12-Nov-21	18:00	
408	RQ69843	OCC_188	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV UNNAO-LUCKNOW (UP) CKT-1	UPPTCL	C	for height raising and line diversion for NHAI	10-Nov-2021	08:00	25-Nov-2021	16:00		PLANNED	Approved	10-Nov-21	08:00	25-Nov-21	16:00	

409	RQ70433	OCC_188	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MAINPURI(UP)-MAINPURI(PG) (UP) CKT-2	UPPTCL	D	AMP work	09-Nov-2021	09:00	09-Nov-2021	18:00		PLANNED	Approved	09-Nov-21	09:00	09-Nov-21	18:00	
410	RQ69846	OCC_188	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	D	Testing of Circuit Breakers, CTs and CVTs at 400 KV S/S Unnao")	09-Nov-2021	09:00	09-Nov-2021	17:00		PLANNED	Approved	09-Nov-21	09:00	09-Nov-21	17:00	
411	RQ69877	OCC_188	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BANDA-REWA ROAD (UP) CKT-1	UPPTCL	D	For work of Replacement of spacers of the 400 KV Banda-Rewaroad D/C line and other maintenance work in the respective bay.	09-Nov-2021	08:00	10-Nov-2021	18:00		PLANNED	Approved	09-Nov-21	08:00	10-Nov-21	18:00	
412	RQ69856	OCC_188	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV OBRA_B-SULTANPUR (UP) CKT-1	UPPTCL	D	For Routine Bay Maintenance Work	08-Nov-2021	10:00	08-Nov-2021	18:00		PLANNED	Approved	08-Nov-21	10:00	08-Nov-21	18:00	
413	RQ69845	OCC_188	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	D	Testing of Circuit Breakers, CTs, CVTs and Line Reactor Bushing at 400 KV S/S	08-Nov-2021	09:00	08-Nov-2021	17:00		PLANNED	Approved	08-Nov-21	09:00	08-Nov-21	17:00	
414	RQ70983	OCC_188	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV HEERAPURA-HINDAUN (RS) CKT-1	RRVPN L	D	Quarterly maintenance Work of 400 KV side bay Equipments at	30-Nov-2021	08:00	30-Nov-2021	18:00		PLANNED	Approved	30-Nov-21	08:00	30-Nov-21	18:00	
415	RQ70992	OCC_188	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV HINDAUN(RS)-CHHABRA(RVUN) (RS) CKT-1	RRVPN L	D	Half yearly Maintance & testing work	29-Nov-2021	08:00	29-Nov-2021	18:00		PLANNED	Approved	29-Nov-21	08:00	29-Nov-21	18:00	
416	RQ70979	OCC_188	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SURATGARH (RVUN)-BIKANER(RS) (RS) CKT-1	RRVPN L	D	Routine Maintenance, Testing and Repair work of Lines	26-Nov-2021	08:00	26-Nov-2021	18:00		PLANNED	Approved	26-Nov-21	08:00	26-Nov-21	18:00	

417	RQ70984	OCC_188	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MERTA-HEERAPURA (RS) CKT-1	RRVPL	D	Quarterly maintenance Work of 400 KV side bay Equipments	24-Nov-2021	08:00	24-Nov-2021	18:00		PLANNED	Approved	24-Nov-21	08:00	24-Nov-21	18:00	
418	RQ70982	OCC_188	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV PHAGI-HEERAPURA (RS) CKT-2	RRVPL	D	Quarterly maintenance Work of 400 KV side bay Equipments	23-Nov-2021	08:00	23-Nov-2021	18:00		PLANNED	Approved	23-Nov-21	08:00	23-Nov-21	18:00	
419	RQ70989	OCC_188	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AKAL-KANKANI (RS) CKT-1	RRVPL	D	Preventive maintenance work of bay	22-Nov-2021	08:00	23-Nov-2021	18:00		PLANNED	Approved	22-Nov-21	08:00	23-Nov-21	18:00	
420	RQ70981	OCC_188	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV PHAGI-HEERAPURA (RS) CKT-1	RRVPL	D	Quarterly maintenance Work of 400 KV side bay Equipments	22-Nov-2021	08:00	22-Nov-2021	18:00		PLANNED	Approved	22-Nov-21	08:00	22-Nov-21	18:00	
421	RQ70988	OCC_188	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MERTA-KANKANI (RS) CKT-1	RRVPL	D	Preventive maintenance work of bay	19-Nov-2021	08:00	20-Nov-2021	18:00		PLANNED	Approved	19-Nov-21	08:00	20-Nov-21	18:00	
422	RQ70980	OCC_188	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-1	RRVPL	D	Routine Maintenance, Testing and Repair work of Lines	15-Nov-2021	17:30	16-Nov-2021	23:00		PLANNED	Approved	15-Nov-21	17:30	16-Nov-21	23:00	
423	RQ70325	OCC_188	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPL	D	Annual maintenance and testing of bay equipment's (CT,CVT,Breaker & Isolator).	15-Nov-2021	09:30	15-Nov-2021	19:00		PLANNED	Approved	15-Nov-21	09:30	15-Nov-21	19:00	
424	RQ70994	OCC_188	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BARMER(RS) - RAJWEST(RW) (RS) CKT-	RRVPL	D	Planned maintenance	13-Nov-2021	08:00	13-Nov-2021	18:00		PLANNED	Approved	24-Nov-21	08:00	25-Nov-21	18:00	planned maintenance disc cleaning
425	RQ70324	OCC_188	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2	RRVPL	D	Annual maintenance and testing of bay equipment's (CT,CVT,Breaker & Isolator).	12-Nov-2021	09:30	12-Nov-2021	19:00		PLANNED	Approved	12-Nov-21	09:30	12-Nov-21	19:00	

426	RQ70990	OCC_188	slcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAJWEST(RW)-JODHPUR (RS) CKT-1	RRVPL	D	Planned maintenance	12-Nov-2021	08:00	12-Nov-2021	18:00		PLANNED	Approved	22-Nov-21	08:00	23-Nov-21	18:00	planned maintenance disc cleaning
427	RQ70776	OCC_188	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BIKANER(RS)-SIKAR(PG) (RS) CKT-2	RRVPL	D	For protection AMP Work	12-Nov-2021	08:00	12-Nov-2021	18:00		PLANNED	Approved	12-Nov-21	08:00	12-Nov-21	18:00	
428	RQ70995	OCC_188	slcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-2	RRVPL	D	Preventive maintenance work of bay & line	12-Nov-2021	08:00	13-Nov-2021	18:00		PLANNED	Approved	12-Nov-21	08:00	13-Nov-21	18:00	
429	RQ70987	OCC_188	slcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAJWEST(RW)-KANKANI (RS) CKT-1	RRVPL	D	Planned maintenance work at both end	10-Nov-2021	08:00	11-Nov-2021	18:00		PLANNED	Approved	22-Nov-21	08:00	23-Nov-21	18:00	planned maintenance disc cleaning
430	RQ70775	OCC_188	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BIKANER(RS)-SIKAR(PG) (RS) CKT-1	RRVPL	D	For protection AMP Work	10-Nov-2021	08:00	10-Nov-2021	18:00		PLANNED	Approved	10-Nov-21	08:00	10-Nov-21	18:00	
431	RQ70974	OCC_188	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	400 KV PANCHKULA (PG)-PANIPAT(BB) (PG) CKT-1	POWER GRID,B BMB	D	To take isolator no. 403 in service	30-Nov-2021	08:00	30-Nov-2021	18:00		PLANNED	Approved	30-Nov-21	08:00	30-Nov-21	18:00	
432	RQ70570	OCC_188	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	400 KV PANCHKULA (PG)-PANIPAT(BB) (PG) CKT-1	POWER GRID,B BMB	D	To bypass the isolator no 403	27-Nov-2021	08:00	27-Nov-2021	18:00		PLANNED	Approved	27-Nov-21	08:00	27-Nov-21	18:00	
433	RQ70972	OCC_188	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	400 KV PANCHKULA (PG)-PANIPAT(BB) (PG) CKT-1	POWER GRID,B BMB	D	To take isolator no. 405 in service	12-Nov-2021	08:00	12-Nov-2021	18:00		PLANNED	Approved	12-Nov-21	08:00	12-Nov-21	18:00	
434	RQ70537	OCC_188	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	400 KV PANCHKULA (PG)-PANIPAT(BB) (PG) CKT-1	POWER GRID,B BMB	D	To bypass the Isolator no. 405 for replacement of the same.	08-Nov-2021	08:00	08-Nov-2021	18:00		PLANNED	Approved	08-Nov-21	08:00	08-Nov-21	18:00	



442	RQ70843	OCC_188	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV PARBATI_2(NH)-SAINJ(HP) (PKTCL) CKT-1	PKTCL	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01-Nov-2021	07:00	15-Nov-2021	18:00	Kindly approve	PLANNED	Rejected						INDIGRID denied consent
443	RQ70067	OCC_188	sldchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	Pre-winter mtc of line	26-Nov-2021	09:30	26-Nov-2021	17:30		PLANNED	Approved	26-Nov-21	09:30	26-Nov-21	17:30		
444	RQ70084	OCC_188	sldchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-NUHIAWALI(HV) (HV) CKT-1	HVPNL	D	Annual mtc of bay equipments and setting of Bus-1 pentagraph isolators	25-Nov-2021	09:00	25-Nov-2021	18:00		PLANNED	Approved	25-Nov-21	09:00	25-Nov-21	18:00		
445	RQ70066	OCC_188	sldchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	Pre-winter mtc of line	24-Nov-2021	09:30	24-Nov-2021	17:30		PLANNED	Approved	24-Nov-21	09:30	24-Nov-21	17:30		
446	RQ70083	OCC_188	sldchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-2	HVPNL	D	Annual mtc of bay equipments and setting of Bus-1 pentagraph isolators	24-Nov-2021	09:00	24-Nov-2021	18:00		PLANNED	Approved	24-Nov-21	09:00	24-Nov-21	18:00		
447	RQ70082	OCC_188	sldchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-1	HVPNL	D	Annual mtc of bay equipments and setting of Bus-1 pentagraph isolators	23-Nov-2021	09:00	23-Nov-2021	18:00		PLANNED	Approved	23-Nov-21	09:00	23-Nov-21	18:00		
448	RQ70081	OCC_188	sldchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-FATEHABAD(PG) (HV) CKT-1	HVPNL	D	Annual mtc of bay equipments and setting of Bus-1 pentagraph isolators	22-Nov-2021	09:00	22-Nov-2021	18:00		PLANNED	Approved	22-Nov-21	09:00	22-Nov-21	18:00		
449	RQ70138	OCC_188	sldchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HV) (HVPNL)	HVPNL	D	For AMP Work	20-Nov-2021	08:00	21-Nov-2021	18:00		PLANNED	Approved	20-Nov-21	08:00	21-Nov-21	18:00		



450	RQ70136	OCC_188	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL)	HVPNL	D	For AMP Work	18-Nov-2021	08:00	19-Nov-2021	18:00		PLANNED	Approved	18-Nov-21	08:00	19-Nov-21	18:00	
451	RQ70141	OCC_188	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-FATEHABAD (PG) (HV) CKT-1	HVPNL	D	For pre-winter mtc	17-Nov-2021	10:00	17-Nov-2021	17:00		PLANNED	Approved	17-Nov-21	10:00	17-Nov-21	17:00	
452	RQ70137	OCC_188	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-KABULPUR(HV) (HVPNL)	HVPNL	D	For AMP Work	16-Nov-2021	08:00	16-Nov-2021	18:00		PLANNED	Approved	16-Nov-21	08:00	16-Nov-21	18:00	
453	RQ70134	OCC_188	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-KABULPUR(HV) (HVPNL)	HVPNL	D	For AMP Work	14-Nov-2021	08:00	14-Nov-2021	18:00		PLANNED	Approved	14-Nov-21	08:00	14-Nov-21	18:00	
454	RQ70065	OCC_188	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	Pre-winter mtc of line	12-Nov-2021	09:30	12-Nov-2021	17:30		PLANNED	Approved	12-Nov-21	09:30	12-Nov-21	17:30	
455	RQ70063	OCC_188	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	To provide the pilot disk on line and repair the worn out conductor of the	12-Nov-2021	09:00	12-Nov-2021	18:00		PLANNED	Approved	12-Nov-21	09:00	12-Nov-21	18:00	
456	RQ70080	OCC_188	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-NUHIAWALI(HV) (HV) CKT-1	HVPNL	D	Annual mtc of bay equipments and setting of Bus-2 pentagraph isolators	10-Nov-2021	09:00	10-Nov-2021	18:00		PLANNED	Approved	10-Nov-21	09:00	10-Nov-21	18:00	
457	RQ70064	OCC_188	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	Pre-winter mtc of line	09-Nov-2021	09:30	09-Nov-2021	17:30		PLANNED	Approved	09-Nov-21	09:30	09-Nov-21	17:30	

458	RQ70062	OCC_188	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	To provide the pilot disk on line and repair the worn out conductor of the	09-Nov-2021	09:00	09-Nov-2021	18:00		PLANNED	Approved	09-Nov-21	09:00	09-Nov-21	18:00	
459	RQ70079	OCC_188	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-KIRORI(HV) CKT-2	HVPNL	D	Annual mtc of bay equipment and setting of Bus-2 pentagraph isolators	09-Nov-2021	09:00	09-Nov-2021	18:00		PLANNED	Approved	09-Nov-21	09:00	09-Nov-21	18:00	
460	RQ70078	OCC_188	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-KIRORI(HV) CKT-1	HVPNL	D	Annual mtc of bay equipments and setting of Bus-2 pentagraph isolators	08-Nov-2021	09:00	08-Nov-2021	18:00		PLANNED	Approved	08-Nov-21	09:00	08-Nov-21	18:00	
461	RQ70077	OCC_188	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-FATEHABAD (PG) (HV) CKT-1	HVPNL	D	Annual mtc of bay equipments and setting of Bus-2 pentagraph isolators	02-Nov-2021	09:00	02-Nov-2021	18:00		PLANNED	Approved	02-Nov-21	09:00	02-Nov-21	18:00	
462	RQ70288	OCC_188	slcdv_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-2	POWER GRID,DTL	D	As per PMS	26-Nov-2021	09:00	26-Nov-2021	17:00		PLANNED	Approved	26-Nov-21	09:00	26-Nov-21	17:00	
463	RQ70233	OCC_188	slcdv_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-1	POWER GRID,DTL	D	As per PMS	25-Nov-2021	09:00	25-Nov-2021	17:00		PLANNED	Approved	25-Nov-21	09:00	25-Nov-21	17:00	
464	RQ70973	OCC_188	slcdv_sd	AC TRANS MISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1	POWER GRID,DTL	D	Erection of 01 no. Tower and beam for newly erected Reactor Bay	08-Nov-2021	08:00	08-Nov-2021	18:00		PLANNED	Approved	08-Nov-21	08:00	08-Nov-21	18:00	
465	RQ70771	OCC_188	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SIKAR(PG)-BABAI(RS) (NRSS36) CKT-1	POWER GRID,NRSS36	D	For protection AMP Work	26-Nov-2021	08:00	26-Nov-2021	18:00		PLANNED	Approved	26-Nov-21	08:00	26-Nov-21	18:00	

466	RQ70465	OCC_188	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-BABAI(RS) (NRSS36) CKT-1	POWER GRID,N RSS36	D	Auto Reclose off is required for OPGW works under Fibre Optics Communication Package (Additional)	01-Nov-2021	08:00	30-Nov-2021	18:00		PLANNED	Approved	01-Nov-21	08:00	30-Nov-21	18:00	
467	RQ70499	OCC_188	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-3	POWER LINK,POWER GRID	D	Annual Maintenance work eg ,Insulator cleaning , Jumper anchoring,Tightening of loose conductor VD, Corona Ring, arcing horn,jumper,	26-Nov-2021	08:00	26-Nov-2021	18:00		PLANNED	Approved	26-Nov-21	08:00	26-Nov-21	18:00	
468	RQ69790	OCC_188	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-1	POWER LINK,POWER GRID	D	Over Head Crossing By U/C 765 kV S/C Ghatampur-Hapur Transmission Line(258-259) by Hotline method, required Auto-reclose in OFF Mode.	08-Nov-2021	08:00	12-Nov-2021	18:00		PLANNED	Approved	08-Nov-21	08:00	12-Nov-21	18:00	
469	RQ69791	OCC_188	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-2	POWER LINK,POWER GRID	D	Over Head Crossing By U/C 765 kV S/C Ghatampur-Hapur Transmission Line(258-259) by Hotline method, required Auto-reclose in OFF Mode.	08-Nov-2021	08:00	12-Nov-2021	18:00		PLANNED	Approved	08-Nov-21	08:00	12-Nov-21	18:00	
470	RQ70834	OCC_188	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL)	JPL,HB PCL	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	25-Nov-2021	07:00	30-Nov-2021	18:00	Kindly approve	PLANNED	Approved	25-Nov-21	07:00	30-Nov-21	18:00	

471	RQ70858	OCC_188	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BASPA(JP)-KARCHAM WANGTOO(J SW) (HBPCL) CKT-2	JPL,HB PCL	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. NON Auto mode is required on 400KV Baspa HEP –Karcham	25-Nov-2021	07:00	30-Nov-2021	18:00	Kindly approve	PLANNED	Approved	25-Nov-21	07:00	30-Nov-21	18:00	
472	RQ70857	OCC_188	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(J SW) (HBPCL) CKT-1	JPL,HB PCL	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. NON Auto mode is required on 400KV Karcham Wangtoo - Naptha Jhakari	20-Nov-2021	07:00	24-Nov-2021	18:00	Kindly approve	PLANNED	Approved	20-Nov-21	07:00	24-Nov-21	18:00	
473	RQ70832	OCC_188	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(J SW) (HBPCL)	JPL,HB PCL	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01-Nov-2021	07:00	19-Nov-2021	18:00	Kindly approve	PLANNED	Approved	01-Nov-21	07:00	19-Nov-21	18:00	
474	RQ70836	OCC_188	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BASPA(JP)-KARCHAM WANGTOO(J SW) (HBPCL)	JPL,HB PCL	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01-Nov-2021	07:00	30-Nov-2021	18:00	Kindly approve	PLANNED	Approved	01-Nov-21	07:00	30-Nov-21	18:00	
475	RQ70835	OCC_188	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BASPA(JP)-KARCHAM WANGTOO(J SW) (HBPCL)	JPL,HB PCL	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01-Nov-2021	07:00	30-Nov-2021	18:00	Kindly approve	PLANNED	Approved	01-Nov-21	07:00	30-Nov-21	18:00	
476	RQ70833	OCC_188	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(J SW) (HBPCL)	JPL,HB PCL	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01-Nov-2021	07:00	30-Nov-2021	18:00	Kindly approve	PLANNED	Approved	01-Nov-21	07:00	30-Nov-21	18:00	

477	RQ70854	OCC_188	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-SORANG(GREENKO) (GREENKO) CKT-1	PKATL,J PL,GREENKO	D	SD Required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. NON Auto mode is required on 400 kV Kala Amb - Wangtoo Ckt-1.	25-Nov-2021	07:00	30-Nov-2021	18:00	Kindly approve	PLANNED	Approved	25-Nov-21	07:00	30-Nov-21	18:00	only one SD/non auto will be allowed between (400kV Wangto-Sorang-Kalaamb) and (400 kV Kalaamb Wangto)
478	RQ70828	OCC_188	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-SORANG(GREENKO) (GREENKO)	PKATL,J PL,GREENKO	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	11-Nov-2021	07:00	24-Nov-2021	18:00	Kindly approve	PLANNED	Approved	11-Nov-21	07:00	24-Nov-21	18:00	only one SD/non auto will be allowed between (400kV Wangto-Sorang-Kalaamb) and (400 kV Kalaamb Wangto)
479	RQ70853	OCC_188	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-SORANG(GREENKO) (GREENKO) CKT-1	PKATL,J PL,GREENKO	D	SD Required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. NON Auto mode is required on 400 kV Kala Amb - Wangtoo Ckt-1.	06-Nov-2021	07:00	10-Nov-2021	18:00	Kindly approve	PLANNED	Approved	06-Nov-21	07:00	10-Nov-21	18:00	only one SD/non auto will be allowed between (400kV Wangto-Sorang-Kalaamb) and (400 kV Kalaamb Wangto)
480	RQ70826	OCC_188	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-SORANG(GREENKO) (GREENKO)	PKATL,J PL,GREENKO	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01-Nov-2021	07:00	05-Nov-2021	18:00	Kindly approve	PLANNED	Approved	01-Nov-21	07:00	05-Nov-21	18:00	only one SD/non auto will be allowed between (400kV Wangto-Sorang-Kalaamb) and (400 kV Kalaamb Wangto)
481	RQ70632	OCC_188	indigrid_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KADARPUR - SOHNA ROAD (GPTL) CKT-	GPTL	D	To arrest water leakage in PEB	24-Nov-2021	10:00	24-Nov-2021	19:00	To arrest water leakage in PEB	PLANNED	Approved	24-Nov-21	10:00	24-Nov-21	19:00	
482	RQ70069	OCC_188	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-2	GPTL	D	To carry out the relay testing	18-Nov-2021	10:00	18-Nov-2021	18:00		PLANNED	Approved	18-Nov-21	10:00	18-Nov-21	18:00	
483	RQ70068	OCC_188	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-1	GPTL	D	To carry out the relay testing	15-Nov-2021	10:00	15-Nov-2021	18:00		PLANNED	Approved	15-Nov-21	10:00	15-Nov-21	18:00	



491	RQ70009	OCC_188	slidcuk_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-SRINAGAR(UK) (UK) CKT-1	PTCUL	C	CT replacement	22-Nov-2021	09:00	27-Nov-2021	18:00	sought by GVK	PLANNED	Approved	22-Nov-21	09:00	27-Nov-21	18:00	
492	RQ70856	OCC_188	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV WANGTO_G IS(HP)-SORANG(GREENKO) (GREENKO) CKT-1	HPPTCL ,JPL,GR EENKO	D	SD Required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. NON Auto mode is required on 400 kV Kala Amb - Wangtoo Ckt-1.	21-Nov-2021	08:00	25-Nov-2021	18:00	Kindly approve	PLANNED	Approved	21-Nov-21	08:00	25-Nov-21	18:00	only one SD/non auto will be allowed between (400kV Wangto-Sorang-Kalaamb) and (400 kV Kalaamb Wangto)
493	RQ70855	OCC_188	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV WANGTO_G IS(HP)-SORANG(GREENKO) (GREENKO) CKT-1	HPPTCL ,JPL,GR EENKO	D	SD Required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. NON Auto mode is required on 400 kV Kala Amb - Wangtoo Ckt-1.	11-Nov-2021	08:00	15-Nov-2021	18:00	Kindly approve	PLANNED	Approved	11-Nov-21	08:00	15-Nov-21	18:00	only one SD/non auto will be allowed between (400kV Wangto-Sorang-Kalaamb) and (400 kV Kalaamb Wangto)
494	RQ70831	OCC_188	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV WANGTO_G IS(HP)-SORANG(GREENKO) (GREENKO) CKT-1	HPPTCL ,JPL,GR EENKO	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	11-Nov-2021	07:00	24-Nov-2021	18:00	Kindly approve	PLANNED	Approved	11-Nov-21	07:00	24-Nov-21	18:00	only one SD/non auto will be allowed between (400kV Wangto-Sorang-Kalaamb) and (400 kV Kalaamb Wangto)
495	RQ70830	OCC_188	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV WANGTO_G IS(HP)-SORANG(GREENKO) (GREENKO) CKT-1	HPPTCL ,JPL,GR EENKO	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01-Nov-2021	07:00	05-Nov-2021	18:00	Kindly approve	PLANNED	Approved	01-Nov-21	07:00	05-Nov-21	18:00	only one SD/non auto will be allowed between (400kV Wangto-Sorang-Kalaamb) and (400 kV Kalaamb Wangto)
496	RQ70829	OCC_188	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-WANGTO_G IS(HP) (HPPTCL)	PKATL, HPPTCL ,JPL	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	21-Nov-2021	07:00	30-Nov-2021	18:00	Kindly approve	PLANNED	Approved	21-Nov-21	07:00	30-Nov-21	18:00	only one SD/non auto will be allowed between (400kV Wangto-Sorang-Kalaamb) and (400 kV Kalaamb Wangto)

497	RQ70852	OCC_188	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-WANGTO_G IS(HP) (HPPTCL) CKT-1	PKATL, HPPTCL, JPL	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. NON Auto mode is required on 400 kV Kala Amb - Sorang ckt-I & 400 kV Sorang-	16-Nov-2021	07:00	20-Nov-2021	18:00	Kindly approve	PLANNED	Approved	16-Nov-21	07:00	20-Nov-21	18:00	only one SD/non auto will be allowed between (400kV Wangto-Sorang-Kalaamb) and (400 kV Kalaamb Wangto)
498	RQ70827	OCC_188	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-WANGTO_G IS(HP) (HPPTCL)	PKATL, HPPTCL, JPL	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	06-Nov-2021	07:00	15-Nov-2021	18:00	Kindly approve	PLANNED	Approved	06-Nov-21	07:00	15-Nov-21	18:00	only one SD/non auto will be allowed between (400kV Wangto-Sorang-Kalaamb) and (400 kV Kalaamb Wangto)
499	RQ70851	OCC_188	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-WANGTO_G IS(HP) (HPPTCL) CKT-1	PKATL, HPPTCL, JPL	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. NON Auto mode is required on 400 kV Kala Amb - Sorang ckt-I & 400 kV Sorang-	01-Nov-2021	07:00	05-Nov-2021	18:00	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	PLANNED	Approved	01-Nov-21	07:00	05-Nov-21	18:00	only one SD/non auto will be allowed between (400kV Wangto-Sorang-Kalaamb) and (400 kV Kalaamb Wangto)
500	RQ70304	OCC_188	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AGRA(PG)-AGRA FATEHBAD(UP) (PG) CKT-1	POWER GRID,U PPTCL	D	AMP work	18-Nov-2021	10:00	18-Nov-2021	18:00		PLANNED	Approved	19-Nov-21	10:00	19-Nov-21	18:00	Up consented after 18-nov
501	RQ70311	OCC_188	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BALIA(PG)-RASRA (UP) (PG) CKT-1	POWER GRID,U PPTCL	D	AMP work	18-Nov-2021	08:00	18-Nov-2021	18:00		PLANNED	Approved	18-Nov-21	08:00	18-Nov-21	18:00	
502	RQ69848	OCC_188	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV UNNAO(UP) - JEHTA_HAR DOI ROAD (UP) (PG)	POWER GRID,U PPTCL	D	Testing of Circuit Breakers, CTs and CVTs at 400 KV S/S Unnao	11-Nov-2021	09:00	11-Nov-2021	17:00		PLANNED	Approved	11-Nov-21	09:00	11-Nov-21	17:00	



503	RQ69833	OCC_188	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SULTANPUR (UP)-LUCKNOW_1(PG) (PG) CKT-1	POWER GRID,U PPTCL	C	for height raising and line diversion for NHAI	11-Nov-2021	08:00	26-Nov-2021	18:00		PLANNED	Approved	11-Nov-21	08:00	26-Nov-21	18:00	
504	RQ69847	OCC_188	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV UNNAO(UP) - JEHTA_HAR DOI ROAD (UP) (PG)	POWER GRID,U PPTCL	D	Testing of Circuit Breakers, CTs and CVTs at 400 KV S/S Unnao	10-Nov-2021	09:00	10-Nov-2021	17:00		PLANNED	Approved	10-Nov-21	09:00	10-Nov-21	17:00	
505	RQ70475	OCC_188	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV GR.NOIDA(UP)-NAWADA(HV) (PG) CKT-1	POWER GRID,U PPTCL	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works under Relabile Communication scheme	01-Nov-2021	08:00	30-Nov-2021	18:00		PLANNED	Approved	01-Nov-21	08:00	30-Nov-21	18:00	Only one non auto will be allowed from Nawada on any given day
506	RQ70176	OCC_188	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-LUCKNOW_1(PG) (PL) CKT-1	POWER LINK	D	AMP work	18-Nov-2021	10:00	18-Nov-2021	18:00		PLANNED	Approved	18-Nov-21	10:00	18-Nov-21	18:00	
507	RQ70896	OCC_188	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-KALAMB(PKTL) (JPL) CKT-2	PKATL,J PL	D	For AMP work of line bay equipments at Kalaamb.	17-Nov-2021	10:00	17-Nov-2021	16:00	Kindly approve	PLANNED	Approved	17-Nov-21	10:00	17-Nov-21	16:00	
508	RQ70895	OCC_188	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-KALAMB(PKTL) (JPL) CKT-1	PKATL,J PL	D	For AMP work of line bay equipments at Kalaamb.	16-Nov-2021	10:00	16-Nov-2021	16:00	Kindly approve	PLANNED	Approved	16-Nov-21	10:00	16-Nov-21	16:00	
509	RQ70996	OCC_188	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BIKANER(PG)-BIKANER(RS) (PG) CKT-1	POWER GRID,R RVPNL	D	Routine Maintenance, Testing and Repair work of Lines	15-Nov-2021	18:00	16-Nov-2021	23:00		PLANNED	Approved	15-Nov-21	18:00	16-Nov-21	23:00	

510	RQ70859	OCC_188	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KARCHAM WANGTOO(J SW)- WANGTO_G IS(HP) (HPPTCL) CKT-2	HPPTCL ,JPL	D	SD required for re- installation of Aviation Globules after installation of OPGW under ULDC scheme. NON Auto mode is required on 400KV 400kV Karcham Wangtoo - Wangtoo GIS (HP)	15-Nov-2021	07:00	20-Nov-2021	18:00	Kindly approve	PLANNED	Approved	15-Nov-21	07:00	20-Nov-21	18:00		
511	RQ70496	OCC_188	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MAHINDER GARH(APL)- BHIWANI(P G) (ATIL) CKT-2	ATIL	C	For dismantling work of Wave Trap at Mahendergarh end and yearly maintenance of Line Bays at	12-Nov-2021	08:00	13-Nov-2021	18:00		PLANNED	Approved	12-Nov-21	08:00	13-Nov-21	18:00	clubbed with mundra- mahendargarh pole outage	
512	RQ70495	OCC_188	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MAHINDER GARH(APL)- BHIWANI(P G) (ATIL) CKT-1	ATIL	C	For dismantling work of Wave Trap at Mahendergarh end and yearly maintenance of Line Bays at	10-Nov-2021	08:00	11-Nov-2021	18:00		PLANNED	Approved	10-Nov-21	08:00	11-Nov-21	18:00	clubbed with mundra- mahendargarh pole outage	
513	RQ70004	OCC_188	apl_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MAHINDER GARH(APL)- DHANODA( HV) (ATIL) CKT-1	ATIL	C	Continuous Shut Down Required for Completion of all Erection of Series Line Reactor activities for Ckt-1 at Mohindergrah	02-Nov-2021	08:00	30-Nov-2021	20:00		PLANNED	Approved	06-Nov-21	08:00	30-Nov-21	20:00	Mundra Mahindergarh to be restricted to 1700 MW. ATC to be curtailed by 300 MW.	
514	RQ70395	OCC_188	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV GURGAON(P G)-SOHNA ROAD (GPTL) (GPTL) CKT-	GPTL, P OWE R GRID	D	For AMP Work	10-Nov-2021	08:00	10-Nov-2021	18:00		PLANNED	Approved	10-Nov-21	08:00	10-Nov-21	18:00		
515	RQ70849	OCC_188	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KURUKSHET RA(PG)- MALERKOTL A(PG) (SEKURA) CKT-1	SEKUR A	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01-Nov-2021	07:00	30-Nov-2021	18:00	Kindly approve	PLANNED	Rejected						Sekura denied consent

516	RQ70850	OCC_188	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-MALERKOTLA(PG) (SEKURA) CKT-2	SEKURA	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01-Nov-2021	07:00	30-Nov-2021	18:00	Kindly approve	PLANNED	Rejected						Sekura denied consent
517	RQ70687	OCC_188	cpcc1_sd	BUS	400KV BUS 2 AT HISSAR(PG)	POWER GRID	D	400kV Bus bar-2 stability test	29-Nov-2021	08:00	29-Nov-2021	18:00		PLANNED	Approved	29-Nov-21	08:00	29-Nov-21	18:00		
518	RQ70692	OCC_188	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)	POWER GRID	D	For new Busbar Protection testing	28-Nov-2021	08:00	28-Nov-2021	18:00		PLANNED	Approved	28-Nov-21	08:00	28-Nov-21	18:00		
519	RQ70685	OCC_188	cpcc1_sd	BUS	400KV BUS 2 AT HISSAR(PG)	POWER GRID	D	Jumpering of 424 89A Isolator with 400KV Bus-2	28-Nov-2021	08:00	28-Nov-2021	18:00		PLANNED	Approved	28-Nov-21	08:00	28-Nov-21	18:00		
520	RQ70691	OCC_188	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)	POWER GRID	D	For new Busbar Protection testing	27-Nov-2021	08:00	27-Nov-2021	18:00		PLANNED	Approved	27-Nov-21	08:00	27-Nov-21	18:00		
521	RQ70683	OCC_188	cpcc1_sd	BUS	400KV BUS 2 AT HISSAR(PG)	POWER GRID	D	424 89A Isolator erection under 400KV Bus-2	27-Nov-2021	08:00	27-Nov-2021	18:00		PLANNED	Approved	27-Nov-21	08:00	27-Nov-21	18:00		
522	RQ70662	OCC_188	cpcc1_sd	BUS	400KV BUS 4 AT BALLABHGA RH(PG)	POWER GRID	D	For Bus Bar protection retrofitment work.	27-Nov-2021	08:00	27-Nov-2021	18:00		PLANNED	Approved	27-Nov-21	08:00	27-Nov-21	18:00		
523	RQ70690	OCC_188	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)	POWER GRID	D	For new Busbar Protection testing	26-Nov-2021	08:00	26-Nov-2021	18:00		PLANNED	Approved	26-Nov-21	08:00	26-Nov-21	18:00		
524	RQ70686	OCC_188	cpcc1_sd	BUS	400KV BUS 1 AT HISSAR(PG)	POWER GRID	D	400kV Bus bar-1 stability test	26-Nov-2021	08:00	26-Nov-2021	18:00		PLANNED	Approved	26-Nov-21	08:00	26-Nov-21	18:00		
525	RQ70660	OCC_188	cpcc1_sd	BUS	400KV BUS 2 AT BALLABHGA RH(PG)	POWER GRID	D	For Bus Bar protection retrofitment work.	26-Nov-2021	08:00	26-Nov-2021	18:00		PLANNED	Approved	26-Nov-21	08:00	26-Nov-21	18:00		
526	RQ70689	OCC_188	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)	POWER GRID	D	For new Busbar Protection testing	25-Nov-2021	08:00	25-Nov-2021	18:00		PLANNED	Approved	25-Nov-21	08:00	25-Nov-21	18:00		
527	RQ70684	OCC_188	cpcc1_sd	BUS	400KV BUS 1 AT HISSAR(PG)	POWER GRID	D	Jumpering of 422 89A Isolator with 400KV Bus-1	25-Nov-2021	08:00	25-Nov-2021	18:00		PLANNED	Approved	25-Nov-21	08:00	25-Nov-21	18:00		
528	RQ70659	OCC_188	cpcc1_sd	BUS	400KV BUS 1 AT BALLABHGA RH(PG)	POWER GRID	D	For Bus Bar protection retrofitment work.	25-Nov-2021	08:00	25-Nov-2021	18:00		PLANNED	Approved	25-Nov-21	08:00	25-Nov-21	18:00		

529	RQ70648	OCC_188	cpcc1_sd	BUS	400KV BUS 2 AT SAHARANPUR(PG)	POWER GRID	D	For AMP Work	24-Nov-2021	08:00	24-Nov-2021	18:00		PLANNED	Approved	24-Nov-21	08:00	24-Nov-21	18:00	
530	RQ70644	OCC_188	cpcc1_sd	BUS	400KV BUS 2 AT SAHARANPUR(PG)	POWER GRID	D	For AMP Work	24-Nov-2021	08:00	24-Nov-2021	18:00		PLANNED	Approved	24-Nov-21	08:00	24-Nov-21	18:00	
531	RQ70682	OCC_188	cpcc1_sd	BUS	400KV BUS 1 AT HISSAR(PG)	POWER GRID	D	422 89A Isolator erection under 400KV Bus-1	24-Nov-2021	08:00	24-Nov-2021	18:00		PLANNED	Approved	24-Nov-21	08:00	24-Nov-21	18:00	
532	RQ70188	OCC_188	cpcc2_sd	BUS	400KV BUS 2 AT LUDHIANA(PG)	POWER GRID	D	For AMP works.	23-Nov-2021	09:00	24-Nov-2021	17:00	Kindly approve	PLANNED	Approved	23-Nov-21	09:00	24-Nov-21	17:00	
533	RQ70730	OCC_188	cpcc1_sd	BUS	400KV BUS 1 AT BAGHPAT(PG)	POWER GRID	C	For Restoration of 400 kV GIS Main Bus-1	23-Nov-2021	08:00	25-Nov-2021	18:00		PLANNED	Approved	23-Nov-21	08:00	25-Nov-21	18:00	
534	RQ70643	OCC_188	cpcc1_sd	BUS	400KV BUS 1 AT SAHARANPUR(PG)	POWER GRID	D	For AMP Work	22-Nov-2021	08:00	22-Nov-2021	18:00		PLANNED	Approved	22-Nov-21	08:00	22-Nov-21	18:00	
535	RQ70647	OCC_188	cpcc1_sd	BUS	400KV BUS 1 AT SAHARANPUR(PG)	POWER GRID	D	For AMP Work	22-Nov-2021	08:00	22-Nov-2021	18:00		PLANNED	Approved	22-Nov-21	08:00	22-Nov-21	18:00	
536	RQ70665	OCC_188	cpcc1_sd	BUS	400 KV BHADLA(PG) - BUS 2	POWER GRID	C	Isolator Alignment in future bay	22-Nov-2021	08:00	23-Nov-2021	19:00		PLANNED	Approved	22-Nov-21	08:00	23-Nov-21	19:00	
537	RQ70801	OCC_188	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 2	POWER GRID	D	Connection of New 400KV/220KV ICT-3 & ICT-4	21-Nov-2021	08:00	23-Nov-2021	18:00	400/220KV ICT-5 will be also outage due dia not	PLANNED	Approved	21-Nov-21	15:00	23-Nov-21	23:00	To be taken after 1500 Hrs
538	RQ70664	OCC_188	cpcc1_sd	BUS	400 KV BHADLA(PG) - BUS 1	POWER GRID	C	Isolator Alignment in future bay	18-Nov-2021	08:00	19-Nov-2021	19:00		PLANNED	Approved	18-Nov-21	08:00	19-Nov-21	19:00	
539	RQ70160	OCC_188	cpcc3_sd	BUS	400KV BUS 1 AT ALLAHABAD(PG)	POWER GRID	D	AMP works.	17-Nov-2021	09:00	17-Nov-2021	18:00		PLANNED	Approved	17-Nov-21	09:00	17-Nov-21	18:00	
540	RQ70778	OCC_188	cpcc1_sd	BUS	400KV BUS 1 AT SIKAR(PG)	POWER GRID	D	COMMISSIONING WORK OF 413 BAY, BUSBAR & LBB TESTING	15-Nov-2021	08:00	16-Nov-2021	18:00		PLANNED	Approved	15-Nov-21	08:00	16-Nov-21	18:00	

541	RQ70688	OCC_188	cpcc1_sd	BUS	400KV BUS 1 AT BHIWANI(PG)	POWER GRID	D	For erection and connection of new dropper in 400kV Side Main Bay of 765kV ICT-III(Under commissioning) at Bhawani	15-Nov-2021	08:00	16-Nov-2021	18:00		PLANNED	Approved	15-Nov-21	08:00	16-Nov-21	18:00	
542	RQ70639	OCC_188	cpcc1_sd	BUS	400 KV BIKANER(PG) - BUS 2	POWER GRID	D	400KV BUS-2 EXTENSION WORK BY SOLAR AGENCY	13-Nov-2021	09:00	17-Nov-2021	18:00		PLANNED	Approved	13-Nov-21	15:00	17-Nov-21	23:00	To be taken after 1500 Hrs
543	RQ70125	OCC_188	cpcc2_sd	BUS	400KV BUS 2 AT CHAMBA(PG)	POWER GRID	C	SD Required for extension of GIS Bus for construction of Bay No 408(BR), 409 (Lahal-1) & 410 Lahal 2)	13-Nov-2021	09:00	16-Nov-2021	11:00	Kindly approve	PLANNED	Approved	13-Nov-21	09:00	16-Nov-21	11:00	
544	RQ70663	OCC_188	cpcc1_sd	BUS	400 KV BHADLA(PG) - BUS 2	POWER GRID	D	"For Bus Duct Erection of BAY 222 of ICT6 /erection area is near CVT work shall be done in	11-Nov-2021	10:00	13-Nov-2021	19:00		PLANNED	Approved	11-Nov-21	15:00	13-Nov-21	23:00	To be taken after 1500 Hrs
545	RQ70187	OCC_188	cpcc2_sd	BUS	400KV BUS 1 AT LUDHIANA(PG)	POWER GRID	D	For AMP works.	10-Nov-2021	09:00	11-Nov-2021	17:00	Kindly approve	PLANNED	Approved	10-Nov-21	09:00	11-Nov-21	17:00	
546	RQ70792	OCC_188	cpcc2_sd	BUS	400KV BUS 2 AT KISHENPUR(PG)	POWER GRID	D	For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming 01 No. 400KV, 125MVAR Reactor bay in Bay No 427.	10-Nov-2021	09:00	10-Nov-2021	18:00	Kindly approve	PLANNED	Approved	10-Nov-21	09:00	10-Nov-21	18:00	
547	RQ70681	OCC_188	cpcc1_sd	BUS	400KV BUS 1 AT BASSI(PG)	POWER GRID	D	For AMP Work	10-Nov-2021	08:00	10-Nov-2021	18:00		PLANNED	Approved	10-Nov-21	08:00	10-Nov-21	18:00	
548	RQ70658	OCC_188	cpcc1_sd	BUS	400KV BUS 1 AT BASSI(PG)	POWER GRID	D	For AMP Work	10-Nov-2021	08:00	10-Nov-2021	18:00		PLANNED	Approved	10-Nov-21	08:00	10-Nov-21	18:00	

549	RQ70693	OCC_188	cpcc1_sd	BUS	400KV BUS 2 AT BHIWANI(PG)	POWER GRID	D	For uPOWERGRIDradation of Bays equipment from 2000A to 3000A(CB & CT replacement to be done with foundation modification of CB)	10-Nov-2021	08:00	10-Nov-2021	18:00		PLANNED	Approved	10-Nov-21	08:00	10-Nov-21	18:00	
550	RQ70661	OCC_188	cpcc1_sd	BUS	400KV BUS 3 AT BALLABHGA RH(PG)	POWER GRID	D	For attending Hot spot	10-Nov-2021	08:00	10-Nov-2021	18:00		PLANNED	Approved	10-Nov-21	08:00	10-Nov-21	18:00	
551	RQ70164	OCC_188	cpcc2_sd	BUS	400KV BUS 2 AT JALANDHAR (PG)	POWER GRID	D	For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming Reactor Extension work.	09-Nov-2021	09:00	09-Nov-2021	19:00	Kindly approve	PLANNED	Approved	09-Nov-21	09:00	09-Nov-21	19:00	
552	RQ70638	OCC_188	cpcc1_sd	BUS	400 KV BIKANER(PG) - BUS 1	POWER GRID	D	400KV BUS-1 EXTENSION WORK BY SOLAR AGENCY	08-Nov-2021	09:00	12-Nov-2021	18:00		PLANNED	Approved	08-Nov-21	15:00	12-Nov-21	23:00	To be taken after 1500 Hrs
553	RQ70163	OCC_188	cpcc2_sd	BUS	400KV BUS 1 AT JALANDHAR (PG)	POWER GRID	D	For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming Reactor Extension work.	08-Nov-2021	09:00	08-Nov-2021	19:00	Kindly approve	PLANNED	Approved	08-Nov-21	09:00	08-Nov-21	19:00	
554	RQ70124	OCC_188	cpcc2_sd	BUS	400KV BUS 1 AT CHAMBA(PG)	POWER GRID	C	SD Required for extension of GIS Bus for construction of Bay No 408(BR), 409 (Lahal-1) & 410 Lahal 2)	08-Nov-2021	09:00	11-Nov-2021	11:00	Kindly approve	PLANNED	Approved	08-Nov-21	09:00	11-Nov-21	11:00	
555	RQ70640	OCC_188	cpcc1_sd	BUS	400KV BUS 2 AT ROORKEE(PG)	POWER GRID	D	For equipment erection and Bus bar connection of new 400 kv ICT bay	04-Nov-2021	08:00	13-Nov-2021	18:00		PLANNED	Approved	04-Nov-21	08:00	13-Nov-21	18:00	
556	RQ70159	OCC_188	cpcc2_sd	BUS	400KV BUS 2 AT JALANDHAR (PG)	POWER GRID	D	For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming Reactor Extension work.	02-Nov-2021	09:00	02-Nov-2021	19:00	Kindly approve	PLANNED	Approved	02-Nov-21	09:00	02-Nov-21	19:00	

557	RQ70158	OCC_188	cpcc2_sd	BUS	400KV BUS 1 AT JALANDHAR (PG)	POWER GRID	D	For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming Reactor Extension work.	01-Nov-2021	09:00	01-Nov-2021	19:00	Kindly approve	PLANNED	Approved	01-Nov-21	09:00	01-Nov-21	19:00	
558	RQ70421	OCC_188	slcrs_sd	BUS	400KV BUS 2KANKANI(RS)	RRVPN L	D	Preventive maintenance work of bay	29-Nov-2021	08:00	30-Nov-2021	18:00		PLANNED	Approved	29-Nov-21	08:00	30-Nov-21	18:00	
559	RQ70417	OCC_188	slcrs_sd	BUS	400KV BUS 2 AT HEERAPURA (RS)	RRVPN L	D	Quarterly maintenance work of 400 KV side Bus Equipments	29-Nov-2021	08:00	29-Nov-2021	18:00		PLANNED	Approved	29-Nov-21	08:00	29-Nov-21	18:00	
560	RQ70416	OCC_188	slcrs_sd	BUS	400KV BUS 1 AT HEERAPURA (RS)	RRVPN L	D	Quarterly maintenance work of 400 KV side Bus Equipments	27-Nov-2021	08:00	27-Nov-2021	18:00		PLANNED	Approved	27-Nov-21	08:00	27-Nov-21	18:00	
561	RQ70420	OCC_188	slcrs_sd	BUS	400KV BUS 1KANKANI(RS)	RRVPN L	D	Preventive maintenance work of bay	25-Nov-2021	08:00	26-Nov-2021	18:00		PLANNED	Approved	25-Nov-21	08:00	26-Nov-21	18:00	
562	RQ70419	OCC_188	slcrs_sd	BUS	400KV BUS 2 AT HINDAUN(RS)	RRVPN L	D	Half yearly Maintance & testing work	23-Nov-2021	08:00	23-Nov-2021	18:00		PLANNED	Approved	23-Nov-21	08:00	23-Nov-21	18:00	
563	RQ70418	OCC_188	slcrs_sd	BUS	400KV BUS 1 AT HINDAUN(RS)	RRVPN L	D	Half yearly Maintance & testing work	22-Nov-2021	08:00	22-Nov-2021	18:00		PLANNED	Approved	22-Nov-21	08:00	22-Nov-21	18:00	
564	RQ70414	OCC_188	slcrs_sd	BUS	400KV BUS 2 AT MERTA(RS)	RRVPN L	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	18-Nov-2021	08:00	18-Nov-2021	18:00		PLANNED	Approved	18-Nov-21	08:00	18-Nov-21	18:00	
565	RQ70295	OCC_188	slcrs_sd	BUS	400KV BUS 2 AT PHAGI(RS)	RRVPN L	D	for erection of Jumpering & testing work	18-Nov-2021	08:00	18-Nov-2021	18:00		PLANNED	Approved	18-Nov-21	08:00	18-Nov-21	18:00	
566	RQ70413	OCC_188	slcrs_sd	BUS	400KV BUS 1 AT MERTA(RS)	RRVPN L	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	17-Nov-2021	08:00	17-Nov-2021	18:00		PLANNED	Approved	17-Nov-21	08:00	17-Nov-21	18:00	
567	RQ70415	OCC_188	slcrs_sd	BUS	400KV BUS 1 AT BIKANER(RS)	RRVPN L	D	Routine Maintenance & Testing	17-Nov-2021	08:00	17-Nov-2021	18:00		PLANNED	Approved	17-Nov-21	08:00	17-Nov-21	18:00	
568	RQ70294	OCC_188	slcrs_sd	BUS	400KV BUS 1 AT PHAGI(RS)	RRVPN L	D	for erection of Jumpering & testing work	16-Nov-2021	08:00	16-Nov-2021	18:00		PLANNED	Approved	16-Nov-21	08:00	16-Nov-21	18:00	

569	RQ70095	OCC_188	slchr_sd	BUS	400KV BUS 1 AT KHEDAR(HP G)	HPGCL	D	Annual mtc of bay equipments and setting of Bus-1 pentagraph isolators	25-Nov-2021	09:00	25-Nov-2021	18:00		PLANNED	Approved	25-Nov-21	09:00	25-Nov-21	18:00	
570	RQ70093	OCC_188	slchr_sd	BUS	400KV BUS 1 AT KHEDAR(HP G)	HPGCL	D	Annual mtc of bay equipments and setting of Bus-1 pentagraph isolators	24-Nov-2021	09:00	24-Nov-2021	18:00		PLANNED	Approved	24-Nov-21	09:00	24-Nov-21	18:00	
571	RQ70089	OCC_188	slchr_sd	BUS	400KV BUS 1 AT KHEDAR(HP G)	HPGCL	D	Annual mtc of bay equipments and setting of Bus-1 pentagraph isolators	23-Nov-2021	09:00	23-Nov-2021	18:00		PLANNED	Approved	23-Nov-21	09:00	23-Nov-21	18:00	
572	RQ70087	OCC_188	slchr_sd	BUS	400KV BUS 1 AT KHEDAR(HP G)	HPGCL	D	Annual mtc of bay equipments and setting of Bus-1 pentagraph isolators	22-Nov-2021	09:00	22-Nov-2021	18:00		PLANNED	Approved	22-Nov-21	09:00	22-Nov-21	18:00	
573	RQ70096	OCC_188	slchr_sd	BUS	400KV BUS 2 AT KHEDAR(HP G)	HPGCL	D	Annual mtc of bay equipments and setting of Bus-2 pentagraph isolators	10-Nov-2021	09:00	10-Nov-2021	18:00		PLANNED	Approved	10-Nov-21	09:00	10-Nov-21	18:00	
574	RQ70094	OCC_188	slchr_sd	BUS	400KV BUS 2 AT KHEDAR(HP G)	HPGCL	D	Annual mtc of bay equipments and setting of Bus-2 pentagraph isolators	09-Nov-2021	09:00	09-Nov-2021	18:00		PLANNED	Approved	09-Nov-21	09:00	09-Nov-21	18:00	
575	RQ70090	OCC_188	slchr_sd	BUS	400KV BUS 2 AT KHEDAR(HP G)	HPGCL	D	Annual mtc of bay equipments and setting of Bus-2 pentagraph isolators	08-Nov-2021	09:00	08-Nov-2021	18:00		PLANNED	Approved	08-Nov-21	09:00	08-Nov-21	18:00	
576	RQ70088	OCC_188	slchr_sd	BUS	400KV BUS 2 AT KHEDAR(HP G)	HPGCL	D	Annual mtc of bay equipments and setting of Bus-2 pentagraph isolators	02-Nov-2021	09:00	02-Nov-2021	18:00		PLANNED	Approved	02-Nov-21	09:00	02-Nov-21	18:00	
577	RQ70890	OCC_188	slcpcs_sd	BUS	400KV BUS 2 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of lower clamp and connectors of isolator of bus bar-	25-Nov-2021	08:00	25-Nov-2021	18:00		PLANNED	Approved	25-Nov-21	08:00	25-Nov-21	18:00	
578	RQ70889	OCC_188	slcpcs_sd	BUS	400KV BUS 1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of lower clamp and connectors of isolator of bus bar-	23-Nov-2021	08:00	23-Nov-2021	18:00		PLANNED	Approved	23-Nov-21	08:00	23-Nov-21	18:00	



579	RQ70888	OCC_188	sldcps_sd	BUS	400KV BUS 1 AT MUKTSAR(P S)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	15-Nov-2021	08:00	15-Nov-2021	18:00		PLANNED	Approved	15-Nov-21	08:00	15-Nov-21	18:00	
580	RQ70965	OCC_188	sldcdv_sd	BUS	400KV BUS 1 AT BAMNOLI(D V)	DTL	D	Installation of IPS Tubes & connection with Bus	25-Nov-2021	08:00	25-Nov-2021	18:00		PLANNED	Approved	25-Nov-21	08:00	25-Nov-21	18:00	
581	RQ70966	OCC_188	sldcdv_sd	BUS	400KV BUS 2 AT BAMNOLI(D V)	DTL	D	Installation of IPS Tubes & connection with Bus	24-Nov-2021	08:00	24-Nov-2021	18:00		PLANNED	Approved	24-Nov-21	08:00	24-Nov-21	18:00	
582	RQ70962	OCC_188	sldcdv_sd	BUS	400KV BUS 1 AT BAMNOLI(D V)	DTL	D	Erection of 01 No. Isolator, 03 Nos. BPI and IPS Tube	23-Nov-2021	08:00	23-Nov-2021	18:00		PLANNED	Approved	23-Nov-21	08:00	23-Nov-21	18:00	
583	RQ70969	OCC_188	sldcdv_sd	BUS	400KV BUS 2 AT BAMNOLI(D V)	DTL	D	Erection of 01 No. Isolator, 03 Nos. BPI and IPS Tube	22-Nov-2021	08:00	22-Nov-2021	18:00		PLANNED	Approved	22-Nov-21	08:00	22-Nov-21	18:00	
584	RQ70200	OCC_188	sldcdv_sd	BUS	400KV BUS 2 AT MUNDKA(D V)	DTL	D	Maintenance of Bus II isolators	20-Nov-2021	09:30	20-Nov-2021	17:00		PLANNED	Approved	20-Nov-21	09:30	20-Nov-21	17:00	
585	RQ70968	OCC_188	sldcdv_sd	BUS	400KV BUS 2 AT BAMNOLI(D V)	DTL	D	Stringing of Jack bus for newly erected 500 MVA Tr.Bay	19-Nov-2021	08:00	19-Nov-2021	18:00		PLANNED	Approved	19-Nov-21	08:00	19-Nov-21	18:00	
586	RQ70963	OCC_188	sldcdv_sd	BUS	400KV BUS 2 AT BAMNOLI(D V)	DTL	D	Erection of 01 no. Tower and beam for newly erected 500 MVA Tr. Bay	18-Nov-2021	08:00	18-Nov-2021	18:00		PLANNED	Approved	18-Nov-21	08:00	18-Nov-21	18:00	
587	RQ70961	OCC_188	sldcdv_sd	BUS	400KV BUS 1 AT MUNDKA(D V)	DTL	D	Installatin of IPS tubes for connection with Bus-1	14-Nov-2021	08:00	14-Nov-2021	18:00		PLANNED	Approved	14-Nov-21	08:00	14-Nov-21	18:00	
588	RQ70199	OCC_188	sldcdv_sd	BUS	400KV BUS 1 AT MUNDKA(D V)	DTL	D	Maintenance of Bus I isolators	13-Nov-2021	09:30	13-Nov-2021	17:00		PLANNED	Approved	13-Nov-21	09:30	13-Nov-21	17:00	
589	RQ70948	OCC_188	sldcps_sd	BUS	400KV BUS 1 AT NAKODAR(P SG)	PSPCL	D	Periodic Maintenance	23-Nov-2021	08:00	23-Nov-2021	18:00		PLANNED	Approved	23-Nov-21	08:00	23-Nov-21	18:00	
590	RQ70947	OCC_188	sldcps_sd	BUS	400KV BUS 1 AT NAKODAR(P SG)	PSPCL	D	Periodic Maintenance	09-Nov-2021	09:00	09-Nov-2021	18:00		PLANNED	Approved	09-Nov-21	09:00	09-Nov-21	18:00	

591	RQ70576	OCC_188	bbmb_sd	BUS	400KV BUS 2 AT DEHAR(BB)	BBMB	D	To replace 3 nos 400 KV Bus-II Red, Yellow and Blue phase CTs between Bus isolator No. 414 and breaker X-5.	23-Nov-2021	08:00	24-Nov-2021	18:00		PLANNED	Approved	23-Nov-21	08:00	24-Nov-21	18:00	
592	RQ70578	OCC_188	bbmb_sd	BUS	400KV BUS 1 AT DEHAR(BB)	BBMB	D	To replace 2 nos 400 KV Bus I Yellow and Bus phase CTs between Bus isolator No. 428	12-Nov-2021	08:00	12-Nov-2021	18:00		PLANNED	Approved	12-Nov-21	08:00	12-Nov-21	18:00	
593	RQ70577	OCC_188	bbmb_sd	BUS	400KV BUS 1 AT DEHAR(BB)	BBMB	D	To replace 2 nos 400 KV Bus I Yellow and Bus phase CTs between Bus isolator No. 428	08-Nov-2021	08:00	08-Nov-2021	18:00		PLANNED	Approved	08-Nov-21	08:00	08-Nov-21	18:00	
594	RQ70575	OCC_188	bbmb_sd	BUS	400KV BUS 1 AT DEHAR(BB)	BBMB	D	To replace 1 nos 400 KV Bus I Red Phase CT between Bus isolator No. 418 and breaker X-6	01-Nov-2021	08:00	01-Nov-2021	18:00		PLANNED	Approved	01-Nov-21	08:00	01-Nov-21	18:00	
595	RQ70074	OCC_188	slchr_sd	BUS	400KV BUS 2 AT DAULATABA D(HV)	HVPNL	D	For mtc of Bus-Bar	22-Nov-2021	09:30	22-Nov-2021	17:30		PLANNED	Approved	22-Nov-21	09:30	22-Nov-21	17:30	
596	RQ70073	OCC_188	slchr_sd	BUS	400KV BUS 1 AT DAULATABA D(HV)	HVPNL	D	For mtc of Bus-Bar	15-Nov-2021	09:30	15-Nov-2021	17:30		PLANNED	Approved	15-Nov-21	09:30	15-Nov-21	17:30	
597	RQ70274	OCC_188	cpcc3_sd	BUS	400KV BUS 2 AT PANKI(UP)	UPPTCL	C	Retrofitment of Bus isolator (Pentograph) at 400kv UPPTCL Panki end (02 Nos of isolators for Panki Line 1 & 2)	22-Nov-2021	09:00	27-Nov-2021	17:00	At the time of replacement of bus isolators associated with Bus 2, the lines will be charged through	PLANNED	Approved	22-Nov-21	09:00	27-Nov-21	17:00	
598	RQ69829	OCC_188	stuup_sd	BUS	400KV BUS 2 AT SULTANPUR (UP)	UPPTCL	C	Replacement of Pantograph isolator of Bus Coupler under A	20-Nov-2021	10:00	24-Nov-2021	18:00		PLANNED	Approved	20-Nov-21	10:00	24-Nov-21	18:00	

599	RQ69828	OCC_188	stuup_sd	BUS	400KV BUS 1 AT SULTANPUR (UP)	UPPTCL	C	Replacement of Pantograph isolator of Bus Coupler under A	15-Nov-2021	10:00	19-Nov-2021	18:00		PLANNED	Approved	15-Nov-21	10:00	19-Nov-21	18:00	
600	RQ70272	OCC_188	cpcc3_sd	BUS	400KV BUS 1 AT PANKI(UP)	UPPTCL	C	Retrofitment of Bus isolator (Pentograph) at 400kv UPPTCL Panki end (02 Nos of isolators for Panki Line 1 & 2)	15-Nov-2021	09:00	20-Nov-2021	17:00	At the time of replacement of bus isolator associated with Bus 1, the lines will be charged through	PLANNED	Approved	15-Nov-21	09:00	20-Nov-21	17:00	
601	RQ69830	OCC_188	stuup_sd	BUS	400KV BUS 1 AT GR.NOIDA(UPC)	UPPCL	D	General Maintenance work will be done during this shutdown of	16-Nov-2021	10:00	16-Nov-2021	16:00		PLANNED	Approved	16-Nov-21	10:00	16-Nov-21	16:00	
602	RQ70624	OCC_188	indigrd_sd	BUS	400 KV PRITHALA (GPTL) - BUS 2	GPTL	D	For Annual Maintenance Plan	13-Nov-2021	09:00	13-Nov-2021	18:00	AMP Work	PLANNED	Approved	13-Nov-21	09:00	13-Nov-21	18:00	
603	RQ70622	OCC_188	indigrd_sd	BUS	400 KV PRITHALA (GPTL) - BUS 1	GPTL	D	Annual maintenance plan	12-Nov-2021	09:00	12-Nov-2021	18:00	AMP work	PLANNED	Approved	12-Nov-21	09:00	12-Nov-21	18:00	
604	RQ70110	OCC_188	stuup_sd	BUS	400 KV FIROZABAD(PJFTL) - BUS 2	PJFTL	D	Annual Maintenance Plan (AMP)	09-Nov-2021	08:00	09-Nov-2021	18:00		PLANNED	Approved	09-Nov-21	08:00	09-Nov-21	18:00	
605	RQ70109	OCC_188	stuup_sd	BUS	400 KV FIROZABAD(PJFTL) - BUS 1	PJFTL	D	Annual Maintenance Plan (AMP)	08-Nov-2021	08:00	08-Nov-2021	18:00		PLANNED	Approved	08-Nov-21	08:00	08-Nov-21	18:00	
606	RQ70758	OCC_188	cpcc1_sd	LINE REACTOR	50 MVAR LR ON BASSI-KOTPUTLI (PG) CKT-1	POWER GRID	D	For AMP Work	20-Nov-2021	08:00	20-Nov-2021	18:00		PLANNED	Approved	20-Nov-21	08:00	20-Nov-21	18:00	
607	RQ70757	OCC_188	cpcc1_sd	LINE REACTOR	50 MVAR LR ON AGRA-BASSI (PG) CKT-1 @BASSI(PG)	POWER GRID	D	For AMP Work	17-Nov-2021	08:00	17-Nov-2021	18:00		PLANNED	Approved	17-Nov-21	08:00	17-Nov-21	18:00	

608	RQ70732	OCC_188	cpcc1_sd	LINE REACTOR	50 MVAR LR ON MOGA-HISSAR (PG) CKT-1 @HISSAR(P	POWER GRID	D	For AMP Work	15-Nov-2021	08:00	15-Nov-2021	18:00		PLANNED	Approved	15-Nov-21	08:00	15-Nov-21	18:00		
609	RQ70951	OCC_188	cpcc2_sd	LINE REACTOR	50 MVAR LR ON 400 KV GUMMA (HP)-PANCHKULA (PG) (PG) CKT-2 @PANCHKULA(PG)	POWER GRID	D	For AMP works.	09-Nov-2021	09:30	09-Nov-2021	17:30	Kindly approve	PLANNED	Approved	09-Nov-21	09:30	09-Nov-21	17:30		
610	RQ70871	OCC_188	cpcc2_sd	LINE REACTOR	50 MVAR LR ON NATHPA JHAKRI(SJ)-PANCHKULA (PG) (PG) CKT-1 @PANCHKU	POWER GRID	D	For AMP works.	08-Nov-2021	09:30	08-Nov-2021	17:30	Kindly approve	PLANNED	Approved	08-Nov-21	09:30	08-Nov-21	17:30		
611	RQ70731	OCC_188	cpcc1_sd	LINE REACTOR	50 MVAR LR ON AGRA-BALLABHGA RH (PG) CKT-1 @BALLABH	POWER GRID	D	For AMP Work	07-Nov-2021	08:00	07-Nov-2021	18:00		PLANNED	Approved	07-Nov-21	08:00	07-Nov-21	18:00		
612	RQ70410	OCC_188	sldcrs_sd	BR/BSR/ MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV RATANGAR H(RS)	POWER GRID	D	Maintenance work of bay equipments, isolators and testing work of bay equipments.	29-Nov-2021	08:00	29-Nov-2021	18:00		PLANNED	Rejected						PG denied consent
613	RQ69965	OCC_188	cpcc1_sd	BR/BSR/ MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV BHADLA_2 (PG)	POWER GRID	D	CSD fine tune	28-Nov-2021	10:00	28-Nov-2021	14:00		PLANNED	Approved	28-Nov-21	10:00	28-Nov-21	14:00		

614	RQ70748	OCC_188	cpcc1_sd	BR/BSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV BHADLA_2 (PG)	POWER GRID	D	CSD fine tune	28-Nov-2021	10:00	28-Nov-2021	14:00		PLANNED	Approved	28-Nov-21	10:00	28-Nov-21	14:00	
615	RQ70733	OCC_188	cpcc1_sd	BR/BSR/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV BALLABHGA RH(PG)	POWER GRID	D	FOR OIL LEAKAGE ARRESTING.	09-Nov-2021	08:00	09-Nov-2021	18:00		PLANNED	Approved	09-Nov-21	08:00	09-Nov-21	18:00	
616	RQ70734	OCC_188	cpcc1_sd	BR/BSR/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV DEHRADUN(PG)	POWER GRID	D	AMP bushing tan delta testing	01-Nov-2021	09:00	01-Nov-2021	13:00		PLANNED	Approved	01-Nov-21	09:00	01-Nov-21	13:00	
617	RQ70579	OCC_188	bbmb_sd	BR/BSR/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV BHIWANI(BB)	BBMB	D	बे उपकरणों की वार्षिक मैनटेनेन्स	29-Nov-2021	08:00	29-Nov-2021	18:00		PLANNED	Approved	29-Nov-21	08:00	29-Nov-21	18:00	
618	RQ70409	OCC_188	slcrs_sd	BR/BSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV HINDAUN(RS)	RRVPL	D	Half yearly Maintance & testing work	26-Nov-2021	08:00	26-Nov-2021	18:00		PLANNED	Approved	26-Nov-21	08:00	26-Nov-21	18:00	
619	RQ70407	OCC_188	slcrs_sd	BR/BSR/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV BIKANER(RS)	RRVPL	D	Routine Maintenance & Testing	26-Nov-2021	08:00	26-Nov-2021	18:00		PLANNED	Approved	26-Nov-21	08:00	26-Nov-21	18:00	
620	RQ70408	OCC_188	slcrs_sd	BR/BSR/MSR	125 MVAR BUS REACTOR NO 2 AT 400KV BIKANER(RS)	RRVPL	D	Routine Maintenance & Testing	25-Nov-2021	08:00	25-Nov-2021	18:00		PLANNED	Approved	25-Nov-21	08:00	25-Nov-21	18:00	

621	RQ70291	OCC_188	sldcrs_sd	BR/BSR/ MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV PHAGI(RS)	RRVPN L	D	1. For the measurement of Tan Delta Bushings.  2. Other maintenance work of Reactor.  3. Tightening of clamp connectors	02-Nov-2021	08:00	02-Nov-2021	18:00		PLANNED	Approved	02-Nov-21	08:00	02-Nov-21	18:00	
622	RQ70116	OCC_188	stucps_sd	BR/BSR/ MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV FIROZABAD( PJFTL)	UPPTCL	C	Annual Maintenance Plan (AMP)	18-Nov-2021	08:00	19-Nov-2021	18:00		PLANNED	Approved	18-Nov-21	08:00	19-Nov-21	18:00	
623	RQ70349	OCC_188	dadri_sd	BR/BSR/ MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV DADRI(NT)	NTPC	C	Annual maintenance and testing	16-Nov-2021	09:00	20-Nov-2021	18:00	Annual maintenance and testing	PLANNED	Approved	16-Nov-21	09:00	20-Nov-21	18:00	
624	RQ70873	OCC_188	sldcps_sd	BR/BSR/ MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(PS)	PSTCL	D	Cleaning of HV Bushings of 80 MVAR Reactor ,HVWSS Checking,CTR Panel cleaning and checking	16-Nov-2021	09:00	16-Nov-2021	18:00		PLANNED	Approved	16-Nov-21	09:00	16-Nov-21	18:00	
625	RQ70874	OCC_188	sldcps_sd	BR/BSR/ MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV MUKTSAR(P S)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	11-Nov-2021	08:00	11-Nov-2021	18:00		PLANNED	Approved	11-Nov-21	08:00	11-Nov-21	18:00	
626	RQ70619	OCC_188	indigrd_sd	BR/BSR/ MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV PRITHALA (GPTL)	GPTL	D	Annual Maintenance work	10-Nov-2021	08:00	10-Nov-2021	20:00	AMP Work	PLANNED	Approved	10-Nov-21	08:00	10-Nov-21	20:00	

627	RQ70326	OCC_188	sldcrs_sd	BR/BSR/MSR	63 MVAR BUS REACTOR NO 2 AT 400 KV KAWAI SCTPS(APR)	RRVPL,APRL	C	Annual maintenance and testing of Bus reactor - 2 & bay equipment's (CT, Breaker & Isolators)	09-Nov-2021	09:30	10-Nov-2021	19:30		PLANNED	Approved	09-Nov-21	09:30	10-Nov-21	19:30	
628	RQ70945	OCC_188	sldcps_sd	BAY	415 MAIN BAY - 400KV RAJPURA TPS(PSG)-RAJPURA(P) (PS) CKT-2 AT RAJPURA(P)		D	Annual maintenance of CB, CTs Isolators, hardware fittings and annual protection testing of bay equipments.	30-Nov-2021	09:00	30-Nov-2021	17:00	Shutdown required of line, Line bay and Tie bay	PLANNED	Approved	30-Nov-21	09:00	30-Nov-21	17:00	
629	RQ70946	OCC_188	sldcps_sd	BAY	414 TIE BAY - 400KV RAJPURA TPS(PSG)-RAJPURA(P) (PS) CKT-2 AND 400KV RAJPURA-DHURI (PS) CKT-2 AT RAJPURA(P)		D	Annual maintenance of CB, CTs Isolators, hardware fittings and annual protection testing of bay equipments.	30-Nov-2021	09:00	30-Nov-2021	17:00	Shutdown required of line, Line bay and Tie bay	PLANNED	Approved	30-Nov-21	09:00	30-Nov-21	17:00	
630	RQ70944	OCC_188	sldcps_sd	BAY	410 MAIN BAY - 400KV MUKTSAR-MAKHU (PS) CKT-2 AT		D	Cleaning of 410 bay CB, CT and Recording IR Values. Cleaning and terminal tighteneing of C&R panels and	30-Nov-2021	09:00	30-Nov-2021	17:00		PLANNED	Approved	30-Nov-21	09:00	30-Nov-21	17:00	
631	RQ70943	OCC_188	sldcps_sd	BAY	414 TIE BAY - 400KV RAJPURA TPS(PSG)-RAJPURA(P) (PS) CKT-2 AND 400KV RAJPURA-DHURI (PS) CKT-2 AT RAJPURA(P)		D	Annual maintenance of CB, CTs Isolators, hardware fittings and annual protection testing of bay equipments.	29-Nov-2021	09:00	29-Nov-2021	17:00	Shutdown required of line, Line bay and Tie bay	PLANNED	Approved	29-Nov-21	09:00	29-Nov-21	17:00	

632	RQ70942	OCC_188	sldcps_sd	BAY	415 MAIN BAY - 400KV RAJPURA TPS(PSG)-RAJPURA(P S) (PS) CKT-2 AT RAJPURA(PS)		D	Annual maintenance of CB, CTs Isolators, hardware fittings and annual protection testing of bay equipments.	29-Nov-2021	09:00	29-Nov-2021	17:00	Shutdown required of line, Line bay and Tie bay	PLANNED	Approved	29-Nov-21	09:00	29-Nov-21	17:00	
633	RQ70941	OCC_188	sldcps_sd	BAY	407 MAIN BAY - 400KV MUKTSAR-MAKHU (PS) CKT-1 AT		D	Cleaning of 407 bay CB, CT and Recording IR Values. Cleaning and terminal tighteneing of C&R panels and	29-Nov-2021	09:00	29-Nov-2021	17:00		PLANNED	Approved	29-Nov-21	09:00	29-Nov-21	17:00	
634	RQ70940	OCC_188	sldcps_sd	BAY	414 TIE BAY - 400KV RAJPURA TPS(PSG)-RAJPURA(P S) (PS) CKT-2 AND 400KV RAJPURA-DHURI (PS) CKT-2 AT RAJPURA(P S)		D	Annual maintenance of LAs, CVTs, CB, CTs & Isolators, hardware fittings and annual protection testing of bay equipments.	27-Nov-2021	09:00	27-Nov-2021	17:00	Shutdown required of line, Line bay and Tie bay	PLANNED	Approved	27-Nov-21	09:00	27-Nov-21	17:00	
635	RQ70939	OCC_188	sldcps_sd	BAY	415 MAIN BAY - 400KV RAJPURA TPS(PSG)-RAJPURA(P S) (PS) CKT-2 AT RAJPURA(PS)		D	Annual maintenance of LAs, CVTs, CB, CTs & Isolators, hardware fittings and annual protection testing of bay equipments.	27-Nov-2021	09:00	27-Nov-2021	17:00	Shutdown required of line, Line bay and Tie bay	PLANNED	Approved	27-Nov-21	09:00	27-Nov-21	17:00	
636	RQ70937	OCC_188	sldcps_sd	BAY	415 MAIN BAY - 400KV RAJPURA TPS(PSG)-RAJPURA(P S) (PS) CKT-2 AT RAJPURA(PS)		D	Annual maintenance of LAs, CVTs, CB, CTs & Isolators, hardware fittings and annual protection testing of bay equipments.	26-Nov-2021	09:00	26-Nov-2021	17:00	Shutdown required of line, Line bay and Tie bay	PLANNED	Approved	26-Nov-21	09:00	26-Nov-21	17:00	



637	RQ70938	OCC_188	sldcps_sd	BAY	414 TIE BAY - 400KV RAJPURA TPS(PSG)-RAJPURA(P S) (PS) CKT-2 AND 400KV RAJPURA-DHURI (PS) CKT-2 AT RAJPURA(P S)		D	Annual maintenance of LAs, CVTs, CB, CTs & Isolators, hardware fittings and annual protection testing of bay equipments.	26-Nov-2021	09:00	26-Nov-2021	17:00	Shutdown required of line, Line bay and Tie bay	PLANNED	Approved	26-Nov-21	09:00	26-Nov-21	17:00	
638	RQ70936	OCC_188	sldcps_sd	BAY	418 MAIN BAY - 400KV RAJPURA TPS(PSG)-RAJPURA(P S) (PS) CKT-1 AT RAJPURA(P S)		D	Annual maintenance of CB, CTs Isolators, hardware fittings and annual protection testing of bay equipments.	25-Nov-2021	09:00	25-Nov-2021	17:00	Shutdown required of line, Line bay and Tie bay	PLANNED	Approved	25-Nov-21	09:00	25-Nov-21	17:00	
639	RQ70935	OCC_188	sldcps_sd	BAY	417 TIE BAY - 400KV RAJPURA TPS(PSG)-RAJPURA(P S) (PS) CKT-1 AND 400KV RAJPURA-DHURI (PS) CKT-1 AT RAJPURA(P S)		D	Annual maintenance of CB, CTs Isolators, hardware fittings and annual protection testing of bay equipments.	25-Nov-2021	09:00	25-Nov-2021	17:00	Shutdown required of line, Line bay and Tie bay	PLANNED	Approved	25-Nov-21	09:00	25-Nov-21	17:00	
640	RQ70933	OCC_188	sldcps_sd	BAY	417 TIE BAY - 400KV RAJPURA TPS(PSG)-RAJPURA(P S) (PS) CKT-1 AND 400KV RAJPURA-DHURI (PS) CKT-1 AT RAJPURA(P S)		D	Annual maintenance of CB, CTs Isolators, hardware fittings and annual protection testing of bay equipments.	24-Nov-2021	09:00	24-Nov-2021	17:00	Shutdown required of line, Line bay and Tie bay	PLANNED	Approved	24-Nov-21	09:00	24-Nov-21	17:00	

641	RQ70934	OCC_188	sldcps_sd	BAY	418 MAIN BAY - 400KV RAJPURA TPS(PSG)-RAJPURA(P S) (PS) CKT-1 AT RAJPURA(PS)		D	Annual maintenance of CB, CTs Isolators, hardware fittings and annual protection testing of bay equipments.	24-Nov-2021	09:00	24-Nov-2021	17:00	Shutdown required of line, Line bay and Tie bay	PLANNED	Approved	24-Nov-21	09:00	24-Nov-21	17:00	
642	RQ70931	OCC_188	sldcps_sd	BAY	417 TIE BAY - 400KV RAJPURA TPS(PSG)-RAJPURA(P S) (PS) CKT-1 AND 400KV RAJPURA-DHURI (PS) CKT-1 AT RAJPURA(PS)		D	Annual maintenance of LAs, CVTs, CB, CTs & Isolators, hardware fittings and annual protection testing of bay equipments.	23-Nov-2021	09:00	23-Nov-2021	17:00	Shutdown required of line, Line bay and Tie bay	PLANNED	Approved	23-Nov-21	09:00	23-Nov-21	17:00	
643	RQ70932	OCC_188	sldcps_sd	BAY	418 MAIN BAY - 400KV RAJPURA TPS(PSG)-RAJPURA(P S) (PS) CKT-1 AT RAJPURA(PS)		D	Annual maintenance of LAs, CVTs, CB, CTs & Isolators, hardware fittings and annual protection testing of bay equipments.	23-Nov-2021	09:00	23-Nov-2021	17:00	Shutdown required of line, Line bay and Tie bay	PLANNED	Approved	23-Nov-21	09:00	23-Nov-21	17:00	
644	RQ70928	OCC_188	sldcps_sd	BAY	406 MAIN BAY - 400KV MUKTSAR-MAKHU (PS) CKT-2 AT		D	Cleaning of 406 bay CB, CT and Recording IR Values. Cleaning and terminal tighteneing of C&R panels and	22-Nov-2021	09:00	22-Nov-2021	17:00		PLANNED	Approved	22-Nov-21	09:00	22-Nov-21	17:00	
645	RQ70929	OCC_188	sldcps_sd	BAY	417 TIE BAY - 400KV RAJPURA TPS(PSG)-RAJPURA(P S) (PS) CKT-1 AND 400KV RAJPURA-DHURI (PS) CKT-1 AT RAJPURA(PS)		D	Annual maintenance of LAs, CVTs, CB, CTs & Isolators, hardware fittings and annual protection testing of bay equipments.	22-Nov-2021	09:00	22-Nov-2021	17:00	Shutdown required of line, Line bay and Tie bay	PLANNED	Approved	22-Nov-21	09:00	22-Nov-21	17:00	

646	RQ70930	OCC_188	sldcps_sd	BAY	418 MAIN BAY - 400KV RAJPURA TPS(PSG)-RAJPURA(P S) (PS) CKT-1 AT RAJPURA(P S)		D	Annual maintenance of LAs, CVTs, CB, CTs & Isolators, hardware fittings and annual protection testing of bay equipments.	22-Nov-2021	09:00	22-Nov-2021	17:00	Shutdown required of line, Line bay and Tie bay	PLANNED	Approved	22-Nov-21	09:00	22-Nov-21	17:00	
647	RQ70927	OCC_188	sldcps_sd	BAY	420 TIE BAY - 400 KV BHIWANI(BB )- RAJPURA(P S) (BB) CKT-1 AND FUTURE AT RAJPURA(P S)		D	Annual maintenance of CB, CTs, Isolators, hardware fittings and annual protection testing of bay equipments.	18-Nov-2021	13:00	18-Nov-2021	17:00	—	PLANNED	Approved	18-Nov-21	13:00	18-Nov-21	17:00	
648	RQ70926	OCC_188	sldcps_sd	BAY	421 MAIN BAY - 400 KV BHIWANI(BB )- RAJPURA(P S) (BB) CKT-1 AT RAJPURA(P S)		D	Annual maintenance of CB, CTs, Isolators, hardware fittings and annual protection testing of bay equipments.	18-Nov-2021	09:00	18-Nov-2021	13:00	—	PLANNED	Approved	18-Nov-21	09:00	18-Nov-21	13:00	
649	RQ70925	OCC_188	sldcps_sd	BAY	403 MAIN BAY - 400 KV AMRITSAR(P G)- MAKHU(P S) (PSTCL) CKT-1 (PSTCL) AT		D	Cleaning of 403 bay CB, CT and Recording IR Values. Cleaning and terminal tighteneing of C&R panels and BMK	18-Nov-2021	09:00	18-Nov-2021	17:00		PLANNED	Approved	18-Nov-21	09:00	18-Nov-21	17:00	
650	RQ70924	OCC_188	sldcps_sd	BAY	420 TIE BAY - 400 KV BHIWANI(BB )- RAJPURA(P S) (BB) CKT-1 AND FUTURE AT RAJPURA(P S)		D	Annual maintenance of CB, CTs, Isolators, hardware fittings and annual protection testing of bay equipments.	17-Nov-2021	13:00	17-Nov-2021	17:00	—	PLANNED	Approved	17-Nov-21	13:00	17-Nov-21	17:00	

651	RQ70923	OCC_188	sldcps_sd	BAY	421 MAIN BAY - 400 KV BHIWANI(BB)-RAJPURA(PS) (BB) CKT-1 AT RAJPURA(PS)		D	Annual maintenance of CB, CTs, Isolators, hardware fittings and annual protection testing of bay equipments.	17-Nov-2021	09:00	17-Nov-2021	13:00	—	PLANNED	Approved	17-Nov-21	09:00	17-Nov-21	13:00	
652	RQ70922	OCC_188	sldcps_sd	BAY	420 TIE BAY - 400 KV BHIWANI(BB)-RAJPURA(PS) (BB) CKT-1 AND FUTURE AT RAJPURA(PS)		D	Annual maintenance of LAs, CVTs, CB, CTs & Isolators, hardware fittings and annual protection testing of bay equipments.	16-Nov-2021	09:00	16-Nov-2021	17:00	Shutdown required of line, Line bay and Tie bay	PLANNED	Approved	16-Nov-21	09:00	16-Nov-21	17:00	
653	RQ70921	OCC_188	sldcps_sd	BAY	421 MAIN BAY - 400 KV BHIWANI(BB)-RAJPURA(PS) (BB) CKT-1 AT RAJPURA(PS)		D	Annual maintenance of LAs, CVTs, CB, CTs & Isolators, hardware fittings and annual protection testing of bay equipments.	16-Nov-2021	09:00	16-Nov-2021	17:00	Shutdown required of line, Line bay and Tie bay	PLANNED	Approved	16-Nov-21	09:00	16-Nov-21	17:00	
654	RQ70920	OCC_188	sldcps_sd	BAY	415 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(PS)		D	Cleaning of 415 bay CB, CT and Recording IR Values. Cleaning and terminal tighteneing of C&R panels and	16-Nov-2021	09:00	16-Nov-2021	17:00		PLANNED	Approved	16-Nov-21	09:00	16-Nov-21	17:00	
655	RQ70919	OCC_188	sldcps_sd	BAY	420 TIE BAY -400 KV BHIWANI(BB)-RAJPURA(PS) (BB) CKT-1 AND FUTURE AT RAJPURA(PS)		D	Annual maintenance of LAs, CVTs, CB, CTs & Isolators, hardware fittings and annual protection testing of bay equipments.	15-Nov-2021	09:00	15-Nov-2021	17:00	Shutdown required of line, Line bay and Tie bay	PLANNED	Approved	15-Nov-21	09:00	15-Nov-21	17:00	

656	RQ70918	OCC_188	sldcps_sd	BAY	421 MAIN BAY - 400 KV BHIWANI(BB)-RAJPURA(PS) (BB) CKT-1 AT RAJPURA(PS)		D	Annual maintenance of LAs, CVTs, CB, CTs & Isolators, hardware fittings and annual protection testing of bay equipments.	15-Nov-2021	09:00	15-Nov-2021	17:00	Shutdown required of line, Line bay and Tie bay	PLANNED	Approved	15-Nov-21	09:00	15-Nov-21	17:00	
657	RQ70917	OCC_188	sldcps_sd	BAY	417 TIE BAY - 400KV RAJPURA TPS(PSG)-RAJPURA(PS) (PS) CKT-1 AND 400KV RAJPURA-DHURI (PS) CKT-1 AT RAJPURA(PS)		D	Annual maintenance of CB, CTs & Isolators, hardware fittings and annual protection testing of bay equipments.	12-Nov-2021	09:00	12-Nov-2021	17:00	Shutdown required of line, Line bay and Tie bay	PLANNED	Approved	12-Nov-21	09:00	12-Nov-21	17:00	
658	RQ70916	OCC_188	sldcps_sd	BAY	416 MAIN BAY - 400KV RAJPURA-DHURI (PS) CKT-1 AT RAJPURA(PS)		D	Annual maintenance of CB, CTs & Isolators, hardware fittings and annual protection testing of bay equipments.	12-Nov-2021	09:00	12-Nov-2021	17:00	Shutdown required of line, Line bay and Tie bay	PLANNED	Approved	12-Nov-21	09:00	12-Nov-21	17:00	
659	RQ70914	OCC_188	sldcps_sd	BAY	413 MAIN BAY - 400KV RAJPURA-DHURI (PS) CKT-2 AT RAJPURA(PS)		D	Annual maintenance of CB, CTs, Isolators, hardware fittings and annual protection testing of bay equipments.	11-Nov-2021	09:00	11-Nov-2021	17:00	Shutdown required of line, Line bay and Tie bay	PLANNED	Approved	11-Nov-21	09:00	11-Nov-21	17:00	
660	RQ70915	OCC_188	sldcps_sd	BAY	414 TIE BAY -400KV RAJPURA TPS(PSG)-RAJPURA(PS) (PS) CKT-2 AND 400KV RAJPURA-DHURI (PS) CKT-2 AT RAJPURA(PS)		D	Annual maintenance of CB, CTs, Isolators, hardware fittings and annual protection testing of bay equipments.	11-Nov-2021	09:00	11-Nov-2021	17:00	Shutdown required of line, Line bay and Tie bay	PLANNED	Approved	11-Nov-21	09:00	11-Nov-21	17:00	

661	RQ70913	OCC_188	sldcps_sd	BAY	414 TIE BAY - 400KV RAJPURA TPS(PSG)-RAJPURA(P S) (PS) CKT-2 AND 400KV RAJPURA-DHURI (PS) CKT-2 AT RAJPURA(P S)		D	Annual maintenance of CB, CTs, Isolators, hardware fittings and annual protection testing of bay equipments.	10-Nov-2021	09:00	10-Nov-2021	17:00	Shutdown required of line, Line bay and Tie bay	PLANNED	Approved	10-Nov-21	09:00	10-Nov-21	17:00	
662	RQ70912	OCC_188	sldcps_sd	BAY	413 MAIN BAY - 400KV RAJPURA-DHURI (PS) CKT-2 AT RAJPURA(P S)		D	Annual maintenance of CB, CTs, Isolators, hardware fittings and annual protection testing of bay equipments.	10-Nov-2021	09:00	10-Nov-2021	17:00	Shutdown required of line, Line bay and Tie bay	PLANNED	Approved	10-Nov-21	09:00	10-Nov-21	17:00	
663	RQ70910	OCC_188	sldcps_sd	BAY	413 MAIN BAY - 400KV RAJPURA-DHURI (PS) CKT-2 AT RAJPURA(P S)		D	Annual maintenance of LAs, CVTs, CB, CTs & Isolators, hardware fittings and annual protection testing of bay equipments.	09-Nov-2021	09:00	09-Nov-2021	17:00	Shutdown required of line, Line bay and Tie bay	PLANNED	Approved	09-Nov-21	09:00	09-Nov-21	17:00	
664	RQ70911	OCC_188	sldcps_sd	BAY	414 TIE BAY - 400KV RAJPURA TPS(PSG)-RAJPURA(P S) (PS) CKT-2 AND 400KV RAJPURA-DHURI (PS) CKT-2 AT RAJPURA(P S)		D	Annual maintenance of LAs, CVTs, CB, CTs & Isolators, hardware fittings and annual protection testing of bay equipments.	09-Nov-2021	09:00	09-Nov-2021	17:00	Shutdown required of line, Line bay and Tie bay	PLANNED	Approved	09-Nov-21	09:00	09-Nov-21	17:00	
665	RQ70909	OCC_188	sldcps_sd	BAY	412 MAIN BAY - 400/220KV 315 MVA ICT 2 AT MAKHU(P S)		D	Cleaning of 412 bay CB, CT and Recording IR Values. Cleaning and terminal tighteneing of C&R panels and	09-Nov-2021	09:00	09-Nov-2021	17:00		PLANNED	Approved	09-Nov-21	09:00	09-Nov-21	17:00	

666	RQ70907	OCC_188	sldcps_sd	BAY	413 MAIN BAY - 400KV RAJPURA-DHURI (PS) CKT-2 AT RAJPURA(PS)		D	Annual maintenance of LAs, CVTs, CB, CTs & Isolators, hardware fittings and annual protection testing of bay equipments.	08-Nov-2021	09:00	08-Nov-2021	17:00	Shutdown required of line, Line bay and Tie bay	PLANNED	Approved	08-Nov-21	09:00	08-Nov-21	17:00	
667	RQ70908	OCC_188	sldcps_sd	BAY	414 TIE BAY - 400KV RAJPURA TPS(PSG)-RAJPURA(PS) (PS) CKT-2 AND 400KV RAJPURA-DHURI (PS) CKT-2 AT RAJPURA(PS)		D	Annual maintenance of LAs, CVTs, CB, CTs & Isolators, hardware fittings and annual protection testing of bay equipments.	08-Nov-2021	09:00	08-Nov-2021	17:00	Shutdown required of line, Line bay and Tie bay	PLANNED	Approved	08-Nov-21	09:00	08-Nov-21	17:00	
668	RQ70906	OCC_188	sldcps_sd	BAY	404 MAIN BAY - 400KV NAKODAR(P SG)-MAKHU(PS) (PS) CKT-1 AT		D	Cleaning of 404 bay CB, CT and Recording IR Values. Cleaning and terminal tighteneing of C&R panels and BMK	08-Nov-2021	09:00	08-Nov-2021	17:00		PLANNED	Approved	08-Nov-21	09:00	08-Nov-21	17:00	
669	RQ70905	OCC_188	sldcps_sd	BAY	417 TIE BAY - 400KV RAJPURA TPS(PSG)-RAJPURA(PS) (PS) CKT-1 AND 400KV RAJPURA-DHURI (PS) CKT-1 AT RAJPURA(PS)		D	Annual maintenance of CB, CTs & Isolators, hardware fittings and annual protection testing of bay equipments.	03-Nov-2021	09:00	03-Nov-2021	17:00	Shutdown required of line, Line bay and Tie bay	PLANNED	Approved	03-Nov-21	09:00	03-Nov-21	17:00	
670	RQ70904	OCC_188	sldcps_sd	BAY	416 MAIN BAY - 400KV RAJPURA-DHURI (PS) CKT-1 AT RAJPURA(PS)		D	Annual maintenance of CB, CTs & Isolators, hardware fittings and annual protection testing of bay equipments.	03-Nov-2021	09:00	03-Nov-2021	17:00	Shutdown required of line, Line bay and Tie bay	PLANNED	Approved	03-Nov-21	09:00	03-Nov-21	17:00	

671	RQ70902	OCC_188	sldcps_sd	BAY	416 MAIN BAY - 400KV RAJPURA-DHURI (PS) CKT-1 AT RAJPURA(PS)		D	Annual maintenance of LAs, CVTs, CB, CTs & Isolators, hardware fittings and annual protection testing of bay equipments.	02-Nov-2021	09:00	02-Nov-2021	17:00	Shutdown required of line, Line bay and Tie bay	PLANNED	Approved	02-Nov-21	09:00	02-Nov-21	17:00	
672	RQ70903	OCC_188	sldcps_sd	BAY	417 TIE BAY - 400KV RAJPURA TPS(PSG)-RAJPURA(PS) (PS) CKT-1 AND 400KV RAJPURA-DHURI (PS) CKT-1 AT RAJPURA(PS)		D	Annual maintenance of LAs, CVTs, CB, CTs & Isolators, hardware fittings and annual protection testing of bay equipments.	02-Nov-2021	09:00	02-Nov-2021	17:00	Shutdown required of line, Line bay and Tie bay	PLANNED	Approved	02-Nov-21	09:00	02-Nov-21	17:00	
673	RQ70901	OCC_188	sldcps_sd	BAY	409 MAIN BAY - 400/220KV 315 MVA ICT 1 AT MAKHU(PS)		D	Cleaning of 409 bay CB, CT and Recording IR Values. Cleaning and terminal tighteneing of C&R panels and	02-Nov-2021	09:00	02-Nov-2021	17:00		PLANNED	Approved	02-Nov-21	09:00	02-Nov-21	17:00	
674	RQ70899	OCC_188	sldcps_sd	BAY	416 MAIN BAY - 400KV RAJPURA-DHURI (PS) CKT-1 AT RAJPURA(PS)		D	Annual maintenance of LAs, CVTs, CB, CTs & Isolators, hardware fittings and annual protection testing of bay equipments.	01-Nov-2021	09:00	01-Nov-2021	17:00	Shutdown required of line, Line bay and Tie bay	PLANNED	Approved	01-Nov-21	09:00	01-Nov-21	17:00	
675	RQ70900	OCC_188	sldcps_sd	BAY	417 TIE BAY - 400KV RAJPURA TPS(PSG)-RAJPURA(PS) (PS) CKT-1 AND 400KV RAJPURA-DHURI (PS) CKT-1 AT RAJPURA(PS)		D	Annual maintenance of LAs, CVTs, CB, CTs & Isolators, hardware fittings and annual protection testing of bay equipments.	01-Nov-2021	09:00	01-Nov-2021	17:00	Shutdown required of line, Line bay and Tie bay	PLANNED	Approved	01-Nov-21	09:00	01-Nov-21	17:00	



676	RQ70898	OCC_188	sldcps_sd	BAY	401 MAIN BAY - 400KV NAKODAR(P SG)- MAKHU(PS) (PS) CKT-2 AT		D	Cleaning of 401 bay CB, CT and Recording IR Values. Cleaning and terminal tighteneing of C&R panels and BMK	01-Nov-2021	09:00	01-Nov-2021	17:00		PLANNED	Approved	01-Nov-21	09:00	01-Nov-21	17:00	
677	RQ70754	OCC_188	cpcc1_sd	BAY	419 MAIN BAY - 400KV MAINPURI-BALLABHGA RH (PG) CKT-2 AT BALLABHGA	POWER GRID	C	S/D Required for replacement of CB.	30-Nov-2021	08:00	09-Dec-2021	18:00		PLANNED	Approved	30-Nov-21	08:00	09-Dec-21	18:00	
678	RQ69967	OCC_188	cpcc1_sd	BAY	418 MAIN BAY - 400 KV BHADLA_2 - BHADLA (PG) CKT-1 (POWERGRID)	POWER GRID	D	CT Oil sampling	29-Nov-2021	19:00	29-Nov-2021	21:00	at Bhadla-2 PG	PLANNED	Approved	29-Nov-21	19:00	29-Nov-21	21:00	
679	RQ70750	OCC_188	cpcc1_sd	BAY	418 MAIN BAY - 400 KV BHADLA_2 - BHADLA (PG) CKT-1 (POWERGRID)	POWER GRID	D	CT Oil sampling	29-Nov-2021	19:00	29-Nov-2021	21:00	at Bhadla -2 PG	PLANNED	Approved	29-Nov-21	19:00	29-Nov-21	21:00	
680	RQ70749	OCC_188	cpcc1_sd	BAY	421 MAIN BAY - 400 KV BHADLA_2 - BHADLA (PG) CKT-2 (POWERGRID)	POWER GRID	D	CT Oil sampling	29-Nov-2021	17:00	29-Nov-2021	19:00	at Bhadla -2 PG	PLANNED	Approved	29-Nov-21	17:00	29-Nov-21	19:00	
681	RQ69966	OCC_188	cpcc1_sd	BAY	421 MAIN BAY - 400 KV BHADLA_2 - BHADLA (PG) CKT-2 (POWERGRID)	POWER GRID	D	CT Oil sampling	29-Nov-2021	17:00	29-Nov-2021	19:00	at Bhadla-2 PG	PLANNED	Approved	29-Nov-21	17:00	29-Nov-21	19:00	

682	RQ70439	OCC_188	sldcrs_sd	BAY	423 TIE BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1 AND FUTURE AT 400 KV AJMER(RS)	POWER GRID	D	QUARTERLY MAINTENANCE WORK OF BAY EQUIPMENTS	26-Nov-2021	10:00	26-Nov-2021	13:00		PLANNED	Approved	26-Nov-21	10:00	26-Nov-21	13:00	
683	RQ70786	OCC_188	cpcc1_sd	BAY	415 MAIN BAY - 400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-2 (POWERGRID)	POWER GRID	D	Replacement of limit switch of Y-Phase CB pole in POWERGRID bay at PTCUL, Kashipur.	26-Nov-2021	08:00	26-Nov-2021	18:00	400kV Main Bay 415 (Kashipur-Roorkee-II at PTCUL, Kashipur)	PLANNED	Approved	26-Nov-21	08:00	26-Nov-21	18:00	
684	RQ70438	OCC_188	sldcrs_sd	BAY	420 TIE BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2 AND FUTURE AT 400 KV AJMER(RS)	POWER GRID	D	QUARTERLY MAINTENANCE WORK OF BAY EQUIPMENTS	25-Nov-2021	10:00	25-Nov-2021	13:00		PLANNED	Approved	25-Nov-21	10:00	25-Nov-21	13:00	
685	RQ70338	OCC_188	cpcc1_sd	BAY	421 MAIN BAY - 400 KV BHIWADI(PG)-FILTER BANK-ACF1 (POWERGRID)	POWER GRID	C	For retrofitting of 400kV breaker in Main Bay	24-Nov-2021	08:00	01-Dec-2021	18:00		PLANNED	Approved	24-Nov-21	08:00	01-Dec-21	18:00	
686	RQ70782	OCC_188	cpcc1_sd	BAY	426 TIE BAY - 400KV MEERUT(PG)-MANDOLA(PG) (PL) CKT-4 AND FUTURE AT MANDOLA(PG)	POWER GRID	D	For ips tube erection in bay 425 by M/S KPTL for construction package under NRSS-XL	23-Nov-2021	08:00	23-Nov-2021	18:00		PLANNED	Approved	23-Nov-21	08:00	23-Nov-21	18:00	

687	RQ70738	OCC_188	cpcc1_sd	BAY	40708 TIE BAY - 400 KV MEERUT-BAGHPAT (PG) CKT-1 AND 400 KV MEERUT-BAGHPAT (PG) CKT-2 AT 400 KV MEERUT(PG)	POWER GRID	C	Mechanism Overhauling Work of CGL Make CB. S/d is required for Overhauling and Complete Testing of CB after completion of Overhauling work.	22-Nov-2021	08:00	25-Nov-2021	18:00		PLANNED	Approved	22-Nov-21	08:00	25-Nov-21	18:00	
688	RQ70735	OCC_188	cpcc1_sd	BAY	408 TIE BAY - 400KV ROORKEE(PG)-KASHIPUR(UK) (PG) CKT-1 AND FUTURE AT ROORKEE(PG)	POWER GRID	C	Commissioning of new ICT-III/Bays and integration with existing system.	21-Nov-2021	08:00	20-Dec-2021	18:00		PLANNED	Approved	21-Nov-21	08:00	20-Dec-21	18:00	
689	RQ70783	OCC_188	cpcc1_sd	BAY	413 MAIN BAY - 400KV BHIWADI-HISSAR (PG) CKT-1 AT BHIWADI(PG)	POWER GRID	C	Retrofitting of old BHEL breaker with new GE breaker at Bhiwadi. The line shall remain charged through tie Bay.	21-Nov-2021	08:00	30-Nov-2021	18:00		PLANNED	Approved	21-Nov-21	08:00	30-Nov-21	18:00	
690	RQ70753	OCC_188	cpcc1_sd	BAY	418 MAIN BAY - 400KV MAINPURI-BALLABHGA RH (PG) CKT-1 AT BALLABHGA	POWER GRID	C	S/D Required for replacement of CB.	20-Nov-2021	08:00	29-Nov-2021	18:00		PLANNED	Approved	20-Nov-21	08:00	29-Nov-21	18:00	
691	RQ70740	OCC_188	cpcc1_sd	BAY	408 MAIN BAY - 400 KV MEERUT-BAGHPAT (PG) CKT-2 AT MEERUT	POWER GRID	C	Mechanism Overhauling Work of CGL Make CB. S/d is required for Overhauling and Complete Testing of CB after completion of Overhauling work.	18-Nov-2021	08:00	21-Nov-2021	18:00		PLANNED	Approved	18-Nov-21	08:00	21-Nov-21	18:00	

692	RQ70745	OCC_188	cpcc1_sd	BAY	417 TIE BAY - 400KV BHIWANI-HISSAR (PG) CKT-1 AND 765/400KV 1000 MVA ICT 1 AT BHIWANI(PG)	POWER GRID	C	For uPOWERGRIDradation of Bays equipment from 2000A to 3000A(CB & CT replacement to be done with foundation modification of CB)	17-Nov-2021	08:00	27-Nov-2021	18:00		PLANNED	Approved	17-Nov-21	08:00	27-Nov-21	18:00	
693	RQ70755	OCC_188	cpcc1_sd	BAY	439 MAIN BAY - 400KV BHIWADI-HISSAR (PG) CKT-2 AT BHIWADI(PG)	POWER GRID	C	For retrofiting of 400kV AC Breaker	16-Nov-2021	08:00	23-Nov-2021	18:00		PLANNED	Approved	16-Nov-21	08:00	23-Nov-21	18:00	
694	RQ70746	OCC_188	cpcc1_sd	BAY	405 TIE BAY - 400/220KV 315 MVA ICT 2 AT BHIWANI(PG) AND FUTURE	POWER GRID	C	For commissioning of 405 bay with ICT-III (under commissioning) for jumpering and connection work	15-Nov-2021	08:00	20-Nov-2021	18:00		PLANNED	Approved	15-Nov-21	08:00	20-Nov-21	18:00	
695	RQ70739	OCC_188	cpcc1_sd	BAY	407 MAIN BAY - 400 KV MEERUT-BAGHPAT (PG) CKT-1 AT MEERUT	POWER GRID	C	Mechanism Overhauling Work of CGL Make CB. S/d is required for Overhauling and Complete Testing of CB after completion of Overhauling work.	14-Nov-2021	08:00	17-Nov-2021	18:00		PLANNED	Approved	14-Nov-21	08:00	17-Nov-21	18:00	
696	RQ70736	OCC_188	cpcc1_sd	BAY	414 TIE BAY - 400/220KV 500 MVA ICT 1 AT MANDOLA(PG) AND 400/220KV 500 MVA ICT 3 AT MANDOLA(PG)	POWER GRID	C	Replacement of CGL CB with GE CB	11-Nov-2021	08:00	21-Nov-2021	18:00		PLANNED	Approved	11-Nov-21	08:00	21-Nov-21	18:00	

697	RQ70737	OCC_188	cpcc1_sd	BAY	402 TIE BAY - 400 KV BAWANA CCGTB(DTL)- BAHADURG ARH(PG) (PG) CKT-1 AND 400/220 KV 315 MVA ICT 1 AT BAHADURG ARH(PG)	POWER GRID	C	Replacement of CGL CB with GE CB	11-Nov-2021	08:00	21-Nov-2021	18:00		PLANNED	Approved	11-Nov-21	08:00	21-Nov-21	18:00	
698	RQ70785	OCC_188	cpcc1_sd	BAY	401 MAIN BAY - 400KV AGRA-BHIWADI (PG) CKT-1 AT BHIWADI(PG)	POWER GRID	C	Retrofitting of old BHEL breaker with new GE breaker at Bhiwadi. The line shall remain charged through tie Bay.	11-Nov-2021	08:00	20-Nov-2021	18:00	400kV Bay No 407 ( Agra 1 Main Bay ) at Bhiwadi	PLANNED	Approved	11-Nov-21	08:00	20-Nov-21	18:00	
699	RQ70751	OCC_188	cpcc1_sd	BAY	420 TIE BAY - 400 KV MAINPURI-BALLABHGARH (PG) CKT-2 AND FUTURE AT BALLABHGARH(PG)	POWER GRID	C	S/D Required for replacement of CB.	10-Nov-2021	08:00	19-Nov-2021	18:00		PLANNED	Approved	10-Nov-21	08:00	19-Nov-21	18:00	
700	RQ70767	OCC_188	cpcc1_sd	BAY	411 TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV BHADLA(PG) (POWERGRID) AND 400/220 KV 500 MVA ICT 2 AT BHADLA(PG) AT 400 KV BHADLA(PG) (POWERGRID)	POWER GRID	D	For AMP Work	09-Nov-2021	08:00	09-Nov-2021	18:00	400kV Bus Reactor Main Bay ( Bay No 412)	PLANNED	Approved	09-Nov-21	08:00	09-Nov-21	18:00	

701	RQ70743	OCC_188	cpcc1_sd	BAY	401 MAIN BAY - 400 KV BHADLA(RS) - BHADLA(PG) (PG) CKT-1 (POWERGRID)	POWER GRID	C	"For Bus Duct Erection of BAY 222 of ICT6 /erection area is near LA & bus duct turning location work shall be done in sunlight only "	08-Nov-2021	10:00	10-Nov-2021	19:00		PLANNED	Approved	08-Nov-21	10:00	10-Nov-21	19:00	
702	RQ70766	OCC_188	cpcc1_sd	BAY	407 MAIN BAY - 400 KV BHADLA(PG) - BUS 2 AND 400/220 KV 500 MVA ICT 3 AT BHADLA(PG)	POWER GRID	D	For AMP Work	08-Nov-2021	08:00	08-Nov-2021	18:00		PLANNED	Approved	08-Nov-21	08:00	08-Nov-21	18:00	
703	RQ70756	OCC_188	cpcc1_sd	BAY	436 MAIN BAY - 400KV BHIWADI-HISSAR (PG) CKT-3 AT BHIWADI(PG)	POWER GRID	C	For retrofitting of 400kv AC Breaker	08-Nov-2021	08:00	15-Nov-2021	18:00		PLANNED	Approved	08-Nov-21	08:00	15-Nov-21	18:00	
704	RQ70765	OCC_188	cpcc1_sd	BAY	408 TIE BAY - 400/220 KV 500 MVA ICT 3 AT BHADLA(PG) (POWERGRID) AND 765/400 KV 1500 MVA ICT 1 AT BHADLA(PG) AT 400 KV BHADLA(PG) (POWERGRID)	POWER GRID	D	For AMP Work	07-Nov-2021	08:00	07-Nov-2021	18:00		PLANNED	Approved	07-Nov-21	08:00	07-Nov-21	18:00	

705	RQ70764	OCC_188	cpcc1_sd	BAY	402 TIE BAY - 400 KV BHADLA(RS) - BHADLA(PG) (PG) CKT-1 (POWERGRID) AND 400/220 KV 500 MVA ICT 4 AT BHADLA(PG) AT 400 KV BHADLA(PG) (POWERGRID)	POWER GRID	D	For AMP Work	06-Nov-2021	08:00	06-Nov-2021	18:00		PLANNED	Approved	06-Nov-21	08:00	06-Nov-21	18:00	
706	RQ70747	OCC_188	cpcc1_sd	BAY	418 MAIN BAY - 400KV BHIWANI-HISSAR (PG) CKT-1 AT BHIWANI(PG)	POWER GRID	C	For uPOWERGRIDradation of Bays equipment from 2000A to 3000A(CB & CT replacement to be done with foundation modification of CB)	06-Nov-2021	08:00	16-Nov-2021	18:00		PLANNED	Approved	06-Nov-21	08:00	16-Nov-21	18:00	
707	RQ70742	OCC_188	cpcc1_sd	BAY	405 TIE BAY - 400KV MEERUT-MANDOLA (PG) CKT-2 AND 400/220KV 315 MVA ICT 3 AT MEERUT(PG)	POWER GRID	C	Pole Overhauling of CGL Make CB	06-Nov-2021	08:00	09-Nov-2021	18:00		PLANNED	Approved	06-Nov-21	08:00	09-Nov-21	18:00	
708	RQ70763	OCC_188	cpcc1_sd	BAY	401 MAIN BAY - 400 KV BHADLA(RS) - BHADLA(PG) (PG) CKT-1 (POWERGRID)	POWER GRID	D	For AMP Work	05-Nov-2021	08:00	05-Nov-2021	18:00		PLANNED	Approved	05-Nov-21	08:00	05-Nov-21	18:00	

709	RQ70762	OCC_188	cpcc1_sd	BAY	404 MAIN BAY - 400 KV BHADLA(RS) - BHADLA(PG) (PG) CKT-2 (POWERGRID)	POWER GRID	D	For AMP Work	04-Nov-2021	08:00	04-Nov-2021	18:00		PLANNED	Approved	04-Nov-21	08:00	04-Nov-21	18:00	
710	RQ70761	OCC_188	cpcc1_sd	BAY	410 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT BHADLA(PG) (POWERGRID) AND 400 KV BHADLA(PG) - BUS 2 AT 400 KV BHADLA(PG) (POWERGRID)	POWER GRID	D	For AMP Work	03-Nov-2021	08:00	03-Nov-2021	18:00		PLANNED	Approved	03-Nov-21	08:00	03-Nov-21	18:00	
711	RQ70760	OCC_188	cpcc1_sd	BAY	409 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT BHADLA(PG) (POWERGRID)	POWER GRID	D	For AMP Work	02-Nov-2021	08:00	02-Nov-2021	18:00		PLANNED	Approved	02-Nov-21	08:00	02-Nov-21	18:00	



712	RQ70759	OCC_188	cpcc1_sd	BAY	411 TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV BHADLA(PG)  (POWERGRID) AND 400/220 KV 500 MVA ICT 2 AT BHADLA(PG) AT 400 KV BHADLA(PG)  (POWERGRID)	POWER GRID	D	For AMP Work	01-Nov-2021	08:00	01-Nov-2021	18:00		PLANNED	Approved	01-Nov-21	08:00	01-Nov-21	18:00	
713	RQ70752	OCC_188	cpcc1_sd	BAY	417 TIE BAY - 400 KV MAINPURI-BALLABHGARRH (PG) CKT-1 AND FUTURE AT BALLABHGARRH(PG)	POWER GRID	C	S/D Required for replacement of CB.	01-Nov-2021	08:00	09-Nov-2021	18:00		PLANNED	Approved	01-Nov-21	08:00	09-Nov-21	18:00	
714	RQ70784	OCC_188	cpcc1_sd	BAY	410 MAIN BAY - 400KV AGRA-BHIWADI (PG) CKT-2 AT BHIWADI(PG)	POWER GRID	C	Retrofitting of old BHEL breaker with new GE breaker at Bhiwadi. The line shall remain charged through tie Bay.	01-Nov-2021	08:00	10-Nov-2021	18:00		PLANNED	Approved	01-Nov-21	08:00	10-Nov-21	18:00	

715	RQ70186	OCC_188	slchr_sd	BAY	400-4T TIE BAY - 400 KV DEEPALPUR( JHKT)- KABULPUR( HV) (HVPNL) CKT-2 (HVPNL) AND 400/220 KV 315 MVA ICT 1 AT KABULPUR( HV) AT 400 KV KABULPUR( HV) (HVPNL)	HVPNL	D	For AMP work ( The line and ICT would not affect)	27-Nov-2021	10:00	27-Nov-2021	16:00		PLANNED	Approved	27-Nov-21	10:00	27-Nov-21	16:00	
716	RQ70182	OCC_188	slchr_sd	BAY	400-3T TIE BAY - 400 KV DEEPALPUR( JHKT)- KABULPUR( HV) (HVPNL) CKT-1 (HVPNL) AND 400/220 KV 315 MVA ICT 2 AT KABULPUR( HV) AT 400 KV KABULPUR( HV) (HVPNL)	HVPNL	D	For AMP work ( The line and ICT would not affect)	26-Nov-2021	10:00	26-Nov-2021	16:00		PLANNED	Approved	26-Nov-21	10:00	26-Nov-21	16:00	
717	RQ70097	OCC_188	slchr_sd	BAY	405 BUS COUPLER BAY - 400KV BUS 1 AT KHEDAR(HP G) AND 400KV BUS 2 AT KHEDAR(HP	HVPNL	D	Annual mtc of Bus coupled bay equipment along with 400kv Bus-1 or 400kv Bus-2	26-Nov-2021	09:00	26-Nov-2021	18:00		PLANNED	Approved	26-Nov-21	09:00	26-Nov-21	18:00	

718	RQ70183	OCC_188	slchr_sd	BAY	400-2T TIE BAY - 400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-1 (HVPNL) AND 400 KV BAHADURG ARH(PG)-KABULPUR(HV) (PG) CKT-1 AT 400 KV KABULPUR(HV) (HVPNL)	HVPNL	D	For AMP work (The line and ICT would not affect)	25-Nov-2021	10:00	25-Nov-2021	16:00		PLANNED	Approved	25-Nov-21	10:00	25-Nov-21	16:00	
719	RQ70184	OCC_188	slchr_sd	BAY	400-1T TIE BAY - 400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-2 (HVPNL) AND 400 KV BHIWANI(PG)-KABULPUR(HV) (PG) CKT-1 AT 400 KV KABULPUR(HV) (HVPNL)	HVPNL	D	For AMP work (The line and ICT would not affect)	24-Nov-2021	10:00	24-Nov-2021	16:00		PLANNED	Approved	24-Nov-21	10:00	24-Nov-21	16:00	
720	RQ70162	OCC_188	slchr_sd	BAY	400-4A MAIN BAY - 400 KV DEEPALPUR(JHKT)-KABULPUR(HV) (HVPNL) CKT-2 (HVPNL)	HVPNL	D	For AMP work (The line would be charged from 4T TIE bay)	23-Nov-2021	10:00	23-Nov-2021	16:00		PLANNED	Approved	23-Nov-21	10:00	23-Nov-21	16:00	

721	RQ70161	OCC_188	slchr_sd	BAY	400-3A MAIN BAY - 400 KV DEEPALPUR( JHKT)- KABULPUR( HV) (HVPNL) CKT-1 (HVPNL)	HVPNL	D	For AMP work (The line would be charged from 3T TIE bay)	22-Nov-2021	10:00	22-Nov-2021	16:00		PLANNED	Approved	22-Nov-21	10:00	22-Nov-21	16:00	
722	RQ70146	OCC_188	slchr_sd	BAY	400-2A MAIN BAY - 400 KV CLP JHAJJAR(CLP )- KABULPUR( HV) (HVPNL) CKT-1 (HVPNL)	HVPNL	D	For AMP work (The line would be charged from 2T TIE Bay)	20-Nov-2021	10:00	20-Nov-2021	16:00		PLANNED	Approved	20-Nov-21	10:00	20-Nov-21	16:00	
723	RQ70143	OCC_188	slchr_sd	BAY	400-1A MAIN BAY - 400 KV CLP JHAJJAR(CLP )- KABULPUR( HV) (HVPNL) CKT-2 (HVPNL)	HVPNL	D	For AMP work (The line would be charged from 1T TIE Bay)	19-Nov-2021	10:00	19-Nov-2021	16:00		PLANNED	Approved	19-Nov-21	10:00	19-Nov-21	16:00	
724	RQ70144	OCC_188	slchr_sd	BAY	400-2B MAIN BAY - 400 KV BAHADURG ARH(PG)- KABULPUR( HV) (PG) CKT-1 (HVPNL)	HVPNL	D	For AMP work (The line would be charged from 2T TIE Bay)	18-Nov-2021	10:00	18-Nov-2021	16:00		PLANNED	Approved	18-Nov-21	10:00	18-Nov-21	16:00	
725	RQ70145	OCC_188	slchr_sd	BAY	400-1B MAIN BAY - 400 KV BHIWANI(P G)- KABULPUR( HV) (PG) CKT-1 (HVPNL)	HVPNL	D	For AMP work (The line would be charged from 1T TIE Bay)	17-Nov-2021	10:00	17-Nov-2021	16:00		PLANNED	Approved	17-Nov-21	10:00	17-Nov-21	16:00	

726	RQ70195	OCC_188	slchr_sd	BAY	400-4B MAIN BAY - 400/220 KV 315 MVA ICT 1 AT KABULPUR( HV) (HVPNL)	HVPNL	D	For AMP work ( ICT would not be affected and charged through TIE bay)	16-Nov-2021	10:00	16-Nov-2021	16:00		PLANNED	Approved	16-Nov-21	10:00	16-Nov-21	16:00	
727	RQ70197	OCC_188	slchr_sd	BAY	400-3B MAIN BAY - 400/220 KV 315 MVA ICT 2 AT KABULPUR( HV) (HVPNL)	HVPNL	D	For AMP work ( ICT would not be affected and charged through TIE bay)	15-Nov-2021	10:00	15-Nov-2021	16:00		PLANNED	Approved	15-Nov-21	10:00	15-Nov-21	16:00	
728	RQ70970	OCC_188	bbmb_sd	BAY	407 TIE BAY - 400KV PANCHKULA (PG)- PANIPAT(BB ) (BB) CKT-1 AND 400KV DADRI(NT)- PANIPAT(BB ) (PG) CKT-2 AT PANIPAT(BB )	BBMB	C	For replacement of isolator no. 403	27-Nov-2021	08:00	30-Nov-2021	18:00		PLANNED	Approved	27-Nov-21	08:00	30-Nov-21	18:00	
729	RQ70967	OCC_188	bbmb_sd	BAY	X2 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT PANIPAT(BB ) (BBMB)	BBMB	C	For replacement of isolator no. 413	15-Nov-2021	08:00	18-Nov-2021	18:00		PLANNED	Approved	15-Nov-21	08:00	18-Nov-21	18:00	
730	RQ70964	OCC_188	bbmb_sd	BAY	401 MAIN BAY - 400KV PANCHKULA (PG)- PANIPAT(BB ) (BB) CKT-1 AT PANIPAT(BB	BBMB	C	For replacement of bus isolator No. 405	08-Nov-2021	08:00	12-Nov-2021	18:00		PLANNED	Approved	08-Nov-21	08:00	12-Nov-21	18:00	

731	RQ70275	OCC_188	sldcrs_sd	BAY	40852T TIE BAY - 400KV PHAGI-HEERAPURA (RS) CKT-1 AND 400KV PHAGI-AJMER (RS) CKT-2 AT PHAGI(RS)	RRVPN L	D	1.Measurement of tan-delta of CTs  2. Maintenance of CB & CTs.  3. Tightening of clamps & connectors of Isolators, CB & CTs.	25-Nov-2021	08:00	25-Nov-2021	18:00		PLANNED	Approved	25-Nov-21	08:00	25-Nov-21	18:00	
732	RQ70442	OCC_188	sldcrs_sd	BAY	408 TIE BAY - 400KV BIKANER(RS) - SSCTPSSURA TGARH(RS) (UNDEF) CKT-1 AND FUTURE AT BIKANER(RS)	RRVPN L	D	Routine Maintenance & Testing	24-Nov-2021	08:00	24-Nov-2021	18:00		PLANNED	Approved	24-Nov-21	08:00	24-Nov-21	18:00	
733	RQ70135	OCC_188	sldcrs_sd	BAY	411-52C MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT ANTA(RS) (RRVPNL)	RRVPN L	D	FOR 3rd Quarter maintenance and Testing of CT & Circuit Breaker	24-Nov-2021	08:00	24-Nov-2021	18:00		PLANNED	Approved	24-Nov-21	08:00	24-Nov-21	18:00	
734	RQ70441	OCC_188	sldcrs_sd	BAY	421 TIE BAY - 400KV BIKANER(RS) -SIKAR(PG) (RS) CKT-2 AND FUTURE AT BIKANER(RS)	RRVPN L	D	Routine Maintenance & Testing	23-Nov-2021	08:00	23-Nov-2021	18:00		PLANNED	Approved	23-Nov-21	08:00	23-Nov-21	18:00	
735	RQ70276	OCC_188	sldcrs_sd	BAY	40852C MAIN BAY - 400KV PHAGI-HEERAPURA (RS) CKT-1 AT PHAGI(RS)	RRVPN L	D	1.Measurement of tan-delta of CTs  2. Maintenance of CB & CTs.  3. Tightening of clamps & connectors of Isolators, CB & CTs.	23-Nov-2021	08:00	23-Nov-2021	18:00		PLANNED	Approved	23-Nov-21	08:00	23-Nov-21	18:00	

736	RQ70130	OCC_188	sldcrs_sd	BAY	409-52C MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT ANTA(RS) (RRVPNL)	RRVPNL	D	FOR 3rd Quarter maintenance and Testing of CT & Circuit Breaker	23-Nov-2021	08:00	23-Nov-2021	18:00		PLANNED	Approved	23-Nov-21	08:00	23-Nov-21	18:00	
737	RQ70443	OCC_188	sldcrs_sd	BAY	405 TIE BAY - 400KV BIKANER(RS) - SSCTPSSURA TGARH(RS) (UNDEF) CKT-2 AND 400KV BIKANER(RS) - DEEDWANA (MTS) (MTS) CKT-1 AT	RRVPNL	D	Routine Maintenance & Testing	22-Nov-2021	08:00	22-Nov-2021	18:00		PLANNED	Approved	22-Nov-21	08:00	22-Nov-21	18:00	
738	RQ70440	OCC_188	sldcrs_sd	BAY	408 TIE BAY - 400/220KV 315 MVA ICT 1 AT AJMER(RS) AND 400KV PHAGI-AJMER (RS) CKT-1	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF BAY EQUIPMENTS	18-Nov-2021	10:00	18-Nov-2021	13:00		PLANNED	Approved	18-Nov-21	10:00	18-Nov-21	13:00	
739	RQ70258	OCC_188	sldcrs_sd	BAY	408-52C MAIN BAY - 400 KV ANTA-CHHABRA SCTPS (RS) CKT-2 (RRVPNL)	RRVPNL	D	FOR 3rd Quarter maintenance and Testing of CT & Circuit Breaker	18-Nov-2021	08:00	18-Nov-2021	18:00		PLANNED	Approved	18-Nov-21	08:00	18-Nov-21	18:00	
740	RQ70132	OCC_188	sldcrs_sd	BAY	406-52C MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT ANTA(RS) (RRVPNL)	RRVPNL	D	FOR 3rd Quarter maintenance and Testing of CT & Circuit Breaker	17-Nov-2021	08:00	17-Nov-2021	18:00		PLANNED	Approved	17-Nov-21	08:00	17-Nov-21	18:00	

741	RQ70437	OCC_188	sldcrs_sd	BAY	407 MAIN BAY - 400 KV PHAGI-AJMER (RS) CKT-1 (RRVPNL)	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF BAY & EQUIPMENTS	16-Nov-2021	10:00	16-Nov-2021	13:00		PLANNED	Approved	16-Nov-21	10:00	16-Nov-21	13:00	
742	RQ70277	OCC_188	sldcrs_sd	BAY	401052D MAIN BAY - 400KV PHAGI-AJMER (RS) CKT-1 AT PHAGI(RS)	RRVPNL	D	1-Measurement of Tan-Delta of CTs.  2- Measurement of operation timings of CB.  3- Measurement of contact resistance	15-Nov-2021	08:00	15-Nov-2021	18:00		PLANNED	Approved	15-Nov-21	08:00	15-Nov-21	18:00	
743	RQ70131	OCC_188	sldcrs_sd	BAY	409-52T TIE BAY - 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2 (RRVPNL) AND 765/400 KV 1500 MVA ICT 2 AT ANTA(RS) AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	FOR 3rd Quarter maintenance and Testing of CT & Circuit Breaker	12-Nov-2021	08:00	12-Nov-2021	18:00		PLANNED	Approved	12-Nov-21	08:00	12-Nov-21	18:00	
744	RQ70259	OCC_188	sldcrs_sd	BAY	408-52T TIE BAY - 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1 (RRVPNL) AND 400 KV ANTA-CHHABRA SCTPS (RS) CKT-2 AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	FOR 3rd Quarter maintenance and Testing of CT & Circuit Breaker	11-Nov-2021	08:00	11-Nov-2021	18:00		PLANNED	Approved	11-Nov-21	08:00	11-Nov-21	18:00	



745	RQ70133	OCC_188	sldcrs_sd	BAY	406-52T TIE BAY - 400 KV ANTA-CHHABRA SCTPS (RS) CKT-1 (RRVPNL) AND 765/400 KV 1500 MVA ICT 1 AT ANTA(RS) AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	FOR 3rd Quarter maintenance and Testing of CT & Circuit Breaker	10-Nov-2021	08:00	10-Nov-2021	18:00		PLANNED	Approved	10-Nov-21	08:00	10-Nov-21	18:00	
746	RQ70260	OCC_188	sldcrs_sd	BAY	404-52T TIE BAY - 400 KV ANTA-KALISINDH (RS) CKT-1 (RRVPNL) AND FUTURE AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	FOR 3rd Quarter maintenance and Testing of CT & Circuit Breaker	09-Nov-2021	08:00	09-Nov-2021	18:00		PLANNED	Approved	09-Nov-21	08:00	09-Nov-21	18:00	
747	RQ70261	OCC_188	sldcrs_sd	BAY	403-52T TIE BAY - 400 KV ANTA-KALISINDH (RS) CKT-2 (RRVPNL) AND FUTURE AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	FOR 3rd Quarter maintenance and Testing of CT & Circuit Breaker	08-Nov-2021	08:00	08-Nov-2021	18:00		PLANNED	Approved	08-Nov-21	08:00	08-Nov-21	18:00	
748	RQ70791	OCC_188	cpcc1_sd	BAY	416 MAIN BAY - 400KV BIKANER-BHADLA (RS) CKT-2 AT	RRVPNL	D	For AMP Work	05-Nov-2021	08:00	05-Nov-2021	18:00	416 MAIN BAY (765/400KV ICT2) at Bikaner	PLANNED	Approved	05-Nov-21	08:00	05-Nov-21	18:00	

749	RQ70790	OCC_188	cpcc1_sd	BAY	417 MAIN BAY - 400KV BIKANER-BHADLA (RS) CKT-1 AT	RRVPN L	D	For AMP Work	04-Nov-2021	08:00	04-Nov-2021	18:00	417 TIE BAY (765/400KV ICT2/AZURE POWER LINE) at Bikaner	PLANNED	Approved	04-Nov-21	08:00	04-Nov-21	18:00	
750	RQ70789	OCC_188	cpcc1_sd	BAY	409 MAIN BAY - 400/220KV 315 MVA ICT 2 AT BIKANER(RS)	RRVPN L	D	For AMP Work	03-Nov-2021	08:00	03-Nov-2021	18:00	409 MAIN BAY (400KV BIKANER RRVPNL LINE) at Bikaner	PLANNED	Approved	03-Nov-21	08:00	03-Nov-21	18:00	
751	RQ70788	OCC_188	cpcc1_sd	BAY	418 TIE BAY - 400KV BIKANER-BHADLA (RS) CKT-1 AND 125 MVAR BUS REACTOR NO 2 AT 400KV BIKANER(RS)	RRVPN L	D	For AMP Work	02-Nov-2021	08:00	02-Nov-2021	18:00	418 MAIN BAY (400KV AZURE POWER LINE) at Bikaner	PLANNED	Approved	02-Nov-21	08:00	02-Nov-21	18:00	
752	RQ70787	OCC_188	cpcc1_sd	BAY	408 TIE BAY - 400KV BIKANER(RS) - SSCTPSSURATGARH(RS) (UNDEF) CKT-1 AND FUTURE AT BIKANER(RS)	RRVPN L	D	For AMP Work	01-Nov-2021	08:00	01-Nov-2021	18:00	408 TIE BAY (400KV BIKANER RRVPNL LINE/400KV BUS REACTOR) at Bikaner	PLANNED	Approved	01-Nov-21	08:00	01-Nov-21	18:00	
753	RQ70249	OCC_188	sldcdv_sd	BAY	424 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT BAMNOLI(D V) AND 400KV BUS 2 AT BAMNOLI(D V)	DTL	D	For CB testing and other PMS work	23-Nov-2021	09:30	23-Nov-2021	17:00		PLANNED	Approved	23-Nov-21	09:30	23-Nov-21	17:00	

754	RQ70248	OCC_188	slcdv_sd	BAY	422 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT BAMNOLI(D V) AND 400KV BUS 1 AT BAMNOLI(D V)	DTL	D	For CB testing and other PMS work	22-Nov-2021	09:30	22-Nov-2021	17:00		PLANNED	Approved	22-Nov-21	09:30	22-Nov-21	17:00	
755	RQ70247	OCC_188	slcdv_sd	BAY	421 MAIN BAY - 400/220 KV 500 MVA ICT 3 AT BAMNOLI(D V) AND 400KV BUS 2 AT BAMNOLI(D V)	DTL	D	For CB testing and other PMS work	18-Nov-2021	09:30	18-Nov-2021	17:00		PLANNED	Approved	18-Nov-21	09:30	18-Nov-21	17:00	
756	RQ70246	OCC_188	slcdv_sd	BAY	419 MAIN BAY - 400/220 KV 500 MVA ICT 3 AT BAMNOLI(D V) AND 400KV BUS 1 AT BAMNOLI(D V)	DTL	D	For CB testing and other PMS work	16-Nov-2021	09:30	16-Nov-2021	17:00		PLANNED	Approved	16-Nov-21	09:30	16-Nov-21	17:00	
757	RQ70250	OCC_188	slcdv_sd	BAY	417 MAIN BAY - 400 KV BAMNOLI(D V)- TUGHLAKAB AD(PG) (DTL) CKT-2 AND 400KV BUS 2 AT BAMNOLI(D V)	DTL	D	For CB testing and other PMS work	15-Nov-2021	09:30	15-Nov-2021	17:00		PLANNED	Approved	15-Nov-21	09:30	15-Nov-21	17:00	

758	RQ70251	OCC_188	slcdv_sd	BAY	416 MAIN BAY - 400 KV BAMNOLI(D V)- TUGHLAKAB AD(PG) (DTL) CKT-2 AND 400KV BUS 1 AT BAMNOLI(D V)	DTL	D	For CB testing and other PMS work	12-Nov-2021	09:30	12-Nov-2021	17:00		PLANNED	Approved	12-Nov-21	09:30	12-Nov-21	17:00	
759	RQ70252	OCC_188	slcdv_sd	BAY	414 MAIN BAY - 400 KV BAMNOLI(D V)- TUGHLAKAB AD(PG) (DTL) CKT-1 AND 400KV BUS 2 AT BAMNOLI(D V)	DTL	D	For CB testing and other PMS work	11-Nov-2021	09:30	11-Nov-2021	17:00		PLANNED	Approved	11-Nov-21	09:30	11-Nov-21	17:00	
760	RQ70253	OCC_188	slcdv_sd	BAY	413 MAIN BAY - 400 KV BAMNOLI(D V)- TUGHLAKAB AD(PG) (DTL) CKT-1 AND 400KV BUS 1 AT BAMNOLI(D V)	DTL	D	For CB testing and other PMS work	10-Nov-2021	09:30	10-Nov-2021	17:00		PLANNED	Approved	10-Nov-21	09:30	10-Nov-21	17:00	
761	RQ70058	OCC_188	stuup_sd	BAY	406 BUS COUPLER BAY - 400KV BUS 1 AT UNNAO(UP) AND 400KV BUS 2 AT	UPPTCL	C	Bay maintenance and protection testing.	23-Nov-2021	08:00	24-Nov-2021	17:00		PLANNED	Approved	23-Nov-21	08:00	24-Nov-21	17:00	

762	RQ69784	OCC_188	stuup_sd	BAY	402 TIE BAY - 765/400KV 1000 MVA ICT 1 AT ANPARA_D(UP) AND 765/400KV 1000 MVA ICT 2 AT ANPARA_D(UP)	UPPTCL	D	Testing of Bay CT and Circuit breaker (Tie bay-402)	22-Nov-2021	10:00	22-Nov-2021	18:00	Annual Testing of Bay Equipments. Note:- ICT will remain in charged condition through 401 Main bay	PLANNED	Approved	22-Nov-21	10:00	22-Nov-21	18:00	
763	RQ69826	OCC_188	stuup_sd	BAY	406 MAIN BAY - 400KV ALIGARH-SIKANDRAB AD (UP) CKT-1 AT SIKANDRAB AD(UP)	UPPTCL	D	For Annual Maintenance & Testing work (For Annual Maintenance & Testing work of Bay( There is no load interruption as load will be feed by Main Bay)	16-Nov-2021	10:00	16-Nov-2021	14:00		PLANNED	Approved	16-Nov-21	10:00	16-Nov-21	14:00	
764	RQ69785	OCC_188	stuup_sd	BAY	404 MAIN BAY - 400KV ANPARA_B(UPUN)-ANPARA_D(UP) (UP) CKT-1 AT ANPARA_D(UP)	UPPTCL	C	Testing of Line CT, Line CVT, LA, Bay CT and Circuit breaker (Main Bay-404 and Tie bay-405)	15-Nov-2021	10:00	16-Nov-2021	17:00	Annual Testing of Line and Bay Equipments	PLANNED	Approved	15-Nov-21	10:00	16-Nov-21	17:00	
765	RQ69827	OCC_188	stuup_sd	BAY	405 TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV SIKANDRAB AD(UP) AND 400KV ALIGARH-SIKANDRAB AD (UP) CKT-1	UPPTCL	D	For Annual Maintenance & Testing work (For Annual Maintenance & Testing work of Bay( There is no load interruption as load will be feed by Main Bay)	15-Nov-2021	10:00	15-Nov-2021	14:00		PLANNED	Approved	15-Nov-21	10:00	15-Nov-21	14:00	
766	RQ70587	OCC_188	bbmb_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHIWANI(BB)	BBMB	D	बे उपकरणों की वार्षिक मैनटेनेन्स	01-Dec-2021	08:00	01-Dec-2021	18:00		PLANNED	Approved	01-Dec-21	08:00	01-Dec-21	18:00	

767	RQ70977	OCC_188	bbmb_sd	TRANSFORMER	400/220 KV 450 MVA ICT 1 AT PANIPAT(BB)	BBMB	D	To take isolator No. 410 in service	25-Nov-2021	08:00	25-Nov-2021	18:00		PLANNED	Approved	25-Nov-21	08:00	25-Nov-21	18:00	
768	RQ70976	OCC_188	bbmb_sd	TRANSFORMER	400/220 KV 450 MVA ICT 1 AT PANIPAT(BB)	BBMB	D	To bypass isolator no. 410	22-Nov-2021	08:00	22-Nov-2021	18:00		PLANNED	Approved	22-Nov-21	08:00	22-Nov-21	18:00	
769	RQ70216	OCC_188	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT FATEHPUR(PG)	POWER GRID	D	AMP WORK	30-Nov-2021	08:00	30-Nov-2021	18:00		PLANNED	Approved	30-Nov-21	08:00	30-Nov-21	18:00	
770	RQ70201	OCC_188	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT NALLAGARH (PG)	POWER GRID	D	For AMP works.	23-Nov-2021	10:00	23-Nov-2021	18:00	Kindly approve	PLANNED	Approved	23-Nov-21	10:00	23-Nov-21	18:00	
771	RQ70802	OCC_188	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT FATEHGARH II(PG)	POWER GRID	D	Connection of New 400KV/220KV ICT- 3 & ICT-4	21-Nov-2021	08:00	23-Nov-2021	18:00	due to dia not closed	PLANNED	Approved	21-Nov-21	15:00	23-Nov-21	23:00	To be taken after 1500 Hrs
772	RQ70154	OCC_188	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GORAKHPU R(PG)	POWER GRID	D	AMP WORK	20-Nov-2021	08:00	20-Nov-2021	17:00		PLANNED	Approved	20-Nov-21	08:00	20-Nov-21	17:00	
773	RQ70219	OCC_188	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT SHAHJAHAN PUR(PG)	POWER GRID	D	AMP work.	19-Nov-2021	09:30	19-Nov-2021	17:30		PLANNED	Approved	19-Nov-21	09:30	19-Nov-21	17:30	
774	RQ70129	OCC_188	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT CHAMBA(PG)	POWER GRID	D	For AMP works.	18-Nov-2021	09:00	18-Nov-2021	18:00	Kindly approve	PLANNED	Approved	18-Nov-21	09:00	18-Nov-21	18:00	
775	RQ70155	OCC_188	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GORAKHPU R(PG)	POWER GRID	D	AMP WORK	18-Nov-2021	08:00	18-Nov-2021	17:00		PLANNED	Approved	18-Nov-21	08:00	18-Nov-21	17:00	
776	RQ70153	OCC_188	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GORAKHPU R(PG)	POWER GRID	D	AMP work.	18-Nov-2021	08:00	18-Nov-2021	18:00		PLANNED	Approved	18-Nov-21	08:00	18-Nov-21	18:00	

777	RQ70975	OCC_188	bbmb_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT PANIPAT(BB )	POWER GRID	D	To take isolator No. 413 in service	18-Nov-2021	08:00	18-Nov-2021	18:00		PLANNED	Approved	18-Nov-21	08:00	18-Nov-21	18:00	
778	RQ70592	OCC_188	bbmb_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BALLABHGA RH(PG)	POWER GRID	D	220 केवी उपकेन्द्र, बीबीएमबी, समयपुर को स्वचालित करने हेतु	18-Nov-2021	07:00	18-Nov-2021	18:00		PLANNED	Approved	18-Nov-21	07:00	18-Nov-21	18:00	
779	RQ70807	OCC_188	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT ABDULLAPU R(PG)	POWER GRID	D	For AMP works.	17-Nov-2021	10:00	17-Nov-2021	18:00	Kindly approve	PLANNED	Approved	17-Nov-21	10:00	17-Nov-21	18:00	
780	RQ70506	OCC_188	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAHADURG ARH(PG)	POWER GRID	D	AMP WORK OF ICT & Associate equipment	17-Nov-2021	09:30	17-Nov-2021	19:00		PLANNED	Approved	17-Nov-21	09:30	17-Nov-21	19:00	
781	RQ70505	OCC_188	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BAHADURG ARH(PG)	POWER GRID	D	AMP WORK OF ICT & Associate equipment	17-Nov-2021	09:30	17-Nov-2021	19:00		PLANNED	Approved	17-Nov-21	09:30	17-Nov-21	19:00	
782	RQ70781	OCC_188	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SIKAR(PG)	POWER GRID	D	TIE BAY LBB TESTING AFTER 413 BAY COMMISSIONING	17-Nov-2021	08:00	18-Nov-2021	18:00		PLANNED	Approved	17-Nov-21	08:00	18-Nov-21	18:00	
783	RQ70593	OCC_188	bbmb_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BALLABHGA RH(PG)	POWER GRID	D	220 केवी उपकेन्द्र, बीबीएमबी, समयपुर को स्वचालित करने हेतु	17-Nov-2021	07:00	17-Nov-2021	18:00		PLANNED	Approved	17-Nov-21	07:00	17-Nov-21	18:00	
784	RQ70203	OCC_188	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NALLAGARH (PG)	POWER GRID	D	For AMP works.	16-Nov-2021	10:00	16-Nov-2021	18:00	Kindly approve	PLANNED	Approved	16-Nov-21	10:00	16-Nov-21	18:00	
785	RQ70504	OCC_188	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT TUGHLAKAB AD(PG)	POWER GRID	D	For AMP Work	16-Nov-2021	09:00	16-Nov-2021	18:00		PLANNED	Approved	16-Nov-21	09:00	16-Nov-21	18:00	
786	RQ70516	OCC_188	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BHIWADI(PG )	POWER GRID	D	For AMP Work	16-Nov-2021	09:00	16-Nov-2021	18:00		PLANNED	Approved	16-Nov-21	09:00	16-Nov-21	18:00	

787	RQ70502	OCC_188	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ROORKEE(PG)	POWER GRID	D	For AMP Work	16-Nov-2021	09:00	16-Nov-2021	19:30		PLANNED	Approved	16-Nov-21	09:00	16-Nov-21	19:30	
788	RQ70128	OCC_188	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT CHAMBA(PG)	POWER GRID	D	For AMP works.	16-Nov-2021	09:00	16-Nov-2021	18:00	Kindly approve	PLANNED	Approved	16-Nov-21	09:00	16-Nov-21	18:00	
789	RQ70171	OCC_188	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JALANDHAR (PG)	POWER GRID	D	For AMP works.	16-Nov-2021	09:00	16-Nov-2021	19:00	Kindly approve	PLANNED	Approved	16-Nov-21	09:00	16-Nov-21	19:00	
790	RQ70809	OCC_188	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT ABDULLAPU R(PG)	POWER GRID	D	For AMP works.	15-Nov-2021	10:00	15-Nov-2021	18:00	Kindly approve	PLANNED	Approved	15-Nov-21	10:00	15-Nov-21	18:00	
791	RQ70819	OCC_188	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PANCHKULA (PG)	POWER GRID	D	For AMP works.	15-Nov-2021	09:30	15-Nov-2021	17:30	Kindly approve	PLANNED	Approved	15-Nov-21	09:30	15-Nov-21	17:30	
792	RQ70508	OCC_188	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAHARANI BAGH(PG)	POWER GRID	D	for AMP works	15-Nov-2021	09:00	15-Nov-2021	18:00		PLANNED	Approved	15-Nov-21	09:00	15-Nov-21	18:00	
793	RQ70584	OCC_188	bbmb_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT PANIPAT(BB)	POWER GRID	D	To bypass the isolator no 413 for replacement	15-Nov-2021	08:00	15-Nov-2021	18:00		PLANNED	Approved	15-Nov-21	08:00	15-Nov-21	18:00	
794	RQ70637	OCC_188	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BHADLA(PG)	POWER GRID	D	For Stringing work in BAY 222 of ICT 6	14-Nov-2021	10:00	14-Nov-2021	19:00		PLANNED	Approved	14-Nov-21	15:00	14-Nov-21	23:00	To be taken after 1500 Hrs
795	RQ70514	OCC_188	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHIWADI(PG)	POWER GRID	D	For AMP Work	14-Nov-2021	09:00	14-Nov-2021	18:00		PLANNED	Approved	14-Nov-21	09:00	14-Nov-21	18:00	
796	RQ70434	OCC_188	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAINPURI(PG)	POWER GRID	D	AMP work	13-Nov-2021	10:00	13-Nov-2021	18:00		PLANNED	Approved	13-Nov-21	10:00	13-Nov-21	18:00	



797	RQ70520	OCC_188	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BALLABHGA RH(PG)	POWER GRID	C	S/D Required for replacement of 220 kv Side CB.	13-Nov-2021	10:00	16-Nov-2021	18:00		PLANNED	Approved	13-Nov-21	10:00	16-Nov-21	18:00	
798	RQ70808	OCC_188	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ABDULLAPU R(PG)	POWER GRID	D	For AMP works.	12-Nov-2021	10:00	12-Nov-2021	18:00	Kindly approve	PLANNED	Approved	12-Nov-21	10:00	12-Nov-21	18:00	
799	RQ70513	OCC_188	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MEERUT(PG)	POWER GRID	D	For AMP Work	12-Nov-2021	09:00	12-Nov-2021	18:00		PLANNED	Approved	12-Nov-21	09:00	12-Nov-21	18:00	
800	RQ70515	OCC_188	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BHIWADI(PG )	POWER GRID	D	For AMP Work	12-Nov-2021	09:00	12-Nov-2021	18:00		PLANNED	Approved	12-Nov-21	09:00	12-Nov-21	18:00	
801	RQ70512	OCC_188	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MEERUT(PG)	POWER GRID	D	For AMP Work	11-Nov-2021	09:00	11-Nov-2021	18:00		PLANNED	Approved	11-Nov-21	09:00	11-Nov-21	18:00	
802	RQ70509	OCC_188	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KOTPUTLI(P G)	POWER GRID	D	for AMP works	11-Nov-2021	09:00	11-Nov-2021	18:00		PLANNED	Approved	11-Nov-21	09:00	11-Nov-21	18:00	
803	RQ70213	OCC_188	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NALLAGARH (PG)	POWER GRID	D	For AMP works.	10-Nov-2021	10:00	10-Nov-2021	18:00	Kindly approve	PLANNED	Approved	10-Nov-21	10:00	10-Nov-21	18:00	
804	RQ70511	OCC_188	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT MEERUT(PG)	POWER GRID	D	For AMP Work	10-Nov-2021	09:00	10-Nov-2021	18:00		PLANNED	Approved	10-Nov-21	09:00	10-Nov-21	18:00	
805	RQ70519	OCC_188	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BALLABHGA RH(PG)	POWER GRID	C	S/D Required for replacement of 220 kv Side CB.	09-Nov-2021	10:00	12-Nov-2021	18:00		PLANNED	Approved	09-Nov-21	10:00	12-Nov-21	18:00	
806	RQ70503	OCC_188	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT TUGHLAKAB AD(PG)	POWER GRID	D	For AMP Work	09-Nov-2021	09:00	09-Nov-2021	18:00		PLANNED	Approved	09-Nov-21	09:00	09-Nov-21	18:00	

807	RQ70507	OCC_188	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MAHARANI BAGH(PG)	POWER GRID	C	Connection of Existing Bus Bar with new installed Bus Bar for charging of 125 MVA newly commissioned reactor. All 400kV lines and ICTs except ICT-4 shall be charged and on load through either Bus 1 or Bus 2	08-Nov-2021	10:00	13-Nov-2021	19:00		PLANNED	Approved	08-Nov-21	10:00	13-Nov-21	19:00	
808	RQ70517	OCC_188	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BASSI(PG)	POWER GRID	C	COMPLETE OVERHAULING OF ICT	07-Nov-2021	09:00	20-Nov-2021	18:00		PLANNED	Approved	07-Nov-21	09:00	20-Nov-21	18:00	
809	RQ70525	OCC_188	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MANDOLA(P G)	POWER GRID	C	Retrofitment of existing 21589L AND 21589C Isolator By DTL	06-Nov-2021	08:00	09-Nov-2021	18:00		PLANNED	Approved	06-Nov-21	08:00	09-Nov-21	18:00	
810	RQ70521	OCC_188	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BALLABHGA RH(PG)	POWER GRID	C	S/D Required for replacement of 220 kv Side CB.	05-Nov-2021	10:00	08-Nov-2021	18:00		PLANNED	Approved	05-Nov-21	10:00	08-Nov-21	18:00	
811	RQ70510	OCC_188	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KOTPUTLI(P G)	POWER GRID	D	For AMP Work	02-Nov-2021	09:00	02-Nov-2021	18:00		PLANNED	Approved	02-Nov-21	09:00	02-Nov-21	18:00	
812	RQ70185	OCC_188	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW_ 1(PG)	POWER GRID	D	Tan delta testing of bushing	02-Nov-2021	09:00	02-Nov-2021	18:00		PLANNED	Approved	02-Nov-21	09:00	02-Nov-21	18:00	
813	RQ70523	OCC_188	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MANDOLA(P G)	POWER GRID	C	Retrofitment of existing 21589L AND 21589C Isolator By DTL	02-Nov-2021	08:00	05-Nov-2021	18:00		PLANNED	Approved	02-Nov-21	08:00	05-Nov-21	18:00	
814	RQ70142	OCC_188	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT FATEHABAD (PG)	POWER GRID	D	for AMP work.	01-Nov-2021	10:00	01-Nov-2021	18:00	Kindly approve	PLANNED	Approved	01-Nov-21	10:00	01-Nov-21	18:00	

815	RQ70518	OCC_188	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BALLABHGA RH(PG)	POWER GRID	C	S/D Required for replacement of 220 kv Side CB.	01-Nov-2021	10:00	04-Nov-2021	18:00		PLANNED	Approved	01-Nov-21	10:00	04-Nov-21	18:00	
816	RQ70501	OCC_188	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT GURGAON(PG)	POWER GRID	D	PD sensor mounting and earth switch mechanism check by NHVS on ICT-4 GIS compartment	01-Nov-2021	09:30	01-Nov-2021	19:30	Kindly approve on 29.10.2021	PLANNED	Approved	01-Nov-21	09:30	01-Nov-21	19:30	
817	RQ70169	OCC_188	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ALLAHABAD (PG)	POWER GRID	D	To attend isolator alignment issue	01-Nov-2021	09:00	01-Nov-2021	14:00		PLANNED	Approved	01-Nov-21	09:00	01-Nov-21	14:00	
818	RQ70524	OCC_188	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MANDOLA(PG)	POWER GRID	C	Retrofittment of existing 21589L AND 21589C Isolator By DTL	01-Nov-2021	08:30	04-Nov-2021	18:30	Kindly approve from 25.10.21 to 28.10.21	PLANNED	Approved	01-Nov-21	08:30	04-Nov-21	18:30	
819	RQ70522	OCC_188	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANDOLA(PG)	POWER GRID	C	Retrofittment of existing 21589L AND 21589C Isolator By DTL	01-Nov-2021	08:30	04-Nov-2021	18:30	Kindly approve from 29.10.21 to 01.11.21	PLANNED	Approved	01-Nov-21	08:30	04-Nov-21	18:30	
820	RQ70033	OCC_188	cpcc2_sd	TRANSFORMER	400/220 KV 250 MVA ICT 2 AT MOGA(PG)	POWER GRID	D	For ICT AMP Works	01-Nov-2021	08:00	01-Nov-2021	17:30		PLANNED	Approved	01-Nov-21	08:00	01-Nov-21	17:30	
821	RQ70428	OCC_188	slcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT AJMER(RS)	RRVPN L	D	QUARTERLY MAINTENANCE WORK OF BAY EQUIPMENTS & TRANSFORMER	29-Nov-2021	08:00	29-Nov-2021	18:00		PLANNED	Approved	29-Nov-21	08:00	29-Nov-21	18:00	
822	RQ70430	OCC_188	slcrs_sd	TRANSFORMER	400/220 KV 250 MVA ICT 1 AT HEERAPURA (RS)	RRVPN L	D	Quarterly maintenance work of 400 KV side bay Equipments	26-Nov-2021	08:00	26-Nov-2021	18:00		PLANNED	Approved	26-Nov-21	08:00	26-Nov-21	18:00	
823	RQ70425	OCC_188	slcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HINDAUN(RS)	RRVPN L	D	Half yearly Maintance & testing work	25-Nov-2021	08:00	25-Nov-2021	18:00		PLANNED	Approved	25-Nov-21	08:00	25-Nov-21	18:00	
824	RQ70424	OCC_188	slcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HINDAUN(RS)	RRVPN L	D	Half yearly Maintance & testing work	24-Nov-2021	08:00	24-Nov-2021	18:00		PLANNED	Approved	24-Nov-21	08:00	24-Nov-21	18:00	

825	RQ70422	OCC_188	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AJMER(RS)	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF BAY EQUIPMENTS & TRANSFORMER	22-Nov-2021	08:00	22-Nov-2021	18:00		PLANNED	Approved	22-Nov-21	08:00	22-Nov-21	18:00	
826	RQ70429	OCC_188	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BIKANER(RS)	RRVPNL	D	Routine Maintenance & Testing	18-Nov-2021	08:00	18-Nov-2021	18:00		PLANNED	Approved	18-Nov-21	08:00	18-Nov-21	18:00	
827	RQ70427	OCC_188	sldcrs_sd	TRANSFORMER	400/220 KV 250 MVA ICT 2 AT HEERAPURA (RS)	RRVPNL	D	Quarterly maintenance work of 400 KV side bay Equipments	18-Nov-2021	08:00	18-Nov-2021	18:00		PLANNED	Approved	18-Nov-21	08:00	18-Nov-21	18:00	
828	RQ70423	OCC_188	sldcrs_sd	TRANSFORMER	400/220 KV 250 MVA ICT 3 AT HEERAPURA (RS)	RRVPNL	D	Quarterly maintenance work of 400 KV side bay Equipments	17-Nov-2021	08:00	17-Nov-2021	18:00		PLANNED	Approved	17-Nov-21	08:00	17-Nov-21	18:00	
829	RQ70431	OCC_188	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT HEERAPURA (RS)	RRVPNL	D	Quarterly maintenance work of 400 KV side bay Equipments	16-Nov-2021	08:00	16-Nov-2021	18:00		PLANNED	Approved	16-Nov-21	08:00	16-Nov-21	18:00	
830	RQ70426	OCC_188	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT RAJWEST(RW)	RRVPNL	D	Planned maintenance	15-Nov-2021	08:00	16-Nov-2021	18:00		PLANNED	Approved	15-Nov-21	08:00	16-Nov-21	18:00	
831	RQ70432	OCC_188	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANKANI(RS)	RRVPNL	D	Preventive maintenance work of transformer bay	15-Nov-2021	08:00	17-Nov-2021	18:00		PLANNED	Approved	15-Nov-21	08:00	17-Nov-21	18:00	
832	RQ69806	OCC_188	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SULTANPUR (UP)	UPPTCL	D	For Routine Bay Maintenance Work	25-Nov-2021	10:00	25-Nov-2021	18:00		PLANNED	Approved	25-Nov-21	10:00	25-Nov-21	18:00	
833	RQ69885	OCC_188	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SARNATH(UP)	UPPTCL	C	Attending oil leakage from OLTC Tank and Radiators	25-Nov-2021	09:00	02-Dec-2021	18:00	Other ICTs will be remain in service	PLANNED	Approved	25-Nov-21	09:00	02-Dec-21	18:00	
834	RQ69818	OCC_188	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ORAI(UP)	UPPTCL	D	for routine testing and maintenance of transformer bay	23-Nov-2021	09:00	23-Nov-2021	18:00		PLANNED	Approved	23-Nov-21	09:00	23-Nov-21	18:00	

835	RQ69809	OCC_188	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT GR.NOIDA(UPC)	UPPTCL	D	Routine testing & General Maintenance work will be done during this shutdown period of mentioned ICT.	21-Nov-2021	10:00	21-Nov-2021	17:00		PLANNED	Approved	21-Nov-21	10:00	21-Nov-21	17:00	
836	RQ69815	OCC_188	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MUZAFFAR NAGAR(UP)	UPPTCL	D	For routine testing and other maintenance work	18-Nov-2021	10:00	18-Nov-2021	16:00		PLANNED	Approved	18-Nov-21	10:00	18-Nov-21	16:00	
837	RQ69796	OCC_188	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW(UP)	UPPTCL	D	For Annual Bay Maintenance, Transformer Testing and Protection Relay Testing Works	17-Nov-2021	09:00	18-Nov-2021	18:00		PLANNED	Approved	17-Nov-21	09:00	18-Nov-21	18:00	
838	RQ69822	OCC_188	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT HAPUR(UP)	UPPTCL	D	For Normalization of 1500MVA ICT-1 -Y phase ICT will be charged in place of Spare ICT	15-Nov-2021	11:00	15-Nov-2021	12:00		PLANNED	Approved	15-Nov-21	11:00	15-Nov-21	12:00	
839	RQ69821	OCC_188	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DASNA(UP)	UPPTCL	D	For Annual Maintenance & Testing work of transformer	15-Nov-2021	10:00	15-Nov-2021	12:00		PLANNED	Approved	15-Nov-21	10:00	15-Nov-21	12:00	
840	RQ69795	OCC_188	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUCKNOW(UP)	UPPTCL	D	For Annual Bay Maintenance, Transformer Testing and Protection Relay Testing Works	15-Nov-2021	09:00	16-Nov-2021	18:00		PLANNED	Approved	15-Nov-21	09:00	16-Nov-21	18:00	
841	RQ70118	OCC_188	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FIROZABAD(PJFTL)	UPPTCL	C	Annual Maintenance Plan (AMP)	15-Nov-2021	08:00	16-Nov-2021	18:00		PLANNED	Approved	15-Nov-21	08:00	16-Nov-21	18:00	
842	RQ69808	OCC_188	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GR.NOIDA(UPC)	UPPTCL	C	245kV LV side B phase Bushing will be replace due to higher side of tan delta results of its of 315MVA (400/220/33kV) ICT-2nd at 400kV S/S Greater Noida.	13-Nov-2021	10:00	14-Nov-2021	17:00		PLANNED	Approved	13-Nov-21	10:00	14-Nov-21	17:00	

843	RQ69805	OCC_188	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 2 AT SULTANPUR (UP)	UPPTCL	D	For Replacement of Bushing	13-Nov-2021	10:00	23-Nov-2021	18:00		PLANNED	Approved	13-Nov-21	10:00	23-Nov-21	18:00	
844	RQ69807	OCC_188	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SULTANPUR (UP)	UPPTCL	D	For Routine Bay Maintenance Work	12-Nov-2021	10:00	12-Nov-2021	18:00		PLANNED	Approved	12-Nov-21	10:00	12-Nov-21	18:00	
845	RQ69797	OCC_188	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT UNNAO(UP)	UPPTCL	D	Testing of Circuit Breakers, CTs, and Bushings at 400 KV S/S Unnao	12-Nov-2021	09:00	12-Nov-2021	17:00		PLANNED	Approved	12-Nov-21	09:00	12-Nov-21	17:00	
846	RQ69814	OCC_188	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 3 AT MURADNAG AR_2(UP)	UPPTCL	D	Top-up for transformer Oil and Maintenance Work	11-Nov-2021	09:00	11-Nov-2021	17:00		PLANNED	Approved	11-Nov-21	09:00	11-Nov-21	17:00	
847	RQ69816	OCC_188	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PANKI(UP)	UPPTCL	C	Bay maintenance and protection testing.	11-Nov-2021	08:00	12-Nov-2021	17:00		PLANNED	Approved	11-Nov-21	08:00	12-Nov-21	17:00	
848	RQ69812	OCC_188	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT MURADNAG AR_1(UP)	UPPTCL	D	Routine testing and maintenance work	10-Nov-2021	09:00	10-Nov-2021	18:00		PLANNED	Approved	10-Nov-21	09:00	10-Nov-21	18:00	
849	RQ69813	OCC_188	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MURADNAG AR_2(UP)	UPPTCL	D	Routine testing and maintenance work	09-Nov-2021	09:00	09-Nov-2021	17:00		PLANNED	Approved	09-Nov-21	09:00	09-Nov-21	17:00	
850	RQ69820	OCC_188	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT AZAMGARH( UP)	UPPTCL	D	For routine testing of 500MVA ICT-I Relays and bay maintenance work at 400KV S/S Azamgarh	08-Nov-2021	09:00	08-Nov-2021	18:00		PLANNED	Approved	08-Nov-21	09:00	08-Nov-21	18:00	
851	RQ69811	OCC_188	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MURADNAG AR_1(UP)	UPPTCL	D	Routine testing and maintenance work	08-Nov-2021	09:00	08-Nov-2021	18:00		PLANNED	Approved	08-Nov-21	09:00	08-Nov-21	18:00	
852	RQ69803	OCC_188	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BAREILLY(UP )	UPPTCL	D	preventive maintenance	02-Nov-2021	09:00	02-Nov-2021	18:00		PLANNED	Approved	02-Nov-21	09:00	02-Nov-21	18:00	

853	RQ69884	OCC_188	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT SARNATH(UP)	UPPTCL	D	General maintenance, routine testing and shifting of energy meter	02-Nov-2021	09:00	02-Nov-2021	18:00	Other ICTs will be remain in service	PLANNED	Approved	02-Nov-21	09:00	02-Nov-21	18:00	
854	RQ69801	OCC_188	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAREILLY(UP)	UPPTCL	D	preventive maintenance	01-Nov-2021	14:00	01-Nov-2021	18:00		PLANNED	Approved	01-Nov-21	14:00	01-Nov-21	18:00	
855	RQ69802	OCC_188	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAREILLY(UP)	UPPTCL	D	preventive maintenance	01-Nov-2021	08:00	01-Nov-2021	13:00		PLANNED	Approved	01-Nov-21	08:00	01-Nov-21	13:00	
856	RQ70071	OCC_188	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT DHANODA(HV)	HVPNL	D	To review the settings and testing of relays and carry out 3 yearly mtc	25-Nov-2021	09:00	25-Nov-2021	18:00		PLANNED	Approved	25-Nov-21	09:00	25-Nov-21	18:00	
857	RQ70070	OCC_188	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DHANODA(HV)	HVPNL	D	To review the settings and testing of relays and carry out 3 yearly mtc	22-Nov-2021	09:00	22-Nov-2021	18:00		PLANNED	Approved	22-Nov-21	09:00	22-Nov-21	18:00	
858	RQ70072	OCC_188	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DAULATABAD(HV)	HVPNL	D	For replacement 220kV side CT being high ten delta	18-Nov-2021	09:30	18-Nov-2021	17:30		PLANNED	Approved	18-Nov-21	09:30	18-Nov-21	17:30	
859	RQ70048	OCC_188	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NAWADA(HV)	HVPNL	D	For yearly mtc of allied equipment of ICT along with TIE-1	12-Nov-2021	10:00	12-Nov-2021	16:00		PLANNED	Approved	12-Nov-21	10:00	12-Nov-21	16:00	
860	RQ70049	OCC_188	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DEEPALPUR(JHKT)	HVPNL	D	For AMP Work	09-Nov-2021	10:00	09-Nov-2021	18:00		PLANNED	Approved	09-Nov-21	10:00	09-Nov-21	18:00	
861	RQ70633	OCC_188	indigrid_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT PATRAN(PATR)	PATRAN	C	SF6 gas leakage arrest	25-Nov-2021	08:00	05-Dec-2021	18:00	Specialized manpower for the work has arranged to complete the work (OEM Partner)	PLANNED	Approved	25-Nov-21	08:00	05-Dec-21	18:00	

862	RQ70884	OCC_188	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MUKTSAR(P S)		D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	22-Nov-2021	09:00	22-Nov-2021	17:00		PLANNED	Approved	22-Nov-21	09:00	22-Nov-21	17:00	
863	RQ70883	OCC_188	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)		D	Maintenance of ICT Bushing Clamps, 220 kV Output Bus bar , Transformer Cleaning	17-Nov-2021	09:00	17-Nov-2021	17:00	-	PLANNED	Approved	17-Nov-21	09:00	17-Nov-21	17:00	
864	RQ70882	OCC_188	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)		D	Maintenance of 406 89L, 406 89A isolator	16-Nov-2021	09:00	16-Nov-2021	17:00	-	PLANNED	Approved	16-Nov-21	09:00	16-Nov-21	17:00	
865	RQ70881	OCC_188	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NAKODAR(P SG)		D	Periodic Maintenance	16-Nov-2021	00:00	16-Nov-2021	00:00		PLANNED	Approved	16-Nov-21	00:00	16-Nov-21	00:00	
866	RQ70880	OCC_188	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)		D	Testing to be done by Protection Team	15-Nov-2021	09:00	15-Nov-2021	17:00	-	PLANNED	Approved	15-Nov-21	09:00	15-Nov-21	17:00	
867	RQ70879	OCC_188	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAKHU(PS)		D	Nut bolt tightening and cleaning of HV and LV Bushings,checking of OLTC motor and cooling fan motors , MB Terminal	11-Nov-2021	09:00	11-Nov-2021	17:00		PLANNED	Approved	11-Nov-21	09:00	11-Nov-21	17:00	
868	RQ70878	OCC_188	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAKHU(PS)		D	Cleaning of HV and LV Bushings of ICT-2,HVVSS Checking,CTR Panel cleaning and checking	09-Nov-2021	09:00	09-Nov-2021	17:00		PLANNED	Approved	09-Nov-21	09:00	09-Nov-21	17:00	
869	RQ70877	OCC_188	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MUKTSAR(P S)		D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	08-Nov-2021	09:00	08-Nov-2021	17:00		PLANNED	Approved	08-Nov-21	09:00	08-Nov-21	17:00	



870	RQ70876	OCC_188	slcpcs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAKHU(PS)		D	Cleaning of HV and LV Bushings of ICT-1,HVWSS Checking,CTR Panel cleaning and checking	02-Nov-2021	09:00	02-Nov-2021	17:00		PLANNED	Approved	02-Nov-21	09:00	02-Nov-21	17:00	
871	RQ70875	OCC_188	slcpcs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NAKODAR(P SG)		D	Periodic Maintenance	02-Nov-2021	00:00	02-Nov-2021	00:00		PLANNED	Approved	02-Nov-21	00:00	02-Nov-21	00:00	
872	RQ70359	OCC_188	dadrigas_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT DADRIGAS(NT)	NTPC	C	Annual shutdown	22-Nov-2021	08:00	30-Nov-2021	18:00	PM and testing	PLANNED	Approved	22-Nov-21	08:00	30-Nov-21	18:00	
873	RQ70358	OCC_188	dadrigas_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DADRIGAS(NT)	NTPC	C	Annual shutdown	08-Nov-2021	08:00	18-Nov-2021	18:00	PM and testing	PLANNED	Approved	08-Nov-21	08:00	18-Nov-21	18:00	
874	RQ70971	OCC_188	slcdrv_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BAMNOLI(D V)	DTL	D	Erection of Tower and beam for Incomer Bay of newly erected 500 MVA Tr. Bay	17-Nov-2021	08:00	17-Nov-2021	18:00		PLANNED	Approved	17-Nov-21	08:00	17-Nov-21	18:00	
875	RQ70170	OCC_188	slcdrv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT BAWANA(D V)	DTL	D	To carry out Capacitance & Tan-Delta testing of ICT, CT's etc. along with other general mtnc. / PMS activities.	15-Nov-2021	09:00	15-Nov-2021	15:00		PLANNED	Approved	15-Nov-21	09:00	15-Nov-21	15:00	
876	RQ70281	OCC_188	slcdrv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT MUNDKA(D V)	DTL	D	Bay Maintenance and NIFPES maintenance	11-Nov-2021	09:30	11-Nov-2021	17:00		PLANNED	Approved	11-Nov-21	09:30	11-Nov-21	17:00	
877	RQ70282	OCC_188	slcdrv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT MUNDKA(D V)	DTL	D	Tan Delta testing of 315 MVA 400/220kV ICT 4 alongwith Bay Maintenance and NIFPES maintenance	08-Nov-2021	09:30	08-Nov-2021	17:00		PLANNED	Approved	08-Nov-21	09:30	08-Nov-21	17:00	

878	RQ70214	OCC_188	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DEHAR(BB)	POWER GRID,B BMB	C	For scheme modification of ICT at BBMB Dehar Substation (2 nos. Backup Overcurrent Relay Installation, Master Trip Relay Installation, CT, PT Wiring modification work, Integration of Relays in SCADA and remote testing, etc.)	16-Nov-2021	10:00	18-Nov-2021	18:00	Kindly approve	PLANNED	Approved	16-Nov-21	10:00	18-Nov-21	18:00	
879	RQ70621	OCC_188	indigrid_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT AMARGARH (NRSS XXIX)	NRSS XXIX	D	ICT-2 B phase changeover to spare ICT for installation of canopies and PRD switch	13-Nov-2021	10:00	13-Nov-2021	11:00		PLANNED	Approved	13-Nov-21	10:00	13-Nov-21	11:00	
880	RQ70620	OCC_188	indigrid_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT AMARGARH (NRSS XXIX)	NRSS XXIX	D	ICT-2 Y phase changeover to spare ICT for installation of canopies and PRD switch	11-Nov-2021	10:00	11-Nov-2021	11:00		PLANNED	Approved	11-Nov-21	10:00	11-Nov-21	11:00	
881	RQ70617	OCC_188	indigrid_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT AMARGARH (NRSS XXIX)	NRSS XXIX	D	ICT-2 R Phase changeover with spare ICT for installation of canopies and PRD switch	09-Nov-2021	10:00	09-Nov-2021	11:00		PLANNED	Approved	09-Nov-21	10:00	09-Nov-21	11:00	
882	RQ70615	OCC_188	indigrid_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AMARGARH (NRSS XXIX)	NRSS XXIX	D	ICT-1 B Phase change over with spare ICT for installation of canopies and PRD switch	07-Nov-2021	10:00	07-Nov-2021	11:00		PLANNED	Approved	07-Nov-21	10:00	07-Nov-21	11:00	
883	RQ70614	OCC_188	indigrid_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AMARGARH (NRSS XXIX)	NRSS XXIX	D	ICT-1 Y Phase changeover with spare ICT for installation of canopies and PRD Switch	05-Nov-2021	10:00	05-Nov-2021	11:00		PLANNED	Approved	05-Nov-21	10:00	05-Nov-21	11:00	

884	RQ70613	OCC_188	indigrid_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AMARGARH (NRSS XXIX)	NRSS XXIX	D	ICT-1 R phase changeover with spare ICT for installing canopies and PRD switch replacement	03-Nov-2021	10:00	03-Nov-2021	11:00		PLANNED	Approved	03-Nov-21	10:00	03-Nov-21	11:00	
885	RQ69886	OCC_188	stuurp_sd	TRANSFORMER	400/11 KV 100 MVA ST 2 AT HARDUAGA NJ (UP)	UPRVU NL	C	For preventive maintenance & protection checks of transformer	10-Nov-2021	08:00	15-Nov-2021	18:00	At the same time, work of fixing of cladding sheets on transformer side wall of CCR building will be carried out which need complete shut down of over head conductors anchored in CCR building. This is	PLANNED	Approved	10-Nov-21	08:00	15-Nov-21	18:00	
886	RQ70618	OCC_188	indigrid_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT PRITHALA (GPTL)	GPTL	D	Annual Maintenance Works	09-Nov-2021	08:00	09-Nov-2021	20:00	AMP Work	PLANNED	Approved	09-Nov-21	08:00	09-Nov-21	20:00	
887	RQ70616	OCC_188	indigrid_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT PRITHALA (GPTL)	GPTL	D	Annual Maintenance Works	08-Nov-2021	08:00	08-Nov-2021	20:00	AMP work	PLANNED	Approved	08-Nov-21	08:00	08-Nov-21	20:00	
888	RQ70280	OCC_188	cpcc3_sd	TRANSFORMER	220/132 KV 200 MVA ICT 2 AT RAEBAREILL Y(PG)	POWER GRID	D	AMP of ICT and Bay Equipments	09-Nov-2021	08:00	09-Nov-2021	18:00		PLANNED	Approved	09-Nov-21	08:00	09-Nov-21	18:00	
889	RQ70379	OCC_188	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 1 AT PITHORAGA RH(PG)	POWER GRID	D	To facilitate shutdown of 220 KV Main BUS Bar and 132 KV Main BUS Bar at Pithoragarh SS	01-Nov-2021	09:00	01-Nov-2021	17:00		PLANNED	Approved	01-Nov-21	09:00	01-Nov-21	17:00	

890	RQ70378	OCC_188	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 2 AT PITHORAGARH(PG)	POWER GRID	D	To facilitate shutdown of 220 KV Main BUS Bar and 132 KV Main BUS Bar at Pithoragarh SS	01-Nov-2021	09:00	01-Nov-2021	17:00		PLANNED	Approved	01-Nov-21	09:00	01-Nov-21	17:00	
891	RQ70572	OCC_188	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BARNALA(PS)-SANGRUR(BB) (BBMB) CKT-1	BBMB	D	Yearly Mtc. Of sub station equipments & line	01-Dec-2021	08:00	01-Dec-2021	18:00		PLANNED	Approved	01-Dec-21	08:00	01-Dec-21	18:00	
892	RQ70573	OCC_188	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR (BB)-JAMSHER(PB) (BB) CKT-1	BBMB	D	Yearly Mtc. Of sub station equipments & line	30-Nov-2021	08:00	30-Nov-2021	18:00		PLANNED	Approved	30-Nov-21	08:00	30-Nov-21	18:00	
893	RQ70545	OCC_188	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR-SANGRUR (BB) CKT-1	BBMB	D	Yearly mtc	29-Nov-2021	08:00	30-Nov-2021	18:00		PLANNED	Approved	29-Nov-21	08:00	30-Nov-21	18:00	
894	RQ70571	OCC_188	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-2	BBMB	D	Yearly Mtc. Of sub station equipments & line	29-Nov-2021	08:00	29-Nov-2021	18:00		PLANNED	Approved	29-Nov-21	08:00	29-Nov-21	18:00	
895	RQ70486	OCC_188	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-4	BBMB	C	Stringing of 400 kV D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0	26-Nov-2021	08:00	27-Nov-2021	18:00	"Already approved from 27.10.2021 to 28.10.2021 But due to RoW issue , site plan to reschedule the outage to next OCC. If RoW resolved with the help of Administration than this outage can be availed in October	PLANNED	Approved	26-Nov-21	08:00	27-Nov-21	18:00	

896	RQ70483	OCC_188	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-1	BBMB	C	Stringing of 400 kV D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0	26-Nov-2021	08:00	27-Nov-2021	18:00	"Already approved from 27.10.2021 to 28.10.2021 But due to RoW issue, site plan to reschedule the outage to next OCC. If RoW resolved with the help of Administration than this outage can be availed in October 21	PLANNED	Approved	26-Nov-21	08:00	27-Nov-21	18:00	
897	RQ70484	OCC_188	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-2	BBMB	C	Stringing of 400 kV D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0	26-Nov-2021	08:00	27-Nov-2021	18:00	"Already approved from 27.10.2021 to 28.10.2021 But due to RoW issue, site plan to reschedule the outage to next OCC. If RoW resolved with the help of Administration than this outage can be availed in October 21	PLANNED	Approved	26-Nov-21	08:00	27-Nov-21	18:00	

898	RQ70485	OCC_188	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-3	BBMB	C	Stringing of 400 kV D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0	26-Nov-2021	08:00	27-Nov-2021	18:00	"Already approved from 27.10.2021 to 28.10.2021 But due to RoW issue, site plan to reshedule the outage to next OCC. If RoW resolved with the help of Administration than this outage can be availed in October	PLANNED	Approved	26-Nov-21	08:00	27-Nov-21	18:00	
899	RQ70569	OCC_188	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV JALANDHAR -PONG (BB) CKT-1	BBMB	D	Yearly Mtc. Of sub station equipments & line	26-Nov-2021	08:00	26-Nov-2021	18:00		PLANNED	Approved	26-Nov-21	08:00	26-Nov-21	18:00	
900	RQ70567	OCC_188	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-SANGRUR(P S) (BB) CKT-	BBMB	C	Yearly Mtc. Of lines & repalcement of Isolators	26-Nov-2021	08:00	28-Nov-2021	18:00		PLANNED	Approved	26-Nov-21	08:00	28-Nov-21	18:00	
901	RQ70958	OCC_188	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV DEHAR-GANGUWAL (BB) CKT-2	BBMB	D	Annual mtc and Attend hot point.	26-Nov-2021	08:00	26-Nov-2021	18:00		PLANNED	Approved	26-Nov-21	08:00	26-Nov-21	18:00	
902	RQ70562	OCC_188	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-3	BBMB	D	Pre winter Mtc.	25-Nov-2021	08:00	25-Nov-2021	18:00		PLANNED	Approved	25-Nov-21	08:00	25-Nov-21	18:00	
903	RQ70565	OCC_188	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV DELHI RR(BB)-NARELA(DV) (BBMB) CKT-1	BBMB	D	Pre winter Mtc.	24-Nov-2021	08:00	24-Nov-2021	18:00		PLANNED	Approved	24-Nov-21	08:00	24-Nov-21	18:00	

904	RQ70556	OCC_188	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV GANGUWAL -DHULKOTE (BB) CKT-2	BBMB	D	Mtc of Line	23-Nov-2021	08:00	24-Nov-2021	18:00		PLANNED	Approved	23-Nov-21	08:00	24-Nov-21	18:00	
905	RQ70564	OCC_188	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHAKRA_L-GANGUWAL (BB) CKT-1	BBMB	D	Annual mtc & Attend hot point.	23-Nov-2021	08:00	23-Nov-2021	18:00		PLANNED	Approved	23-Nov-21	08:00	23-Nov-21	18:00	
906	RQ70561	OCC_188	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-2	BBMB	D	Pre winter Mtc.	23-Nov-2021	08:00	23-Nov-2021	18:00		PLANNED	Approved	23-Nov-21	08:00	23-Nov-21	18:00	
907	RQ70552	OCC_188	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-2	BBMB	C	Yearly Mtc. Of lines & repalcement of Isolators	22-Nov-2021	08:00	24-Nov-2021	18:00		PLANNED	Approved	22-Nov-21	08:00	24-Nov-21	18:00	
908	RQ70563	OCC_188	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV CHARKHI DADRI-SAMAYPUR (BB) CKT-1	BBMB	C	220 केवी उपकेन्द्र, बीबीएमवी, समयपुर को स्वचालित करने हेतु	22-Nov-2021	08:00	25-Nov-2021	18:00		PLANNED	Approved	22-Nov-21	08:00	25-Nov-21	18:00	
909	RQ70560	OCC_188	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-1	BBMB	D	Pre winter Mtc.	22-Nov-2021	08:00	22-Nov-2021	18:00		PLANNED	Approved	22-Nov-21	08:00	22-Nov-21	18:00	
910	RQ70559	OCC_188	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV GANGUWAL (BB)-BHARI(PS) (BB) CKT-1	BBMB	D	Annual mtc & Attend hot point.	18-Nov-2021	08:00	18-Nov-2021	18:00		PLANNED	Approved	18-Nov-21	08:00	18-Nov-21	18:00	
911	RQ70557	OCC_188	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHATINDA (PS)-LEHRAMOH ABBAT(PS) (BBMB) CKT-1	BBMB	D	Yearly Mtc. Of line	17-Nov-2021	08:00	17-Nov-2021	18:00		PLANNED	Approved	17-Nov-21	08:00	17-Nov-21	18:00	
912	RQ70555	OCC_188	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV GANGUWAL -DHULKOTE (BB) CKT-1	BBMB	D	Mtc of Line	16-Nov-2021	08:00	17-Nov-2021	18:00		PLANNED	Approved	16-Nov-21	08:00	17-Nov-21	18:00	

913	RQ70957	OCC_188	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV JAGADHARI-KURUKSHETRA (BB) CKT-1	BBMB	D	pre winter yearly mtc. of line and S/s equipment	16-Nov-2021	08:00	16-Nov-2021	18:00		PLANNED	Approved	16-Nov-21	08:00	16-Nov-21	18:00	
914	RQ70554	OCC_188	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-4	BBMB	C	उपकेन्द्र को स्वचालित करने हेतु	16-Nov-2021	08:00	18-Nov-2021	18:00		PLANNED	Approved	16-Nov-21	08:00	18-Nov-21	18:00	
915	RQ70550	OCC_188	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BARNALA(PS)-BARNALA(B) (BBMB) CKT-1	BBMB	D	Mtc. of s/stn. equipment	15-Nov-2021	08:00	15-Nov-2021	18:00		PLANNED	Approved	15-Nov-21	08:00	15-Nov-21	18:00	
916	RQ70551	OCC_188	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-1	BBMB	C	Yearly Mtc. Of lines & repalcement of Isolators	15-Nov-2021	08:00	17-Nov-2021	18:00		PLANNED	Approved	15-Nov-21	08:00	17-Nov-21	18:00	
917	RQ70553	OCC_188	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-3	BBMB	D	उपकेन्द्र को स्वचालित करने हेतु	15-Nov-2021	08:00	15-Nov-2021	18:00		PLANNED	Approved	15-Nov-21	08:00	15-Nov-21	18:00	
918	RQ70547	OCC_188	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV JALANDHAR-JAMALPUR (BB) CKT-1	BBMB	D	Yearly Mtc. Of sub station equipments	13-Nov-2021	08:00	13-Nov-2021	18:00		PLANNED	Approved	13-Nov-21	08:00	13-Nov-21	18:00	
919	RQ70548	OCC_188	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV JALANDHAR-JAMALPUR (BB) CKT-2	BBMB	D	Yearly Mtc. Of sub station equipments	12-Nov-2021	08:00	12-Nov-2021	18:00		PLANNED	Approved	12-Nov-21	08:00	12-Nov-21	18:00	
920	RQ70549	OCC_188	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-2	BBMB	D	Yearly Mtc. Of sub station equipments & line	12-Nov-2021	08:00	12-Nov-2021	18:00		PLANNED	Approved	12-Nov-21	08:00	12-Nov-21	18:00	
921	RQ70546	OCC_188	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV HISSAR-SANGRUR (BB) CKT-2	BBMB	D	Yearly mtc	11-Nov-2021	08:00	12-Nov-2021	18:00		PLANNED	Approved	11-Nov-21	08:00	12-Nov-21	18:00	



922	RQ70956	OCC_188	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV GANGUWAL - JAGADHARI (BB) CKT-1	BBMB	D	pre winter yearly mtc. of line and S/s equipment	11-Nov-2021	08:00	11-Nov-2021	18:00		PLANNED	Approved	11-Nov-21	08:00	11-Nov-21	18:00	
923	RQ70403	OCC_188	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	BBMB	D	for overhauling of its circuit breaker at Dadri end	10-Nov-2021	08:00	14-Nov-2021	18:00	As Shutdown also proposed at Dadri end w.e.f 10.11.2021 to 12.11.2021 for replacement of ol isolator with motorized isolator, so in continuation of this we also proposed	PLANNED	Approved	10-Nov-21	08:00	14-Nov-21	18:00	
924	RQ70540	OCC_188	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	BBMB	C	Replacment of 3 no. Isolator & Yearly mtc	10-Nov-2021	08:00	12-Nov-2021	18:00		PLANNED	Approved	10-Nov-21	08:00	12-Nov-21	18:00	
925	RQ70544	OCC_188	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV DASUYA(PS) - JALANDHAR (BB) (BBMB) CKT-	BBMB	D	Yearly mtc of Sub-station equipments & line	10-Nov-2021	08:00	10-Nov-2021	18:00		PLANNED	Approved	10-Nov-21	08:00	10-Nov-21	18:00	
926	RQ70955	OCC_188	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV DEHAR-GANGUWAL (BB) CKT-1	BBMB	D	Annual mtc and Attend hot point.	09-Nov-2021	08:00	09-Nov-2021	18:00		PLANNED	Approved	09-Nov-21	08:00	09-Nov-21	18:00	
927	RQ70402	OCC_188	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	BBMB	D	For line maintenance and tree trimming Work	08-Nov-2021	08:00	08-Nov-2021	18:00		PLANNED	Approved	08-Nov-21	08:00	08-Nov-21	18:00	

928	RQ70538	OCC_188	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-SANGRUR(P S) (BB) CKT-	BBMB	C	Yearly mtc of line & replacement of isolators	08-Nov-2021	08:00	10-Nov-2021	18:00		PLANNED	Approved	08-Nov-21	08:00	10-Nov-21	18:00	
929	RQ70539	OCC_188	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	BBMB	D	Replacment of 1 Isolator & Yearly mtc	08-Nov-2021	08:00	08-Nov-2021	18:00		PLANNED	Approved	08-Nov-21	08:00	08-Nov-21	18:00	
930	RQ70541	OCC_188	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PANIPAT-KURUKSHETRA (BB) CKT-1	BBMB	C	For replacement of line isolator	08-Nov-2021	08:00	10-Nov-2021	18:00		PLANNED	Approved	08-Nov-21	08:00	10-Nov-21	18:00	
931	RQ70534	OCC_188	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BARNALA(PS)-SANGRUR(B) (BBMB) CKT-1	BBMB	D	Yearly mtc of line ofS/stn Equipments	02-Nov-2021	08:00	02-Nov-2021	18:00		PLANNED	Approved	02-Nov-21	08:00	02-Nov-21	18:00	
932	RQ70536	OCC_188	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV JALANDHAR (BB)-JAMSHER(PS) (BB) CKT-2	BBMB	D	Yearly mtc of line ofS/stn Equipments	02-Nov-2021	08:00	02-Nov-2021	18:00		PLANNED	Approved	02-Nov-21	08:00	02-Nov-21	18:00	
933	RQ70476	OCC_188	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BALLABHGARH(BB)-BADARPUR(NT) (BB) CKT-1	BBMB	D	OPGW laying works , 19 Kms completed out of 25 Kms , (Auto Reclose off) under Reliable communciation scheme	01-Nov-2021	08:00	30-Nov-2021	18:00		PLANNED	Approved	01-Nov-21	08:00	30-Nov-21	18:00	
934	RQ70477	OCC_188	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BALLABHGARH(BB)-BADARPUR(NT) (BB) CKT-2	BBMB	D	OPGW laying works , 19 Kms completed out of 25 Kms , (Auto Reclose off) under Reliable communciation scheme	01-Nov-2021	08:00	30-Nov-2021	18:00		PLANNED	Approved	01-Nov-21	08:00	30-Nov-21	18:00	
935	RQ70209	OCC_188	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	220 KV KURSI ROAD(UP)-LUCKNOW_1(PG) (UP) CKT-2	UPPTCL	D	AMP WORK	29-Nov-2021	09:00	29-Nov-2021	18:00		PLANNED	Approved	29-Nov-21	09:00	29-Nov-21	18:00	

936	RQ70208	OCC_188	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	220 KV KURSI ROAD(UP)-LUCKNOW_1(PG) (UP) CKT-1	UPPTCL	D	AMP work	27-Nov-2021	09:00	27-Nov-2021	18:00		PLANNED	Approved	27-Nov-21	09:00	27-Nov-21	18:00	
937	RQ70115	OCC_188	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BANSI(UP)-GORAKHPUR(PG) (UP) CKT-1	UPPTCL	D	AMP WORK	26-Nov-2021	10:00	26-Nov-2021	18:00		PLANNED	Approved	26-Nov-21	10:00	26-Nov-21	18:00	
938	RQ69853	OCC_188	stuup_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PANTNAGAR(UK)-BAREILLY(UP) (UP) CKT-1	UPPTCL	C	for replacement of defected relay panel	26-Nov-2021	09:00	29-Nov-2021	18:00		PLANNED	Approved	26-Nov-21	09:00	29-Nov-21	18:00	
939	RQ70114	OCC_188	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	220 KV GORAKHPUR(PG)-BARHUA(UP) (UP) CKT-1	UPPTCL	D	AMP work	25-Nov-2021	10:00	25-Nov-2021	18:00		PLANNED	Approved	25-Nov-21	10:00	25-Nov-21	18:00	
940	RQ69862	OCC_188	stuup_sd	AC TRANS MISSION LINE CIRCUIT	220 KV NAPP(NP)-SAMBHAL(U P) (UP) CKT-1	UPPTCL	D	Lopping, chopping and cutting of trees, washing of disc insulator string and repairing of conductor etc.	25-Nov-2021	09:00	28-Nov-2021	18:00		PLANNED	Approved	25-Nov-21	09:00	28-Nov-21	18:00	
941	RQ69863	OCC_188	stuup_sd	AC TRANS MISSION LINE CIRCUIT	220 KV NARA(UP)-ROORKEE(U K) (UP) CKT-1	UPPTCL	D	Jumper tightening and lopping chopping of trees	11-Nov-2021	10:00	12-Nov-2021	18:00		PLANNED	Approved	11-Nov-21	10:00	12-Nov-21	18:00	
942	RQ70487	OCC_188	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BAGHPAT(P G)-BAGHPAT(U P) (UP) CKT-1	UPPTCL	D	For AMP Work	10-Nov-2021	08:00	10-Nov-2021	18:00		PLANNED	Approved	10-Nov-21	08:00	10-Nov-21	18:00	

943	RQ69861	OCC_188	stuup_sd	AC TRANS MISSION LINE CIRCUIT	220 KV NAPP(NP)-KHURJA(UP) (UP) CKT-1	UPPTCL	D	Routine testing & General Maintenance work will be done during this shutdown period	08-Nov-21	09:00	09-Nov-21	18:00	There will be No supply interruption during this shutdown. All elements remain connected at 220kv khurja & 220kv NPCIL,NARO	PLANNED	Approved	08-Nov-21	09:00	09-Nov-21	18:00	
944	RQ69858	OCC_188	stuup_sd	AC TRANS MISSION LINE CIRCUIT	220 KV SULTANPUR (UP)-TANDA(NT) (UP) CKT-2	UPPTCL	D	For Routine Bay Maintenance Work	02-Nov-21	10:00	02-Nov-21	18:00		PLANNED	Approved	02-Nov-21	10:00	02-Nov-21	18:00	
945	RQ70591	OCC_188	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV FARIDABAD SEC-58 (HV)-SAMAYPUR(BB) (PG) CKT-2	POWER GRID	C	220 केवी उपकेन्द्र, बीबीएमबी, समयपुर को स्वचालित करने हेतु	29-Nov-21	07:00	02-Dec-21	18:00		PLANNED	Approved	29-Nov-21	07:00	02-Dec-21	18:00	
946	RQ70401	OCC_188	slcrs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1	POWER GRID	D	Quarterly maintenance work	25-Nov-21	09:30	25-Nov-21	15:30		PLANNED	Approved	25-Nov-21	09:30	25-Nov-21	15:30	
947	RQ70400	OCC_188	slcrs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV LALSOTE(RS)-DAUSA(RS) (PG) CKT-1	POWER GRID	D	Quarterly maintenance work	25-Nov-21	09:30	25-Nov-21	15:30		PLANNED	Approved	25-Nov-21	09:30	25-Nov-21	15:30	
948	RQ70041	OCC_188	antagas_sd	AC TRANS MISSION LINE CIRCUIT	220 KV ANTA(NT)-SAWAIMAD HOPUR(RS) (PG) CKT-1	POWER GRID	C	AMP of Bay and line equipment (CTs, CVTs & LAs etc)	25-Nov-21	08:00	27-Nov-21	18:00	Line shutdown required	PLANNED	Approved	25-Nov-21	08:00	27-Nov-21	18:00	
949	RQ70215	OCC_188	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-HAMIRPUR(HP) (PG) CKT-1	POWER GRID	D	For overhauling of CB Pneumatic drive at HPSEB SS Mattansidh.	24-Nov-21	10:00	24-Nov-21	18:00	Kindly approve	PLANNED	Approved	24-Nov-21	10:00	24-Nov-21	18:00	

950	RQ70265	OCC_188	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	220 KV ALLAHABAD (PG)- ALLAHABAD REWAROAD (UP) (PG) CKT-2	POWER GRID	D	Relay testing and AMP work	22-Nov-21	08:00	22-Nov-21	18:00		PLANNED	Approved	22-Nov-21	08:00	22-Nov-21	18:00	
951	RQ70043	OCC_188	antagas_sd	AC TRANS MISSION LINE CIRCUIT	220 KV ANTA(NT)- BHILWARA(RS) (PG) CKT-1	POWER GRID	C	AMP of BAY and Line equipment (CTs, CVTs and LAs etc)	22-Nov-21	08:00	24-Nov-21	18:00	Line shutdown Required	PLANNED	Approved	22-Nov-21	08:00	24-Nov-21	18:00	
952	RQ70542	OCC_188	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	220 KV DHAULIGAN GA(NH)- PITHORAGA RH(PG) (PG) CKT-1	POWER GRID	D	For end to end DT signal test from the PLCC.	20-Nov-21	13:00	20-Nov-21	14:00		PLANNED	Approved	20-Nov-21	13:00	20-Nov-21	14:00	
953	RQ70318	OCC_188	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BASSI(PG)- INDIRA NAGAR(RS) (PG) CKT-1	POWER GRID	D	3rd QUARTER MAINTENANCE	17-Nov-21	11:00	17-Nov-21	16:00		PLANNED	Approved	17-Nov-21	11:00	17-Nov-21	16:00	
954	RQ70317	OCC_188	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV INDIRA NAGAR(RS)- HEERAPURA (RS) (PG) CKT-1	POWER GRID	D	3rd QUARTER MAINTENANCE	16-Nov-21	11:00	16-Nov-21	16:00		PLANNED	Approved	16-Nov-21	11:00	16-Nov-21	16:00	
955	RQ69917	OCC_188	rappc_sd	AC TRANS MISSION LINE CIRCUIT	220 KV RAPS_C(NP)- ANTA(NT) (PG) CKT-1	POWER GRID	D	Tan delta measurement of Line CVT-02, 2) Preventive maintenance of 1 nos of circuit breaker, Bus post insulators, etc. 3) Preventive maintenance of protection panel of 220KV Anta circuit.	16-Nov-21	09:00	16-Nov-21	20:00		PLANNED	Approved	16-Nov-21	09:00	16-Nov-21	20:00	
956	RQ70257	OCC_188	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	220 KV ALLAHABAD (PG)- JHUSI(UP) (PG) CKT-1	POWER GRID	D	Replacement of insulator with polymer	16-Nov-21	08:00	16-Nov-21	18:00		PLANNED	Approved	16-Nov-21	08:00	16-Nov-21	18:00	

957	RQ69916	OCC_188	rappc_sd	AC TRANS MISSION LINE CIRCUIT	220 KV RAPS_(NP)-ANTA(NT)(PG) CKT-1	POWER GRID	D	1) Capacitance & Tan delta measurement of Line CT-2, 2) Preventive maintenance of 4 nos of disconnecting switches and one earth switch.	15-Nov-21	09:00	15-Nov-21	20:00		PLANNED	Approved	15-Nov-21	09:00	15-Nov-21	20:00	
958	RQ70042	OCC_188	antagas_sd	AC TRANS MISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS)(PG) CKT-1	POWER GRID	C	AMP of BAY and Line equipment (CTs, CVTs and LAs etc)	15-Nov-21	08:00	17-Nov-21	18:00	Line shutdown required	PLANNED	Approved	15-Nov-21	08:00	17-Nov-21	18:00	
959	RQ70398	OCC_188	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV SAWAIMAD HOPUR(RS)-DAUSA(RS)(PG) CKT-1	POWER GRID	D	Quarterly maintenance work	11-Nov-21	09:30	11-Nov-21	15:30		PLANNED	Approved	11-Nov-21	09:30	11-Nov-21	15:30	
960	RQ70375	OCC_188	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	220 KV SITARGANJ(PG)-CBGANJ(UP)(PG) CKT-1	POWER GRID	D	AMP work	11-Nov-21	09:00	11-Nov-21	18:00		PLANNED	Approved	11-Nov-21	09:00	11-Nov-21	18:00	
961	RQ70770	OCC_188	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV SIKAR(PG)-SIKAR(RS)(PG) CKT-2	POWER GRID	D	For protection AMP Work	11-Nov-21	08:00	11-Nov-21	18:00		PLANNED	Approved	11-Nov-21	08:00	11-Nov-21	18:00	
962	RQ69854	OCC_188	stuup_sd	AC TRANS MISSION LINE CIRCUIT	220 KV SITARGANJ(PG)-CBGANJ(UP)(PG) CKT-1	POWER GRID	D	for replacement of conductor of 220 kv Bareilly (400)-Cbganj line passing over Cbganj-Tankpur and Cbganj-Sitarganj line")	09-Nov-21	10:00	09-Nov-21	16:00		PLANNED	Approved	09-Nov-21	10:00	09-Nov-21	16:00	
963	RQ69855	OCC_188	stuup_sd	AC TRANS MISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-CBGANJ(UP)(PG) CKT-1	POWER GRID	D	for replacement of conductor of 220 kv Bareilly (400)-Cbganj line passing over Cbganj-Tankpur and Cbganj-Sitarganj line")	09-Nov-21	10:00	09-Nov-21	16:00		PLANNED	Approved	09-Nov-21	10:00	09-Nov-21	16:00	

964	RQ70769	OCC_188	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV SIKAR(PG)-SIKAR(RS) (PG) CKT-1	POWER GRID	D	For protection AMP Work	09-Nov-21	08:00	09-Nov-21	18:00		PLANNED	Approved	09-Nov-21	08:00	09-Nov-21	18:00	
965	RQ70812	OCC_188	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-1	POWER GRID	D	For AMP Works with non-auto mode of 220kV Kishenpur-Sarna ckt-2.	01-Nov-21	10:00	01-Nov-21	13:00	Kindly approve	PLANNED	Approved	01-Nov-21	10:00	01-Nov-21	13:00	
966	RQ70583	OCC_188	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	220 KV DHAULIGAN GA(NH)-PITHORAGA RH(PG) (PG) CKT-1	POWER GRID	D	Element will be out to facilitate the shutdown of Main BUS Bar 220KV and Main BUS Bar 132KV	01-Nov-21	09:00	01-Nov-21	17:00		PLANNED	Approved	01-Nov-21	09:00	01-Nov-21	17:00	
967	RQ70582	OCC_188	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PITHORAGA RH(PG)-BAREILLY(UP) (PG) CKT-1	POWER GRID	D	Element will be out to facilitate the shutdown of Main BUS Bar 220KV and Main BUS Bar 132KV	01-Nov-21	09:00	01-Nov-21	17:00		PLANNED	Approved	01-Nov-21	09:00	01-Nov-21	17:00	
968	RQ70122	OCC_188	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	220 KV AURAIYA(NT)-SIKANDRA(UP) (PG) CKT-2	POWER GRID	C	Transmission Line Diversion work due to construction of Bundelkhand Expressway by UPEIDA	01-Nov-21	08:00	10-Nov-21	18:00		PLANNED	Approved	01-Nov-21	08:00	10-Nov-21	18:00	
969	RQ70119	OCC_188	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	220 KV AURAIYA(NT)-SIKANDRA(UP) (PG) CKT-1	POWER GRID	C	Transmission Line Diversion work due to construction of Bundelkhand Expressway by UPEIDA	01-Nov-21	08:00	10-Nov-21	18:00		PLANNED	Approved	01-Nov-21	08:00	10-Nov-21	18:00	
970	RQ70744	OCC_188	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHADLA(PG)-MAHOBASOLAR(ADANI) (ADANI) CKT-1	ADANI	C	For isolator rectification work in Hybrid PASS of 224 Bay	27-Nov-21	19:00	29-Nov-21	04:00		PLANNED	Approved	27-Nov-21	19:00	29-Nov-21	04:00	
971	RQ70568	OCC_188	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV JALANDHAR (BB)-BUTARI(PS) (PSTCL) CKT-1	PSTCL	D	Yearly Mtc. Of sub station equipments & line	27-Nov-21	08:00	27-Nov-21	18:00		PLANNED	Approved	27-Nov-21	08:00	27-Nov-21	18:00	

972	RQ70191	OCC_188	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV DANDHARIK ALANI(PS)- LUDHIANA(P G) (PSTCL) CKT-1	PSTCL	D	For AMP work of Line equipment.	20-Nov-21	11:00	20-Nov-21	16:00	Kindly approve	PLANNED	Approved	20-Nov-21	11:00	20-Nov-21	16:00	
973	RQ70611	OCC_188	indigrid_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PATRAN(PA TR)- KAKRALA(PS ) (PSTCL) CKT-1	PSTCL	C	SF6 gas leakage arrest	18-Nov-21	08:00	02-Dec-21	23:00	Gas leakage is at Line side of 209 Main Bay at PATRAN, so line outage is also required with bay shutdown. Specialized manpower for the work has arranged to complete the work (OEM Partner)	PLANNED	Approved	18-Nov-21	08:00	02-Dec-21	23:00	
974	RQ70535	OCC_188	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BARNALA(B B)- LEHRAMOH ABBAT(PS) (PSTCL) CKT- 1	PSTCL	D	Yearly mtc of line of/s/stn Equipments	09-Nov-21	08:00	09-Nov-21	18:00		PLANNED	Approved	09-Nov-21	08:00	09-Nov-21	18:00	
975	RQ70543	OCC_188	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV JALANDHAR (BB)- ALAWALPUR (PS) (PSTCL) CKT-1	PSTCL	D	Yearly mtc of Substation equipments & line	09-Nov-21	08:00	09-Nov-21	18:00		PLANNED	Approved	09-Nov-21	08:00	09-Nov-21	18:00	
976	RQ70394	OCC_188	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV JAMALPUR( BB)- DANDHARIK ALANI(PS) (PSTCL) CKT- 2	PSTCL	D	Yearly Mtc. Of sub station equipments	02-Nov-21	08:00	02-Nov-21	18:00		PLANNED	Approved	02-Nov-21	08:00	02-Nov-21	18:00	



977	RQ70393	OCC_188	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-DANDHARIK ALANI(PS) (PSTCL) CKT-1	PSTCL	D	Yearly Mtc. Of sub station equipments	01-Nov-21	08:00	01-Nov-21	18:00	PLANNED	Approved	01-Nov-21	08:00	01-Nov-21	18:00
978	RQ70397	OCC_188	slcrs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV AGRA(PG)-SIKANDRA(U P) (PG) CKT-1	POWER GRID,R RVPNL	D	For line maintenance work	26-Nov-21	08:00	26-Nov-21	18:00	PLANNED	Approved	26-Nov-21	08:00	26-Nov-21	18:00
979	RQ70396	OCC_188	slcrs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV AGRA(PG)-BHARATPUR (RS) (PG) CKT-1	POWER GRID,R RVPNL	D	For line and bay maintenance work	25-Nov-21	08:00	25-Nov-21	18:00	PLANNED	Approved	25-Nov-21	08:00	25-Nov-21	18:00
980	RQ70309	OCC_188	slcrs_sd	AC TRANS MISSION LINE CIRCUIT	RAPS_A(NP) - SAKATPURA (RS) (RS) CKT-1	RRVPNL	D	Quarterly maintenance work	25-Nov-21	08:00	25-Nov-21	18:00	PLANNED	Approved	25-Nov-21	08:00	25-Nov-21	18:00
981	RQ70321	OCC_188	slcrs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BADARPUR(NT)-ALWAR MIA(RS) (RS) CKT-1	RRVPNL	C	For line repairing & tree trimming work under line	24-Nov-21	08:00	26-Nov-21	18:00	PLANNED	Approved	24-Nov-21	08:00	26-Nov-21	18:00
982	RQ70458	OCC_188	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV KANKROLI(PG)-KANKROLI(RS) (RS) CKT-2	RRVPNL	D	FOR AMP WORK OF LINE BAY	23-Nov-21	08:00	23-Nov-21	18:00	PLANNED	Approved	23-Nov-21	08:00	23-Nov-21	18:00
983	RQ70308	OCC_188	slcrs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV ANTA(NT)-SAKATPURA (RS) (RS) CKT-1	RRVPNL	D	Quarterly maintenance work	18-Nov-21	08:00	18-Nov-21	18:00	PLANNED	Approved	18-Nov-21	08:00	18-Nov-21	18:00
984	RQ70460	OCC_188	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-2	RRVPNL	D	Relay retrofitting of M1 relay SEL 321 with new Siemens Relay	10-Nov-21	08:00	10-Nov-21	18:00	PLANNED	Approved	10-Nov-21	08:00	10-Nov-21	18:00
985	RQ70459	OCC_188	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-1	RRVPNL	D	Relay retrofitting of M1 relay SEL 321 with new Siemens Relay	09-Nov-21	08:00	09-Nov-21	18:00	PLANNED	Approved	09-Nov-21	08:00	09-Nov-21	18:00

986	RQ70566	OCC_188	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV SAMAYPUR(BB)-BADSHAHPUR(HV) (HVPNL) CKT-1	HVPNL	C	220 केवी उपकेन्द्र, बीबीएमबी, समयपुर को स्वचालित करने हेतु	24-Nov-21	08:00	27-Nov-21	18:00		PLANNED	Approved	24-Nov-21	08:00	27-Nov-21	18:00	
987	RQ70558	OCC_188	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV SAMAYPUR(BB)-BADSHAHPUR(HV) (HVPNL) CKT-2	HVPNL	C	220 केवी उपकेन्द्र, बीबीएमबी, समयपुर को स्वचालित करने हेतु	17-Nov-21	08:00	20-Nov-21	18:00		PLANNED	Approved	17-Nov-21	08:00	20-Nov-21	18:00	
988	RQ70867	OCC_188	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MADANPUR-PINJORE (HV) CKT-1	HVPNL	D	MODE required for OPGW installation works under ULDC scheme.	01-Nov-21	07:00	30-Nov-21	18:00	Kindly approve	PLANNED	Approved	01-Nov-21	07:00	30-Nov-21	18:00	
989	RQ70870	OCC_188	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV KUNIHAR(HP)-PINJORE(HV) (HV) CKT-1	HVPNL	D	MODE required for OPGW installation works under ULDC scheme.	01-Nov-21	07:00	30-Nov-21	18:00	Kindly approve	PLANNED	Approved	01-Nov-21	07:00	30-Nov-21	18:00	
990	RQ70868	OCC_188	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MADANPUR-PINJORE (HV) CKT-2	HVPNL	D	MODE required for OPGW installation works under ULDC scheme.	01-Nov-21	07:00	30-Nov-21	18:00	Kindly approve	PLANNED	Approved	01-Nov-21	07:00	30-Nov-21	18:00	
991	RQ70869	OCC_188	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PINJORE(HV)-BADDI(HP) (HV) CKT-1	HVPNL	D	MODE required for OPGW installation works under ULDC scheme.	01-Nov-21	07:00	30-Nov-21	18:00	Kindly approve	PLANNED	Approved	01-Nov-21	07:00	30-Nov-21	18:00	

992	RQ69842	OCC_188	adhydro_sd	AC TRANS MISSION LINE CIRCUIT	220 KV AD HYDRO(AD)- NALLAGARH (PG) (ADHPL) CKT-1	ADHPL	D	preventive maintenance work of the 220kV Trans.Line which includes tightening of tower jumpers,checking and rectification of vibration dampers, arcing horns,tightening of tower body bolt/nuts,inspection & cleaning of insulator strings,clearance of tower beds,lopping of trees etc. in the Line corridors and rectification of loose sags if any.	23-Nov-21	10:00	25-Nov-21	16:30	Shutdown required on daily basis from 09:00 to 18:00 hrs. Power of Phozal HPPTCL will be evacuated through 220 KV Phozal(HP)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Approved	23-Nov-21	10:00	25-Nov-21	16:30	
993	RQ70866	OCC_188	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV AD HYDRO(AD)- NALLAGARH (PG) (ADHPL) CKT-1	ADHPL	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme.	20-Nov-21	07:00	30-Nov-21	18:00	Kindly approve	PLANNED	Conditionally Approved	20-Nov-21	09:00	30-Nov-21	18:00	if both ckt outage is required then consent required from HPSLDC

994	RQ69835	188	OCC_adhydro_s d	AC TRANS MISSION LINE CIRCUIT	220 KV AD HYDRO(AD)- PHOZAL(HP) (ADHPL) CKT-1	ADHPL	D	Preventive maintenance of 220kV Prini Switchyard & Pre- winter preventive maintenance work of the 220kV Trans.Line which includes tightening of tower jumpers,checking and rectification of vibration dampers, arcing horns,tightening of tower body bolt/nuts,inspectio n & cleaning of insulator strings,clearance of tower beds,lopping of trees etc. in the Line corridors and rectification of	15-Nov-21	09:00	23-Nov-21	18:00	Shutdown required on daily basis from 09:00 to 18:00 hrs. Power of Phozal HPPTCL will be evacuated through 220 KV Phozal(HP)- Nallagarh(P G) (ADHPL) Ckt-1.	PLANNED	Approved	15-Nov-21	09:00	23-Nov-21	18:00
-----	---------	-----	--------------------	---	---	-------	---	--	-----------	-------	-----------	-------	--	---------	----------	-----------	-------	-----------	-------

995	RQ69834	OCC_188	adhydro_sd	AC TRANS MISSION LINE CIRCUIT	220 KV AD HYDRO(AD)- NALLAGARH (PG) (ADHPL) CKT-1	ADHPL	D	Preventive maintenance of 220kV Prini Switchyard & Pre-winter preventive maintenance work of the 220kV Trans.Line which includes tightening of tower jumpers,checking and rectification of vibration dampers, arcing horns,tightening of tower body bolt/nuts,inspection & cleaning of insulator strings,clearance of tower beds,lopping of trees etc. in the Line corridors and rectification of	15-Nov-21	09:00	23-Nov-21	18:00	Shutdown required on daily basis from 09:00 to 18:00 hrs. Power of Phozal HPPTCL will be evacuated through 220 KV Phozal(HP)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Approved	15-Nov-21	09:00	23-Nov-21	18:00
996	RQ70848	OCC_188	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV AD HYDRO(AD)- NALLAGARH (PG) (ADHPL) CKT-1	ADHPL	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01-Nov-21	07:00	30-Nov-21	18:00	Kindly approve	PLANNED	Approved	01-Nov-21	07:00	30-Nov-21	18:00

997	RQ69921	OCC_188	rappc_sd	AC TRANS MISSION LINE CIRCUIT	220 KV RAPS_C(NP)- RAPS_B(NP) (NPCIL) CKT- 2	NPCIL	D	1) Capacitance & Tan delta measurement of Line CVT-10, 2) Preventive maintenance of 1 nos of circuit breaker, Bus post insulators, etc. 3) Preventive maintenance of protection panel of 220KV Tie line-2 circuit, 4)Implementation of modification of inter-trip and provision of Main-2 protection in Tie line-2 as per Grid recommendation.	20-Nov-21	09:00	20-Nov-21	20:00			Approved	20-Nov-21	09:00	20-Nov-21	20:00	
998	RQ69920	OCC_188	rappc_sd	AC TRANS MISSION LINE CIRCUIT	220 KV RAPS_C(NP)- RAPS_B(NP) (NPCIL) CKT- 2	NPCIL	D	Tan delta measurement of Line CT-10, 2) Preventive maintenance of 4 nos of disconnecting switches and one earth switch, 3) Implementation of modification of distance based back-up protection scheme in Tie line-2 to avoid spurious tripping of line on zone-2 fault in upstream 220kv lines.	19-Nov-21	09:00	19-Nov-21	20:00			Approved	19-Nov-21	09:00	19-Nov-21	20:00	

999	RQ69919	OCC_188	rappc_sd	AC TRANS MISSION N LINE CIRCUIT	220 KV RAPS_C(NP)- RAPS_B(NP) (NPCIL) CKT- 1	POWER GRID,N PCIL	D	Tan delta measurement of Line CVT-01, 2) Preventive maintenance of 1 nos of circuit breaker, Bus post insulators, etc. 3) Preventive maintenance of protection panel of 220KV Tie line-1 circuit, 4) Implementation of modification of distance based back-up protection scheme in Tie line-1 to avoid spurious tripping of line on zone-2 fault in upstream 220kV lines.	18-Nov-21	09:00	18-Nov-21	20:00		PLANNED	Approved	18-Nov-21	09:00	18-Nov-21	20:00	
1000	RQ69918	OCC_188	rappc_sd	AC TRANS MISSION N LINE CIRCUIT	220 KV RAPS_C(NP)- RAPS_B(NP) (NPCIL) CKT- 1	POWER GRID,N PCIL	D	Tan delta measurement of Line CT-01, 2) Preventive maintenance of 4 nos of disconnecting switches and one earth switch, 3) Implementation of modification of distance based back-up protection scheme in Tie line-1 to avoid spurious tripping of line on zone-2 fault in upstream 220kV lines.	17-Nov-21	09:00	17-Nov-21	20:00		PLANNED	Approved	17-Nov-21	09:00	17-Nov-21	20:00	
1001	RQ70497	OCC_188	cpcc1_sd	AC TRANS MISSION N LINE CIRCUIT	220 KV MANDOLA(P G)- NARELA(DV) (DTL) CKT-1	DTL	C	Retrofitment of existing 20189L Isolator By DTL	16-Nov-21	08:00	18-Nov-21	18:00		PLANNED	Approved	16-Nov-21	08:00	18-Nov-21	18:00	

1002	RQ70498	OCC_188	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-2	DTL	C	Retrofitment of existing 20289C Isolator By DTL	10-Nov-21	08:00	12-Nov-21	18:00		Approved	10-Nov-21	08:00	12-Nov-21	18:00		
1003	RQ70404	OCC_188	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	ROORKEE(PG)-RAMNAGAR (UK) (PTCUL) CKT-1	PTCUL	D	AMP OF LINE EQUIPMENT	13-Nov-21	08:00	13-Nov-21	18:00		Approved	13-Nov-21	08:00	13-Nov-21	18:00		
1004	RQ70406	OCC_188	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PIRANKALIYAR(UK)-ROORKEE(PG) (PTCUL) CKT-2	PTCUL	D	AMP OF LINE EQUIPMENT	10-Nov-21	08:00	10-Nov-21	18:00		Approved	10-Nov-21	08:00	10-Nov-21	18:00		
1005	RQ70405	OCC_188	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PIRANKALIYAR(UK)-ROORKEE(PG) (PTCUL) CKT-1	PTCUL	D	AMP OF LINE EQUIPMENT	01-Nov-21	08:00	01-Nov-21	18:00		Approved	01-Nov-21	08:00	01-Nov-21	18:00		
1006	RQ70847	OCC_188	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV CHAMERA_3(NH)-BUDHIL(LB) (LB) CKT-1	GREEN KO BUDHIL	D	MODE required for OPGW installation works under ULDC scheme.	01-Nov-21	07:00	30-Nov-21	18:00	Kindly approve	Rejected						BUDHIL denied consent
1007	RQ70652	OCC_188	cpcc1_sd	BUS	220KV BUS 2 AT SAHARANPUR(PG)	POWER GRID	D	For AMP Work	30-Nov-21	08:00	30-Nov-21	18:00		Approved	30-Nov-21	08:00	30-Nov-21	18:00		
1008	RQ70697	OCC_188	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	POWER GRID	D	For Installation of ips tube 89A isolator near Bus 1 by M/S KPTL for construction package under NRSS-XL	30-Nov-21	08:00	30-Nov-21	18:00		Approved	30-Nov-21	08:00	30-Nov-21	18:00		
1009	RQ70727	OCC_188	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	POWER GRID	D	Retrofitment of existing 20589B Isolator By DTL	30-Nov-21	08:00	30-Nov-21	18:00		Approved	30-Nov-21	08:00	30-Nov-21	18:00		
1010	RQ70710	OCC_188	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	POWER GRID	D	Retrofitment of existing 20789B & 20989B Isolator by DTL	30-Nov-21	08:00	30-Nov-21	18:00		Approved	30-Nov-21	08:00	30-Nov-21	18:00		
1011	RQ70695	OCC_188	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 4	POWER GRID	C	Replacement of Isolator in Hybrid PASS IN BAY 224	29-Nov-21	19:00	30-Nov-21	04:00		Approved	29-Nov-21	19:00	30-Nov-21	04:00		



1012	RQ70694	OCC_188	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 3	POWER GRID	C	Replacement of Isolator in Hybrid PASS IN BAY 224	29-Nov-21	19:00	30-Nov-21	04:00		PLANNED	Approved	29-Nov-21	19:00	30-Nov-21	04:00	
1013	RQ70657	OCC_188	cpcc1_sd	BUS	220KV BUS 1 AT BASSI(PG)	POWER GRID	D	For AMP Work	29-Nov-21	08:00	29-Nov-21	18:00		PLANNED	Approved	29-Nov-21	08:00	29-Nov-21	18:00	
1014	RQ70696	OCC_188	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)	POWER GRID	D	For Installation of ips tube 89A isolator near Bus 1 by M/S KPTL for construction package under NRSS-XL	29-Nov-21	08:00	29-Nov-21	18:00		PLANNED	Approved	28-Nov-21	08:00	28-Nov-21	18:00	
1015	RQ70701	OCC_188	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	POWER GRID	D	For Busbar Bay unit retrofit	29-Nov-21	08:00	29-Nov-21	18:00		PLANNED	Approved	29-Nov-21	08:00	29-Nov-21	18:00	
1016	RQ70709	OCC_188	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)	POWER GRID	D	Retrofitment of existing 21289A & 21589A Isolator by DTL	29-Nov-21	08:00	29-Nov-21	18:00		PLANNED	Approved	30-Nov-21	08:00	30-Nov-21	18:00	
1017	RQ70680	OCC_188	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 4	POWER GRID	C	Replacement of Isolator in Hybrid PASS IN BAY 224	28-Nov-21	19:00	29-Nov-21	04:00	220kv Bus-II section-B	PLANNED	Approved	28-Nov-21	19:00	29-Nov-21	04:00	
1018	RQ70679	OCC_188	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 3	POWER GRID	C	Replacement of Isolator in Hybrid PASS IN BAY 224	28-Nov-21	19:00	29-Nov-21	04:00	220kv Bus-1 section-B	PLANNED	Approved	28-Nov-21	19:00	29-Nov-21	04:00	
1019	RQ70651	OCC_188	cpcc1_sd	BUS	220KV BUS 1 AT SAHARANPUR(PG)	POWER GRID	D	For AMP Work	28-Nov-21	08:00	28-Nov-21	18:00		PLANNED	Approved	28-Nov-21	08:00	28-Nov-21	18:00	
1020	RQ70700	OCC_188	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)	POWER GRID	D	For Busbar Bay unit retrofit	28-Nov-21	08:00	28-Nov-21	18:00		PLANNED	Approved	28-Nov-21	08:00	28-Nov-21	18:00	
1021	RQ70677	OCC_188	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 3	POWER GRID	C	Replacement of Isolator in Hybrid PASS IN BAY 224	27-Nov-21	19:00	28-Nov-21	04:00	220kv Bus-1 section-B	PLANNED	Approved	27-Nov-21	19:00	28-Nov-21	04:00	
1022	RQ70678	OCC_188	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 4	POWER GRID	C	Replacement of Isolator in Hybrid PASS IN BAY 224	27-Nov-21	19:00	28-Nov-21	04:00	220kv Bus-II section-B	PLANNED	Approved	27-Nov-21	19:00	28-Nov-21	04:00	
1023	RQ70699	OCC_188	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)	POWER GRID	D	For Busbar Bay unit retrofit	27-Nov-21	08:00	27-Nov-21	18:00		PLANNED	Approved	25-Nov-21	08:00	25-Nov-21	18:00	one bus at a time
1024	RQ70708	OCC_188	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)	POWER GRID	D	Retrofitment of existing 21289A & 21589A Isolator by DTL	27-Nov-21	08:00	27-Nov-21	18:00		PLANNED	Approved	27-Nov-21	08:00	27-Nov-21	18:00	one bus at a time

1025	RQ70698	OCC_188	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)	POWER GRID	D	For Busbar Bay unit retrofitment	26-Nov-21	08:00	26-Nov-21	18:00		PLANNED	Approved	26-Nov-21	08:00	26-Nov-21	18:00	one bus at a time
1026	RQ70676	OCC_188	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 4	POWER GRID	D	Jumpering work of Bay222	26-Nov-21	08:00	28-Nov-21	18:00	220KV BUS II SEC-B BHADLA	PLANNED	Approved	26-Nov-21	19:00	28-Nov-21	23:00	To be given after 1900 Hrs as complete section will be out
1027	RQ70675	OCC_188	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 3	POWER GRID	D	Jumpering work of Bay222	26-Nov-21	08:00	28-Nov-21	18:00	220KV BUS I SEC-B BHADLA	PLANNED	Approved	26-Nov-21	19:00	28-Nov-21	23:00	To be given after 1900 Hrs as complete section will be out
1028	RQ70707	OCC_188	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)	POWER GRID	D	Retrofitment of existing 21289A & 21589A Isolator by DTL	25-Nov-21	08:00	25-Nov-21	18:00		PLANNED	Approved	25-Nov-21	08:00	25-Nov-21	18:00	
1029	RQ70674	OCC_188	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 3	POWER GRID	D	Jumpering work of Bay222	24-Nov-21	10:00	25-Nov-21	19:00	220KV BUS I section B BHADLA	PLANNED	Approved	24-Nov-21	19:00	25-Nov-21	23:00	To be given after 1900 Hrs as complete section will be out
1030	RQ70806	OCC_188	cpcc2_sd	BUS	220KV BUS 2 AT ABDULLAPUR(PG)	POWER GRID	D	For connection with new DFCCIL bays. (construction activities).	24-Nov-21	09:00	25-Nov-21	18:00	Kindly approve	PLANNED	Approved	24-Nov-21	09:00	25-Nov-21	18:00	
1031	RQ70794	OCC_188	cpcc2_sd	BUS	220KV BUS 2 AT KISHENPUR(PG)	POWER GRID	D	For Erection of Support Structure, BPI, BB extension work/ BB Stability works for upcoming 01 No. 220KV 25MVAR Reactor bay in Bay No 212.	24-Nov-21	09:00	24-Nov-21	18:00	Kindly approve	PLANNED	Approved	24-Nov-21	09:00	24-Nov-21	18:00	
1032	RQ70728	OCC_188	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)	POWER GRID	D	Retrofitment of existing 21689B Isolator By DTL	24-Nov-21	08:00	24-Nov-21	18:00		PLANNED	Approved	24-Nov-21	08:00	24-Nov-21	18:00	
1033	RQ70717	OCC_188	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)	POWER GRID	D	Retrofitment of existing 21289B & 21589B Isolator by DTL	24-Nov-21	08:00	24-Nov-21	18:00		PLANNED	Approved	24-Nov-21	08:00	24-Nov-21	18:00	
1034	RQ70724	OCC_188	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)	POWER GRID	D	Retrofitment of existing 21689A Isolator By DTL	23-Nov-21	08:00	23-Nov-21	18:00		PLANNED	Approved	23-Nov-21	08:00	23-Nov-21	18:00	
1035	RQ70706	OCC_188	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)	POWER GRID	D	Retrofitment of existing 21289A & 21589A Isolator by DTL	23-Nov-21	08:00	23-Nov-21	18:00		PLANNED	Approved	23-Nov-21	08:00	23-Nov-21	18:00	

1036	RQ70805	OCC_188	cpcc2_sd	BUS	220KV BUS 1 AT ABDULLAPUR(PG)	POWER GRID	D	For connection with new DFCCIL bays. (construction activities).	22-Nov-21	09:00	23-Nov-21	18:00	Kindly approve	PLANNED	Approved	22-Nov-21	09:00	23-Nov-21	18:00	
1037	RQ70793	OCC_188	cpcc2_sd	BUS	220KV BUS 1 AT KISHENPUR(PG)	POWER GRID	D	For Erection of Support Structure, BPI, BB extension work/ BB Stability works for upcoming 01 No. 220KV 25MVAR Reactor bay in Bay No 212.	22-Nov-21	09:00	22-Nov-21	18:00	Kindly approve	PLANNED	Approved	22-Nov-21	09:00	22-Nov-21	18:00	
1038	RQ70780	OCC_188	cpcc1_sd	BUS	220KV BUS 2 AT SIKAR(PG)	POWER GRID	D	For AMP Work	22-Nov-21	08:00	22-Nov-21	18:00		PLANNED	Approved	22-Nov-21	08:00	22-Nov-21	18:00	
1039	RQ70725	OCC_188	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)	POWER GRID	D	Retrofitment of existing 21689B Isolator By DTL	22-Nov-21	08:00	22-Nov-21	18:00		PLANNED	Approved	22-Nov-21	08:00	22-Nov-21	18:00	one bus at a time
1040	RQ70716	OCC_188	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)	POWER GRID	D	Retrofitment of existing 21289B & 21589B Isolator by DTL	22-Nov-21	08:00	22-Nov-21	18:00		PLANNED	Approved	22-Nov-21	08:00	22-Nov-21	18:00	one bus at a time
1041	RQ70723	OCC_188	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	POWER GRID	D	Retrofitment of existing 20589B Isolator By DTL	21-Nov-21	08:00	21-Nov-21	18:00		PLANNED	Approved	21-Nov-21	08:00	21-Nov-21	18:00	one bus at a time
1042	RQ70705	OCC_188	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)	POWER GRID	D	Retrofitment of existing 20789A & 20989A Isolator by DTL	21-Nov-21	08:00	21-Nov-21	18:00		PLANNED	Approved	21-Nov-21	08:00	21-Nov-21	18:00	one bus at a time
1043	RQ70715	OCC_188	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)	POWER GRID	D	Retrofitment of existing 21289B & 21589B Isolator by DTL	20-Nov-21	08:00	20-Nov-21	18:00		PLANNED	Approved	20-Nov-21	08:00	20-Nov-21	18:00	one bus at a time
1044	RQ70672	OCC_188	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 3	POWER GRID	D	HV Testing Work HGIS for Bay 222 OF ICT 6	19-Nov-21	10:00	22-Nov-21	19:00	220kv BUS I section B BHADLA	PLANNED	Approved	19-Nov-21	19:00	22-Nov-21	23:00	To be given after 1900 Hrs as complete section will be out
1045	RQ70673	OCC_188	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 4	POWER GRID	D	HV Testing Work HGIS for Bay 222 OF ICT 6	19-Nov-21	10:00	22-Nov-21	19:00	220kv BUS II section B BHADLA	PLANNED	Approved	19-Nov-21	19:00	22-Nov-21	23:00	To be given after 1900 Hrs as complete section will be out
1046	RQ70704	OCC_188	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)	POWER GRID	D	Retrofitment of existing 20789A & 20989A Isolator by DTL	19-Nov-21	08:00	19-Nov-21	18:00		PLANNED	Approved	19-Nov-21	08:00	19-Nov-21	18:00	one bus at a time

1047	RQ70729	OCC_188	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)	POWER GRID	D	Retrofitment of existing 20589A Isolator By DTL	19-Nov-21	08:00	19-Nov-21	18:00		PLANNED	Approved	19-Nov-21	08:00	19-Nov-21	18:00	one bus at a time
1048	RQ70714	OCC_188	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)	POWER GRID	D	Retrofitment of existing 21289B & 21589B Isolator by DTL	18-Nov-21	08:00	18-Nov-21	18:00		PLANNED	Approved	18-Nov-21	08:00	18-Nov-21	18:00	one bus at a time
1049	RQ70703	OCC_188	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)	POWER GRID	D	Retrofitment of existing 20789A & 20989A Isolator by DTL	17-Nov-21	08:00	17-Nov-21	18:00		PLANNED	Approved	17-Nov-21	08:00	17-Nov-21	18:00	one bus at a time
1050	RQ70713	OCC_188	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	POWER GRID	D	Retrofitment of existing 20789B & 20989B Isolator by DTL	16-Nov-21	08:00	16-Nov-21	18:00		PLANNED	Approved	16-Nov-21	08:00	16-Nov-21	18:00	one bus at a time
1051	RQ70671	OCC_188	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 2	POWER GRID	D	For Stringing work in BAY 222 of ICT 6	15-Nov-21	10:00	18-Nov-21	19:00	220kv BUS II SEC-A BHADLA	PLANNED	Approved	15-Nov-21	19:00	18-Nov-21	23:00	To be given after 1900 Hrs as complete section will be out
1052	RQ70670	OCC_188	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 1	POWER GRID	D	For Stringing work in BAY 222 of ICT 6	15-Nov-21	10:00	18-Nov-21	19:00	220kv BUS I SEC-A BHADLA	PLANNED	Approved	15-Nov-21	19:00	18-Nov-21	23:00	To be given after 1900 Hrs as complete section will be out
1053	RQ70702	OCC_188	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)	POWER GRID	D	Retrofitment of existing 20789A & 20989A Isolator by DTL	15-Nov-21	08:00	15-Nov-21	18:00		PLANNED	Approved	15-Nov-21	08:00	15-Nov-21	18:00	one bus at a time
1054	RQ70726	OCC_188	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)	POWER GRID	D	Retrofitment of existing 20189A Isolator By DTL	14-Nov-21	08:00	14-Nov-21	18:00		PLANNED	Approved	14-Nov-21	08:00	14-Nov-21	18:00	one bus at a time
1055	RQ70712	OCC_188	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	POWER GRID	D	Retrofitment of existing 20789B & 20989B Isolator by DTL	14-Nov-21	08:00	14-Nov-21	18:00		PLANNED	Approved	14-Nov-21	08:00	14-Nov-21	18:00	one bus at a time
1056	RQ70168	OCC_188	cpcc2_sd	BUS	220KV BUS 2 AT JALANDHAR (PG)	POWER GRID	D	For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming Reactor Extension work.	13-Nov-21	09:00	13-Nov-21	19:00	Kindly approve	PLANNED	Approved	13-Nov-21	09:00	13-Nov-21	19:00	
1057	RQ70779	OCC_188	cpcc1_sd	BUS	220KV BUS 1 AT SIKAR(PG)	POWER GRID	D	For AMP Work	13-Nov-21	08:00	14-Nov-21	18:00		PLANNED	Approved	13-Nov-21	08:00	14-Nov-21	18:00	

1058	RQ70167	OCC_188	cpcc2_sd	BUS	220KV BUS 1 AT JALANDHAR (PG)	POWER GRID	D	For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming Reactor Extension work.	12-Nov-21	09:00	12-Nov-21	19:00	Kindly approve	PLANNED	Approved	12-Nov-21	09:00	12-Nov-21	19:00	
1059	RQ70722	OCC_188	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)	POWER GRID	D	Retrofitment of existing 20189A Isolator By DTL	12-Nov-21	08:00	12-Nov-21	18:00		PLANNED	Approved	12-Nov-21	08:00	12-Nov-21	18:00	one bus at a time
1060	RQ70711	OCC_188	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	POWER GRID	D	Retrofitment of existing 20789B & 20989B Isolator by DTL	12-Nov-21	08:00	12-Nov-21	18:00		PLANNED	Approved	12-Nov-21	08:00	12-Nov-21	18:00	one bus at a time
1061	RQ70245	OCC_188	cpcc3_sd	BUS	220KV BUS 2 AT KANPUR(PG)	POWER GRID	D	AMP of Main BUS-2 and Relay testing.	11-Nov-21	09:00	11-Nov-21	17:00		PLANNED	Approved	11-Nov-21	09:00	11-Nov-21	17:00	
1062	RQ70166	OCC_188	cpcc2_sd	BUS	220KV BUS 2 AT JALANDHAR (PG)	POWER GRID	D	For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming Reactor Extension work.	11-Nov-21	09:00	11-Nov-21	19:00	Kindly approve	PLANNED	Approved	11-Nov-21	09:00	11-Nov-21	19:00	
1063	RQ70814	OCC_188	cpcc2_sd	BUS	220KV BUS 2 AT AMRITSAR(PG)	POWER GRID	D	For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming 01 No. 220KV 25MVAR Reactor bay in Bay No 214.	10-Nov-21	10:00	11-Nov-21	18:00	Kindly approve	PLANNED	Approved	10-Nov-21	10:00	11-Nov-21	18:00	
1064	RQ70165	OCC_188	cpcc2_sd	BUS	220KV BUS 1 AT JALANDHAR (PG)	POWER GRID	D	For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming Reactor Extension work.	10-Nov-21	09:00	10-Nov-21	19:00	Kindly approve	PLANNED	Approved	10-Nov-21	09:00	10-Nov-21	19:00	
1065	RQ70813	OCC_188	cpcc2_sd	BUS	220KV BUS 1 AT AMRITSAR(PG)	POWER GRID	D	For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming 01 No. 220KV 25MVAR Reactor bay in Bay No 214.	08-Nov-21	10:00	09-Nov-21	18:00	Kindly approve	PLANNED	Approved	08-Nov-21	10:00	09-Nov-21	18:00	

1066	RQ70242	OCC_188	cpcc3_sd	BUS	220KV BUS 1 AT KANPUR(PG)	POWER GRID	D	AMP of Main BUS-1 and Relay testing.	08-Nov-21	09:00	08-Nov-21	17:00		PLANNED	Approved	08-Nov-21	09:00	08-Nov-21	17:00	
1067	RQ70721	OCC_188	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	POWER GRID	D	Retrofitment of existing 20289B Isolator By DTL	08-Nov-21	08:00	08-Nov-21	18:00		PLANNED	Approved	08-Nov-21	08:00	08-Nov-21	18:00	
1068	RQ70642	OCC_188	cpcc1_sd	BUS	220KV BUS 2 AT ROORKEE(PG)	POWER GRID	D	For Equipment erection/ Busbar connection and busbar augmentation under substation extension package in 220 kv switchyard	07-Nov-21	08:00	13-Nov-21	18:00		PLANNED	Approved	07-Nov-21	08:00	13-Nov-21	18:00	
1069	RQ70719	OCC_188	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	POWER GRID	D	Retrofitment of existing 20289B Isolator By DTL	05-Nov-21	08:00	05-Nov-21	18:00		PLANNED	Approved	05-Nov-21	08:00	05-Nov-21	18:00	
1070	RQ70720	OCC_188	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)	POWER GRID	D	Retrofitment of existing 20289A Isolator By DTL	03-Nov-21	08:00	03-Nov-21	18:00		PLANNED	Approved	03-Nov-21	08:00	03-Nov-21	18:00	
1071	RQ70669	OCC_188	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 3	POWER GRID	D	Equipment testing work in BAY 222 of ICT 6	02-Nov-21	10:00	07-Nov-21	19:00	220kv BUS I section B ,BHADLA	PLANNED	Approved	02-Nov-21	19:00	07-Nov-21	23:00	To be given after 1900 Hrs as complete section will be out
1072	RQ70641	OCC_188	cpcc1_sd	BUS	220KV BUS 1 AT ROORKEE(PG)	POWER GRID	D	For Equipment erection/ Busbar connection and busbar augmentation under substation extension package in 220 kv switchyard	02-Nov-21	08:00	06-Nov-21	18:00		PLANNED	Approved	02-Nov-21	08:00	06-Nov-21	18:00	
1073	RQ70656	OCC_188	cpcc1_sd	BUS	220 KV JIND(PG) - BUS 2	POWER GRID	D	Augmentation of Bus Bar for new commissioning 220 kv Bus Reactor bay	02-Nov-21	08:00	02-Nov-21	18:00		PLANNED	Approved	02-Nov-21	08:00	02-Nov-21	18:00	
1074	RQ70815	OCC_188	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 3	POWER GRID	D	CRM TESTING AFTER GAS FILLING OF HGIS MODULE BAY 222	01-Nov-21	10:00	01-Nov-21	19:00	220kv BUS I SEC-B BHADLA	PLANNED	Approved	01-Nov-21	19:00	01-Nov-21	23:00	To be given after 1900 Hrs as complete section will be out
1075	RQ70667	OCC_188	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 4	POWER GRID	D	CRM TESTING AFTER GAS FILLING OF HGIS MODULE BAY 222	01-Nov-21	10:00	01-Nov-21	19:00	220kv BUS II SEC-B BHADLA	PLANNED	Approved	01-Nov-21	19:00	01-Nov-21	23:00	To be given after 1900 Hrs as complete section will be out

1076	RQ70376	OCC_188	cpcc3_sd	BUS	220 KV PITHORAGA RH(PG) - BUS 1	POWER GRID	D	AMP of main Bus	01-Nov-21	09:00	01-Nov-21	17:00	Shutdown of both the buses are proposed simultaneously to reduce the outage of elements	PLANNED	Approved	01-Nov-21	09:00	01-Nov-21	17:00	
1077	RQ70655	OCC_188	cpcc1_sd	BUS	220 KV JIND(PG) - BUS 1	POWER GRID	D	Augmentation of Bus Bar for new commissioning 220 kV Bus Reactor bay	01-Nov-21	08:00	01-Nov-21	18:00		PLANNED	Approved	01-Nov-21	08:00	01-Nov-21	18:00	
1078	RQ70718	OCC_188	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)	POWER GRID	D	Retrofitment of existing 20289A Isolator By DTL	01-Nov-21	08:00	01-Nov-21	18:00		PLANNED	Approved	01-Nov-21	08:00	01-Nov-21	18:00	one bus at a time
1079	RQ70960	OCC_188	bbmb_sd	BUS	220 KV NARELA(DV) - BUS 2	DTL	C	For replacement of isolators under PSDF scheme.	27-Nov-21	08:00	28-Nov-21	18:00		PLANNED	Approved	27-Nov-21	08:00	28-Nov-21	18:00	
1080	RQ70959	OCC_188	bbmb_sd	BUS	220 KV NARELA(DV) - BUS 1	DTL	C	For replacement of isolators under PSDF scheme.	25-Nov-21	08:00	26-Nov-21	18:00		PLANNED	Approved	25-Nov-21	08:00	26-Nov-21	18:00	
1081	RQ70108	OCC_188	stuup_sd	BUS	220 KV FIROZABAD(PJFTL) - BUS 2	PJFTL	D	Annual Maintenance Plan (AMP)	23-Nov-21	08:00	23-Nov-21	18:00		PLANNED	Approved	23-Nov-21	08:00	23-Nov-21	18:00	
1082	RQ70107	OCC_188	stuup_sd	BUS	220 KV FIROZABAD(PJFTL) - BUS 1	PJFTL	D	Annual Maintenance Plan (AMP)	22-Nov-21	08:00	22-Nov-21	18:00		PLANNED	Approved	22-Nov-21	08:00	22-Nov-21	18:00	
1083	RQ70626	OCC_188	indigrd_sd	BUS	220 KV PRITHALA (GPTL) - BUS 2	GPTL	D	For Annual Maintenance Plan	16-Nov-21	09:00	16-Nov-21	18:00	AMP work	PLANNED	Approved	16-Nov-21	09:00	16-Nov-21	18:00	
1084	RQ70625	OCC_188	indigrd_sd	BUS	220 KV PRITHALA (GPTL) - BUS 1	GPTL	D	For Annual Maintenance Plan	15-Nov-21	09:00	15-Nov-21	18:00	AMP work	PLANNED	Approved	15-Nov-21	09:00	15-Nov-21	18:00	
1085	RQ70574	OCC_188	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	132 KV DEHAR(BB)-KANGOO(HP) (HPPTCL) CKT-1	HPPTCL	D	To attend the hot points and Schedule maintenance	30-Nov-21	08:00	30-Nov-21	18:00		PLANNED	Approved	30-Nov-21	08:00	30-Nov-21	18:00	
1086	RQ70305	OCC_188	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	132 KV AMARPURATHEDI(RS)-HISAR(BB) (RS) CKT-1	RRVPN L	D	Quarterly maintenance	25-Nov-21	08:00	25-Nov-21	18:00		PLANNED	Approved	25-Nov-21	08:00	25-Nov-21	18:00	

1087	RQ69852	OCC_188	stuup_sd	AC TRANS MISSION LINE CIRCUI	132 KV KHATIMA(UK)-PILIBHIT(UP) (PTCUL) CKT-1	PTCUL	D	for replacement of 132kv bus bar and other maintenance work")	12-Nov-21	11:00	12-Nov-21	16:00		PLANNED	Approved	12-Nov-21	11:00	12-Nov-21	16:00	
1088	RQ69851	OCC_188	stuup_sd	AC TRANS MISSION LINE CIRCUI	132 KV PILIBHIT(UP) - SITARGANJ(PTCUL) CKT-1	PTCUL	D	for replacement of 132kv bus bar and other maintenance work")	12-Nov-21	11:00	12-Nov-21	16:00		PLANNED	Approved	12-Nov-21	11:00	12-Nov-21	16:00	
1089	RQ70581	OCC_188	cpcc3_sd	AC TRANS MISSION LINE CIRCUI	132 KV PITHORAGA RH(PG)-ALMORA(PTCUL) CKT-1	PTCUL	D	Element will be out to facilitate the shutdown of Main BUS Bar 220KV and Main BUS Bar 132KV	01-Nov-21	09:00	01-Nov-21	17:00		PLANNED	Approved	01-Nov-21	09:00	01-Nov-21	17:00	
1090	RQ70580	OCC_188	cpcc3_sd	AC TRANS MISSION LINE CIRCUI	132 KV PITHORAGA RH(PG)-PITHORAGA RH(PTCUL) CKT-1	PTCUL	D	Element will be out to facilitate the shutdown of Main BUS Bar 220KV and Main BUS Bar 132KV	01-Nov-21	09:00	01-Nov-21	17:00		PLANNED	Approved	01-Nov-21	09:00	01-Nov-21	17:00	
1091	RQ70377	OCC_188	cpcc3_sd	BUS	132 KV PITHORAGA RH(PG) - BUS 1	POWER GRID	D	Amp of main Bus	01-Nov-21	09:00	01-Nov-21	17:00	Shutdown of both the buses are proposed simultaneously to reduce the outage of elements	PLANNED	Approved	01-Nov-21	09:00	01-Nov-21	17:00	
1092	RQ70741	OCC_188	cpcc1_sd	BAY	212 MAIN BAY - 220 KV MEERUT(PG)-SIMBHOLI(UP) (UP) CKT-1 AT MEERUT(PG)	POWER GRID	C	Pole Overhauling of CGL Make CB	26-Nov-21	08:00	29-Nov-21	18:00		PLANNED	Approved	26-Nov-21	08:00	29-Nov-21	18:00	



1093	RQ70630	OCC_188	indigrid_sd	BAY	202 MAIN BAY - 220 KV PRITHALA (GPTL)-RANGALA RAJPUR (HV) (HVPNL) CKT-2 (GPTL) AT PRITHALA (GPTL)	GPTL	D	For Annual Maintenance Plan	18-Nov-21	09:00	18-Nov-21	18:00	AMP Work	PLANNED	Approved	18-Nov-21	09:00	18-Nov-21	18:00	
1094	RQ70628	OCC_188	indigrid_sd	BAY	205 MAIN BAY - 220 KV PRITHALA (GPTL)-RANGALA RAJPUR (HV) (HVPNL) CKT-1 (GPTL) AT RANGALA RAJPUR-1 (GPTL)	GPTL	D	For Annual Maintenance Plan	17-Nov-21	09:00	17-Nov-21	18:00	AMP Work	PLANNED	Approved	17-Nov-21	09:00	17-Nov-21	18:00	
1095	RQ70610	OCC_188	indigrid_sd	BAY	BAY - 220KV BUS 1 AT PATRAN(PATR) (STERLITE) AND FUTURE AT 220 KV PATRAN(PATR) (STERLITE)	STERLITE	C	SF6 gas leakage arrest	01-Nov-21	08:00	15-Nov-21	23:00	Specialized manpower for the work has arranged to complete the work (OEM Partner)	PLANNED	Approved	01-Nov-21	08:00	15-Nov-21	23:00	

1096	RQ70609	OCC_188	indigrd_sd	BAY	BAY - 220KV BUS 1 AT PATRAN(PATR) (STERLITE) AND FUTURE AT 220 KV PATRAN(PATR) (STERLITE)	STERLITE	C	To attend SF6 Gas leakage.	01-Nov-21	08:00	17-Nov-21	23:00	Specialized manpower for the work has arranged to complete the work (OEM Partner)	PLANNED	Approved	01-Nov-21	08:00	17-Nov-21	23:00
1097	RQ70189	OCC_188	cpcc2_sd	SVC/ST ATCOM	SVC No 1(-400/+600MVAR) at 400 KV Ludhiana(PG)	POWER GRID	D	For AMP works.	25-Nov-21	09:00	27-Nov-21	17:00	Kindly approve	PLANNED	Approved	25-Nov-21	09:00	27-Nov-21	17:00
1098	RQ70211	OCC_188	cpcc3_sd	SVC/ST ATCOM	STATCOM No 1(-150/+150MVAR) at 400 KV Lucknow_2(PG)	POWER GRID	D	For implementation and validation of POD in 400kV Lucknow(765kV)-Lucknow(400kV) Line 2	01-Nov-21	10:00	01-Nov-21	14:00		PLANNED	Approved	01-Nov-21	10:00	01-Nov-21	14:00
1099	RQ70212	OCC_188	cpcc3_sd	SVC/ST ATCOM	STATCOM No 2(-150/+150MVAR) at 400 KV Lucknow_2(PG)	POWER GRID	D	For implementation and validation of POD in 400kV Lucknow(765kV)-Lucknow(400kV) Line 2.	01-Nov-21	10:00	01-Nov-21	14:00		PLANNED	Approved	01-Nov-21	10:00	01-Nov-21	14:00
1100	RQ70177	OCC_188	cpcc2_sd	SVC/ST ATCOM	SVC No 1(-200/+300MVAR) at 400 KV NewWanpoh(PG)	POWER GRID	D	complete SVC including Coupling transformers, DTF1, DTF2, TCR1, TCR2, TSC, Valve Cooling, AHU, Aux. service transformer, star coupler etc) and other maintenance works including installation of insulation sleeves for DTF and TSC and replacement of light receiver card in VBE.	01-Nov-21	09:00	02-Nov-21	17:30	Kindly approve	PLANNED	Approved	01-Nov-21	09:00	02-Nov-21	17:30

1101	RQ70599	OCC_188	cpcc3_sd	SVC/ST ATCOM	STATCOM No 1(- 150/+150M VAR) at 400 KV Lucknow_2( PG)	POWER GRID	D	S/D required on 25.10.11 For implementation and validation of POD in 400kV Lucknow (765kV)- Lucknow (400kV) Line-2.	01-Nov-21	09:00	01-Nov-21	18:00		PLANNED	Approved	25-Oct-21	09:00	25-Oct-21	18:00		
1102	RQ70600	OCC_188	cpcc3_sd	SVC/ST ATCOM	STATCOM No 2(- 150/+150M VAR) at 400 KV Lucknow_2( PG)	POWER GRID	D	S/D required on 25.10.11 For implementation and validation of POD in 400kV Lucknow (765kV)- Lucknow (400kV) Line-2.	01-Nov-21	09:00	01-Nov-21	18:00		PLANNED	Approved	25-Oct-21	09:00	25-Oct-21	18:00		
1103	RQ70348	OCC_188	cpcc3_sd	HVDC POLE	205 KV SASARAM(P G) POLE-1	POWER GRID	D	AMP WORK OF CONVERTOR T/R . AC PASS WILL BE IN SERVICE	12-Nov-21	08:00	12-Nov-21	18:00		PLANNED	Approved	12-Nov-21	08:00	12-Nov-21	18:00		
1104	RQ70347	OCC_188	cpcc3_sd	HVDC POLE	205 KV SASARAM(P G) POLE-2	POWER GRID	D	AMP WORK OF CONVERTOR T/R . AC PASS WILL BE IN SERVICE	12-Nov-21	08:00	12-Nov-21	18:00		PLANNED	Rejected						

## Outages proposed in other RPCs requiring NRPC approval

Sl No	Outages proposed in	Name of Requesting Agency	Name of Elements	From		To		Basis	Reason	Remarks (If Any)	S/d Status	NRPC Remarks
1	WRPC	MP_SLDC	220KV-MALANPUR-MP-AURIYA	1/Nov/21	7:00	15/Nov/21	19:00	D	Auto mode to non-auto mode for replacement work of earth wire by OPGW		Approved	subject to consent of ntpc
2	WRPC	MP_SLDC	220KV-MALANPUR-MP-AURIYA	8/Nov/21	9:00	8/Nov/21	17:00	D	FOR LINE MAINTENANCE WORK		Approved	subject to consent of ntpc
3	WRPC	MP_SLDC	220KV-MEHAON-MP-AURIYA	9/Nov/21	9:00	9/Nov/21	17:00	D	FOR LINE MAINTENANCE WORK		Approved	subject to consent of ntpc
4	WRPC	MP_SLDC	220KV-MEHAON-MP-AURIYA	29/Nov/21	9:00	29/Nov/21	17:00	D	220KV MAIN BUS SHUTDOWN FOR FIRE WEDGE CONNECTOR INSTALLATION WORK ON 220KV S/S MEHAON & POST MONSOON MAINTANENECE WORK		Approved	subject to consent of ntpc
5	WRPC	MP_SLDC	220KV-MEHAON-MP-AURIYA	30/Nov/21	9:00	30/Nov/21	17:00	D	220KV MAIN BUS SHUTDOWN FOR FIRE WEDGE CONNECTOR INSTALLATION WORK ON 220KV S/S MEHAON & POST MONSOON MAINTANENECE WORK		Approved	subject to consent of ntpc
6	WRPC	MP_SLDC	220KV-BHANPURA-MP-NIPANIYA	23/Nov/21	8:00	23/Nov/21	18:00	D	FOR LINE MAINTENANCE WORK	NR drawal restriction required up to 150 MW(max)	Approved	subject to consent of rajasthan
7	WRPC	MP_SLDC	220KV-BHANPURA-MP-SUWASARA-MP	20/Nov/21	8:00	20/Nov/21	18:00	D	FOR LINE MAINTENANCE WORK	NR drawal restriction required up to 150 MW(max)	Approved	subject to consent of rajasthan
8	WRPC	MP_SLDC	220KV-BHANPURA-MP-RANPUR	11/Nov/21	8:00	11/Nov/21	18:00	D	FOR LINE MAINTENANCE WORK	NR drawal restriction required up to 150 MW(max)	Approved	subject to consent of rajasthan
9	WRPC	MP_SLDC	220KV-BHANPURA-MP-MODAK	27/Nov/21	8:00	27/Nov/21	18:00	D	FOR LINE MAINTENANCE WORK	NR drawal restriction required up to 150 MW(max)	Approved	subject to consent of rajasthan
10	WRPC	WRTS-I	CK Bipole-1 (Pole-1 & Pole-2) HVDC Champa	20/Nov/21	8:00	24/Nov/21	18:00	Continuous	DCCT Improvements & global injection, DC Filter / Blocking Filter hardware modification & integration, V/H Arc Detection modification & integration, modification in Valve Hall iro of Positive pressure.	ATC curtailment of 2900 MW in case of one Bipole outage and 5800 MW in case of Bipole outage	Approved	
11	WRPC	WRTS-I	CK Bipole-II (Pole-3 & Pole-4) HVDC Champa	25/Nov/21	8:00	29/Nov/21	18:00	Continuous	DCCT Improvements & global injection, DC Filter / Blocking Filter hardware modification & integration, V/H Arc Detection modification & integration, modification in Valve Hall iro of Positive pressure and upgradation of control software.		Approved	
12	WRPC	WRTS-I	CK Bipole-1(Pole-1 & Pole-2) HVDC Champa	27/Nov/21	8:00	29/Nov/21	18:00	Continuous	Installation of station grounding isolator and associated hardware in Bipole-I&II common area and station ground DCCT Improvement and upgradation of control software.		Approved	
13	WRPC	WRTS-I	Onload testing of upgraded Software in both Bipoles ( Pole-1, Pole-2, Pole-3 & Pole-4) of HVDC Champa- Kurukshetra link	30/Nov/21	8:00	9/Dec/21	18:00	Continuous	ON load testing of both bi-poles to ascertain software functionalities (after daily testing works, all poles will be put back in service and power level as per NLDC & wrldc)	Testing details may be shared	Approved	
14	WRPC	LBTl	765 Kv Banaskantha - Chitorgarh (PGCIL) CKT-I	9/Nov/21	8:00Hrs	13/Nov/21	18:00 Hrs	Daily	Outage require of T/L for stringing work of LBTl, between 2 & 3 and 3 & 4 of PGCIL Line	ATC curtailment of 850 MW for D/C.	Rejected	
15	WRPC	LBTl	765 Kv Banaskantha - Chitorgarh (PGCIL) CKT-II	9/Nov/21	8:00Hrs	13/Nov/21	18:00 Hrs	Daily	Outage require of T/L for stringing work of LBTl, between 2 & 3 and 3 & 4 of PGCIL Line	ATC curtailment of 850 MW for D/C.	Rejected	
16	WRPC	ATIL-ADANI	HVDC 500KV APL POLE 1	11/Nov/21	8:00	14/Nov/21	18:00	Continuous	Work is to be carried out to accommodate other utility i.e., Northern Railway modification construction of line to accommodate/ maintain require clearance from railway line. Since 33 kv electrode line outage is required, Hence Bipole will also be under shutdown. This shutdown is taken for a project of National importance, hence, outage to be considered as deemed available to ATIL.  This outage will also be utilized for 765 kv D/C (Hex) Bhuj - Lakadia Transmission Line crossing across D/C HVDC Bipole Transmission Lines by WRSS XXI (A) Transco Ltd from 11th Nov 08:00 Hrs to 13th Nov 18:00 on continue basis.	ATC curtailment of 1800 MW for Bipole Outage. .	Approved	subject to real time conditions. can be taken b/w 13th to 20th Nov.
17	WRPC	ATIL-ADANI	HVDC 500KV APL POLE 2	11/Nov/21	8:00	14/Nov/21	18:00	Continuous	Work is to be carried out to accommodate other utility i.e., Northern Railway modification construction of line to accommodate/ maintain require clearance from railway line. Since 33 kv electrode line outage is required, Hence Bipole will also be under shutdown. This shutdown is taken for a project of National importance, hence, outage to be considered as deemed available to ATIL.  This outage will also be utilized for 765 kv D/C (Hex) Bhuj - Lakadia Transmission Line crossing across D/C HVDC Bipole Transmission Lines by WRSS XXI (A) Transco Ltd from 11th Nov 08:00 Hrs to 13th Nov 18:00 on continue basis.	ATC curtailment of 1800 MW for Bipole Outage. .	Approved	subject to real time conditions. can be taken b/w 13th to 20th Nov.
18	WRPC	POWERGRID_WR2	765KV-GWALIOR-JAIPUR-2	12/Nov/21	9:00	13/Nov/21	18:00	D	i) Line AMP works/ Pre-winter preparedness. A/R OFF on ckt-1 and dia to be kept open. ii) Replacement of WTI & OTI of LR	ATC Curtailment of 450 MW. .	Approved	subject to real time conditions.
19	WRPC	POWERGRID_WR2	765KV-GWALIOR-JAIPUR-1	14/Nov/21	9:00	15/Nov/21	18:00	D	For line AMP works/ Pre-winter preparedness. A/R OFF on ckt-2 and dia to be kept open.	ATC Curtailment of 450 MW. .	Approved	subject to real time conditions.
20	WRPC	POWERGRID_WR2	765KV-SATNA-GWALIOR-2	15/Nov/21	9:00	16/Nov/21	18:00	D	i) Line AMP works/ Pre-winter preparedness. A/R OFF on 765kv Gwalior-Orai and 765kv Satna-Orai and dia to be kept open. ii) Replacement of WTI & OTI of LR	ATC Curtailment of 2150 MW.	Approved	subject to real time conditions.
21	WRPC	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-2 L/R@ BANASKANTHA - 765KV	17/Nov/21	9:00	17/Nov/21	18:30	D	For AMP works	To be clubbed with sl. 14. ATC curtailment of 200 MW for S/C outage.	Approved	To be clubbed with sl. 14. ATC curtailment of 200 MW for S/C outage.
22	WRPC	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-2	17/Nov/21	9:00	17/Nov/21	18:30	D	For L/R AMP works. Also, line AMP works, A/R OFF on ckt-1 and dia to be kept open.	To be clubbed with sl. 14. ATC curtailment of 200 MW for S/C outage.	Approved	To be clubbed with sl. 14. ATC curtailment of 200 MW for S/C outage.
23	WRPC	POWERGRID_WR2	765kv-SATNA-BINA 1	25/Nov/21	8:00	25/Nov/21	18:00	D	Proposed by AM TL - For cleaning of insulators in polluted stretches. Dia to be kept open.	ATC Curtailment of 750 MW. .	Approved	subject to real time conditions.
24	WRPC	POWERGRID_WR2	765KV-JABALPUR-ORAI-1	1/Nov/21	7:00	30/Nov/21	18:00	D	Proposed by IT/ULDC- A/R OFF for OPGW stringing works under live condition.	ATC/TTC curtailment of 900 MW.	Approved	subject to real time conditions.

25	WRPC	POWERGRID_WR2	765KV-GWALIOR-ORAI-1	17/Nov/21	9:00	18/Nov/21	18:00	D	i) Line AMP works/ Pre-winter preparedness. A/R OFF on 765kv Gwalior-Satna and dia to be kept open. ii) Replacement of WTI & OTI of LR		Approved	subject to real time conditions.
26	ERPC	ER-I	800KV HVDC AGRA BNC LINE 1	6/Nov/21	10:00	6/Nov/21	17:00	D	To attend broken jumper from jumper pad T-2235	To be clubbed with sl 27. ATC/TTC curtailment of 300 MW in ER-NR.	Rejected	deferred to next occ
27	ERPC	ER-II	HVDC800KV-ALIPURDUAR (PG)-AGRA-1	12/Nov/21	07:00	13/Nov/21	16:00	D	Tree cutting between loc. 1288-1295	ATC/TTC curtailment of 300 MW in ER-NR.	Rejected	deferred to next occ
28	ERPC	ER-II	HVDC800KV-ALIPURDUAR (PG)-AGRA-2	8/Nov/21	07:00	9/Nov/21	16:00	D	Tree cutting between loc. 1288-1295	ATC/TTC curtailment of 300 MW in ER-NR.	Rejected	deferred to next occ

**OUTAGE PLANNING TO BE APPROVED IN 188TH OCC MEETING**

**Format I(B):Request For Bus, Bay,ICTs,Reactor,FACTS,FSCs,SVCs etc Outage by Indenting agency to RPC**

Indenting Agency		For the Month	Nov-21	Date	11/6/2021									
Line Details						Proposed Date and Time								
Sl. No.	Name of the Requesting Agency	Voltage Level (kV)	Name of the Element	Owner	Inter-Regional / Intra-Regional	Daily/ Continous	Reason	From Date	From Time	To Date	To Time	Remarks	S/d Status	NRPC Remarks
1	LPGCL Lalitpur	765/21 KV	LPGCL Generator Transformer # 1 (765 KV / 21 KV, 3 X 275 MVA)	LPGCL	Intra-Regional	Continous	UPPCL Approved outage of LPGCL Unit#1 (660 MW) for overhauling from 06-Nov-2021.	6-Nov-2021	01:00 Hrs.	29-Nov-2021	18:00 Hrs.		approved	clubbed with unit outage

Note: Tentative Date can be proposed, if exact date is not known.

FORMAT (A): REQUEST FOR TRANSMISSION ELEMENT OUTAGE TO RPC																	
(SHUTDOWNS)																	
S.N.	INDENTING AGENCY	PGCIL, CPCC (NR-III), Lucknow	FOR THE MONTH					NOV21	DAILY/CONTINUOUS	REASON	DATE				Remarks	S/d Status	NRPC Remarks
			LINE DETAILS		NOV21						PROPOSED DATE AND TIME		DD-MM-YYYY				
			VOLT LEVEL	FROM S/S	TO S/S	OWNER	CKT ID				INTER/INTRA REGIONAL	DATE	TIME	DATE			
1	POWERGRID	800	AGRA	BNC	POWER GRID	I	Inter	CONTINUOUS	Transmission Line diversion work due to construction of Bundelkhand Expressway by UPEDA	25.11.2021	9:00	28.11.2021	18:00	During shut down all 04 poles will be out	rejected	deferred till next occ	
2	POWERGRID	800	AGRA	BNC	POWER GRID	II	Inter	CONTINUOUS	Transmission Line diversion work due to construction of Bundelkhand Expressway by UPEDA	25.11.2021	9:00	28.11.2021	18:00		rejected	deferred till next occ	
1	POWERGRID	765	Orai	Aligarh	POWER GRID	1	INTRA	DAILY	Shut down of both Orai Aligarh #1 and Kanpur Ballbhgarh shall be required at the same time on 02.11.21 for tapping from TN 467 of Orai Aligarh to TN 434 of 400KV Kanpur Ballbhgarh for laying of 48C OPGW for repeater station at 132KV DHannar UPPTCL Sub-station.	02.11.21	00/01/00	02.11.21	00/01/00	rejected			
2	POWERGRID	400	Agra(PG)	Agra(UP-Plitpokkhar)	POWER GRID	1	INTRA	DAILY	AMP Work	09.11.21	00/01/00	09.11.21	00/01/00	approved			
FORMAT (B): REQUEST FOR BUS,BAY,ICTs,FACTS,FSCs,SVCs etc OUTAGE TO RPC																	
(PLANNED SHUT DOWNS)																	
S.N.	INDENTING AGENCY	PGCIL, CPCC (NR-III), Lucknow	FOR THE MONTH OF NOVEMBER 21					DAILY/CONTINUOUS	Reason	DATE				Remarks	S/d Status	NRPC Remarks	
			EQUIPMENT DETAILS		NOVEMBER 21					PROPOSED DATE AND TIME		DD-MM-YYYY					
			VOLT LEVEL	NAME OF ELEMENTS (Ckt, Bus, etc.)	OWNER	INTER/INTRA REGIONAL	NOVEMBER 21			DATE	TIME	DATE	TIME				
1	POWERGRID	400	B1222 FILTER at Vindhyaachal	PGCIL	INTRA	DAILY	AMP WORK	01-Nov-21	8:00	01-Nov-21	18:00		rejected	after rihand-dadri pole outage			
2	POWERGRID	400	OPEN POWER FLOW CODE OF DUAL POLE AS PER ATTACHED SHEET-1 at Vindhyaachal	PGCIL	INTRA	CONTINUOUS	POST-REFURBISHMENT HARMONIC PERFORMANCE MEASUREMENT UNDER CERC ADD CAP. Schedule attached	11-Nov-21	8:00	19-Nov-21	18:00		rejected	after rihand-dadri pole outage			
3	POWERGRID	400	B2211 FILTER at Vindhyaachal	PGCIL	INTRA	CONTINUOUS	RETRO FITMENT OF CIRCUIT BREAKER UNDER ADD CAP AT VINDHYACHAL S/S. Approved under CERC Order number 543/TT/2014 dtd. 20.09.2016	25-Nov-21	8:00	30-Dec-21	18:00	Power flow in Dual Block operation will be limited to 350MW in absence of any base filter i.e. B2211, B2221	rejected	deferred to next occ			
4	POWERGRID	400	B2221 FILTER at Vindhyaachal	PGCIL	INTRA	CONTINUOUS	RETRO FITMENT OF CIRCUIT BREAKER UNDER ADD CAP AT VINDHYACHAL S/S. Approved under CERC Order number 543/TT/2014 dtd. 20.09.2016	25-Nov-21	8:00	30-Dec-21	18:00		rejected	deferred to next occ			
5	POWERGRID	400	W1.W.16.Q3 Converter Transformer Main bay at Agra	PGCIL	INTRA	DAILY	AMP WORK	11/22/2021	9:00	11/22/2021	17:30	Pole-2 shall be in service via tie bay.	approved				
6	POWERGRID	400	W1.W.16.Q2 Converter Transformer Main bay at Agra	PGCIL	INTRA	DAILY	AMP WORK	11/23/2021	9:00	11/23/2021	17:30	Pole-2 shall be in service via main Bay.	approved				
7	POWERGRID	400	AC FILTER Z1 SUB BANKS (Z1, Z2, Z3 & Z4) at Agra	PGCIL	INTRA	DAILY	AMP WORK	11/17/2021	9:00	11/17/2021	17:30		approved				
8	POWERGRID	400	W1.WCA.Bus2 (Bus Sectionalizer of Bus-4 & Bus-2) at Agra	PGCIL	INTRA	DAILY	AMP WORK	11/26/2021	9:00	11/26/2021	17:30		approved				
9	POWERGRID	400	AC FILTER Z4 SUB BANKS (Z1, Z2, Z3 & Z4) at Agra	PGCIL	INTRA	DAILY	AMP WORK	11/29/2021	9:00	11/29/2021	17:30		approved				
10	POWERGRID	220	Bus Reactor at Pithoragarh S/S	PGCIL	INTRA	DAILY	To facilitate shut down of 220 KV and 132 KV bus bar at Pithoragarh S/S.	01/11/2021	9:00	01/11/2021	17:00		approved				
11	POWERGRID	765	702 Bay at Fatehpur	PGCIL	INTRA	DAILY	For SO2 measurement of 702 Bay's CB & CT	01/11/2021	14:00	01/11/2021	17:00		approved				
12	POWERGRID	765	708 Bay at Fatehpur	PGCIL	INTRA	DAILY	For SO2 measurement of 702 Bay's CB & CT	06/11/2021	14:00	06/11/2021	17:00		approved				
13	POWERGRID	400	Main Bus-1 at Varanasi	PGCIL	INTER	CONTINUOUS	For construction of Link conductor interconnection, Bus Bar Stability and Test of Main Bus-1 with 400KV extension package of Jaunpur line 1 & 2	01-Nov-21	9:30 AM	04-Nov-21	17:30		approved				
14	POWERGRID	400	Main Bus-2 at Varanasi	PGCIL	INTER	CONTINUOUS	For construction of Link conductor interconnection, Bus Bar Stability and Test of Main Bus-1 with 400KV extension package of Jaunpur line 1 & 2	05-Nov-21	9:30 AM	08-Nov-21	17:30		approved				

EMC Post-refurbishment Outage plan								
	Start time	End time	Duration	Power level		Activity	S/d Status	NRPC Remarks
				Block 1	Block 2			
Thursday, November 11, 2021	9:00	10:30	1:30	Trafo shutdown	Running power	1. Connection of Rogowski coils at Block 1 Transformer North Side	rejected	deferred to next occ
	10:30	13:00	2:30	0 MW (Blocked stage)	Running power	1. Harmonics Measurement at block 1 CVT North Side 2. PLC Measurement at Block 1 Transformer North Side	rejected	deferred to next occ
	13:00	14:30	1:30	25 MW	Running power	1. Harmonics Measurement at block 1 CVT North Side 2. PLC Measurement at Block 1 Transformer North Side	rejected	deferred to next occ
	14:30	16:00	1:30	125 MW	Running power	1. Harmonics Measurement at block 1 CVT North Side 2. PLC Measurement at Block 1 Transformer North Side	rejected	deferred to next occ
	16:00	18:00	2:00	250 MW	Running power	1. Harmonics Measurement at block 1 CVT North Side 2. PLC Measurement at Block 1 Transformer North Side	rejected	deferred to next occ
	18:00	19:00	1:00	Trafo shutdown	Running power	1. Disconnect Rogowski coils at Block 1 Transformer North Side	rejected	deferred to next occ
Friday, November 12, 2021	9:00	10:30	1:30	Trafo shutdown	Running power	1. Connection of Rogowski coils at Block 1 Transformer West Side	rejected	deferred to next occ
	10:30	13:00	2:30	0 MW (Blocked stage)	Running power	1. Harmonics Measurement at Block 1 CVT West Side 2. PLC Measurement at Block 1 Transformer West Side	rejected	deferred to next occ
	13:00	14:30	1:30	25 MW	Running power	1. Harmonics Measurement at block 1 CVT West Side 2. PLC Measurement at Block 1 Transformer West Side	rejected	deferred to next occ
	14:30	16:00	1:30	125 MW	Running power	1. Harmonics Measurement at block 1 CVT West Side 2. PLC Measurement at Block 1 Transformer West Side	rejected	deferred to next occ
	16:00	18:00	2:00	250 MW	Running power	1. Harmonics Measurement at block 1 CVT West Side 2. PLC Measurement at Block 1 Transformer West Side	rejected	deferred to next occ
	18:00	19:00	1:00	0 MW (Blocked stage)	Running power	1. Disconnect Rogowski coils at Block 1 Transformer West Side	rejected	deferred to next occ
Saturday, November 13, 2021	9:00	10:30	1:30	Trafo shutdown	Running power	1. Connection of Rogowski coils at Block 2 Transformer North Side	rejected	deferred to next occ
	10:30	13:00	2:30	Running power	0 MW (Blocked stage)	1. Harmonics Measurement at Block 2 CVT North Side 2. PLC Measurement at Block 2 Transformer North Side	rejected	deferred to next occ
	13:00	14:30	1:30	Running power	25 MW	1. Harmonics Measurement at Block 2 CVT North Side 2. PLC Measurement at Block 2 Transformer North Side	rejected	deferred to next occ
	14:30	16:00	1:30	Running power	125 MW	1. Harmonics Measurement at Block 2 CVT North Side 2. PLC Measurement at Block 2 Transformer North Side	rejected	deferred to next occ
	16:00	18:00	2:00	Running power	250 MW	1. Harmonics Measurement at Block 2 CVT North Side 2. PLC Measurement at Block 2 Transformer North Side	rejected	deferred to next occ
	18:00	19:00	1:00	0 MW (Blocked stage)	Running power	1. Disconnect Rogowski coils at Block 2 Transformer North Side	rejected	deferred to next occ
Sunday, November 14, 2021	9:00	10:30	1:30	Trafo shutdown	Running power	1. Connection of Rogowski coils at Block 2 Transformer West Side	rejected	deferred to next occ
	10:30	13:00	2:30	Running power	0 MW (Blocked stage)	1. Harmonics Measurement at Block 2 CVT West Side 2. PLC Measurement at Block 2 Transformer West Side	rejected	deferred to next occ
	13:00	14:30	1:30	Running power	25 MW	1. Harmonics Measurement at Block 2 CVT West Side 2. PLC Measurement at Block 2 Transformer West Side	rejected	deferred to next occ
	14:30	16:00	1:30	Running power	125 MW	1. Harmonics Measurement at Block 2 CVT West Side 2. PLC Measurement at Block 2 Transformer West Side	rejected	deferred to next occ
	16:00	18:00	2:00	Running power	250 MW	1. Harmonics Measurement at Block 2 CVT West Side 2. PLC Measurement at Block 2 Transformer West Side	rejected	deferred to next occ
	18:00	19:00	1:00	Running power	0 MW (Blocked stage)	1. Disconnect Rogowski coils at Block 2 Transformer West Side	rejected	deferred to next occ
Monday, November 15, 2021	9:00	18:00	9:00	250 MW	250 MW	1. RI measurement at Location 1 - 500m from energized part or buildings. 3 complete frequency scans (150 kHz to 1 GHz).	rejected	deferred to next occ
Tuesday, November 16, 2021	9:00	18:00	9:00	250 MW	250 MW	1. RI measurement at Location 1 - 500m from energized part or buildings. 3 complete frequency scans (150 kHz to 1 GHz).	rejected	deferred to next occ
Wednesday, November 17, 2021	9:00	18:00	9:00	0 MW (Blocked stage)	0 MW (Blocked stage)	1. RI measurement at Location 1 - 500m from energized part or buildings. 3 complete frequency scans (150 kHz to 1 GHz).	rejected	deferred to next occ
Thursday, November 18, 2021	9:00	18:00	9:00	0 MW (Blocked stage)	0 MW (Blocked stage)	1. RI measurement at Location 1 - 500m from energized part or buildings. 3 complete frequency scans (150 kHz to 1 GHz).	rejected	deferred to next occ
Friday, November 19, 2021	9:00	11:00	2:00	0 MW (Blocked stage)	0 MW (Blocked stage)	Buffer	rejected	deferred to next occ
	11:00	12:00	1:00	25 MW	25 MW		rejected	deferred to next occ
	13:00	15:00	2:00	125 MW	125 MW		rejected	deferred to next occ
	15:00	18:00	3:00	250 MW	250 MW		rejected	deferred to next occ
							rejected	deferred to next occ
							rejected	deferred to next occ



Sl. No.	Name of the Requesting Agency	Voltage Level (kV)	Name of the Element	Owner	Daily/ Continous	Reason	From Date	From Time	To Date	To Time	S/d Status	NRPC Remarks
1	POWERGRID	220	220kV Ballabgarh (BBMB) to Samaypur (BBMB) Ckt-I	POWERGRID	Daily	Non Auto mode approval for OPGW stringing work	22-Oct-2021	09:00 Hrs.	10-Nov-2021	18:00 Hrs.	approved	subject to BBMB consent
2	POWERGRID	220	220kV Ballabgarh (BBMB) to Samaypur (BBMB) Ckt-II	POWERGRID	Daily	Non Auto mode approval for OPGW stringing work	22-Oct-2021	09:00 Hrs.	10-Nov-2021	18:00 Hrs.	approved	subject to BBMB consent

Agenda for OCC unit/line shut downs										
S.N.	Station	Unit #	Date	From Time	To Date	To Time	Duration Days	Remarks	S/d Status	NRPC Remarks
1	Meja UNPL	2	07.11.2021	0:00	18.11.2021	24:00:00	12	For balance works related to PG test. Mandatory contractual requirement. Approved in 185th OCC, But shut down not allowed due to high demand.	approved	subject to UPPCL consent

SL	Request Type	OCC Number	Name of Requesting Agency	Element Name	Daily/Continuous	Reason	From Date	From Time	To Date	To Time	Remarks	S/d Status	NRPC Remarks
1	PLANNED	OCC_188	ntpcos_sd	400 KV MEJA-BARA (UP) CKT-1	C	Clamp and tube replacement work between line side isolator and CTs. Annual Testing of line equipment and Isolator Stud replacement.	08/Nov/2021	9:30	10/Nov/2021	18:00	Deffered in last OCC	approved	may be allowed subject to no other SD in the pocket
2	PLANNED	OCC_188	ntpcos_sd	400 KV MEJA-BARA (UP) CKT-2	C	Clamp and tube replacement work between line side isolator and CTs. Annual Testing of line equipment and Isolator Stud replacement.	11/Nov/2021	9:30	13/Nov/2021	18:00	Deffered in last OCC	approved	may be allowed subject to no other SD in the pocket
3	PLANNED	OCC_188	ntpcos_sd	400 KV MEJA-REWA (UP) CKT-1	C	Clamp and tube replacement work between line side isolator and CTs. Annual Testing of line equipment and Isolator Stud replacement.	15/Nov/2021	9:30	17/Nov/2021	18:00	Deffered in last OCC	approved	to be taken on other dates due to SD of 765 kV Bara Mainpuri from 15-18 nov
4	PLANNED	OCC_188	ntpcos_sd	400 KV MEJA-MASAULI (UP) CKT-1	C	Clamp and tube replacement work between line side isolator and CTs. Annual Testing of line equipment and Isolator Stud replacement.	22/Nov/2021	9:30	24/Nov/2021	18:00	Deffered in last OCC	approved	may be allowed subject to no other SD in the pocket
5	PLANNED	OCC_188	ntpcos_sd	400 KV MEJA- 400kV BUS_II Shutdown	C	Replacement of expansion type clamps in bus bar at 05 nos. of places	25/Nov/2021	9:30	27/Nov/2021	18:00	Deffered in last OCC	approved	may be allowed subject to no other SD in the pocket

Sl. No.	Zone	Circle	Division	OCC No.	Detail of Transmission Element			Planned Outage		Planned Restoration		Reason	Outage Mode	S/d Status	NRPC Remarks
					Element Type	Name of the Element	Element Code	Date	Time	Date	Time				
3	TSW	ETC Aligarh	400 KV S/S, Div. Aligarh	188	Line	400 KV Harduaganj-Sikandrabad Line		11/11/2021	8:00	11/14/2021	18:00	Replacement of disc insulator by Polymer insulator.	Daily	approved	
4	TSW	ETC Aligarh	400 KV S/S, Div. Aligarh	188	Bus	400 KV Bus-I		11/8/2021	8:00	11/12/2021	18:00	Erection work of 400 KV Shamli Bay (under Construction)	Daily	approved	
5	TSW	ETC Aligarh	400 KV S/S, Div. Aligarh	188	Bus	400 KV Bus-II		11/13/2021	8:00	11/17/2021	18:00	Erection work of 400 KV Shamli Bay (under Construction)	Daily	approved	

Shutdown request:

Dadri#5 (St-2 U#1-490MW) shut down for planned outage requested form 20.10.2021 for 25 days.

Remarks:

shutdown request withdrawn by NTPC

**Shutdown Request:**

Shut Down request of 765 KV D/C Orai-Aligarh Transmission Line infringing ROW of Bundelkhand Expressway by UPEIDA

**Remarks:**

shutdown approved from 25th Oct 2021 to 04th Nov 2021

2600 MW curtailment will be there in NR

subject to there will be no other shutdown of 400 KV in orai

**Shutdown request:**

Shut Down request of 800 KV BNC-Agra Transmission Line infringing ROW of Bundelkhand Expressway by UPEIDA

**Remarks:**

deferred to next occ