



सत्यमेव जयते

भारत सरकार

Government of India

विद्युत मंत्रालय

Ministry of Power

उत्तर क्षेत्रीय विद्युत समिति

Northern Regional Power Committee

सं.:उ.क्षे.वि.स./प्रचालन/106/01/2021/739-780

दिनांक: 19.01.2022

विषय: उत्तर क्षेत्रीय विद्युत समिति की प्रचालन समन्वय उप- समिति की 191वीं बैठक में स्वीकृत आऊटेज कार्यक्रम की सूची।

Subject: Outage programme approved in 191st OCC Meeting.

विद्युत् उत्पादन कंपनियों व पारेषण लाइसेंस धारकों द्वारा उत्पादन इकाइयों व पारेषण तंत्र के प्रस्तावित आऊटेज कार्यक्रमों को दिनांक 17.01.2022 में आयोजित प्रचालन समन्वय उप- समिति की 191 वीं बैठक में चर्चा करने के पश्चात आऊटेज कार्यक्रम की स्वीकृत सूची को उत्तर क्षेत्रीय विद्युत समिति के वेब पोर्टल पर उपलब्ध किया गया है। सभी आऊटेज कार्यक्रम संभावित हैं एवं वास्तविक काल में ग्रिड की स्थिति के अनुरूप प्रभावी होंगे। किसी प्रकार की त्रुटि होने पर दो कार्य दिवसों के भीतर हमें सूचित करने का कष्ट करें।

The outage programme of Generating Units and Transmission Lines proposed by Generating Companies and Transmission Licensees were discussed in the 191st OCC meeting held on 17.01.2022 and the approved list of outages program has been uploaded on NRPC web portal. All outage programmes are approved tentatively subject to real time grid conditions. Discrepancy, if any may kindly be intimated within two working days.

-sd-

(सौमित्र मजूमदार)

अधीक्षण अभियंता (प्रचालन)

सेवा में,

प्रचालन समन्वय उप- समिति के सभी सदस्य।

APPROVED OUTAGE PROGRAM OF 191st OCC

Sr No	Reference Number	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Request Type	Shutdown Status	Approved From Date	Approved From Time	Approved To Date	Approved To Time	NRPC Remarks
1	RQ81004	OCC_191	rampur_sd	GENERATING UNIT	68.67 MW RAMPUR HEP - UNIT 3	SJVNL	C	Annual Planned Maintenance of generating unit	18/Feb/2022	00:00	27/Feb/2022	18:00		PLANNED	Approved	18-Feb-22	00:00	27-Feb-22	18:00	
2	RQ81003	OCC_191	rampur_sd	GENERATING UNIT	68.67 MW RAMPUR HEP - UNIT 5	SJVNL	C	Annual Planned Maintenance of generating unit	07/Feb/2022	00:00	16/Feb/2022	18:00		PLANNED	Approved	07-Feb-22	00:00	16-Feb-22	18:00	
3	RQ80573	OCC_191	jhakri_sd	GENERATING UNIT	250 MW NATHPA-JHAKRI HPS - UNIT 2	SJVNL	C	Annual Planned Maintenance of Unit No.#02	18/Feb/2022	20:00	27/Feb/2022	18:00		PLANNED	Approved	18-Feb-22	20:00	27-Feb-22	18:00	
4	RQ80574	OCC_191	jhakri_sd	GENERATING UNIT	250 MW NATHPA-JHAKRI HPS - UNIT 5	SJVNL	C	Annual Planned Maintenance of Unit No.#05	07/Feb/2022	08:00	16/Feb/2022	18:00		PLANNED	Approved	07-Feb-22	08:00	16-Feb-22	18:00	
5	RQ80757	OCC_191	jhajjar_sd	GENERATING UNIT	500 MW ISTPP (JHAJJAR) - UNIT 3	APCPL	C	Annual SG, TG Overhaul & FGD gate installation	01/Feb/2022	00:00	07/Mar/2022	23:59		PLANNED	Approved	01-Feb-22	00:00	07-Mar-22	23:59	Delhi and Haryana gave its consent.
6	RQ81361	OCC_191	karcham_sd	GENERATING UNIT	250 MW KARCHAM WANGTOO HPS - UNIT 3	JSW	C	Annual Maintenance of Unit 3	01/Feb/2022	00:00	25/Feb/2022	23:59		PLANNED	Approved	01-Feb-22	00:00	25-Feb-22	23:59	
7	RQ80753	OCC_191	ntpcncr_sd	GENERATING UNIT	210 MW DADRI-I TPS - UNIT 3	NTPC	C	Capital over haul	01/Feb/2022	00:00	07/Mar/2022	23:05		PLANNED	Approved	01-Feb-22	00:00	07-Mar-22	23:05	Could be given
8	RQ80968	OCC_191	ntpcos_sd	GENERATING UNIT	200 MW SINGRAULI STPS - UNIT 4	NTPC	C	Boiler license renewal	16/Feb/2022	00:00	19/Feb/2022	23:59		PLANNED	Rejected					request withdrawn by NTPC.
9	RQ80752	OCC_191	koldam_sd	GENERATING UNIT	200 MW KOLDAM HPS UNIT 4	NTPC	C	Annual mtc.	08/Feb/2022	00:00	12/Feb/2022	23:59	Mandatory Annual Inspection	PLANNED	Approved	08-Feb-22	00:00	12-Feb-22	23:59	
10	RQ80749	OCC_191	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2	POWER GRID	D	ON load testing of both bi-poles to ascertain software functionalities (after daily testing works, all poles will be put back in service and power level as per NLDC)	26/Feb/2022	08:00	08/Mar/2022	18:00		PLANNED	Approved	26-Feb-22	08:00	08-Mar-22	18:00	Testing schedule to be shared with NRLDC/NLDC well in advance.

11	RQ80750	OCC_191	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-3	POWER GRID	D	ON load testing of both bi-poles to ascertain software functionalities (after daily testing works, all poles will be put back in service and power level as per NLDC)	26/Feb/2022	08:00	08/Mar/2022	18:00		PLANNED	Approved	26-Feb-22	08:00	08-Mar-22	18:00	Testing schedule to be shared with NRLDC/NLDC well in advance.
12	RQ80748	OCC_191	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-1	POWER GRID	D	ON load testing of both bi-poles to ascertain software functionalities (after daily testing works, all poles will be put back in service and power level as per NLDC)	26/Feb/2022	08:00	08/Mar/2022	18:00		PLANNED	Approved	26-Feb-22	08:00	08-Mar-22	18:00	Testing schedule to be shared with NRLDC/NLDC well in advance.
13	RQ80751	OCC_191	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-4	POWER GRID	D	ON load testing of both bi-poles to ascertain software functionalities (after daily testing works, all poles will be put back in service and power level as per NLDC)	26/Feb/2022	08:00	08/Mar/2022	18:00		PLANNED	Approved	26-Feb-22	08:00	08-Mar-22	18:00	Testing schedule to be shared with NRLDC/NLDC well in advance.
14	RQ80746	OCC_191	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-1	POWER GRID	C	Installation of station grounding isolator and associated hardware in Bipole-I&II common area and station ground DCCT Improvement and upgradation of control software.	23/Feb/2022	08:00	25/Feb/2022	18:00		PLANNED	Approved	23-Feb-22	08:00	28-Feb-22	18:00	ATC Curtailment of 2900 MW for Bipole Outage & 5800 MW for all 4 pole outage. Subjected to WRPC approval. No other SD in WR-NR corridor shall be allowed during pole outage

15	RQ80747	OCC_191	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2	POWER GRID	C	Installation of station grounding isolator and associated hardware in Bipole-I&II common area and station ground DCCT Improvement and upgradation of control software.	23/Feb/2022	08:00	25/Feb/2022	18:00		PLANNED	Approved	23-Feb-22	08:00	28-Feb-22	18:00	ATC Curtailment of 2900 MW for Bipole Outage & 5800 MW for all 4 pole outage. Subjected to WRPC approval. No other SD in WR-NR corrdor shall be allowed during pole outage
16	RQ80745	OCC_191	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-4	POWER GRID	C	DCCT Improvements & global injection, DC Filter / Blocking Filter hardware modification & integration ,VH Arc Detection modification & integration, modification in Valve Hall iro of Positive pressure and upgradation of control software.	21/Feb/2022	08:00	25/Feb/2022	18:00		PLANNED	Approved	21-Feb-22	08:00	28-Feb-22	18:00	ATC Curtailment of 2900 MW for Bipole Outage & 5800 MW for all 4 pole outage. Subjected to WRPC approval. No other SD in WR-NR corrdor shall be allowed during pole outage
17	RQ80744	OCC_191	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-3	POWER GRID	C	DCCT Improvements & global injection, DC Filter / Blocking Filter hardware modification & integration ,VH Arc Detection modification & integration, modification in Valve Hall iro of Positive pressure and upgradation of control software.	21/Feb/2022	08:00	25/Feb/2022	18:00		PLANNED	Approved	21-Feb-22	08:00	28-Feb-22	18:00	ATC Curtailment of 2900 MW for Bipole Outage & 5800 MW for all 4 pole outage. Subjected to WRPC approval. No other SD in WR-NR corrdor shall be allowed during pole outage

18	RQ81029	OCC_191	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-1	POWER GRID	C	Transmission Line diversion work due to construction of Bundelkhand Expressway by UPEIDA	20/Feb/2022	08:00	26/Feb/2022	18:00	All 04 poles will be under shut down during this period	PLANNED	Approved					clubbed with SI No. 14
19	RQ81030	OCC_191	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2	POWER GRID	C	Transmission Line diversion work due to construction of Bundelkhand Expressway by UPEIDA	20/Feb/2022	08:00	26/Feb/2022	18:00	All 04 poles will be under shut down during this period	PLANNED	Approved					clubbed with SI No. 15
20	RQ81031	OCC_191	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-3	POWER GRID	C	Transmission Line diversion work due to construction of Bundelkhand Expressway by UPEIDA	20/Feb/2022	08:00	26/Feb/2022	18:00	All 04 poles will be under shut down during this period	PLANNED	Approved					clubbed with SI No. 17
21	RQ81032	OCC_191	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-4	POWER GRID	C	Transmission Line diversion work due to construction of Bundelkhand Expressway by UPEIDA	20/Feb/2022	08:00	26/Feb/2022	18:00	All 04 poles will be under shut down during this period	PLANNED	Approved					clubbed with SI No. 16
22	RQ80743	OCC_191	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2	POWER GRID	C	"DCCT Improvements & global injection, DC Filter / Blocking Filter hardware modification & integration ,VH Arc Detection modification & integration, modification in Valve Hall iro of Positive pressure."	15/Feb/2022	08:00	20/Feb/2022	18:00		PLANNED	Approved	15-Feb-22	08:00	20-Feb-22	18:00	ATC Curtailment of 2900 MW for Bipole Outage & 5800 MW for all 4 pole outage. Subjected to WRPC approval. No other SD in WR-NR corrdor shall be allowed during pole outage

23	RQ80742	OCC_191	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-1	POWER GRID	C	"DCCT Improvements & global injection, DC Filter / Blocking Filter hardware modification & integration ,VH Arc Detection modification & integration, modification in Valve Hall iro of Positive pressure. "	15/Feb/2022	08:00	20/Feb/2022	18:00		PLANNED	Approved	15-Feb-22	08:00	20-Feb-22	18:00	ATC Curtailment of 2900 MW for Bipole Outage & 5800 MW for all 4 pole outage. Subjected to WRPC approval. No other SD in WR-NR corrdor shall be allowed during pole outage
24	RQ81014	OCC_191	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-1		C	Transmission Line diversion work due to construction of Gorakhpur Link Expressway by UPEIDA	25/Feb/2022	08:00	28/Feb/2022	18:00	All 04 poles will be under shut down during this period	PLANNED	Approved	25-Feb-22	08:00	28-Feb-22	18:00	All satutory approval (EI clearance, PTC approval etc) shall be provided before the charging of line. Subjected to ERPC & NERPC approval.
25	RQ81015	OCC_191	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-2		C	Transmission Line diversion work due to construction of Gorakhpur Link Expressway by UPEIDA	25/Feb/2022	08:00	28/Feb/2022	18:00	All 04 poles will be under shut down during this period	PLANNED	Approved	25-Feb-22	08:00	28-Feb-22	18:00	All satutory approval (EI clearance, PTC approval etc) shall be provided before the charging of line. Subjected to ERPC & NERPC approval.
26	RQ81137	OCC_191	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-SATNA (PG) CKT-1	POWER GRID	D	Y-Ph L/R TO BE SWITHED OUT and SPARE TO BE TAKEN INTO SERVICE at Satna End. Dia to be kept opened	17/Feb/2022	08:00	17/Feb/2022	18:00		PLANNED	Approved	17-Feb-22	08:00	17-Feb-22	18:00	L/R Switching work to be clubbed with Line AMP Works. ATC Curtailment of 2450 MW. Subjected to WRPC approval. As intimated by CPCC-I line amp work will also be carried out.
27	RQ80674	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2	POWER GRID	D	Insulation sleeve Installation & Maintenance work	16/Feb/2022	08:00	16/Feb/2022	18:00		PLANNED	Approved	16-Feb-22	08:00	16-Feb-22	18:00	ATC Curtailment of 450 MW. Subjected to WRPC approval

28	RQ81128	OCC_191	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV FATEHPUR-SASARAM (PG) CKT-1	POWER GRID	D	REPLACEMENT OF FLASHED INSULATOR BY ER-1	03/Feb/2022	08:00	03/Feb/2022	18:00		PLANNED	Approved	03-Feb-22	08:00	03-Feb-22	18:00	Subjected to ERPC approval.
29	RQ81134	OCC_191	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	POWER GRID	D	A/R into non auto mode for Live Line OPGW Work By WR-2	01/Feb/2022	08:00	28/Feb/2022	18:00		PLANNED	Approved	01-Feb-22	08:00	28-Feb-22	18:00	
30	RQ81067	OCC_191	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV VARANASI(PG)-VINDHYACHA LPOOL(PG) (PVTSL) CKT-2	PVTSL	D	CSD Commissioning work in 765KV Varanasi-Vindhayachal ckt-2	03/Feb/2022	10:00	03/Feb/2022	14:00		PLANNED	Approved	03-Feb-22	10:00	03-Feb-22	14:00	ATC Curtailment of 1900 MW. Subjected to WRPC approval
31	RQ81066	OCC_191	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV VARANASI(PG)-VINDHYACHA LPOOL(PG) (PVTSL) CKT-1	PVTSL	D	CSD Commissioning work in 765KV Varanasi-Vindhayachal ckt-1	02/Feb/2022	10:00	02/Feb/2022	14:00		PLANNED	Approved	02-Feb-22	10:00	02-Feb-22	14:00	ATC Curtailment of 1900 MW. Subjected to WRPC approval
32	RQ81630	OCC_191	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (PDD JK) CKT-2	PDD JK	D	For line bay AMP works at Kishenpur SS.	28/Feb/2022	10:00	28/Feb/2022	18:00	Kindly approve	PLANNED	Approved	28-Feb-22	10:00	28-Feb-22	18:00	subject to JK consent
33	RQ81629	OCC_191	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (PDD JK) CKT-1	PDD JK	D	For line bay AMP works at Kishenpur SS.	22/Feb/2022	10:00	22/Feb/2022	15:00	Kindly approve	PLANNED	Approved	22-Feb-22	10:00	22-Feb-22	15:00	subject to JK consent
34	RQ80918	OCC_191	slcdps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1		D	Jumper Tightening	28/Feb/2022	09:00	28/Feb/2022	17:00		PLANNED	Approved	28-Feb-22	09:00	28-Feb-22	17:00	
35	RQ80909	OCC_191	slcdps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1		D	Jumper Tightening	24/Feb/2022	09:00	24/Feb/2022	17:00		PLANNED	Approved	24-Feb-22	09:00	24-Feb-22	17:00	

36	RQ80913	OCC_191	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(P) (PS) CKT-2		D	Jumper Checking /Tightining and tree trimmingof tower no -150 to 170	21/Feb/2022	09:00	22/Feb/2022	17:00		PLANNED	Approved	21-Feb-22	09:00	22-Feb-22	17:00	
37	RQ80830	OCC_191	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NAKODAR(P) (PS) G)		D	Periodic Maintenance	18/Feb/2022	09:00	18/Feb/2022	17:00		PLANNED	Approved	18-Feb-22	09:00	18-Feb-22	17:00	
38	RQ80910	OCC_191	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(P) (PS) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	18/Feb/2022	09:00	18/Feb/2022	17:00		PLANNED	Approved	18-Feb-22	09:00	18-Feb-22	17:00	
39	RQ80829	OCC_191	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NAKODAR(P) (PS) G)		D	Periodic Maintenance	17/Feb/2022	09:00	17/Feb/2022	17:00		PLANNED	Approved	17-Feb-22	09:00	17-Feb-22	17:00	
40	RQ80903	OCC_191	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(P) (PS) CKT-1		D	40789B, 40889A	15/Feb/2022	09:00	15/Feb/2022	17:00		PLANNED	Approved	15-Feb-22	09:00	15-Feb-22	17:00	
41	RQ80897	OCC_191	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NAKODAR(P) (PS) G)-MOGA(P) (PS) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	14/Feb/2022	09:00	14/Feb/2022	17:00		PLANNED	Approved	14-Feb-22	09:00	14-Feb-22	17:00	
42	RQ80896	OCC_191	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1		D	Jumper Tightening	14/Feb/2022	09:00	14/Feb/2022	17:00		PLANNED	Approved	14-Feb-22	09:00	14-Feb-22	17:00	
43	RQ80901	OCC_191	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(P) (PS) CKT-1		D	Jumper Checking /Tightining and tree trimming of tower no-150 to 170	14/Feb/2022	09:00	15/Feb/2022	17:00		PLANNED	Approved	14-Feb-22	09:00	15-Feb-22	17:00	

44	RQ80866	OCC_191	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-1		D	Protection Testing	14/Feb/2022	09:00	14/Feb/2022	17:00		PLANNED	Approved	14-Feb-22	09:00	14-Feb-22	17:00	
45	RQ80891	OCC_191	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PS) (PS) CKT-2		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	11/Feb/2022	09:00	11/Feb/2022	17:00		PLANNED	Approved	11-Feb-22	09:00	11-Feb-22	17:00	
46	RQ80890	OCC_191	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PS) (PS) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	10/Feb/2022	09:00	10/Feb/2022	17:00		PLANNED	Approved	10-Feb-22	09:00	10-Feb-22	17:00	
47	RQ80828	OCC_191	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NAKODAR(PS) (PS)		D	Periodic Maintenance	09/Feb/2022	09:00	09/Feb/2022	17:00		PLANNED	Approved	09-Feb-22	09:00	09-Feb-22	17:00	
48	RQ80826	OCC_191	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAKHU(PS)		D	Nut bolt tightening and cleaning of Bay 420 CT,CB,isolators and CB and cleaning of BMK and C&R Panel and the terminal tightening of CT JB and CB MB	08/Feb/2022	09:00	08/Feb/2022	17:00		PLANNED	Approved	08-Feb-22	09:00	08-Feb-22	17:00	
49	RQ80827	OCC_191	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DHURI(PS)		D	Complete body cleaning & Tightening of transformer bush. Tightening of links of Marshalling box of Transformer	08/Feb/2022	09:00	08/Feb/2022	17:00	-	PLANNED	Approved	08-Feb-22	09:00	08-Feb-22	17:00	
50	RQ80887	OCC_191	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PS) (PS) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	08/Feb/2022	09:00	08/Feb/2022	17:00		PLANNED	Approved	08-Feb-22	09:00	08-Feb-22	17:00	

51	RQ80884	OCC_191	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	07/Feb/2022	09:00	07/Feb/2022	17:00		PLANNED	Approved	07-Feb-22	09:00	07-Feb-22	17:00	
52	RQ80825	OCC_191	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)		D	Maintenance of ICT Bushing Clamps, 220 kV Output Bus bar , Transformer Cleaning	07/Feb/2022	09:00	07/Feb/2022	17:00	-	PLANNED	Approved	07-Feb-22	09:00	07-Feb-22	17:00	
53	RQ80839	OCC_191	sldcps_sd	BAY	401 MAIN BAY - 400KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-1 AT MUKTSAR(PS)		D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	07/Feb/2022	09:00	07/Feb/2022	17:00		PLANNED	Approved	07-Feb-22	09:00	07-Feb-22	17:00	
54	RQ80824	OCC_191	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)		D	403 89A, 402 89B isolator	04/Feb/2022	09:00	04/Feb/2022	17:00	-	PLANNED	Approved	04-Feb-22	09:00	04-Feb-22	17:00	
55	RQ80880	OCC_191	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV DEHAR(BB)-RAJPURA(PS) (PG) CKT-1		D	Annual protection Testing	04/Feb/2022	09:00	04/Feb/2022	17:00	Complete line shutdown request	PLANNED	Approved	04-Feb-22	09:00	04-Feb-22	17:00	
56	RQ80877	OCC_191	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-1		D	Annual protection Testing	03/Feb/2022	09:00	03/Feb/2022	17:00	Complete line shutdown request	PLANNED	Approved	03-Feb-22	09:00	03-Feb-22	17:00	
57	RQ80837	OCC_191	sldcps_sd	BAY	406 MAIN BAY - 400KV MUKTSAR-MAKHU (PS) CKT-2 AT MUKTSAR(PS)		D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	03/Feb/2022	09:00	03/Feb/2022	17:00		PLANNED	Approved	03-Feb-22	09:00	03-Feb-22	17:00	
58	RQ80823	OCC_191	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)		D	Maintenance of 403 89L, LA (HV), LA (IV), Body Cleaning of ICT	03/Feb/2022	09:00	03/Feb/2022	17:00	-	PLANNED	Approved	03-Feb-22	09:00	03-Feb-22	17:00	

59	RQ80822	OCC_191	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAKHU(PS)		D	Nut bolt tightening and cleaning of Bay 213(IV Side) LA,CT, Isolators and CB and cleaning of BMK and C&R Panel and the terminal tightening of CT JB and CB MB	03/Feb/2022	09:00	03/Feb/2022	17:00		PLANNED	Approved	03-Feb-22	09:00	03-Feb-22	17:00	
60	RQ80875	OCC_191	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NAKODAR(PS G)- MAKHU(PS) (PS) CKT-2		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	03/Feb/2022	09:00	03/Feb/2022	17:00		PLANNED	Approved	03-Feb-22	09:00	03-Feb-22	17:00	
61	RQ80836	OCC_191	sldcps_sd	BAY	420 TIE BAY - 400 KV BHIWANI(BB)- RAJPURA(PS) (BB) CKT-1 AND FUTURE AT RAJPURA(PS)		D	Annual protection Testing	02/Feb/2022	10:00	02/Feb/2022	15:00	Only bay Shutdown Required	PLANNED	Approved	02-Feb-22	10:00	02-Feb-22	15:00	
62	RQ80820	OCC_191	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NAKODAR(PS G)		D	Periodic Maintenance	02/Feb/2022	09:00	02/Feb/2022	17:00		PLANNED	Approved	02-Feb-22	09:00	02-Feb-22	17:00	
63	RQ80821	OCC_191	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(PS)		D	Protection Testing	02/Feb/2022	09:00	02/Feb/2022	17:00	-	PLANNED	Approved	02-Feb-22	09:00	02-Feb-22	17:00	
64	RQ80871	OCC_191	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHIWANI(BB)- RAJPURA(PS) (PG) CKT-1		D	Annual protection Testing	01/Feb/2022	09:00	01/Feb/2022	17:00	Complete line shutdown request	PLANNED	Approved	01-Feb-22	09:00	01-Feb-22	17:00	
65	RQ80869	OCC_191	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-1		D	Protection Testing	01/Feb/2022	09:00	01/Feb/2022	17:00		PLANNED	Approved	01-Feb-22	09:00	01-Feb-22	17:00	

66	RQ80819	OCC_191	slcdcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAKHU(PS)		D	Cleaning and Recording of IR Values of Bay 214(IV Side) CT's and CB, cleaning of CTR Panel and Terminal tightening of ICT-1 MB	01/Feb/2022	09:00	01/Feb/2022	17:00		PLANNED	Approved	01-Feb-22	09:00	01-Feb-22	17:00	
67	RQ80870	OCC_191	slcdcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-1		D	Jumper checking/Tightening and tree trimming of tower no -129 to 138	01/Feb/2022	09:00	01/Feb/2022	17:00		PLANNED	Approved	01-Feb-22	09:00	01-Feb-22	17:00	
68	RQ80867	OCC_191	slcdcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NAKODAR(PS)-MAKHU(PS) (PS) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	01/Feb/2022	09:00	01/Feb/2022	17:00		PLANNED	Approved	01-Feb-22	09:00	01-Feb-22	17:00	
69	RQ81635	OCC_191	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-KISHENPUR(PG) (PG) CKT-1	POWER GRID	D	For AMP works.	24/Feb/2022	09:00	24/Feb/2022	17:30	Kindly approve	PLANNED	Approved	24-Feb-22	09:00	24-Feb-22	17:30	subject to NHPC consent/Other lines from Chamera_2 must be in service
70	RQ81136	OCC_191	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RIHAND(NT)-VINDHYACHALPOOL(PG) (PG) CKT-2	POWER GRID	D	For AMP work by WR-2. Dia to be kept open.	15/Feb/2022	08:00	15/Feb/2022	18:00		PLANNED	Rejected					request withdrawn by powergrid.Already being facilitated in Jan
71	RQ81135	OCC_191	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RIHAND(NT)-VINDHYACHALPOOL(PG) (PG) CKT-1	POWER GRID	D	For AMP work by WR-2. Dia to be kept open.	14/Feb/2022	08:00	14/Feb/2022	18:00		PLANNED	Rejected					request withdrawn by powergrid.Already being facilitated in Jan
72	RQ80566	OCC_191	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	POWER GRID	D	OVERHEAD CROSSING OF UNDERCONSTRUCTION 400 KV DC TWIN MOOSE VARANASI (PGCIL)-JAUNPUR LINE BETWEEN LOCATION NO 29 & 30	10/Feb/2022	09:00	11/Feb/2022	17:00		PLANNED	Approved	10-Feb-22	09:00	11-Feb-22	17:00	

73	RQ81130	OCC_191	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-4	POWER GRID	C	for Diversion work of location no.- 320 of 400 KV Patna - Ballia Line-3&4 at Gyanpur, Ara by ER-1	10/Feb/2022	08:00	20/Feb/2022	18:00		PLANNED	Approved	10-Feb-22	08:00	20-Feb-22	18:00	All statutory approval (EI clearance, PTC approval etc) shall be provided before the charging of line. Subjected to ERPC approval
74	RQ81129	OCC_191	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-3	POWER GRID	C	for Diversion work of location no.- 320 of 400 KV Patna - Ballia Line-3&4 at Gyanpur, Ara by ER-1	10/Feb/2022	08:00	20/Feb/2022	18:00		PLANNED	Approved	10-Feb-22	08:00	20-Feb-22	18:00	All statutory approval (EI clearance, PTC approval etc) shall be provided before the charging of line. Subjected to ERPC approval
75	RQ81146	OCC_191	singrauli_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SINGRAULI(N T)-VINDHYACHAL(PG) (PG) CKT-2	POWER GRID	D	3 hour shutdown for SAS work	08/Feb/2022	15:00	08/Feb/2022	18:00		PLANNED	Approved	08-Feb-22	15:00	08-Feb-22	18:00	Subjected to WRPC approval.
76	RQ81145	OCC_191	singrauli_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SINGRAULI(N T)-VINDHYACHAL(PG) (PG) CKT-1	POWER GRID	D	4 hour shutdown for SAS work	08/Feb/2022	08:00	08/Feb/2022	12:00		PLANNED	Approved	08-Feb-22	08:00	08-Feb-22	12:00	Subjected to WRPC approval.
77	RQ81094	OCC_191	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHINMAL-ZERDA (PG) CKT-1	POWER GRID	D	Yearly AMP of LTE,Line reactor and main bay circuit breaker at Kansari end by Banaskantha.	07/Feb/2022	09:00	07/Feb/2022	18:30		PLANNED	Approved	07-Feb-22	09:00	07-Feb-22	18:30	Subjected to WRPC approval.
78	RQ81046	OCC_191	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SINGRAULI(N T)-VINDHYACHAL(PG) (PG) CKT-1	POWER GRID	D	AMP work	07/Feb/2022	08:00	07/Feb/2022	18:00		PLANNED	Approved					clubbed with SI. 76
79	RQ81012	OCC_191	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MOTIHARI(BS) (PG) CKT-2	POWER GRID	C	Transmission Line diversion work due to construction of Gorakhpur Link Expressway by UPEIDA	07/Feb/2022	08:00	10/Feb/2022	18:00		PLANNED	Approved	07-Feb-22	08:00	10-Feb-22	18:00	All statutory approval (EI clearance, PTC approval etc) shall be provided before the charging of line. Subjected to ERPC approval

80	RQ81011	OCC_191	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MOTIHARI(BS) (PG) CKT-1	POWER GRID	C	Transmission Line diversion work due to construction of Gorakhpur Link Expressway by UPEIDA	07/Feb/2022	08:00	10/Feb/2022	18:00		PLANNED	Approved	07-Feb-22	08:00	10-Feb-22	18:00	All statutory approval (EI clearance, PTC approval etc) shall be provided before the charging of line. Subjected to ERPC approval
81	RQ81703	OCC_191	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWER GRID	C	For Repair and rectification of tower at location no.261 and 246.	05/Feb/2022	09:00	09/Feb/2022	18:00	Kindly Approve	PLANNED	Approved	05-Feb-22	09:00	09-Feb-22	18:00	
82	RQ81132	OCC_191	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIF (PG) CKT-2	POWER GRID	D	REPLACEMENT OF FLASHED INSULATOR LOC 304 AND 418 BY ER-1 WITH A/R to be disabled of Ballia-Biharsharif-1	02/Feb/2022	08:00	02/Feb/2022	18:00		PLANNED	Approved	02-Feb-22	08:00	02-Feb-22	18:00	Subjected to ERPC approval
83	RQ81634	OCC_191	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWER GRID	C	For repair and rectification of towers at location no. 261 and 246.	01/Feb/2022	09:00	05/Feb/2022	18:00	Kindly approve	PLANNED	Approved	01-Feb-22	09:00	05-Feb-22	18:00	subject to NHPC consent
84	RQ81131	OCC_191	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIF (PG) CKT-1	POWER GRID	D	REPLACEMENT OF FLASHED INSULATOR AT LOC. 270 AND 434 BY ER-1 WITH A/R to be disabled of Ballia-Biharsharif-2	01/Feb/2022	08:00	01/Feb/2022	18:00		PLANNED	Approved	01-Feb-22	08:00	01-Feb-22	18:00	Subjected to ERPC approval
85	RQ81051	OCC_191	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VINDHYACHAL(PG)-VINDHYACHAL(NT) (PG) CKT-2	POWER GRID	D	Checking of LBB tripping for AWL-2 feeder	01/Feb/2022	08:00	01/Feb/2022	18:00	west Bus#1B and West #2B will be under S/D to perform the test	PLANNED	Approved	01-Feb-22	08:00	01-Feb-22	18:00	Both Poles will be out in case of DC SD. Subjected to WRPC approval.
86	RQ81050	OCC_191	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VINDHYACHAL(PG)-VINDHYACHAL(NT) (PG) CKT-1	POWER GRID	D	Checking of LBB tripping for AWL-1 feeder	01/Feb/2022	08:00	01/Feb/2022	18:00	west Bus#1B and West #2B will be under S/D to perform the test	PLANNED	Approved	01-Feb-22	08:00	01-Feb-22	18:00	Both Poles will be out in case of DC SD. Subjected to WRPC approval.

87	RQ81133	OCC_191	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MUZAFFARPUR(PG) (POWERLINK) CKT-1	POWER LINK	D	AMP OF LINE BAY EQUIPMENT AT MUZAFFARPUR	05/Feb/2022	08:00	05/Feb/2022	18:00		PLANNED	Approved	05-Feb-22	08:00	05-Feb-22	18:00	Subjected to ERPC approval
88	RQ81666	OCC_191	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-2	POWER GRID,N RSS XXIX	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non-auto mode is required on 400kV Amargarh-Wagoora ckt-1.	05/Feb/2022	07:00	08/Feb/2022	18:00	Kindly approve.	PLANNED	Approved	05-Feb-22	07:00	08-Feb-22	18:00	
89	RQ81669	OCC_191	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_1(NH)-AMARGARH(NRSS XXIX) (NRSS XXIX) CKT-2	POWER GRID,N RSS XXIX	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non-auto mode is required on 400kV Uri1-Amargarh ckt-1.	01/Feb/2022	07:00	02/Feb/2022	18:00	Kindly approve.	PLANNED	Approved	01-Feb-22	07:00	02-Feb-22	18:00	
90	RQ80919	OCC_191	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(B)-MAHILPUR(P S) (PS) CKT-2		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	28/Feb/2022	09:00	28/Feb/2022	17:00		PLANNED	Approved	28-Feb-22	09:00	28-Feb-22	17:00	
91	RQ80912	OCC_191	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-2		D	Tightening of nut bolts of jumpers of T.no 156,158,159	21/Feb/2022	09:00	21/Feb/2022	17:00		PLANNED	Approved	21-Feb-22	09:00	21-Feb-22	17:00	
92	RQ80905	OCC_191	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(B)-MAHILPUR(P S) (PS) CKT-2		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	17/Feb/2022	09:00	17/Feb/2022	17:00		PLANNED	Approved	17-Feb-22	09:00	17-Feb-22	17:00	
93	RQ80904	OCC_191	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-1		D	Tightening of nut bolts of jumpers of T.no 156,158,159	16/Feb/2022	09:00	16/Feb/2022	17:00		PLANNED	Approved	16-Feb-22	09:00	16-Feb-22	17:00	

94	RQ80898	OCC_191	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(P) (BBMB) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	14/Feb/2022	09:00	14/Feb/2022	17:00		PLANNED	Approved	14-Feb-22	09:00	14-Feb-22	17:00	
95	RQ80894	OCC_191	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(P) (PS) CKT-2		D	Tightening of nut bolts of jumpers of T .no 161,164,168	11/Feb/2022	09:00	11/Feb/2022	17:00		PLANNED	Approved	11-Feb-22	09:00	11-Feb-22	17:00	
96	RQ80882	OCC_191	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(P) (PS) CKT-1		D	Tightening of nut bolts of jumpers of T .no 161,164,168	05/Feb/2022	09:00	05/Feb/2022	17:00		PLANNED	Approved	05-Feb-22	09:00	05-Feb-22	17:00	
97	RQ80878	OCC_191	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-KARTARPUR(P) (PSTCL) CKT-2		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	04/Feb/2022	09:00	04/Feb/2022	17:00		PLANNED	Approved	04-Feb-22	09:00	04-Feb-22	17:00	
98	RQ80872	OCC_191	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-KARTARPUR(P) (PSTCL) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	02/Feb/2022	09:00	02/Feb/2022	17:00		PLANNED	Approved	02-Feb-22	09:00	02-Feb-22	17:00	
99	RQ80796	OCC_191	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MODAK(RS)-BHANPURA(MP) (MPSEB) CKT-1	MPSEB	D	For quarterly & half yearly maintenance work of bay equipments at 220 KV GSS Modak	10/Feb/2022	09:00	10/Feb/2022	18:00		PLANNED	Approved	10-Feb-22	09:00	10-Feb-22	18:00	Subjected to WRPC approval. Subject to rajasthan consent
100	RQ81640	OCC_191	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-2	POWER GRID	D	For Repair and Rectification work of tower at location No. 131	10/Feb/2022	09:00	12/Feb/2022	18:00	Kindly approve	PLANNED	Approved	10-Feb-22	09:00	12-Feb-22	18:00	subject to NHPC and JK consent
101	RQ81639	OCC_191	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-1	POWER GRID	D	For Repair and Rectification work of tower at location No. 131	10/Feb/2022	09:00	12/Feb/2022	18:00	Kindly approve	PLANNED	Approved	10-Feb-22	09:00	12-Feb-22	18:00	subject to NHPC and JK consent

102	RQ81694	OCC_191	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV SAMBA-SAMBA (PG) CKT-2	POWER GRID	D	For CT DGA Sampling at Samba (PG).	02/Feb/2022	13:00	02/Feb/2022	17:00	Kindly approve	PLANNED	Approved	02-Feb-22	13:00	02-Feb-22	17:00	One ckt at time
103	RQ81693	OCC_191	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV SAMBA(PG)-SAMBA(PG) (PG) CKT-1	POWER GRID	D	For CT DGA Sampling at Samba (PG).	02/Feb/2022	09:00	02/Feb/2022	13:00	Kindly approve	PLANNED	Approved	02-Feb-22	09:00	02-Feb-22	13:00	One ckt at time
104	RQ80914	OCC_191	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	132 KV HAMIRPUR(H P)-CHOHAL (PS) (PSTCL) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	23/Feb/2022	09:00	23/Feb/2022	17:00		PLANNED	Approved	23-Feb-22	09:00	23-Feb-22	17:00	
105	RQ80883	OCC_191	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	132 KV KANGRA (HP)-PATHANKOT (PS) (PSTCL) CKT-1		D	Jumper tightening,Checking of tower accessories	07/Feb/2022	09:00	07/Feb/2022	17:00		PLANNED	Approved	07-Feb-22	09:00	07-Feb-22	17:00	
106	RQ80873	OCC_191	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	132 KV HAMIRPUR(H P)-CHOHAL (PS) (PSTCL) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	02/Feb/2022	09:00	02/Feb/2022	17:00		PLANNED	Approved	02-Feb-22	09:00	02-Feb-22	17:00	
107	RQ80644	OCC_191	stuup_sd	AC TRANS MISSION LINE CIRCUIT	132 KV LALITPUR(UP)-RAJGHAT(MP) (UP) CKT-1	UPPTCL	D	for replacement of energy meters by M/s PGCL	08/Feb/2022	11:00	08/Feb/2022	14:00		PLANNED	Approved	08-Feb-22	11:00	08-Feb-22	14:00	Subjected to WRPC approval. Subject to UP consent.
108	RQ80920	OCC_191	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PS) (PSTCL) CKT-2		D	For Jumper Tightening and Tree Cutting from Tower No. 01 to 04	28/Feb/2022	09:00	28/Feb/2022	17:00		PLANNED	Approved	28-Feb-22	09:00	28-Feb-22	17:00	
109	RQ80917	OCC_191	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PS) (PSTCL) CKT-1		D	For Jumper Tightening and Tree Cutting from Tower No. 01 to 04	26/Feb/2022	09:00	26/Feb/2022	17:00		PLANNED	Approved	26-Feb-22	09:00	26-Feb-22	17:00	

110	RQ80916	OCC_191	slcpcs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1		D	For Jumper Tightening and Tree Cutting from Tower No. 163-193	25/Feb/2022	09:00	25/Feb/2022	17:00		PLANNED	Approved	25-Feb-22	09:00	25-Feb-22	17:00	
111	RQ80911	OCC_191	slcpcs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2		D	For Jumper Tightening and Tree Cutting from Tower No. 163-193	24/Feb/2022	09:00	24/Feb/2022	17:00		PLANNED	Approved	24-Feb-22	09:00	24-Feb-22	17:00	
112	RQ80915	OCC_191	slcpcs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1		D	For Jumper Tightening and Tree Cutting from Tower No. 132-162	23/Feb/2022	09:00	23/Feb/2022	17:00		PLANNED	Approved	23-Feb-22	09:00	23-Feb-22	17:00	
113	RQ80843	OCC_191	slcpcs_sd	BAY	410 MAIN BAY - 400KV MUKTSAR-MAKHU (PS) CKT-2 AT MAKHU(PS)		D	Nut bolt tightening and cleaning of Bay 208 (IV Side) CT,CB,isolators and CB and cleaning of BMK and C&R Panel and the terminal tightening of CT JB and CB MB	21/Feb/2022	09:00	21/Feb/2022	17:00		PLANNED	Approved	21-Feb-22	09:00	21-Feb-22	17:00	
114	RQ80908	OCC_191	slcpcs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MOGA(PG)-MEHAL-KALAN(PS) (PSTCL) CKT-2		D	Tree cutting and Jumper tightening TN 40 to 60	18/Feb/2022	09:00	18/Feb/2022	17:00		PLANNED	Approved	18-Feb-22	09:00	18-Feb-22	17:00	
115	RQ80906	OCC_191	slcpcs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MOGA(PG)-MEHAL-KALAN(PS) (PSTCL) CKT-2		D	Tree cutting and Jumper tightening TN 20 to 40	17/Feb/2022	09:00	17/Feb/2022	17:00		PLANNED	Approved	17-Feb-22	09:00	17-Feb-22	17:00	
116	RQ80907	OCC_191	slcpcs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2		D	For Jumper Tightening and Tree Cutting from Tower No. 132-162	17/Feb/2022	09:00	17/Feb/2022	17:00		PLANNED	Approved	17-Feb-22	09:00	17-Feb-22	17:00	

117	RQ80902	OCC_191	slcpcs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MOGA(PG)-MEHAL-KALAN(PS) (PSTCL) CKT-2		D	Tree cutting and Jumper tightening TN 1 to 20	15/Feb/2022	09:00	15/Feb/2022	17:00		PLANNED	Approved	15-Feb-22	09:00	15-Feb-22	17:00	
118	RQ80899	OCC_191	slcpcs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MOGA(PG)-MEHAL-KALAN(PS) (PSTCL) CKT-1		D	Tree cutting and Jumper tightening TN 40 to 60	14/Feb/2022	09:00	14/Feb/2022	17:00		PLANNED	Approved	14-Feb-22	09:00	14-Feb-22	17:00	
119	RQ80842	OCC_191	slcpcs_sd	BAY	407 MAIN BAY - 400KV NAKODAR(PS G)-MAKHU(PS) (PS) CKT-1 AT NAKODAR(PS G)		D	Nut bolt tighteneing of clamp and connectors of 405 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tighteneing of C&R panel	14/Feb/2022	09:00	14/Feb/2022	17:00		PLANNED	Approved	14-Feb-22	09:00	14-Feb-22	17:00	
120	RQ80900	OCC_191	slcpcs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AMRITSAR(P G)-MAKHU(PS) (PSTCL) CKT-1		D	For Jumper Tightening and Tree Cutting from Tower No. 135-154	14/Feb/2022	09:00	14/Feb/2022	17:00		PLANNED	Approved	14-Feb-22	09:00	14-Feb-22	17:00	
121	RQ80895	OCC_191	slcpcs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MOGA(PG)-MEHAL-KALAN(PS) (PSTCL) CKT-1		D	Tree cutting and Jumper tightening TN 20 to 40	12/Feb/2022	09:00	12/Feb/2022	17:00		PLANNED	Approved	12-Feb-22	09:00	12-Feb-22	17:00	
122	RQ80892	OCC_191	slcpcs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MOGA(PG)-MEHAL-KALAN(PS) (PSTCL) CKT-1		D	Tree cutting and Jumper tightening TN 1 to 20	11/Feb/2022	09:00	11/Feb/2022	17:00		PLANNED	Approved	11-Feb-22	09:00	11-Feb-22	17:00	
123	RQ80893	OCC_191	slcpcs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AMRITSAR(P G)-MAKHU(PS) (PSTCL) CKT-1		D	For Jumper Tightening and Tree Cutting from Tower No. 155-175	11/Feb/2022	09:00	11/Feb/2022	17:00		PLANNED	Approved	11-Feb-22	09:00	11-Feb-22	17:00	

124	RQ80841	OCC_191	sldcps_sd	BAY	415 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(PS)		D	Cleaning and Recording of IR Values of Bay 415 CT's and CBcleaning of CTR Panel and Terminal tightening of Reactor MB, checking of HVWSS	10/Feb/2022	09:00	10/Feb/2022	17:00		PLANNED	Approved	10-Feb-22	09:00	10-Feb-22	17:00	
125	RQ80889	OCC_191	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2		D	For Jumper Tightening and Tree Cutting from Tower No. 135-154	09/Feb/2022	09:00	09/Feb/2022	17:00		PLANNED	Approved	09-Feb-22	09:00	09-Feb-22	17:00	
126	RQ80840	OCC_191	sldcps_sd	BAY	421 MAIN BAY MAIN BAY - 400/220 KV 500 MVA ICT 3 AT MAKHU(PS) (PSTCL)		D	Nut bolt tightening and cleaning of Bay 420 CT,CB,isolators and CB and cleaning of BMK and C&R Panel and the terminal tightening of CT JB and CB MB	08/Feb/2022	09:00	08/Feb/2022	17:00		PLANNED	Approved	08-Feb-22	09:00	08-Feb-22	17:00	
127	RQ80888	OCC_191	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV JAGRAON(PS)-LUDHIANA(PG) (PSTCL) CKT-1		D	Tree cutting and Jumper tightening TN 60 to 80	08/Feb/2022	09:00	08/Feb/2022	17:00		PLANNED	Approved	08-Feb-22	09:00	08-Feb-22	17:00	
128	RQ80885	OCC_191	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV JAGRAON(PS)-LUDHIANA(PG) (PSTCL) CKT-1		D	Tree cutting and Jumper tightening TN 30 to 60	07/Feb/2022	09:00	07/Feb/2022	17:00		PLANNED	Approved	07-Feb-22	09:00	07-Feb-22	17:00	
129	RQ80886	OCC_191	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2		D	For Jumper Tightening and Tree Cutting from Tower No. 155-175	07/Feb/2022	09:00	07/Feb/2022	17:00		PLANNED	Approved	07-Feb-22	09:00	07-Feb-22	17:00	

130	RQ80881	OCC_191	slcpcs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MOGA(PG)-BADNI KALAN(PS) (PSTCL) CKT-1		D	For Jumper Tightening and Tree Cutting from Tower No. 01 to25	05/Feb/2022	09:00	05/Feb/2022	17:00		PLANNED	Approved	05-Feb-22	09:00	05-Feb-22	17:00	
131	RQ80879	OCC_191	slcpcs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV JAGRAON(PS)-LUDHIANA(PG) (PSTCL) CKT-1		D	Tree cutting and Jumper tightening TN 10 to 30	04/Feb/2022	09:00	04/Feb/2022	17:00		PLANNED	Approved	04-Feb-22	09:00	04-Feb-22	17:00	
132	RQ80876	OCC_191	slcpcs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(P S) (PSTCL) CKT-1		D	Tree cutting and Jumper tightening TN 270 to 290	03/Feb/2022	09:00	03/Feb/2022	17:00		PLANNED	Approved	03-Feb-22	09:00	03-Feb-22	17:00	
133	RQ80838	OCC_191	slcpcs_sd	BAY	412 MAIN BAY - 400/220KV 315 MVA ICT 2 AT MAKHU(PS)		D	Nut bolt tightening and cleaning of Bay 213(IV Side) LA,CT, Isolators and CB and cleaning of BMK and C&R Panel and the terminal tightening of CT JB and CB MB	03/Feb/2022	09:00	03/Feb/2022	17:00		PLANNED	Approved	03-Feb-22	09:00	03-Feb-22	17:00	
134	RQ80874	OCC_191	slcpcs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(P S) (PSTCL) CKT-1		D	Tree cutting and Jumper tightening TN 250 to 270	02/Feb/2022	09:00	02/Feb/2022	17:00		PLANNED	Approved	02-Feb-22	09:00	02-Feb-22	17:00	
135	RQ80868	OCC_191	slcpcs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(P S) (PSTCL) CKT-1		D	Tree cutting and Jumper tightening TN 290/1 to 290/15	01/Feb/2022	09:00	01/Feb/2022	17:00		PLANNED	Approved	01-Feb-22	09:00	01-Feb-22	17:00	
136	RQ80835	OCC_191	slcpcs_sd	BAY	409 MAIN BAY - 400/220KV 315 MVA ICT 1 AT MAKHU(PS)		D	Cleaning and Recording of IR Values of Bay 214(IV Side) CT's and CB, cleaning of CTR Panel and Terminal tightening of ICT-1 MB	01/Feb/2022	09:00	01/Feb/2022	17:00		PLANNED	Approved	01-Feb-22	09:00	01-Feb-22	17:00	

137	RQ81093	OCC_191	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-2		C	Transmission Line Diversion work due to construction of New Railway Line by JVNL	16/Feb/2022	08:00	20/Feb/2022	18:00		PLANNED	Rejected						deferred to next occ. To be clubbed with unit outage
138	RQ81092	OCC_191	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-1		C	Transmission Line Diversion work due to construction of New Railway Line by JVNL	16/Feb/2022	08:00	20/Feb/2022	18:00		PLANNED	Rejected						deferred to next occ. To be clubbed with unit outage
139	RQ80741	OCC_191	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-2		C	For diversion work of line due to infringement in construction of Delhi-Vadodara Expressway (NH148N)	07/Feb/2022	08:00	20/Feb/2022	18:00	Shutdown requested by M/s NHAI	PLANNED	Approved	07-Feb-22	08:00	20-Feb-22	18:00	All statutory approval (EI clearance, PTC approval etc) shall be provided before the charging of line. Shall not clash with Riahnd Dadri SD	
140	RQ80740	OCC_191	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-1		C	For diversion work of line due to infringement in construction of Delhi-Vadodara Expressway (NH148N)	07/Feb/2022	08:00	20/Feb/2022	18:00	Shutdown requested by M/s NHAI	PLANNED	Approved	07-Feb-22	08:00	20-Feb-22	18:00	All statutory approval (EI clearance, PTC approval etc) shall be provided before the charging of line. Shall not clash with Riahnd Dadri SD	
141	RQ80695	OCC_191	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-1		D	Reverse Powerflow Testing	01/Feb/2022	08:00	08/Feb/2022	18:00	S/D may be availed from 24.01.22 to 31.01.22	PLANNED	Approved	01-Feb-22	08:00	08-Feb-22	18:00	Testing schedule to be shared with NRLDC/NLDC well in advance.	
142	RQ80696	OCC_191	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-2		D	Reverse Powerflow Testing	01/Feb/2022	08:00	08/Feb/2022	18:00	S/D may be availed from 24.01.22 to 31.01.22	PLANNED	Approved	01-Feb-22	08:00	08-Feb-22	18:00	Testing schedule to be shared with NRLDC/NLDC well in advance.	
143	RQ80638	OCC_191	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LP G) (UP) CKT-1	UPPTCL	D	Routine Maintenance of line like jumper nut bolt tightennng and other work. Testing of associated Line reactor and relays at Fatehabad end	26/Feb/2022	08:00	28/Feb/2022	17:00		PLANNED	Approved						may be clubbed with unit outage

144	RQ80639	OCC_191	stuup_sd	AC TRANS MISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(U P)- LALITPUR(LP G) (UP) CKT-2	UPPTCL	D	OPGW stringing work between Tower No- 731-733.	24/Feb/2022	08:00	25/Feb/2022	18:00		PLANNED	Approved					may be clubbed with unit outage
145	RQ80646	OCC_191	stuup_sd	AC TRANS MISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)- MAINPURI (UP) CKT-1	UPPTCL	D	For annual maintenance and testing work for transmission line , line reactor and line bay equipment	08/Feb/2022	09:00	08/Feb/2022	18:00		PLANNED	Approved	08-Feb-22	09:00	08-Feb-22	18:00	
146	RQ80647	OCC_191	stuup_sd	AC TRANS MISSION LINE CIRCUIT	765 KV BARA-MAINPURI (UP) CKT-2	UPPTCL	C	Circuit Breaker maintenance , testing	07/Feb/2022	09:00	10/Feb/2022	18:00	It is conditionally approved in OCC 190, But not given so again applied with concern of SLDC.	PLANNED	Approved	01-Feb-22	09:00	04-Feb-22	18:00	Subjected to unit outage at Bara
147	RQ81055	OCC_191	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWER GRID	D	For connection of OPGW from TN 395 of 765KV Kanpur Varanasi #1 to TN 90 of 132KV Sangipur Kuna Line for repeater station	22/Feb/2022	09:00	22/Feb/2022	16:00		PLANNED	Approved	22-Feb-22	09:00	22-Feb-22	16:00	
148	RQ80694	OCC_191	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-2	POWER GRID	D	For Installation of Bird Diverters	22/Feb/2022	08:00	25/Feb/2022	18:00	Other Ckt will be in non-auto	PLANNED	Approved	22-Feb-22	14:00	25-Feb-22	23:00	
149	RQ80693	OCC_191	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-1	POWER GRID	D	For Installation of Bird Diverters	16/Feb/2022	08:00	19/Feb/2022	18:00	Other Ckt will be in non-auto	PLANNED	Approved	16-Feb-22	14:00	19-Feb-22	23:00	
150	RQ80688	OCC_191	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV JHATIKARA-ALIGARH (PG) CKT-1	POWER GRID	C	For diversion work of line due to infringement in construction of Delhi-Vadodara Expressway (NH148N)	15/Feb/2022	08:00	01/Mar/2022	18:00	Shutdown requested by M/s NHA	PLANNED	Rejected					deferred to next occ.

151	RQ80690	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-BHIWANI (PG) CKT-1	POWER GRID	C	For diversion work of line infringement with Northern Railway	14/Feb/2022	08:00	28/Feb/2022	18:00		PLANNED	Approved	14-Feb-22	08:00	28-Feb-22	18:00	All satutory approval (EI clearance, PTC approval etc) shall be provided before the charging of line. Dates shall not clash with bikaner-moga	
152	RQ80682	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PG) CKT-2	POWER GRID	C	For Restoration of Reactor Bushing connection , kit unloading	14/Feb/2022	08:00	14/Feb/2022	18:00		PLANNED	Approved	12-Feb-22	08:00	16-Feb-22	18:00	Powergrid intimated that s/d required for impulse test of GIS	
153	RQ81080	OCC_191	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIALUCKNOW_2 (PG) CKT-1	POWER GRID	C	Transmission Line Diversion work due to construction of Gorakhpur Link Expressway by UPEIDA	12/Feb/2022	08:00	16/Feb/2022	18:00		PLANNED	Approved	12-Feb-22	08:00	16-Feb-22	18:00	All satutory approval (EI clearance, PTC approval etc) shall be provided before the charging of line.	
154	RQ80681	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PG) CKT-2	POWER GRID	D	For Dismantling of Kit and Restoration of BUS connection	11/Feb/2022	08:00	11/Feb/2022	18:00		PLANNED	Rejected						
155	RQ80680	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PG) CKT-2	POWER GRID	D	For Jumper Removing of BR-2 and Switch Impulse Test	10/Feb/2022	08:00	10/Feb/2022	18:00		PLANNED	Rejected						
156	RQ80677	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2	POWER GRID	D	Diamond Crossing with under construction line 400 kV D/C Mohindergarh-Bhiwani TL Location no. 25-I, 25-IA, 25-II,25-IIA	10/Feb/2022	08:00	10/Feb/2022	18:00	Construction of 400 kV D/C Mahendragarh-Bhiwani TL	PLANNED	Approved	10-Feb-22	08:00	10-Feb-22	18:00	All satutory approval (EI clearance, PTC approval etc) shall be provided before the charging of line. If there is then 200-250 MW curtailment.	

157	RQ80739	OCC_191	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-2	POWER GRID	D	Annual maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook ,BPI installation work etc	08/Feb/2022	09:00	08/Feb/2022	18:00		PLANNED	Approved	08-Feb-22	09:00	08-Feb-22	18:00		
158	RQ80679	OCC_191	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PG) CKT-2	POWER GRID	D	Kit set up and connection Through SF6 Bushings	08/Feb/2022	08:00	08/Feb/2022	18:00	Earthing Required Both End	PLANNED	Rejected						
159	RQ80676	OCC_191	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1	POWER GRID	D	Diamond Crossing with under construction line 400 kV D/C Mohindergarh-Bhiwani TL Location no. 22-I, 22-IA, 22-II,22-IIA	07/Feb/2022	08:00	07/Feb/2022	18:00	Construction of 400 kV D/C Mahendragarh-Bhiwani TL	PLANNED	Approved	07-Feb-22	08:00	07-Feb-22	18:00	All satutory approval (EI clearence, PTC approval etc) shall be provided before the charging of line.If there is then 200-250 MW curtailment.	
160	RQ80678	OCC_191	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PG) CKT-2	POWER GRID	D	Kit unloading (Switching Impulse Test of GIS)	07/Feb/2022	08:00	07/Feb/2022	18:00	Earthing Required Both End	PLANNED	Rejected						
161	RQ80683	OCC_191	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-2	POWER GRID	C	RELOCATION OF R-PH BUSHING AT TERRACE-6 DUE TO SETTLEMENT OF FOUNDATION at Kot.S/s	07/Feb/2022	08:00	14/Feb/2022	18:00	GIB relocation work at Terrace-6	PLANNED	Approved	07-Feb-22	08:00	14-Feb-22	18:00		
162	RQ80687	OCC_191	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2	POWER GRID	D	For Relay Testing and line/bay maintenance work.	03/Feb/2022	08:00	04/Feb/2022	18:00	along with Line reactor.Ckt-1 will be in non auto mode.	PLANNED	Approved	03-Feb-22	15:00	04-Feb-22	23:00		
163	RQ81053	OCC_191	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWER GRID	D	A/R into non auto mode for Live Line OPGW Work	01/Feb/2022	08:00	28/Feb/2022	18:00		PLANNED	Approved	01-Feb-22	08:00	28-Feb-22	18:00		

164	RQ80689	OCC_191	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV AGRA-JHATIKARA (PG) CKT-1	POWER GRID	C	For diversion work of line infringement in construction of Delhi-Vadodara Expressway (NH148N)	01/Feb/2022	08:00	15/Feb/2022	18:00	Shutdown requested by M/s NHAI.S/D may be availed from 21.01.22 to 04.02.2022	PLANNED	Approved	01-Feb-22	08:00	15-Feb-22	18:00	All satutory approval (EI clearance, PTC approval etc) shall be provided before the charging of line.
165	RQ80686	OCC_191	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1	POWER GRID	D	For Relay Testing and line/bay maintenance work.	01/Feb/2022	08:00	02/Feb/2022	18:00	along with Line reactor.Ckt-2 will be in non auto mode.	PLANNED	Approved	01-Feb-22	15:00	02-Feb-22	23:00	
166	RQ81052	OCC_191	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-1	POWER GRID	D	A/R into non auto mode for Live Line OPGW Work	01/Feb/2022	08:00	28/Feb/2022	18:00		PLANNED	Approved	01-Feb-22	08:00	28-Feb-22	18:00	
167	RQ80807	OCC_191	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-2	RRVPN L	D	Maintenance of line bay equipments i.e. CVT, WT, LA & line Isolator & Maintenance of Reactors & taking R-Phase in ckt. Inplace of Spare reactor and 3x80MVAR Reactor Bank of line at Phagi end	09/Feb/2022	08:00	09/Feb/2022	18:00		PLANNED	Approved	09-Feb-22	08:00	09-Feb-22	18:00	SPS at Chhabra complex to be in healthy condition and to be in service.
168	RQ80685	OCC_191	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-2	PFTL	D	For Punch points(Line maintenance work).	05/Feb/2022	17:00	05/Feb/2022	23:00	along with Line reactor.Ckt-1 will be in non auto mode.	PLANNED	Approved	05-Feb-22	17:00	05-Feb-22	23:00	
169	RQ80684	OCC_191	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1	PFTL	D	For CSD Fine tune and punch point attending(line maintenance work)	02/Feb/2022	17:00	02/Feb/2022	23:00	along with Line reactor.Ckt-2 will be in non auto mode.	PLANNED	Approved	02-Feb-22	17:00	02-Feb-22	23:00	
170	RQ80720	OCC_191	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 1	POWER GRID	D	For Punch points(maintenance work).	22/Feb/2022	17:00	22/Feb/2022	23:00		PLANNED	Approved	22-Feb-22	17:00	22-Feb-22	23:00	

171	RQ80721	OCC_191	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 2	POWER GRID	D	For Punch points(maintenance work).	12/Feb/2022	17:00	12/Feb/2022	23:00		PLANNED	Approved	12-Feb-22	17:00	12-Feb-22	23:00	
172	RQ81023	OCC_191	cpcc3_sd	BUS	765KV BUS 1 AT ORAI(PG)	POWER GRID	D	AMP Works	08/Feb/2022	10:00	08/Feb/2022	18:00		PLANNED	Approved	08-Feb-22	10:00	08-Feb-22	18:00	
173	RQ80707	OCC_191	cpcc1_sd	BUS	765 KV BIKANER(PG) - BUS 2	POWER GRID	D	FOR AMP WORK	07/Feb/2022	10:00	07/Feb/2022	17:00		PLANNED	Approved	07-Feb-22	15:00	07-Feb-22	23:00	
174	RQ80706	OCC_191	cpcc1_sd	BUS	765 KV BIKANER(PG) - BUS 1	POWER GRID	D	FOR AMP WORK	06/Feb/2022	10:00	06/Feb/2022	17:00		PLANNED	Approved	06-Feb-22	15:00	06-Feb-22	23:00	
175	RQ80708	OCC_191	cpcc1_sd	BUS	765KV BUS 1 AT BHIWANI(PG)	POWER GRID	D	For Future Bay Isolator Alignment of Bay 704	03/Feb/2022	08:00	03/Feb/2022	18:00		PLANNED	Approved	03-Feb-22	08:00	03-Feb-22	18:00	
176	RQ80583	OCC_191	stuup_sd	BUS	765KV BUS 2 AT UNNAO(UP)	UPPTCL	D	CRM Testing of 765kV Bus Isolators associated with 765kV Main Bus-2	14/Feb/2022	09:00	14/Feb/2022	18:00	DURING SHUT DOWN 1000MVA ICT I,II,III & 63MVAR BUS REACTOR WILL BE FED THROUGH BUS-I	PLANNED	Approved	14-Feb-22	09:00	14-Feb-22	18:00	
177	RQ80582	OCC_191	stuup_sd	BUS	765KV BUS 1 AT UNNAO(UP)	UPPTCL	D	CRM Testing of 765kV Bus Isolators associated with 765kV Main Bus-1	12/Feb/2022	09:00	12/Feb/2022	18:00	DURING SHUT DOWN 1000MVA ICT I,II,III & 63MVAR BUS REACTOR WILL BE FED THROUGH BUS-II .	PLANNED	Approved	12-Feb-22	09:00	12-Feb-22	18:00	

178	RQ80649	OCC_191	stuup_sd	BUS	765KV BUS 1 AT MAINPURI(U P)	UPPTCL	D	Safety porpuse, it is very near to Line Breaker	07/Feb/2022	09:30	08/Feb/2022	17:30	It is conditionally approved in OCC 190, But not given so again applied with concern of SLDC.	PLANNED	Approved	07-Feb-22	09:30	08-Feb-22	17:30	
179	RQ80711	OCC_191	cpcc1_sd	BUS	765KV BUS 1 AT PHAGI(RS)	RRVPNL	D	FOR RESTORATION OF REACTOR BUSHING CONNECTION AND KIT UNLOADING	14/Feb/2022	08:00	14/Feb/2022	18:00	FOR RESTORATION OF REACTOR BUSHING CONNECTION AND KIT UNLOADING	PLANNED	Approved	12-Feb-22	08:00	12-Feb-22	18:00	Bypass arrangement to be done at Anta. Generation at Chabra Kawai Complex to be restricted to 3500 MW. Subject to rajasthan consent
180	RQ80712	OCC_191	cpcc1_sd	BUS	765KV BUS 2 AT PHAGI(RS)	RRVPNL	D	FOR RESTORATION OF BUS CONNECTION	11/Feb/2022	08:00	11/Feb/2022	18:00	SWITCH IMPLUSE KIT SET UP AND CONNECTION THROUGH SF6 BUSHING	PLANNED	Approved	11-Feb-22	08:00	11-Feb-22	18:00	Bypass arrangement to be done at Anta. Generation at Chabra Kawai Complex to be restricted to 3500 MW. Subject to rajasthan consent
181	RQ80709	OCC_191	cpcc1_sd	BUS	765KV BUS 1 AT PHAGI(RS)	RRVPNL	D	765 KV MAIN BUS-A S/D IS ALSO REQUIRED FOR 5 HOURS TO DISCONNECT MAIN BUS-A FROM REACTOR	10/Feb/2022	10:00	10/Feb/2022	14:00	BUS-A AT PHAGI(RRVP NL).	PLANNED	Approved	16-Feb-22	10:00	16-Feb-22	14:00	Bypass arrangement to be done at Anta. Generation at Chabra Kawai Complex to be restricted to 3500 MW. Subject to rajasthan consent
182	RQ80710	OCC_191	cpcc1_sd	BUS	765KV BUS 2 AT PHAGI(RS)	RRVPNL	D	SWITCH IMPLUSE KIT SET UP AND CONNECTION THROUGH SF6 BUSHING	08/Feb/2022	08:00	08/Feb/2022	18:00	BUS-B AT PHAGI(RRVP NL).	PLANNED	Approved	17-Feb-22	08:00	17-Feb-22	18:00	Bypass arrangement to be done at Anta. Generation at Chabra Kawai Complex to be restricted to 3500 MW. Subject to rajasthan consent

183	RQ80804	OCC_191	sldcrs_sd	BUS	765KV BUS 2 AT PHAGI(RS)	RRVPNL	D	For Testing Bus Bar Stability (For commissioning work of New ICT-III of 765/400kV, 3*500 MVA)	03/Feb/2022	08:00	03/Feb/2022	18:00		PLANNED	Approved	03-Feb-22	08:00	03-Feb-22	18:00	Bypass arrangement to be done at Anta. Generation at Chabra Kawai Complex to be restricted to 3500 MW.	
184	RQ80803	OCC_191	sldcrs_sd	BUS	765KV BUS 1 AT PHAGI(RS)	RRVPNL	D	For Testing Bus Bar Stability (For commissioning work of New ICT-III of 765/400kV, 3*500 MVA)	01/Feb/2022	08:00	01/Feb/2022	18:00		PLANNED	Approved	01-Feb-22	08:00	01-Feb-22	18:00	Bypass arrangement to be done at Anta. Generation at Chabra Kawai Complex to be restricted to 3500 MW.	
185	RQ80568	OCC_191	stuup_sd	BR/BSR /MSC/ MSR	189 MVAR BUS REACTOR NO 1 AT 765 KV ANPARA_D(U P)	UPPTCL	C	Testing of Bus Reactor CT and LA, Bay CT and Circuit Breaker (Main Bay-706 and Tie bay-705)	24/Feb/2022	10:00	25/Feb/2022	18:00	Annual Testing of Bus Reactor and Bay Equipments	PLANNED	Approved	24-Feb-22	10:00	25-Feb-22	18:00		
186	RQ80658	OCC_191	stuup_sd	BR/BSR /MSC/ MSR	189 MVAR BUS REACTOR NO 1 AT 765KV UNNAO(UP)	UPPTCL	D	Testing of 765kV equipments like CBs,CTs,Isolators etc.	10/Feb/2022	09:00	11/Feb/2022	18:00		PLANNED	Rejected						deferred to next occ.
187	RQ80714	OCC_191	cpcc1_sd	BR/BSR /MSC/ MSR	240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGAR H(PG)	POWER GRID	C	FOR AMP WORK	17/Feb/2022	09:00	17/Feb/2022	17:00		PLANNED	Rejected						deferred to next occ.
188	RQ80717	OCC_191	cpcc1_sd	BR/BSR /MSC/ MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV PHAGI(RS)	POWER GRID	D	SWITCHING IMPLUSE TEST	14/Feb/2022	09:00	14/Feb/2022	18:00		PLANNED	Approved	14-Feb-22	09:00	14-Feb-22	12:00		
189	RQ80718	OCC_191	cpcc1_sd	BR/BSR /MSC/ MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	For Punch points(maintenance work).	12/Feb/2022	17:00	12/Feb/2022	23:00		PLANNED	Rejected						deferred to next occ.

190	RQ80716	OCC_191	cpcc1_sd	BR/BSR /MSC/ MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV PHAGI(RS)	POWER GRID	D	SWITCHING IMPLUSE TEST	10/Feb/2022	09:00	10/Feb/2022	18:00	765 KV MAIN BUS-A S/D IS ALSO REQUIRED FOR 5 HOURS TO DISCOONEC T MAIN BUS-A FROM REACTOR	PLANNED	Approved	17-Feb-22	09:00	17-Feb-22	12:00	
191	RQ80719	OCC_191	cpcc1_sd	BR/BSR /MSC/ MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_ II(PG)	POWER GRID	D	For Punch points(maintenance work).	08/Feb/2022	17:00	08/Feb/2022	23:00		PLANNED	Rejected					deferred to next occ.
192	RQ80715	OCC_191	cpcc1_sd	BR/BSR /MSC/ MSR	240 MVAR BUS REACTOR NO 2 AT 765KV BHIWANI(PG)	POWER GRID	D	For taking Spare Bus Reactor in service	05/Feb/2022	09:00	05/Feb/2022	15:00		PLANNED	Rejected					deferred to next occ.
193	RQ80713	OCC_191	cpcc1_sd	BR/BSR /MSC/ MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV KHETRI (PKTSL)	PKTSL	D	FOR TAKING R-PHASE UNIT IN SERVICE IN PLACE OF SPARE UNIT	15/Feb/2022	08:00	15/Feb/2022	18:00		PLANNED	Rejected					deferred to next occ.
194	RQ80728	OCC_191	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON AGRA-JHATIKARA (PG) CKT-1 @JHATIKARA(PG)	POWER GRID	D	AGRA LR CB BREAKER RECTIFICATION	26/Feb/2022	09:00	26/Feb/2022	18:00		PLANNED	Approved					To be clubbed with sl. 164
195	RQ80723	OCC_191	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-1 @BIKANER(PG)	POWER GRID	D	SPARE LINE REACTOR SWITCHING	09/Feb/2022	10:00	09/Feb/2022	17:00		PLANNED	Approved					To be clubbed with sl. 149

196	RQ80722	OCC_191	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-MOGA (PG) CKT-2 @BIKANER(PG)	POWER GRID	D	SPARE LINE REACTOR SWITCHING	08/Feb/2022	10:00	08/Feb/2022	17:00		PLANNED	Approved						May be availed with Line SD works.
197	RQ80726	OCC_191	cpcc1_sd	LINE REACTOR	330 MVAR NON-SWITCHABLE LR ON JHATIKARA-ALIGARH (PG) CKT-1 @JHATIKARA(PG)	POWER GRID	D	ALIGARH LR CB BREAKER RECTIFICATION	03/Feb/2022	08:00	04/Feb/2022	18:00		PLANNED	Rejected						To be clubbed with sl 150
198	RQ80724	OCC_191	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-2 @AJMER(PG)	POWER GRID	D	For Relay Testing and AMP Work	03/Feb/2022	08:00	04/Feb/2022	18:00	along with line	PLANNED	Rejected						to be clubbed with line outage
199	RQ80725	OCC_191	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-1 @AJMER(PG)	POWER GRID	D	For Relay Testing and AMP Work	01/Feb/2022	08:00	02/Feb/2022	18:00	along with line	PLANNED	Rejected						to be clubbed with line outage
200	RQ80727	OCC_191	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1 @JHATIKARA(PG)	PKTSL	D	For CSD TUNING	09/Feb/2022	09:00	09/Feb/2022	18:00		PLANNED	Approved	09-Feb-22	09:00	09-Feb-22	18:00		

201	RQ80648	OCC_191	stuup_sd	LINE REACTOR	330 MVAR NON-SWITCHABLE LR ON BARA-MAINPURI (UP) CKT-1 @MAINPURI(UP)	UPPTCL	C	Reactor Leakage attend, Overhauling, testing works	07/Feb/2022	09:00	10/Feb/2022	18:00	It is conditionally approved in OCC 190, But not given so again applied with concern of SLDC.	PLANNED	Approved	07-Feb-22	09:00	10-Feb-22	18:00	line outage already Approved. To be clubbed with same.
202	RQ81037	OCC_191	cpcc3_sd	BAY	705 TIE BAY - 765KV FATEHPUR(PG)-SASARAM(PG) (UNDEF) CKT-1 AND 765/400KV 1500 MVA ICT 1 AT FATEHPUR(PG)	POWER GRID	D	AMP Works	28/Feb/2022	10:00	28/Feb/2022	18:00		PLANNED	Approved	28-Feb-22	10:00	28-Feb-22	18:00	
203	RQ80812	OCC_191	sldcrs_sd	BAY	70552T TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS) (POWERGRID) AND 765 KV AJMER(PG)-PHAGI(RS) (PG) CKT-1 AT 765 KV PHAGI(RS) (POWERGRID)	POWER GRID	D	1.Measurement of tan-delta of CTs 2. Maintenance of CB & CTs. 3. Tightening of clamps & connectors.	23/Feb/2022	08:00	23/Feb/2022	18:00		PLANNED	Approved	23-Feb-22	08:00	23-Feb-22	18:00	
204	RQ81122	OCC_191	cpcc3_sd	BAY	709 MAIN BAY - 765KV VARANASI-BALIA (PG) CKT-1 AT VARANASI(PG)	POWER GRID	D	AMP Works	16/Feb/2022	10:00	16/Feb/2022	18:00		PLANNED	Approved	16-Feb-22	10:00	16-Feb-22	18:00	

205	RQ81121	OCC_191	cpcc3_sd	BAY	708 TIE BAY - 330 MVAR BUS REACTOR NO 2 AT 765KV VARANASI(PG) AND 765KV VARANASI-BALIA (PG) CKT-1	POWER GRID	D	AMP Works	15/Feb/2022	10:00	15/Feb/2022	18:00		PLANNED	Approved	15-Feb-22	10:00	15-Feb-22	18:00	
206	RQ81036	OCC_191	cpcc3_sd	BAY	712 MAIN BAY - 330 MVAR BUS REACTOR NO 1 AT 765KV FATEHPUR(PG)	POWER GRID	D	AMP Works	15/Feb/2022	10:00	15/Feb/2022	18:00		PLANNED	Approved	15-Feb-22	10:00	15-Feb-22	18:00	
207	RQ80733	OCC_191	cpcc1_sd	BAY	704 MAIN BAY - 765 KV CHITTORGAR H-BANASKANTH A (PG) CKT-2 AT CHITTORGAR H(PG)	POWER GRID	D	FOR AMP WORK	14/Feb/2022	08:00	16/Feb/2022	18:00		PLANNED	Approved	14-Feb-22	08:00	16-Feb-22	18:00	
208	RQ80737	OCC_191	cpcc1_sd	BAY	711 TIE BAY - 765/400 KV 800 MVA ICT 4 AT KOTESHWAR(PG) (POWERGRID) AND 765 KV KOTESHWAR-MEERUT (PG) CKT-1 AT 765 KV KOTESHWAR(PG) (POWERGRID)	POWER GRID	D	FOR AMP WORK	10/Feb/2022	08:00	10/Feb/2022	18:00		PLANNED	Approved	10-Feb-22	08:00	10-Feb-22	18:00	

209	RQ80732	OCC_191	cpcc1_sd	BAY	707 MAIN BAY - 765 KV CHITTORGAR H- BANASKANTH A (PG) CKT-1 AT CHITTORGAR H(PG)	POWER GRID	D	FOR AMP WORK	10/Feb/2022	08:00	12/Feb/2022	18:00		PLANNED	Approved	10-Feb-22	08:00	12-Feb-22	18:00	
210	RQ81042	OCC_191	cpcc3_sd	BAY	713 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT VARANASI(PG)	POWER GRID	D	AMP Works	09/Feb/2022	10:00	09/Feb/2022	18:00		PLANNED	Approved	09-Feb-22	10:00	09-Feb-22	18:00	
211	RQ80736	OCC_191	cpcc1_sd	BAY	708 TIE BAY - 765/400 KV 800 MVA ICT 3 AT KOTESHWAR(PG) (POWERGRID) AND FUTURE AT 765 KV KOTESHWAR(PG) (POWERGRID)	POWER GRID	D	FOR AMP WORK	09/Feb/2022	08:00	09/Feb/2022	18:00		PLANNED	Approved	09-Feb-22	08:00	09-Feb-22	18:00	
212	RQ81106	OCC_191	cpcc3_sd	BAY	711 TIE BAY - 765 KV AGRA-FATEHPUR (PG) CKT-2 AND FUTURE AT AGRA(PG)	POWER GRID	D	AMP Works	08/Feb/2022	10:00	08/Feb/2022	18:00		PLANNED	Approved	08-Feb-22	10:00	08-Feb-22	18:00	
213	RQ81043	OCC_191	cpcc3_sd	BAY	712 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT VARANASI(PG)	POWER GRID	D	AMP Works	08/Feb/2022	10:00	08/Feb/2022	18:00		PLANNED	Approved	08-Feb-22	10:00	08-Feb-22	18:00	

214	RQ81049	OCC_191	cpcc3_sd	BAY	705 TIE BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV BALIA(PG) AND 765KV BALIA-LUCKNOW_2 (PG) CKT-1	POWER GRID	D	AMP Works	07/Feb/2022	10:00	07/Feb/2022	18:00		PLANNED	Approved	07-Feb-22	10:00	07-Feb-22	18:00	
215	RQ81021	OCC_191	cpcc3_sd	BAY	709 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT BAREILLY_2(PG) (POWERGRID)	POWER GRID	D	AMP Works	07/Feb/2022	10:00	07/Feb/2022	18:00		PLANNED	Approved	07-Feb-22	10:00	07-Feb-22	18:00	
216	RQ81105	OCC_191	cpcc3_sd	BAY	710 MAIN BAY - 765 KV AGRA-FATEHPUR (PG) CKT-2 AND 765KV BUS 1 AT AGRA(PG)	POWER GRID	D	AMP Works	07/Feb/2022	10:00	07/Feb/2022	18:00		PLANNED	Approved	07-Feb-22	10:00	07-Feb-22	18:00	
217	RQ80731	OCC_191	cpcc1_sd	BAY	705 TIE BAY - 765 KV CHITTORGAR H-BANASKANTHA (PG) CKT-2 AND 765/400 KV 1500 MVA ICT 1 AT CHITTORGAR H(PG)	POWER GRID	D	FOR AMP WORK	07/Feb/2022	08:00	09/Feb/2022	18:00		PLANNED	Approved	07-Feb-22	08:00	09-Feb-22	18:00	
218	RQ80738	OCC_191	cpcc1_sd	BAY	718 MAIN BAY - 765/400KV 1500 MVA ICT 4 AT JHATIKARA(PG)	POWER GRID	D	FOR AMP WORK	07/Feb/2022	08:00	08/Feb/2022	18:00		PLANNED	Approved	07-Feb-22	08:00	08-Feb-22	18:00	

219	RQ80729	OCC_191	cpcc1_sd	BAY	712 MAIN BAY - 765 KV AJMER-CHITTORGAR H (PG) CKT-2 AND 765KV BUS 1 AT AJMER(PG)	POWER GRID	D	FOR AMP WORK	06/Feb/2022	08:00	06/Feb/2022	18:00		PLANNED	Approved	06-Feb-22	08:00	06-Feb-22	18:00	
220	RQ81109	OCC_191	cpcc3_sd	BAY	707 MAIN BAY - 765 KV BAREILLY_2-LUCKNOW_2 (PG) CKT-1 AND 765 KV BAREILLY_2(PG) - BUS 1 AT BAREILLY_2(PG)	POWER GRID	D	AMP Works	05/Feb/2022	10:00	05/Feb/2022	18:00		PLANNED	Approved	05-Feb-22	10:00	05-Feb-22	18:00	
221	RQ80810	OCC_191	cpcc2_sd	BAY	701 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-1 (POWERGRID) AT MOGA	POWER GRID	D	AMP of bay equipments	03/Feb/2022	09:00	03/Feb/2022	17:30	Kindly approve	PLANNED	Approved	03-Feb-22	09:00	03-Feb-22	17:30	
222	RQ80735	OCC_191	cpcc1_sd	BAY	705 TIE BAY - 765/400 KV 800 MVA ICT 2 AT KOTESHWAR(PG) (POWERGRID) AND 765 KV KOTESHWAR-MEERUT (PG) CKT-2 AT 765 KV KOTESHWAR(PG) (POWERGRID)	POWER GRID	D	FOR AMP WORK	03/Feb/2022	08:00	03/Feb/2022	18:00		PLANNED	Approved	03-Feb-22	08:00	03-Feb-22	18:00	
223	RQ80808	OCC_191	cpcc2_sd	BAY	701 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-1 (POWERGRID) AT MOGA	POWER GRID	D	AMP of bay equipments	02/Feb/2022	09:00	02/Feb/2022	17:30	Kindly approve	PLANNED	Approved	02-Feb-22	09:00	02-Feb-22	17:30	

224	RQ80730	OCC_191	cpcc1_sd	BAY	708 TIE BAY - 765 KV CHITTORGAR H- BANASKANTH A (PG) CKT-1 AND 765/400 KV 1500 MVA ICT 2 AT CHITTORGAR H(PG)	POWER GRID	D	FOR AMP WORK	02/Feb/2022	08:00	04/Feb/2022	18:00		PLANNED	Approved	02-Feb-22	08:00	04-Feb-22	18:00	
225	RQ80734	OCC_191	cpcc1_sd	BAY	702 TIE BAY - 765/400 KV 800 MVA ICT 1 AT KOTESHWAR(PG) (POWERGRID) AND 240 MVAR BUS REACTOR NO 1 AT 765 KV KOTESHWAR(PG) AT 765 KV KOTESHWAR(PG) (POWERGRID)	POWER GRID	D	FOR AMP WORK	02/Feb/2022	08:00	02/Feb/2022	18:00		PLANNED	Approved	02-Feb-22	08:00	02-Feb-22	18:00	
226	RQ80813	OCC_191	sldcrs_sd	BAY	70652T TIE BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-1 AND 765KV ANTA-PHAGI (RS) CKT-1 AT PHAGI(RS)	RRVPN L	D	1. Measurements of operation timings of CB. 2. Measurement of Tan-delta of Current Transformers . 3. Tightness of clamps & conenctors	25/Feb/2022	08:00	25/Feb/2022	18:00		PLANNED	Approved	25-Feb-22	08:00	25-Feb-22	18:00	

227	RQ80817	OCC_191	stuup_sd	BAY	711 TIE BAY - 765KV AGRA FATEHBAD(U P)- LALITPUR(LP G) (UP) CKT-1 AND 765KV/400KV AGRA FATEHBAD(U P)-ICT-1 AT AGRA FATEHBAD(U P)	UPPTCL	C	Ms SIEMES has issued one technical advisory on minor defect In 800 kV CB's and Guide Valve replacement is to be done as these Breaker are installed in 711Bay at 765 kV s/s UPPTCL Fatehabad Agra UP.	15/Feb/2022	09:00	18/Feb/2022	18:00		PLANNED	Approved	15-Feb-22	09:00	18-Feb-22	18:00	
228	RQ80643	OCC_191	stuup_sd	BAY	710 MAIN BAY - 765KV AGRA FATEHBAD(U P)- LALITPUR(LP G) (UP) CKT-1 AT AGRA FATEHBAD(U P)	UPPTCL	C	Ms SIEMES has issued one technical advisory on minor defect In 800 kV CB's and Guide Valve replacement is to be done as these Breaker are installed in 710Bay at 765 kV s/s UPPTCL Fatehabad Agra UP.	11/Feb/2022	09:00	14/Feb/2022	18:00		PLANNED	Approved	11-Feb-22	09:00	14-Feb-22	18:00	
229	RQ80653	OCC_191	stuup_sd	BAY	710 MAIN BAY - 765 KV GR.NOIDA_2(UPC)- MAINPURI (UP) CKT-1 AT MAINPURI(U P)	UPPTCL	D	Circuit Breaker maintenance , testing	07/Feb/2022	09:00	08/Feb/2022	18:00	It is conditionally apporved in OCC 190, But not given so again applied with concern of SLDC.	PLANNED	Approved	07-Feb-22	09:00	08-Feb-22	18:00	

230	RQ80816	OCC_191	stuup_sd	BAY	708 TIE BAY - 765KV AGRA FATEHBAD(U P)- LALITPUR(LP G) (UP) CKT-2 AND 765KV/400KV AGRA FATEHBAD(U P)-ICT-2 AT AGRA FATEHBAD(U P)	UPPTCL	C	Ms SIEMES has issued one technical advisory on minor defect In 800 kV CB's and Guide Valve replacement is to be done as these Breaker are installed in 708Bay at 765 kV s/s UPPTCL Fatehabad Agra UP.	05/Feb/2022	09:00	08/Feb/2022	18:00		PLANNED	Approved	05-Feb-22	09:00	08-Feb-22	18:00	
231	RQ80642	OCC_191	stuup_sd	BAY	707 MAIN BAY - 765KV AGRA FATEHBAD(U P)- LALITPUR(LP G) (UP) CKT-2 AT AGRA FATEHBAD(U P)	UPPTCL	C	Ms SIEMES has issued one technical advisory on minor defect In 800 kV CB's and Guide Valve replacement is to be done as these Breaker are installed in 707Bay at 765 kV s/s UPPTCL Fatehabad Agra UP.	01/Feb/2022	09:00	04/Feb/2022	18:00		PLANNED	Approved	01-Feb-22	09:00	04-Feb-22	18:00	
232	RQ80805	OCC_191	sldcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT PHAGI(RS)	RRVPNL	D	1. Testing and maintenance of Transformers. 2. Tightening of clamps and connectors	17/Feb/2022	08:00	18/Feb/2022	18:00		PLANNED	Approved	17-Feb-22	08:00	18-Feb-22	18:00	Loading of other ICT to be managed Locally by rajasthan SLDC
233	RQ80806	OCC_191	sldcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT ANTA(RS)	RRVPNL	D	lInd HALF YEARLY MAINTENANCE	03/Feb/2022	08:00	03/Feb/2022	18:00		PLANNED	Approved	03-Feb-22	08:00	03-Feb-22	18:00	
234	RQ80703	OCC_191	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG)	POWER GRID	D	For Punch points(maintenance work).	10/Feb/2022	17:00	10/Feb/2022	23:00		PLANNED	Approved	10-Feb-22	17:00	10-Feb-22	23:00	
235	RQ80698	OCC_191	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BIKANER(PG)	POWER GRID	D	FOR AMP WORK	05/Feb/2022	10:00	05/Feb/2022	17:00		PLANNED	Approved	05-Feb-22	10:00	05-Feb-22	17:00	

236	RQ80704	OCC_191	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG)	POWER GRID	D	For Punch points(maintenance work).	04/Feb/2022	17:00	04/Feb/2022	23:00		PLANNED	Approved	04-Feb-22	17:00	04-Feb-22	23:00	
237	RQ80701	OCC_191	cpcc1_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 3 AT BHIWANI(PG)	POWER GRID	D	For Fine Tunning of HV/IV CSD Relay	04/Feb/2022	10:00	04/Feb/2022	17:00		PLANNED	Approved	04-Feb-22	10:00	04-Feb-22	17:00	
238	RQ81069	OCC_191	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KANPUR_GIS(PG)	POWER GRID	D	To facilitate S/D of 400KV side Auxiliary Bus of ICT for commissioning of 400KV ICT 3 (Future) GIS Bay.	04/Feb/2022	10:00	04/Feb/2022	18:00		PLANNED	Approved	04-Feb-22	10:00	04-Feb-22	18:00	
239	RQ80697	OCC_191	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BIKANER(PG)	POWER GRID	D	FOR AMP WORK	04/Feb/2022	10:00	04/Feb/2022	17:00		PLANNED	Approved	04-Feb-22	10:00	04-Feb-22	17:00	
240	RQ81039	OCC_191	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT LUCKNOW_2(PG)	POWER GRID	D	AMP Works	04/Feb/2022	10:00	04/Feb/2022	18:00		PLANNED	Approved	04-Feb-22	10:00	04-Feb-22	18:00	
241	RQ80705	OCC_191	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG)	POWER GRID	D	For Punch points(maintenance work).	03/Feb/2022	17:00	03/Feb/2022	23:00		PLANNED	Approved	03-Feb-22	17:00	03-Feb-22	23:00	
242	RQ80700	OCC_191	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BIKANER(PG)	POWER GRID	D	SPARE SWITCHING OF ICT UNIT	03/Feb/2022	10:00	03/Feb/2022	17:00	SPARE UNIT TO BE TAKEN OUT FROM ICT1-Y-PHASE	PLANNED	Approved	03-Feb-22	10:00	03-Feb-22	17:00	
243	RQ80699	OCC_191	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BIKANER(PG)	POWER GRID	D	SPARE SWITCHING OF ICT UNIT	02/Feb/2022	10:00	02/Feb/2022	17:00	SPARE UNIT TO BE USED IN PLACE OF ICT-2 R PHASE	PLANNED	Approved	02-Feb-22	10:00	02-Feb-22	17:00	
244	RQ81018	OCC_191	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BAREILLY_2(PG)	POWER GRID	D	AMP Works	01/Feb/2022	09:00	01/Feb/2022	18:00		PLANNED	Approved	01-Feb-22	09:00	01-Feb-22	18:00	

245	RQ80702	OCC_191	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT JHATIKARA(P G)	POWER GRID	D	FOR AMP WORK	01/Feb/2022	08:00	01/Feb/2022	18:00		PLANNED	Approved	01-Feb-22	08:00	01-Feb-22	18:00	
246	RQ80641	OCC_191	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 3 AT UNNAO(UP)	UPPTCL	D	"1.Attending of oil leakage in Y-Phase and B-Phase unit of 1000 MVA ICT-III by M/s TBEA. 2- Testing of 765kV and 400kV equipments like CBs,CTs,CVTs,Isolators etc."	07/Feb/2022	09:00	09/Feb/2022	18:00	Power will be flow through ICT-1 & 2 hence there will be no power intrruption.	PLANNED	Approved	07-Feb-22	09:00	09-Feb-22	18:00	
247	RQ80645	OCC_191	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BARA(UP)	UPPTCL	C	For stringing work (3 Days-01.01.2022 to 03.01.2022) and Construction of Fire wall due to induction effect in switchyard, shutdown required for safety purpose	01/Feb/2022	08:00	28/Feb/2022	19:00		PLANNED	Approved	05-Feb-22	08:00	28-Feb-22	19:00	Subjected to UPPTCL consent. Shall be clubbed with unit outage
248	RQ81297	OCC_191	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH SCTPS(RVUN)- BIKANER(RS) (RS) CKT-1	RRVPN L	D	Shutdown required for Annual maintenance of transmission Line.	28/Feb/2022	08:00	28/Feb/2022	18:00		PLANNED	Approved	28-Feb-22	08:00	28-Feb-22	18:00	
249	RQ81298	OCC_191	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH SCTPS(RVUN)- BIKANER(RS) (RS) CKT-2	RRVPN L	D	Auto Reclosure to be kept OFF (Disable) for safety purpose during shutdown of 400 kv SSCTPS-Bikaner (ATRL) CKT-1.	28/Feb/2022	08:00	28/Feb/2022	18:00		PLANNED	Approved	28-Feb-22	08:00	28-Feb-22	18:00	
250	RQ81308	OCC_191	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HINDAUN(RS)- CHHABRA(RV UN) (RS) CKT- 1	RRVPN L	D	Half yearly Maintance & testing work	28/Feb/2022	08:00	28/Feb/2022	18:00		PLANNED	Approved	28-Feb-22	08:00	28-Feb-22	18:00	

251	RQ81314	OCC_191	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-RAMGARH (RS) CKT-2	RRVPNL	D	Quarterly Maintenance	25/Feb/2022	08:00	25/Feb/2022	18:00		PLANNED	Approved	25-Feb-22	08:00	25-Feb-22	18:00	
252	RQ81313	OCC_191	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-RAMGARH (RS) CKT-1	RRVPNL	D	Quarterly Maintenance	24/Feb/2022	08:00	24/Feb/2022	18:00		PLANNED	Approved	24-Feb-22	08:00	24-Feb-22	18:00	
253	RQ81296	OCC_191	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-DEEDWANA(MTS) (RS) CKT-1	RRVPNL	D	Shutdown required for Annual maintenance of transmission Line.	21/Feb/2022	08:00	21/Feb/2022	18:00		PLANNED	Approved	21-Feb-22	08:00	21-Feb-22	18:00	
254	RQ81316	OCC_191	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-1	RRVPNL	D	Quarterly Maintenance work at 400KV GSS Bhadla alongwith 50 MVar line reactor at bhadla	18/Feb/2022	16:00	18/Feb/2022	22:00		PLANNED	Approved	18-Feb-22	16:00	18-Feb-22	22:00	
255	RQ81301	OCC_191	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHILWARA-CHITTORGARH (RS) CKT-1	RRVPNL	D	FOR MAINTAINCE WORK and Testing work	18/Feb/2022	08:00	18/Feb/2022	18:00		PLANNED	Approved	18-Feb-22	08:00	18-Feb-22	18:00	
256	RQ81325	OCC_191	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-KANKANI (RS) CKT-1	RRVPNL	D	Preventive Maintenance work and Testing of Bay & Line Equipments	17/Feb/2022	08:00	18/Feb/2022	18:00		PLANNED	Approved	17-Feb-22	08:00	18-Feb-22	18:00	
257	RQ81334	OCC_191	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-2	RRVPNL	D	Preventive Maintenance work and Testing of Bay & Line Equipments	14/Feb/2022	08:00	15/Feb/2022	18:00		PLANNED	Approved	14-Feb-22	08:00	15-Feb-22	18:00	
258	RQ80797	OCC_191	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-KALISINDH (RS) CKT-1	RRVPNL	D	lind HALF YEARLY MAINTENANCE	11/Feb/2022	08:00	11/Feb/2022	18:00		PLANNED	Approved	11-Feb-22	08:00	11-Feb-22	18:00	Generation at Kalisindh restricted to 1100MW

259	RQ81327	OCC_191	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MERTA-KANKANI (RS) CKT-1	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS at Both END	10/Feb/2022	08:00	11/Feb/2022	18:00		PLANNED	Approved	10-Feb-22	08:00	11-Feb-22	18:00	
260	RQ81312	OCC_191	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AKAL-JODHPUR (RS) CKT-1	RRVPNL	D	Quarterly Maintenance	10/Feb/2022	08:00	10/Feb/2022	18:00		PLANNED	Approved	10-Feb-22	08:00	10-Feb-22	18:00	
261	RQ81305	OCC_191	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV PHAGI-AJMER (RS) CKT-2	RRVPNL	D	Half Yearly maintenance work of associated equipments of 400 KV Ajmer-Phagi CKT-II Line & Bay (410) & TIE bay 400 KV Ajmer-Phagi CKT-II (411)	10/Feb/2022	08:00	10/Feb/2022	18:00		PLANNED	Approved	10-Feb-22	08:00	10-Feb-22	18:00	
262	RQ81293	OCC_191	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AKAL-JAISALMER (RS) CKT-1	RRVPNL	D	Quarterly Maintenance	08/Feb/2022	08:00	08/Feb/2022	18:00		PLANNED	Approved	08-Feb-22	08:00	08-Feb-22	18:00	
263	RQ81304	OCC_191	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV PHAGI-AJMER (RS) CKT-1	RRVPNL	D	Half Yearly maintenance work of associated equipments of 400 KV Ajmer-Phagi CKT-I Line & Bay (407) & TIE bay 400 KV Ajmer-Phagi CKT-I (408)	08/Feb/2022	08:00	08/Feb/2022	18:00		PLANNED	Approved	08-Feb-22	08:00	08-Feb-22	18:00	
264	RQ81320	OCC_191	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV HEERAPURA-HINDAUN (RS) CKT-1	RRVPNL	D	Half yearly Maintance & testing work	08/Feb/2022	08:00	08/Feb/2022	18:00		PLANNED	Approved	08-Feb-22	08:00	08-Feb-22	18:00	
265	RQ81317	OCC_191	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BIKANER-MERTA (RS) CKT-1	RRVPNL	D	Routine Maintenance at both end alongwith 50MVAR line reactor at Merta	07/Feb/2022	08:00	07/Feb/2022	18:00		PLANNED	Approved	07-Feb-22	08:00	07-Feb-22	18:00	

266	RQ81333	OCC_191	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-1	RRVPNL	D	Preventive Maintenance work and Testing of Bay & Line Equipments	07/Feb/2022	08:00	08/Feb/2022	18:00		PLANNED	Approved	07-Feb-22	08:00	08-Feb-22	18:00	
267	RQ81326	OCC_191	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHADLA-MERTA (RS) CKT-1	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	05/Feb/2022	18:00	05/Feb/2022	22:00		PLANNED	Approved	05-Feb-22	18:00	05-Feb-22	22:00	
268	RQ81331	OCC_191	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MERTA-HEERAPURA (RS) CKT-1	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	04/Feb/2022	08:00	04/Feb/2022	18:00		PLANNED	Approved	04-Feb-22	08:00	04-Feb-22	18:00	
269	RQ80798	OCC_191	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ANTA-KALISINDH (RS) CKT-2	RRVPNL	D	Half YEARLY MAINTENANCE	04/Feb/2022	08:00	04/Feb/2022	18:00		PLANNED	Approved	04-Feb-22	08:00	04-Feb-22	18:00	Generation at Kalisindh restricted to 1100MW
270	RQ81324	OCC_191	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KANKANI-JAISALMER (RS) CKT-2	RRVPNL	D	Preventive Maintenance work and Testing of Bay & Line Equipments	04/Feb/2022	08:00	05/Feb/2022	18:00		PLANNED	Approved	04-Feb-22	08:00	05-Feb-22	18:00	
271	RQ81167	OCC_191	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BIKANER(RS)-SIKAR(PG) (RS) CKT-2	RRVPNL	D	For Charging of Line Reactor AMP Work	02/Feb/2022	17:30	02/Feb/2022	18:30		PLANNED	Approved	02-Feb-22	17:30	02-Feb-22	18:30	
272	RQ81164	OCC_191	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BIKANER(RS)-SIKAR(PG) (RS) CKT-2	RRVPNL	D	For S/D of Line Reactor AMP Work	02/Feb/2022	09:00	02/Feb/2022	10:00		PLANNED	Approved	02-Feb-22	09:00	02-Feb-22	10:00	
273	RQ81166	OCC_191	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BIKANER(RS)-SIKAR(PG) (RS) CKT-1	RRVPNL	D	For Charging of Line Reactor AMP Work	01/Feb/2022	17:30	01/Feb/2022	18:30		PLANNED	Approved	01-Feb-22	17:30	01-Feb-22	18:30	

274	RQ81163	OCC_191	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BIKANER(RS)-SIKAR(PG) (RS) CKT-1	RRVPNL	D	For S/D of Line Reactor AMP Work	01/Feb/2022	09:00	01/Feb/2022	10:00		PLANNED	Approved	01-Feb-22	09:00	01-Feb-22	10:00	
275	RQ81332	OCC_191	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MERTA-RATANGARH (RS) CKT-1	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	01/Feb/2022	08:00	01/Feb/2022	18:00		PLANNED	Approved	01-Feb-22	08:00	01-Feb-22	18:00	
276	RQ81328	OCC_191	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AKAL-KANKANI (RS) CKT-1	RRVPNL	D	Preventive Maintenance work and Testing of Bay & Line Equipments	01/Feb/2022	08:00	02/Feb/2022	18:00		PLANNED	Approved	01-Feb-22	08:00	02-Feb-22	18:00	
277	RQ81300	OCC_191	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2	POWER GRID	D	Quarterly Maintenance work at 400KV GSS Bhadla	26/Feb/2022	16:00	26/Feb/2022	22:00		PLANNED	Approved	26-Feb-22	16:00	26-Feb-22	22:00	
278	RQ81091	OCC_191	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-2	POWER GRID	D	For replacement of defective M/s BHEL make insulator string of Gantry tower from CLRI	26/Feb/2022	09:00	26/Feb/2022	18:00		PLANNED	Approved	26-Feb-22	09:00	26-Feb-22	18:00	
279	RQ81502	OCC_191	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-2	POWER GRID	C	For diversion work of line due to infringement in construction of Delhi-Gurugram-SNB Regional Rapid Transit System (RRTS) corridor of M/s NCRTC	26/Feb/2022	08:00	13/Mar/2022	18:00		PLANNED	Approved	10-Feb-22	08:00	25-Feb-22	18:00	Require CEA clearance before charging/no other S/D from both end/ANNEXURE B-7 UNDERTAKING
280	RQ81501	OCC_191	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-1	POWER GRID	C	For diversion work of line due to infringement in construction of Delhi-Gurugram-SNB Regional Rapid Transit System (RRTS) corridor of M/s NCRTC	26/Feb/2022	08:00	13/Mar/2022	18:00		PLANNED	Approved	10-Feb-22	08:00	25-Feb-22	18:00	Require CEA clearance before charging/no other S/D from both end/ANNEXURE B-7 UNDERTAKING

281	RQ81230	OCC_191	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ROORKEE(PG) KASHIPUR(UK) (PG) CKT-1	POWER GRID	D	AMP OF LINE EQUIPMENT OF POWERGRID OWNED BAYS AT PTCUL KASHIPUR	25/Feb/2022	09:00	25/Feb/2022	18:00		PLANNED	Approved	25-Feb-22	09:00	25-Feb-22	18:00	
282	RQ81551	OCC_191	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ABDULLAPUR-KURUKSHETRA (PG) CKT-2	POWER GRID	D	For AMP works with non-auto reclose mode on 400kV Abdullapur-Kurukshetra ckt-1 during shut down period.	25/Feb/2022	09:00	25/Feb/2022	18:00	Kindly approve	PLANNED	Approved	25-Feb-22	09:00	25-Feb-22	18:00	
283	RQ81220	OCC_191	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1	POWER GRID	D	Jumper Anchoring work at LOC No. 476	25/Feb/2022	09:00	25/Feb/2022	18:00	A/R of 400 KV RAPP D-Jaipur South Line	PLANNED	Approved	25-Feb-22	09:00	25-Feb-22	18:00	
284	RQ81221	OCC_191	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1	POWER GRID	D	Jumper Anchoring work at LOC No. 476	25/Feb/2022	08:00	25/Feb/2022	18:00	A/R of 400 KV RAPP D-Jaipur South Line	PLANNED	Approved	25-Feb-22	08:00	25-Feb-22	18:00	
285	RQ81299	OCC_191	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1	POWER GRID	D	Quarterly Maintenance work at 400KV GSS Bhadla	24/Feb/2022	16:00	24/Feb/2022	22:00		PLANNED	Approved	24-Feb-22	16:00	24-Feb-22	22:00	
286	RQ80775	OCC_191	sldchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BAHADURGA RH(PG)-KABULPUR(HV) (PG) CKT-1	POWER GRID	D	Oil leakage from R-ph of line CVT	24/Feb/2022	10:00	24/Feb/2022	16:00		PLANNED	Approved	24-Feb-22	10:00	24-Feb-22	16:00	
287	RQ81068	OCC_191	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWER GRID	D	AMP work	24/Feb/2022	09:00	24/Feb/2022	17:00		PLANNED	Approved	24-Feb-22	09:00	24-Feb-22	17:00	
288	RQ81090	OCC_191	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-1	POWER GRID	D	For replacement of defective M/s BHEL make insulator string of Gantry tower from CLRI	24/Feb/2022	09:00	24/Feb/2022	18:00		PLANNED	Approved	24-Feb-22	09:00	24-Feb-22	18:00	

289	RQ81550	OCC_191	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ABDULLAPUR-KURUKSHETRA (PG) CKT-1	POWER GRID	D	For AMP works with non-auto reclose mode on 400kV Abdullapur-Kurukshetra ckt-2 during shut down period.	24/Feb/2022	09:00	24/Feb/2022	18:00	Kindly approve	PLANNED	Approved	24-Feb-22	09:00	24-Feb-22	18:00	
290	RQ81074	OCC_191	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KANPUR(PG)-PANKI(UP) (PG) CKT-2	POWER GRID	C	For retrofit of 89A isolator at Panki end under Add -Cap	24/Feb/2022	08:00	26/Feb/2022	18:00		PLANNED	Approved	24-Feb-22	08:00	26-Feb-22	18:00	subject to UP consent
291	RQ81228	OCC_191	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-1	POWER GRID	D	AMP OF LINE EQUIPMENT OF POWERGRID OWNED BAYS AT PTCUL KASHIPUR	24/Feb/2022	08:00	24/Feb/2022	18:00		PLANNED	Approved	24-Feb-22	08:00	24-Feb-22	18:00	
292	RQ81010	OCC_191	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SINGRAULI(N T)-LUCKNOW(U P) (PG) CKT-1	POWER GRID	D	For Transfer bus Pantograph isolator retrofit work at Lucknow(UP)(SD of Transfer bus shall also be required along with line for facilitating isolator retrofit work.)	23/Feb/2022	10:00	25/Feb/2022	18:00		PLANNED	Approved	23-Feb-22	10:00	25-Feb-22	18:00	subject to NTPC and UP
293	RQ81571	OCC_191	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-CHAMBA(PG) (PG) CKT-1	POWER GRID	D	For Interconnection of Bus Bar for construction of new 400KV 125MVAR Bus Reactor bay(408) & 02 No Line bays. 400KV Lahal 1 Bay (409) & 400KV Lahal 2 Bay(410).	23/Feb/2022	10:00	26/Feb/2022	18:00	Kindly approve	PLANNED	Approved	23-Feb-22	10:00	26-Feb-22	18:00	Subject to necessary CEA/FTC clearance if any required/NHPC CONSENT.no other s/d to be given from chamera-II
294	RQ81231	OCC_191	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ROORKEE(PG)-KASHIPUR(UK) (PG) CKT-2	POWER GRID	D	AMP OF LINE EQUIPMENT OF POWERGRID OWNED BAYS AT PTCUL KASHIPUR	23/Feb/2022	09:00	23/Feb/2022	18:00		PLANNED	Approved	23-Feb-22	09:00	23-Feb-22	18:00	

295	RQ81089	OCC_191	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-2	POWER GRID	D	For replacement of defective M/s BHEL make insulator string of Gantry tower from CLRI	22/Feb/2022	09:00	22/Feb/2022	18:00		PLANNED	Approved	22-Feb-22	09:00	22-Feb-22	18:00	
296	RQ81229	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-2	POWER GRID	D	AMP OF LINE EQUIPMENT OF POWERGRID OWNED BAYS AT PTCUL KASHIPUR	22/Feb/2022	08:00	22/Feb/2022	18:00		PLANNED	Approved	22-Feb-22	08:00	22-Feb-22	18:00	
297	RQ81078	OCC_191	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-1	POWER GRID	C	Transmission Line Diversion work due to construction of Outer Ring Road by NHAI	22/Feb/2022	08:00	03/Mar/2022	18:00		PLANNED	Approved	22-Feb-22	08:00	03-Mar-22	18:00	Require CEA clearance before charging/ANNEXURE B-7 UNDERTAKING
298	RQ81072	OCC_191	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABGARH (PG) CKT-1	POWER GRID	D	Checking of R and Y ph Reactor current for connection as compensating current with main-2 protection	21/Feb/2022	09:00	21/Feb/2022	13:00		PLANNED	Approved	21-Feb-22	09:00	21-Feb-22	13:00	
299	RQ81200	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-2	POWER GRID	C	Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.34/0-35/0	21/Feb/2022	08:00	22/Feb/2022	18:00		PLANNED	Approved	21-Feb-22	08:00	22-Feb-22	18:00	
300	RQ81201	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-3	POWER GRID	C	Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.34/0-35/0	21/Feb/2022	08:00	22/Feb/2022	18:00		PLANNED	Approved	21-Feb-22	08:00	22-Feb-22	18:00	
301	RQ81085	OCC_191	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-AGRA (PG) CKT-1	POWER GRID	D	Insulator replacement work with Polymer	20/Feb/2022	08:00	20/Feb/2022	18:00		PLANNED	Approved	20-Feb-22	08:00	20-Feb-22	18:00	

302	RQ81174	OCC_191	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV CHITTORGAR H(RS)-KANKROLI(PG) (PG) CKT-1	POWER GRID	D	For AMP of Terminal equipment at SEB (RRVPNL) end & Line maintenance works	19/Feb/2022	08:00	19/Feb/2022	18:00	Auto recloses to be kept non auto mode of RAPPCC-CHITTORGARH LINE & RAPPCC - KANKROLI LINE & RRVPNL - (CHITTORGARH) - KANKROLI LINE (PG)	PLANNED	Approved	19-Feb-22	08:00	19-Feb-22	18:00	
303	RQ81084	OCC_191	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-2	POWER GRID	D	Insulator replacement work with Polymer	19/Feb/2022	08:00	19/Feb/2022	18:00		PLANNED	Approved	19-Feb-22	08:00	19-Feb-22	18:00	
304	RQ81570	OCC_191	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-CHAMBHA(PG) (PG) CKT-1	POWER GRID	C	For Interconnection of Bus Bar for construction of new 400KV 125MVAR Bus Reactor bay(408) & 02 No Line bays. 400KV Lahal 1 Bay (409) & 400KV Lahal 2 Bay(410).	18/Feb/2022	09:00	21/Feb/2022	18:00	Kindly approve	PLANNED	Approved	18-Feb-22	09:00	21-Feb-22	18:00	Subject to necessary CEA/FTC clearance if any required/NHPC CONSENT.no other s/d to be given from chamera-II
305	RQ81330	OCC_191	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	POWER GRID	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	18/Feb/2022	08:00	18/Feb/2022	18:00		PLANNED	Approved	18-Feb-22	08:00	18-Feb-22	18:00	

306	RQ81175	OCC_191	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGAR H(RS) (PG) CKT-1	POWER GRID	D	For AMP of Terminal equipment at SEB (RRVPNL) end & Line maintenance works	18/Feb/2022	08:00	18/Feb/2022	18:00	Auto recloses to be kept non auto mode at both end of following line i) RAPPC-CHITTORGARH LINE , ii) RAPPC - KANKROLI LINE , iii) RRVPNL - (CHITTORGARH) - KANKROLI LINE	PLANNED	Approved	18-Feb-22	08:00	18-Feb-22	18:00	
307	RQ81083	OCC_191	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-1	POWER GRID	D	Insulator replacement work with Polymer	18/Feb/2022	08:00	18/Feb/2022	18:00		PLANNED	Approved	18-Feb-22	08:00	18-Feb-22	18:00	
308	RQ81173	OCC_191	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGAR H(RS) (PG) CKT-1	POWER GRID	D	For AMP of Terminal equipment at SEB (RRVPNL) end & Line maintenance works	18/Feb/2022	08:00	18/Feb/2022	18:00		PLANNED	Approved	18-Feb-22	08:00	18-Feb-22	18:00	
309	RQ81088	OCC_191	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	POWER GRID	D	For replacement of defective M/s BHEL make insulator string of Gantry tower from CLRI	17/Feb/2022	09:00	17/Feb/2022	18:00		PLANNED	Approved	17-Feb-22	09:00	17-Feb-22	18:00	
310	RQ81073	OCC_191	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGAR H (PG) CKT-2	POWER GRID	D	For changing the orientation of LA of line reactor (non-switchable) at Kanpur end	17/Feb/2022	09:00	17/Feb/2022	17:00		PLANNED	Approved	17-Feb-22	09:00	17-Feb-22	17:00	
311	RQ81511	OCC_191	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHIWADI-NEEMRANA (PG) CKT-2	POWER GRID	D	AMP Activities	17/Feb/2022	09:00	17/Feb/2022	18:00		PLANNED	Approved	17-Feb-22	09:00	17-Feb-22	18:00	

312	RQ81329	OCC_191	sidcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SHREEMERTA(RS) (PG) CKT-1	POWER GRID	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	17/Feb/2022	08:00	17/Feb/2022	18:00		PLANNED	Approved	17-Feb-22	08:00	17-Feb-22	18:00	
313	RQ81082	OCC_191	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2	POWER GRID	D	Insulator replacement work with Polymer	17/Feb/2022	08:00	17/Feb/2022	18:00		PLANNED	Approved	17-Feb-22	08:00	17-Feb-22	18:00	
314	RQ81683	OCC_191	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MOGA-FATEHABAD (PG) CKT-1	POWER GRID	D	For correction of Isolator orientation to prevent phase-to-phase flashover.	16/Feb/2022	08:00	16/Feb/2022	18:00	Kindly approve	PLANNED	Approved	16-Feb-22	08:00	16-Feb-22	18:00	
315	RQ81081	OCC_191	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1	POWER GRID	D	Insulator replacement work with Polymer	16/Feb/2022	08:00	16/Feb/2022	18:00		PLANNED	Approved	16-Feb-22	08:00	16-Feb-22	18:00	
316	RQ81659	OCC_191	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1	POWER GRID	D	SD Required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Nonn-auto mode is required on 400kv Amritsar-Jalandhar ckt-2, 400kv Jalandhar-Hamirpur ckt-1 & 400kv Hamirpur-Parbati Pooling Banala ckt-1.	16/Feb/2022	07:00	28/Feb/2022	18:00	Kindly approve.	PLANNED	Approved	16-Feb-22	07:00	28-Feb-22	18:00	Only One ckt at a time will be approved from Parbati Banala one day
317	RQ81161	OCC_191	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BAHADURGA RH(PG) (PG) CKT-1	POWER GRID	C	Diversion/Relocation of Tower at Tower Location 55 BBTL	15/Feb/2022	09:00	24/Feb/2022	18:00		PLANNED	Approved	15-Feb-22	09:00	24-Feb-22	18:00	Require CEA clearance before charging/ANNEXURE B-7 UNDERTAKING
318	RQ81232	OCC_191	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	POWER GRID	D	For AMP of Line .	15/Feb/2022	09:00	16/Feb/2022	18:00	Non Auto mode of other ckt	PLANNED	Approved	15-Feb-22	09:00	16-Feb-22	18:00	

319	RQ81510	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-NEEMRANA (PG) CKT-1	POWER GRID	D	AMP Activities	15/Feb/2022	09:00	15/Feb/2022	18:00		PLANNED	Approved	15-Feb-22	09:00	15-Feb-22	18:00	
320	RQ81162	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BHIWANI(PG) (PG) CKT-1	POWER GRID	C	Diversion/Relocation of Tower at Tower Location 55 BBTL	15/Feb/2022	09:00	24/Feb/2022	18:00		PLANNED	Approved	15-Feb-22	09:00	24-Feb-22	18:00	
321	RQ81202	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1	POWER GRID	D	Stringing of 400 kV D/C Mahendragarh-Bhiwani TL at Loc.39/0-40/0	15/Feb/2022	08:00	15/Feb/2022	18:00		PLANNED	Approved	15-Feb-22	08:00	15-Feb-22	18:00	
322	RQ81056	OCC_191	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	POWER GRID	D	A/R into non auto mode for Live Line OPGW Work	15/Feb/2022	08:00	28/Feb/2022	18:00		PLANNED	Approved	15-Feb-22	08:00	28-Feb-22	18:00	
323	RQ81057	OCC_191	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWER GRID	D	A/R into non auto mode for Live Line OPGW Work	15/Feb/2022	08:00	28/Feb/2022	18:00		PLANNED	Approved	15-Feb-22	08:00	28-Feb-22	18:00	
324	RQ81070	OCC_191	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1	POWER GRID	D	CT Oil sampling at Auraiya(NTPC) end	11/Feb/2022	09:00	11/Feb/2022	12:00		PLANNED	Approved	11-Feb-22	09:00	11-Feb-22	12:00	
325	RQ81199	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-2	POWER GRID	D	FOR AMP of line	11/Feb/2022	08:00	11/Feb/2022	18:00		PLANNED	Approved	11-Feb-22	08:00	11-Feb-22	18:00	
326	RQ81548	OCC_191	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHRADUN-ABDULLAPUR (PG) CKT-1	POWER GRID	D	For AMP works.	10/Feb/2022	09:00	10/Feb/2022	18:00	Kindly approve	PLANNED	Approved	10-Feb-22	09:00	10-Feb-22	18:00	

327	RQ81059	OCC_191	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SINGRAULI(N T)-ALLAHABAD(PG) (PG) CKT-1	POWER GRID	D	For OPGW installation in river crossing, as there is earth wire joint in mid span (168-169 ; River crossing)	10/Feb/2022	09:00	10/Feb/2022	15:00		PLANNED	Approved	10-Feb-22	09:00	10-Feb-22	15:00	
328	RQ81509	OCC_191	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-3	POWER GRID	D	AMP Activities	10/Feb/2022	09:00	10/Feb/2022	18:00		PLANNED	Approved	10-Feb-22	09:00	10-Feb-22	18:00	
329	RQ81319	OCC_191	sldcrc_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2	POWER GRID	D	Maintenance work of bay equipments , isolators and testing work of bay equipments.	10/Feb/2022	08:00	10/Feb/2022	18:00		PLANNED	Approved	10-Feb-22	08:00	10-Feb-22	18:00	
330	RQ81044	OCC_191	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SINGRAULI(N T)-ANPARA(UP) (PG) CKT-1	POWER GRID	D	AMP work and PLCC testing at Anpara(UP)	10/Feb/2022	08:00	10/Feb/2022	18:00		PLANNED	Approved	11-Feb-22	08:00	11-Feb-22	18:00	
331	RQ81616	OCC_191	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1	POWER GRID	D	Non-auto mode required for OPGW installation works under ULDC scheme.	10/Feb/2022	07:00	15/Feb/2022	18:00	Kindly approve.	PLANNED	Approved	10-Feb-22	07:00	15-Feb-22	18:00	
332	RQ81142	OCC_191	singrauli_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SINGRAULI(N T)-FATEHPUR(PG) (PG) CKT-1	POWER GRID	D	3 hour shutdown for SAS work	09/Feb/2022	15:00	09/Feb/2022	18:00		PLANNED	Approved	09-Feb-22	15:00	09-Feb-22	18:00	
333	RQ81141	OCC_191	singrauli_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SINGRAULI(N T)-ALLAHABAD(PG) (PG) CKT-3	POWER GRID	D	4 hour shutdown for SAS work	09/Feb/2022	08:00	09/Feb/2022	12:00		PLANNED	Approved	12-Feb-22	08:00	12-Feb-22	12:00	
334	RQ81061	OCC_191	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KANPUR_GIS-LUCKNOW_2 (PG) CKT-2	POWER GRID	D	AMP work	08/Feb/2022	09:00	08/Feb/2022	18:00		PLANNED	Approved	08-Feb-22	09:00	08-Feb-22	18:00	

335	RQ81045	OCC_191	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SINGRAULI(N T)-RIHAND(NT) (PG) CKT-1	POWER GRID	D	AMP work at Rihand(NTPC)	08/Feb/2022	08:00	08/Feb/2022	18:00		PLANNED	Approved	08-Feb-22	08:00	08-Feb-22	18:00	
336	RQ81058	OCC_191	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SINGRAULI(N T)-ALLAHABAD(PG) (PG) CKT-1	POWER GRID	D	A/R into non auto mode for Live Line OPGW Work	08/Feb/2022	08:00	25/Feb/2022	18:00		PLANNED	Approved	08-Feb-22	08:00	25-Feb-22	18:00	
337	RQ81144	OCC_191	singrauli_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SINGRAULI(N T)-RIHAND(NT) (PG) CKT-2	POWER GRID	D	3 hour shutdown for SAS work	07/Feb/2022	15:00	07/Feb/2022	18:00		PLANNED	Approved	07-Feb-22	15:00	07-Feb-22	18:00	
338	RQ81008	OCC_191	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BALLABHGARH(PG)-NAWADA(HV) (PG) CKT-1	POWER GRID	D	For gen mtc for TIE-2, and line bay	07/Feb/2022	10:00	07/Feb/2022	18:00		PLANNED	Approved	07-Feb-22	10:00	07-Feb-22	18:00	
339	RQ81508	OCC_191	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-2	POWER GRID	D	AMP Activities	07/Feb/2022	09:00	07/Feb/2022	18:00		PLANNED	Approved	07-Feb-22	09:00	07-Feb-22	18:00	
340	RQ81143	OCC_191	singrauli_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SINGRAULI(N T)-RIHAND(NT) (PG) CKT-1	POWER GRID	D	4 hour shutdown for SAS work	07/Feb/2022	08:00	07/Feb/2022	12:00		PLANNED	Approved	14-Feb-22	08:00	14-Feb-22	12:00	
341	RQ80564	OCC_191	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SARNATH(UP)VARANASI(PG) (PG) CKT-1	POWER GRID	D	OVERHEAD CROSSING OF UNDERCONSTRUCTION 400 KV DC TWIN MOOSE VARANASI (PGCIL)-JAUNPUR LINE BETWEEN LOCATION NO 06 & 07	05/Feb/2022	09:00	06/Feb/2022	17:00		PLANNED	Approved	05-Feb-22	09:00	06-Feb-22	17:00	

342	RQ80565	OCC_191	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SARNATH(UP) VARANASI(PG) (PG) CKT-2	POWER GRID	D	OVERHEAD CROSSING OF UNDERCONSTRUCTION 400 KV DC TWIN MOOSE VARANASI (PGCIL)-JAUNPUR LINE BETWEEN LOCATION NO 06 & 07	05/Feb/2022	09:00	06/Feb/2022	17:00		PLANNED	Approved	05-Feb-22	09:00	06-Feb-22	17:00	
343	RQ81503	OCC_191	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-1	POWER GRID	D	For upgradation of Isolators form 2000A to 3000A required for Bus Splitting scheme under SS34 Pkg	05/Feb/2022	09:00	06/Feb/2022	18:00		PLANNED	Approved	05-Feb-22	09:00	06-Feb-22	18:00	
344	RQ81179	OCC_191	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-2	POWER GRID	C	For NHAI Diversion Work	05/Feb/2022	08:00	14/Feb/2022	18:00		PLANNED	Approved	05-Feb-22	08:00	14-Feb-22	18:00	Require CEA clearance before charging/ANNEXURE B-7 UNDERTAKING/No other S/D from Jaipur
345	RQ81178	OCC_191	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-1	POWER GRID	C	For NHAI Diversion Work	05/Feb/2022	08:00	14/Feb/2022	18:00		PLANNED	Approved	05-Feb-22	08:00	14-Feb-22	18:00	Require CEA clearance before charging/ANNEXURE B-7 UNDERTAKING/No other S/D from Jaipur
346	RQ81573	OCC_191	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-2	POWER GRID	D	For crossing of GIS Duct of new reactor bay over existing GIS ducts as SF6 to air bushing is very near to working area and due to space constains at site,shutdown of bay requires	04/Feb/2022	09:00	06/Feb/2022	18:00	Kindly approve	PLANNED	Approved	04-Feb-22	09:00	06-Feb-22	18:00	
347	RQ81505	OCC_191	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-3	POWER GRID	C	Shiting of LA to new location for Bypass arrangement of 400kV Mgrh-Bwn D/C & Hisar-Bwn D/C line at Bhiwani under SS34	03/Feb/2022	09:00	04/Feb/2022	18:00		PLANNED	Approved	03-Feb-22	09:00	04-Feb-22	18:00	require CEA clearance/FTC clearance before availing shutdown

348	RQ81507	OCC_191	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BALLABHGARH-MAHARANIBAGH (PG) CKT-1	POWER GRID	D	AMP Purpose	03/Feb/2022	09:00	03/Feb/2022	18:00		PLANNED	Approved	03-Feb-22	09:00	03-Feb-22	18:00	
349	RQ81223	OCC_191	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-2	POWER GRID	C	For restoration of 400 kV Main Bus-I	02/Feb/2022	09:00	04/Feb/2022	20:00		PLANNED	Approved	02-Feb-22	09:00	04-Feb-22	20:00	
350	RQ81225	OCC_191	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BAGHPAT-DEHRADUN (PG) CKT-1	POWER GRID	C	For restoration of 400 kV Main Bus-I	02/Feb/2022	09:00	04/Feb/2022	20:00		PLANNED	Approved	02-Feb-22	09:00	04-Feb-22	20:00	
351	RQ81222	OCC_191	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-1	POWER GRID	C	For restoration of 400 kV Main Bus-I	02/Feb/2022	09:00	04/Feb/2022	20:00		PLANNED	Approved	02-Feb-22	09:00	04-Feb-22	20:00	
352	RQ81224	OCC_191	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BAGHPAT-SAHARANPUR (PG) CKT-1	POWER GRID	C	For restoration of 400 kV Main Bus-I	02/Feb/2022	09:00	04/Feb/2022	20:00		PLANNED	Approved	02-Feb-22	09:00	04-Feb-22	20:00	
353	RQ81504	OCC_191	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-2	POWER GRID	C	Shiting of LA to new location for Bypass arrangement of 400kV Mgrh-Bwn D/C & Hisar-Bwn D/C line at Bhiwani under SS34	01/Feb/2022	09:00	02/Feb/2022	18:00		PLANNED	Approved	01-Feb-22	09:00	02-Feb-22	18:00	require CEA clearance/FTC clearance before availing shutdown
354	RQ81572	OCC_191	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-1	POWER GRID	D	For crossing of GIS Duct of new reactor bay over existing GIS ducts as SF6 to air bushing is very near to working area and due to space constains at site,shutdown of bay requires	01/Feb/2022	09:00	03/Feb/2022	18:00	Kindly approve	PLANNED	Approved	01-Feb-22	09:00	03-Feb-22	18:00	

355	RQ81676	OCC_191	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-2	POWER GRID	D	Non-auto mode required for OPGW installation works under ULDC scheme.	01/Feb/2022	08:00	28/Feb/2022	18:00	Kindly approve.	PLANNED	Approved	01-Feb-22	08:00	28-Feb-22	18:00	
356	RQ81071	OCC_191	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-1	POWER GRID	C	For commissioning of Series line reactor at Kanpur 400kV end	01/Feb/2022	08:00	28/Feb/2022	18:00		PLANNED	Approved	01-Feb-22	08:00	28-Feb-22	18:00	
357	RQ81344	OCC_191	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2	POWER GRID	D	Auto Reclose off is required for OPGW laying (completed 110 out of 116 Kms) under reliable communication replacement project.	01/Feb/2022	08:00	28/Feb/2022	18:00		PLANNED	Approved	01-Feb-22	08:00	28-Feb-22	18:00	
358	RQ81343	OCC_191	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV DADRI(NT)-MURADNAGAR_2(UP) (PG) CKT-1	POWER GRID	D	OPGW laying shall be started in this line under Reliable Communication package (Auto Reclose off) - 40 Kms	01/Feb/2022	08:00	28/Feb/2022	18:00		PLANNED	Approved	01-Feb-22	08:00	28-Feb-22	18:00	
359	RQ81349	OCC_191	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BALLABHGARH(PG)-NAWADA(HV) (PG) CKT-1	POWER GRID	D	Auto Reclose off is required for rectification, if required under Reliable communication replacement project.	01/Feb/2022	08:00	28/Feb/2022	18:00		PLANNED	Approved	01-Feb-22	08:00	28-Feb-22	18:00	Only one non Auto from nawada end
360	RQ81339	OCC_191	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1	POWER GRID	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works (185 out of 186 completed - only 3 span balance) under Reliable Communication package (Auto Reclose off)	01/Feb/2022	08:00	28/Feb/2022	18:00		PLANNED	Approved	01-Feb-22	08:00	28-Feb-22	18:00	

361	RQ81338	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-1	POWER GRID	D	"Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works (39 out of 55Kms completed) under Reliable Communication package (Auto Reclose off) Towers (MCT) are common in forest Area"	01/Feb/2022	08:00	28/Feb/2022	18:00		PLANNED	Approved	01-Feb-22	08:00	28-Feb-22	18:00	
362	RQ81345	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MAHARANIBAGH(PG) (PG) CKT-1	POWER GRID	D	Auto Reclose off is required for replacement of OPGW from Dadri gantry to Maharanibagh LILO point under reliable communication replacement project. (35 Kms)	01/Feb/2022	08:00	28/Feb/2022	18:00		PLANNED	Approved	01-Feb-22	08:00	28-Feb-22	18:00	
363	RQ81346	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-BHIWADI (PG) CKT-1	POWER GRID	D	Auto Reclose off is required for rectification of Bassi - Bhiwadi under Reliable communication replacement project.	01/Feb/2022	08:00	28/Feb/2022	18:00		PLANNED	Approved	01-Feb-22	08:00	28-Feb-22	18:00	
364	RQ81347	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1	POWER GRID	D	Auto Reclose off is required for OPGW laying (completed 35 out of 36 Kms) under reliable communication replacement project.	01/Feb/2022	08:00	28/Feb/2022	18:00		PLANNED	Approved	01-Feb-22	08:00	28-Feb-22	18:00	

365	RQ81340	OCC_191	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KOTA(PG) (PG) CKT-1	POWER GRID	D	"Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works (39 out of 55Kms completed) under Reliable Communication package (Auto Reclose off) Towers (MCT) are common in forest Area"	01/Feb/2022	08:00	28/Feb/2022	18:00		PLANNED	Approved	01-Feb-22	08:00	28-Feb-22	18:00	
366	RQ81619	OCC_191	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AMRITSAR-JALANDHAR (PG) CKT-2	POWER GRID	D	Non-auto mode required for OPGW installation works under ULDC scheme.	01/Feb/2022	07:00	28/Feb/2022	18:00	Kindly approve.	PLANNED	Approved	01-Feb-22	07:00	28-Feb-22	18:00	
367	RQ81675	OCC_191	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-1	POWER GRID	D	Non-auto mode required for OPGW installation works under ULDC scheme.	01/Feb/2022	07:00	28/Feb/2022	18:00	Kindly approve.	PLANNED	Approved	01-Feb-22	07:00	28-Feb-22	18:00	
368	RQ81621	OCC_191	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV JALANDHAR-HAMIRPUR (PG) CKT-1	POWER GRID	D	Non-auto mode required for OPGW installation works under ULDC scheme.	01/Feb/2022	07:00	28/Feb/2022	18:00	Kindly approve.	PLANNED	Approved	01-Feb-22	07:00	28-Feb-22	18:00	
369	RQ81658	OCC_191	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1	POWER GRID	D	SD Required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Nonn-auto mode is required on 400kV Amritsar-Jalandhar ckt-2, 400kV Jalandhar-Hamirpur ckt-1 & 400kV Hamirpur-Parbati Pooling Banala ckt-1.	01/Feb/2022	07:00	09/Feb/2022	18:00	Kindly approve.	PLANNED	Approved	01-Feb-22	07:00	09-Feb-22	18:00	Only One ckt at a time will be approved from Parbati Banala one day

370	RQ81623	OCC_191	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV HAMIRPUR-PARBATI POOLING BANALA (PG) CKT-1	POWER GRID	D	Non-auto mode required for OPGW installation works under ULDC scheme.	01/Feb/2022	07:00	28/Feb/2022	18:00	Kindly approve.	PLANNED	Approved	01-Feb-22	07:00	28-Feb-22	18:00	
371	RQ80774	OCC_191	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-KABULPUR(HV) (HVPNL) CKT-2	HVPNL	D	For AMP work and the availability of power supply of line could not be affect and it would be charged through TIE CB	26/Feb/2022	09:00	26/Feb/2022	17:00		PLANNED	Approved	26-Feb-22	09:00	26-Feb-22	17:00	
372	RQ81002	OCC_191	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-1	HVPNL	D	For isolator jaw replacement work	25/Feb/2022	07:00	25/Feb/2022	19:00		PLANNED	Approved	25-Feb-22	07:00	25-Feb-22	19:00	
373	RQ80671	OCC_191	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-1	HVPNL	D	Gen mtc of line isolator and allied equipment	22/Feb/2022	09:00	22/Feb/2022	16:00		PLANNED	Approved	22-Feb-22	09:00	22-Feb-22	16:00	
374	RQ80777	OCC_191	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-KABULPUR(HV) (HVPNL) CKT-2	HVPNL	C	For over hauling of CB mechanism due to increasing closing time. The availability of power supply of line could not be affect and it would be charged through TIE CB (4TCB).	17/Feb/2022	09:00	19/Feb/2022	18:00		PLANNED	Approved	17-Feb-22	09:00	19-Feb-22	18:00	
375	RQ80776	OCC_191	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-KABULPUR(HV) (HVPNL) CKT-1	HVPNL	C	For over hauling of CB mechanism due to increasing closing time. The availability of power supply of line could not be affect and it would be charged through TIE CB (3TCB).	14/Feb/2022	09:00	16/Feb/2022	18:00		PLANNED	Approved	14-Feb-22	09:00	16-Feb-22	18:00	

376	RQ80957	OCC_191	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	For half yearly mtc of line	11/Feb/2022	10:00	11/Feb/2022	17:00		PLANNED	Approved	11-Feb-22	10:00	11-Feb-22	17:00	
377	RQ80956	OCC_191	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	For half yearly mtc of line	10/Feb/2022	10:00	10/Feb/2022	17:00		PLANNED	Approved	10-Feb-22	10:00	10-Feb-22	17:00	
378	RQ80954	OCC_191	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	For testing of master control unit (MCU), testing of Bus bar protection with Bus-2	08/Feb/2022	10:00	08/Feb/2022	11:30		PLANNED	Approved	08-Feb-22	10:00	08-Feb-22	11:30	
379	RQ80673	OCC_191	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	To provide pilot disk on the line and repair the worn out conductor of line	08/Feb/2022	09:00	08/Feb/2022	18:00		PLANNED	Approved	08-Feb-22	09:00	08-Feb-22	18:00	
380	RQ80948	OCC_191	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD (HV) (HV) CKT-2	HVPNL	D	For testing of Master control unit (MCU), testing of bus bar protection with bus-1	07/Feb/2022	14:00	07/Feb/2022	15:30		PLANNED	Approved	07-Feb-22	14:00	07-Feb-22	15:30	
381	RQ80950	OCC_191	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	For testing of Master control unit (MCU), testing of bus bar protection with bus-1	07/Feb/2022	14:00	07/Feb/2022	15:30		PLANNED	Approved	07-Feb-22	14:00	07-Feb-22	15:30	
382	RQ80951	OCC_191	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	For testing of Master control unit (MCU), testing of bus bar protection with bus-1	07/Feb/2022	12:00	07/Feb/2022	13:30		PLANNED	Approved	07-Feb-22	12:00	07-Feb-22	13:30	
383	RQ80953	OCC_191	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD (HV) (HV) CKT-2	HVPNL	D	For testing of Master control unit (MCU), testing of bus bar protection with bus-1	07/Feb/2022	12:00	07/Feb/2022	13:30		PLANNED	Approved	07-Feb-22	12:00	07-Feb-22	13:30	

384	RQ80952	OCC_191	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD (HV) (HV) CKT-1	HVPNL	D	For testing of Master control unit (MCU), testing of bus bar protection with bus-1	07/Feb/2022	10:00	07/Feb/2022	11:30		PLANNED	Approved	07-Feb-22	10:00	07-Feb-22	11:30	
385	RQ80947	OCC_191	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD (HV) (HV) CKT-1	HVPNL	D	For testing of Master control unit (MCU), testing of bus bar protection with bus-1	07/Feb/2022	10:00	07/Feb/2022	11:30		PLANNED	Approved	07-Feb-22	10:00	07-Feb-22	11:30	
386	RQ80672	OCC_191	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	To provide pilot disk on the line and repair the worn out conductor of line	03/Feb/2022	09:00	03/Feb/2022	18:00		PLANNED	Approved	03-Feb-22	09:00	03-Feb-22	18:00	
387	RQ80992	OCC_191	slcdv_sd	AC TRANS MISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-1	APCPL	D	Tan Delta testing of Line CVT of Jhajjar Circuit 1 and Bay 415	25/Feb/2022	15:00	25/Feb/2022	16:00		PLANNED	Approved	25-Feb-22	15:00	25-Feb-22	16:00	
388	RQ80990	OCC_191	slcdv_sd	AC TRANS MISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-1	APCPL	D	Replairing/ replacement of Bus 1 clamps below jackbus of Jhajjar Circuit 1	19/Feb/2022	10:00	19/Feb/2022	17:00		PLANNED	Approved	19-Feb-22	10:00	19-Feb-22	17:00	
389	RQ80991	OCC_191	slcdv_sd	AC TRANS MISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-2	APCPL	D	Maintenance of line isolators	04/Feb/2022	10:00	04/Feb/2022	17:00		PLANNED	Approved	04-Feb-22	10:00	04-Feb-22	17:00	
390	RQ80965	OCC_191	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SARNATH-AZAMGARH (UP) CKT-1	UPPTCL	C	For Installation and commissioning of two nos. line wave trap, Commissioning of One No. PLCC cabinet with protection coupler and General maintenance work	25/Feb/2022	10:00	26/Feb/2022	18:00		PLANNED	Approved	25-Feb-22	10:00	26-Feb-22	18:00	CEA safety CLEARANE REQUIRED

391	RQ80936	OCC_191	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV TANDA(NT)-SULTANPUR(UP) (UP) CKT-1	UPPTCL	D	For Routine bay maintenance	24/Feb/2022	10:00	24/Feb/2022	18:00		PLANNED	Approved	24-Feb-22	10:00	24-Feb-22	18:00	
392	RQ80941	OCC_191	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AGRA-UNNAO (UP) CKT-1	UPPTCL	D	shut down required for painting of high voltage insulation	24/Feb/2022	08:00	28/Feb/2022	17:00		PLANNED	Approved	24-Feb-22	08:00	28-Feb-22	17:00	
393	RQ81027	OCC_191	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AGRA-AGRA FATEHBAD (UP) CKT-1	UPPTCL	D	Jumper Change & tightening	22/Feb/2022	10:00	23/Feb/2022	17:00		PLANNED	Approved	22-Feb-22	10:00	23-Feb-22	17:00	
394	RQ80939	OCC_191	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ALIGARH-MURADNAGAR_1 (UP) CKT-1	UPPTCL	D	1. Jumper tighteing and misc. line maintenance work. 2. Replacement of disc insulator by polymer insulator at critical locations.	20/Feb/2022	10:00	22/Feb/2022	18:00	There will be no any supply interruption due to this shut down	PLANNED	Approved	20-Feb-22	10:00	22-Feb-22	18:00	
395	RQ81054	OCC_191	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AGRA-FATEHBAD-AGRA SOUTH (UP) CKT-1	UPPTCL	D	Routine maintenance of line and bay	19/Feb/2022	09:00	21/Feb/2022	17:00		PLANNED	Approved	19-Feb-22	09:00	21-Feb-22	17:00	
396	RQ80982	OCC_191	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	D	1. Testing of Circuit Breakers, CTs, CVTs and Line Reactor Bushing at 400 KV S/S Unnao. 2. preventive maintenace	19/Feb/2022	09:00	19/Feb/2022	17:00		PLANNED	Approved	19-Feb-22	09:00	19-Feb-22	17:00	
397	RQ80964	OCC_191	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV TANDA(NT)-AZAMGARH(UP) (UP) CKT-1	UPPTCL	C	For configuration of additional feature in Distance protection Relay & testing of same, General Maintenance	18/Feb/2022	10:00	19/Feb/2022	18:00		PLANNED	Approved	18-Feb-22	10:00	19-Feb-22	18:00	

398	RQ80958	OCC_191	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MURADNAGAR_2-MATHURA (UP) CKT-1	UPPTCL	C	RRTS Corridor work of NCRTC under 400 KV Mathura(Math)-Muradnagar Line between Tower no 497A(Monopole)-498B .	18/Feb/2022	07:00	28/Feb/2022	21:00	Sr DGM (Electrical), NCRTC , Ghaziabad requested for 18.02.2022 to 28.02.2022 Shutdown of 400 KV Mathura-Muradnagar Line for RRTS corridor work.	PLANNED	Approved	18-Feb-22	07:00	28-Feb-22	21:00	
399	RQ80981	OCC_191	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO-LUCKNOW (UP) CKT-1	UPPTCL	C	1. Diversion / Height raising work due to construction of outer ring road for NHAI. 2.Routine Protection Testing and Preventive Maintenance of Bay at 400 KV S/S Unnao.	17/Feb/2022	08:00	27/Feb/2022	17:00	Diversion / Height raising work due to construction of outer ring road for NHAI	PLANNED	Approved	17-Feb-22	08:00	27-Feb-22	17:00	Require CEA clearance before charging/ANNEXURE B-7 UNDERTAKING/
400	RQ80946	OCC_191	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-MATHURA (UP) CKT-2	UPPTCL	D	Jumper Change & tightening	15/Feb/2022	10:00	16/Feb/2022	17:00		PLANNED	Approved	15-Feb-22	10:00	16-Feb-22	17:00	
401	RQ80942	OCC_191	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV REWAROAD-PANKI (UP) CKT-1	UPPTCL	C	Shifting of pankireewa road bay from Bay no. 406 to Bay no. 407 at 400 KV S/S Panki..	13/Feb/2022	08:00	17/Feb/2022	17:00		PLANNED	Approved	13-Feb-22	08:00	17-Feb-22	17:00	FTC/CEA SAFETY CLEARANCE REQUIRED

402	RQ80938	OCC_191	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UPC)-GR.NOIDA(UPC) (UP) CKT-2	UPPTCL	D	For Tree trimming	12/Feb/2022	10:30	12/Feb/2022	17:30	There will be no any supply interruption due to this shut down .Load of sub station will be feed through 400KV (765KV S/S) Greater Noida to 400KV Sub station Greater Noida ckt-i , 400kv Dadri Line and 400KV Nawada Line.	PLANNED	Approved	12-Feb-22	10:30	12-Feb-22	17:30	
403	RQ80937	OCC_191	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-SULTANPUR (UP) CKT-1	UPPTCL	D	For Routine bay maintenance	10/Feb/2022	10:00	10/Feb/2022	18:00		PLANNED	Approved	10-Feb-22	10:00	10-Feb-22	18:00	
404	RQ80569	OCC_191	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA SOUTH(UP)-FIROZABAD(PJFTL) (UP) CKT-1	UPPTCL	D	1. AMP of 400kv Firozabad- Agra South Line . 2.Routine maintenance of line and bay.	08/Feb/2022	08:00	09/Feb/2022	18:00	Shutdown will be taken on Daily basis	PLANNED	Approved	08-Feb-22	08:00	09-Feb-22	18:00	
405	RQ80567	OCC_191	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-ANPARA_D (UP) CKT-1	UPPTCL	C	Testing of Line CT, Line CVT, LA, Bay CT and Circuit breaker (Main Bay-404 and Tie bay-405)	07/Feb/2022	10:00	08/Feb/2022	17:00	Annual Testing of Line and Bay Equipments	PLANNED	Approved	07-Feb-22	10:00	08-Feb-22	17:00	
406	RQ80940	OCC_191	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARNAGAR-ATAUR (UP) CKT-1	UPPTCL	D	Lopping chopping of trees ,jumper teightening & damaged conductor repair	07/Feb/2022	08:00	11/Feb/2022	17:00		PLANNED	Approved	07-Feb-22	08:00	11-Feb-22	17:00	

407	RQ80963	OCC_191	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BANDA-REWA ROAD (UP) CKT-2	UPPTCL	D	For work of Installation of Counters (for Tx & Rx) in PLCC Cabinets of 400 KV Banda-Rewaroad D/C lines	06/Feb/2022	08:00	07/Feb/2022	18:00	Above work will be done by M/S ZIV engineer	PLANNED	Approved	06-Feb-22	08:00	07-Feb-22	18:00	
408	RQ80962	OCC_191	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BANDA-REWA ROAD (UP) CKT-1	UPPTCL	D	For work of Installation of Counters (for Tx & Rx) in PLCC Cabinets of 400 KV Banda-Rewaroad D/C lines	04/Feb/2022	08:00	05/Feb/2022	18:00	Above work will be done by M/S ZIV engineer	PLANNED	Approved	04-Feb-22	08:00	05-Feb-22	18:00	
409	RQ80983	OCC_191	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	C	1. for repalcement of old defctive circuit breaker with new spring charge . 2. Testing of Circuit Breakers, CTs, CVTs and Line Reactor Bushing at 400 KV S/S Unnao.	01/Feb/2022	10:00	20/Feb/2022	19:00	line will remain energised through transfer bus	PLANNED	Rejected					deferred to next OCC
410	RQ80570	OCC_191	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AGRA FATEHBAD(U P)- FIROZABAD(P JFTL) (UP) CKT-1	UPPTCL	D	1. AMP of 400kV Firozabad-765kV Fatehabad Line. 2. Replacement of B Phase CVT at Fatehabad end.	01/Feb/2022	08:00	02/Feb/2022	18:00	Shutdown will be taken on Daily basis	PLANNED	Approved	01-Feb-22	08:00	02-Feb-22	18:00	State electrical inspector approval required
411	RQ80943	OCC_191	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV PANKI-ALIGARH (UP) CKT-1	UPPTCL	D	Bay tightening and Maintenance.	01/Feb/2022	08:00	02/Feb/2022	17:00		PLANNED	Approved	01-Feb-22	08:00	02-Feb-22	17:00	
412	RQ81602	OCC_191	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JS W) (HBPCL) CKT-1	JPL,HB PCL	D	Non-auto mode required for OPGW installation works under ULDC scheme.	25/Feb/2022	07:00	28/Feb/2022	18:00	Kindly approve.	PLANNED	Approved	25-Feb-22	07:00	28-Feb-22	18:00	

413	RQ81656	OCC_191	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BASPA(JP)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-2	JPL,HB PCL	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non-auto mode is required on 400kV Baspa - Karcham Wangtoo ckt-1.	21/Feb/2022	07:00	28/Feb/2022	18:00	Kindly approve.	PLANNED	Approved	21-Feb-22	07:00	28-Feb-22	18:00	
414	RQ81655	OCC_191	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	JPL,HB PCL	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non-auto mode is required on 400kV Karcham Wangtoo-Nathpajhakri ckt-2.	16/Feb/2022	07:00	24/Feb/2022	18:00	Kindly approve.	PLANNED	Approved	16-Feb-22	07:00	24-Feb-22	18:00	
415	RQ81598	OCC_191	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	JPL,HB PCL	D	Non-auto mode required for OPGW installation works under ULDC scheme.	01/Feb/2022	07:00	15/Feb/2022	18:00	Kindly approve.	PLANNED	Approved	01-Feb-22	07:00	15-Feb-22	18:00	
416	RQ81607	OCC_191	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BASPA(JP)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-2	JPL,HB PCL	D	Non-auto mode required for OPGW installation works under ULDC scheme.	01/Feb/2022	07:00	20/Feb/2022	18:00	Kindly approve.	PLANNED	Approved	01-Feb-22	07:00	20-Feb-22	18:00	
417	RQ81606	OCC_191	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BASPA(JP)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	JPL,HB PCL	D	Non-auto mode required for OPGW installation works under ULDC scheme.	01/Feb/2022	07:00	28/Feb/2022	18:00	Kindly approve.	PLANNED	Approved	01-Feb-22	07:00	28-Feb-22	18:00	
418	RQ81599	OCC_191	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-2	JPL,HB PCL	D	Non-auto mode required for OPGW installation works under ULDC scheme.	01/Feb/2022	07:00	28/Feb/2022	18:00	Kindly approve.	PLANNED	Approved	01-Feb-22	07:00	28-Feb-22	18:00	

419	RQ81707	OCC_191	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV PARBATI_2(NH)-SAINJ(HP) (PKTCL) CKT-1	PKTCL	D	Non-auto mode required for OPGW installation works under ULDC scheme.	25/Feb/2022	07:00	28/Feb/2022	18:00	Kindly approve	PLANNED	Rejected					Consent denied by indigrid
420	RQ81664	OCC_191	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-SAINJ(HP) (PKTCL) CKT-1	PKTCL	D	SD required for removal of Aviation Globules for OPGW installation works under ULDC scheme.	25/Feb/2022	07:00	28/Feb/2022	18:00	Kindly approve.	PLANNED	Rejected					Consent denied by indigrid
421	RQ81708	OCC_191	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-SAINJ(HP) (PKTCL) CKT-1	PKTCL	D	Non-auto mode required for OPGW installation works under ULDC scheme.	21/Feb/2022	07:00	24/Feb/2022	18:00	Kindly approve	PLANNED	Rejected					Consent denied by indigrid
422	RQ81661	OCC_191	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV PARBATI_2(NH)-SAINJ(HP) (PKTCL) CKT-1	PKTCL	D	SD required for removal of Aviation Globules for OPGW installation works under ULDC scheme.	21/Feb/2022	07:00	24/Feb/2022	18:00	Kindly approve.	PLANNED	Rejected					Consent denied by indigrid
423	RQ81632	OCC_191	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-SAINJ(HP) (PKTCL) CKT-1	PKTCL	D	Non-auto mode required for OPGW installation works under ULDC scheme.	01/Feb/2022	07:00	20/Feb/2022	18:00	Kindly approve.	PLANNED	Rejected					Consent denied by indigrid
424	RQ81631	OCC_191	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV PARBATI_2(NH)-SAINJ(HP) (PKTCL) CKT-1	PKTCL	D	Non-auto mode required for OPGW installation works under ULDC scheme.	01/Feb/2022	07:00	20/Feb/2022	18:00	Kindly approve.	PLANNED	Rejected					Consent denied by indigrid
425	RQ81470	OCC_191	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	400 KV PANCHKULA(PG)-PANIPAT(BB) (PG) CKT-1	POWER GRID,B BMB	D	For change earthwire from TL No. 660-662	23/Feb/2022	08:00	25/Feb/2022	18:00		PLANNED	Approved	23-Feb-22	08:00	25-Feb-22	18:00	

426	RQ81654	OCC_191	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV WANGTO_GIS(HP)-SORANG(GREENKO) (GREENKO) CKT-1	HPPTCL ,JPL,GR EENKO	D	SD Required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non-auto mode is required on 400kV Kala Amb -Wangtoo ckt-1.	23/Feb/2022	07:00	28/Feb/2022	18:00	Kindly approve.	PLANNED	Approved	23-Feb-22	07:00	28-Feb-22	18:00		
427	RQ81595	OCC_191	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV WANGTO_GIS(HP)-SORANG(GREENKO) (GREENKO) CKT-1	HPPTCL ,JPL,GR EENKO	D	Non-auto mode required for OPGW installation works under ULDC scheme.	16/Feb/2022	07:00	22/Feb/2022	18:00	Kindly approve.	PLANNED	Approved	16-Feb-22	07:00	22-Feb-22	18:00		
428	RQ81653	OCC_191	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV WANGTO_GIS(HP)-SORANG(GREENKO) (GREENKO) CKT-1	HPPTCL ,JPL,GR EENKO	D	SD Required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non-auto mode is required on 400kV Kala Amb -Wangtoo ckt-1.	06/Feb/2022	07:00	15/Feb/2022	18:00	Kindly approve.	PLANNED	Approved	06-Feb-22	07:00	15-Feb-22	18:00		
429	RQ81593	OCC_191	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV WANGTO_GIS(HP)-SORANG(GREENKO) (GREENKO) CKT-1	HPPTCL ,JPL,GR EENKO	D	Non-auto mode required for OPGW installation works under ULDC scheme.	01/Feb/2022	07:00	05/Feb/2022	18:00	Kindly approve.	PLANNED	Approved	01-Feb-22	07:00	05-Feb-22	18:00		
430	RQ81628	OCC_191	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KOLDAM(NT)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL, POWER GRID	D	Non-auto mode required for OPGW installation works under ULDC scheme.	23/Feb/2022	07:00	28/Feb/2022	18:00	Kindly approve.	PLANNED	Rejected						Consent denied by indigrid
431	RQ81660	OCC_191	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KOLDAM(NT)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL, POWER GRID	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non-auto mode is required on 400kV Nalagarh-Banala Ckt-I.	10/Feb/2022	07:00	22/Feb/2022	18:00	Kindly approve.	PLANNED	Rejected						Consent denied by indigrid

432	RQ81627	OCC_191	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KOLDAM(NT)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL, POWER GRID	D	Non-auto mode required for OPGW installation works under ULDC scheme.	01/Feb/2022	07:00	09/Feb/2022	18:00	Kindly approve.	PLANNED	Rejected						Consent denied by indigrid
433	RQ81673	OCC_191	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL, POWER GRID	D	Non-auto mode required for OPGW installation works under ULDC scheme.	01/Feb/2022	07:00	28/Feb/2022	18:00	Kindly approve.	PLANNED	Approved	01-Feb-22	07:00	28-Feb-22	18:00		
434	RQ81652	OCC_191	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-SORANG(GREENKO) (GREENKO) CKT-1	PKATL, JPL, GREENKO	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non-auto mode is required on 400kV Kala Amb-Wangtoo ckt-1.	23/Feb/2022	07:00	28/Feb/2022	18:00	Kindly approve.	PLANNED	Approved	23-Feb-22	07:00	28-Feb-22	18:00		
435	RQ81590	OCC_191	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-SORANG(GREENKO) (GREENKO) CKT-1	PKATL, JPL, GREENKO	D	Non-auto mode required for OPGW installation works under ULDC scheme.	16/Feb/2022	07:00	22/Feb/2022	18:00	Kindly approve.	PLANNED	Approved	16-Feb-22	07:00	22-Feb-22	18:00		
436	RQ81650	OCC_191	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-SORANG(GREENKO) (GREENKO) CKT-1	PKATL, JPL, GREENKO	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non-auto mode is required on 400kV Kala Amb-Wangtoo ckt-1.	06/Feb/2022	08:00	15/Feb/2022	18:00	Kindly approve.	PLANNED	Approved	06-Feb-22	08:00	15-Feb-22	18:00		
437	RQ81587	OCC_191	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-SORANG(GREENKO) (GREENKO) CKT-1	PKATL, JPL, GREENKO	D	Non-auto mode required for OPGW installation works under ULDC scheme.	01/Feb/2022	07:00	05/Feb/2022	18:00	Kindly approve.	PLANNED	Approved	01-Feb-22	07:00	05-Feb-22	18:00		

438	RQ81079	OCC_191	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP)(PG) CKT-2	POWER GRID,U PPTCL	C	Transmission Line Diversion work due to construction of Outer Ring Road by NHAI	22/Feb/2022	08:00	03/Mar/2022	18:00		PLANNED	Rejected						Duplicate entry
439	RQ81007	OCC_191	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV GR.NOIDA(UPC)-NAWADA(HV)(PG) CKT-1	POWER GRID,U PPTCL	D	For gen mtc for TIE-1, and line bay	21/Feb/2022	10:00	21/Feb/2022	16:00		PLANNED	Approved	21-Feb-22	10:00	21-Feb-22	16:00		
440	RQ80572	OCC_191	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV DADRI(NT)-GR.NOIDA(UPC) (PG) CKT-1	POWER GRID,U PPTCL	D	For general maintenance & routine testing work.	18/Feb/2022	10:30	18/Feb/2022	15:00		PLANNED	Approved	18-Feb-22	10:30	18-Feb-22	15:00		
441	RQ80945	OCC_191	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AGRA(UP)-AGRA FATEHBAD(UP) (PG) CKT-2	POWER GRID,U PPTCL	D	Jumper Change & tightening	18/Feb/2022	10:00	18/Feb/2022	17:00		PLANNED	Approved	18-Feb-22	10:00	18-Feb-22	17:00		
442	RQ80949	OCC_191	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AGRA(PG)-AGRA FATEHBAD(UP) (PG) CKT-1	POWER GRID,U PPTCL	D	Jumper Change & tightening	17/Feb/2022	10:00	17/Feb/2022	17:00		PLANNED	Approved	17-Feb-22	10:00	17-Feb-22	17:00		
443	RQ81006	OCC_191	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV UNNAO(UP)-JEHTA_HARD OI ROAD (UP)(PG) CKT-2	POWER GRID,U PPTCL	D	AMP WORK	10/Feb/2022	08:00	10/Feb/2022	18:00		PLANNED	Approved	10-Feb-22	08:00	10-Feb-22	18:00		
444	RQ81005	OCC_191	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV UNNAO(UP)-JEHTA_HARD OI ROAD (UP)(PG) CKT-1	POWER GRID,U PPTCL	D	AMP work	08/Feb/2022	08:00	08/Feb/2022	18:00		PLANNED	Approved	08-Feb-22	08:00	08-Feb-22	18:00		
445	RQ81077	OCC_191	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-LUCKNOW(UP) (PG) CKT-1	POWER GRID,U PPTCL	C	Transmission Line Diversion work due to construction of Outer Ring Road by NHAI	04/Feb/2022	08:00	13/Feb/2022	18:00		PLANNED	Approved	04-Feb-22	08:00	13-Feb-22	18:00	Require CEA clearance before charging/ANNEXURE B-7 UNDERTAKING/one S/D from Lucknow at a time from lucknow PG	

446	RQ81076	OCC_191	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SULTANPUR(UP)-LUCKNOW_1(PG) (PG) CKT-1	POWER GRID,U PPTCL	C	Transmission Line Diversion work due to construction of Outer Ring Road by NHAI	04/Feb/2022	08:00	13/Feb/2022	18:00		PLANNED	Approved	04-Feb-22	08:00	13-Feb-22	18:00	Require CEA clearance before charging/ANNEXURE B-7 UNDERTAKING/one S/D from Lucknow at a time from lucknow PG
447	RQ80935	OCC_191	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-LUCKNOW(U P) (PG) CKT-1	POWER GRID,U PPTCL	C	Diversion / Height raising work due to construction of outer ring road for NHAI	02/Feb/2022	08:00	15/Feb/2022	17:30	Diversion / Height raising work due to construction of outer ring road for NHAI	PLANNED	Rejected					Duplicate entry
448	RQ80934	OCC_191	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SULTANPUR(UP)-LUCKNOW_1(PG) (PG) CKT-1	POWER GRID,U PPTCL	D	For Routine bay maintenance	01/Feb/2022	10:00	01/Feb/2022	18:00		PLANNED	Approved	01-Feb-22	10:00	01-Feb-22	18:00	
449	RQ81348	OCC_191	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV GR.NOIDA(UP C)-NAWADA(HV) (PG) CKT-1	POWER GRID,U PPTCL	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works under Reliable Communication scheme	01/Feb/2022	08:00	28/Feb/2022	18:00		PLANNED	Approved	01-Feb-22	08:00	28-Feb-22	18:00	Only one non Auto from nawada end
450	RQ81295	OCC_191	slcdcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BIKANER(PG)-BHADLA(RS) (PG) CKT-1	POWER GRID,R RVPNL	D	Quarterly Maintenance work at 400KV GSS Bhadla along with 50 MVAR line reactor at Bhadla	21/Feb/2022	16:00	21/Feb/2022	22:00		PLANNED	Rejected					consent denied by powergrid.deferred to next occ
451	RQ81615	OCC_191	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KARCHAM WANGTOO(JS W)-WANGTO_GIS(HP) (HPPTCL) CKT-2	HPPTCL ,JPL	D	Non-auto mode required for OPGW installation works under ULDC scheme.	21/Feb/2022	07:00	28/Feb/2022	18:00	Kindly approve.	PLANNED	Approved	21-Feb-22	07:00	28-Feb-22	18:00	

452	RQ81657	OCC_191	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KARCHAM WANGTOO(JSW)- WANGTO_GIS(HP) (HPPTCL) CKT-2	HPPTCL ,JPL	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non-auto mode is required on 400kV Karcham Wangtoo- Wangtoo Ckt-1.	15/Feb/2022	07:00	20/Feb/2022	18:00	Kindly approve.	PLANNED	Approved	15-Feb-22	07:00	20-Feb-22	18:00	
453	RQ81612	OCC_191	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KARCHAM WANGTOO(JSW)- WANGTO_GIS(HP) (HPPTCL) CKT-2	HPPTCL ,JPL	D	Non-auto mode required for OPGW installation works under ULDC scheme.	01/Feb/2022	07:00	14/Feb/2022	18:00	Kindly approve.	PLANNED	Approved	01-Feb-22	07:00	14-Feb-22	18:00	
454	RQ81611	OCC_191	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KARCHAM WANGTOO(JSW)- WANGTO_GIS(HP) (HPPTCL) CKT-1	HPPTCL ,JPL	D	Non-auto mode required for OPGW installation works under ULDC scheme.	01/Feb/2022	07:00	28/Feb/2022	18:00	Kindly approve.	PLANNED	Approved	01-Feb-22	07:00	28-Feb-22	18:00	
455	RQ81171	OCC_191	slcdv_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BAWANA-MUNDKA (DV) CKT-2	DTL	C	commissioning of BCPU/MU under PSDF scheme.	16/Feb/2022	10:00	17/Feb/2022	22:00		PLANNED	Approved	16-Feb-22	10:00	17-Feb-22	22:00	
456	RQ81170	OCC_191	slcdv_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BAWANA-MUNDKA (DV) CKT-1	DTL	C	commissioning of BCPU/MU under PSDF scheme.	14/Feb/2022	10:00	15/Feb/2022	22:00		PLANNED	Approved	14-Feb-22	10:00	15-Feb-22	22:00	
457	RQ81169	OCC_191	slcdv_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MANDOLA(PG)- BAWANA(DV) (DV) CKT-2	DTL	C	commissioning of BCPU/MU under PSDF scheme.	11/Feb/2022	10:00	12/Feb/2022	22:00		PLANNED	Approved	11-Feb-22	10:00	12-Feb-22	22:00	
458	RQ81168	OCC_191	slcdv_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MANDOLA(PG)- BAWANA(DV) (DV) CKT-1	DTL	C	commissioning of BCPU/MU under PSDF scheme.	09/Feb/2022	10:00	10/Feb/2022	22:00		PLANNED	Approved	09-Feb-22	10:00	10-Feb-22	22:00	

459	RQ81108	OCC_191	apl_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MAHINDERG ARH(APL)- DHANODA(H V) (ATIL) CKT- 2	ATIL	C	Continous shutdown required for completion of all erection activities of New 12 ohm Series Reactor for 400 KV MAHINDERGARH(APL)- DHANODA(HV) (ATIL) CKT-2.	16/Feb/2022	08:00	28/Feb/2022	18:00	Continous shutdown required for completion of all erection activities of New 12 ohm Series Reactor for 400 KV MAHINDER GARH(APL)- DHANODA(HV) (ATIL) CKT-2.	PLANNED	Approved	16-Feb-22	08:00	28-Feb-22	18:00	HVDC Mahindergarh to be restricted to 1750 MW. ATC Curtailment of 200- 250 MW.
460	RQ81107	OCC_191	apl_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MAHINDERG ARH(APL)- DHANODA(H V) (ATIL) CKT- 1	ATIL	C	Continous shutdown required for completion of all erection activities of New 12 ohm Series Reactor for 400 KV MAHINDERGARH(APL)- DHANODA(HV) (ATIL) CKT-1.	01/Feb/2022	08:00	15/Feb/2022	18:00	Continous shutdown required for completion of all erection activities of New 12 ohm Series Reactor for 400 KV MAHINDER GARH(APL)- DHANODA(HV) (ATIL) CKT-1.	PLANNED	Approved	01-Feb-22	08:00	15-Feb-22	18:00	HVDC Mahindergarh to be restricted to 1750 MW. ATC Curtailment of 200- 250 MW.
461	RQ81371	OCC_191	indigrid_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KADARPUR - PRITHALA (GPTL) CKT-2	GPTL	D	Annual preventive maintenance	16/Feb/2022	08:00	16/Feb/2022	20:00	AMP Work	PLANNED	Approved	16-Feb-22	08:00	16-Feb-22	20:00	
462	RQ81370	OCC_191	indigrid_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KADARPUR - SOHNA ROAD (GPTL) CKT-1	GPTL	D	Annual preventive maintenance	14/Feb/2022	08:00	14/Feb/2022	20:00	AMP Work	PLANNED	Approved	14-Feb-22	08:00	14-Feb-22	20:00	

463	RQ81706	OCC_191	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)- WANGTO_GI S(HP) (HPPTCL) CKT- 1	PKATL, HPPTCL ,JPL	D	SD required for re- installation of Aviation Globules after installation of OPGW under ULDC scheme. Non Auto mode is required on 400kV Kala Amb-Sorang ckt-1 & 400kV Sorang- Wangtoo ckt-1.	16/Feb/2022	07:00	28/Feb/2022	18:00	Kindly approve	PLANNED	Approved	16-Feb-22	07:00	28-Feb-22	18:00	
464	RQ81649	OCC_191	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)- WANGTO_GI S(HP) (HPPTCL) CKT- 1	PKATL, HPPTCL ,JPL	D	Non-auto mode required for OPGW installation works under ULDC scheme.	16/Feb/2022	07:00	28/Feb/2022	18:00	Kindly approve.	PLANNED	Approved	16-Feb-22	07:00	28-Feb-22	18:00	
465	RQ81583	OCC_191	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)- WANGTO_GI S(HP) (HPPTCL) CKT- 1	PKATL, HPPTCL ,JPL	D	Non-auto mode required for OPGW installation works under ULDC scheme.	11/Feb/2022	07:00	15/Feb/2022	18:00	Kindly approve.	PLANNED	Approved	11-Feb-22	07:00	15-Feb-22	18:00	
466	RQ81648	OCC_191	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)- WANGTO_GI S(HP) (HPPTCL) CKT- 1	PKATL, HPPTCL ,JPL	D	SD required for re- installation of Aviation Globules after installation of OPGW under ULDC scheme. Non Auto mode is required on 400kV Kala Amb-Sorang ckt-1 & 400kV Sorang- Wangtoo ckt-1.	01/Feb/2022	07:00	10/Feb/2022	18:00	Kindly approve.	PLANNED	Approved	01-Feb-22	07:00	10-Feb-22	18:00	
467	RQ81100	OCC_191	sldcuk_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RISHIKESH(UK)- NEHTAUR(UP) (UK) CKT-1	PTCUL	D	for lopping chopping of trees and removing of bird nest and maintenance work	15/Feb/2022	09:00	15/Feb/2022	17:00		PLANNED	Approved	15-Feb-22	09:00	15-Feb-22	17:00	
468	RQ81315	OCC_191	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ALWAR(ATIL)- HINDAUN(RS) (ATIL) CKT-1	ATSL	D	Shutdown required for Annual maintenance of transmission Line.	15/Feb/2022	08:00	15/Feb/2022	18:00		PLANNED	Approved	15-Feb-22	08:00	15-Feb-22	18:00	

469	RQ81549	OCC_191	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ABDULLAPUR (PG)-KALA AMB(PKTL) (JPL) CKT-1	PKATL, JPL	D	For line bay AMP works at Abdullapur SS.	11/Feb/2022	09:00	11/Feb/2022	15:00	Kindly approve	PLANNED	Approved	11-Feb-22	09:00	11-Feb-22	15:00	
470	RQ81601	OCC_191	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV PATRAN(PAT R)- KAITHAL(PG) (PATRAN) CKT-2	POWER GRID,P ATRAN	D	For AMP works with non-auto reclose mode on 400kV Kaithal-Patran ckt-1 during shut down period.	03/Feb/2022	10:00	03/Feb/2022	12:00	Kindly approve	PLANNED	Approved	03-Feb-22	10:00	03-Feb-22	12:00	
471	RQ81600	OCC_191	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV PATRAN(PAT R)- KAITHAL(PG) (PATRAN) CKT-1	POWER GRID,P ATRAN	D	For AMP works with non-auto reclose mode on 400kV Kaithal-Patran ckt-2 during shut down period.	01/Feb/2022	10:00	01/Feb/2022	12:00	Kindly approve	PLANNED	Approved	01-Feb-22	10:00	01-Feb-22	12:00	
472	RQ80994	OCC_191	slcdv_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BAMNOLI(DV)- TUGHLAKABA D(PG) (DTL) CKT-2	POWER GRID,D TL	D	For Line CVT Tan Delta Testing as per PMS Schedule.	02/Feb/2022	12:30	02/Feb/2022	17:00		PLANNED	Approved	02-Feb-22	12:30	02-Feb-22	17:00	
473	RQ80993	OCC_191	slcdv_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BAMNOLI(DV)- TUGHLAKABA D(PG) (DTL) CKT-1	POWER GRID,D TL	D	For Line CVT Tan Delta Testing as per PMS Schedule.	02/Feb/2022	08:00	02/Feb/2022	12:30		PLANNED	Approved	02-Feb-22	08:00	02-Feb-22	12:30	
474	RQ80996	OCC_191	slcdv_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BAMNOLI(DV)- JHATIKARA(P G) (DTL) CKT- 2	POWER GRID,D TL	D	For Line CVT Tan Delta Testing as per PMS Schedule.	01/Feb/2022	12:30	01/Feb/2022	17:00		PLANNED	Approved	01-Feb-22	12:30	01-Feb-22	17:00	
475	RQ80995	OCC_191	slcdv_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BAMNOLI(DV)- JHATIKARA(P G) (DTL) CKT- 1	POWER GRID,D TL	D	For Line CVT Tan Delta Testing as per PMS Schedule.	01/Feb/2022	08:00	01/Feb/2022	12:30		PLANNED	Approved	01-Feb-22	08:00	01-Feb-22	12:30	

476	RQ81404	OCC_191	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-JHATIKARA(PG) (DTL) CKT-2	POWER GRID,DTL	D	For connecting LILO Line with Ckt-1 of 400KV D/C Bamnauli-Jhatikala Line	01/Feb/2022	07:00	02/Feb/2022	18:30	Due to Pollution restrictions imposed by (Government National Green Tribunal Act, 2010), the S/d of 400KV D/C Bamnauli-Jhatikala Line could not be availed in Dec 2021.S/D may be availed from 28.01.22 to 29.01.22	PLANNED	Approved	01-Feb-22	07:00	02-Feb-22	18:30	to be taken on weekend.Require CEA clearance/FTC clearance before availing shutdown
477	RQ81403	OCC_191	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-JHATIKARA(PG) (DTL) CKT-1	POWER GRID,DTL	C	For connecting LILO Line with Ckt-1 of 400KV D/C Bamnauli-Jhatikala Line	01/Feb/2022	07:00	02/Feb/2022	18:30	Due to Pollution restrictions imposed by (Government National Green Tribunal Act, 2010), the S/d of 400KV D/C Bamnauli-Jhatikala Line could not be availed in Dec 2021.S/D may be availed from 28.01.22 to 29.01.22	PLANNED	Approved	01-Feb-22	07:00	02-Feb-22	18:30	to be taken on weekend.Require CEA clearance/FTC clearance before availing shutdown

478	RQ81120	OCC_191	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-UNCHAHAH(NTB) (PUTL) CKT-1	PUTL	D	For Relay testing	01/Feb/2022	09:00	01/Feb/2022	18:00		PLANNED	Approved	01-Feb-22	09:00	01-Feb-22	18:00		
479	RQ81350	OCC_191	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NEEEMRANA(PG)-BABAI(RS) (NRSS36) CKT-1	POWER GRID,N RSS36	D	Auto Reclose off is required for OPGW rectification works under Fibre Optics Communication Package (Additional Requirement)	01/Feb/2022	08:00	28/Feb/2022	18:00		PLANNED	Approved	01-Feb-22	08:00	28-Feb-22	18:00		
480	RQ81646	OCC_191	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-MALERKOTLA (PG) (SEKURA) CKT-1	SEKURA	D	Non-auto mode required for OPGW installation works under ULDC scheme.	01/Feb/2022	07:00	28/Feb/2022	18:00	Kindly approve.	PLANNED	Rejected						Consent denied by Sekura
481	RQ81647	OCC_191	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-MALERKOTLA (PG) (SEKURA) CKT-2	SEKURA	D	Non-auto mode required for OPGW installation works under ULDC scheme.	01/Feb/2022	07:00	28/Feb/2022	18:00	Kindly approve.	PLANNED	Rejected						Consent denied by Sekura
482	RQ81189	OCC_191	sldcrcs_sd	BUS	400KV BUS 2 AT BHADLA(RS)	RRVPNL	D	Quarterly Maintenance work at 400KV GSS Bhadla	28/Feb/2022	16:00	28/Feb/2022	22:00		PLANNED	Approved	28-Feb-22	16:00	28-Feb-22	22:00		
483	RQ81198	OCC_191	sldcrcs_sd	BUS	400KV BUS 2KANKANI(RS)	RRVPNL	D	Preventive Maintenance work and Testing of Bay & Equipments	28/Feb/2022	08:00	28/Feb/2022	18:00		PLANNED	Approved	28-Feb-22	08:00	28-Feb-22	18:00		
484	RQ81197	OCC_191	sldcrcs_sd	BUS	400KV BUS 1KANKANI(RS)	RRVPNL	D	Preventive Maintenance work and Testing of Bay & Equipments	27/Feb/2022	08:00	27/Feb/2022	18:00		PLANNED	Approved	27-Feb-22	08:00	27-Feb-22	18:00		
485	RQ81184	OCC_191	sldcrcs_sd	BUS	400KV BUS 2 AT MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	25/Feb/2022	08:00	25/Feb/2022	18:00		PLANNED	Approved	25-Feb-22	08:00	25-Feb-22	18:00		
486	RQ80800	OCC_191	sldcrcs_sd	BUS	400KV BUS 2 AT ANTA(RS)	RRVPNL	D	lInd HALF YEARLY MAINTENANCE	25/Feb/2022	08:00	25/Feb/2022	18:00		PLANNED	Approved	25-Feb-22	08:00	25-Feb-22	18:00		

487	RQ81183	OCC_191	sldcrs_sd	BUS	400KV BUS 1 AT MERTA(RS)	RRVPN L	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	24/Feb/2022	08:00	24/Feb/2022	18:00		PLANNED	Approved	24-Feb-22	08:00	24-Feb-22	18:00	
488	RQ81187	OCC_191	sldcrs_sd	BUS	400KV BUS 1 AT BABA(RS)	RRVPN L	D	Quarterly Maintenance	24/Feb/2022	08:00	24/Feb/2022	18:00		PLANNED	Approved	24-Feb-22	08:00	24-Feb-22	18:00	
489	RQ81191	OCC_191	sldcrs_sd	BUS	400KV BUS 2 AT CHITTORGARH(RS)	RRVPN L	C	FOR MAINTAINCE WORK and Testing work of Bus (its connected isolators and breakers)	23/Feb/2022	09:30	25/Feb/2022	16:00		PLANNED	Approved	23-Feb-22	09:30	25-Feb-22	16:00	
490	RQ80799	OCC_191	sldcrs_sd	BUS	400KV BUS 1 AT ANTA(RS)	RRVPN L	D	IIInd HALF YEARLY MAINTENANCE	23/Feb/2022	08:00	23/Feb/2022	18:00		PLANNED	Approved	23-Feb-22	08:00	23-Feb-22	18:00	
491	RQ81188	OCC_191	sldcrs_sd	BUS	400KV BUS 2 AT BABA(RS)	RRVPN L	D	Quarterly Maintenance	17/Feb/2022	08:00	17/Feb/2022	18:00		PLANNED	Approved	17-Feb-22	08:00	17-Feb-22	18:00	
492	RQ81196	OCC_191	sldcrs_sd	BUS	400KV BUS 2 AT RATANGARH(RS)	RRVPN L	D	Maintenance work of bay equipments , isolators and testing work of bay equipments.	12/Feb/2022	08:00	12/Feb/2022	18:00		PLANNED	Approved	12-Feb-22	08:00	12-Feb-22	18:00	
493	RQ81195	OCC_191	sldcrs_sd	BUS	400KV BUS 2 AT HINDAUN(RS)	RRVPN L	D	Half yearly Maintenance & testing work	10/Feb/2022	08:00	10/Feb/2022	18:00		PLANNED	Approved	10-Feb-22	08:00	10-Feb-22	18:00	
494	RQ81186	OCC_191	sldcrs_sd	BUS	400KV BUS 2 AT AKAL(RS)	RRVPN L	D	Quarterly Maintenance	10/Feb/2022	08:00	10/Feb/2022	18:00		PLANNED	Approved	10-Feb-22	08:00	10-Feb-22	18:00	
495	RQ81194	OCC_191	sldcrs_sd	BUS	400KV BUS 1 AT HINDAUN(RS)	RRVPN L	D	Half yearly Maintenance & testing work	09/Feb/2022	08:00	09/Feb/2022	18:00		PLANNED	Approved	09-Feb-22	08:00	09-Feb-22	18:00	
496	RQ81190	OCC_191	sldcrs_sd	BUS	400KV BUS 1 AT BIKANER(RS)	RRVPN L	D	Routine Maintenance	09/Feb/2022	08:00	09/Feb/2022	18:00		PLANNED	Approved	09-Feb-22	08:00	09-Feb-22	18:00	
497	RQ81185	OCC_191	sldcrs_sd	BUS	400KV BUS 1 AT AKAL(RS)	RRVPN L	D	Quarterly Maintenance	08/Feb/2022	08:00	08/Feb/2022	18:00		PLANNED	Approved	08-Feb-22	08:00	08-Feb-22	18:00	
498	RQ80802	OCC_191	sldcrs_sd	BUS	400KV BUS 2 AT PHAGI(RS)	RRVPN L	D	For Testing Bus Bar Stability (For commissioning work of New ICT-III of 765/400kV, 3*500 MVA)	07/Feb/2022	08:00	07/Feb/2022	18:00		PLANNED	Approved	07-Feb-22	08:00	07-Feb-22	18:00	Could be given

499	RQ80801	OCC_191	sidcrs_sd	BUS	400KV BUS 1 AT PHAGI(RS)	RRVPNL	D	For Testing Bus Bar Stability (For commissioning work of New ICT-III of 765/400kV, 3*500 MVA)	05/Feb/2022	08:00	05/Feb/2022	18:00		PLANNED	Approved	05-Feb-22	08:00	05-Feb-22	18:00	Could be given
500	RQ81402	OCC_191	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)	POWER GRID	D	For new Busbar Protection testing	28/Feb/2022	09:30	28/Feb/2022	18:30		PLANNED	Approved	28-Feb-22	09:30	28-Feb-22	18:30	
501	RQ81412	OCC_191	cpcc1_sd	BUS	400KV BUS 4 AT BALLABHGARH(PG)	POWER GRID	D	For Bus Bar Protection Retrofitment work	28/Feb/2022	09:00	28/Feb/2022	18:00		PLANNED	Approved	28-Feb-22	09:00	28-Feb-22	18:00	One BUS S/D at a time
502	RQ81410	OCC_191	cpcc1_sd	BUS	400KV BUS 2 AT BALLABHGARH(PG)	POWER GRID	D	For Bus Bar Protection Retrofitment work	28/Feb/2022	09:00	28/Feb/2022	18:00		PLANNED	Approved	28-Feb-22	09:00	28-Feb-22	18:00	One BUS S/D at a time
503	RQ81401	OCC_191	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)	POWER GRID	D	For new Busbar Protection testing	27/Feb/2022	09:30	27/Feb/2022	18:30		PLANNED	Approved	27-Feb-22	09:30	27-Feb-22	18:30	
504	RQ81409	OCC_191	cpcc1_sd	BUS	400KV BUS 1 AT BALLABHGARH(PG)	POWER GRID	D	For Bus Bar Protection Retrofitment work	27/Feb/2022	09:00	27/Feb/2022	18:00		PLANNED	Approved	27-Feb-22	09:00	27-Feb-22	18:00	One BUS S/D at a time
505	RQ81411	OCC_191	cpcc1_sd	BUS	400KV BUS 3 AT BALLABHGARH(PG)	POWER GRID	D	For Bus Bar Protection Retrofitment work	27/Feb/2022	09:00	27/Feb/2022	18:00		PLANNED	Approved	27-Feb-22	09:00	27-Feb-22	18:00	One BUS S/D at a time
506	RQ81281	OCC_191	cpcc1_sd	BUS	KOTESHWAR(PG) - 400KV - BUS 1	POWER GRID	D	FOR AMP WORK	27/Feb/2022	08:00	27/Feb/2022	18:00		PLANNED	Approved	27-Feb-22	08:00	27-Feb-22	18:00	
507	RQ81280	OCC_191	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 2	POWER GRID	D	Bus extension work	26/Feb/2022	12:00	26/Feb/2022	23:30		PLANNED	Approved	26-Feb-22	16:00	26-Feb-22	23:30	Could be taken from 16:00 Hrs/Subject to FTC clearance if any
508	RQ81400	OCC_191	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)	POWER GRID	D	For new Busbar Protection testing	26/Feb/2022	09:30	26/Feb/2022	18:30		PLANNED	Approved	26-Feb-22	09:30	26-Feb-22	18:30	
509	RQ81525	OCC_191	cpcc1_sd	BUS	400KV BUS 1 AT MEERUT(PG)	POWER GRID	D	FOR AMP WORK	26/Feb/2022	08:00	26/Feb/2022	18:00		PLANNED	Approved	26-Feb-22	08:00	26-Feb-22	18:00	
510	RQ81279	OCC_191	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 1	POWER GRID	D	Bus extension work	25/Feb/2022	12:00	25/Feb/2022	23:30		PLANNED	Approved	25-Feb-22	16:00	25-Feb-22	23:30	Could be taken from 16:00 Hrs/Subject to FTC clearance if any

511	RQ81705	OCC_191	cpcc2_sd	BUS	400KV BUS 2 AT AMRITSAR(PG)	POWER GRID	D	For AMP works.	25/Feb/2022	10:00	25/Feb/2022	17:00	Kindly approve	PLANNED	Approved	25-Feb-22	10:00	25-Feb-22	17:00	
512	RQ81564	OCC_191	cpcc2_sd	BUS	400KV BUS 2 AT ABDULLAPUR (PG)	POWER GRID	D	For AMP works.	25/Feb/2022	10:00	25/Feb/2022	17:00	Kindly approve	PLANNED	Approved	25-Feb-22	10:00	25-Feb-22	17:00	
513	RQ81399	OCC_191	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)	POWER GRID	D	For new Busbar Protection testing	25/Feb/2022	09:30	25/Feb/2022	18:30		PLANNED	Approved	25-Feb-22	09:30	25-Feb-22	18:30	
514	RQ81517	OCC_191	cpcc1_sd	BUS	400KV BUS 2 AT BHIWANI(PG)	POWER GRID	D	For Erection of CVT and Bypass Isolators for Bus Splitting scheme under SS34 Pkg	25/Feb/2022	09:00	28/Feb/2022	18:00		PLANNED	Approved	25-Feb-22	09:00	28-Feb-22	18:00	CEA safety CLEARANE REQUIRED
515	RQ81704	OCC_191	cpcc2_sd	BUS	400KV BUS 1 AT AMRITSAR(PG)	POWER GRID	D	For AMP works.	24/Feb/2022	10:00	24/Feb/2022	17:00	Kindly approve	PLANNED	Approved	24-Feb-22	10:00	24-Feb-22	17:00	
516	RQ81563	OCC_191	cpcc2_sd	BUS	400KV BUS 1 AT ABDULLAPUR (PG)	POWER GRID	D	For AMP works.	24/Feb/2022	10:00	24/Feb/2022	17:00	Kindly approve	PLANNED	Approved	24-Feb-22	10:00	24-Feb-22	17:00	
517	RQ81424	OCC_191	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 2	POWER GRID	D	FOR AMP WORK	23/Feb/2022	17:00	23/Feb/2022	23:00		PLANNED	Approved	23-Feb-22	17:00	23-Feb-22	23:00	
518	RQ81033	OCC_191	cpcc3_sd	BUS	400KV BUS 2 AT SHAHJAHANPUR(PG)	POWER GRID	D	AMP Works	23/Feb/2022	10:00	23/Feb/2022	18:00		PLANNED	Approved	23-Feb-22	10:00	23-Feb-22	18:00	
519	RQ81516	OCC_191	cpcc1_sd	BUS	400KV BUS 1 AT BHIWANI(PG)	POWER GRID	D	For Bus Bar stability of Bay 416 and 422 after shifting of 765kV ICT-I under Bay Extension work SS34 Pkg	23/Feb/2022	09:00	25/Feb/2022	18:00		PLANNED	Approved	23-Feb-22	09:00	25-Feb-22	18:00	
520	RQ81569	OCC_191	cpcc2_sd	BUS	400KV BUS 2 AT CHAMBA(PG)	POWER GRID	C	For Interconnection of Bus Bar for construction of new 400KV 125MVAR Bus Reactor bay(408) & 02 No Line bays. 400KV Lahal 1 Bay (409) & 400KV Lahal 2 Bay(410).	23/Feb/2022	09:00	26/Feb/2022	18:00	Kindly approve	PLANNED	Approved	23-Feb-22	09:00	26-Feb-22	18:00	Subject to necessary CEA/FTC clearance if any required/subject to NHPC CONSENT

521	RQ81685	OCC_191	cpcc2_sd	BUS	400KV BUS 2 AT PANCHKULA(PG)	POWER GRID	D	For AMP works.	23/Feb/2022	09:00	23/Feb/2022	17:00	Kindly approve	PLANNED	Approved	23-Feb-22	09:00	23-Feb-22	17:00	
522	RQ81684	OCC_191	cpcc2_sd	BUS	400KV BUS 1 AT PANCHKULA(PG)	POWER GRID	D	For AMP works.	22/Feb/2022	09:00	22/Feb/2022	17:00	Kindly approve	PLANNED	Approved	22-Feb-22	09:00	22-Feb-22	17:00	
523	RQ81284	OCC_191	cpcc1_sd	BUS	400KV BUS 2 AT NEEMRANA(PG)	POWER GRID	D	AMP work.	22/Feb/2022	08:00	22/Feb/2022	20:00		PLANNED	Approved	22-Feb-22	08:00	22-Feb-22	20:00	
524	RQ81283	OCC_191	cpcc1_sd	BUS	400KV BUS 1 AT NEEMRANA(PG)	POWER GRID	D	AMP work.	21/Feb/2022	08:00	21/Feb/2022	20:00		PLANNED	Approved	21-Feb-22	08:00	21-Feb-22	20:00	
525	RQ81568	OCC_191	cpcc2_sd	BUS	400KV BUS 1 AT CHAMBA(PG)	POWER GRID	C	For Interconnection of Bus Bar for construction of new 400KV 125MVAR Bus Reactor bay(408) & 02 No Line bays. 400KV Lahal 1 Bay (409) & 400KV Lahal 2 Bay(410).	18/Feb/2022	09:00	21/Feb/2022	18:00	Kindly approve	PLANNED	Approved	18-Feb-22	09:00	21-Feb-22	18:00	Subject to necessary CEA/FTC clearance if any required/subject to NHPC CONSENT
526	RQ81269	OCC_191	cpcc1_sd	BUS	400KV BUS 2 AT MAHARANIB AGH(PG)	POWER GRID	C	" Integration of Newly installed Recator bus bar with exiting 400kV Bus Bar"	18/Feb/2022	08:00	20/Feb/2022	18:00		PLANNED	Approved	18-Feb-22	08:00	20-Feb-22	18:00	to be taken on weekend.Delhi consent/FTC clearance required
527	RQ81286	OCC_191	cpcc1_sd	BUS	400KV BUS 2 AT TUGHLAKABAD(PG)	POWER GRID	D	FOR AMP WORK	17/Feb/2022	09:00	17/Feb/2022	18:00		PLANNED	Approved	17-Feb-22	09:00	17-Feb-22	18:00	
528	RQ81282	OCC_191	cpcc1_sd	BUS	400 KV BIKANER(PG) BUS 2	POWER GRID	D	PEAK ERECTION ACTIVITY AND EARTHWIRE ERECTION STRINGING WORK	16/Feb/2022	10:00	16/Feb/2022	17:00		PLANNED	Approved	16-Feb-22	10:00	16-Feb-22	17:00	
529	RQ81022	OCC_191	cpcc3_sd	BUS	400KV BUS 1 AT ORAI(PG)	POWER GRID	D	AMP Works	15/Feb/2022	10:00	15/Feb/2022	18:00		PLANNED	Approved	15-Feb-22	10:00	15-Feb-22	18:00	
530	RQ81268	OCC_191	cpcc1_sd	BUS	400KV BUS 1 AT MAHARANIB AGH(PG)	POWER GRID	C	" Integration of Newly installed Recator bus bar with exiting 400kV Bus Bar"	15/Feb/2022	08:00	17/Feb/2022	18:00		PLANNED	Approved	15-Feb-22	08:00	17-Feb-22	18:00	to be taken on weekend.Delhi consent/FTC clearance required

531	RQ81518	OCC_191	cpcc1_sd	BUS	400KV BUS 1 AT BHIWANI(PG)	POWER GRID	D	For Bus Bar stability of Bay 419 after shifting of 765kV ICT-1 from Bay 416 to 419 under Bay Extension work SS34 Pkg	14/Feb/2022	09:00	16/Feb/2022	18:00		PLANNED	Approved	14-Feb-22	09:00	16-Feb-22	18:00	
532	RQ81102	OCC_191	cpcc3_sd	BUS	400KV BUS 2 AT KANPUR_GIS(PG)	POWER GRID	C	Extension of 400KV Existing Bus -2 with GE(GIS) by bus coupling module for commissioning of 400KV Ghatampur line-2 & ICT 3 (Future)	11/Feb/2022	10:00	20/Feb/2022	18:00		PLANNED	Approved	11-Feb-22	10:00	20-Feb-22	18:00	
533	RQ81025	OCC_191	cpcc3_sd	BUS	400KV BUS 2 AT BAREILLY(PG)	POWER GRID	D	AMP Works	10/Feb/2022	10:00	10/Feb/2022	18:00		PLANNED	Approved	10-Feb-22	10:00	10-Feb-22	18:00	
534	RQ81575	OCC_191	cpcc2_sd	BUS	400KV BUS 2 AT FATEHABAD(PG)	POWER GRID	D	For AMP works.	10/Feb/2022	10:00	10/Feb/2022	17:00	Kindly approve	PLANNED	Approved	10-Feb-22	10:00	10-Feb-22	17:00	
535	RQ81285	OCC_191	cpcc1_sd	BUS	400KV BUS 1 AT TUGHLAKABAD(PG)	POWER GRID	D	FOR AMP WORK	10/Feb/2022	09:00	10/Feb/2022	18:00		PLANNED	Approved	10-Feb-22	09:00	10-Feb-22	18:00	
536	RQ81605	OCC_191	cpcc2_sd	BUS	400KV BUS 2 AT KAITHAL(PG)	POWER GRID	D	For AMP works.	10/Feb/2022	09:00	10/Feb/2022	17:30	Kindly approve	PLANNED	Approved	10-Feb-22	09:00	10-Feb-22	17:30	
537	RQ81689	OCC_191	cpcc2_sd	BUS	400KV BUS 2 AT PATIALA(PG)	POWER GRID	D	For AMP works.	09/Feb/2022	09:00	09/Feb/2022	18:00	Kindly approve	PLANNED	Approved	09-Feb-22	09:00	09-Feb-22	18:00	
538	RQ81423	OCC_191	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 1	POWER GRID	D	FOR AMP WORK	08/Feb/2022	17:00	08/Feb/2022	23:00		PLANNED	Approved	08-Feb-22	17:00	08-Feb-22	23:00	
539	RQ81574	OCC_191	cpcc2_sd	BUS	400KV BUS 1 AT FATEHABAD(PG)	POWER GRID	D	For AMP works.	08/Feb/2022	10:00	08/Feb/2022	17:00	Kindly approve	PLANNED	Approved	08-Feb-22	10:00	08-Feb-22	17:00	
540	RQ81024	OCC_191	cpcc3_sd	BUS	400KV BUS 1 AT BAREILLY(PG)	POWER GRID	D	AMP Works	08/Feb/2022	10:00	08/Feb/2022	18:00		PLANNED	Approved	08-Feb-22	10:00	08-Feb-22	18:00	
541	RQ81688	OCC_191	cpcc2_sd	BUS	400KV BUS 1 AT PATIALA(PG)	POWER GRID	D	For AMP works.	08/Feb/2022	09:00	08/Feb/2022	18:00	Kindly approve	PLANNED	Approved	08-Feb-22	09:00	08-Feb-22	18:00	

542	RQ81604	OCC_191	cpcc2_sd	BUS	400KV BUS 1 AT KAITHAL(PG)	POWER GRID	D	For AMP works.	07/Feb/2022	09:00	07/Feb/2022	17:30	Kindly approve	PLANNED	Approved	07-Feb-22	09:00	07-Feb-22	17:30	
543	RQ81620	OCC_191	cpcc2_sd	BUS	400KV BUS 2 AT KISHENPUR(PG)	POWER GRID	D	For Installation of IPS Aluminum tube conductor and replacement of Dropper from JackBus to Bus Isolator in 01 No. 400KV, 125MVAR Reactor bay in Bay No 427.BB Stability works for upcoming 01 No. 400KV 125 MVAR Reactor bay in Bay No 427.	04/Feb/2022	09:00	05/Feb/2022	18:00	Kindly approve	PLANNED	Approved	04-Feb-22	09:00	05-Feb-22	18:00	
544	RQ81553	OCC_191	cpcc2_sd	BUS	400KV BUS 2 AT ABDULLAPUR (PG)	POWER GRID	D	For AMP works.	03/Feb/2022	09:00	04/Feb/2022	18:00	Kindly approve	PLANNED	Approved	03-Feb-22	09:00	04-Feb-22	18:00	
545	RQ81276	OCC_191	cpcc1_sd	BUS	400KV BUS 2 AT JAIPUR SOUTH(PG)	POWER GRID	D	AMP OF BUS	03/Feb/2022	09:00	03/Feb/2022	18:00		PLANNED	Approved	03-Feb-22	09:00	03-Feb-22	18:00	
546	RQ81271	OCC_191	cpcc1_sd	BUS	400KV BUS 2 AT BHIWADI(PG)	POWER GRID	D	AMP OF BUS	03/Feb/2022	09:00	03/Feb/2022	18:00		PLANNED	Approved	03-Feb-22	09:00	03-Feb-22	18:00	
547	RQ81267	OCC_191	cpcc1_sd	BUS	400KV BUS 1 AT BAGHPAT(PG)	POWER GRID	C	For restoration of 400 kv Main Bus-l	02/Feb/2022	09:00	04/Feb/2022	20:00		PLANNED	Approved	02-Feb-22	09:00	04-Feb-22	20:00	
548	RQ81270	OCC_191	cpcc1_sd	BUS	400KV BUS 1 AT BHIWADI(PG)	POWER GRID	D	AMP OF BUS	02/Feb/2022	09:00	02/Feb/2022	18:00		PLANNED	Approved	02-Feb-22	09:00	02-Feb-22	18:00	
549	RQ81101	OCC_191	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR_GIS(PG)	POWER GRID	C	Extension of 400KV Existing Bus -1 with GE(GIS) by bus coupling module for commissioning of 400KV Ghatampur line-2 & ICT 3 (Future)	01/Feb/2022	10:00	10/Feb/2022	18:00		PLANNED	Approved	01-Feb-22	10:00	10-Feb-22	18:00	CEA safety CLEARANE REQUIRED
550	RQ81275	OCC_191	cpcc1_sd	BUS	400KV BUS 1 AT JAIPUR SOUTH(PG)	POWER GRID	D	AMP OF BUS	01/Feb/2022	09:00	01/Feb/2022	18:00		PLANNED	Approved	01-Feb-22	09:00	01-Feb-22	18:00	

551	RQ81552	OCC_191	cpcc2_sd	BUS	400KV BUS 1 AT ABDULLAPUR (PG)	POWER GRID	D	For AMP works.	01/Feb/2022	09:00	02/Feb/2022	18:00	Kindly approve	PLANNED	Approved	01-Feb-22	09:00	02-Feb-22	18:00	
552	RQ81099	OCC_191	cpcc3_sd	BUS	400KV BUS 1 AT SHAHJAHANPUR(PG)	POWER GRID	D	Shut down required on 25.01.22 for AMP work	01/Feb/2022	09:00	01/Feb/2022	18:00		PLANNED	Approved	01-Feb-22	09:00	01-Feb-22	18:00	
553	RQ81104	OCC_191	cpcc3_sd	BUS	400KV BUS 1 AT PANKI(UP)	UPPTCL	C	For retrofit of 89A isolator at Panki end under ADDCAP	24/Feb/2022	10:00	26/Feb/2022	18:00		PLANNED	Approved	24-Feb-22	10:00	26-Feb-22	18:00	subject to UP consent
554	RQ80865	OCC_191	stuup_sd	BUS	400KV BUS 2 AT SULTANPUR(UP)	UPPTCL	C	Replacement of pantograph Bus isolator of bus coupler bay under B Bus	23/Feb/2022	10:00	27/Feb/2022	18:00		PLANNED	Approved	23-Feb-22	10:00	27-Feb-22	18:00	State electrical inspector approval required
555	RQ80864	OCC_191	stuup_sd	BUS	400KV BUS 1 AT SULTANPUR(UP)	UPPTCL	C	Replacement of pantograph Bus isolator of bus coupler bay under A Bus	18/Feb/2022	10:00	22/Feb/2022	18:00		PLANNED	Approved	18-Feb-22	10:00	22-Feb-22	18:00	State electrical inspector approval required
556	RQ80922	OCC_191	stuup_sd	BUS	400KV BUS 2 AT ORAI(UP)	UPPTCL	D	for routine testing and maintenance.	18/Feb/2022	09:30	18/Feb/2022	17:00		PLANNED	Approved	18-Feb-22	09:30	18-Feb-22	17:00	
557	RQ80863	OCC_191	stuup_sd	BUS	400KV BUS 2 AT BAREILLY(UP)	UPPTCL	C	Pantograph replacement work	17/Feb/2022	10:00	18/Feb/2022	18:00	Pantograph replacement work is also proposed in 400 kv breaker replacement shutdown period for replacing fixed contact we need shutdown of mainbus I for two days .	PLANNED	Approved	17-Feb-22	10:00	18-Feb-22	18:00	

558	RQ80862	OCC_191	stuup_sd	BUS	400KV BUS 2 AT ATATUR(UP)	UPPTCL	D	For annual maintenance & Testing work (Load will not interrupt during Bus-2 Shutdown as load will be feed by Bus-1)	11/Feb/2022	09:30	11/Feb/2022	16:00		PLANNED	Approved	11-Feb-22	09:30	11-Feb-22	16:00	
559	RQ80861	OCC_191	stuup_sd	BUS	400KV BUS 1 AT ATATUR(UP)	UPPTCL	D	For annual maintenance & Testing work (Load will not interrupt during Bus-1 Shutdown as load will be feed by Bus-2)	09/Feb/2022	09:30	09/Feb/2022	16:00		PLANNED	Approved	09-Feb-22	09:30	09-Feb-22	16:00	
560	RQ80860	OCC_191	stuup_sd	BUS	400KV BUS 2 AT ALIGARH(UP)	UPPTCL	D	Stringing work of 400 KV Shamli bay (under construction)	05/Feb/2022	09:00	06/Feb/2022	17:00		PLANNED	Approved	05-Feb-22	09:00	06-Feb-22	17:00	
561	RQ80859	OCC_191	stuup_sd	BUS	400KV BUS 1 AT ALIGARH(UP)	UPPTCL	D	Stringing work of 400 KV Shamli bay (under construction)	03/Feb/2022	09:00	04/Feb/2022	17:00		PLANNED	Approved	03-Feb-22	09:00	04-Feb-22	17:00	
562	RQ80854	OCC_191	sldcps_sd	BUS	400KV BUS 1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-1	24/Feb/2022	08:00	24/Feb/2022	18:00		PLANNED	Approved	24-Feb-22	08:00	24-Feb-22	18:00	
563	RQ80850	OCC_191	sldcps_sd	BUS	400KV BUS 2 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	22/Feb/2022	08:00	22/Feb/2022	18:00		PLANNED	Approved	22-Feb-22	08:00	22-Feb-22	18:00	
564	RQ80855	OCC_191	sldcps_sd	BUS	400KV BUS 2 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-2	22/Feb/2022	08:00	22/Feb/2022	18:00		PLANNED	Approved	22-Feb-22	08:00	22-Feb-22	18:00	
565	RQ80852	OCC_191	sldcps_sd	BUS	400KV BUS 2 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-2	17/Feb/2022	08:00	17/Feb/2022	18:00		PLANNED	Approved	17-Feb-22	08:00	17-Feb-22	18:00	

566	RQ80851	OCC_191	sldcps_sd	BUS	400KV BUS 1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-1	15/Feb/2022	08:00	15/Feb/2022	18:00		PLANNED	Approved	15-Feb-22	08:00	15-Feb-22	18:00	
567	RQ80849	OCC_191	sldcps_sd	BUS	400KV BUS 2 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	10/Feb/2022	08:00	10/Feb/2022	18:00		PLANNED	Approved	10-Feb-22	08:00	10-Feb-22	18:00	
568	RQ81182	OCC_191	sldcrs_sd	BUS	400KV BUS 1 AT KAWAI SCTPS(APR)	APRL	C	Annual maintenance of 400 KV Bus connecting isolators.	23/Feb/2022	09:00	24/Feb/2022	19:00		PLANNED	Approved	23-Feb-22	09:00	24-Feb-22	19:00	
569	RQ80857	OCC_191	sldcps_sd	BUS	400KV BUS 2 AT NAKODAR(PS G)	PSPCL	D	Periodic Maintenance	22/Feb/2022	08:00	22/Feb/2022	18:00		PLANNED	Approved	22-Feb-22	08:00	22-Feb-22	18:00	
570	RQ80856	OCC_191	sldcps_sd	BUS	400KV BUS 1 AT NAKODAR(PS G)	PSPCL	D	Periodic Maintenance	15/Feb/2022	08:00	15/Feb/2022	18:00		PLANNED	Approved	15-Feb-22	08:00	15-Feb-22	18:00	
571	RQ80578	OCC_191	jhakri_sd	BUS	400KV BUS 2 AT NATHPA JHAKRI(SJ)	SJVNL	C	Inspection of Bus Disconnecter (Q2) of Unit No.#02	19/Feb/2022	10:00	20/Feb/2022	16:00		PLANNED	Approved	19-Feb-22	10:00	20-Feb-22	16:00	
572	RQ80755	OCC_191	sldchr_sd	BUS	400KV BUS 2 AT DEEPALPUR(J HKT)	KT-JHAJJA R	D	FOR AMP WORK	17/Feb/2022	09:00	17/Feb/2022	17:00		PLANNED	Approved	17-Feb-22	09:00	17-Feb-22	17:00	
573	RQ80754	OCC_191	sldchr_sd	BUS	400KV BUS 1 AT DEEPALPUR(J HKT)	KT-JHAJJA R	D	FOR AMP WORK	16/Feb/2022	09:00	16/Feb/2022	17:00		PLANNED	Approved	16-Feb-22	09:00	16-Feb-22	17:00	
574	RQ80973	OCC_191	singrauli_sd	BUS	400KV BUS 3 AT SINGRAULI(N T)	NTPC	D	For ST-2 Numerical differential Bus bar protection commissioning	17/Feb/2022	08:00	17/Feb/2022	18:00	shutdown of Bus is not required. Only bus bar protection to be kept out during mentioned period.	PLANNED	Approved	20-Feb-22	08:00	20-Feb-22	18:00	shutdown of Bus is not required. Only bus bar protection to be kept out during mentioned period.

575	RQ80975	OCC_191	singrauli_sd	BUS	400KV BUS6 AT SINGRAULI(N T)	NTPC	D	For ST-2 Numerical differential Bus bar protection commissioning	17/Feb/2022	08:00	17/Feb/2022	18:00	shutdown of Bus is not required. Only bus bar protection to be kept out during mentioned period.	PLANNED	Approved	20-Feb-22	08:00	20-Feb-22	18:00	shutdown of Bus is not required. Only bus bar protection to be kept out during mentioned period.
576	RQ80974	OCC_191	singrauli_sd	BUS	400KV BUS 4 AT SINGRAULI(N T)	NTPC	D	For ST-2 Numerical differential Bus bar protection commissioning	17/Feb/2022	08:00	17/Feb/2022	18:00	shutdown of Bus is not required. Only bus bar protection to be kept out during mentioned period.	PLANNED	Approved	20-Feb-22	08:00	20-Feb-22	18:00	shutdown of Bus is not required. Only bus bar protection to be kept out during mentioned period.
577	RQ80972	OCC_191	singrauli_sd	BUS	400KV BUS 4 AT SINGRAULI(N T)	NTPC	C	for attending isolator problem of TBC Bus-4 isolator	04/Feb/2022	08:00	05/Feb/2022	18:00	Lines and generator will be shifted to other bus. No outage of line is required	PLANNED	Approved	04-Feb-22	08:00	05-Feb-22	18:00	Lines and generator will be shifted to other bus. No outage of line is required
578	RQ80971	OCC_191	singrauli_sd	BUS	400KV BUS 3 AT SINGRAULI(N T)	NTPC	C	for attending hot spot at 400Kv Bus section -1 isolator at Bus-3 side for B phase	01/Feb/2022	08:00	02/Feb/2022	18:00	Lines and generator will be shifted to other bus. No outage of line is required	PLANNED	Approved	01-Feb-22	08:00	02-Feb-22	18:00	Lines and generator will be shifted to other bus. No outage of line is required
579	RQ81489	OCC_191	bbmb_sd	BUS	400KV BUS 2 AT DEHAR(BB)	BBMB	D	To replace old semi pantograph type isolator no. 414 (From 08-02-2022 to 15-02-2022)	14/Feb/2022	08:00	15/Feb/2022	18:00		PLANNED	Approved	14-Feb-22	08:00	15-Feb-22	18:00	
580	RQ81488	OCC_191	bbmb_sd	BUS	400KV BUS 2 AT DEHAR(BB)	BBMB	D	To replace old semi pantograph type isolator no. 414 (From 08-02-2022 to 15-02-2022)	08/Feb/2022	08:00	09/Feb/2022	18:00		PLANNED	Approved	08-Feb-22	08:00	09-Feb-22	18:00	

581	RQ81614	OCC_191	cpcc2_sd	BUS	400KV BUS 2 AT KALA AMB(PKTL)	PKATL	D	For AMP works.	11/Feb/2022	09:00	11/Feb/2022	17:00	Kindly approve	PLANNED	Approved	11-Feb-22	09:00	11-Feb-22	17:00	
582	RQ81613	OCC_191	cpcc2_sd	BUS	400KV BUS 1 AT KALA AMB(PKTL)	PKATL	D	For AMP works.	10/Feb/2022	09:00	10/Feb/2022	17:00	Kindly approve	PLANNED	Approved	10-Feb-22	09:00	10-Feb-22	17:00	
583	RQ80960	OCC_191	slchr_sd	BUS	400KV BUS 2 AT DAULATABAD (HV)	HVPNL	D	For testing of master control unit (MCU), testing of Bus bar protection with Bus-2	08/Feb/2022	10:00	08/Feb/2022	21:00		PLANNED	Approved	08-Feb-22	10:00	08-Feb-22	21:00	
584	RQ80959	OCC_191	slchr_sd	BUS	400KV BUS 1 AT DAULATABAD (HV)	HVPNL	D	For testing of Master control unit (MCU), testing of bus bar protection with bus-1	07/Feb/2022	10:00	07/Feb/2022	21:00		PLANNED	Approved	07-Feb-22	10:00	07-Feb-22	21:00	
585	RQ81193	OCC_191	slcrs_sd	BUS	400KV BUS 2 AT DEEDWANA(MTS)	MTSCL	D	For annual preventive maintenance purpose	08/Feb/2022	08:00	08/Feb/2022	18:00		PLANNED	Approved	08-Feb-22	08:00	08-Feb-22	18:00	
586	RQ81192	OCC_191	slcrs_sd	BUS	400KV BUS 1 AT DEEDWANA(MTS)	MTSCL	D	For annual preventive maintenance purpose	07/Feb/2022	08:00	07/Feb/2022	18:00		PLANNED	Approved	07-Feb-22	08:00	07-Feb-22	18:00	
587	RQ80989	OCC_191	slcdv_sd	BUS	400KV BUS 1 AT BAWANA(DV)	DTL	D	To Carryout the Capacitance & Tan delta testing of CB'S grading capacitor, CT, & Bus CVT as per PMS.	05/Feb/2022	09:00	05/Feb/2022	17:00		PLANNED	Approved	05-Feb-22	09:00	05-Feb-22	17:00	
588	RQ81273	OCC_191	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 2	PKTSL	D	For Bus Stringing in Bikaner Bay Area	03/Feb/2022	09:00	03/Feb/2022	18:00		PLANNED	Approved	03-Feb-22	09:00	03-Feb-22	18:00	
589	RQ81272	OCC_191	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 1	PKTSL	D	For Bus Stringing in Bikaner Bay Area	02/Feb/2022	09:00	02/Feb/2022	18:00		PLANNED	Approved	02-Feb-22	09:00	02-Feb-22	18:00	
590	RQ81256	OCC_191	slcrs_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-2 @BABAI(RS)	RRVPNL	D	Quarterly Maintenance	25/Feb/2022	08:00	25/Feb/2022	18:00		PLANNED	Approved	25-Feb-22	08:00	25-Feb-22	18:00	

591	RQ81257	OCC_191	sldcrs_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-1 @BABAI(RS)	RRVPNL	D	Quarterly Maintenance	18/Feb/2022	08:00	18/Feb/2022	18:00		PLANNED	Approved	18-Feb-22	08:00	18-Feb-22	18:00	
592	RQ81289	OCC_191	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON BIKANER(RS)-SIKAR(PG) (RS) CKT-2 @SIKAR(PG)	RRVPNL	D	For Line Reactor AMP Work	02/Feb/2022	09:00	02/Feb/2022	18:00		PLANNED	Approved	02-Feb-22	09:00	02-Feb-22	18:00	
593	RQ81288	OCC_191	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON BIKANER(RS)-SIKAR(PG) (RS) CKT-1 @SIKAR(PG)	RRVPNL	D	For Line Reactor AMP Work	01/Feb/2022	09:00	01/Feb/2022	18:00		PLANNED	Approved	01-Feb-22	09:00	01-Feb-22	18:00	
594	RQ81096	OCC_191	sldcup_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON 400 KV MUZAFFARN AGAR(UP)-VISHNUPRAY AG(JP) (UP) CKT-1 @MUZAFFAR NAGAR(UP)	UPPTCL	D	For Tan Delta testing	12/Feb/2022	10:00	12/Feb/2022	14:00		PLANNED	Approved	12-Feb-22	10:00	12-Feb-22	14:00	
595	RQ81287	OCC_191	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON AGRA-SIKAR (PG) CKT-1 @SIKAR(PG)	POWER GRID	D	For Line Reactor AMP Work	03/Feb/2022	09:00	03/Feb/2022	18:00		PLANNED	Approved	03-Feb-22	09:00	03-Feb-22	18:00	
596	RQ81252	OCC_191	sldcrs_sd	BR/BSR /MSC/ MSR	125 MVAR BUS REACTOR NO 1 AT 400KV HINDAUN(RS)	RRVPNL	D	Half yearly Maintenance & testing work	23/Feb/2022	08:00	23/Feb/2022	18:00		PLANNED	Approved	23-Feb-22	08:00	23-Feb-22	18:00	

597	RQ81251	OCC_191	sldcrs_sd	BR/BSR /MSC/ MSR	50 MVAR BUS REACTOR NO 1 AT 400KV AKAL(RS)	RRVPL	D	ATTEND OIL LEAKAGE OF MAINTANK	22/Feb/2022	08:00	22/Feb/2022	18:00		PLANNED	Approved	22-Feb-22	08:00	22-Feb-22	18:00	
598	RQ81254	OCC_191	sldcrs_sd	BR/BSR /MSC/ MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV AKAL(RS)	RRVPL	D	Quarterly Maintenance	21/Feb/2022	08:00	21/Feb/2022	18:00		PLANNED	Approved	21-Feb-22	08:00	21-Feb-22	18:00	
599	RQ80809	OCC_191	sldcrs_sd	BR/BSR /MSC/ MSR	125 MVAR BUS REACTOR NO 1 AT 400KV PHAGI(RS)	RRVPL	D	1. For the measurement of Tan Delta Bushings. 2. Other maintenance work of Reactor. 3. Tightening of clamp connectors of equipments.	21/Feb/2022	08:00	21/Feb/2022	18:00		PLANNED	Approved	21-Feb-22	08:00	21-Feb-22	18:00	
600	RQ81255	OCC_191	sldcrs_sd	BR/BSR /MSC/ MSR	80 MVAR BUS REACTOR NO 1 AT 400 KV BABAI(RS)	RRVPL	D	Quarterly Maintenance	17/Feb/2022	09:30	17/Feb/2022	15:00		PLANNED	Approved	17-Feb-22	09:30	17-Feb-22	15:00	
601	RQ81250	OCC_191	sldcrs_sd	BR/BSR /MSC/ MSR	80 MVAR BUS REACTOR NO 1 AT 400KV CHITTORGAR H(RS)	RRVPL	D	FOR MAINTAINCE WORK and Testing work	17/Feb/2022	08:00	17/Feb/2022	18:00		PLANNED	Approved	17-Feb-22	08:00	17-Feb-22	18:00	
602	RQ81253	OCC_191	sldcrs_sd	BR/BSR /MSC/ MSR	125 MVAR BUS REACTOR NO 1 AT 400KV MERTA(RS)	RRVPL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	03/Feb/2022	08:00	03/Feb/2022	18:00		PLANNED	Approved	03-Feb-22	08:00	03-Feb-22	18:00	
603	RQ81415	OCC_191	cpcc1_sd	BR/BSR /MSC/ MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_II(PG)		D	FOR AMP WORK	22/Feb/2022	17:00	22/Feb/2022	23:00		PLANNED	Approved	22-Feb-22	17:00	22-Feb-22	23:00	
604	RQ80932	OCC_191	stuup_sd	BR/BSR /MSC/ MSR	80 MVAR BUS REACTOR NO 1 AT 400KV AGRA SOUTH(UP)	UPPTCL	D	Routine testing and maintenance	21/Feb/2022	10:30	22/Feb/2022	18:30		PLANNED	Approved	21-Feb-22	10:30	22-Feb-22	18:30	

605	RQ80921	OCC_191	stuup_sd	BR/BSR /MSC/ MSR	63 MVAR BUS REACTOR NO 1 AT 400KV ORAI(UP)	UPPTCL	C	for replacement of 400 kv R & Y phase bushing of 63 mvar reactor.	21/Feb/2022	09:30	26/Feb/2022	18:00		PLANNED	Rejected						deferred to next OCC
606	RQ80928	OCC_191	stuup_sd	BR/BSR /MSC/ MSR	63 MVAR BUS REACTOR NO 1 AT 400KV MURADNAGAR_2(UP)	UPPTCL	D	preventive maintenance and testing and tightening work	21/Feb/2022	09:00	21/Feb/2022	17:00		PLANNED	Approved	21-Feb-22	09:00	21-Feb-22	17:00		
607	RQ80931	OCC_191	stuup_sd	BR/BSR /MSC/ MSR	63 MVAR BUS REACTOR NO 1 AT 400KV MUZAFFARAGAR(UP)	UPPTCL	C	For oil filtration	08/Feb/2022	10:00	11/Feb/2022	16:00		PLANNED	Approved	08-Feb-22	10:00	11-Feb-22	16:00		
608	RQ80923	OCC_191	stuup_sd	BR/BSR /MSC/ MSR	80 MVAR BUS REACTOR NO 1 AT 400KV BAREILLY(UP)	UPPTCL	C	bus reactor is energised through transfer bus ,there is no separate bus for bus reactor	01/Feb/2022	10:00	20/Feb/2022	19:00		PLANNED	Rejected						deferred to next OCC
609	RQ80933	OCC_191	stuup_sd	BR/BSR /MSC/ MSR	125 MVAR BUS REACTOR NO 1 AT 400KV BARA(UP)	UPPTCL	C	Construction of Fire wall due to induction effect in switchyard, shutdown required for safety purpose	01/Feb/2022	08:00	28/Feb/2022	19:00		PLANNED	Approved	01-Feb-22	08:00	28-Feb-22	19:00		
610	RQ81292	OCC_191	cpcc1_sd	BR/BSR /MSC/ MSR	125 MVAR BUS REACTOR NO 1 AT 400KV KOTESWAR(T H)	POWER GRID	C	FOR ATTENDING PRD LEAKAGE	16/Feb/2022	09:00	17/Feb/2022	18:00		PLANNED	Rejected						deferred to next OCC
611	RQ81414	OCC_191	cpcc1_sd	BR/BSR /MSC/ MSR	80 MVAR BUS REACTOR NO 1 AT 400KV BALLABHGARH(PG)	POWER GRID	D	For onload testing & tuning of CSD	10/Feb/2022	09:00	10/Feb/2022	18:00		PLANNED	Approved	10-Feb-22	09:00	10-Feb-22	18:00		
612	RQ81530	OCC_191	cpcc1_sd	BR/BSR /MSC/ MSR	225 MVAR BUS SERIES REACTOR NO 1 AT 400 KV MANDOLA(P G)	POWER GRID	D	FOR AMP WORK	06/Feb/2022	08:00	06/Feb/2022	18:00	75 MVAR BUS series reactor	PLANNED	Approved	06-Feb-22	08:00	06-Feb-22	18:00		

613	RQ81680	OCC_191	cpcc2_sd	BR/BSR /MSC/ MSR	125 MVAR BUS REACTOR NO 2 AT 400 KV MOGA(PG)	POWER GRID	D	For rectification of FO temperature sensor.	04/Feb/2022	08:00	04/Feb/2022	18:00	Kindly approve	PLANNED	Approved	04-Feb-22	08:00	04-Feb-22	18:00	
614	RQ81290	OCC_191	cpcc1_sd	BR/BSR /MSC/ MSR	125 MVAR BUS REACTOR NO 1 AT 400KV JIND(PG)	POWER GRID	D	VFTD of neutral bushing	01/Feb/2022	09:00	01/Feb/2022	18:00		PLANNED	Approved	01-Feb-22	09:00	01-Feb-22	18:00	
615	RQ81519	OCC_191	cpcc1_sd	BR/BSR /MSC/ MSR	125 MVAR BUS REACTOR NO 1 AT 400KV SONIPAT(PG)	POWER GRID	D	Retrofitting of REF and Differential relay	01/Feb/2022	09:00	02/Feb/2022	18:00		PLANNED	Approved	01-Feb-22	09:00	02-Feb-22	18:00	
616	RQ81413	OCC_191	cpcc1_sd	BR/BSR /MSC/ MSR	225 MVAR BUS SERIES REACTOR NO 1 AT 400 KV BALLABHGARH(PG)	POWER GRID	C	For Replacement of R-ph Series Reactor	01/Feb/2022	09:00	03/Feb/2022	18:00		PLANNED	Approved	01-Feb-22	09:00	03-Feb-22	18:00	CEA safety CLEARANE REQUIRED
617	RQ80858	OCC_191	slcdps_sd	BR/BSR /MSC/ MSR	80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(PS)	PSTCL	D	Cleaning and Recording of IR Values of Bay 415 CT's and CBcleaning of CTR Panel and Terminal tightening of Reactor MB, checking of HVWSS	10/Feb/2022	08:00	10/Feb/2022	18:00		PLANNED	Approved	10-Feb-22	08:00	10-Feb-22	18:00	
618	RQ81498	OCC_191	bbmb_sd	BAY	407 TIE BAY - 400KV PANCHKULA(PG)- PANIPAT(BB) (BB) CKT-1 AND 400KV DADRI(NT)- PANIPAT(BB) (PG) CKT-2 AT PANIPAT(BB)	BBMB	D	Y. MTC.	28/Feb/2022	08:00	28/Feb/2022	18:00		PLANNED	Approved	28-Feb-22	08:00	28-Feb-22	18:00	
619	RQ81493	OCC_191	bbmb_sd	BAY	X2 MAIN BAY 400/220 KV 500 MVA ICT 2 AT PANIPAT(BB) (BBMB)	BBMB	D	Y. MTC.	16/Feb/2022	08:00	16/Feb/2022	18:00		PLANNED	Approved	16-Feb-22	08:00	16-Feb-22	18:00	

620	RQ81495	OCC_191	bbmb_sd	BAY	401 MAIN BAY - 400KV PANCHKULA(PG)- PANIPAT(BB) (BB) CKT-1 AT PANIPAT(BB)	BBMB	D	Y. MTC.	14/Feb/2022	08:00	14/Feb/2022	18:00		PLANNED	Approved	14-Feb-22	08:00	14-Feb-22	18:00	
621	RQ81426	OCC_191	cpcc1_sd	BAY	418 MAIN BAY - 400 KV FATEHGARH_II(PG)- FATEHGARH POOLING(FBTL) (FBTL) CKT-2 (POWERGRID) AT 400 KV FATEHGARH_II(PG)	POWER GRID	D	FOR AMP WORK	26/Feb/2022	17:00	26/Feb/2022	23:00		PLANNED	Approved	26-Feb-22	17:00	26-Feb-22	23:00	
622	RQ81497	OCC_191	bbmb_sd	BAY	X6-CB MAIN BAY - 400/220 KV 450 MVA ICT 1 AT PANIPAT(BB) AND 400KV BUS 1 AT PANIPAT(BB) AT 400 KV PANIPAT(BB)	POWER GRID	D	Y. MTC.	26/Feb/2022	08:00	26/Feb/2022	18:00		PLANNED	Approved	26-Feb-22	08:00	26-Feb-22	18:00	
623	RQ81427	OCC_191	cpcc1_sd	BAY	421 MAIN BAY - 400 KV FATEHGARH_II(PG)- FATEHGARH POOLING(FBTL) (FBTL) CKT-1 (POWERGRID) AT 400 KV FATEHGARH_II(PG)	POWER GRID	D	FOR AMP WORK	24/Feb/2022	17:00	24/Feb/2022	23:00		PLANNED	Approved	24-Feb-22	17:00	24-Feb-22	23:00	

624	RQ81499	OCC_191	bbmb_sd	BAY	X5-CB MAIN BAY - 400/220 KV 450 MVA ICT 1 AT PANIPAT(BB) AND 400KV BUS 2 AT PANIPAT(BB) AT 400 KV PANIPAT(BB)	POWER GRID	D	Y. MTC.	22/Feb/2022	08:00	22/Feb/2022	18:00		PLANNED	Approved	22-Feb-22	08:00	22-Feb-22	18:00	
625	RQ81496	OCC_191	bbmb_sd	BAY	X4-CB MAIN BAY - 400 KV DADRI(NT)- PANIPAT(BB) (PG) CKT-1 AT 400KV PANIPAT(BB)	POWER GRID	D	Y. MTC.	21/Feb/2022	08:00	21/Feb/2022	18:00		PLANNED	Approved	21-Feb-22	08:00	21-Feb-22	18:00	
626	RQ81537	OCC_191	cpcc1_sd	BAY	41112 TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV MEERUT(PG) (POWERGRID) AND 400/220 KV 315 MVA ICT 1 AT MEERUT(PG) AT 400 KV MEERUT(PG) (POWERGRID)	POWER GRID	C	CB Pole Overhauling	18/Feb/2022	08:00	21/Feb/2022	18:00		PLANNED	Approved	18-Feb-22	08:00	21-Feb-22	18:00	
627	RQ81494	OCC_191	bbmb_sd	BAY	X3-CB TIE BAY - 400/220 KV 450 MVA ICT 2 AT PANIPAT(BB) AND 400 KV DADRI(NT)- PANIPAT(BB) (PG) CKT-1 AT 400 KV PANIPAT(BB)	POWER GRID	D	Y. MTC.	18/Feb/2022	08:00	18/Feb/2022	18:00		PLANNED	Approved	18-Feb-22	08:00	18-Feb-22	18:00	

628	RQ81448	OCC_191	cpcc1_sd	BAY	418 MAIN BAY - 400KV MAINPURI-BALLABHGAR H (PG) CKT-1 AT BALLABHGAR H(PG)	POWER GRID	C	For CB replacement work	17/Feb/2022	08:00	21/Feb/2022	18:00		PLANNED	Approved	17-Feb-22	08:00	21-Feb-22	18:00	CEA safety CLEARANE REQUIRED
629	RQ81430	OCC_191	cpcc1_sd	BAY	407 MAIN BAY - 400/220KV 500 MVA ICT 4 AT MAHARANIB AGH(PG)	POWER GRID	C	" ICT-4 is last equipment. so to intregate the Bus Bar, SF6 gas will reduce to this bay also. Therefore its shut down required. "	15/Feb/2022	09:00	20/Feb/2022	18:00		PLANNED	Approved	15-Feb-22	09:00	20-Feb-22	18:00	CEA CLEARANCE
630	RQ81677	OCC_191	cpcc2_sd	BAY	407 MAIN BAY - 400KV MOGA-HISSAR (PG) CKT-1 AT MOGA(PG)	POWER GRID	C	For CB retrofiting works.	15/Feb/2022	08:00	01/Mar/2022	18:00	Kindly approve	PLANNED	Approved	15-Feb-22	08:00	01-Mar-22	18:00	
631	RQ81582	OCC_191	cpcc1_sd	BAY	416 MAIN BAY - 765/400KV 1000 MVA ICT 1 AT BHIWANI(PG)	POWER GRID	C	For Re-commissioning of Protection System of 416 Bay as per upcoming series reactor under SS34 Package	15/Feb/2022	08:00	28/Feb/2022	18:00		PLANNED	Approved	15-Feb-22	08:00	28-Feb-22	18:00	
632	RQ81584	OCC_191	cpcc1_sd	BAY	417 TIE BAY - 400KV BHIWANI-HISSAR (PG) CKT-1 AND 765/400KV 1000 MVA ICT 1 AT BHIWANI(PG)	POWER GRID	C	For Replacement of existing CB with CB having closing resistor under Bay extn Pkg SS34	15/Feb/2022	08:00	25/Feb/2022	18:00		PLANNED	Approved	15-Feb-22	08:00	25-Feb-22	18:00	CEA safety CLEARANE REQUIRED
633	RQ81702	OCC_191	cpcc1_sd	BAY	497 MAIN BAY - 400 KV MEERUT(PG)-MUZAFFARN AGAR(UP) (PG) CKT-1 AT MUZAFFARN AGAR(UP)	POWER GRID	D	FOR AMP WORK	14/Feb/2022	08:00	14/Feb/2022	18:00		PLANNED	Approved	14-Feb-22	08:00	14-Feb-22	18:00	

634	RQ81444	OCC_191	cpcc1_sd	BAY	418 MAIN BAY - 400 KV ROORKEE(PG)-KASHIPUR(UK) (PG) CKT-1 AT KASHIPUR(UK)	POWER GRID	D	FOR AMP WORK	13/Feb/2022	08:00	13/Feb/2022	18:00	400KV MAIN BAY NO. 418 (MAIN BAY OF KASHIPUR-ROORKEE-CKT-I) AT PTCUL, KASHIPUR	PLANNED	Approved	13-Feb-22	08:00	13-Feb-22	18:00	
635	RQ81535	OCC_191	cpcc1_sd	BAY	404 MAIN BAY - 400KV MEERUT-MANDOLA (PG) CKT-2 AT MEERUT(PG)	POWER GRID	C	CB Pole Overhauling	12/Feb/2022	08:00	17/Feb/2022	18:00		PLANNED	Approved	12-Feb-22	08:00	17-Feb-22	18:00	
636	RQ81442	OCC_191	cpcc1_sd	BAY	416 MAIN BAY - 400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-1 (POWERGRID) AT BAREILLY_2(PG)	POWER GRID	D	FOR AMP WORK	11/Feb/2022	08:00	11/Feb/2022	18:00	400KV MAIN BAY NO. 416 (MAIN BAY OF KASHIPUR-BAREILLY CKT-I) AT PTCUL, KASHIPUR	PLANNED	Approved	11-Feb-22	08:00	11-Feb-22	18:00	
637	RQ81541	OCC_191	cpcc1_sd	BAY	40910 MAIN BAY - 400 KV MEERUT(PG)-MUZAFFARN AGAR(UP) (PG) CKT-1 (POWERGRID) AND FUTURE AT 400 KV MEERUT(PG) (POWERGRID)	POWER GRID	C	CSD Installation and commissioning	11/Feb/2022	08:00	13/Feb/2022	18:00		PLANNED	Approved	11-Feb-22	08:00	13-Feb-22	18:00	
638	RQ81547	OCC_191	cpcc1_sd	BAY	413 MAIN BAY - 400KV BHIWADI-HISSAR (PG) CKT-1 AT BHIWADI(PG)	POWER GRID	C	Retrofitting of old BHEL CB with new GE CB	11/Feb/2022	08:00	20/Feb/2022	18:00		PLANNED	Approved	11-Feb-22	08:00	20-Feb-22	18:00	CEA CLEARANCE REQUIRED

639	RQ81546	OCC_191	cpcc1_sd	BAY	401 MAIN BAY - 400KV AGRA-BHIWADI (PG) CKT-1 AT BHIWADI(PG)	POWER GRID	C	Retrofitting of old BHEL CB with new GE CB	11/Feb/2022	08:00	20/Feb/2022	18:00	400kv Bay No 407 Agra 1 Main Bay	PLANNED	Approved	11-Feb-22	08:00	20-Feb-22	18:00	CEA CLEARANE REQUIRED
640	RQ81439	OCC_191	cpcc1_sd	BAY	413 MAIN BAY - 400 KV ROORKEE(PG) KASHIPUR(UK) (PG) CKT-2 (POWERGRID)	POWER GRID	D	FOR AMP WORK	10/Feb/2022	08:00	10/Feb/2022	18:00	400KV MAIN BAY NO. 415 (MAIN BAY OF KASHIPUR-ROORKEE-CKT-II) AT PTCUL, KASHIPUR	PLANNED	Approved	10-Feb-22	08:00	10-Feb-22	18:00	
641	RQ81542	OCC_191	cpcc1_sd	BAY	41112 TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV MEERUT(PG) (POWERGRID) AND 400/220 KV 315 MVA ICT 1 AT MEERUT(PG) AT 400 KV MEERUT(PG) (POWERGRID)	POWER GRID	C	CSD Installation and commissioning	09/Feb/2022	08:00	10/Feb/2022	18:00		PLANNED	Approved	09-Feb-22	08:00	10-Feb-22	18:00	
642	RQ81441	OCC_191	cpcc1_sd	BAY	415 MAIN BAY - 400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-2 (POWERGRID)	POWER GRID	D	FOR AMP WORK	08/Feb/2022	08:00	08/Feb/2022	18:00	400KV MAIN BAY NO. 413 (MAIN BAY OF KASHIPUR-BAREILLY CKT-II) AT PTCUL, KASHIPUR	PLANNED	Approved	08-Feb-22	08:00	08-Feb-22	18:00	

643	RQ81447	OCC_191	cpcc1_sd	BAY	417 TIE BAY - 400 KV MAINPURI-BALLABHGAR H (PG) CKT-1 AND FUTURE AT BALLABHGAR H(PG)	POWER GRID	C	For CB replacement work	08/Feb/2022	08:00	14/Feb/2022	18:00		PLANNED	Approved	08-Feb-22	08:00	14-Feb-22	18:00	CEA safety CLEARANCE REQUIRED
644	RQ81543	OCC_191	cpcc1_sd	BAY	409 MAIN BAY - 400KV BUS 2 AT MEERUT(PG) (POWERGRID) AT 400 KV MEERUT(PG)	POWER GRID	C	CSD Installation and commissioning	07/Feb/2022	08:00	08/Feb/2022	18:00		PLANNED	Approved	07-Feb-22	08:00	08-Feb-22	18:00	
645	RQ81528	OCC_191	cpcc1_sd	BAY	422 MAIN BAY - 400KV MEERUT(PG)-MANDOLA(PG) (PL) CKT-3 AT MANDOLA(PG)	POWER GRID	C	ABB BREAKER OVERHAULLING	07/Feb/2022	08:00	11/Feb/2022	18:00		PLANNED	Approved	07-Feb-22	08:00	11-Feb-22	18:00	
646	RQ80967	OCC_191	stuup_sd	BAY	497 MAIN BAY - 400 KV MEERUT(PG)-MUZAFFARN AGAR(UP) (PG) CKT-1 AT MUZAFFARN AGAR(UP)	POWER GRID	D	For Breaker testing and Maintenance	06/Feb/2022	10:00	06/Feb/2022	16:00		PLANNED	Approved	06-Feb-22	10:00	06-Feb-22	16:00	
647	RQ81534	OCC_191	cpcc1_sd	BAY	408 MAIN BAY - 400 KV MEERUT-BAGHPAT (PG) CKT-2 AT MEERUT	POWER GRID	C	CB Pole Overhauling	06/Feb/2022	08:00	11/Feb/2022	18:00		PLANNED	Approved	06-Feb-22	08:00	11-Feb-22	18:00	
648	RQ81540	OCC_191	cpcc1_sd	BAY	411 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV MEERUT(PG) (POWERGRID) AT 400 KV MEERUT(PG)	POWER GRID	C	CSD Installation and commissioning	05/Feb/2022	08:00	06/Feb/2022	18:00		PLANNED	Approved	05-Feb-22	08:00	06-Feb-22	18:00	

649	RQ81526	OCC_191	cpcc1_sd	BAY	427 MAIN BAY - 400KV MEERUT(PG)-MANDOLA(PG) (PL) CKT-4 AT MANDOLA(PG)	POWER GRID	C	ABB BREAKER OVERHAULLING	04/Feb/2022	08:00	07/Feb/2022	18:00		PLANNED	Approved	04-Feb-22	08:00	07-Feb-22	18:00	
650	RQ81445	OCC_191	cpcc1_sd	BAY	412 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV ROORKEE(PG)	POWER GRID	D	FOR AMP WORK	02/Feb/2022	08:00	02/Feb/2022	18:00		PLANNED	Approved	02-Feb-22	08:00	02-Feb-22	18:00	
651	RQ81618	OCC_191	cpcc2_sd	BAY	426 TIE BAY - 400/220KV 315 MVA ICT 3 AT KISHENPUR(PG) AND FUTURE	POWER GRID	C	For Installation of IPS Aluminum tube conductor and replacement of Dropper from JackBus to Bus Isolator in 01 No. 400KV, 125MVAR Reactor bay in Bay No 427.	01/Feb/2022	09:00	20/Feb/2022	18:00	Kindly approve	PLANNED	Approved	01-Feb-22	09:00	20-Feb-22	18:00	
652	RQ81446	OCC_191	cpcc1_sd	BAY	420 TIE BAY - 400 KV MAINPURI-BALLABHGAR H (PG) CKT-2 AND FUTURE AT BALLABHGAR H(PG)	POWER GRID	C	For CB replacement work	01/Feb/2022	08:00	07/Feb/2022	18:00		PLANNED	Approved	01-Feb-22	08:00	07-Feb-22	18:00	CEA safety CLEARANE REQUIRED
653	RQ81581	OCC_191	cpcc1_sd	BAY	420 TIE BAY - 400KV BHIWANI(PG)-BAWANA(DTL) (PG) CKT-1 AND FUTURE AT BHIWANI(PG)	POWER GRID	C	For Shiting of 765kV ICT-I from Bay 416 to 419 under Bay Extension Work SS34	01/Feb/2022	08:00	15/Feb/2022	18:00		PLANNED	Approved	01-Feb-22	08:00	15-Feb-22	18:00	

654	RQ81533	OCC_191	cpcc1_sd	BAY	40708 TIE BAY - 400 KV MEERUT-BAGHPAT (PG) CKT-1 AND 400 KV MEERUT-BAGHPAT (PG) CKT-2 AT 400 KV MEERUT(PG)	POWER GRID	C	CB Pole Overhauling	01/Feb/2022	08:00	05/Feb/2022	18:00		PLANNED	Approved	01-Feb-22	08:00	05-Feb-22	18:00	
655	RQ81529	OCC_191	cpcc1_sd	BAY	419 MAIN BAY - 400KV MEERUT-MANDOLA (PG) CKT-2 AT MANDOLA(PG)	POWER GRID	C	CGL BREAKER OVERHAULLING	01/Feb/2022	08:00	04/Feb/2022	18:00		PLANNED	Approved	01-Feb-22	08:00	04-Feb-22	18:00	
656	RQ81527	OCC_191	cpcc1_sd	BAY	426 TIE BAY - 400KV MEERUT(PG)-MANDOLA(PG) (PL) CKT-4 AND FUTURE AT MANDOLA(PG)	POWER GRID	C	ABB BREAKER OVERHAULLING	01/Feb/2022	08:00	04/Feb/2022	18:00		PLANNED	Approved	01-Feb-22	08:00	04-Feb-22	18:00	
657	RQ80984	OCC_191	singrauli_sd	BAY	424-BS BUS SECTIONALIZER BAY - 400KV BUS 2 AT SINGRAULI(N T) AND 400KV BUS 4 AT SINGRAULI(N T) AT 400 KV SINGRAULI(N T)	NTPC	C	for SAS Integration	23/Feb/2022	08:00	26/Feb/2022	18:00		PLANNED	Approved	23-Feb-22	08:00	26-Feb-22	18:00	

658	RQ80985	OCC_191	singrauli_sd	BAY	413 BUS SECTIONALIZER BAY - 400KV BUS 1 AT SINGRAULI(N T) AND 400KV BUS 3 AT SINGRAULI(N T) AT 400 KV SINGRAULI(N T)	NTPC	C	for SAS Integration	19/Feb/2022	08:00	22/Feb/2022	18:00		PLANNED	Approved	19-Feb-22	08:00	22-Feb-22	18:00	
659	RQ80980	OCC_191	singrauli_sd	BAY	405 BUS COUPLER BAY - 400KV BUS 1 AT SINGRAULI(N T) AND 400KV BUS 2 AT SINGRAULI(N T)	NTPC	C	for Isolator SAS Integration work	14/Feb/2022	08:00	15/Feb/2022	18:00		PLANNED	Approved	14-Feb-22	08:00	15-Feb-22	18:00	
660	RQ81062	OCC_191	stuup_sd	BAY	410 MAIN BAY - 400/220KV 315 MVA ICT 3 AT SARNATH(UP)	UPPTCL	C	Major overhauling of Main Circuit Breaker	21/Feb/2022	10:00	27/Feb/2022	18:00	315MVA ICT-03 will remain charged through TBC Circuit Breaker & there will be no outage.	PLANNED	Approved	21-Feb-22	10:00	27-Feb-22	18:00	
661	RQ80970	OCC_191	stuup_sd	BAY	495 BUS COUPLER BAY - 400KV BUS 1 AT MUZAFFARN AGAR(UP) AND 400KV BUS 2 AT MUZAFFARN AGAR(UP)	UPPTCL	D	For Bus Coupler Breaker testing and Maintenance	17/Feb/2022	10:00	17/Feb/2022	16:00		PLANNED	Approved	17-Feb-22	10:00	17-Feb-22	16:00	
662	RQ80969	OCC_191	stuup_sd	BAY	492 MAIN BAY - 400/220KV 315 MVA ICT 3 AT MUZAFFARN AGAR(UP)	UPPTCL	D	For Breaker testing and Maintenance	16/Feb/2022	10:00	16/Feb/2022	16:00		PLANNED	Approved	16-Feb-22	10:00	16-Feb-22	16:00	

663	RQ80966	OCC_191	stuup_sd	BAY	406 BUS COUPLER BAY - 400KV BUS 1 AT ATAU(UP) AND 400KV BUS 2 AT ATAU(UP)	UPPTCL	D	For annual maintenance & Testing work (Load will not interrupt during bus coupler bay Shutdown as load will be feed by Bus-1 & Bus-2)	14/Feb/2022	09:30	14/Feb/2022	16:00		PLANNED	Approved	14-Feb-22	09:30	14-Feb-22	16:00	
664	RQ81063	OCC_191	stuup_sd	BAY	402 TIE BAY - 765/400KV 1000 MVA ICT 1 AT ANPARA_D(U P) AND 765/400KV 1000 MVA ICT 2 AT ANPARA_D(U P)	UPPTCL	D	Testing of Bay CT and Circuit breaker (Tie bay- 402)	11/Feb/2022	10:00	11/Feb/2022	18:00	Annual Testing of Bay Equipments. Note:- ICT will remain in charged condition through 401 Main bay	PLANNED	Approved	11-Feb-22	10:00	11-Feb-22	18:00	
665	RQ81261	OCC_191	sldcrs_sd	BAY	413 MAIN BAY - 400KV CHHABRA(RV UN)-KAWAI SCTPS(APR) (RS) CKT-1 AT KAWAI SCTPS(APR)	APL	C	Circuit Breaker Overhauling	18/Feb/2022	08:00	19/Feb/2022	18:00		PLANNED	Approved	18-Feb-22	08:00	19-Feb-22	18:00	
666	RQ81262	OCC_191	sldcrs_sd	BAY	403 MAIN BAY - 400KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1 AT KAWAI SCTPS(APR)	APL	C	Circuit Breaker Overhauling	16/Feb/2022	08:00	17/Feb/2022	18:00		PLANNED	Approved	16-Feb-22	08:00	17-Feb-22	18:00	
667	RQ81260	OCC_191	sldcrs_sd	BAY	414 TIE BAY - 400KV CHHABRA(RV UN)-KAWAI SCTPS(APR) (RS) CKT-1 AND FUTURE AT KAWAI SCTPS(APR)	APL	D	Annual maintenance and testing of bay equipment's. (CT & Breaker)	08/Feb/2022	08:00	08/Feb/2022	18:00		PLANNED	Approved	08-Feb-22	08:00	08-Feb-22	18:00	

668	RQ81258	OCC_191	sldcrcs_sd	BAY	401 MAIN BAY - 63 MVAR BUS REACTOR NO 1 AT 400 KV KAWAI SCTPS(APR)	APRL	C	Circuit Breaker Overhauling	14/Feb/2022	08:00	15/Feb/2022	18:00		PLANNED	Approved	14-Feb-22	08:00	15-Feb-22	18:00	
669	RQ81259	OCC_191	sldcrcs_sd	BAY	410 MAIN BAY - 400/11 KV 80 MVA ST 2 AT KAWAI SCTPS(APR)	APRL	D	Annual maintenance and testing of bay equipment's. (CT & Breaker)	10/Feb/2022	08:00	10/Feb/2022	18:00		PLANNED	Approved	10-Feb-22	08:00	10-Feb-22	18:00	
670	RQ81443	OCC_191	cpcc1_sd	BAY	417 TIE BAY - 400KV ROORKEE(PG)-KASHIPUR(UK) (PG) CKT-1 AND 400KV BAREILLY(PG)-KASHIPUR(UK) (PG) CKT-1 AT KASHIPUR(UK)	PTCUL	D	FOR AMP WORK	12/Feb/2022	08:00	12/Feb/2022	18:00	400KV TIE BAY NO. 417 (TIE BAY OF KASHIPUR-BAREILLY CKT-I AND KASHIPUR-ROORKEE-CKT-I) AT PTCUL, KASHIPUR	PLANNED	Approved	12-Feb-22	08:00	12-Feb-22	18:00	
671	RQ81440	OCC_191	cpcc1_sd	BAY	414 TIE BAY - 400KV ROORKEE(PG)-KASHIPUR(UK) (PG) CKT-2 AND 400KV BAREILLY(PG)-KASHIPUR(UK) (PG) CKT-2 AT KASHIPUR(UK)	PTCUL	D	FOR AMP WORK	09/Feb/2022	08:00	09/Feb/2022	18:00	400KV TIE BAY NO. 414 (TIE BAY OF KASHIPUR-BAREILLY CKT-II AND KASHIPUR-ROORKEE-CKT-II) AT PTCUL, KASHIPUR	PLANNED	Approved	09-Feb-22	08:00	09-Feb-22	18:00	

672	RQ80571	OCC_191	stuup_sd	BAY	411 TIE BAY - 400 KV AGRA SOUTH(UP)- FIROZABAD(P JFTL) (UP) CKT-1 (PJFTL) AND FUTURE AT 400 KV FIROZABAD(P JFTL) (PJFTL)	PJFTL	D	Annual Maintenance Plan (AMP)	10/Feb/2022	08:00	11/Feb/2022	18:00	AMP	PLANNED	Approved	10-Feb-22	08:00	11-Feb-22	18:00	
673	RQ80839	OCC_191	sldcps_sd	BAY	401 MAIN BAY - 400KV TALWANDI SABOO(PSG)- MUKTSAR(P) (PS) CKT-1 AT MUKTSAR(P)		D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	07/Feb/2022	09:00	07/Feb/2022	17:00		PLANNED	Approved	07-Feb-22	09:00	07-Feb-22	17:00	
674	RQ80837	OCC_191	sldcps_sd	BAY	406 MAIN BAY - 400KV MUKTSAR-MAKHU (PS) CKT-2 AT MUKTSAR(P)		D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	03/Feb/2022	09:00	03/Feb/2022	17:00		PLANNED	Approved	03-Feb-22	09:00	03-Feb-22	17:00	
675	RQ80836	OCC_191	sldcps_sd	BAY	420 TIE BAY - 400 KV BHIWANI(BB)- RAJPURA(PS) (BB) CKT-1 AND FUTURE AT RAJPURA(PS)		D	Annual protection Testing	02/Feb/2022	10:00	02/Feb/2022	15:00	Only bay Shutdown Required	PLANNED	Approved	02-Feb-22	10:00	02-Feb-22	15:00	
676	RQ81394	OCC_191	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT FATEHGARH_II(PG)	POWER GRID	D	FOR AMP WORK	28/Feb/2022	17:00	28/Feb/2022	23:00		PLANNED	Approved	28-Feb-22	17:00	28-Feb-22	23:00	
677	RQ81397	OCC_191	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT FATEHGARH_II(PG)	POWER GRID	D	FOR AMP WORK	25/Feb/2022	17:00	25/Feb/2022	23:00		PLANNED	Approved	25-Feb-22	17:00	25-Feb-22	23:00	
678	RQ81398	OCC_191	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHGARH_II(PG)	POWER GRID	D	FOR AMP WORK	23/Feb/2022	17:00	23/Feb/2022	23:00		PLANNED	Approved	23-Feb-22	17:00	23-Feb-22	23:00	

679	RQ81396	OCC_191	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FATEHGARH_II(PG)	POWER GRID	D	FOR AMP WORK	21/Feb/2022	17:00	21/Feb/2022	23:00		PLANNED	Approved	21-Feb-22	17:00	21-Feb-22	23:00	
680	RQ81395	OCC_191	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FATEHGARH_II(PG)	POWER GRID	D	FOR AMP WORK	19/Feb/2022	17:00	19/Feb/2022	23:00		PLANNED	Approved	19-Feb-22	17:00	19-Feb-22	23:00	
681	RQ81244	OCC_191	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BIKANER(PG)	POWER GRID	D	PEAK ERECTION ACTIVITY AND EARTHWIRE ERECTION STRINGING WORK	19/Feb/2022	10:00	21/Feb/2022	18:00		PLANNED	Approved	19-Feb-22	10:00	21-Feb-22	18:00	
682	RQ81561	OCC_191	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT AMRITSAR(PG)	POWER GRID	D	For AMP works.	17/Feb/2022	10:00	17/Feb/2022	18:00	Kindly approve	PLANNED	Approved	17-Feb-22	10:00	17-Feb-22	18:00	
683	RQ81103	OCC_191	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KANPUR(PG)	POWER GRID	D	For realignment of 89C TBC isolator of ICT 2	16/Feb/2022	10:00	16/Feb/2022	18:00		PLANNED	Approved	16-Feb-22	10:00	16-Feb-22	18:00	
684	RQ81243	OCC_191	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BIKANER(PG)	POWER GRID	D	PEAK ERECTION ACTIVITY AND EARTHWIRE ERECTION STRINGING WORK	16/Feb/2022	10:00	18/Feb/2022	18:00		PLANNED	Approved	16-Feb-22	10:00	18-Feb-22	18:00	
685	RQ81560	OCC_191	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT AMRITSAR(PG)	POWER GRID	D	For AMP works.	16/Feb/2022	10:00	16/Feb/2022	18:00	Kindly approve	PLANNED	Approved	16-Feb-22	10:00	16-Feb-22	18:00	
686	RQ81013	OCC_191	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW_1(PG)	POWER GRID	D	AMP Works	16/Feb/2022	09:00	16/Feb/2022	18:00		PLANNED	Approved	16-Feb-22	09:00	16-Feb-22	18:00	
687	RQ81559	OCC_191	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AMRITSAR(PG)	POWER GRID	D	For AMP works.	15/Feb/2022	10:00	15/Feb/2022	18:00	Kindly approve	PLANNED	Approved	15-Feb-22	10:00	15-Feb-22	18:00	

688	RQ81513	OCC_191	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MAHARANIB AGH(PG)	POWER GRID	C	"ICT-4 is last equipment. so to intregate the Bus Bar, SF6 gas will reduce to this bay also. Therefore its shut down required. "	15/Feb/2022	09:00	20/Feb/2022	18:00		PLANNED	Approved	15-Feb-22	09:00	20-Feb-22	18:00	CEA CLEARANCE
689	RQ81369	OCC_191	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT SONIPAT(PG)	POWER GRID	D	Fine Tuning of CSD installed in newly commissioned 500 MVA ICT-III	15/Feb/2022	08:00	15/Feb/2022	18:00		PLANNED	Approved	15-Feb-22	08:00	15-Feb-22	18:00	
690	RQ81240	OCC_191	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHINMAL(PG)	POWER GRID	C	AMP purpose and for attend oil leakage	11/Feb/2022	09:00	12/Feb/2022	18:00		PLANNED	Approved	11-Feb-22	09:00	12-Feb-22	18:00	
691	RQ81368	OCC_191	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SONIPAT(PG)	POWER GRID	D	Construction works for Integarartion of new 220 Line Bay(213 and 214) with Bus-2,	11/Feb/2022	08:00	12/Feb/2022	18:00		PLANNED	Approved	11-Feb-22	08:00	12-Feb-22	18:00	
692	RQ81239	OCC_191	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BHINMAL(PG)	POWER GRID	C	AMP purpose and for attend oil leakage	09/Feb/2022	09:00	10/Feb/2022	18:00		PLANNED	Approved	09-Feb-22	09:00	10-Feb-22	18:00	
693	RQ81038	OCC_191	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHPUR(P G)	POWER GRID	D	AMP Works	08/Feb/2022	10:00	08/Feb/2022	18:00		PLANNED	Approved	08-Feb-22	10:00	08-Feb-22	18:00	
694	RQ81524	OCC_191	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT KURUKSHETR A(PG)	POWER GRID	D	FOR AMP WORK	08/Feb/2022	08:00	08/Feb/2022	18:00		PLANNED	Approved	08-Feb-22	08:00	08-Feb-22	18:00	
695	RQ81165	OCC_191	slcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAWANA(DV)	POWER GRID	C	commissioning of BCPU/MU under PSDF scheme.	07/Feb/2022	10:00	08/Feb/2022	22:00		PLANNED	Approved	07-Feb-22	10:00	08-Feb-22	22:00	

696	RQ81626	OCC_191	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KISHENPUR(PG)	POWER GRID	D	For BB extension work/ BB Teed Stability test works for upcoming 01 No. 400KV 125 MVAR Reactor bay in Bay No 427.	07/Feb/2022	09:00	07/Feb/2022	18:00	Kindly approve	PLANNED	Approved	07-Feb-22	09:00	07-Feb-22	18:00	
697	RQ81238	OCC_191	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT SIKAR(PG)	POWER GRID	C	To attend oil leakage from bell tank of ICT-2 at Sikar Ss	05/Feb/2022	08:00	19/Feb/2022	18:00		PLANNED	Approved	05-Feb-22	08:00	19-Feb-22	18:00	
698	RQ81577	OCC_191	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HAMIRPUR(PG)	POWER GRID	D	For SF6 Top-up in GIS GC01 Compartment of Bay 204 (ICT-1). We will require shutdown of Bay 204 (ICT-1) and 220 kV Bus-1 for the said top-up simultaneously..	03/Feb/2022	11:00	03/Feb/2022	12:00	Kindly approve	PLANNED	Approved	03-Feb-22	11:00	03-Feb-22	12:00	
699	RQ81514	OCC_191	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SONIPAT(PG)	POWER GRID	D	Retrofitting of REF and Differential relay	03/Feb/2022	09:00	03/Feb/2022	18:00		PLANNED	Approved	03-Feb-22	09:00	03-Feb-22	18:00	
700	RQ81242	OCC_191	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT JIND(PG)	POWER GRID	D	Oil sampelling of R-phase HV side bushing for DGA testing.	03/Feb/2022	09:00	03/Feb/2022	18:00		PLANNED	Approved	03-Feb-22	09:00	03-Feb-22	18:00	
701	RQ81515	OCC_191	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SONIPAT(PG)	POWER GRID	D	Retrofitting of REF and Differential relay	02/Feb/2022	09:00	02/Feb/2022	18:00		PLANNED	Approved	02-Feb-22	09:00	02-Feb-22	18:00	
702	RQ81591	OCC_191	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JALANDHAR(PG)	POWER GRID	D	For safe working condition during BB Stability testing for upcoming 02 no.s 220kv 25 MVAR Bus Reactor Extension work at Jalandhar due to high induction.	02/Feb/2022	09:00	02/Feb/2022	19:00	Kindly approve	PLANNED	Approved	02-Feb-22	09:00	02-Feb-22	19:00	
703	RQ81241	OCC_191	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BASSI(PG)	POWER GRID	C	Complete Overhauling work of ICT-02	02/Feb/2022	08:00	14/Feb/2022	18:00		PLANNED	Approved	02-Feb-22	08:00	14-Feb-22	18:00	

704	RQ81245	OCC_191	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KOTA(PG)	POWER GRID	D	Oil sampling of 03 nos of CT ,	01/Feb/2022	10:00	01/Feb/2022	13:00		PLANNED	Approved	01-Feb-22	10:00	01-Feb-22	13:00	
705	RQ81237	OCC_191	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SAHARANPUR(PG)	POWER GRID	D	AMP Purpose	01/Feb/2022	09:00	02/Feb/2022	18:00		PLANNED	Approved	01-Feb-22	09:00	02-Feb-22	18:00	
706	RQ81512	OCC_191	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAHARANIBAGH(PG)	POWER GRID	D	AMP Purpose	01/Feb/2022	09:00	01/Feb/2022	18:00		PLANNED	Approved	01-Feb-22	09:00	01-Feb-22	18:00	
707	RQ81097	OCC_191	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SOHAWAL(PG)	POWER GRID	D	Shut down required on 24.01.22 to complete balance AMP work	01/Feb/2022	09:00	01/Feb/2022	18:00		PLANNED	Approved	01-Feb-22	09:00	01-Feb-22	18:00	
708	RQ81247	OCC_191	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ROORKEE(PG)	POWER GRID	D	OIL SAMPLING OF CTs	01/Feb/2022	09:00	01/Feb/2022	13:00	S/D may be availed on dt 22.01.2022	PLANNED	Approved	01-Feb-22	09:00	01-Feb-22	13:00	
709	RQ81679	OCC_191	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT MOGA(PG)	POWER GRID	D	For correction of Isolator orientation to prevent phase-to-phase flashover.	01/Feb/2022	08:00	01/Feb/2022	18:00	Kindly approve	PLANNED	Approved	01-Feb-22	08:00	01-Feb-22	18:00	
710	RQ81479	OCC_191	bbmb_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BALLABHGARH(PG)	POWER GRID	D	For Automation of Sub-station.	01/Feb/2022	07:00	01/Feb/2022	18:00		PLANNED	Approved	01-Feb-22	07:00	01-Feb-22	18:00	
711	RQ80988	OCC_191	slcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT LONI HARSH VIHAR(DV)	DTL	D	TAN Delta testing & General Maintenance	28/Feb/2022	10:00	28/Feb/2022	17:00		PLANNED	Approved	28-Feb-22	10:00	28-Feb-22	17:00	
712	RQ81147	OCC_191	slcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MUNDKA(DV)	DTL	D	Replacement of Y phase 220kV CT incomer side due to leakage of oil and higher tan delta value.	03/Feb/2022	10:00	03/Feb/2022	17:00		PLANNED	Approved	03-Feb-22	10:00	03-Feb-22	17:00	State electrical inspector approval required

713	RQ80778	OCC_191	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KABULPUR(HV)	HVPNL	D	Oil leakage from NCT of ICT	25/Feb/2022	10:00	25/Feb/2022	16:00		PLANNED	Approved	25-Feb-22	10:00	25-Feb-22	16:00	
714	RQ80779	OCC_191	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DEEPALPUR(JHKT)	HVPNL	D	FOR AMP WORK	25/Feb/2022	09:00	25/Feb/2022	17:00		PLANNED	Approved	25-Feb-22	09:00	25-Feb-22	17:00	
715	RQ81388	OCC_191	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT DAULATABAD (HV)	HVPNL	D	For testing of master control unit (MCU), testing of Bus bar protection with Bus-2	08/Feb/2022	14:00	08/Feb/2022	15:30		PLANNED	Approved	08-Feb-22	14:00	08-Feb-22	15:30	
716	RQ81387	OCC_191	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT DAULATABAD (HV)	HVPNL	D	For testing of master control unit (MCU), testing of Bus bar protection with Bus-2	08/Feb/2022	14:00	08/Feb/2022	15:30		PLANNED	Approved	08-Feb-22	14:00	08-Feb-22	15:30	
717	RQ81386	OCC_191	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DAULATABAD (HV)	HVPNL	D	For testing of master control unit (MCU), testing of Bus bar protection with Bus-2	08/Feb/2022	12:00	08/Feb/2022	13:30		PLANNED	Approved	08-Feb-22	12:00	08-Feb-22	13:30	
718	RQ80961	OCC_191	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DAULATABAD (HV)	HVPNL	D	For testing of master control unit (MCU), testing of Bus bar protection with Bus-2	08/Feb/2022	12:00	08/Feb/2022	13:30		PLANNED	Approved	08-Feb-22	12:00	08-Feb-22	13:30	
719	RQ81205	OCC_191	slcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HINDAUN(RS)	RRVPNL	D	Half yearly Maintance & testing work	25/Feb/2022	08:00	25/Feb/2022	18:00		PLANNED	Approved	25-Feb-22	08:00	25-Feb-22	18:00	
720	RQ81204	OCC_191	slcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HINDAUN(RS)	RRVPNL	D	Half yearly Maintance & testing work	24/Feb/2022	08:00	24/Feb/2022	18:00		PLANNED	Approved	24-Feb-22	08:00	24-Feb-22	18:00	
721	RQ81213	OCC_191	slcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANKANI(RS)	RRVPNL	D	Preventive Maintenance work and Testing of Bay & Equipments	24/Feb/2022	08:00	25/Feb/2022	18:00		PLANNED	Approved	24-Feb-22	08:00	25-Feb-22	18:00	

722	RQ81214	OCC_191	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT KANKANI(RS)	RRVPN L	D	Preventive Maintenance work and Testing of Bay & Equipments	21/Feb/2022	08:00	22/Feb/2022	18:00		PLANNED	Approved	21-Feb-22	08:00	22-Feb-22	18:00	
723	RQ81210	OCC_191	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT AKAL(RS)	RRVPN L	C	ATTEND OIL LEAKAGE OF MAINTANK	14/Feb/2022	08:00	18/Feb/2022	18:00		PLANNED	Approved	14-Feb-22	08:00	18-Feb-22	18:00	
724	RQ81266	OCC_191	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT AJMER(RS)	RRVPN L	D	Half Yearly maintenance work of 400/220 KV , 315 MVA ICT-III (KANO HAR) & associated equipments of Bay (418) .	11/Feb/2022	08:00	11/Feb/2022	18:00		PLANNED	Approved	11-Feb-22	08:00	11-Feb-22	18:00	
725	RQ81203	OCC_191	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MERTA(RS)	RRVPN L	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	09/Feb/2022	08:00	09/Feb/2022	18:00		PLANNED	Approved	09-Feb-22	08:00	09-Feb-22	18:00	
726	RQ81265	OCC_191	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AJMER(RS)	RRVPN L	D	Half Yearly maintenance work of 400/220 KV , 315 MVA ICT-I (ALSTOM) & associated equipments of Bay (409) .	09/Feb/2022	08:00	09/Feb/2022	18:00		PLANNED	Approved	09-Feb-22	08:00	09-Feb-22	18:00	
727	RQ81212	OCC_191	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MERTA(RS)	RRVPN L	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	08/Feb/2022	08:00	08/Feb/2022	18:00		PLANNED	Approved	08-Feb-22	08:00	08-Feb-22	18:00	
728	RQ81211	OCC_191	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BIKANER(RS)	RRVPN L	D	Routine Maintenance	08/Feb/2022	08:00	08/Feb/2022	18:00		PLANNED	Approved	08-Feb-22	08:00	08-Feb-22	18:00	
729	RQ81207	OCC_191	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT RATANGARH(RS)	RRVPN L	D	Maintenance work of bay equipments , isolators and testing work of bay equipments.	05/Feb/2022	08:00	05/Feb/2022	18:00		PLANNED	Approved	05-Feb-22	08:00	05-Feb-22	18:00	
730	RQ81206	OCC_191	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT AKAL(RS)	RRVPN L	D	Quarterly Maintenance	04/Feb/2022	08:00	04/Feb/2022	18:00		PLANNED	Approved	04-Feb-22	08:00	04-Feb-22	18:00	
731	RQ81208	OCC_191	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BIKANER(RS)	RRVPN L	D	Routine Maintenance	03/Feb/2022	08:00	03/Feb/2022	18:00		PLANNED	Approved	03-Feb-22	08:00	03-Feb-22	18:00	

732	RQ81215	OCC_191	sidcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT AKAL(RS)	RRVPNL	D	Quarterly Maintenance	02/Feb/2022	08:00	02/Feb/2022	18:00		PLANNED	Approved	02-Feb-22	08:00	02-Feb-22	18:00	
733	RQ80795	OCC_191	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SULTANPUR(UP)	UPPTCL	D	For Routine bay maintenance	22/Feb/2022	10:00	22/Feb/2022	18:00		PLANNED	Approved	22-Feb-22	10:00	22-Feb-22	18:00	
734	RQ80853	OCC_191	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GR.NOIDA(UP C)	UPPTCL	D	For Annual Maintenance & Testing work of ICT	22/Feb/2022	10:00	22/Feb/2022	12:00		PLANNED	Approved	22-Feb-22	10:00	22-Feb-22	12:00	
735	RQ80794	OCC_191	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 2 AT SULTANPUR(UP)	UPPTCL	C	For overhauling of circuit breaker	21/Feb/2022	10:00	23/Feb/2022	18:00		PLANNED	Approved	21-Feb-22	10:00	23-Feb-22	18:00	
736	RQ80577	OCC_191	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT GR.NOIDA(UP C)	UPPTCL	D	For general maintenance work.	20/Feb/2022	10:30	20/Feb/2022	15:00		PLANNED	Approved	20-Feb-22	10:30	20-Feb-22	15:00	
737	RQ81009	OCC_191	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SULTANPUR(UP)	UPPTCL	D	For Routine bay maintenance	18/Feb/2022	10:00	18/Feb/2022	18:00		PLANNED	Approved	18-Feb-22	10:00	18-Feb-22	18:00	
738	RQ80815	OCC_191	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MURADNAGAR_2(UP)	UPPTCL	D	preventive maintenance and testing and tightening work	17/Feb/2022	09:00	17/Feb/2022	17:00		PLANNED	Approved	17-Feb-22	09:00	17-Feb-22	17:00	
739	RQ80793	OCC_191	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAREILLY(UP)	UPPTCL	D	preventive maintenace	15/Feb/2022	10:00	15/Feb/2022	17:00		PLANNED	Approved	15-Feb-22	10:00	15-Feb-22	17:00	
740	RQ80848	OCC_191	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 1 AT NEHTAUR(UP)	UPPTCL	D	200MVA ICT-1 &2 shutdown are required simultaneously for annual maintenance of LV side 132kv Bus	15/Feb/2022	10:00	15/Feb/2022	13:00		PLANNED	Approved	15-Feb-22	10:00	15-Feb-22	13:00	

741	RQ80847	OCC_191	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 2 AT NEHTAUR(UP)	UPPTCL	D	200MVA ICT-1 & 2 shutdown are required simultaneously for annual maintenance of LV side 132kv Bus	15/Feb/2022	10:00	15/Feb/2022	13:00		PLANNED	Approved	15-Feb-22	10:00	15-Feb-22	13:00	
742	RQ80832	OCC_191	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PANKI(UP)	UPPTCL	D	Bay tightening and Maintenance.	11/Feb/2022	08:00	12/Feb/2022	17:00		PLANNED	Approved	11-Feb-22	08:00	12-Feb-22	17:00	
743	RQ80576	OCC_191	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GR.NOIDA(UP C)	UPPTCL	D	For general maintenance work	10/Feb/2022	10:30	10/Feb/2022	16:00		PLANNED	Approved	10-Feb-22	10:30	10-Feb-22	16:00	
744	RQ80834	OCC_191	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 2 AT ORAI(UP)	UPPTCL	D	for routine testing and maintenance.	10/Feb/2022	09:30	10/Feb/2022	18:00		PLANNED	Approved	10-Feb-22	09:30	10-Feb-22	18:00	
745	RQ80814	OCC_191	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 1 AT MURADNAGAR_2(UP)	UPPTCL	D	preventive maintenance and testing and tightening work	10/Feb/2022	09:00	10/Feb/2022	17:00		PLANNED	Approved	10-Feb-22	09:00	10-Feb-22	17:00	
746	RQ80831	OCC_191	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT PANKI(UP)	UPPTCL	D	Bay tightening and Maintenance.	09/Feb/2022	08:00	10/Feb/2022	17:00		PLANNED	Approved	09-Feb-22	08:00	10-Feb-22	17:00	
747	RQ80811	OCC_191	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MORADABAD (UP)	UPPTCL	D	Annual Maintanance of Transformer, Testing of CT, Busing tan delta. & Clampes and connectors Checking.	08/Feb/2022	10:00	09/Feb/2022	18:00	Annual Maintanance of Transformer , Testing of CT, Busing tan delta. & Clampes and connectors Checking.	PLANNED	Approved	08-Feb-22	10:00	09-Feb-22	18:00	
748	RQ80833	OCC_191	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ORAI(UP)	UPPTCL	D	for routine testing and maintenance.	08/Feb/2022	09:30	08/Feb/2022	18:00	power will evacuate from 315 MVA ICT-1 .	PLANNED	Approved	08-Feb-22	09:30	08-Feb-22	18:00	
749	RQ80818	OCC_191	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MUZAFFARNAGAR(UP)	UPPTCL	D	For Tan Delta testing	07/Feb/2022	10:00	07/Feb/2022	17:00		PLANNED	Approved	07-Feb-22	10:00	07-Feb-22	17:00	

750	RQ80845	OCC_191	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GORAKHPUR(UP)	UPPTCL	D	For replacement of 70KN Disc Insulator by 120 KN Disc Insulator in 220 KV Main Bus-II & Jack Bus	04/Feb/2022	10:00	04/Feb/2022	15:00	Supply Not affected	PLANNED	Approved	04-Feb-22	10:00	04-Feb-22	15:00	State electrical inspector approval required
751	RQ80792	OCC_191	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAREILLY(UP)	UPPTCL	D	preventive maintenance	04/Feb/2022	10:00	04/Feb/2022	19:00		PLANNED	Approved	04-Feb-22	10:00	04-Feb-22	19:00	
752	RQ80846	OCC_191	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 3 AT GORAKHPUR(UP)	UPPTCL	D	For replacement of 70KN Disc Insulator by 120 KN Disc Insulator in 220 KV Main Bus-II & Jack Bus	04/Feb/2022	10:00	04/Feb/2022	15:00	Supply Not affected	PLANNED	Approved	04-Feb-22	10:00	04-Feb-22	15:00	State electrical inspector approval required
753	RQ80844	OCC_191	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT GORAKHPUR(UP)	UPPTCL	D	For replacement of 70KN Disc Insulator by 120 KN Disc Insulator in 220 KV Main Bus-II & Jack Bus	03/Feb/2022	10:00	03/Feb/2022	15:00	Supply Not affected	PLANNED	Approved	03-Feb-22	10:00	03-Feb-22	15:00	State electrical inspector approval required
754	RQ81209	OCC_191	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DEEDWANA(MTS)	RRVPN,ATSL	D	For annual preventive maintenance purpose	21/Feb/2022	08:00	21/Feb/2022	18:00		PLANNED	Approved	21-Feb-22	08:00	21-Feb-22	18:00	
755	RQ80830	OCC_191	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NAKODAR(PS G)		D	Periodic Maintenance	18/Feb/2022	09:00	18/Feb/2022	17:00		PLANNED	Approved	18-Feb-22	09:00	18-Feb-22	17:00	
756	RQ80829	OCC_191	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NAKODAR(PS G)		D	Periodic Maintenance	17/Feb/2022	09:00	17/Feb/2022	17:00		PLANNED	Approved	17-Feb-22	09:00	17-Feb-22	17:00	
757	RQ80828	OCC_191	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NAKODAR(PS G)		D	Periodic Maintenance	09/Feb/2022	09:00	09/Feb/2022	17:00		PLANNED	Approved	09-Feb-22	09:00	09-Feb-22	17:00	

758	RQ80826	OCC_191	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAKHU(PS)		D	Nut bolt tightening and cleaning of Bay 420 CT,CB,isolators and CB and cleaning of BMK and C&R Panel and the terminal tightening of CT JB and CB MB	08/Feb/2022	09:00	08/Feb/2022	17:00		PLANNED	Approved	08-Feb-22	09:00	08-Feb-22	17:00	
759	RQ80827	OCC_191	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DHURI(PS)		D	Complete body cleaning & Tightening of transformer bush. Tightening of links of Marshalling box of Transformer	08/Feb/2022	09:00	08/Feb/2022	17:00	-	PLANNED	Approved	08-Feb-22	09:00	08-Feb-22	17:00	
760	RQ80825	OCC_191	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)		D	Maintenance of ICT Bushing Clamps, 220 kV Output Bus bar , Transformer Cleaning	07/Feb/2022	09:00	07/Feb/2022	17:00	-	PLANNED	Approved	07-Feb-22	09:00	07-Feb-22	17:00	
761	RQ80824	OCC_191	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)		D	403 89A, 402 89B isolator	04/Feb/2022	09:00	04/Feb/2022	17:00	-	PLANNED	Approved	04-Feb-22	09:00	04-Feb-22	17:00	
762	RQ80823	OCC_191	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)		D	Maintenance of 403 89L, LA (HV), LA (IV), Body Cleaning of ICT	03/Feb/2022	09:00	03/Feb/2022	17:00	-	PLANNED	Approved	03-Feb-22	09:00	03-Feb-22	17:00	
763	RQ80822	OCC_191	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAKHU(PS)		D	Nut bolt tightening and cleaning of Bay 213(IV Side) LA,CT, Isolators and CB and cleaning of BMK and C&R Panel and the terminal tightening of CT JB and CB MB	03/Feb/2022	09:00	03/Feb/2022	17:00		PLANNED	Approved	03-Feb-22	09:00	03-Feb-22	17:00	
764	RQ80820	OCC_191	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NAKODAR(PS G)		D	Periodic Maintenance	02/Feb/2022	09:00	02/Feb/2022	17:00		PLANNED	Approved	02-Feb-22	09:00	02-Feb-22	17:00	

765	RQ80821	OCC_191	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(PS)		D	Protection Testing	02/Feb/2022	09:00	02/Feb/2022	17:00	-	PLANNED	Approved	02-Feb-22	09:00	02-Feb-22	17:00	
766	RQ80819	OCC_191	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAKHU(PS)		D	Cleaning and Recording of IR Values of Bay 214(IV Side) CT's and CB, cleaning of CTR Panel and Terminal tightening of ICT-1 MB	01/Feb/2022	09:00	01/Feb/2022	17:00		PLANNED	Approved	01-Feb-22	09:00	01-Feb-22	17:00	
767	RQ81365	OCC_191	indigrid_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT SOHNA ROAD (GPTL)	GPTL	D	Annual preventive maintenance	11/Feb/2022	08:00	11/Feb/2022	22:00	AMP Works	PLANNED	Approved	11-Feb-22	08:00	11-Feb-22	22:00	
768	RQ81364	OCC_191	indigrid_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT KADARPUR (GPTL)	GPTL	D	Annual preventive maintenance	08/Feb/2022	08:00	08/Feb/2022	20:00	AMP Works	PLANNED	Approved	08-Feb-22	08:00	08-Feb-22	20:00	
769	RQ81138	OCC_191	ntpcos_sd	TRANSFORMER	400/11 KV 80 MVA ST 5 AT RIHAND(NT)	NTPC	D	Bi-annual maintenance of Transformer ans associated bay equipments	01/Feb/2022	08:00	05/Feb/2022	18:00	Shutdown being taken during overhauling of Rihand Unit-5	PLANNED	Approved	01-Feb-22	08:00	05-Feb-22	18:00	
770	RQ81375	OCC_191	cpcc3_sd	TRANSFORMER	220/132 KV 200 MVA ICT 3 AT RAEBAREILLY(PG)	POWER GRID	D	For topping up of Oil and replacement of Canopy	02/Feb/2022	10:00	02/Feb/2022	14:00		PLANNED	Approved	02-Feb-22	10:00	02-Feb-22	14:00	
771	RQ81472	OCC_191	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGAR H(BB)- BADARPUR(N T) (BB) CKT-1	BBMB	C	For Automation of Sub-staton.	28/Feb/2022	08:00	02/Mar/2022	18:00		PLANNED	Approved	28-Feb-22	08:00	02-Mar-22	18:00	
772	RQ81467	OCC_191	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)- DASUYA(PS) (BBMB) CKT-2	BBMB	D	Permit required for insetring the CTs in protection ckt during commissioning of bus bar protection at PPH Talwara	26/Feb/2022	08:00	26/Feb/2022	18:00		PLANNED	Approved	26-Feb-22	08:00	26-Feb-22	18:00	

773	RQ81219	OCC_191	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-4	BBMB	C	Stringing of 400 kV D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0	25/Feb/2022	08:00	26/Feb/2022	18:00		PLANNED	Approved	25-Feb-22	08:00	26-Feb-22	18:00	subject to Haryana and BBMB consent
774	RQ81218	OCC_191	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-3	BBMB	C	Stringing of 400 kV D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0	25/Feb/2022	08:00	26/Feb/2022	18:00		PLANNED	Approved	25-Feb-22	08:00	26-Feb-22	18:00	subject to Haryana and BBMB consent
775	RQ81216	OCC_191	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-1	BBMB	C	Stringing of 400 kV D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0	25/Feb/2022	08:00	26/Feb/2022	18:00		PLANNED	Approved	25-Feb-22	08:00	26-Feb-22	18:00	subject to Haryana and BBMB consent
776	RQ81217	OCC_191	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-2	BBMB	C	Stringing of 400 kV D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0	25/Feb/2022	08:00	26/Feb/2022	18:00		PLANNED	Approved	25-Feb-22	08:00	26-Feb-22	18:00	subject to Haryana and BBMB consent
777	RQ81466	OCC_191	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-1	BBMB	D	Permit required for insetring the CTs in protection ckt during commissioning of bus bar protection at PPH Talwara	25/Feb/2022	08:00	25/Feb/2022	18:00		PLANNED	Approved	25-Feb-22	08:00	25-Feb-22	18:00	
778	RQ81306	OCC_191	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV HISSAR(BB)-CHIRAWA(RS) (BB) CKT-1	BBMB	D	For bay maintenance & Tree Trimming under the Line requiring Shutdown	25/Feb/2022	08:00	25/Feb/2022	18:00		PLANNED	Approved	25-Feb-22	08:00	25-Feb-22	18:00	
779	RQ81468	OCC_191	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-2	BBMB	D	Permit required for insetring the CTs in protection ckt during commissioning of bus bar protection at PPH Talwara	24/Feb/2022	08:00	24/Feb/2022	18:00		PLANNED	Approved	24-Feb-22	08:00	24-Feb-22	18:00	

780	RQ81473	OCC_191	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BALLABHGAR H(BB)-BADARPUR(N T) (BB) CKT-2	BBMB	C	For Automation of Sub-staton.	24/Feb/2022	08:00	26/Feb/2022	18:00		PLANNED	Approved	24-Feb-22	08:00	26-Feb-22	18:00	
781	RQ81474	OCC_191	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BALLABHGAR H-SAMAYPUR (BB) CKT-3	BBMB	C	For Automation of Sub-staton.	24/Feb/2022	08:00	26/Feb/2022	18:00		PLANNED	Approved	24-Feb-22	08:00	26-Feb-22	18:00	
782	RQ81471	OCC_191	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV GANGUWAL-JAGADHARI (BB) CKT-1	BBMB	D	Quarterly mtc	23/Feb/2022	08:00	23/Feb/2022	18:00		PLANNED	Approved	23-Feb-22	08:00	23-Feb-22	18:00	
783	RQ81463	OCC_191	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-1	BBMB	D	Permit required for insetring the CTs in protection ckt during commissioning of bus bar protection at PPH Talwara	23/Feb/2022	08:00	23/Feb/2022	18:00		PLANNED	Approved	23-Feb-22	08:00	23-Feb-22	18:00	
784	RQ81462	OCC_191	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHAKRA_L-GANGUWAL (BB) CKT-2	BBMB	D	Annual mtc	21/Feb/2022	08:00	22/Feb/2022	18:00		PLANNED	Approved	21-Feb-22	08:00	22-Feb-22	18:00	
785	RQ81484	OCC_191	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-2	BBMB	C	For Replacement of 245kv line Bus-2 Isolator No. 250 with new one.	21/Feb/2022	08:00	24/Feb/2022	18:00		PLANNED	Approved	21-Feb-22	08:00	24-Feb-22	18:00	CEA CLEARANE REQUIRED
786	RQ81469	OCC_191	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BALLABHGAR H-SAMAYPUR (BB) CKT-1	BBMB	C	For Automation of Sub-staton.	21/Feb/2022	08:00	23/Feb/2022	18:00		PLANNED	Approved	21-Feb-22	08:00	23-Feb-22	18:00	
787	RQ81478	OCC_191	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BALLABHGAR H-SAMAYPUR (BB) CKT-2	BBMB	C	For Automation of Sub-staton.	17/Feb/2022	08:00	20/Feb/2022	18:00		PLANNED	Approved	17-Feb-22	08:00	20-Feb-22	18:00	

788	RQ81477	OCC_191	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BALLABHGARH-CHARKHI DADRI (BB) CKT-1	BBMB	C	For Automation of Sub-station.	17/Feb/2022	08:00	20/Feb/2022	18:00		PLANNED	Approved	17-Feb-22	08:00	20-Feb-22	18:00	
789	RQ81310	OCC_191	slcrs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	BBMB	D	For maintenance Work & tree trimming	14/Feb/2022	08:00	14/Feb/2022	18:00		PLANNED	Approved	14-Feb-22	08:00	14-Feb-22	18:00	
790	RQ81483	OCC_191	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-1	BBMB	C	For Replacement of 245kV line Bus-2 Isolator No. 244 with new one.	14/Feb/2022	08:00	17/Feb/2022	18:00		PLANNED	Approved	14-Feb-22	08:00	17-Feb-22	18:00	CEA CLEARANE REQUIRED
791	RQ81461	OCC_191	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV DELHIRR(BB)-NARELA(DV) (BBMB) CKT-2	BBMB	D	Maitenance during foggy season.	09/Feb/2022	08:00	09/Feb/2022	18:00		PLANNED	Approved	09-Feb-22	08:00	09-Feb-22	18:00	
792	RQ81486	OCC_191	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-SANGRUR(PS) (BB) CKT-2	BBMB	C	For Replacement of 245kV line Bus-2 Isolator No. 204 with new one.	07/Feb/2022	08:00	10/Feb/2022	18:00		PLANNED	Approved	07-Feb-22	08:00	10-Feb-22	18:00	CEA CLEARANE REQUIRED
793	RQ81311	OCC_191	slcrs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	BBMB	C	For overhauling of its CB at dadri end	07/Feb/2022	08:00	11/Feb/2022	18:00		PLANNED	Approved	07-Feb-22	08:00	11-Feb-22	18:00	
794	RQ81460	OCC_191	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-1	BBMB	D	Annual mtc. To attend hot point on 220 KV Bhakra-Jamalpur Ckt-I	07/Feb/2022	08:00	08/Feb/2022	18:00		PLANNED	Approved	07-Feb-22	08:00	08-Feb-22	18:00	
795	RQ81459	OCC_191	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHAKRA_L-GANGUWAL (BB) CKT-1	BBMB	D	Annual mtc	07/Feb/2022	08:00	08/Feb/2022	18:00		PLANNED	Approved	07-Feb-22	08:00	08-Feb-22	18:00	

796	RQ81458	OCC_191	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHAKRA_R-GANGUWAL (BB) CKT-1	BBMB	D	Annual mtc	04/Feb/2022	08:00	05/Feb/2022	18:00		PLANNED	Approved	04-Feb-22	08:00	05-Feb-22	18:00	
797	RQ81457	OCC_191	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-2	BBMB	D	Annual mtc	04/Feb/2022	08:00	05/Feb/2022	18:00		PLANNED	Approved	04-Feb-22	08:00	05-Feb-22	18:00	
798	RQ81485	OCC_191	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-SANGRUR(PS) (BB) CKT-1	BBMB	C	For Replacement of 245kV line Bus-2 Isolator No. 208 with new one.	02/Feb/2022	08:00	05/Feb/2022	18:00		PLANNED	Approved	02-Feb-22	08:00	05-Feb-22	18:00	CEA CLEARANE REQUIRED
799	RQ81455	OCC_191	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV DELHIRR(BB)-NARELA(DV) (BBMB) CKT-1	BBMB	D	Maitenance during foggy season.	02/Feb/2022	08:00	02/Feb/2022	18:00		PLANNED	Approved	02-Feb-22	08:00	02-Feb-22	18:00	
800	RQ81482	OCC_191	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV CHARKHI DADRI-SAMAYPUR (BB) CKT-1	BBMB	C	For Automation of Sub-staton.	02/Feb/2022	08:00	05/Feb/2022	18:00		PLANNED	Approved	02-Feb-22	08:00	05-Feb-22	18:00	
801	RQ81454	OCC_191	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHAKRA_R-GANGUWAL (BB) CKT-2	BBMB	D	Annual mtc.	01/Feb/2022	08:00	02/Feb/2022	18:00		PLANNED	Approved	01-Feb-22	08:00	02-Feb-22	18:00	
802	RQ81019	OCC_191	stuup_sd	AC TRANS MISSION LINE CIRCUIT	220 KV SULTANPUR(UP)-TANDA(NT) (UP) CKT-2	UPPTCL	D	For Routine bay maintenance	26/Feb/2022	10:00	26/Feb/2022	18:00		PLANNED	Approved	26-Feb-22	10:00	26-Feb-22	18:00	
803	RQ81124	OCC_191	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MAINPURI(PG)-NEEBKARORI(UP) (UP) CKT-2	UPPTCL	D	AMP work	18/Feb/2022	09:00	18/Feb/2022	18:00		PLANNED	Approved	18-Feb-22	09:00	18-Feb-22	18:00	

804	RQ81123	OCC_191	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MAINPURI(PG)-NEEBKARORI(UP) (UP) CKT-1	UPPTCL	D	AMP work	17/Feb/2022	09:00	17/Feb/2022	18:00		PLANNED	Approved	17-Feb-22	09:00	17-Feb-22	18:00		
805	RQ80997	OCC_191	slcdv_sd	AC TRANS MISSION LINE CIRCUIT	220 KV GAZIPUR(DTL)-SHAHIBABAD(UP) (UP) CKT-2	UPPTCL	D	Tan Delta, testing of Equipments as per PMS at 220kV Sub Station Gazipur, DTL	16/Feb/2022	13:30	16/Feb/2022	17:30		PLANNED	Approved	16-Feb-22	13:30	16-Feb-22	17:30		
806	RQ80998	OCC_191	slcdv_sd	AC TRANS MISSION LINE CIRCUIT	220 KV GAZIPUR(DTL)-NOIDA SEC62(UP) (UP) CKT-1	UPPTCL	D	Tan Delta, testing of Equipments as per PMS at 220kV Sub Station Gazipur, DTL	16/Feb/2022	09:30	16/Feb/2022	13:30		PLANNED	Approved	16-Feb-22	09:30	16-Feb-22	13:30		
807	RQ80785	OCC_191	stuup_sd	AC TRANS MISSION LINE CIRCUIT	220 KV NAPP(NP)-SIMBHOLI(UP) (UP) CKT-1	UPPTCL	D	For general maintenance work.	14/Feb/2022	10:30	15/Feb/2022	18:00	There will be no any supply interruption due to this shut down	PLANNED	Approved	14-Feb-22	10:30	15-Feb-22	18:00		
808	RQ80783	OCC_191	stuup_sd	AC TRANS MISSION LINE CIRCUIT	220 KV NARA(UP)-ROORKEE(UP) (UP) CKT-1	UPPTCL	D	For Jumper tightening and lopping chopping of trees	10/Feb/2022	10:00	11/Feb/2022	18:00		PLANNED	Approved	10-Feb-22	10:00	11-Feb-22	18:00		
809	RQ80660	OCC_191	stuup_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PANTNAGAR(UK)-BAREILLY(UP) (UP) CKT-1	UPPTCL	C	for replacing C& R panel	07/Feb/2022	10:00	08/Feb/2022	19:00		PLANNED	Rejected						deferred to next OCC
810	RQ81095	OCC_191	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	220 KV AGRA(PG)-SHAMSHABAD(UP) (UP) CKT-1	UPPTCL	D	AMP work	05/Feb/2022	08:00	05/Feb/2022	18:00		PLANNED	Approved	05-Feb-22	08:00	05-Feb-22	18:00		
811	RQ81307	OCC_191	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV LALSOTE(RS)-DAUSA(RS) (PG) CKT-1	POWER GRID	D	Quarterly maintenance work at both end	25/Feb/2022	09:00	25/Feb/2022	15:00		PLANNED	Approved	25-Feb-22	09:00	25-Feb-22	15:00		

812	RQ81309	OCC_191	sidcrs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1	POWER GRID	D	Quarterly Maintenance	25/Feb/2022	08:00	25/Feb/2022	18:00		PLANNED	Approved	25-Feb-22	08:00	25-Feb-22	18:00	
813	RQ81378	OCC_191	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-JHUSI(UP) (PG) CKT-1	POWER GRID	D	A/R INTO NON AUTO MODE FOR MEASUREMENT OF PID AT LOC 56-57-58	25/Feb/2022	08:00	25/Feb/2022	18:00		PLANNED	Approved	25-Feb-22	08:00	25-Feb-22	18:00	
814	RQ81303	OCC_191	sidcrs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV SAWAIMADH OPUR(RS)-DAUSA(RS) (PG) CKT-1	POWER GRID	D	Quarterly maintenance work	24/Feb/2022	09:30	24/Feb/2022	14:30		PLANNED	Approved	24-Feb-22	09:30	24-Feb-22	14:30	
815	RQ81111	OCC_191	antagas_sd	AC TRANS MISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2	POWER GRID	C	AMP of Bay and line equipment (CTs, CVTs & LAs etc)	24/Feb/2022	08:00	26/Feb/2022	18:00	Line shutdown required	PLANNED	Approved	24-Feb-22	08:00	26-Feb-22	18:00	
816	RQ81041	OCC_191	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-CBGANJ(UP) (PG) CKT-1	POWER GRID	D	AMP WORK	22/Feb/2022	09:00	22/Feb/2022	18:00		PLANNED	Approved	22-Feb-22	09:00	22-Feb-22	18:00	
817	RQ81464	OCC_191	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV JESSORE(HP)-PONG(BB) (PG) CKT-1	POWER GRID	D	Permit required for insetring the CTs in protection ckt during commissioning of bus bar protection at PPH Talwara	22/Feb/2022	08:00	22/Feb/2022	18:00		PLANNED	Approved	22-Feb-22	08:00	22-Feb-22	18:00	
818	RQ81110	OCC_191	antagas_sd	AC TRANS MISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1	POWER GRID	C	AMP of Bay and line equipment (CTs, CVTs & LAs etc)	21/Feb/2022	08:00	23/Feb/2022	18:00	Line shutdown required	PLANNED	Approved	21-Feb-22	08:00	23-Feb-22	18:00	

819	RQ81465	OCC_191	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BAI RASIUL(NH)-PONG(BB)(PG) CKT-1	POWER GRID	D	Permit required for insetring the CTs in protection ckt during commissioning of bus bar protection at PPH Talwara	21/Feb/2022	08:00	21/Feb/2022	18:00		PLANNED	Approved	21-Feb-22	08:00	21-Feb-22	18:00	
820	RQ81125	OCC_191	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	220 KV DHAULIGANG A(NH)-PITHORAGARH(PG) (PG) CKT-1	POWER GRID	C	Shifting & final connection of lines at Jauljibi, Pithoragarh & Bareilly SS.	20/Feb/2022	08:00	27/Feb/2022	18:00		PLANNED	Approved	20-Feb-22	08:00	27-Feb-22	18:00	CEA safety CLEARANE REQUIRED/FTC REQUIREMENT.one ckt at a time
821	RQ81126	OCC_191	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	220 KV DHAULIGANG A(NH)-BAREILLY(UP)(PG) CKT-1	POWER GRID	C	Shifting & final connection of lines at Jauljibi, Pithoragarh & Bareilly SS.	20/Feb/2022	08:00	27/Feb/2022	18:00		PLANNED	Approved	20-Feb-22	08:00	27-Feb-22	18:00	CEA safety CLEARANE REQUIRED/FTC REQUIREMENT.one ckt at a time
822	RQ81127	OCC_191	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PITHORAGARH(PG)-BAREILLY(UP)(PG) CKT-1	POWER GRID	C	Shifting & final connection of lines at Jauljibi, Pithoragarh & Bareilly SS.	20/Feb/2022	08:00	27/Feb/2022	18:00		PLANNED	Approved	20-Feb-22	08:00	27-Feb-22	18:00	CEA safety CLEARANE REQUIRED/FTC REQUIREMENT.one ckt at a time
823	RQ81580	OCC_191	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-HAMIRPUR(H P) (PG) CKT-2	POWER GRID	D	For AMP works and Pneumatic CB Drive overhauling at HPSEB Hamirpur (Mattansidh) end with non-auto reclose mode on 220kV Hamirpur-Hamirpur ckt-2 during shut down period.	18/Feb/2022	08:00	18/Feb/2022	20:00	Kindly approve	PLANNED	Approved	18-Feb-22	08:00	18-Feb-22	20:00	
824	RQ81040	OCC_191	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	220 KV SITARGANJ(PG)-CBGANJ(UP)(PG) CKT-1	POWER GRID	D	AMP work	17/Feb/2022	10:00	17/Feb/2022	18:00		PLANNED	Approved	17-Feb-22	10:00	17-Feb-22	18:00	
825	RQ81481	OCC_191	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV JESSORE(HP)-PONG(BB)(PG) CKT-1	POWER GRID	C	For replacement of 220 KV TBC bypass isolator of the said ckt.	17/Feb/2022	08:00	19/Feb/2022	18:00		PLANNED	Approved	17-Feb-22	08:00	19-Feb-22	18:00	CEA safety CLEARANE REQUIRED

826	RQ81579	OCC_191	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-HAMIRPUR(HP) (PG) CKT-1	POWER GRID	D	For AMP works and Pneumatic CB Drive overhauling at HPSEB Hamirpur (Mattansidh) end with non-auto reclose mode on 220kV Hamirpur-Hamirpur ckt-2 during shut down period.	17/Feb/2022	08:00	17/Feb/2022	20:00	Kindly approve	PLANNED	Approved	17-Feb-22	08:00	17-Feb-22	20:00	
827	RQ81520	OCC_191	nhpccc_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BAIRASIUL(NH)-JESSORE(HP) (PG) CKT-1	POWER GRID	C	Annual Maintenance works and Illumination works	17/Feb/2022	08:00	18/Feb/2022	18:00		PLANNED	Approved	17-Feb-22	08:00	18-Feb-22	18:00	
828	RQ81180	OCC_191	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV SAWAIMADH OPUR(RS)-DAUSA(RS) (PG) CKT-1	POWER GRID	C	For NHAI Diversion Work	16/Feb/2022	08:00	25/Feb/2022	18:00		PLANNED	Approved	16-Feb-22	08:00	25-Feb-22	18:00	Require CEA clearance before charging/ANNEXURE B-7 UNDERTAKING
829	RQ81181	OCC_191	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV LALSOTE(RS)-DAUSA(RS) (PG) CKT-1	POWER GRID	C	For NHAI Diversion Work	16/Feb/2022	08:00	25/Feb/2022	18:00		PLANNED	Approved	16-Feb-22	08:00	25-Feb-22	18:00	Require CEA clearance before charging/ANNEXURE B-7 UNDERTAKING
830	RQ81075	OCC_191	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-3	POWER GRID	D	For CT oil sampling	15/Feb/2022	09:00	15/Feb/2022	12:00		PLANNED	Approved	15-Feb-22	09:00	15-Feb-22	12:00	
831	RQ81377	OCC_191	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-JHUSI(UP) (PG) CKT-1	POWER GRID	D	For Replacement of Insulator at Loc no 56	15/Feb/2022	08:00	15/Feb/2022	18:00		PLANNED	Approved	15-Feb-22	08:00	15-Feb-22	18:00	CEA safety CLEARANCE REQUIRED
832	RQ81521	OCC_191	nhpccc_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BAIRASIUL(NH)-PONG(BB) (PG) CKT-1	POWER GRID	C	Annual Maintenance works and Illumination works	15/Feb/2022	08:00	16/Feb/2022	18:00		PLANNED	Approved	15-Feb-22	08:00	16-Feb-22	18:00	

833	RQ81651	OCC_191	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PG) CKT-2	POWER GRID	D	For AMP Works & Peak rectification works at Loc No. 3 & 24.	14/Feb/2022	09:00	14/Feb/2022	18:00	Kindly approve	PLANNED	Approved	14-Feb-22	09:00	14-Feb-22	18:00	
834	RQ81642	OCC_191	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PG) CKT-1	POWER GRID	D	For AMP Works & Peak rectification works at Loc No. 3 & 24.	14/Feb/2022	09:00	14/Feb/2022	18:00	Kindly approve	PLANNED	Approved	14-Feb-22	09:00	14-Feb-22	18:00	
835	RQ81475	OCC_191	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV FARIDABAD SEC-58 (HV)-SAMAYPUR(B) (PG) CKT-2	POWER GRID	C	For Automation of Sub-staton.	07/Feb/2022	08:00	10/Feb/2022	18:00		PLANNED	Approved	07-Feb-22	08:00	10-Feb-22	18:00	
836	RQ81566	OCC_191	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV SARNA(PG)-DASUYA(PG) CKT-2	POWER GRID	D	For AMP works.	02/Feb/2022	10:00	02/Feb/2022	18:00	Kindly approve	PLANNED	Approved	02-Feb-22	10:00	02-Feb-22	18:00	
837	RQ81480	OCC_191	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BAIRASIUL(NH)-PONG(BB) (PG) CKT-1	POWER GRID	C	For replacement of 220 KV TBC bypass isolator of the said ckt.	02/Feb/2022	08:00	04/Feb/2022	18:00		PLANNED	Approved	02-Feb-22	08:00	04-Feb-22	18:00	CEA safety CLEARANE REQUIRED
838	RQ81302	OCC_191	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV AGRA(PG)-SIKANDRA(UP) (PG) CKT-1	POWER GRID,R RVPNL	D	For maintenance of line	25/Feb/2022	08:00	25/Feb/2022	18:00		PLANNED	Approved	25-Feb-22	08:00	25-Feb-22	18:00	
839	RQ81294	OCC_191	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1	POWER GRID,R RVPNL	D	For maintenance of line and bay	24/Feb/2022	08:00	24/Feb/2022	18:00		PLANNED	Approved	24-Feb-22	08:00	24-Feb-22	18:00	
840	RQ81667	OCC_191	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PAKHOWAL(P S)-LUDHIANA(PG) (PSTCL) CKT-1	PSTCL	D	For AMP works.	24/Feb/2022	09:00	24/Feb/2022	18:00	Kindly approve	PLANNED	Approved	24-Feb-22	09:00	24-Feb-22	18:00	

841	RQ81668	OCC_191	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV JAGRAON(PG)-LUDHIANA(PG) (PSTCL) CKT-1	PSTCL	D	For AMP works.	22/Feb/2022	09:00	22/Feb/2022	17:00	Kindly approve	PLANNED	Approved	22-Feb-22	09:00	22-Feb-22	17:00	
842	RQ81682	OCC_191	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MOGA(PG)-MEHAL-KALAN(PG) (PSTCL) CKT-2	PSTCL	D	For correction of Isolator orientation to prevent phase-to-phase flashover.	15/Feb/2022	08:00	15/Feb/2022	18:00	Kindly approve	PLANNED	Approved	15-Feb-22	08:00	15-Feb-22	18:00	
843	RQ81692	OCC_191	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PATIALA(PG)-RAJPURA(PG) (PSTCL) CKT-1	PSTCL	D	For Line Bay AMP Works at Patiala SS.	14/Feb/2022	09:00	14/Feb/2022	18:00	Kindly approve	PLANNED	Approved	14-Feb-22	09:00	14-Feb-22	18:00	
844	RQ81681	OCC_191	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MOGA(PG)-MEHAL-KALAN(PG) (PSTCL) CKT-1	PSTCL	D	For correction of Isolator orientation to prevent phase-to-phase flashover.	12/Feb/2022	08:00	12/Feb/2022	18:00	Kindly approve	PLANNED	Approved	12-Feb-22	08:00	12-Feb-22	18:00	
845	RQ81456	OCC_191	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHAKRA_R(B)-MAHILPUR(PG) (PS) CKT-1	PSTCL	D	Annual mtc. and to attend hot point on 220 KV Bhakra-Mahilpur Ckt-1	04/Feb/2022	08:00	05/Feb/2022	18:00		PLANNED	Approved	04-Feb-22	08:00	05-Feb-22	18:00	
846	RQ81594	OCC_191	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-KANJAL(PG) (PSTCL) CKT-1	PSTCL	D	For safe working condition during BB Stability testing for upcoming 02 no.s 220kV 25 MVAR Bus Reactor Extension work at Jalandhar due to high induction.	03/Feb/2022	09:00	03/Feb/2022	19:00	Kindly approve	PLANNED	Approved	03-Feb-22	09:00	03-Feb-22	19:00	
847	RQ81665	OCC_191	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PG) (PSTCL) CKT-1	PSTCL	D	For AMP works.	01/Feb/2022	09:00	01/Feb/2022	17:00	Kindly approve	PLANNED	Approved	01-Feb-22	09:00	01-Feb-22	17:00	

848	RQ81453	OCC_191	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHAKRA_R(B)-MAHILPUR(P S) (PS) CKT-2	PSTCL	D	Annual mtc.	01/Feb/2022	08:00	02/Feb/2022	18:00		PLANNED	Approved	01-Feb-22	08:00	02-Feb-22	18:00	
849	RQ81321	OCC_191	slcrs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV ANTA(NT)-SAKATPURA(RS) (RS) CKT-1	RRVPNL	C	Quarterly maintenance work and Testing of Equipment	24/Feb/2022	08:00	25/Feb/2022	18:00		PLANNED	Approved	24-Feb-22	08:00	25-Feb-22	18:00	
850	RQ81172	OCC_191	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHINMAL(PG) SANCHORE(RS) (RS) CKT-1	RRVPNL	D	For AMP of Line Bay	22/Feb/2022	10:00	22/Feb/2022	13:00		PLANNED	Approved	22-Feb-22	10:00	22-Feb-22	13:00	
851	RQ81323	OCC_191	slcrs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV RAPS_A(NP)-SAKATPURA(RS) (RS) CKT-2	RRVPNL	C	Quarterly maintenance work and Testing of Equipment	17/Feb/2022	08:00	18/Feb/2022	18:00		PLANNED	Approved	17-Feb-22	08:00	18-Feb-22	18:00	
852	RQ81236	OCC_191	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-GONER(RS) (RS) CKT-1	RRVPNL	D	AMP WORK	15/Feb/2022	09:00	15/Feb/2022	18:00		PLANNED	Approved	15-Feb-22	09:00	15-Feb-22	18:00	
853	RQ80772	OCC_191	rappc_sd	AC TRANS MISSION LINE CIRCUIT	220 KV DEBARI(RS)-RAPS_A(NP) (RS) CKT-1	RRVPNL	C	For the removal of old electyromegnetic protection relay for the circuit as micom main-I and Main-II protection relay are in service.	14/Feb/2022	08:00	17/Feb/2022	18:00	old relay removal	PLANNED	Approved	14-Feb-22	08:00	17-Feb-22	18:00	
854	RQ81318	OCC_191	slcrs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV RAPS_B(NP)-SAKATPURA(RS) (RS) CKT-1	RRVPNL	C	Quarterly maintenance work and Testing of Equipment	09/Feb/2022	08:00	10/Feb/2022	18:00		PLANNED	Approved	09-Feb-22	08:00	10-Feb-22	18:00	
855	RQ81235	OCC_191	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-2	RRVPNL	D	Relay retrofitting of Main 1 (From SEL to SIEMENS)	05/Feb/2022	08:00	05/Feb/2022	18:00		PLANNED	Approved	05-Feb-22	08:00	05-Feb-22	18:00	

856	RQ81234	OCC_191	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-1	RRVPNL	D	Relay retrofiting of Main 1 (From SEL to SIEMENS)	04/Feb/2022	08:00	04/Feb/2022	18:00		PLANNED	Approved	04-Feb-22	08:00	04-Feb-22	18:00	
857	RQ81322	OCC_191	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV RAPS_A(NP)-SAKATPURA(RS) (RS) CKT-1	RRVPNL	C	Quartly maintenance work and Testing of Equipment	03/Feb/2022	08:00	04/Feb/2022	18:00		PLANNED	Approved	03-Feb-22	08:00	04-Feb-22	18:00	
858	RQ81452	OCC_191	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MOHANA(HV)-SONIPAT(PG) (HVPNL) CKT-1	HVPNL	D	FOR AMP WORK	22/Feb/2022	09:00	22/Feb/2022	18:00		PLANNED	Approved	22-Feb-22	09:00	22-Feb-22	18:00	
859	RQ81449	OCC_191	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MANESAR(PG)-MAU(HV) (HVPNL) CKT-2	HVPNL	D	Replacement of disconnector drive mechanism in Q2	10/Feb/2022	09:00	10/Feb/2022	18:00	Since last two OCC the S/D was approved but denied by HVPNL, It is urgent	PLANNED	Approved	10-Feb-22	09:00	10-Feb-22	18:00	
860	RQ81556	OCC_191	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV ABDULLAPUR (PG)-TEPLA(HV) (HVPNL) CKT-1	HVPNL	D	For line bay AMP works at Abdullapur SS.	08/Feb/2022	09:00	08/Feb/2022	18:00	Kindly approve	PLANNED	Approved	08-Feb-22	09:00	08-Feb-22	18:00	
861	RQ81227	OCC_191	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV GURGAON(PG)-GURGAONSE C72(HV) (HVPNL) CKT-4	HVPNL	D	AMP WORK	04/Feb/2022	09:00	04/Feb/2022	18:00		PLANNED	Approved	04-Feb-22	09:00	04-Feb-22	18:00	
862	RQ81576	OCC_191	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV FATEHABAD(PG)-SIRSA(HV) (HVPNL) CKT-1	HVPNL	D	For line bay AMP works at Fatehabad SS.	02/Feb/2022	10:00	02/Feb/2022	17:00	Kindly approve	PLANNED	Approved	02-Feb-22	10:00	02-Feb-22	17:00	

863	RQ81226	OCC_191	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV GURGAON(PG)-GURGAONSE C72(HV) (HVPNL) CKT-3	HVPNL	D	AMP WORK	02/Feb/2022	09:00	02/Feb/2022	18:00		PLANNED	Approved	02-Feb-22	09:00	02-Feb-22	18:00	
864	RQ81696	OCC_191	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MADANPUR-PINJORE (HV) CKT-1	HVPNL	D	Non-auto mode required for OPGW installation works under ULDC scheme.	01/Feb/2022	07:00	28/Feb/2022	18:00	Kindly approve.	PLANNED	Approved	01-Feb-22	07:00	28-Feb-22	18:00	
865	RQ81697	OCC_191	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MADANPUR-PINJORE (HV) CKT-2	HVPNL	D	Non-auto mode required for OPGW installation works under ULDC scheme.	01/Feb/2022	07:00	28/Feb/2022	18:00	Kindly approve.	PLANNED	Approved	01-Feb-22	07:00	28-Feb-22	18:00	
866	RQ81695	OCC_191	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PINJORE(HV)-BADDI(HP) (HV) CKT-1	HVPNL	D	Non-auto mode required for OPGW installation works under ULDC scheme.	01/Feb/2022	07:00	28/Feb/2022	18:00	Kindly approve.	PLANNED	Approved	01-Feb-22	07:00	28-Feb-22	18:00	
867	RQ81698	OCC_191	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV KUNIHAR(HP)-PINJORE(HV) (HV) CKT-1	HVPNL	D	Non-auto mode required for OPGW installation works under ULDC scheme.	01/Feb/2022	07:00	28/Feb/2022	18:00	Kindly approve.	PLANNED	Approved	01-Feb-22	07:00	28-Feb-22	18:00	

868	RQ80588	OCC_191	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220kV Transmission Line which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	21/Feb/2022	10:00	23/Feb/2022	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs. Power of ADHPL and Phozal HPPTCL will be evacuated through 220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1 and 220 KV AD HYDRO(AD)-NALLAGARH (PG) (ADHPL) CKT-1.	PLANNED	Approved	21-Feb-22	10:00	23-Feb-22	16:30	
869	RQ80587	OCC_191	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220kV Transmission Line which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	16/Feb/2022	10:00	19/Feb/2022	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs. Power of ADHPL and Phozal HPPTCL will be evacuated through 220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1 and 220 KV AD HYDRO(AD)-NALLAGARH (PG) (ADHPL) CKT-1.	PLANNED	Approved	16-Feb-22	10:00	19-Feb-22	16:30	

870	RQ81644	OCC_191	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV AD HYDRO(AD)- PHOZAL(HP) (ADHPL) CKT- 1	ADHPL	D	Non-auto mode required for OPGW installation works under ULDC scheme.	16/Feb/2022	07:00	28/Feb/2022	18:00	Kindly approve.	PLANNED	Approved	16-Feb-22	07:00	28-Feb-22	18:00	
871	RQ80584	OCC_191	adhydro_sd	AC TRANS MISSION LINE CIRCUIT	220 KV AD HYDRO(AD)- NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	C	Re-routing of 220 KV ADHPL D/C line necessitated due to four laning of the road by NHAI.	01/Feb/2022	09:00	15/Feb/2022	18:00	Complete shutdown of the ADHPL 220 kV D/C Line i.e. 220 KV AD HYDRO(AD)- NALLAGARH (PG) (ADHPL) CKT 1, 220 KV AD HYDRO(AD)- PHOZAL(HP) (ADHPL) CKT-1, & 220 KV PHOZAL(HP)- NALLAGARH (PG) (ADHPL) CKT-1 required for the period from 1st February, 2022 to	PLANNED	Conditionally Approved	01-Feb-22	09:00	15-Feb-22	18:00	subject to hpsldc consent.CEA clearance required

872	RQ80586	OCC_191	adhydro_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PHOZAL(HP)- NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	C	Re-routing of 220 KV ADHPL D/C line necessitated due to four laning of the road by NHAI.	01/Feb/2022	09:00	15/Feb/2022	18:00	Complete shutdown of the ADHPL 220 kv D/C Line i.e. 220 KV AD HYDRO(AD)-NALLAGARH (PG) (ADHPL) CKT 1, 220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1, & 220 KV PHOZAL(HP)-NALLAGARH (PG) (ADHPL) CKT-1 required for the period from 1st February, 2022 to	PLANNED	Conditionally Approved	01-Feb-22	09:00	15-Feb-22	18:00	subject to hpsldc consent.CEA clearance required
873	RQ81500	OCC_191	slchp_sd	AC TRANS MISSION LINE CIRCUIT	220 KV AD HYDRO(AD)- NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	C	Rerouting of 220kv ADHPL-Nalagarh Line for four laning project of National Highway	01/Feb/2022	09:00	15/Feb/2022	18:00		PLANNED	Conditionally Approved	01-Feb-22	09:00	15-Feb-22	18:00	subject to hpsldc consent.CEA clearance required

874	RQ80585	OCC_191	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-PHOZAL(HP)(ADHPL) CKT-1	ADHPL	C	Re-routing of 220 KV ADHPL D/C line necessitated due to four laning of the road by NHAI.	01/Feb/2022	09:00	15/Feb/2022	18:00	Complete shutdown of the ADHPL 220 kv D/C Line i.e. 220 KV AD HYDRO(AD)-NALLAGARH (PG) (ADHPL) CKT 1, 220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1, & 220 KV PHOZAL(HP)-NALLAGARH (PG) (ADHPL) CKT-1 required for the period from 1st February, 2022 to	PLANNED	Conditionally Approved	01-Feb-22	09:00	15-Feb-22	18:00	subject to hpsldc consent.CEA clearance required
875	RQ81641	OCC_191	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Non-auto mode required for OPGW installation works under ULDC scheme.	01/Feb/2022	07:00	28/Feb/2022	18:00	Kindly approve.	PLANNED	Approved	01-Feb-22	07:00	28-Feb-22	18:00	
876	RQ81670	OCC_191	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	SD required for removal of Aviation Globules for OPGW installation works under ULDC scheme.	01/Feb/2022	07:00	15/Feb/2022	18:00	Kindly approve.	PLANNED	Approved	01-Feb-22	07:00	15-Feb-22	18:00	
877	RQ81709	OCC_191	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1	ADHPL	D	Non-auto mode required for OPGW installation works under ULDC scheme.	01/Feb/2022	07:00	15/Feb/2022	18:00	Kindly approve	PLANNED	Approved	01-Feb-22	07:00	15-Feb-22	18:00	

878	RQ81645	OCC_191	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Non-auto mode required for OPGW installation works under ULDC scheme.	01/Feb/2022	07:00	28/Feb/2022	18:00	Kindly approve.	PLANNED	Approved	01-Feb-22	07:00	28-Feb-22	18:00	
879	RQ81672	OCC_191	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	SD required for removal of Aviation Globules for OPGW installation works under ULDC scheme.	01/Feb/2022	07:00	15/Feb/2022	18:00	Kindly approve.	PLANNED	Approved	01-Feb-22	07:00	15-Feb-22	18:00	
880	RQ81671	OCC_191	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1	ADHPL	D	SD required for removal of Aviation Globules for OPGW installation works under ULDC scheme.	01/Feb/2022	07:00	15/Feb/2022	18:00	Kindly approve.	PLANNED	Approved	01-Feb-22	07:00	15-Feb-22	18:00	
881	RQ80784	OCC_191	stuup_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MEERUT(PG)-SIMBHOLI(UP) (PG) CKT-1	POWER GRID,U PPTCL	D	For general maintenance work.	16/Feb/2022	10:30	19/Feb/2022	18:00	There will be no any supply interruption due to this shut down	PLANNED	Approved	16-Feb-22	10:30	19-Feb-22	18:00	
882	RQ81476	OCC_191	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV FARIDABAD SEC-58 (HV)-SAMAYPUR(B) (HVPNL) CKT-1	POWER GRID,H VPNL	C	For Automation of Sub-staton.	11/Feb/2022	08:00	13/Feb/2022	18:00		PLANNED	Approved	11-Feb-22	08:00	13-Feb-22	18:00	
883	RQ81151	OCC_191	slcdv_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-4	DTL	C	Commissioning of BCPU/MU under PSDF scheme	09/Feb/2022	09:30	10/Feb/2022	21:30		PLANNED	Approved	09-Feb-22	09:30	10-Feb-22	21:30	
884	RQ81150	OCC_191	slcdv_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-3	DTL	C	Commissioning of BCPU/MU under PSDF scheme	07/Feb/2022	09:30	08/Feb/2022	21:30		PLANNED	Approved	07-Feb-22	09:30	08-Feb-22	21:30	
885	RQ80999	OCC_191	slcdv_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-2	DTL	C	For replacment and upgrading of outlived line isolator with new	05/Feb/2022	10:00	06/Feb/2022	17:00		PLANNED	Approved	05-Feb-22	10:00	06-Feb-22	17:00	CEA CLEARANE REQUIRED

886	RQ81506	OCC_191	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MAHARANIB AGH(PG)-LODHIROAD(DV) (DTL) CKT-2	DTL	D	AMP Purpose	05/Feb/2022	09:00	05/Feb/2022	18:00		PLANNED	Approved	05-Feb-22	09:00	05-Feb-22	18:00	
887	RQ81116	OCC_191	slcdv_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-2	DTL	D	commissioning of BCPU/MU under PSDF scheme.	03/Feb/2022	10:00	04/Feb/2022	22:00		PLANNED	Approved	03-Feb-22	10:00	04-Feb-22	22:00	
888	RQ81149	OCC_191	slcdv_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-2	DTL	C	Commissioning of BCPU/MU under PSDF scheme	03/Feb/2022	09:30	04/Feb/2022	21:30		PLANNED	Approved	03-Feb-22	09:30	04-Feb-22	21:30	
889	RQ81115	OCC_191	slcdv_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-1	DTL	D	commissioning of BCPU/MU under PSDF scheme.	01/Feb/2022	10:00	02/Feb/2022	22:00		PLANNED	Approved	01-Feb-22	10:00	02-Feb-22	22:00	
890	RQ81148	OCC_191	slcdv_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-1	DTL	C	Commissioning of BCPU/MU under PSDF scheme	01/Feb/2022	09:30	02/Feb/2022	21:30		PLANNED	Approved	01-Feb-22	09:30	02-Feb-22	21:30	
891	RQ81418	OCC_191	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJ3L PSS HB_FGRAH_PG (AHEJ3L) (AHEJ3L) CKT-1	AHEJ3L	D	FOR AMP WORK	02/Feb/2022	17:00	02/Feb/2022	23:00		PLANNED	Approved	02-Feb-22	17:00	02-Feb-22	23:00	
892	RQ81417	OCC_191	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-2	AHEJOL	D	FOR AMP WORK	02/Feb/2022	17:00	02/Feb/2022	23:00		PLANNED	Approved	02-Feb-22	17:00	02-Feb-22	23:00	

893	RQ81416	OCC_191	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-1	AHEJOL	D	FOR AMP WORK	01/Feb/2022	17:00	01/Feb/2022	23:00		PLANNED	Approved	01-Feb-22	17:00	01-Feb-22	23:00	
894	RQ81419	OCC_191	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJ2L PSS HB_FGRAH_PG (AHEJ2L) (AHEJ2L) CKT-1	AHEJ2L	D	FOR AMP WORK	01/Feb/2022	17:00	01/Feb/2022	23:00		PLANNED	Approved	01-Feb-22	17:00	01-Feb-22	23:00	
895	RQ81065	OCC_191	slchp_sd	AC TRANS MISSION LINE CIRCUIT	220 KV CHAMBA(PG)-KARIAN(HP) (HPSEB) CKT-1	HPSEB	C	Annual Testing of substation and installation of new OPGW hardware fitting at 4 tower locations	01/Feb/2022	10:00	03/Feb/2022	17:00	Actual Date and Time of requisite Shutdown is from 27.01.2022 (10:00) to 29.01.2022 (17:00).	PLANNED	Approved	01-Feb-22	10:00	03-Feb-22	17:00	
896	RQ81700	OCC_191	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-KISHAN(CHD) (CHD) CKT-2	CHANDIGARH SEB	D	Non-auto mode required for OPGW installation works under ULDC scheme.	01/Feb/2022	07:00	28/Feb/2022	18:00	Kindly approve.	PLANNED	Approved	01-Feb-22	07:00	28-Feb-22	18:00	
897	RQ81699	OCC_191	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-KISHAN(CHD) (CHD) CKT-1	CHANDIGARH SEB	D	Non-auto mode required for OPGW installation works under ULDC scheme.	01/Feb/2022	07:00	28/Feb/2022	18:00	Kindly approve.	PLANNED	Approved	01-Feb-22	07:00	28-Feb-22	18:00	
898	RQ81636	OCC_191	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV CHAMERA_3(NH)-BUDHIL(LB) (LB) CKT-1	GREEN KO BUDHIL	D	Non-auto mode required for OPGW installation works under ULDC scheme.	01/Feb/2022	07:00	28/Feb/2022	18:00	Kindly approve.	PLANNED	Approved	01-Feb-22	07:00	28-Feb-22	18:00	
899	RQ81405	OCC_191	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)	POWER GRID	D	For Busbar Bay unit retrofit	28/Feb/2022	09:30	28/Feb/2022	18:30		PLANNED	Approved	28-Feb-22	09:30	28-Feb-22	18:30	
900	RQ81035	OCC_191	cpcc3_sd	BUS	220KV BUS 2 AT SHAHJAHANPUR(PG)	POWER GRID	D	AMP Works	25/Feb/2022	10:00	25/Feb/2022	18:00		PLANNED	Approved	25-Feb-22	10:00	25-Feb-22	18:00	

901	RQ81034	OCC_191	cpcc3_sd	BUS	220KV BUS 1 AT SHAHJAHANPUR(PG)	POWER GRID	D	AMP Works	24/Feb/2022	10:00	24/Feb/2022	18:00		PLANNED	Approved	24-Feb-22	10:00	24-Feb-22	18:00	
902	RQ81407	OCC_191	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)	POWER GRID	D	For Busbar Bay unit retrofit	22/Feb/2022	09:30	22/Feb/2022	18:30		PLANNED	Approved	22-Feb-22	09:30	22-Feb-22	18:30	
903	RQ81406	OCC_191	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	POWER GRID	D	For Busbar Bay unit retrofit	21/Feb/2022	09:30	21/Feb/2022	18:30		PLANNED	Approved	21-Feb-22	09:30	21-Feb-22	18:30	
904	RQ81408	OCC_191	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)	POWER GRID	D	For Busbar Bay unit retrofit	20/Feb/2022	09:30	20/Feb/2022	18:30		PLANNED	Approved	20-Feb-22	09:30	20-Feb-22	18:30	
905	RQ81451	OCC_191	cpcc1_sd	BUS	220KV BUS 2 AT KOTPUTLI(PG)	POWER GRID	D	FOR AMP WORK	18/Feb/2022	09:00	18/Feb/2022	18:00		PLANNED	Approved	18-Feb-22	09:00	18-Feb-22	18:00	
906	RQ81609	OCC_191	cpcc2_sd	BUS	220KV BUS 2 AT KAITHAL(PG)	POWER GRID	D	For AMP works.	17/Feb/2022	09:00	17/Feb/2022	17:30	Kindly approve	PLANNED	Approved	17-Feb-22	09:00	17-Feb-22	17:30	
907	RQ81663	OCC_191	cpcc2_sd	BUS	220KV BUS 2 AT LUDHIANA(PG)	POWER GRID	D	For AMP works.	16/Feb/2022	09:00	16/Feb/2022	17:00	Kindly approve	PLANNED	Approved	16-Feb-22	09:00	16-Feb-22	17:00	
908	RQ81450	OCC_191	cpcc1_sd	BUS	220KV BUS 1 AT KOTPUTLI(PG)	POWER GRID	D	FOR AMP WORK	16/Feb/2022	09:00	16/Feb/2022	18:00		PLANNED	Approved	16-Feb-22	09:00	16-Feb-22	18:00	
909	RQ81687	OCC_191	cpcc2_sd	BUS	220KV BUS 2 AT PANCHKULA(PG)	POWER GRID	D	For AMP works.	16/Feb/2022	09:00	16/Feb/2022	17:00	Kindly approve	PLANNED	Approved	16-Feb-22	09:00	16-Feb-22	17:00	
910	RQ81686	OCC_191	cpcc2_sd	BUS	220KV BUS 1 AT PANCHKULA(PG)	POWER GRID	D	For AMP works.	15/Feb/2022	09:00	15/Feb/2022	17:00	Kindly approve	PLANNED	Approved	15-Feb-22	09:00	15-Feb-22	17:00	
911	RQ81608	OCC_191	cpcc2_sd	BUS	220KV BUS 1 AT KAITHAL(PG)	POWER GRID	D	For AMP works.	15/Feb/2022	09:00	15/Feb/2022	17:30	Kindly approve	PLANNED	Approved	15-Feb-22	09:00	15-Feb-22	17:30	
912	RQ81662	OCC_191	cpcc2_sd	BUS	220KV BUS 1 AT LUDHIANA(PG)	POWER GRID	D	For AMP works.	14/Feb/2022	09:00	14/Feb/2022	17:00	Kindly approve	PLANNED	Approved	14-Feb-22	09:00	14-Feb-22	17:00	

913	RQ81625	OCC_191	cpcc2_sd	BUS	220KV BUS 2 AT KISHENPUR(PG)	POWER GRID	D	For Jumper connection Erection of Support Structure, BPI, BB extension work/ BB Stability works for upcoming 01 No. 220KV 25 MVAR Reactor bay in Bay No 212.	11/Feb/2022	09:00	12/Feb/2022	18:00	Kindly approve	PLANNED	Approved	11-Feb-22	09:00	12-Feb-22	18:00	
914	RQ81691	OCC_191	cpcc2_sd	BUS	220KV BUS 2 AT PATIALA(PG)	POWER GRID	D	For AMP works.	11/Feb/2022	09:00	11/Feb/2022	18:00	Kindly approve	PLANNED	Approved	11-Feb-22	09:00	11-Feb-22	18:00	
915	RQ81367	OCC_191	cpcc1_sd	BUS	220KV BUS 2 AT SONIPAT(PG)	POWER GRID	D	Construction works for Integarartion of new 220 Line Bay(213 and 214) with Bus-2, Bus-2 stability and Bus Bar Testing.	11/Feb/2022	08:00	13/Feb/2022	18:00		PLANNED	Approved	11-Feb-22	08:00	13-Feb-22	18:00	
916	RQ81017	OCC_191	cpcc3_sd	BUS	220KV BUS 2 AT RAEBAREILLY(PG)	POWER GRID	D	AMP Works	10/Feb/2022	10:00	10/Feb/2022	18:00		PLANNED	Approved	10-Feb-22	10:00	10-Feb-22	18:00	
917	RQ81278	OCC_191	cpcc1_sd	BUS	220KV BUS 2 AT JAIPUR SOUTH(PG)	POWER GRID	D	AMP OF BUS	10/Feb/2022	09:00	10/Feb/2022	18:00		PLANNED	Approved	10-Feb-22	09:00	10-Feb-22	18:00	
918	RQ81274	OCC_191	cpcc1_sd	BUS	220KV BUS 2 AT MANESAR(PG)	POWER GRID	D	Replacement of disconnector drive mechanism in Q2	10/Feb/2022	09:00	10/Feb/2022	18:00		PLANNED	Approved	10-Feb-22	09:00	10-Feb-22	18:00	
919	RQ81690	OCC_191	cpcc2_sd	BUS	220KV BUS 1 AT PATIALA(PG)	POWER GRID	D	For AMP works.	10/Feb/2022	09:00	10/Feb/2022	18:00	Kindly approve	PLANNED	Approved	10-Feb-22	09:00	10-Feb-22	18:00	
920	RQ81016	OCC_191	cpcc3_sd	BUS	220KV BUS 1 AT RAEBAREILLY(PG)	POWER GRID	D	AMP Works	09/Feb/2022	10:00	09/Feb/2022	18:00		PLANNED	Approved	09-Feb-22	10:00	09-Feb-22	18:00	
921	RQ81277	OCC_191	cpcc1_sd	BUS	220KV BUS 1 AT JAIPUR SOUTH(PG)	POWER GRID	D	AMP OF BUS	08/Feb/2022	09:00	08/Feb/2022	18:00		PLANNED	Approved	08-Feb-22	09:00	08-Feb-22	18:00	

922	RQ81624	OCC_191	cpcc2_sd	BUS	220KV BUS 1 AT KISHENPUR(PG)	POWER GRID	D	For Jumper connection Erection of Support Structure, BPI, BB extension work/ BB Stability works for upcoming 01 No. 220KV 25 MVAR Reactor bay in Bay No 212.	08/Feb/2022	09:00	09/Feb/2022	18:00	Kindly approve	PLANNED	Approved	08-Feb-22	09:00	09-Feb-22	18:00	
923	RQ81674	OCC_191	cpcc2_sd	BUS	220KV BUS 2 AT MOGA(PG)	POWER GRID	D	For correction of Isolator orientation to prevent phase-to-phase flashover.	08/Feb/2022	08:00	10/Feb/2022	18:00	Kindly approve	PLANNED	Approved	08-Feb-22	08:00	10-Feb-22	18:00	
924	RQ81366	OCC_191	cpcc1_sd	BUS	220KV BUS 1 AT SONIPAT(PG)	POWER GRID	D	Construction works for Integarartion of new 220 Line Bay(213 and 214) with Bus-1, Bus-1 stability and Bus Bar Testing.	08/Feb/2022	08:00	10/Feb/2022	18:00		PLANNED	Approved	08-Feb-22	08:00	10-Feb-22	18:00	
925	RQ81379	OCC_191	cpcc3_sd	BUS	220KV BUS 2 AT ALLAHABAD(PG)	POWER GRID	D	AMP work	07/Feb/2022	09:00	07/Feb/2022	18:00		PLANNED	Approved	07-Feb-22	09:00	07-Feb-22	18:00	
926	RQ81362	OCC_191	cpcc1_sd	BUS	220KV BUS 3 AT SAHARANPUR(PG)	POWER GRID	D	AMP WORK	07/Feb/2022	08:00	08/Feb/2022	18:00		PLANNED	Approved	07-Feb-22	08:00	08-Feb-22	18:00	
927	RQ81589	OCC_191	cpcc2_sd	BUS	220KV BUS 2 AT JALANDHAR(PG)	POWER GRID	D	For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming 02 no.s of 220kv 25 MVAR Bus Reactor Extension work.	04/Feb/2022	09:00	04/Feb/2022	19:00	Kindly approve	PLANNED	Approved	04-Feb-22	09:00	04-Feb-22	19:00	

928	RQ81578	OCC_191	cpcc2_sd	BUS	220KV BUS 1 AT HAMIRPUR(PG)	POWER GRID	D	For SF6 Top-up in GIS GC01 Compartment of Bay 204 (ICT-1). We will require shutdown of Bay 204 (ICT-1) and 220 kV Bus-I for the said top-up simultaneously..	03/Feb/2022	11:00	03/Feb/2022	12:00	Kindly approve	PLANNED	Approved	03-Feb-22	11:00	03-Feb-22	12:00	
929	RQ81588	OCC_191	cpcc2_sd	BUS	220KV BUS 1 AT JALANDHAR(PG)	POWER GRID	D	For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming 02 no.s of 220kV 25 MVAR Bus Reactor Extension work.	03/Feb/2022	09:00	03/Feb/2022	19:00	Kindly approve	PLANNED	Approved	03-Feb-22	09:00	03-Feb-22	19:00	
930	RQ81420	OCC_191	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 4	POWER GRID	D	for AMP works	02/Feb/2022	17:00	02/Feb/2022	23:00	220 KV Bus Bar-2B	PLANNED	Approved	02-Feb-22	17:00	02-Feb-22	23:00	
931	RQ81422	OCC_191	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 2	POWER GRID	D	FOR AMP WORK	02/Feb/2022	17:00	02/Feb/2022	23:00	220 KV Bus Bar-2A	PLANNED	Approved	02-Feb-22	17:00	02-Feb-22	23:00	
932	RQ81586	OCC_191	cpcc2_sd	BUS	220KV BUS 2 AT JALANDHAR(PG)	POWER GRID	D	For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming 02 no.s of 220kV 25 MVAR Bus Reactor Extension work.	02/Feb/2022	09:00	02/Feb/2022	19:00	Kindly approve	PLANNED	Approved	02-Feb-22	09:00	02-Feb-22	19:00	
933	RQ81425	OCC_191	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 3	POWER GRID	D	FOR AMP WORK	01/Feb/2022	17:00	01/Feb/2022	23:00	220 KV Bus Bar-1B	PLANNED	Approved	01-Feb-22	17:00	01-Feb-22	23:00	
934	RQ81421	OCC_191	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 1	POWER GRID	D	FOR AMP WORK	01/Feb/2022	17:00	01/Feb/2022	23:00	220 KV Bus Bar-1A	PLANNED	Approved	01-Feb-22	17:00	01-Feb-22	23:00	

935	RQ81585	OCC_191	cpcc2_sd	BUS	220KV BUS 1 AT JALANDHAR(PG)	POWER GRID	D	For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming 02 no.s of 220kv 25 MVAR Bus Reactor Extension work.	01/Feb/2022	09:00	01/Feb/2022	19:00	Kindly approve	PLANNED	Approved	01-Feb-22	09:00	01-Feb-22	19:00	
936	RQ81490	OCC_191	bbmb_sd	BUS	220KV BUS 4 AT SAMAYPUR(B)	BBMB	C	For Automation of Sub-station.	28/Feb/2022	08:00	02/Mar/2022	18:00		PLANNED	Approved	28-Feb-22	08:00	02-Mar-22	18:00	
937	RQ81381	OCC_191	indigrd_sd	BUS	220 KV KADARPUR (GPTL) - BUS 2	GPTL	D	Annual preventive maintenance	28/Feb/2022	08:00	28/Feb/2022	20:00	AMP Work	PLANNED	Approved	28-Feb-22	08:00	28-Feb-22	20:00	
938	RQ81380	OCC_191	indigrd_sd	BUS	220 KV KADARPUR (GPTL) - BUS 1	GPTL	D	Annual preventive maintenance	26/Feb/2022	08:00	26/Feb/2022	20:00	AMP Work	PLANNED	Approved	26-Feb-22	08:00	26-Feb-22	20:00	
939	RQ81117	OCC_191	antagas_sd	BUS	220KV BUS 1 AT ANTA(NT)	NTPC	D	Checking of Station Main Bus-1 Isolator of 220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2 Bay	26/Feb/2022	08:00	26/Feb/2022	18:00	Main Bus1 shutdown required	PLANNED	Approved	26-Feb-22	08:00	26-Feb-22	18:00	
940	RQ81114	OCC_191	antagas_sd	BUS	220KV BUS 2 AT ANTA(NT)	NTPC	C	Checking of Station Main Bus-2 Isolator of 220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2 Bay & Annual Maintenance work on Circuit Bkr of Bhilwara-2 Bay	24/Feb/2022	08:00	25/Feb/2022	18:00	Main Bus-2 shutdown required	PLANNED	Approved	24-Feb-22	08:00	25-Feb-22	18:00	
941	RQ81113	OCC_191	antagas_sd	BUS	220KV BUS 1 AT ANTA(NT)	NTPC	D	Checking of Station Main Bus-1 Isolator of 220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1 Bay	23/Feb/2022	08:00	23/Feb/2022	18:00	Main Bus -1 shutdown required	PLANNED	Approved	23-Feb-22	08:00	23-Feb-22	18:00	

942	RQ81112	OCC_191	antagas_sd	BUS	220KV BUS 2 AT ANTA(NT)	NTPC	C	Checking of Station Main Bus-2 Isolator of 220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1 Bay & Annual Maintenance work on Circuit Bkr of Lalsot Bay	21/Feb/2022	08:00	22/Feb/2022	18:00	Bus-2 shutdown required	PLANNED	Approved	21-Feb-22	08:00	22-Feb-22	18:00	
943	RQ80665	OCC_191	dadrigas_sd	BUS	220 KV DADRIGAS(NT) - BUS 2	NTPC	D	Annual Shutdown	03/Feb/2022	08:00	04/Feb/2022	18:00		PLANNED	Approved	03-Feb-22	08:00	04-Feb-22	18:00	
944	RQ80664	OCC_191	dadrigas_sd	BUS	220 KV DADRIGAS(NT) - BUS 1	NTPC	D	Annual Shutdown	01/Feb/2022	08:00	02/Feb/2022	18:00		PLANNED	Approved	01-Feb-22	08:00	02-Feb-22	18:00	
945	RQ81523	OCC_191	nhpccc_sd	BUS	220KV BUS 2 AT BAIRASIUL(NH)	NHPC	C	Maintenance & Illumination works	11/Feb/2022	08:00	14/Feb/2022	18:00		PLANNED	Approved	11-Feb-22	08:00	14-Feb-22	18:00	
946	RQ81522	OCC_191	nhpccc_sd	BUS	220KV BUS 1 AT BAIRASIUL(NH)	NHPC	C	Maintenance & Illumination works	07/Feb/2022	08:00	10/Feb/2022	18:00		PLANNED	Approved	07-Feb-22	08:00	10-Feb-22	18:00	
947	RQ80787	OCC_191	stuup_sd	BUS	220KV BUS 1 AT SIMBHOLI(UP)	UPPTCL	D	Main bus isolator maintenance and tighteing work	10/Feb/2022	12:00	12/Feb/2022	14:00	There will be supply interruption due to this shut down	PLANNED	Approved	10-Feb-22	12:00	12-Feb-22	14:00	
948	RQ81487	OCC_191	bbmb_sd	BUS	220 KV NARELA(DV) - BUS 2	DTL	C	To change the isolators under PSDF scheme	03/Feb/2022	08:00	04/Feb/2022	18:00		PLANNED	Approved	03-Feb-22	08:00	04-Feb-22	18:00	
949	RQ81291	OCC_191	cpcc1_sd	BR/BSR/MSR	25 MVAR BUS REACTOR NO 1 AT 220 KV JIND(PG)	POWER GRID	D	Oil sampelling from CTs for DGA testing of newly commissioned CTs.	02/Feb/2022	09:00	02/Feb/2022	18:00		PLANNED	Approved	02-Feb-22	09:00	02-Feb-22	18:00	

950	RQ81492	OCC_191	bbmb_sd	BAY	A-10 BUS SECTIONALIZER BAY - 220KV BUS 2 AT SAMAYPUR(B B) (BBMB) AND 220KV BUS 4 AT SAMAYPUR(B B) AT 220 KV SAMAYPUR(B B) (BBMB)	BBMB	C	For Automation of Sub-staton.	28/Feb/2022	08:00	02/Mar/2022	18:00		PLANNED	Approved	28-Feb-22	08:00	02-Mar-22	18:00	
951	RQ81491	OCC_191	bbmb_sd	BAY	203 BUS COUPLER BAY - 220KV BUS 1 AT SAMAYPUR(B B) (BBMB) AND 220KV BUS 2 AT SAMAYPUR(B B) AT 220 KV SAMAYPUR(B B) (BBMB)	BBMB	C	For Automation of Sub-staton.	14/Feb/2022	08:00	16/Feb/2022	18:00		PLANNED	Approved	14-Feb-22	08:00	16-Feb-22	18:00	
952	RQ81392	OCC_191	indigrd_sd	BAY	211 MAIN BAY - 220 KV KADARPUR (GPTL) - BUS 1 (GPTL) AT KADARPUR(GPTL)	GPTL	D	Annual preventive maintenance	28/Feb/2022	08:00	28/Feb/2022	20:00	AMP Work	PLANNED	Approved	28-Feb-22	08:00	28-Feb-22	20:00	
953	RQ81390	OCC_191	indigrd_sd	BAY	205 MAIN BAY - 220 KV KADARPUR (GPTL) - BUS 1 (GPTL) AT KADARPUR(GPTL)	GPTL	D	Annual preventive maintenance	28/Feb/2022	08:00	28/Feb/2022	20:00	AMP Work	PLANNED	Approved	28-Feb-22	08:00	28-Feb-22	20:00	
954	RQ81391	OCC_191	indigrd_sd	BAY	202 MAIN BAY - 220 KV KADARPUR (GPTL) - BUS 1 (GPTL) AT KADARPUR(GPTL)	GPTL	D	Annual preventive maintenance	28/Feb/2022	08:00	28/Feb/2022	20:00	AMP work	PLANNED	Approved	28-Feb-22	08:00	28-Feb-22	20:00	

955	RQ81393	OCC_191	indigrid_sd	BAY	209 MAIN BAY - 220 KV KADARPUR (GPTL) - BUS 1 (GPTL) AT KADARPUR(GPTL)	GPTL	D	Annual preventive maintenance	28/Feb/2022	08:00	28/Feb/2022	20:00	AMP Work	PLANNED	Approved	28-Feb-22	08:00	28-Feb-22	20:00	
956	RQ81382	OCC_191	indigrid_sd	BAY	204 MAIN BAY - 220 KV KADARPUR (GPTL) - BUS 1 (GPTL) AT KADARPUR(GPTL)	GPTL	D	Annual preventive maintenance	26/Feb/2022	08:00	26/Feb/2022	20:00	AMP Work	PLANNED	Approved	26-Feb-22	08:00	26-Feb-22	20:00	
957	RQ81383	OCC_191	indigrid_sd	BAY	201 MAIN BAY - 220 KV KADARPUR (GPTL) - BUS 1 (GPTL) AT KADARPUR(GPTL)	GPTL	D	Annual preventive maintenance	26/Feb/2022	08:00	26/Feb/2022	20:00	AMP work	PLANNED	Approved	26-Feb-22	08:00	26-Feb-22	20:00	
958	RQ81385	OCC_191	indigrid_sd	BAY	208 MAIN BAY - 220 KV KADARPUR (GPTL) - BUS 1 (GPTL) AT KADARPUR(GPTL)	GPTL	D	Annual preventive maintenance	26/Feb/2022	08:00	26/Feb/2022	20:00	AMP Work	PLANNED	Approved	26-Feb-22	08:00	26-Feb-22	20:00	
959	RQ81384	OCC_191	indigrid_sd	BAY	210 MAIN BAY - 220 KV KADARPUR (GPTL) - BUS 1 (GPTL) AT KADARPUR(GPTL)	GPTL	D	Annual preventive maintenance	26/Feb/2022	08:00	26/Feb/2022	20:00	AMP Work	PLANNED	Approved	26-Feb-22	08:00	26-Feb-22	20:00	
960	RQ81376	OCC_191	indigrid_sd	BAY	211 MAIN BAY - 220 KV KADARPUR (GPTL) - BUS 1 (GPTL) AT KADARPUR(GPTL)	GPTL	D	Annual preventive maintenance	24/Feb/2022	08:00	24/Feb/2022	20:00	AMP Work	PLANNED	Approved	24-Feb-22	08:00	24-Feb-22	20:00	
961	RQ81374	OCC_191	indigrid_sd	BAY	210 MAIN BAY - 220 KV KADARPUR (GPTL) - BUS 1 (GPTL) AT KADARPUR(GPTL)	GPTL	D	Annual preventive maintenance	22/Feb/2022	08:00	22/Feb/2022	20:00	AMP Work	PLANNED	Approved	22-Feb-22	08:00	22-Feb-22	20:00	

962	RQ81373	OCC_191	indigrid_sd	BAY	209 MAIN BAY - 220 KV KADARPUR (GPTL) - BUS 1 (GPTL) AT KADARPUR(GPTL)	GPTL	D	Annual preventive maintenance	21/Feb/2022	08:00	21/Feb/2022	20:00	AMP Work	PLANNED	Approved	21-Feb-22	08:00	21-Feb-22	20:00	
963	RQ81372	OCC_191	indigrid_sd	BAY	208 MAIN BAY - 220 KV KADARPUR (GPTL) - BUS 1 (GPTL) AT KADARPUR(GPTL)	GPTL	D	Annual preventive maintenance	18/Feb/2022	08:00	18/Feb/2022	20:00	AMP Work	PLANNED	Approved	18-Feb-22	08:00	18-Feb-22	20:00	
964	RQ81539	OCC_191	cpcc1_sd	BAY	206 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT MEERUT(PG)	POWER GRID	C	CB Pole Overhauling	26/Feb/2022	08:00	01/Mar/2022	18:00		PLANNED	Approved	26-Feb-22	08:00	01-Mar-22	18:00	
965	RQ81536	OCC_191	cpcc1_sd	BAY	203 MAIN BAY - 220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-2 (POWERGRID)	POWER GRID	C	REPLACEMENT OF OLD CB BY NEW CGL BREAKER	23/Feb/2022	08:00	28/Feb/2022	18:00		PLANNED	Approved	23-Feb-22	08:00	28-Feb-22	18:00	CEA safety CLEARANE REQUIRED
966	RQ81538	OCC_191	cpcc1_sd	BAY	209 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT MEERUT(PG)	POWER GRID	C	CB Pole Overhauling	22/Feb/2022	08:00	25/Feb/2022	18:00		PLANNED	Approved	22-Feb-22	08:00	25-Feb-22	18:00	
967	RQ81428	OCC_191	cpcc1_sd	BAY	207 MAIN BAY - 220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1 AT ANTA(NT)	POWER GRID	C	Retroffing of MAIN BAY Breaker of ANTA-RAPPC Line main bay,	02/Feb/2022	10:00	10/Feb/2022	18:00	Till then ANTA-RAPPC line at NTPC End shall remain charge through Transfer BUS	PLANNED	Approved	02-Feb-22	10:00	10-Feb-22	18:00	

968	RQ80667	OCC_191	dadrigas_sd	BAY	202 BUS COUPLER BAY - 220 KV DADRIGAS(NT) - BUS 1 AND 220 KV DADRIGAS(NT) - BUS 2 AT 220 KV DADRIGAS(NT)	NTPC	D	Annual Shutdown	07/Feb/2022	08:00	08/Feb/2022	18:00		PLANNED	Approved	07-Feb-22	08:00	08-Feb-22	18:00	
969	RQ81026	OCC_191	cpcc3_sd	FSC	FSC(40%) OF 400 KV BALIA-SOHAWAL (PG) CKT-1 AT SOHAWAL(PG)	POWER GRID	D	AMP Works	17/Feb/2022	10:00	17/Feb/2022	18:00		PLANNED	Approved	17-Feb-22	10:00	17-Feb-22	18:00	
970	RQ81028	OCC_191	cpcc3_sd	FILTER BANK	400 KV 60 MVAR Filter Bank No B2Z11 at Vindhyachal-North(PG)	POWER GRID	C	RETRO FITMENT OF CIRCUIT BREAKER UNDER ADD CAP AT VINDHYACHAL S/S.Approved under CERC Order number 543/TT/2014 dtd. 20.09.2016	10/Feb/2022	10:00	09/Mar/2022	18:00	Power flow in Dual Block operation will be limited to 350MW in absence of any base filter i.e. B2Z11, B2Z21	PLANNED	Approved	10-Feb-22	10:00	09-Mar-22	18:00	Any restriction on Power Order. If there is may be availed after Rihad Dadri Bipole outage.

Outages proposed in other RPCs requiring NRPC approval

Sl No	outages proposed in	Name of Requesting Agency	Name of Elements	From		To		Basis	Reason	Remarks (if Any)	S/d Status	NRPC Remarks
1	WRPC	MP_SLDC	220KV-MALANPUR-MP-AURIYA	4/Feb/22	9:00	4/Feb/22	17:00	D	FOR LINE MAINTENANCE WORK		approved	subject to NTPC consent
2	WRPC	MP_SLDC	220KV-MALANPUR-MP-AURIYA	14/Feb/22	9:00	14/Feb/22	17:00	D	FOR BAY EQUIPMENT MAINTENANCE AND TESTING WORK		approved	subject to NTPC consent
3	WRPC	MP_SLDC	220KV-MEHGAON-MP-AURIYA	8/Feb/22	9:00	8/Feb/22	17:00	D	FOR LINE MAINTENANCE WORK		approved	subject to NTPC consent
4	WRPC	MP_SLDC	220KV-MEHGAON-MP-AURIYA	21/Feb/22	9:00	21/Feb/22	17:00	D	220KV MAIN BUS SHUTDOWN FOR FIRE WEDGE CONNECTOR INSTALLATION WORK AT 220KV S/S MEHGAON & PRE MONSOON MAINTANENECE WORK		approved	subject to NTPC consent
5	WRPC	MP_SLDC	220KV-MEHGAON-MP-AURIYA	22/Feb/22	9:00	22/Feb/22	17:00	D	220KV MAIN BUS SHUTDOWN FOR FIRE WEDGE CONNECTOR INSTALLATION WORK AT 220KV S/S MEHGAON & PRE MONSOON MAINTANENECE WORK		approved	subject to NTPC consent
6	WRPC	MP_SLDC	220KV-BHANPURA-MP-NIPANIYA	22/Feb/22	8:00	22/Feb/22	18:00	D	FOR LINE MAINTENANCE WORK	NR drawal restriction required up to 150 MW(max)	approved	NR drawal restriction required up to 150 MW(max). Subject to rajasthan consent.
7	WRPC	MP_SLDC	220KV-SUWASARA-MP-NIPANIYA	17/Feb/22	8:00	17/Feb/22	18:00	D	FOR LINE MAINTENANCE WORK	NR drawal restriction required up to 150 MW(max)	approved	NR drawal restriction required up to 150 MW(max). Subject to rajasthan consent.
8	WRPC	MP_SLDC	220KV-BHANPURA-MP-RANPUR	9/Feb/22	8:00	9/Feb/22	18:00	D	FOR LINE MAINTENANCE WORK	NR drawal restriction required up to 150 MW(max)	approved	Subject to rajasthan consent.
9	WRPC	MP_SLDC	220KV-BHANPURA-MP-MODAK	24/Feb/22	8:00	24/Feb/22	18:00	D	FOR LINE MAINTENANCE WORK	NR drawal restriction required up to 150 MW(max)	approved	Subject to rajasthan consent.
10	WRPC	MP_SLDC	132KV-SABALGARH-SHEOPUR + TAP TO KANDHAR	1/Feb/22	9:00	10/Feb/22	17:00	D	AUTO MODE TO NON-AUTO MODE FOR STRINGING OF OPGW		approved	

Outage Planning of Transmission Elements of APRL Kawai during the period of February - 2022												
S. No.	kV	Line/Bay	From		To		Basis	Reason	Type Construct ion/Routi ne	Remark	Shutdown Status	NRPC Remarks
			Date	Time	Date	Time						
1	400kV	414 Tie bay of Kawai - Chhabra line # 3 at Kawai SCTPS.	08.02.2022	9:00	08.02.2022	19:00	Daily	Annual maintenance and testing of bay equipment's (CT,Breaker & Isolator).	R	400 KV Kawai - Chhabra Line # 3 shall be available through Main bay 413.	approved	
2	400kV	410 Main bay of Station transformer # 2 at Kawai SCTPS.	10.02.2022	9:00	10.02.2022	19:00	Daily	Annual maintenance and testing of bay equipment's. (CT & Breaker)	R	Station transformer # 2 shall be available through tie bay 411.	approved	
3	400kV	401 Main bay of Bus reactor#1 at Kawai SCTPS.	14.02.2022	9:00	15.02.2022	19:00	Continuous	Circuit Breaker Overhauling	R	Bus reactor # 1 shall be available through Tie bay 402.	approved	
4	400kV	403 Main bay of Kawai - Anta line#1 at Kawai SCTPS.	16.02.2022	9:00	17.02.2022	19:00	Continuous	Circuit Breaker Overhauling	R	400 KV Kawai - Anta Line # 1 shall be available through Tie bay 402.	approved	
5	400kV	413 Main bay of Kawai - Chhabra Line#3 at Kawai SCTPS.	18.02.2022	9:00	19.02.2022	19:00	Continuous	Circuit Breaker Overhauling	R	400 KV Kawai - Chhabra Line # 3 shall be available through Tie bay 414.	approved	
6	400kV	400 KV Bus # 1 at Kawai SCTPS.	23.02.2022	9:00	24.02.2022	19:00	Continuous	Annual maintenance of 400 KV Bus connecting isolators.	R	400 KV Bus # 2 shall be available.	approved	subject to rajasthan consent. May be given on daily basis
7	400kV	400KV BUS 1 AT DEEDWANA(MTS)	7/Feb/22	9:00	7/Feb/22	18:00	Daily	For annual preventive maintenance purpose	R		approved	
8	400kV	400KV BUS 2 AT DEEDWANA(MTS)	8/Feb/22	9:00	8/Feb/22	18:00	Daily	For annual preventive maintenance purpose	R		approved	
9	400kV	220kV Bus-1 at Didwana SS	9/Feb/22	9:00	9/Feb/22	18:00	Daily	For annual preventive maintenance purpose	R		approved	
10	400kV	220kV Bus-2 at Didwana SS	10/Feb/22	9:00	10/Feb/22	18:00	Daily	For annual preventive maintenance purpose	R		approved	
11	400kV	400/220 KV 315 MVA ICT 1 AT DEEDWANA(MTS)	21/Feb/22	9:00	21/Feb/22	18:00	Daily	For annual preventive maintenance purpose	R		approved	
12	400kV	220/132 KV 100 MVA ICT 3 AT DEEDWANA(MTSCL)	24/Feb/22	9:00	24/Feb/22	18:00	Daily	For annual preventive maintenance purpose	R		approved	
13	400kV	400 KV ALWAR(ATIL)-HINDAUN(RS) (ATIL) CKT-1	15/Feb/22	8:00	15/Feb/22	18:00	Daily	Shutdown required for Annual maintenance of transmission Line.	R		approved	
14	400kV	400 KV BIKANER(RS)-DEEDWANA(MTS) (RS) CKT-1	21/Feb/22	8:00	21/Feb/22	18:00	Daily	Shutdown required for Annual maintenance of transmission Line.	R		approved	
15	400kV	400 KV SURATGARH SCTPS(RVUN)-BIKANER(RS) (RS) CKT-1	28/Feb/22	8:00	28/Feb/22	18:00	Daily	Shutdown required for Annual maintenance of transmission Line.	R		approved	
16	400kV	400 KV SURATGARH SCTPS(RVUN)-BIKANER(RS) (RS) CKT-2	28/Feb/22	8:00	28/Feb/22	18:00	Daily	AR to be kept OFF for safety purpose during 400 kV SSCTPS-Bikaner (ATRL) CKT-1.	R		approved	

Scheduled Outage Proposal for Feb 2022 - NRPC System

S.No.	Voltage	Line/Equipment Names as per NRLDC Nomenclature	From Date	From Time	To Date	To Time	Basis	Reason	Agency	Shutdown Status	NRPC Remarks
1	400KV	400 KV MAHINDERGARH(APL)-DHANODA(HV) (ATIL) CKT-1	1/Feb/22	8:00	15/Feb/22	18:00	Continuous	Continuous shutdown required for completion of all erection activities of New 12 ohm Series Reactor for 400 KV MAHINDERGARH(APL)-DHANODA(HV) (ATIL) CKT-1.	ATIL-ADANI	approved	ATC Curtailment of 200-250 MW.
2	400KV	400 KV MAHINDERGARH(APL)-DHANODA(HV) (ATIL) CKT-2	16/Feb/22	8:00	28/Feb/22	18:00	Continuous	Continuous shutdown required for completion of all erection activities of New 12 ohm Series Reactor for 400 KV MAHINDERGARH(APL)-DHANODA(HV) (ATIL) CKT-2.	ATIL-ADANI	approved	ATC Curtailment of 200-250 MW.

Proposed Shutdown for the Month of January, 2022

Not Found in Portal

S.No.	Detail of transmission element		Category to which transmission element belong (A/B/C)	Date		Timings		Purpose	Daily/Continuous basis	Shutdown Status	NRPC Remarks
	Voltage level	Name		From	To	From	To				
1	400 kV	50 MVAR Shunt Reactor (VP Line) Muzaffarnagar	A	12.02.2022	12.02.2022	10:00	14:00	For Tan Delta testing	Daily	approved	
2	400 kV	PGCIL 400 KV DC TWIN MOOSE SASARAM-ALLAHABAD LINE (CIRCUIT II)	A	10.02.2022	11.02.2022	9:00	17:00	OVERHEAD CROSSING OF UNDERCONSTRUCTION 400 KV DC TWIN MOOSE VARANASI (PGCIL)-JAUNPUR LINE BETWEEN LOCATION NO 29 & 30	Daily	approved	Subjected to ERPC approval

FORMAT I(A): REQUEST FOR TRANSMISSION ELEMENT OUTAGE TO RPC

(SHUTDOWNS)

INDENTING AGENCY		PGCIL, CPCC (NR-III),Lucknow		FOR THE MONTH		Jan'22		DATE		DD:MM:YYYY		Shutdown Status	NRPC Remarks		
S.N.	NAME OF REQUESTING AGENCY	LINE DETAILS						PROPOSED DATE AND TIME							
		VOLT LEVEL (KV)	FROM S/S	TO S/S	OWNER	CKT ID	INTER/ INTRA REGIONAL	DAILY/ CONTINUOUS	REASON	FROM				TO	
										DATE	TIME			DATE	TIME
1	PGCIL	400 KV	Allahabad (PG)	Sasaram (PG)	POWER GRID	1	INTER	DAILY	For Replacement of Insulator at Loc no 553	10.02.2022	8:00	10.02.2021	18:00	approved	Subjected to ERPC approval

FORMAT I(B): REQUEST FOR BUS,BAY,ICTs,FACTS,FSCs,SVCs etc OUTAGE TO RPC

(PLANNED SHUT DOWNS)														
INDENTING AGENCY		PGCIL, CPCC (NR-III), LUCKNOW		FOR THE MONTH of January '22		DATE		DD:MM:YYYY		Remarks	Shutdown Status	NRPC Remarks		
S.N	NAME OF REQUESTING AGENCY	VOLT LEVEL (KV)	NAME OF ELEMENTS (ICT, B/R, SVC, Bays, etc)	OWNER	INTER/ INTRA REGION	DAILY/ CONTINUOUS	Reason	PROPOSED DATE AND TIME						
								FROM					TO	
								DATE	TIME				DATE	TIME
1	POWERGRID	400KV	B2Z21 Filter at HVDC Vindhyachal BTB	POWERGRID	INTRA	CONTINUOUS	Retrofitment of CB under ADD-CAP at Vindhyachal S/S under CERC Order No.543/TT/2014	10-Feb-22	8:00	9-Mar-22	18:00	350 MW in absence of any base filter.	approved	
2	POWERGRID	400KV	W1.W3.Q1 ICT-1 Main Bay at Agra	POWERGRID	INTRA	DAILY	AMP of CBs and CTs	23.02.2022	9:00	23.02.2022	17:30		approved	
3	POWERGRID	400KV	W1.W3.Q1 ICT-1 & ICT-2 Tie Bay at Agra	POWERGRID	INTRA	DAILY	AMP of CBs and CTs	26.02.2022	9:00	26.02.2022	17:30		approved	
4	POWERGRID	400KV	400KV BUS SECTIONALIZER (WCB-1) at Agra	POWERGRID	INTRA	DAILY	AMP of CBs and CTs	08.02.2022	9:00	08.02.2022	17:30		approved	
5	POWERGRID	400KV	400KV BUS SECTIONALIZER (WCB-2) at Agra	POWERGRID	INTRA	DAILY	AMP of CBs and CTs	09.02.2022	9:00	09.02.2022	17:30		approved	

POWERGRID NORTHERN REGION-II

SUBJECT :- Additional SD REQUEST FOR TRANSMISSION ELEMENTS for 191st OCC MEETING

S.N.	Details of Transmission Element		Category of element	DURATION				Daily/ Continuous	Reason	Shutdown Status	NRPC Remarks
	Voltage level (KV)	NAME OF THE ELEMENT AND SUBSTATION		FROM		TO					
				DATE	TIME	DATE	TIME				
1	220KV	25 MVar 220kv Bus Reactor at Amritsar S/s.	A	14.02.2022	10:00 HRS	14.02.2022	12:00 HRS	DAILY	FOR CT oil sampling after first charging.	approved	
2	220 KV	220 KV Bus -1 at Kala Amb	C	08.02.2022	09.00 Hrs	08.02.2022	17.00 Hrs	Daily	For AMP works.	approved	
3	220KV	220 KV Bus -2 at Kala Amb	C	09.02.2022	09.00 Hrs	09.02.2022	17.00 Hrs	Daily	For AMP works.	approved	
4	400 KV	424 Bay (Moga-1 Line Main Bay) at Kishenpur	A	18.02.2022	9:00 Hrs	18.02.2022	18:00 Hrs	Daily	For BB extension work/ BB Stability works for upcoming 01 No. 400KV 125 MVAR Reactor bay in Bay No 427.	approved	
5	132 KV	Mahanpur-Kathua Line	B	23.02.2022	10:00 Hrs	23.02.2022	0.625 Hrs	Daily	For AMP works.	approved	subject to JK consent in real time
6	132 KV	Mahanpur-Sewa-II Line	B	25.02.2022	10:00 Hrs	25.02.2022	0.625 Hrs	Daily	For AMP works.	approved	subject to JK consent in real time
7	132 KV	132 KV Mahanpur - Kathua Transmission Line.	B	17.02.2022	10:00 hrs	17.02.2022	15:00 hrs	Daily	For repair of Conductor between Tower No 110 & 111.	approved	subject to JK consent in real time
8	132 KV	132 KV Sewa - Kathua Transmission Line.	B	17.02.2022	10:00 hrs	17.02.2022	15:00 hrs	Daily	For working in 132 KV Mahanpur - Kathua Transmission Line. Other circuit A/R Relay required in Non Auto mode.	approved	subject to JK consent in real time
9	132 KV	132 KV D/C Sewa-II Hiranagar Transmission Line Ckt-I	B	17.02.2022	10:00 hrs	17.02.2022	15:00 hrs	Daily	This line passes under the 132 KV Mahanpur Kathua TL. S/D required for safety purpose for repair of Conductor between Tower No 110 & 111 of 132 KV Mahanpur - Kathua T/L.	approved	subject to JK and sewa-II consent in real time
10	132 KV	132 KV D/C Sewa-II Hiranagar Transmission Line Ckt-II	B	17.02.2022	10:00 hrs	17.02.2022	15:00 hrs	Daily	This line passes under the 132 KV Mahanpur Kathua TL. S/D required for safety purpose for repair of Conductor between Tower No 110 & 111 of 132 KV Mahanpur - Kathua T/L.	approved	subject to JK and sewa-II consent in real time
11	765 KV	BIKANER TO MOGA CKT I & II	A	20.02.2022	08:00 hrs	22.02.2022	18:00 hrs	Continuous	For rectification of tower peak at Loc No. 986 & 988 and replacement of 23 Nos. polymer insulators (12 Nos. on ckt-1 and 11Nos. on ckt-2).	approved	subject to availability of all other line at bhada-II and bikaner
12	220KV	220KV BBMB Jagadhari-Kurukshetra S/C Transmission Line, (220kv BBMB KHERA , Jagadhari SubStation, Yamunanagar,Haryana)		01.02.2022	10:00 hrs	01.02.2022	18:00 hrs	On Requested date	For Stringing of conductors of 220KV Abdullapur-Jagadhari Transmission line(DFCCIL Project) between span location no. 16 & 17 of 220KV S/C Jagadhari-Kurukshetra BBMB line	approved	subject to haryana and BBMB consent
13	220KV	220KV , YTPP-Abdullapur D/C Transmission Line 400/220kv Abdullapur S/S		10.02.2022	10:00 hrs	10.02.2021	18:00 hrs	On Requested date	For Stringing of conductors of 220KV Abdullapur-Jagadhari Transmission line(DFCCIL Project) between span location no. 86 & 87 of 220KV D/C YTPP-Abdullapur Transmission line	approved	subject to haryana and BBMB consent

**LIST OF ADDITIONAL SHUTDOWNS PROPOSED FOR APPROVAL IN OCC-185 MEETING
(PLANNED SHUTDOWNS)**

FROM: Sr.DGM-CPCC, New Delhi
DATE:- 11/01/22

TO : SE(OPN), NRPC, N DELHI
Copy: Sr.GM (SO-1), NRLDC

Following S/D are required during the month of JAN/FEB, 2022 for 191th OCC. Kindly accord your approval so that site mobilisation may be arranged accordingly.

S.No.	ELEMENTS	OWNER	MODE	DURATION				PURPOSE	Remarks	NLDC/ RLDC Remarks	Shutdown Status	NRPC Remarks
				FROM		TO						
				DATE	TIME	DATE	TIME					
Contruccion Related Additional Shutdown												
1	765 BUS-I at FATEHGARH_2		Daily	20.01.2022	1600 hrs	22.01.2022	2330 hrs	For Protection testing and Bus Bar extension of 765/400 KV ICT-4 HV Side.	765/400KV ICT-1 shall also be under shutdown as 765KV Dia with BUS-2 is under construction.		approved	
2	765KV BUS-II at FATEHGARH_2		Daily	23.01.2022	1600 hrs	25.01.2022	2330 hrs	For protection testing of 765KV Fatehgarh_2-Bhadla D/C line	765 BHADLA_2 CKT-I shall also be under shutdown as 765KV Dia with BUS-1 shall be commissioned with ICT-4		approved	
3	400KV BUS-I at FATEHGARH_2		Daily	27.01.2022	1600 hrs	28.01.2022	2330 hrs	For protection testing and Bus Bar extension of 765/400 KV ICT-4 LV Side.	765/400KV ICT-1 shall also be under shutdown as 400KV Tie Bay(414) is under commisioning stage.		approved	
765KV/400kV Lines												
1	765kV Phagi-Bhiwani Ckt-II		Daily	22.02.2022	09:00Hrs	22.02.2022	1800 Hrs	For AMP of Line Equipment and LR at Bhiwani end	along with line Reactor and other ckt will be in non auto mode.	May be allowed	approved	NR import curtailment 400MW
3	400KV D/C Fatehagarh-II to Fatehagr-I		Daily	20.01.2022	1430Hrs	22.01.2022	2000 Hrs	For tapping arrangement work(jumper connection work) from AP 22 - 2/0 to Adani Line (LOOP IN) old section for charging of New 765 KV D/C FATEHGARH-2-- BHADLA lines and for human safety due to heavy induction on the same tower.			approved	
4	400KV D/C Fatehagarh-II to Fatehagr-II		Daily	23.01.2022	1430Hrs	25.01.2022	2000 Hrs	For tapping arrangement work(jumper connection work) from AP 22 - 2/0 to Adani Line (LOOP IN) old section for charging of New 765 KV D/C FATEHGARH-2-- BHADLA lines and for human safety due to heavy induction on the same tower.			approved	
5	400KV ROORKI-KASHIPUR-1		Cont	27.01.2022	0900Hrs	10.02.2022	1800 Hrs	Shifting of line on ERS due to tower loc.169 endangered due to change in river course.			approved	subject to d-3 consent
6	400KV ROORKI-KASHIPUR-2		Cont	27.01.2022	0900Hrs	10.02.2022	1800 Hrs	Shifting of line on ERS due to tower loc.169 endangered due to change in river course.			approved	subject to d-3 consent
7	400KV HISAR(pg)-BBMB BHIWANI LINE		Daily	01.02.2022	0900Hrs	01.02.2022	1800 Hrs	AMP WORKS			approved	
8	400KV HISAR-BHIWANI LINE-3		Daily	02.02.2022	0900Hrs	02.02.2022	1800 Hrs	AMP WORKS			approved	
9	400KV HISAR- MOGA LINE-3		Daily	03.02.2022	0900Hrs	03.02.2022	1800 Hrs	AMP WORKS			approved	
10	220KV HISAR- HISAR I/A LINE-1		Daily	04.02.2022	0900Hrs	04.02.2022	1800 Hrs	AMP WORKS			approved	subject to haryana consent
11	220KV HISAR- SANGWAN LINE-1		Daily	05.02.2022	0900Hrs	05.02.2022	1800 Hrs	AMP WORKS			approved	subject to haryana consent
12	220KV HISAR SANGWAN LINE-2		Daily	07.02.2022	0900Hrs	07.02.2022	1800 Hrs	AMP WORKS			approved	subject to haryana consent
400/220KV Bus/Reactor												
1	125 MVAR BUS REACTOR at Mandola		Daily	02.02.2022	0900Hrs	02.02.2022	1800 Hrs	CSD FINE TUNNING AND CT OIL SAMPLING			rejected	deferred to next occ

2	125MVAR BUS REACTOR-3 AT HISAR		DAILY	08.02.2022	0900Hrs	08.02.2022	1800 Hrs	CSD FINE TUNING			rejected	deferred to next occ
400/220KV Bus												
1	400kV BUS-1 at Bhinmal		DAILY	03.02.2022	9:00:00 AM	03.02.2022	18:00	AMP WORKS			approved	
2	400kV BUS-2 at Bhinmal		DAILY	04.02.2022	9:00:00 AM	04.02.2022	18:00	AMP WORKS			approved	
3	220kV BUS-1 at Bhinmal		DAILY	23.02.2022	9:00:00 AM	23.02.2022	18:00	AMP WORKS			approved	
4	220kV BUS-2 at Bhinmal		DAILY	24.02.2022	9:00:00 AM	24.02.2022	18:00	AMP WORKS			approved	
5	220kV Transfer Bus at Bhinmal		DAILY	25.02.2022	9:00:00 AM	25.02.2022	18:00	AMP WORKS			approved	
6	220kV BUS-1 at Hisar		DAILY	10.02.2022	9:00:00 AM	10.02.2022	18:00	AMP WORKS			approved	
7	220kV BUS-2 at Hisar		DAILY	12.02.2022	9:00:00 AM	12.02.2022	18:00	AMP WORKS			approved	
8	220kV Transfer Bus at Hisar		DAILY	13.02.2022	9:00:00 AM	13.02.2022	18:00	AMP WORKS			approved	
400/220kV Bays												
1	401 Main Bay of 400 KV Kankroli Line at 400 KV RVPNL, Jodhpur SS		Daily	09.02.2022	9:00:00 AM	09.02.2022	18:00	AMP work at 400 KV RVPNL Jodhpur SS	AMP work at 400 KV RVPNL Jodhpur SS		approved	
2	MAIN BAY 203(ICT-3 IV SIDE) AT DTL BAWANA		Cont.	23.02.2022	9:00:00 AM	28.02.2022	1830	CB Overhauling work.			approved	
3	400kV Mahendergarh-IV Main 424 Bay at Bhiwani		Cont.	05.02.2022	9:00:00 AM	25.02.2022	18:00	For commissioning of Series Reactor and Dia Upgeadation from 2000A to 3000A for Bus splitting scheme SS34(Line Yet to be commissionend)			approved	subject to ftc/CEA clearance
4	400kV Mahendergarh-IV Tie 423 Bay at Bhiwani		Cont.	05.02.2022	9:00:00 AM	25.02.2022	18:00	For commissioning of Series Reactor and Dia Upgeadation from 2000A to 3000A for Bus splitting scheme SS34(Line Yet to be commissionend)			approved	subject to ftc/CEA clearance
5	400 kV Bus reactor R2&R3 Main Bay (40952)		Cont.	07.02.2022	9:00:00 AM	08.02.2022	18:00	CSD Installation and commissioning			approved	
6	220 kv RAPP-B (NP) -Chittorgarh # Ckt -2 - Main bay chanderia end /RRVPNL SS (RS) END		Cont.	07.02.2022	09-00hrs	12.02.2022	18-00hrs	Replacement / retrofitting of main bay Circuit breaker , Line remain service through transfer bus circuit breaker at Chanderia /RRVPNL end.AUTORECLOSE WILL BE OUT OF SERVICE DURING LINE IN SERVICE WITH Transfer bus .			approved	CEA clearance required
7	220 kv RAPP-B (NP)-Chittorgarh # Ckt -1 - Main bay 220 KV Chanderia end /RRVPNL SS (RS) END		Cont.	14.02.2022	09-00hrs	19.02.2022	18-00hrs	Replacement / retrofitting of main bay Circuit breaker , Line remain service through transfer bus circuit breaker at Chanderia /RRVPNL end.AUTORECLOSE WILL BE OUT OF SERVICE DURING LINE IN SERVICE WITH Transfer bus .			approved	CEA clearance required
8	220 kv RAPP-B (NP)-Debari MAIN BAY --- 220 KV DEBARI-RRVPNL (RS) END		Cont.	21.02.2022	09-00hrs	26.02.2022	18-00hrs	Replacement / retrofitting of main bay Circuit breaker , Line remain service through transfer bus circuit breaker at Debari end /RRVPNL end. ,			approved	CEA clearance required

FORMAT 1(A): REQUEST FOR TRANSMISSION ELEMENT OUTAGE TO RPC
(PLANNED SHUTDOWNS)

S/D requested Group (including TL/SS/Cons/Others)	INDENTING AGENCY		AM/CPCC(NR-1)			Feb-2022		DATE	27/12/2021				REMARKS	Shutdown Status	NRPC Remarks
	S.N.	NAME OF REQUESTING AGENCY	VOLT LEVEL (KV)	LINE DETAILS			DAILY/ CONTINU OUS	REASONS	PROPOSED DATE AND TIME						
				OWNER	INTER/ INTRA REGIONAL	FROM			TO						
						DATE			TIME	DATE	TIME				
Fatehgarh-2 Substation	POWERGRID	765	765 kV D/C Fatehgarh-2 to Fatehgarh-1 CKT#1 [Loop IN] Charged at 400KV	POWERGRID	Intra Regional	DAILY	For Installation of Bird Diverters	25.01.2022	16:00	30.01.2022	23:00	Other Ckt will be in non-auto	approved		
Fatehgarh-2 Substation	POWERGRID	765	765 kV D/C Fatehgarh-2 to Fatehgarh-1 CKT#2 [Loop IN] Charged at 400KV	POWERGRID	Intra Regional	DAILY	For Installation of Bird Diverters	31.01.2022	16:00	05.02.2022	23:00	Other Ckt will be in non-auto	approved		
Fatehgarh-2 Substation	POWERGRID	765	765kV Fatehgarh-2-Bhadla-2-Ckt-I	TBCB	Intra Regional	DAILY	For Installation of Bird Diverters	06.02.2022	16:00	12.02.2022	23:00	Other Ckt will be in non-auto	approved		
Fatehgarh-2 Substation	POWERGRID	765	765kV Fatehgarh-2-Bhadla-2-Ckt-II	TBCB	Intra Regional	DAILY	For Installation of Bird Diverters	13.02.2022	16:00	19.02.2022	23:00	Other Ckt will be in non-auto	approved		
Fatehgarh-2 Substation	POWERGRID	765	765kV Fatehgarh-2-Bhadla-2-Ckt-I	TBCB	Intra Regional	DAILY	For Installation of Bird Diverters	19.02.2022	16:00	22.02.2022	23:00	Other Ckt will be in non-auto	approved		
Fatehgarh-2 Substation	POWERGRID	765	765kV Fatehgarh-2-Bhadla-2-Ckt-II	TBCB	Intra Regional	DAILY	For Installation of Bird Diverters	23.02.2022	16:00	26.02.2022	23:00	Other Ckt will be in non-auto	approved		

Sub: NTPC Koldam new over haul schedule for Jan 2022 OCC Approval.

NTPC has submitted that as intimated by Station approved over haul of Koldam during Dec 2020 OCC Could not be availed during Jan 2022 due to spread of COVID-19,

The revised dated for overhauling of KOLDAM HPS as submitted buy NTPC are as below:-

Annual Inspection Plan of Koldam HPS for FY 2021-22

Unit	From	To	Days
3	31-Jan-22	4-Feb-22	5
4	8-Feb-22	12-Feb-22	5
1	17-Feb-22	21-Feb-22	5
2	25-Feb-22	1-Mar-22	5

Shutdown Status

approved

NRPC Remarks

Shutdown Request by NTPC:

Unchahar St-2 U#1-210 mw planned shut down for over haul have been approved in 190th OCC from 27.01.2022 for 40 days as requested.

During last few days Unchahar St-2 U#2-210 mw Unit Turbine axial shift having increasing trend, Therefore Unchahar St-2 U#2-210 mw will be taken under s/d for over haul (in place of Unchahar St-2 U#1). This will be 40 days s/d starting 27.01.2022.

Shutdown Status

approved

NRPC Remarks

subject to UP consent


Format I(A): Request for transmission element outage by Indenting agency to RPC																	
Indenting Agency		NHPC LTD.	For the Month	Jan-22			Date			Proposed Date and Time					Shutdown Status	NRPC Remarks	
Sl. No.	Name of the Requesting Agency	Voltage Level (kV)	Line Details				Ckt ID	Inter-Regional / Intra-Regional	Daily/Continuous	Reason	From Date	From Time	To Date	To Time	Remarks	Shutdown Status	NRPC Remarks
			From substation	To substation	Owner												
1	Dulhasti, NHPC LIMITED	400 kV	Dulhasti	Kishenpur	PGCIL	Dulhasti-Kishenpur 400 kV Line-1	Inter regional	Daily	Maintenance works	22-Jan-2022	9:00	22-Jan-2022	17:00	During shutdown of line, the Bus Coupler shall also be checked for its smooth operation.	approved		
2	Chamera PS I, NHPC LIMITED	400 kV	Chamera-I	Jalandhar	PGCIL	Chamera-I - Jalandhar 400 kV Line-1	Inter regional	Daily Basis	Implementation of SCADA system at CPS-I	7-Feb-2022	9:00	8-Feb-2022	18:00	Implementation of SCADA system at CPS-I	approved		
3	Chamera PS I, NHPC LIMITED	400 kV	Chamera-I	Jalandhar	PGCIL	Chamera-I - Jalandhar 400 kV Line-2	Inter regional	Daily Basis	Implementation of SCADA system at CPS-I	9-Feb-2022	9:00	10-Feb-2022	18:00	Implementation of SCADA system at CPS-I	approved		
4	Chamera PS I, NHPC LIMITED	400 kV	Chamera-I	Chamera-II	PGCIL	Chamera-I - Chamera-II 400 kV Line	Inter regional	Daily Basis	Implementation of SCADA system at CPS-I	11-Feb-2022	9:00	12-Feb-2022	18:00	Implementation of SCADA system at CPS-I	approved		

Sr. No.	Transmission Line Name	Daily/Continuous	Reason	Requested from Date and Time	Requested to Date and Time	S/d Status	NRPC Remarks
1	NAPP-SAMBHAL 220 kV Line	C	CVT replacement for Phase-B	18.01.2022 & 0800 hrs	18.01.2022 & 2100 hrs	approved	subject to UP consent
2	NAPP-SIMBHOLI 220 kV Line	C	CVT replacement for Phase-Y and B	21.01.2022 & 0800 hrs	22.01.2022 & 2100 hrs	approved	subject to UP consent
3	NAPP-KHURJA 220 kV Line	C	CVT replacement for Phase-Ph-R, Y and B	27.01.2022 & 0800 hrs	28.01.2022 & 2100 hrs	approved	subject to UP consent
4	NAPP-DEBAI 220 kV Line	C	CVT replacement for Phase-Ph-R and Y	01.02.2022 & 0800 hrs	02.02.2022 & 2100 hrs	approved	subject to UP consent
5	NAPP-ATRAUALI 220 kV Line	C	CVT replacement for Phase-Ph-R and B	08.02.2022 & 0800 hrs	09.02.2022 & 2100 hrs	approved	subject to UP consent

Subject : Shutdown of the ADHPL Line for rerouting work-Intimation to HPPTCL and rerouting diagraph

ADHPL Dedicated Transmission System have applied for a complete shut down for 15 days starting from 01.02.2022 to 15.02.2022. They have intimated the HPPTCL (STU of HP) to inform its customers who are using the line and issue the required NOC. The shutdown is required for the rerouting of the line for four laining project of National Highway in the State of HP.

Route Alignment Lay Out Plan



Shutdown Status

approved

NRPC Remarks

subject to hpsldc consent and CEA clearance

Shutdown Request by PSTCL

PSTCL has requested to allow the auto-reclosure disable of **400KV Talwandi Sabo-Dhuri D/C** from **01/02/2022 to 28/02/2022** from 0800 hours to 1800 hours on daily basis, for Supply, Erection, Testing and Commissioning of OPGW along with its Terminal Equipment on 132kV/220 kV/400 kV Transmission Lines & Substation of PSTCL Systems by M/s. Sterlite Power.

Shutdown Status

approved

NRPC Remarks

s/d for auto reclosure in non auto mode