

Proposed Outage Program of 192nd OCC meeting of NRPC															
Sr No	Reference Number	OCC Number	Name of Requesting Agency	Element Type	Element Name	Daily/Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Request Type	Shutdown Status	NLDC/RLDC Comments
1	RQ84084	OCC_192	antagas_sd	GENERATING UNIT	88.71 MW ANTA GPS - UNIT 3	C	GT#3 Planned outage	16/Mar/2022	00:00	31/Mar/2022	00:00	Excitation system and WHRB RLA Work	PLANNED	Requested	
2	RQ84065	OCC_192	ntpcos_sd	GENERATING UNIT	500 MW RIHAND-I STPS - UNIT 2	C	Boiler+FGD Gate Installation+Generator	16/Mar/2022	00:00	19/Apr/2022	23:59	subjected covid conditions in UK	PLANNED	Requested	
3	RQ84131	OCC_192	rampur_sd	GENERATING UNIT	68.67 MW RAMPUR HEP - UNIT 1	C	Annual Planned Maintenance	04/Mar/2022	00:00	16/Mar/2022	18:00		PLANNED	Requested	
4	RQ84031	OCC_192	jhakri_sd	GENERATING UNIT	250 MW NATHPA-JHAKRI HPS - UNIT 5	C	Annual Planned Maintenance of Unit#5	01/Mar/2022	20:00	10/Mar/2022	18:00		PLANNED	Requested	
5	RQ83838	OCC_192	singoli_sd	GENERATING UNIT	33 MW SINGOLI BHATWARI HEP - UNIT 1	C	Annual Maintenance	17/Mar/2022	08:00	31/Mar/2022	23:00	annual maintenance	PLANNED	Requested	
6	RQ84078	OCC_192	tehrli_sd	GENERATING UNIT	250 MW TEHRI HPS - UNIT 4	C	Annual Maintenance	25/Mar/2022	09:00	24/Apr/2022	00:00		PLANNED	Requested	
7	RQ83774	OCC_192	karcham_sd	GENERATING UNIT	250 MW KARCHAM WANGTOO HPS - UNIT 4	C	Annual Maintenance of unit-4	01/Mar/2022	00:00	20/Mar/2022	23:59		PLANNED	Requested	
8	RQ84204	OCC_192	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-1	C	Transmission Line Diversion work due to construction of Gorakhpur Link Expressway by UPEIDA	23/Mar/2022	08:00	26/Mar/2022	18:00	During this period all 04 poles will be under S/D	PLANNED	Requested	
9	RQ84205	OCC_192	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-2	C	Transmission Line Diversion work due to construction of Gorakhpur Link Expressway by UPEIDA	23/Mar/2022	08:00	26/Mar/2022	18:00	During this period all 04 poles will be under S/D	PLANNED	Requested	
10	RQ84217	OCC_192	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2	C	Transmission Line diversion work due to construction work of Bundelkhand expressway by UPEIDA and new railway track from Etah to Jawahar Thermal Power project of JVNL	15/Mar/2022	08:00	20/Mar/2022	18:00	During this period all 04 poles will be under S/D	PLANNED	Requested	
11	RQ84216	OCC_192	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-1	C	Transmission Line diversion work due to construction work of Bundelkhand expressway by UPEIDA and new railway track from Etah to Jawahar Thermal Power project of JVNL	15/Mar/2022	08:00	20/Mar/2022	18:00	During this period all 04 poles will be under S/D	PLANNED	Requested	
12	RQ84218	OCC_192	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-3	C	Transmission Line diversion work due to construction work of Bundelkhand expressway by UPEIDA and new railway track from Etah to Jawahar Thermal Power project of JVNL	15/Mar/2022	08:00	20/Mar/2022	18:00	During this period all 04 poles will be under S/D	PLANNED	Requested	
13	RQ84219	OCC_192	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-4	C	Transmission Line diversion work due to construction work of Bundelkhand expressway by UPEIDA and new railway track from Etah to Jawahar Thermal Power project of JVNL	15/Mar/2022	08:00	20/Mar/2022	18:00	During this period all 04 poles will be under S/D	PLANNED	Requested	
14	RQ84304	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-2	D	For Summer preparedness works(By WR2), A/R OFF on ckt-1 and dia to be kept open.	29/Mar/2022	09:00	29/Mar/2022	18:00		PLANNED	Requested	
15	RQ84305	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-1	D	A/R OFF on ckt-1 to facilitate Summer preparedness works in Ckt 2 by WR2 and dia to be kept open.	29/Mar/2022	09:00	29/Mar/2022	18:00		PLANNED	Requested	
16	RQ84242	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHPUR-SASARAM (PG) CKT-1	D	AMP OF ITS L/R BAY AT SASARAM AND RELAY FIRMWARE UPGRADATION WORK AT SASARAM END	29/Mar/2022	08:00	29/Mar/2022	18:00		PLANNED	Requested	
17	RQ84303	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-1	D	For Summer preparedness works(By WR2), A/R OFF on ckt-1 and dia to be kept open.	28/Mar/2022	09:00	28/Mar/2022	18:00		PLANNED	Requested	
18	RQ84306	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-2	D	A/R OFF on ckt-2 to facilitate Summer preparedness works in Ckt 1 by WR2 and dia to be kept open.	28/Mar/2022	09:00	28/Mar/2022	18:00		PLANNED	Requested	
19	RQ84336	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	D	A/R OFF on 765kV Gwalior-Orai to facilitate Summer Preparedness works of in 765kV Satna - Gwalior ckt 2 (By WR2)	26/Mar/2022	08:00	26/Mar/2022	18:00		PLANNED	Requested	
20	RQ84337	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-SATNA (PG) CKT-1	D	A/R OFF on 765kV Satna-Orai to facilitate Summer Preparedness works of in 765kV Satna - Gwalior ckt 2 (By WR2)	26/Mar/2022	08:00	26/Mar/2022	18:00		PLANNED	Requested	
21	RQ84301	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-SATNA (PG) CKT-1	D	Shut down nature defect rectification works by Satna TLM(WR2)	16/Mar/2022	09:00	16/Mar/2022	18:00		PLANNED	Requested	
22	RQ84302	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	D	A/R OFF to facilitate Shut down nature defect rectification works of 765kV Orai - Satna Ckt I (By WR2).	16/Mar/2022	09:00	16/Mar/2022	18:00		PLANNED	Requested	
23	RQ84248	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-2	D	REPLACEMENT OF BROKEN DISC GLASS INSULATOR AT DIFFERENT LOCATIONS, DAMAGED BY MISCREANTS (Tower location 32,160,163,173,196,234) BY ER-1	04/Mar/2022	08:00	05/Mar/2022	18:00		PLANNED	Requested	
24	RQ84300	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	D	A/R OFF for OPGW stringing under live line condition (by WR2)	01/Mar/2022	07:00	31/Mar/2022	19:00		PLANNED	Requested	
25	RQ83899	OCC_192	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	28/Mar/2022	09:00	28/Mar/2022	17:00		PLANNED	Requested	

26	RQ83896	OCC_192	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(P5G)-MOGAP(G) (PS) CKT-1	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	24/Mar/2022	09:00	24/Mar/2022	17:00			PLANNED	Requested
27	RQ83741	OCC_192	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NAKODAR(P5G)	D	Periodic Maintenance	22/Mar/2022	09:00	22/Mar/2022	17:00			PLANNED	Requested
28	RQ83889	OCC_192	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(P5G)-NAKODAR(P5G) (PS) CKT-2	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	21/Mar/2022	09:00	21/Mar/2022	17:00			PLANNED	Requested
29	RQ83891	OCC_192	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(P5G)-DHURI(P5) (PS) CKT-2	D	Jumper Checking /Tightening and tree trimming of tower no - 100 to 150	21/Mar/2022	09:00	22/Mar/2022	17:00			PLANNED	Requested
30	RQ83885	OCC_192	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(P5G)-NAKODAR(P5G) (PS) CKT-1	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	16/Mar/2022	09:00	16/Mar/2022	17:00			PLANNED	Requested
31	RQ83739	OCC_192	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NAKODAR(P5G)	D	Periodic Maintenance	15/Mar/2022	09:00	15/Mar/2022	17:00			PLANNED	Requested
32	RQ83740	OCC_192	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAKHU(P5)	D	Nut bolt tightening and cleaning of Bay 420 CT,CB,isolators and CB and cleaning of BMK and C&R Panel and the terminal tightening of CT JB and CB MB	15/Mar/2022	09:00	15/Mar/2022	17:00			PLANNED	Requested
33	RQ83880	OCC_192	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(P5G)-NAKODAR(P5G) (PS) CKT-1	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	14/Mar/2022	09:00	14/Mar/2022	17:00			PLANNED	Requested
34	RQ83883	OCC_192	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(P5G)-DHURI(P5) (PS) CKT-1	D	Jumper Checking /Tightening and tree trimming of tower no-100 to 150	14/Mar/2022	09:00	15/Mar/2022	17:00			PLANNED	Requested
35	RQ83760	OCC_192	sldcps_sd	BAY	406 MAIN BAY - 400 KV AMRITSAR(PG)-MAKHU(P5) (PSTCL) CKT-2 (PSTCL) AT MAKHU(P5)	D	Nut bolt tightening of clamp and connectors of 406 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tightening of C&R panel	10/Mar/2022	09:00	10/Mar/2022	17:00			PLANNED	Requested
36	RQ83872	OCC_192	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(P5G)-MOGAP(G) (PS) CKT-1	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	09/Mar/2022	09:00	09/Mar/2022	17:00			PLANNED	Requested
37	RQ83738	OCC_192	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MUKTSAR(P5)	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	09/Mar/2022	09:00	09/Mar/2022	17:00			PLANNED	Requested
38	RQ83736	OCC_192	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NAKODAR(P5G)	D	Periodic Maintenance	08/Mar/2022	09:00	08/Mar/2022	17:00			PLANNED	Requested
39	RQ83737	OCC_192	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAKHU(P5)	D	Nut bolt tightening and cleaning of Bay 213(IV Side) LA,CT, Isolators and CB and cleaning of BMK and C&R Panel and the terminal tightening of CT JB and CB MB	08/Mar/2022	09:00	08/Mar/2022	17:00			PLANNED	Requested
40	RQ83865	OCC_192	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(P5G)-MAKHU(P5) (PS) CKT-2	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	07/Mar/2022	09:00	07/Mar/2022	17:00			PLANNED	Requested
41	RQ83758	OCC_192	sldcps_sd	BAY	401 MAIN BAY - 400KV NAKODAR(P5G)-MAKHU(P5) (PS) CKT-2 AT MAKHU(P5)	D	Nut bolt tightening of clamp and connectors of 401 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tightening of C&R panel	07/Mar/2022	09:00	07/Mar/2022	17:00			PLANNED	Requested
42	RQ83868	OCC_192	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-2	D	Jumper checking/Tightening and tree trimming of tower no - 244 to 129	07/Mar/2022	09:00	07/Mar/2022	17:00			PLANNED	Requested
43	RQ83757	OCC_192	sldcps_sd	BAY	420 TIE BAY - 400 KV BHIWANI(BB)-RAJPURA(P5) (BB) CKT-1 AND FUTURE AT RAJPURA(P5)	D	Annual protection Testing	04/Mar/2022	10:00	04/Mar/2022	15:00			PLANNED	Requested
44	RQ83735	OCC_192	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MUKTSAR(P5)	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	04/Mar/2022	09:00	04/Mar/2022	17:00			PLANNED	Requested
45	RQ83733	OCC_192	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NAKODAR(P5G)	D	Periodic Maintenance	03/Mar/2022	09:00	03/Mar/2022	17:00			PLANNED	Requested
46	RQ83861	OCC_192	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-RAJPURA(P5) (PG) CKT-1	D	Annual protection Testing	03/Mar/2022	09:00	03/Mar/2022	17:00			PLANNED	Requested
47	RQ83734	OCC_192	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAKHU(P5)	D	Cleaning and Recording of IR Values of Bay 214(IV Side) CT's and CB, cleaning of CTR Panel and Terminal tightening of ICT-1 MB	03/Mar/2022	09:00	03/Mar/2022	17:00			PLANNED	Requested
48	RQ83732	OCC_192	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(P5)	D	Protection Testing	02/Mar/2022	09:00	02/Mar/2022	17:00			PLANNED	Requested
49	RQ83856	OCC_192	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(P5G)-MAKHU(P5) (PS) CKT-1	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	02/Mar/2022	09:00	02/Mar/2022	17:00			PLANNED	Requested
50	RQ83859	OCC_192	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-RAJPURA(P5) (PG) CKT-1	D	Annual protection Testing	02/Mar/2022	09:00	02/Mar/2022	17:00			PLANNED	Requested
51	RQ84296	OCC_192	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-2	C	For SAS Integration	24/Mar/2022	08:00	26/Mar/2022	18:00	Line shutdown will be required.		PLANNED	Requested
52	RQ84696	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	C	ERS Dismantling and restoration work of location no. 261 and 246.	21/Mar/2022	09:00	25/Mar/2022	18:00	Kindly Approve		PLANNED	Requested

53	RQ84705	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-SAMBA (PG) CKT-1	D	AMP work of Line Equipments	14/Mar/2022	09:00	14/Mar/2022	13:00	Kindly Approve	PLANNED	Requested
54	RQ84225	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	D	For replacement of broken porcelain insulator with CLR polymer at Loc no. 553	12/Mar/2022	09:00	12/Mar/2022	17:00		PLANNED	Requested
55	RQ84244	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-1	C	DIVERSION WORK CAUSED DUE TO CONSTRUCTION OF BROAD GAUGE RAILWAY LINE FROM NEORA TO DANİYAWAN BY RVNL(RAIL VIKAS NIGAM LIMITED) BY ER-1	10/Mar/2022	08:00	25/Mar/2022	18:00		PLANNED	Requested
56	RQ84245	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-2	C	DIVERSION WORK CAUSED DUE TO CONSTRUCTION OF BROAD GAUGE RAILWAY LINE FROM NEORA TO DANİYAWAN BY RVNL(RAIL VIKAS NIGAM LIMITED) BY ER-1	10/Mar/2022	08:00	25/Mar/2022	18:00		PLANNED	Requested
57	RQ84201	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MOTIHARI(BS) (PG) CKT-1	C	Transmission Line Diversion work due to construction of Gorakhpur Link Expressway by UPEIDA	07/Mar/2022	08:00	10/Mar/2022	18:00		PLANNED	Requested
58	RQ84202	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MOTIHARI(BS) (PG) CKT-2	C	Transmission Line Diversion work due to construction of Gorakhpur Link Expressway by UPEIDA	07/Mar/2022	08:00	10/Mar/2022	18:00		PLANNED	Requested
59	RQ84239	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-BIHARSHARIFF (PG) CKT-2	D	AMP Work	05/Mar/2022	10:00	05/Mar/2022	17:00		PLANNED	Requested
60	RQ84238	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-BIHARSHARIFF (PG) CKT-1	D	AMP work	03/Mar/2022	10:00	03/Mar/2022	17:00		PLANNED	Requested
61	RQ84246	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-3	C	FOR DIVERSION WORK OF LOCATION NO.- 320 OF 400 KV PATNA - BALLIA LINE-3 & 4 AT GYANPUR, ARA. DUE TO ROAD CONTRUCTION BY NHAI. ER-1 proposed by ER-1	03/Mar/2022	08:00	12/Mar/2022	18:00		PLANNED	Requested
62	RQ84247	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-4	C	FOR DIVERSION WORK OF LOCATION NO.- 320 OF 400 KV PATNA - BALLIA LINE-3 & 4 AT GYANPUR, ARA. DUE TO ROAD CONTRUCTION BY NHAI proposed ER-1	03/Mar/2022	08:00	12/Mar/2022	18:00		PLANNED	Requested
63	RQ84243	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	C	OVERHAULING OF Y-PH POLE OF L/R CB AT SASARAM.	02/Mar/2022	08:00	04/Mar/2022	18:00		PLANNED	Requested
64	RQ84030	OCC_192	sldcj_k_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (PDD JK) CKT-2	D	carry out schedule maintenance works or 400 KV Bagiihar-Kishenpur Transmission line such as tightening of jumpers, corona rings, vibration dampers etc, repairing of damaged conductor, checking/ cleaning of Disc insulators & fittings, replacement of damaged insulator discs & spacers, corona rings and branch/tree fop cuffing of critical trees that infringes the clearance	05/Mar/2022	08:00	08/Mar/2022	17:00		PLANNED	Requested
65	RQ84029	OCC_192	sldcj_k_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (PDD JK) CKT-1	D	carry out schedule maintenance works or 400 KV Bagiihar-Kishenpur Transmission line such as tightening of jumpers, corona rings, vibration dampers etc, repairing of damaged conductor, checking/ cleaning of Disc insulators & fittings, replacement of damaged insulator discs & spacers, corona rings and branch/tree fop cuffing of critical trees that infringes the clearance	01/Mar/2022	08:00	04/Mar/2022	17:00		PLANNED	Requested
66	RQ84419	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-2	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non-auto mode is required on 400KV Amargarh-Wagoora ckt-1.	05/Mar/2022	07:00	08/Mar/2022	18:00	Kindly approve	PLANNED	Requested
67	RQ84506	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_1(NH)-AMARGARH(NRSS XXIX) (NRSS XXIX) CKT-2	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non-auto mode is required on 400KV Uri1-Amargarh ckt-1.	01/Mar/2022	07:00	02/Mar/2022	18:00	Kindly approve	PLANNED	Requested
68	RQ83901	OCC_192	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-1	D	Checking of Jumper.suspension clamp and Damper.Tree cutting and disc cleaning	30/Mar/2022	09:00	30/Mar/2022	17:00		PLANNED	Requested
69	RQ83894	OCC_192	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-1	D	Checking of Jumper.suspension clamp and Damper.Tree cutting and disc cleaning	23/Mar/2022	09:00	23/Mar/2022	17:00		PLANNED	Requested
70	RQ83893	OCC_192	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-2	D	Tightening of nut bolts of jumpers of Tower No. 87,93,95 & 100.	22/Mar/2022	09:00	22/Mar/2022	17:00		PLANNED	Requested
71	RQ83887	OCC_192	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-1	D	Tightening of nut bolts of jumpers of Tower No. 87,93,95 & 100.	16/Mar/2022	09:00	16/Mar/2022	17:00		PLANNED	Requested
72	RQ83873	OCC_192	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-1	D	Checking of Jumper.suspension clamp and Damper.Tree cutting and disc cleaning	09/Mar/2022	09:00	09/Mar/2022	17:00		PLANNED	Requested

73	RQ83871	OCC_192	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHAL(PS) (PS) CKT-2	D	Tightening of nut bolts of jumpers of T .no 77,78,83,84	08/Mar/2022	09:00	08/Mar/2022	17:00		PLANNED	Requested
74	RQ83862	OCC_192	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHAL(PS) (PS) CKT-1	D	Tightening of nut bolts of jumpers of T .no 77,78,83,84	03/Mar/2022	09:00	03/Mar/2022	17:00		PLANNED	Requested
75	RQ84123	OCC_192	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MODAK(RS)-BHANPURA(MP) (MPSEB) CKT-1	D	For quarterly & half yearly maintenance work of bay equipments at 220 KV GSS Modak	24/Mar/2022	08:00	24/Mar/2022	18:00		PLANNED	Requested
76	RQ84079	OCC_192	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAHUPURI(UP)-PUSALI(BS) (UP) CKT-1	D	For replacement of old disc insulator by new polymer insulator	20/Mar/2022	07:00	05/Apr/2022	15:00	During S/D period 220 KV S/S Sahupuri will be fed by 220 KV Sahupuri-Sarnath, 220 KV Sahupuri-Obra, 220 KV Sahupuri-Churk lines, therefore there will be no outage during S/D period.	PLANNED	Requested
77	RQ84698	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-1	D	Rectification work of location No. 131	09/Mar/2022	09:00	11/Mar/2022	18:00	Kindly Approve	PLANNED	Requested
78	RQ84699	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-2	D	Rectification work of location No. 131	09/Mar/2022	09:00	11/Mar/2022	18:00	Kindly Approve	PLANNED	Requested
79	RQ85035	OCC_192	nhpccs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-3	D	For replacement of damaged span of Bus#B (R-Phase) , (Safety Purpose)	02/Mar/2022	10:00	02/Mar/2022	18:00		PLANNED	Requested
80	RQ85036	OCC_192	nhpccs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-4	D	For replacement of damaged span of Bus#B (R-Phase) , (Safety Purpose)	02/Mar/2022	10:00	02/Mar/2022	18:00		PLANNED	Requested
81	RQ85034	OCC_192	nhpccs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-1	D	For replacement of damaged span of Bus#B (R-Phase) , (Safety Purpose)	02/Mar/2022	10:00	02/Mar/2022	18:00		PLANNED	Requested
82	RQ83963	OCC_192	stuup_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SAHUPURI(UP)-KARAMNASA(BS) (UP) CKT-1	C	For stringing of approx 17 Km missing earthwire	25/Mar/2022	09:00	15/Apr/2022	18:00	132 KV Sahupuri-Karamnasa line is Charged at No load from 220 KV S/S Sahupuri end. Therefore there will be no outage during S/D.	PLANNED	Requested
83	RQ83886	OCC_192	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	16/Mar/2022	09:00	16/Mar/2022	17:00		PLANNED	Requested
84	RQ83857	OCC_192	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	02/Mar/2022	09:00	02/Mar/2022	17:00		PLANNED	Requested
85	RQ83900	OCC_192	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	D	Jumper Tightening and Tree Cutting from Tower No. 175-195	28/Mar/2022	09:00	28/Mar/2022	17:00		PLANNED	Requested
86	RQ83898	OCC_192	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	D	Jumper Tightening and Tree Cutting from Tower No. 175-195	25/Mar/2022	09:00	25/Mar/2022	17:00		PLANNED	Requested
87	RQ83766	OCC_192	sldcps_sd	BAY	410 MAIN BAY - 400KV MUKTSAR-MAKHU (PS) CKT-2 AT MAKHU(PS)	D	Nut bolt tightening of clamp and connectors of 410 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tightening of C&R panel	25/Mar/2022	09:00	25/Mar/2022	17:00		PLANNED	Requested
88	RQ83897	OCC_192	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-DORAH(A)(PS) (PSTCL) CKT-1	D	Tree cutting and Jumper tightening TN 80 to 96	24/Mar/2022	09:00	24/Mar/2022	17:00		PLANNED	Requested
89	RQ83895	OCC_192	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1	D	Jumper Tightening and Tree Cutting from Tower No. 111-125	23/Mar/2022	09:00	23/Mar/2022	17:00		PLANNED	Requested
90	RQ83765	OCC_192	sldcps_sd	BAY	415 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(PS)	D	Cleaning and Recording of IR Values of Bay 415 CT's and CBcleaning of CTR Panel and Terminal tightening of Reactor MB, checking of HVWSS	22/Mar/2022	09:00	22/Mar/2022	17:00		PLANNED	Requested
91	RQ83892	OCC_192	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-DORAH(A)(PS) (PSTCL) CKT-1	D	Tree cutting and Jumper tightening TN 60 to 80	22/Mar/2022	09:00	22/Mar/2022	17:00		PLANNED	Requested
92	RQ83890	OCC_192	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1	D	Jumper Tightening and Tree Cutting from Tower No. 126-140	21/Mar/2022	09:00	21/Mar/2022	17:00		PLANNED	Requested
93	RQ83764	OCC_192	sldcps_sd	BAY	403 MAIN BAY - 400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1 (PSTCL) AT MAKHU(PS)	D	Nut bolt tightening of clamp and connectors of 403 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tightening of C&R panel	17/Mar/2022	09:00	17/Mar/2022	17:00		PLANNED	Requested
94	RQ83888	OCC_192	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1	D	Jumper Tightening and Tree Cutting from Tower No.141-155	17/Mar/2022	09:00	17/Mar/2022	17:00		PLANNED	Requested
95	RQ83762	OCC_192	sldcps_sd	BAY	408 TIE BAY - 400/220KV 315 MVA ICT 1 AT MUKTSAR(PS) AND FUTURE	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	15/Mar/2022	09:00	15/Mar/2022	17:00		PLANNED	Requested
96	RQ83884	OCC_192	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2	D	Jumper Tightening and Tree Cutting from Tower No. 111-125	15/Mar/2022	09:00	15/Mar/2022	17:00		PLANNED	Requested

97	RQ83763	OCC_192	sldcps_sd	BAY	421 MAIN BAY MAIN BAY - 400/220 KV 500 MVA ICT 3 AT MAKHU(PS) (PSTCL)	D	Nut bolt tightening and cleaning of Bay 420 CT,CB,isolators and CB and cleaning of BMK and C&R Panel and the terminal tightening of CT JB and CB MB	15/Mar/2022	09:00	15/Mar/2022	17:00			PLANNED	Requested
98	RQ83761	OCC_192	sldcps_sd	BAY	404 MAIN BAY - 400KV NAKODAR(PSG)- MAKHU(PS) (PS) CKT-1 AT MAKHU(PS)	D	Nut bolt tighteneing of clamp and connectors of 404 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tighteneing of C&R panel	14/Mar/2022	09:00	14/Mar/2022	17:00			PLANNED	Requested
99	RQ83881	OCC_192	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)- MAKHU(PS) (PSTCL) CKT-2	D	Jumper Tightening and Tree Cutting from Tower No. 126- 140	14/Mar/2022	09:00	14/Mar/2022	17:00			PLANNED	Requested
100	RQ83882	OCC_192	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)- BHARI(PS) (BB) CKT- 1	D	Tightning of jumpers, Tree Cutting and ground Mtc.etc From tower no 101 to 140, 141 to 191 and 191/01 to 191/13.	14/Mar/2022	09:00	16/Mar/2022	17:00			PLANNED	Requested
101	RQ83879	OCC_192	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)- DORAHA(PS) (PSTCL) CKT-1	D	Tree cutting and Jumper tightening TN 40 to 60	12/Mar/2022	09:00	12/Mar/2022	17:00			PLANNED	Requested
102	RQ83878	OCC_192	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)- DORAHA(PS) (PSTCL) CKT-1	D	Tree cutting and Jumper tightening TN 20 to 40	11/Mar/2022	09:00	11/Mar/2022	17:00			PLANNED	Requested
103	RQ83877	OCC_192	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)- DORAHA(PS) (PSTCL) CKT-1	D	Tree cutting and Jumper tightening TN 1 to 20	10/Mar/2022	09:00	10/Mar/2022	17:00			PLANNED	Requested
104	RQ83876	OCC_192	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)- MAKHU(PS) (PSTCL) CKT-2	D	Jumper Tightening and Tree Cutting from Tower No.141-155	10/Mar/2022	09:00	10/Mar/2022	17:00			PLANNED	Requested
105	RQ83874	OCC_192	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)- LALTOKALAN(PS) (PSTCL) CKT-2	D	Tree cutting and Jumper tightening TN 6 to 11	09/Mar/2022	09:00	09/Mar/2022	17:00			PLANNED	Requested
106	RQ83875	OCC_192	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)- BHARI(PS) (BB) CKT- 1	D	Tightning of jumpers, Tree Cutting and ground Mtc.etc From tower no 01 to 25, 26 to 56,57 to 76,77 to 100.	09/Mar/2022	09:00	12/Mar/2022	17:00			PLANNED	Requested
107	RQ83869	OCC_192	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)- BADNI KALAN(PS) (PSTCL) CKT-1	D	Jumper Tightening and Tree Cutting from Tower No. 53 to 53/39	08/Mar/2022	09:00	08/Mar/2022	17:00			PLANNED	Requested
108	RQ83870	OCC_192	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)- LALTOKALAN(PS) (PSTCL) CKT-2	D	Tree cutting and Jumper tightening TN 1 to 6	08/Mar/2022	09:00	08/Mar/2022	17:00			PLANNED	Requested
109	RQ83759	OCC_192	sldcps_sd	BAY	412 MAIN BAY - 400/220KV 315 MVA ICT 2 AT MAKHU(PS)	D	Nut bolt tightening and cleaning of Bay 213(IV Side) LA,CT, Isolators and CB and cleaning of BMK and C&R Panel and the terminal tightening of CT JB and CB MB	08/Mar/2022	09:00	08/Mar/2022	17:00			PLANNED	Requested
110	RQ83866	OCC_192	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)- LALTOKALAN(PS) (PSTCL) CKT-1	D	Tree cutting and Jumper tightening TN 7 to 15	07/Mar/2022	09:00	07/Mar/2022	17:00			PLANNED	Requested
111	RQ83867	OCC_192	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)- GOBINDGARH(PS) (BB) CKT-2	D	Tightning of jumpers, Tree Cutting and ground Mtc.etc From tower no 141 to 180 and 181 to 218.	07/Mar/2022	09:00	08/Mar/2022	17:00			PLANNED	Requested
112	RQ83864	OCC_192	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)- LALTOKALAN(PS) (PSTCL) CKT-1	D	Tree cutting and Jumper tightening TN 1 to 7	05/Mar/2022	09:00	05/Mar/2022	17:00			PLANNED	Requested
113	RQ83863	OCC_192	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)- SAHNEWAL(PS) (PSTCL) CKT-2	D	Tree cutting and Jumper tightening TN 241 to 250	04/Mar/2022	09:00	04/Mar/2022	17:00			PLANNED	Requested
114	RQ83860	OCC_192	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)- SAHNEWAL(PS) (PSTCL) CKT-2	D	Tree cutting and Jumper tightening TN 250 to 270	03/Mar/2022	09:00	03/Mar/2022	17:00			PLANNED	Requested
115	RQ83756	OCC_192	sldcps_sd	BAY	409 MAIN BAY - 400/220KV 315 MVA ICT 1 AT MAKHU(PS)	D	Cleaning and Recording of IR Values of Bay 214(IV Side) CT's and CB, cleaning of CTR Panel and Terminal tightening of CT- 1 MB	03/Mar/2022	09:00	03/Mar/2022	17:00			PLANNED	Requested
116	RQ83858	OCC_192	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)- SAHNEWAL(PS) (PSTCL) CKT-2	D	Tree cutting and Jumper tightening TN 270 to 290	02/Mar/2022	09:00	02/Mar/2022	17:00			PLANNED	Requested
117	RQ83854	OCC_192	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)- SAHNEWAL(PS) (PSTCL) CKT-2	D	Tree cutting and Jumper tightening TN 290/1 to 290/15	01/Mar/2022	09:00	01/Mar/2022	17:00			PLANNED	Requested
118	RQ83855	OCC_192	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)- GOBINDGARH(PS) (BB) CKT-2	D	Tightning of jumpers, Tree Cutting and ground Mtc.etc From tower no 01 to 25, 26 to 56,57 to 76,77 to 100 and 101 to 140.	01/Mar/2022	09:00	05/Mar/2022	17:00			PLANNED	Requested
119	RQ84146	OCC_192	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA- BHIWADI (PG) CKT-1	C	For diversion work of line due to infringement in construction work of Delhi-Vadodara Expressway,S/D by NHAI	10/Mar/2022	08:00	26/Mar/2022	18:00	66 kV Earth Electrode Bhiwadi -Aurangabad line will be in outage.		PLANNED	Requested
120	RQ84147	OCC_192	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA- BHIWADI (PG) CKT-2	C	For diversion work of line due to infringement in construction work of Delhi-Vadodara Expressway,S/D by NHAI	10/Mar/2022	08:00	26/Mar/2022	18:00	66 kV Earth Electrode Bhiwadi -Aurangabad line will be in outage		PLANNED	Requested
121	RQ84233	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI- KANPUR_GIS (PG) CKT-1	D	Shutdown required for connection of OPGW from TN 395 of 765KV Kanpur Varanasi #1 to TN 90 of 132KV Sangipur Kuna Line for repeater station	28/Mar/2022	09:00	28/Mar/2022	16:00			PLANNED	Requested

122	RQ84080	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1	C	FOR RECTIFICATION OF TWO NOS. EARTHWIRE TOWER PEAKS AND REPLACEMENT OF 23NOS. COMPOSITE INSULATORS (CKT 1 -12NOS., CKT2-11 NOS.).	23/Mar/2022	08:00	25/Mar/2022	18:00	Kindly Approve.	PLANNED	Requested
123	RQ84081	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2	C	FOR RECTIFICATION OF TWO NOS. EARTHWIRE TOWER PEAKS AND REPLACEMENT OF 23NOS. COMPOSITE INSULATORS (CKT 1 -12NOS., CKT2-11 NOS.).	23/Mar/2022	08:00	25/Mar/2022	18:00	Kindly approve.	PLANNED	Requested
124	RQ84155	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-2	D	for installation of bird diverters	14/Mar/2022	08:00	18/Mar/2022	18:00	Other Ckt will be in non-auto	PLANNED	Requested
125	RQ84142	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-BHIWANI (PG) CKT-1	D	Pre-summer maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	10/Mar/2022	08:00	11/Mar/2022	18:00		PLANNED	Requested
126	RQ84149	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2	D	Diamond Crossing with under construction line 400 kv D/C Mohindergarh-Bhiwani TL Location no. 22-I, 22-IA, 22-II,22-IIA	10/Mar/2022	08:00	10/Mar/2022	18:00	Construction of 400 kv D/C Mahendergarh-Bhiwani TL	PLANNED	Requested
127	RQ84154	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-1	D	for installation of bird diverters	09/Mar/2022	08:00	13/Mar/2022	18:00	Other Ckt will be in non-auto	PLANNED	Requested
128	RQ84153	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-2	D	For AMP of line/ Line bay Equipment's.	09/Mar/2022	07:00	09/Mar/2022	19:00	Other Ckt will be in non-auto	PLANNED	Requested
129	RQ84152	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-1	D	For AMP of line/ Line bay Equipment's.	08/Mar/2022	07:00	08/Mar/2022	19:00	Other Ckt will be in non-auto	PLANNED	Requested
130	RQ84143	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-BHIWANI (PG) CKT-1	D	Pre-summer maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	07/Mar/2022	08:00	08/Mar/2022	18:00		PLANNED	Requested
131	RQ84148	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1	D	Diamond Crossing with under construction line 400 kv D/C Mohindergarh-Bhiwani TL Location no. 22-I, 22-IA, 22-II,22-IIA	07/Mar/2022	08:00	07/Mar/2022	18:00	Construction of 400 kv D/C Mahendergarh-Bhiwani TL	PLANNED	Requested
132	RQ84249	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIA-LUCKNOW_2 (PG) CKT-1	C	Transmission Line Diversion work due to construction of Gorakhpur Link Expressway by UPEIDA	05/Mar/2022	08:00	09/Mar/2022	18:00		PLANNED	Requested
133	RQ83812	OCC_192	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-FATEHPUR (PG) CKT-1	D	OVERHEAD CROSSING OF UNDERCONSTRUCTION 400 KV DC TWIN MOOSE VARANASI (PGCIL)-JAUNPUR LINE BETWEEN LOCATION NO 12 & 13 of PGCIL 765 kv S/C Varanasi (VNS) Fatehpur (FTP) Transmission line.	04/Mar/2022	09:00	05/Mar/2022	17:00		PLANNED	Requested
134	RQ84145	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT 2	D	AMP OF LINE/ BAY AND REACTOR BAY	03/Mar/2022	10:00	03/Mar/2022	18:00	along with Line reactor.Ckt-1 will be in non auto mode.	PLANNED	Requested
135	RQ84144	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT 1	D	AMP OF LINE/ BAY AND REACTOR BAY	02/Mar/2022	10:00	02/Mar/2022	18:00	along with Line reactor.Ckt-2 will be in non auto mode.	PLANNED	Requested
136	RQ84232	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	D	A/R into non auto mode for Live Line OPGW Work	01/Mar/2022	08:00	31/Mar/2022	18:00		PLANNED	Requested
137	RQ84231	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-1	D	A/R into non auto mode for Live Line OPGW Work	01/Mar/2022	08:00	31/Mar/2022	18:00		PLANNED	Requested
138	RQ83964	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-MEERUT (PG) CKT-1	D	SD required for re-installation of balance work of Aviation Globules after installation of OPGW under ULDC scheme.	01/Mar/2022	07:00	10/Mar/2022	18:00	Kindly Approve.	PLANNED	Requested
139	RQ84151	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-2	D	for installation of bird diverters	26/Mar/2022	08:00	30/Mar/2022	18:00	Other Ckt will be in non-auto	PLANNED	Requested
140	RQ84150	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1	D	for installation of bird diverters	20/Mar/2022	08:00	25/Mar/2022	18:00	Other Ckt will be in non-auto	PLANNED	Requested
141	RQ83813	OCC_192	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAQ(UP)-LALITPUR(LPG) (UP) CKT-1	D	Annual maintenance includes tower top portion tightening work, providing missing jumper cone and CC ring bolts.	25/Mar/2022	08:00	28/Mar/2022	18:00		PLANNED	Requested
142	RQ83814	OCC_192	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAQ(UP)-LALITPUR(LPG) (UP) CKT-2	D	Annual maintenance includes tower top portion tightening work, providing missing jumper cone and CC ring bolts.	21/Mar/2022	08:00	24/Mar/2022	18:00		PLANNED	Requested
143	RQ84125	OCC_192	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-2	D	lind HALF YEARLY MAINTENANCE of line alongwith 240 MVAR line reactor at Anta	07/Mar/2022	08:00	07/Mar/2022	18:00		PLANNED	Requested
144	RQ84124	OCC_192	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-1	D	lind HALF YEARLY MAINTENANCE of line alongwith 240 MVAR line reactor at Anta	04/Mar/2022	08:00	04/Mar/2022	18:00		PLANNED	Requested
145	RQ83808	OCC_192	stuup_sd	BUS	765KV BUS 2 AT AGRA FATEHBAQ(UP)	D	Annual Maintenance program of Bus and associated bays	29/Mar/2022	09:00	30/Mar/2022	18:00		PLANNED	Requested
146	RQ83807	OCC_192	stuup_sd	BUS	765KV BUS 1 AT AGRA FATEHBAQ(UP)	D	Annual Maintenance program of Bus and associated bays	14/Mar/2022	09:00	15/Mar/2022	18:00		PLANNED	Requested
147	RQ84164	OCC_192	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 2	D	Construction work of Bus extension	24/Mar/2022	15:00	24/Mar/2022	23:00		PLANNED	Requested
148	RQ84163	OCC_192	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 1	D	Construction work of Bus extension	23/Mar/2022	15:00	23/Mar/2022	23:00		PLANNED	Requested
149	RQ84167	OCC_192	cpcc1_sd	BUS	765KV BUS 1 AT BHIWANI(PG)	D	For alignment of 70489A Isolator	23/Mar/2022	08:00	23/Mar/2022	18:00		PLANNED	Requested
150	RQ84165	OCC_192	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 1	D	For AMP work	22/Mar/2022	17:00	22/Mar/2022	23:00		PLANNED	Requested

151	RQ84166	OCC_192	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 2	D	For AMP work	12/Mar/2022	17:00	12/Mar/2022	23:00		PLANNED	Requested	
152	RQ84325	OCC_192	cpcc3_sd	BUS	765KV BUS 2 AT KANPUR_GIS(PG)	D	CRM testing of Bus Bar for checking of discrepancy in tie bays (Bay 705,708,711 & 714) current issue	05/Mar/2022	10:00	05/Mar/2022	17:00		PLANNED	Requested	
153	RQ84324	OCC_192	cpcc3_sd	BUS	765KV BUS 1 AT KANPUR_GIS(PG)	D	CRM testing of Bus Bar for checking of discrepancy in tie bays (Bay 705,708,711 & 714) current issue	04/Mar/2022	10:00	04/Mar/2022	17:00		PLANNED	Requested	
154	RQ84162	OCC_192	cpcc1_sd	BUS	765 KV BHADLA(PG) - BUS 2	D	For AMP work	01/Mar/2022	08:00	01/Mar/2022	18:00		PLANNED	Requested	
155	RQ84130	OCC_192	slcrs_sd	BUS	765KV BUS 2 AT PHAGI(RS)	D	For Testing of Bus Bar Relay (For commissioning work of New ICT-III of 765/400KV, 3*500 MVA)	12/Mar/2022	08:00	12/Mar/2022	18:00		PLANNED	Requested	
156	RQ84129	OCC_192	slcrs_sd	BUS	765KV BUS 1 AT PHAGI(RS)	D	For Testing of Bus Bar Relay (For commissioning work of New ICT-III of 765/400KV, 3*500 MVA)	10/Mar/2022	08:00	10/Mar/2022	18:00		PLANNED	Requested	
157	RQ84127	OCC_192	slcrs_sd	BUS	765KV BUS 2 AT PHAGI(RS)	D	For Testing of Bus Bar Relay (For commissioning work of New ICT-III of 765/400KV, 3*500 MVA)	04/Mar/2022	08:00	04/Mar/2022	18:00		PLANNED	Requested	
158	RQ84126	OCC_192	slcrs_sd	BUS	765KV BUS 1 AT PHAGI(RS)	D	For Testing of Bus Bar Relay (For commissioning work of New ICT-III of 765/400KV, 3*500 MVA)	02/Mar/2022	08:00	02/Mar/2022	18:00		PLANNED	Requested	
159	RQ84074	OCC_192	stuup_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765KV AGRA FATEHBAD(UP)	D	For charging of Y Phase unit. Spare unit will be charge as B Phase. At present Spare unit is charged as Y Ph)	12/Mar/2022	10:00	12/Mar/2022	18:00		PLANNED	Requested	
160	RQ83806	OCC_192	stuup_sd	BR/BSR/MSC/M SR	189 MVAR BUS REACTOR NO 1 AT 765KV UNNAO(UP)	C	Testing of 765KV equipments like BUS Reactor,CB,CT,Isolators etc. at 765KV S/S Unnao	11/Mar/2022	09:00	12/Mar/2022	18:00	As per 191th OCC Remarks deferred to next OCC .	PLANNED	Requested	
161	RQ83798	OCC_192	stuup_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765KV HAPUR(UP)	D	for maintenance and testing work of reactor	10/Mar/2022	09:30	10/Mar/2022	13:30		PLANNED	Requested	
162	RQ83797	OCC_192	stuup_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV GR.NOIDA_2(UPC)	D	for maintenance and testing work of reactor	05/Mar/2022	09:30	05/Mar/2022	13:30		PLANNED	Requested	
163	RQ84168	OCC_192	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(PG)	D	For AMP work	05/Mar/2022	10:00	05/Mar/2022	15:00		PLANNED	Requested	
164	RQ84169	OCC_192	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV KHETRI (PKTSL)	D	FOR TAKING RPHASE UNIT IN SERVICE IN PLACE OF SPARE UNIT AND CSD FINE TUNING WORKS	03/Mar/2022	10:00	03/Mar/2022	18:00		PLANNED	Requested	
165	RQ84172	OCC_192	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_II(PG)	D	FOR CSD TUNING	12/Mar/2022	17:00	12/Mar/2022	23:00		PLANNED	Requested	
166	RQ84171	OCC_192	cpcc1_sd	LINE REACTOR	330 MVAR NON-SWITCHABLE LR ON JHATIKARA-ALIGARH (PG) CKT-1 @JHATIKARA(PG)	D	To attend CB problem.	10/Mar/2022	08:00	12/Mar/2022	18:00		PLANNED	Requested	
167	RQ84173	OCC_192	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_II(PG)	D	FOR CSD TUNING	08/Mar/2022	17:00	08/Mar/2022	23:00	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-1 @FATEHGARH_II(PG) S/D required for L/R of ckt-1 at Fatehgarh - II .It is not showing in software.	PLANNED	Requested	
168	RQ84170	OCC_192	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON AGRA-JHATIKARA (PG) CKT-1 @JHATIKARA(PG)	D	To attend CB problem.	07/Mar/2022	08:00	09/Mar/2022	18:00		PLANNED	Requested	
169	RQ84083	OCC_192	cpcc2_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON MOGA-MEERUT (PG) CKT-1 @MOGA(PG)	D	SD REQUIRED FOR ATTENDING PROBLEM IN 707 52 ABB MAKE RE CB WITH THE HELP OF OEM ENGINEER.DURING THIS PERIOD LINE IS UNDER SHUTDOWN FOR OPGW WORKS.	01/Mar/2022	09:00	04/Mar/2022	18:00	Kindly Approve.	PLANNED	Requested	
170	RQ83975	OCC_192	apl_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1 @KHETRI (PKTSL)	C	Rectification work including settling time regarding oil leakage observed in B Phase Line Reactor of Circuit -1	09/Mar/2022	10:00	10/Mar/2022	10:00	Rectification work including settling time regarding oil leakage observed in B Phase Line Reactor of Circuit -1	PLANNED	Requested	
171	RQ83973	OCC_192	apl_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-2 @KHETRI (PKTSL)	D	For Control Switching Device (CSD) fine tuning in Line Reactor Circuit Breaker	04/Mar/2022	14:00	04/Mar/2022	17:00	For Control Switching Device (CSD) fine tuning in Line Reactor Circuit Breaker	PLANNED	Requested	

172	RQ83974	OCC_192	apl_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1 @KHETRI (PKTSL)	D	For Control Switching Device (CSD) fine tuning in Line Reactor Circuit Breaker	04/Mar/2022	10:00	04/Mar/2022	13:00	For Control Switching Device (CSD) fine tuning in Line Reactor Circuit Breaker. Since Line reactor bay is not mapped in NRLDC portal we are mentioning 710 main bay outage. Request to provide Line reactor bay outage.	PLANNED	Requested	
173	RQ84082	OCC_192	stuiup_sd	LINE REACTOR	330 MVAR NON-SWITCHABLE LR ON BARA-MAINPURI (UP) CKT-1 @BARA(UP)	C	For construction of Fire wall for safety purpose	01/Mar/2022	08:00	31/Mar/2022	20:00		PLANNED	Requested	
174	RQ84329	OCC_192	cpcc3_sd	BAY	708 TIE BAY - 765 KV AGRA-FATEHPUR (PG) CKT-1 (POWERGRID) AND 765KV BUS 2 AT FATEHPUR(PG) AT 765 KV FATEHPUR(PG) (POWERGRID)	D	AMP WORKS	24/Mar/2022	10:00	25/Mar/2022	18:00		PLANNED	Requested	
175	RQ84332	OCC_192	cpcc3_sd	BAY	707 MAIN BAY - 765KV AGRA-FATEHPUR (PG) CKT-1 AT FATEHPUR(PG)	D	AMP WORKS	22/Mar/2022	10:00	23/Mar/2022	18:00		PLANNED	Requested	
176	RQ84061	OCC_192	cpcc2_sd	BAY	704 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-2 (POWERGRID) AT MOGA	D	AMP of bay equipments.	17/Mar/2022	09:00	17/Mar/2022	17:30	Kindly Approve.	PLANNED	Requested	
177	RQ84060	OCC_192	cpcc2_sd	BAY	704 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-2 (POWERGRID) AT MOGA	D	AMP of bay equipments	16/Mar/2022	09:00	16/Mar/2022	17:30	Kindly Approve.	PLANNED	Requested	
178	RQ84344	OCC_192	cpcc3_sd	BAY	709 MAIN BAY - 765KV VARANASI-BALIA (PG) CKT-1 AT VARANASI(PG)	D	AMP WORKS	15/Mar/2022	10:00	15/Mar/2022	17:00		PLANNED	Requested	
179	RQ84174	OCC_192	cpcc1_sd	BAY	714 TIE BAY - 765 KV AJMER(PG)-PHAGI(RS) (PG) CKT-2 (POWERGRID) AND 765KV BUS 1 AT AJMER(PG) AT 765 KV AJMER(PG) (POWERGRID)	D	For AMP work	15/Mar/2022	08:00	15/Mar/2022	18:00		PLANNED	Requested	
180	RQ84077	OCC_192	cpcc2_sd	BAY	707 MAIN BAY - 765KV MOGA-MEERUT (PG) CKT-1 AT MOGA(PG)	D	For thorough inspection of CB drive mechanism as recommended by expert committee.	14/Mar/2022	09:00	17/Mar/2022	18:00	Kindly Approve.	PLANNED	Requested	
181	RQ84175	OCC_192	cpcc1_sd	BAY	713 MAIN BAY - 765 KV AJMER(PG)-PHAGI(RS) (PG) CKT-2 (POWERGRID) AND 765KV BUS 2 AT AJMER(PG) AT 765 KV AJMER(PG) (POWERGRID)	D	For AMP work	14/Mar/2022	08:00	14/Mar/2022	18:00		PLANNED	Requested	
182	RQ84176	OCC_192	cpcc1_sd	BAY	710 MAIN BAY - 765 KV AJMER(PG)-PHAGI(RS) (PG) CKT-1 (POWERGRID) AND FUTURE AT 765 KV AJMER(PG) (POWERGRID)	D	For AMP work	11/Mar/2022	08:00	11/Mar/2022	18:00		PLANNED	Requested	
183	RQ84343	OCC_192	cpcc3_sd	BAY	713 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT VARANASI(PG)	D	AMP WORKS	08/Mar/2022	10:00	08/Mar/2022	17:00		PLANNED	Requested	
184	RQ84177	OCC_192	cpcc1_sd	BAY	711 TIE BAY - 765 KV AJMER-CHITTORGARH (PG) CKT-2 (POWERGRID) AND 765 KV AJMER(PG)-PHAGI(RS) (PG) CKT-1 AT 765 KV AJMER(PG) (POWERGRID)	D	For AMP work	08/Mar/2022	08:00	08/Mar/2022	18:00		PLANNED	Requested	
185	RQ84335	OCC_192	cpcc3_sd	BAY	712 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT BALIA(PG)	D	AMP WORKS	07/Mar/2022	10:00	08/Mar/2022	18:00		PLANNED	Requested	
186	RQ84178	OCC_192	cpcc1_sd	BAY	709 MAIN BAY - 765 KV AJMER-CHITTORGARH (PG) CKT-1 AND 765KV BUS 1 AT AJMER(PG)	D	For AMP work	07/Mar/2022	08:00	07/Mar/2022	18:00		PLANNED	Requested	
187	RQ84342	OCC_192	cpcc3_sd	BAY	712 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT VARANASI(PG)	D	AMP WORKS	05/Mar/2022	10:00	05/Mar/2022	17:00		PLANNED	Requested	
188	RQ84184	OCC_192	cpcc1_sd	BAY	709 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA(PG) AND FUTURE	D	For AMP work	04/Mar/2022	08:00	04/Mar/2022	18:00		PLANNED	Requested	

189	RQ84181	OCC_192	cpcc1_sd	BAY	717 TIE BAY - 765KV JHATIKARA-ALIGARH (PG) CKT-1 AND 765/400KV 1500 MVA ICT 4 AT JHATIKARA(PG)	D	For AMP work	04/Mar/2022	08:00	05/Mar/2022	18:00			PLANNED	Requested
190	RQ84188	OCC_192	cpcc1_sd	BAY	720 TIE BAY - 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AND 240 MVAR BUS REACTOR NO 3 AT 765KV BHIWANI(PG)	D	For AMP work	04/Mar/2022	08:00	04/Mar/2022	18:00			PLANNED	Requested
191	RQ84187	OCC_192	cpcc1_sd	BAY	714 TIE BAY - 765 KV AJMER(PG)-PHAGI(RS) (PG) CKT-2 (POWERGRID) AND 765KV BUS 1 AT AJMER(PG) AT 765 KV AJMER(PG) (POWERGRID)	D	for Yearly CT Oil sampling	03/Mar/2022	15:00	03/Mar/2022	17:00			PLANNED	Requested
192	RQ84186	OCC_192	cpcc1_sd	BAY	713 MAIN BAY - 765 KV AJMER(PG)-PHAGI(RS) (PG) CKT-2 (POWERGRID) AND 765KV BUS 2 AT AJMER(PG) AT 765 KV AJMER(PG) (POWERGRID)	D	for Yearly CT Oil sampling	03/Mar/2022	12:00	03/Mar/2022	14:00			PLANNED	Requested
193	RQ84185	OCC_192	cpcc1_sd	BAY	710 MAIN BAY - 765 KV AJMER(PG)-PHAGI(RS) (PG) CKT-1 (POWERGRID) AND FUTURE AT 765 KV AJMER(PG) (POWERGRID)	D	for Yearly CT Oil sampling	03/Mar/2022	10:00	03/Mar/2022	12:00			PLANNED	Requested
194	RQ84183	OCC_192	cpcc1_sd	BAY	715 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT BHADLA(PG) AND 765 KV BHADLA(PG) - BUS 2	D	For AMP work	03/Mar/2022	08:00	03/Mar/2022	18:00			PLANNED	Requested
195	RQ84179	OCC_192	cpcc1_sd	BAY	712 MAIN BAY - 765 KV KOTESHWAR-MEERUT (PG) CKT-1 (POWERGRID) AT KOTESHWAR	D	For AMP work	03/Mar/2022	08:00	03/Mar/2022	18:00			PLANNED	Requested
196	RQ84189	OCC_192	cpcc1_sd	BAY	706 MAIN BAY - 765/400 KV 1000 MVA ICT 3 AT BHIWANI(PG) (POWERGRID) AT 765 KV BHIWANI(PG)	D	For CT Oil Sampling	02/Mar/2022	15:00	02/Mar/2022	18:00			PLANNED	Requested
197	RQ84330	OCC_192	cpcc3_sd	BAY	709 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT BALIA(PG)	D	AMP WORKS	02/Mar/2022	10:00	03/Mar/2022	18:00			PLANNED	Requested
198	RQ84190	OCC_192	cpcc1_sd	BAY	705 TIE BAY - 765/400 KV 1000 MVA ICT 3 AT BHIWANI(PG) (POWERGRID) AND FUTURE AT 765 KV BHIWANI(PG) (POWERGRID)	D	For CT Oil Sampling	02/Mar/2022	10:00	02/Mar/2022	12:00			PLANNED	Requested
199	RQ84182	OCC_192	cpcc1_sd	BAY	710 MAIN BAY - 765 KV BHADLA-BIKANER (PG) CKT-2 AND FUTURE AT BHADLA(PG)	D	For AMP work	02/Mar/2022	08:00	02/Mar/2022	18:00			PLANNED	Requested
200	RQ84180	OCC_192	cpcc1_sd	BAY	706 MAIN BAY - 765 KV KOTESHWAR-MEERUT (PG) CKT-2 (POWERGRID) AT KOTESHWAR	D	For AMP work	02/Mar/2022	08:00	02/Mar/2022	18:00			PLANNED	Requested
201	RQ84137	OCC_192	slcdrs_sd	BAY	70252A MAIN BAY - 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 AT PHAGI(RS)	D	1. To check the operation timings of CB & measurement of contact resistance. 2. Measurement of Tan-delta of CTs. 3.Tightening of clamps & connectors.	02/Mar/2022	08:00	02/Mar/2022	18:00			PLANNED	Requested
202	RQ84136	OCC_192	slcdrs_sd	BAY	70752T TIE BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-2 AND 765KV ANTA-PHAGI (RS) CKT-2 AT PHAGI(RS)	D	1. To check the operation timings of CB & measurement of contact resistance. 2. Measurement of Tan-delta of CTs. 3.Tightening of clamps & connectors.	22/Mar/2022	08:00	22/Mar/2022	18:00			PLANNED	Requested
203	RQ84135	OCC_192	slcdrs_sd	BAY	70552A MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	D	1. To check the operation timings of CB & measurement of contact resistance. 2. Measurement of Tan-delta of CTs. 3.Tightening of clamps & connectors.	10/Mar/2022	08:00	10/Mar/2022	18:00			PLANNED	Requested
204	RQ84156	OCC_192	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA 2 (PG)	D	For 33 kv and 52 kv bus extension and erection works	25/Mar/2022	12:00	26/Mar/2022	23:00			PLANNED	Requested
205	RQ84316	OCC_192	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT AGRA(PG)	D	For Anchoring work on Isolator of all 3 phases in ICT -1	23/Mar/2022	10:00	23/Mar/2022	18:00			PLANNED	Requested

206	RQ84314	OCC_192	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT AGRA(PG)	D	AMP WORKS	22/Mar/2022	10:00	22/Mar/2022	18:00		PLANNED	Requested
207	RQ84315	OCC_192	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT AGRA(PG)	D	For Anchoring work on Isolator of all 3 phases in ICT -2	15/Mar/2022	10:00	15/Mar/2022	18:00		PLANNED	Requested
208	RQ84313	OCC_192	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT AGRA(PG)	D	AMP WORKS	14/Mar/2022	10:00	14/Mar/2022	18:00		PLANNED	Requested
209	RQ84311	OCC_192	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHPUR(PG)	D	AMP WORKS	14/Mar/2022	10:00	14/Mar/2022	17:00		PLANNED	Requested
210	RQ84157	OCC_192	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_III(PG)	D	For AMP work	10/Mar/2022	17:00	10/Mar/2022	23:00		PLANNED	Requested
211	RQ84161	OCC_192	cpcc1_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 3 AT BHIWANI(PG)	D	For Fine Tuning of CSD and attending hot spot in 400kV Side Isolator and replacement of NCT damaged terminal connector	09/Mar/2022	08:00	09/Mar/2022	18:00		PLANNED	Requested
212	RQ84158	OCC_192	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_III(PG)	D	For AMP work	04/Mar/2022	17:00	04/Mar/2022	23:00		PLANNED	Requested
213	RQ84159	OCC_192	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_III(PG)	D	For AMP work	03/Mar/2022	17:00	03/Mar/2022	23:00		PLANNED	Requested
214	RQ84160	OCC_192	cpcc1_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 1 AT BHIWANI(PG)	C	For Bay extension work-For shiting of 400kV side Bays from 416-417 to 419-420 for rearrangement under Bus Splitting scheme to control fault level	01/Mar/2022	08:00	12/Mar/2022	18:00		PLANNED	Requested
215	RQ83799	OCC_192	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT HAPUR(UP)	D	for maintenance and testing work of transformer	12/Mar/2022	09:30	12/Mar/2022	14:00		PLANNED	Requested
216	RQ83803	OCC_192	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT AGRA FATEHBAD(UP)	D	Annual maintenance program consist of all regular test of 1500MVA ICT-I units and relay testing at 765kV Substation Fatehabad Agra	09/Mar/2022	09:00	11/Mar/2022	18:00		PLANNED	Requested
217	RQ83788	OCC_192	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 2 AT UNNAO(UP)	D	Testing of 400KV equipments like CB CT isolators at 765 s/s unnao	09/Mar/2022	09:00	10/Mar/2022	18:00	power flow will be through ICT-1,3 so there will be no power interruption.	PLANNED	Requested
218	RQ83804	OCC_192	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT AGRA FATEHBAD(UP)	D	Annual maintenance program consist of all regular test of 1500MVA ICT-II units at 765kV Substation Fatehabad Agra	08/Mar/2022	09:00	08/Mar/2022	18:00		PLANNED	Requested
219	RQ83787	OCC_192	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 1 AT UNNAO(UP)	D	Testing of 400kv equipments like CBS, CTs,isolators etc at 765 KV s/s unnao	07/Mar/2022	09:00	08/Mar/2022	18:00	power will flow through ICT -2,3 hence there will be no power interruption.	PLANNED	Requested
220	RQ84115	OCC_192	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEGAR(HPG)-NUHIAWALI(HV) (HV) CKT-1	D	For general mtc and setting of bus pentagraph isolators	31/Mar/2022	09:00	31/Mar/2022	18:00		PLANNED	Requested
221	RQ84114	OCC_192	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEGAR(HPG)-KIRORI(HV) (HV) CKT-2	D	For general mtc and setting of bus pentagraph isolators	30/Mar/2022	09:00	30/Mar/2022	18:00		PLANNED	Requested
222	RQ83786	OCC_192	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CL)-KABULPUR(HV) (HV) CKT-2	D	For isolator jaw replacement work	30/Mar/2022	07:00	30/Mar/2022	18:00		PLANNED	Requested
223	RQ84116	OCC_192	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEGAR(HPG)-KIRORI(HV) (HV) CKT-1	D	For general mtc and setting of bus pentagraph isolators	29/Mar/2022	09:00	29/Mar/2022	18:00		PLANNED	Requested
224	RQ84113	OCC_192	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEGAR(HPG)-FATEHBAD(PG) (HV) CKT-1	D	For general mtc and setting of bus pentagraph isolators	28/Mar/2022	09:00	28/Mar/2022	18:00		PLANNED	Requested
225	RQ84104	OCC_192	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NUHIAWALI(HV)-FATEHBAD(PG) (HV) CKT-1	D	For tightening of nuts and bolts of jumpers and cleaning of disc insulator	24/Mar/2022	10:00	24/Mar/2022	17:00		PLANNED	Requested
226	RQ84103	OCC_192	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEGAR(HPG)-NUHIAWALI(HV) (HV) CKT-1	D	For tightening of nuts and bolts of jumpers and cleaning of disc insulator	24/Mar/2022	10:00	24/Mar/2022	17:00		PLANNED	Requested
227	RQ84102	OCC_192	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NUHIAWALI(HV)-FATEHBAD(PG) (HV) CKT-1	D	For tightening of nuts and bolts of jumpers and cleaning of disc insulator	23/Mar/2022	10:00	23/Mar/2022	17:00		PLANNED	Requested
228	RQ84101	OCC_192	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEGAR(HPG)-NUHIAWALI(HV) (HV) CKT-1	D	For tightening of nuts and bolts of jumpers and cleaning of disc insulator	23/Mar/2022	10:00	23/Mar/2022	17:00		PLANNED	Requested
229	RQ83784	OCC_192	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-1	C	For relocation of tower no-10	21/Mar/2022	10:00	31/Mar/2022	17:00		PLANNED	Requested
230	RQ83785	OCC_192	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-2	C	For relocation of tower no-10	21/Mar/2022	10:00	31/Mar/2022	17:00		PLANNED	Requested
231	RQ83781	OCC_192	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-2	D	For half yearly mtc of line	11/Mar/2022	10:00	11/Mar/2022	17:00		PLANNED	Requested
232	RQ83780	OCC_192	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-1	D	For half yearly mtc of line	09/Mar/2022	10:00	09/Mar/2022	17:00		PLANNED	Requested
233	RQ83776	OCC_192	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	D	To provide the pilot disk on the line & repair the worn out conductor of line	08/Mar/2022	09:00	08/Mar/2022	18:00		PLANNED	Requested
234	RQ83946	OCC_192	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-KABULPUR(HV) (HV) CKT-2	D	For CCR integration at Bhopal	04/Mar/2022	10:00	04/Mar/2022	12:00		PLANNED	Requested

235	RQ83783	OCC_192	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJAR(APCL)-DAULATABAD(HV) (HV) CKT-2	D	For half yearly mtc of line	04/Mar/2022	10:00	04/Mar/2022	17:00		PLANNED	Requested
236	RQ83945	OCC_192	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-KABULPUR(HV) (HVPNL) CKT-1	D	For CCR integration at Bhopal	03/Mar/2022	10:00	03/Mar/2022	12:00		PLANNED	Requested
237	RQ83775	OCC_192	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	D	To provide the pilot disk on the line & repair the worn out conductor of line	03/Mar/2022	09:00	03/Mar/2022	18:00		PLANNED	Requested
238	RQ83938	OCC_192	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-1	D	For CCR integration at Bhopal	02/Mar/2022	10:00	02/Mar/2022	12:00		PLANNED	Requested
239	RQ83782	OCC_192	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJAR(APCL)-DAULATABAD(HV) (HV) CKT-1	D	For half yearly mtc of line	02/Mar/2022	10:00	02/Mar/2022	17:00		PLANNED	Requested
240	RQ83939	OCC_192	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-KABULPUR(HV) (HVPNL) CKT-1	D	For CCR integration at Bhopal	01/Mar/2022	16:00	01/Mar/2022	18:00		PLANNED	Requested
241	RQ83940	OCC_192	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-KABULPUR(HV) (HVPNL) CKT-2	D	For CCR integration at Bhopal	01/Mar/2022	10:00	01/Mar/2022	12:00		PLANNED	Requested
242	RQ83947	OCC_192	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-2	D	For CCR integration at Bhopal	01/Mar/2022	10:00	01/Mar/2022	12:00		PLANNED	Requested
243	RQ84297	OCC_192	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-2	C	for SAS Integration	31/Mar/2022	08:00	02/Apr/2022	18:00		PLANNED	Requested
244	RQ84841	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-BHADLA_2 (PG) CKT-1	D	For installation of Bird Diverter	31/Mar/2022	08:00	01/Apr/2022	18:00	Other Ckt will be in non-auto mode	PLANNED	Requested
245	RQ84842	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-BHADLA_2 (PG) CKT-2	D	For installation of Bird Diverter	29/Mar/2022	08:00	30/Mar/2022	18:00	Other Ckt will be in non-auto mode	PLANNED	Requested
246	RQ84227	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-VARANASI (PG) CKT-1	D	For replacement of broken porcelain insulator with CLR polymer at Loc no. 555 and insuator changing work at major crossings	26/Mar/2022	09:00	26/Mar/2022	17:00		PLANNED	Requested
247	RQ84237	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-1	D	For OPGW installation in river crossing, as there is earth wire joint in mid span (168-169 ; River crossing)	25/Mar/2022	09:00	25/Mar/2022	15:00		PLANNED	Requested
248	RQ84439	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-PANKI(UP) (PG) CKT-2	C	Construction / Retrofitment of 89A isolator at Panki end under ADD-CAP	24/Mar/2022	09:00	26/Mar/2022	18:00		PLANNED	Requested
249	RQ84230	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_2 LUCKNOW_1 (PG) CKT-2	D	For 21M2 (Micom P444)Relay Firmware update	23/Mar/2022	10:00	23/Mar/2022	13:00		PLANNED	Requested
250	RQ84377	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-BAGHPAT (PG) CKT-2	D	For AMP work	23/Mar/2022	09:00	23/Mar/2022	18:00		PLANNED	Requested
251	RQ84382	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TEHRI(THDC) KOTESHWAR(PG) (PG) CKT-3	D	For AMP work	23/Mar/2022	09:00	23/Mar/2022	18:00		PLANNED	Requested
252	RQ84840	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2	D	Bird diverter Installation work into OPGW/earthwire.A/R to be kept in Nonauto mode of Ckt#1{	23/Mar/2022	08:00	24/Mar/2022	18:00		PLANNED	Requested
253	RQ84122	OCC_192	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAU(UP)-BALIA(PG) (PG) CKT-1	D	Overhauling of Bus-1 Pantograph Isolator	23/Mar/2022	08:00	23/Mar/2022	17:00	Ballia PGCIL line charge through Bus Transfer breaker and Bus-1 & Ballia PGCIL Breaker under shutdown	PLANNED	Requested
254	RQ84220	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1	C	Transmission Line Diversion work due to construction of Delhi-Vadodara Mega Expressway by NHAI	23/Mar/2022	08:00	26/Mar/2022	18:00		PLANNED	Requested
255	RQ84221	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2	C	Transmission Line Diversion work due to construction of Delhi-Vadodara Mega Expressway by NHAI	23/Mar/2022	08:00	26/Mar/2022	18:00		PLANNED	Requested
256	RQ84229	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_2 LUCKNOW_1 (PG) CKT-1	D	For 21M2 (Micom P444)Relay Firmware update	22/Mar/2022	10:00	22/Mar/2022	13:00		PLANNED	Requested
257	RQ84376	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-BAGHPAT (PG) CKT-1	D	For AMP work	22/Mar/2022	09:00	22/Mar/2022	18:00		PLANNED	Requested
258	RQ84345	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1	D	Line Equipment AMP	22/Mar/2022	09:00	22/Mar/2022	18:00		PLANNED	Requested
259	RQ84371	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2	D	Line Equipment AMP	22/Mar/2022	09:00	22/Mar/2022	18:00		PLANNED	Requested
260	RQ84706	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS KANPUR (PG) CKT-1	C	Construction / Commissioning of Series line reactor at 400 KV Kanpur under SS-34 Bay extension Pkg	22/Mar/2022	08:00	29/Mar/2022	18:00		PLANNED	Requested
261	RQ84228	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS LUCKNOW_2 (PG) CKT-1	D	For 21M2 (Micom P444)Relay Firmware update	21/Mar/2022	10:00	21/Mar/2022	13:00		PLANNED	Requested
262	RQ84458	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1	D	CT testing & rectification at Auraiya end	21/Mar/2022	10:00	21/Mar/2022	13:00		PLANNED	Requested
263	RQ84807	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-2	C	Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.34/D-35/0	21/Mar/2022	08:00	22/Mar/2022	18:00		PLANNED	Requested

264	RQ84808	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-3	C	Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.34/0-35/0	21/Mar/2022	08:00	22/Mar/2022	18:00			PLANNED	Requested
265	RQ84839	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1	D	Bird diverter Installation work into OPGW/earthwire.A/R to be kept in Nonauto mode of Ckt#2{	21/Mar/2022	08:00	22/Mar/2022	18:00			PLANNED	Requested
266	RQ84398	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGT(DTL)-BHIWANI(PG) (PG) CKT-1	C	Diversion/Relocation of Tower at Tower Location 55 BBTL	20/Mar/2022	08:00	30/Mar/2022	18:00			PLANNED	Requested
267	RQ84399	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGT(DTL)-BAHADURGARH(PG) (PG) CKT-1	C	Diversion/Relocation of Tower at Tower Location 55 BBTL	20/Mar/2022	08:00	30/Mar/2022	18:00			PLANNED	Requested
268	RQ84816	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-2	C	For erection of line equipment for Bypass arrangement with Bhiwani Mahendragarh-III Line	20/Mar/2022	08:00	22/Mar/2022	18:00			PLANNED	Requested
269	RQ84346	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1	D	Line Equipment AMP & Jumpering anchor and Line maintenance	19/Mar/2022	09:00	19/Mar/2022	18:00			PLANNED	Requested
270	RQ84837	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(PG)-KABULPUR(HV) (PG) CKT-1	D	Summer preparedness	19/Mar/2022	08:00	19/Mar/2022	18:00			PLANNED	Requested
271	RQ84348	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-2	D	Line Equipment AMP	17/Mar/2022	09:00	17/Mar/2022	18:00			PLANNED	Requested
272	RQ84836	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-JIND (PG) CKT-2	D	Summer preparedness	17/Mar/2022	08:00	18/Mar/2022	18:00			PLANNED	Requested
273	RQ84817	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-3	C	For erection of line equipment for Bypass arrangement with Bhiwani Mahendragarh-IV Line	17/Mar/2022	08:00	19/Mar/2022	18:00			PLANNED	Requested
274	RQ84492	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1	D	SD Required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Nonn-auto mode is required on 400KV Amritsar-Jalandhar ckt-2, 400KV Jalandhar-Hamirpur ckt-1 & 400KV Hamirpur-Parbati Pooling Banala ckt-1.	16/Mar/2022	07:00	31/Mar/2022	18:00	Kindly approve		PLANNED	Requested
275	RQ84347	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-1	D	Line Equipment AMP	15/Mar/2022	09:00	15/Mar/2022	18:00			PLANNED	Requested
276	RQ84353	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1	C	FOR attending/rectification of CT	15/Mar/2022	09:00	16/Mar/2022	18:00			PLANNED	Requested
277	RQ84236	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-1	D	A/R into non auto mode for Live Line OPGW Work	15/Mar/2022	08:00	31/Mar/2022	18:00			PLANNED	Requested
278	RQ84922	OCC_192	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1	D	Quarterly Preventive Maintenance and testing work.	15/Mar/2022	08:00	15/Mar/2022	18:00			PLANNED	Requested
279	RQ84215	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-3	D	FIRMWARE UPGRADATION OF NUMERICAL RELAY & FURTHER RELAY TESTING	14/Mar/2022	10:00	14/Mar/2022	13:00			PLANNED	Requested
280	RQ84213	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW(UP)-BAREILLY(PG) (PG) CKT-1	D	Checking of Auto reclose scheme of line	14/Mar/2022	10:00	14/Mar/2022	17:00			PLANNED	Requested
281	RQ84380	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-2	C	For restoration of 400 kv Main Bus-I	14/Mar/2022	09:00	16/Mar/2022	20:00			PLANNED	Requested
282	RQ84379	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-1	C	For restoration of 400 kv Main Bus-I	14/Mar/2022	09:00	16/Mar/2022	20:00			PLANNED	Requested
283	RQ84378	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-DEHRADUN (PG) CKT-1	C	For restoration of 400 kv Main Bus-I	14/Mar/2022	09:00	16/Mar/2022	20:00			PLANNED	Requested
284	RQ84381	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-SAHARANPUR (PG) CKT-1	C	For restoration of 400 kv Main Bus-I	14/Mar/2022	09:00	16/Mar/2022	20:00			PLANNED	Requested
285	RQ84810	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1	C	Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.39/0-40/0	14/Mar/2022	08:00	15/Mar/2022	18:00			PLANNED	Requested
286	RQ84815	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-1	C	For Isolator retrofitting for upgradation from 2000A to 3000A	14/Mar/2022	08:00	16/Mar/2022	18:00			PLANNED	Requested
287	RQ84396	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2	D	For AMP work of Line	13/Mar/2022	08:00	13/Mar/2022	19:00			PLANNED	Requested
288	RQ84214	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	D	FIRMWARE UPGRADATION OF NUMERICAL RELAY & FURTHER RELAY TESTING	12/Mar/2022	10:00	12/Mar/2022	13:00			PLANNED	Requested
289	RQ84395	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1	D	For AMP work of Line	12/Mar/2022	08:00	12/Mar/2022	19:00			PLANNED	Requested
290	RQ84746	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-KANPUR (PG) CKT-1	D	Firmware upgradation in Micom Relay at Kanpur end	11/Mar/2022	10:00	11/Mar/2022	13:00			PLANNED	Requested
291	RQ84638	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1	D	For TL AMP and TL equipment AMP works with Abdullapur-Deealpur on Non-Auto mode	11/Mar/2022	09:00	11/Mar/2022	18:00	Kindly Approve		PLANNED	Requested
292	RQ84701	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS KANPUR (PG) CKT-1	D	Construction / Commissioning of Series line reactor at 400 KV Kanpur under SS-34 Bay Extension Pkg.	11/Mar/2022	08:00	21/Mar/2022	18:00			PLANNED	Requested
293	RQ84241	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-VARANASI (PG) CKT-1	D	AMP work	10/Mar/2022	10:00	10/Mar/2022	17:00			PLANNED	Requested
294	RQ84743	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-AGRA (PG) CKT-1	D	Firmware upgradation in Micom Relay at Kanpur end	10/Mar/2022	10:00	10/Mar/2022	13:00			PLANNED	Requested

295	RQ84793	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1	D	For TL AMP works with Abdullapur-Bawana on Non-Auto mode.	10/Mar/2022	09:00	10/Mar/2022	18:00	Kindly Approve	PLANNED	Requested
296	RQ84663	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-CHAMBA(PG) (PG) CKT-1	C	For Interconnection of Bus Bar for construction of new 400KV 125MVAR Bus Reactor bay(408) & 02 No Line bays. 400KV Lahal 1 Bay (409) & 400KV Lahal 2 Bay(410).	10/Mar/2022	09:00	12/Mar/2022	18:00	Kindly Approve	PLANNED	Requested
297	RQ84488	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	10/Mar/2022	07:00	15/Mar/2022	18:00	Kindly approve	PLANNED	Requested
298	RQ84742	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-2	D	Firmware upgradation in Micom Relay at Kanpur end	09/Mar/2022	10:00	09/Mar/2022	13:00		PLANNED	Requested
299	RQ84385	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE-SAHARANPUR (PG) CKT-1	D	For AMP work	09/Mar/2022	09:00	09/Mar/2022	18:00		PLANNED	Requested
300	RQ84397	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2	D	FOR AMP WORK OF LINE Equipment	09/Mar/2022	09:00	09/Mar/2022	18:00		PLANNED	Requested
301	RQ84942	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-NAKODAR(PSG) (PG) CKT-1	D	Shut down is required for AMP works . Auto Reclose of 400 KV Kurukshetra - Jalandhar is required to be put on NON auto mode during shut down period.	09/Mar/2022	09:00	09/Mar/2022	18:00	Kindly approve	PLANNED	Requested
302	RQ84828	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-2	D	CC RING & SPACER FIXING	09/Mar/2022	09:00	09/Mar/2022	18:00		PLANNED	Requested
303	RQ84639	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-DEEPALPUR(JHKT) (PG) CKT-1	D	For TL AMP and TL equipment AMP works with Abdullapur-Bawana on Non-Auto mode	09/Mar/2022	09:00	09/Mar/2022	18:00	Kindly Approve	PLANNED	Requested
304	RQ84226	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-2	D	For relays testing & Line AMP at Allahabad Substation	08/Mar/2022	10:00	08/Mar/2022	17:00		PLANNED	Requested
305	RQ84741	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1	D	Firmware upgradation in Micom Relay at Kanpur end	08/Mar/2022	10:00	08/Mar/2022	13:00		PLANNED	Requested
306	RQ84827	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-1	D	CC RING & SPACER FIXING	08/Mar/2022	09:00	08/Mar/2022	18:00		PLANNED	Requested
307	RQ84939	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JALANDHAR (PG) CKT-1	D	Shut down is required for AMP works . Auto Reclose of 400 KV Kurukshetra - Nakodar is required to be put on NON auto mode during shut down period.	08/Mar/2022	09:00	08/Mar/2022	18:00	Kindly approve	PLANNED	Requested
308	RQ84212	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	D	Transfer bus Pantograph isolator retrofitment work	08/Mar/2022	09:00	10/Mar/2022	18:00	"On each day of shutdown 01 no. isolator shall be dismantled and erected and line shall be taken into service after completion of erection every day. SD of TBC i.e. Transfer bus shall also be required along with line for facilitating isolator retrofit work.	PLANNED	Requested
309	RQ84352	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2	D	Line Equipment AMP	08/Mar/2022	09:00	08/Mar/2022	18:00	AT 400KV RATANGARH(RVPNL SUBSTATION)	PLANNED	Requested
310	RQ84388	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1	D	For AMP work of Line	08/Mar/2022	09:00	09/Mar/2022	18:00		PLANNED	Requested
311	RQ84740	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABGARH (PG) CKT-3	D	Firmware upgradation in Micom Relay at Kanpur end	07/Mar/2022	10:00	07/Mar/2022	13:00		PLANNED	Requested
312	RQ84890	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-2	D	for Line Bay AMP WORK at MANESAR S/S	07/Mar/2022	09:00	07/Mar/2022	18:00		PLANNED	Requested
313	RQ84637	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANCHKULA-ABDULLAPUR (PG) CKT-2	D	For TL AMP and TL equipment AMP works with ckt-2 on Non-Auto mode	07/Mar/2022	09:00	07/Mar/2022	18:00	Kindly Approve	PLANNED	Requested
314	RQ84913	OCC_192	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-1	D	esting work of 400 KV side bay Equipments	07/Mar/2022	08:00	07/Mar/2022	18:00		PLANNED	Requested
315	RQ84835	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-2	C	for diversion work of line due to infringement in construction work of Delhi-Gurugram SNB Regional Rapid Transit System (RRTS) corridor of M/ s NCRTC	07/Mar/2022	08:00	21/Mar/2022	18:00		PLANNED	Requested
316	RQ84834	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-1	C	for diversion work of line due to infringement in construction work of Delhi-Gurugram SNB Regional Rapid Transit System (RRTS) corridor of M/ s NCRTC	07/Mar/2022	08:00	21/Mar/2022	18:00		PLANNED	Requested
317	RQ84757	OCC_192	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2	D	Quarterly Maintenance work at 400KV GSS Bhadla	06/Mar/2022	16:00	06/Mar/2022	22:00		PLANNED	Requested
318	RQ83919	OCC_192	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-1	C	Tightening of Bay.	06/Mar/2022	09:00	06/Mar/2022	18:00	There will no power flow through the line during aforesaid period	PLANNED	Requested

319	RQ84662	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-CHAMBA(PG) (PG) CKT-1	C	For Interconnection of Bus Bar for construction of new 400KV 125MVAR Bus Reactor bay(408) & 02 No Line bays. 400KV Lahal 1 Bay (409) & 400KV Lahal 2 Bay(410).	06/Mar/2022	09:00	08/Mar/2022	18:00	Kindly Approve	PLANNED	Requested
320	RQ84756	OCC_192	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1	D	Quarterly Maintenance work at 400KV GSS Bhadla	05/Mar/2022	16:00	05/Mar/2022	22:00		PLANNED	Requested
321	RQ84831	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-2	C	Line Diversion Work due to NHAI Highway,Jaipur S group for AMP OP	05/Mar/2022	08:00	14/Mar/2022	18:00		PLANNED	Requested
322	RQ84830	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-1	C	Line Diversion Work due to NHAI Highway,Jaipur S group for AMP OP	05/Mar/2022	08:00	14/Mar/2022	18:00		PLANNED	Requested
323	RQ84661	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-CHAMBA(PG) (PG) CKT-1	D	For HV testing of new Bus-Bar for construction of For construction of new 400KV 125MVAR Bus Reactor bay(408) & 02 No Line bays. 400KV Lahal 1 Bay (409) & 400KV Lahal 2 Bay(410).	04/Mar/2022	09:00	04/Mar/2022	18:00	Kindly Approve	PLANNED	Requested
324	RQ84636	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANCHKULA-ABDULLAPUR (PG) CKT-1	D	For TL AMP and TL equipment AMP works with ckt-2 on Non-Auto mode	04/Mar/2022	09:00	04/Mar/2022	18:00	Kindly Approve	PLANNED	Requested
325	RQ83949	OCC_192	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-DEEPALPUR(JHKT) (PG) CKT-1	D	For CCR integration at Bhopal	03/Mar/2022	13:00	03/Mar/2022	15:00		PLANNED	Requested
326	RQ84736	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR (PG) CKT-1	D	Firmware upgradation in Micom Relay at Kanpur end	03/Mar/2022	10:00	03/Mar/2022	13:00		PLANNED	Requested
327	RQ84389	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE-SAHARANPUR (PG) CKT-1	D	AMP of line equipment	03/Mar/2022	09:00	03/Mar/2022	18:00		PLANNED	Requested
328	RQ84660	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-CHAMBA(PG) (PG) CKT-1	D	For HV testing of new Bus-Bar for construction of For construction of new 400KV 125MVAR Bus Reactor bay(408) & 02 No Line bays. 400KV Lahal 1 Bay (409) & 400KV Lahal 2 Bay(410).	03/Mar/2022	09:00	03/Mar/2022	18:00	Kindly Approve	PLANNED	Requested
329	RQ84351	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1	D	Line Equipment AMP	03/Mar/2022	08:00	03/Mar/2022	18:00	AT 400KV RATANGARH(RV PNL SUBSTATION)	PLANNED	Requested
330	RQ84708	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS KANPUR (PG) CKT-2	C	Construction / Commissioning of Series line reactor at 400 KV Kanpur under SS-34 Bay extension Pkg	03/Mar/2022	08:00	09/Mar/2022	18:00		PLANNED	Requested
331	RQ83941	OCC_192	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH(PG)-KABULPUR(HV) (PG) CKT-1	D	For CCR integration at Bhopal	02/Mar/2022	16:00	02/Mar/2022	18:00		PLANNED	Requested
332	RQ83948	OCC_192	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1	D	For CCR integration at Bhopal	02/Mar/2022	13:00	02/Mar/2022	15:00		PLANNED	Requested
333	RQ84295	OCC_192	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-2	C	For wave trap replacement	02/Mar/2022	08:00	03/Mar/2022	18:00		PLANNED	Requested
334	RQ83942	OCC_192	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(PG)-KABULPUR(HV) (PG) CKT-1	D	For CCR integration at Bhopal	01/Mar/2022	16:00	01/Mar/2022	18:00		PLANNED	Requested
335	RQ84605	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1 SHAHJAHANPUR (PG) CKT-1	D	Confirmatory testing of Yph HV and NGR bushing of LR at Lucknow S/S	01/Mar/2022	10:00	01/Mar/2022	14:00		PLANNED	Requested
336	RQ84234	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	D	A/R into non auto mode for Live Line OPGW Work	01/Mar/2022	08:00	31/Mar/2022	18:00		PLANNED	Requested
337	RQ84235	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABGARH (PG) CKT-1	D	A/R into non auto mode for Live Line OPGW Work	01/Mar/2022	08:00	31/Mar/2022	18:00		PLANNED	Requested
338	RQ84739	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS KANPUR (PG) CKT-2	D	Actual S/D required from 21.02.22 to 02.03.22' for commissioning of Series line reactor at Kanpur 400KV end under SS-34 Bay Extension PKG.	01/Mar/2022	08:00	10/Mar/2022	18:00		PLANNED	Requested
339	RQ84794	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MURADNAGAR_2(U P) (PG) CKT-1	D	OPGW laying shall be started in this line under Reliable Communication package (Auto Reclose off) - 35 Kms Common transmission line, will avail auto recloser off for only one circuit at a time. OPGW cable peak change issue in the line.	01/Mar/2022	08:00	31/Mar/2022	18:30		PLANNED	Requested
340	RQ84797	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-1	D	OPGW laying shall be started in this line under Reliable Communication package (Auto Reclose off) - 35 Kms Common transmission line, will avail auto recloser off for only one circuit at a time. OPGW cable peak change issue in the line.	01/Mar/2022	08:00	31/Mar/2022	18:30		PLANNED	Requested
341	RQ84795	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2	D	Auto Reclose off is required for OPGW laying (works completed, minor rectification required in 2-3 spans) under reliable communication replacement project.	01/Mar/2022	08:00	31/Mar/2022	18:30		PLANNED	Requested

342	RQ84800	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MAHARANIBAGH(PG) (PG) CKT-1	D	Auto Reclose off is required for replacement of OPGW from Dadri gantry to Maharanibagh LLO point under reliable communication replacement project. (balance 18 Kms)	01/Mar/2022	08:00	31/Mar/2022	18:30	10 days shutdown may be issued for atleast 10 kms of the line near Dadri Vacinity, very high Earth fault line (under Reliable Communication Project Head) - Critical in nature (Shutdown may be issued in Feb' 2022)	PLANNED	Requested	
343	RQ84796	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MAHARANIBAGH(PG) (PG) CKT-1	D	Auto Reclose off is required for replacement of OPGW from Dadri gantry to Maharanibagh LLO point under reliable communication replacement project. (balance 18 Kms)	01/Mar/2022	08:00	31/Mar/2022	18:30	10 days shutdown may be issued for atleast 10 kms of the line near Dadri Vacinity, very high Earth fault line (under Reliable Communication Project Head) - Critical in nature (Shutdown may be issued in Feb' 2022)	PLANNED	Requested	
344	RQ84798	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(PG)-NAWADA(HV) (PG) CKT-1	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works under Reliable Communication scheme - work completed, testing pending (Peak change issue)	01/Mar/2022	08:00	31/Mar/2022	18:30		PLANNED	Requested	
345	RQ84799	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH-MAHARANIBAGH (PG) CKT-1	D	Auto Reclose off is required for replacement of OPGW from Ballabgarh gantry to Maharanibagh LLO point under reliable communication replacement project. (only two spans involved)	01/Mar/2022	08:00	31/Mar/2022	18:30		PLANNED	Requested	
346	RQ84803	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_(NP)-KOTA(PG) (PG) CKT-1	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works (53.5 out of 55kms completed) under Reliable Communication package (Auto Reclose off) Towers (MCT) are common in forest Area	01/Mar/2022	08:00	31/Mar/2022	18:30		PLANNED	Requested	
347	RQ84801	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works (53.5 out of 55kms completed) under Reliable Communication package (Auto Reclose off) Towers (MCT) are common in forest Area	01/Mar/2022	08:00	31/Mar/2022	18:30		PLANNED	Requested	
348	RQ84802	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works (work completed, rectification required at one tower location) under Reliable Communication package (Auto Reclose off)	01/Mar/2022	08:00	31/Mar/2022	18:30		PLANNED	Requested	
349	RQ84805	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-BHIWADI (PG) CKT-1	D	Auto Reclose off is required for Bassi - Bhiwadi under Reliable communication replacement project (work completed, rectification in 3 sections)	01/Mar/2022	08:00	31/Mar/2022	18:30		PLANNED	Requested	
350	RQ84427	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAMIRPUR-PARBATI POOLING BANALA (PG) CKT-1	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Mar/2022	07:00	31/Mar/2022	18:00	Kindly approve	PLANNED	Requested	
351	RQ84428	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR-HAMIRPUR (PG) CKT-1	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Mar/2022	07:00	31/Mar/2022	18:00	Kindly approve	PLANNED	Requested	
352	RQ84425	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-1	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Mar/2022	07:00	31/Mar/2022	18:00	Kindly approve	PLANNED	Requested	
353	RQ84420	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-JALANDHAR (PG) CKT-2	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Mar/2022	07:00	31/Mar/2022	18:00	Kindly approve	PLANNED	Requested	
354	RQ84426	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-2	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Mar/2022	07:00	31/Mar/2022	18:00	Kindly approve	PLANNED	Requested	
355	RQ84489	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1	D	SD Required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Nonn-auto mode is required on 400kV Amritsar-Jalandhar ckt-2, 400kV Jalandhar-Hamirpur ckt-1 & 400kV Hamirpur-Parbati Pooling Banala ckt-1.	01/Mar/2022	07:00	09/Mar/2022	18:00	Kindly approve	PLANNED	Requested	
356	RQ83921	OCC_192	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH-MAU (UP) CKT-1	C	For configuration of additional feature in MAIN-1 & MAIN-2 distance protection relay and testing of same, bay maintenance work	30/Mar/2022	09:00	31/Mar/2022	18:00		PLANNED	Requested	
357	RQ83914	OCC_192	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI-MAINPURI (UP) CKT-2	D	for bay maintenance of bay.	29/Mar/2022	09:30	29/Mar/2022	18:30		PLANNED	Requested	

358	RQ84059	OCC_192	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UPC)-NOIDA SEC 148 (UP) CKT-2	D	For Annual Maintenance of transmission line and line bay equipment	28/Mar/2022	09:00	28/Mar/2022	15:00		PLANNED	Requested
359	RQ84058	OCC_192	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UPC)-NOIDA SEC 148 (UP) CKT-1	D	For Annual Maintenance of transmission line and line bay equipment	26/Mar/2022	09:00	26/Mar/2022	15:00		PLANNED	Requested
360	RQ84057	OCC_192	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR-DASNA (UP) CKT-2	D	For Annual Maintenance of transmission line and line bay equipment	25/Mar/2022	14:00	25/Mar/2022	18:00		PLANNED	Requested
361	RQ83913	OCC_192	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MURADNAGAR_2-MATHURA (UP) CKT-1	C	Height Raising work of 400 KV Mathura – Muradnagar Line Between Loc. No. 497A (Monopole) to 498 B+0 due to Construction of RRTS Corridor of NCRTC	25/Mar/2022	09:30	31/Mar/2022	22:00		PLANNED	Requested
362	RQ84056	OCC_192	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR-DASNA (UP) CKT-1	D	For Annual Maintenance of transmission line and line bay equipment	25/Mar/2022	09:00	25/Mar/2022	13:00		PLANNED	Requested
363	RQ83920	OCC_192	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH-AZAMGARH (UP) CKT-1	D	For commissioning of one no. PLCC panel & installation of 02 nos. wave trap, bay maintenance work	25/Mar/2022	09:00	26/Mar/2022	18:00		PLANNED	Requested
364	RQ83910	OCC_192	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-UNNAO (UP) CKT-1	D	shutdown required for dismantling of birdguard	25/Mar/2022	08:00	29/Mar/2022	18:00		PLANNED	Requested
365	RQ83934	OCC_192	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UPC)-GR.NOIDA(UPC) (UP) CKT-1	D	For general maintenance	22/Mar/2022	10:30	22/Mar/2022	17:30	There will be no any supply interruption due to this shut down.Load of sub station will be feed through 400kv Dadri line,400KV Nawada Line and 400KV Gr.Noيدا to 400KV (765KV S/S) Gr.Noيدا CKT-II	PLANNED	Requested
366	RQ83849	OCC_192	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-SULTANPUR(UP) (UP) CKT-1	D	Routine Bay maintenance	22/Mar/2022	10:00	22/Mar/2022	18:00		PLANNED	Requested
367	RQ84106	OCC_192	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	D	Testing of Circuit Breakers, CTs, CVTs and Line Reactor Bushing at 400 KV S/S Unnao.	16/Mar/2022	09:00	16/Mar/2022	17:00		PLANNED	Requested
368	RQ84105	OCC_192	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	D	Testing of Circuit Breakers, CTs, CVTs and Line Reactor Bushing at 400 KV S/S Unnao.	15/Mar/2022	09:00	15/Mar/2022	17:00		PLANNED	Requested
369	RQ84128	OCC_192	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-SARNATH(UP) (UP) CKT-2	C	1.Cleaning of Disc/polymer insulator, removing kite, kite thread, bird beat & bird nest. 2.For testing of PLCC.	14/Mar/2022	09:00	16/Mar/2022	17:00	There will no power flow through the line during aforesaid period	PLANNED	Requested
370	RQ84138	OCC_192	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-MAU(UP) (UP) CKT-1	D	1. Cleaning of Disc/polymer insulator, removing kite, kite thread, bird beat & bird nest. 2. Overhauling of Bus-1 Pantograph Isolator	13/Mar/2022	09:00	13/Mar/2022	17:00	Anpara line charge through Bus Transfer breaker and Bus-1 & Anpara Breaker under shutdown	PLANNED	Requested
371	RQ83950	OCC_192	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HARDUAGANJ -SIKANDRABAD (UP) CKT-1	D	Replacement of disc insulator by polymer insulator at critical locations.	13/Mar/2022	08:00	15/Mar/2022	18:00		PLANNED	Requested
372	RQ83912	OCC_192	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-SIKANDRABAD (UP) CKT-1	D	Replacement of disc insulator by polymer insulator at critical locations.	10/Mar/2022	08:00	12/Mar/2022	18:00		PLANNED	Requested
373	RQ83911	OCC_192	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HARDUAGANJ -ALIGARH (UP) CKT-1	D	Replacement of disc insulator by polymer insulator at critical locations.	08/Mar/2022	08:00	09/Mar/2022	18:00		PLANNED	Requested
374	RQ83909	OCC_192	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO-PANKI (UP) CKT-1	D	Bay maintenance	08/Mar/2022	08:00	09/Mar/2022	17:00		PLANNED	Requested
375	RQ84063	OCC_192	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UPC)-SIKANDRABAD (UP) CKT-2	D	For Annual Maintenance of transmission line and line bay equipment	07/Mar/2022	14:00	07/Mar/2022	18:00		PLANNED	Requested
376	RQ83932	OCC_192	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-SULTANPUR (UP) CKT-1	D	Routine Bay maintenance	07/Mar/2022	10:00	07/Mar/2022	18:00		PLANNED	Requested
377	RQ84062	OCC_192	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UPC)-SIKANDRABAD (UP) CKT-1	D	For Annual Maintenance of transmission line and line bay equipment	07/Mar/2022	09:00	07/Mar/2022	13:00		PLANNED	Requested
378	RQ84109	OCC_192	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARNAGAR-ATAUR (UP) CKT-1	D	Jumper tightening and looping chopping of trees	07/Mar/2022	09:00	08/Mar/2022	18:00		PLANNED	Requested
379	RQ83917	OCC_192	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-SARNATH (UP) CKT-1	C	For testing of PLCC.	04/Mar/2022	09:00	04/Mar/2022	18:00	There will no power flow through the line during aforesaid period	PLANNED	Requested
380	RQ83935	OCC_192	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-VISHNUPRAYAG(JP) (UP) CKT-1	C	For replacement of damaged tower No. 20 of 400 KV D/C Muzaffarnagar-Vishnu Prayag line	03/Mar/2022	08:30	15/Mar/2022	18:00		PLANNED	Requested
381	RQ83846	OCC_192	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO-LUCKNOW (UP) CKT-1	C	Diversion/Height raising due to construction of outer ring road by NHAI	03/Mar/2022	08:00	18/Mar/2022	17:00		PLANNED	Requested
382	RQ83903	OCC_192	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ATUR-MURADNAGAR_1 (UP) CKT-1	C	Replacement of Standard Isolator and General Maintenance of Bay	02/Mar/2022	10:00	03/Mar/2022	17:00		PLANNED	Requested
383	RQ83905	OCC_192	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARNAGAR(UP)-VISHNUPRAYAG(JP) (UP) CKT-1	C	For replacement of damaged tower No. 20 of 400 KV D/C Muzaffarnagar-Vishnu Prayag line	01/Mar/2022	08:30	15/Mar/2022	18:00		PLANNED	Requested
384	RQ84040	OCC_192	slidcup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FIROZABAD(PJFTL)-JAWAHARPUR_TPS(UP) (UP) CKT-1	C	AMP of Jawaharpur Ckt-1	01/Mar/2022	08:00	01/Mar/2022	18:00	Line is charge on anti-theft	PLANNED	Requested

385	RQ84066	OCC_192	stucp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FIROZABAD(PJFTL)-JAWAHARPUR_TPS(UP) (UP) CKT-1	D	AMP of Firozabad PJFTL Jawaharpur Ckt-1	01/Mar/2022	08:00	01/Mar/2022	18:00			PLANNED	Requested
386	RQ84932	OCC_192	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HINDAUN(RS)-CHHABRA(RVUN) (RS) CKT-1	D	Half yearly Maintance & testing work	29/Mar/2022	08:00	29/Mar/2022	18:00			PLANNED	Requested
387	RQ84759	OCC_192	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAISALMER-BARMER (RS) CKT-2	D	Quarterly Maintenance	25/Mar/2022	08:00	25/Mar/2022	18:00			PLANNED	Requested
388	RQ84779	OCC_192	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARMER(RS)-RAJWEST(RW) (RS) CKT-1	D	Quarterly Maintenance	24/Mar/2022	08:00	24/Mar/2022	18:00			PLANNED	Requested
389	RQ84760	OCC_192	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KOTA(PG) (RS) CKT-1	D	Ilind HALF YEARLY MAINTENANCE	21/Mar/2022	08:00	21/Mar/2022	18:00			PLANNED	Requested
390	RQ84911	OCC_192	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-HEERAPURA (RS) CKT-2	D	esting work of 400 KV side bay Equipments	15/Mar/2022	08:00	15/Mar/2022	18:00			PLANNED	Requested
391	RQ84910	OCC_192	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-HEERAPURA (RS) CKT-1	D	esting work of 400 KV side bay Equipments	14/Mar/2022	08:00	14/Mar/2022	18:00			PLANNED	Requested
392	RQ84762	OCC_192	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA (RS) CKT-1	D	Line Patrolling and Maintenance	14/Mar/2022	08:00	14/Mar/2022	18:00			PLANNED	Requested
393	RQ84778	OCC_192	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2	D	Ilind HALF YEARLY MAINTENANCE	11/Mar/2022	08:00	11/Mar/2022	18:00			PLANNED	Requested
394	RQ84780	OCC_192	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHILWARA(RS)-CHHABRA(RVUN) (RS) CKT-1	C	Routine Maintenance and Testing of 400 KV CHHABRA LINE with 50MVAR Reactor at Bhilwara	11/Mar/2022	08:00	12/Mar/2022	18:00			PLANNED	Requested
395	RQ85037	OCC_192	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-AJMER (RS) CKT-2	D	Due to shutdown of 400KV Main Bus-II 400 KV Ajmer - Phagi Ckt-II will remain "OFF" due to defective Main Circuit breaker.	11/Mar/2022	08:00	11/Mar/2022	18:00			PLANNED	Requested
396	RQ84758	OCC_192	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAISALMER-BARMER (RS) CKT-1	D	Quarterly Maintenance	10/Mar/2022	08:00	10/Mar/2022	18:00			PLANNED	Requested
397	RQ84777	OCC_192	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1	D	Ilind HALF YEARLY MAINTENANCE	09/Mar/2022	08:00	09/Mar/2022	18:00			PLANNED	Requested
398	RQ84888	OCC_192	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1	D	Annual maintenance of line	09/Mar/2022	08:00	09/Mar/2022	18:00			PLANNED	Requested
399	RQ84763	OCC_192	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHILWARA-CHITTORGARH (RS) CKT-2	D	Routine Maintenane and testing of 400 KV CHITTOR-BHILWARA CKT-2 at both end	09/Mar/2022	08:00	09/Mar/2022	18:00			PLANNED	Requested
400	RQ84912	OCC_192	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HEERAPURA-HINDAUN (RS) CKT-1	D	Bay maintenance at Hindaun and Testing work of 400 KV .50 MVAR Line reactor at Heerapura and	08/Mar/2022	08:00	08/Mar/2022	18:00			PLANNED	Requested
401	RQ84908	OCC_192	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-BIKANER(RS) (RS) CKT-1	D	On 8.3.2022 400 kv STPS Line has to be kept OFF during shutdown of MAIN Bus -B due to problem in Main Breaker(252A) of 400 kv STPS Line.Line cannot be charged through Main Bus I and On 09.03.2022, Routine maintenance of 400 kv STPS Line.	08/Mar/2022	08:00	09/Mar/2022	18:00			PLANNED	Requested
402	RQ84925	OCC_192	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-2	D	Maintenance and testing work and 400 KV LINE REACTOR OF 400 KV KANKANI II BAY INSTALLED AT 400 KV GSS RVPN JODHPUR.	08/Mar/2022	08:00	08/Mar/2022	18:00			PLANNED	Requested
403	RQ84923	OCC_192	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-JODHPUR (RS) CKT-1	D	Quaterly Preventive Maintenance and testing work and 400 KV LINE REACTOR OF 400 KV AKAL BAY INSTALLED AT 400 KV GSS RVPN JODHPUR.	07/Mar/2022	08:00	07/Mar/2022	18:00			PLANNED	Requested
404	RQ84755	OCC_192	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL(PG)-BARMER(RS) (RS) CKT-2	D	Quarterly Maintenance	04/Mar/2022	08:00	04/Mar/2022	18:00			PLANNED	Requested
405	RQ84909	OCC_192	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-1	D	Routine Maintenance	04/Mar/2022	08:00	04/Mar/2022	18:00			PLANNED	Requested
406	RQ84921	OCC_192	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-JODHPUR (RS) CKT-1	D	Preventive Maintenance and testing work and 400 KV LINE REACTOR OF 400 KV RAJWEST BAY INSTALLED AT 400 KV GSS RVPN JODHPUR.	04/Mar/2022	08:00	04/Mar/2022	18:00			PLANNED	Requested
407	RQ84920	OCC_192	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-JODHPUR (RS) CKT-1	D	Quaterly Preventive Maintenance and testing work.	03/Mar/2022	16:00	03/Mar/2022	22:00			PLANNED	Requested
408	RQ84754	OCC_192	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL(PG)-BARMER(RS) (RS) CKT-1	D	Quarterly Maintenance	03/Mar/2022	08:00	03/Mar/2022	18:00			PLANNED	Requested
409	RQ84924	OCC_192	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-1	D	Quaterly Preventive Maintenance and testing work of line and 400 KV LINE REACTOR OF 400 KV KANKANI I BAY INSTALLED AT 400 KV GSS RVPN JODHPUR	02/Mar/2022	08:00	02/Mar/2022	18:00			PLANNED	Requested
410	RQ84904	OCC_192	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH SCTPS(RVUN)-BIKANER(RS) (RS) CKT-2	D	Auto reclosure (AR) to be kept OFF for safety purpose during 400 kv SSCTPS-Bikaner (ATRL) CKT-1 outage.	01/Mar/2022	08:00	01/Mar/2022	18:00			PLANNED	Requested
411	RQ84903	OCC_192	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH SCTPS(RVUN)-BIKANER(RS) (RS) CKT-1	D	Shutdown required for Annual maintenance of transmission line.	01/Mar/2022	08:00	01/Mar/2022	18:00			PLANNED	Requested

412	RQ84203	OCC_192	slchp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-WANGTO_GIS(HP) (HPPTCL) CKT-1	C	for restoration of Bay 410 at wangtoo substation	28/Mar/2022	09:00	29/Mar/2022	18:00	Wangtoo- Shorang ckt. will in service. There is no generation loss.	PLANNED	Requested
413	RQ84447	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-WANGTO_GIS(HP) (HPPTCL) CKT-1	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non Auto mode is required on 400kV Kala Amb-Sorang ckt-1 & 400kV Sorang-Wangtoo ckt-1.	16/Mar/2022	07:00	31/Mar/2022	18:00	Kindly approve	PLANNED	Requested
414	RQ84445	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-WANGTO_GIS(HP) (HPPTCL) CKT-1	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	11/Mar/2022	07:00	15/Mar/2022	18:00	Kindly approve	PLANNED	Requested
415	RQ84068	OCC_192	slchp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-WANGTO_GIS(HP) (HPPTCL) CKT-1	D	Annual Testing and Maintenance	04/Mar/2022	09:00	04/Mar/2022	18:00		PLANNED	Requested
416	RQ84446	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-WANGTO_GIS(HP) (HPPTCL) CKT-1	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non Auto mode is required on 400kV Kala Amb-Sorang ckt-1 & 400kV Sorang-Wangtoo ckt-1.	01/Mar/2022	07:00	10/Mar/2022	18:00	Kindly approve	PLANNED	Requested
417	RQ84586	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2	D	For AMP work	26/Mar/2022	17:00	26/Mar/2022	23:00		PLANNED	Requested
418	RQ84585	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1	D	For AMP work	24/Mar/2022	17:00	24/Mar/2022	23:00		PLANNED	Requested
419	RQ85006	OCC_192	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA-MUNDKA (DV) CKT-1	D	Tan Delta testing of Line CVT of Mundka to Bawana Circuit 1	26/Mar/2022	15:00	26/Mar/2022	18:00		PLANNED	Requested
420	RQ84500	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-SAINJ(HP) (PKTCL) CKT-1	D	SD required for removal of Aviation Globules for OPGW installation works under ULDC scheme.	26/Mar/2022	07:00	31/Mar/2022	18:00	Kindly approve	PLANNED	Requested
421	RQ84498	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_2(NH)-SAINJ(HP) (PKTCL) CKT-1	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	26/Mar/2022	07:00	31/Mar/2022	18:00	Kindly approve	PLANNED	Requested
422	RQ84499	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_2(NH)-SAINJ(HP) (PKTCL) CKT-1	D	SD required for removal of Aviation Globules for OPGW installation works under ULDC scheme.	21/Mar/2022	07:00	25/Mar/2022	18:00	Kindly approve	PLANNED	Requested
423	RQ84714	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-LUDHIANA(PG) (PKTCL) CKT-2	D	For attending Hotspot in line dropper R-Phase	07/Mar/2022	10:00	07/Mar/2022	13:00	Kindly Approve	PLANNED	Requested
424	RQ84497	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_2(NH)-SAINJ(HP) (PKTCL) CKT-1	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Mar/2022	07:00	20/Mar/2022	18:00	Kindly approve	PLANNED	Requested
425	RQ84501	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-SAINJ(HP) (PKTCL) CKT-1	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Mar/2022	07:00	25/Mar/2022	18:00	Kindly approve	PLANNED	Requested
426	RQ85000	OCC_192	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-1	D	General maintenance as per PMS	25/Mar/2022	09:00	25/Mar/2022	16:30		PLANNED	Requested
427	RQ84997	OCC_192	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-2	D	For Providing counter weight on tower no. 208 and other PMS work	24/Mar/2022	09:00	24/Mar/2022	17:30		PLANNED	Requested
428	RQ84998	OCC_192	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-JHATIKARA(PG) (DTL) CKT-1	D	Installation of BCPU & MU relay under PSDF scheme	23/Mar/2022	09:30	23/Mar/2022	18:00	Now 400kV Bamnoli-Dwarka ckt.	PLANNED	Requested
429	RQ84999	OCC_192	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-JHATIKARA(PG) (DTL) CKT-2	C	Installation of BCPU & MU relay under PSDF scheme	07/Mar/2022	09:30	08/Mar/2022	18:00		PLANNED	Requested
430	RQ84469	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SI)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	25/Mar/2022	07:00	31/Mar/2022	18:00	Kindly approve	PLANNED	Requested
431	RQ84424	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASPA(IP)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-2	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non-auto mode is required on 400kV Baspa-Karcham Wangtoo ckt-1.	21/Mar/2022	07:00	31/Mar/2022	18:00	Kindly approve	PLANNED	Requested
432	RQ84476	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SI)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non-auto mode is required on 400kV Karcham Wangtoo-Nathpajhakri ckt-2.	16/Mar/2022	07:00	24/Mar/2022	18:00	Kindly approve	PLANNED	Requested
433	RQ83842	OCC_192	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SI)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	D	Cutting of tree and checking / tightening of all bolt & nuts of hardware fittings, dead end jumpers, bundle spacers and terminal conductor of all three phases above waist level at tower no. 94 - 96, 108 - 109, 56, 94 & 95.	09/Mar/2022	09:00	12/Mar/2022	17:00	Auto Reclosed OFF KW- NJ CKT-II From 11.03.2022 to 12.03.2022	PLANNED	Requested
434	RQ83843	OCC_192	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SI)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-2	D	Cutting of tree and checking / tightening of all bolt & nuts of hardware fittings, dead end jumpers, bundle spacers and terminal conductor of all three phases above waist level at tower no. 94 - 96 & 108 - 109.	09/Mar/2022	09:00	10/Mar/2022	17:00		PLANNED	Requested

435	RQ83844	OCC_192	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASPA(JP)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	D	Line maintenance work such as checking of Insulator, Checking / tightening of all bolt & nuts of hardware fittings, dead end jumpers, bundle spacers and terminal conductor of all three phases above waist level at tower no. 18, 26, 27 & Pothead Yard Baspa.	07/Mar/2022	09:00	08/Mar/2022	17:00	Auto Reclosed Off KW- BP CKT-II	PLANNED	Requested	
436	RQ83845	OCC_192	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASPA(JP)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-2	D	Line maintenance work such as checking of Insulator, Checking / tightening of all bolt & nuts of hardware fittings, dead end jumpers, bundle spacers and terminal conductor of all three phases above waist level at tower no. 17, 26, 27, 30, 32 & Pothead Yard Baspa.	04/Mar/2022	09:00	05/Mar/2022	17:00	Auto Reclosed Off KW- BP CKT-I	PLANNED	Requested	
437	RQ83916	OCC_192	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASPA(JP)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-2	D	Cutting of tree below CKT- II in tower span T 06 - 07 for maintaining electrical clearance from the conductor.	02/Mar/2022	14:30	03/Mar/2022	18:00	Auto Reclosed Off KW- BPCKT-I	PLANNED	Requested	
438	RQ83915	OCC_192	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASPA(JP)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	D	Cutting of tree below CKT- I in tower span T 06 - 07 for maintaining electrical clearance from the conductor.	02/Mar/2022	09:00	03/Mar/2022	14:00	Auto Reclosed Off KW- BPCKT-II	PLANNED	Requested	
439	RQ84422	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASPA(JP)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-2	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Mar/2022	07:00	20/Mar/2022	18:00	Kindly approve	PLANNED	Requested	
440	RQ84465	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Mar/2022	07:00	15/Mar/2022	18:00	Kindly approve	PLANNED	Requested	
441	RQ84421	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASPA(JP)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Mar/2022	07:00	31/Mar/2022	18:00	Kindly approve	PLANNED	Requested	
442	RQ84466	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-2	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Mar/2022	07:00	31/Mar/2022	18:00	For AMP works	PLANNED	Requested	
443	RQ84495	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	23/Mar/2022	07:00	31/Mar/2022	18:00	Kindly approve	PLANNED	Requested	
444	RQ84496	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non-auto mode is required on 400KV Nalagarh-Banala Ckt-I.	10/Mar/2022	07:00	22/Mar/2022	18:00	Kindly approve	PLANNED	Requested	
445	RQ84494	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Mar/2022	07:00	09/Mar/2022	18:00	Kindly approve	PLANNED	Requested	
446	RQ84418	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Mar/2022	07:00	31/Mar/2022	18:00	Kindly approve	PLANNED	Requested	
447	RQ84464	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV WANGTO_GIS(HP)-SORANG(GREENKO) (GREENKO) CKT-1	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	23/Mar/2022	07:00	31/Mar/2022	18:00	Kindly approve	PLANNED	Requested	
448	RQ84457	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV WANGTO_GIS(HP)-SORANG(GREENKO) (GREENKO) CKT-1	D	SD Required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non-auto mode is required on 400KV Kala Amb - Wangtoo ckt-1.	16/Mar/2022	07:00	22/Mar/2022	18:00	Kindly approve	PLANNED	Requested	
449	RQ84463	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV WANGTO_GIS(HP)-SORANG(GREENKO) (GREENKO) CKT-1	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	06/Mar/2022	07:00	15/Mar/2022	18:00	Kindly approve	PLANNED	Requested	
450	RQ84456	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV WANGTO_GIS(HP)-SORANG(GREENKO) (GREENKO) CKT-1	D	SD Required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non-auto mode is required on 400KV Kala Amb - Wangtoo ckt-1.	01/Mar/2022	07:00	05/Mar/2022	18:00	Kindly approve	PLANNED	Requested	
451	RQ84453	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-SORANG(GREENKO) (GREENKO) CKT-1	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non-auto mode is required on 400KV Kala Amb - Wangtoo ckt-1.	23/Mar/2022	07:00	31/Mar/2022	18:00	Kindly approve	PLANNED	Requested	
452	RQ84451	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-SORANG(GREENKO) (GREENKO) CKT-1	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	16/Mar/2022	07:00	22/Mar/2022	18:00	Kindly approve	PLANNED	Requested	
453	RQ84452	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-SORANG(GREENKO) (GREENKO) CKT-1	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non-auto mode is required on 400KV Kala Amb - Wangtoo ckt-1.	06/Mar/2022	07:00	15/Mar/2022	18:00	Kindly approve	PLANNED	Requested	

454	RQ84448	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-SORANG(GREENKO) (GREENKO) CKT-1	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Mar/2022	07:00	05/Mar/2022	18:00	Kindly approve	PLANNED	Requested
455	RQ83779	OCC_192	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-2	D	Bay equipment maintenance	21/Mar/2022	09:00	21/Mar/2022	18:00		PLANNED	Requested
456	RQ84367	OCC_192	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KADARPUR - PRITHALA (GPTL) CKT-2	D	AMC	16/Mar/2022	08:00	16/Mar/2022	20:00	Annual Maintenance Works	PLANNED	Requested
457	RQ83778	OCC_192	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-1	D	Bay equipment maintenance	14/Mar/2022	09:00	14/Mar/2022	18:00		PLANNED	Requested
458	RQ84366	OCC_192	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KADARPUR - SOHNA ROAD (GPTL) CKT-1	D	AMC	14/Mar/2022	08:00	14/Mar/2022	20:00	Annual Maintenance Works	PLANNED	Requested
459	RQ84365	OCC_192	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-2	D	AMC	11/Mar/2022	08:00	11/Mar/2022	20:00	Annual Maintenance Works	PLANNED	Requested
460	RQ84364	OCC_192	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-1	D	AMC	10/Mar/2022	10:00	10/Mar/2022	22:00	Annual Maintenance Works	PLANNED	Requested
461	RQ84481	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KARCHAM WANGTOO(JSW)-WANGTO_GIS(HP) (HPPTCL) CKT-2	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	21/Mar/2022	07:00	31/Mar/2022	18:00	Kindly approve	PLANNED	Requested
462	RQ84482	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KARCHAM WANGTOO(JSW)-WANGTO_GIS(HP) (HPPTCL) CKT-2	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non-auto mode is required on 400KV Karcham Wangtoo-Wangtoo Ckt-1.	15/Mar/2022	07:00	20/Mar/2022	18:00	Kindly approve	PLANNED	Requested
463	RQ84069	OCC_192	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KARCHAM WANGTOO(JSW)-WANGTO_GIS(HP) (HPPTCL) CKT-1	D	Annual Testing and Maintenance	07/Mar/2022	09:00	07/Mar/2022	18:00		PLANNED	Requested
464	RQ84073	OCC_192	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KARCHAM WANGTOO(JSW)-WANGTO_GIS(HP) (HPPTCL) CKT-2	D	Annual Testing and Maintenance	05/Mar/2022	09:00	05/Mar/2022	18:00		PLANNED	Requested
465	RQ83773	OCC_192	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KARCHAM WANGTOO(JSW)-WANGTO_GIS(HP) (HPPTCL) CKT-2	D	Annual Maintenance of pothead yard equipment	04/Mar/2022	09:00	04/Mar/2022	17:00		PLANNED	Requested
466	RQ83772	OCC_192	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KARCHAM WANGTOO(JSW)-WANGTO_GIS(HP) (HPPTCL) CKT-1	D	Annual Maintenance of pothead yard equipment	03/Mar/2022	09:00	03/Mar/2022	17:00		PLANNED	Requested
467	RQ84477	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KARCHAM WANGTOO(JSW)-WANGTO_GIS(HP) (HPPTCL) CKT-1	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Mar/2022	07:00	31/Mar/2022	18:00	Kindly approve	PLANNED	Requested
468	RQ84478	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KARCHAM WANGTOO(JSW)-WANGTO_GIS(HP) (HPPTCL) CKT-2	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Mar/2022	07:00	14/Mar/2022	18:00	Kindly approve	PLANNED	Requested
469	RQ83972	OCC_192	apl_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERGARH(A PL)-DHANODA(HV) (ATIL) CKT-2	C	Continous shutdown required for Commissioning and Testing Activities of New 12 ohm Series Reactor for 400 KV MAHINDERGARH(APL)-DHANODA(HV) (ATIL) CKT-2.	12/Mar/2022	08:00	22/Mar/2022	18:00	Continous shutdown required for Commissioning and Testing Activities of New 12 ohm Series Reactor for 400 KV MAHINDERGARH(APL)-DHANODA(HV) (ATIL) CKT-2.	PLANNED	Requested
470	RQ83969	OCC_192	apl_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERGARH(A PL)-DHANODA(HV) (ATIL) CKT-1	C	Work to be carried out to accomodate other utility i.e., NHAI Bhiwani modification/ construction of line to accomodate/ maintain require clearance from NHAI to transmission line. Hence D/C outage is required and to be considered as deemed availability.	01/Mar/2022	08:00	05/Mar/2022	18:00	Work to be carried out to accomodate other utility i.e., NHAI Bhiwani modification/ construction of line to accomodate/ maintain require clearance from NHAI to transmission line. Hence D/C outage is required and to be considered as deemed availability.	PLANNED	Requested
471	RQ83970	OCC_192	apl_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERGARH(A PL)-DHANODA(HV) (ATIL) CKT-2	C	Work to be carried out to accomodate other utility i.e., NHAI Bhiwani modification/ construction of line to accomodate/ maintain require clearance from NHAI to transmission line. Hence D/C outage is required and to be considered as deemed availability.	01/Mar/2022	08:00	05/Mar/2022	18:00	Work to be carried out to accomodate other utility i.e., NHAI Bhiwani modification/ construction of line to accomodate/ maintain require clearance from NHAI to transmission line. Hence D/C outage is required and to be considered as deemed availability.	PLANNED	Requested

472	RQ83971	OCC_192	apl_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERGARH(A PL)-DHANODA(HV) (ATIL) CKT-1	C	Continous shutdown required for Commissioning and Testing Activities of New 12 ohm Series Reactor for 400 KV MAHINDERGARH(APL)-DHANODA(HV) (ATIL) CKT-2.	01/Mar/2022	08:00	11/Mar/2022	18:00	Continous shutdown required for Commissioning and Testing Activities of New 12 ohm Series Reactor for 400 KV MAHINDERGARH(APL)-DHANODA(HV) (ATIL) CKT-2.	PLANNED	Requested
473	RQ84768	OCC_192	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-BABAI(RS) (NRSS36) CKT-1	D	Quarterly Maintenance	11/Mar/2022	09:00	11/Mar/2022	15:00		PLANNED	Requested
474	RQ84765	OCC_192	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-BABAI(RS) (NRSS36) CKT-1	D	Quarterly Maintenance	10/Mar/2022	00:09	10/Mar/2022	15:00		PLANNED	Requested
475	RQ84806	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-BABAI(RS) (NRSS36) CKT-1	D	Auto Reclose off is required for OPGW rectification works under Fibre Optics Communication Package (Additional Requirement)	01/Mar/2022	08:00	31/Mar/2022	18:30		PLANNED	Requested
476	RQ84907	OCC_192	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(PG)-BIKANER(RS) (PG) CKT-1	D	Routine Maintenance	11/Mar/2022	08:00	11/Mar/2022	18:00		PLANNED	Requested
477	RQ84944	OCC_192	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-PANCHKULA(PG) (PG) CKT-1	D	Y. MTC.	11/Mar/2022	08:00	11/Mar/2022	18:00		PLANNED	Requested
478	RQ84943	OCC_192	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-RAJPURA(PS) (PG) CKT-1	D	Y. MTC.	09/Mar/2022	08:00	09/Mar/2022	18:00		PLANNED	Requested
479	RQ84889	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANESAR(PG)-SOHNA ROAD (GPTL) (GPTL) CKT-2	D	for Line Bay AMP WORK at MANESAR S/S	10/Mar/2022	09:00	10/Mar/2022	18:00		PLANNED	Requested
480	RQ84363	OCC_192	indgrid_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA(PG)-PATRAN(PATR) (PATRAN) CKT-2	D	Scada upgradation work	09/Mar/2022	10:00	09/Mar/2022	14:00	SCADA Upgradation	PLANNED	Requested
481	RQ84387	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-MALERKOTLA(PG) (SEKURA) CKT-2	D	For AMP WORK at Kurukshetra Substation	08/Mar/2022	09:00	08/Mar/2022	18:00		PLANNED	Requested
482	RQ84955	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-MALERKOTLA(PG) (SEKURA) CKT-2	D	For AMP work of bay-405& 406 at Kurukshetra Substation	08/Mar/2022	08:00	08/Mar/2022	18:00		PLANNED	Requested
483	RQ84504	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-MALERKOTLA(PG) (SEKURA) CKT-1	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Mar/2022	07:00	31/Mar/2022	18:00	Kindly approve	PLANNED	Requested
484	RQ84505	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-MALERKOTLA(PG) (SEKURA) CKT-2	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Mar/2022	07:00	31/Mar/2022	18:00	Kindly approve	PLANNED	Requested
485	RQ83851	OCC_192	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SULTANPUR(UP)-LUCKNOW_1(PG) (PG) CKT-1	D	Routine Bay maintenance	04/Mar/2022	10:00	04/Mar/2022	18:00		PLANNED	Requested
486	RQ84206	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-BASTI(UP) (PG) CKT-2	D	AMP work	04/Mar/2022	10:00	04/Mar/2022	17:00		PLANNED	Requested
487	RQ84804	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA(UPC)-NAWADA(HV) (PG) CKT-1	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works under Reliable Communication scheme - work completed, testing pending (Peak change issue)	01/Mar/2022	08:00	31/Mar/2022	18:30		PLANNED	Requested
488	RQ84064	OCC_192	slcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-MUZAFFARNAGAR(UP) (PTCUL) CKT-1	D	For Loping Choping, Removing of Birds Nest and Maintenance Work	04/Mar/2022	09:00	04/Mar/2022	17:00		PLANNED	Requested
489	RQ84460	OCC_192	cpcc1_sd	BUS	400KV BUS 2 AT BALLABHGARH(PG)	D	FOR BUS BAR PROTECTION RETROFITMENT WORK	31/Mar/2022	10:00	31/Mar/2022	18:00		PLANNED	Requested
490	RQ84462	OCC_192	cpcc1_sd	BUS	400KV BUS 4 AT BALLABHGARH(PG)	D	FOR BUS BAR PROTECTION RETROFITMENT WORK	31/Mar/2022	10:00	31/Mar/2022	18:00		PLANNED	Requested
491	RQ84459	OCC_192	cpcc1_sd	BUS	400KV BUS 1 AT BALLABHGARH(PG)	D	FOR BUS BAR PROTECTION RETROFITMENT WORK	30/Mar/2022	10:00	30/Mar/2022	18:00		PLANNED	Requested
492	RQ84461	OCC_192	cpcc1_sd	BUS	400KV BUS 3 AT BALLABHGARH(PG)	D	FOR BUS BAR PROTECTION RETROFITMENT WORK	30/Mar/2022	10:00	30/Mar/2022	18:00		PLANNED	Requested
493	RQ84852	OCC_192	cpcc1_sd	BUS	400KV BUS 2 AT BHIWANI(PG)	D	For Commissioning of Bus Splitting Scheme and upgradation of Isolator of 424 & 418 Bay	30/Mar/2022	08:00	31/Mar/2022	18:00		PLANNED	Requested
494	RQ84519	OCC_192	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 2	D	Jumpering and Busbar stability test	29/Mar/2022	12:00	29/Mar/2022	18:00		PLANNED	Requested
495	RQ84521	OCC_192	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 2	D	Jumpering and Busbar stability test	29/Mar/2022	12:00	29/Mar/2022	23:00		PLANNED	Requested
496	RQ84851	OCC_192	cpcc1_sd	BUS	400KV BUS 1 AT BHIWANI(PG)	D	For commissioning of Bus Splitting Scheme	29/Mar/2022	08:00	29/Mar/2022	18:00		PLANNED	Requested
497	RQ84518	OCC_192	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 1	D	Jumpering and Busbar stability test	28/Mar/2022	12:00	28/Mar/2022	18:00		PLANNED	Requested
498	RQ84520	OCC_192	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 1	D	Jumpering and Busbar stability test	28/Mar/2022	12:00	28/Mar/2022	23:00		PLANNED	Requested
499	RQ84326	OCC_192	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR(PG)	D	For LBB integration of TIE bay CB-425	28/Mar/2022	10:00	28/Mar/2022	17:00		PLANNED	Requested
500	RQ84600	OCC_192	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)	D	For new Busbar Protection testing	28/Mar/2022	09:00	28/Mar/2022	18:00		PLANNED	Requested
501	RQ84517	OCC_192	cpcc1_sd	BUS	400KV BUS 1 AT BASSI(PG)	D	For AMP work	28/Mar/2022	08:00	28/Mar/2022	18:00		PLANNED	Requested

502	RQ84599	OCC_192	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)	D	For new Busbar Protection testing	27/Mar/2022	09:00	27/Mar/2022	18:00			PLANNED	Requested	
503	RQ84598	OCC_192	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)	D	For new Busbar Protection testing	26/Mar/2022	09:00	26/Mar/2022	18:00			PLANNED	Requested	
504	RQ84855	OCC_192	cpcc1_sd	BUS	KOTESHWAR(PG) - 400KV - BUS 2	C	FOR INTERCONNECTION OF BUS-2 WITH UPCOMING BAYS	26/Mar/2022	08:00	28/Mar/2022	18:00			PLANNED	Requested	
505	RQ84597	OCC_192	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)	D	For new Busbar Protection testing	25/Mar/2022	09:00	25/Mar/2022	18:00			PLANNED	Requested	
506	RQ84847	OCC_192	cpcc1_sd	BUS	400KV BUS 2 AT BHIWANI(PG)	D	For Installation of CVT and other equipment Bypass Isolator under Bus Splitting Scheme	25/Mar/2022	08:00	28/Mar/2022	18:00			PLANNED	Requested	
507	RQ84596	OCC_192	cpcc1_sd	BUS	400 KV FATEHGARH II(PG) - BUS 2	D	For AMP work	23/Mar/2022	17:00	23/Mar/2022	23:00			PLANNED	Requested	
508	RQ84468	OCC_192	cpcc1_sd	BUS	400KV BUS 2 AT NEEMRANA(PG)	D	For AMP work	22/Mar/2022	08:00	22/Mar/2022	20:00			PLANNED	Requested	
509	RQ84854	OCC_192	cpcc1_sd	BUS	KOTESHWAR(PG) - 400KV - BUS 1	C	FOR INTERCONNECTION OF BUS-1 WITH UPCOMING BAYS	22/Mar/2022	08:00	24/Mar/2022	18:00			PLANNED	Requested	
510	RQ84467	OCC_192	cpcc1_sd	BUS	400KV BUS 1 AT NEEMRANA(PG)	D	For AMP work	21/Mar/2022	08:00	21/Mar/2022	20:00			PLANNED	Requested	
511	RQ84846	OCC_192	cpcc1_sd	BUS	400KV BUS 1 AT BHIWANI(PG)	D	For Installation of CVT and other equipment Bypass Isolator under Bus Splitting Scheme	21/Mar/2022	08:00	24/Mar/2022	18:00			PLANNED	Requested	
512	RQ84850	OCC_192	cpcc1_sd	BUS	400KV BUS 1 AT BHIWANI(PG)	D	For Installation of CVT and Bypass Isolator under Bus Splitting Scheme	21/Mar/2022	08:00	24/Mar/2022	18:00			PLANNED	Requested	
513	RQ84526	OCC_192	cpcc1_sd	BUS	400KV BUS 2 AT MAHARANIBAGH(PG)	C	Connection of Exiting Bus Bar with new installed Bus Bar for charging of 125 MVAR newly commissioned reactor.	17/Mar/2022	09:00	19/Mar/2022	18:00			PLANNED	Requested	
514	RQ84685	OCC_192	cpcc2_sd	BUS	400KV BUS 1 AT KISHENPUR(PG)	D	AMP work of Line Equipments	15/Mar/2022	09:00	15/Mar/2022	16:00	Kindly Approve		PLANNED	Requested	
515	RQ84444	OCC_192	cpcc1_sd	BUS	400KV BUS 1 AT BAGHPAT(PG)	C	For restoration of 400 kv Main Bus-I	14/Mar/2022	09:00	16/Mar/2022	20:00			PLANNED	Requested	
516	RQ84525	OCC_192	cpcc1_sd	BUS	400KV BUS 1 AT MAHARANIBAGH(PG)	C	Connection of Exiting Bus Bar with new installed Bus Bar for charging of 125 MVAR newly commissioned reactor.	14/Mar/2022	09:00	16/Mar/2022	18:00			PLANNED	Requested	
517	RQ84853	OCC_192	cpcc1_sd	BUS	400KV BUS 2 AT BHIWANI(PG)	D	For Isolator retrofitting for upgradation from 2000A to 3000A	14/Mar/2022	08:00	16/Mar/2022	18:00			PLANNED	Requested	
518	RQ84906	OCC_192	cpcc3_sd	BUS	400 KV BAREILLY_2(PG) - BUS 2	D	AMP Work	10/Mar/2022	10:00	10/Mar/2022	17:00			PLANNED	Requested	
519	RQ84321	OCC_192	cpcc3_sd	BUS	400KV BUS 2 AT BAREILLY(PG)	D	AMP and Protection Testing work	10/Mar/2022	10:00	10/Mar/2022	17:00			PLANNED	Requested	
520	RQ84522	OCC_192	cpcc1_sd	BUS	400KV BUS 1 AT ROORKEE(PG)	D	For AMP work	10/Mar/2022	09:00	10/Mar/2022	18:00			PLANNED	Requested	
521	RQ84787	OCC_192	cpcc2_sd	BUS	400KV BUS 2 AT NALLAGARH(PG)	D	YEARLY AMP AND TIGHTNESS	10/Mar/2022	09:00	10/Mar/2022	18:00	Kindly Approve		PLANNED	Requested	
522	RQ84659	OCC_192	cpcc2_sd	BUS	400KV BUS 2 AT CHAMBA(PG)	C	For Interconnection of Bus Bar for construction of new 400KV 125MVAR Bus Reactor bay(408) & 02 No Line bays. 400KV Lahal 1 Bay (409) & 400KV Lahal 2 Bay(410).	10/Mar/2022	09:00	12/Mar/2022	18:00	Kindly Approve		PLANNED	Requested	
523	RQ84441	OCC_192	cpcc1_sd	BUS	400KV BUS 2 AT KOTA(PG)	D	AMP WORKS	09/Mar/2022	09:00	10/Mar/2022	18:00			PLANNED	Requested	
524	RQ84849	OCC_192	cpcc1_sd	BUS	400KV BUS 1 AT BHIWANI(PG)	D	For Testing and commissioning of Bay 422 for 400KV Series Bus Reactor	09/Mar/2022	08:00	12/Mar/2022	18:00			PLANNED	Requested	
525	RQ84595	OCC_192	cpcc1_sd	BUS	400 KV FATEHGARH II(PG) - BUS 1	D	For AMP work	08/Mar/2022	17:00	08/Mar/2022	23:00			PLANNED	Requested	
526	RQ84649	OCC_192	cpcc2_sd	BUS	400KV BUS 2 AT AMRITSAR(PG)	D	For AMP works.	08/Mar/2022	10:00	08/Mar/2022	17:00	Kindly Approve		PLANNED	Requested	
527	RQ84320	OCC_192	cpcc3_sd	BUS	400KV BUS 1 AT BAREILLY(PG)	D	AMP and Protection Testing work	08/Mar/2022	10:00	08/Mar/2022	17:00			PLANNED	Requested	
528	RQ84786	OCC_192	cpcc2_sd	BUS	400KV BUS 1 AT NALLAGARH(PG)	D	YEARLY AMP AND TIGHTNESS	08/Mar/2022	09:00	08/Mar/2022	18:00	Kindly Approve		PLANNED	Requested	
529	RQ84648	OCC_192	cpcc2_sd	BUS	400KV BUS 1 AT AMRITSAR(PG)	D	For AMP works.	07/Mar/2022	10:00	07/Mar/2022	17:00	Kindly Approve		PLANNED	Requested	
530	RQ84905	OCC_192	cpcc3_sd	BUS	400 KV BAREILLY_2(PG) - BUS 1	D	AMP work	07/Mar/2022	10:00	07/Mar/2022	17:00			PLANNED	Requested	
531	RQ84440	OCC_192	cpcc1_sd	BUS	400KV BUS 1 AT KOTA(PG)	D	AMP WORKS	06/Mar/2022	09:00	07/Mar/2022	18:00			PLANNED	Requested	
532	RQ84658	OCC_192	cpcc2_sd	BUS	400KV BUS 1 AT CHAMBA(PG)	C	For Interconnection of Bus Bar for construction of new 400KV 125MVAR Bus Reactor bay(408) & 02 No Line bays. 400KV Lahal 1 Bay (409) & 400KV Lahal 2 Bay(410).	06/Mar/2022	09:00	08/Mar/2022	18:00	Kindly Approve		PLANNED	Requested	
533	RQ84323	OCC_192	cpcc3_sd	BUS	400KV BUS 2 AT LUCKNOW_2(PG)	D	AMP Work	04/Mar/2022	10:00	04/Mar/2022	17:00			PLANNED	Requested	
534	RQ84684	OCC_192	cpcc2_sd	BUS	400KV BUS 2 AT KISHENPUR(PG)	D	For Installation of IPS Aluminum tube conductor and replacement of Dropper from JackBus to Bus Isolator in 01 No. 400KV, 125MVAR Reactor bay in Bay No 427. BB Stability works for upcoming 01 No. 400KV 125 MVAR Reactor bay in Bay No 427.	04/Mar/2022	09:00	05/Mar/2022	18:00	Kindly Approve		PLANNED	Requested	
535	RQ84657	OCC_192	cpcc2_sd	BUS	400KV BUS 2 AT CHAMBA(PG)	D	For HV testing of new Bus-Bar for construction of For construction of new 400KV 125MVAR Bus Reactor bay(408) & 02 No Line bays. 400KV Lahal 1 Bay (409) & 400KV Lahal 2 Bay(410).	04/Mar/2022	09:00	04/Mar/2022	18:00	Kindly Approve		PLANNED	Requested	
536	RQ84319	OCC_192	cpcc3_sd	BUS	400KV BUS 1 AT LUCKNOW_1(PG)	D	Bphase CVT replacement work	03/Mar/2022	10:00	03/Mar/2022	17:00			PLANNED	Requested	

537	RQ84656	OCC_192	cpcc2_sd	BUS	400KV BUS 1 AT CHAMBA(PG)	D	For HV testing of new Bus-Bar for construction of For construction of new 400KV 125MVAR Bus Reactor bay(408) & 02 No Line bays. 400KV Lahal 1 Bay (409) & 400KV Lahal 2 Bay(410).	03/Mar/2022	09:00	03/Mar/2022	18:00	Kindly Approve	PLANNED	Requested	
538	RQ84848	OCC_192	cpcc1_sd	BUS	400KV BUS 1 AT BHIWANI(PG)	D	For Testing and commissioning of Bay 419 with 765KV ICT-I	03/Mar/2022	08:00	05/Mar/2022	18:00		PLANNED	Requested	
539	RQ84322	OCC_192	cpcc3_sd	BUS	400KV BUS 1 AT LUCKNOW_2(PG)	D	AMP Work	02/Mar/2022	10:00	02/Mar/2022	17:00		PLANNED	Requested	
540	RQ84120	OCC_192	slchr_sd	BUS	400KV BUS 2 AT KHEGAR(HPG)	D	For general mtc and setting of bus pentagraph isolators	31/Mar/2022	09:00	31/Mar/2022	18:00		PLANNED	Requested	
541	RQ84119	OCC_192	slchr_sd	BUS	400KV BUS 2 AT KHEGAR(HPG)	D	For general mtc and setting of bus pentagraph isolators	30/Mar/2022	09:00	30/Mar/2022	18:00		PLANNED	Requested	
542	RQ84118	OCC_192	slchr_sd	BUS	400KV BUS 2 AT KHEGAR(HPG)	D	For general mtc and setting of bus pentagraph isolators	29/Mar/2022	09:00	29/Mar/2022	18:00		PLANNED	Requested	
543	RQ84117	OCC_192	slchr_sd	BUS	400KV BUS 2 AT KHEGAR(HPG)	D	For general mtc and setting of bus pentagraph isolators	28/Mar/2022	09:00	28/Mar/2022	18:00		PLANNED	Requested	
544	RQ84574	OCC_192	slcrs_sd	BUS	400KV BUS 2 AT BARMER(RS)	D	Quarterly Maintenance	31/Mar/2022	08:00	31/Mar/2022	18:00		PLANNED	Requested	
545	RQ84578	OCC_192	slcrs_sd	BUS	400KV BUS 1 AT CHITTORGARH(RS)	C	For maintenance and testing work of all isolators	29/Mar/2022	08:00	31/Mar/2022	18:00		PLANNED	Requested	
546	RQ84580	OCC_192	slcrs_sd	BUS	400KV BUS 2 AT HINDAUN(RS)	D	Half yearly Maintance & testing work	23/Mar/2022	08:00	23/Mar/2022	18:00		PLANNED	Requested	
547	RQ84579	OCC_192	slcrs_sd	BUS	400KV BUS 1 AT HINDAUN(RS)	D	Half yearly Maintance & testing work	22/Mar/2022	08:00	22/Mar/2022	18:00		PLANNED	Requested	
548	RQ84573	OCC_192	slcrs_sd	BUS	400KV BUS 1 AT BARMER(RS)	D	Quarterly Maintenance	19/Mar/2022	08:00	19/Mar/2022	18:00		PLANNED	Requested	
549	RQ84582	OCC_192	slcrs_sd	BUS	400KV BUS 2 AT PHAGI(RS)	D	For Testing Bus Bar Stability (For commissioning work of New ICT-III of 765/400KV, 3*500 MVA)	16/Mar/2022	08:00	16/Mar/2022	18:00		PLANNED	Requested	
550	RQ84567	OCC_192	slcrs_sd	BUS	400KV BUS 2 AT JODHPUR(RS)	D	Quarterly Preventive Maintenance and testing work.	14/Mar/2022	08:00	14/Mar/2022	18:00		PLANNED	Requested	
551	RQ84581	OCC_192	slcrs_sd	BUS	400KV BUS 1 AT PHAGI(RS)	D	For Testing Bus Bar Stability (For commissioning work of New ICT-III of 765/400KV, 3*500 MVA)	14/Mar/2022	08:00	14/Mar/2022	18:00		PLANNED	Requested	
552	RQ84566	OCC_192	slcrs_sd	BUS	400KV BUS 1 AT JODHPUR(RS)	D	Quarterly Preventive Maintenance and testing work.	11/Mar/2022	08:00	11/Mar/2022	18:00		PLANNED	Requested	
553	RQ85032	OCC_192	slcrs_sd	BUS	400KV BUS 2 AT AJMER(RS)	D	Half Yearly maintenance work of associated equipments of 400 KV Main Bus-II .Since the Tie bay has not been commissioned therefore 315 MVA, 400/220 KV Kanohar make ICT-III shall remain 'Off' during S/D Period & load will be fed by 400 /220 KV ICT-I. (2) 400 KV Ajmer - Phagi Ckt-II will remain "OFF" due to defective Main Circuit breaker.	11/Mar/2022	08:00	11/Mar/2022	18:00		PLANNED	Requested	
554	RQ84577	OCC_192	slcrs_sd	BUS	400KV BUS 2 AT BIKANER(RS)	D	Routine Maintenance	08/Mar/2022	08:00	08/Mar/2022	18:00		PLANNED	Requested	
555	RQ84576	OCC_192	slcrs_sd	BUS	400KV BUS 2 AT BHILWARA(RS)	D	Routine Maintenance of 400KV Main Bus-1 and Associated Equipments	08/Mar/2022	08:00	08/Mar/2022	18:00		PLANNED	Requested	
556	RQ84558	OCC_192	slcrs_sd	BUS	400KV BUS 2 AT PHAGI(RS)	D	For Testing of Bus Bar Relay (For commissioning work of New ICT-III of 765/400KV, 3*500 MVA)	08/Mar/2022	08:00	08/Mar/2022	18:00		PLANNED	Requested	
557	RQ84570	OCC_192	slcrs_sd	BUS	400KV BUS 1 AT AJMER(RS)	D	Half Yearly maintenance work of associated equipments of 400 KV Main Bus-I .	08/Mar/2022	08:00	08/Mar/2022	18:00		PLANNED	Requested	
558	RQ84575	OCC_192	slcrs_sd	BUS	400KV BUS 1 AT BHILWARA(RS)	D	Routine Maintenance of 400KV Main Bus-1 and Associated Equipments	07/Mar/2022	08:00	07/Mar/2022	18:00		PLANNED	Requested	
559	RQ84557	OCC_192	slcrs_sd	BUS	400KV BUS 1 AT PHAGI(RS)	D	For Testing of Bus Bar Relay (For commissioning work of New ICT-III of 765/400KV, 3*500 MVA)	07/Mar/2022	08:00	07/Mar/2022	18:00		PLANNED	Requested	
560	RQ83746	OCC_192	slcops_sd	BUS	400KV BUS 2 AT MAKHU(PS)	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-2	31/Mar/2022	08:00	31/Mar/2022	18:00		PLANNED	Requested	
561	RQ83745	OCC_192	slcops_sd	BUS	400KV BUS 1 AT MAKHU(PS)	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-1	29/Mar/2022	08:00	29/Mar/2022	18:00		PLANNED	Requested	
562	RQ84994	OCC_192	bbmb_sd	BUS	400KV BUS 2 AT PANIPAT(BB)	D	Yearly mtc.	30/Mar/2022	08:00	30/Mar/2022	18:00		PLANNED	Requested	
563	RQ84983	OCC_192	bbmb_sd	BUS	400KV BUS 1 AT DEHAR(BB)	D	To replace old semi pantograph type 400 KV Isolator No.404 (Bus-I) with new pantograph type isolator of 400 KV Dehar Unit No.3.	14/Mar/2022	08:00	15/Mar/2022	18:00		PLANNED	Requested	
564	RQ84981	OCC_192	bbmb_sd	BUS	400KV BUS 1 AT DEHAR(BB)	D	To replace old semi pantograph type 400 KV Isolator No.404 (Bus-I) with new pantograph type isolator of 400 KV Dehar Unit No.3.	07/Mar/2022	08:00	08/Mar/2022	18:00		PLANNED	Requested	
565	RQ84982	OCC_192	bbmb_sd	BUS	400KV BUS 2 AT DEHAR(BB)	D	To replace 2 No's 400 Kv Bus-II Yellow and Blue phase CT's between Bus Isolator No. 405 and breaker X-2 of Dehar Unit No.4	02/Mar/2022	08:00	03/Mar/2022	18:00		PLANNED	Requested	
566	RQ84455	OCC_192	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 2	D	Bus Jumping & Busbar stability test	30/Mar/2022	08:00	31/Mar/2022	18:00		PLANNED	Requested	
567	RQ84449	OCC_192	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 1	D	Bus Jumping & Busbar stability test	28/Mar/2022	08:00	29/Mar/2022	18:00		PLANNED	Requested	
568	RQ84450	OCC_192	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 2	D	Jumpering works	26/Mar/2022	08:00	26/Mar/2022	18:00		PLANNED	Requested	
569	RQ84454	OCC_192	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 2	D	Isolator Alignment & IPS Tube Erection	15/Mar/2022	08:00	16/Mar/2022	18:00		PLANNED	Requested	
570	RQ83748	OCC_192	slcops_sd	BUS	400KV BUS 2 AT NAKODAR(PSG)	D	Periodic Maintenance	29/Mar/2022	08:00	29/Mar/2022	18:00		PLANNED	Requested	
571	RQ83747	OCC_192	slcops_sd	BUS	400KV BUS 1 AT NAKODAR(PSG)	D	Periodic Maintenance	10/Mar/2022	08:00	10/Mar/2022	18:00		PLANNED	Requested	

572	RQ84569	OCC_192	sldcrs_sd	BUS	400KV BUS 2 AT KAWAI SCTPS(APR)	C	Annual maintenance of 400 KV Bus connecting isolators.	25/Mar/2022	08:00	26/Mar/2022	18:00			PLANNED	Requested
573	RQ84568	OCC_192	sldcrs_sd	BUS	400KV BUS 1 AT KAWAI SCTPS(APR)	C	Annual maintenance of 400 KV Bus connecting isolators.	23/Mar/2022	08:00	24/Mar/2022	18:00			PLANNED	Requested
574	RQ84327	OCC_192	cpcc3_sd	BUS	400KV BUS 1 AT PANKI(UP)	C	For retrofit of 89A Isolator at Panki end under Adcap	23/Mar/2022	10:00	26/Mar/2022	18:00			PLANNED	Requested
575	RQ83937	OCC_192	stuup_sd	BUS	400KV BUS 1 AT PANKI(UP)	D	Shutdown required due to jumper replacement of ICT-II from 400 KV Main Bus A.	11/Mar/2022	08:00	12/Mar/2022	17:00			PLANNED	Requested
576	RQ83936	OCC_192	stuup_sd	BUS	400KV BUS 2 AT MUZAFFARNAGAR(UP)	D	For repairing of 95 Breaker Pantograph Isolator	10/Mar/2022	10:00	11/Mar/2022	16:00			PLANNED	Requested
577	RQ83966	OCC_192	stuup_sd	BUS	400KV BUS 2 AT SARNATH(UP)	C	For tightening of Isolator system corresponding to different Bays, repairing of Bus and attending Hot points.	10/Mar/2022	09:00	12/Mar/2022	18:00			PLANNED	Requested
578	RQ83944	OCC_192	stuup_sd	BUS	400KV BUS 2 AT ALIGARH(UP)	D	Jumpering, Testing & commissioning work of 400 KV Shamli line-II bay	06/Mar/2022	08:00	07/Mar/2022	18:00			PLANNED	Requested
579	RQ83965	OCC_192	stuup_sd	BUS	400KV BUS 1 AT SARNATH(UP)	C	For tightening of Isolator system corresponding to different Bays, repairing of Bus and attending Hot points.	04/Mar/2022	09:00	06/Mar/2022	18:00			PLANNED	Requested
580	RQ84076	OCC_192	stuup_sd	BUS	400KV BUS 2 AT AGRA FATEHBAD(UP)	D	Annual Maintenance program of Bus and associated bays	04/Mar/2022	09:00	05/Mar/2022	18:00			PLANNED	Requested
581	RQ83943	OCC_192	stuup_sd	BUS	400KV BUS 1 AT ALIGARH(UP)	D	Jumpering work of 400 KV Shamli line-I bay	04/Mar/2022	08:00	05/Mar/2022	18:00			PLANNED	Requested
582	RQ84075	OCC_192	stuup_sd	BUS	400KV BUS 1 AT AGRA FATEHBAD(UP)	D	Annual Maintenance program of Bus and associated bays	02/Mar/2022	09:00	03/Mar/2022	18:00			PLANNED	Requested
583	RQ83933	OCC_192	stuup_sd	BUS	400KV BUS 1 AT GR.NOIDA(UPC)	D	For general maintenance	13/Mar/2022	10:00	13/Mar/2022	16:30	There will be no any supply interruption due to this shut down. Load of sub station will be feed through 400kv main bus-II		PLANNED	Requested
584	RQ83951	OCC_192	sldchr_sd	BUS	400KV BUS 2 AT DEEPALPUR(JHKT)	D	For CCR integration at Bhopal further	10/Mar/2022	09:00	10/Mar/2022	17:00			PLANNED	Requested
585	RQ83952	OCC_192	sldchr_sd	BUS	400KV BUS 1 AT DEEPALPUR(JHKT)	D	For CCR integration at Bhopal further	09/Mar/2022	08:00	09/Mar/2022	17:00			PLANNED	Requested
586	RQ85019	OCC_192	sldcdv_sd	BUS	400KV BUS 2 AT MUNDKA(DV)	D	Newly erected isolator in upcoming bay is to be connected to live bus	10/Mar/2022	08:00	10/Mar/2022	18:00			PLANNED	Requested
587	RQ85018	OCC_192	sldcdv_sd	BUS	400KV BUS 1 AT MUNDKA(DV)	D	Newly erected isolator in upcoming bay is to be connected to live bus	09/Mar/2022	08:00	09/Mar/2022	18:00			PLANNED	Requested
588	RQ85003	OCC_192	sldcdv_sd	BUS	400KV BUS 2 AT BAWANA(DV)	D	To Carryout the Capacitance & Tan delta testing of CB'S grading capacitor, CT, & Bus CVT as per PMS.	05/Mar/2022	10:00	05/Mar/2022	15:00			PLANNED	Requested
589	RQ85017	OCC_192	sldcdv_sd	BUS	400KV BUS 2 AT BAMNOLI(DV)	D	Newly erected isolator in upcoming bay no-412 is to be connected to live bus	03/Mar/2022	08:00	03/Mar/2022	18:00			PLANNED	Requested
590	RQ85016	OCC_192	sldcdv_sd	BUS	400KV BUS 1 AT BAMNOLI(DV)	D	Newly erected isolator is to be connected in upcoming bay no-411 to live bus	02/Mar/2022	08:00	02/Mar/2022	18:00			PLANNED	Requested
591	RQ84572	OCC_192	sldcrs_sd	BUS	400KV BUS 2 AT ALWAR(ATIL)	D	For Annual Preventive Maintenance	10/Mar/2022	08:00	10/Mar/2022	18:00			PLANNED	Requested
592	RQ84571	OCC_192	sldcrs_sd	BUS	400KV BUS 1 AT ALWAR(ATIL)	D	For Annual Preventive Maintenance	09/Mar/2022	08:00	09/Mar/2022	18:00			PLANNED	Requested
593	RQ84292	OCC_192	singrauli_sd	BUS	400KV BUS 3 AT SINGRAULI(NT)	C	To facilitate Crane movement for Singrauli Rihand Line-2 Wave trap replacement	02/Mar/2022	08:00	03/Mar/2022	18:00	as wave trap is near to 400KV Bus-3. hence shutdown of Bus is required		PLANNED	Requested
594	RQ83957	OCC_192	stuup_sd	LINE REACTOR	63 MVAR NON-SWITCHABLE LR ON PANKI-ALIGARH (UP) CKT-1 @ALIGARH(UP)	C	Centrifuging of reactor oil, preventive maintenance of reactor.	22/Mar/2022	08:00	25/Mar/2022	18:00			PLANNED	Requested
595	RQ84675	OCC_192	cpcc2_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON KURUKSHETRA-JALANDHAR (PG) CKT-1 @JALANDHAR(PG)	D	For AMP works.	08/Mar/2022	10:00	08/Mar/2022	14:00	Kindly Approve		PLANNED	Requested
596	RQ84550	OCC_192	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON AGRA-JAIPUR SOUTH (PG) CKT-1 @JAIPUR SOUTH(PG)	D	For AMP work	04/Mar/2022	10:00	04/Mar/2022	18:00			PLANNED	Requested
597	RQ84549	OCC_192	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON AGRA-JAIPUR SOUTH (PG) CKT-1 @JAIPUR SOUTH(PG)	D	For AMP work	04/Mar/2022	10:00	04/Mar/2022	18:00			PLANNED	Requested
598	RQ84689	OCC_192	sldcrs_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV BARMER(RS)	D	Quarterly Maintenance	26/Mar/2022	08:00	26/Mar/2022	18:00			PLANNED	Requested
599	RQ84694	OCC_192	sldcrs_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	D	Maintenance work of bay equipments, isolators and testing work of bay equipments.	24/Mar/2022	08:00	24/Mar/2022	18:00			PLANNED	Requested
600	RQ84693	OCC_192	sldcrs_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV HINDAUN(RS)	D	Half yearly Maintenance & testing work	24/Mar/2022	08:00	24/Mar/2022	18:00			PLANNED	Requested
601	RQ84692	OCC_192	sldcrs_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV DEEDWANA(MTS)	D	For Annual Preventive Maintenance	09/Mar/2022	08:00	09/Mar/2022	18:00			PLANNED	Requested

602	RQ84690	OCC_192	sldcrs_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV BIKANER(RS)	D	On 08.03.2022 Bus reactor has to be kept OFF during shutdown of MAIN Bus -A because due to problem in Main Breaker(252A) of 400 kv STPS Line. Reactor cannot be charged through Main Bus I and On 09.03.2022 Bus reactor has to be kept OFF for its routine maintenance	08/Mar/2022	08:00	09/Mar/2022	18:00		PLANNED	Requested
603	RQ84691	OCC_192	sldcrs_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 2 AT 400KV BIKANER(RS)	C	Routine Maintenance & To attend Oil leakage in Reactor	02/Mar/2022	08:00	03/Mar/2022	18:00		PLANNED	Requested
604	RQ83954	OCC_192	stuup_sd	BR/BSR/MSC/M SR	63 MVAR BUS REACTOR NO 1 AT 400KV ALIGARH(UP)	C	Centrifuging of reactor oil, preventive maintenance of reactor.	26/Mar/2022	08:00	29/Mar/2022	18:00		PLANNED	Requested
605	RQ83962	OCC_192	stuup_sd	BR/BSR/MSC/M SR	63 MVAR BUS REACTOR NO 1 AT 400KV ORAI(UP)	C	For replacing of R & Y PHASE 400 KV bushing	21/Mar/2022	09:30	26/Mar/2022	15:00		PLANNED	Requested
606	RQ84055	OCC_192	stuup_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV SIKANDRABAD(UP)	D	For Maintenance & Testing work of Reactor	14/Mar/2022	09:30	14/Mar/2022	13:30		PLANNED	Requested
607	RQ83961	OCC_192	stuup_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV MATHURA(UP)	D	Annual maintenance and Testing work of Bay Equipment's.	09/Mar/2022	10:00	09/Mar/2022	20:00		PLANNED	Requested
608	RQ84121	OCC_192	stuup_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV AGRA FATEHBAD(UP)	D	Annual maintenance program consist of all regular test of 400KV Bus Reactor at 765KV Substation Fatehabad Agra	06/Mar/2022	09:00	07/Mar/2022	18:00		PLANNED	Requested
609	RQ84583	OCC_192	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_II(PG)	D	For AMP work	22/Mar/2022	17:00	22/Mar/2022	23:00		PLANNED	Requested
610	RQ84584	OCC_192	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV FATEHPUR(PG)	D	For AMP work	22/Mar/2022	17:00	22/Mar/2022	23:00		PLANNED	Requested
611	RQ84530	OCC_192	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 2 AT 400 KV SIKAR(PG)	D	FOR FINAL COMMISSIONING OF CSD	22/Mar/2022	08:00	22/Mar/2022	18:00		PLANNED	Requested
612	RQ84529	OCC_192	cpcc1_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV SIKAR(PG)	D	BUS REACTOR AMP	10/Mar/2022	08:00	10/Mar/2022	18:00		PLANNED	Requested
613	RQ84545	OCC_192	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV SONIPAT(PG)	D	RETROFITTING OF REF AND DIFF RELAY	01/Mar/2022	09:00	02/Mar/2022	18:00		PLANNED	Requested
614	RQ84548	OCC_192	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV JIND(PG)	D	FINE TUNNG OF CSD RELAY	01/Mar/2022	09:00	01/Mar/2022	18:00		PLANNED	Requested
615	RQ83749	OCC_192	sldcps_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(PS)	D	Cleaning and Recording of IR Values of Bay 415 CT's and CB cleaning of CTR Panel and Terminal tightening of Reactor MB, checking of HWSS	22/Mar/2022	08:00	22/Mar/2022	18:00		PLANNED	Requested
616	RQ84996	OCC_192	bbmb_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV PANIPAT(BB)	D	Yearly mtc.	04/Mar/2022	08:00	04/Mar/2022	18:00		PLANNED	Requested
617	RQ84724	OCC_192	sldcrs_sd	BAY	401352T TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV PHAGI(RS) AND FUTURE	D	1. To check the operation timing of CB & measurement of contact resistance. 2. Measurement of Tan Delta of CTs. 3. Tightening of clamps & Connectors.	29/Mar/2022	08:00	29/Mar/2022	18:00		PLANNED	Requested
618	RQ84134	OCC_192	sldcrs_sd	BAY	401052T TIE BAY - 765/400KV 1500 MVA ICT 2 AT PHAGI(RS) AND 400KV PHAGI- AJMER (RS) CKT-1	D	(1) To measure the operation timings of CB. (2) Measurement of Tan-delta of CTs . (3) Tightening of clamps & connectors.	25/Mar/2022	08:00	25/Mar/2022	18:00		PLANNED	Requested
619	RQ84133	OCC_192	sldcrs_sd	BAY	411-52 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT ANTA(RS) AND FUTURE AT 400 KV ANTA(RS)	D	lind HALF YEARLY MAINTENANCE	23/Mar/2022	08:00	23/Mar/2022	18:00	400/ 765 KV ICT Bank III FED THROUGH CB 411-52-C	PLANNED	Requested
620	RQ84139	OCC_192	sldcrs_sd	BAY	411-52 D MAIN BAY - 400KV BUS 2 AT ANTA(RS) AND FUTURE AT 400 KV ANTA(RS)	D	lind HALF YEARLY MAINTENANCE	23/Mar/2022	08:00	23/Mar/2022	18:00	400/ 765 KV ICT Bank III FED THROUGH CB 411-52-C	PLANNED	Requested
621	RQ84897	OCC_192	cpcc1_sd	BAY	40252T TIE BAY - 400KV SIKAR(PG)- RATANGARH(RS) (PG) CKT-2 AND 50 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	D	FOR BAY AMP WORK	09/Mar/2022	08:00	09/Mar/2022	18:00		PLANNED	Requested
622	RQ84725	OCC_192	sldcrs_sd	BAY	40752D MAIN BAY - 400KV PHAGI- HEERAPURA (RS) CKT-2 AT PHAGI(RS)	D	1. To check the open / close time of CB. 2. Measurement of Tan-delta of CTs. 3. Maintenance of CB & CTs. 4. Tightening of clamps & connectors.	08/Mar/2022	08:00	08/Mar/2022	18:00		PLANNED	Requested
623	RQ84900	OCC_192	cpcc1_sd	BAY	40152T TIE BAY - 400KV SIKAR(PG)- RATANGARH(RS) (PG) CKT-1 AND 125 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	D	FOR BAY AMP WORK	02/Mar/2022	08:00	02/Mar/2022	18:00		PLANNED	Requested

624	RQ84899	OCC_192	cpcc1_sd	BAY	40152A MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	D	FOR BAY AMP WORK	01/Mar/2022	08:00	01/Mar/2022	18:00		PLANNED	Requested	
625	RQ84299	OCC_192	singrauli_sd	BAY	420 MAIN BAY - 400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-2 AT SINGRAULI(NT)	C	main Bay SAS Integration	28/Mar/2022	08:00	30/Mar/2022	18:00	Line will be charged through TBC	PLANNED	Requested	
626	RQ84722	OCC_192	sldcrs_sd	BAY	411 TIE BAY - 400/22 KV 810 MVA GT 2 AT KAWAI SCTPS(APR) AND 400/11 KV 80 MVA ST 2 AT KAWAI SCTPS(APR)	D	Annual maintenance and testing of bay equipment's. (CT & Breaker)	22/Mar/2022	08:00	22/Mar/2022	18:00		PLANNED	Requested	
627	RQ84298	OCC_192	singrauli_sd	BAY	415 MAIN BAY - 400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-2 AT SINGRAULI(NT)	C	Line will be taken on TBC. Main Bay SAS Integration to be done	21/Mar/2022	08:00	23/Mar/2022	18:00	Line will be taken on TBC for 3 days before actual shutdown	PLANNED	Requested	
628	RQ84293	OCC_192	singrauli_sd	BAY	418 BUS COUPLER BAY - 400KV BUS 4 AT SINGRAULI(NT) (NTPC) AND 400KV BUS 3 AT SINGRAULI(NT) AT 400 KV SINGRAULI(NT) (NTPC)	C	for SAS Integration	07/Mar/2022	08:00	10/Mar/2022	18:00		PLANNED	Requested	
629	RQ84052	OCC_192	stuup_sd	BAY	410 MAIN BAY - 400/220KV 315 MVA ICT 3 AT SARNATH(UP)	C	Overhauling of Main Circuit Breaker.	24/Mar/2022	10:00	31/Mar/2022	18:00	The ICT will remain charged through TBC Circuit Breaker	PLANNED	Requested	
630	RQ84895	OCC_192	cpcc1_sd	BAY	402 MAIN BAY - 400KV HAPUR(UP)-MURADNAGAR_1(U P) (UNDEF) CKT-1 AT MURADNAGAR_1(U P)	D	for AMP work at Muradnagar(UP) S/S	01/Mar/2022	09:00	01/Mar/2022	18:30		PLANNED	Requested	
631	RQ84745	OCC_192	cpcc2_sd	BAY	408 TIE BAY - 400KV MOGA-HISSAR (PG) CKT-1 AND 400/220KV 315 MVA ICT 4 AT MOGA(PG)	C	For Overhauling of operating mechanism of CB	24/Mar/2022	08:00	02/Apr/2022	18:00	Kindly Approve	PLANNED	Requested	
632	RQ84952	OCC_192	cpcc1_sd	BAY	416 MAIN BAY - 765/400KV 1000 MVA ICT 1 AT BHIWANI(PG)	C	Bay will be taken under SD with 765kV ICT-I SD and Bay will be charged with Series Reactor	24/Mar/2022	08:00	25/Mar/2022	18:00		PLANNED	Requested	
633	RQ84951	OCC_192	cpcc1_sd	BAY	417 TIE BAY - 400KV BHIWANI-HISSAR (PG) CKT-1 AND 765/400KV 1000 MVA ICT 1 AT BHIWANI(PG)	C	Bay will be taken under SD with 765kV ICT-I SD and Bay will be charged with Series Reactor	24/Mar/2022	08:00	25/Mar/2022	18:00		PLANNED	Requested	
634	RQ84858	OCC_192	cpcc1_sd	BAY	410 MAIN BAY - 400KV AGRA-SIKAR (PG) CKT-1 AT SIKAR(PG)	C	To attend B Phase CT oil leakage	15/Mar/2022	08:00	16/Mar/2022	18:00		PLANNED	Requested	
635	RQ84733	OCC_192	sldcrs_sd	BAY	410 MAIN BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2 AT PHAGI(RS)	D	(1) To measure the operation timings of CB. (2) Measurement of Tan-delta of CTS . (3) Tightening of clamps & connectors.	14/Mar/2022	08:00	14/Mar/2022	18:00		PLANNED	Requested	
636	RQ84747	OCC_192	cpcc2_sd	BAY	407 MAIN BAY - 400KV MOGA-HISSAR (PG) CKT-1 AT MOGA(PG)	C	For Overhauling of operating mechanism of CB	14/Mar/2022	08:00	23/Mar/2022	18:00	Kindly Approve	PLANNED	Requested	
637	RQ84731	OCC_192	sldcrs_sd	BAY	423 TIE BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1 AND FUTURE AT 400 KV AJMER(RS)	D	Half Yearly maintenance work of associated equipments of 400 KV Ajmer-Ajmer (PG) Ckt-I Tie Bay (423) .	10/Mar/2022	14:00	10/Mar/2022	17:00		PLANNED	Requested	
638	RQ84732	OCC_192	sldcrs_sd	BAY	422 MAIN BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1 AT AJMER(RS)	D	Half Yearly maintenance work of associated equipments of 400 KV Ajmer-Ajmer (PG) Ckt-I Main Bay (422) .	10/Mar/2022	09:00	10/Mar/2022	13:00		PLANNED	Requested	
639	RQ84953	OCC_192	cpcc1_sd	BAY	426 TIE BAY - 400KV MAHINDERGARH(A PL)-BHIWANI(PG) (APL) CKT-1 AND FUTURE AT BHIWANI(PG)	D	For Erection of Line dropper of Mahendergarh-III Line	10/Mar/2022	08:00	10/Mar/2022	18:00		PLANNED	Requested	
640	RQ84729	OCC_192	sldcrs_sd	BAY	420 TIE BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2 AND FUTURE AT 400 KV AJMER(RS)	D	Half Yearly maintenance work of associated equipments of 400 KV Ajmer-Ajmer (PG) Ckt-II Tie Bay (420) .	09/Mar/2022	14:00	09/Mar/2022	17:00		PLANNED	Requested	
641	RQ84730	OCC_192	sldcrs_sd	BAY	419 MAIN BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2 AT AJMER(RS)	D	Half Yearly maintenance work of associated equipments of 400 KV Ajmer-Ajmer (PG) Ckt-II Main Bay (419) .	09/Mar/2022	09:00	09/Mar/2022	13:00		PLANNED	Requested	
642	RQ84683	OCC_192	cpcc2_sd	BAY	424 MAIN BAY - 400 KV KISHENPUR-MOGA (PG) CKT-1 (POWERGRID) AT 400 KV KISHENPUR(PG)	D	BB extension work/ BB Stability works for upcoming 01 No. 400KV 125 MVAR Reactor bay in Bay No 427.	08/Mar/2022	09:00	08/Mar/2022	18:00	Kindly Approve	PLANNED	Requested	
643	RQ84901	OCC_192	cpcc1_sd	BAY	40152B MAIN BAY - 400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1 AT RATANGARH(RS)	D	FOR BAY AMP WORK	08/Mar/2022	08:00	08/Mar/2022	18:00		PLANNED	Requested	

644	RQ84898	OCC_192	cpcc1_sd	BAY	402528 MAIN BAY - 400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2 AT RATANGARH(RS)	D	FOR BAY AMP WORK	07/Mar/2022	08:00	07/Mar/2022	18:00		PLANNED	Requested	
645	RQ84734	OCC_192	slcrs_sd	BAY	407 MAIN BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1 AT PHAGI(RS)	D	(1) To measure the operation timings of CB. (2) Measurement of Tan-delta of CTS . (3) Tightening of clamps & connectors.	07/Mar/2022	08:00	07/Mar/2022	18:00		PLANNED	Requested	
646	RQ84887	OCC_192	cpcc1_sd	BAY	40652T TIE BAY - 400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-2 AND FUTURE AT 400 KV CHITTORGARH(RS)	D	AMP WORK OF TIE BAY EQUIPMENT (POWERGRID OWNED BAY)	03/Mar/2022	10:00	04/Mar/2022	16:00	AT RRVPNL - (RS) CHITTORGARH SUBSTATION	PLANNED	Requested	
647	RQ83959	OCC_192	slchr_sd	BAY	414 MAIN BAY - 400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1 (POWERGRID)	D	For CCR integration at Bhopal	02/Mar/2022	16:00	02/Mar/2022	18:00		PLANNED	Requested	
648	RQ84993	OCC_192	bbmb_sd	BAY	X8-CB MAIN BAY - 400 KV DADR(NT)-PANIPAT(BB) (PG) CKT-2 (POWERGRID) AT 400KV PANIPAT(BB)	D	Yearly mtc.	02/Mar/2022	08:00	02/Mar/2022	18:00		PLANNED	Requested	
649	RQ83955	OCC_192	slchr_sd	BAY	1T BAY TIE BAY - 400 KV DEEPALPUR(JHKT)-KABULPUR(HV) (HVPNL) CKT-2 (POWERGRID) AND FUTURE AT 400 KV DEEPALPUR(JHKT) (POWERGRID)	D	For CCR integration at Bhopal	01/Mar/2022	13:00	01/Mar/2022	15:00		PLANNED	Requested	
650	RQ84681	OCC_192	cpcc2_sd	BAY	426 TIE BAY - 400/220KV 315 MVA ICT 3 AT KISHENPUR(PG) AND FUTURE	C	For Installation of IPS Aluminum tube conductor and replacement of Dropper from JackBus to Bus Isolator in O1 No. 400KV, 125MVAR Reactor bay in Bay No 427.	01/Mar/2022	09:00	20/Mar/2022	18:00	Kindly Approve	PLANNED	Requested	
651	RQ84950	OCC_192	cpcc1_sd	BAY	420 TIE BAY - 400KV BHIWANI(PG)-BAWANA(DTL) (PG) CKT-1 AND FUTURE AT BHIWANI(PG)	D	For Erection and testing of Bay 419 with 765kv ICT-1	01/Mar/2022	08:00	08/Mar/2022	18:00		PLANNED	Requested	
652	RQ84723	OCC_192	slcrs_sd	BAY	410 MAIN BAY - 400/11 KV 80 MVA ST 2 AT KAWAI SCTPS(APR)	D	Annual maintenance and testing of bay equipments. (CT & Breaker)	21/Mar/2022	08:00	21/Mar/2022	18:00		PLANNED	Requested	
653	RQ84721	OCC_192	slcrs_sd	BAY	401 MAIN BAY - 63 MVAR BUS REACTOR NO 1 AT 400 KV KAWAI SCTPS(APR)	C	Circuit Breaker Overhauling	07/Mar/2022	08:00	08/Mar/2022	18:00		PLANNED	Requested	
654	RQ84987	OCC_192	cpcc1_sd	BAY	411 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL) (PKTSL) AND FUTURE AT 400 KV KHETRI (PKTSL) (PKTSL)	C	to facilitate S/D of 412 upcoming bay for safety purpose at Khetri.	16/Mar/2022	08:00	31/Mar/2022	18:00		PLANNED	Requested	
655	RQ84726	OCC_192	slcrs_sd	BAY	414 TIE BAY - 400KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1 AND FUTURE AT KAWAI SCTPS(APR)	D	Annual maintenance and testing of bay equipments (CT,Breaker & Isolator).	15/Mar/2022	08:00	15/Mar/2022	18:00		PLANNED	Requested	
656	RQ84727	OCC_192	slcrs_sd	BAY	413 MAIN BAY - 400KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1 AT KAWAI SCTPS(APR)	C	Circuit Breaker Overhauling	11/Mar/2022	08:00	12/Mar/2022	18:00		PLANNED	Requested	
657	RQ84728	OCC_192	slcrs_sd	BAY	403 MAIN BAY - 400KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1 AT KAWAI SCTPS(APR)	C	Circuit Breaker Overhauling	09/Mar/2022	08:00	10/Mar/2022	18:00		PLANNED	Requested	
658	RQ85027	OCC_192	slcdv_sd	BAY	408 TIE BAY - 400/11 KV 216 MVA GT 6 AT BAWANA CCGTB(DTL) (DTL) AND 400/11 KV 253 MVA GT 3 AT BAWANA CCGTB(DTL) AT 400 KV BAWANA CCGTB(DTL) (DTL)	C	Retrofitting of 420KV SF6 Circuit Breaker in bay 408	14/Mar/2022	10:00	25/Mar/2022	18:00	Bay No 408 is TIE Bay of Unit STG#2. STG#2 will be available through other bay.	PLANNED	Requested	
659	RQ85028	OCC_192	slcdv_sd	BAY	410 MAIN BAY - 400/11 KV 253 MVA GT 4 AT BAWANA CCGTB(DTL) (DTL)	C	Testing& checking of 220.6MVA Transformer GTGT#4	08/Mar/2022	09:00	10/Mar/2022	18:00		PLANNED	Requested	
660	RQ84559	OCC_192	slcdv_sd	BAY	407 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT BAMNOLI(DV) AND 400KV BUS 1 AT BAMNOLI(DV)	D	For CB testing and other PMS work	04/Mar/2022	09:30	04/Mar/2022	13:30		PLANNED	Requested	

661	RQ84560	OCC_192	slcdv_sd	BAY	417 MAIN BAY - 400 KV BANNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-2 AND 400KV BUS 2 AT BANNOLI(DV)	D	For CB testing and other PMS work	03/Mar/2022	09:30	03/Mar/2022	13:30		PLANNED	Requested	
662	RQ85026	OCC_192	slcdv_sd	BAY	405 TIE BAY - 400/11 KV 216 MVA GT 5 AT BAWANA CCGTB(DTL) (DTL) AND 400 KV BAWANA CCGTB(DTL) - BUS 2 AT 400 KV BAWANA CCGTB(DTL) (DTL)	C	Retrofitting of 420KV SF6 Circuit Breaker in bay 405	02/Mar/2022	10:00	12/Mar/2022	18:00	Bay No 405 is TIE Bay of Unit STG#1. STG#1 will be available through other bay.	PLANNED	Requested	
663	RQ83760	OCC_192	slcdps_sd	BAY	406 MAIN BAY - 400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2 (PSTCL) AT MAKHU(PS)	D	Nut bolt tighteneing of clamp and connectors of 406 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tighteneing of C&R panel	10/Mar/2022	09:00	10/Mar/2022	17:00		PLANNED	Requested	
664	RQ83758	OCC_192	slcdps_sd	BAY	401 MAIN BAY - 400KV NAKODAR(P5G)-MAKHU(PS) (PS) CKT-2 AT MAKHU(PS)	D	Nut bolt tighteneing of clamp and connectors of 401 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tighteneing of C&R panel	07/Mar/2022	09:00	07/Mar/2022	17:00		PLANNED	Requested	
665	RQ83757	OCC_192	slcdps_sd	BAY	420 TIE BAY - 400 KV BHIWANI(BB)-RAJPURA(PS) (BB) CKT-1 AND FUTURE AT RAJPURA(PS)	D	Annual protection Testing	04/Mar/2022	10:00	04/Mar/2022	15:00		PLANNED	Requested	
666	RQ84039	OCC_192	slchr_sd	BAY	400-4T TIE BAY - 400 KV DEEPALPUR(JHKT)-KABULPUR(HV) (HVPNL) CKT-2 (HVPNL) AND 400/220 KV 315 MVA ICT 1 AT KABULPUR(HV) AT 400 KV KABULPUR(HV) (HVPNL)	D	For CCR integration at Bhopal	04/Mar/2022	13:00	04/Mar/2022	15:00		PLANNED	Requested	
667	RQ84037	OCC_192	slchr_sd	BAY	F4T TIE BAY - 400 KV ABDULLAPUR(PG)-DEEPALPUR(JHKT) (PG) CKT-1 (HVPNL) AND 400/220 KV 315 MVA ICT 2 AT DEEPALPUR(JHKT) AT 400 KV DEEPALPUR(JHKT) (HVPNL)	D	For CCR integration at Bhopal	03/Mar/2022	16:00	03/Mar/2022	18:00		PLANNED	Requested	
668	RQ84038	OCC_192	slchr_sd	BAY	400-3T TIE BAY - 400 KV DEEPALPUR(JHKT)-KABULPUR(HV) (HVPNL) CKT-1 (HVPNL) AND 400/220 KV 315 MVA ICT 2 AT KABULPUR(HV) AT 400 KV KABULPUR(HV) (HVPNL)	D	For CCR integration at Bhopal	03/Mar/2022	13:00	03/Mar/2022	15:00		PLANNED	Requested	
669	RQ83960	OCC_192	slchr_sd	BAY	400-2T TIE BAY - 400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-1 (HVPNL) AND 400 KV BAHADURGARH(PG)-KABULPUR(HV) (PG) CKT-1 AT 400 KV KABULPUR(HV) (HVPNL)	D	For CCR integration at Bhopal	02/Mar/2022	13:00	02/Mar/2022	15:00		PLANNED	Requested	
670	RQ83958	OCC_192	slchr_sd	BAY	400-3T TIE BAY - 400 KV DEEPALPUR(JHKT)-KABULPUR(HV) (HVPNL) CKT-1 (HVPNL) AND 400/220 KV 315 MVA ICT 2 AT KABULPUR(HV) AT 400 KV KABULPUR(HV) (HVPNL)	D	For CCR integration at Bhopal	02/Mar/2022	10:00	02/Mar/2022	12:00		PLANNED	Requested	
671	RQ83956	OCC_192	slchr_sd	BAY	400-1T TIE BAY - 400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-2 (HVPNL) AND 400 KV BHIWANI(PG)-KABULPUR(HV) (PG) CKT-1 AT 400 KV KABULPUR(HV) (HVPNL)	D	For CCR integration at Bhopal	01/Mar/2022	13:00	01/Mar/2022	15:00		PLANNED	Requested	
672	RQ84561	OCC_192	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT FATEHGARH_II(PG)	D	For AMP work	28/Mar/2022	17:00	28/Mar/2022	23:00		PLANNED	Requested	

673	RQ84317	OCC_192	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANPUR(PG)	D	For attending Oil leakage from Radiator Fin and integration of LBB relay of ICT-1 TIE bay along with 400KV BUS-1	28/Mar/2022	10:00	28/Mar/2022	16:00			PLANNED	Requested
674	RQ84415	OCC_192	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SAHARANPUR(PG)	D	For arresting the oil leakage in ICT-01	28/Mar/2022	09:00	28/Mar/2022	18:00			PLANNED	Requested
675	RQ84992	OCC_192	bbmb_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BALLABHGARH(PG)	D	For Sub-Station Automation	28/Mar/2022	07:00	28/Mar/2022	18:00			PLANNED	Requested
676	RQ84564	OCC_192	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT FATEHGARH_II(PG)	D	For AMP work	25/Mar/2022	17:00	25/Mar/2022	23:00			PLANNED	Requested
677	RQ84433	OCC_192	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT GURGAON(PG)	D	For AMP work	25/Mar/2022	09:00	25/Mar/2022	18:00			PLANNED	Requested
678	RQ84565	OCC_192	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHGARH_II(PG)	D	For AMP work	23/Mar/2022	17:00	23/Mar/2022	23:00			PLANNED	Requested
679	RQ84990	OCC_192	bbmb_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT PANIPAT(BB)	D	Half yearly mtc	22/Mar/2022	08:00	22/Mar/2022	18:00			PLANNED	Requested
680	RQ84563	OCC_192	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FATEHGARH_II(PG)	D	For AMP work	21/Mar/2022	17:00	21/Mar/2022	23:00			PLANNED	Requested
681	RQ84562	OCC_192	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FATEHGARH_II(PG)	D	For AMP work	19/Mar/2022	17:00	19/Mar/2022	23:00			PLANNED	Requested
682	RQ84679	OCC_192	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KATHAL(PG)	D	For AMP works.	15/Mar/2022	09:00	15/Mar/2022	17:30	Kindly Approve		PLANNED	Requested
683	RQ84437	OCC_192	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT SONIPAT(PG)	D	FOR FINE TUNNING OF CSD , NEWLY COMMISSIONED ICT-3	15/Mar/2022	09:00	15/Mar/2022	18:00			PLANNED	Requested
684	RQ84430	OCC_192	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MAHARANIBAGH(PG)	C	Connection of Existing Bus Bar with new installed Bus Bar for charging of 125 MVA newly commissioned reactor. All 400kv lines and ICTs except ICT-4 shall be charged and on load through Bus 1 or Bus 2	14/Mar/2022	09:00	19/Mar/2022	18:00			PLANNED	Requested
685	RQ84423	OCC_192	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BASSI(PG)	C	Complete Overhauling Work of TELK make ICT-02 at Bassi.	14/Mar/2022	08:00	25/Mar/2022	18:00			PLANNED	Requested
686	RQ84438	OCC_192	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SONIPAT(PG)	D	FOR CONSTRUCTION WORKS, INTEGRATION OF 213 AND 214 BAY WITH BUS-2. STABILITY & BUS BAR TESTING	11/Mar/2022	09:00	12/Mar/2022	18:00			PLANNED	Requested
687	RQ84312	OCC_192	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHPUR(PG)	D	AMP WORKS	10/Mar/2022	10:00	10/Mar/2022	17:00			PLANNED	Requested
688	RQ84695	OCC_192	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KISHENPUR(PG)	D	BB extension work/ BB Teed Stability test works for upcoming 01 No. 400KV 125 MVAR Reactor bay in Bay No 427.	10/Mar/2022	09:00	10/Mar/2022	18:00	Kindly Approve		PLANNED	Requested
689	RQ84991	OCC_192	bbmb_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BALLABHGARH(PG)	D	For Sub-Station Automation	10/Mar/2022	07:00	10/Mar/2022	18:00			PLANNED	Requested
690	RQ84429	OCC_192	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT ROORKEE(PG)	D	Oil sampling for DGA of CTs in newly commissioned bays.	08/Mar/2022	09:00	08/Mar/2022	18:00			PLANNED	Requested
691	RQ84310	OCC_192	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT GORAKHPUR(PG)	D	Replacement of Aircell	07/Mar/2022	10:00	07/Mar/2022	17:00			PLANNED	Requested
692	RQ84735	OCC_192	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT LUDHIANA(PG)	C	For augmentation of 315 MVA ICT-2 with 500 MVA transformer as approved in NRPC. Completion of work may take 45 days.	07/Mar/2022	10:00	31/Mar/2022	18:00	Kindly Approve		PLANNED	Requested
693	RQ84844	OCC_192	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HISSAR(PG)	D	To attend hot spot on 208 Y-Ph CT connector	07/Mar/2022	09:00	07/Mar/2022	18:00			PLANNED	Requested
694	RQ84416	OCC_192	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SAHARANPUR(PG)	D	For the testing of ICT-03 under defect liability period	07/Mar/2022	09:00	07/Mar/2022	18:00			PLANNED	Requested
695	RQ84710	OCC_192	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT LUDHIANA(PG)	D	For connection of tertiary connection which will be disconnected from ICT-2 due to augmentation of ICT-2 with 500 MVA transformer	05/Mar/2022	10:00	05/Mar/2022	14:00	Kindly Approve		PLANNED	Requested
696	RQ84845	OCC_192	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HISSAR(PG)	D	To attend hot spot on 203 R-Ph CT connector	05/Mar/2022	09:00	05/Mar/2022	18:00			PLANNED	Requested
697	RQ84644	OCC_192	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT AMRITSAR(PG)	D	FOR AMP WORKS	04/Mar/2022	10:00	04/Mar/2022	18:00	Kindly Approve		PLANNED	Requested
698	RQ84436	OCC_192	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SONIPAT(PG)	D	RETROFITTING OF REF AND DIFF RELAY	04/Mar/2022	09:00	04/Mar/2022	18:00			PLANNED	Requested
699	RQ84645	OCC_192	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT AMRITSAR(PG)	D	FOR AMP WORKS	03/Mar/2022	10:00	03/Mar/2022	18:00	Kindly Approve		PLANNED	Requested
700	RQ84711	OCC_192	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT LUDHIANA(PG)	D	For disconnection of tertiary connection for shifting to ICT-3 as ICT-2 is to be augmented by 500 MVA transformer	03/Mar/2022	10:00	03/Mar/2022	14:00	Kindly Approve		PLANNED	Requested
701	RQ84843	OCC_192	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MANDOLA(PG)	D	For attending ct oil leakage from Y phase 207 bay outage will consider in dtl account	03/Mar/2022	09:30	03/Mar/2022	18:30			PLANNED	Requested
702	RQ84404	OCC_192	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MANESAR(PG)	D	For AMP work	03/Mar/2022	09:00	03/Mar/2022	18:00			PLANNED	Requested
703	RQ84435	OCC_192	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SONIPAT(PG)	D	RETROFITTING OF REF AND DIFF RELAY	03/Mar/2022	09:00	03/Mar/2022	18:00			PLANNED	Requested

704	RQ84785	OCC_192	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NALLAGARH(PG)	D	ICT YEARLY AMP	03/Mar/2022	09:00	03/Mar/2022	18:00	Kindly Approve	PLANNED	Requested
705	RQ84309	OCC_192	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAINPUR(JPG)	D	AMP WORKS	02/Mar/2022	10:00	02/Mar/2022	17:00		PLANNED	Requested
706	RQ84643	OCC_192	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AMRITSAR(PG)	D	For AMP works.	02/Mar/2022	10:00	02/Mar/2022	18:00	Kindly Approve	PLANNED	Requested
707	RQ84640	OCC_192	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT ABDULLAPUR(PG)	D	For ICT AMP works	02/Mar/2022	09:00	02/Mar/2022	18:00	Kindly Approve	PLANNED	Requested
708	RQ84709	OCC_192	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT LUDHIANA(PG)	D	For attending Hotspot in line isolator. To be done before shutdown of ICT-2 for augmentation	02/Mar/2022	09:00	02/Mar/2022	13:00	Kindly Approve	PLANNED	Requested
709	RQ84405	OCC_192	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BALLABHGARH(PG)	C	For 220 KV CB OVERHAULING WORK	01/Mar/2022	10:00	04/Mar/2022	18:00		PLANNED	Requested
710	RQ84053	OCC_192	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 2 AT MAU(UP)	D	Routine Maintenance	28/Mar/2022	09:00	28/Mar/2022	17:00		PLANNED	Requested
711	RQ83831	OCC_192	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 1 AT MAU(UP)	D	Routine Maintenance	25/Mar/2022	08:00	25/Mar/2022	17:00		PLANNED	Requested
712	RQ83829	OCC_192	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT AZAMGARH(UP)	C	For routine testing of relay and maintenance of Bay	23/Mar/2022	08:00	23/Mar/2022	18:00		PLANNED	Requested
713	RQ83836	OCC_192	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT SIKANDRABAD(UP)	D	For Maintenance , Testing & CSD Commissioning work of Transformer	22/Mar/2022	09:30	22/Mar/2022	13:30	Shutdown was approved in the OCC-190 but recently CSD have been procured and it is expected to reach at site in Feb'22 so shutdown was not availed to combine the maintenance & CSD commissioning activities in one shutdown only .	PLANNED	Requested
714	RQ83821	OCC_192	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SULTANPUR(UP)	D	Routine Bay maintenance	19/Mar/2022	10:00	19/Mar/2022	18:00		PLANNED	Requested
715	RQ83837	OCC_192	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT ATAU(UP)	D	For Maintenance , Testing & CSD Commissioning work of Transformer	15/Mar/2022	09:00	15/Mar/2022	13:00		PLANNED	Requested
716	RQ84067	OCC_192	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SULTANPUR(UP)	D	Routine Bay maintenance	14/Mar/2022	10:00	14/Mar/2022	18:00		PLANNED	Requested
717	RQ83790	OCC_192	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT UNNAO(UP)	D	testing of 400 kv CB of transformer	14/Mar/2022	09:00	14/Mar/2022	17:00		PLANNED	Requested
718	RQ83830	OCC_192	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 3 AT MAU(UP)	D	Routine Maintenance	12/Mar/2022	08:00	12/Mar/2022	17:00		PLANNED	Requested
719	RQ83835	OCC_192	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GR.NOIDA(UPC)	D	For Annual Maintenance & Testing work of Transformer	11/Mar/2022	10:00	11/Mar/2022	13:00		PLANNED	Requested
720	RQ83968	OCC_192	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SARNATH(UP)	D	For routing testing of relay/ ICT	11/Mar/2022	09:00	11/Mar/2022	18:00		PLANNED	Requested
721	RQ83841	OCC_192	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GONDA(UP)	C	OLTC overhauling because of seepage observed in OLTC chamber	11/Mar/2022	08:30	14/Mar/2022	17:00		PLANNED	Requested
722	RQ83824	OCC_192	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PANKI(UP)	D	Bay maintenance	11/Mar/2022	08:00	12/Mar/2022	17:00		PLANNED	Requested
723	RQ83820	OCC_192	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 2 AT SULTANPUR(UP)	D	Routine Bay maintenance	10/Mar/2022	10:00	10/Mar/2022	18:00		PLANNED	Requested
724	RQ83826	OCC_192	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MATHURA(UP)	D	Annual maintenance and Testing work of Bay Equipments.	10/Mar/2022	10:00	11/Mar/2022	20:00	supply shall not be affected	PLANNED	Requested
725	RQ83827	OCC_192	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ORAI(UP)	D	for tan delta testing of bushing	10/Mar/2022	09:30	10/Mar/2022	18:00		PLANNED	Requested
726	RQ83801	OCC_192	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT HAPUR(UP)	D	for maintenance testing and CSD commissioning of transformer	09/Mar/2022	09:30	09/Mar/2022	13:30		PLANNED	Requested
727	RQ83800	OCC_192	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT HAPUR(UP)	D	for maintenance testing and CSD commissioning of transformer	08/Mar/2022	09:30	08/Mar/2022	13:30		PLANNED	Requested
728	RQ83931	OCC_192	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BAREILLY(UP)	D	replacement of damaged jumpers and clamps	08/Mar/2022	09:00	09/Mar/2022	17:00		PLANNED	Requested
729	RQ83839	OCC_192	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT INDIRAPURAM(UP)	D	For Maintenance , Testing & CSD Commissioning work of Transformer	07/Mar/2022	09:30	07/Mar/2022	14:00	Shutdown was approved in the OCC-190 but recently CSD have been procured and it is expected to reach at site in Feb'22 so shutdown was not availed to combine the maintenance & CSD commissioning activities in one shutdown only .	PLANNED	Requested
730	RQ83840	OCC_192	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GONDA(UP)	C	OLTC overhauling because of seepage observed in OLTC chamber	07/Mar/2022	08:30	10/Mar/2022	17:00		PLANNED	Requested
731	RQ83828	OCC_192	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT SARNATH(UP)	C	For routing testing of relay/ ICT	05/Mar/2022	09:00	05/Mar/2022	18:00		PLANNED	Requested
732	RQ83822	OCC_192	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MURADNAGAR_1(UP)	C	Replacement of Standard Isolator and General Maintenance of Bay	04/Mar/2022	10:00	05/Mar/2022	17:00		PLANNED	Requested
733	RQ84054	OCC_192	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DASNA(UP)	D	For Annual Maintenance & Testing work of Transformer	04/Mar/2022	10:00	04/Mar/2022	12:00		PLANNED	Requested

734	RQ84613	OCC_192	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HINDAUN(RS)	D	Half yearly Maintenance & testing work	28/Mar/2022	08:00	28/Mar/2022	18:00		PLANNED	Requested
735	RQ84614	OCC_192	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT RATANGARH(RS)	D	Maintenance work of bay equipments , isolators and testing work of bay equipments.	26/Mar/2022	08:00	26/Mar/2022	18:00		PLANNED	Requested
736	RQ84611	OCC_192	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HINDAUN(RS)	D	Half yearly Maintenance & testing work	25/Mar/2022	08:00	25/Mar/2022	18:00		PLANNED	Requested
737	RQ84624	OCC_192	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT CHITTORGARH(RS)	D	For maintenance and testing work	25/Mar/2022	08:00	25/Mar/2022	18:00		PLANNED	Requested
738	RQ84608	OCC_192	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT CHITTORGARH(RS)	D	For maintenance and testing work	24/Mar/2022	08:00	24/Mar/2022	18:00		PLANNED	Requested
739	RQ84410	OCC_192	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BIKANER(RS)	C	DROPPER CONNECTION WITH 220KV BUS2	13/Mar/2022	18:00	14/Mar/2022	04:00		PLANNED	Requested
740	RQ84407	OCC_192	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BIKANER(RS)	C	DROPPER CONNECTION WITH 220KV BUS2	12/Mar/2022	18:00	13/Mar/2022	04:00		PLANNED	Requested
741	RQ84623	OCC_192	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BARMER(RS)	D	Quarterly Maintenance	12/Mar/2022	08:00	12/Mar/2022	18:00		PLANNED	Requested
742	RQ84627	OCC_192	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT HEERAPURA(RS)	D	Testing work of 400 KV & 220 KV side bay Equipments	12/Mar/2022	08:00	12/Mar/2022	18:00		PLANNED	Requested
743	RQ84610	OCC_192	slcdcrs_sd	TRANSFORMER	400/220 KV 250 MVA ICT 3 AT HEERAPURA(RS)	D	Testing work of 400 KV & 220 KV side bay Equipments	11/Mar/2022	08:00	11/Mar/2022	18:00		PLANNED	Requested
744	RQ85038	OCC_192	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT AJMER(RS)	D	During shutdown of Main bus - II, Since the Tie bay has not been commissioned therefore 315 MVA, 400/220 KV Kanohar make ICT-III shall remain 'Off' during S/D Period	11/Mar/2022	08:00	11/Mar/2022	18:00		PLANNED	Requested
745	RQ84622	OCC_192	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JODHPUR(RS)	D	Quarterly Preventive Maintenance and testing work.	10/Mar/2022	08:00	10/Mar/2022	18:00		PLANNED	Requested
746	RQ84617	OCC_192	slcdcrs_sd	TRANSFORMER	400/220 KV 250 MVA ICT 2 AT HEERAPURA(RS)	D	Testing work of 400 KV & 220 KV side bay Equipments	10/Mar/2022	08:00	10/Mar/2022	18:00		PLANNED	Requested
747	RQ84621	OCC_192	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BHILWARA(RS)	D	Routine Maintenance and Testing of 400KV ICT-1 Bay (4152A) & Associated Equipments	10/Mar/2022	08:00	10/Mar/2022	18:00		PLANNED	Requested
748	RQ84618	OCC_192	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JODHPUR(RS)	D	Quarterly Preventive Maintenance and testing work.	09/Mar/2022	08:00	09/Mar/2022	18:00		PLANNED	Requested
749	RQ84626	OCC_192	slcdcrs_sd	TRANSFORMER	400/220 KV 250 MVA ICT 1 AT HEERAPURA(RS)	D	Testing work of 400 KV & 220 KV side bay Equipments	09/Mar/2022	08:00	09/Mar/2022	18:00		PLANNED	Requested
750	RQ84620	OCC_192	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BARMER(RS)	D	Quarterly Maintenance	05/Mar/2022	08:00	05/Mar/2022	18:00		PLANNED	Requested
751	RQ84616	OCC_192	slcdcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA(RS)	D	Quarterly Maintenance work at 400KV GSS Bhadla	04/Mar/2022	16:00	04/Mar/2022	22:00		PLANNED	Requested
752	RQ84628	OCC_192	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BABAI(RS)	D	Quarterly Maintenance	04/Mar/2022	08:00	04/Mar/2022	18:00		PLANNED	Requested
753	RQ84625	OCC_192	slcdcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA(RS)	D	Quarterly Maintenance work at 400KV GSS Bhadla	03/Mar/2022	16:00	03/Mar/2022	22:00		PLANNED	Requested
754	RQ84607	OCC_192	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BABAI(RS)	D	Quarterly Maintenance	03/Mar/2022	08:00	03/Mar/2022	18:00		PLANNED	Requested
755	RQ84612	OCC_192	slcdcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA(RS)	D	Quarterly Maintenance work at 400KV GSS Bhadla	02/Mar/2022	16:00	02/Mar/2022	22:00		PLANNED	Requested
756	RQ85007	OCC_192	slcdcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT MUNDKA(DV)	D	Tan Delta testing of 315MVA ICT 3 and maintenance of 220kV incomer line isolator and bus isolator	26/Mar/2022	10:00	26/Mar/2022	15:00		PLANNED	Requested
757	RQ84554	OCC_192	slcdcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT BAMNOLI(DV)	C	Installation of BCPU & MU relay under PSDF scheme	21/Mar/2022	09:30	22/Mar/2022	18:00		PLANNED	Requested
758	RQ84556	OCC_192	slcdcdv_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BAMNOLI(DV)	C	Installation of BCPU & MU relay under PSDF scheme	16/Mar/2022	09:30	17/Mar/2022	18:00		PLANNED	Requested
759	RQ84553	OCC_192	slcdcdv_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BAMNOLI(DV)	C	Installation of BCPU & MU relay under PSDF scheme	14/Mar/2022	09:30	15/Mar/2022	18:00		PLANNED	Requested
760	RQ84555	OCC_192	slcdcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAMNOLI(DV)	C	Installation of BCPU & MU relay under PSDF scheme	10/Mar/2022	09:30	11/Mar/2022	18:00		PLANNED	Requested
761	RQ85001	OCC_192	slcdcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT BAWANA(DV)	D	To carry out Capacitance & Tan-Delta testing of all Bushings & Windings of 315MVA, 400/220 /33kV ICT along with it's CT's etc. by CTL.	04/Mar/2022	10:00	04/Mar/2022	15:00		PLANNED	Requested
762	RQ85002	OCC_192	slcdcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 5 AT BAWANA(DV)	D	To carry out Capacitance & Tan-Delta testing of all Bushings & Windings of 315MVA, 400/220 /33kV ICT along with it's CT's etc. by CTL.	03/Mar/2022	10:00	03/Mar/2022	15:00		PLANNED	Requested
763	RQ83741	OCC_192	slcdcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NAKODAR(PSG)	D	Periodic Maintenance	22/Mar/2022	09:00	22/Mar/2022	17:00		PLANNED	Requested
764	RQ83739	OCC_192	slcdcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NAKODAR(PSG)	D	Periodic Maintenance	15/Mar/2022	09:00	15/Mar/2022	17:00		PLANNED	Requested
765	RQ83740	OCC_192	slcdcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAKHU(PS)	D	Nut bolt tightening and cleaning of Bay 420 CT,CB,isolators and CB and cleaning of BMK and C&R Panel and the terminal tightening of CT JB and CB MB	15/Mar/2022	09:00	15/Mar/2022	17:00		PLANNED	Requested

766	RQ83738	OCC_192	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MUKTSAR(PS)	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	09/Mar/2022	09:00	09/Mar/2022	17:00	-	PLANNED	Requested
767	RQ83736	OCC_192	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NAKODAR(P5G)	D	Periodic Maintenance	08/Mar/2022	09:00	08/Mar/2022	17:00	-	PLANNED	Requested
768	RQ83737	OCC_192	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAKHU(PS)	D	Nut bolt tightening and cleaning of Bay 213(IV Side) LA, CT, Isolators and CB and cleaning of BMK and C&R Panel and the terminal tightening of CT JB and CB MB	08/Mar/2022	09:00	08/Mar/2022	17:00	-	PLANNED	Requested
769	RQ83735	OCC_192	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MUKTSAR(PS)	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	04/Mar/2022	09:00	04/Mar/2022	17:00	-	PLANNED	Requested
770	RQ83733	OCC_192	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NAKODAR(P5G)	D	Periodic Maintenance	03/Mar/2022	09:00	03/Mar/2022	17:00	-	PLANNED	Requested
771	RQ83734	OCC_192	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAKHU(PS)	D	Cleaning and Recording of IR Values of Bay 214(IV Side) CT's and CB, cleaning of CTR Panel and Terminal tightening of ICT-1 MB	03/Mar/2022	09:00	03/Mar/2022	17:00	-	PLANNED	Requested
772	RQ83732	OCC_192	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(PS)	D	Protection Testing	02/Mar/2022	09:00	02/Mar/2022	17:00	-	PLANNED	Requested
773	RQ84370	OCC_192	indgrid_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT PRITHALA (GPTL)	D	For Tan delta point replacement	21/Mar/2022	08:00	21/Mar/2022	17:00	For Tan delta point replacement	PLANNED	Requested
774	RQ84368	OCC_192	indgrid_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT KADARPUR (GPTL)	D	AMC	18/Mar/2022	08:00	18/Mar/2022	20:00	Annual Maintenance Works	PLANNED	Requested
775	RQ84100	OCC_192	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KIRORI(HV)	D	Annual mtc work	17/Mar/2022	10:00	17/Mar/2022	17:00	-	PLANNED	Requested
776	RQ84098	OCC_192	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KIRORI(HV)	D	Annual mtc work	16/Mar/2022	10:00	16/Mar/2022	17:00	-	PLANNED	Requested
777	RQ84099	OCC_192	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KIRORI(HV)	D	Annual mtc work	15/Mar/2022	10:00	15/Mar/2022	17:00	-	PLANNED	Requested
778	RQ83777	OCC_192	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DHANODA(HV)	D	Three yearly maintenance	09/Mar/2022	09:00	09/Mar/2022	18:00	-	PLANNED	Requested
779	RQ84035	OCC_192	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KABULPUR(HV)	D	For CCR integration at Bhopal	05/Mar/2022	16:00	05/Mar/2022	18:00	-	PLANNED	Requested
780	RQ84036	OCC_192	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KABULPUR(HV)	D	For CCR integration at Bhopal	05/Mar/2022	10:00	05/Mar/2022	12:00	-	PLANNED	Requested
781	RQ84034	OCC_192	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KABULPUR(HV)	D	For CCR integration at Bhopal	04/Mar/2022	16:00	04/Mar/2022	18:00	-	PLANNED	Requested
782	RQ84033	OCC_192	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KABULPUR(HV)	D	For CCR integration at Bhopal	03/Mar/2022	16:00	03/Mar/2022	18:00	-	PLANNED	Requested
783	RQ84032	OCC_192	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DEEPALPUR(JHKT)	D	For CCR integration at Bhopal	03/Mar/2022	10:00	03/Mar/2022	12:00	-	PLANNED	Requested
784	RQ84989	OCC_192	bbmb_sd	TRANSFORMER	400/220 KV 450 MVA ICT 1 AT PANIPAT(BB)	D	Half yearly mtc	15/Mar/2022	08:00	15/Mar/2022	18:00	-	PLANNED	Requested
785	RQ84071	OCC_192	sldchp_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT WANGTO_GIS(HP)	D	Annual Testing and Maintenance	09/Mar/2022	09:00	09/Mar/2022	18:00	-	PLANNED	Requested
786	RQ84072	OCC_192	sldchp_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT WANGTO_GIS(HP)	D	Annual Testing and Maintenance	08/Mar/2022	08:00	08/Mar/2022	18:00	-	PLANNED	Requested
787	RQ84609	OCC_192	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DEEDWANA(MTS)	D	For Annual Preventive Maintenance	08/Mar/2022	08:00	08/Mar/2022	18:00	-	PLANNED	Requested
788	RQ84615	OCC_192	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ALWAR(ATIL)	D	For Annual Preventive Maintenance	08/Mar/2022	08:00	08/Mar/2022	18:00	-	PLANNED	Requested
789	RQ84619	OCC_192	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ALWAR(ATIL)	D	For Annual Preventive Maintenance	07/Mar/2022	08:00	07/Mar/2022	18:00	-	PLANNED	Requested
790	RQ84673	OCC_192	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DEHAR(BB)	D	For AMP Works	03/Mar/2022	10:00	03/Mar/2022	18:00	Kindly Approve	PLANNED	Requested
791	RQ84191	OCC_192	ntpcos_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AURAIYA(NT)	C	Annual overhauling and electrical testing	01/Mar/2022	08:00	07/Mar/2022	18:00	Approved in 189OCC but due to high load on ICT, shutdown was not done in Dec	PLANNED	Requested
792	RQ84308	OCC_192	cpcc3_sd	TRANSFORMER	220/132 KV 200 MVA ICT 2 AT RAEBAREILLY(PG)	D	For replacement work of Canopy	11/Mar/2022	10:00	11/Mar/2022	12:00	-	PLANNED	Requested
793	RQ84307	OCC_192	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 1 AT RAEBAREILLY(PG)	D	For replacement of Canopy and Bay AMP works	08/Mar/2022	10:00	08/Mar/2022	14:00	-	PLANNED	Requested
794	RQ85011	OCC_192	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH(BB)-BADARPUR(NT) (BB) CKT-2	D	C & Tanδ test of CT & CVT	29/Mar/2022	14:30	29/Mar/2022	17:30	-	PLANNED	Requested
795	RQ85010	OCC_192	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH(BB)-BADARPUR(NT) (BB) CKT-1	D	C & Tanδ test of CT & CVT	29/Mar/2022	11:30	29/Mar/2022	14:00	-	PLANNED	Requested
796	RQ84976	OCC_192	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-CHARKHI DADRI (BB) CKT-1	C	For Sub-Station Automation	29/Mar/2022	08:00	01/Apr/2022	18:00	-	PLANNED	Requested
797	RQ84979	OCC_192	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_L-GANGUWAL (BB) CKT-3	D	Quarterly mtc	29/Mar/2022	08:00	29/Mar/2022	18:00	-	PLANNED	Requested
798	RQ84821	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-3	C	Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0	28/Mar/2022	08:00	29/Mar/2022	18:00	-	PLANNED	Requested
799	RQ84822	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-4	C	Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0	28/Mar/2022	08:00	29/Mar/2022	18:00	-	PLANNED	Requested
800	RQ84819	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-1	C	Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0	28/Mar/2022	08:00	29/Mar/2022	18:00	-	PLANNED	Requested

801	RQ84820	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-2	C	Stringing of 400 KV D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0	28/Mar/2022	08:00	29/Mar/2022	18:00			PLANNED	Requested
802	RQ84766	OCC_192	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-CHIRAWA(RS) (BB) CKT-1	D	For quarterly maintenance & Tree Trimming under the Line requiring Shutdown	25/Mar/2022	08:00	25/Mar/2022	18:00			PLANNED	Requested
803	RQ84977	OCC_192	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-2	C	For Sub-Station Automation	24/Mar/2022	08:00	27/Mar/2022	18:00			PLANNED	Requested
804	RQ84947	OCC_192	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-1	D	Yearly mtc.	22/Mar/2022	08:00	22/Mar/2022	18:00			PLANNED	Requested
805	RQ84972	OCC_192	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-DHULKOTE (BB) CKT-2	D	Half Yearly Mtc. Of line	22/Mar/2022	08:00	24/Mar/2022	18:00			PLANNED	Requested
806	RQ84948	OCC_192	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-2	D	Y. MTC.	21/Mar/2022	08:00	21/Mar/2022	18:00			PLANNED	Requested
807	RQ84971	OCC_192	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-DHULKOTE (BB) CKT-1	D	Half Yearly Mtc. Of line	15/Mar/2022	08:00	17/Mar/2022	18:00			PLANNED	Requested
808	RQ84776	OCC_192	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	C	For Automation work at dadri end	15/Mar/2022	08:00	19/Mar/2022	18:00			PLANNED	Requested
809	RQ84970	OCC_192	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-1	C	For overhauling of 245kV line Bus-1 Isolator No. 215	14/Mar/2022	08:00	17/Mar/2022	18:00			PLANNED	Requested
810	RQ84940	OCC_192	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	C	For Sub-Station Automation	14/Mar/2022	08:00	17/Mar/2022	18:00			PLANNED	Requested
811	RQ84775	OCC_192	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	D	For maintenance Work & tree trimming	14/Mar/2022	08:00	14/Mar/2022	18:00			PLANNED	Requested
812	RQ84949	OCC_192	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-3	D	Y. MTC.	11/Mar/2022	08:00	11/Mar/2022	18:00			PLANNED	Requested
813	RQ84941	OCC_192	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	C	For Sub-Station Automation	09/Mar/2022	08:00	12/Mar/2022	18:00			PLANNED	Requested
814	RQ84929	OCC_192	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-2	C	For overhauling of 245kV line Bus-2 Isolator No. 212	07/Mar/2022	08:00	10/Mar/2022	18:00			PLANNED	Requested
815	RQ84930	OCC_192	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-3	C	For Sub-Station Automation	05/Mar/2022	08:00	08/Mar/2022	18:00			PLANNED	Requested
816	RQ84928	OCC_192	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-1	C	For overhauling of 245kV line Bus-2 Isolator No. 216	01/Mar/2022	08:00	04/Mar/2022	18:00			PLANNED	Requested
817	RQ84931	OCC_192	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-4	C	For Sub-Station Automation	01/Mar/2022	08:00	04/Mar/2022	18:00			PLANNED	Requested
818	RQ85009	OCC_192	slcdcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BADARPUR(NT)-ALWAR MIA(RS) (RS) CKT-1	D	C & Tanδ test of CT & CVT	28/Mar/2022	14:00	28/Mar/2022	17:30			PLANNED	Requested
819	RQ84372	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTA(PG)-KTPS(RVUN) (RS) CKT-2	D	Line Equipment AMP	24/Mar/2022	09:00	24/Mar/2022	18:00			PLANNED	Requested
820	RQ84770	OCC_192	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BADARPUR(NT)-ALWAR MIA(RS) (RS) CKT-1	C	For Bay / Line maintenance & tree trimming work under line	20/Mar/2022	08:00	25/Mar/2022	18:00			PLANNED	Requested
821	RQ84927	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-2	D	Relay retrofitting of Main 1 (From SEL to SIEMENS)	04/Mar/2022	08:00	04/Mar/2022	18:00			PLANNED	Requested
822	RQ84926	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-1	D	Relay retrofitting of Main 1 (From SEL to SIEMENS)	03/Mar/2022	08:00	03/Mar/2022	18:00			PLANNED	Requested
823	RQ85014	OCC_192	slcdcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-3	C	220 KV SOW-Mandola Ckt III alongwith 220 KV Bus-I. Note Bus-I shut down is required for 02-03 hrs only on 28.03.2022 & 30.03.2022 to dismantle, installation and Trasportation by crane under the bus of Circuit Breaker.) Due to single Bus selection 220 KV Gopalpur ckt -II & 220 KV Mandola Ckt -II remained off only during 220 KV Bus-I shut down	28/Mar/2022	10:00	30/Mar/2022	14:00			PLANNED	Requested
824	RQ85013	OCC_192	slcdcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-2	C	220 KV SOW-Mandola Ckt II alongwith 220 KV Bus-I. (Note Bus-I shut down is required for 02-03 hrs only on 24.03.2022 & 26.03.2022 to dismantle, installation and Trasportation by crane under the bus of Circuit Breaker.) Due to single Bus selection 220 KV Gopalpur ckt -II remained off only during 220 KV Bus-I shut down.	24/Mar/2022	14:00	26/Mar/2022	17:00			PLANNED	Requested

825	RQ85012	OCC_192	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-1	C	220 KV SOW-Mandola Ckt I alongwith 220 KV Bus-I. (Note Bus-I shut down is required for 02-03 hrs on 21.03.2022 & 23.03.2022 to dismantle, installation and Trasportation by crane under the bus of Circuit Breaker.) Due to single Bus selection 220 KV Gopalpur ckt -II & 220 KV Mandola Ckt -II remained off only during 220 KV Bus-I shut down.	21/Mar/2022	10:00	23/Mar/2022	14:00			PLANNED	Requested
826	RQ85008	OCC_192	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BADARPUR(NT)-NOIDA SEC38A(UP) (UP) CKT-1	D	C & Tanδ test of CT & CVT	28/Mar/2022	10:00	28/Mar/2022	13:30			PLANNED	Requested
827	RQ83850	OCC_192	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SULTANPUR(UP)-TANDA(NT) (UP) CKT-2	D	Routine Bay maintenance	25/Mar/2022	10:00	25/Mar/2022	18:00			PLANNED	Requested
828	RQ83908	OCC_192	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAHARANPUR(UP)-KHODRI(UK) (UP) CKT-1	D	For looping & Chopping of trees in line corridor.	23/Mar/2022	09:00	27/Mar/2022	18:00			PLANNED	Requested
829	RQ83902	OCC_192	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NAPP(NP)-SAMBHAL(UP) (UP) CKT-1	C	For Crossing Ganga Expressway	21/Mar/2022	09:00	27/Mar/2022	18:00			PLANNED	Requested
830	RQ83853	OCC_192	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (UP) CKT-2	D	Routine line maintenance	21/Mar/2022	08:00	23/Mar/2022	18:00			PLANNED	Requested
831	RQ84431	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUCKNOW_1(PG)-BAKSHI KA TALAB(UP) (UP) CKT-1	D	AMP work	16/Mar/2022	10:00	16/Mar/2022	17:00			PLANNED	Requested
832	RQ83907	OCC_192	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARSAWAN(UP)-KHODRI(UK) (UP) CKT-1	D	For looping & Chopping of trees in line corridor.	09/Mar/2022	09:00	13/Mar/2022	18:00			PLANNED	Requested
833	RQ83904	OCC_192	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NARA(UP)-ROORKEE(UK) (UP) CKT-1	D	Jumper tightening and looping chopping of trees	04/Mar/2022	09:00	05/Mar/2022	18:00			PLANNED	Requested
834	RQ84753	OCC_192	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1	C	For earthwire replacement work	28/Mar/2022	08:00	02/Apr/2022	18:00			PLANNED	Requested
835	RQ84764	OCC_192	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-SIKANDRA(UP) (PG) CKT-1	D	For maintenance of line	25/Mar/2022	08:00	25/Mar/2022	18:00			PLANNED	Requested
836	RQ84222	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-SIKANDRA(UP) (PG) CKT-1	D	AMP work	08/Mar/2022	09:00	08/Mar/2022	17:00			PLANNED	Requested
837	RQ84771	OCC_192	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-BAGRUI(RS) (PG) CKT-1	D	For quarterly maintenance work of whole grid sub-station	06/Mar/2022	08:00	06/Mar/2022	18:00			PLANNED	Requested
838	RQ84978	OCC_192	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPATTH(HV)-PANIPAT(BB) (HVPNL) CKT-1	D	Yearly mtc.	25/Mar/2022	08:00	25/Mar/2022	18:00			PLANNED	Requested
839	RQ84974	OCC_192	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PALWAL(HV)-SAMAYPUR(BB) (HVPNL) CKT-2	C	For Sub-Station Automation	24/Mar/2022	08:00	26/Mar/2022	18:00			PLANNED	Requested
840	RQ84386	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KURUKSHETRA(PG)-SALEMPUR(HV) (HVPNL) CKT-2	D	For AMP WORK at Kurukshetra Substation	22/Mar/2022	09:00	22/Mar/2022	18:00			PLANNED	Requested
841	RQ84954	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KURUKSHETRA(PG)-SALEMPUR(HV) (HVPNL) CKT-2	D	For AMP work of bay-210 at Kurukshetra Substation	22/Mar/2022	08:00	22/Mar/2022	18:00			PLANNED	Requested
842	RQ84973	OCC_192	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PALWAL(HV)-SAMAYPUR(BB) (HVPNL) CKT-1	C	For Sub-Station Automation	21/Mar/2022	08:00	23/Mar/2022	18:00			PLANNED	Requested
843	RQ85004	OCC_192	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMAYPUR(BB)-BADSHAHPUR(HV) (HVPNL) CKT-1	C	For Sub-Station Automation	17/Mar/2022	08:00	19/Mar/2022	18:00			PLANNED	Requested
844	RQ85005	OCC_192	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMAYPUR(BB)-BADSHAHPUR(HV) (HVPNL) CKT-2	C	For Sub-Station Automation	14/Mar/2022	08:00	16/Mar/2022	18:00			PLANNED	Requested
845	RQ84937	OCC_192	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPATTH(HV)-PANIPAT(BB) (HVPNL) CKT-3	D	Y. MTC.	10/Mar/2022	08:00	10/Mar/2022	18:00			PLANNED	Requested
846	RQ84792	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAWLI(HV)-PANCHKULA(PG) (HVPNL) CKT-2	D	AMP WORK of 201 L bay (Line Equipment) at Panchkula S/s	08/Mar/2022	09:00	08/Mar/2022	17:00	Kindly Approve		PLANNED	Requested
847	RQ84938	OCC_192	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPATTH(HV)-PANIPAT(BB) (HVPNL) CKT-4	D	Y. MTC.	08/Mar/2022	08:00	08/Mar/2022	18:00			PLANNED	Requested
848	RQ84936	OCC_192	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMAYPUR(BB)-PALLI(HV) (HVPNL) CKT-2	D	For Sub-Station Automation	07/Mar/2022	08:00	09/Mar/2022	18:00			PLANNED	Requested
849	RQ84934	OCC_192	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-CHAJPUR(HV) (HVPNL) CKT-2	D	Y. MTC.	04/Mar/2022	08:00	04/Mar/2022	18:00			PLANNED	Requested
850	RQ84935	OCC_192	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMAYPUR(BB)-PALLI(HV) (HVPNL) CKT-1	D	For Sub-Station Automation	03/Mar/2022	08:00	05/Mar/2022	18:00			PLANNED	Requested
851	RQ84373	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-MAU(HV) (HVPNL) CKT-1	D	Line Equipment AMP	02/Mar/2022	09:00	02/Mar/2022	18:00			PLANNED	Requested
852	RQ84933	OCC_192	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-CHAJPUR(HV) (HVPNL) CKT-1	D	Y. MTC.	02/Mar/2022	08:00	02/Mar/2022	18:00			PLANNED	Requested

853	RQ84510	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KUNIHAR(HP)-PINJORE(HV) (HV) CKT-1	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Mar/2022	07:00	31/Mar/2022	18:00	Kindly approve	PLANNED	Requested
854	RQ84509	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PINJORE(HV) BADDI(HP) (HV) CKT-1	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Mar/2022	07:00	31/Mar/2022	18:00	Kindly approve	PLANNED	Requested
855	RQ84507	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MADANPUR-PINJORE (HV) CKT-1	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Mar/2022	07:00	31/Mar/2022	18:00	Kindly approve	PLANNED	Requested
856	RQ84508	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MADANPUR-PINJORE (HV) CKT-2	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Mar/2022	07:00	31/Mar/2022	18:00	Kindly approve	PLANNED	Requested
857	RQ84975	OCC_192	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-MOHALI(PS) (PSTCL) CKT-1	D	Quarterly mtc and to attend hot spot.	22/Mar/2022	08:00	22/Mar/2022	18:00		PLANNED	Requested
858	RQ84718	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PS) (PSTCL) CKT-2	D	For attending Hotspot on line side	17/Mar/2022	10:00	17/Mar/2022	16:00	Kindly Approve	PLANNED	Requested
859	RQ84717	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PS) (PSTCL) CKT-1	D	For attending Hotspot on line side	16/Mar/2022	10:00	16/Mar/2022	16:00	Kindly Approve	PLANNED	Requested
860	RQ84716	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-LALTOKALAN(PS) (PSTCL) CKT-2	D	For attending Hotspot on line side	15/Mar/2022	10:00	15/Mar/2022	16:00	Kindly Approve	PLANNED	Requested
861	RQ84653	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AMRITSAR(PG)-NARAINGARH(PS) (PSTCL) CKT-2	D	FOR AMP WORKS of line Equipments	15/Mar/2022	10:00	15/Mar/2022	17:00	Kindly Approve	PLANNED	Requested
862	RQ84715	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-LALTOKALAN(PS) (PSTCL) CKT-1	D	For attending Hotspot on line side	14/Mar/2022	10:00	14/Mar/2022	16:00	Kindly Approve	PLANNED	Requested
863	RQ84207	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DHAULIGANGA(NH)-PITHORAGARH(PG) (PG) CKT-1	C	Shifting and final connection of Lines at Jauljibi, Pithoragarh and Bareilly 5/5	20/Mar/2022	08:00	27/Mar/2022	18:00		PLANNED	Requested
864	RQ84209	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH(PG)-BAREILLY(UP) (PG) CKT-1	C	Shifting and final connection of Lines at Jauljibi, Pithoragarh and Bareilly 5/5	20/Mar/2022	08:00	27/Mar/2022	18:00		PLANNED	Requested
865	RQ84208	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DHAULIGANGA(NH)-BAREILLY(UP) (PG) CKT-1	C	Shifting and final connection of Lines at Jauljibi, Pithoragarh and Bareilly 5/5	20/Mar/2022	08:00	27/Mar/2022	18:00		PLANNED	Requested
866	RQ84752	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-KANPURNAUBASTA(UP) (PG) CKT-1	D	Firmware upgradation in Micom Relay at Kanpur end	19/Mar/2022	10:00	19/Mar/2022	13:00		PLANNED	Requested
867	RQ84748	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-PANKI(UP) (PG) CKT-1	D	Firmware upgradation in Micom Relay at Kanpur end	17/Mar/2022	10:00	17/Mar/2022	13:00		PLANNED	Requested
868	RQ84750	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-RANIA(UP) (PG) CKT-1	D	Firmware upgradation in Micom Relay at Kanpur end	16/Mar/2022	10:00	16/Mar/2022	13:00		PLANNED	Requested
869	RQ84434	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-4	D	For LA orientation rectification at Kanpur end and line bay AMP	15/Mar/2022	09:00	15/Mar/2022	18:00		PLANNED	Requested
870	RQ84703	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-2	D	AMP Work Peak Bend of LOC-3,24 & Vibration Damper Losse	15/Mar/2022	09:00	15/Mar/2022	18:00	Kindly Approve	PLANNED	Requested
871	RQ84702	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-1	D	AMP Work Peak Bend of LOC-3,24 & Vibration Damper Losse	15/Mar/2022	09:00	15/Mar/2022	18:00	Kindly Approve	PLANNED	Requested
872	RQ84749	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-MAINPUR(UP) (PG) CKT-1	D	Firmware upgradation in Micom Relay at Kanpur end	14/Mar/2022	10:00	14/Mar/2022	13:00		PLANNED	Requested
873	RQ84751	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-1	D	Firmware upgradation in Micom Relay at Kanpur end	12/Mar/2022	10:00	12/Mar/2022	13:00		PLANNED	Requested
874	RQ84773	OCC_192	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-2	D	Quarterly maintenance work	11/Mar/2022	09:00	11/Mar/2022	14:00		PLANNED	Requested
875	RQ84774	OCC_192	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-INDIRA NAGAR(RS) (PG) CKT-1	D	4th QUARTER MAINTENANCE	11/Mar/2022	08:00	11/Mar/2022	18:00		PLANNED	Requested
876	RQ84200	OCC_192	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAEBAREILLY(PG)-CG CITY(UP) (PG) CKT-1	D	AMP Work	10/Mar/2022	10:00	10/Mar/2022	16:00		PLANNED	Requested
877	RQ84772	OCC_192	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-1	D	Quarterly maintenance work	10/Mar/2022	09:00	10/Mar/2022	14:00		PLANNED	Requested
878	RQ84767	OCC_192	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV INDIRA NAGAR(RS)-HEERAPURA(RS) (PG) CKT-1	D	4th QUARTER MAINTENANCE	09/Mar/2022	08:00	09/Mar/2022	18:00		PLANNED	Requested
879	RQ83771	OCC_192	slchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-NEHRIAN(HP) (PG) CKT-2	D	Periodical Testing and General Maintenance	08/Mar/2022	14:00	08/Mar/2022	18:00		PLANNED	Requested
880	RQ83770	OCC_192	slchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-NEHRIAN(HP) (PG) CKT-1	D	Periodical Testing and General Maintenance	08/Mar/2022	10:00	08/Mar/2022	14:00		PLANNED	Requested
881	RQ84769	OCC_192	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAWAIMADHOPUR(RS) (PS) CKT-1	D	For Quarterly Maintenance at 220kv GSS SWM	08/Mar/2022	09:00	08/Mar/2022	14:00		PLANNED	Requested
882	RQ83769	OCC_192	slchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRIAN(HP) (PG) CKT-2	D	Periodical Testing and General Maintenance	07/Mar/2022	14:00	07/Mar/2022	17:00		PLANNED	Requested

883	RQ83768	OCC_192	slchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRIAN(HP) (PG) CKT-1	D	Periodical Testing and General Maintenance	07/Mar/2022	10:00	07/Mar/2022	14:00		PLANNED	Requested
884	RQ84087	OCC_192	antagas_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAWAIMADHOPUR(RS) (PG) CKT-1	C	Annual Bay maintenance work Checking of CB, LA, CT, VT etc	07/Mar/2022	08:00	09/Mar/2022	18:00	line shutdown required	PLANNED	Requested
885	RQ84833	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAWAIMADHOPUR(RS)-DAUSA(RS) (PG) CKT-1	C	Line Diversion Work due to NHAI Highway	05/Mar/2022	08:00	14/Mar/2022	18:00		PLANNED	Requested
886	RQ84832	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1	C	Line Diversion Work due to NHAI Highway	05/Mar/2022	08:00	14/Mar/2022	18:00		PLANNED	Requested
887	RQ84826	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)-HISSAR IA(HV) (PG) CKT-2	D	To attend hot spot on 207 Y-Ph CT connector	03/Mar/2022	09:00	03/Mar/2022	18:00		PLANNED	Requested
888	RQ84825	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)-HISSAR IA(HV) (PG) CKT-1	D	To attend hot spot on 206 R-Ph CT connector	02/Mar/2022	09:00	02/Mar/2022	18:00		PLANNED	Requested
889	RQ84198	OCC_192	slchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	C	Replacement/ upgrade CT cores in 220kV outgoing feeder	15/Mar/2022	09:00	27/Mar/2022	22:00		PLANNED	Requested
890	RQ84199	OCC_192	slchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1	C	Replacement/ upgrade CT cores in 220kV incoming feeder	15/Mar/2022	09:00	27/Mar/2022	22:00		PLANNED	Requested
891	RQ83978	OCC_192	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	D	Post snow maintenance of 220 kV AD HYDRO Prini switchyard.	14/Mar/2022	09:00	21/Mar/2022	18:00	Shutdown required on daily basis from 09:00 to 18:00 hrs. Power of Phozal HPPTCL will be evacuated through 220 KV Phozal (HP)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Requested
892	RQ83979	OCC_192	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1	D	Post snow maintenance of 220 kV AD HYDRO Prini switchyard.	14/Mar/2022	09:00	21/Mar/2022	18:00	Shutdown required on daily basis from 09:00 to 18:00 hrs. Power of Phozal HPPTCL will be evacuated through 220 KV Phozal (HP)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Requested
893	RQ83977	OCC_192	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	D	Preventive maintenance work of the 220kV Transmission Line which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	07/Mar/2022	10:00	12/Mar/2022	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs. Power of ADHPL and Phozal HPPTCL will be evacuated through 220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1 and 220 KV AD HYDRO(AD)-Nallagarh (PG) (ADHPL) Ckt-1.	PLANNED	Requested
894	RQ83976	OCC_192	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	D	Preventive maintenance work of the 220kV Transmission Line which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	02/Mar/2022	10:00	05/Mar/2022	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs. Power of ADHPL and Phozal HPPTCL will be evacuated through 220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1 and 220 KV AD HYDRO(AD)-Nallagarh (PG) (ADHPL) Ckt-1.	PLANNED	Requested
895	RQ84414	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	D	SD required for removal of Aviation Globules for OPGW installation works under ULDC scheme.	01/Mar/2022	07:00	15/Mar/2022	18:00	Kindly approve	PLANNED	Requested
896	RQ84409	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	D	SD required for removal of Aviation Globules for OPGW installation works under ULDC scheme.	01/Mar/2022	07:00	15/Mar/2022	18:00	Kindly approve	PLANNED	Requested
897	RQ84412	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1	D	SD required for removal of Aviation Globules for OPGW installation works under ULDC scheme.	01/Mar/2022	07:00	15/Mar/2022	18:00	Kindly approve	PLANNED	Requested
898	RQ84413	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Mar/2022	07:00	31/Mar/2022	18:00	Kindly approve	PLANNED	Requested
899	RQ84408	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Mar/2022	07:00	31/Mar/2022	18:00	Kindly approve	PLANNED	Requested
900	RQ84417	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Mar/2022	07:00	31/Mar/2022	18:00	Kindly approve	PLANNED	Requested
901	RQ83852	OCC_192	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (PG) CKT-1	D	Routine line maintenance	14/Mar/2022	08:00	16/Mar/2022	18:00		PLANNED	Requested
902	RQ84789	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-KISHAN(CHD) (CHD) CKT-2	D	Yearly Line AMP and TIGHTNESS	05/Mar/2022	09:00	05/Mar/2022	18:00	Kindly Approve	PLANNED	Requested
903	RQ84788	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-KISHAN(CHD) (CHD) CKT-1	D	YEARLY AMP AND TIGHTNESS	04/Mar/2022	09:00	04/Mar/2022	18:00	Kindly Approve	PLANNED	Requested
904	RQ84513	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-KISHAN(CHD) (CHD) CKT-1	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Mar/2022	07:00	31/Mar/2022	18:00	Kindly approve	PLANNED	Requested

905	RQ84514	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALAGARH(PG)-KISHAN(CHD) (CHD) CKT-2	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Mar/2022	07:00	31/Mar/2022	18:00	Kindly approve	PLANNED	Requested
906	RQ84590	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-2	D	For AMP work	02/Mar/2022	17:00	02/Mar/2022	23:00		PLANNED	Requested
907	RQ84959	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-2	D	For AMP work at Fatehgarh-II	02/Mar/2022	17:00	02/Mar/2022	23:00		PLANNED	Requested
908	RQ84589	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-1	D	For AMP work	01/Mar/2022	17:00	01/Mar/2022	23:00		PLANNED	Requested
909	RQ84958	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-1	D	For AMP work at Fatehgarh-II	01/Mar/2022	17:00	01/Mar/2022	23:00		PLANNED	Requested
910	RQ84587	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJ3L PSS HB_FGRAH_PG (AHEJ3L) (AHEJ3L) CKT-1	D	For AMP work	02/Mar/2022	17:00	02/Mar/2022	23:00		PLANNED	Requested
911	RQ84956	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJ3L PSS HB_FGRAH_PG (AHEJ3L) (AHEJ3L) CKT-1	D	For AMP work at Fatehgarh-II	02/Mar/2022	17:00	02/Mar/2022	23:00		PLANNED	Requested
912	RQ84588	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJ2L PSS HB_FGRAH_PG (AHEJ2L) (AHEJ2L) CKT-1	D	For AMP work	01/Mar/2022	17:00	01/Mar/2022	23:00		PLANNED	Requested
913	RQ84957	OCC_192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJ2L PSS HB_FGRAH_PG (AHEJ2L) (AHEJ2L) CKT-1	D	For AMP work at Fatehgarh-II	01/Mar/2022	17:00	01/Mar/2022	23:00		PLANNED	Requested
914	RQ84406	OCC_192	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAMERA_3(NH)-BUDHIL(LB) (LB) CKT-1	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Mar/2022	07:00	31/Mar/2022	18:00	Kindly approve	PLANNED	Requested
915	RQ84516	OCC_192	cpcc1_sd	BUS	220KV BUS 1 AT BASSI(PG)	D	For AMP work	30/Mar/2022	08:00	30/Mar/2022	18:00		PLANNED	Requested
916	RQ84602	OCC_192	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	D	For new Busbar Protection testing	29/Mar/2022	09:00	29/Mar/2022	18:00		PLANNED	Requested
917	RQ84601	OCC_192	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)	D	For new Busbar Protection testing	28/Mar/2022	09:00	28/Mar/2022	18:00		PLANNED	Requested
918	RQ84604	OCC_192	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)	D	For new Busbar Protection testing	27/Mar/2022	09:00	27/Mar/2022	18:00		PLANNED	Requested
919	RQ84603	OCC_192	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)	D	For new Busbar Protection testing	26/Mar/2022	09:00	26/Mar/2022	18:00		PLANNED	Requested
920	RQ84790	OCC_192	cpcc2_sd	BUS	220KV BUS 1 AT NEWWANPOH(PG)	D	As per Annual Maintenance Plan	25/Mar/2022	09:00	25/Mar/2022	17:30	Kindly Approve	PLANNED	Requested
921	RQ84491	OCC_192	cpcc1_sd	BUS	220KV BUS 2 AT SAHARANPUR(PG)	D	For the commissioning work of 220 kV Bay Extension work at Saharanpur SS	25/Mar/2022	08:00	26/Mar/2022	18:00		PLANNED	Requested
922	RQ84791	OCC_192	cpcc2_sd	BUS	220KV BUS 2 AT NEWWANPOH(PG)	D	As per Annual Maintenance Plan	23/Mar/2022	09:00	23/Mar/2022	17:30	Kindly Approve	PLANNED	Requested
923	RQ84490	OCC_192	cpcc1_sd	BUS	220KV BUS 1 AT SAHARANPUR(PG)	D	For the commissioning work of 220 kV Bay Extension work at Saharanpur SS	23/Mar/2022	08:00	24/Mar/2022	18:00		PLANNED	Requested
924	RQ84318	OCC_192	cpcc3_sd	BUS	220KV BUS 1 AT GORAKHPUR(PG)	D	AMP WORKS	22/Mar/2022	10:00	22/Mar/2022	17:00		PLANNED	Requested
925	RQ84655	OCC_192	cpcc2_sd	BUS	220KV BUS 2 AT AMRITSAR(PG)	D	For AMP works.	16/Mar/2022	10:00	16/Mar/2022	17:00	Kindly Approve	PLANNED	Requested
926	RQ84443	OCC_192	cpcc1_sd	BUS	220KV BUS 2 AT KOTA(PG)	D	AMP WORKS	16/Mar/2022	09:00	17/Mar/2022	18:00		PLANNED	Requested
927	RQ84512	OCC_192	cpcc1_sd	BUS	220 KV BIKANER(PG) - BUS 2	C	TBC BAY COMMISSIONING	13/Mar/2022	18:00	14/Mar/2022	04:00		PLANNED	Requested
928	RQ84442	OCC_192	cpcc1_sd	BUS	220KV BUS 1 AT KOTA(PG)	D	AMP WORKS	13/Mar/2022	09:00	14/Mar/2022	18:00		PLANNED	Requested
929	RQ84503	OCC_192	cpcc1_sd	BUS	220 KV BIKANER(PG) - BUS 2	C	TBC BAY COMMISSIONING	12/Mar/2022	18:00	13/Mar/2022	04:00		PLANNED	Requested
930	RQ84688	OCC_192	cpcc2_sd	BUS	220KV BUS 2 AT KISHENPUR(PG)	D	For Jumper connection Erection of Support Structure, BPI, BB extension work/ BB Stability works for upcoming 01 No. 220KV 25 MVAR Reactor bay in Bay No 212.	11/Mar/2022	09:00	12/Mar/2022	18:00	Kindly Approve	PLANNED	Requested
931	RQ84524	OCC_192	cpcc1_sd	BUS	220KV BUS 2 AT SONIPAT(PG)	D	FOR CONSTRUCTION WORKS, INTEGRATION OF 213 AND 214 BAY WITH BUS-2. STABILITY & BUS BAR TESTING	11/Mar/2022	08:00	13/Mar/2022	18:00		PLANNED	Requested
932	RQ84515	OCC_192	cpcc1_sd	BUS	220 KV BIKANER(PG) - BUS 1	C	TBC BAY COMMISSIONING	10/Mar/2022	18:00	11/Mar/2022	04:00		PLANNED	Requested
933	RQ84738	OCC_192	cpcc2_sd	BUS	220KV BUS 2 AT LUDHIANA(PG)	D	For annual maintenance activities of bus	10/Mar/2022	09:00	11/Mar/2022	17:00	Kindly Approve	PLANNED	Requested
934	RQ84511	OCC_192	cpcc1_sd	BUS	220 KV BIKANER(PG) - BUS 1	C	TBC BAY COMMISSIONING	09/Mar/2022	18:00	10/Mar/2022	04:00		PLANNED	Requested
935	RQ84502	OCC_192	cpcc1_sd	BUS	220 KV BIKANER(PG) - BUS 1	C	TBC BAY COMMISSIONING	08/Mar/2022	18:00	09/Mar/2022	04:00		PLANNED	Requested
936	RQ84857	OCC_192	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	D	For AMP work	08/Mar/2022	09:00	08/Mar/2022	18:00		PLANNED	Requested

937	RQ84737	OCC_192	cpcc2_sd	BUS	220KV BUS 1 AT LUDHIANA(PG)	D	For annual maintenance activities of bus	08/Mar/2022	09:00	09/Mar/2022	17:00	Kindly Approve	PLANNED	Requested	
938	RQ84687	OCC_192	cpcc2_sd	BUS	220KV BUS 1 AT KISHENPUR(PG)	D	For Jumper connection Erecton of Support Structure, BPI, BB extension work/ BB Stability works for upcoming 01 No. 220KV 25 MVAR Reactor bay in Bay No 212.	08/Mar/2022	09:00	09/Mar/2022	18:00	Kindly Approve	PLANNED	Requested	
939	RQ84523	OCC_192	cpcc1_sd	BUS	220KV BUS 1 AT SONIPAT(PG)	D	FOR CONSTRUCTION WORKS, INTEGRATION OF 213 AND 214 BAY WITH BUS-1. STABILITY & BUS BAR TESTING	08/Mar/2022	08:00	10/Mar/2022	18:00		PLANNED	Requested	
940	RQ84856	OCC_192	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)	D	For AMP work	07/Mar/2022	09:00	07/Mar/2022	18:00		PLANNED	Requested	
941	RQ84484	OCC_192	cpcc1_sd	BUS	220KV BUS 2 AT SAHARANPUR(PG)	D	For the commissioning work of 220 KV Bay Extension work at Saharanpur SS	07/Mar/2022	08:00	08/Mar/2022	18:00		PLANNED	Requested	
942	RQ84483	OCC_192	cpcc1_sd	BUS	220KV BUS 1 AT SAHARANPUR(PG)	D	For the commissioning work of 220 KV Bay Extension work at Saharanpur SS	07/Mar/2022	08:00	08/Mar/2022	18:00		PLANNED	Requested	
943	RQ84946	OCC_192	cpcc2_sd	BUS	220KV BUS 2 AT PATIALA(PG)	D	For Bus AMP works	04/Mar/2022	09:00	05/Mar/2022	18:00	Kindly approve	PLANNED	Requested	
944	RQ84480	OCC_192	cpcc1_sd	BUS	220KV BUS 2 AT SAHARANPUR(PG)	D	For the commissioning work of 220 KV Bay Extension work at Saharanpur SS	04/Mar/2022	08:00	05/Mar/2022	18:00		PLANNED	Requested	
945	RQ84591	OCC_192	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 4	D	For AMP work	02/Mar/2022	17:00	02/Mar/2022	23:00	220 KV Bus Bar-2B	PLANNED	Requested	
946	RQ84593	OCC_192	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 2	D	For AMP work	02/Mar/2022	17:00	02/Mar/2022	23:00	220 KV Bus Bar-2A	PLANNED	Requested	
947	RQ84945	OCC_192	cpcc2_sd	BUS	220KV BUS 1 AT PATIALA(PG)	D	For Bus AMP works	02/Mar/2022	09:00	03/Mar/2022	18:00	Kindly approve	PLANNED	Requested	
948	RQ84479	OCC_192	cpcc1_sd	BUS	220KV BUS 1 AT SAHARANPUR(PG)	D	For the commissioning work of 220 KV Bay Extension work at Saharanpur SS	02/Mar/2022	08:00	03/Mar/2022	18:00		PLANNED	Requested	
949	RQ84592	OCC_192	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 1	D	For AMP work	01/Mar/2022	17:00	01/Mar/2022	23:00	220 KV Bus Bar-1A	PLANNED	Requested	
950	RQ84594	OCC_192	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 3	D	For AMP work	01/Mar/2022	17:00	01/Mar/2022	23:00	220 KV Bus Bar-1B	PLANNED	Requested	
951	RQ84672	OCC_192	cpcc2_sd	BUS	220KV BUS 4 AT HAMIRPUR(PG)	D	For verification of Zone Tripping Logic of Bus-IV .	01/Mar/2022	14:00	01/Mar/2022	15:00	Kindly Approve	PLANNED	Requested	
952	RQ84671	OCC_192	cpcc2_sd	BUS	220KV BUS 3 AT HAMIRPUR(PG)	D	For verification of Zone Tripping Logic of Bus-III.	01/Mar/2022	11:00	01/Mar/2022	12:00	Kindly Approve	PLANNED	Requested	
953	RQ84670	OCC_192	cpcc2_sd	BUS	220KV BUS 2 AT HAMIRPUR(PG)	D	For verification of Zone Tripping Logic of Bus-II .	01/Mar/2022	09:00	01/Mar/2022	11:00	Kindly Approve	PLANNED	Requested	
954	RQ84902	OCC_192	cpcc1_sd	BUS	220KV BUS 3 AT JAIPUR SOUTH(PG)	D	AMP Work	01/Mar/2022	08:00	01/Mar/2022	18:00		PLANNED	Requested	
955	RQ84086	OCC_192	antagas_sd	BUS	220KV BUS 1 AT ANTA(NT)	D	Annual Bay Maintenance Work and checking of Main Bus 1 Isolator of GT#3 Bay	19/Mar/2022	08:00	19/Mar/2022	18:00	GT#3 under planned outage	PLANNED	Requested	
956	RQ84085	OCC_192	antagas_sd	BUS	220KV BUS 2 AT ANTA(NT)	C	Annual Bay maintenane activity for checking of Main Bus 2 Isolator and CB of GT#3 Bay	17/Mar/2022	08:00	18/Mar/2022	18:00	GT#3 under Planned outage	PLANNED	Requested	
957	RQ84089	OCC_192	antagas_sd	BUS	220KV BUS 1 AT ANTA(NT)	D	Annual checking of Main Bus 1 Isolator of Swaimadhapur Bay	09/Mar/2022	08:00	09/Mar/2022	18:00	220 KV ANTA(NT)-SAWAIMADHOPUR(R S) (PG) CKT-1 LINE UNDER OUTAGE	PLANNED	Requested	
958	RQ84088	OCC_192	antagas_sd	BUS	220KV BUS 2 AT ANTA(NT)	C	Annual Bay Maintenance work for CB testing and Main Bus-2 Isolator checking	07/Mar/2022	08:00	08/Mar/2022	18:00	220 KV ANTA(NT)-SAWAIMADHOPUR(R S) (PG) CKT-1 LINE UNDER OUTAGE	PLANNED	Requested	
959	RQ84669	OCC_192	cpcc2_sd	BUS	220KV BUS 2 AT FATEHABAD(HV)	D	FOR AMP WORKS	15/Mar/2022	10:00	15/Mar/2022	18:00	Kindly Approve	PLANNED	Requested	
960	RQ84668	OCC_192	cpcc2_sd	BUS	220KV BUS 1 AT FATEHABAD(HV)	D	For AMP works.	11/Mar/2022	10:00	11/Mar/2022	18:00	Kindly Approve	PLANNED	Requested	
961	RQ84761	OCC_192	slcds_sd	AC TRANSMISSION LINE CIRCUIT	132 KV AMARPURATHED(R S)-HISAR(BB) (RS) CKT-1	D	Line Patrolling and Maintenance	10/Mar/2022	08:00	10/Mar/2022	18:00		PLANNED	Requested	
962	RQ84197	OCC_192	slcdhp_sd	AC TRANSMISSION LINE CIRCUIT	132 KV DEHAR(BB)-KANGOO(HP) (HPPTCL) CKT-1	D	For replacement of voltage selection relay with new relay in C & R panel by ABB Engineer	01/Mar/2022	11:30	01/Mar/2022	18:00	Actual shutdwon required on 27.02.2022 from 11:30 Hrs. to 18: Hrs.	PLANNED	Requested	
963	RQ84995	OCC_192	bbmb_sd	BAY	A-10 BUS SECTIONALIZER BAY - 220KV BUS 2 AT SAMAYPUR(BB) (BBMB) AND 220KV BUS 4 AT SAMAYPUR(BB) AT 220 KV SAMAYPUR(BB) (BBMB)	C	For Sub-Station Automation	29/Mar/2022	08:00	30/Mar/2022	18:00		PLANNED	Requested	
964	RQ84896	OCC_192	cpcc1_sd	BAY	203 MAIN BAY - 400/220 KV 315 MVA ICT 3 AT BAWANA(DV) (POWERGRID)	C	For Overhauling of CB	23/Mar/2022	09:00	29/Mar/2022	18:00		PLANNED	Requested	
965	RQ84960	OCC_192	cpcc1_sd	BAY	203 MAIN BAY - 400/220 KV 315 MVA ICT 3 AT BAWANA(DV) (POWERGRID)	C	For Overhauling of CB	23/Mar/2022	08:00	29/Mar/2022	18:00		PLANNED	Requested	
966	RQ84894	OCC_192	cpcc1_sd	BAY	212 MAIN BAY - 220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1 AT DEBARI(RS)	C	overhauling of main bay Circuit breaker , Line remain service through transfer bus circuit breaker at Debari end /RRVPNL end. ,AUTORECLOSE WILL BE OUT OF SERVICE DURING LINE IN SERVICE WITH Transfer bus .	21/Mar/2022	08:00	26/Mar/2022	18:00	At 220 KV RRVPNL-DEBARI SUBSTATION (UDAIPUR) SEB SS (RS)	PLANNED	Requested	

967	RQ84892	OCC_192	cpcc1_sd	BAY	209 MAIN BAY - 220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2 AT CHITTORGARH(RS)	C	overhauling of main bay Circuit breaker , Line remain service through transfer bus circuit breaker at Chanderia /RRVPNL end.AUTORECLOSE WILL BE OUT OF SERVICE DURING LINE IN SERVICE WITH Transfer bus .	14/Mar/2022	08:00	19/Mar/2022	18:00		PLANNED	Requested	
968	RQ84893	OCC_192	cpcc1_sd	BAY	208 MAIN BAY - 220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1 AT CHITTORGARH(RS)	C	overhauling of main bay Circuit breaker , Line remain service through transfer bus circuit breaker at Chanderia /RRVPNL end.AUTORECLOSE WILL BE OUT OF SERVICE DURING LINE IN SERVICE WITH Transfer bus .	07/Mar/2022	08:00	12/Mar/2022	18:00		PLANNED	Requested	
969	RQ84362	OCC_192	indigrd_sd	BAY	202 MAIN BAY - 220KV BUS 1 AT PATRAN(PATR) (STERLITE) AND FUTURE AT 220 KV PATRAN(PATR) (STERLITE)	D	AMP	08/Mar/2022	08:00	08/Mar/2022	20:00	Annual Maintenance Works	PLANNED	Requested	
970	RQ84361	OCC_192	indigrd_sd	BAY	202 MAIN BAY - 220KV BUS 1 AT PATRAN(PATR) (STERLITE) AND FUTURE AT 220 KV PATRAN(PATR) (STERLITE)	D	Scada upgradation work	07/Mar/2022	10:00	07/Mar/2022	14:00	SCADA Upgradation	PLANNED	Requested	
971	RQ84360	OCC_192	indigrd_sd	BAY	201 MAIN BAY - 220KV BUS 1 AT PATRAN(PATR) (STERLITE) AND FUTURE AT 220 KV PATRAN(PATR) (STERLITE)	D	AMP	07/Mar/2022	08:00	07/Mar/2022	20:00	Annual Maintenance Works	PLANNED	Requested	
972	RQ84547	OCC_192	cpcc1_sd	FSC	FSC(40%) OF 400 KV KANPUR- BALLABHGARH (PG) CKT-3 AT BALLABHGARH(PG)	C	FOR FIREWALL INSTALLATION IN FSC PLATFORM	16/Mar/2022	08:00	31/Mar/2022	18:00		PLANNED	Requested	
973	RQ84546	OCC_192	cpcc1_sd	FSC	FSC(40%) OF 400 KV KANPUR- BALLABHGARH (PG) CKT-2 AT BALLABHGARH(PG)	C	FOR FIREWALL INSTALLATION IN FSC PLATFORM	01/Mar/2022	08:00	15/Mar/2022	18:00		PLANNED	Requested	