



सत्यमेव जयते

भारत सरकार
Government of India
विद्युत मंत्रालय
Ministry of Power
उत्तर क्षेत्रीय विद्युत समिति
Northern Regional Power Committee

सं.:उ.क्षे.वि.स./प्रचालन/106/01/2022/ 12291-12332

दिनांक: 16.12.2022

विषय: उत्तर क्षेत्रीय विद्युत समिति की प्रचालन समन्वय उप- समिति की 202 वी बैठक में स्वीकृत आऊटेज कार्यक्रम की सूची।

Subject: Outage programme approved in 202nd OCC Meeting.

विद्युत् उत्पादन कंपनियों व पारेषण लाइसेंस धारकों द्वारा उत्पादन इकाइयों व पारेषण तंत्र के प्रस्तावित आऊटेज कार्यक्रमों को दिनांक 15.12.2022 में आयोजित प्रचालन समन्वय उप- समिति की 202 वी बैठक में चर्चा करने के पश्चात आऊटेज कार्यक्रम की स्वीकृत सूची को उत्तर क्षेत्रीय विद्युत समिति के वेब पोर्टल पर उपलब्ध किया गया है। सभी आऊटेज कार्यक्रम संभावित हैं एवं वास्तविक काल में ग्रिड की स्थिति के अनुरूप प्रभावी होंगे। किसी प्रकार की त्रुटि होने पर दो कार्य दिवसों के भीतर हमें सूचित करने का कष्ट करें।

The outage programme of Generating Units and Transmission Lines proposed by Generating Companies and Transmission Licensees were discussed in the 202nd OCC meeting held on 15.12.2022 and the approved list of outages program has been uploaded on NRPC web portal. All outage programmes are approved tentatively subject to real time grid conditions. Discrepancy, if any may kindly be intimated within two working days.

Santosh
16/12/22

(संतोष कुमार)

अधीक्षण अभियंता (प्रचालन)

सेवा में,
प्रचालन समन्वय उप- समिति के सभी सदस्य।

APPROVED OUTAGE PROGRAM OF 202nd OCC

Sr No	Reference Number	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Request Type	Shutdown Status	Approved From Date	Approved From Time	Approved To Date	Approved To Time	OCC Remarks
1	RQ115432	OCC_202	adhydro_sd	GENERATING UNIT	96 MW AD HYDRO - UNIT 2	ADHPL	C	Annual Maintenance of Unit.	02-Jan-2023	09:00	26-Jan-2023	18:00	Shutdown required on continuous basis from 02-Jan-2023 (09:00hrs) to 26-Jan-2023 (18:00 hrs).	PLANNED	Approved	02-Jan-23	09:00	26-Jan-23	18:00	Approved Subject to real time consent from NRLDC
2	RQ115500	OCC_202	nhpccc_sd	GENERATING UNIT	77 MW CHAMERA III HPS - UNIT 3	NHPC	C	Repairing of MIV Seal of all Units	11-Jan-2023	08:00	20-Jan-2023	18:00	The revised schedule submitted vide email dt. 27.09.2022 while submitting the LGBR data of 27th LGBR Meeting	PLANNED	Approved	11-Jan-23	08:00	20-Jan-23	18:00	OCC Forum Approved
3	RQ115498	OCC_202	nhpccc_sd	GENERATING UNIT	77 MW CHAMERA III HPS - UNIT 1	NHPC	C	Repairing of MIV Seal of all Units	11-Jan-2023	08:00	20-Jan-2023	18:00	The revised schedule submitted vide email dt. 27.09.2022 while submitting the LGBR data of 27th LGBR Meeting	PLANNED	Approved	11-Jan-23	08:00	20-Jan-23	18:00	OCC Forum Approved
4	RQ115499	OCC_202	nhpccc_sd	GENERATING UNIT	77 MW CHAMERA III HPS - UNIT 2	NHPC	C	Repairing of MIV Seal of all Units	11-Jan-2023	08:00	20-Jan-2023	18:00	The revised schedule submitted vide email dt. 27.09.2022 while submitting the LGBR data of 27th LGBR Meeting	PLANNED	Approved	11-Jan-23	08:00	20-Jan-23	18:00	OCC Forum Approved

5	RQ115501	OCC_202	nhpccc_sd	GENERATING UNIT	130 MW DULHASTI HPS - UNIT 1	NHPC	C	Replacement of MIV seal of 2 Units	27-Jan-2023	08:00	12-Mar-2023	18:00	There is excessive water leakage from MIV of 2 units, accordingly complete shutdown of power station is required to replace the MIV seal. Its urgent.	PLANNED	Approved	27-Jan-23	08:00	12-Mar-23	18:00	OCC Forum Approved
6	RQ115502	OCC_202	nhpccc_sd	GENERATING UNIT	130 MW DULHASTI HPS - UNIT 2	NHPC	C	Replacement of MIV seal of 2 Units	27-Jan-2023	08:00	12-Mar-2023	18:00	There is excessive water leakage from MIV of 2 units, accordingly complete shutdown of power station is required to replace the MIV seal. Its urgent.	PLANNED	Approved	27-Jan-23	08:00	12-Mar-23	18:00	OCC Forum Approved
7	RQ115503	OCC_202	nhpccc_sd	GENERATING UNIT	130 MW DULHASTI HPS - UNIT 3	NHPC	C	Replacement of MIV seal of 2 Units	27-Jan-2023	08:00	12-Mar-2023	18:00	There is excessive water leakage from MIV of 2 units, accordingly complete shutdown of power station is required to replace the MIV seal. Its urgent.	PLANNED	Approved	27-Jan-23	08:00	12-Mar-23	18:00	OCC Forum Approved
8	RQ115590	OCC_202	rampur_sd	GENERATING UNIT	68.67 MW RAMPUR HEP - UNIT 6	SJVNL	C	Annual Plant maintenance of unit	02-Mar-2023	00:00	11-Mar-2023	18:00	Annual Plant maintenance of unit	PLANNED	Rejected					Bring matter in next OCC
9	RQ115589	OCC_202	rampur_sd	GENERATING UNIT	68.67 MW RAMPUR HEP - UNIT 5	SJVNL	C	Annual Plant maintenance of unit	19-Feb-2023	00:00	28-Feb-2023	18:00	Annual Plant maintenance of unit	PLANNED	Rejected					Bring matter in next OCC
10	RQ115588	OCC_202	rampur_sd	GENERATING UNIT	68.67 MW RAMPUR HEP - UNIT 4	SJVNL	C	Annual Plant maintenance of unit	08-Feb-2023	00:00	17-Feb-2023	18:00	Annual Plant maintenance of unit	PLANNED	Rejected					Bring matter in next OCC
11	RQ115587	OCC_202	rampur_sd	GENERATING UNIT	68.67 MW RAMPUR HEP - UNIT 3	SJVNL	C	Annual Plant maintenance of unit	27-Jan-2023	00:00	05-Feb-2023	18:00	Annual Plant maintenance of unit	PLANNED	Approved	27-Jan-23	00:00	05-Feb-23	18:00	Approved in LGBR

12	RQ115586	OCC_202	rampur_sd	GENERATING UNIT	68.67 MW RAMPUR HEP - UNIT 2	SJVNL	C	Annual Plant maintenance of unit	15-Jan-2023	00:00	24-Jan-2023	18:00	Annual Plant maintenance of unit	PLANNED	Approved	15-Jan-23	00:00	24-Jan-23	18:00	Approved in LGBR
13	RQ115585	OCC_202	rampur_sd	GENERATING UNIT	68.67 MW RAMPUR HEP - UNIT 1	SJVNL	C	Annual Plant maintenance of unit	04-Jan-2023	00:00	13-Jan-2023	18:00	Annual Plant maintenance of unit	PLANNED	Approved	04-Jan-23	00:00	13-Jan-23	18:00	Approved in LGBR
14	RQ115496	OCC_202	jhakri_sd	GENERATING UNIT	250 MW NATHPA-JHAKRI HPS - UNIT 3	SJVNL	C	Annual Planned Maintenance of 250MW Generating Unit#03 of NJHPS.	27-Jan-2023	00:00	05-Feb-2023	18:00	Annual Planned Maintenance	PLANNED	Approved	27-Jan-23	00:00	05-Feb-23	18:00	Approved in LGBR
15	RQ115495	OCC_202	jhakri_sd	GENERATING UNIT	250 MW NATHPA-JHAKRI HPS - UNIT 2	SJVNL	C	Annual Planned Maintenance of 250MW Generating Unit#02 of NJHPS.	15-Jan-2023	00:00	24-Jan-2023	18:00	Annual Planned Maintenance	PLANNED	Approved	15-Jan-23	00:00	24-Jan-23	18:00	Approved in LGBR
16	RQ115494	OCC_202	jhakri_sd	GENERATING UNIT	250 MW NATHPA-JHAKRI HPS - UNIT 1	SJVNL	C	Annual Planned Maintenance of 250MW Generating Unit#01 of NJHPS.	04-Jan-2023	00:00	13-Jan-2023	18:00	Annual Planned Maintenance	PLANNED	Approved	04-Jan-23	00:00	13-Jan-23	18:00	Approved in LGBR
17	RQ115668	OCC_202	singrauli_sd	GENERATING UNIT	500 MW SINGRAULI STPS - UNIT 7	NTPC	C	SAS Integration work	05-Jan-2023	08:00	11-Jan-2023	18:00	GEN UNIT WILL BE CHARGED THROUGH TBC BREAKER	PLANNED	Rejected					Wrongly punched in OMS.
18	RQ115461	OCC_202	ntpcncr_sd	GENERATING UNIT	200 MW KOLDAM HPS - UNIT 3	NTPC	C	Annual Inspection & Testing as per preventive maintenance, bearing inspection, centering & rotor balancing if require	31-Jan-2023	00:00	04-Feb-2023	23:59		PLANNED	Approved	31-Jan-23	00:00	04-Feb-23	23:59	Approved in LGBR
19	RQ115460	OCC_202	ntpcncr_sd	GENERATING UNIT	200 MW KOLDAM HPS - UNIT 4	NTPC	C	Annual Inspection & Testing as per preventive maintenance, bearing inspection, centering & rotor balancing if require	17-Jan-2023	00:00	24-Jan-2023	23:59		PLANNED	Approved	17-Jan-23	00:00	24-Jan-23	23:59	Approved in LGBR
20	RQ116195	OCC_202	ntpcncr_sd	GENERATING UNIT	200 MW SINGRAULI STPS - UNIT 4	NTPC	C	Capital overhaul-45 Shutdown required	05-Jan-2023	00:00	18-Feb-2023	23:59		PLANNED	Approved	05-Jan-23	00:00	18-Feb-23	23:59	Subject to approval in LGBR.
21	RQ115459	OCC_202	ntpcncr_sd	GENERATING UNIT	200 MW KOLDAM HPS - UNIT 1	NTPC	C	Annual Inspection & Testing as per preventive maintenance, bearing inspection, centering & rotor balancing if required	05-Jan-2023	00:00	12-Jan-2023	23:59		PLANNED	Approved	05-Jan-23	00:00	12-Jan-23	23:59	Approved in LGBR

22	RQ11624 4	OCC_202	singoli_sd	GENERATING UNIT	33 MW SINGOLI BHATWARI HEP - UNIT 2	SINGOL (LTUHP)	C	Annual Maintenance	10-Jan-2023	09:00	05-Feb-2023	23:50	annual maintenance	PLANNED	Approved	10-Jan-23	09:00	05-Feb-23	23:50	Not approved in LGBR
23	RQ11551 3	OCC_202	karcham_sd	GENERATING UNIT	250 MW KARCHAM WANGTOO HPS - UNIT 3	JSW	C	Annual maintenance of unit -3.	09-Jan-2023	00:00	25-Jan-2023	23:59	Annual maintenance of unit -3.	PLANNED	Approved	09-Jan-23	00:00	25-Jan-23	23:59	Approved in LGBR
24	RQ11620 4	OCC_202	rappc_sd	GENERATING UNIT	220 MW RAPS-C - UNIT 1	NPCIL	C	Biennial shutdown	08-Jan-2023	00:00	15-Feb-2023	16:00	BSD	PLANNED	Approved	08-Jan-23	00:00	15-Feb-23	16:00	Not approved in LGBR
25	RQ11634 6	OCC_202	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-1		C	Transmission Line Diversion work due to construction of Gorakhpur Link Expressway and Ganga Expressway	22-Jan-2023	08:00	28-Jan-2023	18:00	All 04 poles will be under shut down during this period	PLANNED	Rejected					Approved by NLDC and OCC Forum in previous OCCs and not availed by beneficiary.
26	RQ11634 7	OCC_202	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-2		C	Transmission Line Diversion work due to construction of Gorakhpur Link Expressway and Ganga Expressway	22-Jan-2023	08:00	28-Jan-2023	18:00	All 04 poles will be under shut down during this period	PLANNED	Rejected					Approved by NLDC and OCC Forum in previous OCCs and not availed by beneficiary.
27	RQ11659 4	OCC_202	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA -CHAMPA (PG) CKT-2	POWER GRID	D	Construction of 765kV LILO Line(under PMSTL TBCB project)	01-Jan-2023	08:00	01-Jan-2023	18:00	KINDLY APPROVE FOR DT 30.12.2022	PLANNED	Approved	01-Jan-23	08:00	01-Jan-23	18:00	ATC will be curtailed by 5800 MW for all 4 pole. Subjected to WRPC approval/Subject to consent of all utilities
28	RQ11659 3	OCC_202	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA -CHAMPA (PG) CKT-1	POWER GRID	D	Construction of 765kV LILO Line(under PMSTL TBCB project)	01-Jan-2023	08:00	01-Jan-2023	18:00	KINDLY APPROVE FOR DT 30.12.2022	PLANNED	Approved	01-Jan-23	08:00	01-Jan-23	18:00	ATC will be curtailed by 5800 MW for all 4 pole. Subjected to WRPC approval/Subject to consent of all utilities
29	RQ11659 5	OCC_202	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA -CHAMPA (PG) CKT-3	POWER GRID	D	Construction of 765kV LILO Line(under PMSTL TBCB project)	01-Jan-2023	08:00	01-Jan-2023	18:00	KINDLY APPROVE FOR DT 30.12.2022	PLANNED	Approved	01-Jan-23	08:00	01-Jan-23	18:00	ATC will be curtailed by 5800 MW for all 4 pole. Subjected to WRPC approval/Subject to consent of all utilities
30	RQ11659 6	OCC_202	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA -CHAMPA (PG) CKT-4	POWER GRID	D	Construction of 765kV LILO Line(under PMSTL TBCB project)	01-Jan-2023	08:00	01-Jan-2023	18:00	KINDLY APPROVE FOR DT 30.12.2022	PLANNED	Approved	01-Jan-23	08:00	01-Jan-23	18:00	ATC will be curtailed by 5800 MW for all 4 pole. Subjected to WRPC approval/Subject to consent of all utilities
31	RQ11562 6	OCC_202	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2	POWER GRID	D	Line Maintenance work	17-Jan-2023	08:00	18-Jan-2023	18:00		PLANNED	Approved	17-Jan-23	08:00	18-Jan-23	18:00	ATC curtailment of 450 MW. Subjected to WRPC approval

32	RQ11566 2	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV CHITTORGARH - BANASKANTH A (PG) CKT-2	POWER GRID	D	AMP of Terminal equipment (LA, CVT,WT,ISOLATOR)	17-Jan-2023	08:00	18-Jan-2023	18:00	other ckt will be in non auto mode. Along with Line Reactor at Chittorgarh SS	PLANNED	Approved	17-Jan-23	08:00	18-Jan-23	18:00	Subjected to WRPC approval
33	RQ11562 5	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV PHAGI(RS)- GWALIOR(PG) (PG) CKT-1	POWER GRID	C	NHAI diversion work	15-Jan-2023	08:00	25-Jan-2023	18:00		PLANNED	Approved	15-Jan-23	08:00	25-Jan-23	18:00	EI approval, PTCC approval to be submitted before charging of line .ATC curtailment of 450 MW. Subjected to WRPC approval
34	RQ11649 7	OCC_202	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV ORAI- SATNA (PG) CKT-1	POWER GRID	D	A/R in Non auto mode of 765KV Satna-Orai and 765KV Gwalior-Orai Line required to facilitate insulator replacemnt in 765KV-SATNA- GWALIOR-2 by WR2	11-Jan-2023	08:00	11-Jan-2023	18:00		PLANNED	Approved	11-Jan-23	08:00	11-Jan-23	18:00	Subjected to WRPC approval
35	RQ11649 8	OCC_202	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV ORAI- GWALIOR (PG) CKT-1	POWER GRID	D	A/R in Non auto mode of 765KV Satna-Orai and 765KV Gwalior-Orai Line required to facilitate insulator replacement in 765KV-SATNA- GWALIOR-2 by WR2	11-Jan-2023	08:00	11-Jan-2023	18:00		PLANNED	Approved	11-Jan-23	08:00	11-Jan-23	18:00	Subjected to WRPC approval
36	RQ11566 1	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV CHITTORGARH - BANASKANTH A (PG) CKT-1	POWER GRID	D	AMP of Terminal equipment (LA, CVT,WT,ISOLATOR)	10-Jan-2023	08:00	11-Jan-2023	18:00	other ckt will be in non auto mode. Along with Line Reactor at Chittorgarh SS	PLANNED	Approved	10-Jan-23	08:00	11-Jan-23	18:00	Subjected to WRPC approval

37	RQ116443	OCC_202	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	POWER GRID	D	Insulator cleaning works and AMP works BY WR2. Line will remain out of service for the requested period. Dia to be kept open at both ends. A/R in Non auto mode of 765KV Satna-Orai and 765KV Satna-Gwalior Line required	10-Jan-2023	08:00	10-Jan-2023	18:00		PLANNED	Approved	10-Jan-23	08:00	10-Jan-23	18:00	Subjected to WRPC approval
38	RQ116438	OCC_202	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2	POWER GRID	D	Insulator cleaning works and amp works. Line will remain out of service for the requested period. Dia to be kept open at both ends.	04-Jan-2023	08:00	04-Jan-2023	18:00	S./D requested by WR-II	PLANNED	Approved					May be clubbed with Sr. No. 31
39	RQ116652	OCC_202	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIA-GAYA (PG) CKT-1	POWER GRID	D	INSULATOR CLEANING AT LOCATION NO 410,411 by ER1	04-Jan-2023	08:00	06-Jan-2023	18:00		PLANNED	Approved	04-Jan-23	08:00	06-Jan-23	18:00	Subjected to ERPC approval
40	RQ116439	OCC_202	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1	POWER GRID	D	Insulator cleaning works and amp works. Line will remain out of service for the requested period. Dia to be kept open at both ends.	03-Jan-2023	08:00	03-Jan-2023	18:00	S./D requested by WR-II	PLANNED	Approved					To be clubbed with sl 33
41	RQ116430	OCC_202	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	POWER GRID	D	For OPGW stringing under live line condition. No shutdown required. Only Auto Reclosure to be in non auto mode	01-Jan-2023	08:00	31-Jan-2023	18:00		PLANNED	Approved	01-Jan-23	08:00	31-Jan-23	18:00	Subjected to WRPC approval
42	RQ115939	OCC_202	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-1	POWER GRID	D	Stringing work of U/C 400 KV 2*D/C Bikaner Khetri T/L	03-Jan-2023	08:00	04-Jan-2023	18:00		PLANNED	Rejected					Already facilitated during 09-12th December 2022

43	RQ115940	OCC_202	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGA RH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-2	POWER GRID	D	Stringing work of U/C 400 KV 2*D/C Bikaner Khetri T/L	03-Jan-2023	08:00	04-Jan-2023	18:00		PLANNED	Rejected						Already facilitated during 09-12th December 2022
44	RQ115722	OCC_202	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGA RH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-2	POWER GRID	D	OPGW REPLACEMENT WORK (Replacement of old earthwire with OPGW). No outage is required. Work will be carried out online.	01-Jan-2023	08:00	31-Jan-2023	18:30	OPGW REPLACEMENT WORK (Replacement of old earthwire with OPGW). No outage is required. Work will be carried out online.	PLANNED	Approved	01-Jan-23	08:00	31-Jan-23	18:30	Subjected to WRPC approval	
45	RQ116436	OCC_202	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMALZERDA (PG) CKT-1	POWER GRID	D	Yearly AMP	23-Jan-2023	08:00	23-Jan-2023	18:00	S/D requested by WR2	PLANNED	Approved	23-Jan-23	15:00	23-Jan-23	23:00	Subjected to WRPC approval/Can be facilitated after 1500 hrs	
46	RQ116554	OCC_202	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLIA-BIHARSHARIF (PG) CKT-1	POWER GRID	D	TO FACILITATE S/D OF 50 MVAR LINE REACTOR OF 400 KV BALLIA - BIHARSHARIF CKT1 AT BALIA FOR CT CABLE REPLACEMENT WORK	20-Jan-2023	17:30	20-Jan-2023	18:00		PLANNED	Approved	20-Jan-23	17:30	20-Jan-23	18:00	L/R SD shall be clubbed with line AMP/Outage work	
47	RQ116553	OCC_202	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLIA-BIHARSHARIF (PG) CKT-1	POWER GRID	D	TO FACILITATE S/D OF 50 MVAR LINE REACTOR OF 400 KV BALLIA - BIHARSHARIF CKT1 AT BALIA FOR CT CABLE REPLACEMENT WORK	20-Jan-2023	09:00	20-Jan-2023	09:30	TO FACILITATE S/D OF 50 MVAR LINE REACTOR OF 400 KV BALLIA - BIHARSHARIF CKT1 AT BALIA FOR CT CABLE REPLACEMENT WORK	PLANNED	Approved	20-Jan-23	09:00	20-Jan-23	09:30		
48	RQ116653	OCC_202	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(MOTIHAR)(BS) (PG) CKT-1	POWER GRID	D	FLASHOVER INSULATOR REPLACEMENT and A/R OFF on CKT 2 to FACILITATE SD OF PARALLEL CKT by ER1	15-Jan-2023	08:00	15-Jan-2023	18:00		PLANNED	Approved	15-Jan-23	08:00	15-Jan-23	18:00	Subjected to ERPC approval	

49	RQ116651	OCC_202	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV VARANASI-BIHARSHARIFF (PG) CKT-2	POWER GRID	D	POLLUTED INSULATOR CLEANING AND A/R OFF on CKT 1 to FACILITATE SD OF PARALLEL CKT	07-Jan-2023	08:00	07-Jan-2023	18:00		PLANNED	Approved	07-Jan-23	08:00	07-Jan-23	18:00	Subjected to ERPC approval
50	RQ116376	OCC_202	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-2	POWER GRID	D	For Line isolator/Earthswitch arcing horn installation works by M/s Linxon Agency	06-Jan-2023	08:00	06-Jan-2023	18:00		PLANNED	Approved					To be clubbed with sl 59
51	RQ116500	OCC_202	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RIHAND(NT)-VINDHYACHAL POOL(PG) (PG) CKT-2	POWER GRID	D	Line AMP works. A/R off of Ckt 1 and Dia to be Kept open at both ends.Line equipment AMP at Vindhyachal (PS) by WR2	05-Jan-2023	08:00	05-Jan-2023	18:00		PLANNED	Approved	05-Jan-23	08:00	05-Jan-23	18:00	In principle approved subject To be clubbed with unit outage at Rihand 3
52	RQ116375	OCC_202	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-1	POWER GRID	D	For Line isolator/Earthswitch arcing horn installation works by M/s Linxon Agency	04-Jan-2023	08:00	04-Jan-2023	18:00		PLANNED	Approved					To be clubbed with sl 58
53	RQ116499	OCC_202	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RIHAND(NT)-VINDHYACHAL POOL(PG) (PG) CKT-1	POWER GRID	D	Line AMP works. A/R off of Ckt 2 and Dia to be Kept open at both ends. Line equipment AMP at Vindhyachal (PS) by WR2	04-Jan-2023	08:00	04-Jan-2023	18:00		PLANNED	Approved	04-Jan-23	08:00	04-Jan-23	18:00	In principle approved subject To be clubbed with unit outage at Rihand 3
54	RQ115523	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1	POWER GRID	D	Line maintenance work.	04-Jan-2023	08:00	04-Jan-2023	18:00		PLANNED	Approved	04-Jan-23	15:00	04-Jan-23	23:00	Subjected to WRPC approval/Can be facilitated after 1500 hrs
55	RQ116373	OCC_202	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV VARANASI-BIHARSHARIFF (PG) CKT-1	POWER GRID	D	For Line isolator/Earthswitch arcing horn installation works by M/s Linxon Agency	03-Jan-2023	08:00	03-Jan-2023	18:00		PLANNED	Approved	03-Jan-23	08:00	03-Jan-23	18:00	Subjected to ERPC approval
56	RQ116650	OCC_202	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV VARANASI-BIHARSHARIFF (PG) CKT-1	POWER GRID	D	POLLUTED INSULATOR CLEANING AND A/R OFF on CKT 2 to FACILITATE SD OF PARALLEL CKT	03-Jan-2023	08:00	03-Jan-2023	18:00		PLANNED	Approved	03-Jan-23	08:00	03-Jan-23	18:00	Subjected to ERPC approval

57	RQ116639	OCC_202	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-1	POWER GRID	D	FOR OPGW INSTALLATION WORK UNDER STRENGTHENING OF OPGW NETWORK IN ER PROJECT FOR REMOVAL & FIXING OF AVIATION GLOBULE, and A/R OFF 400kV Balia - Naubatpur CKT 2	01-Jan-2023	08:00	20-Jan-2023	18:00		PLANNED	Approved	01-Jan-23	08:00	15-Jan-23	18:00	Subjected to ERPC approval
58	RQ116631	OCC_202	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-1	POWER GRID	C	DIVERSION DUE TO CONSTRUCTION OF NEW RAILWAY LINE BY RVNL (ER1)	01-Jan-2023	08:00	20-Jan-2023	18:00		PLANNED	Approved	16-Jan-23	08:00	30-Jan-23	18:00	EI approval, PTCC approval to be submitted before charging of line . Subjected to ERPC Approval.
59	RQ116632	OCC_202	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-2	POWER GRID	C	DIVERSION DUE TO CONSTRUCTION OF NEW RAILWAY LINE BY RVNL (ER1)	01-Jan-2023	08:00	20-Jan-2023	18:00		PLANNED	Approved	16-Jan-23	08:00	30-Jan-23	18:00	EI approval, PTCC approval to be submitted before charging of line . Subjected to ERPC Approval.
60	RQ116638	OCC_202	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-1	POWER GRID	D	A/R OFF FOR OPGW INSTALLATION WORK UNDER STRENGTHENING OF OPGW NETWORK IN ER PROJECT by ER1	01-Jan-2023	08:00	31-Jan-2023	18:00		PLANNED	Approved	01-Jan-23	08:00	31-Jan-23	18:00	Subjected to ERPC approval
61	RQ116248	OCC_202	slidcup_sd	AC TRANSMISSION LINE CIRCUIT	132 KV RIHAND(UP)-GARWA(JS) (UP) CKT-1	UPPTCL	C	For replacement of line isolator	01-Jan-2023	08:00	05-Jan-2023	18:00	Kindly approve from 30.12.2022 to 03.01.2023	PLANNED	Approved	01-Jan-23	08:00	05-Jan-23	18:00	Subjected to ERPC approval
62	RQ116611	OCC_202	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-1		C	Diversion of line due to infringement by Ganga Expressway	12-Jan-2023	08:00	23-Jan-2023	18:00		PLANNED	Approved	24-Dec-22	08:00	04-Jan-23	18:00	EI approval, PTCC approval to be submitted before charging of line .
63	RQ116612	OCC_202	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-2		C	Diversion of line due to infringement by Ganga Expressway	12-Jan-2023	08:00	23-Jan-2023	18:00		PLANNED	Approved	24-Dec-22	08:00	04-Jan-23	18:00	EI approval, PTCC approval to be submitted before charging of line .
64	RQ116586	OCC_202	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-1		D	Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L(AP108-AP109)	10-Jan-2023	08:00	11-Jan-2023	18:00		PLANNED	Approved					To be clubbed with sl 62
65	RQ116587	OCC_202	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-2		D	Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L(AP108-AP109)	10-Jan-2023	08:00	11-Jan-2023	18:00		PLANNED	Approved					To be clubbed with sl 63

66	RQ115627	OCC_202	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-1		D	TO PROVIDE INSULATION SLEEVE ON JUMPER CONDUCTOR AT T. NO. 1595 OF 500KV HVDC BALIA-BHIWADI POLE -1 TL. DURING POST-FAULT TOWER TOP PATROLLING ON DATED 12.10.2022, FLASH OVER MARK HAS BEEN FOUND ON TOWER MEMBERS JUST ABOVE JUMPER CONDUCTOR AT T. NO. 1595.	03-Jan-2023	11:00	03-Jan-2023	15:00		PLANNED	Approved						To be clubbed with sl 62
67	RQ116577	OCC_202	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-2	BKTL	D	Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L (AP6B-AP7)	29-Jan-2023	08:00	30-Jan-2023	18:00	Line to be kept in NON-AUTO mode because KHT-BWD is crossing under the existing line.	PLANNED	Approved	29-Jan-23	14:00	30-Jan-23	18:00	can be facilitated from 1400 hrs	
68	RQ116576	OCC_202	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1	BKTL	D	Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L (AP6B-AP7)	29-Jan-2023	08:00	30-Jan-2023	18:00	Line to be kept in NON-AUTO mode because KHT-BWD is crossing under the existing line.	PLANNED	Approved	29-Jan-23	14:00	30-Jan-23	18:00	can be facilitated from 1400 hrs	
69	RQ116364	OCC_202	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWER GRID	C	Transmission Line Diversion work due to construction of Ganga Expressway by UPEIDA	28-Jan-2023	08:00	03-Feb-2023	18:00		PLANNED	Approved	28-Jan-23	08:00	03-Feb-23	18:00	EI approval, PTCC approval to be submitted before charging of line . Subjected to ERPC Approval.	
70	RQ116365	OCC_202	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-2	POWER GRID	C	Transmission Line Diversion work due to construction of Ganga Expressway by UPEIDA	28-Jan-2023	08:00	03-Feb-2023	18:00		PLANNED	Approved	28-Jan-23	08:00	03-Feb-23	18:00	EI approval, PTCC approval to be submitted before charging of line . Subjected to ERPC Approval.	

71	RQ116426	OCC_202	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV KANPUR_GIS-ALIGARH (PG) CKT-1	POWER GRID	D	S/D required for OPGW commissioning work(Tapping to Kanpur-Ballabgarh-1 for repeater station)	28-Jan-2023	08:00	28-Jan-2023	18:00		PLANNED	Approved	28-Jan-23	08:00	28-Jan-23	18:00	In principle approved,shall not be clubbed with 765 kv varanasi-Kanpur line s/d
72	RQ116607	OCC_202	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-2	POWER GRID	D	'AMP of line bay Equipments and line reactor alongwith relay testing a	24-Jan-2023	08:00	24-Jan-2023	18:00		PLANNED	Approved					To be clubbed with sl 70
73	RQ116563	OCC_202	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	765 KV MOGA-MEERUT (PG) CKT-1	POWER GRID	D	AMP of Reactor bay & Line bay	20-Jan-2023	15:00	20-Jan-2023	18:00		PLANNED	Approved	20-Jan-23	15:00	20-Jan-23	18:00	
74	RQ116423	OCC_202	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-ALIGARH(PG) (PG) CKT-1	POWER GRID	D	To attend S/D nature defects	19-Jan-2023	08:00	19-Jan-2023	18:00		PLANNED	Approved	19-Jan-23	08:00	19-Jan-23	18:00	
75	RQ115677	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV JHATIKARA-BHIWANI (PG) CKT-1	POWER GRID	D	Line maintenance work.	19-Jan-2023	08:00	19-Jan-2023	18:00		PLANNED	Approved	19-Jan-23	08:00	19-Jan-23	18:00	
76	RQ116606	OCC_202	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWER GRID	D	'AMP of line bay Equipments and line reactor alongwith relay testing	19-Jan-2023	08:00	19-Jan-2023	18:00		PLANNED	Approved					To be clubbed with sl 69
77	RQ116422	OCC_202	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV AGRA-ALIGARH (PG) CKT-1	POWER GRID	D	To attend S/D nature defects	17-Jan-2023	08:00	18-Jan-2023	18:00		PLANNED	Approved	17-Jan-23	08:00	18-Jan-23	18:00	
78	RQ116425	OCC_202	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWER GRID	D	S/D required for OPGW construction work	17-Jan-2023	08:00	17-Jan-2023	18:00		PLANNED	Approved					To be clubbed with sl 69
79	RQ115679	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-2	POWER GRID	D	For installation of bird diverter.	16-Jan-2023	16:00	31-Jan-2023	23:00	other ckt will be in non auto mode.	PLANNED	Approved	16-Jan-23	16:00	31-Jan-23	23:00	

80	RQ116571	OCC_202	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2	POWER GRID	D	AMP of Line-Reactor & Reactor bay & SF6 gas Alarm issue rectification in 765 kV Siemens make CB of Bay no. 704R by OEM	16-Jan-2023	15:00	17-Jan-2023	18:30		PLANNED	Approved						To be clubbed with sl 87
81	RQ116568	OCC_202	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2	POWER GRID	D	AMP of Line-Reactor & Reactor bay & SF6 gas Alarm issue rectification in 765 kV Siemens make CB of Bay no. 704R by OEM	16-Jan-2023	15:00	16-Jan-2023	18:30		PLANNED	Approved						To be clubbed with sl 87
82	RQ115938	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2	POWER GRID	D	Stringing work of U/C 400 KV 2*D/C Bikaner Khetri T/L	16-Jan-2023	08:00	17-Jan-2023	18:00		PLANNED	Approved	16-Jan-23	08:00	17-Jan-23	18:00		
83	RQ115676	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV MEERUT-BHIWANI (PG) CKT-1	POWER GRID	D	Line maintenance work.	15-Jan-2023	08:00	16-Jan-2023	22:00	kindly approve from dt 26.12.2022 to 27.12.2022	PLANNED	Approved	15-Jan-23	08:00	16-Jan-23	22:00		
84	RQ116567	OCC_202	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1	POWER GRID	D	AMP of Line-Reactor & Reactor bay & SF6 gas Alarm issue rectification in 765 kV Siemens make CB of Bay no. 701R by OEM	13-Jan-2023	15:00	14-Jan-2023	18:30		PLANNED	Approved						To be clubbed with sl 94
85	RQ115937	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1	POWER GRID	D	Stringing work of U/C 400 KV 2*D/C Bikaner Khetri T/L	08-Jan-2023	08:00	09-Jan-2023	18:00		PLANNED	Approved	08-Jan-23	08:00	09-Jan-23	18:00		ATC curtailment of 200 MW.
86	RQ115675	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2	POWER GRID	D	AMP of Terminal equipment (LA, CVT, WT, ISOLATOR) and line maintenance work	06-Jan-2023	08:00	07-Jan-2023	18:00	Along with L/R at Both end. other ckt will be in non auto mode.	PLANNED	Approved	06-Jan-23	08:00	07-Jan-23	18:00		
87	RQ115667	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2	POWER GRID	D	For Installation of Bird Divertor	04-Jan-2023	08:00	06-Jan-2023	18:00	other ckt will be in non auto mode. Kindy approve from 20.12.2022 to 22.12.2022	PLANNED	Approved	04-Jan-23	16:00	06-Jan-23	23:00		may avail from 16:00 hrs.

88	RQ115674	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1	POWER GRID	D	AMP of Terminal equipment (LA, CVT, WT, ISOLATOR) and line maintenance work	04-Jan-2023	08:00	05-Jan-2023	18:00	Along with L/R at Both end. other ckt will be in non auto mode.	PLANNED	Approved	04-Jan-23	08:00	05-Jan-23	18:00	
89	RQ116359	OCC_202	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-2	POWER GRID	D	Actual S/D required on 21.12.22 for rectification of S/D nature defects in Line	02-Jan-2023	08:00	02-Jan-2023	18:00		PLANNED	Approved	21-Dec-22	08:00	21-Dec-22	18:00	ATC curtailment of 1100 MW.
90	RQ115678	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-1	POWER GRID	D	For installation of bird diverter.	01-Jan-2023	16:00	15-Jan-2023	23:00	other ckt will be in non auto mode.	PLANNED	Approved	01-Jan-23	16:00	15-Jan-23	23:00	
91	RQ116424	OCC_202	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWER GRID	D	A/R into non auto mode for Live Line OPGW Work	01-Jan-2023	08:00	31-Jan-2023	18:00		PLANNED	Approved	01-Jan-23	08:00	31-Jan-23	18:00	
92	RQ115511	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV MEERUT-BHIWANI (PG) CKT-1	POWER GRID	D	Auto Reclose off is required for OPGW INSTALLATION works under Northern Region Optical fibre Strengthening Scheme (NROSS)	01-Jan-2023	08:00	31-Jan-2023	18:00	Auto-recloser on daily basis	PLANNED	Approved	01-Jan-23	08:00	31-Jan-23	18:00	
93	RQ115510	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-2	POWER GRID	D	Auto Reclose off is required for OPGW INSTALLATION works under Northern Region Optical fibre Strengthening Scheme (NROSS)	01-Jan-2023	08:00	31-Jan-2023	18:00	Auto-recloser on daily basis	PLANNED	Approved	01-Jan-23	08:00	31-Jan-23	18:00	
94	RQ115666	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1	POWER GRID	D	For Installation of Bird Divertor	01-Jan-2023	08:00	03-Jan-2023	18:00	other ckt will be in non auto mode. Kindy approve from 16.12.2022 to 19.12.2022	PLANNED	Approved	20-Dec-22	16:00	22-Dec-22	23:00	may avail from 16:00 hrs.
95	RQ116358	OCC_202	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-1	POWER GRID	D	Actual S/D required on 20.12.22 for rectification of S/D nature defects in Line	01-Jan-2023	08:00	01-Jan-2023	18:00		PLANNED	Approved	20-Dec-22	08:00	20-Dec-22	18:00	ATC curtailment of 1100 MW. CAN BE AVAILED AFTER 765 KV AGRA-GWALIOR LINE CHARGING.

96	RQ115689	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)- FATEHGARH_II (PG) (PFTL) CKT-2	PFTL	D	For AMP, Relay testing works, Line equipment AMP Works	27-Jan-2023	17:00	28-Jan-2023	23:00	other ckt will be in non auto mode.	PLANNED	Approved	27-Jan-23	17:00	28-Jan-23	23:00	
97	RQ115688	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)- FATEHGARH_II (PG) (PFTL) CKT-1	PFTL	D	For AMP, Relay testing works, Line equipment AMP Works	25-Jan-2023	17:00	26-Jan-2023	23:00	other ckt will be in non auto mode.	PLANNED	Approved	25-Jan-23	17:00	26-Jan-23	23:00	
98	RQ115685	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)- FATEHGARH_II (PG) (PFTL) CKT-2	PFTL	D	For ladder logic and interlock checking for spare reactor commissioning	08-Jan-2023	08:00	13-Jan-2023	18:00	along with L/R	PLANNED	Approved	08-Jan-23	16:00	13-Jan-23	23:00	may be availed from 17:00 hrs
99	RQ115684	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)- FATEHGARH_II (PG) (PFTL) CKT-1	PFTL	D	For ladder logic and interlock checking for spare reactor commissioning	02-Jan-2023	17:00	07-Jan-2023	23:00	along with L/R	PLANNED	Approved	02-Jan-23	16:00	07-Jan-23	23:00	
100	RQ115476	OCC_202	stuup_sd	AC TRANS MISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)- MAINPURI (UP) CKT-1	UPPTCL	C	For LILO work of line at Jawaharput Thermal Power Station.	25-Jan-2023	08:00	31-Jan-2023	18:00		PLANNED	Approved	25-Jan-23	08:00	31-Jan-23	18:00	EI approval, PTCC approval to be submitted before charging of line . Subjected to ERPC Approval.
101	RQ115505	OCC_202	stuup_sd	AC TRANS MISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)- LALITPUR(LPG) (UP) CKT-2	UPPTCL	D	FOR TOWER TOP PATROLLING, JUMPER CONE NUT BOLT, CC RING NUT BOLT TIGHTNING REPLACING OF BROKEN SPACER AND FIXING OF TOWER PIECE AT UPPER SECTION AND 80MVar Line Reactor-II Y phase will be charged at 765kV Substation Fatehabad. (At present Spare Phase Reactor was charged as Y Phase and we need to get Spare Phase Reactor free to charge with Gr Noida Line Reactor as per M/s GTL request.)	11-Jan-2023	08:00	13-Jan-2023	17:00		PLANNED	Approved	11-Jan-23	08:00	13-Jan-23	17:00	Subjected to unit outage at lalitpur

102	RQ115504	OCC_202	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG)(UP) CKT-1	UPPTCL	D	FOR TOWER TOP PATROLLING JUMPER CONE NUT BOLT CC RING NUT BOLT REPLACING OF BROKEN SPACERS , NUT BOLT AND FIXING TOWER PIECE AT UPPER SECTION	08-Jan-2023	08:00	10-Jan-2023	17:00		PLANNED	Approved	08-Jan-23	08:00	10-Jan-23	17:00	Subjected to unit outage at lalitpur
103	RQ115497	OCC_202	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANPARA_C(LAN)-UNNAO(UP)(UP) CKT-1	UPPTCL	D	* 1.A/R tesing of Main Bay-4 protection relays Tie Bay-5 BCU SCADA problem by M/S GET D Engineer of 765 kV Unnao-Anpara C line	03-Jan-2023	08:00	05-Jan-2023	17:00		PLANNED	Approved	03-Jan-23	08:00	05-Jan-23	17:00	Subject to real time consent from NLDC/Subject to revival of 765 KV ANPAR_D- Unnao line
104	RQ116592	OCC_202	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-HAPUR(UP) CKT-1	UPPTCL	C	Commissioning of 765kV LILO Line and Substation (under PMSTL TBCB project):Shifting of PLCC panel from WUPPTCL to Meerut GIS and commissioning,End to end testing for protection & Finally charging of new Lines: 765KV Hapur(WUPPTCL)-Meerut GIS(PMSTL) and 765KV Gr.Noida(WUPPTCL)-Meerut GIS(PMSTL)	02-Jan-2023	08:00	10-Jan-2023	18:00	GR NOIDA-HAPUR	PLANNED	Approved	02-Jan-23	08:00	10-Jan-23	18:00	All other 765 kV SD at Hapur may be clubbed with this
105	RQ115687	OCC_202	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG)(FBTL) CKT-2	POWER GRID,F BTL	D	For AMP, Relay testing works, Line equipment AMP Works	23-Jan-2023	17:00	24-Jan-2023	23:00	other ckt will be in non auto mode.	PLANNED	Approved	23-Jan-23	17:00	24-Jan-23	23:00	
106	RQ115686	OCC_202	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG)(FBTL) CKT-1	POWER GRID,F BTL	D	For AMP, Relay testing works, Line equipment AMP Works	21-Jan-2023	16:00	22-Jan-2023	23:00	other ckt will be in non auto mode.	PLANNED	Approved	21-Jan-23	16:00	22-Jan-23	23:00	may be availed from 17:00 hrs
107	RQ115683	OCC_202	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG)(FBTL) CKT-2	POWER GRID,F BTL	D	For ladder logic and interlock checking for spare reactor commissioning	20-Jan-2023	17:00	27-Jan-2023	23:00	along with L/R	PLANNED	Approved	20-Jan-23	17:00	27-Jan-23	23:00	

108	RQ115682	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV FATEHGARH_II (PG)-BHADLA(PG) (FBTL) CKT-1	POWER GRID,F BTL	D	For ladder logic and interlock checking for spare reactor commissioning	13-Jan-2023	17:00	19-Jan-2023	23:00	along with L/R.	PLANNED	Approved	13-Jan-23	17:00	19-Jan-23	23:00	
109	RQ115681	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2	PAPTL	D	Line maintenance work.	20-Jan-2023	08:00	20-Jan-2023	18:00	other ckt will be in non auto mode.	PLANNED	Approved	20-Jan-23	08:00	20-Jan-23	18:00	
110	RQ115680	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1	PAPTL	D	Line maintenance work.	19-Jan-2023	08:00	19-Jan-2023	18:00	other ckt will be in non auto mode.	PLANNED	Approved	19-Jan-23	08:00	19-Jan-23	18:00	
111	RQ116573	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2	PKTSL	D	Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L (AP 42A- AP 42B)	03-Jan-2023	08:00	04-Jan-2023	18:00		PLANNED	Approved	03-Jan-23	08:00	04-Jan-23	18:00	Only Autoreclosure will be approved from)8:00 to 18:00 hrs
112	RQ116572	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1	PKTSL	D	Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L (AP 42A- AP 42B)	03-Jan-2023	08:00	04-Jan-2023	18:00		PLANNED	Approved	03-Jan-23	08:00	04-Jan-23	18:00	Only Autoreclosure will be approved from)8:00 to 18:00 hrs
113	RQ115732	OCC_202	stuup_sd	BUS	765KV BUS 2 AT AGRA FATEHBAD(UP)	UPPTCL	D	* For annual maintenance of Bus and associated equipment	28-Jan-2023	09:00	28-Jan-2023	18:00		PLANNED	Approved	28-Jan-23	09:00	28-Jan-23	18:00	
114	RQ115731	OCC_202	stuup_sd	BUS	765KV BUS 1 AT AGRA FATEHBAD(UP)	UPPTCL	D	* For annual maintenance of Bus and associated equipment	27-Jan-2023	09:00	27-Jan-2023	18:00		PLANNED	Approved	27-Jan-23	09:00	27-Jan-23	18:00	
115	RQ115785	OCC_202	cpcc1_sd	BUS	765KV BUS 2 AT AJMER(PG)	POWER GRID	D	BUS INTEGRATION WORK OF EXTENSION BAYS	24-Jan-2023	08:00	24-Jan-2023	18:00		PLANNED	Approved	24-Jan-23	08:00	24-Jan-23	18:00	
116	RQ115781	OCC_202	cpcc1_sd	BUS	765 KV FATEHGARH_II (PG) - BUS 1	POWER GRID	D	Jumpering and bay extension work by M/s TATA	23-Jan-2023	17:00	29-Jan-2023	23:00		PLANNED	Approved	23-Jan-23	17:00	29-Jan-23	23:00	
117	RQ115784	OCC_202	cpcc1_sd	BUS	765KV BUS 1 AT AJMER(PG)	POWER GRID	D	BUS INTEGRATION WORK OF EXTENSION BAYS	23-Jan-2023	08:00	23-Jan-2023	18:00		PLANNED	Approved	23-Jan-23	08:00	23-Jan-23	18:00	
118	RQ115806	OCC_202	cpcc1_sd	BUS	765KV BUS 1 AT CHITTORGARH (PG)	POWER GRID	D	For Breaker operating tie rod for Seimens make breaker	23-Jan-2023	08:00	28-Jan-2023	18:00		PLANNED	Approved	23-Jan-23	08:00	28-Jan-23	18:00	
119	RQ115783	OCC_202	cpcc1_sd	BUS	765 KV BIKANER(PG) - BUS 2	POWER GRID	D	JUMPERING & CONSTRUCTION WORK FOR 765KV ICT-3	05-Jan-2023	15:00	10-Jan-2023	23:00		PLANNED	Approved	05-Jan-23	16:00	10-Jan-23	23:00	
120	RQ115780	OCC_202	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 2	POWER GRID	D	Bay Extension works	03-Jan-2023	17:00	04-Jan-2023	23:00		PLANNED	Approved	03-Jan-23	17:00	04-Jan-23	23:00	

121	RQ11578 2	OCC_202	cpcc1_sd	BUS	765 KV FATEHGARH_II (PG) - BUS 2	POWER GRID	D	Jumpering and bay extension work by M/s TATA	01-Jan-2023	17:00	07-Jan-2023	23:00		PLANNED	Approved	01-Jan-23	17:00	07-Jan-23	23:00	
122	RQ11577 9	OCC_202	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 1	POWER GRID	D	Bay Extension works	01-Jan-2023	17:00	02-Jan-2023	23:00		PLANNED	Approved	01-Jan-23	17:00	02-Jan-23	23:00	
123	RQ11621 8	OCC_202	slcrs_sd	BUS	765KV BUS 1 AT PHAGI(RS)	RRVPN L	D	MAINTENANCE WORK & Tightening of clamps & connectors.	05-Jan-2023	08:00	05-Jan-2023	18:00		PLANNED	Approved	05-Jan-23	08:00	05-Jan-23	18:00	
124	RQ11581 1	OCC_202	cpcc1_sd	BR/BSR/ MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II (PG)	POWER GRID	D	Ladder logic commissioning with spare reactor logic scheme checking	20-Jan-2023	17:00	25-Jan-2023	23:00		PLANNED	Approved	20-Jan-23	17:00	25-Jan-23	23:00	
125	RQ11580 3	OCC_202	cpcc1_sd	BR/BSR/ MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH (PG)	POWER GRID	D	BUS INTEGRATION WORK OF EXTENSION BAYS	19-Jan-2023	08:00	20-Jan-2023	18:00		PLANNED	Approved	19-Jan-23	08:00	20-Jan-23	18:00	Approved for AMP work in warranty period.
126	RQ11580 1	OCC_202	cpcc1_sd	BR/BSR/ MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II (PG)	POWER GRID	D	BUS INTEGRATION WORK OF EXTENSION BAYS	19-Jan-2023	08:00	21-Jan-2023	18:00		PLANNED	Approved	19-Jan-23	17:00	21-Jan-23	23:00	Approved for Bus extension work./Can be facilitated after 17:00 hrs
127	RQ11580 2	OCC_202	cpcc1_sd	BR/BSR/ MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II (PG)	POWER GRID	D	BUS INTEGRATION WORK OF EXTENSION BAYS	16-Jan-2023	08:00	18-Jan-2023	18:00		PLANNED	Approved	16-Jan-23	17:00	18-Jan-23	23:00	Approved for Bus extension work./Can be facilitated after 17:00 hrs
128	RQ11580 5	OCC_202	cpcc1_sd	BR/BSR/ MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV KOTESHWAR(PG)	POWER GRID	C	GIB Rectification work	16-Jan-2023	08:00	31-Jan-2023	18:00		PLANNED	Rejected					May plan during March-23 considering volatges during winter period.
129	RQ11581 2	OCC_202	cpcc1_sd	BR/BSR/ MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II (PG)	POWER GRID	D	Ladder logic commissioning with spare reactor logic scheme checking	15-Jan-2023	17:00	19-Jan-2023	23:00		PLANNED	Approved	15-Jan-23	17:00	19-Jan-23	23:00	
130	RQ11580 4	OCC_202	cpcc1_sd	BR/BSR/ MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV BHADLA_2 (PG)	POWER GRID	D	CSD FINE TUNING	12-Jan-2023	10:00	12-Jan-2023	13:00		PLANNED	Approved	12-Jan-23	17:00	12-Jan-23	23:00	may be availed from 17:00 hrs

131	RQ115809	OCC_202	cpcc1_sd	BR/BSR/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II (PG)	POWER GRID	D	For final testing of CSD Relay of 765KV Bus Reactor	09-Jan-2023	17:00	10-Jan-2023	23:00		PLANNED	Approved	09-Jan-23	17:00	10-Jan-23	23:00		
132	RQ115810	OCC_202	cpcc1_sd	BR/BSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II (PG)	POWER GRID	D	For final testing of CSD Relay of 765KV Bus Reactor	07-Jan-2023	17:00	08-Jan-2023	23:00		PLANNED	Approved	07-Jan-23	17:00	08-Jan-23	23:00		
133	RQ115796	OCC_202	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)- FATEHGARH_II (PG) (PFTL) CKT-1 @FATEHGARH_II(PG)	POWER GRID	D	BUS INTEGRATION WORK OF EXTENSION BAYS	26-Jan-2023	17:00	28-Jan-2023	23:00		PLANNED	Approved						To be clubbed with sl 97/99
134	RQ115795	OCC_202	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II -BHADLA (PG) CKT-2 @FATEHGARH_II(PG)	POWER GRID	D	BUS INTEGRATION WORK OF EXTENSION BAYS	23-Jan-2023	17:00	25-Jan-2023	23:00		PLANNED	Approved						To be clubbed with sl 105/107
135	RQ115794	OCC_202	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II (PG)- BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_II(PG)	POWER GRID	D	BUS INTEGRATION WORK OF EXTENSION BAYS	20-Jan-2023	17:00	22-Jan-2023	23:00		PLANNED	Approved						To be clubbed with sl 106/108
136	RQ115808	OCC_202	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV AJMER- BHADLA_2 (PG) CKT-1 @BHADLA_2 (PG)	POWER GRID	D	SPARE REACTOR SWITCHING	16-Jan-2023	10:00	16-Jan-2023	13:00		PLANNED	Rejected						L/R spare switching work shall be clubbed with Line AMP/Outage work
137	RQ115797	OCC_202	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_II(PG)	POWER GRID	D	BUS INTEGRATION WORK OF EXTENSION BAYS	13-Jan-2023	17:00	15-Jan-2023	23:00		PLANNED	Approved						To be clubbed with sl 96/98

138	RQ115791	OCC_202	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_II(PG)	POWER GRID	D	For final testing of CSD Relay of 765KV Line Reactor	09-Jan-2023	17:00	10-Jan-2023	23:00		PLANNED	Approved	09-Jan-23	17:00	10-Jan-23	23:00		
139	RQ115790	OCC_202	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)- FATEHGARH_II (PG) (PFTL) CKT-1 @FATEHGARH_II(PG)	POWER GRID	D	For final testing of CSD Relay of 765KV Line Reactor	07-Jan-2023	17:00	08-Jan-2023	23:00		PLANNED	Approved	07-Jan-23	17:00	08-Jan-23	23:00		
140	RQ115807	OCC_202	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER- BHADLA_2 (PG) CKT-2 @BHADLA_2 (PG)	POWER GRID	D	CSD FINE TUNING	07-Jan-2023	10:00	07-Jan-2023	17:00		PLANNED	Approved	07-Jan-23	17:00	07-Jan-23	23:00	may be availed from 17:00 hrs	
141	RQ115787	OCC_202	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON AJMER-CHITTORGARH (PG) CKT-2 @AJMER(PG)	POWER GRID	D	AMP OF LINE REACTOR BANK(R,Y,B PHASE), AMP of NGR and LR CB TESTING	06-Jan-2023	08:00	07-Jan-2023	18:00		PLANNED	Approved						To be clubbed with sl 86
142	RQ115800	OCC_202	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON AJMER-CHITTORGARH (PG) CKT-2 @CHITTORGARH(PG)	POWER GRID	D	AMP OF LINE REACTOR BANK(R,Y,B PHASE)	06-Jan-2023	08:00	07-Jan-2023	18:00		PLANNED	Approved						To be clubbed with sl 86
143	RQ115789	OCC_202	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II -BHADLA (PG) CKT-2 @FATEHGARH_II(PG)	POWER GRID	D	For final testing of CSD Relay of 765KV Line Reactor	05-Jan-2023	17:00	06-Jan-2023	23:00		PLANNED	Approved	05-Jan-23	17:00	06-Jan-23	23:00		
144	RQ115786	OCC_202	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON AJMER-CHITTORGARH (PG) CKT-1 @AJMER(PG)	POWER GRID	D	AMP OF LINE REACTOR BANK(R,Y,B PHASE), AMP of NGR and LR CB TESTING	04-Jan-2023	08:00	05-Jan-2023	18:00		PLANNED	Approved						To be clubbed with sl 88

145	RQ115799	OCC_202	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON AJMER-CHITTORGARH (PG) CKT-1 @CHITTORGARH(PG)	POWER GRID	D	AMP OF LINE REACTOR BANK(R,Y,B PHASE)	04-Jan-2023	08:00	05-Jan-2023	18:00		PLANNED	Approved						To be clubbed with sl 88
146	RQ115788	OCC_202	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II (PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_II(PG)	POWER GRID	D	For final testing of CSD Relay of 765KV Line Reactor	03-Jan-2023	17:00	04-Jan-2023	23:00		PLANNED	Approved	03-Jan-23	17:00	04-Jan-23	23:00		
147	RQ116559	OCC_202	cpcc2_sd	BAY	709 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT MOGA(PG)	POWER GRID	D	AMP of Bay Equipment	30-Jan-2023	09:00	31-Jan-2023	17:30		PLANNED	Approved	30-Jan-23	09:00	31-Jan-23	17:30		
148	RQ115814	OCC_202	cpcc1_sd	BAY	708 TIE BAY - 765 KV FATEHGARH_II -BHADLA (PG) CKT-2 (POWERGRID) AND 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II (PG) AT 765 KV FATEHGARH_II (PG) (POWERGRID)	POWER GRID	D	BAY EQUIPMENTS AMP WORKS	20-Jan-2023	17:00	20-Jan-2023	23:00	BAY 708 TIE BAY OF Fatehgarh-II to Bhadla-II ckt-1 & 765 KV BUS REACTOR-1 at Bhadla-2	PLANNED	Approved	20-Jan-23	17:00	20-Jan-23	23:00		
149	RQ115830	OCC_202	cpcc1_sd	BAY	715 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II (PG) (POWERGRID)	POWER GRID	D	For DGA oil testing of bay 765KV CT	19-Jan-2023	17:00	19-Jan-2023	23:00		PLANNED	Approved	19-Jan-23	17:00	19-Jan-23	23:00		
150	RQ115813	OCC_202	cpcc1_sd	BAY	707 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-1 (POWERGRID)	POWER GRID	D	BAY EQUIPMENTS AMP WORKS	19-Jan-2023	17:00	19-Jan-2023	23:00		PLANNED	Approved	19-Jan-23	17:00	19-Jan-23	23:00		

151	RQ116097	OCC_202	cpcc3_sd	BAY	702 TIE BAY - 765 KV BALIA-LUCKNOW_2 (PG) CKT-1 AND 765/400 KV 1500 MVA ICT 1 AT LUCKNOW_2(PG)	POWER GRID	D	AMP works	19-Jan-2023	10:00	19-Jan-2023	18:00		PLANNED	Approved	19-Jan-23	10:00	19-Jan-23	18:00	
152	RQ115829	OCC_202	cpcc1_sd	BAY	716 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II (PG) (POWERGRID)	POWER GRID	D	For DGA oil testing of bay 765kV CT	18-Jan-2023	17:00	18-Jan-2023	23:00		PLANNED	Approved	18-Jan-23	17:00	18-Jan-23	23:00	
153	RQ116100	OCC_202	cpcc3_sd	BAY	704 MAIN BAY - 765KV BALIA-LUCKNOW_2 (PG) CKT-1 AT BALIA(PG)	POWER GRID	D	AMP works	18-Jan-2023	10:00	19-Jan-2023	18:00		PLANNED	Approved	18-Jan-23	10:00	19-Jan-23	18:00	
154	RQ115817	OCC_202	cpcc1_sd	BAY	718 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT BHADLA(PG) AND 765 KV BHADLA(PG) - BUS 2	POWER GRID	D	BUS INTEGRATION WORK OF EXTENSION BAYS	18-Jan-2023	08:00	18-Jan-2023	18:00		PLANNED	Approved	18-Jan-23	08:00	18-Jan-23	18:00	
155	RQ115828	OCC_202	cpcc1_sd	BAY	717 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II (PG) (POWERGRID) AND 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 AT 765 KV FATEHGARH_II (PG) (POWERGRID)	POWER GRID	D	For DGA oil testing of bay 765kV CT	17-Jan-2023	17:00	17-Jan-2023	23:00		PLANNED	Approved	17-Jan-23	17:00	17-Jan-23	23:00	
156	RQ115816	OCC_202	cpcc1_sd	BAY	717 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT BHADLA(PG) AND FUTURE	POWER GRID	D	BUS INTEGRATION WORK OF EXTENSION BAYS	17-Jan-2023	08:00	17-Jan-2023	18:00		PLANNED	Approved	17-Jan-23	08:00	17-Jan-23	18:00	

157	RQ115827	OCC_202	cpcc1_sd	BAY	713 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II (PG) (POWERGRID) AT 765 KV FATEHGARH_II (PG)	POWER GRID	D	For DGA oil testing of bay 765KV CT	16-Jan-2023	17:00	16-Jan-2023	23:00		PLANNED	Approved	16-Jan-23	17:00	16-Jan-23	23:00	
158	RQ116101	OCC_202	cpcc3_sd	BAY	707 MAIN BAY - 765KV BALIA(PG)-GAYA(PG) (UNDEF) CKT-1 AT BALIA(PG)	POWER GRID	D	AMP works	16-Jan-2023	10:00	17-Jan-2023	18:00		PLANNED	Approved	16-Jan-23	10:00	17-Jan-23	18:00	
159	RQ115815	OCC_202	cpcc1_sd	BAY	716 MAIN BAY - 765 KV BHADLA(PG) - BUS 1 (POWERGRID) AND FUTURE AT 765 KV BHADLA(PG) (POWERGRID)	POWER GRID	D	BUS INTEGRATION WORK OF EXTENSION BAYS	16-Jan-2023	08:00	16-Jan-2023	18:00		PLANNED	Approved	16-Jan-23	08:00	16-Jan-23	18:00	
160	RQ115916	OCC_202	cpcc1_sd	BAY	717 TIE BAY - 765KV JHATIKARA-ALIGARH (PG) CKT-1 AND 765/400KV 1500 MVA ICT 4 AT JHATIKARA(PG)	POWER GRID	D	AMP OF BAY EQUIPMENT	16-Jan-2023	08:00	17-Jan-2023	18:00		PLANNED	Approved	16-Jan-23	08:00	17-Jan-23	18:00	
161	RQ115852	OCC_202	cpcc1_sd	BAY	715 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II (PG) (POWERGRID)	POWER GRID	D	BUS INTEGRATION WORK OF EXTENSION BAYS	15-Jan-2023	17:00	15-Jan-2023	23:00		PLANNED	Approved	15-Jan-23	17:00	15-Jan-23	23:00	

162	RQ115826	OCC_202	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II (PG) (POWERGRID) AND 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II (PG) AT 765 KV FATEHGARH_II (PG) (POWERGRID)	POWER GRID	D	For DGA oil testing of bay 765KV CT	15-Jan-2023	17:00	15-Jan-2023	23:00		PLANNED	Approved	15-Jan-23	17:00	15-Jan-23	23:00	
163	RQ115820	OCC_202	cpcc1_sd	BAY	715 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT BHADLA(PG) AND 765 KV BHADLA(PG) - BUS 2	POWER GRID	D	BUS INTEGRATION WORK OF EXTENSION BAYS	15-Jan-2023	08:00	15-Jan-2023	18:00		PLANNED	Approved	15-Jan-23	08:00	15-Jan-23	18:00	
164	RQ115854	OCC_202	cpcc1_sd	BAY	714 TIE BAY - 765 KV BIKANER-MOGA (PG) CKT-2 AND FUTURE AT 765 KV BIKANER(PG)	POWER GRID	D	JUMPERING & CONSTRUCTION WORK FOR 765KV ICT-3	15-Jan-2023	08:00	20-Jan-2023	18:00		PLANNED	Approved	15-Jan-23	08:00	20-Jan-23	18:00	
165	RQ115851	OCC_202	cpcc1_sd	BAY	718 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 (POWERGRID)	POWER GRID	D	BUS INTEGRATION WORK OF EXTENSION BAYS	14-Jan-2023	17:00	14-Jan-2023	23:00		PLANNED	Approved	14-Jan-23	17:00	14-Jan-23	23:00	
166	RQ115825	OCC_202	cpcc1_sd	BAY	712 MAIN BAY - 765 KV FATEHGARH_II -BHADLA (PG) CKT-1 (POWERGRID) AT 765 KV FATEHGARH_II (PG)	POWER GRID	D	For DGA oil testing of bay 765kv CT	14-Jan-2023	17:00	14-Jan-2023	23:00		PLANNED	Approved	14-Jan-23	17:00	14-Jan-23	23:00	
167	RQ115819	OCC_202	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT BHADLA(PG) AND FUTURE	POWER GRID	D	BUS INTEGRATION WORK OF EXTENSION BAYS	14-Jan-2023	08:00	14-Jan-2023	18:00		PLANNED	Approved	14-Jan-23	08:00	14-Jan-23	18:00	

168	RQ115850	OCC_202	cpcc1_sd	BAY	721 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-1 (POWERGRID)	POWER GRID	D	BUS INTEGRATION WORK OF EXTENSION BAYS	13-Jan-2023	17:00	13-Jan-2023	23:00		PLANNED	Approved	13-Jan-23	17:00	13-Jan-23	23:00	
169	RQ115824	OCC_202	cpcc1_sd	BAY	711 TIE BAY - 765 KV FATEHGARH_II -BHADLA (PG) CKT-1 (POWERGRID) AND 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II (PG) AT 765 KV FATEHGARH_II (PG) (POWERGRID)	POWER GRID	D	For DGA oil testing of bay 765kv CT	13-Jan-2023	17:00	13-Jan-2023	23:00		PLANNED	Approved	13-Jan-23	17:00	13-Jan-23	23:00	
170	RQ116099	OCC_202	cpcc3_sd	BAY	708 TIE BAY - 765/400KV 1500 MVA ICT 2 AT BALIA(PG) AND 765KV BALIA(PG)-GAYA(PG) (UNDEF) CKT-1	POWER GRID	D	AMP works	13-Jan-2023	10:00	14-Jan-2023	18:00		PLANNED	Approved	13-Jan-23	10:00	14-Jan-23	18:00	
171	RQ116560	OCC_202	cpcc2_sd	BAY	708 TIE BAY - 765KV MOGA-MEERUT (PG) CKT-1 AND 765/400KV 1500 MVA ICT 1 AT MOGA(PG)	POWER GRID	D	AMP of Bay Equipment	13-Jan-2023	09:00	14-Jan-2023	17:30		PLANNED	Approved	13-Jan-23	09:00	14-Jan-23	17:30	
172	RQ115818	OCC_202	cpcc1_sd	BAY	713 MAIN BAY - 765 KV BHADLA(PG) - BUS 1 AND FUTURE AT BHADLA(PG)	POWER GRID	D	BUS INTEGRATION WORK OF EXTENSION BAYS	13-Jan-2023	08:00	13-Jan-2023	18:00		PLANNED	Approved	13-Jan-23	08:00	13-Jan-23	18:00	
173	RQ115934	OCC_202	cpcc1_sd	BAY	718 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV BHIWANI(PG)	POWER GRID	D	AMP OF BAY EQUIPMENT	13-Jan-2023	08:00	13-Jan-2023	18:00		PLANNED	Approved	13-Jan-23	08:00	13-Jan-23	18:00	

174	RQ11584 9	OCC_202	cpcc1_sd	BAY	716 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II (PG) (POWERGRID)	POWER GRID	D	BUS INTEGRATION WORK OF EXTENSION BAYS	12-Jan-2023	17:00	12-Jan-2023	23:00		PLANNED	Approved	12-Jan-23	17:00	12-Jan-23	23:00	
175	RQ11582 3	OCC_202	cpcc1_sd	BAY	720 TIE BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II (PG) (POWERGRID) AND 765 KV BHADLA_2 (PG)- FATEHGARH_II (PG) (PFTL) CKT-1 AT 765 KV FATEHGARH_II (PG) (POWERGRID)	POWER GRID	D	For DGA oil testing of bay 765KV CT	12-Jan-2023	17:00	12-Jan-2023	23:00		PLANNED	Approved	12-Jan-23	17:00	12-Jan-23	23:00	
176	RQ11591 4	OCC_202	cpcc1_sd	BAY	709 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT JHATIKARA(PG)	POWER GRID	D	AMP OF BAY EQUIPMENT	12-Jan-2023	08:00	13-Jan-2023	18:00		PLANNED	Approved	12-Jan-23	08:00	13-Jan-23	18:00	
177	RQ11584 8	OCC_202	cpcc1_sd	BAY	717 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II (PG) (POWERGRID) AND 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 AT 765 KV FATEHGARH_II (PG) (POWERGRID)	POWER GRID	D	BUS INTEGRATION WORK OF EXTENSION BAYS	11-Jan-2023	17:00	11-Jan-2023	23:00		PLANNED	Approved	11-Jan-23	17:00	11-Jan-23	23:00	
178	RQ11656 1	OCC_202	cpcc2_sd	BAY	707 MAIN BAY - 765KV MOGA-MEERUT (PG) CKT-1 AT MOGA(PG)	POWER GRID	D	AMP of Bay Equipment	11-Jan-2023	09:00	12-Jan-2023	17:30		PLANNED	Approved	11-Jan-23	09:00	12-Jan-23	17:30	

179	RQ11593 1	OCC_202	cpcc1_sd	BAY	717 TIE BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 2 AT 765KV BHIWANI(PG)	POWER GRID	D	AMP OF BAY EQUIPMENT	11-Jan-2023	08:00	12-Jan-2023	18:00		PLANNED	Approved	11-Jan-23	08:00	12-Jan-23	18:00	
180	RQ11584 7	OCC_202	cpcc1_sd	BAY	710 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II (PG) (POWERGRID) AT 765 KV FATEHGARH_II (PG)	POWER GRID	D	BUS INTEGRATION WORK OF EXTENSION BAYS	10-Jan-2023	17:00	10-Jan-2023	23:00		PLANNED	Approved	10-Jan-23	17:00	10-Jan-23	23:00	
181	RQ11609 8	OCC_202	cpcc3_sd	BAY	711 TIE BAY - 765/400KV 1500 MVA ICT 1 AT BALIA(PG) AND 765KV VARANASI-BALIA (PG) CKT-1	POWER GRID	D	AMP works	10-Jan-2023	10:00	11-Jan-2023	18:00		PLANNED	Approved	10-Jan-23	10:00	11-Jan-23	18:00	
182	RQ11582 1	OCC_202	cpcc1_sd	BAY	712 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT BHADLA(PG) AND 765 KV BHADLA(PG) - BUS 2	POWER GRID	D	BUS INTEGRATION WORK OF EXTENSION BAYS	10-Jan-2023	08:00	10-Jan-2023	18:00		PLANNED	Approved	10-Jan-23	08:00	10-Jan-23	18:00	
183	RQ11590 7	OCC_202	cpcc1_sd	BAY	707 MAIN BAY - 765 KV BIKANER-BHADLA_2 (PG) CKT-2 (POWERGRID) AND 765 KV BIKANER(PG) - BUS 1 AT 765 KV BIKANER(PG) (POWERGRID)	POWER GRID	D	BUS INTEGRATION WORK OF EXTENSION BAYS	09-Jan-2023	17:00	09-Jan-2023	23:00		PLANNED	Approved	09-Jan-23	17:00	09-Jan-23	23:00	

184	RQ11584 6	OCC_202	cpcc1_sd	BAY	713 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II (PG) (POWERGRID) AT 765 KV FATEHGARH_II (PG)	POWER GRID	D	BUS INTEGRATION WORK OF EXTENSION BAYS	09-Jan-2023	17:00	09-Jan-2023	23:00		PLANNED	Approved	09-Jan-23	17:00	09-Jan-23	23:00	
185	RQ11655 8	OCC_202	cpcc2_sd	BAY	706 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV MOGA(PG)	POWER GRID	D	AMP of Bay Equipment	09-Jan-2023	09:00	10-Jan-2023	17:30		PLANNED	Approved	09-Jan-23	09:00	10-Jan-23	17:30	
186	RQ11582 2	OCC_202	cpcc1_sd	BAY	711 TIE BAY - 765 KV BHADLA-BIKANER (PG) CKT-2 AND 765/400 KV 1500 MVA ICT 1 AT BHADLA(PG)	POWER GRID	D	BUS INTEGRATION WORK OF EXTENSION BAYS	09-Jan-2023	08:00	09-Jan-2023	18:00		PLANNED	Approved	09-Jan-23	08:00	09-Jan-23	18:00	
187	RQ11593 6	OCC_202	cpcc1_sd	BAY	716 MAIN BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 AT BHIWANI(PG)	POWER GRID	D	AMP OF BAY EQUIPMENT	09-Jan-2023	08:00	09-Jan-2023	18:00		PLANNED	Approved	09-Jan-23	08:00	09-Jan-23	18:00	
188	RQ11590 6	OCC_202	cpcc1_sd	BAY	718 MAIN BAY - 765 KV BHADLA-BIKANER (PG) CKT-2 (POWERGRID) AND FUTURE AT 765 KV BIKANER(PG) (POWERGRID)	POWER GRID	D	BUS INTEGRATION WORK OF EXTENSION BAYS	08-Jan-2023	17:00	08-Jan-2023	23:00		PLANNED	Approved	08-Jan-23	17:00	08-Jan-23	23:00	

189	RQ11584 5	OCC_202	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II (PG) (POWERGRID) AND 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II (PG) AT 765 KV FATEHGARH_II (PG) (POWERGRID)	POWER GRID	D	BUS INTEGRATION WORK OF EXTENSION BAYS	08-Jan-2023	17:00	08-Jan-2023	23:00		PLANNED	Approved	08-Jan-23	17:00	08-Jan-23	23:00	
190	RQ11584 4	OCC_202	cpcc1_sd	BAY	707 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II (PG) (POWERGRID) AT 765 KV FATEHGARH_II (PG)	POWER GRID	D	BUS INTEGRATION WORK OF EXTENSION BAYS	07-Jan-2023	17:00	07-Jan-2023	23:00		PLANNED	Approved	07-Jan-23	17:00	07-Jan-23	23:00	
191	RQ11593 5	OCC_202	cpcc1_sd	BAY	715 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV BHIWANI(PG)	POWER GRID	D	AMP OF BAY EQUIPMENT	07-Jan-2023	08:00	07-Jan-2023	18:00		PLANNED	Approved	07-Jan-23	08:00	07-Jan-23	18:00	
192	RQ11584 3	OCC_202	cpcc1_sd	BAY	712 MAIN BAY - 765 KV FATEHGARH_II -BHADLA (PG) CKT-1 (POWERGRID) AT 765 KV FATEHGARH_II (PG)	POWER GRID	D	BUS INTEGRATION WORK OF EXTENSION BAYS	06-Jan-2023	17:00	06-Jan-2023	23:00		PLANNED	Approved	06-Jan-23	17:00	06-Jan-23	23:00	

193	RQ116555	OCC_202	cpcc2_sd	BAY	705 TIE BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV MOGA(PG) (POWERGRID) AND 330 MVAR LR ON 765 KV BIKANER-MOGA (PG) CKT-2 @MOGA(PG) AT 765 KV MOGA(PG) (POWERGRID)	POWER GRID	D	AMP of Bay Equipment	06-Jan-2023	09:00	07-Jan-2023	17:30		PLANNED	Approved	06-Jan-23	09:00	07-Jan-23	17:30	
194	RQ115842	OCC_202	cpcc1_sd	BAY	711 TIE BAY - 765 KV FATEHGARH_II -BHADLA (PG) CKT-1 (POWERGRID) AND 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II (PG) AT 765 KV FATEHGARH_II (PG) (POWERGRID)	POWER GRID	D	BUS INTEGRATION WORK OF EXTENSION BAYS	05-Jan-2023	17:00	05-Jan-2023	23:00		PLANNED	Approved	05-Jan-23	17:00	05-Jan-23	23:00	
195	RQ115903	OCC_202	cpcc1_sd	BAY	710 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-1 AT BIKANER	POWER GRID	D	BUS INTEGRATION WORK OF EXTENSION BAYS	05-Jan-2023	15:00	05-Jan-2023	23:00		PLANNED	Approved	05-Jan-23	15:00	05-Jan-23	23:00	
196	RQ115932	OCC_202	cpcc1_sd	BAY	714 TIE BAY - 765KV MOGA-BHIWANI (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765KV BHIWANI(PG)	POWER GRID	D	AMP OF BAY EQUIPMENT	05-Jan-2023	08:00	05-Jan-2023	18:00		PLANNED	Approved	05-Jan-23	08:00	05-Jan-23	18:00	
197	RQ115841	OCC_202	cpcc1_sd	BAY	709 MAIN BAY - 765 KV FATEHGARH_II -BHADLA (PG) CKT-2 (POWERGRID) AT 765 KV FATEHGARH_II (PG)	POWER GRID	D	BUS INTEGRATION WORK OF EXTENSION BAYS	04-Jan-2023	17:00	04-Jan-2023	23:00		PLANNED	Approved	04-Jan-23	17:00	04-Jan-23	23:00	

198	RQ11590 2	OCC_202	cpcc1_sd	BAY	711 TIE BAY - 765 KV BIKANER-MOGA (PG) CKT-1 AND 765/400 KV 1500 MVA ICT 2 AT BIKANER(PG) AT 765 KV BIKANER(PG)	POWER GRID	D	BUS INTEGRATION WORK OF EXTENSION BAYS	04-Jan-2023	15:00	04-Jan-2023	23:00		PLANNED	Approved	04-Jan-23	15:00	04-Jan-23	23:00	
199	RQ11655 7	OCC_202	cpcc2_sd	BAY	703 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV MOGA(PG)	POWER GRID	D	AMP of Bay Equipment	04-Jan-2023	09:00	05-Jan-2023	17:30		PLANNED	Approved	04-Jan-23	09:00	05-Jan-23	17:30	
200	RQ11584 0	OCC_202	cpcc1_sd	BAY	708 TIE BAY - 765 KV FATEHGARH_II -BHADLA (PG) CKT-2 (POWERGRID) AND 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II (PG) AT 765 KV FATEHGARH_II (PG) (POWERGRID)	POWER GRID	D	BUS INTEGRATION WORK OF EXTENSION BAYS	03-Jan-2023	17:00	03-Jan-2023	23:00		PLANNED	Approved	03-Jan-23	17:00	03-Jan-23	23:00	
201	RQ11590 1	OCC_202	cpcc1_sd	BAY	709 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT BIKANER(PG)	POWER GRID	D	BUS INTEGRATION WORK OF EXTENSION BAYS	03-Jan-2023	15:00	03-Jan-2023	23:00		PLANNED	Approved	03-Jan-23	15:00	03-Jan-23	23:00	
202	RQ11593 3	OCC_202	cpcc1_sd	BAY	708 TIE BAY - 765KV MEERUT-BHIWANI (PG) CKT-1 AND 765/400KV 1000 MVA ICT 2 AT BHIWANI(PG)	POWER GRID	D	AMP OF BAY EQUIPMENT	03-Jan-2023	08:00	04-Jan-2023	18:00		PLANNED	Approved	03-Jan-23	08:00	04-Jan-23	18:00	
203	RQ11591 2	OCC_202	cpcc1_sd	BAY	703 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV JHATIKARA(PG)	POWER GRID	D	AMP OF BAY EQUIPMENT	03-Jan-2023	08:00	05-Jan-2023	18:00		PLANNED	Approved	03-Jan-23	08:00	05-Jan-23	18:00	

204	RQ115839	OCC_202	cpcc1_sd	BAY	719 MAIN BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II (PG) (POWERGRID) AT 765 KV FATEHGARH_II (PG)	POWER GRID	D	BUS INTEGRATION WORK OF EXTENSION BAYS	02-Jan-2023	17:00	02-Jan-2023	23:00		PLANNED	Approved	02-Jan-23	17:00	02-Jan-23	23:00	
205	RQ115900	OCC_202	cpcc1_sd	BAY	721 MAIN BAY - 765 KV BHADLA-BIKANER (PG) CKT-1 (POWERGRID) AND 765 KV BIKANER(PG) - BUS 2 AT 765 KV BIKANER(PG) (POWERGRID)	POWER GRID	D	BUS INTEGRATION WORK OF EXTENSION BAYS	02-Jan-2023	15:00	02-Jan-2023	23:00		PLANNED	Approved	02-Jan-23	15:00	02-Jan-23	23:00	
206	RQ116556	OCC_202	cpcc2_sd	BAY	702 TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV MOGA(PG) (POWERGRID) AND 765 KV BIKANER-MOGA (PG) CKT-1 AT 765 KV MOGA(PG) (POWERGRID)	POWER GRID	D	AMP of Bay Equipment	02-Jan-2023	09:00	03-Jan-2023	17:30		PLANNED	Approved	02-Jan-23	09:00	03-Jan-23	17:30	
207	RQ115909	OCC_202	cpcc1_sd	BAY	710 MAIN BAY - 765KV AJMER-CHITTORGARH (PG) CKT-2 AT CHITTORGARH (PG)	POWER GRID	D	AMP OF BAY EQUIPMENTS	02-Jan-2023	08:00	03-Jan-2023	18:00		PLANNED	Approved	02-Jan-23	08:00	03-Jan-23	18:00	

208	RQ115838	OCC_202	cpcc1_sd	BAY	720 TIE BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II (PG) (POWERGRID) AND 765 KV BHADLA_2 (PG)- FATEHGARH_II (PG) (PFTL) CKT-1 AT 765 KV FATEHGARH_II (PG) (POWERGRID)	POWER GRID	D	BUS INTEGRATION WORK OF EXTENSION BAYS	01-Jan-2023	17:00	01-Jan-2023	23:00		PLANNED	Approved	01-Jan-23	17:00	01-Jan-23	23:00	
209	RQ115899	OCC_202	cpcc1_sd	BAY	720 TIE BAY - 765 KV BHADLA-BIKANER (PG) CKT-1 (POWERGRID) AND 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1 AT 765 KV BIKANER(PG) (POWERGRID)	POWER GRID	D	BUS INTEGRATION WORK OF EXTENSION BAYS	01-Jan-2023	15:00	01-Jan-2023	23:00		PLANNED	Approved	01-Jan-23	15:00	01-Jan-23	23:00	
210	RQ116233	OCC_202	sldcrs_sd	BAY	703T TIE BAY - 765/400 KV 1500 MVA ICT 3 AT PHAGI(RS) (RRVPNL) AND FUTURE AT 765 KV PHAGI(RS) (RRVPNL)	RRVPN L	D	(1) To measure the operation timings of CB. (2) Measurement of Tan-delta of CTS (3) Tightening of clamps & connectors.	16-Jan-2023	08:00	16-Jan-2023	18:00		PLANNED	Approved	16-Jan-23	08:00	16-Jan-23	18:00	
211	RQ116234	OCC_202	sldcrs_sd	BAY	70752T TIE BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-2 AND 765KV ANTA-PHAGI (RS) CKT-2 AT PHAGI(RS)	RRVPN L	D	1. Measurement of tan-delta of CTS 2. Maintenance of CB & CTS. 3. Tightening of clamps & connectors.	09-Jan-2023	08:00	09-Jan-2023	18:00		PLANNED	Approved	09-Jan-23	08:00	09-Jan-23	18:00	

212	RQ115905	OCC_202	cpcc1_sd	BAY	716 MAIN BAY - 240 MVAR LR ON 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-2 @BIKANER(PG) (BKTL)	BKTL	D	BUS INTEGRATION WORK OF EXTENSION BAYS	07-Jan-2023	17:00	07-Jan-2023	23:00		PLANNED	Approved	07-Jan-23	17:00	07-Jan-23	23:00	
213	RQ115904	OCC_202	cpcc1_sd	BAY	710 MAIN BAY - 240 MVAR LR ON 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1 @BIKANER(PG) (BKTL)	BKTL	D	BUS INTEGRATION WORK OF EXTENSION BAYS	06-Jan-2023	15:00	06-Jan-2023	23:00		PLANNED	Approved	06-Jan-23	15:00	06-Jan-23	23:00	
214	RQ115509	OCC_202	stuup_sd	BAY	719 MAIN BAY - 765KV AGRA FATEHBAD(UP) - LALITPUR(LPG) (UP) CKT-1 AT AGRA FATEHBAD(UP)	UPPTCL	D	For annual maintenance of Bay Equipment	04-Jan-2023	10:00	04-Jan-2023	16:00		PLANNED	Approved	04-Jan-23	10:00	04-Jan-23	16:00	
215	RQ115508	OCC_202	stuup_sd	BAY	707 MAIN BAY - 765KV AGRA FATEHBAD(UP) - LALITPUR(LPG) (UP) CKT-2 AT AGRA FATEHBAD(UP)	UPPTCL	D	For annual maintenance of Bay Equipment	03-Jan-2023	10:00	03-Jan-2023	16:00		PLANNED	Approved	03-Jan-23	10:00	03-Jan-23	16:00	
216	RQ116092	OCC_202	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT ALIGARH(PG)	POWER GRID	D	For modification in Body Protection as proposed by AM Dept.	29-Jan-2023	10:00	29-Jan-2023	18:00		PLANNED	Approved	29-Jan-23	10:00	29-Jan-23	18:00	
217	RQ115763	OCC_202	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BIKANER(PG)	POWER GRID	D	SPARE ICT SWITCH-IN & ICT1-B PHASE OUT	28-Jan-2023	15:00	28-Jan-2023	20:00		PLANNED	Approved	28-Jan-23	17:00	28-Jan-23	23:00	may be availed from 17:00 hrs
218	RQ115697	OCC_202	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II (PG)	POWER GRID	D	BUS INTEGRATION WORK OF EXTENSION BAYS	27-Jan-2023	17:00	31-Jan-2023	23:00		PLANNED	Approved	27-Jan-23	17:00	31-Jan-23	23:00	
219	RQ115770	OCC_202	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA_2 (PG)	POWER GRID	D	For CSD Fine tune and Commissioning check with Spare ICT	27-Jan-2023	17:00	27-Jan-2023	23:00		PLANNED	Approved	27-Jan-23	17:00	27-Jan-23	23:00	

220	RQ11576 4	OCC_202	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BIKANER(PG)	POWER GRID	D	SPARE ICT SWITCH- OUT & ICT2 R- PHASE IN SERVICE	27-Jan-2023	15:00	27-Jan-2023	20:00		PLANNED	Approved	27-Jan-23	17:00	27-Jan-23	23:00	may be availed from 17:00 hrs
221	RQ11577 5	OCC_202	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 3 AT KOTESHWAR(PG)	POWER GRID	D	For CSD commissioning and fine tuning	27-Jan-2023	10:00	27-Jan-2023	18:00		PLANNED	Approved	27-Jan-23	10:00	27-Jan-23	18:00	
222	RQ11609 3	OCC_202	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT ALIGARH(PG)	POWER GRID	D	For modification in Body Protection as porposed by AM Dept.	27-Jan-2023	08:00	27-Jan-2023	18:00		PLANNED	Approved	27-Jan-23	08:00	27-Jan-23	18:00	
223	RQ11577 4	OCC_202	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 4 AT KOTESHWAR(PG)	POWER GRID	D	For CSD commissioning and fine tuning	26-Jan-2023	10:00	26-Jan-2023	18:00		PLANNED	Approved	26-Jan-23	10:00	26-Jan-23	18:00	
224	RQ11576 9	OCC_202	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA_2 (PG)	POWER GRID	D	ICT 4 ERECTION WORK under construction work	25-Jan-2023	17:00	26-Jan-2023	23:00		PLANNED	Approved	25-Jan-23	17:00	26-Jan-23	23:00	
225	RQ11577 3	OCC_202	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 2 AT KOTESHWAR(PG)	POWER GRID	D	For CSD commissioning and fine tuning	25-Jan-2023	10:00	25-Jan-2023	18:00		PLANNED	Approved	25-Jan-23	10:00	25-Jan-23	18:00	
226	RQ11577 2	OCC_202	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 1 AT KOTESHWAR(PG)	POWER GRID	D	For CSD commissioning and fine tuning	24-Jan-2023	10:00	24-Jan-2023	18:00		PLANNED	Approved	24-Jan-23	10:00	24-Jan-23	18:00	
227	RQ11569 4	OCC_202	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II (PG)	POWER GRID	D	BUS INTEGRATION WORK OF EXTENSION BAYS	23-Jan-2023	17:00	26-Jan-2023	23:00		PLANNED	Approved	23-Jan-23	17:00	26-Jan-23	23:00	
228	RQ11569 5	OCC_202	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II (PG)	POWER GRID	D	BUS INTEGRATION WORK OF EXTENSION BAYS	19-Jan-2023	17:00	22-Jan-2023	23:00		PLANNED	Approved	19-Jan-23	17:00	22-Jan-23	23:00	
229	RQ11569 6	OCC_202	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II (PG)	POWER GRID	C	For taking out Spare unit from service and taking ICT 1 B phase unit into service for first time charging and 24 hrs on no load	16-Jan-2023	18:00	18-Jan-2023	20:00		PLANNED	Approved	16-Jan-23	18:00	18-Jan-23	20:00	
230	RQ11569 3	OCC_202	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II (PG)	POWER GRID	D	For CSD Fine tune and Commissioning check with Spare ICT	16-Jan-2023	17:00	20-Jan-2023	23:00		PLANNED	Approved	16-Jan-23	17:00	20-Jan-23	23:00	

231	RQ116091	OCC_202	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT LUCKNOW_2(PG)	POWER GRID	D	AMP works	16-Jan-2023	10:00	16-Jan-2023	18:00		PLANNED	Approved	16-Jan-23	10:00	16-Jan-23	18:00	
232	RQ115771	OCC_202	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT CHITTORGARH (PG)	POWER GRID	D	RE-TUNING OF CSD INSTALLED AT 765KV SIDE	16-Jan-2023	10:00	16-Jan-2023	12:00		PLANNED	Approved	16-Jan-23	10:00	16-Jan-23	12:00	
233	RQ115690	OCC_202	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II (PG)	POWER GRID	D	For CSD Fine tune and Commissioning check with Spare ICT	11-Jan-2023	17:00	15-Jan-2023	23:00		PLANNED	Approved	11-Jan-23	17:00	15-Jan-23	23:00	
234	RQ115767	OCC_202	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT AJMER(PG)	POWER GRID	D	BUS INTEGRATION WORK OF EXTENSION BAYS	11-Jan-2023	08:00	11-Jan-2023	18:00		PLANNED	Approved	11-Jan-23	08:00	11-Jan-23	18:00	
235	RQ115766	OCC_202	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT JHATIKARA(PG)	POWER GRID	D	BUS INTEGRATION WORK OF EXTENSION BAYS	10-Jan-2023	08:00	10-Jan-2023	18:00		PLANNED	Approved	10-Jan-23	08:00	10-Jan-23	18:00	
236	RQ115768	OCC_202	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT AJMER(PG)	POWER GRID	D	BUS INTEGRATION WORK OF EXTENSION BAYS	10-Jan-2023	08:00	10-Jan-2023	18:00		PLANNED	Approved	10-Jan-23	08:00	10-Jan-23	18:00	
237	RQ116094	OCC_202	cpcc3_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 2 AT ORAI(PG)	POWER GRID	D	Testing of backup impedance protection including actual tripping of CB, Implementation & testing for OTI & WTI Alarm & Trip revised setting etc.	09-Jan-2023	10:00	09-Jan-2023	18:00		PLANNED	Approved	09-Jan-23	10:00	09-Jan-23	18:00	ATC curtailment of 400 MW
238	RQ115691	OCC_202	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II (PG)	POWER GRID	D	For CSD Fine tune and Commissioning check with Spare ICT	06-Jan-2023	17:00	10-Jan-2023	23:00		PLANNED	Approved	06-Jan-23	17:00	10-Jan-23	23:00	
239	RQ116578	OCC_202	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KANPUR_GIS(PG)	POWER GRID	D	New bay extension work - Interlock testing & Auxiliary spare bus - Gas Density monitor signals testing of Spare T- Isolators with ICT-1 for ICT-3 Future for commissioning of 400KV Ghatampur line-2 & ICT 3 (Future) by M/s GE T & D Ltd.	05-Jan-2023	10:00	05-Jan-2023	18:00		PLANNED	Approved	05-Jan-23	10:00	05-Jan-23	18:00	

240	RQ116579	OCC_202	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KANPUR_GIS(PG)	POWER GRID	D	For AMP of 706 HV SIDE MAIN BAY and 406 IV SIDE MAIN BAY (AMP-2022-23 of Equipment)	03-Jan-2023	10:00	03-Jan-2023	18:00		PLANNED	Approved	03-Jan-23	10:00	03-Jan-23	18:00	
241	RQ115777	OCC_202	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT JHATIKARA(PG)	POWER GRID	D	RTV coating of bushings , 400KV ISOLATOR RETROFITTEMNT WORK	03-Jan-2023	08:00	03-Jan-2023	18:00		PLANNED	Approved	03-Jan-23	08:00	03-Jan-23	18:00	
242	RQ115776	OCC_202	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT JHATIKARA(PG)	POWER GRID	D	RTV coating of bushings , 400KV ISOLATOR RETROFITTEMNT WORK	02-Jan-2023	08:00	02-Jan-2023	18:00		PLANNED	Approved	02-Jan-23	08:00	02-Jan-23	18:00	
243	RQ115692	OCC_202	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II (PG)	POWER GRID	D	For CSD Fine tune and Commissioning check with Spare ICT	01-Jan-2023	17:00	05-Jan-2023	23:00		PLANNED	Approved	01-Jan-23	17:00	05-Jan-23	23:00	
244	RQ115778	OCC_202	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT JHATIKARA(PG)	POWER GRID	D	RTV coating of bushings , 400KV ISOLATOR RETROFITTEMNT WORK	01-Jan-2023	08:00	01-Jan-2023	18:00		PLANNED	Approved	01-Jan-23	08:00	01-Jan-23	18:00	
245	RQ115728	OCC_202	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT AGRA FATEHBAD(UP)	UPPTCL	D	* For Annual Testing of ICT unit and Charging of 500MVA Spare Phase unit in place of ICT_II R Phase.	17-Jan-2023	09:00	19-Jan-2023	18:00		PLANNED	Approved	17-Jan-23	09:00	19-Jan-23	18:00	
246	RQ115611	OCC_202	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 1 AT UNNAO(UP)	UPPTCL	D	* For the checking and testing of BCU relay by M/s GE T D Engineer. 29.11.2022 10:59:50 INDIA (11007758) Phone 8004918184	06-Jan-2023	09:00	06-Jan-2023	17:00		PLANNED	Approved	06-Jan-23	09:00	06-Jan-23	17:00	
247	RQ115488	OCC_202	stuup_sd	TRANSFORMER	765/220 KV 315 MVA ICT 1 AT LALITPUR(LPG)	UPPTCL	C	To perform Complete Transformer Overhauling	04-Jan-2023	10:00	19-Jan-2023	18:00	LPGCL Unit-3 under shutdown for AOH	PLANNED	Approved	04-Jan-23	10:00	19-Jan-23	18:00	
248	RQ116600	OCC_202	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL)	PKTSL	D	FOR AMP WORK	03-Jan-2023	08:00	04-Jan-2023	18:00		PLANNED	Approved	03-Jan-23	08:00	04-Jan-23	18:00	
249	RQ116491	OCC_202	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-LUDHIANA(PG) (PKTCL) CKT-1	PKTCL	D	Shut Down defect Rectification work	31-Jan-2023	10:30	31-Jan-2023	16:30	Annual Maintenance	PLANNED	Approved	18-Jan-23	09:00	19-Jan-23	23:00	ATC curatilm of 200-300 MW in NR import.

250	RQ115506	OCC_202	nhpccc_sd	AC TRANS MISSION LINE CIRCUIT	400 KV PARBATI_2(NH)-SAINJ(HP) (PKTCL) CKT-1	PKTCL	C	installation/ Erection of GIB and its HV testing	01-Jan-2023	08:00	08-Jan-2023	18:00	Actually shutdown is required from 21.12.2022 to 28.12.2022. Kindly approve accordingly	PLANNED	Approved	13-Jan-23	09:00	13-Jan-23	19:00	ATC curatiltion of 200-300 MW in NR import.
251	RQ116268	OCC_202	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV GURGAON(PG)- DAULATABAD(HV) (HV) CKT-2	HVPNL	D	For providing pilot string on various towers	31-Jan-2023	10:00	31-Jan-2023	17:00		PLANNED	Approved					May club with 449
252	RQ116267	OCC_202	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV GURGAON(PG)- DAULATABAD(HV) (HV) CKT-1	HVPNL	D	For providing pilot string on various towers	30-Jan-2023	10:00	30-Jan-2023	17:00		PLANNED	Approved	30-Jan-23	10:00	30-Jan-23	17:00	
253	RQ116266	OCC_202	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV DHANODA- DAULATABAD (HV) CKT-2	HVPNL	D	For half yearly mtc of line	29-Jan-2023	10:00	29-Jan-2023	17:00		PLANNED	Approved	29-Jan-23	10:00	29-Jan-23	17:00	
254	RQ116265	OCC_202	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV DHANODA- DAULATABAD (HV) CKT-1	HVPNL	D	For half yearly mtc of line	28-Jan-2023	10:00	28-Jan-2023	17:00		PLANNED	Approved	28-Jan-23	10:00	28-Jan-23	17:00	
255	RQ116308	OCC_202	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV DHANODA- DAULATABAD (HV) CKT-2	HVPNL	D	To verify BI, BO & Protection signals in SAS	24-Jan-2023	09:00	24-Jan-2023	18:00		PLANNED	Approved	24-Jan-23	09:00	24-Jan-23	18:00	
256	RQ116307	OCC_202	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV DHANODA- DAULATABAD (HV) CKT-1	HVPNL	D	To verify BI, BO & Protection signals in SAS	23-Jan-2023	09:00	23-Jan-2023	18:00		PLANNED	Approved	23-Jan-23	09:00	23-Jan-23	18:00	
257	RQ116328	OCC_202	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)- DHANODA(HV) (HVPNL) CKT-2	HVPNL	C	For attending gas leakage, dismantling of breaker is required	16-Jan-2023	09:00	17-Jan-2023	23:00		PLANNED	Approved	16-Jan-23	09:00	17-Jan-23	23:00	
258	RQ116273	OCC_202	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV JHAJJAR(APCL) - DAULATABAD(HV) (HV) CKT-2	HVPNL	D	Replacement of porcelain insulator with polymer strings on daily basis	15-Jan-2023	10:00	27-Jan-2023	17:00		PLANNED	Approved	15-Jan-23	10:00	27-Jan-23	17:00	

259	RQ116252	OCC_202	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-2	HVPNL	D	For AMP and tightening of spacer damper	07-Jan-2023	09:00	07-Jan-2023	18:00		PLANNED	Approved	07-Jan-23	09:00	07-Jan-23	18:00	
260	RQ116304	OCC_202	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-2	HVPNL	D	To verify BI, BO & Protection signals in SAS	06-Jan-2023	09:00	06-Jan-2023	18:00		PLANNED	Approved	06-Jan-23	09:00	06-Jan-23	18:00	
261	RQ116251	OCC_202	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-1	HVPNL	D	For AMP and tightening of spacer damper	06-Jan-2023	09:00	06-Jan-2023	18:00		PLANNED	Approved	06-Jan-23	09:00	06-Jan-23	18:00	
262	RQ116303	OCC_202	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-1	HVPNL	D	To verify BI, BO & Protection signals in SAS	05-Jan-2023	09:00	05-Jan-2023	18:00		PLANNED	Approved	05-Jan-23	09:00	05-Jan-23	18:00	
263	RQ116272	OCC_202	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL) - DAULATABAD(HV) (HV) CKT-1	HVPNL	D	Replacement of porcelain insulator with polymer strings on daily basis	03-Jan-2023	10:00	14-Jan-2023	17:00		PLANNED	Approved	03-Jan-23	10:00	14-Jan-23	17:00	
264	RQ116270	OCC_202	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL) - DAULATABAD(HV) (HV) CKT-2	HVPNL	D	For pre winter maintenance of line. (Shutdown was applied in Nov month but could not be approved by NRLDC due to outage of 400kv Jhajjar- mundra D/C	02-Jan-2023	10:00	02-Jan-2023	17:00		PLANNED	Approved	02-Jan-23	10:00	02-Jan-23	17:00	
265	RQ116269	OCC_202	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL) - DAULATABAD(HV) (HV) CKT-1	HVPNL	D	For pre winter maintenance of line. (Shutdown was applied in Nov month but could not be approved by NRLDC due to outage of 400kv Jhajjar- mundra D/C	01-Jan-2023	10:00	01-Jan-2023	17:00		PLANNED	Approved	01-Jan-23	10:00	01-Jan-23	17:00	
266	RQ115958	OCC_202	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_(NP)-KANKROLI(PG) (PG) CKT-1	POWER GRID	D	For modifications in mechanical protection trips of Non switchable LR	31-Jan-2023	09:00	31-Jan-2023	13:00		PLANNED	Approved	31-Jan-23	09:00	31-Jan-23	13:00	

267	RQ116363	OCC_202	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AMRITSAR-JALANDHAR (PG) CKT-2	POWER GRID	D	FOR AMP WORKS OF LINE	30-Jan-2023	10:00	30-Jan-2023	17:00		PLANNED	Approved	30-Jan-23	10:00	30-Jan-23	17:00	
268	RQ116610	OCC_202	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWER GRID	D	'AMP of line bay Equipments and line reactor alongwith relay testing	30-Jan-2023	08:00	30-Jan-2023	18:00		PLANNED	Approved	30-Jan-23	08:00	30-Jan-23	18:00	
269	RQ116604	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-3	POWER GRID	D	Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L (AP48-AP49)	29-Jan-2023	08:00	30-Jan-2023	18:00		PLANNED	Approved	29-Jan-23	08:00	30-Jan-23	18:00	
270	RQ116465	OCC_202	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWER GRID	D	S/D required for construction of OPGW Work (Tapping to Aligarh-Kanpur GIS Line for repeater Station)	28-Jan-2023	08:00	28-Jan-2023	18:00		PLANNED	Approved	28-Jan-23	08:00	28-Jan-23	18:00	
271	RQ115959	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KANKROLI(PG) - JODHPUR(RS) (PG) CKT-1	POWER GRID	D	Line maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	27-Jan-2023	08:00	27-Jan-2023	18:00		PLANNED	Approved	27-Jan-23	08:00	27-Jan-23	18:00	
272	RQ116609	OCC_202	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-2	POWER GRID	D	'AMP of line bay Equipments and line reactor alongwith relay testing as per norms	27-Jan-2023	08:00	27-Jan-2023	18:00		PLANNED	Approved	27-Jan-23	08:00	27-Jan-23	18:00	
273	RQ116584	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-2	POWER GRID	D	Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L(AP113-AP114)	25-Jan-2023	08:00	26-Jan-2023	18:00		PLANNED	Approved	25-Jan-23	08:00	26-Jan-23	18:00	
274	RQ116585	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-3	POWER GRID	D	Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L(AP113-AP114)	25-Jan-2023	08:00	26-Jan-2023	18:00		PLANNED	Approved	25-Jan-23	08:00	26-Jan-23	18:00	

275	RQ11559 2	OCC_202	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV LUCKNOW(UP)- BAREILLY(PG) (PG) CKT-1	POWER GRID	D	For Upgradation of Bus-Bar Protection Panel from Electromechanical type to Numerical Type (Connection of CT Bus-Bar Protection Core, Interconnection of Trip Relays etc.) at 400 KV Sub-Station, Sarojini Nagar, Lucknow. During the S/D, Preventive Maintenance of 400 KV Bareilly Line Bay will also be carried out at 400 kv Sub-Station, Sarojini Nagar, Lucknow	24-Jan-2023	09:00	24-Jan-2023	18:00		PLANNED	Approved	24-Jan-23	09:00	24-Jan-23	18:00	
276	RQ11559 1	OCC_202	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SINGRAULI(NT)- LUCKNOW(UP) (PG) CKT-1	POWER GRID	D	For Upgradation of Bus-Bar Protection Panel from Electromechanical type to Numerical Type (Connection of CT Bus-Bar Protection Core, Interconnection of Trip Relays etc.) at 400 KV Sub-Station, Sarojini Nagar, Lucknow. During the S/D, Preventive Maintenance of 400 KV Singrauli Line Bay will also be carried out at 400 kv Sub-Station, Sarojini Nagar, Lucknow	23-Jan-2023	09:00	23-Jan-2023	18:00		PLANNED	Approved	23-Jan-23	09:00	23-Jan-23	18:00	Only one shutdown would be given at a time from Singrauli end

277	RQ116027	OCC_202	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1	POWER GRID	D	Live line OPGW rectification works	23-Jan-2023	08:00	25-Jan-2023	18:00	During Live line OPGW works, A/R to be kept in Non auto mode of both 400 KV Ajmer-Ajmer(rvpnl) Ckt#1 & CKT#2 from both ends as safety measure	PLANNED	Approved	23-Jan-23	08:00	25-Jan-23	18:00	
278	RQ116608	OCC_202	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-1	POWER GRID	D	'AMP of line bay Equipments and line reactor alongwith relay testing as per norms	23-Jan-2023	08:00	23-Jan-2023	18:00		PLANNED	Approved	23-Jan-23	08:00	23-Jan-23	18:00	
279	RQ116462	OCC_202	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWER GRID	D	S/D required for construction of OPGW Work (Tapping to Aligarh-Kanpur GIS Line for repeater Station)	21-Jan-2023	08:00	21-Jan-2023	18:00		PLANNED	Approved	21-Jan-23	08:00	21-Jan-23	18:00	
280	RQ116495	OCC_202	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR-HAMIRPUR (PG) CKT-1	POWER GRID	D	For replacement of disc insulator with CLR polymer insulators on alternate day basis with non auto of 400kV Banala Hamirpur TL & 400kV 400kV Banala Amritsar TL	20-Jan-2023	09:00	28-Jan-2023	18:00		PLANNED	Approved	20-Jan-23	09:00	28-Jan-23	18:00	
281	RQ115947	OCC_202	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWER GRID	D	For taking line reactor in service.	19-Jan-2023	18:00	19-Jan-2023	19:00		PLANNED	Approved	19-Jan-23	18:00	19-Jan-23	19:00	
282	RQ115961	OCC_202	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH (RS)-KANKROLI(PG) (PG) CKT-1	POWER GRID	D	Line maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	19-Jan-2023	08:00	19-Jan-2023	18:00	NON AUTO MODE OF 400 KV RAPP - CHITTORGAT H ALSO REQUIRED	PLANNED	Approved	19-Jan-23	08:00	19-Jan-23	18:00	
283	RQ116452	OCC_202	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1	POWER GRID	D	Annual PMS testing of Circuit breaker & General maintenance as per OS Manual. Also replacement of oil & cleaning of compressor.	18-Jan-2023	11:00	18-Jan-2023	17:00		PLANNED	Approved	18-Jan-23	11:00	18-Jan-23	17:00	

284	RQ116617	OCC_202	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-KANPUR (PG) CKT-1	POWER GRID	D	Installation of Circuit breaker with PIR at Main Bay-432 Under SS-34 package for diversion of Kanpur Allahabad and Kanpur Fatehpur I Line	18-Jan-2023	08:00	18-Jan-2023	18:00		PLANNED	Approved	18-Jan-23	08:00	18-Jan-23	18:00	
285	RQ115945	OCC_202	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWER GRID	D	For taking line reactor out of service.	17-Jan-2023	09:00	17-Jan-2023	10:00		PLANNED	Approved	17-Jan-23	09:00	17-Jan-23	10:00	
286	RQ115968	OCC_202	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2	POWER GRID	D	For flashover insulator replacement work	17-Jan-2023	08:00	17-Jan-2023	18:00	NON AUTO OF RAPP D - JAIPUR SOUTH	PLANNED	Approved	17-Jan-23	08:00	17-Jan-23	18:00	
287	RQ116605	OCC_202	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-1	POWER GRID	D	AMP of line bay Equipments and line reactor alongwith relay testing	17-Jan-2023	08:00	17-Jan-2023	18:00		PLANNED	Approved	17-Jan-23	08:00	17-Jan-23	18:00	
288	RQ115671	OCC_202	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ANPARA(UP) (PG) CKT-1	POWER GRID	C	INTEGRATION WITH TRANSFER BREAKER	16-Jan-2023	08:00	17-Jan-2023	18:00	SHUTDOWN IS REQUIRED	PLANNED	Approved	16-Jan-23	08:00	17-Jan-23	18:00	Only one shutdown would be given at a time from Singrauli end
289	RQ116615	OCC_202	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR (PG) CKT-1	POWER GRID	D	Installation of Circuit breaker without PIR at Main Bay-401 Under SS-34 package for diversion of Kanpur Allahabad and Kanpur Fatehpur I Line	16-Jan-2023	08:00	16-Jan-2023	18:00		PLANNED	Approved	16-Jan-23	08:00	16-Jan-23	18:00	
290	RQ116360	OCC_202	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-1	POWER GRID	C	S/D required for RAILWAY diversion work by Northern Railway for construction of Mukerian-Talwara Rail Line in Line Section 247-250 (Crossing Span 249-250)	15-Jan-2023	09:00	24-Jan-2023	18:00		PLANNED	Approved	11-Jan-23	09:00	20-Jan-23	18:00	Dates of Chamera-III S/D must be overlapped with the S/D/Necessary CEA clearance needs to be taken before charging by site/study

291	RQ11636 1	OCC_202	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-2	POWER GRID	C	S/D required for RAILWAY diversion work by Northern Railway for construction of Mukerian-Talwara Rail Line in Line Section 247-250 (Crossing Span 249-250)	15-Jan-2023	09:00	24-Jan-2023	18:00		PLANNED	Approved	11-Jan-23	09:00	20-Jan-23	18:00	Dates of Chamera-III S/D must be overlapped with the S/D/Necessary CEA clearance needs to be taken before charging by site/study
292	RQ11640 7	OCC_202	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV LUCKNOW_1-SOHAWAL (PG) CKT-1	POWER GRID	C	For tower rectification work at Loc No. 7	15-Jan-2023	08:00	17-Jan-2023	18:00		PLANNED	Approved	15-Jan-23	08:00	17-Jan-23	18:00	Balia connectivity must remain of Sohawal/All necessary CEA clearances must be taken by site before charging
293	RQ11640 8	OCC_202	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV LUCKNOW_1-SOHAWAL (PG) CKT-2	POWER GRID	C	For tower rectification work at Loc No. 7	15-Jan-2023	08:00	17-Jan-2023	18:00		PLANNED	Approved	15-Jan-23	08:00	17-Jan-23	18:00	Balia connectivity must remain of Sohawal/All necessary CEA clearances must be taken by site before charging
294	RQ11640 3	OCC_202	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-1	POWER GRID	C	S/D required to facilitate tower rectification work at Loc No. 7 of 400 KV Sohawal-Lucknow Transmission Line	15-Jan-2023	08:00	17-Jan-2023	18:00		PLANNED	Approved	15-Jan-23	08:00	17-Jan-23	18:00	All necessary CEA clearances must be taken by site before charging
295	RQ11594 2	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV DADRI(NT)-MURADNAGAR_2(UP) (PG) CKT-1	POWER GRID	D	Tr line maintenance work such as Pilot insulator fixing	14-Jan-2023	08:00	14-Jan-2023	18:00	MAY BE AVAILED IN LAST MONTH OF DEC	PLANNED	Approved	14-Jan-23	08:00	14-Jan-23	18:00	
296	RQ11595 1	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AGRA-BALLABHGARH (PG) CKT-1	POWER GRID	D	For taking line reactor in service.	13-Jan-2023	18:00	13-Jan-2023	19:00		PLANNED	Approved	13-Jan-23	18:00	13-Jan-23	19:00	
297	RQ11601 6	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1	POWER GRID	C	Stringing of 400 kV D/C Mahendragarh-Bhiwani TL at Loc.39/0-40/0	13-Jan-2023	08:00	14-Jan-2023	18:00		PLANNED	Approved	13-Jan-23	08:00	14-Jan-23	18:00	
298	RQ11567 0	OCC_202	singrauli_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	POWER GRID	C	INTEGRATION WITH TRANSFER BREAKER	13-Jan-2023	08:00	14-Jan-2023	18:00	LINE UNDER SHUTDOWN IS REQUIRED	PLANNED	Approved	13-Jan-23	08:00	14-Jan-23	18:00	Only one shutdown would be given at a time from Singrauli end
299	RQ11649 4	OCC_202	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AGRA-BALLABHGARH (PG) CKT-1	POWER GRID	D	Jumper replacement work	13-Jan-2023	08:00	13-Jan-2023	18:00		PLANNED	Approved	13-Jan-23	08:00	13-Jan-23	18:00	

300	RQ116004	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV CHITTORGARH (RS)-CHITTORGARH (PG) (PG) CKT-2	POWER GRID	D	AMP OF LINE TERMINAL EQUIPMENTS AT CHITTORGARH(PG) END AND CHITTORGARH(RVPL) END	13-Jan-2023	08:00	13-Jan-2023	18:00		PLANNED	Approved	13-Jan-23	15:00	13-Jan-23	23:00	S/D would be given from 1500 Hrs
301	RQ116616	OCC_202	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV FATEHPUR-KANPUR (PG) CKT-1	POWER GRID	D	Dis-mantling of Circuit breaker without PIR at Main Bay-432 Under SS-34 package for diversion of Kanpur Allahabad and Kanpur Fatehpur I Line	13-Jan-2023	08:00	13-Jan-2023	18:00		PLANNED	Approved	13-Jan-23	08:00	13-Jan-23	18:00	
302	RQ115943	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV DADRI(NT)-MAHARANIBAGH(PG) (PG) CKT-1	POWER GRID	D	Tr line maintenance work such as Pilot insulator fixing	13-Jan-2023	08:00	13-Jan-2023	18:00	MAY BE AVAILED IN LAST MONTH OF DEC	PLANNED	Approved	13-Jan-23	08:00	13-Jan-23	18:00	Subject to Delhi consent
303	RQ116253	OCC_202	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BAHADURGARH(PG)-KABULPUR(HV) (PG) CKT-1	POWER GRID	D	AMP, Jumper tightening and oil leakage attending in CVT	12-Jan-2023	10:00	12-Jan-2023	16:00		PLANNED	Approved	12-Jan-23	10:00	12-Jan-23	16:00	
304	RQ116614	OCC_202	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR (PG) CKT-1	POWER GRID	D	Dis-mantling of Circuit breaker with PIR at Main Bay-401 Under SS-34 package for diversion of Kanpur Allahabad and Kanpur Fatehpur I Line	12-Jan-2023	08:00	12-Jan-2023	18:00		PLANNED	Approved	12-Jan-23	08:00	12-Jan-23	18:00	
305	RQ116024	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1	POWER GRID	D	E/W to top conductor clearance rectification work in section 400-410	12-Jan-2023	08:00	13-Jan-2023	18:00	During shutdown period, A/R to be kept in Non auto mode of 400 KV Kota-merta line from both ends as safety measures	PLANNED	Approved	12-Jan-23	08:00	13-Jan-23	18:00	
306	RQ116044	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHIWADI-GURGAON (PG) CKT-1	POWER GRID	D	For Bay Equipments AMP	12-Jan-2023	08:00	12-Jan-2023	18:00		PLANNED	Approved	12-Jan-23	08:00	12-Jan-23	18:00	

307	RQ116003	OCC_202	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH (RS)-CHITTORGARH (PG) CKT-1	POWER GRID	D	AMP OF LINE TERMINAL EQUIPMENTS AT CHITTORGARH(PG) END AND CHITTORGARH(RVP NL) END	12-Jan-2023	08:00	12-Jan-2023	18:00		PLANNED	Approved	12-Jan-23	15:00	12-Jan-23	23:00	S/D would be given from 1500 Hrs
308	RQ116453	OCC_202	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1	POWER GRID	D	Annual PMS testing of Circuit breaker & General maintenance as per OS Manual. Also replacement of oil & cleaning of compressor.	11-Jan-2023	11:00	11-Jan-2023	17:00		PLANNED	Approved	11-Jan-23	11:00	11-Jan-23	17:00	
309	RQ116256	OCC_202	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1	POWER GRID	D	Bay mtc, relay testing and defect rectification	11-Jan-2023	10:00	11-Jan-2023	16:00		PLANNED	Approved	11-Jan-23	10:00	11-Jan-23	16:00	
310	RQ116492	OCC_202	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1	POWER GRID	D	For aviation globes	11-Jan-2023	09:00	30-Jan-2023	18:00		PLANNED	Approved	11-Jan-23	09:00	30-Jan-23	16:30	Only one shutdown would be given from Parbati and Koldam at a time/S/D revival must happen before 1630 Hrs
311	RQ115950	OCC_202	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRABALLABHGARH (PG) CKT-1	POWER GRID	D	For taking line reactor out of service.	11-Jan-2023	09:00	11-Jan-2023	10:00		PLANNED	Approved	11-Jan-23	09:00	11-Jan-23	10:00	
312	RQ116493	OCC_202	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAMIRPUR-PARBATI POOLING BANALA (PG) CKT-1	POWER GRID	D	For replacement of disc insulator with CLR polymer insulators on alternate day basis with non auto of 400kV Banala Amritsar TL & 400kV Hamirpur Jalandhar TL	11-Jan-2023	09:00	30-Jan-2023	18:00		PLANNED	Approved	11-Jan-23	09:00	30-Jan-23	16:30	Only one shutdown would be given from Parbati and Koldam at a time/S/D revival must happen before 1630 Hrs
313	RQ116031	OCC_202	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA-DWARKA (PG) CKT-1	POWER GRID	D	OPGW tightening Work - Non Auto reclosure mode	11-Jan-2023	08:00	20-Jan-2023	18:00		PLANNED	Approved	11-Jan-23	08:00	20-Jan-23	18:00	

314	RQ116025	OCC_202	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	POWER GRID	D	Line maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	11-Jan-2023	08:00	11-Jan-2023	18:00	During shutdown period, A/R to be kept in Non auto mode of 400 KV Shreecement (Beawar)-merta line from both ends as safety measure	PLANNED	Approved	11-Jan-23	08:00	11-Jan-23	18:00	
315	RQ115974	OCC_202	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2	POWER GRID	D	GIB erection work	10-Jan-2023	17:00	10-Jan-2023	23:00		PLANNED	Approved	10-Jan-23	17:00	10-Jan-23	23:00	
316	RQ116257	OCC_202	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-DEEPALPUR(JHKT) (PG) CKT-1	POWER GRID	D	Bay mtc, relay testing and defect rectification	10-Jan-2023	10:00	10-Jan-2023	16:00		PLANNED	Approved	10-Jan-23	10:00	10-Jan-23	16:00	
317	RQ116197	OCC_202	rappc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_(NP)-KANKROLI(PG) (PG) CKT-1	POWER GRID	D	Tan Delta Measurement of 0-513-CT-10, 0-513-CVT-2 (Kankroli Line) and preventative maintenance of DS, CB and Relays	10-Jan-2023	09:00	10-Jan-2023	20:00		PLANNED	Approved	10-Jan-23	09:00	10-Jan-23	20:00	
318	RQ116564	OCC_202	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-1	POWER GRID	C	For NHAI Diversion	10-Jan-2023	08:00	25-Jan-2023	18:00		PLANNED	Approved	10-Jan-23	08:00	25-Jan-23	18:00	No other continuous shutdown would be given from Agra end/All necessary CEA clearances must be taken by site before charging
319	RQ116496	OCC_202	nhpccc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_2(NH)-URI_1(NH) (PG) CKT-1	POWER GRID	D	Maintenance of Line equipments	10-Jan-2023	08:00	11-Jan-2023	18:00		PLANNED	Approved	10-Jan-23	08:00	11-Jan-23	18:00	
320	RQ115948	OCC_202	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-3	POWER GRID	D	For taking line reactor in service.	09-Jan-2023	18:00	09-Jan-2023	19:00		PLANNED	Approved	09-Jan-23	18:00	09-Jan-23	19:00	
321	RQ115973	OCC_202	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1	POWER GRID	D	GIB erection work	09-Jan-2023	15:00	09-Jan-2023	23:00		PLANNED	Approved	09-Jan-23	17:00	09-Jan-23	23:00	S/D could be given from 1700 Hrs

322	RQ116196	OCC_202	rappc_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1	POWER GRID	D	Tan Delta Measurement of 0-513-CT-10, 0-513-CVT-2 (Kankroli Line) and preventative maintenance of DS, CB and Relays	09-Jan-2023	09:00	09-Jan-2023	20:00		PLANNED	Approved	09-Jan-23	09:00	09-Jan-23	20:00	
323	RQ115946	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-3	POWER GRID	D	For taking line reactor out of service.	09-Jan-2023	09:00	09-Jan-2023	10:00		PLANNED	Approved	09-Jan-23	09:00	09-Jan-23	10:00	
324	RQ116388	OCC_202	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BALIASOHWAL (PG) CKT-2	POWER GRID	D	AMP work	09-Jan-2023	08:00	09-Jan-2023	18:00		PLANNED	Approved	09-Jan-23	08:00	09-Jan-23	18:00	
325	RQ116005	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH (RS) (PG) CKT-1	POWER GRID	D	AMP OF LINE TERMINAL EQUIPMENTS AT CHITTORGARH(PG) END AND CHITTORGARH(RVP) END	09-Jan-2023	08:00	09-Jan-2023	18:00		PLANNED	Approved	09-Jan-23	15:00	09-Jan-23	23:00	S/D would be given from 1500 Hrs
326	RQ115944	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV HAPUR(UP)-MORADABAD(UP) (PG) CKT-1	POWER GRID	D	Diversion of Hapur-Moradabad line Loc-171-173	09-Jan-2023	08:00	31-Jan-2023	18:00		PLANNED	Approved	09-Jan-23	08:00	31-Jan-23	18:00	
327	RQ115643	OCC_202	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1	POWER GRID	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	08-Jan-2023	08:00	08-Jan-2023	18:00		PLANNED	Approved	08-Jan-23	08:00	08-Jan-23	18:00	
328	RQ116262	OCC_202	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV DEHRADUN-ABDULLAPUR (PG) CKT-2	POWER GRID	D	For Annual Maintenance work	07-Jan-2023	10:00	07-Jan-2023	14:00	Kindly Approve	PLANNED	Approved	07-Jan-23	10:00	07-Jan-23	14:00	
329	RQ115645	OCC_202	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	POWER GRID	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	07-Jan-2023	08:00	07-Jan-2023	18:00		PLANNED	Approved	07-Jan-23	08:00	07-Jan-23	18:00	
330	RQ116028	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV JHATIKARA-DWARKA (PG) CKT-1	POWER GRID	D	DROPPER JUMPER ISOLATOR RETROFITMENT	07-Jan-2023	08:00	08-Jan-2023	18:00		PLANNED	Approved	07-Jan-23	5:00	08-Jan-23	11:00	S/D could be given from 0500 to 1100 Hrs/delhi consent required

331	RQ116261	OCC_202	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHRADUN-ABDULLAPUR (PG) CKT-1	POWER GRID	D	For Annual Maintenance work	06-Jan-2023	10:00	06-Jan-2023	14:00	Kindly Approve	PLANNED	Approved	06-Jan-23	10:00	06-Jan-23	14:00	
332	RQ116212	OCC_202	rappc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_(NP)-KOTA(PG) (PG) CKT-1	POWER GRID	D	Tan Delta measurement of 0-513-CVT-3(Kota Line) and preventative maintenance of DS	06-Jan-2023	09:00	06-Jan-2023	20:00		PLANNED	Approved	06-Jan-23	09:00	06-Jan-23	20:00	
333	RQ116017	OCC_202	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-2	POWER GRID	C	Stringing of 400 kV D/C Mahendragarh-Bhiwani TL at Loc.34/0-35/0	06-Jan-2023	08:00	07-Jan-2023	18:00		PLANNED	Approved	06-Jan-23	08:00	07-Jan-23	18:00	
334	RQ116018	OCC_202	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-3	POWER GRID	C	Stringing of 400 kV D/C Mahendragarh-Bhiwani TL at Loc.34/0-35/0	06-Jan-2023	08:00	06-Jan-2023	18:00		PLANNED	Approved	06-Jan-23	08:00	06-Jan-23	18:00	
335	RQ116486	OCC_202	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-AGRA(UP) (PG) CKT-1	POWER GRID	D	For replacement of CLR and resolving clearance issue	06-Jan-2023	08:00	06-Jan-2023	18:00		PLANNED	Approved	06-Jan-23	08:00	06-Jan-23	18:00	
336	RQ116613	OCC_202	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-2	POWER GRID	D	Replacement of damage conductor at loc 604.	06-Jan-2023	08:00	06-Jan-2023	18:00		PLANNED	Approved	06-Jan-23	08:00	06-Jan-23	18:00	
337	RQ115941	OCC_202	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR(UP)-MORADABAD(UP) (PG) CKT-1	POWER GRID	D	Tr line maintenance work such as Pilot insulator fixing , CC ring , Gr ring etc	06-Jan-2023	08:00	06-Jan-2023	18:00	MAY BE AVAILED IN LAST MONTH OF DEC	PLANNED	Approved	06-Jan-23	08:00	06-Jan-23	18:00	

338	RQ116488	OCC_202	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1	POWER GRID	D	Line is strung on multi circuit tower having 400kV Banala - Hamirpur & 400kV Banala - Parbati-3 on one side & 400kV Banala - Amritsar & 400kV Banala Koldam on other side. SD of Lines required on alternate day basis for replacement of disc insulator with CLR polymer insulators with non auto of 400kV Banala-Koldam and 400kV Banala-Amritsar TL.	05-Jan-2023	09:00	08-Jan-2023	18:00	SD of Lines required on alternate day basis for replacement of disc insulator with CLR polymer insulators with non auto of 400kV Banala-Koldam and 400kV Banala-Amritsar TL.	PLANNED	Approved	05-Jan-23	09:00	08-Jan-23	16:30	Only one shutdown would be given from Parbati and Koldam at a time/S/D revival must happen before 1630 Hrs
339	RQ116485	OCC_202	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAMIRPUR-PARBATI POOLING BANALA (PG) CKT-1	POWER GRID	D	Line is strung on multi circuit tower having 400kV Banala - Hamirpur & 400kV Banala - Parbati-3 on one side & 400kV Banala - Amritsar & 400kV Banala Koldam on other side. SD of Lines required on alternate day basis for replacement of disc insulator with CLR polymer insulators with non auto of 400kV Banala-Koldam and 400kV Banala-Amritsar TL.	05-Jan-2023	09:00	08-Jan-2023	18:00	SD of Lines required on alternate day basis for replacement of disc insulator with CLR polymer insulators with non auto of 400kV Banala-Koldam and 400kV Banala-Amritsar TL.	PLANNED	Approved	05-Jan-23	09:00	08-Jan-23	16:30	Only one shutdown would be given from Parbati and Koldam at a time/S/D revival must happen before 1630 Hrs
340	RQ116619	OCC_202	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-PANKI(UP) (PG) CKT-1	POWER GRID	C	Overhauling of pneumatic drive mechanism of ABB make CB for 400 kV kanpur Panki 1 Line at Panki UPPTCL end	05-Jan-2023	08:00	07-Jan-2023	18:00	In case of non-availability of TBC bay at UPPTCL Panki end.	PLANNED	Approved	05-Jan-23	08:00	07-Jan-23	18:00	

341	RQ115960	OCC_202	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-KANKROLI (PG) CKT-1	POWER GRID	D	Line maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	05-Jan-2023	08:00	05-Jan-2023	18:00		PLANNED	Approved	05-Jan-23	08:00	05-Jan-23	18:00	
342	RQ116209	OCC_202	rappc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH (RS) (PG) CKT-1	POWER GRID	D	Tan delta measurement of 0-513-CT-5 & 0-513-CVT-1 and preventive maintenance of DS, CB & DS.	04-Jan-2023	09:00	04-Jan-2023	20:00		PLANNED	Approved	04-Jan-23	15:00	04-Jan-23	23:00	S/D would be given from 1500 Hrs
343	RQ116006	OCC_202	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1	POWER GRID	D	Modification of terminal connector for attending the repeated hotspot of line isolator AT BAWANA	04-Jan-2023	08:00	04-Jan-2023	18:00		PLANNED	Approved	04-Jan-23	08:00	04-Jan-23	18:00	
344	RQ116026	OCC_202	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-1	POWER GRID	D	Line maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	04-Jan-2023	08:00	05-Jan-2023	18:00		PLANNED	Approved	04-Jan-23	08:00	05-Jan-23	18:00	
345	RQ116208	OCC_202	rappc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH (RS) (PG) CKT-1	POWER GRID	D	Tan delta measurement of 0-513-CT-3, 0-513-CT-4 and preventive maintenance of DS.	03-Jan-2023	09:00	03-Jan-2023	20:00		PLANNED	Approved	03-Jan-23	15:00	03-Jan-23	23:00	S/D would be given from 1500 Hrs
346	RQ116618	OCC_202	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-2	POWER GRID	D	AMP Work at NTPC Auraiya end	03-Jan-2023	08:00	03-Jan-2023	18:00		PLANNED	Approved	03-Jan-23	08:00	03-Jan-23	18:00	
347	RQ116023	OCC_202	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-3	POWER GRID	D	AMP OF LINE TERMINAL EQUIPMENTS AT HISAR END	03-Jan-2023	08:00	03-Jan-2023	18:00		PLANNED	Approved	03-Jan-23	08:00	03-Jan-23	18:00	
348	RQ116036	OCC_202	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1	POWER GRID	D	FOR COMMISSIONING OF BYPASS ARRANGEMENT OF 400KV BBMB BHIWANI TO FATEHABAD LINE VIA HISAR BYPASS	02-Jan-2023	08:00	02-Jan-2023	18:00		PLANNED	Approved	02-Jan-23	08:00	02-Jan-23	18:00	

349	RQ116034	OCC_202	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHABAD-HISSAR (PG) CKT-1	POWER GRID	D	FOR COMMISSIONING OF BYPASS ARRANGEMENT OF 400KV BBMB BHIWANI TO FATEHABAD LINE VIA HISAR BYPASS	02-Jan-2023	08:00	02-Jan-2023	18:00		PLANNED	Approved	02-Jan-23	08:00	02-Jan-23	18:00	
350	RQ116475	OCC_202	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(PG)-MORADABAD(UP) (PG) CKT-2	POWER GRID	D	For LILO arrangement/tapping at 765/400/220 KV GIS Rampur S/S	02-Jan-2023	08:00	02-Jan-2023	18:00		PLANNED	Approved	02-Jan-23	08:00	02-Jan-23	18:00	
351	RQ115949	OCC_202	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BALLABHGARH (PG) CKT-1	POWER GRID	D	Tr line maintenance work such as Pilot insulator fixing , CC ring , Gr ring etc	01-Jan-2023	10:00	01-Jan-2023	18:00	MAY BE AVAILED IN LAST MONTH OF DEC	PLANNED	Approved	01-Jan-23	10:00	01-Jan-23	18:00	
352	RQ116334	OCC_202	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH) - KISHENPUR(PG) (PG) CKT-2	POWER GRID	D	"400KV Dulhasti Kishenpur Line 2 at present has towers constructed for D/C Line but at present stringing has been done for one circuit only. Now stringing of 2nd circuit is being executed for evacuation of Power from Pakaldul HEP in Chenab Valley HEPs approved in 2nd meeting of NRSCT. "	01-Jan-2023	09:00	31-Jan-2023	18:00		PLANNED	Approved	01-Jan-23	09:00	31-Jan-23	16:30	S/D must be returned before 1630 Hrs/Subject to NHPC consent
353	RQ116429	OCC_202	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWER GRID	D	A/R into non auto mode for Live Line OPGW Work	01-Jan-2023	08:00	31-Jan-2023	18:00		PLANNED	Approved	01-Jan-23	08:00	31-Jan-23	18:00	
354	RQ115953	OCC_202	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(PG)-NAWADA(HV) (PG) CKT-1	POWER GRID	C	For NHAI Diversion work	01-Jan-2023	08:00	15-Jan-2023	18:00		PLANNED	Approved	01-Jan-23	08:00	15-Jan-23	18:00	All necessary CEA clearances must be taken by site before charging/Subject to haryana consent and no other S/D from nawada end
355	RQ116565	OCC_202	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-2	POWER GRID	C	For NHAI Diversion	01-Jan-2023	08:00	31-Jan-2023	18:00		PLANNED	Approved	01-Jan-23	08:00	31-Jan-23	18:00	No other continuous shutdown would be given from Agra end/All necessary CEA clearances must be taken by site before charging

356	RQ116591	OCC_202	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANAMANESAR (PG) CKT-2	POWER GRID	D	Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L(AP86-AP87)	01-Jan-2023	08:00	03-Jan-2023	18:00		PLANNED	Approved	01-Jan-23	08:00	03-Jan-23	18:00	Subject to no other S/D would be given from both ends
357	RQ116590	OCC_202	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANAMANESAR (PG) CKT-1	POWER GRID	D	Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L(AP86-AP87)	01-Jan-2023	08:00	03-Jan-2023	18:00		PLANNED	Approved	01-Jan-23	08:00	03-Jan-23	18:00	Subject to no other S/D would be given from both ends
358	RQ116472	OCC_202	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(PG)-MORADABAD(PG) (PG) CKT-2	POWER GRID	C	Actual S/D required from 22.12.22 to 24.12.22 for tower erection work under construction LILO of 400 KV Bareilly-Moradabad Line at 765/400/220 KV GIS Rampur S/S to avoid induction.	01-Jan-2023	08:00	03-Jan-2023	18:00		PLANNED	Approved	01-Jan-23	08:00	03-Jan-23	18:00	All necessary CEA clearances must be taken by site before charging
359	RQ116035	OCC_202	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-1	POWER GRID	D	FOR COMMISSIONING OF BYPASS ARRANGEMENT OF 400KV PG BHIWANI-1 MOGA-1 LINE VIA BYPASS ARRANGEMENT AT HISAR SS	01-Jan-2023	08:00	01-Jan-2023	18:00		PLANNED	Approved	01-Jan-23	08:00	01-Jan-23	18:00	
360	RQ116037	OCC_202	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-1	POWER GRID	D	FOR COMMISSIONING OF BYPASS ARRANGEMENT OF 400KV PG BHIWANI-1 MOGA-1 LINE VIA BYPASS ARRANGEMENT AT HISAR SS	01-Jan-2023	08:00	01-Jan-2023	18:00		PLANNED	Approved	01-Jan-23	08:00	01-Jan-23	18:00	
361	RQ115765	OCC_202	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1	POWER GRID	D	Line maintenance work.	01-Jan-2023	08:00	01-Jan-2023	18:00	Kindly approve for 26.12.2022	PLANNED	Approved	01-Jan-23	08:00	01-Jan-23	18:00	
362	RQ116433	OCC_202	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWER GRID	D	OPGW works in river crossing span . under Project Head (Reliable communication scheme of ULDC works).	01-Jan-2023	08:00	01-Jan-2023	18:00	MAY BE AVAILED IN LAST MONTH OF DEC	PLANNED	Approved	01-Jan-23	08:00	01-Jan-23	18:00	

363	RQ11637 1	OCC_202	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NALLAGARH(P G)- KOLDAM(NT) (PG) CKT-1	POWER GRID	D	Non auto Mode required for Additional Earthing at Tower No 21,40,54,68,83,	01-Jan-2023	08:00	15-Jan-2023	18:00	Non Shutdown activity	PLANNED	Approved	01-Jan-23	08:00	15-Jan-23	18:00	
364	RQ11656 2	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MOGA- HISSAR (PG) CKT-1	POWER GRID	D	TO ATTEND R PHASE 400KV HISSAR-MOGA 1 LINE CVT OIL SEAPAGE AT HISSAR END	01-Jan-2023	08:00	01-Jan-2023	18:00		PLANNED	Approved	01-Jan-23	08:00	01-Jan-23	18:00	
365	RQ11551 4	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BASSI- BHIWADI (PG) CKT-1	POWER GRID	D	For Over Head Crossing of 765 KV D/C (Hexa) Sikar- Aligarh Transmission line(Under Construction)	01-Jan-2023	08:00	02-Jan-2023	18:00	only non auto mode. Kindly approve from 20.12.2022 to 22.12.2022	PLANNED	Approved	01-Jan-23	08:00	02-Jan-23	18:00	
366	RQ11551 2	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KANPUR- BALLABHGAR H (PG) CKT-1	POWER GRID	D	For Over Head Crossing of 765 KV D/C (Hexa) Sikar- Aligarh Transmission line(Under Construction)	01-Jan-2023	08:00	03-Jan-2023	18:00	Only for Non auto .Kindly approve from 15.12.2022 to 17.12.2022	PLANNED	Approved	01-Jan-23	08:00	03-Jan-23	18:00	
367	RQ11551 5	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AGRA- BHIWADI (PG) CKT-1	POWER GRID	D	For Over Head Crossing of 765 KV D/C (Hexa) Sikar- Aligarh Transmission line(Under Construction)	01-Jan-2023	08:00	03-Jan-2023	18:00	only non auto mode. Kindly approve from 24.12.2022 to 27.12.2022	PLANNED	Approved	01-Jan-23	08:00	03-Jan-23	18:00	
368	RQ11551 6	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AGRA- BHIWADI (PG) CKT-2	POWER GRID	D	For Over Head Crossing of 765 KV D/C (Hexa) Sikar- Aligarh Transmission line(Under Construction)	01-Jan-2023	08:00	03-Jan-2023	18:00	only non auto mode. Kindly approve from 24.12.2022 to 27.12.2022	PLANNED	Approved	01-Jan-23	08:00	03-Jan-23	18:00	
369	RQ11643 4	OCC_202	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV CHAMBA- JALANDHAR (PG) CKT-1	POWER GRID	D	LIVE LINE OPGW INSTALLATION WORK (Relay setting for TX line must be in NON AUTO MODE during OPGW installation work)	01-Jan-2023	07:00	31-Jan-2023	18:00	Non Shutdown activity	PLANNED	Approved	01-Jan-23	07:00	31-Jan-23	18:00	
370	RQ11643 5	OCC_202	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV CHAMBA- JALANDHAR (PG) CKT-2	POWER GRID	D	LIVE LINE OPGW INSTALLATION WORK (Relay setting for TX line must be in NON AUTO MODE during OPGW installation work)	01-Jan-2023	07:00	31-Jan-2023	18:00	Non Shutdown activity	PLANNED	Approved	01-Jan-23	07:00	31-Jan-23	18:00	

371	RQ116386	OCC_202	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(P) (PS) CKT-2	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	31-Jan-2023	08:00	31-Jan-2023	18:00		PLANNED	Approved	31-Jan-23	08:00	31-Jan-23	18:00	
372	RQ116385	OCC_202	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(P) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	27-Jan-2023	08:00	27-Jan-2023	18:00		PLANNED	Approved	27-Jan-23	08:00	27-Jan-23	18:00	
373	RQ116645	OCC_202	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Installation of meters for Implementation of SAMAST Scheme in Punjab	27-Jan-2023	08:00	27-Jan-2023	18:00		PLANNED	Approved	27-Jan-23	08:00	27-Jan-23	18:00	
374	RQ116643	OCC_202	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(P) (PS) CKT-1	PSTCL	D	Installation of meters for Implementation of SAMAST Scheme in Punjab	27-Jan-2023	08:00	27-Jan-2023	18:00		PLANNED	Approved	27-Jan-23	08:00	27-Jan-23	18:00	
375	RQ116642	OCC_202	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MOGA(PG) (PS) CKT-1	PSTCL	D	Installation of meters for Implementation of SAMAST Scheme in Punjab	27-Jan-2023	08:00	27-Jan-2023	18:00		PLANNED	Approved	27-Jan-23	08:00	27-Jan-23	18:00	
376	RQ116640	OCC_202	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(P) (PS) CKT-1	PSTCL	D	Installation of meters for Implementation of SAMAST Scheme in Punjab	27-Jan-2023	08:00	27-Jan-2023	18:00		PLANNED	Approved	27-Jan-23	08:00	27-Jan-23	18:00	
377	RQ116644	OCC_202	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(P) (PS) CKT-2	PSTCL	D	Installation of meters for Implementation of SAMAST Scheme in Punjab	27-Jan-2023	08:00	27-Jan-2023	18:00		PLANNED	Approved	27-Jan-23	08:00	27-Jan-23	18:00	
378	RQ116641	OCC_202	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(P) (PS) CKT-2	PSTCL	D	Installation of meters for Implementation of SAMAST Scheme in Punjab	27-Jan-2023	08:00	27-Jan-2023	18:00		PLANNED	Approved	27-Jan-23	08:00	27-Jan-23	18:00	
379	RQ116625	OCC_202	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2	PSTCL	D	Installation of meters for Implementation of SAMAST Scheme in Punjab	23-Jan-2023	11:30	23-Jan-2023	12:30		PLANNED	Approved	23-Jan-23	11:30	23-Jan-23	12:30	
380	RQ116624	OCC_202	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Installation of meters for Implementation of SAMAST Scheme in Punjab	23-Jan-2023	11:00	23-Jan-2023	12:00		PLANNED	Approved	23-Jan-23	11:00	23-Jan-23	12:00	

381	RQ115598	OCC_202	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-2	PSTCL	D	Protection Testing	23-Jan-2023	08:00	23-Jan-2023	18:00		PLANNED	Approved	23-Jan-23	08:00	23-Jan-23	18:00	
382	RQ116421	OCC_202	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	23-Jan-2023	08:00	23-Jan-2023	18:00		PLANNED	Approved	23-Jan-23	08:00	23-Jan-23	18:00	
383	RQ116647	OCC_202	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-2	PSTCL	D	Installation of meters for Implementation of SAMAST Scheme in Punjab	23-Jan-2023	08:00	23-Jan-2023	18:00		PLANNED	Approved	23-Jan-23	08:00	23-Jan-23	18:00	
384	RQ116646	OCC_202	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-1	PSTCL	D	Installation of meters for Implementation of SAMAST Scheme in Punjab	23-Jan-2023	08:00	23-Jan-2023	18:00		PLANNED	Approved	23-Jan-23	08:00	23-Jan-23	18:00	
385	RQ116392	OCC_202	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1	PSTCL	D	For Jumper Tightening, and tree cutting From Tower No.101 to 130	23-Jan-2023	08:00	23-Jan-2023	18:00		PLANNED	Approved	23-Jan-23	08:00	23-Jan-23	18:00	
386	RQ115600	OCC_202	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	20-Jan-2023	08:00	20-Jan-2023	18:00		PLANNED	Approved	20-Jan-23	08:00	20-Jan-23	18:00	
387	RQ115605	OCC_202	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-1	PSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	17-Jan-2023	08:00	17-Jan-2023	18:00		PLANNED	Approved	17-Jan-23	08:00	17-Jan-23	18:00	
388	RQ115599	OCC_202	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	16-Jan-2023	08:00	16-Jan-2023	18:00		PLANNED	Approved	16-Jan-23	08:00	16-Jan-23	18:00	
389	RQ115601	OCC_202	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-1	PSTCL	D	Jumper Checking /Tightning of dead end towers and tree trimming etc. & Protection Testing	16-Jan-2023	08:00	18-Jan-2023	18:00		PLANNED	Approved	16-Jan-23	08:00	18-Jan-23	18:00	
390	RQ116383	OCC_202	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1	PSTCL	D	For Jumper Tightening, and tree cutting From Tower No. 77 to 100	16-Jan-2023	08:00	16-Jan-2023	18:00		PLANNED	Approved	16-Jan-23	08:00	16-Jan-23	18:00	

391	RQ115604	OCC_202	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(P5) (PS) CKT-1	PSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	12-Jan-2023	08:00	12-Jan-2023	18:00		PLANNED	Approved	12-Jan-23	08:00	12-Jan-23	18:00	
392	RQ115596	OCC_202	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAJPURA TPS(P5G)-NAKODAR(P5G) (PS) CKT-2	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	11-Jan-2023	08:00	11-Jan-2023	18:00		PLANNED	Approved	11-Jan-23	08:00	11-Jan-23	18:00	
393	RQ116394	OCC_202	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AMRITSAR(P5G)-MAKHU(P5) (PSTCL) CKT-2	PSTCL	D	For Jumper Tightening, and tree cutting From Tower No. 131 to 160	11-Jan-2023	08:00	11-Jan-2023	18:00		PLANNED	Approved	11-Jan-23	08:00	11-Jan-23	18:00	
394	RQ115603	OCC_202	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV TALWANDI SABOO(P5G)-MUKTSAR(P5) (PS) CKT-1	PSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	10-Jan-2023	08:00	10-Jan-2023	18:00		PLANNED	Approved	10-Jan-23	08:00	10-Jan-23	18:00	
395	RQ115595	OCC_202	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAJPURA TPS(P5G)-NAKODAR(P5G) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	09-Jan-2023	08:00	09-Jan-2023	18:00		PLANNED	Approved	09-Jan-23	08:00	09-Jan-23	18:00	
396	RQ115602	OCC_202	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV TALWANDI SABOO(P5G)-DHURI(P5) (PS) CKT-2	PSTCL	D	Jumper Checking /Tightening of dead end towers and tree trimming etc. & Protection Testing	09-Jan-2023	08:00	11-Jan-2023	18:00		PLANNED	Approved	09-Jan-23	08:00	11-Jan-23	18:00	
397	RQ116393	OCC_202	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AMRITSAR(P5G)-MAKHU(P5) (PSTCL) CKT-2	PSTCL	D	For Jumper Tightening, and tree cutting From Tower No. 101 to 130	09-Jan-2023	08:00	09-Jan-2023	18:00		PLANNED	Approved	09-Jan-23	08:00	09-Jan-23	18:00	
398	RQ116380	OCC_202	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV TALWANDI SABOO(P5G)-NAKODAR(P5G) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	06-Jan-2023	08:00	06-Jan-2023	18:00		PLANNED	Approved	06-Jan-23	08:00	06-Jan-23	18:00	
399	RQ116379	OCC_202	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV TALWANDI SABOO(P5G)-NAKODAR(P5G) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	02-Jan-2023	08:00	02-Jan-2023	18:00		PLANNED	Approved	02-Jan-23	08:00	02-Jan-23	18:00	
400	RQ115597	OCC_202	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-1	PSTCL	D	Jumper Checking /Tightening of dead end towers and tree trimming etc.	02-Jan-2023	08:00	04-Jan-2023	18:00		PLANNED	Approved	02-Jan-23	08:00	04-Jan-23	18:00	

401	RQ116384	OCC_202	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2	PSTCL	D	For Jumper Tightening, and tree cutting From Tower No. 77 to 100	02-Jan-2023	08:00	02-Jan-2023	18:00		PLANNED	Approved	02-Jan-23	08:00	02-Jan-23	18:00	
402	RQ115593	OCC_202	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2	PSTCL	D	OPGW Work - Non Auto reclosure mode	01-Jan-2023	06:00	31-Jan-2023	18:00		PLANNED	Approved	01-Jan-23	06:00	31-Jan-23	18:00	
403	RQ115632	OCC_202	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ANTA(RS)-KOTA(PG) (RS) CKT-1	RRVPNL	D	Half Yearly and Quarterly Maintenance	31-Jan-2023	08:00	31-Jan-2023	18:00		PLANNED	Approved	31-Jan-23	08:00	31-Jan-23	18:00	
404	RQ115663	OCC_202	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SURATGARH SCTPS(RVUN)-BIKANER(RS) (RS) CKT-1	RRVPNL	D	Annual Outage works (Hardware Correction & Spacer Correction)	31-Jan-2023	08:00	31-Jan-2023	18:00		PLANNED	Approved	31-Jan-23	14:00	31-Jan-23	23:00	S/D could be given from 1400 Hrs
405	RQ115635	OCC_202	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ANTA-CHHABRA (RS) CKT-1	RRVPNL	D	Half Yearly and Quarterly Maintenance	30-Jan-2023	08:00	30-Jan-2023	18:00		PLANNED	Approved	30-Jan-23	08:00	30-Jan-23	18:00	
406	RQ115630	OCC_202	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1	RRVPNL	D	Half Yearly maintenance work of associated equipments of 400 kV Ajmer-Deedwana Line & Bay (406)	23-Jan-2023	08:00	23-Jan-2023	18:00		PLANNED	Approved	23-Jan-23	14:00	23-Jan-23	23:00	S/D could be given from 1400 Hrs
407	RQ115664	OCC_202	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ANTA-CHHABRA SCTPS (RS) CKT-1	RRVPNL	D	Half Yearly and Quarterly Maintenance	20-Jan-2023	08:00	20-Jan-2023	18:00		PLANNED	Approved	20-Jan-23	08:00	20-Jan-23	18:00	
408	RQ115654	OCC_202	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AJMER-BHILWARA (RS) CKT-2	RRVPNL	D	maintenance work of associated equipments at both end	20-Jan-2023	08:00	20-Jan-2023	18:00		PLANNED	Approved	20-Jan-23	14:00	20-Jan-23	23:00	S/D could be given from 1400 Hrs
409	RQ115660	OCC_202	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	D	1. Calibration of line metering CTs and Energy meters. 2. Annual maintenance and testing of Line/Bay equipments.	20-Jan-2023	08:00	21-Jan-2023	18:00		PLANNED	Approved	20-Jan-23	08:00	21-Jan-23	18:00	Could be given on Daily Basis

410	RQ115657	OCC_202	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ANTA-KALISINDH (RS) CKT-1	RRVPN L	D	Half Yearly and Quarterly Maintenance	19-Jan-2023	08:00	19-Jan-2023	18:00		PLANNED	Approved	19-Jan-23	08:00	19-Jan-23	18:00	
411	RQ115653	OCC_202	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AJMER-BHILWARA (RS) CKT-1	RRVPN L	D	maintenance work of associated equipments at both end	19-Jan-2023	08:00	19-Jan-2023	18:00		PLANNED	Approved	19-Jan-23	14:00	19-Jan-23	23:00	S/D could be given from 1400 Hrs
412	RQ115639	OCC_202	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHILWARA-CHITTORGARH (RS) CKT-2	RRVPN L	D	1. Yearly maintenance work of associated equipments of 400 kV Bhilwara -Chitor Ckt-2 Line & Bay (4152B) & TIE bay400 kV Bhilwara -Chitor Ckt-1 (4152T) 2.Carrier protection wiring and testing as desired by PLCC wing.	18-Jan-2023	08:00	18-Jan-2023	18:00		PLANNED	Approved	18-Jan-23	15:00	18-Jan-23	23:00	S/D would be given from 1500 Hrs
413	RQ115656	OCC_202	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2	RRVPN L	D	Maintenance at both end.1. Calibration of line metering CT's and Energy meters. 2. Annual maintenance and testing of Line/Bay equipments.	18-Jan-2023	08:00	19-Jan-2023	18:00		PLANNED	Approved	18-Jan-23	08:00	19-Jan-23	18:00	Could be given on Daily Basis
414	RQ115638	OCC_202	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHILWARA-CHITTORGARH (RS) CKT-1	RRVPN L	D	Yearly maintenance work of associated equipments of 400 kV Bhilwara -Chitor Ckt-1 Line & Bay (4252B) & TIE bay 400 kV Bhilwara - Chitor Ckt-1 Line (4252T)	17-Jan-2023	08:00	17-Jan-2023	18:00		PLANNED	Approved	17-Jan-23	15:00	17-Jan-23	23:00	S/D would be given from 1500 Hrs
415	RQ115658	OCC_202	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-1	RRVPN L	D	As per patrolling report of M/s Ramelex Pvt Ltd Pune for the M/o Nov-2022 Jumper Nut Bolt Missing , Loosening , Need to be Tightened at various Locations	16-Jan-2023	08:00	22-Jan-2023	18:00		PLANNED	Approved	16-Jan-23	08:00	22-Jan-23	18:00	Approved on daily basis subject to real time grid conditions.

416	RQ115655	OCC_202	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPN L	D	Maintenance at both end.1. Calibration of line metering CT's and Energy meters. 2. Annual maintenance and testing of Line/Bay equipments.	16-Jan-2023	08:00	17-Jan-2023	18:00		PLANNED	Approved	16-Jan-23	08:00	17-Jan-23	18:00	Could be given on Daily Basis
417	RQ115970	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BIKANER(RS)-SIKAR(PG) (RS) CKT-2	RRVPN L	D	FOR LINE BAY AND PROTECTION TESTING OF LINE	11-Jan-2023	08:00	11-Jan-2023	18:00		PLANNED	Approved	11-Jan-23	14:00	11-Jan-23	23:00	S/D could be given from 1400 Hrs
418	RQ115969	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BIKANER(RS)-SIKAR(PG) (RS) CKT-1	RRVPN L	D	FOR LINE BAY AND PROTECTION TESTING OF LINE	10-Jan-2023	08:00	10-Jan-2023	18:00		PLANNED	Approved	10-Jan-23	14:00	10-Jan-23	23:00	S/D could be given from 1400 Hrs
419	RQ115636	OCC_202	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHADLA-JODHPUR (RS) CKT-1	RRVPN L	D	As per patrolling report of M/s Ramelex Pvt Ltd Pune for the M/o Nov -2022 Jumper Nut Bolt Missing , Loosening , Need to be Tightened at various Locations	09-Jan-2023	08:00	15-Jan-2023	18:00		PLANNED	Approved	09-Jan-23	08:00	15-Jan-23	18:00	Approved on daily basis subject to real time grid conditions.
420	RQ115637	OCC_202	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHADLA-MERTA (RS) CKT-1	RRVPN L	D	As per patrolling report of M/s Ramelex Pvt Ltd Pune for the M/o Nov -2022 Jumper Nut Bolt Missing , Loosening , Need to be Tightened at various Locations	09-Jan-2023	08:00	15-Jan-2023	18:00		PLANNED	Approved	09-Jan-23	08:00	15-Jan-23	18:00	Approved on daily basis subject to real time grid conditions.
421	RQ115631	OCC_202	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHADLA-RAMGARH (RS) CKT-2	RRVPN L	D	Tie CB Maintenance work at 400KV GSS Bhadla	06-Jan-2023	16:00	07-Jan-2023	22:00		PLANNED	Approved	06-Jan-23	17:00	07-Jan-23	22:00	S/D could be given from 1700 Hrs
422	RQ115659	OCC_202	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BIKANER-MERTA (RS) CKT-1	RRVPN L	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	05-Jan-2023	08:00	05-Jan-2023	18:00		PLANNED	Approved	05-Jan-23	14:00	05-Jan-23	23:00	S/D could be given from 1400 Hrs

423	RQ115569	OCC_202	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV UNNAO-LUCKNOW (UP) CKT-1	UPPTCL	D	For Upgradation of Bus-Bar Protection Panel from Electromechanical type to Numerical Type (Connection of CT Bus-Bar Protection Core, Interconnection of Trip Relays etc.) at 400 KV Sub-Station, Sarojini Nagar, Lucknow. During the S/D, Preventive Maintenance of 400 KV Unnao Line Bay & Overhauling of 400 KV Circuit Breaker (by M/S CGL Engineer OEM) will also be carried out at 400 kv Sub-Station, Sarojini Nagar, Lucknow	28-Jan-2023	09:00	28-Jan-2023	18:00		PLANNED	Approved	28-Jan-23	09:00	28-Jan-23	18:00	
424	RQ116474	OCC_202	sldcup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UPC)-GR.NOIDA(UPC) (UP) CKT-2	UPPTCL	D	For Disc Cleaning	12-Jan-2023	08:00	13-Jan-2023	17:00		PLANNED	Approved	12-Jan-23	08:00	13-Jan-23	17:00	
425	RQ116473	OCC_202	sldcup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UPC)-GR.NOIDA(UPC) (UP) CKT-1	UPPTCL	D	For Disc Cleaning	09-Jan-2023	08:00	10-Jan-2023	17:00		PLANNED	Approved	09-Jan-23	08:00	10-Jan-23	17:00	
426	RQ115475	OCC_202	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV FIROZABAD(PJFTL)-JAWAHARPUR_TPS(UP) (UP) CKT-2	UPPTCL	D	For Insulator replacement	05-Jan-2023	08:00	05-Jan-2023	18:00		PLANNED	Approved	05-Jan-23	08:00	05-Jan-23	18:00	
427	RQ116589	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-2	GPTL	D	Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L(AP71A-AP71B)	28-Jan-2023	08:00	29-Jan-2023	18:00		PLANNED	Approved	28-Jan-23	08:00	29-Jan-23	18:00	
428	RQ116588	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-1	GPTL	D	Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L(AP71A-AP71B)	28-Jan-2023	08:00	29-Jan-2023	18:00		PLANNED	Approved	28-Jan-23	08:00	29-Jan-23	18:00	
429	RQ116306	OCC_202	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-2	GPTL	D	To verify BI, BO & Protection signals in SAS	28-Jan-2023	08:00	28-Jan-2023	17:00		PLANNED	Approved	28-Jan-23	08:00	28-Jan-23	17:00	

430	RQ116305	OCC_202	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-1	GPTL	D	To verify BI, BO & Protection signals in SAS	27-Jan-2023	09:00	27-Jan-2023	18:00		PLANNED	Approved	27-Jan-23	09:00	27-Jan-23	18:00	
431	RQ115584	OCC_202	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-LUCKNOW(UP) (PG) CKT-1	POWER GRID,U PPTCL	D	For Upgradation of Bus-Bar Protection Panel from Electromechanical type to Numerical Type (Connection of CT Bus-Bar Protection Core, Interconnection of Trip Relays etc.) at 400 KV Sub-Station, Sarojini Nagar, Lucknow. During the S/D, Preventive Maintenance of 400 KV Lucknow(PG) Line Bay will also be carried out at 400 kv Sub-Station, Sarojini Nagar, Lucknow	25-Jan-2023	09:00	25-Jan-2023	18:00		PLANNED	Approved	25-Jan-23	09:00	25-Jan-23	18:00	
432	RQ116404	OCC_202	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-2	POWER GRID,U PPTCL	C	S/D required to facilitate tower rectification work at Loc No. 7 of 400 KV Sohawal-Lucknow Transmission Line	15-Jan-2023	08:00	17-Jan-2023	18:00		PLANNED	Approved	15-Jan-23	08:00	17-Jan-23	18:00	
433	RQ116387	OCC_202	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAU(UP)-RASRA (UP) (PG) CKT-1	POWER GRID,U PPTCL	D	AMP of Line bay equipment	07-Jan-2023	08:00	07-Jan-2023	18:00		PLANNED	Approved	07-Jan-23	08:00	07-Jan-23	18:00	
434	RQ116249	OCC_202	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA(UPC)-NAWADA(HV) (PG) CKT-1	POWER GRID,U PPTCL	D	For configuration of BCU to make Auto-Recloser functional	05-Jan-2023	10:00	05-Jan-2023	14:00		PLANNED	Approved	05-Jan-23	10:00	05-Jan-23	14:00	
435	RQ115952	OCC_202	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA(UPC)-NAWADA(HV) (PG) CKT-1	POWER GRID,U PPTCL	D	for replacement of R phase flashed CLR Insulator at T. No. 91	01-Jan-2023	09:00	01-Jan-2023	14:00	MAY BE AVAILED IN LAST MONTH OF DEC	PLANNED	Approved	01-Jan-23	09:00	01-Jan-23	14:00	

436	RQ116574	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-1	PKTSL	D	Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L (AP4-AP4A)	24-Jan-2023	08:00	25-Jan-2023	18:00		PLANNED	Approved	24-Jan-23	15:00	25-Jan-23	23:00	S/D could be given from 1500 Hrs
437	RQ116575	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-2	PKTSL	D	Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L (AP4-AP4A)	24-Jan-2023	08:00	25-Jan-2023	18:00		PLANNED	Approved	24-Jan-23	15:00	25-Jan-23	23:00	S/D could be given from 1500 Hrs
438	RQ115982	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-2	POWER GRID,F BTL	D	For erection work of bushing of coupling transformer	21-Jan-2023	15:00	23-Jan-2023	23:00		PLANNED	Approved	21-Jan-23	17:00	23-Jan-23	23:00	S/D could be given from 1700 Hrs
439	RQ115972	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV FATEHGARH_II (PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2	POWER GRID,F BTL	D	For Line isolator/Earthswitch arcing horn installation works by M/s Linxon Agency	20-Jan-2023	15:00	22-Jan-2023	23:00		PLANNED	Approved	20-Jan-23	17:00	22-Jan-23	23:00	S/D could be given from 1700 Hrs
440	RQ115976	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-2	POWER GRID,F BTL	D	GIB erection work	12-Jan-2023	15:00	12-Jan-2023	23:00		PLANNED	Approved	12-Jan-23	17:00	12-Jan-23	23:00	S/D could be given from 1700 Hrs
441	RQ115975	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-1	POWER GRID,F BTL	D	GIB erection work	11-Jan-2023	17:00	11-Jan-2023	23:00		PLANNED	Approved	11-Jan-23	17:00	11-Jan-23	23:00	
442	RQ115971	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV FATEHGARH_II (PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1	POWER GRID,F BTL	D	For Line isolator/Earthswitch arcing horn installation works by M/s Linxon Agency	08-Jan-2023	15:00	10-Jan-2023	23:00		PLANNED	Approved	08-Jan-23	17:00	10-Jan-23	23:00	S/D could be given from 1700 Hrs
443	RQ116323	OCC_202	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MALERKOTLA(PG) (SEKURA) CKT-2	SEKURA	D	FOR AMP WORKS OF LINE EQUIPMENTS	20-Jan-2023	10:00	20-Jan-2023	14:00		PLANNED	Approved	20-Jan-23	10:00	20-Jan-23	14:00	
444	RQ116322	OCC_202	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MALERKOTLA(PG) (SEKURA) CKT-1	SEKURA	D	FOR AMP WORKS OF LINE EQUIPMENTS	19-Jan-2023	10:00	19-Jan-2023	14:00		PLANNED	Approved	19-Jan-23	10:00	19-Jan-23	14:00	

445	RQ116648	OCC_202	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV DEHAR(BB)-RAJPURA(PG) (PG) CKT-1	POWER GRID,B BMB	D	Installation of meters for Implementation of SAMAST Scheme in Punjab	20-Jan-2023	08:00	20-Jan-2023	18:00		PLANNED	Approved	20-Jan-23	08:00	20-Jan-23	18:00	
446	RQ116649	OCC_202	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHIWANI(BB)-RAJPURA(PG) (PG) CKT-1	POWER GRID,B BMB	D	Installation of meters for Implementation of SAMAST Scheme in Punjab	20-Jan-2023	08:00	20-Jan-2023	18:00		PLANNED	Approved	20-Jan-23	08:00	20-Jan-23	18:00	
447	RQ116039	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV GURGAON(PG)-SOHNA ROAD (GPTL) (GPTL) CKT-2	GPTL,POWERGRID	D	For Bay Equipments AMP	19-Jan-2023	08:00	19-Jan-2023	18:00		PLANNED	Approved	19-Jan-23	08:00	19-Jan-23	18:00	
448	RQ116038	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV GURGAON(PG)-SOHNA ROAD (GPTL) (GPTL) CKT-1	GPTL,POWERGRID	D	For Bay Equipments AMP	18-Jan-2023	08:00	18-Jan-2023	18:00		PLANNED	Approved	18-Jan-23	08:00	18-Jan-23	18:00	
449	RQ116329	OCC_202	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MAHINDERGARH(APL)-DHANODA(HV) (ATIL) CKT-1	ATIL	C	For attending gas leakage, dismantling of breaker is required	18-Jan-2023	09:00	19-Jan-2023	23:00		PLANNED	Approved	18-Jan-23	09:00	19-Jan-23	23:00	
450	RQ116310	OCC_202	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MAHINDERGARH(APL)-DHANODA(HV) (ATIL) CKT-2	ATIL	D	To verify BI, BO & Protection signals in SAS	13-Jan-2023	09:00	13-Jan-2023	19:00		PLANNED	Approved	13-Jan-23	09:00	13-Jan-23	19:00	
451	RQ116309	OCC_202	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MAHINDERGARH(APL)-DHANODA(HV) (ATIL) CKT-1	ATIL	D	To verify BI, BO & Protection signals in SAS	12-Jan-2023	09:00	12-Jan-2023	19:00		PLANNED	Approved	12-Jan-23	09:00	12-Jan-23	19:00	
452	RQ116030	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2	POWER GRID,DTL	D	For replacement of Jumpers at TN15	18-Jan-2023	08:00	18-Jan-2023	18:00		PLANNED	Approved	18-Jan-23	5:00	18-Jan-23	11:00	S/D could be given from 0500 to 1100 Hrs/delhi consent required
453	RQ116032	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1	POWER GRID,DTL	D	For replacement of Jumpers at TN15	17-Jan-2023	08:00	17-Jan-2023	18:00		PLANNED	Approved	17-Jan-23	5:00	17-Jan-23	11:00	S/D could be given from 0500 to 1100 Hrs/delhi consent required
454	RQ115957	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-2	POWER GRID,DTL	D	Line maintenance work eg.Tightening of loose conductor VD, Corona ring, arcing horn, jumper, string Hook etc	10-Jan-2023	10:00	10-Jan-2023	18:00		PLANNED	Approved	10-Jan-23	10:00	10-Jan-23	18:00	

455	RQ115954	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BAMNOLI(DV) - TUGHLAKABAD(PG) (DTL) CKT-1	POWER GRID,DTL	D	Line maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	10-Jan-2023	09:00	10-Jan-2023	18:00		PLANNED	Approved	10-Jan-23	09:00	10-Jan-23	18:00	
456	RQ116008	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-1	POWER GRID,DTL	D	Attending oil leakges from all ct of old wsi make ct of main bay 404 by DTL	09-Jan-2023	08:00	09-Jan-2023	14:00		PLANNED	Approved	09-Jan-23	08:00	09-Jan-23	14:00	Subject to Delhi consent
457	RQ115956	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-1	POWER GRID,DTL	D	Line maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	06-Jan-2023	10:00	06-Jan-2023	18:00		PLANNED	Approved	06-Jan-23	10:00	06-Jan-23	18:00	
458	RQ115955	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BAMNOLI(DV) - TUGHLAKABAD(PG) (DTL) CKT-2	POWER GRID,DTL	D	Line maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	06-Jan-2023	10:00	06-Jan-2023	18:00		PLANNED	Approved	06-Jan-23	10:00	06-Jan-23	18:00	
459	RQ116007	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-1	POWER GRID,DTL	D	Attending oil leakges from all ct of old wsi make ct of main bay 404 by DTL	06-Jan-2023	09:00	06-Jan-2023	14:00		PLANNED	Approved	06-Jan-23	09:00	06-Jan-23	14:00	Subject to Delhi consent
460	RQ116029	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1	POWER GRID,DTL	D	DROPPER JUMPER ISOLATOR RETROFITMENT	05-Jan-2023	08:00	06-Jan-2023	18:00		PLANNED	Approved	05-Jan-23	5:00	06-Jan-23	11:00	S/D could be given from 0500 to 1100 Hrs/delhi consent required
461	RQ116033	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1	POWER GRID,DTL	D	OPGW tightening Work - Non Auto reclosure mode	01-Jan-2023	08:00	10-Jan-2023	18:00		PLANNED	Approved	01-Jan-23	5:00	10-Jan-23	11:00	S/D could be given from 0500 to 1100 Hrs/delhi consent required
462	RQ116470	OCC_202	indigrd_sd	AC TRANS MISSION LINE CIRCUIT	400 KV PATIALA(PG)-PATRAN(PATR) (PATRAN) CKT-1	POWER GRID,PATRAN	D	Shut Down defect Rectification work as per annual plan	17-Jan-2023	12:00	17-Jan-2023	14:00	Annual Maintenance	PLANNED	Approved	17-Jan-23	12:00	17-Jan-23	14:00	

463	RQ115629	OCC_202	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(PG)-BHADLA(RS) (PG) CKT-1	POWER GRID,R RVPNL	D	As per patrolling report of M/s Ramelex Pvt Ltd Pune for the M/o Nov-2022 Jumper Nut Bolt Missing , Loosening , Need to be Tightened at various Locations	16-Jan-2023	08:00	22-Jan-2023	18:00		PLANNED	Approved	16-Jan-23	08:00	22-Jan-23	18:00	Approved on daily basis subject to real time grid conditions.
464	RQ116314	OCC_202	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MOTIHARI(BS) (PG) CKT-1		D	Line bay AMP works	12-Jan-2023	08:00	12-Jan-2023	18:00		PLANNED	Approved	12-Jan-23	08:00	12-Jan-23	18:00	
465	RQ116284	OCC_202	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-1		D	Insulator replacement at loc. No. 17	02-Jan-2023	08:00	02-Jan-2023	18:00		PLANNED	Approved	02-Jan-23	08:00	02-Jan-23	18:00	Only one shutdown would be given at a time from Singrauli end
466	RQ115762	OCC_202	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH(PG)-BAGLIHAR(JK) (JKSPDCL) CKT-1	POWER GRID,JK SPDCL	D	Preventive Maintenance	11-Jan-2023	08:00	12-Jan-2023	17:00	No load will be curtailed. load will be met from other circuit of 400kV Kishanpur-New Wanpoh transmission line.	PLANNED	Approved	11-Jan-23	08:00	12-Jan-23	17:00	
467	RQ115759	OCC_202	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (JKSPDCL) CKT-3	POWER GRID,JK SPDCL	D	Preventive Maintenance	11-Jan-2023	08:00	12-Jan-2023	17:00	No load will be curtailed. load will be met from other circuit of 400kV Kishanpur-New Wanpoh transmission line.	PLANNED	Approved	11-Jan-23	08:00	12-Jan-23	17:00	
468	RQ115749	OCC_202	sldcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-SRINAGAR(UK) (UK) CKT-2	PTCUL	D	for scheduled preventive maintenance & Lopping chopping	10-Jan-2023	10:00	10-Jan-2023	16:00		PLANNED	Approved	10-Jan-23	10:00	10-Jan-23	16:00	
469	RQ115748	OCC_202	sldcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-SRINAGAR(UK) (UK) CKT-1	PTCUL	D	for scheduled preventive maintenance & Lopping chopping	09-Jan-2023	10:00	09-Jan-2023	16:00		PLANNED	Approved	09-Jan-23	10:00	09-Jan-23	16:00	

470	RQ116210	OCC_202	nhpccc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_1(NH)-AMARGARH(NRSS XXIX) (NRSS XXIX) CKT-2	POWER GRID,NRSS XXIX	D	Checking of Line protection panel with SCADA system in Uri-Amargarh Circuit-II (Line-II)	10-Jan-2023	08:00	10-Jan-2023	18:00		PLANNED	Approved	10-Jan-23	08:00	10-Jan-23	18:00	
471	RQ116490	OCC_202	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_2(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,POWERGRID	D	For replacement of disc insulator with CLR polymer insulators on alternate day basis with non auto of 400kV Banala-Nalagarh TL.	09-Jan-2023	09:00	12-Jan-2023	18:00		PLANNED	Approved	09-Jan-23	09:00	12-Jan-23	16:30	Only one shutdown would be given from Parbati and Koldam at a time/S/D revival must happen before 1630 Hrs
472	RQ116489	OCC_202	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH(PG)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,POWERGRID	D	For replacement of disc insulator with CLR polymer insulators on alternate day basis with non auto of 400kV Banala-Parbati-2 TL	09-Jan-2023	09:00	12-Jan-2023	18:00		PLANNED	Approved	09-Jan-23	09:00	12-Jan-23	16:30	Only one shutdown would be given from Parbati and Koldam at a time/S/D revival must happen before 1630 Hrs
473	RQ116487	OCC_202	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,POWERGRID	D	Line is strung on multi circuit tower having 400kV Banala - Hamirpur & 400kV Banala-Parbati-3 on one side & 400kV Banala - Amritsar & 400kV Banala Koldam on other side. SD of Lines required on alternate day basis for replacement of disc insulator with CLR polymer insulators with non auto of 400kV Banala-Koldam and 400kV Banala-Amritsar TL.	05-Jan-2023	09:00	08-Jan-2023	18:00	SD of Lines required on alternate day basis for replacement of disc insulator with CLR polymer insulators with non auto of 400kV Banala-Koldam and 400kV Banala-Amritsar TL.	PLANNED	Approved	05-Jan-23	09:00	08-Jan-23	16:30	Only one shutdown would be given from Parbati and Koldam at a time/S/D revival must happen before 1630 Hrs

474	RQ116483	OCC_202	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,POWERGRID	D	Line is strung on multi circuit tower having 400kV Banala - Hamirpur & 400kV Banala - Parbati-3 on one side & 400kV Banala - Amritsar & 400kV Banala Koldam on other side. SD of Lines required on alternate day basis for replacement of disc insulator with CLR polymer insulators with non auto of 400kV Banala-Koldam and 400kV Banala-Amritsar TL.	05-Jan-2023	09:00	08-Jan-2023	18:00	SD of Lines required on alternate day basis for replacement of disc insulator with CLR polymer insulators with non auto of 400kV Banala-Koldam and 400kV Banala-Amritsar TL.	PLANNED	Approved	05-Jan-23	09:00	08-Jan-23	16:30	Only one shutdown would be given from Parbati and Koldam at a time/S/D revival must happen before 1630 Hrs
475	RQ115507	OCC_202	nhpccc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_2(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,POWERGRID	C	installation/ Erection of GIB and its HV testing.	01-Jan-2023	08:00	08-Jan-2023	18:00	Actually shutdown is required from 21.12.2022 to 28.12.2022. Kindly approve accordingly.	PLANNED	Approved	01-Jan-23	08:00	08-Jan-23	16:30	Only one shutdown would be given from Parbati and Koldam at a time/S/D revival must happen before 1630 Hrs
476	RQ116370	OCC_202	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH(PG)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,POWERGRID	D	Non auto Mode required for Additional Earthing at Tower No 21,40,54,68,83,	01-Jan-2023	08:00	15-Jan-2023	18:00	Non Shutdown activity	PLANNED	Approved	01-Jan-23	08:00	15-Jan-23	18:00	
477	RQ116437	OCC_202	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,POWERGRID	D	LIVE LINE OPGW INSTALLATION WORK (Relay setting for TX line must be in NON AUTO MODE during OPGW installation work)	01-Jan-2023	07:00	31-Jan-2023	18:00	Non Shutdown activity	PLANNED	Rejected					Indigrid Denied Consent
478	RQ115761	OCC_202	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)-KISHANPUR(PG) (PDD JK) CKT-2	PDD JK	D	Preventive Maintenance	07-Jan-2023	08:00	10-Jan-2023	17:00	No load will be curtailed. load will be met from 400kV Baglihar Kishanpur-I	PLANNED	Approved	07-Jan-23	08:00	10-Jan-23	17:00	

479	RQ115760	OCC_202	slcjk_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (PDD JK) CKT-1	PDD JK	D	Preventive Maintenance	03-Jan-2023	08:00	06-Jan-2023	17:00	No load will be curtailed. load will be met from 400kV Baglihar Kishanpur-II	PLANNED	Approved	03-Jan-23	08:00	06-Jan-23	17:00	
480	RQ116013	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KOLAYAT SOLAR NTPC_1 (NTPC_KOLAYAT SL)-BHADLA_2 (PG) (NTPC_KOLAYAT SL) CKT-1	NTPC_KOLAYAT SL	D	RELAY REPLACEMENT WORK	06-Jan-2023	17:00	06-Jan-2023	23:00		PLANNED	Approved	06-Jan-23	17:00	06-Jan-23	23:00	
481	RQ116258	OCC_202	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-KALA AMB(PKTL) (JPL) CKT-2	PKATLJ PL	D	For Annual Maintenance work	04-Jan-2023	10:00	04-Jan-2023	14:00	Kindly Approve	PLANNED	Approved	04-Jan-23	10:00	04-Jan-23	14:00	
482	RQ116255	OCC_202	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-KALA AMB(PKTL) (JPL) CKT-1	PKATLJ PL	D	For Annual Maintenance work	03-Jan-2023	10:00	03-Jan-2023	14:00	Kindly Approve	PLANNED	Approved	03-Jan-23	10:00	03-Jan-23	14:00	
483	RQ115474	OCC_202	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV FIROZABAD(PJFTL)-JAWAHARPUR_TPS(UP) (PJFTL) CKT-1	UPPTCL PJFTL	D	For Insulator replacement	04-Jan-2023	08:00	04-Jan-2023	18:00		PLANNED	Approved	04-Jan-23	08:00	04-Jan-23	18:00	
484	RQ115518	OCC_202	slcpcs_sd	BUS	400KV BUS 2 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	31-Jan-2023	08:00	31-Jan-2023	18:00		PLANNED	Approved	31-Jan-23	08:00	31-Jan-23	18:00	
485	RQ115522	OCC_202	slcpcs_sd	BUS	400KV BUS 2 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-2	31-Jan-2023	08:00	31-Jan-2023	18:00		PLANNED	Approved	31-Jan-23	08:00	31-Jan-23	18:00	
486	RQ115521	OCC_202	slcpcs_sd	BUS	400KV BUS 1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-1	24-Jan-2023	08:00	24-Jan-2023	18:00		PLANNED	Approved	24-Jan-23	08:00	24-Jan-23	18:00	
487	RQ115517	OCC_202	slcpcs_sd	BUS	400KV BUS 1 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	20-Jan-2023	08:00	20-Jan-2023	18:00		PLANNED	Approved	20-Jan-23	08:00	20-Jan-23	18:00	

488	RQ116217	OCC_202	sldcrs_sd	BUS	400KV BUS 1 AT PHAGI(RS)	RRVPNL	D	MAINTENANCE WORK & Tighthening of clamps & connectors.	30-Jan-2023	08:00	30-Jan-2023	18:00		PLANNED	Approved	30-Jan-23	08:00	30-Jan-23	18:00	
489	RQ116216	OCC_202	sldcrs_sd	BUS	400KV BUS 2 AT BHILWARA(RS)	RRVPNL	D	Yearly Maintenance of 400KV Main Bus-2 and Associated Equipments	19-Jan-2023	08:00	19-Jan-2023	18:00		PLANNED	Approved	19-Jan-23	08:00	19-Jan-23	18:00	
490	RQ116352	OCC_202	bbmb_sd	BUS	400KV BUS 1 AT BHIWANI(BB)	BBMB	D	त्रैमासिक मरम्मत	30-Jan-2023	08:00	30-Jan-2023	18:00		PLANNED	Approved	30-Jan-23	08:00	30-Jan-23	18:00	
491	RQ116170	OCC_202	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)	POWER GRID	D	For new Busbar Protection testing	29-Jan-2023	08:00	29-Jan-2023	18:00		PLANNED	Approved	29-Jan-23	08:00	29-Jan-23	18:00	
492	RQ116082	OCC_202	cpcc1_sd	BUS	400KV BUS 2 AT NEEMRANA(PG)	POWER GRID	D	BUS INTEGRATION WORK OF EXTENSION BAYS	28-Jan-2023	08:00	28-Jan-2023	20:00		PLANNED	Approved	28-Jan-23	08:00	28-Jan-23	20:00	
493	RQ116169	OCC_202	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)	POWER GRID	D	For new Busbar Protection testing	28-Jan-2023	08:00	28-Jan-2023	18:00		PLANNED	Approved	28-Jan-23	08:00	28-Jan-23	18:00	
494	RQ116150	OCC_202	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)	POWER GRID	D	For new Busbar Protection testing	28-Jan-2023	08:00	28-Jan-2023	18:00		PLANNED	Approved	28-Jan-23	08:00	28-Jan-23	18:00	
495	RQ116081	OCC_202	cpcc1_sd	BUS	400KV BUS 1 AT NEEMRANA(PG)	POWER GRID	D	BUS INTEGRATION WORK OF EXTENSION BAYS	27-Jan-2023	08:00	27-Jan-2023	20:00		PLANNED	Approved	27-Jan-23	08:00	27-Jan-23	20:00	
496	RQ116149	OCC_202	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)	POWER GRID	D	For new Busbar Protection testing	27-Jan-2023	08:00	27-Jan-2023	18:00		PLANNED	Approved	27-Jan-23	08:00	27-Jan-23	18:00	
497	RQ116168	OCC_202	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)	POWER GRID	D	For new Busbar Protection testing	27-Jan-2023	08:00	27-Jan-2023	18:00		PLANNED	Approved	27-Jan-23	08:00	27-Jan-23	18:00	
498	RQ116148	OCC_202	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)	POWER GRID	D	For new Busbar Protection testing	26-Jan-2023	08:00	26-Jan-2023	18:00		PLANNED	Approved	26-Jan-23	08:00	26-Jan-23	18:00	
499	RQ116167	OCC_202	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)	POWER GRID	D	For new Busbar Protection testing	26-Jan-2023	08:00	26-Jan-2023	18:00		PLANNED	Approved	26-Jan-23	08:00	26-Jan-23	18:00	
500	RQ116147	OCC_202	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)	POWER GRID	D	For new Busbar Protection testing	25-Jan-2023	08:00	25-Jan-2023	18:00		PLANNED	Approved	25-Jan-23	08:00	25-Jan-23	18:00	

501	RQ11613 4	OCC_202	cpcc1_sd	BUS	400 KV FATEHGARH-III(PG) - BUS 2	POWER GRID	D	construction related works of Phase II, STATCOM erection works, Bus Bar, LBB Relay Testing for Ph-II Commissioning work	23-Jan-2023	17:00	30-Jan-2023	23:00		PLANNED	Approved	23-Jan-23	17:00	30-Jan-23	23:00	
502	RQ11608 5	OCC_202	cpcc1_sd	BUS	400KV BUS 2 AT KOTA(PG)	POWER GRID	D	BUS INTEGRATION WORK OF EXTENSION BAYS	23-Jan-2023	08:00	24-Jan-2023	18:00		PLANNED	Approved	23-Jan-23	08:00	24-Jan-23	18:00	
503	RQ11613 6	OCC_202	cpcc1_sd	BUS	400 KV FATEHGARH-III(PG) - BUS 4	POWER GRID	D	construction related works of Phase II, STATCOM erection works, Bus Bar, LBB Relay Testing for Ph-II Commissioning work	21-Jan-2023	16:00	29-Jan-2023	23:00		PLANNED	Approved	21-Jan-23	16:00	29-Jan-23	23:00	
504	RQ11615 9	OCC_202	cpcc1_sd	BUS	400 KV BIKANER(PG) - BUS 1	POWER GRID	D	FOR ICT3 COMMISSIONING (JUMPERING WORK)	21-Jan-2023	10:00	26-Jan-2023	18:00		PLANNED	Approved	21-Jan-23	14:00	26-Jan-23	23:00	S/D could be given from 1400 Hrs
505	RQ11662 3	OCC_202	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR(PG)	POWER GRID	D	'For closing jumper connection of Bay-412	20-Jan-2023	08:00	20-Jan-2023	18:00		PLANNED	Approved	20-Jan-23	08:00	20-Jan-23	18:00	
506	RQ11616 4	OCC_202	cpcc1_sd	BUS	400KV BUS 2 AT AJMER(PG)	POWER GRID	D	BUS INTEGRATION WORK OF EXTENSION BAYS	19-Jan-2023	08:00	19-Jan-2023	18:00		PLANNED	Approved	19-Jan-23	08:00	19-Jan-23	18:00	
507	RQ11608 4	OCC_202	cpcc1_sd	BUS	400KV BUS 1 AT KOTA(PG)	POWER GRID	D	BUS INTEGRATION WORK OF EXTENSION BAYS	19-Jan-2023	08:00	20-Jan-2023	18:00		PLANNED	Approved	19-Jan-23	08:00	20-Jan-23	18:00	
508	RQ11653 7	OCC_202	cpcc2_sd	BUS	400KV BUS 2 AT MOGA(PG)	POWER GRID	D	AMP 400 kV Bus-2	19-Jan-2023	08:00	20-Jan-2023	18:00		PLANNED	Approved	19-Jan-23	08:00	20-Jan-23	18:00	
509	RQ11616 3	OCC_202	cpcc1_sd	BUS	400KV BUS 1 AT AJMER(PG)	POWER GRID	D	BUS INTEGRATION WORK OF EXTENSION BAYS	18-Jan-2023	08:00	18-Jan-2023	18:00		PLANNED	Approved	18-Jan-23	08:00	18-Jan-23	18:00	
510	RQ11612 3	OCC_202	cpcc1_sd	BUS	400 KV BHADLA(PG) - BUS 2	POWER GRID	D	Bay Extension works	17-Jan-2023	17:00	18-Jan-2023	23:00		PLANNED	Approved	17-Jan-23	17:00	18-Jan-23	23:00	
511	RQ11617 6	OCC_202	cpcc1_sd	BUS	KOTESHWAR(PG) - 400KV - BUS 2	POWER GRID	C	BUS INTEGRATION WORK OF EXTENSION BAYS	17-Jan-2023	08:00	18-Jan-2023	18:00		PLANNED	Approved	17-Jan-23	08:00	18-Jan-23	16:30	Subject to revival of BUS by 1630 Hrs/All elements must remain in service via other BUS
512	RQ11662 1	OCC_202	cpcc3_sd	BUS	400KV BUS 2 AT KANPUR(PG)	POWER GRID	C	For removing bus section isolator and replace with IPS tube	17-Jan-2023	08:00	19-Jan-2023	18:00		PLANNED	Approved	17-Jan-23	08:00	19-Jan-23	18:00	

513	RQ116158	OCC_202	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)	POWER GRID	D	BUS INTEGRATION WORK OF EXTENSION BAYS	16-Jan-2023	08:00	16-Jan-2023	18:00		PLANNED	Approved	16-Jan-23	08:00	16-Jan-23	18:00	
514	RQ116539	OCC_202	cpcc2_sd	BUS	400KV BUS 4 AT MOGA(PG)	POWER GRID	D	Replacement of CB drive Mechanism cover to prevent ingress of moisture and AMP work.	16-Jan-2023	08:00	17-Jan-2023	18:00		PLANNED	Approved	16-Jan-23	08:00	17-Jan-23	18:00	
515	RQ116122	OCC_202	cpcc1_sd	BUS	400 KV BHADLA(PG) - BUS 1	POWER GRID	D	Bay Extension works	15-Jan-2023	17:00	16-Jan-2023	23:00		PLANNED	Approved	15-Jan-23	17:00	16-Jan-23	23:00	
516	RQ116175	OCC_202	cpcc1_sd	BUS	KOTESHWAR(PG) - 400KV - BUS 1	POWER GRID	C	BUS INTEGRATION WORK OF EXTENSION BAYS	15-Jan-2023	08:00	16-Jan-2023	18:00		PLANNED	Approved	15-Jan-23	08:00	16-Jan-23	16:30	Subject to revival of BUS by 1630 Hrs/All elements must rremain in service via other BUS
517	RQ116157	OCC_202	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)	POWER GRID	D	BUS INTEGRATION WORK OF EXTENSION BAYS	15-Jan-2023	08:00	15-Jan-2023	18:00		PLANNED	Approved	15-Jan-23	08:00	15-Jan-23	18:00	
518	RQ116620	OCC_202	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR(PG)	POWER GRID	C	'Opening jumper connection from Bay-412 for removing bus section isolators and replacement with IPS tube	14-Jan-2023	08:00	16-Jan-2023	18:00		PLANNED	Approved	14-Jan-23	08:00	16-Jan-23	18:00	
519	RQ116162	OCC_202	cpcc1_sd	BUS	400KV BUS 2 AT BHINMAL(PG)	POWER GRID	D	BUS INTEGRATION WORK OF EXTENSION BAYS	12-Jan-2023	08:00	12-Jan-2023	18:00		PLANNED	Approved	12-Jan-23	08:00	12-Jan-23	18:00	
520	RQ116174	OCC_202	cpcc1_sd	BUS	KOTESHWAR(PG) - 400KV - BUS 2	POWER GRID	C	BUS INTEGRATION WORK OF EXTENSION BAYS	12-Jan-2023	08:00	14-Jan-2023	18:00		PLANNED	Approved	12-Jan-23	08:00	14-Jan-23	16:30	Subject to revival of BUS by 1630 Hrs/All elements must rremain in service via other BUS
521	RQ116536	OCC_202	cpcc2_sd	BUS	400KV BUS 1 AT MOGA(PG)	POWER GRID	C	To attend SF6 gas leakage by OEM (M/s Hyosung) in GIS Bus Sectionalizer DS section and AMP work	12-Jan-2023	08:00	15-Jan-2023	18:00		PLANNED	Approved	12-Jan-23	08:00	15-Jan-23	18:00	
522	RQ116161	OCC_202	cpcc1_sd	BUS	400KV BUS 1 AT BHINMAL(PG)	POWER GRID	D	BUS INTEGRATION WORK OF EXTENSION BAYS	10-Jan-2023	08:00	10-Jan-2023	18:00		PLANNED	Approved	10-Jan-23	08:00	10-Jan-23	18:00	
523	RQ116173	OCC_202	cpcc1_sd	BUS	KOTESHWAR(PG) - 400KV - BUS 1	POWER GRID	C	BUS INTEGRATION WORK OF EXTENSION BAYS	09-Jan-2023	08:00	11-Jan-2023	18:00		PLANNED	Approved	09-Jan-23	08:00	11-Jan-23	16:30	Subject to revival of BUS by 1630 Hrs/All elements must rremain in service via other BUS

524	RQ11614 6	OCC_202	cpcc1_sd	BUS	400KV BUS 2 AT HISSAR(PG)	POWER GRID	D	AMP & TIGHTING OF CLAMP & CONNECTORS OF BUS & BUS CONNECTED ISOLATORS	09-Jan-2023	08:00	09-Jan-2023	18:00		PLANNED	Approved	09-Jan-23	08:00	09-Jan-23	18:00	
525	RQ11612 1	OCC_202	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 2	POWER GRID	D	Bay Extension works	08-Jan-2023	17:00	10-Jan-2023	23:00		PLANNED	Approved	08-Jan-23	17:00	10-Jan-23	23:00	
526	RQ11613 3	OCC_202	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 1	POWER GRID	D	Construction related works of Phase II, Busbar, LBB Testing,under Phase 2 commissioning works	08-Jan-2023	17:00	15-Jan-2023	23:00		PLANNED	Approved	08-Jan-23	17:00	15-Jan-23	23:00	
527	RQ11614 5	OCC_202	cpcc1_sd	BUS	400KV BUS 1 AT HISSAR(PG)	POWER GRID	D	AMP & TIGHTING OF CLAMP & CONNECTORS OF BUS & BUS CONNECTED ISOLATORS	08-Jan-2023	08:00	08-Jan-2023	18:00		PLANNED	Approved	08-Jan-23	08:00	08-Jan-23	18:00	
528	RQ11613 5	OCC_202	cpcc1_sd	BUS	400 KV FATEHGARH-III(PG) - BUS 3	POWER GRID	D	Construction related works of Phase II, Busbar, LBB Testing,under Phase 2 commissioning works	06-Jan-2023	17:00	13-Jan-2023	23:00		PLANNED	Approved	06-Jan-23	17:00	13-Jan-23	23:00	
529	RQ11650 2	OCC_202	cpcc2_sd	BUS	400KV BUS 2 AT SAMBA(PG)	POWER GRID	D	FOR AMP Of 400 kV Bus-2 AT SAMBA SUBSTATION	06-Jan-2023	09:00	06-Jan-2023	17:30		PLANNED	Approved	06-Jan-23	09:00	06-Jan-23	17:30	
530	RQ11612 0	OCC_202	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 1	POWER GRID	D	Bay Extension works	05-Jan-2023	17:00	07-Jan-2023	23:00		PLANNED	Approved	05-Jan-23	17:00	07-Jan-23	23:00	
531	RQ11610 3	OCC_202	cpcc3_sd	BUS	400KV BUS 2 AT BAREILLY(PG)	POWER GRID	D	AMP and Bus protection testing	05-Jan-2023	10:00	05-Jan-2023	18:00		PLANNED	Approved	05-Jan-23	10:00	05-Jan-23	18:00	
532	RQ11650 1	OCC_202	cpcc2_sd	BUS	400KV BUS 1 AT SAMBA(PG)	POWER GRID	D	FOR AMP Of 400 kV Bus-1 AT SAMBA SUBSTATION	05-Jan-2023	09:00	05-Jan-2023	17:30		PLANNED	Approved	05-Jan-23	09:00	05-Jan-23	17:30	
533	RQ11610 2	OCC_202	cpcc3_sd	BUS	400KV BUS 1 AT BAREILLY(PG)	POWER GRID	D	AMP and Bus protection testing	04-Jan-2023	10:00	04-Jan-2023	18:00		PLANNED	Approved	04-Jan-23	10:00	04-Jan-23	18:00	
534	RQ11616 6	OCC_202	cpcc1_sd	BUS	400KV BUS 4 AT BHIWADI(PG)	POWER GRID	C	Bay Extension work (Bus Jumpering and Stability test)	04-Jan-2023	08:00	06-Jan-2023	18:00		PLANNED	Approved	04-Jan-23	08:00	06-Jan-23	18:00	

535	RQ116538	OCC_202	cpcc2_sd	BUS	400KV BUS 3 AT MOGA(PG)	POWER GRID	C	To attend SF6 gas leakage by OEM (M/s Hyosung), Replacement of CB drive Mechanism cover to prevent ingress of moisture and AMP work.	02-Jan-2023	08:00	11-Jan-2023	18:00		PLANNED	Approved	02-Jan-23	08:00	11-Jan-23	18:00	
536	RQ116165	OCC_202	cpcc1_sd	BUS	400KV BUS 3 AT BHIWADI(PG)	POWER GRID	C	Bay Extension work (Bus Jumpering and Stability test)	01-Jan-2023	08:00	03-Jan-2023	18:00		PLANNED	Approved	01-Jan-23	08:00	03-Jan-23	18:00	
537	RQ115520	OCC_202	slcpcs_sd	BUS	400KV BUS 2 AT NAKODAR(PSG)	PSPCL	D	Periodic Maintenance	24-Jan-2023	08:00	24-Jan-2023	18:00		PLANNED	Approved	24-Jan-23	08:00	24-Jan-23	18:00	
538	RQ115519	OCC_202	slcpcs_sd	BUS	400KV BUS 1 AT NAKODAR(PSG)	PSPCL	D	Periodic Maintenance	10-Jan-2023	08:00	10-Jan-2023	18:00		PLANNED	Approved	10-Jan-23	08:00	10-Jan-23	18:00	
539	RQ115594	OCC_202	stuup_sd	BUS	400KV BUS 1 AT LUCKNOW(UP)	UPPTCL	C	For Upgradation of Bus-Bar Protection Panel from Electromechanical type to Numerical Type at 400 KV Sub-Station, Sarojini Nagar, Lucknow. During the S/D, Preventive Maintenance of 400 KV Main Bus-I will also be carried out at 400 Kv Sub-Station, Sarojini Nagar, Lucknow	23-Jan-2023	09:00	29-Jan-2023	18:00	Shutdown of 400 KV Main Bus-I will also involve Shutdown of 400 KV Bus Coupler Bay.	PLANNED	Approved	23-Jan-23	09:00	29-Jan-23	18:00	
540	RQ115726	OCC_202	stuup_sd	BUS	400KV BUS 1 AT AGRA SOUTH(UP)	UPPTCL	C	* Replacement of 400 KV EDS mechanism of BAY-407 under supervision of NHVS(China) Engineer.	18-Jan-2023	09:00	24-Jan-2023	18:00		PLANNED	Approved	18-Jan-23	09:00	24-Jan-23	18:00	
541	RQ115624	OCC_202	stuup_sd	BUS	400KV BUS 2 AT AGRA FATEHBAD(UP)	UPPTCL	D	* For annual maintenance of Bus and associated equipment including testing	15-Jan-2023	09:00	16-Jan-2023	18:00		PLANNED	Approved	15-Jan-23	09:00	16-Jan-23	18:00	
542	RQ115739	OCC_202	stuup_sd	BUS	400 KV INDRAPURAM (UP) - BUS 2	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Bus-1)	07-Jan-2023	10:00	07-Jan-2023	15:00		PLANNED	Approved	07-Jan-23	10:00	07-Jan-23	15:00	

543	RQ115738	OCC_202	stuup_sd	BUS	400KV BUS 1 AT INDIRAPURAM (UP)	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Bus-2)	06-Jan-2023	10:00	06-Jan-2023	15:00		PLANNED	Approved	06-Jan-23	10:00	06-Jan-23	15:00	
544	RQ115623	OCC_202	stuup_sd	BUS	400KV BUS 1 AT AGRA FATEHBAD(UP)	UPPTCL	D	* For annual maintenance of Bus and associated equipment including testing	06-Jan-2023	09:00	07-Jan-2023	18:00		PLANNED	Approved	06-Jan-23	09:00	07-Jan-23	18:00	
545	RQ115730	OCC_202	stuup_sd	BUS	400KV BUS 2 AT PANKI(UP)	UPPTCL	C	* for pantagraph isolator erection	05-Jan-2023	10:00	07-Jan-2023	17:00		PLANNED	Approved	05-Jan-23	10:00	07-Jan-23	17:00	
546	RQ115729	OCC_202	stuup_sd	BUS	400KV BUS 1 AT PANKI(UP)	UPPTCL	C	* for pantagraph isolator erection	02-Jan-2023	10:00	04-Jan-2023	17:00		PLANNED	Approved	02-Jan-23	10:00	04-Jan-23	17:00	
547	RQ115673	OCC_202	singrauli_sd	BUS	400KV BUS 2 AT SINGRAULI(NT)	NTPC	C	BUS 2 SHUTDOWN REQUIRED FOR LUCKNOW LINE R PHASE ISOLATOR HOT SPOT	13-Jan-2023	08:00	14-Jan-2023	18:00	BUS 2 AND LUCKNOW LINE BOTH SHUTDOWN REQUIRED	PLANNED	Approved	13-Jan-23	08:00	14-Jan-23	18:00	Only one shutdown would be given at a time from Singrauli end
548	RQ116601	OCC_202	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 1	PKTSL	D	Bay extension work under PBTSL (Shutdown requested by KEC)- Busbar stability test	12-Jan-2023	08:00	13-Jan-2023	18:00		PLANNED	Approved	12-Jan-23	15:00	13-Jan-23	23:00	S/D could be given from 1500 Hrs
549	RQ116602	OCC_202	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 2	PKTSL	D	Bay extension work under PBTSL (Shutdown requested by KEC)- Jumpering works & Busbar stability test	01-Jan-2023	08:00	31-Jan-2023	18:00		PLANNED	Approved	01-Jan-23	15:00	31-Jan-23	23:00	S/D could be given from 1500 Hrs
550	RQ116215	OCC_202	slcdrs_sd	BUS	400KV BUS 1 AT KAWAI SCTPS(APR)	APRL	D	Annual maintenance & testing of 400 KV Bus - 1 & connecting isolators.	12-Jan-2023	08:00	13-Jan-2023	18:00		PLANNED	Approved	12-Jan-23	08:00	13-Jan-23	18:00	Could be given on Daily Basis
551	RQ116477	OCC_202	cpcc1_sd	LINE REACTOR	80 MVAR NON-SWITCHABLE LR ON KANPUR-BALLABHGARH (PG) CKT-1 @BALLABHGARH(PG)	POWER GRID	C	For implementing NGR bypass scheme	17-Jan-2023	08:00	19-Jan-2023	18:00		PLANNED	Rejected					May be given after january 2023

552	RQ11647 1	OCC_202	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON 400 KV KANKROLI-ZERDA (PG) CKT-1 @KANKROLI(PG)	POWER GRID	D	For modifications in mechanical protection trips of switchable LR	16-Jan-2023	08:00	16-Jan-2023	15:00		PLANNED	Approved	16-Jan-23	08:00	16-Jan-23	15:00		
553	RQ11647 6	OCC_202	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON AGRA-BALLABHGARH (PG) CKT-1 @BALLABHGARH(PG)	POWER GRID	C	For implementing NGR bypass scheme	11-Jan-2023	08:00	13-Jan-2023	18:00		PLANNED	Rejected						May be given after january 2023
554	RQ11647 8	OCC_202	cpcc1_sd	LINE REACTOR	80 MVAR NON-SWITCHABLE LR ON KANPUR-BALLABHGARH (PG) CKT-3 @BALLABHGARH(PG)	POWER GRID	D	For AMP Work	09-Jan-2023	08:00	09-Jan-2023	18:00		PLANNED	Approved	09-Jan-23	08:00	09-Jan-23	18:00		
555	RQ11573 4	OCC_202	stuup_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON REWA ROAD-PANKI (UP) CKT-1 @PANKI(UP)	UPPTCL	C	* oil centrifusing of 50mvar reactor	13-Jan-2023	10:00	16-Jan-2023	17:00		PLANNED	Rejected						May be given after january 2023
556	RQ11573 3	OCC_202	stuup_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON PANKI-ALIGARH (UP) CKT-1 @PANKI(UP)	UPPTCL	C	* oil centrifusing of 50mvar reactor	09-Jan-2023	10:00	12-Jan-2023	17:00		PLANNED	Rejected						May be given after january 2023
557	RQ11622 6	OCC_202	slcrs_sd	BR/BSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV PHAGI(RS)	RRVPL	D	MAINTENANCE WORK	31-Jan-2023	08:00	31-Jan-2023	18:00		PLANNED	Approved	31-Jan-23	08:00	31-Jan-23	18:00		
558	RQ11555 1	OCC_202	slcps_sd	BR/BSR/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV NAKODAR(PSG)	PSTCL	D	Periodic Maintenance	31-Jan-2023	08:00	31-Jan-2023	18:00		PLANNED	Approved	31-Jan-23	08:00	31-Jan-23	18:00		

559	RQ115550	OCC_202	sldcps_sd	BR/BSR/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV Jumpers, cleaning of bushes, BMK, CTR Panel and C&R Panels	10-Jan-2023	08:00	10-Jan-2023	18:00		PLANNED	Approved	10-Jan-23	08:00	10-Jan-23	18:00	
560	RQ115549	OCC_202	stuup_sd	BR/BSR/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV LUCKNOW_1(PG)	POWER GRID	D	For Upgradation of Bus-Bar Protection Panel from Electromechanical type to Numerical Type (Connection of CT Bus-Bar Protection Core, Interconnection of Trip Relays etc.) at 400 KV Sub-Station, Sarojini Nagar, Lucknow. During the S/D, Annual Protection Testing & Preventive Maintenance of 80 MVAR Bus Reactor will also be carried out at 400 kv Sub-Station, Sarojini Nagar, Lucknow	29-Jan-2023	09:00	29-Jan-2023	18:00		PLANNED	Approved	29-Jan-23	09:00	29-Jan-23	18:00	
561	RQ116469	OCC_202	cpcc1_sd	BR/BSR/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV NEEMRANA(PG)	POWER GRID	D	FOR AMP WORK	29-Jan-2023	08:00	29-Jan-2023	18:00		PLANNED	Approved	29-Jan-23	08:00	29-Jan-23	18:00	
562	RQ116468	OCC_202	cpcc1_sd	BR/BSR/MSR	125 MVAR BUS REACTOR NO 2 AT 400 KV MANDOLA(PG)	POWER GRID	D	FOR AMP WORK	16-Jan-2023	08:00	16-Jan-2023	18:00		PLANNED	Approved	16-Jan-23	08:00	16-Jan-23	18:00	
563	RQ116463	OCC_202	cpcc1_sd	BR/BSR/MSR	125 MVAR BUS REACTOR NO 3 AT 400 KV HISSAR(PG)	POWER GRID	D	FOR AMP WORK	15-Jan-2023	08:00	15-Jan-2023	18:00		PLANNED	Approved	15-Jan-23	08:00	15-Jan-23	18:00	
564	RQ116460	OCC_202	cpcc1_sd	BR/BSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_II (PG)		D	For CSD final tuning works, Isolator/Earthswitch arcing horn installation works	22-Jan-2023	17:00	24-Jan-2023	23:00		PLANNED	Approved	22-Jan-23	17:00	24-Jan-23	23:00	

565	RQ115756	OCC_202	sldcuk_sd	BR/BSR/MSR	80 MVAR BUS REACTOR NO 1 AT 400 KV SRINAGAR(UK)	PTCUL	D	for scheduled preventive maintenance	19-Jan-2023	10:00	19-Jan-2023	13:00		PLANNED	Approved	19-Jan-23	10:00	19-Jan-23	13:00		
566	RQ115725	OCC_202	stuup_sd	BR/BSR/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV AGRA SOUTH(UP)	UPPTCL	C	* Replacement of 400 KV EDS mechanism of BAY-407 under supervision of NHVS(China) Engineer.	18-Jan-2023	09:00	24-Jan-2023	18:00		PLANNED	Rejected						May be given after january 2023
567	RQ116356	OCC_202	bbmb_sd	BR/BSR/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV BHIWANI(BB)	BBMB	D	त्रैमासिक मरम्मत	17-Jan-2023	08:00	17-Jan-2023	18:00		PLANNED	Approved	17-Jan-23	08:00	17-Jan-23	18:00		
568	RQ116225	OCC_202	sldcrs_sd	BR/BSR/MSR	63 MVAR BUS REACTOR NO 2 AT 400 KV KAWAI SCTPS(APR)	RRVPL/APRL	C	Annual maintenance and testing of bus reactor#2 & Bay equipments.	06-Jan-2023	08:00	07-Jan-2023	18:00		PLANNED	Rejected						Could be given after 15 February
569	RQ116372	OCC_202	stuup_sd	BAY	405 BUS COUPLER BAY - 400KV BUS 1 AT GR.NOIDA(UP C) AND 400KV BUS 2 AT GR.NOIDA(UP C)	UPPTCL	D	* General maintenance.	29-Jan-2023	11:30	29-Jan-2023	15:30		PLANNED	Approved	29-Jan-23	11:30	29-Jan-23	15:30		
570	RQ115742	OCC_202	stuup_sd	BAY	404 MAIN BAY - 400/220KV 240 MVA ICT 2 AT PANKI(UP)	UPPTCL	D	* for bay maintenance work	20-Jan-2023	10:00	20-Jan-2023	17:00		PLANNED	Approved	20-Jan-23	10:00	20-Jan-23	17:00		
571	RQ115737	OCC_202	stuup_sd	BAY	409 MAIN BAY - 400 KV GR.NOIDA_2(UPC)- SIKANDRABAD (UP) CKT-2 AT SIKIANDRABAD (UP)	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Tie bay)	10-Jan-2023	10:00	10-Jan-2023	14:00		PLANNED	Approved	10-Jan-23	10:00	10-Jan-23	14:00		

572	RQ11573 5	OCC_202	stuup_sd	BAY	408 TIE BAY - 400 KV GR.NOIDA_2(UPC)-SIKANDRABAD (UP) CKT-2 AND 400/220 KV 500 MVA ICT 2 AT SIKANDRABAD (UP) AT 400 KV SIKANDRABAD (UP)	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Main bay)	09-Jan-2023	10:00	09-Jan-2023	14:00		PLANNED	Approved	09-Jan-23	10:00	09-Jan-23	14:00	
573	RQ11574 4	OCC_202	stuup_sd	BAY	409 MAIN BAY - 400 KV NEHTAUR(UP) - KASHIPUR(UK) (PTCUL) CKT-1 (UPPTCL)	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Tie bay)	09-Jan-2023	10:00	09-Jan-2023	13:00		PLANNED	Approved	09-Jan-23	10:00	09-Jan-23	13:00	
574	RQ11624 3	OCC_202	sldcrs_sd	BAY	40752T TIE BAY - 765/400KV 1500 MVA ICT 1 AT PHAGI(RS) AND 400KV PHAGI-HEERAPURA (RS) CKT-2	RRVPN L	D	1. To check the open / close time of CB. 2. Measurement of Tan-delta of CTs. 3. Maintenance of CB & CTs. 4. Tightening of clamps & connectors.	27-Jan-2023	08:00	27-Jan-2023	18:00		PLANNED	Approved	27-Jan-23	08:00	27-Jan-23	18:00	
575	RQ11624 1	OCC_202	sldcrs_sd	BAY	40452T TIE BAY - 400KV BASSI(PG)-PHAGI(RS) (PG) CKT-2 AND FUTURE AT PHAGI(RS)	RRVPN L	D	1.Measurement of tan-delta of CTs 2. Maintenance of CB & CTs. 3. Tightening of clamps & connectors.	23-Jan-2023	08:00	23-Jan-2023	18:00		PLANNED	Approved	23-Jan-23	08:00	23-Jan-23	18:00	
576	RQ11624 2	OCC_202	sldcrs_sd	BAY	40852T TIE BAY - 400KV PHAGI-HEERAPURA (RS) CKT-1 AND 400KV PHAGI-AJMER (RS) CKT-2 AT PHAGI(RS)	RRVPN L	D	1.Measurement of tan-delta of CTs 2. Maintenance of CB & CTs. 3. Tightening of clamps & connectors.	20-Jan-2023	08:00	20-Jan-2023	18:00		PLANNED	Approved	20-Jan-23	08:00	20-Jan-23	18:00	

577	RQ116240	OCC_202	sldcrs_sd	BAY	412C MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT PHAGI(RS) (RRVPNL) AT 400 KV PHAGI(RS)	RRVPNL	D	1.Measurement of tan-delta of CTs 2. Maintenance of CB & CTs. 3. Tightening of clamps & connectors.	18-Jan-2023	08:00	18-Jan-2023	18:00		PLANNED	Approved	18-Jan-23	08:00	18-Jan-23	18:00	
578	RQ116239	OCC_202	sldcrs_sd	BAY	412T TIE BAY - 765/400 KV 1500 MVA ICT 3 AT PHAGI(RS) (RRVPNL) AND FUTURE AT 400 KV PHAGI(RS) (RRVPNL)	RRVPNL	D	1.Measurement of tan-delta of CTs 2. Maintenance of CB & CTs. 3. Tightening of clamps & connectors.	12-Jan-2023	08:00	12-Jan-2023	18:00		PLANNED	Approved	12-Jan-23	08:00	12-Jan-23	18:00	
579	RQ116549	OCC_202	cpcc1_sd	BAY	423 MAIN BAY - 400KV BIKANER(RS)-SIKAR(PG) (RS) CKT-1 AT BIKANER(RS)	RRVPNL	D	CT SAMPLING WORK	04-Jan-2023	08:00	04-Jan-2023	18:00	AT BIKANER PG	PLANNED	Approved	04-Jan-23	14:00	04-Jan-23	23:00	S/D could be given from 1400 Hrs
580	RQ116548	OCC_202	cpcc1_sd	BAY	424 TIE BAY - 400KV BIKANER(RS)-SIKAR(PG) (RS) CKT-1 AND 400/220KV 315 MVA ICT 2 AT BIKANER(RS)	RRVPNL	D	CT SAMPLING WORK	03-Jan-2023	08:00	03-Jan-2023	18:00		PLANNED	Approved	03-Jan-23	14:00	03-Jan-23	23:00	S/D could be given from 1400 Hrs
581	RQ116598	OCC_202	cpcc1_sd	BAY	40852A MAIN BAY - 400KV BUS 1 AT MERTA(RS)	RRVPNL	D	FOR BAY AMP WORK	02-Jan-2023	08:00	02-Jan-2023	18:00		PLANNED	Approved	02-Jan-23	08:00	02-Jan-23	18:00	
582	RQ116228	OCC_202	sldcrs_sd	BAY	409 MAIN BAY - 63 MVAR BUS REACTOR NO 2 AT 400 KV KAWAI SCTPS(APR)	APRL	C	Circuit Breaker Overhauling	27-Jan-2023	08:00	31-Jan-2023	18:00		PLANNED	Approved	27-Jan-23	08:00	31-Jan-23	18:00	
583	RQ116229	OCC_202	sldcrs_sd	BAY	414 TIE BAY - 400KV CHHABRA(RV UN)-KAWAI SCTPS(APR) (RS) CKT-1 AND FUTURE AT KAWAI SCTPS(APR)	APL	C	Circuit Breaker Overhauling	23-Jan-2023	08:00	25-Jan-2023	18:00		PLANNED	Approved	23-Jan-23	08:00	25-Jan-23	18:00	

584	RQ116550	OCC_202	cpcc2_sd	BAY	414 TIE BAY - 50 MVAR BUS REACTOR NO 1 AT 400KV MOGA(PG) (POWERGRID) AND 400 KV KISHENPUR-MOGA (PG) CKT-1 AT 400 KV MOGA(PG) (POWERGRID)	POWER GRID	C	To attend SF6 Leakage in CB	22-Jan-2023	08:30	28-Jan-2023	18:00		PLANNED	Approved	22-Jan-23	08:30	28-Jan-23	18:00	
585	RQ116532	OCC_202	cpcc1_sd	BAY	421 MAIN BAY - 400 KV FATEHGARH_II (PG)- FATEHGARH POOLING(FBTL) (FBTL) CKT-1 (POWERGRID) AT 400 KV FATEHGARH_II (PG)	POWER GRID	D	FOR AMP WORK	22-Jan-2023	08:00	22-Jan-2023	18:00		PLANNED	Approved	22-Jan-23	14:00	22-Jan-23	23:00	S/D could be given from 1400 Hrs
586	RQ116531	OCC_202	cpcc1_sd	BAY	419 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_II (PG) (POWERGRID)	POWER GRID	D	FOR AMP WORK	21-Jan-2023	08:00	21-Jan-2023	18:00		PLANNED	Approved	21-Jan-23	14:00	21-Jan-23	23:00	S/D could be given from 1400 Hrs
587	RQ116382	OCC_202	cpcc2_sd	BAY	419 MAIN BAY - 400KV NATHPA JHAKRI(SJ)- PANCHKULA(PG) (PG) CKT-2 AT PANCHKULA(PG)	POWER GRID	C	CB Overhauling, Commissioned in 2012	20-Jan-2023	09:30	23-Jan-2023	17:30	Panchkula-Gumma main Bay	PLANNED	Approved	20-Jan-23	09:30	23-Jan-23	17:30	
588	RQ116530	OCC_202	cpcc1_sd	BAY	419 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_II (PG) (POWERGRID)	POWER GRID	D	FOR AMP WORK	20-Jan-2023	08:00	20-Jan-2023	18:00		PLANNED	Approved	20-Jan-23	14:00	20-Jan-23	23:00	S/D could be given from 1400 Hrs

589	RQ116466	OCC_202	cpcc2_sd	BAY	403 MAIN BAY - 400KV MOGA-JALANDHAR (PG) CKT-1 AT JALANDHAR(PG)	POWER GRID	C	CB OVERHAULING WORK	19-Jan-2023	10:00	21-Jan-2023	19:00	ACTUAL BAY NO AT SITE IS 409	PLANNED	Approved	19-Jan-23	10:00	21-Jan-23	19:00	
590	RQ116529	OCC_202	cpcc1_sd	BAY	401 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT FATEHGARH_II (PG) (POWERGRID)	POWER GRID	D	FOR AMP WORK	19-Jan-2023	08:00	19-Jan-2023	18:00		PLANNED	Approved	19-Jan-23	14:00	19-Jan-23	23:00	S/D could be given from 1400 Hrs
591	RQ115736	OCC_202	stuup_sd	BAY	409 MAIN BAY - 400 KV KANPUR(PG)-PANKI(LUP) (PG) CKT-2 (POWERGRID) AT 400 KV PANKI(LUP)	POWER GRID	D	* for Bay maintenance work routine testing	18-Jan-2023	10:00	18-Jan-2023	17:00		PLANNED	Approved	18-Jan-23	10:00	18-Jan-23	17:00	
592	RQ116528	OCC_202	cpcc1_sd	BAY	401 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT FATEHGARH_II (PG) (POWERGRID)	POWER GRID	D	FOR AMP WORK	18-Jan-2023	08:00	18-Jan-2023	18:00		PLANNED	Approved	18-Jan-23	14:00	18-Jan-23	23:00	S/D could be given from 1400 Hrs
593	RQ116527	OCC_202	cpcc1_sd	BAY	416 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II (PG) (POWERGRID)	POWER GRID	D	FOR AMP WORK	17-Jan-2023	08:00	17-Jan-2023	18:00		PLANNED	Approved	17-Jan-23	14:00	17-Jan-23	23:00	S/D could be given from 1400 Hrs
594	RQ116464	OCC_202	cpcc2_sd	BAY	406 MAIN BAY - 400KV AMRITSAR-JALANDHAR (PG) CKT-1 AT JALANDHAR(PG)	POWER GRID	C	CB OVERHAULING WORK	16-Jan-2023	10:00	18-Jan-2023	19:00	ACTUAL BAY NO AT SITE IS 412	PLANNED	Approved	16-Jan-23	10:00	18-Jan-23	19:00	
595	RQ116377	OCC_202	cpcc2_sd	BAY	410 MAIN BAY - 400KV PANCHKULA-ABDULLAPUR (PG) CKT-2 AT PANCHKULA(PG)	POWER GRID	C	CB Overhauling, Commissioned in 2012	16-Jan-2023	09:30	19-Jan-2023	17:30		PLANNED	Approved	16-Jan-23	09:30	19-Jan-23	17:30	

596	RQ116526	OCC_202	cpcc1_sd	BAY	417 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II (PG) (POWERGRID) AND 400 KV FATEHGARH_II (PG)- FATEHGARH POOLING(FBTL) (FBTL) CKT-2 AT 400 KV FATEHGARH_II (PG) (POWERGRID)	POWER GRID	D	FOR AMP WORK	16-Jan-2023	08:00	16-Jan-2023	18:00		PLANNED	Approved	16-Jan-23	14:00	16-Jan-23	23:00	S/D could be given from 1400 Hrs
597	RQ116540	OCC_202	cpcc1_sd	BAY	415 MAIN BAY - 400/220KV 315 MVA ICT 2 AT SIKAR(PG)	POWER GRID	C	Overhauling of CB Mechanism	16-Jan-2023	08:00	19-Jan-2023	18:00		PLANNED	Approved	16-Jan-23	08:00	19-Jan-23	18:00	
598	RQ116570	OCC_202	cpcc3_sd	BAY	AWL4 MAIN BAY - 400 KV SINGRAULI(NT)- VINDHYACHAL (PG) (PG) CKT-2 (POWERGRID) AT 400 KV VINDHYACHAL (PG)	POWER GRID	C	FOR CB OVERHAULING	16-Jan-2023	08:00	17-Jan-2023	18:00		PLANNED	Approved	16-Jan-23	08:00	17-Jan-23	18:00	
599	RQ116525	OCC_202	cpcc1_sd	BAY	418 MAIN BAY - 400 KV FATEHGARH_II (PG)- FATEHGARH POOLING(FBTL) (FBTL) CKT-2 (POWERGRID) AT 400 KV FATEHGARH_II (PG)	POWER GRID	D	FOR AMP WORK	15-Jan-2023	08:00	15-Jan-2023	18:00		PLANNED	Approved	15-Jan-23	14:00	15-Jan-23	23:00	S/D could be given from 1400 Hrs

600	RQ11652 4	OCC_202	cpcc1_sd	BAY	405 TIE BAY - 400/220 KV 500 MVA ICT 1 AT FATEHGARH_II (PG) (POWERGRID) AND 400/220 KV 500 MVA ICT 4 AT FATEHGARH_II (PG) AT 400 KV FATEHGARH_II (PG) (POWERGRID)	POWER GRID	D	FOR AMP WORK	14-Jan-2023	08:00	14-Jan-2023	18:00		PLANNED	Approved	14-Jan-23	14:00	14-Jan-23	23:00	S/D could be given from 1400 Hrs
601	RQ11652 3	OCC_202	cpcc1_sd	BAY	413 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II (PG) (POWERGRID) AT 400 KV FATEHGARH_II (PG)	POWER GRID	D	FOR AMP WORK	13-Jan-2023	08:00	13-Jan-2023	18:00		PLANNED	Approved	13-Jan-23	14:00	13-Jan-23	23:00	S/D could be given from 1400 Hrs
602	RQ11651 0	OCC_202	cpcc1_sd	BAY	432 BUS SECTIONALIZE R BAY - 400 KV FATEHGARH-II(PG) - BUS 2 (POWERGRID) AND 400 KV FATEHGARH-II(PG) - BUS 4 AT 400 KV FATEHGARH_II (PG) (POWERGRID)	POWER GRID	D	For DGA oil testing of bay 400KV CT	12-Jan-2023	17:00	12-Jan-2023	23:00		PLANNED	Approved	12-Jan-23	14:00	12-Jan-23	23:00	S/D could be given from 1400 Hrs
603	RQ11646 7	OCC_202	cpcc2_sd	BAY	410 MAIN BAY - 400KV CHAMBA-JALANDHAR (PG) CKT-2 AT JALANDHAR(PG)	POWER GRID	C	CB OVERHAULING WORK	12-Jan-2023	10:00	14-Jan-2023	19:00	ACTUAL BAY NO AT SITE IS 403	PLANNED	Approved	12-Jan-23	10:00	14-Jan-23	19:00	

604	RQ11652 2	OCC_202	cpcc1_sd	BAY	415 MAIN BAY - 400/220 KV 500 MVA ICT 5 AT FATEHGARH_II (PG) (POWERGRID) AT 400 KV FATEHGARH_II (PG)	POWER GRID	D	FOR AMP WORK	12-Jan-2023	08:00	12-Jan-2023	18:00		PLANNED	Approved	12-Jan-23	14:00	12-Jan-23	23:00	S/D could be given from 1400 Hrs
605	RQ11650 7	OCC_202	cpcc1_sd	BAY	442 MAIN BAY - 400 KV FATEHGARH-III(PG) - BUS 3 (POWERGRID) AND FUTURE AT 400 KV FATEHGARH_II (PG) (POWERGRID)	POWER GRID	D	For DGA oil testing of bay 400kV CT	11-Jan-2023	17:00	11-Jan-2023	23:00		PLANNED	Approved	11-Jan-23	14:00	11-Jan-23	23:00	S/D could be given from 1400 Hrs
606	RQ11650 5	OCC_202	cpcc1_sd	BAY	443 TIE BAY - 400/220 KV 500 MVA ICT 9 AT FATEHGARH_II (PG) (POWERGRID) AND FUTURE AT 400 KV FATEHGARH_II (PG) (POWERGRID)	POWER GRID	D	For DGA oil testing of bay 400kV CT	11-Jan-2023	17:00	11-Jan-2023	23:00		PLANNED	Approved	11-Jan-23	14:00	11-Jan-23	23:00	S/D could be given from 1400 Hrs
607	RQ11650 6	OCC_202	cpcc1_sd	BAY	431 BUS SECTIONALIZE R BAY - 400 KV FATEHGARH-III(PG) - BUS 1 (POWERGRID) AND 400 KV FATEHGARH-III(PG) - BUS 3 AT 400 KV FATEHGARH_II (PG) (POWERGRID)	POWER GRID	D	For DGA oil testing of bay 400kV CT	11-Jan-2023	17:00	11-Jan-2023	23:00		PLANNED	Approved	11-Jan-23	14:00	11-Jan-23	23:00	S/D could be given from 1400 Hrs

608	RQ116378	OCC_202	cpcc2_sd	BAY	413 MAIN BAY - 400KV PANCHKULA-ABDULLAPUR (PG) CKT-1 AT PANCHKULA(PG)	POWER GRID	C	CB Overhauling, Commissioned in 2012	11-Jan-2023	09:30	14-Jan-2023	17:30		PLANNED	Approved	11-Jan-23	09:30	14-Jan-23	17:30	
609	RQ116521	OCC_202	cpcc1_sd	BAY	404 MAIN BAY - 400/220 KV 500 MVA ICT 1 AT FATEHGARH_II (PG) (POWERGRID) AT 400 KV FATEHGARH_II (PG)	POWER GRID	D	FOR AMP WORK	11-Jan-2023	08:00	11-Jan-2023	18:00		PLANNED	Approved	11-Jan-23	14:00	11-Jan-23	23:00	S/D could be given from 1400 Hrs
610	RQ116511	OCC_202	cpcc1_sd	BAY	444 MAIN BAY - 400/220 KV 500 MVA ICT 9 AT FATEHGARH_II (PG) (POWERGRID) AT 400 KV FATEHGARH_II (PG)	POWER GRID	D	For DGA oil testing of bay 400kV CT	11-Jan-2023	08:00	11-Jan-2023	18:00		PLANNED	Approved	11-Jan-23	14:00	11-Jan-23	23:00	S/D could be given from 1400 Hrs
611	RQ116520	OCC_202	cpcc1_sd	BAY	406 MAIN BAY - 400/220 KV 500 MVA ICT 4 AT FATEHGARH_II (PG) (POWERGRID) AT 400 KV FATEHGARH_II (PG)	POWER GRID	D	FOR AMP WORK	10-Jan-2023	08:00	10-Jan-2023	18:00		PLANNED	Approved	10-Jan-23	14:00	10-Jan-23	23:00	S/D could be given from 1400 Hrs
612	RQ116551	OCC_202	cpcc2_sd	BAY	405 TIE BAY - 400 KV MOGA-FATEHABAD (PG) CKT-1 (POWERGRID) AND 400/220 KV 500 MVA ICT 3 AT MOGA(PG) AT 400 KV MOGA(PG) (POWERGRID)	POWER GRID	C	To attend SF6 Leakage in CB	09-Jan-2023	08:30	16-Jan-2023	18:00		PLANNED	Approved	09-Jan-23	08:30	16-Jan-23	18:00	

613	RQ116518	OCC_202	cpcc1_sd	BAY	420 TIE BAY - 400 KV FATEHGARH_II (PG)- FATEHGARH POOLING(FBTL) (FBTL) CKT-1 (POWERGRID) AND 125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_II (PG) AT 400 KV FATEHGARH_II (PG) (POWERGRID)	POWER GRID	D	FOR AMP WORK	09-Jan-2023	08:00	09-Jan-2023	18:00		PLANNED	Approved	09-Jan-23	14:00	09-Jan-23	23:00	S/D could be given from 1400 Hrs
614	RQ116541	OCC_202	cpcc1_sd	BAY	418 MAIN BAY - 400/220KV 315 MVA ICT 1 AT SIKAR(PG)	POWER GRID	C	Overhauling of CB Mechanism	09-Jan-2023	08:00	12-Jan-2023	18:00		PLANNED	Approved	09-Jan-23	08:00	12-Jan-23	18:00	
615	RQ116535	OCC_202	cpcc1_sd	BAY	493 MAIN BAY - 400 KV HAPUR-MURADNAGAR_1 (UP) CKT-1 AT HAPUR	POWER GRID	D	FOR AMP WORK	08-Jan-2023	08:00	08-Jan-2023	18:00	at Muradnagr	PLANNED	Approved	08-Jan-23	08:00	08-Jan-23	18:00	
616	RQ116517	OCC_202	cpcc1_sd	BAY	403 MAIN BAY - 400/220 KV 500 MVA ICT 3 AT FATEHGARH_II (PG) (POWERGRID) AT 400 KV FATEHGARH_II (PG)	POWER GRID	D	FOR AMP WORK	07-Jan-2023	08:00	07-Jan-2023	18:00		PLANNED	Approved	07-Jan-23	14:00	07-Jan-23	23:00	S/D could be given from 1400 Hrs

617	RQ11651 6	OCC_202	cpcc1_sd	BAY	402 TIE BAY - 400/220 KV 500 MVA ICT 3 AT FATEHGARH_II (PG) (POWERGRID) AND 400/220 KV 500 MVA ICT 2 AT FATEHGARH_II (PG) AT 400 KV FATEHGARH_II (PG) (POWERGRID)	POWER GRID	D	FOR AMP WORK	06-Jan-2023	08:00	06-Jan-2023	18:00		PLANNED	Approved	06-Jan-23	14:00	06-Jan-23	23:00	S/D could be given from 1400 Hrs
618	RQ11651 5	OCC_202	cpcc1_sd	BAY	414 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II (PG) (POWERGRID) AND 400/220 KV 500 MVA ICT 5 AT FATEHGARH_II (PG) AT 400 KV FATEHGARH_II (PG) (POWERGRID)	POWER GRID	D	FOR AMP WORK	05-Jan-2023	08:00	05-Jan-2023	18:00		PLANNED	Approved	05-Jan-23	14:00	05-Jan-23	23:00	S/D could be given from 1400 Hrs
619	RQ11651 4	OCC_202	cpcc1_sd	BAY	428 MAIN BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II (PG) (POWERGRID) AT 400 KV FATEHGARH_II (PG)	POWER GRID	D	FOR AMP WORK	04-Jan-2023	08:00	04-Jan-2023	18:00		PLANNED	Approved	04-Jan-23	14:00	04-Jan-23	23:00	S/D could be given from 1400 Hrs
620	RQ11651 2	OCC_202	cpcc1_sd	BAY	423 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II (PG) (POWERGRID) AND FUTURE AT 400 KV FATEHGARH_II (PG) (POWERGRID)	POWER GRID	D	FOR AMP WORK	03-Jan-2023	08:00	03-Jan-2023	18:00		PLANNED	Approved	03-Jan-23	14:00	03-Jan-23	23:00	S/D could be given from 1400 Hrs

621	RQ116599	OCC_202	cpcc1_sd	BAY	40852B MAIN BAY - 400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1 AT MERTA(RS)	POWER GRID	D	FOR BAY AMP WORK	03-Jan-2023	08:00	03-Jan-2023	18:00		PLANNED	Approved	03-Jan-23	08:00	03-Jan-23	18:00	
622	RQ116513	OCC_202	cpcc1_sd	BAY	429 TIE BAY - 400/220 KV 500 MVA ICT 4 AT FATEHGARH_II (PG) (POWERGRID) AND FUTURE AT 400 KV FATEHGARH_II (PG) (POWERGRID)	POWER GRID	D	FOR AMP WORK	02-Jan-2023	08:00	02-Jan-2023	18:00		PLANNED	Approved	02-Jan-23	14:00	02-Jan-23	23:00	S/D could be given from 1400 Hrs
623	RQ116481	OCC_202	cpcc1_sd	BAY	414 TIE BAY - 400KV AGRA-BALLABHGARH (PG) CKT-1 AND 400KV BALLABHGARH-GURGAON (PG) CKT-1 AT BALLABHGARH(PG)	POWER GRID	C	For CB Overhauling work.	02-Jan-2023	08:00	06-Jan-2023	18:00		PLANNED	Approved	02-Jan-23	08:00	06-Jan-23	18:00	
624	RQ116547	OCC_202	cpcc1_sd	BAY	421 MAIN BAY - 400/220 KV 500 MVA ICT 1 AT BIKANER(PG) (POWERGRID) AT 400 KV BIKANER(PG)	POWER GRID	D	CT SAMPLING WORK	02-Jan-2023	08:00	02-Jan-2023	18:00		PLANNED	Approved	02-Jan-23	14:00	02-Jan-23	23:00	S/D could be given from 1400 Hrs
625	RQ116597	OCC_202	cpcc1_sd	BAY	40752A MAIN BAY - 50 MVAR LR ON KOTA(PG)-MERTA(RS) (PG) CKT-1 @MERTA(RS) AT MERTA(RS)	POWER GRID	D	BAY AMP	01-Jan-2023	08:00	01-Jan-2023	18:00		PLANNED	Approved	01-Jan-23	08:00	01-Jan-23	18:00	

626	RQ116534	OCC_202	cpcc1_sd	BAY	426 TIE BAY - 400KV MEERUT(PG)-MANDOLA(PG) (PL) CKT-4 AND FUTURE AT MANDOLA(PG)	POWER GRID	C	ABB BREAKER OVERHAULLING	01-Jan-2023	08:00	06-Jan-2023	18:00		PLANNED	Approved	01-Jan-23	08:00	06-Jan-23	18:00	
627	RQ116546	OCC_202	cpcc1_sd	BAY	420 TIE BAY - 400/220 KV 500 MVA ICT 1 AT BIKANER(PG) (POWERGRID) AND FUTURE AT 400 KV BIKANER(PG) (POWERGRID)	POWER GRID	D	CT SAMPLING WORK	01-Jan-2023	08:00	01-Jan-2023	18:00		PLANNED	Approved	01-Jan-23	14:00	01-Jan-23	23:00	S/D could be given from 1400 Hrs
628	RQ116355	OCC_202	slchr_sd	BAY	405 TIE BAY - 400/220KV 315 MVA ICT 1 AT DHANODA(HV) AND 400KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	To attend the spring charging problem in line breaker bay no 404	21-Jan-2023	14:00	21-Jan-2023	19:00	SD required on TIE bay of 400kv Dhanoda-Daultabad ckt-2	PLANNED	Approved	21-Jan-23	14:00	21-Jan-23	19:00	
629	RQ116357	OCC_202	slchr_sd	BAY	401 MAIN BAY - 400KV DHANODA-DAULATABAD (HV) CKT-1 AT DHANODA(HV)	HVPNL	D	To attend the spring charging problem in line breaker bay no 404	20-Jan-2023	08:00	20-Jan-2023	13:00	SD of 400kv Dhanonda-Daultabad Ckt-1 Line bay 404 is required	PLANNED	Approved	20-Jan-23	08:00	20-Jan-23	13:00	
630	RQ115563	OCC_202	slcps_sd	BAY	411 TIE BAY - 400 KV BEHMAN JASSA SINGH (PS)-HMEL (PS) (PSTCL) CKT-1 (PSTCL) AND FUTURE AT 400 KV BEHMAN JASSA SINGH (PS) (PSTCL)	PSTCL	D	Periodical Maintenance and testing	17-Jan-2023	08:00	20-Jan-2023	18:00		PLANNED	Approved	17-Jan-23	08:00	20-Jan-23	18:00	

631	RQ11556 4	OCC_202	sldcps_sd	BAY	410 MAIN BAY - 400 KV BEHMAN JASSA SINGH (PS)-HMEL (PS) (PSTCL) CKT-1 (PSTCL) AT 400 KV BEHMAN JASSA SINGH (PS)	PSTCL	D	Periodical Maintenance and testing	17-Jan-2023	08:00	20-Jan-2023	18:00		PLANNED	Approved	17-Jan-23	08:00	20-Jan-23	18:00	
632	RQ11558 0	OCC_202	sldcps_sd	BAY	403 MAIN BAY - 400KV MUKTSAR-MAKHU (PS) CKT-1 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	16-Jan-2023	08:00	16-Jan-2023	18:00		PLANNED	Approved	16-Jan-23	08:00	16-Jan-23	18:00	
633	RQ11557 6	OCC_202	sldcps_sd	BAY	421 MAIN BAY MAIN BAY - 400/220 KV 500 MVA ICT 3 AT MAKHU(PS) (PSTCL)	PSTCL	D	Cleaning of bay 421 CB & CT porcelin and recording of IR Values of CB,CT	12-Jan-2023	08:00	12-Jan-2023	18:00		PLANNED	Approved	12-Jan-23	08:00	12-Jan-23	18:00	
634	RQ11557 9	OCC_202	sldcps_sd	BAY	415 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(PS)	PSTCL	D	Cleaning of bay 415 CB & CT porcelin and recording of IR Values of CB,CT	10-Jan-2023	08:00	10-Jan-2023	18:00		PLANNED	Approved	10-Jan-23	08:00	10-Jan-23	18:00	
635	RQ11556 5	OCC_202	sldcps_sd	BAY	408 TIE BAY - 400 KV BEHMAN JASSA SINGH (PS)-HMEL (PS) (PSTCL) CKT-2 (PSTCL) AND FUTURE AT 400 KV BEHMAN JASSA SINGH (PS) (PSTCL)	PSTCL	D	Periodical Maintenance and testing	09-Jan-2023	08:00	12-Jan-2023	18:00		PLANNED	Approved	09-Jan-23	08:00	12-Jan-23	18:00	
636	RQ11556 6	OCC_202	sldcps_sd	BAY	407 MAIN BAY - 400 KV BEHMAN JASSA SINGH (PS)-HMEL (PS) (PSTCL) CKT-2 (PSTCL) AT 400 KV BEHMAN JASSA SINGH (PS)	PSTCL	D	Periodical Maintenance and testing	09-Jan-2023	08:00	12-Jan-2023	18:00		PLANNED	Approved	09-Jan-23	08:00	12-Jan-23	18:00	

637	RQ115578	OCC_202	sldcps_sd	BAY	412 MAIN BAY - 400/220KV 315 MVA ICT 2 AT MAKHLI(PS)	PSTCL	D	Cleaning of bay 412 CB & CT porcelain and recording of IR Values of CB,CT	05-Jan-2023	08:00	05-Jan-2023	18:00		PLANNED	Approved	05-Jan-23	08:00	05-Jan-23	18:00	
638	RQ115583	OCC_202	sldcps_sd	BAY	401 MAIN BAY - 400KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-1 AT MUKTSAR(PS)	PSTCL	D	maintenance for nut-bolt tightening, cleaning and IR of equipments.	04-Jan-2023	08:00	04-Jan-2023	18:00		PLANNED	Approved	04-Jan-23	08:00	04-Jan-23	18:00	
639	RQ115577	OCC_202	sldcps_sd	BAY	409 MAIN BAY - 400/220KV 315 MVA ICT 1 AT MAKHLI(PS)	PSTCL	D	Cleaning of bay 409 CB & CT porcelain and recording of IR Values of CB,CT	03-Jan-2023	08:00	03-Jan-2023	18:00		PLANNED	Approved	03-Jan-23	08:00	03-Jan-23	18:00	
640	RQ115567	OCC_202	sldcps_sd	BAY	402 TIE BAY - 400 KV BEHMAN JASSA SINGH (PS)-MOGA(PG) (PSTCL) CKT-1 (PSTCL) AND FUTURE AT 400 KV BEHMAN JASSA SINGH (PS) (PSTCL)	PSTCL	D	Periodical Maintenance and testing	03-Jan-2023	08:00	06-Jan-2023	18:00		PLANNED	Approved	03-Jan-23	08:00	06-Jan-23	18:00	
641	RQ115568	OCC_202	sldcps_sd	BAY	401 MAIN BAY - 400 KV BEHMAN JASSA SINGH (PS)-MOGA(PG) (PSTCL) CKT-1 (PSTCL) AT 400 KV BEHMAN JASSA SINGH (PS)	PSTCL	D	Periodical Maintenance and testing	03-Jan-2023	08:00	06-Jan-2023	18:00		PLANNED	Approved	03-Jan-23	08:00	06-Jan-23	18:00	
642	RQ116603	OCC_202	cpcc1_sd	BAY	411 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL) (PKTSL) AND FUTURE AT 400 KV KHETRI (PKTSL) (PKTSL)	PKTSL	C	Bay extension work under PBTSL (Shutdown requested by KEC)- Augmentation work of CRP	16-Jan-2023	08:00	26-Jan-2023	18:00		PLANNED	Approved	16-Jan-23	08:00	26-Jan-23	18:00	

643	RQ115473	OCC_202	stuup_sd	BAY	407 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT FIROZABAD(PJFTL) (PJFTL)	PJFTL	D	AMP works	03-Jan-2023	08:00	03-Jan-2023	18:00		PLANNED	Approved	03-Jan-23	08:00	03-Jan-23	18:00	
644	RQ116069	OCC_202	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA_2 (PG)	POWER GRID	D	For TERTIARY CONNECTION	31-Jan-2023	17:00	31-Jan-2023	23:00		PLANNED	Approved	31-Jan-23	17:00	31-Jan-23	23:00	
645	RQ116070	OCC_202	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA_2 (PG)	POWER GRID	D	For TERTIARY CONNECTION	30-Jan-2023	17:00	30-Jan-2023	23:00		PLANNED	Approved	30-Jan-23	17:00	30-Jan-23	23:00	
646	RQ116067	OCC_202	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA_2 (PG)	POWER GRID	D	For CSD Fine tune	29-Jan-2023	17:00	29-Jan-2023	23:00		PLANNED	Approved	29-Jan-23	17:00	29-Jan-23	23:00	
647	RQ116058	OCC_202	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT FATEHGARH_II (PG)	POWER GRID	D	For TBC testing works, CSD final testing works	28-Jan-2023	17:00	30-Jan-2023	23:00		PLANNED	Approved	28-Jan-23	17:00	30-Jan-23	23:00	
648	RQ116542	OCC_202	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT MOGA(PG)	POWER GRID	D	AMP of ICT-4 and Differential Relay Retrofitting work	27-Jan-2023	08:30	27-Jan-2023	18:00		PLANNED	Approved	27-Jan-23	14:00	27-Jan-23	23:00	S/D may be given from 1400 Hrs
649	RQ116063	OCC_202	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHGARH_II (PG)	POWER GRID	D	For TBC testing works, CSD final testing works	25-Jan-2023	17:00	27-Jan-2023	23:00		PLANNED	Approved	25-Jan-23	17:00	27-Jan-23	23:00	
650	RQ116543	OCC_202	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MOGA(PG)	POWER GRID	D	AMP of ICT-3 and Differential Relay Retrofitting work	25-Jan-2023	08:30	25-Jan-2023	18:00		PLANNED	Approved	25-Jan-23	14:00	25-Jan-23	23:00	S/D may be given from 1400 Hrs
651	RQ116068	OCC_202	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA_2 (PG)	POWER GRID	D	For CSD Fine tune	24-Jan-2023	17:00	24-Jan-2023	23:00		PLANNED	Approved	24-Jan-23	17:00	24-Jan-23	23:00	
652	RQ116051	OCC_202	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KANKROLI(PG)	POWER GRID	D	For modifications in mechanical protection trips of Transformers	24-Jan-2023	08:00	24-Jan-2023	18:00		PLANNED	Approved	24-Jan-23	08:00	24-Jan-23	18:00	
653	RQ116066	OCC_202	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BHADLA_2 (PG)	POWER GRID	D	For TERTIARY CONNECTION	23-Jan-2023	17:00	31-Jan-2023	23:00		PLANNED	Approved	23-Jan-23	17:00	31-Jan-23	23:00	
654	RQ116544	OCC_202	cpcc2_sd	TRANSFORMER	400/220 KV 250 MVA ICT 2 AT MOGA(PG)	POWER GRID	D	AMP of ICT-2 and Differential Relay Retrofitting work	23-Jan-2023	08:30	23-Jan-2023	18:00		PLANNED	Approved	23-Jan-23	14:00	23-Jan-23	23:00	S/D may be given from 1400 Hrs

655	RQ116050	OCC_202	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KANKROLI(PG)	POWER GRID	D	BUS INTEGRATION WORK OF EXTENSION BAYS	23-Jan-2023	08:00	23-Jan-2023	18:00		PLANNED	Approved	23-Jan-23	08:00	23-Jan-23	18:00	
656	RQ116060	OCC_202	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FATEHGARH_II (PG)	POWER GRID	D	For TBC testing works, CSD final testing works	22-Jan-2023	17:00	24-Jan-2023	23:00		PLANNED	Approved	22-Jan-23	17:00	24-Jan-23	23:00	
657	RQ116065	OCC_202	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BHADLA_2 (PG)	POWER GRID	D	For TERTIARY CONNECTION	22-Jan-2023	17:00	25-Jan-2023	23:00		PLANNED	Approved	22-Jan-23	17:00	25-Jan-23	23:00	
658	RQ116055	OCC_202	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT BHADLA(PG)	POWER GRID	D	GIB erection work	22-Jan-2023	15:00	24-Jan-2023	23:00		PLANNED	Approved	22-Jan-23	17:00	24-Jan-23	23:00	S/D could be given from 1700 Hrs
659	RQ116545	OCC_202	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MOGA(PG)	POWER GRID	D	AMP of ICT-1 and Differential Relay Retrofitting work AMP of ICT-1 and Differential Relay Retrofitting work	21-Jan-2023	08:30	21-Jan-2023	18:00		PLANNED	Approved	21-Jan-23	14:00	21-Jan-23	23:00	S/D may be given from 1400 Hrs
660	RQ116053	OCC_202	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA(PG)	POWER GRID	D	GIB erection work	20-Jan-2023	15:00	22-Jan-2023	23:00		PLANNED	Approved	20-Jan-23	17:00	22-Jan-23	23:00	S/D could be given from 1700 Hrs
661	RQ116049	OCC_202	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANKROLI(PG)	POWER GRID	D	For modifications in mechanical protection trips of Transformers	20-Jan-2023	08:00	20-Jan-2023	18:00		PLANNED	Approved	20-Jan-23	08:00	20-Jan-23	18:00	
662	RQ116059	OCC_202	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FATEHGARH_II (PG)	POWER GRID	D	For TBC testing works, CSD final testing works	19-Jan-2023	17:00	21-Jan-2023	23:00		PLANNED	Approved	19-Jan-23	17:00	21-Jan-23	23:00	
663	RQ116054	OCC_202	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA(PG)	POWER GRID	D	GIB erection work	17-Jan-2023	15:00	19-Jan-2023	23:00		PLANNED	Approved	17-Jan-23	17:00	19-Jan-23	23:00	S/D could be given from 1700 Hrs
664	RQ116048	OCC_202	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KOTA(PG)	POWER GRID	D	Oil sample of 220kV CT	17-Jan-2023	08:00	17-Jan-2023	20:00		PLANNED	Approved	17-Jan-23	08:00	17-Jan-23	20:00	

665	RQ11607 2	OCC_202	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANDOLA(PG)	POWER GRID	C	Retrofitment of existing 20789L Isolator by POWERGRID on behalf of DTL. This isolator is DTL. This isolator is DTL. This asset. ICT s/d is required for retrofitting of line side isolator	15-Jan-2023	08:00	19-Jan-2023	18:00		PLANNED	Approved	15-Jan-23	08:00	19-Jan-23	18:00	Subject to Delhi consent
666	RQ11605 2	OCC_202	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA(PG)	POWER GRID	D	GIB erection work	14-Jan-2023	17:00	16-Jan-2023	23:00		PLANNED	Approved	14-Jan-23	17:00	16-Jan-23	23:00	
667	RQ11605 6	OCC_202	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BHADLA(PG)	POWER GRID	D	BUS INTEGRATION WORK OF EXTENSION BAYS	13-Jan-2023	15:00	13-Jan-2023	23:00		PLANNED	Approved	13-Jan-23	17:00	13-Jan-23	23:00	S/D could be given from 1700 Hrs
668	RQ11605 7	OCC_202	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SIKAR(PG)	POWER GRID	D	BUS INTEGRATION WORK OF EXTENSION BAYS	12-Jan-2023	08:00	12-Jan-2023	18:00		PLANNED	Approved	12-Jan-23	08:00	12-Jan-23	18:00	
669	RQ11607 8	OCC_202	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SAHARANPUR(PG)	POWER GRID	D	For AMP and CT SAMPLING WORK	10-Jan-2023	08:00	10-Jan-2023	18:00		PLANNED	Approved	10-Jan-23	08:00	10-Jan-23	18:00	
670	RQ11604 7	OCC_202	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KOTA(PG)	POWER GRID	D	for Replacement of damage CFT plate with new.	10-Jan-2023	08:00	10-Jan-2023	20:00		PLANNED	Approved	10-Jan-23	08:00	10-Jan-23	20:00	
671	RQ11607 4	OCC_202	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MANDOLA(PG)	POWER GRID	C	Retrofitment of existing 20789L Isolator by POWERGRID on behalf of DTL. This isolator is DTL. This asset. ICT s/d is required for retrofitting of line side isolator	10-Jan-2023	08:00	14-Jan-2023	18:00		PLANNED	Approved	10-Jan-23	08:00	14-Jan-23	18:00	Subject to Delhi consent
672	RQ11606 1	OCC_202	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT FATEHGARH_II (PG)	POWER GRID	D	For TBC testing works, CSD final testing works	07-Jan-2023	17:00	17-Jan-2023	23:00		PLANNED	Approved	07-Jan-23	17:00	17-Jan-23	23:00	
673	RQ11606 4	OCC_202	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HISSAR(PG)	POWER GRID	D	INSULATION COATING ON TERTIARY CONNECTION PATH CONNECTOR & CONDUCTOR	07-Jan-2023	08:00	07-Jan-2023	18:00		PLANNED	Approved	07-Jan-23	08:00	07-Jan-23	18:00	
674	RQ11604 6	OCC_202	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GURGAON(PG)	POWER GRID	D	AMP of ICT and associated bay equipments	06-Jan-2023	10:00	06-Jan-2023	18:00		PLANNED	Approved	06-Jan-23	10:00	06-Jan-23	18:00	

675	RQ116354	OCC_202	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HAMIRPUR(PG)	POWER GRID	D	AMP Works of ICT 2 and testing of new WTI and OTI scheme	06-Jan-2023	09:00	06-Jan-2023	18:00		PLANNED	Approved	06-Jan-23	09:00	06-Jan-23	18:00	
676	RQ116076	OCC_202	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BIKANER(PG)	POWER GRID	D	DROPPER CONNECTION WORK FROM 220KV BUS2 TO 500MVA ICT2	05-Jan-2023	17:00	06-Jan-2023	23:00		PLANNED	Approved	05-Jan-23	17:00	06-Jan-23	23:00	
677	RQ116073	OCC_202	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MANDOLA(PG)	POWER GRID	C	Retrofitment of existing 20789L Isolator by POWERGRID on behalf of DTL. This isolator is DTL asset. ICT s/d is required for retrofitting of line side isolator	05-Jan-2023	08:00	09-Jan-2023	18:00		PLANNED	Approved	05-Jan-23	08:00	09-Jan-23	18:00	Subject to Delhi consent
678	RQ116077	OCC_202	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BIKANER(PG)	POWER GRID	D	CT SAMPLING WORK	03-Jan-2023	17:00	03-Jan-2023	23:00		PLANNED	Approved	03-Jan-23	17:00	03-Jan-23	23:00	
679	RQ116062	OCC_202	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_II (PG)	POWER GRID	D	Construction of tie bay 443 and ICT-9 CSD Relay final tuning and other pending construction works	03-Jan-2023	17:00	07-Jan-2023	23:00		PLANNED	Approved	03-Jan-23	17:00	07-Jan-23	23:00	
680	RQ116045	OCC_202	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GURGAON(PG)	POWER GRID	D	AMP of ICT and associated bay equipments	03-Jan-2023	10:00	03-Jan-2023	18:00		PLANNED	Approved	03-Jan-23	10:00	03-Jan-23	18:00	
681	RQ116353	OCC_202	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HAMIRPUR(PG)	POWER GRID	D	AMP Works of ICT 2 and testing of new WTI and OTI scheme	03-Jan-2023	09:00	03-Jan-2023	18:00		PLANNED	Approved	03-Jan-23	09:00	03-Jan-23	18:00	
682	RQ116071	OCC_202	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAWANA(DV)	POWER GRID	D	To attending leakges from oltc	01-Jan-2023	08:00	02-Jan-2023	18:00		PLANNED	Approved	01-Jan-23	08:00	02-Jan-23	18:00	
683	RQ116075	OCC_202	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MANDOLA(PG)	POWER GRID	C	Retrofitment of existing 20789L Isolator by POWERGRID on behalf of DTL. This isolator is DTL asset. ICT s/d is required for retrofitting of line side isolator	01-Jan-2023	08:00	04-Jan-2023	18:00		PLANNED	Approved	01-Jan-23	08:00	04-Jan-23	18:00	Subject to Delhi consent
684	RQ116628	OCC_202	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(PS)	PSTCL	D	Installation of meters for Implementation of SAMAST Scheme in Puniab	30-Jan-2023	08:00	30-Jan-2023	18:00		PLANNED	Approved	30-Jan-23	08:00	30-Jan-23	18:00	

685	RQ116630	OCC_202	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DHURI(PS)	PSTCL	D	Installation of meters for Implementation of SAMAST Scheme in Puniab	30-Jan-2023	08:00	30-Jan-2023	18:00		PLANNED	Approved	30-Jan-23	08:00	30-Jan-23	18:00	
686	RQ116629	OCC_202	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)	PSTCL	D	Installation of meters for Implementation of SAMAST Scheme in Puniab	30-Jan-2023	08:00	30-Jan-2023	18:00		PLANNED	Approved	30-Jan-23	08:00	30-Jan-23	18:00	
687	RQ116636	OCC_202	sldcps_sd	TRANSFORMER	400/11 KV 88 MVA ST 1 AT TALWANDI SABOO(PSG)	PSTCL	D	Installation of meters for Implementation of SAMAST Scheme in Puniab	27-Jan-2023	08:00	27-Jan-2023	18:00		PLANNED	Approved	27-Jan-23	08:00	27-Jan-23	18:00	
688	RQ116637	OCC_202	sldcps_sd	TRANSFORMER	400/11 KV 88 MVA ST 2 AT TALWANDI SABOO(PSG)	PSTCL	D	Installation of meters for Implementation of SAMAST Scheme in Puniab	27-Jan-2023	08:00	27-Jan-2023	18:00		PLANNED	Approved	27-Jan-23	08:00	27-Jan-23	18:00	
689	RQ115533	OCC_202	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	25-Jan-2023	08:00	25-Jan-2023	18:00		PLANNED	Approved	25-Jan-23	08:00	25-Jan-23	18:00	
690	RQ115538	OCC_202	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(PS)	PSTCL	D	Protection Testing	20-Jan-2023	08:00	20-Jan-2023	18:00		PLANNED	Approved	20-Jan-23	08:00	20-Jan-23	18:00	
691	RQ115540	OCC_202	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DHURI(PS)	PSTCL	D	Protection Testing	19-Jan-2023	08:00	19-Jan-2023	18:00		PLANNED	Approved	19-Jan-23	08:00	19-Jan-23	18:00	
692	RQ115539	OCC_202	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)	PSTCL	D	Protection Testing	18-Jan-2023	08:00	18-Jan-2023	18:00		PLANNED	Approved	18-Jan-23	08:00	18-Jan-23	18:00	
693	RQ115537	OCC_202	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NAKODAR(PSG)	PSTCL	D	Periodic Maintenance	17-Jan-2023	08:00	17-Jan-2023	18:00		PLANNED	Approved	17-Jan-23	08:00	17-Jan-23	18:00	
694	RQ115548	OCC_202	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	12-Jan-2023	08:00	12-Jan-2023	18:00		PLANNED	Approved	12-Jan-23	08:00	12-Jan-23	18:00	
695	RQ115534	OCC_202	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	11-Jan-2023	08:00	11-Jan-2023	18:00		PLANNED	Approved	11-Jan-23	08:00	11-Jan-23	18:00	

696	RQ11554 6	OCC_202	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	05-Jan-2023	08:00	05-Jan-2023	18:00		PLANNED	Approved	05-Jan-23	08:00	05-Jan-23	18:00	
697	RQ11553 6	OCC_202	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NAKODAR(PSG)	PSTCL	D	Periodic Maintenance	03-Jan-2023	08:00	03-Jan-2023	18:00		PLANNED	Approved	03-Jan-23	08:00	03-Jan-23	18:00	
698	RQ11554 2	OCC_202	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DHURI(PS)	PSTCL	D	Maintenance of Isolator 202 89A & 89B	03-Jan-2023	08:00	03-Jan-2023	18:00		PLANNED	Approved	03-Jan-23	08:00	03-Jan-23	18:00	
699	RQ11554 7	OCC_202	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	03-Jan-2023	08:00	03-Jan-2023	18:00		PLANNED	Approved	03-Jan-23	08:00	03-Jan-23	18:00	
700	RQ11553 5	OCC_202	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	02-Jan-2023	08:00	02-Jan-2023	18:00		PLANNED	Approved	02-Jan-23	08:00	02-Jan-23	18:00	
701	RQ11554 1	OCC_202	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(PS)	PSTCL	D	Maintenance of Isolator 205 89B	02-Jan-2023	08:00	02-Jan-2023	18:00		PLANNED	Approved	02-Jan-23	08:00	02-Jan-23	18:00	
702	RQ11558 1	OCC_202	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUCKNOW(UP)	UPPTCL	D	For Upgradation of Bus-Bar Protection Panel from Electromechanical type to Numerical Type (Connection of CT Bus-Bar Protecion Core, Interconnection of Trip Relays etc.) at 400 KV Sub-Station, Sarojini Nagar, Lucknow. During the S/D, Preventive Maintenance of 500 MVA ICT-II Bay will also be carried out at 400 kv Sub-Station, Sarojini Nagar, Lucknow	27-Jan-2023	09:00	27-Jan-2023	18:00		PLANNED	Approved	27-Jan-23	09:00	27-Jan-23	18:00	

703	RQ115582	OCC_202	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW(UP)	UPPTCL	D	For Upgradation of Bus-Bar Protection Panel from Electromechanical type to Numerical Type (Connection of CT Bus-Bar Protecion Core, Interconnection of Trip Relays etc.) at 400 KV Sub-Station, Sarojini Nagar, Lucknow. During the S/D, Preventive Maintenance of 500 MVA ICT-I Bay will also be carried out at 400 kv Sub-Station, Sarojini Nagar, Lucknow	26-Jan-2023	09:00	26-Jan-2023	18:00		PLANNED	Approved	26-Jan-23	09:00	26-Jan-23	18:00	
704	RQ115745	OCC_202	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT GR.NOIDA(UP C)	UPPTCL	D	* Routine testing.	22-Jan-2023	11:00	22-Jan-2023	17:00		PLANNED	Approved	22-Jan-23	11:00	22-Jan-23	17:00	
705	RQ115723	OCC_202	stuup_sd	TRANSFORMER	400/220 KV 200 MVA ICT 3 AT AGRA SOUTH(UP)	UPPTCL	D	* ROUTINE TESTING, MAINTENANCE AND PAINTING WORK	18-Jan-2023	08:00	21-Jan-2023	18:00		PLANNED	Approved	18-Jan-23	08:00	21-Jan-23	18:00	
706	RQ115740	OCC_202	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT INDIRAPURAM (UP)	UPPTCL	D	For annual maintenance & Testing work of ICT	17-Jan-2023	10:00	17-Jan-2023	13:00		PLANNED	Approved	17-Jan-23	10:00	17-Jan-23	13:00	
707	RQ115724	OCC_202	stuup_sd	TRANSFORMER	400/220 KV 200 MVA ICT 2 AT AGRA SOUTH(UP)	UPPTCL	D	* ROUTINE MAINTENANCE WORK	17-Jan-2023	08:00	17-Jan-2023	18:00		PLANNED	Approved	17-Jan-23	08:00	17-Jan-23	18:00	
708	RQ115620	OCC_202	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GR.NOIDA(UP C)	UPPTCL	D	* Routine testing.	06-Jan-2023	11:00	06-Jan-2023	17:30		PLANNED	Approved	06-Jan-23	11:00	06-Jan-23	17:30	
709	RQ115741	OCC_202	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 1 AT NEHTAUR(UP)	UPPTCL	D	As per request of UPPTCL (Division - Dhampur), 132kv Bus shutdown required due to Jumpering work of new bay to existing bus, for the same 200MVA ICT-1 & 200MVA ICT-2 will be complete shutdown.	05-Jan-2023	10:00	05-Jan-2023	16:00		PLANNED	Approved	05-Jan-23	10:00	05-Jan-23	16:00	

710	RQ11574 3	OCC_202	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 2 AT NEHTAUR(UP)	UPPTCL	D	As per request of UPPTCL (Division - Dhampur), 132kv Bus shutdown required due to Jumpering work of new bay to existing bus, for the same 200MVA ICT-1 & 200MVA ICT-2 will be complete shutdown.	05-Jan-2023	10:00	05-Jan-2023	16:00		PLANNED	Approved	05-Jan-23	10:00	05-Jan-23	16:00	
711	RQ11663 5	OCC_202	slcpcs_sd	TRANSFORMER	400/21 KV 815 MVA GT 3 AT TALWANDI SABOO(PSG)	PSPCL	D	Installation of meters for Implementation of SAMAST Scheme in Punjab	27-Jan-2023	08:00	27-Jan-2023	18:00		PLANNED	Approved	27-Jan-23	08:00	27-Jan-23	18:00	
712	RQ11663 3	OCC_202	slcpcs_sd	TRANSFORMER	400/21 KV 815 MVA GT 1 AT TALWANDI SABOO(PSG)	PSPCL	D	Installation of meters for Implementation of SAMAST Scheme in Punjab	27-Jan-2023	08:00	27-Jan-2023	18:00		PLANNED	Approved	27-Jan-23	08:00	27-Jan-23	18:00	
713	RQ11663 4	OCC_202	slcpcs_sd	TRANSFORMER	400/21 KV 815 MVA GT 2 AT TALWANDI SABOO(PSG)	PSPCL	D	Installation of meters for Implementation of SAMAST Scheme in Punjab	27-Jan-2023	08:00	27-Jan-2023	18:00		PLANNED	Approved	27-Jan-23	08:00	27-Jan-23	18:00	
714	RQ11662 6	OCC_202	slcpcs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT PATRAN(PATR)	PATRAN	D	Installation of meters for Implementation of SAMAST Scheme in Punjab	25-Jan-2023	11:00	25-Jan-2023	14:00		PLANNED	Approved	25-Jan-23	11:00	25-Jan-23	14:00	
715	RQ11662 7	OCC_202	slcpcs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT PATRAN(PATR)	PATRAN	D	Installation of meters for Implementation of SAMAST Scheme in Punjab	25-Jan-2023	11:00	25-Jan-2023	14:00		PLANNED	Approved	25-Jan-23	11:00	25-Jan-23	14:00	
716	RQ11646 1	OCC_202	indigrd_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT PATRAN(PATR)	PATRAN	D	ICT AMP works	10-Jan-2023	08:00	10-Jan-2023	20:00	Annual Maintenance	PLANNED	Approved	10-Jan-23	08:00	10-Jan-23	20:00	
717	RQ11620 0	OCC_202	slcsrcs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	22-Jan-2023	08:00	22-Jan-2023	18:00		PLANNED	Approved	22-Jan-23	08:00	22-Jan-23	18:00	
718	RQ11620 2	OCC_202	slcsrcs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	21-Jan-2023	08:00	21-Jan-2023	18:00		PLANNED	Approved	21-Jan-23	08:00	21-Jan-23	18:00	
719	RQ11620 1	OCC_202	slcsrcs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BIKANER(RS)	RRVPNL	D	Routine Bay Maintenance Work	10-Jan-2023	08:00	10-Jan-2023	18:00		PLANNED	Approved	10-Jan-23	17:00	10-Jan-23	23:00	S/D could be given from 1700 Hrs
720	RQ11620 3	OCC_202	slcsrcs_sd	TRANSFORMER	400/11 KV 80 MVA ST 1 AT KAWAI SCTPS(APR)	RRVPNL	C	Annual maintenance and testing of station transformer#1 & bay equipments.	09-Jan-2023	08:00	10-Jan-2023	18:00		PLANNED	Approved	09-Jan-23	08:00	10-Jan-23	18:00	

721	RQ115758	OCC_202	sldcuk_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SRINAGAR(UK)	PTCUL	D	for scheduled preventive maintenance	21-Jan-2023	10:00	21-Jan-2023	16:00		PLANNED	Approved	21-Jan-23	10:00	21-Jan-23	16:00	
722	RQ115757	OCC_202	sldcuk_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SRINAGAR(UK)	PTCUL	D	for scheduled preventive maintenance	20-Jan-2023	10:00	20-Jan-2023	16:00		PLANNED	Approved	20-Jan-23	10:00	20-Jan-23	16:00	
723	RQ116566	OCC_202	sldcuk_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT RISHIKESH(UK)	PTCUL	D	for replacement of takeover assembly of 220 kV "B" Isolator of 315 MVA Transformer	02-Jan-2023	10:00	02-Jan-2023	14:00		PLANNED	Approved	02-Jan-23	10:00	02-Jan-23	14:00	
724	RQ116278	OCC_202	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT DHANODA(HV)	HVPLN	D	To verify BI, BO & Protection signals in SAS	11-Jan-2023	09:00	11-Jan-2023	19:00		PLANNED	Approved	11-Jan-23	09:00	11-Jan-23	19:00	
725	RQ116277	OCC_202	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DHANODA(HV)	HVPLN	D	To verify BI, BO & Protection signals in SAS	10-Jan-2023	09:00	10-Jan-2023	19:00		PLANNED	Approved	10-Jan-23	09:00	10-Jan-23	19:00	
726	RQ116259	OCC_202	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DEEPALPUR(JHKT)	HVPLN	D	Removal of bird nest on Top of gantry and attending hot spot on CT	09-Jan-2023	10:00	09-Jan-2023	13:00		PLANNED	Approved	09-Jan-23	10:00	09-Jan-23	13:00	
727	RQ116276	OCC_202	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DHANODA(HV)	HVPLN	D	To verify BI, BO & Protection signals in SAS	07-Jan-2023	09:00	07-Jan-2023	19:00		PLANNED	Approved	07-Jan-23	09:00	07-Jan-23	19:00	
728	RQ115472	OCC_202	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HARDUAGANJ (UP)	UPRVU NL	C	For commissioning of Composite Monitoring System (CMS) of ICT	11-Jan-2023	08:00	20-Jan-2023	18:00	Shutdown of this ICT is required from 20.12.2022 to 30.12.2022	PLANNED	Approved	11-Jan-23	08:00	20-Jan-23	18:00	
729	RQ115471	OCC_202	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HARDUAGANJ (UP)	UPRVU NL	C	For commissioning of Composite Monitoring System (CMS) of ICT	02-Jan-2023	08:00	10-Jan-2023	18:00	For carrying out CMS commissioning activity, continuous shutdown of ICT is required.	PLANNED	Approved	02-Jan-23	08:00	10-Jan-23	18:00	
730	RQ115462	OCC_202	sldcup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HARDUAGANJ (UP)	UPRVU NL	C	For commissioning of Composite Monitoring System (CMS) of ICT	01-Jan-2023	08:00	10-Jan-2023	18:00	Kindly approve from 20.12.2022 to 30.12.2022	PLANNED	Approved	01-Jan-23	08:00	10-Jan-23	18:00	
731	RQ116448	OCC_202	sldcdv_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BAMNOLI(DV)	DTL	D	For Transformer Testings and Annual Maintenance as per PMS.	10-Jan-2023	11:00	10-Jan-2023	17:30		PLANNED	Approved	10-Jan-23	11:00	10-Jan-23	17:30	

732	RQ116447	OCC_202	slcdcv_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BAMNOLI(DV)	DTL	D	For Transformer Testings and Annual Maintenance as per PMS.	09-Jan-2023	11:00	09-Jan-2023	17:30		PLANNED	Approved	09-Jan-23	11:00	09-Jan-23	17:30	
733	RQ116449	OCC_202	slcdcv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT LONI HARSH VIHAR(DV)	DTL	D	TAN Delta testing & General Maintenance	07-Jan-2023	11:00	07-Jan-2023	17:30		PLANNED	Approved	07-Jan-23	11:00	07-Jan-23	17:30	
734	RQ116450	OCC_202	slcdcv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT LONI HARSH VIHAR(DV)	DTL	C	Replacement of faulty aircell and TAN Delta testing & General Maintenance	04-Jan-2023	11:00	06-Jan-2023	18:00		PLANNED	Approved	04-Jan-23	11:00	06-Jan-23	18:00	
735	RQ116451	OCC_202	slcdcv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 6 AT BAWANA(DV)	DTL	D	To Carryout the Capacitance & Tan delta testing of Transformer and bushings CB'S grading capacitor, CT, & Bus CVT as per PMS.	02-Jan-2023	11:00	02-Jan-2023	17:00		PLANNED	Approved	02-Jan-23	11:00	02-Jan-23	17:00	
736	RQ116405	OCC_202	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 242 to 270	30-Jan-2023	08:00	31-Jan-2023	18:00		PLANNED	Approved	30-Jan-23	08:00	31-Jan-23	18:00	
737	RQ116411	OCC_202	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 270 to 290	27-Jan-2023	08:00	27-Jan-2023	18:00		PLANNED	Approved	27-Jan-23	08:00	27-Jan-23	18:00	
738	RQ115609	OCC_202	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PSTCL) CKT-2	PSTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators	27-Jan-2023	08:00	27-Jan-2023	18:00		PLANNED	Approved	27-Jan-23	08:00	27-Jan-23	18:00	
739	RQ116409	OCC_202	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 290/1 to 290/15	25-Jan-2023	08:00	25-Jan-2023	18:00		PLANNED	Approved	25-Jan-23	08:00	25-Jan-23	18:00	
740	RQ116367	OCC_202	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-DORAHA(PSTCL) CKT-1	PSTCL	D	Annual maintenance of Line Equipments	23-Jan-2023	09:00	23-Jan-2023	18:00		PLANNED	Approved	23-Jan-23	09:00	23-Jan-23	18:00	
741	RQ116406	OCC_202	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PSTCL) CKT-2	PSTCL	D	Tree cutting and Jumper tightening TN 242 to 270	23-Jan-2023	08:00	24-Jan-2023	18:00		PLANNED	Approved	23-Jan-23	08:00	24-Jan-23	18:00	

742	RQ115608	OCC_202	slcpcs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(P S) CKT-1	PSTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators	21-Jan-2023	08:00	21-Jan-2023	18:00		PLANNED	Approved	21-Jan-23	08:00	21-Jan-23	18:00	
743	RQ116366	OCC_202	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-LALTOKALAN(P S) (PSTCL) CKT-1	PSTCL	D	Annual maintenance of Line Equipments	20-Jan-2023	09:00	20-Jan-2023	18:00		PLANNED	Approved	20-Jan-23	09:00	20-Jan-23	18:00	
744	RQ116412	OCC_202	slcpcs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(P S) (PSTCL) CKT-2	PSTCL	D	Tree cutting and Jumper tightening TN 270 to 290	20-Jan-2023	08:00	20-Jan-2023	18:00		PLANNED	Approved	20-Jan-23	08:00	20-Jan-23	18:00	
745	RQ116410	OCC_202	slcpcs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(P S) (PSTCL) CKT-2	PSTCL	D	Tree cutting and Jumper tightening TN 290/1 to 290/15	19-Jan-2023	08:00	19-Jan-2023	18:00		PLANNED	Approved	19-Jan-23	08:00	19-Jan-23	18:00	
746	RQ116368	OCC_202	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PAKHOWAL(P S)-LUDHIANA(PG) (PSTCL) CKT-1	PSTCL	D	FOR AMP WORKS OF LINE EQUIPMENTS	18-Jan-2023	09:00	18-Jan-2023	17:00		PLANNED	Approved	18-Jan-23	09:00	18-Jan-23	17:00	
747	RQ116369	OCC_202	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV JAGRAON(P S)-LUDHIANA(PG) (PSTCL) CKT-1	PSTCL	D	Annual maintenance of Line Equipments	16-Jan-2023	09:00	16-Jan-2023	17:00		PLANNED	Approved	16-Jan-23	09:00	16-Jan-23	17:00	
748	RQ116414	OCC_202	slcpcs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(P S) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	16-Jan-2023	08:00	16-Jan-2023	18:00		PLANNED	Approved	16-Jan-23	08:00	16-Jan-23	18:00	
749	RQ115607	OCC_202	slcpcs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(P S) CKT-2	PSTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators	14-Jan-2023	08:00	14-Jan-2023	18:00		PLANNED	Approved	14-Jan-23	08:00	14-Jan-23	18:00	
750	RQ115606	OCC_202	slcpcs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(P S) CKT-1	PSTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators	10-Jan-2023	08:00	10-Jan-2023	18:00		PLANNED	Approved	10-Jan-23	08:00	10-Jan-23	18:00	
751	RQ116413	OCC_202	slcpcs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(P S) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	04-Jan-2023	08:00	04-Jan-2023	18:00		PLANNED	Approved	04-Jan-23	08:00	04-Jan-23	18:00	

752	RQ115640	OCC_202	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV AGRA(PG)- SIKANDRA(UP) (PG) CKT-1	POWER GRID,R RVPNL	D	maintenance of line	28-Jan-2023	08:00	28-Jan-2023	18:00		PLANNED	Approved	28-Jan-23	08:00	28-Jan-23	18:00	
753	RQ115628	OCC_202	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV AGRA(PG)- BHARATPUR(R S) (PG) CKT-1	POWER GRID,R RVPNL	D	maintenance of line and bay at 220KV GSS RVPN, Bharatpur	27-Jan-2023	08:00	27-Jan-2023	18:00		PLANNED	Approved	27-Jan-23	08:00	27-Jan-23	18:00	
754	RQ116275	OCC_202	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)- RAMPUR(HV) (HVPNL) CKT-1	HVPNL	D	For Stringing work at AP5/0-AP6/0 span of 220KV Abdullapur- Jagadhari Transmission line (DFCCIL Project) crossing of 220KV Abdullapur (POWERGRID)- DCRTPP Yamunanagar (HVPNL) TL & 220KV Abdullapur (POWERGRID)- Rampura Yamunanagar (HVPNL) TL at location no. 86 & 87	25-Jan-2023	10:00	25-Jan-2023	18:00		PLANNED	Approved	25-Jan-23	10:00	25-Jan-23	18:00	
755	RQ116274	OCC_202	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)- DCRTPPYAMU NANAGAR(HV) (HVPNL) CKT- 1	HVPNL	D	For Stringing work at AP5/0-AP6/0 span of 220KV Abdullapur- Jagadhari Transmission line (DFCCIL Project) crossing of 220KV Abdullapur (POWERGRID)- DCRTPP Yamunanagar (HVPNL) TL & 220KV Abdullapur (POWERGRID)- Rampura Yamunanagar (HVPNL) TL at location no. 86 & 87	25-Jan-2023	10:00	25-Jan-2023	18:00		PLANNED	Approved	25-Jan-23	10:00	25-Jan-23	18:00	
756	RQ116482	OCC_202	indigrd_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PRITHALA (GPTL)- PALWAL(HV) (HVPNL) CKT-1	HVPNL	D	Shut Down defect Rectification work	24-Jan-2023	09:00	24-Jan-2023	18:00	201 Bay Prithla Palwal -1 G05 Level2 Alarm attending work	PLANNED	Approved	24-Jan-23	09:00	24-Jan-23	18:00	

757	RQ11604 2	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV GURGAON(PG)- GURGAONSEC 33(HV) (HVPNL) CKT-1	HVPNL	D	For Bay Equipments AMP	24-Jan-2023	08:00	24-Jan-2023	18:00		PLANNED	Approved	24-Jan-23	08:00	24-Jan-23	18:00	
758	RQ11658 2	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHIWADI(PG)- HSIIDC BAWAL(HV) (HVPNL) CKT-1	HVPNL	D	Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L(AP111-AP112)	21-Jan-2023	08:00	22-Jan-2023	18:00		PLANNED	Approved	21-Jan-23	08:00	22-Jan-23	18:00	
759	RQ11658 3	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHIWADI(RS)- MAU(HV) (HV) CKT-1	HVPNL	D	Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L(AP111-AP112)	21-Jan-2023	08:00	22-Jan-2023	18:00		PLANNED	Approved	21-Jan-23	08:00	22-Jan-23	18:00	
760	RQ11604 3	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV GURGAON(PG)- GURGAONSEC 33(HV) (HVPNL) CKT-2	HVPNL	D	For Bay Equipments AMP	20-Jan-2023	08:00	20-Jan-2023	18:00		PLANNED	Approved	20-Jan-23	08:00	20-Jan-23	18:00	
761	RQ11598 6	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHIWADI(PG)- MAU(HV) (HVPNL) CKT-1	HVPNL	C	diversion for NCRTC	20-Jan-2023	08:00	05-Feb-2023	18:00		PLANNED	Approved	20-Jan-23	08:00	05-Feb-23	18:00	Subject to Haryana consent/All necessary CEA clearances must be taken before charging by site
762	RQ11658 1	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHIWADI(PG)- REWARI(HV) (HVPNL) CKT-2	HVPNL	D	Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L(AP109-AP110)	18-Jan-2023	08:00	19-Jan-2023	18:00		PLANNED	Approved	18-Jan-23	08:00	19-Jan-23	18:00	
763	RQ11658 0	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHIWADI(PG)- REWARI(HV) (HVPNL) CKT-1	HVPNL	D	Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L(AP109-AP110)	18-Jan-2023	08:00	19-Jan-2023	18:00		PLANNED	Approved	18-Jan-23	08:00	19-Jan-23	18:00	
764	RQ11626 4	OCC_202	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)- JORIAN(HV) (HVPNL) CKT-2	HVPNL	D	For Annual Maintenance work	11-Jan-2023	09:00	11-Jan-2023	18:00	Kindly Approve	PLANNED	Approved	11-Jan-23	09:00	11-Jan-23	18:00	
765	RQ11604 1	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV GURGAON(PG)- GURGAONSEC 72(HV) (HVPNL) CKT-2	HVPNL	D	For Bay Equipments AMP	11-Jan-2023	08:00	11-Jan-2023	18:00		PLANNED	Approved	11-Jan-23	08:00	11-Jan-23	18:00	

766	RQ116263	OCC_202	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-JORIAN(HV) (HVPNL) CKT-1	HVPNL	D	For Annual Maintenance work	10-Jan-2023	09:00	10-Jan-2023	18:00	Kindly Approve	PLANNED	Approved	10-Jan-23	09:00	10-Jan-23	18:00	
767	RQ116040	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV GURGAON(PG)-GURGAONSEC 72(HV) (HVPNL) CKT-1	HVPNL	D	For Bay Equipments AMP	10-Jan-2023	08:00	10-Jan-2023	18:00		PLANNED	Approved	10-Jan-23	08:00	10-Jan-23	18:00	
768	RQ116000	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV HISSAR(PG)-SAGWAN(HV) (HVPNL) CKT-1	HVPNL	D	AMP OF LINE TERMINAL EQUIPMENTS AT HISAR END	06-Jan-2023	08:00	06-Jan-2023	18:00		PLANNED	Approved	06-Jan-23	08:00	06-Jan-23	18:00	
769	RQ116001	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV HISSAR(PG)-SAGWAN(HV) (HVPNL) CKT-2	HVPNL	D	AMP OF LINE TERMINAL EQUIPMENTS AT HISAR END	04-Jan-2023	08:00	04-Jan-2023	18:00		PLANNED	Approved	04-Jan-23	08:00	04-Jan-23	18:00	
770	RQ115988	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHIWADI(PG)-REWARI(HV) (HVPNL) CKT-2	HVPNL	C	diversion for NCRTC	03-Jan-2023	08:00	17-Jan-2023	18:00		PLANNED	Approved	03-Jan-23	08:00	17-Jan-23	18:00	Subject to Haryana consent/All necessary CEA clearances must be taken before charging by site
771	RQ115987	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHIWADI(PG)-REWARI(HV) (HVPNL) CKT-1	HVPNL	C	diversion for NCRTC	03-Jan-2023	08:00	17-Jan-2023	18:00		PLANNED	Approved	03-Jan-23	08:00	17-Jan-23	18:00	Subject to Haryana consent/All necessary CEA clearances must be taken before charging by site
772	RQ116415	OCC_202	slcpcs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-2	BBMB	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	24-Jan-2023	08:00	24-Jan-2023	18:00		PLANNED	Approved	24-Jan-23	08:00	24-Jan-23	18:00	
773	RQ116400	OCC_202	slcpcs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-BHARI(PS) (BB) CKT-1	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 166 to 191/13	23-Jan-2023	08:00	23-Jan-2023	18:00		PLANNED	Approved	23-Jan-23	08:00	23-Jan-23	18:00	
774	RQ116021	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-3	BBMB	C	Stringing of 400 kV D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0	20-Jan-2023	08:00	21-Jan-2023	18:00		PLANNED	Approved	20-Jan-23	08:00	21-Jan-23	18:00	Subject to Haryana consent
775	RQ116022	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-4	BBMB	C	Stringing of 400 kV D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0	20-Jan-2023	08:00	21-Jan-2023	18:00		PLANNED	Approved	20-Jan-23	08:00	21-Jan-23	18:00	Subject to Haryana consent

776	RQ116019	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-1	BBMB	C	Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0	20-Jan-2023	08:00	21-Jan-2023	18:00		PLANNED	Approved	20-Jan-23	08:00	21-Jan-23	18:00	Subject to Haryana consent
777	RQ116020	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-2	BBMB	C	Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0	20-Jan-2023	08:00	21-Jan-2023	18:00		PLANNED	Approved	20-Jan-23	08:00	21-Jan-23	18:00	Subject to Haryana consent
778	RQ115644	OCC_202	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV HISSAR(BB)-CHIRAWA(RS) (BB) CKT-1	BBMB	D	For Tree Trimming under the line, as per govt. norms, that requiring Shutdown	19-Jan-2023	08:00	19-Jan-2023	18:00		PLANNED	Approved	19-Jan-23	08:00	19-Jan-23	18:00	
779	RQ115652	OCC_202	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	BBMB	D	For Tree trimming & bay maintenance work	19-Jan-2023	08:00	19-Jan-2023	18:00		PLANNED	Approved	19-Jan-23	08:00	19-Jan-23	18:00	
780	RQ116342	OCC_202	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHAKRA_R-GANGUWAL (BB) CKT-2	BBMB	D	Quarterly Maintenance & Line Maintenance	18-Jan-2023	08:00	18-Jan-2023	18:00		PLANNED	Approved	18-Jan-23	08:00	18-Jan-23	18:00	
781	RQ116341	OCC_202	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHAKRA_R-GANGUWAL (BB) CKT-1	BBMB	D	Quarterly Maintenance & Line Maintenance	17-Jan-2023	08:00	17-Jan-2023	18:00		PLANNED	Approved	17-Jan-23	08:00	17-Jan-23	18:00	
782	RQ115651	OCC_202	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	BBMB	D	For Tree trimming & bay maintenance work	17-Jan-2023	08:00	17-Jan-2023	18:00		PLANNED	Approved	17-Jan-23	08:00	17-Jan-23	18:00	
783	RQ116345	OCC_202	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV DEHAR-GANGUWAL (BB) CKT-2	BBMB	D	Attending Hot points, Cleaning of Post Insulators and Annual Maintenance works	17-Jan-2023	08:00	17-Jan-2023	18:00		PLANNED	Approved	17-Jan-23	08:00	17-Jan-23	18:00	
784	RQ116343	OCC_202	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHIWANI-HISSAR (BB) CKT-1	BBMB	D	त्रैमासिक मरम्मत	16-Jan-2023	08:00	16-Jan-2023	18:00		PLANNED	Approved	16-Jan-23	08:00	16-Jan-23	18:00	

785	RQ116398	OCC_202	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV GANGUWAL(B B)-BHARI(PS) (BB) CKT-1	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 41 to 62,63 to 71 ,72 to 80 & 81 to 90,91 to 125 and 126 to 166.	16-Jan-2023	08:00	21-Jan-2023	18:00		PLANNED	Approved	16-Jan-23	08:00	21-Jan-23	18:00	
786	RQ116396	OCC_202	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV GANGUWAL(B B)-BHARI(PS) (BB) CKT-1	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 01 to 20 and 21 to 40.	13-Jan-2023	08:00	14-Jan-2023	18:00		PLANNED	Approved	13-Jan-23	08:00	14-Jan-23	18:00	
787	RQ116338	OCC_202	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV HISSAR-SANGRUR (BB) CKT-2	BBMB	D	डिस्क को सफाई	12-Jan-2023	08:00	13-Jan-2023	18:00		PLANNED	Approved	12-Jan-23	08:00	13-Jan-23	18:00	
788	RQ116271	OCC_202	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV JAGADHARI-KURUKSHETRA (BB) CKT-1	BBMB	D	For Stringing work at AP12/0-AP13/0 span of 220KV Abdullapur-Jagadhari Transmission line (DFCCIL Project) crossing of 220KV S/C Jagadhari-Kurukshetra BBMB line at location no.16 & 17.	11-Jan-2023	10:00	11-Jan-2023	18:00		PLANNED	Approved	11-Jan-23	10:00	11-Jan-23	18:00	
789	RQ116340	OCC_202	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHAKRA_L-GANGUWAL (BB) CKT-1	BBMB	D	Quarterly Maintenance & Line Maintenance	10-Jan-2023	08:00	10-Jan-2023	18:00		PLANNED	Approved	10-Jan-23	08:00	10-Jan-23	18:00	
790	RQ116397	OCC_202	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV GANGUWAL(B B)-GOBINDGARH(PS) (BB) CKT-2	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 91 to 125 , 126 to 166 and 167 to 218.	09-Jan-2023	08:00	12-Jan-2023	18:00		PLANNED	Approved	09-Jan-23	08:00	12-Jan-23	18:00	
791	RQ116337	OCC_202	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV HISSAR-SANGRUR (BB) CKT-1	BBMB	D	डिस्क को सफाई	09-Jan-2023	08:00	10-Jan-2023	18:00		PLANNED	Approved	09-Jan-23	08:00	10-Jan-23	18:00	
792	RQ116457	OCC_202	sldcdv_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BALLABGARH(BB)-BADARPUR(NT) (BB) CKT-2	BBMB	D	PMS of Bay Equipments.	06-Jan-2023	11:30	06-Jan-2023	17:30		PLANNED	Approved	06-Jan-23	11:30	06-Jan-23	17:30	

793	RQ116456	OCC_202	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH(BB)-BADARPUR(NT) (BB) CKT-1	BBMB	D	PMS of Bay Equipments.	05-Jan-2023	11:30	05-Jan-2023	17:30		PLANNED	Approved	05-Jan-23	11:30	05-Jan-23	17:30	
794	RQ116399	OCC_202	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(PS) (BB) CKT-2	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 01 to 20, 21 to 40,41 to 62,63 to 71 ,72 to 80 & 81 to 90.	02-Jan-2023	08:00	07-Jan-2023	18:00		PLANNED	Approved	02-Jan-23	08:00	07-Jan-23	18:00	
795	RQ116431	OCC_202	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-1	BBMB	D	NON - AUTO MODE required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS).	01-Jan-2023	07:00	31-Jan-2023	18:00	Non Shutdown activity	PLANNED	Approved	01-Jan-23	07:00	31-Jan-23	18:00	
796	RQ116432	OCC_202	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-2	BBMB	D	NON - AUTO MODE required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS).	01-Jan-2023	07:00	31-Jan-2023	18:00	Non Shutdown activity	PLANNED	Approved	01-Jan-23	07:00	31-Jan-23	18:00	
797	RQ115436	OCC_202	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220kV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	23-Jan-2023	10:00	25-Jan-2023	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs . Power of ADHPL & Phozal HPPTCL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP) (ADHPL) Ckt-1 & 220 KV Phozal(HP)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Approved	23-Jan-23	10:00	25-Jan-23	16:30	

798	RQ11543 5	OCC_202	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)- NALLAGARH(P G) (ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220kV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	16-Jan-2023	10:00	21-Jan-2023	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs . Power of ADHPL & Phozal HPPTCL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP) (ADHPL) Ckt-1 & 220 KV Phozal(HP)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Approved	16-Jan-23	10:00	21-Jan-23	16:30	
799	RQ11543 4	OCC_202	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)- NALLAGARH(P G) (ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220kV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	09-Jan-2023	10:00	14-Jan-2023	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs . Power of ADHPL & Phozal HPPTCL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP) (ADHPL) Ckt-1 & 220 KV Phozal(HP)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Approved	09-Jan-23	10:00	14-Jan-23	16:30	

800	RQ115433	OCC_202	adhydro_sd	AC TRANS MISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220kV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	02-Jan-2023	10:00	07-Jan-2023	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs . Power of ADHPL & Phozal HPPTCL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP) (ADHPL) Ckt-1 & 220 KV Phozal(HP)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Approved	02-Jan-23	10:00	07-Jan-23	16:30	
801	RQ116442	OCC_202	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01-Jan-2023	07:00	31-Jan-2023	18:00	Non Shutdown activity	PLANNED	Approved	01-Jan-23	07:00	31-Jan-23	18:00	
802	RQ116441	OCC_202	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01-Jan-2023	07:00	31-Jan-2023	18:00	Non Shutdown activity	PLANNED	Approved	01-Jan-23	07:00	31-Jan-23	18:00	
803	RQ116440	OCC_202	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1	ADHPL	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01-Jan-2023	07:00	31-Jan-2023	18:00	Non Shutdown activity	PLANNED	Approved	01-Jan-23	07:00	31-Jan-23	18:00	
804	RQ116444	OCC_202	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Requirement of shutdown (Aviation Globules removal work)	01-Jan-2023	07:00	15-Jan-2023	18:00		PLANNED	Approved	01-Jan-23	07:00	15-Jan-23	18:00	
805	RQ116446	OCC_202	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Requirement of shutdown (Aviation Globules removal work)	01-Jan-2023	07:00	15-Jan-2023	18:00		PLANNED	Approved	01-Jan-23	07:00	15-Jan-23	18:00	
806	RQ116445	OCC_202	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1	ADHPL	D	Requirement of shutdown (Aviation Globules removal work)	01-Jan-2023	07:00	15-Jan-2023	18:00		PLANNED	Approved	01-Jan-23	07:00	15-Jan-23	18:00	

807	RQ116214	OCC_202	ntpcncr_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1	POWER GRID	C	Retro fitting & Relay testing work, s/d required from 22.12.22 to 24.12.22	22-Jan-2023	08:00	24-Jan-2023	18:00	Actual s/d from 22 Dec-22 to 24 Dec-22	PLANNED	Approved	22-Jan-23	08:00	24-Jan-23	18:00	
808	RQ115641	OCC_202	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1	POWER GRID	D	General Maintenance & Tree trimming Work	20-Jan-2023	08:00	20-Jan-2023	18:00		PLANNED	Approved	20-Jan-23	08:00	20-Jan-23	18:00	
809	RQ116390	OCC_202	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENGANGA(NH)-WAGOORA(PG) (PG) CKT-2	POWER GRID	D	AMP of line equipments, AR relay retrofitting	19-Jan-2023	10:00	19-Jan-2023	14:00		PLANNED	Approved	19-Jan-23	10:00	19-Jan-23	14:00	
810	RQ115650	OCC_202	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-2	POWER GRID	D	quarterly maintenance	19-Jan-2023	09:00	19-Jan-2023	15:00		PLANNED	Approved	19-Jan-23	09:00	19-Jan-23	15:00	
811	RQ115649	OCC_202	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-1	POWER GRID	D	quarterly maintenance	18-Jan-2023	09:00	18-Jan-2023	15:00		PLANNED	Approved	18-Jan-23	09:00	18-Jan-23	15:00	
812	RQ116362	OCC_202	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAH(N T)-RAEBAREILLY(PG) (PG) CKT-3	POWER GRID	C	Transmission Line Diversion work due to construction of Ganga Expressway by UPEIDA	18-Jan-2023	08:00	27-Jan-2023	18:00		PLANNED	Approved	18-Jan-23	08:00	27-Jan-23	18:00	
813	RQ116302	OCC_202	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PG) (PG) CKT-2	POWER GRID	D	FOR AMP WORKS OF LINE AND BAY EQUIPMENTS	17-Jan-2023	10:00	17-Jan-2023	14:00		PLANNED	Approved	17-Jan-23	10:00	17-Jan-23	14:00	
814	RQ116301	OCC_202	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PG) (PG) CKT-1	POWER GRID	D	FOR AMP WORKS OF LINE AND BAY EQUIPMENTS	16-Jan-2023	10:00	16-Jan-2023	14:00		PLANNED	Approved	16-Jan-23	10:00	16-Jan-23	14:00	
815	RQ115647	OCC_202	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2	POWER GRID	D	Routine Maintenance of Bay & Line	13-Jan-2023	08:00	13-Jan-2023	18:00		PLANNED	Approved	13-Jan-23	08:00	13-Jan-23	18:00	
816	RQ115642	OCC_202	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAWAIMADHOPUR(RS)-DAUSA(RS) (PG) CKT-1	POWER GRID	D	quarterly maintenance	12-Jan-2023	08:00	12-Jan-2023	18:00		PLANNED	Approved	12-Jan-23	08:00	12-Jan-23	18:00	

817	RQ115646	OCC_202	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1	POWER GRID	D	Routine Maintenance of Bay & Line	12-Jan-2023	08:00	12-Jan-2023	18:00		PLANNED	Approved	12-Jan-23	08:00	12-Jan-23	18:00	
818	RQ115965	OCC_202	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAWAIMADH OPUR(RS) (PG) CKT-1	POWER GRID	D	For flashover insulator replacement work	12-Jan-2023	08:00	12-Jan-2023	18:00		PLANNED	Approved	12-Jan-23	08:00	12-Jan-23	18:00	
819	RQ116349	OCC_202	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRIAN(HP) (PG) CKT-2	POWER GRID	D	FOR AMP WORKS OF LINE AND BAY EQUIPMENTS	11-Jan-2023	10:00	11-Jan-2023	17:00		PLANNED	Approved	11-Jan-23	10:00	11-Jan-23	17:00	
820	RQ115648	OCC_202	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1	POWER GRID	D	quarterly maintenance	11-Jan-2023	09:00	11-Jan-2023	12:00		PLANNED	Approved	11-Jan-23	09:00	11-Jan-23	12:00	
821	RQ115964	OCC_202	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2	POWER GRID	D	AMP of Line and Bay Equipment /For flashover insulator replacement work	11-Jan-2023	08:00	12-Jan-2023	18:00		PLANNED	Approved	11-Jan-23	08:00	12-Jan-23	18:00	
822	RQ116348	OCC_202	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRIAN(HP) (PG) CKT-1	POWER GRID	D	FOR AMP WORKS OF LINE AND BAY EQUIPMENTS	10-Jan-2023	10:00	10-Jan-2023	17:00		PLANNED	Approved	10-Jan-23	10:00	10-Jan-23	17:00	
823	RQ116339	OCC_202	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JESSORE(HP)-PONG(BB) (PG) CKT-1	POWER GRID	D	LINE AND BAY EQUIPMENT AMP WORK at BBMB Pong	10-Jan-2023	10:00	10-Jan-2023	16:00		PLANNED	Approved	10-Jan-23	10:00	10-Jan-23	16:00	
824	RQ115963	OCC_202	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1	POWER GRID	D	For flashover insulator replacement work	10-Jan-2023	08:00	10-Jan-2023	18:00		PLANNED	Approved	10-Jan-23	08:00	10-Jan-23	18:00	

825	RQ11633 2	OCC_202	sldcjk_sd	AC TRANS MISSION LINE CIRCUIT	220 KV SAMBA(PG)- JAMMU(PDD) (PG) CKT-1	POWER GRID	D	Preventive Maintenance	08-Jan-2023	09:00	08-Jan-2023	15:00	50-80MW may be shifted and fed from sister 220kV grids subject to real time loading and availability of power from these grids. Rest 250- 300MW load shall be affected.	PLANNED	Approved	08-Jan-23	09:00	08-Jan-23	15:00	
826	RQ11633 1	OCC_202	sldcjk_sd	AC TRANS MISSION LINE CIRCUIT	220 KV SALAL(NH)- JAMMU(PDD) (PG) CKT-2	POWER GRID	D	Preventive Maintenance	08-Jan-2023	09:00	08-Jan-2023	15:00	50-80MW may be shifted and fed from sister 220kV grids subject to real time loading and availability of power from these grids. Rest 250- 300MW load shall be affected.	PLANNED	Approved	08-Jan-23	09:00	08-Jan-23	15:00	
827	RQ11633 0	OCC_202	sldcjk_sd	AC TRANS MISSION LINE CIRCUIT	220 KV SALAL(NH)- JAMMU(PDD) (PG) CKT-1	POWER GRID	D	Preventive Maintenance	08-Jan-2023	09:00	08-Jan-2023	15:00	50-80MW may be shifted and fed from sister 220kV grids subject to real time loading and availability of power from these grids. Rest 250- 300MW load shall be affected.	PLANNED	Approved	08-Jan-23	09:00	08-Jan-23	15:00	
828	RQ11596 7	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV RAPS_B(NP)- CHITTORGARH (RS) (PG) CKT- 2	POWER GRID	D	For flashover insulator replacement work	06-Jan-2023	08:00	06-Jan-2023	18:00		PLANNED	Approved	06-Jan-23	15:00	06-Jan-23	23:00	S/D would be given from 1500 Hrs

829	RQ115966	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH (RS) (PG) CKT-1	POWER GRID	D	For flashover insulator replacement work	05-Jan-2023	08:00	05-Jan-2023	18:00		PLANNED	Approved	05-Jan-23	15:00	05-Jan-23	23:00	S/D would be given from 1500 Hrs
830	RQ116002	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV HISSAR(PG)-HISSAR IA(HV) (PG) CKT-1	POWER GRID	D	Joint Maintenance work of transmission line and Switch yard LINE TERMINAL EQUIPMENT AMP work with Substation such as refixing of Arcing horn, Cond. VD, Grading Ring, Refixing of bird guard, tightening of jumper and required other maintenance activity	05-Jan-2023	08:00	05-Jan-2023	18:00		PLANNED	Approved	05-Jan-23	08:00	05-Jan-23	18:00	
831	RQ115665	OCC_202	ntpcncr_sd	AC TRANS MISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2	POWER GRID	C	Annual bay Maint.	03-Jan-2023	08:30	05-Jan-2023	17:30		PLANNED	Approved	03-Jan-23	08:30	05-Jan-23	17:30	
832	RQ115634	OCC_202	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV DEBARI(RS)-RAPS_A(NP) (RS) CKT-1	RRVPN L	D	General Maintenance & Tree trimming Work	19-Jan-2023	08:00	19-Jan-2023	18:00		PLANNED	Approved	19-Jan-23	08:00	19-Jan-23	18:00	
833	RQ115990	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-2	RRVPN L	D	AMP of relay and Line Equipment	13-Jan-2023	08:00	13-Jan-2023	18:00		PLANNED	Approved	13-Jan-23	08:00	13-Jan-23	18:00	
834	RQ115989	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-1	RRVPN L	D	AMP of relay and Line Equipment	12-Jan-2023	08:00	12-Jan-2023	18:00		PLANNED	Approved	12-Jan-23	08:00	12-Jan-23	18:00	
835	RQ116455	OCC_202	slcdcv_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BADARPUR(NT)-ALWAR MIA(RS) (RS) CKT-1	RRVPN L	D	PMS of Bay Equipments.	04-Jan-2023	09:30	04-Jan-2023	17:30		PLANNED	Approved	04-Jan-23	09:30	04-Jan-23	17:30	
836	RQ116416	OCC_202	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-AYODHYA (UP) (UP) CKT-1	UPPTCL	C	S/D required to facilitate tower rectification work at Loc No. 7 of 400 KV Sohawal-Lucknow Transmission Line	15-Jan-2023	08:00	17-Jan-2023	18:00		PLANNED	Approved	15-Jan-23	08:00	17-Jan-23	18:00	

837	RQ116419	OCC_202	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NEW TANDA (UP)-SOHAWAL(PG) (UP) CKT-1	UPPTCL	C	S/D required to facilitate tower rectification work at Loc No. 7 of 400 KV Sohawal-Lucknow Transmission Line	15-Jan-2023	08:00	17-Jan-2023	18:00		PLANNED	Approved	15-Jan-23	08:00	17-Jan-23	18:00	
838	RQ116418	OCC_202	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-GONDA(UP) (UP) CKT-1	UPPTCL	C	S/D required to facilitate tower rectification work at Loc No. 7 of 400 KV Sohawal-Lucknow Transmission Line	15-Jan-2023	08:00	17-Jan-2023	18:00		PLANNED	Approved	15-Jan-23	08:00	17-Jan-23	18:00	
839	RQ116417	OCC_202	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-BAHRAICH(UP) (UP) CKT-1	UPPTCL	C	S/D required to facilitate tower rectification work at Loc No. 7 of 400 KV Sohawal-Lucknow Transmission Line	15-Jan-2023	08:00	17-Jan-2023	18:00		PLANNED	Approved	15-Jan-23	08:00	17-Jan-23	18:00	
840	RQ115712	OCC_202	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(N T)-RAEBAREILLY(PG) (UP) CKT-2	UPPTCL	C	Isolator Replacement	07-Jan-2023	08:00	09-Jan-2023	18:00		PLANNED	Approved	07-Jan-23	08:00	09-Jan-23	18:00	
841	RQ116381	OCC_202	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MAINPURI(PG)-FEROZABAD(U P) (UP) CKT-1	UPPTCL	D	AMP of Line bay equipment	04-Jan-2023	08:00	04-Jan-2023	18:00		PLANNED	Approved	04-Jan-23	08:00	04-Jan-23	18:00	
842	RQ116454	OCC_202	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BADARPUR(NT)-NOIDA SEC38A(UP) (UP) CKT-1	UPPTCL	D	PMS of Bay Equipments.	03-Jan-2023	09:30	03-Jan-2023	17:30		PLANNED	Approved	03-Jan-23	09:30	03-Jan-23	17:30	
843	RQ116012	OCC_202	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NOKHRA SL_BHD2 (NTPC)-BHADLA_2 (PG) (NTPC_NOKHRA) CKT-1	NTPC_NOKHRA	D	CT DGA SAMPLING AND LINE BAY AMP	09-Jan-2023	17:00	09-Jan-2023	23:00		PLANNED	Approved	09-Jan-23	19:00	09-Jan-23	23:00	S/D could be given from 1900 Hrs after non solar generating Hours
844	RQ116014	OCC_202	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SEORA_SL_BHD2_PG (MEGA_SURYAURJA)-BHADLA_2 (PG) (MEGA_SURYAURJA) CKT-1	MEGA_SURYAURJA	D	CT DGA SAMPLING AND LINE BAY AMP	09-Jan-2023	17:00	09-Jan-2023	23:00		PLANNED	Approved	09-Jan-23	19:00	09-Jan-23	23:00	S/D could be given from 1900 Hrs after non solar generating Hours

845	RQ116199	OCC_202	rappc_sd	AC TRANS MISSION LINE CIRCUIT	220 KV RAPS_C(NP)-RAPS_B(NP) (NPCIL) CKT-2	NPCIL	D	Tan Delta Measurement of 0-513-CT-10 (Tie Line-2) and preventative maintenance of DS, CB and Relay	08-Jan-2023	09:00	08-Jan-2023	20:00		PLANNED	Approved	08-Jan-23	09:00	08-Jan-23	20:00	
846	RQ116198	OCC_202	rappc_sd	AC TRANS MISSION LINE CIRCUIT	220 KV RAPS_C(NP)-RAPS_B(NP) (NPCIL) CKT-2	NPCIL	D	Tan Delta Measurement of 0-513-CVT-10 (Tie Line-2) and preventative maintenance of DS, CB and Relays	07-Jan-2023	09:00	07-Jan-2023	20:00		PLANNED	Approved	07-Jan-23	09:00	07-Jan-23	20:00	
847	RQ115991	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV RENEW SUNBRIGHT SL_FGARH_PG (RSBPL)-FATEHGARH_II (PG) (RENEW SUN BRIGHT (RSBPL)) CKT-1	RENEW SUN BRIGHT (RSBPL)	D	For testing and commissioning works with TBC Bay	07-Jan-2023	17:00	17-Jan-2023	23:00		PLANNED	Approved	07-Jan-23	19:00	17-Jan-23	23:00	S/D could be given from 1900 Hrs
848	RQ115994	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV FATEHGARH_II (PG)-RENEW_JHAR KHAND 3 SL_FGARH_PG (RSEJ3PL) (RSEJ3PL) CKT-1	RSEJ3PL	D	For testing and commissioning works with TBC Bay	07-Jan-2023	17:00	17-Jan-2023	23:00		PLANNED	Approved	07-Jan-23	19:00	17-Jan-23	23:00	S/D could be given from 1900 Hrs
849	RQ115995	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV FATEHGARH_II (PG)-RENEW SUNWAVE SL_FGRAH_PG (RSWPL) (RENEW SUN WAVE (RSWPL)) CKT-1	RENEW SUN WAVE (RSWPL)	D	For testing and commissioning works with TBC Bay	07-Jan-2023	17:00	17-Jan-2023	23:00		PLANNED	Approved	07-Jan-23	19:00	17-Jan-23	23:00	S/D could be given from 1900 Hrs
850	RQ116459	OCC_202	slcdcv_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-2	DTL	D	General maintenance work of line and Bay as per PMS.	07-Jan-2023	11:30	07-Jan-2023	17:00		PLANNED	Approved	07-Jan-23	11:30	07-Jan-23	17:00	
851	RQ116458	OCC_202	slcdcv_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-1	DTL	D	General maintenance work of line and Bay as per PMS.	04-Jan-2023	11:30	04-Jan-2023	17:00		PLANNED	Approved	04-Jan-23	11:30	04-Jan-23	17:00	

852	RQ115755	OCC_202	sldcuk_sd	AC TRANS MISSION LINE CIRCUIT	220 KV SINGOLI BHATWAR(SINGOLI(LTUHP))-SRINAGAR(UK)(PTCUL) CKT-2	PTCUL, SINGOLI(LTUHP)	D	for scheduled preventive maintenance & Lopping chopping	07-Jan-2023	10:00	07-Jan-2023	15:00		PLANNED	Approved	07-Jan-23	10:00	07-Jan-23	15:00	
853	RQ115754	OCC_202	sldcuk_sd	AC TRANS MISSION LINE CIRCUIT	220 KV SINGOLI BHATWAR(SINGOLI(LTUHP))-SRINAGAR(UK)(PTCUL) CKT-1	PTCUL, SINGOLI(LTUHP)	D	for scheduled preventive maintenance & Lopping chopping	07-Jan-2023	10:00	07-Jan-2023	15:00		PLANNED	Approved	07-Jan-23	10:00	07-Jan-23	15:00	
854	RQ115753	OCC_202	sldcuk_sd	AC TRANS MISSION LINE CIRCUIT	220 KV SINGOLI BHATWAR(SINGOLI(LTUHP))-SRINAGAR(UK)(PTCUL) CKT-2	PTCUL, SINGOLI(LTUHP)	D	for scheduled preventive maintenance & Lopping chopping	06-Jan-2023	10:00	06-Jan-2023	15:00		PLANNED	Approved	06-Jan-23	10:00	06-Jan-23	15:00	
855	RQ115752	OCC_202	sldcuk_sd	AC TRANS MISSION LINE CIRCUIT	220 KV SINGOLI BHATWAR(SINGOLI(LTUHP))-SRINAGAR(UK)(PTCUL) CKT-1	PTCUL, SINGOLI(LTUHP)	D	for scheduled preventive maintenance & Lopping chopping	06-Jan-2023	10:00	06-Jan-2023	15:00		PLANNED	Approved	06-Jan-23	10:00	06-Jan-23	15:00	
856	RQ115751	OCC_202	sldcuk_sd	AC TRANS MISSION LINE CIRCUIT	220 KV SINGOLI BHATWAR(SINGOLI(LTUHP))-SRINAGAR(UK)(PTCUL) CKT-2	PTCUL, SINGOLI(LTUHP)	D	for scheduled preventive maintenance & Lopping chopping	05-Jan-2023	10:00	05-Jan-2023	15:00		PLANNED	Approved	05-Jan-23	10:00	05-Jan-23	15:00	
857	RQ115750	OCC_202	sldcuk_sd	AC TRANS MISSION LINE CIRCUIT	220 KV SINGOLI BHATWAR(SINGOLI(LTUHP))-SRINAGAR(UK)(PTCUL) CKT-1	PTCUL, SINGOLI(LTUHP)	D	for scheduled preventive maintenance & Lopping chopping	05-Jan-2023	10:00	05-Jan-2023	15:00		PLANNED	Approved	05-Jan-23	10:00	05-Jan-23	15:00	
858	RQ115747	OCC_202	sldcuk_sd	AC TRANS MISSION LINE CIRCUIT	220 KV SINGOLI BHATWAR(SINGOLI(LTUHP))-SRINAGAR(UK)(PTCUL) CKT-2	PTCUL, SINGOLI(LTUHP)	D	for scheduled preventive maintenance & Lopping chopping	04-Jan-2023	10:00	04-Jan-2023	15:00		PLANNED	Approved	04-Jan-23	10:00	04-Jan-23	15:00	

859	RQ11574 6	OCC_202	slcduk_sd	AC TRANS MISSION LINE CIRCUIT	220 KV SINGOLI BHATWAR(SINGOLI(LTUHP))-SRINAGAR(UK)(PTCUL) CKT-1	PTCUL, SINGOLI(LTUHP)	D	for scheduled preventive maintenance & Lopping chopping	04-Jan-2023	10:00	04-Jan-2023	15:00		PLANNED	Approved	04-Jan-23	10:00	04-Jan-23	15:00	
860	RQ11601 5	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV ABCRENEW_RJ01_SL_BHD2_PG-BHADLA_2(PG)(ABC RJ01) CKT-1	ABC RJ01	D	CT DGA SAMPLING AND LINE BAY AMP	06-Jan-2023	17:00	06-Jan-2023	23:00		PLANNED	Approved	06-Jan-23	19:00	06-Jan-23	23:00	S/D could be given from 1900 Hrs after non solar generating Hours
861	RQ11570 5	OCC_202	ntpcos_sd	AC TRANS MISSION LINE CIRCUIT	220 KV UNCHAHAR(N T)-RAEBAREILLY(PG)(PG) CKT-1	POWER GRID,U PPTCL	C	Isolator Replacement	04-Jan-2023	08:00	06-Feb-2023	18:00		PLANNED	Approved	04-Jan-23	08:00	06-Feb-23	18:00	
862	RQ11600 9	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV TATA NOORSAR SL_BKN PG(TPGEL)-BIKANER(PG)(TPGEL) CKT-1	TPGEL	D	CT SAMPLING WORK	02-Jan-2023	21:00	02-Jan-2023	23:00		PLANNED	Approved	02-Jan-23	21:00	02-Jan-23	23:00	
863	RQ11599 7	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJOL PSS HB_FGRAH_PG(AHEJOL)(AHEJOL) CKT-2	AHEJOL	D	For testing and commissioning works with TBC Bay	02-Jan-2023	17:00	07-Jan-2023	23:00		PLANNED	Approved	02-Jan-23	19:00	07-Jan-23	23:00	S/D could be given from 1900 Hrs
864	RQ11599 6	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJOL PSS HB_FGRAH_PG(AHEJOL)(AHEJOL) CKT-1	AHEJOL	D	For testing and commissioning works with TBC Bay	01-Jan-2023	17:00	06-Jan-2023	23:00		PLANNED	Approved	01-Jan-23	19:00	06-Jan-23	23:00	S/D could be given from 1900 Hrs
865	RQ11599 2	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJ3L PSS HB_FGRAH_PG(AHEJ3L)(AHEJ3L) CKT-1	AHEJ3L	D	For testing and commissioning works with TBC Bay	02-Jan-2023	17:00	07-Jan-2023	23:00		PLANNED	Approved	02-Jan-23	19:00	07-Jan-23	23:00	S/D could be given from 1900 Hrs
866	RQ11601 1	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BIKANER(PG)-SBSRPC_11 SL_BKN_PG(SBSRPC-11)(SBSRPC-11) CKT-1	SBSRPC-11	D	CT SAMPLING WORK	02-Jan-2023	17:00	02-Jan-2023	20:00		PLANNED	Approved	02-Jan-23	19:00	02-Jan-23	23:00	S/D could be given from 1900 Hrs

867	RQ115993	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV FATEHGARH_II (PG)-AHEJ2L PSS HB_FGRAH_PG (AHEJ2L) (AHEJ2L) CKT-1	AHEJ2L	D	For testing and commissioning works with TBC Bay	01-Jan-2023	17:00	06-Jan-2023	23:00		PLANNED	Approved	01-Jan-23	19:00	06-Jan-23	23:00	S/D could be given from 1900 Hrs
868	RQ115999	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV RENEW SOLARURJA SL_FGARH_PG (RSUPL)- FATEHGARH_II (PG) (RENEW SOLAR URJA (RSUPL)) CKT-1	RENEW SOLAR URJA (RSUPL)	D	For testing and commissioning works with TBC Bay	01-Jan-2023	17:00	06-Jan-2023	23:00		PLANNED	Approved	01-Jan-23	19:00	06-Jan-23	23:00	S/D could be given from 1900 Hrs
869	RQ115998	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV FATEHGARH_II (PG)-EDEN SL_FGRAH_PG (ERCPL) (EDEN (ERCPL)) CKT-1	EDEN (ERCPL)	D	For testing and commissioning works with TBC Bay	01-Jan-2023	17:00	06-Jan-2023	23:00		PLANNED	Approved	01-Jan-23	19:00	06-Jan-23	23:00	S/D could be given from 1900 Hrs
870	RQ116010	OCC_202	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV THAR SURYA1 SL_BKN_PG (TS1PL)-BIKANER(PG) (THAR SURYA1) CKT-1	THAR SURYA1	D	CT SAMPLING WORK	01-Jan-2023	17:00	01-Jan-2023	23:00		PLANNED	Approved	01-Jan-23	19:00	01-Jan-23	23:00	S/D could be given from 1900 Hrs
871	RQ116113	OCC_202	cpcc3_sd	BUS	220KV BUS 2 AT SHAHJAHANPUR(PG)	POWER GRID	D	For Final Bus bar testing with Bus2	31-Jan-2023	10:00	31-Jan-2023	18:00		PLANNED	Approved	31-Jan-23	10:00	31-Jan-23	18:00	
872	RQ116172	OCC_202	cpcc1_sd	BUS	220KV BUS 3 AT JAIPUR SOUTH(PG)	POWER GRID	D	BUS INTEGRATION WORK OF EXTENSION BAYS	31-Jan-2023	08:00	31-Jan-2023	18:00		PLANNED	Approved	31-Jan-23	08:00	31-Jan-23	18:00	
873	RQ116112	OCC_202	cpcc3_sd	BUS	220KV BUS 1 AT SHAHJAHANPUR(PG)	POWER GRID	D	For Final Bus bar testing with Bus1	30-Jan-2023	10:00	30-Jan-2023	18:00		PLANNED	Approved	30-Jan-23	10:00	30-Jan-23	18:00	
874	RQ116087	OCC_202	cpcc1_sd	BUS	220KV BUS 2 AT KOTA(PG)	POWER GRID	D	BUS INTEGRATION WORK OF EXTENSION BAYS	30-Jan-2023	08:00	31-Jan-2023	18:00		PLANNED	Approved	30-Jan-23	08:00	31-Jan-23	18:00	
875	RQ116152	OCC_202	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	POWER GRID	D	For Busbar Bay unit retrofit	29-Jan-2023	08:00	29-Jan-2023	18:00		PLANNED	Approved	29-Jan-23	08:00	29-Jan-23	18:00	
876	RQ116111	OCC_202	cpcc3_sd	BUS	220KV BUS 2 AT SHAHJAHANPUR(PG)	POWER GRID	D	For Jumper connection of New 209 bay Bus 2 Isolator	28-Jan-2023	10:00	28-Jan-2023	18:00		PLANNED	Approved	28-Jan-23	10:00	28-Jan-23	18:00	

877	RQ11617 1	OCC_202	cpcc1_sd	BUS	220KV BUS 1 AT JAIPUR SOUTH(PG)	POWER GRID	D	BUS INTEGRATION WORK OF EXTENSION BAYS	28-Jan-2023	08:00	28-Jan-2023	18:00		PLANNED	Approved	28-Jan-23	08:00	28-Jan-23	18:00	
878	RQ11615 1	OCC_202	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)	POWER GRID	D	For Busbar Bay unit retrofit	28-Jan-2023	08:00	28-Jan-2023	18:00		PLANNED	Approved	28-Jan-23	08:00	28-Jan-23	18:00	
879	RQ11611 0	OCC_202	cpcc3_sd	BUS	220KV BUS 1 AT SHAHJAHANPUR(PG)	POWER GRID	D	For Jumper connection of New 209 bay Bus 1 Isolator	27-Jan-2023	10:00	27-Jan-2023	18:00		PLANNED	Approved	27-Jan-23	10:00	27-Jan-23	18:00	
880	RQ11608 6	OCC_202	cpcc1_sd	BUS	220KV BUS 1 AT KOTA(PG)	POWER GRID	D	For AMP Work	27-Jan-2023	08:00	28-Jan-2023	18:00		PLANNED	Approved	27-Jan-23	08:00	28-Jan-23	18:00	
881	RQ11615 4	OCC_202	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)	POWER GRID	D	For Busbar Bay unit retrofit	27-Jan-2023	08:00	27-Jan-2023	18:00		PLANNED	Approved	27-Jan-23	08:00	27-Jan-23	18:00	
882	RQ11615 3	OCC_202	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)	POWER GRID	D	For Busbar Bay unit retrofit	26-Jan-2023	08:00	26-Jan-2023	18:00		PLANNED	Approved	26-Jan-23	08:00	26-Jan-23	18:00	
883	RQ11610 9	OCC_202	cpcc3_sd	BUS	220KV BUS 2 AT SHAHJAHANPUR(PG)	POWER GRID	D	For Erection of New 209 bay Bus 1 Isolator	25-Jan-2023	10:00	25-Jan-2023	18:00		PLANNED	Approved	25-Jan-23	10:00	25-Jan-23	18:00	
884	RQ11608 8	OCC_202	cpcc1_sd	BUS	220KV BUS 3 AT KOTA(PG)	POWER GRID	D	BUS INTEGRATION WORK OF EXTENSION BAYS	25-Jan-2023	08:00	25-Jan-2023	18:00		PLANNED	Approved	25-Jan-23	08:00	25-Jan-23	18:00	
885	RQ11612 7	OCC_202	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 6	POWER GRID	D	GIB erection work	24-Jan-2023	17:00	27-Jan-2023	23:00		PLANNED	Approved	24-Jan-23	19:00	27-Jan-23	23:00	S/D could be given from 1900 Hrs after non solar generating Hours
886	RQ11613 9	OCC_202	cpcc1_sd	BUS	220 KV FATEHGARH_II (PG) - BUS 6	POWER GRID	D	construction related works of Phase II (Jumpering and bay extension work of new bays of Phase II)	24-Jan-2023	17:00	30-Jan-2023	23:00		PLANNED	Approved	24-Jan-23	19:00	30-Jan-23	23:00	S/D could be given from 1900 Hrs
887	RQ11613 8	OCC_202	cpcc1_sd	BUS	220 KV FATEHGARH_II (PG) - BUS 5	POWER GRID	D	construction related works of Phase II (Jumpering and bay extension work of new bays of Phase II)	24-Jan-2023	17:00	30-Jan-2023	23:00		PLANNED	Approved	24-Jan-23	19:00	30-Jan-23	23:00	S/D could be given from 1900 Hrs
888	RQ11614 0	OCC_202	cpcc1_sd	BUS	220 KV FATEHGARH_II (PG) - BUS 7	POWER GRID	D	construction related works of Phase II (Jumpering and bay extension work of new bays of Phase II)	24-Jan-2023	17:00	30-Jan-2023	23:00		PLANNED	Approved	24-Jan-23	19:00	30-Jan-23	23:00	S/D could be given from 1900 Hrs
889	RQ11612 6	OCC_202	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 5	POWER GRID	D	GIB erection work	23-Jan-2023	17:00	23-Jan-2023	23:00		PLANNED	Approved	23-Jan-23	19:00	23-Jan-23	23:00	S/D could be given from 1900 Hrs after non solar generating Hours

890	RQ116107	OCC_202	cpcc3_sd	BUS	220KV BUS 2 AT SHAHJAHANPUR(PG)	POWER GRID	D	For Erection of New 209 bay Bus 2 1 Isolator	23-Jan-2023	10:00	23-Jan-2023	18:00		PLANNED	Approved	23-Jan-23	10:00	23-Jan-23	18:00	
891	RQ116141	OCC_202	cpcc1_sd	BUS	220 KV FATEHGARH_II (PG) - BUS 8	POWER GRID	D	construction related works of Phase II (Jumpering and bay extension work of new bays of Phase II)	22-Jan-2023	17:00	28-Jan-2023	23:00		PLANNED	Approved	22-Jan-23	19:00	28-Jan-23	23:00	S/D could be given from 1900 Hrs
892	RQ116108	OCC_202	cpcc3_sd	BUS	220KV BUS 1 AT SHAHJAHANPUR(PG)	POWER GRID	D	For Erection of New 209 bay Bus 1 Isolator	20-Jan-2023	10:00	20-Jan-2023	18:00		PLANNED	Approved	20-Jan-23	10:00	20-Jan-23	18:00	
893	RQ116124	OCC_202	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 5	POWER GRID	D	Bay Extension works	19-Jan-2023	17:00	22-Jan-2023	23:00		PLANNED	Approved	19-Jan-23	19:00	22-Jan-23	23:00	S/D could be given from 1900 Hrs after non solar generating Hours
894	RQ116125	OCC_202	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 6	POWER GRID	D	Bay Extension works	19-Jan-2023	17:00	22-Jan-2023	23:00		PLANNED	Approved	19-Jan-23	19:00	22-Jan-23	23:00	S/D could be given from 1900 Hrs after non solar generating Hours
895	RQ116090	OCC_202	cpcc1_sd	BUS	220KV BUS 2 AT KANKROLI(PG)	POWER GRID	D	BUS INTEGRATION WORK OF EXTENSION BAYS	19-Jan-2023	08:00	19-Jan-2023	18:00		PLANNED	Approved	19-Jan-23	08:00	19-Jan-23	18:00	
896	RQ116129	OCC_202	cpcc1_sd	BUS	220KV BUS 2 AT SIKAR(PG)	POWER GRID	D	BUS INTEGRATION WORK OF EXTENSION BAYS	19-Jan-2023	08:00	21-Jan-2023	18:00		PLANNED	Approved	19-Jan-23	08:00	21-Jan-23	18:00	
897	RQ116106	OCC_202	cpcc3_sd	BUS	220KV BUS 1 AT SHAHJAHANPUR(PG)	POWER GRID	D	For Erection of New 209 bay Bus 2 1 Isolator	18-Jan-2023	10:00	18-Jan-2023	18:00		PLANNED	Approved	18-Jan-23	10:00	18-Jan-23	18:00	
898	RQ116089	OCC_202	cpcc1_sd	BUS	220KV BUS 1 AT KANKROLI(PG)	POWER GRID	D	BUS INTEGRATION WORK OF EXTENSION BAYS	17-Jan-2023	08:00	17-Jan-2023	18:00		PLANNED	Approved	17-Jan-23	08:00	17-Jan-23	18:00	
899	RQ116119	OCC_202	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 4	POWER GRID	D	Bay Extension works	17-Jan-2023	08:00	18-Jan-2023	18:00	220 KV BUS-5 at Bhadla-II SS	PLANNED	Approved	17-Jan-23	19:00	18-Jan-23	18:00	S/D could be given from 1900 Hrs after non solar generating Hours
900	RQ116128	OCC_202	cpcc1_sd	BUS	220KV BUS 1 AT SIKAR(PG)	POWER GRID	D	BUS INTEGRATION WORK OF EXTENSION BAYS	16-Jan-2023	08:00	18-Jan-2023	18:00		PLANNED	Approved	16-Jan-23	08:00	18-Jan-23	18:00	
901	RQ116118	OCC_202	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 3	POWER GRID	D	Bay Extension works	15-Jan-2023	08:00	16-Jan-2023	18:00	220 KV BUS-5 at Bhadla-II SS	PLANNED	Approved	15-Jan-23	19:00	16-Jan-23	18:00	S/D could be given from 1900 Hrs after non solar generating Hours
902	RQ116117	OCC_202	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 2	POWER GRID	D	Bay Extension works	13-Jan-2023	17:00	14-Jan-2023	23:00		PLANNED	Approved	13-Jan-23	19:00	14-Jan-23	23:00	S/D could be given from 1900 Hrs after non solar generating Hours
903	RQ116144	OCC_202	cpcc1_sd	BUS	220KV BUS 3 AT HISSAR(PG)	POWER GRID	D	For AMP Work	12-Jan-2023	08:00	12-Jan-2023	18:00		PLANNED	Approved	12-Jan-23	08:00	12-Jan-23	18:00	
904	RQ116116	OCC_202	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 1	POWER GRID	D	Bay Extension works	11-Jan-2023	17:00	12-Jan-2023	23:00		PLANNED	Approved	11-Jan-23	19:00	12-Jan-23	23:00	S/D could be given from 1900 Hrs after non solar generating Hours

905	RQ116095	OCC_202	cpcc3_sd	BUS	220 KV PITHORAGARH (PG) - BUS 1	POWER GRID	D	AMP works	11-Jan-2023	10:00	11-Jan-2023	18:00	At Pithoragarh Sub-Station, 220 KV and 132kv system are in Single Main and Transfer Bus scheme(SMT) , therefore, During shutdown of respective Bus, all connected elements shall be out of service.	PLANNED	Approved	11-Jan-23	10:00	11-Jan-23	18:00	
906	RQ116143	OCC_202	cpcc1_sd	BUS	220KV BUS 2 AT HISSAR(PG)	POWER GRID	D	BUS INTEGRATION WORK OF EXTENSION BAYS	11-Jan-2023	08:00	11-Jan-2023	18:00		PLANNED	Approved	11-Jan-23	08:00	11-Jan-23	18:00	
907	RQ116142	OCC_202	cpcc1_sd	BUS	220KV BUS 1 AT HISSAR(PG)	POWER GRID	D	BUS INTEGRATION WORK OF EXTENSION BAYS	10-Jan-2023	08:00	10-Jan-2023	18:00		PLANNED	Approved	10-Jan-23	08:00	10-Jan-23	18:00	
908	RQ116130	OCC_202	cpcc1_sd	BUS	220 KV FATEHGARH_II (PG) - BUS 4	POWER GRID	D	For erection and commissioning works in TBC Bay, Bus Bar , LBB Relay Testing Under Phase-2 commissioning works	07-Jan-2023	17:00	11-Jan-2023	23:00		PLANNED	Approved	07-Jan-23	19:00	11-Jan-23	23:00	S/D could be given from 1900 Hrs
909	RQ116132	OCC_202	cpcc1_sd	BUS	220 KV FATEHGARH_II (PG) - BUS 2	POWER GRID	D	For erection and commissioning works in TBC Bay, Bus Bar , LBB Relay Testing Under Phase-2 commissioning works	07-Jan-2023	17:00	11-Jan-2023	23:00		PLANNED	Approved	07-Jan-23	19:00	11-Jan-23	23:00	S/D could be given from 1900 Hrs
910	RQ116160	OCC_202	cpcc1_sd	BUS	220 KV BIKANER(PG) - BUS 2	POWER GRID	D	FOR DROPPER CONNECTION TO 500MVA ICT2	05-Jan-2023	17:00	06-Jan-2023	23:00		PLANNED	Approved	05-Jan-23	19:00	06-Jan-23	23:00	S/D could be given from 1900 Hrs
911	RQ116083	OCC_202	cpcc1_sd	BUS	220KV BUS 2 AT BHIWADI(PG)	POWER GRID	D	BUS INTEGRATION WORK OF EXTENSION BAYS	05-Jan-2023	08:00	05-Jan-2023	18:00		PLANNED	Approved	05-Jan-23	08:00	05-Jan-23	18:00	
912	RQ116105	OCC_202	cpcc3_sd	BUS	220KV BUS 2 AT FATEHPUR(PG)	POWER GRID	D	Bus Bar stability test for new Bay construction (201 and 215) at 765KV Fatehpur ss.	03-Jan-2023	08:00	03-Jan-2023	18:00		PLANNED	Approved	03-Jan-23	08:00	03-Jan-23	18:00	

913	RQ116104	OCC_202	cpcc3_sd	BUS	220KV BUS 1 AT FATEHPUR(PG)	POWER GRID	D	Bus Bar stability test for new Bay construction (201 and 215) at 765KV Fatehpur ss.	02-Jan-2023	10:00	02-Jan-2023	18:00		PLANNED	Approved	02-Jan-23	10:00	02-Jan-23	18:00	
914	RQ116156	OCC_202	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	POWER GRID	D	BUS INTEGRATION WORK OF EXTENSION BAYS	02-Jan-2023	08:00	02-Jan-2023	18:00		PLANNED	Approved	02-Jan-23	08:00	02-Jan-23	18:00	
915	RQ116131	OCC_202	cpcc1_sd	BUS	220 KV FATEHGARH_II (PG) - BUS 1	POWER GRID	D	For erection and commissioning works in TBC Bay, Bus Bar , LBB Relay Testing Under Phase-2 commissioning works	01-Jan-2023	17:00	06-Jan-2023	23:00		PLANNED	Approved	01-Jan-23	19:00	06-Jan-23	23:00	S/D could be given from 1900 Hrs
916	RQ116137	OCC_202	cpcc1_sd	BUS	220 KV FATEHGARH_II (PG) - BUS 3	POWER GRID	D	For erection and commissioning works in TBC Bay, Bus Bar , LBB Relay Testing Under Phase-2 commissioning works	01-Jan-2023	17:00	06-Jan-2023	23:00		PLANNED	Approved	01-Jan-23	19:00	06-Jan-23	23:00	S/D could be given from 1900 Hrs
917	RQ116155	OCC_202	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)	POWER GRID	D	BUS INTEGRATION WORK OF EXTENSION BAYS	01-Jan-2023	08:00	01-Jan-2023	18:00		PLANNED	Approved	01-Jan-23	08:00	01-Jan-23	18:00	
918	RQ115672	OCC_202	ntpcncr_sd	BUS	220KV BUS 3 AT ANTA(NT)	NTPC	C	Annual bay Maint.	24-Jan-2023	08:30	26-Jan-2023	17:30	Bus Coupler shutdown required for annual bay maint and no generation will be affected	PLANNED	Approved	24-Jan-23	08:30	26-Jan-23	17:30	
919	RQ116213	OCC_202	ntpcncr_sd	BUS	220KV BUS 3 AT ANTA(NT)	NTPC	C	Bus coupler will be out for bay maintenance	24-Jan-2023	08:00	26-Jan-2023	18:00		PLANNED	Approved	24-Jan-23	08:00	26-Jan-23	18:00	
920	RQ115669	OCC_202	ntpcncr_sd	BUS	220KV BUS 3 AT ANTA(NT)	NTPC	C	Annual bay Maint.	16-Jan-2023	08:30	18-Jan-2023	17:30	Transfer bus will be taken for shutdown for bay maint., No Generation will be affected	PLANNED	Approved	16-Jan-23	08:30	18-Jan-23	17:30	
921	RQ116211	OCC_202	ntpcncr_sd	BUS	220KV BUS 3 AT ANTA(NT)	NTPC	C	Transfer bus will be under s/d for annual bay maintenance	16-Jan-2023	08:00	18-Jan-2023	18:00	All bus 1 & 2 elements will remain charged	PLANNED	Approved	16-Jan-23	08:00	18-Jan-23	18:00	
922	RQ115709	OCC_202	ntpcos_sd	BUS	220KV BUS 2 AT UNCHAHAH(NT)	NTPC	C	Isolator Replacement	12-Jan-2023	08:00	13-Jan-2023	18:00		PLANNED	Approved	12-Jan-23	08:00	13-Jan-23	18:00	

923	RQ115708	OCC_202	ntpcos_sd	BUS	220KV BUS 1 AT UNCHAHAHAR(N T)	NTPC	C	Isolator Replacement	10-Jan-2023	08:00	11-Jan-2023	18:00		PLANNED	Approved	10-Jan-23	08:00	11-Jan-23	18:00	
924	RQ116504	OCC_202	cpcc2_sd	BUS	220 KV SAMBA (JK) - BUS 2	PDD JK	D	FOR AMP Of 220 kV Bus-2 AT SAMBA SUBSTATION	14-Jan-2023	09:00	14-Jan-2023	17:30		PLANNED	Approved	14-Jan-23	09:00	14-Jan-23	17:30	
925	RQ116503	OCC_202	cpcc2_sd	BUS	220 KV SAMBA (JK) - BUS 1	PDD JK	D	FOR AMP Of 220 kV Bus-1 AT SAMBA SUBSTATION	13-Jan-2023	09:00	13-Jan-2023	17:30		PLANNED	Approved	13-Jan-23	09:00	13-Jan-23	17:30	
926	RQ116324	OCC_202	sldcjk_sd	BUS	220KV BUS 1 AT GLADNI(PDD)	PDD JK	D	Preventive Maintenance	08-Jan-2023	09:00	08-Jan-2023	15:00	50-80MW may be shifted and fed from sister 220KV grids subject to real time loading and availability of power from these grids. Rest 250-300MW load shall be affected.	PLANNED	Approved	08-Jan-23	09:00	08-Jan-23	15:00	
927	RQ116326	OCC_202	sldcjk_sd	BUS	220KV BUS 3 AT GLADNI(PDD)	PDD JK	D	Preventive Maintenance	08-Jan-2023	09:00	08-Jan-2023	15:00	50-80MW may be shifted and fed from sister 220KV grids subject to real time loading and availability of power from these grids. Rest 250-300MW load shall be affected.	PLANNED	Approved	08-Jan-23	09:00	08-Jan-23	15:00	

928	RQ116327	OCC_202	slcjk_sd	BUS	220KV BUS 4 AT GLADNI(PDD)	PDD JK	D	Preventive Maintenance	08-Jan-2023	09:00	08-Jan-2023	15:00	50-80MW may be shifted and fed from sister 220kV grids subject to real time loading and availability of power from these grids. Rest 250-300MW load shall be affected.	PLANNED	Approved	08-Jan-23	09:00	08-Jan-23	15:00	
929	RQ116325	OCC_202	slcjk_sd	BUS	220KV BUS 2 AT GLADNI(PDD)	PDD JK	D	Preventive Maintenance	08-Jan-2023	09:00	08-Jan-2023	15:00	50-80MW may be shifted and fed from sister 220kV grids subject to real time loading and availability of power from these grids. Rest 250-300MW load shall be affected.	PLANNED	Approved	08-Jan-23	09:00	08-Jan-23	15:00	
930	RQ116351	OCC_202	bbmb_sd	BUS	220KV BUS 2 AT HISSAR(BB)	BBMB	D	डिस्क की सफाई	06-Jan-2023	08:00	06-Jan-2023	18:00		PLANNED	Approved	06-Jan-23	08:00	06-Jan-23	18:00	
931	RQ116350	OCC_202	bbmb_sd	BUS	220KV BUS 1 AT HISSAR(BB)	BBMB	D	डिस्क की सफाई	05-Jan-2023	08:00	05-Jan-2023	18:00		PLANNED	Approved	05-Jan-23	08:00	05-Jan-23	18:00	
932	RQ115613	OCC_202	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	30-Jan-2023	08:00	30-Jan-2023	18:00		PLANNED	Approved	30-Jan-23	08:00	30-Jan-23	18:00	
933	RQ115612	OCC_202	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	19-Jan-2023	08:00	19-Jan-2023	18:00		PLANNED	Approved	19-Jan-23	08:00	19-Jan-23	18:00	
934	RQ115610	OCC_202	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	11-Jan-2023	08:00	11-Jan-2023	18:00		PLANNED	Approved	11-Jan-23	08:00	11-Jan-23	18:00	

935	RQ115633	OCC_202	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	132 KV AMARPURATH EDI(RS)-HISAR(BB) (RS) CKT-1	RRVPNL	D	for Quarterly Maintenance	19-Jan-2023	08:00	19-Jan-2023	18:00		PLANNED	Approved	19-Jan-23	08:00	19-Jan-23	18:00	
936	RQ116344	OCC_202	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	132 KV DEHAR(BB)-KANGOO(HP) (HPPTCL) CKT-1	HPPTCL	D	Attending Hot points, Cleaning of Post Insulators and Annual Maintenance works	16-Jan-2023	08:00	16-Jan-2023	18:00		PLANNED	Approved	16-Jan-23	08:00	16-Jan-23	18:00	
937	RQ116402	OCC_202	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	132 KV HIRANAGAR(PDD)-SEWA_2(NH) (PG) CKT-2	POWER GRID	C	Stringing/Destringing work for Diversion of 132KV Sewa-II Hiranagar TL between tower No 47-49 and 52-55 in NR-II region of POWERGRID.	15-Jan-2023	09:00	25-Jan-2023	18:00		PLANNED	Approved	15-Jan-23	09:00	25-Jan-23	18:00	Subject to necessary NHPC/JK consent/Necessary CEA clearance must be taken before charging by site
938	RQ116401	OCC_202	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	132 KV HIRANAGAR(PDD)-SEWA_2(NH) (PG) CKT-1	POWER GRID	C	Stringing/Destringing work for Diversion of 132KV Sewa-II Hiranagar TL between tower No 47-49 and 52-55 in NR-II region of POWERGRID.	15-Jan-2023	09:00	25-Jan-2023	18:00		PLANNED	Approved	15-Jan-23	09:00	25-Jan-23	18:00	Subject to necessary NHPC/JK consent/Necessary CEA clearance must be taken before charging by site
939	RQ116420	OCC_202	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	132 KV SEWA_2(NH)-KATHUA(JK) (PG) CKT-1	POWER GRID	D	NON - AUTO MODE required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS).	01-Jan-2023	07:00	31-Jan-2023	18:00	Non Shutdown activity	PLANNED	Approved	01-Jan-23	07:00	31-Jan-23	18:00	
940	RQ116096	OCC_202	cpcc3_sd	BUS	132 KV PITHORAGARH (PG) - BUS 1	POWER GRID	D	AMP works	12-Jan-2023	08:00	12-Jan-2023	18:00	At Pithoragarh Sub-Station, 220 KV and 132kv system are in Single Main and Transfer Bus scheme(SMT) , therefore, During shutdown of respective Bus, all connected elements shall be out of service.	PLANNED	Approved	12-Jan-23	08:00	12-Jan-23	18:00	

941	RQ11609 7	OCC_203	cpcc3_sd	BUS	133 KV PITHORAGARH (PG) - BUS 1	POWER GRID	D	AMP works	13-Jan-2023	08:01	13-Jan-2023	18:01	At Pithoragarh Sub-Station, 220 KV and 132kV system are in Single Main and Transfer Bus scheme(SMT) , therefore, During shutdown of respective Bus, all connected elements shallbe out of service.	PLANNED	Approved	13-Jan-23	08:01	13-Jan-23	18:01	
942	RQ11609 8	OCC_204	cpcc3_sd	BUS	134 KV PITHORAGARH (PG) - BUS 1	POWER GRID	D	AMP works	14-Jan-2023	08:02	14-Jan-2023	18:02	At Pithoragarh Sub-Station, 220 KV and 132kV system are in Single Main and Transfer Bus scheme(SMT) , therefore, During shutdown of respective Bus, all connected elements shallbe out of service.	PLANNED	Approved	14-Jan-23	08:02	14-Jan-23	18:02	

943	RQ11609 9	OCC_205	cpcc3_sd	BUS	135 KV PITHORAGARH (PG) - BUS 1	POWER GRID	D	AMP works	15-Jan-2023	08:03	15-Jan-2023	18:03	At Pithoragarh Sub-Station, 220 KV and 132kV system are in Single Main and Transfer Bus scheme(SMT) , therefore, During shutdown of respective Bus, all connected elements shallbe out of service.	PLANNED	Approved	11-Jan-23	19:00	11-Jan-23	23:00	S/D could be given from 1900 Hrs
944	RQ11610 0	OCC_206	cpcc3_sd	BUS	136 KV PITHORAGARH (PG) - BUS 1	POWER GRID	D	AMP works	16-Jan-2023	08:04	16-Jan-2023	18:04	At Pithoragarh Sub-Station, 220 KV and 132kV system are in Single Main and Transfer Bus scheme(SMT) , therefore, During shutdown of respective Bus, all connected elements shallbe out of service.	PLANNED	Approved	11-Jan-23	19:00	11-Jan-23	23:00	S/D could be given from 1900 Hrs

945	RQ11610 1	OCC_207	cpcc3_sd	BUS	137 KV PITHORAGARH (PG) - BUS 1	POWER GRID	D	AMP works	17-Jan-2023	08:05	17-Jan-2023	18:05	At Pithoragarh Sub-Station, 220 KV and 132kV system are in Single Main and Transfer Bus scheme(SMT) , therefore, During shutdown of respective Bus, all connected elements shallbe out of service.	PLANNED	Approved	09-Jan-23	08:00	14-Jan-23	18:00	ckt. Must remain in service
946	RQ11610 2	OCC_208	cpcc3_sd	BUS	138 KV PITHORAGARH (PG) - BUS 1	POWER GRID	D	AMP works	18-Jan-2023	08:06	18-Jan-2023	18:06	At Pithoragarh Sub-Station, 220 KV and 132kV system are in Single Main and Transfer Bus scheme(SMT) , therefore, During shutdown of respective Bus, all connected elements shallbe out of service.	PLANNED	Approved	08-Jan-23	19:00	08-Jan-23	23:00	S/D could be given from 1900 Hrs

947	RQ11610 3	OCC_209	cpcc3_sd	BUS	139 KV PITHORAGARH (PG) - BUS 1	POWER GRID	D	AMP works	19-Jan-2023	08:07	19-Jan-2023	18:07	At Pithoragarh Sub-Station, 220 KV and 132kV system are in Single Main and Transfer Bus scheme(SMT) , therefore, During shutdown of respective Bus, all connected elements shallbe out of service.	PLANNED	Approved	19-Jan-23	08:07	19-Jan-23	18:07	
948	RQ11610 4	OCC_210	cpcc3_sd	BUS	140 KV PITHORAGARH (PG) - BUS 1	POWER GRID	D	AMP works	20-Jan-2023	08:08	20-Jan-2023	18:08	At Pithoragarh Sub-Station, 220 KV and 132kV system are in Single Main and Transfer Bus scheme(SMT) , therefore, During shutdown of respective Bus, all connected elements shallbe out of service.	PLANNED	Approved	01-Jan-23	19:00	05-Jan-23	23:00	S/D could be given from 1900 Hrs

949	RQ11610 5	OCC_211	cpcc3_sd	BUS	141 KV PITHORAGARH (PG) - BUS 1	POWER GRID	D	AMP works	21-Jan-2023	08:09	21-Jan-2023	18:09	At Pithoragarh Sub-Station, 220 KV and 132kV system are in Single Main and Transfer Bus scheme(SMT) , therefore, During shutdown of respective Bus, all connected elements shallbe out of service.	PLANNED	Approved	21-Jan-23	08:09	21-Jan-23	18:09	
950	RQ11610 6	OCC_212	cpcc3_sd	BUS	142 KV PITHORAGARH (PG) - BUS 1	POWER GRID	D	AMP works	22-Jan-2023	08:10	22-Jan-2023	18:10	At Pithoragarh Sub-Station, 220 KV and 132kV system are in Single Main and Transfer Bus scheme(SMT) , therefore, During shutdown of respective Bus, all connected elements shallbe out of service.	PLANNED	Approved	22-Jan-23	08:10	22-Jan-23	18:10	

Outages proposed in other RPCs requiring NRPC approval

Sl No	Outages proposed in	Name of Requesting Agency	Name of Elements	From	To	Basis	Reason	Remarks (If Any)	NLDC Remarks	S/d Status	OCC Remarks	
1	WRPC	POWERGRID_WR2	765KV-JABALPUR-ORAI-1	1-Jan-23	07:00	31-Jan-23	18:00	D	For OPGW stringing under live line condition. No shutdown required. Only Auto Reclosure to be in non auto mode			
2	WRPC	POWERGRID_WR2	765KV-VINDHYACHAL(PS)-JABALPUR-1	2-Jan-23	09:00	2-Jan-23	18:00	D	Line AMP works. A/R off of Ckt 2 and Dia to be Kept open at both ends.	ATC Curatilmnt of 1100 MW		
3	WRPC	POWERGRID_WR2	765KV-VINDHYACHAL(PS)-JABALPUR-2	3-Jan-23	09:00	3-Jan-23	18:00	D	Line AMP works. A/R off of Ckt 1 and Dia to be Kept open at both ends.	ATC Curatilmnt of 1100 MW		
4	WRPC	POWERGRID_WR2	765KV-GWALIOR-JAIPUR-1	3-Jan-23	09:00	3-Jan-23	18:00	D	Insulator cleaning works and amp works. Line will remain out of service for the requested period. Dia to be kept open at both ends.	ATC Curatilmnt of 450 MW		
5	WRPC	POWERGRID_WR2	400KV-VINDHYACHAL(PS)-RIHAND-1	4-Jan-23	09:00	4-Jan-23	18:00	D	Line AMP works. A/R off of Ckt 2 and Dia to be Kept open at both ends. Line equipment AMP at Vindhyachal (PS)	May be clubbed with unit outage at Rihand 3		
6	WRPC	POWERGRID_WR2	765KV-GWALIOR-JAIPUR-2	4-Jan-23	09:00	4-Jan-23	18:00	D	Insulator cleaning works and amp works. Line will remain out of service for the requested period. Dia to be kept open at both ends.	ATC Curatilmnt of 450 MW		
7	WRPC	POWERGRID_WR2	400KV-VINDHYACHAL(PS)-RIHAND-2	5-Jan-23	09:00	5-Jan-23	18:00	D	Line AMP works. A/R off of Ckt 1 and Dia to be Kept open at both ends. Line equipment AMP at Vindhyachal (PS)	May be clubbed with unit outage at Rihand 3		
8	WRPC	POWERGRID_WR2	765KV-SATNA-VINDHYACHAL(PS)-1	6-Jan-23	09:00	6-Jan-23	18:00	D	For rectification of shutdown nature defects and cleaning of insulators. Dia to be kept open at both ends and A/R in non auto mode required of Ckt 2	ATC Curatilmnt of 800-1000 MW		
9	WRPC	POWERGRID_WR2	765KV-SATNA-VINDHYACHAL(PS)-2	7-Jan-23	09:00	7-Jan-23	18:00	D	For rectification of shutdown nature defects and cleaning of insulators. Dia to be kept open at both ends and A/R in non auto mode required of Ckt 1. Line equipment AMP work at Vindhyachal (PS)	ATC Curatilmnt of 800-1000 MW	Approved	
10	WRPC	POWERGRID_WR2	765KV-GWALIOR-ORAI-1	10-Jan-23	09:00	10-Jan-23	18:00	D	Insulator cleaning works and amp works. Line will remain out of service for the requested period. Dia to be kept open at both ends. A/R in Non auto mode of 765KV Satna-Orai and 765KV Satna-Gwalior Line required		Approved	
11	WRPC	POWERGRID_WR2	765KV-SATNA-GWALIOR-2	11-Jan-23	09:00	11-Jan-23	18:00	D	Insulator cleaning works and amp works. Line will remain out of service for the requested period. Dia to be kept open at both ends. A/R in Non auto mode of 765KV Satna-Orai and 765KV Gwalior-Orai Line required	ATC Curatilmnt of 2150 MW	Approved	
12	WRPC	POWERGRID_WR2	765KV-SATNA-BINA-1	17-Jan-23	09:00	17-Jan-23	18:00	D	For rectification of shutdown nature defects. Dia to be kept open at both ends.	ATC Curatilmnt of 750 MW	Approved	
13	WRPC	POWERGRID_WR2	765KV-SATNA-VINDHYACHAL(PS)-2	19-Jan-23	09:00	19-Jan-23	18:00	D	For rectification of shutdown nature defects and cleaning of insulators. Dia to be kept open at both ends and A/R in non auto mode required of Ckt 1. Line equipment AMP work at Vindhyachal (PS)	ATC Curatilmnt of 800-1000 MW	Approved	
14	WRPC	POWERGRID_WR2	400KV-KANSARI-BHINMAL-1	23-Jan-23	09:00	23-Jan-23	18:00	D	Yearly AMP		Approved	can be facilitated after 1500 hrs
15	WRPC	NTPC/VSTPS	400KV-VINDHYACHAL-VINDHYACHAL HVDC-1	23-Jan-23	08:00	28-Jan-23	18:00	C	Annual Bay Maintenance and Testing of Main Bay / 400KV CT replacement	Pole 1 will be out during SD	Approved	
16	WRPC	MPPTCL	220kv Mehgaon-Auraiya ckt	20-Dec-22	09:00	20-Dec-22	18:00	D	Shutdown required for panel replacement work		Approved	
17	WRPC	MP_SLDC	220KV-MALANPUR-AURIYA-1	19-Jan-23	10:00	19-Jan-23	17:00	D	FOR BAY EQUIPMENT MAINTENANCE AND TESTING WORK		Approved	
18	WRPC	MP_SLDC	220KV-BHANPURA-RANPUR-1	19-Jan-23	08:00	19-Jan-23	18:00	D	FOR LINE MAINTENANCE WORK		Approved	
19	WRPC	MP_SLDC	220KV-BHANPURA-RANPUR-1	5-Jan-23	08:00	15-Jan-23	18:00	C	FOR MODIFICATION/SHIFTING BETWEEN LOCATION NO 505-508 DUE TO CONSTRUCTION OF 8 LANE ROAD BHARATMALA PARIYOJNA		Approved	

20	WRPC	MP_SLDC	220KV-BHANPURA-MODAK-1	5-Jan-23	08:00	15-Jan-23	18:00	C	FOR MODIFICATION/SHIFTING BETWEEN LOCATION NO 505-508 DUE TO CONSTRUCTION OF 8 LANE ROAD BHARATMALA PARIYOJNA			Approved	
21	WRPC	MP_SLDC	220KV-MEHGAON-AURIYA-1	24-Jan-23	09:00	24-Jan-23	17:00	D	FOR BAY EQUIPMENT MAINTENANCE AND TESTING WORK			Approved	
22	WRPC	MP_SLDC	220KV-BHANPURA-MODAK-1	25-Jan-23	08:00	25-Jan-23	18:00	D	FOR LINE MAINTENANCE WORK			Approved	
23	WRPC	MP_SLDC	132KV-SABALGARH-SHEOPUR- TAP KHANDAR-2	20-Jan-23	09:00	20-Jan-23	17:00	D	FOR LINE MAINTENANCE WORK			Approved	

		From		To							
S.N.	Station	Unit #	Date	Time	Date	Time	Duration	Remarks	NRLDC Remarks	S/d Status	OCC Remarks
1	IGSTPS Jhajjar	2	27-Jan-2023	00:00	3-Mar-2023	24:00:00	35 days	Overhauling of Boiler & TG	Approved in LGBR.	Approved	Tentavily Approved by OCC FORUM/Subject to Haryana Consent amd mutual consent between APCPL and HPPCL

Scheduled Outage Proposal for December 2022 - NRPC System											
S.No.	Voltage	Line/Equipment Names as per NRLDC Nomenclature	From Date	From Time	To Date	To Time	Basis	Reason	Agency	S/d Status	OCC Remarks
1	765kV	765 KV AGRA FATEHBAD(UP)-GR.NOIDA_2(UPC) (GTL) CKT-1	24-Jan-23	09:00	24-Jan-23	17:00	Daily	For 80 Mvar Spare reactor switching activity.	GTL	Approved	approved subject to charging requirement before 6 months

NHPC Outages: 202 OCC Meeting of NRPC

Sr No	Name of Requesting Agency	Element Name	Owner	Daily/ Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Remarks	S/d Status	OCC Remarks
1	NHPC Ltd.	220KV Tanakpur-Mahendranagar (Nepal) Transmission line	NHPC/PGCIL/NEA	Continuous	1. Carrying out servicing and overhauling of 245KV/145KV SF6 Circuit Breaker from OEM. 2. Annual Maintenance of 10MVA, 220/132KV ICT 3. Extension and testing of switchgear feedbacks to newly installed SCADA system	2-Jan-23	08:00	11-Jan-23	18:00	This shutdown was approved in 201 OCC meeting but the same was not availed due to non-consented by Nepal. Therefore, it is again proposed in 202 OCC Meeting. The Consent of Nepal shall be submitted on real time basis.	Approved	Subject to Nepal Consent.

FORMAT I(A): REQUEST FOR TRANSMISSION ELEMENT OUTAGE TO RPC

(PLANNED SHUTDOWNS)

INDENTING AGENCY		UPPTCL		FOR THE MONTH	Jan-23	REASON	DATE		06.12.2022		S/d Status	OCC Remarks	
S.N.	NAME OF REQUESTING AGENCY	VOLT LEVEL (KV)	ELEMENT DETAILS	OWNER	INTER/ INTRA		DAILY/ CONTINUOUS	PROPOSED DATE AND TIME					
								FROM		TO			
								DATE	TIME	DATE			TIME
1	UPPTCL	132	132KV Rihand-Nagar Untari Line	UPPTCL	Inter Regional	CONTINUOUS	For replacement of line isolator	25.12.2022	10:00	30.12.2022	11:00	Approved	Subject to ERPC Consent

Shutdown

No	Element Name	Request Type	Requester	Meeting	Req Shutdown Range	Reason	Availing Time	OCC Remarks
RQ116720	400/220 KV 315 MVA ICT 2 AT NUHIAWALI(HV)	PLANNED	sldchr_sd	OCC_202	19-01-2023 09:00 - 19-01-2023 17:00	General mtc & attend the oil leakage	19-01-2023 09:00 - 19-01-2023 17:00	OCC Forum Approved
RQ116719	400/220 KV 315 MVA ICT 1 AT NUHIAWALI(HV)	PLANNED	sldchr_sd	OCC_202	17-01-2023 09:00 - 17-01-2023 17:00	General mtc & attend the oil leakage	17-01-2023 09:00 - 17-01-2023 17:00	
RQ116722	400 KV NUHIAWALI(HV)-FATEHABAD(PG) (HV) CKT-1	PLANNED	sldchr_sd	OCC_202	11-01-2023 08:00 - 12-01-2023 18:00	General mtc & disc cleaning of line	11-01-2023 08:00 - 12-01-2023 18:00	
RQ116721	400 KV KHEDAR(HPG)-NUHIAWALI(HV) (HV) CKT-1	PLANNED	sldchr_sd	OCC_202	09-01-2023 08:00 - 10-01-2023 18:00	General mtc & disc cleaning of line	09-01-2023 08:00 - 10-01-2023 18:00	

LIST OF ADDITIONAL SHUTDOWNS PROPOSED FOR APPROVAL IN OCC-202 MEETING
(PLANNED SHUTDOWNS)

FROM: GM-RTAMC, New Delhi
DATE: 12-12-22

TO : SE(OPN), NRPC, N DELHI
Copy: GM (SO-1), NRLDC

Following Additional S/D are required during the month of JAN, 2023 for 202nd OCC. Kindly accord your approval so that site mobilisation may be

S.No.	ELEMENTS	OWNER	MODE	DURATION				PURPOSE	Remarks	S/d Status	OCC Remarks
				FROM		TO					
				DATE	TIME	DATE	TIME				
765kV/400kV/220kV/132kV Lines											
1	765KV Hapur-Gr. Noida (UPPTCL Line)	WUPPTCL	Contin..	01.12.2022	8:00:00	14.12.2022	20:00:00	Commissioning of 765kV LILO Line and Substation (under PMSTL TBCB project): Shifting of PLCC panel from WUPPTCL to Meerut GIS and commissioning,End to end testing for protection & Finally charging of new Lines: 765KV Hapur(WUPPTCL)-Meerut GIS(PMSTL) and 765KV Gr.Noida(WUPPTCL)-Meerut GIS(PMSTL)		Approved	Already appoved in main list.
2	765 KV Bikaner-Bhadla Ckt-1	PGCIL	DAILY	23.01.2023	17:00:00	25.01.2023	23:00:00	For installation of bird diverter	Other ckt in Non auto mode	Approved	
3	765 KV Bikaner-Bhadla Ckt-2	PGCIL	DAILY	26.01.2023	17:00:00	28.01.2023	23:00:00	For installation of bird diverter	Other ckt in Non auto mode	Approved	
4	220 KV D/C Deroli Ahir To Narnaul	HVPNL	DAILY	04.01.2023	8:00:00	05.01.2023	18:00:00	Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L		Approved	
5	220 KV S/C Mahendraagarh To Narnaul	HVPNL	DAILY	08.01.2023	8:00:00	09.01.2023	18:00:00	Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L		Approved	
6	132 KV D/C line MUNIAKHERA - ATELI	HVPNL	DAILY	25.12.2022	8:00:00	26.12.2022	18:00:00	Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L		Approved	
7	220 KV D/C Line MAU - HSIIDC	HVPNL	DAILY	04.01.2023	8:00:00	05.01.2023	18:00:00	Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L		Approved	
765KV/400KV ICT											
1	400/220 KV ICT-8 at Fatehgarh-2 S/s	POWERGRID	DAILY	05.01.2023	17:00	09.01.2023	05:00	For TBC testing works, CSD final testing works, CSD Relay Final tuning	ICT-8 Will be charged in DEC-22 for RE evacuation	Approved	
400/220kV Bays											
1	400 kV 20C10C/424 Pole 2 Converter Bay at HVDC Bhiwadi	POWERGRID	Daily	16.01.2023	09:00 Hr	16.01.2023	18:00	For Bay AMP works		Approved	
2	400 kV 20C11B/426 Pole 1 Converter Bay at HVDC Bhiwadi	POWERGRID	Daily	17.01.2023	09:00 Hr	17.01.2023	18:00	For Bay AMP works		Approved	
3	400KV 852A T/BAY OF MERTA-BEAWER(SCL) LINE AT RVPNL MERTA SS	POWERGRID	Daily	20.12.2022	09:00	20.12.2022	18:00	For Bay AMP works		Approved	
4	400KV 752A BAY OF KOTA-MERTA LINE AT RVPNL MERTA SS	POWERGRID	Daily	21.12.2022	09:00	21.12.2022	18:00	For Bay AMP works		Approved	
5	400KV 852B T/BAY OF MERTA-BEAWER(SCL) LINE AT RVPNL MERTA SS	POWERGRID	Daily	22.12.2022	09:00	22.12.2022	18:00	For Bay AMP works		Approved	
6	401 MAIN BAY(252A) OF JODHPUR-KANKROLI LINE	POWERGRID	Daily	27.12.2022	09:00	28.12.2022	18:00	For Bay AMP works		Approved	
7	402 TIE BAY (252T) OF JODHPUR-KANKROLI LINE	POWERGRID	Daily	28.12.2022	09:00	28.12.2022	18:00	For Bay AMP works		Approved	

POWERGRID NORTHERN REGION-II

SUBJECT :- SD REQUEST FOR TRANSMISSION ELEMENTS for 202nd OCC MEETING

S.N.	Details of Transmission Element		Category of element	DURATION				Daily/ Continuous	Reason	S/d Status	OCC Remarks
	Voltage level (KV)	NAME OF THE ELEMENT AND SUBSTATION		FROM		TO					
				DATE	TIME	DATE	TIME				
X-2 For construction activity											
1	400kV	400 KV Chamba-Jalandhar Circuit-1	A	01-01-2023	09.00 Hrs.	01-01-2023	16:30:00	Daily	S/D required under construction head to enable unloading of BR. During unloading, BR tank is very close to R-Phase LA of BAY-202(400 KV Chamba-Jalandhar ckt-1). S/D required for safe working during unloading of BR.	Approved	
2	132kV	132kv Sewa II - Kathua	B	01-01-2023	07.00 Hrs.	31-01-2023	18.00 Hrs.	Daily	NON - AUTO MODE required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS).	Approved	
3	132kV	132kv Sewa II -Manpur	B	01-01-2023	07.00 Hrs.	31-01-2023	18.00 Hrs.	Daily	NON - AUTO MODE required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS).	Approved	
4	132kV	132kv Sewa II - Kathua	B	01-01-2023	08.00 Hrs.	15-01-2023	18.00 Hrs.	DAILY	SD required for removal of aviation globules for OPGW installation wrks under ULDC scheme	Approved	Subject to real J&K and Sewa 2 consent
5	132kV	132kv Sewa II -Manpur	B	01-01-2023	08.00 Hrs.	15-01-2023	18.00 Hrs.	DAILY	SD required for removal of aviation globules for OPGW installation wrks under ULDC scheme	Approved	Subject to real J&K and Sewa 2 consent
6	400KV	400KV Amritsar -Banala	A	01-01-2023	08.00 Hrs.	12-01-2023	16.30 Hrs.	DAILY	SD required for reinstallation of avaiation gloubles after completion of OPGW works	Approved	
7	220KV	220KV Abdullapur-Jagadhari Railway Workshop -1 400/220kv Abdullapur S/S	B	18.01.2023	10:00	18.01.2023	18:00	Daily	For Stringing work at AP15/0-AP16/0 span of 220KV Abdullapur-Jagadhari Transmission line(DFCCIL Project) crossing span location no. 22 & 23 of 220KV D/C- 2 Phase - Abdullapur-Jagadhari Railway Workshop TSS Transmission Line.	Approved	
8	220KV	220KV Abdullapur-Jagadhari Railway Workshop -2 400/220kv Abdullapur S/S	B	18.01.2023	10:00	18.01.2023	18:00	Daily	For Stringing work at AP15/0-AP16/0 span of 220KV Abdullapur-Jagadhari Transmission line(DFCCIL Project) crossing span location no. 22 & 23 of 220KV D/C- 2 Phase - Abdullapur-Jagadhari Railway Workshop TSS Transmission Line.	Approved	
X-3 For O&M activity											
1	220	220kV TBC Bay (203 Bay) at Wagoora S/S	B	02.01.2023	09:00	09.01.2023	17:30:00	Daily	Retrofitting of 220KV CB under ADD CAP	Approved	
2	220	220kV ICT-2 Bay (202 Bay) at Wagoora S/S	B	10.01.2023	09:00	16.01.2023	17:00:00	Daily	Retrofitting of 220KV CB under ADD CAP	Approved	
3	220	220kV Zainakote-1 Bay (210 Bay) at Wagoora S/S	B	17.01.2023	09:00	24.01.2023	17:00:00	Daily	Retrofitting of 220KV CB under ADD CAP	Approved	
4	220	220kV Zainakote-2 Bay (205 Bay) at Wagoora S/S	B	25.01.2023	09:00	31.01.2023	17:00:00	Daily	Retrofitting of 220KV CB under ADD CAP	Approved	

FORMAT I(A): REQUEST FOR TRANSMISSION ELEMENT OUTAGE TO RPC

(SHUTDOWNS)

INDENTING AGENCY		PGCIL, CPCC (NR-III),Lucknow			FOR THE MONTH		DEC'22		REASON	DATE		DD:MM:YYYY		Remarks	NLDC/RLDC Remarks	S/d Status	OCC Remarks
S.N.	NAME OF REQUESTING AGENCY	LINE DETAILS								PROPOSED DATE AND TIME							
		VOLT LEVEL (KV)	FROM S/S	TO S/S	OWNER	CKT ID	INTER/ INTRA REGIONAL	DAILY/ CONTINUOUS		FROM		TO					
										DATE	TIME	DATE	TIME				
1	POWERGRID ,NR3	765KV	Varanasi	Vindhayachal	PVTSL	1	Inter	Daily	Line Bay and Line Reactor AMP Work at Varanasi end	14.01.2023	09:30	14.01.2023	18:00			Approved	May be clubbed with Line outage./Subject to WRPC CONSENT/1900 MW CURTAILMENT IN NR IMPORT
2	POWERGRID ,NR3	765KV	Varanasi	Vindhayachal	PVTSL	2	Inter	Daily	Line Bay and Line Reactor AMP Work at Varanasi end	21.01.2023	09:30	21.01.2023	18:00			Approved	May be clubbed with Line outage./Subject to WRPC CONSENT/1900 MW CURTAILMENT IN NR IMPORT
3	POWERGRID NR-3	400 KV	Bareilly(PG)	Bareilly (UP)	POWERGRID	1	Intra	Daily	AMP of Line and Bay equipments at UPPCL end	16.1.2023	10:00	16.01.2023	17:00 hrs			Approved	
4	POWERGRID NR-3	400 KV	Bareilly(PG)	Bareilly (UP)	POWERGRID	2	Intra	Daily	AMP of Line and Bay equipments at UPPCL end	18.1.2023	10:00	18.01.2023	17:00 hrs			Approved	
5	POWERGRID _WR2	765KV	VINDHYACHAL(PS)-	JABALPUR	POWERGRID	1	Intra	Daily	LINE TERMINAL EQUIPMENTS AND REACTOR AMP WORKS AT BOTH ENDS. DIA TO BE KEPT OPEN AT BOTH ENDS.	02-Jan-23	09:00	02-Jan-23	18:00	NRPC Consent may be required considering previous exoerience of comments received from NLDC in previous WRPC OCC approvals		Approved	Curtaiment of 1100 MW curtailment/Subject to WRPC consent.
6	POWERGRID _WR2	765KV	SASAN-	VINDHYACHAL (PS)	POWERGRID	1	Intra	Daily	Line Terminal equipment AMP work at Vindhyachal(PS).Dia to be kep to open at both ends.	03-Jan-23	09:00	03-Jan-23	18:00	NRPC Consent may be required considering previous exoerience of comments received from NLDC in previous WRPC OCC approvals		Approved	
7	POWERGRID _WR2	765KV	VINDHYACHAL(PS)	JABALPUR	POWERGRID	2	Intra	Daily	LINE TERMINAL EQUIPMENTS AND REACTOR AMP WORKS AT BOTH ENDS. DIA TO BE KEPT OPEN AT BOTH ENDS.	03-Jan-23	09:00	03-Jan-23	18:00	NRPC Consent may be required considering previous exoerience of comments received from NLDC in previous WRPC OCC approvals		Approved	Curtaiment of 1100 MW curtailment/Subject to WRPC consent.
8	POWERGRID _WR2	765KV	GWALIOR	JAIPUR	POWERGRID	1	Inter	Daily	Insulator cleaning works and amp works. Line will remain out of service for the requested period. Dia to be kept open at both ends.	03-Jan-23	09:00	03-Jan-23	18:00			Approved	Curtaiment of 450 MW curtailment/Subject to WRPC consent.
9	POWERGRID _WR2	765KV	SASAN	SATNA	POWERGRID	2	Intra	Daily	For rectification of shutdown nature defects. Dia to be kept open at both ends.	04-Jan-23	09:00	04-Jan-23	18:00	NRPC Consent may be required considering previous exoerience of comments received from NLDC in previous WRPC OCC approvals		Approved	
10	POWERGRID _WR2	765KV	GWALIOR	JAIPUR	POWERGRID	2	Inter	Daily	Insulator cleaning works and amp works. Line will remain out of service for the requested period. Dia to be kept open at both ends.	04-Jan-23	09:00	04-Jan-23	18:00			Approved	
11	POWERGRID _WR2	765KV	SATNA	VINDHYACHAL (PS)	POWERGRID	1	Intra	Daily	For rectification of shutdown nature defects and cleaning of insulators. Dia to be kept open at both ends and A/R in non auto mode required of Ckt 2	06-Jan-23	09:00	06-Jan-23	18:00	NRPC Consent may be required considering previous exoerience of comments received from NLDC in previous WRPC OCC approvals		Approved	Curtaiment of 1500-1600 MW curtailment/Subject to WRPC consent.
12	POWERGRID _WR2	765KV	SATNA	VINDHYACHAL (PS)	POWERGRID	2	Intra	Daily	For rectification of shutdown nature defects and cleaning of insulators. Dia to be kept open at both ends and A/R in non auto mode required of Ckt 1. Line equipment AMP work at Vindhyachal (PS)	07-Jan-23	09:00	07-Jan-23	18:00	NRPC Consent may be required considering previous exoerience of comments received from NLDC in previous WRPC OCC approvals		Approved	Curtaiment of 1500-1600 MW curtailment/Subject to WRPC consent.

13	POWERGRID_WR2	765KV	SATNA	GWALIOR	POWERGRID	2	Intra	Daily	Insulator cleaning works and amp works. Line will remain out of service for the requested period. Dia to be kept open at both ends. A/R in Non auto mode of 765KV Satna-Orai and 765KV Gwalior-Orai Line required	11-Jan-23	09:00	11-Jan-23	18:00	NRPC Consent may be required considering previous exoerience of comments received from NLDC in previous WRPC OCC approvals	Approved	Curtailment of 2150 MW curtailment/Subject to WRPC consent.
14	POWERGRID_WR2	765KV	SASAN	VINDHYACHAL (PS)	POWERGRID	2	Intra	Daily	Line Terminal equipment AMP work at Vindhyachal(PS)	13-Jan-23	09:00	13-Jan-23	18:00	NRPC Consent may be required considering previous exoerience of comments received from NLDC in previous WRPC OCC approvals	Approved	
15	POWERGRID_WR2	765KV	SATNA	BINA	POWERGRID	1	Intra	Daily	For rectification of shutdown nature defects.Dia to be kept open at both ends.	17-Jan-23	09:00	17-Jan-23	18:00	NRPC Consent may be required considering previous exoerience of comments received from NLDC in previous WRPC OCC approvals	Approved	Curtailment of 750 MW curtailment/Subject to WRPC consent.
16	POWERGRID_WR2	765KV	SATNA	VINDHYACHAL (PS)	POWERGRID	2	Intra	Daily	For rectification of shutdown nature defects and cleaning of insulators. Dia to be kept open at both ends and A/R in non auto mode required of Ckt 1. Line equipment AMP work at Vindhyachal (PS)	19-Jan-23	09:00	19-Jan-23	18:00	NRPC Consent may be required considering previous exoerience of comments received from NLDC in previous WRPC OCC approvals	Approved	Curtailment of 1500-1600 MW curtailment/Subject to WRPC consent.
17	POWERGRID	400KV	Singrauli	Fatehpur	POWERGRID	CKT-1	Intra	DAILY	AMP of line bay equipment and line reactor	04.01.2023	08:00	04.01.2023	18:00			
18	POWERGRID ,NR3	400	Varanasi	Biharsharif	POWERGRID	CKT 1	Inter	Daily	Bay and Line Reactor AMP Work	03.01.2023	09:30	03.01.2023	18:00	May be deteted from main list	Approved	Subject to ERPC consent
19	POWERGRID ,NR3	400	Varanasi	Biharsharif	POWERGRID	CKT 2	Inter	Daily	Bay and Line Reactor AMP Work	07.01.2023	09:30	07.01.2023	18:00	May be deteted from main list	Approved	Subject to ERPC consent
20	POWERGRID ,NR3	400	Ballia	Patna	POWERGRID	CKT 1	Inter	Daily	Line Bay and Line Reactor AMP Work	04.01.2023	08:00	04.01.2023	18:00	May be deteted from main list	Approved	May be clubbed with line diversion work
21	POWERGRID ,NR3	400	Ballia	Patna	POWERGRID	CKT 2	Inter	Daily	Line Bay and Line Reactor AMP Work	06.01.2023	08:00	06.01.2023	18:00	May be deteted from main list	Approved	May be clubbed with line diversion work
22	POWERGRID ,NR3	400	Unnao	Bareilly	UPPTCL	CKT 1	Intra	Continuous	for overhead crossing of 800 KV HVDC BNC-Agra line for line diversion work due to infringement by Ganga Expressway.	22.01.2023	08:00	23.01.2023	18:00		Approved	Subject to no line outage from both ends
23	POWERGRID ,NR3	400	Unnao	Bareilly	UPPTCL	CKT 2	Intra	Continuous	for overhead crossing of 800 KV HVDC BNC-Agra line for line diversion work due to infringement by Ganga Expressway.	22.01.2023	08:00	23.01.2023	18:00		Approved	Subject to no line outage from both ends
24	POWERGRID ,NR3	220	Pithoragarh(PG)	Jauljivi	POWERGRID	CKT 1	Intra	Daily	During shutdown of 220kV Bus I and 132kV Bus I , all connected elements shallbe out of service. At Pithoragarh Sub-Station, 220 KV and 132kV system are in Single Main and Transfer Bus scheme(SMT) .	11.01.2023	08:00	11.01.2023	18:00		Rejected	Rejected due to national security
25	POWERGRID ,NR3	220	Pithoragarh(PG)	Jauljivi	POWERGRID	CKT 2	Intra	Daily		11.01.2023	08:00	11.01.2023	18:00		Rejected	Rejected due to national security
26	POWERGRID ,NR3	132	Pithoragarh(PG)	Almora (PTCUL)	PTCUL	CKT 1	Intra	Daily		11.01.2023	08:00	11.01.2023	18:00		Rejected	Rejected due to national security
27	POWERGRID ,NR3	132	Pithoragarh(PG)	Pithoragarh(PTCUL)	PTCUL	CKT 1	Intra	Daily		11.01.2023	08:00	11.01.2023	18:00		Rejected	Rejected due to national security

28	POWERGRID ,NR3	400	Allahabad	Kanpur GIS	PGCIL	2	Intra	Daily	For Line AMP work at Allahabad SS	06-Jan-23	10:00	06-Jan-23	18:00		Approved	
29	POWERGRID ,NR3	400	Allahabad	Fatehpur	PGCIL	1	Intra	Daily	Line AMP and Retrofitment of Distance Protection	16-Jan-23	10:00	16-Jan-23	18:00		Approved	
30	POWERGRID ,NR3	400	Allahabad	Fatehpur	PGCIL	2	Intra	Daily	Line AMP and Retrofitment of Distance Protection	18-Jan-23	10:00	18-Jan-23	18:00		Approved	
31	POWERGRID ,NR3	400	Allahabad	Singrauli	PGCIL	3	Intra	Daily	Rectification of shutdown nature defects of line	14-Jan-23	08:00	14-Jan-23	18:00		Approved	
32	POWERGRID ,NR3	220	Allahabad	Phoolpur	UPPTCL	1	Intra	Daily	Retrofitment of Distance Protection in feeder	20-Jan-23	10:00	20-Jan-23	18:00		Approved	
33	POWERGRID ,ER1	400	Ranchi	chandwa	POWERGRID	1	Inter	Daily	Power line crossing for construction of 400 kv latehar-chandwa line between location 50/0 to 51/0	03-Jan-23	08:00	04-Jan-23	18:00		Approved	Curtailment of 300 MW curtailment in NR import./Subject to ERPC consent.
34	POWERGRID ,ER1	400	Ranchi	chandwa	POWERGRID	2	Inter	Daily	Power line crossing for construction of 400 kv latehar-chandwa line between location 50/0 to 51/0	03-Jan-23	08:00	04-Jan-23	18:00		Approved	Curtailment of 300 MW curtailment in NR import./Subject to ERPC consent.
35	POWERGRID ,NR3	400	Bareilly(PG)	Kashipur(UPTCL)	POWERGRID	1	Intra	Daily	Rectification of shutdown nature defects of line	22-Dec-22	08:00	25-Dec-22	18:00		Approved	Subject to UK consent.
36	POWERGRID ,NR3	400	Bareilly	Kashipur(UPTCL)	POWERGRID	2	Intra	Daily	Rectification of shutdown nature defects of line	26-Dec-22	08:00	28-Dec-22	18:00		Approved	Subject to UK consent.

FORMAT I(B): REQUEST FOR BUS,BAY,ICTs,FACTS,FSCs,SVCs etc OUTAGE TO RPC (PLANNED SHUT DOWNS)												NLDC/RLDC Remarks	S/d Status	OCC Remarks
INDENTING AGENCY		PGCIL, CPCC (NR-III), LUCKNOW	FOR THE MONTH			Jan-23	DATE		DD:MM:YYYY		Remarks			
S.N	NAME OF REQUESTING AGENCY	EQUIPMENT DETAILS					PROPOSED DATE AND TIME							
		VOLT LEVEL (KV)	NAME OF ELEMENTS (ICT, B/R, SVC, Bays, etc)	OWNER	INTER/ INTRA REGION	DAILY/ CONTINUOUS	Reason	FROM		TO				
								DATE	TIME	DATE		TIME		
1	POWERGRID , NR3	400 KV	AC SUB FILTER BANK Z1.Z11 at Rihand HVDC	POWERGRID	INTRA	Daily	For Annual Maintenance of Filter Bank Z1.Z11	16-01-2023	08:00	16-01-2023	18:00		Approved	
2	POWERGRID , NR3	400 KV	AC SUB FILTER BANK Z1.Z12 at Rihand HVDC	POWERGRID	INTRA	Daily	For Annual Maintenance of Filter Bank Z1.Z12	18-01-2023	08:00	18-01-2023	18:00		Approved	
3	POWERGRID , NR3	400 KV	AC SUB FILTER BANK Z1.Z13 at Rihand	POWERGRID	INTRA	Daily	For Annual Maintenance of Filter Bank Z1.Z13	19-01-2023	08:00	19-01-2023	18:00		Approved	
4	POWERGRID , NR3	400 KV	AC SUB FILTER BANK Z2.Z21 a at Rihand HVDC	POWERGRID	INTRA	Daily	For Annual Maintenance of Filter Bank Z2.Z21	20-01-2023	08:00	20-01-2023	18:00		Approved	
5	POWERGRID , NR3	400 KV	AC SUB FILTER BANK Z2.Z22 at Rihand HVDC	POWERGRID	INTRA	Daily	For Annual Maintenance of Filter Bank Z2.Z22	23-01-2023	08:00	23-01-2023	18:00		Approved	
6	POWERGRID , NR3	400 KV	AC SUB FILTER BANK Z2.Z23 at Rihand HVDC	POWERGRID	INTRA	Daily	For Annual Maintenance of Filter Bank Z2.Z23	24-01-2023	08:00	24-01-2023	18:00		Approved	
7	POWERGRID , NR3	400 KV	AC FILTER Sub bank Z1:Z1 at Agra HVDC	POWERGRID	INTRA	Daily	AMP of CBs and CTs	10-01-2023	08:00	10-01-2023	18:00		Approved	
8	POWERGRID , NR3	400 KV	AC FILTER Sub bank Z1:Z2 at Agra HVDC	POWERGRID	INTRA	Daily	AMP of CBs and CTs	11-01-2023	08:00	11-01-2023	18:00		Approved	
9	POWERGRID , NR3	400 KV	AC FILTER Sub bank Z1:Z3 at Agra HVDC	POWERGRID	INTRA	Daily	AMP of CBs and CTs	12-01-2023	08:00	12-01-2023	18:00		Approved	
10	POWERGRID , NR3	400 KV	AC FILTER Sub bank Z2:Z4 at Agra HVDC	POWERGRID	INTRA	Daily	AMP of CBs and CTs	13-01-2023	08:00	13-01-2023	18:00		Approved	
11	POWERGRID , NR3	400 KV	AC FILTER Sub bank Z2:Z1 at Agra HVDC	POWERGRID	INTRA	Daily	AMP of CBs and CTs	17-01-2023	08:00	17-01-2023	18:00		Approved	
12	POWERGRID , NR3	400 KV	AC FILTER Sub bank Z5:Z1 at Agra HVDC	POWERGRID	INTRA	Daily	AMP of CBs and CTs	18-01-2023	08:00	18-01-2023	18:00		Approved	
13	POWERGRID , NR3	400 KV	AC FILTER Sub bank Z5:Z2 at Agra HVDC	POWERGRID	INTRA	Daily	AMP of CBs and CTs	19-01-2023	08:00	19-01-2023	18:00		Approved	
14	POWERGRID , NR3	400 KV	AC FILTER Sub bank Z5:Z3 at Agra HVDC	POWERGRID	INTRA	Daily	AMP of CBs and CTs	20-01-2023	08:00	20-01-2023	18:00		Approved	
15	POWERGRID , NR3	400 KV	AC FILTER Sub bank Z5:Z4 at Agra HVDC	POWERGRID	INTRA	Daily	AMP of CBs and CTs	23-01-2023	08:00	23-01-2023	18:00		Approved	
16	POWERGRID , NR3	400 KV	Tie Bay of Vindhychal- Singrauli# 1 & 2 at Vindhychal End (AWL5)	POWERGRID	INTRA	Continuous	FOR CB OVERHAULING	18-01-2023	08:00	19-01-2023	18:00		Approved	Subject to NLDC consent
17	POWERGRID , NR3	400 KV	Bus Coupler Bay (AWL7) at Vindhychal End	POWERGRID	INTRA	Continuous	FOR CB OVERHAULING	23-01-2023	08:00	24-01-2023	18:00		Approved	Subject to NLDC consent
18	POWERGRID , NR3	400 KV	423 Tie Bay (STATCOM COUPLING TRANSFORMER & FUTURE BAY) at Lucknow 765	POWERGRID	INTRA	Daily	AMP OF 423 Tie Bay	10-01-2023	09:00	10-01-2023	17:00		Approved	

19	POWERGRID , NR3	400 KV	424 Main Bay (STATCOM COUPLING TRANSFORMER) at Lucknow 765	POWERGRID	INTRA	Daily	AMP OF 424 Tie Bay	11-01-2023	09:00	11-01-2023	17:00			Approved	
20	POWERGRID , NR3	400 KV	519 MVA STATCOM COUPLING TRANSFORMER at Lucknow 765	POWERGRID	INTRA	Daily	AMP OF 519 MVA STATCOM COUPLING TRANSFORMER	13-01-2023	09:00	13-01-2023	17:00			Approved	
21	POWERGRID , NR3	400 KV	400 kV Bus 01 at Allahabad	POWERGRID	INTRA	Daily	For AMP works	12-01-2023	09:00	12-01-2023	18:00			Approved	
22	POWERGRID , NR3	400 KV	400 kV Bus 02 at Allahabad	POWERGRID	INTRA	Daily	For AMP works	14-01-2023	09:00	14-01-2023	18:00			Approved	
23	POWERGRID , NR3	220 KV	220/132kV ICT I at Pithoragarh(PG)	POWERGRID	INTRA	Daily	During shutdown of 220kV Bus I and 132kV Bus I , all connected elements shallbe out of service. At Pithoragarh Sub-Station, 220 KV and 132kV system are in	11.01.2023	08:00	11.01.2023	18:00			Approved	Subject to power availability at pitthoragarh due to national security issue.
24	POWERGRID , NR3	220 KV	220/132kV ICT I at Pithoragarh(PG)	POWERGRID	INTRA	Daily		11.01.2023	08:00	11.01.2023	18:00			Approved	Subject to power availability at pitthoragarh due to national security issue.
25	POWERGRID , NR3	220 KV	220kV Bus Reactor at Pithoragarh(PG)	POWERGRID	INTRA	Daily		11.01.2023	08:00	11.01.2023	18:00			Approved	