

Proposed Outage Program of 202nd OCC meeting of NRPC

| Sr No | Reference Number | OCC Number | Name of Requesting Agency | Element Type                 | Element Name                                    | Owner       | Daily/Continuous | Reason   | Requested From Date | Requested From Time | Requested To Date | Requested To Time | Requester Remarks  | Request Type | Shutdown Status | NLDC/NRLDC Comments |
|-------|------------------|------------|---------------------------|------------------------------|---|-------------|------------------|--|---------------------|---------------------|-------------------|-------------------|--|--------------|-----------------|---------------------|
| 1     | RQ115432         | OCC_202    | adhydro_sd                | GENERATING UNIT              | 96 MW AD HYDRO - UNIT 2                         | ADHPL       | C                | Annual Maintenance of Unit.  | 02/Jan/2023         | 09:00               | 26/Jan/2023       | 18:00             | Shutdown required on continuous basis from 02-Jan-2023 (09:00hrs) to 26-Jan-2023 (18:00 hrs).  | PLANNED      | Requested       |                     |
| 2     | RQ115500         | OCC_202    | nhpccc_sd                 | GENERATING UNIT              | 77 MW CHAMERA III HPS - UNIT 3                  | NHPC        | C                | Repairing of MIV Seal of all Units   | 11/Jan/2023         | 08:00               | 20/Jan/2023       | 18:00             | The revised schedule submitted vide email dt. 27.09.2022 while submitting the LGBR data of 27th LGBR Meeting.  | PLANNED      | Requested       |                     |
| 3     | RQ115498         | OCC_202    | nhpccc_sd                 | GENERATING UNIT              | 77 MW CHAMERA III HPS - UNIT 1                  | NHPC        | C                | Repairing of MIV Seal of all Units   | 11/Jan/2023         | 08:00               | 20/Jan/2023       | 18:00             | The revised schedule submitted vide email dt. 27.09.2022 while submitting the LGBR data of 27th LGBR Meeting.  | PLANNED      | Requested       |                     |
| 4     | RQ115499         | OCC_202    | nhpccc_sd                 | GENERATING UNIT              | 77 MW CHAMERA III HPS - UNIT 2                  | NHPC        | C                | Repairing of MIV Seal of all Units   | 11/Jan/2023         | 08:00               | 20/Jan/2023       | 18:00             | The revised schedule submitted vide email dt. 27.09.2022 while submitting the LGBR data of 27th LGBR Meeting.  | PLANNED      | Requested       |                     |
| 5     | RQ115501         | OCC_202    | nhpccc_sd                 | GENERATING UNIT              | 130 MW DULHASTI HPS - UNIT 1                    | NHPC        | C                | Replacement of MIV seal of 2 Units   | 27/Jan/2023         | 08:00               | 12/Mar/2023       | 18:00             | There is excessive water leakage from MIV of 2 units, accordingly complete shutdown of power station is required to replace the MIV seal. Its urgent | PLANNED      | Requested       |                     |
| 6     | RQ115502         | OCC_202    | nhpccc_sd                 | GENERATING UNIT              | 130 MW DULHASTI HPS - UNIT 2                    | NHPC        | C                | Replacement of MIV seal of 2 Units   | 27/Jan/2023         | 08:00               | 12/Mar/2023       | 18:00             | There is excessive water leakage from MIV of 2 units, accordingly complete shutdown of power station is required to replace the MIV seal. Its urgent | PLANNED      | Requested       |                     |
| 7     | RQ115503         | OCC_202    | nhpccc_sd                 | GENERATING UNIT              | 130 MW DULHASTI HPS - UNIT 3                    | NHPC        | C                | Replacement of MIV seal of 2 Units   | 27/Jan/2023         | 08:00               | 12/Mar/2023       | 18:00             | There is excessive water leakage from MIV of 2 units, accordingly complete shutdown of power station is required to replace the MIV seal. Its urgent | PLANNED      | Requested       |                     |
| 8     | RQ115590         | OCC_202    | rampur_sd                 | GENERATING UNIT              | 68.67 MW RAMPUR HEP - UNIT 6                    | SIVNL       | C                | Annual Plant maintenance of unit   | 02/Mar/2023         | 00:00               | 11/Mar/2023       | 18:00             | Annual Plant maintenance of unit   | PLANNED      | Requested       |                     |
| 9     | RQ115589         | OCC_202    | rampur_sd                 | GENERATING UNIT              | 68.67 MW RAMPUR HEP - UNIT 5                    | SIVNL       | C                | Annual Plant maintenance of unit   | 19/Feb/2023         | 00:00               | 28/Feb/2023       | 18:00             | Annual Plant maintenance of unit   | PLANNED      | Requested       |                     |
| 10    | RQ115588         | OCC_202    | rampur_sd                 | GENERATING UNIT              | 68.67 MW RAMPUR HEP - UNIT 4                    | SIVNL       | C                | Annual Plant maintenance of unit   | 08/Feb/2023         | 00:00               | 17/Feb/2023       | 18:00             | Annual Plant maintenance of unit   | PLANNED      | Requested       |                     |
| 11    | RQ115587         | OCC_202    | rampur_sd                 | GENERATING UNIT              | 68.67 MW RAMPUR HEP - UNIT 3                    | SIVNL       | C                | Annual Plant maintenance of unit   | 27/Jan/2023         | 00:00               | 05/Feb/2023       | 18:00             | Annual Plant maintenance of unit   | PLANNED      | Requested       |                     |
| 12    | RQ115586         | OCC_202    | rampur_sd                 | GENERATING UNIT              | 68.67 MW RAMPUR HEP - UNIT 2                    | SIVNL       | C                | Annual Plant maintenance of unit   | 15/Jan/2023         | 00:00               | 24/Jan/2023       | 18:00             | Annual Plant maintenance of unit   | PLANNED      | Requested       |                     |
| 13    | RQ115585         | OCC_202    | rampur_sd                 | GENERATING UNIT              | 68.67 MW RAMPUR HEP - UNIT 1                    | SIVNL       | C                | Annual Plant maintenance of unit   | 04/Jan/2023         | 00:00               | 13/Jan/2023       | 18:00             | Annual Plant maintenance of unit   | PLANNED      | Requested       |                     |
| 14    | RQ115496         | OCC_202    | jhakri_sd                 | GENERATING UNIT              | 250 MW NATHPA-JHAKRI HPS - UNIT 3               | SIVNL       | C                | Annual Planned Maintenance of 250MW Generating Unit#03 of NHPS.  | 27/Jan/2023         | 00:00               | 05/Feb/2023       | 18:00             | Annual Planned Maintenance   | PLANNED      | Requested       |                     |
| 15    | RQ115495         | OCC_202    | jhakri_sd                 | GENERATING UNIT              | 250 MW NATHPA-JHAKRI HPS - UNIT 2               | SIVNL       | C                | Annual Planned Maintenance of 250MW Generating Unit#02 of NHPS.  | 15/Jan/2023         | 00:00               | 24/Jan/2023       | 18:00             | Annual Planned Maintenance   | PLANNED      | Requested       |                     |
| 16    | RQ115494         | OCC_202    | jhakri_sd                 | GENERATING UNIT              | 250 MW NATHPA-JHAKRI HPS - UNIT 1               | SIVNL       | C                | Annual Planned Maintenance of 250MW Generating Unit#01 of NHPS.  | 04/Jan/2023         | 00:00               | 13/Jan/2023       | 18:00             | Annual Planned Maintenance   | PLANNED      | Requested       |                     |
| 17    | RQ115668         | OCC_202    | singrauli_sd              | GENERATING UNIT              | 500 MW SINGRAULI STPS - UNIT 7                  | NTPC        | C                | SAS Integration work   | 05/Jan/2023         | 08:00               | 11/Jan/2023       | 18:00             | GEN UNIT WILL BE CHARGED THROUGH TBC BREAKER   | PLANNED      | Requested       |                     |
| 18    | RQ115461         | OCC_202    | ntpcncr_sd                | GENERATING UNIT              | 200 MW KOLDAM HPS - UNIT 3                      | NTPC        | C                | Annual Inspection & Testing as per preventive maintenance, bearing inspection, centering & rotor balancing if require  | 31/Jan/2023         | 00:00               | 04/Feb/2023       | 23:59             |  | PLANNED      | Requested       |                     |
| 19    | RQ115460         | OCC_202    | ntpcncr_sd                | GENERATING UNIT              | 200 MW KOLDAM HPS - UNIT 4                      | NTPC        | C                | Annual Inspection & Testing as per preventive maintenance, bearing inspection, centering & rotor balancing if require  | 17/Jan/2023         | 00:00               | 24/Jan/2023       | 23:59             |  | PLANNED      | Requested       |                     |
| 20    | RQ116195         | OCC_202    | ntpcncr_sd                | GENERATING UNIT              | 200 MW SINGRAULI STPS - UNIT 4                  | NTPC        | C                | Capital overhaul-45 Shutdown required  | 05/Jan/2023         | 00:00               | 18/Feb/2023       | 23:59             |  | PLANNED      | Requested       |                     |
| 21    | RQ115459         | OCC_202    | ntpcncr_sd                | GENERATING UNIT              | 200 MW KOLDAM HPS - UNIT 1                      | NTPC        | C                | Annual Inspection & Testing as per preventive maintenance, bearing inspection, centering & rotor balancing if required | 05/Jan/2023         | 00:00               | 12/Jan/2023       | 23:59             |  | PLANNED      | Requested       |                     |
| 22    | RQ116244         | OCC_202    | singoli_sd                | GENERATING UNIT              | 33 MW SINGOLI BHATWARI HEP - UNIT 2             | SINGOLI(LI) | C                | Annual Maintenance   | 10/Jan/2023         | 09:00               | 05/Feb/2023       | 23:50             | annual maintenance   | PLANNED      | Requested       |                     |
| 23    | RQ115513         | OCC_202    | karcham_sd                | GENERATING UNIT              | 250 MW KARCHAM WANGTOO HPS - UNIT 3             | JSW         | C                | Annual maintenance of unit -3.   | 09/Jan/2023         | 00:00               | 25/Jan/2023       | 23:59             | Annual maintenance of unit -3.   | PLANNED      | Requested       |                     |
| 24    | RQ116204         | OCC_202    | rappc_sd                  | GENERATING UNIT              | 220 MW RAPS - C - UNIT 1                        | NPCIL       | C                | Biennial shutdown  | 08/Jan/2023         | 00:00               | 15/Feb/2023       | 16:00             | BSD  | PLANNED      | Requested       |                     |
| 25    | RQ116346         | OCC_202    | cpcc3_sd                  | HVDC LINE CIRCUIT            | 800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-1 |             | C                | Transmission Line Diversion work due to construction of Gorakhpur Link Expressway and Ganga Expressway                 | 22/Jan/2023         | 08:00               | 28/Jan/2023       | 18:00             | All O4 poles will be under shut down during this period  | PLANNED      | Requested       |                     |
| 26    | RQ116347         | OCC_202    | cpcc3_sd                  | HVDC LINE CIRCUIT            | 800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-2 |             | C                | Transmission Line Diversion work due to construction of Gorakhpur Link Expressway and Ganga Expressway                 | 22/Jan/2023         | 08:00               | 28/Jan/2023       | 18:00             | All O4 poles will be under shut down during this period  | PLANNED      | Requested       |                     |
| 27    | RQ116594         | OCC_202    | cpcc1_sd                  | HVDC LINE CIRCUIT            | 800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2       | POWERGR D   |                  | Construction of 765KV LILO Line(under PMSTL TBCB project)  | 01/Jan/2023         | 08:00               | 01/Jan/2023       | 18:00             | KINDLY APPROVE FOR DT 30.12.2022   | PLANNED      | Requested       |                     |
| 28    | RQ116593         | OCC_202    | cpcc1_sd                  | HVDC LINE CIRCUIT            | 800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-1       | POWERGR D   |                  | Construction of 765KV LILO Line(under PMSTL TBCB project)  | 01/Jan/2023         | 08:00               | 01/Jan/2023       | 18:00             | KINDLY APPROVE FOR DT 30.12.2022   | PLANNED      | Requested       |                     |
| 29    | RQ116595         | OCC_202    | cpcc1_sd                  | HVDC LINE CIRCUIT            | 800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-3       | POWERGR D   |                  | Construction of 765KV LILO Line(under PMSTL TBCB project)  | 01/Jan/2023         | 08:00               | 01/Jan/2023       | 18:00             | KINDLY APPROVE FOR DT 30.12.2022   | PLANNED      | Requested       |                     |
| 30    | RQ116596         | OCC_202    | cpcc1_sd                  | HVDC LINE CIRCUIT            | 800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-4       | POWERGR D   |                  | Construction of 765KV LILO Line(under PMSTL TBCB project)  | 01/Jan/2023         | 08:00               | 01/Jan/2023       | 18:00             | KINDLY APPROVE FOR DT 30.12.2022   | PLANNED      | Requested       |                     |
| 31    | RQ115626         | OCC_202    | cpcc1_sd                  | AC TRANSMISSION LINE CIRCUIT | 765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2         | POWERGR D   |                  | Line Maintenance work  | 17/Jan/2023         | 08:00               | 18/Jan/2023       | 18:00             |  | PLANNED      | Requested       |                     |
| 32    | RQ115662         | OCC_202    | cpcc1_sd                  | AC TRANSMISSION LINE CIRCUIT | 765 KV CHITTORGARH-BANSKANATHA (PG) CKT-2       | POWERGR D   |                  | AMP of Terminal equipment (LA, CVT, WT, ISOLATOR )   | 17/Jan/2023         | 08:00               | 18/Jan/2023       | 18:00             | other ckt will be in non auto mode. Along with Line Reactor at Chittorgarh SS  | PLANNED      | Requested       |                     |

|    |          |         |            |                              |   |         |   |   |             |       |             |       |   |         |           |
|----|----------|---------|------------|------------------------------|---|---------|---|---|-------------|-------|-------------|-------|---|---------|-----------|
| 33 | RQ115625 | OCC_202 | cpcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1                       | POWERGR | C | NHAI diversion work   | 15/Jan/2023 | 08:00 | 25/Jan/2023 | 18:00 |   | PLANNED | Requested |
| 34 | RQ116497 | OCC_202 | cpcc3_sd   | AC TRANSMISSION LINE CIRCUIT | 765 KV ORAI-SATNA (PG) CKT-1                                  | POWERGR | D | A/R in Non auto mode of 765KV Satna-Orai and 765KV Gwalior-Orai Line required to facilitate insulator replacement in 765KV-SATNA-GWALIOR-2 by WR2   | 11/Jan/2023 | 08:00 | 11/Jan/2023 | 18:00 |   | PLANNED | Requested |
| 35 | RQ116498 | OCC_202 | cpcc3_sd   | AC TRANSMISSION LINE CIRCUIT | 765 KV ORAI-GWALIOR (PG) CKT-1                                | POWERGR | D | A/R in Non auto mode of 765KV Satna-Orai and 765KV Gwalior-Orai Line required to facilitate insulator replacement in 765KV-SATNA-GWALIOR-2 by WR2   | 11/Jan/2023 | 08:00 | 11/Jan/2023 | 18:00 |   | PLANNED | Requested |
| 36 | RQ115661 | OCC_202 | cpcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1                     | POWERGR | D | AMP of Terminal equipment (LA, CVT, WT, ISOLATOR)   | 10/Jan/2023 | 08:00 | 11/Jan/2023 | 18:00 | other ckt will be in non auto mode. Along with Line Reactor at Chittorgarh SS   | PLANNED | Requested |
| 37 | RQ116443 | OCC_202 | cpcc3_sd   | AC TRANSMISSION LINE CIRCUIT | 765 KV ORAI-GWALIOR (PG) CKT-1                                | POWERGR | D | Insulator cleaning works and AMP works BY WR2. Line will remain out of service for the requested period. Dia to be kept open at both ends. A/R in Non auto mode of 765KV Satna-Orai and 765KV Satna-Gwalior Line required | 10/Jan/2023 | 08:00 | 10/Jan/2023 | 18:00 |   | PLANNED | Requested |
| 38 | RQ116438 | OCC_202 | cpcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2                       | POWERGR | D | Insulator cleaning works and amp works. Line will remain out of service for the requested period. Dia to be kept open at both ends.   | 04/Jan/2023 | 08:00 | 04/Jan/2023 | 18:00 | S/D requested by WR-II  | PLANNED | Requested |
| 39 | RQ116652 | OCC_202 | cpcc3_sd   | AC TRANSMISSION LINE CIRCUIT | 765 KV BALIA-GAYA (PG) CKT-1                                  | POWERGR | D | INSULATOR CLEANING AT LOC NO 410,411 by ER1   | 04/Jan/2023 | 08:00 | 06/Jan/2023 | 18:00 |   | PLANNED | Requested |
| 40 | RQ116439 | OCC_202 | cpcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1                       | POWERGR | D | Insulator cleaning works and amp works. Line will remain out of service for the requested period. Dia to be kept open at both ends.   | 03/Jan/2023 | 08:00 | 03/Jan/2023 | 18:00 | S/D requested by WR-II  | PLANNED | Requested |
| 41 | RQ116430 | OCC_202 | cpcc3_sd   | AC TRANSMISSION LINE CIRCUIT | 765 KV ORAI-JABALPUR (PG) CKT-1                               | POWERGR | D | For OPGW stringing under live line condition. No shutdown required. Only Auto Reclosure to be in non auto mode  | 01/Jan/2023 | 08:00 | 31/Jan/2023 | 18:00 |   | PLANNED | Requested |
| 42 | RQ115939 | OCC_202 | cpcc1_sd   | HVDC LINE CIRCUIT            | 500 KV HVDC MAHINDERGARH(A PL)-ADANI MUNDRA(APL) (ATIL) CKT-1 | POWERGR | D | Stringing work of U/C 400 KV 2*D/C Bikaner Khetri T/L   | 03/Jan/2023 | 08:00 | 04/Jan/2023 | 18:00 |   | PLANNED | Requested |
| 43 | RQ115940 | OCC_202 | cpcc1_sd   | HVDC LINE CIRCUIT            | 500 KV HVDC MAHINDERGARH(A PL)-ADANI MUNDRA(APL) (ATIL) CKT-2 | POWERGR | D | Stringing work of U/C 400 KV 2*D/C Bikaner Khetri T/L   | 03/Jan/2023 | 08:00 | 04/Jan/2023 | 18:00 |   | PLANNED | Requested |
| 44 | RQ115722 | OCC_202 | apl_sd     | HVDC LINE CIRCUIT            | 500 KV HVDC MAHINDERGARH(A PL)-ADANI MUNDRA(APL) (ATIL) CKT-2 | POWERGR | D | OPGW REPLACEMENT WORK (Replacement of old earthwire with OPGW). No outage is required. Work will be carried out online.   | 01/Jan/2023 | 08:00 | 31/Jan/2023 | 18:30 | OPGW REPLACEMENT WORK (Replacement of old earthwire with OPGW). No outage is required. Work will be carried out online. | PLANNED | Requested |
| 45 | RQ116436 | OCC_202 | cpcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV BHINMALZERDA (PG) CKT-1                                | POWERGR | D | Yearly AMP  | 23/Jan/2023 | 08:00 | 23/Jan/2023 | 18:00 | S/D requested by WR2  | PLANNED | Requested |
| 46 | RQ116554 | OCC_202 | cpcc3_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV BALIA-BIHARSHARIF (PG) CKT-1                           | POWERGR | D | TO FACILITATE S/D OF 50 MVAR LINE REACTOR OF 400 KV BALLIA - BIHARSHARIF CKT1 AT BALIA FOR CT CABLE REPLACEMENT WORK  | 20/Jan/2023 | 17:30 | 20/Jan/2023 | 18:00 |   | PLANNED | Requested |
| 47 | RQ116553 | OCC_202 | cpcc3_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV BALIA-BIHARSHARIF (PG) CKT-1                           | POWERGR | D | TO FACILITATE S/D OF 50 MVAR LINE REACTOR OF 400 KV BALLIA - BIHARSHARIF CKT1 AT BALIA FOR CT CABLE REPLACEMENT WORK  | 20/Jan/2023 | 09:00 | 20/Jan/2023 | 09:30 | TO FACILITATE S/D OF 50 MVAR LINE REACTOR OF 400 KV BALLIA - BIHARSHARIF CKT1 AT BALIA FOR CT CABLE REPLACEMENT WORK    | PLANNED | Requested |
| 48 | RQ116653 | OCC_202 | cpcc3_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV GORAKHPUR(PG)-MOTIHARI(BS) (PG) CKT-1                  | POWERGR | D | FLASHOVER INSULATOR REPLACEMENT and A/R OFF on CKT 2 to FACILITATE SD OF PARALLEL CKT by ER1  | 15/Jan/2023 | 08:00 | 15/Jan/2023 | 18:00 |   | PLANNED | Requested |
| 49 | RQ116651 | OCC_202 | cpcc3_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV VARANASI-BIHARSHARIF (PG) CKT-2                        | POWERGR | D | POLLUTED INSULATOR CLEANING AND A/R OFF on CKT 1 to FACILITATE SD OF PARALLEL CKT   | 07/Jan/2023 | 08:00 | 07/Jan/2023 | 18:00 |   | PLANNED | Requested |
| 50 | RQ116376 | OCC_202 | cpcc3_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV BALIA-PATNA (PG) CKT-2                                 | POWERGR | D | For Line isolator/Earthswitch arcing horn installation works by M/s Linxon Agency   | 06/Jan/2023 | 08:00 | 06/Jan/2023 | 18:00 |   | PLANNED | Requested |
| 51 | RQ116500 | OCC_202 | cpcc3_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV RIHAND(NT)-VINDHYACHALPOOL (PG) (PG) CKT-2             | POWERGR | D | Line AMP works. A/R off of Ckt 1 and Dia to be kept open at both ends. Line equipment AMP at Vindhychal (PS) by WR2   | 05/Jan/2023 | 08:00 | 05/Jan/2023 | 18:00 |   | PLANNED | Requested |
| 52 | RQ116375 | OCC_202 | cpcc3_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV BALIA-PATNA (PG) CKT-1                                 | POWERGR | D | For Line isolator/Earthswitch arcing horn installation works by M/s Linxon Agency   | 04/Jan/2023 | 08:00 | 04/Jan/2023 | 18:00 |   | PLANNED | Requested |
| 53 | RQ116499 | OCC_202 | cpcc3_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV RIHAND(NT)-VINDHYACHALPOOL (PG) (PG) CKT-1             | POWERGR | D | Line AMP works. A/R off of Ckt 2 and Dia to be kept open at both ends. Line equipment AMP at Vindhychal (PS) by WR2   | 04/Jan/2023 | 08:00 | 04/Jan/2023 | 18:00 |   | PLANNED | Requested |
| 54 | RQ115523 | OCC_202 | cpcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV KANKROLI-ZERDA (PG) CKT-1                              | POWERGR | D | Line maintenance work.  | 04/Jan/2023 | 08:00 | 04/Jan/2023 | 18:00 |   | PLANNED | Requested |
| 55 | RQ116373 | OCC_202 | cpcc3_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV VARANASI-BIHARSHARIF (PG) CKT-1                        | POWERGR | D | For Line isolator/Earthswitch arcing horn installation works by M/s Linxon Agency   | 03/Jan/2023 | 08:00 | 03/Jan/2023 | 18:00 |   | PLANNED | Requested |
| 56 | RQ116650 | OCC_202 | cpcc3_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV VARANASI-BIHARSHARIF (PG) CKT-1                        | POWERGR | D | POLLUTED INSULATOR CLEANING AND A/R OFF on CKT 2 to FACILITATE SD OF PARALLEL CKT   | 03/Jan/2023 | 08:00 | 03/Jan/2023 | 18:00 |   | PLANNED | Requested |
| 57 | RQ116639 | OCC_202 | cpcc3_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-1                    | POWERGR | D | FOR OPGW INSTALLATION WORK UNDER STRENGTHENING OF OPGW NETWORK IN ER PROJECT FOR REMOVAL & FIXING OF AVIATION GLOBULE, and A/R OFF 400KV Balia - Naubatpur Ckt 2  | 01/Jan/2023 | 08:00 | 20/Jan/2023 | 18:00 |   | PLANNED | Requested |
| 58 | RQ116631 | OCC_202 | cpcc3_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV BALIA-PATNA (PG) CKT-1                                 | POWERGR | C | DIVERSION DUE TO CONSTRUCTION OF NEW RAILWAY LINE BY RVNL (ER1)   | 01/Jan/2023 | 08:00 | 20/Jan/2023 | 18:00 |   | PLANNED | Requested |
| 59 | RQ116632 | OCC_202 | cpcc3_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV BALIA-PATNA (PG) CKT-2                                 | POWERGR | C | DIVERSION DUE TO CONSTRUCTION OF NEW RAILWAY LINE BY RVNL (ER1)   | 01/Jan/2023 | 08:00 | 20/Jan/2023 | 18:00 |   | PLANNED | Requested |
| 60 | RQ116638 | OCC_202 | cpcc3_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-1                    | POWERGR | D | A/R OFF FOR OPGW INSTALLATION WORK UNDER STRENGTHENING OF OPGW NETWORK IN ER PROJECT by ER1   | 01/Jan/2023 | 08:00 | 31/Jan/2023 | 18:00 |   | PLANNED | Requested |
| 61 | RQ116248 | OCC_202 | slidcup_sd | AC TRANSMISSION LINE CIRCUIT | 132 KV RIHAND(UP)-GARWA(J) (UP) CKT-1                         | UPPTCL  | C | For replacement of line isolator  | 01/Jan/2023 | 08:00 | 05/Jan/2023 | 18:00 | Kindly approve from 30.12.2022 to 03.01.2023  | PLANNED | Requested |

|    |          |         |          |                              |   |         |   |  |             |       |             |       |   |         |           |
|----|----------|---------|----------|------------------------------|---|---------|---|--|-------------|-------|-------------|-------|---|---------|-----------|
| 62 | RQ116611 | OCC_202 | cpcc3_sd | HVDC LINE CIRCUIT            | 500 KV HVDC BALIA-BHIWADI (PG) CKT-1                |         | C | Diversion of line due to infringement by Ganga Expressway  | 12/Jan/2023 | 08:00 | 23/Jan/2023 | 18:00 |   | PLANNED | Requested |
| 63 | RQ116612 | OCC_202 | cpcc3_sd | HVDC LINE CIRCUIT            | 500 KV HVDC BALIA-BHIWADI (PG) CKT-2                |         | C | Diversion of line due to infringement by Ganga Expressway  | 12/Jan/2023 | 08:00 | 23/Jan/2023 | 18:00 |   | PLANNED | Requested |
| 64 | RQ116586 | OCC_202 | cpcc1_sd | HVDC LINE CIRCUIT            | 500 KV HVDC BALIA-BHIWADI (PG) CKT-1                |         | D | Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L (AP108-AP109)  | 10/Jan/2023 | 08:00 | 11/Jan/2023 | 18:00 |   | PLANNED | Requested |
| 65 | RQ116587 | OCC_202 | cpcc1_sd | HVDC LINE CIRCUIT            | 500 KV HVDC BALIA-BHIWADI (PG) CKT-2                |         | D | Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L (AP108-AP109)  | 10/Jan/2023 | 08:00 | 11/Jan/2023 | 18:00 |   | PLANNED | Requested |
| 66 | RQ115627 | OCC_202 | cpcc1_sd | HVDC LINE CIRCUIT            | 500 KV HVDC BALIA-BHIWADI (PG) CKT-1                |         | D | TO PROVIDE INSULATION SLEEVE ON JUMPER CONDUCTOR AT T. NO. 1595 OF 500KV HVDC BALIA-BHIWADI POLE -1 TL DURING POST-FAULT TOWER TOP PATROLLING ON DATED 12.10.2022. FLASH OVER MARK HAS BEEN FOUND ON TOWER MEMBERS JUST ABOVE JUMPER CONDUCTOR AT T. NO. 1595. | 03/Jan/2023 | 11:00 | 03/Jan/2023 | 15:00 |   | PLANNED | Requested |
| 67 | RQ116577 | OCC_202 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-2      | BKTL    | D | Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L (AP6B-AP7)   | 29/Jan/2023 | 08:00 | 30/Jan/2023 | 18:00 | Line to be kept in NON-AUTO mode because KHT-BWD is crossing under the existing line. | PLANNED | Requested |
| 68 | RQ116576 | OCC_202 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1      | BKTL    | D | Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L (AP6B-AP7)   | 29/Jan/2023 | 08:00 | 30/Jan/2023 | 18:00 | Line to be kept in NON-AUTO mode because KHT-BWD is crossing under the existing line. | PLANNED | Requested |
| 69 | RQ116364 | OCC_202 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV VARANASI-KANPUR_GIS (PG) CKT-1               | POWERGR | C | Transmission Line Diversion work due to construction of Ganga Expressway by UPEIDA   | 28/Jan/2023 | 08:00 | 03/Feb/2023 | 18:00 |   | PLANNED | Requested |
| 70 | RQ116365 | OCC_202 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV VARANASI-KANPUR_GIS (PG) CKT-2               | POWERGR | C | Transmission Line Diversion work due to construction of Ganga Expressway by UPEIDA   | 28/Jan/2023 | 08:00 | 03/Feb/2023 | 18:00 |   | PLANNED | Requested |
| 71 | RQ116426 | OCC_202 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV KANPUR_GIS-ALIGARH (PG) CKT-1                | POWERGR | D | S/D required for OPGW commissioning work(Tapping to Kanpur-Ballabgarh-1 for repeater station)  | 28/Jan/2023 | 08:00 | 28/Jan/2023 | 18:00 |   | PLANNED | Requested |
| 72 | RQ116607 | OCC_202 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV VARANASI-KANPUR_GIS (PG) CKT-2               | POWERGR | D | AMP of line bay Equipments and line reactor alongwith relay testing a  | 24/Jan/2023 | 08:00 | 24/Jan/2023 | 18:00 |   | PLANNED | Requested |
| 73 | RQ116563 | OCC_202 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV MOGA-MEERUT (PG) CKT-1                       | POWERGR | D | AMP of Reactor bay & Line bay  | 20/Jan/2023 | 15:00 | 20/Jan/2023 | 18:00 |   | PLANNED | Requested |
| 74 | RQ116423 | OCC_202 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV GR.NOIDA_2(UPC)-ALIGARH(PG) (PG) CKT-1       | POWERGR | D | To attend S/D nature defects   | 19/Jan/2023 | 08:00 | 19/Jan/2023 | 18:00 |   | PLANNED | Requested |
| 75 | RQ115677 | OCC_202 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV JHATIKARA-BHIWANI (PG) CKT-1                 | POWERGR | D | Line maintenance work.   | 19/Jan/2023 | 08:00 | 19/Jan/2023 | 18:00 |   | PLANNED | Requested |
| 76 | RQ116606 | OCC_202 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV VARANASI-KANPUR_GIS (PG) CKT-1               | POWERGR | D | AMP of line bay Equipments and line reactor alongwith relay testing  | 19/Jan/2023 | 08:00 | 19/Jan/2023 | 18:00 |   | PLANNED | Requested |
| 77 | RQ116422 | OCC_202 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AGRA-ALIGARH (PG) CKT-1                      | POWERGR | D | To attend S/D nature defects   | 17/Jan/2023 | 08:00 | 18/Jan/2023 | 18:00 |   | PLANNED | Requested |
| 78 | RQ116425 | OCC_202 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV VARANASI-KANPUR_GIS (PG) CKT-1               | POWERGR | D | S/D required for OPGW construction work  | 17/Jan/2023 | 08:00 | 17/Jan/2023 | 18:00 |   | PLANNED | Requested |
| 79 | RQ115679 | OCC_202 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BIKANER-BHADLA_2 (PG) CKT-2                  | POWERGR | D | For installation of bird diverter.   | 16/Jan/2023 | 16:00 | 31/Jan/2023 | 23:00 | other ckt will be in non auto mode.   | PLANNED | Requested |
| 80 | RQ116571 | OCC_202 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BIKANER-MOGA (PG) CKT-2                      | POWERGR | D | AMP of Line-Reactor & Reactor bay & SF6 gas Alarm issue rectification in 765 kv Siemens make CB of Bay no. 704R by OEM   | 16/Jan/2023 | 15:00 | 17/Jan/2023 | 18:30 |   | PLANNED | Requested |
| 81 | RQ116568 | OCC_202 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BIKANER-MOGA (PG) CKT-2                      | POWERGR | D | AMP of Line-Reactor & Reactor bay & SF6 gas Alarm issue rectification in 765 kv Siemens make CB of Bay no. 704R by OEM   | 16/Jan/2023 | 15:00 | 16/Jan/2023 | 18:30 |   | PLANNED | Requested |
| 82 | RQ115938 | OCC_202 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2             | POWERGR | D | Stringing work of U/C 400 KV 2*D/C Bikaner Khetri T/L  | 16/Jan/2023 | 08:00 | 17/Jan/2023 | 18:00 |   | PLANNED | Requested |
| 83 | RQ115676 | OCC_202 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV MEERUT-BHIWANI (PG) CKT-1                    | POWERGR | D | Line maintenance work.   | 15/Jan/2023 | 08:00 | 16/Jan/2023 | 22:00 | kindly approve from dt 26.12.2022 to 27.12.2022                                       | PLANNED | Requested |
| 84 | RQ116567 | OCC_202 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BIKANER-MOGA (PG) CKT-1                      | POWERGR | D | AMP of Line-Reactor & Reactor bay & SF6 gas Alarm issue rectification in 765 kv Siemens make CB of Bay no. 701R by OEM   | 13/Jan/2023 | 15:00 | 14/Jan/2023 | 18:30 |   | PLANNED | Requested |
| 85 | RQ115937 | OCC_202 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1             | POWERGR | D | Stringing work of U/C 400 KV 2*D/C Bikaner Khetri T/L  | 08/Jan/2023 | 08:00 | 09/Jan/2023 | 18:00 |   | PLANNED | Requested |
| 86 | RQ115675 | OCC_202 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AJMER-CHITTORGARH (PG) CKT-2                 | POWERGR | D | AMP of Terminal equipment (LA, CVT,WT,ISOLATOR ) and line maintenance work   | 06/Jan/2023 | 08:00 | 07/Jan/2023 | 18:00 | Along with L/R at Both end. other ckt will be in non auto mode.                       | PLANNED | Requested |
| 87 | RQ115667 | OCC_202 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BIKANER-MOGA (PG) CKT-2                      | POWERGR | D | For Installation of Bird Divertor  | 04/Jan/2023 | 08:00 | 06/Jan/2023 | 18:00 | other ckt will be in non auto mode. Kindly approve from 20.12.2022 to 22.12.2022      | PLANNED | Requested |
| 88 | RQ115674 | OCC_202 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AJMER-CHITTORGARH (PG) CKT-1                 | POWERGR | D | AMP of Terminal equipment (LA, CVT,WT,ISOLATOR ) and line maintenance work   | 04/Jan/2023 | 08:00 | 05/Jan/2023 | 18:00 | Along with L/R at Both end. other ckt will be in non auto mode.                       | PLANNED | Requested |
| 89 | RQ116359 | OCC_202 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV ORAI-ALIGARH (PG) CKT-2                      | POWERGR | D | Actual S/D required on 21.12.22 for rectification of S/D nature defects in Line  | 02/Jan/2023 | 08:00 | 02/Jan/2023 | 18:00 |   | PLANNED | Requested |
| 90 | RQ115678 | OCC_202 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BIKANER-BHADLA_2 (PG) CKT-1                  | POWERGR | D | For installation of bird diverter.   | 01/Jan/2023 | 16:00 | 15/Jan/2023 | 23:00 | other ckt will be in non auto mode.   | PLANNED | Requested |
| 91 | RQ116424 | OCC_202 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV VARANASI-KANPUR_GIS (PG) CKT-1               | POWERGR | D | A/R into non auto mode for Live Line OPGW Work   | 01/Jan/2023 | 08:00 | 31/Jan/2023 | 18:00 |   | PLANNED | Requested |
| 92 | RQ115511 | OCC_202 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV MEERUT-BHIWANI (PG) CKT-1                    | POWERGR | D | Auto Reclose off is required for OPGW INSTALLATION works under Northern Region Optical fibre Strengthening Scheme (NROSS)  | 01/Jan/2023 | 08:00 | 31/Jan/2023 | 18:00 | Auto-recloser on daily basis  | PLANNED | Requested |
| 93 | RQ115510 | OCC_202 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV KOTESHWAR-MEERUT (PG) CKT-2                  | POWERGR | D | Auto Reclose off is required for OPGW INSTALLATION works under Northern Region Optical fibre Strengthening Scheme (NROSS)  | 01/Jan/2023 | 08:00 | 31/Jan/2023 | 18:00 | Auto-recloser on daily basis  | PLANNED | Requested |
| 94 | RQ115666 | OCC_202 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BIKANER-MOGA (PG) CKT-1                      | POWERGR | D | For Installation of Bird Divertor  | 01/Jan/2023 | 08:00 | 03/Jan/2023 | 18:00 | other ckt will be in non auto mode. Kindly approve from 16.12.2022 to 19.12.2022      | PLANNED | Requested |
| 95 | RQ116358 | OCC_202 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV ORAI-ALIGARH (PG) CKT-1                      | POWERGR | D | Actual S/D required on 20.12.22 for rectification of S/D nature defects in Line  | 01/Jan/2023 | 08:00 | 01/Jan/2023 | 18:00 |   | PLANNED | Requested |
| 96 | RQ115689 | OCC_202 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BHADLA_2 (PG)-PATEHGARH_III(PG) (PFTL) CKT-2 | PFTL    | D | For AMP, Relay testing works, Line equipment AMP Works   | 27/Jan/2023 | 17:00 | 28/Jan/2023 | 23:00 | other ckt will be in non auto mode.   | PLANNED | Requested |

|     |          |         |           |                              |   |         |   |   |             |       |             |       |                                     |         |           |
|-----|----------|---------|-----------|------------------------------|---|---------|---|---|-------------|-------|-------------|-------|-------------------------------------|---------|-----------|
| 97  | RQ115688 | OCC_202 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 765 KV BHADLA_2 (PG)- FATEHGARH_III(PG) (PFTL) CKT-1  | PFTL    | D | For AMP, Relay testing works, Line equipment AMP Works  | 25/Jan/2023 | 17:00 | 26/Jan/2023 | 23:00 | other ckt will be in non auto mode. | PLANNED | Requested |
| 98  | RQ115685 | OCC_202 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 765 KV BHADLA_2 (PG)- FATEHGARH_III(PG) (PFTL) CKT-2  | PFTL    | D | For ladder logic and interlock checking for spare reactor commissioning   | 08/Jan/2023 | 08:00 | 13/Jan/2023 | 18:00 | along with L/R                      | PLANNED | Requested |
| 99  | RQ115684 | OCC_202 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 765 KV BHADLA_2 (PG)- FATEHGARH_III(PG) (PFTL) CKT-1  | PFTL    | D | For ladder logic and interlock checking for spare reactor commissioning   | 02/Jan/2023 | 17:00 | 07/Jan/2023 | 23:00 | along with L/R                      | PLANNED | Requested |
| 100 | RQ115476 | OCC_202 | stuup_sd  | AC TRANSMISSION LINE CIRCUIT | 765 KV GR.NOIDA_2(UPC)-MAINPURI (UP) CKT-1            | UPPTCL  | C | For LILO work of line at Jawaharpur Thermal Power Station.  | 25/Jan/2023 | 08:00 | 31/Jan/2023 | 18:00 |                                     | PLANNED | Requested |
| 101 | RQ115505 | OCC_202 | stuup_sd  | AC TRANSMISSION LINE CIRCUIT | 765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-2     | UPPTCL  | D | FOR TOWER TOP PATROLLING JUMPER CONE NUT BOLT,CC RING NUT BOLT TIGHTNING REPLACING OF BROKEN SPACER AND FIXING OF TOWER PIECE AT UPPER SECTION AND 80MVAr Line Reactor-II Y phase will be charged at 765KV Substation Fatehabad. (At present Spare Phase Reactor was charged as Y Phase and we need to get Spare Phase Reactor free to charge with Gr Noida Line Reactor as per M/s GTL request.) | 11/Jan/2023 | 08:00 | 13/Jan/2023 | 17:00 |                                     | PLANNED | Requested |
| 102 | RQ115504 | OCC_202 | stuup_sd  | AC TRANSMISSION LINE CIRCUIT | 765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-1     | UPPTCL  | D | FOR TOWER TOP PATROLLING JUMPER CONE NUT BOLT CC RING NUT BOLT REPLACING OF BROKEN SPACERS , NUT BOLT AND FIXING TOWER PIECE AT UPPER SECTION   | 08/Jan/2023 | 08:00 | 10/Jan/2023 | 17:00 |                                     | PLANNED | Requested |
| 103 | RQ115497 | OCC_202 | stuup_sd  | AC TRANSMISSION LINE CIRCUIT | 765 KV ANPARA_C(LAN)-UNNAO(UP) (UP) CKT-1             | UPPTCL  | D | * 1 A/R tesing of Main Bay-4 protection relays Tie Bay-5 BCU SCADA problem by M/S GE T D Engineer of 765 kv Unnao-Anpara C line   | 03/Jan/2023 | 08:00 | 05/Jan/2023 | 17:00 |                                     | PLANNED | Requested |
| 104 | RQ116592 | OCC_202 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 765 KV GR.NOIDA_2(UPC)-HAPUR (UP) CKT-1               | UPPTCL  | C | Commissioning of 765KV LILLO Line and Substation (under PMSTL TBCB project)-Shifting of PLCC panel from WUPPTCL to Meerut GIS and commissioning.End to end testing for protection & Finally charging of new Lines: 765KV Hapur(WUPPTCL)-Meerut GIS(PMSTL) and 765KV Gr Noida(WUPPTCL)-Meerut GIS(PMSTL)   | 02/Jan/2023 | 08:00 | 10/Jan/2023 | 18:00 | GR NOIDA-HAPUR                      | PLANNED | Requested |
| 105 | RQ115687 | OCC_202 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 765 KV FATEHGARH_III(PG)-BHADLA(PG) (FBTL) CKT-2      | POWERGR | D | For AMP, Relay testing works, Line equipment AMP Works  | 23/Jan/2023 | 17:00 | 24/Jan/2023 | 23:00 | other ckt will be in non auto mode. | PLANNED | Requested |
| 106 | RQ115686 | OCC_202 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 765 KV FATEHGARH_III(PG)-BHADLA(PG) (FBTL) CKT-1      | POWERGR | D | For AMP, Relay testing works, Line equipment AMP Works  | 21/Jan/2023 | 16:00 | 22/Jan/2023 | 23:00 | other ckt will be in non auto mode. | PLANNED | Requested |
| 107 | RQ115683 | OCC_202 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 765 KV FATEHGARH_III(PG)-BHADLA(PG) (FBTL) CKT-2      | POWERGR | D | For ladder logic and interlock checking for spare reactor commissioning   | 20/Jan/2023 | 17:00 | 27/Jan/2023 | 23:00 | along with L/R                      | PLANNED | Requested |
| 108 | RQ115682 | OCC_202 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 765 KV FATEHGARH_III(PG)-BHADLA(PG) (FBTL) CKT-1      | POWERGR | D | For ladder logic and interlock checking for spare reactor commissioning   | 13/Jan/2023 | 17:00 | 19/Jan/2023 | 23:00 | along with L/R                      | PLANNED | Requested |
| 109 | RQ115681 | OCC_202 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2              | PAPTL   | D | Line maintenance work.  | 20/Jan/2023 | 08:00 | 20/Jan/2023 | 18:00 | other ckt will be in non auto mode. | PLANNED | Requested |
| 110 | RQ115680 | OCC_202 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1              | PAPTL   | D | Line maintenance work.  | 19/Jan/2023 | 08:00 | 19/Jan/2023 | 18:00 | other ckt will be in non auto mode. | PLANNED | Requested |
| 111 | RQ116573 | OCC_202 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2     | PKTSL   | D | Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L (AP 42A- AP 42B)  | 03/Jan/2023 | 08:00 | 04/Jan/2023 | 18:00 |                                     | PLANNED | Requested |
| 112 | RQ116572 | OCC_202 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1     | PKTSL   | D | Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L (AP 42A- AP 42B)  | 03/Jan/2023 | 08:00 | 04/Jan/2023 | 18:00 |                                     | PLANNED | Requested |
| 113 | RQ115732 | OCC_202 | stuup_sd  | BUS                          | 765KV BUS 2 AT AGRA FATEHBAD(UP)                      | UPPTCL  | D | * For annual maintenance of Bus and associated equipment  | 28/Jan/2023 | 09:00 | 28/Jan/2023 | 18:00 |                                     | PLANNED | Requested |
| 114 | RQ115731 | OCC_202 | stuup_sd  | BUS                          | 765KV BUS 1 AT AGRA FATEHBAD(UP)                      | UPPTCL  | D | * For annual maintenance of Bus and associated equipment  | 27/Jan/2023 | 09:00 | 27/Jan/2023 | 18:00 |                                     | PLANNED | Requested |
| 115 | RQ115785 | OCC_202 | cpcc1_sd  | BUS                          | 765KV BUS 2 AT AJMER(PG)                              | POWERGR | D | BUS INTEGRATION WORK OF EXTENSION BAYS  | 24/Jan/2023 | 08:00 | 24/Jan/2023 | 18:00 |                                     | PLANNED | Requested |
| 116 | RQ115781 | OCC_202 | cpcc1_sd  | BUS                          | 765 KV FATEHGARH_III(PG) - BUS 1                      | POWERGR | D | Jumping and bay extension work by M/s TATA  | 23/Jan/2023 | 17:00 | 29/Jan/2023 | 23:00 |                                     | PLANNED | Requested |
| 117 | RQ115784 | OCC_202 | cpcc1_sd  | BUS                          | 765KV BUS 1 AT AJMER(PG)                              | POWERGR | D | BUS INTEGRATION WORK OF EXTENSION BAYS  | 23/Jan/2023 | 08:00 | 23/Jan/2023 | 18:00 |                                     | PLANNED | Requested |
| 118 | RQ115806 | OCC_202 | cpcc1_sd  | BUS                          | 765KV BUS 1 AT CHITTORGARH(PG)                        | POWERGR | D | For Breaker operating tie rod for Seimens make breaker  | 23/Jan/2023 | 08:00 | 28/Jan/2023 | 18:00 |                                     | PLANNED | Requested |
| 119 | RQ115783 | OCC_202 | cpcc1_sd  | BUS                          | 765 KV BIKANER(PG) - BUS 2                            | POWERGR | D | JUMPERING & CONSTRUCTION WORK FOR 765KV ICT-3   | 05/Jan/2023 | 15:00 | 10/Jan/2023 | 23:00 |                                     | PLANNED | Requested |
| 120 | RQ115780 | OCC_202 | cpcc1_sd  | BUS                          | 765 KV BHADLA_2 (PG) - BUS 2                          | POWERGR | D | Bay Extension works   | 03/Jan/2023 | 17:00 | 04/Jan/2023 | 23:00 |                                     | PLANNED | Requested |
| 121 | RQ115782 | OCC_202 | cpcc1_sd  | BUS                          | 765 KV FATEHGARH_III(PG) - BUS 2                      | POWERGR | D | Jumping and bay extension work by M/s TATA  | 01/Jan/2023 | 17:00 | 07/Jan/2023 | 23:00 |                                     | PLANNED | Requested |
| 122 | RQ115779 | OCC_202 | cpcc1_sd  | BUS                          | 765 KV BHADLA_2 (PG) - BUS 1                          | POWERGR | D | Bay Extension works   | 01/Jan/2023 | 17:00 | 02/Jan/2023 | 23:00 |                                     | PLANNED | Requested |
| 123 | RQ116218 | OCC_202 | slldrs_sd | BUS                          | 765KV BUS 1 AT PHAGI(RS)                              | RRVPLN  | D | MAINTENANCE WORK & Tightening of clamps & connectors.   | 05/Jan/2023 | 08:00 | 05/Jan/2023 | 18:00 |                                     | PLANNED | Requested |
| 124 | RQ115811 | OCC_202 | cpcc1_sd  | BR/BSR/MSC/M SR              | 240 MVAR BUS REACTOR NO 2 AT FATEHGARH_III(PG)        | POWERGR | D | Ladder logic commissioning with spare reactor logic scheme checking   | 20/Jan/2023 | 17:00 | 25/Jan/2023 | 23:00 |                                     | PLANNED | Requested |
| 125 | RQ115803 | OCC_202 | cpcc1_sd  | BR/BSR/MSC/M SR              | 240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(PG)    | POWERGR | D | BUS INTEGRATION WORK OF EXTENSION BAYS  | 19/Jan/2023 | 08:00 | 20/Jan/2023 | 18:00 |                                     | PLANNED | Requested |
| 126 | RQ115801 | OCC_202 | cpcc1_sd  | BR/BSR/MSC/M SR              | 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_III(PG) | POWERGR | D | BUS INTEGRATION WORK OF EXTENSION BAYS  | 19/Jan/2023 | 08:00 | 21/Jan/2023 | 18:00 |                                     | PLANNED | Requested |
| 127 | RQ115802 | OCC_202 | cpcc1_sd  | BR/BSR/MSC/M SR              | 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_III(PG) | POWERGR | D | BUS INTEGRATION WORK OF EXTENSION BAYS  | 16/Jan/2023 | 08:00 | 18/Jan/2023 | 18:00 |                                     | PLANNED | Requested |

|     |          |         |          |                    |   |           |   |             |       |             |       |  |  |         |           |
|-----|----------|---------|----------|--------------------|---|-----------|---|-------------|-------|-------------|-------|--|--|---------|-----------|
| 128 | RQ115805 | OCC_202 | cpcc1_sd | BR/BSR/MSC/M<br>SR | 240 MVAR BUS<br>REACTOR NO 1 AT<br>765 KV<br>KOTESHWAR(PG)  | POWERGR C | GIB Rectification work  | 16/Jan/2023 | 08:00 | 31/Jan/2023 | 18:00 |  |  | PLANNED | Requested |
| 129 | RQ115812 | OCC_202 | cpcc1_sd | BR/BSR/MSC/M<br>SR | 240 MVAR BUS<br>REACTOR NO 1 AT<br>765 KV<br>FATEHGARH_III(PG)  | POWERGR D | Ladder logic commissioning<br>with spare reactor logic<br>scheme checking | 15/Jan/2023 | 17:00 | 19/Jan/2023 | 23:00 |  |  | PLANNED | Requested |
| 130 | RQ115804 | OCC_202 | cpcc1_sd | BR/BSR/MSC/M<br>SR | 240 MVAR BUS<br>REACTOR NO 2 AT<br>765 KV BHADLA_2<br>(PG)  | POWERGR D | CSD FINE TUNING   | 12/Jan/2023 | 10:00 | 12/Jan/2023 | 13:00 |  |  | PLANNED | Requested |
| 131 | RQ115809 | OCC_202 | cpcc1_sd | BR/BSR/MSC/M<br>SR | 240 MVAR BUS<br>REACTOR NO 2 AT<br>765 KV<br>FATEHGARH_III(PG)  | POWERGR D | For final testing of CSD Relay<br>of 765KV Bus Reactor                    | 09/Jan/2023 | 17:00 | 10/Jan/2023 | 23:00 |  |  | PLANNED | Requested |
| 132 | RQ115810 | OCC_202 | cpcc1_sd | BR/BSR/MSC/M<br>SR | 240 MVAR BUS<br>REACTOR NO 1 AT<br>765 KV<br>FATEHGARH_III(PG)  | POWERGR D | For final testing of CSD Relay<br>of 765KV Bus Reactor                    | 07/Jan/2023 | 17:00 | 08/Jan/2023 | 23:00 |  |  | PLANNED | Requested |
| 133 | RQ115796 | OCC_202 | cpcc1_sd | LINE REACTOR       | 240 MVAR<br>SWITCHABLE LR ON<br>765 KV BHADLA_2<br>(PG)-<br>FATEHGARH_III(PG)<br>(PFTL) CKT-1<br>@FATEHGARH_III(P<br>G) | POWERGR D | BUS INTEGRATION WORK OF<br>EXTENSION BAYS                                 | 26/Jan/2023 | 17:00 | 28/Jan/2023 | 23:00 |  |  | PLANNED | Requested |
| 134 | RQ115795 | OCC_202 | cpcc1_sd | LINE REACTOR       | 240 MVAR<br>SWITCHABLE LR ON<br>765 KV<br>FATEHGARH_II-<br>BHADLA (PG) CKT-2<br>@FATEHGARH_III(P<br>G)                  | POWERGR D | BUS INTEGRATION WORK OF<br>EXTENSION BAYS                                 | 23/Jan/2023 | 17:00 | 25/Jan/2023 | 23:00 |  |  | PLANNED | Requested |
| 135 | RQ115794 | OCC_202 | cpcc1_sd | LINE REACTOR       | 240 MVAR<br>SWITCHABLE LR ON<br>765 KV<br>FATEHGARH_III(PG)-<br>BHADLA(PG) (FBTL)<br>CKT-1<br>@FATEHGARH_III(P<br>G)    | POWERGR D | BUS INTEGRATION WORK OF<br>EXTENSION BAYS                                 | 20/Jan/2023 | 17:00 | 22/Jan/2023 | 23:00 |  |  | PLANNED | Requested |
| 136 | RQ115808 | OCC_202 | cpcc1_sd | LINE REACTOR       | 330 MVAR<br>SWITCHABLE LR ON<br>765 KV AJMER-<br>BHADLA_2 (PG)<br>CKT-1 @BHADLA_2<br>(PG)                               | POWERGR D | SPARE REACTOR SWITCHING   | 16/Jan/2023 | 10:00 | 16/Jan/2023 | 13:00 |  |  | PLANNED | Requested |
| 137 | RQ115797 | OCC_202 | cpcc1_sd | LINE REACTOR       | 240 MVAR<br>SWITCHABLE LR ON<br>765 KV BHADLA_2 -<br>FATEHGARH_II (PG)<br>CKT-2<br>@FATEHGARH_III(P<br>G)               | POWERGR D | BUS INTEGRATION WORK OF<br>EXTENSION BAYS                                 | 13/Jan/2023 | 17:00 | 15/Jan/2023 | 23:00 |  |  | PLANNED | Requested |
| 138 | RQ115791 | OCC_202 | cpcc1_sd | LINE REACTOR       | 240 MVAR<br>SWITCHABLE LR ON<br>765 KV BHADLA_2 -<br>FATEHGARH_II (PG)<br>CKT-2<br>@FATEHGARH_III(P<br>G)               | POWERGR D | For final testing of CSD Relay<br>of 765KV Line Reactor                   | 09/Jan/2023 | 17:00 | 10/Jan/2023 | 23:00 |  |  | PLANNED | Requested |
| 139 | RQ115790 | OCC_202 | cpcc1_sd | LINE REACTOR       | 240 MVAR<br>SWITCHABLE LR ON<br>765 KV BHADLA_2<br>(PG)-<br>FATEHGARH_III(PG)<br>(PFTL) CKT-1<br>@FATEHGARH_III(P<br>G) | POWERGR D | For final testing of CSD Relay<br>of 765KV Line Reactor                   | 07/Jan/2023 | 17:00 | 08/Jan/2023 | 23:00 |  |  | PLANNED | Requested |
| 140 | RQ115807 | OCC_202 | cpcc1_sd | LINE REACTOR       | 240 MVAR<br>SWITCHABLE LR ON<br>765 KV BIKANER-<br>BHADLA_2 (PG)<br>CKT-2 @BHADLA_2<br>(PG)                             | POWERGR D | CSD FINE TUNING   | 07/Jan/2023 | 10:00 | 07/Jan/2023 | 17:00 |  |  | PLANNED | Requested |
| 141 | RQ115787 | OCC_202 | cpcc1_sd | LINE REACTOR       | 240 MVAR NON-<br>SWITCHABLE LR ON<br>AJMER-<br>CHITTORGARH (PG)<br>CKT-2 @AJMER(PG)                                     | POWERGR D | AMP OF LINE REACTOR<br>BANK(R,Y,B PHASE), AMP of<br>NGR and LR CB TESTING | 06/Jan/2023 | 08:00 | 07/Jan/2023 | 18:00 |  |  | PLANNED | Requested |
| 142 | RQ115800 | OCC_202 | cpcc1_sd | LINE REACTOR       | 240 MVAR NON-<br>SWITCHABLE LR ON<br>AJMER-<br>CHITTORGARH (PG)<br>CKT-2<br>@CHITTORGARH(P<br>G)                        | POWERGR D | AMP OF LINE REACTOR<br>BANK(R,Y,B PHASE)                                  | 06/Jan/2023 | 08:00 | 07/Jan/2023 | 18:00 |  |  | PLANNED | Requested |
| 143 | RQ115789 | OCC_202 | cpcc1_sd | LINE REACTOR       | 240 MVAR<br>SWITCHABLE LR ON<br>765 KV<br>FATEHGARH_II-<br>BHADLA (PG) CKT-2<br>@FATEHGARH_III(P<br>G)                  | POWERGR D | For final testing of CSD Relay<br>of 765KV Line Reactor                   | 05/Jan/2023 | 17:00 | 06/Jan/2023 | 23:00 |  |  | PLANNED | Requested |
| 144 | RQ115786 | OCC_202 | cpcc1_sd | LINE REACTOR       | 240 MVAR NON-<br>SWITCHABLE LR ON<br>AJMER-<br>CHITTORGARH (PG)<br>CKT-1 @AJMER(PG)                                     | POWERGR D | AMP OF LINE REACTOR<br>BANK(R,Y,B PHASE), AMP of<br>NGR and LR CB TESTING | 04/Jan/2023 | 08:00 | 05/Jan/2023 | 18:00 |  |  | PLANNED | Requested |
| 145 | RQ115799 | OCC_202 | cpcc1_sd | LINE REACTOR       | 240 MVAR NON-<br>SWITCHABLE LR ON<br>AJMER-<br>CHITTORGARH (PG)<br>CKT-1<br>@CHITTORGARH(P<br>G)                        | POWERGR D | AMP OF LINE REACTOR<br>BANK(R,Y,B PHASE)                                  | 04/Jan/2023 | 08:00 | 05/Jan/2023 | 18:00 |  |  | PLANNED | Requested |
| 146 | RQ115788 | OCC_202 | cpcc1_sd | LINE REACTOR       | 240 MVAR<br>SWITCHABLE LR ON<br>765 KV<br>FATEHGARH_III(PG)-<br>BHADLA(PG) (FBTL)<br>CKT-1<br>@FATEHGARH_III(P<br>G)    | POWERGR D | For final testing of CSD Relay<br>of 765KV Line Reactor                   | 03/Jan/2023 | 17:00 | 04/Jan/2023 | 23:00 |  |  | PLANNED | Requested |
| 147 | RQ116559 | OCC_202 | cpcc2_sd | BAY                | 709 MAIN BAY -<br>765/400KV 1500<br>MVA ICT 1 AT<br>MOGA(PG)  | POWERGR D | AMP of Bay Equipment  | 30/Jan/2023 | 09:00 | 31/Jan/2023 | 17:30 |  |  | PLANNED | Requested |

|     |          |         |          |     |  |           |   |             |       |             |       |   |         |           |
|-----|----------|---------|----------|-----|--|-----------|---|-------------|-------|-------------|-------|---|---------|-----------|
| 148 | RQ115814 | OCC_202 | cpcc1_sd | BAY | 708 TIE BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 (POWERGRID) AND 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_III(PG) AT 765 KV FATEHGARH_III(PG) (POWERGRID)          | POWERGR D | BAY EQUIPMENTS AMP WORKS                      | 20/Jan/2023 | 17:00 | 20/Jan/2023 | 23:00 | BAY 708 TIE BAY OF Fatehgarh-II to Bhadla-II ckt-1 & 765 KV BUS REACTOR-1 at Bhadla-2 | PLANNED | Requested |
| 149 | RQ115830 | OCC_202 | cpcc1_sd | BAY | 715 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_III(PG) (POWERGRID)   | POWERGR D | For DGA oil testing of bay 765KV CT           | 19/Jan/2023 | 17:00 | 19/Jan/2023 | 23:00 |   | PLANNED | Requested |
| 150 | RQ115813 | OCC_202 | cpcc1_sd | BAY | 707 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-1 (POWERGRID)   | POWERGR D | BAY EQUIPMENTS AMP WORKS                      | 19/Jan/2023 | 17:00 | 19/Jan/2023 | 23:00 |   | PLANNED | Requested |
| 151 | RQ116097 | OCC_202 | cpcc3_sd | BAY | 702 TIE BAY - 765 KV BALIA-LUCKNOW_2 (PG) CKT-1 AND 765/400 KV 1500 MVA ICT 1 AT LUCKNOW_2(PG)   | POWERGR D | AMP works                                     | 19/Jan/2023 | 10:00 | 19/Jan/2023 | 18:00 |   | PLANNED | Requested |
| 152 | RQ115829 | OCC_202 | cpcc1_sd | BAY | 716 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_III(PG) (POWERGRID)  | POWERGR D | For DGA oil testing of bay 765KV CT           | 18/Jan/2023 | 17:00 | 18/Jan/2023 | 23:00 |   | PLANNED | Requested |
| 153 | RQ116100 | OCC_202 | cpcc3_sd | BAY | 704 MAIN BAY - 765KV BALIA-LUCKNOW_2 (PG) CKT-1 AT BALIA(PG)   | POWERGR D | AMP works                                     | 18/Jan/2023 | 10:00 | 19/Jan/2023 | 18:00 |   | PLANNED | Requested |
| 154 | RQ115817 | OCC_202 | cpcc1_sd | BAY | 718 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT BHADLA(PG) AND 765 KV BHADLA(PG) - BUS 2   | POWERGR D | BUS INTEGRATION WORK OF EXTENSION BAYS        | 18/Jan/2023 | 08:00 | 18/Jan/2023 | 18:00 |   | PLANNED | Requested |
| 155 | RQ115828 | OCC_202 | cpcc1_sd | BAY | 717 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_III(PG) (POWERGRID) AND 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 AT 765 KV FATEHGARH_III(PG) (POWERGRID)             | POWERGR D | For DGA oil testing of bay 765KV CT           | 17/Jan/2023 | 17:00 | 17/Jan/2023 | 23:00 |   | PLANNED | Requested |
| 156 | RQ115816 | OCC_202 | cpcc1_sd | BAY | 717 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT BHADLA(PG) AND FUTURE   | POWERGR D | BUS INTEGRATION WORK OF EXTENSION BAYS        | 17/Jan/2023 | 08:00 | 17/Jan/2023 | 18:00 |   | PLANNED | Requested |
| 157 | RQ115827 | OCC_202 | cpcc1_sd | BAY | 713 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_III(PG) (POWERGRID) AT 765 KV FATEHGARH_III(PG)  | POWERGR D | For DGA oil testing of bay 765KV CT           | 16/Jan/2023 | 17:00 | 16/Jan/2023 | 23:00 |   | PLANNED | Requested |
| 158 | RQ116101 | OCC_202 | cpcc3_sd | BAY | 707 MAIN BAY - 765KV BALIA(PG)-GAYA(PG) (UNDEF) CKT-1 AT BALIA(PG)   | POWERGR D | AMP works                                     | 16/Jan/2023 | 10:00 | 17/Jan/2023 | 18:00 |   | PLANNED | Requested |
| 159 | RQ115815 | OCC_202 | cpcc1_sd | BAY | 716 MAIN BAY - 765 KV BHADLA(PG) - BUS 1 (POWERGRID) AND FUTURE AT 765 KV BHADLA(PG) (POWERGRID)   | POWERGR D | BUS INTEGRATION WORK OF EXTENSION BAYS        | 16/Jan/2023 | 08:00 | 16/Jan/2023 | 18:00 |   | PLANNED | Requested |
| 160 | RQ115916 | OCC_202 | cpcc1_sd | BAY | 717 TIE BAY - 765KV JHATIKARALIGARH (PG) CKT-1 AND 765/400KV 1500 MVA ICT 4 AT JHATIKAR(PG)  | POWERGR D | AMP OF BAY EQUIPMENT                          | 16/Jan/2023 | 08:00 | 17/Jan/2023 | 18:00 |   | PLANNED | Requested |
| 161 | RQ115852 | OCC_202 | cpcc1_sd | BAY | 715 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_III(PG) (POWERGRID)   | POWERGR D | BUS INTEGRATION WORK OF EXTENSION BAYS        | 15/Jan/2023 | 17:00 | 15/Jan/2023 | 23:00 |   | PLANNED | Requested |
| 162 | RQ115826 | OCC_202 | cpcc1_sd | BAY | 714 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_III(PG) (POWERGRID) AND 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_III(PG) AT 765 KV FATEHGARH_III(PG) (POWERGRID) | POWERGR D | For DGA oil testing of bay 765KV CT           | 15/Jan/2023 | 17:00 | 15/Jan/2023 | 23:00 |   | PLANNED | Requested |
| 163 | RQ115820 | OCC_202 | cpcc1_sd | BAY | 715 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT BHADLA(PG) AND 765 KV BHADLA(PG) - BUS 2   | POWERGR D | BUS INTEGRATION WORK OF EXTENSION BAYS        | 15/Jan/2023 | 08:00 | 15/Jan/2023 | 18:00 |   | PLANNED | Requested |
| 164 | RQ115854 | OCC_202 | cpcc1_sd | BAY | 714 TIE BAY - 765 KV BIKANER-MOGGA (PG) CKT-2 AND FUTURE AT 765 KV BIKANER(PG)   | POWERGR D | JUMPERING & CONSTRUCTION WORK FOR 765KV ICT-3 | 15/Jan/2023 | 08:00 | 20/Jan/2023 | 18:00 |   | PLANNED | Requested |
| 165 | RQ115851 | OCC_202 | cpcc1_sd | BAY | 718 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 (POWERGRID)   | POWERGR D | BUS INTEGRATION WORK OF EXTENSION BAYS        | 14/Jan/2023 | 17:00 | 14/Jan/2023 | 23:00 |   | PLANNED | Requested |
| 166 | RQ115825 | OCC_202 | cpcc1_sd | BAY | 712 MAIN BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-1 (POWERGRID) AT 765 KV FATEHGARH_III(PG)   | POWERGR D | For DGA oil testing of bay 765KV CT           | 14/Jan/2023 | 17:00 | 14/Jan/2023 | 23:00 |   | PLANNED | Requested |

|     |          |         |          |     |  |           |  |             |       |             |       |         |           |
|-----|----------|---------|----------|-----|--|-----------|--|-------------|-------|-------------|-------|---------|-----------|
| 167 | RQ115819 | OCC_202 | cpcc1_sd | BAY | 714 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT BHADLA(PG) AND FUTURE   | POWERGR D | BUS INTEGRATION WORK OF EXTENSION BAYS | 14/Jan/2023 | 08:00 | 14/Jan/2023 | 18:00 | PLANNED | Requested |
| 168 | RQ115850 | OCC_202 | cpcc1_sd | BAY | 721 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-1 (POWERGRID)   | POWERGR D | BUS INTEGRATION WORK OF EXTENSION BAYS | 13/Jan/2023 | 17:00 | 13/Jan/2023 | 23:00 | PLANNED | Requested |
| 169 | RQ115824 | OCC_202 | cpcc1_sd | BAY | 711 TIE BAY - 765 KV FATEHGARH_II - BHADLA (PG) CKT-1 (POWERGRID) AND 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_III(PG) AT 765 KV FATEHGARH_III(PG) (POWERGRID)             | POWERGR D | For DGA oil testing of bay 765KV CT    | 13/Jan/2023 | 17:00 | 13/Jan/2023 | 23:00 | PLANNED | Requested |
| 170 | RQ116099 | OCC_202 | cpcc3_sd | BAY | 708 TIE BAY - 765/400KV 1500 MVA ICT 2 AT BALIA(PG) AND 765KV BALIA(PG)- GAYA(PG) (UNDEF) CKT-1  | POWERGR D | AMP works                              | 13/Jan/2023 | 10:00 | 14/Jan/2023 | 18:00 | PLANNED | Requested |
| 171 | RQ116560 | OCC_202 | cpcc2_sd | BAY | 708 TIE BAY - 765KV MOGA-MEERUT (PG) CKT-1 AND 765/400KV 1500 MVA ICT 1 AT MOGA(PG)  | POWERGR D | AMP of Bay Equipment                   | 13/Jan/2023 | 09:00 | 14/Jan/2023 | 17:30 | PLANNED | Requested |
| 172 | RQ115818 | OCC_202 | cpcc1_sd | BAY | 713 MAIN BAY - 765 KV BHADLA(PG) - BUS 1 AND FUTURE AT BHADLA(PG)  | POWERGR D | BUS INTEGRATION WORK OF EXTENSION BAYS | 13/Jan/2023 | 08:00 | 13/Jan/2023 | 18:00 | PLANNED | Requested |
| 173 | RQ115934 | OCC_202 | cpcc1_sd | BAY | 718 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV BHIWAN(PG)   | POWERGR D | AMP OF BAY EQUIPMENT                   | 13/Jan/2023 | 08:00 | 13/Jan/2023 | 18:00 | PLANNED | Requested |
| 174 | RQ115849 | OCC_202 | cpcc1_sd | BAY | 716 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_III(PG) (POWERGRID)  | POWERGR D | BUS INTEGRATION WORK OF EXTENSION BAYS | 12/Jan/2023 | 17:00 | 12/Jan/2023 | 23:00 | PLANNED | Requested |
| 175 | RQ115823 | OCC_202 | cpcc1_sd | BAY | 720 TIE BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_III(PG) (POWERGRID) AND 765 KV BHADLA_2 (PG) FATEHGARH_III(PG) (PFTL) CKT-1 AT 765 KV FATEHGARH_III(PG) (POWERGRID) | POWERGR D | For DGA oil testing of bay 765KV CT    | 12/Jan/2023 | 17:00 | 12/Jan/2023 | 23:00 | PLANNED | Requested |
| 176 | RQ115914 | OCC_202 | cpcc1_sd | BAY | 709 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT JHATIKARA(PG)   | POWERGR D | AMP OF BAY EQUIPMENT                   | 12/Jan/2023 | 08:00 | 13/Jan/2023 | 18:00 | PLANNED | Requested |
| 177 | RQ115848 | OCC_202 | cpcc1_sd | BAY | 717 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_III(PG) (POWERGRID) AND 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 AT 765 KV FATEHGARH_III(PG) (POWERGRID)           | POWERGR D | BUS INTEGRATION WORK OF EXTENSION BAYS | 11/Jan/2023 | 17:00 | 11/Jan/2023 | 23:00 | PLANNED | Requested |
| 178 | RQ116561 | OCC_202 | cpcc2_sd | BAY | 707 MAIN BAY - 765KV MOGA-MEERUT (PG) CKT-1 AT MOGA(PG)  | POWERGR D | AMP of Bay Equipment                   | 11/Jan/2023 | 09:00 | 12/Jan/2023 | 17:30 | PLANNED | Requested |
| 179 | RQ115931 | OCC_202 | cpcc1_sd | BAY | 717 TIE BAY - 765KV PHAGI(RS)- BHIWAN(PG) (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 2 AT 765KV BHIWAN(PG)   | POWERGR D | AMP OF BAY EQUIPMENT                   | 11/Jan/2023 | 08:00 | 12/Jan/2023 | 18:00 | PLANNED | Requested |
| 180 | RQ115847 | OCC_202 | cpcc1_sd | BAY | 710 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_III(PG) (POWERGRID) AT 765 KV FATEHGARH_III(PG)  | POWERGR D | BUS INTEGRATION WORK OF EXTENSION BAYS | 10/Jan/2023 | 17:00 | 10/Jan/2023 | 23:00 | PLANNED | Requested |
| 181 | RQ116098 | OCC_202 | cpcc3_sd | BAY | 711 TIE BAY - 765/400KV 1500 MVA ICT 1 AT BALIA(PG) AND 765KV VARANASI-BALIA (PG) CKT-1  | POWERGR D | AMP works                              | 10/Jan/2023 | 10:00 | 11/Jan/2023 | 18:00 | PLANNED | Requested |
| 182 | RQ115821 | OCC_202 | cpcc1_sd | BAY | 712 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT BHADLA(PG) AND 765 KV BHADLA(PG) - BUS 2   | POWERGR D | BUS INTEGRATION WORK OF EXTENSION BAYS | 10/Jan/2023 | 08:00 | 10/Jan/2023 | 18:00 | PLANNED | Requested |
| 183 | RQ115907 | OCC_202 | cpcc1_sd | BAY | 707 MAIN BAY - 765 KV BIKANER-BHADLA_2 (PG) CKT-2 (POWERGRID) AND 765 KV BIKANER(PG) - BUS 1 AT 765 KV BIKANER(PG) (POWERGRID)   | POWERGR D | BUS INTEGRATION WORK OF EXTENSION BAYS | 09/Jan/2023 | 17:00 | 09/Jan/2023 | 23:00 | PLANNED | Requested |
| 184 | RQ115846 | OCC_202 | cpcc1_sd | BAY | 713 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_III(PG) (POWERGRID) AT 765 KV FATEHGARH_III(PG)  | POWERGR D | BUS INTEGRATION WORK OF EXTENSION BAYS | 09/Jan/2023 | 17:00 | 09/Jan/2023 | 23:00 | PLANNED | Requested |
| 185 | RQ116558 | OCC_202 | cpcc2_sd | BAY | 706 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV MOGA(PG)   | POWERGR D | AMP of Bay Equipment                   | 09/Jan/2023 | 09:00 | 10/Jan/2023 | 17:30 | PLANNED | Requested |

|     |          |         |          |     |   |           |  |             |       |             |       |  |  |         |           |
|-----|----------|---------|----------|-----|---|-----------|--|-------------|-------|-------------|-------|--|--|---------|-----------|
| 186 | RQ115822 | OCC_202 | cpcc1_sd | BAY | 711 TIE BAY - 765 KV BHADLA-BIKANER (PG) CKT-2 AND 765/400 KV 1500 MVA ICT 1 AT BHADLA(PG)  | POWERGR D | BUS INTEGRATION WORK OF EXTENSION BAYS | 09/Jan/2023 | 08:00 | 09/Jan/2023 | 18:00 |  |  | PLANNED | Requested |
| 187 | RQ115936 | OCC_202 | cpcc1_sd | BAY | 716 MAIN BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 AT BHIWANI(PG)  | POWERGR D | AMP OF BAY EQUIPMENT                   | 09/Jan/2023 | 08:00 | 09/Jan/2023 | 18:00 |  |  | PLANNED | Requested |
| 188 | RQ115906 | OCC_202 | cpcc1_sd | BAY | 718 MAIN BAY - 765 KV BHADLA-BIKANER (PG) CKT-2 (POWERGRID) AND FUTURE AT 765 KV BIKANER(PG) (POWERGRID)  | POWERGR D | BUS INTEGRATION WORK OF EXTENSION BAYS | 08/Jan/2023 | 17:00 | 08/Jan/2023 | 23:00 |  |  | PLANNED | Requested |
| 189 | RQ115845 | OCC_202 | cpcc1_sd | BAY | 714 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID) AND 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_III(PG) AT 765 KV FATEHGARH_III(PG) (POWERGRID) | POWERGR D | BUS INTEGRATION WORK OF EXTENSION BAYS | 08/Jan/2023 | 17:00 | 08/Jan/2023 | 23:00 |  |  | PLANNED | Requested |
| 190 | RQ115844 | OCC_202 | cpcc1_sd | BAY | 707 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_III(PG) (POWERGRID) AT 765 KV FATEHGARH_III(PG)  | POWERGR D | BUS INTEGRATION WORK OF EXTENSION BAYS | 07/Jan/2023 | 17:00 | 07/Jan/2023 | 23:00 |  |  | PLANNED | Requested |
| 191 | RQ115935 | OCC_202 | cpcc1_sd | BAY | 715 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV BHIWANI(PG)   | POWERGR D | AMP OF BAY EQUIPMENT                   | 07/Jan/2023 | 08:00 | 07/Jan/2023 | 18:00 |  |  | PLANNED | Requested |
| 192 | RQ115843 | OCC_202 | cpcc1_sd | BAY | 712 MAIN BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-1 (POWERGRID) AT 765 KV FATEHGARH_II(PG)   | POWERGR D | BUS INTEGRATION WORK OF EXTENSION BAYS | 06/Jan/2023 | 17:00 | 06/Jan/2023 | 23:00 |  |  | PLANNED | Requested |
| 193 | RQ116555 | OCC_202 | cpcc2_sd | BAY | 705 TIE BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV MOGA(PG) (POWERGRID) AND 330 MVAR LR ON 765 KV BIKANER-MOGA (PG) CKT-2 @MOGA(PG) AT 765 KV MOGA(PG) (POWERGRID)          | POWERGR D | AMP of Bay Equipment                   | 06/Jan/2023 | 09:00 | 07/Jan/2023 | 17:30 |  |  | PLANNED | Requested |
| 194 | RQ115842 | OCC_202 | cpcc1_sd | BAY | 711 TIE BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-1 (POWERGRID) AND 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_III(PG) AT 765 KV FATEHGARH_III(PG) (POWERGRID)                | POWERGR D | BUS INTEGRATION WORK OF EXTENSION BAYS | 05/Jan/2023 | 17:00 | 05/Jan/2023 | 23:00 |  |  | PLANNED | Requested |
| 195 | RQ115903 | OCC_202 | cpcc1_sd | BAY | 710 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-1 AT BIKANER  | POWERGR D | BUS INTEGRATION WORK OF EXTENSION BAYS | 05/Jan/2023 | 15:00 | 05/Jan/2023 | 23:00 |  |  | PLANNED | Requested |
| 196 | RQ115932 | OCC_202 | cpcc1_sd | BAY | 714 TIE BAY - 765KV MOGA-BHIWANI (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765KV BHIWANI(PG)  | POWERGR D | AMP OF BAY EQUIPMENT                   | 05/Jan/2023 | 08:00 | 05/Jan/2023 | 18:00 |  |  | PLANNED | Requested |
| 197 | RQ115841 | OCC_202 | cpcc1_sd | BAY | 709 MAIN BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 (POWERGRID) AT 765 KV FATEHGARH_III(PG)  | POWERGR D | BUS INTEGRATION WORK OF EXTENSION BAYS | 04/Jan/2023 | 17:00 | 04/Jan/2023 | 23:00 |  |  | PLANNED | Requested |
| 198 | RQ115902 | OCC_202 | cpcc1_sd | BAY | 711 TIE BAY - 765 KV BIKANER-MOGA (PG) CKT-1 AND 765/400 KV 1500 MVA ICT 2 AT BIKANER(PG) AT 765 KV BIKANER(PG)   | POWERGR D | BUS INTEGRATION WORK OF EXTENSION BAYS | 04/Jan/2023 | 15:00 | 04/Jan/2023 | 23:00 |  |  | PLANNED | Requested |
| 199 | RQ116557 | OCC_202 | cpcc2_sd | BAY | 703 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV MOGA(PG)  | POWERGR D | AMP of Bay Equipment                   | 04/Jan/2023 | 09:00 | 05/Jan/2023 | 17:30 |  |  | PLANNED | Requested |
| 200 | RQ115840 | OCC_202 | cpcc1_sd | BAY | 708 TIE BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 (POWERGRID) AND 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_III(PG) AT 765 KV FATEHGARH_III(PG) (POWERGRID)         | POWERGR D | BUS INTEGRATION WORK OF EXTENSION BAYS | 03/Jan/2023 | 17:00 | 03/Jan/2023 | 23:00 |  |  | PLANNED | Requested |
| 201 | RQ115901 | OCC_202 | cpcc1_sd | BAY | 709 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT BIKANER(PG)   | POWERGR D | BUS INTEGRATION WORK OF EXTENSION BAYS | 03/Jan/2023 | 15:00 | 03/Jan/2023 | 23:00 |  |  | PLANNED | Requested |
| 202 | RQ115933 | OCC_202 | cpcc1_sd | BAY | 708 TIE BAY - 765KV MEERUT-BHIWANI (PG) CKT-1 AND 765/400KV 1000 MVA ICT 2 AT BHIWANI(PG)   | POWERGR D | AMP OF BAY EQUIPMENT                   | 03/Jan/2023 | 08:00 | 04/Jan/2023 | 18:00 |  |  | PLANNED | Requested |
| 203 | RQ115912 | OCC_202 | cpcc1_sd | BAY | 703 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV JHATIKARA(PG)   | POWERGR D | AMP OF BAY EQUIPMENT                   | 03/Jan/2023 | 08:00 | 05/Jan/2023 | 18:00 |  |  | PLANNED | Requested |



|     |          |         |           |             |  |         |   |   |             |       |             |       |         |           |
|-----|----------|---------|-----------|-------------|--|---------|---|---|-------------|-------|-------------|-------|---------|-----------|
| 204 | RQ115839 | OCC_202 | cpcc1_sd  | BAY         | 719 MAIN BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_III(PG) (POWERGRID) AT 765 KV FATEHGARH_III(PG)  | POWERGR | D | BUS INTEGRATION WORK OF EXTENSION BAYS  | 02/Jan/2023 | 17:00 | 02/Jan/2023 | 23:00 | PLANNED | Requested |
| 205 | RQ115900 | OCC_202 | cpcc1_sd  | BAY         | 721 MAIN BAY - 765 KV BHADLA-BIKANER (PG) CKT-1 (POWERGRID) AND 765 KV BIKANER(PG) - BUS 2 AT 765 KV BIKANER(PG) (POWERGRID)   | POWERGR | D | BUS INTEGRATION WORK OF EXTENSION BAYS  | 02/Jan/2023 | 15:00 | 02/Jan/2023 | 23:00 | PLANNED | Requested |
| 206 | RQ116556 | OCC_202 | cpcc2_sd  | BAY         | 702 TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV MOGA(PG) (POWERGRID) AND 765 KV BIKANER-MOGA (PG) CKT-1 AT 765 KV MOGA(PG) (POWERGRID)                                  | POWERGR | D | AMP of Bay Equipment  | 02/Jan/2023 | 09:00 | 03/Jan/2023 | 17:30 | PLANNED | Requested |
| 207 | RQ115909 | OCC_202 | cpcc1_sd  | BAY         | 710 MAIN BAY - 765KV AJMER-CHITTORGARH (PG) CKT-2 AT CHITTORGARH(PG)   | POWERGR | D | AMP OF BAY EQUIPMENTS   | 02/Jan/2023 | 08:00 | 03/Jan/2023 | 18:00 | PLANNED | Requested |
| 208 | RQ115838 | OCC_202 | cpcc1_sd  | BAY         | 720 TIE BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_III(PG) (POWERGRID) AND 765 KV BHADLA_2 (PG)-FATEHGARH_III(PG) (PTFL) CKT-1 AT 765 KV FATEHGARH_III(PG) (POWERGRID) | POWERGR | D | BUS INTEGRATION WORK OF EXTENSION BAYS  | 01/Jan/2023 | 17:00 | 01/Jan/2023 | 23:00 | PLANNED | Requested |
| 209 | RQ115899 | OCC_202 | cpcc1_sd  | BAY         | 720 TIE BAY - 765 KV BHADLA-BIKANER (PG) CKT-1 (POWERGRID) AND 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1 AT 765 KV BIKANER(PG) (POWERGRID)                          | POWERGR | D | BUS INTEGRATION WORK OF EXTENSION BAYS  | 01/Jan/2023 | 15:00 | 01/Jan/2023 | 23:00 | PLANNED | Requested |
| 210 | RQ116233 | OCC_202 | slcdrs_sd | BAY         | 703 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT PHAGI(RS) (RRVPL) AND FUTURE AT 765 KV PHAGI(RS) (RRVPL)  | RRVPL   | D | (1) To measure the operation timings of CB. (2) Measurement of Tan-delta of CTS. (3) Tightening of clamps & connectors. | 16/Jan/2023 | 08:00 | 16/Jan/2023 | 18:00 | PLANNED | Requested |
| 211 | RQ116234 | OCC_202 | slcdrs_sd | BAY         | 70752T TIE BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-2 AND 765KV ANTA-PHAGI (RS) CKT-2 AT PHAGI(RS)  | RRVPL   | D | 1.Measurement of tan-delta of CTS<br>2. Maintenance of CB & CTS.<br>3. Tightening of clamps & connectors.               | 09/Jan/2023 | 08:00 | 09/Jan/2023 | 18:00 | PLANNED | Requested |
| 212 | RQ115905 | OCC_202 | cpcc1_sd  | BAY         | 716 MAIN BAY - 240 MVAR LR ON 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-2 @BIKANER(PG) (BKTL)   | BKTL    | D | BUS INTEGRATION WORK OF EXTENSION BAYS  | 07/Jan/2023 | 17:00 | 07/Jan/2023 | 23:00 | PLANNED | Requested |
| 213 | RQ115904 | OCC_202 | cpcc1_sd  | BAY         | 719 MAIN BAY - 240 MVAR LR ON 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1 @BIKANER(PG) (BKTL)   | BKTL    | D | BUS INTEGRATION WORK OF EXTENSION BAYS  | 06/Jan/2023 | 15:00 | 06/Jan/2023 | 23:00 | PLANNED | Requested |
| 214 | RQ115509 | OCC_202 | stuup_sd  | BAY         | 765/400 KV 1500 MVA ICT 2 AT ALIGARH(PG)   | UPPTCL  | D | For annual maintenance of Bay Equipment   | 04/Jan/2023 | 10:00 | 04/Jan/2023 | 16:00 | PLANNED | Requested |
| 215 | RQ115508 | OCC_202 | stuup_sd  | BAY         | 765/400 KV 1500 MVA ICT 2 AT BIKANER(PG)   | UPPTCL  | D | For annual maintenance of Bay Equipment   | 03/Jan/2023 | 10:00 | 03/Jan/2023 | 16:00 | PLANNED | Requested |
| 216 | RQ116092 | OCC_202 | cpcc3_sd  | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT ALIGARH(PG)   | POWERGR | D | For modification in Body Protection as proposed by AM Dept.   | 29/Jan/2023 | 10:00 | 29/Jan/2023 | 18:00 | PLANNED | Requested |
| 217 | RQ115763 | OCC_202 | cpcc1_sd  | TRANSFORMER | 765/400 KV 1500 MVA ICT 1 AT BIKANER(PG)   | POWERGR | D | SPARE ICT SWITCH-IN & ICT1-B PHASE OUT  | 28/Jan/2023 | 15:00 | 28/Jan/2023 | 20:00 | PLANNED | Requested |
| 218 | RQ115697 | OCC_202 | cpcc1_sd  | TRANSFORMER | 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_III(PG)   | POWERGR | D | BUS INTEGRATION WORK OF EXTENSION BAYS  | 27/Jan/2023 | 17:00 | 31/Jan/2023 | 23:00 | PLANNED | Requested |
| 219 | RQ115770 | OCC_202 | cpcc1_sd  | TRANSFORMER | 765/400 KV 1500 MVA ICT 3 AT BHADLA_2 (PG)   | POWERGR | D | For CSD Fine tune and Commissioning check with Spare ICT  | 27/Jan/2023 | 17:00 | 27/Jan/2023 | 23:00 | PLANNED | Requested |
| 220 | RQ115764 | OCC_202 | cpcc1_sd  | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT BIKANER(PG)   | POWERGR | D | SPARE ICT SWITCH-OUT & ICT2 R-PHASE IN SERVICE  | 27/Jan/2023 | 15:00 | 27/Jan/2023 | 20:00 | PLANNED | Requested |
| 221 | RQ115775 | OCC_202 | cpcc1_sd  | TRANSFORMER | 765/400 KV 800 MVA ICT 3 AT KOTESHWAR(PG)  | POWERGR | D | For CSD commissioning and fine tuning   | 27/Jan/2023 | 10:00 | 27/Jan/2023 | 18:00 | PLANNED | Requested |
| 222 | RQ116093 | OCC_202 | cpcc3_sd  | TRANSFORMER | 765/400 KV 1500 MVA ICT 1 AT ALIGARH(PG)   | POWERGR | D | For modification in Body Protection as proposed by AM Dept.   | 27/Jan/2023 | 08:00 | 27/Jan/2023 | 18:00 | PLANNED | Requested |
| 223 | RQ115774 | OCC_202 | cpcc1_sd  | TRANSFORMER | 765/400 KV 800 MVA ICT 4 AT KOTESHWAR(PG)  | POWERGR | D | For CSD commissioning and fine tuning   | 26/Jan/2023 | 10:00 | 26/Jan/2023 | 18:00 | PLANNED | Requested |
| 224 | RQ115769 | OCC_202 | cpcc1_sd  | TRANSFORMER | 765/400 KV 1500 MVA ICT 3 AT BHADLA_2 (PG)   | POWERGR | D | ICT 4 ERECTION WORK under construction work   | 25/Jan/2023 | 17:00 | 26/Jan/2023 | 23:00 | PLANNED | Requested |
| 225 | RQ115773 | OCC_202 | cpcc1_sd  | TRANSFORMER | 765/400 KV 800 MVA ICT 2 AT KOTESHWAR(PG)  | POWERGR | D | For CSD commissioning and fine tuning   | 25/Jan/2023 | 10:00 | 25/Jan/2023 | 18:00 | PLANNED | Requested |
| 226 | RQ115772 | OCC_202 | cpcc1_sd  | TRANSFORMER | 765/400 KV 800 MVA ICT 1 AT KOTESHWAR(PG)  | POWERGR | D | For CSD commissioning and fine tuning   | 24/Jan/2023 | 10:00 | 24/Jan/2023 | 18:00 | PLANNED | Requested |

|     |          |         |            |                              |  |         |   |   |             |       |             |       |  |         |           |
|-----|----------|---------|------------|------------------------------|--|---------|---|---|-------------|-------|-------------|-------|--|---------|-----------|
| 227 | RQ115694 | OCC_202 | cpcc1_sd   | TRANSFORMER                  | 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_III(PG)     | POWERGR | D | BUS INTEGRATION WORK OF EXTENSION BAYS  | 23/Jan/2023 | 17:00 | 26/Jan/2023 | 23:00 |  | PLANNED | Requested |
| 228 | RQ115695 | OCC_202 | cpcc1_sd   | TRANSFORMER                  | 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_III(PG)     | POWERGR | D | BUS INTEGRATION WORK OF EXTENSION BAYS  | 19/Jan/2023 | 17:00 | 22/Jan/2023 | 23:00 |  | PLANNED | Requested |
| 229 | RQ115696 | OCC_202 | cpcc1_sd   | TRANSFORMER                  | 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_III(PG)     | POWERGR | C | For taking out Spare unit from service and taking ICT 1 B phase unit into service for first time charging and 24 hrs on no load   | 16/Jan/2023 | 18:00 | 18/Jan/2023 | 20:00 |  | PLANNED | Requested |
| 230 | RQ115693 | OCC_202 | cpcc1_sd   | TRANSFORMER                  | 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_III(PG)     | POWERGR | D | For CSD Fine tune and Commissioning check with Spare ICT  | 16/Jan/2023 | 17:00 | 20/Jan/2023 | 23:00 |  | PLANNED | Requested |
| 231 | RQ116091 | OCC_202 | cpcc3_sd   | TRANSFORMER                  | 765/400 KV 1500 MVA ICT 1 AT LUCKNOW_2(PG)         | POWERGR | D | AMP works   | 16/Jan/2023 | 10:00 | 16/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 232 | RQ115771 | OCC_202 | cpcc1_sd   | TRANSFORMER                  | 765/400 KV 1500 MVA ICT 1 AT CHITTORGARH(PG)       | POWERGR | D | RE-TUNING OF CSD INSTALLED AT 765KV SIDE  | 16/Jan/2023 | 10:00 | 16/Jan/2023 | 12:00 |  | PLANNED | Requested |
| 233 | RQ115690 | OCC_202 | cpcc1_sd   | TRANSFORMER                  | 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_III(PG)     | POWERGR | D | For CSD Fine tune and Commissioning check with Spare ICT  | 11/Jan/2023 | 17:00 | 15/Jan/2023 | 23:00 |  | PLANNED | Requested |
| 234 | RQ115767 | OCC_202 | cpcc1_sd   | TRANSFORMER                  | 765/400 KV 1500 MVA ICT 1 AT AJMER(PG)             | POWERGR | D | BUS INTEGRATION WORK OF EXTENSION BAYS  | 11/Jan/2023 | 08:00 | 11/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 235 | RQ115766 | OCC_202 | cpcc1_sd   | TRANSFORMER                  | 765/400 KV 1500 MVA ICT 1 AT JHATIKARA(PG)         | POWERGR | D | BUS INTEGRATION WORK OF EXTENSION BAYS  | 10/Jan/2023 | 08:00 | 10/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 236 | RQ115768 | OCC_202 | cpcc1_sd   | TRANSFORMER                  | 765/400 KV 1500 MVA ICT 2 AT AJMER(PG)             | POWERGR | D | BUS INTEGRATION WORK OF EXTENSION BAYS  | 10/Jan/2023 | 08:00 | 10/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 237 | RQ116094 | OCC_202 | cpcc3_sd   | TRANSFORMER                  | 765/400 KV 1000 MVA ICT 2 AT ORAI(PG)              | POWERGR | D | Testing of backup impedance protection including actual tripping of CB, Implementation & testing for OTI & WTI Alarm & Trip revised setting etc.  | 09/Jan/2023 | 10:00 | 09/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 238 | RQ115691 | OCC_202 | cpcc1_sd   | TRANSFORMER                  | 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_III(PG)     | POWERGR | D | For CSD Fine tune and Commissioning check with Spare ICT  | 06/Jan/2023 | 17:00 | 10/Jan/2023 | 23:00 |  | PLANNED | Requested |
| 239 | RQ116578 | OCC_202 | cpcc3_sd   | TRANSFORMER                  | 765/400 KV 1500 MVA ICT 1 AT KANPUR_GIS(PG)        | POWERGR | D | New bay extension work - Interlock testing & Auxiliary spare bus - Gas Density monitor signals testing of Spare T- Isolators with ICT-1 for ICT-3 Future for commissioning of 400KV Ghatampur line-2 & ICT 3 (Future ) by M/s GE T & D Ltd. | 05/Jan/2023 | 10:00 | 05/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 240 | RQ116579 | OCC_202 | cpcc3_sd   | TRANSFORMER                  | 765/400 KV 1500 MVA ICT 2 AT KANPUR_GIS(PG)        | POWERGR | D | For AMP of 706 HV SIDE MAIN BAY and 406 IV SIDE MAIN BAY (AMP-2022-23 of Equipment)   | 03/Jan/2023 | 10:00 | 03/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 241 | RQ115777 | OCC_202 | cpcc1_sd   | TRANSFORMER                  | 765/400 KV 1500 MVA ICT 4 AT JHATIKARA(PG)         | POWERGR | D | RTV coating of bushings , 400KV ISOLATOR RETROFITMENT WORK  | 03/Jan/2023 | 08:00 | 03/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 242 | RQ115776 | OCC_202 | cpcc1_sd   | TRANSFORMER                  | 765/400 KV 1500 MVA ICT 3 AT JHATIKARA(PG)         | POWERGR | D | RTV coating of bushings , 400KV ISOLATOR RETROFITMENT WORK  | 02/Jan/2023 | 08:00 | 02/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 243 | RQ115692 | OCC_202 | cpcc1_sd   | TRANSFORMER                  | 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_III(PG)     | POWERGR | D | For CSD Fine tune and Commissioning check with Spare ICT  | 01/Jan/2023 | 17:00 | 05/Jan/2023 | 23:00 |  | PLANNED | Requested |
| 244 | RQ115778 | OCC_202 | cpcc1_sd   | TRANSFORMER                  | 765/400 KV 1500 MVA ICT 2 AT JHATIKARA(PG)         | POWERGR | D | RTV coating of bushings , 400KV ISOLATOR RETROFITMENT WORK  | 01/Jan/2023 | 08:00 | 01/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 245 | RQ115728 | OCC_202 | stuup_sd   | TRANSFORMER                  | 765/400 KV 1500 MVA ICT 2 AT AGRA FATEHBAD(UP)     | UPPTCL  | D | * For Annual Testing of ICT unit and Charging of 500MVA Spare Phase unit in place of ICT_ II R Phase.   | 17/Jan/2023 | 09:00 | 19/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 246 | RQ115611 | OCC_202 | stuup_sd   | TRANSFORMER                  | 765/400 KV 1000 MVA ICT 1 AT UNNAO(UP)             | UPPTCL  | D | * For the checking and testing of BCU relay by M/s GE T D Engineer. 29.11.2022 10:59:50 INDIA (11007758) Phone 8004918184   | 06/Jan/2023 | 09:00 | 06/Jan/2023 | 17:00 |  | PLANNED | Requested |
| 247 | RQ115488 | OCC_202 | stuup_sd   | TRANSFORMER                  | 765/220 KV 315 MVA ICT 1 AT LALITPUR(LPG)          | UPPTCL  | C | To perform Complete Transformer Overhauling   | 04/Jan/2023 | 10:00 | 19/Jan/2023 | 18:00 | LPGL Unit-3 under shutdown for ADH   | PLANNED | Requested |
| 248 | RQ116600 | OCC_202 | cpcc1_sd   | TRANSFORMER                  | 765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL)        | PKTSL   | D | FOR AMP WORK  | 03/Jan/2023 | 08:00 | 04/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 249 | RQ116491 | OCC_202 | indigrd_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KOLDAM(NT)-LUDHIANA(PG) (PKTCL) CKT-1       | PKTCL   | D | Shut Down defect Rectification work   | 31/Jan/2023 | 10:30 | 31/Jan/2023 | 16:30 | Annual Maintenance   | PLANNED | Requested |
| 250 | RQ115506 | OCC_202 | nhpcc_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV PARBATI_2(NH)-SAINI(HP) (PKTCL) CKT-1       | PKTCL   | C | installation/ Erection of GIB and its HV testing  | 01/Jan/2023 | 08:00 | 08/Jan/2023 | 18:00 | Actually shutdown is required from 21.12.2022 to 28.12.2022. Kindly approve accordingly. | PLANNED | Requested |
| 251 | RQ116268 | OCC_202 | slidchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-2       | HVPNL   | D | For providing pilot string on various towers  | 31/Jan/2023 | 10:00 | 31/Jan/2023 | 17:00 |  | PLANNED | Requested |
| 252 | RQ116267 | OCC_202 | slidchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-1       | HVPNL   | D | For providing pilot string on various towers  | 30/Jan/2023 | 10:00 | 30/Jan/2023 | 17:00 |  | PLANNED | Requested |
| 253 | RQ116266 | OCC_202 | slidchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DHANODA-DAULATABAD (HV) CKT-2               | HVPNL   | D | For half yearly mtc of line   | 29/Jan/2023 | 10:00 | 29/Jan/2023 | 17:00 |  | PLANNED | Requested |
| 254 | RQ116265 | OCC_202 | slidchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DHANODA-DAULATABAD (HV) CKT-1               | HVPNL   | D | For half yearly mtc of line   | 28/Jan/2023 | 10:00 | 28/Jan/2023 | 17:00 |  | PLANNED | Requested |
| 255 | RQ116308 | OCC_202 | slidchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DHANODA-DAULATABAD (HV) CKT-2               | HVPNL   | D | To verify BI, BO & Protection signals in SAS  | 24/Jan/2023 | 09:00 | 24/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 256 | RQ116307 | OCC_202 | slidchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DHANODA-DAULATABAD (HV) CKT-1               | HVPNL   | D | To verify BI, BO & Protection signals in SAS  | 23/Jan/2023 | 09:00 | 23/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 257 | RQ116328 | OCC_202 | slidchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-2  | HVPNL   | C | For attending gas leakage, dismantling of breaker is required   | 16/Jan/2023 | 09:00 | 17/Jan/2023 | 23:00 |  | PLANNED | Requested |
| 258 | RQ116273 | OCC_202 | slidchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-2     | HVPNL   | D | Replacement of porcelain insulator with polymer strings on daily basis  | 15/Jan/2023 | 10:00 | 27/Jan/2023 | 17:00 |  | PLANNED | Requested |
| 259 | RQ116252 | OCC_202 | slidchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-2 | HVPNL   | D | For AMP and tightening of spacer damper   | 07/Jan/2023 | 09:00 | 07/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 260 | RQ116304 | OCC_202 | slidchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-2  | HVPNL   | D | To verify BI, BO & Protection signals in SAS  | 06/Jan/2023 | 09:00 | 06/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 261 | RQ116251 | OCC_202 | slidchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-1 | HVPNL   | D | For AMP and tightening of spacer damper   | 06/Jan/2023 | 09:00 | 06/Jan/2023 | 18:00 |  | PLANNED | Requested |

|     |          |         |            |                              |   |         |   |  |             |       |             |       |  |  |         |           |
|-----|----------|---------|------------|------------------------------|---|---------|---|--|-------------|-------|-------------|-------|--|--|---------|-----------|
| 262 | RQ116303 | OCC_202 | slidchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-1 | HVPNL   | D | To verify BI, BO & Protection signals in SAS   | 05/Jan/2023 | 09:00 | 05/Jan/2023 | 18:00 |  |  | PLANNED | Requested |
| 263 | RQ116272 | OCC_202 | slidchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-1    | HVPNL   | D | Replacement of porcelain insulator with polymer strings on daily basis   | 03/Jan/2023 | 10:00 | 14/Jan/2023 | 17:00 |  |  | PLANNED | Requested |
| 264 | RQ116270 | OCC_202 | slidchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-2    | HVPNL   | D | For pre winter maintenance of line. (Shutdown was applied in Nov month but could not be approved by NRLDC due to outage of 400KV Jhajarmundra D/C  | 02/Jan/2023 | 10:00 | 02/Jan/2023 | 17:00 |  |  | PLANNED | Requested |
| 265 | RQ116269 | OCC_202 | slidchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-1    | HVPNL   | D | For pre winter maintenance of line. (Shutdown was applied in Nov month but could not be approved by NRLDC due to outage of 400KV Jhajarmundra D/C  | 01/Jan/2023 | 10:00 | 01/Jan/2023 | 17:00 |  |  | PLANNED | Requested |
| 266 | RQ115958 | OCC_202 | cpcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1         | POWERGR | D | For modifications in mechanical protection trips of Non switchable LR  | 31/Jan/2023 | 09:00 | 31/Jan/2023 | 13:00 |  |  | PLANNED | Requested |
| 267 | RQ116363 | OCC_202 | cpcc2_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV AMRITSAR-JALANDHAR (PG) CKT-2              | POWERGR | D | FOR AMP WORKS OF LINE  | 30/Jan/2023 | 10:00 | 30/Jan/2023 | 17:00 |  |  | PLANNED | Requested |
| 268 | RQ116610 | OCC_202 | cpcc3_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2            | POWERGR | D | 'AMP of line bay Equipments and line reactor alongwith relay testing   | 30/Jan/2023 | 08:00 | 30/Jan/2023 | 18:00 |  |  | PLANNED | Requested |
| 269 | RQ116604 | OCC_202 | cpcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV BHIWADI-HISSAR (PG) CKT-3                  | POWERGR | D | Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L (AP48-AP49)  | 29/Jan/2023 | 08:00 | 30/Jan/2023 | 18:00 |  |  | PLANNED | Requested |
| 270 | RQ116465 | OCC_202 | cpcc3_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR-BALLABHGARH (PG) CKT-1              | POWERGR | D | S/D required for construction of OPGW Work (Tapping to Aligarh-Kanpur GIS Line for repeater Station)   | 28/Jan/2023 | 08:00 | 28/Jan/2023 | 18:00 |  |  | PLANNED | Requested |
| 271 | RQ115959 | OCC_202 | cpcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1        | POWERGR | D | Line maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc  | 27/Jan/2023 | 08:00 | 27/Jan/2023 | 18:00 |  |  | PLANNED | Requested |
| 272 | RQ116609 | OCC_202 | cpcc3_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR_GIS-KANPUR (PG) CKT-2               | POWERGR | D | 'AMP of line bay Equipments and line reactor alongwith relay testing as per norms  | 27/Jan/2023 | 08:00 | 27/Jan/2023 | 18:00 |  |  | PLANNED | Requested |
| 273 | RQ116584 | OCC_202 | cpcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV BHIWADI-HISSAR (PG) CKT-2                  | POWERGR | D | Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L(AP113-AP114)   | 25/Jan/2023 | 08:00 | 26/Jan/2023 | 18:00 |  |  | PLANNED | Requested |
| 274 | RQ116585 | OCC_202 | cpcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV BHIWADI-HISSAR (PG) CKT-3                  | POWERGR | D | Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L(AP113-AP114)   | 25/Jan/2023 | 08:00 | 26/Jan/2023 | 18:00 |  |  | PLANNED | Requested |
| 275 | RQ115592 | OCC_202 | stuup_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV LUCKNOW(UP)-BAREILLY(PG) (PG) CKT-1        | POWERGR | D | For Upgradation of Bus-Bar Protection Panel from Electromechanical type to Numerical Type ( Connection of CT Bus-Bar Protection Core, Interconnection of Trip Relays etc.) at 400 KV Sub-Station, Sarojini Nagar, Lucknow. During the S/D, Preventive Maintenance of 400 KV Bareilly Line Bay will also be carried out at 400 kv Sub-Station, Sarojini Nagar, Lucknow  | 24/Jan/2023 | 09:00 | 24/Jan/2023 | 18:00 |  |  | PLANNED | Requested |
| 276 | RQ115591 | OCC_202 | stuup_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1       | POWERGR | D | For Upgradation of Bus-Bar Protection Panel from Electromechanical type to Numerical Type ( Connection of CT Bus-Bar Protection Core, Interconnection of Trip Relays etc.) at 400 KV Sub-Station, Sarojini Nagar, Lucknow. During the S/D, Preventive Maintenance of 400 KV Singrauli Line Bay will also be carried out at 400 kv Sub-Station, Sarojini Nagar, Lucknow | 23/Jan/2023 | 09:00 | 23/Jan/2023 | 18:00 |  |  | PLANNED | Requested |
| 277 | RQ116027 | OCC_202 | cpcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1             | POWERGR | D | Live line OPGW rectification works   | 23/Jan/2023 | 08:00 | 25/Jan/2023 | 18:00 |  | During Live line OPGW works, A/R to be kept in Non auto mode of both 400 KV Ajmer-Ajmer(rvnl) Ckt#1 & Ckt#2 from both ends as safety measures. | PLANNED | Requested |
| 278 | RQ116608 | OCC_202 | cpcc3_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR_GIS-KANPUR (PG) CKT-1               | POWERGR | D | 'AMP of line bay Equipments and line reactor alongwith relay testing as per norms  | 23/Jan/2023 | 08:00 | 23/Jan/2023 | 18:00 |  |  | PLANNED | Requested |
| 279 | RQ116462 | OCC_202 | cpcc3_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR-BALLABHGARH (PG) CKT-1              | POWERGR | D | S/D required for construction of OPGW Work (Tapping to Aligarh-Kanpur GIS Line for repeater Station)   | 21/Jan/2023 | 08:00 | 21/Jan/2023 | 18:00 |  |  | PLANNED | Requested |
| 280 | RQ116495 | OCC_202 | cpcc2_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV JALANDHAR-HAMIRPUR (PG) CKT-1              | POWERGR | D | For replacement of disc insulator with CLR polymer insulators on alternate day basis with non auto of 400KV Banala Hamirpur TL & 400KV 400KV Banala Amritsar TL  | 20/Jan/2023 | 09:00 | 28/Jan/2023 | 18:00 |  |  | PLANNED | Requested |
| 281 | RQ115947 | OCC_202 | cpcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR-BALLABHGARH (PG) CKT-1              | POWERGR | D | For taking line reactor in service.  | 19/Jan/2023 | 18:00 | 19/Jan/2023 | 19:00 |  |  | PLANNED | Requested |
| 282 | RQ115961 | OCC_202 | cpcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1    | POWERGR | D | Line maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc  | 19/Jan/2023 | 08:00 | 19/Jan/2023 | 18:00 |  | NON AUTO MODE OF 400 KV RAPP - CHITTORGATH ALSO REQUIRED   | PLANNED | Requested |
| 283 | RQ116452 | OCC_202 | slidcdv_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1      | POWERGR | D | Annual PMS testing of Circuit breaker & General maintenance as per OS Manual. Also replacement of oil & cleaning of compressor.  | 18/Jan/2023 | 11:00 | 18/Jan/2023 | 17:00 |  |  | PLANNED | Requested |
| 284 | RQ116617 | OCC_202 | cpcc3_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV FATEHPUR-KANPUR (PG) CKT-1                 | POWERGR | D | Installation of Circuit breaker with PIR at Main Bay-432 Under SS-34 package for diversion of Kanpur Allahabad and Kanpur Fatehpur I Line  | 18/Jan/2023 | 08:00 | 18/Jan/2023 | 18:00 |  |  | PLANNED | Requested |
| 285 | RQ115945 | OCC_202 | cpcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR-BALLABHGARH (PG) CKT-1              | POWERGR | D | For taking line reactor out of service.  | 17/Jan/2023 | 09:00 | 17/Jan/2023 | 10:00 |  |  | PLANNED | Requested |
| 286 | RQ115968 | OCC_202 | cpcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2             | POWERGR | D | For flashover insulator replacement work   | 17/Jan/2023 | 08:00 | 17/Jan/2023 | 18:00 |  | NON AUTO OF RAPP D - JAIPUR SOUTH  | PLANNED | Requested |
| 287 | RQ116605 | OCC_202 | cpcc3_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-1            | POWERGR | D | AMP of line bay Equipments and line reactor alongwith relay testing  | 17/Jan/2023 | 08:00 | 17/Jan/2023 | 18:00 |  |  | PLANNED | Requested |

|     |          |         |              |                              |   |         |   |  |             |       |             |       |  |         |           |
|-----|----------|---------|--------------|------------------------------|---|---------|---|--|-------------|-------|-------------|-------|--|---------|-----------|
| 288 | RQ115671 | OCC_202 | singrauli_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SINGRAULI(NT)-ANPARA(UP) (PG) CKT-1        | POWERGR | C | INTEGRATION WITH TRANSFER BREAKER  | 16/Jan/2023 | 08:00 | 17/Jan/2023 | 18:00 | SHUTDOWN IS REQUIRED   | PLANNED | Requested |
| 289 | RQ116615 | OCC_202 | cpcc3_sd     | AC TRANSMISSION LINE CIRCUIT | 400 KV ALLAHABAD-KANPUR (PG) CKT-1                | POWERGR | D | Installation of Circuit breaker without PIR at Main Bay-401 Under SS-34 package for diversion of Kanpur Allahabad and Kanpur Fatehpur I Line                 | 16/Jan/2023 | 08:00 | 16/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 290 | RQ116360 | OCC_202 | cpcc2_sd     | AC TRANSMISSION LINE CIRCUIT | 400 KV CHAMBA-JALANDHAR (PG) CKT-1                | POWERGR | C | S/D required for RAILWAY diversion work by Northern Railway for construction of Mukerian-Talwara Rail Line in Line Section 247-250 (Crossing Span 249-250)   | 15/Jan/2023 | 09:00 | 24/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 291 | RQ116361 | OCC_202 | cpcc2_sd     | AC TRANSMISSION LINE CIRCUIT | 400 KV CHAMBA-JALANDHAR (PG) CKT-2                | POWERGR | C | S/D required for RAILWAY diversion work by Northern Railway for construction of Mukerian-Talwara Rail Line in Line Section 247-250 (Crossing Span 249-250)   | 15/Jan/2023 | 09:00 | 24/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 292 | RQ116407 | OCC_202 | cpcc3_sd     | AC TRANSMISSION LINE CIRCUIT | 400 KV LUCKNOW_1-SOHAWAL (PG) CKT-1               | POWERGR | C | For tower rectification work at Loc No. 7  | 15/Jan/2023 | 08:00 | 17/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 293 | RQ116408 | OCC_202 | cpcc3_sd     | AC TRANSMISSION LINE CIRCUIT | 400 KV LUCKNOW_1-SOHAWAL (PG) CKT-2               | POWERGR | C | For tower rectification work at Loc No. 7  | 15/Jan/2023 | 08:00 | 17/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 294 | RQ116403 | OCC_202 | cpcc3_sd     | AC TRANSMISSION LINE CIRCUIT | 400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-1         | POWERGR | C | S/D required to facilitate tower rectification work at Loc No. 7 of 400 KV Sohawal-Lucknow Transmission Line   | 15/Jan/2023 | 08:00 | 17/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 295 | RQ115942 | OCC_202 | cpcc1_sd     | AC TRANSMISSION LINE CIRCUIT | 400 KV DADRINI(MURADNAGAR_2(U P)) (PG) CKT-1      | POWERGR | D | Tr line maintenance work such as Pilot insulator fixing  | 14/Jan/2023 | 08:00 | 14/Jan/2023 | 18:00 | MAY BE AVAILED IN LAST MONTH OF DEC  | PLANNED | Requested |
| 296 | RQ115951 | OCC_202 | cpcc1_sd     | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-BALLABHAGARH (PG) CKT-1               | POWERGR | D | For taking line reactor in service.  | 13/Jan/2023 | 18:00 | 13/Jan/2023 | 19:00 |  | PLANNED | Requested |
| 297 | RQ116016 | OCC_202 | cpcc1_sd     | AC TRANSMISSION LINE CIRCUIT | 400 KV BHIWADI-HISSAR (PG) CKT-1                  | POWERGR | C | Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.39/D-40/D   | 13/Jan/2023 | 08:00 | 14/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 298 | RQ115670 | OCC_202 | singrauli_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1       | POWERGR | C | INTEGRATION WITH TRANSFER BREAKER  | 13/Jan/2023 | 08:00 | 14/Jan/2023 | 18:00 | LINE UNDER SHUTDOWN IS REQUIRED  | PLANNED | Requested |
| 299 | RQ116494 | OCC_202 | cpcc3_sd     | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-BALLABHAGARH (PG) CKT-1               | POWERGR | D | Jumper replacement work  | 13/Jan/2023 | 08:00 | 13/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 300 | RQ116004 | OCC_202 | cpcc1_sd     | AC TRANSMISSION LINE CIRCUIT | 400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-2 | POWERGR | D | AMP OF LINE TERMINAL EQUIPMENTS AT CHITTORGARH(PG) END AND CHITTORGARH(RV/PNL) END   | 13/Jan/2023 | 08:00 | 13/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 301 | RQ116616 | OCC_202 | cpcc3_sd     | AC TRANSMISSION LINE CIRCUIT | 400 KV FATEHPUR-KANPUR (PG) CKT-1                 | POWERGR | D | Dis-mantling of Circuit breaker without PIR at Main Bay-432 Under SS-34 package for diversion of Kanpur Allahabad and Kanpur Fatehpur I Line                 | 13/Jan/2023 | 08:00 | 13/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 302 | RQ115943 | OCC_202 | cpcc1_sd     | AC TRANSMISSION LINE CIRCUIT | 400 KV DADRINI(MAHARANIBAGH(P G)) (PG) CKT-1      | POWERGR | D | Tr line maintenance work such as Pilot insulator fixing  | 13/Jan/2023 | 08:00 | 13/Jan/2023 | 18:00 | MAY BE AVAILED IN LAST MONTH OF DEC  | PLANNED | Requested |
| 303 | RQ116253 | OCC_202 | slidchr_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV BAHADURGARH(PG)-KABULPUR(HV) (PG) CKT-1    | POWERGR | D | AMP, Jumper tightening and oil leakage attending in CVT  | 12/Jan/2023 | 10:00 | 12/Jan/2023 | 16:00 |  | PLANNED | Requested |
| 304 | RQ116614 | OCC_202 | cpcc3_sd     | AC TRANSMISSION LINE CIRCUIT | 400 KV ALLAHABAD-KANPUR (PG) CKT-1                | POWERGR | D | Dis-mantling of Circuit breaker with PIR at Main Bay-401 Under SS-34 package for diversion of Kanpur Allahabad and Kanpur Fatehpur I Line                    | 12/Jan/2023 | 08:00 | 12/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 305 | RQ116024 | OCC_202 | cpcc1_sd     | AC TRANSMISSION LINE CIRCUIT | 400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1      | POWERGR | D | E/W to top conductor clearance rectification work in section 400-410   | 12/Jan/2023 | 08:00 | 13/Jan/2023 | 18:00 | During shutdown period, A/R to be kept in Non auto mode of 400 KV Kota-merta line from both ends as safety measures                | PLANNED | Requested |
| 306 | RQ116044 | OCC_202 | cpcc1_sd     | AC TRANSMISSION LINE CIRCUIT | 400 KV BHIWADI-GURGAON (PG) CKT-1                 | POWERGR | D | For Bay Equipments AMP   | 12/Jan/2023 | 08:00 | 12/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 307 | RQ116003 | OCC_202 | cpcc1_sd     | AC TRANSMISSION LINE CIRCUIT | 400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-1 | POWERGR | D | AMP OF LINE TERMINAL EQUIPMENTS AT CHITTORGARH(PG) END AND CHITTORGARH(RV/PNL) END   | 12/Jan/2023 | 08:00 | 12/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 308 | RQ116453 | OCC_202 | slidcv_sd    | AC TRANSMISSION LINE CIRCUIT | 400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1       | POWERGR | D | Annual PMS testing of Circuit breaker & General maintenance as per OS Manual. Also replacement of oil & cleaning of compressor.                              | 11/Jan/2023 | 11:00 | 11/Jan/2023 | 17:00 |  | PLANNED | Requested |
| 309 | RQ116256 | OCC_202 | slidchr_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1      | POWERGR | D | Bay mtc, relay testing and defect rectification  | 11/Jan/2023 | 10:00 | 11/Jan/2023 | 16:00 |  | PLANNED | Requested |
| 310 | RQ116492 | OCC_202 | cpcc2_sd     | AC TRANSMISSION LINE CIRCUIT | 400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1 | POWERGR | D | For aviation globes  | 11/Jan/2023 | 09:00 | 30/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 311 | RQ115950 | OCC_202 | cpcc1_sd     | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-BALLABHAGARH (PG) CKT-1               | POWERGR | D | For taking line reactor out of service.  | 11/Jan/2023 | 09:00 | 11/Jan/2023 | 10:00 |  | PLANNED | Requested |
| 312 | RQ116493 | OCC_202 | cpcc2_sd     | AC TRANSMISSION LINE CIRCUIT | 400 KV HAMIRPUR-PARBATI POOLING BANALA (PG) CKT-1 | POWERGR | D | For replacement of disc insulator with CLR polymer insulators on alternate day basis with non auto of 400KV Banala Amritsar TL & 400KV Hamirpur Jalandhar TL | 11/Jan/2023 | 09:00 | 30/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 313 | RQ116031 | OCC_202 | cpcc1_sd     | AC TRANSMISSION LINE CIRCUIT | 400 KV JHATIKARA-DWARKA (PG) CKT-1                | POWERGR | D | OPGW tightening Work - Non Auto reclosure mode   | 11/Jan/2023 | 08:00 | 20/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 314 | RQ116025 | OCC_202 | cpcc1_sd     | AC TRANSMISSION LINE CIRCUIT | 400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1              | POWERGR | D | Line maintenance work eg.Tightening of loose conductor VD, Corona ring, arcing horn, jumper, string Hook etc   | 11/Jan/2023 | 08:00 | 11/Jan/2023 | 18:00 | During shutdown period, A/R to be kept in Non auto mode of 400 KV Shreecement(Beawar)-merta line from both ends as safety measures | PLANNED | Requested |
| 315 | RQ115974 | OCC_202 | cpcc1_sd     | AC TRANSMISSION LINE CIRCUIT | 400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2           | POWERGR | D | GIB erection work  | 10/Jan/2023 | 17:00 | 10/Jan/2023 | 23:00 |  | PLANNED | Requested |
| 316 | RQ116257 | OCC_202 | slidchr_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV ABDULLAPUR(PG)-DEEPALPUR(JHKT) (PG) CKT-1  | POWERGR | D | Bay mtc, relay testing and defect rectification  | 10/Jan/2023 | 10:00 | 10/Jan/2023 | 16:00 |  | PLANNED | Requested |
| 317 | RQ116197 | OCC_202 | rappc_sd     | AC TRANSMISSION LINE CIRCUIT | 400 KV RAPS_(NP)-KANKROLI(PG) (PG) CKT-1          | POWERGR | D | Tan Delta Measurement of 0-513-CT-10, 0-513-CVT-2 (Kankroli line) and preventative maintenance of DS, CB and Relays  | 10/Jan/2023 | 09:00 | 10/Jan/2023 | 20:00 |  | PLANNED | Requested |
| 318 | RQ116564 | OCC_202 | cpcc1_sd     | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-BHIWADI (PG) CKT-1                    | POWERGR | C | For NHAI Diversion   | 10/Jan/2023 | 08:00 | 25/Jan/2023 | 18:00 |  | PLANNED | Requested |

|     |          |         |           |                              |   |           |   |             |       |             |       |  |           |           |
|-----|----------|---------|-----------|------------------------------|---|-----------|---|-------------|-------|-------------|-------|--|-----------|-----------|
| 319 | RQ116496 | OCC_202 | nhpccc_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV URI_2(NH)-URI_1(NH) (PG) CKT-1             | POWERGR D | Maintenance of Line equipments  | 10/Jan/2023 | 08:00 | 11/Jan/2023 | 18:00 | PLANNED  | Requested |           |
| 320 | RQ115948 | OCC_202 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR-BALLABHGARH (PG) CKT-3              | POWERGR D | For taking line reactor in service.   | 09/Jan/2023 | 18:00 | 09/Jan/2023 | 19:00 | PLANNED  | Requested |           |
| 321 | RQ115973 | OCC_202 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1           | POWERGR D | GIB erection work   | 09/Jan/2023 | 15:00 | 09/Jan/2023 | 23:00 | PLANNED  | Requested |           |
| 322 | RQ116196 | OCC_202 | rappc_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV RAPS_(NP)-KANKROLI(PG) (PG) CKT-1          | POWERGR D | Tan Delta Measurement of 0-513-CT-10, 0-513-CVT-2 (Kankroli Line) and preventative maintenance of DS, CB and Relays   | 09/Jan/2023 | 09:00 | 09/Jan/2023 | 20:00 | PLANNED  | Requested |           |
| 323 | RQ115946 | OCC_202 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR-BALLABHGARH (PG) CKT-3              | POWERGR D | For taking line reactor out of service.   | 09/Jan/2023 | 09:00 | 09/Jan/2023 | 10:00 | PLANNED  | Requested |           |
| 324 | RQ116388 | OCC_202 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV BALIA-SOHAWAL (PG) CKT-2                   | POWERGR D | AMP work  | 09/Jan/2023 | 08:00 | 09/Jan/2023 | 18:00 | PLANNED  | Requested |           |
| 325 | RQ116005 | OCC_202 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV RAPS_(NP)-CHITTORGARH(RS) (PG) CKT-1       | POWERGR D | AMP OF LINE TERMINAL EQUIPMENTS AT CHITTORGARH(PG) END AND CHITTORGARH(RVPNL) END   | 09/Jan/2023 | 08:00 | 09/Jan/2023 | 18:00 | PLANNED  | Requested |           |
| 326 | RQ115944 | OCC_202 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV HAPUR(UP)-MORADABAD(UP) (PG) CKT-1         | POWERGR D | Diversion of Hapur-Moradabad line Loc-171-173   | 09/Jan/2023 | 08:00 | 31/Jan/2023 | 18:00 | PLANNED  | Requested |           |
| 327 | RQ115643 | OCC_202 | slcdrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1     | POWERGR D | QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS  | 08/Jan/2023 | 08:00 | 08/Jan/2023 | 18:00 | PLANNED  | Requested |           |
| 328 | RQ116262 | OCC_202 | cpcc2_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV DEHRADUN-ABDULLAPUR (PG) CKT-2             | POWERGR D | For Annual Maintenance work   | 07/Jan/2023 | 10:00 | 07/Jan/2023 | 14:00 | Kindly Approve   | PLANNED   | Requested |
| 329 | RQ115645 | OCC_202 | slcdrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1              | POWERGR D | QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS  | 07/Jan/2023 | 08:00 | 07/Jan/2023 | 18:00 | PLANNED  | Requested |           |
| 330 | RQ116028 | OCC_202 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV JHATIKARA-DWARKA (PG) CKT-1                | POWERGR D | DROPPER JUMPER ISOLATOR RETROFITMENT  | 07/Jan/2023 | 08:00 | 08/Jan/2023 | 18:00 | PLANNED  | Requested |           |
| 331 | RQ116261 | OCC_202 | cpcc2_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV DEHRADUN-ABDULLAPUR (PG) CKT-1             | POWERGR D | For Annual Maintenance work   | 06/Jan/2023 | 10:00 | 06/Jan/2023 | 14:00 | Kindly Approve   | PLANNED   | Requested |
| 332 | RQ116212 | OCC_202 | rappc_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV RAPS_(NP)-KOTA(PG) (PG) CKT-1              | POWERGR D | Tan Delta measurement of 0-513-CVT-3(Kota Line) and preventative maintenance of DS  | 06/Jan/2023 | 09:00 | 06/Jan/2023 | 20:00 | PLANNED  | Requested |           |
| 333 | RQ116017 | OCC_202 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV BHIWANI-HISSAR (PG) CKT-2                  | POWERGR C | Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.34/D-35/0  | 06/Jan/2023 | 08:00 | 07/Jan/2023 | 18:00 | PLANNED  | Requested |           |
| 334 | RQ116018 | OCC_202 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV BHIWANI-HISSAR (PG) CKT-3                  | POWERGR C | Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.34/D-35/0  | 06/Jan/2023 | 08:00 | 06/Jan/2023 | 18:00 | PLANNED  | Requested |           |
| 335 | RQ116486 | OCC_202 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA(PG)-AGRA(UP) (PG) CKT-1               | POWERGR D | For replacement of CLR and resolving clearance issue  | 06/Jan/2023 | 08:00 | 06/Jan/2023 | 18:00 | PLANNED  | Requested |           |
| 336 | RQ116613 | OCC_202 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV FATEHPUR-MAINPURI (PG) CKT-2               | POWERGR D | Replacement of damage conductor at loc 604.   | 06/Jan/2023 | 08:00 | 06/Jan/2023 | 18:00 | PLANNED  | Requested |           |
| 337 | RQ115941 | OCC_202 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV HAPUR(UP)-MORADABAD(UP) (PG) CKT-1         | POWERGR D | Tr line maintenance work such as Pilot insulator fixing , C C ring , Gr ring etc  | 06/Jan/2023 | 08:00 | 06/Jan/2023 | 18:00 | MAY BE AVAILED IN LAST MONTH OF DEC  | PLANNED   | Requested |
| 338 | RQ116488 | OCC_202 | cpcc2_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1 | POWERGR D | Line is strung on multi circuit tower having 400kV Banala - Hamirpur & 400kV Banala-Parbati-3 on one side & 400kV Banala - Amritsar & 400kV Banala Koldam on other side. SD of Lines required on alternate day basis for replacement of disc insulator with CLR polymer insulators with non auto of 400kV Banala-Koldam and 400kV Banala-Amritsar TL. | 05/Jan/2023 | 09:00 | 08/Jan/2023 | 18:00 | SD of Lines required on alternate day basis for replacement of disc insulator with CLR polymer insulators with non auto of 400kV Banala-Koldam and 400kV Banala-Amritsar TL. | PLANNED   | Requested |
| 339 | RQ116485 | OCC_202 | cpcc2_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV HAMIRPUR-PARBATI POOLING BANALA (PG) CKT-1 | POWERGR D | Line is strung on multi circuit tower having 400kV Banala - Hamirpur & 400kV Banala-Parbati-3 on one side & 400kV Banala - Amritsar & 400kV Banala Koldam on other side. SD of Lines required on alternate day basis for replacement of disc insulator with CLR polymer insulators with non auto of 400kV Banala-Koldam and 400kV Banala-Amritsar TL. | 05/Jan/2023 | 09:00 | 08/Jan/2023 | 18:00 | SD of Lines required on alternate day basis for replacement of disc insulator with CLR polymer insulators with non auto of 400kV Banala-Koldam and 400kV Banala-Amritsar TL. | PLANNED   | Requested |
| 340 | RQ116619 | OCC_202 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR(PG)-PANKI(UP) (PG) CKT-1            | POWERGR C | Overhauling of pneumatic drive mechanism of ABB make CB for 400 KV kanpur Panki 1 Line at Panki UPPTCL end  | 05/Jan/2023 | 08:00 | 07/Jan/2023 | 18:00 | In case of non-availability of TBC bay at UPPTCL Panki end.  | PLANNED   | Requested |
| 341 | RQ115960 | OCC_202 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV BHINMAL-KANKROLI (PG) CKT-1                | POWERGR D | Line maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc   | 05/Jan/2023 | 08:00 | 05/Jan/2023 | 18:00 | PLANNED  | Requested |           |
| 342 | RQ116209 | OCC_202 | rappc_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV RAPS_(NP)-CHITTORGARH(RS) (PG) CKT-1       | POWERGR D | Tan delta measurement of 0-513-CT-5 & 0-513-CVT-1 and preventative maintenance of DS, CB & DS.  | 04/Jan/2023 | 09:00 | 04/Jan/2023 | 20:00 | PLANNED  | Requested |           |
| 343 | RQ116006 | OCC_202 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1      | POWERGR D | Modification of terminal connector for attending the repeated hotspot of line isolator AT BAWANA  | 04/Jan/2023 | 08:00 | 04/Jan/2023 | 18:00 | PLANNED  | Requested |           |
| 344 | RQ116026 | OCC_202 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV JAIPUR SOUTH-BASSI (PG) CKT-1              | POWERGR D | Line maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc   | 04/Jan/2023 | 08:00 | 05/Jan/2023 | 18:00 | PLANNED  | Requested |           |
| 345 | RQ116208 | OCC_202 | rappc_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV RAPS_(NP)-CHITTORGARH(RS) (PG) CKT-1       | POWERGR D | Tan delta measurement of 0-513-CT-3, 0-513-CT-4 and preventative maintenance of DS.   | 03/Jan/2023 | 09:00 | 03/Jan/2023 | 20:00 | PLANNED  | Requested |           |
| 346 | RQ116618 | OCC_202 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-2          | POWERGR D | AMP Work at NTPC Auraiya end  | 03/Jan/2023 | 08:00 | 03/Jan/2023 | 18:00 | PLANNED  | Requested |           |
| 347 | RQ116023 | OCC_202 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV BHIWANI-HISSAR (PG) CKT-3                  | POWERGR D | AMP OF LINE TERMINAL EQUIPMENTS AT HISSAR END   | 03/Jan/2023 | 08:00 | 03/Jan/2023 | 18:00 | PLANNED  | Requested |           |
| 348 | RQ116036 | OCC_202 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1          | POWERGR D | FOR COMMISSIONING OF BYPASS ARRANGEMENT OF 400KV BBMB BHIWANI TO FATEHABAD LINE VIA HISSAR BYPASS   | 02/Jan/2023 | 08:00 | 02/Jan/2023 | 18:00 | PLANNED  | Requested |           |

|     |          |         |            |                              |  |         |   |  |             |       |             |       |  |  |         |           |
|-----|----------|---------|------------|------------------------------|--|---------|---|--|-------------|-------|-------------|-------|--|--|---------|-----------|
| 349 | RQ116034 | OCC_202 | cpcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV FATEHABAD-HISSAR (PG) CKT-1                 | POWERGR | D | FOR COMMISSIONING OF BYPASS ARRANGEMENT OF 400KV BBMB BHIWANI TO FATEHABAD LINE VIA HISAR BYPASS   | 02/Jan/2023 | 08:00 | 02/Jan/2023 | 18:00 |  |  | PLANNED | Requested |
| 350 | RQ116475 | OCC_202 | cpcc3_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV BAREILLY(PG)-MORADABAD(UP) (PG) CKT-2       | POWERGR | D | For LILO arrangement/tapping at 765/400/220 KV GIS Rampur S/S  | 02/Jan/2023 | 08:00 | 02/Jan/2023 | 18:00 |  |  | PLANNED | Requested |
| 351 | RQ115949 | OCC_202 | cpcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-BALLABHGARH (PG) CKT-1                 | POWERGR | D | Tr line maintenance work such as Pilot insulator fixing , CC ring , Gr ring etc  | 01/Jan/2023 | 10:00 | 01/Jan/2023 | 18:00 | MAY BE AVAILED IN LAST MONTH OF DEC                              |  | PLANNED | Requested |
| 352 | RQ116334 | OCC_202 | cpcc2_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2       | POWERGR | C | "400KV Dulhasti Kishenpur Line 2 at present has towers constructed for D/C Line but at present stringing has been done for one circuit only. Now stringing of 2nd circuit is being executed for evacuation of Power from Pakaldul HEP in Chenab Valley HEP's approved in 2nd meeting of NR SCT." | 01/Jan/2023 | 09:00 | 31/Jan/2023 | 18:00 |  |  | PLANNED | Requested |
| 353 | RQ116429 | OCC_202 | cpcc3_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR-BALLABHGARH (PG) CKT-1               | POWERGR | D | A/R into non auto mode for Live Line OPGW Work   | 01/Jan/2023 | 08:00 | 31/Jan/2023 | 18:00 |  |  | PLANNED | Requested |
| 354 | RQ115953 | OCC_202 | cpcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV BALLABHGARH(PG)-NAWADA(HV) (PG) CKT-1       | POWERGR | C | For NHAI Diversion work  | 01/Jan/2023 | 08:00 | 15/Jan/2023 | 18:00 |  |  | PLANNED | Requested |
| 355 | RQ116565 | OCC_202 | cpcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-BHIWADI (PG) CKT-2                     | POWERGR | C | For NHAI Diversion   | 01/Jan/2023 | 08:00 | 31/Jan/2023 | 18:00 |  |  | PLANNED | Requested |
| 356 | RQ116591 | OCC_202 | cpcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV NEEMRANA-MANESAR (PG) CKT-2                 | POWERGR | D | Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L(AP86-AP87)   | 01/Jan/2023 | 08:00 | 03/Jan/2023 | 18:00 |  |  | PLANNED | Requested |
| 357 | RQ116590 | OCC_202 | cpcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV NEEMRANA-MANESAR (PG) CKT-1                 | POWERGR | D | Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L(AP86-AP87)   | 01/Jan/2023 | 08:00 | 03/Jan/2023 | 18:00 |  |  | PLANNED | Requested |
| 358 | RQ116472 | OCC_202 | cpcc3_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV BAREILLY(PG)-MORADABAD(UP) (PG) CKT-2       | POWERGR | C | Actual S/D required from 22.12.22 to 24.12.22 for tower erection work under construction LILO of 400 KV Bareilly-Moradabad Line at 765/400/220 KV GIS Rampur S/S to avoid induction.   | 01/Jan/2023 | 08:00 | 03/Jan/2023 | 18:00 |  |  | PLANNED | Requested |
| 359 | RQ116035 | OCC_202 | cpcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV MOGA-HISSAR (PG) CKT-1                      | POWERGR | D | FOR COMMISSIONING OF BYPASS ARRANGEMENT OF 400KV PG BHIWANI-1 MOGA-1 LINE VIA BYPASS ARRANGEMENT AT HISAR SS   | 01/Jan/2023 | 08:00 | 01/Jan/2023 | 18:00 |  |  | PLANNED | Requested |
| 360 | RQ116037 | OCC_202 | cpcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV BHIWANI-HISSAR (PG) CKT-1                   | POWERGR | D | FOR COMMISSIONING OF BYPASS ARRANGEMENT OF 400KV PG BHIWANI-1 MOGA-1 LINE VIA BYPASS ARRANGEMENT AT HISAR SS   | 01/Jan/2023 | 08:00 | 01/Jan/2023 | 18:00 |  |  | PLANNED | Requested |
| 361 | RQ115765 | OCC_202 | cpcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-SIKAR (PG) CKT-1                       | POWERGR | D | Line maintenance work.   | 01/Jan/2023 | 08:00 | 01/Jan/2023 | 18:00 | Kindly approve for 26.12.2022                                    |  | PLANNED | Requested |
| 362 | RQ116433 | OCC_202 | cpcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR-BALLABHGARH (PG) CKT-1               | POWERGR | D | OPGW works in river crossing span , under Project Head (Reliable communication scheme of ULDC works).  | 01/Jan/2023 | 08:00 | 01/Jan/2023 | 18:00 | MAY BE AVAILED IN LAST MONTH OF DEC                              |  | PLANNED | Requested |
| 363 | RQ116371 | OCC_202 | cpcc2_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV NALLAGARH(PG)-KOLDAM(MT) (PG) CKT-1         | POWERGR | D | Non auto Mode required for Additional Earthing at Tower No 21,40,54,68,82.   | 01/Jan/2023 | 08:00 | 15/Jan/2023 | 18:00 | Non Shutdown activity  |  | PLANNED | Requested |
| 364 | RQ116562 | OCC_202 | cpcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV MOGA-HISSAR (PG) CKT-1                      | POWERGR | D | TO ATTEND R PHASE 400KV HISAR-MOGA 1 LINE CVT OIL SEAPAGE AT HISAR END   | 01/Jan/2023 | 08:00 | 01/Jan/2023 | 18:00 |  |  | PLANNED | Requested |
| 365 | RQ115514 | OCC_202 | cpcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV BASSI-BHIWADI (PG) CKT-1                    | POWERGR | D | For Over Head Crossing of 765 KV D/C (Hexa) Sikar-Aligarh Transmission line(Under Construction)  | 01/Jan/2023 | 08:00 | 02/Jan/2023 | 18:00 | only non auto mode. Kindly approve from 20.12.2022 to 22.12.2022 |  | PLANNED | Requested |
| 366 | RQ115512 | OCC_202 | cpcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR-BALLABHGARH (PG) CKT-1               | POWERGR | D | For Over Head Crossing of 765 KV D/C (Hexa) Sikar-Aligarh Transmission line(Under Construction)  | 01/Jan/2023 | 08:00 | 03/Jan/2023 | 18:00 | Only for Non auto .Kindly approve from 15.12.2022 to 17.12.2022  |  | PLANNED | Requested |
| 367 | RQ115515 | OCC_202 | cpcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-BHIWADI (PG) CKT-1                     | POWERGR | D | For Over Head Crossing of 765 KV D/C (Hexa) Sikar-Aligarh Transmission line(Under Construction)  | 01/Jan/2023 | 08:00 | 03/Jan/2023 | 18:00 | only non auto mode. Kindly approve from 24.12.2022 to 27.12.2022 |  | PLANNED | Requested |
| 368 | RQ115516 | OCC_202 | cpcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-BHIWADI (PG) CKT-2                     | POWERGR | D | For Over Head Crossing of 765 KV D/C (Hexa) Sikar-Aligarh Transmission line(Under Construction)  | 01/Jan/2023 | 08:00 | 03/Jan/2023 | 18:00 | only non auto mode. Kindly approve from 24.12.2022 to 27.12.2022 |  | PLANNED | Requested |
| 369 | RQ116434 | OCC_202 | cpcc2_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV CHAMBA-JALANDHAR (PG) CKT-1                 | POWERGR | D | LIVE LINE OPGW INSTALLATION WORK (Relay setting for TX line must be in NON AUTO MODE during OPGW installation work )   | 01/Jan/2023 | 07:00 | 31/Jan/2023 | 18:00 | Non Shutdown activity  |  | PLANNED | Requested |
| 370 | RQ116435 | OCC_202 | cpcc2_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV CHAMBA-JALANDHAR (PG) CKT-2                 | POWERGR | D | LIVE LINE OPGW INSTALLATION WORK (Relay setting for TX line must be in NON AUTO MODE during OPGW installation work )   | 01/Jan/2023 | 07:00 | 31/Jan/2023 | 18:00 | Non Shutdown activity  |  | PLANNED | Requested |
| 371 | RQ116386 | OCC_202 | slidcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-2           | PSCL    | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning  | 31/Jan/2023 | 08:00 | 31/Jan/2023 | 18:00 |  |  | PLANNED | Requested |
| 372 | RQ116385 | OCC_202 | slidcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-1           | PSCL    | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning  | 27/Jan/2023 | 08:00 | 27/Jan/2023 | 18:00 |  |  | PLANNED | Requested |
| 373 | RQ116645 | OCC_202 | slidcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1 | PSCL    | D | Installation of meters for Implementation of SAMAST Scheme in Punjab   | 27/Jan/2023 | 08:00 | 27/Jan/2023 | 18:00 |  |  | PLANNED | Requested |
| 374 | RQ116643 | OCC_202 | slidcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-1  | PSCL    | D | Installation of meters for Implementation of SAMAST Scheme in Punjab   | 27/Jan/2023 | 08:00 | 27/Jan/2023 | 18:00 |  |  | PLANNED | Requested |
| 375 | RQ116642 | OCC_202 | slidcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-1  | PSCL    | D | Installation of meters for Implementation of SAMAST Scheme in Punjab   | 27/Jan/2023 | 08:00 | 27/Jan/2023 | 18:00 |  |  | PLANNED | Requested |
| 376 | RQ116640 | OCC_202 | slidcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-1    | PSCL    | D | Installation of meters for Implementation of SAMAST Scheme in Punjab   | 27/Jan/2023 | 08:00 | 27/Jan/2023 | 18:00 |  |  | PLANNED | Requested |
| 377 | RQ116644 | OCC_202 | slidcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-2  | PSCL    | D | Installation of meters for Implementation of SAMAST Scheme in Punjab   | 27/Jan/2023 | 08:00 | 27/Jan/2023 | 18:00 |  |  | PLANNED | Requested |
| 378 | RQ116641 | OCC_202 | slidcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-2    | PSCL    | D | Installation of meters for Implementation of SAMAST Scheme in Punjab   | 27/Jan/2023 | 08:00 | 27/Jan/2023 | 18:00 |  |  | PLANNED | Requested |

|     |          |         |            |                              |   |        |   |   |             |       |             |       |  |  |         |           |
|-----|----------|---------|------------|------------------------------|---|--------|---|---|-------------|-------|-------------|-------|--|--|---------|-----------|
| 379 | RQ116625 | OCC_202 | slidcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2     | PSSTCL | D | Installation of meters for Implementation of SAMAST Scheme in Punjab  | 23/Jan/2023 | 11:30 | 23/Jan/2023 | 12:30 |  |  | PLANNED | Requested |
| 380 | RQ116624 | OCC_202 | slidcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1     | PSSTCL | D | Installation of meters for Implementation of SAMAST Scheme in Punjab  | 23/Jan/2023 | 11:00 | 23/Jan/2023 | 12:00 |  |  | PLANNED | Requested |
| 381 | RQ115598 | OCC_202 | slidcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAJPURA-DHURI (PS) CKT-2                     | PSSTCL | D | Protection Testing  | 23/Jan/2023 | 08:00 | 23/Jan/2023 | 18:00 |  |  | PLANNED | Requested |
| 382 | RQ116421 | OCC_202 | slidcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1             | PSSTCL | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning                                       | 23/Jan/2023 | 08:00 | 23/Jan/2023 | 18:00 |  |  | PLANNED | Requested |
| 383 | RQ116647 | OCC_202 | slidcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAJPURA-DHURI (PS) CKT-2                     | PSSTCL | D | Installation of meters for Implementation of SAMAST Scheme in Punjab  | 23/Jan/2023 | 08:00 | 23/Jan/2023 | 18:00 |  |  | PLANNED | Requested |
| 384 | RQ116646 | OCC_202 | slidcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAJPURA-DHURI (PS) CKT-1                     | PSSTCL | D | Installation of meters for Implementation of SAMAST Scheme in Punjab  | 23/Jan/2023 | 08:00 | 23/Jan/2023 | 18:00 |  |  | PLANNED | Requested |
| 385 | RQ116392 | OCC_202 | slidcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AMRITSAR(PG)-MAKHU(PS) (PS) CKT-1            | PSSTCL | D | For Jumper Tightening, and tree cutting From Tower No.101 to 130  | 23/Jan/2023 | 08:00 | 23/Jan/2023 | 18:00 |  |  | PLANNED | Requested |
| 386 | RQ115600 | OCC_202 | slidcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2     | PSSTCL | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning                                       | 20/Jan/2023 | 08:00 | 20/Jan/2023 | 18:00 |  |  | PLANNED | Requested |
| 387 | RQ115605 | OCC_202 | slidcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-1   | PSSTCL | D | For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming  | 17/Jan/2023 | 08:00 | 17/Jan/2023 | 18:00 |  |  | PLANNED | Requested |
| 388 | RQ115599 | OCC_202 | slidcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1     | PSSTCL | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning                                       | 16/Jan/2023 | 08:00 | 16/Jan/2023 | 18:00 |  |  | PLANNED | Requested |
| 389 | RQ115601 | OCC_202 | slidcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-1     | PSSTCL | D | Jumper Checking /Tightning of dead end towers and tree trimming etc. & Protection Testing                           | 16/Jan/2023 | 08:00 | 18/Jan/2023 | 18:00 |  |  | PLANNED | Requested |
| 390 | RQ116383 | OCC_202 | slidcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AMRITSAR(PG)-MAKSHU(PS) (PS) CKT-1           | PSSTCL | D | For Jumper Tightening, and tree cutting From Tower No. 77 to 100  | 16/Jan/2023 | 08:00 | 16/Jan/2023 | 18:00 |  |  | PLANNED | Requested |
| 391 | RQ115604 | OCC_202 | slidcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-1   | PSSTCL | D | For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming  | 12/Jan/2023 | 08:00 | 12/Jan/2023 | 18:00 |  |  | PLANNED | Requested |
| 392 | RQ115596 | OCC_202 | slidcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2     | PSSTCL | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning                                       | 11/Jan/2023 | 08:00 | 11/Jan/2023 | 18:00 |  |  | PLANNED | Requested |
| 393 | RQ116394 | OCC_202 | slidcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AMRITSAR(PG)-MAKSHU(PS) (PS) CKT-2           | PSSTCL | D | For Jumper Tightening, and tree cutting From Tower No. 131 to 160   | 11/Jan/2023 | 08:00 | 11/Jan/2023 | 18:00 |  |  | PLANNED | Requested |
| 394 | RQ115603 | OCC_202 | slidcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-1   | PSSTCL | D | For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming  | 10/Jan/2023 | 08:00 | 10/Jan/2023 | 18:00 |  |  | PLANNED | Requested |
| 395 | RQ115595 | OCC_202 | slidcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1     | PSSTCL | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning                                       | 09/Jan/2023 | 08:00 | 09/Jan/2023 | 18:00 |  |  | PLANNED | Requested |
| 396 | RQ115602 | OCC_202 | slidcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-2     | PSSTCL | D | Jumper Checking /Tightning of dead end towers and tree trimming etc. & Protection Testing                           | 09/Jan/2023 | 08:00 | 11/Jan/2023 | 18:00 |  |  | PLANNED | Requested |
| 397 | RQ116393 | OCC_202 | slidcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AMRITSAR(PG)-MAKHU(PS) (PS) CKT-2            | PSSTCL | D | For Jumper Tightening, and tree cutting From Tower No. 101 to 130   | 09/Jan/2023 | 08:00 | 09/Jan/2023 | 18:00 |  |  | PLANNED | Requested |
| 398 | RQ116380 | OCC_202 | slidcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1  | PSSTCL | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning                                       | 06/Jan/2023 | 08:00 | 06/Jan/2023 | 18:00 |  |  | PLANNED | Requested |
| 399 | RQ116379 | OCC_202 | slidcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1  | PSSTCL | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning                                       | 02/Jan/2023 | 08:00 | 02/Jan/2023 | 18:00 |  |  | PLANNED | Requested |
| 400 | RQ115597 | OCC_202 | slidcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAJPURA-DHURI (PS) CKT-1                     | PSSTCL | D | Jumper Checking /Tightning of dead end towers and tree trimming etc.  | 02/Jan/2023 | 08:00 | 04/Jan/2023 | 18:00 |  |  | PLANNED | Requested |
| 401 | RQ116384 | OCC_202 | slidcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AMRITSAR(PG)-MAKHU(PS) (PS) CKT-2            | PSSTCL | D | For Jumper Tightening, and tree cutting From Tower No. 77 to 100  | 02/Jan/2023 | 08:00 | 02/Jan/2023 | 18:00 |  |  | PLANNED | Requested |
| 402 | RQ115593 | OCC_202 | slidcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2     | PSSTCL | D | OPGW Work - Non Auto reclosure mode   | 01/Jan/2023 | 06:00 | 31/Jan/2023 | 18:00 |  |  | PLANNED | Requested |
| 403 | RQ115632 | OCC_202 | slidcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ANTA(RS)-KOTA(PG) (RS) CKT-1                 | RRVPNL | D | Half Yearly and Quarterly Maintenance   | 31/Jan/2023 | 08:00 | 31/Jan/2023 | 18:00 |  |  | PLANNED | Requested |
| 404 | RQ115663 | OCC_202 | slidcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SURATGARH SCTPS(RVUN)-BIKANER(RS) (RS) CKT-1 | RRVPNL | D | Annual Outage works (Hardware Correction & Spacer Correction)   | 31/Jan/2023 | 08:00 | 31/Jan/2023 | 18:00 |  |  | PLANNED | Requested |
| 405 | RQ115635 | OCC_202 | slidcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ANTA-CHHABRA (RS) CKT-1                      | RRVPNL | D | Half Yearly and Quarterly Maintenance   | 30/Jan/2023 | 08:00 | 30/Jan/2023 | 18:00 |  |  | PLANNED | Requested |
| 406 | RQ115630 | OCC_202 | slidcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1           | RRVPNL | D | Half Yearly maintenance work of associated equipments of 400 KV Ajmer-Deedwana Line & Bay (406)                     | 23/Jan/2023 | 08:00 | 23/Jan/2023 | 18:00 |  |  | PLANNED | Requested |
| 407 | RQ115664 | OCC_202 | slidcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ANTA-CHHABRA SCTPS (RS) CKT-1                | RRVPNL | D | Half Yearly and Quarterly Maintenance   | 20/Jan/2023 | 08:00 | 20/Jan/2023 | 18:00 |  |  | PLANNED | Requested |
| 408 | RQ115654 | OCC_202 | slidcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AJMER-BHILWARA (RS) CKT-2                    | RRVPNL | D | maintenance work of associated equipments at both end   | 20/Jan/2023 | 08:00 | 20/Jan/2023 | 18:00 |  |  | PLANNED | Requested |
| 409 | RQ115660 | OCC_202 | slidcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1    | RRVPNL | C | 1. Calibration of line metering CTs and Energy meters.<br>2. Annual maintenance and testing of Line/Bay equipments. | 20/Jan/2023 | 08:00 | 21/Jan/2023 | 18:00 |  |  | PLANNED | Requested |
| 410 | RQ115657 | OCC_202 | slidcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ANTA-KALISINDH (RS) CKT-1                    | RRVPNL | D | Half Yearly and Quarterly Maintenance   | 19/Jan/2023 | 08:00 | 19/Jan/2023 | 18:00 |  |  | PLANNED | Requested |
| 411 | RQ115653 | OCC_202 | slidcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AJMER-BHILWARA (RS) CKT-1                    | RRVPNL | D | maintenance work of associated equipments at both end   | 19/Jan/2023 | 08:00 | 19/Jan/2023 | 18:00 |  |  | PLANNED | Requested |

|     |          |         |            |                              |   |         |   |  |             |       |             |       |                                     |           |           |
|-----|----------|---------|------------|------------------------------|---|---------|---|--|-------------|-------|-------------|-------|-------------------------------------|-----------|-----------|
| 412 | RQ115639 | OCC_202 | sliders_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHILWARA-CHITTORGARH (RS) CKT-2                | RRVPNL  | D | 1. Yearly maintenance work of associated equipments of 400 kv Bhilwara -Chitor Ckt-2 Line & Bay (4152B) & TIE bay 400 kv Bhilwara -Chitor Ckt-1 (4152T) 2.Carrier protection wiring and testing as desired by PLC wing.  | 18/Jan/2023 | 08:00 | 18/Jan/2023 | 18:00 | PLANNED                             | Requested |           |
| 413 | RQ115656 | OCC_202 | sliders_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2           | RRVPNL  | C | Maintenance at both end.1. Calibration of line metering CT's and Energy meters. 2. Annual maintenance and testing of Line/Bay equipments.  | 18/Jan/2023 | 08:00 | 19/Jan/2023 | 18:00 | PLANNED                             | Requested |           |
| 414 | RQ115638 | OCC_202 | sliders_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHILWARA-CHITTORGARH (RS) CKT-1                | RRVPNL  | D | Yearly maintenance work of associated equipments of 400 kv Bhilwara -Chitor Ckt-1 Line & Bay (4252B) & TIE bay 400 kv Bhilwara -Chitor Ckt-1 Line (4252T)  | 17/Jan/2023 | 08:00 | 17/Jan/2023 | 18:00 | PLANNED                             | Requested |           |
| 415 | RQ115658 | OCC_202 | sliders_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BIKANER-BHADLA (RS) CKT-1                      | RRVPNL  | C | As per patrolling report of M/s Ramelex Pvt Ltd Pune for the M/o Nov-2022 Jumper Nut Bolt Missing, Loosening, Need to be Tightened at various Locations  | 16/Jan/2023 | 08:00 | 22/Jan/2023 | 18:00 | PLANNED                             | Requested |           |
| 416 | RQ115655 | OCC_202 | sliders_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1           | RRVPNL  | C | Maintenance at both end.1. Calibration of line metering CT's and Energy meters. 2. Annual maintenance and testing of Line/Bay equipments.  | 16/Jan/2023 | 08:00 | 17/Jan/2023 | 18:00 | PLANNED                             | Requested |           |
| 417 | RQ115970 | OCC_202 | cpcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV BIKANER(RS)-SIKAR(PG) (RS) CKT-2               | RRVPNL  | D | FOR LINE BAY AND PROTECTION TESTING OF LINE  | 11/Jan/2023 | 08:00 | 11/Jan/2023 | 18:00 | PLANNED                             | Requested |           |
| 418 | RQ115969 | OCC_202 | cpcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV BIKANER(RS)-SIKAR(PG) (RS) CKT-1               | RRVPNL  | D | FOR LINE BAY AND PROTECTION TESTING OF LINE  | 10/Jan/2023 | 08:00 | 10/Jan/2023 | 18:00 | PLANNED                             | Requested |           |
| 419 | RQ115636 | OCC_202 | sliders_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHADLA-JODHPUR (RS) CKT-1                      | RRVPNL  | C | As per patrolling report of M/s Ramelex Pvt Ltd Pune for the M/o Nov -2022 Jumper Nut Bolt Missing, Loosening, Need to be Tightened at various Locations   | 09/Jan/2023 | 08:00 | 15/Jan/2023 | 18:00 | PLANNED                             | Requested |           |
| 420 | RQ115637 | OCC_202 | sliders_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHADLA-MERTA (RS) CKT-1                        | RRVPNL  | C | As per patrolling report of M/s Ramelex Pvt Ltd Pune for the M/o Nov -2022 Jumper Nut Bolt Missing, Loosening, Need to be Tightened at various Locations   | 09/Jan/2023 | 08:00 | 15/Jan/2023 | 18:00 | PLANNED                             | Requested |           |
| 421 | RQ115631 | OCC_202 | sliders_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHADLA-RAMGARH (RS) CKT-2                      | RRVPNL  | D | Tie CB Maintenance work at 400KV GSS Bhadla  | 06/Jan/2023 | 16:00 | 07/Jan/2023 | 22:00 | PLANNED                             | Requested |           |
| 422 | RQ115659 | OCC_202 | sliders_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BIKANER-MERTA (RS) CKT-1                       | RRVPNL  | D | QUARTERLY MAINT. WORK OF BAY & EQUIPMENTS  | 05/Jan/2023 | 08:00 | 05/Jan/2023 | 18:00 | PLANNED                             | Requested |           |
| 423 | RQ115569 | OCC_202 | stuup_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV UNNAO-LUCKNOW (UP) CKT-1                       | UPPTCL  | D | For Upgradation of Bus-Bar Protection Panel from Electromechanical type to Numerical Type ( Connection of CT Bus-Bar Protection Core, Interconnection of Trip Relays etc.) at 400 KV Sub-Station, Sarojini Nagar, Lucknow. During the S/D, Preventive Maintenance of 400 KV Unnao Line Bay & Overhauling of 400 KV Circuit Breaker (by M/S CGL Engineer OEM) will also be carried out at 400 kv Sub-Station, Sarojini Nagar, Lucknow | 28/Jan/2023 | 09:00 | 28/Jan/2023 | 18:00 | PLANNED                             | Requested |           |
| 424 | RQ116474 | OCC_202 | slidcup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV GR.NOIDA_2(UPC)-GR.NOIDA(UPC) (UP) CKT-2       | UPPTCL  | D | For Disc Cleaning  | 12/Jan/2023 | 08:00 | 13/Jan/2023 | 17:00 | PLANNED                             | Requested |           |
| 425 | RQ116473 | OCC_202 | slidcup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV GR.NOIDA_2(UPC)-GR.NOIDA(UPC) (UP) CKT-1       | UPPTCL  | D | For Disc Cleaning  | 09/Jan/2023 | 08:00 | 10/Jan/2023 | 17:00 | PLANNED                             | Requested |           |
| 426 | RQ115475 | OCC_202 | stuup_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV FIROZABAD(PJFTL)-JAWAHARPUR_TPS(UP) (UP) CKT-2 | UPPTCL  | D | For Insulator replacement  | 05/Jan/2023 | 08:00 | 05/Jan/2023 | 18:00 | PLANNED                             | Requested |           |
| 427 | RQ116589 | OCC_202 | cpcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-2          | GPTL    | D | Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L(AP71A-AP71B)   | 28/Jan/2023 | 08:00 | 29/Jan/2023 | 18:00 | PLANNED                             | Requested |           |
| 428 | RQ116588 | OCC_202 | cpcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-1          | GPTL    | D | Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L(AP71A-AP71B)   | 28/Jan/2023 | 08:00 | 29/Jan/2023 | 18:00 | PLANNED                             | Requested |           |
| 429 | RQ116306 | OCC_202 | slidchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-2          | GPTL    | D | To verify BI, BO & Protection signals in SAS   | 28/Jan/2023 | 08:00 | 28/Jan/2023 | 17:00 | PLANNED                             | Requested |           |
| 430 | RQ116305 | OCC_202 | slidchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-1          | GPTL    | D | To verify BI, BO & Protection signals in SAS   | 27/Jan/2023 | 09:00 | 27/Jan/2023 | 18:00 | PLANNED                             | Requested |           |
| 431 | RQ115584 | OCC_202 | stuup_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV LUCKNOW_1(PG)-LUCKNOW(UP) (PG) CKT-1           | POWERGR | D | For Upgradation of Bus-Bar Protection Panel from Electromechanical type to Numerical Type ( Connection of CT Bus-Bar Protection Core, Interconnection of Trip Relays etc.) at 400 KV Sub-Station, Sarojini Nagar, Lucknow. During the S/D, Preventive Maintenance of 400 KV Lucknow(PG) Line Bay will also be carried out at 400 kv Sub-Station, Sarojini Nagar, Lucknow   | 25/Jan/2023 | 09:00 | 25/Jan/2023 | 18:00 | PLANNED                             | Requested |           |
| 432 | RQ116404 | OCC_202 | cpcc3_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-2             | POWERGR | C | S/D required to facilitate tower rectification work at Loc No. 7 of 400 KV Sohawal-Lucknow Transmission Line   | 15/Jan/2023 | 08:00 | 17/Jan/2023 | 18:00 | PLANNED                             | Requested |           |
| 433 | RQ116387 | OCC_202 | cpcc3_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV MAU(UP)-RASRA (UP) (PG) CKT-1                  | POWERGR | D | AMP of Line bay equipment  | 07/Jan/2023 | 08:00 | 07/Jan/2023 | 18:00 | PLANNED                             | Requested |           |
| 434 | RQ116249 | OCC_202 | slidchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV GR.NOIDA(UPC)-NAWADA(HV) (PG) CKT-1            | POWERGR | D | For configuration of BCU to make Auto-Recluser functional  | 05/Jan/2023 | 10:00 | 05/Jan/2023 | 14:00 | PLANNED                             | Requested |           |
| 435 | RQ115952 | OCC_202 | cpcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV GR.NOIDA(UPC)-NAWADA(HV) (PG) CKT-1            | POWERGR | D | for replacement of R phase flashed CLR Insulator at T. No. 91  | 01/Jan/2023 | 09:00 | 01/Jan/2023 | 14:00 | MAY BE AVAILED IN LAST MONTH OF DEC | PLANNED   | Requested |



|     |          |         |            |                              |   |          |   |   |             |       |             |       |   |           |           |
|-----|----------|---------|------------|------------------------------|---|----------|---|---|-------------|-------|-------------|-------|---|-----------|-----------|
| 436 | RQ116574 | OCC_202 | cpecc1_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-1                 | PKTSL    | D | Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L (AP4-AP4A)  | 24/Jan/2023 | 08:00 | 25/Jan/2023 | 18:00 | PLANNED   | Requested |           |
| 437 | RQ116575 | OCC_202 | cpecc1_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-2                 | PKTSL    | D | Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L (AP4-AP4A)  | 24/Jan/2023 | 08:00 | 25/Jan/2023 | 18:00 | PLANNED   | Requested |           |
| 438 | RQ115982 | OCC_202 | cpecc1_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-2                  | POWERGR  | D | For erection work of bushing of coupling transformer  | 21/Jan/2023 | 15:00 | 23/Jan/2023 | 23:00 | PLANNED   | Requested |           |
| 439 | RQ115972 | OCC_202 | cpecc1_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2  | POWERGR  | D | For Line isolator/Earthswitch arcing horn installation works by M/s Linxon Agency   | 20/Jan/2023 | 15:00 | 22/Jan/2023 | 23:00 | PLANNED   | Requested |           |
| 440 | RQ115976 | OCC_202 | cpecc1_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-2                  | POWERGR  | D | GIB erection work   | 12/Jan/2023 | 15:00 | 12/Jan/2023 | 23:00 | PLANNED   | Requested |           |
| 441 | RQ115975 | OCC_202 | cpecc1_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-1                  | POWERGR  | D | GIB erection work   | 11/Jan/2023 | 17:00 | 11/Jan/2023 | 23:00 | PLANNED   | Requested |           |
| 442 | RQ115971 | OCC_202 | cpecc1_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV FATEHGARH_III(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1 | POWERGR  | D | For Line isolator/Earthswitch arcing horn installation works by M/s Linxon Agency   | 08/Jan/2023 | 15:00 | 10/Jan/2023 | 23:00 | PLANNED   | Requested |           |
| 443 | RQ116323 | OCC_202 | cpecc2_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV AMRITSAR(PG)-MALERKOTLA(PG) (SEKURA) CKT-2             | SEKURA   | D | FOR AMP WORKS OF LINE EQUIPMENTS  | 20/Jan/2023 | 10:00 | 20/Jan/2023 | 14:00 | PLANNED   | Requested |           |
| 444 | RQ116322 | OCC_202 | cpecc2_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV AMRITSAR(PG)-MALERKOTLA(PG) (SEKURA) CKT-1             | SEKURA   | D | FOR AMP WORKS OF LINE EQUIPMENTS  | 19/Jan/2023 | 10:00 | 19/Jan/2023 | 14:00 | PLANNED   | Requested |           |
| 445 | RQ116648 | OCC_202 | slidcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DEHAR(BB)-RAJPURA(PG) (PG) CKT-1                       | POWERGR  | D | Installation of meters for Implementation of SAMAST Scheme in Punjab  | 20/Jan/2023 | 08:00 | 20/Jan/2023 | 18:00 | PLANNED   | Requested |           |
| 446 | RQ116649 | OCC_202 | slidcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHIWAN(BB)-RAJPURA(PG) (PG) CKT-1                      | POWERGR  | D | Installation of meters for Implementation of SAMAST Scheme in Punjab  | 20/Jan/2023 | 08:00 | 20/Jan/2023 | 18:00 | PLANNED   | Requested |           |
| 447 | RQ116039 | OCC_202 | cpecc1_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV GURGAON(PG)-SOHNA ROAD (GPTL) (GPTL) CKT-2             | GPTL_POW | D | For Bay Equipments AMP  | 19/Jan/2023 | 08:00 | 19/Jan/2023 | 18:00 | PLANNED   | Requested |           |
| 448 | RQ116038 | OCC_202 | cpecc1_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV GURGAON(PG)-SOHNA ROAD (GPTL) (GPTL) CKT-1             | GPTL_POW | D | For Bay Equipments AMP  | 18/Jan/2023 | 08:00 | 18/Jan/2023 | 18:00 | PLANNED   | Requested |           |
| 449 | RQ116329 | OCC_202 | slidchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MAHINDERGARH(A PL)-DHANODDA(HV) (ATIL) CKT-1           | ATIL     | C | For attending gas leakage, dismantling of breaker is required   | 18/Jan/2023 | 09:00 | 19/Jan/2023 | 23:00 | PLANNED   | Requested |           |
| 450 | RQ116310 | OCC_202 | slidchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MAHINDERGARH(A PL)-DHANODDA(HV) (ATIL) CKT-2           | ATIL     | D | To verify BI, BO & Protection signals in SAS  | 13/Jan/2023 | 09:00 | 13/Jan/2023 | 19:00 | PLANNED   | Requested |           |
| 451 | RQ116309 | OCC_202 | slidchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MAHINDERGARH(A PL)-DHANODDA(HV) (ATIL) CKT-1           | ATIL     | D | To verify BI, BO & Protection signals in SAS  | 12/Jan/2023 | 09:00 | 12/Jan/2023 | 19:00 | PLANNED   | Requested |           |
| 452 | RQ116030 | OCC_202 | cpecc1_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2                    | POWERGR  | D | For replacement of Jumpers at TN15  | 18/Jan/2023 | 08:00 | 18/Jan/2023 | 18:00 | PLANNED   | Requested |           |
| 453 | RQ116032 | OCC_202 | cpecc1_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1                   | POWERGR  | D | For replacement of Jumpers at TN15  | 17/Jan/2023 | 08:00 | 17/Jan/2023 | 18:00 | PLANNED   | Requested |           |
| 454 | RQ115957 | OCC_202 | cpecc1_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-2            | POWERGR  | D | Line maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc   | 10/Jan/2023 | 10:00 | 10/Jan/2023 | 18:00 | PLANNED   | Requested |           |
| 455 | RQ115954 | OCC_202 | cpecc1_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-1                | POWERGR  | D | Line maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc   | 10/Jan/2023 | 09:00 | 10/Jan/2023 | 18:00 | PLANNED   | Requested |           |
| 456 | RQ116008 | OCC_202 | cpecc1_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV MANDOLA(PG)-MAHARANIBAGH(P G) (DTL) CKT-1              | POWERGR  | D | Attending oil leakages from all ct of old wsi make ct of main bay 404 by DTL  | 09/Jan/2023 | 08:00 | 09/Jan/2023 | 14:00 | PLANNED   | Requested |           |
| 457 | RQ115956 | OCC_202 | cpecc1_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-1            | POWERGR  | D | Line maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc   | 06/Jan/2023 | 10:00 | 06/Jan/2023 | 18:00 | PLANNED   | Requested |           |
| 458 | RQ115955 | OCC_202 | cpecc1_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-2                | POWERGR  | D | Line maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc   | 06/Jan/2023 | 10:00 | 06/Jan/2023 | 18:00 | PLANNED   | Requested |           |
| 459 | RQ116007 | OCC_202 | cpecc1_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV MANDOLA(PG)-MAHARANIBAGH(P G) (DTL) CKT-1              | POWERGR  | D | Attending oil leakages from all ct of old wsi make ct of main bay 404 by DTL  | 06/Jan/2023 | 09:00 | 06/Jan/2023 | 14:00 | PLANNED   | Requested |           |
| 460 | RQ116029 | OCC_202 | cpecc1_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1                   | POWERGR  | D | DROPPER JUMPER ISOLATOR RETROFITMENT  | 05/Jan/2023 | 08:00 | 06/Jan/2023 | 18:00 | PLANNED   | Requested |           |
| 461 | RQ116033 | OCC_202 | cpecc1_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1                   | POWERGR  | D | OPGW tightening Work - Non Auto reclosure mode  | 01/Jan/2023 | 08:00 | 10/Jan/2023 | 18:00 | PLANNED   | Requested |           |
| 462 | RQ116470 | OCC_202 | indigrd_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV PATIALA(PG)-PATRAN(PATR) (PATRAN) CKT-1                | POWERGR  | D | Shut Down defect Rectification work as per annual plan  | 17/Jan/2023 | 12:00 | 17/Jan/2023 | 14:00 | Annual Maintenance  | PLANNED   | Requested |
| 463 | RQ115629 | OCC_202 | slidcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BIKANER(PG)-BHADLA(S) (PG) CKT-1                       | POWERGR  | C | As per patrolling report of M/s Ramelex Pvt Ltd Pune for the M/o Nov-2022 Jumper Nut Bolt Missing, Loosening, Need to be Tightened at various Locations | 16/Jan/2023 | 08:00 | 22/Jan/2023 | 18:00 | PLANNED   | Requested |           |
| 464 | RQ116314 | OCC_202 | cpecc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV GORAKHPUR(PG)-MOTIHARI(BS) (PG) CKT-1                  |          | D | Line bay AMP works  | 12/Jan/2023 | 08:00 | 12/Jan/2023 | 18:00 | PLANNED   | Requested |           |
| 465 | RQ116284 | OCC_202 | cpecc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-1                    |          | D | Insulator replacement at loc. No. 17  | 02/Jan/2023 | 08:00 | 02/Jan/2023 | 18:00 | PLANNED   | Requested |           |
| 466 | RQ115762 | OCC_202 | slidgk_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV NEWWANPOH(PG)-BAGLIHAR(JK) (JKSPDL) CKT-1              | POWERGR  | D | Preventive Maintenance  | 11/Jan/2023 | 08:00 | 12/Jan/2023 | 17:00 | No load will be curtailed. load will be met from other circuit of 400KV Kishanpur-New Wanpoh transmission line. | PLANNED   | Requested |

|     |          |         |            |                              |   |           |   |   |             |       |             |       |  |         |           |
|-----|----------|---------|------------|------------------------------|---|-----------|---|---|-------------|-------|-------------|-------|--|---------|-----------|
| 467 | RQ115759 | OCC_202 | slcdj_k_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAGLIHAR(JK)-KISHENPUR(PG) (UKSPDCL) CKT-3                                   | POWERGR   | D | Preventive Maintenance  | 11/Jan/2023 | 08:00 | 12/Jan/2023 | 17:00 | No load will be curtailed. load will be met from other circuit of 400KV Kishanpur-New Wanpoh transmission line.  | PLANNED | Requested |
| 468 | RQ115749 | OCC_202 | slcdck_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV ALAKNANDA GVK(UPC)-SRINAGAR(UK) (UK) CKT-2                                   | PTCUL     | D | for scheduled preventive maintenance & Lopping chopping   | 10/Jan/2023 | 10:00 | 10/Jan/2023 | 16:00 |  | PLANNED | Requested |
| 469 | RQ115748 | OCC_202 | slcdck_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV ALAKNANDA GVK(UPC)-SRINAGAR(UK) (UK) CKT-1                                   | PTCUL     | D | for scheduled preventive maintenance & Lopping chopping   | 09/Jan/2023 | 10:00 | 09/Jan/2023 | 16:00 |  | PLANNED | Requested |
| 470 | RQ116210 | OCC_202 | nhpccc_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV URI_1(NH)-AMARGARH(NRSS XXIX) (NRSS XXIX) CKT-2                              | POWERGR   | D | Checking of Line protection panel with SCADA system in Uri-Amargarh Circuit-II (Line-II)  | 10/Jan/2023 | 08:00 | 10/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 471 | RQ116490 | OCC_202 | cpcc2_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV PARBATI_2(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1                       | PKTCL,POV | D | For replacement of disc insulator with CLR polymer insulators on alternate day basis with non auto of 400KV Banala-Nalagarh TL.   | 09/Jan/2023 | 09:00 | 12/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 472 | RQ116489 | OCC_202 | cpcc2_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV NALLAGARH(PG)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1                       | PKTCL,POV | D | For replacement of disc insulator with CLR polymer insulators on alternate day basis with non auto of 400KV Banala-Parbati-2 TL.  | 09/Jan/2023 | 09:00 | 12/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 473 | RQ116487 | OCC_202 | cpcc2_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV KOLDAM(NT)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1                          | PKTCL,POV | D | Line is strung on multi circuit tower having 400KV Banala - Hamirpur & 400KV Banala-Parbati-3 on one side & 400KV Banala - Amritsar & 400KV Banala Koldam on other side. SD of Lines required on alternate day basis for replacement of disc insulator with CLR polymer insulators with non auto of 400KV Banala-Koldam and 400KV Banala-Amritsar TL. | 05/Jan/2023 | 09:00 | 08/Jan/2023 | 18:00 | SD of Lines required on alternate day basis for replacement of disc insulator with CLR polymer insulators with non auto of 400KV Banala-Koldam and 400KV Banala-Amritsar TL. | PLANNED | Requested |
| 474 | RQ116483 | OCC_202 | cpcc2_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1                       | PKTCL,POV | D | Line is strung on multi circuit tower having 400KV Banala - Hamirpur & 400KV Banala-Parbati-3 on one side & 400KV Banala - Amritsar & 400KV Banala Koldam on other side. SD of Lines required on alternate day basis for replacement of disc insulator with CLR polymer insulators with non auto of 400KV Banala-Koldam and 400KV Banala-Amritsar TL. | 05/Jan/2023 | 09:00 | 08/Jan/2023 | 18:00 | SD of Lines required on alternate day basis for replacement of disc insulator with CLR polymer insulators with non auto of 400KV Banala-Koldam and 400KV Banala-Amritsar TL. | PLANNED | Requested |
| 475 | RQ115507 | OCC_202 | nhpccc_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV PARBATI_2(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1                       | PKTCL,POV | C | installation/ Erection of GIB and its HV testing.   | 01/Jan/2023 | 08:00 | 08/Jan/2023 | 18:00 | Actually shutdown is required from 21.12.2022 to 28.12.2022. Kindly approve accordingly.   | PLANNED | Requested |
| 476 | RQ116370 | OCC_202 | cpcc2_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV NALLAGARH(PG)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1                       | PKTCL,POV | D | Non auto Mode required for Additional Earthing at Tower No 21,40,54,68,83.  | 01/Jan/2023 | 08:00 | 15/Jan/2023 | 18:00 | Non Shutdown activity  | PLANNED | Requested |
| 477 | RQ116437 | OCC_202 | cpcc2_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1                       | PKTCL,POV | D | LIVE LINE OPGW INSTALLATION WORK. (Relay setting for TX line must be in NON AUTO MODE during OPGW installation work)  | 01/Jan/2023 | 07:00 | 31/Jan/2023 | 18:00 | Non Shutdown activity  | PLANNED | Requested |
| 478 | RQ115761 | OCC_202 | slcdj_k_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAGLIHAR(JK)-KISHENPUR(PG) (PDD JK) CKT-2                                    | PDD JK    | D | Preventive Maintenance  | 07/Jan/2023 | 08:00 | 10/Jan/2023 | 17:00 | No load will be curtailed. load will be met from 400KV Baglihar Kishanpur-I  | PLANNED | Requested |
| 479 | RQ115760 | OCC_202 | slcdj_k_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAGLIHAR(JK)-KISHENPUR(PG) (PDD JK) CKT-1                                    | PDD JK    | D | Preventive Maintenance  | 03/Jan/2023 | 08:00 | 06/Jan/2023 | 17:00 | No load will be curtailed. load will be met from 400KV Baglihar Kishanpur-II   | PLANNED | Requested |
| 480 | RQ116013 | OCC_202 | cpcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV KOLAYAT SOLAR NTPC_1 (NTPC_KOLAYAT SL)-BHADLA_2 (PG) (NTPC_KOLAYAT SL) CKT-1 | NTPC_KOL  | D | RELAY REPLACEMENT WORK  | 06/Jan/2023 | 17:00 | 06/Jan/2023 | 23:00 |  | PLANNED | Requested |
| 481 | RQ116258 | OCC_202 | cpcc2_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV ABDULLAPUR(PG)-KALA AMB(PKTL) (JPL) CKT-2                                    | PKATL,JPL | D | For Annual Maintenance work   | 04/Jan/2023 | 10:00 | 04/Jan/2023 | 14:00 | Kindly Approve   | PLANNED | Requested |
| 482 | RQ116255 | OCC_202 | cpcc2_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV ABDULLAPUR(PG)-KALA AMB(PKTL) (JPL) CKT-1                                    | PKATL,JPL | D | For Annual Maintenance work   | 03/Jan/2023 | 10:00 | 03/Jan/2023 | 14:00 | Kindly Approve   | PLANNED | Requested |
| 483 | RQ115474 | OCC_202 | stuup_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV FIROZABADI(PIFTL)-JAWAHARPUR_TPS(UP) (PJFTL) CKT-1                           | UPPTCL,PJ | D | For Insulator replacement   | 04/Jan/2023 | 08:00 | 04/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 484 | RQ115518 | OCC_202 | slcdps_sd  | BUS                          | 400KV BUS 2 AT MUKTSAR(PS)  | PSTCL     | D | General maintenance for nut-bolt tightening, cleaning and IR of equipments.   | 31/Jan/2023 | 08:00 | 31/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 485 | RQ115522 | OCC_202 | slcdps_sd  | BUS                          | 400KV BUS 2 AT MAKHU(PS)  | PSTCL     | D | Nut bolt tightening of upper clamp and connectors of isolator of bus bar-2  | 31/Jan/2023 | 08:00 | 31/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 486 | RQ115521 | OCC_202 | slcdps_sd  | BUS                          | 400KV BUS 1 AT MAKHU(PS)  | PSTCL     | D | Nut bolt tightening of upper clamp and connectors of isolator of bus bar-1  | 24/Jan/2023 | 08:00 | 24/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 487 | RQ115517 | OCC_202 | slcdps_sd  | BUS                          | 400KV BUS 1 AT MUKTSAR(PS)  | PSTCL     | D | General maintenance for nut-bolt tightening, cleaning and IR of equipments.   | 20/Jan/2023 | 08:00 | 20/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 488 | RQ116217 | OCC_202 | slcdrs_sd  | BUS                          | 400KV BUS 1 AT PHAGRI(RS)   | RRVPNL    | D | MAINTENANCE WORK & Tightening of clamps & connectors.   | 30/Jan/2023 | 08:00 | 30/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 489 | RQ116216 | OCC_202 | slcdrs_sd  | BUS                          | 400KV BUS 2 AT BHILLWARA(RS)  | RRVPNL    | D | Yearly Maintenance of 400KV Main Bus-2 and Associated Equipments  | 19/Jan/2023 | 08:00 | 19/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 490 | RQ116352 | OCC_202 | bbmb_sd    | BUS                          | 400KV BUS 1 AT BHIMAN(BB)   | BBMB      | D | बिमांन बस परम्परा   | 30/Jan/2023 | 08:00 | 30/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 491 | RQ116170 | OCC_202 | cpcc1_sd   | BUS                          | 400KV BUS 4 AT MANDOLA(PG)  | POWERGR   | D | For new Busbar Protection testing   | 29/Jan/2023 | 08:00 | 29/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 492 | RQ116082 | OCC_202 | cpcc1_sd   | BUS                          | 400KV BUS 2 AT NEEMRANA(PG)   | POWERGR   | D | BUS INTEGRATION WORK OF EXTENSION BAYS  | 28/Jan/2023 | 08:00 | 28/Jan/2023 | 20:00 |  | PLANNED | Requested |
| 493 | RQ116169 | OCC_202 | cpcc1_sd   | BUS                          | 400KV BUS 3 AT MANDOLA(PG)  | POWERGR   | D | For new Busbar Protection testing   | 28/Jan/2023 | 08:00 | 28/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 494 | RQ116150 | OCC_202 | cpcc1_sd   | BUS                          | 400KV BUS 4 AT MANDOLA(PG)  | POWERGR   | D | For new Busbar Protection testing   | 28/Jan/2023 | 08:00 | 28/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 495 | RQ116081 | OCC_202 | cpcc1_sd   | BUS                          | 400KV BUS 1 AT NEEMRANA(PG)   | POWERGR   | D | BUS INTEGRATION WORK OF EXTENSION BAYS  | 27/Jan/2023 | 08:00 | 27/Jan/2023 | 20:00 |  | PLANNED | Requested |
| 496 | RQ116149 | OCC_202 | cpcc1_sd   | BUS                          | 400KV BUS 3 AT MANDOLA(PG)  | POWERGR   | D | For new Busbar Protection testing   | 27/Jan/2023 | 08:00 | 27/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 497 | RQ116168 | OCC_202 | cpcc1_sd   | BUS                          | 400KV BUS 2 AT MANDOLA(PG)  | POWERGR   | D | For new Busbar Protection testing   | 27/Jan/2023 | 08:00 | 27/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 498 | RQ116148 | OCC_202 | cpcc1_sd   | BUS                          | 400KV BUS 2 AT MANDOLA(PG)  | POWERGR   | D | For new Busbar Protection testing   | 26/Jan/2023 | 08:00 | 26/Jan/2023 | 18:00 |  | PLANNED | Requested |

|     |          |         |            |     |                                  |         |   |   |             |       |             |       |   |         |           |
|-----|----------|---------|------------|-----|----------------------------------|---------|---|---|-------------|-------|-------------|-------|---|---------|-----------|
| 499 | RQ116167 | OCC_202 | cpcc1_sd   | BUS | 400KV BUS 1 AT MANDOLA(PG)       | POWERGR | D | For new Busbar Protection testing   | 26/Jan/2023 | 08:00 | 26/Jan/2023 | 18:00 |   | PLANNED | Requested |
| 500 | RQ116147 | OCC_202 | cpcc1_sd   | BUS | 400KV BUS 1 AT MANDOLA(PG)       | POWERGR | D | For new Busbar Protection testing   | 25/Jan/2023 | 08:00 | 25/Jan/2023 | 18:00 |   | PLANNED | Requested |
| 501 | RQ116134 | OCC_202 | cpcc1_sd   | BUS | 400 KV FATEHGARH-III(PG) - BUS 2 | POWERGR | D | construction related works of Phase II, STATCOM erection works, Bus Bar, LBB Relay Testing for Ph-II Commissioning work   | 23/Jan/2023 | 17:00 | 30/Jan/2023 | 23:00 |   | PLANNED | Requested |
| 502 | RQ116085 | OCC_202 | cpcc1_sd   | BUS | 400KV BUS 2 AT KOTA(PG)          | POWERGR | D | BUS INTEGRATION WORK OF EXTENSION BAYS  | 23/Jan/2023 | 08:00 | 24/Jan/2023 | 18:00 |   | PLANNED | Requested |
| 503 | RQ116136 | OCC_202 | cpcc1_sd   | BUS | 400 KV FATEHGARH-III(PG) - BUS 4 | POWERGR | D | construction related works of Phase II, STATCOM erection works, Bus Bar, LBB Relay Testing for Ph-II Commissioning work   | 21/Jan/2023 | 16:00 | 29/Jan/2023 | 23:00 |   | PLANNED | Requested |
| 504 | RQ116159 | OCC_202 | cpcc1_sd   | BUS | 400 KV BIKANER(PG) - BUS 2       | POWERGR | D | FOR ICT3 COMMISSIONING (JUMPERING WORK)   | 21/Jan/2023 | 10:00 | 26/Jan/2023 | 18:00 |   | PLANNED | Requested |
| 505 | RQ116623 | OCC_202 | cpcc3_sd   | BUS | 400KV BUS 1 AT KANPUR(PG)        | POWERGR | D | For closing jumper connection of Bay-412  | 20/Jan/2023 | 08:00 | 20/Jan/2023 | 18:00 |   | PLANNED | Requested |
| 506 | RQ116164 | OCC_202 | cpcc1_sd   | BUS | 400KV BUS 2 AT AJMER(PG)         | POWERGR | D | BUS INTEGRATION WORK OF EXTENSION BAYS  | 19/Jan/2023 | 08:00 | 19/Jan/2023 | 18:00 |   | PLANNED | Requested |
| 507 | RQ116084 | OCC_202 | cpcc1_sd   | BUS | 400KV BUS 1 AT KOTA(PG)          | POWERGR | D | BUS INTEGRATION WORK OF EXTENSION BAYS  | 19/Jan/2023 | 08:00 | 20/Jan/2023 | 18:00 |   | PLANNED | Requested |
| 508 | RQ116537 | OCC_202 | cpcc2_sd   | BUS | 400KV BUS 2 AT MOGA(PG)          | POWERGR | D | AMP 400 KV Bus-2  | 19/Jan/2023 | 08:00 | 20/Jan/2023 | 18:00 |   | PLANNED | Requested |
| 509 | RQ116163 | OCC_202 | cpcc1_sd   | BUS | 400KV BUS 1 AT AJMER(PG)         | POWERGR | D | BUS INTEGRATION WORK OF EXTENSION BAYS  | 18/Jan/2023 | 08:00 | 18/Jan/2023 | 18:00 |   | PLANNED | Requested |
| 510 | RQ116123 | OCC_202 | cpcc1_sd   | BUS | 400 KV BHADLA(PG) - BUS 2        | POWERGR | D | Bay Extension works   | 17/Jan/2023 | 17:00 | 18/Jan/2023 | 23:00 |   | PLANNED | Requested |
| 511 | RQ116176 | OCC_202 | cpcc1_sd   | BUS | KOTESHWAR(PG) - 400KV - BUS 2    | POWERGR | C | BUS INTEGRATION WORK OF EXTENSION BAYS  | 17/Jan/2023 | 08:00 | 18/Jan/2023 | 18:00 |   | PLANNED | Requested |
| 512 | RQ116621 | OCC_202 | cpcc3_sd   | BUS | 400KV BUS 2 AT KANPUR(PG)        | POWERGR | C | For removing bus section isolator and replace with IPS tube   | 17/Jan/2023 | 08:00 | 19/Jan/2023 | 18:00 |   | PLANNED | Requested |
| 513 | RQ116158 | OCC_202 | cpcc1_sd   | BUS | 400KV BUS 4 AT MANDOLA(PG)       | POWERGR | D | BUS INTEGRATION WORK OF EXTENSION BAYS  | 16/Jan/2023 | 08:00 | 16/Jan/2023 | 18:00 |   | PLANNED | Requested |
| 514 | RQ116539 | OCC_202 | cpcc2_sd   | BUS | 400KV BUS 4 AT MOGA(PG)          | POWERGR | D | Replacement of CB drive Mechanism cover to prevent ingress of moisture and AMP work.  | 16/Jan/2023 | 08:00 | 17/Jan/2023 | 18:00 |   | PLANNED | Requested |
| 515 | RQ116122 | OCC_202 | cpcc1_sd   | BUS | 400 KV BHADLA(PG) - BUS 1        | POWERGR | D | Bay Extension works   | 15/Jan/2023 | 17:00 | 16/Jan/2023 | 23:00 |   | PLANNED | Requested |
| 516 | RQ116175 | OCC_202 | cpcc1_sd   | BUS | KOTESHWAR(PG) - 400KV - BUS 1    | POWERGR | C | BUS INTEGRATION WORK OF EXTENSION BAYS  | 15/Jan/2023 | 08:00 | 16/Jan/2023 | 18:00 |   | PLANNED | Requested |
| 517 | RQ116157 | OCC_202 | cpcc1_sd   | BUS | 400KV BUS 1 AT MANDOLA(PG)       | POWERGR | D | BUS INTEGRATION WORK OF EXTENSION BAYS  | 15/Jan/2023 | 08:00 | 15/Jan/2023 | 18:00 |   | PLANNED | Requested |
| 518 | RQ116620 | OCC_202 | cpcc3_sd   | BUS | 400KV BUS 1 AT KANPUR(PG)        | POWERGR | C | *Opening jumper connection from Bay-412 for removing bus section isolators and replacement with IPS tube.   | 14/Jan/2023 | 08:00 | 16/Jan/2023 | 18:00 |   | PLANNED | Requested |
| 519 | RQ116162 | OCC_202 | cpcc1_sd   | BUS | 400KV BUS 2 AT BHINMAL(PG)       | POWERGR | D | BUS INTEGRATION WORK OF EXTENSION BAYS  | 12/Jan/2023 | 08:00 | 12/Jan/2023 | 18:00 |   | PLANNED | Requested |
| 520 | RQ116174 | OCC_202 | cpcc1_sd   | BUS | KOTESHWAR(PG) - 400KV - BUS 2    | POWERGR | C | BUS INTEGRATION WORK OF EXTENSION BAYS  | 12/Jan/2023 | 08:00 | 14/Jan/2023 | 18:00 |   | PLANNED | Requested |
| 521 | RQ116536 | OCC_202 | cpcc2_sd   | BUS | 400KV BUS 1 AT MOGA(PG)          | POWERGR | C | To attend SF6 gas leakage by OEM (M/s Hyosung) in GIS Bus Sectionalizer DS section and AMP work   | 12/Jan/2023 | 08:00 | 15/Jan/2023 | 18:00 |   | PLANNED | Requested |
| 522 | RQ116161 | OCC_202 | cpcc1_sd   | BUS | 400KV BUS 1 AT BHINMAL(PG)       | POWERGR | D | BUS INTEGRATION WORK OF EXTENSION BAYS  | 10/Jan/2023 | 08:00 | 10/Jan/2023 | 18:00 |   | PLANNED | Requested |
| 523 | RQ116173 | OCC_202 | cpcc1_sd   | BUS | KOTESHWAR(PG) - 400KV - BUS 1    | POWERGR | C | BUS INTEGRATION WORK OF EXTENSION BAYS  | 09/Jan/2023 | 08:00 | 11/Jan/2023 | 18:00 |   | PLANNED | Requested |
| 524 | RQ116146 | OCC_202 | cpcc1_sd   | BUS | 400KV BUS 2 AT HISSAR(PG)        | POWERGR | D | AMP & TIGHTING OF CLAMP & CONNECTORS OF BUS & BUS CONNECTED ISOLATORS   | 09/Jan/2023 | 08:00 | 09/Jan/2023 | 18:00 |   | PLANNED | Requested |
| 525 | RQ116121 | OCC_202 | cpcc1_sd   | BUS | 400 KV BHADLA_2 (PG) - BUS 2     | POWERGR | D | Bay Extension works   | 08/Jan/2023 | 17:00 | 10/Jan/2023 | 23:00 |   | PLANNED | Requested |
| 526 | RQ116133 | OCC_202 | cpcc1_sd   | BUS | 400 KV FATEHGARH-III(PG) - BUS 1 | POWERGR | D | Construction related works of Phase II, Busbar, LBB Testing, under Phase 2 commissioning works  | 08/Jan/2023 | 17:00 | 15/Jan/2023 | 23:00 |   | PLANNED | Requested |
| 527 | RQ116145 | OCC_202 | cpcc1_sd   | BUS | 400KV BUS 1 AT HISSAR(PG)        | POWERGR | D | AMP & TIGHTING OF CLAMP & CONNECTORS OF BUS & BUS CONNECTED ISOLATORS   | 08/Jan/2023 | 08:00 | 08/Jan/2023 | 18:00 |   | PLANNED | Requested |
| 528 | RQ116135 | OCC_202 | cpcc1_sd   | BUS | 400 KV FATEHGARH-III(PG) - BUS 3 | POWERGR | D | Construction related works of Phase II, Busbar, LBB Testing, under Phase 2 commissioning works  | 06/Jan/2023 | 17:00 | 13/Jan/2023 | 23:00 |   | PLANNED | Requested |
| 529 | RQ116502 | OCC_202 | cpcc2_sd   | BUS | 400KV BUS 2 AT SAMBA(PG)         | POWERGR | D | FOR AMP OF 400 KV Bus-2 AT SAMBA SUBSTATION   | 06/Jan/2023 | 09:00 | 06/Jan/2023 | 17:30 |   | PLANNED | Requested |
| 530 | RQ116120 | OCC_202 | cpcc1_sd   | BUS | 400 KV BHADLA_2 (PG) - BUS 1     | POWERGR | D | Bay Extension works   | 05/Jan/2023 | 17:00 | 07/Jan/2023 | 23:00 |   | PLANNED | Requested |
| 531 | RQ116103 | OCC_202 | cpcc3_sd   | BUS | 400KV BUS 2 AT BAREILLY(PG)      | POWERGR | D | AMP and Bus protection testing  | 05/Jan/2023 | 10:00 | 05/Jan/2023 | 18:00 |   | PLANNED | Requested |
| 532 | RQ116501 | OCC_202 | cpcc2_sd   | BUS | 400KV BUS 1 AT SAMBA(PG)         | POWERGR | D | FOR AMP OF 400 kv Bus-1 AT SAMBA SUBSTATION   | 05/Jan/2023 | 09:00 | 05/Jan/2023 | 17:30 |   | PLANNED | Requested |
| 533 | RQ116102 | OCC_202 | cpcc3_sd   | BUS | 400KV BUS 1 AT BAREILLY(PG)      | POWERGR | D | AMP and Bus protection test   | 04/Jan/2023 | 10:00 | 04/Jan/2023 | 18:00 |   | PLANNED | Requested |
| 534 | RQ116166 | OCC_202 | cpcc1_sd   | BUS | 400KV BUS 4 AT BHIWADI(PG)       | POWERGR | C | Bay Extension work (Bus Jumpering and Stability test)   | 04/Jan/2023 | 08:00 | 06/Jan/2023 | 18:00 |   | PLANNED | Requested |
| 535 | RQ116538 | OCC_202 | cpcc2_sd   | BUS | 400KV BUS 3 AT MOGA(PG)          | POWERGR | C | To attend SF6 gas leakage by OEM (M/s Hyosung). Replacement of CB drive Mechanism cover to prevent ingress of moisture and AMP work.  | 02/Jan/2023 | 08:00 | 11/Jan/2023 | 18:00 |   | PLANNED | Requested |
| 536 | RQ116165 | OCC_202 | cpcc1_sd   | BUS | 400KV BUS 3 AT BHIWADI(PG)       | POWERGR | C | Bay Extension work (Bus Jumpering and Stability test)   | 01/Jan/2023 | 08:00 | 03/Jan/2023 | 18:00 |   | PLANNED | Requested |
| 537 | RQ115520 | OCC_202 | slidcps_sd | BUS | 400KV BUS 2 AT NAKODAR(PG)       | PSPCL   | D | Periodic Maintenance  | 24/Jan/2023 | 08:00 | 24/Jan/2023 | 18:00 |   | PLANNED | Requested |
| 538 | RQ115519 | OCC_202 | slidcps_sd | BUS | 400KV BUS 1 AT NAKODAR(PG)       | PSPCL   | D | Periodic Maintenance  | 10/Jan/2023 | 08:00 | 10/Jan/2023 | 18:00 |   | PLANNED | Requested |
| 539 | RQ115594 | OCC_202 | stuup_sd   | BUS | 400KV BUS 1 AT LUCKNOW(UP)       | UPPTCL  | C | For Upgradation of Bus-Bar Protection Panel from Electromechanical type to Numerical Type at 400 KV Sub-Station, Sarojini Nagar, Lucknow. During the S/D, Preventive Maintenance of 400 KV Main Bus-I will also be carried out at 400 kv Sub-Station, Sarojini Nagar, Lucknow | 23/Jan/2023 | 09:00 | 29/Jan/2023 | 18:00 | Shutdown of 400 KV Main Bus-I will also involve Shutdown of 400 KV Bus Coupler Bay. | PLANNED | Requested |
| 540 | RQ115726 | OCC_202 | stuup_sd   | BUS | 400KV BUS 1 AT AGRA SOUTH(UP)    | UPPTCL  | C | * Replacement of 400 KV EDS mechanism of BAY-407 under supervision of NHVS(China) Engineer.   | 18/Jan/2023 | 09:00 | 24/Jan/2023 | 18:00 |   | PLANNED | Requested |
| 541 | RQ115624 | OCC_202 | stuup_sd   | BUS | 400KV BUS 2 AT AGRA FATEHBAD(UP) | UPPTCL  | D | * For annual maintenance of Bus and associated equipment including testing  | 15/Jan/2023 | 09:00 | 16/Jan/2023 | 18:00 |   | PLANNED | Requested |
| 542 | RQ115739 | OCC_202 | stuup_sd   | BUS | 400 KV INDRAPURAM(UP) - BUS 2    | UPPTCL  | D | For annual maintenance & Testing work ( There is no load interruption as load will be feed by Bus-1)  | 07/Jan/2023 | 10:00 | 07/Jan/2023 | 15:00 |   | PLANNED | Requested |
| 543 | RQ115738 | OCC_202 | stuup_sd   | BUS | 400KV BUS 1 AT INDRAPURAM(UP)    | UPPTCL  | D | For annual maintenance & Testing work ( There is no load interruption as load will be feed by Bus-2)  | 06/Jan/2023 | 10:00 | 06/Jan/2023 | 15:00 |   | PLANNED | Requested |

|     |          |         |              |                 |   |         |     |  |             |       |             |       |   |  |         |           |
|-----|----------|---------|--------------|-----------------|---|---------|-----|--|-------------|-------|-------------|-------|---|--|---------|-----------|
| 544 | RQ115623 | OCC_202 | stuup_sd     | BUS             | 400KV BUS 1 AT AGRA FATEHBAD(UP)  | UPPTCL  | D   | * For annual maintenance of Bus and associated equipment including testing   | 06/Jan/2023 | 09:00 | 07/Jan/2023 | 18:00 |   |  | PLANNED | Requested |
| 545 | RQ115730 | OCC_202 | stuup_sd     | BUS             | 400KV BUS 2 AT PANKI(UP)  | UPPTCL  | C   | * for pantagraph isolator erection   | 05/Jan/2023 | 10:00 | 07/Jan/2023 | 17:00 |   |  | PLANNED | Requested |
| 546 | RQ115729 | OCC_202 | stuup_sd     | BUS             | 400KV BUS 1 AT PANKI(UP)  | UPPTCL  | C   | * for pantagraph isolator erection   | 02/Jan/2023 | 10:00 | 04/Jan/2023 | 17:00 |   |  | PLANNED | Requested |
| 547 | RQ115673 | OCC_202 | singrauli_sd | BUS             | 400KV BUS 2 AT SINGRAULI(NT)  | NTPC    | C   | BUS 2 SHUTDOWN REQUIRED FOR LUCKNOW LINE R PHASE ISOLATOR HOT SPOT   | 13/Jan/2023 | 08:00 | 14/Jan/2023 | 18:00 | BUS 2 AND LUCKNOW LINE BOTH SHUTDOWN REQUIRED |  | PLANNED | Requested |
| 548 | RQ116601 | OCC_202 | cpcc1_sd     | BUS             | 400 KV KHETRI (PKTSL) - BUS 1   | PKTSL   | D   | Bay extension work under PBTS (Shutdown requested by KEC)- Busbar stability test   | 12/Jan/2023 | 08:00 | 13/Jan/2023 | 18:00 |   |  | PLANNED | Requested |
| 549 | RQ116602 | OCC_202 | cpcc1_sd     | BUS             | 400 KV KHETRI (PKTSL) - BUS 2   | PKTSL   | D   | Bay extension work under PBTS (Shutdown requested by KEC)-Jumpering works & Busbar stability test  | 01/Jan/2023 | 08:00 | 31/Jan/2023 | 18:00 |   |  | PLANNED | Requested |
| 550 | RQ116215 | OCC_202 | sliders_sd   | BUS             | 400KV BUS 1 AT KAWAI SCTPS(APR)   | APRL    | C   | Annual maintenance & testing of 400 KV Bus - 1 & connecting isolators.   | 12/Jan/2023 | 08:00 | 13/Jan/2023 | 18:00 |   |  | PLANNED | Requested |
| 551 | RQ116477 | OCC_202 | cpcc1_sd     | LINE REACTOR    | 80 MVAR NON-SWITCHABLE LR ON KANPUR-BALLABHGARH (PG) CKT-1 @BALLABHGARH(PG)         | POWERGR | C   | For implementing NGR bypass scheme   | 17/Jan/2023 | 08:00 | 19/Jan/2023 | 18:00 |   |  | PLANNED | Requested |
| 552 | RQ116471 | OCC_202 | cpcc1_sd     | LINE REACTOR    | 50 MVAR NON-SWITCHABLE LR ON 400 KV KANKROLI ZERDA (PG) CKT-1 @KANKROLI(PG)         | POWERGR | D   | For modifications in mechanical protection trips of switchable LR  | 16/Jan/2023 | 08:00 | 16/Jan/2023 | 15:00 |   |  | PLANNED | Requested |
| 553 | RQ116476 | OCC_202 | cpcc1_sd     | LINE REACTOR    | 50 MVAR NON-SWITCHABLE LR ON AGRA-BALLABHGARH (PG) CKT-1 @BALLABHGARH(PG)           | POWERGR | C   | For implementing NGR bypass scheme   | 11/Jan/2023 | 08:00 | 13/Jan/2023 | 18:00 |   |  | PLANNED | Requested |
| 554 | RQ116478 | OCC_202 | cpcc1_sd     | LINE REACTOR    | 80 MVAR NON-SWITCHABLE LR ON KANPUR-BALLABHGARH (PG) CKT-3 @BALLABHGARH(PG)         | POWERGR | D   | For AMP Work   | 09/Jan/2023 | 08:00 | 09/Jan/2023 | 18:00 |   |  | PLANNED | Requested |
| 555 | RQ115734 | OCC_202 | stuup_sd     | LINE REACTOR    | 50 MVAR NON-SWITCHABLE LR ON REWA ROAD-PANKI (UP) CKT-1 @PANKI(UP)                  | UPPTCL  | C   | * oil centrifuging of 50mvar reactor   | 13/Jan/2023 | 10:00 | 16/Jan/2023 | 17:00 |   |  | PLANNED | Requested |
| 556 | RQ115733 | OCC_202 | stuup_sd     | LINE REACTOR    | 50 MVAR NON-SWITCHABLE LR ON PANKI-AJGARH (UP) CKT-1 @PANKI(UP)                     | UPPTCL  | C   | * oil centrifuging of 50mvar reactor   | 09/Jan/2023 | 10:00 | 12/Jan/2023 | 17:00 |   |  | PLANNED | Requested |
| 557 | RQ116226 | OCC_202 | sliders_sd   | BR/BSR/MSC/M SR | 125 MVAR BUS REACTOR NO 1 AT 400KV PHAGI(RS)  | RRVPL   | D   | MAINTENANCE WORK   | 31/Jan/2023 | 08:00 | 31/Jan/2023 | 18:00 |   |  | PLANNED | Requested |
| 558 | RQ115551 | OCC_202 | slidcps_sd   | BR/BSR/MSC/M SR | 80 MVAR BUS REACTOR NO 1 AT 400KV NAKODAR(PG)                                       | PTCL    | D   | Periodic Maintenance   | 31/Jan/2023 | 08:00 | 31/Jan/2023 | 18:00 |   |  | PLANNED | Requested |
| 559 | RQ115550 | OCC_202 | slidcps_sd   | BR/BSR/MSC/M SR | 80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(PG)   | PTCL    | D   | Nut bolt tightening of HV Jumpers, cleaning of bushes,SMK,CTR Panel and C&R Panels   | 10/Jan/2023 | 08:00 | 10/Jan/2023 | 18:00 |   |  | PLANNED | Requested |
| 560 | RQ115549 | OCC_202 | stuup_sd     | BR/BSR/MSC/M SR | 80 MVAR BUS REACTOR NO 1 AT 400KV LUCKNOW_1(PG)                                     | POWERGR | D   | For Upgradation of Bus-Bar Protection Panel from Electromechanical type to Numerical Type ( Connection of CT Bus-Bar Protection Core, Interconnection of Trip Relays etc.) at 400 KV Sub-Station, Sarojini Nagar, Lucknow. During the S/D, Annual Protection Testing & Preventive Maintenance of 80 MVAR Bus Reactor will also be carried out at 400 kv Sub-Station, Sarojini Nagar, Lucknow | 29/Jan/2023 | 09:00 | 29/Jan/2023 | 18:00 |   |  | PLANNED | Requested |
| 561 | RQ116469 | OCC_202 | cpcc1_sd     | BR/BSR/MSC/M SR | 80 MVAR BUS REACTOR NO 1 AT 400KV NEEHRANA(PG)                                      | POWERGR | D   | FOR AMP WORK   | 29/Jan/2023 | 08:00 | 29/Jan/2023 | 18:00 |   |  | PLANNED | Requested |
| 562 | RQ116468 | OCC_202 | cpcc1_sd     | BR/BSR/MSC/M SR | 125 MVAR BUS REACTOR NO 2 AT 400 KV NANDOLA(PG)                                     | POWERGR | D   | FOR AMP WORK   | 16/Jan/2023 | 08:00 | 16/Jan/2023 | 18:00 |   |  | PLANNED | Requested |
| 563 | RQ116463 | OCC_202 | cpcc1_sd     | BR/BSR/MSC/M SR | 125 MVAR BUS REACTOR NO 3 AT 400 KV HISSAR(PG)                                      | POWERGR | D   | FOR AMP WORK   | 15/Jan/2023 | 08:00 | 15/Jan/2023 | 18:00 |   |  | PLANNED | Requested |
| 564 | RQ116460 | OCC_202 | cpcc1_sd     | BR/BSR/MSC/M SR | 125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_II(PG)                                |         | D   | For CSD final tuning works, Isolator/Earthswitch arcing horn installation works  | 22/Jan/2023 | 17:00 | 24/Jan/2023 | 23:00 |   |  | PLANNED | Requested |
| 565 | RQ115756 | OCC_202 | slidcuk_sd   | BR/BSR/MSC/M SR | 80 MVAR BUS REACTOR NO 1 AT 400 KV SRINAGAR(UK)                                     | PTCUL   | D   | for scheduled preventive maintenance   | 19/Jan/2023 | 10:00 | 19/Jan/2023 | 13:00 |   |  | PLANNED | Requested |
| 566 | RQ115725 | OCC_202 | stuup_sd     | BR/BSR/MSC/M SR | 80 MVAR BUS REACTOR NO 1 AT 400KV AGRA SOUTH(UP)                                    | UPPTCL  | C   | * Replacement of 400 KV EDS mechanism of BAY-407 under supervision of NHVS(China) Engineer.  | 18/Jan/2023 | 09:00 | 24/Jan/2023 | 18:00 |   |  | PLANNED | Requested |
| 567 | RQ116356 | OCC_202 | bbmb_sd      | BR/BSR/MSC/M SR | 50 MVAR BUS REACTOR NO 1 AT 400KV BHIWANI(BB)                                       | BBMB    | D   | त्रैमासिक मरम्मत   | 17/Jan/2023 | 08:00 | 17/Jan/2023 | 18:00 |   |  | PLANNED | Requested |
| 568 | RQ116225 | OCC_202 | sliders_sd   | BR/BSR/MSC/M SR | 63 MVAR BUS REACTOR NO 2 AT 400 KV KAWAI SCTPS(APR)                                 | RRVPL   | A/C | Annual maintenance and testing of bus reactor#2 & Bay equipments.  | 06/Jan/2023 | 08:00 | 07/Jan/2023 | 18:00 |   |  | PLANNED | Requested |
| 569 | RQ116372 | OCC_202 | stuup_sd     | BAY             | 405 BUS COUPLER BAY - 400KV BUS 1 AT GR.NOIDA(UPC) AND 400KV BUS 2 AT GR.NOIDA(UPC) | UPPTCL  | D   | * General maintenance.   | 29/Jan/2023 | 11:30 | 29/Jan/2023 | 15:30 |   |  | PLANNED | Requested |
| 570 | RQ115742 | OCC_202 | stuup_sd     | BAY             | 404 MAIN BAY - 400/220KV 240 MVA ICT 2 AT PANKI(UP)                                 | UPPTCL  | D   | * for bay maintenance work   | 20/Jan/2023 | 10:00 | 20/Jan/2023 | 17:00 |   |  | PLANNED | Requested |
| 571 | RQ115737 | OCC_202 | stuup_sd     | BAY             | 409 MAIN BAY - 400 KV GR.NOIDA_2(UPC)-SIKANDRABAD (UP) CKT-2 AT SIKANDRABAD (UP)    | UPPTCL  | D   | For annual maintenance & Testing work ( There is no load interruption as load will be feed by Tie bay)   | 10/Jan/2023 | 10:00 | 10/Jan/2023 | 14:00 |   |  | PLANNED | Requested |

|     |          |         |           |     |  |         |   |  |             |       |             |       |                              |  |         |           |
|-----|----------|---------|-----------|-----|--|---------|---|--|-------------|-------|-------------|-------|------------------------------|--|---------|-----------|
| 572 | RQ115735 | OCC_202 | stuup_sd  | BAY | 408 TIE BAY - 400 KV GR.NOIDA_2(UPC)-SIKANDRABAD (UP) CKT-2 AND 400/220 KV 500 MVA ICT 2 AT SIKANDRABAD(UP) AT 400 KV SIKANDRABAD(UP)    | UPPTCL  | D | For annual maintenance & Testing work ( There is no load interruption as load will be feed by Main bay)  | 09/Jan/2023 | 10:00 | 09/Jan/2023 | 14:00 |                              |  | PLANNED | Requested |
| 573 | RQ115744 | OCC_202 | stuup_sd  | BAY | 409 MAIN BAY - 400 KV NEHTAUR(UP)-KASHIPUR(LUK) (PTCUL) CKT-1 (UPPTCL)   | UPPTCL  | D | For annual maintenance & Testing work ( There is no load interruption as load will be feed by Tie bay)   | 09/Jan/2023 | 10:00 | 09/Jan/2023 | 13:00 |                              |  | PLANNED | Requested |
| 574 | RQ116243 | OCC_202 | slcdrs_sd | BAY | 40752T TIE BAY - 765/400KV 1500 MVA ICT 1 AT PHAGI(RS) AND 400KV PHAGI-HEERAPURA (RS) CKT-2  | RRVPNL  | D | 1. To check the open / close time of CB. 2. Measurement of Tan-delta of Cts. 3. Maintenance of CB & Cts. 4. Tightening of clamps & connectors. | 27/Jan/2023 | 08:00 | 27/Jan/2023 | 18:00 |                              |  | PLANNED | Requested |
| 575 | RQ116241 | OCC_202 | slcdrs_sd | BAY | 40452T TIE BAY - 400KV BASSI(PG)-PHAGI(RS) (PG) CKT-2 AND FUTURE AT PHAGI(RS)  | RRVPNL  | D | 1.Measurement of tan-delta of Cts 2. Maintenance of CB & Cts. 3. Tightening of clamps & connectors.  | 23/Jan/2023 | 08:00 | 23/Jan/2023 | 18:00 |                              |  | PLANNED | Requested |
| 576 | RQ116242 | OCC_202 | slcdrs_sd | BAY | 40852T TIE BAY - 400KV PHAGI-HEERAPURA (RS) CKT-1 AND 400KV PHAGI-AJMER (RS) CKT-2 AT PHAGI(RS)  | RRVPNL  | D | 1.Measurement of tan-delta of Cts 2. Maintenance of CB & Cts. 3. Tightening of clamps & connectors.  | 20/Jan/2023 | 08:00 | 20/Jan/2023 | 18:00 |                              |  | PLANNED | Requested |
| 577 | RQ116240 | OCC_202 | slcdrs_sd | BAY | 412 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT PHAGI(RS) (RRVPNL) AT 400 KV PHAGI(RS)   | RRVPNL  | D | 1.Measurement of tan-delta of Cts 2. Maintenance of CB & Cts. 3. Tightening of clamps & connectors.  | 18/Jan/2023 | 08:00 | 18/Jan/2023 | 18:00 |                              |  | PLANNED | Requested |
| 578 | RQ116239 | OCC_202 | slcdrs_sd | BAY | 412T TIE BAY - 765/400 KV 1500 MVA ICT 3 AT PHAGI(RS) (RRVPNL) AND FUTURE AT 400 KV PHAGI(RS) (RRVPNL)                                   | RRVPNL  | D | 1.Measurement of tan-delta of Cts 2. Maintenance of CB & Cts. 3. Tightening of clamps & connectors.  | 12/Jan/2023 | 08:00 | 12/Jan/2023 | 18:00 |                              |  | PLANNED | Requested |
| 579 | RQ116549 | OCC_202 | cpcc1_sd  | BAY | 423 MAIN BAY - 400KV BIKANER(RS)-SIKAR(PG) (RS) CKT-1 AT BIKANER(RS)   | RRVPNL  | D | CT SAMPLING WORK   | 04/Jan/2023 | 08:00 | 04/Jan/2023 | 18:00 | AT BIKANER PG                |  | PLANNED | Requested |
| 580 | RQ116548 | OCC_202 | cpcc1_sd  | BAY | 424 TIE BAY - 400KV BIKANER(RS)-SIKAR(PG) (RS) CKT-1 AND 400/220KV 315 MVA ICT 2 AT BIKANER(RS)  | RRVPNL  | D | CT SAMPLING WORK   | 03/Jan/2023 | 08:00 | 03/Jan/2023 | 18:00 |                              |  | PLANNED | Requested |
| 581 | RQ116598 | OCC_202 | cpcc1_sd  | BAY | 40852A MAIN BAY - 400KV BUS 1 AT MERTAI(RS)  | RRVPNL  | D | FOR BAY AMP WORK   | 02/Jan/2023 | 08:00 | 02/Jan/2023 | 18:00 |                              |  | PLANNED | Requested |
| 582 | RQ116228 | OCC_202 | slcdrs_sd | BAY | 409 MAIN BAY - 63 MVAR BUS REACTOR NO 2 AT 400 KV KAWAI SCTPS(APR)   | APRL    | C | Circuit Breaker Overhauling  | 27/Jan/2023 | 08:00 | 31/Jan/2023 | 18:00 |                              |  | PLANNED | Requested |
| 583 | RQ116229 | OCC_202 | slcdrs_sd | BAY | 414 TIE BAY - 400KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1 AND FUTURE AT KAWAI SCTPS(APR)   | APL     | C | Circuit Breaker Overhauling  | 23/Jan/2023 | 08:00 | 25/Jan/2023 | 18:00 |                              |  | PLANNED | Requested |
| 584 | RQ116550 | OCC_202 | cpcc2_sd  | BAY | 414 TIE BAY - 50 MVAR BUS REACTOR NO 1 AT 400KV MOGA(PG) (POWERGRID) AND 400 KV KISHENPUR-MOGA (PG) CKT-1 AT 400 KV MOGA(PG) (POWERGRID) | POWERGR | C | To attend SF6 Leakage in CB  | 22/Jan/2023 | 08:30 | 28/Jan/2023 | 18:00 |                              |  | PLANNED | Requested |
| 585 | RQ116532 | OCC_202 | cpcc1_sd  | BAY | 421 MAIN BAY - 400 KV FATEHGARH_III(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1 (POWERGRID) AT 400 KV FATEHGARH_III(PG)                     | POWERGR | D | FOR AMP WORK   | 22/Jan/2023 | 08:00 | 22/Jan/2023 | 18:00 |                              |  | PLANNED | Requested |
| 586 | RQ116531 | OCC_202 | cpcc1_sd  | BAY | 419 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_III(PG) (POWERGRID)   | POWERGR | D | FOR AMP WORK   | 21/Jan/2023 | 08:00 | 21/Jan/2023 | 18:00 |                              |  | PLANNED | Requested |
| 587 | RQ116382 | OCC_202 | cpcc2_sd  | BAY | 419 MAIN BAY - 400KV NATHPA JHAKRI(SJ)-PANCHKULA(PG) (PG) CKT-2 AT PANCHKULA(PG)   | POWERGR | C | CB Overhauling, Commissioned in 2012   | 20/Jan/2023 | 09:30 | 23/Jan/2023 | 17:30 | Panchkula-Gumma main Bay     |  | PLANNED | Requested |
| 588 | RQ116530 | OCC_202 | cpcc1_sd  | BAY | 419 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_III(PG) (POWERGRID)   | POWERGR | D | FOR AMP WORK   | 20/Jan/2023 | 08:00 | 20/Jan/2023 | 18:00 |                              |  | PLANNED | Requested |
| 589 | RQ116466 | OCC_202 | cpcc2_sd  | BAY | 403 MAIN BAY - 400KV MOGA-JALANDHAR (PG) CKT-1 AT JALANDHAR(PG)  | POWERGR | C | CB OVERHAULING WORK  | 19/Jan/2023 | 10:00 | 21/Jan/2023 | 19:00 | ACTUAL BAY NO AT SITE IS 409 |  | PLANNED | Requested |
| 590 | RQ116529 | OCC_202 | cpcc1_sd  | BAY | 401 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT FATEHGARH_III(PG) (POWERGRID)   | POWERGR | D | FOR AMP WORK   | 19/Jan/2023 | 08:00 | 19/Jan/2023 | 18:00 |                              |  | PLANNED | Requested |
| 591 | RQ115736 | OCC_202 | stuup_sd  | BAY | 409 MAIN BAY - 400 KV KANPUR(PG)-PANKI(UP) (PG) CKT-2 (POWERGRID) AT 400 KV PANKI(UP)  | POWERGR | D | * for Bay maintenance work routine testing   | 18/Jan/2023 | 10:00 | 18/Jan/2023 | 17:00 |                              |  | PLANNED | Requested |

|     |          |         |          |     |   |           |                                      |             |       |             |       |                              |  |         |           |
|-----|----------|---------|----------|-----|---|-----------|--------------------------------------|-------------|-------|-------------|-------|------------------------------|--|---------|-----------|
| 592 | RQ116528 | OCC_202 | cpcc1_sd | BAY | 401 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID)   | POWERGR D | FOR AMP WORK                         | 18/Jan/2023 | 08:00 | 18/Jan/2023 | 18:00 |                              |  | PLANNED | Requested |
| 593 | RQ116527 | OCC_202 | cpcc1_sd | BAY | 416 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID)  | POWERGR D | FOR AMP WORK                         | 17/Jan/2023 | 08:00 | 17/Jan/2023 | 18:00 |                              |  | PLANNED | Requested |
| 594 | RQ116464 | OCC_202 | cpcc2_sd | BAY | 406 MAIN BAY - 400KV AMRITSAR-JALANDHAR (PG) CKT-1 AT JALANDHAR(PG)   | POWERGR C | CB OVERHAULING WORK                  | 16/Jan/2023 | 10:00 | 18/Jan/2023 | 19:00 | ACTUAL BAY NO AT SITE IS 412 |  | PLANNED | Requested |
| 595 | RQ116377 | OCC_202 | cpcc2_sd | BAY | 410 MAIN BAY - 400KV PANCHKULA-ABDULLAPUR (PG) CKT-2 AT PANCHKULA(PG)   | POWERGR C | CB Overhauling, Commissioned in 2012 | 16/Jan/2023 | 09:30 | 19/Jan/2023 | 17:30 |                              |  | PLANNED | Requested |
| 596 | RQ116526 | OCC_202 | cpcc1_sd | BAY | 417 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID) AND 400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2 AT 400 KV FATEHGARH_II(PG) (POWERGRID) | POWERGR D | FOR AMP WORK                         | 16/Jan/2023 | 08:00 | 16/Jan/2023 | 18:00 |                              |  | PLANNED | Requested |
| 597 | RQ116540 | OCC_202 | cpcc1_sd | BAY | 415 MAIN BAY - 400/220KV 315 MVA ICT 2 AT SIKAR(PG)   | POWERGR C | Overhauling of CB Mechanism          | 16/Jan/2023 | 08:00 | 19/Jan/2023 | 18:00 |                              |  | PLANNED | Requested |
| 598 | RQ116570 | OCC_202 | cpcc3_sd | BAY | AWL4 MAIN BAY - 400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-2 (POWERGRID) AT 400 KV VINDHYACHAL(PG)   | POWERGR C | FOR CB OVERHAULING                   | 16/Jan/2023 | 08:00 | 17/Jan/2023 | 18:00 |                              |  | PLANNED | Requested |
| 599 | RQ116525 | OCC_202 | cpcc1_sd | BAY | 418 MAIN BAY - 400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2 (POWERGRID) AT 400 KV FATEHGARH_III(PG) (POWERGRID)   | POWERGR D | FOR AMP WORK                         | 15/Jan/2023 | 08:00 | 15/Jan/2023 | 18:00 |                              |  | PLANNED | Requested |
| 600 | RQ116524 | OCC_202 | cpcc1_sd | BAY | 405 TIE BAY - 400/220 KV 500 MVA ICT 1 AT FATEHGARH_II(PG) (POWERGRID) AND 400/220 KV 500 MVA ICT 4 AT FATEHGARH_II(PG) AT 400 KV FATEHGARH_III(PG) (POWERGRID)                 | POWERGR D | FOR AMP WORK                         | 14/Jan/2023 | 08:00 | 14/Jan/2023 | 18:00 |                              |  | PLANNED | Requested |
| 601 | RQ116523 | OCC_202 | cpcc1_sd | BAY | 413 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG) (POWERGRID) AT 400 KV FATEHGARH_II(PG)   | POWERGR D | FOR AMP WORK                         | 13/Jan/2023 | 08:00 | 13/Jan/2023 | 18:00 |                              |  | PLANNED | Requested |
| 602 | RQ116510 | OCC_202 | cpcc1_sd | BAY | 432 BUS SECTIONALIZER BAY - 400 KV FATEHGARH-II(PG) - BUS 2 (POWERGRID) AND 400 KV FATEHGARH-III(PG) - BUS 4 AT 400 KV FATEHGARH_II(PG) (POWERGRID)                             | POWERGR D | For DGA oil testing of bay 400KV CT  | 12/Jan/2023 | 17:00 | 12/Jan/2023 | 23:00 |                              |  | PLANNED | Requested |
| 603 | RQ116467 | OCC_202 | cpcc2_sd | BAY | 410 MAIN BAY - 400KV CHAMBA-JALANDHAR (PG) CKT-2 AT JALANDHAR(PG)   | POWERGR C | CB OVERHAULING WORK                  | 12/Jan/2023 | 10:00 | 14/Jan/2023 | 19:00 | ACTUAL BAY NO AT SITE IS 403 |  | PLANNED | Requested |
| 604 | RQ116522 | OCC_202 | cpcc1_sd | BAY | 415 MAIN BAY - 400/220 KV 500 MVA ICT 5 AT FATEHGARH_II(PG) (POWERGRID) AT 400 KV FATEHGARH_II(PG)  | POWERGR D | FOR AMP WORK                         | 12/Jan/2023 | 08:00 | 12/Jan/2023 | 18:00 |                              |  | PLANNED | Requested |
| 605 | RQ116507 | OCC_202 | cpcc1_sd | BAY | 442 MAIN BAY - 400 KV FATEHGARH-II(PG) - BUS 3 (POWERGRID) AND FUTURE AT 400 KV FATEHGARH_III(PG) (POWERGRID)   | POWERGR D | For DGA oil testing of bay 400KV CT  | 11/Jan/2023 | 17:00 | 11/Jan/2023 | 23:00 |                              |  | PLANNED | Requested |
| 606 | RQ116505 | OCC_202 | cpcc1_sd | BAY | 443 TIE BAY - 400/220 KV 500 MVA ICT 9 AT FATEHGARH_II(PG) (POWERGRID) AND FUTURE AT 400 KV FATEHGARH_III(PG) (POWERGRID)   | POWERGR D | For DGA oil testing of bay 400KV CT  | 11/Jan/2023 | 17:00 | 11/Jan/2023 | 23:00 |                              |  | PLANNED | Requested |
| 607 | RQ116506 | OCC_202 | cpcc1_sd | BAY | 431 BUS SECTIONALIZER BAY - 400 KV FATEHGARH-II(PG) - BUS 1 (POWERGRID) AND 400 KV FATEHGARH-II(PG) - BUS 3 AT 400 KV FATEHGARH_III(PG) (POWERGRID)                             | POWERGR D | For DGA oil testing of bay 400KV CT  | 11/Jan/2023 | 17:00 | 11/Jan/2023 | 23:00 |                              |  | PLANNED | Requested |
| 608 | RQ116378 | OCC_202 | cpcc2_sd | BAY | 413 MAIN BAY - 400KV PANCHKULA-ABDULLAPUR (PG) CKT-1 AT PANCHKULA(PG)   | POWERGR C | CB Overhauling, Commissioned in 2012 | 11/Jan/2023 | 09:30 | 14/Jan/2023 | 17:30 |                              |  | PLANNED | Requested |

|     |          |         |          |     |  |           |                                     |             |       |             |       |              |  |         |           |
|-----|----------|---------|----------|-----|--|-----------|-------------------------------------|-------------|-------|-------------|-------|--------------|--|---------|-----------|
| 609 | RQ116521 | OCC_202 | cpcc1_sd | BAY | 404 MAIN BAY - 400/220 KV 500 MVA ICT 1 AT FATEHGARH_III(PG) (POWERGRID) AT 400 KV   | POWERGR D | FOR AMP WORK                        | 11/Jan/2023 | 08:00 | 11/Jan/2023 | 18:00 |              |  | PLANNED | Requested |
| 610 | RQ116511 | OCC_202 | cpcc1_sd | BAY | 444 MAIN BAY - 400/220 KV 500 MVA ICT 9 AT FATEHGARH_III(PG) (POWERGRID) AT 400 KV   | POWERGR D | For DGA oil testing of bay 400KV CT | 11/Jan/2023 | 08:00 | 11/Jan/2023 | 18:00 |              |  | PLANNED | Requested |
| 611 | RQ116520 | OCC_202 | cpcc1_sd | BAY | 406 MAIN BAY - 400/220 KV 500 MVA ICT 4 AT FATEHGARH_III(PG) (POWERGRID) AT 400 KV   | POWERGR D | FOR AMP WORK                        | 10/Jan/2023 | 08:00 | 10/Jan/2023 | 18:00 |              |  | PLANNED | Requested |
| 612 | RQ116551 | OCC_202 | cpcc2_sd | BAY | 405 TIE BAY - 400 KV MOGA- FATEHABAD (PG) CKT-1 (POWERGRID) AND 400/220 KV 500 MVA ICT 3 AT MOGA(PG) AT 400 KV MOGA(PG) (POWERGRID)  | POWERGR C | To attend SF6 Leakage in CB         | 09/Jan/2023 | 08:30 | 16/Jan/2023 | 18:00 |              |  | PLANNED | Requested |
| 613 | RQ116518 | OCC_202 | cpcc1_sd | BAY | 420 TIE BAY - 400 KV FATEHGARH_III(PG)- FATEHGARH POOLING(FBTL) (FBTL) CKT-1 (POWERGRID) AND 125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_III(PG) AT 400 KV FATEHGARH_III(PG) (POWERGRID) | POWERGR D | FOR AMP WORK                        | 09/Jan/2023 | 08:00 | 09/Jan/2023 | 18:00 |              |  | PLANNED | Requested |
| 614 | RQ116541 | OCC_202 | cpcc1_sd | BAY | 418 MAIN BAY - 400/220KV 315 MVA ICT 1 AT SIKAR(PG)  | POWERGR C | Overhauling of CB Mechanism         | 09/Jan/2023 | 08:00 | 12/Jan/2023 | 18:00 |              |  | PLANNED | Requested |
| 615 | RQ116535 | OCC_202 | cpcc1_sd | BAY | 493 MAIN BAY - 400 KV HAPUR- MURADNAGAR_1 (UP) CKT-1 AT HAPUR  | POWERGR D | FOR AMP WORK                        | 08/Jan/2023 | 08:00 | 08/Jan/2023 | 18:00 | at Muradnagr |  | PLANNED | Requested |
| 616 | RQ116517 | OCC_202 | cpcc1_sd | BAY | 403 MAIN BAY - 400/220 KV 500 MVA ICT 3 AT FATEHGARH_III(PG) (POWERGRID) AT 400 KV FATEHGARH_III(PG)   | POWERGR D | FOR AMP WORK                        | 07/Jan/2023 | 08:00 | 07/Jan/2023 | 18:00 |              |  | PLANNED | Requested |
| 617 | RQ116516 | OCC_202 | cpcc1_sd | BAY | 402 TIE BAY - 400/220 KV 500 MVA ICT 3 AT FATEHGARH_III(PG) (POWERGRID) AND 400/220 KV 500 MVA ICT 2 AT FATEHGARH_III(PG) AT 400 KV FATEHGARH_III(PG) (POWERGRID)                          | POWERGR D | FOR AMP WORK                        | 06/Jan/2023 | 08:00 | 06/Jan/2023 | 18:00 |              |  | PLANNED | Requested |
| 618 | RQ116515 | OCC_202 | cpcc1_sd | BAY | 414 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_III(PG) (POWERGRID) AND 400/220 KV 500 MVA ICT 5 AT FATEHGARH_III(PG) AT 400 KV FATEHGARH_III(PG) (POWERGRID)                         | POWERGR D | FOR AMP WORK                        | 05/Jan/2023 | 08:00 | 05/Jan/2023 | 18:00 |              |  | PLANNED | Requested |
| 619 | RQ116514 | OCC_202 | cpcc1_sd | BAY | 428 MAIN BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_III(PG) (POWERGRID) AT 400 KV FATEHGARH_III(PG)  | POWERGR D | FOR AMP WORK                        | 04/Jan/2023 | 08:00 | 04/Jan/2023 | 18:00 |              |  | PLANNED | Requested |
| 620 | RQ116512 | OCC_202 | cpcc1_sd | BAY | 423 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_III(PG) (POWERGRID) AND FUTURE AT 400 KV FATEHGARH_III(PG) (POWERGRID)  | POWERGR D | FOR AMP WORK                        | 03/Jan/2023 | 08:00 | 03/Jan/2023 | 18:00 |              |  | PLANNED | Requested |
| 621 | RQ116599 | OCC_202 | cpcc1_sd | BAY | 408528 MAIN BAY - 400 KV SHREE CEMENT(SCL)- MERTA(RS) (PG) CKT-1 AT MERTA(RS)  | POWERGR D | FOR BAY AMP WORK                    | 03/Jan/2023 | 08:00 | 03/Jan/2023 | 18:00 |              |  | PLANNED | Requested |
| 622 | RQ116513 | OCC_202 | cpcc1_sd | BAY | 429 TIE BAY - 400/220 KV 500 MVA ICT 4 AT FATEHGARH_III(PG) (POWERGRID) AND FUTURE AT 400 KV FATEHGARH_III(PG) (POWERGRID)   | POWERGR D | FOR AMP WORK                        | 02/Jan/2023 | 08:00 | 02/Jan/2023 | 18:00 |              |  | PLANNED | Requested |
| 623 | RQ116481 | OCC_202 | cpcc1_sd | BAY | 414 TIE BAY - 400KV AGRA- BALLABHGARH (PG) CKT-1 AND 400KV BALLABHGARH- GURGAON (PG) CKT-1 AT BALLABHGARH(PG)  | POWERGR C | For CB Overhauling work.            | 02/Jan/2023 | 08:00 | 06/Jan/2023 | 18:00 |              |  | PLANNED | Requested |
| 624 | RQ116547 | OCC_202 | cpcc1_sd | BAY | 421 MAIN BAY - 400/220 KV 500 MVA ICT 1 AT BIKANER(PG) (POWERGRID) AT 400 KV BIKANER(PG)   | POWERGR D | CT SAMPLING WORK                    | 02/Jan/2023 | 08:00 | 02/Jan/2023 | 18:00 |              |  | PLANNED | Requested |

|     |          |         |            |             |   |         |   |   |             |       |             |       |  |  |         |           |
|-----|----------|---------|------------|-------------|---|---------|---|---|-------------|-------|-------------|-------|--|--|---------|-----------|
| 625 | RQ116597 | OCC_202 | cpcc1_sd   | BAY         | 40752A MAIN BAY - SD MVAR LR ON KOTA(PG)-MERTA(RS) (PG) CKT-1 @MERTA(RS) AT MERTA(RS)   | POWERGR | D | BAY AMP   | 01/Jan/2023 | 08:00 | 01/Jan/2023 | 18:00 |  |  | PLANNED | Requested |
| 626 | RQ116534 | OCC_202 | cpcc1_sd   | BAY         | 426 TIE BAY - 400KV MEERUT(PG)-MANDOLA(PG) (PL) CKT-4 AND FUTURE AT MANDOLA(PG)   | POWERGR | C | ABB BREAKER OVERHAULLING  | 01/Jan/2023 | 08:00 | 06/Jan/2023 | 18:00 |  |  | PLANNED | Requested |
| 627 | RQ116546 | OCC_202 | cpcc1_sd   | BAY         | 420 TIE BAY - 400/220 KV 500 MVA ICT 1 AT BIKANER(PG) (POWERGRID) AND FUTURE AT 400 KV BIKANER(PG) (POWERGRID)                    | POWERGR | D | CT SAMPLING WORK  | 01/Jan/2023 | 08:00 | 01/Jan/2023 | 18:00 |  |  | PLANNED | Requested |
| 628 | RQ116355 | OCC_202 | slidchr_sd | BAY         | 405 TIE BAY - 400/220KV 315 MVA ICT 1 AT DHANODA(HV) AND 400KV DHANODA-DAULATABAD (HV) CKT-2                                      | HVPLN   | D | To attend the spring charging problem in line breaker bay no 404                    | 21/Jan/2023 | 14:00 | 21/Jan/2023 | 19:00 | SD required on TIE bay of 400KV Dhanoda-Daultabad ckt-2      |  | PLANNED | Requested |
| 629 | RQ116357 | OCC_202 | slidchr_sd | BAY         | 401 MAIN BAY - 400KV DHANODA-DAULATABAD (HV) CKT-1 AT DHANODA(HV)   | HVPLN   | D | To attend the spring charging problem in line breaker bay no 404                    | 20/Jan/2023 | 08:00 | 20/Jan/2023 | 13:00 | SD of 400KV Dhanoda-Daultabad Ckt-1 Line bay 404 is required |  | PLANNED | Requested |
| 630 | RQ115563 | OCC_202 | slidcps_sd | BAY         | 411 TIE BAY - 400 KV BEHMAN JASSA SINGH (PS)-HMEL (PS) (PSTCL) CKT-1 (PSTCL) AND FUTURE AT 400 KV BEHMAN JASSA SINGH (PS) (PSTCL) | PSTCL   | D | Periodical Maintenance and testing  | 17/Jan/2023 | 08:00 | 20/Jan/2023 | 18:00 |  |  | PLANNED | Requested |
| 631 | RQ115564 | OCC_202 | slidcps_sd | BAY         | 410 MAIN BAY - 400 KV BEHMAN JASSA SINGH (PS)-HMEL (PS) (PSTCL) CKT-1 (PSTCL) AT 400 KV BEHMAN JASSA SINGH (PS)                   | PSTCL   | D | Periodical Maintenance and testing  | 17/Jan/2023 | 08:00 | 20/Jan/2023 | 18:00 |  |  | PLANNED | Requested |
| 632 | RQ115580 | OCC_202 | slidcps_sd | BAY         | 403 MAIN BAY - 400KV MUKTSAR-MAKHU (PS) CKT-1 AT MUKTSAR(PS)  | PSTCL   | D | General maintenance for nut-bolt tightening, cleaning and IR of equipments.         | 16/Jan/2023 | 08:00 | 16/Jan/2023 | 18:00 |  |  | PLANNED | Requested |
| 633 | RQ115576 | OCC_202 | slidcps_sd | BAY         | 421 MAIN BAY MAIN BAY - 400/220 KV 500 MVA ICT 3 AT MAKHU(PS) (PSTCL)   | PSTCL   | D | Cleaning of bay 421 CB & CT porcelin and recording of IR Values of CB,CT            | 12/Jan/2023 | 08:00 | 12/Jan/2023 | 18:00 |  |  | PLANNED | Requested |
| 634 | RQ115579 | OCC_202 | slidcps_sd | BAY         | 415 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(PS)  | PSTCL   | D | Cleaning of bay 415 CB & CT porcelin and recording of IR Values of CB,CT            | 10/Jan/2023 | 08:00 | 10/Jan/2023 | 18:00 |  |  | PLANNED | Requested |
| 635 | RQ115565 | OCC_202 | slidcps_sd | BAY         | 408 TIE BAY - 400 KV BEHMAN JASSA SINGH (PS)-HMEL (PS) (PSTCL) CKT-2 (PSTCL) AND FUTURE AT 400 KV BEHMAN JASSA SINGH (PS) (PSTCL) | PSTCL   | D | Periodical Maintenance and testing  | 09/Jan/2023 | 08:00 | 12/Jan/2023 | 18:00 |  |  | PLANNED | Requested |
| 636 | RQ115566 | OCC_202 | slidcps_sd | BAY         | 407 MAIN BAY - 400 KV BEHMAN JASSA SINGH (PS)-HMEL (PS) (PSTCL) CKT-2 (PSTCL) AT 400 KV BEHMAN JASSA SINGH (PS)                   | PSTCL   | D | Periodical Maintenance and testing  | 09/Jan/2023 | 08:00 | 12/Jan/2023 | 18:00 |  |  | PLANNED | Requested |
| 637 | RQ115578 | OCC_202 | slidcps_sd | BAY         | 412 MAIN BAY - 400/220KV 315 MVA ICT 2 AT MAKHU(PS)   | PSTCL   | D | Cleaning of bay 412 CB & CT porcelin and recording of IR Values of CB,CT            | 05/Jan/2023 | 08:00 | 05/Jan/2023 | 18:00 |  |  | PLANNED | Requested |
| 638 | RQ115583 | OCC_202 | slidcps_sd | BAY         | 400KV TALWANDI SABOO(PG)-MUKTSAR(PS) (PS) CKT-1 AT MUKTSAR(PS)  | PSTCL   | D | maintenance for nut-bolt tightening, cleaning and IR of equipments.                 | 04/Jan/2023 | 08:00 | 04/Jan/2023 | 18:00 |  |  | PLANNED | Requested |
| 639 | RQ115577 | OCC_202 | slidcps_sd | BAY         | 409 MAIN BAY - 400/220KV 315 MVA ICT 1 AT MAKHU(PS)   | PSTCL   | D | Cleaning of bay 409 CB & CT porcelin and recording of IR Values of CB,CT            | 03/Jan/2023 | 08:00 | 03/Jan/2023 | 18:00 |  |  | PLANNED | Requested |
| 640 | RQ115567 | OCC_202 | slidcps_sd | BAY         | 402 TIE BAY - 400 KV BEHMAN JASSA SINGH (PS)-MOGA(PG) (PSTCL) CKT-1 (PSTCL) AND FUTURE AT 400 KV BEHMAN JASSA SINGH (PS) (PSTCL)  | PSTCL   | D | Periodical Maintenance and testing  | 03/Jan/2023 | 08:00 | 06/Jan/2023 | 18:00 |  |  | PLANNED | Requested |
| 641 | RQ115568 | OCC_202 | slidcps_sd | BAY         | 401 MAIN BAY - 400 KV BEHMAN JASSA SINGH (PS)-MOGA(PG) (PSTCL) CKT-1 (PSTCL) AT 400 KV BEHMAN JASSA SINGH (PS)                    | PSTCL   | D | Periodical Maintenance and testing  | 03/Jan/2023 | 08:00 | 06/Jan/2023 | 18:00 |  |  | PLANNED | Requested |
| 642 | RQ116603 | OCC_202 | cpcc1_sd   | BAY         | 411 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL) (PKTSL) AND FUTURE AT 400 KV KHETRI (PKTSL) (PKTSL)                     | PKTSL   | C | Bay extension work under PBTSL (Shutdown requested by KEC)-Augmentation work of CRP | 16/Jan/2023 | 08:00 | 26/Jan/2023 | 18:00 |  |  | PLANNED | Requested |
| 643 | RQ115473 | OCC_202 | stuup_sd   | BAY         | 407 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT FIROZABAD(PJFTL) (PJFTL)   | PJFTL   | D | AMP works   | 03/Jan/2023 | 08:00 | 03/Jan/2023 | 18:00 |  |  | PLANNED | Requested |
| 644 | RQ116069 | OCC_202 | cpcc1_sd   | TRANSFORMER | 400/220 KV 500 MVA ICT 4 AT BHADLA_2 (PG)   | POWERGR | D | For TERTIARY CONNECTION   | 31/Jan/2023 | 17:00 | 31/Jan/2023 | 23:00 |  |  | PLANNED | Requested |
| 645 | RQ116070 | OCC_202 | cpcc1_sd   | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT BHADLA_2 (PG)   | POWERGR | D | For TERTIARY CONNECTION   | 30/Jan/2023 | 17:00 | 30/Jan/2023 | 23:00 |  |  | PLANNED | Requested |
| 646 | RQ116067 | OCC_202 | cpcc1_sd   | TRANSFORMER | 400/220 KV 500 MVA ICT 4 AT BHADLA_2 (PG)   | POWERGR | D | For CSD Fine tune   | 29/Jan/2023 | 17:00 | 29/Jan/2023 | 23:00 |  |  | PLANNED | Requested |



|     |          |         |          |             |   |           |   |             |       |             |       |         |           |
|-----|----------|---------|----------|-------------|---|-----------|---|-------------|-------|-------------|-------|---------|-----------|
| 647 | RQ116058 | OCC_202 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 5 AT FATEHGARH_III(PG) | POWERGR D | For TBC testing works, CSD final testing works  | 28/Jan/2023 | 17:00 | 30/Jan/2023 | 23:00 | PLANNED | Requested |
| 648 | RQ116542 | OCC_202 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 4 AT MOGA(PG)          | POWERGR D | AMP of ICT-4 and Differential Relay Retrofitting work   | 27/Jan/2023 | 08:30 | 27/Jan/2023 | 18:00 | PLANNED | Requested |
| 649 | RQ116063 | OCC_202 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT FATEHGARH_III(PG) | POWERGR D | For TBC testing works, CSD final testing works  | 25/Jan/2023 | 17:00 | 27/Jan/2023 | 23:00 | PLANNED | Requested |
| 650 | RQ116543 | OCC_202 | cpcc2_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT MOGA(PG)          | POWERGR D | AMP of ICT-3 and Differential Relay Retrofitting work   | 25/Jan/2023 | 08:30 | 25/Jan/2023 | 18:00 | PLANNED | Requested |
| 651 | RQ116068 | OCC_202 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT BHADLA_2 (PG)     | POWERGR D | For CSD Fine tune   | 24/Jan/2023 | 17:00 | 24/Jan/2023 | 23:00 | PLANNED | Requested |
| 652 | RQ116051 | OCC_202 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT KANKROLI(PG)      | POWERGR D | For modifications in mechanical protection trips of Transformers  | 24/Jan/2023 | 08:00 | 24/Jan/2023 | 18:00 | PLANNED | Requested |
| 653 | RQ116066 | OCC_202 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 6 AT BHADLA_2 (PG)     | POWERGR D | For TERTIARY CONNECTION   | 23/Jan/2023 | 17:00 | 31/Jan/2023 | 23:00 | PLANNED | Requested |
| 654 | RQ116544 | OCC_202 | cpcc2_sd | TRANSFORMER | 400/220 KV 250 MVA ICT 2 AT MOGA(PG)          | POWERGR D | AMP of ICT-2 and Differential Relay Retrofitting work   | 23/Jan/2023 | 08:30 | 23/Jan/2023 | 18:00 | PLANNED | Requested |
| 655 | RQ116050 | OCC_202 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT KANKROLI(PG)      | POWERGR D | BUS INTEGRATION WORK OF EXTENSION BAYS  | 23/Jan/2023 | 08:00 | 23/Jan/2023 | 18:00 | PLANNED | Requested |
| 656 | RQ116060 | OCC_202 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT FATEHGARH_III(PG) | POWERGR D | For TBC testing works, CSD final testing works  | 22/Jan/2023 | 17:00 | 24/Jan/2023 | 23:00 | PLANNED | Requested |
| 657 | RQ116065 | OCC_202 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 5 AT BHADLA_2 (PG)     | POWERGR D | For TERTIARY CONNECTION   | 22/Jan/2023 | 17:00 | 25/Jan/2023 | 23:00 | PLANNED | Requested |
| 658 | RQ116055 | OCC_202 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 7 AT BHADLA(PG)        | POWERGR D | GIB erection work   | 22/Jan/2023 | 15:00 | 24/Jan/2023 | 23:00 | PLANNED | Requested |
| 659 | RQ116545 | OCC_202 | cpcc2_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT BHADLA(PG)        | POWERGR D | AMP of ICT-1 and Differential Relay Retrofitting work   | 21/Jan/2023 | 08:30 | 21/Jan/2023 | 18:00 | PLANNED | Requested |
| 660 | RQ116053 | OCC_202 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT BHADLA(PG)        | POWERGR D | GIB erection work   | 20/Jan/2023 | 15:00 | 22/Jan/2023 | 23:00 | PLANNED | Requested |
| 661 | RQ116049 | OCC_202 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT KANKROLI(PG)      | POWERGR D | For modifications in mechanical protection trips of Transformers  | 20/Jan/2023 | 08:00 | 20/Jan/2023 | 18:00 | PLANNED | Requested |
| 662 | RQ116059 | OCC_202 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT FATEHGARH_III(PG) | POWERGR D | For TBC testing works, CSD final testing works  | 19/Jan/2023 | 17:00 | 21/Jan/2023 | 23:00 | PLANNED | Requested |
| 663 | RQ116054 | OCC_202 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT BHADLA(PG)        | POWERGR D | GIB erection work   | 17/Jan/2023 | 15:00 | 19/Jan/2023 | 23:00 | PLANNED | Requested |
| 664 | RQ116048 | OCC_202 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT KOTA(PG)          | POWERGR D | Oil sample of 220KV CT  | 17/Jan/2023 | 08:00 | 17/Jan/2023 | 20:00 | PLANNED | Requested |
| 665 | RQ116072 | OCC_202 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT MANDOLA(PG)       | POWERGR C | Retrofitment of existing 20789L Isolator by POWERGRID on behalf of DTL. This isolator is DTL asset. ICT s/d is required for retrofitting of line side isolator. | 15/Jan/2023 | 08:00 | 19/Jan/2023 | 18:00 | PLANNED | Requested |
| 666 | RQ116052 | OCC_202 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT BHADLA(PG)        | POWERGR D | GIB erection work   | 14/Jan/2023 | 17:00 | 16/Jan/2023 | 23:00 | PLANNED | Requested |
| 667 | RQ116056 | OCC_202 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 6 AT BHADLA(PG)        | POWERGR D | BUS INTEGRATION WORK OF EXTENSION BAYS  | 13/Jan/2023 | 15:00 | 13/Jan/2023 | 23:00 | PLANNED | Requested |
| 668 | RQ116057 | OCC_202 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT SIKAR(PG)         | POWERGR D | BUS INTEGRATION WORK OF EXTENSION BAYS  | 12/Jan/2023 | 08:00 | 12/Jan/2023 | 18:00 | PLANNED | Requested |
| 669 | RQ116078 | OCC_202 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT SAHARANPUR(PG)    | POWERGR D | For AMP and CT SAMPLING WORK  | 10/Jan/2023 | 08:00 | 10/Jan/2023 | 18:00 | PLANNED | Requested |
| 670 | RQ116047 | OCC_202 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT KOTA(PG)          | POWERGR D | for Replacement of damage CFT plate with new.   | 10/Jan/2023 | 08:00 | 10/Jan/2023 | 20:00 | PLANNED | Requested |
| 671 | RQ116074 | OCC_202 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT MANDOLA(PG)       | POWERGR C | Retrofitment of existing 20789L Isolator by POWERGRID on behalf of DTL. This isolator is DTL asset. ICT s/d is required for retrofitting of line side isolator. | 10/Jan/2023 | 08:00 | 14/Jan/2023 | 18:00 | PLANNED | Requested |
| 672 | RQ116061 | OCC_202 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 4 AT FATEHGARH_III(PG) | POWERGR D | For TBC testing works, CSD final testing works  | 07/Jan/2023 | 17:00 | 17/Jan/2023 | 23:00 | PLANNED | Requested |
| 673 | RQ116064 | OCC_202 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT HISSAR(PG)        | POWERGR D | INSULATION COATING ON TERTIARY CONNECTION PATH CONNECTOR & CONDUCTOR  | 07/Jan/2023 | 08:00 | 07/Jan/2023 | 18:00 | PLANNED | Requested |
| 674 | RQ116046 | OCC_202 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT GURGAON(PG)       | POWERGR D | AMP of ICT and associated bay equipments  | 06/Jan/2023 | 10:00 | 06/Jan/2023 | 18:00 | PLANNED | Requested |
| 675 | RQ116354 | OCC_202 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT HAMIRPUR(PG)      | POWERGR D | AMP Works of ICT 2 and testing of new WTI and OTI scheme  | 06/Jan/2023 | 09:00 | 06/Jan/2023 | 18:00 | PLANNED | Requested |
| 676 | RQ116076 | OCC_202 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT BIKANER(PG)       | POWERGR D | DROPPER CONNECTION WORK FROM 220KV BUS2 TO 500MVA ICT2  | 05/Jan/2023 | 17:00 | 06/Jan/2023 | 23:00 | PLANNED | Requested |
| 677 | RQ116073 | OCC_202 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT MANDOLA(PG)       | POWERGR C | Retrofitment of existing 20789L Isolator by POWERGRID on behalf of DTL. This isolator is DTL asset. ICT s/d is required for retrofitting of line side isolator. | 05/Jan/2023 | 08:00 | 09/Jan/2023 | 18:00 | PLANNED | Requested |
| 678 | RQ116077 | OCC_202 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT BIKANER(PG)       | POWERGR D | CT SAMPLING WORK  | 03/Jan/2023 | 17:00 | 03/Jan/2023 | 23:00 | PLANNED | Requested |
| 679 | RQ116062 | OCC_202 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 9 AT FATEHGARH_III(PG) | POWERGR D | Construction of the bay 443 and ICT-9 CSD Relay final tuning and other pending construction works   | 03/Jan/2023 | 17:00 | 07/Jan/2023 | 23:00 | PLANNED | Requested |
| 680 | RQ116045 | OCC_202 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT GURGAON(PG)       | POWERGR D | AMP of ICT and associated bay equipments  | 03/Jan/2023 | 10:00 | 03/Jan/2023 | 18:00 | PLANNED | Requested |
| 681 | RQ116353 | OCC_202 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT HAMIRPUR(PG)      | POWERGR D | AMP Works of ICT 2 and testing of new WTI and OTI scheme  | 03/Jan/2023 | 09:00 | 03/Jan/2023 | 18:00 | PLANNED | Requested |
| 682 | RQ116071 | OCC_202 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT BAWANA(DV)        | POWERGR D | To attending leakages from oltc   | 01/Jan/2023 | 08:00 | 02/Jan/2023 | 18:00 | PLANNED | Requested |

|     |          |         |           |             |   |           |   |             |       |             |       |         |           |
|-----|----------|---------|-----------|-------------|---|-----------|---|-------------|-------|-------------|-------|---------|-----------|
| 683 | RQ116075 | OCC_202 | cpcc1_sd  | TRANSFORMER | 400/220 KV 500 MVA ICT 4 AT NAKODAR(PSG)      | POWERGR C | Retrofitment of existing 20789L Isolator by POWERGRID on behalf of DTL. This isolator is DTL asset. ICT S/D is required for retrofitting of line side isolator.   | 01/Jan/2023 | 08:00 | 04/Jan/2023 | 18:00 | PLANNED | Requested |
| 684 | RQ116628 | OCC_202 | slcdps_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT DHURI(PS)         | PSTCL D   | Installation of meters for Implementation of SAMAST Scheme in Punjab  | 30/Jan/2023 | 08:00 | 30/Jan/2023 | 18:00 | PLANNED | Requested |
| 685 | RQ116630 | OCC_202 | slcdps_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT DHURI(PS)         | PSTCL D   | Installation of meters for Implementation of SAMAST Scheme in Punjab  | 30/Jan/2023 | 08:00 | 30/Jan/2023 | 18:00 | PLANNED | Requested |
| 686 | RQ116629 | OCC_202 | slcdps_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT DHURI(PS)         | PSTCL D   | Installation of meters for Implementation of SAMAST Scheme in Punjab  | 30/Jan/2023 | 08:00 | 30/Jan/2023 | 18:00 | PLANNED | Requested |
| 687 | RQ116636 | OCC_202 | slcdps_sd | TRANSFORMER | 400/11 KV 88 MVA ST 1 AT TALWANDI SABOO(PSG)  | PSTCL D   | Installation of meters for Implementation of SAMAST Scheme in Punjab  | 27/Jan/2023 | 08:00 | 27/Jan/2023 | 18:00 | PLANNED | Requested |
| 688 | RQ116637 | OCC_202 | slcdps_sd | TRANSFORMER | 400/11 KV 88 MVA ST 2 AT TALWANDI SABOO(PSG)  | PSTCL D   | Installation of meters for Implementation of SAMAST Scheme in Punjab  | 27/Jan/2023 | 08:00 | 27/Jan/2023 | 18:00 | PLANNED | Requested |
| 689 | RQ115533 | OCC_202 | slcdps_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT MUKTSAR(PS)       | PSTCL D   | General maintenance for nut-bolt tightening, cleaning and IR of equipments.   | 25/Jan/2023 | 08:00 | 25/Jan/2023 | 18:00 | PLANNED | Requested |
| 690 | RQ115538 | OCC_202 | slcdps_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT DHURI(PS)         | PSTCL D   | Protection Testing  | 20/Jan/2023 | 08:00 | 20/Jan/2023 | 18:00 | PLANNED | Requested |
| 691 | RQ115540 | OCC_202 | slcdps_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT DHURI(PS)         | PSTCL D   | Protection Testing  | 19/Jan/2023 | 08:00 | 19/Jan/2023 | 18:00 | PLANNED | Requested |
| 692 | RQ115539 | OCC_202 | slcdps_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT DHURI(PS)         | PSTCL D   | Protection Testing  | 18/Jan/2023 | 08:00 | 18/Jan/2023 | 18:00 | PLANNED | Requested |
| 693 | RQ115537 | OCC_202 | slcdps_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT NAKODAR(PSG)      | PSTCL D   | Periodic Maintenance  | 17/Jan/2023 | 08:00 | 17/Jan/2023 | 18:00 | PLANNED | Requested |
| 694 | RQ115548 | OCC_202 | slcdps_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT MAKHU(PS)         | PSTCL D   | Nut bolt tightening of HV and LV Jumpers, cleaning of bushes, BMK, CTR Panel and C&R Panels   | 12/Jan/2023 | 08:00 | 12/Jan/2023 | 18:00 | PLANNED | Requested |
| 695 | RQ115534 | OCC_202 | slcdps_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT MUKTSAR(PS)       | PSTCL D   | General maintenance for nut-bolt tightening, cleaning and IR of equipments.   | 11/Jan/2023 | 08:00 | 11/Jan/2023 | 18:00 | PLANNED | Requested |
| 696 | RQ115546 | OCC_202 | slcdps_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT MAKHU(PS)         | PSTCL D   | Nut bolt tightening of HV and LV Jumpers, cleaning of bushes, BMK, CTR Panel and C&R Panels   | 05/Jan/2023 | 08:00 | 05/Jan/2023 | 18:00 | PLANNED | Requested |
| 697 | RQ115536 | OCC_202 | slcdps_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT NAKODAR(PSG)      | PSTCL D   | Periodic Maintenance  | 03/Jan/2023 | 08:00 | 03/Jan/2023 | 18:00 | PLANNED | Requested |
| 698 | RQ115542 | OCC_202 | slcdps_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT DHURI(PS)         | PSTCL D   | Maintenance of Isolator 202 89A & 89B   | 03/Jan/2023 | 08:00 | 03/Jan/2023 | 18:00 | PLANNED | Requested |
| 699 | RQ115547 | OCC_202 | slcdps_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT MAKHU(PS)         | PSTCL D   | Nut bolt tightening of HV and LV Jumpers, cleaning of bushes, BMK, CTR Panel and C&R Panels   | 03/Jan/2023 | 08:00 | 03/Jan/2023 | 18:00 | PLANNED | Requested |
| 700 | RQ115535 | OCC_202 | slcdps_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT MUKTSAR(PS)       | PSTCL D   | General maintenance for nut-bolt tightening, cleaning and IR of equipments.   | 02/Jan/2023 | 08:00 | 02/Jan/2023 | 18:00 | PLANNED | Requested |
| 701 | RQ115541 | OCC_202 | slcdps_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT DHURI(PS)         | PSTCL D   | Maintenance of Isolator 205 89B   | 02/Jan/2023 | 08:00 | 02/Jan/2023 | 18:00 | PLANNED | Requested |
| 702 | RQ115581 | OCC_202 | stuup_sd  | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT LUCKNOW(UP)       | UPPTCL D  | For Upgradation of Bus-Bar Protection Panel from Electromechanical type to Numerical Type ( Connection of CT Bus-Bar Protection Core, Interconnection of Trip Relays etc.) at 400 KV Sub-Station, Sarojini Nagar, Lucknow. During the S/D, Preventive Maintenance of 500 MVA ICT-II Bay will also be carried out at 400 kv Sub-Station, Sarojini Nagar, Lucknow | 27/Jan/2023 | 09:00 | 27/Jan/2023 | 18:00 | PLANNED | Requested |
| 703 | RQ115582 | OCC_202 | stuup_sd  | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT LUCKNOW(UP)       | UPPTCL D  | For Upgradation of Bus-Bar Protection Panel from Electromechanical type to Numerical Type ( Connection of CT Bus-Bar Protection Core, Interconnection of Trip Relays etc.) at 400 KV Sub-Station, Sarojini Nagar, Lucknow. During the S/D, Preventive Maintenance of 500 MVA ICT-I Bay will also be carried out at 400 kv Sub-Station, Sarojini Nagar, Lucknow  | 26/Jan/2023 | 09:00 | 26/Jan/2023 | 18:00 | PLANNED | Requested |
| 704 | RQ115745 | OCC_202 | stuup_sd  | TRANSFORMER | 400/220 KV 500 MVA ICT 5 AT GR. NOIDA(UPC)    | UPPTCL D  | * Routine testing.  | 22/Jan/2023 | 11:00 | 22/Jan/2023 | 17:00 | PLANNED | Requested |
| 705 | RQ115723 | OCC_202 | stuup_sd  | TRANSFORMER | 400/220 KV 200 MVA ICT 3 AT AGRA SOUTH(UP)    | UPPTCL D  | * ROUTINE TESTING, MAINTENANCE AND PAINTING WORK  | 18/Jan/2023 | 08:00 | 21/Jan/2023 | 18:00 | PLANNED | Requested |
| 706 | RQ115740 | OCC_202 | stuup_sd  | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT INDIRAPURAM(UP)   | UPPTCL D  | For annual maintenance & Testing work of ICT  | 17/Jan/2023 | 10:00 | 17/Jan/2023 | 13:00 | PLANNED | Requested |
| 707 | RQ115724 | OCC_202 | stuup_sd  | TRANSFORMER | 400/220 KV 200 MVA ICT 2 AT AGRA SOUTH(UP)    | UPPTCL D  | * ROUTINE MAINTENANCE WORK  | 17/Jan/2023 | 08:00 | 17/Jan/2023 | 18:00 | PLANNED | Requested |
| 708 | RQ115620 | OCC_202 | stuup_sd  | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT GR. NOIDA(UPC)    | UPPTCL D  | * Routine testing.  | 06/Jan/2023 | 11:00 | 06/Jan/2023 | 17:30 | PLANNED | Requested |
| 709 | RQ115741 | OCC_202 | stuup_sd  | TRANSFORMER | 400/132 KV 200 MVA ICT 1 AT NEHTAUR(UP)       | UPPTCL D  | As per request of UPPTCL ( Division -Dhampur), 132kv Bus shutdown required due to Jumpering work of new bay to existing bus, for the same 200MVA ICT-1 & 200MVA ICT-2 will be complete shutdown.  | 05/Jan/2023 | 10:00 | 05/Jan/2023 | 16:00 | PLANNED | Requested |
| 710 | RQ115743 | OCC_202 | stuup_sd  | TRANSFORMER | 400/132 KV 200 MVA ICT 2 AT NEHTAUR(UP)       | UPPTCL D  | As per request of UPPTCL ( Division -Dhampur), 132kv Bus shutdown required due to Jumpering work of new bay to existing bus, for the same 200MVA ICT-1 & 200MVA ICT-2 will be complete shutdown.  | 05/Jan/2023 | 10:00 | 05/Jan/2023 | 16:00 | PLANNED | Requested |
| 711 | RQ116635 | OCC_202 | slcdps_sd | TRANSFORMER | 400/21 KV 815 MVA GT 3 AT TALWANDI SABOO(PSG) | PSPCL D   | Installation of meters for Implementation of SAMAST Scheme in Punjab  | 27/Jan/2023 | 08:00 | 27/Jan/2023 | 18:00 | PLANNED | Requested |
| 712 | RQ116633 | OCC_202 | slcdps_sd | TRANSFORMER | 400/21 KV 815 MVA GT 1 AT TALWANDI SABOO(PSG) | PSPCL D   | Installation of meters for Implementation of SAMAST Scheme in Punjab  | 27/Jan/2023 | 08:00 | 27/Jan/2023 | 18:00 | PLANNED | Requested |

|     |          |         |            |                              |  |         |   |   |             |       |             |       |  |         |           |
|-----|----------|---------|------------|------------------------------|--|---------|---|---|-------------|-------|-------------|-------|--|---------|-----------|
| 713 | RQ116634 | OCC_202 | slidcps_sd | TRANSFORMER                  | 400/21 KV 815 MVA GT 2 AT TALWANDI SABOO(PSG)    | PSPCCL  | D | Installation of meters for Implementation of SAMAST Scheme in Punjab  | 27/Jan/2023 | 08:00 | 27/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 714 | RQ116626 | OCC_202 | slidcps_sd | TRANSFORMER                  | 400/220 KV 500 MVA ICT 2 AT PATRAM(PATR)         | PATRAM  | D | Installation of meters for Implementation of SAMAST Scheme in Punjab  | 25/Jan/2023 | 11:00 | 25/Jan/2023 | 14:00 |  | PLANNED | Requested |
| 715 | RQ116627 | OCC_202 | slidcps_sd | TRANSFORMER                  | 400/220 KV 500 MVA ICT 1 AT PATRAM(PATR)         | PATRAM  | D | Installation of meters for Implementation of SAMAST Scheme in Punjab  | 25/Jan/2023 | 11:00 | 25/Jan/2023 | 14:00 |  | PLANNED | Requested |
| 716 | RQ116461 | OCC_202 | indigrd_sd | TRANSFORMER                  | 400/220 KV 500 MVA ICT 1 AT PATRAM(PATR)         | PATRAM  | D | ICT AMP works   | 10/Jan/2023 | 08:00 | 10/Jan/2023 | 20:00 | Annual Maintenance   | PLANNED | Requested |
| 717 | RQ116200 | OCC_202 | slidcrs_sd | TRANSFORMER                  | 400/220 KV 315 MVA ICT 2 AT MERTA(RS)            | RRVPNL  | D | QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS  | 22/Jan/2023 | 08:00 | 22/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 718 | RQ116202 | OCC_202 | slidcrs_sd | TRANSFORMER                  | 400/220 KV 315 MVA ICT 1 AT MERTA(RS)            | RRVPNL  | D | QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS  | 21/Jan/2023 | 08:00 | 21/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 719 | RQ116201 | OCC_202 | slidcrs_sd | TRANSFORMER                  | 400/220 KV 315 MVA ICT 1 AT BIKANER(RS)          | RRVPNL  | D | Routine Bay Maintenance Work  | 10/Jan/2023 | 08:00 | 10/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 720 | RQ116203 | OCC_202 | slidcrs_sd | TRANSFORMER                  | 400/11 KV 80 MVA ST 1 AT KAWAI SCTPS(APR)        | RRVPNL  | C | Annual maintenance and testing of station transformer#1 & bay equipments.   | 09/Jan/2023 | 08:00 | 10/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 721 | RQ115758 | OCC_202 | slidcuk_sd | TRANSFORMER                  | 400/220 KV 315 MVA ICT 2 AT SRINAGAR(UK)         | PTCUL   | D | for scheduled preventive maintenance  | 21/Jan/2023 | 10:00 | 21/Jan/2023 | 16:00 |  | PLANNED | Requested |
| 722 | RQ115757 | OCC_202 | slidcuk_sd | TRANSFORMER                  | 400/220 KV 315 MVA ICT 1 AT SRINAGAR(UK)         | PTCUL   | D | for scheduled preventive maintenance  | 20/Jan/2023 | 10:00 | 20/Jan/2023 | 16:00 |  | PLANNED | Requested |
| 723 | RQ116566 | OCC_202 | slidcuk_sd | TRANSFORMER                  | 400/220 KV 315 MVA ICT 2 AT RISHIKESH(UK)        | PTCUL   | D | for replacement of takeover assembly of 220 KV "B" Isolator of 315 MVA Transformer  | 02/Jan/2023 | 10:00 | 02/Jan/2023 | 14:00 |  | PLANNED | Requested |
| 724 | RQ116278 | OCC_202 | slidchr_sd | TRANSFORMER                  | 400/220 KV 315 MVA ICT 3 AT DHANODA(HV)          | HVPNL   | D | To verify BI, BO & Protection signals in SAS  | 11/Jan/2023 | 09:00 | 11/Jan/2023 | 19:00 |  | PLANNED | Requested |
| 725 | RQ116277 | OCC_202 | slidchr_sd | TRANSFORMER                  | 400/220 KV 315 MVA ICT 2 AT DHANODA(HV)          | HVPNL   | D | To verify BI, BO & Protection signals in SAS  | 10/Jan/2023 | 09:00 | 10/Jan/2023 | 19:00 |  | PLANNED | Requested |
| 726 | RQ116259 | OCC_202 | slidchr_sd | TRANSFORMER                  | 400/220 KV 315 MVA ICT 2 AT DEEPALPUR(JHKT)      | HVPNL   | D | Removal of bird nest on Top of gantry and attending hot spot on CT  | 09/Jan/2023 | 10:00 | 09/Jan/2023 | 13:00 |  | PLANNED | Requested |
| 727 | RQ116276 | OCC_202 | slidchr_sd | TRANSFORMER                  | 400/220 KV 315 MVA ICT 1 AT DHANODA(HV)          | HVPNL   | D | To verify BI, BO & Protection signals in SAS  | 07/Jan/2023 | 09:00 | 07/Jan/2023 | 19:00 |  | PLANNED | Requested |
| 728 | RQ115472 | OCC_202 | stuup_sd   | TRANSFORMER                  | 400/220 KV 315 MVA ICT 1 AT HARDUAGANI (UP)      | UPRVUNL | C | For commissioning of Composite Monitoring System (CMS) of ICT   | 11/Jan/2023 | 08:00 | 20/Jan/2023 | 18:00 | Shutdown of this ICT is required from 20.12.2022 to 30.12.2022                       | PLANNED | Requested |
| 729 | RQ115471 | OCC_202 | stuup_sd   | TRANSFORMER                  | 400/220 KV 315 MVA ICT 2 AT HARDUAGANI (UP)      | UPRVUNL | C | For commissioning of Composite Monitoring System (CMS) of ICT   | 02/Jan/2023 | 08:00 | 10/Jan/2023 | 18:00 | For carrying out CMS commissioning activity, continuous shutdown of ICT is required. | PLANNED | Requested |
| 730 | RQ115462 | OCC_202 | slidcup_sd | TRANSFORMER                  | 400/220 KV 315 MVA ICT 1 AT HARDUAGANI (UP)      | UPRVUNL | C | For commissioning of Composite Monitoring System (CMS) of ICT   | 01/Jan/2023 | 08:00 | 10/Jan/2023 | 18:00 | Kindly approve from 20.12.2022 to 30.12.2022   | PLANNED | Requested |
| 731 | RQ116448 | OCC_202 | slidcdv_sd | TRANSFORMER                  | 400/220 KV 500 MVA ICT 3 AT BAMNOLI(DV)          | DTL     | D | For Transformer Testings and Annual Maintenance as per PMS.   | 10/Jan/2023 | 11:00 | 10/Jan/2023 | 17:30 |  | PLANNED | Requested |
| 732 | RQ116447 | OCC_202 | slidcdv_sd | TRANSFORMER                  | 400/220 KV 500 MVA ICT 2 AT BAMNOLI(DV)          | DTL     | D | For Transformer Testings and Annual Maintenance as per PMS.   | 09/Jan/2023 | 11:00 | 09/Jan/2023 | 17:30 |  | PLANNED | Requested |
| 733 | RQ116449 | OCC_202 | slidcdv_sd | TRANSFORMER                  | 400/220 KV 315 MVA ICT 2 AT LONI HARSH VIHAR(DV) | DTL     | D | TAN Delta testing & General Maintenance   | 07/Jan/2023 | 11:00 | 07/Jan/2023 | 17:30 |  | PLANNED | Requested |
| 734 | RQ116450 | OCC_202 | slidcdv_sd | TRANSFORMER                  | 400/220 KV 315 MVA ICT 3 AT LONI HARSH VIHAR(DV) | DTL     | C | Replacement of faulty aircell and TAN Delta testing & General Maintenance   | 04/Jan/2023 | 11:00 | 06/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 735 | RQ116451 | OCC_202 | slidcdv_sd | TRANSFORMER                  | 400/220 KV 315 MVA ICT 6 AT BAWANA(DV)           | DTL     | D | To Carryout the Capacitance & Tan delta testing of Transformer and bushings CB'S grading capacitor, CT, & Bus CVT as per PMS. | 02/Jan/2023 | 11:00 | 02/Jan/2023 | 17:00 |  | PLANNED | Requested |
| 736 | RQ116405 | OCC_202 | slidcps_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV LUDHIANA(PG)-SAHNEWAL(PS) (PSTCL) CKT-1   | PSSTCL  | D | Tree cutting and Jumper tightening TN 242 to 270  | 30/Jan/2023 | 08:00 | 31/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 737 | RQ116411 | OCC_202 | slidcps_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV LUDHIANA(PG)-SAHNEWAL(PS) (PSTCL) CKT-1   | PSSTCL  | D | Tree cutting and Jumper tightening TN 270 to 290  | 27/Jan/2023 | 08:00 | 27/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 738 | RQ115609 | OCC_202 | slidcps_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-2       | PSSTCL  | D | Tightening of nut bolts of jumpers, and cleaning of Disc insulators   | 27/Jan/2023 | 08:00 | 27/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 739 | RQ116409 | OCC_202 | slidcps_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV LUDHIANA(PG)-SAHNEWAL(PS) (PSTCL) CKT-1   | PSSTCL  | D | Tree cutting and Jumper tightening TN 290/1 to 290/15   | 25/Jan/2023 | 08:00 | 25/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 740 | RQ116367 | OCC_202 | cpec2_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV LUDHIANA(PG)-DORAHA(PS) (PSTCL) CKT-1     | PSSTCL  | D | Annual maintenance of Line Equipments   | 23/Jan/2023 | 09:00 | 23/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 741 | RQ116406 | OCC_202 | slidcps_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV LUDHIANA(PG)-SAHNEWAL(PS) (PSTCL) CKT-2   | PSSTCL  | D | Tree cutting and Jumper tightening TN 242 to 270  | 23/Jan/2023 | 08:00 | 24/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 742 | RQ115608 | OCC_202 | slidcps_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-1       | PSSTCL  | D | Tightening of nut bolts of jumpers, and cleaning of Disc insulators   | 21/Jan/2023 | 08:00 | 21/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 743 | RQ116366 | OCC_202 | cpec2_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV LUDHIANA(PG)-LALTOKALAN(PS) (PSTCL) CKT-1 | PSSTCL  | D | Annual maintenance of Line Equipments   | 20/Jan/2023 | 09:00 | 20/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 744 | RQ116412 | OCC_202 | slidcps_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV LUDHIANA(PG)-SAHNEWAL(PS) (PSTCL) CKT-2   | PSSTCL  | D | Tree cutting and Jumper tightening TN 270 to 290  | 20/Jan/2023 | 08:00 | 20/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 745 | RQ116410 | OCC_202 | slidcps_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV LUDHIANA(PG)-SAHNEWAL(PS) (PSTCL) CKT-2   | PSSTCL  | D | Tree cutting and Jumper tightening TN 290/1 to 290/15   | 19/Jan/2023 | 08:00 | 19/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 746 | RQ116368 | OCC_202 | cpec2_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV PAKHOWAL(PS)-LUDHIANA(PG) (PSTCL) CKT-1   | PSSTCL  | D | FOR AMP WORKS OF LINE EQUIPMENTS  | 18/Jan/2023 | 09:00 | 18/Jan/2023 | 17:00 |  | PLANNED | Requested |
| 747 | RQ116369 | OCC_202 | cpec2_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV JAGRAON(PS)-LUDHIANA(PG) (PSTCL) CKT-1    | PSSTCL  | D | Annual maintenance of Line Equipments   | 16/Jan/2023 | 09:00 | 16/Jan/2023 | 17:00 |  | PLANNED | Requested |
| 748 | RQ116414 | OCC_202 | slidcps_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-1      | PSSTCL  | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning   | 16/Jan/2023 | 08:00 | 16/Jan/2023 | 18:00 |  | PLANNED | Requested |

|     |          |         |            |                              |   |         |   |  |             |       |             |       |  |           |           |
|-----|----------|---------|------------|------------------------------|---|---------|---|--|-------------|-------|-------------|-------|--|-----------|-----------|
| 749 | RQ115607 | OCC_202 | slcdps_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-2                | PS TCL  | D | Tightening of nut bolts of jumpers, and cleaning of Disc insulators  | 14/Jan/2023 | 08:00 | 14/Jan/2023 | 18:00 | PLANNED  | Requested |           |
| 750 | RQ115606 | OCC_202 | slcdps_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-1                | PS TCL  | D | Tightening of nut bolts of jumpers, and cleaning of Disc insulators  | 10/Jan/2023 | 08:00 | 10/Jan/2023 | 18:00 | PLANNED  | Requested |           |
| 751 | RQ116413 | OCC_202 | slcdps_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-1               | PS TCL  | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning  | 04/Jan/2023 | 08:00 | 04/Jan/2023 | 18:00 | PLANNED  | Requested |           |
| 752 | RQ115640 | OCC_202 | slcdps_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV AGRA(PG)-SIKANDRA(UP) (PG) CKT-1                   | POWERGR | D | maintenance of line  | 28/Jan/2023 | 08:00 | 28/Jan/2023 | 18:00 | PLANNED  | Requested |           |
| 753 | RQ115628 | OCC_202 | slcdps_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1                  | POWERGR | D | maintenance of line and bay at 220KV GSS RVPN, Bharatpur   | 27/Jan/2023 | 08:00 | 27/Jan/2023 | 18:00 | PLANNED  | Requested |           |
| 754 | RQ116275 | OCC_202 | cpcc2_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV ABDULLAPUR(PG)-RAMPUR(HV) (HVPNL) CKT-1            | HVPNL   | D | For Stringing work at APS/0-APS/0 span of 220KV Abdullahpur-Jagadhari Transmission line (DFCCIL Project) crossing of 220KV Abdullahpur (POWERGRID)-DCRTPP Yamunanagar (HVPNL) TL & 220KV Abdullahpur (POWERGRID)-Rampura Yamunanagar (HVPNL) TL at location no. 86 & 87. | 25/Jan/2023 | 10:00 | 25/Jan/2023 | 18:00 | PLANNED  | Requested |           |
| 755 | RQ116274 | OCC_202 | cpcc2_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV ABDULLAPUR(PG)-DCRTPPYAMUNANAGAR(HV) (HVPNL) CKT-1 | HVPNL   | D | For Stringing work at APS/0-APS/0 span of 220KV Abdullahpur-Jagadhari Transmission line (DFCCIL Project) crossing of 220KV Abdullahpur (POWERGRID)-DCRTPP Yamunanagar (HVPNL) TL & 220KV Abdullahpur (POWERGRID)-Rampura Yamunanagar (HVPNL) TL at location no. 86 & 87. | 25/Jan/2023 | 10:00 | 25/Jan/2023 | 18:00 | PLANNED  | Requested |           |
| 756 | RQ116482 | OCC_202 | indigrd_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV PRITHALA (GPTL)-PALWAL(HV) (HVPNL) CKT-1           | HVPNL   | D | Shut Down defect Rectification work  | 24/Jan/2023 | 09:00 | 24/Jan/2023 | 18:00 | 201 Bay Prithala Palwal -1 GOS Level2 Alarm attending work | PLANNED   | Requested |
| 757 | RQ116042 | OCC_202 | cpcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV GURGAON(PG)-GURGAONSEC33(HV) (HVPNL) CKT-1         | HVPNL   | D | For Bay Equipments AMP   | 24/Jan/2023 | 08:00 | 24/Jan/2023 | 18:00 | PLANNED  | Requested |           |
| 758 | RQ116582 | OCC_202 | cpcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV BHIWADI(PG)-HSIDC BAWAL(HV) (HVPNL) CKT-1          | HVPNL   | D | Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L(AP111-AP112)   | 21/Jan/2023 | 08:00 | 22/Jan/2023 | 18:00 | PLANNED  | Requested |           |
| 759 | RQ116583 | OCC_202 | cpcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV BHIWADI(RS)-MAU(HV) (HV) CKT-1                     | HVPNL   | D | Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L(AP111-AP112)   | 21/Jan/2023 | 08:00 | 22/Jan/2023 | 18:00 | PLANNED  | Requested |           |
| 760 | RQ116043 | OCC_202 | cpcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV GURGAON(PG)-GURGAONSEC33(HV) (HVPNL) CKT-2         | HVPNL   | D | For Bay Equipments AMP   | 20/Jan/2023 | 08:00 | 20/Jan/2023 | 18:00 | PLANNED  | Requested |           |
| 761 | RQ115986 | OCC_202 | cpcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV BHIWADI(PG)-MAU(HV) (HVPNL) CKT-1                  | HVPNL   | C | diversion for NCRTC  | 20/Jan/2023 | 08:00 | 05/Feb/2023 | 18:00 | PLANNED  | Requested |           |
| 762 | RQ116581 | OCC_202 | cpcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV BHIWADI(PG)-REWARI(HV) (HVPNL) CKT-2               | HVPNL   | D | Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L(AP109-AP110)   | 18/Jan/2023 | 08:00 | 19/Jan/2023 | 18:00 | PLANNED  | Requested |           |
| 763 | RQ116580 | OCC_202 | cpcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV BHIWADI(PG)-REWARI(HV) (HVPNL) CKT-1               | HVPNL   | D | Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L(AP109-AP110)   | 18/Jan/2023 | 08:00 | 19/Jan/2023 | 18:00 | PLANNED  | Requested |           |
| 764 | RQ116264 | OCC_202 | cpcc2_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV ABDULLAPUR(PG)-JORIAN(HV) (HVPNL) CKT-2            | HVPNL   | D | For Annual Maintenance work  | 11/Jan/2023 | 09:00 | 11/Jan/2023 | 18:00 | Kindly Approve   | PLANNED   | Requested |
| 765 | RQ116041 | OCC_202 | cpcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV GURGAON(PG)-GURGAONSEC72(HV) (HVPNL) CKT-2         | HVPNL   | D | For Bay Equipments AMP   | 11/Jan/2023 | 08:00 | 11/Jan/2023 | 18:00 | PLANNED  | Requested |           |
| 766 | RQ116263 | OCC_202 | cpcc2_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV ABDULLAPUR(PG)-JORIAN(HV) (HVPNL) CKT-1            | HVPNL   | D | For Annual Maintenance work  | 10/Jan/2023 | 09:00 | 10/Jan/2023 | 18:00 | Kindly Approve   | PLANNED   | Requested |
| 767 | RQ116040 | OCC_202 | cpcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV GURGAON(PG)-GURGAONSEC72(HV) (HVPNL) CKT-1         | HVPNL   | D | For Bay Equipments AMP   | 10/Jan/2023 | 08:00 | 10/Jan/2023 | 18:00 | PLANNED  | Requested |           |
| 768 | RQ116000 | OCC_202 | cpcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV HISSAR(PG)-SAGWAN(HV) (HVPNL) CKT-1                | HVPNL   | D | AMP OF LINE TERMINAL EQUIPMENTS AT HISSAR END  | 06/Jan/2023 | 08:00 | 06/Jan/2023 | 18:00 | PLANNED  | Requested |           |
| 769 | RQ116001 | OCC_202 | cpcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV HISSAR(PG)-SAGWAN(HV) (HVPNL) CKT-2                | HVPNL   | D | AMP OF LINE TERMINAL EQUIPMENTS AT HISSAR END  | 04/Jan/2023 | 08:00 | 04/Jan/2023 | 18:00 | PLANNED  | Requested |           |
| 770 | RQ115988 | OCC_202 | cpcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV BHIWADI(PG)-REWARI(HV) (HVPNL) CKT-2               | HVPNL   | C | diversion for NCRTC  | 03/Jan/2023 | 08:00 | 17/Jan/2023 | 18:00 | PLANNED  | Requested |           |
| 771 | RQ115987 | OCC_202 | cpcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV BHIWADI(PG)-REWARI(HV) (HVPNL) CKT-1               | HVPNL   | C | diversion for NCRTC  | 03/Jan/2023 | 08:00 | 17/Jan/2023 | 18:00 | PLANNED  | Requested |           |
| 772 | RQ116415 | OCC_202 | slcdps_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-2                   | BBMB    | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning  | 24/Jan/2023 | 08:00 | 24/Jan/2023 | 18:00 | PLANNED  | Requested |           |
| 773 | RQ116400 | OCC_202 | slcdps_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV GANGUWAL(BB)-BHARI(PS) (BB) CKT-1                  | BBMB    | D | Tightning of jumpers ,Tree Cutting, and ground Mtc.etc From tower no 166 to 191/13.  | 23/Jan/2023 | 08:00 | 23/Jan/2023 | 18:00 | PLANNED  | Requested |           |
| 774 | RQ116021 | OCC_202 | cpcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV BHIWANI-CHARKHI DADRI (BB) CKT-3                   | BBMB    | C | Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0  | 20/Jan/2023 | 08:00 | 21/Jan/2023 | 18:00 | PLANNED  | Requested |           |
| 775 | RQ116022 | OCC_202 | cpcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV BHIWANI-CHARKHI DADRI (BB) CKT-4                   | BBMB    | C | Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0  | 20/Jan/2023 | 08:00 | 21/Jan/2023 | 18:00 | PLANNED  | Requested |           |
| 776 | RQ116019 | OCC_202 | cpcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV BHIWANI-CHARKHI DADRI (BB) CKT-1                   | BBMB    | C | Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0  | 20/Jan/2023 | 08:00 | 21/Jan/2023 | 18:00 | PLANNED  | Requested |           |
| 777 | RQ116020 | OCC_202 | cpcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV BHIWANI-CHARKHI DADRI (BB) CKT-2                   | BBMB    | C | Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0  | 20/Jan/2023 | 08:00 | 21/Jan/2023 | 18:00 | PLANNED  | Requested |           |
| 778 | RQ115644 | OCC_202 | slcdps_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV HISSAR(BB)-CHIRAWA(RS) (BB) CKT-1                  | BBMB    | D | For Tree Trimming under the line, as per govt. norms, that requiring Shutdown  | 19/Jan/2023 | 08:00 | 19/Jan/2023 | 18:00 | PLANNED  | Requested |           |
| 779 | RQ115652 | OCC_202 | slcdps_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2            | BBMB    | D | For Tree trimming & bay maintenance work   | 19/Jan/2023 | 08:00 | 19/Jan/2023 | 18:00 | PLANNED  | Requested |           |

|     |          |         |            |                              |   |       |   |   |             |       |             |       |  |         |           |
|-----|----------|---------|------------|------------------------------|---|-------|---|---|-------------|-------|-------------|-------|--|---------|-----------|
| 780 | RQ116342 | OCC_202 | bbmb_sd    | AC TRANSMISSION LINE CIRCUIT | 220 KV BHAKRA_R-GANGUWAL (BB) CKT-2             | BBMB  | D | Quarterly Maintenance & Line Maintenance  | 18/Jan/2023 | 08:00 | 18/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 781 | RQ116341 | OCC_202 | bbmb_sd    | AC TRANSMISSION LINE CIRCUIT | 220 KV BHAKRA_R-GANGUWAL (BB) CKT-1             | BBMB  | D | Quarterly Maintenance & Line Maintenance  | 17/Jan/2023 | 08:00 | 17/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 782 | RQ115651 | OCC_202 | slcdrs_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV CHARKHI DADR(BB) KHETRI(S) (BB) CKT-1    | BBMB  | D | For Tree trimming & bay maintenance work  | 17/Jan/2023 | 08:00 | 17/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 783 | RQ116345 | OCC_202 | bbmb_sd    | AC TRANSMISSION LINE CIRCUIT | 220 KV DEHAR-GANGUWAL (BB) CKT-2                | BBMB  | D | Attending Hot points, Cleaning of Post Insulators and Annual Maintenance works  | 17/Jan/2023 | 08:00 | 17/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 784 | RQ116343 | OCC_202 | bbmb_sd    | AC TRANSMISSION LINE CIRCUIT | 220 KV BHIWANI-HISSAR (BB) CKT-1                | BBMB  | D | त्रैमासिक मरम्मत<br>Tightning of jumpers ,Tree Cutting and ground Mtc.etc   | 16/Jan/2023 | 08:00 | 16/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 785 | RQ116398 | OCC_202 | slcdps_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV GANGUWAL(BB)-BHARI(PS) (BB) CKT-1        | BBMB  | D | From tower no 41 to 62,63 to 71 ,72 to 80 & 81 to 90,91 to 125 and 126 to 166.  | 16/Jan/2023 | 08:00 | 21/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 786 | RQ116396 | OCC_202 | slcdps_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV GANGUWAL(BB)-BHARI(PS) (BB) CKT-1        | BBMB  | D | Tightning of jumpers ,Tree Cutting and ground Mtc.etc   | 13/Jan/2023 | 08:00 | 14/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 787 | RQ116338 | OCC_202 | bbmb_sd    | AC TRANSMISSION LINE CIRCUIT | 220 KV HISSAR-SANGRUR (BB) CKT-2                | BBMB  | D | ट्रिंक की सफाई  | 12/Jan/2023 | 08:00 | 13/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 788 | RQ116271 | OCC_202 | cpcc2_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV JAGADHARI-KURUKSHETRA (BB) CKT-1         | BBMB  | D | For Stringing work at AP12/0-AP13/0 span of 220KV Abdullapur-Jagadhari Transmission line (DFCCIL Project) crossing of 220KV S/C Jagadhari- Kurukshetra BBMB line at location no.16 & 17.  | 11/Jan/2023 | 10:00 | 11/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 789 | RQ116340 | OCC_202 | bbmb_sd    | AC TRANSMISSION LINE CIRCUIT | 220 KV BHAKRA_L-GANGUWAL (BB) CKT-1             | BBMB  | D | Quarterly Maintenance & Line Maintenance  | 10/Jan/2023 | 08:00 | 10/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 790 | RQ116397 | OCC_202 | slcdps_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV GANGUWAL(BB)-GOBINDGARH(PS) (BB) CKT-2   | BBMB  | D | Tightning of jumpers ,Tree Cutting and ground Mtc.etc   | 09/Jan/2023 | 08:00 | 12/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 791 | RQ116337 | OCC_202 | bbmb_sd    | AC TRANSMISSION LINE CIRCUIT | 220 KV HISSAR-SANGRUR (BB) CKT-1                | BBMB  | D | ट्रिंक की सफाई  | 09/Jan/2023 | 08:00 | 10/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 792 | RQ116457 | OCC_202 | slcdcv_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV BALLABHGARH(BB)-BADARPUR(NT) (BB) CKT-2  | BBMB  | D | PMS of Bay Equipments.  | 06/Jan/2023 | 11:30 | 06/Jan/2023 | 17:30 |  | PLANNED | Requested |
| 793 | RQ116456 | OCC_202 | slcdcv_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV BALLABHGARH(BB)-BADARPUR(NT) (BB) CKT-1  | BBMB  | D | PMS of Bay Equipments.  | 05/Jan/2023 | 11:30 | 05/Jan/2023 | 17:30 |  | PLANNED | Requested |
| 794 | RQ116399 | OCC_202 | slcdps_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV GANGUWAL(BB)-GOBINDGARH(PS) (BB) CKT-2   | BBMB  | D | Tightning of jumpers ,Tree Cutting and ground Mtc.etc   | 02/Jan/2023 | 08:00 | 07/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 795 | RQ116431 | OCC_202 | cpcc2_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV JALANDHAR-PONG (BB) CKT-1                | BBMB  | D | NON - AUTO MODE required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS).   | 01/Jan/2023 | 07:00 | 31/Jan/2023 | 18:00 | Non Shutdown activity  | PLANNED | Requested |
| 796 | RQ116432 | OCC_202 | cpcc2_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV JALANDHAR-PONG (BB) CKT-2                | BBMB  | D | NON - AUTO MODE required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS).   | 01/Jan/2023 | 07:00 | 31/Jan/2023 | 18:00 | Non Shutdown activity  | PLANNED | Requested |
| 797 | RQ115436 | OCC_202 | adhydro_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1 | ADHPL | D | Preventive maintenance work of the 220kV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any. | 23/Jan/2023 | 10:00 | 25/Jan/2023 | 16:30 | Shutdown required on daily basis from 10:00 to 16:30 hrs . Power of ADHPL & Phozal HPPTCL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP) (ADHPL) Ckt-1 & 220 KV Phozal(HP)- Nallagarh(PG) (ADHPL) Ckt-1. | PLANNED | Requested |
| 798 | RQ115435 | OCC_202 | adhydro_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1 | ADHPL | D | Preventive maintenance work of the 220kV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any. | 16/Jan/2023 | 10:00 | 21/Jan/2023 | 16:30 | Shutdown required on daily basis from 10:00 to 16:30 hrs . Power of ADHPL & Phozal HPPTCL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP) (ADHPL) Ckt-1 & 220 KV Phozal(HP)- Nallagarh(PG) (ADHPL) Ckt-1. | PLANNED | Requested |
| 799 | RQ115434 | OCC_202 | adhydro_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1 | ADHPL | D | Preventive maintenance work of the 220kV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any. | 09/Jan/2023 | 10:00 | 14/Jan/2023 | 16:30 | Shutdown required on daily basis from 10:00 to 16:30 hrs . Power of ADHPL & Phozal HPPTCL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP) (ADHPL) Ckt-1 & 220 KV Phozal(HP)- Nallagarh(PG) (ADHPL) Ckt-1. | PLANNED | Requested |
| 800 | RQ115433 | OCC_202 | adhydro_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1 | ADHPL | D | Preventive maintenance work of the 220kV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any. | 02/Jan/2023 | 10:00 | 07/Jan/2023 | 16:30 | Shutdown required on daily basis from 10:00 to 16:30 hrs . Power of ADHPL & Phozal HPPTCL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP) (ADHPL) Ckt-1 & 220 KV Phozal(HP)- Nallagarh(PG) (ADHPL) Ckt-1. | PLANNED | Requested |

|     |          |         |            |                              |   |         |   |   |             |       |             |       |  |         |           |
|-----|----------|---------|------------|------------------------------|---|---------|---|---|-------------|-------|-------------|-------|--|---------|-----------|
| 801 | RQ116442 | OCC_202 | cpcc2_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1   | ADHPL   | D | NON - AUTO MODE required for OPGW installation works under ULDC scheme.   | 01/Jan/2023 | 07:00 | 31/Jan/2023 | 18:00 | Non Shutdown activity  | PLANNED | Requested |
| 802 | RQ116441 | OCC_202 | cpcc2_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1 | ADHPL   | D | NON - AUTO MODE required for OPGW installation works under ULDC scheme.   | 01/Jan/2023 | 07:00 | 31/Jan/2023 | 18:00 | Non Shutdown activity  | PLANNED | Requested |
| 803 | RQ116440 | OCC_202 | cpcc2_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1    | ADHPL   | D | NON - AUTO MODE required for OPGW installation works under ULDC scheme.   | 01/Jan/2023 | 07:00 | 31/Jan/2023 | 18:00 | Non Shutdown activity  | PLANNED | Requested |
| 804 | RQ116444 | OCC_202 | cpcc2_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1   | ADHPL   | D | Requirement of shutdown (Aviation Globules removal work)  | 01/Jan/2023 | 07:00 | 15/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 805 | RQ116446 | OCC_202 | cpcc2_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1 | ADHPL   | D | Requirement of shutdown (Aviation Globules removal work)  | 01/Jan/2023 | 07:00 | 15/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 806 | RQ116445 | OCC_202 | cpcc2_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1    | ADHPL   | D | Requirement of shutdown (Aviation Globules removal work)  | 01/Jan/2023 | 07:00 | 15/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 807 | RQ116214 | OCC_202 | ntpcncr_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1          | POWERGR | C | Retro fitting & Relay testing work, s/d required from 22.12.22 to 24.12.22  | 22/Jan/2023 | 08:00 | 24/Jan/2023 | 18:00 | Actual s/d from 22 Dec-22 to 24 Dec-22   | PLANNED | Requested |
| 808 | RQ115641 | OCC_202 | slcdrs_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1         | POWERGR | D | General Maintenance & Tree trimming Work  | 20/Jan/2023 | 08:00 | 20/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 809 | RQ116390 | OCC_202 | cpcc2_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV KISHENGANGA(NH)-WAGODORA(PG) (PG) CKT-2  | POWERGR | D | AMP of line equipments, AR relay retrofitting   | 19/Jan/2023 | 10:00 | 19/Jan/2023 | 14:00 |  | PLANNED | Requested |
| 810 | RQ115650 | OCC_202 | slcdrs_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-2           | POWERGR | D | quarterly maintenance   | 19/Jan/2023 | 09:00 | 19/Jan/2023 | 15:00 |  | PLANNED | Requested |
| 811 | RQ115649 | OCC_202 | slcdrs_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-1           | POWERGR | D | quarterly maintenance   | 18/Jan/2023 | 09:00 | 18/Jan/2023 | 15:00 |  | PLANNED | Requested |
| 812 | RQ116362 | OCC_202 | cpcc3_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV UNCHAHAR(NT)-RAEBAREILY(PG) (PG) CKT-3   | POWERGR | C | Transmission Line Diversion work due to construction of Ganga Expressway by UPEIDA  | 18/Jan/2023 | 08:00 | 27/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 813 | RQ116302 | OCC_202 | cpcc2_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV KISHENPUR(PG)-SARNA(PG) (PG) CKT-2       | POWERGR | D | FOR AMP WORKS OF LINE AND BAY EQUIPMENTS  | 17/Jan/2023 | 10:00 | 17/Jan/2023 | 14:00 |  | PLANNED | Requested |
| 814 | RQ116301 | OCC_202 | cpcc2_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV KISHENPUR(PG)-SARNA(PG) (PG) CKT-1       | POWERGR | D | FOR AMP WORKS OF LINE AND BAY EQUIPMENTS  | 16/Jan/2023 | 10:00 | 16/Jan/2023 | 14:00 |  | PLANNED | Requested |
| 815 | RQ115647 | OCC_202 | slcdrs_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2         | POWERGR | D | Routine Maintenance of Bay & Line   | 13/Jan/2023 | 08:00 | 13/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 816 | RQ115642 | OCC_202 | slcdrs_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV SAWAIMADHOPUR(RS)-DAUSA(RS) (PG) CKT-1   | POWERGR | D | quarterly maintenance   | 12/Jan/2023 | 08:00 | 12/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 817 | RQ115646 | OCC_202 | slcdrs_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1         | POWERGR | D | Routine Maintenance of Bay & Line   | 12/Jan/2023 | 08:00 | 12/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 818 | RQ115965 | OCC_202 | cpcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV ANTA(NT)-SAWAIMADHOPUR(RS) (PG) CKT-1    | POWERGR | D | For flashover insulator replacement work  | 12/Jan/2023 | 08:00 | 12/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 819 | RQ116349 | OCC_202 | cpcc2_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV HAMIRPUR(PG)-NEHRIAN(HP) (PG) CKT-2      | POWERGR | D | FOR AMP WORKS OF LINE AND BAY EQUIPMENTS  | 11/Jan/2023 | 10:00 | 11/Jan/2023 | 17:00 |  | PLANNED | Requested |
| 820 | RQ115648 | OCC_202 | slcdrs_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1          | POWERGR | D | quarterly maintenance   | 11/Jan/2023 | 09:00 | 11/Jan/2023 | 12:00 |  | PLANNED | Requested |
| 821 | RQ115964 | OCC_202 | cpcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2         | POWERGR | D | AMP of Line and Bay Equipment /For flashover insulator replacement work   | 11/Jan/2023 | 08:00 | 12/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 822 | RQ116348 | OCC_202 | cpcc2_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV HAMIRPUR(PG)-NEHRIAN(HP) (PG) CKT-1      | POWERGR | D | FOR AMP WORKS OF LINE AND BAY EQUIPMENTS  | 10/Jan/2023 | 10:00 | 10/Jan/2023 | 17:00 |  | PLANNED | Requested |
| 823 | RQ116339 | OCC_202 | cpcc2_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV JESSORE(HP)-PONGI(BB) (PG) CKT-1         | POWERGR | D | LINE AND BAY EQUIPMENT AMP WORK at BBMB Pong  | 10/Jan/2023 | 10:00 | 10/Jan/2023 | 16:00 |  | PLANNED | Requested |
| 824 | RQ115963 | OCC_202 | cpcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1           | POWERGR | D | For flashover insulator replacement work  | 10/Jan/2023 | 08:00 | 10/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 825 | RQ116332 | OCC_202 | slcdk_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV SAMBA(PG)-JAMMU(PDD) (PG) CKT-1          | POWERGR | D | Preventive Maintenance  | 08/Jan/2023 | 09:00 | 08/Jan/2023 | 15:00 | 50-80MW may be shifted and fed from sister 220kV grids subject to real time loading and availability of power from these grids. Rest 250-300MW load shall be affected. | PLANNED | Requested |
| 826 | RQ116331 | OCC_202 | slcdk_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-2          | POWERGR | D | Preventive Maintenance  | 08/Jan/2023 | 09:00 | 08/Jan/2023 | 15:00 | 50-80MW may be shifted and fed from sister 220kV grids subject to real time loading and availability of power from these grids. Rest 250-300MW load shall be affected. | PLANNED | Requested |
| 827 | RQ116330 | OCC_202 | slcdk_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-1          | POWERGR | D | Preventive Maintenance  | 08/Jan/2023 | 09:00 | 08/Jan/2023 | 15:00 | 50-80MW may be shifted and fed from sister 220kV grids subject to real time loading and availability of power from these grids. Rest 250-300MW load shall be affected. | PLANNED | Requested |
| 828 | RQ115967 | OCC_202 | cpcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2    | POWERGR | D | For flashover insulator replacement work  | 06/Jan/2023 | 08:00 | 06/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 829 | RQ115966 | OCC_202 | cpcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1    | POWERGR | D | For flashover insulator replacement work  | 05/Jan/2023 | 08:00 | 05/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 830 | RQ116002 | OCC_202 | cpcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV HISSAR(PG)-HISSAR IA(HV) (PG) CKT-1      | POWERGR | D | Joint Maintenance work of transmission line and Switch yard LINE TERMINAL EQUIPMENT AMP work with Sub-station such as refixing of Arcing horn, Cond. VD, Grading Ring, Refixing of bird guard, tightening of jumper and required other maintenance activity | 05/Jan/2023 | 08:00 | 05/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 831 | RQ115665 | OCC_202 | ntpcncr_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2         | POWERGR | C | Annual bay Maint.   | 03/Jan/2023 | 08:30 | 05/Jan/2023 | 17:30 |  | PLANNED | Requested |

|     |          |         |           |                              |  |           |   |  |             |       |             |       |         |           |
|-----|----------|---------|-----------|------------------------------|--|-----------|---|--|-------------|-------|-------------|-------|---------|-----------|
| 832 | RQ115634 | OCC_202 | slcdrs_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV DEBARI(RS)-RAPS_ANP (RS) CKT-1  | RRVPNL    | D | General Maintenance & Tree trimming Work   | 19/Jan/2023 | 08:00 | 19/Jan/2023 | 18:00 | PLANNED | Requested |
| 833 | RQ115990 | OCC_202 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-2  | RRVPNL    | D | AMP of relay and Line Equipment  | 13/Jan/2023 | 08:00 | 13/Jan/2023 | 18:00 | PLANNED | Requested |
| 834 | RQ115989 | OCC_202 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-1  | RRVPNL    | D | AMP of relay and Line Equipment  | 12/Jan/2023 | 08:00 | 12/Jan/2023 | 18:00 | PLANNED | Requested |
| 835 | RQ116455 | OCC_202 | slcdcv_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BADARPUR(NT)-ALWAR MIA(RS) (RS) CKT-1   | RRVPNL    | D | PMS of Bay Equipments.   | 04/Jan/2023 | 09:30 | 04/Jan/2023 | 17:30 | PLANNED | Requested |
| 836 | RQ116416 | OCC_202 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV SOHAWAL(PG)-AYODHYA (UP) (UP) CKT-1   | UPPTCL    | C | S/D required to facilitate tower rectification work at Loc No. 7 of 400 KV Sohawal-Lucknow Transmission Line | 15/Jan/2023 | 08:00 | 17/Jan/2023 | 18:00 | PLANNED | Requested |
| 837 | RQ116419 | OCC_202 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV NEW TANDA (UP)-SOHAWAL(PG) (UP) CKT-1   | UPPTCL    | C | S/D required to facilitate tower rectification work at Loc No. 7 of 400 KV Sohawal-Lucknow Transmission Line | 15/Jan/2023 | 08:00 | 17/Jan/2023 | 18:00 | PLANNED | Requested |
| 838 | RQ116418 | OCC_202 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV SOHAWAL(PG)-GONDA(UP) (UP) CKT-1  | UPPTCL    | C | S/D required to facilitate tower rectification work at Loc No. 7 of 400 KV Sohawal-Lucknow Transmission Line | 15/Jan/2023 | 08:00 | 17/Jan/2023 | 18:00 | PLANNED | Requested |
| 839 | RQ116417 | OCC_202 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV SOHAWAL(PG)-BAHARAICH(UP) (UP) CKT-1  | UPPTCL    | C | S/D required to facilitate tower rectification work at Loc No. 7 of 400 KV Sohawal-Lucknow Transmission Line | 15/Jan/2023 | 08:00 | 17/Jan/2023 | 18:00 | PLANNED | Requested |
| 840 | RQ115712 | OCC_202 | ntpcos_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (UP) CKT-2   | UPPTCL    | C | Isolator Replacement   | 07/Jan/2023 | 08:00 | 09/Jan/2023 | 18:00 | PLANNED | Requested |
| 841 | RQ116381 | OCC_202 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV MAINPURI(PG)-FEROZABAD(UP) (UP) CKT-1   | UPPTCL    | D | AMP of Line bay equipment  | 04/Jan/2023 | 08:00 | 04/Jan/2023 | 18:00 | PLANNED | Requested |
| 842 | RQ116454 | OCC_202 | slcdcv_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BADARPUR(NT)-INDIA SEC38A(UP) (UP) CKT-1  | UPPTCL    | D | PMS of Bay Equipments.   | 03/Jan/2023 | 09:30 | 03/Jan/2023 | 17:30 | PLANNED | Requested |
| 843 | RQ116012 | OCC_202 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV NOKHRA SL_BHD2 (NTPC)-BHADLA_2 (PG) (NTPC_NOKHRA) CKT-1                               | NTPC_NOK  | D | CT DGA SAMPLING AND LINE BAY AMP   | 09/Jan/2023 | 17:00 | 09/Jan/2023 | 23:00 | PLANNED | Requested |
| 844 | RQ116014 | OCC_202 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV SEORA_SL_BHD2_PG (MEGA_SURYAJURIA)-BHADLA_2 (PG) (MEGA_SURYAJURIA) CKT-1              | MEGA_SUI  | D | CT DGA SAMPLING AND LINE BAY AMP   | 09/Jan/2023 | 17:00 | 09/Jan/2023 | 23:00 | PLANNED | Requested |
| 845 | RQ116199 | OCC_202 | rappc_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV RAPS_C(NP)-RAPS_B(NP) (NPCL) CKT-2  | NPCL      | D | Tan Delta Measurement of 0-513-CT-10 (Tie Line-2) and preventative maintenance of DS, CB and Relay           | 08/Jan/2023 | 09:00 | 08/Jan/2023 | 20:00 | PLANNED | Requested |
| 846 | RQ116198 | OCC_202 | rappc_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV RAPS_C(NP)-RAPS_B(NP) (NPCL) CKT-2  | NPCL      | D | Tan Delta Measurement of 0-513-CVT-10 (Tie Line-2) and preventative maintenance of DS, CB and Relays         | 07/Jan/2023 | 09:00 | 07/Jan/2023 | 20:00 | PLANNED | Requested |
| 847 | RQ115991 | OCC_202 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV RENEW SUNBRIGHT SL_FGARH_PG (RSBPL)-FATEHGARH_II(PG) (RENEW SUN BRIGHT) (RSBPL) CKT-1 | RENEW_SUI | D | For testing and commissioning works with TBC Bay   | 07/Jan/2023 | 17:00 | 17/Jan/2023 | 23:00 | PLANNED | Requested |
| 848 | RQ115994 | OCC_202 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV FATEHGARH_II(PG)-RENEW_HARKHAND 3 SL_FGARH_PG (RSEJ3PL) (RSEJ3PL) CKT-1               | RSEJ3PL   | D | For testing and commissioning works with TBC Bay   | 07/Jan/2023 | 17:00 | 17/Jan/2023 | 23:00 | PLANNED | Requested |
| 849 | RQ115995 | OCC_202 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV FATEHGARH_II(PG)-RENEW SUNWAVE SL_FGRAH_PG (RSWPL) (RENEW SUN WAVE) (RSWPL) CKT-1     | RENEW_SUI | D | For testing and commissioning works with TBC Bay   | 07/Jan/2023 | 17:00 | 17/Jan/2023 | 23:00 | PLANNED | Requested |
| 850 | RQ116459 | OCC_202 | slcdcv_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-2  | DTL       | D | General maintenance work of line and Bay as per PMS.   | 07/Jan/2023 | 11:30 | 07/Jan/2023 | 17:00 | PLANNED | Requested |
| 851 | RQ116458 | OCC_202 | slcdcv_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-1  | DTL       | D | General maintenance work of line and Bay as per PMS.   | 04/Jan/2023 | 11:30 | 04/Jan/2023 | 17:00 | PLANNED | Requested |
| 852 | RQ115755 | OCC_202 | slcdck_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SINGOLI BHATWARI(SINGOLI) (LTUHP))-SRINAGAR(UK) (PTCUL) CKT-2                         | PTCUL_SIN | D | for scheduled preventive maintenance & Lopping chopping  | 07/Jan/2023 | 10:00 | 07/Jan/2023 | 15:00 | PLANNED | Requested |
| 853 | RQ115754 | OCC_202 | slcdck_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SINGOLI BHATWARI(SINGOLI) (LTUHP))-SRINAGAR(UK) (PTCUL) CKT-1                         | PTCUL_SIN | D | for scheduled preventive maintenance & Lopping chopping  | 07/Jan/2023 | 10:00 | 07/Jan/2023 | 15:00 | PLANNED | Requested |
| 854 | RQ115753 | OCC_202 | slcdck_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SINGOLI BHATWARI(SINGOLI) (LTUHP))-SRINAGAR(UK) (PTCUL) CKT-2                         | PTCUL_SIN | D | for scheduled preventive maintenance & Lopping chopping  | 06/Jan/2023 | 10:00 | 06/Jan/2023 | 15:00 | PLANNED | Requested |
| 855 | RQ115752 | OCC_202 | slcdck_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SINGOLI BHATWARI(SINGOLI) (LTUHP))-SRINAGAR(UK) (PTCUL) CKT-1                         | PTCUL_SIN | D | for scheduled preventive maintenance & Lopping chopping  | 06/Jan/2023 | 10:00 | 06/Jan/2023 | 15:00 | PLANNED | Requested |
| 856 | RQ115751 | OCC_202 | slcdck_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SINGOLI BHATWARI(SINGOLI) (LTUHP))-SRINAGAR(UK) (PTCUL) CKT-2                         | PTCUL_SIN | D | for scheduled preventive maintenance & Lopping chopping  | 05/Jan/2023 | 10:00 | 05/Jan/2023 | 15:00 | PLANNED | Requested |
| 857 | RQ115750 | OCC_202 | slcdck_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SINGOLI BHATWARI(SINGOLI) (LTUHP))-SRINAGAR(UK) (PTCUL) CKT-1                         | PTCUL_SIN | D | for scheduled preventive maintenance & Lopping chopping  | 05/Jan/2023 | 10:00 | 05/Jan/2023 | 15:00 | PLANNED | Requested |
| 858 | RQ115747 | OCC_202 | slcdck_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SINGOLI BHATWARI(SINGOLI) (LTUHP))-SRINAGAR(UK) (PTCUL) CKT-2                         | PTCUL_SIN | D | for scheduled preventive maintenance & Lopping chopping  | 04/Jan/2023 | 10:00 | 04/Jan/2023 | 15:00 | PLANNED | Requested |

|     |          |         |           |                              |   |           |   |   |             |       |             |       |         |           |
|-----|----------|---------|-----------|------------------------------|---|-----------|---|---|-------------|-------|-------------|-------|---------|-----------|
| 859 | RQ115746 | OCC_202 | slcdck_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SINGOLI BHATWARI(SINGOLI (LTUHP))-SRINAGAR(UK) (PTCUL) CKT-1                           | PTCUL,SIN | D | for scheduled preventive maintenance & Lopping chopping   | 04/Jan/2023 | 10:00 | 04/Jan/2023 | 15:00 | PLANNED | Requested |
| 860 | RQ116015 | OCC_202 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV ABCRENEW_R01_5 L_BHD2_PG-BHADLA_2 (PG) (ABC R101) CKT-1                                | ABC R101  | D | CT DGA SAMPLING AND LINE BAY AMP  | 06/Jan/2023 | 17:00 | 06/Jan/2023 | 23:00 | PLANNED | Requested |
| 861 | RQ115705 | OCC_202 | ntpcos_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (PG) CKT-1  | POWERGR   | C | Isolator Replacement  | 04/Jan/2023 | 08:00 | 06/Feb/2023 | 18:00 | PLANNED | Requested |
| 862 | RQ116009 | OCC_202 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV TATA NOORSAR_SL_BKN PG (TPGEL)-BIKANER(PG) (TPGEL) CKT-1                               | TPGEL     | D | CT SAMPLING WORK  | 02/Jan/2023 | 21:00 | 02/Jan/2023 | 23:00 | PLANNED | Requested |
| 863 | RQ115997 | OCC_202 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV FATEHGARH_III(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-2                       | AHEJOL    | D | For testing and commissioning works with TBC Bay  | 02/Jan/2023 | 17:00 | 07/Jan/2023 | 23:00 | PLANNED | Requested |
| 864 | RQ115996 | OCC_202 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV FATEHGARH_III(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-1                       | AHEJOL    | D | For testing and commissioning works with TBC Bay  | 01/Jan/2023 | 17:00 | 06/Jan/2023 | 23:00 | PLANNED | Requested |
| 865 | RQ115992 | OCC_202 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV FATEHGARH_III(PG)-AHEJ3L PSS HB_FGRAH_PG (AHEJ3L) (AHEJ3L) CKT-1                       | AHEJ3L    | D | For testing and commissioning works with TBC Bay  | 02/Jan/2023 | 17:00 | 07/Jan/2023 | 23:00 | PLANNED | Requested |
| 866 | RQ116011 | OCC_202 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV BIKANER(PG)-SBSRPC_11 SL_BKN_PG (SBSRPC-11) (SBSRPC-11) CKT-1                          | SBSRPC-11 | D | CT SAMPLING WORK  | 02/Jan/2023 | 17:00 | 02/Jan/2023 | 20:00 | PLANNED | Requested |
| 867 | RQ115993 | OCC_202 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV FATEHGARH_III(PG)-AHEJ2L PSS HB_FGRAH_PG (AHEJ2L) (AHEJ2L) CKT-1                       | AHEJ2L    | D | For testing and commissioning works with TBC Bay  | 01/Jan/2023 | 17:00 | 06/Jan/2023 | 23:00 | PLANNED | Requested |
| 868 | RQ115999 | OCC_202 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV RENEW SOLARURJA SL_FGARH_PG (RSUPL)-FATEHGARH_III(PG) (RENEW SOLAR URJA (RSUPL)) CKT-1 | RENEW SO  | D | For testing and commissioning works with TBC Bay  | 01/Jan/2023 | 17:00 | 06/Jan/2023 | 23:00 | PLANNED | Requested |
| 869 | RQ115998 | OCC_202 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV FATEHGARH_III(PG)-EDEN SL_FGRAH_PG (ERCPL) (EDEN (ERCPL)) CKT-1                        | EDEN (ERC | D | For testing and commissioning works with TBC Bay  | 01/Jan/2023 | 17:00 | 06/Jan/2023 | 23:00 | PLANNED | Requested |
| 870 | RQ116010 | OCC_202 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV THAR SURYA1 SL_BKN_PG (TSIPL)-BIKANER(PG) (THAR SURYA1) CKT-1                          | THAR SUR  | D | CT SAMPLING WORK  | 01/Jan/2023 | 17:00 | 01/Jan/2023 | 23:00 | PLANNED | Requested |
| 871 | RQ116113 | OCC_202 | cpcc3_sd  | BUS                          | 220KV BUS 2 AT SHAHAJAHANPUR(PG)  | POWERGR   | D | For Final Bus bar testing with Bus2   | 31/Jan/2023 | 10:00 | 31/Jan/2023 | 18:00 | PLANNED | Requested |
| 872 | RQ116172 | OCC_202 | cpcc1_sd  | BUS                          | 220KV BUS 3 AT JAIPUR SOUTH(PG)   | POWERGR   | D | BUS INTEGRATION WORK OF EXTENSION BAYS  | 31/Jan/2023 | 08:00 | 31/Jan/2023 | 18:00 | PLANNED | Requested |
| 873 | RQ116112 | OCC_202 | cpcc3_sd  | BUS                          | 220KV BUS 1 AT SHAHAJAHANPUR(PG)  | POWERGR   | D | For Final Bus bar testing with Bus1   | 30/Jan/2023 | 10:00 | 30/Jan/2023 | 18:00 | PLANNED | Requested |
| 874 | RQ116087 | OCC_202 | cpcc1_sd  | BUS                          | 220KV BUS 2 AT MANDOLA(PG)  | POWERGR   | D | BUS INTEGRATION WORK OF EXTENSION BAYS  | 30/Jan/2023 | 08:00 | 31/Jan/2023 | 18:00 | PLANNED | Requested |
| 875 | RQ116152 | OCC_202 | cpcc1_sd  | BUS                          | 220KV BUS 2 AT MANDOLA(PG)  | POWERGR   | D | For Busbar Bay unit retrofitment  | 29/Jan/2023 | 08:00 | 29/Jan/2023 | 18:00 | PLANNED | Requested |
| 876 | RQ116111 | OCC_202 | cpcc3_sd  | BUS                          | 220KV BUS 2 AT SHAHAJAHANPUR(PG)  | POWERGR   | D | For Jumper connection of New 209 bay Bus 2 Isolator   | 28/Jan/2023 | 10:00 | 28/Jan/2023 | 18:00 | PLANNED | Requested |
| 877 | RQ116171 | OCC_202 | cpcc1_sd  | BUS                          | 220KV BUS 1 AT JAIPUR SOUTH(PG)   | POWERGR   | D | BUS INTEGRATION WORK OF EXTENSION BAYS  | 28/Jan/2023 | 08:00 | 28/Jan/2023 | 18:00 | PLANNED | Requested |
| 878 | RQ116151 | OCC_202 | cpcc1_sd  | BUS                          | 220KV BUS 1 AT MANDOLA(PG)  | POWERGR   | D | For Busbar Bay unit retrofitment  | 28/Jan/2023 | 08:00 | 28/Jan/2023 | 18:00 | PLANNED | Requested |
| 879 | RQ116110 | OCC_202 | cpcc3_sd  | BUS                          | 220KV BUS 1 AT SHAHAJAHANPUR(PG)  | POWERGR   | D | For Jumper connection of New 209 bay Bus 1 Isolator   | 27/Jan/2023 | 10:00 | 27/Jan/2023 | 18:00 | PLANNED | Requested |
| 880 | RQ116086 | OCC_202 | cpcc1_sd  | BUS                          | 220KV BUS 1 AT KOTA(PG)   | POWERGR   | D | For AMP Work  | 27/Jan/2023 | 08:00 | 28/Jan/2023 | 18:00 | PLANNED | Requested |
| 881 | RQ116154 | OCC_202 | cpcc1_sd  | BUS                          | 220KV BUS 4 AT MANDOLA(PG)  | POWERGR   | D | For Busbar Bay unit retrofitment  | 27/Jan/2023 | 08:00 | 27/Jan/2023 | 18:00 | PLANNED | Requested |
| 882 | RQ116153 | OCC_202 | cpcc1_sd  | BUS                          | 220KV BUS 3 AT MANDOLA(PG)  | POWERGR   | D | For Busbar Bay unit retrofitment  | 26/Jan/2023 | 08:00 | 26/Jan/2023 | 18:00 | PLANNED | Requested |
| 883 | RQ116109 | OCC_202 | cpcc3_sd  | BUS                          | 220KV BUS 2 AT SHAHAJAHANPUR(PG)  | POWERGR   | D | For Erection of New 209 bay Bus 1 Isolator  | 25/Jan/2023 | 10:00 | 25/Jan/2023 | 18:00 | PLANNED | Requested |
| 884 | RQ116088 | OCC_202 | cpcc1_sd  | BUS                          | 220KV BUS 3 AT KOTA(PG)   | POWERGR   | D | BUS INTEGRATION WORK OF EXTENSION BAYS  | 25/Jan/2023 | 08:00 | 25/Jan/2023 | 18:00 | PLANNED | Requested |
| 885 | RQ116127 | OCC_202 | cpcc1_sd  | BUS                          | 220 KV BHADLA(PG) - BUS 6   | POWERGR   | D | GIB erection work construction related works of Phase II (Jumpering and bay extension work of new bays of Phase II) | 24/Jan/2023 | 17:00 | 27/Jan/2023 | 23:00 | PLANNED | Requested |
| 886 | RQ116139 | OCC_202 | cpcc1_sd  | BUS                          | 220 KV FATEHGARH_III(PG) - BUS 6  | POWERGR   | D | construction related works of Phase II (Jumpering and bay extension work of new bays of Phase II)                   | 24/Jan/2023 | 17:00 | 30/Jan/2023 | 23:00 | PLANNED | Requested |
| 887 | RQ116138 | OCC_202 | cpcc1_sd  | BUS                          | 220 KV FATEHGARH_III(PG) - BUS 5  | POWERGR   | D | construction related works of Phase II (Jumpering and bay extension work of new bays of Phase II)                   | 24/Jan/2023 | 17:00 | 30/Jan/2023 | 23:00 | PLANNED | Requested |
| 888 | RQ116140 | OCC_202 | cpcc1_sd  | BUS                          | 220 KV FATEHGARH_III(PG) - BUS 7  | POWERGR   | D | construction related works of Phase II (Jumpering and bay extension work of new bays of Phase II)                   | 24/Jan/2023 | 17:00 | 30/Jan/2023 | 23:00 | PLANNED | Requested |
| 889 | RQ116126 | OCC_202 | cpcc1_sd  | BUS                          | 220 KV BHADLA(PG) - BUS 5   | POWERGR   | D | GIB erection work   | 23/Jan/2023 | 17:00 | 23/Jan/2023 | 23:00 | PLANNED | Requested |
| 890 | RQ116107 | OCC_202 | cpcc3_sd  | BUS                          | 220KV BUS 2 AT SHAHAJAHANPUR(PG)  | POWERGR   | D | For Erection of New 209 bay Bus 2 1 Isolator  | 23/Jan/2023 | 10:00 | 23/Jan/2023 | 18:00 | PLANNED | Requested |
| 891 | RQ116141 | OCC_202 | cpcc1_sd  | BUS                          | 220 KV FATEHGARH_III(PG) - BUS 8  | POWERGR   | D | construction related works of Phase II (Jumpering and bay extension work of new bays of Phase II)                   | 22/Jan/2023 | 17:00 | 28/Jan/2023 | 23:00 | PLANNED | Requested |
| 892 | RQ116108 | OCC_202 | cpcc3_sd  | BUS                          | 220KV BUS 1 AT SHAHAJAHANPUR(PG)  | POWERGR   | D | For Erection of New 209 bay Bus 1 Isolator  | 20/Jan/2023 | 10:00 | 20/Jan/2023 | 18:00 | PLANNED | Requested |



|     |          |         |            |                              |  |         |   |   |             |       |             |       |  |         |           |
|-----|----------|---------|------------|------------------------------|--|---------|---|---|-------------|-------|-------------|-------|--|---------|-----------|
| 893 | RQ116124 | OCC_202 | cpcc1_sd   | BUS                          | 220 KV BHADLA(PG) - BUS 5                    | POWERGR | D | Bay Extension works   | 19/Jan/2023 | 17:00 | 22/Jan/2023 | 23:00 |  | PLANNED | Requested |
| 894 | RQ116125 | OCC_202 | cpcc1_sd   | BUS                          | 220 KV BHADLA(PG) - BUS 6                    | POWERGR | D | Bay Extension works   | 19/Jan/2023 | 17:00 | 22/Jan/2023 | 23:00 |  | PLANNED | Requested |
| 895 | RQ116090 | OCC_202 | cpcc1_sd   | BUS                          | 220KV BUS 2 AT KANKROLI(PG)                  | POWERGR | D | BUS INTEGRATION WORK OF EXTENSION BAYS  | 19/Jan/2023 | 08:00 | 19/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 896 | RQ116129 | OCC_202 | cpcc1_sd   | BUS                          | 220KV BUS 2 AT SIKAR(PG)                     | POWERGR | D | BUS INTEGRATION WORK OF EXTENSION BAYS  | 19/Jan/2023 | 08:00 | 21/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 897 | RQ116106 | OCC_202 | cpcc3_sd   | BUS                          | 220KV BUS 1 AT SHAHJAHANPUR(PG)              | POWERGR | D | For Erection of New 209 bay Bus 2 1 Isolator  | 18/Jan/2023 | 10:00 | 18/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 898 | RQ116089 | OCC_202 | cpcc1_sd   | BUS                          | 220KV BUS 1 AT KANKROLI(PG)                  | POWERGR | D | BUS INTEGRATION WORK OF EXTENSION BAYS  | 17/Jan/2023 | 08:00 | 17/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 899 | RQ116119 | OCC_202 | cpcc1_sd   | BUS                          | 220 KV BHADLA_2 (PG) - BUS 4                 | POWERGR | D | Bay Extension works   | 17/Jan/2023 | 08:00 | 18/Jan/2023 | 18:00 | 220 KV BUS-5 at Bhadla-II SS   | PLANNED | Requested |
| 900 | RQ116128 | OCC_202 | cpcc1_sd   | BUS                          | 220KV BUS 1 AT SIKAR(PG)                     | POWERGR | D | BUS INTEGRATION WORK OF EXTENSION BAYS  | 16/Jan/2023 | 08:00 | 18/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 901 | RQ116118 | OCC_202 | cpcc1_sd   | BUS                          | 220 KV BHADLA_2 (PG) - BUS 3                 | POWERGR | D | Bay Extension works   | 15/Jan/2023 | 08:00 | 16/Jan/2023 | 18:00 | 220 KV BUS-5 at Bhadla-II SS   | PLANNED | Requested |
| 902 | RQ116117 | OCC_202 | cpcc1_sd   | BUS                          | 220 KV BHADLA_2 (PG) - BUS 2                 | POWERGR | D | Bay Extension works   | 13/Jan/2023 | 17:00 | 14/Jan/2023 | 23:00 |  | PLANNED | Requested |
| 903 | RQ116144 | OCC_202 | cpcc1_sd   | BUS                          | 220KV BUS 3 AT HISSAR(PG)                    | POWERGR | D | For AMP Work  | 12/Jan/2023 | 08:00 | 12/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 904 | RQ116116 | OCC_202 | cpcc1_sd   | BUS                          | 220 KV BHADLA_2 (PG) - BUS 1                 | POWERGR | D | Bay Extension works   | 11/Jan/2023 | 17:00 | 12/Jan/2023 | 23:00 |  | PLANNED | Requested |
| 905 | RQ116095 | OCC_202 | cpcc3_sd   | BUS                          | 220 KV PITHORAGARH(PG) - BUS 1               | POWERGR | D | AMP works   | 11/Jan/2023 | 10:00 | 11/Jan/2023 | 18:00 | At Pithoragarh Sub-Station, 220 KV and 132KV system are in Single Main and Transfer Bus scheme(SMT), therefore, During shutdown of respective Bus, all connected elements shall be out of service. | PLANNED | Requested |
| 906 | RQ116143 | OCC_202 | cpcc1_sd   | BUS                          | 220KV BUS 2 AT HISSAR(PG)                    | POWERGR | D | BUS INTEGRATION WORK OF EXTENSION BAYS  | 11/Jan/2023 | 08:00 | 11/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 907 | RQ116142 | OCC_202 | cpcc1_sd   | BUS                          | 220KV BUS 1 AT HISSAR(PG)                    | POWERGR | D | BUS INTEGRATION WORK OF EXTENSION BAYS  | 10/Jan/2023 | 08:00 | 10/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 908 | RQ116130 | OCC_202 | cpcc1_sd   | BUS                          | 220 KV FATEHGARH_II(PG) - BUS 4              | POWERGR | D | For erection and commissioning works in TBC Bay, Bus Bar, LBB Relay Testing Under Phase-2 commissioning works | 07/Jan/2023 | 17:00 | 11/Jan/2023 | 23:00 |  | PLANNED | Requested |
| 909 | RQ116132 | OCC_202 | cpcc1_sd   | BUS                          | 220 KV FATEHGARH_II(PG) - BUS 2              | POWERGR | D | For erection and commissioning works in TBC Bay, Bus Bar, LBB Relay Testing Under Phase-2 commissioning works | 07/Jan/2023 | 17:00 | 11/Jan/2023 | 23:00 |  | PLANNED | Requested |
| 910 | RQ116160 | OCC_202 | cpcc1_sd   | BUS                          | 220 KV BIKANER(PG) - BUS 2                   | POWERGR | D | FOR DROPPER CONNECTION TO 500MVA ICT2   | 05/Jan/2023 | 17:00 | 06/Jan/2023 | 23:00 |  | PLANNED | Requested |
| 911 | RQ116083 | OCC_202 | cpcc1_sd   | BUS                          | 220KV BUS 2 AT BHWADI(PG)                    | POWERGR | D | BUS INTEGRATION WORK OF EXTENSION BAYS  | 05/Jan/2023 | 08:00 | 05/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 912 | RQ116105 | OCC_202 | cpcc3_sd   | BUS                          | 220KV BUS 2 AT FATEHPUR(PG)                  | POWERGR | D | Bus Bar stability test for new Bay construction (201 and 215) at 765KV Fatehpur ss.                           | 03/Jan/2023 | 08:00 | 03/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 913 | RQ116104 | OCC_202 | cpcc3_sd   | BUS                          | 220KV BUS 1 AT FATEHPUR(PG)                  | POWERGR | D | Bus Bar stability test for new Bay construction (201 and 215) at 765KV Fatehpur ss.                           | 02/Jan/2023 | 10:00 | 02/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 914 | RQ116156 | OCC_202 | cpcc1_sd   | BUS                          | 220KV BUS 2 AT MANDOLA(PG)                   | POWERGR | D | BUS INTEGRATION WORK OF EXTENSION BAYS  | 02/Jan/2023 | 08:00 | 02/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 915 | RQ116131 | OCC_202 | cpcc1_sd   | BUS                          | 220 KV FATEHGARH_II(PG) - BUS 1              | POWERGR | D | For erection and commissioning works in TBC Bay, Bus Bar, LBB Relay Testing Under Phase-2 commissioning works | 01/Jan/2023 | 17:00 | 06/Jan/2023 | 23:00 |  | PLANNED | Requested |
| 916 | RQ116137 | OCC_202 | cpcc1_sd   | BUS                          | 220 KV FATEHGARH_II(PG) - BUS 3              | POWERGR | D | For erection and commissioning works in TBC Bay, Bus Bar, LBB Relay Testing Under Phase-2 commissioning works | 01/Jan/2023 | 17:00 | 06/Jan/2023 | 23:00 |  | PLANNED | Requested |
| 917 | RQ116155 | OCC_202 | cpcc1_sd   | BUS                          | 220KV BUS 1 AT MANDOLA(PG)                   | POWERGR | D | BUS INTEGRATION WORK OF EXTENSION BAYS  | 01/Jan/2023 | 08:00 | 01/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 918 | RQ115672 | OCC_202 | ntpcnr_sd  | BUS                          | 220KV BUS 3 AT ANTA(NT)                      | NTPC    | C | Annual bay Maint.   | 24/Jan/2023 | 08:30 | 26/Jan/2023 | 17:30 | Bus Coupler shutdown required for annual bay maint and no generation will be affected  | PLANNED | Requested |
| 919 | RQ116213 | OCC_202 | ntpcnr_sd  | BUS                          | 220KV BUS 3 AT ANTA(NT)                      | NTPC    | C | Bus coupler will be out for bay maintenance   | 24/Jan/2023 | 08:00 | 26/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 920 | RQ115669 | OCC_202 | ntpcnr_sd  | BUS                          | 220KV BUS 3 AT ANTA(NT)                      | NTPC    | C | Annual bay Maint.   | 16/Jan/2023 | 08:30 | 18/Jan/2023 | 17:30 | Transfer bus will be taken for shutdown for bay maint., No Generation will be affected   | PLANNED | Requested |
| 921 | RQ116211 | OCC_202 | ntpcnr_sd  | BUS                          | 220KV BUS 3 AT ANTA(NT)                      | NTPC    | C | Transfer bus will be under s/d for annual bay maintenance   | 16/Jan/2023 | 08:00 | 18/Jan/2023 | 18:00 | All bus 1 & 2 elements will remain charged   | PLANNED | Requested |
| 922 | RQ115709 | OCC_202 | ntpcos_sd  | BUS                          | 220KV BUS 2 AT UNCHAHAR(NT)                  | NTPC    | C | Isolator Replacement  | 12/Jan/2023 | 08:00 | 13/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 923 | RQ115708 | OCC_202 | ntpcos_sd  | BUS                          | 220KV BUS 1 AT UNCHAHAR(NT)                  | NTPC    | C | Isolator Replacement  | 10/Jan/2023 | 08:00 | 11/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 924 | RQ116504 | OCC_202 | cpcc2_sd   | BUS                          | 220 KV SAMBA (JK) - BUS 2                    | PDD JK  | D | FOR AMP OF 220 kv Bus-2 AT SAMBA SUBSTATION   | 14/Jan/2023 | 09:00 | 14/Jan/2023 | 17:30 |  | PLANNED | Requested |
| 925 | RQ116503 | OCC_202 | cpcc2_sd   | BUS                          | 220 KV SAMBA (JK) - BUS 1                    | PDD JK  | D | FOR AMP OF 220 kv Bus-1 AT SAMBA SUBSTATION   | 13/Jan/2023 | 09:00 | 13/Jan/2023 | 17:30 |  | PLANNED | Requested |
| 926 | RQ116324 | OCC_202 | slidjk_sd  | BUS                          | 220KV BUS 1 AT GLADNI(PDD)                   | PDD JK  | D | Preventive Maintenance  | 08/Jan/2023 | 09:00 | 08/Jan/2023 | 15:00 | 50-80MW may be shifted and fed from sister 220KV grids subject to real time loading and availability of power from these grids. Rest 250-300MW load shall be affected.                             | PLANNED | Requested |
| 927 | RQ116326 | OCC_202 | slidjk_sd  | BUS                          | 220KV BUS 3 AT GLADNI(PDD)                   | PDD JK  | D | Preventive Maintenance  | 08/Jan/2023 | 09:00 | 08/Jan/2023 | 15:00 | 50-80MW may be shifted and fed from sister 220KV grids subject to real time loading and availability of power from these grids. Rest 250-300MW load shall be affected.                             | PLANNED | Requested |
| 928 | RQ116327 | OCC_202 | slidjk_sd  | BUS                          | 220KV BUS 4 AT GLADNI(PDD)                   | PDD JK  | D | Preventive Maintenance  | 08/Jan/2023 | 09:00 | 08/Jan/2023 | 15:00 | 50-80MW may be shifted and fed from sister 220KV grids subject to real time loading and availability of power from these grids. Rest 250-300MW load shall be affected.                             | PLANNED | Requested |
| 929 | RQ116325 | OCC_202 | slidjk_sd  | BUS                          | 220KV BUS 2 AT GLADNI(PDD)                   | PDD JK  | D | Preventive Maintenance  | 08/Jan/2023 | 09:00 | 08/Jan/2023 | 15:00 | 50-80MW may be shifted and fed from sister 220KV grids subject to real time loading and availability of power from these grids. Rest 250-300MW load shall be affected.                             | PLANNED | Requested |
| 930 | RQ116351 | OCC_202 | bbmb_sd    | BUS                          | 220KV BUS 2 AT HISSAR(BB)                    | BBMB    | D | डिस्क की सफाई   | 06/Jan/2023 | 08:00 | 06/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 931 | RQ116350 | OCC_202 | bbmb_sd    | BUS                          | 220KV BUS 1 AT HISSAR(BB)                    | BBMB    | D | डिस्क की सफाई   | 05/Jan/2023 | 08:00 | 05/Jan/2023 | 18:00 |  | PLANNED | Requested |
| 932 | RQ115613 | OCC_202 | slidcps_sd | AC TRANSMISSION LINE CIRCUIT | 132 KV HAMIRPUR(HP)-CHHAL (PS) (PSTCL) CKT-1 | PSTCL   | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning                                 | 30/Jan/2023 | 08:00 | 30/Jan/2023 | 18:00 |  | PLANNED | Requested |

|     |          |         |            |                              |   |         |   |   |             |       |             |       |   |  |         |           |
|-----|----------|---------|------------|------------------------------|---|---------|---|---|-------------|-------|-------------|-------|---|--|---------|-----------|
| 933 | RQ115612 | OCC_202 | slidcps_sd | AC TRANSMISSION LINE CIRCUIT | 132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1   | PSTCL   | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning   | 19/Jan/2023 | 08:00 | 19/Jan/2023 | 18:00 |   |  | PLANNED | Requested |
| 934 | RQ115610 | OCC_202 | slidcps_sd | AC TRANSMISSION LINE CIRCUIT | 132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1   | PSTCL   | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning   | 11/Jan/2023 | 08:00 | 11/Jan/2023 | 18:00 |   |  | PLANNED | Requested |
| 935 | RQ115633 | OCC_202 | slidrs_sd  | AC TRANSMISSION LINE CIRCUIT | 132 KV AMARPURATHEDI(R S)-HISAR(BB) CKT-1   | RRVPLN  | D | for Quarterly Maintenance   | 19/Jan/2023 | 08:00 | 19/Jan/2023 | 18:00 |   |  | PLANNED | Requested |
| 936 | RQ116344 | OCC_202 | bbmb_sd    | AC TRANSMISSION LINE CIRCUIT | 132 KV DEHAR(BB)-KANGOO(HP) (HPPTCL) CKT-1  | HPPTCL  | D | Attending Hot points, Cleaning of Post Insulators and Annual Maintenance works  | 16/Jan/2023 | 08:00 | 16/Jan/2023 | 18:00 |   |  | PLANNED | Requested |
| 937 | RQ116402 | OCC_202 | cpcc2_sd   | AC TRANSMISSION LINE CIRCUIT | 132 KV HIRANAGAR(PDD)-SEWA_2(NH) (PG) CKT-2   | POWERGR | C | Stringing/Destringing work for Diversion of 132KV Sewa-II Hiranagar TL between tower No 47-49 and 52-55 in NR-II region of POWERGRID.   | 15/Jan/2023 | 09:00 | 25/Jan/2023 | 18:00 |   |  | PLANNED | Requested |
| 938 | RQ116401 | OCC_202 | cpcc2_sd   | AC TRANSMISSION LINE CIRCUIT | 132 KV HIRANAGAR(PDD)-SEWA_2(NH) (PG) CKT-1   | POWERGR | C | Stringing/Destringing work for Diversion of 132KV Sewa-II Hiranagar TL between tower No 47-49 and 52-55 in NR-II region of POWERGRID.   | 15/Jan/2023 | 09:00 | 25/Jan/2023 | 18:00 |   |  | PLANNED | Requested |
| 939 | RQ116420 | OCC_202 | cpcc2_sd   | AC TRANSMISSION LINE CIRCUIT | 132 KV SEWA_2(NH)-KATHUA(JK) (PG) CKT-1   | POWERGR | D | NON - AUTO MODE required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NRODS).   | 01/Jan/2023 | 07:00 | 31/Jan/2023 | 18:00 | Non Shutdown activity At Pithoragarh Sub-Station, 220 KV and 132KV system are in Single Main and Transfer Bus scheme(SMT) , therefore, During shutdown of respective Bus, all connected elements shall be out of service. |  | PLANNED | Requested |
| 940 | RQ116096 | OCC_202 | cpcc3_sd   | BUS                          | 132 KV PITHORAGARH(PG) - BUS 1  | POWERGR | D | AMP works   | 12/Jan/2023 | 08:00 | 12/Jan/2023 | 18:00 |   |  | PLANNED | Requested |
| 941 | RQ116336 | OCC_202 | cpcc2_sd   | BR/BSR/MSC/M SR              | 25 MVAR BUS REACTOR NO 2 AT 220 KV JALANDHAR(PG)  | POWERGR | D | CT OIL SAMPLING   | 04/Jan/2023 | 12:00 | 04/Jan/2023 | 13:30 |   |  | PLANNED | Requested |
| 942 | RQ116335 | OCC_202 | cpcc2_sd   | BR/BSR/MSC/M SR              | 25 MVAR BUS REACTOR NO 1 AT 220 KV JALANDHAR(PG)  | POWERGR | D | CT OIL SAMPLING   | 04/Jan/2023 | 10:00 | 04/Jan/2023 | 11:30 |   |  | PLANNED | Requested |
| 943 | RQ116509 | OCC_202 | cpcc1_sd   | BAY                          | A219 MAIN BAY - 400/220 KV 500 MVA ICT 9 AT FATEHGARH_II(PG) (POWERGRID) AT 220 KV FATEHGARH_II(PG)   | POWERGR | D | For DGA oil testing of bay 400kv CT   | 11/Jan/2023 | 17:00 | 11/Jan/2023 | 23:00 |   |  | PLANNED | Requested |
| 944 | RQ116508 | OCC_202 | cpcc1_sd   | BAY                          | A217 BUS COUPLER BAY - 220 KV FATEHGARH_II(PG) - BUS 7 (POWERGRID) AND 220 KV FATEHGARH_II(PG) - BUS 8 AT 220 KV FATEHGARH_II(PG) (POWERGRID) | POWERGR | D | For DGA oil testing of bay 400kv CT   | 11/Jan/2023 | 17:00 | 11/Jan/2023 | 23:00 |   |  | PLANNED | Requested |
| 945 | RQ116533 | OCC_202 | cpcc1_sd   | BAY                          | 208 MAIN BAY - 220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1 AT CHITTORGARH(RS)  | POWERGR | C | OVERHAULING OF MAIN BAY CIRCUIT BREAKER, LINE REMAIN IN SERVICE THROUGH TRANSFER BUS CIRCUIT BREAKER AT CHITTORGARH END/ RRVPLN (CHANDERIYA ) AUTORECLOSE WILL BE OUT OF SERVICE DURING LINE REMAIN IN SERVICE WITH TRANSFER BUS CB | 09/Jan/2023 | 08:00 | 14/Jan/2023 | 18:00 |   |  | PLANNED | Requested |
| 946 | RQ116519 | OCC_202 | cpcc1_sd   | BAY                          | 219 MAIN BAY - 400/220 KV 500 MVA ICT 4 AT FATEHGARH_III(PG) (POWERGRID) AT 220 KV FATEHGARH_III(PG)  | POWERGR | D | FOR AMP WORK  | 08/Jan/2023 | 08:00 | 08/Jan/2023 | 18:00 |   |  | PLANNED | Requested |
| 947 | RQ116552 | OCC_202 | cpcc1_sd   | BAY                          | 209 MAIN BAY - 220 KV BHIWADI(PG)-REWARI(HV) (HVPNL) CKT-2 (POWERGRID) AT 220 KV BHIWADI(PG)  | POWERGR | C | Overhauling of mechanism of CGL Breaker   | 08/Jan/2023 | 08:00 | 14/Jan/2023 | 18:00 |   |  | PLANNED | Requested |
| 948 | RQ116484 | OCC_202 | cpcc1_sd   | BAY                          | A217 BUS COUPLER BAY - 220 KV FATEHGARH_II(PG) - BUS 7 (POWERGRID) AND 220 KV FATEHGARH_II(PG) - BUS 8 AT 220 KV FATEHGARH_II(PG) (POWERGRID) | POWERGR | D | FOR Construction WORKS OF PHASE-2   | 01/Jan/2023 | 08:00 | 05/Jan/2023 | 18:00 |   |  | PLANNED | Requested |
| 949 | RQ116247 | OCC_202 | cpcc3_sd   | TCSC                         | TCSC OF 400 KV GORAKHPUR-MUZAFFARPUR (PG) CKT-1 AT GORAKHPUR(PG)  |         | D | OPTO Card troubleshooting   | 24/Jan/2023 | 09:00 | 24/Jan/2023 | 18:00 | Sample Remarks  |  | PLANNED | Requested |
| 950 | RQ116246 | OCC_202 | cpcc3_sd   | TCSC                         | TCSC OF 400 KV GORAKHPUR-MUZAFFARPUR (PG) CKT-2 AT GORAKHPUR(PG)  |         | D | OPTO Card troubleshooting   | 18/Jan/2023 | 09:00 | 18/Jan/2023 | 18:00 | Sample Remarks  |  | PLANNED | Requested |