

Proposed Outage Program of 203rd OCC meeting of NRPC

Sr No	Reference Number	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Request Type	Shutdown Status	NLDC/NRLDC Comments
1	RQ119146	OCC_203	ntpcncr_sd	GENERATING UNIT	88.71 MW ANTA GPS - UNIT 2	NTPC	C	Minor Overhauling 8000 VOH	10/Feb/2023	00:00	25/Feb/2023	23:59	Generation will be affected for unit no#2	PLANNED	Requested	
2	RQ119145	OCC_203	ntpcncr_sd	GENERATING UNIT	88.71 MW ANTA GPS - UNIT 1	NTPC	C	Minor Overhauling 4000 VOH	01/Feb/2023	08:00	08/Feb/2023	18:00	Generation will be affected for 1 unit	PLANNED	Requested	
3	RQ118955	OCC_203	ntpcncr_sd	GENERATING UNIT	500 MW SINGRAULI STPS - UNIT 6	NTPC	C	Boiler over haul, LP Turbine inspectio3	23/Feb/2023	00:00	29/Mar/2023	23:00		PLANNED	Requested	
4	RQ118948	OCC_203	ntpcncr_sd	GENERATING UNIT	500 MW RIHAND-III STPS - UNIT 2	NTPC	C	45 days Capital overhaul	01/Feb/2023	00:00	17/Mar/2023	23:59		PLANNED	Requested	
5	RQ118949	OCC_203	ntpcncr_sd	GENERATING UNIT	200 MW KOLDAM HPS - UNIT 3	NTPC	C	5 days s/d for schedule inspection	09/Feb/2023	00:00	13/Feb/2023	23:59		PLANNED	Requested	
6	RQ118945	OCC_203	ntpcncr_sd	GENERATING UNIT	130.19 MW DADRI GPS - UNIT 4	NTPC	C	COH	10/Feb/2023	00:00	16/Mar/2023	23:59	35 days COH	PLANNED	Requested	
7	RQ119953	OCC_203	rampur_sd	GENERATING UNIT	68.67 MW RAMPUR HEP - UNIT 4	SJVNL	C	Planned Annual Maintenance	21/Feb/2023	00:00	02/Mar/2023	18:00		PLANNED	Requested	
8	RQ119947	OCC_203	rampur_sd	GENERATING UNIT	68.67 MW RAMPUR HEP - UNIT 3	SJVNL	C	Planned Annual Maintenance	10/Feb/2023	00:00	20/Feb/2023	18:00		PLANNED	Requested	
9	RQ119945	OCC_203	rampur_sd	GENERATING UNIT	68.67 MW RAMPUR HEP - UNIT 2	SJVNL	C	Planned Annual Maintenance	05/Feb/2023	18:00	09/Feb/2023	18:00		PLANNED	Requested	
10	RQ119071	OCC_203	jhakri_sd	GENERATING UNIT	250 MW NATHPA-JHAKRI HPS - UNIT 2	SJVNL	C	Annual Planned Maintenance of 250MW Generating Unit#02 of NJHPS.	19/Feb/2023	00:00	27/Feb/2023	18:00	Annual Planned Maintenance	PLANNED	Requested	
11	RQ119072	OCC_203	jhakri_sd	GENERATING UNIT	250 MW NATHPA-JHAKRI HPS - UNIT 4	SJVNL	C	Annual Planned Maintenance of 250MW Generating Unit#04 of NJHPS.	09/Feb/2023	00:00	17/Feb/2023	18:00	Annual Planned Maintenance	PLANNED	Requested	
12	RQ119255	OCC_203	karcham_sd	GENERATING UNIT	250 MW KARCHAM WANGTOO HPS - UNIT 2	JSW	C	Annual maintenance of Unit-02	03/Feb/2023	00:00	20/Feb/2023	23:59	For Annual Maintenance	PLANNED	Requested	
13	RQ119252	OCC_203	karcham_sd	GENERATING UNIT	250 MW KARCHAM WANGTOO HPS - UNIT 2	JSW	C	Annual maintenance of Unit-2	03/Feb/2023	00:00	20/Feb/2023	23:59	Annual maintenance	PLANNED	Requested	
14	RQ120102	OCC_203	rappc_sd	GENERATING UNIT	220 MW RAPS - C - UNIT 1	NPCIL	C	BSD	17/Feb/2023	23:00	29/Mar/2023	23:00	Shut down was approved in OCC-202 with code no. RQ116204. Due to RAPPB Unit-2 is already in Shutdown and RAPPB Unit-1 is under Long Shutdown and RAPPB Unit-2 is under forced shutdown. RAPPB Unit was forced outage (due to Technical problem) from 22Dec to 29Dec.-2022. Hence BSD is postponed and will avail from 17-02-2023.	PLANNED	Requested	
15	RQ119304	OCC_203	nhpccc_sd	GENERATING UNIT	115 MW SALAL HPS - UNIT 3	NHPC	C	Repairing of Tail Race Tunnel (TRT) along with annual maintenance of one/two unit	13/Feb/2023	08:00	24/Feb/2023	18:00	Tail Race Tunnel is common for all the six units. It has been observed that the concrete portion is getting damaged and require urgent repairing to avoid further damage. Hence shutdown of all the units simultaneously required to attend the problem of TRT.	PLANNED	Requested	
16	RQ119302	OCC_203	nhpccc_sd	GENERATING UNIT	115 MW SALAL HPS - UNIT 1	NHPC	C	Repairing of Tail Race Tunnel (TRT) along with annual maintenance of one/two unit	13/Feb/2023	08:00	24/Feb/2023	18:00	Tail Race Tunnel is common for all the six units. It has been observed that the concrete portion is getting damaged and require urgent repairing to avoid further damage. Hence shutdown of all the units simultaneously required to attend the problem of TRT.	PLANNED	Requested	
17	RQ119307	OCC_203	nhpccc_sd	GENERATING UNIT	115 MW SALAL HPS - UNIT 6	NHPC	C	Repairing of Tail Race Tunnel (TRT) along with annual maintenance of one/two unit	13/Feb/2023	08:00	24/Feb/2023	18:00	Tail Race Tunnel is common for all the six units. It has been observed that the concrete portion is getting damaged and require urgent repairing to avoid further damage. Hence shutdown of all the units simultaneously required to attend the problem of TRT.	PLANNED	Requested	
18	RQ119303	OCC_203	nhpccc_sd	GENERATING UNIT	115 MW SALAL HPS - UNIT 2	NHPC	C	Repairing of Tail Race Tunnel (TRT) along with annual maintenance of one/two unit	13/Feb/2023	08:00	24/Feb/2023	18:00	Tail Race Tunnel is common for all the six units. It has been observed that the concrete portion is getting damaged and require urgent repairing to avoid further damage. Hence shutdown of all the units simultaneously required to attend the problem of TRT.	PLANNED	Requested	
19	RQ119305	OCC_203	nhpccc_sd	GENERATING UNIT	115 MW SALAL HPS - UNIT 4	NHPC	C	Repairing of Tail Race Tunnel (TRT) along with annual maintenance of one/two unit	13/Feb/2023	08:00	24/Feb/2023	18:00	Tail Race Tunnel is common for all the six units. It has been observed that the concrete portion is getting damaged and require urgent repairing to avoid further damage. Hence shutdown of all the units simultaneously required to attend the problem of TRT.	PLANNED	Requested	
20	RQ119306	OCC_203	nhpccc_sd	GENERATING UNIT	115 MW SALAL HPS - UNIT 5	NHPC	C	Repairing of Tail Race Tunnel (TRT) along with annual maintenance of one/two unit	13/Feb/2023	08:00	24/Feb/2023	18:00	Tail Race Tunnel is common for all the six units. It has been observed that the concrete portion is getting damaged and require urgent repairing to avoid further damage. Hence shutdown of all the units simultaneously required to attend the problem of TRT.	PLANNED	Requested	

21	RQ119948	OCC_203	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-1			For diversion of line in section 3715 to 3724 for construction of Ganga Expressway	25/Feb/2023	08:00	28/Feb/2023	18:00			PLANNED	Requested
22	RQ119949	OCC_203	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-2			For diversion of line in section 3715 to 3724 for construction of Ganga Expressway	25/Feb/2023	08:00	28/Feb/2023	18:00			PLANNED	Requested
23	RQ119675	OCC_203	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-1			Actual S/D required from 20.01.23 to 28.01.23 for Transmission Line Diversion work due to construction of Gorakhpur Link Expressway	01/Feb/2023	08:00	09/Feb/2023	18:00			PLANNED	Requested
24	RQ119676	OCC_203	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-2			Actual S/D required from 20.01.23 to 28.01.23 for Transmission Line Diversion work due to construction of Gorakhpur Link Expressway	01/Feb/2023	08:00	09/Feb/2023	18:00			PLANNED	Requested
25	RQ119351	OCC_203	sldrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2	POWERGR	D	For maintenance & testing work of line equipment alongwith 3*80 MVAR line reactor at Phagi	27/Feb/2023	08:00	27/Feb/2023	18:00			PLANNED	Requested
26	RQ119350	OCC_203	sldrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1	POWERGR	D	For maintenance & testing work of line equipment alongwith 3*80 MVAR line reactor at Phagi	24/Feb/2023	08:00	24/Feb/2023	18:00			PLANNED	Requested
27	RQ119393	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2	POWERGR	D	For AMP work of line and Line Reactor and Line terminal equipment. Dia to be kept open at both ends.	23/Feb/2023	08:00	23/Feb/2023	18:00		S/D request by WR-2	PLANNED	Requested
28	RQ119392	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1	POWERGR	D	For AMP work of line and Line Reactor and Line terminal equipment. Dia to be kept open at both ends.	22/Feb/2023	08:00	22/Feb/2023	18:00		S/D request by WR-2	PLANNED	Requested
29	RQ119813	OCC_203	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-2	POWERGR	D	Attending S/D nature defects by WR-II and A/R of other ckt to be kept in Non-Auto mode	21/Feb/2023	08:00	21/Feb/2023	18:00			PLANNED	Requested
30	RQ119056	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2	POWERGR	D	AMP of Terminal equipment (LA, CVT,WT,ISOLATOR).Along with L/R	18/Feb/2023	08:00	18/Feb/2023	18:00		Line shutdown is required .Auto reclose relay of Ckt# 1 to be kept into non auto mode.	PLANNED	Requested
31	RQ119055	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1	POWERGR	D	AMP of Terminal equipment (LA, CVT,WT,ISOLATOR).Along with L/R	17/Feb/2023	08:00	17/Feb/2023	18:00		Line shutdown is required .Auto reclose relay of Ckt#2 to be kept into non auto mode.	PLANNED	Requested
32	RQ119059	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1	POWERGR	C	NHAI Diversion work	10/Feb/2023	08:00	20/Feb/2023	18:00			PLANNED	Requested
33	RQ119801	OCC_203	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-2	POWERGR	D	For tower Strengthening works. A/R of other ckt. to be kept in Non auto mode	08/Feb/2023	08:00	15/Feb/2023	18:00			PLANNED	Requested
34	RQ119634	OCC_203	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIA-GAYA (PG) CKT-1	POWERGR	D	To attend shut down nature defects	07/Feb/2023	08:00	08/Feb/2023	18:00			PLANNED	Requested
35	RQ119900	OCC_203	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-2	POWERGR	C	For rectification of bent leg of Tower at Loc-342, caused by heavy cyclonic storm in that area by ER1	01/Feb/2023	08:00	07/Feb/2023	18:00			PLANNED	Requested
36	RQ119915	OCC_203	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-2	POWERGR	D	A/R OFF for OPGW installation Work under Strengthening of OPGW Network in ER Project by ER1	01/Feb/2023	08:00	28/Feb/2023	18:00			PLANNED	Requested
37	RQ119789	OCC_203	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-1	POWERGR	D	For tower Strengthening works. A/R of other ckt. to be kept in Non auto mode	01/Feb/2023	08:00	07/Feb/2023	18:00			PLANNED	Requested
38	RQ119793	OCC_203	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	POWERGR	D	A/R into non auto mode for Line Line OPGW Work by WR-II	01/Feb/2023	08:00	28/Feb/2023	18:00			PLANNED	Requested
39	RQ119064	OCC_203	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(A PL)-ADANI MUNDRA(APL) (ATL) CKT-2	POWERGR	D	OPGW REPLACEMENT WORK (Replacement of old earthwire with OPGW). No outage is required. Work will be carried out online.	01/Feb/2023	08:00	28/Feb/2023	18:30		No outage Required	PLANNED	Requested
40	RQ119391	OCC_203	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-1	POWERGR	C	VINDHYACHAL-1 SAS INTEGRATION	27/Feb/2023	08:00	01/Mar/2023	18:00		LINE SHUTDOWN REQUIRED	PLANNED	Requested
41	RQ119066	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMALZERDA (PG) CKT-1	POWERGR	D	For construction of 765KV D/C Sikar-II Aligarh Transmission crossing	21/Feb/2023	08:00	21/Feb/2023	18:00			PLANNED	Requested
42	RQ119390	OCC_203	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-1	POWERGR	C	VINDHYACHAL-1 SAS INTEGRATION	21/Feb/2023	08:00	26/Feb/2023	18:00		LINE WILL BE CHARGED THROUGH TBC BREAKER	PLANNED	Requested
43	RQ119065	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1	POWERGR	D	For construction of 765KV D/C Sikar-II Aligarh Transmission crossing	20/Feb/2023	08:00	20/Feb/2023	18:00			PLANNED	Requested
44	RQ119885	OCC_203	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-2	POWERGR	D	FOR REPLACEMENT OF PORCELAIN INSULATOR BY POLYMER AT MAJOR CROSSING (LOC NO-307). A/R OF 400KV-NAUBATPUR(BH)-BALIA-1 TO FACILITATE THE SD OF OTHER CKT ON THE SAME TOWER by ER1	14/Feb/2023	08:00	14/Feb/2023	18:00			PLANNED	Requested
45	RQ119886	OCC_203	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-1	POWERGR	C	For Diversion work due to RVNL by ER1	08/Feb/2023	08:00	28/Feb/2023	18:00			PLANNED	Requested
46	RQ119887	OCC_203	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-2	POWERGR	C	For Diversion work due to RVNL by ER1	08/Feb/2023	08:00	28/Feb/2023	18:00			PLANNED	Requested
47	RQ119923	OCC_203	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-BIHARSHARIFF (PG) CKT-2	POWERGR	D	A/R OFF FOR PUNCTURE INSULATOR DETECTION TEST OF PORCELAIN INSULATORS IN LINE BY ER1	08/Feb/2023	08:00	15/Feb/2023	18:00			PLANNED	Requested
48	RQ119925	OCC_203	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-2	POWERGR	D	A/R OFF FOR PUNCTURE INSULATOR DETECTION TEST OF PORCELAIN INSULATORS IN LINE BY ER1	08/Feb/2023	08:00	15/Feb/2023	18:00			PLANNED	Requested
49	RQ119798	OCC_203	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-VINDHYACHALPOOL (PG) (PG) CKT-2	POWERGR	D	For AMP work and A/R of other ckt to be kept in Non-Auto mode	04/Feb/2023	08:00	04/Feb/2023	18:00			PLANNED	Requested
50	RQ119797	OCC_203	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-VINDHYACHALPOOL (PG) (PG) CKT-1	POWERGR	D	For AMP work and A/R of other ckt to be kept in Non-Auto mode	03/Feb/2023	08:00	03/Feb/2023	18:00			PLANNED	Requested
51	RQ119631	OCC_203	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-1	POWERGR	D	AMP work	02/Feb/2023	08:00	02/Feb/2023	18:00			PLANNED	Requested

52	RQ119884	OCC_203	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-2	POWERGR	D	For fixing of aviation globe for OPGW erection work under Strengthening of OPGW Network in ER Project. A/R OF 400KV-NAUBATPUR(BH)-BALIA-1 To facilitate S/D Work on other CKT on same tower by ER1	01/Feb/2023	08:00	15/Feb/2023	18:00			PLANNED	Requested
53	RQ119913	OCC_203	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-1	POWERGR	D	A/R For fixing of aviation globe for OPGW erection work under Strengthening of OPGW Network in ER Project by ER1	01/Feb/2023	08:00	15/Feb/2023	18:00			PLANNED	Requested
54	RQ119922	OCC_203	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-BIHARSHARIFF (PG) CKT-1	POWERGR	D	A/R OFF FOR PUNCTURE INSULATOR DETECTION TEST OF PORCELAIN INSULATORS IN LINE BY ER1	01/Feb/2023	08:00	07/Feb/2023	18:00			PLANNED	Requested
55	RQ119924	OCC_203	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-1	POWERGR	D	A/R OFF FOR PUNCTURE INSULATOR DETECTION TEST OF PORCELAIN INSULATORS IN LINE BY ER1	01/Feb/2023	08:00	07/Feb/2023	18:00			PLANNED	Requested
56	RQ119827	OCC_203	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-2		D	FOR RETROFITMENT OF VALVE COOLING UPS	24/Feb/2023	08:00	24/Feb/2023	18:00			PLANNED	Requested
57	RQ119826	OCC_203	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-1		D	FOR RETROFITMENT OF VALVE COOLING UPS	23/Feb/2023	08:00	23/Feb/2023	18:00			PLANNED	Requested
58	RQ119093	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_III(PG)-BHADLA(PG) (FBTL) CKT-1	POWERGR	D	For AMP, Relay testing works, Line equipment AMP Works	27/Feb/2023	17:00	28/Feb/2023	23:00			PLANNED	Requested
59	RQ119094	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_III(PG)-BHADLA(PG) (FBTL) CKT-2	POWERGR	D	For AMP, Relay testing works, Line equipment AMP Works	25/Feb/2023	17:00	26/Feb/2023	23:00			PLANNED	Requested
60	RQ119090	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_III(PG)-BHADLA(PG) (FBTL) CKT-2	POWERGR	D	For ladder logic and interlock checking for spare reactor commissioning	20/Feb/2023	17:00	26/Feb/2023	23:00			PLANNED	Requested
61	RQ119089	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_III(PG)-BHADLA(PG) (FBTL) CKT-1	POWERGR	D	For ladder logic and interlock checking for spare reactor commissioning	13/Feb/2023	17:00	19/Feb/2023	23:00			PLANNED	Requested
62	RQ119983	OCC_203	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWERGR	D	'AMP of line bay Equipments and line reactor alongwith relay testing as per norms	24/Feb/2023	08:00	24/Feb/2023	18:00			PLANNED	Requested
63	RQ119085	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-1	POWERGR	D	Stringing work of 400 KV 2*D/C Bikaner Khetri T/L(Part-I)	23/Feb/2023	08:00	25/Feb/2023	18:00		Line is to be undercross. only NON Auto MODE is required	PLANNED	Requested
64	RQ119086	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-2	POWERGR	D	Stringing work of 400 KV 2*D/C Bikaner Khetri T/L(Part-I)	23/Feb/2023	08:00	25/Feb/2023	18:00		Line is to be undercross. only NON Auto MODE is required	PLANNED	Requested
65	RQ119699	OCC_203	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KANPUR_GIS ALIGARH (PG) CKT-1	POWERGR	D	S/D required for construction / tapping of OPGW for repeater Station	22/Feb/2023	08:00	22/Feb/2023	18:00			PLANNED	Requested
66	RQ119666	OCC_203	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWERGR	C	Transmission Line Diversion work due to construction of Ganga Expressway	20/Feb/2023	08:00	26/Feb/2023	18:00			PLANNED	Requested
67	RQ119667	OCC_203	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-2	POWERGR	C	Transmission Line Diversion work due to construction of Ganga Expressway	20/Feb/2023	08:00	26/Feb/2023	18:00			PLANNED	Requested
68	RQ119984	OCC_203	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-2	POWERGR	D	'AMP of line bay Equipments and line reactor alongwith relay testing as per norms	19/Feb/2023	08:00	19/Feb/2023	18:00			PLANNED	Requested
69	RQ119771	OCC_203	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-ALIGARH(PG) (PG) CKT-1	POWERGR	D	To attend S/D nature defects	16/Feb/2023	08:00	16/Feb/2023	18:00			PLANNED	Requested
70	RQ119625	OCC_203	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-ALIGARH (PG) CKT-1	POWERGR	D	To attend shut down nature defects	16/Feb/2023	08:00	17/Feb/2023	18:00			PLANNED	Requested
71	RQ119697	OCC_203	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWERGR	D	S/D required for construction / tapping of OPGW for repeater Station	15/Feb/2023	08:00	15/Feb/2023	18:00			PLANNED	Requested
72	RQ119080	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2	POWERGR	D	AMP of line terminal equipments (LA, CVT, WT, ISOLATOR) and AMP of LR (Tan delta of bushing, CFT) 712R bay CB testing, NGR testing	15/Feb/2023	08:00	16/Feb/2023	18:00		along with line reactor & other ckt will be in non auto mode	PLANNED	Requested
73	RQ119079	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1	POWERGR	D	AMP of line terminal equipments (LA, CVT, WT, ISOLATOR) and AMP of LR (Tan delta of bushing, CFT) 709R bay CB testing, NGR testing	13/Feb/2023	08:00	14/Feb/2023	18:00		along with line reactor & other ckt will be in non auto mode	PLANNED	Requested
74	RQ119076	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2	POWERGR	D	AMP of line terminal equipments (LA, CVT, WT, ISOLATOR) and AMP of LR (Tan delta of bushing, CFT) 706R bay CB testing, NGR testing	09/Feb/2023	08:00	10/Feb/2023	18:00		along with line reactor	PLANNED	Requested
75	RQ119084	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-2	POWERGR	D	Installation of Bird diverter as per supreme court order	08/Feb/2023	08:00	08/Feb/2023	18:00		other ckt non auto mode	PLANNED	Requested
76	RQ119081	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-1	POWERGR	D	for Commissioning of FSC of this line for charging at 765 kv Level	08/Feb/2023	08:00	08/Feb/2023	18:00			PLANNED	Requested
77	RQ119083	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-1	POWERGR	D	Installation of Bird diverter as per supreme court order	07/Feb/2023	08:00	07/Feb/2023	18:00		other ckt non auto mode	PLANNED	Requested
78	RQ119087	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-1	POWERGR	D	Stringing work of 400 KV 2*D/C Bikaner Khetri T/L(Part-I)	06/Feb/2023	08:00	08/Feb/2023	18:00		Line is to be undercross. only NON Auto MODE is required	PLANNED	Requested
79	RQ119088	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-2	POWERGR	D	Stringing work of 400 KV 2*D/C Bikaner Khetri T/L(Part-I)	06/Feb/2023	08:00	08/Feb/2023	18:00		Line is to be undercross. only NON Auto MODE is required	PLANNED	Requested
80	RQ119075	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1	POWERGR	D	AMP of line terminal equipments (LA, CVT, WT, ISOLATOR) and AMP of LR (Tan delta of bushing, CFT) 703R bay CB testing, NGR testing	06/Feb/2023	08:00	07/Feb/2023	18:00		along with line reactor	PLANNED	Requested
81	RQ119650	OCC_203	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-BALIA (PG) CKT-1	POWERGR	D	Replacement of flashed insulator with Polymer insulator at Loc 444	02/Feb/2023	08:00	02/Feb/2023	18:00			PLANNED	Requested
82	RQ119082	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MEERUT-BHIWANI (PG) CKT-1	POWERGR	D	For construction of 765kv D/C Sikar-II Aligarh Transmission crossing	01/Feb/2023	08:00	02/Feb/2023	18:00			PLANNED	Requested
83	RQ119683	OCC_203	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWERGR	D	A/R into non auto mode for Live Line OPGW Work	01/Feb/2023	08:00	28/Feb/2023	18:00			PLANNED	Requested

84	RQ119689	OCC_203	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KANPUR_GIS-ALIGARH (PG) CKT-1	POWERGR	D	A/R into non auto mode for Live Line OPGW Work	01/Feb/2023	08:00	28/Feb/2023	18:00		PLANNED	Requested
85	RQ119074	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MEERUT-BHIWANI (PG) CKT-1	POWERGR	D	Auto Reclose off is required for OPGW INSTALLATION works under Northern Region Optical fibre Strengthening Scheme (NROSS)	01/Feb/2023	08:00	28/Feb/2023	18:00	only Auto recloser off on daily basis	PLANNED	Requested
86	RQ119073	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-2	POWERGR	D	Auto Reclose off is required for OPGW INSTALLATION works under Northern Region Optical fibre Strengthening Scheme (NROSS)	01/Feb/2023	08:00	28/Feb/2023	18:00	only Auto recloser off on daily basis	PLANNED	Requested
87	RQ119636	OCC_203	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIA-LUCKNOW_2 (PG) CKT-1	POWERGR	D	AMP and insulator cleaning work	01/Feb/2023	08:00	01/Feb/2023	18:00		PLANNED	Requested
88	RQ119096	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_III(PG) (PFTL) CKT-2	PFTL	D	For AMP, Relay testing works, Line equipment AMP Works	23/Feb/2023	17:00	24/Feb/2023	23:00		PLANNED	Requested
89	RQ119095	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_III(PG) (PFTL) CKT-1	PFTL	D	For AMP, Relay testing works, Line equipment AMP Works	21/Feb/2023	17:00	22/Feb/2023	23:00		PLANNED	Requested
90	RQ119092	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_III(PG) (PFTL) CKT-2	PFTL	D	For ladder logic and interlock checking for spare reactor commissioning	07/Feb/2023	17:00	12/Feb/2023	23:00		PLANNED	Requested
91	RQ119091	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_III(PG) (PFTL) CKT-1	PFTL	D	For ladder logic and interlock checking for spare reactor commissioning	02/Feb/2023	17:00	06/Feb/2023	23:00		PLANNED	Requested
92	RQ119365	OCC_203	sliders_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-2	RRVPNL	D	Maintenance of line bay equipments i.e. CVT, WT, LA & line Isolator & and Maintenance of 3*80 MVAR line Reactors at Phagi	23/Feb/2023	08:00	23/Feb/2023	18:00		PLANNED	Requested
93	RQ119748	OCC_203	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-MAINPURI (UP) CKT-1	UPPTCL	C	LILO of 765KV Mainpuri-Greater Noida S/C line at Jawaharpur TPS of Circuit-1 & 2 and charging of 765KV GIS/AIS	23/Feb/2023	08:00	28/Feb/2023	18:00		PLANNED	Requested
94	RQ118999	OCC_203	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-2	UPPTCL	D	FOR TOWER TOP PETROLING AND TIGHTENING OF JUMPER CONE BOLTS AND CC RING BOLTS AND REPLACING OF BROKEN SPACER.	09/Feb/2023	08:00	11/Feb/2023	17:00		PLANNED	Requested
95	RQ119054	OCC_203	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANPARA_C(LAN)-UNNAO(UP) (UP) CKT-1	UPPTCL	D	* S/D OF 765KV ANPARA C-UNNAO LINE FOR A/R tesing of Main Bay-4 protection relays Tie Bay-5 BCU SCADA problem by M/S	06/Feb/2023	09:00	08/Feb/2023	17:00		PLANNED	Requested
96	RQ118998	OCC_203	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-1	UPPTCL	D	FOR TOWER TOP PETROLING AND TIGHTENING OF JUMPER CONE BOLTS AND CC RING BOLTS AND REPLACING OF BROKEN SPACER.	06/Feb/2023	08:00	08/Feb/2023	17:00		PLANNED	Requested
97	RQ119386	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-HAPUR (UP) CKT-1	UPPTCL	C	CHARGING OF NEW LINES & SUBSTATION	02/Feb/2023	08:00	10/Feb/2023	18:00	765KV Gr. Noida -Hapur line is required SD for Commissioning of 765KV LILO Line and Substation (under PMSTL TBCB project)-Shifting of PLCC panel from WUPPTCL to Meerut GIS and commissioning_End to end testing for protection & Finally charging of new Lines: 765KV Hapur(WUPPTCL)-Meerut GIS(PMSTL) and 765KV Gr.Noida(WUPPTCL)-Meerut GIS(PMSTL)	PLANNED	Requested
98	RQ119078	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2	PAPTL	D	For construction of 765KV D/C Sikar-II Aligarh Transmission crossing	09/Feb/2023	08:00	09/Feb/2023	18:00	other ckt will be in non auto mode	PLANNED	Requested
99	RQ119077	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1	PAPTL	D	For construction of 765KV D/C Sikar-II Aligarh Transmission crossing	08/Feb/2023	08:00	08/Feb/2023	18:00	other ckt will be in non auto mode	PLANNED	Requested
100	RQ119120	OCC_203	cpcc1_sd	BUS	765 KV FATEHGARH_III(PG)-BUS 1	POWERGR	D	Jumpering and bay extension work by M/s TATA	22/Feb/2023	15:00	28/Feb/2023	23:00		PLANNED	Requested
101	RQ119122	OCC_203	cpcc1_sd	BUS	765 KV BIKANER(PG) - BUS 2	POWERGR	D	765KV ICT3 COMMISSIONING WORK	18/Feb/2023	10:00	23/Feb/2023	17:00		PLANNED	Requested
102	RQ119119	OCC_203	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 2	POWERGR	D	Bay Extension Works at Bhadla-II SS	17/Feb/2023	17:00	18/Feb/2023	23:00		PLANNED	Requested
103	RQ119118	OCC_203	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 1	POWERGR	D	Bay Extension Works at Bhadla-II SS	15/Feb/2023	17:00	16/Feb/2023	23:00		PLANNED	Requested
104	RQ119624	OCC_203	cpcc3_sd	BUS	765KV BUS 2 AT BALIA(PG)	POWERGR	D	AMP works	10/Feb/2023	08:00	10/Feb/2023	18:00		PLANNED	Requested
105	RQ119623	OCC_203	cpcc3_sd	BUS	765KV BUS 1 AT BALIA(PG)	POWERGR	D	AMP works	09/Feb/2023	08:00	09/Feb/2023	18:00		PLANNED	Requested
106	RQ119121	OCC_203	cpcc1_sd	BUS	765 KV FATEHGARH_III(PG)-BUS 2	POWERGR	D	Jumpering and bay extension work by M/s TATA	01/Feb/2023	15:00	07/Feb/2023	23:00		PLANNED	Requested
107	RQ119287	OCC_203	sliders_sd	BUS	765KV BUS 2 AT PHAGI(RS)	RRVPNL	D	For testing of equipments under man Bus	22/Feb/2023	08:00	22/Feb/2023	18:00		PLANNED	Requested
108	RQ118944	OCC_203	stuup_sd	BUS	765KV BUS 1 AT HAPUR(UP)	UPPTCL	D	For annual maintenance & testing work of ICT	14/Feb/2023	09:00	14/Feb/2023	18:00		PLANNED	Requested
109	RQ119124	OCC_203	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(PG)	POWERGR	D	FOR PRE-WARRANTY COMPLETION AMP OF BUS REACTOR	23/Feb/2023	08:00	24/Feb/2023	18:00		PLANNED	Requested
110	RQ119127	OCC_203	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_III(PG)	POWERGR	D	Ladder logic commissioning with spare reactor logic scheme checking	21/Feb/2023	16:00	25/Feb/2023	23:00		PLANNED	Requested
111	RQ119128	OCC_203	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_III(PG)	POWERGR	D	Ladder logic commissioning with spare reactor logic scheme checking	15/Feb/2023	16:00	20/Feb/2023	23:00		PLANNED	Requested
112	RQ119123	OCC_203	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV KOTESHWAR(PG)	POWERGR	C	GIB Rectification work	13/Feb/2023	08:00	28/Feb/2023	18:00		PLANNED	Requested
113	RQ119125	OCC_203	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_III(PG)	POWERGR	D	For final testing of CSD Relay of 765KV Bus Reactor	09/Feb/2023	16:00	10/Feb/2023	23:00		PLANNED	Requested

114	RQ119126	OCC_203	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG)	POWERGR	D		For final testing of CSD Relay of 765KV Bus Reactor	07/Feb/2023	16:00	08/Feb/2023	23:00		PLANNED	Requested
115	RQ119129	OCC_203	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765KV BHIMWANII(PG)	POWERGR	D		To attend the Oil Leakage from Periphery of Bus Reactor.	06/Feb/2023	08:00	06/Feb/2023	18:00		PLANNED	Requested
116	RQ119342	OCC_203	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV PHAGI(RS)	PAPTL	D		FOR AMP WORKS	21/Feb/2023	08:00	21/Feb/2023	18:00		PLANNED	Requested
117	RQ119138	OCC_203	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)- FATEHGARH_III(PG) (PFTL) CKT-1 @FATEHGARH_III(PG)	PFTL	D		Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVar Reactors shall be performed during shutdown	26/Feb/2023	17:00	28/Feb/2023	23:00		PLANNED	Requested
118	RQ119139	OCC_203	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_II(PG)	PFTL	D		Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVar Reactors shall be performed during shutdown	13/Feb/2023	17:00	15/Feb/2023	23:00		PLANNED	Requested
119	RQ119135	OCC_203	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 FATEHGARH_II (PG) CKT-2 @FATEHGARH_II(PG)	PFTL	D		For final testing of CSD Relay of 765KV Line Reactor	10/Feb/2023	17:00	11/Feb/2023	23:00	Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVar Reactors shall be performed during shutdown	PLANNED	Requested
120	RQ119134	OCC_203	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)- FATEHGARH_III(PG) (PFTL) CKT-1 @FATEHGARH_III(PG)	PFTL	D		For final testing of CSD Relay of 765KV Line Reactor	08/Feb/2023	17:00	09/Feb/2023	23:00	Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVar Reactors shall be performed during shutdown	PLANNED	Requested
121	RQ119137	OCC_203	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II- BHADLA (PG) CKT-2 @FATEHGARH_II(PG)	POWERGR	D		Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVar Reactors shall be performed during shutdown	23/Feb/2023	17:00	25/Feb/2023	23:00		PLANNED	Requested
122	RQ119142	OCC_203	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER- BHADLA_2 (PG) CKT-2 @BIKANER(PG)	POWERGR	D		AMP OF THE REACTOR	23/Feb/2023	10:00	23/Feb/2023	15:00		PLANNED	Requested
123	RQ119143	OCC_203	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER- BHADLA_2 (PG) CKT-1 @BIKANER(PG)	POWERGR	D		AMP OF THE REACTOR	22/Feb/2023	10:00	22/Feb/2023	15:00		PLANNED	Requested
124	RQ119140	OCC_203	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA- BIKANER (PG) CKT-2 @BIKANER(PG)	POWERGR	D		AMP OF THE REACTOR	21/Feb/2023	10:00	21/Feb/2023	15:00		PLANNED	Requested
125	RQ119136	OCC_203	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_III(PG)- BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_III(PG)	POWERGR	D		Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVar Reactors shall be performed during shutdown	20/Feb/2023	17:00	22/Feb/2023	23:00		PLANNED	Requested
126	RQ119141	OCC_203	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA- BIKANER (PG) CKT-1 @BIKANER(PG)	POWERGR	D		AMP OF THE REACTOR	20/Feb/2023	10:00	20/Feb/2023	15:00		PLANNED	Requested
127	RQ119130	OCC_203	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER- CHITTORGARH (PG) CKT-2 @CHITTORGARH(PG)	POWERGR	D		AMP OF LINE REACTOR BANK(R,Y,B PHASE)	15/Feb/2023	08:00	16/Feb/2023	18:00		PLANNED	Requested
128	RQ119131	OCC_203	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER- CHITTORGARH (PG) CKT-1 @CHITTORGARH(PG)	POWERGR	D		AMP OF LINE REACTOR BANK(R,Y,B PHASE)	13/Feb/2023	08:00	14/Feb/2023	18:00		PLANNED	Requested
129	RQ119133	OCC_203	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II- BHADLA (PG) CKT-2 @FATEHGARH_II(PG)	POWERGR	D		For final testing of CSD Relay of 765KV Line Reactor	06/Feb/2023	17:00	07/Feb/2023	23:00	Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVar Reactors shall be performed during shutdown	PLANNED	Requested
130	RQ119132	OCC_203	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_III(PG)- BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_III(PG)	POWERGR	D		For final testing of CSD Relay of 765KV Line Reactor	04/Feb/2023	17:00	05/Feb/2023	23:00	Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVar Reactors shall be performed during shutdown	PLANNED	Requested
131	RQ119881	OCC_203	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER- CHITTORGARH (PG) CKT-1 @CHITTORGARH(PG)	POWERGR	D		FOR AMP WORK LR	02/Feb/2023	08:00	02/Feb/2023	18:00	S/d required on dt 21/01/23..no .club with line due to not due line AMP.	PLANNED	Requested
132	RQ119880	OCC_203	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER- CHITTORGARH (PG) CKT-2 @CHITTORGARH(PG)	POWERGR	D		FOR AMP WORK of LR	01/Feb/2023	08:00	01/Feb/2023	18:00	S/d required on dt 20/01/23..no .club with line due to not due line AMP.	PLANNED	Requested

133	RQ119379	OCC_203	cpcc1_sd	BAY	718 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 (POWERGRID)	POWERGR D	For Bay AMP works	27/Feb/2023	17:00	28/Feb/2023	23:00	PLANNED	Requested
134	RQ119378	OCC_203	cpcc1_sd	BAY	721 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-1 (POWERGRID)	POWERGR D	For Bay AMP works	25/Feb/2023	17:00	26/Feb/2023	23:00	PLANNED	Requested
135	RQ119377	OCC_203	cpcc1_sd	BAY	716 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_III(PG) (POWERGRID)	POWERGR D	For Bay AMP works	23/Feb/2023	08:00	24/Feb/2023	18:00	PLANNED	Requested
136	RQ119380	OCC_203	cpcc1_sd	BAY	715 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_III(PG) (POWERGRID)	POWERGR D	For Bay AMP works	22/Feb/2023	17:00	23/Feb/2023	23:00	PLANNED	Requested
137	RQ119376	OCC_203	cpcc1_sd	BAY	717 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_III(PG) (POWERGRID) AND 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 AT 765 KV FATEHGARH_III(PG) (POWERGRID)	POWERGR D	For Bay AMP works	21/Feb/2023	17:00	22/Feb/2023	23:00	PLANNED	Requested
138	RQ119341	OCC_203	cpcc1_sd	BAY	715 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_III(PG) (POWERGRID)	POWERGR D	For DGA oil testing of bay 765KV CT	21/Feb/2023	17:00	23/Feb/2023	23:00	PLANNED	Requested
139	RQ119340	OCC_203	cpcc1_sd	BAY	718 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 (POWERGRID)	POWERGR D	For DGA oil testing of bay 765KV CT	20/Feb/2023	17:00	20/Feb/2023	23:00	PLANNED	Requested
140	RQ119774	OCC_203	cpcc3_sd	BAY	704 MAIN BAY - 765KV BALIA-LUCKNOW_2 (PG) CKT-1 AT BALIA(PG)	POWERGR C	SF6 LEAKAGE ARREST FROM INTERRUPTER Y PHASE	20/Feb/2023	10:00	23/Feb/2023	18:00	PLANNED	Requested
141	RQ119375	OCC_203	cpcc1_sd	BAY	710 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_III(PG) (POWERGRID) AT 765 KV FATEHGARH_III(PG)	POWERGR D	For Bay AMP works	19/Feb/2023	17:00	20/Feb/2023	23:00	PLANNED	Requested
142	RQ119339	OCC_203	cpcc1_sd	BAY	716 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_III(PG) (POWERGRID)	POWERGR D	For DGA oil testing of bay 765KV CT	19/Feb/2023	17:00	19/Feb/2023	23:00	PLANNED	Requested
143	RQ119338	OCC_203	cpcc1_sd	BAY	717 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_III(PG) (POWERGRID) AND 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 AT 765 KV FATEHGARH_III(PG) (POWERGRID)	POWERGR D	For DGA oil testing of bay 765KV CT	18/Feb/2023	17:00	18/Feb/2023	23:00	PLANNED	Requested
144	RQ119700	OCC_203	cpcc3_sd	BAY	711 TIE BAY - 765 KV AGRA- FATEHPUR (PG) CKT- 2 AND FUTURE AT AGRA(PG)	POWERGR D	AMP works	18/Feb/2023	10:00	18/Feb/2023	18:00	PLANNED	Requested
145	RQ119321	OCC_203	cpcc1_sd	BAY	714 TIE BAY - 765 KV BIKANER-MOGA (PG) CKT-2 AND FUTURE AT 765 KV BIKANER(PG)	POWERGR D	765/400KV ICT3 COMMISSIONING WORK	18/Feb/2023	08:00	23/Feb/2023	18:00	PLANNED	Requested
146	RQ119374	OCC_203	cpcc1_sd	BAY	713 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_III(PG) (POWERGRID) AT 765 KV FATEHGARH_III(PG)	POWERGR D	For Bay AMP works	17/Feb/2023	17:00	18/Feb/2023	23:00	PLANNED	Requested
147	RQ119337	OCC_203	cpcc1_sd	BAY	710 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_III(PG) (POWERGRID) AT 765 KV FATEHGARH_III(PG)	POWERGR D	For DGA oil testing of bay 765KV CT	17/Feb/2023	17:00	17/Feb/2023	23:00	PLANNED	Requested
148	RQ119698	OCC_203	cpcc3_sd	BAY	710 MAIN BAY - 765 KV AGRA- FATEHPUR (PG) CKT- 2 AND 765KV BUS 1 AT AGRA(PG)	POWERGR D	AMP works	17/Feb/2023	10:00	17/Feb/2023	18:00	PLANNED	Requested
149	RQ119336	OCC_203	cpcc1_sd	BAY	713 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_III(PG) (POWERGRID) AT 765 KV FATEHGARH_III(PG)	POWERGR D	For DGA oil testing of bay 765KV CT	16/Feb/2023	17:00	16/Feb/2023	23:00	PLANNED	Requested
150	RQ119373	OCC_203	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_III(PG) (POWERGRID) AND 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_III(PG) AT 765 KV FATEHGARH_III(PG)	POWERGR D	For Bay AMP works	15/Feb/2023	17:00	16/Feb/2023	23:00	PLANNED	Requested

151	RQ119335	OCC_203	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID) AND 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_III(PG) AT 765 KV FATEHGARH_III(PG) (POWERGRID)	POWERGR D		For DGA oil testing of bay 765KV CT	15/Feb/2023	17:00	15/Feb/2023	23:00			PLANNED	Requested
152	RQ119334	OCC_203	cpcc1_sd	BAY	707 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_III(PG)	POWERGR D		For DGA oil testing of bay 765KV CT	14/Feb/2023	17:00	14/Feb/2023	23:00			PLANNED	Requested
153	RQ119777	OCC_203	cpcc3_sd	BAY	712 MAIN BAY - 330 MVAR BUS REACTOR NO 1 AT 765KV FATEHPUR(PG)	POWERGR D		AMP works	14/Feb/2023	10:00	14/Feb/2023	18:00			PLANNED	Requested
154	RQ119319	OCC_203	cpcc1_sd	BAY	719 MAIN BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AT BHIWANI(PG)	POWERGR D		Bay Extension Works	14/Feb/2023	08:00	14/Feb/2023	18:00			PLANNED	Requested
155	RQ119372	OCC_203	cpcc1_sd	BAY	707 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_III(PG)	POWERGR D		For Bay AMP works	13/Feb/2023	17:00	14/Feb/2023	23:00			PLANNED	Requested
156	RQ119333	OCC_203	cpcc1_sd	BAY	712 MAIN BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-1 (POWERGRID) AT 765 KV FATEHGARH_III(PG)	POWERGR D		For DGA oil testing of bay 765KV CT	13/Feb/2023	17:00	13/Feb/2023	23:00			PLANNED	Requested
157	RQ119332	OCC_203	cpcc1_sd	BAY	711 TIE BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-1 (POWERGRID) AND 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_III(PG) AT 765 KV FATEHGARH_III(PG) (POWERGRID)	POWERGR D		For DGA oil testing of bay 765KV CT	12/Feb/2023	17:00	12/Feb/2023	23:00			PLANNED	Requested
158	RQ119371	OCC_203	cpcc1_sd	BAY	712 MAIN BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-1 (POWERGRID) AT 765 KV FATEHGARH_III(PG)	POWERGR D		For Bay AMP works	11/Feb/2023	17:00	12/Feb/2023	23:00			PLANNED	Requested
159	RQ119331	OCC_203	cpcc1_sd	BAY	709 MAIN BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 (POWERGRID) AT 765 KV FATEHGARH_III(PG)	POWERGR D		For DGA oil testing of bay 765KV CT	11/Feb/2023	17:00	11/Feb/2023	23:00			PLANNED	Requested
160	RQ119318	OCC_203	cpcc1_sd	BAY	720 TIE BAY - 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AND 240 MVAR BUS REACTOR NO 3 AT 765KV BHIWANI(PG)	POWERGR D		Bay Extension Works	11/Feb/2023	08:00	11/Feb/2023	18:00			PLANNED	Requested
161	RQ119330	OCC_203	cpcc1_sd	BAY	708 TIE BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 (POWERGRID) AND 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_III(PG) AT 765 KV FATEHGARH_III(PG) (POWERGRID)	POWERGR D		For DGA oil testing of bay 765KV CT	10/Feb/2023	17:00	10/Feb/2023	23:00			PLANNED	Requested
162	RQ119696	OCC_203	cpcc3_sd	BAY	707 MAIN BAY - 765KV LUCKNOW_2-BAREILLY (PG) CKT-1 AT LUCKNOW_2(PG)	POWERGR D		AMP works	10/Feb/2023	10:00	10/Feb/2023	18:00			PLANNED	Requested
163	RQ119781	OCC_203	cpcc3_sd	BAY	707 MAIN BAY - 765 KV BAREILLY_2-LUCKNOW_2 (PG) CKT-1 AND 765 KV BAREILLY_2(PG) - BUS 1 AT BAREILLY_2(PG)	POWERGR D		AMP works	10/Feb/2023	10:00	10/Feb/2023	18:00			PLANNED	Requested
164	RQ119370	OCC_203	cpcc1_sd	BAY	711 TIE BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-1 (POWERGRID) AND 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_III(PG) AT 765 KV FATEHGARH_III(PG) (POWERGRID)	POWERGR D		For Bay AMP works	09/Feb/2023	17:00	10/Feb/2023	23:00			PLANNED	Requested
165	RQ119329	OCC_203	cpcc1_sd	BAY	719 MAIN BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_III(PG)	POWERGR D		For DGA oil testing of bay 765KV CT	09/Feb/2023	17:00	09/Feb/2023	23:00			PLANNED	Requested

166	RQ119678	OCC_203	sldrs_sd	BAY	70552T TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS) (POWERGRID) AND 765 KV AJMER(PG)-PHAGI(RS) (PG) CKT-1 AT 765 KV PHAGI(RS) (POWERGRID)	POWERGR	D	1. To check the open / close time of CB. 2. Measurement of Tan-delta of CTs. 3. Maintenance of CB & CTs. 4. Tightening of clamps & connectors.	09/Feb/2023	08:00	09/Feb/2023	18:00			PLANNED	Requested
167	RQ119328	OCC_203	cpcc1_sd	BAY	720 TIE BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AND 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1 AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWERGR	D	For DGA oil testing of bay 765KV CT	08/Feb/2023	17:00	08/Feb/2023	23:00			PLANNED	Requested
168	RQ119317	OCC_203	cpcc1_sd	BAY	710 MAIN BAY - 765 KV BHADLA-BIKANER (PG) CKT-2 AND FUTURE AT BHADLA(PG)	POWERGR	D	AMP OF BAY EQUIPMENTS	08/Feb/2023	08:00	08/Feb/2023	18:00			PLANNED	Requested
169	RQ119313	OCC_203	cpcc1_sd	BAY	707 MAIN BAY - 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1 AT CHITTORGARH(PG)	POWERGR	D	AMP OF BAY EQUIPMENTS	08/Feb/2023	08:00	09/Feb/2023	18:00			PLANNED	Requested
170	RQ119369	OCC_203	cpcc1_sd	BAY	709 MAIN BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 (POWERGRID) AT 765 KV FATEHGARH_III(PG)	POWERGR	D	For Bay AMP works	07/Feb/2023	17:00	08/Feb/2023	23:00			PLANNED	Requested
171	RQ119780	OCC_203	cpcc3_sd	BAY	709 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT BAREILLY_2(PG) (POWERGRID)	POWERGR	D	AMP works	07/Feb/2023	10:00	07/Feb/2023	18:00			PLANNED	Requested
172	RQ119316	OCC_203	cpcc1_sd	BAY	709 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA(PG) AND FUTURE	POWERGR	D	AMP OF BAY EQUIPMENTS	07/Feb/2023	08:00	07/Feb/2023	18:00			PLANNED	Requested
173	RQ119323	OCC_203	cpcc1_sd	BAY	704 MAIN BAY - 765KV AGRA-JHATIKARA (PG) CKT 1 AT JHATIKARA(PG)	POWERGR	D	AMP OF BAY EQUIPMENTS	07/Feb/2023	08:00	07/Feb/2023	18:00			PLANNED	Requested
174	RQ119734	OCC_203	cpcc3_sd	BAY	712 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT BALIA(PG)	POWERGR	D	AMP works	06/Feb/2023	10:00	07/Feb/2023	18:00			PLANNED	Requested
175	RQ119315	OCC_203	cpcc1_sd	BAY	707 MAIN BAY - 765 KV BHADLA-BIKANER (PG) CKT-1 AND FUTURE AT BHADLA(PG)	POWERGR	D	AMP OF BAY EQUIPMENTS	06/Feb/2023	08:00	06/Feb/2023	18:00			PLANNED	Requested
176	RQ119312	OCC_203	cpcc1_sd	BAY	704 MAIN BAY - 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2 AT CHITTORGARH(PG)	POWERGR	D	AMP OF BAY EQUIPMENTS	06/Feb/2023	08:00	07/Feb/2023	18:00			PLANNED	Requested
177	RQ119368	OCC_203	cpcc1_sd	BAY	708 TIE BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 (POWERGRID) AND 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_III(PG) AT 765 KV FATEHGARH_III(PG) (POWERGRID)	POWERGR	D	For Bay AMP works	05/Feb/2023	17:00	06/Feb/2023	22:00			PLANNED	Requested
178	RQ119367	OCC_203	cpcc1_sd	BAY	719 MAIN BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_III(PG) (POWERGRID) AT 765 KV FATEHGARH_III(PG)	POWERGR	D	For Bay AMP works	03/Feb/2023	17:00	04/Feb/2023	23:00			PLANNED	Requested
179	RQ119322	OCC_203	cpcc1_sd	BAY	708 TIE BAY - 765KV JHATIKARA-BHIWANI (PG) CKT-1 AND 765/400KV 1500 MVA ICT 1 AT JHATIKARA(PG)	POWERGR	D	AMP OF BAY EQUIPMENTS	03/Feb/2023	08:00	04/Feb/2023	18:00			PLANNED	Requested
180	RQ119311	OCC_203	cpcc1_sd	BAY	708 TIE BAY - 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1 AND 765/400 KV 1500 MVA ICT 2 AT CHITTORGARH(PG)	POWERGR	D	AMP OF BAY EQUIPMENTS	03/Feb/2023	08:00	04/Feb/2023	18:00			PLANNED	Requested
181	RQ119366	OCC_203	cpcc1_sd	BAY	720 TIE BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_III(PG) (POWERGRID) AND 765 KV BHADLA_2 (PG)-FATEHGARH_III(PG) (PFTL) CKT-1 AT 765 KV FATEHGARH_III(PG) (POWERGRID)	POWERGR	D	For Bay AMP works	01/Feb/2023	17:00	02/Feb/2023	23:00			PLANNED	Requested
182	RQ119868	OCC_203	cpcc2_sd	BAY	711 TIE BAY - 765KV MOGA-BHIWANI (PG) CKT-1 AND 765/400KV 1500 MVA ICT 2 AT MOGA(PG)	POWERGR	D	FOR AMP WORKS	01/Feb/2023	09:00	03/Feb/2023	17:30	Kindly approve.		PLANNED	Requested

183	RQ119320	OCC_203	cpcc1_sd	BAY	714 TIE BAY - 765KV AJMER-CHITTORGARH (PG) CKT-1 AND FUTURE AT CHITTORGARH(PG)	POWERGR	D	AMP OF BAY EQUIPMENTS	01/Feb/2023	08:00	01/Feb/2023	18:00	TIE ROD rectification WORK OF CB BY OEM SIEMENS	PLANNED	Requested
184	RQ119310	OCC_203	cpcc1_sd	BAY	705 TIE BAY - 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2 AND 765/400 KV 1500 MVA ICT 1 AT CHITTORGARH(PG)	POWERGR	D	AMP OF BAY EQUIPMENTS	01/Feb/2023	08:00	02/Feb/2023	18:00		PLANNED	Requested
185	RQ119874	OCC_203	cpcc2_sd	BAY	711 TIE BAY - 765KV MOGA-BHIWANI (PG) CKT-1 AND 765/400KV 1500 MVA ICT 2 AT MOGA(PG)	POWERGR	D	AMP of Bay Equipment AMP of Bay Equipment	01/Feb/2023	08:00	03/Feb/2023	18:00	Kindly approve.	PLANNED	Requested
186	RQ118997	OCC_203	stuup_sd	BAY	703 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV AGRA FATEHBAD(UP)	UPPTCL	D	ANNUAL MAINTENANCE OF BAY EQUIPMENT	15/Feb/2023	10:00	15/Feb/2023	17:00		PLANNED	Requested
187	RQ118996	OCC_203	stuup_sd	BAY	702 TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV AGRA FATEHBAD(UP) (UPPTCL) AND 765 KV AGRA FATEHBAD GHATAMPUR_TPS (UP) CKT-1 AT 765 KV AGRA FATEHBAD(UP) (UPPTCL)	UPPTCL	D	ANNUAL MAINTENANCE OF BAY EQUIPMENT	14/Feb/2023	10:00	14/Feb/2023	17:00		PLANNED	Requested
188	RQ118995	OCC_203	stuup_sd	BAY	712 MAIN BAY - 765KV/400KV AGRA FATEHBAD(UP)-ICT-1 AT AGRA FATEHBAD(UP)	UPPTCL	D	ANNUAL MAINTENANCE OF BAY EQUIPMENT	13/Feb/2023	10:00	13/Feb/2023	17:00		PLANNED	Requested
189	RQ118968	OCC_203	stuup_sd	BAY	705 TIE BAY - 765/21 KV 825 MVA GT 2 AT BARA(UP) (UPPTCL) AND FUTURE AT 765 KV BARA(UP) (UPPTCL)	UPPTCL	C	For CT primary injection , New ICT-II Diff/REF Stability Test for Termination of Protection ,Intertripping Cables between 400 & 765 KV Protection With Existing 704 at control Panel, Checking Close and Open Status of CB/BSI/LSI through SLDC scada system	02/Feb/2023	08:00	08/Feb/2023	20:00		PLANNED	Requested
190	RQ118967	OCC_203	stuup_sd	BAY	704 MAIN BAY - 765KV BUS 2 AT BARA(UP) (UPPTCL) AND FUTURE AT 765 KV BARA(UP) (UPPTCL)	UPPTCL	C	For CT primary injection , New ICT-II Diff/REF Stability Test for Termination of Protection ,Intertripping Cables between 400 & 765 KV Protection With Existing 704 at control Panel, Checking Close and Open Status of CB/BSI/LSI through SLDC scada system	02/Feb/2023	08:00	08/Feb/2023	20:00		PLANNED	Requested
191	RQ119679	OCC_203	slcds_sd	BAY	70652T TIE BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-1 AND 765KV ANTA-PHAGI (RS) CKT-1 AT PHAGI(RS)	RRVPLN	D	1. To check the open / close time of CB. 2. Measurement of Tan-delta of CTs. 3. Maintenance of CB & CTs. 4. Tightening of clamps & connectors.	13/Feb/2023	08:00	13/Feb/2023	18:00		PLANNED	Requested
192	RQ119691	OCC_203	slcds_sd	BAY	706-52T TIE BAY - 765/400 KV 1500 MVA ICT 3 AT ANTA(RS) (RRVPLN) AND FUTURE AT 765 KV ANTA(RS) (RRVPLN)	RRVPLN	D	HALF YEARLY MAINTENANCE	10/Feb/2023	08:00	10/Feb/2023	18:00		PLANNED	Requested
193	RQ119680	OCC_203	slcds_sd	BAY	70252T TIE BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 AND 765/400KV 1500 MVA ICT 2 AT PHAGI(RS)	RRVPLN	D	1. To check the open / close time of CB. 2. Measurement of Tan-delta of CTs. 3. Maintenance of CB & CTs. 4. Tightening of clamps & connectors.	08/Feb/2023	08:00	08/Feb/2023	18:00		PLANNED	Requested
194	RQ119693	OCC_203	slcds_sd	BAY	706-52B MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT ANTA(RS) (RRVPLN)	RRVPLN	D	HALF YEARLY MAINTENANCE	07/Feb/2023	08:00	07/Feb/2023	18:00		PLANNED	Requested
195	RQ119692	OCC_203	slcds_sd	BAY	705-52A MAIN BAY - 765 KV ANTA-PHAGI (RS) CKT-2 (RRVPLN) AT 765KV ANTA(RS)	RRVPLN	D	HALF YEARLY MAINTENANCE	06/Feb/2023	08:00	06/Feb/2023	18:00		PLANNED	Requested
196	RQ119681	OCC_203	slcds_sd	BAY	70152T TIE BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AND 765/400KV 1500 MVA ICT 1 AT PHAGI(RS)	RRVPLN	D	1. To check the open / close time of CB. 2. Measurement of Tan-delta of CTs. 3. Maintenance of CB & CTs. 4. Tightening of clamps & connectors.	06/Feb/2023	08:00	06/Feb/2023	18:00		PLANNED	Requested
197	RQ119314	OCC_203	cpcc1_sd	BAY	703 MAIN BAY - 765 KV KHETRI (PG) BUS 2 (PKTSL) AND 240 MVAR BUS REACTOR NO 2 AT 765 KV KHETRI (PKTSL) AT 765 KV KHETRI (PKTSL)	PKTSL	D	For CT oil sampling	06/Feb/2023	08:00	06/Feb/2023	18:00		PLANNED	Requested
198	RQ119110	OCC_203	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_I(PG)	POWERGR	D	for AMP works	25/Feb/2023	17:00	28/Feb/2023	23:00		PLANNED	Requested
199	RQ119109	OCC_203	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG)	POWERGR	D	for AMP works	22/Feb/2023	17:00	24/Feb/2023	23:00		PLANNED	Requested

200	RQ119108	OCC_203	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_III(PG)	POWERGR	D	for AMP works	19/Feb/2023	17:00	21/Feb/2023	23:00	PLANNED	Requested	
201	RQ119117	OCC_203	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BIKANER(PG)	POWERGR	D	ICT1 B PHASE SWITCHING WITH SPARE ICT	17/Feb/2023	10:00	17/Feb/2023	16:00	PLANNED	Requested	
202	RQ119112	OCC_203	cpcc1_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 2 AT BHIMANI(PG)	POWERGR	D	FOR AMP WORK	17/Feb/2023	08:00	17/Feb/2023	18:00	PLANNED	Requested	
203	RQ119115	OCC_203	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT JHATIKARA(PG)	POWERGR	D	ISOLATOR RETROFITMENT	17/Feb/2023	08:00	17/Feb/2023	18:00	PLANNED	Requested	
204	RQ119107	OCC_203	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_III(PG)	POWERGR	D	For CSD Fine tune and Commissioning check with Spare ICT	16/Feb/2023	17:00	20/Feb/2023	23:00	PLANNED	Requested	
205	RQ119116	OCC_203	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BIKANER(PG)	POWERGR	D	ICT1 B PHASE SWITCHING WITH SPARE ICT	16/Feb/2023	10:00	16/Feb/2023	16:00	PLANNED	Requested	
206	RQ119114	OCC_203	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT JHATIKARA(PG)	POWERGR	D	ISOLATOR RETROFITMENT	16/Feb/2023	08:00	16/Feb/2023	18:00	PLANNED	Requested	
207	RQ119111	OCC_203	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_III(PG)	POWERGR	D	for AMP works	15/Feb/2023	17:00	18/Feb/2023	23:00	PLANNED	Requested	
208	RQ119104	OCC_203	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_III(PG)	POWERGR	D	For CSD Fine tune and Commissioning check with Spare ICT	11/Feb/2023	17:00	15/Feb/2023	23:00	PLANNED	Requested	
209	RQ119603	OCC_203	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT LUCKNOW_2(PG)	POWERGR	D	AMP works	08/Feb/2023	08:00	08/Feb/2023	18:00	PLANNED	Requested	
210	RQ119099	OCC_203	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 4 AT KOTESHWAR(PG)	POWERGR	D	For CSD commissioning and fine tuning	08/Feb/2023	08:00	08/Feb/2023	18:00	PLANNED	Requested	
211	RQ119100	OCC_203	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 3 AT KOTESHWAR(PG)	POWERGR	D	For CSD commissioning and fine tuning	07/Feb/2023	08:00	07/Feb/2023	18:00	PLANNED	Requested	
212	RQ119105	OCC_203	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_III(PG)	POWERGR	D	For CSD Fine tune and Commissioning check with Spare ICT	06/Feb/2023	17:00	10/Feb/2023	23:00	PLANNED	Requested	
213	RQ119098	OCC_203	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 2 AT KOTESHWAR(PG)	POWERGR	D	For CSD commissioning and fine tuning	06/Feb/2023	08:00	06/Feb/2023	18:00	PLANNED	Requested	
214	RQ119097	OCC_203	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 1 AT KOTESHWAR(PG)	POWERGR	D	For CSD commissioning and fine tuning	05/Feb/2023	08:00	05/Feb/2023	18:00	PLANNED	Requested	
215	RQ119113	OCC_203	cpcc1_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 1 AT BHIMANI(PG)	POWERGR	D	Bay-419 & Bay-420 - For CSD Fine Tuning	05/Feb/2023	08:00	05/Feb/2023	18:00	PLANNED	Requested	
216	RQ120042	OCC_203	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KANPUR_GIS(PG)	POWERGR	D	Interlock testing & Auxiliary spare bus - Gas Density monitor signals testing of Spare T- Isolators with ICT-1 for ICT-3 Future for commissioning of 400KV Ghatampur line-2 & ICT 3 (Future) by M/s GE T & D Ltd. And For AMP of 407 IV SIDE MAIN BAY & AMP of 708 Bay.	05/Feb/2023	08:00	05/Feb/2023	18:00	PLANNED	Requested	
217	RQ120041	OCC_203	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KANPUR_GIS(PG)	POWERGR	D	For AMP of 706 HV SIDE MAIN BAY and 406 IV SIDE MAIN BAY (AMP-2022-23 of Equipment)	03/Feb/2023	08:00	03/Feb/2023	18:00	PLANNED	Requested	
218	RQ119106	OCC_203	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_III(PG)	POWERGR	D	For CSD Fine tune and Commissioning check with Spare ICT	01/Feb/2023	17:00	05/Feb/2023	23:00	PLANNED	Requested	
219	RQ119103	OCC_203	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA_2 (PG)	POWERGR	D	For commissioning of R Ph ICT	01/Feb/2023	17:00	02/Feb/2023	23:00	PLANNED	Requested	
220	RQ119000	OCC_203	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT AGRA FATEHBAD(UP)	UPPTCL	D	Charging of 500MVA Spare Phase unit in place of ICT-2 R Phase unit	20/Feb/2023	09:00	20/Feb/2023	18:00	PLANNED	Requested	
221	RQ118939	OCC_203	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT GR.NOIDA_2(UPC)	UPPTCL	D	For annual maintenance & testing work of ICT	17/Feb/2023	10:00	17/Feb/2023	14:00	PLANNED	Requested	
222	RQ118940	OCC_203	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT HAPUR(UP)	UPPTCL	D	For Maintenance & Testing work of ICT and Normalization of ICT (Y phase shall be charged in place of spare ICT)	13/Feb/2023	09:30	13/Feb/2023	13:30	PLANNED	Requested	
223	RQ118991	OCC_203	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 1 AT UNNAO(UP)	UPPTCL	D	* S/D OF 1000MVA ICT-1 For the checking and testing of BCU relay by M/s GE X TD Engineer.	09/Feb/2023	09:00	09/Feb/2023	17:00	PLANNED	Requested	
224	RQ118971	OCC_203	stuup_sd	TRANSFORMER	765/21 KV 825 MVA GT 2 AT LALITPUR(LPG)	UPPTCL	C	"1. To perform Complete Transformer Overhauling -2. Interchange of GT-2Y (Sr. No.-6007371) with Spare GT (Sr. No. 6007373)"	04/Feb/2023	08:00	28/Feb/2023	18:00	LPGL Unit-2 under approved outage from 04-Feb-23 to 28-Feb-23 for AOH	PLANNED	Requested
225	RQ119238	OCC_203	sldrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT ANTA(RS)	RRVPLN	C	HALF YEARLY MAINTENANCE & TESTING WORK	13/Feb/2023	08:00	14/Feb/2023	18:00	PLANNED	Requested	
226	RQ119101	OCC_203	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL)	PKTSL	D	For attending oil leakage	03/Feb/2023	08:00	04/Feb/2023	18:00	PLANNED	Requested	
227	RQ119102	OCC_203	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL)	PKTSL	D	For AMP Work	01/Feb/2023	08:00	02/Feb/2023	18:00	PLANNED	Requested	
228	RQ119224	OCC_203	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERGARH(A PL)-DHANODA(HV) (ATIL) CKT-1	ATIL	D	To verify BI, BO & Protection signals in SAS	28/Feb/2023	09:00	28/Feb/2023	19:00	PLANNED	Requested	
229	RQ119231	OCC_203	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERGARH(A PL)-DHANODA(HV) (ATIL) CKT-1	ATIL	C	For attending gas leakage, dismantling of breaker is required	15/Feb/2023	09:00	16/Feb/2023	23:00	PLANNED	Requested	
230	RQ119225	OCC_203	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERGARH(A PL)-DHANODA(HV) (ATIL) CKT-2	ATIL	D	To verify BI, BO & Protection signals in SAS	09/Feb/2023	09:00	09/Feb/2023	19:00	PLANNED	Requested	
231	RQ119574	OCC_203	sldrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-RAMGARH (RS) CKT-2	RRVPLN	D	Maintenance Work	28/Feb/2023	08:00	28/Feb/2023	18:00	PLANNED	Requested	
232	RQ119573	OCC_203	sldrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-RAMGARH (RS) CKT-1	RRVPLN	D	Maintenance Work	27/Feb/2023	08:00	27/Feb/2023	18:00	PLANNED	Requested	

233	RQ119572	OCC_203	sldrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-JODHPUR (RS) CKT-1	RRVPNL	C	Repairing of bridge section of tower at loc 285 (Maintenance work at both station may be performed during the shutdown period)	24/Feb/2023	08:00	10/Mar/2023	18:00			PLANNED	Requested
234	RQ119549	OCC_203	sldrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-KANKANI (RS) CKT-1	RRVPNL	D	Maintenance Work	23/Feb/2023	08:00	23/Feb/2023	18:00			PLANNED	Requested
235	RQ119562	OCC_203	sldrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-BIKANER(RS) (RS) CKT-1	RRVPNL	D	Routine Bay Maintenance Work	23/Feb/2023	08:00	23/Feb/2023	18:00			PLANNED	Requested
236	RQ119553	OCC_203	sldrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHILWARA-CHITTORGARH (RS) CKT-1	RRVPNL	D	Routine maintenance of 400 KV Bhilwara-Chittorgarh Ckt-1 Bay & ASSOCIATED BAY EQUIPMENTS	23/Feb/2023	08:00	23/Feb/2023	18:00			PLANNED	Requested
237	RQ119571	OCC_203	sldrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-BARMER (RS) CKT-1	RRVPNL	D	Maintenance Work	22/Feb/2023	08:00	22/Feb/2023	18:00			PLANNED	Requested
238	RQ119575	OCC_203	sldrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARMER(RS)-RAJWEST(RW) (RS) CKT-1	RRVPNL	D	Planned maintenance	22/Feb/2023	08:00	22/Feb/2023	18:00			PLANNED	Requested
239	RQ119544	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KOTA(PG) (RS) CKT-1	RRVPNL	D	AMP of Line equipment and CT	22/Feb/2023	08:00	22/Feb/2023	18:00			PLANNED	Requested
240	RQ119355	OCC_203	sldrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-JODHPUR (RS) CKT-1	RRVPNL	D	For Tightening of jumper, Missing, Loosening Nut Bolts at various Locations	20/Feb/2023	15:00	27/Feb/2023	20:00			PLANNED	Requested
241	RQ119356	OCC_203	sldrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-MERTA (RS) CKT-1	RRVPNL	D	For Tightening of jumper, Missing, Loosening Nut Bolts at various Locations	20/Feb/2023	15:00	27/Feb/2023	20:00			PLANNED	Requested
242	RQ119501	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-BIKANER(RS) (RS) CKT-1	RRVPNL	D	Stringing work of 400 KV 2*D/C Bikaner Khetri T/L(Part-I)	20/Feb/2023	08:00	22/Feb/2023	18:00	RRVPNL LINE		PLANNED	Requested
243	RQ119578	OCC_203	sldrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-2	RRVPNL	D	Quarterly Preventive Maintenance and testing work, and 50 MVAR line reactor at Jodhpur.	20/Feb/2023	08:00	20/Feb/2023	18:00			PLANNED	Requested
244	RQ119364	OCC_203	sldrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	C	1. Calibration of line metering CT's and Energy meters. 2. Annual maintenance and testing of Line/Bay equipments.	18/Feb/2023	08:00	19/Feb/2023	18:00			PLANNED	Requested
245	RQ119358	OCC_203	sldrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-AJMER (RS) CKT-2	RRVPNL	D	1. To check the open / close time of CB. 2. Measurement of Tan-delta of CTs. 3. Maintenance of CB & CTs. 4. Tightening of clamps & connectors.	17/Feb/2023	08:00	17/Feb/2023	18:00			PLANNED	Requested
246	RQ119500	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH SCTPS(RVUN)-BIKANER(RS) (RS) CKT-2	RRVPNL	D	Stringing work of 400 KV 2*D/C Bikaner Khetri T/L(Part-I)	16/Feb/2023	08:00	18/Feb/2023	18:00	RRVPNL LINE		PLANNED	Requested
247	RQ119499	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH SCTPS(RVUN)-BIKANER(RS) (RS) CKT-1	RRVPNL	D	Stringing work of 400 KV 2*D/C Bikaner Khetri T/L(Part-I)	16/Feb/2023	08:00	18/Feb/2023	18:00	RRVPNL LINE		PLANNED	Requested
248	RQ119357	OCC_203	sldrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-AJMER (RS) CKT-1	RRVPNL	D	1. To check the open / close time of CB. 2. Measurement of Tan-delta of CTs. 3. Maintenance of CB & CTs. 4. Tightening of clamps & connectors.	16/Feb/2023	08:00	16/Feb/2023	18:00			PLANNED	Requested
249	RQ119561	OCC_203	sldrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-JODHPUR (RS) CKT-1	RRVPNL	D	Planned maintenance at both end. (Alongwith 50 MVAR line reactor at Jodhpur end)	16/Feb/2023	08:00	16/Feb/2023	18:00			PLANNED	Requested
250	RQ119362	OCC_203	sldrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2	RRVPNL	C	1. Calibration of line metering CT's and Energy meters. 2. Annual maintenance and testing of Line/Bay equipments.	16/Feb/2023	08:00	17/Feb/2023	18:00			PLANNED	Requested
251	RQ119551	OCC_203	sldrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-KANKANI (RS) CKT-1	RRVPNL	D	Planned maintenance	15/Feb/2023	08:00	15/Feb/2023	18:00			PLANNED	Requested
252	RQ119554	OCC_203	sldrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHILWARA-CHITTORGARH (RS) CKT-2	RRVPNL	D	Routine maintenance of 400 KV Bhilwara-Chittorgarh Ckt-2 Bay & ASSOCIATED BAY EQUIPMENTS	15/Feb/2023	08:00	15/Feb/2023	18:00			PLANNED	Requested
253	RQ119361	OCC_203	sldrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	C	1. Calibration of line metering CT's and Energy meters. 2. Annual maintenance and testing of Line/Bay equipments.	14/Feb/2023	08:00	15/Feb/2023	18:00			PLANNED	Requested
254	RQ119494	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-1	RRVPNL	D	Stringing work of 400 KV 2*D/C Bikaner Khetri T/L(Part-I)	13/Feb/2023	08:00	15/Feb/2023	18:00	400 KV BIKANER-BHADLA (RS) CKT-1 & 2 both ckt SD is required.		PLANNED	Requested
255	RQ119557	OCC_203	sldrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-KANKANI (RS) CKT-1	RRVPNL	D	Maintenance Work of line alongwith 50 MVAR line reactor at Akal	10/Feb/2023	08:00	10/Feb/2023	18:00			PLANNED	Requested
256	RQ119527	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-RATANGARH (RS) CKT-1	RRVPNL	C	Stringing work in section AP78-79	10/Feb/2023	08:00	11/Feb/2023	18:00			PLANNED	Requested
257	RQ119504	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH SCTPS(RVUN)-BIKANER(RS) (RS) CKT-2	RRVPNL	D	Stringing work of 400 KV 2*D/C Bikaner Khetri T/L(Part-I)	09/Feb/2023	08:00	11/Feb/2023	18:00	ADANI LINE		PLANNED	Requested
258	RQ119503	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH SCTPS(RVUN)-BIKANER(RS) (RS) CKT-1	RRVPNL	D	Stringing work of 400 KV 2*D/C Bikaner Khetri T/L(Part-I)	09/Feb/2023	08:00	11/Feb/2023	18:00	ADANI LINE		PLANNED	Requested
259	RQ119363	OCC_203	sldrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-1	RRVPNL	C	For Tightening of jumper, Missing, Loosening Nut Bolts at various Locations (anti-theft charged upto loc. No. 438 from 400kV GSS, Bhadla)	06/Feb/2023	08:00	13/Feb/2023	18:00	(anti- theft charged upto loc. No. 438 from 400kV GSS, Bhadla)		PLANNED	Requested
260	RQ119565	OCC_203	sldrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-HEERAPURA (RS) CKT-1	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	04/Feb/2023	08:00	04/Feb/2023	18:00			PLANNED	Requested
261	RQ119555	OCC_203	sldrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-KANKANI (RS) CKT-1	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	02/Feb/2023	08:00	02/Feb/2023	18:00			PLANNED	Requested

262	RQ119731	OCC_203	sldrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-1	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	02/Feb/2023	08:00	02/Feb/2023	18:00		PLANNED	Requested
263	RQ119566	OCC_203	sldrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTARATANGARH (RS) CKT-1	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	01/Feb/2023	08:00	01/Feb/2023	18:00		PLANNED	Requested
264	RQ119493	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-1	RRVPNL	D	Stringing work of 400 KV 2"D/C Bikaner Khetri T/(Part-I)	01/Feb/2023	08:00	03/Feb/2023	18:00	400 KV BIKANER-BHADLA (RS) CKT-1 & 2 SD is required	PLANNED	Requested
265	RQ119564	OCC_203	sldrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HEERAPURA-HINDAUN (RS) CKT-1	RRVPNL	C	Modification & height raising work at tower location no. 307 & 308(Crossing of Delhi-Mumbai Express Highway) carried out by NHAJ under Supervision of RVPNL.	01/Feb/2023	08:00	18/Feb/2023	18:00		PLANNED	Requested
266	RQ119410	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1	POWERGR	D	Line Equipment AMP work	28/Feb/2023	08:00	28/Feb/2023	18:00		PLANNED	Requested
267	RQ119812	OCC_203	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-1	POWERGR	D	AMP work. With Kurukshetra-Sonepat-2 in Non auto	27/Feb/2023	09:00	27/Feb/2023	18:00	Kindly approve.	PLANNED	Requested
268	RQ119442	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-2	POWERGR	D	765KV D/C Sikar-II Aligarh Transmission construction /crossing	25/Feb/2023	08:00	26/Feb/2023	18:00		PLANNED	Requested
269	RQ119441	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-1	POWERGR	D	765KV D/C Sikar-II Aligarh Transmission construction /crossing	25/Feb/2023	08:00	26/Feb/2023	18:00		PLANNED	Requested
270	RQ119810	OCC_203	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-DEEPALPUR(HKT) (PG) CKT-1	POWERGR	D	For rectification of reverse grading ring. With Abdullapur Bawana in Non auto	24/Feb/2023	09:00	24/Feb/2023	18:00	Kindly approve.	PLANNED	Requested
271	RQ119866	OCC_203	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-1	POWERGR	D	S/D REQUIRED FOR Line AMP WORKS	24/Feb/2023	08:00	24/Feb/2023	18:00	Kindly approve.	PLANNED	Requested
272	RQ119975	OCC_203	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-SAMBA (PG) CKT-2	POWERGR	D	AMP work of Line Equipment and TL work(Jumper Bolt/Nut Loose,Vibration damper Loose)	23/Feb/2023	09:00	23/Feb/2023	18:00	Kindly approve.	PLANNED	Requested
273	RQ119541	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-JIND (PG) CKT-2	POWERGR	D	FOR AMP WORK	23/Feb/2023	08:00	24/Feb/2023	18:00		PLANNED	Requested
274	RQ119411	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1	POWERGR	D	Line Equipment AMP work	23/Feb/2023	08:00	23/Feb/2023	18:00		PLANNED	Requested
275	RQ119994	OCC_203	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-1	POWERGR	D	*AMP of line bay Equipments and line reactor alongwith relay testing as per norms	23/Feb/2023	08:00	23/Feb/2023	18:00		PLANNED	Requested
276	RQ119532	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BALLABHGARH (PG) CKT-1	POWERGR	D	For taking line reactor in service.	22/Feb/2023	17:00	22/Feb/2023	18:00		PLANNED	Requested
277	RQ119809	OCC_203	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1	POWERGR	D	For rectification of reverse grading ring. With Abdullapur Deepalpur in Non auto	22/Feb/2023	09:00	22/Feb/2023	18:00	Kindly approve.	PLANNED	Requested
278	RQ119719	OCC_203	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWERGR	D	S/D required due to long span between River crossing towers for installation of OPGW	22/Feb/2023	08:00	23/Feb/2023	18:00		PLANNED	Requested
279	RQ119460	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-2	POWERGR	D	AMP OF LINE TERMINAL EQUIPMENTS AT CHITTORGARH(PG) END AND CHITTORGARH(RVPNL) END	22/Feb/2023	08:00	22/Feb/2023	18:00	other ckt will be in non auto mode	PLANNED	Requested
280	RQ119974	OCC_203	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-SAMBA (PG) CKT-1	POWERGR	D	AMP work of Line Equipment and TL work(Jumper Bolt/Nut Loose,Vibration damper Loose)	21/Feb/2023	09:00	21/Feb/2023	18:00	Kindly approve.	PLANNED	Requested
281	RQ119540	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-JIND (PG) CKT-1	POWERGR	D	FOR AMP WORK	21/Feb/2023	08:00	22/Feb/2023	18:00		PLANNED	Requested
282	RQ119413	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-2	POWERGR	D	Line Equipment AMP work	21/Feb/2023	08:00	21/Feb/2023	18:00		PLANNED	Requested
283	RQ119459	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-1	POWERGR	D	AMP OF LINE TERMINAL EQUIPMENTS AT CHITTORGARH(PG) END AND CHITTORGARH(RVPNL) END	21/Feb/2023	08:00	21/Feb/2023	18:00	other ckt will be in non auto mode	PLANNED	Requested
284	RQ119599	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA-DWARKA (PG) CKT-1	POWERGR	C	ISOLATOR RETROFITMENT	21/Feb/2023	08:00	22/Feb/2023	18:00		PLANNED	Requested
285	RQ119429	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-GURGAON (PG) CKT-1	POWERGR	D	For fixing of the counter weight & other maintenance works	21/Feb/2023	08:00	22/Feb/2023	18:00		PLANNED	Requested
286	RQ119432	OCC_203	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(PG)-NAWADA(HV) (PG) CKT-1	POWERGR	D	For configuration of BCU to make Auto-Relocser functional	20/Feb/2023	10:00	20/Feb/2023	17:00		PLANNED	Requested
287	RQ119973	OCC_203	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-1	POWERGR	D	AMP work of Line Equipment and TL work(Jumper Bolt/Nut Loose,Vibration damper Loose)	20/Feb/2023	09:00	20/Feb/2023	18:00	Kindly approve.	PLANNED	Requested
288	RQ119529	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BALLABHGARH (PG) CKT-1	POWERGR	D	For taking line reactor out of service.	20/Feb/2023	09:00	20/Feb/2023	10:00		PLANNED	Requested
289	RQ119458	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1	POWERGR	D	AMP OF LINE TERMINAL EQUIPMENTS AT CHITTORGARH(PG) END AND CHITTORGARH(RVPNL) END	20/Feb/2023	08:00	20/Feb/2023	18:00	and OPGW SAG CORRECTION WORK IN THE LINE	PLANNED	Requested
290	RQ120009	OCC_203	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-KANPUR (PG) CKT-1	POWERGR	D	Installation of Circuit breaker with PIR at Main Bay-432	18/Feb/2023	08:00	18/Feb/2023	18:00		PLANNED	Requested
291	RQ119755	OCC_203	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(U) (PG) CKT-1	POWERGR	C	To facilitate tower rectification work of 400 KV D/C Lucknow-Sohawal Line at Loc no.07	17/Feb/2023	08:00	19/Feb/2023	18:00		PLANNED	Requested
292	RQ119758	OCC_203	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1-SOHAWAL (PG) CKT-2	POWERGR	C	For tower rectification work at Loc. No.07	17/Feb/2023	08:00	19/Feb/2023	18:00		PLANNED	Requested
293	RQ119757	OCC_203	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1-SOHAWAL (PG) CKT-1	POWERGR	C	For tower rectification work at Loc. No.07	17/Feb/2023	08:00	19/Feb/2023	18:00		PLANNED	Requested
294	RQ119989	OCC_203	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWERGR	D	*AMP of line bay Equipments and line reactor alongwith relay testing as per norms	17/Feb/2023	08:00	17/Feb/2023	18:00		PLANNED	Requested
295	RQ119236	OCC_203	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI(PG)-ORAI(U) (PG) CKT-1	POWERGR	D	* ROUTINE PROTECTION TESTING OF LINE.	16/Feb/2023	10:30	16/Feb/2023	17:00		PLANNED	Requested

296	RQ119849	OCC_203	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JALANDHAR (PG) CKT-1	POWERGR	D	AMP OF LINE BAY EQUIPMENT	16/Feb/2023	10:00	16/Feb/2023	17:30	Kindly approve.	PLANNED	Requested
297	RQ119932	OCC_203	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA-PANCHKULA (PG) CKT-1	POWERGR	D	SD nature defect removal and installation of Horizontal polymer	16/Feb/2023	09:00	17/Feb/2023	18:00	Kindly approve.	PLANNED	Requested
298	RQ119412	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-1	POWERGR	D	Line Equipment AMP work	16/Feb/2023	08:00	16/Feb/2023	18:00		PLANNED	Requested
299	RQ120006	OCC_203	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR (PG) CKT-1	POWERGR	D	Installation of Circuit breaker without PIR at Main Bay-401	16/Feb/2023	08:00	16/Feb/2023	18:00		PLANNED	Requested
300	RQ119531	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHAGHARH (PG) CKT-1	POWERGR	D	For taking line reactor in service.	15/Feb/2023	17:00	15/Feb/2023	18:00		PLANNED	Requested
301	RQ119933	OCC_203	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA-PANCHKULA (PG) CKT-2	POWERGR	D	SD nature defect removal	15/Feb/2023	09:00	15/Feb/2023	18:00	Kindly approve.	PLANNED	Requested
302	RQ119988	OCC_203	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-1	POWERGR	D	*AMP of line bay Equipments and line reactor alongwith relay testing as per norms	15/Feb/2023	08:00	15/Feb/2023	18:00		PLANNED	Requested
303	RQ119069	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1	POWERGR	D	For construction of 765KV D/C Sikar-II Aligarh Transmission crossing	14/Feb/2023	08:00	15/Feb/2023	18:00		PLANNED	Requested
304	RQ119447	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR(UP)-MORADABAD(UP) (PG) CKT-1	POWERGR	C	DIVERSION WORK TOWER No. 171-174	14/Feb/2023	08:00	28/Feb/2023	18:00		PLANNED	Requested
305	RQ119891	OCC_203	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAMIRPUR-PARBATI POOLING BANALA (PG) CKT-1	POWERGR	D	For Bay AMP works.	13/Feb/2023	10:00	13/Feb/2023	17:00	Kindly approve.	PLANNED	Requested
306	RQ119528	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHAGHARH (PG) CKT-1	POWERGR	D	For taking line reactor out of service.	13/Feb/2023	09:00	13/Feb/2023	10:00		PLANNED	Requested
307	RQ119808	OCC_203	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR-KURUKSHETRA (PG) CKT-2	POWERGR	D	For Annual Maintenance work, with Abdullapur-Kurukshetra-1 non auto	13/Feb/2023	09:00	13/Feb/2023	18:00	Kindly approve.	PLANNED	Requested
308	RQ120008	OCC_203	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-KANPUR (PG) CKT-1	POWERGR	D	Dis-mantling of Circuit breaker without PIR at Main Bay-432	13/Feb/2023	08:00	13/Feb/2023	18:00		PLANNED	Requested
309	RQ119995	OCC_203	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-2	POWERGR	D	*AMP of line bay Equipments and line reactor alongwith relay testing as per norms	13/Feb/2023	08:00	13/Feb/2023	18:00		PLANNED	Requested
310	RQ120003	OCC_203	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR (PG) CKT-1	POWERGR	D	Dis-mantling of Circuit breaker with PIR at Main Bay-401	12/Feb/2023	08:00	12/Feb/2023	18:00		PLANNED	Requested
311	RQ119807	OCC_203	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR-KURUKSHETRA (PG) CKT-1	POWERGR	D	For Annual Maintenance work, with Abdullapur-Kurukshetra-2 non auto	10/Feb/2023	09:00	10/Feb/2023	18:00	Kindly approve.	PLANNED	Requested
312	RQ119659	OCC_203	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHAGHARH (PG) CKT-2	POWERGR	D	AMP and rectification of S/D nature defects	10/Feb/2023	08:00	10/Feb/2023	18:00		PLANNED	Requested
313	RQ120023	OCC_203	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-2	POWERGR	D	Insulator Replacement work at Loc no 272	10/Feb/2023	08:00	10/Feb/2023	18:00		PLANNED	Requested
314	RQ119461	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-KANAKROLI(PG) (PG) CKT-1	POWERGR	D	AMP OF LINE TERMINAL EQUIPMENTS AT CHITTORGARH(PG) END AND CHITTORGARH(RV/PNL) END	10/Feb/2023	08:00	10/Feb/2023	18:00		PLANNED	Requested
315	RQ119466	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2	POWERGR	D	Additional glass disc insertion work	10/Feb/2023	08:00	10/Feb/2023	18:00		PLANNED	Requested
316	RQ119615	OCC_203	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AURAIYA(NT)-AGRA(PG) (PG) CKT-1	POWERGR	D	AMP of Non switchable Line reactor	09/Feb/2023	08:00	09/Feb/2023	18:00		PLANNED	Requested
317	RQ119658	OCC_203	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHAGHARH (PG) CKT-1	POWERGR	D	AMP and rectification of S/D nature defects	09/Feb/2023	08:00	09/Feb/2023	18:00		PLANNED	Requested
318	RQ120024	OCC_203	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-3	POWERGR	D	compliance of 9 th & 10 th PCC observations at Allahabad SS. Defect Rectification Work	09/Feb/2023	08:00	09/Feb/2023	18:00		PLANNED	Requested
319	RQ119591	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-KASHIPUR(UK) (PG) CKT-2	POWERGR	D	AMP OF LINE EQUIPMENTS (BAY 410L AT ROORKEE END AND 415L AT PTCLU KASHIPUR END)	09/Feb/2023	08:00	09/Feb/2023	18:00		PLANNED	Requested
320	RQ119437	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-GURGAON (PG) CKT-1	POWERGR	D	Bay Equipment AMP work	09/Feb/2023	08:00	09/Feb/2023	18:00		PLANNED	Requested
321	RQ119389	OCC_203	singraul_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-1	POWERGR	C	ALD-1 TBC ISOLATOR REPLACEMENT	09/Feb/2023	08:00	14/Feb/2023	18:00	LINE SHUTDOWN REQUIRED	PLANNED	Requested
322	RQ119657	OCC_203	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-2	POWERGR	D	AMP work	08/Feb/2023	08:00	08/Feb/2023	18:00		PLANNED	Requested
323	RQ119590	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-KASHIPUR(UK) (PG) CKT-1	POWERGR	D	AMP OF LINE EQUIPMENTS (BAY 407L AT ROORKEE END AND 418L AT PTCLU KASHIPUR END)	08/Feb/2023	08:00	08/Feb/2023	18:00		PLANNED	Requested
324	RQ119353	OCC_203	sldrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2	POWERGR	D	For half yearly/ yearly maintenance work	07/Feb/2023	16:00	07/Feb/2023	22:00		PLANNED	Requested
325	RQ119067	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-1	POWERGR	C	For NHAI diversion WORK	07/Feb/2023	08:00	22/Feb/2023	18:00		PLANNED	Requested
326	RQ119068	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-2	POWERGR	C	For NHAI diversion WORK	07/Feb/2023	08:00	22/Feb/2023	18:00		PLANNED	Requested
327	RQ120033	OCC_203	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-1	POWERGR	D	compliance of 9 th & 10 th PCC observations at Allahabad SS	07/Feb/2023	08:00	07/Feb/2023	18:00		PLANNED	Requested
328	RQ120025	OCC_203	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(LUP) (PG) CKT-1	POWERGR	D	Insulator Replacement work at Loc no 363	07/Feb/2023	08:00	07/Feb/2023	18:00		PLANNED	Requested
329	RQ119597	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1	POWERGR	D	765KV D/C Sikar-II Aligarh Transmission construction /crossing	07/Feb/2023	08:00	08/Feb/2023	18:00		PLANNED	Requested
330	RQ119454	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-SAHARANPUR (PG) CKT-1	POWERGR	D	For the line /bay AMP Purpose	07/Feb/2023	08:00	07/Feb/2023	18:00		PLANNED	Requested
331	RQ119352	OCC_203	sldrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1	POWERGR	D	For half yearly/ yearly maintenance work	06/Feb/2023	16:00	06/Feb/2023	22:00		PLANNED	Requested

332	RQ119482	OCC_203	slidhp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-PANCHKULA(PG) (PG) CKT-1	POWERGR	C	The tapping at LLO point i.e from DE-2 (HPPTCL tower) to JAT-129 (Powergrid tower)	06/Feb/2023	09:00	07/Feb/2023	18:00	Jhakra-Panchkula ckt-1 for tapping with Gumma-Jhakra ckt-1 and Gumma-Panchkula ckt-1	PLANNED	Requested
333	RQ119473	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTOORGARH(RS) (PG) CKT-1	POWERGR	D	OPGW SAG CORRECTION WORK IN THE LINE	06/Feb/2023	08:00	06/Feb/2023	18:00	ONLY NON-AUTO MODE REQUIRED	PLANNED	Requested
334	RQ119998	OCC_203	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-PANKI(UP) (PG) CKT-1	POWERGR	D	AMP of Line Bay equipments at both ends.	06/Feb/2023	08:00	06/Feb/2023	18:00		PLANNED	Requested
335	RQ120002	OCC_203	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-PANKI(UP) (PG) CKT-1	POWERGR	C	Overhauling of pneumatic drive mechanism of ABB make CB for 400 kv kanpur Panki 1 Line at Panki UPPTCL end. In case of non-availability of TBC bay at UPPTCL Panki end.	06/Feb/2023	08:00	08/Feb/2023	18:00		PLANNED	Requested
336	RQ119453	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RODRREE-SAHARANPUR (PG) CKT-1	POWERGR	D	For the line /bay AMP Purpose	06/Feb/2023	08:00	06/Feb/2023	18:00		PLANNED	Requested
337	RQ119632	OCC_203	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-LUCKNOW_2 (PG) CKT-1	POWERGR	C	Transmission Line Diversion work due to construction of Ganga Expressway	05/Feb/2023	08:00	14/Feb/2023	18:00		PLANNED	Requested
338	RQ119633	OCC_203	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-LUCKNOW_2 (PG) CKT-2	POWERGR	C	Transmission Line Diversion work due to construction of Ganga Expressway	05/Feb/2023	08:00	14/Feb/2023	18:00		PLANNED	Requested
339	RQ119630	OCC_203	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWERGR	D	AMP work	04/Feb/2023	08:00	04/Feb/2023	18:00		PLANNED	Requested
340	RQ119299	OCC_203	nhpcc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_1(NH)-JALANDHAR(PG) (PG) CKT-2	POWERGR	C	Condition Monitoring Test of Shunt Reactor including Neutral Reactor installed in the line.	04/Feb/2023	08:00	05/Feb/2023	18:00		PLANNED	Requested
341	RQ119628	OCC_203	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-AGRA(UP) (PG) CKT-1	POWERGR	D	AMP of line bay equipment	04/Feb/2023	08:00	04/Feb/2023	18:00		PLANNED	Requested
342	RQ119525	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWAN(A(DV)) (PG) CKT-1	POWERGR	D	Modification of terminal connector for attending the repeated hotspot of line isolator	04/Feb/2023	08:00	05/Feb/2023	18:00		PLANNED	Requested
343	RQ119471	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KOTA(PG) (PG) CKT-1	POWERGR	D	Additional glass disc insertion work	04/Feb/2023	08:00	04/Feb/2023	18:00		PLANNED	Requested
344	RQ119740	OCC_203	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-BAREILLY (PG) CKT-1	POWERGR	D	AMP work	03/Feb/2023	08:00	03/Feb/2023	18:00		PLANNED	Requested
345	RQ119539	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISAR (PG) CKT-3	POWERGR	D	AMP OF LINE TERMINAL EQUIPMENTS AT HISAR END	03/Feb/2023	08:00	03/Feb/2023	18:00		PLANNED	Requested
346	RQ119440	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1	POWERGR	D	Line Equipment AMP work	02/Feb/2023	09:00	02/Feb/2023	13:00		PLANNED	Requested
347	RQ119414	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-1	POWERGR	D	AMP work	02/Feb/2023	08:00	02/Feb/2023	18:00	along with line reactor at Jaipur (south)	PLANNED	Requested
348	RQ119298	OCC_203	nhpcc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_1(NH)-JALANDHAR(PG) (PG) CKT-1	POWERGR	C	Condition Monitoring Test of Shunt Reactor including Neutral Reactor installed in the line.	02/Feb/2023	08:00	03/Feb/2023	18:00		PLANNED	Requested
349	RQ119999	OCC_203	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-PANKI(UP) (PG) CKT-2	POWERGR	D	AMP of Line Bay equipments at both ends.	02/Feb/2023	08:00	02/Feb/2023	18:00		PLANNED	Requested
350	RQ120022	OCC_203	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-1	POWERGR	D	Rectification of damaged E/W Peak at Loc No Z54	02/Feb/2023	08:00	03/Feb/2023	18:00		PLANNED	Requested
351	RQ119899	OCC_203	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KATHAL-MALERKOTLA (PG) CKT-1	POWERGR	D	FOR AMP WORKS	01/Feb/2023	09:00	01/Feb/2023	18:00	Kindly approve.	PLANNED	Requested
352	RQ119837	OCC_203	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-1	POWERGR	C	"400KV Dulhasti Kishenpur-II is a Double circuit Line but stringing is done on one circuit only. Award has been placed for stringing on Circuit 2, under evacuation of Power from Pakaldul HEP in Chenab Valley HEPs. Shutdown is required to carryout stringing on circuit 2 "	01/Feb/2023	09:00	28/Feb/2023	18:00	Kindly approve.	PLANNED	Requested
353	RQ119629	OCC_203	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-3	POWERGR	D	AMP work	01/Feb/2023	08:00	01/Feb/2023	18:00		PLANNED	Requested
354	RQ119702	OCC_203	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHAGARH (PG) CKT-1	POWERGR	D	A/R into non auto mode for Live Line OPGW Work	01/Feb/2023	08:00	28/Feb/2023	18:00		PLANNED	Requested
355	RQ119601	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHAGARH(PG)-NAWADA(HV) (PG) CKT-1	POWERGR	C	For NHAI Diversion work	01/Feb/2023	08:00	15/Feb/2023	18:00		PLANNED	Requested
356	RQ119602	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHAGARH-MAHARANIBAGH (PG) CKT-1	POWERGR	C	For NHAI diversion WORK	01/Feb/2023	08:00	15/Feb/2023	18:00		PLANNED	Requested
357	RQ119388	OCC_203	singraul_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ANPARA(UP) (PG) CKT-1	POWERGR	C	ANPRA LINE TBC ISOLATOR REPLACEMENT	01/Feb/2023	08:00	06/Feb/2023	18:00	LINE SHUTDOWN REQUIRED	PLANNED	Requested
358	RQ120020	OCC_203	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-1	POWERGR	D	LIVE LINE OPGW INSTALLATION WORK (Relay setting for TX line must be in NON AUTO MODE during OPGW installation work)	01/Feb/2023	07:00	28/Feb/2023	18:00	Kindly approve.	PLANNED	Requested
359	RQ120021	OCC_203	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-2	POWERGR	D	LIVE LINE OPGW INSTALLATION WORK (Relay setting for TX line must be in NON AUTO MODE during OPGW installation work)	01/Feb/2023	07:00	28/Feb/2023	18:00	Kindly approve.	PLANNED	Requested
360	RQ119057	OCC_203	indgrid_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,POV	D	AMP work	27/Feb/2023	10:00	27/Feb/2023	17:30	Annual Maintenance	PLANNED	Requested
361	RQ120019	OCC_203	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,POV	D	LIVE LINE OPGW INSTALLATION WORK (Relay setting for TX line must be in NON AUTO MODE during OPGW installation work)	01/Feb/2023	07:00	28/Feb/2023	18:00	Kindly approve.	PLANNED	Requested

362	RQ119449	OCC_203	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH(PG) (DTL) CKT-2	DTL	D	To Replace the R Y & B phase LA of Maharani bagh Ckt. 2 , Jack bus LA, .	27/Feb/2023	10:00	27/Feb/2023	17:00			PLANNED	Requested
363	RQ119451	OCC_203	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA-MUNDKA (DV) CKT-2	DTL	D	Alignment of Earth switch and General Preventive mtc. Of the Bay equipments	17/Feb/2023	10:00	17/Feb/2023	15:00			PLANNED	Requested
364	RQ119450	OCC_203	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA-MUNDKA (DV) CKT-1	DTL	D	Alignment of Line Isolator and General Preventive mtc. Of the Bay equipments	15/Feb/2023	10:00	15/Feb/2023	15:00			PLANNED	Requested
365	RQ119455	OCC_203	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB-BAWANA(DV) (DTL) CKT-2	DTL	C	Preventive Mtc. and Testing of Bay Equipments	13/Feb/2023	09:00	16/Feb/2023	18:00			PLANNED	Requested
366	RQ118950	OCC_203	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ATAUR-INDIRAPURAM (UP) CKT-1	UPPTCL	D	For Annual line maintenance and line bay equipment testing	25/Feb/2023	09:00	25/Feb/2023	15:00			PLANNED	Requested
367	RQ119150	OCC_203	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-AGRA FATEHBAD (UP) CKT-1	UPPTCL	D	* DEFECTIVE JUMPERS REPLACEMENT AND TIGHTNING WORK	17/Feb/2023	10:00	19/Feb/2023	17:00			PLANNED	Requested
368	RQ119147	OCC_203	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-MATHURA (UP) CKT-2	UPPTCL	D	* JUMPER TIGHTENING AND REPLACEMENT OF DEFECTIVE JUMPERS	14/Feb/2023	10:00	16/Feb/2023	17:00			PLANNED	Requested
369	RQ119823	OCC_203	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-SULTANPUR(UP) (UP) CKT-1	UPPTCL	C	For erection of jack bus for additional 315 MVA ICT	13/Feb/2023	10:00	18/Feb/2023	18:00			PLANNED	Requested
370	RQ119869	OCC_203	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-SULTANPUR (UP) CKT-1	UPPTCL	D	For disconnecting the main 400kv Buses for extension of bus	13/Feb/2023	07:00	13/Feb/2023	18:00			PLANNED	Requested
371	RQ119955	OCC_203	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	C	For Overhead crossing of 800 KV BNC-Agra line with 400 KV D/C Unnao-Bareilly line of UPPTCL for diversion of 800 KV line in section 3715 to 3724 for construction of Ganga Expressway	10/Feb/2023	08:00	11/Feb/2023	18:00			PLANNED	Requested
372	RQ119956	OCC_203	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	C	For Overhead crossing of 800 KV BNC-Agra line with 400 KV D/C Unnao-Bareilly line of UPPTCL for diversion of 800 KV line in section 3715 to 3724 for construction of Ganga Expressway	10/Feb/2023	08:00	11/Feb/2023	18:00			PLANNED	Requested
373	RQ119047	OCC_203	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA SOUTH(UP)-FIROZABAD(PJFTL) (UP) CKT-1	UPPTCL	D	* JUMPER TIGHTENING ,INSULATOR REPLACEMENT AND OTHER MAINTENANCE WORK	09/Feb/2023	10:00	11/Feb/2023	18:00			PLANNED	Requested
374	RQ119024	OCC_203	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-AGRA SOUTH (UP) CKT-1	UPPTCL	D	*JUMPER TIGHTENING ,INSULATOR REPLACEMENT AND OTHER MAINTENANCE WORK	06/Feb/2023	10:00	08/Feb/2023	18:00			PLANNED	Requested
375	RQ119514	OCC_203	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NUHAWALI(HV)-FATEHABAD(PG) (HV) CKT-1	HVPNL	D	Gen mtc of line and bay equipments	24/Feb/2023	09:00	24/Feb/2023	17:00			PLANNED	Requested
376	RQ119227	OCC_203	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-2	HVPNL	D	To verify BI, BO & Protection signals in SAS	23/Feb/2023	09:00	23/Feb/2023	18:00			PLANNED	Requested
377	RQ119513	OCC_203	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDEAR(HPG)-NUHAWALI(HV) (HV) CKT-1	HVPNL	D	Gen mtc of line and bay equipments	22/Feb/2023	09:00	22/Feb/2023	17:00			PLANNED	Requested
378	RQ119226	OCC_203	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-1	HVPNL	D	To verify BI, BO & Protection signals in SAS	22/Feb/2023	09:00	22/Feb/2023	18:00			PLANNED	Requested
379	RQ119229	OCC_203	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	To verify BI, BO & Protection signals in SAS	21/Feb/2023	09:00	21/Feb/2023	18:00			PLANNED	Requested
380	RQ119228	OCC_203	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	To verify BI, BO & Protection signals in SAS	20/Feb/2023	09:00	20/Feb/2023	18:00			PLANNED	Requested
381	RQ119267	OCC_203	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	For testing of protection relays by M&P	15/Feb/2023	10:00	15/Feb/2023	17:00			PLANNED	Requested
382	RQ119266	OCC_203	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	For testing of protection relays by M&P	13/Feb/2023	10:00	13/Feb/2023	17:00			PLANNED	Requested
383	RQ119230	OCC_203	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-2	HVPNL	C	For attending gas leakage, dismantling of breaker is required	13/Feb/2023	09:00	14/Feb/2023	23:00			PLANNED	Requested
384	RQ119265	OCC_203	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	For testing of protection relays by M&P	10/Feb/2023	10:00	10/Feb/2023	17:00			PLANNED	Requested
385	RQ119264	OCC_203	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	For testing of protection relays by M&P	08/Feb/2023	10:00	08/Feb/2023	17:00			PLANNED	Requested
386	RQ119269	OCC_203	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	For testing of protection relays by M&P	06/Feb/2023	10:00	06/Feb/2023	17:00			PLANNED	Requested
387	RQ119200	OCC_203	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-KABULPUR(HV) (HVPNL) CKT-2	HVPNL	D	FOR AMP WORK	05/Feb/2023	09:00	05/Feb/2023	18:00			PLANNED	Requested
388	RQ119196	OCC_203	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-KABULPUR(HV) (HVPNL) CKT-2	HVPNL	D	FOR AMP WORK	04/Feb/2023	09:00	04/Feb/2023	18:00			PLANNED	Requested
389	RQ119199	OCC_203	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-KABULPUR(HV) (HVPNL) CKT-1	HVPNL	D	FOR AMP WORK	03/Feb/2023	09:00	03/Feb/2023	18:00			PLANNED	Requested
390	RQ119268	OCC_203	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	For testing of protection relays by M&P	02/Feb/2023	10:00	02/Feb/2023	17:00			PLANNED	Requested
391	RQ119195	OCC_203	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-KABULPUR(HV) (HVPNL) CKT-1	HVPNL	D	FOR AMP WORK	02/Feb/2023	09:00	02/Feb/2023	18:00			PLANNED	Requested
392	RQ119309	OCC_203	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDEAR(HPG)-FATEHABAD(PG) (HV) CKT-1	HVPNL	D	disc cleaning and other mtc work	02/Feb/2023	09:00	02/Feb/2023	17:00			PLANNED	Requested
393	RQ119194	OCC_203	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-2	HVPNL	D	preventive maintenance and isolator jaw replacement work	02/Feb/2023	07:00	02/Feb/2023	18:00			PLANNED	Requested

394	RQ119308	OCC_203	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-FATEHABAD(PG)(HV) CKT-1	HVPNL	D	disc cleaning and other mtc work	01/Feb/2023	09:00	01/Feb/2023	17:00			PLANNED	Requested
395	RQ119193	OCC_203	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJARI(CLP)-DHANADA(HV) (HVPNL) CKT-1	HVPNL	D	preventive maintenance and isolator jaw replacement work	01/Feb/2023	07:00	01/Feb/2023	18:00			PLANNED	Requested
396	RQ119939	OCC_203	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATRAN(PATRI)-KAITHAL(PG) (PATRAN) CKT-2	POWERGR	D	SD nature defect removal	24/Feb/2023	09:00	25/Feb/2023	18:00	Kindly approve.		PLANNED	Requested
397	RQ119938	OCC_203	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATRAN(PATRI)-KAITHAL(PG) (PATRAN) CKT-1	POWERGR	D	SD nature defect removal	22/Feb/2023	09:00	23/Feb/2023	18:00	Kindly approve.		PLANNED	Requested
398	RQ119548	OCC_203	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(PG)-BIKANER(RS) (PG) CKT-1	POWERGR	D	Routine Bay Maintenance Work	24/Feb/2023	08:00	24/Feb/2023	18:00			PLANNED	Requested
399	RQ119349	OCC_203	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(PG)-BHADLA(RS) (PG) CKT-1	POWERGR	C	For Tightening of jumper, Missing, Loosening Nut Bolts at various Locations (anti-theft charged upto loc. No. 438 from 400KV GSS, Bhadla)	06/Feb/2023	08:00	13/Feb/2023	18:00	(anti- theft charged upto loc. No. 438 from 400KV GSS, Bhadla)		PLANNED	Requested
400	RQ119185	OCC_203	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHUJ(P) (PS) CKT-2	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	24/Feb/2023	08:00	24/Feb/2023	18:00			PLANNED	Requested
401	RQ119181	OCC_203	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHUJ(P) (PSTCL) CKT-1	PSTCL	D	For Jumper tightening and tree cutting From Tower No.146 to 160	24/Feb/2023	08:00	24/Feb/2023	18:00			PLANNED	Requested
402	RQ119184	OCC_203	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHUJ(P) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	21/Feb/2023	08:00	21/Feb/2023	18:00			PLANNED	Requested
403	RQ119179	OCC_203	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHUJ(P) (PSTCL) CKT-1	PSTCL	D	For Jumper tightening and tree cutting From Tower No. 131 to 145	21/Feb/2023	08:00	21/Feb/2023	18:00			PLANNED	Requested
404	RQ119183	OCC_203	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHUJ(P) (PSTCL) CKT-2	PSTCL	D	For Jumper tightening and tree cutting From Tower No. 170 to 175	15/Feb/2023	08:00	15/Feb/2023	18:00			PLANNED	Requested
405	RQ119198	OCC_203	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	14/Feb/2023	08:00	14/Feb/2023	18:00			PLANNED	Requested
406	RQ119190	OCC_203	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	10/Feb/2023	08:00	10/Feb/2023	18:00			PLANNED	Requested
407	RQ119182	OCC_203	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHUJ(P) (PSTCL) CKT-2	PSTCL	D	For Jumper tightening and tree cutting From Tower No. 165 to 170	09/Feb/2023	08:00	09/Feb/2023	18:00			PLANNED	Requested
408	RQ119189	OCC_203	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	08/Feb/2023	08:00	08/Feb/2023	18:00			PLANNED	Requested
409	RQ119187	OCC_203	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-2	PSTCL	D	Annual maintenance and Protection testing of bay equipments.	07/Feb/2023	08:00	07/Feb/2023	18:00			PLANNED	Requested
410	RQ119188	OCC_203	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-2	PSTCL	D	Jumper Checking /Tightening of Dead End towers and tree trimming etc.	06/Feb/2023	08:00	07/Feb/2023	18:00			PLANNED	Requested
411	RQ119180	OCC_203	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHUJ(P) (PSTCL) CKT-2	PSTCL	D	For Jumper tightening and tree cutting From Tower No. 160 to 165	06/Feb/2023	08:00	06/Feb/2023	18:00			PLANNED	Requested
412	RQ119197	OCC_203	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	01/Feb/2023	08:00	01/Feb/2023	18:00			PLANNED	Requested
413	RQ119257	OCC_203	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2	PSTCL	D	OPGW Work - Non Auto reclosure mode	01/Feb/2023	08:00	28/Feb/2023	18:00			PLANNED	Requested
414	RQ119186	OCC_203	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-1	PSTCL	D	Maintenance of isolator CVT, Tightness and cleaning of wavetrap for LA	01/Feb/2023	08:00	01/Feb/2023	18:00			PLANNED	Requested
415	RQ119600	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1	POWERGR	C	ISOLATOR RETROFITMENT	23/Feb/2023	08:00	24/Feb/2023	18:00			PLANNED	Requested
416	RQ119448	OCC_203	slidcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH(P G) (DTL) CKT-1	POWERGR	D	Alignment of Earth switch and General Preventive mtc. Of the Bay equipments	10/Feb/2023	10:00	10/Feb/2023	15:00			PLANNED	Requested
417	RQ119526	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(P G) (DTL) CKT-1	POWERGR	D	Attending oil leakages from all ct of old wsi make ct of main bay 404 by DTL	06/Feb/2023	08:00	07/Feb/2023	18:00			PLANNED	Requested
418	RQ119875	OCC_203	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SULTANPUR(UP)-LUCKNOW_1(PG) (PG) CKT-1	POWERGR	D	For routine bay maintenance	21/Feb/2023	10:00	21/Feb/2023	18:00			PLANNED	Requested
419	RQ119149	OCC_203	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGR(A) (PG)-FATEHBAD(UP) (PG) CKT-1	POWERGR	D	* JUMPER TIGHTNING AND REPLACEMENT WORK* DEFECTIVE	21/Feb/2023	10:00	22/Feb/2023	17:00			PLANNED	Requested
420	RQ119756	OCC_203	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-2	POWERGR	C	To facilitate tower rectification work of 400 KV D/C Lucknow-Sohawal Line at Loc no.07	17/Feb/2023	08:00	19/Feb/2023	18:00			PLANNED	Requested
421	RQ119431	OCC_203	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA(UPC)-NAWADA(HV) (PG) CKT-1	POWERGR	D	For configuration of BCU to make Auto-Recloser functional	13/Feb/2023	10:00	13/Feb/2023	17:00			PLANNED	Requested
422	RQ119148	OCC_203	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGR(A) (UP)-AGRA FATEHBAD(UP) (PG) CKT-2	POWERGR	D	* JUMPER TIGHTNING AND REPLACEMENT WORK A/R into non auto mode for Live Line OPGW Work to provide dedicated fibers for NTAMC Link	09/Feb/2023	10:00	10/Feb/2023	17:00			PLANNED	Requested
423	RQ119821	OCC_203	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SULTANPUR(UP)-LUCKNOW_1(PG) (PG) CKT-1	POWERGR	D		01/Feb/2023	08:00	15/Feb/2023	18:00			PLANNED	Requested
424	RQ119422	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-SOHNA ROAD (GPTL) (GPTL) CKT-1	GPTL,POW	D	For fixing of the counter weight & other maintenance works	21/Feb/2023	08:00	22/Feb/2023	18:00			PLANNED	Requested
425	RQ119436	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-SOHNA ROAD (GPTL) (GPTL) CKT-2	GPTL,POW	D	Bay Equipment AMP work	17/Feb/2023	08:00	17/Feb/2023	18:00			PLANNED	Requested

426	RQ119435	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-SOHNA ROAD (GPTL) (GPTL) CKT-1	GPTL,POW	D	Bay Equipment AMP work and CB Testing	15/Feb/2023	08:00	15/Feb/2023	18:00	PLANNED	Requested	
427	RQ119581	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_III(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2	POWERGR	D	For arching horn installation work in Line isolator/earth switch by agency M/s Linxon	20/Feb/2023	17:00	22/Feb/2023	23:00	PLANNED	Requested	
428	RQ119580	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_III(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1	POWERGR	D	For arching horn installation work in Line isolator/earth switch by agency M/s Linxon	08/Feb/2023	17:00	10/Feb/2023	23:00	PLANNED	Requested	
429	RQ118972	OCC_203	slcdck_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-MUZZAFFARNAGAR(LJ) (PTCUL) CKT-1	PTCUL	D	fixing of bird's scare and safety clamp of earth wire	15/Feb/2023	09:00	16/Feb/2023	17:00	PLANNED	Requested	
430	RQ119507	OCC_203	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIVANI(BB)-RAIPURA(PS) (PG) CKT-1	POWERGR	D	Quarterly mtc	15/Feb/2023	08:00	15/Feb/2023	18:00	PLANNED	Requested	
431	RQ119533	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-1	PKTSL	D	Power line crossing work of under construction 400kV Khetri-Bhiwadi TL	15/Feb/2023	08:00	16/Feb/2023	18:00	PLANNED	Requested	
432	RQ119534	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-2	PKTSL	D	Power line L crossing work of under construction 400kV Khetri-Bhiwadi TL	15/Feb/2023	08:00	16/Feb/2023	18:00	PLANNED	Requested	
433	RQ119223	OCC_203	slcdhr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-2	GPTL	D	To verify BI, BO & Protection signals in SAS	11/Feb/2023	08:00	11/Feb/2023	17:00	PLANNED	Requested	
434	RQ119222	OCC_203	slcdhr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-1	GPTL	D	To verify BI, BO & Protection signals in SAS	10/Feb/2023	09:00	10/Feb/2023	18:00	PLANNED	Requested	
435	RQ119234	OCC_203	slcdjk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (PDD JK) CKT-2	PDD JK	D	tightening of jumpers, corona rings, vibration dampers etc, repairing of damaged conductor, checking / cleaning of Disc insulators & fittings, replacement of damaged insulator discs&spacers, corona rings and branch/tree top cutting of critical trees that infringes the clearance	10/Feb/2023	08:00	12/Feb/2023	17:00	PLANNED	Requested	
436	RQ119233	OCC_203	slcdjk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (PDD JK) CKT-1	PDD JK	D	tightening of jumpers, corona rings, vibration dampers etc, repairing of damaged conductor, checking / cleaning of Disc insulators & fittings, replacement of damaged insulator discs&spacers, corona rings and branch/tree top cutting of critical trees that infringes the clearance	07/Feb/2023	08:00	09/Feb/2023	17:00	PLANNED	Requested	
437	RQ119011	OCC_203	slcdhp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV WANGTO_GIS(HP)-SORANG(GREENKO) (GREENKO) CKT-1	HPPTCL,JP	D	CB Timing measurement and tuning of hydraulic drive to synchronize the RPH 3 Relay. Thereafter off line switching of the bay 412 CB to check and analyze the RPH 3 functioning.	06/Feb/2023	09:00	06/Feb/2023	17:00	PLANNED	Requested	
438	RQ119010	OCC_203	slcdhp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV WANGTO_GIS(HP)-SORANG(GREENKO) (GREENKO) CKT-1	HPPTCL,JP	D	CB Timing measurement and tuning of hydraulic drive to synchronize the RPH 3 Relay. Thereafter off line switching of the bay 412 CB to check and analyze the RPH 3 functioning.	05/Feb/2023	09:00	05/Feb/2023	17:00	PLANNED	Requested	
439	RQ119005	OCC_203	slcdhp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-WANGTO_GIS(HP) (HPPTCL) CKT-1	PKATL,HPF	D	Programming of RPH 3 Relay of bay 411 followed by CB timing measurement of tie bay 411 and bay 410 and thereafter tuning the hydraulic drive accordingly.	04/Feb/2023	09:00	04/Feb/2023	17:00	PLANNED	Requested	
440	RQ119004	OCC_203	slcdhp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-WANGTO_GIS(HP) (HPPTCL) CKT-1	PKATL,HPF	D	Programming of RPH 3 Relay of bay 411 followed by CB timing measurement of tie bay 411 and bay 410 and thereafter tuning the hydraulic drive accordingly.	03/Feb/2023	09:00	03/Feb/2023	17:00	PLANNED	Requested	
441	RQ119271	OCC_203	slcdhr_sd	BUS	400KV BUS 2 AT DAULATABAD(HV)	HVPNL	D	For gen mtc and tightening of nut bolts and isolator alignment of 400kV Bus-2	28/Feb/2023	10:00	28/Feb/2023	17:00	PLANNED	Requested	
442	RQ119270	OCC_203	slcdhr_sd	BUS	400KV BUS 1 AT DAULATABAD(HV)	HVPNL	D	For gen mtc and tightening of nut bolts and isolator alignment of 400kV Bus-1	27/Feb/2023	10:00	27/Feb/2023	17:00	PLANNED	Requested	
443	RQ119708	OCC_203	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)	POWERGR	D	For new Busbar Protection testing	28/Feb/2023	08:00	28/Feb/2023	18:00	PLANNED	Requested	
444	RQ119730	OCC_203	cpcc1_sd	BUS	400KV BUS 2 AT BALLABHAGARH(PG)	POWERGR	D	S/D Required for Bus Bar protection testing work.	28/Feb/2023	08:00	28/Feb/2023	18:00	PLANNED	Requested	
445	RQ119655	OCC_203	cpcc3_sd	BUS	400KV AGRA(PG)-BUS 4	POWERGR	D	AMP works of 400kV Bus 2B at Agra	27/Feb/2023	08:00	27/Feb/2023	18:00	PLANNED	Requested	
446	RQ119706	OCC_203	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)	POWERGR	D	For new Busbar Protection testing	26/Feb/2023	08:00	26/Feb/2023	18:00	PLANNED	Requested	
447	RQ119727	OCC_203	cpcc1_sd	BUS	400KV BUS 4 AT BALLABHAGARH(PG)	POWERGR	C	S/D Required for Bus Bar protection retrofitment work.	26/Feb/2023	08:00	28/Feb/2023	18:00	PLANNED	Requested	
448	RQ119776	OCC_203	cpcc1_sd	BUS	400KV BUS 2 AT NEEMRANA(PS)	POWERGR	D	BUS INTEGRATION WORK OF EXTENSION BAYS	25/Feb/2023	08:00	25/Feb/2023	20:00	PLANNED	Requested	
449	RQ119705	OCC_203	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)	POWERGR	D	For new Busbar Protection testing	25/Feb/2023	08:00	25/Feb/2023	18:00	PLANNED	Requested	
450	RQ119653	OCC_203	cpcc3_sd	BUS	400KV AGRA(PG)-BUS 2	POWERGR	D	AMP works of 400kV Bus 2A at Agra	24/Feb/2023	08:00	24/Feb/2023	18:00	PLANNED	Requested	
451	RQ119775	OCC_203	cpcc1_sd	BUS	400KV BUS 1 AT NEEMRANA(PS)	POWERGR	D	BUS INTEGRATION WORK OF EXTENSION BAYS	23/Feb/2023	08:00	23/Feb/2023	20:00	PLANNED	Requested	
452	RQ119707	OCC_203	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)	POWERGR	D	For new Busbar Protection testing	23/Feb/2023	08:00	23/Feb/2023	18:00	PLANNED	Requested	
453	RQ119725	OCC_203	cpcc1_sd	BUS	400KV BUS 2 AT BALLABHAGARH(PG)	POWERGR	C	S/D Required for Bus Bar protection retrofitment work.	23/Feb/2023	08:00	25/Feb/2023	18:00	PLANNED	Requested	
454	RQ119862	OCC_203	cpcc2_sd	BUS	400KV BUS 2 AT LUDHIANA(PG)	POWERGR	D	FOR AMP WORKS	22/Feb/2023	09:00	22/Feb/2023	18:00	Kindly approve.	PLANNED	Requested
455	RQ119844	OCC_203	cpcc2_sd	BUS	400KV BUS 2 AT FATEHABAD(PG)	POWERGR	D	FOR AMP WORKS	22/Feb/2023	08:00	22/Feb/2023	18:00	Kindly approve.	PLANNED	Requested
456	RQ119654	OCC_203	cpcc3_sd	BUS	400KV AGRA(PG)-BUS 3	POWERGR	D	AMP works of 400kV Bus 1B at Agra	22/Feb/2023	08:00	22/Feb/2023	18:00	PLANNED	Requested	
457	RQ119907	OCC_203	cpcc1_sd	BUS	400 KV FATEHGARH-III(PG)-BUS 2	POWERGR	D	construction related works of Phase II,STATCOM erection works ,Bus Bar,LBB Relay Testing for Ph-II Commissioning work	21/Feb/2023	17:00	28/Feb/2023	23:00	PLANNED	Requested	

458	RQ119909	OCC_203	cpcc1_sd	BUS	400 KV FATEHGARH-III(PG) - BUS 4	POWERGR	D	construction related works of Phase II, STATCOM erection works, Bus Bar, LBB Relay Testing for Ph-II Commissioning work	20/Feb/2023	17:00	28/Feb/2023	23:00		PLANNED	Requested
459	RQ119833	OCC_203	cpcc2_sd	BUS	400KV BUS 2 AT AMRITSAR(PG)	POWERGR	D	FOR AMP WORKS	20/Feb/2023	10:00	20/Feb/2023	17:00	Kindly approve.	PLANNED	Requested
460	RQ119861	OCC_203	cpcc2_sd	BUS	400KV BUS 3 AT LUDHIANA(PG)	POWERGR	D	FOR AMP WORKS	20/Feb/2023	09:00	20/Feb/2023	18:00	Kindly approve.	PLANNED	Requested
461	RQ119843	OCC_203	cpcc2_sd	BUS	400KV BUS 1 AT FATEHABAD(PG)	POWERGR	D	FOR AMP WORKS	20/Feb/2023	08:00	20/Feb/2023	18:00	Kindly approve.	PLANNED	Requested
462	RQ119871	OCC_203	cpcc2_sd	BUS	400KV BUS 2 AT MOGA(PG)	POWERGR	D	AMP 400 KV Bus-2	20/Feb/2023	08:00	21/Feb/2023	18:00	Kindly approve.	PLANNED	Requested
463	RQ119652	OCC_203	cpcc3_sd	BUS	400KV AGRA(PG) - BUS 1	POWERGR	D	AMP works of 400KV Bus 1A at Agra	20/Feb/2023	08:00	20/Feb/2023	18:00		PLANNED	Requested
464	RQ120040	OCC_203	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR(PG)	POWERGR	D	'For closing jumper connection of Bay-412	20/Feb/2023	08:00	20/Feb/2023	18:00		PLANNED	Requested
465	RQ119729	OCC_203	cpcc1_sd	BUS	400KV BUS 1 AT BALLABHGARH(PG)	POWERGR	D	S/D Required for Bus Bar protection testing work	18/Feb/2023	08:00	18/Feb/2023	18:00		PLANNED	Requested
466	RQ120039	OCC_203	cpcc3_sd	BUS	400KV BUS 2 AT KANPUR(PG)	POWERGR	D	'For removing bus section isolator and replace with IPS tube	17/Feb/2023	10:00	19/Feb/2023	18:00		PLANNED	Requested
467	RQ119832	OCC_203	cpcc2_sd	BUS	400KV BUS 1 AT AMRITSAR(PG)	POWERGR	D	FOR AMP WORKS	17/Feb/2023	10:00	17/Feb/2023	17:00	Kindly approve.	PLANNED	Requested
468	RQ119917	OCC_203	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)	POWERGR	D	FOR AMP WORK	17/Feb/2023	08:00	17/Feb/2023	18:00		PLANNED	Requested
469	RQ119716	OCC_203	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)	POWERGR	D	FOR AMP WORK	16/Feb/2023	08:00	16/Feb/2023	18:00		PLANNED	Requested
470	RQ119726	OCC_203	cpcc1_sd	BUS	400KV BUS 3 AT BALLABHGARH(PG)	POWERGR	C	S/D Required for Bus Bar protection retrofitment work.	16/Feb/2023	08:00	18/Feb/2023	18:00		PLANNED	Requested
471	RQ119941	OCC_203	cpcc2_sd	BUS	400KV BUS 2 AT PATIALA(PG)	POWERGR	D	FOR AMP WORKS	15/Feb/2023	09:00	16/Feb/2023	18:00	Kindly approve.	PLANNED	Requested
472	RQ119715	OCC_203	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)	POWERGR	D	FOR AMP WORK	15/Feb/2023	08:00	15/Feb/2023	18:00		PLANNED	Requested
473	RQ119873	OCC_203	cpcc2_sd	BUS	400KV BUS 4 AT MOGA(PG)	POWERGR	D	Replacement of CB drive Mechanism cover to prevent ingress of moisture and AMP work.	15/Feb/2023	08:00	17/Feb/2023	18:00	Kindly approve.	PLANNED	Requested
474	RQ119883	OCC_203	cpcc1_sd	BUS	400 KV BHADLA(PG) - BUS 2	POWERGR	D	Jumpering & Bus Stability test	14/Feb/2023	17:00	16/Feb/2023	23:00		PLANNED	Requested
475	RQ120038	OCC_203	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR(PG)	POWERGR	D	'Opening jumper connection from Bay-412 for removing bus section isolators and replacement with IPS tube.	14/Feb/2023	10:00	16/Feb/2023	18:00		PLANNED	Requested
476	RQ119685	OCC_203	cpcc1_sd	BUS	400KV BUS 2 AT JAIPUR SOUTH(PG)	POWERGR	D	FOR AMP WORK	14/Feb/2023	08:00	14/Feb/2023	18:00		PLANNED	Requested
477	RQ119940	OCC_203	cpcc2_sd	BUS	400KV BUS 1 AT PATIALA(PG)	POWERGR	D	FOR AMP WORKS	13/Feb/2023	09:00	14/Feb/2023	18:00	Kindly approve.	PLANNED	Requested
478	RQ119724	OCC_203	cpcc1_sd	BUS	400KV BUS 1 AT BALLABHGARH(PG)	POWERGR	C	S/D Required for Bus Bar protection retrofitment work.	13/Feb/2023	08:00	15/Feb/2023	18:00		PLANNED	Requested
479	RQ119772	OCC_203	cpcc1_sd	BUS	400 KV BIKANER(PG) - BUS 1	POWERGR	D	765/400KV ICT3 COMMISSIONING WORK	13/Feb/2023	08:00	18/Feb/2023	18:00		PLANNED	Requested
480	RQ120035	OCC_203	cpcc3_sd	BUS	400KV BUS 2 AT ALLAHABAD(PG)	POWERGR	D	AMP works	11/Feb/2023	10:00	11/Feb/2023	18:00		PLANNED	Requested
481	RQ119870	OCC_203	cpcc2_sd	BUS	400KV BUS 1 AT MOGA(PG)	POWERGR	C	To attend SF6 gas leakage by OEM (M/s Hyosung) in GIS Bus Sectionalizer DS section and AMP work	11/Feb/2023	08:00	13/Feb/2023	18:00	Kindly approve.	PLANNED	Requested
482	RQ119882	OCC_203	cpcc1_sd	BUS	400 KV BHADLA(PG) - BUS 1	POWERGR	D	Jumpering & Bus Stability test	10/Feb/2023	15:00	12/Feb/2023	23:00		PLANNED	Requested
483	RQ119627	OCC_203	cpcc3_sd	BUS	400KV BUS 2 AT LUCKNOW_1(PG)	POWERGR	D	For busbar relay testing	10/Feb/2023	08:00	10/Feb/2023	18:00		PLANNED	Requested
484	RQ119684	OCC_203	cpcc1_sd	BUS	400KV BUS 1 AT JAIPUR SOUTH(PG)	POWERGR	D	FOR AMP WORK	09/Feb/2023	08:00	09/Feb/2023	18:00		PLANNED	Requested
485	RQ119764	OCC_203	cpcc1_sd	BUS	400KV BUS 2 AT HISSAR(PG)	POWERGR	D	AMP & TIGHTING OF CLAMP & CONNECTORS OF BUS & BUS CONNECTED ISOLATORS	09/Feb/2023	08:00	09/Feb/2023	18:00		PLANNED	Requested
486	RQ119906	OCC_203	cpcc1_sd	BUS	400 KV FATEHGARH-III(PG) - BUS 1	POWERGR	D	Construction related works of Phase II, Busbar, LBB Testing, under Phase 2 commissioning works	08/Feb/2023	17:00	15/Feb/2023	23:00		PLANNED	Requested
487	RQ119626	OCC_203	cpcc3_sd	BUS	400KV BUS 1 AT LUCKNOW_1(PG)	POWERGR	D	For busbar relay testing	08/Feb/2023	08:00	08/Feb/2023	18:00		PLANNED	Requested
488	RQ119763	OCC_203	cpcc1_sd	BUS	400KV BUS 1 AT HISSAR(PG)	POWERGR	D	AMP & TIGHTING OF CLAMP & CONNECTORS OF BUS & BUS CONNECTED ISOLATORS	08/Feb/2023	08:00	08/Feb/2023	18:00		PLANNED	Requested
489	RQ119635	OCC_203	cpcc3_sd	BUS	400 KV VINDHYACHAL-NORTH(PG) - BUS 1	POWERGR	D	FOR BUS AMP WORK & PROTECTION TESTING OF NORTH BUS 1A at Vindhyachal HVDC	07/Feb/2023	08:00	08/Feb/2023	18:00		PLANNED	Requested
490	RQ119754	OCC_203	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 2	POWERGR	D	Bay Extension Works	06/Feb/2023	17:00	08/Feb/2023	23:00		PLANNED	Requested
491	RQ119908	OCC_203	cpcc1_sd	BUS	400 KV FATEHGARH-III(PG) - BUS 3	POWERGR	D	Construction related works of Phase II, Busbar, LBB Testing, under Phase 2 commissioning works	06/Feb/2023	17:00	13/Feb/2023	23:00		PLANNED	Requested
492	RQ119640	OCC_203	cpcc3_sd	BUS	400KV BUS 1 AT VINDHYACHAL(PG)	POWERGR	D	FOR BUS AMP WORK & PROTECTION TESTING OF WEST BUS 1B at Vindhyachal HVDC	06/Feb/2023	08:00	07/Feb/2023	18:00		PLANNED	Requested
493	RQ120001	OCC_203	cpcc1_sd	BUS	400KV BUS 2 AT MEERUT(PG)	POWERGR	D	FOR AMP WORK	04/Feb/2023	08:00	04/Feb/2023	18:00		PLANNED	Requested
494	RQ119785	OCC_203	cpcc1_sd	BUS	400KV BUS 4 AT BHIWADI(PG)	POWERGR	C	Bay Extension work (Bus Jumpering and Stability test)	04/Feb/2023	08:00	06/Feb/2023	18:00		PLANNED	Requested
495	RQ119800	OCC_203	cpcc1_sd	BUS	400KV BUS 2 AT BHIWANI(PG)	POWERGR	D	For taking Bus Series Reactor Shutdown.	03/Feb/2023	17:00	03/Feb/2023	18:00		PLANNED	Requested
496	RQ119794	OCC_203	cpcc1_sd	BUS	400KV BUS 1 AT BHIWANI(PG)	POWERGR	D	For taking Bus Series Reactor Shutdown.	03/Feb/2023	17:00	03/Feb/2023	18:00		PLANNED	Requested
497	RQ119799	OCC_203	cpcc1_sd	BUS	400KV BUS 2 AT BHIWANI(PG)	POWERGR	D	For taking Bus Series Reactor Shutdown.	03/Feb/2023	16:00	03/Feb/2023	17:00		PLANNED	Requested
498	RQ119796	OCC_203	cpcc1_sd	BUS	400KV BUS 4 AT BHIWANI(PG)	POWERGR	D	For taking Bus Series Reactor Shutdown.	03/Feb/2023	16:00	03/Feb/2023	17:00		PLANNED	Requested
499	RQ119852	OCC_203	cpcc2_sd	BUS	400KV BUS 2 AT KATHAL(PG)	POWERGR	D	FOR AMP WORKS	03/Feb/2023	09:00	03/Feb/2023	18:00	Kindly approve.	PLANNED	Requested
500	RQ119779	OCC_203	cpcc1_sd	BUS	400KV BUS 2 AT BHIWADI(PG)	POWERGR	D	FOR AMP WORK	03/Feb/2023	08:00	03/Feb/2023	18:00		PLANNED	Requested
501	RQ119733	OCC_203	cpcc1_sd	BUS	400KV BUS 2 AT JIND(PG)	POWERGR	D	FOR AMP WORK	03/Feb/2023	08:00	03/Feb/2023	18:00		PLANNED	Requested
502	RQ120000	OCC_203	cpcc1_sd	BUS	400KV BUS 1 AT MEERUT(PG)	POWERGR	D	FOR AMP WORK	03/Feb/2023	08:00	03/Feb/2023	18:00		PLANNED	Requested
503	RQ119783	OCC_203	cpcc1_sd	BUS	400KV BUS 2 AT ROORKEE(PG)	POWERGR	D	AMP OF BUS AND ISOLATORS ASSOCIATED WITH BUS-2	03/Feb/2023	08:00	04/Feb/2023	18:00		PLANNED	Requested
504	RQ119919	OCC_203	cpcc2_sd	BUS	400KV BUS 2 AT PANCHKULA(PG)	POWERGR	D	FOR AMP WORKS	02/Feb/2023	09:00	02/Feb/2023	18:00	Kindly approve.	PLANNED	Requested
505	RQ119732	OCC_203	cpcc1_sd	BUS	400KV BUS 1 AT JIND(PG)	POWERGR	D	FOR AMP WORK	02/Feb/2023	08:00	02/Feb/2023	18:00		PLANNED	Requested
506	RQ119778	OCC_203	cpcc1_sd	BUS	400KV BUS 1 AT BHIWADI(PG)	POWERGR	D	FOR AMP WORK	02/Feb/2023	08:00	02/Feb/2023	18:00		PLANNED	Requested

507	RQ119806	OCC_203	cpcc3_sd	BUS	400KV AGRA(PG) - BUS 2	POWERGR	D	For rectification of Hotspot	01/Feb/2023	10:00	03/Feb/2023	18:00		PLANNED	Requested
508	RQ119918	OCC_203	cpcc2_sd	BUS	400KV BUS 1 AT PANCHKULA(PG)	POWERGR	D	FOR AMP WORKS	01/Feb/2023	09:00	01/Feb/2023	18:00	Kindly approve.	PLANNED	Requested
509	RQ119851	OCC_203	cpcc2_sd	BUS	400KV BUS 1 AT KATHAL(PG)	POWERGR	D	FOR AMP WORKS	01/Feb/2023	09:00	01/Feb/2023	18:00	Kindly approve.	PLANNED	Requested
510	RQ119795	OCC_203	cpcc1_sd	BUS	400KV BUS 2 AT BHIWANI(PG)	POWERGR	D	For taking Bus Series Reactor Shutdown	01/Feb/2023	09:00	01/Feb/2023	10:00		PLANNED	Requested
511	RQ119790	OCC_203	cpcc1_sd	BUS	400KV BUS 1 AT BHIWANI(PG)	POWERGR	D	For taking Bus Series Reactor Shutdown	01/Feb/2023	09:00	01/Feb/2023	10:00		PLANNED	Requested
512	RQ119872	OCC_203	cpcc2_sd	BUS	400KV BUS 3 AT MOGA(PG)	POWERGR	C	To attend SF6 gas leakage by OEM (M/s Hyosung), Replacement of CB drive Mechanism cover to prevent ingress of moisture and AMP work.	01/Feb/2023	08:00	10/Feb/2023	18:00	Kindly approve.	PLANNED	Requested
513	RQ119784	OCC_203	cpcc1_sd	BUS	400KV BUS 3 AT BHIWADI(PG)	POWERGR	C	Bay Extension work (Bus Jumpering and Stability test)	01/Feb/2023	08:00	03/Feb/2023	18:00		PLANNED	Requested
514	RQ119782	OCC_203	cpcc1_sd	BUS	400KV BUS 1 AT ROORKEE(PG)	POWERGR	D	AMP OF BUS AND ISOLATORS ASSOCIATED WITH BUS-1	01/Feb/2023	08:00	02/Feb/2023	18:00		PLANNED	Requested
515	RQ119791	OCC_203	cpcc1_sd	BUS	400KV BUS 2 AT BHIWANI(PG)	POWERGR	D	For taking Bus Series Reactor Shutdown.	01/Feb/2023	08:00	01/Feb/2023	09:00		PLANNED	Requested
516	RQ119792	OCC_203	cpcc1_sd	BUS	400KV BUS 4 AT BHIWANI(PG)	POWERGR	D	For taking Bus Series Reactor Shutdown.	01/Feb/2023	08:00	03/Feb/2023	09:00		PLANNED	Requested
517	RQ119163	OCC_203	slcdps_sd	BUS	400KV BUS 2 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-2	28/Feb/2023	08:00	28/Feb/2023	18:00		PLANNED	Requested
518	RQ119162	OCC_203	slcdps_sd	BUS	400KV BUS 1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-1	21/Feb/2023	08:00	21/Feb/2023	18:00		PLANNED	Requested
519	RQ119159	OCC_203	slcdps_sd	BUS	400KV BUS 1 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	01/Feb/2023	08:00	01/Feb/2023	18:00		PLANNED	Requested
520	RQ119160	OCC_203	slcdps_sd	BUS	400KV BUS 1 AT NAKODAR(PG)	PSPL	D	Periodic Maintenance	27/Feb/2023	08:00	27/Feb/2023	18:00		PLANNED	Requested
521	RQ119161	OCC_203	slcdps_sd	BUS	400KV BUS 2 AT NAKODAR(PG)	PSPL	D	Periodic Maintenance	20/Feb/2023	08:00	20/Feb/2023	18:00		PLANNED	Requested
522	RQ119738	OCC_203	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 1	PKTSL	D	Bay extension work under PBTSL (Shutdown requested by KEC). 400KV Busbar stability test Bikaner & Bhiwadi bay	27/Feb/2023	08:00	28/Feb/2023	18:00		PLANNED	Requested
523	RQ119743	OCC_203	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 2	PKTSL	D	Bay extension work under PBTSL (Shutdown requested by KEC)-Jumper connection of Bay 411 & 412 with Bus 400kv Busbar stability test Bikaner & Bhiwadi bay	23/Feb/2023	08:00	25/Feb/2023	18:00		PLANNED	Requested
524	RQ119739	OCC_203	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 2	PKTSL	D	Bay extension work under PBTSL (Shutdown requested by KEC)- Dropper & Dismantling of existing Jumper	13/Feb/2023	08:00	13/Feb/2023	18:00		PLANNED	Requested
525	RQ119153	OCC_203	stuup_sd	BUS	400KV BUS 2 AT GR.NOIDA(U/PC)	UPPCL	D	* SHUTDOWN OF 400KV MAIN BUS 2ND FOR ATTEND POINT AT 400KV BC_B_ISO 2 AT 400KV S/S GR. NOIDA.	24/Feb/2023	11:00	24/Feb/2023	16:00		PLANNED	Requested
526	RQ119283	OCC_203	slcdps_sd	BUS	400KV BUS 2 AT AKAL(RS)	RRVPLN	D	Maintenance Work	24/Feb/2023	08:00	24/Feb/2023	18:00		PLANNED	Requested
527	RQ119277	OCC_203	slcdps_sd	BUS	400KV BUS 2 AT JODHPUR(RS)	RRVPLN	D	Quarterly Preventive Maintenance and testing work.	24/Feb/2023	08:00	24/Feb/2023	18:00		PLANNED	Requested
528	RQ119281	OCC_203	slcdps_sd	BUS	400KV BUS 1 AT AJMER(RS)	RRVPLN	D	Half Yearly maintenance work of associated equipments of 400 KV Main Bus-1 to be carried out by M/s Suncity urja pvt. Ltd. Jaipur	24/Feb/2023	08:00	24/Feb/2023	18:00		PLANNED	Requested
529	RQ119282	OCC_203	slcdps_sd	BUS	400KV BUS 1 AT AKAL(RS)	RRVPLN	D	Maintenance Work	23/Feb/2023	08:00	23/Feb/2023	18:00		PLANNED	Requested
530	RQ119276	OCC_203	slcdps_sd	BUS	400KV BUS 1 AT JODHPUR(RS)	RRVPLN	D	Quarterly Preventive Maintenance and testing work.	22/Feb/2023	08:00	22/Feb/2023	18:00		PLANNED	Requested
531	RQ119285	OCC_203	slcdps_sd	BUS	400KV BUS 2 AT ANTA(RS)	RRVPLN	D	HALF YEARLY MAINTENANCE	21/Feb/2023	08:00	21/Feb/2023	18:00		PLANNED	Requested
532	RQ119286	OCC_203	slcdps_sd	BUS	400KV BUS 2 AT PHAGI(RS)	RRVPLN	C	For testing of equipments under man Bus	20/Feb/2023	08:00	20/Feb/2023	18:00		PLANNED	Requested
533	RQ119284	OCC_203	slcdps_sd	BUS	400KV BUS 1 AT ANTA(RS)	RRVPLN	D	HALF YEARLY MAINTENANCE	17/Feb/2023	08:00	17/Feb/2023	18:00		PLANNED	Requested
534	RQ119297	OCC_203	slcdps_sd	BUS	400KV BUS 1 AT CHITTORGARH(RS)	RRVPLN	C	FOR MAINTAINANCE AND TESTING WORK	16/Feb/2023	08:00	17/Feb/2023	18:00		PLANNED	Requested
535	RQ119280	OCC_203	slcdps_sd	BUS	400KV BUS 2 AT MERTA(RS)	RRVPLN	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	07/Feb/2023	08:00	07/Feb/2023	18:00		PLANNED	Requested
536	RQ119279	OCC_203	slcdps_sd	BUS	400KV BUS 1 AT MERTA(RS)	RRVPLN	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS * The Planned Shutdown is required for Overhauling and Maintenance of 400 KV Pantograph Isolator of 400 KV Main Bus-II of 40	06/Feb/2023	08:00	06/Feb/2023	18:00		PLANNED	Requested
537	RQ118992	OCC_203	stuup_sd	BUS	400KV BUS 2 AT LUCKNOW(UP)	UPPTCL	D	* Replacement of 400 KV EDS mechanism of BAY-407 under supervision of NHVS(China) Engineer.	21/Feb/2023	09:00	21/Feb/2023	18:00		PLANNED	Requested
538	RQ119051	OCC_203	stuup_sd	BUS	400KV BUS 1 AT AGRA SOUTH(UP)	UPPTCL	C		20/Feb/2023	10:00	26/Feb/2023	18:00		PLANNED	Requested
539	RQ119192	OCC_203	stuup_sd	BUS	400KV BUS 2 AT SULTANPUR(UP)	UPPTCL	D	* for reconnecting main 400KV Bus B for extension of bus * for reconnecting of main 400KV bus A for extension of bus	18/Feb/2023	11:00	18/Feb/2023	15:00		PLANNED	Requested
540	RQ119191	OCC_203	stuup_sd	BUS	400KV BUS 1 AT SULTANPUR(UP)	UPPTCL	D		18/Feb/2023	07:00	18/Feb/2023	11:00		PLANNED	Requested
541	RQ119026	OCC_203	stuup_sd	BUS	400KV BUS 2 AT SULTANPUR(UP)	UPPTCL	D	* For disconnecting of main 400KV bus B for extension of bus	13/Feb/2023	11:00	13/Feb/2023	15:00		PLANNED	Requested
542	RQ119027	OCC_203	stuup_sd	BUS	400KV BUS 4 AT SULTANPUR(UP)	UPPTCL	C	* For disconnecting of main 400KV Bus D for extension of bus	13/Feb/2023	11:00	18/Feb/2023	18:00		PLANNED	Requested
543	RQ119025	OCC_203	stuup_sd	BUS	400KV BUS 1 AT SULTANPUR(UP)	UPPTCL	D	* For disconnecting of main 400KV Bus A for extension of bus	13/Feb/2023	07:00	13/Feb/2023	11:00		PLANNED	Requested
544	RQ118966	OCC_203	stuup_sd	BUS	400KV BUS 1 AT BARA(UP)	UPPTCL	D	For Busbar Stability Test	10/Feb/2023	08:00	10/Feb/2023	20:00		PLANNED	Requested
545	RQ118947	OCC_203	stuup_sd	BUS	400KV BUS 2 AT NEHTAUR(UP)	UPPTCL	D	As per request of UPPTCL (STU), 400kv Bus-2 shutdown required due to Jumpering work of new 200MVA ICT HV side bay to existing bus	04/Feb/2023	14:00	04/Feb/2023	18:00		PLANNED	Requested
546	RQ118946	OCC_203	stuup_sd	BUS	400KV BUS 1 AT NEHTAUR(UP)	UPPTCL	D	As per request of UPPTCL (STU), 400kv Bus-1 shutdown required due to Jumpering work of new 200MVA ICT HV side bay to existing bus.	04/Feb/2023	09:00	04/Feb/2023	13:00		PLANNED	Requested

547	RQ119217	OCC_203	slchr_sd	BUS	400KV BUS 2 AT DEEPALPUR(HJKT)	KT-JHAJJAF	D	For AMP work of bus equipments	16/Feb/2023	09:00	16/Feb/2023	17:00		PLANNED	Requested
548	RQ119216	OCC_203	slchr_sd	BUS	400KV BUS 1 AT DEEPALPUR(HJKT)	KT-JHAJJAF	D	For AMP work of bus equipments	15/Feb/2023	09:00	15/Feb/2023	17:00		PLANNED	Requested
549	RQ119278	OCC_203	slchr_sd	BUS	400KV BUS 1 AT KAWAI SCTPS(JAPR)	APRL	C	Annual maintenance & testing of 400 KV Bus - 1 & connecting isolators.	11/Feb/2023	08:00	12/Feb/2023	18:00		PLANNED	Requested
550	RQ119814	OCC_203	bbmb_sd	BUS	400KV BUS 2 AT BHIWANI(BB)	BBMB	D	Quarterly mtc	10/Feb/2023	08:00	10/Feb/2023	18:00		PLANNED	Requested
551	RQ119811	OCC_203	bbmb_sd	BUS	400KV BUS 1 AT DEHAR(BB)	BBMB	D	To set right the faulty operating mechanism of Bus 1 Isolator No 418 of Dehar Unit No 5	06/Feb/2023	08:00	06/Feb/2023	18:00		PLANNED	Requested
552	RQ119464	OCC_203	slcdv_sd	BUS	400KV BUS 1 AT BAWANA(DV)	DTL	D	Tan delta testing of 400 KV CB's, CT's & CVT's associated with 400 KV Bus 1 as per PMS.	08/Feb/2023	10:00	08/Feb/2023	16:00		PLANNED	Requested
553	RQ119465	OCC_203	slcdv_sd	BUS	400 KV BAWANA CCGTB(DTL) - BUS 1	DTL	D	Cleaning of BPI of 400 KV Bus-1 to avoid unwanted tripping due to fog	01/Feb/2023	09:00	01/Feb/2023	18:00		PLANNED	Requested
554	RQ119003	OCC_203	slchp_sd	BUS	400 KV WANGTOO(GIS) - BUS 1	HPPTCL	D	CB Timing measurement and tuning of hydraulic drive to synchronize the RPH 3 Relay. Thereafter off line switching of the bay 410 CB to check and analyze the RPH 3 functioning	02/Feb/2023	09:00	02/Feb/2023	17:00	Line 1 will remain in service through Tie bay	PLANNED	Requested
555	RQ119937	OCC_203	cpcc1_sd	LINE REACTOR	80 MVAR NON-SWITCHABLE LR ON KANPUR-BALLABHGARH (PG) CKT-1 @BALLABHGARH(PG)	POWERGR	C	For implementing NGR bypass scheme	20/Feb/2023	08:00	22/Feb/2023	18:00		PLANNED	Requested
556	RQ119850	OCC_203	cpcc2_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON KURUKSHETRA-JALANDHAR (PG) CKT-1 @JALANDHAR(PG)	POWERGR	D	AMP OF REACTOR	16/Feb/2023	10:00	16/Feb/2023	17:30	Kindly approve.	PLANNED	Requested
557	RQ119936	OCC_203	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON AGRA-BALLABHGARH (PG) CKT-1 @BALLABHGARH(PG)	POWERGR	C	For implementing NGR bypass scheme	13/Feb/2023	08:00	15/Feb/2023	18:00		PLANNED	Requested
558	RQ119935	OCC_203	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1 @KOTA(PG)	POWERGR	D	FOR AMP WORK	08/Feb/2023	08:00	08/Feb/2023	18:00		PLANNED	Requested
559	RQ119934	OCC_203	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON KOTA(PG)-MERTA(RS) (PG) CKT-1 @KOTA(PG)	POWERGR	D	FOR AMP WORK	07/Feb/2023	08:00	07/Feb/2023	18:00		PLANNED	Requested
560	RQ119240	OCC_203	stuup_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON REWA ROAD-PANKI (UP) CKT-1 @PANKI(UP)	UPPTCL	C	* S/D Required for centrifusing of 50 MVAR Line reactor. at 400 KV Panki -Rewa road line	17/Feb/2023	10:00	20/Feb/2023	17:00		PLANNED	Requested
561	RQ119239	OCC_203	stuup_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON PANKI-ALIGARH (UP) CKT-1 @PANKI(UP)	UPPTCL	C	S/D Required for centrifusing of 50 MVAR Line reactor.at 400 KV Panki -aligarh line	13/Feb/2023	10:00	16/Feb/2023	17:00		PLANNED	Requested
562	RQ119343	OCC_203	slchr_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV CHITTORGARH(RS)	RRVPLN	D	FOR MAINTAINCE WORK of reactor and bay equipments	24/Feb/2023	08:00	24/Feb/2023	18:00		PLANNED	Requested
563	RQ119348	OCC_203	slchr_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV AKALI(RS)	RRVPLN	D	Maintenance Work	14/Feb/2023	08:00	14/Feb/2023	18:00		PLANNED	Requested
564	RQ119345	OCC_203	slchr_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV AKALI(RS)	RRVPLN	D	Maintenance Work	13/Feb/2023	08:00	13/Feb/2023	18:00		PLANNED	Requested
565	RQ119347	OCC_203	slchr_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV MERTA(RS)	RRVPLN	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	03/Feb/2023	08:00	03/Feb/2023	18:00		PLANNED	Requested
566	RQ119346	OCC_203	slchr_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 2 AT 400KV BIKANER(RS)	RRVPLN	D	Routine Bay Maintenance Work	02/Feb/2023	08:00	02/Feb/2023	18:00		PLANNED	Requested
567	RQ119930	OCC_203	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH (PG)		D	CSD fine tuning	22/Feb/2023	17:00	24/Feb/2023	23:00		PLANNED	Requested
568	RQ119996	OCC_203	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV MEERUT(PG)	POWERGR	C	For Dismantling of reactor CB	22/Feb/2023	08:00	25/Feb/2023	18:00		PLANNED	Requested
569	RQ119927	OCC_203	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 2 AT 400 KV MANDOLA(PG)	POWERGR	D	FOR AMP WORK	16/Feb/2023	08:00	16/Feb/2023	18:00		PLANNED	Requested
570	RQ119926	OCC_203	cpcc1_sd	BR/BSR/MSC/M SR	225 MVAR BUS SERIES REACTOR NO 1 AT 400 KV MANDOLA(PG)	POWERGR	D	FOR AMP WORK	15/Feb/2023	08:00	15/Feb/2023	18:00		PLANNED	Requested
571	RQ119929	OCC_203	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 3 AT 400 KV HISSAR(PG)	POWERGR	D	Annual maintenance work of 125mvar bus reactor at hisar ss	15/Feb/2023	08:00	15/Feb/2023	18:00		PLANNED	Requested
572	RQ119928	OCC_203	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV BAGHPAT(PG)	POWERGR	D	For PRV logic/wiring modification works	04/Feb/2023	08:00	04/Feb/2023	18:00		PLANNED	Requested
573	RQ119931	OCC_203	cpcc1_sd	BR/BSR/MSC/M SR	225 MVAR BUS SERIES REACTOR NO 1 AT 400 KV BHIWANI(PG)	POWERGR	C	For Structure Refixing, CSD Fine Tuning & CT Oil Sampling	01/Feb/2023	08:00	03/Feb/2023	18:00		PLANNED	Requested
574	RQ118989	OCC_203	stuup_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV AGRA SOUTH(UP)	UPPTCL	C	* Replacement of 400 KV EDS mechanism of BAY-407 under supervision of NHVS(China) Engineer.	20/Feb/2023	10:00	26/Feb/2023	18:00		PLANNED	Requested
575	RQ120109	OCC_203	slcdup_sd	BR/BSR/MSC/M SR	63 MVAR BUS REACTOR NO 1 AT 400KV ORAI(UP)	UPPTCL	C	* Regarding safety point of view of civil construction work of firewall-X for erection of 315 mva ict third at 400 kv s/s orai	19/Feb/2023	10:00	19/Feb/2023	16:30		PLANNED	Requested

576	RQ120108	OCC_203	slidcup_sd	BR/BSR/MSC/M SR	63 MVAR BUS REACTOR NO 1 AT 400KV ORAI(UP)	UPPTCL	C	* Regarding safety point of view of civil construction work of firewall-X for erection of 315 mva ict third at 400 kv s/s orai	16/Feb/2023	10:00	16/Feb/2023	16:30			PLANNED	Requested
577	RQ120107	OCC_203	slidcup_sd	BR/BSR/MSC/M SR	63 MVAR BUS REACTOR NO 1 AT 400KV ORAI(UP)	UPPTCL	C	* Regarding safety point of view of civil construction work of firewall-X for erection of 315 mva ict third at 400 kv s/s orai	13/Feb/2023	10:00	13/Feb/2023	16:30			PLANNED	Requested
578	RQ120106	OCC_203	slidcup_sd	BR/BSR/MSC/M SR	63 MVAR BUS REACTOR NO 1 AT 400KV ORAI(UP)	UPPTCL	C	* Regarding safety point of view of civil construction work of firewall-X for erection of 315 mva ict third at 400 kv s/s orai	10/Feb/2023	10:00	10/Feb/2023	16:30			PLANNED	Requested
579	RQ120105	OCC_203	slidcup_sd	BR/BSR/MSC/M SR	63 MVAR BUS REACTOR NO 1 AT 400KV ORAI(UP)	UPPTCL	C	* Regarding safety point of view of civil construction work of firewall-X for erection of 315 mva ict third at 400 kv s/s orai	07/Feb/2023	10:00	07/Feb/2023	16:30			PLANNED	Requested
580	RQ120104	OCC_203	slidcup_sd	BR/BSR/MSC/M SR	63 MVAR BUS REACTOR NO 1 AT 400KV ORAI(UP)	UPPTCL	C	* Regarding safety point of view of civil construction work of firewall-X for erection of 315 mva ict third at 400 kv s/s orai	04/Feb/2023	10:00	04/Feb/2023	16:30			PLANNED	Requested
581	RQ118994	OCC_203	stuup_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV GORAKHPUR(UP)	UPPTCL	D	Routine testing and maintenance work	03/Feb/2023	10:00	03/Feb/2023	16:00			PLANNED	Requested
582	RQ118970	OCC_203	stuup_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV PARICHA(LUPUN)	UPPTCL	C	Reactor is situated at 400 KV Switchyard at PARICHA THERMAL POWER PLANT. 2- Presently Bus Reactor charged through transfer Bus coupler bay. 3- Dedicated Bay construction work for Bus Reactor is under progress by M/s SIEMENS Ltd. 4- To complete the construction work, commissioning and final charging through new Bus Reactor bay, need 28 days shutdown. 5- During shutdown period from 01-02-2023 to 20- 02-2023 unit No. 4 (210 MW) connected through 220 KV Switchyard shall be in shutdown for overhauling work. 6- During Shutdown of Bus Reactor, switchyard Bus voltage will increase, By observing voltage and Generator capability limit (leading side), it may be possible to takeEmergency shutdown of 01 No. 400 KV	01/Feb/2023	08:00	28/Feb/2023	18:00			PLANNED	Requested
583	RQ119172	OCC_203	slidcps_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(PS)	PS TCL	D	Nut bolt tightening of HV Jumpers, cleaning of bushes, BMK, CTR Panel and C&R Panels	09/Feb/2023	08:00	09/Feb/2023	18:00			PLANNED	Requested
584	RQ119344	OCC_203	slidcrs_sd	BR/BSR/MSC/M SR	63 MVAR BUS REACTOR NO 2 AT 400 KV KAWAI SCTPS(APR)	RRVNL AI	C	Annual maintenance and testing of bus reactor#2 & Bay equipments.	06/Feb/2023	08:00	07/Feb/2023	18:00			PLANNED	Requested
585	RQ119210	OCC_203	slidchr_sd	BAY	400-1B MAIN BAY - 400 KV BHIWANI(PG)- KABULPUR(HV) (PG) CKT-1 (HVPNL)	HVPNL	D	For Bay AMP (Power supply of Bhiwani Line not affect as it will be charged through Tie Bay)	28/Feb/2023	09:00	28/Feb/2023	17:00			PLANNED	Requested
586	RQ119237	OCC_203	slidchr_sd	BAY	405 TIE BAY - 400/220KV 315 MVA ICT 1 AT DHANODA(HV) AND 400KV DHANODA- DAULATABAD (HV) CKT-2	HVPNL	D	To attend the spring charging problem in line breaker bay no 402	18/Feb/2023	14:00	18/Feb/2023	19:00	TIE-402 belongs to 400kv Daultabad-Dhanonda ckt-1, ICT-2		PLANNED	Requested
587	RQ119235	OCC_203	slidchr_sd	BAY	401 MAIN BAY - 400KV DHANODA- DAULATABAD (HV) CKT-1 AT DHANODA(HV)	HVPNL	D	To attend the spring charging problem in line breaker bay no 404	17/Feb/2023	08:00	17/Feb/2023	13:00	Main-404 belongs to 400kv Daultabad-Dhanonda ckt-2		PLANNED	Requested
588	RQ119215	OCC_203	slidchr_sd	BAY	F4T TIE BAY - 400 KV ABDULLAPUR(PG)- DEEPALPUR(JHKT) (PG) CKT-1 (HVPNL) AND 400/220 KV 315 MVA ICT 2 AT DEEPALPUR(JHKT) AT 400 KV DEEPALPUR(JHKT) (HVPNL)	HVPNL	D	For Bay AMP (Transformer availability will not affect because it will be charged through Tie Bay)	09/Feb/2023	10:00	09/Feb/2023	18:00			PLANNED	Requested
589	RQ119452	OCC_203	slidchr_sd	BAY	F4T TIE BAY - 400 KV ABDULLAPUR(PG)- DEEPALPUR(JHKT) (PG) CKT-1 (HVPNL) AND 400/220 KV 315 MVA ICT 2 AT DEEPALPUR(JHKT) AT 400 KV DEEPALPUR(JHKT) (HVPNL)	HVPNL	D	For Bay AMP (Transformer availability will not affect because it will be charged through Tie Bay)	08/Feb/2023	10:00	08/Feb/2023	18:00	SD is required on Main bay of ICT-2 but Main bay of ICT-2 is not showing on shutdown portal		PLANNED	Requested
590	RQ119213	OCC_203	slidchr_sd	BAY	400-3T TIE BAY - 400 KV DEEPALPUR(JHKT)- BAWANA(DV) (PG) CKT-1 (HVPNL) AND 400/220 KV 315 MVA ICT 1 AT DEEPALPUR(JHKT) AT 400 KV DEEPALPUR(JHKT) (HVPNL)	HVPNL	D	For Bay AMP (Transformer availability will not affect because it will be charged through Main Bay)	07/Feb/2023	10:00	07/Feb/2023	18:00			PLANNED	Requested
591	RQ119211	OCC_203	slidchr_sd	BAY	F3B MAIN BAY - 400/220 KV 315 MVA ICT 1 AT DEEPALPUR(JHKT) (HVPNL) AT 400 KV DEEPALPUR(JHKT)	HVPNL	D	For Bay AMP (Transformer availability will not affect because it will be charged through Tie Bay)	06/Feb/2023	10:00	06/Feb/2023	18:00			PLANNED	Requested

592	RQ119839	OCC_203	bbmb_sd	BAY	X6-CB MAIN BAY - 400/220 KV 450 MVA ICT 1 AT PANIPAT(BB) AND 400KV BUS 1 AT PANIPAT(BB) AT 400 KV PANIPAT(BB)	POWERGR D		Yearly Mtc.	28/Feb/2023	08:00	28/Feb/2023	18:00			PLANNED	Requested
593	RQ120063	OCC_203	cpcc1_sd	BAY	429 TIE BAY - 400/220 KV 500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AND FUTURE AT 400 KV FATEHGARH_III(PG) (POWERGRID)	POWERGR D		FOR AMP WORK	27/Feb/2023	08:00	28/Feb/2023	18:00			PLANNED	Requested
594	RQ119841	OCC_203	bbmb_sd	BAY	X5-CB MAIN BAY - 400/220 KV 450 MVA ICT 1 AT PANIPAT(BB) AND 400KV BUS 2 AT PANIPAT(BB) AT 400 KV PANIPAT(BB)	POWERGR D		yearly mtc	25/Feb/2023	08:00	25/Feb/2023	18:00			PLANNED	Requested
595	RQ120028	OCC_203	cpcc1_sd	BAY	416 MAIN BAY - 400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-2 (POWERGRID) AT 400 KV KASHIPUR(UK)	POWERGR D		For AMP Work	24/Feb/2023	08:00	24/Feb/2023	18:00			PLANNED	Requested
596	RQ120100	OCC_203	cpcc1_sd	BAY	404 BUS COUPLER BAY - 400KV BUS 1 AT GURGAON(PG) AND 400KV BUS 2 AT GURGAON(PG)	POWERGR D		FOR AMP WORK	23/Feb/2023	08:00	23/Feb/2023	18:00			PLANNED	Requested
597	RQ119842	OCC_203	bbmb_sd	BAY	X4-CB MAIN BAY - 400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-1 AT 400KV PANIPAT(BB)	POWERGR D		yearly mtc	23/Feb/2023	08:00	23/Feb/2023	18:00			PLANNED	Requested
598	RQ119960	OCC_203	cpcc1_sd	BAY	40652A MAIN BAY - 400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-2 AT CHITTORGARH(RS)	POWERGR D		FOR INSPECTION OF CLOSING LATCH OF CB BY M/S CGPISL SERVICE ENGINEER OF B-PHASE CB	23/Feb/2023	08:00	23/Feb/2023	18:00			PLANNED	Requested
599	RQ119951	OCC_203	cpcc2_sd	BAY	403 MAIN BAY - 400/220KV 315 MVA ICT 2 AT WAGOORA(PG)	POWERGR C		Cb retrofitting under ADD CAP	22/Feb/2023	09:00	28/Feb/2023	18:00	Kindly approve.		PLANNED	Requested
600	RQ120074	OCC_203	cpcc1_sd	BAY	415 MAIN BAY - 400/220 KV 500 MVA ICT 5 AT FATEHGARH_II(PG) (POWERGRID) AT 400 KV FATEHGARH_III(PG)	POWERGR D		FOR AMP WORK	21/Feb/2023	08:00	22/Feb/2023	18:00			PLANNED	Requested
601	RQ119840	OCC_203	bbmb_sd	BAY	X3-CB TIE BAY - 400/220 KV 450 MVA ICT 2 AT PANIPAT(BB) AND 400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-1 AT 400 KV PANIPAT(BB)	POWERGR D		Yearly Mtc.	21/Feb/2023	08:00	21/Feb/2023	18:00			PLANNED	Requested
602	RQ119957	OCC_203	cpcc1_sd	BAY	411 TIE BAY - 400KV AGRA-SIKAR (PG) CKT-1 AND 400/220KV 500 MVA ICT 3 AT SIKAR(PG)	POWERGR D		Overhauling of Circuit Breaker	20/Feb/2023	08:00	23/Feb/2023	18:00			PLANNED	Requested
603	RQ120075	OCC_203	cpcc1_sd	BAY	413 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_III(PG) (POWERGRID) AT 400 KV FATEHGARH_III(PG)	POWERGR D		FOR AMP WORK	19/Feb/2023	08:00	20/Feb/2023	18:00			PLANNED	Requested
604	RQ119970	OCC_203	cpcc1_sd	BAY	422 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV BHADLA_2 (PG) (POWERGRID)	POWERGR D		FOR AMP WORK	17/Feb/2023	14:00	17/Feb/2023	23:00			PLANNED	Requested
605	RQ120076	OCC_203	cpcc1_sd	BAY	405 TIE BAY - 400/220 KV 500 MVA ICT 1 AT FATEHGARH_III(PG) (POWERGRID) AND 400/220 KV 500 MVA ICT 4 AT FATEHGARH_III(PG) AT 400 KV FATEHGARH_III(PG) (POWERGRID)	POWERGR D		FOR AMP WORK	17/Feb/2023	08:00	18/Feb/2023	18:00			PLANNED	Requested
606	RQ119990	OCC_203	cpcc1_sd	BAY	41112 TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV MEERUT(PG) (POWERGRID) AND 400/220 KV 315 MVA ICT 1 AT MEERUT(PG) AT 400 KV MEERUT(PG) (POWERGRID)	POWERGR C		for commissioning of CSD relay	17/Feb/2023	08:00	19/Feb/2023	18:00			PLANNED	Requested
607	RQ119950	OCC_203	cpcc2_sd	BAY	401 TRANSFER BUS BAY - 400KV BUS 3 AT WAGOORA(PG)	POWERGR C		Cb retrofitting under ADD CAP	15/Feb/2023	09:00	21/Feb/2023	18:00	Kindly approve.		PLANNED	Requested

608	RQ120069	OCC_203	cpcc1_sd	BAY	420 TIE BAY - 400 KV FATEHGARH_II(PG)- FATEHGARH POOLING(FBTL) (FBTL) CKT-1 (POWERGRID) AND 125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_II(PG) AT 400 KV FATEHGARH_II(PG) (POWERGRID)	POWERGR D	FOR AMP WORK	15/Feb/2023	08:00	16/Feb/2023	18:00			PLANNED	Requested
609	RQ119986	OCC_203	cpcc1_sd	BAY	40910 MAIN BAY - 400 KV MEERUT(PG)- MUZAFFARNAGAR(UP) (PG) CKT-1 (POWERGRID) AND FUTURE AT 400 KV MEERUT(PG) (POWERGRID)	POWERGR C	for commissioning of CSD relay	15/Feb/2023	08:00	16/Feb/2023	18:00			PLANNED	Requested
610	RQ120053	OCC_203	cpcc1_sd	BAY	442 MAIN BAY - 400 KV FATEHGARH-III(PG) - BUS 3 (POWERGRID) AND FUTURE AT 400 KV FATEHGARH_III(PG) (POWERGRID)	POWERGR D	FOR AMP WORK	14/Feb/2023	08:00	15/Feb/2023	18:00			PLANNED	Requested
611	RQ120062	OCC_203	cpcc1_sd	BAY	423 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID) AND FUTURE AT 400 KV FATEHGARH_II(PG) (POWERGRID)	POWERGR D	FOR AMP WORK	14/Feb/2023	08:00	15/Feb/2023	18:00			PLANNED	Requested
612	RQ120067	OCC_203	cpcc1_sd	BAY	403 MAIN BAY - 400/220 KV 500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID) AT 400 KV FATEHGARH_II(PG)	POWERGR D	FOR AMP WORK	13/Feb/2023	08:00	14/Feb/2023	18:00			PLANNED	Requested
613	RQ119954	OCC_203	cpcc1_sd	BAY	408 TIE BAY - 400KV AGRA-SIKAR (PG) CKT-2 AND 80 MVAR BUS REACTOR NO 1 AT 400KV SIKAR(PG)	POWERGR C	Overhauling of Circuit Breaker	13/Feb/2023	08:00	16/Feb/2023	18:00			PLANNED	Requested
614	RQ119982	OCC_203	cpcc1_sd	BAY	409 MAIN BAY - 400KV BUS 2 AT MEERUT(PG) (POWERGRID) AT 400 KV MEERUT(PG)	POWERGR C	for commissioning of CSD relay	13/Feb/2023	08:00	14/Feb/2023	18:00			PLANNED	Requested
615	RQ119916	OCC_203	cpcc2_sd	BAY	411 TIE BAY - 400KV PANCHKULA-ABULLAPUR (PG) CKT-2 AND 400KV DEHAR(BB)- PANCHKULA(PG) (BB) CKT-1 AT PANCHKULA(PG)	POWERGR C	Servicing of 400 KV Circuit breaker (CGL make) Breaker commissioning date 28/02/2012	13/Feb/2023	08:00	16/Feb/2023	18:00	Kindly approve.		PLANNED	Requested
616	RQ120061	OCC_203	cpcc1_sd	BAY	444 MAIN BAY - 400/220 KV 500 MVA ICT 9 AT FATEHGARH_II(PG) (POWERGRID) AT 400 KV FATEHGARH_II(PG)	POWERGR D	FOR AMP WORK	12/Feb/2023	08:00	13/Feb/2023	18:00			PLANNED	Requested
617	RQ120052	OCC_203	cpcc1_sd	BAY	431 BUS SECTIONALIZER BAY - 400 KV FATEHGARH-III(PG) - BUS 1 (POWERGRID) AND 400 KV FATEHGARH-III(PG) - BUS 3 AT 400 KV FATEHGARH_III(PG) (POWERGRID)	POWERGR D	FOR AMP WORK	12/Feb/2023	08:00	13/Feb/2023	18:00			PLANNED	Requested
618	RQ119728	OCC_203	cpcc3_sd	BAY	W6852 BUS SECTIONALIZER BAY - 400KV AGRA(PG) - BUS 4 AND 400KV AGRA(PG) - BUS 8 AT AGRA(PG)	POWERGR D	AMP works of 400KV BUS 2A & BUS 2C SECTIONALIZER (W1.WCC.Q1) at Agra	11/Feb/2023	10:00	11/Feb/2023	18:00			PLANNED	Requested
619	RQ120029	OCC_203	cpcc1_sd	BAY	413 MAIN BAY - 400 KV BAREILLY_2(PG)- KASHIPUR(UK) (PG) CKT-1 (POWERGRID) AT 400 KV KASHIPUR(UK)	POWERGR D	FOR AMP WORK	11/Feb/2023	08:00	11/Feb/2023	18:00			PLANNED	Requested
620	RQ120072	OCC_203	cpcc1_sd	BAY	406 MAIN BAY - 400/220 KV 500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AT 400 KV FATEHGARH_II(PG)	POWERGR D	FOR AMP WORK	10/Feb/2023	08:00	11/Feb/2023	18:00			PLANNED	Requested
621	RQ120051	OCC_203	cpcc1_sd	BAY	443 TIE BAY - 400/220 KV 500 MVA ICT 9 AT FATEHGARH_II(PG) (POWERGRID) AND FUTURE AT 400 KV FATEHGARH_II(PG) (POWERGRID)	POWERGR D	FOR AMP WORK	10/Feb/2023	08:00	11/Feb/2023	18:00			PLANNED	Requested

622	RQ120060	OCC_203	cpcc1_sd	BAY	432 BUS SECTIONALIZER BAY - 400 KV FATEHGARH-III(PG) - BUS 2 (POWERGRID) AND 400 KV FATEHGARH-III(PG) - BUS 4 AT 400 KV FATEHGARH_III(PG) (POWERGRID)	POWERGR	D	FOR AMP WORK	10/Feb/2023	08:00	11/Feb/2023	18:00			PLANNED	Requested
623	RQ119723	OCC_203	cpcc3_sd	BAY	W4852 BUS SECTIONALIZER BAY - 400KV AGRA(PG) - BUS 2 AND 400KV AGRA(PG) - BUS 4 AT AGRA(PG)	POWERGR	D	AMP works of 400KV BUS 2A & BUS 2B SECTIONALIZER [W1.WCB.Q1] at Agra	09/Feb/2023	10:00	09/Feb/2023	18:00			PLANNED	Requested
624	RQ120094	OCC_203	cpcc1_sd	BAY	401 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT FATEHGARH_III(PG) (POWERGRID)	POWERGR	D	FOR AMP WORK	09/Feb/2023	08:00	10/Feb/2023	18:00			PLANNED	Requested
625	RQ119964	OCC_203	cpcc1_sd	BAY	493 MAIN BAY - 400 KV HAPUR-MURADNAGAR_1 (UP) CKT-1 AT HAPUR	POWERGR	D	FOR AMP WORK	08/Feb/2023	08:00	08/Feb/2023	18:00			PLANNED	Requested
626	RQ120050	OCC_203	cpcc1_sd	BAY	447 MAIN BAY - 400/220 KV 500 MVA ICT 8 AT FATEHGARH_III(PG) (POWERGRID) AT 400 KV FATEHGARH_III(PG)	POWERGR	D	FOR AMP WORK	08/Feb/2023	08:00	09/Feb/2023	18:00			PLANNED	Requested
627	RQ120030	OCC_203	cpcc1_sd	BAY	418 MAIN BAY - 400 KV ROORKEE(PG)-KASHIPUR(UK) (PG) CKT-1 AT KASHIPUR(UK)	POWERGR	D	FOR AMP WORK	08/Feb/2023	08:00	08/Feb/2023	18:00			PLANNED	Requested
628	RQ120073	OCC_203	cpcc1_sd	BAY	404 MAIN BAY - 400/220 KV 500 MVA ICT 1 AT FATEHGARH_III(PG) (POWERGRID) AT 400 KV FATEHGARH_III(PG)	POWERGR	D	FOR AMP WORK	08/Feb/2023	08:00	09/Feb/2023	18:00			PLANNED	Requested
629	RQ120081	OCC_203	cpcc1_sd	BAY	418 MAIN BAY - 400 KV FATEHGARH_III(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2 (POWERGRID) AT 400 KV FATEHGARH_III(PG)	POWERGR	D	FOR AMP WORK	07/Feb/2023	08:00	08/Feb/2023	18:00			PLANNED	Requested
630	RQ120066	OCC_203	cpcc1_sd	BAY	402 TIE BAY - 400/220 KV 500 MVA ICT 3 AT FATEHGARH_III(PG) (POWERGRID) AND 400/220 KV 500 MVA ICT 2 AT FATEHGARH_III(PG) AT 400 KV FATEHGARH_III(PG) (POWERGRID)	POWERGR	D	FOR AMP WORK	07/Feb/2023	08:00	08/Feb/2023	18:00			PLANNED	Requested
631	RQ120095	OCC_203	cpcc1_sd	BAY	401 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT FATEHGARH_III(PG) (POWERGRID)	POWERGR	D	FOR AMP WORK	07/Feb/2023	08:00	08/Feb/2023	18:00			PLANNED	Requested
632	RQ119981	OCC_203	cpcc1_sd	BAY	411 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV MEERUT(PG) (POWERGRID) AT 400 KV MEERUT(PG)	POWERGR	C	for commissioning of CSD relay	07/Feb/2023	08:00	09/Feb/2023	18:00			PLANNED	Requested
633	RQ119952	OCC_203	cpcc1_sd	BAY	409 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV SIKAR(PG)	POWERGR	C	Overhauling of Circuit Breaker	06/Feb/2023	08:00	09/Feb/2023	18:00			PLANNED	Requested
634	RQ120099	OCC_203	cpcc1_sd	BAY	414 TIE BAY - 400KV AGRA-BALLABHGARH (PG) CKT-1 AND 400KV BALLABHGARH-GURGAON (PG) CKT-1 AT BALLABHGARH(PG)	POWERGR	C	For ALSTOM CB Overhauling work.	06/Feb/2023	08:00	10/Feb/2023	18:00			PLANNED	Requested
635	RQ120048	OCC_203	cpcc1_sd	BAY	446 TIE BAY - 400/220 KV 500 MVA ICT 8 AT FATEHGARH_III(PG) (POWERGRID) AND FLTURE AT 400 KV FATEHGARH_III(PG) (POWERGRID)	POWERGR	D	FOR AMP WORK	05/Feb/2023	08:00	06/Feb/2023	18:00			PLANNED	Requested
636	RQ120096	OCC_203	cpcc1_sd	BAY	419 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_III(PG) (POWERGRID)	POWERGR	D	FOR AMP WORK	05/Feb/2023	08:00	06/Feb/2023	18:00			PLANNED	Requested
637	RQ120082	OCC_203	cpcc1_sd	BAY	417 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_III(PG) (POWERGRID) AND 400 KV FATEHGARH_III(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2 AT 400 KV FATEHGARH_III(PG) (POWERGRID)	POWERGR	D	FOR AMP WORK	05/Feb/2023	08:00	06/Feb/2023	18:00			PLANNED	Requested

638	RQ119972	OCC_203	cpcc1_sd	BAY	421 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT BHADLA(PG) (POWERGRID) AT 400 KV BHADLA(PG)	POWERGR	D	FOR AMP WORK	04/Feb/2023	15:00	04/Feb/2023	23:00	PLANNED	Requested
639	RQ119714	OCC_203	cpcc3_sd	BAY	W3851 BUS SECTIONALIZER BAY - 400KV AGRA(PG) - BUS 1 AND 400KV AGRA(PG) - BUS 3 AT AGRA(PG)	POWERGR	D	AMP works of 400KV BUS 1A & BUS 1B SECTIONALIZER (W1.WCB.Q2) at Agra	04/Feb/2023	10:00	04/Feb/2023	18:00	PLANNED	Requested
640	RQ119971	OCC_203	cpcc1_sd	BAY	423 TIE BAY - 400/220 KV 500 MVA ICT 6 AT BHADLA(PG) (POWERGRID) AND FUTURE AT 400 KV BHADLA(PG) (POWERGRID)	POWERGR	D	FOR AMP WORK	03/Feb/2023	15:00	03/Feb/2023	23:00	PLANNED	Requested
641	RQ120083	OCC_203	cpcc1_sd	BAY	416 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID)	POWERGR	D	FOR AMP WORK	03/Feb/2023	08:00	04/Feb/2023	18:00	PLANNED	Requested
642	RQ120046	OCC_203	cpcc1_sd	BAY	445 MAIN BAY - 400 KV FATEHGARH-III(PG) - BUS 1 (POWERGRID) AND 400/220 KV 500 MVA ICT 8 AT FATEHGARH_III(PG) AT 400 KV FATEHGARH_III(PG) (POWERGRID)	POWERGR	D	FOR AMP WORK	03/Feb/2023	08:00	04/Feb/2023	18:00	PLANNED	Requested
643	RQ120097	OCC_203	cpcc1_sd	BAY	419 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_III(PG) (POWERGRID)	POWERGR	D	FOR AMP WORK	03/Feb/2023	08:00	04/Feb/2023	18:00	PLANNED	Requested
644	RQ120064	OCC_203	cpcc1_sd	BAY	428 MAIN BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_III(PG) (POWERGRID) AT 400 KV FATEHGARH_III(PG)	POWERGR	D	FOR AMP WORK	03/Feb/2023	08:00	04/Feb/2023	18:00	PLANNED	Requested
645	RQ119969	OCC_203	cpcc1_sd	BAY	422 MAIN BAY - 400/220 KV 500 MVA ICT 6 AT BHADLA(PG) (POWERGRID) AT 400 KV BHADLA(PG)	POWERGR	D	FOR AMP WORK	02/Feb/2023	14:00	02/Feb/2023	23:00	PLANNED	Requested
646	RQ120065	OCC_203	cpcc1_sd	BAY	414 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_III(PG) (POWERGRID) AND 400/220 KV 500 MVA ICT 5 AT FATEHGARH_III(PG) AT 400 KV FATEHGARH_III(PG) (POWERGRID)	POWERGR	D	FOR AMP WORK	01/Feb/2023	08:00	02/Feb/2023	18:00	PLANNED	Requested
647	RQ120045	OCC_203	cpcc1_sd	BAY	422 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_III(PG) (POWERGRID) AT 400 KV FATEHGARH_III(PG)	POWERGR	D	FOR AMP WORK	01/Feb/2023	08:00	02/Feb/2023	18:00	PLANNED	Requested
648	RQ120098	OCC_203	cpcc1_sd	BAY	421 MAIN BAY - 400 KV FATEHGARH_III(PG)- FATEHGARH POOLING(FBTL) (FBTL) CKT-1 (POWERGRID) AT 400 KV FATEHGARH_III(PG)	POWERGR	D	FOR AMP WORK	01/Feb/2023	08:00	02/Feb/2023	18:00	PLANNED	Requested
649	RQ119962	OCC_203	cpcc1_sd	BAY	426 TIE BAY - 400KV MEERUT(PG)- MANDOLA(PG) (PL) CKT-4 AND FUTURE AT MANDOLA(PG)	POWERGR	C	ABB BREAKER OVERHAULLING	01/Feb/2023	08:00	07/Feb/2023	18:00	PLANNED	Requested
650	RQ119946	OCC_203	cpcc1_sd	BAY	407 MAIN BAY - 400KV AGRA-SIKAR (PG) CKT-2 AT SIKAR(PG)	POWERGR	C	Overhauling of Circuit Breaker	01/Feb/2023	08:00	04/Feb/2023	18:00	PLANNED	Requested
651	RQ118951	OCC_203	stuup_sd	BAY	407 MAIN BAY - 400 KV GR.NOIDA_2(UPC)- SIKANDRABAD (UP) CKT-2 AT GR.NOIDA_2(UPC)	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Tie bay)	24/Feb/2023	09:00	24/Feb/2023	13:00	PLANNED	Requested
652	RQ119251	OCC_203	stuup_sd	BAY	401 MAIN BAY - 400KV UNNAO-PANKI (UP) CKT-1 AT PANKI(UP)	UPPTCL	D	* S/D required for bay tightening work.	21/Feb/2023	10:00	21/Feb/2023	17:00	PLANNED	Requested
653	RQ119232	OCC_203	stuup_sd	BAY	402 TRANSFER BUS BAY - 400KV BUS 3 AT SULTANPUR(UP)	UPPTCL	C	* for erection of Jack bus for additional 315MVA ICT	13/Feb/2023	10:00	18/Feb/2023	18:00	PLANNED	Requested
654	RQ118965	OCC_203	stuup_sd	BAY	412 TIE BAY - 400KV BARA(UP)-MEJA TPS(MUN) (UP) CKT-2 AND FUTURE AT BARA(UP)	UPPTCL	D	For Busbar Stability Test	10/Feb/2023	08:00	10/Feb/2023	20:00	PLANNED	Requested
655	RQ119158	OCC_203	stuup_sd	BAY	401 MAIN BAY - 400KV DABRI(NT)-GR.NOIDA(UPC) (PG) CKT-1 AT GR.NOIDA(UPC)	UPPTCL	D	* SHUTDOWN OF 400KV DADARI BAY AT 400KV S/5 GR. NOIDA	08/Feb/2023	11:00	08/Feb/2023	15:00	PLANNED	Requested
656	RQ119253	OCC_203	stuup_sd	BAY	401 MAIN BAY - 400KV UNNAO-LUCKNOW (UP) CKT-1 AT UNNAO(UP)	UPPTCL	C	Overhauling and Servicing of 400 KV Circuit Break and line shall remain charged	06/Feb/2023	09:00	07/Feb/2023	18:00	PLANNED	Requested

657	RQ119720	OCC_203	slcdrs_sd	BAY	409 MAIN BAY - 63 MVAR BUS REACTOR NO 2 AT 400 KV KAWAI SCTPS(APR)	APRL	C	Circuit Breaker Overhauling	24/Feb/2023	08:00	27/Feb/2023	18:00	PLANNED	Requested
658	RQ120027	OCC_203	cpcc1_sd	BAY	417 TIE BAY - 400KV ROORKEE(PG)- KASHIPUR(LK) (PG) CKT-1 AND 400KV BAREILLY(PG)- KASHIPUR(LK) (PG) CKT-1 AT KASHIPUR(LK)	PTCUL	D	FOR AMP WORK	23/Feb/2023	08:00	23/Feb/2023	18:00	PLANNED	Requested
659	RQ120026	OCC_203	cpcc1_sd	BAY	414 TIE BAY - 400KV ROORKEE(PG)- KASHIPUR(LK) (PG) CKT-2 AND 400KV BAREILLY(PG)- KASHIPUR(LK) (PG) CKT-2 AT KASHIPUR(LK)	PTCUL	D	FOR AMP WORK	10/Feb/2023	08:00	10/Feb/2023	18:00	PLANNED	Requested
660	RQ119721	OCC_203	slcdrs_sd	BAY	414 TIE BAY - 400KV CHHABRA(RVUN)- KAWAI SCTPS(APR) (RS) CKT-1 AND FUTURE AT KAWAI SCTPS(APR)	APL	C	Circuit Breaker Overhauling	21/Feb/2023	08:00	23/Feb/2023	18:00	PLANNED	Requested
661	RQ119838	OCC_203	tbmb_sd	BAY	X2 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT PANIPAT(BB) (BBMB)	BBMB	D	Yearly Mtc.	17/Feb/2023	08:00	17/Feb/2023	18:00	PLANNED	Requested
662	RQ119836	OCC_203	tbmb_sd	BAY	401 MAIN BAY - 400KV PANCHKULA(PG)- PANIPAT(BB) (BB) CKT-1 AT PANIPAT(BB)	BBMB	D	Yearly Mtc.	15/Feb/2023	08:00	15/Feb/2023	18:00	PLANNED	Requested
663	RQ119816	OCC_203	slcdrs_sd	BAY	952 T TIE BAY - 400 KV JODHPUR- KANKANI (RS) CKT-2 (RRVPL) AND 400KV BUS 2 AT JODHPUR(RS) AT 400 KV JODHPUR(RS) (RRVPL)	RRVPL	D	Quarterly Maintenance	17/Feb/2023	08:00	17/Feb/2023	18:00	PLANNED	Requested
664	RQ119703	OCC_203	slcdrs_sd	BAY	411-52 D MAIN BAY - 400KV BUS 2 AT ANTA(RS) AND FUTURE AT 400 KV ANTA(RS)	RRVPL	D	HALF YEARLY MAINTENANCE of 400 KV Anta - Kawai Spare	16/Feb/2023	08:00	16/Feb/2023	18:00	PLANNED	Requested
665	RQ119704	OCC_203	slcdrs_sd	BAY	411-52 T TIE BAY - 765/400 KV 1500 MVA ICT 3 AT ANTA(RS) AND FUTURE AT 400 KV ANTA(RS)	RRVPL	D	HALF YEARLY MAINTENANCE of Tie bay of 765/400 KV 1500 MVA ICT 3 and 400KV Anta - Kawai Spare bay at Anta	16/Feb/2023	08:00	16/Feb/2023	18:00	PLANNED	Requested
666	RQ119817	OCC_203	slcdrs_sd	BAY	405 TIE BAY - 400/220KV 315 MVA ICT 2 AT JODHPUR(RS) AND 400KV BHADLA(RS)- JODHPUR(RS) (UNDEF) CKT-1	RRVPL	D	Quarterly Maintenance	14/Feb/2023	09:00	14/Feb/2023	18:00	PLANNED	Requested
667	RQ119976	OCC_203	cpcc1_sd	BAY	423 MAIN BAY - 400KV BIKANER(RS)- SIKAR(PG) (RS) CKT- 1 AT BIKANER(RS)	RRVPL	D	765/400KV ICT3 COMMISSIONING WORK	13/Feb/2023	08:00	18/Feb/2023	18:00	PLANNED	Requested
668	RQ119819	OCC_203	slcdrs_sd	BAY	406 MAIN BAY - 400/220KV 315 MVA ICT 2 AT JODHPUR(RS)	RRVPL	D	FOR Quarterly maintenance	10/Feb/2023	09:00	10/Feb/2023	18:00	PLANNED	Requested
669	RQ119820	OCC_203	slcdrs_sd	BAY	403 MAIN BAY - 400/220KV 315 MVA ICT 1 AT JODHPUR(RS)	RRVPL	D	Quarterly Maintenance	06/Feb/2023	09:00	06/Feb/2023	18:00	PLANNED	Requested
670	RQ119818	OCC_203	slcdrs_sd	BAY	40452T TIE BAY - 400/220 KV 315 MVA ICT 1 AT JODHPUR(RS) (RRVPL) AND 400 KV JODHPUR- KANKANI (RS) CKT-1 AT 400 KV JODHPUR(RS) (RRVPL)	RRVPL	D	FOR Quarterly maintenance	03/Feb/2023	09:00	03/Feb/2023	18:00	PLANNED	Requested
671	RQ119177	OCC_203	slcdps_sd	BAY	406 MAIN BAY - 400KV MUKTSAR- MAKHU (PS) CKT-2 AT MUKTSAR(PS)	PSCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	17/Feb/2023	08:00	17/Feb/2023	18:00	PLANNED	Requested
672	RQ119173	OCC_203	slcdps_sd	BAY	421 MAIN BAY MAIN BAY - 400/220 KV 500 MVA ICT 3 AT MAKHU(PS) (PSCL)	PSCL	D	Cleaning of bay 421 CB & CT porcelain and recording of IR Values of CB,CT	14/Feb/2023	08:00	14/Feb/2023	18:00	PLANNED	Requested
673	RQ119178	OCC_203	slcdps_sd	BAY	404 MAIN BAY - 400KV TALWANDI SABOO(PG)- MUKTSAR(PS) (PS) CKT-2 AT MUKTSAR(PS)	PSCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	13/Feb/2023	08:00	13/Feb/2023	18:00	PLANNED	Requested
674	RQ119176	OCC_203	slcdps_sd	BAY	415 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(PS)	PSCL	D	Cleaning of bay 415 CB & CT porcelain and recording of IR Values of CB,CT	09/Feb/2023	08:00	09/Feb/2023	18:00	PLANNED	Requested
675	RQ119175	OCC_203	slcdps_sd	BAY	412 MAIN BAY - 400/220KV 315 MVA ICT 2 AT MAKHU(PS)	PSCL	D	Cleaning of bay 412 CB & CT porcelain and recording of IR Values of CB,CT	07/Feb/2023	08:00	07/Feb/2023	18:00	PLANNED	Requested
676	RQ119174	OCC_203	slcdps_sd	BAY	409 MAIN BAY - 400/220KV 315 MVA ICT 1 AT MAKHU(PS)	PSCL	D	Cleaning of bay 409 CB & CT porcelain and recording of IR Values of CB,CT	02/Feb/2023	08:00	02/Feb/2023	18:00	PLANNED	Requested

677	RQ119965	OCC_203	cpcc1_sd	BAY	411 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL) AND FUTURE AT 400 KV KHETRI (PKTSL) (PKTSL)	PKTSL	C	Bay extension work under PBTSL (Shutdown requested by KECC)-Augmentation work of CRP	13/Feb/2023	08:00	25/Feb/2023	18:00		PLANNED	Requested
678	RQ119443	OCC_203	slidchp_sd	BAY	409 MAIN BAY - 400 KV GUMMA (HP)- PANCHKULA(PG) (PG) CKT-1 (HPPTCL) AT 400 KV GUMMA (HP)	HPPTCL	C	Jumpering work of ckt-1 at additional gantry	06/Feb/2023	09:00	07/Feb/2023	18:00	400 KV line ckt -1 is charged only upto additional gantry at gumma substation and would be under shutdown for the period	PLANNED	Requested
679	RQ119439	OCC_203	slidchp_sd	BAY	408 TIE BAY - 400 KV NATHPA JHAKRI(SJ)-GUMMA (HP) (PG) CKT-1 (HPPTCL) AND 400 KV GUMMA (HP)- PANCHKULA(PG) (PG) CKT-1 AT 400 KV GUMMA (HP) (HPPTCL)	HPPTCL	C	Jumpering work of ckt-1 at additional gantry	06/Feb/2023	09:00	07/Feb/2023	18:00	400 KV line ckt -1 is charged only upto additional gantry at gumma substation and would be under shutdown for the period	PLANNED	Requested
680	RQ119438	OCC_203	slidchp_sd	BAY	407 MAIN BAY - 400 KV NATHPA JHAKRI(SJ)-GUMMA (HP) (PG) CKT-1 (HPPTCL) AT 400 KV GUMMA (HP)	HPPTCL	C	The Jumpering work of ckt-1 at additional gantry	06/Feb/2023	09:00	07/Feb/2023	18:00	400 KV line ckt -1 is charged only upto additional gantry at gumma substation and would be under shutdown for the period	PLANNED	Requested
681	RQ119002	OCC_203	slidchp_sd	BAY	410 MAIN BAY - 400 KV KALA AMB(PKTL)- WANGTO_GIS(HP) (HPPTCL) CKT-1 (JPL)	JPL	D	Replacement of M3 module and programming of the RPH3 Relay	01/Feb/2023	09:00	03/Feb/2023	17:00	Line 1 will remain in service through Tie bay	PLANNED	Requested
682	RQ119167	OCC_203	slidcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MUKTSAR(P/S)	PSLCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	28/Feb/2023	08:00	28/Feb/2023	18:00		PLANNED	Requested
683	RQ119166	OCC_203	slidcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAKHU(P/S)	PSLCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes, BMK, CTR Panel and C&R Panels	14/Feb/2023	08:00	14/Feb/2023	18:00		PLANNED	Requested
684	RQ119171	OCC_203	slidcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NAKODAR(P/S)	PSLCL	D	Periodic Maintenance	13/Feb/2023	08:00	13/Feb/2023	18:00		PLANNED	Requested
685	RQ119168	OCC_203	slidcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MUKTSAR(P/S)	PSLCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	09/Feb/2023	08:00	09/Feb/2023	18:00		PLANNED	Requested
686	RQ119164	OCC_203	slidcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAKHU(P/S)	PSLCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes, BMK, CTR Panel and C&R Panels	07/Feb/2023	08:00	07/Feb/2023	18:00		PLANNED	Requested
687	RQ119170	OCC_203	slidcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NAKODAR(P/S)	PSLCL	D	Periodic Maintenance	06/Feb/2023	08:00	06/Feb/2023	18:00		PLANNED	Requested
688	RQ119169	OCC_203	slidcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MUKTSAR(P/S)	PSLCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	06/Feb/2023	08:00	06/Feb/2023	18:00		PLANNED	Requested
689	RQ119165	OCC_203	slidcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAKHU(P/S)	PSLCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes, BMK, CTR Panel and C&R Panels	02/Feb/2023	08:00	02/Feb/2023	18:00		PLANNED	Requested
690	RQ119221	OCC_203	slidchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT DHANODAH(HV)	HVPNL	D	To verify BI, BO & Protection signals in SAS	27/Feb/2023	09:00	27/Feb/2023	19:00		PLANNED	Requested
691	RQ119220	OCC_203	slidchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DHANODAH(HV)	HVPNL	D	To verify BI, BO & Protection signals in SAS	25/Feb/2023	09:00	25/Feb/2023	19:00		PLANNED	Requested
692	RQ119275	OCC_203	slidchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT DAULATABAD(HV)	HVPNL	D	For testing of protection relays by M&P	24/Feb/2023	10:00	24/Feb/2023	17:00		PLANNED	Requested
693	RQ119219	OCC_203	slidchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DHANODAH(HV)	HVPNL	D	To verify BI, BO & Protection signals in SAS	24/Feb/2023	09:00	24/Feb/2023	19:00		PLANNED	Requested
694	RQ119218	OCC_203	slidchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KABULPUR(HV)	HVPNL	D	For AMP work of ICT and allied equipment	23/Feb/2023	09:00	23/Feb/2023	15:00		PLANNED	Requested
695	RQ119274	OCC_203	slidchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT DAULATABAD(HV)	HVPNL	D	For testing of protection relays by M&P	22/Feb/2023	10:00	22/Feb/2023	17:00		PLANNED	Requested
696	RQ119273	OCC_203	slidchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DAULATABAD(HV)	HVPNL	D	For testing of protection relays by M&P	20/Feb/2023	10:00	20/Feb/2023	17:00		PLANNED	Requested
697	RQ119272	OCC_203	slidchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DAULATABAD(HV)	HVPNL	D	For testing of protection relays by M&P	17/Feb/2023	10:00	17/Feb/2023	17:00		PLANNED	Requested
698	RQ119668	OCC_203	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT FATEHGARH_II(PG)	POWERGR	D	For construction works and LM erection Works	26/Feb/2023	17:00	28/Feb/2023	23:00		PLANNED	Requested
699	RQ119673	OCC_203	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHGARH_III(PG)	POWERGR	D	For testing and commissioning works with TBC Bay	25/Feb/2023	17:00	27/Feb/2023	23:00		PLANNED	Requested
700	RQ119638	OCC_203	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHINMAL(PG)	POWERGR	D	FOR AMP WORK	25/Feb/2023	08:00	25/Feb/2023	18:00		PLANNED	Requested
701	RQ119856	OCC_203	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT LUDHIANA(PG)	POWERGR	D	AMP works/ Testing of protection System	24/Feb/2023	10:00	24/Feb/2023	14:00	Kindly approve.	PLANNED	Requested
702	RQ119637	OCC_203	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BHINMAL(PG)	POWERGR	D	FOR AMP WORK	23/Feb/2023	08:00	23/Feb/2023	18:00		PLANNED	Requested
703	RQ119670	OCC_203	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FATEHGARH_III(PG)	POWERGR	D	For testing and commissioning works with TBC Bay	22/Feb/2023	17:00	24/Feb/2023	23:00		PLANNED	Requested
704	RQ119645	OCC_203	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BASSI(PG)	POWERGR	C	Complete Overhauling work of ICT-01	20/Feb/2023	08:00	04/Mar/2023	18:00		PLANNED	Requested
705	RQ119669	OCC_203	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FATEHGARH_III(PG)	POWERGR	D	For testing and commissioning works with TBC Bay	19/Feb/2023	17:00	21/Feb/2023	23:00		PLANNED	Requested
706	RQ119660	OCC_203	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA(PG)	POWERGR	D	For GIB Erection	18/Feb/2023	08:00	20/Feb/2023	18:00		PLANNED	Requested
707	RQ119944	OCC_203	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SAMBA(PG)	POWERGR	D	FOR ICT-1 AMP AT SAMBA SUBSTATION	16/Feb/2023	09:00	16/Feb/2023	18:00	Kindly approve.	PLANNED	Requested

708	RQ119639	OCC_203	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SAHARANPUR(PG)	POWERGR	D	FOR AMP WORK	16/Feb/2023	08:00	16/Feb/2023	18:00		PLANNED	Requested
709	RQ119604	OCC_203	cpcc3_sd	TRANSFORMER	400/132 KV 200 MVA ICT 1 AT BALIA(PG)	POWERGR	C	200 MVA ICT Leakages arresting work. Turret/Bushing/Radiator/ Pipe Lines Gasket Replacement by Draining Complete Oil. During Shut down of ICT associated two UPPTCL lines (a)132 KV BALIA(PG)- BANSDH(UP) CKT-1, (b)132 KV BALIA(PG)-SIKANDARPUR (UP) CKT-1 are also needed	16/Feb/2023	08:00	19/Feb/2023	18:00		PLANNED	Requested
710	RQ119857	OCC_203	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT LUDHIANA(PG)	POWERGR	D	AMP works/ Testing of protection System	14/Feb/2023	10:00	14/Feb/2023	14:00	Kindly approve.	PLANNED	Requested
711	RQ119663	OCC_203	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT BHADLA(PG)	POWERGR	D	For GIB Erection, HV Test, Jumpering Work	13/Feb/2023	14:00	25/Feb/2023	23:00		PLANNED	Requested
712	RQ119855	OCC_203	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT LUDHIANA(PG)	POWERGR	D	FOR AMP WORKS	13/Feb/2023	09:00	13/Feb/2023	17:00	Kindly approve.	PLANNED	Requested
713	RQ119641	OCC_203	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GURGAON(PG)	POWERGR	D	FOR AMP WORK	13/Feb/2023	08:00	13/Feb/2023	18:00		PLANNED	Requested
714	RQ119830	OCC_203	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT AMRITSAR(PG)	POWERGR	D	FOR AMP WORKS	10/Feb/2023	10:00	10/Feb/2023	17:00	Kindly approve.	PLANNED	Requested
715	RQ119898	OCC_203	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT HAMIRPUR(PG)	POWERGR	D	AMP Works of ICT 3 and Testing of new WTI and OTI scheme	10/Feb/2023	09:00	10/Feb/2023	18:00	Kindly approve.	PLANNED	Requested
716	RQ119677	OCC_203	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KOTA(PG)	POWERGR	D	TO ATTEND THE ISSUE RELATED WITH CFT PLATE	09/Feb/2023	08:00	09/Feb/2023	20:00		PLANNED	Requested
717	RQ119829	OCC_203	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT AMRITSAR(PG)	POWERGR	D	FOR AMP WORKS	08/Feb/2023	10:00	08/Feb/2023	16:00	Kindly approve.	PLANNED	Requested
718	RQ119671	OCC_203	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT FATEHGARH_II(PG)	POWERGR	D	For construction works and LM erection Works	07/Feb/2023	17:00	17/Feb/2023	23:00		PLANNED	Requested
719	RQ119662	OCC_203	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA(PG)	POWERGR	D	For GIB Erection	07/Feb/2023	14:00	13/Feb/2023	21:00		PLANNED	Requested
720	RQ119897	OCC_203	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HAMIRPUR(PG)	POWERGR	D	AMP Works of ICT 3 and Testing of new WTI and OTI scheme	07/Feb/2023	09:00	07/Feb/2023	18:00	Kindly approve.	PLANNED	Requested
721	RQ119606	OCC_203	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHPUR(PG)	POWERGR	D	AMP works	07/Feb/2023	08:00	07/Feb/2023	18:00		PLANNED	Requested
722	RQ119682	OCC_203	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BIKANER(PG)	POWERGR	C	ICT2 TO BUS2 DROPPER CONNECTION WORK	05/Feb/2023	17:00	06/Feb/2023	03:00		PLANNED	Requested
723	RQ119674	OCC_203	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_III(PG)	POWERGR	D	For Dia completion work, LBB testing and TBC testing	05/Feb/2023	08:00	09/Feb/2023	18:00		PLANNED	Requested
724	RQ119672	OCC_203	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_III(PG)	POWERGR	D	For construction works and LM erection Works	03/Feb/2023	17:00	07/Feb/2023	23:00		PLANNED	Requested
725	RQ119651	OCC_203	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BAGPAT(PG)	POWERGR	D	For modification of PRV logic	03/Feb/2023	11:00	04/Feb/2023	12:00		PLANNED	Requested
726	RQ119896	OCC_203	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HAMIRPUR(PG)	POWERGR	D	AMP Works of ICT 3 and Testing of new WTI and OTI scheme	03/Feb/2023	09:00	03/Feb/2023	18:00	Kindly approve.	PLANNED	Requested
727	RQ119649	OCC_203	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANDOLA(PG)	POWERGR	D	FOR AMP WORK	03/Feb/2023	08:00	03/Feb/2023	18:00		PLANNED	Requested
728	RQ119644	OCC_203	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BASSI(PG)	POWERGR	D	FOR AMP WORK	03/Feb/2023	08:00	03/Feb/2023	18:00		PLANNED	Requested
729	RQ119605	OCC_203	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAINPURI(PG)	POWERGR	D	AMP works	03/Feb/2023	08:00	03/Feb/2023	18:00		PLANNED	Requested
730	RQ119997	OCC_203	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MEERUT(PG)	POWERGR	D	FOR AMP WORK	02/Feb/2023	08:00	02/Feb/2023	18:00		PLANNED	Requested
731	RQ119607	OCC_203	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SOHAWAL(PG)	POWERGR	D	S/D of ICT 1 & 2 required for shifting of New ICT-III to New Foundation	02/Feb/2023	08:00	02/Feb/2023	18:00		PLANNED	Requested
732	RQ119608	OCC_203	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SOHAWAL(PG)	POWERGR	D	S/D of ICT 1 & 2 required for shifting of New ICT-III to New Foundation	02/Feb/2023	08:00	02/Feb/2023	18:00		PLANNED	Requested
733	RQ119661	OCC_203	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA(PG)	POWERGR	D	For GIB Erection	01/Feb/2023	14:00	06/Feb/2023	21:00		PLANNED	Requested
734	RQ119845	OCC_203	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT FATEHABAD(PG)	POWERGR	D	FOR AMP WORKS	01/Feb/2023	08:00	01/Feb/2023	18:00	Kindly approve.	PLANNED	Requested
735	RQ119648	OCC_203	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAWANA(DV)	POWERGR	D	attending leakges from oltc	01/Feb/2023	08:00	02/Feb/2023	18:00		PLANNED	Requested
736	RQ118993	OCC_203	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT GR. NOIDA(UPC)	UPPTCL	D	For routine testing work.* SHUTDOWN OF 400/220KV 500MVA T/F-4 AT 400 KV S/S GR. NOIDA	25/Feb/2023	11:00	25/Feb/2023	16:00	There will be no any supply interruption due to this shut down Load of sub station will be feed through 400kv 2X315 MVA ICT-II and 1X500MVA ICT-III.	PLANNED	Requested
737	RQ118938	OCC_203	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GR.NOIDA(UPC)	UPPTCL	D	For annual maintenance & testing work of ICT	21/Feb/2023	09:00	21/Feb/2023	11:00		PLANNED	Requested
738	RQ119058	OCC_203	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT PANKI(LUP)	UPPTCL	D	* S/D Required 315 MVA ICT-1 For bay tightening and top up transformer oil.	10/Feb/2023	10:00	10/Feb/2023	17:00		PLANNED	Requested
739	RQ119877	OCC_203	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SULTANPUR(UP)	UPPTCL	D	For routine bay maintenance	09/Feb/2023	10:00	09/Feb/2023	18:00		PLANNED	Requested
740	RQ118943	OCC_203	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT HAPUR(UP)	UPPTCL	D	For Maintenance & Testing work of ICT	09/Feb/2023	09:30	09/Feb/2023	13:30		PLANNED	Requested
741	RQ118935	OCC_203	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT INDIRAPURAM(UP)	UPPTCL	D	For annual maintenance & testing work of ICT	07/Feb/2023	09:00	07/Feb/2023	13:00		PLANNED	Requested
742	RQ119878	OCC_203	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SULTANPUR(UP)	UPPTCL	D	For routine bay maintenance	06/Feb/2023	10:00	06/Feb/2023	18:00		PLANNED	Requested
743	RQ118937	OCC_203	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 1 AT NEHTAUR(UP)	UPPTCL	D	As per request of UPPTCL (STU), 132kv Bus shutdown required due to Jumpering work of new 200MVA ICT IV side bay to existing bus, for the same 200MVA ICT-1 & 200MVA ICT-2 will be complete shutdown.	06/Feb/2023	09:00	06/Feb/2023	15:00		PLANNED	Requested

744	RQ118936	OCC_203	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 2 AT NEHTAUR(UPI)	UPPTCL	D	As per request of UPPTCL (STU), 132kv Bus shutdown required due to Jumping work of new 200MVA ICT IV side bay to existing bus, for the same 200MVA ICT-1 & 200MVA ICT-2 will be complete shutdown.	06/Feb/2023	09:00	06/Feb/2023	15:00	PLANNED	Requested	
745	RQ119876	OCC_203	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 2 AT SULTANPUR(UPI)	UPPTCL	D	For routine bay maintenance	02/Feb/2023	10:00	02/Feb/2023	18:00	PLANNED	Requested	
746	RQ119472	OCC_203	slcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MUNDKA(DV)	DTL	D	Tan Delta testing of ICT 1 alongwith incomer	24/Feb/2023	08:00	24/Feb/2023	13:00	PLANNED	Requested	
747	RQ119243	OCC_203	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT AKAL(RS)	RRVPNL	D	Maintenance Work	21/Feb/2023	08:00	21/Feb/2023	18:00	PLANNED	Requested	
748	RQ119245	OCC_203	slcds_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT AKAL(RS)	RRVPNL	D	Maintenance Work	20/Feb/2023	08:00	20/Feb/2023	18:00	PLANNED	Requested	
749	RQ119241	OCC_203	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AJMER(RS)	RRVPNL	D	Half Yearly maintenance work of associated equipments of 400/220 kv, 315 MVA ICT-1 Bay to be carried out by M/s Suncity urja pvt. Ltd. Jaipur	20/Feb/2023	08:00	20/Feb/2023	18:00	PLANNED	Requested	
750	RQ119250	OCC_203	slcds_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT AKAL(RS)	RRVPNL	D	Maintenance Work	17/Feb/2023	08:00	17/Feb/2023	18:00	PLANNED	Requested	
751	RQ119242	OCC_203	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT RAJWASTRI(W)	RRVPNL	D	Planned maintenance	17/Feb/2023	08:00	17/Feb/2023	18:00	PLANNED	Requested	
752	RQ119249	OCC_203	slcds_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT AKAL(RS)	RRVPNL	D	Maintenance Work	15/Feb/2023	08:00	15/Feb/2023	18:00	PLANNED	Requested	
753	RQ119248	OCC_203	slcds_sd	TRANSFORMER	400/11 KV 80 MVA ST 1 AT KAWAI SCTPS(APR)	RRVPNL	C	Annual maintenance and testing of station transformer#1 & bay equipments.	09/Feb/2023	08:00	10/Feb/2023	18:00	PLANNED	Requested	
754	RQ119247	OCC_203	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work. & Replacement of damaged 400 KV Post Insulators.	08/Feb/2023	08:00	09/Feb/2023	18:00	PLANNED	Requested	
755	RQ119244	OCC_203	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	07/Feb/2023	08:00	07/Feb/2023	18:00	PLANNED	Requested	
756	RQ119246	OCC_203	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BIKANER(RS)	RRVPNL	D	Routine Bay Maintenance Work	03/Feb/2023	08:00	03/Feb/2023	18:00	PLANNED	Requested	
757	RQ118952	OCC_203	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HARDUAGANI (UP)	UPRVUNL	C	For commissioning of Composite Monitoring System (CMS) of ICT	11/Feb/2023	08:00	20/Feb/2023	18:00	Shutdown of this ICT is required from 20.01.2023 to 30.01.2023	PLANNED	Requested
758	RQ118954	OCC_203	stuup_sd	TRANSFORMER	400/11 KV 100 MVA ST 2 AT HARDUAGANI (UP)	UPRVUNL	C	For carrying out mechanical work of erection near Overhead conductors	02/Feb/2023	08:00	04/Feb/2023	18:00	For the safety point of view.	PLANNED	Requested
759	RQ118953	OCC_203	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HARDUAGANI (UP)	UPRVUNL	C	For commissioning of Composite Monitoring System (CMS) of ICT	01/Feb/2023	08:00	10/Feb/2023	18:00		PLANNED	Requested
760	RQ119384	OCC_203	ntpcos_sd	TRANSFORMER	220/6 KV 50 MVA ST 2 AT UNCHAHAR(NT)	NTPC	C	Isolator Replacement	07/Feb/2023	08:00	09/Feb/2023	18:00		PLANNED	Requested
761	RQ119385	OCC_203	ntpcos_sd	TRANSFORMER	220/6 KV 50 MVA ST 1 AT UNCHAHAR(NT)	NTPC	C	Isolator Replacement	02/Feb/2023	08:00	04/Feb/2023	18:00		PLANNED	Requested
762	RQ119992	OCC_203	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-RAILWAYHR(RLY) (HVPNL) CKT-1	HVPNL	D	For Stringing work at AP15/0-AP16/0 span of 220KV Abdullapur-Jagadhari Transmission line(DFCCIL Project) crossing span location no. 22 & 23 of 220KV D/C- 2 Phase - Abdullapur-Jagadhari Railway Workshop TSS Transmission Line.	28/Feb/2023	10:00	28/Feb/2023	18:00	Kindly approve.	PLANNED	Requested
763	RQ119993	OCC_203	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-RAILWAYHR(RLY) (HVPNL) CKT-2	HVPNL	D	For Stringing work at AP15/0-AP16/0 span of 220KV Abdullapur-Jagadhari Transmission line(DFCCIL Project) crossing span location no. 22 & 23 of 220KV D/C- 2 Phase - Abdullapur-Jagadhari Railway Workshop TSS Transmission Line.	28/Feb/2023	10:00	28/Feb/2023	18:00	Kindly approve.	PLANNED	Requested
764	RQ119747	OCC_203	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(HV)-PANIPAT(BB) (HVPNL) CKT-1	HVPNL	D	Yearly Mtc.	28/Feb/2023	08:00	28/Feb/2023	18:00		PLANNED	Requested
765	RQ119745	OCC_203	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI(HV)-BHIWANI(BB) (HVPNL) CKT-2	HVPNL	D	Quarterly Maintenance & Line Maintenance	24/Feb/2023	08:00	24/Feb/2023	18:00		PLANNED	Requested
766	RQ119991	OCC_203	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-RAMPUR(HV) (HVPNL) CKT-1	HVPNL	D	For Stringing work at AP5/0-AP6/0 span of 220KV Abdullapur-Jagadhari Transmission line (DFCCIL Project) crossing of 220KV Abdullapur (POWERGRID)-DCRTPP Yamanagar (HVPNL) TL & 220KV Abdullapur (POWERGRID)- Rampura Yamanagar (HVPNL) TL at location no. 86 & 87.	23/Feb/2023	10:00	23/Feb/2023	18:00	Kindly approve.	PLANNED	Requested
767	RQ119987	OCC_203	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-DCRTPPYAMUNANAGAR(HV) (HVPNL) CKT-1	HVPNL	D	For Stringing work at AP5/0-AP6/0 span of 220KV Abdullapur-Jagadhari Transmission line (DFCCIL Project) crossing of 220KV Abdullapur (POWERGRID)-DCRTPP Yamanagar (HVPNL) TL & 220KV Abdullapur (POWERGRID)- Rampura Yamanagar (HVPNL) TL at location no. 86 & 87.	23/Feb/2023	10:00	23/Feb/2023	18:00	Kindly approve.	PLANNED	Requested
768	RQ119426	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GURGAON(PG)-GURGAONSEC72(HV) (HVPNL) CKT-4	HVPNL	D	Bay Equipment AMP work	22/Feb/2023	08:00	22/Feb/2023	18:00		PLANNED	Requested
769	RQ119744	OCC_203	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI(HV)-BHIWANI(BB) (HVPNL) CKT-1	HVPNL	D	Quarterly mtc	21/Feb/2023	08:00	21/Feb/2023	18:00		PLANNED	Requested

770	RQ119425	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GURGAON(PG)-GURGAONSEC72(HV) (HVPNL) CKT-3	HVPNL	D	Bay Equipment AMP work	21/Feb/2023	08:00	21/Feb/2023	18:00			PLANNED	Requested
771	RQ119592	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-MAU(HV) (HVPNL) CKT-1	HVPNL	C	for NCRTC diversion work	20/Feb/2023	08:00	08/Mar/2023	18:00			PLANNED	Requested
772	RQ119510	OCC_203	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PALWAL(HV)-SAMAYPUR(BB) (HVPNL) CKT-2	HVPNL	D	Half Yearly Mtc..	17/Feb/2023	08:00	17/Feb/2023	18:00			PLANNED	Requested
773	RQ119509	OCC_203	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PALWAL(HV)-SAMAYPUR(BB) (HVPNL) CKT-1	HVPNL	D	Half yearly mtc	16/Feb/2023	08:00	16/Feb/2023	18:00			PLANNED	Requested
774	RQ119495	OCC_203	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMAYPUR(BB)-BADSHAHPUR(HV) (HVPNL) CKT-1	HVPNL	D	Half yearly mtc	13/Feb/2023	08:00	13/Feb/2023	18:00			PLANNED	Requested
775	RQ119914	OCC_203	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAWLI(HV)-PANCHKULA(PG) (HVPNL) CKT-2	HVPNL	D	AMP WORK of Line Equipment at Panchkula End	09/Feb/2023	09:30	09/Feb/2023	18:00	Kindly approve.		PLANNED	Requested
776	RQ119496	OCC_203	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMAYPUR(BB)-BADSHAHPUR(HV) (HVPNL) CKT-2	HVPNL	D	Half Yearly Mtc..	09/Feb/2023	08:00	09/Feb/2023	18:00			PLANNED	Requested
777	RQ119484	OCC_203	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMAYPUR(BB)-PALL(HV) (HVPNL) CKT-2	HVPNL	D	Half Yearly Mtc..	07/Feb/2023	08:00	07/Feb/2023	18:00			PLANNED	Requested
778	RQ119424	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GURGAON(PG)-GURGAONSEC72(HV) (HVPNL) CKT-2	HVPNL	D	Bay Equipment AMP work	07/Feb/2023	08:00	07/Feb/2023	18:00			PLANNED	Requested
779	RQ119423	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GURGAON(PG)-GURGAONSEC72(HV) (HVPNL) CKT-1	HVPNL	D	Bay Equipment AMP work	06/Feb/2023	08:00	06/Feb/2023	18:00			PLANNED	Requested
780	RQ119594	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-REWARI(HV) (HVPNL) CKT-2	HVPNL	C	for NCRTC diversion work	03/Feb/2023	08:00	17/Feb/2023	18:00			PLANNED	Requested
781	RQ119593	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-REWARI(HV) (HVPNL) CKT-1	HVPNL	C	for NCRTC diversion work	03/Feb/2023	08:00	17/Feb/2023	18:00			PLANNED	Requested
782	RQ119428	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GURGAON(PG)-GURGAONSEC33(HV) (HVPNL) CKT-2	HVPNL	D	Bay Equipment AMP work	03/Feb/2023	08:00	03/Feb/2023	18:00			PLANNED	Requested
783	RQ119483	OCC_203	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMAYPUR(BB)-PALL(HV) (HVPNL) CKT-1	HVPNL	D	Half yearly mtc	02/Feb/2023	08:00	02/Feb/2023	18:00			PLANNED	Requested
784	RQ119427	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GURGAON(PG)-GURGAONSEC33(HV) (HVPNL) CKT-1	HVPNL	D	Bay Equipment AMP work	02/Feb/2023	08:00	02/Feb/2023	18:00			PLANNED	Requested
785	RQ119598	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-MAU(HV) (HVPNL) CKT-1	HVPNL	D	AMP of 220kV Line Bay Equipment	01/Feb/2023	08:00	01/Feb/2023	18:00			PLANNED	Requested
786	RQ119978	OCC_203	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-2	POWERGR	D	AMP work of Line Equipment and TL work(Jumper Bolt/Nut Loose,Vibration damper Loose)	28/Feb/2023	09:00	28/Feb/2023	18:00	Kindly approve.		PLANNED	Requested
787	RQ119480	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAWAIMADHOPUR(RS) (PG) CKT-1	POWERGR	D	Additional glass disc insertion work	28/Feb/2023	08:00	28/Feb/2023	18:00			PLANNED	Requested
788	RQ119977	OCC_203	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-1	POWERGR	D	AMP work of Line Equipment and TL work(Jumper Bolt/Nut Loose,Vibration damper Loose)	27/Feb/2023	09:00	27/Feb/2023	18:00	Kindly approve.		PLANNED	Requested
789	RQ119979	OCC_203	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-UDHAMPUR(PDD) (PG) CKT-1	POWERGR	D	AMP work of Line Equipment and TL work(Jumper Bolt/Nut Loose,Vibration damper Loose)	25/Feb/2023	09:00	25/Feb/2023	18:00	Kindly approve.		PLANNED	Requested
790	RQ119980	OCC_203	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-UDHAMPUR(PDD) (PG) CKT-2	POWERGR	D	AMP work of Line Equipment and TL work(Jumper Bolt/Nut Loose,Vibration damper Loose)	25/Feb/2023	09:00	25/Feb/2023	18:00	Kindly approve.		PLANNED	Requested
791	RQ119547	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1	POWERGR	D	AMP of Line equipment and CT	25/Feb/2023	08:00	25/Feb/2023	18:00			PLANNED	Requested
792	RQ119468	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2	POWERGR	D	Additional glass disc insertion work	25/Feb/2023	08:00	25/Feb/2023	18:00			PLANNED	Requested
793	RQ119157	OCC_203	ntpcnr_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1	POWERGR	C	Bay equipment maintenance , no generation will be affected	25/Feb/2023	08:00	26/Feb/2023	18:00			PLANNED	Requested
794	RQ119563	OCC_203	sldrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LALSOTE(RS)-DAUSA(RS) (PG) CKT-1	POWERGR	D	Half yearly maintenance work	24/Feb/2023	09:00	24/Feb/2023	14:00			PLANNED	Requested
795	RQ119467	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1	POWERGR	D	Additional glass disc insertion work	24/Feb/2023	08:00	24/Feb/2023	18:00			PLANNED	Requested
796	RQ119568	OCC_203	sldrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAWAIMADHOPUR(RS) (PG) CKT-1	POWERGR	D	For Half yearly Maintenance at 220kV GSS SWM	24/Feb/2023	08:00	24/Feb/2023	18:00			PLANNED	Requested
797	RQ119560	OCC_203	sldrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAWAIMADHOPUR(RS)-DAUSA(RS) (PG) CKT-1	POWERGR	D	For Half yearly Maintenance at both end	23/Feb/2023	08:00	23/Feb/2023	18:00			PLANNED	Requested
798	RQ119895	OCC_203	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-HAMIRPUR(HV) (PG) CKT-2	POWERGR	D	FOR AMP WORKS	22/Feb/2023	10:00	22/Feb/2023	17:00	Kindly approve.		PLANNED	Requested
799	RQ119894	OCC_203	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-HAMIRPUR(HV) (PG) CKT-1	POWERGR	D	FOR AMP WORKS	21/Feb/2023	10:00	21/Feb/2023	17:00	Kindly approve.		PLANNED	Requested
800	RQ119665	OCC_203	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LINCHEHAR(NT)-RAEBAREILLY(PG) (PG) CKT-3	POWERGR	C	Transmission Line Diversion work due to construction of Ganga Expressway	20/Feb/2023	08:00	28/Feb/2023	18:00			PLANNED	Requested

801	RQ119570	OCC_203	sldrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-2	POWERGR	D	Half yearly maintenance work	17/Feb/2023	09:00	17/Feb/2023	14:00		PLANNED	Requested
802	RQ119478	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2	POWERGR	D	Additional glass disc insertion work	17/Feb/2023	08:00	17/Feb/2023	18:00		PLANNED	Requested
803	RQ119893	OCC_203	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRIAN(HP) (PG) CKT-2	POWERGR	D	FOR AMP WORKS	16/Feb/2023	10:00	16/Feb/2023	17:00	Kindly approve.	PLANNED	Requested
804	RQ119569	OCC_203	sldrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-1	POWERGR	D	Half yearly maintenance work	16/Feb/2023	09:00	16/Feb/2023	14:00		PLANNED	Requested
805	RQ120016	OCC_203	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-KANPURNABASTA(UP) (PG) CKT-1	POWERGR	D	AMP works	16/Feb/2023	08:00	16/Feb/2023	18:00		PLANNED	Requested
806	RQ119558	OCC_203	sldrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1	POWERGR	D	General Maintenance & Tree trimming Work	16/Feb/2023	08:00	16/Feb/2023	18:00		PLANNED	Requested
807	RQ119477	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1	POWERGR	D	Additional glass disc insertion work	16/Feb/2023	08:00	16/Feb/2023	18:00		PLANNED	Requested
808	RQ119892	OCC_203	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRIAN(HP) (PG) CKT-1	POWERGR	D	FOR AMP WORKS	15/Feb/2023	10:00	15/Feb/2023	17:00	Kindly approve.	PLANNED	Requested
809	RQ119396	OCC_203	nhpcc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-SITAGANI(PG) (PG) CKT-1	POWERGR	C	Shutdown is required for carrying out the condition monitoring test on HV equipment at Switchyard and Power Station by M/s CPRI.	15/Feb/2023	08:00	16/Feb/2023	19:00		PLANNED	Requested
810	RQ119479	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1	POWERGR	D	Additional glass disc insertion work	13/Feb/2023	08:00	13/Feb/2023	18:00		PLANNED	Requested
811	RQ119395	OCC_203	nhpcc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-CBGANI(UP) (PG) CKT-1	POWERGR	C	Shutdown is required for carrying out the condition monitoring test on HV equipments at Switchyard and Power Station by M/s CPRI.	13/Feb/2023	08:00	14/Feb/2023	19:00		PLANNED	Requested
812	RQ119515	OCC_203	sldcj_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-JAMMU(PDD) (PG) CKT-1	POWERGR	D	Preventive Maintenance and periodic testing of vital grid equipments	12/Feb/2023	10:00	12/Feb/2023	16:00	50-80 Mw load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 220-250 MW load shall be affected.	PLANNED	Requested
813	RQ119512	OCC_203	sldcj_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-2	POWERGR	D	Preventive Maintenance and periodic testing of vital grid equipments	12/Feb/2023	10:00	12/Feb/2023	16:00	50-80 Mw load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 220-250 MW load shall be affected.	PLANNED	Requested
814	RQ119511	OCC_203	sldcj_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-1	POWERGR	D	Preventive Maintenance and periodic testing of vital grid equipments	12/Feb/2023	10:00	12/Feb/2023	16:00	50-80 Mw load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 220-250 MW load shall be affected.	PLANNED	Requested
815	RQ119469	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1	POWERGR	D	Additional glass disc insertion work	11/Feb/2023	08:00	11/Feb/2023	18:00		PLANNED	Requested
816	RQ119848	OCC_203	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIKASUL(NH)-PONG(BB) (PG) CKT-1	POWERGR	D	IR MEASUREMENT OF LA	10/Feb/2023	10:00	10/Feb/2023	14:00	Kindly approve.	PLANNED	Requested
817	RQ119359	OCC_203	sldrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV INDIRA NAGAR(RS)-HEERAPURA(RS) (PG) CKT-1	POWERGR	D	Quarterly maintenance of Bay Equipment	10/Feb/2023	08:00	10/Feb/2023	18:00		PLANNED	Requested
818	RQ119360	OCC_203	sldrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-INDIRA NAGAR(RS) (PG) CKT-1	POWERGR	D	Quarterly maintenance of Bay Equipment	08/Feb/2023	08:00	08/Feb/2023	18:00		PLANNED	Requested
819	RQ119822	OCC_203	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PS)-DASUYA(PS) (PG) CKT-2	POWERGR	D	FOR AMP WORKS OF LINE AND BAY EQUIPMENTS	06/Feb/2023	10:00	06/Feb/2023	16:00	Kindly approve.	PLANNED	Requested
820	RQ119825	OCC_203	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-2	POWERGR	D	FOR AMP WORKS OF LINE AND BAY EQUIPMENTS	03/Feb/2023	10:00	03/Feb/2023	17:00	Kindly approve.	PLANNED	Requested
821	RQ120012	OCC_203	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-MAINPURI(UP) (PG) CKT-1	POWERGR	D	AMP works	03/Feb/2023	08:00	03/Feb/2023	18:00		PLANNED	Requested
822	RQ119470	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1	POWERGR	D	Additional glass disc insertion work	03/Feb/2023	08:00	03/Feb/2023	18:00		PLANNED	Requested
823	RQ119824	OCC_203	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-1	POWERGR	D	FOR AMP WORKS OF LINE AND BAY EQUIPMENTS	02/Feb/2023	10:00	02/Feb/2023	17:00	Kindly approve.	PLANNED	Requested
824	RQ119205	OCC_203	sldeps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-BADNI KALAN(PS) (PSTCL) CKT-1	PSTCL	D	For Jumper tightening and tree cutting From Tower No. 60 to 80	28/Feb/2023	08:00	28/Feb/2023	18:00		PLANNED	Requested
825	RQ119864	OCC_203	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PS) (PSTCL) CKT-1	PSTCL	D	FOR AMP WORKS	26/Feb/2023	09:00	26/Feb/2023	18:00	Kindly approve.	PLANNED	Requested
826	RQ119204	OCC_203	sldeps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-2	PSTCL	D	Checking of Jumper, suspension clamp and Damper. Tree cutting and disc cleaning	24/Feb/2023	08:00	24/Feb/2023	18:00		PLANNED	Requested
827	RQ119863	OCC_203	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-LALTOKALAN(PS) (PSTCL) CKT-2	PSTCL	D	AMP of Line equipments	23/Feb/2023	09:00	23/Feb/2023	18:00	Kindly approve.	PLANNED	Requested
828	RQ119865	OCC_203	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PS) (PSTCL) CKT-2	PSTCL	D	FOR AMP WORKS	21/Feb/2023	09:00	21/Feb/2023	18:00	Kindly approve.	PLANNED	Requested

829	RQ119203	OCC_203	sldeps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(P5) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	20/Feb/2023	08:00	20/Feb/2023	18:00		Supply of ICT -1 of 400/220 KV Power Grid Malerkotla Will effect due to this shutdown	PLANNED	Requested
830	RQ119208	OCC_203	sldeps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MALEKOTLA(P5)-MALEKOTLA(PG) (PSTCL) CKT-1	PSTCL	D	Jumper Checking /Tightening of Dead End towers and tree trimming etc.	14/Feb/2023	08:00	14/Feb/2023	18:00			PLANNED	Requested
831	RQ119202	OCC_203	sldeps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(P5) (PS) CKT-2	PSTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 100 to 105	09/Feb/2023	08:00	09/Feb/2023	18:00			PLANNED	Requested
832	RQ119488	OCC_203	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(P5) (PS) CKT-1	PSTCL	D	Yearly mtc. & attending hot point	06/Feb/2023	08:00	07/Feb/2023	18:00			PLANNED	Requested
833	RQ119201	OCC_203	sldeps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(P5) (PS) CKT-1	PSTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 100 to 105	06/Feb/2023	08:00	06/Feb/2023	18:00			PLANNED	Requested
834	RQ119485	OCC_203	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(P5) (PS) CKT-2	PSTCL	D	Yearly Mtc.	02/Feb/2023	08:00	03/Feb/2023	18:00			PLANNED	Requested
835	RQ119749	OCC_203	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-CHARKHI DADRI (BB) CKT-1	BBMB	D	Yearly Mtc.	25/Feb/2023	08:00	25/Feb/2023	18:00			PLANNED	Requested
836	RQ119867	OCC_203	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-1	BBMB	D	Quarterly mtc	25/Feb/2023	08:00	25/Feb/2023	18:00			PLANNED	Requested
837	RQ119742	OCC_203	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_L-GANGUWAL (BB) CKT-2	BBMB	D	Yearly Mtc.	23/Feb/2023	08:00	24/Feb/2023	18:00			PLANNED	Requested
838	RQ119741	OCC_203	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-2	BBMB	C	for overhauling of 245 KV isolator no. 249	20/Feb/2023	08:00	23/Feb/2023	18:00			PLANNED	Requested
839	RQ119736	OCC_203	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-DHULKOTE (BB) CKT-1	BBMB	D	Quarterly mtc	16/Feb/2023	08:00	16/Feb/2023	18:00			PLANNED	Requested
840	RQ119508	OCC_203	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-HISSAR (BB) CKT-2	BBMB	D	Quarterly mtc	16/Feb/2023	08:00	16/Feb/2023	18:00			PLANNED	Requested
841	RQ119209	OCC_203	sldeps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(P5) (BBMB) CKT-1	BBMB	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	15/Feb/2023	08:00	15/Feb/2023	18:00			PLANNED	Requested
842	RQ119985	OCC_203	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAGADHARI-KURUKSHETRA (BB) CKT-1	BBMB	D	For Stringing work at AP12/0-AP13/0 span of 220KV Abdullapur-Jagadhari Transmission line (DFCCIL Project) crossing of 220KV S/C Jagadhari- Kurukshetra BBMB line at location no.16 & 17.	14/Feb/2023	10:00	14/Feb/2023	18:00	Kindly approve.	PLANNED	Requested	
843	RQ119506	OCC_203	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_L-GANGUWAL (BB) CKT-1	BBMB	D	Quarterly mtc and annual mtc at Bhakra End	13/Feb/2023	08:00	14/Feb/2023	18:00			PLANNED	Requested
844	RQ119505	OCC_203	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-1	BBMB	C	Overhauling of 245 KV Bus Isolator no. 243	13/Feb/2023	08:00	16/Feb/2023	18:00			PLANNED	Requested
845	RQ119497	OCC_203	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR-GANGUWAL (BB) CKT-1	BBMB	D	Half Yearly maintenance works & Cleaning of Post Insulators & quarterly maintenance at Ganguwal end.	10/Feb/2023	08:00	11/Feb/2023	18:00			PLANNED	Requested
846	RQ119498	OCC_203	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR-GANGUWAL (BB) CKT-2	BBMB	D	Quarterly mtc. and line mtc	09/Feb/2023	08:00	09/Feb/2023	18:00			PLANNED	Requested
847	RQ119502	OCC_203	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-1	BBMB	D	Annual mtc. and to attend hot point on 220 KV Bhakra-Jamalpur Ckt-1	09/Feb/2023	08:00	10/Feb/2023	18:00			PLANNED	Requested
848	RQ119492	OCC_203	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-1	BBMB	D	providing of anti bird nest device	08/Feb/2023	08:00	08/Feb/2023	18:00			PLANNED	Requested
849	RQ119475	OCC_203	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DELHI RR(BB)-NARELA(DV) (BBMB) CKT-2	BBMB	D	Yearly Mtc.	07/Feb/2023	08:00	07/Feb/2023	18:00			PLANNED	Requested
850	RQ119537	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-3	BBMB	C	Stringing of 400 KV D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0	07/Feb/2023	08:00	08/Feb/2023	18:00			PLANNED	Requested
851	RQ119538	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-4	BBMB	C	Stringing of 400 KV D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0	07/Feb/2023	08:00	08/Feb/2023	18:00			PLANNED	Requested
852	RQ119535	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-1	BBMB	C	Stringing of 400 KV D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0	07/Feb/2023	08:00	08/Feb/2023	18:00			PLANNED	Requested
853	RQ119536	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-2	BBMB	C	Stringing of 400 KV D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0	07/Feb/2023	08:00	08/Feb/2023	18:00			PLANNED	Requested
854	RQ119491	OCC_203	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-1	BBMB	D	providing of anti bird nest device	07/Feb/2023	08:00	07/Feb/2023	18:00			PLANNED	Requested
855	RQ119490	OCC_203	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-2	BBMB	D	Yearly Mtc.	06/Feb/2023	08:00	07/Feb/2023	18:00			PLANNED	Requested
856	RQ119489	OCC_203	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-GANGUWAL (BB) CKT-1	BBMB	D	Yearly Mtc.	06/Feb/2023	08:00	07/Feb/2023	18:00			PLANNED	Requested
857	RQ119487	OCC_203	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-KURUKSHETRA (BB) CKT-1	BBMB	D	providing of anti bird nest device	06/Feb/2023	08:00	06/Feb/2023	18:00			PLANNED	Requested
858	RQ119481	OCC_203	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_L-GANGUWAL (BB) CKT-3	BBMB	D	Yearly Mtc.	04/Feb/2023	08:00	04/Feb/2023	18:00			PLANNED	Requested
859	RQ119486	OCC_203	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-GANGUWAL (BB) CKT-2	BBMB	D	Yearly Mtc.	02/Feb/2023	08:00	03/Feb/2023	18:00			PLANNED	Requested
860	RQ119476	OCC_203	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_L-GANGUWAL (BB) CKT-3	BBMB	D	Yearly Mtc.	01/Feb/2023	08:00	01/Feb/2023	18:00			PLANNED	Requested
861	RQ119474	OCC_203	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DELHI RR(BB)-NARELA(DV) (BBMB) CKT-1	BBMB	D	Yearly Mtc.	01/Feb/2023	08:00	01/Feb/2023	18:00			PLANNED	Requested
862	RQ120010	OCC_203	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-1	BBMB	D	NON - AUTO MODE required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS).	01/Feb/2023	07:00	28/Feb/2023	18:00	Kindly approve.	PLANNED	Requested	
863	RQ120011	OCC_203	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-2	BBMB	D	NON - AUTO MODE required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS).	01/Feb/2023	07:00	28/Feb/2023	18:00	Kindly approve.	PLANNED	Requested	

864	RQ119556	OCC_203	sldrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-SIKANDRA(UP) (PG) CKT-1	POWERGR	D	maintenance of line	24/Feb/2023	08:00	24/Feb/2023	18:00			PLANNED	Requested
865	RQ119550	OCC_203	sldrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1	POWERGR	D	maintenance of line and bay at 220KV GSS RVPN, Bharatpur	23/Feb/2023	08:00	23/Feb/2023	18:00			PLANNED	Requested
866	RQ119546	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DUNI(RS)-KOTA(PG) (RS) CKT-1	RRVPNL	D	AMP of Line equipment and CT	24/Feb/2023	08:00	24/Feb/2023	18:00			PLANNED	Requested
867	RQ119577	OCC_203	sldrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_A(NP)-SAKATPURA(RS) (RS) CKT-2	RRVPNL	D	Quarterly maintenance work and Testing of Equipment	23/Feb/2023	08:00	23/Feb/2023	18:00			PLANNED	Requested
868	RQ119545	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHILWARA(RS)-KOTA(PG) (RS) CKT-1	RRVPNL	D	AMP of Line equipment and CT	23/Feb/2023	08:00	23/Feb/2023	18:00			PLANNED	Requested
869	RQ119543	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTA(PG)-KTPS(RVUN) (RS) CKT-2	RRVPNL	D	AMP of Line equipment and CT	21/Feb/2023	08:00	21/Feb/2023	18:00			PLANNED	Requested
870	RQ119542	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTA(PG)-KTPS(RVUN) (RS) CKT-1	RRVPNL	D	AMP of Line equipment and CT	20/Feb/2023	08:00	20/Feb/2023	18:00			PLANNED	Requested
871	RQ119559	OCC_203	sldrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-SAKATPURA(RS) (RS) CKT-1	RRVPNL	D	Quarterly maintenance work and Testing of Equipment	17/Feb/2023	08:00	17/Feb/2023	18:00			PLANNED	Requested
872	RQ119576	OCC_203	sldrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_A(NP)-SAKATPURA(RS) (RS) CKT-1	RRVPNL	D	Quarterly maintenance work and Testing of Equipment	16/Feb/2023	08:00	16/Feb/2023	18:00			PLANNED	Requested
873	RQ119552	OCC_203	sldrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEBARI(RS)-RAPS_A(NP) (RS) CKT-1	RRVPNL	D	General Maintenance & Tree trimming Work	15/Feb/2023	08:00	15/Feb/2023	18:00			PLANNED	Requested
874	RQ119596	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWAD(PG)-BHIWAD(RS) (RS) CKT-2	RRVPNL	D	AMP of relay and Line Equipment	09/Feb/2023	08:00	09/Feb/2023	18:00			PLANNED	Requested
875	RQ119567	OCC_203	sldrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAKATPURA(RS) (RS) CKT-1	RRVPNL	D	Quarterly maintenance work and Testing of Equipment	09/Feb/2023	08:00	09/Feb/2023	18:00			PLANNED	Requested
876	RQ119595	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWAD(PG)-BHIWAD(RS) (RS) CKT-1	RRVPNL	D	AMP of relay and Line Equipment	08/Feb/2023	08:00	08/Feb/2023	18:00			PLANNED	Requested
877	RQ119445	OCC_203	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GAZIPUR(DTL)-NOIDA SEC2(UP) (UP) CKT-1	UPPTCL	D	Tan Delta, testing of Equipments as per PMS at 220KV Sub Station Gazipur, DTL	23/Feb/2023	09:30	23/Feb/2023	13:30			PLANNED	Requested
878	RQ119444	OCC_203	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GAZIPUR(DTL)-SHAHIBABAD(UP) (UP) CKT-2	UPPTCL	D	Tan Delta, testing of Equipments as per PMS at 220KV Sub Station Gazipur, DTL	22/Feb/2023	13:30	22/Feb/2023	17:30			PLANNED	Requested
879	RQ119446	OCC_203	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GAZIPUR(DTL)-NOIDA SEC6(UP) (UP) CKT-1	UPPTCL	D	Tan Delta, testing of Equipments as per PMS at 220KV Sub Station Gazipur, DTL	22/Feb/2023	09:30	22/Feb/2023	13:30			PLANNED	Requested
880	RQ119612	OCC_203	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-SHAMSHABAD(UP) (UP) CKT-1	UPPTCL	D	Relay firmware upgradation and Testing work	21/Feb/2023	09:00	21/Feb/2023	18:00			PLANNED	Requested
881	RQ120018	OCC_203	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-SIKANDRA(UP) (UP) CKT-1	UPPTCL	D	AMP works	18/Feb/2023	08:00	18/Feb/2023	18:00			PLANNED	Requested
882	RQ119765	OCC_203	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-AYODHYA (UP) (UP) CKT-1	UPPTCL	C	To facilitate tower rectification work of 400 KV D/C Lucknow-Sohawal Line at Loc no.07	17/Feb/2023	08:00	19/Feb/2023	18:00			PLANNED	Requested
883	RQ119768	OCC_203	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NEW TANDA (UP)-SOHAWAL(PG) (UP) CKT-1	UPPTCL	C	To facilitate tower rectification work of 400 KV D/C Lucknow-Sohawal Line at Loc no.07	17/Feb/2023	08:00	19/Feb/2023	18:00			PLANNED	Requested
884	RQ119767	OCC_203	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-GONDA(UP) (UP) CKT-1	UPPTCL	C	To facilitate tower rectification work of 400 KV D/C Lucknow-Sohawal Line at Loc no.07	17/Feb/2023	08:00	19/Feb/2023	18:00			PLANNED	Requested
885	RQ119766	OCC_203	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-BAHRAICHI(UP) (UP) CKT-2	UPPTCL	C	To facilitate tower rectification work of 400 KV D/C Lucknow-Sohawal Line at Loc no.07	17/Feb/2023	08:00	19/Feb/2023	18:00			PLANNED	Requested
886	RQ119524	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-BAGHPAT(UP) (UP) CKT-2	UPPTCL	D	Bay AMP Works	10/Feb/2023	08:00	10/Feb/2023	18:00			PLANNED	Requested
887	RQ119523	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-BAGHPAT(UP) (UP) CKT-1	UPPTCL	D	Bay AMP Works	09/Feb/2023	08:00	09/Feb/2023	18:00			PLANNED	Requested
888	RQ119611	OCC_203	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-TUNDLA (UP) (UP) CKT-1	UPPTCL	D	AMP of Line bay equipments	08/Feb/2023	09:00	08/Feb/2023	18:00			PLANNED	Requested
889	RQ119522	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-BAROT(UP) (UP) CKT-2	UPPTCL	D	Bay AMP Works	08/Feb/2023	08:00	08/Feb/2023	18:00			PLANNED	Requested
890	RQ119521	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-BAROT(UP) (UP) CKT-1	UPPTCL	D	Bay AMP Works	07/Feb/2023	08:00	07/Feb/2023	18:00			PLANNED	Requested
891	RQ119664	OCC_203	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MAINPURI(PG)-NEEBKARORI(UP) (UP) CKT-2	UPPTCL	D	AMP work	06/Feb/2023	08:00	06/Feb/2023	18:00			PLANNED	Requested
892	RQ119520	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-MANDOLA VIHAR(UP) (UP) CKT-1	UPPTCL	D	Bay AMP Works	06/Feb/2023	08:00	06/Feb/2023	18:00			PLANNED	Requested
893	RQ119061	OCC_203	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-RAEBAREILY(PG) (UP) CKT-2	UPPTCL	C	* Shutdown for diversion of 220KV Raebareilly(PGCL)-Unchahar(NTPC)-II line for Ganga expressway	06/Feb/2023	08:00	09/Feb/2023	18:00			PLANNED	Requested
894	RQ119656	OCC_203	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MAINPURI(PG)-FARRUKHABAD (UP) (UP) CKT-1	UPPTCL	D	AMP work	04/Feb/2023	08:00	04/Feb/2023	18:00			PLANNED	Requested
895	RQ119770	OCC_203	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SHAJAHANPUR(PG)-SITAPUR (UP) (UP) CKT-1	UPPTCL	D	AMP of Line bay equipment.	01/Feb/2023	09:00	01/Feb/2023	18:00			PLANNED	Requested

896	RQ118911	OCC_203	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220KV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	20/Feb/2023	10:00	25/Feb/2023	16:00	Shutdown required on daily basis from 10:00 to 16:00 hrs . Power of Phozal HPPTCL & ADHPL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP) (ADHPL) Ckt-1 & 220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1.	PLANNED	Requested
897	RQ118910	OCC_203	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220KV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	13/Feb/2023	10:00	17/Feb/2023	16:00	Shutdown required on daily basis from 10:00 to 16:00 hrs . Power of Phozal HPPTCL & ADHPL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP) (ADHPL) Ckt-1 & 220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1.	PLANNED	Requested
898	RQ118909	OCC_203	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220KV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	06/Feb/2023	10:00	11/Feb/2023	16:00	Shutdown required on daily basis from 10:00 to 16:00 hrs . Power of Phozal HPPTCL & ADHPL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP) (ADHPL) Ckt-1 & 220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1.	PLANNED	Requested
899	RQ118908	OCC_203	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220KV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	01/Feb/2023	10:00	04/Feb/2023	16:00	Shutdown required on daily basis from 10:00 to 16:00 hrs . Power of Phozal HPPTCL & ADHPL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP) (ADHPL) Ckt-1 & 220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1.	PLANNED	Requested
900	RQ120007	OCC_203	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/Feb/2023	07:00	28/Feb/2023	18:00	Kindly approve.	PLANNED	Requested
901	RQ120005	OCC_203	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/Feb/2023	07:00	28/Feb/2023	18:00	Kindly approve.	PLANNED	Requested
902	RQ120004	OCC_203	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1	ADHPL	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/Feb/2023	07:00	28/Feb/2023	18:00	Kindly approve.	PLANNED	Requested
903	RQ120034	OCC_203	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Requirement of shutdown (Aviation Globules removal work)	01/Feb/2023	07:00	15/Feb/2023	18:00	Kindly approve.	PLANNED	Requested
904	RQ120032	OCC_203	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Requirement of shutdown (Aviation Globules removal work)	01/Feb/2023	07:00	15/Feb/2023	18:00	Kindly approve.	PLANNED	Requested
905	RQ120031	OCC_203	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1	ADHPL	D	Requirement of shutdown (Aviation Globules removal work)	01/Feb/2023	07:00	15/Feb/2023	18:00	Kindly approve.	PLANNED	Requested
906	RQ120013	OCC_203	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-KIDWAI NAGAR KANPUR (UP) (PG) CKT-1	POWERGR	D	AMP works	17/Feb/2023	08:00	17/Feb/2023	18:00		PLANNED	Requested
907	RQ119060	OCC_203	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (RGI) CKT-1	POWERGR	C	* Shutdown for diversion of 220KV Raebareil(PGCLL)-Unchahar(NTPC)-I line for Ganga expressway	01/Feb/2023	08:00	04/Feb/2023	18:00		PLANNED	Requested
908	RQ119582	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SUNBRIGHT SL_FGARH_PG (RSBPL)-FATEHGARH_II(PG) (RENEW SUN BRIGHT (RSBPL) CKT-1	RENEW SU	D	For testing and commissioning works with TBC Bay & LM Erection Works	07/Feb/2023	17:00	17/Feb/2023	23:00		PLANNED	Requested
909	RQ119585	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-RENEW_JHARKHAN D 3 SL_FGARH_PG (RSEI3PL) (RSEI3PL) CKT-1	RSEI3PL	D	For testing and commissioning works with TBC Bay & LM Erection Works	07/Feb/2023	17:00	17/Feb/2023	23:00		PLANNED	Requested
910	RQ119586	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-RENEW SUNWAVE SL_FGRAH_PG (RSWPL) (RENEW SUN WAVE (RSWPL)) CKT-1	RENEW SU	D	For testing and commissioning works with TBC Bay & LM Erection Works	07/Feb/2023	17:00	17/Feb/2023	23:00		PLANNED	Requested
911	RQ119457	OCC_203	sldecv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-3	DTL	D	(1)Electrical clearance of a premises is to be measured as per instruction of secretary CGRF for BSES Yamuna Power Ltd.	07/Feb/2023	09:30	07/Feb/2023	14:00		PLANNED	Requested
912	RQ119701	OCC_203	sldecv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-2	DTL	D	PMS activities	04/Feb/2023	09:00	04/Feb/2023	17:00		PLANNED	Requested
913	RQ119456	OCC_203	sldecv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-2	DTL	D	(1)Electrical clearance of a premises is to be measured as per instruction of secretary CGRF for BSES Yamuna Power Ltd.	03/Feb/2023	09:30	03/Feb/2023	14:00		PLANNED	Requested

914	RQ119462	OCC_203	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-1	DTL	D	PMS activities, Tan Delta Testing	02/Feb/2023	09:00	02/Feb/2023	17:00			PLANNED	Requested
915	RQ119588	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-2	AHEJOL	D	For testing and commissioning works with TBC Bay	02/Feb/2023	17:00	07/Feb/2023	23:00			PLANNED	Requested
916	RQ119587	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-1	AHEJOL	D	For testing and commissioning works with TBC Bay	01/Feb/2023	17:00	06/Feb/2023	23:00			PLANNED	Requested
917	RQ119583	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-AHEJ3L PSS HB_FGRAH_PG (AHEJ3L) (AHEJ3L) CKT-1	AHEJ3L	D	For testing and commissioning works with TBC Bay	02/Feb/2023	17:00	07/Feb/2023	23:00			PLANNED	Requested
918	RQ119584	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-AHEJ2L PSS HB_FGRAH_PG (AHEJ2L) (AHEJ2L) CKT-1	AHEJ2L	D	For testing and commissioning works with TBC Bay	01/Feb/2023	17:00	06/Feb/2023	23:00			PLANNED	Requested
919	RQ119579	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SOLARURIA SL_FGARH_PG (RSUPL)-FATEHGARH_III(PG) (RENEW SOLAR URIA (RSUPL)) CKT-1	RENEW SO	D	For testing and commissioning works with TBC Bay	01/Feb/2023	17:00	06/Feb/2023	23:00			PLANNED	Requested
920	RQ119589	OCC_203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-EDEN SL_FGRAH_PG (ERCLP) (EDEN (ERCLP)) CKT-1	EDEN (ERC	D	For testing and commissioning works with TBC Bay	01/Feb/2023	17:00	06/Feb/2023	23:00			PLANNED	Requested
921	RQ119711	OCC_203	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)	POWERGR	D	For Busbar Bay unit retrofitment	28/Feb/2023	08:00	28/Feb/2023	18:00			PLANNED	Requested
922	RQ119710	OCC_203	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	POWERGR	D	For Busbar Bay unit retrofitment	27/Feb/2023	08:00	27/Feb/2023	18:00			PLANNED	Requested
923	RQ119709	OCC_203	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)	POWERGR	D	For Busbar Bay unit retrofitment	26/Feb/2023	08:00	26/Feb/2023	18:00			PLANNED	Requested
924	RQ119621	OCC_203	cpcc3_sd	BUS	220KV BUS 2 AT SHAHJAHANPUR(PG)	POWERGR	D	For Final Bus bar testing of New bay with Bus2	26/Feb/2023	08:00	26/Feb/2023	18:00			PLANNED	Requested
925	RQ119888	OCC_203	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 5	POWERGR	D	Jumping & Bus Stability	25/Feb/2023	15:00	27/Feb/2023	23:00			PLANNED	Requested
926	RQ119712	OCC_203	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)	POWERGR	D	For Busbar Bay unit retrofitment	24/Feb/2023	08:00	24/Feb/2023	18:00			PLANNED	Requested
927	RQ119620	OCC_203	cpcc3_sd	BUS	220KV BUS 1 AT SHAHJAHANPUR(PG)	POWERGR	D	For Final Bus bar testing of New bay with Bus1	24/Feb/2023	08:00	24/Feb/2023	18:00			PLANNED	Requested
928	RQ119912	OCC_203	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG)-BUS 8	POWERGR	D	construction related works of Phase II (Jumping and bay extension work of new bays of Phase II)	22/Feb/2023	17:00	28/Feb/2023	23:00			PLANNED	Requested
929	RQ119905	OCC_203	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG)-BUS 6	POWERGR	D	construction related works of Phase II (Jumping and bay extension work of new bays of Phase II)	22/Feb/2023	17:00	28/Feb/2023	23:00			PLANNED	Requested
930	RQ119904	OCC_203	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG)-BUS 5	POWERGR	D	construction related works of Phase II (Jumping and bay extension work of new bays of Phase II)	22/Feb/2023	17:00	28/Feb/2023	23:00			PLANNED	Requested
931	RQ119911	OCC_203	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG)-BUS 7	POWERGR	D	construction related works of Phase II (Jumping and bay extension work of new bays of Phase II)	22/Feb/2023	17:00	28/Feb/2023	23:00			PLANNED	Requested
932	RQ119943	OCC_203	cpcc2_sd	BUS	220KV BUS 2 AT PATIALA(PG)	POWERGR	D	FOR AMP WORKS	22/Feb/2023	09:00	23/Feb/2023	18:00	Kindly approve.		PLANNED	Requested
933	RQ119619	OCC_203	cpcc3_sd	BUS	220KV BUS 2 AT SHAHJAHANPUR(PG)	POWERGR	D	For Jumper connection of New 209 bay Bus 2 Isolator	22/Feb/2023	08:00	22/Feb/2023	18:00			PLANNED	Requested
934	RQ119618	OCC_203	cpcc3_sd	BUS	220KV BUS 1 AT SHAHJAHANPUR(PG)	POWERGR	D	For Jumper connection of New 209 bay Bus 1 Isolator	21/Feb/2023	08:00	21/Feb/2023	18:00			PLANNED	Requested
935	RQ119942	OCC_203	cpcc2_sd	BUS	220KV BUS 2 AT PATIALA(PG)	POWERGR	D	FOR AMP WORKS	20/Feb/2023	09:00	21/Feb/2023	18:00	Kindly approve.		PLANNED	Requested
936	RQ119617	OCC_203	cpcc3_sd	BUS	220KV BUS 2 AT SHAHJAHANPUR(PG)	POWERGR	D	For Erection of New 209 bay Bus 2 Isolator	20/Feb/2023	08:00	20/Feb/2023	18:00			PLANNED	Requested
937	RQ120037	OCC_203	cpcc3_sd	BUS	220KV BUS 2 AT ALLAHABAD(PG)	POWERGR	D	AMP works	17/Feb/2023	10:00	17/Feb/2023	18:00			PLANNED	Requested
938	RQ119690	OCC_203	cpcc1_sd	BUS	220KV BUS 3 AT SAHARANPUR(PG)	POWERGR	D	FOR AMP WORK	17/Feb/2023	08:00	17/Feb/2023	18:00			PLANNED	Requested
939	RQ119614	OCC_203	cpcc3_sd	BUS	220KV BUS 2 AT SHAHJAHANPUR(PG)	POWERGR	D	For Erection of New 209 bay Bus 2 Isolator	17/Feb/2023	08:00	17/Feb/2023	18:00			PLANNED	Requested
940	RQ119890	OCC_203	cpcc1_sd	BUS	220KV BUS 1 AT SONIPAT(PG)	POWERGR	D	FOR AMP WORK	16/Feb/2023	08:00	16/Feb/2023	18:00			PLANNED	Requested
941	RQ119760	OCC_203	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 4	POWERGR	D	Bay Extension Works	15/Feb/2023	17:00	15/Feb/2023	23:00	220 KV BHADLA_2 (PG) - BUS 6		PLANNED	Requested
942	RQ119616	OCC_203	cpcc3_sd	BUS	220KV BUS 1 AT SHAHJAHANPUR(PG)	POWERGR	D	For Erection of New 209 bay Bus 1 Isolator	15/Feb/2023	08:00	15/Feb/2023	18:00			PLANNED	Requested
943	RQ119759	OCC_203	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 3	POWERGR	D	Bay Extension Works	14/Feb/2023	17:00	14/Feb/2023	23:00	220 KV BHADLA_2 (PG) - BUS 5		PLANNED	Requested
944	RQ120036	OCC_203	cpcc3_sd	BUS	220KV BUS 1 AT ALLAHABAD(PG)	POWERGR	D	AMP works	14/Feb/2023	10:00	14/Feb/2023	18:00			PLANNED	Requested
945	RQ119613	OCC_203	cpcc3_sd	BUS	220KV BUS 1 AT SHAHJAHANPUR(PG)	POWERGR	D	For Erection of New 209 bay Bus 1 Isolator	13/Feb/2023	08:00	13/Feb/2023	18:00			PLANNED	Requested
946	RQ119753	OCC_203	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 4	POWERGR	D	Bay Extension Works	12/Feb/2023	17:00	12/Feb/2023	23:00			PLANNED	Requested
947	RQ119769	OCC_203	cpcc1_sd	BUS	220KV BUS 3 AT HISSARI(PG)	POWERGR	D	FOR AMP WORK	12/Feb/2023	08:00	12/Feb/2023	18:00			PLANNED	Requested
948	RQ119752	OCC_203	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 3	POWERGR	D	Bay Extension Works	11/Feb/2023	17:00	11/Feb/2023	23:00			PLANNED	Requested
949	RQ119695	OCC_203	cpcc1_sd	BUS	220KV BUS 2 AT BHINMAL(PG)	POWERGR	D	FOR AMP WORK	11/Feb/2023	08:00	11/Feb/2023	18:00			PLANNED	Requested
950	RQ119762	OCC_203	cpcc1_sd	BUS	220KV BUS 2 AT HISSARI(PG)	POWERGR	D	FOR AMP WORK	11/Feb/2023	08:00	11/Feb/2023	18:00			PLANNED	Requested
951	RQ119751	OCC_203	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 2	POWERGR	D	Bay Extension Works	10/Feb/2023	17:00	10/Feb/2023	23:00			PLANNED	Requested
952	RQ119854	OCC_203	cpcc2_sd	BUS	220KV BUS 2 AT KATHAL(PG)	POWERGR	D	FOR AMP WORKS	10/Feb/2023	09:00	10/Feb/2023	18:00	Kindly approve.		PLANNED	Requested
953	RQ119761	OCC_203	cpcc1_sd	BUS	220KV BUS 1 AT HISSARI(PG)	POWERGR	D	FOR AMP WORK	10/Feb/2023	08:00	10/Feb/2023	18:00			PLANNED	Requested
954	RQ119610	OCC_203	cpcc3_sd	BUS	220KV BUS 2 AT RAEBARELLY(PG)	POWERGR	D	AMP works	10/Feb/2023	08:00	10/Feb/2023	18:00			PLANNED	Requested
955	RQ119750	OCC_203	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 1	POWERGR	D	Bay Extension Works	09/Feb/2023	17:00	09/Feb/2023	23:00			PLANNED	Requested
956	RQ119860	OCC_203	cpcc2_sd	BUS	220KV BUS 2 AT LUDHIANA(PG)	POWERGR	D	FOR AMP WORKS	09/Feb/2023	09:00	09/Feb/2023	18:00	Kindly approve.		PLANNED	Requested

957	RQ119694	OCC_203	cpcc1_sd	BUS	220KV BUS 1 AT BHNML(PG)	POWERGR	D	FOR AMP WORK	09/Feb/2023	08:00	09/Feb/2023	18:00		PLANNED	Requested
958	RQ119609	OCC_203	cpcc3_sd	BUS	220KV BUS 1 AT RAEBAREILY(PG)	POWERGR	D	AMP works	08/Feb/2023	08:00	08/Feb/2023	18:00		PLANNED	Requested
959	RQ119901	OCC_203	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG)-BUS 4	POWERGR	D	For erection and commissioning works in TBC Bay	07/Feb/2023	17:00	11/Feb/2023	23:00		PLANNED	Requested
960	RQ119903	OCC_203	cpcc2_sd	BUS	220 KV FATEHGARH_III(PG)-BUS 2	POWERGR	D	For erection and commissioning works in TBC Bay	07/Feb/2023	17:00	11/Feb/2023	23:00		PLANNED	Requested
961	RQ119853	OCC_203	cpcc2_sd	BUS	220KV BUS 1 AT KATHAL(PG)	POWERGR	D	FOR AMP WORKS	07/Feb/2023	09:00	07/Feb/2023	18:00	Kindly approve.	PLANNED	Requested
962	RQ119686	OCC_203	cpcc1_sd	BUS	220KV BUS 2 AT JAIPUR SOUTH(PG)	POWERGR	D	For AMP Work	07/Feb/2023	08:00	07/Feb/2023	18:00		PLANNED	Requested
963	RQ119642	OCC_203	cpcc3_sd	BUS	220 KV PITHORAGARH(PG)-BUS 1	POWERGR	D	AMP works (At Pithoragarh Sub Station, 220 KV and 132KV system are in Single Main and Transfer Bus scheme(SMT) , therefore, During shutdown of respective Bus, all connected elements shall be out of service.)	07/Feb/2023	08:00	07/Feb/2023	18:00		PLANNED	Requested
964	RQ119921	OCC_203	cpcc2_sd	BUS	220KV BUS 2 AT PANCHKULA(PG)	POWERGR	D	FOR AMP WORKS	06/Feb/2023	09:00	06/Feb/2023	18:00	Kindly approve.	PLANNED	Requested
965	RQ119859	OCC_203	cpcc2_sd	BUS	220KV BUS 1 AT LUDHIANA(PG)	POWERGR	D	FOR AMP WORKS	06/Feb/2023	09:00	06/Feb/2023	18:00	Kindly approve.	PLANNED	Requested
966	RQ119773	OCC_203	cpcc1_sd	BUS	220 KV BIKANER(PG) - BUS 2	POWERGR	C	500MVA ICT2 DROPPER CONNECTION WORK	05/Feb/2023	17:00	06/Feb/2023	03:00		PLANNED	Requested
967	RQ119920	OCC_203	cpcc2_sd	BUS	220KV BUS 1 AT PANCHKULA(PG)	POWERGR	D	FOR AMP WORKS	03/Feb/2023	09:00	03/Feb/2023	18:00	Kindly approve.	PLANNED	Requested
968	RQ119718	OCC_203	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)	POWERGR	D	FOR AMP WORK	02/Feb/2023	08:00	02/Feb/2023	18:00		PLANNED	Requested
969	RQ119902	OCC_203	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG)-BUS 1	POWERGR	D	For erection and commissioning works in TBC Bay, Bus Bar , LBB Relay Testing Under Phase-2 commissioning works	01/Feb/2023	17:00	06/Feb/2023	23:00		PLANNED	Requested
970	RQ119910	OCC_203	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG)-BUS 3	POWERGR	D	For erection and commissioning works in TBC Bay, Bus Bar , LBB Relay Testing Under Phase-2 commissioning works	01/Feb/2023	17:00	06/Feb/2023	23:00		PLANNED	Requested
971	RQ119889	OCC_203	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 6	POWERGR	D	Bushing Erection of HGIS ,CRM Testing of HGIS,HV Testing of HGIS & GIB,Jumping & Bus Stability Bay extension work, HV Testing of HGIS & GIB	01/Feb/2023	15:00	13/Feb/2023	23:00		PLANNED	Requested
972	RQ119622	OCC_203	cpcc3_sd	BUS	220KV BUS 1 AT SITARGANJ(PG)	POWERGR	D	AMP works	01/Feb/2023	08:00	01/Feb/2023	18:00		PLANNED	Requested
973	RQ119717	OCC_203	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)	POWERGR	D	For AMP Work	01/Feb/2023	08:00	01/Feb/2023	18:00		PLANNED	Requested
974	RQ119831	OCC_203	bbmb_sd	BUS	220KV BUS 2 AT BHWANI(BB)	BBMB	D	Quarterly mtc	27/Feb/2023	08:00	27/Feb/2023	18:00		PLANNED	Requested
975	RQ119828	OCC_203	bbmb_sd	BUS	220KV BUS 1 AT JAMALPUR(BB)	BBMB	C	For overhauling of 245KV Bus Isolator No. 249	20/Feb/2023	08:00	23/Feb/2023	18:00		PLANNED	Requested
976	RQ119815	OCC_203	bbmb_sd	BUS	220KV BUS 1 AT JAMALPUR(BB)	BBMB	C	For overhauling of 245KV Bus Isolator No. 243	13/Feb/2023	08:00	16/Feb/2023	18:00		PLANNED	Requested
977	RQ119402	OCC_203	nhpccc_sd	BUS	220KV BUS 2 AT TANAKPUR(NH)	NHPC	D	Condition monitoring of HV Equipment	16/Feb/2023	08:00	16/Feb/2023	18:00		PLANNED	Requested
978	RQ119401	OCC_203	nhpccc_sd	BUS	220KV BUS 1 AT TANAKPUR(NH)	NHPC	D	Condition monitoring of HV Equipment	15/Feb/2023	08:00	15/Feb/2023	18:00		PLANNED	Requested
979	RQ119301	OCC_203	ntpcnr_sd	BUS	220KV BUS 3 AT ANTA(NT)	NTPC	C	Bay equipment maintenance with Unit outage	13/Feb/2023	08:00	13/Feb/2023	18:00		PLANNED	Requested
980	RQ119382	OCC_203	ntpcos_sd	BUS	220KV BUS 2 AT UNCHAHAR(NT)	NTPC	C	Isolator Replacement	13/Feb/2023	08:00	14/Feb/2023	18:00		PLANNED	Requested
981	RQ119300	OCC_203	ntpcnr_sd	BUS	220KV BUS 1 AT ANTA(NT)	NTPC	C	Bay equipment maintenance with Unit outage	12/Feb/2023	08:00	12/Feb/2023	18:00		PLANNED	Requested
982	RQ119381	OCC_203	ntpcos_sd	BUS	220KV BUS 1 AT UNCHAHAR(NT)	NTPC	C	Isolator Replacement	10/Feb/2023	08:00	11/Feb/2023	18:00		PLANNED	Requested
983	RQ119154	OCC_203	ntpcnr_sd	BUS	220KV BUS 2 AT ANTA(NT)	NTPC	C	Bay equipment maint along with unit minor Overhaul	10/Feb/2023	08:00	11/Feb/2023	18:00		PLANNED	Requested
984	RQ119516	OCC_203	slcdjk_sd	BUS	220KV BUS 1 AT GLADNI(PDD)	PDD JK	D	Preventive Maintenance and periodic testing of vital grid equipments	12/Feb/2023	10:00	12/Feb/2023	16:00	50-80 Mw load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 220-250 MW load shall be affected.	PLANNED	Requested
985	RQ119518	OCC_203	slcdjk_sd	BUS	220KV BUS 3 AT GLADNI(PDD)	PDD JK	D	Preventive Maintenance and periodic testing of vital grid equipments	12/Feb/2023	10:00	12/Feb/2023	16:00	50-80 Mw load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 220-250 MW load shall be affected.	PLANNED	Requested
986	RQ119519	OCC_203	slcdjk_sd	BUS	220KV BUS 4 AT GLADNI(PDD)	PDD JK	D	Preventive Maintenance and periodic testing of vital grid equipments	12/Feb/2023	10:00	12/Feb/2023	16:00	50-80 Mw load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 220-250 MW load shall be affected.	PLANNED	Requested
987	RQ119517	OCC_203	slcdjk_sd	BUS	220KV BUS 2 AT GLADNI(PDD)	PDD JK	D	Preventive Maintenance and periodic testing of vital grid equipments	12/Feb/2023	10:00	12/Feb/2023	16:00	50-80 Mw load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 220-250 MW load shall be affected.	PLANNED	Requested
988	RQ119207	OCC_203	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	27/Feb/2023	08:00	27/Feb/2023	18:00		PLANNED	Requested
989	RQ119206	OCC_203	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	08/Feb/2023	08:00	08/Feb/2023	18:00		PLANNED	Requested
990	RQ119394	OCC_203	nhpccc_sd	AC TRANSMISSION LINE CIRCUIT	132 KV MAHENDRA NAGAR(PG)-TANAKPUR(NH) (PG) CKT-1	POWERGR	C	Shutdown is required for carrying out the condition monitoring test on HV equipment at Switchyard and Power Station by M/s CPRI.	17/Feb/2023	08:00	18/Feb/2023	18:00		PLANNED	Requested
991	RQ119967	OCC_203	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HIRANAGAR(PDD)-SEWA_2(NH) (PG) CKT-2	POWERGR	C	Stringing/Destringing work for Diversion of 132KV Sewa-II Hiranagar TL between tower No 47-49 and 52-55 in NR-II region of POWERGRID.	15/Feb/2023	09:00	25/Feb/2023	18:00	Kindly approve.	PLANNED	Requested

992	RQ119966	OCC_203	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HIRANAGAR(PDD)-SEWA_2(NH) (PG) CKT-1	POWERGR	C	Stringing/Destringing work for Diversion of 132KV Sewa-II Hiranagar TL between tower No 47-49 and 52-55 in NR-II region of POWERGRID.	15/Feb/2023	09:00	25/Feb/2023	18:00	Kindly approve.	PLANNED	Requested
993	RQ120014	OCC_203	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-KATHUA(JK) (PG) CKT-1	POWERGR	D	NON - AUTO MODE required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS).	01/Feb/2023	07:00	28/Feb/2023	18:00	Kindly approve.	PLANNED	Requested
994	RQ120017	OCC_203	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV KATHUA(JK)-MAHANPUR(JK) (PG) CKT-1	POWERGR	D	NON - AUTO MODE required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS).	01/Feb/2023	07:00	28/Feb/2023	18:00	Kindly approve.	PLANNED	Requested
995	RQ120015	OCC_203	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-MAHANPUR(PDD) (PG) CKT-1	POWERGR	D	NON - AUTO MODE required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS).	01/Feb/2023	07:00	28/Feb/2023	18:00	Kindly approve.	PLANNED	Requested
996	RQ119647	OCC_203	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV BALIA(PG)-BANSIDI(H) (UP) CKT-1	UPPTCL	C	To facilitate S/D of 200 MVA ICT for arresting oil Leakage	16/Feb/2023	08:00	19/Feb/2023	18:00	Line will be under S/D during outage of 200 MVA ICT	PLANNED	Requested
997	RQ119646	OCC_203	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV BALIA(PG)-SIKANDARPUR(UP) (UP) CKT-1	UPPTCL	C	To facilitate S/D of 200 MVA ICT for arresting oil Leakage	16/Feb/2023	08:00	19/Feb/2023	18:00	Line will be under S/D during outage of 200 MVA ICT	PLANNED	Requested
998	RQ119354	OCC_203	sldrs_sd	AC TRANSMISSION LINE CIRCUIT	132 KV AMARPURATHEDE(RS)-HISAR(BB) (RS) CKT-1	RRVPL	D	for Line Maintenance	16/Feb/2023	08:00	16/Feb/2023	18:00		PLANNED	Requested
999	RQ119643	OCC_203	cpcc3_sd	BUS	132 KV PITHORAGARH(PG)-BUS 1	POWERGR	D	AMP works (At Pithoragarh Sub Station, 220 KV and 132KV system are in Single Main and Transfer Bus scheme(SMT) , therefore, During shutdown of respective Bus, all connected elements shall be out of service.)	08/Feb/2023	08:00	08/Feb/2023	18:00		PLANNED	Requested
####	RQ119847	OCC_203	cpcc2_sd	BR/BSR/MSC/M SR	25 MVAR BUS REACTOR NO 2 AT 220 KV JALANDHAR(PG)	POWERGR	D	CT OIL SAMPLING	04/Feb/2023	12:00	04/Feb/2023	13:30	Kindly approve.	PLANNED	Requested
####	RQ119846	OCC_203	cpcc2_sd	BR/BSR/MSC/M SR	25 MVAR BUS REACTOR NO 1 AT 220 KV JALANDHAR(PG)	POWERGR	D	CT OIL SAMPLING	04/Feb/2023	10:00	04/Feb/2023	11:30	Kindly approve.	PLANNED	Requested
####	RQ120085	OCC_203	cpcc1_sd	BAY	221 MAIN BAY - 220 KV FATEHGARH_III(PG)-RENEW SUNWAVE SL_FGRAH_PG (RSWPL) (RENEW SUN WAVE (RSWPL)) CKT-1 (POWERGRID)	POWERGR	D	FOR AMP WORK	27/Feb/2023	08:00	28/Feb/2023	18:00		PLANNED	Requested
####	RQ120059	OCC_203	cpcc1_sd	BAY	A219 MAIN BAY - 400/220 KV 500 MVA ICT 9 AT FATEHGARH_III(PG) (POWERGRID) AT 220 KV FATEHGARH_III(PG)	POWERGR	D	FOR AMP WORK	27/Feb/2023	08:00	28/Feb/2023	18:00		PLANNED	Requested
####	RQ120086	OCC_203	cpcc1_sd	BAY	214 BUS SECTIONALIZER BAY - 220 KV FATEHGARH_III(PG)-BUS 2 (POWERGRID) AND 220 KV FATEHGARH_III(PG)-BUS 4 AT 220 KV FATEHGARH_III(PG) (POWERGRID)	POWERGR	D	FOR AMP WORK	25/Feb/2023	08:00	26/Feb/2023	18:00		PLANNED	Requested
####	RQ120058	OCC_203	cpcc1_sd	BAY	A217 BUS COUPLER BAY - 220 KV FATEHGARH_III(PG)-BUS 7 (POWERGRID) AND 220 KV FATEHGARH_III(PG)-BUS 8 AT 220 KV FATEHGARH_III(PG) (POWERGRID)	POWERGR	D	FOR AMP WORK	25/Feb/2023	08:00	26/Feb/2023	18:00		PLANNED	Requested
####	RQ120101	OCC_203	cpcc1_sd	BAY	204 BUS COUPLER BAY - 220KV BUS 1 AT GURGAON(PG) AND 220KV BUS 2 AT GURGAON(PG) AT 220 KV GURGAON(PG)	POWERGR	D	FOR AMP WORK	24/Feb/2023	08:00	24/Feb/2023	18:00		PLANNED	Requested
####	RQ120087	OCC_203	cpcc1_sd	BAY	215 BUS SECTIONALIZER BAY - 220 KV FATEHGARH_III(PG)-BUS 1 (POWERGRID) AND 220 KV FATEHGARH_III(PG)-BUS 3 AT 220 KV FATEHGARH_III(PG) (POWERGRID)	POWERGR	D	FOR AMP WORK	23/Feb/2023	08:00	24/Feb/2023	18:00		PLANNED	Requested
####	RQ120057	OCC_203	cpcc1_sd	BAY	A216 TRANSFER BUS BAY - 220 KV FATEHGARH_III(PG)-BUS 7 (POWERGRID) AT 220 KV FATEHGARH_III(PG)	POWERGR	D	FOR AMP WORK	23/Feb/2023	08:00	24/Feb/2023	18:00		PLANNED	Requested
####	RQ120088	OCC_203	cpcc1_sd	BAY	207 TRANSFER BUS BAY - 220 KV FATEHGARH_III(PG)-BUS 3 (POWERGRID)	POWERGR	D	FOR AMP WORK	21/Feb/2023	08:00	22/Feb/2023	18:00		PLANNED	Requested

####	RQ119958	OCC_203	cpcc1_sd	BAY	208 MAIN BAY - 220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1 AT CHITTORGARH(RS)	POWERGR C	OVERHAULING OF MAIN BAY CIRCUIT BREAKER ,LINE REMAIN IN SERVICE THROUGH TRANSFER BUS CIRCUIT BREAKER AT CHITTORGARH END/ RRVPNL (CHANDERIYA) AUTORECLOSE WILL BE OUT OF SERVICE DURING LINE REMAIN IN SERVICE WITH TRANSFER BUS CB	20/Feb/2023	08:00	25/Feb/2023	18:00			PLANNED	Requested
####	RQ120089	OCC_203	cpcc1_sd	BAY	208 BUS COUPLER BAY - 220 KV FATEHGARH_II(PG)-BUS 1 (POWERGRID) AND 220 KV FATEHGARH_III(PG)-BUS 2 AT 220 KV FATEHGARH_III(PG) (POWERGRID)	POWERGR D	FOR AMP WORK	19/Feb/2023	08:00	20/Feb/2023	18:00			PLANNED	Requested
####	RQ120090	OCC_203	cpcc1_sd	BAY	201 MAIN BAY - 400/220 KV 500 MVA ICT 1 AT FATEHGARH_II(PG) (POWERGRID)	POWERGR D	FOR AMP WORK	17/Feb/2023	08:00	18/Feb/2023	18:00			PLANNED	Requested
####	RQ120077	OCC_203	cpcc1_sd	BAY	209 MAIN BAY - 220 KV FATEHGARH_III(PG)-AHEJ2L PSS HB_FGRAH_PG (AHEJ2L) (AHEJ2L) CKT-1 (POWERGRID)	POWERGR D	FOR AMP WORK	15/Feb/2023	08:00	16/Feb/2023	18:00			PLANNED	Requested
####	RQ120091	OCC_203	cpcc1_sd	BAY	212 MAIN BAY - 220 KV FATEHGARH_III(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-2 (POWERGRID)	POWERGR D	FOR AMP WORK	15/Feb/2023	08:00	16/Feb/2023	18:00			PLANNED	Requested
####	RQ120047	OCC_203	cpcc1_sd	BAY	A214 BUS SECTIONALIZER BAY - 220 KV FATEHGARH_III(PG)-BUS 7 (POWERGRID) AND 220 KV FATEHGARH_III(PG)-BUS 8 AT 220 KV FATEHGARH_III(PG) (POWERGRID)	POWERGR D	construction related works of Phase II (Jumpering and bay extension work of new bays of Phase II)	14/Feb/2023	08:00	19/Feb/2023	18:00			PLANNED	Requested
####	RQ120092	OCC_203	cpcc1_sd	BAY	211 MAIN BAY - 220 KV FATEHGARH_III(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-1 (POWERGRID)	POWERGR D	FOR AMP WORK	13/Feb/2023	08:00	14/Feb/2023	18:00			PLANNED	Requested
####	RQ120078	OCC_203	cpcc1_sd	BAY	218 MAIN BAY - 220 KV RENEW SUNBRIGHT SL_FGARH_PG (RSBPL) FATEHGARH_III(PG) (RENEW SUN BRIGHT (RSBPL)) CKT-1 (POWERGRID) AT 220 KV FATEHGARH_III(PG)	POWERGR D	FOR AMP WORK	13/Feb/2023	08:00	14/Feb/2023	18:00			PLANNED	Requested
####	RQ120079	OCC_203	cpcc1_sd	BAY	222 MAIN BAY - 400/220 KV 500 MVA ICT 5 AT FATEHGARH_III(PG) (POWERGRID)	POWERGR D	FOR AMP WORK	11/Feb/2023	08:00	12/Feb/2023	18:00			PLANNED	Requested
####	RQ120093	OCC_203	cpcc1_sd	BAY	203 MAIN BAY - 220 KV FATEHGARH_III(PG)-EDEN SL_FGRAH_PG (ERCL) (EDEN (ERCL)) CKT-1 (POWERGRID)	POWERGR D	FOR AMP WORK	11/Feb/2023	08:00	12/Feb/2023	18:00			PLANNED	Requested
####	RQ119959	OCC_203	cpcc1_sd	BAY	212 MAIN BAY - 220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1 AT DEBARI(RS)	POWERGR D	For AMP OF BAY EQUIPMENT. LINE REMAIN IN SERVICE THROUGH TRANSFER BUS CIRCUIT BREAKER AT 220KV RRVPNL DEBARI SS	11/Feb/2023	08:00	11/Feb/2023	18:00			PLANNED	Requested
####	RQ120080	OCC_203	cpcc1_sd	BAY	220 MAIN BAY - 220 KV FATEHGARH_III(PG)-BUS 1 (POWERGRID)	POWERGR D	FOR AMP WORK	09/Feb/2023	08:00	10/Feb/2023	18:00			PLANNED	Requested
####	RQ120049	OCC_203	cpcc1_sd	BAY	A213 MAIN BAY - 400/220 KV 500 MVA ICT 8 AT FATEHGARH_III(PG) (POWERGRID) AT 220 KV FATEHGARH_III(PG)	POWERGR D	FOR AMP WORK	06/Feb/2023	08:00	07/Feb/2023	18:00			PLANNED	Requested
####	RQ120071	OCC_203	cpcc1_sd	BAY	219 MAIN BAY - 400/220 KV 500 MVA ICT 4 AT FATEHGARH_III(PG) (POWERGRID) AT 220 KV FATEHGARH_III(PG)	POWERGR D	FOR AMP WORK	06/Feb/2023	08:00	07/Feb/2023	18:00			PLANNED	Requested
####	RQ120068	OCC_203	cpcc1_sd	BAY	213 MAIN BAY - 400/220 KV 500 MVA ICT 3 AT FATEHGARH_III(PG) (POWERGRID) AT 220 KV FATEHGARH_III(PG)	POWERGR D	FOR AMP WORK	03/Feb/2023	08:00	04/Feb/2023	18:00			PLANNED	Requested
####	RQ120084	OCC_203	cpcc1_sd	BAY	204 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT FATEHGARH_III(PG) (POWERGRID)	POWERGR D	FOR AMP WORK	01/Feb/2023	08:00	02/Feb/2023	18:00			PLANNED	Requested

####	RQ119070	OCC_203	cpcc1_sd	BAY	208 MAIN BAY - 220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1 AT CHITTORGARH(RS)	POWERGR	C	CB overhauling work.	01/Feb/2023	08:00	06/Feb/2023	18:00	Kindly approve from 23.01.23 to 29.01.2023	PLANNED	Requested
####	RQ120056	OCC_203	cpcc1_sd	BAY	A220 MAIN BAY - 220 KV FATEHGARH_II(PG)-ASEJOL_HB FTGH2 (ASEJOL) (ASEJOL) CKT-1 (ASEJOL) AT 220 KV FATEHGARH_II(PG)	ASEJOL	D	FOR AMP WORK	20/Feb/2023	08:00	21/Feb/2023	18:00		PLANNED	Requested
####	RQ120055	OCC_203	cpcc1_sd	BAY	A221 MAIN BAY - 220 KV FATEHGARH_II(PG)-ASEJOL_HB FTGH2 (ASEJOL) (ASEJOL) CKT-2 (ASEJOL) AT 220 KV FATEHGARH_II(PG)	ASEJOL	D	FOR AMP WORK	18/Feb/2023	08:00	19/Feb/2023	18:00		PLANNED	Requested
####	RQ120070	OCC_203	cpcc1_sd	BAY	202 MAIN BAY - 220 KV FATEHGARH_II(PG)-BUS 1 (RENEW SOLAR URJA (RSUPL)) AT 220 KV FATEHGARH_II(PG)	RENEW SO	D	FOR AMP WORK	17/Feb/2023	08:00	18/Feb/2023	18:00		PLANNED	Requested
####	RQ120054	OCC_203	cpcc1_sd	BAY	A222 MAIN BAY - 220 KV FATEHGARH_II(PG)-DEVIKOT SL_FTGH2 (NTPC_DEVIKOT) (NTPC_DEVIKOT) CKT-1 (NTPC_DEVIKOT) AT 220 KV FATEHGARH_II(PG)	NTPC_DEV	D	FOR AMP WORK	16/Feb/2023	08:00	17/Feb/2023	18:00		PLANNED	Requested
####	RQ119834	OCC_203	cpcc3_sd	HVDC POLE	70 KV VINDHYACHAL(PG) POLE-2	POWERGR	C	For internal inspection of BLOCK#2 North side T12 Converter Transformer	15/Feb/2023	10:00	25/Feb/2023	18:00		PLANNED	Requested
####	RQ119835	OCC_203	cpcc3_sd	HVDC POLE	70 KV VINDHYACHAL(PG) POLE-1	POWERGR	C	AMP OF HVDC BLOCK#1 along with associated filter banks & converter transformers. Firmware upgradation of BLOCK#1 relays	06/Feb/2023	08:00	10/Feb/2023	18:00		PLANNED	Requested
####	RQ119786	OCC_203	cpcc3_sd	TCSC	TCSC OF 400 KV GORAKHPUR-MUZAFFARPUR (PG) CKT-2 AT GORAKHPUR(PG)	POWERGR	D	AMP works	20/Feb/2023	10:00	22/Feb/2023	18:00		PLANNED	Requested
####	RQ119858	OCC_203	cpcc2_sd	SVC/STATCOM	SVC No 1(-400/+600MVAR) at 400 KV Ludhiana(PG)	POWERGR	D	"AMP works/ Installation of insulation sleeves"	16/Feb/2023	09:00	17/Feb/2023	17:00	Kindly approve.	PLANNED	Requested
####	RQ119788	OCC_203	cpcc3_sd	FSC	FSC(40%) OF 400 KV BALIA-SOHAWAL (PG) CKT-1 AT SOHAWAL(PG)	POWERGR	D	AMP works	15/Feb/2023	10:00	15/Feb/2023	18:00		PLANNED	Requested
####	RQ119805	OCC_203	cpcc3_sd	FSC	FSC(30%) OF 400 KV GORAKHPUR-LUCKNOW_1 (PG) CKT-3 AT LUCKNOW_1(PG)	POWERGR	D	For compliance of protection audit para	14/Feb/2023	14:00	14/Feb/2023	16:00		PLANNED	Requested
####	RQ119804	OCC_203	cpcc3_sd	FSC	FSC(30%) OF 400 KV GORAKHPUR-LUCKNOW_1 (PG) CKT-4 AT LUCKNOW_1(PG)	POWERGR	D	For compliance of protection audit para	14/Feb/2023	10:00	14/Feb/2023	12:00		PLANNED	Requested
####	RQ119803	OCC_203	cpcc3_sd	FSC	FSC(30%) OF 400 KV GORAKHPUR(PG)-LUCKNOW_1(PG) (PL) CKT-1 AT LUCKNOW_1(PG)	POWERGR	D	For compliance of protection audit para	13/Feb/2023	14:00	13/Feb/2023	16:00		PLANNED	Requested
####	RQ119787	OCC_203	cpcc3_sd	TCSC	TCSC OF 400 KV GORAKHPUR-MUZAFFARPUR (PG) CKT-1 AT GORAKHPUR(PG)	POWERGR	D	AMP works	13/Feb/2023	10:00	15/Feb/2023	18:00		PLANNED	Requested
####	RQ119802	OCC_203	cpcc3_sd	FSC	FSC(30%) OF 400 KV GORAKHPUR(PG)-LUCKNOW_1(PG) (PL) CKT-2 AT LUCKNOW_1(PG)	POWERGR	D	For compliance of protection audit para	13/Feb/2023	10:00	13/Feb/2023	12:00		PLANNED	Requested
####	RQ119963	OCC_203	cpcc2_sd	SVC/STATCOM	SVC No 1(-200/+300MVAR) at 400 KV NewWanpoh(PG)	POWERGR	C	Laying & Termination of firing check fibre of TSC barnch.	01/Feb/2023	09:00	02/Feb/2023	18:00	Kindly approve.	PLANNED	Requested