



सत्यमेव जयते

भारत सरकार

Government of India

विद्युत मंत्रालय

Ministry of Power

उत्तर क्षेत्रीय विद्युत समिति

Northern Regional Power Committee

सं.:उ.क्षे.वि.स./प्रचालन/106/01/2023/ 1701-1742


दिनांक: 17.02.2023

विषय: उत्तर क्षेत्रीय विद्युत समिति की प्रचालन समन्वय उप- समिति की 204 वी बैठक में स्वीकृत आऊटेज कार्यक्रम की सूची।

Subject: Outage programme approved in 204th OCC Meeting.

विद्युत् उत्पादन कंपनियों व पारेषण लाइसेंस धारकों द्वारा उत्पादन इकाइयों व पारेषण तंत्र के प्रस्तावित आऊटेज कार्यक्रमों को दिनांक 16.02.2023 में आयोजित प्रचालन समन्वय उप- समिति की 204 वी बैठक में चर्चा करने के पश्चात आऊटेज कार्यक्रम की स्वीकृत सूची को उत्तर क्षेत्रीय विद्युत समिति के वेब पोर्टल पर उपलब्ध किया गया है। सभी आऊटेज कार्यक्रम संभावित हैं एवं वास्तविक काल में ग्रिड की स्थिति के अनुरूप प्रभावी होंगे। किसी प्रकार की त्रुटि होने पर दो कार्य दिवसों के भीतर हमें सूचित करने का कष्ट करें।

The outage programme of Generating Units and Transmission Lines proposed by Generating Companies and Transmission Licensees were discussed in the 204th OCC meeting held on 16.02.2023 and the approved list of outages program has been uploaded on NRPC web portal. All outage programmes are approved tentatively subject to real time grid conditions. Discrepancy, if any may kindly be intimated within two working days.


17/02/23
(संतोष कुमार)

अधीक्षण अभियंता (प्रचालन)

सेवा में,
प्रचालन समन्वय उप- समिति के सभी सदस्य।

- * ALL SD Approval are subject to fulfilling all FTC Formalities well in advance wherever new element is to be connected to grid.
- * ALL SD Approval in Rajasthan and solar affecting stations would be given in non -Solar generating Hours subject to real time Grid conditions.
- *Any S/D taken in Delhi area should be taken with due consent of Delhi due to ongoing Parliament session.

APPROVED OUTAGE PROGRAM OF 204th OCC

| Sr No | Reference Number | OCC Number | Name of Requesting Agency | Element Type | Element Name | Owner | Daily/Continuous | Reason | Requested From Date | Requested From Time | Requested To Date | Requested To Time | Requester Remarks | Request Type | Shutdown Status | Approved From Date | Approved From Time | Approved To Date | Approved To Time | OCC Remarks | |
|-------|------------------|------------|---------------------------|-------------------|---|-----------------|------------------|---|---------------------|---------------------|-------------------|-------------------|--|--------------|-----------------|--------------------|--------------------|------------------|------------------|---|------------------------|
| 1 | RQ122846 | OCC_204 | rampur_sd | GENERATING UNIT | 68.67 MW RAMPUR HEP - UNIT 6 | SJVNL | C | Annual Plant Maintenance of Unit | 14-Mar-2023 | 00:00 | 23-Mar-2023 | 18:00 | | PLANNED | Approved | 14-Mar-23 | 00:00 | 23-Mar-23 | 18:00 | Approved in LGBR in February 2023 | |
| 2 | RQ122845 | OCC_204 | rampur_sd | GENERATING UNIT | 68.67 MW RAMPUR HEP - UNIT 3 | SJVNL | C | Annual Plant Maintenance of Unit | 03-Mar-2023 | 00:00 | 13-Mar-2023 | 18:00 | | PLANNED | Approved | 03-Mar-23 | 00:00 | 13-Mar-23 | 18:00 | Approved in LGBR in January 2023 | |
| 3 | RQ122691 | OCC_204 | jhakri_sd | GENERATING UNIT | 250 MW NATHPA-JHAKRI HPS - UNIT 6 | SJVNL | C | Annual Planned Maintenance of 250MW Generating Unit#06 of NJHPS. | 11-Mar-2023 | 00:00 | 19-Mar-2023 | 18:00 | Annual Planned Maintenance | PLANNED | Approved | 11-Mar-23 | 00:00 | 19-Mar-23 | 18:00 | Approved in LGBR in February 2023 | |
| 4 | RQ122690 | OCC_204 | jhakri_sd | GENERATING UNIT | 250 MW NATHPA-JHAKRI HPS - UNIT 5 | SJVNL | C | Annual Planned Maintenance of 250MW Generating Unit#05 of NJHPS. | 01-Mar-2023 | 00:00 | 09-Mar-2023 | 18:00 | Annual Planned Maintenance | PLANNED | Approved | 01-Mar-23 | 00:00 | 09-Mar-23 | 18:00 | Approved in LGBR in February 2023 | |
| 5 | RQ122251 | OCC_204 | singoli_sd | GENERATING UNIT | 33 MW SINGOLI BHATWARI HEP - UNIT 3 | SINGOLI (LTUHP) | C | Annual Maintenance & to attend oil leakage in OLTC chamber | 01-Mar-2023 | 07:00 | 23-Mar-2023 | 23:00 | Our planning for Unit-3 annual maintenance is from 25th Feb-22 to 23-Mar-22. So kindly accord your approval for the same from 25th | PLANNED | Approved | 01-Mar-23 | 07:00 | 23-Mar-23 | 23:00 | Our planning for Unit-3 annual maintenance is from 25th Feb-22 to 23-Mar-22. So kindly accord your approval for the same from 25th Feb-22 | |
| 6 | RQ123134 | OCC_204 | tehri_sd | GENERATING UNIT | 250 MW TEHRI HPS - UNIT 3 | THDC | C | Annual Maintenance | 25-Mar-2023 | 09:00 | 14-Apr-2023 | 00:00 | Unit-3 Annual Maintenance will be commenced only after completion of Unit-1 Annual Maintenance | PLANNED | Rejected | | | | | | Deferred till next OCC |
| 7 | RQ123132 | OCC_204 | tehri_sd | GENERATING UNIT | 250 MW TEHRI HPS - UNIT 1 | THDC | C | Major Annual Maintenance | 01-Mar-2023 | 09:00 | 31-Mar-2023 | 00:00 | Major Annual Maintenance | PLANNED | Approved | 01-Mar-23 | 09:00 | 31-Mar-23 | 00:00 | Approved in LGBR in May 2023/ Work may get completed by 31st march. | |
| 8 | RQ123222 | OCC_204 | cpcc3_sd | HVDC LINE CIRCUIT | 800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-1 | | C | Transmission Line Diversion work due to construction of Ganga Expressway by UPEIDA. | 03-Mar-2023 | 08:00 | 06-Mar-2023 | 18:00 | | PLANNED | Approved | 12-Mar-23 | 08:00 | 20-Mar-23 | 18:00 | May be allowed subjected to no other element shutdown in ER-NER corridor. Subjected to ERPC & NERPC approval/subject to s/d of 400 KV binagudi-bongaigaon D/C | |
| 9 | RQ123223 | OCC_204 | cpcc3_sd | HVDC LINE CIRCUIT | 800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-2 | | C | Transmission Line Diversion work due to construction of Ganga Expressway by UPEIDA. | 03-Mar-2023 | 08:00 | 06-Mar-2023 | 18:00 | | PLANNED | Approved | 12-Mar-23 | 08:00 | 20-Mar-23 | 18:00 | May be allowed subjected to no other element shutdown in ER-NER corridor. Subjected to ERPC & NERPC approval/subject to s/d of 400 KV binagudi-bongaigaon D/C | |

| | | | | | | | | | | | | | | | | | | | | |
|----|----------|---------|----------|------------------------------|--|------------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|---|
| 10 | RQ123219 | OCC_204 | cpcc3_sd | HVDC LINE CIRCUIT | 800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-1 | | C | Transmission Line Diversion work due to construction of Gorakhpur Link Expressway by UPEIDA. Actual S/D required from 20.02.2023 to 28.02.2023 | 01-Mar-2023 | 08:00 | 09-Mar-2023 | 18:00 | | PLANNED | Approved | 12-Mar-23 | 08:00 | 20-Mar-23 | 18:00 | May be allowed subjected to no other element shutdown in ER-NER corridor. Subjected to ERPC & NERPC approval/subject to s/d of 400 KV binagudi-bongaigaon D/C |
| 11 | RQ123220 | OCC_204 | cpcc3_sd | HVDC LINE CIRCUIT | 800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-2 | | C | Transmission Line Diversion work due to construction of Gorakhpur Link Expressway by UPEIDA. Actual S/D required from 20.02.2023 to 28.02.2023 | 01-Mar-2023 | 08:00 | 09-Mar-2023 | 18:00 | | PLANNED | Approved | 12-Mar-23 | 08:00 | 20-Mar-23 | 18:00 | May be allowed subjected to no other element shutdown in ER-NER corridor. Subjected to ERPC & NERPC approval/subject to s/d of 400 KV binagudi-bongaigaon D/C |
| 12 | RQ122923 | OCC_204 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV VARANASI(PG)-VINDHYACHA LPOOL(PG) (PVTSL) CKT-2 | PVTSL | D | Bay and Line Reactor AMP Work at Varanasi end | 21-Mar-2023 | 08:00 | 21-Mar-2023 | 18:00 | | PLANNED | Approved | 21-Mar-23 | 08:00 | 21-Mar-23 | 18:00 | ATC-TTC of NR Import to be curtailed by 1900 MW. To be clubbed with Sr No. 15. Subjected to NRPC approval |
| 13 | RQ123397 | OCC_204 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV VARANASI(PG)-VINDHYACHA LPOOL(PG) (PVTSL) CKT-1 | PVTSL | D | For AMP work of Line Terminal equipment at Vindhychal (PS) by WR2. Dia to be kept opened at both end. | 14-Mar-2023 | 08:00 | 14-Mar-2023 | 18:00 | | PLANNED | Approved | 14-Mar-23 | 08:00 | 14-Mar-23 | 18:00 | ATC-TTC of NR Import to be curtailed by 1900 MW |
| 14 | RQ122922 | OCC_204 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV VARANASI(PG)-VINDHYACHA LPOOL(PG) (PVTSL) CKT-1 | PVTSL | D | Bay and Line Reactor AMP Work at Varanasi end | 14-Mar-2023 | 08:00 | 14-Mar-2023 | 18:00 | | PLANNED | Approved | 14-Mar-23 | 08:00 | 14-Mar-23 | 18:00 | ATC-TTC of NR Import to be curtailed by 1900 MW. Subjected to NRPC approval |
| 15 | RQ123398 | OCC_204 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV VARANASI(PG)-VINDHYACHA LPOOL(PG) (PVTSL) CKT-2 | PVTSL | D | For AMP work of Line Terminal equipment at Vindhychal (PS) by WR2. Dia to be kept opened at both end. | 13-Mar-2023 | 08:00 | 13-Mar-2023 | 18:00 | | PLANNED | Approved | 13-Mar-23 | 08:00 | 13-Mar-23 | 18:00 | ATC-TTC of NR Import to be curtailed by 1900 MW |
| 16 | RQ123399 | OCC_204 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV ORAI-SATNA (PG) CKT-1 | POWER GRID | D | A/R in non auto mode required for facilitating Line AMP works in 765KV-SATNA-GWALIOR Line by WR2 | 20-Mar-2023 | 08:00 | 20-Mar-2023 | 18:00 | | PLANNED | Approved | 20-Mar-23 | 08:00 | 20-Mar-23 | 18:00 | |
| 17 | RQ123400 | OCC_204 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV ORAI-GWALIOR (PG) CKT-1 | POWER GRID | D | A/R in non auto mode required for facilitating Line AMP works in 765KV-SATNA-GWALIOR Line by WR2 | 20-Mar-2023 | 08:00 | 20-Mar-2023 | 18:00 | | PLANNED | Approved | 20-Mar-23 | 08:00 | 20-Mar-23 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|----|----------|---------|----------|------------------------------|--|------------|---|--|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|--|
| 18 | RQ123256 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2 | POWER GRID | D | For Line AMP work and and Line terminal equipment AMP at Gwalior end. Dia to be kept opened at both | 18-Mar-2023 | 08:00 | 18-Mar-2023 | 18:00 | S/D request by WR-2 | PLANNED | Approved | 18-Mar-23 | 08:00 | 18-Mar-23 | 18:00 | ATC-TTC of NR Import to be curtailed by 450 MW. Subjected to consent from WRPC. |
| 19 | RQ123401 | OCC_204 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV ORAI-SATNA (PG) CKT-1 | POWER GRID | D | Line outage is required for AMP of Line Reactor at Satna end. Also Line AMP works by WR2. Dia to be kept opened at both ends. | 15-Mar-2023 | 08:00 | 15-Mar-2023 | 18:00 | | PLANNED | Approved | 15-Mar-23 | 08:00 | 15-Mar-23 | 18:00 | ATC-TTC of NR Import to be curtailed by 2450 MW |
| 20 | RQ122528 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV CHITTORGAR H-BANASKANTHA (PG) CKT-2 | POWER GRID | D | AMP of Terminal equipment (LA, CVT,WT,ISOLATOR) | 14-Mar-2023 | 08:00 | 14-Mar-2023 | 18:00 | along with Line Reactor at Chittorgarh SS.Auto reclose relay of Ckt# 1 to be kept into non auto mode. | PLANNED | Approved | 14-Mar-23 | 08:00 | 14-Mar-23 | 18:00 | ATC-TTC of NR Import/ NR Export to be curtailed by 200/ 1750 MW. Subjected to consent from WRPC |
| 21 | RQ123000 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2 | POWER GRID | D | Maintenance work & Insulation Sleeve Installation | 13-Mar-2023 | 08:00 | 14-Mar-2023 | 18:00 | | PLANNED | Approved | 13-Mar-23 | 08:00 | 14-Mar-23 | 18:00 | ATC-TTC of NR Import to be curtailed by 450 MW. Subjected to consent from WRPC. To be clubbed with Sr No. 18 |
| 22 | RQ123395 | OCC_204 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV ORAI-JABALPUR (PG) CKT-1 | POWER GRID | D | A/R in non auto mode required for facilitating Line AMP works in 765KV Jabalpur-Orai 2 Line by WR2. | 13-Mar-2023 | 08:00 | 13-Mar-2023 | 18:00 | | PLANNED | Approved | 13-Mar-23 | 08:00 | 13-Mar-23 | 18:00 | |
| 23 | RQ123396 | OCC_204 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV ORAI-JABALPUR (PG) CKT-2 | POWER GRID | D | Line outage for SPARE ROTATION IN LR AT JABALPUR PS AS PER GUIDELINES (Due date: 25.03.2023). Also Line AMP works by WR2. Dia to be kept opened at both end. | 13-Mar-2023 | 08:00 | 13-Mar-2023 | 18:00 | | PLANNED | Approved | 13-Mar-23 | 08:00 | 13-Mar-23 | 18:00 | ATC curtailment of 900 MW. |
| 24 | RQ122527 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV CHITTORGAR H-BANASKANTHA (PG) CKT-1 | POWER GRID | D | AMP of Terminal equipment (LA, CVT,WT,ISOLATOR) | 13-Mar-2023 | 08:00 | 13-Mar-2023 | 18:00 | along with Line Reactor at Chittorgarh SS .Auto reclose relay of Ckt#2 to be kept into non auto mode. | PLANNED | Approved | 13-Mar-23 | 08:00 | 13-Mar-23 | 18:00 | ATC curtailment of 250/1750 MW in NR Import/Export. Subjected to WRPC Consent. |
| 25 | RQ122526 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1 | POWER GRID | C | For NHAI Diversion work | 10-Mar-2023 | 08:00 | 25-Mar-2023 | 18:00 | | PLANNED | Approved | 10-Mar-23 | 08:00 | 25-Mar-23 | 18:00 | ATC curtailment of 450 MW in NR Import. Subjected to WRPC Consent. |

| | | | | | | | | | | | | | | | | | | | | |
|----|----------|---------|----------|------------------------------|---|------------|---|---|-------------|-------|-------------|-------|---------------------|---------|----------|-----------|-------|-----------|-------|--|
| 26 | RQ123394 | OCC_204 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AGRA-GWALIOR (PG) CKT-2 | POWER GRID | D | A/R to be kept in non auto mode for Tower strengthening works by WR1 | 08-Mar-2023 | 08:00 | 15-Mar-2023 | 18:00 | | PLANNED | Approved | 08-Mar-23 | 08:00 | 15-Mar-23 | 18:00 | |
| 27 | RQ123410 | OCC_204 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BALIA-GAYA (PG) CKT-1 | POWER GRID | D | Jumper and Hardware fitting Tightening works at Major crossing locations by ER1 | 03-Mar-2023 | 08:00 | 03-Mar-2023 | 18:00 | | PLANNED | Approved | 03-Mar-23 | 08:00 | 03-Mar-23 | 18:00 | |
| 28 | RQ123252 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV CHITTORGAR H-BANASKANTH A (PG) CKT-1 | POWER GRID | D | A/R in non auto mode required for facilitating Line AMP works in 765KV-BANASKANTHA-CHITTORGARH-2 Line. | 02-Mar-2023 | 08:00 | 02-Mar-2023 | 18:00 | Request by WR-2 | PLANNED | Approved | 02-Mar-23 | 08:00 | 02-Mar-23 | 18:00 | Subjected to WRPC Consent. |
| 29 | RQ123251 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV CHITTORGAR H-BANASKANTH A (PG) CKT-2 | POWER GRID | D | Yearly AMP of Line Reactor at Banaskantha end and line AMP works. Dia to be kept opened at both end and A/R off of ckt # 1 is required. | 02-Mar-2023 | 08:00 | 02-Mar-2023 | 18:00 | S/D request by WR-2 | PLANNED | Approved | 02-Mar-23 | 08:00 | 02-Mar-23 | 18:00 | ATC curtailment of 250/1750 MW in NR Import/Export. Subjected to WRPC Consent. |
| 30 | RQ123393 | OCC_204 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AGRA-GWALIOR (PG) CKT-1 | POWER GRID | D | A/R to be kept in non auto mode for Tower strengthening works by WR2 | 01-Mar-2023 | 08:00 | 07-Mar-2023 | 18:00 | | PLANNED | Approved | 01-Mar-23 | 08:00 | 07-Mar-23 | 18:00 | |
| 31 | RQ123392 | OCC_204 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV ORAI-JABALPUR (PG) CKT-1 | POWER GRID | D | A/R OFF for OPGW stringing under live line condition only by WR2 | 01-Mar-2023 | 08:00 | 31-Mar-2023 | 18:00 | | PLANNED | Approved | 01-Mar-23 | 08:00 | 31-Mar-23 | 18:00 | |
| 32 | RQ123253 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV CHITTORGAR H-BANASKANTH A (PG) CKT-2 | POWER GRID | D | A/R in non auto mode required for facilitating Line AMP works in 765KV-BANASKANTHA-CHITTORGARH-1 Line. | 01-Mar-2023 | 08:00 | 01-Mar-2023 | 18:00 | Request by WR-2 | PLANNED | Approved | 01-Mar-23 | 08:00 | 01-Mar-23 | 18:00 | Subjected to WRPC Consent. |
| 33 | RQ123250 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV CHITTORGAR H-BANASKANTH A (PG) CKT-1 | POWER GRID | D | Yearly AMP of Line Reactor at Banaskantha end and line AMP works. Dia to be kept opened at both end and A/R off of ckt # 2 is required. | 01-Mar-2023 | 08:00 | 01-Mar-2023 | 18:00 | S/D request by WR-2 | PLANNED | Approved | 01-Mar-23 | 08:00 | 01-Mar-23 | 18:00 | ATC curtailment of 250/1750 MW in NR Import/Export. Subjected to WRPC Consent. |
| 34 | RQ123053 | OCC_204 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV FATEHPUR-SASARAM (PG) CKT-1 | POWER GRID | D | Insulator cleaning work from tower location no.792 to 796 and from location no.822 to 828. | 01-Mar-2023 | 08:00 | 02-Mar-2023 | 18:00 | | PLANNED | Approved | 01-Mar-23 | 08:00 | 02-Mar-23 | 18:00 | Subjected to ERPC Consent. |

| | | | | | | | | | | | | | | | | | | | | |
|----|----------|---------|--------------|------------------------------|---|------------|---|--|-------------|-------|-------------|-------|---------------------------------|---------|----------|-----------|-------|-----------|-------|---|
| 35 | RQ123408 | OCC_204 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV VARANASI-GAYA (PG) CKT-2 | POWER GRID | D | A/R OFF to OPGW installation Work under Strengthening of OPGW Network in ER Project | 01-Mar-2023 | 08:00 | 31-Mar-2023 | 18:00 | | PLANNED | Approved | 01-Mar-23 | 08:00 | 31-Mar-23 | 18:00 | |
| 36 | RQ123389 | OCC_204 | apl_sd | HVDC LINE CIRCUIT | 500 KV HVDC MAHINDERG ARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-2 | POWER GRID | D | OPGW REPLACEMENT WORK (Replacement of old earthwire with OPGW). No outage is required. Work will be carried out online. | 01-Mar-2023 | 08:00 | 31-Mar-2023 | 18:30 | No outage Required | PLANNED | Approved | 01-Mar-23 | 08:00 | 31-Mar-23 | 18:30 | Subjected to WRPC Consent. |
| 37 | RQ122530 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHINMAL-ZERDA (PG) CKT-1 | POWER GRID | D | Line maintenance work i.e. VD, Grading rings, CC rings, Spacers, Arcing Horn, Bird guards, ETC. | 28-Mar-2023 | 08:00 | 28-Mar-2023 | 18:00 | | PLANNED | Approved | 28-Mar-23 | 08:00 | 28-Mar-23 | 18:00 | Subjected to WRPC Consent. |
| 38 | RQ123407 | OCC_204 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-2 | POWER GRID | D | For Replacement of Porcelain to Polymer insulator changing work and A/R off of CKT 1 to facilitate CKT 2 shutdown by ER1 | 28-Mar-2023 | 08:00 | 29-Mar-2023 | 18:00 | | PLANNED | Approved | 28-Mar-23 | 08:00 | 29-Mar-23 | 18:00 | |
| 39 | RQ122529 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANKROLI-ZERDA (PG) CKT-1 | POWER GRID | D | Line maintenance work i.e. VD, Grading rings, CC rings, Spacers, Arcing Horn, Bird guards, ETC. | 27-Mar-2023 | 08:00 | 27-Mar-2023 | 18:00 | | PLANNED | Approved | 27-Mar-23 | 08:00 | 27-Mar-23 | 18:00 | To be clubbed with sl 47 |
| 40 | RQ123302 | OCC_204 | singrauli_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-1 | POWER GRID | C | LINE UNDER SHUTDOWN FOR TESTING | 26-Mar-2023 | 08:00 | 28-Mar-2023 | 18:00 | LINE UNDER SHUTDOWN FOR TESTING | PLANNED | Approved | 26-Mar-23 | 08:00 | 28-Mar-23 | 18:00 | |
| 41 | RQ123404 | OCC_204 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RIHAND(NT)-VINDHYACHALPOOL(PG) (PG) CKT-1 | POWER GRID | D | A/R off of Ckt 1 to facilitate Line AMP works of ckt # 2 by WR2 | 21-Mar-2023 | 08:00 | 21-Mar-2023 | 18:00 | | PLANNED | Approved | 21-Mar-23 | 08:00 | 21-Mar-23 | 18:00 | |
| 42 | RQ123403 | OCC_204 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RIHAND(NT)-VINDHYACHALPOOL(PG) (PG) CKT-2 | POWER GRID | D | Line AMP works. A/R off of Ckt 1 and Dia to be kept open at both ends. Terminal equipment AMP at Vindhychal PS by WR2 | 21-Mar-2023 | 08:00 | 21-Mar-2023 | 18:00 | | PLANNED | Approved | 21-Mar-23 | 08:00 | 21-Mar-23 | 18:00 | To be clubbed with Unit outage at Rihand 3. Unit is out till 14th Mar. Shutdown may be preponed |
| 43 | RQ123406 | OCC_204 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-1 | POWER GRID | D | For Replacement of Porcelain to Polymer insulator changing work and A/R off of CKT 2 to facilitate CKT 1 shutdown by ER1 | 21-Mar-2023 | 08:00 | 22-Mar-2023 | 18:00 | | PLANNED | Approved | 21-Mar-23 | 08:00 | 22-Mar-23 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|----|----------|---------|----------|------------------------------|---|------------|---|---|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|--|
| 44 | RQ123405 | OCC_204 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RIHAND(NT)-VINDHYACHA LPOOL(PG) (PG) CKT-2 | POWER GRID | D | A/R off of Ckt 2 to facilitate Line AMP works of ckt # 1 by WR2 | 20-Mar-2023 | 08:00 | 20-Mar-2023 | 18:00 | | PLANNED | Approved | 20-Mar-23 | 08:00 | 20-Mar-23 | 18:00 | |
| 45 | RQ123402 | OCC_204 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RIHAND(NT)-VINDHYACHA LPOOL(PG) (PG) CKT-1 | POWER GRID | D | Line AMP works. A/R off of Ckt 2 and Dia to be kept open at both ends. Terminal equipment AMP at Vindhyachal PS by WR2 | 20-Mar-2023 | 08:00 | 20-Mar-2023 | 18:00 | | PLANNED | Approved | 20-Mar-23 | 08:00 | 20-Mar-23 | 18:00 | To be clubbed with Unit outage at Rihand 3. Unit is out till 14th Mar. Shutdown may be preponed |
| 46 | RQ123412 | OCC_204 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV VARANASI-BIHARSHARIF (PG) CKT-2 | POWER GRID | D | Change of Porcelain to Polymer Insulator in polluted stretches, major crossings by ER1. A/R off of CKT 1 to facilitate CKT 2 Shutdown | 12-Mar-2023 | 08:00 | 17-Mar-2023 | 18:00 | | PLANNED | Approved | 12-Mar-23 | 08:00 | 17-Mar-23 | 18:00 | |
| 47 | RQ122694 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANKROLI-ZERDA (PG) CKT-1 | POWER GRID | D | Line maintenance work i.e. VD, Grading rings, CC rings, Spacers, Arcing Horn, Bird-guards, ETC. | 07-Mar-2023 | 08:00 | 15-Mar-2023 | 18:00 | & Earth Wire clearance Rectification work | PLANNED | Approved | 07-Mar-23 | 08:00 | 15-Mar-23 | 18:00 | ATC Curtailment of 1350 MW in NR export |
| 48 | RQ123411 | OCC_204 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV VARANASI-BIHARSHARIF (PG) CKT-1 | POWER GRID | D | Change of Porcelain to Polymer Insulator in polluted stretches, major crossings by ER1. A/R off of CKT 2 to facilitate CKT 1 Shutdown | 06-Mar-2023 | 08:00 | 11-Mar-2023 | 18:00 | | PLANNED | Approved | 06-Mar-23 | 08:00 | 11-Mar-23 | 18:00 | |
| 49 | RQ123413 | OCC_204 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BALIA-BIHARSHARIF | POWER GRID | D | A/R OFF for PID test of various locations by ER1 | 05-Mar-2023 | 08:00 | 15-Mar-2023 | 18:00 | | PLANNED | Approved | 05-Mar-23 | 08:00 | 15-Mar-23 | 18:00 | |
| 50 | RQ123414 | OCC_204 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BALIA-BIHARSHARIF | POWER GRID | D | A/R OFF for PID test of various locations by ER1 | 05-Mar-2023 | 08:00 | 15-Mar-2023 | 18:00 | | PLANNED | Approved | 05-Mar-23 | 08:00 | 15-Mar-23 | 18:00 | |
| 51 | RQ123415 | OCC_204 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BALIA-PATNA (PG) CKT-1 | POWER GRID | C | DIVERSION OF LINE DUE TO RVNL RAIL CONSTRUCTION by ER1 | 05-Mar-2023 | 08:00 | 30-Mar-2023 | 18:00 | | PLANNED | Approved | 05-Mar-23 | 08:00 | 30-Mar-23 | 18:00 | All FTC procedures shall be followed. EI approval, PTCC approval to be submitted before charging of line |
| 52 | RQ123416 | OCC_204 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BALIA-PATNA (PG) CKT-2 | POWER GRID | C | DIVERSION OF LINE DUE TO RVNL RAIL CONSTRUCTION by ER1 | 05-Mar-2023 | 08:00 | 30-Mar-2023 | 18:00 | | PLANNED | Approved | 05-Mar-23 | 08:00 | 30-Mar-23 | 18:00 | All FTC procedures shall be followed. EI approval, PTCC approval to be submitted before charging of line |
| 53 | RQ123249 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHINMAL-ZERDA (PG) CKT-1 | POWER GRID | D | Yearly AMP. Dia to be kept opened at both end. | 04-Mar-2023 | 08:00 | 04-Mar-2023 | 18:00 | S/D request by WR-2 | PLANNED | Approved | 04-Mar-23 | 08:00 | 04-Mar-23 | 18:00 | Subjected to WRPC Consent |

| | | | | | | | | | | | | | | | | | | | | |
|----|----------|---------|-----------|------------------------------|---|------------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 54 | RQ123418 | OCC_204 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BALIA-BIHARSHARIF (PG) CKT-2 | POWER GRID | D | Changing of insulator from porcelain to polymer in crossings. A/R off on CKT 1 to facilitate CKT 2 Shutdown by ER1 | 03-Mar-2023 | 08:00 | 04-Mar-2023 | 18:00 | | PLANNED | Approved | 03-Mar-23 | 08:00 | 04-Mar-23 | 18:00 | |
| 55 | RQ123417 | OCC_204 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BALIA-BIHARSHARIF (PG) CKT-1 | POWER GRID | D | Changing of insulator from porcelain to polymer in crossings. A/R off on CKT 2 to facilitate CKT 1 Shutdown by ER1 | 01-Mar-2023 | 08:00 | 02-Mar-2023 | 18:00 | | PLANNED | Approved | 01-Mar-23 | 08:00 | 02-Mar-23 | 18:00 | |
| 56 | RQ123409 | OCC_204 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-2 | POWER GRID | D | For fixing of aviation globe for OPGW erection work under Strengthening of OPGW Network in ER Project. A/R OFF on CKT 1 to facilitate S/D of CKT 2 by ER1 | 01-Mar-2023 | 08:00 | 08-Mar-2023 | 18:00 | | PLANNED | Approved | 01-Mar-23 | 08:00 | 08-Mar-23 | 18:00 | |
| 57 | RQ122480 | OCC_204 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV MODAK(RS)-BHANPURA(MP) (MPSEB) CKT-1 | MPSEB | C | For shifting of 220 KV Modak-Bhanpura line due to construction of eight lane road under Bharatmala project as deposit work of NHAI(under supervision of RVPN) in the state of Rajasthan | 01-Mar-2023 | 08:00 | 13-Mar-2023 | 18:00 | | PLANNED | Approved | 01-Mar-23 | 08:00 | 13-Mar-23 | 18:00 | All FTC procedures shall be followed. EI approval, PTCC approval to be submitted before charging of line. Subjected to WRPC Consent. |
| 58 | RQ123036 | OCC_204 | cpcc3_sd | HVDC LINE CIRCUIT | 500 KV HVDC BALIA-BHIWADI (PG) CKT-2 | | D | FOR RETROFITMENT OF VALVE COOLING UPS | 07-Mar-2023 | 08:00 | 07-Mar-2023 | 18:00 | | PLANNED | Approved | 07-Mar-23 | 08:00 | 07-Mar-23 | 18:00 | |
| 59 | RQ123035 | OCC_204 | cpcc3_sd | HVDC LINE CIRCUIT | 500 KV HVDC BALIA-BHIWADI (PG) CKT-1 | | D | FOR RETROFITMENT OF VALVE COOLING UPS | 06-Mar-2023 | 08:00 | 06-Mar-2023 | 18:00 | | PLANNED | Approved | 06-Mar-23 | 08:00 | 06-Mar-23 | 18:00 | |
| 60 | RQ122525 | OCC_204 | cpcc1_sd | HVDC LINE CIRCUIT | 500 KV HVDC RIHAND-DADRI (PG) CKT-2 | | D | For replacement of faulty oil circulation pump in Pole 2 B-Phase converter transformer at HVDC Dadri | 01-Mar-2023 | 08:00 | 01-Mar-2023 | 15:00 | | PLANNED | Approved | 01-Mar-23 | 08:00 | 01-Mar-23 | 15:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|----|----------|---------|-----------|------------------------------|--|------------------|---|--|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|----------------------------------|
| 61 | RQ123391 | OCC_204 | apl_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2 | POWER GRID,FB TL | D | Annual Outage works (Hardware Correction, H/W Tightening work, Line spacer rectification) | 29-Mar-2023 | 08:00 | 29-Mar-2023 | 18:00 | Annual Outage works (Hardware Correction, H/W Tightening work, Line spacer rectification) | PLANNED | Approved | 29-Mar-23 | 17:00 | 29-Mar-23 | 23:00 | To be facilitated from 17:00 hrs |
| 62 | RQ123390 | OCC_204 | apl_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1 | POWER GRID,FB TL | D | Annual Outage works (Hardware Correction, H/W Tightening work, Line spacer rectification) | 28-Mar-2023 | 08:00 | 28-Mar-2023 | 18:00 | Annual Outage works (Hardware Correction, H/W Tightening work, Line spacer rectification) | PLANNED | Approved | 28-Mar-23 | 17:00 | 28-Mar-23 | 23:00 | To be facilitated from 17:00 hrs |
| 63 | RQ122549 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2 | POWER GRID,FB TL | D | For AMP, Relay testing works, Line equipment AMP Works | 27-Mar-2023 | 17:00 | 28-Mar-2023 | 23:00 | | PLANNED | Approved | 27-Mar-23 | 17:00 | 28-Mar-23 | 23:00 | |
| 64 | RQ122548 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1 | POWER GRID,FB TL | D | For AMP, Relay testing works, Line equipment AMP Works | 25-Mar-2023 | 17:00 | 26-Mar-2023 | 23:00 | | PLANNED | Approved | 25-Mar-23 | 17:00 | 26-Mar-23 | 23:00 | |
| 65 | RQ122541 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2 | POWER GRID,FB TL | D | For ladder logic and interlock checking for spare reactor commissioning | 20-Mar-2023 | 17:00 | 26-Mar-2023 | 23:00 | along with L/R at Fatehgarh-2 | PLANNED | Approved | 20-Mar-23 | 17:00 | 26-Mar-23 | 23:00 | |
| 66 | RQ122540 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1 | POWER GRID,FB TL | D | For ladder logic and interlock checking for spare reactor commissioning | 13-Mar-2023 | 17:00 | 19-Mar-2023 | 23:00 | along with L/R at Fatehgarh-2 | PLANNED | Approved | 13-Mar-23 | 17:00 | 19-Mar-23 | 23:00 | |
| 67 | RQ122408 | OCC_204 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV ANTA-PHAGI (RS) CKT-2 | RRVPNL | D | For Halfyearly Maintenance and Installation of Repaired DISTANCE PROTECTION MAIN -1 Relay (ABB Make) along with 3*80 MVAR Line Reactor Bank-II | 29-Mar-2023 | 08:00 | 29-Mar-2023 | 18:00 | | PLANNED | Approved | 29-Mar-23 | 08:00 | 29-Mar-23 | 18:00 | |
| 68 | RQ122551 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-2 | PFTL | D | For AMP, Relay testing works, Line equipment AMP Works | 23-Mar-2023 | 17:00 | 24-Mar-2023 | 23:00 | | PLANNED | Approved | 23-Mar-23 | 17:00 | 24-Mar-23 | 23:00 | |
| 69 | RQ122550 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1 | PFTL | D | For AMP, Relay testing works, Line equipment AMP Works | 21-Mar-2023 | 17:00 | 22-Mar-2023 | 23:00 | | PLANNED | Approved | 21-Mar-23 | 17:00 | 22-Mar-23 | 23:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|----|----------|---------|----------|------------------------------|---|------------|---|--|-------------|-------|-------------|-------|-------------------------------------|---------|----------|-----------|-------|-----------|-------|----------------------------------|
| 70 | RQ122543 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-2 | PFTL | D | For ladder logic and interlock checking for spare reactor commissioning | 07-Mar-2023 | 17:00 | 12-Mar-2023 | 23:00 | along with L/R at Fatehgarh-2 | PLANNED | Approved | 07-Mar-23 | 17:00 | 12-Mar-23 | 23:00 | |
| 71 | RQ122542 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-1 | PFTL | D | For ladder logic and interlock checking for spare reactor commissioning | 01-Mar-2023 | 17:00 | 06-Mar-2023 | 23:00 | along with L/R at Fatehgarh-2 | PLANNED | Approved | 01-Mar-23 | 17:00 | 06-Mar-23 | 23:00 | |
| 72 | RQ122886 | OCC_204 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV KANPUR_GIS-ALIGARH (PG) CKT-1 | POWER GRID | D | 'Shutdown for 765KV Kanpur Aligarhi #1 shall be required for OPGW WORK for tapping of repeater link of 400KV S/C Kanpur Ballabgarh #1 . | 23-Mar-2023 | 08:00 | 23-Mar-2023 | 18:00 | | PLANNED | Approved | 23-Mar-23 | 08:00 | 23-Mar-23 | 18:00 | |
| 73 | RQ123214 | OCC_204 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV ORAI-ALIGARH (PG) CKT-2 | POWER GRID | D | For attending shut down nature defects of Line | 22-Mar-2023 | 08:00 | 22-Mar-2023 | 18:00 | | PLANNED | Approved | 22-Mar-23 | 08:00 | 22-Mar-23 | 18:00 | ATC Curtailment of 1100 MW. |
| 74 | RQ122882 | OCC_204 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV VARANASI-FATEHPUR (PG) CKT-1 | POWER GRID | D | Insulator cleaning work from tower location no.783 to 793 | 22-Mar-2023 | 08:00 | 22-Mar-2023 | 18:00 | | PLANNED | Approved | 22-Mar-23 | 08:00 | 22-Mar-23 | 18:00 | |
| 75 | RQ123213 | OCC_204 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV ORAI-ALIGARH (PG) CKT-1 | POWER GRID | D | For attending shut down nature defects of Line | 21-Mar-2023 | 08:00 | 21-Mar-2023 | 18:00 | | PLANNED | Approved | 21-Mar-23 | 08:00 | 21-Mar-23 | 18:00 | ATC Curtailment of 1100 MW. |
| 76 | RQ123215 | OCC_204 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AGRA-ALIGARH (PG) CKT-1 | POWER GRID | D | TO ATTEND SHUTDOWN NATURE DEFECT | 21-Mar-2023 | 08:00 | 22-Mar-2023 | 18:00 | | PLANNED | Approved | 21-Mar-23 | 08:00 | 22-Mar-23 | 18:00 | |
| 77 | RQ123216 | OCC_204 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV VARANASI-KANPUR_GIS (PG) CKT-2 | POWER GRID | D | AMP of line bay Equipments and line reactor | 21-Mar-2023 | 08:00 | 21-Mar-2023 | 18:00 | | PLANNED | Approved | 21-Mar-23 | 08:00 | 21-Mar-23 | 18:00 | To be clubbed with SI. No. 84 |
| 78 | RQ123029 | OCC_204 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV GR.NOIDA_2(UPC)-ALIGARH(PG) (PG) CKT-1 | POWER GRID | D | To attend S/D nature defects | 17-Mar-2023 | 08:00 | 17-Mar-2023 | 18:00 | | PLANNED | Approved | 17-Mar-23 | 08:00 | 17-Mar-23 | 18:00 | ATC Curtailment of 600 MW. |
| 79 | RQ122885 | OCC_204 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV VARANASI-KANPUR_GIS (PG) CKT-1 | POWER GRID | D | Shutdown of 765KV Kanpur Varanasi #1 shall be required for tapping from TN 395 of 765KV Kanpur Varanasi #1 to TN 90 of 132KV Sangipur Kuna Line for repeater station | 15-Mar-2023 | 08:00 | 15-Mar-2023 | 18:00 | | PLANNED | Approved | 15-Mar-23 | 08:00 | 15-Mar-23 | 18:00 | To be clubbed with SI. No. 83 |
| 80 | RQ122693 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BIKANER-MOGA (PG) CKT-2 | POWER GRID | D | Installation of bird diverter as per supreme court order | 13-Mar-2023 | 15:00 | 13-Mar-2023 | 23:00 | other ckt will be in non auto mode. | PLANNED | Approved | 13-Mar-23 | 17:00 | 13-Mar-23 | 23:00 | To be facilitated from 17:00 hrs |

| | | | | | | | | | | | | | | | | | | | | |
|----|----------|---------|----------|------------------------------|---|------------|---|---|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|-----------------------------------|
| 81 | RQ122538 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV MEERUT-BHIWANI (PG) CKT-1 | POWER GRID | D | Line maintenance work i.e. VD, Grading rings, CC rings, Spacers, Arcing Horn, Bird guards, ETC. | 13-Mar-2023 | 08:00 | 15-Mar-2023 | 18:00 | | PLANNED | Approved | 13-Mar-23 | 08:00 | 15-Mar-23 | 18:00 | |
| 82 | RQ122692 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BIKANER-MOGA (PG) CKT-1 | POWER GRID | D | Installation of bird diverter as per supreme court order | 12-Mar-2023 | 15:00 | 12-Mar-2023 | 23:00 | other ckt will be in non auto mode. | PLANNED | Approved | 12-Mar-23 | 17:00 | 12-Mar-23 | 23:00 | To be facilitated from 17:00 hrs |
| 83 | RQ122876 | OCC_204 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV VARANASI-KANPUR_GIS (PG) CKT-1 | POWER GRID | C | Transmission line Diversion work due to construction of Ganga Expressway of UPEADA | 10-Mar-2023 | 08:00 | 19-Mar-2023 | 18:00 | | PLANNED | Approved | 10-Mar-23 | 08:00 | 19-Mar-23 | 18:00 | |
| 84 | RQ122877 | OCC_204 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV VARANASI-KANPUR_GIS (PG) CKT-2 | POWER GRID | C | Transmission line Diversion work due to construction of Ganga Expressway of UPEADA | 10-Mar-2023 | 08:00 | 19-Mar-2023 | 18:00 | | PLANNED | Approved | 10-Mar-23 | 08:00 | 19-Mar-23 | 18:00 | |
| 85 | RQ122533 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AJMER-CHITTORGAR H (PG) CKT-1 | POWER GRID | D | EARTH WIRE CLEARANCE RECTIFICATION WORK & RECTIFICATION OF 2 CC RING + 1 VD | 08-Mar-2023 | 08:00 | 08-Mar-2023 | 18:00 | S/D REQUIRED IN DAY TIME IN CONSENT WITH AJMER & CHITTORGAR H TL & SS GROUP | PLANNED | Approved | 08-Mar-23 | 17:00 | 08-Mar-23 | 18:00 | May be facilitated from 17:00 hrs |
| 86 | RQ122534 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 | POWER GRID | D | Line maintenance work i.e. VD, Grading rings, CC rings, Spacers, Arcing Horn, Bird guards, ETC. | 02-Mar-2023 | 08:00 | 02-Mar-2023 | 18:00 | | PLANNED | Approved | 02-Mar-23 | 08:00 | 02-Mar-23 | 18:00 | ATC Curtailment of 500 MW. |
| 87 | RQ122535 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV MEERUT-BHIWANI (PG) CKT-1 | POWER GRID | D | Auto Reclose off is required for OPGW INSTALLATION works under Northern Region Optical fibre Strengthening Scheme (NROSS) | 01-Mar-2023 | 08:00 | 31-Mar-2023 | 18:00 | only Auto recloser off on daily basis | PLANNED | Approved | 01-Mar-23 | 08:00 | 31-Mar-23 | 18:00 | |
| 88 | RQ122537 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV KOTESHWAR-MEERUT (PG) CKT-2 | POWER GRID | D | Auto Reclose off is required for OPGW INSTALLATION works under Northern Region Optical fibre Strengthening Scheme (NROSS) | 01-Mar-2023 | 08:00 | 31-Mar-2023 | 18:00 | only Auto recloser off on daily basis | PLANNED | Approved | 01-Mar-23 | 08:00 | 31-Mar-23 | 18:00 | |
| 89 | RQ122884 | OCC_204 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV KANPUR_GIS-ALIGARH (PG) CKT-1 | POWER GRID | D | A/R Non auto mode to facilitate OPGW LIVE LINE WORK for tapping of repeater link. | 01-Mar-2023 | 08:00 | 31-Mar-2023 | 18:00 | | PLANNED | Approved | 01-Mar-23 | 08:00 | 31-Mar-23 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|--|------------|---|---|-------------|-------|-------------|-------|---------------------------------------|---------|----------|-----------|-------|-----------|-------|---|
| 90 | RQ122883 | OCC_204 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV VARANASI-KANPUR_GIS (PG) CKT-1 | POWER GRID | D | A/R Non auto mode to facilitate OPGW LIVE LINE WORK | 01-Mar-2023 | 08:00 | 31-Mar-2023 | 18:00 | | PLANNED | Approved | 01-Mar-23 | 08:00 | 31-Mar-23 | 18:00 | |
| 91 | RQ122249 | OCC_204 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV GR.NOIDA_2(UPC)-MAINPURI (UP) CKT-1 | UPPTCL | D | For RTV coating on the reactor bushing and annual maintenance | 21-Mar-2023 | 09:00 | 21-Mar-2023 | 18:00 | | PLANNED | Approved | 21-Mar-23 | 09:00 | 21-Mar-23 | 18:00 | |
| 92 | RQ123221 | OCC_204 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV ANPARA_C(LA N)-UNNAO(UP) (UP) CKT-1 | UPPTCL | D | 1.A/R testing of Main Bay-4 protection relays & Tie Bay-5 BCU SCADA problem by M/S GE T&D Engineer of 765 kV Unnao-Anpara C line. | 15-Mar-2023 | 09:00 | 17-Mar-2023 | 17:00 | | PLANNED | Approved | 15-Mar-23 | 09:00 | 17-Mar-23 | 17:00 | To be facilitated after revival of Anpara_D unnao line. Revival Status of 765kV Anpara D - Unnao line may be shared.UPPTCL may inform the status to forum. |
| 93 | RQ122389 | OCC_204 | slcrs_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1 | PAPTL | D | Maintenance of line bay equipments i.e. CVT, WT, LA & line Isolator. | 18-Mar-2023 | 08:00 | 18-Mar-2023 | 18:00 | | PLANNED | Approved | 18-Mar-23 | 08:00 | 18-Mar-23 | 18:00 | |
| 94 | RQ122532 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2 | PAPTL | D | Line maintenance work i.e. VD, Grading rings, CC rings, Spacers, Arcing Horn, Bird guards, ETC. | 15-Mar-2023 | 08:00 | 16-Mar-2023 | 18:00 | other ckt will be in non auto mode. | PLANNED | Approved | 15-Mar-23 | 08:00 | 16-Mar-23 | 18:00 | |
| 95 | RQ122531 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1 | PAPTL | D | Line maintenance work i.e. VD, Grading rings, CC rings, Spacers, Arcing Horn, Bird guards, ETC. | 13-Mar-2023 | 08:00 | 14-Mar-2023 | 18:00 | other ckt will be in non auto mode. | PLANNED | Approved | 13-Mar-23 | 08:00 | 14-Mar-23 | 18:00 | |
| 96 | RQ122813 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-2 | BKTL | D | Crossing of 400 kV D/C Khetri-Bhiwadi TL | 16-Mar-2023 | 08:00 | 27-Mar-2023 | 18:00 | other ckt will be in non auto mode. | PLANNED | Approved | 16-Mar-23 | 08:00 | 27-Mar-23 | 18:00 | |
| 97 | RQ122812 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1 | BKTL | D | Crossing of 400 kV D/C Khetri-Bhiwadi TL | 16-Mar-2023 | 08:00 | 27-Mar-2023 | 18:00 | only Auto recloser off on daily basis | PLANNED | Approved | 16-Mar-23 | 08:00 | 27-Mar-23 | 18:00 | |
| 98 | RQ122353 | OCC_204 | slcrs_sd | BUS | 765KV BUS 1 AT PHAGI(RS) | RRVPNL | D | QUARTERLY MAINTENANCE WORK OF associated EQUIPMENTS of 765 KV Main Bus-I | 27-Mar-2023 | 08:00 | 27-Mar-2023 | 18:00 | | PLANNED | Approved | 27-Mar-23 | 08:00 | 27-Mar-23 | 18:00 | Bypass arrangement to be done at Anta for Chabra-Anta-Kota line. Generation at Chabra Kawai Complex to be restricted to 3500 MW/Subject to real time consent of Rajasthan |
| 99 | RQ122579 | OCC_204 | cpcc1_sd | BUS | 765 KV FATEHGARH_II(PG) - BUS 1 | POWER GRID | D | For Jumpering and bay extension work by M/s TATA for TBCB package SS-01 | 22-Mar-2023 | 17:00 | 28-Mar-2023 | 23:00 | | PLANNED | Approved | 22-Mar-23 | 17:00 | 28-Mar-23 | 23:00 | |
| 100 | RQ122448 | OCC_204 | cpcc3_sd | BUS | 765 KV BAREILLY_2(PG) - BUS 2 | POWER GRID | D | AMP works | 18-Mar-2023 | 10:00 | 18-Mar-2023 | 18:00 | | PLANNED | Approved | 18-Mar-23 | 10:00 | 18-Mar-23 | 18:00 | |
| 101 | RQ122447 | OCC_204 | cpcc3_sd | BUS | 765 KV BAREILLY_2(PG) - BUS 1 | POWER GRID | D | AMP works | 16-Mar-2023 | 10:00 | 16-Mar-2023 | 18:00 | | PLANNED | Approved | 16-Mar-23 | 10:00 | 16-Mar-23 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|----------------|--|------------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|----------------------------------|
| 102 | RQ122575 | OCC_204 | cpcc1_sd | BUS | 765 KV BHADLA(PG) - BUS 2 | POWER GRID | D | FOR AMP WORK | 06-Mar-2023 | 15:00 | 06-Mar-2023 | 23:00 | | PLANNED | Approved | 06-Mar-23 | 17:00 | 06-Mar-23 | 23:00 | To be facilitated from 17:00 hrs |
| 103 | RQ122578 | OCC_204 | cpcc1_sd | BUS | 765 KV BIKANER(PG) - BUS 2 | POWER GRID | D | FOR 765/400KV ICT3 COMMISSIONING WORK | 04-Mar-2023 | 10:00 | 10-Mar-2023 | 18:00 | | PLANNED | Approved | 04-Mar-23 | 17:00 | 10-Mar-23 | 23:00 | To be facilitated from 17:00 hrs |
| 104 | RQ122577 | OCC_204 | cpcc1_sd | BUS | 765 KV BHADLA_2 (PG) - BUS 2 | POWER GRID | D | Bay Extension Works | 03-Mar-2023 | 17:00 | 04-Mar-2023 | 23:00 | During 765 KV Bus-2 shut down, 765/400 KV ICT-3 shall remain out as ICT is charged through Bus-2 only | PLANNED | Approved | 03-Mar-23 | 17:00 | 04-Mar-23 | 23:00 | |
| 105 | RQ122576 | OCC_204 | cpcc1_sd | BUS | 765 KV BHADLA_2 (PG) - BUS 1 | POWER GRID | D | Bay Extension Works | 01-Mar-2023 | 17:00 | 02-Mar-2023 | 23:00 | | PLANNED | Approved | 01-Mar-23 | 17:00 | 02-Mar-23 | 23:00 | |
| 106 | RQ122580 | OCC_204 | cpcc1_sd | BUS | 765 KV FATEHGARH_II(PG) - BUS 2 | POWER GRID | D | For Jumpering and bay extension work by M/s TATA for TBCB package SS-01 | 01-Mar-2023 | 17:00 | 07-Mar-2023 | 23:00 | | PLANNED | Approved | 01-Mar-23 | 17:00 | 07-Mar-23 | 23:00 | |
| 107 | RQ122585 | OCC_204 | cpcc1_sd | BR/BSR/MSR/MSR | 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG) | POWER GRID | D | Ladder logic commissioning with spare reactor logic scheme checking | 21-Mar-2023 | 17:00 | 25-Mar-2023 | 23:00 | | PLANNED | Approved | 21-Mar-23 | 17:00 | 25-Mar-23 | 23:00 | |
| 108 | RQ122581 | OCC_204 | cpcc1_sd | BR/BSR/MSR/MSR | 240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGAR H(PG) | POWER GRID | D | FOR PRE-WARRANTY COMPLETION AMP OF BUS REACTOR | 20-Mar-2023 | 08:00 | 21-Mar-2023 | 18:00 | | PLANNED | Approved | 20-Mar-23 | 08:00 | 21-Mar-23 | 18:00 | |
| 109 | RQ122586 | OCC_204 | cpcc1_sd | BR/BSR/MSR/MSR | 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG) | POWER GRID | D | Ladder logic commissioning with spare reactor logic scheme checking | 15-Mar-2023 | 17:00 | 20-Mar-2023 | 23:00 | | PLANNED | Approved | 15-Mar-23 | 17:00 | 20-Mar-23 | 23:00 | |
| 110 | RQ122584 | OCC_204 | cpcc1_sd | BR/BSR/MSR/MSR | 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG) | POWER GRID | D | For final testing of CSD Relay of 765KV Bus Reactor | 08-Mar-2023 | 17:00 | 08-Mar-2023 | 23:00 | Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVar Reactors shall be performed during shutdown | PLANNED | Approved | 08-Mar-23 | 17:00 | 08-Mar-23 | 23:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|----------------|---|------------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--------------------------|
| 111 | RQ122583 | OCC_204 | cpcc1_sd | BR/BSR/MSC/MSR | 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG) | POWER GRID | D | For final testing of CSD Relay of 765KV Bus Reactor | 07-Mar-2023 | 17:00 | 07-Mar-2023 | 23:00 | Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVar Reactors shall be performed during shutdown | PLANNED | Approved | 07-Mar-23 | 17:00 | 07-Mar-23 | 23:00 | |
| 112 | RQ122582 | OCC_204 | cpcc1_sd | BR/BSR/MSC/MSR | 240 MVAR BUS REACTOR NO 1 AT 765 KV KOTESHWAR(PG) | POWER GRID | C | GIB Rectification work | 07-Mar-2023 | 08:00 | 24-Mar-2023 | 18:00 | | PLANNED | Approved | 07-Mar-23 | 08:00 | 24-Mar-23 | 18:00 | |
| 113 | RQ122237 | OCC_204 | stuup_sd | BR/BSR/MSC/MSR | 240 MVAR BUS REACTOR NO 1 AT 765 KV GR.NOIDA_2(UPC) | UPPTCL | D | For Annual Maintenance & Testing work | 20-Mar-2023 | 09:00 | 20-Mar-2023 | 12:00 | | PLANNED | Approved | 20-Mar-23 | 09:00 | 20-Mar-23 | 12:00 | |
| 114 | RQ122638 | OCC_204 | cpcc1_sd | LINE REACTOR | 240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-1 @FATEHGARH_II(PG) | PFTL | D | Ladder logic commissioning with spare reactor logic scheme checking | 26-Mar-2023 | 17:00 | 28-Mar-2023 | 23:00 | | PLANNED | Approved | 26-Mar-23 | 17:00 | 28-Mar-23 | 23:00 | |
| 115 | RQ122639 | OCC_204 | cpcc1_sd | LINE REACTOR | 240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_II(PG) | PFTL | D | Ladder logic commissioning with spare reactor logic scheme checking | 13-Mar-2023 | 17:00 | 15-Mar-2023 | 23:00 | | PLANNED | Approved | 13-Mar-23 | 17:00 | 15-Mar-23 | 23:00 | |
| 116 | RQ122645 | OCC_204 | cpcc1_sd | LINE REACTOR | 240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_II(PG) | PFTL | D | FOR AMP WORKS | 12-Mar-2023 | 17:00 | 14-Mar-2023 | 23:00 | & for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVar Reactors shall be performed during shutdown | PLANNED | Approved | 12-Mar-23 | 17:00 | 14-Mar-23 | 23:00 | To be clubbed with sl 68 |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|--------------|---|------------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--------------------------|
| 117 | RQ122644 | OCC_204 | cpcc1_sd | LINE REACTOR | 240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-1 @FATEHGARH_II(PG) | PFTL | D | FOR AMP WORKS | 09-Mar-2023 | 17:00 | 11-Mar-2023 | 23:00 | & for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVar Reactors shall be performed during shutdown | PLANNED | Approved | 09-Mar-23 | 17:00 | 11-Mar-23 | 23:00 | To be clubbed with sl 68 |
| 118 | RQ122633 | OCC_204 | cpcc1_sd | LINE REACTOR | 240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_II(PG) | PFTL | D | For final testing of CSD Relay of 765KV Line Reactor | 09-Mar-2023 | 17:00 | 10-Mar-2023 | 23:00 | Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVar Reactors shall be performed during shutdown | PLANNED | Approved | 09-Mar-23 | 17:00 | 10-Mar-23 | 23:00 | |
| 119 | RQ122632 | OCC_204 | cpcc1_sd | LINE REACTOR | 240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-1 @FATEHGARH_II(PG) | PFTL | D | For final testing of CSD Relay of 765KV Line Reactor | 07-Mar-2023 | 17:00 | 08-Mar-2023 | 23:00 | Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVar Reactors shall be performed during shutdown | PLANNED | Approved | 07-Mar-23 | 17:00 | 08-Mar-23 | 23:00 | |
| 120 | RQ122637 | OCC_204 | cpcc1_sd | LINE REACTOR | 240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_II(PG) | POWER GRID | D | Ladder logic commissioning with spare reactor logic scheme checking | 23-Mar-2023 | 17:00 | 25-Mar-2023 | 23:00 | | PLANNED | Approved | 23-Mar-23 | 17:00 | 25-Mar-23 | 23:00 | |
| 121 | RQ123378 | OCC_204 | cpcc2_sd | LINE REACTOR | 330 MVAR SWITCHABLE LR ON 765 KV BIKANER-MOGA (PG) CKT-2 @MOGA(PG) | POWER GRID | D | AMP of Line- Reactor | 22-Mar-2023 | 08:30 | 22-Mar-2023 | 18:00 | Kindly Approve | PLANNED | Approved | 22-Mar-23 | 08:30 | 22-Mar-23 | 18:00 | To be clubbed with sl 80 |

| | | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|--------------|---|------------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|---|
| 122 | RQ122636 | OCC_204 | cpcc1_sd | LINE REACTOR | 240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_II(PG) | POWER GRID | D | Ladder logic commissioning with spare reactor logic scheme checking | 20-Mar-2023 | 17:00 | 22-Mar-2023 | 23:00 | | PLANNED | Approved | 20-Mar-23 | 17:00 | 22-Mar-23 | 23:00 | | |
| 123 | RQ122611 | OCC_204 | cpcc1_sd | LINE REACTOR | 240 MVAR NON-SWITCHABLE LR ON AJMER-CHITTORGARH (PG) CKT-1 | POWER GRID | D | AMP work line reactor and reactor bay and testing of NGR | 20-Mar-2023 | 15:00 | 21-Mar-2023 | 23:00 | | PLANNED | Approved | 20-Mar-23 | 15:00 | 21-Mar-23 | 23:00 | To be clubbed with sl 85 | |
| 124 | RQ123379 | OCC_204 | cpcc2_sd | LINE REACTOR | 330 MVAR SWITCHABLE LR ON 765 KV BIKANER-MOGA (PG) CKT-1 @BIKANER(PG) | POWER GRID | D | AMP of Line-Reactor | 20-Mar-2023 | 08:30 | 20-Mar-2023 | 18:00 | Kindly Approve | PLANNED | Approved | 20-Mar-23 | 08:30 | 20-Mar-23 | 18:00 | To be clubbed with sl 82 | |
| 125 | RQ122616 | OCC_204 | cpcc1_sd | LINE REACTOR | 240 MVAR SWITCHABLE LR ON 765 KV AJMER-CHITTORGARH (PG) CKT-2 @CHITTORGARH(PG) | POWER GRID | D | AMP OF LINE REACTOR BANK(R,Y,B PHASE) | 17-Mar-2023 | 09:00 | 18-Mar-2023 | 18:00 | PRE WARRANTY COMPLETION AMP maintenance of Line reactor bank | PLANNED | Approved | 17-Mar-23 | 09:00 | 18-Mar-23 | 18:00 | L/R AMP work shall be clubbed with Line AMP/Outage work.NLDC ask PG to apply for Pre warranty completion AMP. | |
| 126 | RQ122612 | OCC_204 | cpcc1_sd | LINE REACTOR | 240 MVAR NON-SWITCHABLE LR ON AJMER-CHITTORGARH (PG) CKT-2 | POWER GRID | D | AMP work line reactor and reactor bay and testing of NGR | 16-Mar-2023 | 15:00 | 17-Mar-2023 | 23:00 | | PLANNED | Rejected | | | | | | L/R AMP work shall be clubbed with Line AMP/Outage work |
| 127 | RQ122617 | OCC_204 | cpcc1_sd | LINE REACTOR | 240 MVAR SWITCHABLE LR ON 765 KV AJMER-CHITTORGARH (PG) CKT-1 @CHITTORGARH(PG) | POWER GRID | D | AMP OF LINE REACTOR BANK(R,Y,B PHASE) | 15-Mar-2023 | 09:00 | 16-Mar-2023 | 18:00 | PRE WARRANTY COMPLETION AMP maintenance of Line reactor bank | PLANNED | Approved | 15-Mar-23 | 09:00 | 16-Mar-23 | 18:00 | To be clubbed with sl 85.L/R AMP work shall be clubbed with Line AMP/Outage work.NLDC ask PG to apply for Pre warranty completion AMP. | |
| 128 | RQ122613 | OCC_204 | cpcc1_sd | LINE REACTOR | 240 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-2 @AJMER(PG) | POWER GRID | D | AMP work line reactor and reactor bay and testing of NGR | 13-Mar-2023 | 15:00 | 14-Mar-2023 | 22:00 | | PLANNED | Rejected | | | | | | L/R AMP work shall be clubbed with Line AMP/Outage work |
| 129 | RQ122621 | OCC_204 | cpcc1_sd | LINE REACTOR | 240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-2 @BIKANER(PG) | POWER GRID | D | AMP OF THE LINE REACTOR | 08-Mar-2023 | 15:00 | 08-Mar-2023 | 23:00 | | PLANNED | Rejected | | | | | | L/R AMP work shall be clubbed with Line AMP/Outage work |

| | | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|--------------|---|------------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|-----------------------------|---|
| 130 | RQ122622 | OCC_204 | cpcc1_sd | LINE REACTOR | 240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-1 @BIKANER(PG) | POWER GRID | D | AMP OF THE LINE REACTOR | 07-Mar-2023 | 15:00 | 07-Mar-2023 | 23:00 | | PLANNED | Rejected | | | | | | L/R AMP work shall be clubbed with Line AMP/Outage work |
| 131 | RQ122643 | OCC_204 | cpcc1_sd | LINE REACTOR | 240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_II(PG) | POWER GRID | D | FOR AMP WORKS | 06-Mar-2023 | 16:00 | 08-Mar-2023 | 23:00 | & for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVar Reactors shall be performed during shutdown | PLANNED | Approved | 06-Mar-23 | 16:00 | 08-Mar-23 | 23:00 | To be clubbed with sl 61/63 | |
| 132 | RQ122624 | OCC_204 | cpcc1_sd | LINE REACTOR | 330 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-1 @BIKANER(PG) | POWER GRID | D | AMP OF THE LINE REACTOR | 06-Mar-2023 | 15:00 | 06-Mar-2023 | 23:00 | | PLANNED | Rejected | | | | | | L/R AMP work shall be clubbed with Line AMP/Outage work |
| 133 | RQ122631 | OCC_204 | cpcc1_sd | LINE REACTOR | 240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_II(PG) | POWER GRID | D | For final testing of CSD Relay of 765KV Line Reactor | 05-Mar-2023 | 17:00 | 06-Mar-2023 | 23:00 | Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVar Reactors shall be performed during shutdown | PLANNED | Approved | 05-Mar-23 | 17:00 | 06-Mar-23 | 23:00 | | |
| 134 | RQ122623 | OCC_204 | cpcc1_sd | LINE REACTOR | 330 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-2 @BIKANER(PG) | POWER GRID | D | AMP OF THE LINE REACTOR | 05-Mar-2023 | 15:00 | 05-Mar-2023 | 23:00 | | PLANNED | Rejected | | | | | | L/R AMP work shall be clubbed with Line AMP/Outage work |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|--------------|---|------------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|---|
| 135 | RQ122642 | OCC_204 | cpcc1_sd | LINE REACTOR | 240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_II(PG) | POWER GRID | D | FOR AMP WORKS | 03-Mar-2023 | 17:00 | 05-Mar-2023 | 22:00 | & for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVAR Reactors shall be performed during shutdown | PLANNED | Approved | 03-Mar-23 | 17:00 | 05-Mar-23 | 22:00 | To be clubbed with sl 62/64 |
| 136 | RQ122630 | OCC_204 | cpcc1_sd | LINE REACTOR | 240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_II(PG) | POWER GRID | D | For final testing of CSD Relay of 765KV Line Reactor | 03-Mar-2023 | 17:00 | 04-Mar-2023 | 23:00 | Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVAR Reactors shall be performed during shutdown | PLANNED | Approved | 03-Mar-23 | 17:00 | 04-Mar-23 | 23:00 | |
| 137 | RQ122614 | OCC_204 | cpcc1_sd | LINE REACTOR | 240 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-1 @AJMER(PG) | POWER GRID | D | AMP work line reactor and reactor bay and testing of NGR | 02-Mar-2023 | 15:00 | 03-Mar-2023 | 23:00 | | PLANNED | Rejected | | | | | L/R AMP work shall be clubbed with Line AMP/Outage work |
| 138 | RQ122657 | OCC_204 | cpcc1_sd | BAY | 704 MAIN BAY - 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2 AT CHITTORGARH(PG) | POWER GRID | D | FOR AMP WORK | 30-Mar-2023 | 08:00 | 30-Mar-2023 | 18:00 | | PLANNED | Approved | 30-Mar-23 | 08:00 | 30-Mar-23 | 18:00 | |
| 139 | RQ122687 | OCC_204 | cpcc1_sd | BAY | 715 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG) (POWERGRID) | POWER GRID | D | For bay AMP Works | 29-Mar-2023 | 17:00 | 30-Mar-2023 | 23:00 | | PLANNED | Approved | 29-Mar-23 | 17:00 | 30-Mar-23 | 23:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-----|---|------------|---|-------------------------------------|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 140 | RQ122656 | OCC_204 | cpcc1_sd | BAY | 707 MAIN BAY - 765 KV CHITTORGAR H- BANASKANTH A (PG) CKT-1 AT CHITTORGAR H(PG) | POWER GRID | D | FOR AMP WORK | 29-Mar-2023 | 08:00 | 29-Mar-2023 | 18:00 | | PLANNED | Approved | 29-Mar-23 | 08:00 | 29-Mar-23 | 18:00 | |
| 141 | RQ122655 | OCC_204 | cpcc1_sd | BAY | 705 TIE BAY - 765 KV CHITTORGAR H- BANASKANTH A (PG) CKT-2 AND 765/400 KV 1500 MVA ICT 1 AT CHITTORGAR | POWER GRID | D | FOR AMP WORK | 28-Mar-2023 | 08:00 | 28-Mar-2023 | 18:00 | | PLANNED | Approved | 28-Mar-23 | 08:00 | 28-Mar-23 | 18:00 | |
| 142 | RQ122660 | OCC_204 | cpcc1_sd | BAY | 718 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG) (POWERGRID) | POWER GRID | D | FOR AMP WORK | 28-Mar-2023 | 08:00 | 28-Mar-2023 | 18:00 | | PLANNED | Approved | 28-Mar-23 | 08:00 | 28-Mar-23 | 18:00 | |
| 143 | RQ122672 | OCC_204 | cpcc1_sd | BAY | 720 TIE BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_ II(PG) (POWERGRID) AND 765 KV BHADLA_2 (PG)- FATEHGARH_ II(PG) (PFTL) CKT-1 AT 765 KV FATEHGARH_ II(PG) (POWERGRID) | POWER GRID | D | For DGA oil testing of bay 765kV CT | 28-Mar-2023 | 08:00 | 28-Mar-2023 | 18:00 | | PLANNED | Approved | 28-Mar-23 | 08:00 | 28-Mar-23 | 18:00 | |
| 144 | RQ122686 | OCC_204 | cpcc1_sd | BAY | 718 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_ II (PG) CKT-2 (POWERGRID) | POWER GRID | D | For bay AMP Works | 27-Mar-2023 | 17:00 | 28-Mar-2023 | 23:00 | | PLANNED | Approved | 27-Mar-23 | 17:00 | 28-Mar-23 | 23:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-----|--|------------|---|-------------------------------------|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 145 | RQ122671 | OCC_204 | cpcc1_sd | BAY | 719 MAIN BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG) | POWER GRID | D | For DGA oil testing of bay 765kv CT | 27-Mar-2023 | 17:00 | 27-Mar-2023 | 23:00 | | PLANNED | Approved | 27-Mar-23 | 17:00 | 27-Mar-23 | 23:00 | |
| 146 | RQ122524 | OCC_204 | cpcc3_sd | BAY | 708 TIE BAY - 765 KV AGRA-FATEHPUR (PG) CKT-1 (POWERGRID) AND 765KV BUS 2 AT FATEHPUR(PG) AT 765 KV FATEHPUR(PG) (POWERGRID) | POWER GRID | D | AMP works | 27-Mar-2023 | 10:00 | 27-Mar-2023 | 18:00 | | PLANNED | Approved | 27-Mar-23 | 10:00 | 27-Mar-23 | 18:00 | |
| 147 | RQ122659 | OCC_204 | cpcc1_sd | BAY | 717 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG) (POWERGRID) AND FUTURE AT 765 KV BHADLA_2 (PG) (POWERGRID) | POWER GRID | D | FOR AMP WORK | 27-Mar-2023 | 08:00 | 27-Mar-2023 | 18:00 | | PLANNED | Approved | 27-Mar-23 | 08:00 | 27-Mar-23 | 18:00 | |
| 148 | RQ122654 | OCC_204 | cpcc1_sd | BAY | 708 TIE BAY - 765 KV CHITTORGAR H-BANASKANTHA (PG) CKT-1 AND 765/400 KV 1500 MVA ICT 2 AT CHITTORGAR | POWER GRID | D | FOR AMP WORK | 27-Mar-2023 | 08:00 | 27-Mar-2023 | 18:00 | | PLANNED | Approved | 27-Mar-23 | 08:00 | 27-Mar-23 | 18:00 | |
| 149 | RQ122662 | OCC_204 | cpcc1_sd | BAY | 715 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG) (POWERGRID) | POWER GRID | D | FOR AMP WORK | 26-Mar-2023 | 08:00 | 26-Mar-2023 | 18:00 | | PLANNED | Approved | 26-Mar-23 | 08:00 | 26-Mar-23 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-----|--|------------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 150 | RQ122685 | OCC_204 | cpcc1_sd | BAY | 721 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-1 (POWERGRID) | POWER GRID | D | For bay AMP Works | 25-Mar-2023 | 17:00 | 26-Mar-2023 | 23:00 | | PLANNED | Approved | 25-Mar-23 | 17:00 | 26-Mar-23 | 23:00 | |
| 151 | RQ122668 | OCC_204 | cpcc1_sd | BAY | 718 MAIN BAY - 765/400KV 1500 MVA ICT 4 AT JHATIKARA(PG) | POWER GRID | D | FOR AMP WORK | 25-Mar-2023 | 08:00 | 25-Mar-2023 | 18:00 | | PLANNED | Approved | 25-Mar-23 | 08:00 | 25-Mar-23 | 18:00 | |
| 152 | RQ123385 | OCC_204 | cpcc2_sd | BAY | 707 MAIN BAY - 765KV MOGA-MEERUT (PG) CKT-1 AT MOGA(PG) | POWER GRID | D | AMP of Reactor-Bay Equipment and Tightening of ABB make CB Drive at Moga SS | 24-Mar-2023 | 09:00 | 24-Mar-2023 | 17:30 | Kindly approve for Line Reactor Bay shutdown. Option for Line Reactor bay is not available for Moga SS | PLANNED | Approved | 24-Mar-23 | 09:00 | 24-Mar-23 | 17:30 | |
| 153 | RQ122684 | OCC_204 | cpcc1_sd | BAY | 716 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID) | POWER GRID | D | For bay AMP Works | 23-Mar-2023 | 17:00 | 24-Mar-2023 | 23:00 | | PLANNED | Approved | 23-Mar-23 | 17:00 | 24-Mar-23 | 23:00 | |
| 154 | RQ123383 | OCC_204 | cpcc2_sd | BAY | 704R MAIN BAY - 330 MVAR LR ON 765 KV BIKANER-MOGA (PG) CKT-2 @MOGA(PG) (POWERGRID) AT MOGA (PG) (POWERGRID) | POWER GRID | D | AMP of Reactor-Bay Equipment and SF6 Alarm ckt modification work at Moga SS | 22-Mar-2023 | 08:30 | 22-Mar-2023 | 18:00 | Kindly Approve | PLANNED | Approved | 22-Mar-23 | 08:30 | 22-Mar-23 | 18:00 | |
| 155 | RQ122683 | OCC_204 | cpcc1_sd | BAY | 717 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID) AND 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 AT 765 KV FATEHGARH_II(PG) (POWERGRID) | POWER GRID | D | For bay AMP Works | 21-Mar-2023 | 17:00 | 22-Mar-2023 | 23:00 | | PLANNED | Approved | 21-Mar-23 | 17:00 | 22-Mar-23 | 23:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-----|---|------------|---|---|-------------|-------|-------------|-------|----------------|---------|----------|-----------|-------|-----------|-------|--|
| 156 | RQ122517 | OCC_204 | cpcc3_sd | BAY | 704 MAIN BAY - 765KV BALIA-LUCKNOW_2 (PG) CKT-1 AT BALIA(PG) | POWER GRID | C | SF6 Leakage Arrest | 21-Mar-2023 | 10:00 | 23-Mar-2023 | 18:00 | | PLANNED | Approved | 21-Mar-23 | 10:00 | 23-Mar-23 | 18:00 | |
| 157 | RQ122516 | OCC_204 | cpcc3_sd | BAY | 711 TIE BAY - 765/400KV 1500 MVA ICT 1 AT BALIA(PG) AND 765KV VARANASI-BALIA (PG) CKT-1 | POWER GRID | D | AMP works | 20-Mar-2023 | 10:00 | 20-Mar-2023 | 18:00 | | PLANNED | Approved | 20-Mar-23 | 10:00 | 20-Mar-23 | 18:00 | |
| 158 | RQ123384 | OCC_204 | cpcc2_sd | BAY | 701R MAIN BAY - 330 MVAR LR ON 765 KV BIKANER-MOGA (PG) CKT-1 @MOGA(PG) (POWERGRID) AT BIKANER | POWER GRID | D | AMP of Reactor-Bay Equipment and SF6 Alarm ckt modification work at Moga SS | 20-Mar-2023 | 08:30 | 20-Mar-2023 | 18:00 | Kindly Approve | PLANNED | Approved | 20-Mar-23 | 08:30 | 20-Mar-23 | 18:00 | |
| 159 | RQ122661 | OCC_204 | cpcc1_sd | BAY | 714 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG) (POWERGRID) AND FUTURE AT 765 KV BHADLA_2 (PG) (POWERGRID) | POWER GRID | D | FOR AMP WORK | 20-Mar-2023 | 08:00 | 20-Mar-2023 | 18:00 | | PLANNED | Approved | 20-Mar-23 | 08:00 | 20-Mar-23 | 18:00 | |
| 160 | RQ122682 | OCC_204 | cpcc1_sd | BAY | 710 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG) | POWER GRID | D | For bay AMP Works | 19-Mar-2023 | 17:00 | 20-Mar-2023 | 23:00 | | PLANNED | Approved | 19-Mar-23 | 17:00 | 20-Mar-23 | 23:00 | |
| 161 | RQ122663 | OCC_204 | cpcc1_sd | BAY | 712 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765 KV BHADLA_2 (PG) (POWERGRID) | POWER GRID | D | FOR AMP WORK | 19-Mar-2023 | 08:00 | 19-Mar-2023 | 18:00 | | PLANNED | Approved | 19-Mar-23 | 08:00 | 19-Mar-23 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-----|---|------------|---|--|-------------|-------|-------------|-------|----------------|---------|----------|-----------|-------|-----------|-------|--|
| 162 | RQ122681 | OCC_204 | cpcc1_sd | BAY | 713 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG) | POWER GRID | D | For bay AMP Works | 17-Mar-2023 | 17:00 | 18-Mar-2023 | 23:00 | | PLANNED | Approved | 17-Mar-23 | 17:00 | 18-Mar-23 | 23:00 | |
| 163 | RQ122680 | OCC_204 | cpcc1_sd | BAY | 714 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID) AND 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG) AT 765 KV FATEHGARH_II(PG) (POWERGRID) | POWER GRID | D | For bay AMP Works | 15-Mar-2023 | 17:00 | 16-Mar-2023 | 23:00 | | PLANNED | Approved | 15-Mar-23 | 17:00 | 16-Mar-23 | 23:00 | |
| 164 | RQ122679 | OCC_204 | cpcc1_sd | BAY | 707 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG) | POWER GRID | D | For bay AMP Works | 13-Mar-2023 | 17:00 | 14-Mar-2023 | 23:00 | | PLANNED | Approved | 13-Mar-23 | 17:00 | 14-Mar-23 | 23:00 | |
| 165 | RQ123381 | OCC_204 | cpcc2_sd | BAY | 711 TIE BAY - 765KV MOGA-BHIWANI (PG) CKT-1 AND 765/400KV 1500 MVA ICT 2 AT | POWER GRID | D | FOR AMP WORKS OF BAY EQUIPMENTS AT MOGA SS | 13-Mar-2023 | 09:00 | 13-Mar-2023 | 17:30 | Kindly Approve | PLANNED | Approved | 13-Mar-23 | 09:00 | 13-Mar-23 | 17:30 | |
| 166 | RQ122664 | OCC_204 | cpcc1_sd | BAY | 709 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA_2 (PG) (POWERGRID) | POWER GRID | D | FOR AMP WORK | 12-Mar-2023 | 08:00 | 12-Mar-2023 | 18:00 | | PLANNED | Approved | 12-Mar-23 | 08:00 | 12-Mar-23 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|-----|---|------------|---|--|-------------|-------|-------------|-------|----------------|---------|----------|-----------|-------|-----------|-------|--|
| 167 | RQ122678 | OCC_204 | cpcc1_sd | BAY | 712 MAIN BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-1 (POWERGRID) AT 765 KV FATEHGARH_II(PG) | POWER GRID | D | For bay AMP Works | 11-Mar-2023 | 17:00 | 12-Mar-2023 | 23:00 | | PLANNED | Approved | 11-Mar-23 | 17:00 | 12-Mar-23 | 23:00 | |
| 168 | RQ123380 | OCC_204 | cpcc2_sd | BAY | 709 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT MOGA(PG) | POWER GRID | D | FOR AMP WORKS OF BAY EQUIPMENTS AT MOGA SS | 10-Mar-2023 | 09:00 | 10-Mar-2023 | 17:30 | Kindly Approve | PLANNED | Approved | 10-Mar-23 | 09:00 | 10-Mar-23 | 17:30 | |
| 169 | RQ122779 | OCC_204 | sldcrs_sd | BAY | 70252A MAIN BAY - 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 AT PHAGI(RS) | POWER GRID | D | 1. To check the operation timings of CB & measurement of contact resistance. 2. Measurement of Tan-delta of CTs. 3. Tightening | 10-Mar-2023 | 08:00 | 10-Mar-2023 | 18:00 | | PLANNED | Approved | 10-Mar-23 | 08:00 | 10-Mar-23 | 18:00 | |
| 170 | RQ122677 | OCC_204 | cpcc1_sd | BAY | 711 TIE BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-1 (POWERGRID) AND 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_III(PG) AT 765 KV FATEHGARH_II(PG) (POWERGRID) | POWER GRID | D | For bay AMP Works | 09-Mar-2023 | 17:00 | 10-Mar-2023 | 23:00 | | PLANNED | Approved | 09-Mar-23 | 17:00 | 10-Mar-23 | 23:00 | |
| 171 | RQ123382 | OCC_204 | cpcc2_sd | BAY | 708 TIE BAY - 765KV MOGA-MEERUT (PG) CKT-1 AND 765/400KV 1500 MVA ICT 1 AT | POWER GRID | D | FOR AMP WORKS OF BAY EQUIPMENTS AT MOGA SS | 09-Mar-2023 | 09:00 | 09-Mar-2023 | 17:30 | Kindly Approve | PLANNED | Approved | 09-Mar-23 | 09:00 | 09-Mar-23 | 17:30 | |
| 172 | RQ122670 | OCC_204 | cpcc1_sd | BAY | 709 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT JHATIKARA(PG) | POWER GRID | D | CB Inspection | 09-Mar-2023 | 08:00 | 09-Mar-2023 | 18:00 | | PLANNED | Approved | 09-Mar-23 | 08:00 | 09-Mar-23 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-----|---|------------|---|-----------------------------------|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|--|
| 173 | RQ122676 | OCC_204 | cpcc1_sd | BAY | 709 MAIN BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 (POWERGRID) AT 765 KV FATEHGARH_II(PG) | POWER GRID | D | For bay AMP Works | 07-Mar-2023 | 17:00 | 08-Mar-2023 | 23:00 | | PLANNED | Approved | 07-Mar-23 | 17:00 | 08-Mar-23 | 23:00 | |
| 174 | RQ122669 | OCC_204 | cpcc1_sd | BAY | 703 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV JHATIKARA(PG) | POWER GRID | D | CB Inspection | 06-Mar-2023 | 08:00 | 06-Mar-2023 | 18:00 | | PLANNED | Approved | 06-Mar-23 | 08:00 | 06-Mar-23 | 18:00 | |
| 175 | RQ122675 | OCC_204 | cpcc1_sd | BAY | 708 TIE BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 (POWERGRID) AND 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG) AT 765 KV FATEHGARH_II(PG) (POWERGRID) | POWER GRID | D | For bay AMP Works | 05-Mar-2023 | 17:00 | 06-Mar-2023 | 23:00 | | PLANNED | Approved | 05-Mar-23 | 17:00 | 06-Mar-23 | 23:00 | |
| 176 | RQ122665 | OCC_204 | cpcc1_sd | BAY | 707 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-1 (POWERGRID) | POWER GRID | D | FOR AMP WORK | 05-Mar-2023 | 08:00 | 05-Mar-2023 | 18:00 | Required SD is 708 Tie Bay 765kV Fatehgarh-2 Ckt1 & Bus Reactor 1 at Bhadla-2. it is not configure in software. | PLANNED | Approved | 05-Mar-23 | 08:00 | 05-Mar-23 | 18:00 | |
| 177 | RQ122666 | OCC_204 | cpcc1_sd | BAY | 714 TIE BAY - 765 KV BIKANER-MOGA (PG) CKT-2 AND FUTURE AT 765 KV BIKANER(PG) | POWER GRID | D | 765/400KV ICT3 COMMISSIONING WORK | 04-Mar-2023 | 08:00 | 10-Mar-2023 | 18:00 | | PLANNED | Approved | 04-Mar-23 | 08:00 | 10-Mar-23 | 18:00 | |
| 178 | RQ122674 | OCC_204 | cpcc1_sd | BAY | 719 MAIN BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_III(PG) | POWER GRID | D | For bay AMP Works | 03-Mar-2023 | 17:00 | 04-Mar-2023 | 23:00 | | PLANNED | Approved | 03-Mar-23 | 17:00 | 04-Mar-23 | 23:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|-----|---|------------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 179 | RQ122667 | OCC_204 | cpcc1_sd | BAY | 717 TIE BAY - 765KV JHATIKARA-ALIGARH (PG) CKT-1 AND 765/400KV 1500 MVA ICT 4 AT JHATIKARA(PG) | POWER GRID | D | FOR AMP WORK | 03-Mar-2023 | 08:00 | 03-Mar-2023 | 18:00 | | PLANNED | Approved | 03-Mar-23 | 08:00 | 03-Mar-23 | 18:00 | |
| 180 | RQ122673 | OCC_204 | cpcc1_sd | BAY | 720 TIE BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AND 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1 AT 765 KV FATEHGARH_II(PG) (POWERGRID) | POWER GRID | D | For bay AMP Works | 01-Mar-2023 | 17:00 | 02-Mar-2023 | 23:00 | | PLANNED | Approved | 01-Mar-23 | 17:00 | 02-Mar-23 | 23:00 | |
| 181 | RQ122786 | OCC_204 | sldcrs_sd | BAY | 70752A MAIN BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-2 AT | RRVPNL | D | QUARTERLY MAINTENANCE WORK OF MAIN BAY EQUIPMENTS OF 765KV PHAGI-Gwalior LINE-2 | 29-Mar-2023 | 08:00 | 29-Mar-2023 | 18:00 | | PLANNED | Approved | 29-Mar-23 | 08:00 | 29-Mar-23 | 18:00 | |
| 182 | RQ122787 | OCC_204 | sldcrs_sd | BAY | 70652B MAIN BAY - 765KV ANTA-PHAGI (RS) CKT-1 AT PHAGI(RS) | RRVPNL | D | QUARTERLY MAINTENANCE WORK OF MAIN BAY EQUIPMENTS OF 765KV PHAGI-ANTA LINE-1 | 28-Mar-2023 | 08:00 | 28-Mar-2023 | 18:00 | | PLANNED | Approved | 28-Mar-23 | 08:00 | 28-Mar-23 | 18:00 | |
| 183 | RQ122777 | OCC_204 | sldcrs_sd | BAY | 70652A MAIN BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-1 AT | RRVPNL | D | 1. Testing and maintenance of Transforers. 2. Tightening of clamps and | 17-Mar-2023 | 08:00 | 17-Mar-2023 | 18:00 | | PLANNED | Approved | 17-Mar-23 | 08:00 | 17-Mar-23 | 18:00 | |
| 184 | RQ122776 | OCC_204 | sldcrs_sd | BAY | 70752B MAIN BAY - 765KV ANTA-PHAGI (RS) CKT-2 AT PHAGI(RS) | RRVPNL | D | 1.Measurement of tan-delta of CTs 2. Maintenance of CB & CTs. | 14-Mar-2023 | 08:00 | 14-Mar-2023 | 18:00 | | PLANNED | Approved | 14-Mar-23 | 08:00 | 14-Mar-23 | 18:00 | |
| 185 | RQ122775 | OCC_204 | sldcrs_sd | BAY | 70552A MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS) | RRVPNL | D | 1.Measurement of tan-delta of CTs 2. Maintenance of CB & CTs. | 13-Mar-2023 | 08:00 | 13-Mar-2023 | 18:00 | | PLANNED | Approved | 13-Mar-23 | 08:00 | 13-Mar-23 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|-----|---|--------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 186 | RQ122773 | OCC_204 | sldcrs_sd | BAY | 703B MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT PHAGI(RS) (RRVPNL) AT 765 KV PHAGI(RS) | RRVPNL | D | 1. To check the operation timings of CB & measurement of contact resistance. 2. Measurement of Tan-delta of CTs. 3. Tightening | 08-Mar-2023 | 08:00 | 08-Mar-2023 | 18:00 | | PLANNED | Approved | 08-Mar-23 | 08:00 | 08-Mar-23 | 18:00 | |
| 187 | RQ122778 | OCC_204 | sldcrs_sd | BAY | 70252B MAIN BAY - 765/400KV 1500 MVA ICT 2 AT PHAGI(RS) | RRVPNL | D | 1. To check the operation timings of CB & measurement of contact resistance. 2. Measurement of Tan-delta of CTs. 3. Tightening | 04-Mar-2023 | 08:00 | 04-Mar-2023 | 18:00 | | PLANNED | Approved | 04-Mar-23 | 08:00 | 04-Mar-23 | 18:00 | |
| 188 | RQ122780 | OCC_204 | sldcrs_sd | BAY | 70152B MAIN BAY - 765/400KV 1500 MVA ICT 1 AT PHAGI(RS) | RRVPNL | D | 1. To check the operation timings of CB & measurement of contact resistance. 2. Measurement of Tan-delta of CTs. 3. Tightening | 03-Mar-2023 | 08:00 | 03-Mar-2023 | 18:00 | | PLANNED | Approved | 03-Mar-23 | 08:00 | 03-Mar-23 | 18:00 | |
| 189 | RQ122781 | OCC_204 | sldcrs_sd | BAY | 70152A MAIN BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AT PHAGI(RS) | RRVPNL | D | 1. To check the operation timings of CB & measurement of contact resistance. 2. Measurement of Tan-delta of CTs. 3. Tightening | 02-Mar-2023 | 08:00 | 02-Mar-2023 | 18:00 | | PLANNED | Approved | 02-Mar-23 | 08:00 | 02-Mar-23 | 18:00 | |
| 190 | RQ122652 | OCC_204 | cpcc1_sd | BAY | 714 TIE BAY - 765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2 (PAPTL) AND 765KV BUS 1 AT AJMER(PG) AT 765 KV AJMER(PG) (PAPTL) | PAPTL | D | FOR AMP WORK | 23-Mar-2023 | 08:00 | 23-Mar-2023 | 18:00 | | PLANNED | Approved | 23-Mar-23 | 08:00 | 23-Mar-23 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|-------------|--|------------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|----------------------------------|
| 191 | RQ122651 | OCC_204 | cpcc1_sd | BAY | 713 MAIN BAY - 765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2 (PAPTL) AND 765KV BUS 2 AT AJMER(PG) AT 765 KV AJMER(PG) (PAPTL) | PAPTL | D | FOR AMP WORK | 22-Mar-2023 | 08:00 | 22-Mar-2023 | 18:00 | | PLANNED | Approved | 22-Mar-23 | 08:00 | 22-Mar-23 | 18:00 | |
| 192 | RQ122774 | OCC_204 | sldcrs_sd | BAY | 70552B MAIN BAY - 765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1 (PAPTL) AT 765 KV | PAPTL | D | 1. Maintenance of CB & CTs 2. Tightening of clamps & connectors of Isolators, CB & CTs. | 15-Mar-2023 | 08:00 | 15-Mar-2023 | 18:00 | | PLANNED | Approved | 15-Mar-23 | 08:00 | 15-Mar-23 | 18:00 | |
| 193 | RQ122650 | OCC_204 | cpcc1_sd | BAY | 710 MAIN BAY - 765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1 (PAPTL) AND FUTURE AT 765 KV AJMER(PG) (PAPTL) | PAPTL | D | FOR AMP WORK | 01-Mar-2023 | 08:00 | 01-Mar-2023 | 18:00 | | PLANNED | Approved | 01-Mar-23 | 08:00 | 01-Mar-23 | 18:00 | |
| 194 | RQ122574 | OCC_204 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) | POWER GRID | D | FOR AMP WORK | 29-Mar-2023 | 17:00 | 31-Mar-2023 | 23:00 | | PLANNED | Approved | 29-Mar-23 | 17:00 | 31-Mar-23 | 23:00 | |
| 195 | RQ122573 | OCC_204 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG) | POWER GRID | D | FOR AMP WORK | 25-Mar-2023 | 17:00 | 28-Mar-2023 | 23:00 | | PLANNED | Approved | 25-Mar-23 | 17:00 | 28-Mar-23 | 23:00 | |
| 196 | RQ122572 | OCC_204 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG) | POWER GRID | D | FOR AMP WORK | 21-Mar-2023 | 17:00 | 24-Mar-2023 | 23:00 | | PLANNED | Approved | 21-Mar-23 | 17:00 | 24-Mar-23 | 23:00 | |
| 197 | RQ122559 | OCC_204 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 3 AT BHADLA_2 (PG) | POWER GRID | D | Commissioning of 765/400 KV ICT-4 | 18-Mar-2023 | 17:00 | 19-Mar-2023 | 23:00 | | PLANNED | Approved | 18-Mar-23 | 17:00 | 19-Mar-23 | 23:00 | |
| 198 | RQ122513 | OCC_204 | cpcc3_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT BALIA(PG) | POWER GRID | D | Fine Tuning of GE Make RPH-2 CSD (Tie Bay) | 17-Mar-2023 | 10:00 | 17-Mar-2023 | 18:00 | | PLANNED | Approved | 17-Mar-23 | 10:00 | 17-Mar-23 | 18:00 | |
| 199 | RQ122571 | OCC_204 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG) | POWER GRID | D | FOR AMP WORK | 17-Mar-2023 | 08:00 | 20-Mar-2023 | 18:00 | | PLANNED | Approved | 17-Mar-23 | 17:00 | 20-Mar-23 | 18:00 | To be facilitated from 17:00 hrs |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-------------|--|---------------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|---|
| 200 | RQ122562 | OCC_204 | cpcc1_sd | TRANSFORMER | 765/400 KV 800 MVA ICT 4 AT KOTESHWAR(PG) | POWER GRID | D | For CSD commissioning work | 17-Mar-2023 | 08:00 | 17-Mar-2023 | 18:00 | | PLANNED | Approved | 17-Mar-23 | 9:00 | 17-Mar-23 | 16:00 | May be facilitated from 0900 hrs to 1600 hrs |
| 201 | RQ122427 | OCC_204 | cpcc3_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 1 AT LUCKNOW_2(PG) | POWER GRID | D | AMP works | 16-Mar-2023 | 10:00 | 16-Mar-2023 | 18:00 | | PLANNED | Approved | 16-Mar-23 | 10:00 | 16-Mar-23 | 18:00 | |
| 202 | RQ122514 | OCC_204 | cpcc3_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 1 AT BALIA(PG) | POWER GRID | D | Fine Tuning of GE Make RPH-2 CSD (Tie Bay) | 16-Mar-2023 | 10:00 | 16-Mar-2023 | 18:00 | | PLANNED | Approved | 16-Mar-23 | 10:00 | 16-Mar-23 | 18:00 | |
| 203 | RQ122563 | OCC_204 | cpcc1_sd | TRANSFORMER | 765/400 KV 800 MVA ICT 3 AT KOTESHWAR(PG) | POWER GRID | D | For CSD commissioning work | 16-Mar-2023 | 08:00 | 16-Mar-2023 | 18:00 | | PLANNED | Approved | 16-Mar-23 | 9:00 | 16-Mar-23 | 16:00 | May be facilitated from 0900 hrs to 1600 hrs |
| 204 | RQ122570 | OCC_204 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_ II(PG) | POWER GRID | D | For CSD Fine tune and Commissioning check with Spare ICT | 15-Mar-2023 | 17:00 | 20-Mar-2023 | 23:00 | | PLANNED | Approved | 15-Mar-23 | 17:00 | 20-Mar-23 | 23:00 | |
| 205 | RQ122561 | OCC_204 | cpcc1_sd | TRANSFORMER | 765/400 KV 800 MVA ICT 2 AT KOTESHWAR(PG) | POWER GRID | D | For CSD commissioning work | 15-Mar-2023 | 08:00 | 15-Mar-2023 | 18:00 | | PLANNED | Approved | 15-Mar-23 | 9:00 | 15-Mar-23 | 16:00 | May be facilitated from 0900 hrs to 1600 hrs |
| 206 | RQ122560 | OCC_204 | cpcc1_sd | TRANSFORMER | 765/400 KV 800 MVA ICT 1 AT KOTESHWAR(PG) | POWER GRID | D | For CSD commissioning work | 14-Mar-2023 | 08:00 | 14-Mar-2023 | 18:00 | | PLANNED | Approved | 14-Mar-23 | 9:00 | 14-Mar-23 | 16:00 | May be facilitated from 0900 hrs to 1600 hrs |
| 207 | RQ122511 | OCC_204 | cpcc3_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 1 AT KANPUR_GIS(PG) | POWER GRID | D | AMP works | 13-Mar-2023 | 10:00 | 13-Mar-2023 | 18:00 | | PLANNED | Approved | 13-Mar-23 | 10:00 | 13-Mar-23 | 18:00 | |
| 208 | RQ122567 | OCC_204 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_ II(PG) | POWER GRID | D | For CSD Fine tune and Commissioning check with Spare ICT | 10-Mar-2023 | 17:00 | 14-Mar-2023 | 23:00 | | PLANNED | Approved | 10-Mar-23 | 17:00 | 14-Mar-23 | 23:00 | |
| 209 | RQ122512 | OCC_204 | cpcc3_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT KANPUR_GIS(PG) | POWER GRID | D | AMP works | 10-Mar-2023 | 10:00 | 10-Mar-2023 | 18:00 | | PLANNED | Approved | 10-Mar-23 | 10:00 | 10-Mar-23 | 18:00 | |
| 210 | RQ122568 | OCC_204 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_ II(PG) | POWER GRID | D | For CSD Fine tune and Commissioning check with Spare ICT | 05-Mar-2023 | 17:00 | 09-Mar-2023 | 23:00 | | PLANNED | Approved | 05-Mar-23 | 17:00 | 09-Mar-23 | 23:00 | |
| 211 | RQ122441 | OCC_204 | cpcc3_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT FATEHPUR(P G) | POWER GRID | D | OTI/WTI Modification & Testing | 04-Mar-2023 | 10:00 | 04-Mar-2023 | 13:00 | | PLANNED | Approved | 04-Mar-23 | 10:00 | 04-Mar-23 | 13:00 | |
| 212 | RQ122558 | OCC_204 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT BHADLA(PG) | POWER GRID | D | FOR AMP WORK | 03-Mar-2023 | 17:00 | 03-Mar-2023 | 23:00 | | PLANNED | Approved | 03-Mar-23 | 17:00 | 03-Mar-23 | 23:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|-------------|--|---------------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 213 | RQ122557 | OCC_204 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 1 AT BHADLA(PG) | POWER GRID | D | FOR AMP WORK | 01-Mar-2023 | 17:00 | 01-Mar-2023 | 23:00 | | PLANNED | Approved | 01-Mar-23 | 17:00 | 01-Mar-23 | 23:00 | |
| 214 | RQ122569 | OCC_204 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG) | POWER GRID | D | For CSD Fine tune and Commissioning check with Spare ICT | 01-Mar-2023 | 17:00 | 04-Mar-2023 | 23:00 | | PLANNED | Approved | 01-Mar-23 | 17:00 | 04-Mar-23 | 23:00 | |
| 215 | RQ122566 | OCC_204 | cpcc1_sd | TRANSFORMER | 765/400 KV 1000 MVA ICT 1 AT BHIWANI(PG) | POWER GRID | D | FOR AMP WORK | 01-Mar-2023 | 08:00 | 01-Mar-2023 | 18:00 | | PLANNED | Approved | 01-Mar-23 | 08:00 | 01-Mar-23 | 18:00 | |
| 216 | RQ122364 | OCC_204 | sldcrs_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT PHAGI(RS) | RRVPNL | D | 1. Testing and maintenance of Transformers. 2. Tightening of | 20-Mar-2023 | 08:00 | 20-Mar-2023 | 18:00 | | PLANNED | Approved | 20-Mar-23 | 08:00 | 20-Mar-23 | 18:00 | |
| 217 | RQ122370 | OCC_204 | sldcrs_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 3 AT ANTA(RS) | RRVPNL | C | HALF YEARLY MAINTENANCE & TESTING WORK | 20-Mar-2023 | 08:00 | 21-Mar-2023 | 18:00 | | PLANNED | Approved | 20-Mar-23 | 08:00 | 21-Mar-23 | 18:00 | |
| 218 | RQ122371 | OCC_204 | sldcrs_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 1 AT PHAGI(RS) | RRVPNL | D | 1. Testing and maintenance of Transformers. 2. Tightening of | 16-Mar-2023 | 08:00 | 16-Mar-2023 | 18:00 | | PLANNED | Approved | 16-Mar-23 | 08:00 | 16-Mar-23 | 18:00 | |
| 219 | RQ122372 | OCC_204 | sldcrs_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT ANTA(RS) | RRVPNL | C | HALF YEARLY MAINTENANCE & TESTING WORK | 16-Mar-2023 | 08:00 | 17-Mar-2023 | 18:00 | | PLANNED | Approved | 16-Mar-23 | 08:00 | 17-Mar-23 | 18:00 | |
| 220 | RQ122324 | OCC_204 | sldcup_sd | TRANSFORMER | 765/400 KV 1000 MVA ICT 1 AT UNNAO(UP) | UPPTCL | C | For the checking and testing of BCU relay by M/s GE T&D Engineer. | 18-Mar-2023 | 09:00 | 18-Mar-2023 | 17:00 | 1000MVA ICT-2 & 3 shall remain in service. | PLANNED | Approved | 18-Mar-23 | 09:00 | 18-Mar-23 | 17:00 | To be clubbed with Anpara C - Unnao line |
| 221 | RQ122248 | OCC_204 | stuup_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 1 AT GR.NOIDA_2(UPC) | UPPTCL | D | For ICT maintenance & testing , During shutdown B Phase will be changeover by spare ICT, for internal inspection by OEM of B phase as gas trends observed in increase trends in | 04-Mar-2023 | 10:00 | 04-Mar-2023 | 13:00 | | PLANNED | Approved | 04-Mar-23 | 10:00 | 04-Mar-23 | 13:00 | |
| 222 | RQ122564 | OCC_204 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL) | PKTSL | D | For attending oil leakage | 07-Mar-2023 | 09:00 | 08-Mar-2023 | 18:00 | | PLANNED | Approved | 07-Mar-23 | 09:00 | 08-Mar-23 | 18:00 | |
| 223 | RQ122565 | OCC_204 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL) | PKTSL | D | FOR AMP WORK | 03-Mar-2023 | 09:00 | 04-Mar-2023 | 18:00 | For AMP work / Switching of spare unit with ICT-2 Y ph unit. | PLANNED | Approved | 03-Mar-23 | 09:00 | 04-Mar-23 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|------------------------------|--|-------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 224 | RQ122294 | OCC_204 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NAKODAR(PSTCL) G)-MAKHU(PSTCL) (PS) CKT-2 | PSTCL | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning | 31-Mar-2023 | 08:00 | 31-Mar-2023 | 18:00 | | PLANNED | Approved | 31-Mar-23 | 08:00 | 31-Mar-23 | 18:00 | |
| 225 | RQ122293 | OCC_204 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NAKODAR(PSTCL) G)-MAKHU(PSTCL) (PS) CKT-1 | PSTCL | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning | 27-Mar-2023 | 08:00 | 27-Mar-2023 | 18:00 | | PLANNED | Approved | 27-Mar-23 | 08:00 | 27-Mar-23 | 18:00 | |
| 226 | RQ122310 | OCC_204 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV TALWANDI SABOO(PSTCL) G)-MUKTSAR(PSTCL) (PS) CKT-2 | PSTCL | D | General Maintenance/ Jumpers tightening | 27-Mar-2023 | 08:00 | 27-Mar-2023 | 18:00 | | PLANNED | Approved | 27-Mar-23 | 08:00 | 27-Mar-23 | 18:00 | |
| 227 | RQ122297 | OCC_204 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NAKODAR(PSTCL) G)-MOGA(PSTCL) (PS) CKT-1 | PSTCL | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning | 24-Mar-2023 | 08:00 | 24-Mar-2023 | 18:00 | | PLANNED | Approved | 24-Mar-23 | 08:00 | 24-Mar-23 | 18:00 | |
| 228 | RQ122308 | OCC_204 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV TALWANDI SABOO(PSTCL) G)-MUKTSAR(PSTCL) (PS) CKT-2 | PSTCL | D | General Maintenance/ Jumpers tightening | 24-Mar-2023 | 08:00 | 24-Mar-2023 | 18:00 | | PLANNED | Approved | 24-Mar-23 | 08:00 | 24-Mar-23 | 18:00 | |
| 229 | RQ122296 | OCC_204 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NAKODAR(PSTCL) G)-MOGA(PSTCL) (PS) CKT-1 | PSTCL | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning | 21-Mar-2023 | 08:00 | 21-Mar-2023 | 18:00 | | PLANNED | Approved | 21-Mar-23 | 08:00 | 21-Mar-23 | 18:00 | |
| 230 | RQ122304 | OCC_204 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV TALWANDI SABOO(PSTCL) G)-MUKTSAR(PSTCL) (PS) CKT-2 | PSTCL | D | General Maintenance/ Jumpers tightening | 21-Mar-2023 | 08:00 | 22-Mar-2023 | 18:00 | | PLANNED | Approved | 21-Mar-23 | 08:00 | 22-Mar-23 | 18:00 | |
| 231 | RQ123298 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BEHMAN JASSA SINGH (PSTCL) G)-MOGA(PSTCL) (PSTCL) CKT-1 | PSTCL | D | For AMP work | 18-Mar-2023 | 08:00 | 18-Mar-2023 | 18:00 | | PLANNED | Approved | 18-Mar-23 | 08:00 | 18-Mar-23 | 18:00 | |
| 232 | RQ122299 | OCC_204 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV TALWANDI SABOO(PSTCL) G)-NAKODAR(PSTCL) (PS) CKT-1 | PSTCL | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning | 17-Mar-2023 | 08:00 | 17-Mar-2023 | 18:00 | | PLANNED | Approved | 17-Mar-23 | 08:00 | 17-Mar-23 | 18:00 | |
| 233 | RQ122298 | OCC_204 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV TALWANDI SABOO(PSTCL) G)-NAKODAR(PSTCL) (PS) CKT-1 | PSTCL | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning | 13-Mar-2023 | 08:00 | 13-Mar-2023 | 18:00 | | PLANNED | Approved | 13-Mar-23 | 08:00 | 13-Mar-23 | 18:00 | |
| 234 | RQ122314 | OCC_204 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV TALWANDI SABOO(PSTCL) G)-NAKODAR(PSTCL) (PS) CKT-1 | PSTCL | D | General Maintenance/ Jumper Tightening | 13-Mar-2023 | 08:00 | 17-Mar-2023 | 18:00 | | PLANNED | Approved | 13-Mar-23 | 08:00 | 17-Mar-23 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|------------------------------|--|-------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 235 | RQ122302 | OCC_204 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) CKT-1 | PSTCL | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning | 10-Mar-2023 | 08:00 | 10-Mar-2023 | 18:00 | | PLANNED | Approved | 10-Mar-23 | 08:00 | 10-Mar-23 | 18:00 | |
| 236 | RQ122315 | OCC_204 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1 | PSTCL | D | General Maintenance/ Jumper Tightening | 10-Mar-2023 | 08:00 | 10-Mar-2023 | 18:00 | | PLANNED | Approved | 10-Mar-23 | 08:00 | 10-Mar-23 | 18:00 | |
| 237 | RQ122309 | OCC_204 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV TALWANDI SABOO(PSG)-MUKTSAR(PSG) (PS) CKT-1 | PSTCL | D | General Maintenance/ Jumpers tightening | 09-Mar-2023 | 08:00 | 09-Mar-2023 | 18:00 | | PLANNED | Approved | 09-Mar-23 | 08:00 | 09-Mar-23 | 18:00 | |
| 238 | RQ122301 | OCC_204 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2 | PSTCL | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning | 06-Mar-2023 | 08:00 | 06-Mar-2023 | 18:00 | | PLANNED | Approved | 06-Mar-23 | 08:00 | 06-Mar-23 | 18:00 | |
| 239 | RQ122307 | OCC_204 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV TALWANDI SABOO(PSG)-MUKTSAR(PSG) (PS) CKT-1 | PSTCL | D | General Maintenance/ Jumpers tightening | 06-Mar-2023 | 08:00 | 06-Mar-2023 | 18:00 | | PLANNED | Approved | 06-Mar-23 | 08:00 | 06-Mar-23 | 18:00 | |
| 240 | RQ122313 | OCC_204 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV TALWANDI SABOO(PSG)-DHURI(PSG) (PS) CKT-2 | PSTCL | D | Jumper Checking /Tightening of dead end towers and tree trimming etc. | 06-Mar-2023 | 08:00 | 06-Mar-2023 | 18:00 | | PLANNED | Approved | 06-Mar-23 | 08:00 | 06-Mar-23 | 18:00 | |
| 241 | RQ123433 | OCC_204 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV TALWANDI SABOO(PSG)-MUKTSAR(PSG) (PS) CKT-2 | PSTCL | D | Installation of meters for Implementation of SAMAST Scheme in Punjab | 02-Mar-2023 | 12:00 | 02-Mar-2023 | 13:00 | | PLANNED | Approved | 02-Mar-23 | 12:00 | 02-Mar-23 | 13:00 | |
| 242 | RQ123432 | OCC_204 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV TALWANDI SABOO(PSG)-MUKTSAR(PSG) (PS) CKT-1 | PSTCL | D | Installation of meters for Implementation of SAMAST Scheme in Punjab | 02-Mar-2023 | 11:30 | 02-Mar-2023 | 12:30 | | PLANNED | Approved | 02-Mar-23 | 11:30 | 02-Mar-23 | 12:30 | |
| 243 | RQ123431 | OCC_204 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV TALWANDI SABOO(PSG)-MOGA(PG) (PS) CKT-1 | PSTCL | D | Installation of meters for Implementation of SAMAST Scheme in Punjab | 02-Mar-2023 | 11:00 | 02-Mar-2023 | 12:00 | | PLANNED | Approved | 02-Mar-23 | 11:00 | 02-Mar-23 | 12:00 | |
| 244 | RQ122300 | OCC_204 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1 | PSTCL | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning | 02-Mar-2023 | 08:00 | 02-Mar-2023 | 18:00 | | PLANNED | Approved | 02-Mar-23 | 08:00 | 02-Mar-23 | 18:00 | |
| 245 | RQ122303 | OCC_204 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV TALWANDI SABOO(PSG)-MUKTSAR(PSG) (PS) CKT-1 | PSTCL | D | General Maintenance/ Jumpers tightening | 02-Mar-2023 | 08:00 | 03-Mar-2023 | 18:00 | | PLANNED | Approved | 02-Mar-23 | 08:00 | 03-Mar-23 | 18:00 | |
| 246 | RQ123434 | OCC_204 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1 | PSTCL | D | Installation of meters for Implementation of SAMAST Scheme in Punjab | 01-Mar-2023 | 08:00 | 01-Mar-2023 | 18:00 | | PLANNED | Approved | 01-Mar-23 | 08:00 | 01-Mar-23 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|------------------------------|---|------------|---|---|-------------|-------|-------------|-------|----------------|---------|----------|-----------|-------|-----------|-------|---|
| 247 | RQ123429 | OCC_204 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV TALWANDI SABOO(PSG)-DHURI(PG) (PS) CKT-1 | PSTCL | D | Installation of meters for Implementation of SAMAST Scheme in Punjab | 01-Mar-2023 | 08:00 | 01-Mar-2023 | 18:00 | | PLANNED | Approved | 01-Mar-23 | 08:00 | 01-Mar-23 | 18:00 | |
| 248 | RQ123430 | OCC_204 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV TALWANDI SABOO(PSG)-DHURI(PG) (PS) CKT-2 | PSTCL | D | Installation of meters for Implementation of SAMAST Scheme in Punjab | 01-Mar-2023 | 08:00 | 01-Mar-2023 | 18:00 | | PLANNED | Approved | 01-Mar-23 | 08:00 | 01-Mar-23 | 18:00 | |
| 249 | RQ123377 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MOGA-JALANDHAR (PG) CKT-2 | POWER GRID | D | Relay testing | 30-Mar-2023 | 09:00 | 30-Mar-2023 | 17:30 | Kindly Approve | PLANNED | Approved | 30-Mar-23 | 09:00 | 30-Mar-23 | 17:30 | |
| 250 | RQ122762 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KURUKSHETRA-JIND (PG) CKT-2 | POWER GRID | D | For 400kV GIB erection works for ICT-3 commissioning | 30-Mar-2023 | 07:00 | 31-Mar-2023 | 20:00 | | PLANNED | Approved | 30-Mar-23 | 07:00 | 31-Mar-23 | 20:00 | |
| 251 | RQ123041 | OCC_204 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2 | POWER GRID | D | AMP of line bay Equipments | 29-Mar-2023 | 08:00 | 29-Mar-2023 | 18:00 | | PLANNED | Approved | 29-Mar-23 | 08:00 | 29-Mar-23 | 18:00 | May be given subject to other ckt must remain in service/One shutdown from kanpur woul be given at a time |
| 252 | RQ122700 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHINMAL-KANKROLI (PG) CKT-1 | POWER GRID | D | Line maintenance work i.e. VD, Grading rings, CC rings, Spacers, Arcing Horn, Bird-guards, ETC. | 29-Mar-2023 | 08:00 | 29-Mar-2023 | 18:00 | | PLANNED | Approved | 29-Mar-23 | 08:00 | 29-Mar-23 | 18:00 | ATC Curtailment of 1350 MW in NR export |
| 253 | RQ122761 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KURUKSHETRA-JIND (PG) CKT-1 | POWER GRID | D | For 400kV GIB erection works for ICT-3 commissioning | 29-Mar-2023 | 07:00 | 30-Mar-2023 | 20:00 | | PLANNED | Approved | 29-Mar-23 | 07:00 | 30-Mar-23 | 20:00 | |
| 254 | RQ123376 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MOGA-JALANDHAR (PG) CKT-1 | POWER GRID | D | Relay testing | 28-Mar-2023 | 09:00 | 28-Mar-2023 | 17:30 | Kindly Approve | PLANNED | Approved | 28-Mar-23 | 09:00 | 28-Mar-23 | 17:30 | |
| 255 | RQ123172 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KISHENPUR-NEWWANPOH (PG) CKT-4 | POWER GRID | D | AMP work of Tr. Line (Defect rectification/ Jumper Bolt/Nut Loose,Vibration damper Loose) | 28-Mar-2023 | 09:00 | 28-Mar-2023 | 18:00 | | PLANNED | Approved | 28-Mar-23 | 09:00 | 28-Mar-23 | 18:00 | May be given subject to other ckt must remain in service |
| 256 | RQ123197 | OCC_204 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV FATEHPUR-MAINPURI (PG) CKT-2 | POWER GRID | D | For replacement of damage conductor at loc 604 top phase | 28-Mar-2023 | 08:00 | 28-Mar-2023 | 18:00 | | PLANNED | Approved | 28-Mar-23 | 08:00 | 28-Mar-23 | 18:00 | |
| 257 | RQ123388 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KISHENPUR-MOGA (PG) CKT-1 | POWER GRID | D | To take Line-Reactor in service after AMP work | 27-Mar-2023 | 17:30 | 27-Mar-2023 | 17:45 | Kindly Approve | PLANNED | Approved | 27-Mar-23 | 17:30 | 27-Mar-23 | 17:45 | |
| 258 | RQ123156 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AMRITSAR-JALANDHAR (PG) CKT-1 | POWER GRID | D | For AMP Of Transmision Line. | 27-Mar-2023 | 09:00 | 27-Mar-2023 | 18:00 | | PLANNED | Approved | 27-Mar-23 | 09:00 | 27-Mar-23 | 18:00 | |
| 259 | RQ123171 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KISHENPUR-NEWWANPOH (PG) CKT-3 | POWER GRID | D | AMP work of Tr. Line (Defect rectification/ Jumper Bolt/Nut Loose,Vibration damper Loose) | 27-Mar-2023 | 09:00 | 27-Mar-2023 | 18:00 | | PLANNED | Approved | 27-Mar-23 | 09:00 | 27-Mar-23 | 18:00 | May be given subject to other ckt must remain in service |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|---|------------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|---|
| 260 | RQ123387 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KISHENPUR-MOGA (PG) CKT-1 | POWER GRID | D | To take Line-Reactor out of service for AMP work | 27-Mar-2023 | 09:00 | 27-Mar-2023 | 09:15 | Kindly Approve | PLANNED | Approved | 27-Mar-23 | 09:00 | 27-Mar-23 | 09:15 | |
| 261 | RQ123045 | OCC_204 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR_GIS-KANPUR (PG) CKT-2 | POWER GRID | D | AMP of line bay Equipments | 27-Mar-2023 | 08:00 | 27-Mar-2023 | 18:00 | | PLANNED | Approved | 27-Mar-23 | 08:00 | 27-Mar-23 | 18:00 | May be given subject to other ckt must remain in service/One shutdown from kanpur woul be given at a time |
| 262 | RQ123423 | OCC_204 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR_GIS-KANPUR (PG) CKT-2 | POWER GRID | D | AMP works at Kanpur end | 27-Mar-2023 | 08:00 | 27-Mar-2023 | 18:00 | | PLANNED | Approved | 27-Mar-23 | 08:00 | 27-Mar-23 | 18:00 | May be given subject to other ckt must remain in service/One shutdown from kanpur woul be given at a time |
| 263 | RQ122701 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1 | POWER GRID | D | Additional glass disc insertion work | 27-Mar-2023 | 08:00 | 27-Mar-2023 | 18:00 | Non auto for 400 kV RAPPD-Kota | PLANNED | Approved | 27-Mar-23 | 17:00 | 27-Mar-23 | 23:00 | may be given from 1700 Hrs |
| 264 | RQ123108 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KURUKSHETRA-SONIPAT (PG) CKT-1 | POWER GRID | D | AMP work. With Kurukshetra-Sonepat-2 in Non auto | 27-Mar-2023 | 08:00 | 27-Mar-2023 | 18:00 | | PLANNED | Approved | 27-Mar-23 | 08:00 | 27-Mar-23 | 18:00 | |
| 265 | RQ122754 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KURUKSHETRA-JALANDHAR (PG) CKT-1 | POWER GRID | D | For 400kV GIB erection works for ICT-3 commissioning | 27-Mar-2023 | 07:00 | 28-Mar-2023 | 20:00 | | PLANNED | Approved | 27-Mar-23 | 07:00 | 28-Mar-23 | 20:00 | |
| 266 | RQ122765 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KOTPUTLI-BHIWADI (PG) CKT-1 | POWER GRID | D | Construction work of 765kV D/C Sikar-II Aligarh T/L | 27-Mar-2023 | 07:00 | 29-Mar-2023 | 19:00 | | PLANNED | Approved | 27-Mar-23 | 15:00 | 29-Mar-23 | 23:00 | May be given from 1500 Hrs/Subject to necessary CEA clearance |
| 267 | RQ123370 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-1 | POWER GRID | D | Non auto mode required for Shield Wire Earthing | 26-Mar-2023 | 09:00 | 31-Mar-2023 | 18:00 | Non Shutdown activity | PLANNED | Approved | 26-Mar-23 | 09:00 | 31-Mar-23 | 18:00 | |
| 268 | RQ122705 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1 | POWER GRID | D | Additional glass disc insertion work | 25-Mar-2023 | 08:00 | 25-Mar-2023 | 18:00 | Non auto for 400 kV RAPPCC-Kankroli | PLANNED | Approved | 25-Mar-23 | 17:00 | 25-Mar-23 | 23:00 | may be given from 1700 Hrs |
| 269 | RQ122753 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KURUKSHETRA(PG)-NAKODAR(PG) (PG) CKT-1 | POWER GRID | D | For 400kV GIB erection works for ICT-3 commissioning | 25-Mar-2023 | 07:00 | 26-Mar-2023 | 20:00 | | PLANNED | Approved | 25-Mar-23 | 07:00 | 26-Mar-23 | 20:00 | |
| 270 | RQ123105 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ABDULLAPUR (PG)-DEEPALPUR(JHKT) (PG) CKT-1 | POWER GRID | D | For rectification of reverse grading ring. With Abdullapur Deepalpur in Non auto | 24-Mar-2023 | 09:00 | 25-Mar-2023 | 18:00 | | PLANNED | Approved | 24-Mar-23 | 09:00 | 25-Mar-23 | 18:00 | |
| 271 | RQ122695 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1 | POWER GRID | D | Additional glass disc insertion work | 24-Mar-2023 | 08:00 | 24-Mar-2023 | 18:00 | Non auto for 400 kV RAPPCC-Chittorgarh | PLANNED | Approved | 24-Mar-23 | 08:00 | 24-Mar-23 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|---|------------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|---|
| 272 | RQ123201 | OCC_204 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ALLAHABAD-KANPUR (PG) CKT-1 | POWER GRID | D | For re-orientation of line with 400 KV Fatehpur-Kanpur-I Line for control of fault current scheme in Northern region | 24-Mar-2023 | 08:00 | 24-Mar-2023 | 18:00 | | PLANNED | Approved | 24-Mar-23 | 08:00 | 24-Mar-23 | 18:00 | |
| 273 | RQ122414 | OCC_204 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV LUCKNOW(UP)-BAREILLY(PG) (PG) CKT-1 | POWER GRID | D | * For Upgradation of Bus-Bar Protection Panel from Electromechanical type to Numerical Type (Connection of CT Bus-Bar Prot | 23-Mar-2023 | 09:00 | 23-Mar-2023 | 18:00 | | PLANNED | Approved | 23-Mar-23 | 09:00 | 23-Mar-23 | 18:00 | |
| 274 | RQ123044 | OCC_204 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR_GIS-KANPUR (PG) CKT-1 | POWER GRID | D | AMP of line bay Equipments | 23-Mar-2023 | 08:00 | 23-Mar-2023 | 18:00 | | PLANNED | Approved | 23-Mar-23 | 08:00 | 23-Mar-23 | 18:00 | May be given subject to other ckt must remain in service/One shutdown from kanpur woul be given at a time |
| 275 | RQ123422 | OCC_204 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR_GIS-KANPUR (PG) CKT-1 | POWER GRID | D | AMP works at Kanpur end | 23-Mar-2023 | 08:00 | 23-Mar-2023 | 18:00 | | PLANNED | Approved | 23-Mar-23 | 08:00 | 23-Mar-23 | 18:00 | May be given subject to other ckt must remain in service/One shutdown from kanpur woul be given at a time |
| 276 | RQ122759 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ABDULLAPUR - KURUKSHETR | POWER GRID | D | For 400kV GIB erection works for ICT-3 commissioning | 23-Mar-2023 | 07:00 | 24-Mar-2023 | 20:00 | | PLANNED | Approved | 23-Mar-23 | 07:00 | 24-Mar-23 | 20:00 | |
| 277 | RQ122740 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR-BALLABHGARH (PG) CKT-1 | POWER GRID | D | For taking line reactor in service. | 22-Mar-2023 | 18:00 | 22-Mar-2023 | 19:00 | | PLANNED | Approved | 22-Mar-23 | 18:00 | 22-Mar-23 | 19:00 | |
| 278 | RQ123173 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV CHAMERA_2(NH)-KISHENPUR(PG) (PG) CKT-1 | POWER GRID | D | AMP work of Tr. Line (Defect rectification/ Jumper Bolt/Nut Loose,Vibration damper Loose) | 22-Mar-2023 | 09:00 | 22-Mar-2023 | 18:00 | | PLANNED | Approved | 22-Mar-23 | 09:00 | 22-Mar-23 | 18:00 | Chamera_2 connectivity must remain in this period and revival by 1600 Hrs |
| 279 | RQ123130 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1 | POWER GRID | D | SD of Lines required on alternate day basis for reinstallation of Aviatio globules after OPGW works under ULDC with non auto of 400kV Banala-Parbati-3 and 400kV Banala-Hamirpur TL. | 22-Mar-2023 | 09:00 | 23-Mar-2023 | 18:00 | | PLANNED | Approved | 22-Mar-23 | 09:00 | 23-Mar-23 | 18:00 | One Shutdown at a time from Parbati pool may be given at a time |
| 280 | RQ122413 | OCC_204 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SINGRAULI(N T)-LUCKNOW(UP) (PG) CKT-1 | POWER GRID | D | * For Upgradation of Bus-Bar Protection Panel from Electromechanical type to Numerical Type (Connection of CT Bus-Bar Prot | 22-Mar-2023 | 09:00 | 22-Mar-2023 | 18:00 | | PLANNED | Approved | 22-Mar-23 | 09:00 | 22-Mar-23 | 18:00 | One shutdown at a time from Singrauli may be given at a time |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|---|------------|---|--|-------------|-------|-------------|-------|---------------------------------------|---------|----------|-----------|-------|-----------|-------|--|
| 281 | RQ123104 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ABDULLAPUR (PG)-BAWANA(DV) (PG) CKT-1 | POWER GRID | D | For rectification of reverse grading ring. With Abdullapur Deepalpur in Non auto | 22-Mar-2023 | 09:00 | 23-Mar-2023 | 18:00 | | PLANNED | Approved | 22-Mar-23 | 09:00 | 23-Mar-23 | 18:00 | |
| 282 | RQ123101 | OCC_204 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR-BALLABHGARH (PG) CKT-1 | POWER GRID | D | S/D required to facilitate OPGW stringing work due to higher span of River crossing | 22-Mar-2023 | 08:00 | 23-Mar-2023 | 18:00 | | PLANNED | Approved | 22-Mar-23 | 08:00 | 23-Mar-23 | 18:00 | |
| 283 | RQ122758 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KURUKSHETRA-SONIPAT (PG) CKT-2 | POWER GRID | D | For 400kV GIB erection works for ICT-3 commissioning | 21-Mar-2023 | 07:00 | 22-Mar-2023 | 20:00 | | PLANNED | Approved | 21-Mar-23 | 07:00 | 22-Mar-23 | 20:00 | |
| 284 | RQ123170 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KISHENPUR-MOGA (PG) CKT-2 | POWER GRID | D | AMP work of Tr. Line (Defect rectification/ Jumper Bolt/Nut Loose,Vibration damper Loose) | 20-Mar-2023 | 09:00 | 20-Mar-2023 | 18:00 | | PLANNED | Approved | 20-Mar-23 | 09:00 | 20-Mar-23 | 18:00 | |
| 285 | RQ122737 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR-BALLABHGARH (PG) CKT-1 | POWER GRID | D | For taking line reactor out of service. | 20-Mar-2023 | 09:00 | 20-Mar-2023 | 10:00 | | PLANNED | Approved | 20-Mar-23 | 09:00 | 20-Mar-23 | 10:00 | |
| 286 | RQ123040 | OCC_204 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-1 | POWER GRID | D | AMP of line bay Equipments | 20-Mar-2023 | 08:00 | 20-Mar-2023 | 18:00 | | PLANNED | Approved | 20-Mar-23 | 08:00 | 20-Mar-23 | 18:00 | |
| 287 | RQ122699 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHINMAL-KANKROLI (PG) CKT-1 | POWER GRID | D | OPGW CLEARANCE RECTIFICATION WORK. 400 KV BHINMAL KANKROLI LINE ON NON AUTO MODE | 20-Mar-2023 | 08:00 | 31-Mar-2023 | 18:00 | only Auto recloser off on daily basis | PLANNED | Approved | 20-Mar-23 | 08:00 | 31-Mar-23 | 18:00 | |
| 288 | RQ123048 | OCC_204 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SINGRAULI(N T)-ALLAHABAD(P G) (PG) CKT-1 | POWER GRID | D | Shutdown Nature Defects rectification | 20-Mar-2023 | 08:00 | 20-Mar-2023 | 18:00 | | PLANNED | Approved | 20-Mar-23 | 08:00 | 20-Mar-23 | 18:00 | One shutdown at a time from Singrauli may be given at a time |
| 289 | RQ123131 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV HAMIRPUR-PARBATI POOLING BANALA (PG) CKT-1 | POWER GRID | D | For replacement of disc insulator with CLR polymer insulators on alternate day basis with non auto of 400kV Banala Amritsar TL & 400kV Hamirpur Jalandhar TL | 19-Mar-2023 | 09:00 | 21-Mar-2023 | 18:00 | | PLANNED | Approved | 19-Mar-23 | 09:00 | 21-Mar-23 | 18:00 | One Shutdown at a time from Parbati pool may be given at a time |
| 290 | RQ122745 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV HAPUR(UP)-MORADABAD (UP) (PG) CKT-1 | POWER GRID | C | DIVERSION WORK 171-174 NHAI | 19-Mar-2023 | 08:00 | 02-Apr-2023 | 18:00 | | PLANNED | Approved | 19-Mar-23 | 08:00 | 02-Apr-23 | 18:00 | May be given subject to only one sshutdown at a time from both ends/UP consent required/CEA clearance required |
| 291 | RQ122757 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KURUKSHETRA-SONIPAT (PG) CKT-1 | POWER GRID | D | For 400kV GIB erection works for ICT-3 commissioning | 19-Mar-2023 | 07:00 | 20-Mar-2023 | 20:00 | | PLANNED | Approved | 19-Mar-23 | 07:00 | 20-Mar-23 | 20:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|------------------------------|---|------------|---|---|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|--|
| 292 | RQ123369 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KISHENPUR-NEWWANPOH (PG) CKT-3 | POWER GRID | D | Non auto mode required for Shield Wire Earthing | 18-Mar-2023 | 09:00 | 25-Mar-2023 | 18:00 | Non Shutdown activity | PLANNED | Approved | 18-Mar-23 | 09:00 | 25-Mar-23 | 18:00 | |
| 293 | RQ122767 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2 | POWER GRID | D | GENERAL MAINTENANCE WORK | 18-Mar-2023 | 08:00 | 18-Mar-2023 | 18:00 | | PLANNED | Approved | 18-Mar-23 | 17:00 | 18-Mar-23 | 23:00 | may be given from 1700 Hrs |
| 294 | RQ122785 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1 | POWER GRID | D | Line maintenance work i.e. VD, Grading rings, CC rings, Spacers, Arcing Horn, Bird-guards, ETC. | 18-Mar-2023 | 08:00 | 18-Mar-2023 | 18:00 | During Shutdown, A/R to be kept in Non auto mode of other charged ckt from both ends measures | PLANNED | Approved | 18-Mar-23 | 08:00 | 18-Mar-23 | 18:00 | |
| 295 | RQ123228 | OCC_204 | sldcup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV HAPUR(UP)-MURADNAGAR_1(UP) (PG) CKT-1 | POWER GRID | C | For Annual Maintenance & Testing work | 17-Mar-2023 | 10:00 | 17-Mar-2023 | 18:00 | | PLANNED | Approved | 17-Mar-23 | 10:00 | 17-Mar-23 | 18:00 | May be given subject to only one shutdown at a time from both ends |
| 296 | RQ122837 | OCC_204 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-1 | POWER GRID | D | * For annual maintenance activities wherein tightening of jumpers and droppers, testing of relays etc. will be carried out. | 17-Mar-2023 | 10:00 | 17-Mar-2023 | 16:00 | | PLANNED | Approved | 17-Mar-23 | 10:00 | 17-Mar-23 | 16:00 | |
| 297 | RQ123375 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MOGA-HISSAR (PG) CKT-3 | POWER GRID | D | Relay testing | 17-Mar-2023 | 09:00 | 17-Mar-2023 | 17:30 | Kindly Approve | PLANNED | Approved | 17-Mar-23 | 09:00 | 17-Mar-23 | 17:30 | |
| 298 | RQ122766 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1 | POWER GRID | D | GENERAL MAINTENANCE WORK | 17-Mar-2023 | 08:00 | 17-Mar-2023 | 18:00 | | PLANNED | Approved | 17-Mar-23 | 17:00 | 17-Mar-23 | 23:00 | may be given from 1700 Hrs |
| 299 | RQ122896 | OCC_204 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-1 | POWER GRID | C | To facilitate tower rectification work of 400 KV D/C Lucknow-Sohawal Line at Loc no.07 | 17-Mar-2023 | 08:00 | 19-Mar-2023 | 18:00 | | PLANNED | Approved | 17-Mar-23 | 08:00 | 19-Mar-23 | 18:00 | May be given subject to UP consent/May be taken in first half of March 2023/CEA clearance required before charging |
| 300 | RQ122901 | OCC_204 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV LUCKNOW_1-SOHAWAL (PG) CKT-2 | POWER GRID | C | For tower rectification work at Loc. No.07 | 17-Mar-2023 | 08:00 | 19-Mar-2023 | 18:00 | | PLANNED | Approved | 17-Mar-23 | 08:00 | 19-Mar-23 | 18:00 | May be given subject to UP consent/May be taken in first half of March 2023/CEA clearance required before charging |
| 301 | RQ122900 | OCC_204 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV LUCKNOW_1-SOHAWAL (PG) CKT-1 | POWER GRID | C | For tower rectification work at Loc. No.07 | 17-Mar-2023 | 08:00 | 19-Mar-2023 | 18:00 | | PLANNED | Approved | 17-Mar-23 | 08:00 | 19-Mar-23 | 18:00 | May be given subject to UP consent/May be taken in first half of March 2023/CEA clearance required before charging |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|------------------------------|---|------------|---|--|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|----------------------------|
| 302 | RQ122399 | OCC_204 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2 | POWER GRID | D | Half Yearly maintenance work of associated equipments of 400 KV Ajmer-Ajmer (PG) Ckt-II Line & Bay (419) & TIE bay 400 KV Ajmer-Ajmer (PG) Ckt-II (420) to be carried out by M/s Suncity urja Pvt. | 17-Mar-2023 | 08:00 | 17-Mar-2023 | 18:00 | | PLANNED | Approved | 17-Mar-23 | 17:00 | 17-Mar-23 | 23:00 | may be given from 1700 Hrs |
| 303 | RQ123218 | OCC_204 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-2 | POWER GRID | D | RECTIFICATION OF SHUTDOWN NATURE DEFECTS | 17-Mar-2023 | 08:00 | 19-Mar-2023 | 18:00 | | PLANNED | Approved | 17-Mar-23 | 08:00 | 19-Mar-23 | 18:00 | |
| 304 | RQ123001 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JAIPUR SOUTH-KOTA (PG) CKT-1 | POWER GRID | D | Jumper Anchoring Work | 17-Mar-2023 | 08:00 | 17-Mar-2023 | 18:00 | Non Auto Mode of 400 KV RAPPD- Jaipur South line | PLANNED | Approved | 05-Mar-23 | 17:00 | 05-Mar-23 | 23:00 | may be given from 1700 Hrs |
| 305 | RQ122771 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BASSI-SIKAR (PG) CKT-2 | POWER GRID | D | Construction work of 765kV D/C Sikar-II Aligarh T/L | 17-Mar-2023 | 08:00 | 19-Mar-2023 | 18:00 | | PLANNED | Approved | 17-Mar-23 | 16:00 | 21-Mar-23 | 23:00 | may be given from 1600 Hrs |
| 306 | RQ122770 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BASSI-SIKAR (PG) CKT-1 | POWER GRID | D | Construction work of 765kV D/C Sikar-II Aligarh T/L | 17-Mar-2023 | 08:00 | 19-Mar-2023 | 18:00 | | PLANNED | Approved | 17-Mar-23 | 16:00 | 21-Mar-23 | 23:00 | may be given from 1600 Hrs |
| 307 | RQ123230 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ROORKEE(PG) - KASHIPUR(UK) (PG) CKT-2 | POWER GRID | D | Line maintenance work i.e. VD, Grading rings, CC rings, Spacers, Arcing Horn, Bird-guards, ETC. | 17-Mar-2023 | 08:00 | 18-Mar-2023 | 18:00 | | PLANNED | Approved | 17-Mar-23 | 08:00 | 18-Mar-23 | 18:00 | |
| 308 | RQ122784 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1 | POWER GRID | D | Line maintenance work i.e. VD, Grading rings, CC rings, Spacers, Arcing Horn, Bird-guards, ETC. | 17-Mar-2023 | 08:00 | 17-Mar-2023 | 18:00 | During Shutdown, A/R to be kept in Non auto mode of other charged ckt from both ends as safety measures | PLANNED | Approved | 17-Mar-23 | 08:00 | 17-Mar-23 | 18:00 | |
| 309 | RQ123199 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NALLAGARH(PG)-KOLDAM(NT) (PG) CKT-1 | POWER GRID | D | TL AMP works | 16-Mar-2023 | 09:00 | 16-Mar-2023 | 18:00 | | PLANNED | Approved | 16-Mar-23 | 09:00 | 16-Mar-23 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|------------------------------|--|------------|---|--|-------------|-------|-------------|-------|----------------|---------|----------|-----------|-------|-----------|-------|--|
| 310 | RQ122398 | OCC_204 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1 | POWER GRID | D | Half Yearly maintenance work of associated equipments of 400 KV Ajmer-Ajmer (PG) Ckt-I Line & Bay (422) & TIE bay 400 KV Ajmer-Ajmer (PG) Ckt-I (423) to be carried out by M/s Suncity urja pvt. | 16-Mar-2023 | 08:00 | 16-Mar-2023 | 18:00 | | PLANNED | Approved | 16-Mar-23 | 17:00 | 16-Mar-23 | 23:00 | may be given from 1700 Hrs |
| 311 | RQ122750 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-2 | POWER GRID | C | DIVERSION WORK 122-123 NHAI | 16-Mar-2023 | 08:00 | 27-Mar-2023 | 18:00 | | PLANNED | Approved | 16-Mar-23 | 08:00 | 27-Mar-23 | 18:00 | May be given in first half of March 2023/ No other shutdown would be given in this period/CEA clearance required |
| 312 | RQ122749 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-1 | POWER GRID | C | DIVERSION WORK 122-123 NHAI | 16-Mar-2023 | 08:00 | 27-Mar-2023 | 18:00 | | PLANNED | Approved | 16-Mar-23 | 08:00 | 27-Mar-23 | 18:00 | May be given in first half of March 2023/ No other shutdown would be given in this period/CEA clearance required |
| 313 | RQ122953 | OCC_204 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SINGRAULI(NT)-ANPARA(UP) (PG) CKT-1 | POWER GRID | D | AMP of line bay equipment at UPRVUNL, Anpara | 16-Mar-2023 | 08:00 | 16-Mar-2023 | 18:00 | | PLANNED | Approved | 16-Mar-23 | 08:00 | 16-Mar-23 | 18:00 | One shutdown at a time from Singrauli may be given at a time |
| 314 | RQ122741 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-BALLABHGARH (PG) CKT-1 | POWER GRID | D | For taking line reactor in service. | 15-Mar-2023 | 18:00 | 15-Mar-2023 | 19:00 | | PLANNED | Approved | 15-Mar-23 | 18:00 | 15-Mar-23 | 19:00 | May be given subject to one SD from Agra at a time will be given |
| 315 | RQ122477 | OCC_204 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2 | POWER GRID | D | For half yearly/ yearly maintenance work | 15-Mar-2023 | 16:00 | 15-Mar-2023 | 22:00 | | PLANNED | Approved | 15-Mar-23 | 17:00 | 15-Mar-23 | 23:00 | Shutdown May be given from 1700 Hrs |
| 316 | RQ122839 | OCC_204 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV GORAKHPUR(PG)-BASTI(UP) (PG) CKT-1 | POWER GRID | D | * For annual maintenance activities wherein tightening of jumpers and droppers, testing of relays etc. will be carried out. | 15-Mar-2023 | 10:00 | 15-Mar-2023 | 16:00 | | PLANNED | Approved | 15-Mar-23 | 10:00 | 15-Mar-23 | 16:00 | |
| 317 | RQ123374 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MOGA-HISSAR (PG) CKT-2 | POWER GRID | D | Relay testing | 15-Mar-2023 | 09:00 | 15-Mar-2023 | 17:30 | Kindly Approve | PLANNED | Approved | 15-Mar-23 | 09:00 | 15-Mar-23 | 17:30 | |
| 318 | RQ123264 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NEWWANPOH-WAGOORA (PG) CKT-2 | POWER GRID | D | Rectification of damaged OPGW clamp in span 370-371 | 15-Mar-2023 | 09:00 | 15-Mar-2023 | 18:00 | | PLANNED | Approved | 15-Mar-23 | 09:00 | 15-Mar-23 | 18:00 | |
| 319 | RQ122713 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BASSIKOTPUTLI (PG) CKT-1 | POWER GRID | D | Line maintenance work i.e. VD, Grading rings, CC rings, Spacers, Arcing Horn, Birdguards, ETC. | 15-Mar-2023 | 08:00 | 16-Mar-2023 | 18:00 | | PLANNED | Approved | 15-Mar-23 | 08:00 | 16-Mar-23 | 18:00 | |
| 320 | RQ123229 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ROORKEE(PG) - KASHIPUR(UK) (PG) CKT-1 | POWER GRID | D | Line maintenance work i.e. VD, Grading rings, CC rings, Spacers, Arcing Horn, Birdguards, ETC. | 15-Mar-2023 | 08:00 | 16-Mar-2023 | 18:00 | | PLANNED | Approved | 15-Mar-23 | 08:00 | 16-Mar-23 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|------------------------------|---|------------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|---|
| 321 | RQ122943 | OCC_204 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR_GIS-LUCKNOW_2 (PG) CKT-1 | POWER GRID | C | Diversion of line due to construction of Ganga Expressway | 15-Mar-2023 | 08:00 | 24-Mar-2023 | 18:00 | | PLANNED | Approved | 01-Mar-23 | 08:00 | 10-Mar-23 | 18:00 | May be given subject to other ckt must remain in service and necessary CEA clearance/Shutdown may be taken in first half of March |
| 322 | RQ122944 | OCC_204 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR_GIS-LUCKNOW_2 (PG) CKT-2 | POWER GRID | C | Diversion of line due to construction of Ganga Expressway | 15-Mar-2023 | 08:00 | 24-Mar-2023 | 18:00 | | PLANNED | Approved | 01-Mar-23 | 08:00 | 10-Mar-23 | 18:00 | May be given subject to other ckt must remain in service and necessary CEA clearance/Shutdown may be taken in first half of March |
| 323 | RQ122476 | OCC_204 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1 | POWER GRID | D | For half yearly/ yearly maintenance work | 14-Mar-2023 | 16:00 | 14-Mar-2023 | 22:00 | | PLANNED | Approved | 14-Mar-23 | 17:00 | 14-Mar-23 | 23:00 | Shutdown May be given from 1700 Hrs |
| 324 | RQ123207 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KURUKSHETRA-JALANDHAR (PG) CKT-1 | POWER GRID | D | For Earth wire Fitting Tightening - Only AUTO RECLOSURE IN NON AUTO MODE REQUIRED | 14-Mar-2023 | 10:00 | 19-Mar-2023 | 17:00 | | PLANNED | Approved | 14-Mar-23 | 10:00 | 19-Mar-23 | 17:00 | |
| 325 | RQ123206 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KURUKSHETRA(PG)-NAKODAR(PG) (PG) CKT-1 | POWER GRID | D | For Earth wire Fitting Tightening - Only AUTO RECLOSURE IN NON AUTO MODE REQUIRED | 14-Mar-2023 | 10:00 | 19-Mar-2023 | 17:00 | | PLANNED | Approved | 14-Mar-23 | 10:00 | 19-Mar-23 | 17:00 | |
| 326 | RQ123167 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KISHENPUR-MOGA (PG) CKT-1 | POWER GRID | D | AMP work of Line Equipment | 14-Mar-2023 | 09:00 | 14-Mar-2023 | 15:00 | | PLANNED | Approved | 14-Mar-23 | 09:00 | 14-Mar-23 | 15:00 | |
| 327 | RQ122879 | OCC_204 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ALLAHABAD-FATEHPUR (PG) CKT-3 | POWER GRID | D | For Hotspot attending in line Iso. Jumper & line dropper at Fatehpur end | 14-Mar-2023 | 08:00 | 14-Mar-2023 | 18:00 | | PLANNED | Approved | 14-Mar-23 | 08:00 | 14-Mar-23 | 18:00 | |
| 328 | RQ122937 | OCC_204 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-BALLABHGARH (PG) CKT-1 | POWER GRID | D | JUMPER REPLACEMENT WORK | 14-Mar-2023 | 08:00 | 14-Mar-2023 | 18:00 | | PLANNED | Approved | 14-Mar-23 | 08:00 | 14-Mar-23 | 18:00 | May be given subject to one SD from Agra at a time will be given |
| 329 | RQ123217 | OCC_204 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-1 | POWER GRID | D | RECTIFICATION OF SHUTDOWN NATURE DEFECTS | 14-Mar-2023 | 08:00 | 16-Mar-2023 | 18:00 | | PLANNED | Approved | 14-Mar-23 | 08:00 | 16-Mar-23 | 18:00 | |
| 330 | RQ122955 | OCC_204 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SINGRAULI(N T)-RIHAND(NT) (PG) CKT-1 | POWER GRID | D | Line bay AMP works | 14-Mar-2023 | 08:00 | 14-Mar-2023 | 18:00 | | PLANNED | Approved | 14-Mar-23 | 08:00 | 14-Mar-23 | 18:00 | One shutdown at a time from Singrauli may be given at a time |
| 331 | RQ122756 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KURUKSHETRA-JIND (PG) CKT-2 | POWER GRID | D | For 400kV GIB erection works for ICT-3 commissioning | 14-Mar-2023 | 07:00 | 17-Mar-2023 | 20:00 | | PLANNED | Approved | 14-Mar-23 | 07:00 | 17-Mar-23 | 20:00 | |
| 332 | RQ122738 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-BALLABHGARH (PG) CKT-1 | POWER GRID | D | For taking line reactor out of service. | 13-Mar-2023 | 09:00 | 13-Mar-2023 | 10:00 | | PLANNED | Approved | 13-Mar-23 | 09:00 | 13-Mar-23 | 10:00 | May be given subject to one SD from Agra at a time will be given |
| 333 | RQ123107 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ABDULLAPUR - KURUKSHETRA (PG) CKT-2 | POWER GRID | D | For Annual Maintenance work, with Abdullapur-Kurukshetra-2 non auto | 13-Mar-2023 | 09:00 | 13-Mar-2023 | 18:00 | | PLANNED | Approved | 13-Mar-23 | 09:00 | 13-Mar-23 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|--------------|------------------------------|--|------------|---|--|-------------|-------|-------------|-------|--------------------------------|---------|----------|-----------|-------|-----------|-------|---|
| 334 | RQ122712 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BASSI-BHIWADI (PG) CKT-1 | POWER GRID | D | Line maintenance work i.e. VD, Grading rings, CC rings, Spacers, Arcing Horn, Bird-guards, ETC. | 13-Mar-2023 | 08:00 | 13-Mar-2023 | 18:00 | | PLANNED | Approved | 13-Mar-23 | 08:00 | 13-Mar-23 | 18:00 | |
| 335 | RQ123169 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KISHENPUR-SAMBA (PG) CKT-2 | POWER GRID | D | AMP work of Line Equipment | 11-Mar-2023 | 09:00 | 11-Mar-2023 | 15:00 | | PLANNED | Approved | 11-Mar-23 | 09:00 | 11-Mar-23 | 15:00 | |
| 336 | RQ123051 | OCC_204 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-1 | POWER GRID | D | Shutdown Nature Defects and compliance of 9'th & 10th PCC guidelines at Allahabad SS | 11-Mar-2023 | 08:00 | 11-Mar-2023 | 18:00 | | PLANNED | Approved | 11-Mar-23 | 08:00 | 11-Mar-23 | 18:00 | |
| 337 | RQ123368 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KISHENPUR-NEWWANPOH (PG) CKT-1 | POWER GRID | D | Non auto mode required for Shield Wire Earthing | 10-Mar-2023 | 09:00 | 17-Mar-2023 | 18:00 | Non Shutdown activity | PLANNED | Approved | 10-Mar-23 | 09:00 | 17-Mar-23 | 18:00 | |
| 338 | RQ123106 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ABDULLAPUR - KURUKSHETRA (PG) CKT-1 | POWER GRID | D | For Annual Maintenance work, with Abdullapur-Kurukshetra-2 non auto | 10-Mar-2023 | 09:00 | 10-Mar-2023 | 18:00 | | PLANNED | Approved | 10-Mar-23 | 09:00 | 10-Mar-23 | 18:00 | |
| 339 | RQ122726 | OCC_204 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-2 | POWER GRID | D | Testing work of 400 KV side bay Equipments | 10-Mar-2023 | 08:00 | 10-Mar-2023 | 18:00 | | PLANNED | Approved | 10-Mar-23 | 08:00 | 10-Mar-23 | 18:00 | |
| 340 | RQ122706 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAPS_C(NP)-KOTA(PG) (PG) CKT-1 | POWER GRID | D | Additional glass disc insertion work | 10-Mar-2023 | 08:00 | 10-Mar-2023 | 18:00 | | PLANNED | Approved | 10-Mar-23 | 08:00 | 10-Mar-23 | 18:00 | |
| 341 | RQ123300 | OCC_204 | singrauli_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-1 | POWER GRID | C | TBC C ISOLATOR REPLACEMENT | 10-Mar-2023 | 08:00 | 16-Mar-2023 | 18:00 | LINE SHUTDOWN WILL BE REQUIRED | PLANNED | Approved | 10-Mar-23 | 08:00 | 16-Mar-23 | 18:00 | One shutdown at a time from Singrauli may be given at a time |
| 342 | RQ122835 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHIWADI-GURGAON (PG) CKT-1 | POWER GRID | D | Bay Equipment AMP work at PG end | 10-Mar-2023 | 08:00 | 10-Mar-2023 | 18:00 | | PLANNED | Approved | 10-Mar-23 | 08:00 | 10-Mar-23 | 18:00 | |
| 343 | RQ123200 | OCC_204 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ALLAHABAD-KANPUR (PG) CKT-1 | POWER GRID | C | For re-orientation of line with 400 KV Fatehpur-Kanpur-I Line for control of fault current scheme in Northern region | 10-Mar-2023 | 08:00 | 20-Mar-2023 | 18:00 | | PLANNED | Approved | 10-Mar-23 | 08:00 | 20-Mar-23 | 18:00 | May be given subject to other ckt must remain in service/One shutdown from kanpur woul be given at a time |
| 344 | RQ122744 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1 | POWER GRID | D | AMP OF LINE TERMINAL EQUIPMENTS AT CHITTORGARH(RV PNL) END | 10-Mar-2023 | 08:00 | 10-Mar-2023 | 18:00 | | PLANNED | Approved | 10-Mar-23 | 17:00 | 10-Mar-23 | 23:00 | may be given from 1700 Hrs |
| 345 | RQ122487 | OCC_204 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1 | POWER GRID | D | QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS | 09-Mar-2023 | 08:00 | 09-Mar-2023 | 18:00 | | PLANNED | Approved | 09-Mar-23 | 08:00 | 09-Mar-23 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|------------------------------|---|------------|---|--|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|--|
| 346 | RQ122688 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-BHIWADI (PG) CKT-1 | POWER GRID | C | For NHAI Diversion work | 09-Mar-2023 | 08:00 | 20-Mar-2023 | 18:00 | | PLANNED | Approved | 01-Mar-23 | 08:00 | 11-Mar-23 | 18:00 | May be given before 10 march/necessary CEA clearance required |
| 347 | RQ122689 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-BHIWADI (PG) CKT-2 | POWER GRID | C | For NHAI Diversion work | 09-Mar-2023 | 08:00 | 20-Mar-2023 | 18:00 | | PLANNED | Approved | 01-Mar-23 | 08:00 | 11-Mar-23 | 18:00 | May be given before 10 march/necessary CEA clearance required. |
| 348 | RQ122725 | OCC_204 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-1 | POWER GRID | D | Testing work of 400 KV side bay Equipments | 09-Mar-2023 | 08:00 | 09-Mar-2023 | 18:00 | | PLANNED | Rejected | | | | | PG denied consent |
| 349 | RQ122772 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ROORKEE-SAHARANPUR (PG) CKT-1 | POWER GRID | D | AMP OF LINE EQUIPMENT AT ROORKEE END | 09-Mar-2023 | 08:00 | 09-Mar-2023 | 18:00 | | PLANNED | Approved | 09-Mar-23 | 08:00 | 09-Mar-23 | 18:00 | |
| 350 | RQ122742 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1 | POWER GRID | D | AMP OF LINE TERMINAL EQUIPMENTS AT CHITTORGARH(RV PNL) END | 09-Mar-2023 | 08:00 | 09-Mar-2023 | 18:00 | | PLANNED | Approved | 09-Mar-23 | 17:00 | 09-Mar-23 | 23:00 | may be given from 1700 Hrs |
| 351 | RQ122492 | OCC_204 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1 | POWER GRID | D | QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS | 08-Mar-2023 | 08:00 | 08-Mar-2023 | 18:00 | | PLANNED | Approved | 08-Mar-23 | 08:00 | 08-Mar-23 | 18:00 | |
| 352 | RQ122743 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-1 | POWER GRID | D | AMP OF LINE TERMINAL EQUIPMENTS AT CHITTORGARH(PG) END AND CHITTORGARH(RV PNL) END | 08-Mar-2023 | 08:00 | 08-Mar-2023 | 18:00 | 400KV CHITTORGARH(PG)-CHITTORGARH(RV PNL) CKT 2 LINE TO BE IN NON-AUTO MODE | PLANNED | Approved | 08-Mar-23 | 17:00 | 08-Mar-23 | 23:00 | may be given from 1700 Hrs |
| 353 | RQ122760 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ABDULLAPUR - KURUKSHETR | POWER GRID | D | For 400kv GIB erection works for ICT-3 commissioning | 08-Mar-2023 | 07:00 | 16-Mar-2023 | 20:00 | | PLANNED | Approved | 08-Mar-23 | 07:00 | 16-Mar-23 | 20:00 | |
| 354 | RQ122826 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KAITHAL-HISSAR (PG) CKT-2 | POWER GRID | D | FOR AMP OF LINE EQUIPMENTS AT HISAR END | 06-Mar-2023 | 08:00 | 06-Mar-2023 | 18:00 | | PLANNED | Approved | 06-Mar-23 | 08:00 | 06-Mar-23 | 18:00 | |
| 355 | RQ123259 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JALANDHAR-HAMIRPUR (PG) CKT-1 | POWER GRID | D | For replacement of disc insulator with CLR polymer insulators with non auto of 400kv Banala Hamirpur TL & 400kv Banala Amritsar TL | 05-Mar-2023 | 09:00 | 07-Mar-2023 | 18:00 | | PLANNED | Approved | 05-Mar-23 | 09:00 | 07-Mar-23 | 18:00 | |
| 356 | RQ122768 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-SIKAR (PG) CKT-1 | POWER GRID | D | Construction work of 765kV D/C Sikar-II Aligarh T/L | 05-Mar-2023 | 08:00 | 07-Mar-2023 | 18:00 | | PLANNED | Approved | 05-Mar-23 | 15:00 | 07-Mar-23 | 23:00 | may be given from 1500 Hrs |
| 357 | RQ122769 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-SIKAR (PG) CKT-2 | POWER GRID | D | Construction work of 765kV D/C Sikar-II Aligarh T/L | 05-Mar-2023 | 08:00 | 07-Mar-2023 | 18:00 | | PLANNED | Approved | 05-Mar-23 | 15:00 | 07-Mar-23 | 23:00 | may be given from 1500 Hrs |
| 358 | RQ122860 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DEEPALPUR(J HKT)-BAWANA(DV) (PG) CKT-1 | POWER GRID | D | Modification of terminal connector for attending the repeated hotspot of line isolator | 04-Mar-2023 | 08:00 | 05-Mar-2023 | 18:00 | at Bawana end. | PLANNED | Approved | 04-Mar-23 | 08:00 | 05-Mar-23 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|------------|------------------------------|---|------------|---|---|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|---|
| 359 | RQ123049 | OCC_204 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SINGRAULI(N T)-ALLAHABAD(PG) (PG) CKT-3 | POWER GRID | D | Shutdown Nature Defects and compliance of 9 th & 10 th PCC guidelines in LR at Allahabad SS | 04-Mar-2023 | 08:00 | 04-Mar-2023 | 18:00 | | PLANNED | Approved | 04-Mar-23 | 08:00 | 04-Mar-23 | 18:00 | One shutdown at a time from Singrauli may be given at a time |
| 360 | RQ123168 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KISHENPUR-SAMBA (PG) CKT-1 | POWER GRID | D | AMP work of Line Equipment | 03-Mar-2023 | 09:00 | 03-Mar-2023 | 15:00 | | PLANNED | Approved | 03-Mar-23 | 09:00 | 03-Mar-23 | 15:00 | |
| 361 | RQ123258 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV HAMIRPUR-PARBATI POOLING BANALA (PG) CKT-1 | POWER GRID | D | For replacement of disc insulator with CLR polymer insulators with non auto of 400kV Banala Amritsar TL & 400kV Hamirpur Jalandhar TL | 03-Mar-2023 | 09:00 | 04-Mar-2023 | 18:00 | | PLANNED | Approved | 03-Mar-23 | 09:00 | 04-Mar-23 | 18:00 | One Shutdown at a time from Parbati pool may be given at a time |
| 362 | RQ122931 | OCC_204 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA(PG)-AGRA(UP) (PG) CKT-1 | POWER GRID | D | FOR REPLACEMENT OF CLR AND RESOLVING CLEARANCE ISSUE | 03-Mar-2023 | 08:00 | 03-Mar-2023 | 18:00 | | PLANNED | Approved | 03-Mar-23 | 08:00 | 03-Mar-23 | 18:00 | May be given subject to one SD from Agra at a time will be given |
| 363 | RQ122878 | OCC_204 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SINGRAULI(N T)-FATEHPUR(PG) (PG) CKT-1 | POWER GRID | D | Line and Line bay AMP works | 03-Mar-2023 | 08:00 | 03-Mar-2023 | 18:00 | | PLANNED | Approved | 03-Mar-23 | 08:00 | 03-Mar-23 | 18:00 | One shutdown at a time from Singrauli may be given at a time |
| 364 | RQ122697 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHINMAL-KANKROLI (PG) CKT-1 | POWER GRID | D | Line maintenance work i.e. VD, Grading rings, CC rings, Spacers, Arcing Horn, Bird-guards, ETC. | 03-Mar-2023 | 08:00 | 03-Mar-2023 | 18:00 | | PLANNED | Approved | 03-Mar-23 | 08:00 | 03-Mar-23 | 18:00 | |
| 365 | RQ123262 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV URL_2(NH)-WAGOORA(PG) (PG) CKT-1 | POWER GRID | D | Rectification of shutdown based defects of the line | 02-Mar-2023 | 09:00 | 02-Mar-2023 | 18:00 | | PLANNED | Approved | 02-Mar-23 | 09:00 | 02-Mar-23 | 18:00 | |
| 366 | RQ122859 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHIWADI-NEEMRANA (PG) CKT-2 | POWER GRID | D | Line maintenance work i.e. VD, Grading rings, CC rings, Spacers, Arcing Horn, Bird-guards, ETC. | 02-Mar-2023 | 08:00 | 02-Mar-2023 | 18:00 | | PLANNED | Approved | 02-Mar-23 | 08:00 | 02-Mar-23 | 18:00 | |
| 367 | RQ122698 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV CHITTORGAR H(RS)-KANKROLI(PG) (PG) CKT-1 | POWER GRID | D | Line maintenance work i.e. VD, Grading rings, CC rings, Spacers, Arcing Horn, Bird-guards, ETC. | 02-Mar-2023 | 08:00 | 02-Mar-2023 | 14:00 | | PLANNED | Approved | 02-Mar-23 | 17:00 | 02-Mar-23 | 23:00 | may be given from 1700 Hrs |
| 368 | RQ123146 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV FATEHABAD-HISSAR (PG) CKT-1 | POWER GRID | D | FOR AMP WORKS | 01-Mar-2023 | 10:00 | 01-Mar-2023 | 18:00 | | PLANNED | Approved | 01-Mar-23 | 10:00 | 01-Mar-23 | 18:00 | |
| 369 | RQ123248 | OCC_204 | slidchp_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV GUMMA (HP)-PANCHKULA(PG) (PG) CKT-2 | POWER GRID | C | Rectification of tie bay 405 | 01-Mar-2023 | 09:00 | 03-Mar-2023 | 18:00 | The Line Gumma-Panchkula ckt-2 will be under shutdown for the applied | PLANNED | Approved | 01-Mar-23 | 09:00 | 03-Mar-23 | 18:00 | No shutdwon would be given from both ends in this period/Subject to real time condition |

| | | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|---|------------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|------------------------------|
| 370 | RQ123126 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1 | POWER GRID | D | "Line is strung on multi circuit tower SD of Lines required on alternate day basis for reinstallation of Aviatio globules after OPGW works under ULDC with non auto of 400kV Banala-Parbati-3 and 400kV Banala-Hamirpur TL." | 01-Mar-2023 | 09:00 | 04-Mar-2023 | 18:00 | | PLANNED | Approved | 01-Mar-23 | 09:00 | 04-Mar-23 | 18:00 | One Shutdown at a time from Parbati pool may be given at a time | |
| 371 | RQ123154 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV CHAMBA-JALANDHAR (PG) CKT-1 | POWER GRID | C | For diversion of 400KV D/C Chamba Jalandhar due to construction of Mukerian-Talwara Rail Line by Northern Railway in the Section 247-250 (Crossing Span 249-250) | 01-Mar-2023 | 09:00 | 15-Mar-2023 | 18:00 | | PLANNED | Rejected | | | | | | Powergrid withdrawn request. |
| 372 | RQ123155 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV CHAMBA-JALANDHAR (PG) CKT-2 | POWER GRID | C | For diversion of 400KV D/C Chamba Jalandhar due to construction of Mukerian-Talwara Rail Line by Northern Railway in the Section 247-250 (Crossing Span 249-250) | 01-Mar-2023 | 09:00 | 15-Mar-2023 | 18:00 | | PLANNED | Rejected | | | | | | Powergrid withdrawn request. |
| 373 | RQ123257 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1 | POWER GRID | D | For replacement of disc insulator with CLR polymer insulators with non auto of 400kV Banala Hamirpur TL & 400kV Hamirpur Jalandhar TL | 01-Mar-2023 | 09:00 | 02-Mar-2023 | 18:00 | | PLANNED | Approved | 01-Mar-23 | 09:00 | 02-Mar-23 | 18:00 | One Shutdown at a time from Parbati pool may be given at a time | |
| 374 | RQ123123 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV HAMIRPUR-PARBATI POOLING BANALA (PG) CKT-1 | POWER GRID | D | "Line is strung on multi circuit tower SD for replacement of disc insulator with CLR polymer insulators with non auto of 400kV Banala-Koldam and 400kV Banala-Amritsar TL." | 01-Mar-2023 | 09:00 | 04-Mar-2023 | 18:00 | | PLANNED | Approved | 01-Mar-23 | 09:00 | 04-Mar-23 | 18:00 | One Shutdown at a time from Parbati pool may be given at a time | |
| 375 | RQ122811 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MEERUT-MANDOLA (PG) CKT-2 | POWER GRID | C | For NHAI Diversion work | 01-Mar-2023 | 08:00 | 15-Mar-2023 | 18:00 | | PLANNED | Approved | 25-Feb-23 | 08:00 | 12-Mar-23 | 18:00 | PG may look for taking One D/C ckt shutdown at a time/Necessary CEA clearance required before charging | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|--------------|------------------------------|---|------------|---|---|-------------|-------|-------------|-------|--------------------------------|---------|----------|-----------|-------|-----------|-------|--|
| 376 | RQ122810 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MEERUT-MANDOLA (PG) CKT-1 | POWER GRID | C | For NHAI Diversion work | 01-Mar-2023 | 08:00 | 15-Mar-2023 | 18:00 | | PLANNED | Approved | 25-Feb-23 | 08:00 | 12-Mar-23 | 18:00 | PG may look for taking One D/C ckt shutdown at a time/Necessary CEA clearance required before charging |
| 377 | RQ123092 | OCC_204 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR-BALLABHGAR H (PG) CKT-1 | POWER GRID | D | A/R Non Auto mode to facilitate OPGW LIVE LINE WORK in River crossing section and one another section | 01-Mar-2023 | 08:00 | 31-Mar-2023 | 18:00 | | PLANNED | Approved | 01-Mar-23 | 08:00 | 31-Mar-23 | 18:00 | |
| 378 | RQ123299 | OCC_204 | singrauli_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SINGRAULI(N T)-ANPARA(UP) (PG) CKT-1 | POWER GRID | C | C ISOLATOR REPLACEMENT | 01-Mar-2023 | 08:00 | 07-Mar-2023 | 18:00 | LINE SHUTDOWN WILL BE REQUIRED | PLANNED | Approved | 01-Mar-23 | 08:00 | 07-Mar-23 | 18:00 | One shutdown at a time from Singrauli may be given at a time |
| 379 | RQ122696 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1 | POWER GRID | D | Line maintenance work i.e. VD, Grading rings, CC rings, Spacers, Arcing Horn, Bird-guards, ETC. | 01-Mar-2023 | 08:00 | 01-Mar-2023 | 18:00 | | PLANNED | Approved | 01-Mar-23 | 08:00 | 01-Mar-23 | 18:00 | ATC-TTC of NR Export to be curtailed by 400 MW |
| 380 | RQ122858 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHIWADI-NEEMRANA (PG) CKT-1 | POWER GRID | D | Line maintenance work i.e. VD, Grading rings, CC rings, Spacers, Arcing Horn, Bird-guards, ETC. | 01-Mar-2023 | 08:00 | 01-Mar-2023 | 18:00 | | PLANNED | Approved | 01-Mar-23 | 08:00 | 01-Mar-23 | 18:00 | |
| 381 | RQ123283 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV CHAMBA-JALANDHAR (PG) CKT-1 | POWER GRID | D | LIVE LINE OPGW INSTALLATION WORK (Relay setting for TX line must be in NON AUTO MODE during OPGW installation work) | 01-Mar-2023 | 07:00 | 31-Mar-2023 | 18:00 | | PLANNED | Approved | 01-Mar-23 | 07:00 | 31-Mar-23 | 18:00 | |
| 382 | RQ123284 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV CHAMBA-JALANDHAR (PG) CKT-2 | POWER GRID | D | LIVE LINE OPGW INSTALLATION WORK (Relay setting for TX line must be in NON AUTO MODE during OPGW installation work) | 01-Mar-2023 | 07:00 | 31-Mar-2023 | 18:00 | | PLANNED | Approved | 01-Mar-23 | 07:00 | 31-Mar-23 | 18:00 | |
| 383 | RQ122755 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KURUKSHETRA-JIND (PG) CKT-1 | POWER GRID | D | For 400kV GIB erection works for ICT-3 commissioning | 01-Mar-2023 | 07:00 | 15-Mar-2023 | 20:00 | | PLANNED | Approved | 01-Mar-23 | 07:00 | 15-Mar-23 | 20:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-------------|------------------------------|---|------------|---|--|-------------|-------|-------------|-------|--------------------|---------|----------|-----------|-------|-----------|-------|--|
| 384 | RQ123140 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2 | POWER GRID | C | "400KV Dulhasti Kishenpur -II is a Double circuit Line but stringing is done on one circuit only. Award has been placed for stringing on Circuit 2. under evacuation of Power from Pakaldul HEP in Chenab Valley HEPs. Shutdown is required to carryout stringing on circuit 2 " | 01-Mar-2023 | 00:00 | 31-Mar-2023 | 23:59 | | PLANNED | Approved | 01-Mar-23 | 00:00 | 31-Mar-23 | 23:59 | Subject to NHPC consent/may be given on daily basis between 0800 Hrs to 1400 Hrs |
| 385 | RQ122640 | OCC_204 | indigrid_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ALIGARH(PG)-PRITHALA (GPTL) (GPTL) CKT-1 | GPTL | D | Shut Down defect Rectification work as per annual plan | 29-Mar-2023 | 11:00 | 29-Mar-2023 | 15:00 | Annual Maintenance | PLANNED | Approved | 29-Mar-23 | 11:00 | 29-Mar-23 | 15:00 | |
| 386 | RQ122641 | OCC_204 | indigrid_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ALIGARH(PG)-PRITHALA (GPTL) (GPTL) CKT-2 | GPTL | D | Shut Down defect Rectification work as per annual plan | 27-Mar-2023 | 09:30 | 27-Mar-2023 | 18:00 | Annual Maintenance | PLANNED | Approved | 27-Mar-23 | 09:30 | 27-Mar-23 | 18:00 | |
| 387 | RQ122649 | OCC_204 | indigrid_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KADARPUR - PRITHALA (GPTL) CKT-1 | GPTL | D | Shut Down defect Rectification work as per annual plan | 24-Mar-2023 | 11:00 | 24-Mar-2023 | 15:00 | Annual Maintenance | PLANNED | Approved | 24-Mar-23 | 11:00 | 24-Mar-23 | 15:00 | |
| 388 | RQ122646 | OCC_204 | indigrid_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KADARPUR - SOHNA ROAD (GPTL) CKT-1 | GPTL | D | Shut Down defect Rectification work as per annual plan | 24-Mar-2023 | 11:00 | 24-Mar-2023 | 14:00 | Maintenance work | PLANNED | Approved | 24-Mar-23 | 11:00 | 24-Mar-23 | 14:00 | |
| 389 | RQ122493 | OCC_204 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MERTA-RATANGARH (RS) CKT-1 | RRVPNL | D | Maintenance work of bay equipments , isolators and testing work of bay equipments. | 28-Mar-2023 | 08:00 | 28-Mar-2023 | 18:00 | | PLANNED | Approved | 28-Mar-23 | 08:00 | 28-Mar-23 | 18:00 | |
| 390 | RQ122394 | OCC_204 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ANTA-CHHABRA SCTPS (RS) CKT-2 | RRVPNL | D | For Halfyearly Maintenance and Installation of Repaired DISTANCE PROTECTION MAIN -1 Relay (ABB Make) | 28-Mar-2023 | 08:00 | 28-Mar-2023 | 18:00 | | PLANNED | Approved | 28-Mar-23 | 17:00 | 28-Mar-23 | 23:00 | may be given from 1700 Hrs |
| 391 | RQ122406 | OCC_204 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ANTA-KALISINDH (RS) CKT-2 | RRVPNL | D | For Halfyearly Maintenance and Installation of Repaired DISTANCE PROTECTION MAIN -1 Relay (ABB Make) | 27-Mar-2023 | 08:00 | 27-Mar-2023 | 18:00 | | PLANNED | Approved | 27-Mar-23 | 17:00 | 27-Mar-23 | 23:00 | may be given from 1700 Hrs |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|------------------------------|---|--------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|-------------------------------------|
| 392 | RQ122390 | OCC_204 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BIKANER(RS)-DEEDWANA(MTS) (RS) CKT-1 | RRVPNL | D | Annual Outage works (Hardware Correction, Insulator replacement & Counter weight installation) | 24-Mar-2023 | 08:00 | 24-Mar-2023 | 18:00 | | PLANNED | Approved | 24-Mar-23 | 17:00 | 24-Mar-23 | 23:00 | Shutdown May be given from 1700 Hrs |
| 393 | RQ122395 | OCC_204 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ANTA(RS)-KOTA(PG) (RS) CKT-1 | RRVPNL | D | Half Yearly and Quarterly Maintenance | 24-Mar-2023 | 08:00 | 24-Mar-2023 | 18:00 | | PLANNED | Approved | 24-Mar-23 | 17:00 | 24-Mar-23 | 23:00 | may be given from 1700 Hrs |
| 394 | RQ122497 | OCC_204 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHILWARA(RS)-CHHABRA(RVUN) (RS) CKT-1 | RRVPNL | D | Yearly Maintenance of 400 KV CHHABRA LINE Bay (4352A) with 50MVAR Reactor & BAY & ASSOCIATED EQUIPMENTS | 22-Mar-2023 | 08:00 | 22-Mar-2023 | 18:00 | | PLANNED | Approved | 22-Mar-23 | 17:00 | 22-Mar-23 | 23:00 | may be given from 1700 Hrs |
| 395 | RQ122391 | OCC_204 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1 | RRVPNL | D | Annual Outage works (Hardware Correction, Insulator replacement & Counter weight installation) at Both end. | 22-Mar-2023 | 08:00 | 22-Mar-2023 | 18:00 | | PLANNED | Approved | 22-Mar-23 | 17:00 | 22-Mar-23 | 23:00 | may be given from 1700 Hrs |
| 396 | RQ122504 | OCC_204 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SURATGARH(RVUN)-BIKANER(RS) (RS) CKT-1 | RRVPNL | D | Routine Bay Maintenance Work | 21-Mar-2023 | 08:00 | 21-Mar-2023 | 18:00 | | PLANNED | Approved | 21-Mar-23 | 17:00 | 21-Mar-23 | 23:00 | Shutdown May be given from 1700 Hrs |
| 397 | RQ122484 | OCC_204 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHILWARA-CHITTORGARH (RS) CKT-2 | RRVPNL | D | 1. Routine maintenance and testing work of associated equipments of 400 kv Bhilwara - Chitor Ckt-2 Line & Bay (4152B) & TIE bay400 kv Bhilwara -Chitor Ckt-1 (4152T) 2.Carrier protection wiring and testing as desired by PLCC wing. | 21-Mar-2023 | 08:00 | 21-Mar-2023 | 18:00 | | PLANNED | Approved | 21-Mar-23 | 17:00 | 21-Mar-23 | 23:00 | may be given from 1700 Hrs |
| 398 | RQ122723 | OCC_204 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MERTA-HEERAPURA (RS) CKT-1 | RRVPNL | D | Testing work of 400 KV side bay Equipments | 20-Mar-2023 | 08:00 | 20-Mar-2023 | 18:00 | | PLANNED | Approved | 20-Mar-23 | 08:00 | 20-Mar-23 | 18:00 | |
| 399 | RQ122483 | OCC_204 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHILWARA-CHITTORGARH (RS) CKT-1 | RRVPNL | D | Yearly maintenance work of associated equipments of 400 kv Bhilwara - Chitor Ckt-1 Line & Bay (4252B) & TIE bay 400 kv Bhilwara -Chitor | 20-Mar-2023 | 08:00 | 20-Mar-2023 | 18:00 | | PLANNED | Approved | 20-Mar-23 | 17:00 | 20-Mar-23 | 23:00 | may be given from 1700 Hrs |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|------------------------------|---|--------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 400 | RQ122479 | OCC_204 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHADLA-RAMGARH (RS) CKT-2 | RRVPNL | D | Quarterly Maintenance with Reactor (50 MVAR Line Reactor) | 19-Mar-2023 | 08:00 | 19-Mar-2023 | 18:00 | | PLANNED | Approved | 19-Mar-23 | 17:00 | 19-Mar-23 | 23:00 | Shutdown May be given from 1700 Hrs |
| 401 | RQ122481 | OCC_204 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHADLA-JODHPUR (RS) CKT-1 | RRVPNL | D | For Tightening of jumper, Missing, Loosening Nut Bolts at various Locations | 18-Mar-2023 | 16:00 | 26-Mar-2023 | 22:00 | | PLANNED | Approved | 18-Mar-23 | 17:00 | 26-Mar-23 | 23:00 | Shutdown May be given from 1700 Hrs |
| 402 | RQ122482 | OCC_204 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHADLA-MERTA (RS) CKT-1 | RRVPNL | D | For Tightening of jumper, Missing, Loosening Nut Bolts at various Locations | 18-Mar-2023 | 16:00 | 26-Mar-2023 | 22:00 | | PLANNED | Approved | 18-Mar-23 | 17:00 | 26-Mar-23 | 23:00 | Shutdown May be given from 1700 Hrs |
| 403 | RQ122720 | OCC_204 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV PHAGI-HEERAPURA (RS) CKT-2 | RRVPNL | D | Testing work of 400 KV side bay Equipments | 18-Mar-2023 | 08:00 | 18-Mar-2023 | 18:00 | | PLANNED | Approved | 18-Mar-23 | 17:00 | 18-Mar-23 | 23:00 | may be given from 1700 Hrs |
| 404 | RQ122719 | OCC_204 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV PHAGI-HEERAPURA (RS) CKT-1 | RRVPNL | D | Testing work of 400 KV side bay Equipments | 17-Mar-2023 | 08:00 | 17-Mar-2023 | 18:00 | | PLANNED | Approved | 17-Mar-23 | 17:00 | 17-Mar-23 | 23:00 | may be given from 1700 Hrs |
| 405 | RQ122474 | OCC_204 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAJWEST(RW)-KANKANI (RS) CKT-1 | RRVPNL | D | Preventive maintenance & Testing of bay and equipments | 17-Mar-2023 | 08:00 | 18-Mar-2023 | 18:00 | | PLANNED | Approved | 17-Mar-23 | 08:00 | 18-Mar-23 | 18:00 | |
| 406 | RQ122478 | OCC_204 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHADLA-RAMGARH (RS) CKT-1 | RRVPNL | D | Quarterly Maintenance with Reactor (50 MVAR Line Reactor) | 17-Mar-2023 | 08:00 | 17-Mar-2023 | 18:00 | | PLANNED | Approved | 17-Mar-23 | 17:00 | 17-Mar-23 | 23:00 | Shutdown May be given from 1700 Hrs |
| 407 | RQ122722 | OCC_204 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV HINDAUN(RS) - CHHABRA(RVUN) (RS) CKT-1 | RRVPNL | C | For shifting of line from 05 Nos. ERS Towers to Conventional towers at Loc. No. 359 & 362 | 17-Mar-2023 | 08:00 | 21-Mar-2023 | 18:00 | | PLANNED | Approved | 17-Mar-23 | 08:00 | 21-Mar-23 | 18:00 | Subject to Voltage management by Rajasthan and no other shutdown will be availed from both ends. |
| 408 | RQ122503 | OCC_204 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SURATGARH SCTPS(RVUN)-BIKANER(RS) (RS) CKT-2 | RRVPNL | D | Routine Bay Maintenance Work | 16-Mar-2023 | 08:00 | 16-Mar-2023 | 18:00 | | PLANNED | Approved | 16-Mar-23 | 17:00 | 16-Mar-23 | 23:00 | Shutdown May be given from 1700 Hrs |
| 409 | RQ122473 | OCC_204 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BIKANER(RS)-DEEDWANA(MTS) (RS) CKT-1 | RRVPNL | D | Routine Bay Maintenance Work | 16-Mar-2023 | 08:00 | 16-Mar-2023 | 18:00 | | PLANNED | Approved | 16-Mar-23 | 17:00 | 16-Mar-23 | 23:00 | Shutdown May be given from 1700 Hrs |
| 410 | RQ122496 | OCC_204 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AKAL-RAMGARH (RS) CKT-2 | RRVPNL | D | Quarterly Maintenance | 15-Mar-2023 | 08:00 | 15-Mar-2023 | 18:00 | | PLANNED | Approved | 15-Mar-23 | 08:00 | 15-Mar-23 | 18:00 | |
| 411 | RQ122401 | OCC_204 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AJMER-BHILWARA (RS) CKT-2 | RRVPNL | D | Half Yearly maintenance work of associated equipments of 400 kV Ajmer-Bhilwara -II Line & Bay (404) & TIE bay 400 KV Ajmer-Bhilwara Ckt-II | 15-Mar-2023 | 08:00 | 15-Mar-2023 | 18:00 | | PLANNED | Approved | 15-Mar-23 | 17:00 | 15-Mar-23 | 23:00 | may be given from 1700 Hrs |
| 412 | RQ122501 | OCC_204 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JODHPUR-KANKANI (RS) CKT-2 | RRVPNL | D | Preventive maintenance & Testing of bay and equipments | 15-Mar-2023 | 08:00 | 16-Mar-2023 | 18:00 | | PLANNED | Approved | 15-Mar-23 | 08:00 | 16-Mar-23 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|------------------------------|---|--------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|-------------------------------------|
| 413 | RQ122404 | OCC_204 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2 | RRVPNL | C | 1. Calibration of line metering CT | 15-Mar-2023 | 08:00 | 16-Mar-2023 | 18:00 | | PLANNED | Approved | 15-Mar-23 | 08:00 | 16-Mar-23 | 18:00 | may be given on daily basis |
| 414 | RQ122490 | OCC_204 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-2 | RRVPNL | D | Maintenance work of bay equipments , isolators and testing work of bay equipments. | 14-Mar-2023 | 08:00 | 14-Mar-2023 | 18:00 | | PLANNED | Approved | 14-Mar-23 | 08:00 | 14-Mar-23 | 18:00 | |
| 415 | RQ122400 | OCC_204 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AJMER-BHILWARA (RS) CKT-1 | RRVPNL | D | Half Yearly maintenance work of associated equipments of 400 kV Ajmer-Bhilwara -I Line & Bay (401) & TIE bay 400 KV Ajmer- | 14-Mar-2023 | 08:00 | 14-Mar-2023 | 18:00 | | PLANNED | Approved | 14-Mar-23 | 17:00 | 14-Mar-23 | 23:00 | may be given from 1700 Hrs |
| 416 | RQ122495 | OCC_204 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AKAL-RAMGARH (RS) CKT-1 | RRVPNL | D | Quarterly Maintenance | 13-Mar-2023 | 08:00 | 13-Mar-2023 | 18:00 | | PLANNED | Approved | 13-Mar-23 | 08:00 | 13-Mar-23 | 18:00 | |
| 417 | RQ122397 | OCC_204 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ANTA-CHHABRA (RS) CKT-1 | RRVPNL | D | Half Yearly and Quarterly Maintenance | 13-Mar-2023 | 08:00 | 13-Mar-2023 | 18:00 | | PLANNED | Approved | 13-Mar-23 | 17:00 | 13-Mar-23 | 23:00 | may be given from 1700 Hrs |
| 418 | RQ122485 | OCC_204 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MERTA-KANKANI (RS) CKT-1 | RRVPNL | D | Preventive maintenance & Testing of bay and equipments | 13-Mar-2023 | 08:00 | 14-Mar-2023 | 18:00 | | PLANNED | Approved | 13-Mar-23 | 08:00 | 14-Mar-23 | 18:00 | |
| 419 | RQ122403 | OCC_204 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1 | RRVPNL | C | 1. Calibration of line metering CT | 13-Mar-2023 | 08:00 | 14-Mar-2023 | 18:00 | | PLANNED | Approved | 13-Mar-23 | 08:00 | 14-Mar-23 | 18:00 | may be given on daily basis |
| 420 | RQ122805 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SURATGARH(RVUN)-BIKANER(RS) (RS) CKT-1 | RRVPNL | D | Stringing work of 400 KV 2*D/C Bikaner Khetri T/L(Part-I) | 13-Mar-2023 | 08:00 | 16-Mar-2023 | 18:00 | | PLANNED | Approved | 13-Mar-23 | 17:00 | 16-Mar-23 | 23:00 | Shutdown May be given from 1700 Hrs |
| 421 | RQ122489 | OCC_204 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-1 | RRVPNL | D | Maintenance work of bay equipments , isolators and testing work of bay equipments. | 11-Mar-2023 | 08:00 | 11-Mar-2023 | 18:00 | | PLANNED | Approved | 11-Mar-23 | 08:00 | 11-Mar-23 | 18:00 | |
| 422 | RQ122392 | OCC_204 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SURATGARH SCTPS(RVUN)-BIKANER(RS) (RS) CKT-1 | RRVPNL | D | Annual Outage works (Hardware Correction, Insulator replacement & Counter weight installation) | 11-Mar-2023 | 08:00 | 11-Mar-2023 | 18:00 | | PLANNED | Approved | 11-Mar-23 | 17:00 | 11-Mar-23 | 23:00 | Shutdown May be given from 1700 Hrs |
| 423 | RQ122393 | OCC_204 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ANTA-CHHABRA SCTPS (RS) CKT-1 | RRVPNL | D | Half Yearly and Quarterly Maintenance | 10-Mar-2023 | 08:00 | 10-Mar-2023 | 18:00 | | PLANNED | Approved | 10-Mar-23 | 17:00 | 10-Mar-23 | 23:00 | may be given from 1700 Hrs |
| 424 | RQ122500 | OCC_204 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JODHPUR-KANKANI (RS) CKT-1 | RRVPNL | D | Preventive maintenance & Testing of bay and equipments | 10-Mar-2023 | 08:00 | 11-Mar-2023 | 18:00 | | PLANNED | Approved | 10-Mar-23 | 08:00 | 11-Mar-23 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|------------------------------|---|--------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 425 | RQ122499 | OCC_204 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BIKANER-MERTA (RS) CKT-1 | RRVPNL | D | QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS alongwith 50MVAR line Reactor-III at merta | 10-Mar-2023 | 08:00 | 10-Mar-2023 | 18:00 | | PLANNED | Approved | 10-Mar-23 | 17:00 | 10-Mar-23 | 23:00 | Shutdown May be given from 1700 Hrs |
| 426 | RQ122714 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AKAL-BARMER (RS) CKT-1 | RRVPNL | D | Overhead crossing of existing RRVPNL line by 400kV D/C Ramgarh II (Fatehgarh-III) - Jaisalmer II & 400kV D/C Ramgarh II (Fatehgarh-III) - Fatehgarh II Transmission Line - TL Construction | 10-Mar-2023 | 07:00 | 11-Mar-2023 | 19:00 | Keeping in view of safety aspects & difficulty in power line crossing work in night hours, shutdown is required in day hours only. | PLANNED | Approved | 10-Mar-23 | 07:00 | 11-Mar-23 | 19:00 | |
| 427 | RQ122405 | OCC_204 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ANTA-KALISINDH (RS) CKT-1 | RRVPNL | D | Half Yearly and Quarterly Maintenance | 09-Mar-2023 | 08:00 | 09-Mar-2023 | 18:00 | | PLANNED | Approved | 09-Mar-23 | 17:00 | 09-Mar-23 | 23:00 | may be given from 1700 Hrs |
| 428 | RQ122804 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SURATGARH SCTPS(RVUN)-BIKANER(RS) (RS) CKT-2 | RRVPNL | D | Stringing work of 400 KV 2*D/C Bikaner Khetri T/L(Part-I) | 08-Mar-2023 | 08:00 | 13-Mar-2023 | 18:00 | | PLANNED | Approved | 08-Mar-23 | 17:00 | 13-Mar-23 | 23:00 | Shutdown May be given from 1700 Hrs subject to Rajasthan consent and Necessary CEA clearance |
| 429 | RQ122803 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SURATGARH SCTPS(RVUN)-BIKANER(RS) (RS) CKT-1 | RRVPNL | D | Stringing work of 400 KV 2*D/C Bikaner Khetri T/L(Part-I) | 08-Mar-2023 | 08:00 | 13-Mar-2023 | 18:00 | | PLANNED | Approved | 08-Mar-23 | 17:00 | 13-Mar-23 | 23:00 | Shutdown May be given from 1700 Hrs subject to Rajasthan consent and Necessary CEA clearance |
| 430 | RQ122498 | OCC_204 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BIKANER-BHADLA (RS) CKT-1 | RRVPNL | D | For Tightening of jumper, Missing , Loosening Nut Bolts at various Locations | 06-Mar-2023 | 09:00 | 13-Mar-2023 | 17:00 | | PLANNED | Approved | 06-Mar-23 | 17:00 | 13-Mar-23 | 23:00 | Shutdown May be given from 1700 Hrs |
| 431 | RQ122488 | OCC_204 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SURATGARH(RVUN)-BIKANER(RS) (RS) CKT-1 | RRVPNL | D | Routine Bay Maintenance Work | 03-Mar-2023 | 08:00 | 03-Mar-2023 | 18:00 | | PLANNED | Approved | 03-Mar-23 | 17:00 | 03-Mar-23 | 23:00 | Shutdown May be given from 1700 Hrs |
| 432 | RQ122472 | OCC_204 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANKANI-JAISALMER (RS) CKT-2 | RRVPNL | D | Preventive maintenance & Testing of bay and equipments | 03-Mar-2023 | 08:00 | 04-Mar-2023 | 18:00 | | PLANNED | Approved | 03-Mar-23 | 08:00 | 04-Mar-23 | 18:00 | |
| 433 | RQ122806 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BIKANER-BHADLA (RS) CKT-1 | RRVPNL | D | Stringing work of 400 KV 2*D/C Bikaner Khetri T/L(Part-I) | 03-Mar-2023 | 08:00 | 06-Mar-2023 | 18:00 | | PLANNED | Approved | 03-Mar-23 | 17:00 | 06-Mar-23 | 23:00 | Shutdown May be given from 1700 Hrs |
| 434 | RQ122486 | OCC_204 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AKAL-KANKANI (RS) CKT-1 | RRVPNL | D | Preventive maintenance & Testing of bay and equipments | 01-Mar-2023 | 08:00 | 02-Mar-2023 | 18:00 | | PLANNED | Approved | 01-Mar-23 | 08:00 | 02-Mar-23 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|------------------------------|-------------------------------------|--------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 435 | RQ122721 | OCC_204 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV HEERAPURA-HINDAUN (RS) CKT-1 | RRVPNL | C | Modification & height raising work at tower location no. 307 & 308(Crossing of Delhi-Mumbai Express Highway) carried out by NHAI under Supervision of RVPNL. | 01-Mar-2023 | 08:00 | 16-Mar-2023 | 18:00 | | PLANNED | Approved | 01-Mar-23 | 08:00 | 16-Mar-23 | 18:00 | Subject to Voltage management by Rajasthan and no other shutdown will be availed from both ends. |
| 436 | RQ122419 | OCC_204 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BANDA-ORAI (UP) CKT-2 | UPPTCL | D | * for testingTROUBLESHOOTING of ABB MAKE DISTANCE RELAY(REL 670)by ABB SAS ENGINEER ,FOR FAULTY DISTANCE RELAY PROB | 25-Mar-2023 | 09:30 | 25-Mar-2023 | 17:00 | | PLANNED | Approved | 25-Mar-23 | 09:30 | 25-Mar-23 | 17:00 | |
| 437 | RQ122411 | OCC_204 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV REWA ROAD-PANKI (UP) CKT-1 | UPPTCL | C | * 400 KV Panki rewa road line S/D Required for Centrifuging of 50 MVAR Line Reactor | 24-Mar-2023 | 10:00 | 27-Mar-2023 | 17:00 | | PLANNED | Approved | 24-Mar-23 | 10:00 | 27-Mar-23 | 17:00 | May be given subject to no other shutdown from Panki in this period |
| 438 | RQ122250 | OCC_204 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ATAUR-INDIRAPURAM (UP) CKT-2 | UPPTCL | D | For Annual Maintenance & Testing work of bay equipment | 24-Mar-2023 | 09:00 | 24-Mar-2023 | 15:00 | | PLANNED | Approved | 24-Mar-23 | 09:00 | 24-Mar-23 | 15:00 | |
| 439 | RQ122420 | OCC_204 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ORAI-PARICHA (UP) CKT-1 | UPPTCL | D | * for testing TROUBLESHOOTING of ABB MAKE DISTANCE RELAY (REL 670) by ABB SAS ENGINEER ,FOR FAULTY DISTANCE RELAY PROB | 23-Mar-2023 | 09:30 | 23-Mar-2023 | 17:00 | | PLANNED | Approved | 23-Mar-23 | 09:30 | 23-Mar-23 | 17:00 | |
| 440 | RQ122412 | OCC_204 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV PANKI-ALIGARH (UP) CKT-1 | UPPTCL | C | * 400KV panki -aligarh line S/D required for centrifusing of 50 MVAR line reactor. | 20-Mar-2023 | 10:00 | 23-Mar-2023 | 17:00 | | PLANNED | Approved | 20-Mar-23 | 10:00 | 23-Mar-23 | 17:00 | May be given subject to no other shutdown from Panki in this period |
| 441 | RQ122991 | OCC_204 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV UNNAO-LUCKNOW (UP) CKT-1 | UPPTCL | D | * 1. Routine Protection Testing and preventive maintenance of Bay at 400KV S/S Unnao. * 2. For Upgradation of Bus-Bar Protection Panel from Electromechanical type to Numerical Type (Connection of CT Bus-Bar | 17-Mar-2023 | 09:00 | 17-Mar-2023 | 17:00 | | PLANNED | Approved | 17-Mar-23 | 09:00 | 17-Mar-23 | 17:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|------------------------------|---|--------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 442 | RQ122842 | OCC_204 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV TANDA(NT)-BASTI(UP) (UP) CKT-2 | UPPTCL | D | * For annual maintenance activities wherein tightening of jumpers droppers, testing of relays will be | 14-Mar-2023 | 10:00 | 14-Mar-2023 | 16:00 | | PLANNED | Approved | 14-Mar-23 | 10:00 | 14-Mar-23 | 16:00 | |
| 443 | RQ123227 | OCC_204 | sldcup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ATATUR-MURADNAGAR_1 (UP) CKT-1 | UPPTCL | D | For Annual Maintenance & Testing work | 13-Mar-2023 | 10:00 | 14-Mar-2023 | 17:00 | | PLANNED | Approved | 13-Mar-23 | 10:00 | 14-Mar-23 | 17:00 | |
| 444 | RQ122841 | OCC_204 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV TANDA(NT)-BASTI(UP) (UP) CKT-1 | UPPTCL | D | * For annual maintenance activities wherein tightening of jumpers droppers, testing of relays etc. will be carried o | 13-Mar-2023 | 10:00 | 13-Mar-2023 | 16:00 | | PLANNED | Approved | 13-Mar-23 | 10:00 | 13-Mar-23 | 16:00 | |
| 445 | RQ122442 | OCC_204 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV TANDA(NT)-SULTANPUR(UP) (UP) CKT-1 | UPPTCL | D | * For erection of Jack Bus for additional 315MVA ICT | 13-Mar-2023 | 10:00 | 18-Mar-2023 | 18:00 | | PLANNED | Approved | 13-Mar-23 | 10:00 | 18-Mar-23 | 18:00 | |
| 446 | RQ122444 | OCC_204 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV OBRA_B-SULTANPUR (UP) CKT-1 | UPPTCL | D | * for Disconnecting main 400KV Buses for extension of bus. | 13-Mar-2023 | 07:00 | 13-Mar-2023 | 18:00 | | PLANNED | Approved | 13-Mar-23 | 07:00 | 13-Mar-23 | 18:00 | |
| 447 | RQ123226 | OCC_204 | sldcup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ALIGARH-MURADNAGAR_1 (UP) CKT-1 | UPPTCL | D | For Annual Maintenance & Testing work | 03-Mar-2023 | 10:00 | 04-Mar-2023 | 17:00 | | PLANNED | Approved | 03-Mar-23 | 10:00 | 04-Mar-23 | 17:00 | |
| 448 | RQ123225 | OCC_204 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ANPARA-OBRA_B (UP) CKT-1 | UPPTCL | D | For checking of PLCC and Auto reclose | 03-Mar-2023 | 09:00 | 03-Mar-2023 | 17:00 | | PLANNED | Approved | 03-Mar-23 | 09:00 | 03-Mar-23 | 17:00 | |
| 449 | RQ122862 | OCC_204 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MAINPURI(UP)-MAINPURI(PG) (UP) CKT-2 | UPPTCL | D | Testing of Auto Reclose Relays | 03-Mar-2023 | 08:00 | 03-Mar-2023 | 18:00 | | PLANNED | Approved | 03-Mar-23 | 08:00 | 03-Mar-23 | 18:00 | |
| 450 | RQ123224 | OCC_204 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ANPARA-SARNATH (UP) CKT-1 | UPPTCL | D | For checking of PLCC and Auto reclose | 02-Mar-2023 | 09:00 | 02-Mar-2023 | 17:00 | | PLANNED | Approved | 02-Mar-23 | 09:00 | 02-Mar-23 | 17:00 | |
| 451 | RQ122715 | OCC_204 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAREILLY-UNNAO (UP) CKT-1 | UPPTCL | C | * Hight raising of 400 KV Unnao-Bareilly Line due to Ganga Expressway UPEIDA. | 01-Mar-2023 | 09:00 | 07-Mar-2023 | 18:00 | | PLANNED | Approved | 01-Mar-23 | 09:00 | 07-Mar-23 | 18:00 | No shutdwon would be given from both ends in this period/Subject to real time condition/Necessary CEA clearance required before charging |
| 452 | RQ122836 | OCC_204 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAREILLY-UNNAO (UP) CKT-2 | UPPTCL | C | * Hight raising of 400 KV Unnao-Bareilly Line due to Ganga Expressway UPEIDA. | 01-Mar-2023 | 09:00 | 07-Mar-2023 | 18:00 | | PLANNED | Approved | 01-Mar-23 | 09:00 | 07-Mar-23 | 18:00 | No shutdwon would be given from both ends in this period/Subject to real time condition/Necessary CEA clearance required before charging |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|---|--------------------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 453 | RQ123211 | OCC_204 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAREILLY-UNNAO (UP) CKT-1 | UPPTCL | C | For Overhead crossing of 800 KV BNC-Agra line with 400 KV D/C Unnao-Bareilly line of UPPTCL for diversion of 800 KV line in section 3715 to 3724 for construction of Ganga Expressway | 01-Mar-2023 | 08:00 | 03-Mar-2023 | 18:00 | | PLANNED | Approved | 01-Mar-23 | 08:00 | 03-Mar-23 | 18:00 | May be clubbed with Sr No 451 |
| 454 | RQ123212 | OCC_204 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAREILLY-UNNAO (UP) CKT-2 | UPPTCL | C | For Overhead crossing of 800 KV BNC-Agra line with 400 KV D/C Unnao-Bareilly line of UPPTCL for diversion of 800 KV line in section 3715 to 3724 for construction of Ganga Expressway | 01-Mar-2023 | 08:00 | 03-Mar-2023 | 18:00 | | PLANNED | Approved | 01-Mar-23 | 08:00 | 03-Mar-23 | 18:00 | May be clubbed with Sr No 452 |
| 455 | RQ122861 | OCC_204 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MAINPURI(UP)-MAINPURI(PG)(UP) CKT-1 | UPPTCL | D | Testing of Auto Reclose Relays | 01-Mar-2023 | 08:00 | 01-Mar-2023 | 18:00 | | PLANNED | Approved | 01-Mar-23 | 08:00 | 01-Mar-23 | 18:00 | |
| 456 | RQ122415 | OCC_204 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV LUCKNOW_1(PG)-LUCKNOW(UP)(PG) CKT-1 | POWER GRID,UP PTCL | D | * For Upgradation of Bus-Bar Protection Panel from Electromechanical type to Numerical Type (Connection of CT Bus-Bar Prot | 24-Mar-2023 | 09:00 | 24-Mar-2023 | 18:00 | | PLANNED | Approved | 24-Mar-23 | 09:00 | 24-Mar-23 | 18:00 | |
| 457 | RQ122443 | OCC_204 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SULTANPUR(UP)-LUCKNOW_1(PG) (PG) CKT-1 | POWER GRID,UP PTCL | D | * For Routine Bay Maintenance work | 21-Mar-2023 | 10:00 | 21-Mar-2023 | 18:00 | | PLANNED | Approved | 21-Mar-23 | 10:00 | 21-Mar-23 | 18:00 | |
| 458 | RQ122838 | OCC_204 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV LUCKNOW_1(PG)-BASTI(UP)(PG) CKT-2 | POWER GRID,UP PTCL | D | * For annual maintenance activities wherein tightening of jumpers and droppers, testing of relays etc. will be carried out. | 18-Mar-2023 | 10:00 | 18-Mar-2023 | 16:00 | | PLANNED | Approved | 18-Mar-23 | 10:00 | 18-Mar-23 | 16:00 | |
| 459 | RQ122897 | OCC_204 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV LUCKNOW_1(PG)-BASTI(UP)(PG) CKT-2 | POWER GRID,UP PTCL | C | To facilitate tower rectification work of 400 KV D/C Lucknow-Sohawal Line at Loc no.07 | 17-Mar-2023 | 08:00 | 19-Mar-2023 | 18:00 | | PLANNED | Approved | 17-Mar-23 | 08:00 | 19-Mar-23 | 18:00 | May be given subject to UP consent/May be taken in first half of March 2023/CEA clearance required before charging |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|------------------------------|--|--------------------|---|---|-------------|-------|-------------|-------|-------------------------------------|---------|----------|-----------|-------|-----------|-------|---|
| 460 | RQ122840 | OCC_204 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV GORAKHPUR(PG)-BASTI(UP) (PG) CKT-2 | POWER GRID,UP PTCL | D | * For annual maintenance activities wherein tightening of jumpers and droppers, testing of relays etc. will be carried out. | 16-Mar-2023 | 10:00 | 16-Mar-2023 | 16:00 | | PLANNED | Approved | 16-Mar-23 | 10:00 | 16-Mar-23 | 16:00 | |
| 461 | RQ122932 | OCC_204 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV GORAKHPUR(PG)-BASTI(UP) (PG) CKT-2 | POWER GRID,UP PTCL | D | AMP of Line bay equipments at Gorakhpur | 15-Mar-2023 | 08:00 | 15-Mar-2023 | 18:00 | | PLANNED | Approved | 15-Mar-23 | 08:00 | 15-Mar-23 | 18:00 | |
| 462 | RQ122508 | OCC_204 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV GR.NOIDA(UP C)-NAWADA(HV) (PG) CKT-1 | POWER GRID,UP PTCL | D | * Attended CT Clamp of R phase,Line side of 400kV Gr.Noida-Nawada line >X <-> Routine testing work of this line during this | 14-Mar-2023 | 11:00 | 14-Mar-2023 | 16:00 | | PLANNED | Approved | 14-Mar-23 | 11:00 | 14-Mar-23 | 16:00 | |
| 463 | RQ122849 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2 | POWER GRID,FB TL | D | For arching horn installation work in Line isolator/earth switch by agency M/s Linxon | 20-Mar-2023 | 20:00 | 22-Mar-2023 | 22:00 | other ckt will be in non auto mode. | PLANNED | Approved | 20-Mar-23 | 17:00 | 22-Mar-23 | 23:00 | Shutdown may be given from 1700 Hrs |
| 464 | RQ122793 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-1 | POWER GRID,FB TL | D | Coupling Transformer Testing work | 11-Mar-2023 | 08:00 | 12-Mar-2023 | 18:00 | | PLANNED | Approved | 11-Mar-23 | 17:00 | 12-Mar-23 | 23:00 | Shutdown May be given from 1700 Hrs |
| 465 | RQ122848 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1 | POWER GRID,FB TL | D | For arching horn installation work in Line isolator/earth switch by agency M/s Linxon | 08-Mar-2023 | 17:00 | 10-Mar-2023 | 23:00 | other ckt will be in non auto mode. | PLANNED | Approved | 08-Mar-23 | 17:00 | 10-Mar-23 | 23:00 | Shutdown may be given from 1700 Hrs |
| 466 | RQ122425 | OCC_204 | sldchp_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KARCHAM WANGTOO(JS W)-WANGTO_GIS (HP) (HPPTCL) CKT-1 | HPPTCL, JPL | D | Annual testing and Maintenance of GIS | 19-Mar-2023 | 09:00 | 19-Mar-2023 | 17:00 | | PLANNED | Approved | 19-Mar-23 | 09:00 | 19-Mar-23 | 16:00 | One Shutdown at a time may be given upto 1600 Hrs from generating station |
| 467 | RQ122426 | OCC_204 | sldchp_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KARCHAM WANGTOO(JS W)-WANGTO_GIS (HP) (HPPTCL) CKT-2 | HPPTCL, JPL | D | Annual testing and Maintenance of GIS | 18-Mar-2023 | 09:00 | 18-Mar-2023 | 17:00 | | PLANNED | Approved | 18-Mar-23 | 09:00 | 18-Mar-23 | 16:00 | One Shutdown at a time may be given upto 1600 Hrs from generating station |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|------------|------------------------------|---|--------------------|---|--|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|---|
| 468 | RQ122254 | OCC_204 | karcham_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KARCHAM WANGTOO(JS W)-WANGTO_GIS (HP) (HPPTCL) CKT-2 | HPPTCL, JPL | D | Annual Maintenance & to attend oil leakage in OLTC chamber | 07-Mar-2023 | 09:00 | 07-Mar-2023 | 17:00 | | PLANNED | Approved | 07-Mar-23 | 09:00 | 07-Mar-23 | 16:00 | One Shutdown at a time may be given upto 1600 Hrs from generating station |
| 469 | RQ122253 | OCC_204 | karcham_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KARCHAM WANGTOO(JS W)-WANGTO_GIS (HP) (HPPTCL) CKT-1 | HPPTCL, JPL | D | Annual Maintenance & to attend oil leakage in OLTC chamber | 06-Mar-2023 | 09:00 | 06-Mar-2023 | 17:00 | | PLANNED | Approved | 06-Mar-23 | 09:00 | 06-Mar-23 | 16:00 | One Shutdown at a time may be given upto 1600 Hrs from generating station |
| 470 | RQ123359 | OCC_204 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV PANCHKULA(PG)-PANIPAT(BB) (PG) CKT-1 | POWER GRID,BB MB | D | Yearly Maintenance | 17-Mar-2023 | 08:00 | 17-Mar-2023 | 18:00 | | PLANNED | Approved | 17-Mar-23 | 08:00 | 17-Mar-23 | 18:00 | |
| 471 | RQ123345 | OCC_204 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DEHAR(BB)-PANCHKULA(PG) (PG) CKT-1 | POWER GRID,BB MB | D | Yearly Maintenance | 14-Mar-2023 | 08:00 | 14-Mar-2023 | 18:00 | | PLANNED | Approved | 14-Mar-23 | 08:00 | 14-Mar-23 | 18:00 | |
| 472 | RQ123339 | OCC_204 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DEHAR(BB)-RAJPURA(PS) (PG) CKT-1 | POWER GRID,BB MB | D | Yearly Maintenance | 09-Mar-2023 | 08:00 | 09-Mar-2023 | 18:00 | | PLANNED | Approved | 09-Mar-23 | 08:00 | 09-Mar-23 | 18:00 | |
| 473 | RQ123340 | OCC_204 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHIWANI(BB) - RAJPURA(PS) | POWER GRID,BB MB | D | Yearly Maintenance | 03-Mar-2023 | 08:00 | 03-Mar-2023 | 18:00 | | PLANNED | Approved | 03-Mar-23 | 08:00 | 03-Mar-23 | 18:00 | |
| 474 | RQ122724 | OCC_204 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ALWAR(ATIL)-HINDAUN(RS) (ATIL) CKT-1 | ATSL | D | Annual Outage works (Hardware Correction, Insulator replacement & Counter weight installation) | 17-Mar-2023 | 08:00 | 18-Mar-2023 | 18:00 | | PLANNED | Approved | 17-Mar-23 | 08:00 | 18-Mar-23 | 18:00 | |
| 475 | RQ122828 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV GURGAON(PG)-SOHNA ROAD (GPTL) (GPTL) CKT-2 | GPTL,PO WERGRI D | D | Bay Equipment AMP work at PG end | 17-Mar-2023 | 08:00 | 17-Mar-2023 | 18:00 | | PLANNED | Approved | 17-Mar-23 | 08:00 | 17-Mar-23 | 18:00 | |
| 476 | RQ122827 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV GURGAON(PG)-SOHNA ROAD (GPTL) (GPTL) CKT-1 | GPTL,PO WERGRI D | D | Bay Equipment AMP work at PG end | 15-Mar-2023 | 08:00 | 15-Mar-2023 | 18:00 | | PLANNED | Approved | 15-Mar-23 | 08:00 | 15-Mar-23 | 18:00 | |
| 477 | RQ123233 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MANESAR(PG)-SOHNA ROAD (GPTL) (GPTL) CKT-2 | GPTL,PO WERGRI D | D | FOR AMP WORK | 01-Mar-2023 | 08:00 | 01-Mar-2023 | 18:00 | MANESAR SOHNA CKT 2 BAY 407 ALONG WITH LINE AT GIS MANESAR SS | PLANNED | Approved | 01-Mar-23 | 08:00 | 01-Mar-23 | 18:00 | |
| 478 | RQ122424 | OCC_204 | sldchp_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KALA AMB(PKTL)-WANGTO_GIS (HP) (HPPTCL) CKT-2 | PKATL,H PPTCL,J PL | D | Annual testing and Maintenance of GIS | 16-Mar-2023 | 09:00 | 16-Mar-2023 | 17:00 | | PLANNED | Approved | 16-Mar-23 | 09:00 | 16-Mar-23 | 17:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|------------------------------|---|-----------------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|---|
| 479 | RQ122423 | OCC_204 | sldchp_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KALA AMB(PKTL)-WANGTO_GIS (HP) (HPPTCL) CKT-1 | PKATL,HPPTCL,JP | D | Annual testing and Maintenance of GIS | 14-Mar-2023 | 09:00 | 14-Mar-2023 | 17:00 | | PLANNED | Approved | 14-Mar-23 | 09:00 | 14-Mar-23 | 16:00 | One Shutdown at a time may be given upto 1600 Hrs from generating station |
| 480 | RQ123198 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NALLAGARH(PG)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1 | PKTCL,POWERRID | D | TL AMP works | 15-Mar-2023 | 09:00 | 15-Mar-2023 | 18:00 | | PLANNED | Approved | 15-Mar-23 | 09:00 | 15-Mar-23 | 18:00 | One Shutdown at a time from Parbati pool may be given at a time |
| 481 | RQ123129 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV PARBATI_3(NH)-SAINJ(HP) (PKTCL) CKT-1 | PKTCL,POWERRID | D | For replacement of disc insulator with CLR polymer insulators on alternate day basis with non auto of 400kV Banala-Parbati-3 | 10-Mar-2023 | 09:00 | 17-Mar-2023 | 18:00 | | PLANNED | Approved | 10-Mar-23 | 09:00 | 17-Mar-23 | 18:00 | One Shutdown at a time from Parbati pool may be given at a time |
| 482 | RQ123128 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1 | PKTCL,POWERRID | D | For replacement of disc insulator with CLR polymer insulators on alternate day basis with non auto of 400kV Sainj-Parbati-3 | 10-Mar-2023 | 09:00 | 17-Mar-2023 | 18:00 | | PLANNED | Approved | 10-Mar-23 | 09:00 | 17-Mar-23 | 18:00 | One Shutdown at a time from Parbati pool may be given at a time |
| 483 | RQ123127 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NALLAGARH(PG)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1 | PKTCL,POWERRID | D | For replacement of disc insulator with CLR polymer insulators on alternate day basis with non auto of 400kV Banala-Parbati-2 TL | 06-Mar-2023 | 09:00 | 08-Mar-2023 | 18:00 | | PLANNED | Approved | 06-Mar-23 | 09:00 | 08-Mar-23 | 18:00 | One Shutdown at a time from Parbati pool may be given at a time |
| 484 | RQ123125 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KOLDAM(NT)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1 | PKTCL,POWERRID | D | "Line is strung on multi circuit tower SD of Lines required on alternate day basis for reinstallation of Aviatio globules after OPGW works under ULDC with non auto of 400kV Banala-Parbati-3 and 400kV Banala-Hamirpur TL." | 01-Mar-2023 | 09:00 | 04-Mar-2023 | 18:00 | | PLANNED | Approved | 01-Mar-23 | 09:00 | 04-Mar-23 | 18:00 | One Shutdown at a time from Parbati pool may be given at a time |
| 485 | RQ123124 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1 | PKTCL,POWERRID | D | "Line is strung on multi circuit tower SD for replacement of disc insulator with CLR polymer insulators with non auto of 400kV Banala-Koldam and 400kV Banala-Amritsar TL." | 01-Mar-2023 | 09:00 | 04-Mar-2023 | 18:00 | | PLANNED | Approved | 01-Mar-23 | 09:00 | 04-Mar-23 | 18:00 | One Shutdown at a time from Parbati pool may be given at a time |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|---|----------------------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 486 | RQ123285 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1 | PKTCL,POWERGRID | D | LIVE LINE OPGW INSTALLATION WORK (Relay setting for TX line must be in NON AUTO MODE during OPGW installation work) | 01-Mar-2023 | 07:00 | 31-Mar-2023 | 18:00 | | PLANNED | Approved | 01-Mar-23 | 07:00 | 31-Mar-23 | 18:00 | One Shutdown at a time from Parbati pool may be given at a time |
| 487 | RQ122782 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-1 | PKTSL | D | Power line crossing work of under construction 400kV Khetri-Bhiwadi TL | 15-Mar-2023 | 08:00 | 16-Mar-2023 | 18:00 | | PLANNED | Approved | 13-Mar-23 | 16:00 | 16-Mar-23 | 23:00 | may be given from 1600 Hrs |
| 488 | RQ122783 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-2 | PKTSL | D | Power line crossing work of under construction 400kV Khetri-Bhiwadi TL | 15-Mar-2023 | 08:00 | 16-Mar-2023 | 18:00 | | PLANNED | Approved | 13-Mar-23 | 16:00 | 16-Mar-23 | 23:00 | may be given from 1600 Hrs |
| 489 | RQ122843 | OCC_204 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAREILLY(UP) - BAREILLY(PG) | POWER LINK,POWERGRID | D | AMP of Line and Bay equipments at UPPTCL end | 12-Mar-2023 | 08:00 | 12-Mar-2023 | 18:00 | | PLANNED | Approved | 12-Mar-23 | 08:00 | 12-Mar-23 | 18:00 | |
| 490 | RQ122809 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAREILLY-MEERUT (PG) CKT-2 | POWER LINK,POWERGRID | C | For NHA1 Diversion work | 01-Mar-2023 | 08:00 | 15-Mar-2023 | 18:00 | | PLANNED | Approved | 25-Feb-23 | 08:00 | 12-Mar-23 | 18:00 | PG may look for taking One D/C ckt shutdown at a time/Necessary CEA clearance required before charging |
| 491 | RQ122808 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAREILLY-MEERUT (PG) CKT-1 | POWER LINK,POWERGRID | C | For NHA1 Diversion work | 01-Mar-2023 | 08:00 | 15-Mar-2023 | 18:00 | | PLANNED | Approved | 25-Feb-23 | 08:00 | 12-Mar-23 | 18:00 | PG may look for taking One D/C ckt shutdown at a time/Necessary CEA clearance required before charging |
| 492 | RQ123205 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV PATIALA(PG)-PATRAN(PATRAN) (PATRAN) CKT-2 | POWER GRID,PATRAN | D | SD nature defect removal and installation of Horizontal polymer, During S/D period Auto re-closure of 400kV D/C Patiala-Patran Ckt-I will be in NON Auto mode | 09-Mar-2023 | 09:00 | 10-Mar-2023 | 18:00 | | PLANNED | Approved | 09-Mar-23 | 09:00 | 10-Mar-23 | 18:00 | |
| 493 | RQ123204 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV PATIALA(PG)-PATRAN(PATRAN) (PATRAN) CKT-1 | POWER GRID,PATRAN | D | SD nature defect removal . During S/D period Auto re-closure of 400kV D/C Patiala-Patran Ckt-II will be in NON Auto mode | 07-Mar-2023 | 09:00 | 08-Mar-2023 | 18:00 | | PLANNED | Approved | 07-Mar-23 | 09:00 | 08-Mar-23 | 18:00 | |
| 494 | RQ122788 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KOLAYAT SOLAR NTPC_1 (NTPC_KOLAY AT SL)-BHADLA_2 (PG) (NTPC_KOLAY AT SL) CKT-1 | NTPC_KOLAYAT SL | D | RELAY REPLACEMENT WORK | 09-Mar-2023 | 08:00 | 10-Mar-2023 | 18:00 | "400 KV KOLAYAT SOLAR NTPC_1 (NTPC_KOLAY AT SL)-BHADLA_2 (PG) (NTPC_KOLAY AT SL) CKT-1(441)" | PLANNED | Approved | 09-Mar-23 | 19:00 | 10-Mar-23 | 23:00 | Shutdown May be given from 1900 Hrs |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|------------------------------|---|---------------------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|---|
| 495 | RQ123232 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MANDOLA(PG)-MAHARANIB AGH(PG) (DTL) CKT-1 | POWER GRID,DTL | D | Attending oil leakges from all ct of old wsi make ct of main bay 404 by DTL | 09-Mar-2023 | 08:00 | 09-Mar-2023 | 14:00 | | PLANNED | Approved | 09-Mar-23 | 08:00 | 09-Mar-23 | 14:00 | |
| 496 | RQ122863 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MANDOLA(PG)-MAHARANIB AGH(PG) (DTL) CKT-1 | POWER GRID,DTL | D | Attending oil leakges from all ct of old wsi make ct of main bay 404 by DTL | 06-Mar-2023 | 08:00 | 06-Mar-2023 | 14:00 | | PLANNED | Approved | 06-Mar-23 | 08:00 | 06-Mar-23 | 14:00 | |
| 497 | RQ123263 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NEWWANPOH(PG)-BAGLIHAR(JK) (JKSPDCL) CKT-1 | POWER GRID,JK SPDCL | D | Rectification of damaged OPGW clamp in span 267-268 | 08-Mar-2023 | 09:00 | 08-Mar-2023 | 18:00 | | PLANNED | Approved | 08-Mar-23 | 09:00 | 08-Mar-23 | 16:00 | One Shutdown at a time may be given upto 1600 Hrs from generating station |
| 498 | RQ123135 | OCC_204 | sldcjk_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAGLIHAR(JK) - KISHENPUR(PG) (JKSPDCL) CKT-3 | POWER GRID,JK SPDCL | D | Preventive Maintenance | 03-Mar-2023 | 08:00 | 04-Mar-2023 | 17:00 | No Load will be curtailed. Load will be met from other circuit of 400 KV Kishanpur-New Wanpoh transmission | PLANNED | Approved | 03-Mar-23 | 08:00 | 04-Mar-23 | 16:00 | One Shutdown at a time may be given upto 1600 Hrs from generating station |
| 499 | RQ123136 | OCC_204 | sldcjk_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NEWWANPOH(PG)-BAGLIHAR(JK) (JKSPDCL) CKT-1 | POWER GRID,JK SPDCL | D | Preventive Maintenance | 03-Mar-2023 | 08:00 | 04-Mar-2023 | 17:00 | No Load will be curtailed. Load will be met from other circuit of 400 KV Kishanpur-New Wanpoh transmission | PLANNED | Approved | 03-Mar-23 | 08:00 | 04-Mar-23 | 16:00 | One Shutdown at a time may be given upto 1600 Hrs from generating station |
| 500 | RQ122502 | OCC_204 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BIKANER(PG)-BHADLA(RS) (PG) CKT-1 | POWER GRID,RR VPNL | D | For Tightening of jumper, Missing , Loosening Nut Bolts at various Locations | 06-Mar-2023 | 08:00 | 13-Mar-2023 | 18:00 | | PLANNED | Approved | 06-Mar-23 | 17:00 | 13-Mar-23 | 23:00 | Shutdown May be given from 1700 Hrs |
| 501 | RQ122471 | OCC_204 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BIKANER(PG)-BIKANER(RS) (PG) CKT-2 | POWER GRID,RR VPNL | D | Routine Bay Maintenance Work | 02-Mar-2023 | 08:00 | 02-Mar-2023 | 18:00 | | PLANNED | Approved | 02-Mar-23 | 17:00 | 02-Mar-23 | 23:00 | Shutdown May be given from 1700 Hrs |
| 502 | RQ122229 | OCC_204 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BADAUNE(UP)-ROSA(UPC) (OCBTL) CKT-2 | OCBTL | D | For Annual Maintenance of 400 KV BADAUNE(UP)-ROSA(UPC) (OCBTL) CKT-2 | 02-Mar-2023 | 11:00 | 02-Mar-2023 | 16:00 | | PLANNED | Approved | 02-Mar-23 | 11:00 | 02-Mar-23 | 16:00 | |
| 503 | RQ122228 | OCC_204 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BADAUNE(UP)-ROSA(UPC) (OCBTL) CKT-1 | OCBTL | D | For Annual Maintenance of 400 KV BADAUNE(UP)-ROSA(UPC) (OCBTL) CKT-1 | 01-Mar-2023 | 11:00 | 01-Mar-2023 | 16:00 | | PLANNED | Approved | 01-Mar-23 | 11:00 | 01-Mar-23 | 16:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|-----|--------------------------------|------------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|---|
| 504 | RQ122268 | OCC_204 | sldcps_sd | BUS | 400KV BUS 2 AT MAKHU(PS) | PSTCL | D | Nut bolt tightening of upper clamp and connectors of isolator of bus bar-2 | 29-Mar-2023 | 08:00 | 29-Mar-2023 | 18:00 | | PLANNED | Approved | 29-Mar-23 | 08:00 | 29-Mar-23 | 18:00 | |
| 505 | RQ122267 | OCC_204 | sldcps_sd | BUS | 400KV BUS 1 AT MAKHU(PS) | PSTCL | D | Nut bolt tightening of upper clamp and connectors of isolator of bus bar-1 | 27-Mar-2023 | 08:00 | 27-Mar-2023 | 18:00 | | PLANNED | Approved | 27-Mar-23 | 08:00 | 27-Mar-23 | 18:00 | |
| 506 | RQ122264 | OCC_204 | sldcps_sd | BUS | 400KV BUS 1 AT MUKTSAR(PS) | PSTCL | D | General maintenance for nut-bolt tightening, cleaning and IR of equipments. | 13-Mar-2023 | 08:00 | 13-Mar-2023 | 18:00 | | PLANNED | Approved | 13-Mar-23 | 08:00 | 13-Mar-23 | 18:00 | |
| 507 | RQ123161 | OCC_204 | cpcc2_sd | BUS | 400KV BUS 2 AT KISHENPUR(PG) | POWER GRID | D | AMP work of 400 kV Bus-2. | 28-Mar-2023 | 09:00 | 28-Mar-2023 | 18:00 | | PLANNED | Approved | 28-Mar-23 | 09:00 | 28-Mar-23 | 18:00 | |
| 508 | RQ122978 | OCC_204 | cpcc1_sd | BUS | 400KV BUS 4 AT MANDOLA(PG) | POWER GRID | D | For new Busbar Protection testing | 28-Mar-2023 | 08:00 | 28-Mar-2023 | 18:00 | | PLANNED | Approved | 28-Mar-23 | 08:00 | 28-Mar-23 | 18:00 | |
| 509 | RQ122930 | OCC_204 | cpcc1_sd | BUS | 400KV BUS 2 AT BALLABHGARH(PG) | POWER GRID | D | S/D Required for Bus Bar protection testing work. | 28-Mar-2023 | 08:00 | 28-Mar-2023 | 18:00 | | PLANNED | Approved | 28-Mar-23 | 08:00 | 28-Mar-23 | 18:00 | |
| 510 | RQ122976 | OCC_204 | cpcc1_sd | BUS | 400KV BUS 2 AT MANDOLA(PG) | POWER GRID | D | For new Busbar Protection testing | 26-Mar-2023 | 08:00 | 26-Mar-2023 | 18:00 | | PLANNED | Approved | 26-Mar-23 | 08:00 | 26-Mar-23 | 18:00 | |
| 511 | RQ122928 | OCC_204 | cpcc1_sd | BUS | 400KV BUS 4 AT BALLABHGARH(PG) | POWER GRID | C | S/D Required for Bus Bar protection retrofitment work. | 26-Mar-2023 | 08:00 | 28-Mar-2023 | 18:00 | | PLANNED | Approved | 26-Mar-23 | 08:00 | 28-Mar-23 | 18:00 | May be given subject to all elements must remain in service via other BUS |
| 512 | RQ123160 | OCC_204 | cpcc2_sd | BUS | 400KV BUS 1 AT KISHENPUR(PG) | POWER GRID | D | AMP work of 400 kV Bus-1. | 25-Mar-2023 | 09:00 | 25-Mar-2023 | 18:00 | | PLANNED | Approved | 25-Mar-23 | 09:00 | 25-Mar-23 | 18:00 | |
| 513 | RQ122975 | OCC_204 | cpcc1_sd | BUS | 400KV BUS 1 AT MANDOLA(PG) | POWER GRID | D | For new Busbar Protection testing | 25-Mar-2023 | 08:00 | 25-Mar-2023 | 18:00 | | PLANNED | Approved | 25-Mar-23 | 08:00 | 25-Mar-23 | 18:00 | |
| 514 | RQ123194 | OCC_204 | cpcc2_sd | BUS | 400KV BUS 2 AT NALLAGARH(PG) | POWER GRID | D | Yearly AMP of 400KV Bus Bar | 24-Mar-2023 | 09:00 | 24-Mar-2023 | 18:00 | | PLANNED | Approved | 24-Mar-23 | 09:00 | 24-Mar-23 | 18:00 | |
| 515 | RQ123193 | OCC_204 | cpcc2_sd | BUS | 400KV BUS 1 AT NALLAGARH(PG) | POWER GRID | D | Yearly AMP of 400KV Bus Bar | 23-Mar-2023 | 09:00 | 23-Mar-2023 | 18:00 | | PLANNED | Approved | 23-Mar-23 | 09:00 | 23-Mar-23 | 18:00 | |
| 516 | RQ122977 | OCC_204 | cpcc1_sd | BUS | 400KV BUS 3 AT MANDOLA(PG) | POWER GRID | D | For new Busbar Protection testing | 23-Mar-2023 | 08:00 | 23-Mar-2023 | 18:00 | | PLANNED | Approved | 23-Mar-23 | 08:00 | 23-Mar-23 | 18:00 | |
| 517 | RQ122926 | OCC_204 | cpcc1_sd | BUS | 400KV BUS 2 AT BALLABHGARH(PG) | POWER GRID | C | S/D Required for Bus Bar protection retrofitment work. | 23-Mar-2023 | 08:00 | 25-Mar-2023 | 18:00 | | PLANNED | Approved | 23-Mar-23 | 08:00 | 25-Mar-23 | 18:00 | May be given subject to all elements must remain in service via other BUS |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-----|---------------------------------|------------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|---|
| 518 | RQ122988 | OCC_204 | cpcc1_sd | BUS | 400 KV FATEHGARH-II(PG) - BUS 2 | POWER GRID | D | construction related works of Phase II, STATCOM erection works ,Bus Bar,LBB Relay Testing for Ph-II Commissioning work | 21-Mar-2023 | 17:00 | 28-Mar-2023 | 23:00 | | PLANNED | Approved | 21-Mar-23 | 17:00 | 28-Mar-23 | 23:00 | Shutdown may be given from 1700 Hrs |
| 519 | RQ122990 | OCC_204 | cpcc1_sd | BUS | 400 KV FATEHGARH-II(PG) - BUS 4 | POWER GRID | D | construction related works of Phase II, STATCOM erection works, Bus Bar, LBB Relay Testing for Ph-II Commissioning work | 20-Mar-2023 | 08:00 | 28-Mar-2023 | 18:00 | | PLANNED | Approved | 20-Mar-23 | 17:00 | 28-Mar-23 | 23:00 | Shutdown may be given from 1700 Hrs |
| 520 | RQ123421 | OCC_204 | cpcc3_sd | BUS | 400KV BUS 1 AT KANPUR(PG) | POWER GRID | D | 'For closing jumper connection of Bay- | 20-Mar-2023 | 08:00 | 20-Mar-2023 | 18:00 | | PLANNED | Approved | 20-Mar-23 | 08:00 | 20-Mar-23 | 18:00 | |
| 521 | RQ122929 | OCC_204 | cpcc1_sd | BUS | 400KV BUS 1 AT BALLABHGARH(PG) | POWER GRID | D | S/D Required for Bus Bar protection testing work. | 18-Mar-2023 | 08:00 | 18-Mar-2023 | 18:00 | | PLANNED | Approved | 18-Mar-23 | 08:00 | 18-Mar-23 | 18:00 | |
| 522 | RQ123420 | OCC_204 | cpcc3_sd | BUS | 400KV BUS 2 AT KANPUR(PG) | POWER GRID | C | 'For removing bus section isolator and replace with IPS tube | 17-Mar-2023 | 08:00 | 19-Mar-2023 | 18:00 | | PLANNED | Approved | 17-Mar-23 | 08:00 | 19-Mar-23 | 18:00 | May be given subject to other ckt must remain in service/One shutdown from kanpur woul be given at a time |
| 523 | RQ122429 | OCC_204 | cpcc3_sd | BUS | 400KV BUS 2 AT BAREILLY(PG) | POWER GRID | D | AMP works | 16-Mar-2023 | 10:00 | 16-Mar-2023 | 18:00 | | PLANNED | Approved | 16-Mar-23 | 10:00 | 16-Mar-23 | 18:00 | |
| 524 | RQ122984 | OCC_204 | cpcc1_sd | BUS | 400KV BUS 4 AT MANDOLA(PG) | POWER GRID | D | FOR AMP WORK | 16-Mar-2023 | 08:00 | 16-Mar-2023 | 18:00 | | PLANNED | Approved | 16-Mar-23 | 08:00 | 16-Mar-23 | 18:00 | |
| 525 | RQ122909 | OCC_204 | cpcc1_sd | BUS | 400KV BUS 2 AT KOTPUTLI(PG) | POWER GRID | D | FOR AMP WORK | 16-Mar-2023 | 08:00 | 17-Mar-2023 | 18:00 | | PLANNED | Approved | 16-Mar-23 | 08:00 | 17-Mar-23 | 18:00 | |
| 526 | RQ122927 | OCC_204 | cpcc1_sd | BUS | 400KV BUS 3 AT BALLABHGARH(PG) | POWER GRID | C | S/D Required for Bus Bar protection retrofitment work. | 16-Mar-2023 | 08:00 | 18-Mar-2023 | 18:00 | | PLANNED | Approved | 16-Mar-23 | 08:00 | 18-Mar-23 | 18:00 | May be given subject to all elements must remain in service via other BUS |
| 527 | RQ122428 | OCC_204 | cpcc3_sd | BUS | 400KV BUS 1 AT BAREILLY(PG) | POWER GRID | D | AMP works | 15-Mar-2023 | 10:00 | 15-Mar-2023 | 18:00 | | PLANNED | Approved | 15-Mar-23 | 10:00 | 15-Mar-23 | 18:00 | |
| 528 | RQ122983 | OCC_204 | cpcc1_sd | BUS | 400KV BUS 1 AT MANDOLA(PG) | POWER GRID | D | FOR AMP WORK | 15-Mar-2023 | 08:00 | 15-Mar-2023 | 18:00 | | PLANNED | Approved | 15-Mar-23 | 08:00 | 15-Mar-23 | 18:00 | |
| 529 | RQ122450 | OCC_204 | cpcc3_sd | BUS | 400 KV BAREILLY_2(PG) - BUS 2 | POWER GRID | D | AMP works | 15-Mar-2023 | 08:00 | 15-Mar-2023 | 18:00 | | PLANNED | Approved | 15-Mar-23 | 08:00 | 15-Mar-23 | 18:00 | |
| 530 | RQ123291 | OCC_204 | cpcc2_sd | BUS | 400KV BUS 4 AT MOGA(PG) | POWER GRID | C | Replacement of CB drive Mechanism cover to prevent ingress of moisture and AMP work. | 15-Mar-2023 | 08:00 | 17-Mar-2023 | 18:00 | | PLANNED | Approved | 15-Mar-23 | 08:00 | 17-Mar-23 | 18:00 | May be given subject to all elements must remain in service via other BUS |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-----|---------------------------------|------------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|---|
| 531 | RQ123174 | OCC_204 | cpcc2_sd | BUS | 400KV BUS 1 AT LUDHIANA(PG) | POWER GRID | D | AMP works | 14-Mar-2023 | 09:00 | 14-Mar-2023 | 18:00 | | PLANNED | Approved | 14-Mar-23 | 09:00 | 14-Mar-23 | 18:00 | |
| 532 | RQ122908 | OCC_204 | cpcc1_sd | BUS | 400KV BUS 1 AT KOTPUTLI(PG) | POWER GRID | D | FOR AMP WORK | 14-Mar-2023 | 08:00 | 15-Mar-2023 | 18:00 | | PLANNED | Approved | 14-Mar-23 | 08:00 | 15-Mar-23 | 18:00 | |
| 533 | RQ123419 | OCC_204 | cpcc3_sd | BUS | 400KV BUS 1 AT KANPUR(PG) | POWER GRID | C | 'Opening jumper connection from Bay-412 for removing bus section isolators and replacement with IPS tube. | 14-Mar-2023 | 08:00 | 16-Mar-2023 | 18:00 | | PLANNED | Approved | 14-Mar-23 | 08:00 | 16-Mar-23 | 18:00 | May be given subject to other ckt must remain in service/One shutdown from kanpur woul be given at a time |
| 534 | RQ122449 | OCC_204 | cpcc3_sd | BUS | 400 KV BAREILLY_2(PG) - BUS 1 | POWER GRID | D | AMP works | 13-Mar-2023 | 10:00 | 13-Mar-2023 | 18:00 | | PLANNED | Approved | 13-Mar-23 | 10:00 | 13-Mar-23 | 18:00 | |
| 535 | RQ123175 | OCC_204 | cpcc2_sd | BUS | 400KV BUS 2 AT LUDHIANA(PG) | POWER GRID | D | AMP works | 13-Mar-2023 | 09:00 | 13-Mar-2023 | 18:00 | | PLANNED | Approved | 13-Mar-23 | 09:00 | 13-Mar-23 | 18:00 | |
| 536 | RQ122925 | OCC_204 | cpcc1_sd | BUS | 400KV BUS 1 AT BALLABHGARH(PG) | POWER GRID | C | S/D Required for Bus Bar protection retrofitment work. | 13-Mar-2023 | 08:00 | 15-Mar-2023 | 18:00 | | PLANNED | Approved | 13-Mar-23 | 08:00 | 15-Mar-23 | 18:00 | May be given subject to all elements must remain in service via other BUS |
| 537 | RQ122947 | OCC_204 | cpcc1_sd | BUS | 400 KV BIKANER(PG) - BUS 1 | POWER GRID | D | FOR 765/400KV ICT3 COMMISSIONING WORK | 11-Mar-2023 | 08:00 | 16-Mar-2023 | 18:00 | | PLANNED | Approved | 11-Mar-23 | 17:00 | 16-Mar-23 | 23:00 | Shutdown May be given from 1700 Hrs |
| 538 | RQ123290 | OCC_204 | cpcc2_sd | BUS | 400KV BUS 1 AT MOGA(PG) | POWER GRID | C | To attend SF6 gas leakage by OEM (M/s Hyosung) in GIS Bus Sectionalizer DS section and AMP work | 11-Mar-2023 | 08:00 | 13-Mar-2023 | 18:00 | | PLANNED | Approved | 11-Mar-23 | 08:00 | 13-Mar-23 | 18:00 | May be given subject to all elements must remain in service via other BUS |
| 539 | RQ122934 | OCC_204 | cpcc1_sd | BUS | 400 KV BHADLA(PG) - BUS 2 | POWER GRID | D | For Bay extension work | 10-Mar-2023 | 15:00 | 11-Mar-2023 | 23:00 | | PLANNED | Approved | 10-Mar-23 | 17:00 | 11-Mar-23 | 23:00 | Shutdown May be given from 1700 Hrs |
| 540 | RQ122919 | OCC_204 | cpcc1_sd | BUS | 400 KV BHADLA_2 (PG) - BUS 2 | POWER GRID | D | Bay Extension Works | 09-Mar-2023 | 08:00 | 12-Mar-2023 | 18:00 | | PLANNED | Approved | 09-Mar-23 | 17:00 | 12-Mar-23 | 23:00 | Shutdown May be given from 1700 Hrs |
| 541 | RQ122987 | OCC_204 | cpcc1_sd | BUS | 400 KV FATEHGARH-II(PG) - BUS 1 | POWER GRID | D | Construction related works of Phase II, Busbar, LBB Testing, under Phase 2 commissioning works | 08-Mar-2023 | 17:00 | 15-Mar-2023 | 23:00 | | PLANNED | Approved | 08-Mar-23 | 17:00 | 15-Mar-23 | 23:00 | Shutdown may be given from 1700 Hrs |
| 542 | RQ122933 | OCC_204 | cpcc1_sd | BUS | 400 KV BHADLA(PG) - BUS 1 | POWER GRID | D | For Bay extension work | 08-Mar-2023 | 15:00 | 09-Mar-2023 | 23:00 | | PLANNED | Approved | 08-Mar-23 | 17:00 | 09-Mar-23 | 23:00 | Shutdown May be given from 1700 Hrs |
| 543 | RQ122434 | OCC_204 | cpcc3_sd | BUS | 400KV BUS 2 AT SHAHJAHANPUR(PG) | POWER GRID | D | AMP works | 07-Mar-2023 | 10:00 | 07-Mar-2023 | 18:00 | | PLANNED | Approved | 07-Mar-23 | 10:00 | 07-Mar-23 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-----|---------------------------------|------------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 544 | RQ122989 | OCC_204 | cpcc1_sd | BUS | 400 KV FATEHGARH-II(PG) - BUS 3 | POWER GRID | D | Construction related works of Phase II, Busbar, LBB Testing of ICT-7 under Phase 2 commissioning works | 06-Mar-2023 | 17:00 | 13-Mar-2023 | 23:00 | | PLANNED | Approved | 06-Mar-23 | 17:00 | 13-Mar-23 | 23:00 | Shutdown may be given from 1700 Hrs |
| 545 | RQ122433 | OCC_204 | cpcc3_sd | BUS | 400KV BUS 1 AT SHAHJAHANPUR(PG) | POWER GRID | D | AMP works | 06-Mar-2023 | 10:00 | 06-Mar-2023 | 18:00 | | PLANNED | Approved | 06-Mar-23 | 10:00 | 06-Mar-23 | 18:00 | |
| 546 | RQ122918 | OCC_204 | cpcc1_sd | BUS | 400 KV BHADLA_2 (PG) - BUS 1 | POWER GRID | D | Bay Extension Works | 05-Mar-2023 | 17:00 | 08-Mar-2023 | 23:00 | During 400 KV Bus-1 shut down, 400/220 KV ICT-6 and 220 KV Avada line shall become out as ICT-6 is charged through Bus-1 only and 220 KV Avada line is also charged through ICT-6 only | PLANNED | Approved | 05-Mar-23 | 17:00 | 08-Mar-23 | 23:00 | Shutdown May be given from 1700 Hrs |
| 547 | RQ122959 | OCC_204 | cpcc1_sd | BUS | 400KV BUS 4 AT BHIWADI(PG) | POWER GRID | C | Bay Extension work (Bus Jumpering and Stability test) | 04-Mar-2023 | 08:00 | 06-Mar-2023 | 18:00 | | PLANNED | Approved | 04-Mar-23 | 08:00 | 06-Mar-23 | 18:00 | May be given subject to all elements must remain in service via other BUS |
| 548 | RQ122422 | OCC_204 | cpcc3_sd | BUS | 400KV BUS 2 AT LUCKNOW_2(PG) | POWER GRID | D | AMP works | 03-Mar-2023 | 10:00 | 03-Mar-2023 | 18:00 | | PLANNED | Approved | 03-Mar-23 | 10:00 | 03-Mar-23 | 18:00 | |
| 549 | RQ122921 | OCC_204 | cpcc1_sd | BUS | 400KV BUS 2 AT BASSI(PG) | POWER GRID | D | FOR AMP WORK | 03-Mar-2023 | 08:00 | 03-Mar-2023 | 18:00 | | PLANNED | Approved | 03-Mar-23 | 08:00 | 03-Mar-23 | 18:00 | |
| 550 | RQ123003 | OCC_204 | cpcc1_sd | BUS | KOTESHWAR(PG) - 400KV - BUS 2 | POWER GRID | C | For interconnection of upcoming extension GIS Bays with existing BUS & its first time charging | 03-Mar-2023 | 08:00 | 04-Mar-2023 | 18:00 | | PLANNED | Approved | 03-Mar-23 | 08:00 | 04-Mar-23 | 18:00 | May be given subject to all elements must remain in service via other BUS/and all necessary CEA clearances |
| 551 | RQ122964 | OCC_204 | cpcc1_sd | BUS | 400KV BUS 2 AT HISSAR(PG) | POWER GRID | D | FOR AMP WORK | 02-Mar-2023 | 08:00 | 02-Mar-2023 | 18:00 | | PLANNED | Approved | 02-Mar-23 | 08:00 | 02-Mar-23 | 18:00 | |
| 552 | RQ122967 | OCC_204 | cpcc1_sd | BUS | 400KV BUS 2 AT NEEMRANA(PG) | POWER GRID | D | FOR AMP WORK | 02-Mar-2023 | 08:00 | 02-Mar-2023 | 18:00 | | PLANNED | Approved | 02-Mar-23 | 08:00 | 02-Mar-23 | 18:00 | |
| 553 | RQ122421 | OCC_204 | cpcc3_sd | BUS | 400KV BUS 1 AT LUCKNOW_2(PG) | POWER GRID | D | AMP works | 01-Mar-2023 | 10:00 | 01-Mar-2023 | 18:00 | | PLANNED | Approved | 01-Mar-23 | 10:00 | 01-Mar-23 | 18:00 | |
| 554 | RQ122505 | OCC_204 | cpcc3_sd | BUS | 400KV BUS 2 AT SOHAWAL(PG) | POWER GRID | D | For integration of NEW ICT-III 400KV Bay in to BUS-II | 01-Mar-2023 | 10:00 | 01-Mar-2023 | 18:00 | | PLANNED | Approved | 01-Mar-23 | 10:00 | 01-Mar-23 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-----|--------------------------------|------------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 555 | RQ122966 | OCC_204 | cpcc1_sd | BUS | 400KV BUS 1 AT NEEMRANA(PG) | POWER GRID | D | FOR AMP WORK | 01-Mar-2023 | 08:00 | 01-Mar-2023 | 18:00 | | PLANNED | Approved | 01-Mar-23 | 08:00 | 01-Mar-23 | 18:00 | |
| 556 | RQ123002 | OCC_204 | cpcc1_sd | BUS | KOTESHWAR(PG) - 400KV - BUS 1 | POWER GRID | C | For interconnection of upcoming extension GIS Bays with existing BUS & its first time charging | 01-Mar-2023 | 08:00 | 02-Mar-2023 | 18:00 | | PLANNED | Approved | 01-Mar-23 | 08:00 | 02-Mar-23 | 18:00 | May be given subject to all elements must remain in service via other BUS/and all necessary CEA clearances |
| 557 | RQ123289 | OCC_204 | cpcc2_sd | BUS | 400KV BUS 3 AT MOGA(PG) | POWER GRID | C | To attend SF6 gas leakage by OEM (M/s Hyosung), Replacement of CB drive Mechnism cover to prevent ingress of moisture and AMP work. | 01-Mar-2023 | 08:00 | 10-Mar-2023 | 18:00 | | PLANNED | Approved | 01-Mar-23 | 08:00 | 10-Mar-23 | 18:00 | May be given subject to all elements must remain in service via other BUS |
| 558 | RQ122958 | OCC_204 | cpcc1_sd | BUS | 400KV BUS 3 AT BHIWADI(PG) | POWER GRID | C | Bay Extension work (Bus Jumpering and Stability test) | 01-Mar-2023 | 08:00 | 03-Mar-2023 | 18:00 | | PLANNED | Approved | 01-Mar-23 | 08:00 | 03-Mar-23 | 18:00 | May be given subject to all elements must remain in service via other BUS |
| 559 | RQ122430 | OCC_204 | stuup_sd | BUS | 400KV BUS 3 AT LUCKNOW(UP) | UPPTCL | D | * For Upgradation of Bus-Bar Protection Panel from Electromechanical type to Numerical Type (Connection of CT Bus-Bar Prot | 28-Mar-2023 | 09:00 | 28-Mar-2023 | 18:00 | | PLANNED | Approved | 28-Mar-23 | 09:00 | 28-Mar-23 | 18:00 | |
| 560 | RQ122518 | OCC_204 | stuup_sd | BUS | 400 KV GR.NOIDA_2(UPC) - BUS 1 | UPPTCL | D | * maintenance work of 400kV main Bus 1st will be carried out during this >X shutdown period. | 26-Mar-2023 | 10:30 | 26-Mar-2023 | 15:30 | | PLANNED | Approved | 26-Mar-23 | 10:30 | 26-Mar-23 | 15:30 | |
| 561 | RQ122214 | OCC_204 | stuup_sd | BUS | 400KV BUS 2 AT ALIGARH(UP) | UPPTCL | D | Preventive maintenance of Bus-II CVT and its testing work. | 22-Mar-2023 | 09:00 | 22-Mar-2023 | 17:00 | | PLANNED | Approved | 22-Mar-23 | 09:00 | 22-Mar-23 | 17:00 | |
| 562 | RQ122206 | OCC_204 | stuup_sd | BUS | 400KV BUS 2 AT LUCKNOW(UP) | UPPTCL | C | * For Upgradation of Bus-Bar Protection Panel from Electromechanical type to Numerical Type at 400 KV Sub-Station, Sarojini | 22-Mar-2023 | 09:00 | 28-Mar-2023 | 18:00 | | PLANNED | Approved | 22-Mar-23 | 09:00 | 28-Mar-23 | 18:00 | May be given subject to all elements must remain in service via other BUS |
| 563 | RQ122213 | OCC_204 | stuup_sd | BUS | 400KV BUS 1 AT ALIGARH(UP) | UPPTCL | D | Preventive maintenance of Bus-I CVT and its testing work. | 21-Mar-2023 | 09:00 | 21-Mar-2023 | 17:00 | | PLANNED | Approved | 21-Mar-23 | 09:00 | 21-Mar-23 | 17:00 | |
| 564 | RQ122470 | OCC_204 | stuup_sd | BUS | 400KV BUS 2 AT SULTANPUR(UP) | UPPTCL | D | * For reconnecting main 400KV Bus-B for extension of | 18-Mar-2023 | 11:00 | 18-Mar-2023 | 15:00 | | PLANNED | Approved | 18-Mar-23 | 11:00 | 18-Mar-23 | 15:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|-----|----------------------------------|--------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|---|
| 565 | RQ122912 | OCC_204 | stuup_sd | BUS | 400 KV GONDA(UP) - BUS 2 | UPPTCL | D | Annual Maintenance & to attend oil leakage in OLTC chamber | 18-Mar-2023 | 09:00 | 18-Mar-2023 | 18:00 | | PLANNED | Approved | 18-Mar-23 | 09:00 | 18-Mar-23 | 18:00 | |
| 566 | RQ122469 | OCC_204 | stuup_sd | BUS | 400KV BUS 1 AT SULTANPUR(UP) | UPPTCL | D | * For reconnecting main 400KV Bus-A for extension of | 18-Mar-2023 | 07:00 | 18-Mar-2023 | 11:00 | | PLANNED | Approved | 18-Mar-23 | 07:00 | 18-Mar-23 | 11:00 | |
| 567 | RQ122913 | OCC_204 | stuup_sd | BUS | 400 KV GONDA(UP) - BUS 1 | UPPTCL | D | Annual Maintenance & to attend oil leakage in OLTC chamber | 17-Mar-2023 | 09:00 | 17-Mar-2023 | 18:00 | | PLANNED | Approved | 17-Mar-23 | 09:00 | 17-Mar-23 | 18:00 | |
| 568 | RQ122198 | OCC_204 | stuup_sd | BUS | 400 KV NOIDA SEC 123(UP) - BUS 2 | UPPTCL | C | * Shutdown of 400 KV main bus-II is required for interconnection and testing of 02 Nos New 400 KV Bays being constructed for | 17-Mar-2023 | 08:00 | 20-Mar-2023 | 19:00 | | PLANNED | Approved | 17-Mar-23 | 08:00 | 20-Mar-23 | 19:00 | May be given subject to all elements must remain in service via other BUS |
| 569 | RQ122461 | OCC_204 | stuup_sd | BUS | 400KV BUS 2 AT SULTANPUR(UP) | UPPTCL | D | * For disconnecting main 400KV Bus-B for extension of Bus | 13-Mar-2023 | 11:00 | 13-Mar-2023 | 15:00 | | PLANNED | Approved | 13-Mar-23 | 11:00 | 13-Mar-23 | 15:00 | |
| 570 | RQ122462 | OCC_204 | stuup_sd | BUS | 400KV BUS 4 AT SULTANPUR(UP) | UPPTCL | D | * For disconnecting main 400KV Bus-D for extension of Bus | 13-Mar-2023 | 11:00 | 18-Mar-2023 | 18:00 | | PLANNED | Approved | 13-Mar-23 | 11:00 | 18-Mar-23 | 18:00 | |
| 571 | RQ122197 | OCC_204 | stuup_sd | BUS | 400 KV NOIDA SEC 123(UP) - BUS 1 | UPPTCL | C | * Shutdown of 400 KV Main Bus-I at sec-123 is required for bus interconnection,testing of 02Nos 400 KV Bays of 400 KV Sector | 13-Mar-2023 | 08:00 | 16-Mar-2023 | 19:00 | | PLANNED | Approved | 13-Mar-23 | 08:00 | 16-Mar-23 | 19:00 | May be given subject to all elements must remain in service via other BUS |
| 572 | RQ122460 | OCC_204 | stuup_sd | BUS | 400KV BUS 1 AT SULTANPUR(UP) | UPPTCL | D | * For disconnecting main 400KV Bus-A for extension of Bus | 13-Mar-2023 | 07:00 | 13-Mar-2023 | 11:00 | | PLANNED | Approved | 13-Mar-23 | 07:00 | 13-Mar-23 | 11:00 | |
| 573 | RQ122243 | OCC_204 | stuup_sd | BUS | 400KV BUS 2 AT ATAU(UP) | UPPTCL | D | For Annual Maintenance & Testing work | 11-Mar-2023 | 09:00 | 11-Mar-2023 | 18:00 | | PLANNED | Approved | 11-Mar-23 | 09:00 | 11-Mar-23 | 18:00 | |
| 574 | RQ122242 | OCC_204 | stuup_sd | BUS | 400KV BUS 1 AT ATAU(UP) | UPPTCL | D | For Annual Maintenance & Testing work | 10-Mar-2023 | 09:00 | 10-Mar-2023 | 18:00 | | PLANNED | Approved | 10-Mar-23 | 09:00 | 10-Mar-23 | 18:00 | |
| 575 | RQ122282 | OCC_204 | stuup_sd | BUS | 400 KV GR.NOIDA_2(UPC) - BUS 1 | UPPTCL | D | For Maintenance & Testing work | 10-Mar-2023 | 09:00 | 10-Mar-2023 | 18:00 | | PLANNED | Approved | 10-Mar-23 | 09:00 | 10-Mar-23 | 18:00 | |
| 576 | RQ122355 | OCC_204 | sldcrs_sd | BUS | 400KV BUS 2 AT RAMGARH(RS) | RRVPNL | D | Quarterly Maintenance | 27-Mar-2023 | 08:00 | 27-Mar-2023 | 18:00 | | PLANNED | Approved | 27-Mar-23 | 08:00 | 27-Mar-23 | 18:00 | |
| 577 | RQ122354 | OCC_204 | sldcrs_sd | BUS | 400KV BUS 1 AT RAMGARH(RS) | RRVPNL | D | Quarterly Maintenance | 25-Mar-2023 | 08:00 | 25-Mar-2023 | 18:00 | | PLANNED | Approved | 25-Mar-23 | 08:00 | 25-Mar-23 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|-----|------------------------------|---------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|-------------------------------------|
| 578 | RQ122357 | OCC_204 | sldcrs_sd | BUS | 400KV BUS 2 AT RATANGARH(RS) | RRVPNL | D | Maintenance work of bay equipments , isolators and testing work of bay equipments. | 25-Mar-2023 | 08:00 | 25-Mar-2023 | 18:00 | | PLANNED | Approved | 25-Mar-23 | 08:00 | 25-Mar-23 | 18:00 | |
| 579 | RQ122359 | OCC_204 | sldcrs_sd | BUS | 400KV BUS 2KANKANI(RS) | RRVPNL | D | Preventive maintenance & Testing of bay and equipments | 25-Mar-2023 | 08:00 | 25-Mar-2023 | 18:00 | | PLANNED | Approved | 25-Mar-23 | 17:00 | 25-Mar-23 | 23:00 | May be given from 1700 Hrs |
| 580 | RQ122358 | OCC_204 | sldcrs_sd | BUS | 400KV BUS 1KANKANI(RS) | RRVPNL | D | Preventive maintenance & Testing of bay and equipments | 24-Mar-2023 | 08:00 | 24-Mar-2023 | 18:00 | | PLANNED | Approved | 24-Mar-23 | 17:00 | 24-Mar-23 | 23:00 | May be given from 1700 Hrs |
| 581 | RQ122730 | OCC_204 | sldcrs_sd | BUS | 400KV BUS 2 AT HINDAUN(RS) | RRVPNL | D | For Yearly Maintenance & testing Work | 24-Mar-2023 | 08:00 | 24-Mar-2023 | 18:00 | | PLANNED | Approved | 24-Mar-23 | 17:00 | 24-Mar-23 | 23:00 | May be given from 1700 Hrs |
| 582 | RQ122729 | OCC_204 | sldcrs_sd | BUS | 400KV BUS 1 AT HINDAUN(RS) | RRVPNL | D | For Yearly Maintenance & testing Work | 22-Mar-2023 | 08:00 | 22-Mar-2023 | 18:00 | | PLANNED | Approved | 22-Mar-23 | 17:00 | 22-Mar-23 | 23:00 | May be given from 1700 Hrs |
| 583 | RQ122350 | OCC_204 | sldcrs_sd | BUS | 400KV BUS 2 AT BIKANER(RS) | RRVPNL | D | Routine Bay Maintenance Work | 21-Mar-2023 | 08:00 | 21-Mar-2023 | 18:00 | | PLANNED | Approved | 21-Mar-23 | 17:00 | 21-Mar-23 | 23:00 | Shutdown May be given from 1700 Hrs |
| 584 | RQ122356 | OCC_204 | sldcrs_sd | BUS | 400KV BUS 1 AT RATANGARH(RS) | RRVPNL | D | Maintenance work of bay equipments , isolators and testing work of bay equipments. | 21-Mar-2023 | 08:00 | 21-Mar-2023 | 18:00 | | PLANNED | Approved | 21-Mar-23 | 17:00 | 21-Mar-23 | 23:00 | May be given from 1700 Hrs |
| 585 | RQ122344 | OCC_204 | sldcrs_sd | BUS | 400KV BUS 2 AT AJMER(RS) | RRVPNL | D | Half Yearly maintenance work of associated equipments of 400 KV Main Bus-II to be carried out by M/s Suncity | 21-Mar-2023 | 08:00 | 21-Mar-2023 | 18:00 | | PLANNED | Approved | 21-Mar-23 | 17:00 | 21-Mar-23 | 23:00 | may be given from 1700 Hrs |
| 586 | RQ122349 | OCC_204 | sldcrs_sd | BUS | 400KV BUS 1 AT BIKANER(RS) | RRVPNL | D | Routine Bay Maintenance Work | 16-Mar-2023 | 08:00 | 16-Mar-2023 | 18:00 | | PLANNED | Approved | 16-Mar-23 | 17:00 | 16-Mar-23 | 23:00 | Shutdown May be given from 1700 Hrs |
| 587 | RQ123103 | OCC_204 | sldcrs_sd | BUS | 400KV BUS 2 AT BHILWARA(RS) | RRVPNL | D | Yearly Maintenance of 400KV Main Bus-2 and Associated Equipments | 14-Mar-2023 | 08:00 | 14-Mar-2023 | 18:00 | | PLANNED | Approved | 14-Mar-23 | 17:00 | 14-Mar-23 | 23:00 | May be given from 1700 Hrs |
| 588 | RQ122728 | OCC_204 | sldcrs_sd | BUS | 400KV BUS 2 AT HEERAPURA(RS) | RRVPNL | D | For replacement of damaged Isolator (189 AA) of 400 KV Main Bus B | 02-Mar-2023 | 08:00 | 02-Mar-2023 | 18:00 | | PLANNED | Approved | 02-Mar-23 | 17:00 | 02-Mar-23 | 23:00 | May be given from 1700 Hrs |
| 589 | RQ122727 | OCC_204 | sldcrs_sd | BUS | 400KV BUS 1 AT HEERAPURA(RS) | RRVPNL | D | For replacement of damaged Isolator (189 AA) of 400 KV Main Bus A. | 01-Mar-2023 | 08:00 | 01-Mar-2023 | 18:00 | | PLANNED | Approved | 01-Mar-23 | 17:00 | 01-Mar-23 | 23:00 | May be given from 1700 Hrs |
| 590 | RQ122312 | OCC_204 | stuup_sd | BUS | 400KV BUS 2 AT PARICHA(UPUN) | UPRVUNL | D | Bus Interconnection work with Existing S/y | 26-Mar-2023 | 08:00 | 26-Mar-2023 | 18:00 | | PLANNED | Approved | 26-Mar-23 | 08:00 | 26-Mar-23 | 18:00 | |
| 591 | RQ122311 | OCC_204 | stuup_sd | BUS | 400KV BUS 1 AT PARICHA(UPUN) | UPRVUNL | D | Bus Interconnection work with Existing S/y | 25-Mar-2023 | 08:00 | 25-Mar-2023 | 18:00 | | PLANNED | Approved | 25-Mar-23 | 08:00 | 25-Mar-23 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|-----|-------------------------------|----------|---|--|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|----------------------------|
| 592 | RQ122306 | OCC_204 | stuup_sd | BUS | 400KV BUS 2 AT PARICHA(UPUN) | UPRVU NL | D | Conductor Stringing work | 03-Mar-2023 | 08:00 | 03-Mar-2023 | 18:00 | | PLANNED | Approved | 03-Mar-23 | 08:00 | 03-Mar-23 | 18:00 | |
| 593 | RQ122305 | OCC_204 | stuup_sd | BUS | 400KV BUS 1 AT PARICHA(UPUN) | UPRVU NL | D | Conductor Stringing work | 02-Mar-2023 | 08:00 | 02-Mar-2023 | 18:00 | | PLANNED | Approved | 02-Mar-23 | 08:00 | 02-Mar-23 | 18:00 | |
| 594 | RQ122265 | OCC_204 | sldcps_sd | BUS | 400KV BUS 1 AT NAKODAR(PSG) | PSPCL | D | Periodic Maintenance | 20-Mar-2023 | 08:00 | 20-Mar-2023 | 18:00 | | PLANNED | Approved | 20-Mar-23 | 08:00 | 20-Mar-23 | 18:00 | |
| 595 | RQ122266 | OCC_204 | sldcps_sd | BUS | 400KV BUS 2 AT NAKODAR(PSG) | PSPCL | D | Periodic Maintenance | 16-Mar-2023 | 08:00 | 16-Mar-2023 | 18:00 | | PLANNED | Approved | 16-Mar-23 | 08:00 | 16-Mar-23 | 18:00 | |
| 596 | RQ123343 | OCC_204 | bbmb_sd | BUS | 400KV BUS 2 AT PANIPAT(BB) | BBMB | D | Yearly Maintenance | 15-Mar-2023 | 08:00 | 15-Mar-2023 | 18:00 | | PLANNED | Approved | 15-Mar-23 | 08:00 | 15-Mar-23 | 18:00 | |
| 597 | RQ123342 | OCC_204 | bbmb_sd | BUS | 400KV BUS 1 AT PANIPAT(BB) | BBMB | D | Yearly Maintenance | 13-Mar-2023 | 08:00 | 13-Mar-2023 | 18:00 | | PLANNED | Approved | 13-Mar-23 | 08:00 | 13-Mar-23 | 18:00 | |
| 598 | RQ123341 | OCC_204 | bbmb_sd | BUS | 400KV BUS 2 AT DEHAR(BB) | BBMB | D | To Set right the faulty operating mechanism of Bus II Isolator No. 427 (Red Phase) of 400 KV Dehar Rajpura Line | 03-Mar-2023 | 08:00 | 03-Mar-2023 | 18:00 | | PLANNED | Approved | 03-Mar-23 | 08:00 | 03-Mar-23 | 18:00 | |
| 599 | RQ122951 | OCC_204 | cpcc1_sd | BUS | 400 KV KHETRI (PKTSL) - BUS 1 | PKTSL | D | Bay extension work under PBTSL (Shutdown requested by KEC)- 400kV Busbar stability test Bikaner & Bhiwadi bay | 14-Mar-2023 | 08:00 | 15-Mar-2023 | 18:00 | | PLANNED | Approved | 14-Mar-23 | 17:00 | 15-Mar-23 | 23:00 | May be given from 1700 Hrs |
| 600 | RQ122954 | OCC_204 | cpcc1_sd | BUS | 400 KV KHETRI (PKTSL) - BUS 2 | PKTSL | D | Bay extension work under PBTSL (Shutdown requested by KEC)- Jumper connection of Bay 411 & 412 with Bus, 400KV Busbar stability test Bikaner & Bhiwadi | 11-Mar-2023 | 08:00 | 13-Mar-2023 | 18:00 | | PLANNED | Approved | 11-Mar-23 | 17:00 | 13-Mar-23 | 23:00 | May be given from 1700 Hrs |
| 601 | RQ122952 | OCC_204 | cpcc1_sd | BUS | 400 KV KHETRI (PKTSL) - BUS 2 | PKTSL | D | Bay extension work under PBTSL (Shutdown requested by KEC)- Dropper & Dismantling of existing Jumper | 01-Mar-2023 | 08:00 | 01-Mar-2023 | 18:00 | | PLANNED | Approved | 01-Mar-23 | 17:00 | 01-Mar-23 | 23:00 | May be given from 1700 Hrs |
| 602 | RQ122262 | OCC_204 | ntpcos_sd | BUS | 400KV BUS5 AT RIHAND(NT) | NTPC | D | For Annual Maintenance of Bay equipments | 10-Mar-2023 | 08:00 | 10-Mar-2023 | 18:00 | All other elements will remain in service | PLANNED | Approved | 10-Mar-23 | 08:00 | 10-Mar-23 | 18:00 | |
| 603 | RQ122261 | OCC_204 | ntpcos_sd | BUS | 400KV BUS6 AT RIHAND(NT) | NTPC | D | For Annual Maintenance of Bay equipments | 08-Mar-2023 | 08:00 | 08-Mar-2023 | 18:00 | All other elements will remain in service | PLANNED | Approved | 08-Mar-23 | 08:00 | 08-Mar-23 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|----------------|---|------------|---|--|-------------|-------|-------------|-------|----------------|---------|----------|-----------|-------|-----------|-------|---|
| 604 | RQ122416 | OCC_204 | sldcrs_sd | BUS | 400KV BUS 1 AT KAWAI SCTPS(APR) | APRIL | C | Annual maintenance & testing of 400 KV Bus - 1 & connecting isolators. | 09-Mar-2023 | 08:00 | 10-Mar-2023 | 18:00 | | PLANNED | Approved | 09-Mar-23 | 08:00 | 10-Mar-23 | 18:00 | May be given subject to all elements must remain in service via other BUS |
| 605 | RQ122346 | OCC_204 | sldcrs_sd | BUS | 400KV BUS 2 AT ALWAR(ATIL) | ATSL | D | For Annual maintenance testing | 08-Mar-2023 | 08:00 | 08-Mar-2023 | 18:00 | | PLANNED | Approved | 08-Mar-23 | 17:00 | 08-Mar-23 | 23:00 | May be given from 1700 Hrs |
| 606 | RQ122345 | OCC_204 | sldcrs_sd | BUS | 400KV BUS 1 AT ALWAR(ATIL) | ATSL | D | For Annual maintenance testing | 06-Mar-2023 | 08:00 | 06-Mar-2023 | 18:00 | | PLANNED | Approved | 06-Mar-23 | 17:00 | 06-Mar-23 | 23:00 | May be given from 1700 Hrs |
| 607 | RQ122352 | OCC_204 | sldcrs_sd | BUS | 400KV BUS 2 AT DEEDWANA(MTS) | MTSCL | D | For annual preventive maintenance work | 02-Mar-2023 | 08:00 | 02-Mar-2023 | 18:00 | | PLANNED | Approved | 02-Mar-23 | 17:00 | 02-Mar-23 | 23:00 | May be given from 1700 Hrs |
| 608 | RQ122351 | OCC_204 | sldcrs_sd | BUS | 400KV BUS 1 AT DEEDWANA(MTS) | MTSCL | D | For annual preventive maintenance work | 01-Mar-2023 | 08:00 | 01-Mar-2023 | 18:00 | | PLANNED | Approved | 01-Mar-23 | 17:00 | 01-Mar-23 | 23:00 | May be given from 1700 Hrs |
| 609 | RQ123386 | OCC_204 | cpcc2_sd | LINE REACTOR | 63 MVAR SWITCHABLE LR ON 400 KV KISHENPUR-MOGA (PG) CKT-1 @MOGA(PG) | POWER GRID | D | AMP of Line-Reactor | 27-Mar-2023 | 09:00 | 27-Mar-2023 | 17:30 | Kindly Approve | PLANNED | Approved | 27-Mar-23 | 09:00 | 27-Mar-23 | 17:30 | |
| 610 | RQ123013 | OCC_204 | cpcc1_sd | LINE REACTOR | 80 MVAR NON-SWITCHABLE LR ON KANPUR-BALLABHGAR H (PG) CKT-1 @BALLABHG ARH(PG) | POWER GRID | C | For implementing NGR bypass scheme | 20-Mar-2023 | 08:00 | 22-Mar-2023 | 18:00 | | PLANNED | Approved | 20-Mar-23 | 08:00 | 22-Mar-23 | 18:00 | May be given |
| 611 | RQ123012 | OCC_204 | cpcc1_sd | LINE REACTOR | 50 MVAR NON-SWITCHABLE LR ON AGRA-BALLABHGAR H (PG) CKT-1 @BALLABHG ARH(PG) | POWER GRID | C | For implementing NGR bypass scheme | 13-Mar-2023 | 08:00 | 15-Mar-2023 | 18:00 | | PLANNED | Approved | 13-Mar-23 | 08:00 | 15-Mar-23 | 18:00 | May be given |
| 612 | RQ123014 | OCC_204 | cpcc1_sd | LINE REACTOR | 50 MVAR SWITCHABLE LR ON 400 KV MOGA-HISSAR (PG) CKT-1 @HISSAR(PG) | POWER GRID | D | FOR Fine tuning of CSD of switchable Line reactor of Moga-Bhiwani line-1 at Hisar SS | 05-Mar-2023 | 08:00 | 05-Mar-2023 | 18:00 | | PLANNED | Approved | 05-Mar-23 | 08:00 | 05-Mar-23 | 18:00 | |
| 613 | RQ122240 | OCC_204 | stuup_sd | BR/BSR/MSR/MSR | 125 MVAR BUS REACTOR NO 1 AT 400KV NEHTAUR(UP) | UPPTCL | D | For Annual Maintenance & Testing work | 29-Mar-2023 | 09:00 | 29-Mar-2023 | 13:00 | | PLANNED | Approved | 29-Mar-23 | 09:00 | 29-Mar-23 | 13:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|----------------|---|--------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--------------|
| 614 | RQ122233 | OCC_204 | stuup_sd | BR/BSR/MSC/MSR | 125 MVAR BUS REACTOR NO 1 AT 400KV SIKANDRABA D(UP) | UPPTCL | D | For Annual Maintenance & Testing work | 23-Mar-2023 | 09:30 | 23-Mar-2023 | 12:30 | | PLANNED | Approved | 23-Mar-23 | 09:30 | 23-Mar-23 | 12:30 | |
| 615 | RQ122200 | OCC_204 | stuup_sd | BR/BSR/MSC/MSR | 125 MVAR BUS REACTOR NO 1 AT 400 KV BASTI(UP) | UPPTCL | D | * For annual maintenance activities wherein tightening of jumpers and droppers, testing of relays etc. will be carried out. | 22-Mar-2023 | 10:00 | 22-Mar-2023 | 16:00 | | PLANNED | Approved | 22-Mar-23 | 10:00 | 22-Mar-23 | 16:00 | |
| 616 | RQ122244 | OCC_204 | stuup_sd | BR/BSR/MSC/MSR | 125 MVAR BUS REACTOR NO 1 AT 400KV HAPUR(UP) | UPPTCL | D | For Annual Maintenance & Testing work | 17-Mar-2023 | 09:00 | 17-Mar-2023 | 13:00 | | PLANNED | Approved | 17-Mar-23 | 09:00 | 17-Mar-23 | 13:00 | |
| 617 | RQ122212 | OCC_204 | stuup_sd | BR/BSR/MSC/MSR | 80 MVAR BUS REACTOR NO 1 AT 400KV MATHURA(UP) | UPPTCL | D | For routine testing and preventive maintenance | 16-Mar-2023 | 09:30 | 17-Mar-2023 | 19:30 | | PLANNED | Approved | 16-Mar-23 | 09:30 | 17-Mar-23 | 19:30 | |
| 618 | RQ122295 | OCC_204 | stuup_sd | BR/BSR/MSC/MSR | 125 MVAR BUS REACTOR NO 1 AT 400KV PARICHA(UPUN) | UPPTCL | C | Construction work of Bus Reactor Bay | 01-Mar-2023 | 08:00 | 31-Mar-2023 | 18:00 | | PLANNED | Approved | 01-Mar-23 | 08:00 | 31-Mar-23 | 18:00 | May be given |
| 619 | RQ122380 | OCC_204 | sldcrs_sd | BR/BSR/MSC/MSR | 125 MVAR BUS REACTOR NO 1 AT 400KV RAMGARH(RS) | RRVPNL | D | Quarterly maintenance | 29-Mar-2023 | 08:00 | 29-Mar-2023 | 18:00 | | PLANNED | Approved | 29-Mar-23 | 08:00 | 29-Mar-23 | 18:00 | |
| 620 | RQ122382 | OCC_204 | sldcrs_sd | BR/BSR/MSC/MSR | 80 MVAR BUS REACTOR NO 1 AT 400 KV KANKANI(RS) | RRVPNL | D | Preventive maintenance & Testing of bay and equipments | 27-Mar-2023 | 08:00 | 27-Mar-2023 | 18:00 | | PLANNED | Approved | 27-Mar-23 | 08:00 | 27-Mar-23 | 18:00 | |
| 621 | RQ122384 | OCC_204 | sldcrs_sd | BR/BSR/MSC/MSR | 50 MVAR BUS REACTOR NO 1 AT 400KV BIKANER(RS) | RRVPNL | D | Routine Bay Maintenance Work | 21-Mar-2023 | 08:00 | 21-Mar-2023 | 18:00 | | PLANNED | Approved | 21-Mar-23 | 08:00 | 21-Mar-23 | 18:00 | |
| 622 | RQ122739 | OCC_204 | sldcrs_sd | BR/BSR/MSC/MSR | 125 MVAR BUS REACTOR NO 1 AT 400KV HINDAUN(RS) | RRVPNL | D | For Yearly Maintenance & testing Work | 21-Mar-2023 | 08:00 | 21-Mar-2023 | 18:00 | | PLANNED | Approved | 21-Mar-23 | 08:00 | 21-Mar-23 | 18:00 | |
| 623 | RQ122381 | OCC_204 | sldcrs_sd | BR/BSR/MSC/MSR | 50 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS) | RRVPNL | D | Maintenance work of bay equipments , isolators and testing work of bay equipments. | 04-Mar-2023 | 08:00 | 04-Mar-2023 | 18:00 | | PLANNED | Approved | 04-Mar-23 | 08:00 | 04-Mar-23 | 18:00 | |
| 624 | RQ122379 | OCC_204 | sldcrs_sd | BR/BSR/MSC/MSR | 50 MVAR BUS REACTOR NO 1 AT 400KV BIKANER(RS) | RRVPNL | D | Routine Bay Maintenance Work | 03-Mar-2023 | 08:00 | 03-Mar-2023 | 18:00 | | PLANNED | Approved | 03-Mar-23 | 08:00 | 03-Mar-23 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|----------------|--|--------------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|-------------------------------------|
| 625 | RQ123005 | OCC_204 | cpcc1_sd | BR/BSR/MSC/MSR | 125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_II(PG) | | D | FOR AMP WORK | 22-Mar-2023 | 17:00 | 24-Mar-2023 | 23:00 | | PLANNED | Approved | 22-Mar-23 | 17:00 | 24-Mar-23 | 23:00 | |
| 626 | RQ123008 | OCC_204 | cpcc1_sd | BR/BSR/MSC/MSR | 50 MVAR BUS REACTOR NO 1 AT 400KV MANDOLA(PG) | POWER GRID | D | FOR AMP WORK | 18-Mar-2023 | 08:00 | 18-Mar-2023 | 18:00 | | PLANNED | Approved | 18-Mar-23 | 08:00 | 18-Mar-23 | 18:00 | |
| 627 | RQ123009 | OCC_204 | cpcc1_sd | BR/BSR/MSC/MSR | 125 MVAR BUS REACTOR NO 2 AT 400 KV MANDOLA(PG) | POWER GRID | D | FOR AMP WORK | 16-Mar-2023 | 08:00 | 16-Mar-2023 | 18:00 | | PLANNED | Approved | 16-Mar-23 | 08:00 | 16-Mar-23 | 18:00 | |
| 628 | RQ123007 | OCC_204 | cpcc1_sd | BR/BSR/MSC/MSR | 225 MVAR BUS SERIES REACTOR NO 1 AT 400 KV MANDOLA(PG) | POWER GRID | D | FOR AMP WORK | 01-Mar-2023 | 08:00 | 31-Mar-2023 | 18:00 | | PLANNED | Approved | 01-Mar-23 | 08:00 | 31-Mar-23 | 18:00 | |
| 629 | RQ122281 | OCC_204 | sldcps_sd | BR/BSR/MSC/MSR | 80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(PS) | PSTCL | D | Nut bolt tightening of HV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels | 13-Mar-2023 | 08:00 | 13-Mar-2023 | 18:00 | | PLANNED | Approved | 13-Mar-23 | 08:00 | 13-Mar-23 | 18:00 | |
| 630 | RQ123330 | OCC_204 | bbmb_sd | BR/BSR/MSC/MSR | 80 MVAR BUS REACTOR NO 1 AT 400KV PANIPAT(BB) | BBMB | D | Yearly Maintenance | 09-Mar-2023 | 08:00 | 09-Mar-2023 | 18:00 | | PLANNED | Approved | 09-Mar-23 | 08:00 | 09-Mar-23 | 18:00 | |
| 631 | RQ122378 | OCC_204 | sldcrs_sd | BR/BSR/MSC/MSR | 63 MVAR BUS REACTOR NO 2 AT 400 KV KAWAI SCTPS(APR) | RRVPNL, APRL | C | Annual maintenance and testing of bus reactor#2 & Bay equipments. | 03-Mar-2023 | 08:00 | 04-Mar-2023 | 18:00 | | PLANNED | Approved | 03-Mar-23 | 08:00 | 04-Mar-23 | 18:00 | May be given |
| 632 | RQ123057 | OCC_204 | cpcc1_sd | BAY | 421 MAIN BAY - 400 KV BHADLA_2 - BHADLA (PG) CKT-2 (POWERGRID) | POWER GRID | D | FOR AMP WORK | 31-Mar-2023 | 17:00 | 31-Mar-2023 | 23:00 | | PLANNED | Approved | 31-Mar-23 | 15:00 | 31-Mar-23 | 23:00 | Shutdown May be given from 1500 Hrs |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-----|--|------------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|---|
| 633 | RQ123056 | OCC_204 | cpcc1_sd | BAY | 420 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG) (POWERGRID) AND 400 KV BHADLA_2 - BHADLA (PG) CKT-2 AT 400 KV BHADLA_2 (PG) (POWERGRID) | POWER GRID | D | FOR AMP WORK | 30-Mar-2023 | 17:00 | 30-Mar-2023 | 23:00 | | PLANNED | Approved | 30-Mar-23 | 15:00 | 30-Mar-23 | 23:00 | Shutdown May be given from 1500 Hrs |
| 634 | RQ123091 | OCC_204 | cpcc1_sd | BAY | 421 MAIN BAY - 400 KV FATEHGARH_II(PG)- FATEHGARH POOLING(FBTL) (FBTL) CKT-1 (POWERGRID) AT 400 KV FATEHGARH_II(PG) | POWER GRID | D | For bay AMP Works | 30-Mar-2023 | 17:00 | 31-Mar-2023 | 23:00 | | PLANNED | Approved | 30-Mar-23 | 15:00 | 31-Mar-23 | 23:00 | Shutdown may be given from 1500 Hrs |
| 635 | RQ123068 | OCC_204 | cpcc1_sd | BAY | 41112 TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV MEERUT(PG) (POWERGRID) AND 400/220 KV 315 MVA ICT 1 AT MEERUT(PG) AT 400 KV MEERUT(PG) (POWERGRID) | POWER GRID | C | For Testing and Commissioning of CSD Relay | 30-Mar-2023 | 08:00 | 31-Mar-2023 | 18:00 | | PLANNED | Approved | 30-Mar-23 | 08:00 | 31-Mar-23 | 18:00 | May be given subject to elements must remain in service via other bay |
| 636 | RQ123060 | OCC_204 | cpcc1_sd | BAY | 419 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG) (POWERGRID) | POWER GRID | D | FOR AMP WORK | 29-Mar-2023 | 17:00 | 29-Mar-2023 | 23:00 | | PLANNED | Approved | 29-Mar-23 | 15:00 | 29-Mar-23 | 23:00 | Shutdown May be given from 1500 Hrs |
| 637 | RQ123090 | OCC_204 | cpcc1_sd | BAY | 401 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID) | POWER GRID | D | For bay AMP Works | 29-Mar-2023 | 17:00 | 30-Mar-2023 | 23:00 | | PLANNED | Approved | 29-Mar-23 | 15:00 | 30-Mar-23 | 23:00 | Shutdown may be given from 1500 Hrs |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-----|---|------------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|---|
| 638 | RQ123059 | OCC_204 | cpcc1_sd | BAY | 418 MAIN BAY - 400 KV BHADLA_2 - BHADLA (PG) CKT-1 (POWERGRID) | POWER GRID | D | FOR AMP WORK | 28-Mar-2023 | 17:00 | 28-Mar-2023 | 23:00 | | PLANNED | Approved | 28-Mar-23 | 15:00 | 28-Mar-23 | 23:00 | Shutdown May be given from 1500 Hrs |
| 639 | RQ123089 | OCC_204 | cpcc1_sd | BAY | 416 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID) | POWER GRID | D | For bay AMP Works | 27-Mar-2023 | 17:00 | 28-Mar-2023 | 23:00 | | PLANNED | Approved | 27-Mar-23 | 15:00 | 28-Mar-23 | 23:00 | Shutdown may be given from 1500 Hrs |
| 640 | RQ123032 | OCC_204 | cpcc1_sd | BAY | 443 TIE BAY - 400/220 KV 500 MVA ICT 5 AT BHADLA_2 (PG) (POWERGRID) AND 400/220 KV 500 MVA ICT 2 AT BHADLA_2 (PG) AT 400 KV BHADLA_2 (PG) (POWERGRID) | POWER GRID | D | 400/220 KV ICT-2 commissioning work | 27-Mar-2023 | 17:00 | 27-Mar-2023 | 23:00 | | PLANNED | Approved | 27-Mar-23 | 15:00 | 27-Mar-23 | 23:00 | Shutdown May be given from 1500 Hrs |
| 641 | RQ123067 | OCC_204 | cpcc1_sd | BAY | 40910 MAIN BAY - 400 KV MEERUT(PG)-MUZAFFARNAGAR(UP) (PG) CKT-1 (POWERGRID) AND FUTURE AT 400 KV MEERUT(PG) (POWERGRID) | POWER GRID | C | For Testing and Commissioning of CSD Relay | 27-Mar-2023 | 08:00 | 29-Mar-2023 | 18:00 | | PLANNED | Approved | 27-Mar-23 | 08:00 | 29-Mar-23 | 18:00 | May be given subject to elements must remain in service via other bay |
| 642 | RQ123031 | OCC_204 | cpcc1_sd | BAY | 442 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT BHADLA_2 (PG) (POWERGRID) AT 400 KV BHADLA_2 (PG) | POWER GRID | D | 400/220 KV ICT-2 commissioning work | 26-Mar-2023 | 17:00 | 26-Mar-2023 | 23:00 | | PLANNED | Approved | 26-Mar-23 | 15:00 | 26-Mar-23 | 23:00 | Shutdown May be given from 1500 Hrs |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-----|---|------------|---|-------------------------------------|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|---|
| 643 | RQ123088 | OCC_204 | cpcc1_sd | BAY | 417 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID) AND 400 KV FATEHGARH_II(PG)- FATEHGARH POOLING(FBTL) (FBTL) CKT- 2 AT 400 KV FATEHGARH_II(PG) (POWERGRID) | POWER GRID | D | For bay AMP Works | 25-Mar-2023 | 17:00 | 26-Mar-2023 | 23:00 | | PLANNED | Approved | 25-Mar-23 | 15:00 | 26-Mar-23 | 23:00 | Shutdown may be given from 1500 Hrs |
| 644 | RQ123030 | OCC_204 | cpcc1_sd | BAY | 446 TIE BAY - 400/220 KV 500 MVA ICT 3 AT BHADLA_2 (PG) (POWERGRID) AND 400/220 KV 500 MVA ICT 4 AT BHADLA_2 (PG) AT 400 KV BHADLA_2 (PG) (POWERGRID) | POWER GRID | D | 400/220 KV ICT-3 commissioning work | 25-Mar-2023 | 17:00 | 25-Mar-2023 | 22:00 | | PLANNED | Approved | 25-Mar-23 | 15:00 | 25-Mar-23 | 23:00 | Shutdown May be given from 1500 Hrs |
| 645 | RQ123024 | OCC_204 | cpcc1_sd | BAY | 424 MAIN BAY - 400 KV JAIPUR SOUTH-BASSI (PG) CKT-1 AND 400KV BUS 2 AT BASSI(PG) | POWER GRID | C | CB Overhauling Work | 25-Mar-2023 | 08:00 | 28-Mar-2023 | 18:00 | | PLANNED | Approved | 25-Mar-23 | 08:00 | 28-Mar-23 | 18:00 | May be given subject to elements must remain in service via other bay |
| 646 | RQ123033 | OCC_204 | cpcc1_sd | BAY | 445 MAIN BAY - 400/220 KV 500 MVA ICT 3 AT BHADLA_2 (PG) (POWERGRID) AT 400 KV BHADLA_2 (PG) | POWER GRID | D | 400/220 KV ICT-3 commissioning work | 24-Mar-2023 | 17:00 | 24-Mar-2023 | 23:00 | | PLANNED | Approved | 24-Mar-23 | 15:00 | 24-Mar-23 | 23:00 | Shutdown May be given from 1500 Hrs |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|-----|--|------------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|---|
| 647 | RQ123066 | OCC_204 | cpcc1_sd | BAY | 411 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV MEERUT(PG) (POWERGRID) AT 400 KV MEERUT(PG) | POWER GRID | C | For Testing and Commissioning of CSD Relay | 24-Mar-2023 | 08:00 | 26-Mar-2023 | 18:00 | | PLANNED | Approved | 24-Mar-23 | 08:00 | 26-Mar-23 | 18:00 | May be given subject to elements must remain in service via other bay |
| 648 | RQ123087 | OCC_204 | cpcc1_sd | BAY | 418 MAIN BAY - 400 KV FATEHGARH_II(PG)- FATEHGARH POOLING(FBTL) (FBTL) CKT-2 (POWERGRID) AT 400 KV FATEHGARH_III(PG) | POWER GRID | D | For bay AMP Works | 23-Mar-2023 | 17:00 | 24-Mar-2023 | 23:00 | | PLANNED | Approved | 23-Mar-23 | 15:00 | 24-Mar-23 | 23:00 | Shutdown may be given from 1500 Hrs |
| 649 | RQ122799 | OCC_204 | sldcrs_sd | BAY | 407 MAIN BAY - 400 KV BASSI(PG)- PHAGI(RS) (PG) CKT-1 AT PHAGI(RS) | POWER GRID | D | Quarterly maintenance work | 22-Mar-2023 | 08:00 | 22-Mar-2023 | 18:00 | | PLANNED | Approved | 22-Mar-23 | 08:00 | 22-Mar-23 | 18:00 | |
| 650 | RQ123086 | OCC_204 | cpcc1_sd | BAY | 405 TIE BAY - 400/220 KV 500 MVA ICT 1 AT FATEHGARH_II(PG) (POWERGRID) AND 400/220 KV 500 MVA ICT 4 AT FATEHGARH_II(PG) AT 400 KV FATEHGARH_II(PG) (POWERGRID) | POWER GRID | D | For bay AMP Works | 21-Mar-2023 | 17:00 | 22-Mar-2023 | 23:00 | | PLANNED | Approved | 21-Mar-23 | 15:00 | 22-Mar-23 | 23:00 | Shutdown may be given from 1500 Hrs |
| 651 | RQ123269 | OCC_204 | cpcc2_sd | BAY | 407 MAIN BAY - 400KV AMARGARH(NRSS XXIX)- WAGOORA(PG) (PG) CKT-1 AT WAGOORA(PG) | POWER GRID | C | CB retrofitting under ADD CAP | 21-Mar-2023 | 09:00 | 29-Mar-2023 | 17:30 | | PLANNED | Approved | 21-Mar-23 | 09:00 | 29-Mar-23 | 17:30 | May be given subject to elements must remain in service via other bay |
| 652 | RQ123203 | OCC_204 | cpcc2_sd | BAY | 416 MAIN BAY - 400KV NATHPA JHAKRI(SJ)- PANCHKULA(PG) (PG) CKT-1 AT PANCHKULA(PG) | POWER GRID | C | Servicing of 400 kV Circuit breaker (CGL make). Breaker commissioning date 28/02/2012 | 21-Mar-2023 | 09:00 | 24-Mar-2023 | 18:00 | | PLANNED | Approved | 21-Mar-23 | 09:00 | 24-Mar-23 | 18:00 | May be given subject to elements must remain in service via other bay |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|--------------|-----|---|------------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|---|
| 653 | RQ123023 | OCC_204 | cpcc1_sd | BAY | 429 MAIN BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2 AND 400KV BUS 1 AT BASSI(PG) | POWER GRID | C | CB Overhauling Work | 21-Mar-2023 | 08:00 | 24-Mar-2023 | 18:00 | | PLANNED | Approved | 21-Mar-23 | 08:00 | 24-Mar-23 | 18:00 | May be given subject to elements must remain in service via other bay |
| 654 | RQ123065 | OCC_204 | cpcc1_sd | BAY | 409 MAIN BAY - 400KV BUS 2 AT MEERUT(PG) (POWERGRID) AT 400 KV MEERUT(PG) | POWER GRID | C | For Testing and Commissioning of CSD Relay | 21-Mar-2023 | 08:00 | 23-Mar-2023 | 18:00 | | PLANNED | Approved | 21-Mar-23 | 08:00 | 23-Mar-23 | 18:00 | May be given subject to elements must remain in service via other bay |
| 655 | RQ122798 | OCC_204 | slccrs_sd | BAY | 410 MAIN BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2 AT PHAGI(RS) | POWER GRID | D | Quarterly maintenance work | 21-Mar-2023 | 08:00 | 21-Mar-2023 | 18:00 | | PLANNED | Approved | 21-Mar-23 | 08:00 | 21-Mar-23 | 18:00 | |
| 656 | RQ123188 | OCC_204 | cpcc2_sd | BAY | 406 MAIN BAY - 50 MVAR BUS REACTOR NO 1 AT 400KV MALERKOTLA (PG) | POWER GRID | C | AMP Work and Overhauling of CB | 20-Mar-2023 | 09:00 | 22-Mar-2023 | 18:00 | | PLANNED | Approved | 20-Mar-23 | 09:00 | 22-Mar-23 | 18:00 | May be given subject to elements must remain in service via other bay |
| 657 | RQ123064 | OCC_204 | cpcc1_sd | BAY | 497 MAIN BAY - 400 KV MEERUT(PG)-MUZAFFARN AGAR(UP) (PG) CKT-1 AT MUZAFFARN AGAR(UP) | POWER GRID | D | FOR AMP WORK | 20-Mar-2023 | 08:00 | 20-Mar-2023 | 18:00 | | PLANNED | Approved | 20-Mar-23 | 08:00 | 20-Mar-23 | 18:00 | |
| 658 | RQ123301 | OCC_204 | singrauli_sd | BAY | 417 MAIN BAY - 400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-1 AT SINGRAULI(NT) | POWER GRID | C | SAS INTEGRATION WORK | 20-Mar-2023 | 08:00 | 25-Mar-2023 | 18:00 | LINE WILL BE CHARED THROUGH TRANSFER BREAKER | PLANNED | Approved | 20-Mar-23 | 08:00 | 25-Mar-23 | 18:00 | May be given subject to elements must remain in service via other bay |
| 659 | RQ123085 | OCC_204 | cpcc1_sd | BAY | 413 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG) (POWERGRID) AT 400 KV FATEHGARH_III(PG) | POWER GRID | D | For bay AMP Works | 19-Mar-2023 | 17:00 | 20-Mar-2023 | 23:00 | | PLANNED | Approved | 19-Mar-23 | 15:00 | 20-Mar-23 | 23:00 | Shutdown may be given from 1500 Hrs |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-----|--|------------|---|--------------------------------|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|---|
| 660 | RQ123084 | OCC_204 | cpcc1_sd | BAY | 415 MAIN BAY - 400/220 KV 500 MVA ICT 5 AT FATEHGARH_II(PG) (POWERGRID) AT 400 KV FATEHGARH_II(PG) | POWER GRID | D | For bay AMP Works | 17-Mar-2023 | 17:00 | 18-Mar-2023 | 23:00 | | PLANNED | Approved | 17-Mar-23 | 15:00 | 18-Mar-23 | 23:00 | Shutdown may be given from 1500 Hrs |
| 661 | RQ123074 | OCC_204 | cpcc1_sd | BAY | 40152B MAIN BAY - 400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1 AT RATANGARH | POWER GRID | D | FOR AMP WORK | 17-Mar-2023 | 08:00 | 17-Mar-2023 | 18:00 | | PLANNED | Approved | 17-Mar-23 | 15:00 | 17-Mar-23 | 23:00 | may be given from 1500 Hrs subject to ckt msut remain in service |
| 662 | RQ123022 | OCC_204 | cpcc1_sd | BAY | 421 MAIN BAY - 400 KV BASSI-SIKAR (PG) CKT-2 AND 400KV BUS 2 AT BASSI(PG) | POWER GRID | C | CB Overhauling Work | 17-Mar-2023 | 08:00 | 20-Mar-2023 | 18:00 | | PLANNED | Approved | 17-Mar-23 | 08:00 | 20-Mar-23 | 18:00 | May be given subject to elements must remain in service via other bay |
| 663 | RQ123189 | OCC_204 | cpcc2_sd | BAY | 405 TIE BAY - 400/220KV 315 MVA ICT 2 AT MALERKOTLA (PG) AND 50 MVAR BUS REACTOR NO 1 AT 400KV MALERKOTLA (PG) | POWER GRID | C | AMP Work and Overhauling of CB | 16-Mar-2023 | 09:00 | 18-Mar-2023 | 18:00 | | PLANNED | Approved | 16-Mar-23 | 09:00 | 18-Mar-23 | 18:00 | May be given subject to elements must remain in service via other bay |
| 664 | RQ123071 | OCC_204 | cpcc1_sd | BAY | 40252B MAIN BAY - 400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2 AT RATANGARH | POWER GRID | D | FOR AMP WORK | 16-Mar-2023 | 08:00 | 16-Mar-2023 | 18:00 | | PLANNED | Approved | 16-Mar-23 | 15:00 | 16-Mar-23 | 23:00 | may be given from 1500 Hrs subject to ckt msut remain in service |
| 665 | RQ123083 | OCC_204 | cpcc1_sd | BAY | 404 MAIN BAY - 400/220 KV 500 MVA ICT 1 AT FATEHGARH_II(PG) (POWERGRID) AT 400 KV FATEHGARH_II(PG) | POWER GRID | D | For bay AMP Works | 15-Mar-2023 | 17:00 | 16-Mar-2023 | 23:00 | | PLANNED | Approved | 15-Mar-23 | 15:00 | 16-Mar-23 | 23:00 | Shutdown may be given from 1500 Hrs |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-----|---|------------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|---|
| 666 | RQ123202 | OCC_204 | cpcc2_sd | BAY | 417 TIE BAY - 400KV NATHPA JHAKRI(SJ)- PANCHKULA(PG) (PG) CKT-1 AND 400/220KV 315 MVA ICT 2 AT PANCHKULA(PG) | POWER GRID | C | Servicing of 400 kV Circuit breaker (CGL make). Breaker commissioning date 28/02/2012 | 14-Mar-2023 | 09:00 | 17-Mar-2023 | 18:00 | | PLANNED | Approved | 14-Mar-23 | 09:00 | 17-Mar-23 | 18:00 | May be given subject to elements must remain in service via other bay |
| 667 | RQ123082 | OCC_204 | cpcc1_sd | BAY | 406 MAIN BAY - 400/220 KV 500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AT 400 KV FATEHGARH_II(PG) | POWER GRID | D | For bay AMP Works | 13-Mar-2023 | 17:00 | 14-Mar-2023 | 23:00 | | PLANNED | Approved | 13-Mar-23 | 15:00 | 14-Mar-23 | 23:00 | Shutdown may be given from 1500 Hrs |
| 668 | RQ123190 | OCC_204 | cpcc2_sd | BAY | 404 MAIN BAY - 400/220KV 315 MVA ICT 2 AT MALERKOTLA (PG) | POWER GRID | C | AMP Work and Overhauling of CB | 13-Mar-2023 | 09:00 | 15-Mar-2023 | 18:00 | | PLANNED | Approved | 13-Mar-23 | 09:00 | 15-Mar-23 | 18:00 | May be given subject to elements must remain in service via other bay |
| 669 | RQ123021 | OCC_204 | cpcc1_sd | BAY | 420 TIE BAY - 400 KV BASSI-SIKAR (PG) CKT-2 AND 400 KV JAIPUR SOUTH-BASSI (PG) CKT-2 AT BASSI(PG) | POWER GRID | C | CB Overhauling Work | 13-Mar-2023 | 08:00 | 16-Mar-2023 | 18:00 | | PLANNED | Approved | 13-Mar-23 | 08:00 | 16-Mar-23 | 18:00 | May be given subject to elements must remain in service via other bay |
| 670 | RQ123081 | OCC_204 | cpcc1_sd | BAY | 420 TIE BAY - 400 KV FATEHGARH_II(PG)- FATEHGARH POOLING(FBTL) (FBTL) CKT-1 (POWERGRID) AND 125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_II(PG) AT 400 KV FATEHGARH_II(PG) (POWERGRID) | POWER GRID | D | For bay AMP Works | 11-Mar-2023 | 17:00 | 12-Mar-2023 | 23:00 | | PLANNED | Approved | 11-Mar-23 | 15:00 | 12-Mar-23 | 23:00 | Shutdown may be given from 1500 Hrs |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-----|--|------------|---|-------------------------------|-------------|-------|-------------|-------|---------------|---------|----------|-----------|-------|-----------|-------|---|
| 671 | RQ123268 | OCC_204 | cpcc2_sd | BAY | 408 MAIN BAY - 400/220KV 315 MVA ICT 1 AT WAGOORA(PG) | POWER GRID | C | CB retrofitting under ADD CAP | 11-Mar-2023 | 09:00 | 19-Mar-2023 | 17:30 | | PLANNED | Approved | 11-Mar-23 | 09:00 | 19-Mar-23 | 17:30 | May be given subject to elements must remain in service via other bay |
| 672 | RQ123080 | OCC_204 | cpcc1_sd | BAY | 403 MAIN BAY - 400/220 KV 500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID) AT 400 KV FATEHGARH_II(PG) | POWER GRID | D | For bay AMP Works | 09-Mar-2023 | 17:00 | 10-Mar-2023 | 23:00 | | PLANNED | Approved | 09-Mar-23 | 15:00 | 10-Mar-23 | 23:00 | Shutdown may be given from 1500 Hrs |
| 673 | RQ123020 | OCC_204 | cpcc1_sd | BAY | 410 MAIN BAY - 400 KV BASSI-SIKAR (PG) CKT-1 AND 400KV BUS 1 AT BASSI(PG) | POWER GRID | C | CB Overhauling Work | 09-Mar-2023 | 08:00 | 12-Mar-2023 | 18:00 | | PLANNED | Approved | 09-Mar-23 | 08:00 | 12-Mar-23 | 18:00 | May be given subject to elements must remain in service via other bay |
| 674 | RQ123015 | OCC_204 | cpcc1_sd | BAY | 493 MAIN BAY - 400 KV HAPUR-MURADNAGAR_1 (UP) CKT-1 AT HAPUR | POWER GRID | D | FOR AMP WORK | 08-Mar-2023 | 08:00 | 08-Mar-2023 | 18:00 | at Muradnagar | PLANNED | Approved | 08-Mar-23 | 08:00 | 08-Mar-23 | 18:00 | |
| 675 | RQ123054 | OCC_204 | cpcc1_sd | BAY | 423 TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV BHADLA_2 (PG) (POWERGRID) AND FUTURE AT 400 KV BHADLA_2 (PG) (POWERGRID) | POWER GRID | D | FOR AMP WORK | 07-Mar-2023 | 17:00 | 07-Mar-2023 | 23:00 | | PLANNED | Approved | 07-Mar-23 | 15:00 | 07-Mar-23 | 23:00 | Shutdown May be given from 1500 Hrs |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-----|---|------------|---|---------------------------------|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|---|
| 676 | RQ123079 | OCC_204 | cpcc1_sd | BAY | 402 TIE BAY - 400/220 KV 500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID) AND 400/220 KV 500 MVA ICT 2 AT FATEHGARH_III(PG) AT 400 KV FATEHGARH_II(PG) (POWERGRID) | POWER GRID | D | For bay AMP Works | 07-Mar-2023 | 17:00 | 08-Mar-2023 | 23:00 | | PLANNED | Approved | 07-Mar-23 | 15:00 | 08-Mar-23 | 23:00 | Shutdown may be given from 1500 Hrs |
| 677 | RQ123069 | OCC_204 | cpcc1_sd | BAY | 430 MAIN BAY - 400 KV BHIWADI(PG) -FILTER BANK-ACF3 (POWERGRID) | POWER GRID | D | FOR AMP WORKS | 07-Mar-2023 | 08:00 | 07-Mar-2023 | 18:00 | | PLANNED | Approved | 07-Mar-23 | 08:00 | 07-Mar-23 | 18:00 | |
| 678 | RQ123055 | OCC_204 | cpcc1_sd | BAY | 422 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV BHADLA_2 (PG) (POWERGRID) | POWER GRID | D | FOR AMP WORK | 06-Mar-2023 | 16:00 | 06-Mar-2023 | 23:00 | | PLANNED | Approved | 06-Mar-23 | 15:00 | 06-Mar-23 | 23:00 | Shutdown May be given from 1500 Hrs |
| 679 | RQ123329 | OCC_204 | bbmb_sd | BAY | X9-CB TIE BAY - 400 KV BHIWANI(PG) - BHIWANI(BB) (PG) CKT-1 AND FUTURE AT 400 KV | POWER GRID | D | Quarterly maintenance | 06-Mar-2023 | 08:00 | 06-Mar-2023 | 18:00 | | PLANNED | Approved | 06-Mar-23 | 08:00 | 06-Mar-23 | 18:00 | |
| 680 | RQ123034 | OCC_204 | cpcc1_sd | BAY | 414 TIE BAY - 400KV AGRA-BALLABHGARH (PG) CKT-1 AND 400KV BALLABHGARH-GURGAON (PG) CKT-1 AT BALLABHGARH(PG) | POWER GRID | C | For ALSTOM CB Overhauling work. | 06-Mar-2023 | 08:00 | 10-Mar-2023 | 18:00 | | PLANNED | Approved | 06-Mar-23 | 08:00 | 10-Mar-23 | 18:00 | May be given subject to elements must remain in service via other bay |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-----|--|------------|---|--------------------|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|-------------------------------------|
| 681 | RQ123078 | OCC_204 | cpcc1_sd | BAY | 414 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG) (POWERGRID) AND 400/220 KV 500 MVA ICT 5 AT FATEHGARH_III(PG) AT 400 KV FATEHGARH_II(PG) (POWERGRID) | POWER GRID | D | For bay AMP Works | 05-Mar-2023 | 17:00 | 06-Mar-2023 | 23:00 | | PLANNED | Approved | 05-Mar-23 | 15:00 | 06-Mar-23 | 23:00 | Shutdown may be given from 1500 Hrs |
| 682 | RQ123058 | OCC_204 | cpcc1_sd | BAY | 417 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG) (POWERGRID) AND 400 KV BHADLA_2 - BHADLA (PG) CKT-1 AT 400 KV BHADLA_2 (PG) (POWERGRID) | POWER GRID | D | FOR AMP WORK | 04-Mar-2023 | 17:00 | 04-Mar-2023 | 23:00 | | PLANNED | Approved | 04-Mar-23 | 15:00 | 04-Mar-23 | 23:00 | Shutdown May be given from 1500 Hrs |
| 683 | RQ123328 | OCC_204 | bbmb_sd | BAY | X8-CB MAIN BAY - 400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2 (POWERGRID) AT 400KV PANIPAT(BB) | POWER GRID | D | Yearly Maintenance | 04-Mar-2023 | 08:00 | 04-Mar-2023 | 18:00 | | PLANNED | Approved | 04-Mar-23 | 08:00 | 04-Mar-23 | 18:00 | |
| 684 | RQ123077 | OCC_204 | cpcc1_sd | BAY | 423 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID) AND FUTURE AT 400 KV FATEHGARH_II(PG) (POWERGRID) | POWER GRID | D | For bay AMP Works | 03-Mar-2023 | 17:00 | 04-Mar-2023 | 23:00 | | PLANNED | Approved | 03-Mar-23 | 15:00 | 04-Mar-23 | 23:00 | Shutdown may be given from 1500 Hrs |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-----|---|------------|---|-------------------------------|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|---|
| 685 | RQ123038 | OCC_204 | cpcc1_sd | BAY | 40652T TIE BAY - 400 KV CHITTORGAR H(RS)- CHITTORGAR H(PG) (PG) CKT-2 AND FUTURE AT 400 KV CHITTORGAR H(RS) | POWER GRID | D | FOR AMP WORK | 03-Mar-2023 | 08:00 | 03-Mar-2023 | 18:00 | | PLANNED | Approved | 03-Mar-23 | 15:00 | 03-Mar-23 | 23:00 | may be given from 1500 Hrs/Ckt must remain in service |
| 686 | RQ123061 | OCC_204 | cpcc1_sd | BAY | 416 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG) (POWERGRID) | POWER GRID | D | FOR AMP WORK | 02-Mar-2023 | 17:00 | 02-Mar-2023 | 23:00 | | PLANNED | Approved | 02-Mar-23 | 15:00 | 02-Mar-23 | 23:00 | Shutdown May be given from 1500 Hrs |
| 687 | RQ123076 | OCC_204 | cpcc1_sd | BAY | 422 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_ II(PG) (POWERGRID) AT 400 KV FATEHGARH_ II(PG) | POWER GRID | D | For bay AMP Works | 01-Mar-2023 | 17:00 | 02-Mar-2023 | 22:00 | | PLANNED | Approved | 01-Mar-23 | 15:00 | 02-Mar-23 | 23:00 | Shutdown may be given from 1500 Hrs |
| 688 | RQ123267 | OCC_204 | cpcc2_sd | BAY | 402 BUS COUPLER BAY - 400KV BUS 1 AT WAGOORA(P G) AND 400KV BUS 2 AT WAGOORA(P G) | POWER GRID | C | CB retrofitting under ADD CAP | 01-Mar-2023 | 09:00 | 09-Mar-2023 | 17:30 | | PLANNED | Approved | 01-Mar-23 | 09:00 | 09-Mar-23 | 17:30 | May be given subject to elements must remain in service via other bay |
| 689 | RQ123025 | OCC_204 | cpcc1_sd | BAY | 402 TIE BAY - 125 MVAR BUS REACTOR NO 4 AT 400KV BASSI(PG) AND 50 MVAR BUS REACTOR NO 1 AT 400KV BASSI(PG) | POWER GRID | C | CB Overhauling Work | 01-Mar-2023 | 08:00 | 04-Mar-2023 | 18:00 | | PLANNED | Approved | 01-Mar-23 | 08:00 | 04-Mar-23 | 18:00 | May be given subject to elements must remain in service via other bay |
| 690 | RQ123016 | OCC_204 | cpcc1_sd | BAY | 426 TIE BAY - 400KV MEERUT(PG)- MANDOLA(P G) (PL) CKT-4 AND FUTURE AT MANDOLA(P G) | POWER GRID | C | ABB BREAKER OVERHAULLING | 01-Mar-2023 | 08:00 | 07-Mar-2023 | 18:00 | | PLANNED | Approved | 01-Mar-23 | 08:00 | 07-Mar-23 | 18:00 | May be given subject to elements must remain in service via other bay |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|-----|--|--------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 691 | RQ122800 | OCC_204 | sldcrs_sd | BAY | 419 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT PHAGI(RS) | RRVPNL | D | QUARTERLY MAINTENANCE WORK OF MAIN BAY EQUIPMENTS | 31-Mar-2023 | 08:00 | 31-Mar-2023 | 18:00 | | PLANNED | Approved | 31-Mar-23 | 08:00 | 31-Mar-23 | 18:00 | |
| 692 | RQ122795 | OCC_204 | sldcrs_sd | BAY | 40852D MAIN BAY - 400KV PHAGI-AJMER (RS) CKT-2 AT PHAGI(RS) | RRVPNL | D | QUARTERLY MAINTENANCE WORK OF MAIN BAY EQUIPMENTS OF 400KV PHAGI-AJMER LINE-2 | 30-Mar-2023 | 08:00 | 30-Mar-2023 | 18:00 | | PLANNED | Approved | 30-Mar-23 | 15:00 | 30-Mar-23 | 23:00 | may be given from 1500 Hrs subject to ckt must remain in service |
| 693 | RQ122796 | OCC_204 | sldcrs_sd | BAY | 40752D MAIN BAY - 400KV PHAGI-HEERAPURA (RS) CKT-2 AT PHAGI(RS) | RRVPNL | D | QUARTERLY MAINTENANCE WORK OF MAIN BAY EQUIPMENTS OF 400KV PHAGI-HEERAPURA LINE-2 | 25-Mar-2023 | 08:00 | 25-Mar-2023 | 18:00 | | PLANNED | Approved | 25-Mar-23 | 08:00 | 25-Mar-23 | 18:00 | |
| 694 | RQ122794 | OCC_204 | sldcrs_sd | BAY | 40552T TIE BAY - 400KV BASSI(PG)-PHAGI(RS) (PG) CKT-1 AND FUTURE AT PHAGI(RS) | RRVPNL | D | QUARTERLY MAINTENANCE WORK OF ASSOCITED BAY EQUIPMENTS | 24-Mar-2023 | 08:00 | 24-Mar-2023 | 18:00 | | PLANNED | Approved | 24-Mar-23 | 08:00 | 24-Mar-23 | 18:00 | |
| 695 | RQ122797 | OCC_204 | sldcrs_sd | BAY | 40752C MAIN BAY - 765/400KV 1500 MVA ICT 1 AT PHAGI(RS) | RRVPNL | D | QUARTERLY MAINTENANCE WORK OF ASSOCITED BAY EQUIPMENTS | 23-Mar-2023 | 08:00 | 23-Mar-2023 | 18:00 | | PLANNED | Approved | 23-Mar-23 | 08:00 | 23-Mar-23 | 18:00 | |
| 696 | RQ123042 | OCC_204 | cpcc1_sd | BAY | 40552T TIE BAY - 400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1 AND FUTURE AT 400 KV BHADLA(RS) | RRVPNL | D | FOR AMP WORK | 21-Mar-2023 | 08:00 | 21-Mar-2023 | 18:00 | | PLANNED | Approved | 21-Mar-23 | 15:00 | 21-Mar-23 | 23:00 | Shutdown May be given from 1500 Hrs |
| 697 | RQ123039 | OCC_204 | cpcc1_sd | BAY | 40652A MAIN BAY - 400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2 AT | RRVPNL | D | FOR AMP WORK | 20-Mar-2023 | 08:00 | 20-Mar-2023 | 18:00 | | PLANNED | Approved | 20-Mar-23 | 15:00 | 20-Mar-23 | 23:00 | Shutdown May be given from 1500 Hrs |
| 698 | RQ123073 | OCC_204 | cpcc1_sd | BAY | 40152T TIE BAY - 400KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1 AND 125 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS) | RRVPNL | D | FOR AMP WORK | 17-Mar-2023 | 08:00 | 17-Mar-2023 | 18:00 | | PLANNED | Approved | 17-Mar-23 | 15:00 | 17-Mar-23 | 23:00 | may be given from 1500 Hrs subject to ckt msut remain in service |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|-----|---|--------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|---|
| 699 | RQ123070 | OCC_204 | cpcc1_sd | BAY | 40252T TIE BAY - 400KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2 AND 50 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS) | RRVPNL | D | FOR AMP WORK | 15-Mar-2023 | 08:00 | 15-Mar-2023 | 18:00 | | PLANNED | Approved | 15-Mar-23 | 15:00 | 15-Mar-23 | 23:00 | may be given from 1500 Hrs subject to ckt msut remain in service |
| 700 | RQ123072 | OCC_204 | cpcc1_sd | BAY | 40152A MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS) | RRVPNL | D | FOR AMP WORK | 13-Mar-2023 | 08:00 | 13-Mar-2023 | 18:00 | | PLANNED | Approved | 13-Mar-23 | 15:00 | 13-Mar-23 | 23:00 | May be given from 1500 Hrs subject to ckt must remain in service |
| 701 | RQ122748 | OCC_204 | sldcrs_sd | BAY | 407 MAIN BAY - 400/220KV 250 MVA ICT 3 AT HEERAPURA(RS) | RRVPNL | C | Shutdown id required from 21.02.2022 to 22.03.2022 but due to start date limitation in portal the same has been requested from 01.03.2022. Shutdown is required for replacement of 252 A CB by new CGL make CB. (one month | 01-Mar-2023 | 00:00 | 31-Mar-2023 | 18:00 | | PLANNED | Approved | 01-Mar-23 | 00:00 | 31-Mar-23 | 18:00 | May be given subject to elements must remain in service via other bay |
| 702 | RQ122342 | OCC_204 | stuup_sd | BAY | 407 MAIN BAY - 400KV ALIGARH-MAINPURI (UP) CKT-2 AT ALIGARH(UP) | UPPTCL | D | Annual Testing of Mainpuri-II bay and its preventive maintenance work. | 24-Mar-2023 | 09:00 | 24-Mar-2023 | 17:00 | | PLANNED | Approved | 24-Mar-23 | 09:00 | 24-Mar-23 | 17:00 | |
| 703 | RQ122343 | OCC_204 | stuup_sd | BAY | 408 TIE BAY - 400KV ALIGARH-MAINPURI (UP) CKT-2 AND 400/220KV 500 MVA ICT 1 AT ALIGARH(UP) | UPPTCL | D | Annual Testing of Mainpuri-II bay and its preventive maintenance work. | 24-Mar-2023 | 09:00 | 24-Mar-2023 | 17:00 | | PLANNED | Approved | 24-Mar-23 | 09:00 | 24-Mar-23 | 17:00 | |
| 704 | RQ122340 | OCC_204 | stuup_sd | BAY | 410 MAIN BAY - 400KV ALIGARH-MAINPURI (UP) CKT-1 AT ALIGARH(UP) | UPPTCL | D | Annual Testing of Mainpuri-I bay and its preventive maintenance work. | 23-Mar-2023 | 09:00 | 23-Mar-2023 | 17:00 | | PLANNED | Approved | 23-Mar-23 | 09:00 | 23-Mar-23 | 17:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|-----|--|--------|---|---|-------------|-------|-------------|-------|---------------------------------|---------|----------|-----------|-------|-----------|-------|---|
| 705 | RQ122341 | OCC_204 | stuup_sd | BAY | 411 TIE BAY - 400KV ALIGARH-MAINPURI (UP) CKT-1 AND FUTURE AT ALIGARH(UP) | UPPTCL | D | Annual Testing of Mainpuri-I bay and its preventive maintenance work. | 23-Mar-2023 | 09:00 | 23-Mar-2023 | 17:00 | | PLANNED | Approved | 23-Mar-23 | 09:00 | 23-Mar-23 | 17:00 | |
| 706 | RQ122328 | OCC_204 | stuup_sd | BAY | 419 MAIN BAY - 400KV ALIGARH-SIKANDRABAD (UP) CKT-1 AT ALIGARH(UP) | UPPTCL | D | * PREVENTIVE MAINTENANCE AND ANNUAL TESTING OF 400 KV SIKANDRABAD BAY | 21-Mar-2023 | 09:00 | 21-Mar-2023 | 17:00 | | PLANNED | Approved | 21-Mar-23 | 09:00 | 21-Mar-23 | 17:00 | |
| 707 | RQ122385 | OCC_204 | stuup_sd | BAY | 403 MAIN BAY - 400KV ALIGARH-MURADNAGAR_1 (UP) CKT-1 AT MURADNAGAR_1(UP) | UPPTCL | D | * Testing and General maintenance of Bay | 17-Mar-2023 | 10:00 | 17-Mar-2023 | 18:00 | | PLANNED | Approved | 17-Mar-23 | 10:00 | 17-Mar-23 | 18:00 | |
| 708 | RQ122272 | OCC_204 | stuup_sd | BAY | 411 TIE BAY - 400KV HAPUR(UP)-MURADNAGAR_1(UP) (UNDEF) CKT-1 AND 400KV HAPUR-DASNA (UP) CKT-1 AT HAPUR(UP) | UPPTCL | D | For Annual Maintenance & Testing work | 16-Mar-2023 | 09:00 | 16-Mar-2023 | 15:00 | | PLANNED | Approved | 16-Mar-23 | 09:00 | 16-Mar-23 | 15:00 | |
| 709 | RQ123011 | OCC_204 | stuup_sd | BAY | 407 BUS COUPLER BAY - 400KV BUS 1 AT SULTANPUR(UP) AND 400KV BUS 2 AT SULTANPUR(UP) | UPPTCL | C | * For erection of Jack Bus for additional 315MVA ICT | 13-Mar-2023 | 10:00 | 18-Mar-2023 | 18:00 | | PLANNED | Approved | 13-Mar-23 | 10:00 | 18-Mar-23 | 18:00 | May be given subject to both BUS remain in service |
| 710 | RQ123231 | OCC_204 | sldcup_sd | BAY | 416 MAIN BAY - 400 KV ANPARA-SARNATH (UP) CKT-1 (UPPTCL) | UPPTCL | C | For replacement of Anpara-Sarnath Circuit-I (L-3) Breaker | 13-Mar-2023 | 08:00 | 23-Mar-2023 | 18:00 | Line will be charged through BT | PLANNED | Approved | 13-Mar-23 | 08:00 | 23-Mar-23 | 18:00 | May be given subject to elements must remain in service via other bay |
| 711 | RQ122386 | OCC_204 | stuup_sd | BAY | 403 MAIN BAY - 400KV ALIGARH-MURADNAGAR_1 (UP) CKT-1 AT MURADNAGAR_1(UP) | UPPTCL | D | * Testing and General maintenance of Bay | 03-Mar-2023 | 10:00 | 04-Mar-2023 | 17:00 | | PLANNED | Approved | 03-Mar-23 | 10:00 | 04-Mar-23 | 17:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|-----|---|-------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 712 | RQ122285 | OCC_204 | sldcps_sd | BAY | 406 MAIN BAY - 400KV MUKTSAR-MAKHU (PS) CKT-2 AT MUKTSAR(PS) | PSTCL | D | General maintenance for nut-bolt tightening, cleaning and IR of equipments. | 24-Mar-2023 | 08:00 | 24-Mar-2023 | 18:00 | | PLANNED | Approved | 24-Mar-23 | 08:00 | 24-Mar-23 | 18:00 | |
| 713 | RQ122289 | OCC_204 | sldcps_sd | BAY | 404 MAIN BAY - 400KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-2 AT | PSTCL | D | General maintenance for nut-bolt tightening, cleaning and IR of equipments. | 20-Mar-2023 | 08:00 | 20-Mar-2023 | 18:00 | | PLANNED | Approved | 20-Mar-23 | 08:00 | 20-Mar-23 | 18:00 | |
| 714 | RQ122284 | OCC_204 | sldcps_sd | BAY | 403 MAIN BAY - 400KV MUKTSAR-MAKHU (PS) CKT-1 AT MUKTSAR(PS) | PSTCL | D | General maintenance for nut-bolt tightening, cleaning and IR of equipments. | 17-Mar-2023 | 08:00 | 17-Mar-2023 | 18:00 | | PLANNED | Approved | 17-Mar-23 | 08:00 | 17-Mar-23 | 18:00 | |
| 715 | RQ122290 | OCC_204 | sldcps_sd | BAY | 401 MAIN BAY - 400KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-1 AT | PSTCL | D | General maintenance for nut-bolt tightening, cleaning and IR of equipments. | 15-Mar-2023 | 08:00 | 15-Mar-2023 | 18:00 | | PLANNED | Approved | 15-Mar-23 | 08:00 | 15-Mar-23 | 18:00 | |
| 716 | RQ122283 | OCC_204 | sldcps_sd | BAY | 421 MAIN BAY MAIN BAY - 400/220 KV 500 MVA ICT 3 AT MAKHU(PS) (PSTCL) | PSTCL | D | 421 CB & CT porcelin and recording of IR Values of CB,CT | 15-Mar-2023 | 08:00 | 15-Mar-2023 | 18:00 | | PLANNED | Approved | 15-Mar-23 | 08:00 | 15-Mar-23 | 18:00 | |
| 717 | RQ122288 | OCC_204 | sldcps_sd | BAY | 415 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(PS) | PSTCL | D | Cleaning of bay 415 CB & CT porcelin and recording of IR Values of CB,CT | 13-Mar-2023 | 08:00 | 13-Mar-2023 | 18:00 | | PLANNED | Approved | 13-Mar-23 | 08:00 | 13-Mar-23 | 18:00 | |
| 718 | RQ122287 | OCC_204 | sldcps_sd | BAY | 412 MAIN BAY - 400/220KV 315 MVA ICT 2 AT MAKHU(PS) | PSTCL | D | Cleaning of bay 412 CB & CT porcelin and recording of IR Values of CB,CT | 06-Mar-2023 | 08:00 | 06-Mar-2023 | 18:00 | | PLANNED | Approved | 06-Mar-23 | 08:00 | 06-Mar-23 | 18:00 | |
| 719 | RQ122291 | OCC_204 | sldcps_sd | BAY | 405 TIE BAY - 400 KV BEHMAN JASSA SINGH (PS)-TALWANDI SABOO(PSG) (PSTCL) CKT-1 (PSTCL) AND FUTURE AT 400 KV BEHMAN JASSA SINGH (PS) (PSTCL) | PSTCL | D | Periodical Maintainance | 02-Mar-2023 | 08:00 | 03-Mar-2023 | 18:00 | | PLANNED | Approved | 02-Mar-23 | 08:00 | 03-Mar-23 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|-----|--|--------|---|--|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|---|
| 720 | RQ122292 | OCC_204 | sldcps_sd | BAY | 404 MAIN BAY - 400 KV BEHMAN JASSA SINGH (PS)- TALWANDI SABOO(P5G) (PSTCL) CKT-1 (PSTCL) AT 400 KV BEHMAN JASSA SINGH (PS) | PSTCL | D | Periodical Maintenance | 02-Mar-2023 | 08:00 | 03-Mar-2023 | 18:00 | | PLANNED | Approved | 02-Mar-23 | 08:00 | 03-Mar-23 | 18:00 | |
| 721 | RQ122286 | OCC_204 | sldcps_sd | BAY | 409 MAIN BAY - 400/220KV 315 MVA ICT 1 AT MAKHU(PS) | PSTCL | D | Cleaning of bay 409 CB & CT porcelin and recording of IR Values of CB,CT | 01-Mar-2023 | 08:00 | 01-Mar-2023 | 18:00 | | PLANNED | Approved | 01-Mar-23 | 08:00 | 01-Mar-23 | 18:00 | |
| 722 | RQ122746 | OCC_204 | sldcrs_sd | BAY | 409 MAIN BAY - 63 MVAR BUS REACTOR NO 2 AT 400 KV KAWAI SCTPS(APR) | APRL | C | Circuit Breaker Overhauling | 23-Mar-2023 | 08:00 | 26-Mar-2023 | 18:00 | | PLANNED | Approved | 23-Mar-23 | 08:00 | 26-Mar-23 | 18:00 | May be given subject to elements must remain in service via other bay |
| 723 | RQ122747 | OCC_204 | sldcrs_sd | BAY | 414 TIE BAY - 400KV CHHABRA(RV UN)-KAWAI SCTPS(APR) (RS) CKT-1 AND FUTURE AT KAWAI SCTPS(APR) | APL | C | Circuit Breaker Overhauling | 20-Mar-2023 | 08:00 | 22-Mar-2023 | 18:00 | | PLANNED | Approved | 20-Mar-23 | 15:00 | 22-Mar-23 | 23:00 | may be given from 1500 Hrs subject to ckt must remain in service |
| 724 | RQ123327 | OCC_204 | bbmb_sd | BAY | 407 TIE BAY - 400KV PANCHKULA(PG)- PANIPAT(BB) (BB) CKT-1 AND 400KV DADRI(NT)- PANIPAT(BB) (PG) CKT-2 AT PANIPAT(BB) | BBMB | D | Yearly Maintenance | 02-Mar-2023 | 08:00 | 02-Mar-2023 | 18:00 | | PLANNED | Approved | 02-Mar-23 | 08:00 | 02-Mar-23 | 18:00 | |
| 725 | RQ123247 | OCC_204 | sldchp_sd | BAY | 404 MAIN BAY - 400 KV GUMMA (HP)- PANCHKULA(PG) CKT-2 (HPPTCL) | HPPTCL | C | Rectification of bay-405 (Tie bay) | 01-Mar-2023 | 09:00 | 03-Mar-2023 | 18:00 | The Line Gumma- Panchkula ckt-2 will be under shutdown for the applied period (Tie Bay 405 already in | PLANNED | Approved | 01-Mar-23 | 09:00 | 03-Mar-23 | 18:00 | The Line Gumma- Panchkula ckt-2 will be under shutdown for the applied period (Tie Bay 405 already in shutdown)/No shutdown would be given from both ends in this period/Subject to real time condition |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|-------------|---|--------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|---|
| 726 | RQ123046 | OCC_204 | cpcc1_sd | BAY | 411 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL) (PKTSL) AND FUTURE AT 400 KV KHETRI (PKTSL) (PKTSL) | PKTSL | C | Bay extension work under PBTS (Shutdown requested by KEC)- Augmentation work of CRP | 01-Mar-2023 | 08:00 | 13-Mar-2023 | 18:00 | | PLANNED | Approved | 01-Mar-23 | 08:00 | 13-Mar-23 | 18:00 | May be given subject to elements must remain in service via other bay |
| 727 | RQ122383 | OCC_204 | sldcrs_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT RAMGARH(RS) | RRVPNL | D | Quarterly maintenance | 30-Mar-2023 | 08:00 | 30-Mar-2023 | 18:00 | | PLANNED | Approved | 30-Mar-23 | 17:00 | 30-Mar-23 | 23:00 | May be given from 1700 Hrs |
| 728 | RQ122733 | OCC_204 | sldcrs_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT HINDAUN(RS) | RRVPNL | D | For Yearly Maintenance & testing Work | 28-Mar-2023 | 08:00 | 28-Mar-2023 | 18:00 | | PLANNED | Approved | 28-Mar-23 | 17:00 | 28-Mar-23 | 23:00 | May be given from 1700 Hrs |
| 729 | RQ122732 | OCC_204 | sldcrs_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT HINDAUN(RS) | RRVPNL | D | For Yearly Maintenance & testing Work | 27-Mar-2023 | 08:00 | 27-Mar-2023 | 18:00 | | PLANNED | Approved | 27-Mar-23 | 17:00 | 27-Mar-23 | 23:00 | May be given from 1700 Hrs |
| 730 | RQ122366 | OCC_204 | sldcrs_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT RAMGARH(RS) | RRVPNL | D | Quarterly Maintenance | 23-Mar-2023 | 08:00 | 23-Mar-2023 | 18:00 | | PLANNED | Approved | 23-Mar-23 | 17:00 | 23-Mar-23 | 23:00 | May be given from 1700 Hrs |
| 731 | RQ122376 | OCC_204 | sldcrs_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT KANKANI(RS) | RRVPNL | D | Preventive maintenance & Testing of bay and equipments | 22-Mar-2023 | 08:00 | 23-Mar-2023 | 18:00 | | PLANNED | Approved | 22-Mar-23 | 17:00 | 23-Mar-23 | 23:00 | May be given from 1700 Hrs |
| 732 | RQ122361 | OCC_204 | sldcrs_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT RAMGARH(RS) | RRVPNL | D | Quarterly maintenance | 21-Mar-2023 | 08:00 | 21-Mar-2023 | 18:00 | | PLANNED | Approved | 21-Mar-23 | 17:00 | 21-Mar-23 | 23:00 | May be given from 1700 Hrs |
| 733 | RQ122368 | OCC_204 | sldcrs_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT AJMER(RS) | RRVPNL | D | Half Yearly maintenance work of associated equipments of 400/220 kv, 315 MVA ICT-III Bay to be carried out by M/s Suncity urja | 21-Mar-2023 | 08:00 | 21-Mar-2023 | 18:00 | | PLANNED | Approved | 21-Mar-23 | 17:00 | 21-Mar-23 | 23:00 | may be given from 1700 Hrs |
| 734 | RQ122375 | OCC_204 | sldcrs_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT KANKANI(RS) | RRVPNL | D | Preventive maintenance & Testing of bay and equipments | 20-Mar-2023 | 08:00 | 21-Mar-2023 | 18:00 | | PLANNED | Approved | 20-Mar-23 | 17:00 | 21-Mar-23 | 23:00 | May be given from 1700 Hrs |
| 735 | RQ122367 | OCC_204 | sldcrs_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT RATANGARH(RS) | RRVPNL | D | Maintenance work of bay equipments , isolators and testing work of bay equipments. | 18-Mar-2023 | 08:00 | 18-Mar-2023 | 18:00 | | PLANNED | Approved | 18-Mar-23 | 17:00 | 18-Mar-23 | 23:00 | May be given from 1700 Hrs |
| 736 | RQ122369 | OCC_204 | sldcrs_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT BIKANER(RS) | RRVPNL | D | Routine Bay Maintenance Work | 17-Mar-2023 | 08:00 | 17-Mar-2023 | 18:00 | | PLANNED | Approved | 17-Mar-23 | 17:00 | 17-Mar-23 | 23:00 | Shutdown May be given from 1700 Hrs |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|-------------|--|--------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|----------------------------|
| 737 | RQ122363 | OCC_204 | sldcrs_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT RATANGARH(R S) | RRVPNL | D | Maintenance work of bay equipments , isolators and testing work of bay equipments. | 16-Mar-2023 | 08:00 | 16-Mar-2023 | 18:00 | | PLANNED | Approved | 16-Mar-23 | 17:00 | 16-Mar-23 | 23:00 | May be given from 1700 Hrs |
| 738 | RQ122377 | OCC_204 | sldcrs_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT BHILWARA(R S) | RRVPNL | D | outline Maintenance and Testing of 500 MVA 400/220/33 KV Transformer No.1 and Bay (4152A) & Associated Equipments | 16-Mar-2023 | 08:00 | 16-Mar-2023 | 18:00 | | PLANNED | Approved | 16-Mar-23 | 17:00 | 16-Mar-23 | 23:00 | May be given from 1700 Hrs |
| 739 | RQ122736 | OCC_204 | sldcrs_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 4 AT HEERAPURA(RS) | RRVPNL | D | Testing work of 400 KV & 220 KV side bay Equipments | 16-Mar-2023 | 08:00 | 16-Mar-2023 | 18:00 | | PLANNED | Approved | 16-Mar-23 | 17:00 | 16-Mar-23 | 23:00 | May be given from 1700 Hrs |
| 740 | RQ122731 | OCC_204 | sldcrs_sd | TRANSFORMER | 400/220 KV 250 MVA ICT 3 AT HEERAPURA(RS) | RRVPNL | D | Testing work of 400 KV & 220 KV side bay Equipments | 15-Mar-2023 | 08:00 | 15-Mar-2023 | 18:00 | | PLANNED | Approved | 15-Mar-23 | 17:00 | 15-Mar-23 | 23:00 | May be given from 1700 Hrs |
| 741 | RQ122734 | OCC_204 | sldcrs_sd | TRANSFORMER | 400/220 KV 250 MVA ICT 2 AT HEERAPURA(RS) | RRVPNL | D | Testing work of 400 KV & 220 KV side bay Equipments | 14-Mar-2023 | 08:00 | 14-Mar-2023 | 18:00 | | PLANNED | Approved | 14-Mar-23 | 17:00 | 14-Mar-23 | 23:00 | May be given from 1700 Hrs |
| 742 | RQ122360 | OCC_204 | sldcrs_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT MERTA(RS) | RRVPNL | D | QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS | 13-Mar-2023 | 08:00 | 13-Mar-2023 | 18:00 | | PLANNED | Approved | 13-Mar-23 | 17:00 | 13-Mar-23 | 23:00 | May be given from 1700 Hrs |
| 743 | RQ122365 | OCC_204 | sldcrs_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT BHILWARA(R S) | RRVPNL | D | Routine maintenance and testing of 315 MVA 400/220/33 KV ICT No.-2 & ASSOCIATED 400KV & 220KV BAY EQUIPMENTS | 13-Mar-2023 | 08:00 | 13-Mar-2023 | 18:00 | | PLANNED | Approved | 13-Mar-23 | 17:00 | 13-Mar-23 | 23:00 | May be given from 1700 Hrs |
| 744 | RQ122735 | OCC_204 | sldcrs_sd | TRANSFORMER | 400/220 KV 250 MVA ICT 1 AT HEERAPURA(RS) | RRVPNL | D | Testing work of 400 KV & 220 KV side bay Equipments | 13-Mar-2023 | 08:00 | 13-Mar-2023 | 18:00 | | PLANNED | Approved | 13-Mar-23 | 17:00 | 13-Mar-23 | 23:00 | May be given from 1700 Hrs |
| 745 | RQ122373 | OCC_204 | sldcrs_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT MERTA(RS) | RRVPNL | D | QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS | 11-Mar-2023 | 08:00 | 11-Mar-2023 | 18:00 | | PLANNED | Approved | 11-Mar-23 | 17:00 | 11-Mar-23 | 23:00 | May be given from 1700 Hrs |
| 746 | RQ122374 | OCC_204 | sldcrs_sd | TRANSFORMER | 400/11 KV 80 MVA ST 1 AT KAWAI SCTPS(APR) | RRVPNL | C | Annual maintenance and testing of station transformer#1 & bay equipments. | 06-Mar-2023 | 08:00 | 07-Mar-2023 | 18:00 | | PLANNED | Approved | 06-Mar-23 | 08:00 | 07-Mar-23 | 18:00 | May be given |
| 747 | RQ122362 | OCC_204 | sldcrs_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT RATANGARH(RS) | RRVPNL | D | Maintenance work of bay equipments , isolators and testing work of bay equipments. | 02-Mar-2023 | 08:00 | 02-Mar-2023 | 18:00 | | PLANNED | Approved | 02-Mar-23 | 17:00 | 02-Mar-23 | 23:00 | May be given from 1700 Hrs |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-------------|---|---------------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 748 | RQ122872 | OCC_204 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT BASSI(PG) | POWER GRID | D | FOR AMP WORK | 30-Mar-2023 | 08:00 | 30-Mar-2023 | 18:00 | | PLANNED | Approved | 30-Mar-23 | 17:00 | 30-Mar-23 | 23:00 | May be given from 1700 Hrs |
| 749 | RQ123362 | OCC_204 | bbmb_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT PANIPAT(BB) | POWER GRID | D | Yearly Maintenance | 29-Mar-2023 | 08:00 | 29-Mar-2023 | 18:00 | | PLANNED | Approved | 29-Mar-23 | 08:00 | 29-Mar-23 | 18:00 | |
| 750 | RQ122887 | OCC_204 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 5 AT FATEHGARH_ II(PG) | POWER GRID | D | For construction related works eg LM erection Works | 28-Mar-2023 | 17:00 | 30-Mar-2023 | 23:00 | | PLANNED | Approved | 28-Mar-23 | 17:00 | 30-Mar-23 | 23:00 | Shutdown may be given from 1700 Hrs |
| 751 | RQ123191 | OCC_204 | cpcc2_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT MALERKOTLA (PG) | POWER GRID | D | AMP WORK OF ICT-III | 27-Mar-2023 | 09:00 | 27-Mar-2023 | 18:00 | | PLANNED | Approved | 27-Mar-23 | 09:00 | 27-Mar-23 | 18:00 | |
| 752 | RQ123158 | OCC_204 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT KISHENPUR(P G) | POWER GRID | D | For AMP work of 315 MVA ICT-3 and Bay equipemnts. | 24-Mar-2023 | 09:00 | 24-Mar-2023 | 18:00 | | PLANNED | Approved | 24-Mar-23 | 09:00 | 24-Mar-23 | 18:00 | |
| 753 | RQ122869 | OCC_204 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 6 AT BHADLA_2 (PG) | POWER GRID | D | FOR AMP WORKS | 23-Mar-2023 | 17:00 | 23-Mar-2023 | 23:00 | During The shutdown 220kv AVADA line will be Out | PLANNED | Approved | 23-Mar-23 | 17:00 | 23-Mar-23 | 23:00 | Shutdown May be given from 1700 Hrs |
| 754 | RQ122892 | OCC_204 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT FATEHGARH_ II(PG) | POWER GRID | D | For testing and commissioning works with TBC Bay | 23-Mar-2023 | 17:00 | 24-Mar-2023 | 23:00 | | PLANNED | Approved | 23-Mar-23 | 17:00 | 24-Mar-23 | 23:00 | Shutdown may be given from 1700 Hrs |
| 755 | RQ122868 | OCC_204 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 5 AT BHADLA_2 (PG) | POWER GRID | D | FOR AMP WORKS | 22-Mar-2023 | 17:00 | 22-Mar-2023 | 23:00 | | PLANNED | Approved | 22-Mar-23 | 17:00 | 22-Mar-23 | 23:00 | Shutdown May be given from 1700 Hrs |
| 756 | RQ123159 | OCC_204 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT KISHENPUR(P G) | POWER GRID | D | For AMP work of 315 MVA ICT-2 and Bay equipemnts. | 22-Mar-2023 | 09:00 | 22-Mar-2023 | 18:00 | | PLANNED | Approved | 22-Mar-23 | 09:00 | 22-Mar-23 | 18:00 | |
| 757 | RQ122870 | OCC_204 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 4 AT BHADLA_2 (PG) | POWER GRID | D | FOR AMP WORKS | 21-Mar-2023 | 17:00 | 21-Mar-2023 | 23:00 | | PLANNED | Approved | 21-Mar-23 | 17:00 | 21-Mar-23 | 23:00 | Shutdown May be given from 1700 Hrs |
| 758 | RQ122889 | OCC_204 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT FATEHGARH_ II(PG) | POWER GRID | D | For testing and commissioning works with TBC Bay | 21-Mar-2023 | 17:00 | 22-Mar-2023 | 23:00 | | PLANNED | Approved | 21-Mar-23 | 17:00 | 22-Mar-23 | 23:00 | Shutdown may be given from 1700 Hrs |
| 759 | RQ122871 | OCC_204 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT BHADLA_2 (PG) | POWER GRID | D | FOR AMP WORKS | 20-Mar-2023 | 17:00 | 20-Mar-2023 | 23:00 | | PLANNED | Approved | 20-Mar-23 | 17:00 | 20-Mar-23 | 23:00 | Shutdown May be given from 1700 Hrs |
| 760 | RQ122888 | OCC_204 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT FATEHGARH_ II(PG) | POWER GRID | D | For testing and commissioning works with TBC Bay | 19-Mar-2023 | 17:00 | 20-Mar-2023 | 23:00 | | PLANNED | Approved | 19-Mar-23 | 17:00 | 20-Mar-23 | 23:00 | Shutdown may be given from 1700 Hrs |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-------------|---|---------------|---|---|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|---|
| 761 | RQ123111 | OCC_204 | cpcc2_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT AMRITSAR(P G) | POWER GRID | D | FOR AMP WORKS | 18-Mar-2023 | 10:00 | 18-Mar-2023 | 18:00 | FOR AMP WORKS | PLANNED | Approved | 18-Mar-23 | 10:00 | 18-Mar-23 | 18:00 | |
| 762 | RQ122874 | OCC_204 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT KURUKSHETRA(PG) | POWER GRID | D | For 220kV GIB erection works for ICT-3 commissioning | 18-Mar-2023 | 07:00 | 20-Mar-2023 | 20:00 | | PLANNED | Approved | 18-Mar-23 | 07:00 | 20-Mar-23 | 20:00 | |
| 763 | RQ122866 | OCC_204 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT KOTPUTLI(PG) | POWER GRID | D | Installation of counter weight in jumper connected between 406-89T and BUS-2. | 17-Mar-2023 | 08:00 | 17-Mar-2023 | 18:00 | Shutdown of 400 kV Bus-2 also required with ICT-2 shutdown. | PLANNED | Approved | 17-Mar-23 | 08:00 | 17-Mar-23 | 18:00 | |
| 764 | RQ123112 | OCC_204 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT AMRITSAR(P G) | POWER GRID | D | FOR AMP WORKS | 16-Mar-2023 | 10:00 | 16-Mar-2023 | 18:00 | FOR AMP WORKS | PLANNED | Approved | 16-Mar-23 | 10:00 | 16-Mar-23 | 18:00 | |
| 765 | RQ123179 | OCC_204 | cpcc2_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT LUDHIANA(P G) | POWER GRID | D | For connection of tertiary connection which will be disconnected from ICT-1 due to augmentation of ICT-1 with 500 MVA transformer | 16-Mar-2023 | 10:00 | 16-Mar-2023 | 15:00 | | PLANNED | Approved | 16-Mar-23 | 10:00 | 16-Mar-23 | 15:00 | |
| 766 | RQ122865 | OCC_204 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT KOTPUTLI(PG) | POWER GRID | D | Installation of counter weight in jumper connected between 403-89T and BUS-2. | 16-Mar-2023 | 08:00 | 16-Mar-2023 | 18:00 | Shutdown of 400 kV Bus-2 also required with ICT-1 shutdown. | PLANNED | Approved | 16-Mar-23 | 08:00 | 16-Mar-23 | 18:00 | |
| 767 | RQ123372 | OCC_204 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT LUDHIANA(P G) | POWER GRID | C | Shutdown applied under construction head for augmentation work of 315 MVA ICT-1 with 500 MVA ICT at Ludhiana SS.(Work will be completed in 2 | 15-Mar-2023 | 10:00 | 01-Apr-2023 | 00:00 | Under construction head, Kindly Approve | PLANNED | Approved | 15-Mar-23 | 10:00 | 01-Apr-23 | 00:00 | May be given subject to Punjab consent/CEA clearance required |
| 768 | RQ123373 | OCC_204 | cpcc2_sd | TRANSFORMER | 400/220 KV 250 MVA ICT 2 AT MOGA(PG) | POWER GRID | C | Shutdown applied under construction head for augmentation work of 250 MVA ICT-2 with 500 MVA ICT at Moga SS.(Work will be completed in 2 month period) | 15-Mar-2023 | 09:30 | 31-Mar-2023 | 18:00 | Under construction head, Kindly Approve | PLANNED | Approved | 15-Mar-23 | 09:30 | 31-Mar-23 | 18:00 | May be given subject to Punjab consent/CEA clearance required |
| 769 | RQ122881 | OCC_204 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT BAGHPAT(PG) | POWER GRID | D | For modification of PRV logic | 15-Mar-2023 | 08:00 | 16-Mar-2023 | 18:00 | | PLANNED | Approved | 15-Mar-23 | 08:00 | 16-Mar-23 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-------------|---|---------------|---|--|-------------|-------|-------------|-------|------------------|---------|----------|-----------|-------|-----------|-------|--------------|
| 770 | RQ123110 | OCC_204 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT AMRITSAR(P G) | POWER GRID | D | FOR AMP WORKS | 14-Mar-2023 | 10:00 | 14-Mar-2023 | 18:00 | FOR AMP WORKS | PLANNED | Approved | 14-Mar-23 | 10:00 | 14-Mar-23 | 18:00 | |
| 771 | RQ123178 | OCC_204 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT LUDHIANA(P G) | POWER GRID | D | For disconnection of tertiary connection for shifting to ICT-2 as ICT-1 is to be augmented by 500 MVA | 13-Mar-2023 | 10:00 | 13-Mar-2023 | 15:00 | | PLANNED | Approved | 13-Mar-23 | 10:00 | 13-Mar-23 | 15:00 | |
| 772 | RQ122864 | OCC_204 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT GURGAON(P G) | POWER GRID | D | FOR AMP WORK | 13-Mar-2023 | 08:00 | 13-Mar-2023 | 18:00 | | PLANNED | Approved | 13-Mar-23 | 08:00 | 13-Mar-23 | 18:00 | |
| 773 | RQ122439 | OCC_204 | cpcc3_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT SHAHJAHANP UR(PG) | POWER GRID | D | To implement the logic as per 10th PCC meeting | 12-Mar-2023 | 10:00 | 12-Mar-2023 | 18:00 | | PLANNED | Approved | 12-Mar-23 | 10:00 | 12-Mar-23 | 18:00 | |
| 774 | RQ122440 | OCC_204 | cpcc3_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT SHAHJAHANP UR(PG) | POWER GRID | D | To implement the logic as per 10th PCC meeting | 11-Mar-2023 | 10:00 | 11-Mar-2023 | 18:00 | | PLANNED | Approved | 11-Mar-23 | 10:00 | 11-Mar-23 | 18:00 | |
| 775 | RQ123147 | OCC_204 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT HAMIRPUR(P G) | POWER GRID | D | AMP Works of ICT and Testing of new WT1 and OT1 scheme | 10-Mar-2023 | 09:00 | 10-Mar-2023 | 18:00 | | PLANNED | Approved | 10-Mar-23 | 09:00 | 10-Mar-23 | 18:00 | |
| 776 | RQ123192 | OCC_204 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT NALLAGARH(PG) | POWER GRID | D | Yearly AMP of ICT- 2 | 10-Mar-2023 | 09:00 | 10-Mar-2023 | 18:00 | | PLANNED | Approved | 10-Mar-23 | 09:00 | 10-Mar-23 | 18:00 | |
| 777 | RQ122519 | OCC_204 | cpcc3_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT JAULJIBI (PG) | POWER GRID | C | For CSD Fine Tuning of 400/220/33kV 105X3=315MVA ICT-1 and SF6 gas leakage attending work from GD10 Bhase at 400/220kV Jauljibi GIS | 09-Mar-2023 | 10:00 | 12-Mar-2023 | 18:00 | | PLANNED | Approved | 09-Mar-23 | 10:00 | 12-Mar-23 | 18:00 | May be given |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-------------|---|---------------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 778 | RQ122515 | OCC_204 | cpcc3_sd | TRANSFORMER | 400/132 KV 200 MVA ICT 1 AT BALIA(PG) | POWER GRID | C | 200 MVA ICT Leakages arresting work. Turret/Bushing/Ra diator/Pipe Lines GasketReplacemen t by Draining Complete Oil. During Shut down of ICT associated two UPPTCL lines (a)132KVBALIA(PG) -BANSDIH(UP) CKT- 1, (b)132 KV BALIA(PG)- SIKANDARPUR (UP) CKT-1 are also needed to be kept out. | 08-Mar-2023 | 10:00 | 10-Mar-2023 | 18:00 | | PLANNED | Approved | 08-Mar-23 | 10:00 | 10-Mar-23 | 18:00 | May be given |
| 779 | RQ122880 | OCC_204 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT SIKAR(PG) | POWER GRID | D | FOR AMP WORK | 08-Mar-2023 | 08:00 | 08-Mar-2023 | 20:00 | | PLANNED | Approved | 08-Mar-23 | 17:00 | 08-Mar-23 | 23:00 | may be given from 1700 Hrs |
| 780 | RQ122890 | OCC_204 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 4 AT FATEHGARH_ II(PG) | POWER GRID | D | For construction related works eg LM erection Works | 07-Mar-2023 | 16:00 | 17-Mar-2023 | 23:00 | | PLANNED | Approved | 07-Mar-23 | 17:00 | 17-Mar-23 | 23:00 | Shutdown may be given from 1700 Hrs |
| 781 | RQ122647 | OCC_204 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT BIKANER(PG) | POWER GRID | D | for Earth wire erection work over jack-bus of ICT1&ICT2. | 06-Mar-2023 | 17:00 | 06-Mar-2023 | 23:00 | | PLANNED | Approved | 06-Mar-23 | 17:00 | 06-Mar-23 | 23:00 | Shutdown May be given from 1700 Hrs |
| 782 | RQ122648 | OCC_204 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT BIKANER(PG) | POWER GRID | D | for Earth wire erection work over jack-bus of ICT1&ICT2. | 06-Mar-2023 | 17:00 | 06-Mar-2023 | 23:00 | | PLANNED | Approved | 06-Mar-23 | 17:00 | 06-Mar-23 | 23:00 | Shutdown May be given from 1700 Hrs |
| 783 | RQ122520 | OCC_204 | cpcc3_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT JAULJIVI (PG) | POWER GRID | D | For CSD Fine Tuning of 400/220/33kv 105X3=315MVA ICT-2 and SF6 gas leakage identification work form GD7 B Phase of 212 Bay at 400/220KV Jauljibi GIS | 06-Mar-2023 | 10:00 | 06-Mar-2023 | 18:00 | | PLANNED | Approved | 06-Mar-23 | 10:00 | 06-Mar-23 | 18:00 | |
| 784 | RQ123148 | OCC_204 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT HAMIRPUR(P G) | POWER GRID | D | AMP Works of ICT and Testing of new WTI and OTI scheme | 06-Mar-2023 | 09:00 | 06-Mar-2023 | 18:00 | | PLANNED | Approved | 06-Mar-23 | 09:00 | 06-Mar-23 | 18:00 | |
| 785 | RQ123294 | OCC_204 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 4 AT MOGA(PG) | POWER GRID | D | AMP of ICT-4 and Differential Relay Retrofitting work | 06-Mar-2023 | 08:30 | 06-Mar-2023 | 18:00 | | PLANNED | Approved | 06-Mar-23 | 08:30 | 06-Mar-23 | 18:00 | |
| 786 | RQ122867 | OCC_204 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 7 AT BHADLA(PG) | POWER GRID | D | For GIB erection work | 06-Mar-2023 | 08:00 | 07-Mar-2023 | 18:00 | | PLANNED | Approved | 06-Mar-23 | 17:00 | 07-Mar-23 | 23:00 | Shutdown May be given from 1700 Hrs |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|-------------|---|---------------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 787 | RQ122893 | OCC_204 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 8 AT FATEHGARH_II(PG) | POWER GRID | D | ICT-9 CSD Relay final tuning and other pending construction works | 05-Mar-2023 | 17:00 | 09-Mar-2023 | 23:00 | | PLANNED | Approved | 05-Mar-23 | 17:00 | 09-Mar-23 | 23:00 | Shutdown may be given from 1700 Hrs |
| 788 | RQ123443 | OCC_204 | sldcps_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT MALERKOTLA (PG) | POWER GRID | D | Installation of meters for Implementation of SAMAST Scheme in Punjab | 05-Mar-2023 | 11:00 | 05-Mar-2023 | 14:30 | | PLANNED | Approved | 05-Mar-23 | 11:00 | 05-Mar-23 | 14:30 | |
| 789 | RQ123442 | OCC_204 | sldcps_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT MALERKOTLA (PG) | POWER GRID | D | Installation of meters for Implementation of SAMAST Scheme in Punjab | 05-Mar-2023 | 11:00 | 05-Mar-2023 | 14:30 | | PLANNED | Approved | 05-Mar-23 | 11:00 | 05-Mar-23 | 14:30 | |
| 790 | RQ123441 | OCC_204 | sldcps_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT MALERKOTLA (PG) | POWER GRID | D | Installation of meters for Implementation of SAMAST Scheme in Punjab | 05-Mar-2023 | 11:00 | 05-Mar-2023 | 14:30 | | PLANNED | Approved | 05-Mar-23 | 11:00 | 05-Mar-23 | 14:30 | |
| 791 | RQ123438 | OCC_204 | sldcps_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT PATIALA(PG) | POWER GRID | D | Installation of meters for Implementation of SAMAST Scheme in Punjab | 04-Mar-2023 | 11:00 | 04-Mar-2023 | 12:00 | | PLANNED | Approved | 04-Mar-23 | 11:00 | 04-Mar-23 | 12:00 | |
| 792 | RQ123439 | OCC_204 | sldcps_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT PATIALA(PG) | POWER GRID | D | Installation of meters for Implementation of SAMAST Scheme in Punjab | 04-Mar-2023 | 11:00 | 04-Mar-2023 | 12:00 | | PLANNED | Approved | 04-Mar-23 | 11:00 | 04-Mar-23 | 12:00 | |
| 793 | RQ123440 | OCC_204 | sldcps_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT PATIALA(PG) | POWER GRID | D | Installation of meters for Implementation of SAMAST Scheme in Punjab | 04-Mar-2023 | 11:00 | 04-Mar-2023 | 12:00 | | PLANNED | Approved | 04-Mar-23 | 11:00 | 04-Mar-23 | 12:00 | |
| 794 | RQ122894 | OCC_204 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT NEEMRANA(P G) | POWER GRID | D | For modification of PRV & OSR logic | 04-Mar-2023 | 11:00 | 04-Mar-2023 | 14:00 | | PLANNED | Approved | 04-Mar-23 | 17:00 | 04-Mar-23 | 23:00 | May be given from 1700 Hrs |
| 795 | RQ122875 | OCC_204 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT KURUKSHETRA(PG) | POWER GRID | D | FOR AMP WORK | 04-Mar-2023 | 08:00 | 04-Mar-2023 | 18:00 | | PLANNED | Approved | 04-Mar-23 | 08:00 | 04-Mar-23 | 18:00 | |
| 796 | RQ122891 | OCC_204 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 9 AT FATEHGARH_II(PG) | POWER GRID | D | ICT-9 CSD Relay final tuning and other pending construction works | 03-Mar-2023 | 17:00 | 07-Mar-2023 | 22:00 | | PLANNED | Approved | 03-Mar-23 | 17:00 | 07-Mar-23 | 22:00 | Shutdown may be given from 1700 Hrs |
| 797 | RQ122895 | OCC_204 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT NEEMRANA(P G) | POWER GRID | D | For modification of PRV & OSR logic | 03-Mar-2023 | 11:00 | 03-Mar-2023 | 14:00 | | PLANNED | Approved | 03-Mar-23 | 11:00 | 03-Mar-23 | 14:00 | |
| 798 | RQ123149 | OCC_204 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT HAMIRPUR(P G) | POWER GRID | D | AMP Works of ICT and Testing of new WTI and OTI scheme | 03-Mar-2023 | 09:00 | 03-Mar-2023 | 18:00 | | PLANNED | Approved | 03-Mar-23 | 09:00 | 03-Mar-23 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-------------|--|---------------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 799 | RQ123293 | OCC_204 | cpcc2_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT MOGA(PG) | POWER GRID | D | AMP of ICT-3 | 03-Mar-2023 | 08:30 | 03-Mar-2023 | 18:00 | | PLANNED | Approved | 03-Mar-23 | 08:30 | 03-Mar-23 | 18:00 | |
| 800 | RQ122899 | OCC_204 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT MANDOLA(P G) | POWER GRID | D | FOR AMP WORK | 03-Mar-2023 | 08:00 | 03-Mar-2023 | 18:00 | | PLANNED | Approved | 03-Mar-23 | 08:00 | 03-Mar-23 | 18:00 | |
| 801 | RQ123157 | OCC_204 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT KAITHAL(PG) | POWER GRID | D | AMP Work. | 02-Mar-2023 | 09:00 | 02-Mar-2023 | 18:00 | | PLANNED | Approved | 02-Mar-23 | 09:00 | 02-Mar-23 | 18:00 | |
| 802 | RQ123180 | OCC_204 | cpcc2_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT LUDHIANA(P G) | POWER GRID | D | "AMP works/ Testing of protection System (as per schedule of testing 1 year after commissioning)" | 02-Mar-2023 | 09:00 | 02-Mar-2023 | 17:00 | | PLANNED | Approved | 02-Mar-23 | 09:00 | 02-Mar-23 | 17:00 | |
| 803 | RQ123292 | OCC_204 | cpcc2_sd | TRANSFORMER | 400/220 KV 250 MVA ICT 2 AT MOGA(PG) | POWER GRID | D | AMP of ICT-2 and Differential Relay Retrofitting work | 01-Mar-2023 | 08:30 | 01-Mar-2023 | 18:00 | | PLANNED | Approved | 01-Mar-23 | 08:30 | 01-Mar-23 | 18:00 | |
| 804 | RQ122898 | OCC_204 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT BAWANA(DV) | POWER GRID | D | attending leakage from oltc | 01-Mar-2023 | 08:00 | 02-Mar-2023 | 18:00 | | PLANNED | Approved | 01-Mar-23 | 08:00 | 02-Mar-23 | 18:00 | |
| 805 | RQ122236 | OCC_204 | stuup_sd | TRANSFORMER | 400/132 KV 200 MVA ICT 1 AT NEHTAUR(UP) | UPPTCL | D | As per instruction of SLDC -Lucknow , for mock testing of SPS of ICT-1 &2 | 28-Mar-2023 | 11:00 | 28-Mar-2023 | 15:00 | | PLANNED | Approved | 28-Mar-23 | 11:00 | 28-Mar-23 | 15:00 | |
| 806 | RQ122235 | OCC_204 | stuup_sd | TRANSFORMER | 400/132 KV 200 MVA ICT 2 AT NEHTAUR(UP) | UPPTCL | D | As per instruction of SLDC -Lucknow , for mock testing of SPS of ICT-1 &2 | 28-Mar-2023 | 11:00 | 28-Mar-2023 | 15:00 | | PLANNED | Approved | 28-Mar-23 | 11:00 | 28-Mar-23 | 15:00 | |
| 807 | RQ122203 | OCC_204 | stuup_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT LUCKNOW(UP) | UPPTCL | D | * For Upgradation of Bus-Bar Protection Panel from Electromechanical type to Numerical Type (Connection of CT Bus-Bar Prot | 26-Mar-2023 | 09:00 | 26-Mar-2023 | 18:00 | | PLANNED | Approved | 26-Mar-23 | 09:00 | 26-Mar-23 | 18:00 | |
| 808 | RQ122231 | OCC_204 | stuup_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT SIKANDRABA D(UP) | UPPTCL | D | For Annual Maintenance & Testing work | 25-Mar-2023 | 09:30 | 25-Mar-2023 | 13:30 | | PLANNED | Approved | 25-Mar-23 | 09:30 | 25-Mar-23 | 13:30 | |
| 809 | RQ122204 | OCC_204 | stuup_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT LUCKNOW(UP) | UPPTCL | D | * For Upgradation of Bus-Bar Protection Panel from Electromechanical type to Numerical Type (Connection of CT Bus-Bar Prot | 25-Mar-2023 | 09:00 | 25-Mar-2023 | 18:00 | | PLANNED | Approved | 25-Mar-23 | 09:00 | 25-Mar-23 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-------------|--|--------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|---|
| 810 | RQ122216 | OCC_204 | stuup_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT ALIGARH(UP) | UPPTCL | C | Attending of oil leakage | 25-Mar-2023 | 08:00 | 31-Mar-2023 | 18:00 | | PLANNED | Approved | 25-Mar-23 | 08:00 | 31-Mar-23 | 18:00 | May be given subject to lad management by UP/may be taken before Holi |
| 811 | RQ122230 | OCC_204 | stuup_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT SIKANDRABA D(UP) | UPPTCL | D | For Annual Maintenance & Testing work | 24-Mar-2023 | 09:30 | 24-Mar-2023 | 13:30 | | PLANNED | Approved | 24-Mar-23 | 09:30 | 24-Mar-23 | 13:30 | |
| 812 | RQ122211 | OCC_204 | stuup_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT MATHURA(UP) | UPPTCL | D | For routine testing and preventive maintenance | 24-Mar-2023 | 08:30 | 25-Mar-2023 | 19:30 | | PLANNED | Approved | 24-Mar-23 | 08:30 | 25-Mar-23 | 19:30 | |
| 813 | RQ122202 | OCC_204 | stuup_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT BASTI(UP) | UPPTCL | D | * For annual maintenance activities wherein tightening of jumpers and droppers, testing of relays etc. will be carried out. | 21-Mar-2023 | 10:00 | 21-Mar-2023 | 16:00 | | PLANNED | Approved | 21-Mar-23 | 10:00 | 21-Mar-23 | 16:00 | |
| 814 | RQ122210 | OCC_204 | stuup_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT MATHURA(UP) | UPPTCL | D | For routine testing and preventive maintenance | 21-Mar-2023 | 08:30 | 22-Mar-2023 | 19:30 | | PLANNED | Approved | 21-Mar-23 | 08:30 | 22-Mar-23 | 19:30 | |
| 815 | RQ122201 | OCC_204 | stuup_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT BASTI(UP) | UPPTCL | D | * For annual maintenance activities wherein tightening of jumpers and droppers, testing of relays etc. will be carried out. | 20-Mar-2023 | 10:00 | 20-Mar-2023 | 16:00 | | PLANNED | Approved | 20-Mar-23 | 10:00 | 20-Mar-23 | 16:00 | |
| 816 | RQ122215 | OCC_204 | stuup_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT ALIGARH(UP) | UPPTCL | C | * Attend transformer oil leakage of 500MVA ICT II | 20-Mar-2023 | 08:00 | 24-Mar-2023 | 18:00 | | PLANNED | Approved | 20-Mar-23 | 08:00 | 24-Mar-23 | 18:00 | May be given subject to lad management by UP/may be taken before Holi |
| 817 | RQ122199 | OCC_204 | stuup_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 5 AT GR.NOIDA(UP C) | UPPTCL | D | * Routine testing of 400/220 500MVA TF 4 will be carried out during this shutdown period. | 18-Mar-2023 | 10:30 | 18-Mar-2023 | 15:30 | | PLANNED | Approved | 18-Mar-23 | 10:30 | 18-Mar-23 | 15:30 | |
| 818 | RQ122903 | OCC_204 | stuup_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT GONDA(UP) | UPPTCL | C | Annual Maintenance & to attend oil leakage in OLTC chamber | 15-Mar-2023 | 09:00 | 16-Mar-2023 | 18:00 | | PLANNED | Approved | 15-Mar-23 | 09:00 | 16-Mar-23 | 18:00 | May be given subject to lad management by UP/may be taken before Holi |
| 819 | RQ122239 | OCC_204 | stuup_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT DASNA(UP) | UPPTCL | D | For Annual Maintenance & Testing work | 14-Mar-2023 | 10:00 | 14-Mar-2023 | 12:00 | | PLANNED | Approved | 14-Mar-23 | 10:00 | 14-Mar-23 | 12:00 | |
| 820 | RQ122208 | OCC_204 | stuup_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT MATHURA(UP) | UPPTCL | D | For routine testing and preventive maintenance | 14-Mar-2023 | 09:30 | 15-Mar-2023 | 19:00 | | PLANNED | Approved | 14-Mar-23 | 09:30 | 15-Mar-23 | 19:00 | |
| 821 | RQ122238 | OCC_204 | stuup_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT DASNA(UP) | UPPTCL | D | For Annual Maintenance & Testing work | 13-Mar-2023 | 10:00 | 13-Mar-2023 | 12:00 | | PLANNED | Approved | 13-Mar-23 | 10:00 | 13-Mar-23 | 12:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-------------|--|--------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|---|
| 822 | RQ122410 | OCC_204 | stuup_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT PANKI(UP) | UPPTCL | C | * 315 MVA ICT-II S/D Required for Stringing of twin moose conductor. | 13-Mar-2023 | 10:00 | 16-Mar-2023 | 17:00 | | PLANNED | Approved | 13-Mar-23 | 10:00 | 16-Mar-23 | 17:00 | May be given subject to lad management by UP/may be taken before Holi |
| 823 | RQ122902 | OCC_204 | stuup_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT GONDA(UP) | UPPTCL | C | Annual Maintenance & to attend oil leakage in OLTC chamber | 13-Mar-2023 | 09:00 | 14-Mar-2023 | 18:00 | | PLANNED | Approved | 13-Mar-23 | 09:00 | 14-Mar-23 | 18:00 | May be given subject to lad management by UP/may be taken before Holi |
| 824 | RQ122207 | OCC_204 | stuup_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT ALIGARH(UP) | UPPTCL | C | * Centrifuging of transformer oil of 500MVA ICT I | 13-Mar-2023 | 08:00 | 19-Mar-2023 | 18:00 | | PLANNED | Approved | 13-Mar-23 | 08:00 | 19-Mar-23 | 18:00 | May be given subject to lad management by UP/may be taken before Holi |
| 825 | RQ122409 | OCC_204 | stuup_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT PANKI(UP) | UPPTCL | C | * 315 MVA ICT-I S/D Required for Stringing of twine moose conductor. | 09-Mar-2023 | 10:00 | 12-Mar-2023 | 17:00 | | PLANNED | Approved | 09-Mar-23 | 10:00 | 12-Mar-23 | 17:00 | May be given subject to lad management by UP/may be taken before Holi |
| 826 | RQ122453 | OCC_204 | stuup_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT SULTANPUR(UP) | UPPTCL | D | * For Routine Bay Maintenance work | 09-Mar-2023 | 10:00 | 09-Mar-2023 | 18:00 | | PLANNED | Approved | 09-Mar-23 | 10:00 | 09-Mar-23 | 18:00 | |
| 827 | RQ122241 | OCC_204 | stuup_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT ATAUR(UP) | UPPTCL | D | For Annual Maintenance & Testing work | 06-Mar-2023 | 10:00 | 06-Mar-2023 | 13:00 | | PLANNED | Approved | 06-Mar-23 | 10:00 | 06-Mar-23 | 13:00 | |
| 828 | RQ122454 | OCC_204 | stuup_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT SULTANPUR(UP) | UPPTCL | D | * For Routine Bay Maintenance work | 06-Mar-2023 | 10:00 | 06-Mar-2023 | 18:00 | | PLANNED | Approved | 06-Mar-23 | 10:00 | 06-Mar-23 | 18:00 | |
| 829 | RQ122219 | OCC_204 | stuup_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT SARNATH(UP) | UPPTCL | D | For General maintenance and complete Bay Tightening & routine testing | 04-Mar-2023 | 09:00 | 04-Mar-2023 | 17:00 | | PLANNED | Approved | 04-Mar-23 | 09:00 | 04-Mar-23 | 17:00 | |
| 830 | RQ122218 | OCC_204 | stuup_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT SARNATH(UP) | UPPTCL | D | For General maintenance and complete Bay Tightening & routine testing | 03-Mar-2023 | 09:00 | 03-Mar-2023 | 17:00 | | PLANNED | Approved | 03-Mar-23 | 09:00 | 03-Mar-23 | 17:00 | |
| 831 | RQ122452 | OCC_204 | stuup_sd | TRANSFORMER | 400/220 KV 240 MVA ICT 2 AT SULTANPUR(UP) | UPPTCL | D | * For Routine Bay Maintenance work | 02-Mar-2023 | 10:00 | 02-Mar-2023 | 18:00 | | PLANNED | Approved | 02-Mar-23 | 10:00 | 02-Mar-23 | 18:00 | |
| 832 | RQ122221 | OCC_204 | stuup_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT SARNATH(UP) | UPPTCL | D | For General maintenance and complete Bay Tightening & routine testing | 02-Mar-2023 | 09:00 | 02-Mar-2023 | 17:00 | | PLANNED | Approved | 02-Mar-23 | 09:00 | 02-Mar-23 | 17:00 | |
| 833 | RQ122220 | OCC_204 | stuup_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 4 AT SARNATH(UP) | UPPTCL | D | For General maintenance and complete Bay Tightening & routine testing | 01-Mar-2023 | 09:00 | 01-Mar-2023 | 17:00 | | PLANNED | Approved | 01-Mar-23 | 09:00 | 01-Mar-23 | 17:00 | |
| 834 | RQ123361 | OCC_204 | bbmb_sd | TRANSFORMER | 400/220 KV 450 MVA ICT 1 AT PANIPAT(BB) | BBMB | D | Yearly Maintenance | 27-Mar-2023 | 08:00 | 27-Mar-2023 | 18:00 | | PLANNED | Approved | 27-Mar-23 | 08:00 | 27-Mar-23 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|------------|-------------|---|--------|---|--|-------------|-------|-------------|-------|-----------------------|---------|----------|-----------|-------|-----------|-------|--|
| 835 | RQ122658 | OCC_204 | indigrd_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT PRITHALA (GPTL) | GPTL | D | NIFPS cylinder to be replaced | 21-Mar-2023 | 08:00 | 21-Mar-2023 | 20:00 | Rectification work | PLANNED | Approved | 21-Mar-23 | 08:00 | 21-Mar-23 | 20:00 | |
| 836 | RQ122653 | OCC_204 | indigrd_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT KADARPUR (GPTL) | GPTL | D | Checking of 86A Relay healthiness. | 03-Mar-2023 | 11:00 | 03-Mar-2023 | 16:00 | Rectification work | PLANNED | Approved | 03-Mar-23 | 11:00 | 03-Mar-23 | 16:00 | |
| 837 | RQ122752 | OCC_204 | sldchp_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT WANGTOO(GI S) | HPPTCL | D | Annual testing and Maintenance of GIS | 17-Mar-2023 | 09:00 | 17-Mar-2023 | 17:00 | | PLANNED | Approved | 17-Mar-23 | 09:00 | 17-Mar-23 | 17:00 | |
| 838 | RQ122751 | OCC_204 | sldchp_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT WANGTOO(GI S) | HPPTCL | D | Annual testing and Maintenance of GIS | 15-Mar-2023 | 09:00 | 15-Mar-2023 | 17:00 | | PLANNED | Approved | 15-Mar-23 | 09:00 | 15-Mar-23 | 17:00 | |
| 839 | RQ122275 | OCC_204 | sldcps_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT MAKHU(PS) | PSTCL | D | Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels | 15-Mar-2023 | 08:00 | 15-Mar-2023 | 18:00 | | PLANNED | Approved | 15-Mar-23 | 08:00 | 15-Mar-23 | 18:00 | |
| 840 | RQ122280 | OCC_204 | sldcps_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT NAKODAR(PS G) | PSTCL | D | Periodic Maintenance | 14-Mar-2023 | 08:00 | 14-Mar-2023 | 18:00 | | PLANNED | Approved | 14-Mar-23 | 08:00 | 14-Mar-23 | 18:00 | |
| 841 | RQ122269 | OCC_204 | sldcps_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT MUKTSAR(PS) | PSTCL | D | General maintenance for lv side bay of ICT:- 01 nut-bolt tightening,cleaning and IR of equipments. | 10-Mar-2023 | 08:00 | 10-Mar-2023 | 18:00 | | PLANNED | Approved | 10-Mar-23 | 08:00 | 10-Mar-23 | 18:00 | |
| 842 | RQ122276 | OCC_204 | sldcps_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT DHURI(PS) | PSTCL | D | Protection Testing | 07-Mar-2023 | 08:00 | 07-Mar-2023 | 18:00 | | PLANNED | Approved | 07-Mar-23 | 08:00 | 07-Mar-23 | 18:00 | |
| 843 | RQ122278 | OCC_204 | sldcps_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT DHURI(PS) | PSTCL | D | Protection Testing | 06-Mar-2023 | 08:00 | 06-Mar-2023 | 18:00 | | PLANNED | Approved | 06-Mar-23 | 08:00 | 06-Mar-23 | 18:00 | |
| 844 | RQ122270 | OCC_204 | sldcps_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT MUKTSAR(PS) | PSTCL | D | General maintenance for lv side bay of ICT:- 02 nut-bolt tightening,cleaning and IR of equipments. | 06-Mar-2023 | 08:00 | 06-Mar-2023 | 18:00 | | PLANNED | Approved | 06-Mar-23 | 08:00 | 06-Mar-23 | 18:00 | |
| 845 | RQ122273 | OCC_204 | sldcps_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT MAKHU(PS) | PSTCL | D | Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels | 06-Mar-2023 | 08:00 | 06-Mar-2023 | 18:00 | | PLANNED | Approved | 06-Mar-23 | 08:00 | 06-Mar-23 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|-------------|---|-------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 846 | RQ122279 | OCC_204 | sldcps_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT NAKODAR(PSG) | PSTCL | D | Periodic Maintenance | 03-Mar-2023 | 08:00 | 03-Mar-2023 | 18:00 | | PLANNED | Approved | 03-Mar-23 | 08:00 | 03-Mar-23 | 18:00 | |
| 847 | RQ123435 | OCC_204 | sldcps_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT DHURI(PS) | PSTCL | D | Installation of meters for Implementation of SAMAST Scheme in Punjab | 03-Mar-2023 | 08:00 | 03-Mar-2023 | 18:00 | | PLANNED | Approved | 03-Mar-23 | 08:00 | 03-Mar-23 | 18:00 | |
| 848 | RQ123437 | OCC_204 | sldcps_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT DHURI(PS) | PSTCL | D | Installation of meters for Implementation of SAMAST Scheme in Punjab | 03-Mar-2023 | 08:00 | 03-Mar-2023 | 18:00 | | PLANNED | Approved | 03-Mar-23 | 08:00 | 03-Mar-23 | 18:00 | |
| 849 | RQ123436 | OCC_204 | sldcps_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT DHURI(PS) | PSTCL | D | Installation of meters for Implementation of SAMAST Scheme in Punjab | 03-Mar-2023 | 08:00 | 03-Mar-2023 | 18:00 | | PLANNED | Approved | 03-Mar-23 | 08:00 | 03-Mar-23 | 18:00 | |
| 850 | RQ123428 | OCC_204 | sldcps_sd | TRANSFORMER | 400/11 KV 88 MVA ST 2 AT TALWANDI SABOO(PSG) | PSTCL | D | Installation of meters for Implementation of SAMAST Scheme in Punjab | 01-Mar-2023 | 11:30 | 01-Mar-2023 | 12:30 | | PLANNED | Approved | 01-Mar-23 | 11:30 | 01-Mar-23 | 12:30 | |
| 851 | RQ123427 | OCC_204 | sldcps_sd | TRANSFORMER | 400/11 KV 88 MVA ST 1 AT TALWANDI SABOO(PSG) | PSTCL | D | Installation of meters for Implementation of SAMAST Scheme in Punjab | 01-Mar-2023 | 11:00 | 01-Mar-2023 | 12:00 | | PLANNED | Approved | 01-Mar-23 | 11:00 | 01-Mar-23 | 12:00 | |
| 852 | RQ122277 | OCC_204 | sldcps_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT DHURI(PS) | PSTCL | D | Protection Testing | 01-Mar-2023 | 08:00 | 01-Mar-2023 | 18:00 | | PLANNED | Approved | 01-Mar-23 | 08:00 | 01-Mar-23 | 18:00 | |
| 853 | RQ122271 | OCC_204 | sldcps_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT MUKTSAR(PS) | PSTCL | D | General maintenance for lv side bay of ICT:- 03 nut-bolt tightening, cleaning and IR of equipments. | 01-Mar-2023 | 08:00 | 01-Mar-2023 | 18:00 | | PLANNED | Approved | 01-Mar-23 | 08:00 | 01-Mar-23 | 18:00 | |
| 854 | RQ122274 | OCC_204 | sldcps_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT MAKHU(PS) | PSTCL | D | Nut bolt tightening of HV and LV Jumpers, cleaning of bushes, BMK, CTR Panel and C&R Panels | 01-Mar-2023 | 08:00 | 01-Mar-2023 | 18:00 | | PLANNED | Approved | 01-Mar-23 | 08:00 | 01-Mar-23 | 18:00 | |
| 855 | RQ123426 | OCC_204 | sldcps_sd | TRANSFORMER | 400/21 KV 815 MVA GT 3 AT TALWANDI SABOO(PSG) | PSPCL | D | Installation of meters for Implementation of SAMAST Scheme in Punjab | 01-Mar-2023 | 13:00 | 01-Mar-2023 | 14:00 | | PLANNED | Approved | 01-Mar-23 | 13:00 | 01-Mar-23 | 14:00 | |
| 856 | RQ123425 | OCC_204 | sldcps_sd | TRANSFORMER | 400/21 KV 815 MVA GT 2 AT TALWANDI SABOO(PSG) | PSPCL | D | Installation of meters for Implementation of SAMAST Scheme in Punjab | 01-Mar-2023 | 12:30 | 01-Mar-2023 | 13:30 | | PLANNED | Approved | 01-Mar-23 | 12:30 | 01-Mar-23 | 13:30 | |
| 857 | RQ123424 | OCC_204 | sldcps_sd | TRANSFORMER | 400/21 KV 815 MVA GT 1 AT TALWANDI SABOO(PSG) | PSPCL | D | Installation of meters for Implementation of SAMAST Scheme in Punjab | 01-Mar-2023 | 12:00 | 01-Mar-2023 | 13:00 | | PLANNED | Approved | 01-Mar-23 | 12:00 | 01-Mar-23 | 13:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|------------------------------|---|-------|---|--|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|---|
| 858 | RQ122256 | OCC_204 | ntpcos_sd | TRANSFORMER | 400/11 KV 80 MVA ST 6 AT RIHAND(NT) | NTPC | C | For Annual Maintenance of Transformer & Bay equipments | 01-Mar-2023 | 08:00 | 05-Mar-2023 | 18:00 | All other elements will remain in service | PLANNED | Approved | 01-Mar-23 | 08:00 | 05-Mar-23 | 18:00 | May be given subject to lad management by UP/may be taken before Holi |
| 859 | RQ122319 | OCC_204 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV DANDHARIKA LANI(P S)-LUDHIANA(P G) (PSTCL) CKT-1 | PSTCL | D | Tree cutting and Jumper tightening TN 20 to 40 | 31-Mar-2023 | 08:00 | 31-Mar-2023 | 18:00 | | PLANNED | Approved | 31-Mar-23 | 08:00 | 31-Mar-23 | 18:00 | |
| 860 | RQ122323 | OCC_204 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BHAKRA_R(B B)-MAHILPUR(P S) (P S) CKT-2 | PSTCL | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning | 29-Mar-2023 | 08:00 | 29-Mar-2023 | 18:00 | | PLANNED | Approved | 29-Mar-23 | 08:00 | 29-Mar-23 | 18:00 | |
| 861 | RQ122317 | OCC_204 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV DANDHARIKA LANI(P S)-LUDHIANA(P G) (PSTCL) CKT-1 | PSTCL | D | Tree cutting and Jumper tightening TN 1 to 40 | 29-Mar-2023 | 08:00 | 29-Mar-2023 | 18:00 | | PLANNED | Approved | 29-Mar-23 | 08:00 | 29-Mar-23 | 18:00 | |
| 862 | RQ122316 | OCC_204 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV PAKHOWAL(P S)-LUDHIANA(P G) (PSTCL) CKT-1 | PSTCL | D | Tree cutting and Jumper tightening TN 6 to 26 | 27-Mar-2023 | 08:00 | 28-Mar-2023 | 18:00 | | PLANNED | Approved | 27-Mar-23 | 08:00 | 28-Mar-23 | 18:00 | |
| 863 | RQ123186 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV DANDHARIKA LANI(P S)-LUDHIANA(P G) (PSTCL) CKT-1 | PSTCL | D | Line equipment AMP works | 24-Mar-2023 | 09:00 | 24-Mar-2023 | 17:00 | | PLANNED | Approved | 24-Mar-23 | 09:00 | 24-Mar-23 | 17:00 | |
| 864 | RQ122321 | OCC_204 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV NALLAGARH(P G)-MOHALI(P S) (P S) CKT-2 | PSTCL | D | Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 125 to 130 | 24-Mar-2023 | 08:00 | 24-Mar-2023 | 18:00 | | PLANNED | Approved | 24-Mar-23 | 08:00 | 24-Mar-23 | 18:00 | |
| 865 | RQ123187 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV LUDHIANA(P G)-LALTOKALAN(P S) (PSTCL) CKT-1 | PSTCL | D | Line equipment AMP works | 23-Mar-2023 | 09:00 | 23-Mar-2023 | 17:00 | | PLANNED | Approved | 23-Mar-23 | 09:00 | 23-Mar-23 | 17:00 | |
| 866 | RQ122318 | OCC_204 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV JAGRAON(P S) -LUDHIANA(P G) (PSTCL) | PSTCL | D | Tree cutting and Jumper tightening TN 20 to 60 | 23-Mar-2023 | 08:00 | 24-Mar-2023 | 18:00 | | PLANNED | Approved | 23-Mar-23 | 08:00 | 24-Mar-23 | 18:00 | |
| 867 | RQ123185 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV JAGRAON(P S) -LUDHIANA(P G) (PSTCL) | PSTCL | D | Line equipment AMP works | 22-Mar-2023 | 09:00 | 22-Mar-2023 | 17:00 | | PLANNED | Approved | 22-Mar-23 | 09:00 | 22-Mar-23 | 17:00 | |
| 868 | RQ123297 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV MOGA(P G)-BADNI KALAN(P S) (PSTCL) CKT-1 | PSTCL | D | For AMP work | 22-Mar-2023 | 08:00 | 22-Mar-2023 | 18:00 | | PLANNED | Approved | 22-Mar-23 | 08:00 | 22-Mar-23 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|------------------------------|--|-------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 869 | RQ123183 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV LUDHIANA(PG)-DORAH(A)(PS) (PSTCL) CKT-1 | PSTCL | D | Line equipment AMP works | 21-Mar-2023 | 09:00 | 21-Mar-2023 | 17:00 | | PLANNED | Approved | 21-Mar-23 | 09:00 | 21-Mar-23 | 17:00 | |
| 870 | RQ123296 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV MOGA(PG)-MOGAN(PS) (PSTCL) CKT-4 | PSTCL | D | For AMP work & Checking of CT secondary circuit | 21-Mar-2023 | 08:00 | 21-Mar-2023 | 18:00 | | PLANNED | Approved | 21-Mar-23 | 08:00 | 21-Mar-23 | 18:00 | |
| 871 | RQ123184 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV PAKHOWAL(P S)-LUDHIANA(P G) (PSTCL) CKT-1 | PSTCL | D | Line equipment AMP works | 20-Mar-2023 | 09:00 | 20-Mar-2023 | 17:00 | | PLANNED | Approved | 20-Mar-23 | 09:00 | 20-Mar-23 | 17:00 | |
| 872 | RQ123295 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV MOGA(PG)-MOGAN(PS) (PSTCL) CKT-1 | PSTCL | D | For AMP work | 20-Mar-2023 | 08:00 | 20-Mar-2023 | 18:00 | | PLANNED | Approved | 20-Mar-23 | 08:00 | 20-Mar-23 | 18:00 | |
| 873 | RQ122320 | OCC_204 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-2 | PSTCL | D | Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 120 to 125 | 07-Mar-2023 | 08:00 | 07-Mar-2023 | 18:00 | | PLANNED | Approved | 07-Mar-23 | 08:00 | 07-Mar-23 | 18:00 | |
| 874 | RQ123122 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV AMRITSAR(P G)-VERPAL(PS) (PSTCL) CKT-1 | PSTCL | D | FOR AMP WORKS OF LINE EQUIPMENTS | 06-Mar-2023 | 10:00 | 06-Mar-2023 | 15:00 | | PLANNED | Approved | 06-Mar-23 | 10:00 | 06-Mar-23 | 15:00 | |
| 875 | RQ123121 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV AMRITSAR(P G)-NARAINGARH (PS) (PSTCL) CKT-2 | PSTCL | D | FOR AMP WORKS OF LINE EQUIPMENTS | 03-Mar-2023 | 10:00 | 03-Mar-2023 | 15:00 | | PLANNED | Approved | 03-Mar-23 | 10:00 | 03-Mar-23 | 15:00 | |
| 876 | RQ122322 | OCC_204 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BHAKRA_R(B B)-MAHILPUR(PS) (PS) CKT-1 | PSTCL | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning | 02-Mar-2023 | 08:00 | 02-Mar-2023 | 18:00 | | PLANNED | Approved | 02-Mar-23 | 08:00 | 02-Mar-23 | 18:00 | |
| 877 | RQ122324 | OCC_204 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV MOGA(PG)-BADNI KALAN(PS) (PSTCL) CKT-1 | PSTCL | D | Tree trimming/Jumper tightening Tower No. 53/1 to 53/32 | 01-Mar-2023 | 08:00 | 02-Mar-2023 | 18:00 | | PLANNED | Approved | 01-Mar-23 | 08:00 | 02-Mar-23 | 18:00 | |
| 878 | RQ123353 | OCC_204 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BALLABHGAR H(BB)-BADARPUR(N T) (BB) CKT-2 | BBMB | D | Half Yearly Mtc.. | 31-Mar-2023 | 08:00 | 31-Mar-2023 | 18:00 | | PLANNED | Approved | 31-Mar-23 | 08:00 | 31-Mar-23 | 18:00 | |
| 879 | RQ123352 | OCC_204 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BALLABHGAR H(BB)-BADARPUR(N T) (BB) CKT-1 | BBMB | D | Half Yearly Mtc.. | 29-Mar-2023 | 08:00 | 29-Mar-2023 | 18:00 | | PLANNED | Approved | 29-Mar-23 | 08:00 | 29-Mar-23 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|------------------------------|--|------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 880 | RQ12327 | OCC_204 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-2 | BBMB | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning | 27-Mar-2023 | 08:00 | 27-Mar-2023 | 18:00 | | PLANNED | Approved | 27-Mar-23 | 08:00 | 27-Mar-23 | 18:00 | |
| 881 | RQ123354 | OCC_204 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BALLABHGAR H-CHARKHI DADRI (BB) CKT-1 | BBMB | D | Half Yearly Mtc.. | 24-Mar-2023 | 08:00 | 24-Mar-2023 | 18:00 | | PLANNED | Approved | 24-Mar-23 | 08:00 | 24-Mar-23 | 18:00 | |
| 882 | RQ123358 | OCC_204 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-3 | BBMB | D | Yearly Maintenance | 23-Mar-2023 | 08:00 | 23-Mar-2023 | 18:00 | | PLANNED | Approved | 23-Mar-23 | 08:00 | 23-Mar-23 | 18:00 | |
| 883 | RQ123333 | OCC_204 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV GANGUWAL-JAGADHARI (BB) CKT-1 | BBMB | D | Quarterly maintenance | 22-Mar-2023 | 08:00 | 22-Mar-2023 | 18:00 | | PLANNED | Approved | 22-Mar-23 | 08:00 | 22-Mar-23 | 18:00 | |
| 884 | RQ123360 | OCC_204 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV CHARKHI DADRI-SAMAYPUR (BB) CKT-1 | BBMB | D | अधेवार्षिक मरम्मत हेतु | 21-Mar-2023 | 08:00 | 21-Mar-2023 | 18:00 | | PLANNED | Approved | 21-Mar-23 | 08:00 | 21-Mar-23 | 18:00 | |
| 885 | RQ123357 | OCC_204 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BALLABHGAR H-SAMAYPUR (BB) CKT-3 | BBMB | D | Half Yearly Mtc. | 20-Mar-2023 | 08:00 | 20-Mar-2023 | 18:00 | | PLANNED | Approved | 20-Mar-23 | 08:00 | 20-Mar-23 | 18:00 | |
| 886 | RQ123351 | OCC_204 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BHIWANI-CHARKHI DADRI (BB) CKT-4 | BBMB | D | Quarterly and Half Yearly mtc at respective ends | 20-Mar-2023 | 08:00 | 20-Mar-2023 | 18:00 | | PLANNED | Approved | 20-Mar-23 | 08:00 | 20-Mar-23 | 18:00 | |
| 887 | RQ123356 | OCC_204 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BALLABHGAR H-SAMAYPUR (BB) CKT-2 | BBMB | D | Half Yearly Mtc. | 17-Mar-2023 | 08:00 | 17-Mar-2023 | 18:00 | | PLANNED | Approved | 17-Mar-23 | 08:00 | 17-Mar-23 | 18:00 | |
| 888 | RQ123350 | OCC_204 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BHIWANI-CHARKHI DADRI (BB) CKT-3 | BBMB | D | Quarterly and Half Yearly mtc at respective ends | 17-Mar-2023 | 08:00 | 17-Mar-2023 | 18:00 | | PLANNED | Approved | 17-Mar-23 | 08:00 | 17-Mar-23 | 18:00 | |
| 889 | RQ123332 | OCC_204 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV GANGUWAL-DHULKOTE (BB) CKT-2 | BBMB | D | Quarterly maintenance | 16-Mar-2023 | 08:00 | 16-Mar-2023 | 18:00 | | PLANNED | Approved | 16-Mar-23 | 08:00 | 16-Mar-23 | 18:00 | |
| 890 | RQ123355 | OCC_204 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BALLABHGAR H-SAMAYPUR (BB) CKT-1 | BBMB | D | Half Yearly Mtc. | 16-Mar-2023 | 08:00 | 16-Mar-2023 | 18:00 | | PLANNED | Approved | 16-Mar-23 | 08:00 | 16-Mar-23 | 18:00 | |
| 891 | RQ123349 | OCC_204 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BHIWANI-CHARKHI DADRI (BB) CKT-2 | BBMB | D | Quarterly and Half Yearly mtc at respective ends | 16-Mar-2023 | 08:00 | 16-Mar-2023 | 18:00 | | PLANNED | Approved | 16-Mar-23 | 08:00 | 16-Mar-23 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|--|--------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 892 | RQ123348 | OCC_204 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BHIWANI-CHARKHI DADRI (BB) CKT-1 | BBMB | D | Quarterly and Half Yearly mtc at respective ends | 15-Mar-2023 | 08:00 | 15-Mar-2023 | 18:00 | | PLANNED | Approved | 15-Mar-23 | 08:00 | 15-Mar-23 | 18:00 | |
| 893 | RQ123245 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV JAGADHARI-KURUKSHETRA (BB) CKT-1 | BBMB | D | For Stringing work at AP12/0-AP13/0 span of 220KV Abdullapur-Jagadhari Transmission line (DFCCIL Project) crossing of 220KV S/C Jagadhari-Kurukshetra BBMB line at location no.16 & 17. | 14-Mar-2023 | 10:00 | 14-Mar-2023 | 18:00 | | PLANNED | Approved | 14-Mar-23 | 10:00 | 14-Mar-23 | 18:00 | |
| 894 | RQ123346 | OCC_204 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV PANIPAT-DHULKOTE (BB) CKT-1 | BBMB | D | Providing of anti-bird nest device | 14-Mar-2023 | 08:00 | 15-Mar-2023 | 18:00 | | PLANNED | Approved | 14-Mar-23 | 08:00 | 15-Mar-23 | 18:00 | |
| 895 | RQ123347 | OCC_204 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV PANIPAT-KURUKSHETRA (BB) CKT-1 | BBMB | D | Providing of anti-bird nest device | 13-Mar-2023 | 08:00 | 13-Mar-2023 | 18:00 | | PLANNED | Approved | 13-Mar-23 | 08:00 | 13-Mar-23 | 18:00 | |
| 896 | RQ123331 | OCC_204 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV GANGUWAL(BB)-GOBINDGARH (PS) (BB) CKT-2 | BBMB | D | Quarterly maintenance | 02-Mar-2023 | 08:00 | 02-Mar-2023 | 18:00 | | PLANNED | Approved | 02-Mar-23 | 08:00 | 02-Mar-23 | 18:00 | |
| 897 | RQ122940 | OCC_204 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV AGRA(PG)-SHAMSHABAD(UP) CKT-1 | UPPTCL | D | AMP Work of CB, CT at Agra end | 29-Mar-2023 | 08:00 | 29-Mar-2023 | 18:00 | | PLANNED | Approved | 29-Mar-23 | 08:00 | 29-Mar-23 | 18:00 | |
| 898 | RQ122904 | OCC_204 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SOHAWAL(PG)-AYODHYA (UP) (UP) CKT-1 | UPPTCL | C | To facilitate tower rectification work of 400 KV D/C Lucknow-Sohawal Line at Loc no.07 | 17-Mar-2023 | 08:00 | 19-Mar-2023 | 18:00 | | PLANNED | Approved | 17-Mar-23 | 08:00 | 19-Mar-23 | 18:00 | May be given subject to lad management by UP/may be taken before Holi/CEA clearance required |
| 899 | RQ122907 | OCC_204 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV NEW TANDA (UP)-SOHAWAL(PG) (UP) CKT-1 | UPPTCL | C | To facilitate tower rectification work of 400 KV D/C Lucknow-Sohawal Line at Loc no.07 | 17-Mar-2023 | 08:00 | 19-Mar-2023 | 18:00 | | PLANNED | Approved | 17-Mar-23 | 08:00 | 19-Mar-23 | 18:00 | May be given subject to lad management by UP/may be taken before Holi/CEA clearance required |
| 900 | RQ122906 | OCC_204 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SOHAWAL(PG)-GONDA(UP) (UP) CKT-1 | UPPTCL | C | To facilitate tower rectification work of 400 KV D/C Lucknow-Sohawal Line at Loc no.07 | 17-Mar-2023 | 08:00 | 19-Mar-2023 | 18:00 | | PLANNED | Approved | 17-Mar-23 | 08:00 | 19-Mar-23 | 18:00 | May be given subject to lad management by UP/may be taken before Holi/CEA clearance required |
| 901 | RQ122905 | OCC_204 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SOHAWAL(PG)-BAHRAICH(UP) (UP) CKT-1 | UPPTCL | C | To facilitate tower rectification work of 400 KV D/C Lucknow-Sohawal Line at Loc no.07 | 17-Mar-2023 | 08:00 | 19-Mar-2023 | 18:00 | | PLANNED | Approved | 17-Mar-23 | 08:00 | 19-Mar-23 | 18:00 | May be given subject to lad management by UP/may be taken before Holi/CEA clearance required |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|---|--------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 902 | RQ122329 | OCC_204 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV NARA(UP)-ROORKEE(UK) (UP) CKT-1 | UPPTCL | D | * SHUTDOWN OF 220 KV NARA ROORKEE LINE FOR LOOPING ,CHOPPING ,CUTTING OF TREES | 14-Mar-2023 | 09:00 | 14-Mar-2023 | 17:00 | | PLANNED | Approved | 14-Mar-23 | 09:00 | 14-Mar-23 | 17:00 | |
| 903 | RQ122823 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BAGHPAT(PG) -BAROT(UP) (UP) CKT-2 | UPPTCL | D | Bay AMP Works at Baghpat PG | 10-Mar-2023 | 08:00 | 10-Mar-2023 | 18:00 | | PLANNED | Approved | 10-Mar-23 | 08:00 | 10-Mar-23 | 18:00 | |
| 904 | RQ122822 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BAGHPAT(PG) -BAROT(UP) (UP) CKT-1 | UPPTCL | D | Bay AMP Works at Baghpat PG | 09-Mar-2023 | 08:00 | 09-Mar-2023 | 18:00 | | PLANNED | Approved | 09-Mar-23 | 08:00 | 09-Mar-23 | 18:00 | |
| 905 | RQ122825 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BAGHPAT(PG) - BAGHPAT(UP) (UP) CKT-2 | UPPTCL | D | Bay AMP Works at Baghpat PG | 08-Mar-2023 | 08:00 | 08-Mar-2023 | 18:00 | | PLANNED | Approved | 08-Mar-23 | 08:00 | 08-Mar-23 | 18:00 | |
| 906 | RQ122950 | OCC_204 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV LUCKNOW_1(PG)-BAKSHI KA TALAB(UP) (UP) CKT-1 | UPPTCL | D | Line bay AMP works | 08-Mar-2023 | 08:00 | 08-Mar-2023 | 18:00 | | PLANNED | Approved | 08-Mar-23 | 08:00 | 08-Mar-23 | 18:00 | |
| 907 | RQ122824 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BAGHPAT(PG) - BAGHPAT(UP) (UP) CKT-1 | UPPTCL | D | Bay AMP Works at Baghpat PG | 07-Mar-2023 | 08:00 | 07-Mar-2023 | 18:00 | | PLANNED | Approved | 07-Mar-23 | 08:00 | 07-Mar-23 | 18:00 | |
| 908 | RQ122821 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BAGHPAT(PG) -MANDOLA VIHAR(UP) (UP) CKT-1 | UPPTCL | D | Bay AMP Works at Baghpat PG | 06-Mar-2023 | 08:00 | 06-Mar-2023 | 18:00 | | PLANNED | Approved | 06-Mar-23 | 08:00 | 06-Mar-23 | 18:00 | |
| 909 | RQ122844 | OCC_204 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SHAHJAHANPUR(PG)-MALLAWAN (UP) (UP) CKT-1 | UPPTCL | D | LINE BAY AMP WORKS AT SHAHJAHNPUR(PG) | 02-Mar-2023 | 08:00 | 02-Mar-2023 | 18:00 | | PLANNED | Approved | 02-Mar-23 | 08:00 | 02-Mar-23 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|------------|------------------------------|---|-------|---|---|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|---|
| 910 | RQ122225 | OCC_204 | adhydro_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1 | ADHPL | D | Preventive maintenance work of the 220kV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any. | 27-Mar-2023 | 10:00 | 31-Mar-2023 | 16:00 | Shutdown required on daily basis from 10:00 to 16:00 hrs. During shutdown period power of Phozal HPPTCL & ADHPL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP) (ADHPL) Ckt-1 & 220 KV AD hydro(AD)-Nallagarh(PG) (ADHPL) Ckt-1. | PLANNED | Approved | 27-Mar-23 | 10:00 | 31-Mar-23 | 16:00 | Shutdown required on daily basis from 10:00 to 16:00 hrs. During shutdown period power of Phozal HPPTCL & ADHPL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP) (ADHPL) Ckt-1 & 220 KV AD hydro(AD)-Nallagarh(PG) (ADHPL) Ckt-1. |
| 911 | RQ122224 | OCC_204 | adhydro_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1 | ADHPL | D | Preventive maintenance work of the 220kV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any. | 23-Mar-2023 | 10:00 | 25-Mar-2023 | 16:00 | Shutdown required on daily basis from 10:00 to 16:00 hrs. During shutdown period power of Phozal HPPTCL & ADHPL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP) (ADHPL) Ckt-1 & 220 KV AD hydro(AD)-Nallagarh(PG) (ADHPL) Ckt-1. | PLANNED | Approved | 23-Mar-23 | 10:00 | 25-Mar-23 | 16:00 | Shutdown required on daily basis from 10:00 to 16:00 hrs. During shutdown period power of Phozal HPPTCL & ADHPL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP) (ADHPL) Ckt-1 & 220 KV AD hydro(AD)-Nallagarh(PG) (ADHPL) Ckt-1. |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|------------|------------------------------|---|-------|---|---|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|---|
| 912 | RQ122226 | OCC_204 | adhydro_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1 | ADHPL | D | Post-winter (after snow season) preventive maintenance work of 220KV Prini switchyard equipments like Circuit Breakers, CT,IVT,CVT, Isolators and LA. | 13-Mar-2023 | 09:30 | 22-Mar-2023 | 17:00 | Shutdown required on daily basis from 09:30 to 17:00 hrs. There will be no generation schedule of ADHPL during this shutdown period & Power of Phozal HPPTCL will be evacuated through 220 KV Phozal(HP)-Nallagarh(PG) (ADHPL) Ckt-1. | PLANNED | Approved | 13-Mar-23 | 09:30 | 22-Mar-23 | 17:00 | Shutdown required on daily basis from 09:30 to 17:00 hrs. There will be no generation schedule of ADHPL during this shutdown period & Power of Phozal HPPTCL will be evacuated through 220 KV Phozal(HP)-Nallagarh(PG) (ADHPL) Ckt-1. |
| 913 | RQ122227 | OCC_204 | adhydro_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1 | ADHPL | D | Post-winter (after snow season) preventive maintenance work of 220KV Prini switchyard equipments like Circuit Breakers, CT,IVT,CVT, Isolators and LA. | 13-Mar-2023 | 09:30 | 22-Mar-2023 | 17:00 | Shutdown required on daily basis from 09:30 to 17:00 hrs. There will be no generation schedule of ADHPL during this shutdown period & Power of Phozal HPPTCL will be evacuated through 220 KV Phozal(HP)-Nallagarh(PG) (ADHPL) Ckt-1. | PLANNED | Approved | 13-Mar-23 | 09:30 | 22-Mar-23 | 17:00 | Shutdown required on daily basis from 09:30 to 17:00 hrs. There will be no generation schedule of ADHPL during this shutdown period & Power of Phozal HPPTCL will be evacuated through 220 KV Phozal(HP)-Nallagarh(PG) (ADHPL) Ckt-1. |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|------------|------------------------------|---|-------|---|---|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|---|
| 914 | RQ122223 | OCC_204 | adhydro_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1 | ADHPL | D | Preventive maintenance work of the 220kV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any. | 08-Mar-2023 | 10:00 | 11-Mar-2023 | 16:00 | Shutdown required on daily basis from 10:00 to 16:00 hrs. During shutdown period power of Phozal HPPTCL & ADHPL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP) (ADHPL) Ckt-1 & 220 KV AD hydro(AD)-Nallagarh(PG) (ADHPL) Ckt-1. | PLANNED | Approved | 08-Mar-23 | 10:00 | 11-Mar-23 | 16:00 | Shutdown required on daily basis from 10:00 to 16:00 hrs. During shutdown period power of Phozal HPPTCL & ADHPL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP) (ADHPL) Ckt-1 & 220 KV AD hydro(AD)-Nallagarh(PG) (ADHPL) Ckt-1. |
| 915 | RQ122222 | OCC_204 | adhydro_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1 | ADHPL | D | Preventive maintenance work of the 220kV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any. | 06-Mar-2023 | 10:00 | 06-Mar-2023 | 16:00 | Shutdown required on daily basis from 10:00 to 16:00 hrs. During shutdown period power of Phozal HPPTCL & ADHPL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP) (ADHPL) Ckt-1 & 220 KV AD hydro(AD)-Nallagarh(PG) (ADHPL) Ckt-1. | PLANNED | Approved | 06-Mar-23 | 10:00 | 06-Mar-23 | 16:00 | Shutdown required on daily basis from 10:00 to 16:00 hrs. During shutdown period power of Phozal HPPTCL & ADHPL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP) (ADHPL) Ckt-1 & 220 KV AD hydro(AD)-Nallagarh(PG) (ADHPL) Ckt-1. |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|------------|------------------------------|---|-------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 916 | RQ122217 | OCC_204 | adhydro_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1 | ADHPL | D | Preventive maintenance work of the 220kV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any. | 01-Mar-2023 | 10:00 | 04-Mar-2023 | 16:00 | Shutdown required on daily basis from 10:00 to 16:00 hrs . During shutdown period power of Phozal HPPTCL & ADHPL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP) (ADHPL) Ckt-1 & 220 KV AD hydro(AD)-Nallagarh(PG) (ADHPL) Ckt-1. | PLANNED | Approved | 01-Mar-23 | 10:00 | 04-Mar-23 | 16:00 | Shutdown required on daily basis from 10:00 to 16:00 hrs . During shutdown period power of Phozal HPPTCL & ADHPL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP) (ADHPL) Ckt-1 & 220 KV AD hydro(AD)-Nallagarh(PG) (ADHPL) Ckt-1. |
| 917 | RQ123281 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1 | ADHPL | D | NON - AUTO MODE required for OPGW installation works under ULDC scheme. | 01-Mar-2023 | 07:00 | 31-Mar-2023 | 18:00 | | PLANNED | Approved | 01-Mar-23 | 07:00 | 31-Mar-23 | 18:00 | |
| 918 | RQ123277 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1 | ADHPL | D | NON - AUTO MODE required for OPGW installation works under ULDC scheme. | 01-Mar-2023 | 07:00 | 31-Mar-2023 | 18:00 | | PLANNED | Approved | 01-Mar-23 | 07:00 | 31-Mar-23 | 18:00 | |
| 919 | RQ123279 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1 | ADHPL | D | NON - AUTO MODE required for OPGW installation works under ULDC scheme. | 01-Mar-2023 | 07:00 | 31-Mar-2023 | 18:00 | | PLANNED | Approved | 01-Mar-23 | 07:00 | 31-Mar-23 | 18:00 | |
| 920 | RQ123282 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1 | ADHPL | D | Requirement of shutdown (Aviation Globules removal work) | 01-Mar-2023 | 07:00 | 15-Mar-2023 | 18:00 | | PLANNED | Approved | 01-Mar-23 | 07:00 | 15-Mar-23 | 18:00 | Subject to HP and AD Hydra consent. |
| 921 | RQ123278 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1 | ADHPL | D | Requirement of shutdown (Aviation Globules removal work) | 01-Mar-2023 | 07:00 | 15-Mar-2023 | 18:00 | | PLANNED | Approved | 01-Mar-23 | 07:00 | 15-Mar-23 | 18:00 | Subject to HP and AD Hydra consent. |
| 922 | RQ123280 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1 | ADHPL | D | Requirement of shutdown (Aviation Globules removal work) | 01-Mar-2023 | 07:00 | 15-Mar-2023 | 18:00 | | PLANNED | Approved | 01-Mar-23 | 07:00 | 15-Mar-23 | 18:00 | Subject to HP and AD Hydra consent. |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------------|--|-------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 923 | RQ123254 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV ABDULLAPUR (PG)- RAILWAYHR(RLY) (HVPNL) CKT-1 | HVPNL | D | For Stringing work at AP15/0-AP16/0 span of 220KV Abdullapur- Jagadhari Transmission line(DFCCIL Project) crossing span location no. 22 & 23 of 220KV D/C- 2 Phase - Abdullapur- Jagadhari Railway Workshop TSS Transmission Line. | 25-Mar-2023 | 10:00 | 25-Mar-2023 | 18:00 | | PLANNED | Approved | 25-Mar-23 | 10:00 | 25-Mar-23 | 18:00 | |
| 924 | RQ123255 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV ABDULLAPUR (PG)- RAILWAYHR(RLY) (HVPNL) CKT-2 | HVPNL | D | For Stringing work at AP15/0-AP16/0 span of 220KV Abdullapur- Jagadhari Transmission line(DFCCIL Project) crossing span location no. 22 & 23 of 220KV D/C- 2 Phase - Abdullapur- Jagadhari Railway Workshop TSS Transmission Line. | 25-Mar-2023 | 10:00 | 25-Mar-2023 | 18:00 | | PLANNED | Approved | 25-Mar-23 | 10:00 | 25-Mar-23 | 18:00 | |
| 925 | RQ123244 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV ABDULLAPUR (PG)- RAMPUR(HV) (HVPNL) CKT- 1 | HVPNL | D | For Stringing work at AP5/0-AP6/0 span of 220KV Abdullapur- Jagadhari Transmission line (DFCCIL Project) crossing of 220KV Abdullapur (POWERGRID)- DCRTPP Yamunanagar (HVPNL) TL & 220KV Abdullapur (POWERGRID)- Rampura Yamunanagar (HVPNL) TL at location no. 86 & 87. | 23-Mar-2023 | 10:00 | 23-Mar-2023 | 18:00 | | PLANNED | Approved | 23-Mar-23 | 10:00 | 23-Mar-23 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|---|-------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 926 | RQ123242 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV ABDULLAPUR (PG)-DCRTPPYAM UNANAGAR(HV) (HVPNL) CKT-1 | HVPNL | D | For Stringing work at AP5/0-AP6/0 span of 220KV Abdullapur-Jagadhari Transmission line (DFCCIL Project) crossing of 220KV Abdullapur (POWERGRID)-DCRTPP Yamunanagar (HVPNL) TL & 220KV Abdullapur (POWERGRID)-Rampura Yamunanagar (HVPNL) TL at location no. 86 & 87. | 23-Mar-2023 | 10:00 | 23-Mar-2023 | 18:00 | | PLANNED | Approved | 23-Mar-23 | 10:00 | 23-Mar-23 | 18:00 | |
| 927 | RQ122832 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV GURGAON(PG)-GURGAONSE C72(HV) (HVPNL) CKT-4 | HVPNL | D | Bay Equipment AMP work at PG end | 23-Mar-2023 | 08:00 | 23-Mar-2023 | 18:00 | | PLANNED | Approved | 23-Mar-23 | 08:00 | 23-Mar-23 | 18:00 | |
| 928 | RQ123337 | OCC_204 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV PANIPATTH(HV)-PANIPAT(BB) (HVPNL) CKT-3 | HVPNL | D | Yearly Maintenance | 22-Mar-2023 | 08:00 | 22-Mar-2023 | 18:00 | | PLANNED | Approved | 22-Mar-23 | 08:00 | 22-Mar-23 | 18:00 | |
| 929 | RQ122831 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV GURGAON(PG)-GURGAONSE C72(HV) (HVPNL) CKT-3 | HVPNL | D | Bay Equipment AMP work at PG end | 21-Mar-2023 | 08:00 | 21-Mar-2023 | 18:00 | | PLANNED | Approved | 21-Mar-23 | 08:00 | 21-Mar-23 | 18:00 | |
| 930 | RQ123238 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV ABDULLAPUR (PG)-RAILWAYHR(RLY) (HVPNL) CKT-2 | HVPNL | D | To attend CT Leakage | 20-Mar-2023 | 09:00 | 20-Mar-2023 | 18:00 | | PLANNED | Approved | 20-Mar-23 | 09:00 | 20-Mar-23 | 18:00 | |
| 931 | RQ123338 | OCC_204 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV PANIPATTH(HV)-PANIPAT(BB) (HVPNL) CKT-4 | HVPNL | D | Yearly Maintenance | 20-Mar-2023 | 08:00 | 20-Mar-2023 | 18:00 | | PLANNED | Approved | 20-Mar-23 | 08:00 | 20-Mar-23 | 18:00 | |
| 932 | RQ123335 | OCC_204 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV PANIPAT(BB)-CHAJPUR(HV) (HVPNL) CKT-2 | HVPNL | D | Yearly Maintenance | 16-Mar-2023 | 08:00 | 16-Mar-2023 | 18:00 | | PLANNED | Approved | 16-Mar-23 | 08:00 | 16-Mar-23 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|---|-------|---|----------------------------------|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 933 | RQ122820 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BHIWADI(PG)-HSIIDC BAWAL(HV) (HVPNL) CKT-1 | HVPNL | C | For diversion work due to NCRTC | 16-Mar-2023 | 08:00 | 31-Mar-2023 | 18:00 | | PLANNED | Approved | 16-Mar-23 | 08:00 | 31-Mar-23 | 18:00 | May be given subject to lad management by Haryana/may be taken before Holi |
| 934 | RQ123334 | OCC_204 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV PANIPAT(BB)-CHAJPUR(HV) (HVPNL) CKT-1 | HVPNL | D | Yearly Maintenance | 15-Mar-2023 | 08:00 | 15-Mar-2023 | 18:00 | | PLANNED | Approved | 15-Mar-23 | 08:00 | 15-Mar-23 | 18:00 | |
| 935 | RQ123237 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV ABDULLAPUR (PG)-RAILWAYHR(RLY) (HVPNL) CKT-1 | HVPNL | D | Annual Maintenance Work | 13-Mar-2023 | 09:00 | 13-Mar-2023 | 18:00 | | PLANNED | Approved | 13-Mar-23 | 09:00 | 13-Mar-23 | 18:00 | |
| 936 | RQ123235 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV ABDULLAPUR (PG)-TEPLA(HV) (HVPNL) CKT-1 | HVPNL | D | Annual Maintenance Work | 10-Mar-2023 | 09:00 | 10-Mar-2023 | 18:00 | | PLANNED | Approved | 10-Mar-23 | 09:00 | 10-Mar-23 | 18:00 | |
| 937 | RQ122830 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV GURGAON(PG)-GURGAONSE C72(HV) (HVPNL) CKT-2 | HVPNL | D | Bay Equipment AMP work at PG end | 07-Mar-2023 | 08:00 | 07-Mar-2023 | 18:00 | | PLANNED | Approved | 07-Mar-23 | 08:00 | 07-Mar-23 | 18:00 | |
| 938 | RQ123236 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV ABDULLAPUR (PG)-TEPLA(HV) (HVPNL) CKT-2 | HVPNL | D | Annual Maintenance Work | 06-Mar-2023 | 09:00 | 06-Mar-2023 | 18:00 | | PLANNED | Approved | 06-Mar-23 | 09:00 | 06-Mar-23 | 18:00 | |
| 939 | RQ122829 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV GURGAON(PG)-GURGAONSE C72(HV) (HVPNL) CKT-1 | HVPNL | D | Bay Equipment AMP work at PG end | 06-Mar-2023 | 08:00 | 06-Mar-2023 | 18:00 | | PLANNED | Approved | 06-Mar-23 | 08:00 | 06-Mar-23 | 18:00 | |
| 940 | RQ123145 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV FATEHABAD(PG)-SIRSA(HV) (HVPNL) CKT-1 | HVPNL | D | For Line equipment AMP Works | 04-Mar-2023 | 10:00 | 04-Mar-2023 | 18:00 | | PLANNED | Approved | 04-Mar-23 | 10:00 | 04-Mar-23 | 18:00 | |
| 941 | RQ123144 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV FATEHABAD(PG)-HUKMAWALI (HV) (HVPNL) CKT-2 | HVPNL | D | For Line equipment AMP Works | 03-Mar-2023 | 10:00 | 03-Mar-2023 | 18:00 | | PLANNED | Approved | 03-Mar-23 | 10:00 | 03-Mar-23 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|--|------------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 942 | RQ122834 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV GURGAON(PG)-GURGAONSE C33(HV) (HVPNL) CKT-2 | HVPNL | D | Bay Equipment AMP work at PG end | 03-Mar-2023 | 08:00 | 03-Mar-2023 | 18:00 | | PLANNED | Approved | 03-Mar-23 | 08:00 | 03-Mar-23 | 18:00 | |
| 943 | RQ123143 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV FATEHABAD(PG)-HUKMAWALI (HV) (HVPNL) CKT-1 | HVPNL | D | For Line equipment AMP Works | 02-Mar-2023 | 10:00 | 02-Mar-2023 | 18:00 | | PLANNED | Approved | 02-Mar-23 | 10:00 | 02-Mar-23 | 18:00 | |
| 944 | RQ123336 | OCC_204 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV PANIPATTH(HV)-PANIPAT(BB) (HVPNL) CKT-2 | HVPNL | D | Yearly Maintenance | 02-Mar-2023 | 08:00 | 02-Mar-2023 | 18:00 | | PLANNED | Approved | 02-Mar-23 | 08:00 | 02-Mar-23 | 18:00 | |
| 945 | RQ122819 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BHIWADI(PG)-REWARI(HV) (HVPNL) CKT-2 | HVPNL | C | For diversion work due to NCRTC | 01-Mar-2023 | 08:00 | 15-Mar-2023 | 18:00 | | PLANNED | Approved | 01-Mar-23 | 08:00 | 15-Mar-23 | 18:00 | May be given subject to lad management by Haryana/may be taken before Holi |
| 946 | RQ122818 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BHIWADI(PG)-REWARI(HV) (HVPNL) CKT-1 | HVPNL | C | For diversion work due to NCRTC | 01-Mar-2023 | 08:00 | 15-Mar-2023 | 18:00 | | PLANNED | Approved | 01-Mar-23 | 08:00 | 15-Mar-23 | 18:00 | May be given subject to lad management by Haryana/may be taken before Holi |
| 947 | RQ122833 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV GURGAON(PG)-GURGAONSE C33(HV) (HVPNL) CKT-1 | HVPNL | D | Bay Equipment AMP work at PG end | 01-Mar-2023 | 08:00 | 01-Mar-2023 | 18:00 | | PLANNED | Approved | 01-Mar-23 | 08:00 | 01-Mar-23 | 18:00 | |
| 948 | RQ122709 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2 | POWER GRID | D | Additional glass disc insertion work | 23-Mar-2023 | 08:00 | 23-Mar-2023 | 18:00 | | PLANNED | Approved | 23-Mar-23 | 08:00 | 23-Mar-23 | 18:00 | |
| 949 | RQ122873 | OCC_204 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (PG) CKT-3 | POWER GRID | C | Transmission line Diversion work due to construction of Ganga Expressway of UPEADA | 23-Mar-2023 | 08:00 | 01-Apr-2023 | 18:00 | | PLANNED | Approved | 23-Mar-23 | 08:00 | 01-Apr-23 | 18:00 | May be given subject to lad management by UP/may be taken before Holi/Unchahar consent erequisite/CEA clearance required |
| 950 | RQ123153 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV HAMIRPUR(PG)-HAMIRPUR(HP) (PG) CKT-2 | POWER GRID | D | AMP work | 22-Mar-2023 | 10:00 | 22-Mar-2023 | 18:00 | | PLANNED | Approved | 22-Mar-23 | 10:00 | 22-Mar-23 | 18:00 | |
| 951 | RQ122708 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1 | POWER GRID | D | Additional glass disc insertion work | 22-Mar-2023 | 08:00 | 22-Mar-2023 | 18:00 | | PLANNED | Approved | 22-Mar-23 | 08:00 | 22-Mar-23 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|---|------------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|---|
| 952 | RQ123152 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV HAMIRPUR(P G)-HAMIRPUR(H P) (PG) CKT-1 | POWER GRID | D | AMP work | 21-Mar-2023 | 10:00 | 21-Mar-2023 | 18:00 | | PLANNED | Approved | 21-Mar-23 | 10:00 | 21-Mar-23 | 18:00 | |
| 953 | RQ123266 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV KISHENGANG A(NH)-WAGOORA(P G) (PG) CKT-2 | POWER GRID | D | Repair of damaged conductor in span no 289-290 | 21-Mar-2023 | 09:00 | 21-Mar-2023 | 18:00 | | PLANNED | Approved | 21-Mar-23 | 09:00 | 21-Mar-23 | 18:00 | |
| 954 | RQ123165 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV KISHENPUR(P G)-SALAL(NH) (PG) CKT-4 | POWER GRID | D | AMP work of Line Equipment. | 21-Mar-2023 | 09:00 | 21-Mar-2023 | 15:00 | | PLANNED | Approved | 21-Mar-23 | 09:00 | 21-Mar-23 | 15:00 | |
| 955 | RQ122711 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV ANTA(NT)-SAWAIMADH OPUR(RS) (PG) CKT-1 | POWER GRID | D | Additional glass disc insertion work | 20-Mar-2023 | 08:00 | 21-Mar-2023 | 18:00 | | PLANNED | Approved | 20-Mar-23 | 08:00 | 21-Mar-23 | 18:00 | |
| 956 | RQ123265 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV KISHENGANG A(NH)-WAGOORA(P G) (PG) CKT-1 | POWER GRID | D | Repair of damaged conductor in span no 289-290 | 18-Mar-2023 | 09:00 | 18-Mar-2023 | 18:00 | | PLANNED | Approved | 18-Mar-23 | 09:00 | 18-Mar-23 | 18:00 | |
| 957 | RQ122704 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV RAPS_B(NP)-DEBAR(RS) (PG) CKT-1 | POWER GRID | D | Additional glass disc insertion work | 17-Mar-2023 | 08:00 | 18-Mar-2023 | 18:00 | | PLANNED | Approved | 17-Mar-23 | 08:00 | 18-Mar-23 | 18:00 | |
| 958 | RQ123151 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV HAMIRPUR(P G)-NEHRIAN(HP) (PG) CKT-2 | POWER GRID | D | AMP work | 16-Mar-2023 | 10:00 | 16-Mar-2023 | 18:00 | | PLANNED | Approved | 16-Mar-23 | 10:00 | 16-Mar-23 | 18:00 | |
| 959 | RQ123166 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV KISHENPUR(P G)-UDHAMPUR(PDD) (PG) CKT-1 | POWER GRID | D | AMP work of Line Equipment at Both ends of line. | 16-Mar-2023 | 09:00 | 16-Mar-2023 | 18:00 | | PLANNED | Approved | 16-Mar-23 | 09:00 | 16-Mar-23 | 18:00 | |
| 960 | RQ123150 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV HAMIRPUR(P G)-NEHRIAN(HP) (PG) CKT-1 | POWER GRID | D | AMP work | 15-Mar-2023 | 10:00 | 15-Mar-2023 | 18:00 | | PLANNED | Approved | 15-Mar-23 | 10:00 | 15-Mar-23 | 18:00 | |
| 961 | RQ123164 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV KISHENPUR(P G)-SALAL(NH) (PG) CKT-3 | POWER GRID | D | AMP work of Line Equipment. | 15-Mar-2023 | 09:00 | 15-Mar-2023 | 15:00 | | PLANNED | Approved | 15-Mar-23 | 09:00 | 15-Mar-23 | 15:00 | |
| 962 | RQ123208 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SARNA(PS)-DASUYA(PS) (PG) CKT-1 | POWER GRID | C | S/D required for RAILWAY diversion work by Northern Railway for construction of Mukerian-Talwara Railway Line. | 15-Mar-2023 | 09:00 | 28-Mar-2023 | 18:00 | | PLANNED | Approved | 15-Mar-23 | 09:00 | 28-Mar-23 | 18:00 | May be given subject to Punjab consent/CEA clearance required |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|------------------------------|---|------------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 963 | RQ123209 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SARNA(P5)-DASUYA(P5) (PG) CKT-2 | POWER GRID | C | S/D required for RAILWAY diversion work by Northern Railway for construction of Mukerian-Talwara Railway Line. | 15-Mar-2023 | 09:00 | 28-Mar-2023 | 18:00 | | PLANNED | Approved | 15-Mar-23 | 09:00 | 28-Mar-23 | 18:00 | May be given subject to Punjab consent/CEA clearance required |
| 964 | RQ122494 | OCC_204 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV ANTA(NT)-BHILWARA(R S) (PG) CKT-1 | POWER GRID | D | Routine Maintenance of Bay & Line | 15-Mar-2023 | 08:00 | 15-Mar-2023 | 18:00 | | PLANNED | Approved | 15-Mar-23 | 08:00 | 15-Mar-23 | 18:00 | |
| 965 | RQ122703 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV RAPS_B(NP)-CHITTORGAR H(RS) (PG) CKT-2 | POWER GRID | D | Additional glass disc insertion work | 15-Mar-2023 | 08:00 | 16-Mar-2023 | 18:00 | | PLANNED | Approved | 15-Mar-23 | 15:00 | 16-Mar-23 | 23:00 | May be given from 1500 Hrs |
| 966 | RQ122707 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1 | POWER GRID | D | Line AMP eg.Loose Gring & Arcing horn tightening | 15-Mar-2023 | 08:00 | 15-Mar-2023 | 18:00 | | PLANNED | Approved | 15-Mar-23 | 08:00 | 15-Mar-23 | 18:00 | |
| 967 | RQ122702 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV RAPS_B(NP)-CHITTORGAR H(RS) (PG) CKT-1 | POWER GRID | D | Additional glass disc insertion work | 13-Mar-2023 | 08:00 | 14-Mar-2023 | 18:00 | | PLANNED | Approved | 13-Mar-23 | 15:00 | 14-Mar-23 | 23:00 | May be given from 1500 Hrs |
| 968 | RQ122802 | OCC_204 | sldcjk_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-2 | POWER GRID | D | Preventive Maintenance works | 12-Mar-2023 | 09:00 | 12-Mar-2023 | 15:00 | 20-50MW may be shifted and fed from sister 220kV grids subject to real time loading and availability of power from these grids. Rest approx. 200MW load shall be affected. | PLANNED | Approved | 12-Mar-23 | 09:00 | 12-Mar-23 | 15:00 | 20-50MW may be shifted and fed from sister 220kV grids subject to real time loading and availability of power from these grids. Rest approx. 200MW load shall be affected. /JK will manage the load. |
| 969 | RQ122801 | OCC_204 | sldcjk_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-1 | POWER GRID | D | Preventive Maintenance works | 12-Mar-2023 | 09:00 | 12-Mar-2023 | 15:00 | 20-50MW may be shifted and fed from sister 220kV grids subject to real time loading and availability of power from these grids. Rest approx. 200MW load shall be affected. | PLANNED | Approved | 12-Mar-23 | 09:00 | 12-Mar-23 | 15:00 | 20-50MW may be shifted and fed from sister 220kV grids subject to real time loading and availability of power from these grids. Rest approx. 200MW load shall be affected. /JK will manage the load. |
| 970 | RQ122710 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1 | POWER GRID | D | Additional glass disc insertion work | 11-Mar-2023 | 08:00 | 11-Mar-2023 | 18:00 | | PLANNED | Approved | 11-Mar-23 | 08:00 | 11-Mar-23 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|------------------------------|---|------------|---|---|-------------|-------|-------------|-------|---------------------------------------|---------|----------|-----------|-------|-----------|-------|---|
| 971 | RQ122491 | OCC_204 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV INDIRA NAGAR(RS)-HEERAPURA(RS) (PG) CKT-1 | POWER GRID | D | Quarterly maintenance of Bay Equipment | 08-Mar-2023 | 11:00 | 08-Mar-2023 | 17:00 | | PLANNED | Approved | 08-Mar-23 | 11:00 | 08-Mar-23 | 17:00 | |
| 972 | RQ123371 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BAIRASIUL(NH)-PONG(BB) (PG) CKT-1 | POWER GRID | D | IR MEASUREMENT OF LA AT BBMB PONG SS | 07-Mar-2023 | 10:00 | 07-Mar-2023 | 14:00 | Kindly Approve | PLANNED | Approved | 07-Mar-23 | 10:00 | 07-Mar-23 | 14:00 | |
| 973 | RQ122924 | OCC_204 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV JAULIIVI (PG)-DHAULIGANGA(NH) (PG) CKT-1 | POWER GRID | D | For SF6 Gas Leakage Identification work and SF6 Gas Top Up (GD-7 B Phase) of 209 Bay at 4000/220kV Jauljibi GIS | 02-Mar-2023 | 08:00 | 02-Mar-2023 | 18:00 | | PLANNED | Approved | 02-Mar-23 | 08:00 | 02-Mar-23 | 18:00 | |
| 974 | RQ122536 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1 | POWER GRID | D | Auto Reclose off is required for OPGW INSTALLATION works under Northern Region Optical fibre Strengthening Scheme (NROSS) | 01-Mar-2023 | 08:00 | 31-Mar-2023 | 18:00 | only Auto recloser off on daily basis | PLANNED | Approved | 01-Mar-23 | 08:00 | 31-Mar-23 | 18:00 | |
| 975 | RQ122764 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV FARIDABAD SEC-58 (HV)-FARIDABAD(NT) (PG) CKT-2 | POWER GRID | D | For attending the shut-down nature punch points/defects as observed during final checking in Tower No. 42 and 42A after shifting/diversion work of 220kV D/C FGPP-Sec-58 TL due to infringement with NHAI Delhi-Vadodara expressway at Ch 38+566-requested by executing agency M/s DRAIPL/PSH Infra | 01-Mar-2023 | 08:00 | 01-Mar-2023 | 18:00 | | PLANNED | Approved | 01-Mar-23 | 08:00 | 01-Mar-23 | 18:00 | |
| 976 | RQ123276 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV CHAMBA(PG)-KARIAN(HP) (HPSEB) CKT-1 | HPSEB | C | For Testing of Bus Bar-1 & Bus Bar-2 with new bay in system | 20-Mar-2023 | 09:00 | 25-Mar-2023 | 19:00 | | PLANNED | Approved | 20-Mar-23 | 09:00 | 25-Mar-23 | 19:00 | May be given subject to HP consent/CEA clearance required |
| 977 | RQ123275 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV CHAMBA(PG)-KARIAN(HP) (HPSEB) CKT-1 | HPSEB | C | For erection of GIS Bushings for the new bay i.e. 207 bay. | 13-Mar-2023 | 09:00 | 15-Mar-2023 | 19:00 | | PLANNED | Approved | 13-Mar-23 | 09:00 | 15-Mar-23 | 19:00 | May be given subject to HP consent/CEA clearance required |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|------------------------------|---|-----------------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|---|
| 978 | RQ123274 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV CHAMBA(PG)-KARIAN(HP) (HPSEB) CKT-1 | HPSEB | C | For connecting existing bus-1 & Bus-2 with proposed extended part. i.e. for extending the existing bus-1 & Bus-2 for new bay (bay no. 207 - Future line bay for Chamba-HPPTCL Majra) | 01-Mar-2023 | 09:00 | 10-Mar-2023 | 19:00 | | PLANNED | Approved | 01-Mar-23 | 09:00 | 10-Mar-23 | 19:00 | May be given subject to HP consent/CEA clearance required |
| 979 | RQ122234 | OCC_204 | budhil_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BUDHIL(LB)-LAHAL(HP) (HPSEB) CKT-1 | HPSEB | D | 220kV GIS M2 Level maintenance of all four Bays at Budhil GIS and one way at NHPC Chamera-iii end GIS. | 01-Mar-2023 | 08:00 | 10-Mar-2023 | 18:00 | 220kV GIS M2 Level maintenance of all four Bays at Budhil GIS and one way at NHPC Chamera-iii end GIS. | PLANNED | Approved | 01-Mar-23 | 08:00 | 10-Mar-23 | 18:00 | |
| 980 | RQ123196 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV NALLAGARH(PG)-KISHAN(CHD) (CHD) CKT-2 | CHANDI GARH SEB | D | Line Equipments AMP | 17-Mar-2023 | 09:00 | 17-Mar-2023 | 18:00 | | PLANNED | Approved | 17-Mar-23 | 09:00 | 17-Mar-23 | 18:00 | |
| 981 | RQ123195 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV NALLAGARH(PG)-KISHAN(CHD) (CHD) CKT-1 | CHANDI GARH SEB | D | Line Equipments AMP | 16-Mar-2023 | 09:00 | 16-Mar-2023 | 18:00 | | PLANNED | Approved | 16-Mar-23 | 09:00 | 16-Mar-23 | 18:00 | |
| 982 | RQ122815 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV ACME HEERGARH SL_BHD2_PG (ACME_HEER GARH)-BHADLA_2 (PG) (ACME_HEER GARH) CKT-1 | ACME HEERGARH | D | DGA Sampling of CT | 14-Mar-2023 | 08:00 | 14-Mar-2023 | 18:00 | | PLANNED | Approved | 14-Mar-23 | 19:00 | 14-Mar-23 | 23:00 | Shutdown May be given from 1900 Hrs |
| 983 | RQ122814 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV NOKHRA SL_BHD2 (NTPC)-BHADLA_2 (PG) (NTPC_NOKHRA) CKT-1 | NTPC_NOKHRA | D | DGA Sampling of CT | 13-Mar-2023 | 08:00 | 13-Mar-2023 | 18:00 | | PLANNED | Approved | 13-Mar-23 | 19:00 | 13-Mar-23 | 23:00 | Shutdown May be given from 1900 Hrs |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|------------------------------|---|--------------------------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|---|
| 984 | RQ122807 | OCC_204 | sldcj_s_d | AC TRANSMISSION LINE CIRCUIT | 220 KV CHOWADHI (JK)-GLADNI(PDD) (PDD JK) CKT-1 | POWER GRID,PD D JK | D | Preventive Maintenance works | 12-Mar-2023 | 09:00 | 12-Mar-2023 | 15:00 | 20-50MW may be shifted and fed from sister 220kV grids subject to real time loading and availability of power from these grids. Rest approx. 200MW load shall be affected. | PLANNED | Approved | 12-Mar-23 | 09:00 | 12-Mar-23 | 15:00 | 20-50MW may be shifted and fed from sister 220kV grids subject to real time loading and availability of power from these grids. Rest approx. 200MW load shall be affected./JK will manage the load. |
| 985 | RQ122718 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BHIWADI(PG) - BHIWADI(RS) (RS) CKT-2 | RRVPNL | D | AMP of relay and Line Equipment | 09-Mar-2023 | 08:00 | 09-Mar-2023 | 18:00 | | PLANNED | Approved | 09-Mar-23 | 08:00 | 09-Mar-23 | 18:00 | |
| 986 | RQ122717 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BHIWADI(PG) - BHIWADI(RS) (RS) CKT-1 | RRVPNL | D | AMP of relay and Line Equipment | 08-Mar-2023 | 08:00 | 08-Mar-2023 | 18:00 | | PLANNED | Approved | 08-Mar-23 | 08:00 | 08-Mar-23 | 18:00 | |
| 987 | RQ122817 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SIKAR(PG)-DHOD (RS) (RS) CKT-1 | RRVPNL | D | DGA Sampling of CT, AMP of Line Bay Equipments | 07-Mar-2023 | 08:00 | 07-Mar-2023 | 18:00 | | PLANNED | Approved | 07-Mar-23 | 15:00 | 07-Mar-23 | 23:00 | may be given from 1500 Hrs |
| 988 | RQ122816 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SIKAR(RS)-SIKAR(PG) (RS) CKT-3 | RRVPNL | D | DGA Sampling of CT, AMP of Line Bay Equipments | 06-Mar-2023 | 08:00 | 06-Mar-2023 | 18:00 | | PLANNED | Approved | 06-Mar-23 | 15:00 | 06-Mar-23 | 23:00 | may be given from 1500 Hrs |
| 989 | RQ122850 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV RENEW SUNBRIGHT SL_FGARH_PG (RSBPL)-FATEHGARH_II(PG) (RENEW SUN BRIGHT (RSBPL) CKT-1 | RENEW SUN BRIGHT (RSBPL) | D | For testing and commissioning works with TBC Bay & LM Erection Works | 07-Mar-2023 | 17:00 | 17-Mar-2023 | 23:00 | | PLANNED | Approved | 07-Mar-23 | 19:00 | 17-Mar-23 | 23:00 | Shutdown may be given from 1900 Hrs |
| 990 | RQ122853 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV FATEHGARH_II(PG)-RENEW_JHAR KHAND 3 SL_FGARH_PG (RSEJ3PL) (RSEJ3PL) CKT-1 | RSEJ3PL | D | For testing and commissioning works with TBC Bay & LM Erection Works | 07-Mar-2023 | 17:00 | 17-Mar-2023 | 23:00 | | PLANNED | Approved | 07-Mar-23 | 19:00 | 17-Mar-23 | 23:00 | Shutdown may be given from 1900 Hrs |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|------------------------------|--|------------------------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 991 | RQ122854 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV FATEHGARH_II(PG)-RENEW SUNWAVE SL_FGRAH_PG (RSWPL) (RENEW SUN WAVE (RSWPL)) CKT-1 | RENEW SUN WAVE (RSWPL) | D | For testing and commissioning works with TBC Bay & LM Erection Works | 07-Mar-2023 | 17:00 | 17-Mar-2023 | 23:00 | | PLANNED | Approved | 07-Mar-23 | 19:00 | 17-Mar-23 | 23:00 | Shutdown may be given from 1900 Hrs |
| 992 | RQ123241 | OCC_204 | sldcuk_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV PIRANKALIYA R(UK)-ROORKEE(PG) (PTCUL) CKT-1 | PTCUL | D | for shifting of lines from existing T.No. 08 to new erected tower of concerned lines | 06-Mar-2023 | 08:00 | 06-Mar-2023 | 18:00 | | PLANNED | Approved | 06-Mar-23 | 08:00 | 06-Mar-23 | 18:00 | |
| 993 | RQ123239 | OCC_204 | sldcuk_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV ROORKEE(PG) - ROORKEE(UK) (PTCUL) CKT-1 | PTCUL | D | for shifting of lines from existing T.No. 08 to new erected tower of concerned lines | 05-Mar-2023 | 08:00 | 05-Mar-2023 | 18:00 | | PLANNED | Approved | 05-Mar-23 | 08:00 | 05-Mar-23 | 18:00 | |
| 994 | RQ123240 | OCC_204 | sldcuk_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV PIRANKALIYA R(UK)-ROORKEE(PG) (PTCUL) CKT-1 | PTCUL | D | for shifting of lines from existing T.No. 08 to new erected tower of concerned lines | 04-Mar-2023 | 08:00 | 04-Mar-2023 | 18:00 | | PLANNED | Approved | 04-Mar-23 | 08:00 | 04-Mar-23 | 18:00 | |
| 995 | RQ122856 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV FATEHGARH_II(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-2 | AHEJOL | D | For testing and commissioning works with TBC Bay | 02-Mar-2023 | 17:00 | 07-Mar-2023 | 23:00 | | PLANNED | Approved | 02-Mar-23 | 19:00 | 07-Mar-23 | 23:00 | Shutdown may be given from 1900 Hrs/Subject to no hybrid power evacuation issue and generating plant consent |
| 996 | RQ122855 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV FATEHGARH_II(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-1 | AHEJOL | D | For testing and commissioning works with TBC Bay | 01-Mar-2023 | 17:00 | 06-Mar-2023 | 23:00 | | PLANNED | Approved | 01-Mar-23 | 19:00 | 06-Mar-23 | 23:00 | Shutdown may be given from 1900 Hrs/Subject to no hybrid power evacuation issue and generating plant consent |
| 997 | RQ122851 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV FATEHGARH_II(PG)-AHEJ3L PSS HB_FGRAH_PG (AHEJ3L) (AHEJ3L) CKT-1 | AHEJ3L | D | For testing and commissioning works with TBC Bay | 02-Mar-2023 | 17:00 | 07-Mar-2023 | 23:00 | | PLANNED | Approved | 02-Mar-23 | 19:00 | 07-Mar-23 | 23:00 | Shutdown may be given from 1900 Hrs/Subject to no hybrid power evacuation issue and generating plant consent |
| 998 | RQ123163 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV KISHENPUR(PG)-BARN(JK) (PDD JK) CKT-2 | PDD JK | D | AMP work of Line Equipment. | 02-Mar-2023 | 09:00 | 02-Mar-2023 | 15:00 | | PLANNED | Approved | 02-Mar-23 | 09:00 | 02-Mar-23 | 15:00 | Subject to JK consent |
| 999 | RQ123162 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV KISHENPUR(PG)-BARN(JK) (PDD JK) CKT-1 | PDD JK | D | AMP work of Line Equipment. | 01-Mar-2023 | 09:00 | 01-Mar-2023 | 15:00 | | PLANNED | Approved | 01-Mar-23 | 09:00 | 01-Mar-23 | 15:00 | Subject to JK consent |

| | | | | | | | | | | | | | | | | | | | | |
|------|----------|---------|-----------|------------------------------------|--|-----------------------------------|---|--|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|--|
| 1000 | RQ122852 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV FATEHGARH_ II(PG)-AHEJ2L PSS HB_FGRAH_P G (AHEJ2L) (AHEJ2L) CKT- 1 | AHEJ2L | D | For testing and commissioning works with TBC Bay | 01-Mar-2023 | 17:00 | 06-Mar-2023 | 23:00 | | PLANNED | Approved | 01-Mar-23 | 19:00 | 06-Mar-23 | 23:00 | Shutdown may be given from 1900 Hrs/Subject to no hybrid power evacuation issue and generating plant consent |
| 1001 | RQ122847 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV RENEW SOLARURJA SL_FGARH_P G (RSUPL)- FATEHGARH_ II(PG) (RENEW SOLAR URJA (RSUPL)) CKT- 1 | RENEW SOLAR URJA (RSUPL) | D | For testing and commissioning works with TBC Bay | 01-Mar-2023 | 17:00 | 06-Mar-2023 | 23:00 | | PLANNED | Approved | 01-Mar-23 | 19:00 | 06-Mar-23 | 23:00 | Shutdown may be given from 1900 Hrs |
| 1002 | RQ122857 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV FATEHGARH_ II(PG)-EDEN SL_FGRAH_P G (ERCPL) (EDEN (ERCPL)) CKT- 1 | EDEN (ERCPL) | D | For testing and commissioning works with TBC Bay | 01-Mar-2023 | 17:00 | 06-Mar-2023 | 23:00 | | PLANNED | Approved | 01-Mar-23 | 19:00 | 06-Mar-23 | 23:00 | Shutdown may be given from 1900 Hrs |
| 1003 | RQ122232 | OCC_204 | budhil_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV CHAMERA_3(NH)- BUDHIL(LB) (LB) CKT-1 | GREENK O BUDHIL | D | Maintenance of 220kV Transmission line, Tightening of Jumpers, Tree branches cutting and looping, 220kV GIS M2 Level maintenance of all four Bays at Budhil GIS and one way at NHPC Chamera-iii end GIS. | 01-Mar-2023 | 08:00 | 10-Mar-2023 | 18:00 | Maintenance of 220kV Transmission line, Tightening of Jumpers, Tree branches cutting and looping, 220kV GIS M2 Level maintenance of all four Bays at Budhil GIS and one way at NHPC Chamera-iii end GIS. | PLANNED | Approved | 01-Mar-23 | 08:00 | 10-Mar-23 | 18:00 | Chamera_3 connectivity must remain in this period and revival by 1600 Hrs |

| | | | | | | | | | | | | | | | | | | | | |
|------|----------|---------|----------|------------------------------|---|-------------------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|---|
| 1004 | RQ122763 | OCC_204 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV FARIDABAD SEC-58 (HV)-FARIDABAD(N T) (HVPNL) CKT-1 | POWER GRID,HV PNL | D | For attending the shut-down nature punch points/defects as observed during final checking in Tower No. 42 and 42A after shifting/diversion work of 220kV D/C FGPP-Sec-58 TL due to infringement with NHAI Delhi-Vadodara expressway at Ch 38+566-requested by executing agency M/s DRAIPL/PSH Infra | 01-Mar-2023 | 08:00 | 01-Mar-2023 | 18:00 | | PLANNED | Approved | 01-Mar-23 | 08:00 | 01-Mar-23 | 18:00 | |
| 1005 | RQ122979 | OCC_204 | cpcc1_sd | BUS | 220KV BUS 1 AT MANDOLA(PG) | POWER GRID | D | For Busbar Bay unit retrofit | 28-Mar-2023 | 08:00 | 28-Mar-2023 | 18:00 | | PLANNED | Approved | 28-Mar-23 | 08:00 | 28-Mar-23 | 18:00 | |
| 1006 | RQ122982 | OCC_204 | cpcc1_sd | BUS | 220KV BUS 4 AT MANDOLA(PG) | POWER GRID | D | For Busbar Bay unit retrofit | 27-Mar-2023 | 08:00 | 27-Mar-2023 | 18:00 | | PLANNED | Approved | 27-Mar-23 | 08:00 | 27-Mar-23 | 18:00 | |
| 1007 | RQ122438 | OCC_204 | cpcc3_sd | BUS | 220KV BUS 2 AT SHAHJAHANPUR(PG) | POWER GRID | D | For Final Bus bar testing of New bay with Bus2 | 26-Mar-2023 | 10:00 | 26-Mar-2023 | 18:00 | | PLANNED | Approved | 26-Mar-23 | 10:00 | 26-Mar-23 | 18:00 | |
| 1008 | RQ122981 | OCC_204 | cpcc1_sd | BUS | 220KV BUS 3 AT MANDOLA(PG) | POWER GRID | D | For Busbar Bay unit retrofit | 26-Mar-2023 | 08:00 | 26-Mar-2023 | 18:00 | | PLANNED | Approved | 26-Mar-23 | 08:00 | 26-Mar-23 | 18:00 | |
| 1009 | RQ122437 | OCC_204 | cpcc3_sd | BUS | 220KV BUS 1 AT SHAHJAHANPUR(PG) | POWER GRID | D | For Final Bus bar testing of New bay with Bus1 | 24-Mar-2023 | 10:00 | 24-Mar-2023 | 18:00 | | PLANNED | Approved | 24-Mar-23 | 10:00 | 24-Mar-23 | 18:00 | |
| 1010 | RQ122980 | OCC_204 | cpcc1_sd | BUS | 220KV BUS 2 AT MANDOLA(PG) | POWER GRID | D | For Busbar Bay unit retrofit | 24-Mar-2023 | 08:00 | 24-Mar-2023 | 18:00 | | PLANNED | Approved | 24-Mar-23 | 08:00 | 24-Mar-23 | 18:00 | |
| 1011 | RQ123273 | OCC_204 | cpcc2_sd | BUS | 220KV BUS 2 AT CHAMBA(PG) | POWER GRID | C | For Testing of Bus Bar-2 with new bay i.e. bay no. 207 in the system | 23-Mar-2023 | 09:00 | 25-Mar-2023 | 19:00 | | PLANNED | Approved | 23-Mar-23 | 09:00 | 25-Mar-23 | 19:00 | May be given subject to all elements must remain in service via other BUS |
| 1012 | RQ122911 | OCC_204 | cpcc1_sd | BUS | 220KV BUS 2 AT KOTPUTLI(PG) | POWER GRID | D | FOR AMP WORK | 23-Mar-2023 | 08:00 | 24-Mar-2023 | 18:00 | | PLANNED | Approved | 23-Mar-23 | 08:00 | 24-Mar-23 | 18:00 | |
| 1013 | RQ122999 | OCC_204 | cpcc1_sd | BUS | 220 KV FATEHGARH_II(PG) - BUS 8 | POWER GRID | D | construction related works of Phase II (Jumpering and bay extension work of new bays of Phase II) | 22-Mar-2023 | 17:00 | 28-Mar-2023 | 23:00 | | PLANNED | Approved | 22-Mar-23 | 19:00 | 28-Mar-23 | 23:00 | Shutdown may be given from 1900 Hrs |

| | | | | | | | | | | | | | | | | | | | | |
|------|----------|---------|----------|-----|---------------------------------|------------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|---|
| 1014 | RQ122998 | OCC_204 | cpcc1_sd | BUS | 220 KV FATEHGARH_II(PG) - BUS 7 | POWER GRID | D | construction related works of Phase II (Jumpering and bay extension work of new bays of Phase II) | 22-Mar-2023 | 17:00 | 28-Mar-2023 | 23:00 | | PLANNED | Approved | 22-Mar-23 | 19:00 | 28-Mar-23 | 23:00 | Shutdown may be given from 1900 Hrs |
| 1015 | RQ122436 | OCC_204 | cpcc3_sd | BUS | 220KV BUS 2 AT SHAHJAHANPUR(PG) | POWER GRID | D | For Jumper connection of New 209 bay Bus 2 Isolator | 22-Mar-2023 | 10:00 | 22-Mar-2023 | 18:00 | | PLANNED | Approved | 22-Mar-23 | 10:00 | 22-Mar-23 | 18:00 | |
| 1016 | RQ122435 | OCC_204 | cpcc3_sd | BUS | 220KV BUS 1 AT SHAHJAHANPUR(PG) | POWER GRID | D | For Jumper connection of New 209 bay Bus 1 Isolator | 21-Mar-2023 | 10:00 | 21-Mar-2023 | 18:00 | | PLANNED | Approved | 21-Mar-23 | 10:00 | 21-Mar-23 | 18:00 | |
| 1017 | RQ122446 | OCC_204 | cpcc3_sd | BUS | 220KV BUS 2 AT FATEHPUR(PG) | POWER GRID | D | Bus-Bar augmentation for bay extension work | 21-Mar-2023 | 10:00 | 21-Mar-2023 | 18:00 | | PLANNED | Approved | 21-Mar-23 | 10:00 | 21-Mar-23 | 18:00 | |
| 1018 | RQ122910 | OCC_204 | cpcc1_sd | BUS | 220KV BUS 1 AT KOTPUTLI(PG) | POWER GRID | D | FOR AMP WORK | 21-Mar-2023 | 08:00 | 22-Mar-2023 | 18:00 | | PLANNED | Approved | 21-Mar-23 | 08:00 | 22-Mar-23 | 18:00 | |
| 1019 | RQ122445 | OCC_204 | cpcc3_sd | BUS | 220KV BUS 1 AT FATEHPUR(PG) | POWER GRID | D | Bus-Bar augmentation for bay extension work | 20-Mar-2023 | 10:00 | 20-Mar-2023 | 18:00 | | PLANNED | Approved | 20-Mar-23 | 10:00 | 20-Mar-23 | 18:00 | |
| 1020 | RQ123272 | OCC_204 | cpcc2_sd | BUS | 220KV BUS 1 AT CHAMBA(PG) | POWER GRID | C | For Testing of Bus Bar-1 with new bay i.e. bay no. 207 in the system | 20-Mar-2023 | 09:00 | 22-Mar-2023 | 19:00 | | PLANNED | Approved | 20-Mar-23 | 09:00 | 22-Mar-23 | 19:00 | May be given subject to all elements must remain in service via other BUS |
| 1021 | RQ122521 | OCC_204 | cpcc3_sd | BUS | 220KV BUS 1 AT GORAKHPUR(PG) | POWER GRID | D | AMP works | 18-Mar-2023 | 10:00 | 18-Mar-2023 | 18:00 | | PLANNED | Approved | 18-Mar-23 | 10:00 | 18-Mar-23 | 18:00 | |
| 1022 | RQ122917 | OCC_204 | cpcc1_sd | BUS | 220 KV BHADLA_2 (PG) - BUS 4 | POWER GRID | D | Bay Extension Works | 16-Mar-2023 | 15:00 | 16-Mar-2023 | 23:00 | | PLANNED | Approved | 16-Mar-23 | 19:00 | 16-Mar-23 | 23:00 | Shutdown May be given from 1900 Hrs |
| 1023 | RQ122510 | OCC_204 | cpcc3_sd | BUS | 220KV BUS 2 AT ALLAHABAD(PG) | POWER GRID | D | AMP works | 16-Mar-2023 | 10:00 | 16-Mar-2023 | 18:00 | | PLANNED | Approved | 16-Mar-23 | 10:00 | 16-Mar-23 | 18:00 | |
| 1024 | RQ122916 | OCC_204 | cpcc1_sd | BUS | 220 KV BHADLA_2 (PG) - BUS 3 | POWER GRID | D | Bay Extension Works | 15-Mar-2023 | 17:00 | 15-Mar-2023 | 23:00 | | PLANNED | Approved | 15-Mar-23 | 19:00 | 15-Mar-23 | 23:00 | Shutdown May be given from 1900 Hrs |
| 1025 | RQ122509 | OCC_204 | cpcc3_sd | BUS | 220KV BUS 1 AT ALLAHABAD(PG) | POWER GRID | D | AMP works | 15-Mar-2023 | 10:00 | 15-Mar-2023 | 18:00 | | PLANNED | Approved | 15-Mar-23 | 10:00 | 15-Mar-23 | 18:00 | |
| 1026 | RQ122915 | OCC_204 | cpcc1_sd | BUS | 220 KV BHADLA_2 (PG) - BUS 2 | POWER GRID | D | Bay Extension Works | 14-Mar-2023 | 17:00 | 14-Mar-2023 | 23:00 | | PLANNED | Approved | 14-Mar-23 | 19:00 | 14-Mar-23 | 23:00 | Shutdown May be given from 1900 Hrs |
| 1027 | RQ123142 | OCC_204 | cpcc2_sd | BUS | 220KV BUS 2 AT FATEHABAD(PG) | POWER GRID | D | FOR AMP WORKS | 14-Mar-2023 | 10:00 | 14-Mar-2023 | 18:00 | | PLANNED | Approved | 14-Mar-23 | 10:00 | 14-Mar-23 | 18:00 | |
| 1028 | RQ122914 | OCC_204 | cpcc1_sd | BUS | 220 KV BHADLA_2 (PG) - BUS 1 | POWER GRID | D | Bay Extension Works | 13-Mar-2023 | 17:00 | 13-Mar-2023 | 23:00 | | PLANNED | Approved | 13-Mar-23 | 19:00 | 13-Mar-23 | 23:00 | Shutdown May be given from 1900 Hrs |
| 1029 | RQ122935 | OCC_204 | cpcc1_sd | BUS | 220 KV BHADLA(PG) - BUS 5 | POWER GRID | D | For GIS stringing/testing works | 13-Mar-2023 | 15:00 | 16-Mar-2023 | 23:00 | | PLANNED | Approved | 13-Mar-23 | 19:00 | 16-Mar-23 | 23:00 | Shutdown May be given from 1900 Hrs |

| | | | | | | | | | | | | | | | | | | | | |
|------|----------|---------|----------|-----|---------------------------------|------------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|---|
| 1030 | RQ122936 | OCC_204 | cpcc1_sd | BUS | 220 KV BHADLA(PG) - BUS 6 | POWER GRID | D | For GIS stringing/testing works | 13-Mar-2023 | 15:00 | 16-Mar-2023 | 23:00 | | PLANNED | Approved | 13-Mar-23 | 19:00 | 16-Mar-23 | 23:00 | Shutdown May be given from 1900 Hrs |
| 1031 | RQ123141 | OCC_204 | cpcc2_sd | BUS | 220KV BUS 1 AT FATEHABAD(PG) | POWER GRID | D | FOR AMP WORKS | 13-Mar-2023 | 10:00 | 13-Mar-2023 | 18:00 | | PLANNED | Approved | 13-Mar-23 | 10:00 | 13-Mar-23 | 18:00 | |
| 1032 | RQ123210 | OCC_204 | cpcc2_sd | BUS | 220KV BUS 2 AT NEWWANPOH(PG) | POWER GRID | D | AMP works | 13-Mar-2023 | 09:00 | 13-Mar-2023 | 18:00 | | PLANNED | Approved | 13-Mar-23 | 09:00 | 13-Mar-23 | 18:00 | |
| 1033 | RQ123119 | OCC_204 | cpcc2_sd | BUS | 220KV BUS 2 AT AMRITSAR(PG) | POWER GRID | D | FOR AMP WORKS | 10-Mar-2023 | 10:00 | 10-Mar-2023 | 17:00 | | PLANNED | Approved | 10-Mar-23 | 10:00 | 10-Mar-23 | 17:00 | |
| 1034 | RQ122941 | OCC_204 | cpcc1_sd | BUS | 220KV BUS 2 AT BHIWADI(PG) | POWER GRID | D | FOR AMP WORK | 10-Mar-2023 | 08:00 | 10-Mar-2023 | 18:00 | | PLANNED | Approved | 10-Mar-23 | 08:00 | 10-Mar-23 | 18:00 | |
| 1035 | RQ122939 | OCC_204 | cpcc1_sd | BUS | 220KV BUS 3 AT JAIPUR SOUTH(PG) | POWER GRID | D | FOR AMP WORK | 10-Mar-2023 | 08:00 | 10-Mar-2023 | 18:00 | | PLANNED | Approved | 10-Mar-23 | 08:00 | 10-Mar-23 | 18:00 | |
| 1036 | RQ123177 | OCC_204 | cpcc2_sd | BUS | 220KV BUS 2 AT LUDHIANA(PG) | POWER GRID | D | AMP works | 09-Mar-2023 | 09:00 | 10-Mar-2023 | 18:00 | | PLANNED | Approved | 09-Mar-23 | 09:00 | 10-Mar-23 | 18:00 | |
| 1037 | RQ122946 | OCC_204 | cpcc1_sd | BUS | 220 KV KURUKSHETRA(PG) - BUS 2 | POWER GRID | C | For 220kV GIS erection works for ICT-3 commissioning | 08-Mar-2023 | 08:00 | 14-Mar-2023 | 18:00 | | PLANNED | Approved | 08-Mar-23 | 08:00 | 14-Mar-23 | 18:00 | May be given subject to all elements must remain in service via other BUS |
| 1038 | RQ122992 | OCC_204 | cpcc1_sd | BUS | 220 KV FATEHGARH_II(PG) - BUS 4 | POWER GRID | D | For erection and commissioning works in TBC Bay | 07-Mar-2023 | 17:00 | 11-Mar-2023 | 23:00 | | PLANNED | Approved | 07-Mar-23 | 19:00 | 11-Mar-23 | 23:00 | Shutdown may be given from 1900 Hrs |
| 1039 | RQ122994 | OCC_204 | cpcc1_sd | BUS | 220 KV FATEHGARH_II(PG) - BUS 2 | POWER GRID | D | For erection and commissioning works in TBC Bay | 07-Mar-2023 | 17:00 | 11-Mar-2023 | 23:00 | | PLANNED | Approved | 07-Mar-23 | 19:00 | 11-Mar-23 | 23:00 | Shutdown may be given from 1900 Hrs |
| 1040 | RQ122942 | OCC_204 | cpcc1_sd | BUS | 220KV BUS 3 AT SONIPAT(PG) | POWER GRID | D | FOR AMP WORK | 07-Mar-2023 | 08:00 | 07-Mar-2023 | 18:00 | | PLANNED | Approved | 07-Mar-23 | 08:00 | 07-Mar-23 | 18:00 | |
| 1041 | RQ122938 | OCC_204 | cpcc1_sd | BUS | 220KV BUS 1 AT JAIPUR SOUTH(PG) | POWER GRID | D | FOR AMP WORK | 07-Mar-2023 | 08:00 | 07-Mar-2023 | 18:00 | | PLANNED | Approved | 07-Mar-23 | 08:00 | 07-Mar-23 | 18:00 | |
| 1042 | RQ123176 | OCC_204 | cpcc2_sd | BUS | 220KV BUS 1 AT LUDHIANA(PG) | POWER GRID | D | AMP works | 06-Mar-2023 | 09:00 | 07-Mar-2023 | 18:00 | | PLANNED | Approved | 06-Mar-23 | 09:00 | 07-Mar-23 | 18:00 | |
| 1043 | RQ123271 | OCC_204 | cpcc2_sd | BUS | 220KV BUS 2 AT CHAMBA(PG) | POWER GRID | C | For connecting existing bus-2 with proposed extended part. i.e. for extending the existing bus-2 for new bay (207) | 06-Mar-2023 | 09:00 | 10-Mar-2023 | 19:00 | | PLANNED | Approved | 06-Mar-23 | 09:00 | 10-Mar-23 | 19:00 | May be given subject to all elements must remain in service via other BUS |
| 1044 | RQ122963 | OCC_204 | cpcc1_sd | BUS | 220KV BUS 2 AT HISSAR(PG) | POWER GRID | D | FOR AMP WORK | 04-Mar-2023 | 08:00 | 04-Mar-2023 | 18:00 | | PLANNED | Approved | 04-Mar-23 | 08:00 | 04-Mar-23 | 18:00 | |
| 1045 | RQ122507 | OCC_204 | cpcc3_sd | BUS | 220KV BUS 2 AT SOHAWAL(PG) | POWER GRID | D | For integration of NEW ICT-III 220KV Bay in to220KV Bus-II | 03-Mar-2023 | 10:00 | 03-Mar-2023 | 18:00 | | PLANNED | Approved | 03-Mar-23 | 10:00 | 03-Mar-23 | 18:00 | |
| 1046 | RQ122962 | OCC_204 | cpcc1_sd | BUS | 220KV BUS 1 AT HISSAR(PG) | POWER GRID | D | FOR AMP WORK | 03-Mar-2023 | 08:00 | 03-Mar-2023 | 18:00 | | PLANNED | Approved | 03-Mar-23 | 08:00 | 03-Mar-23 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|------|----------|---------|----------|-----|---------------------------------|------------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|---|
| 1047 | RQ122996 | OCC_204 | cpcc1_sd | BUS | 220 KV FATEHGARH_II(PG) - BUS 6 | POWER GRID | D | construction related works of Phase II (Jumpering and bay extension work of new bays of Phase II) | 02-Mar-2023 | 17:00 | 09-Mar-2023 | 23:00 | | PLANNED | Approved | 02-Mar-23 | 19:00 | 09-Mar-23 | 23:00 | Shutdown may be given from 1900 Hrs |
| 1048 | RQ122995 | OCC_204 | cpcc1_sd | BUS | 220 KV FATEHGARH_II(PG) - BUS 5 | POWER GRID | D | construction related works of Phase II (Jumpering and bay extension work of new bays of Phase II) | 02-Mar-2023 | 17:00 | 09-Mar-2023 | 18:00 | | PLANNED | Approved | 02-Mar-23 | 19:00 | 09-Mar-23 | 23:00 | Shutdown may be given from 1900 Hrs |
| 1049 | RQ122506 | OCC_204 | cpcc3_sd | BUS | 220KV BUS 1 AT SOHAWAL(PG) | POWER GRID | D | For integration of NEW ICT-III 220KV Bay in to220KV Bus-1 | 02-Mar-2023 | 10:00 | 02-Mar-2023 | 18:00 | | PLANNED | Approved | 02-Mar-23 | 10:00 | 02-Mar-23 | 18:00 | |
| 1050 | RQ122986 | OCC_204 | cpcc1_sd | BUS | 220KV BUS 3 AT MANDOLA(PG) | POWER GRID | D | FOR AMP WORK | 02-Mar-2023 | 08:00 | 02-Mar-2023 | 18:00 | | PLANNED | Approved | 02-Mar-23 | 08:00 | 02-Mar-23 | 18:00 | |
| 1051 | RQ122993 | OCC_204 | cpcc1_sd | BUS | 220 KV FATEHGARH_II(PG) - BUS 1 | POWER GRID | D | For erection and commissioning works in TBC Bay, Bus Bar , LBB Relay Testing Under Phase-1 commissioning works | 01-Mar-2023 | 17:00 | 06-Mar-2023 | 23:00 | | PLANNED | Approved | 01-Mar-23 | 19:00 | 06-Mar-23 | 23:00 | Shutdown may be given from 1900 Hrs |
| 1052 | RQ122997 | OCC_204 | cpcc1_sd | BUS | 220 KV FATEHGARH_II(PG) - BUS 3 | POWER GRID | D | For erection and commissioning works in TBC Bay, Bus Bar , LBB Relay Testing Under Phase-1 commissioning works | 01-Mar-2023 | 17:00 | 06-Mar-2023 | 23:00 | | PLANNED | Approved | 01-Mar-23 | 19:00 | 06-Mar-23 | 23:00 | Shutdown may be given from 1900 Hrs |
| 1053 | RQ123261 | OCC_204 | cpcc2_sd | BUS | 220KV BUS 2 AT SAMBA(PG) | POWER GRID | D | For testing of Bus Hard Interlock i.r.w. 220kV Bay Extn Work. | 01-Mar-2023 | 09:00 | 01-Mar-2023 | 12:00 | | PLANNED | Approved | 01-Mar-23 | 09:00 | 01-Mar-23 | 12:00 | |
| 1054 | RQ123260 | OCC_204 | cpcc2_sd | BUS | 220KV BUS 1 AT SAMBA(PG) | POWER GRID | D | For testing of Bus Hard Interlock i.r.w. 220kV Bay Extn Work. | 01-Mar-2023 | 09:00 | 01-Mar-2023 | 12:00 | | PLANNED | Approved | 01-Mar-23 | 09:00 | 01-Mar-23 | 12:00 | |
| 1055 | RQ123270 | OCC_204 | cpcc2_sd | BUS | 220KV BUS 1 AT CHAMBA(PG) | POWER GRID | C | For connecting existing bus-1 with proposed extended part. i.e. for extending the existing bus-1 for new bay (207) | 01-Mar-2023 | 09:00 | 05-Mar-2023 | 19:00 | | PLANNED | Approved | 01-Mar-23 | 09:00 | 05-Mar-23 | 19:00 | May be given subject to all elements must remain in service via other BUS |
| 1056 | RQ122920 | OCC_204 | cpcc1_sd | BUS | 220KV BUS 1 AT BASSI(PG) | POWER GRID | D | FOR AMP WORK | 01-Mar-2023 | 08:00 | 01-Mar-2023 | 18:00 | | PLANNED | Approved | 01-Mar-23 | 08:00 | 01-Mar-23 | 18:00 | |
| 1057 | RQ122985 | OCC_204 | cpcc1_sd | BUS | 220KV BUS 1 AT MANDOLA(PG) | POWER GRID | D | FOR AMP WORK | 01-Mar-2023 | 08:00 | 01-Mar-2023 | 18:00 | | PLANNED | Approved | 01-Mar-23 | 08:00 | 01-Mar-23 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|------|----------|---------|-----------|------------------------------|--|------------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|---|
| 1058 | RQ122945 | OCC_204 | cpcc1_sd | BUS | 220 KV KURUKSHETRA(PG) - BUS 1 | POWER GRID | C | For 220kV GIS erection works for ICT-3 commissioning | 01-Mar-2023 | 08:00 | 06-Mar-2023 | 18:00 | | PLANNED | Approved | 01-Mar-23 | 08:00 | 06-Mar-23 | 18:00 | May be given subject to all elements must remain in service via other BUS |
| 1059 | RQ122431 | OCC_204 | cpcc3_sd | BUS | 220KV BUS 1 AT CBGANJ(UP) | UPPTCL | C | Replacement of Bus-1 isolator of POWERGRID Bay (Roza bay 86 old name Tanakpur Bay) at CB Ganj substation under Adcap tanakpur system | 23-Mar-2023 | 10:00 | 25-Mar-2023 | 18:00 | | PLANNED | Approved | 23-Mar-23 | 10:00 | 25-Mar-23 | 18:00 | May be given subject to all elements must remain in service via other BUS |
| 1060 | RQ122432 | OCC_204 | cpcc3_sd | BUS | 220KV BUS 2 AT CBGANJ(UP) | UPPTCL | C | Replacement of Bus-2 isolator of POWERGRID Bay (Roza bay 86 old name Tanakpur Bay) at CB Ganj substation under Adcap tanakpur system | 20-Mar-2023 | 10:00 | 22-Mar-2023 | 18:00 | | PLANNED | Approved | 20-Mar-23 | 10:00 | 22-Mar-23 | 18:00 | May be given subject to all elements must remain in service via other BUS |
| 1061 | RQ122789 | OCC_204 | sldcjk_sd | BUS | 220KV BUS 1 AT GLADNI(PDD) | PDD JK | D | Preventive Maintenance works | 12-Mar-2023 | 09:00 | 12-Mar-2023 | 15:00 | 20-50MW may be shifted and fed from sister 220kV grids subject to real time loading and availability of power from these grids. Rest approx. 200MW load shall be affected. | PLANNED | Approved | 12-Mar-23 | 09:00 | 12-Mar-23 | 15:00 | 20-50MW may be shifted and fed from sister 220kV grids subject to real time loading and availability of power from these grids. Rest approx. 200MW load shall be affected./JK will manage the load. |
| 1062 | RQ122790 | OCC_204 | sldcjk_sd | BUS | 220KV BUS 2 AT GLADNI(PDD) | PDD JK | D | Preventive Maintenance works | 12-Mar-2023 | 09:00 | 12-Mar-2023 | 15:00 | 20-50MW may be shifted and fed from sister 220kV grids subject to real time loading and availability of power from these grids. Rest approx. 200MW load shall be affected. | PLANNED | Approved | 12-Mar-23 | 09:00 | 12-Mar-23 | 15:00 | 20-50MW may be shifted and fed from sister 220kV grids subject to real time loading and availability of power from these grids. Rest approx. 200MW load shall be affected./JK will manage the load. |
| 1063 | RQ122326 | OCC_204 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 132 KV HAMIRPUR(H P)-CHOHAL (PS) (PSTCL) CKT-1 | PSTCL | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning | 21-Mar-2023 | 08:00 | 21-Mar-2023 | 18:00 | | PLANNED | Approved | 21-Mar-23 | 08:00 | 21-Mar-23 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|------|----------|---------|-----------|------------------------------|--|------------|---|--|-------------|-------|-------------|-------|----------------|---------|----------|-----------|-------|-----------|-------|---|
| 1064 | RQ122325 | OCC_204 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 132 KV HAMIRPUR(H P)-CHOHAL (PS) (PSTCL) CKT-1 | PSTCL | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning | 09-Mar-2023 | 08:00 | 09-Mar-2023 | 18:00 | | PLANNED | Approved | 09-Mar-23 | 08:00 | 09-Mar-23 | 18:00 | |
| 1065 | RQ122396 | OCC_204 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 132 KV AMARPURAT HEDI(RS)-HISAR(BB) (RS) CKT-1 | RRVPLN | D | for Line Maintenance | 16-Mar-2023 | 08:00 | 16-Mar-2023 | 18:00 | | PLANNED | Approved | 16-Mar-23 | 08:00 | 16-Mar-23 | 18:00 | |
| 1066 | RQ123344 | OCC_204 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 132 KV DEHAR(BB)-KANGOO(HP) (HPPTCL) CKT-1 | HPPTCL | D | "1. To attend three no Hot Points 2. Cleaning of Post Insulators 3. Annual Mtc. Works" | 10-Mar-2023 | 08:00 | 10-Mar-2023 | 18:00 | | PLANNED | Approved | 10-Mar-23 | 08:00 | 10-Mar-23 | 18:00 | |
| 1067 | RQ123366 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 132 KV HIRANAGAR(PDD)-SEWA_2(NH) (PG) CKT-2 | POWER GRID | C | Stringing/Destringing work for Diversion of 132KV Sewa-II Hiranagar TL between tower No 47-49 and 52-55. Due to land sliding near Tower No 48 rerouting of Line has to done. | 02-Mar-2023 | 08:00 | 11-Mar-2023 | 18:00 | Kindly Approve | PLANNED | Approved | 02-Mar-23 | 08:00 | 11-Mar-23 | 18:00 | May be given subject to JK and NHPC consent/Necessary CEA clearances required before charging of line |
| 1068 | RQ123365 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 132 KV HIRANAGAR(PDD)-SEWA_2(NH) (PG) CKT-1 | POWER GRID | C | Stringing/Destringing work for Diversion of 132KV Sewa-II Hiranagar TL between tower No 47-49 and 52-55. Due to land sliding near Tower No 48 rerouting of Line has to done. | 02-Mar-2023 | 08:00 | 11-Mar-2023 | 18:00 | Kindly Approve | PLANNED | Approved | 02-Mar-23 | 08:00 | 11-Mar-23 | 18:00 | May be given subject to JK and NHPC consent/Necessary CEA clearances required before charging of line |
| 1069 | RQ123287 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 132 KV SEWA_2(NH)-KATHUA(JK) (PG) CKT-1 | POWER GRID | D | NON - AUTO MODE required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS). | 01-Mar-2023 | 07:00 | 31-Mar-2023 | 18:00 | | PLANNED | Approved | 01-Mar-23 | 07:00 | 31-Mar-23 | 18:00 | |
| 1070 | RQ123286 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 132 KV KATHUA(JK)-MAHANPUR(JK) (PG) CKT-1 | POWER GRID | D | NON - AUTO MODE required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS). | 01-Mar-2023 | 07:00 | 31-Mar-2023 | 18:00 | | PLANNED | Approved | 01-Mar-23 | 07:00 | 31-Mar-23 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|------|----------|---------|----------|------------------------------|---|------------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 1071 | RQ123288 | OCC_204 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 132 KV SEWA_2(NH)-MAHANPUR(PDD) (PG) CKT-1 | POWER GRID | D | NON - AUTO MODE required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS). | 01-Mar-2023 | 07:00 | 31-Mar-2023 | 18:00 | | PLANNED | Approved | 01-Mar-23 | 07:00 | 31-Mar-23 | 18:00 | |
| 1072 | RQ123010 | OCC_204 | cpcc1_sd | BR/BSR/MSR/MSR | 25 MVAR BUS REACTOR NO 1 AT 220 KV MANDOLA(PG) | POWER GRID | D | FOR AMP WORK | 17-Mar-2023 | 08:00 | 17-Mar-2023 | 18:00 | | PLANNED | Approved | 17-Mar-23 | 08:00 | 17-Mar-23 | 18:00 | |
| 1073 | RQ123363 | OCC_204 | bbmb_sd | BAY | 203 BUS COUPLER BAY - 220KV BUS 1 AT SAMAYPUR(BB) (BBMB) AND 220KV BUS 2 AT SAMAYPUR(BB) AT 220 KV SAMAYPUR(BB) (BBMB) | BBMB | D | Half Yearly Mtc.. | 28-Mar-2023 | 08:00 | 28-Mar-2023 | 18:00 | | PLANNED | Approved | 28-Mar-23 | 08:00 | 28-Mar-23 | 18:00 | |
| 1074 | RQ123364 | OCC_204 | bbmb_sd | BAY | A-10 BUS SECTIONALIZER BAY - 220KV BUS 2 AT SAMAYPUR(BB) (BBMB) AND 220KV BUS 4 AT SAMAYPUR(BB) AT 220 KV SAMAYPUR(BB) (BBMB) | BBMB | D | Half Yearly Mtc.. | 27-Mar-2023 | 08:00 | 27-Mar-2023 | 18:00 | | PLANNED | Approved | 27-Mar-23 | 08:00 | 27-Mar-23 | 18:00 | |
| 1075 | RQ123037 | OCC_204 | cpcc1_sd | BAY | 208 MAIN BAY - 220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1 AT CHITTORGARH(RS) | POWER GRID | C | OVERHAULING OF MAIN BAY CIRCUIT BREAKER ,LINE REMAIN IN SERVICE THROUGH TRANSFER BUS CIRCUIT BREAKER AT CHITTORGARH END/ RRVPNL (CHANDERIYA) AUTORECLOSE WILL BE OUT OF SERVICE DURING LINE REMAIN IN SERVICE WITH TRANSFER BUS CB | 20-Mar-2023 | 08:00 | 25-Mar-2023 | 18:00 | | PLANNED | Approved | 20-Mar-23 | 08:00 | 25-Mar-23 | 18:00 | May be given subject to ckt must remain in service |

| | | | | | | | | | | | | | | | | | | | | |
|------|----------|---------|----------|-----|---|---------------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 1076 | RQ123075 | OCC_204 | cpcc1_sd | BAY | A214 BUS SECTIONALIZE R BAY - 220 KV FATEHGARH_II(PG) - BUS 7 (POWERGRID) AND 220 KV FATEHGARH_II(PG) - BUS 8 AT 220 KV FATEHGARH_II(PG) (POWERGRID) | POWER GRID | D | construction related works of Phase II (Jumpering and bay extension work of new bays of Phase II) | 14-Mar-2023 | 17:00 | 19-Mar-2023 | 23:00 | | PLANNED | Approved | 14-Mar-23 | 19:00 | 19-Mar-23 | 23:00 | Shutdown may be given from 1900 Hrs |
| 1077 | RQ123026 | OCC_204 | cpcc1_sd | BAY | 209 MAIN BAY - 220 KV BHIWADI(PG) -REWARI(HV) (HVPNL) CKT-2 (POWERGRID) AT 220 KV BHIWADI(PG) | POWER GRID | C | CB Overhauling Work | 10-Mar-2023 | 08:00 | 15-Mar-2023 | 18:00 | | PLANNED | Approved | 10-Mar-23 | 08:00 | 15-Mar-23 | 18:00 | May be given subject to ckt must remain in service |
| 1078 | RQ122522 | OCC_204 | cpcc3_sd | BAY | 210 BUS SECTIONALIZE R BAY - 220 KV JAULJIVI (PG) - BUS 1 (POWERGRID) AND 220 KV JAULJIVI (PG) - BUS 3 AT 220 KV JAULJIVI (PG) (POWERGRID) | POWER GRID | D | For SF6 Gas Leakage Identification work and SF6 Gas Top Up (GD-1 B Phase) | 01-Mar-2023 | 10:00 | 01-Mar-2023 | 18:00 | | PLANNED | Approved | 01-Mar-23 | 10:00 | 01-Mar-23 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|------|----------|---------|-----------|-------------|---|------------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 1079 | RQ122252 | OCC_204 | budhil_sd | BAY | 204 BUS COUPLER BAY - 220KV BUS 1 AT CHAMERA_3(NH) AND 220KV BUS 2 AT CHAMERA_3(NH) AT 220 KV CHAMERA_3(NH) (NHPC) | NHPC | D | 220kv GIS M2 Level maintenance of all four Bays at Budhil GIS and one way at NHPC Chamera-iii end GIS. | 01-Mar-2023 | 08:00 | 10-Mar-2023 | 18:00 | 220kv GIS M2 Level maintenance of all four Bays at Budhil GIS and one way at NHPC Chamera-iii end GIS is due and being done between 01.03.2023 to 10.03.2023. Shutdown required for one bay at NHPC end Dharwala will for two days and will be between this shutdown | PLANNED | Approved | 01-Mar-23 | 08:00 | 10-Mar-23 | 18:00 | Both BUS remain in service with all elements |
| 1080 | RQ122253 | OCC_204 | cpcc3_sd | TCSC | TCSC OF 400 KV GORAKHPUR-MUZAFFARPUR (PG) CKT-1 AT GORAKHPUR(PG) | POWER GRID | C | Overhauling of bypass Circuit Breakers BBR1 & BBR2 | 29-Mar-2023 | 10:00 | 09-Apr-2023 | 18:00 | | PLANNED | Approved | 29-Mar-23 | 10:00 | 09-Apr-23 | 18:00 | May be given |
| 1081 | RQ123181 | OCC_204 | cpcc2_sd | SVC/STATCOM | SVC No 1(-400/+600MV AR) at 400 KV Ludhiana(PG) | POWER GRID | D | "Balance AMP works/ Installation of insulation sleeves/Scheme modification" | 16-Mar-2023 | 09:00 | 18-Mar-2023 | 17:00 | | PLANNED | Approved | 16-Mar-23 | 09:00 | 18-Mar-23 | 17:00 | |

Outages proposed in other RPCs requiring NRPC approval

| Sl No | Outages proposed in | Name of Requesting Agency | Name of Elements | From | To | Basis | Reason | Remarks (If Any) | Shutdown Status | OCC Remarks | | |
|-------|---------------------|---------------------------|--|-----------|-------|-----------|--------|------------------|---|--|----------|--|
| 1 | ERPC | ER-I | 400KV-NAUBATPUR(BH)-BALIA-1 | 21-Mar-23 | 08:00 | 22-Mar-23 | 18:00 | D | For Replacement of Porcelain to Polymer insulator changing work | Approved | | |
| 2 | ERPC | ER-I | 400KV-NAUBATPUR(BH)-BALIA-2 | 28-Mar-23 | 08:00 | 29-Mar-23 | 18:00 | D | For Replacement of Porcelain to Polymer insulator changing work | Approved | | |
| 3 | ERPC | ER-I | A/R OF 400KV-NAUBATPUR(BH)-BALIA-1 | 28-Mar-23 | 08:00 | 29-Mar-23 | 18:00 | D | To facilitate shutdown of parallel circuit | Approved | | |
| 4 | ERPC | ER-I | A/R OF 400KV-NAUBATPUR(BH)-BALIA-2 | 21-Mar-23 | 08:00 | 22-Mar-23 | 18:00 | D | To facilitate shutdown of parallel circuit | Approved | | |
| 5 | ERPC | ER-I | A/R OF 765KV-GAYA-VARANASI-2 | 1-Mar-23 | 07:00 | 31-Mar-23 | 18:00 | C | For OPGW installation Work under Strengthening of OPGW Network in ER Project | Approved | | |
| 6 | ERPC | ER-I | 400KV-NAUBATPUR(BH)-BALIA-2 | 1-Mar-23 | 07:00 | 8-Mar-23 | 18:00 | D | For fixing of aviation globule for OPGW erection work under Strengthening of OPGW Network in ER Project. | Approved | | |
| 7 | ERPC | ER-I | A/R OF 400KV-NAUBATPUR(BH)-BALIA-1 | 1-Mar-23 | 07:00 | 31-Mar-23 | 18:00 | D | For fixing of aviation globule for OPGW erection work under Strengthening of OPGW Network in ER Project for balance work in UP Portion | Approved | | |
| 8 | ERPC | ER-I | 765 KV GAYA BALIA (S/C) | 3-Mar-23 | 08:00 | 3-Mar-23 | 17:00 | D | Jumper and Hardware fitting Tightening works at Major crossing locations | Approved | | |
| 9 | ERPC | ER-I | 400KV-BIHARSARIFF(PG)-VARANASI-1 | 6-Mar-23 | 08:00 | 11-Mar-23 | 17:00 | D | Change of Porcelain to Polymer Insulator in polluted stretches, major crossings . | Approved | | |
| 10 | ERPC | ER-I | 400KV-BIHARSARIFF(PG)-VARANASI-2 | 12-Mar-23 | 08:00 | 17-Mar-23 | 17:00 | D | Change of Porcelain to Polymer Insulator in polluted stretches, major crossings . | Approved | | |
| 11 | ERPC | ER-I | A/R of 400 KV BIHARSARIFF(PG)-VARANASI-1 | 12-Mar-23 | 08:00 | 17-Mar-23 | 17:00 | D | For enable shutdown of parallel circuit | Approved | | |
| 12 | ERPC | ER-I | A/R of 400 KV BIHARSARIFF(PG)-VARANASI-2 | 6-Mar-23 | 08:00 | 11-Mar-23 | 17:00 | D | For enable shutdown of parallel circuit | Approved | | |
| 13 | ERPC | ER-I | A/R of BIHARSHARIF BALIA 1 | 5-Mar-23 | 08:00 | 15-Mar-23 | 17:00 | D | For PID test of various locations | Approved | | |
| 14 | ERPC | ER-I | A/R of BIHARSHARIF BALIA 2 | 5-Mar-23 | 08:00 | 15-Mar-23 | 17:00 | D | For PID test of various locations | Approved | | |
| 15 | ERPC | ER-I | 400 KV PATNA BALIA 1 | 5-Mar-23 | 08:00 | 30-Mar-23 | 17:00 | C | DIVERSION OF LINE DUE TO RVNL RAIL CONSTRUCTION | All FTC procedures shall be followed. EI approval, PTCC approval to be submitted before charging of line . | Approved | All FTC procedures shall be followed. EI approval, PTCC approval to be submitted before charging of line . |
| 16 | ERPC | ER-I | 400 KV PATNA BALIA 2 | 5-Mar-23 | 08:00 | 30-Mar-23 | 17:00 | C | DIVERSION OF LINE DUE TO RVNL RAIL CONSTRUCTION | All FTC procedures shall be followed. EI approval, PTCC approval to be submitted before charging of line . | Approved | All FTC procedures shall be followed. EI approval, PTCC approval to be submitted before charging of line . |
| 17 | ERPC | ER-I | 400 kv BIHARSHARIF BALIA 1 | 1-Mar-23 | 08:00 | 2-Mar-23 | 17:00 | D | Changing of insulator from porcelain to polymer in crossings | Approved | | |
| 18 | ERPC | ER-I | 400 kv BIHARSHARIF BALIA 2 | 3-Mar-23 | 08:00 | 4-Mar-23 | 17:00 | D | Changing of insulator from porcelain to polymer in crossings | Approved | | |
| 19 | ERPC | ER-I | A/R of BIHARSHARIF BALIA 1 | 3-Mar-23 | 08:00 | 4-Mar-23 | 17:00 | D | To facilitate SD in parallel circuit | Approved | | |
| 20 | ERPC | ER-I | A/R of BIHARSHARIF BALIA 2 | 1-Mar-23 | 08:00 | 2-Mar-23 | 17:00 | D | To facilitate SD in Parallel circuit | Approved | | |
| 21 | ERPC | ER-I | A/R OF MOTIHARI GORAKHPUR 1 | 16-Mar-23 | 07:00 | 21-Mar-23 | 18:00 | D | For PID test of various locations | Approved | | |
| 22 | ERPC | ER-I | A/R OF MOTIHARI GORAKHPUR 2 | 16-Mar-23 | 07:00 | 21-Mar-23 | 18:00 | D | For PID test of various locations | Approved | | |
| 23 | ERPC | ER-I | 765KV SASARAM FATEHPUR S/C | 1-Mar-23 | 09:00 | 2-Mar-23 | 18:00 | D | Insulator cleaning work in Line BY NR-3 POWERGRID | Approved | | |
| 24 | WRPC | MP_SLDC | 220KV-MALANPUR-AURIYA-1 | 9-Mar-23 | 09:00 | 9-Mar-23 | 17:00 | D | FOR LINE MAINTENANCE WORK | Approved | | |
| 25 | WRPC | MP_SLDC | 220KV-MEHGAON-AURIYA-1 | 10-Mar-23 | 09:00 | 10-Mar-23 | 17:00 | D | FOR LINE MAINTENANCE WORK | Approved | | |
| 26 | WRPC | MP_SLDC | 132KV-SHEOPUR-KHANDAR-2 | 17-Mar-23 | 09:00 | 17-Mar-23 | 17:00 | D | FOR LINE MAINTENANCE WORK | Approved | | |
| 27 | WRPC | POWERGRID_WR2 | 765KV-JABALPUR-ORAI-1 | 1-Mar-23 | 07:00 | 31-Mar-23 | 18:00 | D | For OPGW stringing under live line condition only A/R OFF required. | ATC Curtailment of 900 MW in NR Import | Approved | ATC Curtailment of 900 MW in NR Import |
| 28 | WRPC | POWERGRID_WR2 | 765KV-BANASKANTHA-CHITTORGARH-1 L/R@ BANASKANTHA - 765KV | 1-Mar-23 | 09:00 | 1-Mar-23 | 18:00 | D | Yearly AMP of Line Reactor | | Approved | |
| 29 | WRPC | POWERGRID_WR2 | 765KV-BANASKANTHA-CHITTORGARH-1 | 1-Mar-23 | 09:00 | 1-Mar-23 | 18:00 | D | Yearly AMP of Line Reactor at Banaskantha end and line AMP works. Dia to be kept opened at both end and A/R off of ckt # 2 is required. | ATC Curtailment of 200/1750 MW in NR Import/Export | Approved | ATC Curtailment of 200/1750 MW in NR Import/Export |
| 30 | WRPC | POWERGRID_WR2 | 765KV-BANASKANTHA-CHITTORGARH-2 | 1-Mar-23 | 09:00 | 1-Mar-23 | 18:00 | D | A/R in non auto mode required for facilitating Line AMP works in 765KV-BANASKANTHA-CHITTORGARH-1 Line. | | Approved | |

| | | | | | | | | | | | | |
|----|------|---------------|--|-----------|-------|-----------|-------|---|---|--|----------|--|
| 31 | WRPC | POWERGRID_WR2 | 765KV-GWALIOR-AGRA-1 | 1-Mar-23 | 09:00 | 7-Mar-23 | 18:00 | D | Tower strengthening works. A/R to be kept in non auto mode | | Approved | |
| 32 | WRPC | POWERGRID_WR2 | 765KV-SATNA-VINDHYACHAL(PS)-2 | 1-Mar-23 | 10:00 | 1-Mar-23 | 13:00 | D | For Switching of Spare with B-Ph (For taking B-Ph in Service) at Satna end | To be clubbed with sl 66 | Approved | To be clubbed with sl 66 |
| 33 | WRPC | POWERGRID_WR2 | 765KV-SATNA-VINDHYACHAL(PS)-2 L/R@ SATNA - 765KV | 1-Mar-23 | 10:00 | 1-Mar-23 | 13:00 | D | For Switching of Spare with B-Ph (For taking B-Ph in Service) | To be clubbed with sl 66 | Approved | To be clubbed with sl 66 |
| 34 | WRPC | POWERGRID_WR2 | 765KV-BANASKANTHA-CHITTORGARH-2 L/R@ BANASKANTHA - 765KV | 2-Mar-23 | 09:00 | 2-Mar-23 | 18:00 | D | Yearly AMP of Line Reactor | | Approved | |
| 35 | WRPC | POWERGRID_WR2 | 765KV-BANASKANTHA-CHITTORGARH-2 | 2-Mar-23 | 09:00 | 2-Mar-23 | 18:00 | D | Yearly AMP of Line Reactor at Banaskantha end and line AMP works. Dia to be kept opened at both end and A/R off of ckt # 1 is required. | ATC Curtailment of 200/1750 MW in NR Import/Export | Approved | ATC Curtailment of 200/1750 MW in NR Import/Export |
| 36 | WRPC | POWERGRID_WR2 | 765KV-BANASKANTHA-CHITTORGARH-1 | 2-Mar-23 | 09:00 | 2-Mar-23 | 18:00 | D | A/R in non auto mode required for facilitating Line AMP works in 765KV-BANASKANTHA-CHITTORGARH-2 Line. | | Approved | |
| 37 | WRPC | POWERGRID_WR2 | 400KV-KANSARI-BHINMAL-1 | 4-Mar-23 | 09:00 | 4-Mar-23 | 18:00 | D | Yearly AMP. Dia to be kept opened at both end. | | Approved | |
| 38 | WRPC | POWERGRID_WR2 | 765KV-GWALIOR-AGRA-2 | 8-Mar-23 | 09:00 | 15-Mar-23 | 18:00 | D | Tower strengthening works. A/R to be kept in non auto mode | | Approved | |
| 39 | WRPC | POWERGRID_WR2 | 765KV-JABALPUR-ORAI-2 L/R@ JABALPUR - 765KV | 13-Mar-23 | 09:30 | 13-Mar-23 | 18:30 | D | FOR SPARE ROTATION AS PER GUIDELINES (Due date: 25.03.2023) | | Approved | |
| 40 | WRPC | POWERGRID_WR2 | 765KV-JABALPUR-ORAI-2 | 13-Mar-23 | 09:30 | 13-Mar-23 | 18:30 | D | Line outage for SPARE ROTATION IN LR AT JABALPUR PS AS PER GUIDELINES (Due date: 25.03.2023). Also Line AMP works. Dia to be kept opened at both end. | ATC Curatilment of 900 MW in NR Import | Approved | ATC Curatilment of 900 MW in NR Import |
| 41 | WRPC | POWERGRID_WR2 | 765KV-JABALPUR-ORAI-1 | 13-Mar-23 | 09:30 | 13-Mar-23 | 18:30 | D | A/R in non auto mode required for facilitating Line AMP works in 765KV Jabalpur-Orai 2 Line. | | Approved | |
| 42 | WRPC | POWERGRID_WR2 | 765KV-VINDHYACHAL(PS)-VARANASI-2 | 13-Mar-23 | 09:00 | 13-Mar-23 | 18:00 | D | For AMP work Line Terminal equipment at Vindhychal (PS). Dia to be kept opened at both end. | ATC Curatilment of 1900 MW in NR Import | Approved | ATC Curatilment of 1900 MW in NR Import |
| 43 | WRPC | POWERGRID_WR2 | 765KV-SATNA-VINDHYACHAL(PS)-1 | 13-Mar-23 | 09:00 | 13-Mar-23 | 18:00 | D | For rectification of shutdown nature defects . Dia to be kept open at both ends | ATC Curatilment of 750 MW in NR Import | Approved | ATC Curatilment of 750 MW in NR Import |
| 44 | WRPC | POWERGRID_WR2 | 765KV-SATNA-VINDHYACHAL(PS)-2 | 13-Mar-23 | 09:00 | 13-Mar-23 | 18:00 | D | A/R in non auto mode required for facilitating Line AMP works in 765KV-SATNA-VINDHYACHAL(PS)-1 Line. | | Approved | |
| 45 | WRPC | POWERGRID_WR2 | 765KV-VINDHYACHAL(PS)-VARANASI-1 | 14-Mar-23 | 09:00 | 14-Mar-23 | 18:00 | D | For AMP work Line Terminal equipment at Vindhychal (PS). Dia to be kept opened at both end. | ATC Curatilment of 1900 MW in NR Import | Approved | ATC Curatilment of 1900 MW in NR Import |
| 46 | WRPC | POWERGRID_WR2 | 765KV-VINDHYACHAL(PS)-JABALPUR-2 L/R@ JABALPUR - 765KV | 15-Mar-23 | 09:30 | 15-Mar-23 | 15:30 | D | FOR SPARE ROTATION AS PER GUIDELINES (Due date: 30.03.2023) | | Approved | |
| 47 | WRPC | POWERGRID_WR2 | 765KV-VINDHYACHAL(PS)-JABALPUR-2 | 15-Mar-23 | 09:30 | 15-Mar-23 | 15:30 | D | Line outage for SPARE ROTATION IN LR AT JABALPUR PS AS PER GUIDELINES (Due date: 30.03.2023). Also FOR ATTENDING S/D NATURE DEFECTS IN LINE. Ckt -1 to be kept in non auto mode. Dia to be kept opened at both end. | ATC Curatilment of 1100 MW in NR Import | Approved | ATC Curatilment of 1100 MW in NR Import |
| 48 | WRPC | POWERGRID_WR2 | 765KV-VINDHYACHAL(PS)-JABALPUR-1 | 15-Mar-23 | 09:30 | 15-Mar-23 | 15:30 | D | A/R in non auto mode required for facilitating Line AMP works in 765KV Vindhychal-Jabalpur 2 Line. | | Approved | |
| 49 | WRPC | POWERGRID_WR2 | 765KV-SATNA-ORAI-1 | 15-Mar-23 | 09:00 | 15-Mar-23 | 18:00 | D | Line outage is required for AMP of Line Reactor at Satna end. Also Line AMP works. Dia to be kept opened at both ends. | ATC Curatilment of 2450 MW in NR Import | Approved | ATC Curatilment of 2450 MW in NR Import |
| 50 | WRPC | POWERGRID_WR2 | 765KV-SATNA-ORAI-1 L/R@ SATNA - 765KV | 15-Mar-23 | 09:00 | 15-Mar-23 | 18:00 | D | AMP of Line Reactor. | | Approved | |
| 51 | WRPC | POWERGRID_WR2 | 765KV-GWALIOR-JAIPUR-2 | 18-Mar-23 | 09:00 | 18-Mar-23 | 18:00 | D | For Line AMP work and and Line terminal equipment AMP at Gwalior end. Dia to be kept opened at both end. | ATC Curatilment of 250 MW in NR Import | Approved | ATC Curatilment of 250 MW in NR Import |
| 52 | WRPC | POWERGRID_WR2 | 400KV-VINDHYACHAL(PS)-RIHAND-1 | 20-Mar-23 | 09:00 | 20-Mar-23 | 18:00 | D | Line AMP works. A/R off of Ckt 2 and Dia to be Kept open at both ends. Terminal equipment AMP at Vindhychal PS | Unit is out till 14th March at Rihand 3. SD to be clubbed with unit outage at Rihand 3 | Approved | Unit is out till 14th March at Rihand 3. SD to be clubbed with unit outage at Rihand 3 |
| 53 | WRPC | POWERGRID_WR2 | 400KV-VINDHYACHAL(PS)-RIHAND-2 | 20-Mar-23 | 09:00 | 20-Mar-23 | 18:00 | D | Line AMP works of ckt # 1. A/R off of Ckt 2 . | Unit is out till 14th March at Rihand 3. SD to be clubbed with unit outage at Rihand 4 | Approved | Unit is out till 14th March at Rihand 3. SD to be clubbed with unit outage at Rihand 4 |
| 54 | WRPC | POWERGRID_WR2 | 765KV-SATNA-GWALIOR-2 | 20-Mar-23 | 09:00 | 20-Mar-23 | 18:00 | D | For Line AMP work and Line terminal equipment. A/R of 765kv Gwalior Orai and 765kv Satna-Orai to be kept in non auto mode. Dia to be kept opened at both end. | ATC Curatilment of 2150 MW in NR Import | Approved | ATC Curatilment of 2150 MW in NR Import |
| 55 | WRPC | POWERGRID_WR2 | 765KV-GWALIOR-ORAI-1 | 20-Mar-23 | 09:00 | 20-Mar-23 | 18:00 | D | A/R in non auto mode required for facilitating Line AMP works in 765KV-SATNA-GWALIOR Line. | | Approved | |
| 56 | WRPC | POWERGRID_WR2 | 765KV-SATNA-ORAI-1 | 20-Mar-23 | 09:00 | 20-Mar-23 | 18:00 | D | A/R in non auto mode required for facilitating Line AMP works in 765KV-SATNA-GWALIOR Line. | | Approved | |
| 57 | WRPC | POWERGRID_WR2 | 400KV-VINDHYACHAL(PS)-RIHAND-2 | 21-Mar-23 | 09:00 | 21-Mar-23 | 18:00 | D | Line AMP works. A/R off of Ckt 1 and Dia to be Kept open at both ends. Terminal equipment AMP at Vindhychal PS. | Unit is out till 14th March at Rihand 3. SD to be clubbed with unit outage at Rihand 4 | Approved | Unit is out till 14th March at Rihand 3. SD to be clubbed with unit outage at Rihand 4 |
| 58 | WRPC | POWERGRID_WR2 | 400KV-VINDHYACHAL(PS)-RIHAND-1 | 21-Mar-23 | 09:00 | 21-Mar-23 | 18:00 | D | Line AMP works of ckt # 2. A/R off of Ckt 1 | Unit is out till 14th March at Rihand 3. SD to be clubbed with unit outage at Rihand 4 | Approved | Unit is out till 14th March at Rihand 3. SD to be clubbed with unit outage at Rihand 4 |

| | | | | | | | | | | | | |
|----|------|---------------|--|-----------|-------|-----------|-------|---|---|--|----------|--|
| 59 | WRPC | POWERGRID_WR2 | 765KV-VINDHYACHAL(PS)-JABALPUR-1 | 22-Mar-23 | 09:00 | 22-Mar-23 | 18:00 | D | For rectification of shutdown nature defects . Dia to be kept open at both ends and A/R in non auto mode required of Ckt 2 | ATC Curatiltment of 1100 MW in NR Import | Approved | ATC Curatiltment of 1100 MW in NR Import |
| 60 | WRPC | POWERGRID_WR2 | 765KV-VINDHYACHAL(PS)-JABALPUR-2 | 22-Mar-23 | 09:00 | 22-Mar-23 | 18:00 | D | A/R in non auto mode required for facilitating Line AMP works in 765KV Vindhychal-Jabalpur 1 Line. | | Approved | |
| 61 | WRPC | POWERGRID_WR2 | 765KV-SATNA-BINA-2 | 25-Mar-23 | 09:15 | 25-Mar-23 | 18:15 | D | 1.for implementation of WTI/OTI revised logic in Satna-2 LR 2. Firmware upgradation of Micom relay Dia to be kept opened at both end. | ATC Curatiltment of 750 MW in NR Import | Approved | ATC Curatiltment of 750 MW in NR Import |
| 62 | WRPC | POWERGRID_WR2 | 765KV-SATNA-VINDHYACHAL(PS)-2 | 28-Mar-23 | 09:00 | 28-Mar-23 | 18:00 | D | For conductor repair work at location between 73-74. A/R off of 765KV Satna-Vindhychal 1 is required and Dia to be kept open at both ends . Simultaneous outage of 765 KV Sasan-Satna #2 and 765KV Vindhychal-Satna 2 is required as 765KV Sasan-Satna 2 line is undercrossing 765kv Satna-Vindhychal 2 line at the said tower locations | ATC Curatiltment of 750 MW in NR Import | Approved | ATC Curatiltment of 750 MW in NR Import |
| 63 | WRPC | POWERGRID_WR2 | 765KV-SATNA-VINDHYACHAL(PS)-1 | 28-Mar-23 | 09:00 | 28-Mar-23 | 18:00 | D | For conductor repair work at location between 73-74 of 765KV Satna-Vindhychal 2 line, A/R off of 765KV Satna-Vindhychal Ckt 1 is required. | | Approved | |
| 64 | WRPC | POWERGRID_WR2 | 765KV-SATNA-VINDHYACHAL(PS)-2 L/R@ VINDHYACHAL(PS) - 765KV | 28-Mar-23 | 09:00 | 28-Mar-23 | 18:00 | D | Line Reactor AMP work at Vindhychal (PS) | | Approved | |
| 65 | ERPC | BSPTCL | 400 KV Biharsharif-Balia ckt 1 | 1-Mar-23 | 10:00 | 1-Mar-23 | 17:00 | D | For overhead crossing of 400 KV Buxar Thermal to Naubatpur T/L | | Approved | |
| 66 | ERPC | BSPTCL | 400 KV Biharsharif-Balia ckt 2 | 1-Mar-23 | 10:00 | 1-Mar-23 | 17:00 | D | For overhead crossing of 400 KV Buxar Thermal to Naubatpur T/L | | Approved | |
| 67 | ERPC | BSPTCL | 220 KV Karamnasa-Sahopuri S/C T/L | 1-Mar-23 | 10:00 | 1-Mar-23 | 17:00 | D | For overhead crossing of 400 KV Buxar Thermal to Naubatpur T/L | | Approved | |

| Sr No | Name of Requesting Agency | Element Type | Element Name | Owner | Daily/ Continuous | Reason | Requested From Date | Requested To Date | Requester Remarks | NLDC/NRLDC Comments | Shutdown Status | OCC Remarks |
|-------|---------------------------|-----------------|-----------------------------|-------|-------------------|--|---------------------|-------------------|--|---|-----------------|--------------------|
| 1 | NTPC | GENERATING UNIT | Auraiya Module-2 | NTPC | C | for LPT O/H, Generator overhaul, all TG Bearing inspection, along with WHRB-3,4 Overhaul | 16-Feb-2023 | 15-Mar-2023 | GT#3,4, & ST-2 will not be available for above period. | Not approved in LGBR | Approved | May be approved. |
| 2 | NTPC | GENERATING UNIT | Dadri St-2 U#2 (500 MW U#6) | NTPC | C | FGD work | 01-Mar-2023 | 07-Mar-2023 | | Approved in LGBR from 20 February to 25 March | Approved | May be approved. |
| 3 | NTPC | GENERATING UNIT | Unchahar Unit 5 | NTPC | C | Boiler licence renewal | 07-Mar-2023 | 12-Mar-2023 | | Approved in LGBR from 01 May to 04 June 2023 | Approved | OCC Forum Approved |
| 4 | NTPC | GENERATING UNIT | Dadri Gas GT#1 | NTPC | C | For M-4 Inspection | 20-Mar-2023 | 26-Mar-2023 | | | Approved | OCC Forum Approved |
| 5 | NTPC | GENERATING UNIT | Dadri Gas GT#3 | NTPC | C | For M-8 Inspection | 25-Mar-2023 | 31-Mar-2023 | | | Approved | OCC Forum Approved |
| 6 | NTPC | GENERATING UNIT | WHRB-4 | NTPC | C | Boiler licence renewal | 10-Mar-2023 | 11-Mar-2023 | | | Approved | OCC Forum Approved |

NTPC : ANTA-GAS - BAY Maintenance Program for approval in OCC 204 for March Month

| S.No. | Detail of Transmission Element | | Duration | | | | Mode Daily / Continuous | Reason | NRLDC/NLDC Comments | Shutdown Status | OCC Remarks |
|-------|--------------------------------|-----------------------------|------------|------------|---------|---------|-------------------------------|--|--|-----------------|--|
| | Voltage Level | Name | Date | | Time | | | | | | |
| | | | From | To | From | To | | | | | |
| 1 | 220 kV | Anta-Lalsot (S/C) | 13.03.2023 | 14.03.2023 | 8:00 AM | 6:00 PM | Continuous | S/D is required for Retro fitting & Relay testing work | May be given | Approved | May be given |
| 2 | 220 kV | MB#2 (S/C) | 14.03.2023 | 14.03.2023 | 8:00 AM | 6:00 PM | Continuous | Bus#2 S/d required for isolator work line S/D | May be given subject to all lements must remain in service | Approved | May be given subject to all lements must remain in service |
| 3 | 220 kV | MB#1 (S/C) | 15.03.2023 | 15.03.2023 | 8:00 AM | 6:00 PM | Continuous | Bus#1 S/d required for isolator work | May be given subject to all lements must remain in service | Approved | May be given subject to all lements must remain in service |
| 4 | 220 kV | TB (S/C) | 16.03.2023 | 16.03.2023 | 8:00 AM | 6:00 PM | Continuous | Transfer Bus S/d required for Anta-Kota line for isolator work | May be given subject to all lements must remain in service | Approved | May be given subject to all lements must remain in service |
| 5 | 220 kV | Anta-Kota (S/C) | 14.03.2023 | 16.03.2023 | 8:00 AM | 6:00 PM | Continuous | Annual bay Maintenance | May be given | Approved | May be given |
| 6 | 220 kV | MB#2 (S/C) | 17.03.2023 | 17.03.2023 | 8:00 AM | 6:00 PM | Continuous | MB#2 S/d required for for isolator work | May be given subject to all lements must remain in service | Approved | May be given subject to all lements must remain in service |
| 7 | 220 kV | MB#1 (S/C) | 18.03.2023 | 18.03.2023 | 8:00 AM | 6:00 PM | Continuous | MB#1 S/d required for for isolator work | May be given subject to all lements must remain in service | Approved | May be given subject to all lements must remain in service |
| 8 | 220 kV | Anta – Sawai Madhopur (S/C) | 16.03.2023 | 18.03.2023 | 8:00 AM | 6:00 PM | Continuous | Annual bay Maintenance | May be given | Approved | May be given |

| SHUT DOWN PROGRAMME OF 400KV Butter Fly Valve (BFV # 01 & BFV # 03) of 1500MW NJHPS of SJVN Ltd for the month of Feb.,2023 and Mar., 2023. (Additional Agenda for 204th OCC Meeting) | | | | | | | | | | |
|--|-----------------------|----------|------------|----------|------------|-----------|------------|---|------------|--------------------|
| Sr No | Line/Equipt | Category | Duration | | | | Mode | Purpose | S/d Status | OCC Remarks |
| | | | From | | To | | | | | |
| | | | Date | Time | Date | Time | | | | |
| 1 | Butter Fly Valve # 01 | A | 25.02.2023 | 0000 Hrs | 27.02.2023 | 18:00 Hrs | Continuous | Annual Planned Maintenance of BFV # 01 of 1500MW NJHPS. For this The Unit#01 and Unit#02 will remain under shutdown simultaneously for the same period due to the maintenance of BFV#01. | Approved | OCC Forum Approved |
| 2 | Butter Fly Valve # 03 | A | 15.03.2023 | 0000 Hrs | 17.03.2023 | 18:00 Hrs | Continuous | Annual Planned Maintenance of BFV#03 of 1500MW NJHPS. For this The Unit#05 and Unit # 06 will remain under shutdown simultaneously for the same period due to the maintenance of BFV # 03. | Approved | OCC Forum Approved |

NHPC Outages: 204th OCC Meeting of NRPC

| Sr No | Name of Requesting Agency | Element Name | Owner | Daily/ Continuous | Reason | Requested From Date | Requested From Time | Requested To Date | Requested To Time | Remarks | NLDC/RLDC Remarks | S/d Status | OCC Remarks |
|-------|---------------------------|---------------------------------------|-------------|-------------------|---|---------------------|---------------------|-------------------|-------------------|---|-------------------|------------|--|
| 1 | NHPC Ltd. | 132KV Mahendra nagar (Nepal)-Tanakpur | PGCIL/Nepal | Continuous | 1. Carrying out servicing and overhauling of 245/145KV SF6 circuit breakers from OEM. 2. Annual Maintenance of 220/132KV, 100 MVA ICT. 3. Extension & testing of switchgear feedbacks to newly installed SCADA System | 17-Feb-23 | 09:00 | 26-Feb-23 | 13:00 | Approval of said line was accorded in 203rd OCC Meeting at Sl. No. 990 for the period from 17 Feb 23 to 18th Feb 23, but considering the quantum of works, the shutdown is required from 17 Feb 2023 to 26 Feb 2023. Consent of Nepal for these dates are also taken and the copy of email is attached. | | Approved | Approved |
| 2 | NHPC Ltd. | 400KV Parbati-2-Banala | NHPC Ltd. | Daily | Rectification of Bus Coupler issues and its restoration | 22-Feb-23 | 09:00 | 22-Feb-23 | 13:00 | | | Approved | Approved |
| 3 | NHPC Ltd. | 400KV Parbati-2-Sainj | NHPC Ltd. | Daily | | 22-Feb-23 | 09:00 | 22-Feb-23 | 13:00 | | | Approved | Approved |
| 4 | NHPC Ltd. | 400KV Parbati-2-Banala | NHPC Ltd. | Continuous | Bus Bar Protection issues, Relay Testing & etc. | 7-Mar-23 | 09:00 | 11-Mar-23 | 18:00 | | | Approved | Approved subject to 400 KV Sainj-Parbati-3 line availability |
| 5 | NHPC Ltd. | 400KV Parbati-2-Sainj | NHPC Ltd. | Continuous | | 7-Mar-23 | 09:00 | 11-Mar-23 | 18:00 | | | Approved | Approved subject to 400 KV Sainj-Parbati-3 line availability |

| Sr No | Name of Requesting Agency | Element Type | Element Name | Owner | Daily/ Continuous | Reason | Requested From Date | Requested From | Requested To Date | Requested To Time | NLDC/NRLDC Comments | Shutdown Status | OCC Remarks |
|-------|---------------------------|-----------------|-------------------------------------|-------|-------------------|------------------------------|---------------------|----------------|-------------------|-------------------|-----------------------------------|-----------------|-----------------------|
| 1 | karcham_sd | GENERATING UNIT | 250 MW KARCHAM WANGTOO HPS - UNIT 1 | KWHEP | C | Annual Maintenance of Unit-1 | 10-Mar-2023 | 00:00 | 30-Mar-2023 | 23:59 | Approved in LGBR in December 2022 | Approved | Approved by OCC Forum |

| S.No | Name | From | | To | | Daily/ Continous | Work to be Carried | NLDC/NRLDC Comments | Shutdown Status | OCC Remarks |
|------|--|------------|-----------|------------|-----------|---------------------|--------------------|-------------------------------|-----------------|-------------------------------|
| | | Date | Time | Date | Time | | | | | |
| 1 | 400KV line Sorang (HSPPL)- Kala Amb | 01.03.2023 | 09:00 Hrs | 03.03.2023 | 18:00 Hrs | Daily | Annual maintenance | May be given upto 1600 Hrs | Approved | May be given upto 1600 Hrs |
| 2 | 400Kv line Sorang (HSPPL)- Wangtoo SS | 04.03.2023 | 09:00 Hrs | 06.03.2023 | 18:00 Hrs | Daily | Annual maintenance | May be given upto 1600 Hrs | Approved | May be given upto 1600 Hrs |

**LIST OF ADDITIONAL SHUTDOWNS PROPOSED FOR APPROVAL IN OCC-204 MEETING
(PLANNED SHUTDOWNS)**

FROM: GM-RTAMC, New Delhi
DATE: 13/2/2023

TO : SE(OPN), NRPC, N DELHI
Copy: GM (SO-1), NRLDC

Following Additional S/D are required during the month of MAR, 2023 for 204th OCC. Kindly accord your approval so that site mobilisation may be arranged

| S.No. | ELEMENTS | OWNER | MODE | DURATION | | | | PURPOSE | Remarks | NLDC/NRLDC Remarks | S/d Status | OCC Remarks |
|--------------------------------------|--|-----------|-------------|------------|----------|------------|----------|---|--|---|------------|---|
| | | | | FROM | | TO | | | | | | |
| | | | | DATE | TIME | DATE | TIME | | | | | |
| 765kV/400kV/220kV/132kV Lines | | | | | | | | | | | | |
| 1 | 765KV Hapur-Gr. Noida (UPPTCL Line) | WUPPTCL | Contin.. | 01.03.2023 | 8:00:00 | 07.03.2023 | 20:00:00 | Commissioning of 765kV LILO Line and Substation (under PMSTL TBCB project): Shifting of PLCC panel from WUPPTCL to Meerut GIS and commissioning,End to end testing for protection & Finally charging of new Lines: 765KV Hapur(WUPPTCL)-Meerut GIS(PMSTL) and 765KV Gr.Noida(WUPPTCL)-Meerut GIS(PMSTL) | | | Approved | |
| 2 | 765KV AGRA-JHATIKALA | PGCIL | DAILY | 16.03.2023 | 8:00:00 | 18.03.2023 | 18:00:00 | For diamond arrangement of Earth-wire between span 213/1 – 214/0 of 765 kV Sikar Aligarh TL(under Construction) | | | Approved | |
| 3 | 400 KV D/C(Q) BHADLA-BIKANER - I & II (RVPNL) | RVPNL | DAILY | 03.03.2023 | 8:00:00 | 06.03.2023 | 18:00:00 | Stringing work of 400 KV 2*D/C Bikaner Khetri T/L(Part-I) | | May be given from 1700 Hrs | Approved | May be given from 1700 Hrs |
| 4 | 400 KV D/C SURATGARH(STPP)-BIKANER T/L | RVPNL | DAILY | 08.03.2023 | 8:00:00 | 11.03.2023 | 18:00:00 | Stringing work of 400 KV 2*D/C Bikaner Khetri T/L(Part-I) | | May be given from 1700 Hrs | Approved | May be given from 1700 Hrs |
| 5 | 400 KV S/C SURATGARH(STPP)-BIKANER T/L | RVPNL | DAILY | 12.03.2023 | 8:00:00 | 14.03.2023 | 18:00:00 | Stringing work of 400 KV 2*D/C Bikaner Khetri T/L(Part-I) | | May be given from 1700 Hrs | Approved | May be given from 1700 Hrs |
| 6 | 400 KV D/C SURATGARH(STPP)-BIKANER T/L | ADANI | DAILY | 13.03.2023 | 8:00:00 | 16.03.2023 | 18:00:00 | Stringing work of 400 KV 2*D/C Bikaner Khetri T/L(Part-I) | | May be given from 1700 Hrs | Approved | May be given from 1700 Hrs |
| 7 | 400KV D/C Aatur -Indirapuram line Ckt -1 | UPPCL | Continuo us | 29.03.2023 | 8:00:00 | 30.03.2023 | 18:00:00 | for charging newly constructed line (LILO of 400KV Aatur - Indirapuram T/L at Indirapuram). | to connect the 400kv Aatur Indirapuram line to our 400kv Noida line | May be given subject to UP consent and FTC formalities completion | Approved | May be given subject to UP consent and FTC formalities completion |
| 8 | 220 KV Bhadla-2 Eden Line(Line yet to be commissioned) | POWERGRID | Daily | 15.03.2022 | 17:00:00 | 15.03.2022 | 23:00:00 | DGA Sampling of CT | | May be given from 1900 Hrs | Approved | May be given from 1900 Hrs |
| 9 | 220 KV Bhadla-2 ACME SOLAR Line | POWERGRID | Daily | 13.03.2022 | 17:00:00 | 13.03.2022 | 23:00:00 | DGA Sampling of CT | | May be given from 1900 Hrs | Approved | May be given from 1900 Hrs |
| 10 | 220kV Bhiwadi-Bawal Ckt-1&2 | HVPNL | Continuo us | 16.03.2023 | 9:00:00 | 31.03.2023 | 18:00:00 | For diversion work due to NCRTC | | May be given subject to haryana consent | Approved | May be given subject to haryana consent |
| 765KV/400KV ICT | | | | | | | | | | | | |
| 1 | 765/400KV ICT-I CHITTORGHR | POWERGRID | Daily | 06.03.2023 | 09:00 | 06.03.2023 | 18:00 | for Winding IR/PI/DA work | | | Approved | |
| 2 | 400/220 kV 315MVA ICT-1 Bhiwani | POWERGRID | Daily | 06.03.2023 | 09:00 | 06.03.2023 | 18:00 | For AMP works | | May be given | Approved | May be given |
| 3 | 400/220 kV 315MVA ICT-2 Bhiwani | POWERGRID | Daily | 08.03.2023 | 09:00 | 08.03.2023 | 18:00 | For AMP works | | May be given | Approved | May be given |
| 4 | 400/220 KV ICT-7 at Fatehgarh-2 S/s | POWERGRID | DAILY | 05.03.2023 | 17:00 | 09.03.2023 | 05:00 | For Dia completion work, LBB testing and TBC testing | | may be given from 1700 Hrs | Approved | may be given from 1700 Hrs |
| 765KV/400KV ICT | | | | | | | | | | | | |
| 1 | 220 KV Bus-5 at Bhadla-II SS | POWERGRID | DAILY | 17.03.2023 | 17:00 | 17.03.2023 | 23:00 | BAY Extension Works | During 220 KV Bus-5 shut down, 220 KV Avada line and 400/220 KV ICT-6 shall become out | may be given from1900 Hrs | Approved | may be given from1900 Hrs |
| 400/220kV Bays | | | | | | | | | | | | |
| 1 | 416 T/Bay of 400KV BR and Future Statcom-1 at Bhadla | POWERGRID | DAILY | 07.03.2023 | 17:00 | 07.03.2023 | 23:30 | FOR AMP WORKS | | may be given from1500 Hrs | Approved | may be given from1500 Hrs |
| 2 | 423 TIE BAY of 500MVA ICT2 / 1500MVA ICT3-FUTURE) at Bikaner | POWERGRID | DAILY | 11.03.2023 | 10:00 | 16.03.2023 | 18:00 | FOR 765/400KV ICT3 COMMISSIONING WORK | | may be given from1500 Hrs | Approved | may be given from1500 Hrs |
| 3 | A215 BAY 220 KV BUS 4A & BUS 4B SECTIONALIZER AT FATEHGARH-2 S/S | POWERGRID | DAILY | 19.03.2023 | 17:00 | 15.03.2023 | 23:00 | construction works of Phase II (Jumpering and bay extension work of new bays of Phase II) | | may be given from1500 Hrs | Approved | may be given from1500 Hrs |
| 4 | 492 bay of 400 kv Muradnagar- Hapur line at Muradnagar | POWERGRID | Daily | 08.03.2023 | 08:00 | 08.03.2023 | 18:00 | FOR AMP WORKS | | may be given from1500 Hrs | Approved | may be given from1500 Hrs |

POWERGRID NORTHERN REGION-II

SUBJECT :- SD REQUEST FOR TRANSMISSION ELEMENTS for 204th OCC MEETING

| S.N. | Details of Transmission Element | | Category of element | DURATION | | | | Daily/Continuous | Reason | NLDC/NRLDC Comments | S/d Status | OCC Remarks |
|------|---------------------------------|------------------------------------|---------------------|-----------|-------|-----------|----------|------------------|-------------------------------|-------------------------------------|------------|-------------------------------------|
| | Voltage level (KV) | NAME OF THE ELEMENT AND SUBSTATION | | FROM | | TO | | | | | | |
| | | | | DATE | TIME | DATE | TIME | | | | | |
| X-3 | For O&M activity | | | | | | | | | | | |
| 1 | 220 | 220 kV ZAINKOT-2 (205 Bay) | B | 1-Mar-23 | 09:00 | 8-Mar-23 | 17:30:00 | Continuous | CB retrofitting under ADD CAP | All elements must remain in service | Approved | All elements must remain in service |
| 2 | 220 | 220 kV ICT-2 (202 Bay) | B | 9-Mar-23 | 09:00 | 16-Mar-23 | 17:00:00 | Continuous | CB retrofitting under ADD CAP | All elements must remain in service | Approved | All elements must remain in service |
| 3 | 220 | 220 kV ZAINKOT-1 (210 Bay) | B | 17-Mar-23 | 09:00 | 24-Mar-23 | 17:00:00 | Continuous | CB retrofitting under ADD CAP | All elements must remain in service | Approved | All elements must remain in service |
| 4 | 220 | 220 kV BUS COUPLER (208 Bay) | B | 25-Mar-23 | 09:00 | 31-Mar-23 | 17:00:00 | Continuous | CB retrofitting under ADD CAP | All elements must remain in service | Approved | All elements must remain in service |

Category A: Transmission elements at 400 kV and above.

Category B: Transmission elements at 132 kV and above level emanating from ISGS.

Category C: Transmission elements at 132 kV and above which are inter-regional in nature.

Category D :Transmission elements at 220 kV level with one end in a State while other end is in another State.

FORMAT (A): REQUEST FOR TRANSMISSION ELEMENT OUTAGE TO RPC

(SHUTDOWNS)

| INDENTING AGENCY | | PGCIL, CPCC (NR-III),Lucknow | | | FOR THE MONTH | | MAR'23 | | DATE | | DD:MM:YYYY | | Remarks | NLDC/RLDC Remarks | S/d Status | OCC Remarks | |
|------------------|---------------------------|---|--------------------------|--|---------------|--------|-----------------------|-------------------|---|----------------------------|------------|------------|-----------|---------------------------|----------------------------------|--|----------------------------------|
| S.N. | NAME OF REQUESTING AGENCY | VOLT LEVEL | LINE DETAILS | | OWNER | CKT ID | INTER/ INTRA REGIONAL | DAILY/ CONTINUOUS | REASON | PROPOSED DATE AND TIME | | | | | | | |
| | | | FROM S/S | TO S/S | | | | | | FROM | | TO | | | | | |
| | | | | | | | | | | DATE | TIME | DATE | | | | | TIME |
| 1 | POWERGRID NR3 | 400 KV | ALLAHABAD (existing bay) | 400 KV KANPUR (Main-401 & Tie-402) | POWERGRID | I | INTRA | Continuous | For re-orientation/Swapping of 400 KV S/C Kanpur-Allahabad Line with 400 KV S/C Kanpur-Fatehpur Line for control of fault current scheme as per MOM of 39th Standing Committee Meeting Dt.28.07.17 | 25.02.2023 | 08:00 | 06.03.2023 | 20:00 | | Approved | OCC Forum Approved subject to element must remain in service | |
| 2 | POWERGRID NR3 | 400 KV | Allahabd (existing bay) | Kanpur(Main Bay no 432 & Tie Bay no 431) | POWERGRID | I | INTRA | Continuous | For re-orientation/Swapping of 400 KV S/C Kanpur-Allahabad Line with 400 KV S/C Kanpur-Fatehpur Line for control of fault current scheme as per MOM of 39th Standing Committee Meeting Dt.28.07.17 | 11.03.2023 | 08:00 | 11.03.2023 | 20:00 | | Approved | OCC Forum Approved subject to element must remain in service | |
| 3 | POWERGRID NR3 | 400 KV | FATEHPUR (existing bay) | 400 KV KANPUR (Main- 432 & Tie-431) | POWERGRID | I | INTRA | Continuous | For re-orientation/Swapping of 400 KV S/C Kanpur-Allahabad Line with 400 KV S/C Kanpur-Fatehpur Line for control of fault current scheme as per MOM of 39th Standing Committee Meeting Dt.28.07.17 | 25.02.2023 | 08:00 | 12.03.2023 | 20:00 | | Approved | OCC Forum Approved subject to element must remain in service | |
| 4 | POWERGRID NR3 | 400kV | Bareilly | Moradabad | POWERGRID | II | INTRA | Continuous | For LILO arrangement of existing 400kV Bareilly-Moradabad-2 at 765/400/220 KV Rampur Sub-Station. | 18.02.2023 | 08:00 | 20.02.2023 | 18:00 | | Approved | Approved subject to all FTC formalities. | |
| 5 | POWERGRID NR3 | 132 KV | Panki | Sarsaul | Railway | I | INTRA | Daily | For re-orientation of line with 400 KV Allahabad-Kanpur-I Line for control of fault current scheme-For safety of working manpower as crossing is at adjacent tower of destringing & re-stringing span | 25.02.2023 | 08:00 | 25.02.2023 | 20:00 | | Approved | Approved subject to UP and Railway consent. | |
| 6 | POWERGRID NR3 | 132 KV | Panki | Sarsaul | Railway | I | INTRA | Daily | For re-orientation of line with 400 KV Allahabad-Kanpur-I Line for control of fault current scheme-For safety of working manpower as crossing is at adjacent tower of destringing & re-stringing span | 05.03.2023 | 08:00 | 05.03.2023 | 20:00 | | Approved | Approved subject to UP and Railway consent. | |
| 7 | POWERGRID NR3 | 132 KV | Panki | Sarsaul | Railway | II | INTRA | Daily | For re-orientation of line with 400 KV Allahabad-Kanpur-I Line for control of fault current scheme-For safety of working manpower as crossing is at adjacent tower of destringing & re-stringing span | 25.02.2023 | 08:00 | 25.02.2023 | 20:00 | | Approved | Approved subject to UP and Railway consent. | |
| 8 | POWERGRID NR3 | 132 KV | Panki | Sarsaul | Railway | II | INTRA | Daily | For re-orientation of line with 400 KV Allahabad-Kanpur-I Line for control of fault current scheme-For safety of working manpower as crossing is at adjacent tower of destringing & re-stringing span | 05.03.2023 | 08:00 | 05.03.2023 | 20:00 | | Approved | Approved subject to UP and Railway consent. | |
| 9 | POWERGRID ER1 | 400KV | Gorakhpur | Mothihari | POWERGRID | I | INTER | Daily | A/R OFF to facilitate PID test of various locations | 16.03.2023 | 07:00 | 21.03.2023 | 18:00 | Subjected to ERPC consent | Approved | Subjected to ERPC consent | |
| 10 | POWERGRID ER1 | 400KV | Gorakhpur | Mothihari | POWERGRID | II | INTER | Daily | A/R OFF to facilitate PID test of various locations | 16.03.2023 | 07:00 | 21.03.2023 | 18:00 | Subjected to ERPC consent | Approved | Subjected to ERPC consent | |
| 11 | POWERGRID WR2 | 765KV-BANASKANTHA-CHITTOGARH-1 L/R@ BANASKANTHA - 765KV | | | | | | INTRA | Daily | Yearly AMP of Line Reactor | 01-Mar-23 | 09:00 | 01-Mar-23 | 18:00 | To be clubbed with line shutdown | Approved | To be clubbed with line shutdown |

| | | | | | | | | | | | | | |
|----|---------------|--|-------|-------|---|-----------|-------|-----------|-------|--|--|----------|--|
| 12 | POWERGRID_WR2 | 765KV-BANASKANTHA-CHITTORGARH-1 | INTRA | Daily | Yearly AMP of Line Reactor at Banaskantha end and line AMP works. Dia to be kept opened at both end and A/R off of ckt # 2 is required. | 01-Mar-23 | 09:00 | 01-Mar-23 | 18:00 | | ATC curtailment of 250/1750 MW in NR Import/Export. Subjected to WRPC Consent. | Approved | ATC curtailment of 250/1750 MW in NR Import/Export. Subjected to WRPC Consent. |
| 13 | POWERGRID_WR2 | 765KV-BANASKANTHA-CHITTORGARH-2 | INTRA | Daily | A/R in non auto mode required for facilitating Line AMP works in 765KV-BANASKANTHA-CHITTORGARH-1 Line. | 01-Mar-23 | 09:00 | 01-Mar-23 | 18:00 | | Subjected to WRPC approval | Approved | Subjected to WRPC approval |
| 14 | POWERGRID_WR2 | 765KV-SATNA-VINDHYACHAL(PS)-2 | INTRA | Daily | For Switching of Spare with B-Ph (For taking B-Ph in Service) at Satna end | 01-Mar-23 | 10:00 | 01-Mar-23 | 13:00 | NRPC Consent is required considering previous experience of comments received from NLDC in previous WRPC OCC approvals | ATC-TTC of NR Import to be curtailed by 750 MW. | Approved | ATC-TTC of NR Import to be curtailed by 750 MW. |
| 15 | POWERGRID_WR2 | 765KV-SATNA-VINDHYACHAL(PS)-2 L/R@ SATNA - 765KV | INTRA | Daily | For Switching of Spare with B-Ph (For taking B-Ph in Service) | 01-Mar-23 | 10:00 | 01-Mar-23 | 13:00 | | Approved | | |
| 16 | POWERGRID_WR2 | 765KV-BANASKANTHA-CHITTORGARH-2 L/R@ BANASKANTHA - 765KV | INTRA | Daily | Yearly AMP of Line Reactor | 02-Mar-23 | 09:00 | 02-Mar-23 | 18:00 | | | Approved | |
| 17 | POWERGRID_WR2 | 765KV-BANASKANTHA-CHITTORGARH-2 | INTRA | Daily | Yearly AMP of Line Reactor at Banaskantha end and line AMP works. Dia to be kept opened at both end and A/R off of ckt # 1 is required. | 02-Mar-23 | 09:00 | 02-Mar-23 | 18:00 | | ATC curtailment of 250/1750 MW in NR Import/Export. Subjected to WRPC Consent. | Approved | ATC curtailment of 250/1750 MW in NR Import/Export. Subjected to WRPC Consent. |
| 18 | POWERGRID_WR2 | 765KV-BANASKANTHA-CHITTORGARH-1 | INTRA | Daily | A/R in non auto mode required for facilitating Line AMP works in 765KV-BANASKANTHA-CHITTORGARH-2 Line. | 02-Mar-23 | 09:00 | 02-Mar-23 | 18:00 | | Subjected to WRPC approval | Approved | Subjected to WRPC approval |
| 19 | POWERGRID_WR2 | 400KV-KANSARI-BHINMAL-1 | INTRA | Daily | Yearly AMP. Dia to be kept opened at both end. | 04-Mar-23 | 09:00 | 04-Mar-23 | 18:00 | | Subjected to WRPC Consent | Approved | Subjected to WRPC Consent |
| 20 | POWERGRID_WR2 | 765KV-JABALPUR-ORAI-2 L/R@ JABALPUR - 765KV | INTRA | Daily | FOR SPARE ROTATION AS PER GUIDELINES (Due date: 25.03.2023) | 13-Mar-23 | 09:30 | 13-Mar-23 | 18:30 | | | Approved | |
| 21 | POWERGRID_WR2 | 765KV-SATNA-VINDHYACHAL(PS)-1 | INTRA | Daily | For rectification of shutdown nature defects . Dia to be kept open at both ends | 13-Mar-23 | 09:00 | 13-Mar-23 | 18:00 | NRPC Consent is required considering previous experience of comments received from NLDC in previous WRPC OCC approvals | ATC-TTC of NR Import to be curtailed by 750 MW. | Approved | ATC-TTC of NR Import to be curtailed by 750 MW. |
| 22 | POWERGRID_WR2 | 765KV-SATNA-VINDHYACHAL(PS)-2 | INTRA | Daily | A/R in non auto mode required for facilitating Line AMP works in 765KV-SATNA-VINDHYACHAL(PS)-1 Line. | 13-Mar-23 | 09:00 | 13-Mar-23 | 18:00 | | Approved | | |
| 23 | POWERGRID_WR2 | 765KV-SASAN-SATNA-1 | INTRA | Daily | For rectification of shutdown nature defects. Dia to be kept open at both ends. | 14-Mar-23 | 09:00 | 14-Mar-23 | 18:00 | | Approved | | |
| 24 | POWERGRID_WR2 | 765KV-SASAN-SATNA-2 | INTRA | Daily | A/R in non auto mode required for facilitating Line AMP works in 765KV-SASAN-SATNA-1 Line. | 14-Mar-23 | 09:00 | 14-Mar-23 | 18:00 | | Approved | | |
| 25 | POWERGRID_WR2 | 765KV-VINDHYACHAL(PS)-JABALPUR-2 L/R@ JABALPUR - 765KV | INTRA | Daily | FOR SPARE ROTATION AS PER GUIDELINES (Due date: 30.03.2023) | 15-Mar-23 | 09:30 | 15-Mar-23 | 15:30 | | Approved | | |
| 26 | POWERGRID_WR2 | 765KV-VINDHYACHAL(PS)-JABALPUR-2 | INTRA | Daily | Line outage for SPARE ROTATION IN LR AT JABALPUR PS AS PER GUIDELINES (Due date: 30.03.2023). Also FOR ATTENDING S/D NATURE DEFECTS IN LINE. Ckt -1 to be kept in non auto mode. Dia to be kept opened at both end. | 15-Mar-23 | 09:30 | 15-Mar-23 | 15:30 | | ATC-TTC of NR Import to be curtailed by 1100 MW. | Approved | ATC-TTC of NR Import to be curtailed by 1100 MW. |
| 27 | POWERGRID_WR2 | 765KV-VINDHYACHAL(PS)-JABALPUR-1 | INTRA | Daily | A/R in non auto mode required for facilitating Line AMP works in 765KV Vindhyachal-Jabalpur 2 Line. | 15-Mar-23 | 09:30 | 15-Mar-23 | 15:30 | | Approved | | |
| 28 | POWERGRID_WR2 | 765KV-SATNA-ORAI-1 L/R@ SATNA - 765KV | INTRA | Daily | AMP of Line Reactor. | 15-Mar-23 | 09:00 | 15-Mar-23 | 18:00 | | | Approved | |

| | | | | | | | | | | | | | |
|----|---------------|--|-------|-------|---|-----------|-------|-----------|-------|--|---|----------|---|
| 29 | POWERGRID_WR2 | 765KV-GWALIOR-JAIPUR-2 | INTRA | Daily | For Line AMP work and and Line terminal equipment AMP at Gwalior end. Dia to be kept opened at both end. | 18-Mar-23 | 09:00 | 18-Mar-23 | 18:00 | | ATC-TTC of NR Import to be curtailed by 450 MW. Subjected to consent from WRPC. | Approved | ATC-TTC of NR Import to be curtailed by 450 MW. Subjected to consent from WRPC. |
| 30 | POWERGRID_WR2 | 765KV-SATNA-GWALIOR-2 | INTRA | Daily | For Line AMP work and Line terminal equipment. A/R of 765kV Gwalior Orai and 765kV Satna-Orai to be kept in non auto mode. Dia to be kept opened at both end. | 20-Mar-23 | 09:00 | 20-Mar-23 | 18:00 | | ATC-TTC of NR Import to be curtailed by 2150 MW. | Approved | ATC-TTC of NR Import to be curtailed by 2150 MW. |
| 31 | POWERGRID_WR2 | 765KV-VINDHYACHAL(PS)-JABALPUR-1 | INTRA | Daily | For rectification of shutdown nature defects . Dia to be kept open at both ends and A/R in non auto mode required of Ckt 2 | 22-Mar-23 | 09:00 | 22-Mar-23 | 18:00 | | ATC-TTC of NR Import to be curtailed by 1100 MW. | Approved | ATC-TTC of NR Import to be curtailed by 1100 MW. |
| 32 | POWERGRID_WR2 | 765KV-VINDHYACHAL(PS)-JABALPUR-2 | INTRA | Daily | A/R in non auto mode required for facilitating Line AMP works in 765KV Vindhyachal-Jabalpur 1 Line. | 22-Mar-23 | 09:00 | 22-Mar-23 | 18:00 | | | Approved | |
| 33 | POWERGRID_WR2 | 765KV-SATNA-BINA-2 | INTRA | Daily | 1.for implementation of WTI/OTI revised logic in Satna-2 LR 2. Firmware upgradation of Micom relay Dia to be kept opened at both end. | 25-Mar-23 | 09:15 | 25-Mar-23 | 18:15 | | ATC-TTC of NR Import to be curtailed by 750 MW. | Approved | ATC-TTC of NR Import to be curtailed by 750 MW. |
| 34 | POWERGRID_WR2 | 765KV-BINA-GWALIOR-3 | INTRA | Daily | For AMP of Line reactor & terminal equipment. | 27-Mar-23 | 09:15 | 27-Mar-23 | 18:15 | | | Approved | |
| 35 | POWERGRID_WR2 | 765KV-BINA-GWALIOR-3 L/R@ BINA - 765KV | INTRA | Daily | For AMP of Line reactor. | 27-Mar-23 | 09:15 | 27-Mar-23 | 18:15 | | | Approved | |
| 36 | POWERGRID_WR2 | 765KV-SATNA-VINDHYACHAL(PS)-2 | INTRA | Daily | For conductor repair work at location between 73-74. A/R off of 765KV Satna-Vindhyachal 1 is required and Dia to be kept open at both ends . Simultaneous outage of 765 KV Sasan-Satna #2 and 765KV Vindhyachal-Satna 2 is required as 765KV Sasan-Satna 2 line is undercrossing 765kV Satna-Vindhyachal 2 line at the said tower locations | 28-Mar-23 | 09:00 | 28-Mar-23 | 18:00 | NRPC Consent is required considering previous exoerience of comments received from NLDC in previous WRPC OCC approvals | ATC-TTC of NR Import to be curtailed by 750 MW. | Approved | ATC-TTC of NR Import to be curtailed by 750 MW. |
| 37 | POWERGRID_WR2 | 765KV-SASAN-SATNA-2 | INTRA | Daily | For conductor repair work at location between 73-74 of 765KV Satna-Vindhyachal 2 line . A/R off of 765KV Sasan-Satna 2 line is required and Dia to be kept open at both ends . Simultaneous outage of 765 KV Sasan-Satna #2 and 765KV Vindhyachal-Satna 2 is required as 765KV Sasan-Satna 2 line is undercrossing 765kV Satna-Vindhyachal 2 line at the said tower locations | 28-Mar-23 | 09:00 | 28-Mar-23 | 18:00 | | | Approved | |

| | | | | | | | | | | | | |
|----|-------------------|--|-------|-------|--|-----------|-------|-----------|-------|--|----------|--|
| 38 | POWERGRID _WR2 | 765KV-SATNA-VINDHYACHAL(PS)-1 | INTRA | Daily | For conductor repair work at location between 73-74 of 765KV Satna-Vindhyachal 2 line, A/R off of 765KV Satna-Vindhyachal Ckt 1 is required. | 28-Mar-23 | 09:00 | 28-Mar-23 | 18:00 | | Approved | |
| 39 | POWERGRID _WR2 | 765KV-SASAN-SATNA-1 | INTRA | Daily | For conductor repair work at location between 73-74 of 765KV Satna-Vindhyachal 2 line, A/R off of 765KV Sasan-Satna Ckt 1 is required. | 28-Mar-23 | 09:00 | 28-Mar-23 | 18:00 | | Approved | |
| 40 | POWERGRID _WR2 | 765KV-SATNA-VINDHYACHAL(PS)-2 L/R@ VINDHYACHAL(PS) - 765KV | INTRA | Daily | Line Reactor AMP work at Vindhyachal (PS) | 28-Mar-23 | 09:00 | 28-Mar-23 | 18:00 | | Approved | |

| FORMAT I(B): REQUEST FOR BUS,BAY,ICTs,FACTS,FSCs,SVCs etc OUTAGE TO RPC | | | | | | | | | | | | | NLDC/RLDC Remarks | S/d Status | OCC Remarks |
|---|---------------------------------|----------------------------------|---|---------------|---------------------------|----------------------|--|------------------------|-------|------------|-------|---|----------------------|---|----------------|
| (PLANNED SHUT DOWNS) | | | | | | | | | | | | | | | |
| INDENTING AGENCY | | PGCIL, CPCC (NR-III), LUCKNOW | | FOR THE MONTH | | | Mar-23 | DATE | | DD:MM:YYYY | | Remarks | | | |
| S.N | NAME OF REQUESTING AGENCY | EQUIPMENT DETAILS | | | | | Reason | PROPOSED DATE AND TIME | | | | | | | |
| | | VOLT LEVEL (KV) | NAME OF ELEMENTS (ICT, B/R, SVC, Bays, etc) | OWNER | INTER/ INTRA REGION | DAILY/ CONTINUOUS | | FROM | | TO | | | | | |
| DATE | TIME | DATE | TIME | | | | | | | | | | | | |
| 1 | POWERGRID NR-III | 400 KV | 150 MVAR STATCOM 1 at Lucknow 765 | POWERGRID | INTRA | DAILY | AMP OF 150 MVAR STATCOM 1 | 06.03.2023 | 09:00 | 06.03.2023 | 17:00 | May be given | Approved | May be given | |
| 2 | POWERGRID NR-III | 400 KV | 150 MVAR STATCOM 2 at Lucknow 765 | POWERGRID | INTRA | DAILY | AMP OF 150 MVAR STATCOM 1 | 08.03.2023 | 09:00 | 08.03.2023 | 17:00 | May be given | Approved | May be given | |
| 3 | POWERGRID NR-III | 400 KV | 519 MVA STATCOM COUPLING TRANSFORMER at Lucknow 765 | POWERGRID | INTRA | DAILY | AMP OF 519 MVA STATCOM COUPLING TRANSFORMER | 10.03.2023 | 09:00 | 10.03.2023 | 17:00 | May be given | Approved | May be given | |
| 4 | POWERGRID | 400 KV | AC SUB FILTER BANK Z1.Z11 at Rihand HVDC | POWERGRID | INTRA | DAILY | For Annual Maintenance of Filter Bank Z1.Z11 | 08.03.2023 | 08:00 | 08.03.2023 | 18:00 | Subjected to no power order restriction | Approved | Subjected to no power order restriction | |
| 5 | POWERGRID | 400 KV | AC SUB FILTER BANK Z2.Z23 at Rihand HVDC | POWERGRID | INTRA | DAILY | For Annual Maintenance of Filter Bank Z2.Z23 | 09.03.2023 | 08:00 | 09.03.2023 | 18:00 | Subjected to no power order restriction | Approved | Subjected to no power order restriction | |
| 6 | POWERGRID | 400 KV | 220KV Transfer Bus at Shahjahanpur(PG) | POWERGRID | INTRA | DAILY | AMP OF 220KV TRANSFER BUS | 08.03.2023 | 09:00 | 08.03.2023 | 17:00 | May be given | Approved | May be given | |
| 7 | POWERGRID | 220KV | 220KV Transfer Bus at Sohawal(PG) | POWERGRID | INTRA | DAILY | For integration of NEW ICT-III 220KV Bay in to220KV Transfer Bus | 04.03.2023 | 09:00 | 04.03.2023 | 18:00 | May be given | Approved | May be given | |
| 8 | POWERGRID | 400 KV | FSC-II at Sohawal | POWERGRID | INTRA | DAILY | AMP of FSC-II | 17.03.2023 | 09:00 | 17.03.2023 | 18:00 | May be given | Approved | May be given | |
| 9 | POWERGRID | BANK | AC FILTER Sub bank Z2.Z2 at Agra HVDC | POWERGRID | INTRA | DAILY | AMP Work of CB, CT and Filter elements. | 15.03.2023 | 08:00 | 15.03.2023 | 18:00 | Subjected to no power order restriction | Approved | Subjected to no power order restriction | |
| 10 | POWERGRID | 220KV | 220KV BUS 1 at Agra | POWERGRID | INTRA | DAILY | To attend W2.W2.Q11 Isolator hotspot Bus 1 side. | 03.03.2023 | 08:00 | 03.03.2023 | 18:00 | May be given | Approved | May be given | |

Proposed shut down at 400kV Bamnauli for the Month of March-23

| S.No | Name | From | | To | | Work to be Carried | Remarks | NLDC/NRLDC | Shutdown | OCC Remarks |
|------|--|------------|-----------|------------|-----------|---|---|--------------|----------|--------------|
| | | Date | Time | Date | Time | | | | | |
| 1 | 400kV Bamnauli - Tuglakabad Ckt No.1 | 01.03.2023 | 08:00 Hrs | 01.03.2023 | 18:00 Hrs | For General Maintenance as per PMS | Load shall be shared by Tuglakabad Ckt no.2 | May be given | Approved | May be given |
| 2 | 400kV Bamnauli - Tuglakabad Ckt No.2 | 02.03.2023 | 08:00 Hrs | 02.03.2023 | 18:00 Hrs | For General Maintenance as per PMS | Load shall be shared by Tuglakabad Ckt no.1 | May be given | Approved | May be given |
| 3 | 400kV Bamnauli - Jhatikara Ckt No.2 | 03.03.2023 | 08:00 Hrs | 03.03.2023 | 18:00 Hrs | For General Maintenance as per PMS | Load shall be managed by SLDC | May be given | Approved | May be given |
| 4 | 400kV Bamnauli - Dwarka | 04.03.2023 | 08:00 Hrs | 04.03.2023 | 18:00 Hrs | For General Maintenance as per PMS | Load shall be managed by SLDC | May be given | Approved | May be given |
| 5 | 400kV Tuglakabad-Ballabgarh Ckt No.1 | 06.03.2023 | 08:00 Hrs | 06.03.2023 | 18:00 Hrs | For General Maintenance as per PMS | Load shall be shared by Ballabgarh Ckt no.2 | May be given | Approved | May be given |
| 6 | 400kV Tuglakabad-Ballabgarh Ckt No.2 | 07.03.2023 | 08:00 Hrs | 07.03.2023 | 18:00 Hrs | For General Maintenance as per PMS | Load shall be shared by Ballabgarh Ckt no.1 | May be given | Approved | May be given |
| 7 | ICT-2 500 MVA | 13.03.2023 | 09:00 Hrs | 13.03.2023 | 17:30 Hrs | For Transformer Testings and Annual Maintenance as per PMS. | Load will be shared through ICT-4 315MVA and ICT-3 500MVA. | May be given | Approved | May be given |
| 8 | ICT-3 500 MVA | 14.03.2023 | 09:00 Hrs | 14.03.2023 | 17:30 Hrs | For Transformer Testings and Annual Maintenance as per PMS. | Load will be shared through ICT-2 500MVA and ICT-4 315 MVA. | May be given | Approved | May be given |
| 9 | CB No. 952 of 500MVA Transformer No.2 | 15.03.2023 | 09:30 Hrs | 15.03.2023 | 16:00 Hrs | For CB testing and other PMS work | Transformer will remain charged through CB-1052 | May be given | Approved | May be given |
| 10 | CB No. 1052 of 500MVA Transformer No.2 | 16.03.2023 | 09:30 Hrs | 16.03.2023 | 16:00 Hrs | For CB testing and other PMS work | Transformer will remain charged through CB-952 | May be given | Approved | May be given |
| 11 | ICT-4 315 MVA | 17.03.2023 | 09:30 Hrs | 17.03.2023 | 17:30 Hrs | For Transformer testing as per PMS | Load shall be shared by ICT no.2 and ICT no. 3 | May be given | Approved | May be given |

Proposed shut down at 400KV Substation Bawana for the Month of March-23

| S.No | Name | From | | To | | Work to be Carried | Remarks | NLDC/NRLDC | Shutdown | OCC Remarks |
|------|----------------|------------|-------|------------|-------|---|--|--------------|----------|--------------|
| | | Date | Time | Date | Time | | | | | |
| 1 | 315 MVA ICT-V | 01.03.2023 | 09:30 | 01.03.2023 | 17:00 | To Carryout the Capacitance & Tan delta testing of Transformer and bushings CB'S grading capacitor, CT, & Bus CVT and annual PMS testing of ICT-V and Incomer-V & General maintenance as per OS Manual. | During S/D Load of ICT-V will be meet through ICT-I,II,III,IV and VI | May be given | Approved | May be given |
| 2 | 315 MVA ICT-VI | 02.03.2023 | 09:30 | 02.03.2023 | 17:00 | To Carryout the Capacitance & Tan delta testing of Transformer and bushings CB'S grading capacitor, CT, & Bus CVT and annual PMS testing of ICT-VI and Incomer-VI & General maintenance as per OS Manual. | During S/D Load of ICT-VI will be meet through ICT-I,II,III,IV and V | May be given | Approved | May be given |
| 3 | 400 kV Bus-I | 03.03.2023 | 09:30 | 03.03.2023 | 17:00 | To Carryout the Capacitance & Tan delta testing of CB'S grading capacitor, CT, & Bus CVT and annual PMS testing as per OS Manual | During the Shutdown Load will be meet through 400 kV Bus-II | May be given | Approved | May be given |
| 4 | 315 MVA ICT-IV | 06.03.2023 | 09:30 | 06.03.2023 | 17:00 | To Carryout the annual maintenance testings as per PMS. | During S/D Load of ICT-IV will be meet through ICT-I,II,III,V and VI | May be given | Approved | May be given |

Proposed shut down at 400kV Harsh Vihar for the Month of March-23

| S.No | Name | From | To | Work to be Carried | Remarks | NLDC/NRLDC | Shutdown | OCC Remarks |
|------|------|------|----|--------------------|---------|------------|----------|-------------|
|------|------|------|----|--------------------|---------|------------|----------|-------------|

| | Name | Date | Time | Date | Time | | | | | |
|---|--|-------------|-------------|-------------|-------------|--|---|--------------|----------|--------------|
| 1 | BAY No. 407 (ICT SPARE Bay) | 09.03.2023 | 10:00 Hrs | 11.03.23 | 18:00 Hrs | For rectification of Hydraulic Oil Leakage in CB Hydraulic Mechanism of Bay no. 407 | Issue of Hydraulic oil leakage in CB mechanism will be attended by OEM of GIS i.e. M/s Hyosung Corporation (South Korea). | May be given | Approved | May be given |
| 2 | BAY No. 402 400kV Dadri Line-1 | 13.03.2023 | 10:00 Hrs | 15.03.23 | 18:00 Hrs | For rectification of Hydraulic Oil Leakage in CB Hydraulic Mechanism of Bay no. 402 | Issue of Hydraulic oil leakage in CB mechanism will be attended by OEM of GIS i.e. M/s Hyosung Corporation (South Korea). | May be given | Approved | May be given |
| 3 | BAY No. 406 400kV Dadri Line-2 | 16.03.2023 | 10:00 Hrs | 18.03.23 | 18:00 Hrs | For rectification of Hydraulic Oil Leakage in CB Hydraulic Mechanism of Bay no. 406 | Issue of Hydraulic oil leakage in CB mechanism will be attended by OEM of GIS i.e. M/s Hyosung Corporation (South Korea). | May be given | Approved | May be given |
| 4 | Bay No. 401 (315 MVA ICT-1 along with Incomer) | 20.03.2023 | 10:00 Hrs | 22.03.23 | 18:00 Hrs | For rectification of Hydraulic Oil Leakage in CB Hydraulic Mechanism of Bay no. 401 | Issue of Hydraulic oil leakage in CB mechanism will be attended by OEM of GIS i.e. M/s Hyosung Corporation (South Korea) & TAN Delta testing. | May be given | Approved | May be given |
| 5 | Bay No. 403 (315 MVA ICT-2 along with Incomer) | 23.03.2023 | 10:00 Hrs | 25.03.23 | 18:00 Hrs | For rectification of Hydraulic Oil Leakage in CB Hydraulic Mechanism of Bay no. 403 | Issue of Hydraulic oil leakage in CB mechanism will be attended by OEM of GIS i.e. M/s Hyosung Corporation (South Korea) & TAN Delta testing. | May be given | Approved | May be given |
| 6 | Bay No. 405 (315 MVA ICT-3 along with Incomer) | 27.03.2023 | 10:00 Hrs | 29.03.23 | 18:00 Hrs | For rectification of Hydraulic Oil Leakage in CB Hydraulic Mechanism of Bay no. 405 | Issue of Hydraulic oil leakage in CB mechanism will be attended by OEM of GIS i.e. M/s Hyosung Corporation (South Korea) & TAN Delta testing. | May be given | Approved | May be given |
| 7 | Bay No. 404 (400kV Bus Coupler) | 03.04.2023 | 10:00 Hrs | 05.04.23 | 18:00 Hrs | For rectification of Hydraulic Oil Leakage in CB Hydraulic Mechanism of Bay no. 404 | Issue of Hydraulic oil leakage in CB mechanism will be attended by OEM of GIS i.e. M/s Hyosung Corporation (South Korea). | May be given | Approved | May be given |

Proposed shut down at 220KV Substation BTPS for the Month of March-23

| S. No. | Name of the Element | Date of Shut-down (DD.MM.YYYY) | Time duration of shut-down | Work to be carried | Special Remarks (if any) | NLDC/NRLDC Comments | Shutdown Status | OCC Remarks |
|--------|-----------------------------|--------------------------------|----------------------------|---------------------------|--|---------------------|-----------------|--------------|
| 1 | 220KV BTPS-Ballabgarh Ckt-2 | 02.03.2023 | 09:30 Hrs. to 17:30 Hrs. | PMS of Bay Equipments. | Load can be managed on 220KV BTPS-Ballabgarh Ckt-1 | May be given | Approved | May be given |
| 2 | 220KV BTPS-Ballabgarh Ckt-1 | 27.03.2023 | 09:30 Hrs. to 12:00 Hrs. | C & Tanδ test of CT & CVT | Load can be managed on 220KV BTPS-Ballabgarh Ckt-2 | May be given | Approved | May be given |
| 3 | 220KV BTPS-Alwar Ckt | 27.03.2023 | 12:00 Hrs. to 15:00 Hrs. | C & Tanδ test of CT & CVT | Line charged from other end/CB off at BTPS end | May be given | Approved | May be given |
| 4 | 220KV BTPS-Ballabgarh Ckt-2 | 27.03.2023 | 15:00 Hrs. to 17:30 Hrs. | C & Tanδ test of CT & CVT | Load can be managed on 220KV BTPS-Ballabgarh Ckt-1 | May be given | Approved | May be given |

Proposed shut down at 220KV Substation Narela for the Month of March-23

| S. No. | Name of the Element | Date of Shut-down (DD.MM.YYYY) | Time duration of shut-down | Work to be carried | Special Remarks (if any) | NLDC/NRLDC Comments | Shutdown Status | OCC Remarks |
|--------|-----------------------------------|--------------------------------|----------------------------|---|---|---------------------|-----------------|--------------|
| 1 | 220KV Panipat-Narela Ckt. No.- I | 15.03.2023 | 10:00 Hrs. to 16:00 Hrs. | General maintenance work of whole Bay as per PMS. | Load will be managed on 220KV Panipat Narela Ckt. No.- II. & III. | May be given | Approved | May be given |
| 2 | 220KV Panipat-Narela Ckt. No.- II | 18.03.2023 | 10:00 Hrs. to 16:00 Hrs. | General maintenance work of whole Bay as per PMS. | Load will be managed on 220KV Panipat Narela Ckt. No.- I. & III. | May be given | Approved | May be given |
| 3 | 220KV R/Road- Narela Ckt. No.- II | 22.03.2023 | 10:00 Hrs. to 16:00 Hrs. | General maintenance work of whole Bay as per PMS. | Load will be managed on 220KV R/Road- Narela Ckt. No.- I. | May be given | Approved | May be given |

Proposed shut down at 220KV Substation SOW for the Month of March-23

| S. No. | Name of the Element | Date of Shut-down (DD.MM.YYYY) | Time duration of shut-down | Work to be carried | Special Remarks (if any) | NLDC/NRLDC Comments | Shutdown Status | OCC Remarks |
|--------|----------------------------|--------------------------------|----------------------------|--|--------------------------|---------------------|-----------------|--------------|
| 1 | 220 KV Mandola-SOW Ckt-III | 10.03.2023 | 9:30 Hrs. to 14:00 Hrs. | Preventive maintenance work Testing of all bay equipment as per PMS Tree trimming etc. | | May be given | Approved | May be given |
| 2 | 220 KV Mandola-SOW Ckt-IV | 14.03.2023 | 09:30 Hrs. to 14:00 Hrs. | Preventive maintenance work Testing of all bay equipment as per PMS Tree trimming etc. | | May be given | Approved | May be given |

| Additional Outages for Punjab Control Area - OCC 204 | | | | | | | | | |
|--|----------------------------------|-----------|-----------|-----------|-----------|---------|--|-----------------|--------------------|
| Sr. No. | Substation | Circuit | Date from | Time From | Date Upto | Time To | Reason | Shutdown Status | OCC Remarks |
| 1 | 400 kV NPL Rajpura | Nakodar 1 | 20-Feb-23 | 10:00 | 20-Feb-23 | 10:30 | Installation of energy meters under SAMAST scheme in Punjab Control Area | Approved | OCC Forum Approved |
| 2 | 400 kV NPL Rajpura | Nakodar 2 | 20-Feb-23 | 10:30 | 20-Feb-23 | 11:00 | | Approved | OCC Forum Approved |
| 3 | 400 kV NPL Rajpura | Rajpura 1 | 20-Feb-23 | 11:30 | 20-Feb-23 | 12:00 | | Approved | OCC Forum Approved |
| 4 | 400 kV NPL Rajpura | Rajpura 2 | 20-Feb-23 | 12:00 | 20-Feb-23 | 12:30 | | Approved | OCC Forum Approved |
| 5 | 400 kV Rajpura | ICT 2 | 21-Feb-23 | 11:00 | 21-Feb-23 | 12:00 | | Approved | OCC Forum Approved |
| 6 | 400 kV Rajpura | ICT 3 | 21-Feb-23 | 12:00 | 21-Feb-23 | 13:00 | | Approved | OCC Forum Approved |
| 7 | 400 kV Rajpura | ICT 4 | 21-Feb-23 | 13:00 | 21-Feb-23 | 14:00 | | Approved | OCC Forum Approved |
| 8 | 400 kV Rajpura | Dehar | 21-Feb-23 | 14:00 | 21-Feb-23 | 15:00 | | Approved | OCC Forum Approved |
| 9 | 400 kV Rajpura | Bhiwani | 21-Feb-23 | 15:00 | 21-Feb-23 | 16:00 | | Approved | OCC Forum Approved |
| 10 | 400 kV Patran | ICT 1 | 22-Feb-23 | 11:00 | 22-Feb-23 | 12:00 | | Approved | OCC Forum Approved |
| 11 | 400 kV Patran | ICT 2 | 22-Feb-23 | 12:00 | 22-Feb-23 | 13:00 | | Approved | OCC Forum Approved |
| 12 | 400 KV Rajpura- Nakodar Ckt-2 | | 17-Feb-23 | 06:00 | 31-Mar-23 | 18:00 | OPGW Work (Auto Reclousre disable only) | Approved | OCC Forum Approved |
| 13 | Bus-Bar No. 2 at Rajpura Thermal | | 21-Feb-23 | 08:00 | 22-Feb-23 | 18:00 | Annual Maintenance | Approved | OCC Forum Approved |

Additional shutdowns of Rajasthan state scheduled in March-2022 for discussion in 204 th OCC meeting.

| S.No. | Details of transmission element | | Category (A/B/C/D) **** | Date | | Timings | | Type of Shutdown | Reason | NLDC/NRLDC Comments | Shutdown Status | OCC Remarks |
|-------|---------------------------------|---|-------------------------|------------|------------|-----------|-----------|------------------|--|-------------------------------|-----------------|-------------------------------|
| | Voltage level | Name | | From | To | From | To | | | | | |
| 1 | (+/-) 500 KV HVDC | (+/-) 500 KV HVDC line from Mundra-Mahendragarh. | A | 16.03.2023 | 17.03.2023 | 10:00 Hrs | 17:00 Hrs | Daily Basis | For Stringing work of 400 KV D/C STPS-Babai line at loc no. 81/1 to 81/2 , that requiring Shutdown | 2000 MW NR import curtailment | Approved | 2000 MW NR import curtailment |

| Sl. No. | Request by | Owner | Element Type | Element Name | Mode | Reason | Outage Approval | | | | Remark | NLDC/NRLDC Comments | Shutdown Status | OCC Remaks |
|---------|---------------------|----------------|--------------|--|------------|--|-----------------|-----------|------------|----------|---------------------------|---------------------|-----------------|--------------|
| | | | | | | | From date | From Time | To date | To time | | | | |
| 1.0 | JVUNL, MALAWAN,ETAH | JVUNL/UP RVUNL | 400 KV GIS | 400 KV JAWAHARPUR TPS(UP)-PJFTL, Firozabad CKT-1 | Continuous | For Checking of SETTING of AUTORECLOSER FUNCTION | 03.03.2023 | 08:00 Hrs | 03.03.2023 | 18:00Hrs | Bay -10 and Bay- 11 Tie . | May be given | Approved | May be given |
| 2.0 | JVUNL, MALAWAN,ETAH | JVUNL/UP RVUNL | 400 KV GIS | 400 KV JAWAHARPUR TPS(UP)-PJFTL, Firozabad CKT-2 | Continuous | For Checking of SETTING of AUTORECLOSER FUNCTION | 02.03.2023 | 08:00 Hrs | 02.03.2023 | 18:00Hrs | Bay-12 and Bay -11 Tie. | May be given | Approved | May be given |

| Sr No | OCC Number | Name of Requesting Agency | Element Type | Element Name | Owner | Daily/Continuous | Reason | Requested From Date | Requested From Time | Requested To Date | Requested To Time | NLDC/NRLDC Comments | Shutdown Status | OCC Remaks |
|-------|------------|---------------------------|--------------|---------------------|------------|------------------|---|---------------------|---------------------|-------------------|-------------------|--|-----------------|--|
| 1 | 204 | PPGCL_BARA | ICT#1 | 765 kV / 400 kV ICT | PPGCL-BARA | D | RELAY TESTING and equipment testing | 20-Mar-23 | 09:00 | 21-Mar-23 | 17:00 | May be clubbed with line outage. Shutdown may be not be availed along with 765 Mainpuri - Greater Noida line | Approved | May be clubbed with line outage. Shutdown may be not be availed along with 765 Mainpuri - Greater Noida line |
| 2 | 204 | PPGCL_BARA | Bus Reactor | 765 kV 80 X 3 MVAR | PPGCL-BARA | C | RELAY TESTING and equipment testing with Oil filtration | 22-Mar-23 | 09:00 | 02-Apr-23 | 17:00 | | Approved | |

PLANNED SHUT DOWN FOR THE MONTH OF FEBRUARY- 2023 WHICH ARE TO BE APPROVED BY OCC

| Sl. No. | Details of Transmission Line | | Date | | Timings | | Reason | "Outage Mode (Daily/Continuous)" | IRLDC/NLDC Comment | Shutdown Status | OCC Remarks |
|---------|------------------------------|---------------------------------------|-------------|-------------|----------|----------|--|----------------------------------|--|-----------------|---|
| | Voltage Level | Name of Transmission Elements | From | To | From | To | | | | | |
| 1 | 765 kV | 765kV Mainpuri-Greater Noida S/C line | 01-Mar-2023 | 05-Mar-2023 | 08:00:00 | 18:00:00 | LILO of 765kV Mainpuri-Greater Noida S/C line at Jawaharpur TPS of Circuit-1 & 2 and charging of 765KV GIS/AIS | Continuous | Shutdown may be not be availed along with 765/400kV Bara ICT 1 | Approved | Shutdown may be not be availed along with 765/400kV Bara ICT 1/Subject to Unit Outage at Bara |

PLANNED SHUT DOWN FOR THE MONTH OF March- 2023 WHICH ARE TO BE APPROVED BY OCC

Name of Transmission Zone : Uttar Pradesh Power Transmission Corporation Limited

| Sl. No. | Details of Transmission Line | | Date | | Timings | | Reason | "Outage Mode (Daily/Continuous)" | Remarks | IRLDC/NLDC Comment | Shutdown Sta | OCC Remarks |
|---------|------------------------------|--|------------|------------|----------|----------|---|----------------------------------|--|--|--------------|--|
| | Voltage Level | Name of Transmission Elements | From | To | From | To | | | | | | |
| 1 | 765 kV | 765 kV / 400 kV ICTat PPGCL-BARA | 23-02-2023 | 25-02-2023 | 09:00 | 17:00 | RELAY TESTING and equipment testing | Daily | Unit#3 will be under Annual Planned Shutdown | May be clubbed with line outage. Shutdown may be not be availed along with 765 Mainpuri - Greater Noida line | Approved | May be clubbed with line outage. Shutdown may be not be availed along with 765 Mainpuri - Greater Noida line |
| 2 | 765 kV | 765 kV 240 MVAR Bus Reactor at PPGCL-BARA | 27-02-2023 | 10-03-2023 | 09:00 | 17:00 | RELAY TESTING and equipment testing with Oil filtration | Continuous | Unit#3 will be under Annual Planned Shutdown | | Approved | |
| 3 | 400 kV | 400 kV 125 MVAR Bus Reactor at PPGCL-BARA | 25-02-2023 | 26-02-2023 | 09:00 | 17:00 | RELAY TESTING and equipment testing | Continuous | Unit#3 will be under Annual Planned Shutdown | May be given | Approved | May be given |
| 4 | 765 kV | Main Bay-706 (765kv Mainpuri Line) at Greater Noida S/s) | 13-03-2023 | 13-03-2023 | 09:00 | 15:00 | For Annual Maintenance & Testing work | Continuous | | | Approved | |
| 5 | 400 kV | 400 KV Anpara-Sarnath Line circuit breaker | 13-03-2023 | 23-04-2023 | 09:00 | 17:00 | For replacement of Anpara-Sarnath Circuit-I (L-3) Breaker | Continuous | Line will be charged through BT | May be given | Approved | May be given |
| 6 | 400 kV | 400kV ATAUR BAY 400KV MURADNAGAR-I | 13-03-2023 | 14-03-2023 | 10:00:00 | 17:00 | Testing and General Maintenance of Bay | Daily | Shutdown of CB-91 Aatur Bay | May be given | Approved | May be given |
| 7 | 400 kV | 400kV BUS REACTOR BAY 80MVAR SHUNT REACTR at 400KV SAROJINI NAGAR, LUCKNOW | 28-03-2023 | 28-03-2023 | 09:00:00 | 18:00:00 | For Upgradation of Bus-Bar Protection Panel from Electromechanical type to Numerical Type (Connection of CT Bus-Bar Prot | Continuous | Planned Shutdown of 80 MVAR Bus Reactor | May be given | Approved | May be given |
| 8 | 400 kV | 400kV BUS COUPLER 400kV BUS COUPLER BAY at 400KV SAROJINI NAGAR, LUCKNOW | 22-03-2023 | 28-03-2023 | 09:00:00 | 18:00:00 | For Upgradation of Bus-Bar Protection Panel from Electromechanical type to Numerical Type (Connection of CT Bus-Bar Prot | Continuous | Plan Shutdown of 400 KV Bus Coupler Bay | May be given | Approved | May be given |

| Regarding NRLDC approval for work of live line testing of (PID) insulators strings at 400 KV Sub station Sarojininagar Lucknow | | | | NRLDC/NLDC Comments | Shutdown Status | OCC Remarks |
|--|--|------------|------------------------|---------------------|-----------------|--------------------|
| Please note that No Shutdown will be involved during the above testing. | | | | | | |
| S.No. | Name of Bay | Date | Time | | | |
| 1 | 400 KV Bus Coupler Bay | 01.03.2023 | 10:00 hrs to 17:00 hrs | | Approved | OCC Forum approved |
| 2 | 400 KV Transfer Bus Bay | 02.03.2023 | 10:00 hrs to 17:00 hrs | | Approved | OCC Forum approved |
| 3 | 400KV Sarojini Nagar-Lucknow (PG) Line Bay | 03.03.2023 | 10:00 hrs to 17:00 hrs | | Approved | OCC Forum approved |
| 4 | 400KV Sarojini Nagar-Singrauli Line Bay | 04.03.2023 | 10:00 hrs to 17:00 hrs | | Approved | OCC Forum approved |
| 5 | 400 KV side & 220 KV side bay 500 MVA ICT-I | 05.03.2023 | 10:00 hrs to 17:00 hrs | | Approved | OCC Forum approved |
| 6 | 400KV Sarojini Nagar-Unnao Line Bay | 06.03.2023 | 10:00 hrs to 17:00 hrs | | Approved | OCC Forum approved |
| 7 | 400 KV side & 220 KV side bay 500 MVA ICT-II | 07.03.2023 | 10:00 hrs to 17:00 hrs | | Approved | OCC Forum approved |
| 8 | 400KV Sarojini Nagar-Bareilly Line Bay | 08.03.2023 | 10:00 hrs to 17:00 hrs | | Approved | OCC Forum approved |

PLANNED SHUT DOWN FOR THE MONTH OF March- 2023 WHICH ARE TO BE APPROVED BY OCC

Name of Transmission Zone : Uttar Pradesh Power Transmission Corporation Limited

| Sl. No. | Details of Transmission Line | | Date | | Timings | | Reason | "Outage Mode (Daily/Continuous)" | NRLDC/NLDC Comments | Shutdown Status | OCC Remarks |
|---------|------------------------------|----------------------------------|------------|------------|---------|-------|--|----------------------------------|---------------------|-----------------|---------------------|
| | Voltage Level | Name of Transmission Elements | From | To | From | To | | | | | |
| 1 | 400KV | 500 MVA ICT-1 AT 400kv S/S JEHTA | 10-03-2023 | 11-03-2023 | 10:00 | 17:00 | for annual routine testing work on GIS modules and C&R panels | Daily | May be given | Approved | May be given |
| 2 | 400KV | 500 MVA ICT-2 AT 400kv S/S JEHTA | 13-03-2023 | 14-03-2023 | 10:00 | 17:00 | for annual routine testing work on GIS modules and C&R panels | Daily | May be given | Approved | May be given |
| 3 | 400 kV | 400 kV Jehta-Unnao Ckt-1 | 15-03-2023 | 16-03-2023 | 10:00 | 17:00 | for annual routine testing work on GIS modules and C&R panels | Daily | May be given | Approved | May be given |
| 4 | 400KV | 400 kV Jehta-Unnao Ckt-2 | 17-03-2023 | 18-03-2023 | 10:00 | 17:00 | for annual routine testing work on GIS modules and C&R panels | Daily | May be given | Approved | May be given |
| 5 | 400 kV | 400 kV Jehta-Lucknow(PG) Ckt-1 | 20-03-2023 | 21-03-2023 | 10:00 | 17:00 | for annual routine testing work on GIS modules and C&R panels | Daily | May be given | Approved | May be given |
| 6 | 400 kV | 400 kV Jehta-Lucknow(PG) Ckt-2 | 22-03-2023 | 23-03-2023 | 10:00 | 17:00 | for annual routine testing work on GIS modules and C&R panels | Daily | May be given | Approved | May be given |
| 7 | 400 kV | 63 MVAR BUS REACTOR | 27-03-2023 | 27-03-2023 | 10:00 | 17:00 | for annual routine testing work on GIS modules and C&R panels | Continuous | May be given | Approved | May be given |
| 8 | 400 kV | 400KV Obra-Sultanpur line | 18-02-2022 | 18-02-2022 | 07:00 | 18:00 | For reconnection of Bus-A, Bus-B and Transfer Bus at 400KV S/S Sultanpur | Daily | | Approved | OCC Forum Approved. |

| Shutdown No | Element Name | Req Shutdown Range | Reason | NLDC/NRLDC Comments | Shutdown Status | OCC Remarks |
|-------------|--|-------------------------------------|--|------------------------------------|-----------------|------------------------------------|
| RQ123503 | 400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-2 | 30-03-2023 09:00 - 30-03-2023 18:00 | To carry out the preventive mtc and isolator jaw replacement work | May be given | Approved | May be given |
| RQ123470 | 400 KV KHEDAR(HPG)-NUHIAWALI(HV) (HV) CKT-1 | 30-03-2023 09:00 - 30-03-2023 18:00 | Gen mtc and setting of bus pentagraph isolators | May be given | Approved | May be given |
| RQ123474 | 400KV BUS 1 AT KHEDAR(HPG) | 30-03-2023 09:00 - 30-03-2023 18:00 | Gen mtc and setting of bus pentagraph isolators | May be given | Approved | May be given |
| RQ123502 | 400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-1 | 29-03-2023 09:00 - 29-03-2023 18:00 | To carry out the preventive mtc and isolator jaw replacement work | May be given | Approved | May be given |
| RQ123473 | 400KV BUS 1 AT KHEDAR(HPG) | 29-03-2023 09:00 - 29-03-2023 18:00 | Gen mtc and setting of bus pentagraph isolators | May be given | Approved | May be given |
| RQ123469 | 400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-2 | 29-03-2023 09:00 - 29-03-2023 18:00 | Gen mtc and setting of bus pentagraph isolators | May be given | Approved | May be given |
| RQ123472 | 400KV BUS 1 AT KHEDAR(HPG) | 28-03-2023 09:00 - 28-03-2023 18:00 | Gen mtc and setting of bus pentagraph isolators | May be given | Approved | May be given |
| RQ123468 | 400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-1 | 28-03-2023 09:00 - 28-03-2023 18:00 | Gen mtc and setting of bus pentagraph isolators | May be given | Approved | May be given |
| RQ123488 | 400 KV DHANODA-DAULATABAD (HV) CKT-1 | 27-03-2023 09:00 - 27-03-2023 19:00 | To verify BI, BO & Protection signals in SAS | May be given | Approved | May be given |
| RQ123467 | 400 KV KHEDAR(HPG)-FATEHABAD(PG) (HV) CKT-1 | 27-03-2023 09:00 - 27-03-2023 18:00 | Gen mtc and setting of bus pentagraph isolators | May be given | Approved | May be given |
| RQ123471 | 400KV BUS 1 AT KHEDAR(HPG) | 27-03-2023 09:00 - 27-03-2023 18:00 | Gen mtc and setting of bus pentagraph isolators | May be given | Approved | May be given |
| RQ123481 | 400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-2 | 26-03-2023 09:30 - 30-03-2023 17:00 | Replacement of porcelain insulator with polymer strings on daily basis | May be given on Daily Basis | Approved | May be given on Daily Basis |
| RQ123479 | 400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-2 | 26-03-2023 09:30 - 26-03-2023 17:00 | For half yearly mtc | May be given | Approved | May be given |
| RQ123496 | 405 TIE BAY - 400KV DHANODA-DAULATABAD (HV) CKT-2 AND FUTURE AT DAULATABAD(HV) | 25-03-2023 14:00 - 25-03-2023 19:00 | To attend the spring charging problem in line breaker bay no 402 | May be given | Approved | May be given |
| RQ123495 | 401 MAIN BAY - 400KV DHANODA-DAULATABAD (HV) CKT-1 AT DHANODA(HV) | 24-03-2023 08:00 - 24-03-2023 13:00 | To attend the spring charging problem in line breaker bay no 404 | May be given | Approved | May be given |
| RQ123513 | 400-3T TIE BAY - 400 KV DEEPALPUR(JHKT)-KABULPUR(HV) (HVPNL) CKT-1 (HVPNL) AND 400/220 KV 315 MVA ICT 2 AT KABULPUR(HV) AT 400 KV KABULPUR(HV) (HVPNL) | 23-03-2023 09:00 - 23-03-2023 15:00 | For AMP work of Bay Equipment , Transformer will be charged through main bay | May be given | Approved | May be given |
| RQ123483 | 400 KV MAHINDERGARH(APL)-DHANODA(HV) (ATIL) CKT-1 | 22-03-2023 09:00 - 23-03-2023 23:00 | For attending gas leakage, dismantling of breaker is required | ATC-TTC may be curtailed by 250 MW | Approved | ATC-TTC may be curtailed by 250 MW |
| RQ123512 | 400-3B MAIN BAY - 400/220 KV 315 MVA ICT 2 AT KABULPUR(HV) (HVPNL) | 22-03-2023 09:00 - 22-03-2023 15:00 | For AMP work of Bay Equipment , Transformer will be charged through Tie bay | May be given | Approved | May be given |
| RQ123511 | 400 KV BAHADURGARH(PG)-KABULPUR(HV) (PG) CKT-1 | 21-03-2023 10:00 - 21-03-2023 16:00 | AMP, jumper tightening and oil leakage attending in CVT | May be given | Approved | May be given |
| RQ123480 | 400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-1 | 21-03-2023 09:30 - 25-03-2023 17:00 | Replacement of porcelain insulator with polymer strings on daily basis | May be given | Approved | May be given |
| RQ123478 | 400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-1 | 21-03-2023 09:30 - 21-03-2023 17:00 | For half yearly mtc | May be given | Approved | May be given |

| | | | | | | |
|----------|---|-------------------------------------|---|--|----------|--|
| RQ123482 | 400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-1 | 20-03-2023 09:00 - 21-03-2023 23:00 | For attending gas leakage, dismantling of breaker is required | May be given | Approved | May be given |
| RQ123489 | 400 KV DHANODA-DAULATABAD (HV) CKT-2 | 18-03-2023 09:00 - 18-03-2023 18:00 | To verify BI, BO & Protection signals in SAS | May be given | Approved | May be given |
| RQ123510 | 400/220 KV 315 MVA ICT 2 AT DEEPALPUR(JHKT) | 18-03-2023 09:00 - 18-03-2023 13:00 | Fired wedge connector installation | May be given | Approved | May be given |
| RQ123487 | 400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-2 | 15-03-2023 08:00 - 15-03-2023 17:00 | To carry out the preventive mtc and verify BI, BO & Protection signals in SAS | ATC-TTC may be curtailed by 250 MW. May be clubbed with RQ123491 | Approved | ATC-TTC may be curtailed by 250 MW. May be clubbed with RQ123491 |
| RQ123486 | 400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-1 | 14-03-2023 09:00 - 14-03-2023 18:00 | To carry out the preventive mtc and verify BI, BO & Protection signals in SAS | ATC-TTC may be curtailed by 250 MW. May be clubbed with RQ123490 | Approved | ATC-TTC may be curtailed by 250 MW. May be clubbed with RQ123490 |
| RQ123491 | 400 KV MAHINDERGARH(APL)-DHANODA(HV) (ATIL) CKT-2 | 13-03-2023 09:00 - 13-03-2023 19:00 | To verify BI, BO & Protection signals in SAS | ATC-TTC may be curtailed by 250 MW | Approved | ATC-TTC may be curtailed by 250 MW |
| RQ123490 | 400 KV MAHINDERGARH(APL)-DHANODA(HV) (ATIL) CKT-1 | 11-03-2023 09:00 - 11-03-2023 19:00 | To verify BI, BO & Protection signals in SAS | ATC-TTC may be curtailed by 250 MW | Approved | ATC-TTC may be curtailed by 250 MW |
| RQ123494 | 400/220 KV 315 MVA ICT 3 AT DHANODA(HV) | 10-03-2023 09:00 - 10-03-2023 19:00 | To verify BI, BO & Protection signals in SAS | May be given | Approved | May be given |
| RQ123477 | 400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-2 | 06-03-2023 09:30 - 06-03-2023 17:00 | For half yearly mtc | May be given | Approved | May be given |
| RQ123493 | 400/220 KV 315 MVA ICT 2 AT DHANODA(HV) | 06-03-2023 09:00 - 06-03-2023 19:00 | To verify BI, BO & Protection signals in SAS | May be given | Approved | May be given |
| RQ123492 | 400/220 KV 315 MVA ICT 1 AT DHANODA(HV) | 04-03-2023 09:00 - 04-03-2023 19:00 | To verify BI, BO & Protection signals in SAS | May be given | Approved | May be given |
| RQ123475 | 400 KV DHANODA-DAULATABAD (HV) CKT-1 | 03-03-2023 09:30 - 03-03-2023 17:00 | For replacement of Main-2 DPR relay | May be given | Approved | May be given |
| RQ123485 | 400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-2 | 03-03-2023 09:00 - 03-03-2023 18:00 | To verify BI, BO & Protection signals in SAS | May be given | Approved | May be given |
| RQ123476 | 400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-1 | 02-03-2023 09:30 - 02-03-2023 17:00 | For half yearly mtc of line and replacement of Main-2 DPR relay | May be given | Approved | May be given |
| RQ123484 | 400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-1 | 02-03-2023 09:00 - 02-03-2023 18:00 | To verify BI, BO & Protection signals in SAS | May be given | Approved | May be given |