

Proposed Outage Program of 204th OCC meeting of NRPC																
Sr No	Reference Number	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Request Type	Shutdown Status	NLDC/NRLDC Comments
1	RQ122846	OCC_204	rampur_sd	GENERATING UNIT	68.67 MW RAMPUR HEP - UNIT 6	SJVNL	C	Annual Plant Maintenance of Unit	14/Mar/2023	00:00	23/Mar/2023	18:00		PLANNED	Requested	
2	RQ122845	OCC_204	rampur_sd	GENERATING UNIT	68.67 MW RAMPUR HEP - UNIT 3	SJVNL	C	Annual Plant Maintenance of Unit	03/Mar/2023	00:00	13/Mar/2023	18:00		PLANNED	Requested	
3	RQ122691	OCC_204	jhakri_sd	GENERATING UNIT	250 MW NATHA-JHAKRI HPS - UNIT 6	SJVNL	C	Annual Planned Maintenance of 250MW Generating Unit#06 of NJHPS.	11/Mar/2023	00:00	19/Mar/2023	18:00	Annual Planned Maintenance	PLANNED	Requested	
4	RQ122690	OCC_204	jhakri_sd	GENERATING UNIT	250 MW NATHA-JHAKRI HPS - UNIT 5	SJVNL	C	Annual Planned Maintenance of 250MW Generating Unit#05 of NJHPS.	01/Mar/2023	00:00	09/Mar/2023	18:00	Annual Planned Maintenance	PLANNED	Requested	
5	RQ122251	OCC_204	singoli_sd	GENERATING UNIT	33 MW SINGOLI BHATWARI HEP - UNIT 3	SINGOLI(LTUHP)	C	Annual Maintenance & to attend oil leakage in OLC chamber	01/Mar/2023	07:00	23/Mar/2023	23:00	Our planning for Unit-3 annual maintenance is from 25th Feb-22 to 23-Apr-22. So kindly accord your approval for the same from 25th Feb-22	PLANNED	Requested	
6	RQ123134	OCC_204	tehrf_sd	GENERATING UNIT	250 MW TEHRI HPS - UNIT 3	THDC	C	Annual Maintenance	25/Mar/2023	09:00	14/Apr/2023	00:00	Unit-3 Annual Maintenance will be commenced only after completion of Unit-1 Annual Maintenance	PLANNED	Requested	
7	RQ123132	OCC_204	tehrf_sd	GENERATING UNIT	250 MW TEHRI HPS - UNIT 1	THDC	C	Major Annual Maintenance	01/Mar/2023	09:00	31/Mar/2023	00:00	Major Annual Maintenance	PLANNED	Requested	
8	RQ123222	OCC_204	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-1		C	Transmission Line Diversion work due to construction of Ganga Expressway by UPEIDA.	03/Mar/2023	08:00	06/Mar/2023	18:00		PLANNED	Requested	
9	RQ123223	OCC_204	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-2		C	Transmission Line Diversion work due to construction of Ganga Expressway by UPEIDA.	03/Mar/2023	08:00	06/Mar/2023	18:00		PLANNED	Requested	
10	RQ123219	OCC_204	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-1		C	Transmission Line Diversion work due to construction of Gorakhpur Link Expressway by UPEIDA. Actual S/D required from 20.02.2023 to 28.02.2023	01/Mar/2023	08:00	09/Mar/2023	18:00		PLANNED	Requested	
11	RQ123220	OCC_204	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-2		C	Transmission Line Diversion work due to construction of Gorakhpur Link Expressway by UPEIDA. Actual S/D required from 20.02.2023 to 28.02.2023	01/Mar/2023	08:00	09/Mar/2023	18:00		PLANNED	Requested	
12	RQ122923	OCC_204	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI(PG)-VINDHYACHALPOOL (PG) (PVTSL) CKT-2	PVTSL	D	Bay and Line Reactor AMP Work at Varanasi end	21/Mar/2023	08:00	21/Mar/2023	18:00		PLANNED	Requested	
13	RQ123397	OCC_204	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI(PG)-VINDHYACHALPOOL (PG) (PVTSL) CKT-1	PVTSL	D	For AMP work of Line Terminal equipment at Vindhyachal (PS) by WR2. Dia to be kept opened at both end.	14/Mar/2023	08:00	14/Mar/2023	18:00		PLANNED	Requested	
14	RQ122922	OCC_204	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI(PG)-VINDHYACHALPOOL (PG) (PVTSL) CKT-1	PVTSL	D	Bay and Line Reactor AMP Work at Varanasi end	14/Mar/2023	08:00	14/Mar/2023	18:00		PLANNED	Requested	
15	RQ123398	OCC_204	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI(PG)-VINDHYACHALPOOL (PG) (PVTSL) CKT-2	PVTSL	D	For AMP work of Line Terminal equipment at Vindhyachal (PS) by WR2. Dia to be kept opened at both end.	13/Mar/2023	08:00	13/Mar/2023	18:00		PLANNED	Requested	
16	RQ123399	OCC_204	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-SATNA (PG) CKT-1	POWERGRID	D	A/R in non auto mode required for facilitating Line AMP works in 765KV-SATNA-GWALIOR Line by WR2	20/Mar/2023	08:00	20/Mar/2023	18:00		PLANNED	Requested	
17	RQ123400	OCC_204	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	POWERGRID	D	A/R in non auto mode required for facilitating Line AMP works in 765KV-SATNA-GWALIOR Line by WR2	20/Mar/2023	08:00	20/Mar/2023	18:00		PLANNED	Requested	
18	RQ123256	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2	POWERGRID	D	For Line AMP work and Line terminal equipment AMP at Gwalior end. Dia to be kept opened at both end.	18/Mar/2023	08:00	18/Mar/2023	18:00	S/D request by WR-2	PLANNED	Requested	
19	RQ123401	OCC_204	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-SATNA (PG) CKT-1	POWERGRID	D	Line outage is required for AMP of Line Reactor at Satna end. Also Line AMP works by WR2. Dia to be kept opened at both ends.	15/Mar/2023	08:00	15/Mar/2023	18:00		PLANNED	Requested	
20	RQ122528	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2	POWERGRID	D	AMP of Terminal equipment (LA, CVT, WT, ISOLATOR)	14/Mar/2023	08:00	14/Mar/2023	18:00	along with Line Reactor at Chittorgarh SS. Auto reclose relay of Ckt# 1 to be kept into non auto mode.	PLANNED	Requested	
21	RQ123000	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2	POWERGRID	D	Maintenance work & Insulation Sleeve Installation	13/Mar/2023	08:00	14/Mar/2023	18:00		PLANNED	Requested	
22	RQ123395	OCC_204	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	POWERGRID	D	A/R in non auto mode required for facilitating Line AMP works in 765KV Jabalpur-Orai 2 Line by WR2.	13/Mar/2023	08:00	13/Mar/2023	18:00		PLANNED	Requested	
23	RQ123396	OCC_204	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-2	POWERGRID	D	Line outage for SPARE ROTATION IN LR AT JABALPUR PS AS PER GUIDELINES (Due date: 25.03.2023). Also Line AMP works by WR2. Dia to be kept opened at both end.	13/Mar/2023	08:00	13/Mar/2023	18:00		PLANNED	Requested	
24	RQ122527	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1	POWERGRID	D	AMP of Terminal equipment (LA, CVT, WT, ISOLATOR)	13/Mar/2023	08:00	13/Mar/2023	18:00	along with Line Reactor at Chittorgarh SS. Auto reclose relay of Ckt# 1 to be kept into non auto mode.	PLANNED	Requested	
25	RQ122526	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1	POWERGRID	C	For NHAI Diversion work	10/Mar/2023	08:00	25/Mar/2023	18:00		PLANNED	Requested	
26	RQ123394	OCC_204	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-2	POWERGRID	D	A/R to be kept in non auto mode for Tower strengthening works by WR1	08/Mar/2023	08:00	15/Mar/2023	18:00		PLANNED	Requested	
27	RQ123410	OCC_204	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIA-GAYA (PG) CKT-1	POWERGRID	D	Jumper and Hardware fitting Tightening works at Major crossing locations by ER1	03/Mar/2023	08:00	03/Mar/2023	18:00		PLANNED	Requested	

28	RQ123252	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1	POWERGRID	D	A/R in non auto mode required for facilitating Line AMP works in 765KV-CHITTORGARH-2 Line.	02/Mar/2023	08:00	02/Mar/2023	18:00	Request by WR-2	PLANNED	Requested
29	RQ123251	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2	POWERGRID	D	Yearly AMP of Line Reactor at Banaskantha end and line AMP works. Dia to be kept opened at both end and A/R off of ckt # 1 is required.	02/Mar/2023	08:00	02/Mar/2023	18:00	S/D request by WR-2	PLANNED	Requested
30	RQ123393	OCC_204	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-1	POWERGRID	D	A/R to be kept in non auto mode for Tower strengthening works by WR2	01/Mar/2023	08:00	07/Mar/2023	18:00		PLANNED	Requested
31	RQ123392	OCC_204	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	POWERGRID	D	A/R OFF for OPGW stringing under live line condition only by WR2	01/Mar/2023	08:00	31/Mar/2023	18:00		PLANNED	Requested
32	RQ123253	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2	POWERGRID	D	A/R in non auto mode required for facilitating Line AMP works in 765KV-BANASKANTHA-CHITTORGARH-1 Line.	01/Mar/2023	08:00	01/Mar/2023	18:00	Request by WR-2	PLANNED	Requested
33	RQ123250	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1	POWERGRID	D	Yearly AMP of Line Reactor at Banaskantha end and line AMP works. Dia to be kept opened at both end and A/R off of ckt # 2 is required.	01/Mar/2023	08:00	01/Mar/2023	18:00	S/D request by WR-2	PLANNED	Requested
34	RQ123053	OCC_204	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHPUR-SASARAM (PG) CKT-1	POWERGRID	D	Insulator cleaning work from tower location no.792 to 796 and from location no.822 to 828.	01/Mar/2023	08:00	02/Mar/2023	18:00		PLANNED	Requested
35	RQ123408	OCC_204	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-2	POWERGRID	D	A/R OFF to OPGW installation Work under Strengthening of OPGW Network in ER Project	01/Mar/2023	08:00	31/Mar/2023	18:00		PLANNED	Requested
36	RQ123389	OCC_204	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(A PL)-ADANI MUNDRA(APL) (ATL) CKT-2	POWERGRID	D	OPGW REPLACEMENT WORK (Replacement of old earthwire with OPGW). No outage is required. Work will be carried out online.	01/Mar/2023	08:00	31/Mar/2023	18:30	No outage Required	PLANNED	Requested
37	RQ122530	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMALZERDA (PG) CKT-1	POWERGRID	D	Line maintenance work i.e. VD, Grading rings, CC rings, Spacers, Arcing Horn, Bird guards, ETC.	28/Mar/2023	08:00	28/Mar/2023	18:00		PLANNED	Requested
38	RQ123407	OCC_204	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-2	POWERGRID	D	For Replacement of Porcelain to Polymer insulator changing work and A/R off of CKT 1 to facilitate CKT 2 shutdown by ER1	28/Mar/2023	08:00	29/Mar/2023	18:00		PLANNED	Requested
39	RQ122529	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1	POWERGRID	D	Line maintenance work i.e. VD, Grading rings, CC rings, Spacers, Arcing Horn, Bird guards, ETC.	27/Mar/2023	08:00	27/Mar/2023	18:00		PLANNED	Requested
40	RQ123302	OCC_204	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-1	POWERGRID	C	LINE UNDER SHUTDOWN FOR TESTING	26/Mar/2023	08:00	28/Mar/2023	18:00	LINE UNDER SHUTDOWN FOR TESTING	PLANNED	Requested
41	RQ123404	OCC_204	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-VINDHYACHALPOOL (PG) (PG) CKT-1	POWERGRID	D	A/R off of Ckt 1 to facilitate Line AMP works of ckt # 2 by WR2	21/Mar/2023	08:00	21/Mar/2023	18:00		PLANNED	Requested
42	RQ123403	OCC_204	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-VINDHYACHALPOOL (PG) (PG) CKT-2	POWERGRID	D	Line AMP works. A/R off of Ckt 1 and Dia to be Kept open at both ends. Terminal equipment AMP at Vindhyachal PS by WR2	21/Mar/2023	08:00	21/Mar/2023	18:00		PLANNED	Requested
43	RQ123406	OCC_204	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-1	POWERGRID	D	For Replacement of Porcelain to Polymer insulator changing work and A/R off of CKT 2 to facilitate CKT 1 shutdown by ER1	21/Mar/2023	08:00	22/Mar/2023	18:00		PLANNED	Requested
44	RQ123405	OCC_204	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-VINDHYACHALPOOL (PG) (PG) CKT-2	POWERGRID	D	A/R off of Ckt 2 to facilitate Line AMP works of ckt # 1 by WR2	20/Mar/2023	08:00	20/Mar/2023	18:00		PLANNED	Requested
45	RQ123402	OCC_204	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-VINDHYACHALPOOL (PG) (PG) CKT-1	POWERGRID	D	Line AMP works. A/R off of Ckt 2 and Dia to be Kept open at both ends. Terminal equipment AMP at Vindhyachal PS by WR2	20/Mar/2023	08:00	20/Mar/2023	18:00		PLANNED	Requested
46	RQ123412	OCC_204	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-BIHARSHARIFF (PG) CKT-2	POWERGRID	D	Change of Porcelain to Polymer Insulator in polluted stretches, major crossings by ER1. A/R off of CKT 1 to facilitate CKT 2 Shutdown	12/Mar/2023	08:00	17/Mar/2023	18:00		PLANNED	Requested
47	RQ122694	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1	POWERGRID	D	Line maintenance work i.e. VD, Grading rings, CC rings, Spacers, Arcing Horn, Bird-guards, ETC.	07/Mar/2023	08:00	15/Mar/2023	18:00	& Earth Wire clearance Rectification work	PLANNED	Requested
48	RQ123411	OCC_204	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-BIHARSHARIFF (PG) CKT-1	POWERGRID	D	Change of Porcelain to Polymer Insulator in polluted stretches, major crossings by ER1. A/R off of CKT 2 to facilitate CKT 1 Shutdown	06/Mar/2023	08:00	11/Mar/2023	18:00		PLANNED	Requested
49	RQ123413	OCC_204	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-1	POWERGRID	D	A/R OFF for PID test of various locations by ER1	05/Mar/2023	08:00	15/Mar/2023	18:00		PLANNED	Requested
50	RQ123414	OCC_204	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-2	POWERGRID	D	A/R OFF for PID test of various locations by ER1	05/Mar/2023	08:00	15/Mar/2023	18:00		PLANNED	Requested
51	RQ123415	OCC_204	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-1	POWERGRID	C	DIVERSION OF LINE DUE TO RVNL RAIL CONSTRUCTION by ER1	05/Mar/2023	08:00	30/Mar/2023	18:00		PLANNED	Requested
52	RQ123416	OCC_204	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-2	POWERGRID	C	DIVERSION OF LINE DUE TO RVNL RAIL CONSTRUCTION by ER1	05/Mar/2023	08:00	30/Mar/2023	18:00		PLANNED	Requested
53	RQ123249	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMALZERDA (PG) CKT-1	POWERGRID	D	Yearly AMP. Dia to be kept opened at both end.	04/Mar/2023	08:00	04/Mar/2023	18:00	S/D request by WR-2	PLANNED	Requested
54	RQ123418	OCC_204	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-2	POWERGRID	D	Changing of insulator from porcelain to polymer in crossings. A/R off on CKT 1 to facilitate CKT 2 Shutdown by ER1	03/Mar/2023	08:00	04/Mar/2023	18:00		PLANNED	Requested
55	RQ123417	OCC_204	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-1	POWERGRID	D	Changing of insulator from porcelain to polymer in crossings. A/R off on CKT 2 to facilitate CKT 1 Shutdown by ER1	01/Mar/2023	08:00	02/Mar/2023	18:00		PLANNED	Requested
56	RQ123409	OCC_204	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-2	POWERGRID	D	For fixing of aviation globeule for OPGW erection work under Strengthening of OPGW Network in ER Project. A/R OFF on CKT 1 to facilitate S/D of CKT 2 by ER1	01/Mar/2023	08:00	08/Mar/2023	18:00		PLANNED	Requested

57	RQ122480	OCC_204	sldrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MODAK(RS)-BHANPUR(MP) (MPSEB) CKT-1	MPSEB	C	For shifting of 220 KV Modak-Bhanpura line due to construction of eight lane road under Bharatmala project as deposit work of NHA(under supervision of RVPN) in the state of Rajasthan	01/Mar/2023	08:00	13/Mar/2023	18:00			PLANNED	Requested
58	RQ123036	OCC_204	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-2		D	FOR RETROFITMENT OF VALVE COOLING UPS	07/Mar/2023	08:00	07/Mar/2023	18:00			PLANNED	Requested
59	RQ123035	OCC_204	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-1		D	FOR RETROFITMENT OF VALVE COOLING UPS	06/Mar/2023	08:00	06/Mar/2023	18:00			PLANNED	Requested
60	RQ122525	OCC_204	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-2		D	For replacement of faulty oil circulation pump in Pole 2 B-Phase converter transformer at HVDC Dadri	01/Mar/2023	08:00	01/Mar/2023	15:00			PLANNED	Requested
61	RQ123391	OCC_204	apl_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2	POWERG RID,FBTL	D	Annual Outage works (Hardware Correction, H/W Tightening work, Line spacer rectification)	29/Mar/2023	08:00	29/Mar/2023	18:00		Annual Outage works (Hardware Correction, H/W Tightening work, Line spacer rectification)	PLANNED	Requested
62	RQ123390	OCC_204	apl_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1	POWERG RID,FBTL	D	Annual Outage works (Hardware Correction, H/W Tightening work, Line spacer rectification)	28/Mar/2023	08:00	28/Mar/2023	18:00		Annual Outage works (Hardware Correction, H/W Tightening work, Line spacer rectification)	PLANNED	Requested
63	RQ122549	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_III(PG)-BHADLA(PG) (FBTL) CKT-2	POWERG RID,FBTL	D	For AMP, Relay testing works, Line equipment AMP Works	27/Mar/2023	17:00	28/Mar/2023	23:00			PLANNED	Requested
64	RQ122548	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_III(PG)-BHADLA(PG) (FBTL) CKT-1	POWERG RID,FBTL	D	For AMP, Relay testing works, Line equipment AMP Works	25/Mar/2023	17:00	26/Mar/2023	23:00			PLANNED	Requested
65	RQ122541	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_III(PG)-BHADLA(PG) (FBTL) CKT-2	POWERG RID,FBTL	D	For ladder logic and interlock checking for spare reactor commissioning	20/Mar/2023	17:00	26/Mar/2023	23:00	along with L/R at Fatehgarh-2		PLANNED	Requested
66	RQ122540	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_III(PG)-BHADLA(PG) (FBTL) CKT-1	POWERG RID,FBTL	D	For ladder logic and interlock checking for spare reactor commissioning	13/Mar/2023	17:00	19/Mar/2023	23:00	along with L/R at Fatehgarh-2		PLANNED	Requested
67	RQ122408	OCC_204	sldrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-2	RRVPLN	D	For Halfyearly Maintenance and Installation of Repaired DISTANCE PROTECTION MAIN - 1 Relay (ABB Make) along with 3*80 MVAR Line Reactor Bank-II	29/Mar/2023	08:00	29/Mar/2023	18:00			PLANNED	Requested
68	RQ122551	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_III(PG) (PFTL) CKT-2	PFTL	D	For AMP, Relay testing works, Line equipment AMP Works	23/Mar/2023	17:00	24/Mar/2023	23:00			PLANNED	Requested
69	RQ122550	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_III(PG) (PFTL) CKT-1	PFTL	D	For AMP, Relay testing works, Line equipment AMP Works	21/Mar/2023	17:00	22/Mar/2023	23:00			PLANNED	Requested
70	RQ122543	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_III(PG) (PFTL) CKT-2	PFTL	D	For ladder logic and interlock checking for spare reactor commissioning	07/Mar/2023	17:00	12/Mar/2023	23:00	along with L/R at Fatehgarh-2		PLANNED	Requested
71	RQ122542	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_III(PG) (PFTL) CKT-1	PFTL	D	For ladder logic and interlock checking for spare reactor commissioning	01/Mar/2023	17:00	06/Mar/2023	23:00	along with L/R at Fatehgarh-2		PLANNED	Requested
72	RQ122886	OCC_204	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KANPUR_GIS-ALIGARH (PG) CKT-1	POWERG RID	D	'Shutdown for 765KV Kanpur Aligarh #1 shall be required for OPGW WORK for tapping of repeater link of 400KV S/C Kanpur Ballabgarh #1.	23/Mar/2023	08:00	23/Mar/2023	18:00			PLANNED	Requested
73	RQ123214	OCC_204	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-2	POWERG RID	D	For attending shut down nature defects of Line	22/Mar/2023	08:00	22/Mar/2023	18:00			PLANNED	Requested
74	RQ122882	OCC_204	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-FATEHPUR (PG) CKT-1	POWERG RID	D	Insulator cleaning work from tower location no.783 to 793	22/Mar/2023	08:00	22/Mar/2023	18:00			PLANNED	Requested
75	RQ123213	OCC_204	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-1	POWERG RID	D	For attending shut down nature defects of Line	21/Mar/2023	08:00	21/Mar/2023	18:00			PLANNED	Requested
76	RQ123215	OCC_204	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-ALIGARH (PG) CKT-1	POWERG RID	D	TO ATTEND SHUTDOWN NATURE DEFECT	21/Mar/2023	08:00	22/Mar/2023	18:00			PLANNED	Requested
77	RQ123216	OCC_204	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-2	POWERG RID	D	AMP of line bay Equipments and line reactor	21/Mar/2023	08:00	21/Mar/2023	18:00			PLANNED	Requested
78	RQ123029	OCC_204	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-ALIGARH(PG) (PG) CKT-1	POWERG RID	D	To attend S/D nature defects	17/Mar/2023	08:00	17/Mar/2023	18:00			PLANNED	Requested
79	RQ122885	OCC_204	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWERG RID	D	Shutdown of 765KV Kanpur Varanasi #1 shall be required for tapping from TN 395 of 765KV Kanpur Varanasi #1 to TN 90 of 132KV Sangipur Kuna Line for repeater station	15/Mar/2023	08:00	15/Mar/2023	18:00			PLANNED	Requested
80	RQ122693	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2	POWERG RID	D	Installation of bird diverter as per supreme court order	13/Mar/2023	15:00	13/Mar/2023	23:00	other ckt will be in non auto mode.		PLANNED	Requested
81	RQ122538	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MEERUT-BHIWANI (PG) CKT-1	POWERG RID	D	Line maintenance work i.e. VD, Grading rings, CC rings, Spacers, Arcing Horn, Bird guards, ETC.	13/Mar/2023	08:00	15/Mar/2023	18:00			PLANNED	Requested
82	RQ122692	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1	POWERG RID	D	Installation of bird diverter as per supreme court order	12/Mar/2023	15:00	12/Mar/2023	23:00	other ckt will be in non auto mode.		PLANNED	Requested
83	RQ122876	OCC_204	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWERG RID	C	Transmission line Diversion work due to construction of Ganga Expressway of UPEADA	10/Mar/2023	08:00	19/Mar/2023	18:00			PLANNED	Requested
84	RQ122877	OCC_204	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-2	POWERG RID	C	Transmission line Diversion work due to construction of Ganga Expressway of UPEADA	10/Mar/2023	08:00	19/Mar/2023	18:00			PLANNED	Requested
85	RQ122533	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1	POWERG RID	D	SARTH WIRE CLEARANCE RECTIFICATION WORK & RECTIFICATION OF 2 CC RING + 1 VD	08/Mar/2023	08:00	08/Mar/2023	18:00		S/D REQUIRED IN DAY TIME IN CONSENT WITH AJMER & CHITTORGARH TL & SS GROUP	PLANNED	Requested
86	RQ122534	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1	POWERG RID	D	Line maintenance work i.e. VD, Grading rings, CC rings, Spacers, Arcing Horn, Bird guards, ETC.	02/Mar/2023	08:00	02/Mar/2023	18:00			PLANNED	Requested
87	RQ122535	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MEERUT-BHIWANI (PG) CKT-1	POWERG RID	D	Auto Reclose off is required for OPGW INSTALLATION works under Northern Region Optical fibre Strengthening Scheme (NROSS)	01/Mar/2023	08:00	31/Mar/2023	18:00	only Auto recloser off on daily basis		PLANNED	Requested

88	RQ122537	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-2	POWERGRID	D	Auto Reclose off is required for OPGW INSTALLATION works under Northern Region Optical fibre Strengthening Scheme (NROSS)	01/Mar/2023	08:00	31/Mar/2023	18:00	only Auto recloser off on daily basis	PLANNED	Requested
89	RQ122884	OCC_204	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KANPUR GIS-ALIGARH (PG) CKT-1	POWERGRID	D	A/R Non auto mode to facilitate OPGW LIVE LINE WORK for tapping of repeater link.	01/Mar/2023	08:00	31/Mar/2023	18:00		PLANNED	Requested
90	RQ122883	OCC_204	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR GIS (PG) CKT-1	POWERGRID	D	A/R Non auto mode to facilitate OPGW LIVE LINE WORK	01/Mar/2023	08:00	31/Mar/2023	18:00		PLANNED	Requested
91	RQ122249	OCC_204	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-MAINPURI (UP) CKT-1	UPPTCL	D	For RTV coating on the reactor bushing and annual maintenance	21/Mar/2023	09:00	21/Mar/2023	18:00		PLANNED	Requested
92	RQ123221	OCC_204	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANPARA_C(LAN)-UNNAO(UP) (UP) CKT-1	UPPTCL	D	I,A/R testing of Main Bay-4 protection relays & Tie Bay-5 BCU SCADA problem by M/S GE T&D Engineer of 765 KV Unnao-Anpara C line.	15/Mar/2023	09:00	17/Mar/2023	17:00		PLANNED	Requested
93	RQ122389	OCC_204	sldrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1	PAPTL	D	Maintenance of line bay equipments i.e. CVT, WT, LA & line Isolator.	18/Mar/2023	08:00	18/Mar/2023	18:00		PLANNED	Requested
94	RQ122532	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2	PAPTL	D	Line maintenance work i.e. VD, Grading rings, CC rings, Spacers, Arcing Horn, Bird guards, ETC.	15/Mar/2023	08:00	16/Mar/2023	18:00	other ckt will be in non auto mode.	PLANNED	Requested
95	RQ122531	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1	PAPTL	D	Line maintenance work i.e. VD, Grading rings, CC rings, Spacers, Arcing Horn, Bird guards, ETC.	13/Mar/2023	08:00	14/Mar/2023	18:00	other ckt will be in non auto mode.	PLANNED	Requested
96	RQ122813	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-2	BKTL	D	Crossing of 400 kv D/C Khetri-Bhiwadi TL	16/Mar/2023	08:00	27/Mar/2023	18:00	other ckt will be in non auto mode.	PLANNED	Requested
97	RQ122812	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1	BKTL	D	Crossing of 400 kv D/C Khetri-Bhiwadi TL	16/Mar/2023	08:00	27/Mar/2023	18:00	only Auto recloser off on daily basis	PLANNED	Requested
98	RQ122353	OCC_204	sldrs_sd	BUS	765KV BUS 1 AT PHAGI(RS)	RRVPLN	D	QUARTERLY MAINTENANCE WORK OF associated EQUIPMENTS of 765 KV Main Bus-1	27/Mar/2023	08:00	27/Mar/2023	18:00		PLANNED	Requested
99	RQ122579	OCC_204	cpcc1_sd	BUS	765 KV FATEHGARH_III(PG) - BUS 1	POWERGRID	D	For Jumpering and bay extension work by M/s TATA for TBCB package SS-01	22/Mar/2023	17:00	28/Mar/2023	23:00		PLANNED	Requested
100	RQ122448	OCC_204	cpcc3_sd	BUS	765 KV BAREILLY_2(PG) - BUS 2	POWERGRID	D	AMP works	18/Mar/2023	10:00	18/Mar/2023	18:00		PLANNED	Requested
101	RQ122447	OCC_204	cpcc3_sd	BUS	765 KV BAREILLY_2(PG) - BUS 1	POWERGRID	D	AMP works	16/Mar/2023	10:00	16/Mar/2023	18:00		PLANNED	Requested
102	RQ122575	OCC_204	cpcc1_sd	BUS	765 KV BHADLA(PG) - BUS 2	POWERGRID	D	FOR AMP WORK	06/Mar/2023	15:00	06/Mar/2023	23:00		PLANNED	Requested
103	RQ122578	OCC_204	cpcc1_sd	BUS	765 KV BIKANER(PG) - BUS 2	POWERGRID	D	FOR 765/400KV ICT3 COMMISSIONING WORK	04/Mar/2023	10:00	10/Mar/2023	18:00		PLANNED	Requested
104	RQ122577	OCC_204	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 2	POWERGRID	D	Bay Extension Works	03/Mar/2023	17:00	04/Mar/2023	23:00	During 765 KV Bus-2 shut down, 765/400 KV ICT-3 shall remain out as ICT is charged through Bus-2 only	PLANNED	Requested
105	RQ122576	OCC_204	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 1	POWERGRID	D	Bay Extension Works	01/Mar/2023	17:00	02/Mar/2023	23:00		PLANNED	Requested
106	RQ122580	OCC_204	cpcc1_sd	BUS	765 KV FATEHGARH_III(PG) - BUS 2	POWERGRID	D	For Jumpering and bay extension work by M/s TATA for TBCB package SS-01	01/Mar/2023	17:00	07/Mar/2023	23:00		PLANNED	Requested
107	RQ122585	OCC_204	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_III(PG)	POWERGRID	D	Ladder logic commissioning with spare reactor logic scheme checking	21/Mar/2023	17:00	25/Mar/2023	23:00		PLANNED	Requested
108	RQ122581	OCC_204	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(PG)	POWERGRID	D	FOR PRE-WARRANTY COMPLETION AMP OF BUS REACTOR	20/Mar/2023	08:00	21/Mar/2023	18:00		PLANNED	Requested
109	RQ122586	OCC_204	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_III(PG)	POWERGRID	D	Ladder logic commissioning with spare reactor logic scheme checking	15/Mar/2023	17:00	20/Mar/2023	23:00		PLANNED	Requested
110	RQ122584	OCC_204	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_III(PG)	POWERGRID	D	For final testing of CSD Relay of 765KV Bus Reactor	08/Mar/2023	17:00	08/Mar/2023	23:00	Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVar Reactors shall be performed during shutdown	PLANNED	Requested
111	RQ122583	OCC_204	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765KV FATEHGARH_III(PG)	POWERGRID	D	For final testing of CSD Relay of 765KV Bus Reactor	07/Mar/2023	17:00	07/Mar/2023	23:00	Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVar Reactors shall be performed during shutdown	PLANNED	Requested
112	RQ122582	OCC_204	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV KOTESHWAR(PG)	POWERGRID	C	GIB Rectification work	07/Mar/2023	08:00	24/Mar/2023	18:00		PLANNED	Requested
113	RQ122237	OCC_204	stuup_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV GR.NOIDA_2(UPC)	UPPTCL	D	For Annual Maintenance & Testing work	20/Mar/2023	09:00	20/Mar/2023	12:00		PLANNED	Requested
114	RQ122638	OCC_204	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-FATEHGARH_III(PG) (PFTL) CKT-1 @FATEHGARH_III(PG)	PFTL	D	Ladder logic commissioning with spare reactor logic scheme checking	26/Mar/2023	17:00	28/Mar/2023	23:00		PLANNED	Requested
115	RQ122639	OCC_204	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_III(PG)	PFTL	D	Ladder logic commissioning with spare reactor logic scheme checking	13/Mar/2023	17:00	15/Mar/2023	23:00		PLANNED	Requested

116	RQ122645	OCC_204	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_II(P G)	PFTL	D	FOR AMP WORKS	12/Mar/2023	17:00	14/Mar/2023	23:00	& for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVar Reactors shall be performed during shutdown	PLANNED	Requested
117	RQ122644	OCC_204	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-1 @FATEHGARH_II(P G)	PFTL	D	FOR AMP WORKS	09/Mar/2023	17:00	11/Mar/2023	23:00	& for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVar Reactors shall be performed during shutdown	PLANNED	Requested
118	RQ122633	OCC_204	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_II(P G)	PFTL	D	For final testing of CSD Relay of 765KV Line Reactor	09/Mar/2023	17:00	10/Mar/2023	23:00	Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVar Reactors shall be performed during shutdown	PLANNED	Requested
119	RQ122632	OCC_204	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-1 @FATEHGARH_II(P G)	PFTL	D	For final testing of CSD Relay of 765KV Line Reactor	07/Mar/2023	17:00	08/Mar/2023	23:00	Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVar Reactors shall be performed during shutdown	PLANNED	Requested
120	RQ122637	OCC_204	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II- BHADLA (PG) CKT-2 @FATEHGARH_II(P G)	POWERG RID	D	Ladder logic commissioning with spare reactor logic scheme checking	23/Mar/2023	17:00	25/Mar/2023	23:00		PLANNED	Requested
121	RQ123378	OCC_204	cpcc2_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-MOGA (PG) CKT-2 @MOGA(PG)	POWERG RID	D	AMP of Line- Reactor	22/Mar/2023	08:30	22/Mar/2023	18:00	Kindly Approve	PLANNED	Requested
122	RQ122636	OCC_204	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II(PG)- BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_II(P G)	POWERG RID	D	Ladder logic commissioning with spare reactor logic scheme checking	20/Mar/2023	17:00	22/Mar/2023	23:00		PLANNED	Requested
123	RQ122611	OCC_204	cpcc1_sd	LINE REACTOR	240 MVAR NON- SWITCHABLE LR ON AJMER- CHITTORGARH (PG) CKT-1 @AJMER(PG)	POWERG RID	D	AMP work line reactor and reactor bay and testing of NGR	20/Mar/2023	15:00	21/Mar/2023	23:00		PLANNED	Requested
124	RQ123379	OCC_204	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-MOGA (PG) CKT-1 @BIKANER(PG)	POWERG RID	D	AMP of Line- Reactor	20/Mar/2023	08:30	20/Mar/2023	18:00	Kindly Approve	PLANNED	Requested
125	RQ122616	OCC_204	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER- CHITTORGARH (PG) CKT-2 @CHITTORGARH(P G)	POWERG RID	D	AMP OF LINE REACTOR BANK(R,Y,B PHASE)	17/Mar/2023	09:00	18/Mar/2023	18:00	PRE WARRANTY COMPLETION AMP maintenance of Line reactor bank	PLANNED	Requested
126	RQ122612	OCC_204	cpcc1_sd	LINE REACTOR	240 MVAR NON- SWITCHABLE LR ON AJMER- CHITTORGARH (PG) CKT-2 @AJMER(PG)	POWERG RID	D	AMP work line reactor and reactor bay and testing of NGR	16/Mar/2023	15:00	17/Mar/2023	23:00		PLANNED	Requested
127	RQ122617	OCC_204	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER- CHITTORGARH (PG) CKT-1 @CHITTORGARH(P G)	POWERG RID	D	AMP OF LINE REACTOR BANK(R,Y,B PHASE)	15/Mar/2023	09:00	16/Mar/2023	18:00	PRE WARRANTY COMPLETION AMP maintenance of Line reactor bank	PLANNED	Requested
128	RQ122613	OCC_204	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER- BHADLA_2 (PG) CKT-2 @AJMER(PG)	POWERG RID	D	AMP work line reactor and reactor bay and testing of NGR	13/Mar/2023	15:00	14/Mar/2023	22:00		PLANNED	Requested
129	RQ122621	OCC_204	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA- BIKANER (PG) CKT-2 @BIKANER(PG)	POWERG RID	D	AMP OF THE LINE REACTOR	08/Mar/2023	15:00	08/Mar/2023	23:00		PLANNED	Requested
130	RQ122622	OCC_204	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA- BIKANER (PG) CKT-1 @BIKANER(PG)	POWERG RID	D	AMP OF THE LINE REACTOR	07/Mar/2023	15:00	07/Mar/2023	23:00		PLANNED	Requested
131	RQ122643	OCC_204	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II- BHADLA (PG) CKT-2 @FATEHGARH_II(P G)	POWERG RID	D	FOR AMP WORKS	06/Mar/2023	16:00	08/Mar/2023	23:00	& for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVar Reactors shall be performed during shutdown	PLANNED	Requested
132	RQ122624	OCC_204	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER- BHADLA_2 (PG) CKT-1 @BIKANER(PG)	POWERG RID	D	AMP OF THE LINE REACTOR	06/Mar/2023	15:00	06/Mar/2023	23:00		PLANNED	Requested
133	RQ122631	OCC_204	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II- BHADLA (PG) CKT-2 @FATEHGARH_II(P G)	POWERG RID	D	For final testing of CSD Relay of 765KV Line Reactor	05/Mar/2023	17:00	06/Mar/2023	23:00	Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVar Reactors shall be performed during shutdown	PLANNED	Requested

134	RQ122623	OCC_204	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-2 @BIKANER(PG)	POWERGRID	D	AMP OF THE LINE REACTOR	05/Mar/2023	15:00	05/Mar/2023	23:00		PLANNED	Requested
135	RQ122642	OCC_204	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_III(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_III(PG)	POWERGRID	D	FOR AMP WORKS	03/Mar/2023	17:00	05/Mar/2023	22:00	& for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVar Reactors shall be performed during shutdown	PLANNED	Requested
136	RQ122630	OCC_204	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_III(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_III(PG)	POWERGRID	D	For final testing of CSD Relay of 765KV Line Reactor	03/Mar/2023	17:00	04/Mar/2023	23:00	Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVar Reactors shall be performed during shutdown	PLANNED	Requested
137	RQ122614	OCC_204	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-1 @AJMER(PG)	POWERGRID	D	AMP work line reactor and reactor bay and testing of NGR	02/Mar/2023	15:00	03/Mar/2023	23:00		PLANNED	Requested
138	RQ122657	OCC_204	cpcc1_sd	BAY	704 MAIN BAY - 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2 AT CHITTORGARH(PG)	POWERGRID	D	FOR AMP WORK	30/Mar/2023	08:00	30/Mar/2023	18:00		PLANNED	Requested
139	RQ122687	OCC_204	cpcc1_sd	BAY	715 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_III(PG) (POWERGRID)	POWERGRID	D	For bay AMP Works	29/Mar/2023	17:00	30/Mar/2023	23:00		PLANNED	Requested
140	RQ122656	OCC_204	cpcc1_sd	BAY	707 MAIN BAY - 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1 AT CHITTORGARH(PG)	POWERGRID	D	FOR AMP WORK	29/Mar/2023	08:00	29/Mar/2023	18:00		PLANNED	Requested
141	RQ122655	OCC_204	cpcc1_sd	BAY	705 TIE BAY - 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2 AND 765/400 KV 1500 MVA ICT 1 AT CHITTORGARH(PG)	POWERGRID	D	FOR AMP WORK	28/Mar/2023	08:00	28/Mar/2023	18:00		PLANNED	Requested
142	RQ122660	OCC_204	cpcc1_sd	BAY	718 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG) (POWERGRID)	POWERGRID	D	FOR AMP WORK	28/Mar/2023	08:00	28/Mar/2023	18:00		PLANNED	Requested
143	RQ122672	OCC_204	cpcc1_sd	BAY	720 TIE BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_III(PG) (POWERGRID) AND 765 KV BHADLA_2 (PG)-FATEHGARH_III(PG) (PFTL) CKT-1 AT 765 KV FATEHGARH_III(PG) (POWERGRID)	POWERGRID	D	For DGA oil testing of bay 765KV CT	28/Mar/2023	08:00	28/Mar/2023	18:00		PLANNED	Requested
144	RQ122686	OCC_204	cpcc1_sd	BAY	718 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 (POWERGRID)	POWERGRID	D	For bay AMP Works	27/Mar/2023	17:00	28/Mar/2023	23:00		PLANNED	Requested
145	RQ122671	OCC_204	cpcc1_sd	BAY	719 MAIN BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_III(PG) (POWERGRID) AT 765 KV FATEHGARH_III(PG)	POWERGRID	D	For DGA oil testing of bay 765KV CT	27/Mar/2023	17:00	27/Mar/2023	23:00		PLANNED	Requested
146	RQ122524	OCC_204	cpcc3_sd	BAY	708 TIE BAY - 765 KV AGRA-FATEHPUR (PG) CKT-1 (POWERGRID) AND 765KV BUS 2 AT FATEHPUR(PG) AT 765 KV FATEHPUR(PG) (POWERGRID)	POWERGRID	D	AMP works	27/Mar/2023	10:00	27/Mar/2023	18:00		PLANNED	Requested
147	RQ122659	OCC_204	cpcc1_sd	BAY	717 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG) (POWERGRID) AND FUTURE AT 765 KV BHADLA_2 (PG) (POWERGRID)	POWERGRID	D	FOR AMP WORK	27/Mar/2023	08:00	27/Mar/2023	18:00		PLANNED	Requested
148	RQ122654	OCC_204	cpcc1_sd	BAY	708 TIE BAY - 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1 AND 765/400 KV 1500 MVA ICT 2 AT CHITTORGARH(PG)	POWERGRID	D	FOR AMP WORK	27/Mar/2023	08:00	27/Mar/2023	18:00		PLANNED	Requested
149	RQ122662	OCC_204	cpcc1_sd	BAY	715 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG) (POWERGRID)	POWERGRID	D	FOR AMP WORK	26/Mar/2023	08:00	26/Mar/2023	18:00		PLANNED	Requested
150	RQ122685	OCC_204	cpcc1_sd	BAY	721 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-1 (POWERGRID)	POWERGRID	D	For bay AMP Works	25/Mar/2023	17:00	26/Mar/2023	23:00		PLANNED	Requested
151	RQ122668	OCC_204	cpcc1_sd	BAY	718 MAIN BAY - 765/400KV 1500 MVA ICT 4 AT JHATIKARA(PG)	POWERGRID	D	FOR AMP WORK	25/Mar/2023	08:00	25/Mar/2023	18:00		PLANNED	Requested

152	RQ123385	OCC_204	cpcc2_sd	BAY	707 MAIN BAY - 765KV MOGA-MEERUT (PG) CKT-1 AT MOGA(PG)	POWERGRID RID	D	AMP of Reactor-Bay Equipment and Tightening of ABB make CB Drive at Moga SS	24/Mar/2023	09:00	24/Mar/2023	17:30	Kindly approve for Line Reactor Bay shutdown. Option for Line Reactor bay is not available for Moga SS	PLANNED	Requested
153	RQ122684	OCC_204	cpcc1_sd	BAY	716 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID)	POWERGRID RID	D	For bay AMP Works	23/Mar/2023	17:00	24/Mar/2023	23:00		PLANNED	Requested
154	RQ123383	OCC_204	cpcc2_sd	BAY	704R MAIN BAY - 330 MVAR LR ON 765 KV BIKANER-MOGA (PG) CKT-2 @MOGA(PG) (POWERGRID) AT MOGA (PG) (POWERGRID)	POWERGRID RID	D	AMP of Reactor-Bay Equipment and SF6 Alarm ckt modification work at Moga SS	22/Mar/2023	08:30	22/Mar/2023	18:00	Kindly Approve	PLANNED	Requested
155	RQ122683	OCC_204	cpcc1_sd	BAY	717 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID) AND 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID RID	D	For bay AMP Works	21/Mar/2023	17:00	22/Mar/2023	23:00		PLANNED	Requested
156	RQ122517	OCC_204	cpcc3_sd	BAY	704 MAIN BAY - 765KV BALIA-LUCKNOW_2 (PG) CKT-1 AT BALIA(PG)	POWERGRID RID	C	SF6 Leakage Arrest	21/Mar/2023	10:00	23/Mar/2023	18:00		PLANNED	Requested
157	RQ122516	OCC_204	cpcc3_sd	BAY	711 TIE BAY - 765/400KV 1500 MVA ICT 1 AT BALIA(PG) AND 765KV VARANASHI-BALIA (PG) CKT-1	POWERGRID RID	D	AMP works	20/Mar/2023	10:00	20/Mar/2023	18:00		PLANNED	Requested
158	RQ123384	OCC_204	cpcc2_sd	BAY	701R MAIN BAY - 330 MVAR LR ON 765 KV BIKANER-MOGA (PG) CKT-1 @MOGA(PG) (POWERGRID) AT BIKANER	POWERGRID RID	D	AMP of Reactor-Bay Equipment and SF6 Alarm ckt modification work at Moga SS	20/Mar/2023	08:30	20/Mar/2023	18:00	Kindly Approve	PLANNED	Requested
159	RQ122661	OCC_204	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG) (POWERGRID) AND FUTURE AT 765 KV BHADLA_2 (PG) (POWERGRID)	POWERGRID RID	D	FOR AMP WORK	20/Mar/2023	08:00	20/Mar/2023	18:00		PLANNED	Requested
160	RQ122682	OCC_204	cpcc1_sd	BAY	710 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWERGRID RID	D	For bay AMP Works	19/Mar/2023	17:00	20/Mar/2023	23:00		PLANNED	Requested
161	RQ122663	OCC_204	cpcc1_sd	BAY	712 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765 KV BHADLA_2 (PG) (POWERGRID)	POWERGRID RID	D	FOR AMP WORK	19/Mar/2023	08:00	19/Mar/2023	18:00		PLANNED	Requested
162	RQ122681	OCC_204	cpcc1_sd	BAY	713 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWERGRID RID	D	For bay AMP Works	17/Mar/2023	17:00	18/Mar/2023	23:00		PLANNED	Requested
163	RQ122680	OCC_204	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID) AND 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG) AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID RID	D	For bay AMP Works	15/Mar/2023	17:00	16/Mar/2023	23:00		PLANNED	Requested
164	RQ122679	OCC_204	cpcc1_sd	BAY	707 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWERGRID RID	D	For bay AMP Works	13/Mar/2023	17:00	14/Mar/2023	23:00		PLANNED	Requested
165	RQ123381	OCC_204	cpcc2_sd	BAY	711 TIE BAY - 765KV MOGA-BHAWANI (PG) CKT-1 AND 765/400KV 1500 MVA ICT 2 AT MOGA(PG)	POWERGRID RID	D	FOR AMP WORKS OF BAY EQUIPMENTS AT MOGA SS	13/Mar/2023	09:00	13/Mar/2023	17:30	Kindly Approve	PLANNED	Requested
166	RQ122664	OCC_204	cpcc1_sd	BAY	709 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA_2 (PG) (POWERGRID)	POWERGRID RID	D	FOR AMP WORK	12/Mar/2023	08:00	12/Mar/2023	18:00		PLANNED	Requested
167	RQ122678	OCC_204	cpcc1_sd	BAY	712 MAIN BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-1 (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWERGRID RID	D	For bay AMP Works	11/Mar/2023	17:00	12/Mar/2023	23:00		PLANNED	Requested
168	RQ123380	OCC_204	cpcc2_sd	BAY	709 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT MOGA(PG)	POWERGRID RID	D	FOR AMP WORKS OF BAY EQUIPMENTS AT MOGA SS	10/Mar/2023	09:00	10/Mar/2023	17:30	Kindly Approve	PLANNED	Requested

169	RQ122779	OCC_204	sldrs_sd	BAY	70252A MAIN BAY - 765 KV PHAGI(RS)-BHWANI(PG) (PG) CKT-1 AT PHAGI(RS)	POWERGRID	RID	D	1. To check the operation timings of CB & measurement of contact resistance. 2. Measurement of Tan-delta of CTs. 3. Tightening of clamps & connectors.	10/Mar/2023	08:00	10/Mar/2023	18:00			PLANNED	Requested	
170	RQ122677	OCC_204	cpcc1_sd	BAY	711 TIE BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-1 (POWERGRID) AND 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_III(PG) AT 765 KV FATEHGARH_III(PG) (POWERGRID)	POWERGRID	RID	D	For bay AMP Works	09/Mar/2023	17:00	10/Mar/2023	23:00			PLANNED	Requested	
171	RQ123382	OCC_204	cpcc2_sd	BAY	709 TIE BAY - 765KV MOGA-MEERUT (PG) CKT-1 AND 765/400KV 1500 MVA ICT 1 AT MOGA(PG)	POWERGRID	RID	D	FOR AMP WORKS OF BAY EQUIPMENTS AT MOGA SS	09/Mar/2023	09:00	09/Mar/2023	17:30	Kindly Approve			PLANNED	Requested
172	RQ122670	OCC_204	cpcc1_sd	BAY	709 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT JHATIKARA(PG)	POWERGRID	RID	D	CB Inspection	09/Mar/2023	08:00	09/Mar/2023	18:00			PLANNED	Requested	
173	RQ122676	OCC_204	cpcc1_sd	BAY	709 MAIN BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 (POWERGRID) AT 765 KV FATEHGARH_III(PG)	POWERGRID	RID	D	For bay AMP Works	07/Mar/2023	17:00	08/Mar/2023	23:00			PLANNED	Requested	
174	RQ122669	OCC_204	cpcc1_sd	BAY	703 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV JHATIKARA(PG)	POWERGRID	RID	D	CB Inspection	06/Mar/2023	08:00	06/Mar/2023	18:00			PLANNED	Requested	
175	RQ122675	OCC_204	cpcc1_sd	BAY	708 TIE BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 (POWERGRID) AND 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_III(PG) AT 765 KV FATEHGARH_III(PG) (POWERGRID)	POWERGRID	RID	D	For bay AMP Works	05/Mar/2023	17:00	06/Mar/2023	23:00			PLANNED	Requested	
176	RQ122665	OCC_204	cpcc1_sd	BAY	707 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-1 (POWERGRID)	POWERGRID	RID	D	FOR AMP WORK	05/Mar/2023	08:00	05/Mar/2023	18:00	Required SD is 708 Tie Bay 765KV Fatehgarh-2 Ckt1 & Bus Reactor 1 at Bhadla-2. It is not configure in software.			PLANNED	Requested
177	RQ122666	OCC_204	cpcc1_sd	BAY	714 TIE BAY - 765 KV BIKANER-MOGA (PG) CKT-2 AND FUTURE AT 765 KV BIKANER(PG)	POWERGRID	RID	D	765/400KV ICT3 COMMISSIONING WORK	04/Mar/2023	08:00	10/Mar/2023	18:00			PLANNED	Requested	
178	RQ122674	OCC_204	cpcc1_sd	BAY	719 MAIN BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_III(PG) (POWERGRID) AT 765 KV FATEHGARH_III(PG)	POWERGRID	RID	D	For bay AMP Works	03/Mar/2023	17:00	04/Mar/2023	23:00			PLANNED	Requested	
179	RQ122667	OCC_204	cpcc1_sd	BAY	717 TIE BAY - 765KV JHATIKARA-ALIGARH (PG) CKT-1 AND 765/400KV 1500 MVA ICT 4 AT JHATIKARA(PG)	POWERGRID	RID	D	FOR AMP WORK	03/Mar/2023	08:00	03/Mar/2023	18:00			PLANNED	Requested	
180	RQ122673	OCC_204	cpcc1_sd	BAY	720 TIE BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_III(PG) (POWERGRID) AND 765 KV BHADLA_2 (PG)- FATEHGARH_III(PG) (PFTL) CKT-1 AT 765 KV FATEHGARH_III(PG) (POWERGRID)	POWERGRID	RID	D	For bay AMP Works	01/Mar/2023	17:00	02/Mar/2023	23:00			PLANNED	Requested	
181	RQ122786	OCC_204	sldrs_sd	BAY	70752A MAIN BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-2 AT PHAGI(RS)	RRVPNL		D	QUARTERLY MAINTENANCE WORK OF MAIN BAY EQUIPMENTS OF 765KV PHAGI-Gwalior LINE-2	29/Mar/2023	08:00	29/Mar/2023	18:00			PLANNED	Requested	
182	RQ122787	OCC_204	sldrs_sd	BAY	70652B MAIN BAY - 765KV ANTA-PHAGI (RS) CKT-1 AT PHAGI(RS)	RRVPNL		D	QUARTERLY MAINTENANCE WORK OF MAIN BAY EQUIPMENTS OF 765KV PHAGI-ANTA LINE-1	28/Mar/2023	08:00	28/Mar/2023	18:00			PLANNED	Requested	
183	RQ122777	OCC_204	sldrs_sd	BAY	70652A MAIN BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-1 AT PHAGI(RS)	RRVPNL		D	1. Testing and maintenance of Transformers. 2. Tightening of clamps and connectors	17/Mar/2023	08:00	17/Mar/2023	18:00			PLANNED	Requested	
184	RQ122776	OCC_204	sldrs_sd	BAY	70752B MAIN BAY - 765KV ANTA-PHAGI (RS) CKT-2 AT PHAGI(RS)	RRVPNL		D	1.Measurement of tan-delta of CTs 2. Maintenance of CB & CTs. 3. Tightening of clamps & connectors.	14/Mar/2023	08:00	14/Mar/2023	18:00			PLANNED	Requested	
185	RQ122775	OCC_204	sldrs_sd	BAY	70552A MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	RRVPNL		D	1.Measurement of tan-delta of CTs 2. Maintenance of CB & CTs. 3. Tightening of clamps & connectors.	13/Mar/2023	08:00	13/Mar/2023	18:00			PLANNED	Requested	
186	RQ122773	OCC_204	sldrs_sd	BAY	703B MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT PHAGI(RS) (RRVPNL) AT 765 KV PHAGI(RS)	RRVPNL		D	1. To check the operation timings of CB & measurement of contact resistance. 2. Measurement of Tan-delta of CTs. 3. Tightening of clamps & connectors.	08/Mar/2023	08:00	08/Mar/2023	18:00			PLANNED	Requested	

187	RQ122778	OCC_204	sldrs_sd	BAY	702528 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT PHAGI(RS)	RRVPNL	D	1. To check the operation timings of CB & measurement of contact resistance. 2. Measurement of Tan-delta of CTs. 3. Tightening of clamps & connectors.	04/Mar/2023	08:00	04/Mar/2023	18:00			PLANNED	Requested
188	RQ122780	OCC_204	sldrs_sd	BAY	701528 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT PHAGI(RS)	RRVPNL	D	1. To check the operation timings of CB & measurement of contact resistance. 2. Measurement of Tan-delta of CTs. 3. Tightening of clamps & connectors.	03/Mar/2023	08:00	03/Mar/2023	18:00			PLANNED	Requested
189	RQ122781	OCC_204	sldrs_sd	BAY	70152A MAIN BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AT PHAGI(RS)	RRVPNL	D	1. To check the operation timings of CB & measurement of contact resistance. 2. Measurement of Tan-delta of CTs. 3. Tightening of clamps & connectors.	02/Mar/2023	08:00	02/Mar/2023	18:00			PLANNED	Requested
190	RQ122652	OCC_204	cpcc1_sd	BAY	714 TIE BAY - 765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2 (PAPTL) AND 765KV BUS 1 AT AJMER(PG) AT 765 KV AJMER(PG) (PAPTL)	PAPTL	D	FOR AMP WORK	23/Mar/2023	08:00	23/Mar/2023	18:00			PLANNED	Requested
191	RQ122651	OCC_204	cpcc1_sd	BAY	713 MAIN BAY - 765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2 (PAPTL) AND 765KV BUS 2 AT AJMER(PG) AT 765 KV AJMER(PG) (PAPTL)	PAPTL	D	FOR AMP WORK	22/Mar/2023	08:00	22/Mar/2023	18:00			PLANNED	Requested
192	RQ122774	OCC_204	sldrs_sd	BAY	705528 MAIN BAY - 765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1 (PAPTL) AT 765 KV PHAGI(RS)	PAPTL	D	1. Maintenance of CB & CTs 2. Tightening of clamps & connectors of Isolators, CB & CTs.	15/Mar/2023	08:00	15/Mar/2023	18:00			PLANNED	Requested
193	RQ122650	OCC_204	cpcc1_sd	BAY	710 MAIN BAY - 765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1 (PAPTL) AND FUTURE AT 765 KV AJMER(PG) (PAPTL)	PAPTL	D	FOR AMP WORK	01/Mar/2023	08:00	01/Mar/2023	18:00			PLANNED	Requested
194	RQ122574	OCC_204	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)	POWERG RID	D	FOR AMP WORK	29/Mar/2023	17:00	31/Mar/2023	23:00			PLANNED	Requested
195	RQ122573	OCC_204	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_III(PG)	POWERG RID	D	FOR AMP WORK	25/Mar/2023	17:00	28/Mar/2023	23:00			PLANNED	Requested
196	RQ122572	OCC_204	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_III(PG)	POWERG RID	D	FOR AMP WORK	21/Mar/2023	17:00	24/Mar/2023	23:00			PLANNED	Requested
197	RQ122559	OCC_204	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA_2 (PG)	POWERG RID	D	Commissioning of 765/400 KV ICT-4	18/Mar/2023	17:00	19/Mar/2023	23:00			PLANNED	Requested
198	RQ122513	OCC_204	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BALIA(PG)	POWERG RID	D	Fine Tuning of GE Make RPH-2 CSD (Tie Bay)	17/Mar/2023	10:00	17/Mar/2023	18:00			PLANNED	Requested
199	RQ122571	OCC_204	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG)	POWERG RID	D	FOR AMP WORK	17/Mar/2023	08:00	20/Mar/2023	18:00			PLANNED	Requested
200	RQ122562	OCC_204	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 4 AT KOTESHWAR(PG)	POWERG RID	D	For CSD commissioning work	17/Mar/2023	08:00	17/Mar/2023	18:00			PLANNED	Requested
201	RQ122427	OCC_204	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT LUCKNOW_2(PG)	POWERG RID	D	AMP works	16/Mar/2023	10:00	16/Mar/2023	18:00			PLANNED	Requested
202	RQ122514	OCC_204	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BALIA(PG)	POWERG RID	D	Fine Tuning of GE Make RPH-2 CSD (Tie Bay)	16/Mar/2023	10:00	16/Mar/2023	18:00			PLANNED	Requested
203	RQ122563	OCC_204	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 3 AT KOTESHWAR(PG)	POWERG RID	D	For CSD commissioning work	16/Mar/2023	08:00	16/Mar/2023	18:00			PLANNED	Requested
204	RQ122570	OCC_204	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_III(PG)	POWERG RID	D	For CSD Fine tune and Commissioning check with Spare ICT	15/Mar/2023	17:00	20/Mar/2023	23:00			PLANNED	Requested
205	RQ122561	OCC_204	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 2 AT KOTESHWAR(PG)	POWERG RID	D	For CSD commissioning work	15/Mar/2023	08:00	15/Mar/2023	18:00			PLANNED	Requested
206	RQ122560	OCC_204	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 1 AT KOTESHWAR(PG)	POWERG RID	D	For CSD commissioning work	14/Mar/2023	08:00	14/Mar/2023	18:00			PLANNED	Requested
207	RQ122511	OCC_204	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KANPUR_GIS(PG)	POWERG RID	D	AMP works	13/Mar/2023	10:00	13/Mar/2023	18:00			PLANNED	Requested
208	RQ122567	OCC_204	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_III(PG)	POWERG RID	D	For CSD Fine tune and Commissioning check with Spare ICT	10/Mar/2023	17:00	14/Mar/2023	23:00			PLANNED	Requested
209	RQ122512	OCC_204	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KANPUR_GIS(PG)	POWERG RID	D	AMP works	10/Mar/2023	10:00	10/Mar/2023	18:00			PLANNED	Requested
210	RQ122568	OCC_204	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_III(PG)	POWERG RID	D	For CSD Fine tune and Commissioning check with Spare ICT	05/Mar/2023	17:00	09/Mar/2023	23:00			PLANNED	Requested
211	RQ122441	OCC_204	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHPUR(PG)	POWERG RID	D	OTI/WTI Modification & Testing	04/Mar/2023	10:00	04/Mar/2023	13:00			PLANNED	Requested
212	RQ122558	OCC_204	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA(PG)	POWERG RID	D	FOR AMP WORK	03/Mar/2023	17:00	03/Mar/2023	23:00			PLANNED	Requested
213	RQ122557	OCC_204	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA(PG)	POWERG RID	D	FOR AMP WORK	01/Mar/2023	17:00	01/Mar/2023	23:00			PLANNED	Requested
214	RQ122569	OCC_204	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_III(PG)	POWERG RID	D	For CSD Fine tune and Commissioning check with Spare ICT	01/Mar/2023	17:00	04/Mar/2023	23:00			PLANNED	Requested

215	RQ122566	OCC_204	cpcc1_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 1 AT BHIWANI(PG)	POWERGRID	D	FOR AMP WORK	01/Mar/2023	08:00	01/Mar/2023	18:00			PLANNED	Requested
216	RQ122364	OCC_204	slcds_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT PHAGI(R/S)	RRVPNL	D	1. Testing and maintenance of Transformers. 2. Tightening of clamps and connectors	20/Mar/2023	08:00	20/Mar/2023	18:00			PLANNED	Requested
217	RQ122370	OCC_204	slcds_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT ANTA(R/S)	RRVPNL	C	HALF YEARLY MAINTENANCE & TESTING WORK	20/Mar/2023	08:00	21/Mar/2023	18:00			PLANNED	Requested
218	RQ122371	OCC_204	slcds_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT PHAGI(R/S)	RRVPNL	D	1. Testing and maintenance of Transformers. 2. Tightening of clamps and connectors	16/Mar/2023	08:00	16/Mar/2023	18:00			PLANNED	Requested
219	RQ122372	OCC_204	slcds_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT ANTA(R/S)	RRVPNL	C	HALF YEARLY MAINTENANCE & TESTING WORK	16/Mar/2023	08:00	17/Mar/2023	18:00			PLANNED	Requested
220	RQ122324	OCC_204	slcdcp_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 1 AT LUNNAO(U/P)	UPPTCL	C	For the checking and testing of BCU relay by M/s GE T&D Engineer.	18/Mar/2023	09:00	18/Mar/2023	17:00		1000MVA ICT-2 & 3 shall remain in service.	PLANNED	Requested
221	RQ122248	OCC_204	stuuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT GR.NOIDA_2(U/P)	UPPTCL	D	For ICT maintenance & testing , During shutdown B Phase will be changeover by spare ICT, for internal inspection by OEM of B phase as gas trends observed in increase trends in B phase	04/Mar/2023	10:00	04/Mar/2023	13:00			PLANNED	Requested
222	RQ122564	OCC_204	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL)	PKTSL	D	For attending oil leakage	07/Mar/2023	09:00	08/Mar/2023	18:00			PLANNED	Requested
223	RQ122565	OCC_204	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL)	PKTSL	D	FOR AMP WORK	03/Mar/2023	09:00	04/Mar/2023	18:00		For AMP work / Switching of spare unit with ICT-2 y ph unit.	PLANNED	Requested
224	RQ122294	OCC_204	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHUJ(P/S) (PS) CKT-2	PSSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	31/Mar/2023	08:00	31/Mar/2023	18:00			PLANNED	Requested
225	RQ122293	OCC_204	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHUJ(P/S) (PS) CKT-1	PSSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	27/Mar/2023	08:00	27/Mar/2023	18:00			PLANNED	Requested
226	RQ122310	OCC_204	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(P/S) (PS) CKT-2	PSSTCL	D	General Maintenance/ Jumpers tightening	27/Mar/2023	08:00	27/Mar/2023	18:00			PLANNED	Requested
227	RQ122297	OCC_204	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1	PSSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	24/Mar/2023	08:00	24/Mar/2023	18:00			PLANNED	Requested
228	RQ122308	OCC_204	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(P/S) (PS) CKT-2	PSSTCL	D	General Maintenance/ Jumpers tightening	24/Mar/2023	08:00	24/Mar/2023	18:00			PLANNED	Requested
229	RQ122296	OCC_204	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1	PSSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	21/Mar/2023	08:00	21/Mar/2023	18:00			PLANNED	Requested
230	RQ122304	OCC_204	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(P/S) (PS) CKT-2	PSSTCL	D	General Maintenance/ Jumpers tightening	21/Mar/2023	08:00	22/Mar/2023	18:00			PLANNED	Requested
231	RQ122328	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BEHMAN JASSA SINGH (PS)-MOGA(PG) (PS) CKT-1	PSSTCL	D	For AMP work	18/Mar/2023	08:00	18/Mar/2023	18:00			PLANNED	Requested
232	RQ122299	OCC_204	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1	PSSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	17/Mar/2023	08:00	17/Mar/2023	18:00			PLANNED	Requested
233	RQ122298	OCC_204	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1	PSSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	13/Mar/2023	08:00	13/Mar/2023	18:00			PLANNED	Requested
234	RQ122314	OCC_204	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1	PSSTCL	D	General Maintenance/ Jumper Tightening	13/Mar/2023	08:00	17/Mar/2023	18:00			PLANNED	Requested
235	RQ122302	OCC_204	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1	PSSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	10/Mar/2023	08:00	10/Mar/2023	18:00			PLANNED	Requested
236	RQ122315	OCC_204	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1	PSSTCL	D	General Maintenance/ Jumper Tightening	10/Mar/2023	08:00	10/Mar/2023	18:00			PLANNED	Requested
237	RQ122309	OCC_204	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(P/S) (PS) CKT-1	PSSTCL	D	General Maintenance/ Jumpers tightening	09/Mar/2023	08:00	09/Mar/2023	18:00			PLANNED	Requested
238	RQ122301	OCC_204	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2	PSSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	06/Mar/2023	08:00	06/Mar/2023	18:00			PLANNED	Requested
239	RQ122307	OCC_204	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(P/S) (PS) CKT-1	PSSTCL	D	General Maintenance/ Jumpers tightening	06/Mar/2023	08:00	06/Mar/2023	18:00			PLANNED	Requested
240	RQ122313	OCC_204	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(P/S) (PS) CKT-2	PSSTCL	D	Jumper Checking /Tightening of dead end towers and tree trimming etc.	06/Mar/2023	08:00	06/Mar/2023	18:00			PLANNED	Requested
241	RQ123433	OCC_204	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(P/S) (PS) CKT-2	PSSTCL	D	Installation of meters for Implementation of SAMAST Scheme in Punjab	02/Mar/2023	12:00	02/Mar/2023	13:00			PLANNED	Requested
242	RQ123432	OCC_204	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(P/S) (PS) CKT-1	PSSTCL	D	Installation of meters for Implementation of SAMAST Scheme in Punjab	02/Mar/2023	11:30	02/Mar/2023	12:30			PLANNED	Requested
243	RQ123431	OCC_204	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MOGA(PG) (PS) CKT-1	PSSTCL	D	Installation of meters for Implementation of SAMAST Scheme in Punjab	02/Mar/2023	11:00	02/Mar/2023	12:00			PLANNED	Requested
244	RQ122300	OCC_204	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1	PSSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	02/Mar/2023	08:00	02/Mar/2023	18:00			PLANNED	Requested
245	RQ122303	OCC_204	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(P/S) (PS) CKT-1	PSSTCL	D	General Maintenance/ Jumpers tightening	02/Mar/2023	08:00	03/Mar/2023	18:00			PLANNED	Requested
246	RQ123434	OCC_204	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1	PSSTCL	D	Installation of meters for Implementation of SAMAST Scheme in Punjab	01/Mar/2023	08:00	01/Mar/2023	18:00			PLANNED	Requested
247	RQ123429	OCC_204	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(P/S) (PS) CKT-1	PSSTCL	D	Installation of meters for Implementation of SAMAST Scheme in Punjab	01/Mar/2023	08:00	01/Mar/2023	18:00			PLANNED	Requested

248	RQ123430	OCC_204	sldkps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-2	POWERG RID	D	Installation of meters for Implementation of SAMAST Scheme in Punjab	01/Mar/2023	08:00	01/Mar/2023	18:00		PLANNED	Requested
249	RQ123377	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-2	POWERG RID	D	Relay testing	30/Mar/2023	09:00	30/Mar/2023	17:30	Kindly Approve	PLANNED	Requested
250	RQ122762	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-2	POWERG RID	D	For 400KV GIB erection works for ICT-3 commissioning	30/Mar/2023	07:00	31/Mar/2023	20:00		PLANNED	Requested
251	RQ123041	OCC_204	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWERG RID	D	AMP of line bay Equipments	29/Mar/2023	08:00	29/Mar/2023	18:00		PLANNED	Requested
252	RQ122700	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-KANKROLI (PG) CKT-1	POWERG RID	D	Line maintenance work i.e. VD, Grading rings, CC rings, Spacers, Arcing Horn, Bird-guards, ETC.	29/Mar/2023	08:00	29/Mar/2023	18:00		PLANNED	Requested
253	RQ122761	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-1	POWERG RID	D	For 400KV GIB erection works for ICT-3 commissioning	29/Mar/2023	07:00	30/Mar/2023	20:00		PLANNED	Requested
254	RQ123376	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-1	POWERG RID	D	Relay testing	28/Mar/2023	09:00	28/Mar/2023	17:30	Kindly Approve	PLANNED	Requested
255	RQ123172	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWERG RID	D	AMP work of Tr. Line (Defect rectification/ Jumper Bolt/Nut Loose.Vibration damper Loose)	28/Mar/2023	09:00	28/Mar/2023	18:00		PLANNED	Requested
256	RQ123197	OCC_204	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-2	POWERG RID	D	For replacement of damage conductor at loc 604 top phase	28/Mar/2023	08:00	28/Mar/2023	18:00		PLANNED	Requested
257	RQ123388	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-1	POWERG RID	D	To take Line-Reactor in service after AMP work	27/Mar/2023	17:30	27/Mar/2023	17:45	Kindly Approve	PLANNED	Requested
258	RQ123156	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-JALANDHAR (PG) CKT-1	POWERG RID	D	For AMP Of Transmission Line.	27/Mar/2023	09:00	27/Mar/2023	18:00		PLANNED	Requested
259	RQ123171	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWERG RID	D	AMP work of Tr. Line (Defect rectification/ Jumper Bolt/Nut Loose.Vibration damper Loose)	27/Mar/2023	09:00	27/Mar/2023	18:00		PLANNED	Requested
260	RQ123387	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-1	POWERG RID	D	To take Line-Reactor out of service for AMP work	27/Mar/2023	09:00	27/Mar/2023	09:15	Kindly Approve	PLANNED	Requested
261	RQ123045	OCC_204	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-2	POWERG RID	D	AMP of line bay Equipments	27/Mar/2023	08:00	27/Mar/2023	18:00		PLANNED	Requested
262	RQ123423	OCC_204	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-2	POWERG RID	D	AMP works at Kanpur end	27/Mar/2023	08:00	27/Mar/2023	18:00		PLANNED	Requested
263	RQ122701	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1	POWERG RID	D	Additional glass disc insertion work	27/Mar/2023	08:00	27/Mar/2023	18:00	Non auto for 400 KV RAPPD-Kota	PLANNED	Requested
264	RQ123108	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-1	POWERG RID	D	AMP work. With Kurukshetra-Sonepat-2 in Non auto	27/Mar/2023	08:00	27/Mar/2023	18:00		PLANNED	Requested
265	RQ122754	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JALANDHAR (PG) CKT-1	POWERG RID	D	For 400KV GIB erection works for ICT-3 commissioning	27/Mar/2023	07:00	28/Mar/2023	20:00		PLANNED	Requested
266	RQ122765	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1	POWERG RID	D	Construction work of 765KV D/C Sikar-II Allgarh T/L	27/Mar/2023	07:00	29/Mar/2023	19:00		PLANNED	Requested
267	RQ123370	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-1	POWERG RID	D	Non auto mode required for Shield Wire Earthing	26/Mar/2023	09:00	31/Mar/2023	18:00	Non Shutdown activity	PLANNED	Requested
268	RQ122705	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1	POWERG RID	D	Additional glass disc insertion work	25/Mar/2023	08:00	25/Mar/2023	18:00	Non auto for 400 KV RAPPD-Kankroli	PLANNED	Requested
269	RQ122753	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(NAGODAR)PSG (PG) CKT-1	POWERG RID	D	For 400KV GIB erection works for ICT-3 commissioning	25/Mar/2023	07:00	26/Mar/2023	20:00		PLANNED	Requested
270	RQ123105	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-DEEPALPUR(JHKT) (PG) CKT-1	POWERG RID	D	For rectification of reverse grading ring. With Abdullapur Deepalpur in Non auto	24/Mar/2023	09:00	25/Mar/2023	18:00		PLANNED	Requested
271	RQ122695	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1	POWERG RID	D	Additional glass disc insertion work	24/Mar/2023	08:00	24/Mar/2023	18:00	Non auto for 400 KV RAPPD-Chittorgarh	PLANNED	Requested
272	RQ123201	OCC_204	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR (PG) CKT-1	POWERG RID	D	For re-orientation of line with 400 KV Fatehpur-Kanpur-1 Line for control of fault current scheme in Northern region	24/Mar/2023	08:00	24/Mar/2023	18:00		PLANNED	Requested
273	RQ122414	OCC_204	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW(UP)-BAREILLY(PG) (PG) CKT-1	POWERG RID	D	* For Upgradation of Bus-Bar Protection Panel from Electromechanical type to Numerical Type (Connection of CT Bus-Bar Prot	23/Mar/2023	09:00	23/Mar/2023	18:00		PLANNED	Requested
274	RQ123044	OCC_204	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-1	POWERG RID	D	AMP of line bay Equipments	23/Mar/2023	08:00	23/Mar/2023	18:00		PLANNED	Requested
275	RQ123422	OCC_204	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-1	POWERG RID	D	AMP works at Kanpur end	23/Mar/2023	08:00	23/Mar/2023	18:00		PLANNED	Requested
276	RQ122759	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR-KURUKSHETRA (PG) CKT-1	POWERG RID	D	For 400KV GIB erection works for ICT-3 commissioning	23/Mar/2023	07:00	24/Mar/2023	20:00		PLANNED	Requested
277	RQ122740	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABGARH (PG) CKT-1	POWERG RID	D	For taking line reactor in service.	22/Mar/2023	18:00	22/Mar/2023	19:00		PLANNED	Requested
278	RQ123173	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-KISHENPUR(PG) (PG) CKT-1	POWERG RID	D	AMP work of Tr. Line (Defect rectification/ Jumper Bolt/Nut Loose.Vibration damper Loose)	22/Mar/2023	09:00	22/Mar/2023	18:00		PLANNED	Requested
279	RQ123130	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1	POWERG RID	D	SD of Lines required on alternate day basis for reinstallation of Aviatio globules after OPGW works under ULDC with non auto of 400KV Banala-Parbati-3 and 400KV Banala-Hamirpur TL.	22/Mar/2023	09:00	23/Mar/2023	18:00		PLANNED	Requested

280	RQ122413	OCC_204	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(U) (PG) CKT-1	POWERG RID	D	* For Upgradation of Bus-Bar Protection Panel from Electromechanical type to Numerical Type I Connection of CT Bus-Bar Prot	22/Mar/2023	09:00	22/Mar/2023	18:00			PLANNED	Requested
281	RQ123104	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-BAWANAI(DV) (PG) CKT-1	POWERG RID	D	For rectification of reverse grading ring. With Abdullapur Deepalpur in Non auto	22/Mar/2023	09:00	23/Mar/2023	18:00			PLANNED	Requested
282	RQ123101	OCC_204	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHAGARH (PG) CKT-1	POWERG RID	D	S/D required to facilitate OPGW stringing work due to higher span of River crossing	22/Mar/2023	08:00	23/Mar/2023	18:00			PLANNED	Requested
283	RQ122758	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-2	POWERG RID	D	For 400kV GIB erection works for ICT-3 commissioning	21/Mar/2023	07:00	22/Mar/2023	20:00			PLANNED	Requested
284	RQ123170	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-2	POWERG RID	D	AMP work of Tr. Line (Defect rectification/ Jumper Bolt/Nut Loose,Vibration damper Loose)	20/Mar/2023	09:00	20/Mar/2023	18:00			PLANNED	Requested
285	RQ122737	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHAGARH (PG) CKT-1	POWERG RID	D	For taking line reactor out of service.	20/Mar/2023	09:00	20/Mar/2023	10:00			PLANNED	Requested
286	RQ123040	OCC_204	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-1	POWERG RID	D	AMP of line bay Equipments	20/Mar/2023	08:00	20/Mar/2023	18:00			PLANNED	Requested
287	RQ122699	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-KANKROLI (PG) CKT-1	POWERG RID	D	OPGW CLEARANCE RECTIFICATION WORK. 400 KV BHINMAL KANKROLI LINE ON NON AUTO MODE	20/Mar/2023	08:00	31/Mar/2023	18:00	only Auto recloser off on daily basis		PLANNED	Requested
288	RQ123048	OCC_204	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-1	POWERG RID	D	Shutdown Nature Defects rectification	20/Mar/2023	08:00	20/Mar/2023	18:00			PLANNED	Requested
289	RQ123131	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAMIRPUR-PARBATI POOLING BANALA (PGA) CKT-1	POWERG RID	D	For replacement of disc insulator with CLR polymer insulators on alternate day basis with non auto of 400kv Banala Amritsar TL & 400kv Hamirpur Jalandhar TL	19/Mar/2023	09:00	21/Mar/2023	18:00			PLANNED	Requested
290	RQ122745	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR(UP)-MORADABAD(UP) (PG) CKT-1	POWERG RID	C	DIVERSION WORK 171-174 NHAI	19/Mar/2023	08:00	02/Apr/2023	18:00			PLANNED	Requested
291	RQ122757	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-1	POWERG RID	D	For 400kV GIB erection works for ICT-3 commissioning	19/Mar/2023	07:00	20/Mar/2023	20:00			PLANNED	Requested
292	RQ123369	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWERG RID	D	Non auto mode required for Shield Wire Earthing	18/Mar/2023	09:00	25/Mar/2023	18:00	Non Shutdown activity		PLANNED	Requested
293	RQ122767	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2	POWERG RID	D	GENERAL MAINTENANCE WORK	18/Mar/2023	08:00	18/Mar/2023	18:00			PLANNED	Requested
294	RQ122785	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1	POWERG RID	D	Line maintenance work i.e. VD, Grading rings, CC rings, Spacers, Arcing Horn, Bird-guards, ETC.	18/Mar/2023	08:00	18/Mar/2023	18:00	During Shutdown, A/R to be kept in Non auto mode of other charged ckt from both ends measures		PLANNED	Requested
295	RQ123228	OCC_204	slidcup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR(UP)-MURADNAGAR_1(U) (PG) CKT-1	POWERG RID	C	For Annual Maintenance & Testing work	17/Mar/2023	10:00	17/Mar/2023	18:00			PLANNED	Requested
296	RQ122837	OCC_204	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-1	POWERG RID	D	* For annual maintenance activities wherein tightening of jumpers and droppers, testing of relays etc. will be carried out.	17/Mar/2023	10:00	17/Mar/2023	16:00			PLANNED	Requested
297	RQ123375	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-3	POWERG RID	D	Relay testing	17/Mar/2023	09:00	17/Mar/2023	17:30	Kindly Approve		PLANNED	Requested
298	RQ122766	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1	POWERG RID	D	GENERAL MAINTENANCE WORK	17/Mar/2023	08:00	17/Mar/2023	18:00			PLANNED	Requested
299	RQ122896	OCC_204	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-1	POWERG RID	C	To facilitate tower rectification work of 400 KV D/C Lucknow-Sohawal Line at Loc no.07	17/Mar/2023	08:00	19/Mar/2023	18:00			PLANNED	Requested
300	RQ122901	OCC_204	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1-SOHAWAL (PG) CKT-2	POWERG RID	C	For tower rectification work at Loc. No.07	17/Mar/2023	08:00	19/Mar/2023	18:00			PLANNED	Requested
301	RQ122900	OCC_204	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1-SOHAWAL (PG) CKT-1	POWERG RID	C	For tower rectification work at Loc. No.07	17/Mar/2023	08:00	19/Mar/2023	18:00			PLANNED	Requested
302	RQ122399	OCC_204	sliders_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2	POWERG RID	D	Half Yearly maintenance work of associated equipments of 400 KV Ajmer-Ajmer (PG) Ckt-II Line & Bay (419) & TIE bay 400 KV Ajmer-Ajmer (PG) Ckt-II (420) to be carried out by M/s Suncity urja pvt. Ltd. Jaipur	17/Mar/2023	08:00	17/Mar/2023	18:00			PLANNED	Requested
303	RQ123218	OCC_204	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-2	POWERG RID	D	RECTIFICATION OF SHUTDOWN NATURE DEFECTS	17/Mar/2023	08:00	19/Mar/2023	18:00			PLANNED	Requested
304	RQ123001	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1	POWERG RID	D	Jumper Anchoring Work	17/Mar/2023	08:00	17/Mar/2023	18:00	Non Auto Mode of 400 KV RAPPD-Jaipur South line		PLANNED	Requested
305	RQ122771	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-2	POWERG RID	D	Construction work of 765KV D/C Sikar-II Aligarh T/L	17/Mar/2023	08:00	19/Mar/2023	18:00			PLANNED	Requested
306	RQ122770	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-1	POWERG RID	D	Construction work of 765KV D/C Sikar-II Aligarh T/L	17/Mar/2023	08:00	19/Mar/2023	18:00			PLANNED	Requested
307	RQ123230	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-KASHIPUR(UK) (PG) CKT-2	POWERG RID	D	Line maintenance work i.e. VD, Grading rings, CC rings, Spacers, Arcing Horn, Bird-guards, ETC.	17/Mar/2023	08:00	18/Mar/2023	18:00			PLANNED	Requested
308	RQ122784	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1	POWERG RID	D	Line maintenance work i.e. VD, Grading rings, CC rings, Spacers, Arcing Horn, Bird-guards, ETC.	17/Mar/2023	08:00	17/Mar/2023	18:00	During Shutdown, A/R to be kept in Non auto mode of other charged ckt from both ends as safety measures		PLANNED	Requested
309	RQ123199	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH(PG)-KOLDAM(NT) (PG) CKT-1	POWERG RID	D	TL AMP works	16/Mar/2023	09:00	16/Mar/2023	18:00			PLANNED	Requested

310	RQ122398	OCC_204	sldrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1	POWERGRID	D	Half Yearly maintenance work of associated equipments of 400 KV Ajmer-Ajmer (PG) Ckt-1 Line & Bay (422) & TIE bay 400 KV Ajmer-Ajmer (PG) Ckt-1 (423) to be carried out by M/s Suncity ujja prt. Ltd. Jaipur	16/Mar/2023	08:00	16/Mar/2023	18:00			PLANNED	Requested
311	RQ122750	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADR(NT)-MANDOLA(PG) (PG) CKT-2	POWERGRID	C	DIVERSION WORK 122-123 NHAI	16/Mar/2023	08:00	27/Mar/2023	18:00			PLANNED	Requested
312	RQ122749	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADR(NT)-MANDOLA(PG) (PG) CKT-1	POWERGRID	C	DIVERSION WORK 122-123 NHAI	16/Mar/2023	08:00	27/Mar/2023	18:00			PLANNED	Requested
313	RQ122953	OCC_204	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ANPARA(UP) (PG) CKT-1	POWERGRID	D	AMP of line bay equipment at UPRVUNL, Anpara	16/Mar/2023	08:00	16/Mar/2023	18:00			PLANNED	Requested
314	RQ122741	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BALLABHGARH (PG) CKT-1	POWERGRID	D	For taking line reactor in service.	15/Mar/2023	18:00	15/Mar/2023	19:00			PLANNED	Requested
315	RQ122477	OCC_204	sldrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2	POWERGRID	D	For half yearly/ yearly maintenance work	15/Mar/2023	16:00	15/Mar/2023	22:00			PLANNED	Requested
316	RQ122839	OCC_204	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-BASTI(UP) (PG) CKT-1	POWERGRID	D	* For annual maintenance activities wherein tightening of jumpers and droppers, testing of relays etc. will be carried out.	15/Mar/2023	10:00	15/Mar/2023	16:00			PLANNED	Requested
317	RQ123374	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-2	POWERGRID	D	Relay testing	15/Mar/2023	09:00	15/Mar/2023	17:30	Kindly Approve		PLANNED	Requested
318	RQ123264	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-2	POWERGRID	D	Rectification of damaged OPGW clamp in span 370-371	15/Mar/2023	09:00	15/Mar/2023	18:00			PLANNED	Requested
319	RQ122713	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-KOTPUTLI (PG) CKT-1	POWERGRID	D	Line maintenance work i.e. VD, Grading rings, CC rings, Spacers, Arcing Horn, Bird-guards, ETC.	15/Mar/2023	08:00	16/Mar/2023	18:00			PLANNED	Requested
320	RQ123229	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DORKEE(PG)-KASHIPUR(UK) (PG) CKT-1	POWERGRID	D	Line maintenance work i.e. VD, Grading rings, CC rings, Spacers, Arcing Horn, Bird-guards, ETC.	15/Mar/2023	08:00	16/Mar/2023	18:00			PLANNED	Requested
321	RQ122943	OCC_204	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-LUCKNOW_2 (PG) CKT-1	POWERGRID	C	Diversion of line due to construction of Ganga Expressway	15/Mar/2023	08:00	24/Mar/2023	18:00			PLANNED	Requested
322	RQ122944	OCC_204	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-LUCKNOW_2 (PG) CKT-2	POWERGRID	C	Diversion of line due to construction of Ganga Expressway	15/Mar/2023	08:00	24/Mar/2023	18:00			PLANNED	Requested
323	RQ122476	OCC_204	sldrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1	POWERGRID	D	For half yearly/ yearly maintenance work	14/Mar/2023	16:00	14/Mar/2023	22:00			PLANNED	Requested
324	RQ123207	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JALANDHAR (PG) CKT-1	POWERGRID	D	For Earth wire Fitting Tightening - Only AUTO RECLOSURE IN NON AUTO MODE REQUIRED	14/Mar/2023	10:00	19/Mar/2023	17:00			PLANNED	Requested
325	RQ123206	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(NAKODAR)(PG) (PG) CKT-1	POWERGRID	D	For Earth wire Fitting Tightening - Only AUTO RECLOSURE IN NON AUTO MODE REQUIRED	14/Mar/2023	10:00	19/Mar/2023	17:00			PLANNED	Requested
326	RQ123167	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-1	POWERGRID	D	AMP work of Line Equipment	14/Mar/2023	09:00	14/Mar/2023	15:00			PLANNED	Requested
327	RQ122879	OCC_204	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-3	POWERGRID	D	For Hotspot attending in line Iso. Jumper & line dropper at Fatehpur end	14/Mar/2023	08:00	14/Mar/2023	18:00			PLANNED	Requested
328	RQ122937	OCC_204	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BALLABHGARH (PG) CKT-1	POWERGRID	D	JUMPER REPLACEMENT WORK	14/Mar/2023	08:00	14/Mar/2023	18:00			PLANNED	Requested
329	RQ123217	OCC_204	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-1	POWERGRID	D	RECTIFICATION OF SHUTDOWN NATURE DEFECTS	14/Mar/2023	08:00	16/Mar/2023	18:00			PLANNED	Requested
330	RQ122955	OCC_204	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-1	POWERGRID	D	Line bay AMP works	14/Mar/2023	08:00	14/Mar/2023	18:00			PLANNED	Requested
331	RQ122756	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-2	POWERGRID	D	For 400KV GIB erection works for ICT-3 commissioning	14/Mar/2023	07:00	17/Mar/2023	20:00			PLANNED	Requested
332	RQ122738	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BALLABHGARH (PG) CKT-1	POWERGRID	D	For taking line reactor out of service.	13/Mar/2023	09:00	13/Mar/2023	10:00			PLANNED	Requested
333	RQ123107	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR-KURUKSHETRA (PG) CKT-2	POWERGRID	D	For Annual Maintenance work, with Abdullapur-Kurukshetra-2 non auto	13/Mar/2023	09:00	13/Mar/2023	18:00			PLANNED	Requested
334	RQ122712	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-BHIWADI (PG) CKT-1	POWERGRID	D	Line maintenance work i.e. VD, Grading rings, CC rings, Spacers, Arcing Horn, Bird-guards, ETC.	13/Mar/2023	08:00	13/Mar/2023	18:00			PLANNED	Requested
335	RQ123169	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-SAMBA (PG) CKT-2	POWERGRID	D	AMP work of Line Equipment	11/Mar/2023	09:00	11/Mar/2023	15:00			PLANNED	Requested
336	RQ123051	OCC_204	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-1	POWERGRID	D	Shutdown Nature Defects and compliance of 9th & 10th PCC guidelines at Allahabad SS	11/Mar/2023	08:00	11/Mar/2023	18:00			PLANNED	Requested
337	RQ123368	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1	POWERGRID	D	Non auto mode required for Shield Wire Earthing	10/Mar/2023	09:00	17/Mar/2023	18:00	Non Shutdown activity		PLANNED	Requested
338	RQ123106	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR-KURUKSHETRA (PG) CKT-1	POWERGRID	D	For Annual Maintenance work, with Abdullapur-Kurukshetra-2 non auto	10/Mar/2023	09:00	10/Mar/2023	18:00			PLANNED	Requested
339	RQ122726	OCC_204	sldrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-2	POWERGRID	D	Testing work of 400 KV side bay Equipments	10/Mar/2023	08:00	10/Mar/2023	18:00			PLANNED	Requested
340	RQ122706	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_(NP)-KOTA(PG) (PG) CKT-1	POWERGRID	D	Additional glass disc insertion work	10/Mar/2023	08:00	10/Mar/2023	18:00			PLANNED	Requested
341	RQ123300	OCC_204	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-1	POWERGRID	C	TBC C ISOLATOR REPLACEMENT	10/Mar/2023	08:00	16/Mar/2023	18:00	LINE SHUTDOWN WILL BE REQUIRED		PLANNED	Requested
342	RQ122835	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-GURGAON (PG) CKT-1	POWERGRID	D	Bay Equipment AMP work at PG end	10/Mar/2023	08:00	10/Mar/2023	18:00			PLANNED	Requested

343	RQ1223200	OCC_204	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR (PG) CKT-1	POWERG RID	C	For re-orientation of line with 400 KV Fatehpur-Kanpur-1 Line for control of fault current scheme in Northern region	10/Mar/2023	08:00	20/Mar/2023	18:00			PLANNED	Requested
344	RQ1222744	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1	POWERG RID	D	AMP OF LINE TERMINAL EQUIPMENTS AT CHITTORGARH(RV/PNL) END	10/Mar/2023	08:00	10/Mar/2023	18:00			PLANNED	Requested
345	RQ1222487	OCC_204	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1	POWERG RID	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	09/Mar/2023	08:00	09/Mar/2023	18:00			PLANNED	Requested
346	RQ1222688	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-1	POWERG RID	C	For NHAI Diversion work	09/Mar/2023	08:00	20/Mar/2023	18:00			PLANNED	Requested
347	RQ1222689	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-2	POWERG RID	C	For NHAI Diversion work	09/Mar/2023	08:00	20/Mar/2023	18:00			PLANNED	Requested
348	RQ1222725	OCC_204	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-1	POWERG RID	D	Testing work of 400 KV side bay Equipments	09/Mar/2023	08:00	09/Mar/2023	18:00			PLANNED	Requested
349	RQ1222772	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE-SAHARANPUR (PG) CKT-1	POWERG RID	D	AMP OF LINE EQUIPMENT AT ROORKEE END	09/Mar/2023	08:00	09/Mar/2023	18:00			PLANNED	Requested
350	RQ1222742	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1	POWERG RID	D	AMP OF LINE TERMINAL EQUIPMENTS AT CHITTORGARH(RV/PNL) END	09/Mar/2023	08:00	09/Mar/2023	18:00			PLANNED	Requested
351	RQ1222492	OCC_204	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	POWERG RID	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	08/Mar/2023	08:00	08/Mar/2023	18:00			PLANNED	Requested
352	RQ1222743	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-1	POWERG RID	D	AMP OF LINE TERMINAL EQUIPMENTS AT CHITTORGARH(PG) END AND CHITTORGARH(RV/PNL) END	08/Mar/2023	08:00	08/Mar/2023	18:00		400KV CHITTORGARH(PG)-CHITTORGARH(RV/PNL) CKT 2 LINE TO BE IN NON-AUTO MODE	PLANNED	Requested
353	RQ1222760	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR-KURUKSHETRA (PG) CKT-2	POWERG RID	D	For 400KV GIB erection works for ICT-3 commissioning	08/Mar/2023	07:00	16/Mar/2023	20:00			PLANNED	Requested
354	RQ1222826	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-2	POWERG RID	D	FOR AMP OF LINE EQUIPMENTS AT HISSAR END	06/Mar/2023	08:00	06/Mar/2023	18:00			PLANNED	Requested
355	RQ1223259	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR-HAMIRPUR (PG) CKT-1	POWERG RID	D	For replacement of disc insulator with CLR polymer insulators with non auto of 400KV Banala Hamirpur TL & 400KV Banala Amritsar TL	05/Mar/2023	09:00	07/Mar/2023	18:00			PLANNED	Requested
356	RQ1222768	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1	POWERG RID	D	Construction work of 765KV D/C Sikar-II Aligarh T/L	05/Mar/2023	08:00	07/Mar/2023	18:00			PLANNED	Requested
357	RQ1222769	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2	POWERG RID	D	Construction work of 765KV D/C Sikar-II Aligarh T/L	05/Mar/2023	08:00	07/Mar/2023	18:00			PLANNED	Requested
358	RQ1222860	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPAUPUR(HKT)-BAWANAI(DV) (PG) CKT-1	POWERG RID	D	Modification of terminal connector for attending the repeated hotspot of line isolator	04/Mar/2023	08:00	05/Mar/2023	18:00		at Bawana end.	PLANNED	Requested
359	RQ123049	OCC_204	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-3	POWERG RID	D	Shutdown Nature Defects and compliance of 9th & 10th PCC guidelines in LR at Allahabad SS	04/Mar/2023	08:00	04/Mar/2023	18:00			PLANNED	Requested
360	RQ123168	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-SAMBA (PG) CKT-1	POWERG RID	D	AMP work of Line Equipment	03/Mar/2023	09:00	03/Mar/2023	15:00			PLANNED	Requested
361	RQ123258	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAMIRPUR-PARBATI POOLING BANALA (PG) CKT-1	POWERG RID	D	For replacement of disc insulator with CLR polymer insulators with non auto of 400KV Banala Amritsar TL & 400KV Hamirpur Jalandhar TL	03/Mar/2023	09:00	04/Mar/2023	18:00			PLANNED	Requested
362	RQ122931	OCC_204	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-AGRA(U) (PG) CKT-1	POWERG RID	D	FOR REPLACEMENT OF CLR AND RESOLVING CLEARANCE ISSUE	03/Mar/2023	08:00	03/Mar/2023	18:00			PLANNED	Requested
363	RQ1222878	OCC_204	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWERG RID	D	Line and Line bay AMP works	03/Mar/2023	08:00	03/Mar/2023	18:00			PLANNED	Requested
364	RQ1222697	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-KANKROLI (PG) CKT-1	POWERG RID	D	Line maintenance work i.e. VD, Grading rings, CC rings, Spacers, Arcing Horn, Bird-guards, ETC.	03/Mar/2023	08:00	03/Mar/2023	18:00			PLANNED	Requested
365	RQ123262	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URL_2(NH)-WAGODARA(PG) (PG) CKT-1	POWERG RID	D	Rectification of shutdown based defects of the line	02/Mar/2023	09:00	02/Mar/2023	18:00			PLANNED	Requested
366	RQ122859	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-NEEMRANA (PG) CKT-2	POWERG RID	D	Line maintenance work i.e. VD, Grading rings, CC rings, Spacers, Arcing Horn, Bird-guards, ETC.	02/Mar/2023	08:00	02/Mar/2023	18:00			PLANNED	Requested
367	RQ122698	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1	POWERG RID	D	Line maintenance work i.e. VD, Grading rings, CC rings, Spacers, Arcing Horn, Bird-guards, ETC.	02/Mar/2023	08:00	02/Mar/2023	14:00			PLANNED	Requested
368	RQ123146	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHABAD-HISSAR (PG) CKT-1	POWERG RID	D	FOR AMP WORKS	01/Mar/2023	10:00	01/Mar/2023	18:00			PLANNED	Requested
369	RQ123248	OCC_204	slldch_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GUMMA (HP)-PANCHKULA(PG) (PG) CKT-2	POWERG RID	C	Rectification of tie bay 405	01/Mar/2023	09:00	03/Mar/2023	18:00		The Line Gumma- Panchkula ckt-2 will be under shutdown for the applied period	PLANNED	Requested
370	RQ123126	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1	POWERG RID	D	"Line is strung on multi circuit tower SD of Lines required on alternate day basis for reinstallation of Aviatio globules after OPGW works under ULDC with non auto of 400KV Banala-Parbati-3 and 400KV Banala-Hamirpur TL"	01/Mar/2023	09:00	04/Mar/2023	18:00			PLANNED	Requested
371	RQ123154	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-1	POWERG RID	C	For diversion of 400KV D/C Chamba Jalandhar due to construction of Mukerian-Talwara Rail Line by Northern Railway in the Section 247-250 (Crossing Span 249-250)	01/Mar/2023	09:00	15/Mar/2023	18:00			PLANNED	Requested
372	RQ123155	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-2	POWERG RID	C	For diversion of 400KV D/C Chamba Jalandhar due to construction of Mukerian-Talwara Rail Line by Northern Railway in the Section 247-250 (Crossing Span 249-250)	01/Mar/2023	09:00	15/Mar/2023	18:00			PLANNED	Requested
373	RQ123257	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1	POWERG RID	D	For replacement of disc insulator with CLR polymer insulators with non auto of 400KV Banala Hamirpur TL & 400KV Hamirpur Jalandhar TL	01/Mar/2023	09:00	02/Mar/2023	18:00			PLANNED	Requested

374	RQ123123	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAMIRPUR-PARBATI POOLING BANAJALA (PG) CKT-1	POWERGRID	D	"Line is strung on multi circuit tower SD for replacement of disc insulator with CLR polymer insulators with non auto of 400KV Banala-Koldam and 400KV Banala-Amritsar TL"	01/Mar/2023	09:00	04/Mar/2023	18:00			PLANNED	Requested
375	RQ122811	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-2	POWERGRID	C	For NHAI Diversion work	01/Mar/2023	08:00	15/Mar/2023	18:00			PLANNED	Requested
376	RQ122810	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-1	POWERGRID	C	For NHAI Diversion work	01/Mar/2023	08:00	15/Mar/2023	18:00			PLANNED	Requested
377	RQ123092	OCC_204	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHAGARH (PG) CKT-1	POWERGRID	D	A/R Non Auto mode to facilitate OPGW LIVE LINE WORK in River crossing section and one another section	01/Mar/2023	08:00	31/Mar/2023	18:00			PLANNED	Requested
378	RQ123299	OCC_204	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ANPARA(UP) (PG) CKT-1	POWERGRID	C	C ISOLATOR REPLACEMENT	01/Mar/2023	08:00	07/Mar/2023	18:00		LINE SHUTDOWN WILL BE REQUIRED	PLANNED	Requested
379	RQ122696	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1	POWERGRID	D	Line maintenance work i.e. VD, Grading rings, CC rings, Spacers, Arcing Horn, Bird-guards, ETC.	01/Mar/2023	08:00	01/Mar/2023	18:00			PLANNED	Requested
380	RQ122858	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-NEEMRANA (PG) CKT-1	POWERGRID	D	Line maintenance work i.e. VD, Grading rings, CC rings, Spacers, Arcing Horn, Bird-guards, ETC.	01/Mar/2023	08:00	01/Mar/2023	18:00			PLANNED	Requested
381	RQ123283	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-1	POWERGRID	D	LIVE LINE OPGW INSTALLATION WORK (Relay setting for TX line must be in NON AUTO MODE during OPGW installation work)	01/Mar/2023	07:00	31/Mar/2023	18:00			PLANNED	Requested
382	RQ123284	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-2	POWERGRID	D	LIVE LINE OPGW INSTALLATION WORK (Relay setting for TX line must be in NON AUTO MODE during OPGW installation work)	01/Mar/2023	07:00	31/Mar/2023	18:00			PLANNED	Requested
383	RQ122755	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-1	POWERGRID	D	For 400KV GIB erection works for ICT-3 commissioning	01/Mar/2023	07:00	15/Mar/2023	20:00			PLANNED	Requested
384	RQ123140	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWERGRID	C	"400KV Dulhasti Kishenpur-II is a Double circuit Line but stringing is done on one circuit only. Award has been placed for stringing on Circuit 2. under evacuation of Power from Pakaldul HEP in Chenab Valley HEPs. Shutdown is required to carryout stringing on circuit 2"	01/Mar/2023	00:00	31/Mar/2023	23:59			PLANNED	Requested
385	RQ122640	OCC_204	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH(PG)-PRITHALA (GPTL) (GPTL) CKT-1	GPTL	D	Shut Down defect Rectification work as per annual plan	29/Mar/2023	11:00	29/Mar/2023	15:00	Annual Maintenance		PLANNED	Requested
386	RQ122641	OCC_204	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH(PG)-PRITHALA (GPTL) (GPTL) CKT-2	GPTL	D	Shut Down defect Rectification work as per annual plan	27/Mar/2023	09:30	27/Mar/2023	18:00	Annual Maintenance		PLANNED	Requested
387	RQ122649	OCC_204	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KADARPUR-PRITHALA (GPTL) CKT-1	GPTL	D	Shut Down defect Rectification work as per annual plan	24/Mar/2023	11:00	24/Mar/2023	15:00	Annual Maintenance		PLANNED	Requested
388	RQ122646	OCC_204	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KADARPUR-SOHNIA ROAD (GPTL) CKT-1	GPTL	D	Shut Down defect Rectification work as per annual plan	24/Mar/2023	11:00	24/Mar/2023	14:00	Maintenance work		PLANNED	Requested
389	RQ122493	OCC_204	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTARATANGARH (RS) CKT-1	RRVPNL	D	Maintenance work of bay equipments, isolators and testing work of bay equipments.	28/Mar/2023	08:00	28/Mar/2023	18:00			PLANNED	Requested
390	RQ122394	OCC_204	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA SCTPS (RS) CKT-2	RRVPNL	D	For Halfyearly Maintenance and Installation of Repaired DISTANCE PROTECTION MAIN - 1 Relay (ABB Make)	28/Mar/2023	08:00	28/Mar/2023	18:00			PLANNED	Requested
391	RQ122406	OCC_204	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-KALISINDH (RS) CKT-2	RRVPNL	D	For Halfyearly Maintenance and Installation of Repaired DISTANCE PROTECTION MAIN - 1 Relay (ABB Make)	27/Mar/2023	08:00	27/Mar/2023	18:00			PLANNED	Requested
392	RQ122390	OCC_204	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-DEEDWANA(MTS) (RS) CKT-1	RRVPNL	D	Annual Outage works (Hardware Correction, Insulator replacement & Counter weight installation)	24/Mar/2023	08:00	24/Mar/2023	18:00			PLANNED	Requested
393	RQ122395	OCC_204	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KOTA(PG) (RS) CKT-1	RRVPNL	D	Half Yearly and Quarterly Maintenance	24/Mar/2023	08:00	24/Mar/2023	18:00			PLANNED	Requested
394	RQ122497	OCC_204	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWARA(RS)-CHHABRA(RVUN) (RS) CKT-1	RRVPNL	D	Yearly Maintenance of 400 KV CHHABRA LINE Bay (4352A) with 50MVAR Reactor & BAY & ASSOCIATED EQUIPMENTS	22/Mar/2023	08:00	22/Mar/2023	18:00			PLANNED	Requested
395	RQ122391	OCC_204	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1	RRVPNL	D	Annual Outage works (Hardware Correction, Insulator replacement & Counter weight installation) at Both end.	22/Mar/2023	08:00	22/Mar/2023	18:00			PLANNED	Requested
396	RQ122504	OCC_204	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-BIKANER(RS) (RS) CKT-1	RRVPNL	D	Routine Bay Maintenance Work	21/Mar/2023	08:00	21/Mar/2023	18:00			PLANNED	Requested
397	RQ122484	OCC_204	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWARA-CHITTORGARH (RS) CKT-2	RRVPNL	D	1. Routine maintenance and testing work of associated equipments of 400 kv Bhiwara -Chitor Ckt-2 Line & Bay (4152B) & TIE bay400 kv Bhiwara -Chitor Ckt-1 (4152T) 2. Carrier protection wiring and testing as desired by PLCC wing.	21/Mar/2023	08:00	21/Mar/2023	18:00			PLANNED	Requested
398	RQ122723	OCC_204	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-HEERAPURA (RS) CKT-1	RRVPNL	D	Testing work of 400 kv side bay Equipments	20/Mar/2023	08:00	20/Mar/2023	18:00			PLANNED	Requested
399	RQ122483	OCC_204	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWARA-CHITTORGARH (RS) CKT-1	RRVPNL	D	Yearly maintenance work of associated equipments of 400 kv Bhiwara -Chitor Ckt-1 Line & Bay (4252B) & TIE bay 400 kv Bhiwara -Chitor Ckt-1 Line (4252T)	20/Mar/2023	08:00	20/Mar/2023	18:00			PLANNED	Requested
400	RQ122479	OCC_204	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLARANGARH (RS) CKT-2	RRVPNL	D	Quarterly Maintenance with Reactor (50 MVAR Line Reactor)	19/Mar/2023	08:00	19/Mar/2023	18:00			PLANNED	Requested

401	RQ122481	OCC_204	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-JODHPUR (RS) CKT-1	RRVPNL	D	For Tightening of jumper, Missing, Loosening Nut Bolts at various Locations	18/Mar/2023	16:00	26/Mar/2023	22:00	PLANNED	Requested
402	RQ122482	OCC_204	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-MERTA (RS) CKT-1	RRVPNL	D	For Tightening of jumper, Missing, Loosening Nut Bolts at various Locations	18/Mar/2023	16:00	26/Mar/2023	22:00	PLANNED	Requested
403	RQ122720	OCC_204	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-HEERAPURA (RS) CKT-2	RRVPNL	D	Testing work of 400 KV side bay Equipments	18/Mar/2023	08:00	18/Mar/2023	18:00	PLANNED	Requested
404	RQ122719	OCC_204	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-HEERAPURA (RS) CKT-1	RRVPNL	D	Testing work of 400 KV side bay Equipments	17/Mar/2023	08:00	17/Mar/2023	18:00	PLANNED	Requested
405	RQ122474	OCC_204	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAIWESTI(RW)-KANKANI (RS) CKT-1	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	17/Mar/2023	08:00	18/Mar/2023	18:00	PLANNED	Requested
406	RQ122478	OCC_204	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-RAMGARH (RS) CKT-1	RRVPNL	D	Quarterly Maintenance with Reactor (50 MVAR Line Reactor)	17/Mar/2023	08:00	17/Mar/2023	18:00	PLANNED	Requested
407	RQ122722	OCC_204	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HINDAUN(RS)-CHHABRA(RVUN) (RS) CKT-1	RRVPNL	C	For shifting of line from 05 Nos. ERS Towers to Conventional towers at Loc. No. 359 & 362	17/Mar/2023	08:00	21/Mar/2023	18:00	PLANNED	Requested
408	RQ122503	OCC_204	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH SCTPS(RVUN)-BIKANER(RS) (RS) CKT-2	RRVPNL	D	Routine Bay Maintenance Work	16/Mar/2023	08:00	16/Mar/2023	18:00	PLANNED	Requested
409	RQ122473	OCC_204	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-DEEDWANA(MTS) CKT-1	RRVPNL	D	Routine Bay Maintenance Work	16/Mar/2023	08:00	16/Mar/2023	18:00	PLANNED	Requested
410	RQ122496	OCC_204	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-RAMGARH (RS) CKT-2	RRVPNL	D	Quarterly Maintenance	15/Mar/2023	08:00	15/Mar/2023	18:00	PLANNED	Requested
411	RQ122401	OCC_204	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER-BHILWARA (RS) CKT-2	RRVPNL	D	Half Yearly maintenance work of associated equipments of 400 kV Ajmer-Bhilwara -II Line & Bay (404) & TIE bay 400 KV Ajmer-Bhilwara Ckt-II (405)	15/Mar/2023	08:00	15/Mar/2023	18:00	PLANNED	Requested
412	RQ122501	OCC_204	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-2	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	15/Mar/2023	08:00	16/Mar/2023	18:00	PLANNED	Requested
413	RQ122404	OCC_204	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2	RRVPNL	C	1. Calibration of line metering CT	15/Mar/2023	08:00	16/Mar/2023	18:00	PLANNED	Requested
414	RQ122490	OCC_204	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-2	RRVPNL	D	Maintenance work of bay equipments, isolators and testing work of bay equipments.	14/Mar/2023	08:00	14/Mar/2023	18:00	PLANNED	Requested
415	RQ122400	OCC_204	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER-BHILWARA (RS) CKT-1	RRVPNL	D	Half Yearly maintenance work of associated equipments of 400 kV Ajmer-Bhilwara -I Line & Bay (401) & TIE bay 400 KV Ajmer-Bhilwara Ckt-I (402)	14/Mar/2023	08:00	14/Mar/2023	18:00	PLANNED	Requested
416	RQ122495	OCC_204	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-RAMGARH (RS) CKT-1	RRVPNL	D	Quarterly Maintenance	13/Mar/2023	08:00	13/Mar/2023	18:00	PLANNED	Requested
417	RQ122397	OCC_204	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA (RS) CKT-1	RRVPNL	D	Half Yearly and Quarterly Maintenance	13/Mar/2023	08:00	13/Mar/2023	18:00	PLANNED	Requested
418	RQ122485	OCC_204	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-KANKANI (RS) CKT-1	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	13/Mar/2023	08:00	14/Mar/2023	18:00	PLANNED	Requested
419	RQ122403	OCC_204	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	C	1. Calibration of line metering CT	13/Mar/2023	08:00	14/Mar/2023	18:00	PLANNED	Requested
420	RQ122805	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-BIKANER(RS) (RS) CKT-1	RRVPNL	D	Stringing work of 400 KV 2*D/C Bikaner Khetri T/L(Part-I)	13/Mar/2023	08:00	16/Mar/2023	18:00	PLANNED	Requested
421	RQ122489	OCC_204	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-1	RRVPNL	D	Maintenance work of bay equipments, isolators and testing work of bay equipments.	11/Mar/2023	08:00	11/Mar/2023	18:00	PLANNED	Requested
422	RQ122392	OCC_204	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH SCTPS(RVUN)-BIKANER(RS) (RS) CKT-1	RRVPNL	D	Annual Outage works (Hardware Correction, Insulator replacement & Counter weight installation)	11/Mar/2023	08:00	11/Mar/2023	18:00	PLANNED	Requested
423	RQ122393	OCC_204	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA SCTPS (RS) CKT-1	RRVPNL	D	Half Yearly and Quarterly Maintenance	10/Mar/2023	08:00	10/Mar/2023	18:00	PLANNED	Requested
424	RQ122500	OCC_204	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-1	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	10/Mar/2023	08:00	11/Mar/2023	18:00	PLANNED	Requested
425	RQ122499	OCC_204	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-MERTA (RS) CKT-1	RRVPNL	D	QUARTERLY MAINT WORK OF BAY & EQUIPMENTS alongwith 50MVAR line Reactor-II at merta	10/Mar/2023	08:00	10/Mar/2023	18:00	PLANNED	Requested
426	RQ122714	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-BARMER (RS) CKT-1	RRVPNL	D	Overhead crossing of existing RRVPNL line by 400kV D/C Ramgarh II (Fatehgarh-III) - Jaisalmer II & 400kV D/C Ramgarh II (Fatehgarh-III) - Fatehgarh II Transmission Line - TI Construction	10/Mar/2023	07:00	11/Mar/2023	19:00	PLANNED	Requested
427	RQ122405	OCC_204	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-KALISINDH (RS) CKT-1	RRVPNL	D	Half Yearly and Quarterly Maintenance	09/Mar/2023	08:00	09/Mar/2023	18:00	PLANNED	Requested
428	RQ122804	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH SCTPS(RVUN)-BIKANER(RS) (RS) CKT-2	RRVPNL	D	Stringing work of 400 KV 2*D/C Bikaner Khetri T/L(Part-I)	08/Mar/2023	08:00	13/Mar/2023	18:00	PLANNED	Requested
429	RQ122803	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH SCTPS(RVUN)-BIKANER(RS) (RS) CKT-1	RRVPNL	D	Stringing work of 400 KV 2*D/C Bikaner Khetri T/L(Part-I)	08/Mar/2023	08:00	13/Mar/2023	18:00	PLANNED	Requested
430	RQ122498	OCC_204	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-1	RRVPNL	D	For Tightening of jumper, Missing, Loosening Nut Bolts at various Locations	06/Mar/2023	09:00	13/Mar/2023	17:00	PLANNED	Requested
431	RQ122488	OCC_204	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-BIKANER(RS) (RS) CKT-1	RRVPNL	D	Routine Bay Maintenance Work	03/Mar/2023	08:00	03/Mar/2023	18:00	PLANNED	Requested
432	RQ122472	OCC_204	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKANI-JAISALMER (RS) CKT-2	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	03/Mar/2023	08:00	04/Mar/2023	18:00	PLANNED	Requested
433	RQ122806	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-1	RRVPNL	D	Stringing work of 400 KV 2*D/C Bikaner Khetri T/L(Part-I)	03/Mar/2023	08:00	06/Mar/2023	18:00	PLANNED	Requested

434	RQ122486	OCC_204	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-KANKANI (RS) CKT-1	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	01/Mar/2023	08:00	02/Mar/2023	18:00			PLANNED	Requested
435	RQ122721	OCC_204	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HEERAPURA-HINDAUN (RS) CKT-1	RRVPNL	C	Modification & height raising work at tower location no. 307 & 308(Crossing of Delhi-Mumbai Express Highway) carried out by NHAH under Supervision of RVPNL	01/Mar/2023	08:00	16/Mar/2023	18:00			PLANNED	Requested
436	RQ122419	OCC_204	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDARA (UP) CKT-2	UPPTCL	D	* for testingTROUBLESHOOTING of ABB MAKE DISTANCE RELAY(REL 670)by ABB SAS ENGINEER ,FOR FAULTY DISTANCE RELAY PROB	25/Mar/2023	09:30	25/Mar/2023	17:00			PLANNED	Requested
437	RQ122411	OCC_204	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV REWA ROAD-PANKI (UP) CKT-1	UPPTCL	C	* 400 KV Panki rewa road line S/D required for centrifuging of 50 MVAR Line Reactor	24/Mar/2023	10:00	27/Mar/2023	17:00			PLANNED	Requested
438	RQ122250	OCC_204	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ATAJUR-INDIRAPURAM (UP) CKT-2	UPPTCL	D	For Annual Maintenance & Testing work of bay equipment	24/Mar/2023	09:00	24/Mar/2023	15:00			PLANNED	Requested
439	RQ122420	OCC_204	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI-PARICHA (UP) CKT-1	UPPTCL	D	* For testing TROUBLESHOOTING of ABB MAKE DISTANCE RELAY (REL 670) BY ABB SAS ENGINEER ,FOR FAULTY DISTANCE RELAY PROB	23/Mar/2023	09:30	23/Mar/2023	17:00			PLANNED	Requested
440	RQ122412	OCC_204	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-ALIGARH (UP) CKT-1	UPPTCL	C	* 400KV panki - aligarh line S/D required for centrifuging of 50 MVAR line reactor.	20/Mar/2023	10:00	23/Mar/2023	17:00			PLANNED	Requested
441	RQ122991	OCC_204	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO-LUCKNOW (UP) CKT-1	UPPTCL	D	* 1. Routine Protection Testing and preventive maintenance of Bay at 400KV S/S Unnao.. * 2. For Upgradation of Bus-Bar Protection Panel from Electromechanical type to Numerical Type Connection of CT Bus-Bar Prot.	17/Mar/2023	09:00	17/Mar/2023	17:00			PLANNED	Requested
442	RQ122842	OCC_204	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-BASTI(UP) (UP) CKT-2	UPPTCL	D	* For annual maintenance activities wherein tightening of jumpers droppers, testing of relays will be carried out.	14/Mar/2023	10:00	14/Mar/2023	16:00			PLANNED	Requested
443	RQ123227	OCC_204	slcup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ATAJUR-MURADNAGAR_1 (UP) CKT-1	UPPTCL	D	For Annual Maintenance & Testing work	13/Mar/2023	10:00	14/Mar/2023	17:00			PLANNED	Requested
444	RQ122841	OCC_204	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-BASTI(UP) (UP) CKT-1	UPPTCL	D	* For annual maintenance activities wherein tightening of jumpers droppers, testing of relays etc. will be carried o	13/Mar/2023	10:00	13/Mar/2023	16:00			PLANNED	Requested
445	RQ122442	OCC_204	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-SULTANPUR(UP) (UP) CKT-1	UPPTCL	D	* For erection of Jack Bus for additional 315MVA ICT	13/Mar/2023	10:00	18/Mar/2023	18:00			PLANNED	Requested
446	RQ122444	OCC_204	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-SULTANPUR (UP) CKT-1	UPPTCL	D	* For Disconnecting main 400KV Buses for extension of bus.	13/Mar/2023	07:00	13/Mar/2023	18:00			PLANNED	Requested
447	RQ123226	OCC_204	slcup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-MURADNAGAR_1 (UP) CKT-1	UPPTCL	D	For Annual Maintenance & Testing work	03/Mar/2023	10:00	04/Mar/2023	17:00			PLANNED	Requested
448	RQ123225	OCC_204	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-OBRA_B (UP) CKT-1	UPPTCL	D	For checking of PLCC and Auto reclose	03/Mar/2023	09:00	03/Mar/2023	17:00			PLANNED	Requested
449	RQ122862	OCC_204	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI(UP)-MAINPURI(PG) (UP) CKT-2	UPPTCL	D	Testing of Auto Reclose Relays	03/Mar/2023	08:00	03/Mar/2023	18:00			PLANNED	Requested
450	RQ123224	OCC_204	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-SARNATH (UP) CKT-1	UPPTCL	D	For checking of PLCC and Auto reclose	02/Mar/2023	09:00	02/Mar/2023	17:00			PLANNED	Requested
451	RQ122715	OCC_204	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	C	* Hight raising of 400 KV Unnao-Bareilly Line due to Ganga Expressway UPEIDA.	01/Mar/2023	09:00	07/Mar/2023	18:00			PLANNED	Requested
452	RQ122836	OCC_204	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	C	* Hight raising of 400 KV Unnao-Bareilly Line due to Ganga Expressway UPEIDA.	01/Mar/2023	09:00	07/Mar/2023	18:00			PLANNED	Requested
453	RQ123211	OCC_204	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	C	For Overhead crossing of 800 KV BNC-Agra line with 400 KV D/C Unnao-Bareilly line of UPPTCL for diversion of 800 KV line in section 3715 to 3724 for construction of Ganga Expressway	01/Mar/2023	08:00	03/Mar/2023	18:00			PLANNED	Requested
454	RQ123212	OCC_204	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	C	For Overhead crossing of 800 KV BNC-Agra line with 400 KV D/C Unnao-Bareilly line of UPPTCL for diversion of 800 KV line in section 3715 to 3724 for construction of Ganga Expressway	01/Mar/2023	08:00	03/Mar/2023	18:00			PLANNED	Requested
455	RQ122861	OCC_204	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI(UP)-MAINPURI(PG) (UP) CKT-1	UPPTCL	D	Testing of Auto Reclose Relays	01/Mar/2023	08:00	01/Mar/2023	18:00			PLANNED	Requested
456	RQ122415	OCC_204	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-LUCKNOW(UP) (PG) CKT-1	POWERGRID,UPPTCL	D	* For Upgradation of Bus-Bar Protection Panel from Electromechanical type to Numerical Type Connection of CT Bus-Bar Prot	24/Mar/2023	09:00	24/Mar/2023	18:00			PLANNED	Requested
457	RQ122443	OCC_204	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SULTANPUR(UP)-LUCKNOW_1(PG) (PG) CKT-1	POWERGRID,UPPTCL	D	* For Routine Bay Maintenance work	21/Mar/2023	10:00	21/Mar/2023	18:00			PLANNED	Requested
458	RQ122838	OCC_204	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-2	POWERGRID,UPPTCL	D	* For annual maintenance activities wherein tightening of jumpers and droppers, testing of relays etc. will be carried out.	18/Mar/2023	10:00	18/Mar/2023	16:00			PLANNED	Requested
459	RQ122897	OCC_204	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-2	POWERGRID,UPPTCL	C	To facilitate tower rectification work of 400 KV D/C Lucknow-Sohawal Line at Loc no.07	17/Mar/2023	08:00	19/Mar/2023	18:00			PLANNED	Requested
460	RQ122840	OCC_204	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-BASTI(UP) (PG) CKT-2	POWERGRID,UPPTCL	D	* For annual maintenance activities wherein tightening of jumpers and droppers, testing of relays etc. will be carried out.	16/Mar/2023	10:00	16/Mar/2023	16:00			PLANNED	Requested
461	RQ122932	OCC_204	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-BASTI(UP) (PG) CKT-2	POWERGRID,UPPTCL	D	AMP of Line bay equipments at Gorakhpur	15/Mar/2023	08:00	15/Mar/2023	18:00			PLANNED	Requested

462	RQ122508	OCC_204	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA(UPC)-NAWADA(HV) (PG) CKT-1	POWERGRID,UPPTCL	D	* Attended CT Clamp of R phase,Line side of 400kV Gr.Noida-Nawada line >X <->&<-> Routine testing work of this line during this	14/Mar/2023	11:00	14/Mar/2023	16:00			PLANNED	Requested
463	RQ122849	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_III(PG)-FATEHGARH POOLING(FBTL) CKT-2	POWERGRID,FBTL	D	For arching horn installation work in Line Isolator/earth switch by agency M/s Linxon	20/Mar/2023	20:00	22/Mar/2023	22:00	other ckt will be in non auto mode.		PLANNED	Requested
464	RQ122793	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-1	POWERGRID,FBTL	D	Coupling Transformer Testing work	11/Mar/2023	08:00	12/Mar/2023	18:00			PLANNED	Requested
465	RQ122848	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_III(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1	POWERGRID,FBTL	D	For arching horn installation work in Line Isolator/earth switch by agency M/s Linxon	08/Mar/2023	17:00	10/Mar/2023	23:00	other ckt will be in non auto mode.		PLANNED	Requested
466	RQ122425	OCC_204	slchp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KARCHAM WANGTOO(JSW)-WANGTOO_GIS(HP) (HPPTCL) CKT-1	HPPTCL,JP L	D	Annual testing and Maintenance of GIS	19/Mar/2023	09:00	19/Mar/2023	17:00			PLANNED	Requested
467	RQ122426	OCC_204	slchp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KARCHAM WANGTOO(JSW)-WANGTOO_GIS(HP) (HPPTCL) CKT-2	HPPTCL,JP L	D	Annual testing and Maintenance of GIS	18/Mar/2023	09:00	18/Mar/2023	17:00			PLANNED	Requested
468	RQ122254	OCC_204	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KARCHAM WANGTOO(JSW)-WANGTOO_GIS(HP) (HPPTCL) CKT-2	HPPTCL,JP L	D	Annual Maintenance & to attend oil leakage in OLTC chamber	07/Mar/2023	09:00	07/Mar/2023	17:00			PLANNED	Requested
469	RQ122253	OCC_204	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KARCHAM WANGTOO(JSW)-WANGTOO_GIS(HP) (HPPTCL) CKT-1	HPPTCL,JP L	D	Annual Maintenance & to attend oil leakage in OLTC chamber	06/Mar/2023	09:00	06/Mar/2023	17:00			PLANNED	Requested
470	RQ123359	OCC_204	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANCHKULA(PG)-PANIPAT(BB) (PG) CKT-1	POWERGRID,BBMB	D	Yearly Maintenance	17/Mar/2023	08:00	17/Mar/2023	18:00			PLANNED	Requested
471	RQ123345	OCC_204	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-PANCHKULA(PG) (PG) CKT-1	POWERGRID,BBMB	D	Yearly Maintenance	14/Mar/2023	08:00	14/Mar/2023	18:00			PLANNED	Requested
472	RQ123339	OCC_204	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-RAJPURA(PG) (PS) CKT-1	POWERGRID,BBMB	D	Yearly Maintenance	09/Mar/2023	08:00	09/Mar/2023	18:00			PLANNED	Requested
473	RQ123340	OCC_204	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-RAJPURA(PG) (PS) CKT-1	POWERGRID,BBMB	D	Yearly Maintenance	03/Mar/2023	08:00	03/Mar/2023	18:00			PLANNED	Requested
474	RQ122724	OCC_204	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALWAR(ATL)-HINDAUN(RS) (ATL) CKT-1	ATSL	D	Annual Outage works (Hardware Correction, Insulator replacement & Counter weight installation)	17/Mar/2023	08:00	18/Mar/2023	18:00			PLANNED	Requested
475	RQ122828	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-SOHNA ROAD (GPTL) (GPTL) CKT-2	GPTL,PO WERGRID	D	Bay Equipment AMP work at PG end	17/Mar/2023	08:00	17/Mar/2023	18:00			PLANNED	Requested
476	RQ122827	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-SOHNA ROAD (GPTL) (GPTL) CKT-1	GPTL,PO WERGRID	D	Bay Equipment AMP work at PG end	15/Mar/2023	08:00	15/Mar/2023	18:00			PLANNED	Requested
477	RQ123233	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANESAR(PG)-SOHNA ROAD (GPTL) (GPTL) CKT-2	GPTL,PO WERGRID	D	FOR AMP WORK	01/Mar/2023	08:00	01/Mar/2023	18:00	MANESAR SOHNA CKT 2 BAY 407 ALONG WITH LINE AT GIS MANESAR SS		PLANNED	Requested
478	RQ122424	OCC_204	slchp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-WANGTOO_GIS(HP) (HPPTCL) CKT-2	PKATL,HP PTCL,JPL	D	Annual testing and Maintenance of GIS	16/Mar/2023	09:00	16/Mar/2023	17:00			PLANNED	Requested
479	RQ122423	OCC_204	slchp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-WANGTOO_GIS(HP) (HPPTCL) CKT-1	PKATL,HP PTCL,JPL	D	Annual testing and Maintenance of GIS	14/Mar/2023	09:00	14/Mar/2023	17:00			PLANNED	Requested
480	RQ123198	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH(PG)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,PO WERGRID	D	TL AMP works	15/Mar/2023	09:00	15/Mar/2023	18:00			PLANNED	Requested
481	RQ123129	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-SAINI(HP) (PKTCL) CKT-1	PKTCL,PO WERGRID	D	For replacement of disc insulator with CLR polymer insulators on alternate day basis with non auto of 400kV Banala-Parbati-3	10/Mar/2023	09:00	17/Mar/2023	18:00			PLANNED	Requested
482	RQ123128	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,PO WERGRID	D	For replacement of disc insulator with CLR polymer insulators on alternate day basis with non auto of 400kV Sainj-Parbati-3	10/Mar/2023	09:00	17/Mar/2023	18:00			PLANNED	Requested
483	RQ123127	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH(PG)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,PO WERGRID	D	For replacement of disc insulator with CLR polymer insulators on alternate day basis with non auto of 400kV Banala-Parbati-2 TL	06/Mar/2023	09:00	08/Mar/2023	18:00			PLANNED	Requested
484	RQ123125	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,PO WERGRID	D	"Line is strung on multi circuit tower SD of Lines required on alternate day basis for reinstallation of Aviatio globules after OPGW works under ULDC with non auto of 400kV Banala-Parbati-3 and 400kV Banala-Hamirpur TL"	01/Mar/2023	09:00	04/Mar/2023	18:00			PLANNED	Requested
485	RQ123124	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,PO WERGRID	D	"Line is strung on multi circuit tower SD for replacement of disc insulator with CLR polymer insulators with non auto of 400kV Banala-Koldam and 400kV Banala-Amritsar TL"	01/Mar/2023	09:00	04/Mar/2023	18:00			PLANNED	Requested
486	RQ123285	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,PO WERGRID	D	LIVE LINE OPGW INSTALLATION WORK (Relay setting for TX line must be in NON AUTO MODE during OPGW installation work)	01/Mar/2023	07:00	31/Mar/2023	18:00			PLANNED	Requested
487	RQ122782	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-1	PKTSL	D	Power line crossing work of under construction 400kV Khetri-Bhiwadi TL	15/Mar/2023	08:00	16/Mar/2023	18:00			PLANNED	Requested
488	RQ122783	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-2	PKTSL	D	Power line crossing work of under construction 400kV Khetri-Bhiwadi TL	15/Mar/2023	08:00	16/Mar/2023	18:00			PLANNED	Requested

489	RQ122843	OCC_204	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(UP)-BAREILLY(PG) (PG) CKT-2	POWERL I NK_POWE RGRID	D	AMP of Line and Bay equipments at UPPTCL end	12/Mar/2023	08:00	12/Mar/2023	18:00			PLANNED	Requested
490	RQ122809	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY- MEERUT (PG) CKT-2	POWERL I NK_POWE RGRID	C	For NHAI Diversion work	01/Mar/2023	08:00	15/Mar/2023	18:00			PLANNED	Requested
491	RQ122808	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY- MEERUT (PG) CKT-1	POWERL I NK_POWE RGRID	C	For NHAI Diversion work	01/Mar/2023	08:00	15/Mar/2023	18:00			PLANNED	Requested
492	RQ123205	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA(PG)-PATRAN(PATR) (PATRAN) CKT-2	POWERG RID,PATR AN	D	SD nature defect removal and installation of Horizontal polymer, During S/D period Auto re-closure of 400KV D/C Patiala- Patran Ckt-I will be in NON Auto mode	09/Mar/2023	09:00	10/Mar/2023	18:00			PLANNED	Requested
493	RQ123204	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA(PG)-PATRAN(PATR) (PATRAN) CKT-1	POWERG RID,PATR AN	D	SD nature defect removal - During S/D period Auto re-closure of 400KV D/C Patiala- Patran Ckt-II will be in NON Auto mode	07/Mar/2023	09:00	08/Mar/2023	18:00			PLANNED	Requested
494	RQ122788	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLAYAT SOLAR NTPC_1 (NTPC_KOLAYAT SL)-BHADLA_2 (PG) (NTPC_KOLAYAT SL) CKT-1	NTPC_KO LAYAT SL	D	RELAY REPLACEMENT WORK	09/Mar/2023	08:00	10/Mar/2023	18:00	"400 KV KOLAYAT SOLAR NTPC_1 (NTPC_KOLAYAT SL)-BHADLA_2 (PG) (NTPC_KOLAYAT SL) CKT-1(441)"		PLANNED	Requested
495	RQ123232	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(P G) (DTL) CKT-1	POWERG RID,DTL	D	Attending oil leakages from all ct of old wsi make ct of main bay 404 by DTL	09/Mar/2023	08:00	09/Mar/2023	14:00			PLANNED	Requested
496	RQ122863	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(P G) (DTL) CKT-1	POWERG RID,DTL	D	Attending oil leakages from all ct of old wsi make ct of main bay 404 by DTL	06/Mar/2023	08:00	06/Mar/2023	14:00			PLANNED	Requested
497	RQ123263	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH(PG)-BAGLIHAR(JK) (JKSPDCL) CKT-1	POWERG RID,JKSPD CL	D	Rectification of damaged OPGW clamp in span 267-268	08/Mar/2023	09:00	08/Mar/2023	18:00			PLANNED	Requested
498	RQ123135	OCC_204	slcdjk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (JKSPDCL) CKT-3	POWERG RID,JKSPD CL	D	Preventive Maintenance	03/Mar/2023	08:00	04/Mar/2023	17:00	No Load will be curtailed. Load will be met from other circuit of 400 KV Kishanpur- New Wanpoh transmission line.		PLANNED	Requested
499	RQ123136	OCC_204	slcdjk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH(PG)-BAGLIHAR(JK) (JKSPDCL) CKT-1	POWERG RID,JKSPD CL	D	Preventive Maintenance	03/Mar/2023	08:00	04/Mar/2023	17:00	No Load will be curtailed. Load will be met from other circuit of 400 KV Kishanpur- New Wanpoh transmission line.		PLANNED	Requested
500	RQ122502	OCC_204	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(PG)-BHADLA(RS) (PG) CKT-1	POWERG RID,RRVP NL	D	For Tightening of jumper, Missing, Loosening Nut Bolts at various Locations	06/Mar/2023	08:00	13/Mar/2023	18:00			PLANNED	Requested
501	RQ122471	OCC_204	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(PG)-BIKANER(RS) (PG) CKT-2	POWERG RID,RRVP NL	D	Routine Bay Maintenance Work	02/Mar/2023	08:00	02/Mar/2023	18:00			PLANNED	Requested
502	RQ122229	OCC_204	stuuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BADAUNE(UP)-ROSA(UPC) (OCBTL) CKT-2	OCBTL	D	For Annual Maintenance of 400 KV BADAUNE(UP)-ROSA(UPC) (OCBTL) CKT-2	02/Mar/2023	11:00	02/Mar/2023	16:00			PLANNED	Requested
503	RQ122228	OCC_204	stuuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BADAUNE(UP)-ROSA(UPC) (OCBTL) CKT-1	OCBTL	D	For Annual Maintenance of 400 KV BADAUNE(UP)-ROSA(UPC) (OCBTL) CKT-1	01/Mar/2023	11:00	01/Mar/2023	16:00			PLANNED	Requested
504	RQ122268	OCC_204	slcdps_sd	BUS	400KV BUS 2 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-2	29/Mar/2023	08:00	29/Mar/2023	18:00			PLANNED	Requested
505	RQ122267	OCC_204	slcdps_sd	BUS	400KV BUS 1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-1	27/Mar/2023	08:00	27/Mar/2023	18:00			PLANNED	Requested
506	RQ122264	OCC_204	slcdps_sd	BUS	400KV BUS 1 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	13/Mar/2023	08:00	13/Mar/2023	18:00			PLANNED	Requested
507	RQ123161	OCC_204	cpcc2_sd	BUS	400KV BUS 2 AT KISHENPUR(PS)	POWERG RID	D	AMP work of 400 KV Bus-2.	28/Mar/2023	09:00	28/Mar/2023	18:00			PLANNED	Requested
508	RQ122978	OCC_204	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)	POWERG RID	D	For new Busbar Protection testing	28/Mar/2023	08:00	28/Mar/2023	18:00			PLANNED	Requested
509	RQ122930	OCC_204	cpcc1_sd	BUS	400KV BUS 2 AT BALLABHAGARH(PG)	POWERG RID	D	S/D Required for Bus Bar protection testing work.	28/Mar/2023	08:00	28/Mar/2023	18:00			PLANNED	Requested
510	RQ122976	OCC_204	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)	POWERG RID	D	For new Busbar Protection testing	26/Mar/2023	08:00	26/Mar/2023	18:00			PLANNED	Requested
511	RQ122928	OCC_204	cpcc1_sd	BUS	400KV BUS 4 AT BALLABHAGARH(PG)	POWERG RID	C	S/D Required for Bus Bar protection retrofit work.	26/Mar/2023	08:00	28/Mar/2023	18:00			PLANNED	Requested
512	RQ123160	OCC_204	cpcc2_sd	BUS	400KV BUS 1 AT KISHENPUR(PS)	POWERG RID	D	AMP work of 400 KV Bus-1.	25/Mar/2023	09:00	25/Mar/2023	18:00			PLANNED	Requested
513	RQ122975	OCC_204	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)	POWERG RID	D	For new Busbar Protection testing	25/Mar/2023	08:00	25/Mar/2023	18:00			PLANNED	Requested
514	RQ123194	OCC_204	cpcc2_sd	BUS	400KV BUS 2 AT NALLAGARH(PG)	POWERG RID	D	Yearly AMP of 400KV Bus Bar	24/Mar/2023	09:00	24/Mar/2023	18:00			PLANNED	Requested
515	RQ123193	OCC_204	cpcc2_sd	BUS	400KV BUS 1 AT NALLAGARH(PG)	POWERG RID	D	Yearly AMP of 400KV Bus Bar	23/Mar/2023	09:00	23/Mar/2023	18:00			PLANNED	Requested
516	RQ122977	OCC_204	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)	POWERG RID	D	For new Busbar Protection testing	23/Mar/2023	08:00	23/Mar/2023	18:00			PLANNED	Requested
517	RQ122926	OCC_204	cpcc1_sd	BUS	400KV BUS 2 AT BALLABHAGARH(PG)	POWERG RID	C	S/D Required for Bus Bar protection retrofit work.	23/Mar/2023	08:00	25/Mar/2023	18:00			PLANNED	Requested
518	RQ122988	OCC_204	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG)-BUS 2	POWERG RID	D	construction related works of Phase II, STATCOM erection works, Bus Bar, LBB Relay Testing for Ph-II Commissioning work	21/Mar/2023	17:00	28/Mar/2023	23:00			PLANNED	Requested
519	RQ122990	OCC_204	cpcc1_sd	BUS	400 KV FATEHGARH-III(PG)-BUS 4	POWERG RID	D	construction related works of Phase II, STATCOM erection works, Bus Bar, LBB Relay Testing for Ph-II Commissioning work	20/Mar/2023	08:00	28/Mar/2023	18:00			PLANNED	Requested
520	RQ123421	OCC_204	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR(PG)	POWERG RID	D	For closing jumper connection of Bay-412	20/Mar/2023	08:00	20/Mar/2023	18:00			PLANNED	Requested
521	RQ122929	OCC_204	cpcc1_sd	BUS	400KV BUS 1 AT BALLABHAGARH(PG)	POWERG RID	D	S/D Required for Bus Bar protection testing work.	18/Mar/2023	08:00	18/Mar/2023	18:00			PLANNED	Requested
522	RQ123420	OCC_204	cpcc3_sd	BUS	400KV BUS 2 AT KANPUR(PG)	POWERG RID	C	For removing bus section isolator and replace with IPS tube	17/Mar/2023	08:00	19/Mar/2023	18:00			PLANNED	Requested
523	RQ122429	OCC_204	cpcc3_sd	BUS	400KV BUS 2 AT BAREILLY(PG)	POWERG RID	D	AMP works	16/Mar/2023	10:00	16/Mar/2023	18:00			PLANNED	Requested
524	RQ122984	OCC_204	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)	POWERG RID	D	FOR AMP WORK	16/Mar/2023	08:00	16/Mar/2023	18:00			PLANNED	Requested
525	RQ122909	OCC_204	cpcc1_sd	BUS	400KV BUS 2 AT KOTPUTLI(PG)	POWERG RID	D	FOR AMP WORK	16/Mar/2023	08:00	17/Mar/2023	18:00			PLANNED	Requested
526	RQ122927	OCC_204	cpcc1_sd	BUS	400KV BUS 3 AT BALLABHAGARH(PG)	POWERG RID	C	S/D Required for Bus Bar protection retrofit work.	16/Mar/2023	08:00	18/Mar/2023	18:00			PLANNED	Requested

527	RQ122428	OCC_204	cpcc3_sd	BUS	400KV BUS 1 AT BAREILLY(PG)	POWERG RID	D	AMP works	15/Mar/2023	10:00	15/Mar/2023	18:00		PLANNED	Requested
528	RQ122983	OCC_204	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)	POWERG RID	D	FOR AMP WORK	15/Mar/2023	08:00	15/Mar/2023	18:00		PLANNED	Requested
529	RQ122450	OCC_204	cpcc3_sd	BUS	400 KV BAREILLY_2(PG) - BUS 2	POWERG RID	D	AMP works Replacement of CB drive Mechanism cover to prevent ingress of moisture and AMP work.	15/Mar/2023	08:00	15/Mar/2023	18:00		PLANNED	Requested
530	RQ123291	OCC_204	cpcc2_sd	BUS	400KV BUS 4 AT MOGA(PG)	POWERG RID	C		15/Mar/2023	08:00	17/Mar/2023	18:00		PLANNED	Requested
531	RQ123174	OCC_204	cpcc2_sd	BUS	400KV BUS 1 AT LUDHIANA(PG)	POWERG RID	D	AMP works	14/Mar/2023	09:00	14/Mar/2023	18:00		PLANNED	Requested
532	RQ122908	OCC_204	cpcc1_sd	BUS	400KV BUS 1 AT KOTPUTLI(PG)	POWERG RID	D	FOR AMP WORK	14/Mar/2023	08:00	15/Mar/2023	18:00		PLANNED	Requested
533	RQ123419	OCC_204	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR(PG)	POWERG RID	C	'Opening jumper connection from Bay-412 for removing bus section isolators and replacement with IPS tube.	14/Mar/2023	08:00	16/Mar/2023	18:00		PLANNED	Requested
534	RQ122449	OCC_204	cpcc3_sd	BUS	400 KV BAREILLY_2(PG) - BUS 1	POWERG RID	D	AMP works	13/Mar/2023	10:00	13/Mar/2023	18:00		PLANNED	Requested
535	RQ123175	OCC_204	cpcc2_sd	BUS	400KV BUS 2 AT LUDHIANA(PG)	POWERG RID	D	AMP works	13/Mar/2023	09:00	13/Mar/2023	18:00		PLANNED	Requested
536	RQ122925	OCC_204	cpcc1_sd	BUS	400KV BUS 1 AT BALLABHGARH(PG)	POWERG RID	C	S/D Required for Bus Bar protection retrofitment work.	13/Mar/2023	08:00	15/Mar/2023	18:00		PLANNED	Requested
537	RQ122947	OCC_204	cpcc1_sd	BUS	400 KV BIKANER(PG) - BUS 1	POWERG RID	D	FOR 765/400KV ICT3 COMMISSIONING WORK To attend SFG gas leakage by OEM (M/s Hysong) in GIS Bus Sectionalizer DS section and AMP work	11/Mar/2023	08:00	16/Mar/2023	18:00		PLANNED	Requested
538	RQ123290	OCC_204	cpcc2_sd	BUS	400KV BUS 1 AT MOGA(PG)	POWERG RID	C		11/Mar/2023	08:00	13/Mar/2023	18:00		PLANNED	Requested
539	RQ122934	OCC_204	cpcc1_sd	BUS	400 KV BHADLA(PG) - BUS 2	POWERG RID	D	For Bay extension work	10/Mar/2023	15:00	11/Mar/2023	23:00		PLANNED	Requested
540	RQ122919	OCC_204	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 2	POWERG RID	D	Bay Extension Works	09/Mar/2023	08:00	12/Mar/2023	18:00		PLANNED	Requested
541	RQ122987	OCC_204	cpcc1_sd	BUS	400 KV FATEHGARH-III(PG) - BUS 1	POWERG RID	D	Construction related works of Phase II, Busbar, LBB Testing, under Phase 2 commissioning works	08/Mar/2023	17:00	15/Mar/2023	23:00		PLANNED	Requested
542	RQ122933	OCC_204	cpcc1_sd	BUS	400 KV BHADLA(PG) - BUS 1	POWERG RID	D	For Bay extension work	08/Mar/2023	15:00	09/Mar/2023	23:00		PLANNED	Requested
543	RQ122434	OCC_204	cpcc3_sd	BUS	400KV BUS 2 AT SHAHJAHANPUR(PG)	POWERG RID	D	AMP works	07/Mar/2023	10:00	07/Mar/2023	18:00		PLANNED	Requested
544	RQ122989	OCC_204	cpcc1_sd	BUS	400 KV FATEHGARH-III(PG) - BUS 3	POWERG RID	D	Construction related works of Phase II, Busbar, LBB Testing of ICT-7 under Phase 2 commissioning works	06/Mar/2023	17:00	13/Mar/2023	23:00		PLANNED	Requested
545	RQ122433	OCC_204	cpcc3_sd	BUS	400KV BUS 1 AT SHAHJAHANPUR(PG)	POWERG RID	D	AMP works	06/Mar/2023	10:00	06/Mar/2023	18:00		PLANNED	Requested
546	RQ122918	OCC_204	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 1	POWERG RID	D	Bay Extension Works	05/Mar/2023	17:00	08/Mar/2023	23:00	During 400 KV Bus-1 shut down, 400/220 KV ICT-6 and 220 KV Avada line shall become out as ICT-6 is charged through Bus-1 only and 220 KV Avada line is also charged through ICT-6 only	PLANNED	Requested
547	RQ122959	OCC_204	cpcc1_sd	BUS	400KV BUS 4 AT BHIWADI(PG)	POWERG RID	C	Bay Extension work (Bus Jumpering and Stability test)	04/Mar/2023	08:00	06/Mar/2023	18:00		PLANNED	Requested
548	RQ122422	OCC_204	cpcc3_sd	BUS	400KV BUS 2 AT LUCKNOW_2(PG)	POWERG RID	D	AMP works	03/Mar/2023	10:00	03/Mar/2023	18:00		PLANNED	Requested
549	RQ122921	OCC_204	cpcc1_sd	BUS	400KV BUS 2 AT BASSI(PG)	POWERG RID	D	FOR AMP WORK	03/Mar/2023	08:00	03/Mar/2023	18:00		PLANNED	Requested
550	RQ123003	OCC_204	cpcc1_sd	BUS	KOTESHWAR(PG) - 400KV - BUS 2	POWERG RID	C	For interconnection of upcoming extension GIS Bays with existing BUS & its first time charging	03/Mar/2023	08:00	04/Mar/2023	18:00		PLANNED	Requested
551	RQ122964	OCC_204	cpcc1_sd	BUS	400KV BUS 2 AT HISSARI(PG)	POWERG RID	D	FOR AMP WORK	02/Mar/2023	08:00	02/Mar/2023	18:00		PLANNED	Requested
552	RQ122967	OCC_204	cpcc1_sd	BUS	400KV BUS 2 AT NEEMRANA(PG)	POWERG RID	D	FOR AMP WORK	02/Mar/2023	08:00	02/Mar/2023	18:00		PLANNED	Requested
553	RQ122421	OCC_204	cpcc3_sd	BUS	400KV BUS 1 AT LUCKNOW_2(PG)	POWERG RID	D	AMP works	01/Mar/2023	10:00	01/Mar/2023	18:00		PLANNED	Requested
554	RQ122505	OCC_204	cpcc3_sd	BUS	400KV BUS 2 AT SOHWALI(PG)	POWERG RID	D	For integration of NEW ICT-III 400KV Bay in to BUS-II	01/Mar/2023	10:00	01/Mar/2023	18:00		PLANNED	Requested
555	RQ122966	OCC_204	cpcc1_sd	BUS	400KV BUS 1 AT NEEMRANA(PG)	POWERG RID	D	FOR AMP WORK	01/Mar/2023	08:00	01/Mar/2023	18:00		PLANNED	Requested
556	RQ123002	OCC_204	cpcc1_sd	BUS	KOTESHWAR(PG) - 400KV - BUS 1	POWERG RID	C	For interconnection of upcoming extension GIS Bays with existing BUS & its first time charging	01/Mar/2023	08:00	02/Mar/2023	18:00		PLANNED	Requested
557	RQ123289	OCC_204	cpcc2_sd	BUS	400KV BUS 3 AT MOGA(PG)	POWERG RID	C	To attend SFG gas leakage by OEM (M/s Hysong). Replacement of CB drive Mechanism cover to prevent ingress of moisture and AMP work.	01/Mar/2023	08:00	10/Mar/2023	18:00		PLANNED	Requested
558	RQ122958	OCC_204	cpcc1_sd	BUS	400KV BUS 3 AT BHIWADI(PG)	POWERG RID	C	Bay Extension work (Bus Jumpering and Stability test)	01/Mar/2023	08:00	03/Mar/2023	18:00		PLANNED	Requested
559	RQ122430	OCC_204	stuup_sd	BUS	400KV BUS 3 AT LUCKNOW(UP)	UPPTCL	D	* For Upgradation of Bus-Bar Protection Panel from Electromechanical type to Numerical Type I (Connection of CT Bus-Bar Prot	28/Mar/2023	09:00	28/Mar/2023	18:00		PLANNED	Requested
560	RQ122518	OCC_204	stuup_sd	BUS	400 KV GR.NOIDA_2(UP) - BUS 1	UPPTCL	D	* maintenance work of 400KV main Bus 1st will be carried out during this 'X' shutdown period.	26/Mar/2023	10:30	26/Mar/2023	15:30		PLANNED	Requested
561	RQ122214	OCC_204	stuup_sd	BUS	400KV BUS 2 AT ALIGARH(UP)	UPPTCL	D	Preventive maintenance of Bus-II CVT and its testing work.	22/Mar/2023	09:00	22/Mar/2023	17:00		PLANNED	Requested
562	RQ122206	OCC_204	stuup_sd	BUS	400KV BUS 2 AT LUCKNOW(UP)	UPPTCL	C	* For Upgradation of Bus-Bar Protection Panel from Electromechanical type to Numerical Type at 400 KV Sub-Station, Sarojini	22/Mar/2023	09:00	28/Mar/2023	18:00		PLANNED	Requested
563	RQ122213	OCC_204	stuup_sd	BUS	400KV BUS 1 AT ALIGARH(UP)	UPPTCL	D	Preventive maintenance of Bus-I CVT and its testing work.	21/Mar/2023	09:00	21/Mar/2023	17:00		PLANNED	Requested
564	RQ122470	OCC_204	stuup_sd	BUS	400KV BUS 2 AT SULTANPUR(UP)	UPPTCL	D	* For reconnecting main 400KV Bus-B for extension of Bus	18/Mar/2023	11:00	18/Mar/2023	15:00		PLANNED	Requested
565	RQ122912	OCC_204	stuup_sd	BUS	400 KV GONDA(UP) - BUS 2	UPPTCL	D	Annual Maintenance & to attend oil leakage in OLTC chamber	18/Mar/2023	09:00	18/Mar/2023	18:00		PLANNED	Requested
566	RQ122469	OCC_204	stuup_sd	BUS	400KV BUS 1 AT SULTANPUR(UP)	UPPTCL	D	* For reconnecting main 400KV Bus-A for extension of Bus	18/Mar/2023	07:00	18/Mar/2023	11:00		PLANNED	Requested

567	RQ122913	OCC_204	stuup_sd	BUS	400 KV GONDA(UP) - BUS 1	UPPTCL	D	Annual Maintenance & to attend oil leakage in OLTC chamber	17/Mar/2023	09:00	17/Mar/2023	18:00			PLANNED	Requested
568	RQ122198	OCC_204	stuup_sd	BUS	400 KV NOIDA SEC 123(UP) - BUS 2	UPPTCL	C	* Shutdown of 400 KV main bus-II is required for interconnection and testing of 02 Nos New 400 KV Bays being constructed for * For disconnecting main 400KV Bus-B for extension of Bus	17/Mar/2023	08:00	20/Mar/2023	19:00			PLANNED	Requested
569	RQ122461	OCC_204	stuup_sd	BUS	400KV BUS 2 AT SULTANPUR(UP)	UPPTCL	D	* For disconnecting main 400KV Bus-D for extension of Bus	13/Mar/2023	11:00	13/Mar/2023	15:00			PLANNED	Requested
570	RQ122462	OCC_204	stuup_sd	BUS	400KV BUS 4 AT SULTANPUR(UP)	UPPTCL	D	* Shutdown of 400 KV Main Bus-I at sec-123 is required for bus interconnection, testing of 02 Nos 400 KV Bays of 400 KV Sector	13/Mar/2023	11:00	18/Mar/2023	18:00			PLANNED	Requested
571	RQ122197	OCC_204	stuup_sd	BUS	400 KV NOIDA SEC 123(UP) - BUS 1	UPPTCL	C	* For disconnecting main 400KV Bus-A for extension of Bus	13/Mar/2023	08:00	16/Mar/2023	19:00			PLANNED	Requested
572	RQ122460	OCC_204	stuup_sd	BUS	400KV BUS 1 AT SULTANPUR(UP)	UPPTCL	D	For Annual Maintenance & Testing work	11/Mar/2023	09:00	11/Mar/2023	18:00			PLANNED	Requested
573	RQ122243	OCC_204	stuup_sd	BUS	400KV BUS 2 AT AT(AUR)(UP)	UPPTCL	D	For Annual Maintenance & Testing work	10/Mar/2023	09:00	10/Mar/2023	18:00			PLANNED	Requested
574	RQ122242	OCC_204	stuup_sd	BUS	400 KV GR.NOIDA_2(UPC) - BUS 1	UPPTCL	D	Quarterly Maintenance	27/Mar/2023	08:00	27/Mar/2023	18:00			PLANNED	Requested
575	RQ122282	OCC_204	stuup_sd	BUS	400KV BUS 2 AT RAMGARH(RS)	RRVPLN	D	Quarterly Maintenance	25/Mar/2023	08:00	25/Mar/2023	18:00			PLANNED	Requested
576	RQ122355	OCC_204	slcds_sd	BUS	400KV BUS 1 AT RAMGARH(RS)	RRVPLN	D	Maintenance work of bay equipments, isolators and testing work of bay equipments.	25/Mar/2023	08:00	25/Mar/2023	18:00			PLANNED	Requested
577	RQ122354	OCC_204	slcds_sd	BUS	400KV BUS 2 AT RATANGARH(RS)	RRVPLN	D	Preventive maintenance & Testing of bay and equipments	24/Mar/2023	08:00	24/Mar/2023	18:00			PLANNED	Requested
578	RQ122357	OCC_204	slcds_sd	BUS	400KV BUS 2 AT RATANGARH(RS)	RRVPLN	D	Preventive maintenance & Testing of bay and equipments	24/Mar/2023	08:00	24/Mar/2023	18:00			PLANNED	Requested
579	RQ122359	OCC_204	slcds_sd	BUS	400KV BUS 2KANKANI(RS)	RRVPLN	D	For Yearly Maintenance & testing Work	22/Mar/2023	08:00	22/Mar/2023	18:00			PLANNED	Requested
580	RQ122358	OCC_204	slcds_sd	BUS	400KV BUS 2 AT HINDAUN(RS)	RRVPLN	D	For Yearly Maintenance & testing Work	21/Mar/2023	08:00	21/Mar/2023	18:00			PLANNED	Requested
581	RQ122730	OCC_204	slcds_sd	BUS	400KV BUS 1 AT HINDAUN(RS)	RRVPLN	D	Routine Bay Maintenance Work	21/Mar/2023	08:00	21/Mar/2023	18:00			PLANNED	Requested
582	RQ122729	OCC_204	slcds_sd	BUS	400KV BUS 2 AT BIKANER(RS)	RRVPLN	D	Maintenance work of bay equipments, isolators and testing work of bay equipments.	21/Mar/2023	08:00	21/Mar/2023	18:00			PLANNED	Requested
583	RQ122350	OCC_204	slcds_sd	BUS	400KV BUS 1 AT RATANGARH(RS)	RRVPLN	D	Half Yearly maintenance work of associated equipments of 400 KV Main Bus-II to be carried out by M/s Suncity urja pvt. Ltd. Jaipur	21/Mar/2023	08:00	21/Mar/2023	18:00			PLANNED	Requested
584	RQ122356	OCC_204	slcds_sd	BUS	400KV BUS 2 AT AJMER(RS)	RRVPLN	D	Routine Bay Maintenance Work	16/Mar/2023	08:00	16/Mar/2023	18:00			PLANNED	Requested
585	RQ122344	OCC_204	slcds_sd	BUS	400KV BUS 1 AT BIKANER(RS)	RRVPLN	D	Yearly Maintenance of 400KV Main Bus-2 and Associated Equipments	14/Mar/2023	08:00	14/Mar/2023	18:00			PLANNED	Requested
586	RQ122349	OCC_204	slcds_sd	BUS	400KV BUS 2 AT BHILWARA(RS)	RRVPLN	D	For replacement of damaged Isolator (189 AA) of 400 KV Main Bus B	02/Mar/2023	08:00	02/Mar/2023	18:00			PLANNED	Requested
587	RQ123103	OCC_204	slcds_sd	BUS	400KV BUS 2 AT HEERAPURA(RS)	RRVPLN	D	For replacement of damaged Isolator (189 AA) of 400 KV Main Bus A.	01/Mar/2023	08:00	01/Mar/2023	18:00			PLANNED	Requested
588	RQ122727	OCC_204	slcds_sd	BUS	400KV BUS 1 AT HEERAPURA(RS)	RRVPLN	D	Bus Interconnection work with Existing 5/yr	26/Mar/2023	08:00	26/Mar/2023	18:00			PLANNED	Requested
589	RQ122727	OCC_204	slcds_sd	BUS	400KV BUS 2 AT PARICHA(UPUN)	UPRVUNL	D	Bus Interconnection work with Existing 5/yr	25/Mar/2023	08:00	25/Mar/2023	18:00			PLANNED	Requested
590	RQ122312	OCC_204	stuup_sd	BUS	400KV BUS 1 AT PARICHA(UPUN)	UPRVUNL	D	Conductor Stringing work	03/Mar/2023	08:00	03/Mar/2023	18:00			PLANNED	Requested
591	RQ122311	OCC_204	stuup_sd	BUS	400KV BUS 2 AT PARICHA(UPUN)	UPRVUNL	D	Conductor Stringing work	02/Mar/2023	08:00	02/Mar/2023	18:00			PLANNED	Requested
592	RQ122306	OCC_204	stuup_sd	BUS	400KV BUS 1 AT PARICHA(UPUN)	UPRVUNL	D	Periodic Maintenance	20/Mar/2023	08:00	20/Mar/2023	18:00			PLANNED	Requested
593	RQ122305	OCC_204	stuup_sd	BUS	400KV BUS 2 AT NAKODAR(PSG)	PSPCL	D	Periodic Maintenance	16/Mar/2023	08:00	16/Mar/2023	18:00			PLANNED	Requested
594	RQ122266	OCC_204	slcds_sd	BUS	400KV BUS 2 AT NAKODAR(PSG)	PSPCL	D	Periodic Maintenance	16/Mar/2023	08:00	16/Mar/2023	18:00			PLANNED	Requested
595	RQ122266	OCC_204	slcds_sd	BUS	400KV BUS 2 AT PANIPAT(BB)	BBMB	D	Yearly Maintenance	15/Mar/2023	08:00	15/Mar/2023	18:00			PLANNED	Requested
596	RQ123343	OCC_204	bbmb_sd	BUS	400KV BUS 1 AT PANIPAT(BB)	BBMB	D	Yearly Maintenance	13/Mar/2023	08:00	13/Mar/2023	18:00			PLANNED	Requested
597	RQ123342	OCC_204	bbmb_sd	BUS	400KV BUS 2 AT PANIPAT(BB)	BBMB	D	Yearly Maintenance	13/Mar/2023	08:00	13/Mar/2023	18:00			PLANNED	Requested
598	RQ123341	OCC_204	bbmb_sd	BUS	400KV BUS 2 AT DEHAR(BB)	BBMB	D	To Set right the faulty operating mechanism of Bus II Isolator No. 427 (Red Phase) of 400 KV Dehar Rajpura Line Bay extension work under PBTSL (Shutdown requested by KEC) - 400KV Busbar stability test Bikaner & Bhiwadi bay	03/Mar/2023	08:00	03/Mar/2023	18:00			PLANNED	Requested
599	RQ122951	OCC_204	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 1	PKTSL	D	Bay extension work under PBTSL (Shutdown requested by KEC)-Jumper connection of Bay 411 & 412 with Bus, 400KV Busbar stability test Bikaner & Bhiwadi bay	11/Mar/2023	08:00	13/Mar/2023	18:00			PLANNED	Requested
600	RQ122954	OCC_204	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 2	PKTSL	D	Bay extension work under PBTSL (Shutdown requested by KEC)-Dropper & Dismantling of existing Jumper	01/Mar/2023	08:00	01/Mar/2023	18:00			PLANNED	Requested
601	RQ122952	OCC_204	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 2	PKTSL	D	For Annual Maintenance of Bay equipments	10/Mar/2023	08:00	10/Mar/2023	18:00		All other elements will remain in service	PLANNED	Requested
602	RQ122262	OCC_204	ntpcos_sd	BUS	400KV BUS5 AT RIHAND(NT)	NTPC	D	For Annual Maintenance of Bay equipments	08/Mar/2023	08:00	08/Mar/2023	18:00		All other elements will remain in service	PLANNED	Requested
603	RQ122261	OCC_204	ntpcos_sd	BUS	400KV BUS6 AT RIHAND(NT)	NTPC	D	Annual maintenance & testing of 400 KV Bus - 1 & connecting isolators.	09/Mar/2023	08:00	10/Mar/2023	18:00			PLANNED	Requested
604	RQ122416	OCC_204	slcds_sd	BUS	400KV BUS 1 AT KAWAI SCTPS(JAPR)	APRL	C	For Annual maintenance testing	08/Mar/2023	08:00	08/Mar/2023	18:00			PLANNED	Requested
605	RQ122346	OCC_204	slcds_sd	BUS	400KV BUS 2 AT ALWAR(ATIL)	ATSL	D	For Annual maintenance testing	06/Mar/2023	08:00	06/Mar/2023	18:00			PLANNED	Requested
606	RQ122345	OCC_204	slcds_sd	BUS	400KV BUS 1 AT ALWAR(ATIL)	ATSL	D	For annual preventive maintenance work	02/Mar/2023	08:00	02/Mar/2023	18:00			PLANNED	Requested
607	RQ122352	OCC_204	slcds_sd	BUS	400KV BUS 2 AT DEEDWANA(MTS)	MTSCL	D	For annual preventive maintenance work	01/Mar/2023	08:00	01/Mar/2023	18:00			PLANNED	Requested
608	RQ122351	OCC_204	slcds_sd	BUS	400KV BUS 1 AT DEEDWANA(MTS)	MTSCL	D	For annual preventive maintenance work	01/Mar/2023	08:00	01/Mar/2023	18:00			PLANNED	Requested
609	RQ122386	OCC_204	cpcc2_sd	LINE REACTOR	63 MVAR SWITCHABLE LR ON 400 KV KISHENPUR-MOGA (PG) CAT-1 @MOGA(PG)	POWERGRID	D	AMP of Line-Reactors	27/Mar/2023	09:00	27/Mar/2023	17:30	Kindly Approve		PLANNED	Requested

610	RQ123013	OCC_204	cpcc1_sd	LINE REACTOR	80 MVAR NON-SWITCHABLE LR ON KANPUR-BALLABHGARH (PG) CKT-1 @BALLABHGARH(PG)	POWERGRID	C	For implementing NGR bypass scheme	20/Mar/2023	08:00	22/Mar/2023	18:00	PLANNED	Requested
611	RQ123012	OCC_204	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON AGRA-BALLABHGARH (PG) CKT-1 @BALLABHGARH(PG)	POWERGRID	C	For implementing NGR bypass scheme	13/Mar/2023	08:00	15/Mar/2023	18:00	PLANNED	Requested
612	RQ123014	OCC_204	cpcc1_sd	LINE REACTOR	50 MVAR SWITCHABLE LR ON 400 KV MOGA-HISSAR (PG) CKT-1 @HISSAR(PG)	POWERGRID	D	FOR Fine tuning of CSD of switchable Line reactor of Moga-Bhiwani line-1 at Hissar	05/Mar/2023	08:00	05/Mar/2023	18:00	PLANNED	Requested
613	RQ122240	OCC_204	stuup_sd	BR/BSR/MS/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV NEHTAUR(UP)	UPPTCL	D	For Annual Maintenance & Testing work	29/Mar/2023	09:00	29/Mar/2023	13:00	PLANNED	Requested
614	RQ122233	OCC_204	stuup_sd	BR/BSR/MS/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV SIKANDRABAD(UP)	UPPTCL	D	For Annual Maintenance & Testing work	23/Mar/2023	09:30	23/Mar/2023	12:30	PLANNED	Requested
615	RQ122200	OCC_204	stuup_sd	BR/BSR/MS/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV BASTI(UP)	UPPTCL	D	* For annual maintenance activities wherein tightening of jumpers and droppers, testing of relays etc. will be carried out.	22/Mar/2023	10:00	22/Mar/2023	16:00	PLANNED	Requested
616	RQ122244	OCC_204	stuup_sd	BR/BSR/MS/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV HAFURJ(UP)	UPPTCL	D	For Annual Maintenance & Testing work	17/Mar/2023	09:00	17/Mar/2023	13:00	PLANNED	Requested
617	RQ122212	OCC_204	stuup_sd	BR/BSR/MS/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV MATHURA(UP)	UPPTCL	D	For routine testing and preventive maintenance	16/Mar/2023	09:30	17/Mar/2023	19:30	PLANNED	Requested
618	RQ122295	OCC_204	stuup_sd	BR/BSR/MS/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV PARICHA(LUPUN)	UPPTCL	C	Construction work of Bus Reactor Bay	01/Mar/2023	08:00	31/Mar/2023	18:00	PLANNED	Requested
619	RQ122380	OCC_204	slcds_sd	BR/BSR/MS/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV RAMGARH(RS)	RRVPLN	D	Quarterly maintenance	29/Mar/2023	08:00	29/Mar/2023	18:00	PLANNED	Requested
620	RQ122382	OCC_204	slcds_sd	BR/BSR/MS/M SR	80 MVAR BUS REACTOR NO 1 AT 400 KV KANKANI(RS)	RRVPLN	D	Preventive maintenance & Testing of bay and equipments	27/Mar/2023	08:00	27/Mar/2023	18:00	PLANNED	Requested
621	RQ122384	OCC_204	slcds_sd	BR/BSR/MS/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV BIKANER(RS)	RRVPLN	D	Routine Bay Maintenance Work	21/Mar/2023	08:00	21/Mar/2023	18:00	PLANNED	Requested
622	RQ122739	OCC_204	slcds_sd	BR/BSR/MS/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV HINDALUN(RS)	RRVPLN	D	For Yearly Maintenance & testing Work	21/Mar/2023	08:00	21/Mar/2023	18:00	PLANNED	Requested
623	RQ122381	OCC_204	slcds_sd	BR/BSR/MS/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	RRVPLN	D	Maintenance work of bay equipments, isolators and testing work of bay equipments.	04/Mar/2023	08:00	04/Mar/2023	18:00	PLANNED	Requested
624	RQ122379	OCC_204	slcds_sd	BR/BSR/MS/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV BIKANER(RS)	RRVPLN	D	Routine Bay Maintenance Work	03/Mar/2023	08:00	03/Mar/2023	18:00	PLANNED	Requested
625	RQ123005	OCC_204	cpcc1_sd	BR/BSR/MS/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_III(PG)	D	D	FOR AMP WORK	22/Mar/2023	17:00	24/Mar/2023	23:00	PLANNED	Requested
626	RQ123008	OCC_204	cpcc1_sd	BR/BSR/MS/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV MANDOLA(PG)	POWERGRID	D	FOR AMP WORK	18/Mar/2023	08:00	18/Mar/2023	18:00	PLANNED	Requested
627	RQ123009	OCC_204	cpcc1_sd	BR/BSR/MS/M SR	125 MVAR BUS REACTOR NO 2 AT 400 KV MANDOLA(PG)	POWERGRID	D	FOR AMP WORK	16/Mar/2023	08:00	16/Mar/2023	18:00	PLANNED	Requested
628	RQ123007	OCC_204	cpcc1_sd	BR/BSR/MS/M SR	275 MVAR BUS SERIES REACTOR NO 1 AT 400 KV MANDOLA(PG)	POWERGRID	D	FOR AMP WORK	01/Mar/2023	08:00	31/Mar/2023	18:00	PLANNED	Requested
629	RQ122281	OCC_204	slcdps_sd	BR/BSR/MS/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV Jumpers, cleaning of bushes, BMK,CTR Panel and C&R Panels	13/Mar/2023	08:00	13/Mar/2023	18:00	PLANNED	Requested
630	RQ123330	OCC_204	bbmb_sd	BR/BSR/MS/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV PANIPAT(BB)	BBMB	D	Yearly Maintenance	09/Mar/2023	08:00	09/Mar/2023	18:00	PLANNED	Requested
631	RQ122378	OCC_204	slcds_sd	BR/BSR/MS/M SR	63 MVAR BUS REACTOR NO 2 AT 400 KV KAWAI SCTPS(APR)	RRVPLN, PRL	C	Annual maintenance and testing of bus reactor#2 & Bay equipments.	03/Mar/2023	08:00	04/Mar/2023	18:00	PLANNED	Requested
632	RQ123057	OCC_204	cpcc1_sd	BAY	421 MAIN BAY - 400 KV BHADLA_2 - BHADLA (PG) CKT-2 (POWERGRID)	POWERGRID	D	FOR AMP WORK	31/Mar/2023	17:00	31/Mar/2023	23:00	PLANNED	Requested
633	RQ123056	OCC_204	cpcc1_sd	BAY	420 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG) (POWERGRID) AND 400 KV BHADLA_2 - BHADLA (PG) CKT-2 AT 400 KV BHADLA_2 (PG) (POWERGRID)	POWERGRID	D	FOR AMP WORK	30/Mar/2023	17:00	30/Mar/2023	23:00	PLANNED	Requested
634	RQ123091	OCC_204	cpcc1_sd	BAY	421 MAIN BAY - 400 KV FATEHGARH_III(PG)- FATEHGARH POOLING(FBTL) (FBTL) CKT-1 (POWERGRID) AT 400 KV FATEHGARH_III(PG)	POWERGRID	D	For bay AMP Works	30/Mar/2023	17:00	31/Mar/2023	23:00	PLANNED	Requested

635	RQ123068	OCC_204	cpcc1_sd	BAY	41112 TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV MEERUT(PG) (POWERGRID) AND 400/220 KV 315 MVA ICT 1 AT MEERUT(PG) AT 400 KV MEERUT(PG) (POWERGRID)	POWERGRID	C	For Testing and Commissioning of CSD Relay	30/Mar/2023	08:00	31/Mar/2023	18:00			PLANNED	Requested
636	RQ123060	OCC_204	cpcc1_sd	BAY	419 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG) (POWERGRID)	POWERGRID	D	FOR AMP WORK	29/Mar/2023	17:00	29/Mar/2023	23:00			PLANNED	Requested
637	RQ123090	OCC_204	cpcc1_sd	BAY	401 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT FATEHGARH_III(PG) (POWERGRID)	POWERGRID	D	For bay AMP Works	29/Mar/2023	17:00	30/Mar/2023	23:00			PLANNED	Requested
638	RQ123059	OCC_204	cpcc1_sd	BAY	418 MAIN BAY - 400 KV BHADLA_2 - BHADLA (PG) CKT-1 (POWERGRID)	POWERGRID	D	FOR AMP WORK	28/Mar/2023	17:00	28/Mar/2023	23:00			PLANNED	Requested
639	RQ123089	OCC_204	cpcc1_sd	BAY	416 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_III(PG) (POWERGRID)	POWERGRID	D	For bay AMP Works	27/Mar/2023	17:00	28/Mar/2023	23:00			PLANNED	Requested
640	RQ123032	OCC_204	cpcc1_sd	BAY	443 TIE BAY - 400/220 KV 500 MVA ICT 5 AT BHADLA_2 (PG) (POWERGRID) AND 400/220 KV 500 MVA ICT 2 AT BHADLA_2 (PG) AT 400 KV BHADLA_2 (PG) (POWERGRID)	POWERGRID	D	400/220 KV ICT-2 commissioning work	27/Mar/2023	17:00	27/Mar/2023	23:00			PLANNED	Requested
641	RQ123067	OCC_204	cpcc1_sd	BAY	40910 MAIN BAY - 400 KV MEERUT(PG)-MUZAFFARNAGAR(UP) (PG) CKT-1 (POWERGRID) AND FUTURE AT 400 KV MEERUT(PG) (POWERGRID)	POWERGRID	C	For Testing and Commissioning of CSD Relay	27/Mar/2023	08:00	29/Mar/2023	18:00			PLANNED	Requested
642	RQ123031	OCC_204	cpcc1_sd	BAY	442 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT BHADLA_2 (PG) (POWERGRID) AT 400 KV BHADLA_2 (PG)	POWERGRID	D	400/220 KV ICT-2 commissioning work	26/Mar/2023	17:00	26/Mar/2023	23:00			PLANNED	Requested
643	RQ123088	OCC_204	cpcc1_sd	BAY	417 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_III(PG) (POWERGRID) AND 400 KV FATEHGARH_III(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2 AT 400 KV FATEHGARH_III(PG) (POWERGRID)	POWERGRID	D	For bay AMP Works	25/Mar/2023	17:00	26/Mar/2023	23:00			PLANNED	Requested
644	RQ123030	OCC_204	cpcc1_sd	BAY	446 TIE BAY - 400/220 KV 500 MVA ICT 3 AT BHADLA_2 (PG) (POWERGRID) AND 400/220 KV 500 MVA ICT 4 AT BHADLA_2 (PG) AT 400 KV BHADLA_2 (PG) (POWERGRID)	POWERGRID	D	400/220 KV ICT-3 commissioning work	25/Mar/2023	17:00	25/Mar/2023	22:00			PLANNED	Requested
645	RQ123024	OCC_204	cpcc1_sd	BAY	424 MAIN BAY - 400 KV JAIPUR SOUTH-BASSI (PG) CKT-1 AND 400KV BUS 2 AT BASSI(PG)	POWERGRID	C	CB Overhauling Work	25/Mar/2023	08:00	28/Mar/2023	18:00			PLANNED	Requested
646	RQ123033	OCC_204	cpcc1_sd	BAY	445 MAIN BAY - 400/220 KV 500 MVA ICT 3 AT BHADLA_2 (PG) (POWERGRID) AT 400 KV BHADLA_2 (PG)	POWERGRID	D	400/220 KV ICT-3 commissioning work	24/Mar/2023	17:00	24/Mar/2023	23:00			PLANNED	Requested
647	RQ123066	OCC_204	cpcc1_sd	BAY	411 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV MEERUT(PG) (POWERGRID) AT 400 KV MEERUT(PG)	POWERGRID	C	For Testing and Commissioning of CSD Relay	24/Mar/2023	08:00	26/Mar/2023	18:00			PLANNED	Requested
648	RQ123087	OCC_204	cpcc1_sd	BAY	418 MAIN BAY - 400 KV FATEHGARH_III(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2 (POWERGRID) AT 400 KV FATEHGARH_III(PG)	POWERGRID	D	For bay AMP Works	23/Mar/2023	17:00	24/Mar/2023	23:00			PLANNED	Requested
649	RQ122799	OCC_204	slcdrs_sd	BAY	407 MAIN BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1 AT PHAGI(RS)	POWERGRID	D	Quarterly maintenance work	22/Mar/2023	08:00	22/Mar/2023	18:00			PLANNED	Requested
650	RQ123086	OCC_204	cpcc1_sd	BAY	405 TIE BAY - 400/220 KV 500 MVA ICT 1 AT FATEHGARH_III(PG) (POWERGRID) AND 400/220 KV 500 MVA ICT 4 AT FATEHGARH_III(PG) AT 400 KV FATEHGARH_III(PG) (POWERGRID)	POWERGRID	D	For bay AMP Works	21/Mar/2023	17:00	22/Mar/2023	23:00			PLANNED	Requested

651	RQ123269	OCC_204	cpcc2_sd	BAY	407 MAIN BAY - 400KV AMARGARH(NRSS XXX)- WAGOORA(PG) (PG) CKT-1 AT WAGOORA(PG)	POWERGRID	C	CB retrofitting under ADD CAP	21/Mar/2023	09:00	29/Mar/2023	17:30	PLANNED	Requested
652	RQ123203	OCC_204	cpcc2_sd	BAY	416 MAIN BAY - 400KV NATHPA JHAKRI(SI)- PANCHKULA(PG) (PG) CKT-1 AT PANCHKULA(PG)	POWERGRID	C	Servicing of 400 kv Circuit breaker (CGL make). Breaker commissioning date 28/02/2012	21/Mar/2023	09:00	24/Mar/2023	18:00	PLANNED	Requested
653	RQ123203	OCC_204	cpcc1_sd	BAY	429 MAIN BAY - 400 KV BASSI(PG)- PHAGI(RS) (PG) CKT-2 AND 400KV BUS 1 AT BASSI(PG)	POWERGRID	C	CB Overhauling Work	21/Mar/2023	08:00	24/Mar/2023	18:00	PLANNED	Requested
654	RQ123065	OCC_204	cpcc1_sd	BAY	409 MAIN BAY - 400KV BUS 2 AT MEERUT(PG) (POWERGRID) AT 400 KV MEERUT(PG)	POWERGRID	C	For Testing and Commissioning of CSD Relay	21/Mar/2023	08:00	23/Mar/2023	18:00	PLANNED	Requested
655	RQ122798	OCC_204	sldcrs_sd	BAY	410 MAIN BAY - 400 KV BASSI(PG)- PHAGI(RS) (PG) CKT-2 AT PHAGI(RS)	POWERGRID	D	Quarterly maintenance work	21/Mar/2023	08:00	21/Mar/2023	18:00	PLANNED	Requested
656	RQ123188	OCC_204	cpcc2_sd	BAY	406 MAIN BAY - 50 MVAR BUS REACTOR NO 1 AT 400KV MALERKOTLA(PG)	POWERGRID	C	AMP Work and Overhauling of CB	20/Mar/2023	09:00	22/Mar/2023	18:00	PLANNED	Requested
657	RQ123064	OCC_204	cpcc1_sd	BAY	497 MAIN BAY - 400 KV MEERUT(PG)- MUZAFFARNAGAR(UP) (PG) CKT-1 AT MUZAFFARNAGAR(UP)	POWERGRID	D	FOR AMP WORK	20/Mar/2023	08:00	20/Mar/2023	18:00	PLANNED	Requested
658	RQ123301	OCC_204	singrauli_sd	BAY	417 MAIN BAY - 400 KV SINGRAULI(NT)- VINDHYACHAL(PG) (PG) CKT-1 AT SINGRAULI(NT)	POWERGRID	C	SAS INTEGRATION WORK	20/Mar/2023	08:00	25/Mar/2023	18:00	PLANNED	Requested
659	RQ123085	OCC_204	cpcc1_sd	BAY	413 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_III(PG) (POWERGRID) AT 400 KV FATEHGARH_III(PG)	POWERGRID	D	For bay AMP Works	19/Mar/2023	17:00	20/Mar/2023	23:00	PLANNED	Requested
660	RQ123084	OCC_204	cpcc1_sd	BAY	415 MAIN BAY - 400/220 KV 500 MVA ICT 5 AT FATEHGARH_III(PG) (POWERGRID) AT 400 KV FATEHGARH_III(PG)	POWERGRID	D	For bay AMP Works	17/Mar/2023	17:00	18/Mar/2023	23:00	PLANNED	Requested
661	RQ123074	OCC_204	cpcc1_sd	BAY	401528 MAIN BAY - 400 KV SIKAR(PG)- RATANGARH(RS) (PG) CKT-1 AT RATANGARH(RS)	POWERGRID	D	FOR AMP WORK	17/Mar/2023	08:00	17/Mar/2023	18:00	PLANNED	Requested
662	RQ123022	OCC_204	cpcc1_sd	BAY	421 MAIN BAY - 400 KV BASSI- SIKAR (PG) CKT-2 AND 400KV BUS 2 AT BASSI(PG)	POWERGRID	C	CB Overhauling Work	17/Mar/2023	08:00	20/Mar/2023	18:00	PLANNED	Requested
663	RQ123189	OCC_204	cpcc2_sd	BAY	405 TIE BAY - 400/220KV 315 MVA ICT 2 AT MALERKOTLA(PG) AND 50 MVAR BUS REACTOR NO 1 AT 400KV MALERKOTLA(PG)	POWERGRID	C	AMP Work and Overhauling of CB	16/Mar/2023	09:00	18/Mar/2023	18:00	PLANNED	Requested
664	RQ123071	OCC_204	cpcc1_sd	BAY	402528 MAIN BAY - 400 KV SIKAR(PG)- RATANGARH(RS) (PG) CKT-2 AT RATANGARH(RS)	POWERGRID	D	FOR AMP WORK	16/Mar/2023	08:00	16/Mar/2023	18:00	PLANNED	Requested
665	RQ123083	OCC_204	cpcc1_sd	BAY	404 MAIN BAY - 400/220 KV 500 MVA ICT 1 AT FATEHGARH_III(PG) (POWERGRID) AT 400 KV FATEHGARH_III(PG)	POWERGRID	D	For bay AMP Works	15/Mar/2023	17:00	16/Mar/2023	23:00	PLANNED	Requested
666	RQ123202	OCC_204	cpcc2_sd	BAY	417 TIE BAY - 400KV NATHPA JHAKRI(SI)- PANCHKULA(PG) (PG) CKT-1 AND 400/220KV 315 MVA ICT 2 AT PANCHKULA(PG)	POWERGRID	C	Servicing of 400 kv Circuit breaker (CGL make). Breaker commissioning date 28/02/2012	14/Mar/2023	09:00	17/Mar/2023	18:00	PLANNED	Requested
667	RQ123082	OCC_204	cpcc1_sd	BAY	406 MAIN BAY - 400/220 KV 500 MVA ICT 4 AT FATEHGARH_III(PG) (POWERGRID) AT 400 KV FATEHGARH_III(PG)	POWERGRID	D	For bay AMP Works	13/Mar/2023	17:00	14/Mar/2023	23:00	PLANNED	Requested
668	RQ123190	OCC_204	cpcc2_sd	BAY	404 MAIN BAY - 400/220KV 315 MVA ICT 2 AT MALERKOTLA(PG)	POWERGRID	C	AMP Work and Overhauling of CB	13/Mar/2023	09:00	15/Mar/2023	18:00	PLANNED	Requested
669	RQ123021	OCC_204	cpcc1_sd	BAY	420 TIE BAY - 400 KV BASSI-SIKAR (PG) CKT-2 AND 400 KV JAIPUR SOUTH-BASSI (PG) CKT-2 AT BASSI(PG)	POWERGRID	C	CB Overhauling Work	13/Mar/2023	08:00	16/Mar/2023	18:00	PLANNED	Requested

670	RQ123081	OCC_204	cpcc1_sd	BAY	420 TIE BAY - 400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1 (POWERGRID) AND 125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_II(PG) AT 400 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	For bay AMP Works	11/Mar/2023	17:00	12/Mar/2023	23:00			PLANNED	Requested
671	RQ123268	OCC_204	cpcc2_sd	BAY	408 MAIN BAY - 400/220KV 315 MVA ICT 1 AT WAGDOORA(PG)	POWERGRID	C	CB retrofitting under ADD CAP	11/Mar/2023	09:00	19/Mar/2023	17:30			PLANNED	Requested
672	RQ123080	OCC_204	cpcc1_sd	BAY	403 MAIN BAY - 400/220 KV 500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID) AT 400 KV FATEHGARH_II(PG)	POWERGRID	D	For bay AMP Works	09/Mar/2023	17:00	10/Mar/2023	23:00			PLANNED	Requested
673	RQ123020	OCC_204	cpcc1_sd	BAY	410 MAIN BAY - 400 KV BASSI-SIKAR (PG) CKT-1 AND 400KV BUS 1 AT BASSI(PG)	POWERGRID	C	CB Overhauling Work	09/Mar/2023	08:00	12/Mar/2023	18:00			PLANNED	Requested
674	RQ123015	OCC_204	cpcc1_sd	BAY	493 MAIN BAY - 400 KV HAPUR-MURADNAGAR_1 (UP) CKT-1 AT HAPUR	POWERGRID	D	FOR AMP WORK	08/Mar/2023	08:00	08/Mar/2023	18:00	at Muradnagar		PLANNED	Requested
675	RQ123054	OCC_204	cpcc1_sd	BAY	423 TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV BHADLA_2 (PG) (POWERGRID) AND FUTURE AT 400 KV BHADLA_2 (PG) (POWERGRID)	POWERGRID	D	FOR AMP WORK	07/Mar/2023	17:00	07/Mar/2023	23:00			PLANNED	Requested
676	RQ123079	OCC_204	cpcc1_sd	BAY	402 TIE BAY - 400/220 KV 500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID) AND 400/220 KV 500 MVA ICT 2 AT FATEHGARH_II(PG) AT 400 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	For bay AMP Works	07/Mar/2023	17:00	08/Mar/2023	23:00			PLANNED	Requested
677	RQ123069	OCC_204	cpcc1_sd	BAY	430 MAIN BAY - 400 KV BHIWADI(PG)-FILTER BANK-ACF3 (POWERGRID)	POWERGRID	D	FOR AMP WORKS	07/Mar/2023	08:00	07/Mar/2023	18:00			PLANNED	Requested
678	RQ123055	OCC_204	cpcc1_sd	BAY	422 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV BHADLA_2 (PG) (POWERGRID) X9-CB TIE BAY -	POWERGRID	D	FOR AMP WORK	06/Mar/2023	16:00	06/Mar/2023	23:00			PLANNED	Requested
679	RQ123329	OCC_204	bbmb_sd	BAY	400 KV BHIWANI(PG)-BHIWANI(BB) (PG) CKT-1 AND FUTURE AT 400 KV BHIWANI(BB)	POWERGRID	D	Quarterly maintenance	06/Mar/2023	08:00	06/Mar/2023	18:00			PLANNED	Requested
680	RQ123034	OCC_204	cpcc1_sd	BAY	414 TIE BAY - 400KV AGRA-BALLABHGARH (PG) CKT-1 AND 400KV BALLABHGARH-GURGAON (PG) CKT-1 AT BALLABHGARH(PG)	POWERGRID	C	For ALSTOM CB Overhauling work.	06/Mar/2023	08:00	10/Mar/2023	18:00			PLANNED	Requested
681	RQ123078	OCC_204	cpcc1_sd	BAY	414 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG) (POWERGRID) AND 400/220 KV 500 MVA ICT 5 AT FATEHGARH_II(PG) AT 400 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	For bay AMP Works	05/Mar/2023	17:00	06/Mar/2023	23:00			PLANNED	Requested
682	RQ123058	OCC_204	cpcc1_sd	BAY	417 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG) (POWERGRID) AND 400 KV BHADLA_2 - BHADLA (PG) CKT-1 AT 400 KV BHADLA_2 (PG) (POWERGRID)	POWERGRID	D	FOR AMP WORK	04/Mar/2023	17:00	04/Mar/2023	23:00			PLANNED	Requested
683	RQ123328	OCC_204	bbmb_sd	BAY	X8-CB MAIN BAY - 400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2 (POWERGRID) AT 400KV PANIPAT(BB)	POWERGRID	D	Yearly Maintenance	04/Mar/2023	08:00	04/Mar/2023	18:00			PLANNED	Requested
684	RQ123077	OCC_204	cpcc1_sd	BAY	423 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID) AND FUTURE AT 400 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	For bay AMP Works	03/Mar/2023	17:00	04/Mar/2023	23:00			PLANNED	Requested

685	RQ123038	OCC_204	cpcc1_sd	BAY	40652T TIE BAY - 400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-2 AND FUTURE AT 400 KV CHITTORGARH(RS)	POWERGRID	D	FOR AMP WORK	03/Mar/2023	08:00	03/Mar/2023	18:00			PLANNED	Requested
686	RQ123061	OCC_204	cpcc1_sd	BAY	416 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG) (POWERGRID)	POWERGRID	D	FOR AMP WORK	02/Mar/2023	17:00	02/Mar/2023	23:00			PLANNED	Requested
687	RQ123076	OCC_204	cpcc1_sd	BAY	422 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID) AT 400 KV FATEHGARH_II(PG)	POWERGRID	D	For bay AMP Works	01/Mar/2023	17:00	02/Mar/2023	22:00			PLANNED	Requested
688	RQ123267	OCC_204	cpcc2_sd	BAY	402 BUS COUPLER BAY - 400KV BUS 1 AT WAGOORA(PG) AND 400KV BUS 2 AT WAGOORA(PG)	POWERGRID	C	CB retrofitting under ADD CAP	01/Mar/2023	09:00	09/Mar/2023	17:30			PLANNED	Requested
689	RQ123025	OCC_204	cpcc1_sd	BAY	402 TIE BAY - 125 MVAR BUS REACTOR NO 4 AT 400KV BASSI(PG) AND 50 MVAR BUS REACTOR NO 1 AT 400KV BASSI(PG)	POWERGRID	C	CB Overhauling Work	01/Mar/2023	08:00	04/Mar/2023	18:00			PLANNED	Requested
690	RQ123016	OCC_204	cpcc1_sd	BAY	426 TIE BAY - 400KV MEERUT(PG)-MANDOLA(PG) (PL) CKT-4 AND FUTURE AT MANDOLA(PG)	POWERGRID	C	ABB BREAKER OVERHAULLING	01/Mar/2023	08:00	07/Mar/2023	18:00			PLANNED	Requested
691	RQ122800	OCC_204	slcrs_sd	BAY	419 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT PHAGI(RS)	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF MAIN BAY EQUIPMENTS	31/Mar/2023	08:00	31/Mar/2023	18:00			PLANNED	Requested
692	RQ122795	OCC_204	slcrs_sd	BAY	40852D MAIN BAY - 400KV PHAGI-AJMER (RS) CKT-2 AT PHAGI(RS)	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF MAIN BAY EQUIPMENTS OF 400KV PHAGI-AJMER LINE-2	30/Mar/2023	08:00	30/Mar/2023	18:00			PLANNED	Requested
693	RQ122796	OCC_204	slcrs_sd	BAY	40752D MAIN BAY - 400KV PHAGI-HEERAPURA (RS) CKT-2 AT PHAGI(RS)	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF MAIN BAY EQUIPMENTS OF 400KV PHAGI-HEERAPURA LINE-2	25/Mar/2023	08:00	25/Mar/2023	18:00			PLANNED	Requested
694	RQ122794	OCC_204	slcrs_sd	BAY	40552T TIE BAY - 400KV BASSI(PG)-PHAGI(RS) (PG) CKT-1 AND FUTURE AT PHAGI(RS)	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF ASSOCIATED BAY EQUIPMENTS	24/Mar/2023	08:00	24/Mar/2023	18:00			PLANNED	Requested
695	RQ122797	OCC_204	slcrs_sd	BAY	40752C MAIN BAY - 765/400KV 1500 MVA ICT 1 AT PHAGI(RS)	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF ASSOCIATED BAY EQUIPMENTS	23/Mar/2023	08:00	23/Mar/2023	18:00			PLANNED	Requested
696	RQ123042	OCC_204	cpcc1_sd	BAY	40552T TIE BAY - 400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1 AND FUTURE AT 400 KV BHADLA(RS)	RRVPNL	D	FOR AMP WORK	21/Mar/2023	08:00	21/Mar/2023	18:00			PLANNED	Requested
697	RQ123039	OCC_204	cpcc1_sd	BAY	40652A MAIN BAY - 400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2 AT BHADLA(RS)	RRVPNL	D	FOR AMP WORK	20/Mar/2023	08:00	20/Mar/2023	18:00			PLANNED	Requested
698	RQ123073	OCC_204	cpcc1_sd	BAY	40152T TIE BAY - 400KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1 AND 125 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	RRVPNL	D	FOR AMP WORK	17/Mar/2023	08:00	17/Mar/2023	18:00			PLANNED	Requested
699	RQ123070	OCC_204	cpcc1_sd	BAY	40252T TIE BAY - 400KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2 AND 50 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	RRVPNL	D	FOR AMP WORK	15/Mar/2023	08:00	15/Mar/2023	18:00			PLANNED	Requested
700	RQ123072	OCC_204	cpcc1_sd	BAY	40152A MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	RRVPNL	D	FOR AMP WORK	13/Mar/2023	08:00	13/Mar/2023	18:00			PLANNED	Requested
701	RQ122748	OCC_204	slcrs_sd	BAY	407 MAIN BAY - 400/220KV 250 MVA ICT 3 AT HEERAPURA(RS)	RRVPNL	C	Shutdown id required from 21.02.2022 to 22.03.2022 but due to start date limitation in portal the same has been requested from 01.03.2022. Shutdown is required for replacement of 252 A CB by new CGL make CB. (one month shutdown)	01/Mar/2023	00:00	31/Mar/2023	18:00			PLANNED	Requested
702	RQ122342	OCC_204	stuup_sd	BAY	407 MAIN BAY - 400KV ALIGARH-MAINPURI (UP) CKT-2 AT ALIGARH(UP)	UPPTCL	D	Annual Testing of Mainpuri-II bay and its preventive maintenance work.	24/Mar/2023	09:00	24/Mar/2023	17:00			PLANNED	Requested
703	RQ122343	OCC_204	stuup_sd	BAY	408 TIE BAY - 400KV ALIGARH-MAINPURI (UP) CKT-2 AND 400/220KV 500 MVA ICT 1 AT ALIGARH(UP)	UPPTCL	D	Annual Testing of Mainpuri-II bay and its preventive maintenance work.	24/Mar/2023	09:00	24/Mar/2023	17:00			PLANNED	Requested
704	RQ122340	OCC_204	stuup_sd	BAY	410 MAIN BAY - 400KV ALIGARH-MAINPURI (UP) CKT-1 AT ALIGARH(UP)	UPPTCL	D	Annual Testing of Mainpuri-I bay and its preventive maintenance work.	23/Mar/2023	09:00	23/Mar/2023	17:00			PLANNED	Requested

705	RQ122341	OCC_204	stuup_sd	BAY	411 TIE BAY - 400KV ALIGARH-MAINPURI (UP) CKT-1 AND FUTURE AT ALIGARH(UP)	UPPTCL	D	Annual Testing of Mainpuri-bay and its preventive maintenance work.	23/Mar/2023	09:00	23/Mar/2023	17:00			PLANNED	Requested
706	RQ122328	OCC_204	stuup_sd	BAY	419 MAIN BAY - 400KV ALIGARH-SIKANDRABAD (UP) CKT-1 AT ALIGARH(UP)	UPPTCL	D	* PREVENTIVE MAINTENANCE AND ANNUAL TESTING OF 400 KV SIKANDRABAD BAY	21/Mar/2023	09:00	21/Mar/2023	17:00			PLANNED	Requested
707	RQ122385	OCC_204	stuup_sd	BAY	403 MAIN BAY - 400KV ALIGARH-MURADNAGAR_1 (UP) CKT-1 AT MURADNAGAR_1(UP)	UPPTCL	D	* Testing and General maintenance of Bay	17/Mar/2023	10:00	17/Mar/2023	18:00			PLANNED	Requested
708	RQ122272	OCC_204	stuup_sd	BAY	411 TIE BAY - 400KV HAPUR(UP)-MURADNAGAR_1(UP) (UNDER) CKT-1 AND 400KV HAPUR-DASNA (UP) CKT-1 AT HAPUR(UP)	UPPTCL	D	For Annual Maintenance & Testing work	16/Mar/2023	09:00	16/Mar/2023	15:00			PLANNED	Requested
709	RQ123011	OCC_204	stuup_sd	BAY	407 BUS COUPLER BAY - 400KV BUS 1 AT SULTANPUR(UP) AND 400KV BUS 2 AT SULTANPUR(UP)	UPPTCL	C	* For erection of Jack Bus for additional 315MVA ICT	13/Mar/2023	10:00	18/Mar/2023	18:00			PLANNED	Requested
710	RQ123231	OCC_204	sldcps_sd	BAY	416 MAIN BAY - 400 KV ANPARA-SARNATH (UP) CKT-1 (UPPTCL)	UPPTCL	C	For replacement of Anpara-Sarnath Circuit-1 (L-3) Breaker	13/Mar/2023	08:00	23/Mar/2023	18:00	Line will be charged through BT		PLANNED	Requested
711	RQ122386	OCC_204	stuup_sd	BAY	403 MAIN BAY - 400KV ALIGARH-MURADNAGAR_1 (UP) CKT-1 AT MURADNAGAR_1(UP)	UPPTCL	D	* Testing and General maintenance of Bay	03/Mar/2023	10:00	04/Mar/2023	17:00			PLANNED	Requested
712	RQ122285	OCC_204	sldcps_sd	BAY	406 MAIN BAY - 400KV MUKTSAR-MAKHU (PS) CKT-2 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	24/Mar/2023	08:00	24/Mar/2023	18:00			PLANNED	Requested
713	RQ122289	OCC_204	sldcps_sd	BAY	404 MAIN BAY - 400KV TALWANDI SABOO(P5G)-MUKTSAR(PS) (PS) CKT-2 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	20/Mar/2023	08:00	20/Mar/2023	18:00			PLANNED	Requested
714	RQ122284	OCC_204	sldcps_sd	BAY	403 MAIN BAY - 400KV MUKTSAR-MAKHU (PS) CKT-1 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	17/Mar/2023	08:00	17/Mar/2023	18:00			PLANNED	Requested
715	RQ122290	OCC_204	sldcps_sd	BAY	401 MAIN BAY - 400KV TALWANDI SABOO(P5G)-MUKTSAR(PS) (PS) CKT-1 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	15/Mar/2023	08:00	15/Mar/2023	18:00			PLANNED	Requested
716	RQ122283	OCC_204	sldcps_sd	BAY	421 MAIN BAY MAIN BAY - 400/220 KV 500 MVA ICT 3 AT MAKHU(PS) (PSTCL)	PSTCL	D	421 CB & CT porcelain and recording of IR Values of CB,CT	15/Mar/2023	08:00	15/Mar/2023	18:00			PLANNED	Requested
717	RQ122288	OCC_204	sldcps_sd	BAY	415 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(PS)	PSTCL	D	Cleaning of bay 415 CB & CT porcelain and recording of IR Values of CB,CT	13/Mar/2023	08:00	13/Mar/2023	18:00			PLANNED	Requested
718	RQ122287	OCC_204	sldcps_sd	BAY	412 MAIN BAY - 400/220KV 315 MVA ICT 2 AT MAKHU(PS)	PSTCL	D	Cleaning of bay 412 CB & CT porcelain and recording of IR Values of CB,CT	06/Mar/2023	08:00	06/Mar/2023	18:00			PLANNED	Requested
719	RQ122291	OCC_204	sldcps_sd	BAY	405 TIE BAY - 400 KV BEHMAN JASSA SINGH (PS)-TALWANDI SABOO(P5G) (PSTCL) CKT-1 (PSTCL) AND FUTURE AT 400 KV BEHMAN JASSA SINGH (PS) (PSTCL)	PSTCL	D	Periodical Maintenance	02/Mar/2023	08:00	03/Mar/2023	18:00			PLANNED	Requested
720	RQ122292	OCC_204	sldcps_sd	BAY	404 MAIN BAY - 400 KV BEHMAN JASSA SINGH (PS)-TALWANDI SABOO(P5G) (PSTCL) CKT-1 (PSTCL) AT 400 KV BEHMAN JASSA SINGH (PS)	PSTCL	D	Periodical Maintenance	02/Mar/2023	08:00	03/Mar/2023	18:00			PLANNED	Requested
721	RQ122286	OCC_204	sldcps_sd	BAY	409 MAIN BAY - 400/220KV 315 MVA ICT 1 AT MAKHU(PS)	PSTCL	D	Cleaning of bay 409 CB & CT porcelain and recording of IR Values of CB,CT	01/Mar/2023	08:00	01/Mar/2023	18:00			PLANNED	Requested
722	RQ122746	OCC_204	sldcps_sd	BAY	409 MAIN BAY - 63 MVAR BUS REACTOR NO 2 AT 400 KV KAWAI SCTPS(APR)	APRL	C	Circuit Breaker Overhauling	23/Mar/2023	08:00	26/Mar/2023	18:00			PLANNED	Requested
723	RQ122747	OCC_204	sldcps_sd	BAY	414 TIE BAY - 400KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1 AND FUTURE AT KAWAI SCTPS(APR)	APL	C	Circuit Breaker Overhauling	20/Mar/2023	08:00	22/Mar/2023	18:00			PLANNED	Requested
724	RQ123327	OCC_204	bbmb_sd	BAY	407 TIE BAY - 400KV PANCHKULA(PG)-PANIPAT(BB) (BB) CKT-1 AND 400KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2 AT PANIPAT(BB)	BBMB	D	Yearly Maintenance	02/Mar/2023	08:00	02/Mar/2023	18:00			PLANNED	Requested
725	RQ123247	OCC_204	sldcps_sd	BAY	404 MAIN BAY - 400 KV GUMMA (HP)-PANCHKULA(PG) (PG) CKT-2 (HPPTCL)	HPPTCL	C	Rectification of bay-405 (Tie bay)	01/Mar/2023	09:00	03/Mar/2023	18:00	The Line Gumma- Panchkula ckt-2 will be under shutdown for the applied period (Tie Bay 405 already in shutdown)		PLANNED	Requested

763	RQ122866	OCC_204	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KOTPUTLI(PG)	POWERGRID	D	Installation of counter weight in jumper connected between 406-89T and BUS-2.	17/Mar/2023	08:00	17/Mar/2023	18:00	Shutdown of 400 kv Bus-2 also required with ICT-2 shutdown.	PLANNED	Requested
764	RQ123112	OCC_204	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT AMRITSAR(PG)	POWERGRID	D	FOR AMP WORKS	16/Mar/2023	10:00	16/Mar/2023	18:00	FOR AMP WORKS	PLANNED	Requested
765	RQ123179	OCC_204	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUDHIANA(PG)	POWERGRID	D	For connection of tertiary connection which will be disconnected from ICT-1 due to augmentation of ICT-1 with 500 MVA transformer	16/Mar/2023	10:00	16/Mar/2023	15:00		PLANNED	Requested
766	RQ122865	OCC_204	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KOTPUTLI(PG)	POWERGRID	D	Installation of counter weight in jumper connected between 403-89T and BUS-2.	16/Mar/2023	08:00	16/Mar/2023	18:00	Shutdown of 400 kv Bus-2 also required with ICT-1 shutdown.	PLANNED	Requested
767	RQ123372	OCC_204	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT LUDHIANA(PG)	POWERGRID	C	Shutdown applied under construction head for augmentation work of 315 MVA ICT-1 with 500 MVA ICT at Ludhiana SS.(Work will be completed in 2 month period)	15/Mar/2023	10:00	01/Apr/2023	00:00	Under construction head, Kindly Approve	PLANNED	Requested
768	RQ123373	OCC_204	cpcc2_sd	TRANSFORMER	400/220 KV 250 MVA ICT 2 AT MOGA(PG)	POWERGRID	C	Shutdown applied under construction head for augmentation work of 250 MVA ICT-2 with 500 MVA ICT at Moga SS.(Work will be completed in 2 month period)	15/Mar/2023	09:30	31/Mar/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested
769	RQ122881	OCC_204	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BAGHPAT(PG)	POWERGRID	D	For modification of PRV logic	15/Mar/2023	08:00	16/Mar/2023	18:00		PLANNED	Requested
770	RQ123110	OCC_204	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AMRITSAR(PG)	POWERGRID	D	FOR AMP WORKS	14/Mar/2023	10:00	14/Mar/2023	18:00	FOR AMP WORKS	PLANNED	Requested
771	RQ123178	OCC_204	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT LUDHIANA(PG)	POWERGRID	D	For disconnection of tertiary connection for shifting to ICT-2 as ICT-1 is to be augmented by 500 MVA transformer	13/Mar/2023	10:00	13/Mar/2023	15:00		PLANNED	Requested
772	RQ122864	OCC_204	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GURGAON(PG)	POWERGRID	D	FOR AMP WORK	13/Mar/2023	08:00	13/Mar/2023	18:00		PLANNED	Requested
773	RQ122439	OCC_204	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT SHAHJAHANPUR(PG)	POWERGRID	D	To implement the logic as per 10th PCC meeting	12/Mar/2023	10:00	12/Mar/2023	18:00		PLANNED	Requested
774	RQ122440	OCC_204	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT SHAHJAHANPUR(PG)	POWERGRID	D	To implement the logic as per 10th PCC meeting	11/Mar/2023	10:00	11/Mar/2023	18:00		PLANNED	Requested
775	RQ123147	OCC_204	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HAMIRPUR(PG)	POWERGRID	D	AMP Works of ICT and Testing of new WTI and OTI scheme	10/Mar/2023	09:00	10/Mar/2023	18:00		PLANNED	Requested
776	RQ123192	OCC_204	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NALLAGARH(PG)	POWERGRID	D	Yearly AMP of ICT-2	10/Mar/2023	09:00	10/Mar/2023	18:00		PLANNED	Requested
777	RQ122519	OCC_204	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JAULIWI (PG)	POWERGRID	C	For CSD Fine Tuning of 400/220/33kV 105X3=315MVA ICT-1 and SF6 gas leakage attending work from GD10 Bphase at 400/220kV Jauliwi GIS	09/Mar/2023	10:00	12/Mar/2023	18:00		PLANNED	Requested
778	RQ122515	OCC_204	cpcc3_sd	TRANSFORMER	400/132 KV 200 MVA ICT 1 AT BALIA(PG)	POWERGRID	C	200 MVA ICT Leskages arresting work. Turret/Bushing/Radiator/Pipe Lines GasketReplacement by Draining Complete Oil. During Shut down of ICT associated two UPPTCL lines (a)132KV BALIA(PG)-BANSODI(H)UP) CKT-1, (b)132 KV BALIA(PG)-SIKANDARPUR (UP) CKT-1 are also needed to be kept out.	08/Mar/2023	10:00	10/Mar/2023	18:00		PLANNED	Requested
779	RQ122880	OCC_204	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT SIKARI(PG)	POWERGRID	D	FOR AMP WORK	08/Mar/2023	08:00	08/Mar/2023	20:00		PLANNED	Requested
780	RQ122890	OCC_204	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT FATEHGARH_II(PG)	POWERGRID	D	For construction related works eg LM erection Works	07/Mar/2023	16:00	17/Mar/2023	23:00		PLANNED	Requested
781	RQ122647	OCC_204	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BIKANER(PG)	POWERGRID	D	for Earth wire erection work over jack-bus of ICT1&ICT2.	06/Mar/2023	17:00	06/Mar/2023	23:00		PLANNED	Requested
782	RQ122648	OCC_204	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BIKANER(PG)	POWERGRID	D	for Earth wire erection work over jack-bus of ICT1&ICT2.	06/Mar/2023	17:00	06/Mar/2023	23:00		PLANNED	Requested
783	RQ122520	OCC_204	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JAULIWI (PG)	POWERGRID	D	For CSD Fine Tuning of 400/220/33kV 105X3=315MVA ICT-2 and SF6 gas leakage identification work form GD7 B Phase of 212 Bay at 400/220kV Jauliwi GIS	06/Mar/2023	10:00	06/Mar/2023	18:00		PLANNED	Requested
784	RQ123148	OCC_204	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HAMIRPUR(PG)	POWERGRID	D	AMP Works of ICT and Testing of new WTI and OTI scheme	06/Mar/2023	09:00	06/Mar/2023	18:00		PLANNED	Requested
785	RQ123294	OCC_204	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA(PG)	POWERGRID	D	AMP of ICT-4 and Differential Relay Retrofitting work	06/Mar/2023	08:30	06/Mar/2023	18:00		PLANNED	Requested
786	RQ122867	OCC_204	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT BHADLA(PG)	POWERGRID	D	For GIB erection work	06/Mar/2023	08:00	07/Mar/2023	18:00		PLANNED	Requested
787	RQ122893	OCC_204	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_III(PG)	POWERGRID	D	ICT-9 CSD Relay final tuning and other pending construction works	05/Mar/2023	17:00	09/Mar/2023	23:00		PLANNED	Requested
788	RQ123443	OCC_204	slcdps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MALERKOTLA(PG)	POWERGRID	D	Installation of meters for Implementation of SAMAST Scheme in Punjab	05/Mar/2023	11:00	05/Mar/2023	14:30		PLANNED	Requested
789	RQ123442	OCC_204	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MALERKOTLA(PG)	POWERGRID	D	Installation of meters for Implementation of SAMAST Scheme in Punjab	05/Mar/2023	11:00	05/Mar/2023	14:30		PLANNED	Requested
790	RQ123441	OCC_204	slcdps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MALERKOTLA(PG)	POWERGRID	D	Installation of meters for Implementation of SAMAST Scheme in Punjab	05/Mar/2023	11:00	05/Mar/2023	14:30		PLANNED	Requested
791	RQ123438	OCC_204	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT PATIALA(PG)	POWERGRID	D	Installation of meters for Implementation of SAMAST Scheme in Punjab	04/Mar/2023	11:00	04/Mar/2023	12:00		PLANNED	Requested
792	RQ123439	OCC_204	slcdps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT PATIALA(PG)	POWERGRID	D	Installation of meters for Implementation of SAMAST Scheme in Punjab	04/Mar/2023	11:00	04/Mar/2023	12:00		PLANNED	Requested
793	RQ123440	OCC_204	slcdps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PATIALA(PG)	POWERGRID	D	Installation of meters for Implementation of SAMAST Scheme in Punjab	04/Mar/2023	11:00	04/Mar/2023	12:00		PLANNED	Requested

794	RQ122894	OCC_204	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NEEMRANA(PG)	POWERGRID	D	For modification of PRV & OSR logic	04/Mar/2023	11:00	04/Mar/2023	14:00	PLANNED	Requested
795	RQ122875	OCC_204	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT KURUKSHETRA(PG)	POWERGRID	D	FOR AMP WORK	04/Mar/2023	08:00	04/Mar/2023	18:00	PLANNED	Requested
796	RQ122891	OCC_204	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_III(PG)	POWERGRID	D	ICT-9 CSD Relay final tuning and other pending construction works	03/Mar/2023	17:00	07/Mar/2023	22:00	PLANNED	Requested
797	RQ122895	OCC_204	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT NEEMRANA(PG)	POWERGRID	D	For modification of PRV & OSR logic	03/Mar/2023	11:00	03/Mar/2023	14:00	PLANNED	Requested
798	RQ123149	OCC_204	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT HAMIRPUR(PG)	POWERGRID	D	AMP Works of ICT and Testing of new WTI and OTI scheme	03/Mar/2023	09:00	03/Mar/2023	18:00	PLANNED	Requested
799	RQ123293	OCC_204	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MOGA(PG)	POWERGRID	D	AMP of ICT-3	03/Mar/2023	08:30	03/Mar/2023	18:00	PLANNED	Requested
800	RQ122899	OCC_204	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANDOLA(PG)	POWERGRID	D	FOR AMP WORK	03/Mar/2023	08:00	03/Mar/2023	18:00	PLANNED	Requested
801	RQ123157	OCC_204	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KATHAL(PG)	POWERGRID	D	AMP Work.	02/Mar/2023	09:00	02/Mar/2023	18:00	PLANNED	Requested
802	RQ123180	OCC_204	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUDHIANA(PG)	POWERGRID	D	"AMP works/ Testing of protection System (as per schedule of testing 1 year after commissioning)"	02/Mar/2023	09:00	02/Mar/2023	17:00	PLANNED	Requested
803	RQ123292	OCC_204	cpcc2_sd	TRANSFORMER	400/220 KV 250 MVA ICT 2 AT MOGA(PG)	POWERGRID	D	AMP of ICT-3 and Differential Relay Retrofitting work	01/Mar/2023	08:30	01/Mar/2023	18:00	PLANNED	Requested
804	RQ122898	OCC_204	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAWANA(DV)	POWERGRID	D	attending leakage from oltc	01/Mar/2023	08:00	02/Mar/2023	18:00	PLANNED	Requested
805	RQ122236	OCC_204	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 1 AT NEHTAUR(UP)	UPPTCL	D	As per instruction of SLDC - Lucknow , for mock testing of SPS of ICT-1 & 2	28/Mar/2023	11:00	28/Mar/2023	15:00	PLANNED	Requested
806	RQ122235	OCC_204	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 2 AT NEHTAUR(UP)	UPPTCL	D	As per instruction of SLDC - Lucknow , for mock testing of SPS of ICT-1 & 2	28/Mar/2023	11:00	28/Mar/2023	15:00	PLANNED	Requested
807	RQ122203	OCC_204	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUCKNOW(UP)	UPPTCL	D	* For Upgradation of Bus-Bar Protection Panel from Electromechanical type to Numerical Type (Connection of CT Bus-Bar Prot	26/Mar/2023	09:00	26/Mar/2023	18:00	PLANNED	Requested
808	RQ122231	OCC_204	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT SIKANDRABAD(UP)	UPPTCL	D	For Annual Maintenance & Testing work	25/Mar/2023	09:30	25/Mar/2023	13:30	PLANNED	Requested
809	RQ122204	OCC_204	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW(UP)	UPPTCL	D	* For Upgradation of Bus-Bar Protection Panel from Electromechanical type to Numerical Type (Connection of CT Bus-Bar Prot	25/Mar/2023	09:00	25/Mar/2023	18:00	PLANNED	Requested
810	RQ122216	OCC_204	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ALIGARH(UP)	UPPTCL	C	Attending of oil leakage	25/Mar/2023	08:00	31/Mar/2023	18:00	PLANNED	Requested
811	RQ122230	OCC_204	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT SIKANDRABAD(UP)	UPPTCL	D	For Annual Maintenance & Testing work	24/Mar/2023	09:30	24/Mar/2023	13:30	PLANNED	Requested
812	RQ122211	OCC_204	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MATHURA(UP)	UPPTCL	D	For routine testing and preventive maintenance	24/Mar/2023	08:30	25/Mar/2023	19:30	PLANNED	Requested
813	RQ122202	OCC_204	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BASTI(UP)	UPPTCL	D	* For annual maintenance activities wherein tightening of jumpers and droppers, testing of relays etc. will be carried out.	21/Mar/2023	10:00	21/Mar/2023	16:00	PLANNED	Requested
814	RQ122210	OCC_204	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MATHURA(UP)	UPPTCL	D	For routine testing and preventive maintenance	21/Mar/2023	08:30	22/Mar/2023	19:30	PLANNED	Requested
815	RQ122201	OCC_204	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BASTI(UP)	UPPTCL	D	* For annual maintenance activities wherein tightening of jumpers and droppers, testing of relays etc. will be carried out.	20/Mar/2023	10:00	20/Mar/2023	16:00	PLANNED	Requested
816	RQ122215	OCC_204	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT ALIGARH(UP)	UPPTCL	C	* Attend transformer oil leakage of 500MVA ICT II	20/Mar/2023	08:00	24/Mar/2023	18:00	PLANNED	Requested
817	RQ122199	OCC_204	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT GR.NOIDA(UPC)	UPPTCL	D	* Routine testing of 400/220 500MVA TF 4 will be carried out during this shutdown period.	18/Mar/2023	10:30	18/Mar/2023	15:30	PLANNED	Requested
818	RQ122903	OCC_204	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GONDA(UP)	UPPTCL	C	Annual Maintenance & to attend oil leakage in OLTC chamber	15/Mar/2023	09:00	16/Mar/2023	18:00	PLANNED	Requested
819	RQ122239	OCC_204	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DASNA(UP)	UPPTCL	D	For Annual Maintenance & Testing work	14/Mar/2023	10:00	14/Mar/2023	12:00	PLANNED	Requested
820	RQ122208	OCC_204	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MATHURA(UP)	UPPTCL	D	For routine testing and preventive maintenance	14/Mar/2023	09:30	15/Mar/2023	19:00	PLANNED	Requested
821	RQ122238	OCC_204	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DASNA(UP)	UPPTCL	D	For Annual Maintenance & Testing work	13/Mar/2023	10:00	13/Mar/2023	12:00	PLANNED	Requested
822	RQ122410	OCC_204	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PANKI(UP)	UPPTCL	C	* 315 MVA ICT-II 5/D Required for Stringing of twin moose conductor.	13/Mar/2023	10:00	16/Mar/2023	17:00	PLANNED	Requested
823	RQ122902	OCC_204	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GONDA(UP)	UPPTCL	C	Annual Maintenance & to attend oil leakage in OLTC chamber	13/Mar/2023	09:00	14/Mar/2023	18:00	PLANNED	Requested
824	RQ122207	OCC_204	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT ALIGARH(UP)	UPPTCL	C	* Centrifuging of transformer oil of 500MVA ICT I	13/Mar/2023	08:00	19/Mar/2023	18:00	PLANNED	Requested
825	RQ122409	OCC_204	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT PANKI(UP)	UPPTCL	C	* 315 MVA ICT-I 5/D Required for Stringing of twine moose conductor.	09/Mar/2023	10:00	12/Mar/2023	17:00	PLANNED	Requested
826	RQ122453	OCC_204	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SULTANPUR(UP)	UPPTCL	D	* For Routine Bay Maintenance work	09/Mar/2023	10:00	09/Mar/2023	18:00	PLANNED	Requested
827	RQ122241	OCC_204	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT ATAUR(UP)	UPPTCL	D	For Annual Maintenance & Testing work	06/Mar/2023	10:00	06/Mar/2023	13:00	PLANNED	Requested
828	RQ122454	OCC_204	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SULTANPUR(UP)	UPPTCL	D	* For Routine Bay Maintenance work	06/Mar/2023	10:00	06/Mar/2023	18:00	PLANNED	Requested
829	RQ122219	OCC_204	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT SARNATH(UP)	UPPTCL	D	For General maintenance and complete Bay Tightening & routine testing	04/Mar/2023	09:00	04/Mar/2023	17:00	PLANNED	Requested
830	RQ122218	OCC_204	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SARNATH(UP)	UPPTCL	D	For General maintenance and complete Bay Tightening & routine testing	03/Mar/2023	09:00	03/Mar/2023	17:00	PLANNED	Requested
831	RQ122452	OCC_204	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 2 AT SULTANPUR(UP)	UPPTCL	D	* For Routine Bay Maintenance work	02/Mar/2023	10:00	02/Mar/2023	18:00	PLANNED	Requested

832	RQ122221	OCC_204	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SARNAATH(UP)	UPPTCL	D	For General maintenance and complete Bay Tightening & routine testing	02/Mar/2023	09:00	02/Mar/2023	17:00			PLANNED	Requested
833	RQ122220	OCC_204	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT SARNAATH(UP)	UPPTCL	D	For General maintenance and complete Bay Tightening & routine testing	01/Mar/2023	09:00	01/Mar/2023	17:00			PLANNED	Requested
834	RQ123361	OCC_204	bbmb_sd	TRANSFORMER	400/220 KV 450 MVA ICT 1 AT PANIPAT(BB)	BBMB	D	Yearly Maintenance	27/Mar/2023	08:00	27/Mar/2023	18:00			PLANNED	Requested
835	RQ122658	OCC_204	indigrd_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT PRITHALA (GPTL)	GPTL	D	NIFPS cylinder to be replaced	21/Mar/2023	08:00	21/Mar/2023	20:00	Rectification work		PLANNED	Requested
836	RQ122653	OCC_204	indigrd_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT KADARPUR (GPTL)	GPTL	D	Checking of 86A Relay healthiness.	03/Mar/2023	11:00	03/Mar/2023	16:00	Rectification work		PLANNED	Requested
837	RQ122752	OCC_204	slidcp_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT WANGTOO(GIS)	HPPTCL	D	Annual testing and Maintenance of GIS	17/Mar/2023	09:00	17/Mar/2023	17:00			PLANNED	Requested
838	RQ122751	OCC_204	slidcp_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT WANGTOO(GIS)	HPPTCL	D	Annual testing and Maintenance of GIS	15/Mar/2023	09:00	15/Mar/2023	17:00			PLANNED	Requested
839	RQ122275	OCC_204	slidcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAKHUJ(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	15/Mar/2023	08:00	15/Mar/2023	18:00			PLANNED	Requested
840	RQ122280	OCC_204	slidcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NAKODAR(PSG)	PSTCL	D	Periodic Maintenance	14/Mar/2023	08:00	14/Mar/2023	18:00			PLANNED	Requested
841	RQ122269	OCC_204	slidcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MUKTSAR(PS)	PSTCL	D	General maintenance for lv side bay of ICT-01 nut-bolt tightening, cleaning and IR of equipments.	10/Mar/2023	08:00	10/Mar/2023	18:00			PLANNED	Requested
842	RQ122276	OCC_204	slidcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(PS)	PSTCL	D	Protection Testing	07/Mar/2023	08:00	07/Mar/2023	18:00			PLANNED	Requested
843	RQ122278	OCC_204	slidcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DHURI(PS)	PSTCL	D	Protection Testing	06/Mar/2023	08:00	06/Mar/2023	18:00			PLANNED	Requested
844	RQ122270	OCC_204	slidcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MUKTSAR(PS)	PSTCL	D	General maintenance for lv side bay of ICT-02 nut-bolt tightening, cleaning and IR of equipments.	06/Mar/2023	08:00	06/Mar/2023	18:00			PLANNED	Requested
845	RQ122273	OCC_204	slidcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAKHUJ(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	06/Mar/2023	08:00	06/Mar/2023	18:00			PLANNED	Requested
846	RQ122279	OCC_204	slidcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NAKODAR(PSG)	PSTCL	D	Periodic Maintenance	03/Mar/2023	08:00	03/Mar/2023	18:00			PLANNED	Requested
847	RQ123435	OCC_204	slidcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(PS)	PSTCL	D	Installation of meters for Implementation of SAMAST Scheme in Punjab	03/Mar/2023	08:00	03/Mar/2023	18:00			PLANNED	Requested
848	RQ123437	OCC_204	slidcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DHURI(PS)	PSTCL	D	Installation of meters for Implementation of SAMAST Scheme in Punjab	03/Mar/2023	08:00	03/Mar/2023	18:00			PLANNED	Requested
849	RQ123436	OCC_204	slidcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)	PSTCL	D	Installation of meters for Implementation of SAMAST Scheme in Punjab	03/Mar/2023	08:00	03/Mar/2023	18:00			PLANNED	Requested
850	RQ123428	OCC_204	slidcps_sd	TRANSFORMER	400/11 KV 88 MVA ST 2 AT TALWANDI SABOO(PSG)	PSTCL	D	Installation of meters for Implementation of SAMAST Scheme in Punjab	01/Mar/2023	11:30	01/Mar/2023	12:30			PLANNED	Requested
851	RQ123427	OCC_204	slidcps_sd	TRANSFORMER	400/11 KV 88 MVA ST 1 AT TALWANDI SABOO(PSG)	PSTCL	D	Installation of meters for Implementation of SAMAST Scheme in Punjab	01/Mar/2023	11:00	01/Mar/2023	12:00			PLANNED	Requested
852	RQ122277	OCC_204	slidcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)	PSTCL	D	Protection Testing	01/Mar/2023	08:00	01/Mar/2023	18:00			PLANNED	Requested
853	RQ122271	OCC_204	slidcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MUKTSAR(PS)	PSTCL	D	General maintenance for lv side bay of ICT-03 nut-bolt tightening, cleaning and IR of equipments.	01/Mar/2023	08:00	01/Mar/2023	18:00			PLANNED	Requested
854	RQ122274	OCC_204	slidcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAKHUJ(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	01/Mar/2023	08:00	01/Mar/2023	18:00			PLANNED	Requested
855	RQ123426	OCC_204	slidcps_sd	TRANSFORMER	400/21 KV 815 MVA GT 3 AT TALWANDI SABOO(PSG)	PSPL	D	Installation of meters for Implementation of SAMAST Scheme in Punjab	01/Mar/2023	13:00	01/Mar/2023	14:00			PLANNED	Requested
856	RQ123425	OCC_204	slidcps_sd	TRANSFORMER	400/21 KV 815 MVA GT 2 AT TALWANDI SABOO(PSG)	PSPL	D	Installation of meters for Implementation of SAMAST Scheme in Punjab	01/Mar/2023	12:30	01/Mar/2023	13:30			PLANNED	Requested
857	RQ123424	OCC_204	slidcps_sd	TRANSFORMER	400/21 KV 815 MVA GT 1 AT TALWANDI SABOO(PSG)	PSPL	D	Installation of meters for Implementation of SAMAST Scheme in Punjab	01/Mar/2023	12:00	01/Mar/2023	13:00			PLANNED	Requested
858	RQ122256	OCC_204	ntpcos_sd	TRANSFORMER	400/11 KV 80 MVA ST 6 AT RIHAND(NT)	NTPC	C	For Annual Maintenance of Transformer & Bay equipments	01/Mar/2023	08:00	05/Mar/2023	18:00	All other elements will remain in service		PLANNED	Requested
859	RQ122319	OCC_204	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DANDHARIKALANI(PS)-LUDHIANA(PG) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 20 to 40	31/Mar/2023	08:00	31/Mar/2023	18:00			PLANNED	Requested
860	RQ122323	OCC_204	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-2	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	29/Mar/2023	08:00	29/Mar/2023	18:00			PLANNED	Requested
861	RQ122317	OCC_204	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DANDHARIKALANI(PS)-LUDHIANA(PG) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 1 to 40	29/Mar/2023	08:00	29/Mar/2023	18:00			PLANNED	Requested
862	RQ122316	OCC_204	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PAKHOWAL(PS)-LUDHIANA(PG) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 6 to 26	27/Mar/2023	08:00	28/Mar/2023	18:00			PLANNED	Requested
863	RQ123186	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DANDHARIKALANI(PS)-LUDHIANA(PG) (PSTCL) CKT-1	PSTCL	D	Line equipment AMP works	24/Mar/2023	09:00	24/Mar/2023	17:00			PLANNED	Requested
864	RQ122321	OCC_204	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHAL(PS) (PS) CKT-2	PSTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 125 to 130	24/Mar/2023	08:00	24/Mar/2023	18:00			PLANNED	Requested
865	RQ123187	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-LALTOKALANI(PS) (PSTCL) CKT-1	PSTCL	D	Line equipment AMP works	23/Mar/2023	09:00	23/Mar/2023	17:00			PLANNED	Requested
866	RQ122318	OCC_204	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAGRAON(PS)-LUDHIANA(PG) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 20 to 60	23/Mar/2023	08:00	24/Mar/2023	18:00			PLANNED	Requested

867	RQ123185	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAGRAON(P)-LUDHIANA(PG) (PSTCL) CKT-1	PSTCL	D	Line equipment AMP works	22/Mar/2023	09:00	22/Mar/2023	17:00			PLANNED	Requested
868	RQ123297	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-BADNI KALAN(P) (PSTCL) CKT-1	PSTCL	D	For AMP work	22/Mar/2023	08:00	22/Mar/2023	18:00			PLANNED	Requested
869	RQ123183	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-DORAHA(P) (PSTCL) CKT-1	PSTCL	D	Line equipment AMP works	21/Mar/2023	09:00	21/Mar/2023	17:00			PLANNED	Requested
870	RQ123296	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(P) (PSTCL) CKT-4	PSTCL	D	For AMP work & Checking of CT secondary circuit	21/Mar/2023	08:00	21/Mar/2023	18:00			PLANNED	Requested
871	RQ123184	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PAKHOWAL(P)-LUDHIANA(PG) (PSTCL) CKT-1	PSTCL	D	Line equipment AMP works	20/Mar/2023	09:00	20/Mar/2023	17:00			PLANNED	Requested
872	RQ123295	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(P) (PSTCL) CKT-1	PSTCL	D	For AMP work	20/Mar/2023	08:00	20/Mar/2023	18:00			PLANNED	Requested
873	RQ122320	OCC_204	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(P) (PS) CKT-2	PSTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 120 to 125	07/Mar/2023	08:00	07/Mar/2023	18:00			PLANNED	Requested
874	RQ123122	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AMRITSAR(PG)-VERPAL(P) (PSTCL) CKT-1	PSTCL	D	FOR AMP WORKS OF LINE EQUIPMENTS	06/Mar/2023	10:00	06/Mar/2023	15:00			PLANNED	Requested
875	RQ123121	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AMRITSAR(PG)-NARANGARH(P) (PSTCL) CKT-2	PSTCL	D	FOR AMP WORKS OF LINE EQUIPMENTS	03/Mar/2023	10:00	03/Mar/2023	15:00			PLANNED	Requested
876	RQ122322	OCC_204	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(P) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	02/Mar/2023	08:00	02/Mar/2023	18:00			PLANNED	Requested
877	RQ122324	OCC_204	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-BADNI KALAN(P) (PSTCL) CKT-1	PSTCL	D	Tree trimming/Jumper tightening Tower No. 53/1 to 53/32	01/Mar/2023	08:00	02/Mar/2023	18:00			PLANNED	Requested
878	RQ123353	OCC_204	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH(BB)-BADARPUR(NT) (BB) CKT-2	BBMB	D	Half Yearly Mtc..	31/Mar/2023	08:00	31/Mar/2023	18:00			PLANNED	Requested
879	RQ123352	OCC_204	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH(BB)-BADARPUR(NT) (BB) CKT-1	BBMB	D	Half Yearly Mtc..	29/Mar/2023	08:00	29/Mar/2023	18:00			PLANNED	Requested
880	RQ122327	OCC_204	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(P) (BBMB) CKT-2	BBMB	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	27/Mar/2023	08:00	27/Mar/2023	18:00			PLANNED	Requested
881	RQ123354	OCC_204	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH-CHARKHI DADRI (BB) CKT-1	BBMB	D	Half Yearly Mtc..	24/Mar/2023	08:00	24/Mar/2023	18:00			PLANNED	Requested
882	RQ123358	OCC_204	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-3	BBMB	D	Yearly Maintenance	23/Mar/2023	08:00	23/Mar/2023	18:00			PLANNED	Requested
883	RQ123333	OCC_204	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAGADHARI (BB) CKT-1	BBMB	D	Quarterly maintenance	22/Mar/2023	08:00	22/Mar/2023	18:00			PLANNED	Requested
884	RQ123360	OCC_204	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI-SAMAYPUR (BB) CKT-1	BBMB	D	अर्धवार्षिक मरम्मत हेतु	21/Mar/2023	08:00	21/Mar/2023	18:00			PLANNED	Requested
885	RQ123357	OCC_204	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH-SAMAYPUR (BB) CKT-3	BBMB	D	Half Yearly Mtc.	20/Mar/2023	08:00	20/Mar/2023	18:00			PLANNED	Requested
886	RQ123351	OCC_204	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-4	BBMB	D	Quarterly and Half Yearly mtc at respective ends	20/Mar/2023	08:00	20/Mar/2023	18:00			PLANNED	Requested
887	RQ123356	OCC_204	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH-SAMAYPUR (BB) CKT-2	BBMB	D	Half Yearly Mtc.	17/Mar/2023	08:00	17/Mar/2023	18:00			PLANNED	Requested
888	RQ123350	OCC_204	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-3	BBMB	D	Quarterly and Half Yearly mtc at respective ends	17/Mar/2023	08:00	17/Mar/2023	18:00			PLANNED	Requested
889	RQ123332	OCC_204	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-DHULKOTE (BB) CKT-2	BBMB	D	Quarterly maintenance	16/Mar/2023	08:00	16/Mar/2023	18:00			PLANNED	Requested
890	RQ123355	OCC_204	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH-SAMAYPUR (BB) CKT-1	BBMB	D	Half Yearly Mtc.	16/Mar/2023	08:00	16/Mar/2023	18:00			PLANNED	Requested
891	RQ123349	OCC_204	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-2	BBMB	D	Quarterly and Half Yearly mtc at respective ends	16/Mar/2023	08:00	16/Mar/2023	18:00			PLANNED	Requested
892	RQ123348	OCC_204	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-1	BBMB	D	Quarterly and Half Yearly mtc at respective ends	15/Mar/2023	08:00	15/Mar/2023	18:00			PLANNED	Requested
893	RQ123245	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAGADHARI-KURUKSHETRA (BB) CKT-1	BBMB	D	For Stringing work at AP12/0-AP13/0 span of 220KV Abdullapur-Jagadhari Transmission line (DFCCIL Project) crossing of 220KV S/C Jagadhari- Kurukshetra BBMB line at location no.16 & 17.	14/Mar/2023	10:00	14/Mar/2023	18:00			PLANNED	Requested
894	RQ123346	OCC_204	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-1	BBMB	D	Providing of anti-bird nest device	14/Mar/2023	08:00	15/Mar/2023	18:00			PLANNED	Requested
895	RQ123347	OCC_204	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-KURUKSHETRA (BB) CKT-1	BBMB	D	Providing of anti-bird nest device	13/Mar/2023	08:00	13/Mar/2023	18:00			PLANNED	Requested
896	RQ123331	OCC_204	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(P) (BB) CKT-2	BBMB	D	Quarterly maintenance	02/Mar/2023	08:00	02/Mar/2023	18:00			PLANNED	Requested
897	RQ122940	OCC_204	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-SHAMSABAD(UP) (UP) CKT-1	UPPTCL	D	AMP Work of CB, CT at Agra end	29/Mar/2023	08:00	29/Mar/2023	18:00			PLANNED	Requested
898	RQ122904	OCC_204	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-AYODHYA (UP) (UP) CKT-1	UPPTCL	C	To facilitate tower rectification work of 400 KV D/C Lucknow-Sohawal Line at Loc.no.07	17/Mar/2023	08:00	19/Mar/2023	18:00			PLANNED	Requested
899	RQ122907	OCC_204	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NEW TANDA (UP)-SOHAWAL(PG) (UP) CKT-1	UPPTCL	C	To facilitate tower rectification work of 400 KV D/C Lucknow-Sohawal Line at Loc.no.07	17/Mar/2023	08:00	19/Mar/2023	18:00			PLANNED	Requested
900	RQ122906	OCC_204	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-GONDA(UP) (UP) CKT-1	UPPTCL	C	To facilitate tower rectification work of 400 KV D/C Lucknow-Sohawal Line at Loc.no.07	17/Mar/2023	08:00	19/Mar/2023	18:00			PLANNED	Requested

901	RQ122905	OCC_204	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-BAHARACH(UP) (UP) CKT-1	UPPTCL	C	To facilitate tower rectification work of 400 KV D/C Lucknow-Sohawal Line at Loc no.07	17/Mar/2023	08:00	19/Mar/2023	18:00			PLANNED	Requested
902	RQ122329	OCC_204	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NARA(UP)-ROORKEE(UK) (UP) CKT-1	UPPTCL	D	* SHUTDOWN OF 220 KV NARA ROORKEE LINE FOR LOOPING ,CHOPPING ,CUTTING OF TREES	14/Mar/2023	09:00	14/Mar/2023	17:00			PLANNED	Requested
903	RQ122823	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-BAROT(UP) (UP) CKT-2	UPPTCL	D	Bay AMP Works at Baghpat PG	10/Mar/2023	08:00	10/Mar/2023	18:00			PLANNED	Requested
904	RQ122822	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-BAROT(UP) (UP) CKT-1	UPPTCL	D	Bay AMP Works at Baghpat PG	09/Mar/2023	08:00	09/Mar/2023	18:00			PLANNED	Requested
905	RQ122825	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-BAGHPAT(UP) (UP) CKT-2	UPPTCL	D	Bay AMP Works at Baghpat PG	08/Mar/2023	08:00	08/Mar/2023	18:00			PLANNED	Requested
906	RQ122950	OCC_204	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUCKNOW_1(PG)-BAKSHI KA TALAB(UP) (UP) CKT-1	UPPTCL	D	Line bay AMP works	08/Mar/2023	08:00	08/Mar/2023	18:00			PLANNED	Requested
907	RQ122824	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-BAGHPAT(UP) (UP) CKT-1	UPPTCL	D	Bay AMP Works at Baghpat PG	07/Mar/2023	08:00	07/Mar/2023	18:00			PLANNED	Requested
908	RQ122821	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-MANDOLA VIHAR(UP) (UP) CKT-1	UPPTCL	D	Bay AMP Works at Baghpat PG	06/Mar/2023	08:00	06/Mar/2023	18:00			PLANNED	Requested
909	RQ122844	OCC_204	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SHAHJAHANPUR(PG)-MALLAWAN (UP) (UP) CKT-1	UPPTCL	D	LINE BAY AMP WORKS AT SHAHJAHANPUR(PG)	02/Mar/2023	08:00	02/Mar/2023	18:00			PLANNED	Requested
910	RQ122225	OCC_204	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220kV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	27/Mar/2023	10:00	31/Mar/2023	16:00	Shutdown required on daily basis from 10:00 to 16:00 hrs. During shutdown period power of Phozal HPPTCL & ADHPL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP) (ADHPL) Ckt-1 & 220 KV AD hydro(AD)- Nallagarh(PG) (ADHPL) Ckt-1.		PLANNED	Requested
911	RQ122224	OCC_204	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220kV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	23/Mar/2023	10:00	25/Mar/2023	16:00	Shutdown required on daily basis from 10:00 to 16:00 hrs. During shutdown period power of Phozal HPPTCL & ADHPL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP) (ADHPL) Ckt-1 & 220 KV AD hydro(AD)- Nallagarh(PG) (ADHPL) Ckt-1.		PLANNED	Requested
912	RQ122226	OCC_204	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Post-winter (after snow season) preventive maintenance work of 220KV Prini switchyard equipments like Circuit Breakers, CT,IJT,CVT, Isolators and LA.	13/Mar/2023	09:30	22/Mar/2023	17:00	Shutdown required on daily basis from 09:30 to 17:00 hrs. There will be no generation schedule of ADHPL during this shutdown period & Power of Phozal HPPTCL will be evacuated through 220 KV Phozal(HP)-Nallagarh(PG) (ADHPL) Ckt-1.		PLANNED	Requested
913	RQ122227	OCC_204	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1	ADHPL	D	Post-winter (after snow season) preventive maintenance work of 220KV Prini switchyard equipments like Circuit Breakers, CT,IJT,CVT, Isolators and LA.	13/Mar/2023	09:30	22/Mar/2023	17:00	Shutdown required on daily basis from 09:30 to 17:00 hrs. There will be no generation schedule of ADHPL during this shutdown period & Power of Phozal HPPTCL will be evacuated through 220 KV Phozal(HP)-Nallagarh(PG) (ADHPL) Ckt-1.		PLANNED	Requested
914	RQ122223	OCC_204	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220kV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	08/Mar/2023	10:00	11/Mar/2023	16:00	Shutdown required on daily basis from 10:00 to 16:00 hrs. During shutdown period power of Phozal HPPTCL & ADHPL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP) (ADHPL) Ckt-1 & 220 KV AD hydro(AD)- Nallagarh(PG) (ADHPL) Ckt-1.		PLANNED	Requested
915	RQ122222	OCC_204	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220kV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	06/Mar/2023	10:00	06/Mar/2023	16:00	Shutdown required on daily basis from 10:00 to 16:00 hrs. During shutdown period power of Phozal HPPTCL & ADHPL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP) (ADHPL) Ckt-1 & 220 KV AD hydro(AD)- Nallagarh(PG) (ADHPL) Ckt-1.		PLANNED	Requested

916	RQ122217	OCC_204	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG)(ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220KV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	01/Mar/2023	10:00	04/Mar/2023	16:00	Shutdown required on daily basis from 10:00 to 16:00 hrs . During shutdown period power of Phozal HPPTCL & ADHPL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP) (ADHPL) Ckt-1 & 220 KV AD hydro(AD)- Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Requested
917	RQ123281	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG)(ADHPL) CKT-1	ADHPL	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/Mar/2023	07:00	31/Mar/2023	18:00		PLANNED	Requested
918	RQ123277	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG)(ADHPL) CKT-1	ADHPL	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/Mar/2023	07:00	31/Mar/2023	18:00		PLANNED	Requested
919	RQ123279	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-PHOZAL(HP)(ADHPL) CKT-1	ADHPL	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/Mar/2023	07:00	31/Mar/2023	18:00		PLANNED	Requested
920	RQ123282	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG)(ADHPL) CKT-1	ADHPL	D	Requirement of shutdown (Aviation Globules removal work)	01/Mar/2023	07:00	15/Mar/2023	18:00		PLANNED	Requested
921	RQ123278	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG)(ADHPL) CKT-1	ADHPL	D	Requirement of shutdown (Aviation Globules removal work)	01/Mar/2023	07:00	15/Mar/2023	18:00		PLANNED	Requested
922	RQ123280	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-PHOZAL(HP)(ADHPL) CKT-1	ADHPL	D	Requirement of shutdown (Aviation Globules removal work)	01/Mar/2023	07:00	15/Mar/2023	18:00		PLANNED	Requested
923	RQ123254	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-RAILWAYHR(RLY)(HVPNL) CKT-1	HVPNL	D	For Stringing work at AP15/0-AP16/0 span of 220KV Abdullapur-Jagadhari Transmission line(DFCCIL Project) crossing span location no. 22 & 23 of 220KV D/C- 2 Phase - Abdullapur-Jagadhari Railway Workshop TSS Transmission Line.	25/Mar/2023	10:00	25/Mar/2023	18:00		PLANNED	Requested
924	RQ123255	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-RAILWAYHR(RLY)(HVPNL) CKT-2	HVPNL	D	For Stringing work at AP15/0-AP16/0 span of 220KV Abdullapur-Jagadhari Transmission line(DFCCIL Project) crossing span location no. 22 & 23 of 220KV D/C- 2 Phase - Abdullapur-Jagadhari Railway Workshop TSS Transmission Line.	25/Mar/2023	10:00	25/Mar/2023	18:00		PLANNED	Requested
925	RQ123244	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-RAMPUR(HV)(HVPNL) CKT-1	HVPNL	D	For Stringing work at AP5/0-AP6/0 span of 220KV Abdullapur-Jagadhari Transmission line (DFCCIL Project) crossing of 220KV Abdullapur (POWERGRID)-DCRTPP Yamanagar (HVPNL) TL & 220KV Abdullapur (POWERGRID)-Rampura Yamanagar (HVPNL) TL at location no. 86 & 87.	23/Mar/2023	10:00	23/Mar/2023	18:00		PLANNED	Requested
926	RQ123242	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-DCRTPPYAMUNANAGAR(HV)(HVPNL) CKT-1	HVPNL	D	For Stringing work at AP5/0-AP6/0 span of 220KV Abdullapur-Jagadhari Transmission line (DFCCIL Project) crossing of 220KV Abdullapur (POWERGRID)-DCRTPP Yamanagar (HVPNL) TL & 220KV Abdullapur (POWERGRID)-Rampura Yamanagar (HVPNL) TL at location no. 86 & 87.	23/Mar/2023	10:00	23/Mar/2023	18:00		PLANNED	Requested
927	RQ122832	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GURGAON(PG)-GURGAONSEC72(HV)(HVPNL) CKT-4	HVPNL	D	Bay Equipment AMP work at PG end	23/Mar/2023	08:00	23/Mar/2023	18:00		PLANNED	Requested
928	RQ123337	OCC_204	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(HV)-PANIPAT(BB)(HVPNL) CKT-3	HVPNL	D	Yearly Maintenance	22/Mar/2023	08:00	22/Mar/2023	18:00		PLANNED	Requested
929	RQ122831	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GURGAON(PG)-GURGAONSEC72(HV)(HVPNL) CKT-3	HVPNL	D	Bay Equipment AMP work at PG end	21/Mar/2023	08:00	21/Mar/2023	18:00		PLANNED	Requested
930	RQ123238	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-RAILWAYHR(RLY)(HVPNL) CKT-2	HVPNL	D	To attend CT Leakage	20/Mar/2023	09:00	20/Mar/2023	18:00		PLANNED	Requested
931	RQ123338	OCC_204	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(HV)-PANIPAT(BB)(HVPNL) CKT-4	HVPNL	D	Yearly Maintenance	20/Mar/2023	08:00	20/Mar/2023	18:00		PLANNED	Requested
932	RQ123335	OCC_204	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-CHAIPUR(HV)(HVPNL) CKT-2	HVPNL	D	Yearly Maintenance	16/Mar/2023	08:00	16/Mar/2023	18:00		PLANNED	Requested
933	RQ122820	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAWAD(PG)-HSIDC BAWAL(HV)(HVPNL) CKT-1	HVPNL	C	For diversion work due to NCRTC.	16/Mar/2023	08:00	31/Mar/2023	18:00		PLANNED	Requested
934	RQ123334	OCC_204	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-CHAIPUR(HV)(HVPNL) CKT-1	HVPNL	D	Yearly Maintenance	15/Mar/2023	08:00	15/Mar/2023	18:00		PLANNED	Requested
935	RQ123237	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-RAILWAYHR(RLY)(HVPNL) CKT-1	HVPNL	D	Annual Maintenance Work	13/Mar/2023	09:00	13/Mar/2023	18:00		PLANNED	Requested
936	RQ123235	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-TEPLA(HV)(HVPNL) CKT-1	HVPNL	D	Annual Maintenance Work	10/Mar/2023	09:00	10/Mar/2023	18:00		PLANNED	Requested

937	RQ122830	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GURGAON(PG)-GURGAONSEC72(HV) (HVPNL) CKT-2	HVPNL	D	Bay Equipment AMP work at PG end	07/Mar/2023	08:00	07/Mar/2023	18:00			PLANNED	Requested
938	RQ123236	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABJULLAPUR(PG)-TERLA(HV) (HVPNL) CKT-2	HVPNL	D	Annual Maintenance Work	06/Mar/2023	09:00	06/Mar/2023	18:00			PLANNED	Requested
939	RQ122829	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GURGAON(PG)-GURGAONSEC72(HV) (HVPNL) CKT-1	HVPNL	D	Bay Equipment AMP work at PG end	06/Mar/2023	08:00	06/Mar/2023	18:00			PLANNED	Requested
940	RQ123145	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHABAD(PG)-SIRSA(HV) (HVPNL) CKT-1	HVPNL	D	For Line equipment AMP Works	04/Mar/2023	10:00	04/Mar/2023	18:00			PLANNED	Requested
941	RQ123144	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHABAD(PG)-HUKMAWALI (HV) (HVPNL) CKT-2	HVPNL	D	For Line equipment AMP Works	03/Mar/2023	10:00	03/Mar/2023	18:00			PLANNED	Requested
942	RQ122834	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GURGAON(PG)-GURGAONSEC33(HV) (HVPNL) CKT-2	HVPNL	D	Bay Equipment AMP work at PG end	03/Mar/2023	08:00	03/Mar/2023	18:00			PLANNED	Requested
943	RQ123143	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHABAD(PG)-HUKMAWALI (HV) (HVPNL) CKT-1	HVPNL	D	For Line equipment AMP Works	02/Mar/2023	10:00	02/Mar/2023	18:00			PLANNED	Requested
944	RQ123336	OCC_204	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPATTH(HV)-PANIPAT(BB) (HVPNL) CKT-2	HVPNL	D	Yearly Maintenance	02/Mar/2023	08:00	02/Mar/2023	18:00			PLANNED	Requested
945	RQ122819	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-REWARI(HV) (HVPNL) CKT-2	HVPNL	C	For diversion work due to NCRTC	01/Mar/2023	08:00	15/Mar/2023	18:00			PLANNED	Requested
946	RQ122818	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-REWARI(HV) (HVPNL) CKT-1	HVPNL	C	For diversion work due to NCRTC	01/Mar/2023	08:00	15/Mar/2023	18:00			PLANNED	Requested
947	RQ122833	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GURGAON(PG)-GURGAONSEC33(HV) (HVPNL) CKT-1	HVPNL	D	Bay Equipment AMP work at PG end	01/Mar/2023	08:00	01/Mar/2023	18:00			PLANNED	Requested
948	RQ122709	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2	POWERG RID	D	Additional glass disc insertion work	23/Mar/2023	08:00	23/Mar/2023	18:00			PLANNED	Requested
949	RQ122873	OCC_204	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-RAEBARELIYI(PG) (PG) CKT-3	POWERG RID	C	Transmission line Diversion work due to construction of Ganga Expressway of UPEADA	23/Mar/2023	08:00	01/Apr/2023	18:00			PLANNED	Requested
950	RQ123153	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-HAMIRPUR(HV) (PG) CKT-2	POWERG RID	D	AMP work	22/Mar/2023	10:00	22/Mar/2023	18:00			PLANNED	Requested
951	RQ122708	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1	POWERG RID	D	Additional glass disc insertion work	22/Mar/2023	08:00	22/Mar/2023	18:00			PLANNED	Requested
952	RQ123152	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-HAMIRPUR(HV) (PG) CKT-1	POWERG RID	D	AMP work	21/Mar/2023	10:00	21/Mar/2023	18:00			PLANNED	Requested
953	RQ123266	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENGANGA(NH)-WAGGORA(PG) (PG) CKT-2	POWERG RID	D	Repair of damaged conductor in span no 289-290	21/Mar/2023	09:00	21/Mar/2023	18:00			PLANNED	Requested
954	RQ123165	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-4	POWERG RID	D	AMP work of Line Equipment.	21/Mar/2023	09:00	21/Mar/2023	15:00			PLANNED	Requested
955	RQ122711	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAWAIMADHOPUR(RS) (PG) CKT-1	POWERG RID	D	Additional glass disc insertion work	20/Mar/2023	08:00	21/Mar/2023	18:00			PLANNED	Requested
956	RQ123265	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENGANGA(NH)-WAGGORA(PG) (PG) CKT-1	POWERG RID	D	Repair of damaged conductor in span no 289-290	18/Mar/2023	09:00	18/Mar/2023	18:00			PLANNED	Requested
957	RQ122704	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1	POWERG RID	D	Additional glass disc insertion work	17/Mar/2023	08:00	18/Mar/2023	18:00			PLANNED	Requested
958	RQ123151	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRIAN(HV) (PG) CKT-2	POWERG RID	D	AMP work	16/Mar/2023	10:00	16/Mar/2023	18:00			PLANNED	Requested
959	RQ123166	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-UDHAMPUR(PDD) (PG) CKT-1	POWERG RID	D	AMP work of Line Equipment at Both ends of line.	16/Mar/2023	09:00	16/Mar/2023	18:00			PLANNED	Requested
960	RQ123150	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRIAN(HV) (PG) CKT-1	POWERG RID	D	AMP work	15/Mar/2023	10:00	15/Mar/2023	18:00			PLANNED	Requested
961	RQ123164	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-3	POWERG RID	D	AMP work of Line Equipment. S/D required for RAILWAY diversion work by Northern Railway for construction of Mukerian-Talwara Railway Line.	15/Mar/2023	09:00	15/Mar/2023	15:00			PLANNED	Requested
962	RQ123208	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PS)-DASUYA(PS) (PG) CKT-1	POWERG RID	C	S/D required for RAILWAY diversion work by Northern Railway for construction of Mukerian-Talwara Railway Line.	15/Mar/2023	09:00	28/Mar/2023	18:00			PLANNED	Requested
963	RQ123209	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PS)-DASUYA(PS) (PG) CKT-2	POWERG RID	C	S/D required for RAILWAY diversion work by Northern Railway for construction of Mukerian-Talwara Railway Line.	15/Mar/2023	09:00	28/Mar/2023	18:00			PLANNED	Requested
964	RQ122494	OCC_204	slcds_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1	POWERG RID	D	Routine Maintenance of Bay & Line	15/Mar/2023	08:00	15/Mar/2023	18:00			PLANNED	Requested
965	RQ122703	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2	POWERG RID	D	Additional glass disc insertion work	15/Mar/2023	08:00	16/Mar/2023	18:00			PLANNED	Requested
966	RQ122707	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1	POWERG RID	D	Line AMP eg.Loose Gring & Arcing horn tightening	15/Mar/2023	08:00	15/Mar/2023	18:00			PLANNED	Requested
967	RQ122702	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1	POWERG RID	D	Additional glass disc insertion work	13/Mar/2023	08:00	14/Mar/2023	18:00			PLANNED	Requested

968	RQ122802	OCC_204	slcdjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-2	POWERGRID	D	Preventive Maintenance works	12/Mar/2023	09:00	12/Mar/2023	15:00	20-50MW may be shifted and fed from sister 220KV grids subject to real time loading and availability of power from these grids. Rest approx. 200MW load shall be affected.	PLANNED	Requested
969	RQ122801	OCC_204	slcdjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-1	POWERGRID	D	Preventive Maintenance works	12/Mar/2023	09:00	12/Mar/2023	15:00	20-50MW may be shifted and fed from sister 220KV grids subject to real time loading and availability of power from these grids. Rest approx. 200MW load shall be affected.	PLANNED	Requested
970	RQ122710	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1	POWERGRID	D	Additional glass disc insertion work	11/Mar/2023	08:00	11/Mar/2023	18:00		PLANNED	Requested
971	RQ122491	OCC_204	slcdcr_sd	AC TRANSMISSION LINE CIRCUIT	220 KV INDIRA NAGAR(RS)-HEERAPURA(RS) (PG) CKT-1	POWERGRID	D	Quarterly maintenance of Bay Equipment	08/Mar/2023	11:00	08/Mar/2023	17:00		PLANNED	Requested
972	RQ123371	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIKASUL(NH)-PONG(BB) (PG) CKT-1	POWERGRID	D	IR MEASUREMENT OF LA AT BBMB PONG SS	07/Mar/2023	10:00	07/Mar/2023	14:00	Kindly Approve	PLANNED	Requested
973	RQ122924	OCC_204	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAULIVI (PG)-DHAULIGANGA(NH) (PG) CKT-1	POWERGRID	D	For SF6 Gas Leakage Identification work and SF6 Gas Top Up (GD-7 B Phase) of 209 Bay at 4000/220KV Jaulibi GIS	02/Mar/2023	08:00	02/Mar/2023	18:00		PLANNED	Requested
974	RQ122536	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1	POWERGRID	D	Auto Reclose off is required for OPGW INSTALLATION works under Northern Region Optical fibre Strengthening Scheme (NROSS)	01/Mar/2023	08:00	31/Mar/2023	18:00	only Auto recloser off on daily basis	PLANNED	Requested
975	RQ122764	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FARIDABAD SEC-58 (HV)-FARIDABAD(NT) (PG) CKT-2	POWERGRID	D	For attending the shut-down nature punch points/defects as observed during final checking in Tower No. 42 and 42A after shifting/diversion work of 220KV D/C FGPP-Sec-58 TL due to infringement with NHAI Delhi-Vadodara expressway at Ch 38+566-requested by executing agency M/s DRAIPL/PSH Infra	01/Mar/2023	08:00	01/Mar/2023	18:00		PLANNED	Requested
976	RQ123276	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAMBA(PG)-KARIAN(HP) (HPSEB) CKT-1	HPSEB	C	For Testing of Bus Bar-1 & Bus Bar-2 with new bay in system	20/Mar/2023	09:00	25/Mar/2023	19:00		PLANNED	Requested
977	RQ123275	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAMBA(PG)-KARIAN(HP) (HPSEB) CKT-1	HPSEB	C	For erection of GIS Bushings for the new bay i.e. 207 bay.	13/Mar/2023	09:00	15/Mar/2023	19:00		PLANNED	Requested
978	RQ123274	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAMBA(PG)-KARIAN(HP) (HPSEB) CKT-1	HPSEB	C	For connecting existing bus-1 & Bus-2 with proposed extended part. i.e. for extending the existing bus-1 & Bus-2 for new bay (bay no. 207 - Future line bay for Chamba-HPPTCL Majra)	01/Mar/2023	09:00	10/Mar/2023	19:00		PLANNED	Requested
979	RQ122234	OCC_204	budhil_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BUDHIL(LB)-LAHAL(HP) (HPSEB) CKT-1	HPSEB	D	220KV GIS M2 Level maintenance of all four Bays at Budhil GIS and one way at NHPC Chamera-iii end GIS.	01/Mar/2023	08:00	10/Mar/2023	18:00	220KV GIS M2 Level maintenance of all four Bays at Budhil GIS and one way at NHPC Chamera-iii end GIS.	PLANNED	Requested
980	RQ123196	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-KISHAN(CHD) (CHD) CKT-2	CHANDIGARH SEB	D	Line Equipments AMP	17/Mar/2023	09:00	17/Mar/2023	18:00		PLANNED	Requested
981	RQ123195	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-KISHAN(CHD) (CHD) CKT-1	CHANDIGARH SEB	D	Line Equipments AMP	16/Mar/2023	09:00	16/Mar/2023	18:00		PLANNED	Requested
982	RQ122815	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ACME HEERGARH SL_BHD2_PG (ACME_HEERGARH)-BHADLA_2 (PG) (ACME_HEERGARH) CKT-1	ACME_HEERGARH	D	DGA Sampling of CT	14/Mar/2023	08:00	14/Mar/2023	18:00		PLANNED	Requested
983	RQ122814	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NOKHRA SL_BHD2 (NTPC)-BHADLA_2 (PG) (NTPC_NOKHRA) CKT-1	NTPC_NO KHRA	D	DGA Sampling of CT	13/Mar/2023	08:00	13/Mar/2023	18:00		PLANNED	Requested
984	RQ122807	OCC_204	slcdjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHOWADHI (JK)-GLADNI(PDD) (PDD JK) CKT-1	POWERGRID,PDD JK	D	Preventive Maintenance works	12/Mar/2023	09:00	12/Mar/2023	15:00	20-50MW may be shifted and fed from sister 220KV grids subject to real time loading and availability of power from these grids. Rest approx. 200MW load shall be affected.	PLANNED	Requested
985	RQ122718	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-2	RRVPNL	D	AMP of relay and Line Equipment	09/Mar/2023	08:00	09/Mar/2023	18:00		PLANNED	Requested
986	RQ122717	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-1	RRVPNL	D	AMP of relay and Line Equipment	08/Mar/2023	08:00	08/Mar/2023	18:00		PLANNED	Requested
987	RQ122817	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SIKAR(PG)-DHOD (RS) (RS) CKT-1	RRVPNL	D	DGA Sampling of CT, AMP of Line Bay Equipments	07/Mar/2023	08:00	07/Mar/2023	18:00		PLANNED	Requested
988	RQ122816	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SIKAR(RS)-SIKAR(PG) (RS) CKT-3	RRVPNL	D	DGA Sampling of CT, AMP of Line Bay Equipments	06/Mar/2023	08:00	06/Mar/2023	18:00		PLANNED	Requested
989	RQ122850	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SUNBRIGHT SL_FGARH_PG (RSBPL)-FATEHGARH_III(PG) (RENEW SUN BRIGHT) (RSBPL) CKT-1	RENEW SUN BRIGHT (RSBPL)	D	For testing and commissioning works with TBC Bay & LM Erection Works	07/Mar/2023	17:00	17/Mar/2023	23:00		PLANNED	Requested
990	RQ122853	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-RENEW_JHARKHAN D 3 SL_FGARH_PG (RSEJ3PL) (RSEJ3PL) CKT-1	RSEJ3PL	D	For testing and commissioning works with TBC Bay & LM Erection Works	07/Mar/2023	17:00	17/Mar/2023	23:00		PLANNED	Requested

991	RQ122854	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-RENEW SUNWAVE SL_FGRAH_PG (RSUPL) (RENEW SUN WAVE (RSUPL)) CKT-1	RENEW SUN WAVE (RSUPL)	D	For testing and commissioning works with TBC Bay & LM Erection Works	07/Mar/2023	17:00	17/Mar/2023	23:00	PLANNED	Requested
992	RQ123241	OCC_204	sldcuk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PIRANKALIYAR(UK)-ROORKEE(PG) (PTCUL) CKT-1	PTCUL	D	for shifting of lines from existing T.No. 08 to new erected tower of concerned lines	06/Mar/2023	08:00	06/Mar/2023	18:00	PLANNED	Requested
993	RQ123239	OCC_204	sldcuk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ROORKEE(PG)-ROORKEE(UK) (PTCUL) CKT-1	PTCUL	D	for shifting of lines from existing T.No. 08 to new erected tower of concerned lines	05/Mar/2023	08:00	05/Mar/2023	18:00	PLANNED	Requested
994	RQ123240	OCC_204	sldcuk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PIRANKALIYAR(UK)-ROORKEE(PG) (PTCUL) CKT-1	PTCUL	D	for shifting of lines from existing T.No. 08 to new erected tower of concerned lines	04/Mar/2023	08:00	04/Mar/2023	18:00	PLANNED	Requested
995	RQ122856	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-2	AHEJOL	D	For testing and commissioning works with TBC Bay	02/Mar/2023	17:00	07/Mar/2023	23:00	PLANNED	Requested
996	RQ122855	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-1	AHEJOL	D	For testing and commissioning works with TBC Bay	01/Mar/2023	17:00	06/Mar/2023	23:00	PLANNED	Requested
997	RQ122851	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-1	AHEJOL	D	For testing and commissioning works with TBC Bay	02/Mar/2023	17:00	07/Mar/2023	23:00	PLANNED	Requested
998	RQ123163	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-BARN(JK) (PDD JK) CKT-2	PDD JK	D	AMP work of Line Equipment.	02/Mar/2023	09:00	02/Mar/2023	15:00	PLANNED	Requested
999	RQ123162	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-BARN(JK) (PDD JK) CKT-1	PDD JK	D	AMP work of Line Equipment.	01/Mar/2023	09:00	01/Mar/2023	15:00	PLANNED	Requested
1000	RQ122852	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-1	AHEJOL	D	For testing and commissioning works with TBC Bay	01/Mar/2023	17:00	06/Mar/2023	23:00	PLANNED	Requested
1001	RQ122847	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SOLARURIA SL_FGARH_PG (RSUPL)-FATEHGARH_III(PG) (RENEW SOLAR URIA (RSUPL)) CKT-1	RENEW SOLAR URIA (RSUPL)	D	For testing and commissioning works with TBC Bay	01/Mar/2023	17:00	06/Mar/2023	23:00	PLANNED	Requested
1002	RQ122857	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-EDEN SL_FGRAH_PG (ERCPL) (EDEN (ERCPL)) CKT-1	EDEN (ERCPL)	D	For testing and commissioning works with TBC Bay	01/Mar/2023	17:00	06/Mar/2023	23:00	PLANNED	Requested
1003	RQ122322	OCC_204	budhil_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAMERA_3(NH)-BUDHIL(LB) (LB) CKT-1	GREENKO BUDHIL	D	Maintenance of 220kV Transmission line. Tightening of Jumpers, Tree branches cutting and looping. 220kV GIS M2 Level maintenance of all four Bays at Budhil GIS and one way at NHPC Chamera-iii end GIS.	01/Mar/2023	08:00	10/Mar/2023	18:00	PLANNED	Requested
1004	RQ122763	OCC_204	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FARIDABAD SEC-58 (HV)-FARIDABAD(NT) (HVNL) CKT-1	POWERGRID, HVPNL	D	For attending the shut-down nature punch points/defects as observed during final checking in Tower No. 42 and 42A after shifting/diversion work of 220kV D/C FGPP-Sec-58 TL due to infringement with NHAI Delhi-Vadodara expressway at Ch 38+566- requested by executing agency M/J DRAPL/PSH Infra	01/Mar/2023	08:00	01/Mar/2023	18:00	PLANNED	Requested
1005	RQ122979	OCC_204	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)	POWERGRID	D	For Busbar Bay unit retrofit	28/Mar/2023	08:00	28/Mar/2023	18:00	PLANNED	Requested
1006	RQ122982	OCC_204	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)	POWERGRID	D	For Busbar Bay unit retrofit	27/Mar/2023	08:00	27/Mar/2023	18:00	PLANNED	Requested
1007	RQ122438	OCC_204	cpcc3_sd	BUS	220KV BUS 2 AT SHAHJAHANPUR(PG)	POWERGRID	D	For Final Bus bar testing of New bay with Bus2	26/Mar/2023	10:00	26/Mar/2023	18:00	PLANNED	Requested
1008	RQ122981	OCC_204	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)	POWERGRID	D	For Busbar Bay unit retrofit	26/Mar/2023	08:00	26/Mar/2023	18:00	PLANNED	Requested
1009	RQ122437	OCC_204	cpcc3_sd	BUS	220KV BUS 1 AT SHAHJAHANPUR(PG)	POWERGRID	D	For Final Bus bar testing of New bay with Bus1	24/Mar/2023	10:00	24/Mar/2023	18:00	PLANNED	Requested
1010	RQ122980	OCC_204	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	POWERGRID	D	For Busbar Bay unit retrofit	24/Mar/2023	08:00	24/Mar/2023	18:00	PLANNED	Requested
1011	RQ123273	OCC_204	cpcc2_sd	BUS	220KV BUS 2 AT CHAMBA(PG)	POWERGRID	C	For Testing of Bus Bar-2 with new bay i.e. bay no. 207 in the system	23/Mar/2023	09:00	25/Mar/2023	19:00	PLANNED	Requested
1012	RQ122911	OCC_204	cpcc1_sd	BUS	220KV BUS 2 AT KOTPUTLI(PG)	POWERGRID	D	FOR AMP WORK	23/Mar/2023	08:00	24/Mar/2023	18:00	PLANNED	Requested
1013	RQ122999	OCC_204	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG)-BUS 8	POWERGRID	D	construction related works of Phase II (Jumping and bay extension work of new bays of Phase II)	22/Mar/2023	17:00	28/Mar/2023	23:00	PLANNED	Requested
1014	RQ122998	OCC_204	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG)-BUS 7	POWERGRID	D	construction related works of Phase II (Jumping and bay extension work of new bays of Phase II)	22/Mar/2023	17:00	28/Mar/2023	23:00	PLANNED	Requested
1015	RQ122436	OCC_204	cpcc3_sd	BUS	220KV BUS 2 AT SHAHJAHANPUR(PG)	POWERGRID	D	For Jumper connection of New 209 bay Bus 2 Isolator	22/Mar/2023	10:00	22/Mar/2023	18:00	PLANNED	Requested
1016	RQ122435	OCC_204	cpcc3_sd	BUS	220KV BUS 1 AT SHAHJAHANPUR(PG)	POWERGRID	D	For Jumper connection of New 209 bay Bus 1 Isolator	21/Mar/2023	10:00	21/Mar/2023	18:00	PLANNED	Requested
1017	RQ122446	OCC_204	cpcc3_sd	BUS	220KV BUS 2 AT FATEHPUR(PG)	POWERGRID	D	Bus-Bar augmentation for bay extension work	21/Mar/2023	10:00	21/Mar/2023	18:00	PLANNED	Requested
1018	RQ122910	OCC_204	cpcc1_sd	BUS	220KV BUS 1 AT KOTPUTLI(PG)	POWERGRID	D	FOR AMP WORK	21/Mar/2023	08:00	22/Mar/2023	18:00	PLANNED	Requested
1019	RQ122445	OCC_204	cpcc3_sd	BUS	220KV BUS 1 AT FATEHPUR(PG)	POWERGRID	D	Bus-Bar augmentation for bay extension work	20/Mar/2023	10:00	20/Mar/2023	18:00	PLANNED	Requested
1020	RQ123272	OCC_204	cpcc2_sd	BUS	220KV BUS 1 AT CHAMBA(PG)	POWERGRID	C	For Testing of Bus Bar-1 with new bay i.e. bay no. 207 in the system	20/Mar/2023	09:00	22/Mar/2023	19:00	PLANNED	Requested

1021	RQ122521	OCC_204	cpcc3_sd	BUS	220KV BUS 1 AT GORAKHPUR(PG)	POWERG RID	D	AMP works	18/Mar/2023	10:00	18/Mar/2023	18:00		PLANNED	Requested
1022	RQ122917	OCC_204	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 4	POWERG RID	D	Bay Extension Works	16/Mar/2023	15:00	16/Mar/2023	23:00		PLANNED	Requested
1023	RQ122510	OCC_204	cpcc3_sd	BUS	220KV BUS 2 AT ALLAHABAD(PG)	POWERG RID	D	AMP works	16/Mar/2023	10:00	16/Mar/2023	18:00		PLANNED	Requested
1024	RQ122916	OCC_204	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 3	POWERG RID	D	Bay Extension Works	15/Mar/2023	17:00	15/Mar/2023	23:00		PLANNED	Requested
1025	RQ122509	OCC_204	cpcc3_sd	BUS	220KV BUS 1 AT ALLAHABAD(PG)	POWERG RID	D	AMP works	15/Mar/2023	10:00	15/Mar/2023	18:00		PLANNED	Requested
1026	RQ122915	OCC_204	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 2	POWERG RID	D	Bay Extension Works	14/Mar/2023	17:00	14/Mar/2023	23:00		PLANNED	Requested
1027	RQ123142	OCC_204	cpcc2_sd	BUS	220KV BUS 2 AT FATEHABAD(PG)	POWERG RID	D	FOR AMP WORKS	14/Mar/2023	10:00	14/Mar/2023	18:00		PLANNED	Requested
1028	RQ122914	OCC_204	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 1	POWERG RID	D	Bay Extension Works	13/Mar/2023	17:00	13/Mar/2023	23:00		PLANNED	Requested
1029	RQ122935	OCC_204	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 5	POWERG RID	D	For GIS stringing/testing works	13/Mar/2023	15:00	16/Mar/2023	23:00		PLANNED	Requested
1030	RQ122936	OCC_204	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 6	POWERG RID	D	For GIS stringing/testing works	13/Mar/2023	15:00	16/Mar/2023	23:00		PLANNED	Requested
1031	RQ123141	OCC_204	cpcc2_sd	BUS	220KV BUS 1 AT FATEHABAD(PG)	POWERG RID	D	FOR AMP WORKS	13/Mar/2023	10:00	13/Mar/2023	18:00		PLANNED	Requested
1032	RQ123210	OCC_204	cpcc2_sd	BUS	220KV BUS 2 AT NEWWANPOH(PG)	POWERG RID	D	AMP works	13/Mar/2023	09:00	13/Mar/2023	18:00		PLANNED	Requested
1033	RQ123119	OCC_204	cpcc2_sd	BUS	220KV BUS 2 AT AMRITSAR(PG)	POWERG RID	D	FOR AMP WORKS	10/Mar/2023	10:00	10/Mar/2023	17:00		PLANNED	Requested
1034	RQ122941	OCC_204	cpcc1_sd	BUS	220KV BUS 2 AT BHIWADI(PG)	POWERG RID	D	FOR AMP WORK	10/Mar/2023	08:00	10/Mar/2023	18:00		PLANNED	Requested
1035	RQ122939	OCC_204	cpcc1_sd	BUS	220KV BUS 3 AT JAIPUR SOUTH(PG)	POWERG RID	D	FOR AMP WORK	10/Mar/2023	08:00	10/Mar/2023	18:00		PLANNED	Requested
1036	RQ123177	OCC_204	cpcc2_sd	BUS	220KV BUS 2 AT LUDHIANA(PG)	POWERG RID	D	AMP works	09/Mar/2023	09:00	10/Mar/2023	18:00		PLANNED	Requested
1037	RQ122946	OCC_204	cpcc1_sd	BUS	220 KV KURUKSHETRA(PG) - BUS 2	POWERG RID	C	For 220kV GIS erection works for ICT-3 commissioning	08/Mar/2023	08:00	14/Mar/2023	18:00		PLANNED	Requested
1038	RQ122992	OCC_204	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 4	POWERG RID	D	For erection and commissioning works in TBC Bay	07/Mar/2023	17:00	11/Mar/2023	23:00		PLANNED	Requested
1039	RQ122994	OCC_204	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 2	POWERG RID	D	For erection and commissioning works in TBC Bay	07/Mar/2023	17:00	11/Mar/2023	23:00		PLANNED	Requested
1040	RQ122942	OCC_204	cpcc1_sd	BUS	220KV BUS 3 AT SONIPAT(PG)	POWERG RID	D	FOR AMP WORK	07/Mar/2023	08:00	07/Mar/2023	18:00		PLANNED	Requested
1041	RQ122938	OCC_204	cpcc1_sd	BUS	220KV BUS 1 AT JAIPUR SOUTH(PG)	POWERG RID	D	FOR AMP WORK	07/Mar/2023	08:00	07/Mar/2023	18:00		PLANNED	Requested
1042	RQ123176	OCC_204	cpcc2_sd	BUS	220KV BUS 1 AT LUDHIANA(PG)	POWERG RID	D	AMP works	06/Mar/2023	09:00	07/Mar/2023	18:00		PLANNED	Requested
1043	RQ123271	OCC_204	cpcc2_sd	BUS	220KV BUS 2 AT CHAMBA(PG)	POWERG RID	C	For connecting existing bus-2 with proposed extended part. i.e. for extending the existing bus-2 for new bay (207)	06/Mar/2023	09:00	10/Mar/2023	19:00		PLANNED	Requested
1044	RQ122963	OCC_204	cpcc1_sd	BUS	220KV BUS 2 AT HISSAR(PG)	POWERG RID	D	FOR AMP WORK	04/Mar/2023	08:00	04/Mar/2023	18:00		PLANNED	Requested
1045	RQ122507	OCC_204	cpcc3_sd	BUS	220KV BUS 2 AT SOHAWAL(PG)	POWERG RID	D	For integration of NEW ICT-III 220KV Bay in to220KV Bus-II	03/Mar/2023	10:00	03/Mar/2023	18:00		PLANNED	Requested
1046	RQ122962	OCC_204	cpcc1_sd	BUS	220KV BUS 1 AT HISSAR(PG)	POWERG RID	D	FOR AMP WORK	03/Mar/2023	08:00	03/Mar/2023	18:00		PLANNED	Requested
1047	RQ122996	OCC_204	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 6	POWERG RID	D	construction related works of Phase II (Jumping and bay extension work of new bays of Phase II)	02/Mar/2023	17:00	09/Mar/2023	23:00		PLANNED	Requested
1048	RQ122995	OCC_204	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 5	POWERG RID	D	construction related works of Phase II (Jumping and bay extension work of new bays of Phase II)	02/Mar/2023	17:00	09/Mar/2023	18:00		PLANNED	Requested
1049	RQ122506	OCC_204	cpcc3_sd	BUS	220KV BUS 1 AT SOHAWAL(PG)	POWERG RID	D	For integration of NEW ICT-III 220KV Bay in to220KV Bus-I	02/Mar/2023	10:00	02/Mar/2023	18:00		PLANNED	Requested
1050	RQ122986	OCC_204	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)	POWERG RID	D	FOR AMP WORK	02/Mar/2023	08:00	02/Mar/2023	18:00		PLANNED	Requested
1051	RQ122993	OCC_204	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 1	POWERG RID	D	For erection and commissioning works in TBC Bay, Bus Bar , LBB Relay Testing Under Phase-1 commissioning works	01/Mar/2023	17:00	06/Mar/2023	23:00		PLANNED	Requested
1052	RQ122997	OCC_204	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 3	POWERG RID	D	For erection and commissioning works in TBC Bay, Bus Bar , LBB Relay Testing Under Phase-1 commissioning works	01/Mar/2023	17:00	06/Mar/2023	23:00		PLANNED	Requested
1053	RQ123261	OCC_204	cpcc2_sd	BUS	220KV BUS 2 AT SAMBA(PG)	POWERG RID	D	For testing of Bus Hard Interlock i.r.w. 220KV Bay Extn Work.	01/Mar/2023	09:00	01/Mar/2023	12:00		PLANNED	Requested
1054	RQ123260	OCC_204	cpcc2_sd	BUS	220KV BUS 1 AT SAMBA(PG)	POWERG RID	D	For testing of Bus Hard Interlock i.r.w. 220KV Bay Extn Work.	01/Mar/2023	09:00	01/Mar/2023	12:00		PLANNED	Requested
1055	RQ123270	OCC_204	cpcc2_sd	BUS	220KV BUS 1 AT CHAMBA(PG)	POWERG RID	C	For connecting existing bus-1 with proposed extended part. i.e. for extending the existing bus-1 for new bay (207)	01/Mar/2023	09:00	05/Mar/2023	19:00		PLANNED	Requested
1056	RQ122920	OCC_204	cpcc1_sd	BUS	220KV BUS 1 AT BASSI(PG)	POWERG RID	D	FOR AMP WORK	01/Mar/2023	08:00	01/Mar/2023	18:00		PLANNED	Requested
1057	RQ122985	OCC_204	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)	POWERG RID	D	FOR AMP WORK	01/Mar/2023	08:00	01/Mar/2023	18:00		PLANNED	Requested
1058	RQ122945	OCC_204	cpcc1_sd	BUS	220 KV KURUKSHETRA(PG) - BUS 1	POWERG RID	C	For 220kV GIS erection works for ICT-3 commissioning	01/Mar/2023	08:00	06/Mar/2023	18:00		PLANNED	Requested
1059	RQ122431	OCC_204	cpcc3_sd	BUS	220KV BUS 1 AT CBGANJ(U)	UPPTCL	C	Replacement of Bus-1 Isolator of POWERGRID Bay (Roza bay 86 old name Tanakpur Bay) at CB Ganj substation under Adcap tanakpur system	23/Mar/2023	10:00	25/Mar/2023	18:00		PLANNED	Requested
1060	RQ122432	OCC_204	cpcc3_sd	BUS	220KV BUS 2 AT CBGANJ(U)	UPPTCL	C	Replacement of Bus-2 Isolator of POWERGRID Bay (Roza bay 86 old name Tanakpur Bay) at CB Ganj substation under Adcap tanakpur system	20/Mar/2023	10:00	22/Mar/2023	18:00	20-50MW may be shifted and fed from sister 220kV grids subject to real time loading and availability of power from these grids. Rest approx. 200MW load shall be affected.	PLANNED	Requested
1061	RQ122789	OCC_204	slcdjk_sd	BUS	220KV BUS 1 AT GLADNI(PDD)	PDD JK	D	Preventive Maintenance works	12/Mar/2023	09:00	12/Mar/2023	15:00	20-50MW may be shifted and fed from sister 220kV grids subject to real time loading and availability of power from these grids. Rest approx. 200MW load shall be affected.	PLANNED	Requested
1062	RQ122790	OCC_204	slcdjk_sd	BUS	220KV BUS 2 AT GLADNI(PDD)	PDD JK	D	Preventive Maintenance works	12/Mar/2023	09:00	12/Mar/2023	15:00	20-50MW may be shifted and fed from sister 220kV grids subject to real time loading and availability of power from these grids. Rest approx. 200MW load shall be affected.	PLANNED	Requested

1063	RQ122326	OCC_204	sldeps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	21/Mar/2023	08:00	21/Mar/2023	18:00			PLANNED	Requested
1064	RQ122325	OCC_204	sldeps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	09/Mar/2023	08:00	09/Mar/2023	18:00			PLANNED	Requested
1065	RQ122396	OCC_204	sldeps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV AMARPURATHEDI(R S)-HISAR(BB) (RS) CKT-1	RRVPL	D	for Line Maintenance	16/Mar/2023	08:00	16/Mar/2023	18:00			PLANNED	Requested
1066	RQ123344	OCC_204	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	132 KV DEHAR(BB)-KANGOO(HP) (HPPTCL) CKT-1	HPPTCL	D	"1. To attend three no Hot Points 2. Cleaning of Post Insulators 3. Annual Mtc. Works"	10/Mar/2023	08:00	10/Mar/2023	18:00			PLANNED	Requested
1067	RQ123366	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HIRANAGAR(PDD)-SEWA_2(NH) (PG) CKT-2	POWERGRID	C	Stringing/Destringing work for Diversion of 132KV Sewa-II Hiranagar TL between tower No 47-49 and 52-55. Due to land sliding near Tower No 48 rerouting of line has to done.	02/Mar/2023	08:00	11/Mar/2023	18:00	Kindly Approve		PLANNED	Requested
1068	RQ123365	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HIRANAGAR(PDD)-SEWA_2(NH) (PG) CKT-1	POWERGRID	C	Stringing/Destringing work for Diversion of 132KV Sewa-II Hiranagar TL between tower No 47-49 and 52-55. Due to land sliding near Tower No 48 rerouting of line has to done.	02/Mar/2023	08:00	11/Mar/2023	18:00	Kindly Approve		PLANNED	Requested
1069	RQ123287	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-KATHUA(JK) (PG) CKT-1	POWERGRID	D	NON - AUTO MODE required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS).	01/Mar/2023	07:00	31/Mar/2023	18:00			PLANNED	Requested
1070	RQ123286	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV KATHUA(JK)-MAHANPUR(JK) (PG) CKT-1	POWERGRID	D	NON - AUTO MODE required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS).	01/Mar/2023	07:00	31/Mar/2023	18:00			PLANNED	Requested
1071	RQ123288	OCC_204	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-MAHANPUR(PDD) (PG) CKT-1	POWERGRID	D	NON - AUTO MODE required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS).	01/Mar/2023	07:00	31/Mar/2023	18:00			PLANNED	Requested
1072	RQ123010	OCC_204	cpcc1_sd	BR/BSR/MSC/M SR	25 MVAR BUS REACTOR NO 1 AT 220 KV MANDOLA(PG)	POWERGRID	D	FOR AMP WORK	17/Mar/2023	08:00	17/Mar/2023	18:00			PLANNED	Requested
1073	RQ123363	OCC_204	bbmb_sd	BAY	203 BUS COUPLER BAY - 220KV BUS 1 AT SAMAYPUR(BB) (BBMB) AND 220KV BUS 2 AT SAMAYPUR(BB) AT 220 KV SAMAYPUR(BB) (BBMB)	BBMB	D	Half Yearly Mtc..	28/Mar/2023	08:00	28/Mar/2023	18:00			PLANNED	Requested
1074	RQ123364	OCC_204	bbmb_sd	BAY	A-10 BUS SECTIONALIZER BAY - 220KV BUS 2 AT SAMAYPUR(BB) (BBMB) AND 220KV BUS 4 AT SAMAYPUR(BB) AT 220 KV SAMAYPUR(BB) (BBMB)	BBMB	D	Half Yearly Mtc..	27/Mar/2023	08:00	27/Mar/2023	18:00			PLANNED	Requested
1075	RQ123037	OCC_204	cpcc1_sd	BAY	208 MAIN BAY - 220 KV RAPS_8(NP)-CHITTORGARH(RS) (PG) CKT-1 AT CHITTORGARH(RS)	POWERGRID	C	OVERHAULING OF MAIN BAY CIRCUIT BREAKER ,LINE REMAIN IN SERVICE THROUGH TRANSFER BUS CIRCUIT BREAKER AT CHITTORGARH END/ RRVPL (CHANDERVA) AUTORECLOSE WILL BE OUT OF SERVICE DURING LINE REMAIN IN SERVICE WITH TRANSFER BUS CB	20/Mar/2023	08:00	25/Mar/2023	18:00			PLANNED	Requested
1076	RQ123075	OCC_204	cpcc1_sd	BAY	A214 BUS SECTIONALIZER BAY - 220 KV FATEHGARH_III(PG) - BUS 7 (POWERGRID) AND 220 KV FATEHGARH_III(PG) - BUS 8 AT 220 KV FATEHGARH_III(PG) (POWERGRID)	POWERGRID	D	construction related works of Phase II (Jumpering and bay extension work of new bays of Phase II)	14/Mar/2023	17:00	19/Mar/2023	23:00			PLANNED	Requested
1077	RQ123026	OCC_204	cpcc1_sd	BAY	209 MAIN BAY - 220 KV BHIWADI(PG)-REWARI(HV) (HVPNL) CKT-2 (POWERGRID) AT 220 KV BHIWADI(PG)	POWERGRID	C	CB Overhauling Work	10/Mar/2023	08:00	15/Mar/2023	18:00			PLANNED	Requested
1078	RQ122522	OCC_204	cpcc3_sd	BAY	210 BUS SECTIONALIZER BAY - 220 KV JAULIJI (PG) - BUS 1 (POWERGRID) AND 220 KV JAULIJI (PG) - BUS 3 AT 220 KV JAULIJI (PG) (POWERGRID)	POWERGRID	D	For SF6 Gas Leakage Identification work and SF6 Gas Top Up (GD-1 B Phase)	01/Mar/2023	10:00	01/Mar/2023	18:00			PLANNED	Requested
1079	RQ122525	OCC_204	budhil_sd	BAY	204 BUS COUPLER BAY - 220KV BUS 1 AT CHAMERA_3(NH) AND 220KV BUS 2 AT CHAMERA_3(NH) AT 220 KV CHAMERA_3(NH) (NHPC)	NHPC	D	220KV GIS M2 Level maintenance of all four Bays at Budhil GIS and one way at NHPC Chamera-iii end GIS.	01/Mar/2023	08:00	10/Mar/2023	18:00	220kv GIS M2 Level maintenance of all four Bays at Budhil GIS and one way at NHPC Chamera-iii end GIS is due and being done between 01.03.2023 to 10.03.2023. Shutdown required for one bay at NHPC end Dharwala will for two days and will be between this shutdown periods from 1.3.2023 to 10.03.2023.		PLANNED	Requested

1080	RQ122523	OCC_204	cpcc3_sd	TSCC	TSCC OF 400 KV GORAKHPUR- MUZAFFARPUR (PG) CKT-1 AT GORAKHPUR(PG)	POWERG RID	C	Overhauling of bypass Circuit Breakers BBR1 & BBR2	29/Mar/2023	10:00	09/Apr/2023	18:00			PLANNED	Requested	
1081	RQ123181	OCC_204	cpcc2_sd	SVC/STATCOM	SVC No 1(- 400/+600MVAR) at 400 KV Ludhiana(PG)	POWERG RID	D	"Balance AMP works/ Installation of insulation sleeves/Scheme modification"	16/Mar/2023	09:00	18/Mar/2023	17:00			PLANNED	Requested	