



सत्यमेव जयते

भारत सरकार

Government of India

विद्युत मंत्रालय

Ministry of Power

उत्तर क्षेत्रीय विद्युत समिति

Northern Regional Power Committee

सं.:उ.क्षे.वि.स./प्रचालन/106/01/2023/ 3189-3230

दिनांक: 22.03.2023

विषय: उत्तर क्षेत्रीय विद्युत समिति की प्रचालन समन्वय उप- समिति की 205 वी बैठक में स्वीकृत आऊटेज कार्यक्रम की सूची।

Subject: Outage programme approved in 205th OCC Meeting.

विद्युत् उत्पादन कंपनियों व पारेषण लाइसेंस धारकों द्वारा उत्पादन इकाइयों व पारेषण तंत्र के प्रस्तावित आऊटेज कार्यक्रमों को दिनांक 20.03.2023 में आयोजित प्रचालन समन्वय उप- समिति की 205 वी बैठक में चर्चा करने के पश्चात आऊटेज कार्यक्रम की स्वीकृत सूची को उत्तर क्षेत्रीय विद्युत समिति के वेब पोर्टल पर उपलब्ध किया गया है। सभी आऊटेज कार्यक्रम संभावित हैं एवं वास्तविक काल में ग्रिड की स्थिति के अनुरूप प्रभावी होंगे। किसी प्रकार की त्रुटि होने पर दो कार्य दिवसों के भीतर हमें सूचित करने का कष्ट करें।

The outage programme of Generating Units and Transmission Lines proposed by Generating Companies and Transmission Licensees were discussed in the 205th OCC meeting held on 20.03.2023 and the approved list of outages program has been uploaded on NRPC web portal. All outage programmes are approved tentatively subject to real time grid conditions. Discrepancy, if any may kindly be intimated within two working days.

Santosh
22/3/23

(संतोष कुमार)

अधीक्षण अभियंता (प्रचालन)

सेवा में,
प्रचालन समन्वय उप- समिति के सभी सदस्य।

APPROVED OUTAGE PROGRAM OF 20th OCC

Sr No	Reference Number	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Request Type	Shutdown Status	Approved From Date	Approved From Time	Approved To Date	Approved To Time	OCC Remarks
1	RQ125948	OCC_205	tehri_sd	GENERATING UNIT	250 MW TEHRI HPS - UNIT 2	THDC	C	Annual maintenance	15-Apr-2023	08:00	10-May-2023	00:00		PLANNED	Rejected					Deferred till May-June
2	RQ125947	OCC_205	tehri_sd	GENERATING UNIT	250 MW TEHRI HPS - UNIT 3	THDC	C	Annual maintenance	01-Apr-2023	08:00	15-Apr-2023	00:00		PLANNED	Rejected					Deferred till May-June
3	RQ126477	OCC_205	koteshwar_sd	GENERATING UNIT	100 MW KOTESHWAR HPS - UNIT 2	THDC	C	Annual Maintenance of Unit-2	03-Apr-2023	08:00	02-May-2023	18:00		PLANNED	Rejected					OCC Forum Deferred. May be discussed during mid-term planning
4	RQ125987	OCC_205	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-1		C	Transmission Line Diversion work due to construction of Gorakhpur Link Expressway by UPEIDA	03-Apr-2023	08:00	11-Apr-2023	18:00	All 04 Poles will be under S/D during this period	PLANNED	Approved	01-Apr-23	08:00	04-Apr-23	18:00	All ER-NER lines shall be in service. Before charging of line all FTC procedures shall be followed. EI approval, PTCC approval to be submitted before charging of line. Subjected to ERPC & NERPC Consent
5	RQ125988	OCC_205	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-2		C	Transmission Line Diversion work due to construction of Gorakhpur Link Expressway by UPEIDA	03-Apr-2023	08:00	11-Apr-2023	18:00	All 04 Poles will be under S/D during this period	PLANNED	Approved	01-Apr-23	08:00	04-Apr-23	18:00	All ER-NER lines shall be in service. Before charging of line all FTC procedures shall be followed. EI approval, PTCC approval to be submitted before charging of line. Subjected to ERPC & NERPC Consent
6	RQ126263	OCC_205	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-1		C	Transmission Line Diversion work due to construction of Ganga Expressway by UPEIDA	03-Apr-2023	08:00	08-Apr-2023	18:00		PLANNED	Approved					To be clubbed with sl 4/5
7	RQ126264	OCC_205	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-2		C	Transmission Line Diversion work due to construction of Ganga Expressway by UPEIDA	03-Apr-2023	08:00	08-Apr-2023	18:00		PLANNED	Approved					To be clubbed with sl 4/5
8	RQ126567	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1	POWER GRID	D	Attending of shutdown nature defect. DIA TO BE KEPT OPEN AT BOTH ENDS.	24-Apr-2023	08:00	25-Apr-2023	18:00	SD requested by WR-2	PLANNED	Approved					ATC Curtailment of 450 MW in NR Import. Shall be clubbed with diversion work sl 13
9	RQ126568	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2	POWER GRID	D	For AMP work of Line Reactor and Line terminal equipment and Attending of shutdown nature defect. DIA TO BE OPEN AT BOTH ENDS.	21-Apr-2023	08:00	22-Apr-2023	18:00	SD requested by WR-2	PLANNED	Approved	21-Apr-23	08:00	22-Apr-23	18:00	ATC Curtailment of 450 MW in NR Import

10	RQ126946	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	POWER GRID	D	FOR PRESUMMER PREPAREDNESS WORK OF LINE AND LINE REACTOR AND TERMINAL EQUIPMENT AMP WORKS AT GWALIOR END. A/R TO BE KEPT OFF IN 765KV SATNA-ORAI AND DIA TO BE KEPT OPEN AT BOTH ENDS BY WR2	14-Apr-2023	08:00	14-Apr-2023	18:00		PLANNED	Approved	14-Apr-23	08:00	14-Apr-23	18:00	
11	RQ126945	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-SATNA (PG) CKT-1	POWER GRID	D	FOR PRESUMMER PREPAREDNESS WORK.A/R TO BE KEPT OFF IN 765KV GWALIOR-ORAI AND DIA TO BE KEPT OPEN AT BOTH ENDS BY WR2	13-Apr-2023	08:00	13-Apr-2023	18:00		PLANNED	Approved	13-Apr-23	08:00	13-Apr-23	18:00	ATC Curtailment of 2450 MW in NR Import. Also facilitated on 15th Mar
12	RQ126916	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-1	POWER GRID	D	REPLACEMENT INSULATORS BY POLYMER INSULATOR AT MAJOR LOCATIONS BY ER 1	11-Apr-2023	08:00	12-Apr-2023	18:00		PLANNED	Approved	11-Apr-23	08:00	12-Apr-23	18:00	
13	RQ126419	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1	POWER GRID	C	NHAI Diversion work	10-Apr-2023	08:00	24-Apr-2023	18:00		PLANNED	Approved	15-Apr-23	14:00	29-Apr-23	23:00	ATC curtailment of 450 MW in NR Import. Before charging of line all FTC procedures shall be followed. EI approval, PTCC approval to be submitted before charging of line
14	RQ126420	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1	POWER GRID	D	Line maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	10-Apr-2023	08:00	11-Apr-2023	18:00		PLANNED	Approved					ATC Curtailment of 450 MW in NR Import. Shall be clubbed with diversion work sl 13
15	RQ126938	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-2	POWER GRID	D	For tower strengthening works. A/R OFF is required at both ends.	08-Apr-2023	08:00	15-Apr-2023	18:00		PLANNED	Approved	08-Apr-23	08:00	15-Apr-23	18:00	Subjected to WRPC Consent

16	RQ126940	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-2	POWER GRID	D	PRESUMMER PREPAREDNESS WORK AND JUMPER RECTIFICATION WORK. A/R TO BE KEPT OFF IN OTHER CKT. DIA TO BE KEPT OPEN AT BOTH ENDS.A/R OFF IS required at both ends for facilitating work in ckt # 1 BY WR1	05-Apr-2023	08:00	06-Apr-2023	18:00		PLANNED	Approved	05-Apr-23	08:00	06-Apr-23	18:00	ATC Curtailment of 900 MW in NR Import
17	RQ126920	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIA-GAYA (PG) CKT-1	POWER GRID	D	REPLACEMENT INSULATORS BY POLYMER INSULATOR AT MAJOR LOCATIONS BY ER1	04-Apr-2023	08:00	06-Apr-2023	18:00		PLANNED	Approved	04-Apr-23	08:00	06-Apr-23	18:00	
18	RQ126921	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHPUR-SASARAM (PG) CKT-1	POWER GRID	D	FOR CLEANING OF INSULATOR POLLUTED BY BIRDS DROPS BY ER1	04-Apr-2023	08:00	04-Apr-2023	18:00		PLANNED	Approved	04-Apr-23	08:00	04-Apr-23	18:00	
19	RQ126939	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	POWER GRID	D	PRESUMMER PREPAREDNESS WORK AND JUMPER RECTIFICATION WORK. A/R TO BE KEPT OFF IN OTHER CKT. DIA TO BE KEPT OPEN AT BOTH ENDS.A/R OFF IS required at both ends for facilitating work in ckt # 2 BY WR1	02-Apr-2023	08:00	04-Apr-2023	18:00		PLANNED	Approved	02-Apr-23	08:00	04-Apr-23	18:00	ATC Curtailment of 900 MW in NR Import
20	RQ126919	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-2	POWER GRID	D	FOR OPGW INSTALLATION WORK UNDER STRENGTHENING OF OPGW NETWORK IN ER PROJECT BY ER1	01-Apr-2023	08:00	04-Apr-2023	18:00		PLANNED	Approved	01-Apr-23	08:00	04-Apr-23	18:00	
21	RQ126937	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-1	POWER GRID	D	For tower strengthening works. A/R OFF is required at both ends.	01-Apr-2023	08:00	07-Apr-2023	18:00		PLANNED	Approved	01-Apr-23	08:00	07-Apr-23	18:00	
22	RQ126917	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-2	POWER GRID	D	A/R NON AUTO MODE FOR OPGW INSTALLATION WORK UNDER STRENGTHENING OF OPGW NETWORK IN ER PROJECT BY ER1	01-Apr-2023	08:00	30-Apr-2023	18:00		PLANNED	Approved	01-Apr-23	08:00	30-Apr-23	18:00	

23	RQ126918	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-1	POWER GRID	D	A/R NON AUTO FOR OPGW INSTALLATION WORK IN SPAN HAVING DAMAGED EARTHWIRE/ NO EARTHWIRE UNDER OPGW INSTALLATION WORK UNDER STRENGTHENING OF OPGW NETWORK IN ER PROJECT. TO FACILITATE SHUTDOWN IN CKT-2 DUE TO OLD/DAMAGED EARTHWIRE BY ER1	01-Apr-2023	08:00	04-Apr-2023	18:00		PLANNED	Approved	01-Apr-23	08:00	04-Apr-23	18:00	
24	RQ126944	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI(PG)-VINDHYACHA LPOOL(PG) (PVTSL) CKT-2	PVTSL	D	For AMP work Line Terminal equipment , at Vindhyachal (PS) BY WR1	17-Apr-2023	08:00	17-Apr-2023	18:00		PLANNED	Approved	17-Apr-23	08:00	17-Apr-23	18:00	ATC Curtailment of 1900 MW in NR Import
25	RQ126943	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI(PG)-VINDHYACHA LPOOL(PG) (PVTSL) CKT-1	PVTSL	D	For AMP work Line Terminal equipment , at Vindhyachal (PS) BY WR1	15-Apr-2023	08:00	15-Apr-2023	18:00		PLANNED	Approved	15-Apr-23	08:00	15-Apr-23	18:00	ATC Curtailment of 1900 MW in NR Import
26	RQ125801	OCC_205	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERG ARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-2	POWER GRID	D	OPGW REPLACEMENT WORK (Replacement of old earthwire with OPGW). No outage is required. Work will be carried out online.	01-Apr-2023	08:00	30-Apr-2023	18:30	No outage Required	PLANNED	Approved	01-Apr-23	08:00	30-Apr-23	18:30	Subjected to WRPC Consent
27	RQ126935	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MUZAFFARPUR(PG) (POWERLINK) CKT-2	POWER LINK	D	LBB RETROFITTING AT MUZAFFARPUR END BY ER1	27-Apr-2023	08:00	27-Apr-2023	18:00		PLANNED	Approved	27-Apr-23	08:00	27-Apr-23	18:00	
28	RQ126923	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-Naubatpur (BS) (PG) CKT-1	POWER GRID	D	FOR REPLACEMENT OF FLASHED PILOT INSULATOR STRING. A/R OFF ON CKT 2 TO FACILITATE THE SD OF OTHER CKT ON THE SAME TOWER BY ER1	25-Apr-2023	08:00	26-Apr-2023	18:00		PLANNED	Approved	25-Apr-23	08:00	26-Apr-23	18:00	

29	RQ126931	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-2	POWER GRID	D	INSULATOR CLEANING IN POLLUTED LOCATIONS. A/R OFF ON CKT 1 TO FACILITATE THE SD OF OTHER CKT ON THE SAME TOWER BY ER1	24-Apr-2023	08:00	25-Apr-2023	18:00		PLANNED	Approved						To be clubbed with diversion work sl 41/42
30	RQ126930	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-1	POWER GRID	D	INSULATOR CLEANING IN POLLUTED LOCATIONS. A/R OFF ON CKT 2 TO FACILITATE THE SD OF OTHER CKT ON THE SAME TOWER BY ER1	20-Apr-2023	08:00	21-Apr-2023	18:00		PLANNED	Approved						To be clubbed with diversion work sl 41/42
31	RQ126929	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-BIHARSHARIF (PG) CKT-2	POWER GRID	D	REPLACEMENT OF PORCELAIN INSULATOR BY POLMER INSULATOR AT MAJOR LOCATIONS. A/R OFF ON CKT 1 TO FACILITATE THE SD OF OTHER CKT ON THE SAME TOWER BY ER1	19-Apr-2023	08:00	21-Apr-2023	18:00		PLANNED	Approved	19-Apr-23	08:00	21-Apr-23	18:00		
32	RQ125973	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MOTIHARI(BS) (PG) CKT-2	POWER GRID	D	AMP work	18-Apr-2023	08:00	18-Apr-2023	18:00		PLANNED	Approved	18-Apr-23	08:00	18-Apr-23	18:00		Subjected to ERPC Consent
33	RQ126928	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-BIHARSHARIF (PG) CKT-1	POWER GRID	D	REPLACEMENT OF PORCELAIN INSULATOR BY POLMER INSULATOR AT MAJOR LOCATIONS. A/R OFF ON CKT 2 TO FACILITATE THE SD OF OTHER CKT ON THE SAME TOWER BY ER1	16-Apr-2023	08:00	18-Apr-2023	18:00		PLANNED	Approved	16-Apr-23	08:00	18-Apr-23	18:00		
34	RQ126942	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-VINDHYACHALPOOL(PG) (PG) CKT-2	POWER GRID	D	Line AMP works. A/R OFF of Ckt 1 and Dia to be Kept open at both ends. Line equipment AMP at Vindhychal PS.	14-Apr-2023	08:00	14-Apr-2023	18:00		PLANNED	Approved	14-Apr-23	08:00	14-Apr-23	18:00		To be clubbed with unit outage at Rihand 3. Subjected to WRPC Consent

35	RQ126416	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1	POWER GRID	D	Line maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	13-Apr-2023	08:00	13-Apr-2023	19:00		PLANNED	Approved	13-Apr-23	08:00	13-Apr-23	19:00	ATC Curtailment of 1350 MW in NR Export. Subjected to WRPC approval
36	RQ126927	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BiharSHARIFF (PG) CKT-2	POWER GRID	D	REPLACEMENT OF PORCELAIN INSULATOR BY POLYMER INSULATOR AT MAJOR LOCATIONS.A/R OFF ON CKT 1 TO FACILITATE THE SD OF OTHER CKT ON THE SAME TOWER BY ER1	13-Apr-2023	08:00	15-Apr-2023	18:00		PLANNED	Approved	13-Apr-23	08:00	15-Apr-23	18:00	
37	RQ126941	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-VINDHYACHA LPOOL(PG) (PG) CKT-1	POWER GRID	D	Line AMP works. A/R OFF of Ckt 2 and Dia to be Kept open at both ends. Line quipment AMP at Vindhyachal PS.	12-Apr-2023	08:00	12-Apr-2023	18:00		PLANNED	Approved	12-Apr-23	08:00	12-Apr-23	18:00	To be clubbed with unit outage at Rihand 3. Subjected to WRPC Consent
38	RQ126168	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-2	POWER GRID	D	FOR TAN DELTA MEASUREMENT OF BUSHING	10-Apr-2023	08:00	10-Apr-2023	18:00		PLANNED	Approved	10-Apr-23	08:00	10-Apr-23	18:00	Subjected to ERPC Consent
39	RQ126417	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-ZERDA (PG) CKT-1	POWER GRID	D	Line maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	07-Apr-2023	08:00	07-Apr-2023	19:00		PLANNED	Approved	07-Apr-23	08:00	07-Apr-23	19:00	Subjected to WRPC Consent
40	RQ126934	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-SASARAM (PG) CKT-1	POWER GRID	D	BPI REPLACEMENT OF REACTOR ISOLATOR & BAY ISOLATOR AT PUSAULI and TL maintenance work. A/R OFF ON 400KV-SASARAM(PG)-Allahabad-1 For enabling parallel circuit shutdown BY ER1	07-Apr-2023	08:00	08-Apr-2023	18:00		PLANNED	Approved	07-Apr-23	08:00	08-Apr-23	18:00	
41	RQ126914	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-1	POWER GRID	C	DIVERSION OF LINE DUE TO RVNL RAIL CONSTRUCTION BY ER1	05-Apr-2023	08:00	30-Apr-2023	18:00		PLANNED	Approved	05-Apr-23	08:00	30-Apr-23	18:00	Before charging of line all FTC procedures shall be followed. EI approval, PTCC approval to be submitted before charging of line

42	RQ126915	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-2	POWER GRID	C	DIVERSION OF LINE DUE TO RVNL RAIL CONSTRUCTION BY ER1	05-Apr-2023	08:00	30-Apr-2023	18:00		PLANNED	Approved	05-Apr-23	08:00	30-Apr-23	18:00	Before charging of line all FTC procedures shall be followed. EI approval, PTCC approval to be submitted before charging of line
43	RQ126925	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-Naubatpur (BS) (PG) CKT-2	POWER GRID	D	FOR REPLACEMENT OF FLASHED PILOT INSULATOR STRING. A/R OFF ON CKT 1 TO FACILITATE THE SD OF OTHER CKT ON THE SAME TOWER BY ER1	01-Apr-2023	08:00	02-Apr-2023	18:00		PLANNED	Approved	01-Apr-23	08:00	02-Apr-23	18:00	
44	RQ126922	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-Naubatpur (BS) (PG) CKT-1	POWER GRID	D	A/R NON AUTO MODE FOR OPGW ERECTION WORK UNDER STRENGTHENING OF OPGW NETWORK IN ER PROJECT FOR BALANCE WORK IN UP PORTION BY ER1	01-Apr-2023	08:00	30-Apr-2023	18:00		PLANNED	Approved	01-Apr-23	08:00	30-Apr-23	18:00	
45	RQ126441	OCC_205	rappc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-SHUJALPUR(PG) (RTCL) CKT-2	RTCL	C	Annual pm tan Delta test of CTs	12-Apr-2023	08:00	12-Apr-2023	20:00		PLANNED	Approved	12-Apr-23	08:00	12-Apr-23	20:00	ATC Curtailment of 250 MW in NR Export. Subjected to WRPC Approval
46	RQ126438	OCC_205	rappc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-SHUJALPUR(PG) (RTCL) CKT-1	RTCL	C	Annual pm tan Delta test of CTs	11-Apr-2023	08:00	11-Apr-2023	20:00		PLANNED	Approved	11-Apr-23	08:00	11-Apr-23	20:00	ATC Curtailment of 250 MW in NR Export. Subjected to WRPC Approval
47	RQ126409	OCC_205	cpcc1_sd	HVDC POLE	800 KV HVDC KURUKSHETRA(PG) POLE-03	POWER GRID	D	For SCADA intetgration of New GIS Bay with Existing S/s SCADA.	03-Apr-2023	07:00	04-Apr-2023	18:00	HVDC Pole-3 with GIS bays 430 & 431	PLANNED	Approved	01-Apr-23	07:00	02-Apr-23	18:00	ATC Curtailment of 2900 MW for Bipole. Subjected to WRPC Consent
48	RQ126411	OCC_205	cpcc1_sd	HVDC POLE	800 KV HVDC KURUKSHETRA(PG) POLE-1	POWER GRID	D	For SCADA Database update for CK-1	03-Apr-2023	07:00	04-Apr-2023	18:00	HVDC Pole-1 with GIS bays 419 & 420	PLANNED	Approved	03-Apr-23	07:00	04-Apr-23	18:00	ATC Curtailment of 2900 MW for Bipole. Subjected to WRPC Consent
49	RQ126410	OCC_205	cpcc1_sd	HVDC POLE	800 KV HVDC KURUKSHETRA(PG) POLE-2	POWER GRID	D	For SCADA Database update for CK-1	03-Apr-2023	07:00	04-Apr-2023	18:00	HVDC Pole-2 with GIS bays 414 & 415	PLANNED	Approved	03-Apr-23	07:00	04-Apr-23	18:00	ATC Curtailment of 2900 MW for Bipole. Subjected to WRPC Consent
50	RQ126408	OCC_205	cpcc1_sd	HVDC POLE	800 KV HVDC KURUKSHETRA(PG) POLE-4	POWER GRID	D	For SCADA intetgration of New GIS Bay with Existing S/s SCADA.	01-Apr-2023	07:00	02-Apr-2023	20:00	HVDC Pole-4 with GIS bays 432 & 433	PLANNED	Approved	01-Apr-23	07:00	02-Apr-23	20:00	ATC Curtailment of 2900 MW for Bipole. Subjected to WRPC Consent
51	RQ126170	OCC_205	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-2		D	AMP of POLE-2	23-Apr-2023	08:00	23-Apr-2023	18:00		PLANNED	Approved	23-Apr-23	08:00	23-Apr-23	18:00	
52	RQ126169	OCC_205	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-1		D	AMP of POLE-1	22-Apr-2023	08:00	22-Apr-2023	18:00		PLANNED	Approved	22-Apr-23	08:00	22-Apr-23	18:00	

53	RQ126426	OCC_205	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-2		D	For AMP Work	06-Apr-2023	08:00	06-Apr-2023	18:00		PLANNED	Approved	06-Apr-23	08:00	06-Apr-23	18:00	
54	RQ126425	OCC_205	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-1		D	For AMP Work	05-Apr-2023	08:00	05-Apr-2023	18:00		PLANNED	Approved	05-Apr-23	08:00	05-Apr-23	18:00	
55	RQ126969	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BAREILLY_2-LUCKNOW_2 (PG) CKT-1	POWER GRID	D	For CT switching and protection switching through rechecking for spare selection of line reactor and OTI /WTI modification implication	28-Apr-2023	08:00	28-Apr-2023	18:00		PLANNED	Approved	28-Apr-23	08:00	28-Apr-23	18:00	
56	RQ125952	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIA-LUCKNOW_2 (PG) CKT-1	POWER GRID	D	Insulator Replacement Work at Tower 856	28-Apr-2023	08:00	28-Apr-2023	18:00		PLANNED	Approved	28-Apr-23	08:00	28-Apr-23	18:00	
57	RQ126329	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MEERUT-BHIWANI (PG) CKT-1	POWER GRID	D	Line maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	26-Apr-2023	08:00	28-Apr-2023	18:00	For attending shutdown nature work(Loose grading ring, Missing corona ring, Missing arcing horn etc.)	PLANNED	Approved	26-Apr-23	08:00	28-Apr-23	18:00	
58	RQ126246	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWER GRID	D	AMP work	25-Apr-2023	09:00	25-Apr-2023	18:00		PLANNED	Approved	25-Apr-23	09:00	25-Apr-23	18:00	
59	RQ125979	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KANPUR_GIS-ALIGARH (PG) CKT-1	POWER GRID	D	S/D required for tapping of OPGW link at Repeater Station	25-Apr-2023	08:00	25-Apr-2023	18:00		PLANNED	Approved	25-Apr-23	08:00	25-Apr-23	18:00	
60	RQ126328	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-BHIWANI (PG) CKT-1	POWER GRID	D	Line maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	24-Apr-2023	08:00	25-Apr-2023	18:00	To attend shutdown nature defects i.e. fixing of jumper bolts, AH, CC ring bolts, condutor spacer keepers etc.	PLANNED	Approved	24-Apr-23	08:00	25-Apr-23	18:00	
61	RQ125951	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BAREILLY_2-LUCKNOW_2 (PG) CKT-1	POWER GRID	D	Rectification of condutor at Tower 121	24-Apr-2023	08:00	24-Apr-2023	18:00		PLANNED	Approved	24-Apr-23	08:00	24-Apr-23	18:00	
62	RQ126247	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-2	POWER GRID	D	AMP work	21-Apr-2023	09:00	21-Apr-2023	18:00		PLANNED	Approved	21-Apr-23	09:00	21-Apr-23	18:00	

63	RQ126427	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-ALIGARH (PG) CKT-1	POWER GRID	D	To attend shutdown nature defects i.e. replacement of polymer insulator at TN1154, fixing of jumper bolts, conductor spacers etc.	17-Apr-2023	08:00	18-Apr-2023	18:00		PLANNED	Approved	17-Apr-23	08:00	18-Apr-23	18:00	
64	RQ125983	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWER GRID	D	S/D required for tapping of OPGW link at Repeater Station	17-Apr-2023	08:00	17-Apr-2023	18:00		PLANNED	Approved	17-Apr-23	08:00	17-Apr-23	18:00	
65	RQ126162	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-ALIGARH (PG) CKT-1	POWER GRID	D	For rectification of S/D nature defects.	12-Apr-2023	08:00	13-Apr-2023	18:00		PLANNED	Approved	12-Apr-23	08:00	13-Apr-23	18:00	
66	RQ126325	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2	POWER GRID	D	Line maintenance work eg.Tightening of loose conductor VD, Corona ring, arcing horn, jumper, string Hook etc	05-Apr-2023	08:00	05-Apr-2023	18:00	other ckt will be in non auto mode	PLANNED	Approved	05-Apr-23	08:00	05-Apr-23	18:00	ATC Curtailment of 600 MW in NR Export. Subjected to WRPC approval
67	RQ126324	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1	POWER GRID	D	Line maintenance work eg.Tightening of loose conductor VD, Corona ring, arcing horn, jumper, string Hook etc	04-Apr-2023	08:00	04-Apr-2023	18:00	other ckt will be in non auto mode	PLANNED	Approved	04-Apr-23	08:00	04-Apr-23	18:00	ATC Curtailment of 600 MW in NR Export. Subjected to WRPC approval
68	RQ126313	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2	POWER GRID	D	GENERAL MAINTENANCE WORK	03-Apr-2023	08:00	04-Apr-2023	18:00		PLANNED	Approved	03-Apr-23	08:00	04-Apr-23	18:00	
69	RQ126312	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1	POWER GRID	D	GENERAL MAINTENANCE WORK	01-Apr-2023	08:00	02-Apr-2023	18:00		PLANNED	Approved	01-Apr-23	08:00	02-Apr-23	18:00	
70	RQ125977	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWER GRID	D	A/R into non auto mode for Live Line OPGW Work	01-Apr-2023	08:00	30-Apr-2023	18:00		PLANNED	Approved	01-Apr-23	08:00	30-Apr-23	18:00	
71	RQ125978	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KANPUR_GIS-ALIGARH (PG) CKT-1	POWER GRID	D	A/R into non auto mode for Live Line OPGW Work	01-Apr-2023	08:00	30-Apr-2023	18:00		PLANNED	Approved	01-Apr-23	08:00	30-Apr-23	18:00	
72	RQ126327	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MEERUT-BHIWANI (PG) CKT-1	POWER GRID	D	Auto Reclose off is required for OPGW INSTALLATION works under Northern Region Optical fibre Strengthening Scheme (NROSS)	01-Apr-2023	08:00	30-Apr-2023	18:00	only Auto recloser off on daily basis	PLANNED	Approved	01-Apr-23	08:00	30-Apr-23	18:00	

73	RQ126326	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-2	POWER GRID	D	Auto Reclose off is required for OPGW INSTALLATION works under Northern Region Optical fibre Strengthening Scheme (NROSS)	01-Apr-2023	08:00	30-Apr-2023	18:00	only Auto recloser off on daily basis	PLANNED	Approved	01-Apr-23	08:00	30-Apr-23	18:00	
74	RQ126010	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWER GRID	C	Transmission Line Diversion work due to construction of Ganga Expressway	01-Apr-2023	08:00	10-Apr-2023	18:00		PLANNED	Approved	01-Apr-23	08:00	10-Apr-23	18:00	
75	RQ126011	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-2	POWER GRID	C	Transmission Line Diversion work due to construction of Ganga Expressway	01-Apr-2023	08:00	10-Apr-2023	18:00		PLANNED	Approved	01-Apr-23	08:00	10-Apr-23	18:00	
76	RQ126321	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2	POWER GRID,FB TL	D	For AMP, Relay testing works, Line equipment AMP Works	27-Apr-2023	17:00	28-Apr-2023	23:00		PLANNED	Approved	27-Apr-23	17:00	28-Apr-23	23:00	
77	RQ126320	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1	POWER GRID,FB TL	D	For AMP, Relay testing works, Line equipment AMP Works	25-Apr-2023	17:00	26-Apr-2023	23:00		PLANNED	Approved	25-Apr-23	17:00	26-Apr-23	23:00	
78	RQ126317	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2	POWER GRID,FB TL	D	For ladder logic and interlock checking for spare reactor commissioning	20-Apr-2023	17:00	26-Apr-2023	23:00	along with line reactor	PLANNED	Approved	20-Apr-23	17:00	26-Apr-23	23:00	
79	RQ126316	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1	POWER GRID,FB TL	D	For ladder logic and interlock checking for spare reactor commissioning	13-Apr-2023	17:00	19-Apr-2023	23:00	along with line reactor	PLANNED	Approved	13-Apr-23	17:00	19-Apr-23	23:00	
80	RQ126323	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-2	PFTL	D	For AMP, Relay testing works, Line equipment AMP Works	23-Apr-2023	17:00	24-Apr-2023	23:00		PLANNED	Approved	23-Apr-23	17:00	24-Apr-23	23:00	
81	RQ126322	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1	PFTL	D	For AMP, Relay testing works, Line equipment AMP Works	21-Apr-2023	17:00	22-Apr-2023	23:00		PLANNED	Approved	21-Apr-23	17:00	22-Apr-23	23:00	
82	RQ126319	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-2	PFTL	D	For ladder logic and interlock checking for spare reactor commissioning	07-Apr-2023	17:00	12-Apr-2023	23:00	along with line reactor	PLANNED	Approved	07-Apr-23	17:00	12-Apr-23	23:00	

83	RQ126318	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)- FATEHGARH_ II(PG) (PFTL) CKT-1	PFTL	D	For ladder logic and interlock checking for spare reactor commissioning	02-Apr-2023	17:00	06-Apr-2023	23:00	along with line reactor	PLANNED	Approved	02-Apr-23	17:00	06-Apr-23	23:00	
84	RQ126071	OCC_205	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-1	RRVPNL	D	Half Yearly and Quarterly Maintenance along with 3*80 MVAR Line Reactor Bank-1 at Anta	20-Apr-2023	08:00	20-Apr-2023	18:00		PLANNED	Approved	20-Apr-23	08:00	20-Apr-23	18:00	
85	RQ126072	OCC_205	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-2	RRVPNL	D	Half Yearly and Quarterly Maintenance along with 3*80 MVAR Line Reactor Bank-1 at Phagi	12-Apr-2023	08:00	12-Apr-2023	18:00		PLANNED	Approved	12-Apr-23	08:00	12-Apr-23	18:00	
86	RQ125866	OCC_205	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(U P)- GR.NOIDA_2(UPC) (GTL) CKT-1	GTL	D	For 80 Mvar Spare reactor switching activity.	17-Apr-2023	10:00	17-Apr-2023	18:00		PLANNED	Approved	17-Apr-23	10:00	17-Apr-23	18:00	L/R spare changeover work shall be clubbed with Line AMP/Outage work
87	RQ125865	OCC_205	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(U P)- GHATAMPUR_TPS(UP) (GTL) CKT-1	GTL	D	For 63 Mvar R-phase reactor switching activity.	05-Apr-2023	10:00	05-Apr-2023	17:00		PLANNED	Approved	05-Apr-23	10:00	05-Apr-23	17:00	
88	RQ125837	OCC_205	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANPARA_C(LAN)- UNNAO(UP) (UP) CKT-1	UPPTCL	D	* 1.A/R tesing of Main Bay-4 protection relays Tie Bay-5 BCU SCADA problem by M/S GE TD Engineer of 765 kV Un	17-Apr-2023	08:00	19-Apr-2023	17:00		PLANNED	Approved	17-Apr-23	08:00	19-Apr-23	17:00	Subjected to revival of Anpara_D unnao
89	RQ125835	OCC_205	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(U P)- LALITPUR(LPG) (UP) CKT-1	UPPTCL	D	* TOWER TOP PETROLLING AND FIXING OF MISSING CC RING AND JUMPER CONY NUT BOLT	03-Apr-2023	08:00	04-Apr-2023	18:00		PLANNED	Approved	03-Apr-23	08:00	04-Apr-23	18:00	Subjected to at least one unit outage at lalitpur
90	RQ125836	OCC_205	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(U P)- LALITPUR(LPG) (UP) CKT-2	UPPTCL	D	* TOWER TOP PETROLLING AND FIXING OF MISING JUMPER CONE NUT BOLTS AND CC RING	01-Apr-2023	08:00	02-Apr-2023	18:00		PLANNED	Approved	01-Apr-23	08:00	02-Apr-23	18:00	Subjected to at least one unit outage at lalitpur
91	RQ126315	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER(PG)- KHETRI (PKTSL) (BKTL) CKT-2	BKTL	D	Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L	07-Apr-2023	08:00	08-Apr-2023	18:00	only for Non auto mode	PLANNED	Approved	07-Apr-23	15:00	10-Apr-23	23:00	Shall be allowed from 15:00 hrs. No of Days may be increased

92	RQ126314	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1	BKTL	D	Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L	07-Apr-2023	08:00	08-Apr-2023	18:00	only for Non auto mode	PLANNED	Approved	07-Apr-23	15:00	10-Apr-23	23:00	Shall be allowed from 15:00 hrs. No of Days may be increased
93	RQ126059	OCC_205	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2	PAPTL	D	Quarterly maintenance work	03-Apr-2023	08:00	03-Apr-2023	18:00		PLANNED	Approved	03-Apr-23	08:00	03-Apr-23	18:00	
94	RQ125833	OCC_205	stuuup_sd	BUS	765KV BUS 1 AT AGRA FATEHBAD(U P)	UPPTCL	D	* For Annual Maintenance of Bus and Associated elements	24-Apr-2023	09:00	24-Apr-2023	18:00		PLANNED	Approved	24-Apr-23	09:00	24-Apr-23	18:00	
95	RQ126347	OCC_205	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 1	POWER GRID	D	Jumpering and bay extension work by M/s TATA for TBCB package SS-01	22-Apr-2023	17:00	28-Apr-2023	23:00		PLANNED	Approved	22-Apr-23	17:00	28-Apr-23	23:00	
96	RQ126294	OCC_205	cpcc3_sd	BUS	765KV BUS 1 AT ALIGARH(PG)	POWER GRID	C	For termination of the cable related to the 765 kV Aligarh-Sikar-II Line 1/2 and 765 kV BUS BAR-1 protection Stability Testing (Construction	21-Apr-2023	08:00	22-Apr-2023	18:00		PLANNED	Approved	21-Apr-23	08:00	22-Apr-23	18:00	
97	RQ126235	OCC_205	cpcc3_sd	BUS	765KV BUS 1 AT FATEHPUR(P G)	POWER GRID	D	AMP WORKS	18-Apr-2023	10:00	18-Apr-2023	18:00		PLANNED	Approved	18-Apr-23	10:00	18-Apr-23	18:00	
98	RQ126236	OCC_205	cpcc3_sd	BUS	765KV BUS 2 AT FATEHPUR(P G)	POWER GRID	D	AMP WORKS	17-Apr-2023	17:00	17-Apr-2023	18:00		PLANNED	Approved	17-Apr-23	17:00	17-Apr-23	18:00	
99	RQ126346	OCC_205	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 2	POWER GRID	D	Bay Extension work, 765kV ICT-3 will be out	13-Apr-2023	17:00	18-Apr-2023	23:00		PLANNED	Approved	13-Apr-23	17:00	18-Apr-23	23:00	
100	RQ126345	OCC_205	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 1	POWER GRID	D	Bay Extension work	09-Apr-2023	17:00	12-Apr-2023	23:00		PLANNED	Approved	09-Apr-23	17:00	12-Apr-23	23:00	
101	RQ126344	OCC_205	cpcc1_sd	BUS	765 KV KOTESHWAR(PG) - BUS 2	POWER GRID	D	1500MVA ICT3 COMMISSIONING WORKS	02-Apr-2023	10:00	08-Apr-2023	18:00		PLANNED	Approved	02-Apr-23	9:00	08-Apr-23	16:00	
102	RQ126348	OCC_205	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 2	POWER GRID	D	Jumpering and bay extension work by M/s TATA for TBCB package SS-01	01-Apr-2023	17:00	07-Apr-2023	23:00		PLANNED	Approved	01-Apr-23	17:00	07-Apr-23	23:00	
103	RQ126034	OCC_205	sldcrs_sd	BUS	765KV BUS 2 AT PHAGI(RS)	RRVPNL	D	Quarterly maintenance work	18-Apr-2023	08:00	18-Apr-2023	18:00		PLANNED	Approved	18-Apr-23	08:00	18-Apr-23	18:00	Bypass arrangement to be done at Anta. Generation at Chhabra complex to be restricted to 3500 MW
104	RQ126031	OCC_205	sldcrs_sd	BUS	765KV BUS 2 AT ANTA(RS)	RRVPNL	D	Half Yearly and Quarterly Maintenance	11-Apr-2023	08:00	11-Apr-2023	18:00		PLANNED	Approved	11-Apr-23	08:00	11-Apr-23	18:00	
105	RQ126030	OCC_205	sldcrs_sd	BUS	765KV BUS 1 AT ANTA(RS)	RRVPNL	D	Half Yearly and Quarterly Maintenance	10-Apr-2023	08:00	10-Apr-2023	18:00		PLANNED	Approved	10-Apr-23	08:00	10-Apr-23	18:00	

106	RQ126377	OCC_205	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	Ladder logic commissioning with spare reactor logic scheme checking	21-Apr-2023	17:00	25-Apr-2023	23:00		PLANNED	Approved	21-Apr-23	17:00	25-Apr-23	23:00	
107	RQ126374	OCC_205	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV BHADLA_2 (PG)	POWER GRID	D	CSD Fine tuning	19-Apr-2023	17:00	20-Apr-2023	23:00		PLANNED	Approved	19-Apr-23	17:00	20-Apr-23	23:00	
108	RQ126378	OCC_205	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	Ladder logic commissioning with spare reactor logic scheme checking	15-Apr-2023	17:00	20-Apr-2023	23:00		PLANNED	Approved	15-Apr-23	17:00	20-Apr-23	23:00	
109	RQ126375	OCC_205	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	For final testing of CSD Relay of 765KV Bus Reactor	08-Apr-2023	17:00	08-Apr-2023	23:00		PLANNED	Approved	08-Apr-23	17:00	08-Apr-23	23:00	
110	RQ126376	OCC_205	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	For final testing of CSD Relay of 765KV Bus Reactor	07-Apr-2023	17:00	07-Apr-2023	23:00		PLANNED	Approved	07-Apr-23	17:00	07-Apr-23	23:00	
111	RQ126044	OCC_205	sldcrs_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	POWER GRID	D	Quarterly maintenance work	05-Apr-2023	08:00	05-Apr-2023	18:00		PLANNED	Approved	05-Apr-23	08:00	05-Apr-23	18:00	
112	RQ126343	OCC_205	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV KOTESHWAR(PG)	POWER GRID	C	GIB Rectification work	03-Apr-2023	08:00	17-Apr-2023	18:00		PLANNED	Approved	03-Apr-23	08:00	17-Apr-23	18:00	
113	RQ126366	OCC_205	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-1 @FATEHGARH_II(PG)	PFTL	D	Ladder logic commissioning with spare reactor logic scheme checking	26-Apr-2023	17:00	28-Apr-2023	23:00		PLANNED	Approved	26-Apr-23	17:00	28-Apr-23	23:00	

114	RQ126367	OCC_205	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_II(PG)	PFTL	D	Ladder logic commissioning with spare reactor logic scheme checking	13-Apr-2023	17:00	15-Apr-2023	23:00		PLANNED	Approved	13-Apr-23	17:00	15-Apr-23	23:00		
115	RQ126363	OCC_205	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_II(PG)	PFTL	D	For final testing of CSD Relay of 765KV Line Reactor	09-Apr-2023	17:00	10-Apr-2023	23:00		PLANNED	Approved	09-Apr-23	17:00	10-Apr-23	23:00		
116	RQ126362	OCC_205	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-1 @FATEHGARH_II(PG)	PFTL	D	For final testing of CSD Relay of 765KV Line Reactor	07-Apr-2023	17:00	08-Apr-2023	23:00		PLANNED	Approved	07-Apr-23	17:00	08-Apr-23	23:00		
117	RQ126371	OCC_205	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_II(PG)	PFTL	D	For AMP works	06-Apr-2023	17:00	06-Apr-2023	23:00		PLANNED	Approved						To be clubbed with sl 76/78
118	RQ126370	OCC_205	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-1 @FATEHGARH_II(PG)	PFTL	D	For AMP works	05-Apr-2023	17:00	05-Apr-2023	23:00		PLANNED	Approved						To be clubbed with sl 77/79
119	RQ126359	OCC_205	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV AJMER- BHADLA_2 (PG) CKT-1 @BHADLA_2 (PG)	POWER GRID	D	AMP OF THE REACTOR & Its Bay	24-Apr-2023	17:00	24-Apr-2023	23:00		PLANNED	Rejected						L/R SD work shall be clubbed with Line AMP/Outage work

120	RQ126365	OCC_205	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_II(PG)	POWER GRID	D	Ladder logic commissioning with spare reactor logic scheme checking	23-Apr-2023	17:00	25-Apr-2023	23:00		PLANNED	Approved	23-Apr-23	17:00	25-Apr-23	23:00		
121	RQ126358	OCC_205	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-2 @BHADLA_2 (PG)	POWER GRID	D	AMP OF THE REACTOR & Its Bay	23-Apr-2023	17:00	23-Apr-2023	23:00		PLANNED	Rejected						L/R SD work shall be clubbed with Line AMP/Outage work
122	RQ126357	OCC_205	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-1 @BHADLA_2 (PG)	POWER GRID	D	AMP OF THE REACTOR & Its Bay	22-Apr-2023	17:00	22-Apr-2023	23:00		PLANNED	Rejected						L/R SD work shall be clubbed with Line AMP/Outage work
123	RQ126560	OCC_205	cpcc2_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON MOGA-MEERUT (PG) CKT-1 @MOGA(PG)	POWER GRID	D	AMP of Reactor-Bay Equipment and Tightening of ABB make CB Drive	22-Apr-2023	09:00	22-Apr-2023	17:30	Kindly approve for Line Reactor Bay shutdown	PLANNED	Rejected						L/R SD work shall be clubbed with Line AMP/Outage work
124	RQ126356	OCC_205	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-2 @BHADLA_2 (PG)	POWER GRID	D	AMP OF THE REACTOR & Its Bay	21-Apr-2023	17:00	21-Apr-2023	23:00		PLANNED	Rejected						L/R SD work shall be clubbed with Line AMP/Outage work
125	RQ126364	OCC_205	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_II(PG)	POWER GRID	D	Ladder logic commissioning with spare reactor logic scheme checking	20-Apr-2023	17:00	22-Apr-2023	23:00		PLANNED	Approved	20-Apr-23	17:00	22-Apr-23	23:00		
126	RQ126352	OCC_205	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-2 @BIKANER(PG)	POWER GRID	D	AMP OF THE REACTOR & Its Bay	19-Apr-2023	17:00	19-Apr-2023	23:00		PLANNED	Rejected						L/R SD work shall be clubbed with Line AMP/Outage work

127	RQ126353	OCC_205	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-1 @BIKANER(PG)	POWER GRID	D	AMP OF THE REACTOR & Its Bay	18-Apr-2023	17:00	18-Apr-2023	23:00		PLANNED	Rejected						L/R SD work shall be clubbed with Line AMP/Outage work
128	RQ126373	OCC_205	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PG) CKT-2 @JHATIKARA(PG)	POWER GRID	D	CSD FINE TUNING	18-Apr-2023	10:00	18-Apr-2023	18:00		PLANNED	Approved	18-Apr-23	10:00	18-Apr-23	18:00		
129	RQ126351	OCC_205	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-1 @BHADLA_2 (PG)	POWER GRID	D	CSD Fine tuning & AMP of Bay Equipment	17-Apr-2023	17:00	18-Apr-2023	23:00		PLANNED	Approved	17-Apr-23	17:00	18-Apr-23	23:00		
130	RQ126354	OCC_205	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-2 @BIKANER(PG)	POWER GRID	D	AMP OF THE REACTOR & Its Bay	17-Apr-2023	17:00	17-Apr-2023	23:00		PLANNED	Rejected						
131	RQ126355	OCC_205	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-1 @BIKANER(PG)	POWER GRID	D	AMP OF THE REACTOR & Its Bay	16-Apr-2023	17:00	16-Apr-2023	23:00		PLANNED	Rejected						L/R SD work shall be clubbed with Line AMP/Outage work
132	RQ126349	OCC_205	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-2 @AJMER(PG)	POWER GRID	D	AMP work line reactor and reactor bay and testing of NGR	11-Apr-2023	08:00	12-Apr-2023	18:00		PLANNED	Rejected						L/R SD work shall be clubbed with Line AMP/Outage work
133	RQ126361	OCC_205	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_II(PG)	POWER GRID	D	For final testing of CSD Relay of 765KV Line Reactor	05-Apr-2023	17:00	06-Apr-2023	23:00		PLANNED	Approved	05-Apr-23	17:00	06-Apr-23	23:00		

134	RQ126350	OCC_205	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-1 @AJMER(PG)	POWER GRID	D	AMP work line reactor and reactor bay and testing of NGR	05-Apr-2023	08:00	06-Apr-2023	18:00		PLANNED	Rejected						L/R SD work shall be clubbed with Line AMP/Outage work
135	RQ126369	OCC_205	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_II(PG)	POWER GRID	D	For AMP works	04-Apr-2023	17:00	04-Apr-2023	23:00		PLANNED	Approved						To be clubbed with sl 80/82
136	RQ126368	OCC_205	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_II(PG)	POWER GRID	D	For AMP works	03-Apr-2023	17:00	03-Apr-2023	23:00		PLANNED	Approved						To be clubbed with sl 81/83
137	RQ126360	OCC_205	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_II(PG)	POWER GRID	D	For final testing of CSD Relay of 765KV Line Reactor	03-Apr-2023	17:00	04-Apr-2023	23:00		PLANNED	Approved	03-Apr-23	17:00	04-Apr-23	23:00		
138	RQ126372	OCC_205	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1 @JHATIKARA(PG)	PKTSL	D	CSD FINE TUNING	17-Apr-2023	10:00	17-Apr-2023	18:00		PLANNED	Approved	17-Apr-23	10:00	17-Apr-23	18:00		
139	RQ126404	OCC_205	cpcc1_sd	BAY	715 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	For bay AMP Works	29-Apr-2023	17:00	30-Apr-2023	23:00		PLANNED	Approved	29-Apr-23	17:00	30-Apr-23	23:00		

140	RQ126554	OCC_205	cpcc2_sd	BAY	704R MAIN BAY - 330 MVAR LR ON 765 KV BIKANER-MOGA (PG) CKT-2 @MOGA(PG) (POWERGRID) AT MOGA (PG) (POWERGRID)	POWER GRID	D	AMP of Reactor-Bay Equipment and SF6 Alarm ckt modification work	29-Apr-2023	08:30	29-Apr-2023	18:00	Kindly approve	PLANNED	Approved	29-Apr-23	08:30	29-Apr-23	18:00	
141	RQ126552	OCC_205	cpcc2_sd	BAY	701R MAIN BAY - 330 MVAR LR ON 765 KV BIKANER-MOGA (PG) CKT-1 @MOGA(PG) (POWERGRID) AT BIKANER	POWER GRID	D	AMP of Reactor-Bay Equipment and SF6 Alarm ckt modification work	28-Apr-2023	08:30	28-Apr-2023	18:00	Kindly approve LR bay shutdown at Moga SS	PLANNED	Approved	28-Apr-23	08:30	28-Apr-23	18:00	
142	RQ126383	OCC_205	cpcc1_sd	BAY	720 TIE BAY - 765 KV BHADLA-BIKANER (PG) CKT-1 (POWERGRID) AND 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1 AT 765 KV BIKANER(PG) (POWERGRID)	POWER GRID	D	For DGA oil testing of bay 765kV CT	28-Apr-2023	08:00	28-Apr-2023	18:00		PLANNED	Approved	28-Apr-23	08:00	28-Apr-23	18:00	
143	RQ126403	OCC_205	cpcc1_sd	BAY	718 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 (POWERGRID)	POWER GRID	D	For bay AMP Works	27-Apr-2023	17:00	28-Apr-2023	23:00		PLANNED	Approved	27-Apr-23	17:00	28-Apr-23	23:00	
144	RQ126382	OCC_205	cpcc1_sd	BAY	719 MAIN BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWER GRID	C	For DGA oil testing of bay 765kV CT	27-Apr-2023	08:00	27-Apr-2023	18:00		PLANNED	Approved	27-Apr-23	08:00	27-Apr-23	18:00	

145	RQ126402	OCC_205	cpcc1_sd	BAY	721 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-1 (POWERGRID)	POWER GRID	D	For bay AMP Works	25-Apr-2023	17:00	26-Apr-2023	23:00		PLANNED	Approved	25-Apr-23	17:00	26-Apr-23	23:00	
146	RQ126275	OCC_205	cpcc3_sd	BAY	704 MAIN BAY - 765KV FATEHPUR(PG)-SASARAM(PG) (UNDEF) CKT-1 AT FATEHPUR(PG)	POWER GRID	D	AMP WORKS	25-Apr-2023	10:00	25-Apr-2023	18:00		PLANNED	Approved	25-Apr-23	10:00	25-Apr-23	18:00	
147	RQ126301	OCC_205	cpcc3_sd	BAY	704 MAIN BAY - 765KV BALIA-LUCKNOW_2 (PG) CKT-1 AT BALIA(PG)	POWER GRID	C	SF6 Leakage Arrest	24-Apr-2023	08:00	26-Apr-2023	18:00		PLANNED	Approved	24-Apr-23	08:00	26-Apr-23	18:00	
148	RQ126401	OCC_205	cpcc1_sd	BAY	716 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	For bay AMP Works	23-Apr-2023	17:00	24-Apr-2023	23:00		PLANNED	Approved	23-Apr-23	17:00	24-Apr-23	23:00	
149	RQ126273	OCC_205	cpcc3_sd	BAY	707 MAIN BAY - 765KV AGRA-FATEHPUR (PG) CKT-1 AT FATEHPUR(PG)	POWER GRID	D	AMP WORKS	22-Apr-2023	10:00	22-Apr-2023	18:00		PLANNED	Approved	22-Apr-23	10:00	22-Apr-23	18:00	
150	RQ126400	OCC_205	cpcc1_sd	BAY	717 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID) AND 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	For bay AMP Works	21-Apr-2023	16:00	22-Apr-2023	23:00		PLANNED	Approved	21-Apr-23	16:00	22-Apr-23	23:00	

151	RQ126274	OCC_205	cpcc3_sd	BAY	712 MAIN BAY - 330 MVAR BUS REACTOR NO 1 AT 765KV FATEHPUR(PG)	POWER GRID	D	AMP WORKS	21-Apr-2023	10:00	21-Apr-2023	18:00		PLANNED	Approved	21-Apr-23	10:00	21-Apr-23	18:00	
152	RQ126399	OCC_205	cpcc1_sd	BAY	710 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	For bay AMP Works	19-Apr-2023	17:00	20-Apr-2023	23:00		PLANNED	Approved	19-Apr-23	17:00	20-Apr-23	23:00	
153	RQ126293	OCC_205	cpcc3_sd	BAY	816 MAIN BAY - 765KV BUS 1 AT ALIGARH(PG) AND FUTURE AT 765 KV ALIGARH(PG)	POWER GRID	C	For termination of the cable related to the 765 kV Aligarh-Sikar-II Line 2 under Construction	19-Apr-2023	08:00	20-Apr-2023	18:00		PLANNED	Approved	19-Apr-23	08:00	20-Apr-23	18:00	
154	RQ126407	OCC_205	cpcc1_sd	BAY	702 TIE BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV JHATIKARA(PG) AND FUTURE	POWER GRID	D	For AMP Work	18-Apr-2023	08:00	19-Apr-2023	18:00		PLANNED	Approved	18-Apr-23	08:00	19-Apr-23	18:00	
155	RQ126398	OCC_205	cpcc1_sd	BAY	713 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	For bay AMP Works	17-Apr-2023	17:00	18-Apr-2023	23:00		PLANNED	Approved	17-Apr-23	17:00	18-Apr-23	23:00	
156	RQ126276	OCC_205	cpcc3_sd	BAY	813 MAIN BAY - 765KV BUS 1 AT ALIGARH(PG) AND FUTURE AT 765 KV ALIGARH(PG)	POWER GRID	C	For termination of the cable related to the 765 kV Aligarh-Sikar-II Line 1 under Construction.	17-Apr-2023	08:00	18-Apr-2023	18:00		PLANNED	Approved	17-Apr-23	08:00	18-Apr-23	18:00	

157	RQ126292	OCC_205	cpcc3_sd	BAY	814 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT ALIGARH(PG) AND FUTURE AT 765 KV ALIGARH(PG)	POWER GRID	C	For termination of the cable related to the 765 kv Aligarh-Sikar-II Line 1 under Construction.	17-Apr-2023	08:00	18-Apr-2023	18:00		PLANNED	Approved	17-Apr-23	08:00	18-Apr-23	18:00	
158	RQ126397	OCC_205	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID) AND 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG) AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	For bay AMP Works	15-Apr-2023	17:00	16-Apr-2023	23:00		PLANNED	Approved	15-Apr-23	17:00	16-Apr-23	23:00	
159	RQ126396	OCC_205	cpcc1_sd	BAY	707 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	For bay AMP Works	13-Apr-2023	17:00	14-Apr-2023	23:00		PLANNED	Approved	13-Apr-23	17:00	14-Apr-23	23:00	
160	RQ126299	OCC_205	cpcc3_sd	BAY	716 MAIN BAY - 765 KV AGRA-JHATIKARA (PG) CKT-1 AND 765KV BUS 1 AT AGRA(PG)	POWER GRID	D	AMP WORKS	12-Apr-2023	10:00	12-Apr-2023	18:00		PLANNED	Approved	12-Apr-23	10:00	12-Apr-23	18:00	
161	RQ126395	OCC_205	cpcc1_sd	BAY	712 MAIN BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-1 (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	For bay AMP Works	11-Apr-2023	17:00	12-Apr-2023	23:00		PLANNED	Approved	11-Apr-23	17:00	12-Apr-23	23:00	

162	RQ126298	OCC_205	cpcc3_sd	BAY	717 TIE BAY - 765KV AGRA-JHATIKARA (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 2 AT 765KV AGRA(PG)	POWER GRID	D	AMP WORKS	10-Apr-2023	10:00	10-Apr-2023	18:00		PLANNED	Approved	10-Apr-23	10:00	10-Apr-23	18:00	
163	RQ126394	OCC_205	cpcc1_sd	BAY	711 TIE BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-1 (POWERGRID) AND 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG) AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	For bay AMP Works	09-Apr-2023	17:00	10-Apr-2023	23:00		PLANNED	Approved	09-Apr-23	17:00	10-Apr-23	23:00	
164	RQ126297	OCC_205	cpcc3_sd	BAY	704 MAIN BAY - 765 KV AGRA-ALIGARH (PG) CKT-1 AND 765KV BUS 1 AT AGRA(PG)	POWER GRID	D	AMP WORKS	08-Apr-2023	10:00	08-Apr-2023	18:00		PLANNED	Approved	08-Apr-23	10:00	08-Apr-23	18:00	
165	RQ126393	OCC_205	cpcc1_sd	BAY	709 MAIN BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	For bay AMP Works	07-Apr-2023	17:00	08-Apr-2023	23:00		PLANNED	Approved	07-Apr-23	17:00	08-Apr-23	23:00	
166	RQ126392	OCC_205	cpcc1_sd	BAY	708 TIE BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 (POWERGRID) AND 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG) AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	For bay AMP Works	05-Apr-2023	17:00	06-Apr-2023	23:00		PLANNED	Approved	05-Apr-23	17:00	06-Apr-23	23:00	

167	RQ126496	OCC_205	cpcc3_sd	BAY	702 TIE BAY - 765KV AGRA(PG)- GWALIOR(PG) (UNDEF) CKT-2 AND 765/400KV 1500 MVA ICT 1 AT AGRA(PG)	POWER GRID	D	AMP WORKS	05-Apr-2023	10:00	05-Apr-2023	18:00		PLANNED	Approved	05-Apr-23	10:00	05-Apr-23	18:00	
168	RQ126406	OCC_205	cpcc1_sd	BAY	712 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT JHATIKARA(PG)	POWER GRID	D	SERVICE inspection of ENGINEER FOR CB OVER HAULING	05-Apr-2023	08:00	05-Apr-2023	18:00		PLANNED	Approved	05-Apr-23	08:00	05-Apr-23	18:00	
169	RQ126556	OCC_205	cpcc2_sd	BAY	712 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT MOGA(PG)	POWER GRID	D	AMP of Bay Equipment	04-Apr-2023	09:00	04-Apr-2023	17:30	Kindly approve	PLANNED	Approved	04-Apr-23	09:00	04-Apr-23	17:30	
170	RQ126405	OCC_205	cpcc1_sd	BAY	715 MAIN BAY - 765/400KV 1500 MVA ICT 3 AT JHATIKARA(PG)	POWER GRID	D	inspection of SERVICE ENGINEER FOR CB OVER HAULING	04-Apr-2023	08:00	04-Apr-2023	18:00		PLANNED	Approved	04-Apr-23	08:00	04-Apr-23	18:00	
171	RQ126391	OCC_205	cpcc1_sd	BAY	719 MAIN BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	For bay AMP Works	03-Apr-2023	17:00	04-Apr-2023	23:00		PLANNED	Approved	03-Apr-23	17:00	04-Apr-23	23:00	
172	RQ126381	OCC_205	cpcc1_sd	BAY	714 TIE BAY - 765 KV BIKANER-MOGA (PG) CKT-2 AND FUTURE AT 765 KV BIKANER(PG)	POWER GRID	D	ICT3 COMMISSIONING WORK	02-Apr-2023	08:00	08-Apr-2023	18:00		PLANNED	Approved	02-Apr-23	08:00	08-Apr-23	18:00	

173	RQ126390	OCC_205	cpcc1_sd	BAY	720 TIE BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AND 765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-1 AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	For bay AMP Works	01-Apr-2023	17:00	02-Apr-2023	18:00		PLANNED	Approved	01-Apr-23	17:00	02-Apr-23	18:00	
174	RQ126295	OCC_205	cpcc3_sd	BAY	818 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT ALIGARH(PG)	POWER GRID	D	Actual shutdown required on 25.03.2023 for replacement of pressure transducer	01-Apr-2023	10:00	01-Apr-2023	18:00		PLANNED	Approved	01-Apr-23	10:00	01-Apr-23	18:00	
175	RQ126097	OCC_205	sldcrs_sd	BAY	703T TIE BAY - 765/400 KV 1500 MVA ICT 3 AT PHAGI(RS) (RRVPNL) AND FUTURE AT 765 KV PHAGI(RS) (RRVPNL)	RRVPNL	D	1. To check the operation timings of CB & measurement of contact resistance. 2. Measurement of Tan-delta of CTs. 3. Tightening of clamps & connectors.	25-Apr-2023	08:00	25-Apr-2023	18:00		PLANNED	Approved	25-Apr-23	08:00	25-Apr-23	18:00	
176	RQ126098	OCC_205	sldcrs_sd	BAY	703B MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT PHAGI(RS) (RRVPNL) AT 765 KV PHAGI(RS)	RRVPNL	D	1. To check the operation timings of CB & measurement of contact resistance. 2. Measurement of Tan-delta of CTs. 3. Tightening of clamps & connectors.	24-Apr-2023	08:00	24-Apr-2023	18:00		PLANNED	Approved	24-Apr-23	08:00	24-Apr-23	18:00	

177	RQ126099	OCC_205	sldcrs_sd	BAY	70752T TIE BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-2 AND 765KV ANTA-PHAGI (RS) CKT-2 AT PHAGI(RS)	RRVPNL	D	Quarterly maintenance work	10-Apr-2023	08:00	10-Apr-2023	18:00		PLANNED	Approved	10-Apr-23	08:00	10-Apr-23	18:00	
178	RQ126100	OCC_205	sldcrs_sd	BAY	70652T TIE BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-1 AND 765KV ANTA-PHAGI (RS) CKT-1 AT PHAGI(RS)	RRVPNL	D	Quarterly maintenance work	06-Apr-2023	08:00	06-Apr-2023	18:00		PLANNED	Approved	06-Apr-23	08:00	06-Apr-23	18:00	
179	RQ126380	OCC_205	cpcc1_sd	BAY	719 MAIN BAY - 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1 (BKTL) AT 765 KV BIKANER(PG)	BKTL	D	For AMP Work	06-Apr-2023	15:00	06-Apr-2023	23:00		PLANNED	Approved	06-Apr-23	15:00	06-Apr-23	23:00	
180	RQ126379	OCC_205	cpcc1_sd	BAY	716 MAIN BAY - 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-2 (BKTL) AT 765 KV BIKANER(PG)	BKTL	D	For AMP Work	05-Apr-2023	15:00	05-Apr-2023	23:00		PLANNED	Approved	05-Apr-23	15:00	05-Apr-23	23:00	
181	RQ126261	OCC_205	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT AGRA(PG)	POWER GRID	D	765/400 kv ICT-2 Taking Tertiary in to service after insulation sleeve installation for 2 Hours	29-Apr-2023	10:00	29-Apr-2023	12:00		PLANNED	Approved	29-Apr-23	10:00	29-Apr-23	12:00	ATC curtailment of 200 MW in NR Import
182	RQ126336	OCC_205	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG)	POWER GRID	D	For AMP Work	27-Apr-2023	17:00	29-Apr-2023	23:00		PLANNED	Approved	27-Apr-23	17:00	29-Apr-23	23:00	
183	RQ126340	OCC_205	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 4 AT KOTESHWAR(PG)	POWER GRID	D	For CSD commissioning and fine tuning	27-Apr-2023	10:00	27-Apr-2023	18:00		PLANNED	Approved	27-Apr-23	10:00	27-Apr-23	18:00	
184	RQ126341	OCC_205	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 3 AT KOTESHWAR(PG)	POWER GRID	D	For CSD commissioning and fine tuning	26-Apr-2023	10:00	26-Apr-2023	18:00		PLANNED	Approved	26-Apr-23	10:00	26-Apr-23	18:00	
185	RQ126549	OCC_205	cpcc2_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT MOGA(PG)	POWER GRID	D	AMP WORKS	26-Apr-2023	08:00	26-Apr-2023	18:00	Kindly approve	PLANNED	Approved	26-Apr-23	08:00	26-Apr-23	18:00	

186	RQ126971	OCC_205	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BAREILLY_2(P G)	POWER GRID	D	For CT Switching and protection switching through rechecking for spare selection	26-Apr-2023	08:00	26-Apr-2023	18:00		PLANNED	Approved	26-Apr-23	08:00	26-Apr-23	18:00	
187	RQ126339	OCC_205	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 2 AT KOTESHWAR(PG)	POWER GRID	D	For CSD commissioning and fine tuning	25-Apr-2023	10:00	25-Apr-2023	18:00		PLANNED	Approved	25-Apr-23	10:00	25-Apr-23	18:00	
188	RQ126259	OCC_205	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT AGRA(PG)	POWER GRID	D	AMP OF 765/400 kV ICT-2 and Taking Tertiary out of service for insulation sleeve installation	25-Apr-2023	10:00	25-Apr-2023	18:00		PLANNED	Approved	25-Apr-23	10:00	25-Apr-23	18:00	ATC curtailment of 200 MW in NR Import
189	RQ126335	OCC_205	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_ II(PG)	POWER GRID	D	For AMP Work	24-Apr-2023	17:00	26-Apr-2023	23:00		PLANNED	Approved	24-Apr-23	17:00	26-Apr-23	23:00	
190	RQ126260	OCC_205	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT AGRA(PG)	POWER GRID	D	AMP WORKS	24-Apr-2023	10:00	24-Apr-2023	18:00		PLANNED	Approved	24-Apr-23	10:00	24-Apr-23	18:00	ATC curtailment of 200 MW in NR Import
191	RQ126238	OCC_205	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHPUR(P G)	POWER GRID	D	AMP WORKS	24-Apr-2023	10:00	24-Apr-2023	18:00		PLANNED	Approved	24-Apr-23	10:00	24-Apr-23	18:00	
192	RQ126338	OCC_205	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 1 AT KOTESHWAR(PG)	POWER GRID	D	For CSD commissioning and fine tuning	24-Apr-2023	10:00	24-Apr-2023	18:00		PLANNED	Approved	24-Apr-23	10:00	24-Apr-23	18:00	
193	RQ126548	OCC_205	cpcc2_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT MOGA(PG)	POWER GRID	D	AMP WORKS	24-Apr-2023	08:00	24-Apr-2023	18:00	Kindly approve	PLANNED	Approved	24-Apr-23	08:00	24-Apr-23	18:00	
194	RQ126970	OCC_205	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BAREILLY_2(P G)	POWER GRID	D	For CT switching and protection switching through rechecking for spare selection of line reactor and OTI /WTI modification implication	24-Apr-2023	08:00	24-Apr-2023	18:00		PLANNED	Approved	24-Apr-23	08:00	24-Apr-23	18:00	
195	RQ126334	OCC_205	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_ II(PG)	POWER GRID	D	For AMP Work	21-Apr-2023	17:00	23-Apr-2023	23:00		PLANNED	Approved	21-Apr-23	17:00	23-Apr-23	23:00	
196	RQ126250	OCC_205	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BALIA(PG)	POWER GRID	D	Fine Tuning of GE Make RPH-2 CSD (Both Main and Tie Bay)	21-Apr-2023	08:00	21-Apr-2023	18:00		PLANNED	Approved	21-Apr-23	08:00	21-Apr-23	18:00	
197	RQ126251	OCC_205	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BALIA(PG)	POWER GRID	D	Fine Tuning of GE Make RPH-2 CSD (Tie Bay)	20-Apr-2023	08:00	20-Apr-2023	18:00		PLANNED	Approved	20-Apr-23	08:00	20-Apr-23	18:00	

198	RQ126249	OCC_205	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT ALIGARH(PG)	POWER GRID	C	For termination of the cable related to the 765 kV Aligarh-Sikar-II Line 2 under Construction	19-Apr-2023	08:00	20-Apr-2023	18:00		PLANNED	Approved	19-Apr-23	08:00	20-Apr-23	18:00	
199	RQ126337	OCC_205	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_ II(PG)	POWER GRID	D	For AMP Work	18-Apr-2023	17:00	20-Apr-2023	23:00		PLANNED	Approved	18-Apr-23	17:00	20-Apr-23	23:00	
200	RQ126248	OCC_205	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT ALIGARH(PG)	POWER GRID	C	For termination of the cable related to the 765 kV Aligarh-Sikar-II Line 1 under Construction.	17-Apr-2023	08:00	18-Apr-2023	18:00		PLANNED	Approved	17-Apr-23	08:00	18-Apr-23	18:00	
201	RQ126333	OCC_205	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_ II(PG)	POWER GRID	D	For CSD Fine tune and Commissioning check with Spare ICT	16-Apr-2023	17:00	20-Apr-2023	23:00		PLANNED	Approved	16-Apr-23	17:00	20-Apr-23	23:00	
202	RQ126252	OCC_205	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KANPUR_GIS(PG)	POWER GRID	D	AMP WORKS	13-Apr-2023	10:00	13-Apr-2023	18:00		PLANNED	Approved	13-Apr-23	10:00	13-Apr-23	18:00	
203	RQ126332	OCC_205	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_ II(PG)	POWER GRID	D	For CSD Fine tune and Commissioning check with Spare ICT	10-Apr-2023	17:00	15-Apr-2023	23:00		PLANNED	Approved	10-Apr-23	17:00	15-Apr-23	23:00	
204	RQ126253	OCC_205	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KANPUR_GIS(PG)	POWER GRID	D	AMP WORKS	10-Apr-2023	10:00	10-Apr-2023	18:00		PLANNED	Approved	10-Apr-23	10:00	10-Apr-23	18:00	
205	RQ126563	OCC_205	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA_2 (PG)	POWER GRID	D	R PHASE Commissioning, CSD Fine tuning, Ladder logic check	05-Apr-2023	17:00	08-Apr-2023	23:00		PLANNED	Approved	05-Apr-23	17:00	08-Apr-23	23:00	
206	RQ126331	OCC_205	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_ II(PG)	POWER GRID	D	For CSD Fine tune and Commissioning check with Spare ICT	05-Apr-2023	16:00	09-Apr-2023	23:00		PLANNED	Approved	05-Apr-23	17:00	09-Apr-23	23:00	To be availed from 17:00 hrs
207	RQ126330	OCC_205	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_ II(PG)	POWER GRID	D	For CSD Fine tune and Commissioning check with Spare ICT	01-Apr-2023	08:00	30-Apr-2023	18:00		PLANNED	Approved	01-Apr-23	17:00	30-Apr-23	23:00	To be availed from 17:00 hrs
208	RQ125804	OCC_205	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT GR.NOIDA_2(UPC)	UPPTCL	D	For Normalization of ICT , Y phase shall be charged by changeover from Spare ICT	24-Apr-2023	10:00	24-Apr-2023	11:30		PLANNED	Approved	24-Apr-23	10:00	24-Apr-23	11:30	
209	RQ126254	OCC_205	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BARA(UP)	UPPTCL	C	Oil filtration and testing	20-Apr-2023	09:00	02-May-2023	17:00	After successfully charging of ICT#2	PLANNED	Approved	20-Apr-23	09:00	02-May-23	17:00	Subjected to Unit outage or after charging of ICT 2

210	RQ125832	OCC_205	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT AGRA FATEHBAD(U P)	UPPTCL	D	* For Annual Testing of ICTs Unit and other associated element at 765kV Substation Fatehabad Agra	18-Apr-2023	09:00	18-Apr-2023	18:00		PLANNED	Approved	18-Apr-23	09:00	18-Apr-23	18:00	
211	RQ126342	OCC_205	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL)	PKTSL	D	For attending oil leakage	14-Apr-2023	09:00	15-Apr-2023	18:00		PLANNED	Approved	14-Apr-23	09:00	15-Apr-23	18:00	
212	RQ126049	OCC_205	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)- DHANODA(H V) (HVPNL) CKT-2	HVPNL	D	To verify BI ,BO & protection signals in SAS.	29-Apr-2023	09:00	29-Apr-2023	18:00		PLANNED	Approved	29-Apr-23	09:00	29-Apr-23	18:00	May be given subject to only one shutdown at a time from both ends
213	RQ126113	OCC_205	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)- DHANODA(H V) (HVPNL) CKT-2	HVPNL	D	To verify BI, BO & Protection signals in SAS	29-Apr-2023	09:00	29-Apr-2023	18:00		PLANNED	Approved	29-Apr-23	09:00	29-Apr-23	18:00	Duplicate entry.
214	RQ125959	OCC_205	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(P G)- DAULATABAD (HV) (HV) CKT-2	HVPNL	D	Hot line thermoscanning on ckt-1	28-Apr-2023	09:00	28-Apr-2023	17:00		PLANNED	Approved	28-Apr-23	09:00	28-Apr-23	17:00	
215	RQ125958	OCC_205	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(P G)- DAULATABAD (HV) (HV) CKT-1	HVPNL	D	For replacement of DPR Main-2 relay and hot line thermovision scanning on ckt-2	27-Apr-2023	09:00	27-Apr-2023	17:00		PLANNED	Approved	27-Apr-23	09:00	27-Apr-23	17:00	
216	RQ125957	OCC_205	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA- DAULATABAD (HV) CKT-2	HVPNL	D	Hot line thermoscanning on ckt-1	26-Apr-2023	09:00	26-Apr-2023	17:00		PLANNED	Approved	26-Apr-23	09:00	26-Apr-23	17:00	
217	RQ125956	OCC_205	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA- DAULATABAD (HV) CKT-1	HVPNL	D	For replacement of DPR Main-2 relay and hot line thermovision scanning on ckt-2	25-Apr-2023	09:00	25-Apr-2023	17:00		PLANNED	Approved	25-Apr-23	09:00	25-Apr-23	17:00	
218	RQ126048	OCC_205	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)- DHANODA(H V) (HVPNL) CKT-1	HVPNL	D	To verify BI, BO & protection signals in SAS.	24-Apr-2023	09:00	24-Apr-2023	18:00		PLANNED	Approved	24-Apr-23	09:00	24-Apr-23	18:00	May be given subject to only one shutdown at a time from both ends
219	RQ126112	OCC_205	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)- DHANODA(H V) (HVPNL) CKT-1	HVPNL	D	To verify BI, BO & Protection signals in SAS	24-Apr-2023	09:00	24-Apr-2023	18:00		PLANNED	Approved	24-Apr-23	09:00	24-Apr-23	18:00	Duplicate entry.
220	RQ126052	OCC_205	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA- DAULATABAD (HV) CKT-1	HVPNL	D	To verify BI ,BO & protection signals in SAS.	19-Apr-2023	09:00	19-Apr-2023	18:00		PLANNED	Approved	19-Apr-23	09:00	19-Apr-23	18:00	

221	RQ126116	OCC_205	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	To verify BI, BO & Protection signals in SAS	19-Apr-2023	09:00	19-Apr-2023	18:00		PLANNED	Approved	19-Apr-23	09:00	19-Apr-23	18:00	
222	RQ126053	OCC_205	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	To verify BI, BO & protection signals in SAS.	17-Apr-2023	09:00	17-Apr-2023	18:00		PLANNED	Approved	17-Apr-23	09:00	17-Apr-23	18:00	
223	RQ126117	OCC_205	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	To verify BI, BO & Protection signals in SAS	17-Apr-2023	09:00	17-Apr-2023	18:00		PLANNED	Approved	17-Apr-23	09:00	17-Apr-23	18:00	
224	RQ125961	OCC_205	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD (HV) (HV) CKT-2	HVPNL	D	Hot line thermoscanning on ckt-1	13-Apr-2023	09:00	13-Apr-2023	17:00		PLANNED	Approved	13-Apr-23	09:00	13-Apr-23	17:00	Duplicate entry.
225	RQ125964	OCC_205	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD (HV) (HV) CKT-2	HVPNL	D	Replacement of porcelain insulator with polymer strings on daily basis	13-Apr-2023	09:00	24-Apr-2023	17:00		PLANNED	Approved	13-Apr-23	09:00	24-Apr-23	17:00	May be given subject to only one shutdown at a time from both ends
226	RQ125857	OCC_205	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-KABULPUR(HV) (HVPNL) CKT-1	HVPNL	C	Line Diversion_De-stringing & Stringing due NH-3348(Tower no-165 to 168)	10-Apr-2023	09:00	20-Apr-2023	18:00		PLANNED	Approved	10-Apr-23	09:00	20-Apr-23	18:00	May be given
227	RQ126151	OCC_205	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG) - NUHIAWALI(HV) (HV) CKT-1	HVPNL	D	For summer preparedness and disc replacement on tower location number 34.	06-Apr-2023	10:00	06-Apr-2023	17:00		PLANNED	Approved	06-Apr-23	10:00	06-Apr-23	17:00	
228	RQ126149	OCC_205	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG) - NUHIAWALI(HV) (HV) CKT-1	HVPNL	D	For summer preparedness and hoisting of pilot string at truncated Tower location number 5 ,6 and disc replacement on tower location number 13.	05-Apr-2023	10:00	05-Apr-2023	17:00		PLANNED	Approved	05-Apr-23	10:00	05-Apr-23	17:00	
229	RQ126150	OCC_205	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NUHIAWALI(HV)-FATEHABAD(PG) (HV) CKT-1	HVPNL	D	For summer preparedness and hoisting of pilot string at truncated Tower location number 6.	03-Apr-2023	10:00	03-Apr-2023	17:00		PLANNED	Approved	03-Apr-23	10:00	03-Apr-23	17:00	
230	RQ125960	OCC_205	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD (HV) (HV) CKT-1	HVPNL	D	Hot line thermoscanning on ckt-2	01-Apr-2023	09:00	01-Apr-2023	17:00		PLANNED	Approved	01-Apr-23	09:00	01-Apr-23	17:00	Duplicate entry.

231	RQ125963	OCC_205	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJAR(APCL)- DAULATABAD (HV) (HV) CKT-1	HV PNL	D	Replacement of porcelain insulator with polymer strings on daily basis	01-Apr-2023	09:00	12-Apr-2023	17:00		PLANNED	Approved	01-Apr-23	09:00	12-Apr-23	17:00	May be given subject to only one shutdown at a time from both ends
232	RQ126518	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-SAMBA (PG) CKT-2	POWER GRID	D	Attending shutdown nature defects	29-Apr-2023	09:00	29-Apr-2023	18:00	Kindly Approve	PLANNED	Approved	29-Apr-23	09:00	29-Apr-23	18:00	
233	RQ126517	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-SAMBA (PG) CKT-1	POWER GRID	D	Attending shutdown nature defects	28-Apr-2023	09:00	28-Apr-2023	18:00	Kindly Approve	PLANNED	Approved	28-Apr-23	09:00	28-Apr-23	18:00	
234	RQ126584	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)- JODHPUR(RS) (PG) CKT-1	POWER GRID	D	Line maintenance work	28-Apr-2023	08:00	28-Apr-2023	19:00	To Attend Loose G Ring and other Shutdown nature defects	PLANNED	Approved	28-Apr-23	08:00	28-Apr-23	19:00	
235	RQ126242	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWER GRID	D	AMP work	27-Apr-2023	09:00	27-Apr-2023	18:00		PLANNED	Approved	27-Apr-23	09:00	27-Apr-23	18:00	
236	RQ126240	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-2	POWER GRID	D	AMP work	26-Apr-2023	09:00	26-Apr-2023	18:00		PLANNED	Approved	26-Apr-23	09:00	26-Apr-23	18:00	
237	RQ126653	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1	POWER GRID	D	Additional glass disc insertion: LOA given	26-Apr-2023	08:00	26-Apr-2023	18:00	Non auto for 400 kV RAPPD-Kota	PLANNED	Approved	26-Apr-23	08:00	26-Apr-23	18:00	
238	RQ126516	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-KISHENPUR(PG) (PG) CKT-1	POWER GRID	D	Attending shutdown nature defects	25-Apr-2023	09:00	25-Apr-2023	18:00	Kindly Approve	PLANNED	Approved	25-Apr-23	09:00	25-Apr-23	18:00	Chamera_2 connectivity must remain in this period and revival by 1600 Hrs
239	RQ126652	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2	POWER GRID	D	Additional glass disc insertion: LOA given	25-Apr-2023	08:00	25-Apr-2023	18:00	Non auto for 400 kV RAPPD-Jaipur South	PLANNED	Approved	25-Apr-23	08:00	25-Apr-23	18:00	
240	RQ126389	OCC_205	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(N T)-FATEHPUR(PG) (PG) CKT-1	POWER GRID	C	LINE UNDERSHUTDOWN FOR TESTING	25-Apr-2023	08:00	27-Apr-2023	18:00	PROTECTION CHECKING AND TESTING	PLANNED	Approved	25-Apr-23	08:00	27-Apr-23	18:00	One shutdown at a time from Singrauli may be given at a time
241	RQ126583	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1	POWER GRID	D	Line maintenance work	24-Apr-2023	08:00	24-Apr-2023	19:00	To Attend Loose G Ring and other Shutdown nature defects	PLANNED	Approved	24-Apr-23	08:00	24-Apr-23	19:00	
242	RQ126661	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGAR H(RS) (PG) CKT-1	POWER GRID	D	Additional glass disc insertion: LOA given	24-Apr-2023	08:00	24-Apr-2023	18:00	Non auto for 400 kV RAPPD-Kankroli	PLANNED	Approved	24-Apr-23	17:00	24-Apr-23	23:00	Shutdown May be given from 1700 Hrs

243	RQ125976	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWER GRID	D	For OPGW installation work due to long river crossing span under Reliable Communication Scheme.	24-Apr-2023	08:00	24-Apr-2023	18:00		PLANNED	Approved	24-Apr-23	08:00	24-Apr-23	18:00	
244	RQ126241	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-1	POWER GRID	D	AMP work	22-Apr-2023	09:00	22-Apr-2023	18:00		PLANNED	Approved	22-Apr-23	09:00	22-Apr-23	18:00	
245	RQ125861	OCC_205	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(PG) - KABULPUR(H V) (PG) CKT-1	POWER GRID	D	AMP of Line Bay Equipment (Testing of Line CVT, LA , CT & CB and alignmnet checking of Isolator/ Earth switch)	22-Apr-2023	08:00	22-Apr-2023	20:00		PLANNED	Approved	22-Apr-23	08:00	22-Apr-23	20:00	
246	RQ126002	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-2	POWER GRID	D	Insulator replacement work.	22-Apr-2023	08:00	22-Apr-2023	18:00		PLANNED	Approved	22-Apr-23	08:00	22-Apr-23	18:00	
247	RQ126688	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-2	POWER GRID	D	For 400kV GIB erection works for ICT-3 commissioning	22-Apr-2023	08:00	22-Apr-2023	20:00		PLANNED	Approved	22-Apr-23	08:00	22-Apr-23	20:00	
248	RQ125860	OCC_205	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH(PG)-KABULPUR(H V) (PG) CKT-1	POWER GRID	D	AMP of Line Bay Equipment (Testing of Line CVT, LA , CT & CB and alignmnet checking of Isolator/ Earth switch)	21-Apr-2023	08:00	21-Apr-2023	20:00		PLANNED	Approved	21-Apr-23	08:00	21-Apr-23	20:00	
249	RQ126659	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1	POWER GRID	D	Additional glass disc insertion: LOA given	21-Apr-2023	08:00	21-Apr-2023	18:00	Non auto for 400 kV RAPPCC-Chittorgarh	PLANNED	Approved	21-Apr-23	08:00	21-Apr-23	18:00	
250	RQ126001	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	POWER GRID	D	Insulator replacement work.	21-Apr-2023	08:00	21-Apr-2023	18:00		PLANNED	Approved	21-Apr-23	08:00	21-Apr-23	18:00	
251	RQ126687	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-1	POWER GRID	D	For 400kV GIB erection works for ICT-3 commissioning	21-Apr-2023	08:00	21-Apr-2023	20:00		PLANNED	Approved	21-Apr-23	08:00	21-Apr-23	20:00	
252	RQ126831	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANAMANESAR (PG) CKT-2	POWER GRID	D	AMP WORK	20-Apr-2023	08:00	20-Apr-2023	18:00	Manesar-Neemrana ckt-2 BAY 403 along with line	PLANNED	Approved	20-Apr-23	08:00	20-Apr-23	18:00	
253	RQ126601	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-1	POWER GRID	D	Line maintenance work	20-Apr-2023	08:00	20-Apr-2023	19:00		PLANNED	Approved	20-Apr-23	08:00	20-Apr-23	19:00	
254	RQ126629	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-2	POWER GRID	D	Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L	20-Apr-2023	08:00	21-Apr-2023	18:00		PLANNED	Approved	20-Apr-23	15:00	21-Apr-23	23:00	May be taken after 1500 Hrs.

255	RQ126628	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1	POWER GRID	D	Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L	20-Apr-2023	08:00	21-Apr-2023	18:00		PLANNED	Approved	20-Apr-23	15:00	21-Apr-23	23:00	May be taken after 1500 Hrs.
256	RQ126630	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-3	POWER GRID	D	Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L	20-Apr-2023	08:00	21-Apr-2023	18:00		PLANNED	Approved	20-Apr-23	15:00	21-Apr-23	23:00	May be taken after 1500 Hrs.
257	RQ126000	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-2	POWER GRID	D	Insulator replacement work.	20-Apr-2023	08:00	20-Apr-2023	18:00		PLANNED	Approved	20-Apr-23	08:00	20-Apr-23	18:00	
258	RQ126079	OCC_205	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2	POWER GRID	D	For half yearly/ yearly maintenance work	19-Apr-2023	17:00	19-Apr-2023	22:00		PLANNED	Approved	19-Apr-23	17:00	19-Apr-23	22:00	Shutdown May be given from 1700 Hrs
259	RQ126004	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(N T)-ALLAHABAD(P G) (PG) CKT-3	POWER GRID	D	AMP work	19-Apr-2023	08:00	19-Apr-2023	18:00		PLANNED	Approved	19-Apr-23	08:00	19-Apr-23	18:00	May be given subject to only one shutdown at a time from both ends
260	RQ125999	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-1	POWER GRID	D	Insulator replacement work.	19-Apr-2023	08:00	19-Apr-2023	18:00		PLANNED	Approved	19-Apr-23	08:00	19-Apr-23	18:00	
261	RQ126078	OCC_205	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1	POWER GRID	D	For half yearly/ yearly maintenance work	18-Apr-2023	17:00	18-Apr-2023	22:00		PLANNED	Approved	18-Apr-23	17:00	18-Apr-23	22:00	Shutdown May be given from 1700 Hrs
262	RQ126446	OCC_205	rappc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1	POWER GRID	C	GT/UT-7 charging subjected to CEA clearance.	18-Apr-2023	08:00	18-Apr-2023	20:00	Jaipur line will be unloaded and used for first time charging of GT/UT-7	PLANNED	Approved	18-Apr-23	08:00	18-Apr-23	20:00	Jaipur line will be unloaded and used for first time charging of GT/UT-7
263	RQ126614	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANASIKAR (PG) CKT-2	POWER GRID	D	Line maintenance work eg. VD, IGR, CC Ring, Spacers and Jumper related defects	18-Apr-2023	08:00	18-Apr-2023	18:00		PLANNED	Approved	18-Apr-23	08:00	18-Apr-23	18:00	
264	RQ126507	OCC_205	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(N T)-LUCKNOW(UP) (PG) CKT-1	POWER GRID	C	LUCKNOW LINE TBC INTEGRATION	18-Apr-2023	08:00	18-Apr-2023	18:00	LINE SHUTDOWN	PLANNED	Approved	18-Apr-23	08:00	18-Apr-23	18:00	One shutdown at a time from Singrauli may be given at a time
265	RQ126515	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(P G) (PG) CKT-1	POWER GRID	C	Shutdown required for Rectification of Tower no. 210 in Chakwa area.	17-Apr-2023	09:00	22-Apr-2023	18:00	Kindly approve	PLANNED	Approved	01-Apr-23	09:00	05-Apr-23	18:00	NHPC consent required/Only one ckt SD from Dulhasti SD could be given/May be given on Daily Full schedule going in evening peak hours
266	RQ126481	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARHPATIALA (PG) CKT-2	POWER GRID	D	To replace the jumper of TIE dropper	17-Apr-2023	09:00	17-Apr-2023	13:00	Kindly Approve	PLANNED	Approved	17-Apr-23	09:00	17-Apr-23	13:00	

267	RQ126464	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-PATIALA (PG) CKT-2	POWER GRID	D	Non Auto required for rectification work at Earth wire regarding the Removal of Pulley& Replacement of E/w Suspension clamp N/B which is Holding on step Bolt.	17-Apr-2023	09:00	21-Apr-2023	18:00	Kindly approve	PLANNED	Approved	17-Apr-23	09:00	21-Apr-23	18:00	
268	RQ126165	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-VARANASI (PG) CKT-1	POWER GRID	D	For insulator replacement work.	17-Apr-2023	08:00	17-Apr-2023	18:00		PLANNED	Approved	17-Apr-23	08:00	17-Apr-23	18:00	
269	RQ126680	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JALANDHAR (PG) CKT-1	POWER GRID	C	For 400kV GIB erection works for ICT-3 commissioning	17-Apr-2023	08:00	18-Apr-2023	18:00		PLANNED	Approved	17-Apr-23	08:00	18-Apr-23	18:00	May be given subject to other ckt must remain in service/One shutdown from Kurukshetra would be given at a time
270	RQ126618	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSISIKAR (PG) CKT-2	POWER GRID	D	GENERAL MAINTENANCE WORK	16-Apr-2023	08:00	17-Apr-2023	18:00		PLANNED	Approved	16-Apr-23	08:00	17-Apr-23	18:00	
271	RQ126267	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-AGRA (PG) CKT-1	POWER GRID	D	Insulator Cleaning Work	15-Apr-2023	08:00	15-Apr-2023	18:00		PLANNED	Approved	15-Apr-23	08:00	15-Apr-23	18:00	
272	RQ126679	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-NAKODAR(PG) (PG) CKT-1	POWER GRID	C	For 400kV GIB erection works for ICT-3 commissioning	15-Apr-2023	08:00	16-Apr-2023	18:00		PLANNED	Approved	15-Apr-23	08:00	16-Apr-23	18:00	May be given subject to other ckt must remain in service/One shutdown from Kurukshetra would be given at a time
273	RQ126553	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-2	POWER GRID	D	Rectification of damaged OPGW clamp in span 370-371	14-Apr-2023	09:00	14-Apr-2023	18:00	Kindly Approve	PLANNED	Approved	14-Apr-23	09:00	14-Apr-23	18:00	
274	RQ126617	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSISIKAR (PG) CKT-1	POWER GRID	D	GENERAL MAINTENANCE WORK	14-Apr-2023	08:00	15-Apr-2023	18:00		PLANNED	Approved	14-Apr-23	08:00	15-Apr-23	18:00	
275	RQ126627	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-GURGAON (PG) CKT-1	POWER GRID	D	For attending of S/D nature defects & fixing of jumper pilot	14-Apr-2023	08:00	15-Apr-2023	18:00	Line maintenance work	PLANNED	Approved	14-Apr-23	08:00	15-Apr-23	18:00	
276	RQ126647	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-KAITHAL(PG) (PG) CKT-1	POWER GRID	D	Presummer maintenance work (Displaced VD, loose Spacer , Loose grading rectification.) and Insulator cleaning	14-Apr-2023	08:00	14-Apr-2023	18:00		PLANNED	Approved	14-Apr-23	08:00	14-Apr-23	18:00	May be given subject to other ckt must remain in service
277	RQ126428	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWER GRID	D	FOR REPLACEMENT OF FLASHED OVER POLYMER INSULATOR AT TN 1021 and OTHER S/D DEFECTS RECTIFICATION.	13-Apr-2023	10:00	13-Apr-2023	16:00		PLANNED	Approved	13-Apr-23	10:00	13-Apr-23	16:00	

278	RQ126577	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-2	POWER GRID	D	Shutdown is required for AMP works of switchable 50 MVAR Line Reactor at Kaithal	13-Apr-2023	10:00	13-Apr-2023	16:00	Only Switchable line Reactor(Kaithal) shutdown is required.Line shutdown is not required	PLANNED	Approved	13-Apr-23	10:00	13-Apr-23	16:00	
279	RQ126830	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-1	POWER GRID	D	AMP WORK	13-Apr-2023	08:00	13-Apr-2023	18:00	Manesar-Neemrana ckt-1 BAY 402 along with line	PLANNED	Approved	13-Apr-23	08:00	13-Apr-23	18:00	
280	RQ126003	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(N T)-ALLAHABAD(P G) (PG) CKT-1	POWER GRID	D	AMP work	13-Apr-2023	08:00	13-Apr-2023	18:00		PLANNED	Approved	13-Apr-23	08:00	13-Apr-23	18:00	May be given subject to only one shutdown at a time from both ends
281	RQ125998	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-2	POWER GRID	D	AMP and rectification of S/D nature defects	13-Apr-2023	08:00	13-Apr-2023	18:00		PLANNED	Approved	13-Apr-23	08:00	13-Apr-23	18:00	
282	RQ126968	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(P G)-KASHIPUR(UK) (PG) CKT-2	POWER GRID	D	Rectification of shutdown nature defects	13-Apr-2023	08:00	16-Apr-2023	18:00		PLANNED	Approved	13-Apr-23	08:00	16-Apr-23	18:00	
283	RQ126685	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR - KURUKSHETRA (PG) CKT-1	POWER GRID	C	For 400kV GIB erection works for ICT-3 commissioning	13-Apr-2023	08:00	14-Apr-2023	18:00		PLANNED	Approved	13-Apr-23	08:00	14-Apr-23	18:00	May be given subject to other ckt must remain in service/One shutdown from Kurukshetra would be given at a time
284	RQ126462	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-MALERKOTLA (PG) CKT-1	POWER GRID	D	Annual maint of line equipments	12-Apr-2023	09:00	12-Apr-2023	17:00	Kindly approve	PLANNED	Approved	12-Apr-23	09:00	12-Apr-23	17:00	
285	RQ126866	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2	POWER GRID	D	Yearly Maintenance	12-Apr-2023	08:00	12-Apr-2023	18:00		PLANNED	Approved	12-Apr-23	08:00	12-Apr-23	18:00	May be given subject to other ckt must remain in service
286	RQ126616	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2	POWER GRID	D	GENERAL MAINTENANCE WORK	12-Apr-2023	08:00	13-Apr-2023	18:00		PLANNED	Approved	12-Apr-23	08:00	13-Apr-23	18:00	
287	RQ126674	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2	POWER GRID	D	Line maintenance work	12-Apr-2023	08:00	12-Apr-2023	18:00	A/R to be kept in Non auto mode of other charged ckt from both ends as safety measures	PLANNED	Approved	12-Apr-23	08:00	12-Apr-23	18:00	
288	RQ126008	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(N T)-LUCKNOW(UP) (PG) CKT-1	POWER GRID	D	Insulator Replacement Work	12-Apr-2023	08:00	12-Apr-2023	18:00		PLANNED	Approved	12-Apr-23	08:00	12-Apr-23	18:00	May be given subject to only one shutdown at a time from both ends

289	RQ126645	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-1	POWER GRID	D	Presummer maintenance work (Displaced VD, loose Spacer , Loose grading rectification.) and Insulator cleaning	12-Apr-2023	08:00	12-Apr-2023	18:00		PLANNED	Approved					May be clubbed with outage of S.No. 325
290	RQ125997	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-1	POWER GRID	D	AMP and rectification of S/D nature defects	12-Apr-2023	08:00	12-Apr-2023	18:00		PLANNED	Approved	12-Apr-23	08:00	12-Apr-23	18:00	
291	RQ126424	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2	POWER GRID	D	Line maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	12-Apr-2023	08:00	13-Apr-2023	19:00		PLANNED	Approved	12-Apr-23	08:00	13-Apr-23	19:00	
292	RQ126595	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-JIND (PG) CKT-2	POWER GRID	D	Line and bay maintenance work	12-Apr-2023	08:00	12-Apr-2023	18:00	AMP and heigher jumper attend	PLANNED	Approved	12-Apr-23	08:00	12-Apr-23	18:00	
293	RQ125950	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-2	POWER GRID	D	Rectification of S/D nature defects	12-Apr-2023	08:00	13-Apr-2023	18:00		PLANNED	Approved	12-Apr-23	08:00	13-Apr-23	18:00	
294	RQ126429	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BALLABHGARH (PG) CKT-1	POWER GRID	D	FOR REPLACEMENT OF FLASHED OVER POLYMER INSULATOR AT TN 457 and OTHER S/D DEFECTS RECTIFICATION.	11-Apr-2023	10:00	11-Apr-2023	16:00		PLANNED	Approved	11-Apr-23	10:00	11-Apr-23	16:00	
295	RQ126576	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-1	POWER GRID	D	Shutdown required for AMP works of switchable 50 MVAR Line Reactor at Kaithal	11-Apr-2023	10:00	11-Apr-2023	16:00	Only Switchable line Reactor(Kaithal) shutdown is required.Line shutdown is not required	PLANNED	Approved	11-Apr-23	10:00	11-Apr-23	16:00	
296	RQ126531	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWER GRID	C	Shutdown required for Rectification of Damaged Corss-arm at location no. 288 in Banihal area.	11-Apr-2023	09:00	14-Apr-2023	18:00	Non auto mode of 400KV Kishanpur-Wanpoh ckt-4 is also required	PLANNED	Approved	11-Apr-23	09:00	14-Apr-23	18:00	May be given subject to other ckt must remain in service
297	RQ126673	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1	POWER GRID	D	Line maintenance work	11-Apr-2023	08:00	11-Apr-2023	18:00	A/R to be kept in Non auto mode of other charged ckt from both ends as safety measures	PLANNED	Approved	11-Apr-23	17:00	11-Apr-23	23:00	Shutdown May be given from 1700 Hrs

298	RQ126626	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-BHIWADI (PG) CKT-1	POWER GRID	D	For attending of S/D nature defects	11-Apr-2023	08:00	11-Apr-2023	18:00	Line maintenance work	PLANNED	Approved	11-Apr-23	08:00	11-Apr-23	18:00	
299	RQ126707	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-2	POWER GRID	D	Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L	11-Apr-2023	08:00	12-Apr-2023	18:00		PLANNED	Approved	11-Apr-23	15:00	12-Apr-23	23:00	May be taken after 1500 Hrs.
300	RQ126706	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-1	POWER GRID	D	Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L	11-Apr-2023	08:00	12-Apr-2023	18:00		PLANNED	Approved	11-Apr-23	15:00	12-Apr-23	23:00	May be taken after 1500 Hrs.
301	RQ126842	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-GURGAON (PG) CKT-1	POWER GRID	D	Bay Equipment AMP work	11-Apr-2023	08:00	11-Apr-2023	18:00		PLANNED	Approved	11-Apr-23	08:00	11-Apr-23	18:00	
302	RQ126594	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-JIND (PG) CKT-1	POWER GRID	D	Line and bay maintenance work	11-Apr-2023	08:00	11-Apr-2023	18:00	AMP and heigher jumper attend	PLANNED	Approved	11-Apr-23	08:00	11-Apr-23	18:00	
303	RQ126684	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-2	POWER GRID	C	For 400kV GIB erection works for ICT-3 commissioning	11-Apr-2023	08:00	12-Apr-2023	18:00		PLANNED	Approved	11-Apr-23	08:00	12-Apr-23	18:00	May be given subject to other ckt must remain in service/One shutdown from Kurukshetra would be given at a time
304	RQ126600	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1	POWER GRID	D	Line Maintenance work and jumpering work	11-Apr-2023	08:00	11-Apr-2023	18:00	A/R Off of 400 KV RAPPD-Jaipur South line	PLANNED	Approved	11-Apr-23	17:00	11-Apr-23	23:00	Shutdown May be given from 1700 Hrs
305	RQ126164	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-AGRA(UP) (PG) CKT-1	POWER GRID	D	For replacement of CLR and resolving clearance issue.	10-Apr-2023	09:00	10-Apr-2023	18:00		PLANNED	Approved	10-Apr-23	09:00	10-Apr-23	18:00	
306	RQ126463	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-PATIALA (PG) CKT-1	POWER GRID	D	Non Auto required for rectification work at Earth wire regarding the Removal of Pulley& Replacement of E/w Suspension clamp N/B which is Holding on step Bolt.	10-Apr-2023	09:00	14-Apr-2023	18:00	Kindly approve	PLANNED	Approved	10-Apr-23	09:00	14-Apr-23	18:00	
307	RQ126615	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1	POWER GRID	D	GENERAL MAINTENANCE WORK	10-Apr-2023	08:00	11-Apr-2023	18:00		PLANNED	Approved	10-Apr-23	08:00	11-Apr-23	18:00	
308	RQ126211	OCC_205	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JALANDHAR (PG) CKT-1	POWER GRID	D	Installation of energy meters under SAMAST scheme in Punjab	10-Apr-2023	08:00	11-Apr-2023	18:00	Shutdowns will be availed one by one . (Approx time for shutdown is 1-2 hours.)	PLANNED	Approved	10-Apr-23	08:00	11-Apr-23	18:00	Subject to PG Consent/One s/d may be given at a time

309	RQ126210	OCC_205	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-NAKODAR(PG) (PG) CKT-1	POWER GRID	D	Installation of energy meters under SAMAST scheme in Punjab	10-Apr-2023	08:00	11-Apr-2023	18:00	Shutdowns will be availed one by one . (Approx time for shutdown is 1-2 hours.)	PLANNED	Approved	10-Apr-23	08:00	11-Apr-23	18:00	Subject to PG Consent/One s/d may be given at a time	
310	RQ126209	OCC_205	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-NAKODAR(PG) (PG) CKT-1	POWER GRID	D	Installation of energy meters under SAMAST scheme in Punjab	10-Apr-2023	08:00	11-Apr-2023	18:00	Shutdowns will be availed one by one . (Approx time for shutdown is 1-2 hours.)	PLANNED	Approved	10-Apr-23	08:00	11-Apr-23	18:00	Subject to PG Consent/One s/d may be given at a time	
311	RQ126646	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2	POWER GRID	D	Presummer maintenance work (Displaced VD, loose Spacer , Loose grading rectification.) and Insulator cleaning	10-Apr-2023	08:00	10-Apr-2023	18:00		PLANNED	Approved						May be clubbed with outage of S.No. 285
312	RQ126386	OCC_205	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-2	POWER GRID	C	C ISOLATOR REPLACEMENT	10-Apr-2023	08:00	13-Apr-2023	18:00	LINE UNDER SHUTDOWN	PLANNED	Approved	10-Apr-23	08:00	13-Apr-23	18:00	One shutdown at a time from Singrauli may be given at a time	
313	RQ126658	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1	POWER GRID	D	OPGW SAG CORRECTION WORK IN THE LINE	10-Apr-2023	08:00	20-Apr-2023	18:00	only non auto mode required	PLANNED	Approved	10-Apr-23	17:00	20-Apr-23	23:00	Shutdown May be given from 1700 Hrs	
314	RQ126423	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1	POWER GRID	D	Line maintenance work eg.Tightening of loose conductor VD, Corona ring, arcing horn, jumper, string Hook etc	10-Apr-2023	08:00	11-Apr-2023	19:00		PLANNED	Approved	10-Apr-23	08:00	11-Apr-23	19:00		
315	RQ125949	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-1	POWER GRID	D	Rectification of S/D nature defects	10-Apr-2023	08:00	11-Apr-2023	18:00		PLANNED	Approved	10-Apr-23	08:00	11-Apr-23	18:00		
316	RQ126593	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-1	POWER GRID	D	To attend Damage Conductor at Loc. 217, Spacer and replacement of insulator string	10-Apr-2023	08:00	10-Apr-2023	19:00		PLANNED	Approved	10-Apr-23	08:00	10-Apr-23	19:00		
317	RQ126967	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-1	POWER GRID	D	Rectification of shutdown nature defects	10-Apr-2023	08:00	12-Apr-2023	18:00		PLANNED	Approved	10-Apr-23	08:00	12-Apr-23	18:00		

318	RQ126641	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR(UP)-MORADABAD (UP) (PG) CKT-1	POWER GRID	C	DIVERSION WORK 171-174 NHAI	10-Apr-2023	08:00	24-Apr-2023	18:00		PLANNED	Approved	10-Apr-23	08:00	24-Apr-23	18:00	May be given subject to only one shutdown at a time from both ends/UP consent required/CEA clearance required. Also approved in 204 OCC clarification required.
319	RQ126422	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-2	POWER GRID	D	Line maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	09-Apr-2023	08:00	09-Apr-2023	18:00		PLANNED	Approved	09-Apr-23	08:00	09-Apr-23	18:00	
320	RQ126683	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-1	POWER GRID	C	For 400kV GIB erection works for ICT-3 commissioning	09-Apr-2023	08:00	10-Apr-2023	18:00		PLANNED	Approved	09-Apr-23	08:00	10-Apr-23	18:00	May be given subject to other ckt must remain in service/One shutdown from Kurukshetra would be given at a time
321	RQ125989	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-1	POWER GRID	C	To facilitate tower rectification work of 400 KV D/C Lucknow-Sohawal Line at Loc no.07	08-Apr-2023	08:00	10-Apr-2023	18:00		PLANNED	Approved	07-Apr-23	08:00	09-Apr-23	18:00	May be given subject to UP consent/May be taken in March 2023/CEA clearance required before charging/ Approved in 204 OCC, clarification required Work completion status?
322	RQ126421	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-1	POWER GRID	D	Line maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	08-Apr-2023	08:00	08-Apr-2023	18:00		PLANNED	Approved	08-Apr-23	08:00	08-Apr-23	18:00	
323	RQ125992	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1-SOHAWAL (PG) CKT-2	POWER GRID	C	Tower Rectification work at Loc. No.-07	08-Apr-2023	08:00	10-Apr-2023	18:00		PLANNED	Approved	07-Apr-23	08:00	09-Apr-23	18:00	May be given subject to UP consent/May be taken in March 2023/CEA clearance required before charging/ Approved in 204 OCC, clarification required Work completion status?
324	RQ125991	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1-SOHAWAL (PG) CKT-1	POWER GRID	C	Tower Rectification work at Loc. No.-07	08-Apr-2023	08:00	10-Apr-2023	18:00		PLANNED	Approved	07-Apr-23	08:00	09-Apr-23	18:00	May be given subject to UP consent/May be taken in March 2023/CEA clearance required before charging/ Approved in 204 OCC, clarification required Work completion status?
325	RQ126865	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-1	POWER GRID	D	Yearly Maintenance	07-Apr-2023	08:00	07-Apr-2023	18:00		PLANNED	Approved	07-Apr-23	08:00	07-Apr-23	18:00	May be given subject to other ckt must remain in service
326	RQ126613	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2	POWER GRID	D	GENERAL MAINTENANCE WORK	07-Apr-2023	08:00	08-Apr-2023	18:00		PLANNED	Approved	07-Apr-23	17:00	08-Apr-23	23:00	Shutdown May be given from 1700 Hrs
327	RQ126642	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR(UP)-MURADNAGAR_1(UP) (PG) CKT-1	POWER GRID	D	Pilot insulator and fitting fixation work at Tower No. 301	07-Apr-2023	08:00	07-Apr-2023	18:00	and Line Maintenance work	PLANNED	Approved	07-Apr-23	08:00	07-Apr-23	18:00	

328	RQ126159	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AURAIYA(NT)-AGRA(PG) (PG) CKT-1	POWER GRID	D	AMP of Non-Switchable Line Reactor.	06-Apr-2023	10:00	06-Apr-2023	18:00		PLANNED	Approved	06-Apr-23	10:00	06-Apr-23	18:00	
329	RQ125864	OCC_205	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH(UP) - VARANASI(PG) (PG) CKT-2	POWER GRID	D	* General maintenance and complete bay tightening	06-Apr-2023	09:00	06-Apr-2023	17:00		PLANNED	Approved	06-Apr-23	09:00	06-Apr-23	17:00	
330	RQ126448	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR (PG)-DEEPALPUR(J HKT) (PG) CKT-1	POWER GRID	D	For rectification of reverse grading ring. With Abdullapur Bawana in Non auto	06-Apr-2023	09:00	07-Apr-2023	18:00	Kindly approve	PLANNED	Approved	06-Apr-23	09:00	07-Apr-23	18:00	
331	RQ125858	OCC_205	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(J HKT)-BAWANA(DV) (PG) CKT-1	POWER GRID	D	Hot spot attending in Base plate and dropper at tie bay.	06-Apr-2023	09:00	06-Apr-2023	15:00		PLANNED	Approved	06-Apr-23	09:00	06-Apr-23	15:00	shutdown may be allowed subject to real time conditions.
332	RQ126675	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1	POWER GRID	D	Line maintenance work	06-Apr-2023	08:00	06-Apr-2023	18:00	A/R to be kept in Non auto mode of other charged ckt from both ends as safety measures	PLANNED	Approved	06-Apr-23	08:00	06-Apr-23	18:00	
333	RQ126418	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-KANKROLI (PG) CKT-1	POWER GRID	D	Line maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	06-Apr-2023	08:00	06-Apr-2023	19:00		PLANNED	Approved	06-Apr-23	08:00	06-Apr-23	19:00	
334	RQ126682	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-2	POWER GRID	C	For 400kV GIB erection works for ICT-3 commissioning	06-Apr-2023	08:00	08-Apr-2023	18:00		PLANNED	Approved	06-Apr-23	08:00	08-Apr-23	18:00	May be given subject to other ckt must remain in service/One shutdown from Kurukshetra would be given at a time
335	RQ126612	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1	POWER GRID	D	GENERAL MAINTENANCE WORK	05-Apr-2023	08:00	06-Apr-2023	18:00		PLANNED	Approved	05-Apr-23	08:00	06-Apr-23	18:00	
336	RQ126585	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1	POWER GRID	D	FOR REPLACEMENT OF DAMAGED INSULATOR AT LOC 18 & 25	05-Apr-2023	08:00	05-Apr-2023	18:00		PLANNED	Approved	05-Apr-23	17:00	05-Apr-23	23:00	Shutdown May be given from 1700 Hrs
337	RQ126533	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA-PANCHKULA (PG) CKT-1	POWER GRID	D	SD nature defect removal, During S/D period Auto re-closer of 400kV D/C Patiala-Panchkula Ckt-II will be in NON Auto mode	04-Apr-2023	09:30	04-Apr-2023	14:00	Kindly Approve	PLANNED	Approved	04-Apr-23	09:30	04-Apr-23	14:00	

338	RQ126550	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URL_2(NH)-WAGOORA(PG) (PG) CKT-1	POWER GRID	D	Rectification of shutdown based defects of the line	04-Apr-2023	09:00	04-Apr-2023	18:00	Kindly Approve	PLANNED	Approved	04-Apr-23	09:00	04-Apr-23	16:00	Uri_2 connectivity must remain in this period and revival by 1600 Hrs	
339	RQ126447	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR (PG)-BAWANA(DV) (PG) CKT-1	POWER GRID	D	For rectification of reverse grading ring. With Abdullapur Deepalpur in Non auto	04-Apr-2023	09:00	05-Apr-2023	18:00	Kindly approve	PLANNED	Approved	04-Apr-23	09:00	05-Apr-23	18:00	shutdown may be allowed subject to real time conditions.	
340	RQ126689	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1	POWER GRID	D	Modification of terminal connector for attending the repeated hotspot of line isolator	04-Apr-2023	08:00	05-Apr-2023	18:00		PLANNED	Approved	04-Apr-23	08:00	05-Apr-23	18:00	shutdown may be allowed subject to real time conditions.	
341	RQ126708	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA-DWARKA (PG)	POWER GRID	D	Auto Reclose off is required for rectification of clearance issue between EW/OPGW and top conductor	04-Apr-2023	08:00	04-Apr-2023	18:00		PLANNED	Approved	04-Apr-23	08:00	04-Apr-23	18:00		
342	RQ126532	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA-PANCHKULA (PG) CKT-2	POWER GRID	D	SD nature defect removal . During S/D period Auto re-closure of 400kV D/C Patiala-Panchkula Ckt-I will be in NON Auto mode	03-Apr-2023	09:30	03-Apr-2023	14:00	Kindly Approve	PLANNED	Approved	03-Apr-23	09:30	03-Apr-23	14:00		
343	RQ126167	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAU(UP)-BALIA(PG) (PG) CKT-1	POWER GRID	D	FOR REPLACEMENT OF DAMAGED CVT and CT CABLES	03-Apr-2023	09:00	03-Apr-2023	18:00		PLANNED	Approved	03-Apr-23	09:00	03-Apr-23	18:00		
344	RQ126676	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1	POWER GRID	D	Line maintenance work	03-Apr-2023	08:00	03-Apr-2023	18:00	A/R to be kept in Non auto mode of other charged ckt from both ends as safety measures	PLANNED	Approved	03-Apr-23	08:00	03-Apr-23	18:00		
345	RQ126712	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-2	POWER GRID	C	NHAI Diversion work	03-Apr-2023	08:00	10-Apr-2023	18:00		PLANNED	Rejected						Total 300 MW loading on both ckt/No shutdown from both ends in this period/Time line compliance must/Dememed availability or MOU understanding
346	RQ126711	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-1	POWER GRID	C	NHAI Diversion work	03-Apr-2023	08:00	10-Apr-2023	18:00		PLANNED	Rejected						Total 300 MW loading on both ckt/No shutdown from both ends in this period/Time line compliance must/Dememed availability or MOU understanding
347	RQ126660	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KOTA(PG) (PG) CKT-1	POWER GRID	D	Additional glass disc insertion: LOA given	03-Apr-2023	08:00	04-Apr-2023	18:00		PLANNED	Approved	03-Apr-23	08:00	04-Apr-23	18:00		

348	RQ126385	OCC_205	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ANPARA(UP) (PG) CKT-1	POWER GRID	C	TBC SAS INTEGRATOR AND C ISOLATOR REPLACEMENT	03-Apr-2023	08:00	06-Apr-2023	18:00	LINE UNDER SHUTDOWN	PLANNED	Approved	03-Apr-23	08:00	06-Apr-23	18:00	One shutdown at a time from Singrauli may be given at a time
349	RQ125953	OCC_205	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-GORAKHPUR(UP) (PG) CKT-1	POWER GRID	C	* SHUT DOWN FOR MAINTENANCE OF BAY.	02-Apr-2023	10:00	02-Apr-2023	14:00		PLANNED	Approved	02-Apr-23	10:00	02-Apr-23	14:00	May be given/UP consent required
350	RQ126239	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-1	POWER GRID	D	AMP work	02-Apr-2023	09:00	02-Apr-2023	18:00		PLANNED	Approved	02-Apr-23	09:00	02-Apr-23	18:00	
351	RQ125975	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWER GRID	D	A/R into non auto mode for Live Line OPGW Work	01-Apr-2023	08:00	30-Apr-2023	18:00		PLANNED	Approved	01-Apr-23	08:00	30-Apr-23	18:00	
352	RQ126649	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-2	POWER GRID	C	For NHAI Diversion work	01-Apr-2023	08:00	10-Apr-2023	18:00		PLANNED	Approved	01-Apr-23	08:00	10-Apr-23	18:00	Annexure B-7/PTCC and CEA clearance required/Only two shutdown will be given at a time /S/D may be availed in line with SOP for shifting of txn. Lines issued by MoP.
353	RQ126648	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-1	POWER GRID	C	For NHAI Diversion work	01-Apr-2023	08:00	10-Apr-2023	18:00		PLANNED	Approved	01-Apr-23	08:00	10-Apr-23	18:00	Annexure B-7/PTCC and CEA clearance required/Only two shutdown will be given at a time /S/D may be availed in line with SOP for shifting of txn. Lines issued by MoP.
354	RQ126644	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-2	POWER GRID	C	DIVERSION WORK 122-123 NHAI	01-Apr-2023	08:00	14-Apr-2023	18:00	SD required dt from 23.03.2023 to 05.04.2023	PLANNED	Rejected					Annexure B-7/PTCC and CEA clearance required/Only two shutdown will be given at a time
355	RQ126643	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-1	POWER GRID	C	DIVERSION WORK 122-123 NHAI	01-Apr-2023	08:00	14-Apr-2023	18:00	SD required dt from 23.03.2023 to 05.04.2023.	PLANNED	Rejected					Annexure B-7/PTCC and CEA clearance required/Only two shutdown will be given at a time
356	RQ126681	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-1	POWER GRID	C	For 400kV GIB erection works for ICT-3 commissioning	01-Apr-2023	08:00	10-Apr-2023	18:00		PLANNED	Approved	01-Apr-23	08:00	10-Apr-23	18:00	May be given
357	RQ126686	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR - KURUKSHETRA (PG) CKT-2	POWER GRID	C	For 400kV GIB erection works for ICT-3 commissioning	01-Apr-2023	08:00	07-Apr-2023	18:00		PLANNED	Approved	01-Apr-23	08:00	07-Apr-23	18:00	May be given subject to other ckt must remain in service/One shutdown from Kurukshetra would be given at a time

358	RQ126508	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) CKT-2	POWER GRID	D	"400KV Dulhasti Kishenpur-II is a Double circuit Line but stringing is done on one circuit only. Award has been placed for stringing on Circuit 2. under evacuation of Power from Pakaldul HEP in Chenab Valley HEPs. Shutdown is required to carryout stringing on circuit 2 "	01-Apr-2023	06:00	30-Apr-2023	18:00	Kindly approve on continuous basis	PLANNED	Approved	01-Apr-23	9:00	30-Apr-23	16:00	NHPC consent required/Only one ckt SD from Dulhasti SD could be given/May be given on Daily Full schedule going in evening peak hours
359	RQ125919	OCC_205	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	Tree trimmingg Tower No. 150 TO 190.	29-Apr-2023	08:00	29-Apr-2023	18:00		PLANNED	Approved	29-Apr-23	08:00	29-Apr-23	18:00	
360	RQ126212	OCC_205	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PS G)-MOGA(PG) (PS) CKT-1	PSTCL	D	Installation of energy meters under SAMAST scheme in Punjab	27-Apr-2023	08:00	28-Apr-2023	18:00	Shutdowns will be availed one by one . (Approx time for shutdown is 1-2 hours.)	PLANNED	Approved	27-Apr-23	08:00	28-Apr-23	18:00	
361	RQ126198	OCC_205	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BEHMAN JASSA SINGH (PS)-MOGA(PG) (PSTCL) CKT-1	PSTCL	D	Installation of energy meters under SAMAST scheme in Punjab	27-Apr-2023	08:00	28-Apr-2023	18:00	Shutdowns will be availed one by one . (Approx time for shutdown is 1-2 hours.)	PLANNED	Approved	27-Apr-23	08:00	28-Apr-23	18:00	
362	RQ125916	OCC_205	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	Jumper tightening/Tree triming Tower No. 134 TO 149.	26-Apr-2023	08:00	26-Apr-2023	18:00		PLANNED	Approved	26-Apr-23	08:00	26-Apr-23	18:00	
363	RQ125918	OCC_205	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PS G)-MAKHU(PS) (PS) CKT-2	PSTCL	D	Checking of Jumper, suspension clamp and Damper.Tree cutting and disc cleaning	25-Apr-2023	08:00	25-Apr-2023	18:00		PLANNED	Approved	25-Apr-23	08:00	25-Apr-23	18:00	
364	RQ125917	OCC_205	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PS G)-MAKHU(PS) (PS) CKT-1	PSTCL	D	Checking of Jumper, suspension clamp and Damper.Tree cutting and disc cleaning	21-Apr-2023	08:00	21-Apr-2023	18:00		PLANNED	Approved	21-Apr-23	08:00	21-Apr-23	18:00	
365	RQ126203	OCC_205	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(P G)-MAKHU(PS) (PSTCL) CKT-1	PSTCL	D	Installation of energy meters under SAMAST scheme in Punjab	19-Apr-2023	08:00	20-Apr-2023	18:00	Shutdowns will be availed one by one . (Approx time for shutdown is 1-2 hours.)	PLANNED	Approved	19-Apr-23	08:00	20-Apr-23	18:00	

366	RQ126204	OCC_205	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(P G)-MAKHU(PS) (PSTCL) CKT-2	PSTCL	D	Installation of energy meters under SAMAST scheme in Punjab	19-Apr-2023	08:00	20-Apr-2023	18:00	Shutdowns will be availed one by one . (Approx time for shutdown is 1-2 hours.)	PLANNED	Approved	19-Apr-23	08:00	20-Apr-23	18:00	
367	RQ125923	OCC_205	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PS G)-MOGA(PG) (PS) CKT-1	PSTCL	D	Checking of Jumper, suspension clamp and Damper.Tree cutting and disc cleaning	17-Apr-2023	08:00	17-Apr-2023	18:00		PLANNED	Approved	17-Apr-23	08:00	17-Apr-23	18:00	
368	RQ125921	OCC_205	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PS G) (PS) CKT-2	PSTCL	D	Checking of Jumper, suspension clamp and Damper.Tree cutting and disc cleaning	12-Apr-2023	08:00	12-Apr-2023	18:00		PLANNED	Approved	12-Apr-23	08:00	12-Apr-23	18:00	
369	RQ125920	OCC_205	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PS G) (PS) CKT-1	PSTCL	D	Checking of Jumper, suspension clamp and Damper.Tree cutting and disc cleaning	10-Apr-2023	08:00	10-Apr-2023	18:00		PLANNED	Approved	10-Apr-23	08:00	10-Apr-23	18:00	
370	RQ125922	OCC_205	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-2	PSTCL	D	Jumper Checking /Tightening of dead end towers and tree trimming etc.	10-Apr-2023	08:00	10-Apr-2023	18:00		PLANNED	Approved	10-Apr-23	08:00	10-Apr-23	18:00	
371	RQ125926	OCC_205	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BEHMAN JASSA SINGH (PS)-MOGA(PG) (PSTCL) CKT-1	PSTCL	D	General Maintenance/ Jumper Tightening	10-Apr-2023	08:00	15-Apr-2023	18:00	Except 14-4-2022 Being Gazetted holiday	PLANNED	Approved	10-Apr-23	08:00	15-Apr-23	18:00	
372	RQ125915	OCC_205	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PS G) (PS) CKT-1	PSTCL	D	Checking of Jumper, suspension clamp and Damper.Tree cutting and disc cleaning	05-Apr-2023	08:00	05-Apr-2023	18:00		PLANNED	Approved	05-Apr-23	08:00	05-Apr-23	18:00	
373	RQ125914	OCC_205	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-2	PSTCL	D	Jumper Checking /Tightening of dead end towers and tree trimming etc.	03-Apr-2023	08:00	03-Apr-2023	18:00		PLANNED	Approved	03-Apr-23	08:00	03-Apr-23	18:00	
374	RQ125924	OCC_205	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BEHMAN JASSA SINGH (PS)-MOGA(PG) (PSTCL) CKT-1	PSTCL	D	General Maintenance/ Jumper Tightening	03-Apr-2023	08:00	04-Apr-2023	18:00	Except 04-04-2022 Being Gazetted holiday	PLANNED	Approved	03-Apr-23	08:00	04-Apr-23	18:00	

375	RQ125925	OCC_205	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BEHMAN JASSA SINGH (PS)-TALWANDI SABOO(PSG) (PSTCL) CKT-1	PSTCL	D	General Maintenance/ Jumper Tightening	01-Apr-2023	08:00	01-Apr-2023	18:00		PLANNED	Approved	01-Apr-23	08:00	01-Apr-23	18:00	
376	RQ126152	OCC_205	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAIPURA TPS(PSG)-NAKODAR(PSTCL) (PS) CKT-2	PSTCL	D	OPGW Work - Non-Auto reclosure mode	01-Apr-2023	06:00	30-Apr-2023	18:00	Only Auto reclosure will be disabled	PLANNED	Approved	01-Apr-23	06:00	30-Apr-23	18:00	
377	RQ125927	OCC_205	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(UP)-AGRA FATEHBAD(UP) (PG) CKT-2	POWER GRID,UP PTCL	D	* JUMPER TIGHTNING AND DEFECTIVE POLYMER	27-Apr-2023	10:00	28-Apr-2023	17:00		PLANNED	Approved	27-Apr-23	10:00	28-Apr-23	17:00	
378	RQ126153	OCC_205	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-GR.NOIDA(UP) (PG) CKT-1	POWER GRID,UP PTCL	D	* Shutdown od 400 kv Gr. Noida to Dadri Line is required for atteded temp. point at Y phase CT Clamp,Line side and routine t	23-Apr-2023	10:30	23-Apr-2023	15:30		PLANNED	Approved	23-Apr-23	10:30	23-Apr-23	15:30	May be given subject to only one shutdown at a time from both ends
379	RQ125945	OCC_205	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-AGRA FATEHBAD(UP) (PG) CKT-1	POWER GRID,UP PTCL	D	* JUMPER TIGHTENING AND DEFECTIVE POLYMER REPLACEMENT WORK	21-Apr-2023	10:00	22-Apr-2023	17:00		PLANNED	Approved	21-Apr-23	10:00	22-Apr-23	17:00	
380	RQ125982	OCC_205	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SULTANPUR(UP)-LUCKNOW_1(PG) (PG) CKT-1	POWER GRID,UP PTCL	D	* Routine Bay Maintenance work at 400KV S/S Sultanpur	21-Apr-2023	10:00	21-Apr-2023	18:00		PLANNED	Approved	21-Apr-23	10:00	21-Apr-23	18:00	
381	RQ125990	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-2	POWER GRID,UP PTCL	C	To facilitate tower rectification work of 400 KV D/C Lucknow-Sohawal Line at Loc no.07	08-Apr-2023	08:00	10-Apr-2023	18:00		PLANNED	Approved	07-Apr-23	08:00	09-Apr-23	18:00	May be given subject to UP consent/May be taken in March 2023/CEA clearance required before charging/ Approved in 204 OCC, clarification requiredWork completion status?
382	RQ126701	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA(UP) (PG)-NAWADA(HV) (PG) CKT-1	POWER GRID,UP PTCL	D	FOR REPLACEMENT OF FLASHED OVER POLYMER INSULATOR AT TN 91, OPGW less clearance BETWEEN 74-75 to be rectified and OTHER S/D DEFECTS RECTIFICATION.	06-Apr-2023	10:00	06-Apr-2023	18:00		PLANNED	Approved	06-Apr-23	10:00	06-Apr-23	18:00	
383	RQ126166	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAU(UP)-RASRA (UP) (PG) CKT-1	POWER GRID,UP PTCL	D	FOR REPLACEMENT OF DAMAGED CVT and CT CABLES	06-Apr-2023	09:00	06-Apr-2023	18:00		PLANNED	Approved	06-Apr-23	09:00	06-Apr-23	18:00	

384	RQ125980	OCC_205	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-SULTANPUR(UP) (UP) CKT-1	UPPTCL	D	* Routine Bay maintenance work at 400KV S/S Sultanpur	27-Apr-2023	10:00	27-Apr-2023	18:00		PLANNED	Approved	27-Apr-23	10:00	27-Apr-23	18:00	
385	RQ126214	OCC_205	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UPC)-GR.NOIDA(UPC) (UP) CKT-1	UPPTCL	D	* Tree trimming work will be done near of tower no 124 during this shutdown period.	25-Apr-2023	10:30	25-Apr-2023	17:00		PLANNED	Approved	25-Apr-23	10:30	25-Apr-23	17:00	
386	RQ125965	OCC_205	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV REWA ROAD-PANKI (UP) CKT-1	UPPTCL	C	* oil centrifuging and insulation sampling of 50Mvar line reactor. line will remain in s/d.	24-Apr-2023	10:00	27-Apr-2023	17:00		PLANNED	Approved	24-Apr-23	10:00	27-Apr-23	17:00	May be given subject to only one shutdown at a time from both ends.
387	RQ125986	OCC_205	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI-PARICHA (UP) CKT-2	UPPTCL	D	Auto-Reclose Checking	20-Apr-2023	08:00	21-Apr-2023	18:00		PLANNED	Approved	20-Apr-23	08:00	21-Apr-23	18:00	
388	RQ125967	OCC_205	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-SULTANPUR (UP) CKT-1	UPPTCL	D	* For Routine Bay maintenance work at 400KV S/S Sultanpur	19-Apr-2023	10:00	19-Apr-2023	18:00		PLANNED	Approved	19-Apr-23	10:00	19-Apr-23	18:00	May be given subject to only one shutdown at a time from both ends on weekend
389	RQ125946	OCC_205	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-FATEHBAD (UP) CKT-1	UPPTCL	D	* JUMPER TIGHTENING AND DEFECTIVE POLYMER REPLACEMENT WORK	18-Apr-2023	10:00	20-Apr-2023	17:00		PLANNED	Approved	18-Apr-23	10:00	20-Apr-23	17:00	
390	RQ125985	OCC_205	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI-PARICHA (UP) CKT-1	UPPTCL	D	Auto-Reclose Checking	18-Apr-2023	08:00	19-Apr-2023	18:00		PLANNED	Approved	18-Apr-23	08:00	19-Apr-23	18:00	
391	RQ125807	OCC_205	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-VISHNUPRAYAG(JP) (UP) CKT-1	UPPTCL	D	Protection check	18-Apr-2023	08:00	20-Apr-2023	18:00		PLANNED	Approved	18-Apr-23	08:00	20-Apr-23	18:00	
392	RQ125966	OCC_205	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-ALIGARH (UP) CKT-1	UPPTCL	C	* 400 KV PANKI-ALIGARH LINE S/D REQUIRED FOR CENTRIFUSING OF 50 MVAR LINE REACTOR	17-Apr-2023	10:00	20-Apr-2023	17:00		PLANNED	Approved	17-Apr-23	10:00	20-Apr-23	17:00	May be given subject to only one shutdown at a time from both ends.
393	RQ126014	OCC_205	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-MUZAFFARNAGAR (UP) CKT-1	UPPTCL	D	Protection check	15-Apr-2023	08:00	17-Apr-2023	18:00		PLANNED	Approved	15-Apr-23	08:00	17-Apr-23	18:00	
394	RQ126302	OCC_205	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDA-ORAI (UP) CKT-1	UPPTCL	D	* Due to shutdown of 400kv main bus -2 on dt. 13.04.2023 because incompletion of its Tie Bay .	13-Apr-2023	06:00	13-Apr-2023	16:00		PLANNED	Approved	13-Apr-23	06:00	13-Apr-23	16:00	

395	RQ126094	OCC_205	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(U PUN)-SARNATH(UP) (UP) CKT-2	UPPTCL	D	* FOR ATTENDING HOT POINT OF PANTOGRAPH ISOLATOR	12-Apr-2023	09:00	12-Apr-2023	17:00		PLANNED	Approved	12-Apr-23	09:00	12-Apr-23	17:00	May be given subject to only one shutdown at a time from both ends
396	RQ126091	OCC_205	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH-AZAMGARH (UP) CKT-1	UPPTCL	D	For general maintenance and complete bay tightening	11-Apr-2023	14:00	11-Apr-2023	17:00		PLANNED	Approved	11-Apr-23	14:00	11-Apr-23	17:00	
397	RQ125905	OCC_205	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-MATHURA (UP) CKT-2	UPPTCL	D	* JUMPER TIGHTENING AND REPLACEMENT OF DEFECTIVE JUMPER POLYMER	11-Apr-2023	10:00	13-Apr-2023	17:00		PLANNED	Approved	11-Apr-23	10:00	13-Apr-23	17:00	
398	RQ125984	OCC_205	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-SARNATH (UP) CKT-1	UPPTCL	D	* for attending hot point at pantograph isolator	10-Apr-2023	09:00	10-Apr-2023	17:00		PLANNED	Approved	10-Apr-23	09:00	10-Apr-23	17:00	May be given subject to only one shutdown at a time from both ends
399	RQ125855	OCC_205	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV REWA ROAD-PANKI (UP) CKT-1	UPPTCL	D	* for tightening of tension tower jumper at various location	10-Apr-2023	09:00	12-Apr-2023	18:00		PLANNED	Approved	10-Apr-23	09:00	12-Apr-23	18:00	
400	RQ126266	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	D	For Overhead crossing of 800 KV BNC-Agra line with 400 KV D/C Unnao-Bareilly line for diversion work of Ganga Expressway	04-Apr-2023	08:00	04-Apr-2023	18:00		PLANNED	Approved	04-Apr-23	08:00	04-Apr-23	18:00	
401	RQ125840	OCC_205	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-REWA ROAD (UP) CKT-1	UPPTCL	D	* For tightening of tension tower jumper at various location	03-Apr-2023	09:00	05-Apr-2023	18:00		PLANNED	Approved	03-Apr-23	09:00	05-Apr-23	18:00	May be given subject to only one shutdown at a time from both ends on weekend
402	RQ126412	OCC_205	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH-MAU (UP) CKT-1	UPPTCL	C	* relay retrofitting, replacement of reactor isolator, commissioning of DTPC and 50MVAR line REACTOR.	03-Apr-2023	09:00	10-Apr-2023	15:00		PLANNED	Approved	03-Apr-23	09:00	10-Apr-23	15:00	May be given subject to only one shutdown at a time from both ends/CEA clearance required/FTC clearance required
403	RQ126013	OCC_205	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-MUZAFFARNAGAR (UP) CKT-1	UPPTCL	C	Dismantle & Erection of Main Circuit Breaker of 400KV Muzaffarnagar-Alaknanda Line	03-Apr-2023	08:00	08-Apr-2023	18:00		PLANNED	Approved	03-Apr-23	08:00	08-Apr-23	18:00	May be given subject to only one shutdown at a time from both ends/CEA clearance required.
404	RQ126265	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	D	For Overhead crossing of 800 KV BNC-Agra line with 400 KV D/C Unnao-Bareilly line for diversion work of Ganga Expressway	03-Apr-2023	08:00	03-Apr-2023	18:00		PLANNED	Approved	03-Apr-23	08:00	03-Apr-23	18:00	

405	RQ125904	OCC_205	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MURADNAGAR_2-MATHURA (UP) CKT-1	UPPTCL	D	* 400 KV MRD-II TO 400 KV MATHURA LINE SHUTDOWN FOR ROUTINE TESTING AND PREVENTIVE MAINTENANCE WORK	02-Apr-2023	09:00	02-Apr-2023	19:00		PLANNED	Approved	02-Apr-23	09:00	02-Apr-23	19:00	
406	RQ126197	OCC_205	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	D	* shutdown required to out 50 mvar line reactor from ckt Bus I Pantograph maintenance of line	02-Apr-2023	08:00	02-Apr-2023	17:00		PLANNED	Approved	02-Apr-23	08:00	02-Apr-23	17:00	
407	RQ125934	OCC_205	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARNAGAR-ATAUR (UP) CKT-1	UPPTCL	D	* RESSAGING OF CONDUCTOR AT VARIOUS SITE OF 400KV MUZAFFERNAGR TO ATAUR LINE AS PER LOI NO 226 DATED-16.02.2023 AND OTHER M	01-Apr-2023	09:00	05-Apr-2023	17:00		PLANNED	Approved	01-Apr-23	09:00	05-Apr-23	17:00	
408	RQ126196	OCC_205	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	D	* to take new line reactor into circuit and testing	01-Apr-2023	08:00	01-Apr-2023	17:00		PLANNED	Approved	01-Apr-23	08:00	01-Apr-23	17:00	
409	RQ125903	OCC_205	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-2	JPL,HBPCL	D	Checking / tightening of all bolt & nuts of hardware fittings, dead end jumpers, bundle spacers and terminal conductor of all three phases at tower no. 65, 74, 81, 82, 107 & 108.	27-Apr-2023	09:00	29-Apr-2023	17:00		PLANNED	Approved	27-Apr-23	09:00	29-Apr-23	16:00	May be given subject to only one shutdown at a time from both ends and revival by 1600 Hrs.
410	RQ125902	OCC_205	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	JPL,HBPCL	D	Checking / tightening of all bolt & nuts of hardware fittings, dead end jumpers, bundle spacers and terminal conductor of all three phases above waist level at tower no. 57, 65, 75, 76, 77, 78.	24-Apr-2023	09:00	26-Apr-2023	17:00		PLANNED	Approved	24-Apr-23	09:00	26-Apr-23	16:00	May be given subject to only one shutdown at a time from both ends and revival by 1600 Hrs.

411	RQ125897	OCC_205	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASPA(JP)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-2	JPL,HBPCL	D	Checking / tightening of all bolt & nuts of hardware fittings, dead end jumpers, bundle spacers and terminal conductor of all three phases at tower no. 01 - 41.	17-Apr-2023	09:00	22-Apr-2023	17:00		PLANNED	Approved	17-Apr-23	09:00	22-Apr-23	16:00	May be given subject to only one shutdown at a time from both ends and revival by 1600 Hrs.
412	RQ125896	OCC_205	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASPA(JP)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	JPL,HBPCL	D	Checking / tightening of all bolt & nuts of hardware fittings, dead end jumpers, bundle spacers and terminal conductor of all three phases at tower no. 01 - 41.	10-Apr-2023	09:00	14-Apr-2023	17:00		PLANNED	Approved	10-Apr-23	09:00	14-Apr-23	16:00	May be given subject to only one shutdown at a time from both ends and revival by 1600 Hrs.
413	RQ126118	OCC_205	sidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERG ARH(APL)-DHANODA(HV) (ATIL) CKT-1	ATIL	D	To verify BI, BO & Protection signals in SAS	25-Apr-2023	09:00	25-Apr-2023	19:00		PLANNED	Approved	25-Apr-23	09:00	25-Apr-23	19:00	ATC Curtailment of 200-300 MW in NR Import
414	RQ126119	OCC_205	sidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERG ARH(APL)-DHANODA(HV) (ATIL) CKT-2	ATIL	D	To verify BI, BO & Protection signals in SAS	13-Apr-2023	09:00	13-Apr-2023	19:00		PLANNED	Approved	13-Apr-23	09:00	13-Apr-23	19:00	ATC Curtailment of 200-300 MW in NR Import
415	RQ126867	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANCHKULA(PG)-PANIPAT(BB) (PG) CKT-1	POWER GRID,BB MB	D	Routine maintenance	25-Apr-2023	08:00	25-Apr-2023	18:00		PLANNED	Approved	25-Apr-23	08:00	25-Apr-23	18:00	
416	RQ126887	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-RAJPURA(PS) (PG) CKT-1	POWER GRID,BB MB	D	To carry out routine maintenance	20-Apr-2023	08:00	20-Apr-2023	18:00		PLANNED	Approved	20-Apr-23	08:00	20-Apr-23	18:00	
417	RQ126888	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-RAJPURA(PS) (PG) CKT-1	POWER GRID,BB MB	D	To carry out routine maintenance	12-Apr-2023	08:00	12-Apr-2023	18:00		PLANNED	Approved	12-Apr-23	08:00	12-Apr-23	18:00	
418	RQ126802	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-1	POWER GRID,FB TL	D	Coupling Transformer Testing work at Bhadla-2	24-Apr-2023	17:00	25-Apr-2023	23:00		PLANNED	Approved	24-Apr-23	17:00	25-Apr-23	23:00	Shutdown May be given from 1700 Hrs
419	RQ126803	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-2	POWER GRID,FB TL	D	Coupling Transformer Testing work at Bhadla-2	22-Apr-2023	17:00	23-Apr-2023	23:00		PLANNED	Approved	22-Apr-23	17:00	23-Apr-23	23:00	Shutdown May be given from 1700 Hrs

420	RQ126664	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBT L) (FBTL) CKT-2	POWER GRID,FB TL	D	For arching horn installation work in Line isolator/earth switch by agency M/s Linxon	20-Apr-2023	17:00	22-Apr-2023	23:00		PLANNED	Approved	20-Apr-23	17:00	22-Apr-23	23:00	Shutdown May be given from 1700 Hrs
421	RQ126663	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBT L) (FBTL) CKT-1	POWER GRID,FB TL	D	For arching horn installation work in Line isolator/earth switch by agency M/s Linxon	08-Apr-2023	17:00	10-Apr-2023	23:00		PLANNED	Approved	08-Apr-23	17:00	10-Apr-23	23:00	Shutdown May be given from 1700 Hrs
422	RQ125808	OCC_205	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-SRINAGAR(UK) (UK) CKT-1	PTCUL	D	Protection check	24-Apr-2023	08:00	26-Apr-2023	18:00		PLANNED	Approved	24-Apr-23	08:00	26-Apr-23	18:00	
423	RQ125809	OCC_205	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-SRINAGAR(UK) (UK) CKT-2	PTCUL	D	Protection check	21-Apr-2023	08:00	23-Apr-2023	18:00		PLANNED	Approved	21-Apr-23	08:00	23-Apr-23	18:00	
424	RQ126909	OCC_205	sldcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RISHIKESH(UK)-NEHTAUR(UP) (UK) CKT-1	PTCUL	D	Replacement of energy meter, preventive maintenance	17-Apr-2023	10:00	17-Apr-2023	17:00		PLANNED	Approved	17-Apr-23	10:00	17-Apr-23	17:00	
425	RQ125847	OCC_205	sldcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-SRINAGAR(UK) (UK) CKT-2	PTCUL	C	SCHEDULED PREVENTIVE MAINTENANCE	13-Apr-2023	10:00	13-Apr-2023	17:00		PLANNED	Approved	13-Apr-23	10:00	13-Apr-23	17:00	May be given subject to only one shutdown at a time from both ends
426	RQ125846	OCC_205	sldcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-SRINAGAR(UK) (UK) CKT-1	PTCUL	C	SCHEDULED PREVENTIVE MAINTENANCE	12-Apr-2023	10:00	12-Apr-2023	17:00		PLANNED	Approved	12-Apr-23	10:00	12-Apr-23	17:00	May be given subject to only one shutdown at a time from both ends
427	RQ125891	OCC_205	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MORADABAD (UP)-KASHIPUR(UK) (UK) CKT-1	PTCUL	D	* PLANNED S/D OF 400KV MORADABAD-KASHIPUR LINE.THIS S/D IS REQUIRED FOR TESTING OF PROTECTION SYSTEM IN WHICH-	03-Apr-2023	09:00	03-Apr-2023	18:00		PLANNED	Approved	03-Apr-23	09:00	03-Apr-23	18:00	
428	RQ126702	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV) -TUGHLAKABAD(PG) (DTL) CKT-1	POWER GRID,DTL	D	FOR ATTENDING OPEN SPACERS IN CONDUCTOR SPAN OF BOTH TL ON MULTI CIRCUIT TOWERS, SIMULTANEOUS S/D OF BOTH CIRCUIT (ON SAME SIDE)ARE REQUIRED	22-Apr-2023	08:00	22-Apr-2023	18:00		PLANNED	Approved	22-Apr-23	08:00	22-Apr-23	18:00	shutdown may be allowed subject to real time conditions.

429	RQ126703	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV) - TUGHLAKABAD(PG) (DTL) CKT-2	POWER GRID,DTL	D	FOR ATTENDING OPEN SPACERS IN CONDUCTOR SPAN OF BOTH TL ON MULTI CIRCUIT TOWERS, SIMULTANEOUS S/D OF BOTH CIRCUIT (ON SAME SIDE)ARE REQUIRED	19-Apr-2023	08:00	19-Apr-2023	18:00		PLANNED	Approved	19-Apr-23	08:00	19-Apr-23	18:00	shutdown may be allowed subject to real time conditions.
430	RQ126691	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1	POWER GRID,DTL	D	ISOALTOR RECTIFICATION OF LINE DROPPER JUMPER	17-Apr-2023	08:00	17-Apr-2023	18:00		PLANNED	Approved	17-Apr-23	08:00	17-Apr-23	18:00	shutdown may be allowed subject to real time conditions.
431	RQ126710	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV) - JHATIKARA(PG) (DTL) CKT-2	POWER GRID,DTL	D	Auto Reclose off is required for rectification of clearance issue between EW/OPGW and top conductor	06-Apr-2023	08:00	06-Apr-2023	18:00		PLANNED	Approved	06-Apr-23	08:00	06-Apr-23	18:00	shutdown may be allowed subject to real time conditions.
432	RQ126690	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-1	POWER GRID,DTL	D	Attending oil leakges from all ct of old wsi make ct of main bay 404 by DTL	06-Apr-2023	08:00	07-Apr-2023	18:00		PLANNED	Approved	06-Apr-23	08:00	07-Apr-23	18:00	shutdown may be allowed subject to real time conditions.
433	RQ126709	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1	POWER GRID,DTL	D	Auto Reclose off is required for rectification of clearance issue between EW/OPGW and top conductor	05-Apr-2023	08:00	05-Apr-2023	18:00		PLANNED	Approved	05-Apr-23	08:00	05-Apr-23	18:00	shutdown may be allowed subject to real time conditions.
434	RQ126086	OCC_205	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-MERTA (RS) CKT-1	RRVPNL	D	Routine Bay Maintenance Work	21-Apr-2023	08:00	21-Apr-2023	18:00		PLANNED	Approved	21-Apr-23	17:00	21-Apr-23	18:00	Shutdown May be given from 1700 Hrs
435	RQ126081	OCC_205	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-JODHPUR (RS) CKT-1	RRVPNL	D	For Tightening of jumper, Missing , Loosening Nut Bolts at various Locations	20-Apr-2023	15:00	28-Apr-2023	22:00		PLANNED	Approved	20-Apr-23	17:00	28-Apr-23	23:00	Shutdown May be given from 1700 Hrs
436	RQ126082	OCC_205	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-MERTA (RS) CKT-1	RRVPNL	D	For Tightening of jumper, Missing , Loosening Nut Bolts at various Locations	20-Apr-2023	15:00	28-Apr-2023	22:00		PLANNED	Approved	20-Apr-23	17:00	28-Apr-23	23:00	Shutdown May be given from 1700 Hrs
437	RQ126283	OCC_205	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-1	RRVPNL	D	PI replacement work	20-Apr-2023	08:00	20-Apr-2023	18:00		PLANNED	Approved	20-Apr-23	08:00	20-Apr-23	18:00	

438	RQ126281	OCC_205	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-JODHPUR (RS) CKT-1	RRVPNL	D	Testing and maintenance work alongwith LINE REACTOR OF 400 KV RAJWEST BAY INSTALLED AT 400 KV GSS RVPN JODHPURat Jodhpur	19-Apr-2023	08:00	19-Apr-2023	18:00		PLANNED	Approved	19-Apr-23	08:00	19-Apr-23	18:00	
439	RQ126070	OCC_205	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	D	1. Calibration of line metering CT's and Energy meters. 2. Annual maintenance and testing of Line/Bay equipments.	17-Apr-2023	08:00	18-Apr-2023	18:00		PLANNED	Approved	17-Apr-23	15:00	18-Apr-23	23:00	may be given on daily basis after 1500Hrs/ subject to only one shutdown at a time from both ends/On Daily Basis
440	RQ126620	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-SIKAR(PG) (RS) CKT-2	RRVPNL	D	PRD TRIP MODIFICATION WORK IN NON SWITCHABLE BIKANER-2 LR	15-Apr-2023	14:00	15-Apr-2023	17:00		PLANNED	Approved	15-Apr-23	17:00	15-Apr-23	17:00	Shutdown May be given from 1700 Hrs
441	RQ126619	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-SIKAR(PG) (RS) CKT-1	RRVPNL	D	PRD TRIP MODIFICATION WORK IN NON SWITCHABLE BIKANER-1 LR	15-Apr-2023	08:00	15-Apr-2023	12:00		PLANNED	Approved	15-Apr-23	17:00	15-Apr-23	12:00	Shutdown May be given from 1700 Hrs
442	RQ126069	OCC_205	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2	RRVPNL	D	1. Calibration of line metering CT's and Energy meters. 2. Annual maintenance and testing of Line/Bay equipments.	14-Apr-2023	08:00	15-Apr-2023	18:00		PLANNED	Approved	14-Apr-23	15:00	15-Apr-23	23:00	may be given on daily basis after 1500Hrs/ subject to only one shutdown at a time from both ends.
443	RQ126284	OCC_205	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-2	RRVPNL	D	Testing and maintenance work alongwith 400 KV LINE REACTOR OF 400 KV KANKANI II BAY INSTALLED AT 400 KV GSS RVPN JODHPUR	13-Apr-2023	08:00	13-Apr-2023	18:00		PLANNED	Approved	13-Apr-23	08:00	13-Apr-23	18:00	
444	RQ126068	OCC_205	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	D	1. Calibration of line metering CT's and Energy meters. 2. Annual maintenance and testing of Line/Bay equipments.	12-Apr-2023	08:00	13-Apr-2023	18:00		PLANNED	Approved	12-Apr-23	15:00	13-Apr-23	23:00	may be given on daily basis after 1500Hrs/ subject to only one shutdown at a time from both ends./On Daily Basis
445	RQ126571	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-1	RRVPNL	D	Stringing work of 400 KV 2*D/C Bikaner Khetri T/L(Part-I)	11-Apr-2023	08:00	13-Apr-2023	18:00		PLANNED	Approved	11-Apr-23	17:00	13-Apr-23	23:00	Shutdown May be given from 1700 Hrs

446	RQ126080	OCC_205	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA (RS) CKT-1	RRVPNL	D	For maintenance of Switchyard Equipments at CTPP End. 2. For attending hotspot at R-Phase line Isolator. 3. Annual Relay Testing at CTPP End.	11-Apr-2023	08:00	12-Apr-2023	18:00		PLANNED	Approved	11-Apr-23	15:00	12-Apr-23	23:00	may be given on daily basis after 1500Hrs/ subject to only one shutdown at a time from both ends/On Daily Basis	
447	RQ126713	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-BARMER (RS) CKT-1	RRVPNL	D	"Overhead crossing of existing RRVPNL line by 400kV D/C Ramgarh II (Fatehgarh-III) - Jaisalmer II & 400kV D/C Ramgarh II (Fatehgarh-III) - Fatehgarh II Transmission Line - TL Construction"	11-Apr-2023	08:00	12-Apr-2023	18:00		PLANNED	Approved	11-Apr-23	08:00	12-Apr-23	18:00		
448	RQ126282	OCC_205	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-JODHPUR (RS) CKT-1	RRVPNL	D	Testing work of newly erected/installed 852B C.B. by protection wing and maintenance work	10-Apr-2023	08:00	10-Apr-2023	18:00		PLANNED	Approved	10-Apr-23	08:00	10-Apr-23	18:00		
449	RQ126085	OCC_205	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-1	RRVPNL	D	For Tightening of jumper, Missing , Loosening Nut Bolts at various Locations	06-Apr-2023	15:00	13-Apr-2023	22:00		PLANNED	Approved	06-Apr-23	17:00	13-Apr-23	23:00	Shutdown May be given from 1700 Hrs	
450	RQ126569	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH SCTPS(RVUN) -BIKANER(RS) (RS) CKT-1	RRVPNL	D	Stringing work of 400 KV 2*D/C Bikaner Khetri T/L(Part-I)	06-Apr-2023	08:00	08-Apr-2023	18:00		PLANNED	Approved	06-Apr-23	17:00	08-Apr-23	18:00	Shutdown May be given from 1700 Hrs	
451	RQ126083	OCC_205	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HEERAPURA-HINDAUN (RS) CKT-1	RRVPNL	C	Modification & height raising work at tower location no. 307 & 308(Crossing of Delhi-Mumbai Express Highway) carried out by NHAI under Supervision of RVPNL.	06-Apr-2023	08:00	23-Apr-2023	18:00		PLANNED	Rejected						
452	RQ126280	OCC_205	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-JODHPUR (RS) CKT-1	RRVPNL	D	Testing work of newly erected/installed 552T C.B. by protection wing and maintenance work	03-Apr-2023	14:00	03-Apr-2023	22:00		PLANNED	Approved	03-Apr-23	17:00	03-Apr-23	23:00	Shutdown May be given from 1700 Hrs	

453	RQ126570	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH SCTPS(RVUN) -BIKANER(RS) (RS) CKT-2	RRVPNL	D	Stringing work of 400 KV 2*D/C Bikaner Khetri T/L(Part-I)	01-Apr-2023	08:00	03-Apr-2023	18:00		PLANNED	Approved	01-Apr-23	17:00	03-Apr-23	18:00	Shutdown May be given from 1700 Hrs
454	RQ126084	OCC_205	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HINDAUN(RS) - CHHABRA(RVUN) (RS) CKT-1	RRVPNL	C	For shifting of line from 05 Nos. ERS Towers to Conventional towers at Loc. No. 359 & 362	01-Apr-2023	08:00	05-Apr-2023	18:00		PLANNED	Approved	01-Apr-23	08:00	05-Apr-23	18:00	Rajasthan has to manage load and voltage/No other shutdown would be given from both ends
455	RQ125972	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-LUCKNOW_1(PG) (PL) CKT-1	POWER LINK	D	AMP work	21-Apr-2023	08:00	21-Apr-2023	18:00		PLANNED	Approved	21-Apr-23	08:00	21-Apr-23	18:00	
456	RQ126677	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-BABA(RS) (NRSS36) CKT-1	POWER GRID,NR SS36	D	Line maintenance work. eg VD,IGR,CC Ring, Spacers and Jumper related defects	19-Apr-2023	08:00	19-Apr-2023	18:00		PLANNED	Approved	19-Apr-23	08:00	19-Apr-23	18:00	
457	RQ126678	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-MALERKOTLA (PG) (SEKURA) CKT-1	SEKURA	C	For 400kV GIB erection works for ICT-3 commissioning	19-Apr-2023	08:00	20-Apr-2023	18:00		PLANNED	Approved	19-Apr-23	08:00	20-Apr-23	18:00	May be given subject to other ckt must remain in service/One shutdown from Kurukshetra would be given at a time
458	RQ126467	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-MALERKOTLA (PG) (SEKURA) CKT-2	SEKURA	D	AMP Work of Transmission Line equipment. GIS Bus zone GD trip modifications as per CC circular.	12-Apr-2023	09:00	12-Apr-2023	18:00	Kindly approve	PLANNED	Approved	12-Apr-23	09:00	12-Apr-23	18:00	NRSS XXXI consented.
459	RQ126466	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-MALERKOTLA (PG) (SEKURA) CKT-1	SEKURA	D	AMP Work of Transmission Line equipment. GIS Bus zone GD trip modifications as per CC circular.	10-Apr-2023	09:00	10-Apr-2023	18:00	Kindly approve	PLANNED	Approved					NRSS XXXI consented. May be clubbed with outage at S No. 457
460	RQ126910	OCC_205	sldcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG) - RISHIKESH(UK) (PG) CKT-1	POWER GRID,PT CUL	D	Replacement of energy meter, preventive maintenance	18-Apr-2023	10:00	18-Apr-2023	17:00		PLANNED	Approved	18-Apr-23	10:00	18-Apr-23	17:00	
461	RQ126530	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATRAN(PATR)-KAITHAL(PG) (PATRAN) CKT-2	POWER GRID,PATRAN	D	SD nature defect removal and installation of Horizontal polymer, During S/D period Auto re-closure of 400kV D/C Patran - Kaithal Ckt-I will be in NON Auto mode	17-Apr-2023	09:00	18-Apr-2023	18:00	Kindly Approve	PLANNED	Approved	17-Apr-23	09:00	18-Apr-23	18:00	Ok. PTCL would like to avail opportunity shutdown for minor rectification works.

462	RQ126527	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATRAN(PAT R)-KAITHAL(PG) (PATRAN) CKT-1	POWER GRID, PATRAN	D	SD nature defect removal . During S/D period Auto re-closere of 400KV D/C Patran-Kaithal Ckt-II will be in NON Auto mode	05-Apr-2023	09:00	06-Apr-2023	18:00	Kindly Approve	PLANNED	Approved	05-Apr-23	09:00	06-Apr-23	18:00	Ok. PTCL would like to avail opportunity shutdown for minor rectification works.
463	RQ126557	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-1	POWER GRID, NRSS XXIX	D	Replacement of damaged insulator at Loc. No. 210	17-Apr-2023	09:00	17-Apr-2023	18:00	Kindly Approve	PLANNED	Approved	17-Apr-23	09:00	17-Apr-23	18:00	Ok. NRSS XXIX would like to avail opportunity shutdown for minor rectification works.
464	RQ126555	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-2	POWER GRID, NRSS XXIX	D	Replacement of damaged insulator at Loc. No. 210	16-Apr-2023	09:00	16-Apr-2023	18:00	Kindly Approve	PLANNED	Approved	16-Apr-23	09:00	16-Apr-23	18:00	Ok. NRSS XXIX would like to avail opportunity shutdown for minor rectification works.
465	RQ126835	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-SOHNA ROAD (GPTL) (GPTL) CKT-2	GPTL, POWER GRID	D	Bay Equipment AMP work	17-Apr-2023	08:00	17-Apr-2023	18:00		PLANNED	Approved	17-Apr-23	08:00	17-Apr-23	18:00	Ok. GPTL would like to avail opportunity shutdown for minor rectification works.
466	RQ126696	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-SOHNA ROAD (GPTL) (GPTL) CKT-1	GPTL, POWER GRID	D	For attending of S/D nature defects & fixing of jumper pilot	14-Apr-2023	08:00	15-Apr-2023	18:00		PLANNED	Approved	14-Apr-23	08:00	15-Apr-23	18:00	Ok. GPTL would like to avail opportunity shutdown for minor rectification works.
467	RQ126834	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-SOHNA ROAD (GPTL) (GPTL) CKT-1	GPTL, POWER GRID	D	Bay Equipment AMP work	13-Apr-2023	08:00	13-Apr-2023	18:00		PLANNED	Approved	13-Apr-23	08:00	13-Apr-23	18:00	Ok. GPTL would like to avail opportunity shutdown for minor rectification works.
468	RQ126050	OCC_205	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-1	GPTL	D	To verify BI ,BO & protection signals in SAS.	15-Apr-2023	09:00	15-Apr-2023	18:00		PLANNED	Approved	15-Apr-23	09:00	15-Apr-23	18:00	Ok. GPTL would like to avail opportunity shutdown for minor rectification works.
469	RQ126114	OCC_205	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-1	GPTL	D	To verify BI, BO & Protection signals in SAS	15-Apr-2023	09:00	15-Apr-2023	18:00		PLANNED	Approved	15-Apr-23	09:00	15-Apr-23	18:00	Ok. GPTL would like to avail opportunity shutdown for minor rectification works.
470	RQ126051	OCC_205	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-2	GPTL	D	To verify BI ,BO & protection signals in SAS.	11-Apr-2023	08:00	11-Apr-2023	17:00		PLANNED	Approved	11-Apr-23	08:00	11-Apr-23	17:00	Ok. GPTL would like to avail opportunity shutdown for minor rectification works.
471	RQ126115	OCC_205	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-2	GPTL	D	To verify BI, BO & Protection signals in SAS	11-Apr-2023	08:00	11-Apr-2023	17:00		PLANNED	Approved	11-Apr-23	08:00	11-Apr-23	17:00	Ok. GPTL would like to avail opportunity shutdown for minor rectification works.

472	RQ126705	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-2	GPTL	D	Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L	09-Apr-2023	08:00	10-Apr-2023	18:00		PLANNED	Approved	09-Apr-23	08:00	10-Apr-23	18:00	Ok. GPTL would like to avail opportunity shutdown for minor rectification works.
473	RQ126704	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-1	GPTL	D	Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L	09-Apr-2023	08:00	10-Apr-2023	18:00		PLANNED	Approved	09-Apr-23	08:00	10-Apr-23	18:00	Ok. GPTL would like to avail opportunity shutdown for minor rectification works.
474	RQ126610	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-1	PKTSL	D	Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L	15-Apr-2023	08:00	16-Apr-2023	18:00		PLANNED	Approved	15-Apr-23	08:00	16-Apr-23	18:00	
475	RQ126611	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-2	PKTSL	D	Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L	15-Apr-2023	08:00	16-Apr-2023	18:00		PLANNED	Approved	15-Apr-23	08:00	16-Apr-23	18:00	
476	RQ126077	OCC_205	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(PG)-BHADLA(RS) (PG) CKT-1	POWER GRID,RR VPNL	D	For Tightening of jumper, Missing , Loosening Nut Bolts at various Locations	06-Apr-2023	15:00	13-Apr-2023	22:00		PLANNED	Approved	06-Apr-23	17:00	13-Apr-23	23:00	Shutdown May be given from 1700 Hrs
477	RQ126551	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH(PG)-BAGLIHAR(UK) (JKSPDCL) CKT-1	POWER GRID,JK SPDCL	D	Rectification of damaged OPGW clamp in span 267-268	06-Apr-2023	09:00	06-Apr-2023	18:00	Kindly Approve	PLANNED	Approved	06-Apr-23	09:00	06-Apr-23	18:00	
478	RQ126651	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-2	POWER LINK,PO WERGRI D	C	For NHAI Diversion work	01-Apr-2023	08:00	10-Apr-2023	18:00		PLANNED	Approved	01-Apr-23	08:00	10-Apr-23	18:00	Annexure B-7/PTCC and CEA clearance required/Only two shutdown will be given at a time /S/D may be availed in line with SOP for shifting of txn. Lines issued by MoP.
479	RQ126650	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-1	POWER LINK,PO WERGRI D	C	For NHAI Diversion work	01-Apr-2023	08:00	10-Apr-2023	18:00		PLANNED	Approved	01-Apr-23	08:00	10-Apr-23	18:00	Annexure B-7/PTCC and CEA clearance required/Only two shutdown will be given at a time /S/D may be availed in line with SOP for shifting of txn. Lines issued by MoP.
480	RQ126828	OCC_205	cpcc1_sd	BUS	400KV BUS 4 AT KURUKSHETRA(PG)	POWER GRID	C	For Interconnection of new ICT-3 GIS bay with Existing GIS & Busbar Relay Testing	29-Apr-2023	08:00	30-Apr-2023	20:00		PLANNED	Approved	29-Apr-23	08:00	30-Apr-23	20:00	May be given subject to all elements must remain in service via other BUS
481	RQ126758	OCC_205	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 1	POWER GRID	D	Bay Extension work	28-Apr-2023	17:00	30-Apr-2023	23:00		PLANNED	Approved	28-Apr-23	17:00	30-Apr-23	23:00	Shutdown May be given from 1700 Hrs
482	RQ126774	OCC_205	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)	POWER GRID	D	For new Busbar Protection testing	28-Apr-2023	08:00	28-Apr-2023	18:00		PLANNED	Approved	28-Apr-23	08:00	28-Apr-23	18:00	shutdown may be allowed subject to real time conditions.

483	RQ126753	OCC_205	cpcc1_sd	BUS	400KV BUS 2 AT BALLABHGAR H(PG)	POWER GRID	D	S/D Required for Bus Bar protection testing work.	28-Apr-2023	08:00	28-Apr-2023	18:00		PLANNED	Approved	28-Apr-23	08:00	28-Apr-23	18:00	
484	RQ126773	OCC_205	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)	POWER GRID	D	For new Busbar Protection testing	27-Apr-2023	08:00	27-Apr-2023	18:00		PLANNED	Approved	27-Apr-23	08:00	27-Apr-23	18:00	shutdown may be allowed subject to real time conditions.
485	RQ126827	OCC_205	cpcc1_sd	BUS	400KV BUS 3 AT KURUKSHETRA(PG)	POWER GRID	C	For Interconnection of new ICT-3 GIS bay with Existing GIS & Busbar Relay Testing	27-Apr-2023	08:00	28-Apr-2023	20:00		PLANNED	Approved	27-Apr-23	08:00	28-Apr-23	20:00	May be given subject to all elements must remain in service via other BUS
486	RQ126772	OCC_205	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)	POWER GRID	D	For new Busbar Protection testing	26-Apr-2023	08:00	26-Apr-2023	18:00		PLANNED	Approved	26-Apr-23	08:00	26-Apr-23	18:00	shutdown may be allowed subject to real time conditions.
487	RQ126751	OCC_205	cpcc1_sd	BUS	400KV BUS 4 AT BALLABHGAR H(PG)	POWER GRID	C	S/D Required for Bus Bar protection retrofitment work.	26-Apr-2023	08:00	28-Apr-2023	18:00		PLANNED	Approved	26-Apr-23	08:00	28-Apr-23	18:00	May be given subject to all elements must remain in service via other BUS
488	RQ126771	OCC_205	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)	POWER GRID	D	For new Busbar Protection testing	25-Apr-2023	08:00	25-Apr-2023	18:00		PLANNED	Approved	25-Apr-23	08:00	25-Apr-23	18:00	shutdown may be allowed subject to real time conditions.
489	RQ126824	OCC_205	cpcc1_sd	BUS	400KV BUS 4 AT KURUKSHETRA(PG)	POWER GRID	C	For HV Test of GIS Extension bay of Bus-4	25-Apr-2023	08:00	26-Apr-2023	20:00		PLANNED	Approved	25-Apr-23	08:00	26-Apr-23	20:00	May be given subject to all elements must remain in service via other BUS
490	RQ126749	OCC_205	cpcc1_sd	BUS	400KV BUS 2 AT BALLABHGAR H(PG)	POWER GRID	C	S/D Required for Bus Bar protection retrofitment work.	23-Apr-2023	08:00	25-Apr-2023	18:00		PLANNED	Approved	23-Apr-23	08:00	25-Apr-23	18:00	May be given subject to all elements must remain in service via other BUS
491	RQ126823	OCC_205	cpcc1_sd	BUS	400KV BUS 3 AT KURUKSHETRA(PG)	POWER GRID	C	For HV Test of GIS Extension bay of Bus-3	23-Apr-2023	08:00	24-Apr-2023	20:00		PLANNED	Approved	23-Apr-23	08:00	24-Apr-23	20:00	May be given subject to all elements must remain in service via other BUS
492	RQ126306	OCC_205	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR(PG)	POWER GRID	D	'S/D of Bus-1 is required to facilitate un-installation of Siemens CB and CT from bay and jumper connection at 424-89 isolator and 'For closing jumper connection of Bay-412	22-Apr-2023	08:00	22-Apr-2023	18:00		PLANNED	Approved	22-Apr-23	08:00	22-Apr-23	18:00	
493	RQ126790	OCC_205	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 2	POWER GRID	D	Construction related works of Phase II, Busbar, LBB Testing, under Phase 2 commissioning works	21-Apr-2023	17:00	27-Apr-2023	23:00		PLANNED	Approved	21-Apr-23	17:00	27-Apr-23	23:00	Shutdown May be given from 1700 Hrs

494	RQ126792	OCC_205	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 4	POWER GRID	D	Construction related works of Phase II, Busbar, LBB Testing, under Phase 2 commissioning works	20-Apr-2023	17:00	27-Apr-2023	23:00		PLANNED	Approved	20-Apr-23	17:00	27-Apr-23	23:00	Shutdown May be given from 1700 Hrs
495	RQ126752	OCC_205	cpcc1_sd	BUS	400KV BUS 1 AT BALLABHGARH(PG)	POWER GRID	D	S/D Required for Bus Bar protection testing work.	18-Apr-2023	08:00	18-Apr-2023	18:00		PLANNED	Approved	18-Apr-23	08:00	18-Apr-23	18:00	
496	RQ126305	OCC_205	cpcc3_sd	BUS	400KV BUS 2 AT KANPUR(PG)	POWER GRID	C	'For removing bus section isolator and replace with IPS tube	17-Apr-2023	10:00	19-Apr-2023	18:00		PLANNED	Approved	17-Apr-23	10:00	19-Apr-23	18:00	May be given subject to all elements must remain in service via other BUS
497	RQ126541	OCC_205	cpcc2_sd	BUS	400KV BUS 1 AT MOGA(PG)	POWER GRID	C	To attend SF6 gas leakage by OEM (M/s Hyosung) in GIS Bus Sectionalizer DS section and AMP work	17-Apr-2023	08:00	22-Apr-2023	18:00	Kindly approve	PLANNED	Approved	17-Apr-23	08:00	22-Apr-23	18:00	May be given subject to all elements must remain in service via other BUS Punjab consent required.
498	RQ126780	OCC_205	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)	POWER GRID	D	For AMP Work	16-Apr-2023	08:00	16-Apr-2023	18:00		PLANNED	Approved	16-Apr-23	08:00	16-Apr-23	18:00	shutdown may be allowed subject to real time conditions.
499	RQ126750	OCC_205	cpcc1_sd	BUS	400KV BUS 3 AT BALLABHGARH(PG)	POWER GRID	C	S/D Required for Bus Bar protection retrofitment work.	16-Apr-2023	08:00	18-Apr-2023	18:00		PLANNED	Approved	16-Apr-23	08:00	18-Apr-23	18:00	May be given subject to all elements must remain in service via other BUS
500	RQ126779	OCC_205	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)	POWER GRID	D	For AMP Work	15-Apr-2023	08:00	15-Apr-2023	18:00		PLANNED	Approved	15-Apr-23	08:00	15-Apr-23	18:00	shutdown may be allowed subject to real time conditions.
501	RQ126220	OCC_205	cpcc3_sd	BUS	400KV BUS 2 AT LUCKNOW_1(PG)	POWER GRID	D	For busbar relay testing	14-Apr-2023	10:00	14-Apr-2023	18:00		PLANNED	Approved	14-Apr-23	10:00	14-Apr-23	18:00	
502	RQ126304	OCC_205	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR(PG)	POWER GRID	C	'Opening jumper connection from Bay-412 for removing bus section isolators and replacement with IPS tube.	14-Apr-2023	10:00	16-Apr-2023	18:00		PLANNED	Approved	14-Apr-23	10:00	16-Apr-23	18:00	May be given subject to all elements must remain in service via other BUS
503	RQ126768	OCC_205	cpcc1_sd	BUS	400KV BUS 4 AT JHATIKARA(PG)	POWER GRID	D	For AMP Work	13-Apr-2023	08:00	13-Apr-2023	18:00		PLANNED	Approved	13-Apr-23	08:00	13-Apr-23	18:00	
504	RQ126748	OCC_205	cpcc1_sd	BUS	400KV BUS 1 AT BALLABHGARH(PG)	POWER GRID	C	S/D Required for Bus Bar protection retrofitment work.	13-Apr-2023	08:00	15-Apr-2023	18:00		PLANNED	Approved	13-Apr-23	08:00	15-Apr-23	18:00	May be given subject to all elements must remain in service via other BUS
505	RQ126219	OCC_205	cpcc3_sd	BUS	400KV BUS 1 AT LUCKNOW_1(PG)	POWER GRID	D	For busbar relay testing	12-Apr-2023	10:00	12-Apr-2023	18:00		PLANNED	Approved	12-Apr-23	10:00	12-Apr-23	18:00	
506	RQ126767	OCC_205	cpcc1_sd	BUS	400KV BUS 3 AT JHATIKARA(PG)	POWER GRID	D	For AMP Work	12-Apr-2023	08:00	12-Apr-2023	18:00		PLANNED	Approved	12-Apr-23	08:00	12-Apr-23	18:00	

507	RQ126770	OCC_205	cpcc1_sd	BUS	400KV BUS 2 AT NEEMRANA(PG)	POWER GRID	D	Bay Extension work	12-Apr-2023	08:00	13-Apr-2023	18:00		PLANNED	Approved	12-Apr-23	08:00	13-Apr-23	18:00	
508	RQ126227	OCC_205	cpcc3_sd	BUS	400KV BUS 2 AT SOHAWAL(PG)	POWER GRID	D	For integration of NEW ICT-III 400KV Bay in to BUS-II	11-Apr-2023	10:00	12-Apr-2023	18:00		PLANNED	Approved	11-Apr-23	10:00	12-Apr-23	18:00	
509	RQ126766	OCC_205	cpcc1_sd	BUS	400KV BUS 2 AT JHATIKARA(PG)	POWER GRID	D	For AMP Work	11-Apr-2023	08:00	11-Apr-2023	18:00		PLANNED	Approved	11-Apr-23	08:00	11-Apr-23	18:00	
510	RQ126765	OCC_205	cpcc1_sd	BUS	400KV BUS 1 AT JHATIKARA(PG)	POWER GRID	D	For AMP Work	10-Apr-2023	08:00	10-Apr-2023	18:00		PLANNED	Approved	10-Apr-23	08:00	10-Apr-23	18:00	
511	RQ126769	OCC_205	cpcc1_sd	BUS	400KV BUS 1 AT NEEMRANA(PG)	POWER GRID	D	Bay Extension work	10-Apr-2023	08:00	11-Apr-2023	18:00		PLANNED	Approved	10-Apr-23	08:00	11-Apr-23	18:00	
512	RQ126789	OCC_205	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 1	POWER GRID	D	Construction related works of Phase II, Busbar, LBB Testing, under Phase 2 commissioning works	08-Apr-2023	17:00	14-Apr-2023	23:00		PLANNED	Approved	08-Apr-23	17:00	14-Apr-23	23:00	Shutdown May be given from 1700 Hrs
513	RQ126759	OCC_205	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 2	POWER GRID	D	Bay Extension work	08-Apr-2023	17:00	10-Apr-2023	23:00		PLANNED	Approved	08-Apr-23	17:00	10-Apr-23	23:00	Shutdown May be given from 1700 Hrs
514	RQ126820	OCC_205	cpcc1_sd	BUS	400KV BUS 4 AT KURUKSHETRA(PG)	POWER GRID	C	For Erection of Bus-2 Extension module for GIS extension	08-Apr-2023	08:00	14-Apr-2023	20:00		PLANNED	Approved	08-Apr-23	08:00	14-Apr-23	20:00	May be given subject to all elements must remain in service via other BUS
515	RQ126791	OCC_205	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 3	POWER GRID	D	Construction related works of Phase II, Busbar, LBB Testing, under Phase 2 commissioning works	06-Apr-2023	17:00	12-Apr-2023	23:00		PLANNED	Approved	06-Apr-23	17:00	12-Apr-23	23:00	Shutdown May be given from 1700 Hrs
516	RQ126764	OCC_205	cpcc1_sd	BUS	400KV BUS 4 AT BHIWADI(PG)	POWER GRID	C	For new Busbar Protection testing	03-Apr-2023	08:00	04-Apr-2023	18:00		PLANNED	Approved	03-Apr-23	08:00	04-Apr-23	18:00	May be given subject to all elements must remain in service via other BUS/ NLDC comment required.
517	RQ126542	OCC_205	cpcc2_sd	BUS	400KV BUS 4 AT MOGA(PG)	POWER GRID	C	To attend SF6 gas leakage by OEM (M/s Hyosung) in GIS Bus and Replacement of CB drive Mechanism cover to prevent ingress of moisture and AMP work.	03-Apr-2023	08:00	15-Apr-2023	18:00	Kindly approve	PLANNED	Approved	03-Apr-23	08:00	15-Apr-23	18:00	May be given subject to all elements must remain in service via other BUS Punjab consent required./NLDC consent required.
518	RQ126747	OCC_205	cpcc1_sd	BUS	400 KV BIKANER(PG) - BUS 1	POWER GRID	D	1500MVA ICT3 COMMISSIONING WORKS	02-Apr-2023	10:00	08-Apr-2023	18:00		PLANNED	Approved	02-Apr-23	17:00	08-Apr-23	18:00	Shutdown May be given from 1700 Hrs

519	RQ126763	OCC_205	cpcc1_sd	BUS	400KV BUS 3 AT BHIWAD(PG)	POWER GRID	C	For new Busbar Protection testing	01-Apr-2023	08:00	02-Apr-2023	18:00		PLANNED	Approved	01-Apr-23	08:00	02-Apr-23	18:00	May be given subject to all elements must remain in service via other BUS/ NLDC comment required.
520	RQ126819	OCC_205	cpcc1_sd	BUS	400KV BUS 3 AT KURUKSHETRA(PG)	POWER GRID	C	For Erection of Bus-3 Extension module for GIS extension	01-Apr-2023	08:00	07-Apr-2023	20:00		PLANNED	Approved	01-Apr-23	08:00	07-Apr-23	20:00	May be given subject to all elements must remain in service via other BUS
521	RQ125889	OCC_205	sldcps_sd	BUS	400KV BUS 1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-1	27-Apr-2023	08:00	27-Apr-2023	18:00		PLANNED	Approved	27-Apr-23	08:00	27-Apr-23	18:00	
522	RQ126039	OCC_205	sldcrs_sd	BUS	400KV BUS 2 AT BABA(RS)	RRVPNL	C	Jumper work, Bus Bar testing by M/s Tata Power for commissioning of 02 Bays of 400 KV D/C Bhiwani line	27-Apr-2023	08:00	28-Apr-2023	18:00		PLANNED	Approved	27-Apr-23	14:00	28-Apr-23	23:00	May be given subject to all elements must remain in service via other BUS/from 1400 Hrs
523	RQ126287	OCC_205	sldcrs_sd	BUS	400KV BUS 2 AT JODHPUR(RS)	RRVPNL	D	PI replacement work	26-Apr-2023	08:00	26-Apr-2023	18:00		PLANNED	Approved	26-Apr-23	08:00	26-Apr-23	18:00	
524	RQ126286	OCC_205	sldcrs_sd	BUS	400KV BUS 1 AT JODHPUR(RS)	RRVPNL	D	PI replacement work	25-Apr-2023	08:00	25-Apr-2023	18:00		PLANNED	Approved	25-Apr-23	08:00	25-Apr-23	18:00	
525	RQ126038	OCC_205	sldcrs_sd	BUS	400KV BUS 1 AT BABA(RS)	RRVPNL	C	Jumper work, Bus Bar testing by M/s Tata Power for commissioning of 02 Bays of 400 KV D/C Bhiwani line	24-Apr-2023	08:00	26-Apr-2023	18:00		PLANNED	Approved	24-Apr-23	14:00	26-Apr-23	23:00	May be given subject to all elements must remain in service via other BUS/from 1400 Hrs
526	RQ126029	OCC_205	sldcrs_sd	BUS	400KV BUS 2 AT ANTA(RS)	RRVPNL	D	Half Yearly and Quarterly Maintenance	18-Apr-2023	08:00	18-Apr-2023	18:00		PLANNED	Approved	18-Apr-23	08:00	18-Apr-23	18:00	
527	RQ126028	OCC_205	sldcrs_sd	BUS	400KV BUS 1 AT ANTA(RS)	RRVPNL	D	Half Yearly and Quarterly Maintenance	17-Apr-2023	08:00	17-Apr-2023	18:00		PLANNED	Approved	17-Apr-23	08:00	17-Apr-23	18:00	
528	RQ126037	OCC_205	sldcrs_sd	BUS	400KV BUS 2 AT BABA(RS)	RRVPNL	C	Jumper work, Bus Bar testing by M/s Tata Power for commissioning of 02 Bays of 400 KV D/C Bhiwani line	13-Apr-2023	08:00	14-Apr-2023	18:00		PLANNED	Approved	13-Apr-23	14:00	14-Apr-23	23:00	May be given subject to all elements must remain in service via other BUS/from 1400 Hrs
529	RQ126036	OCC_205	sldcrs_sd	BUS	400KV BUS 1 AT BABA(RS)	RRVPNL	C	Jumper work, Bus Bar testing by M/s Tata Power for commissioning of 02 Bays of 400 KV D/C Bhiwani line	10-Apr-2023	08:00	12-Apr-2023	18:00		PLANNED	Approved	10-Apr-23	14:00	12-Apr-23	23:00	May be given subject to all elements must remain in service via other BUS/from 1400 Hrs
530	RQ126033	OCC_205	sldcrs_sd	BUS	400KV BUS 2 AT BABA(RS)	RRVPNL	C	Jumper work, Bus Bar testing by M/s Tata Power for commissioning of 02 Bays of 400 KV D/C Bhiwani line and quarterly maintenance	06-Apr-2023	08:00	07-Apr-2023	18:00		PLANNED	Approved	06-Apr-23	14:00	07-Apr-23	23:00	May be given subject to all elements must remain in service via other BUS/from 1400 Hrs

531	RQ126032	OCC_205	sldcrs_sd	BUS	400KV BUS 1 AT BABA(RS)	RRVPLN	C	Jumper work, Bus Bar testing by M/s Tata Power for commissioning of 02 Bays of 400 KV D/C Bhiwani line and quarterly maintenance	03-Apr-2023	08:00	05-Apr-2023	18:00		PLANNED	Approved	03-Apr-23	14:00	05-Apr-23	23:00	May be given subject to all elements must remain in service via other BUS/from 1400 Hrs
532	RQ125888	OCC_205	sldcps_sd	BUS	400KV BUS 2 AT NAKODAR(PS G)	PSPCL	D	Periodic Maintenance	18-Apr-2023	08:00	18-Apr-2023	18:00		PLANNED	Approved	18-Apr-23	08:00	18-Apr-23	18:00	
533	RQ125887	OCC_205	sldcps_sd	BUS	400KV BUS 1 AT NAKODAR(PS G)	PSPCL	D	Periodic Maintenance	11-Apr-2023	08:00	11-Apr-2023	18:00		PLANNED	Approved	11-Apr-23	08:00	11-Apr-23	18:00	
534	RQ126414	OCC_205	stuup_sd	BUS	400KV BUS 2 AT SULTANPUR(UP)	UPPTCL	D	* For connecting the main 400KV Bus-B after extension of TBC Bay at 400KV S/S Sultanpur.	15-Apr-2023	12:00	15-Apr-2023	16:00		PLANNED	Approved	15-Apr-23	12:00	15-Apr-23	16:00	
535	RQ126413	OCC_205	stuup_sd	BUS	400KV BUS 1 AT SULTANPUR(UP)	UPPTCL	D	* For Connecting the main 400KV Bus-A after extension of TBC Bay at 400KV S/S Sultanpur.	15-Apr-2023	08:00	15-Apr-2023	12:00		PLANNED	Approved	15-Apr-23	08:00	15-Apr-23	12:00	
536	RQ125825	OCC_205	stuup_sd	BUS	400KV BUS 2 AT ORAI(UP)	UPPTCL	D	* SHUTDOWN FOR TESTING AND MAINTENANCE WORK .	13-Apr-2023	06:00	13-Apr-2023	16:00		PLANNED	Approved	13-Apr-23	06:00	13-Apr-23	16:00	
537	RQ126076	OCC_205	stuup_sd	BUS	400KV BUS 2 AT SARNATH(UP)	UPPTCL	C	For bus repairing and strengthening.	12-Apr-2023	09:00	13-Apr-2023	18:00		PLANNED	Approved	12-Apr-23	09:00	13-Apr-23	18:00	May be given subject to all elements must remain in service via other BUS
538	RQ126075	OCC_205	stuup_sd	BUS	400KV BUS 1 AT SARNATH(UP)	UPPTCL	C	For bus repairing and strengthening.	10-Apr-2023	09:00	11-Apr-2023	18:00		PLANNED	Approved	10-Apr-23	09:00	11-Apr-23	18:00	May be given subject to all elements must remain in service via other BUS
539	RQ126279	OCC_205	stuup_sd	BUS	400KV BUS 2 AT GORAKHPUR(UP)	UPPTCL	D	* SHUT DOWN FOR MAINTENANCE OF ISOLATORS BUS BAR.	04-Apr-2023	10:00	04-Apr-2023	15:00		PLANNED	Approved	04-Apr-23	10:00	04-Apr-23	15:00	
540	RQ125802	OCC_205	stuup_sd	BUS	400KV BUS 2 AT SIKANDRABAD(UP)	UPPTCL	D	For Annual Maintenance of Bus-2 (There is no load interruption as load will be feed by Bus-1)	04-Apr-2023	09:00	04-Apr-2023	18:00		PLANNED	Approved	04-Apr-23	09:00	04-Apr-23	18:00	
541	RQ126415	OCC_205	stuup_sd	BUS	400KV BUS 4 AT SULTANPUR(UP)	UPPTCL	C	* For dismantling of CT, LSI and erection PG Isolator for new 315MVA ICT Bay at 400KV S/S Sultanpur.	03-Apr-2023	10:00	18-Apr-2023	18:00	400KV Transfer Bus at 400KV S/s Sultanpur shutdown is required	PLANNED	Approved	03-Apr-23	10:00	18-Apr-23	18:00	May be given subject to all elements must remain in service via other BUS

542	RQ126213	OCC_205	stuup_sd	BUS	400KV BUS 1 AT BAREILLY(UP)	UPPTCL	D	* for 400 KV Bareilly Unnao Ckt -II , Pantograph maintenance	02-Apr-2023	08:00	02-Apr-2023	17:00		PLANNED	Approved	02-Apr-23	08:00	02-Apr-23	17:00	
543	RQ126761	OCC_205	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 1	PKTSL	D	Bay extension work under PBTSL (Shutdown requested by KEC)- 400kV Busbar stability test Bikaner & Bhiwadi bay	12-Apr-2023	08:00	13-Apr-2023	18:00		PLANNED	Approved	12-Apr-23	08:00	13-Apr-23	18:00	
544	RQ126762	OCC_205	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 2	PKTSL	D	Bay extension work under PBTSL (Shutdown requested by KEC)- 400kV Busbar stability test Bikaner & Bhiwadi bay	10-Apr-2023	08:00	11-Apr-2023	18:00		PLANNED	Approved	10-Apr-23	08:00	11-Apr-23	18:00	
545	RQ126027	OCC_205	sldcrs_sd	BUS	400KV BUS 1 AT KAWAI SCTPS(APR)	APRL	C	Annual maintenance & testing of 400 KV Bus - 1 & connecting isolators.	10-Apr-2023	08:00	11-Apr-2023	18:00		PLANNED	Approved	10-Apr-23	08:00	11-Apr-23	18:00	May be given subject to all elements must remain in service via other BUS
546	RQ126895	OCC_205	bbmb_sd	BUS	400KV BUS 2 AT BHIWANI(BB)	BBMB	D	Half Yearly Mtc..	10-Apr-2023	08:00	10-Apr-2023	18:00		PLANNED	Approved	10-Apr-23	08:00	10-Apr-23	18:00	
547	RQ126894	OCC_205	bbmb_sd	BUS	400KV BUS 1 AT BHIWANI(BB)	BBMB	D	Half Yearly Mtc..	03-Apr-2023	08:00	03-Apr-2023	18:00		PLANNED	Approved	03-Apr-23	08:00	03-Apr-23	18:00	
548	RQ125863	OCC_205	sldchr_sd	BUS	400KV BUS 2 AT KABULPUR(H V)	HVPNL	D	AMP of Bus Equipment (Testing of 400KV Bus CVT & Bus isolator alignment)	08-Apr-2023	08:00	08-Apr-2023	20:00		PLANNED	Approved	08-Apr-23	08:00	08-Apr-23	20:00	
549	RQ125862	OCC_205	sldchr_sd	BUS	400KV BUS 1 AT KABULPUR(H V)	HVPNL	D	AMP of Bus Equipment (Testing of 400KV Bus CVT & Bus isolator alignment)	07-Apr-2023	08:00	07-Apr-2023	20:00		PLANNED	Approved	07-Apr-23	08:00	07-Apr-23	20:00	
550	RQ126384	OCC_205	singrauli_sd	BUS	400KV BUS 4 AT SINGRAULI(N T)	NTPC	C	GEN-06 SYNCHRONAZATION ,DEAD BUS CHARGING	01-Apr-2023	00:10	01-Apr-2023	04:10	DEAD BUS CHARGING AFTER SAS INTEGRATION WORK	PLANNED	Approved	01-Apr-23	00:10	01-Apr-23	04:10	May be given subject to all elements must remain in service via other BUS
551	RQ126156	OCC_205	stuup_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON SARNATH-AZAMGARH (UP) CKT-1 @AZAMGARH (UP)	UPPTCL	C	* relay retrofitting, replacement of reactor isolator, commissioning of PLCC and 50MVAR line REACTOR.	13-Apr-2023	09:00	20-Apr-2023	15:00		PLANNED	Approved	13-Apr-23	09:00	20-Apr-23	15:00	May be given/ line to be remain inservice.

552	RQ126154	OCC_205	stuup_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON BAREILLY-UNNAO (UP) CKT-2 @BAREILLY(U P)	UPPTCL	C	* to replace defective line reactor with new 63 mvar line reactor	02-Apr-2023	08:00	28-Apr-2023	17:00		PLANNED	Approved	02-Apr-23	08:00	28-Apr-23	17:00	May be given subject to availability of line.
553	RQ126745	OCC_205	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV MAHARANIB AGH(PG)	POWER GRID	D	For CSD tuning work	28-Apr-2023	08:00	28-Apr-2023	18:00		PLANNED	Approved	28-Apr-23	08:00	28-Apr-23	18:00	
554	RQ126739	OCC_205	cpcc1_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV SIKAR(PG)	POWER GRID	D	AMP WORK	18-Apr-2023	08:00	18-Apr-2023	18:00		PLANNED	Approved	18-Apr-23	08:00	18-Apr-23	18:00	
555	RQ126742	OCC_205	cpcc1_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV MANDOLA(P G)	POWER GRID	C	For AMP Work	17-Apr-2023	08:00	17-Apr-2023	18:00		PLANNED	Approved	17-Apr-23	08:00	17-Apr-23	18:00	May be given
556	RQ126743	OCC_205	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400 KV MANDOLA(P G)	POWER GRID	D	For AMP Work	16-Apr-2023	08:00	16-Apr-2023	18:00		PLANNED	Approved	16-Apr-23	08:00	16-Apr-23	18:00	
557	RQ126741	OCC_205	cpcc1_sd	BR/BSR/MSC/MSR	225 MVAR BUS SERIES REACTOR NO 1 AT 400 KV MANDOLA(P G)	POWER GRID	D	For AMP Work	15-Apr-2023	08:00	15-Apr-2023	18:00		PLANNED	Approved	15-Apr-23	08:00	15-Apr-23	18:00	
558	RQ126045	OCC_205	sldcrs_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400 KV BABA(RS)	RRVPLN	D	Quarterly Maintenance	27-Apr-2023	08:00	27-Apr-2023	18:00		PLANNED	Approved	27-Apr-23	08:00	27-Apr-23	18:00	
559	RQ126740	OCC_205	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_II(PG)		D	For AMP works	22-Apr-2023	17:00	22-Apr-2023	23:00		PLANNED	Approved	22-Apr-23	17:00	22-Apr-23	23:00	Shutdown May be given from 1700 Hrs
560	RQ126913	OCC_205	sldcuk_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV RISHIKESH(UK)	PTCUL	D	preventive maintenance	21-Apr-2023	10:00	21-Apr-2023	17:00		PLANNED	Approved	21-Apr-23	10:00	21-Apr-23	17:00	

561	RQ125853	OCC_205	sldcuk_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400 KV SRINAGAR(UK)	PTCUL	C	SCHEDULED PREVENTIVE MAINTENANCE	04-Apr-2023	10:00	04-Apr-2023	17:00		PLANNED	Approved	04-Apr-23	10:00	04-Apr-23	17:00	May be given.
562	RQ125834	OCC_205	stuup_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV AGRA FATEHBAD(U P)	UPPTCL	D	* Annual Maintenance and testing of 400kv, 125MVar Bus Reactor	19-Apr-2023	09:00	19-Apr-2023	18:00		PLANNED	Approved	19-Apr-23	09:00	19-Apr-23	18:00	
563	RQ126155	OCC_205	stuup_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV BAREILLY(UP)	UPPTCL	D	* preventive maintenance	12-Apr-2023	08:00	12-Apr-2023	17:00		PLANNED	Approved	12-Apr-23	08:00	12-Apr-23	17:00	
564	RQ125828	OCC_205	stuup_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400 KV BANDA(UP)	UPPTCL	D	* For Testing/Tan Delta and maintenance work of 125 MVAR Bus Reactor at 400 KV S/S Banda	05-Apr-2023	10:00	05-Apr-2023	18:00		PLANNED	Approved	05-Apr-23	10:00	05-Apr-23	18:00	
565	RQ125890	OCC_205	sldcps_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	11-Apr-2023	08:00	11-Apr-2023	18:00		PLANNED	Approved	11-Apr-23	08:00	11-Apr-23	18:00	
566	RQ126885	OCC_205	cpcc1_sd	BAY	419 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	For bay AMP Works	29-Apr-2023	08:00	30-Apr-2023	18:00		PLANNED	Approved	29-Apr-23	15:00	30-Apr-23	23:00	Shutdown May be given from 1500 Hrs
567	RQ126884	OCC_205	cpcc1_sd	BAY	419 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	For bay AMP Works	27-Apr-2023	08:00	28-Apr-2023	18:00		PLANNED	Approved	27-Apr-23	15:00	28-Apr-23	23:00	Shutdown May be given from 1500 Hrs
568	RQ126883	OCC_205	cpcc1_sd	BAY	401 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	For bay AMP Works	25-Apr-2023	08:00	26-Apr-2023	18:00		PLANNED	Approved	25-Apr-23	15:00	26-Apr-23	23:00	Shutdown May be given from 1500 Hrs

569	RQ126844	OCC_205	cpcc1_sd	BAY	409 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV SIKAR(PG)	POWER GRID	C	CB OVERHAULING WORK	25-Apr-2023	08:00	28-Apr-2023	18:00		PLANNED	Approved	25-Apr-23	08:00	28-Apr-23	18:00	May be given subject to elements must remain in service via other bay
570	RQ126882	OCC_205	cpcc1_sd	BAY	416 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	For bay AMP Works	23-Apr-2023	08:00	24-Apr-2023	18:00		PLANNED	Approved	23-Apr-23	15:00	24-Apr-23	23:00	Shutdown May be given from 1500 Hrs
571	RQ126881	OCC_205	cpcc1_sd	BAY	417 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID) AND 400 KV FATEHGARH_II(PG)- FATEHGARH POOLING(FBTL) (FBTL) CKT- 2 AT 400 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	For bay AMP Works	21-Apr-2023	08:00	22-Apr-2023	18:00		PLANNED	Approved	21-Apr-23	15:00	22-Apr-23	23:00	Shutdown May be given from 1500 Hrs
572	RQ126468	OCC_205	cpcc2_sd	BAY	401 TRANSFER BUS BAY - 400KV BUS 3 AT WAGOORA(PG)	POWER GRID	C	CB retrofitting under ADD CAP	21-Apr-2023	08:00	29-Apr-2023	17:30	Kindly Approve	PLANNED	Approved	21-Apr-23	08:00	29-Apr-23	17:30	May be given subject to elements must remain in service via other bay
573	RQ126880	OCC_205	cpcc1_sd	BAY	418 MAIN BAY - 400 KV FATEHGARH_II(PG)- FATEHGARH POOLING(FBTL) (FBTL) CKT- 2 (POWERGRID) AT 400 KV FATEHGARH_II(PG)	POWER GRID	D	For bay AMP Works	19-Apr-2023	08:00	20-Apr-2023	18:00		PLANNED	Approved	19-Apr-23	15:00	20-Apr-23	23:00	Shutdown May be given from 1500 Hrs

574	RQ126388	OCC_205	singrauli_sd	BAY	422 MAIN BAY - 400 KV SINGRAULI(NT)- FATEHPUR(PG) (PG) CKT-1 AT SINGRAULI(NT)	POWER GRID	C	SAS INTEGRATION WORK	19-Apr-2023	08:00	24-Apr-2023	18:00	LINE WILL CHARGED THROUGH TBC	PLANNED	Approved	19-Apr-23	08:00	24-Apr-23	18:00	LINE MUST REMAIN CHARED THROUGH TRANSFER BREAKER
575	RQ126484	OCC_205	cpcc2_sd	BAY	414 TIE BAY - 400KV PANCHKULA-ABDULLAPUR (PG) CKT-1 AND 400/220KV 315 MVA ICT 1 AT PANCHKULA(PG)	POWER GRID	C	Overhauling of Operating mechanism of 400 kV Circuit breaker (CGL make). Breaker commissionig date 28/02/2012	17-Apr-2023	09:00	20-Apr-2023	18:00	Kindly approve	PLANNED	Approved	17-Apr-23	09:00	20-Apr-23	18:00	May be given subject to elements must remain in service via other bay
576	RQ126879	OCC_205	cpcc1_sd	BAY	405 TIE BAY - 400/220 KV 500 MVA ICT 1 AT FATEHGARH_II(PG) (POWERGRID) AND 400/220 KV 500 MVA ICT 4 AT FATEHGARH_II(PG) AT 400 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	For bay AMP Works	17-Apr-2023	08:00	18-Apr-2023	18:00		PLANNED	Approved	17-Apr-23	15:00	18-Apr-23	23:00	Shutdown May be given from 1500 Hrs
577	RQ126853	OCC_205	cpcc1_sd	BAY	409 MAIN BAY - 400KV KURUKSHETRA- JALANDHAR (PG) CKT-1 AT KURUKSHETRA(PG)	POWER GRID	C	For 400kV GIS CB rectification works	17-Apr-2023	08:00	22-Apr-2023	18:00		PLANNED	Approved	17-Apr-23	08:00	22-Apr-23	18:00	LINE MUST REMAIN CHARED THROUGH TRANSFER BREAKER
578	RQ126800	OCC_205	cpcc1_sd	BAY	414 TIE BAY - 400 KV BIKANER(PG)- BIKANER RENEW SOLAR(RENEW) (RENEW POWER) CKT-1 (POWERGRID) AND FUTURE AT 400 KV BIKANER(PG) (POWERGRID)	POWER GRID	D	AMP OF THE BAY	16-Apr-2023	17:00	16-Apr-2023	23:00		PLANNED	Approved	16-Apr-23	15:00	16-Apr-23	23:00	Shutdown May be given from 1500 Hrs

579	RQ126799	OCC_205	cpcc1_sd	BAY	405 TIE BAY - 400 KV BIKANER(PG)-AYANA1 SL_BKN_PG (ARP1PL) (ARP1PL) CKT-1 (POWERGRID) AND FUTURE AT 400 KV BIKANER(PG) (POWERGRID)	POWER GRID	D	AMP OF THE BAY	15-Apr-2023	17:00	15-Apr-2023	23:00		PLANNED	Approved	15-Apr-23	15:00	15-Apr-23	23:00	Shutdown May be given from 1500 Hrs
580	RQ126878	OCC_205	cpcc1_sd	BAY	413 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG) (POWERGRID) AT 400 KV FATEHGARH_II(PG)	POWER GRID	D	For bay AMP Works	15-Apr-2023	08:00	16-Apr-2023	18:00		PLANNED	Approved	15-Apr-23	15:00	16-Apr-23	23:00	Shutdown May be given from 1500 Hrs
581	RQ126816	OCC_205	cpcc1_sd	BAY	416 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG) (POWERGRID)	POWER GRID	D	AMP OF THE BAY	13-Apr-2023	17:00	13-Apr-2023	23:00		PLANNED	Approved	13-Apr-23	15:00	13-Apr-23	23:00	Shutdown May be given from 1500 Hrs
582	RQ126877	OCC_205	cpcc1_sd	BAY	415 MAIN BAY - 400/220 KV 500 MVA ICT 5 AT FATEHGARH_II(PG) (POWERGRID) AT 400 KV FATEHGARH_II(PG)	POWER GRID	D	For bay AMP Works	13-Apr-2023	08:00	14-Apr-2023	18:00		PLANNED	Approved	13-Apr-23	15:00	14-Apr-23	23:00	Shutdown May be given from 1500 Hrs
583	RQ126815	OCC_205	cpcc1_sd	BAY	419 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG) (POWERGRID)	POWER GRID	D	AMP OF THE BAY	12-Apr-2023	17:00	12-Apr-2023	23:00		PLANNED	Approved	12-Apr-23	15:00	12-Apr-23	23:00	Shutdown May be given from 1500 Hrs

584	RQ126906	OCC_205	bbmb_sd	BAY	X8-CB MAIN BAY - 400 KV BHIWANI(PG) - BHIWANI(BB) (PG) CKT-1 AT BHIWANI(PG)	POWER GRID	D	Half yearly Maintenance of Bay Equipment (X-8) at BHIWANI(BBMB)	12-Apr-2023	08:00	12-Apr-2023	18:00		PLANNED	Approved	12-Apr-23	08:00	12-Apr-23	18:00	
585	RQ126814	OCC_205	cpcc1_sd	BAY	418 MAIN BAY - 400 KV BHADLA_2 - BHADLA (PG) CKT-1 (POWERGRID)	POWER GRID	D	AMP OF THE BAY	11-Apr-2023	17:00	11-Apr-2023	18:00		PLANNED	Approved	11-Apr-23	15:00	11-Apr-23	23:00	Shutdown May be given from 1500 Hrs
586	RQ126469	OCC_205	cpcc2_sd	BAY	406 MAIN BAY - 400KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (PG) CKT-2 AT WAGOORA(PG)	POWER GRID	C	CB retrofitting under ADD CAP	11-Apr-2023	09:00	19-Apr-2023	17:30	Kindly Approve	PLANNED	Approved	11-Apr-23	09:00	19-Apr-23	17:30	May be given subject to elements must remain in service via other bay
587	RQ126876	OCC_205	cpcc1_sd	BAY	404 MAIN BAY - 400/220 KV 500 MVA ICT 1 AT FATEHGARH_II(PG) (POWERGRID) AT 400 KV FATEHGARH_II(PG)	POWER GRID	D	For bay AMP Works	11-Apr-2023	08:00	12-Apr-2023	18:00		PLANNED	Approved	11-Apr-23	15:00	12-Apr-23	23:00	Shutdown May be given from 1500 Hrs
588	RQ126813	OCC_205	cpcc1_sd	BAY	417 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG) (POWERGRID) AND 400 KV BHADLA_2 - BHADLA (PG) CKT-1 AT 400 KV BHADLA_2 (PG) (POWERGRID)	POWER GRID	D	AMP OF THE BAY	10-Apr-2023	17:00	10-Apr-2023	23:00		PLANNED	Approved	10-Apr-23	15:00	10-Apr-23	23:00	Shutdown May be given from 1500 Hrs

589	RQ126483	OCC_205	cpcc2_sd	BAY	420 TIE BAY - 400KV NATHPA JHAKRI(SJ)- PANCHKULA(PG) (PG) CKT-2 AND 125 MVAR BUS REACTOR NO 1 AT 400KV PANCHKULA(PG)	POWER GRID	C	Overhauling of Operating mechanism of 400 kV Circuit breaker (CGL make). Breaker commissioning date 28/02/2012	10-Apr-2023	09:00	13-Apr-2023	18:00	Kindly approve	PLANNED	Approved	10-Apr-23	09:00	13-Apr-23	18:00	May be given subject to elements must remain in service via other bay
590	RQ126851	OCC_205	cpcc1_sd	BAY	416 MAIN BAY - 400KV KURUKSHETRA(PG)- NAKODAR(PG) (PG) CKT-1 AT KURUKSHETRA(PG)	POWER GRID	C	For 400kV GIS CB rectification works	10-Apr-2023	08:00	15-Apr-2023	18:00		PLANNED	Approved	10-Apr-23	08:00	15-Apr-23	18:00	LINE MUST REMAIN CHARED THROUGH TRANSFER BREAKER
591	RQ126812	OCC_205	cpcc1_sd	BAY	421 MAIN BAY - 400 KV BHADLA_2 - BHADLA (PG) CKT-2 (POWERGRID)	POWER GRID	D	AMP OF THE BAY	09-Apr-2023	17:00	09-Apr-2023	23:00		PLANNED	Approved	09-Apr-23	15:00	09-Apr-23	23:00	Shutdown May be given from 1500 Hrs
592	RQ126875	OCC_205	cpcc1_sd	BAY	406 MAIN BAY - 400/220 KV 500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AT 400 KV FATEHGARH_II(PG)	POWER GRID	D	For bay AMP Works	09-Apr-2023	08:00	10-Apr-2023	18:00		PLANNED	Approved	09-Apr-23	15:00	10-Apr-23	23:00	Shutdown May be given from 1500 Hrs
593	RQ126811	OCC_205	cpcc1_sd	BAY	420 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG) (POWERGRID) AND 400 KV BHADLA_2 - BHADLA (PG) CKT-2 AT 400 KV BHADLA_2 (PG) (POWERGRID)	POWER GRID	D	AMP OF THE BAY	08-Apr-2023	17:00	08-Apr-2023	23:00		PLANNED	Approved	08-Apr-23	15:00	08-Apr-23	23:00	Shutdown May be given from 1500 Hrs

594	RQ126860	OCC_205	cpcc1_sd	BAY	429 TIE BAY - 400/220 KV 500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AND FUTURE AT 400 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	STATCOM erection works	08-Apr-2023	17:00	13-Apr-2023	23:00		PLANNED	Approved	08-Apr-23	15:00	13-Apr-23	23:00	Shutdown May be given from 1500 Hrs
595	RQ126848	OCC_205	cpcc1_sd	BAY	493 MAIN BAY - 400 KV HAPUR-MURADNAGAR_1 (UP) CKT-1 AT HAPUR	POWER GRID	D	AMP WORK	08-Apr-2023	08:00	08-Apr-2023	18:00	92 bay of 400 kv Muradnagar-Hapur line at muradnagar	PLANNED	Approved	08-Apr-23	08:00	08-Apr-23	18:00	
596	RQ126810	OCC_205	cpcc1_sd	BAY	447 MAIN BAY - 400/220 KV 500 MVA ICT 4 AT BHADLA_2 (PG) (POWERGRID) AT 400 KV BHADLA_2 (PG)	POWER GRID	D	AMP OF THE BAY	07-Apr-2023	17:00	07-Apr-2023	23:00		PLANNED	Approved	07-Apr-23	15:00	07-Apr-23	23:00	Shutdown May be given from 1500 Hrs
597	RQ126874	OCC_205	cpcc1_sd	BAY	420 TIE BAY - 400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1 (POWERGRID) AND 125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_II(PG) AT 400 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	For bay AMP Works	07-Apr-2023	08:00	08-Apr-2023	18:00		PLANNED	Approved	07-Apr-23	15:00	08-Apr-23	23:00	Shutdown May be given from 1500 Hrs

598	RQ126873	OCC_205	cpcc1_sd	BAY	403 MAIN BAY - 400/220 KV 500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID) AT 400 KV FATEHGARH_II(PG)	POWER GRID	D	For bay AMP Works	05-Apr-2023	08:00	06-Apr-2023	18:00		PLANNED	Approved	05-Apr-23	15:00	06-Apr-23	23:00	Shutdown May be given from 1500 Hrs
599	RQ126850	OCC_205	cpcc1_sd	BAY	420 TIE BAY - 400KV MEERUT-MANDOLA (PG) CKT-2 AND 400KV DADRI(NT)-MANDOLA(PG) (PG) CKT-1 AT MANDOLA(PG)	POWER GRID	D	ATTENDING OIL LEAKAGE FROM CT TERMINAL	05-Apr-2023	08:00	05-Apr-2023	18:00		PLANNED	Approved	05-Apr-23	08:00	05-Apr-23	18:00	
600	RQ126482	OCC_205	cpcc2_sd	BAY	421 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV PANCHKULA(PG)	POWER GRID	C	Overhauling of Operating mechanism of 400 kV Circuit breaker (CGL make). Breaker commissioning date 28/02/2012	03-Apr-2023	09:00	06-Apr-2023	18:00	Kindly approve	PLANNED	Approved	03-Apr-23	09:00	06-Apr-23	18:00	May be given subject to elements must remain in service via other bay
601	RQ126872	OCC_205	cpcc1_sd	BAY	402 TIE BAY - 400/220 KV 500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID) AND 400/220 KV 500 MVA ICT 2 AT FATEHGARH_II(PG) AT 400 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	For bay AMP Works	03-Apr-2023	08:00	04-Apr-2023	18:00		PLANNED	Approved	03-Apr-23	15:00	04-Apr-23	23:00	Shutdown May be given from 1500 Hrs
602	RQ126852	OCC_205	cpcc1_sd	BAY	417 TIE BAY - 400KV ABDULLAPUR - KURUKSHETRA (PG) CKT-1 AND 400KV KURUKSHETRA(PG)-NAKODAR(PSG) (PG) CKT-1 AT KURUKSHETRA(PG)	POWER GRID	C	For 400kV GIS CB rectification works	03-Apr-2023	08:00	08-Apr-2023	18:00		PLANNED	Approved	03-Apr-23	08:00	08-Apr-23	18:00	May be given subject to elements must remain in service via other bay

603	RQ126843	OCC_205	cpcc1_sd	BAY	414 TIE BAY - 400KV AGRA-BALLABHGAR H (PG) CKT-1 AND 400KV BALLABHGAR H-GURGAON (PG) CKT-1 AT BALLABHGAR H(PG)	POWER GRID	C	For ALSTOM CB Overhauling work.	03-Apr-2023	08:00	07-Apr-2023	18:00		PLANNED	Approved	03-Apr-23	08:00	07-Apr-23	18:00	May be given subject to elements must remain in service via other bay
604	RQ126465	OCC_205	cpcc2_sd	BAY	403 MAIN BAY - 400/220KV 315 MVA ICT 2 AT WAGOORA(PG)	POWER GRID	C	CB retrofiting under ADD CAP	01-Apr-2023	09:00	09-Apr-2023	17:30	Kindly Approve	PLANNED	Approved	01-Apr-23	09:00	09-Apr-23	17:30	May be given subject to elements must remain in service via other bay
605	RQ126871	OCC_205	cpcc1_sd	BAY	414 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG) (POWERGRID) AND 400/220 KV 500 MVA ICT 5 AT FATEHGARH_II(PG) AT 400 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	For bay AMP Works	01-Apr-2023	08:00	02-Apr-2023	18:00		PLANNED	Approved	01-Apr-23	15:00	02-Apr-23	23:00	Shutdown May be given from 1500 Hrs
606	RQ126886	OCC_205	cpcc1_sd	BAY	421 MAIN BAY - 400 KV FATEHGARH_II(PG)- FATEHGARH POOLING(FBTL) (FBTL) CKT-1 (POWERGRID) AT 400 KV FATEHGARH_II(PG)	POWER GRID	D	For bay AMP Works	01-Apr-2023	08:00	02-Apr-2023	18:00		PLANNED	Approved	01-Apr-23	15:00	02-Apr-23	23:00	Shutdown May be given from 1500 Hrs
607	RQ126849	OCC_205	cpcc1_sd	BAY	426 TIE BAY - 400KV MEERUT(PG)-MANDOLA(PG) (PL) CKT-4 AND FUTURE AT MANDOLA(PG)	POWER GRID	C	ABB BREAKER OVERHAULLING	01-Apr-2023	08:00	06-Apr-2023	18:00		PLANNED	Approved	01-Apr-23	08:00	06-Apr-23	18:00	May be given subject to elements must remain in service via other bay

608	RQ125906	OCC_205	sldcps_sd	BAY	421 MAIN BAY - 400/220 KV 500 MVA ICT 3 AT MUKTSAR(PS) (PSTCL) AT 400 KV MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	28-Apr-2023	08:00	28-Apr-2023	18:00		PLANNED	Approved	28-Apr-23	08:00	28-Apr-23	18:00	
609	RQ125907	OCC_205	sldcps_sd	BAY	420 TIE BAY - 400/220 KV 500 MVA ICT 3 AT MUKTSAR(PS) (PSTCL) AND FUTURE AT 400 KV MUKTSAR(PS) (PSTCL)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	24-Apr-2023	08:00	24-Apr-2023	18:00		PLANNED	Approved	24-Apr-23	08:00	24-Apr-23	18:00	
610	RQ125908	OCC_205	sldcps_sd	BAY	415 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV MUKTSAR(PS) (PSTCL) AT 400 KV MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	21-Apr-2023	08:00	21-Apr-2023	18:00		PLANNED	Approved	21-Apr-23	08:00	21-Apr-23	18:00	
611	RQ125898	OCC_205	sldcps_sd	BAY	421 MAIN BAY MAIN BAY - 400/220 KV 500 MVA ICT 3 AT MAKHU(PS) (PSTCL)	PSTCL	D	of bay 421 CB & CT porcelin and recording of IR Values of CB,CT	20-Apr-2023	08:00	20-Apr-2023	18:00		PLANNED	Approved	20-Apr-23	08:00	20-Apr-23	18:00	
612	RQ125909	OCC_205	sldcps_sd	BAY	414 TIE BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV MUKTSAR(PS) AND FUTURE AT 400 KV MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	17-Apr-2023	08:00	17-Apr-2023	18:00		PLANNED	Approved	17-Apr-23	08:00	17-Apr-23	18:00	
613	RQ125913	OCC_205	sldcps_sd	BAY	412 MAIN BAY - 400/220KV 315 MVA ICT 2 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	13-Apr-2023	08:00	13-Apr-2023	18:00		PLANNED	Approved	13-Apr-23	08:00	13-Apr-23	18:00	
614	RQ125901	OCC_205	sldcps_sd	BAY	415 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(PS)	PSTCL	D	Cleaning of bay 415 CB & CT porcelin and recording of IR Values of CB,CT	11-Apr-2023	08:00	11-Apr-2023	18:00		PLANNED	Approved	11-Apr-23	08:00	11-Apr-23	18:00	

615	RQ125910	OCC_205	sldcps_sd	BAY	411 TIE BAY - 400/220KV 315 MVA ICT 2 AT MUKTSAR(P)S AND FUTURE	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	10-Apr-2023	08:00	10-Apr-2023	18:00		PLANNED	Approved	10-Apr-23	08:00	10-Apr-23	18:00	
616	RQ125900	OCC_205	sldcps_sd	BAY	412 MAIN BAY - 400/220KV 315 MVA ICT 2 AT MAKHU(P)S	PSTCL	D	Cleaning of bay 412 CB & CT porcelain and recording of IR Values of CB,CT	06-Apr-2023	08:00	06-Apr-2023	18:00		PLANNED	Approved	06-Apr-23	08:00	06-Apr-23	18:00	
617	RQ125912	OCC_205	sldcps_sd	BAY	409 MAIN BAY - 400/220KV 315 MVA ICT 1 AT MUKTSAR(P)S	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	05-Apr-2023	08:00	05-Apr-2023	18:00		PLANNED	Approved	05-Apr-23	08:00	05-Apr-23	18:00	
618	RQ125899	OCC_205	sldcps_sd	BAY	409 MAIN BAY - 400/220KV 315 MVA ICT 1 AT MAKHU(P)S	PSTCL	D	Cleaning of bay 409 CB & CT porcelain and recording of IR Values of CB,CT	04-Apr-2023	08:00	04-Apr-2023	18:00		PLANNED	Approved	04-Apr-23	08:00	04-Apr-23	18:00	
619	RQ125911	OCC_205	sldcps_sd	BAY	408 TIE BAY - 400/220KV 315 MVA ICT 1 AT MUKTSAR(P)S AND FUTURE	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	03-Apr-2023	08:00	03-Apr-2023	18:00		PLANNED	Approved	03-Apr-23	08:00	03-Apr-23	18:00	
620	RQ126102	OCC_205	sldcps_sd	BAY	412C MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT PHAGI(R)S (RRV)PNL) AT 400 KV PHAGI(R)S	RRV)PNL	D	Quarterly maintenance work	27-Apr-2023	08:00	27-Apr-2023	18:00		PLANNED	Approved	27-Apr-23	08:00	27-Apr-23	18:00	
621	RQ126101	OCC_205	sldcps_sd	BAY	412T TIE BAY - 765/400 KV 1500 MVA ICT 3 AT PHAGI(R)S (RRV)PNL) AND FUTURE AT 400 KV PHAGI(R)S (RRV)PNL)	RRV)PNL	D	Quarterly maintenance work	26-Apr-2023	08:00	26-Apr-2023	18:00		PLANNED	Approved	26-Apr-23	08:00	26-Apr-23	18:00	
622	RQ126092	OCC_205	sldcps_sd	BAY	420 MAIN BAY - 400KV BIKANER(R)S)-SIKAR(P)G) (R)S) CKT-2 AT BIKANER(R)S)	RRV)PNL	D	Routine Bay Maintenance Work	13-Apr-2023	08:00	13-Apr-2023	18:00		PLANNED	Approved	13-Apr-23	15:00	13-Apr-23	23:00	Shutdown May be given from 1500 Hrs

623	RQ126093	OCC_205	sldcrs_sd	BAY	407 MAIN BAY - 400KV BIKANER(RS)-SSCTPSSURAT GARH(RS) (UNDEF) CKT-1 AT BIKANER(RS)	RRVPNL	D	Routine Bay Maintenance Work	12-Apr-2023	08:00	12-Apr-2023	18:00		PLANNED	Approved	12-Apr-23	15:00	12-Apr-23	23:00	Shutdown May be given from 1500 Hrs
624	RQ126801	OCC_205	cpcc1_sd	BAY	423 MAIN BAY - 400KV BIKANER(RS)-SIKAR(PG) (RS) CKT-1 AT BIKANER(RS)	RRVPNL	D	1500MVA ICT3 COMMISSIONING WORKS	02-Apr-2023	17:00	08-Apr-2023	23:00	423 TIE BAY (500MVA ICT2 / FUTURE) AT BIKANER	PLANNED	Approved	02-Apr-23	15:00	08-Apr-23	23:00	Shutdown May be given from 1500 Hrs
625	RQ126095	OCC_205	sldcrs_sd	BAY	409 MAIN BAY - 63 MVVAR BUS REACTOR NO 2 AT 400 KV KAWAI SCTPS(APR)	APRL	C	Circuit Breaker Overhauling	24-Apr-2023	08:00	27-Apr-2023	18:00		PLANNED	Approved	24-Apr-23	08:00	27-Apr-23	18:00	May be given subject to elements must remain in service via other bay
626	RQ126433	OCC_205	stuup_sd	BAY	417 TIE BAY - 400KV AGRA FATEHBAD-MATHURA (UP) CKT-2 AND 765KV/400KV AGRA FATEHBAD(U P)-ICT-1 AT AGRA FATEHBAD(U P)	UPPTCL	D	* Annual Maintenance of 417 Bay Equipment and testing of CB, CT.	21-Apr-2023	14:00	21-Apr-2023	18:00		PLANNED	Approved	21-Apr-23	14:00	21-Apr-23	18:00	
627	RQ126432	OCC_205	stuup_sd	BAY	414 TIE BAY - 400KV AGRA(UP)-AGRA FATEHBAD(U P) (PG) CKT-1 AND 765KV/400KV AGRA FATEHBAD(U P)-ICT-2 AT AGRA FATEHBAD(U P)	UPPTCL	D	* Annual Maintenance of 414 Bay Equipment and testing of CB, CT.	21-Apr-2023	09:00	21-Apr-2023	13:00		PLANNED	Approved	21-Apr-23	09:00	21-Apr-23	13:00	

628	RQ126430	OCC_205	stuup_sd	BAY	405 TIE BAY - 400KV AGRA(PG)- AGRA FATEHBAD(U P) (PG) CKT-1 AND 400KV AGRA FATEHBAD- AGRA SOUTH (UP) CKT-2 AT AGRA FATEHBAD(U P)	UPPTCL	D	* Annual Maintenance of 405 Bay Equipment and testing of CB, CT.	20-Apr-2023	09:00	20-Apr-2023	13:00		PLANNED	Approved	20-Apr-23	09:00	20-Apr-23	13:00	
629	RQ126047	OCC_205	stuup_sd	BAY	412 MAIN BAY - 400KV ALAKNANDA GVK(UPC)- MUZAFFARN AGAR(UP) (UNDEF) CKT- 2 AT ALAKNANDA GVK(UPC)	UPPTCL	C	Cabling works. Line to remain in service through TIE CB (2-52)	09-Apr-2023	08:00	14-Apr-2023	18:00		PLANNED	Approved	09-Apr-23	08:00	14-Apr-23	18:00	LINE MUST REMAIN CHARED THROUGH TRANSFER BREAKER
630	RQ125800	OCC_205	stuup_sd	BAY	409 MAIN BAY - 400 KV GR.NOIDA_2(UPC)- SIKANDRABAD (UP) CKT-2 AT SIKIANDRABAD (UP)	UPPTCL	D	For Annual Maintenance of Bay (There is no load interruption as load will be feed by Tie Bay)	03-Apr-2023	09:00	03-Apr-2023	14:30		PLANNED	Approved	03-Apr-23	09:00	03-Apr-23	14:30	
631	RQ126444	OCC_205	stuup_sd	BAY	401 MAIN BAY - 400/220KV 315 MVA ICT 1 AT BAREILLY(UP)	UPPTCL	D	* The following one out of two given procedure will be carried out during shutdown of 220 kV Bus Coupler Bay for changing it	01-Apr-2023	08:30	01-Apr-2023	09:00		PLANNED	Approved	01-Apr-23	08:30	01-Apr-23	09:00	
632	RQ126442	OCC_205	stuup_sd	BAY	408 MAIN BAY - 400/220KV 315 MVA ICT 3 AT BAREILLY(UP)	UPPTCL	D	* The following one out of two given procedure will be carried out during shutdown of 220 kV Bus Coupler Bay for changing it	01-Apr-2023	08:30	01-Apr-2023	09:00		PLANNED	Approved	01-Apr-23	08:30	01-Apr-23	09:00	
633	RQ126443	OCC_205	stuup_sd	BAY	404 MAIN BAY - 400/220KV 315 MVA ICT 2 AT BAREILLY(UP)	UPPTCL	D	* The following one out of two given procedure will be carried out during shutdown of 220 kV Bus Coupler Bay for changing it	01-Apr-2023	08:30	01-Apr-2023	17:00		PLANNED	Approved	01-Apr-23	08:30	01-Apr-23	17:00	

634	RQ126431	OCC_205	stuup_sd	BAY	408 TIE BAY - 400 KV AGRA FATEHBAD- AGRA SOUTH (UP) CKT-2 (UPPCL) AND 400 KV AGRA(UP)- AGRA FATEHBAD(U P) (PG) CKT-2 AT 400 KV AGRA FATEHBAD(U P) (UPPCL)	UPPCL	D	* Annual Maintenance of 408 Bay Equipment and testing of CB, CT.	20-Apr-2023	14:00	20-Apr-2023	18:00		PLANNED	Approved	20-Apr-23	14:00	20-Apr-23	18:00	
635	RQ126096	OCC_205	sldcrs_sd	BAY	414 TIE BAY - 400KV CHHABRA(RV UN)-KAWAI SCTPS(APR) (RS) CKT-1 AND FUTURE AT KAWAI SCTPS(APR)	APL	C	Circuit Breaker Overhauling	20-Apr-2023	08:00	22-Apr-2023	18:00		PLANNED	Approved	20-Apr-23	08:00	22-Apr-23	18:00	May be given subject to elements must remain in service via other bay
636	RQ126217	OCC_205	sldchr_sd	BAY	405 TIE BAY - 400KV KHEDAR(HPG) - NUHIAWALI(HV) (HV) CKT- 1 AND 400/220KV 315 MVA ICT 2 AT NUHIAWALI(HV)	HVPNL	D	For summer preparedness such as tightening the nuts and bolts of all 400kv equipments, cleaning/washing of insulators in switchyard.	18-Apr-2023	10:00	18-Apr-2023	17:00		PLANNED	Approved	18-Apr-23	10:00	18-Apr-23	17:00	
637	RQ126218	OCC_205	sldchr_sd	BAY	404 MAIN BAY - 400KV KHEDAR(HPG) - NUHIAWALI(HV) (HV) CKT- 1 AT NUHIAWALI(HV)	HVPNL	D	For summer preparedness such as tightening the nuts and bolts of all 400kv equipments, cleaning/washing of insulators in switchyard.	18-Apr-2023	10:00	18-Apr-2023	17:00		PLANNED	Approved	18-Apr-23	10:00	18-Apr-23	17:00	
638	RQ126216	OCC_205	sldchr_sd	BAY	401 MAIN BAY - 400KV NUHIAWALI(HV)- FATEHBAD(PG) (HV) CKT- 1 AT NUHIAWALI(HV)	HVPNL	D	For summer preparedness such as tightening the nuts and bolts of all 400kv equipments, cleaning/washing of insulators in switchyard.	17-Apr-2023	10:00	17-Apr-2023	17:00		PLANNED	Approved	17-Apr-23	10:00	17-Apr-23	17:00	

639	RQ126215	OCC_205	sldchr_sd	BAY	402 TIE BAY - 400KV NUHIAWALI(HV)- FATEHABAD(PG) (HV) CKT-1 AND 400/220KV 315 MVA ICT 1 AT NUHIAWALI(HV)	HVPNL	D	For summer preparedness such as tightening the nuts and bolts of all 400kv equipments, cleaning/washing of insulators in switchyard.	17-Apr-2023	10:00	17-Apr-2023	17:00		PLANNED	Approved	17-Apr-23	10:00	17-Apr-23	17:00	
640	RQ126978	OCC_205	ntpcos_sd	BAY	410 MAIN BAY - 400 KV SINGRAULI(N T)- RIHAND(NT) (PG) CKT-1 (NTPC)	NTPC	C	For Major Overhauling of CB by OEM	15-Apr-2023	08:00	25-Apr-2023	18:00	Only Bay shutdown required, all lines & ICTs will remain in service	PLANNED	Approved	15-Apr-23	08:00	25-Apr-23	18:00	LINE MUST REMAIN CHARED THROUGH TRANSFER BREAKER
641	RQ125859	OCC_205	ntpcos_sd	BAY	406 MAIN BAY - 400KV UNCHAHAHAR(N TB) B/R 1 AT UNCHAHAHAR(N TB)	NTPC	C	Annual bay equipment maintenance and testing	10-Apr-2023	08:00	11-Apr-2023	18:00		PLANNED	Approved	10-Apr-23	08:00	11-Apr-23	18:00	May be given subject to elements must remain in service via other bay
642	RQ126977	OCC_205	ntpcos_sd	BAY	412 MAIN BAY - 400 KV RIHAND(NT)- RIHAND(PG) (PG) CKT-2 (NTPC)	NTPC	C	For Major Overhauling of CB by OEM	04-Apr-2023	09:00	14-Apr-2023	18:00	Only Bay shutdown required, all lines & ICTs will remain in service	PLANNED	Approved	04-Apr-23	09:00	14-Apr-23	18:00	May be given subject to elements must remain in service via other bay
643	RQ126798	OCC_205	cpcc1_sd	BAY	403 MAIN BAY - 400 KV AVAADA POOLING SL_BKN_PG (AEPL)- BIKANER(PG) (AEPL) CKT-1 (AEPL) AT 400 KV BIKANER(PG)	AEPL	D	AMP OF THE BAY	14-Apr-2023	17:00	14-Apr-2023	23:00		PLANNED	Approved	14-Apr-23	15:00	14-Apr-23	23:00	Shutdown May be given from 1500 Hrs
644	RQ126796	OCC_205	cpcc1_sd	BAY	402 TIE BAY - 400 KV AVAADA POOLING SL_BKN_PG (AEPL)- BIKANER(PG) (AEPL) CKT-1 (AEPL) AND FUTURE AT 400 KV BIKANER(PG) (AEPL)	AEPL	D	AMP OF THE BAY	12-Apr-2023	17:00	12-Apr-2023	23:00		PLANNED	Approved	12-Apr-23	15:00	12-Apr-23	23:00	Shutdown May be given from 1500 Hrs

645	RQ126797	OCC_205	cpcc1_sd	BAY	406 MAIN BAY - 400 KV BIKANER(PG)-AYANA1 SL_BKN_PG (ARP1PL) (ARP1PL) CKT-1 (ARP1PL) AT 400 KV BIKANER(PG)	ARP1PL	D	AMP OF THE BAY	13-Apr-2023	17:00	13-Apr-2023	23:00		PLANNED	Approved	13-Apr-23	15:00	13-Apr-23	23:00	Shutdown May be given from 1500 Hrs
646	RQ126845	OCC_205	cpcc1_sd	BAY	411 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL) (PKTSL) AND FUTURE AT 400 KV KHETRI (PKTSL) (PKTSL)	PKTSL	D	CSD final commissioning and fine tuning	04-Apr-2023	08:00	05-Apr-2023	18:00		PLANNED	Approved	04-Apr-23	08:00	05-Apr-23	18:00	
647	RQ125955	OCC_205	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT DAULATABAD (HV)	HVPLN	D	Annual maintenance	30-Apr-2023	08:00	30-Apr-2023	15:00		PLANNED	Approved	30-Apr-23	08:00	30-Apr-23	15:00	
648	RQ125954	OCC_205	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DAULATABAD (HV)	HVPLN	D	Annual maintenance	29-Apr-2023	08:00	29-Apr-2023	15:00		PLANNED	Approved	29-Apr-23	08:00	29-Apr-23	15:00	
649	RQ126056	OCC_205	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DHANODA(HV)	HVPLN	D	To verify BI ,BO & protection signals in SAS.	28-Apr-2023	09:00	28-Apr-2023	19:00		PLANNED	Approved	28-Apr-23	09:00	28-Apr-23	19:00	
650	RQ126106	OCC_205	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DHANODA(HV)	HVPLN	D	To verify BI ,BO & Protection signals in SAS	28-Apr-2023	09:00	28-Apr-2023	19:00		PLANNED	Approved	28-Apr-23	09:00	28-Apr-23	19:00	
651	RQ126058	OCC_205	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT DHANODA(HV)	HVPLN	D	To verify BI ,BO & protection signals in SAS.	27-Apr-2023	09:00	27-Apr-2023	19:00		PLANNED	Approved	27-Apr-23	09:00	27-Apr-23	19:00	
652	RQ126108	OCC_205	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT DHANODA(HV)	HVPLN	D	To verify BI ,BO & Protection signals in SAS	27-Apr-2023	09:00	27-Apr-2023	19:00		PLANNED	Approved	27-Apr-23	09:00	27-Apr-23	19:00	
653	RQ126057	OCC_205	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DHANODA(HV)	HVPLN	D	To verify BI ,BO & protection signals in SAS.	21-Apr-2023	09:00	21-Apr-2023	19:00		PLANNED	Approved	21-Apr-23	09:00	21-Apr-23	19:00	
654	RQ126107	OCC_205	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DHANODA(HV)	HVPLN	D	To verify BI ,BO & Protection signals in SAS	21-Apr-2023	09:00	21-Apr-2023	19:00		PLANNED	Approved	21-Apr-23	09:00	21-Apr-23	19:00	

655	RQ125854	OCC_205	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NAWADA(HV)	HV/PNL	D	To plug the oil leakage from LV side bushing terriot	06-Apr-2023	10:00	06-Apr-2023	15:00		PLANNED	Approved	06-Apr-23	10:00	06-Apr-23	15:00	
656	RQ126732	OCC_205	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT FATEHGARH_ II(PG)	POWER GRID	D	For construction related works and LM erection Works	28-Apr-2023	17:00	30-Apr-2023	23:00		PLANNED	Approved	28-Apr-23	17:00	30-Apr-23	23:00	Shutdown May be given from 1700 Hrs
657	RQ126184	OCC_205	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MOGA(PG)	POWER GRID	D	For installation of energy meters under SAMAST scheme in Punjab	27-Apr-2023	08:00	28-Apr-2023	18:00		PLANNED	Approved	27-Apr-23	08:00	28-Apr-23	18:00	Subject to PG Consent/One s/d may be given at a time
658	RQ126192	OCC_205	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MOGA(PG)	POWER GRID	D	For installation of energy meters under SAMAST scheme in Punjab	27-Apr-2023	08:00	28-Apr-2023	18:00		PLANNED	Approved	27-Apr-23	08:00	28-Apr-23	18:00	Subject to PG Consent/One s/d may be given at a time
659	RQ126182	OCC_205	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT MOGA(PG)	POWER GRID	D	For installation of energy meters under SAMAST scheme in Punjab	27-Apr-2023	08:00	28-Apr-2023	18:00		PLANNED	Approved	27-Apr-23	08:00	28-Apr-23	18:00	Subject to PG Consent/One s/d may be given at a time
660	RQ126189	OCC_205	sldcps_sd	TRANSFORMER	400/220 KV 250 MVA ICT 2 AT MOGA(PG)	POWER GRID	D	For installation of energy meters under SAMAST scheme in Punjab	27-Apr-2023	08:00	28-Apr-2023	18:00		PLANNED	Approved	27-Apr-23	08:00	28-Apr-23	18:00	Subject to PG Consent/One s/d may be given at a time
661	RQ126543	OCC_205	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT MOGA(PG)	POWER GRID	D	AMP OF 315 MVA ICT-4	27-Apr-2023	08:00	27-Apr-2023	18:00	Kindly approve	PLANNED	Approved	27-Apr-23	08:00	27-Apr-23	18:00	
662	RQ126243	OCC_205	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT ALLAHABAD(P G)	POWER GRID	D	AMP WORKS	25-Apr-2023	10:00	25-Apr-2023	18:00		PLANNED	Approved	25-Apr-23	10:00	25-Apr-23	18:00	
663	RQ126472	OCC_205	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NALLAGARH(PG)	POWER GRID	C	AMP and Internal Inspection of ICT-2	24-Apr-2023	09:00	29-Apr-2023	17:00	Kindly approve	PLANNED	Approved	24-Apr-23	09:00	29-Apr-23	17:00	Consent of HP required /Other two ICT to remain in service/540 MW loading
664	RQ126737	OCC_205	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHGARH_ II(PG)	POWER GRID	D	For testing and commissioning works with TBC Bay	23-Apr-2023	17:00	24-Apr-2023	23:00		PLANNED	Approved	23-Apr-23	17:00	24-Apr-23	23:00	Shutdown May be given from 1700 Hrs
665	RQ126734	OCC_205	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FATEHGARH_ II(PG)	POWER GRID	D	For testing and commissioning works with TBC Bay	21-Apr-2023	17:00	22-Apr-2023	23:00		PLANNED	Approved	21-Apr-23	17:00	22-Apr-23	23:00	Shutdown May be given from 1700 Hrs
666	RQ126715	OCC_205	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BHADLA_2 (PG)	POWER GRID	D	Tertiary Transformer Erection work for second auxiliary	21-Apr-2023	17:00	22-Apr-2023	23:00		PLANNED	Approved	21-Apr-23	17:00	22-Apr-23	23:00	Shutdown May be given from 1700 Hrs
667	RQ126716	OCC_205	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA_2 (PG)	POWER GRID	D	Statcom Tertiary Transformer Erection work	19-Apr-2023	17:00	20-Apr-2023	23:00		PLANNED	Approved	19-Apr-23	17:00	20-Apr-23	23:00	Shutdown May be given from 1700 Hrs

668	RQ126733	OCC_205	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FATEHGARH_II(PG)	POWER GRID	D	For testing and commissioning works with TBC Bay	19-Apr-2023	16:00	20-Apr-2023	23:00		PLANNED	Approved	19-Apr-23	17:00	20-Apr-23	23:00	Shutdown May be given from 1700 Hrs
669	RQ126718	OCC_205	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KANKROLI(PG)	POWER GRID	D	AMP WORK	19-Apr-2023	08:00	19-Apr-2023	18:00		PLANNED	Approved	19-Apr-23	08:00	19-Apr-23	18:00	
670	RQ126190	OCC_205	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT AMRITSAR(PG)	POWER GRID	D	For installation of energy meters under SAMAST scheme in Punjab	19-Apr-2023	08:00	20-Apr-2023	18:00		PLANNED	Approved	19-Apr-23	08:00	20-Apr-23	18:00	Subject to PG Consent/One s/d may be given at a time
671	RQ126185	OCC_205	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT AMRITSAR(PG)	POWER GRID	D	For installation of energy meters under SAMAST scheme in Punjab	19-Apr-2023	08:00	20-Apr-2023	18:00		PLANNED	Approved	19-Apr-23	08:00	20-Apr-23	18:00	Subject to PG Consent/One s/d may be given at a time
672	RQ126183	OCC_205	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AMRITSAR(PG)	POWER GRID	D	For installation of energy meters under SAMAST scheme in Punjab	19-Apr-2023	08:00	20-Apr-2023	18:00		PLANNED	Approved	19-Apr-23	08:00	20-Apr-23	18:00	Subject to PG Consent/One s/d may be given at a time
673	RQ126194	OCC_205	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT AMRITSAR(PG)	POWER GRID	D	For installation of energy meters under SAMAST scheme in Punjab	19-Apr-2023	08:00	20-Apr-2023	18:00		PLANNED	Approved	19-Apr-23	08:00	20-Apr-23	18:00	Subject to PG Consent/One s/d may be given at a time
674	RQ126728	OCC_205	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT TUGHLAKABAD(PG)	POWER GRID	D	for AMP works in defect liability period	19-Apr-2023	08:00	19-Apr-2023	18:00		PLANNED	Approved	19-Apr-23	08:00	19-Apr-23	18:00	shutdown may be allowed subject to real time conditions.
675	RQ126244	OCC_205	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ALLAHABAD(PG)	POWER GRID	D	AMP WORKS	18-Apr-2023	10:00	18-Apr-2023	18:00		PLANNED	Approved	18-Apr-23	10:00	18-Apr-23	18:00	
676	RQ126714	OCC_205	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BHADLA_2(PG)	POWER GRID	D	Tertiary Transformer Erection work for second auxiliary	17-Apr-2023	17:00	18-Apr-2023	23:00		PLANNED	Approved	17-Apr-23	17:00	18-Apr-23	23:00	Shutdown May be given from 1700 Hrs
677	RQ126230	OCC_205	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAINPURI(PG)	POWER GRID	D	ICT-2 LV Bushing testing	17-Apr-2023	10:00	17-Apr-2023	12:00		PLANNED	Approved	17-Apr-23	10:00	17-Apr-23	12:00	
678	RQ126723	OCC_205	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SIKAR(PG)	POWER GRID	D	PRD TRIP SCHEME MODIFICATION WORK	17-Apr-2023	08:00	17-Apr-2023	18:00		PLANNED	Approved	17-Apr-23	08:00	17-Apr-23	18:00	
679	RQ126722	OCC_205	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BALLABGHARH(PG)	POWER GRID	D	For 220KV isolator overhauling work.	14-Apr-2023	08:00	14-Apr-2023	18:00		PLANNED	Approved	14-Apr-23	08:00	14-Apr-23	18:00	

680	RQ126187	OCC_205	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT LUDHIANA(P G)	POWER GRID	D	For installation of energy meters under SAMAST scheme in Punjab	12-Apr-2023	08:00	13-Apr-2023	18:00		PLANNED	Approved	12-Apr-23	08:00	13-Apr-23	18:00	Subject to PG Consent/One s/d may be given at a time
681	RQ126188	OCC_205	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT LUDHIANA(P G)	POWER GRID	D	For installation of energy meters under SAMAST scheme in Punjab	12-Apr-2023	08:00	13-Apr-2023	18:00		PLANNED	Approved	12-Apr-23	08:00	13-Apr-23	18:00	Subject to PG Consent/One s/d may be given at a time
682	RQ126195	OCC_205	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUDHIANA(P G)	POWER GRID	D	For installation of energy meters under SAMAST scheme in Punjab	12-Apr-2023	08:00	13-Apr-2023	18:00		PLANNED	Approved	12-Apr-23	08:00	13-Apr-23	18:00	Subject to PG Consent/One s/d may be given at a time
683	RQ126186	OCC_205	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT LUDHIANA(P G)	POWER GRID	D	For installation of energy meters under SAMAST scheme in Punjab	12-Apr-2023	08:00	13-Apr-2023	18:00		PLANNED	Approved	12-Apr-23	08:00	13-Apr-23	18:00	Subject to PG Consent/One s/d may be given at a time
684	RQ126727	OCC_205	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT TUGHLAKABA D(PG)	POWER GRID	D	for AMP works in defect liability period	12-Apr-2023	08:00	12-Apr-2023	18:00		PLANNED	Approved	12-Apr-23	08:00	12-Apr-23	18:00	shutdown may be allowed subject to real time conditions.
685	RQ126245	OCC_205	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ALLAHABAD(P G)	POWER GRID	D	AMP WORKS	11-Apr-2023	10:00	11-Apr-2023	18:00		PLANNED	Approved	11-Apr-23	10:00	11-Apr-23	18:00	
686	RQ126231	OCC_205	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAINPURI(PG)	POWER GRID	D	AMP Works, Modification in WTI/OTI Logic	11-Apr-2023	10:00	11-Apr-2023	18:00		PLANNED	Approved	11-Apr-23	10:00	11-Apr-23	18:00	
687	RQ126478	OCC_205	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT PATIALA(PG)	POWER GRID	D	For Annual Maintenance work	10-Apr-2023	09:00	10-Apr-2023	18:00	Kindly Approve	PLANNED	Approved	10-Apr-23	09:00	10-Apr-23	18:00	
688	RQ126720	OCC_205	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BASSI(PG)	POWER GRID	C	Overhauling Work of ICT-01 at Bassi	10-Apr-2023	08:00	21-Apr-2023	18:00		PLANNED	Approved	10-Apr-23	08:00	21-Apr-23	18:00	Other ICTs to be remain inservice.
689	RQ126721	OCC_205	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BALLABHGAR H(PG)	POWER GRID	D	For 220KV isolator overhauling work.	10-Apr-2023	08:00	10-Apr-2023	18:00		PLANNED	Approved	10-Apr-23	08:00	10-Apr-23	18:00	
690	RQ126735	OCC_205	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT FATEHGARH_ II(PG)	POWER GRID	D	For construction related works and LM erection Works	07-Apr-2023	17:00	16-Apr-2023	23:00		PLANNED	Approved	07-Apr-23	17:00	16-Apr-23	23:00	Shutdown May be given from 1700 Hrs
691	RQ126480	OCC_205	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PATIALA(PG)	POWER GRID	D	For Annual Maintenance work	07-Apr-2023	09:00	07-Apr-2023	18:00	Kindly Approve	PLANNED	Approved	07-Apr-23	09:00	07-Apr-23	18:00	
692	RQ126452	OCC_205	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT CHAMBA(PG)	POWER GRID	D	AMP of ICT	07-Apr-2023	09:00	07-Apr-2023	18:00	Kindly approve	PLANNED	Approved	07-Apr-23	09:00	07-Apr-23	18:00	

693	RQ126846	OCC_205	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MEERUT(PG)	POWER GRID	D	AMP of ICT	07-Apr-2023	08:00	07-Apr-2023	18:00		PLANNED	Approved	07-Apr-23	08:00	07-Apr-23	18:00	
694	RQ126717	OCC_205	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MANESAR(PG)	POWER GRID	D	AMP WORK	06-Apr-2023	08:00	06-Apr-2023	18:00	400 KV ICT-1 AT GIS MANESAR SS ALONG WITH ASSOCIATED BAY (BAY 401 AND BAY 205)	PLANNED	Approved	06-Apr-23	08:00	06-Apr-23	18:00	
695	RQ126738	OCC_205	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_ II(PG)	POWER GRID	D	ICT-9 CSD Relay final tuning and other construction works	05-Apr-2023	17:00	09-Apr-2023	23:00		PLANNED	Approved	05-Apr-23	17:00	09-Apr-23	23:00	Shutdown May be given from 1700 Hrs
696	RQ126479	OCC_205	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT PATIALA(PG)	POWER GRID	D	For Annual Maintenance work	05-Apr-2023	09:00	05-Apr-2023	18:00	Kindly Approve	PLANNED	Approved	05-Apr-23	09:00	05-Apr-23	18:00	
697	RQ126470	OCC_205	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MALERKOTLA (PG)	POWER GRID	D	AMP Work ICT and 220 KV bay of LV Side, protection modifications as per CC circulars. Replacement of static LBB relay of 220 KV bay.	05-Apr-2023	09:00	05-Apr-2023	21:00	Kindly approve	PLANNED	Approved	05-Apr-23	09:00	05-Apr-23	21:00	
698	RQ126451	OCC_205	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT CHAMBA(PG)	POWER GRID	D	AMP of ICT	05-Apr-2023	09:00	05-Apr-2023	18:00	Kindly approve	PLANNED	Approved	05-Apr-23	09:00	05-Apr-23	18:00	
699	RQ126726	OCC_205	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT TUGHLAKABA D(PG)	POWER GRID	D	for AMP works in defect liability period	05-Apr-2023	08:00	05-Apr-2023	18:00		PLANNED	Approved	05-Apr-23	08:00	05-Apr-23	18:00	shutdown may be allowed subject to real time conditions.
700	RQ126222	OCC_205	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JAULIIVI (PG)	POWER GRID	D	For CSD Fine Tuning	04-Apr-2023	10:00	04-Apr-2023	18:00		PLANNED	Approved	04-Apr-23	10:00	04-Apr-23	18:00	
701	RQ126457	OCC_205	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KAITHAL(PG)	POWER GRID	D	AMP of ICT-2	04-Apr-2023	09:00	04-Apr-2023	18:00	Kindly approve	PLANNED	Approved	04-Apr-23	09:00	04-Apr-23	18:00	
702	RQ126719	OCC_205	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GURGAON(P G)	POWER GRID	D	AMP WORK	04-Apr-2023	08:00	04-Apr-2023	18:00		PLANNED	Approved	04-Apr-23	08:00	04-Apr-23	18:00	
703	RQ126729	OCC_205	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NEEMRANA(P G)	POWER GRID	D	For modification of PRV & OSR logic	04-Apr-2023	08:00	04-Apr-2023	18:00		PLANNED	Approved	04-Apr-23	08:00	04-Apr-23	18:00	
704	RQ126736	OCC_205	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_ II(PG)	POWER GRID	D	ICT-9 CSD Relay final tuning and other construction works	03-Apr-2023	17:00	07-Apr-2023	23:00		PLANNED	Approved	03-Apr-23	17:00	07-Apr-23	23:00	Shutdown May be given from 1700 Hrs

705	RQ126221	OCC_205	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JAULIVI (PG)	POWER GRID	D	For CSD Fine Tuning	03-Apr-2023	10:00	03-Apr-2023	18:00		PLANNED	Approved	03-Apr-23	10:00	03-Apr-23	18:00	
706	RQ126458	OCC_205	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NEWWANPO H(PG)	POWER GRID	D	AMP WORKS	03-Apr-2023	09:00	03-Apr-2023	18:00	Kindly Approve	PLANNED	Approved	03-Apr-23	09:00	03-Apr-23	18:00	
707	RQ126471	OCC_205	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MALERKOTLA (PG)	POWER GRID	D	AMP Work ICT and 220 KV bay of LV Side, protection modifications as per CC circulars. Replacement of static LBB relay of 220 KV bay.	03-Apr-2023	09:00	03-Apr-2023	21:00	Kindly approve	PLANNED	Approved	03-Apr-23	09:00	03-Apr-23	21:00	
708	RQ126730	OCC_205	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT NEEMRANA(P G)	POWER GRID	D	For modification of PRV & OSR logic	03-Apr-2023	08:00	03-Apr-2023	18:00		PLANNED	Approved	03-Apr-23	08:00	03-Apr-23	18:00	
709	RQ126544	OCC_205	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MOGA(PG)	POWER GRID	D	Tertiary Suply shifting from 400 kV ICT-2 to 400 kV ICT-3 Tertiary Suply shifting from 400 kV ICT-2 to 400 kV ICT-3	02-Apr-2023	09:00	02-Apr-2023	14:00	Kindly approve	PLANNED	Approved	02-Apr-23	09:00	02-Apr-23	14:00	
710	RQ126232	OCC_205	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHPUR(P G)	POWER GRID	D	AMP WORKS	01-Apr-2023	10:00	01-Apr-2023	18:00		PLANNED	Approved	01-Apr-23	10:00	01-Apr-23	18:00	
711	RQ126545	OCC_205	cpcc2_sd	TRANSFORMER	400/220 KV 250 MVA ICT 2 AT MOGA(PG)	POWER GRID	D	Tertiary Suply shifting from 400 kV ICT-2 to 400 kV ICT-3 Tertiary Suply shifting from 400 kV ICT-2 to 400 kV ICT-3	01-Apr-2023	09:00	01-Apr-2023	14:00	Kindly approve	PLANNED	Approved	01-Apr-23	09:00	01-Apr-23	14:00	

712	RQ126546	OCC_205	cpcc2_sd	TRANSFORMER	400/220 KV 250 MVA ICT 2 AT MOGA(PG)	POWER GRID	C	Replacement of 250 MVA ICT-2 with 500 MVA ICT (Shutdown will continue for further 02 months)	01-Apr-2023	09:00	30-Apr-2023	18:00	Kindly approve	PLANNED	Approved	01-Apr-23	14:00	30-Apr-23	23:00	May be given from 1400 Hrs subject to availability of other three 500*2+315 MVA availability
713	RQ126724	OCC_205	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HISSAR(PG)	POWER GRID	D	AMP WORK	01-Apr-2023	08:00	01-Apr-2023	18:00		PLANNED	Approved	01-Apr-23	08:00	01-Apr-23	18:00	
714	RQ126459	OCC_205	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT LUDHIANA(P G)	POWER GRID	C	For augmentation of 315 MVA ICT-1 with 500 MVA ICT	01-Apr-2023	08:00	30-Apr-2023	18:00	Kindly approve	PLANNED	Approved	01-Apr-23	08:00	30-Apr-23	18:00	Peak loading to be checked.Punjab consent required.
715	RQ126725	OCC_205	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT KURUKSHETR A(PG)	POWER GRID	D	For 220kV GIB erection works for ICT-3 commissioning	01-Apr-2023	08:00	02-Apr-2023	18:00		PLANNED	Approved	01-Apr-23	08:00	02-Apr-23	18:00	
716	RQ126731	OCC_205	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAWANA(DV)	POWER GRID	D	attending leakages from OLT	01-Apr-2023	08:00	02-Apr-2023	18:00		PLANNED	Approved	01-Apr-23	08:00	02-Apr-23	18:00	shutdown may be allowed subject to real time conditions.
717	RQ126191	OCC_205	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT PATRAN(PAT R)	PATRAN	D	For installation of energy meters under SAMAST scheme in Punjab	24-Apr-2023	08:00	24-Apr-2023	18:00		PLANNED	Approved	24-Apr-23	08:00	24-Apr-23	18:00	Ok. PTCL would like to avail opportunity shutdown for minor rectification works. Also shutdown of 1 ICT may be taken at a time.
718	RQ126193	OCC_205	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT PATRAN(PAT R)	PATRAN	D	For installation of energy meters under SAMAST scheme in Punjab	24-Apr-2023	08:00	24-Apr-2023	18:00		PLANNED	Approved	24-Apr-23	08:00	24-Apr-23	18:00	Ok. PTCL would like to avail opportunity shutdown for minor rectification works. Also shutdown of 1 ICT may be taken at a time.
719	RQ126912	OCC_205	sldcuk_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT RISHIKESH(UK)	PTCUL	D	Replacement of energy meter, preventive maintenance	20-Apr-2023	10:00	20-Apr-2023	17:00		PLANNED	Approved	20-Apr-23	10:00	20-Apr-23	17:00	
720	RQ126911	OCC_205	sldcuk_sd	TRANSFORMER	400/220 KV 240 MVA ICT 1 AT RISHIKESH(UK)	PTCUL	D	Replacement of energy meter, preventive maintenance	19-Apr-2023	10:00	19-Apr-2023	17:00		PLANNED	Approved	19-Apr-23	10:00	19-Apr-23	17:00	
721	RQ125851	OCC_205	sldcuk_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SRINAGAR(UK)	PTCUL	C	SCHEDULED PREVENTIVE MAINTENANCE	06-Apr-2023	10:00	06-Apr-2023	17:00		PLANNED	Approved	06-Apr-23	10:00	06-Apr-23	17:00	
722	RQ125850	OCC_205	sldcuk_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SRINAGAR(UK)	PTCUL	C	SCHEDULED PREVENTIVE MAINTENANCE	05-Apr-2023	10:00	05-Apr-2023	17:00		PLANNED	Approved	05-Apr-23	10:00	05-Apr-23	17:00	
723	RQ126041	OCC_205	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BIKANER(RS)	RRVPNL	D	Routine Bay Maintenance Work	20-Apr-2023	08:00	20-Apr-2023	18:00		PLANNED	Approved	20-Apr-23	15:00	20-Apr-23	23:00	Shutdown May be given from 1500 Hrs
724	RQ126043	OCC_205	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BABA(RS)	RRVPNL	D	Quarterly Maintenance and to attend oil leakage	20-Apr-2023	08:00	20-Apr-2023	18:00		PLANNED	Approved	20-Apr-23	08:00	20-Apr-23	18:00	

725	RQ126040	OCC_205	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BABA(RS)	RRVPNL	D	Quarterly Maintenance and to attend oil leakage	06-Apr-2023	08:00	06-Apr-2023	18:00		PLANNED	Approved	06-Apr-23	08:00	06-Apr-23	18:00	
726	RQ126042	OCC_205	sldcrs_sd	TRANSFORMER	400/11 KV 80 MVA ST 1 AT KAWAI SCTPS(APR)	RRVPNL	C	Annual maintenance and testing of station transformer#1 & bay equipments.	06-Apr-2023	08:00	07-Apr-2023	18:00		PLANNED	Approved	06-Apr-23	08:00	07-Apr-23	18:00	Generation should not be affected
727	RQ126285	OCC_205	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JODHPUR(RS)	RRVPNL	D	Testing and maintenance work	06-Apr-2023	08:00	06-Apr-2023	18:00		PLANNED	Approved	06-Apr-23	08:00	06-Apr-23	18:00	
728	RQ126307	OCC_205	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JODHPUR(RS)	RRVPNL	D	Testing work of newly erected/installed 552T C.B. by protection wing and maintenance work	03-Apr-2023	08:00	03-Apr-2023	18:00		PLANNED	Approved	03-Apr-23	08:00	03-Apr-23	18:00	
729	RQ125894	OCC_205	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	20-Apr-2023	08:00	20-Apr-2023	18:00		PLANNED	Approved	20-Apr-23	08:00	20-Apr-23	18:00	
730	RQ126179	OCC_205	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NAKODAR(PS G)	PSTCL	D	For installation of energy meters under SAMAST scheme in Punjab	10-Apr-2023	12:00	10-Apr-2023	14:00		PLANNED	Approved	10-Apr-23	12:00	10-Apr-23	14:00	
731	RQ126176	OCC_205	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NAKODAR(PS G)	PSTCL	D	For installation of energy meters under SAMAST scheme in Punjab	10-Apr-2023	10:00	10-Apr-2023	12:00		PLANNED	Approved	10-Apr-23	10:00	10-Apr-23	12:00	
732	RQ125892	OCC_205	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	06-Apr-2023	08:00	06-Apr-2023	18:00		PLANNED	Approved	06-Apr-23	08:00	06-Apr-23	18:00	
733	RQ125893	OCC_205	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	04-Apr-2023	08:00	04-Apr-2023	18:00		PLANNED	Approved	04-Apr-23	08:00	04-Apr-23	18:00	
734	RQ126289	OCC_205	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SULTANPUR(UP)	UPPTCL	D	* Routine Bay Maintenance work at 400KV S/S Sultanpur	18-Apr-2023	10:00	18-Apr-2023	18:00		PLANNED	Approved	18-Apr-23	10:00	18-Apr-23	18:00	
735	RQ125830	OCC_205	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT GR.NOIDA(UP C)	UPPTCL	D	* routine testing work will be done in this shutdown period.	16-Apr-2023	10:30	16-Apr-2023	16:00		PLANNED	Approved	16-Apr-23	10:30	16-Apr-23	16:00	

736	RQ126087	OCC_205	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SARNATH(UP)	UPPTCL	D	For general maintenance and complete bay tightening	13-Apr-2023	14:00	13-Apr-2023	17:00		PLANNED	Approved	13-Apr-23	14:00	13-Apr-23	17:00	
737	RQ126088	OCC_205	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT SARNATH(UP)	UPPTCL	D	For general maintenance and complete bay tightening	13-Apr-2023	09:00	13-Apr-2023	13:00		PLANNED	Approved	13-Apr-23	09:00	13-Apr-23	13:00	
738	RQ125829	OCC_205	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GR.NOIDA(UP C)	UPPTCL	D	* Tan Delta testing will be done in this shutdown period.	12-Apr-2023	10:30	12-Apr-2023	15:30		PLANNED	Approved	12-Apr-23	10:30	12-Apr-23	15:30	
739	RQ126290	OCC_205	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SULTANPUR(UP)	UPPTCL	D	* Routine Bay Maintenance work at 400KV S/S Sultanpur	12-Apr-2023	10:00	12-Apr-2023	18:00		PLANNED	Approved	12-Apr-23	10:00	12-Apr-23	18:00	
740	RQ126089	OCC_205	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SARNATH(UP)	UPPTCL	D	For general maintenance and complete bay tightening	11-Apr-2023	09:00	11-Apr-2023	13:00		PLANNED	Approved	11-Apr-23	09:00	11-Apr-23	13:00	
741	RQ125821	OCC_205	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAREILLY(UP)	UPPTCL	D	* for preventive maintenance and testing	11-Apr-2023	08:00	11-Apr-2023	17:00		PLANNED	Approved	11-Apr-23	08:00	11-Apr-23	17:00	
742	RQ126288	OCC_205	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 2 AT SULTANPUR(UP)	UPPTCL	D	* Routine Bay Maintenance work at 400KV S/S Sultanpur	10-Apr-2023	10:00	10-Apr-2023	18:00		PLANNED	Approved	10-Apr-23	10:00	10-Apr-23	18:00	
743	RQ126278	OCC_205	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PANKI(UP)	UPPTCL	C	* 315 MVA ICT-II s/d required for stringing of twin moose conductor.	10-Apr-2023	10:00	13-Apr-2023	17:00		PLANNED	Approved	10-Apr-23	10:00	13-Apr-23	17:00	May be given/Other ICTs to be remain in service/Load to be managed by UP.
744	RQ126300	OCC_205	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT UNNAO(UP)	UPPTCL	C	* Shutdown of 315MVA ICT- 1.Dismanteling of 315MVA ICT-1 and erection commisioning of new 500MVA ICT for increasing c	10-Apr-2023	09:00	10-Jun-2023	17:00		PLANNED	Approved	10-Apr-23	09:00	10-Jun-23	17:00	May be given/Other ICTs to be remain in service/Load to be managed by UP.
745	RQ125822	OCC_205	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAREILLY(UP)	UPPTCL	D	* preventive maintenance	10-Apr-2023	08:00	10-Apr-2023	17:00		PLANNED	Approved	10-Apr-23	08:00	10-Apr-23	17:00	
746	RQ125824	OCC_205	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ORAI(UP)	UPPTCL	D	* 24.02.2023 11:43:29 INDIA (11008044) Phone 7570003400 Shutdown for testing maintenance work	10-Apr-2023	08:00	11-Apr-2023	16:00		PLANNED	Approved	10-Apr-23	08:00	11-Apr-23	16:00	
747	RQ125831	OCC_205	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GR.NOIDA(UP C)	UPPTCL	D	* Tandelta testing will be done in this shutdown period.	08-Apr-2023	10:30	08-Apr-2023	15:30		PLANNED	Approved	08-Apr-23	10:30	08-Apr-23	15:30	

748	RQ125827	OCC_205	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BANDA(UP)	UPPTCL	D	* For Testing/Tan Delta and maintenance work of 315 MVA ICT-1 at 400 KV >X S/S Banda	06-Apr-2023	10:00	07-Apr-2023	18:00		PLANNED	Approved	06-Apr-23	10:00	07-Apr-23	18:00	
749	RQ125813	OCC_205	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT UNNAO(UP)	UPPTCL	D	* Annual Routine protection testing and Peventive maintenance of Transformer	06-Apr-2023	09:00	06-Apr-2023	17:00		PLANNED	Approved	06-Apr-23	09:00	06-Apr-23	17:00	
750	RQ125818	OCC_205	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 3 AT MURADNAGA R_2(UP)	UPPTCL	D	* 400/220KV 240 MVA ICT-III SHUTDOWN FOR PREVENTIVE MAINTENANCE	05-Apr-2023	08:00	05-Apr-2023	19:00		PLANNED	Approved	05-Apr-23	08:00	05-Apr-23	19:00	
751	RQ125823	OCC_205	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BAREILLY(UP)	UPPTCL	C	* for centrifusing of oil and testing 23.02.2023 15:34:34 INDIA (11007707) Phone 9412738883	05-Apr-2023	08:00	07-Apr-2023	18:00		PLANNED	Approved	05-Apr-23	08:00	07-Apr-23	18:00	May be given/Other ICTs to be remain in service/Load to be managed by UP.
752	RQ125826	OCC_205	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BANDA(UP)	UPPTCL	D	* For Testing/Tan Delta and maintenance work of 315 MVA ICT-2 at 400 KV >X S/S Banda.	03-Apr-2023	10:00	04-Apr-2023	18:00		PLANNED	Approved	03-Apr-23	10:00	04-Apr-23	18:00	
753	RQ126277	OCC_205	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT PANKI(UP)	UPPTCL	C	* 315 mva ICT -I S/D Required for stringing of twin moose conductor	03-Apr-2023	10:00	06-Apr-2023	17:00		PLANNED	Approved	03-Apr-23	10:00	06-Apr-23	17:00	May be given/Other ICTs to be remain in service/Load to be managed by UP.
754	RQ125817	OCC_205	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MURADNAGA R_2(UP)	UPPTCL	D	* 400/220KV 315MVA ICT-II SHUTDOWN FOR PREVENTIVE MAINTAINANCE	03-Apr-2023	08:00	03-Apr-2023	19:00		PLANNED	Approved	03-Apr-23	08:00	03-Apr-23	19:00	
755	RQ125816	OCC_205	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 1 AT MURADNAGA R_2(UP)	UPPTCL	D	* 400/220 KV 240 MVA ICT-I FOR PREVENTIVE MAINTAINANCE	01-Apr-2023	08:00	01-Apr-2023	19:00		PLANNED	Approved	01-Apr-23	08:00	01-Apr-23	19:00	
756	RQ125943	OCC_205	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)- AJITWAL(PG) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 20 to 40	29-Apr-2023	08:00	29-Apr-2023	18:00		PLANNED	Approved	29-Apr-23	08:00	29-Apr-23	18:00	
757	RQ125929	OCC_205	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)- MOHALI(PG) (PS) CKT-2	PSTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 120 to 130	29-Apr-2023	08:00	29-Apr-2023	18:00		PLANNED	Approved	29-Apr-23	08:00	29-Apr-23	18:00	
758	RQ126892	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(B B)- MAHILPUR(PG) (PS) CKT-2	PSTCL	D	Yearly Maintenance	26-Apr-2023	08:00	27-Apr-2023	18:00		PLANNED	Approved	26-Apr-23	08:00	27-Apr-23	18:00	

759	RQ125942	OCC_205	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DANDHARIKA LANI(P S)-LUDHIANA(P G) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 40 to 55	26-Apr-2023	08:00	27-Apr-2023	18:00		PLANNED	Approved	26-Apr-23	08:00	27-Apr-23	18:00	
760	RQ126891	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(B B)-MAHILPUR(P S) (PS) CKT-1	PSTCL	D	Yearly Maintenance	24-Apr-2023	08:00	25-Apr-2023	18:00		PLANNED	Approved	24-Apr-23	08:00	25-Apr-23	18:00	
761	RQ125933	OCC_205	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(B B)-MAHILPUR(P S) (PS) CKT-2	PSTCL	D	Checking of Jumper, suspension clamp and Damper.Tree cutting and disc cleaning	19-Apr-2023	08:00	19-Apr-2023	18:00		PLANNED	Approved	19-Apr-23	08:00	19-Apr-23	18:00	
762	RQ126208	OCC_205	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(P G)-MOHALI(P S) (PS) CKT-2	PSTCL	D	Installation of energy meters under SAMAST scheme in Punjab	17-Apr-2023	08:00	17-Apr-2023	18:00	Shutdowns will be availed one by one . (Approx time for shutdown is 1-2 hours.)	PLANNED	Approved	17-Apr-23	08:00	17-Apr-23	18:00	
763	RQ126207	OCC_205	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(P G)-MOHALI(P S) (PS) CKT-1	PSTCL	D	Installation of energy meters under SAMAST scheme in Punjab	17-Apr-2023	08:00	17-Apr-2023	18:00	Shutdowns will be availed one by one . (Approx time for shutdown is 1-2 hours.)	PLANNED	Approved	17-Apr-23	08:00	17-Apr-23	18:00	
764	RQ125928	OCC_205	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(P G)-MOHALI(P S) (PS) CKT-1	PSTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 120 to 130	15-Apr-2023	08:00	15-Apr-2023	18:00		PLANNED	Approved	15-Apr-23	08:00	15-Apr-23	18:00	
765	RQ125932	OCC_205	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(B B)-MAHILPUR(P S) (PS) CKT-1	PSTCL	D	Checking of Jumper, suspension clamp and Damper.Tree cutting and disc cleaning	13-Apr-2023	08:00	13-Apr-2023	18:00		PLANNED	Approved	13-Apr-23	08:00	13-Apr-23	18:00	
766	RQ126586	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(B B)-MOHALI(P S) (PSTCL) CKT-1	PSTCL	D	Half yearly Maintenance	11-Apr-2023	08:00	11-Apr-2023	18:00		PLANNED	Approved	11-Apr-23	08:00	11-Apr-23	18:00	
767	RQ126202	OCC_205	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(P G)-KANJAL(P S) (PSTCL) CKT-2	PSTCL	D	Installation of energy meters under SAMAST scheme in Punjab	11-Apr-2023	08:00	11-Apr-2023	18:00	Shutdowns will be availed one by one . (Approx time for shutdown is 1-2 hours.)	PLANNED	Approved	11-Apr-23	08:00	11-Apr-23	18:00	

768	RQ126201	OCC_205	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(P G)-KANJAL(P S) (PSTCL) CKT-1	PSTCL	D	Installation of energy meters under SAMAST scheme in Punjab	11-Apr-2023	08:00	11-Apr-2023	18:00	Shutdowns will be availed one by one . (Approx time for shutdown is 1-2 hours.)	PLANNED	Approved	11-Apr-23	08:00	11-Apr-23	18:00	
769	RQ126205	OCC_205	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(P G)-KARTARPUR(P S) (PSTCL) CKT-1	PSTCL	D	Installation of energy meters under SAMAST scheme in Punjab	11-Apr-2023	08:00	11-Apr-2023	18:00	Shutdowns will be availed one by one . (Approx time for shutdown is 1-2 hours.)	PLANNED	Approved	11-Apr-23	08:00	11-Apr-23	18:00	
770	RQ126206	OCC_205	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(P G)-KARTARPUR(P S) (PSTCL) CKT-2	PSTCL	D	Installation of energy meters under SAMAST scheme in Punjab	11-Apr-2023	08:00	11-Apr-2023	18:00	Shutdowns will be availed one by one . (Approx time for shutdown is 1-2 hours.)	PLANNED	Approved	11-Apr-23	08:00	11-Apr-23	18:00	
771	RQ126855	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(B B)-ALAWALPUR(P S) (PSTCL) CKT-1	PSTCL	D	Half yearly Maintenance of Sub-Station Equipments and transmission Line	06-Apr-2023	08:00	06-Apr-2023	18:00		PLANNED	Approved	06-Apr-23	08:00	06-Apr-23	18:00	
772	RQ126450	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AMRITSAR(P G)-KHASA(P S) (PSTCL) CKT-2	PSTCL	D	FOR AMP WORKS OF LINE EQUIPMENTS	05-Apr-2023	10:00	05-Apr-2023	15:00	Kindly approve	PLANNED	Approved	05-Apr-23	10:00	05-Apr-23	15:00	
773	RQ126449	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AMRITSAR(P G)-KHASA(P S) (PSTCL) CKT-1	PSTCL	D	FOR AMP WORKS OF LINE EQUIPMENTS	04-Apr-2023	10:00	04-Apr-2023	15:00	Kindly approve	PLANNED	Approved	04-Apr-23	10:00	04-Apr-23	15:00	
774	RQ126589	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(B B)-MAJRA(P S) (PSTCL) CKT-1	PSTCL	D	Half yearly Maintenance	04-Apr-2023	08:00	04-Apr-2023	18:00		PLANNED	Approved	04-Apr-23	08:00	04-Apr-23	18:00	
775	RQ125944	OCC_205	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(P S) (PSTCL) CKT-3	PSTCL	D	Jumper tightening/Tree trimming Tower No. 1 to 4	03-Apr-2023	08:00	03-Apr-2023	18:00		PLANNED	Approved	03-Apr-23	08:00	03-Apr-23	18:00	
776	RQ126559	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENGANG A(NH)-WAGOORA(P G) (PG) CKT-2	POWER GRID	D	Repair of damaged conductor in span no 289-290	28-Apr-2023	09:00	28-Apr-2023	18:00	Kindly Approve	PLANNED	Approved	28-Apr-23	09:00	28-Apr-23	16:00	May be given subject to revival by 1600 Hrs
777	RQ126606	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JESSORE(HP)-PONG(BB) (PG) CKT-1	POWER GRID	D	Yearly maintenance of Bay Equipments	27-Apr-2023	08:00	28-Apr-2023	18:00		PLANNED	Approved	27-Apr-23	08:00	28-Apr-23	18:00	May be given on daily basis

778	RQ126558	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENGANG A(NH)-WAGOORA(P G) (PG) CKT-1	POWER GRID	D	Repair of damaged conductor in span no 289-290	23-Apr-2023	09:00	23-Apr-2023	18:00	Kindly Approve	PLANNED	Approved	23-Apr-23	09:00	23-Apr-23	16:00	May be given subject to revival by 1600 Hrs
779	RQ126006	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(P G)-ALLAHABADR EWAROAD(U P) (PG) CKT-2	POWER GRID	D	AMP work	22-Apr-2023	08:00	22-Apr-2023	18:00		PLANNED	Approved	22-Apr-23	08:00	22-Apr-23	18:00	
780	RQ126062	OCC_205	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1	POWER GRID	D	General Maintenance & Tree trimming Work	21-Apr-2023	08:00	21-Apr-2023	18:00		PLANNED	Approved	21-Apr-23	08:00	21-Apr-23	18:00	
781	RQ126698	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(R S) (PG) CKT-2	POWER GRID	D	Additional glass disc insertion: LOA given	19-Apr-2023	08:00	20-Apr-2023	18:00		PLANNED	Approved	19-Apr-23	08:00	20-Apr-23	18:00	
782	RQ126514	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(P G)-UDHAMPUR(PDD) (PG) CKT-2	POWER GRID	D	Attending shutdown nature defects	18-Apr-2023	09:00	18-Apr-2023	18:00	Kindly Approve	PLANNED	Approved	18-Apr-23	09:00	18-Apr-23	18:00	
783	RQ126513	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(P G)-UDHAMPUR(PDD) (PG) CKT-1	POWER GRID	D	Attending shutdown nature defects	17-Apr-2023	09:00	17-Apr-2023	18:00	Kindly Approve	PLANNED	Approved	17-Apr-23	09:00	17-Apr-23	18:00	
784	RQ126697	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(R S) (PG) CKT-1	POWER GRID	D	Additional glass disc insertion: LOA given	17-Apr-2023	08:00	18-Apr-2023	18:00		PLANNED	Approved	17-Apr-23	08:00	18-Apr-23	18:00	
785	RQ126607	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIRASIUL(N H)-PONG(BB) (PG) CKT-1	POWER GRID	D	Yearly maintenance of Bay Equipments	17-Apr-2023	08:00	18-Apr-2023	18:00		PLANNED	Rejected					Consent denied by PG.
786	RQ126005	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(P G)-ALLAHABADR EWAROAD(U P) (PG) CKT-1	POWER GRID	D	AMP work	15-Apr-2023	08:00	15-Apr-2023	18:00		PLANNED	Approved	15-Apr-23	08:00	15-Apr-23	18:00	
787	RQ126512	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(P G)-SALAL(NH) (PG) CKT-2	POWER GRID	D	Attending shutdown nature defects and jumper tightening of ERS installed for by-passing Tower No. 131	14-Apr-2023	09:00	14-Apr-2023	18:00	Kindly Approve	PLANNED	Approved	14-Apr-23	09:00	14-Apr-23	16:00	May be given subject to revival by 1600 Hrs
788	RQ126699	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1	POWER GRID	D	Additional glass disc insertion: LOA given	14-Apr-2023	08:00	15-Apr-2023	18:00		PLANNED	Approved	14-Apr-23	08:00	15-Apr-23	18:00	
789	RQ126456	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(P G)-HAMIRPUR(H P) (PG) CKT-2	POWER GRID	D	AMP WORK	13-Apr-2023	10:00	13-Apr-2023	18:00	Kindly approve	PLANNED	Approved	13-Apr-23	10:00	13-Apr-23	18:00	

790	RQ126511	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-1	POWER GRID	D	Attending shutdown nature defects and jumper tightening of ERS installed for by-passing Tower No. 131	13-Apr-2023	09:00	13-Apr-2023	18:00	Kindly Approve	PLANNED	Approved	13-Apr-23	09:00	13-Apr-23	16:00	May be given subject to revival by 1600 Hrs
791	RQ126455	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-HAMIRPUR(H P) (PG) CKT-1	POWER GRID	D	AMP WORK	12-Apr-2023	10:00	12-Apr-2023	18:00	Kindly approve	PLANNED	Approved	12-Apr-23	10:00	12-Apr-23	18:00	
792	RQ126700	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAWAIMADH OPUR(RS) (PG) CKT-1	POWER GRID	D	Additional glass disc insertion: LOA given	12-Apr-2023	08:00	13-Apr-2023	18:00		PLANNED	Approved	12-Apr-23	08:00	13-Apr-23	18:00	
793	RQ126199	OCC_205	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DASUYA(PS)-JALANDHAR(PG) (PG) CKT-1	POWER GRID	D	Installation of energy meters under SAMAST scheme in Punjab	11-Apr-2023	08:00	11-Apr-2023	18:00	Shutdowns will be availed one by one . (Approx time for shutdown is 1-2 hours.)	PLANNED	Approved	11-Apr-23	08:00	11-Apr-23	18:00	Subject to PG Consent/One s/d may be given at a time
794	RQ126200	OCC_205	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DASUYA(PS)-JALANDHAR(PG) (PG) CKT-2	POWER GRID	D	Installation of energy meters under SAMAST scheme in Punjab	11-Apr-2023	08:00	11-Apr-2023	18:00	Shutdowns will be availed one by one . (Approx time for shutdown is 1-2 hours.)	PLANNED	Approved	11-Apr-23	08:00	11-Apr-23	18:00	Subject to PG Consent/One s/d may be given at a time
795	RQ126009	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(N T)-RAEBAREILLY(PG) (PG) CKT-3	POWER GRID	C	Transmission Line Diversion work due to construction of Ganga Expressway	11-Apr-2023	08:00	20-Apr-2023	18:00		PLANNED	Approved	11-Apr-23	08:00	20-Apr-23	18:00	May be given subject to other ckt must remain in service/NTPC Unchahar consent required.
796	RQ125974	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAULIVI (PG)-DHAULIGANGA(NH) (PG) CKT-2	POWER GRID	D	AMP of 25 MVAR Line Reactor at Dhauliganga (NHPC) end	11-Apr-2023	08:00	11-Apr-2023	18:00		PLANNED	Approved	11-Apr-23	08:00	11-Apr-23	18:00	Dhauliganga connectivity must remain in this period and revival by 1600 Hrs
797	RQ126656	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1	POWER GRID	D	Additional glass disc insertion: LOA given	10-Apr-2023	08:00	11-Apr-2023	18:00		PLANNED	Approved	10-Apr-23	08:00	11-Apr-23	18:00	

798	RQ126491	OCC_205	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-2	POWER GRID	D	Preventive maintenance works (overdue for last six months)	09-Apr-2023	08:00	09-Apr-2023	13:00	20 -50 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 200 MW load (approx.) shall be affected.	PLANNED	Approved	09-Apr-23	08:00	09-Apr-23	13:00	PG consent required in real time
799	RQ126490	OCC_205	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-1	POWER GRID	D	Preventive maintenance works (overdue for last six months)	09-Apr-2023	08:00	09-Apr-2023	13:00	20 -50 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 200 MW load (approx.) shall be affected.	PLANNED	Approved	09-Apr-23	08:00	09-Apr-23	13:00	PG consent required in real time
800	RQ126453	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRIAN(HP) (PG) CKT-1	POWER GRID	D	AMP WORK	07-Apr-2023	10:00	07-Apr-2023	18:00	Kindly approve	PLANNED	Approved	07-Apr-23	10:00	07-Apr-23	18:00	
801	RQ126538	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JESSORE(HP)-PONG(BB) (PG) CKT-1	POWER GRID	D	Yearly Mtc	07-Apr-2023	08:00	07-Apr-2023	18:00		PLANNED	Approved	07-Apr-23	08:00	07-Apr-23	18:00	May be given on daily basis
802	RQ126655	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGAR H(RS) (PG) CKT-2	POWER GRID	D	Additional glass disc insertion: LOA given	07-Apr-2023	08:00	08-Apr-2023	18:00		PLANNED	Approved	07-Apr-23	17:00	08-Apr-23	23:00	Shutdown May be given from 1700 Hrs
803	RQ126454	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRIAN(HP) (PG) CKT-2	POWER GRID	D	AMP WORK	06-Apr-2023	10:00	06-Apr-2023	18:00	Kindly approve	PLANNED	Approved	06-Apr-23	10:00	06-Apr-23	18:00	
804	RQ126506	OCC_205	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAHAR(N T) (PG) CKT-1	POWER GRID	C	Annual bay equipment maintenance and testing	06-Apr-2023	08:00	07-Apr-2023	18:00		PLANNED	Approved	06-Apr-23	08:00	07-Apr-23	18:00	May be given subject to other ckt must remain in service/UP consent required.

805	RQ126540	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(P5)-DASUYA(P5) (PG) CKT-1	POWER GRID	C	S/D required for RAILWAY diversion work by Northern Railway for construction of Mukerian-Talwara Railway Line.	05-Apr-2023	09:00	18-Apr-2023	18:00	Kindly approve on continuous basis	PLANNED	Approved	05-Apr-23	09:00	18-Apr-23	18:00	Punjab consent required.
806	RQ126547	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(P5)-DASUYA(P5) (PG) CKT-2	POWER GRID	C	S/D required for RAILWAY diversion work by Northern Railway for construction of Mukerian-Talwara Railway Line.	05-Apr-2023	09:00	18-Apr-2023	18:00	Kindly approve on continuous basis	PLANNED	Approved	05-Apr-23	09:00	18-Apr-23	18:00	Punjab consent required.
807	RQ126654	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGAR H(RS) (PG) CKT-1	POWER GRID	D	Additional glass disc insertion: LOA given	05-Apr-2023	08:00	06-Apr-2023	18:00		PLANNED	Approved	05-Apr-23	17:00	06-Apr-23	23:00	Shutdown May be given from 1700 Hrs
808	RQ126529	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FARIDABAD SEC-58 (HV)-SAMAYPUR(B B) (PG) CKT-2	POWER GRID	D	अधवार्षिक मरम्मत हेतु	04-Apr-2023	08:00	04-Apr-2023	18:00		PLANNED	Approved	04-Apr-23	08:00	04-Apr-23	18:00	
809	RQ125856	OCC_205	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAH(N T) (PG) CKT-2	POWER GRID	C	Annual bay equipment maintenance and testing	04-Apr-2023	08:00	05-Apr-2023	18:00		PLANNED	Approved	04-Apr-23	08:00	05-Apr-23	18:00	May be given subject to other ckt must remain in service/UP consent required.
810	RQ126539	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIRASUL(N H)-PONG(BB) (PG) CKT-1	POWER GRID	D	Yearly Mtc	03-Apr-2023	08:00	03-Apr-2023	18:00		PLANNED	Rejected					Consent denied by PG.
811	RQ126657	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1	POWER GRID	D	Auto Reclose off is required for OPGW INSTALLATION works under Northern Region Optical fibre Strengthening Scheme (NROSS)	01-Apr-2023	08:00	30-Apr-2023	18:00		PLANNED	Approved	01-Apr-23	08:00	30-Apr-23	18:00	
812	RQ126007	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(P G)-JHUSI(UP) (PG) CKT-1	POWER GRID	D	AMP & Jumper tightening work	01-Apr-2023	08:00	01-Apr-2023	18:00		PLANNED	Approved	01-Apr-23	08:00	01-Apr-23	18:00	
813	RQ126074	OCC_205	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_A(NP)-SAKATPURA(R S) (RS) CKT-2	RRVPNL	D	Quarterly maintenance work and Testing of Equipment	27-Apr-2023	08:00	27-Apr-2023	18:00		PLANNED	Approved	27-Apr-23	08:00	27-Apr-23	18:00	
814	RQ126061	OCC_205	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEBARI(RS)-RAPS_A(NP) (RS) CKT-1	RRVPNL	D	General Maintenance & Tree trimming Work	22-Apr-2023	08:00	22-Apr-2023	18:00		PLANNED	Approved	22-Apr-23	08:00	22-Apr-23	18:00	

815	RQ126063	OCC_205	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-SAKATPURA(RS) (RS) CKT-1	RRVPNL	D	Quarterly maintenance work and Testing of Equipment	20-Apr-2023	08:00	20-Apr-2023	18:00		PLANNED	Approved	20-Apr-23	08:00	20-Apr-23	18:00	
816	RQ126609	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SIKAR(PG)-DHOD (RS) (RS) CKT-1	RRVPNL	D	Bay AMP work	14-Apr-2023	08:00	14-Apr-2023	18:00		PLANNED	Approved	14-Apr-23	08:00	14-Apr-23	18:00	
817	RQ126073	OCC_205	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_A(NP)-SAKATPURA(RS) (RS) CKT-1	RRVPNL	D	Quarterly maintenance work and Testing of Equipment	13-Apr-2023	08:00	13-Apr-2023	18:00		PLANNED	Approved	13-Apr-23	08:00	13-Apr-23	18:00	
818	RQ126597	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-VATIKA(RS) (RS) CKT-2	RRVPNL	D	AMP OF THE LINE EQUIPMENT	13-Apr-2023	08:00	13-Apr-2023	18:00		PLANNED	Approved	13-Apr-23	08:00	13-Apr-23	18:00	
819	RQ126608	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SIKAR(RS)-SIKAR(PG) (RS) CKT-3	RRVPNL	D	Bay AMP work	12-Apr-2023	08:00	12-Apr-2023	18:00		PLANNED	Approved	12-Apr-23	08:00	12-Apr-23	18:00	
820	RQ126596	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-VATIKA(RS) (RS) CKT-1	RRVPNL	D	AMP OF THE LINE EQUIPMENT	11-Apr-2023	08:00	11-Apr-2023	18:00		PLANNED	Approved	11-Apr-23	08:00	11-Apr-23	18:00	
821	RQ126625	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG) - BHIWADI(RS) (RS) CKT-2	RRVPNL	D	AMP of relay and Line Equipment	09-Apr-2023	08:00	09-Apr-2023	18:00		PLANNED	Approved	09-Apr-23	08:00	09-Apr-23	18:00	
822	RQ126064	OCC_205	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NP)-SAKATPURA(RS) (RS) CKT-1	RRVPNL	D	Quarterly maintenance work and Testing of Equipment	06-Apr-2023	08:00	06-Apr-2023	18:00		PLANNED	Approved	06-Apr-23	08:00	06-Apr-23	18:00	
823	RQ126598	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-CHAKSU(RS) (RS) CKT-1	RRVPNL	D	AMP OF THE LINE EQUIPMENT	06-Apr-2023	08:00	06-Apr-2023	18:00		PLANNED	Approved	06-Apr-23	08:00	06-Apr-23	18:00	
824	RQ126582	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AMBERI(RS)-KANKROLI(PG) (RS) CKT-1	RRVPNL	D	AMP of relay and Line Equipment	04-Apr-2023	08:00	04-Apr-2023	18:00		PLANNED	Approved	04-Apr-23	08:00	04-Apr-23	18:00	
825	RQ126599	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-GONER(RS) (RS) CKT-1	RRVPNL	D	AMP OF THE LINE EQUIPMENT	04-Apr-2023	08:00	04-Apr-2023	18:00		PLANNED	Approved	04-Apr-23	08:00	04-Apr-23	18:00	
826	RQ126603	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-2	BBMB	D	Yearly maintenance of Bay Equipments	27-Apr-2023	08:00	28-Apr-2023	18:00		PLANNED	Approved	27-Apr-23	08:00	28-Apr-23	18:00	
827	RQ126605	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-2	BBMB	D	Yearly maintenance of Bay Equipments	27-Apr-2023	08:00	28-Apr-2023	18:00		PLANNED	Approved	27-Apr-23	08:00	28-Apr-23	18:00	

828	RQ126869	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DELHI RR(BB)-NARELA(DV) (BBMB) CKT-2	BBMB	D	Half Yearly Mtc..	26-Apr-2023	08:00	26-Apr-2023	18:00		PLANNED	Approved	26-Apr-23	08:00	26-Apr-23	18:00	shutdown may be allowed subject to real time conditions.
829	RQ126890	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAGADHARI-KURUKSHETRA (BB) CKT-1	BBMB	D	For periodical Maintenance of Line and allied Substation equipments	25-Apr-2023	08:00	26-Apr-2023	18:00		PLANNED	Approved	25-Apr-23	08:00	26-Apr-23	18:00	
830	RQ126537	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-2	BBMB	D	Half yearly Maintenance & yearly mtc at Pong	24-Apr-2023	08:00	24-Apr-2023	18:00		PLANNED	Approved	24-Apr-23	08:00	24-Apr-23	18:00	
831	RQ126858	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(BB)-JAMSHER(PS) (BB) CKT-2	BBMB	D	Half yearly Maintenance of Sub-Station Equipments and transmission Line	21-Apr-2023	08:00	21-Apr-2023	18:00		PLANNED	Approved	21-Apr-23	08:00	21-Apr-23	18:00	
832	RQ126572	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-JAMALPUR (BB) CKT-1	BBMB	D	Half yearly Maintenance of Sub-Station Equipments and transmission Line	20-Apr-2023	08:00	20-Apr-2023	18:00		PLANNED	Approved	20-Apr-23	08:00	20-Apr-23	18:00	
833	RQ126579	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-2	BBMB	D	Maintenance of Lines & Half Yearly mtc at Bhakra end	20-Apr-2023	08:00	22-Apr-2023	18:00		PLANNED	Approved	20-Apr-23	08:00	22-Apr-23	18:00	
834	RQ126067	OCC_205	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	BBMB	D	For Tree trimming & bay maintenance work	20-Apr-2023	08:00	20-Apr-2023	18:00		PLANNED	Approved	20-Apr-23	08:00	20-Apr-23	18:00	
835	RQ126573	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-JAMALPUR (BB) CKT-2	BBMB	D	Half yearly Maintenance of Sub-Station Equipments and transmission Line	19-Apr-2023	08:00	19-Apr-2023	18:00		PLANNED	Approved	19-Apr-23	08:00	19-Apr-23	18:00	
836	RQ126868	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DELHI RR(BB)-NARELA(DV) (BBMB) CKT-1	BBMB	D	Half Yearly Mtc..	19-Apr-2023	08:00	19-Apr-2023	18:00		PLANNED	Approved	19-Apr-23	08:00	19-Apr-23	18:00	shutdown may be allowed subject to real time conditions.
837	RQ126590	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAGADHARI (BB) CKT-1	BBMB	D	For periodical Maintenance of Line and allied Substation equipments	19-Apr-2023	08:00	21-Apr-2023	18:00		PLANNED	Approved	19-Apr-23	08:00	21-Apr-23	18:00	
838	RQ126578	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-1	BBMB	D	Pre-Monsoon/Half yearly Maintenance of Lines& Yearly mtc at Bhakra end	19-Apr-2023	08:00	19-Apr-2023	18:00		PLANNED	Approved	19-Apr-23	08:00	19-Apr-23	18:00	
839	RQ126856	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DASUYA(PS)-JALANDHAR(BB) (BBMB) CKT-2	BBMB	D	Half yearly Maintenance of Sub-Station Equipments and transmission Line	18-Apr-2023	08:00	18-Apr-2023	18:00		PLANNED	Approved	18-Apr-23	08:00	18-Apr-23	18:00	

840	RQ126592	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-GANGUWAL (BB) CKT-2	BBMB	D	Half Yearly Mtc..	18-Apr-2023	08:00	18-Apr-2023	18:00		PLANNED	Approved	18-Apr-23	08:00	18-Apr-23	18:00	
841	RQ126066	OCC_205	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	BBMB	D	For Tree trimming & bay maintenance work	18-Apr-2023	08:00	18-Apr-2023	18:00		PLANNED	Approved	18-Apr-23	08:00	18-Apr-23	18:00	
842	RQ126591	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-GANGUWAL (BB) CKT-1	BBMB	D	Half Yearly Mtc..	17-Apr-2023	08:00	17-Apr-2023	18:00		PLANNED	Approved	17-Apr-23	08:00	17-Apr-23	18:00	
843	RQ126602	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-1	BBMB	D	Yearly maintenance of Bay Equipments	17-Apr-2023	08:00	18-Apr-2023	18:00		PLANNED	Approved	17-Apr-23	08:00	18-Apr-23	18:00	
844	RQ126604	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-1	BBMB	D	Yearly maintenance of Bay Equipments	17-Apr-2023	08:00	18-Apr-2023	18:00		PLANNED	Approved	17-Apr-23	08:00	18-Apr-23	18:00	
845	RQ126581	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-1	BBMB	D	Pre-Monsoon/Half yearly Maintenance of Lines	16-Apr-2023	08:00	16-Apr-2023	18:00		PLANNED	Approved	16-Apr-23	08:00	16-Apr-23	18:00	
846	RQ126561	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAGADHARI-KURUKSHETRA (BB) CKT-1	BBMB	D	For Stringing work at AP12/0-AP13/0 span of 220KV Abdullapur-Jagadhari Transmission line (DFCCIL Project) crossing of 220KV S/C Jagadhari-Kurukshetra BBMB line at location no.16 & 17.	14-Apr-2023	10:00	18-Apr-2023	18:00	Kindly approve	PLANNED	Approved	14-Apr-23	10:00	18-Apr-23	18:00	
847	RQ126534	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-1	BBMB	D	Yearly Maintenance	13-Apr-2023	08:00	13-Apr-2023	18:00		PLANNED	Approved	13-Apr-23	08:00	13-Apr-23	18:00	
848	RQ126580	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-1	BBMB	D	Pre-Monsoon/Half yearly Maintenance of Lines	13-Apr-2023	08:00	13-Apr-2023	18:00		PLANNED	Approved	13-Apr-23	08:00	13-Apr-23	18:00	
849	RQ126889	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BARNALA(PS) - SANGRUR(BB) (BBMB) CKT-1	BBMB	D	Half Yearly Mtc..	13-Apr-2023	08:00	13-Apr-2023	18:00		PLANNED	Approved	13-Apr-23	08:00	13-Apr-23	18:00	
850	RQ126588	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANUWAL(BB)-GOBINDGARH (PS) (BB) CKT-2	BBMB	D	Half yearly Maintenance	12-Apr-2023	08:00	12-Apr-2023	18:00		PLANNED	Approved	12-Apr-23	08:00	12-Apr-23	18:00	

851	RQ126857	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(BB)-JAMSHER(PS) (BB) CKT-1	BBMB	D	Half yearly Maintenance of Sub-Station Equipments and transmission Line	12-Apr-2023	08:00	12-Apr-2023	18:00		PLANNED	Approved	12-Apr-23	08:00	12-Apr-23	18:00	
852	RQ126863	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-2	BBMB	D	Line maintenance	12-Apr-2023	08:00	12-Apr-2023	18:00		PLANNED	Approved	12-Apr-23	08:00	12-Apr-23	18:00	
853	RQ126870	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-2	BBMB	D	Yearly Maintenance	11-Apr-2023	08:00	11-Apr-2023	18:00		PLANNED	Approved	11-Apr-23	08:00	11-Apr-23	18:00	shutdown may be allowed subject to real time conditions.
854	RQ126862	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-1	BBMB	D	Line maintenance	11-Apr-2023	08:00	11-Apr-2023	18:00		PLANNED	Approved	11-Apr-23	08:00	11-Apr-23	18:00	
855	RQ125941	OCC_205	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-2	BBMB	D	Checking of Jumper, suspension clamp and Damper.Tree cutting and disc cleaning	10-Apr-2023	08:00	10-Apr-2023	18:00		PLANNED	Approved	10-Apr-23	08:00	10-Apr-23	18:00	
856	RQ126519	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-HISSAR IA(HV) (BBMB) CKT-2	BBMB	D	अर्धवार्षिक मरम्मत हेतु	10-Apr-2023	08:00	10-Apr-2023	18:00		PLANNED	Approved	10-Apr-23	08:00	10-Apr-23	18:00	
857	RQ126535	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-2	BBMB	D	Half yearly Maintenance of Sub-Station Equipments and transmission Line	10-Apr-2023	08:00	10-Apr-2023	18:00		PLANNED	Approved	10-Apr-23	08:00	10-Apr-23	18:00	
858	RQ126575	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-SANGRUR(PS) (BB) CKT-2	BBMB	D	Pre-Monsoon/Half yearly Maintenance of Lines	10-Apr-2023	08:00	12-Apr-2023	18:00		PLANNED	Approved	10-Apr-23	08:00	12-Apr-23	18:00	
859	RQ126864	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-KURUKSHETRA (BB) CKT-1	BBMB	D	Line maintenance	10-Apr-2023	08:00	10-Apr-2023	18:00		PLANNED	Approved	10-Apr-23	08:00	10-Apr-23	18:00	
860	RQ125940	OCC_205	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-2	BBMB	D	Tree cutting and Jumper tightening TN 1 to 20	07-Apr-2023	08:00	07-Apr-2023	18:00		PLANNED	Approved	07-Apr-23	08:00	07-Apr-23	18:00	
861	RQ126525	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-MAHINDERG ARH(HV) (BB) CKT-2	BBMB	D	अर्धवार्षिक मरम्मत हेतु	07-Apr-2023	08:00	07-Apr-2023	18:00		PLANNED	Approved	07-Apr-23	08:00	07-Apr-23	18:00	
862	RQ126587	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-BHAR(PS) (BB) CKT-1	BBMB	D	Half yearly Maintenance	06-Apr-2023	08:00	06-Apr-2023	18:00		PLANNED	Approved	06-Apr-23	08:00	06-Apr-23	18:00	
863	RQ125939	OCC_205	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-1	BBMB	D	Tree cutting and Jumper tightening TN 1 to 20	06-Apr-2023	08:00	06-Apr-2023	18:00		PLANNED	Approved	06-Apr-23	08:00	06-Apr-23	18:00	

864	RQ126523	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-HISSAR (BB) CKT-1	BBMB	D	अधेवाषिक मरम्मत हेतु	05-Apr-2023	08:00	05-Apr-2023	18:00		PLANNED	Approved	05-Apr-23	08:00	05-Apr-23	18:00	
865	RQ126536	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-1	BBMB	D	Half yearly Maintenance of Sub-Station Equipments at Jalandhar and Annual mtc at Pong end	05-Apr-2023	08:00	05-Apr-2023	18:00		PLANNED	Approved	05-Apr-23	08:00	05-Apr-23	18:00	
866	RQ126574	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(B B)-SANGRUR(PS) (BB) CKT-1	BBMB	D	Pre-Monsoon/Half yearly Maintenance of Lines	04-Apr-2023	08:00	06-Apr-2023	18:00		PLANNED	Approved	04-Apr-23	08:00	06-Apr-23	18:00	
867	RQ126521	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR-SANGRUR (BB) CKT-1	BBMB	D	अधेवाषिक मरम्मत हेतु	03-Apr-2023	08:00	03-Apr-2023	18:00		PLANNED	Approved	03-Apr-23	08:00	03-Apr-23	18:00	
868	RQ126522	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR-SANGRUR (BB) CKT-2	BBMB	D	अधेवाषिक मरम्मत हेतु	02-Apr-2023	08:00	02-Apr-2023	18:00		PLANNED	Approved	02-Apr-23	08:00	02-Apr-23	18:00	
869	RQ126565	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR (PG)-RAILWAYHR(RLY) (HVPNL) CKT-1	HVPNL	D	For Stringing work at AP15/0-AP16/0 span of 220KV Abdullapur-Jagadhari Transmission line(DFCCIL Project) crossing span location no. 22 & 23 of 220KV D/C- 2 Phase - Abdullapur-Jagadhari Railway Workshop TSS Transmission Line.	26-Apr-2023	10:00	26-Apr-2023	18:00	Kindly approve	PLANNED	Approved	26-Apr-23	10:00	26-Apr-23	18:00	
870	RQ126566	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR (PG)-RAILWAYHR(RLY) (HVPNL) CKT-2	HVPNL	D	For Stringing work at AP15/0-AP16/0 span of 220KV Abdullapur-Jagadhari Transmission line(DFCCIL Project) crossing span location no. 22 & 23 of 220KV D/C- 2 Phase - Abdullapur-Jagadhari Railway Workshop TSS Transmission Line.	26-Apr-2023	10:00	26-Apr-2023	18:00	Kindly approve	PLANNED	Approved	26-Apr-23	10:00	26-Apr-23	18:00	
871	RQ126841	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GURGAON(P G)-GURGAONSE C33(HV) (HVPNL) CKT-2	HVPNL	D	Bay Equipment AMP work	24-Apr-2023	08:00	24-Apr-2023	18:00		PLANNED	Approved	24-Apr-23	08:00	24-Apr-23	18:00	

872	RQ126840	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GURGAON(P G)- GURGAONSE C33(HV) (HVPNL) CKT-1	HVPNL	D	Bay Equipment AMP work	21-Apr-2023	08:00	21-Apr-2023	18:00		PLANNED	Approved	21-Apr-23	08:00	21-Apr-23	18:00	
873	RQ126839	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GURGAON(P G)- GURGAONSE C72(HV) (HVPNL) CKT-4	HVPNL	D	Bay Equipment AMP work	20-Apr-2023	08:00	20-Apr-2023	18:00		PLANNED	Approved	20-Apr-23	08:00	20-Apr-23	18:00	
874	RQ126562	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR (PG)- DCRTPPYAM UNANAGAR(HV) (HVPNL) CKT-1	HVPNL	D	For Stringing work at AP5/0-AP6/0 span of 220KV Abdullapur-Jagadhari Transmission line (DFCCIL Project) crossing of 220KV Abdullapur (POWERGRID)- DCRTPP Yamunanagar (HVPNL) TL & 220KV Abdullapur (POWERGRID)- Rampura Yamunanagar (HVPNL) TL at location no. 86 & 87.	19-Apr-2023	10:00	19-Apr-2023	18:00	Kindly approve	PLANNED	Approved	19-Apr-23	10:00	19-Apr-23	18:00	
875	RQ126564	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR (PG)- RAMPUR(HV) (HVPNL) CKT-1	HVPNL	D	For Stringing work at AP5/0-AP6/0 span of 220KV Abdullapur-Jagadhari Transmission line (DFCCIL Project) crossing of 220KV Abdullapur (POWERGRID)- DCRTPP Yamunanagar (HVPNL) TL & 220KV Abdullapur (POWERGRID)- Rampura Yamunanagar (HVPNL) TL at location no. 86 & 87.	19-Apr-2023	09:00	19-Apr-2023	18:00	Kindly approve	PLANNED	Approved	19-Apr-23	09:00	19-Apr-23	18:00	
876	RQ126838	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GURGAON(P G)- GURGAONSE C72(HV) (HVPNL) CKT-3	HVPNL	D	Bay Equipment AMP work	18-Apr-2023	08:00	18-Apr-2023	18:00		PLANNED	Approved	18-Apr-23	08:00	18-Apr-23	18:00	

877	RQ126633	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-REWARI(HV) (HVPNL) CKT-2	HVPNL	D	Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L	15-Apr-2023	08:00	16-Apr-2023	18:00		PLANNED	Approved	15-Apr-23	08:00	16-Apr-23	18:00	
878	RQ126632	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-REWARI(HV) (HVPNL) CKT-1	HVPNL	D	Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L	15-Apr-2023	08:00	16-Apr-2023	18:00		PLANNED	Approved	15-Apr-23	08:00	16-Apr-23	18:00	
879	RQ126631	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-MAU(HV) (HVPNL) CKT-1	HVPNL	D	Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L	14-Apr-2023	08:00	15-Apr-2023	18:00		PLANNED	Approved	14-Apr-23	08:00	15-Apr-23	18:00	
880	RQ126634	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-HSIIDC BAWAL(HV) (HVPNL) CKT-1	HVPNL	D	Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L	14-Apr-2023	08:00	15-Apr-2023	18:00		PLANNED	Approved	14-Apr-23	08:00	15-Apr-23	18:00	
881	RQ126520	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-HISSAR IA(HV) (HVPNL) CKT-1	HVPNL	D	अधेवार्षिक मरम्मत हेतु	10-Apr-2023	08:00	10-Apr-2023	18:00		PLANNED	Approved	10-Apr-23	08:00	10-Apr-23	18:00	
882	RQ126524	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-LULAHIR(HV) (HVPNL) CKT-1	HVPNL	D	अधेवार्षिक मरम्मत हेतु	10-Apr-2023	08:00	10-Apr-2023	18:00		PLANNED	Approved	10-Apr-23	08:00	10-Apr-23	18:00	
883	RQ126837	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GURGAON(P G)-GURGAONSE C72(HV) (HVPNL) CKT-2	HVPNL	D	Bay Equipment AMP work	10-Apr-2023	08:00	10-Apr-2023	18:00		PLANNED	Approved	10-Apr-23	08:00	10-Apr-23	18:00	
884	RQ126859	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI(HV) - BHIWANI(BB) (HVPNL) CKT-1	HVPNL	D	अधेवार्षिक मरम्मत हेतु	06-Apr-2023	08:00	06-Apr-2023	18:00		PLANNED	Approved	06-Apr-23	08:00	06-Apr-23	18:00	
885	RQ126836	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GURGAON(P G)-GURGAONSE C72(HV) (HVPNL) CKT-1	HVPNL	D	Bay Equipment AMP work	06-Apr-2023	08:00	06-Apr-2023	18:00		PLANNED	Approved	06-Apr-23	08:00	06-Apr-23	18:00	
886	RQ126623	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-REWARI(HV) (HVPNL) CKT-2	HVPNL	C	For NCRTC diversion work	01-Apr-2023	08:00	15-Apr-2023	18:00		PLANNED	Approved	01-Apr-23	08:00	15-Apr-23	18:00	Haryan consent required.

887	RQ126695	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANESAR(PG)-PANCHGAON (HV) (HVPNL) CKT-2	HVPNL	C	For NCRTC diversion work	01-Apr-2023	08:00	15-Apr-2023	18:00		PLANNED	Approved	01-Apr-23	08:00	15-Apr-23	18:00	Haryana consent required.
888	RQ126621	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-MAU(HV) (HVPNL) CKT-1	HVPNL	C	For NCRTC diversion work	01-Apr-2023	08:00	15-Apr-2023	18:00		PLANNED	Approved	01-Apr-23	08:00	15-Apr-23	18:00	Haryan consent required.
889	RQ126622	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-REWARI(HV) (HVPNL) CKT-1	HVPNL	C	For NCRTC diversion work	01-Apr-2023	08:00	15-Apr-2023	18:00		PLANNED	Approved	01-Apr-23	08:00	15-Apr-23	18:00	Haryan consent required.
890	RQ126624	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-HSIIDC BAWAL(HV) (HVPNL) CKT-1	HVPNL	C	For NCRTC diversion work	01-Apr-2023	08:00	15-Apr-2023	18:00		PLANNED	Approved	01-Apr-23	08:00	15-Apr-23	18:00	Haryan consent required.
891	RQ126692	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANESAR(PG)-MAU(HV) (HVPNL) CKT-1	HVPNL	C	For NCRTC diversion work	01-Apr-2023	08:00	15-Apr-2023	18:00		PLANNED	Approved	01-Apr-23	08:00	15-Apr-23	18:00	Haryana consent required.
892	RQ126694	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANESAR(PG)-PANCHGAON (HV) (HVPNL) CKT-1	HVPNL	C	For NCRTC diversion work	01-Apr-2023	08:00	15-Apr-2023	18:00		PLANNED	Approved	01-Apr-23	08:00	15-Apr-23	18:00	Haryana consent required.
893	RQ126693	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANESAR(PG)-MAU(HV) (HVPNL) CKT-2	HVPNL	C	For NCRTC diversion work	01-Apr-2023	08:00	15-Apr-2023	18:00		PLANNED	Approved	01-Apr-23	08:00	15-Apr-23	18:00	Haryana consent required.
894	RQ126311	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-TUNDLA (UP) (UP) CKT-1	UPPTCL	D	'AMP of line bay Equipments	26-Apr-2023	08:00	26-Apr-2023	18:00		PLANNED	Approved	26-Apr-23	08:00	26-Apr-23	18:00	
895	RQ125981	OCC_205	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SULTANPUR(UP)-TANDA(NT) (UP) CKT-2	UPPTCL	D	* Routine Bay maintenance work at 220KV S/S Sultanpur.	25-Apr-2023	10:00	25-Apr-2023	18:00		PLANNED	Approved	25-Apr-23	10:00	25-Apr-23	18:00	
896	RQ126309	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-SHAMSHABAD(UP) (UP) CKT-1	UPPTCL	D	'AMP of line bay Equipments	24-Apr-2023	08:00	24-Apr-2023	18:00		PLANNED	Approved	24-Apr-23	08:00	24-Apr-23	18:00	
897	RQ126833	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAHARANPUR (PG)-DEOBAND (UP) (UP) CKT-2	UPPTCL	D	AMP WORK	20-Apr-2023	08:00	20-Apr-2023	18:00		PLANNED	Approved	20-Apr-23	08:00	20-Apr-23	18:00	

898	RQ126832	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAHARANPUR (PG)-DEOBAND (UP) (UP) CKT-1	UPPTCL	D	AMP WORK	19-Apr-2023	08:00	19-Apr-2023	18:00		PLANNED	Approved	19-Apr-23	08:00	19-Apr-23	18:00	
899	RQ126636	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAHARANPUR (PG)-DEOBAND (UP) (UP) CKT-2	UPPTCL	D	Bay AMP work	18-Apr-2023	08:00	18-Apr-2023	18:00		PLANNED	Approved	18-Apr-23	08:00	18-Apr-23	18:00	
900	RQ126635	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAHARANPUR (PG)-DEOBAND (UP) (UP) CKT-1	UPPTCL	D	Bay AMP work	17-Apr-2023	08:00	17-Apr-2023	18:00		PLANNED	Approved	17-Apr-23	08:00	17-Apr-23	18:00	
901	RQ125895	OCC_205	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NARA(UP)-ROORKEE(UK) (UP) CKT-1	UPPTCL	D	* SHUTDOWN OF 220 KV NARA ROORKEE LINE FOR LOOPING ,CHOPPING ,CUTTING OF TREES	14-Apr-2023	09:00	14-Apr-2023	17:00		PLANNED	Approved	14-Apr-23	09:00	14-Apr-23	17:00	
902	RQ126640	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NANAUTA(UP)-SAHARANPUR (PG) (UP) CKT-1	UPPTCL	D	Bay AMP work	13-Apr-2023	08:00	13-Apr-2023	18:00		PLANNED	Approved	13-Apr-23	08:00	13-Apr-23	18:00	
903	RQ126639	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KHARA(UP)-SAHARANPUR (PG) (UP) CKT-1	UPPTCL	D	Bay AMP work	12-Apr-2023	08:00	12-Apr-2023	18:00		PLANNED	Approved	12-Apr-23	08:00	12-Apr-23	18:00	
904	RQ126638	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAHARANPUR (PG)-SAHARANPUR (UP) (UP) CKT-1	UPPTCL	D	Bay AMP work	11-Apr-2023	08:00	11-Apr-2023	18:00		PLANNED	Approved	11-Apr-23	08:00	11-Apr-23	18:00	
905	RQ126637	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAHARANPUR (PG)-SHAMLI(UP) (UP) CKT-1	UPPTCL	D	Bay AMP work	10-Apr-2023	08:00	10-Apr-2023	18:00		PLANNED	Approved	10-Apr-23	08:00	10-Apr-23	18:00	
906	RQ125993	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-AYODHYA (UP) (UP) CKT-1	UPPTCL	C	To facilitate tower rectification work of 400 KV D/C Lucknow-Sohawal Line at Loc no.07	08-Apr-2023	08:00	10-Apr-2023	18:00		PLANNED	Approved	08-Apr-23	08:00	10-Apr-23	18:00	Approved in previous OCC also/May be given subject to load management and consent by UP/CEA clearance required
907	RQ125996	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NEW TANDA (UP)-SOHAWAL(PG) (UP) CKT-1	UPPTCL	C	To facilitate tower rectification work of 400 KV D/C Lucknow-Sohawal Line at Loc no.07	08-Apr-2023	08:00	10-Apr-2023	18:00		PLANNED	Approved	08-Apr-23	08:00	10-Apr-23	18:00	Approved in previous OCC also/May be given subject to load management and consent by UP/CEA clearance required

908	RQ125995	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-GONDA(UP) (UP) CKT-1	UPPTCL	C	To facilitate tower rectification work of 400 KV D/C Lucknow-Sohawal Line at Loc no.07	08-Apr-2023	08:00	10-Apr-2023	18:00		PLANNED	Approved	08-Apr-23	08:00	10-Apr-23	18:00	Approved in previous OCC also/May be given subject to load management and consent by UP/CEA clearance required
909	RQ125994	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-BAHRAICH(UP) (UP) CKT-1	UPPTCL	C	To facilitate tower rectification work of 400 KV D/C Lucknow-Sohawal Line at Loc no.07	08-Apr-2023	08:00	10-Apr-2023	18:00		PLANNED	Approved	08-Apr-23	08:00	10-Apr-23	18:00	Approved in previous OCC also/May be given subject to load management and consent by UP/CEA clearance required
910	RQ126272	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-SIKANDRA(UP) (UP) CKT-1	UPPTCL	C	AMP work	06-Apr-2023	09:00	06-Apr-2023	18:00		PLANNED	Approved	06-Apr-23	09:00	06-Apr-23	18:00	May be planned after 220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-1 & 2 shutdown.
911	RQ126269	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-SIKANDRA(UP) (UP) CKT-1	UPPTCL	D	AMP work	06-Apr-2023	08:00	06-Apr-2023	18:00		PLANNED	Approved	06-Apr-23	08:00	06-Apr-23	18:00	
912	RQ126268	OCC_205	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANTNAGAR(UK)-BAREILLY(UP) (UP) CKT-1	UPPTCL	D	* The following one out of two given procedure will be carried out during shutdown of 220 kv Bus Coupler Bay for changing i	01-Apr-2023	08:30	01-Apr-2023	09:00		PLANNED	Approved	01-Apr-23	08:30	01-Apr-23	09:00	
913	RQ126308	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1	POWER GRID,RR VPNL	D	'AMP of line bay Equipments	21-Apr-2023	08:00	21-Apr-2023	18:00		PLANNED	Approved	21-Apr-23	08:00	21-Apr-23	18:00	
914	RQ126310	OCC_205	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-SIKANDRA(UP) (PG) CKT-1	POWER GRID,RR VPNL	D	'AMP of line bay Equipments	19-Apr-2023	08:00	19-Apr-2023	18:00		PLANNED	Approved	19-Apr-23	08:00	19-Apr-23	18:00	
915	RQ126065	OCC_205	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-BAGRU(RS) (PG) CKT-1	POWER GRID,RR VPNL	D	For quarterly maintenance work of whole grid sub-station	09-Apr-2023	08:00	09-Apr-2023	18:00		PLANNED	Approved	09-Apr-23	08:00	09-Apr-23	18:00	
916	RQ126818	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ACME HEERGARH SL_BHD2_PG (ACME_HEERGARH)-BHADLA_2 (PG) (ACME_HEERGARH) CKT-1	ACME_HEERGARH	D	AMP OF THE BAY	18-Apr-2023	17:00	18-Apr-2023	22:00		PLANNED	Approved	18-Apr-23	17:00	18-Apr-23	22:00	Shutdown May be given from 1900 Hrs

917	RQ125877	OCC_205	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220kV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	17-Apr-2023	10:00	22-Apr-2023	16:00	Shutdown required on daily basis from 10:00 to 16:00 hrs. During shutdown period power of Phozal HPPTCL & ADHPL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP) (ADHPL) Ckt-1 & 220 KV AD hydro(AD)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Approved	17-Apr-23	10:00	22-Apr-23	16:00	
918	RQ125876	OCC_205	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220kV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	10-Apr-2023	10:00	14-Apr-2023	16:00	Shutdown required on daily basis from 10:00 to 16:00 hrs. During shutdown period power of Phozal HPPTCL & ADHPL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP) (ADHPL) Ckt-1 & 220 KV AD hydro(AD)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Approved	10-Apr-23	10:00	14-Apr-23	16:00	

919	RQ125875	OCC_205	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220kV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	03-Apr-2023	10:00	08-Apr-2023	16:00	Shutdown required on daily basis from 10:00 to 16:00 hrs. During shutdown period power of Phozal HPPTCL & ADHPL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP) (ADHPL) Ckt-1 & 220 KV AD hydro(AD)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Approved	03-Apr-23	10:00	08-Apr-23	16:00	
920	RQ125874	OCC_205	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220kV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	01-Apr-2023	10:00	01-Apr-2023	16:00	Shutdown required on daily basis from 10:00 to 16:00 hrs. During shutdown period power of Phozal HPPTCL & ADHPL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP) (ADHPL) Ckt-1 & 220 KV AD hydro(AD)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Approved	01-Apr-23	10:00	01-Apr-23	16:00	
921	RQ126487	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Non Auto mode for OPGW Works	01-Apr-2023	08:00	30-Apr-2023	18:00	Kindly approve	PLANNED	Approved	01-Apr-23	08:00	30-Apr-23	18:00	
922	RQ126486	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Non Auto mode for OPGW Works	01-Apr-2023	08:00	30-Apr-2023	18:00	Kindly approve	PLANNED	Approved	01-Apr-23	08:00	30-Apr-23	18:00	May be given.

923	RQ126485	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1	ADHPL	D	Non Auto mode for OPGW Works	01-Apr-2023	08:00	30-Apr-2023	18:00	Kindly approve	PLANNED	Approved	01-Apr-23	08:00	30-Apr-23	18:00	May be given.
924	RQ125845	OCC_205	sldcuk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SINGOLI BHATWARI(SINGOLI(LTUHP))-SRINAGAR(UK) (PTCUL) CKT-2	PTCULSINGOLI(LTUHP)	C	SCHEDULED PREVENTIVE MAINTENANCE	11-Apr-2023	10:00	11-Apr-2023	17:00		PLANNED	Approved	11-Apr-23	10:00	11-Apr-23	17:00	May be given subject to other ckt must remain in service
925	RQ125844	OCC_205	sldcuk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SINGOLI BHATWARI(SINGOLI(LTUHP))-SRINAGAR(UK) (PTCUL) CKT-1	PTCULSINGOLI(LTUHP)	C	SCHEDULED PREVENTIVE MAINTENANCE	10-Apr-2023	10:00	10-Apr-2023	17:00		PLANNED	Approved	10-Apr-23	10:00	10-Apr-23	17:00	May be given subject to other ckt must remain in service
926	RQ126492	OCC_205	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHOWADHI (UK)-GLADNI(PDD) (PDD JK) CKT-1	POWER GRID, PDD JK	D	Preventive maintenance works (overdue for last six months)	09-Apr-2023	08:00	09-Apr-2023	13:00	20 -50 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 200 MW load (approx.) shall be affected.	PLANNED	Approved	09-Apr-23	08:00	09-Apr-23	13:00	May be given subject to consent of Salal & PG. Load to be managed by J&K.
927	RQ126847	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MEERUT(PG)-MODIPURAM (UP) (PG) CKT-1	POWER GRID, UP PTCL	D	AMP and attending Hot spot	08-Apr-2023	08:00	08-Apr-2023	18:00		PLANNED	Approved	08-Apr-23	08:00	08-Apr-23	18:00	
928	RQ126665	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SUNBRIGHT SL_FGARH_PG (RSBPL)-FATEHGARH_II(PG) (RENEW SUN BRIGHT (RSBPL)) CKT-1	RENEW SUN BRIGHT (RSBPL)	D	For testing and commissioning works with TBC Bay & LM Erection Works	07-Apr-2023	17:00	17-Apr-2023	23:00		PLANNED	Approved	07-Apr-23	19:00	17-Apr-23	23:00	Shutdown May be given from 1900 Hrs

929	RQ126668	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-RENEW_JHAR KHAND 3 SL_FGARH_PG (RSEJ3PL) (RSEJ3PL) CKT-1	RSEJ3PL	D	For testing and commissioning works with TBC Bay & LM Erection Works	07-Apr-2023	17:00	17-Apr-2023	23:00		PLANNED	Approved	07-Apr-23	19:00	17-Apr-23	23:00	Shutdown May be given from 1900 Hrs
930	RQ126669	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-RENEW SUNWAVE SL_FGRAH_PG (RSWPL) (RENEW SUN WAVE (RSWPL)) CKT-1	RENEW SUN WAVE (RSWPL)	D	For testing and commissioning works with TBC Bay & LM Erection Works	07-Apr-2023	17:00	17-Apr-2023	23:00		PLANNED	Approved	07-Apr-23	19:00	17-Apr-23	23:00	Shutdown May be given from 1900 Hrs
931	RQ126817	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABCRENEW_RJ01_SL_BHD 2_PG-BHADLA_2 (PG) (ABC RJ01) CKT-1	ABC RJ01	D	AMP OF THE BAY	03-Apr-2023	17:00	03-Apr-2023	23:00		PLANNED	Approved	03-Apr-23	19:00	03-Apr-23	23:00	Shutdown May be given from 1900 Hrs
932	RQ126526	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-MAHINDERG ARH(HV) (HVPNL) CKT-1	BBMB,H VPNL	D	अर्धवार्षिक मरम्मत हेतु	03-Apr-2023	08:00	03-Apr-2023	18:00		PLANNED	Approved	03-Apr-23	08:00	03-Apr-23	18:00	
933	RQ126528	OCC_205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FARIDABAD SEC-58 (HV)-SAMAYPUR(B B) (HVPNL) CKT-1	POWER GRID,HV PNL	D	अर्धवार्षिक मरम्मत हेतु	03-Apr-2023	08:00	03-Apr-2023	18:00		PLANNED	Approved	03-Apr-23	08:00	03-Apr-23	18:00	
934	RQ126671	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-2	AHEJOL	D	For testing and commissioning works with TBC Bay	02-Apr-2023	17:00	07-Apr-2023	23:00		PLANNED	Approved	02-Apr-23	19:00	07-Apr-23	23:00	Shutdown May be given from 1900 Hrs
935	RQ126670	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-1	AHEJOL	D	For testing and commissioning works with TBC Bay	01-Apr-2023	17:00	05-Apr-2023	23:00		PLANNED	Approved	01-Apr-23	19:00	05-Apr-23	23:00	Shutdown May be given from 1900 Hrs

936	RQ126666	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJ3L PSS HB_FGRAH_PG (AHEJ3L) (AHEJ3L) CKT-1	AHEJ3L	D	For testing and commissioning works with TBC Bay	02-Apr-2023	17:00	07-Apr-2023	23:00		PLANNED	Approved	02-Apr-23	19:00	07-Apr-23	23:00	Shutdown May be given from 1900 Hrs
937	RQ126667	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJ2L PSS HB_FGRAH_PG (AHEJ2L) (AHEJ2L) CKT-1	AHEJ2L	D	For testing and commissioning works with TBC Bay	01-Apr-2023	17:00	05-Apr-2023	23:00		PLANNED	Approved	01-Apr-23	19:00	05-Apr-23	23:00	Shutdown May be given from 1900 Hrs
938	RQ126666	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SOLARURJA SL_FGARH_PG (RSUPL)-FATEHGARH_II(PG) (RENEW SOLAR URJA (RSUPL)) CKT-1	RENEW SOLAR URJA (RSUPL)	D	For testing and commissioning works with TBC Bay	01-Apr-2023	17:00	06-Apr-2023	23:00		PLANNED	Approved	01-Apr-23	19:00	06-Apr-23	23:00	Shutdown May be given from 1900 Hrs
939	RQ126672	OCC_205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-EDEN SL_FGRAH_PG (ERCPL) (EDEN (ERCPL)) CKT-1	EDEN (ERCPL)	D	For testing and commissioning works with TBC Bay	01-Apr-2023	17:00	06-Apr-2023	23:00		PLANNED	Approved	01-Apr-23	19:00	06-Apr-23	23:00	Shutdown May be given from 1900 Hrs
940	RQ126783	OCC_205	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)	POWER GRID	D	For Busbar Bay unit retrofit	28-Apr-2023	08:00	28-Apr-2023	18:00		PLANNED	Approved	28-Apr-23	08:00	28-Apr-23	18:00	
941	RQ126461	OCC_205	cpcc2_sd	BUS	220KV BUS 1 AT NEWWANPOH(PG)	POWER GRID	D	AMP WORKS	27-Apr-2023	09:00	27-Apr-2023	18:00	Kindly Approve	PLANNED	Approved	27-Apr-23	09:00	27-Apr-23	18:00	
942	RQ126778	OCC_205	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)	POWER GRID	D	For Busbar Bay unit retrofit	27-Apr-2023	08:00	27-Apr-2023	18:00		PLANNED	Approved	27-Apr-23	08:00	27-Apr-23	18:00	shutdown may be allowed subject to real time conditions.
943	RQ126782	OCC_205	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	POWER GRID	D	For Busbar Bay unit retrofit	26-Apr-2023	08:00	26-Apr-2023	18:00		PLANNED	Approved	26-Apr-23	08:00	26-Apr-23	18:00	shutdown may be allowed subject to real time conditions.
944	RQ126781	OCC_205	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)	POWER GRID	D	For Busbar Bay unit retrofit	24-Apr-2023	08:00	24-Apr-2023	18:00		PLANNED	Approved	24-Apr-23	08:00	24-Apr-23	18:00	shutdown may be allowed subject to real time conditions.
945	RQ126826	OCC_205	cpcc1_sd	BUS	220 KV KURUKSHETRA(PG) - BUS 2	POWER GRID	C	For INTERCONNECTION OF GIS EXT. WITH EXISTING GIS	24-Apr-2023	08:00	26-Apr-2023	20:00		PLANNED	Approved	24-Apr-23	08:00	26-Apr-23	20:00	May be given subject to all elements must remain in service via other BUS

946	RQ126795	OCC_205	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 8	POWER GRID	D	construction related works of Phase II (Jumpering and bay extension work of new bays of Phase II)	22-Apr-2023	17:00	28-Apr-2023	23:00		PLANNED	Approved	22-Apr-23	19:00	28-Apr-23	23:00	Shutdown May be given from 1900 Hrs
947	RQ126788	OCC_205	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 6	POWER GRID	D	construction related works of Phase II (Jumpering and bay extension work of new bays of Phase II)	22-Apr-2023	17:00	28-Apr-2023	23:00		PLANNED	Approved	22-Apr-23	19:00	28-Apr-23	23:00	Shutdown May be given from 1900 Hrs
948	RQ126825	OCC_205	cpcc1_sd	BUS	220 KV KURUKSHETRA(PG) - BUS 1	POWER GRID	C	For INTERCONNECTION OF GIS EXT. WITH EXISTING GIS	21-Apr-2023	08:00	23-Apr-2023	20:00		PLANNED	Approved	21-Apr-23	08:00	23-Apr-23	20:00	May be given subject to all elements must remain in service via other BUS
949	RQ126760	OCC_205	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 5	POWER GRID	D	Bay Extension work	20-Apr-2023	17:00	22-Apr-2023	23:00		PLANNED	Approved	20-Apr-23	19:00	22-Apr-23	23:00	Shutdown May be given from 1900 Hrs
950	RQ126757	OCC_205	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 4	POWER GRID	D	Bay Extension work	18-Apr-2023	17:00	19-Apr-2023	23:00		PLANNED	Approved	18-Apr-23	19:00	19-Apr-23	23:00	Shutdown May be given from 1900 Hrs
951	RQ126756	OCC_205	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 3	POWER GRID	D	Bay Extension work	16-Apr-2023	17:00	17-Apr-2023	23:00		PLANNED						
952	RQ126229	OCC_205	cpcc3_sd	BUS	220KV BUS 2 AT SOHAWAL(PG)	POWER GRID	D	For integration of NEW ICT-III 220KV Bay in to220KV Bus-II	15-Apr-2023	08:00	16-Apr-2023	18:00		PLANNED						
953	RQ126755	OCC_205	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 2	POWER GRID	D	Bay Extension work	14-Apr-2023	17:00	15-Apr-2023	23:00		PLANNED						
954	RQ126822	OCC_205	cpcc1_sd	BUS	220 KV KURUKSHETRA(PG) - BUS 2	POWER GRID	C	For HV TEST OF 220 KV BUS-2 GIS EXTENSION	14-Apr-2023	08:00	16-Apr-2023	20:00		PLANNED						
955	RQ126234	OCC_205	cpcc3_sd	BUS	220KV BUS 2 AT FATEHPUR(PG)	POWER GRID	D	AMP WORKS	13-Apr-2023	10:00	13-Apr-2023	18:00		PLANNED						
956	RQ126228	OCC_205	cpcc3_sd	BUS	220KV BUS 1 AT SOHAWAL(PG)	POWER GRID	D	For integration of NEW ICT-III 220KV Bay in to220KV Bus-I	13-Apr-2023	08:00	14-Apr-2023	18:00		PLANNED						
957	RQ126754	OCC_205	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 1	POWER GRID	D	Bay Extension work	12-Apr-2023	17:00	13-Apr-2023	23:00		PLANNED						
958	RQ126233	OCC_205	cpcc3_sd	BUS	220KV BUS 1 AT FATEHPUR(PG)	POWER GRID	D	AMP WORKS	12-Apr-2023	10:00	12-Apr-2023	18:00		PLANNED						
959	RQ126476	OCC_205	cpcc2_sd	BUS	220KV BUS 3 AT NALLAGARH(PG)	POWER GRID	D	AMP of Bus Bar	11-Apr-2023	09:00	11-Apr-2023	17:00	Kindly approve	PLANNED						
960	RQ126821	OCC_205	cpcc1_sd	BUS	220 KV KURUKSHETRA(PG) - BUS 1	POWER GRID	C	For HV TEST OF 220 KV BUS-1 GIS EXTENSION	11-Apr-2023	08:00	13-Apr-2023	20:00		PLANNED						

961	RQ126226	OCC_205	cpcc3_sd	BUS	220KV BUS 2 AT SHAHJAHANP UR(PG)	POWER GRID	D	For Final Bus bar testing with Bus 2 (Bay extension work)	09-Apr-2023	10:00	09-Apr-2023	18:00		PLANNED							
962	RQ126225	OCC_205	cpcc3_sd	BUS	220KV BUS 1 AT SHAHJAHANP UR(PG)	POWER GRID	D	For Final Bus bar testing with Bus1 (Bay extension work)	08-Apr-2023	10:00	08-Apr-2023	18:00		PLANNED							
963	RQ126784	OCC_205	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 4	POWER GRID	D	For erection and commissioning works in TBC Bay	07-Apr-2023	17:00	10-Apr-2023	23:00		PLANNED							
964	RQ126786	OCC_205	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 2	POWER GRID	D	For erection and commissioning works in TBC Bay	07-Apr-2023	17:00	10-Apr-2023	23:00		PLANNED							
965	RQ126224	OCC_205	cpcc3_sd	BUS	220KV BUS 2 AT SHAHJAHANP UR(PG)	POWER GRID	D	For Jumper connection of New 209 bay Bus 2 Isolator	07-Apr-2023	10:00	07-Apr-2023	18:00		PLANNED							
966	RQ126223	OCC_205	cpcc3_sd	BUS	220KV BUS 1 AT SHAHJAHANP UR(PG)	POWER GRID	D	For Jumper connection of New 209 bay Bus 1 Isolator	06-Apr-2023	10:00	06-Apr-2023	18:00		PLANNED							
967	RQ126475	OCC_205	cpcc2_sd	BUS	220KV BUS 2 AT NALLAGARH(PG)	POWER GRID	D	AMP of Bus Bar	06-Apr-2023	09:00	06-Apr-2023	17:00	Kindly approve	PLANNED							
968	RQ126474	OCC_205	cpcc2_sd	BUS	220KV BUS 1 AT NALLAGARH(PG)	POWER GRID	D	AMP of Bus Bar	04-Apr-2023	09:00	04-Apr-2023	17:00	Kindly approve	PLANNED							
969	RQ126473	OCC_205	cpcc2_sd	BUS	220KV BUS 2 AT PATIALA(PG)	POWER GRID	D	For Annual Maintenance work	03-Apr-2023	09:00	03-Apr-2023	18:00	Kindly Approve	PLANNED							
970	RQ126777	OCC_205	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)	POWER GRID	D	For AMP Work	03-Apr-2023	08:00	03-Apr-2023	18:00		PLANNED							
971	RQ126787	OCC_205	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 5	POWER GRID	D	construction related works of Phase II (Jumpering and bay extension work of new bays of Phase II)	02-Apr-2023	17:00	08-Apr-2023	23:00		PLANNED							
972	RQ126794	OCC_205	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 7	POWER GRID	D	construction related works of Phase II (Jumpering and bay extension work of new bays of Phase II)	02-Apr-2023	17:00	08-Apr-2023	23:00		PLANNED							
973	RQ126776	OCC_205	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	POWER GRID	D	For AMP Work	02-Apr-2023	08:00	02-Apr-2023	18:00		PLANNED							
974	RQ126785	OCC_205	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 1	POWER GRID	D	For erection and commissioning works in TBC Bay, Bus Bar , LBB Relay Testing Under Phase-1 commissioning works	01-Apr-2023	17:00	05-Apr-2023	23:00		PLANNED							

975	RQ126793	OCC_205	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 3	POWER GRID	D	For erection and commissioning works in TBC Bay, Bus Bar , LBB Relay Testing Under Phase-1 commissioning works	01-Apr-2023	17:00	05-Apr-2023	23:00		PLANNED						
976	RQ126775	OCC_205	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)	POWER GRID	D	For AMP Work	01-Apr-2023	08:00	01-Apr-2023	18:00		PLANNED						
977	RQ126904	OCC_205	bbmb_sd	BUS	220KV BUS 2 AT PONG(BB)	BBMB	D	Yearly maintenance of Bay Equipments	27-Apr-2023	08:00	28-Apr-2023	18:00		PLANNED						
978	RQ126905	OCC_205	bbmb_sd	BUS	220KV BUS 3 AT PONG(BB)	BBMB	D	Yearly maintenance of TRANSFER BUS at Pong's Bay Equipments	20-Apr-2023	08:00	21-Apr-2023	18:00		PLANNED						
979	RQ126899	OCC_205	bbmb_sd	BUS	220KV BUS 2 AT SANGRUR(BB)	BBMB	D	Half yearly Maintenance of Sub-Station Equipment	18-Apr-2023	08:00	18-Apr-2023	18:00		PLANNED						
980	RQ126903	OCC_205	bbmb_sd	BUS	220KV BUS 1 AT PONG(BB)	BBMB	D	Yearly maintenance of Bay Equipments	17-Apr-2023	08:00	18-Apr-2023	18:00		PLANNED						
981	RQ126898	OCC_205	bbmb_sd	BUS	220KV BUS 1 AT SANGRUR(BB)	BBMB	D	Half yearly Maintenance of Sub-Station Equipment	17-Apr-2023	08:00	17-Apr-2023	18:00		PLANNED						
982	RQ126902	OCC_205	bbmb_sd	BUS	220KV BUS 2 AT HISSAR(BB)	BBMB	D	Half yearly Maintenance	13-Apr-2023	08:00	13-Apr-2023	18:00		PLANNED						
983	RQ126901	OCC_205	bbmb_sd	BUS	220KV BUS 2 AT BALLABHGARH(BB)	BBMB	D	Half yearly Maintenance	11-Apr-2023	08:00	11-Apr-2023	18:00		PLANNED						
984	RQ126900	OCC_205	bbmb_sd	BUS	220KV BUS 1 AT BALLABHGARH(BB)	BBMB	D	Half yearly Maintenance	09-Apr-2023	08:00	09-Apr-2023	18:00		PLANNED						
985	RQ126893	OCC_205	bbmb_sd	BUS	220KV BUS 1 AT BHIWANI(BB)	BBMB	D	Half Yearly Mtc..	06-Apr-2023	08:00	06-Apr-2023	18:00		PLANNED						
986	RQ126897	OCC_205	bbmb_sd	BUS	220KV BUS 2 AT PANIPAT(BB)	BBMB	D	Yearly Mtc on Bus-2's RHS portion separated by A-10 Bus sectionalizer	06-Apr-2023	08:00	06-Apr-2023	18:00		PLANNED						
987	RQ126896	OCC_205	bbmb_sd	BUS	220KV BUS 2 AT PANIPAT(BB)	BBMB	D	Yearly Mtc on Bus-2's LHS portion separated by A-10 Bus sectionalizer	05-Apr-2023	08:00	05-Apr-2023	18:00		PLANNED						

988	RQ126488	OCC_205	sldcjk_sd	BUS	220KV BUS 1 AT GLADNI(PDD)	PDD JK	D	Preventive maintenance works (overdue for last six months)	09-Apr-2023	08:00	09-Apr-2023	13:00	20 -50 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 200 MW load (approx.) shall be affected.	PLANNED						
989	RQ126489	OCC_205	sldcjk_sd	BUS	220KV BUS 2 AT GLADNI(PDD)	PDD JK	D	Preventive maintenance works (overdue for last six months)	09-Apr-2023	08:00	09-Apr-2023	13:00	20 -50 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 200 MW load (approx.) shall be affected.	PLANNED						
990	RQ125931	OCC_205	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(H P)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Checking of Jumper, suspension clamp and Damper.Tree cutting and disc cleaning	26-Apr-2023	08:00	26-Apr-2023	18:00		PLANNED						
991	RQ125930	OCC_205	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(H P)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Checking of Jumper, suspension clamp and Damper.Tree cutting and disc cleaning	05-Apr-2023	08:00	05-Apr-2023	18:00		PLANNED						
992	RQ125938	OCC_205	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV JAMALPUR(B BMB)-GHULAL(PS) (PSTCL) CKT-2	PSTCL	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 301 to 370.	05-Apr-2023	08:00	08-Apr-2023	18:00		PLANNED						
993	RQ125936	OCC_205	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV JAMALPUR(B BMB)-GHULAL(PS) (PSTCL) CKT-1	PSTCL	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 321 to 356.	03-Apr-2023	08:00	04-Apr-2023	18:00		PLANNED						

994	RQ125937	OCC_205	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV JAMALPUR(B BMB)-GHULAL(PS) (PSTCL) CKT-1	PSTCL	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 301 to 320.	01-Apr-2023	08:00	01-Apr-2023	18:00		PLANNED						
995	RQ126060	OCC_205	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	132 KV AMARPURAT HEDI(RS)-HISAR(BB) (RS) CKT-1	RRVPNL	D	for Line Maintenance	20-Apr-2023	08:00	20-Apr-2023	18:00		PLANNED						
996	RQ126510	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HIRANAGAR(PDD)-SEWA_2(NH) (PG) CKT-2	POWER GRID	C	Stringing/Destringing work for Diversion of 132KV Sewa-II Hiranagar TL between tower No 47-49 and 52-55	10-Apr-2023	09:00	19-Apr-2023	18:00	Kindly approve	PLANNED						
997	RQ126509	OCC_205	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HIRANAGAR(PDD)-SEWA_2(NH) (PG) CKT-1	POWER GRID	C	Stringing/Destringing work for Diversion of 132KV Sewa-II Hiranagar TL between tower No 47-49 and 52-55	10-Apr-2023	09:00	19-Apr-2023	18:00	Kindly approve	PLANNED						
998	RQ126744	OCC_205	cpcc1_sd	BR/BSR/MSC/MSR	25 MVAR BUS REACTOR NO 1 AT 220 KV MANDOLA(PG)	POWER GRID	D	For AMP Work	18-Apr-2023	08:00	18-Apr-2023	18:00		PLANNED						
999	RQ126861	OCC_205	cpcc1_sd	BAY	A214 BUS SECTIONALIZER BAY - 220 KV FATEHGARH_II(PG) - BUS 7 (POWERGRID) AND 220 KV FATEHGARH_II(PG) - BUS 8 AT 220 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	construction related works of Phase II (Jumpering and bay extension work of new bays of Phase II)	14-Apr-2023	17:00	19-Apr-2023	23:00		PLANNED						
1000	RQ126829	OCC_205	cpcc1_sd	BAY	209 MAIN BAY - 220 KV BHIWADI(PG) -REWARI(HV) (HVPNL) CKT-2 (POWERGRID) AT 220 KV BHIWADI(PG)	POWER GRID	C	OVERHAULING OF CB MECHANISM	13-Apr-2023	08:00	18-Apr-2023	18:00		PLANNED						

1001	RQ126809	OCC_205	cpcc1_sd	BAY	218 MAIN BAY - 220 KV BHADLA_2 (PG)-ACME HEERGARH SL_BHD2_PG (ACME_HEER GARH) (ACME_HEER GARH) CKT-1 (POWERGRID) AT 220 KV BHADLA_2 (PG)	POWER GRID	D	AMP OF THE BAY	06-Apr-2023	16:00	06-Apr-2023	23:00		PLANNED						
1002	RQ126808	OCC_205	cpcc1_sd	BAY	211 BUS COUPLER BAY - 220 KV BHADLA_2 (PG) - BUS 1 (POWERGRID) AND 220 KV BHADLA_2 (PG) - BUS 2 AT 220 KV BHADLA_2 (PG) (POWERGRID)	POWER GRID	D	AMP OF THE BAY	05-Apr-2023	17:00	05-Apr-2023	23:00		PLANNED						
1003	RQ126807	OCC_205	cpcc1_sd	BAY	214 BUS SECTIONALIZE R BAY - 220 KV BHADLA_2 (PG) - BUS 1 (POWERGRID) AND 220 KV BHADLA_2 (PG) - BUS 3 AT 220 KV BHADLA_2 (PG) (POWERGRID)	POWER GRID	D	AMP OF THE BAY	04-Apr-2023	17:00	04-Apr-2023	23:00		PLANNED						
1004	RQ126806	OCC_205	cpcc1_sd	BAY	215 BUS SECTIONALIZE R BAY - 220 KV BHADLA_2 (PG) - BUS 2 (POWERGRID) AND 220 KV BHADLA_2 (PG) - BUS 4 AT 220 KV BHADLA_2 (PG) (POWERGRID)	POWER GRID	D	AMP OF THE BAY	03-Apr-2023	17:00	03-Apr-2023	23:00		PLANNED						

1005	RQ126805	OCC_205	cpcc1_sd	BAY	209 MAIN BAY - 220 KV ABCRENEW_RJ01_SL_BHD 2_PG- BHADLA_2 (PG) (ABC RJ01) CKT-1 (POWERGRID) AT 220 KV BHADLA_2 (PG)	POWER GRID	D	AMP OF THE BAY	02-Apr-2023	17:00	02-Apr-2023	23:00		PLANNED						
1006	RQ126854	OCC_205	cpcc1_sd	BAY	A217 BUS COUPLER BAY - 220 KV FATEHGARH_ II(PG) - BUS 7 (POWERGRID) AND 220 KV FATEHGARH_ II(PG) - BUS 8 AT 220 KV FATEHGARH_ II(PG) (POWERGRID)	POWER GRID	D	FOR ConstructionWORKS OF PHASE-2	01-Apr-2023	17:00	05-Apr-2023	23:00		PLANNED						
1007	RQ126804	OCC_205	cpcc1_sd	BAY	217 BUS COUPLER BAY - 220 KV BHADLA_2 (PG) - BUS 3 (POWERGRID) AND 220 KV BHADLA_2 (PG) - BUS 4 AT 220 KV BHADLA_2 (PG) (POWERGRID)	POWER GRID	D	AMP OF THE BAY	01-Apr-2023	16:00	01-Apr-2023	23:00		PLANNED						
1008	RQ126907	OCC_205	bbmb_sd	BAY	A-15 BUS COUPLER BAY - 220KV BUS 1 AT SAMAYPUR(B B) (BBMB) AND 220KV BUS 2 AT SAMAYPUR(B B) AT 220 KV SAMAYPUR(B B) (BBMB)	BBMB	D	Half yearly Maintenance	10-Apr-2023	08:00	10-Apr-2023	18:00		PLANNED						

1009	RQ126908	OCC_205	bbmb_sd	BAY	A-10 BUS SECTIONALIZE R BAY - 220KV BUS 2 AT SAMAYPUR(B B) (BBMB) AND 220KV BUS 4 AT SAMAYPUR(B B) AT 220 KV SAMAYPUR(B B) (BBMB)	BBMB	D	Half yearly Maintenance	06-Apr-2023	08:00	06-Apr-2023	18:00		PLANNED						
1010	RQ126956	OCC_205	cpcc3_sd	HVDC POLE	70 KV VINDHYACHA L(PG) POLE-2	POWER GRID	D	(Actual S/D required on 28.03.2023)Testing of Remote operation of HVDC Blocks from NTAMC, Manesar. Real time code will be requested for Block, De- block operation to check both HVDC Blocks in remote. Along with checking of operation sequence, CB & isolator operation etc. Test Power @ 25 to 50MW will be required in (W to N) & (N to W) direction during outage, as per test schedule provided by M/s.	01-Apr-2023	08:00	01-Apr-2023	18:00		PLANNED						

1011	RQ126957	OCC_205	cpcc3_sd	HVDC POLE	70 KV VINDHYACHAL(PG) POLE-1	POWER GRID	D	(Actual S/D required on 28.03.2023) Testing of Remote operation of HVDC Blocks from NTAMC, Manesar. Real time code will be requested for Block, De-block operation to check both HVDC Blocks in remote. Along with checking of operation sequence, CB & isolator operation etc. Test Power @ 25 to 50MW will be required in (W to N) & (N to W) direction during outage, as per test schedule provided by M/s.	01-Apr-2023	08:00	01-Apr-2023	18:00		PLANNED						
1012	RQ126271	OCC_205	cpcc3_sd	FSC	FSC(40%) OF 400 KV BALIA-SOHAWAL (PG) CKT-2 AT SOHAWAL(PG)	POWER GRID	D	AMP WORKS	20-Apr-2023	10:00	20-Apr-2023	18:00		PLANNED						
1013	RQ126270	OCC_205	cpcc3_sd	FSC	FSC(30%) OF 400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-2 AT LUCKNOW_1(PG)	POWER GRID	D	For AMP Work	19-Apr-2023	10:00	19-Apr-2023	18:00		PLANNED						
1014	RQ126960	OCC_205	cpcc3_sd	FILTER BANK	400 KV 60 MVAR Filter Bank No B2213 at Vindhyachal-North(PG)	POWER GRID	D	PSD FINE TUNING. During outage of this filter, power flow will be restricted to 175 MW in in both direction.	18-Apr-2023	12:00	18-Apr-2023	14:00		PLANNED						
1015	RQ126964	OCC_205	cpcc3_sd	FILTER BANK	400 KV 60 MVAR Filter Bank No B2211 at Vindhyachal-North(PG)	POWER GRID	D	PSD FINE TUNING. During outage of this filter, power flow will be restricted to 375 MW in North to West direction & 350 MW in West to North direction.	18-Apr-2023	09:00	18-Apr-2023	11:00		PLANNED						

1016	RQ126965	OCC_205	cpcc3_sd	FILTER BANK	400 KV 60 MVAR Filter Bank No B1Z13 at Vindhyachal-North(PG)	POWER GRID	D	PSD FINE TUNING.During outage of this filter, power flow will be restricted to 175 MW in in both direction.	17-Apr-2023	15:00	17-Apr-2023	17:00		PLANNED						
1017	RQ126959	OCC_205	cpcc3_sd	FILTER BANK	400 KV 41.6 MVAR Filter Bank No B1Z12 at Vindhyachal-North(PG)	POWER GRID	D	PSD FINE TUNING.During outage of this filter, power flow will be restricted to 300 MW in North to West direction & 275 MW in West to North direction.	17-Apr-2023	12:00	17-Apr-2023	14:00		PLANNED						
1018	RQ126966	OCC_205	cpcc3_sd	FILTER BANK	400 KV 41.6 MVAR Filter Bank No B1Z12 at Vindhyachal-North(PG)	POWER GRID	D	PSD FINE TUNING.During outage of this filter, power flow will be restricted to 300 MW in North to West direction & 275 MW in West to North direction.	17-Apr-2023	12:00	17-Apr-2023	14:00		PLANNED						
1019	RQ126262	OCC_205	cpcc3_sd	TCSC	TCSC OF 400 KV GORAKHPUR-MUZAFFARPUR (PG) CKT-2 AT GORAKHPUR(PG)	POWER GRID	C	Overhauling of bypass Circuit Breakers BBR1 & BBR2	10-Apr-2023	08:00	21-Apr-2023	18:00		PLANNED						
1020	RQ126746	OCC_205	cpcc1_sd	SVC/STATCOM	SVC No 1(-300/+400MVAR) at 400 KV Kankroli(PG)	POWER GRID	D	AMP OF SVC (4 NO OF COUPLIING TRNASFORMER, 3 TCR, 2 TSC AND 2 FILTER BANKS)	10-Apr-2023	08:00	14-Apr-2023	18:00		PLANNED						
1021	RQ126460	OCC_205	cpcc2_sd	SVC/STATCOM	SVC No 1(-400/+600MVAR) at 400 KV Ludhiana(PG)	POWER GRID	D	Scheme modification	05-Apr-2023	09:00	06-Apr-2023	18:00	Kindly approve	PLANNED						

Outages proposed in other RPCs requiring NRPC approval

Sl No	Outages proposed in	Name of Requesting Agency	Name of Elements	From		To		Basis	Reason	Remarks (If Any)	Shutdown Status	OCC Remarks
1	ERPC	ER-1	400KV-PATNA-BALIA-I	5-Apr-23	08:00	30-Apr-23	17:00	C	DIVERSION OF LINE DUE TO RVNL RAIL CONSTRUCTION	Before charging of line all FTC procedures shall be followed. EI approval, PTCC approval to be submitted before charging of line .	Approved	Approved
2	ERPC	ER-1	400KV-PATNA-BALIA-II	5-Apr-23	08:00	30-Apr-23	17:00	C	DIVERSION OF LINE DUE TO RVNL RAIL CONSTRUCTION	Before charging of line all FTC procedures shall be followed. EI approval, PTCC approval to be submitted before charging of line .	Approved	
3	ERPC	ER-1	765KV-GAYA-VARANASI-1	11-Apr-23	09:00	12-Apr-23	17:00	D	REPLACEMENT INSULATORS BY POLYMER INSULATOR AT MAJOR LOCATIONS		Approved	
4	ERPC	ER-1	A/R OF 765KV-GAYA-VARANASI-2	1-Apr-23	07:00	30-Apr-23	18:00	C	FOR OPGW INSTALLATION WORK UNDER STRENGTHENING OF OPGW NETWORK IN ER PROJECT		Approved	
5	ERPC	ER-1	A/R OF 765KV-GAYA-VARANASI-1	1-Apr-23	07:00	4-Apr-23	18:00	D	FOR OPGW INSTALLATION WORK IN SPAN HAVING DAMAGED EARTHWIRE/ NO EARTHWIRE UNDER OPGW INSTALLATION WORK UNDER STRENGTHENING OF OPGW NETWORK IN ER PROJECT. TO FACILITATE SHUTDOWN IN CKT-2 DUE TO OLD/DAMAGED EARTHWIRE		Approved	
6	ERPC	ER-1	765KV-GAYA-VARANASI-2	1-Apr-23	07:00	4-Apr-23	18:00	D	FOR OPGW INSTALLATION WORK UNDER STRENGTHENING OF OPGW NETWORK IN ER PROJECT		Approved	
7	ERPC	ER-1	765KV-GAYA-BALIA-1	4-Apr-23	09:00	6-Apr-23	17:00	D	REPLACEMENT INSULATORS BY POLYMER INSULATOR AT MAJOR LOCATIONS		Approved	
8	ERPC	ER-1	765KV-FATEHPUR-PUSAULI-1	4-Apr-23	09:00	4-Apr-23	17:00	D	FOR CLEANING OF INSULATOR POLLUTED BY BIRDS DROPS		Approved	
9	ERPC	ER-1	A/R OF 400KV-NABAUTPUR(BH)-BALIA-1	1-Apr-23	07:00	30-Apr-23	18:00	D	FOR OPGW ERECTION WORK UNDER STRENGTHENING OF OPGW NETWORK IN ER PROJECT FOR BALANCE WORK IN UP PORTION		Approved	
10	ERPC	ER-1	400KV-NABAUTPUR(BH)-BALIA-1	25-Apr-23	08:00	26-Apr-23	18:00	D	FOR REPLACEMENT OF FLASHED PILOT INSULATOR STRING		Approved	
11	ERPC	ER-1	A/R OF 400KV-NAUBATPUR(BH)-BALIA-2	25-Apr-23	08:00	26-Apr-23	18:00	D	TO FACILITATE THE SD OF OTHER CKT ON THE SAME TOWER.		Approved	
12	ERPC	ER-1	400KV-NAUBATPUR(BH)-BALIA-2	1-Apr-23	07:00	10-Apr-23	18:00	D	FOR FIXING OF AVIATION GLOBULE FOR OPGW ERECTION WORK UNDER STRENGTHENING OF OPGW NETWORK IN ER PROJECT.		Approved	
13	ERPC	ER-1	A/R OF 400KV-NAUBATPUR(BH)-BALIA-1	1-Apr-23	07:00	10-Apr-23	18:00	D	TO FACILITATE THE SD OF OTHER CKT ON THE SAME TOWER.		Approved	
14	ERPC	ER-1	400KV-NAUBATPUR(BH)-BALIA-2	1-Apr-23	08:00	2-Apr-23	18:00	D	FOR REPLACEMENT OF FLASHED PILOT INSULATOR STRING		Approved	
15	ERPC	ER-1	A/R OF 400KV-NAUBATPUR(BH)-BALIA-1	1-Apr-23	08:00	2-Apr-23	18:00	D	TO FACILITATE THE SD OF OTHER CKT ON THE SAME TOWER.		Approved	
16	ERPC	ER-1	400KV-BIHARSARIFF(PG)-BALIA-I	10-Apr-23	08:00	12-Apr-23	18:00	D	REPLACEMENT OF PORCELAIN INSULATOR BY POLYMER INSULATOR AT MAJOR LOCATIONS		Approved	
17	ERPC	ER-1	A/R OF 400KV-BIHARSARIFF(PG)-BALIA-II	10-Apr-23	08:00	12-Apr-23	18:00	D	TO FACILITATE THE SD OF OTHER CKT ON THE SAME TOWER.		Approved	
18	ERPC	ER-1	400KV-BIHARSARIFF(PG)-BALIA-II	13-Apr-23	08:00	15-Apr-23	18:00	D	REPLACEMENT OF PORCELAIN INSULATOR BY POLYMER INSULATOR AT MAJOR LOCATIONS		Approved	
19	ERPC	ER-1	A/R OF 400KV-BIHARSARIFF(PG)-BALIA-I	13-Apr-23	08:00	15-Apr-23	18:00	D	TO FACILITATE THE SD OF OTHER CKT ON THE SAME TOWER.		Approved	
20	ERPC	ER-1	400KV-BIHARSARIFF(PG)-VARANASI-1	16-Apr-23	08:00	18-Apr-23	18:00	D	REPLACEMENT OF PORCELAIN INSULATOR BY POLYMER INSULATOR AT MAJOR LOCATIONS		Approved	
21	ERPC	ER-1	A/R 400KV-BIHARSARIFF(PG)-VARANASI-2	16-Apr-23	08:00	18-Apr-23	18:00	D	TO FACILITATE THE SD OF OTHER CKT ON THE SAME TOWER.		Approved	
22	ERPC	ER-1	400KV-BIHARSARIFF(PG)-VARANASI-2	19-Apr-23	08:00	21-Apr-23	18:00	D	REPLACEMENT OF PORCELAIN INSULATOR BY POLYMER INSULATOR AT MAJOR LOCATIONS		Approved	
23	ERPC	ER-1	A/R 400KV-BIHARSARIFF(PG)-VARANASI-1	19-Apr-23	08:00	21-Apr-23	18:00	D	TO FACILITATE THE SD OF OTHER CKT ON THE SAME TOWER.		Approved	
24	ERPC	ER-1	400KV-PATNA-BALIA-I	20-Apr-23	08:00	21-Apr-23	18:00	D	INSULATOR CLEANING IN POLLUTED LOCATIONS	To be clubbed with diversion work sl 1/2	Approved	
25	ERPC	ER-1	A/R OF 400KV-PATNA-BALIA-II	20-Apr-23	08:00	21-Apr-23	18:00	D	TO FACILITATE THE SD OF OTHER CKT ON THE SAME TOWER.	To be clubbed with diversion work sl 1/2	Approved	
26	ERPC	ER-1	400KV-PATNA-BALIA-II	24-Apr-23	08:00	25-Apr-23	18:00	D	INSULATOR CLEANING IN POLLUTED LOCATIONS	To be clubbed with diversion work sl 1/2	Approved	
27	ERPC	ER-1	A/R OF 400KV-PATNA-BALIA-I	24-Apr-23	08:00	25-Apr-23	18:00	D	TO FACILITATE THE SD OF OTHER CKT ON THE SAME TOWER.	To be clubbed with diversion work sl 1/2	Approved	

28	ERPC	ER-1	400KV-GORAKHPUR-MOTIHARI-1	18-Apr-23	08:00	19-Apr-23	18:00	D	FOR REPLACEMENT OF FLASHED INSULATOR BY POLYMER		Approved	
29	ERPC	ER-1	A/R OF 400KV-GORAKHPUR-MOTIHARI-2	18-Apr-23	08:00	19-Apr-23	18:00	D	TO FACILITATE THE SD OF OTHER CKT ON THE SAME TOWER.		Approved	
30	ERPC	ER-1	400KV-GORAKHPUR-MOTIHARI-2	25-Apr-23	08:00	26-Apr-23	18:00	D	FOR REPLACEMENT OF FLASHED INSULATOR BY POLYMER		Approved	
31	ERPC	ER-1	A/R OF 400KV-GORAKHPUR-MOTIHARI-1	25-Apr-23	08:00	26-Apr-23	18:00	D	TO FACILITATE THE SD OF OTHER CKT ON THE SAME TOWER.		Approved	
32	ERPC	ER-1	400KV-PUSAULI(PG)-VARANASI-1	7-Apr-23	09:00	8-Apr-23	17:00	C	BPI REPLACEMENT OF REACTOR ISOLATOR & BAY ISOLATOR AT PUSAULI and TL maintenance work		Approved	
33	ERPC	ER-1	A/R OF 400KV-PUSAULI(PG)-Allahabad-1	7-Apr-23	09:00	8-Apr-23	17:00	D	For enabling parallel circuit shutdown		Approved	
34	ERPC	ER-1	400KV-MUZAFFARPUR(PG)-GORAKHPUR-2	27-Apr-23	09:00	27-Apr-23	17:30	D	LBB RETROFITTING AT MUZAFFARPUR END		Approved	
35	ERPC	ER-1	400KV-NEW RANCHI-CHANDWA-2	19-Apr-23	09:00	19-Apr-23	17:00	D	REPLACEMENT OF FLASHOVER INSULATOR	ATC Curtailment of 400 MW in NR Import	Approved	
36	ERPC	ER-1	A/R OF 400KV-NEW RANCHI-CHANDWA-1	19-Apr-23	09:00	19-Apr-23	17:00	D	TO FACILITATE THE SD OF OTHER CKT ON THE SAME TOWER.		Approved	
37	WRPC	POWERGRID_WR2	765KV-GWALIOR-AGRA-1	1-Apr-23	09:00	7-Apr-23	18:00	D	For tower strengthening works. A/R OFF is required at both ends.		Approved	
38	WRPC	POWERGRID_WR2	765KV-JABALPUR-ORAI-1	1-Apr-23	07:00	30-Apr-23	18:00	D	For OPGW stringing under live line condition. A/R OFF to be kept at both ends.		Approved	
39	WRPC	POWERGRID_WR2	765KV-JABALPUR-ORAI-1	2-Apr-23	08:00	4-Apr-23	19:00	D	PRESUMMER PREPAREDNESS WORK AND JUMPER RECTIFICATION WORK. A/R TO BE KEPT OFF IN OTHER CKT. DIA TO BE KEPT OPEN AT BOTH ENDS	ATC Curtailment of 900 MW in NR Import	Approved	
40	WRPC	POWERGRID_WR2	765KV-JABALPUR-ORAI-2	2-Apr-23	08:00	4-Apr-23	19:00	D	A/R OFF IS required at both ends for facilitating work in ckt # 1		Approved	
41	WRPC	POWERGRID_WR2	765KV-JABALPUR-ORAI-1	5-Apr-23	08:00	6-Apr-23	19:00	D	PRESUMMER PREPAREDNESS WORK AND JUMPER RECTIFICATION WORK. A/R TO BE KEPT OFF IN OTHER CKT AND DIA TO BE KEPT OPEN AT BOTH ENDS.	ATC Curtailment of 900 MW in NR Import	Approved	
42	WRPC	POWERGRID_WR2	765KV-JABALPUR-ORAI-2	5-Apr-23	08:00	6-Apr-23	19:00	D	A/R OFF IS REQUIRED FOR FACILITATING WORK IN CKT # 1		Approved	
43	WRPC	POWERGRID_WR2	765KV-GWALIOR-AGRA-2	8-Apr-23	09:00	15-Apr-23	18:00	D	For tower strengthening works. A/R OFF is required at both ends.		Approved	
44	WRPC	POWERGRID_WR2	765KV-INDORE-VADODARA-1	11-Apr-23	09:00	11-Apr-23	18:00	D	Shutdown nature line defect attending work. Dia to be kept open at both ends.	ATC Curtailment of 700 MW in NR Export	Approved	
45	WRPC	POWERGRID_WR2	765KV-SATNA-VINDHYACHAL(PS)-1	11-Apr-23	09:00	11-Apr-23	18:00	D	For rectification of shutdown nature defects . Dia to be kept open at both ends	ATC Curtailment of 750 MW in NR Import	Approved	
46	WRPC	POWERGRID_WR2	400KV-VINDHYACHAL(PS)-RIHAND-1	12-Apr-23	09:00	12-Apr-23	18:00	D	Line AMP works. A/R off of Ckt 2 and Dia to be kept open at both ends. Line equipment AMP at Vindhyachal PS.	May be clubbed with unit outage at Rihand 3	Approved	
47	WRPC	POWERGRID_WR2	400KV-VINDHYACHAL(PS)-RIHAND-2	12-Apr-23	09:00	12-Apr-23	18:00	D	Line AMP works of ckt # 1. A/R off of Ckt 2 is required	May be clubbed with unit outage at Rihand 3	Approved	
48	WRPC	POWERGRID_WR2	765KV-SATNA-VINDHYACHAL(PS)-1	12-Apr-23	09:00	12-Apr-23	18:00	D	For rectification of shutdown nature defects . Dia to be kept open at both ends	ATC Curtailment of 750 MW in NR Import	Approved	
49	WRPC	POWERGRID_WR2	765KV/400KV BANASKANTHA-ICT-2	13-Apr-23	09:00	13-Apr-23	15:00	D	Switching of Spare ICT unit. DIA TO BE KEPT OPEN AT BOTH ENDS.	ATC Curtailment of 650 MW in NR Export	Approved	
50	WRPC	POWERGRID_WR2	765KV-SATNA-ORAI-1	13-Apr-23	08:00	13-Apr-23	19:00	D	FOR PRESUMMER PREPAREDNESS WORK. A/R TO BE KEPT OFF IN 765KV GWALIOR-ORAI AND DIA TO BE KEPT OPEN AT BOTH ENDS.	ATC Curtailment of 2450 MW in NR Import	Approved	
51	WRPC	POWERGRID_WR2	400KV-VINDHYACHAL(PS)-RIHAND-1	14-Apr-23	09:00	14-Apr-23	18:00	D	Line AMP works of ckt # 2. A/R off of Ckt 1 is required	May be clubbed with unit outage at Rihand 3	Approved	
52	WRPC	POWERGRID_WR2	400KV-VINDHYACHAL(PS)-RIHAND-2	14-Apr-23	09:00	14-Apr-23	18:00	D	Line AMP works. A/R off of Ckt 1 and Dia to be kept open at both ends. Line equipment AMP at Vindhyachal PS.	May be clubbed with unit outage at Rihand 3	Approved	
53	WRPC	POWERGRID_WR2	765KV-SATNA-ORAI-1	14-Apr-23	08:00	14-Apr-23	19:00	D	A/R OFF IS REQUIRED AT BOTH ENDS FOR FACILITATING WORK IN 765KV GWALIOR-ORAI # 1		Approved	
54	WRPC	POWERGRID_WR2	765KV-VINDHYACHAL(PS)-VARANASI-1	15-Apr-23	09:00	15-Apr-23	18:00	D	For AMP work Line Terminal equipment , at Vindhyachal (PS)	ATC Curtailment of 1900 MW in NR Import	Approved	May be availed in april first half
55	WRPC	POWERGRID_WR2	765KV-VINDHYACHAL(PS)-VARANASI-2	17-Apr-23	09:00	17-Apr-23	18:00	D	For AMP work Line Terminal equipment , at Vindhyachal (PS)	ATC Curtailment of 1900 MW in NR Import	Approved	May be availed in april first half
56	WRPC	POWERGRID_WR2	765KV-GWALIOR-JAIPUR-2	21-Apr-23	09:00	22-Apr-23	18:00	D	For AMP work of Line Reactor and Line terminal equipment and Attending of shutdown nature defect. DIA TO BE OPEN AT BOTH ENDS.	ATC Curtailment of 450 MW in NR Import	Approved	
57	WRPC	POWERGRID_WR2	765KV-SATNA-VINDHYACHAL(PS)-2	23-Apr-23	08:00	23-Apr-23	19:00	D	FOR PRESUMMER PREPAREDNESS WORK AND FOR SWITCHING OF SPARE WITH BPH AT SATNA END. DIA TO BE KEPT OPEN AT BOTH ENDS.	ATC Curtailment of 750 MW in NR Import	Approved	

58	WRPC	POWERGRID_WR2	765KV-GWALIOR-JAIPUR-1	24-Apr-23	09:00	25-Apr-23	18:00	D	Attending of shutdown nature defect. DIA TO BE KEPT OPEN AT BOTH ENDS.	ATC Curtailment of 450 MW in NR Import	Approved	
59	WRPC	POWERGRID_WR2	765KV-VINDHYACHAL(PS)-JABALPUR-1	25-Apr-23	09:00	25-Apr-23	18:00	D	Line AMP works. A/R off of Ckt 2 and Dia to be kept open at both ends.	ATC Curtailment of 1100 MW in NR Import	Approved	
60	WRPC	POWERGRID_WR2	765KV-VINDHYACHAL(PS)-JABALPUR-2	25-Apr-23	09:00	25-Apr-23	18:00	D	A/R in non auto mode required for facilitating Line AMP works in 765KV Vindhyachal-Jabalpur 1 Line.		Approved	
61	WRPC	POWERGRID_WR2	765KV-VINDHYACHAL(PS)-JABALPUR-1	26-Apr-23	09:00	26-Apr-23	18:00	D	A/R in non auto mode required for facilitating Line AMP works in 765KV Vindhyachal-Jabalpur 2 Line.		Approved	
62	WRPC	POWERGRID_WR2	765KV-VINDHYACHAL(PS)-JABALPUR-2	26-Apr-23	09:00	26-Apr-23	18:00	D	Line AMP works. A/R off of Ckt 1 and Dia to be kept open at both ends. Line equipment AMP at Vindhyachal PS.	ATC Curtailment of 450 MW in NR Import	Approved	
63	WRPC	POWERGRID_WR2	765KV-GWALIOR-ORAI-1	27-Apr-23	08:00	27-Apr-23	19:00	D	A/R OFF IS REQUIRED AT BOTH ENDS FOR FACILITATING WORK IN 765KV SATNA-GWALIOR # 2		Approved	
64	WRPC	POWERGRID_WR2	765KV-SATNA-GWALIOR-2	27-Apr-23	08:00	27-Apr-23	19:00	D	FOR PRESUMMER PREPAREDNESS WORK OF Line AND LINE REACTOR AND TERMINAL EQUIPMENT AMP WORKS. A/R TO BE KEPT OFF IN 765KV SATNA-ORAI & 765KV GWALIOR-ORAI LINE AND DIA TO BE KEPT OPEN AT BOTH ENDS.	ATC Curtailment of 2150 MW in NR Import	Approved	May be availed in april first half
65	WRPC	POWERGRID_WR2	765KV-SATNA-ORAI-1	27-Apr-23	08:00	27-Apr-23	19:00	D	A/R OFF IS REQUIRED AT BOTH ENDS FOR FACILITATING WORK IN 765KV SATNA-GWALIOR # 2		Approved	
66	WRPC	POWERGRID_WR2	765KV-VADODARA-DHULE-1	29-Apr-23	09:00	29-Apr-23	12:00	D	Spare Reactor free form Bus reactor as a Y phase at Vadodara end. DIA TO BE KEPT OPEN AT BOTH ENDS.	ATC Curtailment of 600 MW in NR Export	Approved	
67	WRPC	MP_SLDC	220KV-MALANPUR-AURIYA-1	10-Apr-23	09:00	10-Apr-23	17:00	D	FOR LINE MAINTENANCE WORK		Approved	
68	WRPC	MP_SLDC	220KV-MEHGAON-AURIYA-1	11-Apr-23	09:00	11-Apr-23	17:00	D	FOR LINE MAINTENANCE WORK		Approved	
69	WRPC	MP_SLDC	220KV-BHANPURA-RANPUR-1	18-Apr-23	08:00	18-Apr-23	18:00	D	FOR LINE MAINTENANCE WORK		Approved	
70	WRPC	MP_SLDC	220KV-BHANPURA-MODAK-1	27-Apr-23	08:00	27-Apr-23	18:00	D	FOR LINE MAINTENANCE WORK		Approved	
71	WRPC	POWERGRID_WR2	765KV-JABALPUR-ORAI-1	24-Mar-23	09:30	25-Mar-23	18:30	D	For insertion of pilot insulator in 8 nos of Towers These Towers have abnormal jumpers length which may cause auto reclose successful or it May be tripped. At present standing crop at farmer field which will cutted within 20 days. Insertion of pilot insulator must be necessary before Summer to avoid tripping or auto reclose Dia to be kept open at both ends and A/R in non auto mode required of ckt 2	ATC-TTC of NR Import to be curtailed by 900 MW	Approved	
72	WRPC	POWERGRID_WR2	765KV-JABALPUR-ORAI-2	24-Mar-23	09:30	25-Mar-23	18:30	D	A/R in non auto mode required for facilitating Line S/D of ckt 1		Approved	
73	WRPC	POWERGRID_WR2	765KV-JABALPUR-ORAI-2	27-Mar-23	09:30	28-Mar-23	18:30	D	For insertion of pilot insulator in 8 nos of Towers These Towers have abnormal jumpers length which may cause auto reclose successful or it May be tripped. At present standing crop at farmer field which will cutted within 20 days. Insertion of pilot insulator must be necessary before Summer to avoid tripping or auto reclose Dia to be kept open at both ends and A/R in non auto mode required of ckt 1	ATC-TTC of NR Import to be curtailed by 900 MW	Approved	
74	WRPC	POWERGRID_WR2	765KV-JABALPUR-ORAI-1	27-Mar-23	09:30	28-Mar-23	18:30	D	A/R in non auto mode required for facilitating Line S/D of ckt 2		Approved	
75	WRPC	MPPPTCL	220 KV Bhanpura- Ranpur ckt	25.03.2023	08:00	05.04.2023	18:00	C	for line modification, tower erection and tower shifting work at loc no 505 to 509 due to construction of 8 lane road under bharatmala project		Approved	
76	WRPC	MPPPTCL	220 KV Bhanpura- Modak ckt	25.03.2023	08:00	05.04.2023	18:00	C	for line modification, tower erection and tower shifting work at loc no 505 to 509 due to construction of 8 lane road under bharatmala project		Approved	

205th OCC additional shutdown of Rajasthan for April-2023

S.No	Voltage level	Name	Cat	Date		Timings		Type of Shutdown(daily/Continuous Basis)	Reason	Alternative arrangement of power supply	NLDC/NRLDC Comments	Shutdown Status	OCC Remarks
				From	To	From	To						
1	765 KV	Spare 765/400 kV 500 MVA ICT Unit at 765kV GSS Phagi	A	20.04.2023	20.04.2023	09:00Hrs	18:00Hrs	Daily	Quarterly Maintenance and testing work	There will be no power interruption during shutdown period as Spare ICT is already in out off circuit	May be allowed	Requested	May be allowed
2	765 KV	765kV 80 MVAr Spare Reactor unit of 765 KV ANTA-1 &765 KV ANTA-2 lines at 765kV GSS Phagi	A	21.04.2023	21.04.2023	09:00Hrs	18:00Hrs	Daily	Quarterly Maintenance and testing work	There will be no power interruption during shutdown period as Spare Reactor is already in out of circuit	May be allowed	Requested	May be allowed
3	765 KV	765kV 80 MVAr Spare Reactor unit of 765 KV Gwalior-I &765 KV Gwalior-2 at 765kV GSS Phagi	A	28.04.2023	28.04.2023	09:00Hrs	18:00Hrs	Daily	Quarterly Maintenance and testing work	There will be no power interruption during shutdown period as Spare Reactor is already in out of circuit	May be allowed	Requested	May be allowed

Sl. No.	Division (Select from drop-down)	OCC No. (Fixed for)	Detail of Transmission Element		Date	Time	Date	Time	Reason (provide detailed reason)	Outage Mode (Daily/Contin)	NLDC/RLD Remarks	S/d Status	OCC Remarks
			Element type	Name of the Element	dd-mm-yyyy	Hrs:Min (hh:mm)	dd-mm-yyyy	Hrs:Min (hh:mm)					
1	4	5	6	7	11	12	13	14	15	16			
1	765 kV S/S Unnao	205	BAY	701 Main Bay of Obra C (Anpara D)-Unnao line	22.03.2023	10:00	22.03.2023	17:00	Relay/Protection/carrier intertripping testing of 765kV Obra C-Unnao Line for first time charging of this line	Continuous	May be allowed	Approved	May be allowed
2	765 kV S/S Unnao	205	BAY	702 Main Bay of Obra C (Anpara D)-Unnao line	22.03.2023	10:00	22.03.2023	17:00	Relay/Protection/carrier intertripping testing of 765kV Obra C-Unnao Line for first time charging of this line	Continuous	May be allowed	Approved	May be allowed

Sl. No.	Details of Transmission Line		Date		Timings		Reason	"Outage Mode (Daily/Continuous)"	NLDC/RLDC Remarks	S/d Status	OCC Remarks
	Voltage Level	Name of Transmission Elements	From	To	From	To					
1	765KV	701 Main Bay of Obra C (Anpara D)-Unnao line at 765KV S/s Unnao	22.03.2023	22.03.2023	10:00	17:00	Relay/Protection/carrier intertripping testing of 765kV Obra C-Unnao Line for first time charging of this line	Continuous	May be allowed	Approved	May be allowed
2	765KV	702 Tie Bay of Obra C (Anpara D)-Unnao line at 765KV S/s Unnao	22.03.2023	22.03.2023	10:00	17:00	Relay/Protection/carrier intertripping testing of 765kV Obra C-Unnao Line for first time charging of this line	Continuous	May be allowed	Approved	May be allowed
3	400 KV	400 Kv Main Bus 1 at 400KV Nehtaur	24.03.2023	24.03.2023	08:00	12:00	For relay testing	D	May be allowed	Approved	May be allowed
4	400 KV	400 Kv Main Bus-2 at 400KV Nehtaur	24.03.2023	24.03.2023	13:00	17:00	For relay testing	D	May be allowed	Approved	May be allowed

1	Bay 410 (Main Bay of GTG#4 Unit)	27.04.2023	09:00	29.04.2023	18:00	Preventive Mtc. and Testing of Bay Equipments	Bay No 410 is Main Bay of Unit GTG#4. GTG#4 will be available through Tie Bay no.411	Continuous	May be given	Approved	May be given
2	Bay 409 (Main Bay of GTG#3 Unit)	08.04.2023	09:00	10.04.2023	18:00	Preventive Mtc. and Testing of Bay Equipments	Bay No 409 is Main Bay of Unit GTG#3. GTG#3 will be available through Tie Bay no.408	Continuous	May be given	Approved	May be given

NHPC Outages: 205 OCC Meeting of NRPC

Sr No	Name of Requesting Agency	Element Name	Owner	Daily/Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	NLDC/RLDC Remarks	S/d Status	OCC Remarks
1	Chamera-1 Power Station (NHPC Ltd.)	3x42 MVAr Bus Reactor	NHPC	Continuous	Implementation of SCADA system	1-Apr-23	09:00	3-Apr-23	16:00	may be given	Approved	may be given
2	Chamera-1 Power Station (NHPC Ltd.)	Bus Coupler	NHPC	Continuous	Implementation of SCADA system	5-Apr-23	09:00	6-Apr-23	16:00	may be given	Approved	may be given
3	Chamera-1 Power Station (NHPC Ltd.)	400 KV Chamera-1-Chamera-2 Transmission Line	PGCIL	Daily	Implementation of SCADA system	8-Apr-23	09:00	8-Apr-23	16:00	may be given	Approved	may be given
4	Uri-1 Power Station	400KV Uri-Amargarh Transmission line#1	PGCIL	Daily	To attend the oil leakage from Shunt Reactor	19-Apr-23	09:00	19-Apr-23	13:00	may be given	Approved	may be given
5	NHPC Ltd.	CHAMERA-2 (400 KV)-KISHENPUR (400 KV)	PGCIL	Daily	Testing of CVTs & Lightning Arrestors	24.03.2023	10:00	25.03.2023	17:30	May be allowed	Approved	May be allowed
6	NHPC Ltd.	CHAMERA-2 (400 KV) - CHAMERA-1 (400 KV)	PGCIL	Daily	Testing of CVTs & Lightning Arrestors	24.03.2023	10:00	25.03.2023	17:30	May be allowed	Approved	May be allowed

**LIST OF ADDITIONAL SHUTDOWNS PROPOSED FOR APPROVAL IN OCC-204 MEETING
(PLANNED SHUTDOWNS)**

FROM: GM-RTAMC, New Delhi
DATE: 13/03/2023

TO : SE(OPN), NRPC, N DELHI
Copy: GM (SO-1), NRLDC

Following Additional S/D are required during the month of APRIL, 2023 for 205th OCC. Kindly accord your approval so that site mobilisation may be arranged

S.No.	ELEMENTS	OWNER	MODE	DURATION				PURPOSE	Remarks	NLDC/NRLDC Remarks	S/d Status	OCC Remarks
				FROM		TO						
				DATE	TIME	DATE	TIME					
765kV/400kV/220kV/132kV Lines												
1	± 500 KV HVDC BALIA - BHIWADI EARTH ELECTRODE LINE	POWERGRID	DAILY	23.03.2023	8:00:00	23.03.2023	18:00:00	Stringing work of U/C 400 KV D/C Khetri - Bhiwadi T/L			Approved	Allowed
2	D/C 400KV Bhadla(RRPVN)- Bikaner(RRPVN) (Disconnection of portion upto 438 from Bhadla)	RRVPN	DAILY	21.03.2023	0800 hrs	22.03.2023	1800 hrs	[After Interim arrangement for relieving congestion from Bikaner complex Bhadla (RVPN) is completely disconnected from Bikaner (RVPN) and Bikaner (PG)]			Rejected	
3	D/C 400KV Bikaner (RRPVN)- Bikaner(PG) Ckt-1 & 2	RRVPN	Continuous	21.03.2023	0800 hrs	22.03.2023	1800 hrs	Removal of LILO of both circuit of 400 KV DC Bikaner(RRPVN)-Bhadla(RRPVN) Line from Bikaner (PG) and Extension of above LILO section from Bikaner (PG) to Bikaner-II (PS) further named as 400 KV D/C Quad Bikaner(PG)-Bikaner-II(PS) line			Rejected	
4	220 KV D/C MAU To HSIDC BAWAL	HVPNL	DAILY	17.04.2023	8:00:00	18.04.2023	18:00:00	Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L		May be given subject to Haryana consent	Approved	
5	220 KV D/C Deroli Ahir To Narnaul	HVPNL	DAILY	22.04.2023	8:00:00	23.04.2023	18:00:00	Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L		May be given subject to Haryana consent	Approved	
6	220 KV S/C Mahendraagarh To Narnaul	HVPNL	DAILY	24.04.2023	8:00:00	25.04.2023	18:00:00	Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L		May be given subject to Haryana consent	Approved	
7	220 KV D/C line MUNIAKHERA - ATELI	HVPNL	DAILY	26.04.2023	8:00:00	27.04.2023	18:00:00	Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L		May be given subject to Haryana consent	Approved	
8	220kV D/C Daultabad-Manesar Line	HVPNL	Continuous	01.04.2023	8:00:00	15.04.2023	18:00:00	For NCRTC diversion work		May be given/EI inspector clearance and Haryana consent required	Approved	
9	400KV BUS 3 AT BHIWADI(PG)	POWERGRID	Continuous	25.03.2023	18:00 Hrs	25.03.2023	18:00 Hrs	First Time Charging of 06 nos. GIS Bays at HVDC Bhiwadi			Approved	Approved subject to FTC clearance
10	400KV BUS 4 AT BHIWADI(PG)	POWERGRID	Continuous	27.03.2023	18:00 Hrs	27.03.2023	18:00 Hrs	First Time Charging of 06 nos. GIS Bays at HVDC Bhiwadi			Approved	Approved subject to FTC clearance
765KV/400KV ICT												
1	400/220 KV ICT-7 at Fatehgarh-2 S/s	POWERGRID	DAILY	05.04.2023	17:00	09.04.2023	05:00	For Dia completion work, LBB testing and TBC testing.	ICT-7 Will be charged in MARCH-23 for RE evacuation	May be allowed	Approved	
	765/400 kV ICT-4 at Fatehgarh-2 S/s	POWERGRID	DAILY	20.04.2023	17:00	22.04.2023	23:59	For LBB testing of 429 tie bay(LV side tie bay of ICT 4) for commissioning works of STATCOM-1 main bay 430 at Fatehgarh 2 S/s		May be allowed	Approved	approved
765kV/400kV STATCOM												
1	300MVAr STATCOM Station-1 at Bhadla-II SS	POWERGRID	Continuous	20.03.2023	10:00	15.04.2023	23:00	Post energisation activities for STATCOM Station-1 (including injection of capacitive/reactive MVA into the grid as per energisation schedule)		May be allowed	Approved	May be given if charged after FTC clearance

2	300MVAr STATCOM Station-2 at Bhadla-II SS	POWERGRID	Continuous	20.03.2023	10:00	15.04.2023	23:00	Post energisation activities for STATCOM Station-2 (including injection of capacitive/reactive MVAr into the grid as per energisation schedule)		May be allowed	Approved	May be given if charged after FTC clearance
400/220kV Bays												
1	423 TIE BAY (500MVA ICT2 / FUTURE) AT BIKANER	POWERGRID	DAILY	02.04.2023	10:00	08.04.2023	18:00	1500MVA ICT3 COMMISSIONING WORKS			Approved	May be given
2	400kV Bay 408 (Tie bay of Jalandhar & ACF-1) at Kurukshehra	POWERGRID	Continuous	24.04.2023	07:00	29.04.2023	17:00	For 400kV GIS CB rectification works			Approved	May be given
3	208 MAIN BAY (220KV SBSR LINE) AT BIKANER	POWERGRID	DAILY	17.04.2023	18:00	17.04.2023	23:00	AMP OF THE BAY			Approved	May be given
4	A215 BAY 220 KV BUS 4A & BUS 4B SECTIONALIZER AT FATEHGARH-2 S/S	POWERGRID	DAILY	19.04.2023	17:00	15.04.2023	23:00	construction related works of Phase II (Jumpering and bay extension work of new bays of Phase II)			Approved	May be given
5	400kV Bikaner2-4 Main Bay No. 412 at Khetri PG	PKTSL	Daily	04.04.2023	08:00	05.04.2023	18:00	CSD final commissioning and fine tuning			Approved	May be given
6	400kV ICT-1_Future Tie Bay No. 411 at Khetri PG	PKTSL	Daily	04.04.2023	08:00	05.04.2023	18:00	CSD final commissioning and fine tuning			Approved	May be given

POWERGRID NORTHERN REGION-II

SUBJECT :- SD REQUEST FOR TRANSMISSION ELEMENTS for 205th OCC MEETING

S.N.	Details of Transmission Element		Circuit No	DURATION				Daily/ Continuous	Reason	NLDC/NRLDC Comments	S/d Status	OCC Remarks
	Voltage level (KV)	NAME OF THE ELEMENT AND SUBSTATION		FROM		TO						
				DATE	TIME	DATE	TIME					
X-2	For construction activity											
1	220kV	220kV ADHEPL - Nalagarh	Circuit No - I	01.04.2023	07.00 Hrs.	30.04.2023	18.00 Hrs.	Daily	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	May be given	Approved	
2	220kV	220kV ADHEPL - Phozal	Circuit No - II	01.04.2023	07.00 Hrs.	30.04.2023	18.00 Hrs.	Daily	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	May be given	Approved	
3	220kV	220kV Phozal - Nalagarh	Circuit No - II	01.04.2023	07.00 Hrs.	30.04.2023	18.00 Hrs.	Daily	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	May be given	Approved	
4	132kV	132kv Sewa II - Kathua	Circuit No - I	01.04.2023	07.00 Hrs.	30.04.2023	18.00 Hrs.	Daily	NON - AUTO MODE required for OPGW installation works under Northern Region OPGW Strengthening Scheme	May be given	Approved	
5	132kV	132kv Sewa II -Manpur	Circuit No -I	01.04.2023	07.00 Hrs.	30.04.2023	18.00 Hrs.	Daily	NON - AUTO MODE required for OPGW installation works under Northern Region OPGW Strengthening Scheme	May be given	Approved	
6	132kV	132kv Manpur-Kathua	Circuit No - I	01.04.2023	07.00 Hrs.	30.04.2023	18.00 Hrs.	Daily	NON - AUTO MODE required for OPGW installation works under Northern Region OPGW Strengthening Scheme	May be given	Approved	
7	400KV	400 kV Parbati-III. -Parbati P.S.(Banala)	Circuit No - I	01.04.2023	07.00 Hrs.	30.04.2023	18.00 Hrs.	Daily	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	May be given	Approved	
8	400KV	400KV Chamba-Jalandhar	Circuit No - I & II	01.04.2023	07.00 Hrs.	30.04.2023	18.00 Hrs.	Daily	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	May be given	Approved	
9	220kV	220kV ADHEPL - Nalagarh	Circuit No - I	01.04.2023	07.00 Hrs.	15.04.2023	18.00 Hrs.	Daily	Requirement of shutdown for reinstallation of Aviation Globules after OPGW works under ULDC scheme		Rejected	
10	220kV	220kV ADHEPL - Phozal	Circuit No - II	01.04.2023	07.00 Hrs.	15.04.2023	18.00 Hrs.	Daily	Requirement of shutdown for reinstallation of Aviation Globules after OPGW works under ULDC scheme		Rejected	
11	220kV	220kV Phozal - Nalagarh	Circuit No - II	01.04.2023	07.00 Hrs.	15.04.2023	18.00 Hrs.	Daily	Requirement of shutdown for reinstallation of Aviation Globules after OPGW works under ULDC scheme		Rejected	
12	400KV	400KV Amritsar Banala	S/C	01.04.2023	07.00 Hrs.	10.04.2023	18.00 Hrs.	Daily	Requirement of shutdown for reinstallation of Aviation Globules after OPGW works under ULDC scheme	May be given	Approved	
13	400KV	400KV Kishenpur Dulhasti Line 2 (non auto mode)	E	01.04.2023	08:00	30.04.2023	17:00:00	Daily	Non auto required for live line stringing of Ckt 2 of 400KV Kishenpur Dulhasti Line 2	May be given	Approved	
14	220 KV	Bay no. 206 (Chamba-HPPTCL Karian Line) at Chamba(PG)	D	16.04.2023	09:00	25.04.2023	19:00:00	Continuous	For construction of 01 No. 220KV Line Bay(Bay No 207) , S/D required for extending the existing bus-1 & Bus-2 for	May be given	Approved	
15	220 KV	Bus-1 at Chamba(PG)	D	16.04.2023	09:00	23.04.2023	19:00:00	Continuous	For construction of 01 No. 220KV Line Bay(Bay No 207) . S/D required for For connecting existing bus-1 with proposed extended part (Excluding conductor) i.e. for extending the	May be given	Approved	
16	220 KV	Bus-2 at Chamba(PG)	D	24.04.2023	09:00	30.04.2023	19:00:00	Continuous	For construction of 01 No. 220KV Line Bay(Bay No 207). S/D required for For connecting existing bus-2 with proposed extended part (Excluding conductor). i.e. for extending the	May be given	Approved	
17	220 KV	Bay no. 206 (Chamba-HPPTCL Karian Line) at Chamba(PG)	D	28.04.2023	09:00	30.04.2023	19:00:00	Continuous	For construction of 01 No. 220KV Line Bay(Bay No 207). S/D required for erection of GIB & GIS Bushings for the new bay	May be given	Approved	
18	220 KV	Bay no. 206 (Chamba-HPPTCL Karian Line) at Chamba(PG)	D	28.04.2023	09:00	30.04.2023	19:00:00	Continuous	For construction of 01 No. 220KV Line Bay(Bay No 207). S/D required for connecting new bus with existing Bus Bar-1 & 2 (Through conductor) and stability testing work	May be given	Approved	

Category A: Transmission elements at 400 kV and above.

Category B: Transmission elements at 132 kV and above level emanating from ISGS.

Category C: Transmission elements at 132kV and above which are inter-regional in nature.

Category D: Transmission elements at 220 kV level with one end in a State while other end is in another State.

FORMAT I(A): REQUEST FOR TRANSMISSION ELEMENT OUTAGE TO RPC

(SHUTDOWNS)

INDENTING AGENCY		PGCIL, CPCC (NR-III),Lucknow			FOR THE MONTH		MAR'23		REASON	DATE		DD:MM:YYYY		Remarks	NLDC/RLDC Remarks	S/d Status	OCC Remarks
S.N.	NAME OF REQUESTING AGENCY	LINE DETAILS						DAILY/ CONTINUOUS		PROPOSED DATE AND TIME							
		VOLT LEVEL (KV)	FROM S/S	TO S/S	OWNER	CKT ID	INTER/ INTRA REGIONAL			FROM		TO					
										DATE	TIME	DATE	TIME				
1	POWERGRID ,NR-3	400kV	Lucknow 765	Kanpur GIS	POWERGRID	I	INTRA	Continuous	Diversion/shifting of line due to construction of Ganga Expressway	02.04.2023	08:00	11.04.2023	17:00			Approved	Approved
2	POWERGRID ,NR-3	400kV	Lucknow 765	Kanpur GIS	POWERGRID	II	INTRA	Continuous	Diversion/shifting of line due to construction of Ganga Expressway	02.04.2023	08:00	11.04.2023	17:00			Approved	Approved
3	POWERGRID ,NR-3	400kV	Bareilly	Moradabad	POWERGRID	1	INTRA	Daily	AMP of Line bay equipment at Both ends	11.04.2023	09:30	11.04.2023	17:30		May be given	Approved	
4	POWERGRID ,NR-3	400kV	Bareilly	Shahjahanpur	POWERGRID	1	INTRA	Daily	AMP of Line bay equipment at Bareilly end	14.04.2023	09:30	14.04.2023	17:30		May be given	Approved	
5	POWERGRID ,NR-3	400kV	Bareilly	Shahjahanpur	POWERGRID	2	INTRA	Daily	AMP of Line bay equipment at Bareilly end	20.04.2023	09:30	20.04.2023	17:30		May be given	Approved	
6	POWERGRID ,NR-3	220kV	CB Ganj(UP), Bareilly	Sitarganj	POWERGRID	1	INTRA	Continuous	Replacement of line bay isolator under ADDcap and replacement of CVT under ADDcap at CB Ganj (UP) end	2.04.2023	09:30	4.04.2023	17:30		Tanakpur Sitarganj must remain in service	Approved	
7	POWERGRID ,NR-3	220kV	CB Ganj(UP), Bareilly	Sitarganj	POWERGRID	1	INTRA	Daily	Replacement of transfer bus isolator under ADDcap at CB ganj end	6.04.2023	09:30	8.04.2023	17:30		Tanakpur Sitarganj must remain in service	Approved	
8	POWERGRID ,NR-3	400kV	Singrauli	Rihand	POWERGRID	1	INTRA	Daily	AMP of Line, Main bay (423) equipment at NTPC/Singrauli end and 423 ABB Make CB, Pneumatic drive mechanism overhauling	10.04.2023	08:00	10.04.2023	18:00	After completing Line bay AMP activities at NTPC/Singrauli, line will be charged on TBC bay at NTPC/Singrauli till completion of overhauling of pneumatic drive mechanism.	May be given on weekend subject to no other SD from Singrauli	Approved	
9	POWERGRID ,NR-3	400kV	Singrauli	Fatehpur	POWERGRID	1	INTRA	Daily	AMP of line, main bay (422) equipment, Line reactor at Singrauli NTPC and 422 ABB Make CB, Pneumatic drive mechanism overhauling	17.04.2023	08:00	17.04.2023	18:00		May be given on weekend subject to no other SD from Singrauli	Approved	
10	POWERGRID ,NR-3	400kV	Singrauli	Anpara	POWERGRID	1	INTRA	Daily	AMP of line and main bay (401) equipment at UPRVUNL, Anpara	24.04.2023	08:00	24.04.2023	18:00		May be given on weekend subject to no other SD from Singrauli	Approved	

FORMAT I(B): REQUEST FOR BUS,BAY,ICTs,FACTS,FSCs,SVCs etc OUTAGE TO RPC (PLANNED SHUT DOWNS)													NLDC/RLDC Remarks	S/d Status	OCC Remarks
INDENTING AGENCY		PGCIL, CPCC (NR-III), LUCKNOW		FOR THE MONTH			Mar-23	DATE		DD:MM:YYYY		Remarks			
S.N	NAME OF REQUESTING AGENCY	EQUIPMENT DETAILS					Reason	PROPOSED DATE AND TIME							
		VOLT LEVEL (KV)	NAME OF ELEMENTS (ICT, B/R, SVC, Bays, etc)	OWNER	INTER/ INTRA REGION	DAILY/ CONTINUOUS		FROM		TO					
								DATE	TIME	DATE	TIME				
1	POWERGRID , NR-3	220	220KV Transfer BUS at sohawal	POWERGRID	INTRA	Daily	For integration of NEW ICT-III 220KV Bay into 220KV Transfer Bus	18.04.2023	09:00	19.04.2022	18:00	May be given	Approved	Approved	
2	POWERGRID , NR-3	400	FILTER BANK B1Z11 at Vindhyachal HVDC	POWERGRID	INTRA	Daily	PSD FINE TUNING (During outage of this filter, power flow will be restricted to 375 MW in North to West direction & 350 MW in West to North direction).	17.04.2023	09:00	17.04.2023	11:00	Subjected to no power order restriction on HVDC	Approved	Approved	
3	POWERGRID , NR-3	400	Filter Sub-bank W1.Z2.Q2 at Agra HVDC	POWERGRID	INTRA	Daily	AMP of CBs and CTs	12.04.2023	09:00	12.04.2023	17:30	Subjected to no power order restriction on HVDC	Approved	Approved	
4	POWERGRID , NR-3	765	Bay-717 at Aligarh	POWERGRID	INTRA	Continuous	For termination of the cable related to the 765 kV Aligarh-Sikar-II Line 2 (Construction)	19.04.2023	09:00	20.04.2023	18:00	May be allowed	Approved	Approved	