

**APPROVED OUTAGE PROGRAM OF 206th OCC**

Sr No	Reference Number	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Request Type	Shutdown Status	Approved From Date	Approved From Time	Approved To Date	Approved To Time	OCC Remarks
1	RQ130671	OCC_206	ntpcncr_sd	GENERATING UNIT	500 MW RIHAND-II STPS - UNIT 2	NTPC	C	Boiler+RLA of Boiler+TG Bearing inspection+LPT inspection	16-May-2023	00:00	19-Jun-2023	23:00	if overhaul not approved, Unit will be taken under s/d for boiler license renewal after 16th May, unit in operation for last two years no extension is possible	PLANNED	Rejected					Forum denied on account of peak demand month. May be availed in opportunity else if there is no other option, NTPC shall avail it as per license.
2	RQ130662	OCC_206	ntpcncr_sd	GENERATING UNIT	110 MW TANDA TPS - UNIT 2	NTPC	C	Turbine Capital overhaul	16-May-2023	00:00	24-Jun-2023	18:00	40 days s/d required	PLANNED	Rejected					Forum denied on account of peak demand month. May be availed in opportunity else if there is no other option, NTPC shall avail it as per license.
3	RQ130629	OCC_206	ntpcos_sd	GENERATING UNIT	10 MW UNCHAHAHAR SOLAR - UNIT 1	NTPC	C	Bay shut down is required for transformer replacement. 10MW solar will be connected with 33KV	01-May-2023	08:00	30-Jun-2023	18:00		PLANNED	Approved	01-May-23	08:00	30-Jun-23	18:00	Bay shutdown without unit shutdown may be given
4	RQ130049	OCC_206	tehri_sd	GENERATING UNIT	250 MW TEHRI HPS - UNIT 2	THDC	C	Annual Maintenance	26-May-2023	08:00	20-Jun-2023	00:00		PLANNED	Approved	26-May-23	08:00	20-Jun-23	00:00	Approved in LGBR from 28 April 2023
5	RQ130047	OCC_206	tehri_sd	GENERATING UNIT	250 MW TEHRI HPS - UNIT 3	THDC	C	Annual Maintenance	01-May-2023	08:00	26-May-2023	00:00		PLANNED	Approved	01-May-23	08:00	26-May-23	00:00	Approved in LGBR from 21 May
6	RQ130250	OCC_206	koteshwar_sd	GENERATING UNIT	100 MW KOTESHWAR HPS - UNIT 3	THDC	C	Annual Maintenance of Unit-3	25-May-2023	10:00	23-Jun-2023	18:00		PLANNED	Approved	25-May-23	10:00	23-Jun-23	18:00	Approved in LGBR from 16 May
7	RQ130249	OCC_206	koteshwar_sd	GENERATING UNIT	100 MW KOTESHWAR HPS - UNIT 2	THDC	C	Annual Maintenance of Unit-2	01-May-2023	10:00	30-May-2023	18:00		PLANNED	Approved	01-May-23	10:00	30-May-23	18:00	Approved in LGBR from 01 May
8	RQ130790	OCC_206	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2	POWER GRID	C	Power Line crossing by under construction LILO of 765 KV Ghatampur - Hapur Line at Rampur S/S	25-May-2023	08:00	27-May-2023	18:00	All 04 poles will be under shut down during this period	PLANNED	Rejected					ATC Curtailment of 5800 MW in NR Import for all 4 pole SD. May be proposed in Lean NR demand period after 15 Sep.
9	RQ130789	OCC_206	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-1	POWER GRID	C	Power Line crossing by under construction LILO of 765 KV Ghatampur - Hapur Line at Rampur S/S	25-May-2023	08:00	27-May-2023	18:00	All 04 poles will be under shut down during this period	PLANNED	Rejected					ATC Curtailment of 5800 MW in NR Import for all 4 pole SD. May be proposed in Lean NR demand period after 15 Sep.

10	RQ130791	OCC_206	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETR A-CHAMPA (PG) CKT-3	POWER GRID	C	Power Line crossing by under construction LILO of 765 KV Ghatampur - Hapur Line at Rampur S/S	25-May-2023	08:00	27-May-2023	18:00	All 04 poles will be under shut down during this period	PLANNED	Rejected					ATC Curtailment of 5800 MW in NR Import for all 4 pole SD. May be proposed in Lean NR demand period after 15 Sep.
11	RQ130792	OCC_206	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETR A-CHAMPA (PG) CKT-4	POWER GRID	C	Power Line crossing by under construction LILO of 765 KV Ghatampur - Hapur Line at Rampur S/S	25-May-2023	08:00	27-May-2023	18:00	All 04 poles will be under shut down during this period	PLANNED	Rejected					ATC Curtailment of 5800 MW in NR Import for all 4 pole SD. May be proposed in Lean NR demand period after 15 Sep.
12	RQ130366	OCC_206	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETR A-CHAMPA (PG) CKT-2	POWER GRID	D	Onload testing of HVDC software	05-May-2023	08:00	08-May-2023	18:00		PLANNED	Rejected					May be proposed in Lean NR demand period after 15th Sep
13	RQ130365	OCC_206	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETR A-CHAMPA (PG) CKT-1	POWER GRID	D	Onload testing of HVDC software	05-May-2023	08:00	08-May-2023	18:00		PLANNED	Rejected					May be proposed in Lean NR demand period after 15th Sep
14	RQ130367	OCC_206	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETR A-CHAMPA (PG) CKT-3	POWER GRID	D	Onload testing of HVDC software	05-May-2023	08:00	08-May-2023	18:00		PLANNED	Rejected					May be proposed in Lean NR demand period after 15th Sep
15	RQ130368	OCC_206	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETR A-CHAMPA (PG) CKT-4	POWER GRID	D	Onload testing of HVDC software	05-May-2023	08:00	08-May-2023	18:00		PLANNED	Rejected					May be proposed in Lean NR demand period after 15th Sep
16	RQ130362	OCC_206	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETR A-CHAMPA (PG) CKT-2	POWER GRID	C	SCADA Database Upgradation of New ICT-3	02-May-2023	08:00	04-May-2023	18:00		PLANNED	Rejected					May be proposed in Lean NR demand period after 15th Sep
17	RQ130361	OCC_206	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETR A-CHAMPA (PG) CKT-1	POWER GRID	C	SCADA Database Upgradation of New ICT-3	02-May-2023	08:00	04-May-2023	18:00		PLANNED	Rejected					May be proposed in Lean NR demand period after 15th Sep
18	RQ130363	OCC_206	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETR A-CHAMPA (PG) CKT-3	POWER GRID	C	SCADA Database Upgradation of New ICT-3	02-May-2023	08:00	04-May-2023	18:00		PLANNED	Rejected					May be proposed in Lean NR demand period after 15th Sep
19	RQ130364	OCC_206	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETR A-CHAMPA (PG) CKT-4	POWER GRID	C	SCADA Database Upgradation of New ICT-3	02-May-2023	08:00	04-May-2023	18:00		PLANNED	Rejected					May be proposed in Lean NR demand period after 15th Sep
20	RQ130145	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGAR H-BANASKANTH A (PG) CKT-1	POWER GRID	D	KITE THREAD REMOVAL , GRADING RING FIXING & MISSING JUMPER BOLT FIXING	29-May-2023	08:00	29-May-2023	18:00	other ckt will be in non auto mode.	PLANNED	Approved	29-May-23	15:00	29-May-23	23:00	ATC Curtailment of 1350 MW in NR Export. Subjected to WRPC Consent. Preferably, may be availed from 1500 hrs.

21	RQ130747	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHPUR-SASARAM (PG) CKT-1	POWER GRID	D	AMP work	23-May-2023	08:00	23-May-2023	18:00		PLANNED	Approved	23-May-23	08:00	23-May-23	18:00	Subjected to ERPC Consent
22	RQ130846	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2	POWER GRID	D	by WR-2 for rectification of shutdown nature defect. Dia to be kept open at both ends.	17-May-2023	09:00	17-May-2023	18:00	PG-WR2-GWALIOR	PLANNED	Approved					To be clubbed with sl 23
23	RQ130115	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2	POWER GRID	D	GENERAL MAINTENANCE WORK	17-May-2023	08:00	18-May-2023	18:00		PLANNED	Approved	17-May-23	08:00	18-May-23	18:00	ATC Curtailment of 450 MW in NR Import. Subjected to WRPC Consent
24	RQ130845	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1	POWER GRID	D	by WR-2 for rectification of shutdown nature defect. Dia to be kept open at both ends.	15-May-2023	09:00	15-May-2023	18:00	PG-WR2-GWALIOR	PLANNED	Approved					To be clubbed with diversion work
25	RQ130147	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1	POWER GRID	C	NHAI Diversion work	10-May-2023	08:00	25-May-2023	18:00		PLANNED	Approved	10-May-23	08:00	25-May-23	18:00	ATC curtailment of 450 MW. Before charging of line all FTC procedures shall be followed. EI approval, PTCC approval to be submitted before charging of line. Subjected to ERPC Consent
26	RQ130844	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGAR H-BANASKANTH A (PG) CKT-2	POWER GRID	D	by WR-2 for Switching of spare reactor with B Phase LR. DIA to be kept open at both ends.	03-May-2023	09:00	03-May-2023	15:00	PG-WR2-BANASKANTH A	PLANNED	Approved	03-May-23	15:00	03-May-23	23:00	ATC Curtailment of 1350 MW in NR Export. May be availed after 15:00 hrs.
27	RQ130758	OCC_206	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERG ARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-2	POWER GRID	D	OPGW REPLACEMENT WORK (Replacement of old earthwire with OPGW). No outage is required. Work will be carried out online.	01-May-2023	08:00	31-May-2023	18:30	No outage Required	PLANNED	Approved	01-May-23	08:00	31-May-23	18:30	Subjected to WRPC approval
28	RQ130149	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-ZERDA (PG) CKT-1	POWER GRID	D	Attending Shutdown nature defects i.e. CC ring Spacers, Hardware fittings cutter pins, VD, etc.	26-May-2023	08:00	26-May-2023	18:00		PLANNED	Approved	26-May-23	08:00	26-May-23	18:00	Subjected to WRPC Consent
29	RQ130109	OCC_206	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(N T)-VINDHYACHALI(PG) (PG) CKT-1	POWER GRID	C	SAS INTEGRATION WORK	24-May-2023	08:00	26-May-2023	18:00	LINE UNDER SHUTDOWN	PLANNED	Approved	24-May-23	08:00	26-May-23	18:00	
30	RQ130148	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1	POWER GRID	D	Attending Shutdown nature defects i.e. CC ring Spacers, Hardware Loose Nutbolts cutter pins, VD, etc.	23-May-2023	08:00	23-May-2023	18:00		PLANNED	Approved					To be clubbed with sl 31

31	RQ130152	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1	POWER GRID	D	Attending Shutdown nature defects i.e Reversed Grading Ring, Cotter pins, Hardware fitting pins etc.	21-May-2023	15:00	24-May-2023	19:00		PLANNED	Approved	21-May-23	15:00	24-May-23	19:00	ATC Curtailment of 1350 MW in NR Ecport. Subjected to WRPC Consent
32	RQ130107	OCC_206	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(N T)-VINDHYACHAL(PG) CKT-1	POWER GRID	C	C ISOLATOR ALIGNMENT	16-May-2023	08:00	16-May-2023	18:00	LINE UNDER SHUTDOWN	PLANNED	Approved	16-May-23	08:00	16-May-23	18:00	
33	RQ130056	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-2	POWER GRID	D	FOR TAN DELTA MEASUREMENT OF BUSHING	10-May-2023	09:00	10-May-2023	14:00		PLANNED	Approved	10-May-23	09:00	10-May-23	14:00	Subjected to ERPC Consent
34	RQ130042	OCC_206	sldcup_sd	AC TRANSMISSION LINE CIRCUIT	132 KV RIHAND(UP)-GARWA(JS) (UP) CKT-1	UPPTCL	C	Replacement of Isolator of 132KV Pipri-Garhwa Feeder	07-May-2023	10:00	12-May-2023	17:00		PLANNED	Approved	07-May-23	10:00	12-May-23	17:00	Subjected to ERPC Consent;
35	RQ129954	OCC_206	sldcup_sd	AC TRANSMISSION LINE CIRCUIT	132 KV RIHAND(UP)-NAGAR UNTARI(JS) (UP) CKT-1	UPPTCL	C	Replacemnet of old isolator with new one	01-May-2023	10:00	06-May-2023	17:00		PLANNED	Approved	01-May-23	10:00	06-May-23	17:00	Subjected to ERPC Consent;
36	RQ130138	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2	POWER GRID,FB TL	D	For AMP, Relay testing works, Line equipment AMP Works	27-May-2023	17:00	28-May-2023	23:00		PLANNED	Approved	27-May-23	17:00	28-May-23	23:00	
37	RQ130137	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1	POWER GRID,FB TL	D	For AMP, Relay testing works, Line equipment AMP Works	25-May-2023	17:00	26-May-2023	23:00		PLANNED	Approved	25-May-23	17:00	26-May-23	23:00	
38	RQ130133	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2	POWER GRID,FB TL	D	For ladder logic and interlock checking for spare reactor commissioning	21-May-2023	17:00	27-May-2023	23:00	along with L/R at Fatehgarh-2	PLANNED	Approved	21-May-23	17:00	27-May-23	23:00	
39	RQ130132	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1	POWER GRID,FB TL	D	For ladder logic and interlock checking for spare reactor commissioning	13-May-2023	17:00	20-May-2023	23:00	along with L/R at Fatehgarh-2	PLANNED	Approved	13-May-23	17:00	20-May-23	23:00	
40	RQ129995	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KANPUR_GIS-ALIGARH (PG) CKT-1	POWER GRID	D	S/D required for OPGW tapping work for repeater station.	25-May-2023	08:00	25-May-2023	18:00		PLANNED	Approved	25-May-23	08:00	25-May-23	18:00	
41	RQ130125	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2	POWER GRID	D	To attend shutdown nature defects	19-May-2023	08:00	20-May-2023	18:00	During shutdown period,A/R to be kept in nonauto mode of other charged ckt from both ends as safety measures	PLANNED	Approved	19-May-23	15:00	20-May-23	23:00	

42	RQ129992	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWER GRID	D	S/D required for OPGW tapping work for repeater station.	17-May-2023	08:00	17-May-2023	18:00		PLANNED	Approved	17-May-23	08:00	17-May-23	18:00	
43	RQ130124	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1	POWER GRID	D	To attend shutdown nature defects	17-May-2023	08:00	18-May-2023	18:00	During shutdown period,A/R to be kept in nonauto mode of other charged ckt from both ends as safety measures	PLANNED	Approved	17-May-23	15:00	18-May-23	23:00	May be evailed after 15:00 Hrs
44	RQ130127	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGAR H (PG) CKT-2	POWER GRID	D	To attend shutdown nature defects	16-May-2023	08:00	16-May-2023	18:00	During shutdown period,A/R to be kept in nonauto mode of other charged ckt from both ends as safety measures	PLANNED	Approved	16-May-23	08:00	16-May-23	18:00	
45	RQ130126	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGAR H (PG) CKT-1	POWER GRID	D	To attend shutdown nature defects	15-May-2023	08:00	15-May-2023	18:00	During shutdown period,A/R to be kept in nonauto mode of other charged ckt from both ends as safety measures	PLANNED	Approved	15-May-23	08:00	15-May-23	18:00	
46	RQ130023	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-ALIGARH(PG) (PG) CKT-1	POWER GRID	D	Rectification of shutdown nature defects	12-May-2023	08:00	12-May-2023	18:00		PLANNED	Approved	12-May-23	08:00	12-May-23	18:00	ATC Curtailment of 600 MW in NR Import
47	RQ130117	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2	POWER GRID	D	GENERAL MAINTENANCE WORK	10-May-2023	08:00	11-May-2023	18:00		PLANNED	Approved	10-May-23	08:00	11-May-23	18:00	ATC Curtailment of 200 MW in NR Import
48	RQ130020	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-ALIGARH (PG) CKT-1	POWER GRID	D	Rectification of shutdown nature defects	10-May-2023	08:00	11-May-2023	18:00		PLANNED	Approved	10-May-23	08:00	11-May-23	18:00	
49	RQ130116	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1	POWER GRID	D	GENERAL MAINTENANCE WORK	08-May-2023	08:00	09-May-2023	18:00		PLANNED	Approved	08-May-23	08:00	09-May-23	18:00	ATC Curtailment of 200 MW in NR Import
50	RQ130131	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KANPUR_GIS-ALIGARH (PG) CKT-1	POWER GRID	D	To attend shutdown nature defects	06-May-2023	10:00	06-May-2023	18:00		PLANNED	Approved	06-May-23	10:00	06-May-23	18:00	

51	RQ130750	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-ALIGARH (PG) CKT-1	POWER GRID	D	For rectification of S/D nature defects.	05-May-2023	08:00	06-May-2023	18:00		PLANNED	Approved	05-May-23	08:00	06-May-23	18:00	
52	RQ129990	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWER GRID	D	A/R into non auto mode for Live Line OPGW Work	01-May-2023	08:00	31-May-2023	18:00		PLANNED	Approved	01-May-23	08:00	31-May-23	18:00	
53	RQ129991	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KANPUR_GIS-ALIGARH (PG) CKT-1	POWER GRID	D	A/R into non auto mode for Live Line OPGW Work	01-May-2023	08:00	31-May-2023	18:00		PLANNED	Approved	01-May-23	08:00	31-May-23	18:00	
54	RQ130006	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWER GRID	C	Transmission Line Diversion work due to construction of Ganga Expressway by UPEIDA	01-May-2023	08:00	10-May-2023	18:00		PLANNED	Approved	01-May-23	08:00	10-May-23	18:00	Before charging of line all FTC procedures shall be followed. EI approval, PTCC approval to be submitted before charging of line.
55	RQ130007	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-2	POWER GRID	C	Transmission Line Diversion work due to construction of Ganga Expressway by UPEIDA	01-May-2023	08:00	10-May-2023	18:00		PLANNED	Approved	01-May-23	08:00	10-May-23	18:00	Before charging of line all FTC procedures shall be followed. EI approval, PTCC approval to be submitted before charging of line.
56	RQ130130	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MEERUT-BHIWANI (PG) CKT-1	POWER GRID	D	For S/D nature Defect Rectification work	01-May-2023	08:00	02-May-2023	18:00		PLANNED	Approved	01-May-23	08:00	02-May-23	18:00	
57	RQ130129	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MEERUT-BHIWANI (PG) CKT-1	POWER GRID	D	Auto Reclose off is required for OPGW INSTALLATION works under Northern Region Optical fibre Strengthening Scheme (NROSS)	01-May-2023	08:00	31-May-2023	18:00	only Auto recloser off on daily basis	PLANNED	Approved	01-May-23	08:00	31-May-23	18:00	
58	RQ130128	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-2	POWER GRID	D	Auto Reclose off is required for OPGW INSTALLATION works under Northern Region Optical fibre Strengthening Scheme (NROSS)	01-May-2023	08:00	31-May-2023	18:00	only Auto recloser off on daily basis	PLANNED	Approved	01-May-23	08:00	31-May-23	18:00	
59	RQ130140	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-2	PFTL	D	For AMP, Relay testing works, Line equipment AMP Works	23-May-2023	17:00	24-May-2023	23:00		PLANNED	Approved	23-May-23	17:00	24-May-23	23:00	
60	RQ130139	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1	PFTL	D	For AMP, Relay testing works, Line equipment AMP Works	21-May-2023	17:00	22-May-2023	23:00		PLANNED	Approved	21-May-23	17:00	22-May-23	23:00	

61	RQ130135	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-2	PFTL	D	For ladder logic and interlock checking for spare reactor commissioning	07-May-2023	17:00	12-May-2023	23:00	along with L/R at Fatehgarh-2	PLANNED	Approved	07-May-23	17:00	12-May-23	23:00	
62	RQ130134	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-1	PFTL	D	For ladder logic and interlock checking for spare reactor commissioning	02-May-2023	17:00	06-May-2023	23:00	along with L/R at Fatehgarh-2	PLANNED	Approved	02-May-23	17:00	06-May-23	23:00	
63	RQ129850	OCC_206	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANPARA_C(LANN)- UNNAO(UP) (UP) CKT-1	UPPTCL	D	* 1.A/R tesing of Main Bay-4 protection relays Tie Bay-5 BCU SCADA problem by M/S GE TD Engineer of 765 kV Un	13-May-2023	08:00	15-May-2023	17:00		PLANNED	Approved	13-May-23	08:00	15-May-23	17:00	Subjected to revival of Anpara D unnao
64	RQ130114	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)- PHAGI(RS) (PAPTL) CKT-2	PAPTL	D	To attend shutdown nature defects	10-May-2023	08:00	11-May-2023	18:00	During shutdown period,A/R to be kept in nonauto mode of other charged ckt from both ends as safety measures	PLANNED	Approved	10-May-23	08:00	11-May-23	18:00	
65	RQ130113	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)- PHAGI(RS) (PAPTL) CKT-1	PAPTL	D	To attend shutdown nature defects	08-May-2023	08:00	09-May-2023	18:00	During shutdown period,A/R to be kept in nonauto mode of other charged ckt from both ends as safety measures	PLANNED	Approved	08-May-23	08:00	09-May-23	18:00	
66	RQ130180	OCC_206	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 1	POWER GRID	D	Jumpering and bay extension work by M/s TATA for TBCB package SS-01	22-May-2023	17:00	28-May-2023	23:00		PLANNED	Approved	22-May-23	17:00	28-May-23	23:00	
67	RQ130699	OCC_206	cpcc3_sd	BUS	765KV BUS 1 AT ALIGARH(PG)	POWER GRID	C	For termination of the cable related to the 765 kV Aligarh-Sikar-II Line 1/2 and 765 kV BUS BAR-1 protection Satbility Testing (Bay extension work)	21-May-2023	08:00	22-May-2023	18:00		PLANNED	Approved	21-May-23	08:00	22-May-23	18:00	
68	RQ130177	OCC_206	cpcc1_sd	BUS	765 KV BHADLA(PG) - BUS 2	POWER GRID	D	FOR AMP WORK	09-May-2023	17:00	09-May-2023	23:00		PLANNED	Approved	09-May-23	17:00	09-May-23	23:00	

69	RQ130176	OCC_206	cpcc1_sd	BUS	765 KV BHADLA(PG) - BUS 1	POWER GRID	D	FOR AMP WORK	08-May-2023	17:00	08-May-2023	23:00		PLANNED	Approved	08-May-23	17:00	08-May-23	23:00	
70	RQ130179	OCC_206	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 2	POWER GRID	D	Bay Extension Works	03-May-2023	17:00	04-May-2023	23:00		PLANNED	Approved	03-May-23	17:00	04-May-23	23:00	
71	RQ130178	OCC_206	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 1	POWER GRID	D	Bay Extension Works	01-May-2023	17:00	02-May-2023	23:00		PLANNED	Approved	01-May-23	17:00	02-May-23	23:00	
72	RQ130181	OCC_206	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 2	POWER GRID	D	Jumpering and bay extension work by M/s TATA for TBCB package SS-01	01-May-2023	17:00	07-May-2023	23:00		PLANNED	Approved	01-May-23	17:00	07-May-23	23:00	
73	RQ130308	OCC_206	sldcrs_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV PHAGI(RS)	PAPTL	D	QUARTERLY MAINTENANCE WORK OF 3x80MVAR Bus Reactor-2	23-May-2023	08:00	23-May-2023	18:00		PLANNED	Approved	23-May-23	08:00	23-May-23	18:00	
74	RQ130185	OCC_206	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	Ladder logic commissioning with spare reactor logic scheme checking	21-May-2023	17:00	26-May-2023	23:00		PLANNED	Approved	21-May-23	17:00	26-May-23	23:00	
75	RQ130186	OCC_206	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	Ladder logic commissioning with spare reactor logic scheme checking	15-May-2023	17:00	20-May-2023	23:00		PLANNED	Approved	15-May-23	17:00	20-May-23	23:00	
76	RQ130183	OCC_206	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	For final testing of CSD Relay of 765KV Bus Reactor	09-May-2023	17:00	10-May-2023	23:00	Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVAR Reactors shall be performed during shutdown	PLANNED	Approved	09-May-23	17:00	10-May-23	23:00	



77	RQ130184	OCC_206	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	For final testing of CSD Relay of 765KV Bus Reactor	07-May-2023	17:00	08-May-2023	23:00	Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVar Reactors shall be performed during shutdown	PLANNED	Approved	07-May-23	17:00	08-May-23	23:00	
78	RQ129851	OCC_206	stuup_sd	BR/BSR/MSR/MSR	189 MVAR BUS REACTOR NO 1 AT 765KV UNNAO(UP)	UPPTCL	D	* Annual Routine Protection and Relay Testing of 189MVAR Bus Reactor	18-May-2023	09:00	19-May-2023	17:00		PLANNED	Approved	18-May-23	09:00	19-May-23	17:00	
79	RQ130182	OCC_206	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV KHETRI (PKTSL)	PKTSL	D	For spare switching & internal inspection	18-May-2023	08:00	19-May-2023	18:00	For attending oil leakage	PLANNED	Approved	18-May-23	08:00	19-May-23	18:00	
80	RQ130206	OCC_206	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-1 @FATEHGARH_II(PG)	PFTL	D	Ladder logic commissioning with spare reactor logic scheme checking	26-May-2023	17:00	28-May-2023	23:00		PLANNED	Approved	26-May-23	17:00	28-May-23	23:00	
81	RQ130207	OCC_206	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_II(PG)	PFTL	D	Ladder logic commissioning with spare reactor logic scheme checking	13-May-2023	17:00	15-May-2023	23:00		PLANNED	Approved	13-May-23	17:00	15-May-23	23:00	

82	RQ130212	OCC_206	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_II(PG)	PFTL	D	For AMP works	12-May-2023	17:00	14-May-2023	23:00	Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVar Reactors shall be performed during shutdown	PLANNED	Approved						To be clubbed with sl 59/61
83	RQ130211	OCC_206	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-1 @FATEHGARH_II(PG)	PFTL	D	For AMP works	09-May-2023	17:00	11-May-2023	23:00	Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVar Reactors shall be performed during shutdown	PLANNED	Approved						To be clubbed with sl 60/62
84	RQ130200	OCC_206	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_II(PG)	PFTL	D	For final testing of CSD Relay of 765KV Line Reactor	09-May-2023	17:00	10-May-2023	23:00	Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVar Reactors shall be performed during shutdown	PLANNED	Approved	09-May-23	17:00	10-May-23	23:00		

85	RQ130199	OCC_206	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-1 @FATEHGARH_II(PG)	PFTL	D	For final testing of CSD Relay of 765KV Line Reactor	07-May-2023	17:00	08-May-2023	23:00	Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVar Reactors shall be performed during shutdown	PLANNED	Approved	07-May-23	17:00	08-May-23	23:00		
86	RQ130205	OCC_206	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_II(PG)	POWER GRID	D	Ladder logic commissioning with spare reactor logic scheme checking	23-May-2023	17:00	25-May-2023	22:00		PLANNED	Approved						To be clubbed with sl 36/38
87	RQ130204	OCC_206	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II(PG)- BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_II(PG)	POWER GRID	D	Ladder logic commissioning with spare reactor logic scheme checking	20-May-2023	17:00	22-May-2023	23:00		PLANNED	Approved						To be clubbed with sl 37/39
88	RQ130213	OCC_206	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-2 @BHADLA_2 (PG)	POWER GRID	D	FOR AMP WORK	13-May-2023	17:00	13-May-2023	23:00		PLANNED	Rejected						L/R shutdown may be clubbed with Line Outage/AMP work
89	RQ130214	OCC_206	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-1 @BHADLA_2 (PG)	POWER GRID	D	FOR AMP WORK	12-May-2023	17:00	12-May-2023	23:00		PLANNED	Rejected						L/R shutdown may be clubbed with Line Outage/AMP work
90	RQ130215	OCC_206	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-2 @BHADLA_2 (PG)	POWER GRID	D	FOR AMP WORK	11-May-2023	17:00	11-May-2023	23:00		PLANNED	Approved						To be clubbed with sl 41

91	RQ130187	OCC_206	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-2 @AJMER(PG)	POWER GRID	D	AMP work of line reactor and reactor bay	11-May-2023	17:00	12-May-2023	23:00		PLANNED	Approved						To be clubbed with sl 41
92	RQ130188	OCC_206	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-1 @AJMER(PG)	POWER GRID	D	AMP work of line reactor and reactor bay	09-May-2023	17:00	10-May-2023	23:00		PLANNED	Approved						To be clubbed with sl 43
93	RQ130227	OCC_206	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PG) CKT-2 @JHATIKARA(PG)	POWER GRID	D	CSD COMMISSIONING online switching	09-May-2023	09:00	09-May-2023	18:00		PLANNED	Approved	09-May-23	09:00	09-May-23	18:00		
94	RQ130216	OCC_206	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-1 @BHADLA_2 (PG)	POWER GRID	D	FOR AMP WORK	08-May-2023	17:00	08-May-2023	23:00		PLANNED	Approved						To be clubbed with sl 43
95	RQ130189	OCC_206	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-2 @BIKANER(PG)	POWER GRID	D	AMP OF THE REACTOR & ITS BAY	07-May-2023	15:00	07-May-2023	23:00		PLANNED	Rejected						L/R shutdown may be clubbed with Line Outage/AMP work
96	RQ130210	OCC_206	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_II(PG)	POWER GRID	D	For AMP works	06-May-2023	17:00	08-May-2023	23:00	Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVar Reactors shall be performed during shutdown	PLANNED	Approved						To be clubbed with sl 36/38

97	RQ130190	OCC_206	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-1 @BIKANER(PG)	POWER GRID	D	AMP OF THE REACTOR & ITS BAY	06-May-2023	15:00	06-May-2023	23:00		PLANNED	Rejected						L/R shutdown may be clubbed with Line Outage/AMP work
98	RQ130198	OCC_206	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_II(PG)	POWER GRID	D	For final testing of CSD Relay of 765KV Line Reactor	05-May-2023	16:00	06-May-2023	23:00	Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVar Reactors shall be performed during shutdown	PLANNED	Approved						To be clubbed with sl 36/38
99	RQ130191	OCC_206	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-2 @BIKANER(PG)	POWER GRID	D	AMP OF THE REACTOR & ITS BAY	05-May-2023	15:00	05-May-2023	23:00		PLANNED	Rejected						L/R shutdown may be clubbed with Line Outage/AMP work
100	RQ130192	OCC_206	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-1 @BIKANER(PG)	POWER GRID	D	AMP OF THE REACTOR & ITS BAY	04-May-2023	15:00	04-May-2023	23:00		PLANNED	Rejected						L/R shutdown may be clubbed with Line Outage/AMP work
101	RQ130209	OCC_206	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_II(PG)	POWER GRID	D	For AMP works	03-May-2023	17:00	05-May-2023	23:00	Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVar Reactors shall be performed during shutdown	PLANNED	Approved						To be clubbed with sl 37/39

102	RQ130197	OCC_206	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_II(PG)	POWER GRID	D	For final testing of CSD Relay of 765KV Line Reactor	03-May-2023	17:00	04-May-2023	23:00	Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVar Reactors shall be performed during shutdown	PLANNED	Approved							To be clubbed with sl 37/39
103	RQ130226	OCC_206	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1 @JHATIKARA(PG)	PKTSL	D	CSD COMMISSIONING online switching	08-May-2023	09:00	08-May-2023	18:00		PLANNED	Approved	08-May-23	09:00	08-May-23	18:00			
104	RQ130246	OCC_206	cpcc1_sd	BAY	715 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	FOR AMP WORK	29-May-2023	15:00	30-May-2023	23:00		PLANNED	Approved	29-May-23	15:00	30-May-23	23:00			
105	RQ130248	OCC_206	cpcc1_sd	BAY	720 TIE BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AND 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1 AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	For DGA oil testing of bay 765KV CT	28-May-2023	15:00	28-May-2023	23:00		PLANNED	Approved	28-May-23	15:00	28-May-23	23:00			
106	RQ130245	OCC_206	cpcc1_sd	BAY	718 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 (POWERGRID)	POWER GRID	D	FOR AMP WORK	27-May-2023	15:00	28-May-2023	23:00		PLANNED	Approved	27-May-23	15:00	28-May-23	23:00			

107	RQ130247	OCC_206	cpcc1_sd	BAY	719 MAIN BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID ) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	For DGA oil testing of bay 765KV CT	27-May-2023	15:00	27-May-2023	23:00		PLANNED	Approved	27-May-23	15:00	27-May-23	23:00	
108	RQ130244	OCC_206	cpcc1_sd	BAY	721 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-1 (POWERGRID )	POWER GRID	D	FOR AMP WORK	25-May-2023	15:00	26-May-2023	23:00		PLANNED	Approved	25-May-23	15:00	26-May-23	23:00	
109	RQ130728	OCC_206	cpcc3_sd	BAY	702 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHPUR(PG) (POWERGRID ) AND 765 KV VARANASI-FATEHPUR (PG) CKT-1 AT 765 KV FATEHPUR(PG) (POWERGRID )	POWER GRID	D	AMP works	25-May-2023	10:00	25-May-2023	18:00		PLANNED	Approved	25-May-23	10:00	25-May-23	18:00	
110	RQ130243	OCC_206	cpcc1_sd	BAY	716 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID )	POWER GRID	D	FOR AMP WORK	23-May-2023	15:00	24-May-2023	23:00		PLANNED	Approved	23-May-23	15:00	24-May-23	23:00	
111	RQ130736	OCC_206	cpcc3_sd	BAY	709 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT BALIA(PG)	POWER GRID	D	AMP works	22-May-2023	08:00	22-May-2023	18:00		PLANNED	Approved	22-May-23	08:00	22-May-23	18:00	

112	RQ130242	OCC_206	cpcc1_sd	BAY	717 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID ) AND 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 AT 765 KV FATEHGARH_II(PG) (POWERGRID )	POWER GRID	D	FOR AMP WORK	21-May-2023	15:00	22-May-2023	23:00		PLANNED	Approved	21-May-23	15:00	22-May-23	23:00	
113	RQ130241	OCC_206	cpcc1_sd	BAY	710 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG) (POWERGRID ) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	FOR AMP WORK	19-May-2023	15:00	20-May-2023	23:00		PLANNED	Approved	19-May-23	15:00	20-May-23	23:00	
114	RQ130727	OCC_206	cpcc3_sd	BAY	716 MAIN BAY - 765 KV AGRA-JHATIKARA (PG) CKT-1 AND 765KV BUS 1 AT AGRA(PG)	POWER GRID	D	AMP works	19-May-2023	08:00	19-May-2023	18:00		PLANNED	Approved	19-May-23	08:00	19-May-23	18:00	
115	RQ130697	OCC_206	cpcc3_sd	BAY	816 MAIN BAY - 765KV BUS 1 AT ALIGARH(PG) AND FUTURE AT 765 KV ALIGARH(PG)	POWER GRID	C	For termination of the cable related to the 765 kv Aligarh-Sikar-II Line 2 (Bay extension work))	19-May-2023	08:00	20-May-2023	18:00		PLANNED	Approved	19-May-23	08:00	20-May-23	18:00	
116	RQ130240	OCC_206	cpcc1_sd	BAY	713 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID ) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	FOR AMP WORK	17-May-2023	15:00	18-May-2023	23:00		PLANNED	Approved	17-May-23	15:00	18-May-23	23:00	



117	RQ130612	OCC_206	cpcc3_sd	BAY	704R MAIN BAY - 330 MVAR LR ON 765 KV BIKANER-MOGA (PG) CKT-2 @MOGA(PG) (POWERGRID ) AT MOGA (PG) (POWERGRID )	POWER GRID	D	AMP of Reactor-Bay Equipment and SF6 Alarm ckt modification work	17-May-2023	08:30	17-May-2023	18:00	Kindly Approve	PLANNED	Approved	17-May-23	08:30	17-May-23	18:00	
118	RQ130695	OCC_206	cpcc3_sd	BAY	813 MAIN BAY - 765KV BUS 1 AT ALIGARH(PG) AND FUTURE AT 765 KV ALIGARH(PG)	POWER GRID	C	For termination of the cable related to the 765 kV Aligarh-Sikar-II Line 1 (Bay extension work))	17-May-2023	08:00	18-May-2023	18:00		PLANNED	Approved	17-May-23	08:00	18-May-23	18:00	
119	RQ130696	OCC_206	cpcc3_sd	BAY	814 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT ALIGARH(PG) AND FUTURE AT 765 KV ALIGARH(PG)	POWER GRID	C	For termination of the cable related to the 765 kV Aligarh-Sikar-II Line 1 (Construction)	17-May-2023	08:00	18-May-2023	18:00		PLANNED	Approved	17-May-23	08:00	18-May-23	18:00	
120	RQ130613	OCC_206	cpcc3_sd	BAY	701R MAIN BAY - 330 MVAR LR ON 765 KV BIKANER-MOGA (PG) CKT-1 @MOGA(PG) (POWERGRID ) AT BIKANER	POWER GRID	D	Shutdown required at Moga SS for AMP of Reactor-Bay Equipment and SF6 Alarm ckt modification work	16-May-2023	08:30	16-May-2023	18:00	Kindly Approve for Moga SS	PLANNED	Approved	16-May-23	08:30	16-May-23	18:00	
121	RQ130467	OCC_206	sldcrs_sd	BAY	70552T TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS) (POWERGRID ) AND 765 KV AJMER(PG)-PHAGI(RS) (PG) CKT-1 AT 765 KV PHAGI(RS) (POWERGRID )	POWER GRID	D	Quarterly Maintenance work	16-May-2023	08:00	16-May-2023	18:00		PLANNED	Approved	16-May-23	08:00	16-May-23	18:00	

122	RQ130239	OCC_206	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID ) AND 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_III(PG) AT 765 KV FATEHGARH_II(PG) (POWERGRID )	POWER GRID	D	FOR AMP WORK	15-May-2023	15:00	16-May-2023	23:00		PLANNED	Approved	15-May-23	15:00	16-May-23	23:00	
123	RQ130238	OCC_206	cpcc1_sd	BAY	707 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG) (POWERGRID ) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	FOR AMP WORK	13-May-2023	15:00	14-May-2023	23:00		PLANNED	Approved	13-May-23	15:00	14-May-23	23:00	
124	RQ130257	OCC_206	cpcc1_sd	BAY	709 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA_2 (PG) (POWERGRID )	POWER GRID	D	FOR AMP WORK	12-May-2023	15:00	12-May-2023	23:00		PLANNED	Approved	12-May-23	15:00	12-May-23	23:00	
125	RQ130237	OCC_206	cpcc1_sd	BAY	712 MAIN BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-1 (POWERGRID ) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	FOR AMP WORK	11-May-2023	15:00	12-May-2023	23:00		PLANNED	Approved	11-May-23	15:00	12-May-23	23:00	

126	RQ130236	OCC_206	cpcc1_sd	BAY	711 TIE BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-1 (POWERGRID ) AND 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG) AT 765 KV FATEHGARH_II(PG) (POWERGRID )	POWER GRID	D	FOR AMP WORK	09-May-2023	15:00	10-May-2023	23:00		PLANNED	Approved	09-May-23	15:00	10-May-23	23:00	
127	RQ130726	OCC_206	cpcc3_sd	BAY	717 TIE BAY - 765KV AGRA-JHATIKARA (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 2 AT 765KV AGRA(PG)	POWER GRID	D	AMP works	08-May-2023	10:00	08-May-2023	18:00		PLANNED	Approved	08-May-23	10:00	08-May-23	18:00	
128	RQ130235	OCC_206	cpcc1_sd	BAY	709 MAIN BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 (POWERGRID ) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	FOR AMP WORK	07-May-2023	15:00	08-May-2023	23:00		PLANNED	Approved	07-May-23	15:00	08-May-23	23:00	
129	RQ130256	OCC_206	cpcc1_sd	BAY	712 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765 KV BHADLA_2 (PG) (POWERGRID )	POWER GRID	D	FOR AMP WORK	07-May-2023	15:00	07-May-2023	23:00		PLANNED	Approved	07-May-23	15:00	07-May-23	23:00	
130	RQ130255	OCC_206	cpcc1_sd	BAY	715 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG) (POWERGRID )	POWER GRID	D	FOR AMP WORK	06-May-2023	17:00	06-May-2023	23:00		PLANNED	Approved	06-May-23	17:00	06-May-23	23:00	

131	RQ130254	OCC_206	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG) (POWERGRID ) AND FUTURE AT 765 KV BHADLA_2 (PG) (POWERGRID )	POWER GRID	D	FOR AMP WORK	05-May-2023	15:00	05-May-2023	23:00		PLANNED	Approved	05-May-23	15:00	05-May-23	23:00	
132	RQ130234	OCC_206	cpcc1_sd	BAY	708 TIE BAY - 765 KV FATEHGARH_ II-BHADLA (PG) CKT-2 (POWERGRID ) AND 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_ II(PG) AT 765 KV FATEHGARH_ II(PG) (POWERGRID )	POWER GRID	D	FOR AMP WORK	05-May-2023	15:00	06-May-2023	23:00		PLANNED	Approved	05-May-23	15:00	06-May-23	23:00	
133	RQ130725	OCC_206	cpcc3_sd	BAY	704 MAIN BAY - 765 KV AGRA-ALIGARH (PG) CKT-1 AND 765KV BUS 1 AT AGRA(PG)	POWER GRID	D	AMP works	05-May-2023	10:00	05-May-2023	18:00		PLANNED	Approved	05-May-23	10:00	05-May-23	18:00	
134	RQ130253	OCC_206	cpcc1_sd	BAY	707 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_ II (PG) CKT-1 (POWERGRID )	POWER GRID	D	FOR AMP WORK	04-May-2023	15:00	04-May-2023	23:00		PLANNED	Approved	04-May-23	15:00	04-May-23	23:00	
135	RQ130724	OCC_206	cpcc3_sd	BAY	702 TIE BAY - 765KV AGRA(PG)-GWALIOR(PG) (UNDEF) CKT-2 AND 765/400KV 1500 MVA ICT 1 AT AGRA(PG)	POWER GRID	D	AMP works	04-May-2023	10:00	04-May-2023	18:00		PLANNED	Approved	04-May-23	10:00	04-May-23	18:00	

136	RQ130229	OCC_206	cpcc1_sd	BAY	709 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT JHATIKARA(PG)	POWER GRID	D	FOR AMP WORK	04-May-2023	08:00	05-May-2023	18:00		PLANNED	Approved	04-May-23	08:00	05-May-23	18:00	
137	RQ130252	OCC_206	cpcc1_sd	BAY	710 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 (POWERGRID)	POWER GRID	D	FOR AMP WORK	03-May-2023	15:00	03-May-2023	18:00		PLANNED	Approved	03-May-23	15:00	03-May-23	18:00	
138	RQ130233	OCC_206	cpcc1_sd	BAY	719 MAIN BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	FOR AMP WORK	03-May-2023	15:00	04-May-2023	23:00		PLANNED	Approved	03-May-23	15:00	04-May-23	23:00	
139	RQ130251	OCC_206	cpcc1_sd	BAY	711 TIE BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 (POWERGRID) AND 240 MVAR BUS REACTOR NO 2 AT 765 KV BHADLA_2 (PG) AT 765 KV BHADLA_2 (PG) (POWERGRID)	POWER GRID	D	FOR AMP WORK	02-May-2023	15:00	02-May-2023	23:00		PLANNED	Approved	02-May-23	15:00	02-May-23	23:00	
140	RQ130228	OCC_206	cpcc1_sd	BAY	707 MAIN BAY - 765KV JHATIKARA-BHIWANI (PG) CKT-1 AT JHATIKARA(PG)	POWER GRID	D	FOR AMP WORK	02-May-2023	08:00	03-May-2023	18:00		PLANNED	Approved	02-May-23	08:00	03-May-23	18:00	

141	RQ130232	OCC_206	cpcc1_sd	BAY	720 TIE BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID ) AND 765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-1 AT 765 KV FATEHGARH_II(PG) (POWERGRID )	POWER GRID	D	FOR AMP WORK	01-May-2023	15:00	02-May-2023	23:00		PLANNED	Approved	01-May-23	15:00	02-May-23	23:00	
142	RQ130466	OCC_206	sldcrs_sd	BAY	70552B MAIN BAY - 765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1 (PAPTL) AT 765 KV PHAGI(RS)	PAPTL	D	1. Maintenance of CB & CTs 2. Tightening of clamps & connectors of Isolators, CB & CTs.	17-May-2023	08:00	17-May-2023	18:00		PLANNED	Approved	17-May-23	08:00	17-May-23	18:00	
143	RQ130231	OCC_206	cpcc1_sd	BAY	719 MAIN BAY - 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1 (BKTL) AT 765 KV BIKANER(PG)	BKTL	D	FOR AMP WORK	11-May-2023	15:00	11-May-2023	23:00		PLANNED	Approved	11-May-23	15:00	11-May-23	23:00	
144	RQ130230	OCC_206	cpcc1_sd	BAY	716 MAIN BAY - 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-2 (BKTL) AT 765 KV BIKANER(PG)	BKTL	D	FOR AMP WORK	10-May-2023	15:00	10-May-2023	23:00		PLANNED	Approved	10-May-23	15:00	10-May-23	23:00	
145	RQ130468	OCC_206	sldcrs_sd	BAY	70252T TIE BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 AND 765/400KV 1500 MVA ICT 2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	08-May-2023	08:00	08-May-2023	18:00		PLANNED	Approved	08-May-23	08:00	08-May-23	18:00	

146	RQ130469	OCC_206	sldcrs_sd	BAY	70152T TIE BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AND 765/400KV 1500 MVA ICT 1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	06-May-2023	08:00	06-May-2023	18:00		PLANNED	Approved	06-May-23	08:00	06-May-23	18:00	
147	RQ130470	OCC_206	sldcrs_sd	BAY	70152A MAIN BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	04-May-2023	08:00	04-May-2023	18:00		PLANNED	Approved	04-May-23	08:00	04-May-23	18:00	
148	RQ130171	OCC_206	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)	POWER GRID	D	FOR AMP WORK	28-May-2023	17:00	31-May-2023	23:00		PLANNED	Approved	28-May-23	17:00	31-May-23	23:00	
149	RQ130610	OCC_206	cpcc2_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT MOGA(PG)	POWER GRID	D	For Annual Maintenance work	26-May-2023	08:00	26-May-2023	18:00	Kindly Approve	PLANNED	Approved	26-May-23	08:00	26-May-23	18:00	
150	RQ130168	OCC_206	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG)	POWER GRID	D	FOR AMP WORK	25-May-2023	17:00	27-May-2023	23:00		PLANNED	Approved	25-May-23	17:00	27-May-23	23:00	
151	RQ130609	OCC_206	cpcc2_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT MOGA(PG)	POWER GRID	D	For Annual Maintenance work	24-May-2023	08:00	24-May-2023	18:00	Kindly Approve	PLANNED	Approved	24-May-23	08:00	24-May-23	18:00	
152	RQ130169	OCC_206	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG)	POWER GRID	D	FOR AMP WORK	21-May-2023	17:00	24-May-2023	23:00		PLANNED	Approved	21-May-23	17:00	24-May-23	23:00	
153	RQ130686	OCC_206	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KANPUR_GIS(PG)	POWER GRID	D	For attending SF6 Gas leakage of 407 GP-11 compartment	19-May-2023	10:00	19-May-2023	18:00		PLANNED	Approved	19-May-23	10:00	19-May-23	18:00	
154	RQ130698	OCC_206	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT ALIGARH(PG)	POWER GRID	C	For termination of the cable related to the 765 kv Aligarh-Sikar-II Line 2 (Bay extension works)	19-May-2023	08:00	20-May-2023	18:00		PLANNED	Approved	19-May-23	08:00	20-May-23	18:00	
155	RQ130170	OCC_206	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG)	POWER GRID	D	FOR AMP WORK	17-May-2023	17:00	20-May-2023	22:00		PLANNED	Approved	17-May-23	17:00	20-May-23	22:00	
156	RQ130167	OCC_206	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)	POWER GRID	D	For LBB testing of LV side Tie bay 429 for commissioning works of STATCOM Main bay 430	17-May-2023	17:00	20-May-2023	23:00		PLANNED	Approved	17-May-23	17:00	20-May-23	23:00	

157	RQ130692	OCC_206	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT ALIGARH(PG)	POWER GRID	C	For termination of the cable related to the 765 kv Aligarh-Sikar-II Line 1 (Bay Extension work)	17-May-2023	08:00	18-May-2023	18:00		PLANNED	Approved	17-May-23	08:00	18-May-23	18:00	
158	RQ130166	OCC_206	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_ II(PG)	POWER GRID	D	For CSD Fine tune and Commissioning check with Spare ICT	16-May-2023	15:00	20-May-2023	23:00		PLANNED	Approved	16-May-23	15:00	20-May-23	23:00	
159	RQ130729	OCC_206	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHPUR(P G)	POWER GRID	D	AMP works	13-May-2023	10:00	13-May-2023	18:00		PLANNED	Approved	13-May-23	10:00	13-May-23	18:00	
160	RQ130163	OCC_206	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_ II(PG)	POWER GRID	D	For CSD Fine tune and Commissioning check with Spare ICT	11-May-2023	17:00	15-May-2023	23:00		PLANNED	Approved	11-May-23	17:00	15-May-23	23:00	
161	RQ130706	OCC_206	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT LUCKNOW_2( PG)	POWER GRID	D	AMP works	10-May-2023	10:00	10-May-2023	18:00		PLANNED	Approved	10-May-23	10:00	10-May-23	18:00	
162	RQ130158	OCC_206	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BIKANER(PG)	POWER GRID	D	FOR SPARE ICT SWITCHING WITH ICT1 B-PHASE	08-May-2023	15:00	08-May-2023	23:00		PLANNED	Approved	08-May-23	15:00	08-May-23	23:00	
163	RQ130707	OCC_206	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT LUCKNOW_2( PG)	POWER GRID	D	AMP works	08-May-2023	10:00	08-May-2023	18:00		PLANNED	Approved	08-May-23	10:00	08-May-23	18:00	
164	RQ130175	OCC_206	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA(PG)	POWER GRID	D	For CSD Fine tune and Commissioning check with Spare ICT	06-May-2023	17:00	06-May-2023	23:00		PLANNED	Approved	06-May-23	17:00	06-May-23	23:00	
165	RQ130164	OCC_206	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_ II(PG)	POWER GRID	D	For CSD Fine tune and Commissioning check with Spare ICT	06-May-2023	17:00	10-May-2023	23:00		PLANNED	Approved	06-May-23	17:00	10-May-23	23:00	
166	RQ130174	OCC_206	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA(PG)	POWER GRID	D	For CSD Fine tune and Commissioning check with Spare ICT	05-May-2023	17:00	05-May-2023	23:00		PLANNED	Approved	05-May-23	17:00	05-May-23	23:00	
167	RQ130172	OCC_206	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA(PG)	POWER GRID	D	FOR AMP WORK	03-May-2023	17:00	04-May-2023	23:00		PLANNED	Approved	03-May-23	17:00	04-May-23	23:00	
168	RQ130173	OCC_206	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA(PG)	POWER GRID	D	FOR AMP WORK	01-May-2023	17:00	02-May-2023	23:00		PLANNED	Approved	01-May-23	17:00	02-May-23	23:00	
169	RQ130165	OCC_206	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_ II(PG)	POWER GRID	D	For CSD Fine tune and Commissioning check with Spare ICT	01-May-2023	17:00	05-May-2023	23:00		PLANNED	Approved	01-May-23	17:00	05-May-23	23:00	



170	RQ129834	OCC_206	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT GR.NOIDA_2( UPC)	UPPTCL	D	For Normalization of ICT - Y phase will be charge by change over from Spare ICT	23-May-2023	10:00	23-May-2023	12:00		PLANNED	Approved	23-May-23	10:00	23-May-23	12:00	
171	RQ130155	OCC_206	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL)	PKTSL	D	For attending oil leakage	15-May-2023	08:00	16-May-2023	18:00		PLANNED	Approved	15-May-23	08:00	16-May-23	18:00	
172	RQ130294	OCC_206	sldcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT PHAGI(RS)	RRVPL	D	1. Testing and maintenance of Transformers.  2. Tightening of clamps and connectors	09-May-2023	08:00	09-May-2023	18:00		PLANNED	Approved	09-May-23	08:00	09-May-23	18:00	
173	RQ130123	OCC_206	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(P G)- DAULATABAD (HV) (HV) CKT-2	HVPNL	D	For pre winter maintenance	31-May-2023	09:00	31-May-2023	17:00		PLANNED	Approved	31-May-23	09:00	31-May-23	17:00	
174	RQ130122	OCC_206	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(P G)- DAULATABAD (HV) (HV) CKT-1	HVPNL	D	For pre winter maintenance	30-May-2023	09:00	30-May-2023	17:00		PLANNED	Approved	30-May-23	09:00	30-May-23	17:00	
175	RQ130121	OCC_206	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA- DAULATABAD (HV) CKT-2	HVPNL	D	For pre winter maintenance	29-May-2023	09:00	29-May-2023	17:00		PLANNED	Approved	29-May-23	09:00	29-May-23	17:00	
176	RQ130120	OCC_206	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA- DAULATABAD (HV) CKT-1	HVPNL	D	For pre winter maintenance	28-May-2023	09:00	28-May-2023	17:00		PLANNED	Approved	28-May-23	09:00	28-May-23	17:00	
177	RQ130734	OCC_206	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)- DHANODA(H V) (HVPNL) CKT-2	HVPNL	D	Bay control unit- BCU replacement work	26-May-2023	08:00	26-May-2023	18:00		PLANNED	Approved	26-May-23	08:00	26-May-23	18:00	
178	RQ130733	OCC_206	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)- DHANODA(H V) (HVPNL) CKT-1	HVPNL	D	Bay control unit- BCU replacement work	25-May-2023	09:00	25-May-2023	18:00		PLANNED	Approved	25-May-23	09:00	25-May-23	18:00	
179	RQ130731	OCC_206	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(J HKT)- KABULPUR(H V) (HVPNL) CKT-1	HVPNL	C	JKTPL_NHAI line diversion (Shifting of line) approved in OCC meeting April-23 but due to ROW/Court case work stopped. So unable to perform the work in April- 23	20-May-2023	09:00	30-May-2023	18:00		PLANNED	Approved	20-May-23	09:00	30-May-23	18:00	Annexure B-7/PTCC advisory/CEA clearance required

180	RQ130732	OCC_206	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(J HKT)-KABULPUR(HV) (HVPNL) CKT-2	HVPNL	C	JKTPL_NHAI line diversion (Shifting of line) approved in OCC meeting April-23 but due to ROW/Court case work stopped. So unable to perform the work in April-23	20-May-2023	09:00	30-May-2023	18:00		PLANNED	Approved	20-May-23	09:00	30-May-23	18:00	Annexure B-7/PTCC advisory/CEA clearance required
181	RQ130119	OCC_206	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD (HV) (HV) CKT-2	HVPNL	D	Replacement of porcelain insulator with polymer strings on daily basis and pre winter mtc	14-May-2023	09:00	27-May-2023	17:00		PLANNED	Approved	14-May-23	09:00	27-May-23	17:00	
182	RQ130151	OCC_206	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NUHIAWALI(HV)-FATEHABAD(PG) (HV) CKT-1	HVPNL	D	General mtc and tree trimming of line	10-May-2023	10:00	10-May-2023	17:00		PLANNED	Approved	10-May-23	10:00	10-May-23	17:00	
183	RQ130150	OCC_206	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG) - NUHIAWALI(HV) (HV) CKT-1	HVPNL	D	General mtc and tree trimming of line	09-May-2023	10:00	09-May-2023	17:00		PLANNED	Approved	09-May-23	10:00	09-May-23	17:00	
184	RQ130817	OCC_206	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-2	HVPNL	D	Time synchronization of tariff energy meter with GPS time	01-May-2023	16:00	01-May-2023	18:00		PLANNED	Approved	01-May-23	16:00	01-May-23	18:00	
185	RQ130816	OCC_206	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-1	HVPNL	D	Time synchronization of tariff energy meter with GPS time	01-May-2023	14:00	01-May-2023	16:00		PLANNED	Approved	01-May-23	14:00	01-May-23	16:00	
186	RQ130815	OCC_206	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-2	HVPNL	D	Time synchronization of tariff energy meter with GPS time	01-May-2023	11:00	01-May-2023	13:00		PLANNED	Approved	01-May-23	11:00	01-May-23	13:00	
187	RQ130814	OCC_206	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-1	HVPNL	D	Time synchronization of tariff energy meter with GPS time	01-May-2023	09:00	01-May-2023	11:00		PLANNED	Approved	01-May-23	09:00	01-May-23	11:00	
188	RQ130118	OCC_206	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD (HV) (HV) CKT-1	HVPNL	D	Replacement of porcelain insulator with polymer strings on daily basis and pre winter mtc	01-May-2023	09:00	13-May-2023	17:00		PLANNED	Approved	01-May-23	09:00	13-May-23	17:00	

189	RQ129987	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-1	POWER GRID	D	Non-Auto required for Shield Wire Earthing	28-May-2023	09:00	31-May-2023	18:00	Kindly approve for non auto mode	PLANNED	Approved	28-May-23	09:00	31-May-23	18:00	
190	RQ130358	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-2	POWER GRID	C	For Interconnection of new ICT-3 GIS bay with Existing GIS & Busbar Relay Testing	27-May-2023	07:00	28-May-2023	20:00		PLANNED	Approved	27-May-23	07:00	28-May-23	20:00	May be given subject to one element continuous shutdown at a time from Kurukshetra/Subject to all necessary CEA clearances if required
191	RQ130266	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2	POWER GRID	D	Additional glass disc insertion: LOA given	26-May-2023	08:00	26-May-2023	18:00	Non auto for 400 kV RAPPD-Jaipur South	PLANNED	Approved	26-May-23	08:00	26-May-23	18:00	
192	RQ130394	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-KANKROLI (PG) CKT-1	POWER GRID	D	Attending Shutdown nature defects i.e Reversed Grading Ring, Cotter pins, Hardware fitting pins etc.	25-May-2023	15:00	28-May-2023	20:00		PLANNED	Approved	25-May-23	17:00	28-May-23	23:00	May be given from 1700 Hrs
193	RQ130333	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-2	POWER GRID	D	GENERAL MAINTENANCE WORK	25-May-2023	08:00	25-May-2023	18:00		PLANNED	Approved	25-May-23	08:00	25-May-23	18:00	
194	RQ130309	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1	POWER GRID	D	Additional glass disc insertion: LOA given	25-May-2023	08:00	25-May-2023	18:00	Non auto for 400 kV RAPPD-Kota	PLANNED	Approved	25-May-23	08:00	25-May-23	18:00	
195	RQ130380	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-KANKROLI (PG) CKT-1	POWER GRID	D	Attending Shutdown nature defects i.e. CC ring Spacers, Hardware Loose Nutbolts cutter pins, VD, etc.	25-May-2023	08:00	25-May-2023	18:00		PLANNED	Approved	25-May-23	17:00	25-May-23	23:00	May be given from 1700 Hrs
196	RQ130283	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-1	POWER GRID	D	AMP OF LINE TERMINAL EQUIPMENTS AT HISAR END	25-May-2023	08:00	25-May-2023	18:00		PLANNED	Approved	25-May-23	08:00	25-May-23	18:00	
197	RQ129986	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWER GRID	D	Non-Auto required for Shield Wire Earthing	24-May-2023	09:00	27-May-2023	18:00	Kindly Approve for non auto mode	PLANNED	Approved	24-May-23	09:00	27-May-23	18:00	
198	RQ130313	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGAR H(RS) (PG) CKT-1	POWER GRID	D	Additional glass disc insertion: LOA given	24-May-2023	08:00	24-May-2023	18:00	Non auto for 400 kV RAPPD-Kankroli	PLANNED	Approved	24-May-23	08:00	24-May-23	18:00	
199	RQ130001	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGAR H (PG) CKT-1	POWER GRID	D	For OPGW stringing and tapping work for repeater station (Work to be done in higher span of river crossing)	24-May-2023	08:00	25-May-2023	18:00		PLANNED	Approved	24-May-23	08:00	25-May-23	18:00	

200	RQ130418	OCC_206	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2	POWER GRID	D	Maintenance work of bay equipments , isolators and testing work of bay equipments.	23-May-2023	08:00	23-May-2023	18:00		PLANNED	Approved	23-May-23	08:00	23-May-23	18:00	
201	RQ130315	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-1	POWER GRID	D	OPGW SAG CORRECTION WORK	22-May-2023	08:00	26-May-2023	18:00	only Auto recloser off on daily basis	PLANNED	Approved	22-May-23	08:00	26-May-23	18:00	
202	RQ130741	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-2	POWER GRID	D	AMP work	21-May-2023	09:00	21-May-2023	18:00		PLANNED	Approved	21-May-23	09:00	21-May-23	18:00	
203	RQ130354	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-1	POWER GRID	C	For 400kV GIB erection works for ICT-3 commissioning	21-May-2023	07:00	22-May-2023	20:00		PLANNED	Approved	21-May-23	07:00	22-May-23	20:00	May be given subject to one element continuous shutdown at a time from Kurukshetra/Subject to all necessary CEA clearances if required
204	RQ130740	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	POWER GRID	D	AMP work	20-May-2023	09:00	20-May-2023	18:00		PLANNED	Approved	20-May-23	09:00	20-May-23	18:00	
205	RQ129985	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1	POWER GRID	D	Non-Auto required for Shield Wire Earthing	20-May-2023	09:00	23-May-2023	18:00	Kindly Approve for non auto mode	PLANNED	Approved	20-May-23	09:00	23-May-23	18:00	
206	RQ130301	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1	POWER GRID	C	For NCRTC diversion work	20-May-2023	08:00	30-May-2023	18:00		PLANNED	Approved	20-May-23	08:00	30-May-23	18:00	Two ckts s/d may be given at a time from Bhiwadi./Subject to PTCC clearance and availability of Annexure B-7 and CEA clearance.
207	RQ130285	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-2	POWER GRID	C	For NCRTC diversion work	20-May-2023	08:00	30-May-2023	18:00		PLANNED	Approved	20-May-23	08:00	30-May-23	18:00	Two ckts s/d may be given at a time from Bhiwadi./Subject to PTCC clearance and availability of Annexure B-7 and CEA clearance.
208	RQ130284	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1	POWER GRID	C	For NCRTC diversion work	20-May-2023	08:00	30-May-2023	18:00		PLANNED	Approved	20-May-23	08:00	30-May-23	18:00	Two ckts s/d may be given at a time from Bhiwadi./Subject to PTCC clearance and availability of Annexure B-7 and CEA clearance.
209	RQ130286	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-3	POWER GRID	C	For NCRTC diversion work	20-May-2023	08:00	30-May-2023	18:00		PLANNED	Approved	20-May-23	08:00	30-May-23	18:00	Two ckts s/d may be given at a time from Bhiwadi./Subject to PTCC clearance and availability of Annexure B-7 and CEA clearance.
210	RQ130745	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-2	POWER GRID	D	AMP & Insulator Replacement Work	19-May-2023	09:00	19-May-2023	18:00		PLANNED	Approved	19-May-23	09:00	19-May-23	18:00	

211	RQ130607	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAMIRPUR-PARBATI POOLING BANALA (PG) CKT-1	POWER GRID	D	Shut down is required on alternate day basis for replacement of Deccan make polymer insulators in line crossings with non auto mode of 400kv Banala-Amritsar/ Hamirpur Jalandhar TL	19-May-2023	09:00	22-May-2023	18:00	Kindly approve	PLANNED	Approved	19-May-23	09:00	22-May-23	18:00	
212	RQ130602	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR-HAMIRPUR (PG) CKT-1	POWER GRID	D	Shut down is required on alternate day basis for replacement of Deccan make polymer insulators in line crossings with non auto mode of 400kv Banala-Amritsar/ Hamirpur Jalandhar TL	19-May-2023	09:00	22-May-2023	18:00	Kindly approve	PLANNED	Approved	19-May-23	09:00	22-May-23	18:00	
213	RQ130355	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-2	POWER GRID	C	For 400kV GIB erection works for ICT-3 commissioning	19-May-2023	07:00	20-May-2023	20:00		PLANNED	Approved	19-May-23	07:00	20-May-23	20:00	May be given subject to one element continuous shutdown at a time from Kurukshetra/Subject to all necessary CEA clearances if required
214	RQ129944	OCC_206	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW(UP)-BAREILLY(PG) (PG) CKT-1	POWER GRID	D	* For Upgradation of Bus-Bar Protection Panel from Electromechanical type to Numerical Type ( Connection of CT Bus-Bar Prot	18-May-2023	09:00	18-May-2023	18:00		PLANNED	Approved	18-May-23	09:00	18-May-23	18:00	
215	RQ130417	OCC_206	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1	POWER GRID	D	Maintenance work of bay equipments , isolators and testing work of bay equipments.	18-May-2023	08:00	18-May-2023	18:00		PLANNED	Approved	18-May-23	08:00	18-May-23	18:00	
216	RQ130744	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-1	POWER GRID	D	AMP & Insulator Replacement Work	17-May-2023	09:00	17-May-2023	18:00		PLANNED	Approved	17-May-23	09:00	17-May-23	18:00	
217	RQ130073	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1	POWER GRID	D	Rectification of damaged peak at Loc. No. 280	17-May-2023	09:00	17-May-2023	18:00	Kindly Approve	PLANNED	Approved	17-May-23	09:00	17-May-23	18:00	

218	RQ129943	OCC_206	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(N T)-LUCKNOW(UP) (PG) CKT-1	POWER GRID	D	* For Upgradation of Bus-Bar Protection Panel from Electromechanical type to Numerical type ( Connection of CT Bus-Bar Prot	17-May-2023	09:00	17-May-2023	18:00		PLANNED	Approved	17-May-23	09:00	17-May-23	18:00		
219	RQ130416	OCC_206	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1	POWER GRID	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	17-May-2023	08:00	17-May-2023	18:00		PLANNED	Rejected						PG denied consent
220	RQ130325	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2	POWER GRID	D	GENERAL MAINTENANCE WORK	17-May-2023	08:00	17-May-2023	18:00		PLANNED	Approved	17-May-23	08:00	17-May-23	18:00		
221	RQ130421	OCC_206	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	POWER GRID	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	16-May-2023	08:00	16-May-2023	18:00		PLANNED	Approved	16-May-23	08:00	16-May-23	18:00		
222	RQ130314	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1	POWER GRID	D	Additional glass disc insertion: LOA given	16-May-2023	08:00	16-May-2023	18:00	Non auto for 400 kv RAPP- Chittorgarh	PLANNED	Approved	16-May-23	17:00	16-May-23	23:00	May be given from 1700 Hrs	
223	RQ130600	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1	POWER GRID	D	Shut down is required on alternate day basis for replacement of Deccan make polymer insulators in line crossings with non auto mode of 400kv Banala-Hamirpur/ Hamirpur Jalandhar TL	15-May-2023	09:00	22-May-2023	18:00	Kindly approve	PLANNED	Approved	15-May-23	09:00	22-May-23	18:00		
224	RQ130601	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAMIRPUR-PARBATI POOLING BANALA (PG) CKT-1	POWER GRID	D	Shut down is required on alternate day basis for replacement of Deccan make polymer insulators in line crossings with non auto mode of 400kv Banala-Amritsar/ Hamirpur Jalandhar TL	15-May-2023	09:00	18-May-2023	18:00	Kindly approve	PLANNED	Approved	15-May-23	09:00	18-May-23	18:00		
225	RQ130324	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1	POWER GRID	D	GENERAL MAINTENANCE WORK	15-May-2023	08:00	15-May-2023	18:00		PLANNED	Approved	15-May-23	08:00	15-May-23	18:00		

226	RQ130015	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-LUCKNOW_2 (PG) CKT-2	POWER GRID	D	AMP work	15-May-2023	08:00	15-May-2023	18:00		PLANNED	Approved	15-May-23	08:00	15-May-23	18:00		
227	RQ130019	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-3	POWER GRID	D	AMP work	15-May-2023	08:00	15-May-2023	18:00		PLANNED	Approved	15-May-23	08:00	15-May-23	18:00		
228	RQ130269	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1	POWER GRID	D	JUMPER ANCHORING	15-May-2023	08:00	15-May-2023	18:00		PLANNED	Approved	15-May-23	08:00	15-May-23	18:00		
229	RQ130407	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-2	POWER GRID	C	DIVERSION WORK 122-123 NHAI	15-May-2023	08:00	28-May-2023	18:00		PLANNED	Rejected						May be given in July/Defer to next OCC
230	RQ130406	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-1	POWER GRID	C	DIVERSION WORK 122-123 NHAI	15-May-2023	08:00	28-May-2023	18:00		PLANNED	Rejected						May be given in July/Defer to next OCC
231	RQ130051	OCC_206	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-DWARKA (PG) (PG)	POWER GRID	D	For General Maintenance as per PMS.	15-May-2023	05:00	15-May-2023	09:00		PLANNED	Approved	15-May-23	05:00	15-May-23	09:00		
232	RQ130046	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH(UP) - VARANASI(PG) (PG) CKT-2	POWER GRID	D	Fixing of polymer insulator pilot string and AMP work.	14-May-2023	08:00	14-May-2023	18:00		PLANNED	Approved	14-May-23	08:00	14-May-23	18:00		
233	RQ130742	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-3	POWER GRID	D	AMP work	13-May-2023	09:00	13-May-2023	18:00		PLANNED	Approved	13-May-23	09:00	13-May-23	18:00		
234	RQ130045	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH(UP) - VARANASI(PG) (PG) CKT-1	POWER GRID	D	Fixing of polymer insulator pilot string and AMP work	13-May-2023	08:00	13-May-2023	18:00		PLANNED	Approved	13-May-23	08:00	13-May-23	18:00		
235	RQ130288	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-1	POWER GRID	D	LINE AMP, CLEANING OF POLLUTED CLR AND INSTALLATION OF ANTI BIRD PRODS.	13-May-2023	08:00	13-May-2023	18:00		PLANNED	Approved	13-May-23	08:00	13-May-23	18:00		
236	RQ130003	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-2	POWER GRID	D	Rectification of shutdown nature defects	13-May-2023	08:00	15-May-2023	18:00		PLANNED	Approved	13-May-23	08:00	15-May-23	18:00		
237	RQ130337	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JALANDHAR (PG) CKT-1	POWER GRID	C	For 400kV GIB erection works for ICT-3 commissioning	13-May-2023	07:00	18-May-2023	20:00		PLANNED	Approved	13-May-23	07:00	18-May-23	20:00	May be given subject to one element continuous shutdown at a time from Kurukshetra/Subject to all necessary CEA clearances if required	
238	RQ130321	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-2	POWER GRID	D	For taking line reactor in service.	12-May-2023	18:00	12-May-2023	19:00		PLANNED	Approved	12-May-23	18:00	12-May-23	19:00		

239	RQ130619	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-2	POWER GRID	D	For Relay Testing	12-May-2023	09:00	12-May-2023	17:30	Kindly Approve	PLANNED	Approved	12-May-23	09:00	12-May-23	17:30	
240	RQ130320	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-2	POWER GRID	D	For taking line reactor out of service.	12-May-2023	09:00	12-May-2023	10:00		PLANNED	Approved	12-May-23	09:00	12-May-23	10:00	
241	RQ130018	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(N T)-ALLAHABAD(P G) (PG) CKT-3	POWER GRID	D	AMP work	12-May-2023	08:00	12-May-2023	18:00		PLANNED	Approved	12-May-23	08:00	12-May-23	18:00	
242	RQ130014	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-LUCKNOW_2 (PG) CKT-1	POWER GRID	D	AMP work	12-May-2023	08:00	12-May-2023	18:00		PLANNED	Approved	12-May-23	08:00	12-May-23	18:00	
243	RQ130287	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1	POWER GRID	D	LINE AMP, CLEANING OF POLLUTED CLR AND INSTALLATION OF ANTI BIRD PRODS.	12-May-2023	08:00	12-May-2023	18:00		PLANNED	Approved	12-May-23	08:00	12-May-23	18:00	
244	RQ130618	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-1	POWER GRID	D	For Relay Testing	11-May-2023	09:00	11-May-2023	17:30	Kindly Approve	PLANNED	Approved	11-May-23	09:00	11-May-23	17:30	
245	RQ130013	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWER GRID	D	AMP work	11-May-2023	08:00	11-May-2023	18:00		PLANNED	Approved	11-May-23	08:00	11-May-23	18:00	
246	RQ130105	OCC_206	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(N T)-ALLAHABAD(P G) (PG) CKT-1	POWER GRID	C	ALD LINE-1 LINE ISOLATOR REPLACEMENT	11-May-2023	08:00	14-May-2023	18:00	LINE UNDER SHUTDOWN	PLANNED	Approved	11-May-23	08:00	14-May-23	18:00	One line continuous shutdown from Singrauli may be given at a time subject to real time grid conditions
247	RQ130336	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-NAKODAR(P S G) (PG) CKT-1	POWER GRID	C	For 400kV GIB erection works for ICT-3 commissioning	11-May-2023	07:00	12-May-2023	20:00		PLANNED	Approved	11-May-23	07:00	12-May-23	20:00	May be given subject to one element continuous shutdown at a time from Kurukshetra/Subject to all necessary CEA clearances if required
248	RQ130017	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(P G) (PG) CKT-2	POWER GRID	D	AMP work	10-May-2023	08:00	10-May-2023	18:00		PLANNED	Approved	10-May-23	08:00	10-May-23	18:00	
249	RQ130002	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(P G)-KASHIPUR(U K) (PG) CKT-1	POWER GRID	D	Rectification of shutdown nature defects	10-May-2023	08:00	12-May-2023	18:00		PLANNED	Approved	10-May-23	08:00	12-May-23	18:00	
250	RQ130405	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR(UP)-MORADABAD (UP) (PG) CKT-1	POWER GRID	C	DIVERSION WORK 171-174 NHAI	10-May-2023	08:00	24-May-2023	18:00		PLANNED	Approved	10-May-23	08:00	24-May-23	18:00	PTCC advisory/Annexure B-7/CEA clearance required/One shutdown from Hapur may be given with UP consent
251	RQ130617	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-3	POWER GRID	D	For Relay Testing	09-May-2023	09:00	09-May-2023	17:30	Kindly Approve	PLANNED	Approved	09-May-23	09:00	09-May-23	17:30	



252	RQ130739	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(N T)-FATEHPUR(PG) CKT-1	POWER GRID	D	AMP work	09-May-2023	08:00	09-May-2023	18:00		PLANNED	Approved	09-May-23	08:00	09-May-23	18:00	
253	RQ130751	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BALLABHGARH (PG) CKT-1	POWER GRID	D	For rectification of S/D nature defects.	09-May-2023	08:00	09-May-2023	18:00		PLANNED	Approved	09-May-23	08:00	09-May-23	18:00	
254	RQ130281	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE-DEHRADUN (PG) CKT-1	POWER GRID	D	Side hill benching work in section 37-38 & AMP of line bay equipment's	09-May-2023	08:00	10-May-2023	18:00		PLANNED	Approved	09-May-23	08:00	10-May-23	18:00	
255	RQ130340	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR - KURUKSHETRA (PG) CKT-1	POWER GRID	C	For 400kV GIB erection works for ICT-3 commissioning	09-May-2023	07:00	10-May-2023	20:00		PLANNED	Approved	09-May-23	07:00	10-May-23	20:00	May be given subject to one element continuous shutdown at a time from Kurukshetra/Subject to all necessary CEA clearances if required
256	RQ130616	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-2	POWER GRID	D	For Relay Testing	08-May-2023	09:00	08-May-2023	17:30	Kindly Approve	PLANNED	Approved	08-May-23	09:00	08-May-23	17:30	
257	RQ130012	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-1	POWER GRID	D	AMP work	08-May-2023	08:00	08-May-2023	18:00		PLANNED	Approved	08-May-23	08:00	08-May-23	18:00	
258	RQ130392	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1	POWER GRID	D	FOR ATTENDING SHUTDOWN RELATED DEFECTS	08-May-2023	08:00	08-May-2023	18:00	Line AMP	PLANNED	Approved	08-May-23	17:00	08-May-23	23:00	May be given from 1700 Hrs
259	RQ130028	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-1	POWER GRID	C	To facilitate tower rectification work of 400 KV D/C Lucknow-Sohawal Line at Loc no.07	08-May-2023	08:00	10-May-2023	18:00		PLANNED	Rejected					Already approved in last Three OCCs. UP consent required/Annexure B-6 and EI clearance required/May be given on weekend
260	RQ130031	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1-SOHAWAL (PG) CKT-2	POWER GRID	C	Tower Rectification work at Loc. No.-07	08-May-2023	08:00	10-May-2023	18:00		PLANNED	Rejected					Already approved in last Three OCCs. UP consent required/Annexure B-6 and EI clearance required/May be given on weekend
261	RQ130030	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1-SOHAWAL (PG) CKT-1	POWER GRID	C	Tower Rectification work at Loc. No.-07	08-May-2023	08:00	10-May-2023	18:00		PLANNED	Rejected					Already approved in last Three OCCs. UP consent required/Annexure B-6 and EI clearance required/May be given on weekend
262	RQ130339	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-2	POWER GRID	C	For 400kV GIB erection works for ICT-3 commissioning	07-May-2023	07:00	08-May-2023	20:00		PLANNED	Approved	07-May-23	07:00	08-May-23	20:00	May be given subject to one element continuous shutdown at a time from Kurukshetra/Subject to all necessary CEA clearances if required
263	RQ130022	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-SAMBA (PG) CKT-2	POWER GRID	D	AMP work of Line Equipment	06-May-2023	09:00	06-May-2023	15:00	Kindly Approve	PLANNED	Approved	06-May-23	09:00	06-May-23	15:00	
264	RQ130329	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG) - KASHIPUR(UK) (PG) CKT-2	POWER GRID	D	AMP OF RELAY AND LINE EQUIPMENTS	06-May-2023	08:00	06-May-2023	18:00		PLANNED	Approved	06-May-23	08:00	06-May-23	18:00	

265	RQ130106	OCC_206	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(N T)-ANPARA(UP) (PG) CKT-1	POWER GRID	C	LINE ISOLATOR REPLACEMENT	06-May-2023	08:00	09-May-2023	18:00	LINE UNDER SHUTDOWN	PLANNED	Approved	06-May-23	08:00	09-May-23	18:00	One line continuous shutdown from Singrauli may be given at a time subject to real time grid conditions
266	RQ129998	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-NAKODAR(PG) (PG) CKT-1	POWER GRID	D	AMP OF LINE BAY EQUIPMENT AND PROTECTION SYSTEM AT NAKODAR SS	05-May-2023	10:00	05-May-2023	17:30	Kindly Approve	PLANNED	Approved	05-May-23	10:00	05-May-23	17:30	
267	RQ130021	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-SAMBA (PG) CKT-1	POWER GRID	D	AMP work of Line Equipment	05-May-2023	09:00	05-May-2023	15:00	Kindly Approve	PLANNED	Approved	05-May-23	09:00	05-May-23	15:00	
268	RQ130356	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-1	POWER GRID	C	For 400kV GIB erection works for ICT-3 commissioning	05-May-2023	07:00	06-May-2023	20:00		PLANNED	Approved	05-May-23	07:00	06-May-23	20:00	May be given subject to one element continuous shutdown at a time from Kurukshetra/Subject to all necessary CEA clearances if required
269	RQ130011	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-2	POWER GRID	D	AMP work	04-May-2023	08:00	04-May-2023	18:00		PLANNED	Approved	04-May-23	08:00	04-May-23	18:00	
270	RQ130782	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(PG) - MORADABAD (UP) (PG) CKT-1	POWER GRID	C	Actual S/D required from 23 to 25 April 23 for Power Line crossing by under construction LILO of 765 KV Ghatampur - Hapur Line at Rampur S/S	04-May-2023	08:00	06-May-2023	18:00		PLANNED	Approved	04-May-23	08:00	06-May-23	18:00	One shutdown from Moradabad may be given with UP consent/Subject to FTc clearance if LILO work is done
271	RQ130271	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	POWER GRID	D	To attend shutdown nature defects	04-May-2023	08:00	05-May-2023	18:00	During shutdown period,A/R to be kept in nonauto mode of both 400 KV Shreecement -Kota line & 400 KV Shreecement -Merta line from both ends as safety measures	PLANNED	Approved	04-May-23	08:00	05-May-23	18:00	
272	RQ130318	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(J HKT)-BAWANA(DV) (PG) CKT-1	POWER GRID	D	Modification of terminal connector for attending the repeated hotspot of line isolator	04-May-2023	08:00	05-May-2023	18:00	at Bawana end.	PLANNED	Approved	04-May-23	08:00	05-May-23	18:00	
273	RQ130043	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-JALANDHAR (PG) CKT-2	POWER GRID	D	For AMP work of Line	03-May-2023	09:00	03-May-2023	17:00	Kindly Approve	PLANNED	Approved	03-May-23	09:00	03-May-23	17:00	

274	RQ130072	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URL_2(NH)-WAGOORA(PG) (PG) CKT-1	POWER GRID	D	Rectification of shutdown based defects of the line	03-May-2023	09:00	03-May-2023	18:00	Kindly Approve	PLANNED	Approved	03-May-23	09:00	03-May-23	18:00		
275	RQ130010	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-1	POWER GRID	D	AMP work	03-May-2023	08:00	03-May-2023	18:00		PLANNED	Approved	03-May-23	08:00	03-May-23	18:00		
276	RQ130327	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-2	POWER GRID	C	NHAI Diversion work	03-May-2023	08:00	10-May-2023	18:00		PLANNED	Rejected						It will be discussed after Interim Arrangement for Commissioning of Bikaner-2 S/S/Rejected till then/fresh study and analysis will be done again
277	RQ130326	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-1	POWER GRID	C	NHAI Diversion work	03-May-2023	08:00	10-May-2023	18:00		PLANNED	Rejected						It will be discussed after Interim Arrangement for Commissioning of Bikaner-2 S/S/Rejected till then/fresh study and analysis will be done again
278	RQ130270	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KOTA(PG) (PG) CKT-1	POWER GRID	D	Additional glass disc insertion: LOA given	03-May-2023	08:00	04-May-2023	18:00		PLANNED	Approved	03-May-23	08:00	04-May-23	18:00		
279	RQ130050	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAU(UP)-BALIA(PG) (PG) CKT-1	POWER GRID	D	For replacement of damaged cable of CVT and CT	03-May-2023	08:00	04-May-2023	18:00		PLANNED	Approved	03-May-23	08:00	04-May-23	18:00		
280	RQ130411	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-2	POWER GRID	D	Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L EARTH WIRE DIAMOND CROSSING	03-May-2023	08:00	04-May-2023	18:00	line SD	PLANNED	Approved	03-May-23	08:00	04-May-23	18:00		
281	RQ130410	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-1	POWER GRID	D	Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L EARTH WIRE DIAMOND CROSSING	03-May-2023	08:00	04-May-2023	18:00	line SD	PLANNED	Approved	03-May-23	08:00	04-May-23	18:00		
282	RQ130357	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-2	POWER GRID	C	For 400kV GIB erection works for ICT-3 commissioning	03-May-2023	07:00	04-May-2023	20:00		PLANNED	Approved	03-May-23	07:00	04-May-23	20:00		May be given subject to one element continuous shutdown at a time from Kurukshetra/Subject to all necessary CEA clearances if required
283	RQ130016	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-1	POWER GRID	D	AMP work	02-May-2023	08:00	02-May-2023	18:00		PLANNED	Approved	02-May-23	08:00	02-May-23	18:00		
284	RQ130008	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-KANPUR (PG) CKT-1	POWER GRID	D	To bypass PLCC/Protection Scheme	02-May-2023	08:00	02-May-2023	18:00		PLANNED	Approved	02-May-23	08:00	02-May-23	18:00		
285	RQ130009	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-PANKI(UP) (PG) CKT-1	POWER GRID	D	To bypass PLCC/Protection Scheme	02-May-2023	08:00	02-May-2023	18:00		PLANNED	Approved	02-May-23	08:00	02-May-23	18:00		
286	RQ129996	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWER GRID	D	A/R into non auto mode for Live Line OPGW Work	01-May-2023	08:00	31-May-2023	18:00		PLANNED	Approved	01-May-23	08:00	31-May-23	18:00		

287	RQ130044	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) CKT-2	POWER GRID	D	"400KV Dulhasti Kishenpur -II is a Double circuit Line but stringing is done on one circuit only. Award has been placed for stringing on Circuit 2. under evacuation of Power from Pakaldul HEP in Chenab Valley HEPs. Shutdown is required to carryout stringing on circuit 2 "	01-May-2023	08:00	31-May-2023	18:00	Under construction head, Kindly Approve	PLANNED	Approved	01-May-23	08:00	31-May-23	18:00		
288	RQ130400	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-2	POWER GRID	C	For NHAI Diversion work	01-May-2023	08:00	10-May-2023	18:00		PLANNED	Approved	01-May-23	08:00	10-May-23	18:00	Annexure B-7/PTCC advisory/CEA clearance required	
289	RQ130398	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) CKT-2	POWER GRID	C	For NHAI Diversion work	01-May-2023	08:00	10-May-2023	18:00	S/D required dt from 25.04.2023 to 05.05.2023	PLANNED	Rejected						May be given in July/Defer to next OCC
290	RQ130399	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-1	POWER GRID	C	For NHAI Diversion work	01-May-2023	08:00	10-May-2023	18:00		PLANNED	Approved	01-May-23	08:00	10-May-23	18:00		
291	RQ130397	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) CKT-1	POWER GRID	C	For NHAI Diversion work	01-May-2023	08:00	10-May-2023	18:00	S/D required dt from 25.04.2023 to 05.05.2023	PLANNED	Rejected						May be given in July/Defer to next OCC
292	RQ130393	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1	POWER GRID	C	RECONDUCTORING WORK OF ALL 188 KM OF 400 KV KANKROLI JODHPUR LINE	01-May-2023	08:00	31-May-2023	18:00		PLANNED	Approved	01-May-23	08:00	31-May-23	18:00	ATC Curtailment of 400 MW in NR Export . Subjected to WRPC Consent	
293	RQ130395	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-KANKROLI (PG) CKT-1	POWER GRID	D	OPGW SAG CORRECTION WORK; NON AUTO MODE REQUIRED ON 400 KV BHINMAL KANKROLI CKT.	01-May-2023	08:00	20-May-2023	18:00	only Auto recloser off on daily basis	PLANNED	Approved	01-May-23	17:00	20-May-23	23:00	May be given from 1700 Hrs	
294	RQ130713	OCC_206	nhpccc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_1(NH)-JALANDHAR(PG) CKT-1	POWER GRID	C	Repair of Reactor isolator and 50 Shunt MVAr reactor	01-May-2023	08:00	03-May-2023	18:00		PLANNED	Approved	01-May-23	08:00	03-May-23	18:00	May be given subject to no other shutdown from Chamera_1	
295	RQ129989	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	POWER GRID	C	Actual S/D required from 26-28 April 23 for crossing of under construction of 400 KV S/C Sarojininagar (UP) - Unnao Line	01-May-2023	08:00	03-May-2023	18:00		PLANNED	Approved	01-May-23	08:00	03-May-23	18:00	One line continuous shutdown from Singrauli may be given at a time subject to real time grid conditions	

296	RQ130048	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWER GRID	D	Non auto mode required for carryout stringing on circuit 2.400KV Dulhasti Kishenpur -II is a Double circuit Line but stringing is done on one circuit only. Award has been placed for stringing on Circuit 2. under evacuation of Power from Pakaldul HEP in Chenab Valley HEPs.	01-May-2023	08:00	31-May-2023	18:00	Non Shutdown activity	PLANNED	Approved	01-May-23	08:00	31-May-23	18:00	
297	RQ130302	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1	POWER GRID	D	Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L	01-May-2023	08:00	02-May-2023	18:00		PLANNED	Approved	01-May-23	08:00	02-May-23	18:00	
298	RQ130067	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWER GRID	C	Shutdown is required to carryout stringing on circuit 2 "400KV Dulhasti Kishenpur -II is a Double circuit Line but stringing is done on one circuit only. Award has been placed for stringing on Circuit 2. under evacuation of Power from Pakaldul HEP in Chenab Valley HEPs.	01-May-2023	08:00	31-May-2023	18:00	Kindly Approve	PLANNED	Approved	01-May-23	08:00	15-May-23	18:00	Approved subject to real time consent and inflow at Dulhasti .
299	RQ130104	OCC_206	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(N T)-ALLAHABAD(PG) (PG) CKT-1	POWER GRID	C	ALD LINE-1 C ISOLATOR REPLACEMENT	01-May-2023	08:00	04-May-2023	18:00	LINE UNDER SHUTDOWN	PLANNED	Approved	01-May-23	08:00	04-May-23	18:00	One line continuous shutdown from Singrauli may be given at a time subject to real time grid conditions
300	RQ130097	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-1	POWER GRID	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01-May-2023	07:00	31-May-2023	18:00	Kindly Approve	PLANNED	Approved	01-May-23	07:00	31-May-23	18:00	
301	RQ130098	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-2	POWER GRID	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01-May-2023	07:00	31-May-2023	18:00	Kindly Approve	PLANNED	Approved	01-May-23	07:00	31-May-23	18:00	

302	RQ130338	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-1	POWER GRID	C	For 400kV GIB erection works for ICT-3 commissioning	01-May-2023	07:00	02-May-2023	20:00		PLANNED	Approved	01-May-23	07:00	02-May-23	20:00	May be given subject to one element continuous shutdown at a time from Kurukshetra/Subject to all necessary CEA clearances if required
303	RQ130341	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR - KURUKSHETRA (PG) CKT-2	POWER GRID	C	For 400kV GIB erection works for ICT-3 commissioning	01-May-2023	07:00	05-May-2023	20:00		PLANNED	Approved	01-May-23	07:00	05-May-23	20:00	May be given subject to one element continuous shutdown at a time from Kurukshetra/Subject to all necessary CEA clearances if required
304	RQ130655	OCC_206	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANCHKULA(PG)-PANIPAT(BB) (PG) CKT-1	POWER GRID,BB MB	D	Routine Mtc.	25-May-2023	08:00	25-May-2023	18:00		PLANNED	Approved	25-May-23	08:00	25-May-23	18:00	
305	RQ130656	OCC_206	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-PANCHKULA(PG) (PG) CKT-1	POWER GRID,BB MB	D	Routine Mtc.	03-May-2023	08:00	03-May-2023	18:00		PLANNED	Approved	03-May-23	08:00	03-May-23	18:00	
306	RQ129956	OCC_206	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SULTANPUR(UP)-LUCKNOW_1(PG) (PG) CKT-1	POWER GRID,UP PTCL	D	* For Routine Bay maintenance work at 400KV S/S Sultanpur	22-May-2023	10:00	22-May-2023	18:00		PLANNED	Approved	22-May-23	10:00	22-May-23	18:00	
307	RQ129945	OCC_206	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-LUCKNOW(UP) (PG) CKT-1	POWER GRID,UP PTCL	D	* For Upgradation of Bus-Bar Protection Panel from Electromechanical type to Numerical Type ( Connection of CT Bus-Bar Prot	19-May-2023	09:00	19-May-2023	18:00		PLANNED	Approved	19-May-23	09:00	19-May-23	18:00	
308	RQ129867	OCC_206	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(UP)-AGRA FATEHBAD(UP) (PG) CKT-2	POWER GRID,UP PTCL	D	* JUMPER TIGHTENING, DEFECTIVE POLYMER JUMPER REPLACEMENT WORK	18-May-2023	10:00	18-May-2023	17:00		PLANNED	Approved	18-May-23	10:00	18-May-23	17:00	
309	RQ130029	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-2	POWER GRID,UP PTCL	C	To facilitate tower rectification work of 400 KV D/C Lucknow-Sohawal Line at Loc no.07	08-May-2023	08:00	10-May-2023	18:00		PLANNED	Rejected					Already approved in last Three OCCs. UP consent required/Annexure B-6 and EI clearance required/May be given on weekend
310	RQ130055	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAU(UP)-RASRA (UP) (PG) CKT-1	POWER GRID,UP PTCL	D	For replacement of damaged cable of CVT and CT	06-May-2023	08:00	07-May-2023	18:00		PLANNED	Approved	06-May-23	08:00	07-May-23	18:00	

311	RQ130777	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MORADABAD (UP)- RAMPUR_PRSTL (UP) (PG)	POWER GRID,UP PTCL	C	Actual S/D required from 28 to 30 April 23 for Power Line crossing by under construction LILO of 765 KV Ghatampur - Hapur Line at Rampur S/S	01-May-2023	08:00	03-May-2023	18:00		PLANNED	Approved	01-May-23	08:00	03-May-23	18:00	One shutdown from Moradabad may be given with UP consent/Subject to FTc clearance if LILO work is done
312	RQ129949	OCC_206	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV REWA ROAD-PANKI (UP) CKT-1	UPPTCL	C	* 400 KV PANKI-REWA ROAD LINE/BAY S/D Required for centrifusing of 50 MVAR bus reactor.	22-May-2023	10:00	25-May-2023	17:00		PLANNED	Approved	22-May-23	10:00	25-May-23	17:00	May be given one shutdown from panki at a time
313	RQ129947	OCC_206	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO-LUCKNOW (UP) CKT-1	UPPTCL	D	* For Upgradation of Bus-Bar Protection Panel from Electromechanical type to Numerical Type ( Connection of CT Bus-Bar Prot	22-May-2023	09:00	22-May-2023	18:00		PLANNED	Approved	22-May-23	09:00	22-May-23	18:00	
314	RQ129960	OCC_206	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-SULTANPUR (UP) CKT-1	UPPTCL	D	* For Routine Bay maintenance work at 400KV S/S Sultanpur	19-May-2023	10:00	19-May-2023	18:00		PLANNED	Approved	19-May-23	10:00	19-May-23	18:00	
315	RQ129950	OCC_206	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-ALIGARH (UP) CKT-1	UPPTCL	C	* 400 KV PANKI-ALIGARH LINE /BAY S/D Required for centrifusing of 50 MVAR reactor.	17-May-2023	10:00	20-May-2023	17:00		PLANNED	Approved	17-May-23	10:00	20-May-23	17:00	May be given one shutdown from panki at a time
316	RQ129866	OCC_206	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-MATHURA (UP) CKT-2	UPPTCL	D	* JUMPER TIGHTENING, DEFECTIVE POLYMER JUMPER REPLACEMENT WORK	15-May-2023	10:00	16-May-2023	17:00		PLANNED	Approved	15-May-23	10:00	16-May-23	17:00	
317	RQ129870	OCC_206	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UPC)-GR.NOIDA(UPC) (UP) CKT-2	UPPTCL	D	* Shutdown of 400 kV Gr.Noida(400)-Gr. Noida(765) is requiredfor tree trimming near of tower No 83.	12-May-2023	10:30	12-May-2023	17:00		PLANNED	Approved	12-May-23	10:30	12-May-23	17:00	
318	RQ130754	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAMBHAL_PRSTL - RAMPUR_PRSTL (UP) CKT-1	UPPTCL	C	Power Line crossing by under construction LILO of 765 KV Ghatampur - Hapur Line at Rampur S/S	12-May-2023	08:00	14-May-2023	18:00		PLANNED	Approved	12-May-23	08:00	14-May-23	18:00	One shutdown from Moradabad may be given with UP consent/Subject to FTc clearance if LILO work is done

319	RQ130755	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAMBHAL_PR STL - RAMPUR_PR STL (UP) CKT-2	UPPTCL	C	Power Line crossing by under construction LILO of 765 KV Ghatampur - Hapur Line at Rampur S/S	12-May-2023	08:00	14-May-2023	18:00		PLANNED	Approved	12-May-23	08:00	14-May-23	18:00	One shutdown from Moradabad may be given with UP consent/Subject to FTc clearance if LILO work is done
320	RQ129973	OCC_206	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	D	* pantograph maintenace work shutdown is required along with 400 kv main bus-1	12-May-2023	08:00	12-May-2023	17:00		PLANNED	Approved	12-May-23	08:00	12-May-23	17:00	
321	RQ129857	OCC_206	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH-AZAMGARH (UP) CKT-1	UPPTCL	C	* Replacement of Reactor Isolator commissioning of 50MVAR line Reactor	09-May-2023	09:00	16-May-2023	15:00		PLANNED	Approved	09-May-23	09:00	16-May-23	15:00	Annexure B-6/EI clearance required/Line availability must be ensured by UP
322	RQ129955	OCC_206	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-SULTANPUR(UP) (UP) CKT-1	UPPTCL	D	* For Routine Bay maintenance work at 400KV S/S Sultanpur	02-May-2023	10:00	02-May-2023	18:00		PLANNED	Approved	02-May-23	10:00	02-May-23	18:00	
323	RQ129858	OCC_206	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH-MAU (UP) CKT-1	UPPTCL	C	* Replacement of Reactor Isolator commissioning of 50MVAR line Reactor	02-May-2023	09:00	08-May-2023	15:00		PLANNED	Approved	02-May-23	09:00	08-May-23	15:00	Annexure B-6/EI clearance required/Line availability must be ensured by UP
324	RQ129972	OCC_206	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	D	* to take new 63 MVAR line reactor in circuit and testing	02-May-2023	08:00	02-May-2023	17:00		PLANNED	Approved	02-May-23	08:00	02-May-23	17:00	
325	RQ130848	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ATAUR-INDIRAPURAM (UP) CKT-2	UPPTCL	D	For work of Transmission Line by LILO of one circuit on monopole or any other suitable lattice structure by twin HTLS conductor of 400KV Ataur-Indirapuram D/C Quard Moose transmission line at 400KV GIS S/S Sector -123, Noida under TBCB by UPPTCL	01-May-2023	08:00	02-May-2023	18:00	S/D required dt from 28.04.2023 to 29.04.2023	PLANNED	Approved	01-May-23	08:00	02-May-23	18:00	



326	RQ130847	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ATAU-INDIRAPURAM (UP) CKT-1	UPPTCL	D	For work of Transmission Line by LILO of one circuit on monopole or any other suitable lattice structure by twin HTLS conductor of 400KV Ataur-Indirapuram D/C Quard Moose transmission line at 400KV GIS S/S Sector -123, Noida under TBCB by UPPTCL	01-May-2023	08:00	02-May-2023	18:00	S/D required dt from 28.04.2023 to 29.04.2023.	PLANNED	Approved	01-May-23	08:00	02-May-23	18:00	
327	RQ130330	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG) - RISHIKESH(UK) (PG) CKT-1	POWER GRID,PT CUL	D	AMP OF RELAY AND LINE EQUIPMENTS	21-May-2023	08:00	21-May-2023	18:00		PLANNED	Approved	21-May-23	08:00	21-May-23	18:00	
328	RQ130334	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-MALERKOTLA (PG) (SEKURA) CKT-1	SEKURA	C	For 400kV GIB erection works for ICT-3 commissioning	21-May-2023	07:00	22-May-2023	20:00		PLANNED	Approved	21-May-23	07:00	22-May-23	20:00	May be given subject to one element continuous shutdown at a time from Kurukshetra/Subject to all necessary CEA clearances if required
329	RQ130335	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-MALERKOTLA (PG) (SEKURA) CKT-2	SEKURA	C	For 400kV GIB erection works for ICT-3 commissioning	19-May-2023	07:00	20-May-2023	20:00		PLANNED	Approved	19-May-23	07:00	20-May-23	20:00	May be given subject to one element continuous shutdown at a time from Kurukshetra/Subject to all necessary CEA clearances if required
330	RQ130383	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2	POWER GRID,FB TL	D	For arching horn installation work in Line isolator/earth switch by agency M/s Linxon	20-May-2023	17:00	22-May-2023	23:00	other ckt will be in non auto mode.	PLANNED	Approved	20-May-23	17:00	22-May-23	23:00	Shutdown may be given Subject to real time grid conditions
331	RQ130382	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1	POWER GRID,FB TL	D	For arching horn installation work in Line isolator/earth switch by agency M/s Linxon	08-May-2023	17:00	10-May-2023	23:00	other ckt will be in non auto mode.	PLANNED	Approved	08-May-23	17:00	10-May-23	23:00	Shutdown may be given Subject to real time grid conditions
332	RQ130722	OCC_206	nhpccc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_2(NH)-SAINI(HP) (PKTCL) CKT-1	PKTCL	D	Restoration of Units	20-May-2023	08:00	20-May-2023	18:00		PLANNED	Approved	20-May-23	08:00	20-May-23	18:00	
333	RQ130723	OCC_206	nhpccc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_2(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,POWERGRID	D	Restoration of Units	20-May-2023	08:00	20-May-2023	18:00		PLANNED	Approved	20-May-23	08:00	20-May-23	18:00	

334	RQ130096	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATL_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,POWERGRID	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01-May-2023	07:00	31-May-2023	18:00	Kindly Approve	PLANNED	Rejected							Consent denied by Indigrid
335	RQ130779	OCC_206	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PG) (PS) CKT-2	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	19-May-2023	08:00	19-May-2023	18:00		PLANNED	Approved	19-May-23	08:00	19-May-23	18:00			
336	RQ130778	OCC_206	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	15-May-2023	08:00	15-May-2023	18:00		PLANNED	Approved	15-May-23	08:00	15-May-23	18:00			
337	RQ130787	OCC_206	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	11-May-2023	08:00	11-May-2023	18:00		PLANNED	Approved	11-May-23	08:00	11-May-23	18:00			
338	RQ130783	OCC_206	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	PSTCL	D	For Jumper Tightening, and tree cutting between Tower No. 163 to 190.	11-May-2023	08:00	11-May-2023	18:00		PLANNED	Approved	11-May-23	08:00	11-May-23	18:00			
339	RQ130786	OCC_206	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PG) (PS) CKT-2	PSTCL	D	General Maintenance/ Jumper Tightening	10-May-2023	08:00	10-May-2023	18:00		PLANNED	Approved	10-May-23	08:00	10-May-23	18:00			
340	RQ130776	OCC_206	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PG) (PS) CKT-2	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	08-May-2023	08:00	08-May-2023	18:00		PLANNED	Approved	08-May-23	08:00	08-May-23	18:00			
341	RQ130780	OCC_206	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	For Jumper Tightening, and tree cutting between Tower No. 163 to 190.	08-May-2023	08:00	08-May-2023	18:00		PLANNED	Approved	08-May-23	08:00	08-May-23	18:00			
342	RQ130785	OCC_206	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PG) (PS) CKT-2	PSTCL	D	General Maintenance/ Jumper Tightening	08-May-2023	08:00	08-May-2023	18:00		PLANNED	Approved	08-May-23	08:00	08-May-23	18:00			
343	RQ130775	OCC_206	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	05-May-2023	08:00	05-May-2023	18:00		PLANNED	Approved	05-May-23	08:00	05-May-23	18:00			
344	RQ130784	OCC_206	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PG) (PS) CKT-2	PSTCL	D	General Maintenance/ Jumper Tightening	04-May-2023	08:00	04-May-2023	18:00		PLANNED	Approved	04-May-23	08:00	04-May-23	18:00			

345	RQ130615	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BEHMAN JASSA SINGH (PS)-MOGA(PG) (PSTCL) CKT-1	PSTCL	D	For AMP work	03-May-2023	09:00	03-May-2023	17:30	Kindly Approve	PLANNED	Approved	03-May-23	09:00	03-May-23	17:30	
346	RQ130781	OCC_206	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	PSTCL	D	For Jumper Tightening, and tree cutting between Tower No. 132 to 162	03-May-2023	08:00	03-May-2023	18:00		PLANNED	Approved	03-May-23	08:00	03-May-23	18:00	
347	RQ130788	OCC_206	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PS G) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	02-May-2023	08:00	03-May-2023	18:00		PLANNED	Approved	02-May-23	08:00	03-May-23	18:00	
348	RQ130839	OCC_206	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PS G) (PS) CKT-2	PSTCL	D	OPGW Work - Non-Auto reclosure mode	01-May-2023	06:00	31-May-2023	18:00	Only Auto reclosure will be disabled	PLANNED	Approved	01-May-23	06:00	31-May-23	18:00	
349	RQ130420	OCC_206	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-2	RRVPNL	D	ETC work of Main-1 & Auto-Recloser relay	19-May-2023	08:00	20-May-2023	18:00		PLANNED	Approved	19-May-23	08:00	20-May-23	18:00	May be given on Daily basis subject to real time grid conditions
350	RQ130353	OCC_206	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	D	1. Calibration of line metering CT's and Energy meters. 2. Annual maintenance and testing of Line/Bay equipments.	19-May-2023	08:00	20-May-2023	18:00		PLANNED	Approved	19-May-23	08:00	20-May-23	18:00	May be given on Daily basis subject to real time grid conditions
351	RQ130424	OCC_206	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-MERTA (RS) CKT-1	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS alongwith 50 MVAR line reactor at Merta	18-May-2023	08:00	18-May-2023	18:00		PLANNED	Approved	18-May-23	17:00	18-May-23	23:00	Shutdown may be given from 1700 Hrs
352	RQ130370	OCC_206	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-DEEDWANA(MTS) (RS) CKT-1	RRVPNL	C	Shutdown required for shifting of T/L works due to construction of Nataional Highway Amritsar-Jamnagar T/L under Bharatmala project of PIU - Hanumangarh.	18-May-2023	08:00	26-May-2023	18:00		PLANNED	Rejected					It will be discussed after Interim Arrangement for Commissioning of Bikaner-2 S/S/Rejected till then/fresh study and analysis will be done again

353	RQ130351	OCC_206	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2	RRVPNL	D	1. Calibration of line metering CT's and Energy meters. 2. Annual maintenance and testing of Line/Bay equipments.	17-May-2023	08:00	18-May-2023	18:00		PLANNED	Approved	17-May-23	08:00	18-May-23	18:00	May be given on Daily basis subject to real time grid conditions
354	RQ130344	OCC_206	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-JODHPUR (RS) CKT-1	RRVPNL	D	For Tightening of jumper, Missing , Loosening Nut Bolts at various Locations	16-May-2023	17:00	22-May-2023	22:00		PLANNED	Approved	16-May-23	17:00	22-May-23	22:00	Shutdown may be given Subject to real time Grid conditions
355	RQ130345	OCC_206	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-MERTA (RS) CKT-1	RRVPNL	D	For Tightening of jumper, Missing , Loosening Nut Bolts at various Locations	16-May-2023	17:00	22-May-2023	22:00		PLANNED	Approved	16-May-23	17:00	22-May-23	22:00	Shutdown may be given Subject to real time Grid conditions
356	RQ130419	OCC_206	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-1	RRVPNL	D	ETC work of Main-1 & Auto-Recloser relay at STPS end and Maintenance work at Ratangarh	16-May-2023	08:00	17-May-2023	18:00		PLANNED	Approved	16-May-23	08:00	17-May-23	18:00	May be given on Daily basis subject to real time grid conditions
357	RQ130350	OCC_206	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	D	1. Calibration of line metering CT's and Energy meters. 2. Annual maintenance and testing of Line/Bay equipments.	15-May-2023	08:00	16-May-2023	18:00		PLANNED	Approved	15-May-23	08:00	16-May-23	18:00	May be given on Daily basis subject to real time grid conditions
358	RQ130352	OCC_206	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARMER(RS)-RAJWEST(RW) (RS) CKT-1	RRVPNL	D	Planned maintenance and Rajwest and Maintenance & testing work at Barmer	13-May-2023	08:00	14-May-2023	18:00		PLANNED	Approved	13-May-23	08:00	14-May-23	18:00	
359	RQ130346	OCC_206	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-JODHPUR (RS) CKT-1	RRVPNL	D	Planned maintenance	12-May-2023	08:00	12-May-2023	18:00		PLANNED	Approved	12-May-23	08:00	12-May-23	18:00	
360	RQ130422	OCC_206	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-HEERAPURA (RS) CKT-1	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	11-May-2023	08:00	11-May-2023	18:00		PLANNED	Approved	11-May-23	08:00	11-May-23	18:00	
361	RQ130342	OCC_206	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-KANKANI (RS) CKT-1	RRVPNL	D	Planned maintenance	11-May-2023	08:00	11-May-2023	18:00		PLANNED	Approved	11-May-23	08:00	11-May-23	18:00	
362	RQ130378	OCC_206	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER-BHILWARA (RS) CKT-1	RRVPNL	D	Routine maintenance and testing work of associated equipments of 400 kV Bhilwara - Ajmer Ckt-1 Line & Bay (4352B)	11-May-2023	08:00	11-May-2023	18:00		PLANNED	Approved	11-May-23	08:00	11-May-23	18:00	

363	RQ130379	OCC_206	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHILWARA(RS)-CHHABRA(RVUN) (RS) CKT-1	RRVPNL	D	Routine Maintenance and testing of 400 KV CHHABRA LINE Bay ( 4352A ) with SOMVAR Reactor at Bhilwara	10-May-2023	08:00	10-May-2023	18:00		PLANNED	Approved	10-May-23	08:00	10-May-23	18:00		
364	RQ130415	OCC_206	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-KANKANI (RS) CKT-1	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	09-May-2023	08:00	09-May-2023	18:00		PLANNED	Approved	09-May-23	08:00	09-May-23	18:00		
365	RQ130423	OCC_206	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-RATANGARH (RS) CKT-1	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	08-May-2023	08:00	08-May-2023	18:00		PLANNED	Approved	08-May-23	08:00	08-May-23	18:00		
366	RQ130396	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-BARMER (RS) CKT-1	RRVPNL	D	"Overhead crossing of existing RRVPNL line by 400kV D/C Ramgarh II (Fatehgarh-III) - Fatehgarh II Transmission Line - TL Construction"	02-May-2023	08:00	03-May-2023	18:00		PLANNED	Approved	02-May-23	08:00	03-May-23	18:00		
367	RQ130004	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-LUCKNOW_1(PG) (PL) CKT-1	POWER LINK	D	AMP work	16-May-2023	08:00	16-May-2023	18:00		PLANNED	Approved	16-May-23	08:00	16-May-23	18:00		
368	RQ130413	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(PG)-BIKANER(RS) (PG) CKT-2	POWER GRID,RRVPNL	C	For removal of LLO of Bhadla (RRVPNL)-Bikaner (RRVPNL) at Bikaner and extension Upto Bikaner-2	15-May-2023	08:00	30-May-2023	18:00	Interim Arrangement for Commissioning of Bikaner-2 S/S	PLANNED	Rejected						May be discussed after a separate meeting and study by CTU nad NRLDC.
369	RQ130412	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(PG)-BIKANER(RS) (PG) CKT-1	POWER GRID,RRVPNL	C	For removal of LLO of Bhadla (RRVPNL)-Bikaner (RRVPNL) at Bikaner and extension Upto Bikaner-2	15-May-2023	08:00	30-May-2023	18:00	Interim Arrangement for Commissioning of Bikaner-2 S/S	PLANNED	Rejected						May be discussed after a separate meeting and study by CTU nad NRLDC.
370	RQ130054	OCC_206	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV) - JHATIKARA(PG) (DTL) CKT-2	POWER GRID,DTL	D	For General Maintenance as per PMS.	13-May-2023	05:00	13-May-2023	09:00		PLANNED	Approved	13-May-23	05:00	13-May-23	09:00		
371	RQ130053	OCC_206	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV) - TUGHLAKABAD(PG) (DTL) CKT-2	POWER GRID,DTL	D	For General Maintenance as per PMS.	09-May-2023	05:00	09-May-2023	09:00		PLANNED	Approved	09-May-23	05:00	09-May-23	09:00		
372	RQ130052	OCC_206	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV) - TUGHLAKABAD(PG) (DTL) CKT-1	POWER GRID,DTL	D	For General Maintenance as per PMS.	08-May-2023	05:00	08-May-2023	09:00		PLANNED	Approved	08-May-23	05:00	08-May-23	09:00		

373	RQ130319	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIB AGH(PG)(DTL) CKT-1	POWER GRID,DTL	D	Attending oil leakges from all ct of old wsi make ct of main bay 404 by DTL	06-May-2023	08:00	07-May-2023	15:00	at Mandola end.	PLANNED	Approved	06-May-23	08:00	07-May-23	15:00	
374	RQ130062	OCC_206	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV)(PG) CKT-2	POWER GRID,DTL	D	Maintenance of Line isolator 403-89L	04-May-2023	06:00	04-May-2023	09:00		PLANNED	Approved	04-May-23	06:00	04-May-23	09:00	
375	RQ130061	OCC_206	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV)(DTL) CKT-1	POWER GRID,DTL	D	Maintenance of Line isolator 401-89L	03-May-2023	06:00	03-May-2023	09:00		PLANNED	Approved	03-May-23	06:00	03-May-23	09:00	
376	RQ129974	OCC_206	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(UP)-BAREILLY(PG)(PG) CKT-2	POWER LINK,PO WERGRI D	D	* maintenance of pantograph isolator of bus -I	12-May-2023	08:00	12-May-2023	17:00		PLANNED	Approved	12-May-23	08:00	12-May-23	17:00	
377	RQ130402	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-2	POWER LINK,PO WERGRI D	C	For NHAI Diversion work	01-May-2023	08:00	10-May-2023	18:00		PLANNED	Approved	01-May-23	08:00	10-May-23	18:00	Annexure B-7/PTCC advisory/CEA clearance required/Subject to no other shutdown from.
378	RQ130401	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-1	POWER LINK,PO WERGRI D	C	For NHAI Diversion work	01-May-2023	08:00	10-May-2023	18:00		PLANNED	Approved	01-May-23	08:00	10-May-23	18:00	Annexure B-7/PTCC advisory/CEA clearance required
379	RQ130757	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-2	POWER LINK,PO WERGRI D	C	Power Line crossing by under construction LLO of 765 KV Ghatampur - Hapur Line at Rampur S/S	01-May-2023	08:00	03-May-2023	18:00		PLANNED	Approved	01-May-23	08:00	03-May-23	18:00	May be clubbed with Sr No 377 and 378
380	RQ130756	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-1	POWER LINK,PO WERGRI D	C	Power Line crossing by under construction LLO of 765 KV Ghatampur - Hapur Line at Rampur S/S	01-May-2023	08:00	03-May-2023	18:00		PLANNED	Approved	01-May-23	08:00	03-May-23	18:00	May be clubbed with Sr No 377 and 378
381	RQ130000	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-SAMBA(PG)(NRSS XXIX) CKT-2	NRSS XXIX	D	AMP OF LINE BAY EQUIPMENT AND PROTECTION SYSTEM	11-May-2023	09:30	11-May-2023	17:30	Kindly Approve	PLANNED	Approved	11-May-23	09:30	11-May-23	17:30	
382	RQ129999	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-SAMBA(PG)(NRSS XXIX) CKT-1	NRSS XXIX	D	AMP OF LINE BAY EQUIPMENT AND PROTECTION SYSTEM	09-May-2023	09:30	09-May-2023	17:30	Kindly Approve	PLANNED	Approved	09-May-23	09:30	09-May-23	17:30	
383	RQ130060	OCC_206	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV)(APCL) CKT-2	APCL	D	Maintenance of Line isolator 411-89L	11-May-2023	06:00	11-May-2023	09:00		PLANNED	Approved	11-May-23	06:00	11-May-23	09:00	

384	RQ130059	OCC_206	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJAR(APCL)-MUNDKA(DV) (APCL) CKT-1	APCPL	D	Maintenance of Line isolator 414-89L	10-May-2023	06:00	10-May-2023	09:00		PLANNED	Approved	10-May-23	06:00	10-May-23	09:00	
385	RQ130064	OCC_206	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA-MUNDKA (DV) CKT-2	DTL	D	Maintenance of Line isolator 417-89L	07-May-2023	06:00	07-May-2023	09:00		PLANNED	Approved	07-May-23	06:00	07-May-23	09:00	
386	RQ130063	OCC_206	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA-MUNDKA (DV) CKT-1	DTL	D	Maintenance of Line isolator 419-89L	05-May-2023	06:00	05-May-2023	09:00		PLANNED	Approved	05-May-23	06:00	05-May-23	09:00	
387	RQ130162	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA(PG)-PATRAN(PATRAN) CKT-2	POWER GRID, PATRAN	D	SD required for rectification of shutdown nature defects of line along with non auto mode of Patiala-Patran ckt 1	05-May-2023	09:00	06-May-2023	18:00	During S/D period Auto re-closure of 400kV D/C Patiala-Patran Ckt-1 will be in NON Auto mode	PLANNED	Approved	05-May-23	09:00	06-May-23	18:00	
388	RQ130161	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA(PG)-PATRAN(PATRAN) CKT-1	POWER GRID, PATRAN	D	SD required for rectification of shutdown nature defects of line along with non auto mode of Patiala-Patran ckt 2	03-May-2023	09:00	04-May-2023	18:00	During S/D period Auto re-closure of 400kV D/C Patiala-Patran Ckt-2 will be in NON Auto mode	PLANNED	Approved	03-May-23	09:00	04-May-23	18:00	
389	RQ130322	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-1	PKTSL	D	Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L	03-May-2023	08:00	04-May-2023	18:00		PLANNED	Approved	03-May-23	17:00	04-May-23	23:00	May be given from 1700 Hrs
390	RQ130323	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-2	PKTSL	D	Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L	03-May-2023	08:00	04-May-2023	18:00		PLANNED	Approved	03-May-23	17:00	04-May-23	23:00	May be given from 1700 Hrs
391	RQ130409	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-2	GPTL	D	Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L	01-May-2023	08:00	02-May-2023	18:00	only Auto recloser off on daily basis	PLANNED	Approved	01-May-23	08:00	02-May-23	18:00	
392	RQ130408	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-1	GPTL	D	Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L	01-May-2023	08:00	02-May-2023	18:00	only Auto recloser off on daily basis	PLANNED	Approved	01-May-23	08:00	02-May-23	18:00	
393	RQ130762	OCC_206	sldcps_sd	BUS	400KV BUS 1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-1	29-May-2023	08:00	29-May-2023	18:00		PLANNED	Approved	29-May-23	08:00	29-May-23	18:00	

394	RQ130514	OCC_206	cpcc1_sd	BUS	400KV BUS 4 AT KURUKSHETRA(PG)	POWER GRID	C	For Interconnection of new ICT-3 GIS bay with Existing GIS & Busbar Relay Testing	29-May-2023	07:00	30-May-2023	20:00		PLANNED	Approved	29-May-23	07:00	30-May-23	20:00	May be given subject to one element continuous shutdown at a time from Kurukshetra/Subject to all necessary CEA clearances if required
395	RQ130480	OCC_206	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLAPG)	POWER GRID	D	For new Busbar Protection testing	28-May-2023	08:00	28-May-2023	18:00		PLANNED	Approved	28-May-23	08:00	28-May-23	18:00	shutdown allowed subject to no load restriction to delhi
396	RQ130495	OCC_206	cpcc1_sd	BUS	400KV BUS 2 AT BALLABHGARH(PG)	POWER GRID	D	S/D Required for Bus Bar protection testing work.	28-May-2023	08:00	28-May-2023	18:00		PLANNED	Approved	28-May-23	08:00	28-May-23	18:00	
397	RQ130513	OCC_206	cpcc1_sd	BUS	400KV BUS 3 AT KURUKSHETRA(PG)	POWER GRID	C	For Interconnection of new ICT-3 GIS bay with Existing GIS & Busbar Relay Testing	27-May-2023	07:00	28-May-2023	20:00		PLANNED	Approved	27-May-23	07:00	28-May-23	20:00	May be given subject to one element continuous shutdown at a time from Kurukshetra/Subject to all necessary CEA clearances if required
398	RQ130478	OCC_206	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLAPG)	POWER GRID	D	For new Busbar Protection testing	26-May-2023	08:00	26-May-2023	18:00		PLANNED	Approved	26-May-23	08:00	26-May-23	18:00	shutdown allowed subject to no load restriction to delhi
399	RQ130493	OCC_206	cpcc1_sd	BUS	400KV BUS 4 AT BALLABHGARH(PG)	POWER GRID	C	S/D Required for Bus Bar protection retrofitment work.	26-May-2023	08:00	28-May-2023	18:00		PLANNED	Approved	26-May-23	08:00	28-May-23	18:00	One BUS Shutdown may be given at a time subject to all elements must remain in service via other BUS
400	RQ130735	OCC_206	cpcc3_sd	BUS	400KV BUS 2 AT BALIA(PG)	POWER GRID	D	AMP works	25-May-2023	10:00	25-May-2023	18:00		PLANNED	Approved	25-May-23	10:00	25-May-23	18:00	
401	RQ130070	OCC_206	cpcc2_sd	BUS	400KV BUS 2 AT NEWWANPOH(PG)	POWER GRID	D	For Annual Maintenance work	25-May-2023	09:00	25-May-2023	18:00	Kindly Approve	PLANNED	Approved	25-May-23	09:00	25-May-23	18:00	
402	RQ130477	OCC_206	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLAPG)	POWER GRID	D	For new Busbar Protection testing	25-May-2023	08:00	25-May-2023	18:00		PLANNED	Approved	25-May-23	08:00	25-May-23	18:00	shutdown allowed subject to no load restriction to delhi
403	RQ130510	OCC_206	cpcc1_sd	BUS	400KV BUS 4 AT KURUKSHETRA(PG)	POWER GRID	C	For HV Test of GIS Extension bay of Bus-4	25-May-2023	07:00	26-May-2023	20:00		PLANNED	Approved	25-May-23	07:00	26-May-23	20:00	May be given subject to one element continuous shutdown at a time from Kurukshetra/Subject to all necessary CEA clearances if required
404	RQ130479	OCC_206	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLAPG)	POWER GRID	D	For new Busbar Protection testing	23-May-2023	08:00	23-May-2023	18:00		PLANNED	Approved	23-May-23	08:00	23-May-23	18:00	shutdown allowed subject to no load restriction to delhi
405	RQ130491	OCC_206	cpcc1_sd	BUS	400KV BUS 2 AT BALLABHGARH(PG)	POWER GRID	C	S/D Required for Bus Bar protection retrofitment work.	23-May-2023	08:00	25-May-2023	18:00		PLANNED	Approved	23-May-23	08:00	25-May-23	18:00	One BUS Shutdown may be given at a time subject to all elements must remain in service via other BUS
406	RQ130509	OCC_206	cpcc1_sd	BUS	400KV BUS 3 AT KURUKSHETRA(PG)	POWER GRID	C	For HV Test of GIS Extension bay of Bus-3	23-May-2023	07:00	24-May-2023	20:00		PLANNED	Approved	23-May-23	07:00	24-May-23	20:00	May be given subject to one element continuous shutdown at a time from Kurukshetra/Subject to all necessary CEA clearances if required



407	RQ130529	OCC_206	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 2	POWER GRID	D	construction related works of Phase II,STATCOM erection works ,Bus Bar,LBB Relay Testing for Ph-II Commissioning work	21-May-2023	17:00	28-May-2023	23:00		PLANNED	Approved	21-May-23	17:00	28-May-23	23:00	Shutdown may be given;Subject to all necessary CEA clearances before charging of new element/Only One BUS SD would be given from 1700 Hrs/2nd BUS SD on same day will be given from 1900 Hrs
408	RQ130531	OCC_206	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 4	POWER GRID	D	construction related works of Phase II, STATCOM erection works, Bus Bar, LBB Relay Testing for Ph-II Commissioning work	20-May-2023	17:00	28-May-2023	23:00		PLANNED	Approved	20-May-23	17:00	28-May-23	23:00	Shutdown may be given;Subject to all necessary CEA clearances before charging of new element/Only One BUS SD would be given from 1700 Hrs/2nd BUS SD on same day will be given from 1900 Hrs
409	RQ130069	OCC_206	cpcc2_sd	BUS	400KV BUS 1 AT NEWWANPOH(PG)	POWER GRID	D	For Annual Maintenance work	18-May-2023	09:00	18-May-2023	18:00	Kindly Approve	PLANNED	Approved	18-May-23	09:00	18-May-23	18:00	
410	RQ130494	OCC_206	cpcc1_sd	BUS	400KV BUS 1 AT BALLABHGARH(PG)	POWER GRID	D	S/D Required for Bus Bar protection testing work.	18-May-2023	08:00	18-May-2023	18:00		PLANNED	Approved	18-May-23	08:00	18-May-23	18:00	
411	RQ130486	OCC_206	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)	POWER GRID	D	FOR AMP WORK	16-May-2023	08:00	16-May-2023	18:00		PLANNED	Approved	16-May-23	08:00	16-May-23	18:00	shutdown allowed subject to no load restriction to delhi
412	RQ130492	OCC_206	cpcc1_sd	BUS	400KV BUS 3 AT BALLABHGARH(PG)	POWER GRID	C	S/D Required for Bus Bar protection retrofitment work.	16-May-2023	08:00	18-May-2023	18:00		PLANNED	Approved	16-May-23	08:00	18-May-23	18:00	One BUS Shutdown may be given at a time subject to all elements must remain in service via other BUS
413	RQ130485	OCC_206	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)	POWER GRID	D	FOR AMP WORK	15-May-2023	08:00	15-May-2023	18:00		PLANNED	Approved	15-May-23	08:00	15-May-23	18:00	shutdown allowed subject to no load restriction to delhi
414	RQ130490	OCC_206	cpcc1_sd	BUS	400KV BUS 1 AT BALLABHGARH(PG)	POWER GRID	C	S/D Required for Bus Bar protection retro fitment work.	13-May-2023	08:00	15-May-2023	18:00		PLANNED	Approved	13-May-23	08:00	15-May-23	18:00	One BUS Shutdown may be given at a time subject to all elements must remain in service via other BUS
415	RQ130730	OCC_206	cpcc3_sd	BUS	400KV BUS 1 AT FATEHPUR(PG)	POWER GRID	D	AMP works	11-May-2023	10:00	11-May-2023	18:00		PLANNED	Approved	11-May-23	10:00	11-May-23	18:00	
416	RQ130700	OCC_206	cpcc3_sd	BUS	400KV BUS 2 AT SOHAWAL(PG)	POWER GRID	D	For integration of NEW ICT-III 400KV Bay in to BUS-II	11-May-2023	08:00	12-May-2023	18:00		PLANNED	Approved	11-May-23	08:00	12-May-23	18:00	
417	RQ130528	OCC_206	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 1	POWER GRID	D	Construction related works of Phase II, Busbar, LBB Testing,under Phase 2 commissioning works	08-May-2023	17:00	15-May-2023	23:00		PLANNED	Approved	08-May-23	17:00	15-May-23	23:00	Shutdown may be given;Subject to all necessary CEA clearances before charging of new element/Only One BUS SD would be given from 1700 Hrs/2nd BUS SD on same day will be given from 1900 Hrs

418	RQ130506	OCC_206	cpcc1_sd	BUS	400KV BUS 4 AT KURUKSHETRA(PG)	POWER GRID	C	For Erection of Bus-4 Extension module for GIS extension	08-May-2023	07:00	14-May-2023	20:00		PLANNED	Approved	08-May-23	07:00	14-May-23	20:00	May be given subject to one element continuous shutdown at a time from Kurukshetra/Subject to all necessary CEA clearances if required
419	RQ130537	OCC_206	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 4	POWER GRID	D	For erection and commissioning works in TBC Bay	07-May-2023	17:00	11-May-2023	23:00		PLANNED	Approved	07-May-23	17:00	11-May-23	23:00	Shutdown may be given;Subject to all necessary CEA clearances before charging of new element/Only One BUS SD would be given from 1700 Hrs/2nd BUS SD on same day will be given from 1900 Hrs
420	RQ130503	OCC_206	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 2	POWER GRID	D	Bay Extension Works	06-May-2023	17:00	08-May-2023	23:00		PLANNED	Approved	06-May-23	17:00	08-May-23	23:00	Shutdown may be given Subject to real time Grid conditions
421	RQ130530	OCC_206	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 3	POWER GRID	D	Construction related works of Phase II, Busbar, LBB Testing of ICT-7 under Phase 2 commissioning works	06-May-2023	17:00	13-May-2023	23:00		PLANNED	Approved	06-May-23	17:00	13-May-23	23:00	Shutdown may be given;Subject to all necessary CEA clearances before charging of new element/Only One BUS SD would be given from 1700 Hrs/2nd BUS SD on same day will be given from 1900 Hrs
422	RQ130638	OCC_206	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR(PG)	POWER GRID	D	to facilitate un-installation of Siemens CB and CT from bay-424	05-May-2023	10:00	05-May-2023	18:00		PLANNED	Approved	05-May-23	10:00	05-May-23	18:00	
423	RQ130502	OCC_206	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 1	POWER GRID	D	Bay Extension Works	03-May-2023	17:00	05-May-2023	23:00		PLANNED	Approved	03-May-23	17:00	05-May-23	23:00	Shutdown may be given Subject to real time Grid conditions
424	RQ130519	OCC_206	cpcc1_sd	BUS	400KV BUS 2 AT NEEMRANA(PG)	POWER GRID	D	For Bus bar integration for Bay extension work for Sikar-2-Neemrana line at Neemrana SS	03-May-2023	08:00	04-May-2023	18:00		PLANNED	Approved	03-May-23	08:00	04-May-23	18:00	
425	RQ130536	OCC_206	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 3	POWER GRID	D	For erection and commissioning works in TBC Bay, Bus Bar , LBB Relay Testing Under Phase-1 commissioning works	01-May-2023	17:00	06-May-2023	23:00		PLANNED	Approved	01-May-23	17:00	06-May-23	23:00	Shutdown may be given;Subject to all necessary CEA clearances before charging of new element/Only One BUS SD would be given from 1700 Hrs/2nd BUS SD on same day will be given from 1900 Hrs
426	RQ130473	OCC_206	cpcc1_sd	BUS	400 KV DADRI(PG) - BUS 2	POWER GRID	D	To attend dislocation of connector on suspension insuloator at gantry tower of Bus B in AC Switchyard	01-May-2023	09:00	01-May-2023	13:00	"To discharge Bus B following breakers are required to be opened: A.WX1.Q1, A.WX2.Q1, A.WX3.Q1, A.WL1.Q"	PLANNED	Approved	01-May-23	09:00	01-May-23	13:00	

427	RQ130517	OCC_206	cpcc1_sd	BUS	400KV BUS 1 AT KANKROLI(PG)	POWER GRID	D	Removal of Harware for dis mantling of Main bay of 400 kv Kankroli Jodhpur Line	01-May-2023	08:00	01-May-2023	18:00		PLANNED	Approved	01-May-23	17:00	01-May-23	23:00	May be given from 1700 Hrs
428	RQ130518	OCC_206	cpcc1_sd	BUS	400KV BUS 1 AT NEEMRANA(PG)	POWER GRID	D	For Bus bar integration for Bay extension work for Sikar-2-Neemrana line at Neemrana SS	01-May-2023	08:00	02-May-2023	18:00		PLANNED	Approved	01-May-23	15:00	02-May-23	23:00	May be given from 1500 Hrs
429	RQ130611	OCC_206	cpcc2_sd	BUS	400KV BUS 3 AT MOGA(PG)	POWER GRID	C	To attend SF6 gas leakage by OEM (M/s Hyosung) in GIS Bus and Replacement of CB drive Mechanism cover to prevent ingress of moisture.	01-May-2023	08:00	07-May-2023	18:00	Kindly Approve	PLANNED	Approved	01-May-23	08:00	07-May-23	18:00	Subject to all elements must remain in servoa other BUS/SD duration may be reduced to 4-5 Days
430	RQ130505	OCC_206	cpcc1_sd	BUS	400KV BUS 3 AT KURUKSHETRA(PG)	POWER GRID	C	For Erection of Bus-3 Extension module for GIS extension	01-May-2023	07:00	07-May-2023	20:00		PLANNED	Approved	01-May-23	07:00	07-May-23	20:00	May be given subject to one element continuous shutdown at a time from Kurukshetra/Subject to all necessary CEA clearances if required
431	RQ130265	OCC_206	sldcrs_sd	BUS	400KV BUS 2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	25-May-2023	08:00	25-May-2023	18:00		PLANNED	Approved	25-May-23	15:00	25-May-23	23:00	May be given from 1500 Hrs
432	RQ130259	OCC_206	sldcrs_sd	BUS	400KV BUS 2 AT MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	15-May-2023	08:00	15-May-2023	18:00		PLANNED	Approved	15-May-23	15:00	15-May-23	23:00	May be given from 1500 Hrs
433	RQ130258	OCC_206	sldcrs_sd	BUS	400KV BUS 1 AT MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	12-May-2023	08:00	12-May-2023	18:00		PLANNED	Approved	12-May-23	15:00	12-May-23	23:00	May be given from 1500 Hrs
434	RQ130263	OCC_206	sldcrs_sd	BUS	400KV BUS 2 AT BHILWARA(RS)	RRVPNL	D	Routine Maintenance of 400KV Main Bus-2 and Associated Equipments	11-May-2023	08:00	11-May-2023	18:00		PLANNED	Approved	11-May-23	15:00	11-May-23	23:00	May be given from 1500 Hrs
435	RQ130262	OCC_206	sldcrs_sd	BUS	400KV BUS 1 AT BHILWARA(RS)	RRVPNL	D	Routine Maintenance of 400KV Main Bus-1 and Associated Equipments	10-May-2023	08:00	10-May-2023	18:00		PLANNED	Approved	10-May-23	15:00	10-May-23	23:00	May be given from 1500 Hrs
436	RQ130261	OCC_206	sldcrs_sd	BUS	400KV BUS 2 AT BABAI(RS)	RRVPNL	C	Jumping work and Bus Barstability testing by M/s NRSS for commissioning of 400 KV D/C Bhiwani line bays.	08-May-2023	08:00	09-May-2023	18:00		PLANNED	Approved	08-May-23	15:00	09-May-23	23:00	May be given from 1500 Hrs
437	RQ130264	OCC_206	sldcrs_sd	BUS	400KV BUS 1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	02-May-2023	08:00	02-May-2023	18:00		PLANNED	Approved	02-May-23	15:00	02-May-23	23:00	May be given from 1500 Hrs

438	RQ130260	OCC_206	sldcrs_sd	BUS	400KV BUS 1 AT BABA(RS)	RRVPNL	C	Jumping work and Bus Barstability testing by M/s NRSS for commissioning of 400 KV D/C Bhiwani line bays.	02-May-2023	08:00	04-May-2023	18:00		PLANNED	Approved	02-May-23	08:00	04-May-23	18:00	May be given subject to all elements must remain in service
439	RQ129975	OCC_206	stuup_sd	BUS	400KV BUS 3 AT LUCKNOW(UP)	UPPTCL	D	* For Upgradation of Bus-Bar Protection Panel from Electromechanical type to Numerical Type ( Connection of CT Bus-Bar Prot	23-May-2023	09:00	23-May-2023	18:00		PLANNED	Approved	23-May-23	09:00	23-May-23	18:00	
440	RQ129843	OCC_206	stuup_sd	BUS	400KV BUS 2 AT LUCKNOW(UP)	UPPTCL	C	* For Upgradation of Bus-Bar Protection Panel from Electromechanical type to Numerical Type at 400 KV Sub-Station, Sarojini	17-May-2023	09:00	24-May-2023	18:00		PLANNED	Approved	17-May-23	09:00	24-May-23	18:00	
441	RQ129833	OCC_206	stuup_sd	BUS	400KV BUS 2 AT DASNA(UP)	UPPTCL	D	Annual Maintenance & Testing of Bus -2	15-May-2023	09:00	15-May-2023	17:00		PLANNED	Approved	15-May-23	09:00	15-May-23	17:00	
442	RQ129865	OCC_206	stuup_sd	BUS	400KV BUS 1 AT BAREILLY(UP)	UPPTCL	D	* Unnao ckt-I pantograph maitenace work 22.03.2023 13:49:19 INDIA (11007707) Phone 9412738883	12-May-2023	08:00	12-May-2023	17:00		PLANNED	Approved	12-May-23	08:00	12-May-23	17:00	
443	RQ129874	OCC_206	stuup_sd	BUS	400KV BUS 2 AT ALIGARH(UP)	UPPTCL	D	Annual Testing & Routinte maintenance of 400 KV Bus-II CVT.	08-May-2023	10:00	08-May-2023	17:00		PLANNED	Approved	08-May-23	10:00	08-May-23	17:00	
444	RQ129952	OCC_206	stuup_sd	BUS	400KV BUS 2 AT SULTANPUR(UP)	UPPTCL	C	* Replacement of Pantograph isolator of 315MVA ICT-IV at 400KV S/S Sultanpur.	08-May-2023	10:00	12-May-2023	18:00		PLANNED	Approved	08-May-23	10:00	12-May-23	18:00	
445	RQ129873	OCC_206	stuup_sd	BUS	400KV BUS 1 AT ALIGARH(UP)	UPPTCL	D	Annual Testing & Routinte maintenance of 400 KV Bus-I CVT.	06-May-2023	10:00	06-May-2023	17:00		PLANNED	Approved	06-May-23	10:00	06-May-23	17:00	
446	RQ129951	OCC_206	stuup_sd	BUS	400KV BUS 1 AT SULTANPUR(UP)	UPPTCL	C	* Replacement of Pantograph isolator of 315MVA ICT-IV at 400KV S/S Sultanpur.	02-May-2023	10:00	06-May-2023	18:00		PLANNED	Approved	02-May-23	10:00	06-May-23	18:00	
447	RQ129848	OCC_206	stuup_sd	BUS	400KV BUS 1 AT MURADNAGAR_2(UP)	UPPTCL	D	* SHUTDOWN OF 400 KV MAIN BUS-1 FOR CONSTRUCTION OF 02 NO. LINE BAY	01-May-2023	09:00	01-May-2023	19:00		PLANNED	Approved	01-May-23	09:00	01-May-23	19:00	

448	RQ129853	OCC_206	stuup_sd	BUS	400KV BUS 1 AT GR.NOIDA(UPC)	UPPCL	D	* General maintenance work will be carried out during this shutdown period.	14-May-2023	10:30	14-May-2023	16:00		PLANNED	Approved	14-May-23	10:30	14-May-23	16:00	
449	RQ130496	OCC_206	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 1	PKTSL	D	Bay extension work under PBTSL (Shutdown requested by KEC)- 400kV Busbar stability test Bikaner & Bhiwadi bay	11-May-2023	08:00	12-May-2023	18:00		PLANNED	Approved	11-May-23	15:00	12-May-23	23:00	May be given from 1500 Hrs
450	RQ130497	OCC_206	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 2	PKTSL	D	Bay extension work under PBTSL (Shutdown requested by KEC)- 400kV Busbar stability test Bikaner & Bhiwadi bay	09-May-2023	08:00	10-May-2023	18:00		PLANNED	Approved	09-May-23	15:00	10-May-23	23:00	May be given from 1500 Hrs
451	RQ130066	OCC_206	sldcdv_sd	BUS	400KV BUS 2 AT BAMNOLI(DV)	DTL	D	For General Maintenance as per PMS.	06-May-2023	05:00	06-May-2023	09:00		PLANNED	Approved	06-May-23	05:00	06-May-23	09:00	
452	RQ130317	OCC_206	sldcrs_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-1 @BABAI(RS)	RRVPNL	D	Half yearly Maintenance (being used as Bus Reactor as the Line not commissioned yet	18-May-2023	08:00	18-May-2023	18:00		PLANNED	Approved	18-May-23	08:00	18-May-23	18:00	
453	RQ130316	OCC_206	sldcrs_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-2 @BABAI(RS)	RRVPNL	D	Half yearly Maintenance (being used as Bus Reactor as the Line not commissioned yet	11-May-2023	08:00	11-May-2023	18:00		PLANNED	Approved	11-May-23	08:00	11-May-23	18:00	
454	RQ130553	OCC_206	cpcc1_sd	LINE REACTOR	80 MVAR NON-SWITCHABLE LR ON KANPUR-BALLABHGARH (PG) CKT-2 @BALLABHG ARH(PG)	POWER GRID	D	For AMP of Line Reactor.	12-May-2023	10:00	12-May-2023	18:00		PLANNED	Approved	12-May-23	10:00	12-May-23	18:00	

455	RQ129997	OCC_206	cpcc2_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON KURUKSHETRA(PG)-NAKODAR(PG) (PG) CKT-1@NAKODAR(PG)	POWER GRID	D	AMP OF LINE REACTOR AT NAKODAR	05-May-2023	10:00	05-May-2023	17:30	Kindly Approve	PLANNED	Approved	05-May-23	10:00	05-May-23	17:30	
456	RQ129838	OCC_206	stuup_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON BAREILLY-UNNAO (UP) CKT-2@BAREILLY(UP)	UPPTCL	C	* to replace old defective 50 mvar line reactor with new 63 MVAR line reactor	01-May-2023	08:00	25-May-2023	17:00		PLANNED	Approved	01-May-23	08:00	25-May-23	17:00	May be given subject to completion of all FTC formalities before charging
457	RQ130551	OCC_206	cpcc1_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV KURUKSHETRA(PG)	POWER GRID	C	For Interconnection of new ICT-3 GIS bay with Existing GIS & Busbar Relay Testing	29-May-2023	07:00	30-May-2023	20:00		PLANNED	Approved	29-May-23	07:00	30-May-23	20:00	May be given subject to one element continuous shutdown at a time from Kurukshetra/Subject to all necessary CEA clearances if required
458	RQ130542	OCC_206	cpcc1_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 2 AT 400KV HISSAR(PG)	POWER GRID	D	FOR AMP WORK	28-May-2023	08:00	28-May-2023	18:00		PLANNED	Approved	28-May-23	08:00	28-May-23	18:00	
459	RQ130549	OCC_206	cpcc1_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV TUGHLAKABAD(PG)	POWER GRID	D	FOR AMP WORK	25-May-2023	08:00	25-May-2023	18:00		PLANNED	Approved	25-May-23	08:00	25-May-23	18:00	
460	RQ130039	OCC_206	cpcc2_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 2 AT 400KV PANCHKULA(PG)	POWER GRID	D	For Annual Maintenance work	18-May-2023	09:30	18-May-2023	17:30	Kindly Approve	PLANNED	Approved	18-May-23	09:30	18-May-23	17:30	
461	RQ130546	OCC_206	cpcc1_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	POWER GRID	D	FOR AMP WORK	18-May-2023	08:00	18-May-2023	18:00		PLANNED	Approved	18-May-23	08:00	18-May-23	18:00	
462	RQ130543	OCC_206	cpcc1_sd	BR/BSR/MSR/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV MANDOLA(PG)	POWER GRID	D	FOR AMP WORK	18-May-2023	08:00	18-May-2023	18:00		PLANNED	Approved	18-May-23	08:00	18-May-23	18:00	

463	RQ130038	OCC_206	cpcc2_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV PANCHKULA(PG)	POWER GRID	D	For Annual Maintenance work	16-May-2023	09:30	16-May-2023	17:30	Kindly Approve	PLANNED	Approved	16-May-23	09:30	16-May-23	17:30	
464	RQ130544	OCC_206	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400 KV MANDOLA(PG)	POWER GRID	D	FOR AMP WORK	16-May-2023	08:00	16-May-2023	18:00		PLANNED	Approved	16-May-23	08:00	16-May-23	18:00	
465	RQ130596	OCC_206	cpcc2_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 2 AT 400 KV CHAMBA(PG)	POWER GRID	D	For commissioning of CSD in Bus Reactor-2	11-May-2023	09:00	15-May-2023	17:00	Kindly approve	PLANNED	Approved	11-May-23	09:00	15-May-23	17:00	
466	RQ130541	OCC_206	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400KV MANESAR(PG)	POWER GRID	D	FOR AMP WORK	11-May-2023	08:00	11-May-2023	18:00	GIS MANESAR ss is a double main scheme arrangement and equipment along with BAY will be in shutdown.	PLANNED	Approved	11-May-23	08:00	11-May-23	18:00	
467	RQ130540	OCC_206	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV MANESAR(PG)	POWER GRID	D	FOR AMP WORK	04-May-2023	08:00	04-May-2023	18:00	GIS MANESAR ss is a double main scheme arrangement and equipment along with BAY will be in shutdown.	PLANNED	Approved	04-May-23	08:00	04-May-23	18:00	
468	RQ130306	OCC_206	sldcrs_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	POWER GRID	D	Maintenance work of bay equipments , isolators and testing work of bay equipments.	02-May-2023	08:00	02-May-2023	18:00		PLANNED	Approved	02-May-23	08:00	02-May-23	18:00	
469	RQ130550	OCC_206	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400KV KANKROLI(PG)	POWER GRID	D	FOR AMP WORK	01-May-2023	08:00	02-May-2023	18:00		PLANNED	Approved	01-May-23	08:00	02-May-23	18:00	
470	RQ130547	OCC_206	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV ROORKEE(PG)	POWER GRID	D	FOR AMP WORK	01-May-2023	08:00	01-May-2023	18:00		PLANNED	Approved	01-May-23	08:00	01-May-23	18:00	

471	RQ130548	OCC_206	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_II(PG)		D	FOR AMP WORK	22-May-2023	17:00	24-May-2023	23:00		PLANNED	Approved	22-May-23	17:00	24-May-23	23:00	Shutdown may be given in Day time from 0700 Hrs
472	RQ130305	OCC_206	sldcrs_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV PHAGI(RS)	RRVPNL	D	1. For the measurement of Tan Delta Bushings.  2. Other maintenance work of Reactor.  3. Tightening of clamp connectors of equipments.	19-May-2023	08:00	19-May-2023	18:00		PLANNED	Approved	19-May-23	08:00	19-May-23	18:00	
473	RQ130303	OCC_206	sldcrs_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV BARMER(RS)	RRVPNL	D	Maintenance along with testing of Bay equipments	15-May-2023	08:00	15-May-2023	18:00		PLANNED	Approved	15-May-23	08:00	15-May-23	18:00	
474	RQ130304	OCC_206	sldcrs_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	10-May-2023	08:00	10-May-2023	18:00		PLANNED	Approved	10-May-23	08:00	10-May-23	18:00	
475	RQ130307	OCC_206	sldcrs_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	RRVPNL	D	Maintenance work of bay equipments , isolators and testing work of bay equipments.	04-May-2023	08:00	04-May-2023	18:00		PLANNED	Approved	04-May-23	08:00	04-May-23	18:00	
476	RQ130769	OCC_206	sldcps_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	18-May-2023	08:00	18-May-2023	18:00		PLANNED	Approved	18-May-23	08:00	18-May-23	18:00	
477	RQ130763	OCC_206	sldcps_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV NAKODAR(PS G)	PSTCL	D	Periodic Maintenance	15-May-2023	08:00	15-May-2023	18:00		PLANNED	Approved	15-May-23	08:00	15-May-23	18:00	
478	RQ129841	OCC_206	stuup_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV BAREILLY(UP)	UPPTCL	D	* Preventive maintenance and testing	13-May-2023	08:00	13-May-2023	17:00		PLANNED	Approved	13-May-23	08:00	13-May-23	17:00	



479	RQ130678	OCC_206	bbmb_sd	BR/BSR/MSC/MSR	63 MVAR BUS REACTOR NO 1 AT 400KV DEHAR(BB)	POWER GRID,BB MB	D	For checking of bus bar protection scheme.	01-May-2023	08:00	01-May-2023	18:00		PLANNED	Approved	01-May-23	08:00	01-May-23	18:00	
480	RQ130679	OCC_206	bbmb_sd	BR/BSR/MSC/MSR	63 MVAR BUS REACTOR NO 2 AT 400KV DEHAR(BB)	POWER GRID,BB MB	D	For checking of bus bar protection scheme.	01-May-2023	08:00	01-May-2023	18:00		PLANNED	Approved	01-May-23	08:00	01-May-23	18:00	
481	RQ130459	OCC_206	sldcrs_sd	BAY	409-52D MAIN BAY - 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2 (RRVPNL)	RRVPNL	D	Quarterly Maintenance	30-May-2023	08:00	30-May-2023	18:00		PLANNED	Approved	30-May-23	15:00	30-May-23	23:00	May be given from 1500 Hrs/Element must remain in service
482	RQ130458	OCC_206	sldcrs_sd	BAY	408-52D MAIN BAY - 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1 (RRVPNL)	RRVPNL	D	Quarterly Maintenance	29-May-2023	08:00	29-May-2023	18:00		PLANNED	Approved	29-May-23	15:00	29-May-23	23:00	May be given from 1500 Hrs/Element must remain in service
483	RQ130476	OCC_206	sldcrs_sd	BAY	40452B MAIN BAY - 400 KV BHADLA-MERTA (RS) CKT-1 (RRVPNL) AND 400KV BUS 2 AT MERTA(RS) AT 400 KV MERTA(RS) (RRVPNL)	RRVPNL	D	QUARTERLY MAINT.WORK AND TESTING WORK OF BAY & EQUIPMENTS	24-May-2023	10:00	24-May-2023	13:00		PLANNED	Approved	24-May-23	15:00	24-May-23	23:00	Shutdown may be given from 1500 Hrs
484	RQ130449	OCC_206	sldcrs_sd	BAY	409-52T TIE BAY - 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2 (RRVPNL) AND 765/400 KV 1500 MVA ICT 2 AT ANTA(RS) AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance	24-May-2023	08:00	24-May-2023	18:00		PLANNED	Approved	24-May-23	15:00	24-May-23	23:00	May be given from 1500 Hrs/Element must remain in service

485	RQ130451	OCC_206	sldcrs_sd	BAY	408-52T TIE BAY - 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1 (RRVPNL) AND 400 KV ANTA-CHHABRA SCTPS (RS) CKT-2 AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance	23-May-2023	08:00	23-May-2023	18:00		PLANNED	Approved	23-May-23	15:00	23-May-23	23:00	May be given from 1500 Hrs/Element must remain in service
486	RQ130474	OCC_206	sldcrs_sd	BAY	40452T TIE BAY - 400 KV BHADLA-MERTA (RS) CKT-1 AND 400/220 KV 315 MVA ICT 1 AT MERTA(RS) AT 400 KV MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK AND TESTING WORK OF BAY & EQUIPMENTS	20-May-2023	13:00	20-May-2023	17:00		PLANNED	Approved	20-May-23	15:00	20-May-23	23:00	Shutdown may be given from 1500 Hrs
487	RQ130475	OCC_206	sldcrs_sd	BAY	40452A MAIN BAY - 400/220 KV 315 MVA ICT 1 AT MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK AND TESTING WORK OF BAY & EQUIPMENTS	20-May-2023	10:00	20-May-2023	13:00		PLANNED	Approved	20-May-23	15:00	20-May-23	23:00	May be given from 1500 Hrs/Element must remain in service
488	RQ130450	OCC_206	sldcrs_sd	BAY	408-52C MAIN BAY - 400 KV ANTA-CHHABRA SCTPS (RS) CKT-2 (RRVPNL)	RRVPNL	D	Quarterly Maintenance	19-May-2023	08:00	19-May-2023	18:00		PLANNED	Approved	19-May-23	15:00	19-May-23	23:00	May be given from 1500 Hrs/Element must remain in service
489	RQ130452	OCC_206	sldcrs_sd	BAY	406-52C MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance	18-May-2023	08:00	18-May-2023	18:00		PLANNED	Approved	18-May-23	15:00	18-May-23	23:00	May be given from 1500 Hrs/Element must remain in service
490	RQ130453	OCC_206	sldcrs_sd	BAY	406-52T TIE BAY - 400 KV ANTA-CHHABRA SCTPS (RS) CKT-1 (RRVPNL) AND 765/400 KV 1500 MVA ICT 1 AT ANTA(RS) AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance	16-May-2023	08:00	16-May-2023	18:00		PLANNED	Approved	16-May-23	15:00	16-May-23	23:00	May be given from 1500 Hrs/Element must remain in service

491	RQ130454	OCC_206	sldcrs_sd	BAY	404-52T TIE BAY - 400 KV ANTA-KALISINDH (RS) CKT-1 (RRVPNL) AND FUTURE AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance	15-May-2023	08:00	15-May-2023	18:00		PLANNED	Approved	15-May-23	15:00	15-May-23	23:00	May be given from 1500 Hrs/Element must remain in service
492	RQ130456	OCC_206	sldcrs_sd	BAY	403-52T TIE BAY - 400 KV ANTA-KALISINDH (RS) CKT-2 (RRVPNL) AND FUTURE AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance	12-May-2023	08:00	12-May-2023	18:00		PLANNED	Approved	12-May-23	15:00	12-May-23	23:00	May be given from 1500 Hrs/Element must remain in service
493	RQ130460	OCC_206	sldcrs_sd	BAY	406-52D MAIN BAY - 400 KV ANTA-CHHABRA SCTPS (RS) CKT-1 (RRVPNL)	RRVPNL	D	Quarterly Maintenance	11-May-2023	08:00	11-May-2023	18:00		PLANNED	Approved	11-May-23	15:00	11-May-23	23:00	May be given from 1500 Hrs/Element must remain in service
494	RQ130455	OCC_206	sldcrs_sd	BAY	404-52D MAIN BAY - 400 KV ANTA-KALISINDH (RS) CKT-1 (RRVPNL)	RRVPNL	D	Quarterly Maintenance	09-May-2023	08:00	09-May-2023	18:00		PLANNED	Approved	09-May-23	15:00	09-May-23	23:00	May be given from 1500 Hrs/Element must remain in service
495	RQ130457	OCC_206	sldcrs_sd	BAY	403-52D MAIN BAY - 400 KV ANTA-KALISINDH (RS) CKT-2 (RRVPNL)	RRVPNL	D	Quarterly Maintenance	08-May-2023	08:00	08-May-2023	18:00		PLANNED	Approved	08-May-23	15:00	08-May-23	23:00	May be given from 1500 Hrs/Element must remain in service
496	RQ130588	OCC_206	cpcc1_sd	BAY	419 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	FOR AMP WORK	29-May-2023	15:00	30-May-2023	23:00		PLANNED	Approved	29-May-23	15:00	30-May-23	23:00	
497	RQ130587	OCC_206	cpcc1_sd	BAY	401 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	FOR AMP WORK	27-May-2023	15:00	28-May-2023	23:00		PLANNED	Approved	27-May-23	15:00	28-May-23	23:00	

498	RQ130586	OCC_206	cpcc1_sd	BAY	416 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	FOR AMP WORK	25-May-2023	15:00	26-May-2023	23:00		PLANNED	Approved	25-May-23	15:00	26-May-23	23:00	
499	RQ130585	OCC_206	cpcc1_sd	BAY	417 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID) AND 400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2 AT 400 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	FOR AMP WORK	23-May-2023	15:00	24-May-2023	23:00		PLANNED	Approved	23-May-23	15:00	24-May-23	23:00	
500	RQ130562	OCC_206	cpcc1_sd	BAY	424 TIE BAY - 400KV KURUKSHETRA-SONIPAT (PG) CKT-1 AND 400KV KURUKSHETRA-SONIPAT (PG) CKT-2 AT KURUKSHETRA(PG)	POWER GRID	C	For 400kV GIS CB rectification works	23-May-2023	08:00	30-May-2023	18:00		PLANNED	Approved	23-May-23	08:00	30-May-23	18:00	Element must remain in service
501	RQ130074	OCC_206	cpcc2_sd	BAY	402 BUS COUPLER BAY - 400KV BUS 1 AT WAGOORA(PG) AND 400KV BUS 2 AT WAGOORA(PG)	POWER GRID	C	CB retrofitting under ADD CAP	22-May-2023	09:00	31-May-2023	17:30	Kindly Approve	PLANNED	Approved	22-May-23	09:00	31-May-23	17:30	Element must remain in service
502	RQ130584	OCC_206	cpcc1_sd	BAY	418 MAIN BAY - 400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2 (POWERGRID) AT 400 KV FATEHGARH_II(PG)	POWER GRID	D	FOR AMP WORK	21-May-2023	15:00	22-May-2023	23:00		PLANNED	Approved	21-May-23	15:00	22-May-23	23:00	

503	RQ130571	OCC_206	cpcc1_sd	BAY	444 MAIN BAY - 400/220 KV 500 MVA ICT 5 AT BHADLA_2 (PG) (POWERGRID ) AT 400 KV BHADLA_2 (PG)	POWER GRID	D	FOR AMP WORK	21-May-2023	15:00	21-May-2023	22:00		PLANNED	Approved	21-May-23	15:00	21-May-23	22:00	
504	RQ130583	OCC_206	cpcc1_sd	BAY	405 TIE BAY - 400/220 KV 500 MVA ICT 1 AT FATEHGARH_ II(PG) (POWERGRID ) AND 400/220 KV 500 MVA ICT 4 AT FATEHGARH_ II(PG) AT 400 KV FATEHGARH_ II(PG) (POWERGRID )	POWER GRID	D	FOR AMP WORK	19-May-2023	19:00	20-May-2023	20:00		PLANNED	Approved	19-May-23	19:00	20-May-23	20:00	
505	RQ130110	OCC_206	singrauli_sd	BAY	417 MAIN BAY - 400 KV SINGRAULI(N T)- VINDHYACHAL(PG) (PG) CKT-1 AT SINGRAULI( NT)	POWER GRID	C	SAS INTEGRATION WORK	18-May-2023	08:00	23-May-2023	18:00	Line will charged through Transfer breaker	PLANNED	Approved	18-May-23	08:00	23-May-23	18:00	Element must remain in service
506	RQ130582	OCC_206	cpcc1_sd	BAY	413 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_ II(PG) (POWERGRID ) AT 400 KV FATEHGARH_ II(PG)	POWER GRID	D	FOR AMP WORK	17-May-2023	17:00	18-May-2023	22:00		PLANNED	Approved	17-May-23	17:00	18-May-23	22:00	
507	RQ130581	OCC_206	cpcc1_sd	BAY	415 MAIN BAY - 400/220 KV 500 MVA ICT 5 AT FATEHGARH_ II(PG) (POWERGRID ) AT 400 KV FATEHGARH_ II(PG)	POWER GRID	D	FOR AMP WORK	15-May-2023	15:00	16-May-2023	23:00		PLANNED	Approved	15-May-23	15:00	16-May-23	23:00	

508	RQ130564	OCC_206	cpcc1_sd	BAY	425 MAIN BAY - 400KV KURUKSHETRA-SONIPAT (PG) CKT-1 AT KURUKSHETRA(PG)	POWER GRID	C	For 400kV GIS CB rectification works	15-May-2023	08:00	22-May-2023	18:00		PLANNED	Approved	15-May-23	08:00	22-May-23	18:00	Element must remain in service
509	RQ130580	OCC_206	cpcc1_sd	BAY	404 MAIN BAY - 400/220 KV 500 MVA ICT 1 AT FATEHGARH_II(PG) (POWERGRID ) AT 400 KV FATEHGARH_II(PG)	POWER GRID	D	FOR AMP WORK	13-May-2023	15:00	14-May-2023	23:00		PLANNED	Approved	13-May-23	15:00	14-May-23	23:00	
510	RQ130579	OCC_206	cpcc1_sd	BAY	406 MAIN BAY - 400/220 KV 500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID ) AT 400 KV FATEHGARH_III(PG)	POWER GRID	D	FOR AMP WORK	11-May-2023	15:00	12-May-2023	23:00		PLANNED	Approved	11-May-23	15:00	12-May-23	23:00	
511	RQ130076	OCC_206	cpcc2_sd	BAY	408 MAIN BAY - 400/220KV 315 MVA ICT 1 AT WAGOORA(PG)	POWER GRID	C	CB retrofitting under ADD CAP	11-May-2023	09:00	19-May-2023	17:30	Kindly Approve	PLANNED	Approved	11-May-23	09:00	19-May-23	17:30	Element must remain in service
512	RQ130578	OCC_206	cpcc1_sd	BAY	420 TIE BAY - 400 KV FATEHGARH_II(PG)- FATEHGARH POOLING(FBTL) (FBTL) CKT-1 (POWERGRID ) AND 125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_II(PG) AT 400 KV FATEHGARH_II(PG) (POWERGRID )	POWER GRID	D	FOR AMP WORK	09-May-2023	15:00	10-May-2023	23:00		PLANNED	Approved	09-May-23	15:00	10-May-23	23:00	

513	RQ130040	OCC_206	cpcc2_sd	BAY	418 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT PANCHKULA(PG) (POWERGRID) AT 400 KV PANCHKULA(PG)	POWER GRID	C	Overhauling of Operating mechanism of 400 kv Circuit breaker (CGL make).	09-May-2023	09:30	12-May-2023	17:30	Kindly Approve	PLANNED	Approved	09-May-23	09:30	12-May-23	17:30	Element must remain in service
514	RQ130563	OCC_206	cpcc1_sd	BAY	423 MAIN BAY - 400KV KURUKSHETRA-SONIPAT (PG) CKT-2 AT KURUKSHETRA(PG)	POWER GRID	C	For 400kv GIS CB rectification works	09-May-2023	08:00	15-May-2023	18:00		PLANNED	Approved	09-May-23	08:00	15-May-23	18:00	Element must remain in service
515	RQ130557	OCC_206	cpcc1_sd	BAY	421 MAIN BAY - 400 KV BASSI-SIKAR (PG) CKT-2 AND 400KV BUS 2 AT BASSI(PG)	POWER GRID	C	OVERHAULING OF CB MECHANISM	09-May-2023	08:00	12-May-2023	18:00		PLANNED	Approved	09-May-23	08:00	12-May-23	18:00	Element must remain in service
516	RQ130573	OCC_206	cpcc1_sd	BAY	429 TIE BAY - 400/220 KV 500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AND FUTURE AT 400 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	STATCOM erection works	08-May-2023	17:00	13-May-2023	23:00		PLANNED	Approved	08-May-23	17:00	13-May-23	23:00	
517	RQ130577	OCC_206	cpcc1_sd	BAY	403 MAIN BAY - 400/220 KV 500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID) AT 400 KV FATEHGARH_II(PG)	POWER GRID	D	FOR AMP WORK	07-May-2023	15:00	08-May-2023	23:00		PLANNED	Approved	07-May-23	15:00	08-May-23	23:00	

518	RQ130576	OCC_206	cpcc1_sd	BAY	402 TIE BAY - 400/220 KV 500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID ) AND 400/220 KV 500 MVA ICT 2 AT FATEHGARH_II(PG) AT 400 KV FATEHGARH_II(PG) (POWERGRID )	POWER GRID	D	FOR AMP WORK	05-May-2023	15:00	06-May-2023	22:00		PLANNED	Approved	05-May-23	15:00	06-May-23	22:00	
519	RQ130680	OCC_206	bbmb_sd	BAY	X6 CB MAIN BAY - 400 KV BHIWANI(BB) -HISSAR(PG) (PG) CKT-1 AT BHIWANI(BB)	POWER GRID	D	Half yearly mtc	05-May-2023	08:00	05-May-2023	18:00		PLANNED	Approved	05-May-23	08:00	05-May-23	18:00	
520	RQ130558	OCC_206	cpcc1_sd	BAY	420 TIE BAY - 400KV MEERUT-MANDOLA (PG) CKT-2 AND 400KV DADRI(NT)-MANDOLA(PG) (PG) CKT-1 AT MANDOLA(PG)	POWER GRID	D	ATTENDING OIL LEAKAGE FROM CT TERMINAL	05-May-2023	08:00	05-May-2023	18:00		PLANNED	Approved	05-May-23	08:00	05-May-23	18:00	
521	RQ130556	OCC_206	cpcc1_sd	BAY	420 TIE BAY - 400 KV BASSI-SIKAR (PG) CKT-2 AND 400 KV JAIPUR SOUTH-BASSI (PG) CKT-2 AT BASSI(PG)	POWER GRID	C	OVERHAULING OF CB MECHANISM	05-May-2023	08:00	08-May-2023	18:00		PLANNED	Approved	05-May-23	08:00	08-May-23	18:00	Element must remain in service
522	RQ130575	OCC_206	cpcc1_sd	BAY	423 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID ) AND FUTURE AT 400 KV FATEHGARH_II(PG) (POWERGRID )	POWER GRID	D	FOR AMP WORK	03-May-2023	15:00	04-May-2023	23:00		PLANNED	Approved	03-May-23	15:00	04-May-23	23:00	



523	RQ130568	OCC_206	cpcc1_sd	BAY	403 MAIN BAY - 400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2 AT DADRI(NT)	POWER GRID	D	FOR AMP WORK	03-May-2023	08:00	03-May-2023	18:00		PLANNED	Approved	03-May-23	08:00	03-May-23	18:00	
524	RQ130041	OCC_206	cpcc2_sd	BAY	415 MAIN BAY - 400/220KV 315 MVA ICT 1 AT PANCHKULA(PG)	POWER GRID	C	Overhauling of Operating mechanism of 400 kV Circuit breaker (CGL make).	02-May-2023	09:30	05-May-2023	17:30	Kindly Approve	PLANNED	Approved	02-May-23	09:30	05-May-23	17:30	Element must remain in service
525	RQ130560	OCC_206	cpcc1_sd	BAY	414 TIE BAY - 400KV AGRA-BALLABHGARH (PG) CKT-1 AND 400KV BALLABHGARH-GURGAON (PG) CKT-1 AT BALLABHGARH(PG)	POWER GRID	C	For ALSTOM CB Overhauling work.	02-May-2023	08:00	06-May-2023	18:00		PLANNED	Approved	02-May-23	08:00	06-May-23	18:00	Element must remain in service
526	RQ130574	OCC_206	cpcc1_sd	BAY	422 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID) AT 400 KV FATEHGARH_II(PG)	POWER GRID	D	FOR AMP WORK	01-May-2023	15:00	02-May-2023	23:00		PLANNED	Approved	01-May-23	15:00	02-May-23	23:00	
527	RQ130589	OCC_206	cpcc1_sd	BAY	421 MAIN BAY - 400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1 (POWERGRID) AT 400 KV FATEHGARH_II(PG)	POWER GRID	D	FOR AMP WORK	01-May-2023	15:00	02-May-2023	23:00		PLANNED	Approved	01-May-23	15:00	02-May-23	23:00	
528	RQ130075	OCC_206	cpcc2_sd	BAY	407 MAIN BAY - 400KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (PG) CKT-1 AT WAGOORA(PG)	POWER GRID	C	CB retrofitting under ADD CAP	01-May-2023	09:00	10-May-2023	17:30	Kindly Approve	PLANNED	Approved	01-May-23	09:00	10-May-23	17:30	Element must remain in service

529	RQ130559	OCC_206	cpcc1_sd	BAY	426 TIE BAY - 400KV MEERUT(PG)-MANDOLA(PG) (PL) CKT-4 AND FUTURE AT MANDOLA(PG)	POWER GRID	C	ABB BREAKER OVERHAULING	01-May-2023	08:00	06-May-2023	18:00		PLANNED	Approved	01-May-23	08:00	06-May-23	18:00	Element must remain in service
530	RQ130565	OCC_206	cpcc1_sd	BAY	409 MAIN BAY - 400KV KURUKSHETRA-JALANDHAR (PG) CKT-1 AT KURUKSHETRA(PG)	POWER GRID	C	For 400kV GIS CB rectification works	01-May-2023	08:00	07-May-2023	18:00		PLANNED	Approved	01-May-23	08:00	07-May-23	18:00	Element must remain in service
531	RQ130555	OCC_206	cpcc1_sd	BAY	410 MAIN BAY - 400 KV BASSI-SIKAR (PG) CKT-1 AND 400KV BUS 1 AT BASSI(PG)	POWER GRID	C	OVERHAULING OF CB MECHANISM	01-May-2023	08:00	04-May-2023	18:00		PLANNED	Approved	01-May-23	08:00	04-May-23	18:00	Element must remain in service
532	RQ130472	OCC_206	sldcrs_sd	BAY	414 TIE BAY - 400KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1 AND FUTURE AT KAWAI SCTPS(APR)	APL	C	Circuit Breaker Overhauling	29-May-2023	08:00	31-May-2023	18:00		PLANNED	Approved	29-May-23	08:00	31-May-23	18:00	Element must remain in service
533	RQ129961	OCC_206	stuup_sd	BAY	401 MAIN BAY - 400KV UNNAO-PANKI (UP) CKT-1 AT PANKI(UP)	UPPTCL	D	* 400 KV PANKI UNNAO S/D FOR BAY TIGHTTENING.	26-May-2023	10:00	26-May-2023	17:00		PLANNED	Approved	26-May-23	10:00	26-May-23	17:00	
534	RQ129872	OCC_206	stuup_sd	BAY	407 MAIN BAY - 400KV ALIGARH-MAINPURI (UP) CKT-2 AT ALIGARH(UP)	UPPTCL	D	Annual Testing & Routine Maintenance of the bay	05-May-2023	10:00	05-May-2023	17:00		PLANNED	Approved	05-May-23	10:00	05-May-23	17:00	
535	RQ129871	OCC_206	stuup_sd	BAY	410 MAIN BAY - 400KV ALIGARH-MAINPURI (UP) CKT-1 AT ALIGARH(UP)	UPPTCL	D	Annual Testing & Routine Maintenance of the bay	04-May-2023	10:00	04-May-2023	17:00		PLANNED	Approved	04-May-23	10:00	04-May-23	17:00	
536	RQ130771	OCC_206	sldcps_sd	BAY	421 MAIN BAY MAIN BAY - 400/220 KV 500 MVA ICT 3 AT MAKHU(PS) (PSTCL)	PSTCL	D	Cleaning of bay 421 CB & CT porcelin and recording of IR Values of CB,CT	25-May-2023	08:00	25-May-2023	18:00		PLANNED	Approved	25-May-23	08:00	25-May-23	18:00	

537	RQ130774	OCC_206	sldcps_sd	BAY	415 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(PS)	PSTCL	D	Cleaning of bay 415 CB & CT porcelin and recording of IR Values of CB,CT	18-May-2023	08:00	18-May-2023	18:00		PLANNED	Approved	18-May-23	08:00	18-May-23	18:00	
538	RQ130773	OCC_206	sldcps_sd	BAY	412 MAIN BAY - 400/220KV 315 MVA ICT 2 AT MAKHU(PS)	PSTCL	D	Cleaning of bay 412 CB & CT porcelin and recording of IR Values of CB,CT	11-May-2023	08:00	11-May-2023	18:00		PLANNED	Approved	11-May-23	08:00	11-May-23	18:00	
539	RQ130772	OCC_206	sldcps_sd	BAY	409 MAIN BAY - 400/220KV 315 MVA ICT 1 AT MAKHU(PS)	PSTCL	D	Cleaning of bay 409 CB & CT porcelin and recording of IR Values of CB,CT	04-May-2023	08:00	04-May-2023	18:00		PLANNED	Approved	04-May-23	08:00	04-May-23	18:00	
540	RQ130770	OCC_206	sldcps_sd	BAY	405 TIE BAY - 400 KV BEHMAN JASSA SINGH (PS)- TALWANDI SABOO(PSG) (PSTCL) CKT-1 (PSTCL) AND FUTURE AT 400 KV BEHMAN JASSA SINGH (PS) (PSTCL)	PSTCL	D	Periodical Maintainance	03-May-2023	08:00	03-May-2023	18:00		PLANNED	Approved	03-May-23	08:00	03-May-23	18:00	
541	RQ130471	OCC_206	sldcrs_sd	BAY	409 MAIN BAY - 63 MVAR BUS REACTOR NO 2 AT 400 KV KAWAI SCTPS(APR)	APRL	C	Circuit Breaker Overhauling	24-May-2023	08:00	27-May-2023	18:00		PLANNED	Approved	24-May-23	08:00	27-May-23	18:00	Element must remain in service
542	RQ130068	OCC_206	sldcdv_sd	BAY	422 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT BAMNOLI(DV) AND 400KV BUS 1 AT BAMNOLI(DV)	DTL	D	For CB testing and other PMS work	16-May-2023	09:30	16-May-2023	13:00		PLANNED	Approved	16-May-23	09:30	16-May-23	13:00	
543	RQ130567	OCC_206	cpcc1_sd	BAY	402 TIE BAY - 400KV DADRI(NT)- PANIPAT(BB) (PG) CKT-2 AND FUTURE AT DADRI(NT)	NTPC	D	FOR AMP WORK	04-May-2023	08:00	04-May-2023	18:00		PLANNED	Approved	04-May-23	08:00	04-May-23	18:00	

544	RQ130561	OCC_206	cpcc1_sd	BAY	411 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL) (PKTSL) AND FUTURE AT 400 KV KHETRI (PKTSL) (PKTSL)	PKTSL	D	CSD final commissioning and fine tuning	04-May-2023	08:00	05-May-2023	18:00		PLANNED	Approved	04-May-23	15:00	05-May-23	23:00	May be given from 1500 Hrs/Element must remain in service
545	RQ130208	OCC_206	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT WAGOORA(PG)	POWER GRID	D	As ICT-2 was charged via temporary arrangement and bypassing of isolators. After retrofitting of old isolators, the new isolators will be taken into service. Presently the ICT-2 is charged via 220kv TBC bay, ICT S/D will be taken to remove all the temporary arrangements and BUSES S/D is taken to connect jumpers from Both the Buses.	31-May-2023	09:00	31-May-2023	18:00	Kindly Approve	PLANNED	Approved	31-May-23	09:00	31-May-23	18:00	
546	RQ130608	OCC_206	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT MOGA(PG)	POWER GRID	D	For Annual Maintenance work	31-May-2023	08:00	31-May-2023	18:00	Kindly Approve	PLANNED	Approved	31-May-23	08:00	31-May-23	18:00	
547	RQ130441	OCC_206	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT FATEHGARH_II(PG)	POWER GRID	D	For construction related works and LM erection Works	28-May-2023	17:00	30-May-2023	23:00		PLANNED	Approved	28-May-23	17:00	30-May-23	23:00	Shutdown may be given from 1700 Hrs
548	RQ130282	OCC_206	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT LUDHIANA(PG)	POWER GRID	C	For augmentation of 315 MVA ICT-1 with 500 MVA ICT (ICT already out since 24.03.2023 for augmentation)	26-May-2023	00:00	31-May-2023	18:00	Kindly Approve	PLANNED	Approved	26-May-23	00:00	31-May-23	18:00	May be given subject to no load curtailment issue
549	RQ130691	OCC_206	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT GORAKHPUR(PG)	POWER GRID	D	To fix airceII discharge issue and for PRV DPS status scheme and OSR tripping scheme modifications	25-May-2023	10:00	25-May-2023	18:00		PLANNED	Approved	25-May-23	10:00	25-May-23	18:00	

550	RQ130203	OCC_206	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT WAGOORA(P G)	POWER GRID	D	Isolator retrofitting of 220KV ICT-2 Bay (20289C, 20289T & 20289IV ISOLATORS). The S/D is taken to Bypass the 20289IV isolator and Jumpers from ICT will be directly connected via PG clamp to 220kV CT. For 20289T isolator, the conductor from CT to 20289T isolator shall be removed. For 20289C, Temporary arrangement will be made from CT to TBC connection so that 20289C	25-May-2023	09:00	25-May-2023	18:00	Kindly Approve	PLANNED	Approved	25-May-23	09:00	25-May-23	18:00	
551	RQ130447	OCC_206	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHGARH_ II(PG)	POWER GRID	D	For testing and commissioning works with TBC Bay	23-May-2023	17:00	24-May-2023	23:00		PLANNED	Approved	23-May-23	17:00	24-May-23	23:00	Shutdown may be given from 1700 Hrs
552	RQ130202	OCC_206	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT WAGOORA(P G)	POWER GRID	D	As ICT-1 was charged via temporary arrangement and bypassing of isolators. After retrofitting of old isolators, the new isolators will be taken into service. Presently the ICT- 1 is charged via 220kV TBC bay, ICT S/D will be taken to remove all the temporary arrangements and BUS S/D is taken to connect jumpers from Both the Buses.	23-May-2023	09:00	23-May-2023	18:00	Kindly Approve	PLANNED	Approved	23-May-23	09:00	23-May-23	18:00	
553	RQ130465	OCC_206	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BHADLA_2 (PG)	POWER GRID	D	FOR AMP WORK	22-May-2023	17:00	22-May-2023	23:00		PLANNED	Approved	22-May-23	17:00	22-May-23	23:00	
554	RQ130443	OCC_206	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FATEHGARH_ II(PG)	POWER GRID	D	For testing and commissioning works with TBC Bay	21-May-2023	17:00	22-May-2023	23:00		PLANNED	Approved	21-May-23	17:00	22-May-23	23:00	Shutdown may be given from 1700 Hrs

555	RQ130687	OCC_206	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ALLAHABAD(P G)	POWER GRID	D	AMP works	20-May-2023	10:00	20-May-2023	18:00		PLANNED	Approved	20-May-23	10:00	20-May-23	18:00	
556	RQ130440	OCC_206	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT KURUKSHETRA(PG)	POWER GRID	C	For 220kV GIB erection works for ICT-3 commissioning	20-May-2023	08:00	21-May-2023	18:00		PLANNED	Approved	20-May-23	08:00	21-May-23	18:00	May be given subject to no load curtailment issue
557	RQ130442	OCC_206	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FATEHGARH_II(PG)	POWER GRID	D	For testing and commissioning works with TBC Bay	19-May-2023	17:00	20-May-2023	23:00		PLANNED	Approved	19-May-23	17:00	20-May-23	23:00	Shutdown may be given from 1700 Hrs
558	RQ130462	OCC_206	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT TUGHLAKABAD(PG)	POWER GRID	D	FOR AMP WORK	19-May-2023	08:00	19-May-2023	18:00		PLANNED	Approved	19-May-23	08:00	19-May-23	18:00	
559	RQ130431	OCC_206	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BASSI(PG)	POWER GRID	C	For Complete Overhauling Work of ICT-01	13-May-2023	08:00	23-May-2023	18:00		PLANNED	Approved	13-May-23	08:00	23-May-23	18:00	N-1 non compliant/Rajasthan consent required before taking shutdown
560	RQ130439	OCC_206	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA_2 (PG)	POWER GRID	D	Bay Extension Works	12-May-2023	17:00	12-May-2023	23:00		PLANNED	Approved	12-May-23	17:00	12-May-23	23:00	
561	RQ130428	OCC_206	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BAGHPAT(PG)	POWER GRID	D	For PRV related wiring works.	12-May-2023	08:00	12-May-2023	18:00		PLANNED	Approved	12-May-23	08:00	12-May-23	18:00	
562	RQ130436	OCC_206	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BHADLA_2 (PG)	POWER GRID	D	Bay Extension Works	11-May-2023	17:00	11-May-2023	22:00		PLANNED	Approved	11-May-23	17:00	11-May-23	22:00	
563	RQ130690	OCC_206	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GORAKHPUR(PG)	POWER GRID	D	For PRV DPS status scheme and OSR tripping scheme modifications	11-May-2023	10:00	11-May-2023	16:00		PLANNED	Approved	11-May-23	10:00	11-May-23	16:00	
564	RQ130434	OCC_206	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BALLABHGARH(PG)	POWER GRID	D	For AMP work & 220KV isolator overhauling work.	11-May-2023	08:00	11-May-2023	18:00		PLANNED	Approved	11-May-23	08:00	11-May-23	18:00	
565	RQ130435	OCC_206	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SONIPAT(PG)	POWER GRID	D	FOR AMP AND OLTC REPAIR WORK AT SONIPAT SUBSTATION	11-May-2023	08:00	11-May-2023	18:00		PLANNED	Approved	11-May-23	08:00	11-May-23	18:00	
566	RQ130438	OCC_206	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA_2 (PG)	POWER GRID	D	Bay Extension Works	10-May-2023	16:00	10-May-2023	23:00		PLANNED	Approved	10-May-23	17:00	10-May-23	23:00	Shutdown may be given from 1700 Hrs

567	RQ130427	OCC_206	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BAGHPAT(PG)	POWER GRID	D	For PRV related wiring works.	10-May-2023	08:00	10-May-2023	18:00		PLANNED	Approved	10-May-23	08:00	10-May-23	18:00	
568	RQ130437	OCC_206	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BHADLA_2 (PG)	POWER GRID	D	Bay Extension Works	09-May-2023	17:00	09-May-2023	23:00	During shut down of 400/220 KV ICT-6, 220 KV Avada line shall become out as Line is charged through ICT only	PLANNED	Approved	09-May-23	19:00	09-May-23	23:00	Shutdown may be given from 1900 Hrs Subject to Avaada consent
569	RQ130159	OCC_206	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BIKANER(PG)	POWER GRID	D	FOR EARTH-WIRE STRINGING OVER ICT1&ICT2 JACK- BUS	09-May-2023	15:00	09-May-2023	23:00		PLANNED	Approved	09-May-23	17:00	09-May-23	23:00	Shutdown may be given from 1700 Hrs/Only one ICT at a time
570	RQ130160	OCC_206	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BIKANER(PG)	POWER GRID	D	FOR EARTH-WIRE STRINGING OVER ICT1&ICT2 JACK- BUS	09-May-2023	15:00	09-May-2023	23:00		PLANNED	Approved	09-May-23	17:00	09-May-23	23:00	Shutdown may be given from 1700 Hrs/Only one ICT at a time
571	RQ130689	OCC_206	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GORAKHPUR( PG)	POWER GRID	D	For PRV DPS status scheme and OSR tripping scheme modifications	09-May-2023	10:00	09-May-2023	16:00		PLANNED	Approved	09-May-23	10:00	09-May-23	16:00	
572	RQ130026	OCC_206	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KISHENPUR(P G)	POWER GRID	D	For AMP work of 315 MVA ICT-1 and associate Bay equipemnt.	09-May-2023	09:00	09-May-2023	18:00	Kindly Approve	PLANNED	Approved	09-May-23	09:00	09-May-23	18:00	
573	RQ130426	OCC_206	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KOTA(PG)	POWER GRID	D	FOR AMP WORK	09-May-2023	08:00	09-May-2023	18:00		PLANNED	Approved	09-May-23	08:00	09-May-23	18:00	
574	RQ130463	OCC_206	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NEEMRANA(P G)	POWER GRID	D	For modification of PRV & OSR logic	08-May-2023	11:00	08-May-2023	14:00		PLANNED	Approved	08-May-23	11:00	08-May-23	14:00	
575	RQ129988	OCC_206	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT FATEHABAD( PG)	POWER GRID	D	For AMP works	08-May-2023	10:00	08-May-2023	17:00	Kindly Approve	PLANNED	Approved	08-May-23	10:00	08-May-23	17:00	
576	RQ130433	OCC_206	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BALLABHGAR H(PG)	POWER GRID	D	For 220KV isolator overhauling work.	08-May-2023	08:00	08-May-2023	18:00		PLANNED	Approved	08-May-23	08:00	08-May-23	18:00	
577	RQ130444	OCC_206	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT FATEHGARH_ II(PG)	POWER GRID	D	For construction related works and LM erection Works	07-May-2023	17:00	17-May-2023	23:00		PLANNED	Approved	07-May-23	17:00	17-May-23	23:00	Shutdown may be given from 1700 Hrs
578	RQ130464	OCC_206	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT NEEMRANA(P G)	POWER GRID	D	For modification of PRV & OSR logic	06-May-2023	11:00	06-May-2023	14:00		PLANNED	Approved	06-May-23	11:00	06-May-23	14:00	

579	RQ130461	OCC_206	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_II(PG)	POWER GRID	D	ICT-7 CSD Relay final tuning and other construction works	05-May-2023	17:00	08-May-2023	23:00		PLANNED	Approved	05-May-23	17:00	08-May-23	23:00	Shutdown may be given from 1700 Hrs
580	RQ130445	OCC_206	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_II(PG)	POWER GRID	D	For Dia completion work, LBB testing and TBC testing	05-May-2023	17:00	08-May-2023	23:00		PLANNED	Approved	05-May-23	17:00	08-May-23	23:00	Shutdown may be given from 1700 Hrs
581	RQ130448	OCC_206	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_II(PG)	POWER GRID	D	ICT-9 CSD Relay final tuning and other pending construction works	05-May-2023	17:00	08-May-2023	23:00		PLANNED	Approved	05-May-23	17:00	08-May-23	23:00	Shutdown may be given from 1700 Hrs
582	RQ130688	OCC_206	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAINPURI(PG)	POWER GRID	D	Implementation of 10th PCC points (PRD, OSR Tripping)	04-May-2023	10:00	04-May-2023	14:00		PLANNED	Approved	04-May-23	10:00	04-May-23	14:00	
583	RQ130446	OCC_206	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_II(PG)	POWER GRID	D	ICT-9 CSD Relay final tuning and other pending construction works	03-May-2023	17:00	06-May-2023	23:00		PLANNED	Approved	03-May-23	17:00	06-May-23	23:00	Shutdown may be given from 1700 Hrs
584	RQ130429	OCC_206	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT GURGAON(P G)	POWER GRID	D	FOR AMP WORK	03-May-2023	08:00	03-May-2023	18:00		PLANNED	Approved	03-May-23	08:00	03-May-23	18:00	
585	RQ130636	OCC_206	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JAULIVI (PG)	POWER GRID	D	For CSD Fine Tuning	02-May-2023	10:00	02-May-2023	18:00		PLANNED	Approved	02-May-23	10:00	02-May-23	18:00	
586	RQ130201	OCC_206	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT WAGOORA(P G)	POWER GRID	D	Isolator retrofitting of 220KV ICT-1 Bay (20989C, 20989T & 20989IV ISOLATORS). The S/D is taken to Bypass the 20989IV isolator and Jumpers from ICT will be directly connected via PG clamp to 220kV CT. For 20989T isolator, the conductor from CT to 20989T isolator shall be removed. For 20989C, Temporary arrangement will be made from CT to TBC connection so that 20989C	02-May-2023	09:00	02-May-2023	18:00	Kindly Approve	PLANNED	Approved	02-May-23	09:00	02-May-23	18:00	



587	RQ130425	OCC_206	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KOTA(PG)	POWER GRID	D	To attend the issue related with CFT Plate of ICT-1	02-May-2023	08:00	02-May-2023	18:00		PLANNED	Approved	02-May-23	08:00	02-May-23	18:00	
588	RQ130635	OCC_206	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JAULIVI (PG)	POWER GRID	D	For CSD Fine Tuning	01-May-2023	10:00	01-May-2023	18:00		PLANNED	Approved	01-May-23	10:00	01-May-23	18:00	
589	RQ130430	OCC_206	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GURGAON(P G)	POWER GRID	D	FOR AMP WORK	01-May-2023	08:00	01-May-2023	18:00		PLANNED	Approved	01-May-23	08:00	01-May-23	18:00	
590	RQ130432	OCC_206	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAWANA(DV)	POWER GRID	D	To attending leakages from oltc	01-May-2023	08:00	02-May-2023	18:00		PLANNED	Approved	01-May-23	08:00	02-May-23	18:00	condidering summer season shutdown may please allow on Saturday /Sunday.
591	RQ130027	OCC_206	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT LUDHIANA(P G)	POWER GRID	C	For augmentation of 315 MVA ICT-1 with 500 MVA ICT	01-May-2023	00:00	26-May-2023	00:00	Under construction head, Kindly Approve	PLANNED	Approved	01-May-23	00:00	26-May-23	00:00	May be given subject to no load curtailment issue
592	RQ130289	OCC_206	cpcc2_sd	TRANSFORMER	400/220 KV 250 MVA ICT 2 AT MOGA(PG)	POWER GRID	C	SD taken for augmentation work of 250 MVA ICT-2 with 500 MVA ICT at Moga SS.(Work will be completed in 2 month period).	01-May-2023	00:00	31-May-2023	18:00	Under construction head, Kindly Approve	PLANNED	Approved	01-May-23	00:00	31-May-23	18:00	May be given subject to no load curtailment issue
593	RQ130768	OCC_206	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	25-May-2023	08:00	25-May-2023	18:00		PLANNED	Approved	25-May-23	08:00	25-May-23	18:00	
594	RQ130766	OCC_206	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	11-May-2023	08:00	11-May-2023	18:00		PLANNED	Approved	11-May-23	08:00	11-May-23	18:00	
595	RQ130764	OCC_206	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NAKODAR(PS G)	PSTCL	D	Periodic Maintenance	10-May-2023	08:00	10-May-2023	18:00		PLANNED	Approved	10-May-23	08:00	10-May-23	18:00	
596	RQ130767	OCC_206	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	04-May-2023	08:00	04-May-2023	18:00		PLANNED	Approved	04-May-23	08:00	04-May-23	18:00	
597	RQ130765	OCC_206	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NAKODAR(PS G)	PSTCL	D	Periodic Maintenance	03-May-2023	08:00	03-May-2023	18:00		PLANNED	Approved	03-May-23	08:00	03-May-23	18:00	

598	RQ130290	OCC_206	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	23-May-2023	08:00	23-May-2023	18:00		PLANNED	Approved	23-May-23	08:00	23-May-23	18:00	
599	RQ130292	OCC_206	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	19-May-2023	08:00	19-May-2023	18:00		PLANNED	Approved	19-May-23	08:00	19-May-23	18:00	
600	RQ130291	OCC_206	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHILWARA(R S)	RRVPNL	D	Routine Maintenance and Testing	09-May-2023	08:00	09-May-2023	18:00		PLANNED	Approved	09-May-23	08:00	09-May-23	18:00	
601	RQ130293	OCC_206	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHILWARA(R S)	RRVPNL	D	Routine Maintenance and Testing	08-May-2023	08:00	08-May-2023	18:00		PLANNED	Approved	08-May-23	08:00	08-May-23	18:00	
602	RQ129948	OCC_206	indigrid_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT PATRAN(PAT R)	PATRAN	C	207 ICT-2 BAY B8 COMPARTMENT SF6 GAS LEAKAGE RECTIFICATION WORK	22-May-2023	10:00	26-May-2023	11:00	Annual Maintenance & Rectification	PLANNED	Approved	22-May-23	10:00	26-May-23	11:00	May be given subject to no load curtailment issue
603	RQ129847	OCC_206	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUCKNOW(UP )	UPPTCL	D	* For Upgradation of Bus-Bar Protection Panel from Electromechanical type to Numerical Type ( Connection of CT Bus-Bar Prot	21-May-2023	09:00	21-May-2023	18:00		PLANNED	Approved	21-May-23	09:00	21-May-23	18:00	
604	RQ129844	OCC_206	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW(UP )	UPPTCL	D	* For Upgradation of Bus-Bar Protection Panel from Electromechanical type to Numerical Type ( Connection of CT Bus-Bar Prot	20-May-2023	09:00	20-May-2023	18:00		PLANNED	Approved	20-May-23	09:00	20-May-23	18:00	
605	RQ129958	OCC_206	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SULTANPUR( UP)	UPPTCL	D	* For Routine Bay maintenance testing work at 400KV S/S Sultanpur	18-May-2023	10:00	18-May-2023	18:00		PLANNED	Approved	18-May-23	10:00	18-May-23	18:00	
606	RQ129959	OCC_206	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SULTANPUR( UP)	UPPTCL	D	* For Routine Bay maintenance testing work at 400KV S/S Sultanpur	12-May-2023	10:00	12-May-2023	18:00		PLANNED	Approved	12-May-23	10:00	12-May-23	18:00	
607	RQ129963	OCC_206	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PANKI(UP)	UPPTCL	C	* 315 MVA ICT- IIS/D Required for stringing of twin moose conductor.	12-May-2023	10:00	15-May-2023	17:00		PLANNED	Approved	12-May-23	10:00	15-May-23	17:00	May be given subject to no load curtailment issue
608	RQ129957	OCC_206	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 2 AT SULTANPUR( UP)	UPPTCL	D	* For Routine Bay maintenance testing work at 400KV S/S Sultanpur	10-May-2023	10:00	10-May-2023	18:00		PLANNED	Approved	10-May-23	10:00	10-May-23	18:00	

609	RQ129864	OCC_206	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BAREILLY(UP)	UPPTCL	C	* Cebtrifusing of oil as recommended by CPRI maintenance of bay and equipments	09-May-2023	08:00	11-May-2023	17:00		PLANNED	Approved	09-May-23	08:00	11-May-23	17:00	May be given subject to no load curtailment issue
610	RQ129962	OCC_206	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT PANKI(UP)	UPPTCL	C	* 315 MVA ICT-I S/D Required for stringing of twin moose conductor.	08-May-2023	10:00	11-May-2023	17:00		PLANNED	Approved	08-May-23	10:00	11-May-23	17:00	May be given subject to no load curtailment issue
611	RQ129852	OCC_206	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT GR.NOIDA(UP C)	UPPTCL	D	* Routine testing will be carried out of 500 MVA ICT - 4th during this shutdown period.	07-May-2023	10:30	07-May-2023	17:00		PLANNED	Approved	07-May-23	10:30	07-May-23	17:00	
612	RQ129862	OCC_206	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAREILLY(UP)	UPPTCL	C	* leakage attend of ICT and centrifusing of oil	04-May-2023	08:00	08-May-2023	17:00		PLANNED	Approved	04-May-23	08:00	08-May-23	17:00	May be given subject to no load curtailment issue
613	RQ129863	OCC_206	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAREILLY(UP)	UPPTCL	D	preventive maintenance of bay equipments	03-May-2023	08:00	03-May-2023	17:00		PLANNED	Approved	03-May-23	08:00	03-May-23	17:00	
614	RQ129976	OCC_206	stuup_sd	TRANSFORMER	400/132 KV 100 MVA ICT 3 AT ANPARA(UP)	UPPTCL	C	For Overhauling of 400/132/33 KV Interconnecting Transformer # 3	02-May-2023	08:00	31-May-2023	18:00	*400/132/33 KV ICT-3 of ATPS will remain under shut - down on continuous basis to attend overhauling as the given transformer has not underwent any overhauling since last 27 years. Overhauling also becomes inevitable as oil leakage has occurred at several places and	PLANNED	Approved	02-May-23	08:00	31-May-23	18:00	May be given subject to no loading issue at Anpara
615	RQ129842	OCC_206	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT MURADNAGAR_1(UP)	UPPTCL	D	* To Attend the leakage of Oil from Top Portion of main Tank	01-May-2023	10:00	02-May-2023	17:00		PLANNED	Approved	01-May-23	10:00	02-May-23	17:00	
616	RQ130065	OCC_206	slcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT BAMNOLI(DV)	DTL	D	For Transformer Testings and Annual Maintenance as per PMS.	12-May-2023	05:00	12-May-2023	10:00		PLANNED	Approved	12-May-23	05:00	12-May-23	10:00	

617	RQ129946	OCC_206	indigrd_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT AMARGARH( NRSS XXIX)	NRSS XXIX	D	ICT-2 Rph switching with Spare ICT	10-May-2023	11:00	10-May-2023	12:00	ICT-2 Rph switching with Spare ICT	PLANNED	Approved	10-May-23	11:00	10-May-23	12:00		
618	RQ130838	OCC_206	slchr_sd	TRANSFORMER	400/220 KV 250 MVA ICT 2 AT NAWADA(HV)	HVPNL	D	For maintenance of ICT-2 OLTC	08-May-2023	10:00	08-May-2023	16:00		PLANNED	Approved	08-May-23	10:00	08-May-23	16:00		
619	RQ129953	OCC_206	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SULTANPUR( UP)- TANDA(NT) (UP) CKT-2	UPPTCL	D	* Routine Bay Maintenance work at 220KV S/S Sultanpur.	30-May-2023	10:00	30-May-2023	18:00		PLANNED	Approved	30-May-23	10:00	30-May-23	18:00		
620	RQ130037	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG ) - BARABANKI(U P) (UP) CKT-2	UPPTCL	D	AMP WORK	22-May-2023	08:00	22-May-2023	18:00		PLANNED	Approved	22-May-23	08:00	22-May-23	18:00		
621	RQ130036	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG ) - BARABANKI(U P) (UP) CKT-1	UPPTCL	D	AMP WORK	21-May-2023	08:00	21-May-2023	18:00		PLANNED	Approved	21-May-23	08:00	21-May-23	18:00		
622	RQ130738	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHPUR(P G)-SARH(UP) (UP) CKT-2	UPPTCL	D	AMP work	10-May-2023	10:00	10-May-2023	18:00		PLANNED	Approved	10-May-23	10:00	10-May-23	18:00		
623	RQ130033	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG ) -AYODHYA (UP) (UP) CKT-1	UPPTCL	C	To facilitate tower rectification work of 400 KV D/C Lucknow-Sohawal Line at Loc no.07	08-May-2023	08:00	10-May-2023	18:00		PLANNED	Rejected						Already approved in last Three OCCs. UP consent required/Annexure B-6 and EI clearance required/May be given on weekend
624	RQ130032	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NEW TANDA (UP)- SOHAWAL(PG ) (UP) CKT-1	UPPTCL	C	To facilitate tower rectification work of 400 KV D/C Lucknow-Sohawal Line at Loc no.07	08-May-2023	08:00	10-May-2023	18:00		PLANNED	Rejected						Already approved in last Three OCCs. UP consent required/Annexure B-6 and EI clearance required/May be given on weekend
625	RQ130035	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG ) -GONDA(UP) (UP) CKT-1	UPPTCL	C	To facilitate tower rectification work of 400 KV D/C Lucknow-Sohawal Line at Loc no.07	08-May-2023	08:00	10-May-2023	18:00		PLANNED	Rejected						Already approved in last Three OCCs. UP consent required/Annexure B-6 and EI clearance required/May be given on weekend
626	RQ130034	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG ) - BAHRAICH(UP ) (UP) CKT-1	UPPTCL	C	To facilitate tower rectification work of 400 KV D/C Lucknow-Sohawal Line at Loc no.07	08-May-2023	08:00	10-May-2023	18:00		PLANNED	Rejected						Already approved in last Three OCCs. UP consent required/Annexure B-6 and EI clearance required/May be given on weekend
627	RQ130824	OCC_206	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(N T)- RAEBAREILLY( PG) (UP) CKT- 2	UPPTCL	C	bay equipment testing	08-May-2023	08:00	09-May-2023	18:00		PLANNED	Approved	08-May-23	08:00	09-May-23	18:00	May be given	

628	RQ130812	OCC_206	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MEHAL-KALAN(PS) (PSTCL) CKT-2	PSTCL	D	Tree cutting and Jumper tightening TN 1 to 20	30-May-2023	08:00	30-May-2023	18:00		PLANNED	Approved	30-May-23	08:00	30-May-23	18:00	
629	RQ130837	OCC_206	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-AJITWAL(PS) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening	29-May-2023	08:00	29-May-2023	18:00		PLANNED	Approved	29-May-23	08:00	29-May-23	18:00	
630	RQ130811	OCC_206	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MEHAL-KALAN(PS) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 1 to 20	27-May-2023	08:00	27-May-2023	18:00		PLANNED	Approved	27-May-23	08:00	27-May-23	18:00	
631	RQ130829	OCC_206	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-BADNI KALAN(PS) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening	26-May-2023	08:00	26-May-2023	18:00		PLANNED	Approved	26-May-23	08:00	26-May-23	18:00	
632	RQ130819	OCC_206	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-DORAH(A)(PS) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening	25-May-2023	08:00	25-May-2023	18:00		PLANNED	Approved	25-May-23	08:00	25-May-23	18:00	
633	RQ130831	OCC_206	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(B)-MAHILPUR(PS) (PS) CKT-2	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	24-May-2023	08:00	24-May-2023	18:00		PLANNED	Approved	24-May-23	08:00	24-May-23	18:00	
634	RQ130834	OCC_206	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PAKHOWAL(P S)-LUDHIANA(P G) (PSTCL) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	22-May-2023	08:00	22-May-2023	18:00		PLANNED	Approved	22-May-23	08:00	22-May-23	18:00	
635	RQ130810	OCC_206	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MEHAL-KALAN(PS) (PSTCL) CKT-2	PSTCL	D	Tree cutting and Jumper tightening TN 1 to 20	19-May-2023	08:00	19-May-2023	18:00		PLANNED	Approved	19-May-23	08:00	19-May-23	18:00	
636	RQ130836	OCC_206	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-AJITWAL(PS) (PSTCL) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	18-May-2023	08:00	18-May-2023	18:00		PLANNED	Approved	18-May-23	08:00	18-May-23	18:00	
637	RQ130830	OCC_206	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(B)-MAHILPUR(PS) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	17-May-2023	08:00	17-May-2023	18:00		PLANNED	Approved	17-May-23	08:00	17-May-23	18:00	

638	RQ130809	OCC_206	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MEHAL-KALAN(PS) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 1 to 20	17-May-2023	08:00	17-May-2023	18:00		PLANNED	Approved	17-May-23	08:00	17-May-23	18:00	
639	RQ130828	OCC_206	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-BADNI KALAN(PS) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening	16-May-2023	08:00	16-May-2023	18:00		PLANNED	Approved	16-May-23	08:00	16-May-23	18:00	
640	RQ130818	OCC_206	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(P G)-DORAHA(PS) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening	15-May-2023	08:00	15-May-2023	18:00		PLANNED	Approved	15-May-23	08:00	15-May-23	18:00	
641	RQ130827	OCC_206	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-BADNI KALAN(PS) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening	15-May-2023	08:00	15-May-2023	18:00		PLANNED	Approved	15-May-23	08:00	15-May-23	18:00	
642	RQ130833	OCC_206	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PAKHOWAL(P S)-LUDHIANA(P G) (PSTCL) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	12-May-2023	08:00	12-May-2023	18:00		PLANNED	Approved	12-May-23	08:00	12-May-23	18:00	
643	RQ130641	OCC_206	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(B B)-DANDHARIKA LANI(PS) (PSTCL) CKT-2	PSTCL	D	Maintenance of Sub-Station Equipments	12-May-2023	08:00	12-May-2023	18:00		PLANNED	Approved	12-May-23	08:00	12-May-23	18:00	
644	RQ130826	OCC_206	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-BADNI KALAN(PS) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening	12-May-2023	08:00	12-May-2023	18:00		PLANNED	Approved	12-May-23	08:00	12-May-23	18:00	
645	RQ130640	OCC_206	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(B B)-DANDHARIKA LANI(PS) (PSTCL) CKT-1	PSTCL	D	Maintenance of Sub-Station Equipments	11-May-2023	08:00	11-May-2023	18:00		PLANNED	Approved	11-May-23	08:00	11-May-23	18:00	
646	RQ130807	OCC_206	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MEHAL-KALAN(PS) (PSTCL) CKT-2	PSTCL	D	Tree cutting and Jumper tightening	10-May-2023	08:00	10-May-2023	18:00		PLANNED	Approved	10-May-23	08:00	10-May-23	18:00	
647	RQ130835	OCC_206	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-AJITWAL(PS) (PSTCL) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	09-May-2023	08:00	09-May-2023	18:00		PLANNED	Approved	09-May-23	08:00	09-May-23	18:00	

648	RQ130803	OCC_206	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-2	PSTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 130 to 140	09-May-2023	08:00	09-May-2023	18:00		PLANNED	Approved	09-May-23	08:00	09-May-23	18:00	
649	RQ130806	OCC_206	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MEHAL-KALAN(PS) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening	08-May-2023	08:00	08-May-2023	18:00		PLANNED	Approved	08-May-23	08:00	08-May-23	18:00	
650	RQ130825	OCC_206	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-BADNI KALAN(PS) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening	06-May-2023	08:00	06-May-2023	18:00		PLANNED	Approved	06-May-23	08:00	06-May-23	18:00	
651	RQ130813	OCC_206	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-DORAHA(PS) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening	04-May-2023	08:00	04-May-2023	18:00		PLANNED	Approved	04-May-23	08:00	04-May-23	18:00	
652	RQ130663	OCC_206	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(BB)-BUTARI(PS) (PSTCL) CKT-1	PSTCL	D	Half yearly Maintenance of Sub-Station Equipments and Line	04-May-2023	08:00	04-May-2023	18:00		PLANNED	Approved	04-May-23	08:00	04-May-23	18:00	
653	RQ130653	OCC_206	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BARNALA(BB) - LEHRAMOHA BBAT(PS) (PSTCL) CKT-1	PSTCL	D	Maintenance of Sub-Station Equipments	03-May-2023	08:00	03-May-2023	18:00		PLANNED	Approved	03-May-23	08:00	03-May-23	18:00	
654	RQ130802	OCC_206	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-1	PSTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 130 to 140	03-May-2023	08:00	03-May-2023	18:00		PLANNED	Approved	03-May-23	08:00	03-May-23	18:00	
655	RQ130823	OCC_206	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PS) (PSTCL) CKT-2	PSTCL	D	Tree cutting and Jumper tightening	03-May-2023	08:00	31-May-2023	18:00		PLANNED	Approved	03-May-23	08:00	31-May-23	18:00	
656	RQ130832	OCC_206	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PAKHOWAL(PS)-LUDHIANA(PG) (PSTCL) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	02-May-2023	08:00	02-May-2023	18:00		PLANNED	Approved	02-May-23	08:00	02-May-23	18:00	
657	RQ130614	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PS) (PSTCL) CKT-1	PSTCL	D	For AMP work	02-May-2023	08:00	02-May-2023	18:00	Kindly Approve	PLANNED	Approved	02-May-23	08:00	02-May-23	18:00	

658	RQ130822	OCC_206	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(P S) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening	01-May-2023	08:00	20-May-2023	18:00		PLANNED	Approved	01-May-23	08:00	20-May-23	18:00	
659	RQ130372	OCC_206	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-SIKANDRA(UP) (PG) CKT-1	POWER GRID,RR VPNL	D	maintenance of line	26-May-2023	08:00	26-May-2023	18:00		PLANNED	Approved	26-May-23	08:00	26-May-23	18:00	
660	RQ130369	OCC_206	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1	POWER GRID,RR VPNL	D	maintenance of line and bay at 220KV GSS RVPN, Bharatpur	25-May-2023	08:00	25-May-2023	18:00		PLANNED	Approved	25-May-23	08:00	25-May-23	18:00	
661	RQ130100	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR (PG)-RAILWAYHR(RLY) (HVPNL) CKT-1	HVPNL	D	Shutdown required for Stringing work at AP15/0-AP16/0 span of 220KV Abdullapur-Jagadhari Transmission line(DFCCIL Project) crossing span location no. 22 & 23 of 220KV D/C- 2 Phase - Abdullapur-Jagadhari Railway Workshop TSS Transmission Line.	24-May-2023	10:00	24-May-2023	18:00	Kindly Approve	PLANNED	Approved	24-May-23	10:00	24-May-23	18:00	
662	RQ130101	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR (PG)-RAILWAYHR(RLY) (HVPNL) CKT-2	HVPNL	D	Shutdown required for Stringing work at AP15/0-AP16/0 span of 220KV Abdullapur-Jagadhari Transmission line(DFCCIL Project) crossing span location no. 22 & 23 of 220KV D/C- 2 Phase - Abdullapur-Jagadhari Railway Workshop TSS Transmission Line.	24-May-2023	10:00	24-May-2023	18:00	Kindly Approve	PLANNED	Approved	24-May-23	10:00	24-May-23	18:00	



663	RQ130102	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR (PG)-RAMPUR(HV) (HVPNL) CKT-1	HVPNL	D	Shutdown required for Stringing work at AP5/0-AP6/0 span of 220KV Abdullapur-Jagadhari Transmission line (DFCCIL Project) crossing of 220KV Abdullapur (POWERGRID)-DCRTPP Yamunanagar (HVPNL) TL & 220KV Abdullapur (POWERGRID)-Rampura Yamunanagar (HVPNL) TL at location no. 86 & 87.	18-May-2023	10:00	18-May-2023	18:00	Kindly Approve	PLANNED	Approved	18-May-23	10:00	18-May-23	18:00	
664	RQ130103	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR (PG)-DCRTPPYAM UNANAGAR(HV) (HVPNL) CKT-1	HVPNL	D	Shutdown required for Stringing work at AP5/0-AP6/0 span of 220KV Abdullapur-Jagadhari Transmission line (DFCCIL Project) crossing of 220KV Abdullapur (POWERGRID)-DCRTPP Yamunanagar (HVPNL) TL & 220KV Abdullapur (POWERGRID)-Rampura Yamunanagar (HVPNL) TL at location no. 86 & 87.	18-May-2023	10:00	18-May-2023	18:00	Kindly Approve	PLANNED	Approved	18-May-23	10:00	18-May-23	18:00	
665	RQ130298	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-HSIIDC BAWAL(HV) (HVPNL) CKT-1	HVPNL	C	For NCRTC diversion work	16-May-2023	08:00	30-May-2023	18:00		PLANNED	Approved	16-May-23	08:00	30-May-23	18:00	Subject to UP consent/Necessary CEA formalities must be completed
666	RQ130666	OCC_206	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-HISSAR IA(HV) (HVPNL) CKT-1	HVPNL	D	अर्धवार्षिक मरम्मत हेतु एवं ऑटोमेशन हेतु	08-May-2023	08:00	08-May-2023	18:00		PLANNED	Approved	08-May-23	08:00	08-May-23	18:00	
667	RQ130664	OCC_206	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-JINDAL STEEL(HR) (HVPNL) CKT-1	HVPNL	D	अर्धवार्षिक मरम्मत हेतु एवं ऑटोमेशन हेतु	04-May-2023	08:00	04-May-2023	18:00		PLANNED	Approved	04-May-23	08:00	04-May-23	18:00	

668	RQ129994	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHABAD(PG)-HUKMAWALI (HV) (HVPNL) CKT-2	HVPNL	D	For Auto reclosure scheme implementation and Relay testing by OEM and SAS Upgradation	03-May-2023	10:00	03-May-2023	17:00	Kindly Approve	PLANNED	Approved	03-May-23	10:00	03-May-23	17:00	
669	RQ130654	OCC_206	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI(HV) - BHIWANI(BB) (HVPNL) CKT-2	HVPNL	D	गर्म बिंदु ठीक करने हेतु	03-May-2023	08:00	03-May-2023	18:00		PLANNED	Approved	03-May-23	08:00	03-May-23	18:00	
670	RQ129993	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHABAD(PG)-HUKMAWALI (HV) (HVPNL) CKT-1	HVPNL	D	For Auto reclosure scheme implementation and Relay testing by OEM and SAS Upgradation	01-May-2023	10:00	01-May-2023	17:00	Kindly Approve	PLANNED	Approved	01-May-23	10:00	01-May-23	17:00	
671	RQ130297	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG) -REWARI(HV) (HVPNL) CKT-2	HVPNL	C	For NCRTC diversion work	01-May-2023	08:00	15-May-2023	18:00		PLANNED	Approved	01-May-23	08:00	15-May-23	18:00	Subject to UP consent/Necessary CEA formalities must be completed
672	RQ130295	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG) -MAU(HV) (HVPNL) CKT-1	HVPNL	C	For NCRTC diversion work	01-May-2023	08:00	15-May-2023	18:00		PLANNED	Approved	01-May-23	08:00	15-May-23	18:00	Subject to UP consent/Necessary CEA formalities must be completed
673	RQ130296	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG) -REWARI(HV) (HVPNL) CKT-1	HVPNL	C	For NCRTC diversion work	01-May-2023	08:00	15-May-2023	18:00		PLANNED	Approved	01-May-23	08:00	15-May-23	18:00	Subject to UP consent/Necessary CEA formalities must be completed
674	RQ130403	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANESAR(PG) -MAU(HV) (HVPNL) CKT-1	HVPNL	C	For NCRTC diversion work	01-May-2023	08:00	15-May-2023	18:00	220kV D/C Mau-Panchgaon Line	PLANNED	Approved	01-May-23	08:00	15-May-23	18:00	Subject to UP consent/Necessary CEA formalities must be completed
675	RQ130404	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANESAR(PG) -MAU(HV) (HVPNL) CKT-2	HVPNL	C	For NCRTC diversion work	01-May-2023	08:00	15-May-2023	18:00	220kV D/C Mau-Panchgaon Line	PLANNED	Approved	01-May-23	08:00	15-May-23	18:00	Subject to UP consent/Necessary CEA formalities must be completed
676	RQ130605	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-HAMIRPUR(H P) (PG) CKT-1	POWER GRID	D	Shut down is required on alternate day basis for replacement of Deccan make polymer insulators in line crossings with non auto mode of other 220KV Hamirpur Hamirpur Ckt-II	24-May-2023	09:00	28-May-2023	18:00	Kindly approve	PLANNED	Approved	24-May-23	09:00	28-May-23	18:00	

677	RQ130606	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(P G)-HAMIRPUR(H P) (PG) CKT-2	POWER GRID	D	Shut down is required on alternate day basis for replacement of Deccan make polymer insulators in line crossings with non auto mode of other 220KV Hamirpur Hamirpur Ckt-1	24-May-2023	09:00	28-May-2023	18:00	Kindly approve	PLANNED	Approved	24-May-23	09:00	28-May-23	18:00	
678	RQ130273	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1	POWER GRID	D	FOR AMP WORK	23-May-2023	08:00	23-May-2023	18:00		PLANNED	Approved	23-May-23	08:00	23-May-23	18:00	
679	RQ130715	OCC_206	nhpccc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(N H)-CBGANJ(UP) (PG) CKT-1	POWER GRID	C	Shutdown is required for carrying out servicing of 245KV, 1250A isolators in 220KV Switchyard of Tanakpur Power Station.	22-May-2023	08:00	23-May-2023	18:00		PLANNED	Approved	22-May-23	08:00	23-May-23	18:00	One element shutdown may be given at a time subject to PG/UP consent
680	RQ130712	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(P G)-SALAL(NH) (PG) CKT-2	POWER GRID	D	AMP work of Line Equipment and TL work(Jumper Bolt/Nut Loose,Vibration damper Loose)	20-May-2023	09:00	20-May-2023	18:00	Kindly Approve	PLANNED	Approved	20-May-23	09:00	20-May-23	18:00	
681	RQ130711	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(P G)-SALAL(NH) (PG) CKT-1	POWER GRID	D	AMP work of Line Equipment and TL work(Jumper Bolt/Nut Loose,Vibration damper Loose)	19-May-2023	09:00	19-May-2023	18:00	Kindly Approve	PLANNED	Approved	19-May-23	09:00	19-May-23	18:00	
682	RQ130275	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(R S) (PG) CKT-2	POWER GRID	D	Additional glass disc insertion: LOA given	19-May-2023	08:00	20-May-2023	18:00		PLANNED	Approved	19-May-23	08:00	20-May-23	18:00	
683	RQ130710	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(P G)-SARNA(PS) (PG) CKT-2	POWER GRID	D	AMP work of Line Equipment and TL work(Jumper Bolt/Nut Loose,Vibration damper Loose)	17-May-2023	09:00	17-May-2023	18:00	Kindly Approve	PLANNED	Approved	17-May-23	09:00	17-May-23	18:00	
684	RQ130274	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(R S) (PG) CKT-1	POWER GRID	D	Additional glass disc insertion: LOA given	17-May-2023	08:00	18-May-2023	18:00		PLANNED	Approved	17-May-23	08:00	18-May-23	18:00	
685	RQ130709	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(P G)-SARNA(PS) (PG) CKT-1	POWER GRID	D	AMP work of Line Equipment and TL work(Jumper Bolt/Nut Loose,Vibration damper Loose)	16-May-2023	09:00	16-May-2023	18:00	Kindly Approve	PLANNED	Approved	16-May-23	09:00	16-May-23	18:00	
686	RQ130276	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1	POWER GRID	D	Additional glass disc insertion: LOA given	15-May-2023	08:00	15-May-2023	18:00		PLANNED	Approved	15-May-23	08:00	15-May-23	18:00	

687	RQ130374	OCC_206	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LALSOTE(RS)-DAUSA(RS) (PG) CKT-1	POWER GRID	D	Quarterly Maintenance work	12-May-2023	09:30	12-May-2023	14:00		PLANNED	Approved	12-May-23	09:30	12-May-23	14:00		
688	RQ130375	OCC_206	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1	POWER GRID	D	Quarterly Maintenance work	12-May-2023	09:30	12-May-2023	14:00		PLANNED	Approved	12-May-23	09:30	12-May-23	14:00		
689	RQ130025	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-4	POWER GRID	D	AMP work of Line Equipment	12-May-2023	09:00	12-May-2023	15:00	Kindly Approve	PLANNED	Approved	12-May-23	09:00	12-May-23	15:00		
690	RQ130760	OCC_206	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV INDIRA NAGAR(RS)-HEERAPURA(RS) (PG) CKT-1	POWER GRID	D	Quarterly maintenance of Bay Equipment	12-May-2023	08:00	12-May-2023	18:00		PLANNED	Rejected						PG denied consent
691	RQ130277	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAWAIMADH OPUR(RS) (PG) CKT-1	POWER GRID	D	Additional glass disc insertion: LOA given	12-May-2023	08:00	13-May-2023	18:00		PLANNED	Approved	12-May-23	08:00	13-May-23	18:00		
692	RQ130024	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-3	POWER GRID	D	AMP work of Line Equipment	11-May-2023	09:00	11-May-2023	15:00	Kindly Approve	PLANNED	Approved	11-May-23	09:00	11-May-23	15:00		
693	RQ130373	OCC_206	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAWAIMADH OPUR(RS)-DAUSA(RS) (PG) CKT-1	POWER GRID	D	Quarterly Maintenance work	11-May-2023	08:00	11-May-2023	18:00		PLANNED	Approved	11-May-23	08:00	11-May-23	18:00		
694	RQ130005	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (PG) CKT-3	POWER GRID	C	Transmission Line Diversion work due to construction of Ganga Expressway	11-May-2023	08:00	20-May-2023	18:00		PLANNED	Approved	11-May-23	08:00	20-May-23	18:00	Subject to NTPC consent and no generation evacuation issue	
695	RQ130821	OCC_206	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (PG) CKT-3	POWER GRID	C	bay equipment testing	11-May-2023	08:00	12-May-2023	18:00		PLANNED	Approved	11-May-23	08:00	12-May-23	18:00	May be given	
696	RQ130761	OCC_206	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-INDIRA NAGAR(RS) (PG) CKT-1	POWER GRID	D	Quarterly maintenance of Bay Equipment	10-May-2023	08:00	10-May-2023	18:00		PLANNED	Approved	10-May-23	08:00	10-May-23	18:00		
697	RQ130312	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1	POWER GRID	D	Additional glass disc insertion: LOA given	10-May-2023	08:00	11-May-2023	18:00		PLANNED	Approved	10-May-23	08:00	11-May-23	18:00		
698	RQ130071	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENGANGA(NH)-WAGOORA(PG) (PG) CKT-2	POWER GRID	D	Repair of damaged conductor in span no 289-290	09-May-2023	09:00	09-May-2023	18:00	Kindly Approve	PLANNED	Approved	09-May-23	09:00	09-May-23	18:00		

699	RQ130311	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGAR H(RS) (PG) CKT-2	POWER GRID	D	Additional glass disc insertion: LOA given	08-May-2023	08:00	09-May-2023	18:00		PLANNED	Approved	08-May-23	08:00	09-May-23	18:00	
700	RQ130849	OCC_206	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HIRANAGAR(PDD)-SARNA(PS) (PG) CKT-1	POWER GRID	D	Routine Maintenance and 245kV SF6 circuit breaker	07-May-2023	07:00	07-May-2023	14:00		PLANNED	Approved	07-May-23	07:00	07-May-23	14:00	
701	RQ130851	OCC_206	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-HIRANAGAR(PDD) (PG) CKT-1	POWER GRID	D	Routine Maintenance and 245kV SF6 circuit breaker	07-May-2023	07:00	07-May-2023	14:00		PLANNED	Approved	07-May-23	07:00	07-May-23	14:00	
702	RQ130086	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PS)-DASUYA(PS) (PG) CKT-1	POWER GRID	C	S/D required for RAILWAY diversion work by Northern Railway for construction of Mukerian-Talwara Railway Link.	05-May-2023	09:00	18-May-2023	18:00	Kindly Approve	PLANNED	Approved	05-May-23	09:00	18-May-23	18:00	Subject to Punjab consent/All necessary CEA formalities must be completed before charging
703	RQ130087	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PS)-DASUYA(PS) (PG) CKT-2	POWER GRID	C	S/D required for RAILWAY diversion work by Northern Railway for construction of Mukerian-Talwara Railway Link.	05-May-2023	09:00	18-May-2023	18:00	Kindly Approve	PLANNED	Approved	05-May-23	09:00	18-May-23	18:00	Subject to Punjab consent/All necessary CEA formalities must be completed before charging
704	RQ130603	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-NEHRIAN(HP) (PG) CKT-1	POWER GRID	D	Shut down is required on alternate day basis for replacement of Deccan make polymer insulators in line crossings with non auto mode of other 220KV Jalandhar Nehrian Ckt-II	05-May-2023	09:00	08-May-2023	18:00	Kindly approve	PLANNED	Approved	05-May-23	09:00	08-May-23	18:00	
705	RQ130604	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-NEHRIAN(HP) (PG) CKT-2	POWER GRID	D	Shut down is required on alternate day basis for replacement of Deccan make polymer insulators in line crossings with non auto mode of other 220KV Jalandhar Nehrian Ckt-I	05-May-2023	09:00	08-May-2023	18:00	Kindly approve	PLANNED	Approved	05-May-23	09:00	08-May-23	18:00	
706	RQ130310	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGAR H(RS) (PG) CKT-1	POWER GRID	D	Additional glass disc insertion: LOA given	05-May-2023	08:00	06-May-2023	18:00		PLANNED	Approved	05-May-23	08:00	06-May-23	18:00	

707	RQ130377	OCC_206	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-2	POWER GRID	D	Quarterly Maintenance work	04-May-2023	08:00	04-May-2023	18:00		PLANNED	Approved	04-May-23	08:00	04-May-23	18:00	
708	RQ130376	OCC_206	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-1	POWER GRID	D	Quarterly Maintenance work	03-May-2023	08:00	03-May-2023	18:00		PLANNED	Approved	03-May-23	08:00	03-May-23	18:00	
709	RQ130278	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1	POWER GRID	D	Auto Reclose off is required for OPGW INSTALLATION works under Northern Region Optical fibre Strengthening Scheme (NROSS)	01-May-2023	08:00	31-May-2023	18:00	only Auto recloser off on daily basis	PLANNED	Approved	01-May-23	08:00	31-May-23	18:00	
710	RQ130716	OCC_206	nhpccc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-SITARGANJ(PG) (PG) CKT-1	POWER GRID	C	Shutdown is required for carrying out servicing of 245KV, 1250A isolators in 220KV Switchyard of Tanakpur Power Station.	01-May-2023	08:00	31-May-2023	18:00		PLANNED	Approved	24-May-23	08:00	25-May-23	18:00	One element shutdown may be given at a time subject to PG/UK consent
711	RQ130677	OCC_206	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR-GANGUWAL (BB) CKT-2	BBMB	D	Half Yearly Mtc..	23-May-2023	08:00	23-May-2023	18:00		PLANNED	Approved	23-May-23	08:00	23-May-23	18:00	
712	RQ130675	OCC_206	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-DHULKOTE (BB) CKT-2	BBMB	D	Half yearly Maintenance of Sub-Station Equipments and Line	19-May-2023	08:00	20-May-2023	18:00		PLANNED	Approved	19-May-23	08:00	20-May-23	18:00	
713	RQ130676	OCC_206	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR-GANGUWAL (BB) CKT-1	BBMB	D	Half yearly mtc	18-May-2023	08:00	18-May-2023	18:00		PLANNED	Approved	18-May-23	08:00	18-May-23	18:00	
714	RQ130349	OCC_206	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	BBMB	D	For Tree trimming & bay maintenance work	18-May-2023	08:00	18-May-2023	18:00		PLANNED	Approved	18-May-23	08:00	18-May-23	18:00	
715	RQ130659	OCC_206	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_L-GANGUWAL (BB) CKT-3	BBMB	D	Half yearly mtc	16-May-2023	08:00	16-May-2023	18:00		PLANNED	Approved	16-May-23	08:00	16-May-23	18:00	
716	RQ130800	OCC_206	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-BHARI(PS) (BB) CKT-1	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc	16-May-2023	08:00	29-May-2023	18:00		PLANNED	Approved	16-May-23	08:00	29-May-23	18:00	
717	RQ130674	OCC_206	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-DHULKOTE (BB) CKT-1	BBMB	D	Half yearly Maintenance of Sub-Station Equipments and Line	16-May-2023	08:00	17-May-2023	18:00		PLANNED	Approved	16-May-23	08:00	17-May-23	18:00	
718	RQ130348	OCC_206	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	BBMB	D	For Tree trimming & bay maintenance work	16-May-2023	08:00	16-May-2023	18:00		PLANNED	Approved	16-May-23	08:00	16-May-23	18:00	

719	RQ130099	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAGADHARI-KURUKSHETRA (BB) CKT-1	BBMB	D	For Stringing work at AP12/0-AP13/0 span of 220KV Abdullapur-Jagadhari Transmission line (DFCCIL Project) crossing of 220KV S/C Jagadhari-Kurukshetra BBMB line at location no.16 & 17.	12-May-2023	10:00	12-May-2023	18:00	Kindly approve under construction activity	PLANNED	Approved	12-May-23	10:00	12-May-23	18:00	
720	RQ130347	OCC_206	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-CHIRAWA(RS) (BB) CKT-1	BBMB	D	For Quarterly Maintenance of bay equipments	12-May-2023	08:00	12-May-2023	18:00		PLANNED	Approved	12-May-23	08:00	12-May-23	18:00	
721	RQ130673	OCC_206	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-HISSAR (BB) CKT-2	BBMB	D	Half Yearly Mtc..	12-May-2023	08:00	12-May-2023	18:00		PLANNED	Approved	12-May-23	08:00	12-May-23	18:00	
722	RQ130672	OCC_206	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-HISSAR (BB) CKT-1	BBMB	D	Half yearly mtc	10-May-2023	08:00	10-May-2023	18:00		PLANNED	Approved	10-May-23	08:00	10-May-23	18:00	
723	RQ130643	OCC_206	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-2	BBMB	D	Maintenance of Sub-Station Equipments	10-May-2023	08:00	10-May-2023	18:00		PLANNED	Approved	10-May-23	08:00	10-May-23	18:00	
724	RQ130669	OCC_206	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-2	BBMB	D	Line Mtc.	10-May-2023	08:00	10-May-2023	18:00		PLANNED	Approved	10-May-23	08:00	10-May-23	18:00	
725	RQ130642	OCC_206	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-1	BBMB	D	Maintenance of Sub-Station Equipments	09-May-2023	08:00	09-May-2023	18:00		PLANNED	Approved	09-May-23	08:00	09-May-23	18:00	
726	RQ130668	OCC_206	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-1	BBMB	D	Line Mtc.	09-May-2023	08:00	09-May-2023	18:00		PLANNED	Approved	09-May-23	08:00	09-May-23	18:00	
727	RQ130658	OCC_206	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_L-GANGUWAL (BB) CKT-2	BBMB	D	Half Yearly Mtc..	09-May-2023	08:00	09-May-2023	18:00		PLANNED	Approved	09-May-23	08:00	09-May-23	18:00	
728	RQ130665	OCC_206	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-HISSAR IA(HV) (BBMB) CKT-2	BBMB	D	अर्धवार्षिक मरम्मत हेतु एवं आटोमेशन हेतु	08-May-2023	08:00	08-May-2023	18:00		PLANNED	Approved	08-May-23	08:00	08-May-23	18:00	
729	RQ130661	OCC_206	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-2	BBMB	D	Maintenance of Sub-Station Equipments	08-May-2023	08:00	08-May-2023	18:00		PLANNED	Approved	08-May-23	08:00	08-May-23	18:00	
730	RQ130670	OCC_206	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-KURUKSHETRA (BB) CKT-1	BBMB	D	Line Mtc.	08-May-2023	08:00	08-May-2023	18:00		PLANNED	Approved	08-May-23	08:00	08-May-23	18:00	

731	RQ130667	OCC_206	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-2	BBMB	D	Half yearly Maintenance of Sub-Station Equipments and Line	08-May-2023	08:00	08-May-2023	18:00		PLANNED	Approved	08-May-23	08:00	08-May-23	18:00	
732	RQ130660	OCC_206	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-1	BBMB	D	Maintenance of Sub-Station Equipments	06-May-2023	08:00	06-May-2023	18:00		PLANNED	Approved	06-May-23	08:00	06-May-23	18:00	
733	RQ130652	OCC_206	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-4	BBMB	D	Half yearly mtc	05-May-2023	08:00	05-May-2023	18:00		PLANNED	Approved	05-May-23	08:00	05-May-23	18:00	
734	RQ130647	OCC_206	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(B B)-SANGRUR(PS) (BB) CKT-2	BBMB	D	Maintenance of Sub-Station Equipments	05-May-2023	08:00	05-May-2023	18:00		PLANNED	Approved	05-May-23	08:00	05-May-23	18:00	
735	RQ130651	OCC_206	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-3	BBMB	D	Half yearly mtc	04-May-2023	08:00	04-May-2023	18:00		PLANNED	Approved	04-May-23	08:00	04-May-23	18:00	
736	RQ130646	OCC_206	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(B B)-SANGRUR(PS) (BB) CKT-1	BBMB	D	Maintenance of Sub-Station Equipments	04-May-2023	08:00	04-May-2023	18:00		PLANNED	Approved	04-May-23	08:00	04-May-23	18:00	
737	RQ130657	OCC_206	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_L-GANGUWAL (BB) CKT-1	BBMB	D	Half yearly mtc	03-May-2023	08:00	03-May-2023	18:00		PLANNED	Approved	03-May-23	08:00	03-May-23	18:00	
738	RQ130650	OCC_206	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-2	BBMB	D	Half yearly mtc	03-May-2023	08:00	03-May-2023	18:00		PLANNED	Approved	03-May-23	08:00	03-May-23	18:00	
739	RQ130793	OCC_206	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-2	BBMB	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	03-May-2023	08:00	03-May-2023	18:00		PLANNED	Approved	03-May-23	08:00	03-May-23	18:00	
740	RQ130820	OCC_206	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-2	BBMB	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	03-May-2023	08:00	03-May-2023	18:00		PLANNED	Approved	03-May-23	08:00	03-May-23	18:00	
741	RQ130645	OCC_206	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-JAMALPUR (BB) CKT-2	BBMB	D	Maintenance of Sub-Station Equipments	03-May-2023	08:00	03-May-2023	18:00		PLANNED	Approved	03-May-23	08:00	03-May-23	18:00	
742	RQ130649	OCC_206	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-1	BBMB	D	Half yearly mtc	02-May-2023	08:00	02-May-2023	18:00		PLANNED	Approved	02-May-23	08:00	02-May-23	18:00	
743	RQ130644	OCC_206	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-JAMALPUR (BB) CKT-1	BBMB	D	Maintenance of Sub-Station Equipments	02-May-2023	08:00	02-May-2023	18:00		PLANNED	Approved	02-May-23	08:00	02-May-23	18:00	



744	RQ130648	OCC_206	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BARNALA(P5) - SANGRUR(BB) (BBMB) CKT-1	BBMB	D	Maintenance of Sub-Station Equipments	02-May-2023	08:00	02-May-2023	18:00		PLANNED	Approved	02-May-23	08:00	02-May-23	18:00	
745	RQ130801	OCC_206	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH (PS) (BB) CKT-2	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc	02-May-2023	08:00	15-May-2023	18:00		PLANNED	Approved	02-May-23	08:00	15-May-23	18:00	
746	RQ130599	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAMBA(PG)-KARIAN(HP) (HPSEB) CKT-1	HPSEB	C	Shutdown required under construction head of 206 bay(Karian Line) for Connecting new bus with existing Bus Bar-1 & 2 (Through conductor) and stability testing work	21-May-2023	09:00	28-May-2023	19:00	Kindly approve under construction head	PLANNED	Approved	21-May-23	09:00	28-May-23	19:00	Subject to HP consent
747	RQ129869	OCC_206	sldchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-HPSEB(HP) (HPSEB) CKT-2	HPSEB	D	Annual Maintenance	14-May-2023	11:00	14-May-2023	16:00		PLANNED	Approved	14-May-23	11:00	14-May-23	16:00	
748	RQ130598	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAMBA(PG)-KARIAN(HP) (HPSEB) CKT-1	HPSEB	C	Shutdown required under construction head of 206 bay(Karian Line) for erection of GIB & GIS Bushings for the new bay i.e. 207 bay.	13-May-2023	09:00	16-May-2023	19:00	Kindly approve under construction head	PLANNED	Approved	13-May-23	09:00	16-May-23	19:00	Subject to HP consent
749	RQ129868	OCC_206	sldchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-HPSEB(HP) (HPSEB) CKT-1	HPSEB	D	Annual Maintenance	07-May-2023	11:00	07-May-2023	16:00		PLANNED	Approved	07-May-23	11:00	07-May-23	16:00	
750	RQ130597	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAMBA(PG)-KARIAN(HP) (HPSEB) CKT-1	HPSEB	C	Shutdown required under construction head of 206 bay(Karian Line) to enable construction of 207 Bay for extending the existing bus-1 & Bus-2 for new bay (bay no. 207 -(Line bay for Chamba-HPPTCL Majra)	01-May-2023	09:00	10-May-2023	19:00	Kindly approve under construction head	PLANNED	Approved	01-May-23	09:00	10-May-23	19:00	Subject to HP consent

751	RQ130331	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DUNI(RS)-JAIPUR SOUTH(PG) (RS) CKT-1	RRVUNL	D	FOR AMP WORK	17-May-2023	08:00	17-May-2023	18:00		PLANNED	Approved	17-May-23	08:00	17-May-23	18:00	
752	RQ130328	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PIRANKALIYA R(UK)-ROORKEE(PG) (PTCUL) CKT-3	PTCUL	D	AMP OF RELAY AND LINE EQUIPMENTS	16-May-2023	08:00	16-May-2023	18:00		PLANNED	Approved	16-May-23	08:00	16-May-23	18:00	
753	RQ130280	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHRADUN(PG)-JHAJRA(UK) (PTCUL) CKT-2	PTCUL	D	FOR AMP WORK	02-May-2023	08:00	02-May-2023	18:00		PLANNED	Approved	02-May-23	08:00	02-May-23	18:00	
754	RQ130279	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHRADUN(PG)-JHAJRA(UK) (PTCUL) CKT-1	PTCUL	D	FOR AMP WORK	01-May-2023	08:00	01-May-2023	18:00		PLANNED	Approved	01-May-23	08:00	01-May-23	18:00	
755	RQ130332	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-SEZJAIPUR(RS) (RS) CKT-2	RRVPNL	D	FOR AMP WORK	11-May-2023	08:00	11-May-2023	18:00		PLANNED	Approved	11-May-23	08:00	11-May-23	18:00	
756	RQ130300	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG) - BHIWADI(RS) (RS) CKT-2	RRVPNL	D	AMP of relay and Line Equipment	10-May-2023	08:00	10-May-2023	18:00		PLANNED	Approved	10-May-23	08:00	10-May-23	18:00	
757	RQ130299	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG) - BHIWADI(RS) (RS) CKT-1	RRVPNL	D	AMP of relay and Line Equipment	09-May-2023	08:00	09-May-2023	18:00		PLANNED	Approved	09-May-23	08:00	09-May-23	18:00	
758	RQ130268	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTA(PG)-KTPS(RVUN) (RS) CKT-2	RRVPNL	D	FOR AMP WORK	06-May-2023	08:00	06-May-2023	18:00		PLANNED	Approved	06-May-23	08:00	06-May-23	18:00	
759	RQ130267	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTA(PG)-KTPS(RVUN) (RS) CKT-1	RRVPNL	D	FOR AMP WORK	04-May-2023	08:00	04-May-2023	18:00		PLANNED	Approved	04-May-23	08:00	04-May-23	18:00	
760	RQ130384	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SUNBRIGHT SL_FGARH_PG (RSBPL)-FATEHGARH_II(PG) (RENEW SUN BRIGHT (RSBPL)) CKT-1	RENEW SUN BRIGHT (RSBPL)	D	For testing and commissioning works with TBC Bay & LM Erection Works	07-May-2023	17:00	17-May-2023	23:00		PLANNED	Approved	07-May-23	17:00	17-May-23	23:00	Shutdown may be given from 1900 Hrs

761	RQ130387	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-RENEW_JHAR KHAND 3 SL_FGARH_PG (RSEJ3PL) (RSEJ3PL) CKT-1	RSEJ3PL	D	For testing and commissioning works with TBC Bay & LM Erection Works	07-May-2023	17:00	17-May-2023	22:00		PLANNED	Approved	07-May-23	17:00	17-May-23	22:00	Shutdown may be given from 1900 Hrs
762	RQ130388	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-RENEW SUNWAVE SL_FGRAH_PG (RSWPL) (RENEW SUN WAVE (RSWPL)) CKT-1	RENEW SUN WAVE (RSWPL)	D	For testing and commissioning works with TBC Bay & LM Erection Works	07-May-2023	15:00	17-May-2023	23:00		PLANNED	Approved	07-May-23	19:00	17-May-23	23:00	Shutdown may be given from 1900 Hrs
763	RQ130850	OCC_206	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-HIRANAGAR(PDD) (PDD JK) CKT-2	PDD JK	D	Routine Maintenance and 245kV SF6 circuit breaker	07-May-2023	07:00	07-May-2023	14:00		PLANNED	Approved	07-May-23	07:00	07-May-23	14:00	
764	RQ130058	OCC_206	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-2	DTL	D	Hot spot to be attended at T.No.50	06-May-2023	06:00	06-May-2023	10:00		PLANNED	Approved	06-May-23	06:00	06-May-23	10:00	
765	RQ130057	OCC_206	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-1	DTL	D	Hot spot to be attended at T.No.50	05-May-2023	06:00	05-May-2023	10:00		PLANNED	Approved	05-May-23	06:00	05-May-23	10:00	
766	RQ130390	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-2	AHEJOL	D	For testing and commissioning works with TBC Bay	02-May-2023	17:00	06-May-2023	23:00		PLANNED	Approved	02-May-23	19:00	06-May-23	23:00	Shutdown may be given from 1900 Hrs
767	RQ130389	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-1	AHEJOL	D	For testing and commissioning works with TBC Bay	01-May-2023	17:00	05-May-2023	23:00		PLANNED	Approved	01-May-23	19:00	05-May-23	23:00	Shutdown may be given from 1900 Hrs
768	RQ130385	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJ3L PSS HB_FGRAH_PG (AHEJ3L) (AHEJ3L) CKT-1	AHEJ3L	D	For testing and commissioning works with TBC Bay	02-May-2023	17:00	06-May-2023	23:00		PLANNED	Approved	02-May-23	19:00	06-May-23	23:00	Shutdown may be given from 1900 Hrs

769	RQ130386	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_ II(PG)-AHEJ2L PSS HB_FGRAH_P G (AHEJ2L) (AHEJ2L) CKT- 1	AHEJ2L	D	For testing and commissioning works with TBC Bay	01-May-2023	17:00	05-May-2023	23:00		PLANNED	Approved	01-May-23	19:00	05-May-23	23:00	Shutdown may be given from 1900 Hrs
770	RQ130381	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SOLARURJA SL_FGARH_P G (RSUPL)- FATEHGARH_ II(PG) (RENEW SOLAR URJA (RSUPL)) CKT- 1	RENEW SOLAR URJA (RSUPL)	D	For testing and commissioning works with TBC Bay	01-May-2023	17:00	06-May-2023	23:00		PLANNED	Approved	01-May-23	19:00	06-May-23	23:00	Shutdown may be given from 1900 Hrs
771	RQ130391	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_ II(PG)-EDEN SL_FGRAH_P G (ERCPL) (EDEN (ERCPL)) CKT- 1	EDEN (ERCPL)	D	For testing and commissioning works with TBC Bay	01-May-2023	17:00	06-May-2023	23:00		PLANNED	Approved	01-May-23	19:00	06-May-23	23:00	Shutdown may be given from 1900 Hrs
772	RQ129839	OCC_206	sldchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PARBATI POOLING BANALA(PG)- CHHAUR(EVR) (UNDEF) CKT- 1	UNDEF	C	for stringing of conductor between tower T1 and T2 to achieve the final agreement for power evacuation after charging of 220/132 KV charor substation (HPPTCL). Currently as per interim agreement the power of 100 MW Malana-II HEP (Everest) is being evacuated through 220/132 KV Everest substation direct connection to 220KV D/C Charor- Banala TL at tower T2.	01-May-2023	10:00	03-May-2023	17:00		PLANNED	Approved	01-May-23	10:00	03-May-23	17:00	Subject to HP consent and no Chhour power evacuation issue

773	RQ129840	OCC_206	sldchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PARBATI POOLING BANALA(PG)-CHHAUR(EVR) (UNDEF) CKT-2	UNDEF	C	for stringing of conductor between tower T1 and T2 to achieve the final agreement for power evacuation after charging of 220/132 KV charor substation (HPPTCL). Currently as per interim agreement the power of 100 MW Malana-II HEP (Everest) is being evacuated through 220/132 KV Everest substation direct connection to 220KV D/C Charor-Banala TL at tower T2	01-May-2023	10:00	03-May-2023	17:00		PLANNED	Approved	01-May-23	10:00	03-May-23	17:00	Subject to HP consent and no Chhaur power evacuation issue
774	RQ130090	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Shutdown required for reinstallation of Aviation Globules	01-May-2023	09:00	15-May-2023	18:00	Kindly Approve	PLANNED	Approved	01-May-23	09:00	15-May-23	18:00	
775	RQ130091	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-CHHAUR(EVR) (ADHPL) CKT-1	ADHPL	D	Shutdown required for reinstallation of Aviation Globules	01-May-2023	09:00	15-May-2023	18:00	Kindly Approve	PLANNED	Approved	01-May-23	09:00	15-May-23	18:00	
776	RQ130088	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01-May-2023	07:00	31-May-2023	18:00	Non Shutdown activity	PLANNED	Approved	01-May-23	07:00	31-May-23	18:00	May be given on Daily Basis
777	RQ130092	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-CHHAUR(EVR) (ADHPL) CKT-1	ADHPL	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01-May-2023	07:00	31-May-2023	18:00	Kindly Approve	PLANNED	Approved	01-May-23	07:00	31-May-23	18:00	May be given on Daily Basis
778	RQ130089	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-CHHAUR(EVR) (ADHPL) CKT-1	ADHPL	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01-May-2023	07:00	31-May-2023	18:00	Non Shutdown activity	PLANNED	Approved	01-May-23	07:00	31-May-23	18:00	May be given on Daily Basis

779	RQ130196	OCC_206	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWER GRID	D	As ICT-2 was charged via temporary arrangement and bypassing of isolators. After retrofitting of old isolators, the new isolators will be taken into service. Presently the ICT-2 is charged via 220kv TBC bay, ICT S/D will be taken to remove all the temporary arrangements and BUSES S/D is taken to connect jumpers from Both the Buses.	31-May-2023	13:00	31-May-2023	15:00	Kindly Approve	PLANNED	Approved	31-May-23	13:00	31-May-23	15:00	
780	RQ130195	OCC_206	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWER GRID	D	As ICT-2 was charged via temporary arrangement and bypassing of isolators. After retrofitting of old isolators, the new isolators will be taken into service. Presently the ICT-2 is charged via 220kv TBC bay, ICT S/D will be taken to remove all the temporary arrangements and BUSES S/D is taken to connect jumpers from Both the Buses.	31-May-2023	09:00	31-May-2023	11:00	Kindly Approve	PLANNED	Approved	31-May-23	09:00	31-May-23	11:00	
781	RQ130516	OCC_206	cpcc1_sd	BUS	220 KV KURUKSHETRA(PG) - BUS 2	POWER GRID	C	For INTERCONNECTION OF GIS EXT. WITH EXISTING GIS	30-May-2023	07:00	31-May-2023	20:00		PLANNED	Approved	30-May-23	07:00	31-May-23	20:00	May be given subject to one element continuous shutdown at a time from Kurukshetra/Subject to all necessary CEA clearances if required
782	RQ130481	OCC_206	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)	POWER GRID	D	For Busbar Bay unit retro fitment	28-May-2023	08:00	28-May-2023	18:00		PLANNED	Approved	28-May-23	08:00	28-May-23	18:00	
783	RQ130515	OCC_206	cpcc1_sd	BUS	220 KV KURUKSHETRA(PG) - BUS 1	POWER GRID	C	For INTERCONNECTION OF GIS EXT. WITH EXISTING GIS	28-May-2023	07:00	29-May-2023	20:00		PLANNED	Approved	28-May-23	07:00	29-May-23	20:00	May be given subject to one element continuous shutdown at a time from Kurukshetra/Subject to all necessary CEA clearances if required

784	RQ130489	OCC_206	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)	POWER GRID	D	For Busbar Bay unit retrofit	27-May-2023	08:00	27-May-2023	18:00		PLANNED	Approved	27-May-23	08:00	27-May-23	18:00	shutdown allowed subject to no load restriction to delhi
785	RQ130488	OCC_206	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)	POWER GRID	D	For Busbar Bay unit retrofit	26-May-2023	08:00	26-May-2023	18:00		PLANNED	Approved	26-May-23	08:00	26-May-23	18:00	shutdown allowed subject to no load restriction to delhi
786	RQ130512	OCC_206	cpcc1_sd	BUS	220 KV KURUKSHETRA(PG) - BUS 2	POWER GRID	C	For HV TEST OF 220 KV BUS-2 GIS EXTENSION	26-May-2023	07:00	27-May-2023	20:00		PLANNED	Approved	26-May-23	07:00	27-May-23	20:00	May be given subject to one element continuous shutdown at a time from Kurukshetra/Subject to all necessary CEA clearances if required
787	RQ130595	OCC_206	cpcc2_sd	BUS	220KV BUS 2 AT CHAMBA(PG)	POWER GRID	C	Shutdown required under construction head for Connecting new bus (through conductor ) with existing Bus Bar-2 & stability test with Bus Bar-2	25-May-2023	09:00	28-May-2023	19:00	Kindly approve under construction head	PLANNED	Approved	25-May-23	09:00	28-May-23	19:00	
788	RQ130085	OCC_206	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWER GRID	D	Isolator retrofitting of 220KV ICT-2 Bay BUS-2 ISOLATOR	24-May-2023	14:00	24-May-2023	17:00	Kindly Approve	PLANNED	Approved	24-May-23	14:00	24-May-23	17:00	
789	RQ130084	OCC_206	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWER GRID	D	Isolator retrofitting of 220KV ICT-2 Bay BUS-1 ISOLATOR	24-May-2023	09:00	24-May-2023	12:00	Kindly Approve	PLANNED	Approved	24-May-23	09:00	24-May-23	12:00	
790	RQ130487	OCC_206	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	POWER GRID	D	For Busbar Bay unit retrofit	24-May-2023	08:00	24-May-2023	18:00		PLANNED	Approved	24-May-23	08:00	24-May-23	18:00	shutdown allowed subject to no load restriction to delhi
791	RQ130511	OCC_206	cpcc1_sd	BUS	220 KV KURUKSHETRA(PG) - BUS 1	POWER GRID	C	For HV TEST OF 220 KV BUS-1 GIS EXTENSION	24-May-2023	07:00	25-May-2023	20:00		PLANNED	Approved	24-May-23	07:00	25-May-23	20:00	May be given subject to one element continuous shutdown at a time from Kurukshetra/Subject to all necessary CEA clearances if required
792	RQ130194	OCC_206	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWER GRID	D	As ICT-1 was charged via temporary arrangement and bypassing of isolators. After retrofitting of old isolators, the new isolators will be taken into service. Presently the ICT-1 is charged via 220kv TBC bay, ICT S/D will be taken to remove all the temporary arrangements and BUS S/D is taken to connect jumpers from Both the Buses.	23-May-2023	13:00	23-May-2023	15:00	Kindly Approve	PLANNED	Approved	23-May-23	13:00	23-May-23	15:00	

793	RQ130193	OCC_206	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWER GRID	D	As ICT-1 was charged via temporary arrangement and bypassing of isolators. After retrofitting of old isolators, the new isolators will be taken into service. Presently the ICT-1 is charged via 220kv TBC bay, ICT S/D will be taken to remove all the temporary arrangements and BUS S/D is taken to connect jumpers from Both the Buses.	23-May-2023	09:00	23-May-2023	11:00	Kindly Approve	PLANNED	Approved	23-May-23	09:00	23-May-23	11:00	
794	RQ130539	OCC_206	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 8	POWER GRID	D	construction related works of Phase II (Jumpering and bay extension work of new bays of Phase II)	22-May-2023	17:00	28-May-2023	23:00		PLANNED	Approved	22-May-23	19:00	28-May-23	23:00	Shutdown may be given from 1900 Hrs
795	RQ130538	OCC_206	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 7	POWER GRID	D	construction related works of Phase II (Jumpering and bay extension work of new bays of Phase II)	22-May-2023	17:00	28-May-2023	23:00	400KV/220KV ICT-8 shall be under shutdown for ph 2 Construction works	PLANNED	Approved	22-May-23	17:00	28-May-23	23:00	400KV/220KV ICT-8 shall be under shutdown for ph 2 Construction works/Shutdown may be given from 1900 Hrs
796	RQ130523	OCC_206	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 6	POWER GRID	D	FOR AMP WORK	21-May-2023	17:00	22-May-2023	23:00		PLANNED	Approved	21-May-23	19:00	22-May-23	23:00	Shutdown may be given from 1900 Hrs
797	RQ130525	OCC_206	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 6	POWER GRID	D	FOR AMP WORK	21-May-2023	17:00	22-May-2023	23:00		PLANNED	Approved	21-May-23	19:00	22-May-23	23:00	Shutdown may be given from 1900 Hrs
798	RQ130594	OCC_206	cpcc2_sd	BUS	220KV BUS 1 AT CHAMBA(PG)	POWER GRID	C	Shutdown required under construction head for Connecting new bus (through conductor ) with existing Bus Bar-1 & stability test with Bus Bar-1	21-May-2023	09:00	24-May-2023	19:00	Kindly approve under construction head	PLANNED	Approved	21-May-23	09:00	24-May-23	19:00	
799	RQ130524	OCC_206	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 5	POWER GRID	D	FOR AMP WORK	19-May-2023	17:00	20-May-2023	23:00		PLANNED	Approved	19-May-23	19:00	20-May-23	23:00	Shutdown may be given from 1900 Hrs
800	RQ130522	OCC_206	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 5	POWER GRID	D	FOR AMP WORK	19-May-2023	17:00	20-May-2023	20:00		PLANNED	Approved	19-May-23	19:00	20-May-23	20:00	Shutdown may be given from 1900 Hrs
801	RQ130593	OCC_206	cpcc2_sd	BUS	220KV BUS 2 AT CHAMBA(PG)	POWER GRID	C	HV Testing of newly installed bus wih Bus Bar-2	19-May-2023	09:00	20-May-2023	19:00	Kindly approve under construction head	PLANNED	Approved	19-May-23	09:00	20-May-23	19:00	



802	RQ130703	OCC_206	cpcc3_sd	BUS	220KV BUS 3 AT SOHAWAL(PG)	POWER GRID	C	For integration of NEW ICT-III 220KV Bay into 220KV Transfer Bus	18-May-2023	08:00	19-May-2023	18:00		PLANNED	Approved	18-May-23	08:00	19-May-23	18:00	
803	RQ130521	OCC_206	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 4	POWER GRID	D	FOR AMP WORK	17-May-2023	17:00	18-May-2023	23:00		PLANNED	Approved	17-May-23	19:00	18-May-23	23:00	Shutdown may be given from 1900 Hrs
804	RQ130592	OCC_206	cpcc2_sd	BUS	220KV BUS 1 AT CHAMBA(PG)	POWER GRID	C	HV Testing of newly installed bus wih Bus Bar-1	17-May-2023	09:00	18-May-2023	19:00	Kindly approve under construction head	PLANNED	Approved	17-May-23	09:00	18-May-23	19:00	
805	RQ130501	OCC_206	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 4	POWER GRID	D	Bay Extension Works	16-May-2023	13:00	16-May-2023	23:00		PLANNED	Approved	16-May-23	19:00	16-May-23	23:00	Shutdown may be given from 1900 Hrs
806	RQ130520	OCC_206	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 3	POWER GRID	D	FOR AMP WORK	15-May-2023	17:00	16-May-2023	23:00		PLANNED	Approved	15-May-23	19:00	16-May-23	23:00	Shutdown may be given from 1900 Hrs
807	RQ130500	OCC_206	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 3	POWER GRID	D	Bay Extension Works	15-May-2023	17:00	15-May-2023	23:00		PLANNED	Approved	15-May-23	19:00	15-May-23	23:00	Shutdown may be given from 1900 Hrs
808	RQ130702	OCC_206	cpcc3_sd	BUS	220KV BUS 2 AT SOHAWAL(PG)	POWER GRID	D	For integration of NEW ICT-III 220KV Bay in to220KV Bus-II & AMP	15-May-2023	08:00	16-May-2023	18:00		PLANNED	Approved	15-May-23	08:00	16-May-23	18:00	
809	RQ130499	OCC_206	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 2	POWER GRID	D	Bay Extension Works	14-May-2023	17:00	14-May-2023	23:00		PLANNED	Approved	14-May-23	19:00	14-May-23	23:00	Shutdown may be given from 1900 Hrs
810	RQ130498	OCC_206	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 1	POWER GRID	D	Bay Extension Works	13-May-2023	16:00	13-May-2023	23:00		PLANNED	Approved	13-May-23	19:00	13-May-23	23:00	Shutdown may be given from 1900 Hrs
811	RQ130701	OCC_206	cpcc3_sd	BUS	220KV BUS 1 AT SOHAWAL(PG)	POWER GRID	C	For integration of NEW ICT-III 220KV Bay in to220KV Bus-I & AMP	13-May-2023	08:00	14-May-2023	18:00		PLANNED	Approved	13-May-23	08:00	14-May-23	18:00	
812	RQ130526	OCC_206	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 3	POWER GRID	C	For Tower erection work For solar generator at Bhadla premise End	10-May-2023	08:00	30-May-2023	18:00		PLANNED	Approved	10-May-23	19:00	30-May-23	23:00	Shutdown may be given from 1900 Hrs
813	RQ130527	OCC_206	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 4	POWER GRID	C	For Tower erection work For solar generator at Bhadla premise End	10-May-2023	08:00	30-May-2023	18:00		PLANNED	Approved	10-May-23	19:00	30-May-23	23:00	Shutdown may be given from 1900 Hrs
814	RQ130631	OCC_206	cpcc3_sd	BUS	220KV BUS 2 AT SITARGANI(PG)	POWER GRID	D	AMP works	09-May-2023	10:00	09-May-2023	18:00		PLANNED	Approved	09-May-23	10:00	09-May-23	18:00	
815	RQ130508	OCC_206	cpcc1_sd	BUS	220 KV KURUKSHETRA(PG) - BUS 2	POWER GRID	C	For Erection of Interface Module for GIS Extension Bus-2	08-May-2023	07:00	14-May-2023	20:00		PLANNED	Approved	08-May-23	07:00	14-May-23	20:00	May be given subject to one element continuous shutdown at a time from Kurukshetra/Subject to all necessary CEA clearances if required
816	RQ130533	OCC_206	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 2	POWER GRID	D	For erection and commissioning works in TBC Bay	07-May-2023	17:00	11-May-2023	23:00		PLANNED	Approved	07-May-23	19:00	11-May-23	23:00	Shutdown may be given from 1900 Hrs

817	RQ130591	OCC_206	cpcc2_sd	BUS	220KV BUS 2 AT CHAMBA(PG)	POWER GRID	C	Shutdown required under construction head to enable construction of 207 Bay for extending the existing bus-1 & Bus-2 for new bay (bay no. 207 -(Line bay for Chamba-HPPTCL Majra)	06-May-2023	09:00	10-May-2023	19:00	Kindly approve under construction head	PLANNED	Approved	06-May-23	09:00	10-May-23	19:00	
818	RQ130535	OCC_206	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 6	POWER GRID	D	construction related works of Phase II (Jumpering and bay extension work of new bays of Phase II)	02-May-2023	17:00	09-May-2023	23:00		PLANNED	Approved	02-May-23	19:00	09-May-23	23:00	Shutdown may be given from 1900 Hrs
819	RQ130534	OCC_206	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 5	POWER GRID	D	construction related works of Phase II (Jumpering and bay extension work of new bays of Phase II)	02-May-2023	17:00	09-May-2023	22:00	400KV/220KV ICT-8 shall be under shutdown for ph 2 Construction works	PLANNED	Approved	02-May-23	17:00	09-May-23	22:00	400KV/220KV ICT-8 shall be under shutdown for ph 2 Construction works/Shutdown may be given from 1900 Hrs
820	RQ130483	OCC_206	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)	POWER GRID	D	FOR AMP WORK	02-May-2023	08:00	02-May-2023	18:00		PLANNED	Approved	02-May-23	08:00	02-May-23	18:00	shutdown allowed subject to no load restriction to delhi
821	RQ130532	OCC_206	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 1	POWER GRID	D	For erection and commissioning works in TBC Bay, Bus Bar , LBB Relay Testing Under Phase-1 commissioning works	01-May-2023	17:00	06-May-2023	23:00		PLANNED	Approved	01-May-23	19:00	06-May-23	23:00	Shutdown may be given from 1900 Hrs
822	RQ130083	OCC_206	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWER GRID	D	Bus-2 Isolator retrofitting of 220KV ICT-1 Bay	01-May-2023	14:00	01-May-2023	17:00	Kindly Approve	PLANNED	Approved	01-May-23	14:00	01-May-23	17:00	
823	RQ130639	OCC_206	cpcc3_sd	BUS	220KV BUS 1 AT KANPUR(PG)	POWER GRID	D	To attend hot spot in 211-89A isolator	01-May-2023	10:00	01-May-2023	18:00		PLANNED	Approved	01-May-23	10:00	01-May-23	18:00	
824	RQ130590	OCC_206	cpcc2_sd	BUS	220KV BUS 1 AT CHAMBA(PG)	POWER GRID	C	Shutdown required under construction head to enable construction of 207 Bay for extending the existing bus-1 & Bus-2 for new bay (bay no. 207 -(Line bay for Chamba-HPPTCL Majra)	01-May-2023	09:00	05-May-2023	19:00	Kindly approve under construction head	PLANNED	Approved	01-May-23	09:00	05-May-23	19:00	
825	RQ130082	OCC_206	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWER GRID	D	Bus-1 Isolator retrofitting of 220KV ICT-1 Bay	01-May-2023	09:00	01-May-2023	12:00	Kindly Approve	PLANNED	Approved	01-May-23	09:00	01-May-23	12:00	

826	RQ130484	OCC_206	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)	POWER GRID	D	FOR AMP WORK	01-May-2023	08:00	01-May-2023	18:00		PLANNED	Approved	01-May-23	08:00	01-May-23	18:00	
827	RQ130482	OCC_206	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	POWER GRID	D	FOR AMP WORK	01-May-2023	08:00	01-May-2023	18:00		PLANNED	Approved	01-May-23	08:00	01-May-23	18:00	shutdown allowed subject to no load restriction to delhi
828	RQ130504	OCC_206	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 5	POWER GRID	D	Bay Extension Works	01-May-2023	08:00	31-May-2023	18:00		PLANNED	Approved	01-May-23	19:00	31-May-23	23:00	Shutdown may be given from 1900 Hrs
829	RQ130507	OCC_206	cpcc1_sd	BUS	220 KV KURUKSHETRA(PG) - BUS 1	POWER GRID	C	For Erection of Interface Module for GIS Extension Bus-1	01-May-2023	07:00	07-May-2023	20:00		PLANNED	Approved	01-May-23	07:00	07-May-23	20:00	May be given subject to one element continuous shutdown at a time from Kurukshetra/Subject to all necessary CEA clearances if required
830	RQ130685	OCC_206	bbmb_sd	BUS	220KV BUS 2 AT JAMALPUR(BB)	BBMB	D	Maintenance of Sub-Station Equipments	24-May-2023	08:00	25-May-2023	18:00		PLANNED	Approved	24-May-23	08:00	25-May-23	18:00	
831	RQ130684	OCC_206	bbmb_sd	BUS	220KV BUS 1 AT JAMALPUR(BB)	BBMB	D	Maintenance of Sub-Station Equipments	22-May-2023	08:00	23-May-2023	18:00		PLANNED	Approved	22-May-23	08:00	23-May-23	18:00	
832	RQ130682	OCC_206	bbmb_sd	BUS	220KV BUS 2 AT BARNALA(BB)	BBMB	D	Maintenance of Sub-Station Equipments	16-May-2023	08:00	16-May-2023	18:00		PLANNED	Approved	16-May-23	08:00	16-May-23	18:00	
833	RQ130683	OCC_206	bbmb_sd	BUS	220KV BUS 2 AT HISSAR(BB)	BBMB	D	Annual mtc.	15-May-2023	08:00	15-May-2023	18:00		PLANNED	Approved	15-May-23	08:00	15-May-23	18:00	
834	RQ130681	OCC_206	bbmb_sd	BUS	220KV BUS 1 AT BARNALA(BB)	BBMB	D	Maintenance of Sub-Station Equipments	15-May-2023	08:00	15-May-2023	18:00		PLANNED	Approved	15-May-23	08:00	15-May-23	18:00	
835	RQ130720	OCC_206	nhpccc_sd	BUS	220KV BUS 2 AT TANAKPUR(NH)	NHPC	C	Shutdown is required for carrying out servicing of 245KV, 1250A isolators in 220KV Switchyard of Tanakpur Power Station.	24-May-2023	08:00	27-May-2023	18:00		PLANNED	Approved	24-May-23	08:00	27-May-23	18:00	One element shutdown may be given at a time subject to UK consent
836	RQ130719	OCC_206	nhpccc_sd	BUS	220KV BUS 1 AT TANAKPUR(NH)	NHPC	C	Shutdown is required for carrying out servicing of 245KV, 1250A isolators in 220KV Switchyard of Tanakpur Power Station.	22-May-2023	08:00	23-May-2023	18:00		PLANNED	Approved	22-May-23	08:00	23-May-23	18:00	One element shutdown may be given at a time
837	RQ130634	OCC_206	sldchp_sd	BUS	220KV BUS 2 AT AD HYDRO(AD)	ADHPL	D	For connecting of bus jumpers between HPPTCL Bus and ADHPL Bus for charging of HPPTCL 220/33 kV AIS Prini Substation.	09-May-2023	10:00	09-May-2023	17:00		PLANNED	Approved	09-May-23	10:00	09-May-23	17:00	

838	RQ130633	OCC_206	sldchp_sd	BUS	220KV BUS 1 AT AD HYDRO(AD)	ADHPL	D	For connecting of bus jumpers between HPPTCL Bus and ADHPL Bus for charging of HPPTCL 220/33 kV AIS Prini Substation.	09-May-2023	10:00	09-May-2023	17:00		PLANNED	Approved	09-May-23	10:00	09-May-23	17:00	
839	RQ130795	OCC_206	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(H P)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	31-May-2023	08:00	31-May-2023	18:00		PLANNED	Approved	31-May-23	08:00	31-May-23	18:00	
840	RQ130794	OCC_206	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(H P)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	11-May-2023	08:00	11-May-2023	18:00		PLANNED	Approved	11-May-23	08:00	11-May-23	18:00	
841	RQ130714	OCC_206	nhpccc_sd	AC TRANSMISSION LINE CIRCUIT	132 KV MAHENDRA NAGAR(PG)-TANAKPUR(NH) (PG) CKT-1	POWER GRID	C	Shutdown is required for carrying out servicing of 245KV, 1250A isolators in 220KV Switchyard of Tanakpur Power Station.	24-May-2023	08:00	25-May-2023	18:00		PLANNED	Approved	24-May-23	08:00	25-May-23	18:00	Subjected to real time consent from Nepal
842	RQ130360	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HIRANAGAR(PDD)-SEWA_2(NH) (PG) CKT-2	POWER GRID	C	Shutdown required under construction head for Stringing/Destringing work for Diversion of 132KV Sewa-II Hiranagar TL between tower No 47-49 and 52-55	05-May-2023	08:00	14-May-2023	18:00	Under construction head, Kindly Approve	PLANNED	Approved	05-May-23	08:00	14-May-23	18:00	Subject to NHPC/JK consent
843	RQ130359	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HIRANAGAR(PDD)-SEWA_2(NH) (PG) CKT-1	POWER GRID	C	Shutdown required under construction head for Stringing/Destringing work for Diversion of 132KV Sewa-II Hiranagar TL between tower No 47-49 and 52-55	05-May-2023	08:00	14-May-2023	18:00	Under construction head, Kindly Approve	PLANNED	Approved	05-May-23	08:00	14-May-23	18:00	Subject to NHPC/JK consent
844	RQ130093	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-KATHUA(JK) (PG) CKT-1	POWER GRID	C	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01-May-2023	07:00	31-May-2023	18:00	Kindly Approve	PLANNED	Approved	01-May-23	07:00	31-May-23	18:00	Subject to NHPC/JK consent

845	RQ130095	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV KATHUA(JK)-MAHANPUR(JK) (PG) CKT-1	POWER GRID	C	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01-May-2023	07:00	31-May-2023	18:00	Kindly Approve	PLANNED	Approved	01-May-23	07:00	31-May-23	18:00	Subject to NHPC/JK consent
846	RQ130094	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-MAHANPUR(PDD) (PG) CKT-1	POWER GRID	C	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01-May-2023	07:00	31-May-2023	18:00	Kindly Approve	PLANNED	Approved	01-May-23	07:00	31-May-23	18:00	Subject to NHPC/JK consent
847	RQ130343	OCC_206	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	132 KV AMARPURAT HEDI(RS)-HISAR(BB) (RS) CKT-1	RRVPNL	D	Line Maintenance And Tree Trimming Work	11-May-2023	08:00	11-May-2023	18:00		PLANNED	Approved	11-May-23	08:00	11-May-23	18:00	
848	RQ130414	OCC_206	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SHEOPUR(MP)-KHANDAR(RS) (MPSEB) CKT-1	MPSEB, RRVPNL	D	For Quarterly/ Half Yearly Maintenance work of 132 sheopur bay.(CT,CVT and LA are connected on line at khandar GSS)	10-May-2023	09:00	10-May-2023	12:00		PLANNED	Approved	10-May-23	09:00	10-May-23	12:00	Subjected to WRPC Consent
849	RQ130632	OCC_206	cpcc3_sd	BUS	132 KV SITARGAN(PG) - BUS 1	POWER GRID	D	AMP works	01-May-2023	10:00	01-May-2023	18:00		PLANNED	Rejected					UK denied consent.
850	RQ130545	OCC_206	cpcc1_sd	BR/BSR/MSC/MSR	25 MVAR BUS REACTOR NO 1 AT 220 KV MANDOLA(PG)	POWER GRID	D	FOR AMP WORK	17-May-2023	08:00	17-May-2023	18:00		PLANNED	Approved	17-May-23	08:00	17-May-23	18:00	
851	RQ130081	OCC_206	cpcc2_sd	BAY	202 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT WAGOORA(PG) (POWERGRID) AT 220 KV WAGOORA(PG)	POWER GRID	D	Isolator retrofitting of 220KV ICT-2 Bay (C&T ISOLATORS)	25-May-2023	09:00	25-May-2023	18:00	Kindly Approve	PLANNED	Approved	25-May-23	09:00	25-May-23	18:00	
852	RQ130572	OCC_206	cpcc1_sd	BAY	222 MAIN BAY - 400/220 KV 500 MVA ICT 5 AT BHADLA_2 (PG) (POWERGRID) AT 220 KV BHADLA_2 (PG)	POWER GRID	D	FOR AMP WORK	24-May-2023	15:00	24-May-2023	23:00		PLANNED	Approved	24-May-23	19:00	24-May-23	23:00	Shutdown may be given from 1900 Hrs

853	RQ130079	OCC_206	cpcc2_sd	BAY	202 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT WAGOORA(PG) (POWERGRID) AT 220 KV WAGOORA(PG)	POWER GRID	C	CB retrofitting under ADD CAP	24-May-2023	08:00	31-May-2023	18:00	Kindly Approve	PLANNED	Approved	24-May-23	08:00	31-May-23	18:00	ICT must remain in service
854	RQ130569	OCC_206	cpcc1_sd	BAY	A214 BUS SECTIONALIZE R BAY - 220 KV FATEHGARH_II(PG) - BUS 7 (POWERGRID) AND 220 KV FATEHGARH_II(PG) - BUS 8 AT 220 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	construction related works of Phase II (Jumpering and bay extension work of new bays of Phase II)	14-May-2023	15:00	19-May-2023	23:00		PLANNED	Approved	14-May-23	19:00	19-May-23	23:00	Shutdown may be given from 1900 Hrs
855	RQ130077	OCC_206	cpcc2_sd	BAY	208 BUS COUPLER BAY - 220KV BUS 1 AT WAGOORA(PG) (POWERGRID) AND 220KV BUS 2 AT WAGOORA(PG) AT 220 KV WAGOORA(PG) (POWERGRID)	POWER GRID	C	CB retrofitting under ADD CAP	13-May-2023	09:00	22-May-2023	18:00	Kindly Approve	PLANNED	Approved	13-May-23	09:00	22-May-23	18:00	All elements must remain in service
856	RQ130554	OCC_206	cpcc1_sd	BAY	209 MAIN BAY - 220 KV BHIWADI(PG) -REWARI(HV) (HVPNL) CKT-2 (POWERGRID) AT 220 KV BHIWADI(PG)	POWER GRID	C	OVERHAULING OF CB MECHANISM	13-May-2023	08:00	18-May-2023	18:00		PLANNED	Approved	13-May-23	08:00	18-May-23	18:00	Circuit must remain in service

857	RQ130637	OCC_206	cpcc3_sd	BAY	211 BUS SECTIONALIZE R BAY - 220 KV JAULJIVI (PG) - BUS 2 (POWERGRID ) AND 220 KV JAULJIVI (PG) - BUS 4 AT 220 KV JAULJIVI (PG) (POWERGRID )	POWER GRID	C	For SF6 Gas Leakage Attending Work from 21189BE compartment	08-May-2023	10:00	09-May-2023	18:00		PLANNED	Approved	08-May-23	10:00	09-May-23	18:00	All elements must remain in service
858	RQ130080	OCC_206	cpcc2_sd	BAY	209 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT WAGOORA(PG) (POWERGRID ) AT 220 KV WAGOORA(PG)	POWER GRID	D	Isolator retrofitting of 220KV ICT-1 Bay (C&T ISOLATORS)	02-May-2023	09:00	02-May-2023	18:00	Kindly Approve	PLANNED	Approved	02-May-23	09:00	02-May-23	18:00	
859	RQ130570	OCC_206	cpcc1_sd	BAY	A208 BUS COUPLER BAY - 220 KV FATEHGARH (PG) - BUS 1 (POWERGRID ) AND 220 KV FATEHGARH (PG) - BUS 2 AT 220 KV FATEHGARH (PG) (POWERGRID )	POWER GRID	D	FOR Construction WORKS OF PHASE-2	01-May-2023	15:00	05-May-2023	23:00		PLANNED	Approved	01-May-23	19:00	05-May-23	23:00	Shutdown may be given from 1900 Hrs
860	RQ130566	OCC_206	cpcc1_sd	BAY	A217 BUS COUPLER BAY - 220 KV FATEHGARH_II(PG) - BUS 7 (POWERGRID ) AND 220 KV FATEHGARH_II(PG) - BUS 8 AT 220 KV FATEHGARH_II(PG) (POWERGRID )	POWER GRID	C	FOR Construction WORKS OF PHASE-2	01-May-2023	15:00	05-May-2023	23:00		PLANNED	Approved	01-May-23	19:00	05-May-23	23:00	Shutdown may be given from 1900 Hrs

861	RQ130078	OCC_206	cpcc2_sd	BAY	209 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT WAGOORA(PG) (POWERGRID) AT 220 KV WAGOORA(PG)	POWER GRID	C	CB retrofitting under ADD CAP	01-May-2023	09:00	11-May-2023	18:00	Kindly Approve	PLANNED	Approved	01-May-23	09:00	11-May-23	18:00	ICT must remain in service
862	RQ130708	OCC_206	cpcc3_sd	HVDC POLE	70 KV VINDHYACHAL(PG) POLE-2	POWER GRID	C	FOR INTERNAL INSPECTION OF BLOCK#2 NORTH SIDE T12 CONVERTER TRANSFORMER HVDC Block 1 will remain in Service during sais shutdown period.	01-May-2023	08:00	12-May-2023	18:00		PLANNED	Approved	01-May-23	08:00	12-May-23	18:00	Subjected to WRPC approval
863	RQ130272	OCC_206	cpcc2_sd	SVC/STATCOM	SVC No 1(-400/+600MVAR) at 400 KV Ludhiana(PG)	POWER GRID	D	Scheme modification	15-May-2023	09:00	16-May-2023	17:00	Kindly Approve	PLANNED	Approved	15-May-23	09:00	16-May-23	17:00	
864	RQ130693	OCC_206	cpcc3_sd	TCSC	TCSC OF 400 KV GORAKHPUR-MUZAFFARPUR (PG) CKT-2 AT GORAKHPUR(PG)	POWER GRID	C	Overhauling of bypass Circuit Breakers BBR1 & BBR2	14-May-2023	10:00	25-May-2023	18:00		PLANNED	Approved	14-May-23	10:00	25-May-23	18:00	
865	RQ130705	OCC_206	cpcc3_sd	SVC/STATCOM	STATCOM No 2(-150/+150MVAR) at 400 KV Lucknow_2(PG)	POWER GRID	D	AMP works	02-May-2023	10:00	02-May-2023	18:00		PLANNED	Approved	02-May-23	10:00	02-May-23	18:00	
866	RQ130552	OCC_206	cpcc1_sd	SVC/STATCOM	SVC No 1(-300/+400MVAR) at 400 KV Kankroli(PG)	POWER GRID	D	FOR AMP WORK	01-May-2023	15:00	04-May-2023	23:00		PLANNED	Approved	01-May-23	15:00	04-May-23	23:00	
867	RQ130704	OCC_206	cpcc3_sd	SVC/STATCOM	STATCOM No 1(-150/+150MVAR) at 400 KV Lucknow_2(PG)	POWER GRID	D	AMP works	01-May-2023	10:00	01-May-2023	18:00		PLANNED	Approved	01-May-23	10:00	01-May-23	18:00	
868	RQ130694	OCC_206	cpcc3_sd	TCSC	TCSC OF 400 KV GORAKHPUR-MUZAFFARPUR (PG) CKT-1 AT GORAKHPUR(PG)	POWER GRID	C	Overhauling of bypass Circuit Breakers BBR1 & BBR2	01-May-2023	10:00	12-May-2023	18:00		PLANNED	Approved	01-May-23	10:00	12-May-23	18:00	



**Outages proposed in other RPCs requiring NRPC approval**

Sl No	Outages proposed in	Name of Requesting Agency	Name of Elements	From		To		Basis	Reason	Remarks (If Any)	Shutdown Status	OCC Remarks
1	WRPC	POWERGRID_WR2	765KV/400KV BANASKANTHA-ICT-2	1-May-23	09:00	1-May-23	15:00	D	Switching of Spare ICT unit. DIA TO BE KEPT OPEN.DIA TO BE KEPT OPEN AT BOTH SIDES	ATC-TTC of NR Export to be curtailed by 650 MW	Approved	Approved
2	WRPC	POWERGRID_WR2	765KV-JABALPUR-ORAI-1	1-May-23	07:00	31-May-23	18:00	D	For OPGW stringing under live line condition		Approved	Approved
3	WRPC	POWERGRID_WR2	765KV-DHARAMJAYGARH-JABALPUR-1	1-May-23	07:00	31-May-23	18:00	D	For OPGW stringing under live line condition		Approved	Approved
4	WRPC	POWERGRID_WR2	765KV-GWALIOR-AGRA-1	1-May-23	09:00	7-May-23	18:00	D	For rectification of Non shutdown nature defect. A/R in non auto mode is required at both ends.		Approved	Approved
5	WRPC	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-2	3-May-23	09:00	3-May-23	15:00	D	Switching of spare reactor with B Phase LR. DIA to be kept open at both ends.	ATC-TTC of NR Import/ NR Export to be curtailed by 200/1750 MW	Approved	Approved
6	WRPC	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-2 L/R@ BANASKANTHA - 765KV	3-May-23	09:00	3-May-23	15:00	D	Switching of spare reactor with B Phase LR		Approved	Approved
7	WRPC	POWERGRID_WR2	400KV-VINDHYACHAL(P)-RIHAND-1	3-May-23	09:00	3-May-23	18:00	D	Line AMP works, Dia to be Kept open at both ends. Terminal equipment AMP at Vindhychal PS.	May be clubbed with unit outage	Approved	Approved subject to unit outage at Rihand
8	WRPC	POWERGRID_WR2	400KV-VINDHYACHAL(P)-RIHAND-2	3-May-23	09:00	3-May-23	18:00	D	A/R in non auto mode required for facilitating Line AMP works in 400KV-VINDHYACHAL(P)-RIHAND-1 Line.	May be clubbed with unit outage	Approved	Approved subject to unit outage at Rihand
9	WRPC	POWERGRID_WR2	400KV-VINDHYACHAL(P)-RIHAND-2	4-May-23	09:00	4-May-23	18:00	D	Line AMP works, Dia to be Kept open at both ends. Terminal equipment AMP at Vindhychal PS.	May be clubbed with unit outage	Approved	Approved subject to unit outage at Rihand
10	WRPC	POWERGRID_WR2	400KV-VINDHYACHAL(P)-RIHAND-1	4-May-23	09:00	4-May-23	18:00	D	A/R in non auto mode required for facilitating Line AMP works in 400KV-VINDHYACHAL(P)-RIHAND-2 Line.	May be clubbed with unit outage	Approved	Approved subject to unit outage at Rihand
11	WRPC	POWERGRID_WR2	765KV-SATNA-VINDHYACHAL(P)-2	5-May-23	09:00	5-May-23	18:00	D	For rectification of shutdown nature defects. Dia to be kept open at both ends	ATC-TTC of NR Import to be curtailed by 750 MW	Approved	Approved
12	WRPC	POWERGRID_WR2	765KV-SATNA-VINDHYACHAL(P)-1	5-May-23	09:00	5-May-23	18:00	D	A/R in non auto mode is required at both ends for facilitating work in ckt # 2		Approved	Approved
13	WRPC	POWERGRID_WR2	765KV-GWALIOR-AGRA-2	8-May-23	09:00	15-May-23	18:00	D	For rectification of Non shutdown nature defect. A/R in non auto mode is required at both ends.		Approved	Approved
14	WRPC	POWERGRID_WR2	765KV-SATNA-GWALIOR-2	8-May-23	09:00	8-May-23	18:00	D	For rectification of shutdown nature defect. A/R TO BE KEPT OFF IN 765KV SATNA-ORAI & 765KV GWALIOR-ORAI LINE AND DIA TO BE KEPT OPEN AT BOTH ENDS.	ATC-TTC of NR Import to be curtailed by 2150 MW	Approved	Approved .May be availed on Sunday
15	WRPC	POWERGRID_WR2	765KV-GWALIOR-ORAI-1	8-May-23	09:00	8-May-23	18:00	D	A/R OFF IS REQUIRED AT BOTH ENDS FOR FACILITATING WORK IN 765KV SATNA-GWALIOR # 2		Approved	Approved .May be availed on Sunday
16	WRPC	POWERGRID_WR2	765KV-SATNA-ORAI-1	8-May-23	09:00	8-May-23	18:00	D	A/R OFF IS REQUIRED AT BOTH ENDS FOR FACILITATING WORK IN 765KV SATNA-GWALIOR # 2		Approved	Approved .May be availed on Sunday
17	WRPC	POWERGRID_WR2	765KV-GWALIOR-ORAI-1	10-May-23	09:00	10-May-23	18:00	D	For AMP work of Line Reactor and Line terminal equipment and rectification of shutdown nature defect. A/R TO BE KEPT OFF IN 765KV SATNA-ORAI AND DIA TO BE KEPT OPEN AT BOTH ENDS.		Approved	Approved
18	WRPC	POWERGRID_WR2	765KV-SATNA-ORAI-1	10-May-23	09:00	10-May-23	18:00	D	A/R OFF IS REQUIRED AT BOTH ENDS FOR FACILITATING WORK IN 765KV GWALIOR-ORAI # 1		Approved	Approved
19	WRPC	POWERGRID_WR2	765KV-VADODARA-DHULE-1	13-May-23	09:00	13-May-23	15:00	D	Spare Reactor free form Bus reactor as a Y phase. Dia to be kept open at both ends.	ATC-TTC of NR Export to be curtailed by 600 MW	Approved	Approved
20	WRPC	POWERGRID_WR2	765KV-VADODARA-DHULE-1 L/R@ VADODARA - 765KV	13-May-23	09:00	13-May-23	15:00	D	Spare Reactor free form Bus reactor as a Y phase. Dia to be kept open at both ends.		Approved	Approved
21	WRPC	POWERGRID_WR2	765KV-VINDHYACHAL(P)-JABALPUR-1	15-May-23	09:00	15-May-23	18:00	D	Line AMP works, Dia to be Kept open at both ends.	ATC-TTC of NR Import to be curtailed by 1100 MW	Approved	Approved

22	WRPC	POWERGRID_WR2	765KV-VINDHYACHAL(PS)-JABALPUR-2	15-May-23	09:00	15-May-23	18:00	D	A/R in non auto mode required for facilitating Line AMP works in 765KV-VINDHYACHAL(PS)-JABALPUR-1 Line.		Approved	Approved
23	WRPC	POWERGRID_WR2	765KV-GWALIOR-JAIPUR-1	15-May-23	09:00	15-May-23	18:00	D	For rectification of shutdown nature defect. Dia to be kept open at both ends.	ATC-TTC of NR Import to be curtailed by 450 MW	Approved	Approved
24	WRPC	POWERGRID_WR2	765KV-VINDHYACHAL(PS)-JABALPUR-2	16-May-23	09:00	16-May-23	18:00	D	Line AMP works, Dia to be Kept open at both ends.	ATC-TTC of NR Import to be curtailed by 1100 MW	Approved	Approved
25	WRPC	POWERGRID_WR2	765KV-VINDHYACHAL(PS)-JABALPUR-1	16-May-23	09:00	16-May-23	18:00	D	A/R in non auto mode required for facilitating Line AMP works in 765KV-VINDHYACHAL(PS)-JABALPUR-2 Line.		Approved	Approved
26	WRPC	POWERGRID_WR2	765KV-GWALIOR-JAIPUR-2	17-May-23	09:00	17-May-23	18:00	D	For rectification of shutdown nature defect. Dia to be kept open at both ends.	ATC-TTC of NR Import to be curtailed by 450 MW	Approved	Approved
27	WRPC	POWERGRID_WR2	765KV-SATNA-VINDHYACHAL(PS)-2	18-May-23	09:00	18-May-23	18:00	D	Conductor repair work at location between 73 - 74. A/R off of Ckt 1 and Dia to be Kept open at both ends. Simultaneous outage of 765KV Satna-Vindhyachal # 2 and 765KV Sasan-Satna # 2 is required.	ATC-TTC of NR Import to be curtailed by 750 MW. May be clubbed with sl.no.11	Approved	Approved
28	WRPC	POWERGRID_WR2	765KV-SATNA-VINDHYACHAL(PS)-1	18-May-23	09:00	18-May-23	18:00	D	A/R in non auto mode required for conductor repair works in 765KV-SATNA-VINDHYACHAL(PS)-2 Line.		Approved	Approved
29	WRPC	POWERGRID_WR2	765KV-INDORE-VADODARA-1	19-May-23	09:00	19-May-23	18:00	D	Shutdown nature line defect attending work. Dia to be kept open at both ends.	ATC-TTC of NR Export to be curtailed by 700 MW	Approved	Approved
30	WRPC	POWERGRID_WR2	765KV-GWALIOR-AGRA-2	20-May-23	09:00	20-May-23	18:00	D	For rectification of shutdown nature defect. Dia to be kept open at both ends.	ATC-TTC of NR Import to be curtailed by 1150 MW	Approved	Approved
31	WRPC	POWERGRID_WR2	765KV-GWALIOR-AGRA-1	22-May-23	09:00	22-May-23	18:00	D	For rectification of shutdown nature defect. Dia to be kept open at both ends.	ATC-TTC of NR Import to be curtailed by 1150 MW	Approved	Approved
32	WRPC	POWERGRID_WR2	765KV-SATNA-VINDHYACHAL(PS)-1	25-May-23	08:00	25-May-23	18:00	D	Line AMP works and Terminal equipment amp works, Dia to be Kept open at both ends. A/R off of ckt # 2 is required.	ATC-TTC of NR Import to be curtailed by 750 MW	Approved	Approved
33	WRPC	POWERGRID_WR2	765KV-SATNA-VINDHYACHAL(PS)-2	25-May-23	08:00	25-May-23	18:00	D	A/R in non auto mode required for facilitating Line AMP works in 765KV-SATNA-VINDHYACHAL(PS)-1 Line.		Approved	Approved
34	WRPC	MPPTCL	220KV-MALANPUR-AURIYA-1	8-May-23	09:00	8-May-23	17:00	D	FOR LINE MAINTENANCE WORK		Approved	Approved
35	WRPC	MPPTCL	220KV-MEHGAON-AURIYA-1	11-May-23	09:00	11-May-23	17:00	D	FOR LINE MAINTENANCE WORK		Approved	Approved
36	WRPC	MPPTCL	220KV-BHANPURA-RANPUR-1	3-May-23	08:00	3-May-23	18:00	D	FOR LINE MAINTENANCE WORK		Approved	Approved
37	WRPC	MPPTCL	220KV-BHANPURA-MODAK-1	16-May-23	08:00	16-May-23	18:00	D	FOR LINE MAINTENANCE WORK		Approved	Approved

Sr. No.	Element Name	Owner	Daily/Continuous	Reason	Requested From Date	Requested To Date	NLDC/RLDC Remarks	S/d Status	OCC Remarks
1	400/220 KV 500 MVA ICT at Bhiwani (BBMB)	BBMB	Daily	For testing & commissioning of NIFPES system at Transformer T-4 of ICT bank	26.04.2023 (08:00)	26.04.2023 (18:00)		Requested	Subject to real time grid conditions.

			From		To						
S.N.	Name of transmission elements	Owner	Date	Time	Date	Time	MODE	Remarks	NRLDC Remarks	S/d Status	OCC Remarks
1	400/132 KV 200 MVA ICT 2 AT JHAJJAR(APCPL)	APCPL	15-05-2023	09:00	19-05-2023	18:00	Continuous	Testing and Planned Maintenance		Requested	Subject to real time grid conditions.

**Planning for S/D JKTTPPL for the month of May-2023**

Sr. No.	Details of Transmission element			Bay No	Category to which transmission element belong (A/B/C/D)	Date		Daily basis	Timings		Purpose/ Reasons	NLDC/NRLDC Comments	Shutdown Status	OCC Remarks
	Voltage level	Name of S/Stn	Name of transmission elements			From	To		From (Hrs.)	To (Hrs.)				
1	400KV	JKTPL-Diplapur SS	400KV Dipalpur- Abdullapur LLO Line	4A & 4T	A	02.05.2023	02.05.2023	Daily basis	09:00 hrs	18:00 hrs	CVT's Testing & Replacement of Clevis Connector on Gantry .	May be given	Approved	May be given
2	400KV	KABULPUR S/S	400KV Kabulpur-Dipalpur Transmission Line Ckt-1		A	20.05.2023	30.05.2023	Continuous	09:00 hrs	18:00 hrs	JKTPL_NHAI Line Diversion(Shifting of Line) Approved in OCC Meeting April-23. But due to ROW/Court case work stopped. So unable to perform the work in April-23.	May be given subject to MOU details as approved by NRPC/Both ckt from Kabulpur must remain in service/No other outage from both ends/CEA clearance if required/Approved in last OCC	Approved	May be given subject to MOU details as approved by NRPC/Both ckt from Kabulpur must remain in service/No other outage from both ends/CEA clearance if required/Approved in last OCC
3	400KV	KABULPUR S/S	400KV Kabulpur-Dipalpur Transmission Line Ckt-2		A	20.05.2023	30.05.2023	Continuous	09:00 hrs	18:00 hrs	JKTPL_NHAI Line Diversion(Shifting of Line) Approved in OCC Meeting April-23. But due to ROW/Court case work stopped. So unable to perform the work in April-23.	May be given subject to MOU details as approved by NRPC/Both ckt from Kabulpur must remain in service/No other outage from both ends/CEA clearance if required/Approved in last OCC	Approved	May be given subject to MOU details as approved by NRPC/Both ckt from Kabulpur must remain in service/No other outage from both ends/CEA clearance if required/Approved in last OCC
4	220 KV	JKTTPPL-400KV Kabulpur	220KV Bus-1		B	03.05.2023	03.05.2023	Daily basis	08:00 hrs	20:00 hrs	AMP of Bus Equipment (Testing of 220KV Bus CVT & Bus isolator alignment)	May be given	Approved	May be given
5	220 KV	JKTTPPL-400KV Kabulpur	220KV Bus-2		B	04.05.2023	04.05.2023	Daily basis	08:00 hrs	20:00 hrs	AMP of Bus Equipment (Testing of 220KV Bus CVT & Bus isolator alignment)	May be given	Approved	May be given
6	220 KV	JKTTPPL-400KV Kabulpur	220KV Bus coupler		B	04.05.2023	04.05.2023	Daily basis	08:00 hrs	20:00 hrs	AMP of 220kv Buscoupler Bay Equipment (Testing of CT & CB and alignmnet checking of Isolator/ Earth switch)	May be given	Approved	May be given
7	132kv	JKTTPPL-400KV Kabulpur	132KV Bus-1		C	05.05.2023	05.05.2023	Daily basis	08:00 hrs	20:00 hrs	AMP of Bus Equipment (Testing of 132KV Bus CVT & Bus isolator alignment)	May be given	Approved	May be given
8	132kv	JKTTPPL-400KV Kabulpur	132KV Bus-2		C	05.05.2023	05.05.2023	Daily basis	08:00 hrs	20:00 hrs	AMP of Bus Equipment (Testing of 132KV Bus CVT & Bus isolator alignment)	May be given	Approved	May be given
9	132kv	JKTTPPL-400KV Kabulpur	132KV Bus coupler		C	05.05.2023	05.05.2023	Daily basis	08:00 hrs	20:00 hrs	AMP of 132kv Buscoupler Bay Equipment (Testing of CT & CB and alignmnet checking of Isolator/ Earth switch)	May be given	Approved	May be given
10	132kv	JKTTPPL-400KV Kabulpur	132KV Kabulpur- Beri		C	08.05.2023	08.05.2023	Daily basis	08:00 hrs	20:00 hrs	AMP of Line Bay Equipment (Testing of Line CVT, LA , CT & CB and alignmnet checking of Isolator/ Earth switch)	May be given	Approved	May be given
11	132kv	JKTTPPL-400KV Kabulpur	132KV Kabulpur- Garnawati ckt-1		C	10.05.2023	10.05.2023	Daily basis	08:00 hrs	20:00 hrs	AMP of Line Bay Equipment (Testing of Line CVT, LA , CT & CB and alignmnet checking of Isolator/ Earth switch)	May be given	Approved	May be given
12	132kv	JKTTPPL-400KV Kabulpur	132KV Kabulpur- Garnawati ckt-2		C	11.05.2023	11.05.2023	Daily basis	08:00 hrs	20:00 hrs	AMP of Line Bay Equipment (Testing of Line CVT, LA , CT & CB and alignmnet checking of Isolator/ Earth switch)	May be given	Approved	May be given
13	220 KV	JKTTPPL-400KV Kabulpur	220KV Transfer Bay		B	20.05.2023	20.05.2023	Daily basis	08:00 hrs	20:00 hrs	AMP of 220kv Transfer Bay Equipment (Testing of CT & CB and alignmnet checking of Isolator/ Earth switch)	May be given	Approved	May be given

**PLANNED SHUT DOWN FOR THE MONTH OF May- 2023 WHICH ARE TO BE APPROVED BY OCC**

Name of Transmission Zone : Uttar Pradesh Power Transmission Corporation Limited

Sl. No.	Details of Transmission Line		Category to which transmission	Date		Timings		Reason	"Outage Mode (Daily/Continuous)"	/NRLDC Com	Shutdown Status	OCC Remarks
	Voltage Level	Name of Transmission Elements		From	To	From	To					
1	400kV	401 BUS COUPLER BAY - 400KV BUS 1 AT LUCKNOW(UP) AND 400KV BUS 2 AT LUCKNOW(UP)	A	17-05-2023	09:00:00	24-05-2023	18:00:00	* For Upgradation of Bus-Bar Protection Panel from Electromechanical type to Numerical Type ( Connection of CT Bus-Bar Prot	Continuous	May be given	Approved	May be given
2	400kV	402 TRANSFER BUS COUPLER BAY - 400KV BUS 3 AT LUCKNOW(UP)	A	23-05-2023	09:00:00	23-05-2023	18:00:00	* For Upgradation of Bus-Bar Protection Panel from Electromechanical type to Numerical Type ( Connection of CT Bus-Bar Prot	Continuous	May be given		May be given
3	400kV	80MVAR BUS REACTOR at 400KV LUCKNOW(UP)	A	23-05-2023	09:00:00	23-05-2023	18:00:00	* For Upgradation of Bus-Bar Protection Panel from Electromechanical type to Numerical Type ( Connection of CT Bus-Bar Prot	Continuous	May be given		May be given

### 206th OCC additional shutdown of Rajasthan for May-2023

S.No	Voltage level	Name	Category to which transmission element belong (A/B/C/D) ****	Date		Timings		Type of Shutdown(daily/Continuous Basis)	Reason	Remarks	NLDC/NRLDC Comments	Shutdown Status	OCC Remarks
				From	To	From	To						
1	400 KV	Main Bay of 400 KV Ajmer-Bhilwara-I Line (401)	A	11.05.23	11.05.23	9:00	18:00	Daily	Quarterly maintenance work of associated equipments of Bay.	Supply of 400 KV Bhilwara-I will be fed through Tie Bay hence there will be No supply disturbance	May be given from 1500 Hrs	Requested	May be given from 1500 Hrs
2	400 KV	Tie Bay of 400 KV Ajmer-Bhilwara-I Line (402)	A	12.05.23	12.05.23	9:00	18:00	Daily	Quarterly maintenance work of associated equipments of Bay.	Supply of 400 KV Bhilwara-I will be fed through Main Bay hence there will be No supply disturbance	May be given from 1500 Hrs	Requested	May be given from 1500 Hrs
3	400 KV	Main Bay of 400 KV Ajmer-Bhilwara-II Line (404)	A	17.05.23	17.05.23	9:00	18:00	Daily	Quarterly maintenance work of associated equipments of Bay.	Supply of 400 KV Bhilwara-II will be fed through Tie Bay hence there will be No supply disturbance	May be given from 1500 Hrs	Requested	May be given from 1500 Hrs
4	400 KV	Tie Bay of 400 KV Ajmer-Bhilwara-II Line and Ajmer Deedwana Line (405)	A	18.05.23	18.05.23	9:00	18:00	Daily	Quarterly maintenance work of associated equipments of Bay.	Supply of 400 KV Bhilwara-II will be fed through Main Bay hence there will be No supply disturbance	May be given from 1500 Hrs	Requested	May be given from 1500 Hrs
5	400 KV	400/220 KV, 315 MVA, ICT-III (418)	A	19.05.23	19.05.23	9:00	18:00	Daily	Quarterly maintenance work of associated equipments of Bay.	During the shutdown the supply shall be fed by the ICT-I hence there will be no supply disturbance.	May be given from 1700 Hrs	Requested	May be given from 1700 Hrs
6	400 KV	Main Bay of 400 KV Ajmer-Deedwana Line (406)	A	25.05.23	25.05.23	9:00	18:00	Daily	Quarterly maintenance work of associated equipments of Bay.	Supply of 400 KV Deedwana will be fed through Tie Bay hence there will be No supply disturbance	May be given from 1700 Hrs	Requested	May be given from 1700 Hrs
7	400kV	400kV Akal-Kankani - I	A	27.04.2023	11.05.2023	09:00Hrs	18:00Hrs	Continuous	For Shifting / raising work of Line (Ring Road Jodhpur) BHARAT MALA PROJECT	As intimated by field officer the ROW issue has been resolved and tower erection work has been started.	Rejected	Requested	Deferred till july.
8	400kV	40kV Jaisalmer (Bhensara) - Kankani	A	27.04.2023	11.05.2023	09:00Hrs	18:00Hrs	Continuous			Rejected	Requested	Deferred till july.

**Sub: NTPC Tanda ICT-1,2 Shut down on daily basis for two days dated 18.04.2023 & 19.04.2023**

M/S GDCL has to shift & assemble Piperack Cable Gallery/Trestle (GR03) near Gate No. 02 and this activity is to be performed below the overhead 220KV lines between Stage-I & Stage-II of

Therefore, to perform the above activities safely, a **shutdown of ICT-1,2** is required **for 02 days: on 18.04.2023 & 19.04.2023 (9:30 AM to 5: 00 PM each day).**

**No power Generation will be affected by above shut down, both stages of Tanda will evacuate power through dedicated lines of individual stage.**

**NLDC/NRLDC Comments:**

May be given subject to load management by UP and UP consent

OCC Remarks:- Forum allowed consent.

**Sub: Singrauli#3 shut down for Boiler license renewal**

Singrauli#3 will be taken under four days shut down from 26.05.2023-29.05.2023 for Boiler license renewal.

**NLDC/NRLDC Comments:Deferred till next OCC.**

**OCC Remarks** -Forum denied consent on account of peak demand season



ICT1& ICT 2.

**LIST OF ADDITIONAL SHUTDOWNS PROPOSED FOR APPROVAL IN OCC-204 MEETING  
(PLANNED SHUTDOWNS)**

**FROM:** GM-RTAMC, New Delhi  
**DATE:** 13/04/2023

**TO :** SE(OPN), NRPC, N DELHI  
**Copy:** GM (SO-1), NRLDC

Following Additional S/D are required during the month of MAY, 2023 for 206th OCC. Kindly accord your approval so that site mobilisation may be arranged

S.No.	ELEMENTS	OWNER	MODE	DURATION				PURPOSE	Remarks	NLDC/NRLDC Remarks	S/d Status	OCC Remarks
				FROM		TO						
				DATE	TIME	DATE	TIME					
<b>765kV/400kV/220kV/132kV Lines</b>												
1	400KV AGRA-SIKAR-I & II	POWERGRID	DAILY	18.04.2023	08:00	19.04.2023	18:00	For Hot line maintenance work using truck mounted insulated aerial platform in Sikar group in D/C 400 KV Agra sikar Line	Only for non auto mode of the 400 KV D/c Agra -Sikar line	Approved from 1400 hrs	Approved	Approved from 1400 hrs
2	400KV Bikaner(PG)-Bikaner(RRVPNL)-1 Interim Arrangement	Powergrid	Continuous	18.04.23	08:00	03.05.23	18:00	For removal of LILO of Bhadla (RRVPNL)-Bikaner (RRVPNL) at Bikaner and extension Upto Bikaner-2	Commissioning of Bikaner-2 S/S	Rejected	Rejected	
3	400KV Bikaner(PG)-Bikaner(RRVPNL)-2 Interim Arrangement	Powergrid	Continuous	18.04.23	08:00	03.05.23	18:00	For removal of LILO of Bhadla (RRVPNL)-Bikaner (RRVPNL) at Bikaner and extension Upto Bikaner-2	Commissioning of Bikaner-2 S/S	Rejected	Rejected	
4	220kV S/C Rewari to Devka transmission line	Adani	DAILY	19.04.2023	07:00	22.04.2023	19:00	Overhead crossing i.e. Stringing work of 400KV D/C Ramgarh II (Fatehgarh-III) – Jaisalmer II transmission Line	The sectional length of section 6/0 – 7/0 is 3.353 KMs therefore shutdown is required atleast for four days. Hot line stringing is also not possible due to more sectional length.  As discussed with Adani, M/s Adani will not allow the shutdown of said line in night hours due to theft of conductor as well as from safety point of view. Further one 33kV feeder Number-09 is also coming in stringing section, shutdown of said feeder will also not be provided by M/s Adani in night hours due to theft of conductors. Conductor theft issue is more in Jaisalmer area. In view of above	Approved	Approved	Subject to Haryana consent.
5	220kV Aarang-Fatehgarh S/C line on D/C tower from AEML PSS-2 (350MW) SS to common point.	ADANI	Daily	22.04.2023	07:00	24.04.2023	19:00	Non Auto for Hot line stringing work of 400kV D/C Ramgarh II (Fatehgarh-III) – Jaisalmer II transmission Line		Approved from 1400 hrs	Approved	
6	220 KV D/C MAU To HSIDC BAWAL	HVPNL	DAILY	03.05.2023	08:00	04.05.2023	18:00	Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L		Approved	Approved	Subject to Haryana consent.
7	220kV D/C Mau-Panchgaon Line	HVPNL	Continuous	01.05.2023	09:00	15.05.2023	18:00	For NCRTC diversion work		Approved	Approved	Subject to Haryana consent.
8	220kV D/C Daultabad-Manesar Line	HVPNL	Continuous	01.05.2023	09:00	15.05.2023	18:00	For NCRTC diversion work		Approved	Approved	Subject to Haryana consent.
9	220kV Mahindra - Bhadla 2 line (208L)	POWERGRID	Daily	30.05.2023	18:00	30.05.2023	23:00	For AMP		Approved from 1900 hrs	Approved	
10	400KV Sikar-Bassi D/C	POWERGRID	DAILY	18.04.2023	08:00	19.04.2023	18:00	For Hot line maintenance work using truck mounted insulated aerial platform in Sikar group in D/C 400 KV Agra sikar	Only for non auto mode of the line	Approved	Approved	APPROVED FROM 1500 HRS
<b>765KV/400KV ICT</b>												
1	765 kV 1000 MVA ICT-3 Bhiwani	POWERGRID	Daily	02.05.2023	09:00	02.05.2023	18:00	For Taking ICT-3 B Phase into service. For Taking ICT-3 R, Phase GE make out of the service (Dismantling of GE make ICT and Installation of BHEL make ICT). Spare ICT will be in service in place of R		Approved	Approved	
2	765 kV 1000 MVA ICT-3 Bhiwani	POWERGRID	Daily	28.05.2023	09:00	28.05.2023	18:00	For Taking Spare Phase ICT out of service service. For Taking ICT-3 R, Phase BHEL make ICT in service.		Approved	Approved	

400/220kV BUS												
1	400kV Bus-1 Jaisalmer-II S/s	RRVPNL	Continuous	18.04.23	08:00	19.04.23	19:00	for final jumpering (first time charging) of bay extension done by POWERGRID with existing S/s of RVPNL 400kV jaisalmer-II.		Approved	Approved	Subject to all elements must remain in service via other bus
2	400kV Bus-2 Jaisalmer-II S/s	RRVPNL	Continuous	20.04.23	08:00	21.04.23	19:00	for final jumpering (first time charging) of bay extension done by POWERGRID with existing S/s of RVPNL 400kV jaisalmer-II.		Approved	Approved	Subject to all elements must remain in service via other bus
400/220kV Bays												
1	765KV, 708 Tie Bay 765kv Fatehgarh-2 Ckt1 & Bus Reactor 1 at Bhadla-2	POWERGRID	DAILY	13.05.2023	17:00	13.05.2023	23:30	AMP OF THE BAY		Approved	Approved	
2	400kV Bikaner2-4 Main Bay No. 412 at Khetri substation	PKTSL	Daily	04.05.2023	08:00	05.05.2023	18:00	CSD final commissioning and fine tuning		Approved from 1400 hrs	Approved	
3	A215 BAY 220 KV BUS 4A & BUS 4B SECTIONALIZER AT FATEHGARH-2 S/S	POWERGRID	DAILY	19.05.2023	17:00	15.05.2023	23:00	Construction related works of Phase II (Jumpering and bay extension work of new bays of Phase II)		Approved from 1700 hrs	Approved	
4	220KV Line Bay 208 Mahindra line at Bhadla-2	POWERGRID	daily	23.05/2023	17:00	23.05.2023	23:00	Bay AMP		Approved from 1900 hrs	Approved	
5	Main bay(436) and Tie bay (435) of 400KV Babai ckt-1 at Bhiwani	POWERGRID	daily	19.04.2023	08:00	23.04.2023	18:00	pre commissioning activities of 400 KV Babai Ckt-1.		Approved	Approved	
6	Main bay(439) and Tie bay (438) of 400KV Babai ckt-2 at Bhiwani	POWERGRID	daily	19.04.2023	08:00	23.04.2023	18:00	to carry out the pre commissioning activities of 400 KV Babai Ckt-2		Approved	Approved	

**POWERGRID NORTHERN REGION-II**

**SUBJECT :- SD REQUEST FOR TRANSMISSION ELEMENTS for 205th OCC MEETING**

S.N.	Details of Transmission Element		Circuit No	DURATION				Daily/ Continuous	Reason	NLDC/NRLDC Comments	S/d Status	OCC Remarks
	Voltage level (KV)	NAME OF THE ELEMENT AND SUBSTATION		FROM		TO						
				DATE	TIME	DATE	TIME					
<b>X-3</b>	<b>For O&amp;M activity</b>											
1	400 KV	400 KV Kurukshetra - Sonipat - I	A	25.04.2023	0800 hrs	25.04.2023	1800 hrs	DAILY	For replacement of Polymer Insulators at 251, 252 and 253 along with Non-auto mode of	May be given	Approved	May be given
2	400 KV	400 KV Kurukshetra - Sonipat - II	A	26.04.2023	0800 hrs	26.04.2023	1800 hrs	DAILY	For replacement of Polymer Insulators at 251, 252 and 253 along with Non-auto mode of	May be given	Approved	May be given
3	220kV	50 MVA ICT-I at Kargil	D	15.05.2023	09:00 hrs	15.05.2023	17:00Hrs.	DAILY	AMP works	May be given subject to Ladakh	Approved	May be given
4	220kV	50 MVA ICT-II at Kargil	D	17.05.2023	09:00 hrs	17.05.2023	17:00Hrs.	DAILY	AMP works	May be given subject to Ladakh	Approved	May be given
5	220kV	50 MVA ICT at Drass	D	19.05.2023	09:00 hrs	19.05.2023	17:00Hrs.	DAILY	AMP works	May be given subject to Ladakh	Approved	May be given

Category A: Transmission elements at 400 kV and above.

Category B: Transmission elements at 132 kV and above level emanating from ISGS.

Category C: Transmission elements at 132kV and above which are inter-regional in nature.

Category D: Transmission elements at 220 kV level with one end in a State while other end is in another State.

FORMAT I(A): REQUEST FOR TRANSMISSION ELEMENT OUTAGE TO RPC																	
( SHUTDOWNS)																	
INDENTING AGENCY		PGCIL, CPCC (NR-III),Lucknow			FOR THE MONTH		MAY'23		REASON	DATE		DD:MM:YYYY		Remarks	NLDC/RLDC Remarks	OCC Remarks	
S.N.	NAME OF REQUESTING AGENCY	LINE DETAILS						DAILY/CONTINUOUS		PROPOSED DATE AND TIME							
		VOLT LEVEL (KV)	FROM S/S	TO S/S	OWNER	CKT ID	INTER/ INTRA REGIONAL			FROM		TO					
										DATE	TIME	DATE	TIME				
1	POWERGRID, NR3	400 KV	UNNAO	BAREILLY	UPPTCL	I	INTRA	CONTINUOUS	For De-stringing of 800 KV BNC-Agra line(Dismantled portion) in overhead crossing span 3718 & 3719 with 400 KV D/C Unnao-Bareilly line due to construction of Ganga Expressway	01.05.2023	08:00	03.05.2023	20:00			Rejected	
2	POWERGRID, NR3	400 KV	UNNAO	BAREILLY	UPPTCL	II	INTRA	CONTINUOUS	For De-stringing of 800 KV BNC-Agra line(Dismantled portion) in overhead crossing span 3718 & 3719 with 400 KV D/C Unnao-Bareilly line due to construction of Ganga Expressway	01.05.2023	08:00	03.05.2023	20:00			Rejected	
3	POWERGRID, NR3	400KV	Singrauli	Vindhya chal	POWER GRID	1	INTRA	DAILY	AMP of line, main bay (417) equipment, Retrofitment of All four bay isolators One HCB & Three pantograph isolators. Concurrent outage of TBC Bus is required for Retrofitment of 417 Bay TBC isolator after dismantling at SSTPS-NTPC, Shaktinagar & dismantling of IPS from TBC Isolator to Line HCB Bus section. After Work completion line will be charged on TBC Bay	11.05.2023	08:00	13.05.2023	18:00			Rejected	
4	POWERGRID, NR3	400KV	Singrauli	Vindhya chal	POWER GRID	1	INTRA	DAILY	For Installation of IPS Section from TBC Isolator to Line HCB Isolator in 417 Bay at SSTPS-NTPC, Shaktinagar for normalization / charging of line with Bus 1 / 2 Isolator, to free-up TBC Bay.	19.05.2023	08:00	19.05.2023	18:00			Rejected	
5	POWERGRID, NR3	765KV	Bareilly	Lucknow	POWER GRID	1	INTRA	DAILY	For CT switching and protection switching thorough rechecking for spare selection of Line Reactor and OTI-WTI scheme implementation	12.05.2023	09:00	12.05.2023	17:30			Approved	
6	POWERGRID, ER1	400KV-BIHARSARIFF(PG)-VARANASI-1						INTER	DAILY	Replacement of Porcelain insulator to Polymer insulator and Rectification of Shutdown Defects.A/R to be kept in Non Auto mode in Ckt-2.	09-May-23	08:00	11-May-23	19:00			Approved
7	POWERGRID, ER1	400KV-BIHARSARIFF(PG)-VARANASI-2						INTER	DAILY	Replacement of Porcelain insulator to Polymer insulator and Rectification of Shutdown Defects. A/R to be kept in Non Auto mode in Ckt-1 .	16-May-23	08:00	18-May-23	19:00			Approved
8	POWERGRID, ER1	765KV-GAYA-VARANASI-2						INTER	DAILY	Shutdown for OPGW installation work in Old/damaged earthwire & line crossing section by ER1. A/R to be kept in Non Auto mode in Ckt-1	05-May-23	07:00	10-May-23	18:00			Approved
9	POWERGRID, ER1	400KV-BIHARSARIFF(PG)-BALIA-1						INTER	DAILY	FOR OVERHAULLING OF CB PIR (DISMANTLING OF CB PIR FOR O/H PURPOSE) & Maintenance work by ER1. A/R to be kept in Non Auto mode in Ckt-2 .	23-May-23	09:00	24-May-23	17:00			Approved
10	POWERGRID, ER1	400KV-BIHARSARIFF(PG)-BALIA-2						INTER	DAILY	FOR OVERHAULLING OF CB PIR (DISMANTLING OF CB PIR FOR O/H PURPOSE) & Maintenance work by ER1. A/R to be kept in Non Auto mode in Ckt-1 .	27-May-23	09:00	28-May-23	17:00			Approved
11	POWERGRID, ER1	400KV-NAUBATPUR(BH)-BALIA-2						INTER	DAILY	For fixing of aviation globule for OPGW installation work under Strengthening of OPGW Network by ER1.	04-May-23	07:00	13-May-23	18:00			Approved

12	POWERGRID, ER1	400KV-PATNA-BALIA-I	INTER	CONTINUOUS	DIVERSION OF LINE DUE TO RVNL RAIL CONSTRUCTION by ER1	08-May-23	08:00	23-May-23	17:00			Approved
13	POWERGRID, ER1	400KV-PATNA-BALIA-II	INTER	CONTINUOUS	DIVERSION OF LINE DUE TO RVNL RAIL CONSTRUCTION by ER1	08-May-23	08:00	23-May-23	17:00			Approved
14	POWERGRID, ER1	765KV-GAYA-VARANASI-2	INTER	DAILY	A/R Non Auto mode for OPGW installation Work by ER1	01-May-23	07:00	31-May-23	18:00			Approved
15	POWERGRID, ER1	400KV-BIHARSHARIF(PG)-VARANASI-1	INTER	DAILY	Shutdown for OPGW installation Work under Strengthening of OPGW Network in ER Project.Due to line diamond crossing with 400KV BIHARSHARIF (PG)-PUSAULI(PG) LINE by ER1 .	03-May-23	07:00	07-May-23	18:00			Approved
16	POWERGRID, ER1	400KV-BIHARSHARIF(PG)-VARANASI-2	INTER	DAILY	For OPGW installation Work under Strengthening of OPGW Network in ER Project.Due to line diamond crossing with 400KV BIHARSHARIF (PG)-PUSAULI(PG) LINE by ER1	03-May-23	07:00	07-May-23	18:00			Approved
17	POWERGRID, ER1	400 KV BIHARSHARIF VARANASI 1	INTER	DAILY	A/R Non Auto mode to enable LIVE LINE PID TEST OF PORCELAIN INSULATORS by ER1	27-Apr-23	07:00	30-Apr-23	18:00			Approved
18	POWERGRID, ER1	400 KV BIHARSHARIF VARANASI 2	INTER	DAILY	A/R Non Auto mode to enable LIVE LINE PID TEST OF PORCELAIN INSULATORS by ER1	02-May-23	07:00	06-May-23	18:00			Approved
19	POWERGRID, ER1	400 KV BIHARSHARIF BALIA-1	INTER	DAILY	A/R Non Auto mode to enable LIVE LINE PID TEST OF PORCELAIN INSULATORS by ER1	07-May-23	07:00	10-May-23	18:00			Approved
20	POWERGRID, ER1	400 KV BIHARSHARIF BALIA-2	INTER	DAILY	A/R Non Auto mode to enable LIVE LINE PID TEST OF PORCELAIN INSULATORS by ER1	11-May-23	07:00	14-May-23	18:00			Approved
21	POWERGRID, ER1	400 KV MOTIHARI GORAKHPUR-1	INTER	DAILY	A/R Non Auto mode to enable LIVE LINE PID TEST OF PORCELAIN INSULATORS by ER1	07-May-23	07:00	10-May-23	18:00			Approved
22	POWERGRID, ER1	400 KV MOTIHARI GORAKHPUR-2	INTER	DAILY	A/R Non Auto mode to enable LIVE LINE PID TEST OF PORCELAIN INSULATORS by ER1	11-May-23	07:00	14-May-23	18:00			Approved
23	POWERGRID, ER1	400KV-NABAUTPUR(BH)-BALIA-1	INTER	DAILY	For OPGW erection work under Strengthening of OPGW Network in ER Project for balance work in UP Portion	01-May-23	07:00	31-May-23	18:00			Approved
24	POWERGRID, ER1	765KV-FATEHPUR-PUSAULI-1	INTER	DAILY	REPLACEMENT OF INSULATORS AT CROSSING LOCATIONS by ER1	27-Apr-23	07:00	30-Apr-23	18:00			Approved
25	POWERGRID, ER1	400KV-PATNA-BALIA-II	INTER	DAILY	REPLACEMENT OF INSULATORS AT MAJOR LOCATIONS by ER1.A/R to be kept in Non Auto mode in Ckt-1	03-May-23	08:00	03-May-23	17:00			Approved
26	POWERGRID, ER1	400KV-PATNA-BALIA-I	INTER	DAILY	REPLACEMENT OF INSULATORS AT MAJOR LOCATIONS by ER1.A/R to be kept in Non Auto mode in Ckt-2	04-May-23	09:00	04-May-23	18:00			Approved
27	POWERGRID, ER1	400KV-NEW RANCHI-CHANDWA-1	INTRA	DAILY	FOR CONSTRUCTION WORK OF 400KV CHANDWA-LATEHAR D/C LINE UNDER CONSULTANCY SERVICES TO JUSNL	05-May-23	08:00	06-May-23	18:00		NRPC Consent required	Approved.curtailment in NR import by 1350 MW
28	POWERGRID, ER1	400KV-NEW RANCHI-CHANDWA-2	INTRA	DAILY	FOR CONSTRUCTION WORK OF 400KV CHANDWA-LATEHAR D/C LINE UNDER CONSULTANCY SERVICES TO JUSNL	05-May-23	08:00	06-May-23	18:00		NRPC Consent required	Approved.curtailment in NR import by 1350 MW
29	POWERGRID, ER1	400KV-PUSAULI(PG)-ALLAHABAD-1	INTER	DAILY	BPI REPLACEMENT OF ISOLATOR AT PUSAULI by ER1	09-May-23	09:00	09-May-23	17:30			Approved
30	POWERGRID, ER1	400KV-PUSAULI(PG)-VARANASI-1	INTER	DAILY	BPI REPLACEMENT OF ISOLATOR AT PUSAULI by ER1	24-May-23	09:00	24-May-23	17:30			Approved
31	POWERGRID, WR2	765KV/400KV BANASKANTHA-ICT-2	INTRA	DAILY	Switching of Spare ICT unit. DIA TO BE KEPT OPEN.DIA TO BE KEPT OPEN AT BOTH SIDES	01-May-23	09:00	01-May-23	15:00			Approved
32	POWERGRID, WR2	765KV-JABALPUR-ORAI-1	INTER	DAILY	For OPGW stringing under live line condition by WR2	01-May-23	07:00	31-May-23	18:00			Approved

33	POWERGRID, WR2	765KV-DHARAMJAYGARH-JABALPUR-1	INTRA	DAILY	For OPGW stringing under live line condition by WR2	01-May-23	07:00	31-May-23	18:00	NRPC Consent required	Approved
34	POWERGRID, WR2	765KV/400KV VINDHYACHAL(PS)-ICT-3	INTRA	DAILY	ICT AMP work at Vindhyachal PS. Dia to be kept open at both sides.	01-May-23	09:00	01-May-23	18:00	NRPC Consent required	Approved
35	POWERGRID, WR2	765KV-GWALIOR-AGRA-1	INTER	DAILY	For rectification of Non shutdown nature defect by WR2. A/R in non auto mode is required at both ends.	01-May-23	09:00	07-May-23	18:00		Approved
36	POWERGRID, WR2	765KV-BINA-GWALIOR-1	INTRA	DAILY	For rectification of shutdown nature defect and AMP of Line Reactor by WR2. Dia to be kept open at both ends.	01-May-23	09:00	01-May-23	18:00	NRPC Consent required	Approved
37	POWERGRID, WR2	765KV-BINA-GWALIOR-2	INTRA	DAILY	For rectification of shutdown nature defect and AMP of Line Reactor by WR2. Dia to be kept open at both ends.	02-May-23	09:00	02-May-23	18:00	NRPC Consent required	Approved
38	POWERGRID, WR2	765KV-BINA-JABALPUR-1	INTRA	DAILY	Attending S/D nature defect in line & For Line Terminal equipment AMP work. A/R OFF of ckt # 2 is required and Dia to be kept open at both ends. For installation of new NGR at Bina end.	03-May-23	09:00	03-May-23	18:00	NRPC Consent required	Approved
39	POWERGRID, WR2	765KV-BINA-JABALPUR-2	INTRA	DAILY	A/R in non auto mode is required for facilitating line works in ckt # 1	03-May-23	09:00	03-May-23	18:00	NRPC Consent required	Approved
40	POWERGRID, WR2	765KV-BANASKANTHA-CHITTORGARH-2	INTER	DAILY	Switching of spare reactor with B Phase LR. DIA to be kept open at both ends.	03-May-23	09:00	03-May-23	15:00		Approved/OTHER RPC
41	POWERGRID, WR2	765KV-BANASKANTHA-CHITTORGARH-2 L/R@ BANASKANTHA - 765KV	INTER	DAILY	Switching of spare reactor with B Phase LR	03-May-23	09:00	03-May-23	15:00		Approved
42	POWERGRID, WR2	400KV-VINDHYACHAL(PS)-RIHAND-1	INTER	DAILY	Line AMP works, Dia to be Kept open at both ends. Terminal equipment AMP at Vindhyachal PS by WR2. A/R to be kept in Non Auto mode in Ckt-2 .	03-May-23	09:00	03-May-23	18:00		Approved/OTHER RPC
43	POWERGRID, WR2	765KV-BINA-GWALIOR-3	INTRA	DAILY	For rectification of shutdown nature defect and AMP of Line Reactor. Dia to be kept open at both ends.	03-May-23	09:00	03-May-23	18:00	NRPC Consent required	Approved
44	POWERGRID, WR2	765KV-DHARAMJAYGARH-JABALPUR-1 L/R@ JABALPUR - 765KV	INTRA	DAILY	FOR SPARE ROTATION DUE DATE: 13.05.2023, DIA. (BOTH MAIN & TIE BAY) TO BE KEPT OPEN	04-May-23	09:00	04-May-23	18:00	NRPC Consent required	Approved
45	POWERGRID, WR2	765KV-DHARAMJAYGARH-JABALPUR-1	INTRA	DAILY	For attending S/D nature defect in line. A/R OFF of ckt # 2 is required and Dia to be kept open at both ends.	04-May-23	09:00	04-May-23	18:00	NRPC Consent required	Approved
46	POWERGRID, WR2	765KV-SASAN-SATNA-1	INTRA	DAILY	For rectification of shutdown nature defects . Dia to be kept open at both ends	04-May-23	09:00	04-May-23	18:00	NRPC Consent required	Approved
47	POWERGRID, WR2	400KV-VINDHYACHAL(PS)-RIHAND-2	INTER	DAILY	Line AMP works, Dia to be Kept open at both ends. Terminal equipment AMP at Vindhyachal PS. A/R to be kept in Non Auto mode in Ckt-1 .	04-May-23	09:00	04-May-23	18:00		Approved/OTHER RPC
48	POWERGRID, WR2	765KV-SATNA-VINDHYACHAL(PS)-2	INTRA	DAILY	For rectification of shutdown nature defects . Dia to be kept open at both ends .A/R to be kept in Non Auto mode in Ckt-1 .	05-May-23	09:00	05-May-23	18:00	NRPC Consent required	Approved
49	POWERGRID, WR2	765KV-DHARAMJAYGARH-JABALPUR-2	INTRA	DAILY	For attending S/D nature defect in line. A/R OFF of ckt # 1 is required and Dia to be kept open at both ends.	08-May-23	09:00	08-May-23	18:00	NRPC Consent required	Approved
50	POWERGRID, WR2	765KV-GWALIOR-AGRA-2	INTER	DAILY	For rectification of Non shutdown nature defect. A/R in non auto mode is required at both ends.	08-May-23	09:00	15-May-23	18:00		Approved
51	POWERGRID, WR2	765KV-SATNA-GWALIOR-2	INTER	DAILY	For rectification of shutdown nature defect. A/R TO BE KEPT OFF IN 765KV SATNA-ORAI & 765KV GWALIOR-ORAI LINE AND DIA TO BE KEPT OPEN AT BOTH ENDS.	08-May-23	09:00	08-May-23	18:00	NRPC Consent required	Approved

52	POWERGRID, WR2	765KV-BINA-JABALPUR-2	INTRA	DAILY	Attending S/D nature defect in line & For Line Terminal equipment AMP work. A/R OFF of ckt # 1 is required and Dia to be kept open at both ends. For installation of new NGR at Bina end.	09-May-23	09:00	09-May-23	18:00	NRPC Consent required	Approved
53	POWERGRID, WR2	765KV-SASAN-SATNA-1	INTRA	DAILY	For tower strengthening works. A/R to be kept in non auto mode at both ends.	10-May-23	09:00	13-May-23	18:00	NRPC Consent required	Approved
54	POWERGRID, WR2	765KV-GWALIOR-ORAI-1	INTER	DAILY	For AMP work of Line Reactor and Line terminal equipment and rectification of shutdown nature defect. A/R TO BE KEPT OFF IN 765KV SATNA-ORAI AND DIA TO BE KEPT OPEN AT BOTH ENDS.	10-May-23	09:00	10-May-23	18:00		Approved
55	POWERGRID, WR2	765KV-VADODARA-DHULE-1	INTRA	DAILY	Spare Reactor free form Bus reactor as a Y phase. Dia to be kept open at both ends.	13-May-23	09:00	13-May-23	15:00		Approved
56	POWERGRID, WR2	765KV-VADODARA-DHULE-1 L/R@ VADODARA - 765KV	INTRA	DAILY	Spare Reactor free form Bus reactor as a Y phase. Dia to be kept open at both ends.	13-May-23	09:00	13-May-23	15:00		Approved
57	POWERGRID, WR2	765KV-BINA-JABALPUR-3	INTRA	DAILY	For Line Terminal equipment AMP work. Dia to be kept open at both ends.	15-May-23	09:00	15-May-23	18:00	NRPC Consent required	Approved
58	POWERGRID, WR2	765KV-BINA-JABALPUR-3 L/R@ JABALPUR - 765KV	INTRA	DAILY	For Reactor & switchable CB AMP work	15-May-23	09:00	15-May-23	18:00	NRPC Consent required	Approved
59	POWERGRID, WR2	765KV-SASAN-SATNA-1	INTRA	DAILY	For tower strengthening works. A/R to be kept in non auto mode at both ends.	15-May-23	09:00	20-May-23	18:00	NRPC Consent required	Approved
60	POWERGRID, WR2	765KV-VINDHYACHAL(PS)-JABALPUR-1	INTRA	DAILY	Line AMP works, Dia to be Kept open at both ends. A/R TO BE KEPT OFF IN 765KV VINDHYACHAL(PS)-JABALPUR-2 Line.	15-May-23	09:00	15-May-23	18:00	NRPC Consent required	Approved
61	POWERGRID, WR2	765KV-GWALIOR-JAIPUR-1	INTRA	DAILY	For rectification of shutdown nature defect. Dia to be kept open at both ends.	15-May-23	09:00	15-May-23	18:00		Approved
62	POWERGRID, WR2	765KV-VINDHYACHAL(PS)-JABALPUR-2	INTRA	DAILY	Line AMP works, Dia to be Kept open at both ends. A/R TO BE KEPT OFF IN 765KV VINDHYACHAL(PS)-JABALPUR-1 Line.	16-May-23	09:00	16-May-23	18:00	NRPC Consent required	Approved
63	POWERGRID, WR2	765KV-GWALIOR-JAIPUR-2	INTRA	DAILY	For rectification of shutdown nature defect. Dia to be kept open at both ends.	17-May-23	09:00	17-May-23	18:00		Approved
64	POWERGRID, WR2	765KV-SATNA-VINDHYACHAL(PS)-2	INTRA	DAILY	Conductor repair work at location between 73 - 74. A/R off of Ckt 1 and Dia to be Kept open at both ends. Simultaneous outage of 765KV Satna-Vindhyachal # 2 and 765KV Sasan-Satna # 2 is required.	18-May-23	09:00	18-May-23	18:00	NRPC Consent required	Approved
65	POWERGRID, WR2	765KV-SASAN-SATNA-2	INTRA	DAILY	At Loc 83-84, this line undercross 765KV-SATNA-VINDHYACHAL(PS)-2 line at loc 73-74. Hence simultaneous Outage of both line required. Dia to be Kept open at both ends. Simultaneous outage of 765KV Satna-Vindhyachal # 2 and 765KV Sasan-Satna # 2 is required.	18-May-23	09:00	18-May-23	18:00	NRPC Consent required	Approved
66	POWERGRID, WR2	765KV-BHOPAL-BDTCL-JABALPUR-1	INTRA	DAILY	For Line Terminal equipment AMP work. Dia to be kept open at both ends.	19-May-23	09:30	19-May-23	18:00	NRPC Consent required	Approved
67	POWERGRID, WR2	765KV-JABALPUR-BHOPAL-1 L/R@ BHOPAL - 765KV	INTRA	DAILY	For Reactor & switchable CB AMP work	19-May-23	09:30	19-May-23	18:00	NRPC Consent required	Approved
68	POWERGRID, WR2	765KV-INDORE-VADODARA-1	INTRA	DAILY	Shutdown nature line defect attending work. Dia to be kept open at both ends.	19-May-23	09:00	19-May-23	18:00		Approved
69	POWERGRID, WR2	765KV-BINA-GWALIOR-1	INTRA	DAILY	For Line Terminal equipment and line AMP works. Dia to be kept open at both ends.	20-May-23	09:15	20-May-23	18:00	NRPC Consent required	Approved
70	POWERGRID, WR2	765KV-GWALIOR-AGRA-2	INTER	DAILY	For rectification of shutdown nature defect. Dia to be kept open at both ends.	20-May-23	09:00	20-May-23	18:00		Approved
71	POWERGRID, WR2	765KV-SASAN-SATNA-2	INTRA	DAILY	For tower strengthening works. A/R to be kept in non auto mode at both ends.	22-May-23	09:00	27-May-23	18:00	NRPC Consent required	Approved



72	POWERGRID, WR2	765KV-GWALIOR-AGRA-1	INTER	DAILY	For rectification of shutdown nature defect. Dia to be kept open at both ends.	22-May-23	09:00	22-May-23	18:00		Approved
73	POWERGRID, WR2	765KV-SASAN-SATNA-2	INTRA	DAILY	Line AMP works, Dia to be Kept open at both ends.	23-May-23	09:00	23-May-23	18:00	NRPC Consent required	Approved
74	POWERGRID, WR2	765KV-SATNA-VINDHYACHAL(PS)-1	INTRA	DAILY	Line AMP works and Terminal equipment amp works, Dia to be Kept open at both ends. A/R off of ckt # 2 is required.	25-May-23	08:00	25-May-23	18:00	NRPC Consent required	Approved
75	POWERGRID, WR2	765KV-BHUJ-BANASKANTHA-1	INTRA	DAILY	SUMMER PREPAREDNESS WORK. A/R OFF OF CKT # 2 AND DIA TO BE KEPT OPEN AT BOTH ENDS.	25-May-23	09:00	25-May-23	18:00		Approved
76	POWERGRID, WR2	765KV-BINA-INDORE-1	INTRA	DAILY	For Line Terminal equipment and line AMP works and Dia to be kept open at both ends.	26-May-23	09:15	26-May-23	18:00	NRPC Consent required	Approved
77	POWERGRID, WR2	765KV-BHUJ-BANASKANTHA-2	INTRA	DAILY	SUMMER PREPAREDNESS WORK. A/R OFF OF CKT # 1 AND DIA TO BE KEPT OPEN AT BOTH ENDS. Spare L/R changeover at Bhuj end, due date 14.06.2023.	27-May-23	09:00	27-May-23	18:00		Approved
78	POWERGRID, WR2	765KV-SASAN-SATNA-2	INTRA	DAILY	For tower strengthening works. A/R to be kept in non auto mode at both ends.	29-May-23	09:00	31-May-23	18:00	NRPC Consent required	Approved
79	POWERGRID, WR2	765KV-GWALIOR-AGRA-1	Inter	DAILY	For tower strengthening works. A/R OFF is required at both ends.	20-Apr-23	09:00	29-Apr-23	18:00		Approved
80	POWERGRID, WR2	765KV-GWALIOR-AGRA-2	Inter	DAILY	For tower strengthening works. A/R OFF is required at both ends.	30-Apr-23	09:00	30-Apr-23	18:00		Approved

**FORMAT I(B): REQUEST FOR BUS,BAY,ICTs,FACTS,FSCs,SVCs etc OUTAGE TO RPC**

**(PLANNED SHUT DOWNS)**

INDENTING AGENCY		PGCIL, CPCC (NR-III), LUCKNOW	FOR THE MONTH				Mar-23	DATE		DD:MM:YYYY	Remarks	NLDC/RLDC Remarks	S/d Status	OCC Remarks	
S.N	NAME OF REQUESTING AGENCY	EQUIPMENT DETAILS					Reason	PROPOSED DATE AND TIME							
		VOLT LEVEL (KV)	NAME OF ELEMENTS	OWNER	INTER/ INTRA REGION	DAILY/ CONTINUOUS		FROM		TO					
								DATE	TIME	DATE					TIME
1	POWERGRID, NR3	765 KV	817 Tie Bay at Aligarh	POWER GRID	INTRA	Continuous	For termination of the cable related to the 765 kV Aligarh-Sikar-II Line 2 - Bay Extension work	19.05.2023	9:00 AM	20.05.2023	18:00	Simultaneous S/d for Complete DIA for Construction Purpose	Requested	Approved	
2	POWERGRID, NR3	400 KV	519 MVA STATCOM Coupling Transformer at Lucknow 765KV SS.	POWER GRID	INTRA	DAILY	AMP works	04.05.2023	9:00 AM	04.05.2023	17:00		Requested	Approved	

3	POWERGRID, NR3	400KV	400kV Transfer Bus at SSTPS - Singrauli, NTPC	NTPC	INTER	Continuous	Retrofitment of 417 Bay TBC isolator after dismantling at SSTPS-NTPC, Shaktinagar & dismantling of IPS from TBC Isolator to Line HCB	11.05.2023	8:00 AM	13.05.2023	18:00	Concurrent outage of 400KV Singrauli-Vindhyachal-IIne-1 is required, same is proposed for retrofitement of Isolators in 417 Bay at SSTPS-NTPC, Shaktinagar.	Requested	Rejected
4	POWERGRID, NR3	400KV	400kV Bus-1 at SSTPS - Singrauli, NTPC	NTPC	INTER	Continuous	Retrofitment of 417 Bay Bus-1 pantograph isolator after dismantling at SSTPS-NTPC, Shaktinagar	15.05.2023	8:00 AM	16.05.2023	18:00	line will be in service through Transfer Bus	Requested	Rejected
5	POWERGRID, NR3	400KV	400kV Bus-2 at SSTPS - Singrauli, NTPC	NTPC	INTER	Continuous	Retrofitment of 417 Bay Bus-2 pantograph isolator after dismantling at SSTPS-NTPC, Shaktinagar	17.05.2023	8:00 AM	18.05.2023	18:00	line will be in service through Transfer Bus	Requested	Rejected
6	POWERGRID, NR3	400KV	500MV A,400/2 20KV ICT-1 at Shahjahanpur	POWER GRID	INTRA	DAILY	To implement the logic as per 10th PCC	09.05.2023	9:00 AM	09.05.2023	17:00		Requested	Approved
7	POWERGRID, NR3	400KV	500MV A,400/2 20KV ICT-2 at Shahjahanpur	POWER GRID	INTRA	DAILY	To implement the logic as per 10th PCC	16.05.2023	9:00 AM	16.05.2023	17:00		Requested	Approved
8	POWERGRID, NR3	765	1500 MVA ICT2 at Bareilly 765	POWER GRID	INTRA	DAILY	For CT switching and protection switching thorough rechecking for spare selection	08.05.2023	9:00 AM	08.05.2023	18:00		Requested	Approved
9	POWERGRID, NR3	765	1500 MVA ICT1 at Bareilly 765	POWER GRID	INTRA	DAILY	For CT switching and protection switching thorough rechecking for spare selection	05.05.2023	9:00 AM	05.05.2023	18:00		Requested	Approved
10	POWERGRID, NR3	400	W1.Z3. Q1 Bay of Filter Bank 3 Sub bank 1 at Agra HVDC	POWER GRID	Intra	DAILY	AMP of CBs & CTs	12.05.2023	9:00 AM	12.05.2023	17:30		Requested	Approved

11	POWERGRID, NR3	400	W1.Z3. Q2 Bay of Filter Bank 3 Sub bank 2 at Agra HVDC	POWER GRID	Intra	DAILY	AMP of CBs & CTs	15.05.2023	9:00 AM	15.05.2023	17:30			Requested	Approved
12	POWERGRID, NR3	400	W1.Z3. Q3 Bay of Filter Bank 3 Sub bank 3 at Agra HVDC	POWER GRID	Intra	DAILY	AMP of CBs & CTs	17.05.2023	9:00 AM	17.05.2023	17:30			Requested	Approved
13	POWERGRID, NR3	400	W1.Z3. Q4 Bay of Filter Bank 3 Sub bank 4 at Agra HVDC	POWER GRID	Intra	DAILY	AMP of CBs & CTs	19.05.2023	9:00 AM	19.05.2023	17:30			Requested	Approved
14	POWERGRID, NR3	400	Z4 all Filter banks at Agra HVDC	POWER GRID	Intra	DAILY	Alignment and maintenance of Z4.Z2 and Z4.Z3 isolators (Jack Bus for Isolator maintenance)	22.05.2023	9:00 AM	22.05.2023	17:30			Requested	Approved
15	POWERGRID, NR3	400	Z3 all Filter banks at Agra HVDC	POWER GRID	Intra	DAILY	Alignment and maintenance of Z3.Z2 and Z3.Z4 Isolators (Jack Bus for Isolator maintenance)	26.05.2023	9:00 AM	26.05.2023	17:30			Requested	Approved

**BAY MAINTENANCE FOR Apr-May 23**

S. No		Element Name	Start Date	Start Time	End Date	End Time		Remark	S/d Status	OCC Remarks
1	220 KV	BUS 3 AT ANTA (NT)	23.04.2023	8:00 AM	24.04.2023	6:00 PM	Continuous	Transfer bus outage required for Anta Solar bay equipment erection work	Approved	subject to real time grid conditions
4	220 KV	Anta – Sawai Madhopur (S/C)	01.05.2023	8:00 AM	03.05.2023	6:00 PM	Continuous	Annual bay Maint	Approved	subject to real time grid conditions
2	220 KV	MB#2 (S/C)	01.05.2023	8:00 AM	02.05.2023	6:00 PM	Continuous	Bus#2 S/d required for isolator work line S/D	Approved	subject to real time grid conditions
3	220 KV	MB#1 (S/C)	03.05.2023	8:00 AM	04.05.2023	6:00 PM	Continuous	Bus#1 S/d required for isolator work	Approved	subject to real time grid conditions
5	220 KV	MB#2 (S/C)	05.05.2023	8:00 AM	05.05.2023	6:00 PM	Continuous	Bus#2 S/d required for isolator work line S/D	Approved	subject to real time grid conditions
7	220 KV	Anta-RAPP (S/C)	04.05.2023	8:00 AM	06.05.2023	6:00 PM	Continuous	Annual bay Maint	Approved	subject to real time grid conditions