

Proposed Outage Program of 206th OCC meeting of NRPC

Sr No	Reference Number	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Request Type	Shutdown Status	NLDC/NRLDC Comments
1	RQ130671	OCC_206	ntpcncr_sd	GENERATING UNIT	500 MW RIHAND-II STPS - UNIT 2	NTPC	C	Boiler+RLA of Boiler+TG Bearing inspection+LPT Inspection	16/May/2023	00:00	19/Jun/2023	23:00	If overhaul not approved, Unit will be taken under s/d for boiler license renewal after 16th May, unit in operation for last two years no extension is possible	PLANNED	Requested	
2	RQ130662	OCC_206	ntpcncr_sd	GENERATING UNIT	110 MW TANDA TPS - UNIT 2	NTPC	C	Turbine Capital overhaul	16/May/2023	00:00	24/Jun/2023	18:00	40 days s/d required	PLANNED	Requested	
3	RQ130629	OCC_206	ntpcos_sd	GENERATING UNIT	10 MW UNCHAHAH SOLAR - UNIT 1	NTPC	C	Bay shut down is required for transformer replacement. 10MW solar will be connected with 33KV switchgear.	01/May/2023	08:00	30/Jun/2023	18:00		PLANNED	Requested	
4	RQ130049	OCC_206	tehri_sd	GENERATING UNIT	250 MW TEHRI HPS - UNIT 2	THDC	C	Annual Maintenance	26/May/2023	08:00	20/Jun/2023	00:00		PLANNED	Requested	
5	RQ130047	OCC_206	tehri_sd	GENERATING UNIT	250 MW TEHRI HPS - UNIT 3	THDC	C	Annual Maintenance	01/May/2023	08:00	26/May/2023	00:00		PLANNED	Requested	
6	RQ130250	OCC_206	koteshwar_sd	GENERATING UNIT	100 MW KOTESHWAR HPS - UNIT 3	THDC	C	Annual Maintenance of Unit-3	25/May/2023	10:00	23/Jun/2023	18:00		PLANNED	Requested	
7	RQ130249	OCC_206	koteshwar_sd	GENERATING UNIT	100 MW KOTESHWAR HPS - UNIT 2	THDC	C	Annual Maintenance of Unit-2	01/May/2023	10:00	30/May/2023	18:00		PLANNED	Requested	
8	RQ130790	OCC_206	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2	POWERGRID	C	Power Line crossing by under construction LILO of 765 KV Ghatampur -Hapur Line at Rampur S/5.	25/May/2023	08:00	27/May/2023	18:00	All 04 poles will be under shut down during this period	PLANNED	Requested	
9	RQ130789	OCC_206	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-1	POWERGRID	C	Power Line crossing by under construction LILO of 765 KV Ghatampur -Hapur Line at Rampur S/5.	25/May/2023	08:00	27/May/2023	18:00	All 04 poles will be under shut down during this period	PLANNED	Requested	
10	RQ130791	OCC_206	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-3	POWERGRID	C	Power Line crossing by under construction LILO of 765 KV Ghatampur -Hapur Line at Rampur S/5.	25/May/2023	08:00	27/May/2023	18:00	All 04 poles will be under shut down during this period	PLANNED	Requested	
11	RQ130792	OCC_206	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-4	POWERGRID	C	Power Line crossing by under construction LILO of 765 KV Ghatampur -Hapur Line at Rampur S/5.	25/May/2023	08:00	27/May/2023	18:00	All 04 poles will be under shut down during this period	PLANNED	Requested	
12	RQ130366	OCC_206	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2	POWERGRID	D	Onload testing of HVDC software	05/May/2023	08:00	08/May/2023	18:00		PLANNED	Requested	
13	RQ130365	OCC_206	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-1	POWERGRID	D	Onload testing of HVDC software	05/May/2023	08:00	08/May/2023	18:00		PLANNED	Requested	
14	RQ130367	OCC_206	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-3	POWERGRID	D	Onload testing of HVDC software	05/May/2023	08:00	08/May/2023	18:00		PLANNED	Requested	
15	RQ130368	OCC_206	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-4	POWERGRID	D	Onload testing of HVDC software	05/May/2023	08:00	08/May/2023	18:00		PLANNED	Requested	
16	RQ130362	OCC_206	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2	POWERGRID	C	SCADA Database Upgradation of New ICT-3	02/May/2023	08:00	04/May/2023	18:00		PLANNED	Requested	
17	RQ130361	OCC_206	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-1	POWERGRID	C	SCADA Database Upgradation of New ICT-3	02/May/2023	08:00	04/May/2023	18:00		PLANNED	Requested	
18	RQ130363	OCC_206	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-3	POWERGRID	C	SCADA Database Upgradation of New ICT-3	02/May/2023	08:00	04/May/2023	18:00		PLANNED	Requested	
19	RQ130364	OCC_206	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-4	POWERGRID	C	SCADA Database Upgradation of New ICT-3	02/May/2023	08:00	04/May/2023	18:00		PLANNED	Requested	
20	RQ130145	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1	POWERGRID	D	KITE THREAD REMOVAL , GRADING RING FIXING & MISSING JUMPER BOLT FIXING	29/May/2023	08:00	29/May/2023	18:00	other ckt will be in non auto mode.	PLANNED	Requested	
21	RQ130747	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHPUR-SASARAM (PG) CKT-1	POWERGRID	D	AMP work	23/May/2023	08:00	23/May/2023	18:00		PLANNED	Requested	
22	RQ130846	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2	POWERGRID	D	by WR-2 for rectification of shutdown nature defect. Dia to be kept open at both ends.	17/May/2023	09:00	17/May/2023	18:00	PG-WR2-GWALIOR	PLANNED	Requested	
23	RQ130115	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2	POWERGRID	D	GENERAL MAINTENANCE WORK	17/May/2023	08:00	18/May/2023	18:00		PLANNED	Requested	
24	RQ130845	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1	POWERGRID	D	by WR-2 for rectification of shutdown nature defect1. Dia to be kept open at both ends.	15/May/2023	09:00	15/May/2023	18:00	PG-WR2-GWALIOR	PLANNED	Requested	
25	RQ130147	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1	POWERGRID	C	NHAI Diversion work	10/May/2023	08:00	25/May/2023	18:00		PLANNED	Requested	
26	RQ130844	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2	POWERGRID	D	by WR-2 for Switching of spare reactor with B Phase LR. DIA to be kept open at both ends.	03/May/2023	09:00	03/May/2023	15:00	PG-WR2-BANASKANTHA	PLANNED	Requested	
27	RQ130758	OCC_206	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(A PL)-ADANI MUNDRA(APL) (ATIL) CKT-1	POWERGRID	D	OPGW REPLACEMENT WORK (Replacement of old earthwire with OPGW). No outage is required. Work will be carried out online.	01/May/2023	08:00	31/May/2023	18:30	No outage Required	PLANNED	Requested	
28	RQ130149	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMALZERDA (PG) CKT-1	POWERGRID	D	Attending Shutdown nature defects i.e. CC ring Spacers, Hardware fittings cutter pins, VD, etc.	26/May/2023	08:00	26/May/2023	18:00		PLANNED	Requested	
29	RQ130109	OCC_206	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-WINDHYACHAL(PG) (PG) CKT-1	POWERGRID	C	SAS INTEGRATION WORK	24/May/2023	08:00	26/May/2023	18:00	LINE UNDER SHUTDOWN	PLANNED	Requested	
30	RQ130148	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1	POWERGRID	D	Attending Shutdown nature defects i.e. CC ring Spacers, Hardware Loose Nutbolts cutter pins, VD, etc.	23/May/2023	08:00	23/May/2023	18:00		PLANNED	Requested	
31	RQ130152	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1	POWERGRID	D	Attending Shutdown nature defects i.e Reversed Grading Ring, Cotter pins, Hardware fitting pins etc.	21/May/2023	15:00	24/May/2023	19:00		PLANNED	Requested	
32	RQ130107	OCC_206	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-WINDHYACHAL(PG) (PG) CKT-1	POWERGRID	C	C ISOLATOR ALIGNMENT	16/May/2023	08:00	16/May/2023	18:00	LINE UNDER SHUTDOWN	PLANNED	Requested	

33	RQ130056	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-2	POWERG RID	D	FOR TAN DELTA MEASUREMENT OF BUSHING	10/May/2023	09:00	10/May/2023	14:00			PLANNED	Requested
34	RQ130042	OCC_206	sldcup_sd	AC TRANSMISSION LINE CIRCUIT	132 KV RIHAND(UPI)-GARWA(JS) (UP) CKT-1	UPPTCL	C	Replacement of Isolator of 132KV Pipri-Garhwa Feeder	07/May/2023	10:00	12/May/2023	17:00			PLANNED	Requested
35	RQ129954	OCC_206	sldcup_sd	AC TRANSMISSION LINE CIRCUIT	132 KV RIHAND(UPI)-NAGAR UNTARI(JS) (UP) CKT-1	UPPTCL	C	Replacemnet of old isolator with new one	01/May/2023	10:00	06/May/2023	17:00			PLANNED	Requested
36	RQ130138	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_III(PG)-BHADLA(PG) (FBTL) CKT-2	POWERG RID,FBTL	D	For AMP, Relay testing works, Line equipment AMP Works	27/May/2023	17:00	28/May/2023	23:00			PLANNED	Requested
37	RQ130137	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_III(PG)-BHADLA(PG) (FBTL) CKT-1	POWERG RID,FBTL	D	For AMP, Relay testing works, Line equipment AMP Works	25/May/2023	17:00	26/May/2023	23:00			PLANNED	Requested
38	RQ130133	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_III(PG)-BHADLA(PG) (FBTL) CKT-2	POWERG RID,FBTL	D	For ladder logic and interlock checking for spare reactor commissioning	21/May/2023	17:00	27/May/2023	23:00		along with L/R at Fatehgarh-2	PLANNED	Requested
39	RQ130132	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_III(PG)-BHADLA(PG) (FBTL) CKT-1	POWERG RID,FBTL	D	For ladder logic and interlock checking for spare reactor commissioning	13/May/2023	17:00	20/May/2023	23:00		along with L/R at Fatehgarh-2	PLANNED	Requested
40	RQ129995	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KANPUR_GIS-ALIGARH (PG) CKT-1	POWERG RID	D	S/D required for OPGW tapping work for repeater station.	25/May/2023	08:00	25/May/2023	18:00			PLANNED	Requested
41	RQ130125	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2	POWERG RID	D	To attend shutdown nature defects	19/May/2023	08:00	20/May/2023	18:00		During shutdown period,A/R to be kept in nonauto mode of other charged ckt from both ends as safety measures	PLANNED	Requested
42	RQ129992	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWERG RID	D	S/D required for OPGW tapping work for repeater station.	17/May/2023	08:00	17/May/2023	18:00			PLANNED	Requested
43	RQ130124	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1	POWERG RID	D	To attend shutdown nature defects	17/May/2023	08:00	18/May/2023	18:00		During shutdown period,A/R to be kept in nonauto mode of other charged ckt from both ends as safety measures	PLANNED	Requested
44	RQ130127	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2	POWERG RID	D	To attend shutdown nature defects	16/May/2023	08:00	16/May/2023	18:00		During shutdown period,A/R to be kept in nonauto mode of other charged ckt from both ends as safety measures	PLANNED	Requested
45	RQ130126	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1	POWERG RID	D	To attend shutdown nature defects	15/May/2023	08:00	15/May/2023	18:00		During shutdown period,A/R to be kept in nonauto mode of other charged ckt from both ends as safety measures	PLANNED	Requested
46	RQ130023	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPI)-ALIGARH(PG) (PG) CKT-1	POWERG RID	D	Rectification of shutdown nature defects	12/May/2023	08:00	12/May/2023	18:00			PLANNED	Requested
47	RQ130117	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2	POWERG RID	D	GENERAL MAINTENANCE WORK	10/May/2023	08:00	11/May/2023	18:00			PLANNED	Requested
48	RQ130020	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-ALIGARH (PG) CKT-1	POWERG RID	D	Rectification of shutdown nature defects	10/May/2023	08:00	11/May/2023	18:00			PLANNED	Requested
49	RQ130116	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1	POWERG RID	D	GENERAL MAINTENANCE WORK	08/May/2023	08:00	09/May/2023	18:00			PLANNED	Requested
50	RQ130131	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KANPUR_GIS-ALIGARH (PG) CKT-1	POWERG RID	D	To attend shutdown nature defects	06/May/2023	10:00	06/May/2023	18:00			PLANNED	Requested
51	RQ130750	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-ALIGARH (PG) CKT-1	POWERG RID	D	For rectification of S/D nature defects.	05/May/2023	08:00	06/May/2023	18:00			PLANNED	Requested
52	RQ129990	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWERG RID	D	A/R into non auto mode for Live Line OPGW Work	01/May/2023	08:00	31/May/2023	18:00			PLANNED	Requested
53	RQ129991	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KANPUR_GIS-ALIGARH (PG) CKT-1	POWERG RID	D	A/R into non auto mode for Live Line OPGW Work	01/May/2023	08:00	31/May/2023	18:00			PLANNED	Requested
54	RQ130006	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWERG RID	C	Transmission Line Diversion work due to construction of Ganga Expressway by UPEIDA	01/May/2023	08:00	10/May/2023	18:00			PLANNED	Requested
55	RQ130007	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-2	POWERG RID	C	Transmission Line Diversion work due to construction of Ganga Expressway by UPEIDA	01/May/2023	08:00	10/May/2023	18:00			PLANNED	Requested
56	RQ130130	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MEERUT-BHIWANI (PG) CKT-1	POWERG RID	D	For S/D nature Defect Rectification work	01/May/2023	08:00	02/May/2023	18:00			PLANNED	Requested
57	RQ130129	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MEERUT-BHIWANI (PG) CKT-1	POWERG RID	D	Auto Reclose off is required for OPGW INSTALLATION works under Northern Region Optical fibre Strengthening Scheme (NROSS)	01/May/2023	08:00	31/May/2023	18:00		only Auto recloser off on daily basis	PLANNED	Requested
58	RQ130128	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-2	POWERG RID	D	Auto Reclose off is required for OPGW INSTALLATION works under Northern Region Optical fibre Strengthening Scheme (NROSS)	01/May/2023	08:00	31/May/2023	18:00		only Auto recloser off on daily basis	PLANNED	Requested
59	RQ130140	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_III(PG) (PFTL) CKT-2	PFTL	D	For AMP, Relay testing works, Line equipment AMP Works	23/May/2023	17:00	24/May/2023	23:00			PLANNED	Requested
60	RQ130139	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_III(PG) (PFTL) CKT-1	PFTL	D	For AMP, Relay testing works, Line equipment AMP Works	21/May/2023	17:00	22/May/2023	23:00			PLANNED	Requested
61	RQ130135	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_III(PG) (PFTL) CKT-2	PFTL	D	For ladder logic and interlock checking for spare reactor commissioning	07/May/2023	17:00	12/May/2023	23:00		along with L/R at Fatehgarh-2	PLANNED	Requested
62	RQ130134	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_III(PG) (PFTL) CKT-1	PFTL	D	For ladder logic and interlock checking for spare reactor commissioning	02/May/2023	17:00	06/May/2023	23:00		along with L/R at Fatehgarh-2	PLANNED	Requested
63	RQ129850	OCC_206	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANPARA_C(LAN)-UNNAO(UP) (UP) CKT-1	UPPTCL	D	* 1 A/R testing of Main Bay-4 protection relays Tie Bay-5 BCU SCADA problem by M/S GE TD Engineer of 765 KV Un	13/May/2023	08:00	15/May/2023	17:00			PLANNED	Requested

64	RQ130114	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2	PAPTL	D	To attend shutdown nature defects	10/May/2023	08:00	11/May/2023	18:00	During shutdown period,A/R to be kept in nonauto mode of other charged ckt from both ends as safety measures	PLANNED	Requested
65	RQ130113	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1	PAPTL	D	To attend shutdown nature defects	08/May/2023	08:00	09/May/2023	18:00	During shutdown period,A/R to be kept in nonauto mode of other charged ckt from both ends as safety measures	PLANNED	Requested
66	RQ130180	OCC_206	cpcc1_sd	BUS	765 KV FATEHGARH_III(PG) - BUS 1	POWERGRID	D	Jumping and bay extension work by M/s TATA for TBCB package SS-01	22/May/2023	17:00	28/May/2023	23:00		PLANNED	Requested
67	RQ130699	OCC_206	cpcc3_sd	BUS	765KV BUS 1 AT ALIGARH(PG)	POWERGRID	C	For termination of the cable related to the 765 kv Aligarh-Sikar-II Line 1/2 and 765 kv BUS BAR-1 protection Satibility Testing (Bay extension work)	21/May/2023	08:00	22/May/2023	18:00		PLANNED	Requested
68	RQ130177	OCC_206	cpcc1_sd	BUS	765 KV BHADLA(PG) - BUS 2	POWERGRID	D	FOR AMP WORK	09/May/2023	17:00	09/May/2023	23:00		PLANNED	Requested
69	RQ130176	OCC_206	cpcc1_sd	BUS	765 KV BHADLA(PG) - BUS 1	POWERGRID	D	FOR AMP WORK	08/May/2023	17:00	08/May/2023	23:00		PLANNED	Requested
70	RQ130179	OCC_206	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 2	POWERGRID	D	Bay Extension Works	03/May/2023	17:00	04/May/2023	23:00		PLANNED	Requested
71	RQ130178	OCC_206	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 1	POWERGRID	D	Bay Extension Works	01/May/2023	17:00	02/May/2023	23:00		PLANNED	Requested
72	RQ130181	OCC_206	cpcc1_sd	BUS	765 KV FATEHGARH_III(PG) - BUS 2	POWERGRID	D	Jumping and bay extension work by M/s TATA for TBCB package SS-01	01/May/2023	17:00	07/May/2023	23:00		PLANNED	Requested
73	RQ130308	OCC_206	sldcrs_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV PHAGI(RS)	PAPTL	D	QUARTERLY MAINTENANCE WORK OF 3x80MVAR Bus Reactor-2	23/May/2023	08:00	23/May/2023	18:00		PLANNED	Requested
74	RQ130185	OCC_206	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_III(PG)	POWERGRID	D	Ladder logic commissioning with spare reactor logic scheme checking	21/May/2023	17:00	26/May/2023	23:00		PLANNED	Requested
75	RQ130186	OCC_206	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_III(PG)	POWERGRID	D	Ladder logic commissioning with spare reactor logic scheme checking	15/May/2023	17:00	20/May/2023	23:00		PLANNED	Requested
76	RQ130183	OCC_206	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_III(PG)	POWERGRID	D	For final testing of CSD Relay of 765KV Bus Reactor	09/May/2023	17:00	10/May/2023	23:00	Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVAR Reactors shall be performed during shutdown	PLANNED	Requested
77	RQ130184	OCC_206	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_III(PG)	POWERGRID	D	For final testing of CSD Relay of 765KV Bus Reactor	07/May/2023	17:00	08/May/2023	23:00	Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVAR Reactors shall be performed during shutdown	PLANNED	Requested
78	RQ129851	OCC_206	stuup_sd	BR/BSR/MSC/M SR	189 MVAR BUS REACTOR NO 1 AT 765KV UNNAO(U)P)	UPPTCL	D	* Annual Routine Protection and Relay Testing of 189MVAR Bus Reactor	18/May/2023	09:00	19/May/2023	17:00		PLANNED	Requested
79	RQ130182	OCC_206	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV KHETRI (PKTSL)	PKTSL	D	For spare switching & internal inspection	18/May/2023	08:00	19/May/2023	18:00	For attending oil leakage	PLANNED	Requested
80	RQ130206	OCC_206	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-FATEHGARH_III(PG) (PFTL) CKT-1 @FATEHGARH_III(PG)	PFTL	D	Ladder logic commissioning with spare reactor logic scheme checking	26/May/2023	17:00	28/May/2023	23:00		PLANNED	Requested
81	RQ130207	OCC_206	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_II(PG)	PFTL	D	Ladder logic commissioning with spare reactor logic scheme checking	13/May/2023	17:00	15/May/2023	23:00		PLANNED	Requested
82	RQ130212	OCC_206	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_II(PG)	PFTL	D	For AMP works	12/May/2023	17:00	14/May/2023	23:00	Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVAR Reactors shall be performed during shutdown	PLANNED	Requested
83	RQ130211	OCC_206	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-FATEHGARH_III(PG) (PFTL) CKT-1 @FATEHGARH_III(PG)	PFTL	D	For AMP works	09/May/2023	17:00	11/May/2023	23:00	Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVAR Reactors shall be performed during shutdown	PLANNED	Requested
84	RQ130200	OCC_206	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_II(PG)	PFTL	D	For final testing of CSD Relay of 765KV Line Reactor	09/May/2023	17:00	10/May/2023	23:00	Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVAR Reactors shall be performed during shutdown	PLANNED	Requested
85	RQ130199	OCC_206	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-FATEHGARH_III(PG) (PFTL) CKT-1 @FATEHGARH_III(PG)	PFTL	D	For final testing of CSD Relay of 765KV Line Reactor	07/May/2023	17:00	08/May/2023	23:00	Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVAR Reactors shall be performed during shutdown	PLANNED	Requested
86	RQ130205	OCC_206	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_II(PG)	POWERGRID	D	Ladder logic commissioning with spare reactor logic scheme checking	23/May/2023	17:00	25/May/2023	22:00		PLANNED	Requested

87	RQ130204	OCC_206	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_II(PG)	POWERGRID	D	Ladder logic commissioning with spare reactor logic scheme checking	20/May/2023	17:00	22/May/2023	23:00		PLANNED	Requested
88	RQ130213	OCC_206	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-2 @BHADLA_2 (PG)	POWERGRID	D	FOR AMP WORK	13/May/2023	17:00	13/May/2023	23:00		PLANNED	Requested
89	RQ130214	OCC_206	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-1 @BHADLA_2 (PG)	POWERGRID	D	FOR AMP WORK	12/May/2023	17:00	12/May/2023	23:00		PLANNED	Requested
90	RQ130215	OCC_206	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-2 @BHADLA_2 (PG)	POWERGRID	D	FOR AMP WORK	11/May/2023	17:00	11/May/2023	23:00		PLANNED	Requested
91	RQ130187	OCC_206	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-2 @AJMER(PG)	POWERGRID	D	AMP work of line reactor and reactor bay	11/May/2023	17:00	12/May/2023	23:00		PLANNED	Requested
92	RQ130188	OCC_206	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-1 @AJMER(PG)	POWERGRID	D	AMP work of line reactor and reactor bay	09/May/2023	17:00	10/May/2023	23:00		PLANNED	Requested
93	RQ130227	OCC_206	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PG) CKT-2 @JHATIKARA(PG)	POWERGRID	D	CSD COMMISSIONING online switching	09/May/2023	09:00	09/May/2023	18:00		PLANNED	Requested
94	RQ130216	OCC_206	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-1 @BHADLA_2 (PG)	POWERGRID	D	FOR AMP WORK	08/May/2023	17:00	08/May/2023	23:00		PLANNED	Requested
95	RQ130189	OCC_206	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-2 @BIKANER(PG)	POWERGRID	D	AMP OF THE REACTOR & ITS BAY	07/May/2023	15:00	07/May/2023	23:00		PLANNED	Requested
96	RQ130210	OCC_206	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_II(PG)	POWERGRID	D	For AMP works	06/May/2023	17:00	08/May/2023	23:00	Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVar Reactors shall be performed during shutdown	PLANNED	Requested
97	RQ130190	OCC_206	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-1 @BIKANER(PG)	POWERGRID	D	AMP OF THE REACTOR & ITS BAY	06/May/2023	15:00	06/May/2023	23:00		PLANNED	Requested
98	RQ130198	OCC_206	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_II(PG)	POWERGRID	D	For final testing of CSD Relay of 765KV Line Reactor	05/May/2023	16:00	06/May/2023	23:00	Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVar Reactors shall be performed during shutdown	PLANNED	Requested
99	RQ130191	OCC_206	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-2 @BIKANER(PG)	POWERGRID	D	AMP OF THE REACTOR & ITS BAY	05/May/2023	15:00	05/May/2023	23:00		PLANNED	Requested
100	RQ130192	OCC_206	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-1 @BIKANER(PG)	POWERGRID	D	AMP OF THE REACTOR & ITS BAY	04/May/2023	15:00	04/May/2023	23:00		PLANNED	Requested
101	RQ130209	OCC_206	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_II(PG)	POWERGRID	D	For AMP works	03/May/2023	17:00	05/May/2023	23:00	Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVar Reactors shall be performed during shutdown	PLANNED	Requested
102	RQ130197	OCC_206	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_II(PG)	POWERGRID	D	For final testing of CSD Relay of 765KV Line Reactor	03/May/2023	17:00	04/May/2023	23:00	Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVar Reactors shall be performed during shutdown	PLANNED	Requested
103	RQ130226	OCC_206	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1 @JHATIKARA(PG)	PKTSL	D	CSD COMMISSIONING online switching	08/May/2023	09:00	08/May/2023	18:00		PLANNED	Requested
104	RQ130246	OCC_206	cpcc1_sd	BAY	715 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	FOR AMP WORK	29/May/2023	15:00	30/May/2023	23:00		PLANNED	Requested

105	RQ130248	OCC_206	cpcc1_sd	BAY	720 TIE BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_III(PG) (POWERGRID) AND 765 KV BHADLA_2 (PG) - FATEHGARH_III(PG) (PETL) CKT-1 AT 765 KV FATEHGARH_III(PG) (POWERGRID)	POWERGRID	D	For DGA oil testing of bay 765KV CT	28/May/2023	15:00	28/May/2023	23:00			PLANNED	Requested
106	RQ130245	OCC_206	cpcc1_sd	BAY	718 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 (POWERGRID)	POWERGRID	D	FOR AMP WORK	27/May/2023	15:00	28/May/2023	23:00			PLANNED	Requested
107	RQ130247	OCC_206	cpcc1_sd	BAY	719 MAIN BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_III(PG) (POWERGRID) AT 765 KV FATEHGARH_III(PG)	POWERGRID	D	For DGA oil testing of bay 765KV CT	27/May/2023	15:00	27/May/2023	23:00			PLANNED	Requested
108	RQ130244	OCC_206	cpcc1_sd	BAY	721 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-1 (POWERGRID)	POWERGRID	D	FOR AMP WORK	25/May/2023	15:00	26/May/2023	23:00			PLANNED	Requested
109	RQ130728	OCC_206	cpcc3_sd	BAY	703 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHPUR(PG) (POWERGRID) AND 765 KV VARANASI-FATEHPUR (PG) CKT-1 AT 765 KV FATEHPUR(PG) (POWERGRID)	POWERGRID	D	AMP works	25/May/2023	10:00	25/May/2023	18:00			PLANNED	Requested
110	RQ130243	OCC_206	cpcc1_sd	BAY	716 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_III(PG) (POWERGRID)	POWERGRID	D	FOR AMP WORK	23/May/2023	15:00	24/May/2023	23:00			PLANNED	Requested
111	RQ130736	OCC_206	cpcc3_sd	BAY	709 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT BALIA(PG)	POWERGRID	D	AMP works	22/May/2023	08:00	22/May/2023	18:00			PLANNED	Requested
112	RQ130242	OCC_206	cpcc1_sd	BAY	717 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_III(PG) (POWERGRID) AND 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 AT 765 KV FATEHGARH_III(PG) (POWERGRID)	POWERGRID	D	FOR AMP WORK	21/May/2023	15:00	22/May/2023	23:00			PLANNED	Requested
113	RQ130241	OCC_206	cpcc1_sd	BAY	710 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_III(PG) (POWERGRID) AT 765 KV FATEHGARH_III(PG)	POWERGRID	D	FOR AMP WORK	19/May/2023	15:00	20/May/2023	23:00			PLANNED	Requested
114	RQ130727	OCC_206	cpcc3_sd	BAY	716 MAIN BAY - 765 KV AGRA-JHATIKARA (PG) CKT-1 AND 765KV BUS 1 AT AGRA(PG)	POWERGRID	D	AMP works	19/May/2023	08:00	19/May/2023	18:00			PLANNED	Requested
115	RQ130697	OCC_206	cpcc3_sd	BAY	816 MAIN BAY - 765KV BUS 1 AT ALIGARH(PG) AND FUTURE AT 765 KV ALIGARH(PG)	POWERGRID	C	For termination of the cable related to the 765 kv Aligarh-Sikar-II Line 2 (Bay extension work))	19/May/2023	08:00	20/May/2023	18:00			PLANNED	Requested
116	RQ130240	OCC_206	cpcc1_sd	BAY	713 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_III(PG) (POWERGRID) AT 765 KV FATEHGARH_III(PG)	POWERGRID	D	FOR AMP WORK	17/May/2023	15:00	18/May/2023	23:00			PLANNED	Requested
117	RQ130612	OCC_206	cpcc2_sd	BAY	704R MAIN BAY - 330 MVAR LR ON 765 KV BIKANER-MOGA (PG) CKT-2 @MOGA(PG) (POWERGRID) AT MOGA (PG) (POWERGRID)	POWERGRID	D	AMP of Reactor-Bay Equipment and SF6 Alarm ckt modification work	17/May/2023	08:30	17/May/2023	18:00	Kindly Approve		PLANNED	Requested
118	RQ130695	OCC_206	cpcc3_sd	BAY	813 MAIN BAY - 765KV BUS 1 AT ALIGARH(PG) AND FUTURE AT 765 KV ALIGARH(PG)	POWERGRID	C	For termination of the cable related to the 765 kv Aligarh-Sikar-II Line 1 (Bay extension work))	17/May/2023	08:00	18/May/2023	18:00			PLANNED	Requested
119	RQ130696	OCC_206	cpcc3_sd	BAY	814 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT ALIGARH(PG) AND FUTURE AT 765 KV ALIGARH(PG)	POWERGRID	C	For termination of the cable related to the 765 kv Aligarh-Sikar-II Line 1 (Construction)	17/May/2023	08:00	18/May/2023	18:00			PLANNED	Requested
120	RQ130613	OCC_206	cpcc2_sd	BAY	701R MAIN BAY - 330 MVAR LR ON 765 KV BIKANER-MOGA (PG) CKT-1 @MOGA(PG) (POWERGRID) AT BIKANER	POWERGRID	D	Shutdown required at Moga SS for AMP of Reactor-Bay Equipment and SF6 Alarm ckt modification work	16/May/2023	08:30	16/May/2023	18:00	Kindly Approve for Moga SS		PLANNED	Requested
121	RQ130467	OCC_206	slcds_sd	BAY	70552T TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS) (POWERGRID) AND 765 KV AJMER(PG)-PHAGI(RS) (PG) CKT-1 AT 765 KV PHAGI(RS) (POWERGRID)	POWERGRID	D	Quarterly Maintenance work	16/May/2023	08:00	16/May/2023	18:00			PLANNED	Requested

122	RQ130239	OCC_206	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID) AND 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG) AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	FOR AMP WORK	15/May/2023	15:00	16/May/2023	23:00			PLANNED	Requested
123	RQ130238	OCC_206	cpcc1_sd	BAY	707 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	FOR AMP WORK	13/May/2023	15:00	14/May/2023	23:00			PLANNED	Requested
124	RQ130257	OCC_206	cpcc1_sd	BAY	709 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA_2 (PG) (POWERGRID)	POWERGRID	D	FOR AMP WORK	12/May/2023	15:00	12/May/2023	23:00			PLANNED	Requested
125	RQ130237	OCC_206	cpcc1_sd	BAY	712 MAIN BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-1 (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	FOR AMP WORK	11/May/2023	15:00	12/May/2023	23:00			PLANNED	Requested
126	RQ130236	OCC_206	cpcc1_sd	BAY	711 TIE BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-1 (POWERGRID) AND 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG) AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	FOR AMP WORK	09/May/2023	15:00	10/May/2023	23:00			PLANNED	Requested
127	RQ130276	OCC_206	cpcc3_sd	BAY	717 TIE BAY - 765KV AGRA-JHATIKARA (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 2 AT 765KV AGRA(PG)	POWERGRID	D	AMP works	08/May/2023	10:00	08/May/2023	18:00			PLANNED	Requested
128	RQ130235	OCC_206	cpcc1_sd	BAY	709 MAIN BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	FOR AMP WORK	07/May/2023	15:00	08/May/2023	23:00			PLANNED	Requested
129	RQ130256	OCC_206	cpcc1_sd	BAY	712 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765 KV BHADLA_2 (PG) (POWERGRID)	POWERGRID	D	FOR AMP WORK	07/May/2023	15:00	07/May/2023	23:00			PLANNED	Requested
130	RQ130255	OCC_206	cpcc1_sd	BAY	715 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG) (POWERGRID)	POWERGRID	D	FOR AMP WORK	06/May/2023	17:00	06/May/2023	23:00			PLANNED	Requested
131	RQ130254	OCC_206	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG) (POWERGRID) AND FUTURE AT 765 KV BHADLA_2 (PG) (POWERGRID)	POWERGRID	D	FOR AMP WORK	05/May/2023	15:00	05/May/2023	23:00			PLANNED	Requested
132	RQ130234	OCC_206	cpcc1_sd	BAY	708 TIE BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 (POWERGRID) AND 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG) AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	FOR AMP WORK	05/May/2023	15:00	06/May/2023	23:00			PLANNED	Requested
133	RQ130725	OCC_206	cpcc3_sd	BAY	704 MAIN BAY - 765 KV AGRA-ALIGARH (PG) CKT-1 AND 765KV BUS 1 AT AGRA(PG)	POWERGRID	D	AMP works	05/May/2023	10:00	05/May/2023	18:00			PLANNED	Requested
134	RQ130253	OCC_206	cpcc1_sd	BAY	707 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-1 (POWERGRID)	POWERGRID	D	FOR AMP WORK	04/May/2023	15:00	04/May/2023	23:00			PLANNED	Requested
135	RQ130724	OCC_206	cpcc3_sd	BAY	702 TIE BAY - 765KV AGRA(PG)-GWALIOR(PG) (UNDEF) CKT-2 AND 765/400KV 1500 MVA ICT 1 AT AGRA(PG)	POWERGRID	D	AMP works	04/May/2023	10:00	04/May/2023	18:00			PLANNED	Requested
136	RQ130229	OCC_206	cpcc1_sd	BAY	709 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT JHATIKARA(PG)	POWERGRID	D	FOR AMP WORK	04/May/2023	08:00	05/May/2023	18:00			PLANNED	Requested
137	RQ130252	OCC_206	cpcc1_sd	BAY	710 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 (POWERGRID)	POWERGRID	D	FOR AMP WORK	03/May/2023	15:00	03/May/2023	18:00			PLANNED	Requested
138	RQ130233	OCC_206	cpcc1_sd	BAY	719 MAIN BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	FOR AMP WORK	03/May/2023	15:00	04/May/2023	23:00			PLANNED	Requested

139	RQ130251	OCC_206	cpcc1_sd	BAY	711 TIE BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 (POWERGRID) AND 240 MVAR BUS REACTOR NO 2 AT 765 KV BHADLA_2 (PG) AT 765 KV BHADLA_2 (PG) (POWERGRID)	POWERGRID	D	FOR AMP WORK	02/May/2023	15:00	02/May/2023	23:00			PLANNED	Requested
140	RQ130228	OCC_206	cpcc1_sd	BAY	707 MAIN BAY - 765KV JHATIKARA-BHIWANI (PG) CKT-1 AT JHATIKARA(PG)	POWERGRID	D	FOR AMP WORK	02/May/2023	08:00	03/May/2023	18:00			PLANNED	Requested
141	RQ130232	OCC_206	cpcc1_sd	BAY	720 TIE BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_III(PG) (POWERGRID) AND 765 KV BHADLA_2 (PG)- FATEHGARH_III(PG) (PFTL) CKT-1 AT 765 KV FATEHGARH_III(PG) (POWERGRID)	POWERGRID	D	FOR AMP WORK	01/May/2023	15:00	02/May/2023	23:00			PLANNED	Requested
142	RQ130466	OCC_206	sldrs_sd	BAY	70552B MAIN BAY - 765 KV AIMER(PG)-PHAGI(RS) (PAPTL) CKT-1 (PAPTL) AT 765 KV PHAGI(RS)	PAPTL	D	1. Maintenance of CB & CTs 2. Tightening of clamps & connectors of Isolators, CB & CTs.	17/May/2023	08:00	17/May/2023	18:00			PLANNED	Requested
143	RQ130231	OCC_206	cpcc1_sd	BAY	719 MAIN BAY - 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1 (BKTL) AT 765 KV BIKANER(PG)	BKTL	D	FOR AMP WORK	11/May/2023	15:00	11/May/2023	23:00			PLANNED	Requested
144	RQ130230	OCC_206	cpcc1_sd	BAY	716 MAIN BAY - 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-2 (BKTL) AT 765 KV BIKANER(PG)	BKTL	D	FOR AMP WORK	10/May/2023	15:00	10/May/2023	23:00			PLANNED	Requested
145	RQ130468	OCC_206	sldrs_sd	BAY	70252T TIE BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 AND 765/400KV 1500 MVA ICT 2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	08/May/2023	08:00	08/May/2023	18:00			PLANNED	Requested
146	RQ130469	OCC_206	sldrs_sd	BAY	70152T TIE BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AND 765/400KV 1500 MVA ICT 1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	06/May/2023	08:00	06/May/2023	18:00			PLANNED	Requested
147	RQ130470	OCC_206	sldrs_sd	BAY	70152A MAIN BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	04/May/2023	08:00	04/May/2023	18:00			PLANNED	Requested
148	RQ130171	OCC_206	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_III(PG)	POWERGRID	D	FOR AMP WORK	28/May/2023	17:00	31/May/2023	23:00			PLANNED	Requested
149	RQ130610	OCC_206	cpcc2_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT MOGA(PG)	POWERGRID	D	For Annual Maintenance work	26/May/2023	08:00	26/May/2023	18:00	Kindly Approve		PLANNED	Requested
150	RQ130168	OCC_206	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_III(PG)	POWERGRID	D	FOR AMP WORK	25/May/2023	17:00	27/May/2023	23:00			PLANNED	Requested
151	RQ130609	OCC_206	cpcc2_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT MOGA(PG)	POWERGRID	D	For Annual Maintenance work	24/May/2023	08:00	24/May/2023	18:00	Kindly Approve		PLANNED	Requested
152	RQ130169	OCC_206	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_III(PG)	POWERGRID	D	FOR AMP WORK	21/May/2023	17:00	24/May/2023	23:00			PLANNED	Requested
153	RQ130686	OCC_206	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KANPUR_GIS(PG)	POWERGRID	D	For attending SF6 Gas leakage of 407 GP-11 compartment For termination of the cable related to the 765 kv Aligarh-Sikar-II Line 2 (Bay extension works))	19/May/2023	10:00	19/May/2023	18:00			PLANNED	Requested
154	RQ130698	OCC_206	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT ALIGARH(PG)	POWERGRID	C		19/May/2023	08:00	20/May/2023	18:00			PLANNED	Requested
155	RQ130170	OCC_206	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_III(PG)	POWERGRID	D	FOR AMP WORK	17/May/2023	17:00	20/May/2023	22:00			PLANNED	Requested
156	RQ130167	OCC_206	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_III(PG)	POWERGRID	D	For LBB testing of LV side Tie bay 429 for commissioning works of STATCOM Main bay 430	17/May/2023	17:00	20/May/2023	23:00			PLANNED	Requested
157	RQ130692	OCC_206	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT ALIGARH(PG)	POWERGRID	C		17/May/2023	08:00	18/May/2023	18:00			PLANNED	Requested
158	RQ130166	OCC_206	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_III(PG)	POWERGRID	D	For CSD Fine tune and Commissioning check with Spare ICT	16/May/2023	15:00	20/May/2023	23:00			PLANNED	Requested
159	RQ130729	OCC_206	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHPUR(PG)	POWERGRID	D	AMP works	13/May/2023	10:00	13/May/2023	18:00			PLANNED	Requested
160	RQ130163	OCC_206	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_III(PG)	POWERGRID	D	For CSD Fine tune and Commissioning check with Spare ICT	11/May/2023	17:00	15/May/2023	23:00			PLANNED	Requested
161	RQ130706	OCC_206	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT LUCKNOW_2(PG)	POWERGRID	D	AMP works	10/May/2023	10:00	10/May/2023	18:00			PLANNED	Requested
162	RQ130158	OCC_206	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BIKANER(PG)	POWERGRID	D	FOR SPARE ICT SWITCHING WITH ICT1 B-PHASE	08/May/2023	15:00	08/May/2023	23:00			PLANNED	Requested
163	RQ130707	OCC_206	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT LUCKNOW_2(PG)	POWERGRID	D	AMP works	08/May/2023	10:00	08/May/2023	18:00			PLANNED	Requested
164	RQ130175	OCC_206	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA(PG)	POWERGRID	D	For CSD Fine tune and Commissioning check with Spare ICT	06/May/2023	17:00	06/May/2023	23:00			PLANNED	Requested

165	RQ130164	OCC_206	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_III(PG)	POWERGRID	D	For CSD Fine tune and Commissioning check with Spare ICT	06/May/2023	17:00	10/May/2023	23:00	PLANNED	Requested	
166	RQ130174	OCC_206	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA(PG)	POWERGRID	D	For CSD Fine tune and Commissioning check with Spare ICT	05/May/2023	17:00	05/May/2023	23:00	PLANNED	Requested	
167	RQ130172	OCC_206	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA(PG)	POWERGRID	D	FOR AMP WORK	03/May/2023	17:00	04/May/2023	23:00	PLANNED	Requested	
168	RQ130173	OCC_206	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA(PG)	POWERGRID	D	FOR AMP WORK	01/May/2023	17:00	02/May/2023	23:00	PLANNED	Requested	
169	RQ130165	OCC_206	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_III(PG)	POWERGRID	D	For CSD Fine tune and Commissioning check with Spare ICT	01/May/2023	17:00	05/May/2023	23:00	PLANNED	Requested	
170	RQ129834	OCC_206	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT GR.NODA_2(UPC)	UPPTCL	D	For Normalization of ICT - Y phase will be charge by change over from Spare ICT	23/May/2023	10:00	23/May/2023	12:00	PLANNED	Requested	
171	RQ130155	OCC_206	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL)	PKTSL	D	For attending oil leakage	15/May/2023	08:00	16/May/2023	18:00	PLANNED	Requested	
172	RQ130294	OCC_206	sldcrc_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT PHAGI(RS)	RRVPLN	D	1. Testing and maintenance of Transformers. 2. Tightening of clamps and connectors	09/May/2023	08:00	09/May/2023	18:00	PLANNED	Requested	
173	RQ130123	OCC_206	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	For pre winter maintenance	31/May/2023	09:00	31/May/2023	17:00	PLANNED	Requested	
174	RQ130122	OCC_206	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	For pre winter maintenance	30/May/2023	09:00	30/May/2023	17:00	PLANNED	Requested	
175	RQ130121	OCC_206	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	For pre winter maintenance	29/May/2023	09:00	29/May/2023	17:00	PLANNED	Requested	
176	RQ130120	OCC_206	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	For pre winter maintenance	28/May/2023	09:00	28/May/2023	17:00	PLANNED	Requested	
177	RQ130734	OCC_206	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-2	HVPNL	D	Bay control unit- BCU replacement work	26/May/2023	08:00	26/May/2023	18:00	PLANNED	Requested	
178	RQ130733	OCC_206	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-1	HVPNL	D	Bay control unit- BCU replacement work	25/May/2023	09:00	25/May/2023	18:00	PLANNED	Requested	
179	RQ130731	OCC_206	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-KABULPUR(HV) (HVPNL) CKT-1	HVPNL	C	JKTPL_NHAI line diversion (Shifting of line) approved in OCC meeting April-23 but due to ROW/Court case work stopped. So unable to perform the work in April-23	20/May/2023	09:00	30/May/2023	18:00	PLANNED	Requested	
180	RQ130732	OCC_206	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-KABULPUR(HV) (HVPNL) CKT-2	HVPNL	C	JKTPL_NHAI line diversion (Shifting of line) approved in OCC meeting April-23 but due to ROW/Court case work stopped. So unable to perform the work in April-23	20/May/2023	09:00	30/May/2023	18:00	PLANNED	Requested	
181	RQ130119	OCC_206	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	Replacement of porcelain insulator with polymer strings on daily basis and pre winter mtc	14/May/2023	09:00	27/May/2023	17:00	PLANNED	Requested	
182	RQ130151	OCC_206	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NUHIAWALI(HV)-FATEHABAD(PG) (HV) CKT-1	HVPNL	D	General mtc and tree trimming of line	10/May/2023	10:00	10/May/2023	17:00	PLANNED	Requested	
183	RQ130150	OCC_206	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-NUHIAWALI(HV) (HV) CKT-2	HVPNL	D	General mtc and tree trimming of line	09/May/2023	10:00	09/May/2023	17:00	PLANNED	Requested	
184	RQ130817	OCC_206	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-2	HVPNL	D	Time synchronization of tariff energy meter with GPS time	01/May/2023	16:00	01/May/2023	18:00	PLANNED	Requested	
185	RQ130816	OCC_206	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-1	HVPNL	D	Time synchronization of tariff energy meter with GPS time	01/May/2023	14:00	01/May/2023	16:00	PLANNED	Requested	
186	RQ130815	OCC_206	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-2	HVPNL	D	Time synchronization of tariff energy meter with GPS time	01/May/2023	11:00	01/May/2023	13:00	PLANNED	Requested	
187	RQ130814	OCC_206	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-1	HVPNL	D	Time synchronization of tariff energy meter with GPS time	01/May/2023	09:00	01/May/2023	11:00	PLANNED	Requested	
188	RQ130118	OCC_206	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	Replacement of porcelain insulator with polymer strings on daily basis and pre winter mtc	01/May/2023	09:00	13/May/2023	17:00	PLANNED	Requested	
189	RQ129987	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-1	POWERGRID	D	Non-Auto required for Shield Wire Earthing	28/May/2023	09:00	31/May/2023	18:00	Kindly approve for non auto mode	PLANNED	Requested
190	RQ130358	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-2	POWERGRID	C	For Interconnection of new ICT-3 GIS bay with Existing GIS & Busbar Relay Testing	27/May/2023	07:00	28/May/2023	20:00	PLANNED	Requested	
191	RQ130266	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2	POWERGRID	D	Additional glass disc insertion: LOA given	26/May/2023	08:00	26/May/2023	18:00	Non auto for 400 kv RAPPD-Jaipur South	PLANNED	Requested
192	RQ130394	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-KANKROLI (PG) CKT-1	POWERGRID	D	Attending Shutdown nature defects i.e Reversed Grading Ring, Cotter pins, Hardware fitting pins etc.	25/May/2023	15:00	28/May/2023	20:00	PLANNED	Requested	
193	RQ130333	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-2	POWERGRID	D	GENERAL MAINTENANCE WORK	25/May/2023	08:00	25/May/2023	18:00	PLANNED	Requested	
194	RQ130309	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1	POWERGRID	D	Additional glass disc insertion: LOA given	25/May/2023	08:00	25/May/2023	18:00	Non auto for 400 kv RAPPD-Kota	PLANNED	Requested
195	RQ130380	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-KANKROLI (PG) CKT-1	POWERGRID	D	Attending Shutdown nature defects i.e. CC ring Spacers, Hardware Loose Nutbolts cutter pins, VD, etc.	25/May/2023	08:00	25/May/2023	18:00	PLANNED	Requested	



196	RQ130283	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1	POWERG RID	D	AMP OF LINE TERMINAL EQUIPMENTS AT HISAR END	25/May/2023	08:00	25/May/2023	18:00		PLANNED	Requested	
197	RQ129986	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-2	POWERG RID	D	Non-Auto required for Shield Wire Earthing	24/May/2023	09:00	27/May/2023	18:00	Kindly Approve for non auto mode	PLANNED	Requested	
198	RQ130313	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_(NP)-CHITTORGARH(RS) (PG) CKT-1	POWERG RID	D	Additional glass disc insertion: LOA given	24/May/2023	08:00	24/May/2023	18:00	Non auto for 400 kv RAPPK-Kankroli	PLANNED	Requested	
199	RQ130001	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (RS) (PG) CKT-2	POWERG RID	D	For OPGW stringing and tapping work for repeater station (Work to be done in higher span of river crossing)	24/May/2023	08:00	25/May/2023	18:00		PLANNED	Requested	
200	RQ130418	OCC_206	sldrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2	POWERG RID	D	Maintenance work of bay equipments, isolators and testing work of bay equipments.	23/May/2023	08:00	23/May/2023	18:00		PLANNED	Requested	
201	RQ130315	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-1	POWERG RID	D	OPGW SAG CORRECTION WORK	22/May/2023	08:00	26/May/2023	18:00	only Auto recloser off on daily basis	PLANNED	Requested	
202	RQ130741	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-2	POWERG RID	D	AMP work	21/May/2023	09:00	21/May/2023	18:00		PLANNED	Requested	
203	RQ130354	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-1	POWERG RID	C	For 400KV GIB erection works for ICT-3 commissioning	21/May/2023	07:00	22/May/2023	20:00		PLANNED	Requested	
204	RQ130740	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	POWERG RID	D	AMP work	20/May/2023	09:00	20/May/2023	18:00		PLANNED	Requested	
205	RQ129985	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1	POWERG RID	D	Non-Auto required for Shield Wire Earthing	20/May/2023	09:00	23/May/2023	18:00	Kindly Approve for non auto mode	PLANNED	Requested	
206	RQ130301	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1	POWERG RID	C	For NCRTC diversion work	20/May/2023	08:00	30/May/2023	18:00		PLANNED	Requested	
207	RQ130285	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-2	POWERG RID	C	For NCRTC diversion work	20/May/2023	08:00	30/May/2023	18:00		PLANNED	Requested	
208	RQ130284	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1	POWERG RID	C	For NCRTC diversion work	20/May/2023	08:00	30/May/2023	18:00		PLANNED	Requested	
209	RQ130286	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-3	POWERG RID	C	For NCRTC diversion work	20/May/2023	08:00	30/May/2023	18:00		PLANNED	Requested	
210	RQ130745	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-2	POWERG RID	D	AMP & Insulator Replacement Work	19/May/2023	09:00	19/May/2023	18:00		PLANNED	Requested	
211	RQ130607	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAMIRPUR-PARBATI POOLING BANALA (PG) CKT-1	POWERG RID	D	Shut down is required on alternate day basis for replacement of Deccan make polymer insulators in line crossings with non auto mode of 400kv Banala-Amritsar/ Hamirpur Jalandhar TL	19/May/2023	09:00	22/May/2023	18:00	Kindly approve	PLANNED	Requested	
212	RQ130602	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR-HAMIRPUR (PG) CKT-1	POWERG RID	D	Shut down is required on alternate day basis for replacement of Deccan make polymer insulators in line crossings with non auto mode of 400kv Banala-Amritsar/ Hamirpur Jalandhar TL	19/May/2023	09:00	22/May/2023	18:00	Kindly approve	PLANNED	Requested	
213	RQ130355	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-2	POWERG RID	C	For 400kv GIB erection works for ICT-3 commissioning	19/May/2023	07:00	20/May/2023	20:00		PLANNED	Requested	
214	RQ129944	OCC_206	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW(UP)-BAREILLY(PG) (PG) CKT-1	POWERG RID	D	* For Upgradation of Bus-Bar Protection Panel from Electromechanical type to Numerical Type ( Connection of CT Bus-Bar Prot Maintenance work of bay equipments, isolators and testing work of bay equipments.	18/May/2023	09:00	18/May/2023	18:00		PLANNED	Requested	
215	RQ130417	OCC_206	sldrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1	POWERG RID	D	Maintenance work of bay equipments, isolators and testing work of bay equipments.	18/May/2023	08:00	18/May/2023	18:00		PLANNED	Requested	
216	RQ130744	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-1	POWERG RID	D	AMP & Insulator Replacement Work	17/May/2023	09:00	17/May/2023	18:00		PLANNED	Requested	
217	RQ130073	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1	POWERG RID	D	Rectification of damaged peak at Loc. No. 280	17/May/2023	09:00	17/May/2023	18:00	Kindly Approve	PLANNED	Requested	
218	RQ129943	OCC_206	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	POWERG RID	D	* For Upgradation of Bus-Bar Protection Panel from Electromechanical type to Numerical Type ( Connection of CT Bus-Bar Prot	17/May/2023	09:00	17/May/2023	18:00		PLANNED	Requested	
219	RQ130416	OCC_206	sldrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1	POWERG RID	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	17/May/2023	08:00	17/May/2023	18:00		PLANNED	Requested	
220	RQ130325	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2	POWERG RID	D	GENERAL MAINTENANCE WORK	17/May/2023	08:00	17/May/2023	18:00		PLANNED	Requested	
221	RQ130421	OCC_206	sldrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	POWERG RID	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	16/May/2023	08:00	16/May/2023	18:00		PLANNED	Requested	
222	RQ130314	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_(NP)-KANKROLI(PG) (PG) CKT-1	POWERG RID	D	Additional glass disc insertion: LOA given	16/May/2023	08:00	16/May/2023	18:00	Non auto for 400 kv RAPPK-Chittorgarh	PLANNED	Requested	
223	RQ130600	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1	POWERG RID	D	Shut down is required on alternate day basis for replacement of Deccan make polymer insulators in line crossings with non auto mode of 400kv Banala-Hamirpur/ Hamirpur Jalandhar TL	15/May/2023	09:00	22/May/2023	18:00	Kindly approve	PLANNED	Requested	
224	RQ130601	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAMIRPUR-PARBATI POOLING BANALA (PG) CKT-1	POWERG RID	D	Shut down is required on alternate day basis for replacement of Deccan make polymer insulators in line crossings with non auto mode of 400kv Banala-Amritsar/ Hamirpur Jalandhar TL	15/May/2023	09:00	18/May/2023	18:00	Kindly approve	PLANNED	Requested	

225	RQ130324	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1	POWERGRID	D	GENERAL MAINTENANCE WORK	15/May/2023	08:00	15/May/2023	18:00			PLANNED	Requested
226	RQ130015	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-LUCKNOW_2 (PG) CKT-2	POWERGRID	D	AMP work	15/May/2023	08:00	15/May/2023	18:00			PLANNED	Requested
227	RQ130019	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-3	POWERGRID	D	AMP work	15/May/2023	08:00	15/May/2023	18:00			PLANNED	Requested
228	RQ130269	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1	POWERGRID	D	JUMPER ANCHORING	15/May/2023	08:00	15/May/2023	18:00			PLANNED	Requested
229	RQ130407	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADR(NT)-MANDOLA(PG) (PG) CKT-2	POWERGRID	C	DIVERSION WORK 122-123 NHAI	15/May/2023	08:00	28/May/2023	18:00			PLANNED	Requested
230	RQ130406	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADR(NT)-MANDOLA(PG) (PG) CKT-1	POWERGRID	C	DIVERSION WORK 122-123 NHAI	15/May/2023	08:00	28/May/2023	18:00			PLANNED	Requested
231	RQ130051	OCC_206	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-DWARKA (PG) (PG)	POWERGRID	D	For General Maintenance as per PMS.	15/May/2023	05:00	15/May/2023	09:00			PLANNED	Requested
232	RQ130046	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARANATH(UP)-VARANASI(PG) (PG) CKT-2	POWERGRID	D	Fixing of polymer insulator pilot string and AMP work.	14/May/2023	08:00	14/May/2023	18:00			PLANNED	Requested
233	RQ130742	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-3	POWERGRID	D	AMP work	13/May/2023	09:00	13/May/2023	18:00			PLANNED	Requested
234	RQ130045	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARANATH(UP)-VARANASI(PG) (PG) CKT-1	POWERGRID	D	Fixing of polymer insulator pilot string and AMP work	13/May/2023	08:00	13/May/2023	18:00			PLANNED	Requested
235	RQ130288	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-1	POWERGRID	D	LINE AMP, CLEANING OF POLLUTED CLR AND INSTALLATION OF ANTI BIRD PRODS.	13/May/2023	08:00	13/May/2023	18:00			PLANNED	Requested
236	RQ130003	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(LUK) (PG) CKT-2	POWERGRID	D	Rectification of shutdown nature defects	13/May/2023	08:00	15/May/2023	18:00			PLANNED	Requested
237	RQ130337	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JALANDHAR (PG) CKT-1	POWERGRID	C	For 400kV GIB erection works for ICT-3 commissioning	13/May/2023	07:00	18/May/2023	20:00			PLANNED	Requested
238	RQ130321	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHAGARH (PG) CKT-2	POWERGRID	D	For taking line reactor in service.	12/May/2023	18:00	12/May/2023	19:00			PLANNED	Requested
239	RQ130619	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-2	POWERGRID	D	For Relay Testing	12/May/2023	09:00	12/May/2023	17:30	Kindly Approve		PLANNED	Requested
240	RQ130320	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHAGARH (PG) CKT-2	POWERGRID	D	For taking line reactor out of service.	12/May/2023	09:00	12/May/2023	10:00			PLANNED	Requested
241	RQ130018	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-3	POWERGRID	D	AMP work	12/May/2023	08:00	12/May/2023	18:00			PLANNED	Requested
242	RQ130014	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-LUCKNOW_2 (PG) CKT-1	POWERGRID	D	AMP work	12/May/2023	08:00	12/May/2023	18:00			PLANNED	Requested
243	RQ130287	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1	POWERGRID	D	LINE AMP, CLEANING OF POLLUTED CLR AND INSTALLATION OF ANTI BIRD PRODS.	12/May/2023	08:00	12/May/2023	18:00			PLANNED	Requested
244	RQ130618	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-1	POWERGRID	D	For Relay Testing	11/May/2023	09:00	11/May/2023	17:30	Kindly Approve		PLANNED	Requested
245	RQ130013	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWERGRID	D	AMP work	11/May/2023	08:00	11/May/2023	18:00			PLANNED	Requested
246	RQ130105	OCC_206	singraul_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-1	POWERGRID	C	ALD LINE-1 LINE ISOLATOR REPLACEMENT	11/May/2023	08:00	14/May/2023	18:00	LINE UNDER SHUTDOWN		PLANNED	Requested
247	RQ130336	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-NAKODAR(PG) (PG) CKT-1	POWERGRID	C	For 400kV GIB erection works for ICT-3 commissioning	11/May/2023	07:00	12/May/2023	20:00			PLANNED	Requested
248	RQ130017	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-2	POWERGRID	D	AMP work	10/May/2023	08:00	10/May/2023	18:00			PLANNED	Requested
249	RQ130002	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(LUK) (PG) CKT-1	POWERGRID	D	Rectification of shutdown nature defects	10/May/2023	08:00	12/May/2023	18:00			PLANNED	Requested
250	RQ130405	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR(UP)-MORADABAD(UP) (PG) CKT-1	POWERGRID	C	DIVERSION WORK 171-174 NHAI	10/May/2023	08:00	24/May/2023	18:00			PLANNED	Requested
251	RQ130617	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-3	POWERGRID	D	For Relay Testing	09/May/2023	09:00	09/May/2023	17:30	Kindly Approve		PLANNED	Requested
252	RQ130739	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWERGRID	D	AMP work	09/May/2023	08:00	09/May/2023	18:00			PLANNED	Requested
253	RQ130751	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BALLABHAGARH (PG) CKT-1	POWERGRID	D	For rectification of S/D nature defects.	09/May/2023	08:00	09/May/2023	18:00			PLANNED	Requested
254	RQ130281	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE-DEHRADUN (PG) CKT-1	POWERGRID	D	Side hill benching work in section 37-38 & AMP of line bay equipment's	09/May/2023	08:00	10/May/2023	18:00			PLANNED	Requested
255	RQ130340	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR-KURUKSHETRA (PG) CKT-1	POWERGRID	C	For 400kV GIB erection works for ICT-3 commissioning	09/May/2023	07:00	10/May/2023	20:00			PLANNED	Requested
256	RQ130616	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-2	POWERGRID	D	For Relay Testing	08/May/2023	09:00	08/May/2023	17:30	Kindly Approve		PLANNED	Requested
257	RQ130012	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-1	POWERGRID	D	AMP work	08/May/2023	08:00	08/May/2023	18:00			PLANNED	Requested
258	RQ130392	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_(NP)-KANROLI(PG) (PG) CKT-1	POWERGRID	D	FOR ATTENDING SHUTDOWN RELATED DEFECTS	08/May/2023	08:00	08/May/2023	18:00	Line AMP		PLANNED	Requested
259	RQ130028	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-1	POWERGRID	C	To facilitate tower rectification work of 400 KV D/C Lucknow-Sohawal Line at Loc no.07	08/May/2023	08:00	10/May/2023	18:00			PLANNED	Requested

260	RQ130031	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1-SOHAWAL (PG) CKT-2	POWERGRID	C	Tower Rectification work at Loc. No.-07	08/May/2023	08:00	10/May/2023	18:00			PLANNED	Requested
261	RQ130030	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1-SOHAWAL (PG) CKT-1	POWERGRID	C	Tower Rectification work at Loc. No.-07	08/May/2023	08:00	10/May/2023	18:00			PLANNED	Requested
262	RQ130339	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SOMIPAT (PG) CKT-2	POWERGRID	C	For 400KV GIB erection works for ICT-3 commissioning	07/May/2023	07:00	08/May/2023	20:00			PLANNED	Requested
263	RQ130022	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-SAMBA (PG) CKT-2	POWERGRID	D	AMP work of Line Equipment	06/May/2023	09:00	06/May/2023	15:00	Kindly Approve		PLANNED	Requested
264	RQ130329	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-KASHIPUR(UK) (PG) CKT-2	POWERGRID	D	AMP OF RELAY AND LINE EQUIPMENTS	06/May/2023	08:00	06/May/2023	18:00			PLANNED	Requested
265	RQ130106	OCC_206	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ANPARA(UP) (PG) CKT-1	POWERGRID	C	LINE ISOLATOR REPLACEMENT	06/May/2023	08:00	09/May/2023	18:00	LINE UNDER SHUTDOWN		PLANNED	Requested
266	RQ129998	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-NAKODAR(PG) (PG) CKT-1	POWERGRID	D	AMP OF LINE BAY EQUIPMENT AND PROTECTION SYSTEM AT NAKODAR SS	05/May/2023	10:00	05/May/2023	17:30	Kindly Approve		PLANNED	Requested
267	RQ130021	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-SAMBA (PG) CKT-1	POWERGRID	D	AMP work of Line Equipment	05/May/2023	09:00	05/May/2023	15:00	Kindly Approve		PLANNED	Requested
268	RQ130356	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SOMIPAT (PG) CKT-1	POWERGRID	C	For 400KV GIB erection works for ICT-3 commissioning	05/May/2023	07:00	06/May/2023	20:00			PLANNED	Requested
269	RQ130011	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-2	POWERGRID	D	AMP work	04/May/2023	08:00	04/May/2023	18:00			PLANNED	Requested
270	RQ130782	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(PG)-MORADABAD(UP) (PG) CKT-1	POWERGRID	C	Actual S/D required from 23 to 25 April 23 for Power Line crossing by under construction LLO of 765 KV Ghatampur - Hapur Line at Rampur S/S	04/May/2023	08:00	06/May/2023	18:00			PLANNED	Requested
271	RQ130271	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	POWERGRID	D	To attend shutdown nature defects	04/May/2023	08:00	05/May/2023	18:00	During shutdown period,A/R to be kept in nonauto mode of both 400 KV Shreecement-Kota line & 400 KV Shreecement-Merta line from both ends as safety measures		PLANNED	Requested
272	RQ130318	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1	POWERGRID	D	Modification of terminal connector for attending the repeated hotspot of line isolator	04/May/2023	08:00	05/May/2023	18:00	at Bawana end.		PLANNED	Requested
273	RQ130043	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-JALANDHAR (PG) CKT-2	POWERGRID	D	For AMP work of Line	03/May/2023	09:00	03/May/2023	17:00	Kindly Approve		PLANNED	Requested
274	RQ130072	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URL_2(NH)-WAGODARA(PG) (PG) CKT-1	POWERGRID	D	Rectification of shutdown based defects of the line	03/May/2023	09:00	03/May/2023	18:00	Kindly Approve		PLANNED	Requested
275	RQ130010	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-1	POWERGRID	D	AMP work	03/May/2023	08:00	03/May/2023	18:00			PLANNED	Requested
276	RQ130327	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-2	POWERGRID	C	NHAI Diversion work	03/May/2023	08:00	10/May/2023	18:00			PLANNED	Requested
277	RQ130326	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-1	POWERGRID	C	NHAI Diversion work	03/May/2023	08:00	10/May/2023	18:00			PLANNED	Requested
278	RQ130270	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KOTA(PG) (PG) CKT-1	POWERGRID	D	Additional glass disc insertion: LOA given	03/May/2023	08:00	04/May/2023	18:00			PLANNED	Requested
279	RQ130050	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAU(UP)-BALAJI(PG) (PG) CKT-1	POWERGRID	D	For replacement of damaged cable of CVT and CT	03/May/2023	08:00	04/May/2023	18:00			PLANNED	Requested
280	RQ130411	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRAMANESAR (PG) CKT-2	POWERGRID	D	Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L EARTH WIRE DIAMOND CROSSING	03/May/2023	08:00	04/May/2023	18:00	line SD		PLANNED	Requested
281	RQ130410	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRAMANESAR (PG) CKT-1	POWERGRID	D	Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L EARTH WIRE DIAMOND CROSSING	03/May/2023	08:00	04/May/2023	18:00	line SD		PLANNED	Requested
282	RQ130357	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-2	POWERGRID	C	For 400KV GIB erection works for ICT-3 commissioning	03/May/2023	07:00	04/May/2023	20:00			PLANNED	Requested
283	RQ130016	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-1	POWERGRID	D	AMP work	02/May/2023	08:00	02/May/2023	18:00			PLANNED	Requested
284	RQ130008	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-KANPUR (PG) CKT-1	POWERGRID	D	To bypass PLCC/Protection Scheme	02/May/2023	08:00	02/May/2023	18:00			PLANNED	Requested
285	RQ130009	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-PANKI(UP) (PG) CKT-1	POWERGRID	D	To bypass PLCC/Protection Scheme	02/May/2023	08:00	02/May/2023	18:00			PLANNED	Requested
286	RQ129996	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHAGARH (PG) CKT-1	POWERGRID	D	A/R into non auto mode for Live Line OPGW Work	01/May/2023	08:00	31/May/2023	18:00			PLANNED	Requested
287	RQ130044	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWERGRID	D	"400KV Dulhasti Kishenpur -II is a Double circuit Line but stringing is done on one circuit only. Award has been placed for stringing on Circuit 2, under evacuation of Power from Pakaldul HEP in Chenab Valley HEPs. Shutdown is required to carryout stringing on circuit 2"	01/May/2023	08:00	31/May/2023	18:00	Under construction head, Kindly Approve		PLANNED	Requested
288	RQ130400	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-2	POWERGRID	C	For NHAI Diversion work	01/May/2023	08:00	10/May/2023	18:00			PLANNED	Requested
289	RQ130398	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-2	POWERGRID	C	For NHAI Diversion work	01/May/2023	08:00	10/May/2023	18:00	S/D required dt from 25.04.2023 to 05.05.2023		PLANNED	Requested
290	RQ130399	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-1	POWERGRID	C	For NHAI Diversion work	01/May/2023	08:00	10/May/2023	18:00			PLANNED	Requested

291	RQ130397	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-1	POWERGRID	C	For NHAI Diversion work	01/May/2023	08:00	10/May/2023	18:00	S/D required dt from 25.04.2023 to 05.05.2023	PLANNED	Requested
292	RQ130393	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1	POWERGRID	C	RECONDUCTORING WORK OF ALL 188 KM OF 400 KV KANKROLI/JODHPUR LINE OPGW SAG CORRECTION WORK; NON AUTO MODE REQUIRED ON 400 KV BHINMAL KANKROLI CKT.	01/May/2023	08:00	31/May/2023	18:00		PLANNED	Requested
293	RQ130395	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-KANKROLI (PG) CKT-1	POWERGRID	D		01/May/2023	08:00	20/May/2023	18:00	only Auto recloser off on daily basis	PLANNED	Requested
294	RQ130713	OCC_206	nhpcc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_1(NH)-JALANDHAR(PG) (PG) CKT-1	POWERGRID	C	Repair of Reactor isolator and 50 Shunt MVAR reactor	01/May/2023	08:00	03/May/2023	18:00		PLANNED	Requested
295	RQ129989	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	POWERGRID	C	Actual S/D required from 26-28 April 23 for crossing of under construction of 400 KV S/C Sarojinagar (UP) - Unmao Line	01/May/2023	08:00	03/May/2023	18:00		PLANNED	Requested
296	RQ130048	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWERGRID	D	Non auto mode required for carryout stringing on circuit 2.400KV Dulhasti Kishenpur -II is a Double circuit Line but stringing is done on one circuit only. Award has been placed for stringing on Circuit 2. under evacuation of Power from Pakaldul HEP in Chenab Valley HEPS.	01/May/2023	08:00	31/May/2023	18:00	Non Shutdown activity	PLANNED	Requested
297	RQ130302	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1	POWERGRID	D	Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L	01/May/2023	08:00	02/May/2023	18:00		PLANNED	Requested
298	RQ130067	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWERGRID	C	Shutdown is required to carryout stringing on circuit 2 -"400KV Dulhasti Kishenpur -II is a Double circuit Line but stringing is done on one circuit only. Award has been placed for stringing on Circuit 2. under evacuation of Power from Pakaldul HEP in Chenab Valley HEPS.	01/May/2023	08:00	31/May/2023	18:00	Kindly Approve	PLANNED	Requested
299	RQ130104	OCC_206	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-1	POWERGRID	C	ALD LINE-1 C ISOLATOR REPLACEMENT	01/May/2023	08:00	04/May/2023	18:00	LINE UNDER SHUTDOWN	PLANNED	Requested
300	RQ130097	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-1	POWERGRID	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/May/2023	07:00	31/May/2023	18:00	Kindly Approve	PLANNED	Requested
301	RQ130098	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-2	POWERGRID	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/May/2023	07:00	31/May/2023	18:00	Kindly Approve	PLANNED	Requested
302	RQ130338	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-1	POWERGRID	C	For 400KV GIB erection works for ICT-3 commissioning	01/May/2023	07:00	02/May/2023	20:00		PLANNED	Requested
303	RQ130341	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR-KURUKSHETRA (PG) CKT-2	POWERGRID	C	For 400KV GIB erection works for ICT-3 commissioning	01/May/2023	07:00	05/May/2023	20:00		PLANNED	Requested
304	RQ130655	OCC_206	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANCHKULA(PG)-PANIPAT(BB) (PG) CKT-1	POWERGRID,BBMB	D	Routine Mtc.	25/May/2023	08:00	25/May/2023	18:00		PLANNED	Requested
305	RQ130656	OCC_206	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-PANCHKULA(PG) (PG) CKT-1	POWERGRID,BBMB	D	Routine Mtc.	03/May/2023	08:00	03/May/2023	18:00		PLANNED	Requested
306	RQ129956	OCC_206	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SULTANPUR(UP)-LUCKNOW_1(PG) (PG) CKT-1	POWERGRID,UPPTCL	D	* For Routine Bay maintenance work at 400KV S/S Sultanpur	22/May/2023	10:00	22/May/2023	18:00		PLANNED	Requested
307	RQ129945	OCC_206	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-LUCKNOW(UP) (PG) CKT-1	POWERGRID,UPPTCL	D	* For Upgradation of Bus-Bar Protection Panel from Electromechanical type to Numerical Type ( Connection of CT Bus-Bar Prot	19/May/2023	09:00	19/May/2023	18:00		PLANNED	Requested
308	RQ129867	OCC_206	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(FATEHBAD(UP) (PG) CKT-2	POWERGRID,UPPTCL	D	* JUMPER TIGHTENING, DEFECTIVE POLYMER JUMPER REPLACEMENT WORK	18/May/2023	10:00	18/May/2023	17:00		PLANNED	Requested
309	RQ130029	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-2	POWERGRID,UPPTCL	C	To facilitate tower rectification work of 400 KV D/C Lucknow-Sohawal Line at Loc no.07	08/May/2023	08:00	10/May/2023	18:00		PLANNED	Requested
310	RQ130055	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAU(UP)-RASRA (UP) (PG) CKT-1	POWERGRID,UPPTCL	D	For replacement of damaged cable of CVT and CT	06/May/2023	08:00	07/May/2023	18:00		PLANNED	Requested
311	RQ130777	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MORADABAD(UP)-RAMPUR_PRSTL (UP) (PG)	POWERGRID,UPPTCL	C	Actual S/D required from 28 to 30 April 23 for Power Line crossing by under construction LILO of 765 KV Ghatampur -Hapur Line at Rampur S/S	01/May/2023	08:00	03/May/2023	18:00		PLANNED	Requested
312	RQ129949	OCC_206	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV REWA ROAD-PANKI (UP) CKT-1	UPPTCL	C	* 400 KV PANKI-REWA ROAD LINE/BAY S/D Required for centrifusing of 50 MVAR bus reactor.	22/May/2023	10:00	25/May/2023	17:00		PLANNED	Requested
313	RQ129947	OCC_206	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO-LUCKNOW (UP) CKT-1	UPPTCL	D	* For Upgradation of Bus-Bar Protection Panel from Electromechanical type to Numerical Type ( Connection of CT Bus-Bar Prot	22/May/2023	09:00	22/May/2023	18:00		PLANNED	Requested
314	RQ129960	OCC_206	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-SULTANPUR (UP) CKT-1	UPPTCL	D	* For Routine Bay maintenance work at 400KV S/S Sultanpur	19/May/2023	10:00	19/May/2023	18:00		PLANNED	Requested
315	RQ129950	OCC_206	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-ALIGARH (UP) CKT-1	UPPTCL	C	* 400 KV PANKI-ALIGARH LINE /BAY S/D Required for centrifusing of 50 MVAR reactor.	17/May/2023	10:00	20/May/2023	17:00		PLANNED	Requested
316	RQ129866	OCC_206	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(FATEHBAD-MATHURA (UP) CKT-2	UPPTCL	D	* JUMPER TIGHTENING, DEFECTIVE POLYMER JUMPER REPLACEMENT WORK	15/May/2023	10:00	16/May/2023	17:00		PLANNED	Requested
317	RQ129870	OCC_206	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UPC)-GR.NOIDA(UPC) (UP) CKT-2	UPPTCL	D	* Shutdown of 400 kv Gr.Noida(400)-Gr. Noida(765) is required for tree trimming near of tower No 83.	12/May/2023	10:30	12/May/2023	17:00		PLANNED	Requested
318	RQ130754	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAMBHAL_PRSTL -RAMPUR_PRSTL (UP) CKT-1	UPPTCL	C	Power Line crossing by under construction LILO of 765 KV Ghatampur -Hapur Line at Rampur S/S	12/May/2023	08:00	14/May/2023	18:00		PLANNED	Requested

319	RQ130755	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAMBHAL_PRSTL - RAMPUR_PRSTL (UP) CKT-2	UPPTCL	C	Power Line crossing by under construction LILO of 765 KV Ghatampur -Hapur Line at Rampur S/S	12/May/2023	08:00	14/May/2023	18:00			PLANNED	Requested
320	RQ129973	OCC_206	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY- LUNNAO (UP) CKT-2	UPPTCL	D	* pantograph maintenance work shutdown is required along with 400 kv main bus-1	12/May/2023	08:00	12/May/2023	17:00			PLANNED	Requested
321	RQ129857	OCC_206	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNAATH- AZAMGARH (UP) CKT-1	UPPTCL	C	* Replacement of Reactor Isolator commissioning of 50MVAR line Reactor	09/May/2023	09:00	16/May/2023	15:00			PLANNED	Requested
322	RQ129955	OCC_206	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)- SULTANPUR(UP) (UP) CKT-1	UPPTCL	D	* For Routine Bay maintenance work at 400KV S/S Sultanpur	02/May/2023	10:00	02/May/2023	18:00			PLANNED	Requested
323	RQ129858	OCC_206	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH- MAU (UP) CKT-1	UPPTCL	C	* Replacement of Reactor Isolator commissioning of 50MVAR line Reactor	02/May/2023	09:00	08/May/2023	15:00			PLANNED	Requested
324	RQ129972	OCC_206	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY- LUNNAO (UP) CKT-1	UPPTCL	D	* To take new 63 MVAR line reactor in circuit and testing	02/May/2023	08:00	02/May/2023	17:00			PLANNED	Requested
325	RQ130848	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ATAUR- INDIRAPURAM (UP) CKT-2	UPPTCL	D	For work of Transmission Line by LILO of one circuit on monopole or any other suitable lattice structure by twin HTLS conductor of 400KV Ataur- Indirapuram D/C Guard Moose transmission line at 400KV GIS S/S Sector -123, Noida under TBCB by UPPTCL	01/May/2023	08:00	02/May/2023	18:00	S/D required dt from 28.04.2023 to 29.04.2023		PLANNED	Requested
326	RQ130847	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ATAUR- INDIRAPURAM (UP) CKT-1	UPPTCL	D	For work of Transmission Line by LILO of one circuit on monopole or any other suitable lattice structure by twin HTLS conductor of 400KV Ataur- Indirapuram D/C Guard Moose transmission line at 400KV GIS S/S Sector -123, Noida under TBCB by UPPTCL	01/May/2023	08:00	02/May/2023	18:00	S/D required dt from 28.04.2023 to 29.04.2023.		PLANNED	Requested
327	RQ130330	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)- RISHIKESH(UK) (PG) CKT-1	POWERGRID,PTCUL	D	AMP OF RELAY AND LINE EQUIPMENTS	21/May/2023	08:00	21/May/2023	18:00			PLANNED	Requested
328	RQ130334	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)- MALERKOTLA(PG) (SEKURA) CKT-1	SEKURA	C	For 400KV GIB erection works for ICT-3 commissioning	21/May/2023	07:00	22/May/2023	20:00			PLANNED	Requested
329	RQ130335	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)- MALERKOTLA(PG) (SEKURA) CKT-2	SEKURA	C	For 400KV GIB erection works for ICT-3 commissioning	19/May/2023	07:00	20/May/2023	20:00			PLANNED	Requested
330	RQ130383	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)- FATEHGARH POOLING(FBTL) (FBTL) CKT-2	POWERGRID,FBTL	D	For arching horn installation work in Line Isolator/earth switch by agency M/s Linxon	20/May/2023	17:00	22/May/2023	23:00	other ckt will be in non auto mode.		PLANNED	Requested
331	RQ130382	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_III(PG)- FATEHGARH POOLING(FBTL) (FBTL) CKT-1	POWERGRID,FBTL	D	For arching horn installation work in Line Isolator/earth switch by agency M/s Linxon	08/May/2023	17:00	10/May/2023	23:00	other ckt will be in non auto mode.		PLANNED	Requested
332	RQ130722	OCC_206	nhpcc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_2(NH)- SAINI(HP) (PKTCL) CKT-1	PKTCL	D	Restoration of Units	20/May/2023	08:00	20/May/2023	18:00			PLANNED	Requested
333	RQ130723	OCC_206	nhpcc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_2(NH)- PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,PO WERGRID	D	Restoration of Units	20/May/2023	08:00	20/May/2023	18:00			PLANNED	Requested
334	RQ130096	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)- PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,PO WERGRID	D	NON - AUTO MODE required for OPGW installation works under LILOC scheme.	01/May/2023	07:00	31/May/2023	18:00	Kindly Approve		PLANNED	Requested
335	RQ130779	OCC_206	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)- MAKHU(PS) (PS) CKT-2	PSSTCL	D	Checking of Jumper, suspension clamp and Damper.Tree cutting and disc cleaning	19/May/2023	08:00	19/May/2023	18:00			PLANNED	Requested
336	RQ130778	OCC_206	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)- MAKHU(PS) (PS) CKT-1	PSSTCL	D	Checking of Jumper, suspension clamp and Damper.Tree cutting and disc cleaning	15/May/2023	08:00	15/May/2023	18:00			PLANNED	Requested
337	RQ130787	OCC_206	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)- MOGA(PG) (PS) CKT-1	PSSTCL	D	Checking of Jumper, suspension clamp and Damper.Tree cutting and disc cleaning	11/May/2023	08:00	11/May/2023	18:00			PLANNED	Requested
338	RQ130783	OCC_206	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR- MAKHU (PS) CKT-2	PSSTCL	D	For Jumper Tightening, and tree cutting between Tower No. 163 to 190.	11/May/2023	08:00	11/May/2023	18:00			PLANNED	Requested
339	RQ130786	OCC_206	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)- MUKTSAR(PS) (PS) CKT-2	PSSTCL	D	General Maintenance/ Jumper Tightening	10/May/2023	08:00	10/May/2023	18:00			PLANNED	Requested
340	RQ130776	OCC_206	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)- NAKODAR(PSG) (PS) CKT-2	PSSTCL	D	Checking of Jumper, suspension clamp and Damper.Tree cutting and disc cleaning	08/May/2023	08:00	08/May/2023	18:00			PLANNED	Requested
341	RQ130780	OCC_206	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR- MAKHU (PS) CKT-1	PSSTCL	D	For Jumper Tightening, and tree cutting between Tower No. 163 to 190.	08/May/2023	08:00	08/May/2023	18:00			PLANNED	Requested
342	RQ130785	OCC_206	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)- MUKTSAR(PS) (PS) CKT-2	PSSTCL	D	General Maintenance/ Jumper Tightening	08/May/2023	08:00	08/May/2023	18:00			PLANNED	Requested
343	RQ130775	OCC_206	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)- NAKODAR(PSG) (PS) CKT-1	PSSTCL	D	Checking of Jumper, suspension clamp and Damper.Tree cutting and disc cleaning	05/May/2023	08:00	05/May/2023	18:00			PLANNED	Requested
344	RQ130784	OCC_206	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)- MUKTSAR(PS) (PS) CKT-2	PSSTCL	D	General Maintenance/ Jumper Tightening	04/May/2023	08:00	04/May/2023	18:00			PLANNED	Requested
345	RQ130615	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BEHMAN JASSA SINGH (PS)- MOGA(PG) (PSSTCL) CKT-1	PSSTCL	D	For AMP work	03/May/2023	09:00	03/May/2023	17:30	Kindly Approve		PLANNED	Requested
346	RQ130781	OCC_206	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR- MAKHU (PS) CKT-2	PSSTCL	D	For Jumper Tightening, and tree cutting between Tower No. 132 to 162	03/May/2023	08:00	03/May/2023	18:00			PLANNED	Requested

347	RQ130788	OCC_206	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWADI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	02/May/2023	08:00	03/May/2023	18:00			PLANNED	Requested
348	RQ130839	OCC_206	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAIPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2	PSTCL	D	OPGW Work - Non-Auto reclosure mode	01/May/2023	06:00	31/May/2023	18:00	Only Auto reclosure will be disabled		PLANNED	Requested
349	RQ130420	OCC_206	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-2	RRVPNL	C	ETC work of Main-1 & Auto-Recloser relay	19/May/2023	08:00	20/May/2023	18:00			PLANNED	Requested
350	RQ130353	OCC_206	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	C	1. Calibration of line metering CT's and Energy meters. 2. Annual maintenance and testing of Line/Bay equipments.	19/May/2023	08:00	20/May/2023	18:00			PLANNED	Requested
351	RQ130424	OCC_206	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-MERTA (RS) CKT-1	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS alongwith 50 MVAR line reactor at Merta	18/May/2023	08:00	18/May/2023	18:00			PLANNED	Requested
352	RQ130370	OCC_206	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-DEEDWANA(MTS) (RS) CKT-1	RRVPNL	C	Shutdown required for shifting of T/L works due to construction of Nataional Highway Amritsar-Jamnagar T/L under Bharatmala project of PIU - Hanumangarh.	18/May/2023	08:00	26/May/2023	18:00			PLANNED	Requested
353	RQ130351	OCC_206	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2	RRVPNL	C	1. Calibration of line metering CT's and Energy meters. 2. Annual maintenance and testing of Line/Bay equipments.	17/May/2023	08:00	18/May/2023	18:00			PLANNED	Requested
354	RQ130344	OCC_206	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-JODHPUR (RS) CKT-1	RRVPNL	D	For Tightening of jumper, Missing , Loosening Nut Bolts at various Locations	16/May/2023	17:00	22/May/2023	22:00			PLANNED	Requested
355	RQ130345	OCC_206	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-MERTA (RS) CKT-1	RRVPNL	D	For Tightening of jumper, Missing , Loosening Nut Bolts at various Locations	16/May/2023	17:00	22/May/2023	22:00			PLANNED	Requested
356	RQ130419	OCC_206	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-1	RRVPNL	C	ETC work of Main-1 & Auto-Recloser relay at STPS end and Maintenance work at Ratangarh	16/May/2023	08:00	17/May/2023	18:00			PLANNED	Requested
357	RQ130350	OCC_206	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	C	1. Calibration of line metering CT's and Energy meters. 2. Annual maintenance and testing of Line/Bay equipments.	15/May/2023	08:00	16/May/2023	18:00			PLANNED	Requested
358	RQ130352	OCC_206	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARMER(RS)-RAJWEST(RW) (RS) CKT-1	RRVPNL	D	Planned maintenance and Rajwest and Maintenance & testing work at Barmer	13/May/2023	08:00	14/May/2023	18:00			PLANNED	Requested
359	RQ130346	OCC_206	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-JODHPUR (RS) CKT-1	RRVPNL	D	Planned maintenance	12/May/2023	08:00	12/May/2023	18:00			PLANNED	Requested
360	RQ130422	OCC_206	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-HEERAPURA (RS) CKT-1	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	11/May/2023	08:00	11/May/2023	18:00			PLANNED	Requested
361	RQ130342	OCC_206	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-KANKANI (RS) CKT-1	RRVPNL	D	Planned maintenance	11/May/2023	08:00	11/May/2023	18:00			PLANNED	Requested
362	RQ130378	OCC_206	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER-BHILWARA (RS) CKT-1	RRVPNL	D	Routine maintenance and testing work of associated equipments of 400 kv Bhilwara -Ajmer Ckt-1 Line & Bay (4352B)	11/May/2023	08:00	11/May/2023	18:00			PLANNED	Requested
363	RQ130379	OCC_206	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHILWARA(RS)-CHHABRA(RVUN) (RS) CKT-1	RRVPNL	D	Routine Maintenance and testing of 400 KV CHHABRA LINE Bay ( 4352A ) with 50MVAR Reactor at Bhilwara	10/May/2023	08:00	10/May/2023	18:00			PLANNED	Requested
364	RQ130415	OCC_206	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-KANKANI (RS) CKT-1	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	09/May/2023	08:00	09/May/2023	18:00			PLANNED	Requested
365	RQ130423	OCC_206	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-RATANGARH (RS) CKT-1	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	08/May/2023	08:00	08/May/2023	18:00			PLANNED	Requested
366	RQ130396	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-BARMER (RS) CKT-1	RRVPNL	D	"Overhead crossing of existing RRVPNL line by 400KV D/C Ramgarh II (Fatehgarh-III) - Fatehgarh II Transmision Line - TL Construction"	02/May/2023	08:00	03/May/2023	18:00			PLANNED	Requested
367	RQ130004	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-LUCKNOW_1(PG) (PL) CKT-1	POWERL/NK	D	AMP work	16/May/2023	08:00	16/May/2023	18:00			PLANNED	Requested
368	RQ130413	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(PG)-BIKANER (RS) (PG) CKT-2	POWERGRID,RRVPNL	C	For removal of LILO of Bhadla (RRVPNL)-Bikaner (RRVPNL) at Bikaner and extension Upto Bikaner-2	15/May/2023	08:00	30/May/2023	18:00	Interim Arrangement for Commissioning of Bikaner-2 S/5		PLANNED	Requested
369	RQ130412	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(PG)-BIKANER (RS) (PG) CKT-1	POWERGRID,RRVPNL	C	For removal of LILO of Bhadla (RRVPNL)-Bikaner (RRVPNL) at Bikaner and extension Upto Bikaner-2	15/May/2023	08:00	30/May/2023	18:00	Interim Arrangement for Commissioning of Bikaner-2 S/5		PLANNED	Requested
370	RQ130054	OCC_206	slddcv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-JHATIKARA(PG) (DTL) CKT-2	POWERGRID,DTL	D	For General Maintenance as per PMS.	13/May/2023	05:00	13/May/2023	09:00			PLANNED	Requested
371	RQ130053	OCC_206	slddcv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-2	POWERGRID,DTL	D	For General Maintenance as per PMS.	09/May/2023	05:00	09/May/2023	09:00			PLANNED	Requested
372	RQ130052	OCC_206	slddcv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-1	POWERGRID,DTL	D	For General Maintenance as per PMS.	08/May/2023	05:00	08/May/2023	09:00			PLANNED	Requested
373	RQ130319	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-1	POWERGRID,DTL	D	Attending oil leaks from all ct of old wsi make ct of main bay 404 by DTL	06/May/2023	08:00	07/May/2023	15:00	at Mandola end.		PLANNED	Requested
374	RQ130062	OCC_206	slddcv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2	POWERGRID,DTL	D	Maintenance of Line isolator 403-89L	04/May/2023	06:00	04/May/2023	09:00			PLANNED	Requested
375	RQ130061	OCC_206	slddcv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1	POWERGRID,DTL	D	Maintenance of Line isolator 401-89L	03/May/2023	06:00	03/May/2023	09:00			PLANNED	Requested
376	RQ129974	OCC_206	stuuw_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(UJ)-BAREILLY(PG) (PG) CKT-2	POWERL/NK,POWERGRID	D	* maintenance of pantograph isolator of bus-1	12/May/2023	08:00	12/May/2023	17:00			PLANNED	Requested

377	RQ130402	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-2	POWERLI NK,POWERGRID	C	For NHAI Diversion work	03/May/2023	08:00	10/May/2023	18:00		PLANNED	Requested
378	RQ130401	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-1	POWERLI NK,POWERGRID	C	For NHAI Diversion work	03/May/2023	08:00	10/May/2023	18:00		PLANNED	Requested
379	RQ130757	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-2	POWERLI NK,POWERGRID	C	Power Line crossing by under construction LLO of 765 KV Ghatampur -Hapur Line at Rampur S/S	03/May/2023	08:00	03/May/2023	18:00		PLANNED	Requested
380	RQ130756	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-1	POWERLI NK,POWERGRID	C	Power Line crossing by under construction LLO of 765 KV Ghatampur -Hapur Line at Rampur S/S	03/May/2023	08:00	03/May/2023	18:00		PLANNED	Requested
381	RQ130000	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-SAMB(A)PG) (NRSS XXX) CKT-2	NRSS XXXX	D	AMP OF LINE BAY EQUIPMENT AND PROTECTION SYSTEM	11/May/2023	09:30	11/May/2023	17:30	Kindly Approve	PLANNED	Requested
382	RQ129999	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-SAMB(A)PG) (NRSS XXX) CKT-1	NRSS XXXX	D	AMP OF LINE BAY EQUIPMENT AND PROTECTION SYSTEM	09/May/2023	09:30	09/May/2023	17:30	Kindly Approve	PLANNED	Requested
383	RQ130060	OCC_206	slddcv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-2	APCPL	D	Maintenance of Line isolator 411-89L	11/May/2023	06:00	11/May/2023	09:00		PLANNED	Requested
384	RQ130059	OCC_206	slddcv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-1	APCPL	D	Maintenance of Line isolator 414-89L	10/May/2023	06:00	10/May/2023	09:00		PLANNED	Requested
385	RQ130064	OCC_206	slddcv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA-MUNDKA (DV) CKT-2	DTL	D	Maintenance of Line isolator 417-89L	07/May/2023	06:00	07/May/2023	09:00		PLANNED	Requested
386	RQ130063	OCC_206	slddcv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA-MUNDKA (DV) CKT-1	DTL	D	Maintenance of Line isolator 419-89L	05/May/2023	06:00	05/May/2023	09:00		PLANNED	Requested
387	RQ130162	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA(PG)-PATRAN(PATR) (PATRAN) CKT-2	POWERGRID,PATRAN	D	SD required for rectification of shutdown nature defects of line along with non auto mode of Patiala-Patran ckt 1	05/May/2023	09:00	06/May/2023	18:00	During S/D period Auto reclosure of 400KV D/C Patiala-Patran Ckt-1 will be in NON Auto mode	PLANNED	Requested
388	RQ130161	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA(PG)-PATRAN(PATR) (PATRAN) CKT-1	POWERGRID,PATRAN	D	SD required for rectification of shutdown nature defects of line along with non auto mode of Patiala-Patran ckt 2	03/May/2023	09:00	04/May/2023	18:00	During S/D period Auto reclosure of 400KV D/C Patiala-Patran Ckt-2 will be in NON Auto mode	PLANNED	Requested
389	RQ130322	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-1	PKTSL	D	Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L	03/May/2023	08:00	04/May/2023	18:00		PLANNED	Requested
390	RQ130323	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-2	PKTSL	D	Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L	03/May/2023	08:00	04/May/2023	18:00		PLANNED	Requested
391	RQ130409	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-2	GPTL	D	Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L	01/May/2023	08:00	02/May/2023	18:00	only Auto recloser off on daily basis	PLANNED	Requested
392	RQ130408	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-1	GPTL	D	Stringing work of U/C 400 KV D/C Khetri Bhiwadi T/L	01/May/2023	08:00	02/May/2023	18:00	only Auto recloser off on daily basis	PLANNED	Requested
393	RQ130762	OCC_206	slddcps_sd	BUS	400KV BUS 1 AT MAKHU(P)	PSTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-1	29/May/2023	08:00	29/May/2023	18:00		PLANNED	Requested
394	RQ130514	OCC_206	cpcc1_sd	BUS	400KV BUS 4 AT KURUKSHETRA(PG)	POWERGRID	C	For Interconnection of new ICT-3 GIS bay with Existing GIS & Busbar Relay Testing	29/May/2023	07:00	30/May/2023	20:00		PLANNED	Requested
395	RQ130480	OCC_206	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)	POWERGRID	D	For new Busbar Protection testing	28/May/2023	08:00	28/May/2023	18:00		PLANNED	Requested
396	RQ130495	OCC_206	cpcc1_sd	BUS	400KV BUS 2 AT BALLABHGARH(PG)	POWERGRID	D	S/D Required for Bus Bar protection testing work.	28/May/2023	08:00	28/May/2023	18:00		PLANNED	Requested
397	RQ130513	OCC_206	cpcc1_sd	BUS	400KV BUS 3 AT KURUKSHETRA(PG)	POWERGRID	C	For Interconnection of new ICT-3 GIS bay with Existing GIS & Busbar Relay Testing	27/May/2023	07:00	28/May/2023	20:00		PLANNED	Requested
398	RQ130478	OCC_206	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)	POWERGRID	D	For new Busbar Protection testing	26/May/2023	08:00	26/May/2023	18:00		PLANNED	Requested
399	RQ130493	OCC_206	cpcc1_sd	BUS	400KV BUS 4 AT BALLABHGARH(PG)	POWERGRID	C	S/D Required for Bus Bar protection retrofit work.	26/May/2023	08:00	28/May/2023	18:00		PLANNED	Requested
400	RQ130735	OCC_206	cpcc3_sd	BUS	400KV BUS 2 AT BALAJI(PG)	POWERGRID	D	AMP works	25/May/2023	10:00	25/May/2023	18:00		PLANNED	Requested
401	RQ130070	OCC_206	cpcc2_sd	BUS	400KV BUS 2 AT NEEMANPOH(PG)	POWERGRID	D	For Annual Maintenance work	25/May/2023	09:00	25/May/2023	18:00	Kindly Approve	PLANNED	Requested
402	RQ130477	OCC_206	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)	POWERGRID	D	For new Busbar Protection testing	25/May/2023	08:00	25/May/2023	18:00		PLANNED	Requested
403	RQ130510	OCC_206	cpcc1_sd	BUS	400KV BUS 4 AT KURUKSHETRA(PG)	POWERGRID	C	For HV Test of GIS Extension bay of Bus-4	25/May/2023	07:00	26/May/2023	20:00		PLANNED	Requested
404	RQ130479	OCC_206	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)	POWERGRID	D	For new Busbar Protection testing	23/May/2023	08:00	23/May/2023	18:00		PLANNED	Requested
405	RQ130491	OCC_206	cpcc1_sd	BUS	400KV BUS 2 AT BALLABHGARH(PG)	POWERGRID	C	S/D Required for Bus Bar protection retrofit work.	23/May/2023	08:00	25/May/2023	18:00		PLANNED	Requested
406	RQ130509	OCC_206	cpcc1_sd	BUS	400KV BUS 3 AT KURUKSHETRA(PG)	POWERGRID	C	For HV Test of GIS Extension bay of Bus-3	23/May/2023	07:00	24/May/2023	20:00		PLANNED	Requested
407	RQ130529	OCC_206	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 2	POWERGRID	D	construction related works of Phase II,STATCOM erection works, Bus Bar, LBB Relay Testing for Ph-II Commissioning work	21/May/2023	17:00	28/May/2023	23:00		PLANNED	Requested
408	RQ130531	OCC_206	cpcc1_sd	BUS	400 KV FATEHGARH-III(PG) - BUS 4	POWERGRID	D	construction related works of Phase II, STATCOM erection works, Bus Bar, LBB Relay Testing for Ph-II Commissioning work	20/May/2023	17:00	28/May/2023	23:00		PLANNED	Requested
409	RQ130069	OCC_206	cpcc2_sd	BUS	400KV BUS 1 AT NEEMANPOH(PG)	POWERGRID	D	For Annual Maintenance work	18/May/2023	09:00	18/May/2023	18:00	Kindly Approve	PLANNED	Requested
410	RQ130494	OCC_206	cpcc1_sd	BUS	400KV BUS 1 AT BALLABHGARH(PG)	POWERGRID	D	S/D Required for Bus Bar protection testing work.	18/May/2023	08:00	18/May/2023	18:00		PLANNED	Requested
411	RQ130486	OCC_206	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)	POWERGRID	D	FOR AMP WORK	16/May/2023	08:00	16/May/2023	18:00		PLANNED	Requested
412	RQ130492	OCC_206	cpcc1_sd	BUS	400KV BUS 3 AT BALLABHGARH(PG)	POWERGRID	C	S/D Required for Bus Bar protection retrofit work.	16/May/2023	08:00	18/May/2023	18:00		PLANNED	Requested
413	RQ130485	OCC_206	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)	POWERGRID	D	FOR AMP WORK	15/May/2023	08:00	15/May/2023	18:00		PLANNED	Requested
414	RQ130490	OCC_206	cpcc1_sd	BUS	400KV BUS 1 AT BALLABHGARH(PG)	POWERGRID	C	S/D Required for Bus Bar protection retrofit work.	13/May/2023	08:00	15/May/2023	18:00		PLANNED	Requested
415	RQ130730	OCC_206	cpcc3_sd	BUS	400KV BUS 1 AT FATEHPUR(PG)	POWERGRID	D	AMP works	11/May/2023	10:00	11/May/2023	18:00		PLANNED	Requested
416	RQ130700	OCC_206	cpcc3_sd	BUS	400KV BUS 2 AT SOHAWAL(PG)	POWERGRID	D	For integration of NEW ICT-III 400KV Bay in to BUS-II	11/May/2023	08:00	12/May/2023	18:00		PLANNED	Requested

417	RQ130528	OCC_206	cpcc1_sd	BUS	400 KV FATEHGARH-III(PG) - BUS 1	POWERG RID	D	Construction related works of Phase II, Busbar, LBB Testing, under Phase 2 commissioning works	08/May/2023	17:00	15/May/2023	23:00			PLANNED	Requested
418	RQ130506	OCC_206	cpcc1_sd	BUS	400KV BUS 4 AT KURUKSHETRA(PG)	POWERG RID	C	For Erection of Bus-4 Extension module for GIS extension	08/May/2023	07:00	14/May/2023	20:00			PLANNED	Requested
419	RQ130537	OCC_206	cpcc1_sd	BUS	400 KV FATEHGARH-III(PG) - BUS 4	POWERG RID	D	For erection and commissioning works in TBC Bay	07/May/2023	17:00	11/May/2023	23:00			PLANNED	Requested
420	RQ130503	OCC_206	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 2	POWERG RID	D	Bay Extension Works	06/May/2023	17:00	08/May/2023	23:00			PLANNED	Requested
421	RQ130530	OCC_206	cpcc1_sd	BUS	400 KV FATEHGARH-III(PG) - BUS 3	POWERG RID	D	Construction related works of Phase II, Busbar, LBB Testing of ICT-7 under Phase 2 commissioning works	06/May/2023	17:00	13/May/2023	23:00			PLANNED	Requested
422	RQ130638	OCC_206	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR(PG)	POWERG RID	D	to facilitate un-installation of Siemens CB and CT from bay-424	05/May/2023	10:00	05/May/2023	18:00			PLANNED	Requested
423	RQ130502	OCC_206	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 1	POWERG RID	D	Bay Extension Works	03/May/2023	17:00	05/May/2023	23:00			PLANNED	Requested
424	RQ130519	OCC_206	cpcc1_sd	BUS	400KV BUS 2 AT NEEMRANA(PG)	POWERG RID	D	For Bus bar integration for Bay extension work for Sikar-2-Neemrana line at Neemrana SS	03/May/2023	08:00	04/May/2023	18:00			PLANNED	Requested
425	RQ130536	OCC_206	cpcc1_sd	BUS	400 KV FATEHGARH-III(PG) - BUS 3	POWERG RID	D	For erection and commissioning works in TBC Bay, Bus Bar, LBB Relay Testing Under Phase-1 commissioning works	01/May/2023	17:00	06/May/2023	23:00			PLANNED	Requested
426	RQ130473	OCC_206	cpcc1_sd	BUS	400 KV DADRI(PG) - BUS 2	POWERG RID	D	To attend dislocation of connector on suspension insulator at gantry tower of Bus B in AC Switchyard	01/May/2023	09:00	01/May/2023	13:00		"To discharge Bus B following breakers are required to be opened: A.WX1.Q1, A.WX2.Q1, A.WX3.Q1, A.WL1.Q"	PLANNED	Requested
427	RQ130517	OCC_206	cpcc1_sd	BUS	400KV BUS 1 AT KANKROLI(PG)	POWERG RID	D	Removal of Hardware for dismantling of Main bay of 400 kv Kankrol Jodhpur Line	01/May/2023	08:00	01/May/2023	18:00			PLANNED	Requested
428	RQ130518	OCC_206	cpcc1_sd	BUS	400KV BUS 1 AT NEEMRANA(PG)	POWERG RID	D	For Bus bar integration for Bay extension work for Sikar-2-Neemrana line at Neemrana SS	01/May/2023	08:00	02/May/2023	18:00			PLANNED	Requested
429	RQ130611	OCC_206	cpcc2_sd	BUS	400KV BUS 3 AT MOGA(PG)	POWERG RID	C	To attend SF6 gas leakage by OEM (M/s Hyosung) in GIS Bus and Replacement of CB drive Mechanism cover to prevent ingress of moisture.	01/May/2023	08:00	07/May/2023	18:00	Kindly Approve		PLANNED	Requested
430	RQ130505	OCC_206	cpcc1_sd	BUS	400KV BUS 3 AT KURUKSHETRA(PG)	POWERG RID	C	For Erection of Bus-3 Extension module for GIS extension	01/May/2023	07:00	07/May/2023	20:00			PLANNED	Requested
431	RQ130265	OCC_206	slcdrs_sd	BUS	400KV BUS 2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	25/May/2023	08:00	25/May/2023	18:00			PLANNED	Requested
432	RQ130259	OCC_206	slcdrs_sd	BUS	400KV BUS 2 AT MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	15/May/2023	08:00	15/May/2023	18:00			PLANNED	Requested
433	RQ130258	OCC_206	slcdrs_sd	BUS	400KV BUS 1 AT MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	12/May/2023	08:00	12/May/2023	18:00			PLANNED	Requested
434	RQ130263	OCC_206	slcdrs_sd	BUS	400KV BUS 2 AT BHILWARA(RS)	RRVPNL	D	Routine Maintenance of 400KV Main Bus-2 and Associated Equipments	11/May/2023	08:00	11/May/2023	18:00			PLANNED	Requested
435	RQ130262	OCC_206	slcdrs_sd	BUS	400KV BUS 1 AT BHILWARA(RS)	RRVPNL	D	Routine Maintenance of 400KV Main Bus-1 and Associated Equipments	10/May/2023	08:00	10/May/2023	18:00			PLANNED	Requested
436	RQ130261	OCC_206	slcdrs_sd	BUS	400KV BUS 2 AT BABA(RS)	RRVPNL	C	Jumping work and Bus Barstability testing by M/s NRSS for commissioning of 400 KV D/C Bhiwani line bays.	08/May/2023	08:00	09/May/2023	18:00			PLANNED	Requested
437	RQ130264	OCC_206	slcdrs_sd	BUS	400KV BUS 1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	02/May/2023	08:00	02/May/2023	18:00			PLANNED	Requested
438	RQ130260	OCC_206	slcdrs_sd	BUS	400KV BUS 1 AT BABA(RS)	RRVPNL	C	Jumping work and Bus Barstability testing by M/s NRSS for commissioning of 400 KV D/C Bhiwani line bays.	02/May/2023	08:00	04/May/2023	18:00			PLANNED	Requested
439	RQ129975	OCC_206	stuup_sd	BUS	400KV BUS 3 AT LUCKNOW(UP)	UPPTCL	D	* For Upgradation of Bus-Bar Protection Panel from Electromechanical type to Numerical Type ( Connection of CT Bus-Bar Prot.	23/May/2023	09:00	23/May/2023	18:00			PLANNED	Requested
440	RQ129843	OCC_206	stuup_sd	BUS	400KV BUS 2 AT LUCKNOW(UP)	UPPTCL	C	* For Upgradation of Bus-Bar Protection Panel from Electromechanical type to Numerical Type at 400 KV Sub-Station, Sarojini	17/May/2023	09:00	24/May/2023	18:00			PLANNED	Requested
441	RQ129833	OCC_206	stuup_sd	BUS	400KV BUS 2 AT DASNA(UP)	UPPTCL	D	Annual Maintenance & Testing of Bus -2	15/May/2023	09:00	15/May/2023	17:00			PLANNED	Requested
442	RQ129865	OCC_206	stuup_sd	BUS	400KV BUS 1 AT BAREILLY(UP)	UPPTCL	D	* Unnao ckt -I panotograph maintenance work 22.03.2023 13:49:19 INDIA (11007707) Phone 9412728883	12/May/2023	08:00	12/May/2023	17:00			PLANNED	Requested
443	RQ129874	OCC_206	stuup_sd	BUS	400KV BUS 2 AT ALIGARH(UP)	UPPTCL	D	Annual Testing & Routine maintenance of 400 KV Bus-II CVT.	08/May/2023	10:00	08/May/2023	17:00			PLANNED	Requested
444	RQ129952	OCC_206	stuup_sd	BUS	400KV BUS 2 AT SULTANPUR(UP)	UPPTCL	C	* Replacement of Pantograph isolator of 315MVA ICT-IV at 400KV S/S Sultanpur.	08/May/2023	10:00	12/May/2023	18:00			PLANNED	Requested
445	RQ129873	OCC_206	stuup_sd	BUS	400KV BUS 1 AT ALIGARH(UP)	UPPTCL	D	Annual Testing & Routine maintenance of 400 KV Bus-I CVT.	06/May/2023	10:00	06/May/2023	17:00			PLANNED	Requested
446	RQ129951	OCC_206	stuup_sd	BUS	400KV BUS 1 AT SULTANPUR(UP)	UPPTCL	C	* Replacement of Pantograph isolator of 315MVA ICT-IV at 400KV S/S Sultanpur.	02/May/2023	10:00	06/May/2023	18:00			PLANNED	Requested
447	RQ129848	OCC_206	stuup_sd	BUS	400KV BUS 1 AT MURADNAGAR_2(UP)	UPPTCL	D	* SHUTDOWN OF 400 KV MAIN BUS-1 FOR CONSTRUCTION OF 02 NO. LINE BAY	03/May/2023	09:00	01/May/2023	19:00			PLANNED	Requested
448	RQ129853	OCC_206	stuup_sd	BUS	400KV BUS 1 AT GR.NOIDA(UP)	UPPTCL	D	* General maintenance work will be carried out during this shutdown period.	14/May/2023	10:30	14/May/2023	16:00			PLANNED	Requested
449	RQ130496	OCC_206	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 1	PKTSL	D	Bay extension work under PBTS (Shutdown requested by KEC)-400KV Busbar stability test Bikaner & Bhiwadi bay	11/May/2023	08:00	12/May/2023	18:00			PLANNED	Requested
450	RQ130497	OCC_206	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 2	PKTSL	D	Bay extension work under PBTS (Shutdown requested by KEC)-400KV Busbar stability test Bikaner & Bhiwadi bay	09/May/2023	08:00	10/May/2023	18:00			PLANNED	Requested
451	RQ130066	OCC_206	slcdv_sd	BUS	400KV BUS 2 AT BAMNOLI(DV)	DTL	D	For General Maintenance as per PMS.	06/May/2023	05:00	06/May/2023	09:00			PLANNED	Requested



452	RQ130317	OCC_206	sldrs_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-1 @BABAI(RS)	RRVPNL	D	Half yearly Maintenance (being used as Bus Reactor as the Line not commissioned yet)	18/May/2023	08:00	18/May/2023	18:00			PLANNED	Requested
453	RQ130316	OCC_206	sldrs_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-2 @BABAI(RS)	RRVPNL	D	Half yearly Maintenance (being used as Bus Reactor as the Line not commissioned yet)	11/May/2023	08:00	11/May/2023	18:00			PLANNED	Requested
454	RQ130553	OCC_206	cpcc1_sd	LINE REACTOR	80 MVAR NON-SWITCHABLE LR ON KANPUR-BALLABHGARH (PG) CKT-2 @BALLABHGARH(PG)	POWERGRID	D	For AMP of Line Reactor.	12/May/2023	10:00	12/May/2023	18:00			PLANNED	Requested
455	RQ129997	OCC_206	cpcc2_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON KURUKSHETRA(PG)-NAKODAR(PSG) (PG) CKT-1 @NAKODAR(PSG)	POWERGRID	D	AMP OF LINE REACTOR AT NAKODAR	05/May/2023	10:00	05/May/2023	17:30	Kindly Approve		PLANNED	Requested
456	RQ129838	OCC_206	stuuup_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON BAREILLY-UNNAO (UP) CKT-2 @BAREILLY(UP)	UPPTCL	C	* to replace old defective 50 mvar line reactor with new 63 MVAR line reactor	01/May/2023	08:00	25/May/2023	17:00			PLANNED	Requested
457	RQ130551	OCC_206	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV KURUKSHETRA(PG)	POWERGRID	C	For Interconnection of new ICT-3 GIS bay with Existing GIS & Busbar Relay Testing	29/May/2023	07:00	30/May/2023	20:00			PLANNED	Requested
458	RQ130542	OCC_206	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 2 AT 400KV HISSAR(PG)	POWERGRID	D	FOR AMP WORK	28/May/2023	08:00	28/May/2023	18:00			PLANNED	Requested
459	RQ130549	OCC_206	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV TUGHLAKABAD(PG)	POWERGRID	D	FOR AMP WORK	25/May/2023	08:00	25/May/2023	18:00			PLANNED	Requested
460	RQ130039	OCC_206	cpcc2_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 2 AT 400KV PANCHKULA(PG)	POWERGRID	D	For Annual Maintenance work	18/May/2023	09:30	18/May/2023	17:30	Kindly Approve		PLANNED	Requested
461	RQ130546	OCC_206	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	POWERGRID	D	FOR AMP WORK	18/May/2023	08:00	18/May/2023	18:00			PLANNED	Requested
462	RQ130543	OCC_206	cpcc1_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV MANDOLA(PG)	POWERGRID	D	FOR AMP WORK	18/May/2023	08:00	18/May/2023	18:00			PLANNED	Requested
463	RQ130038	OCC_206	cpcc2_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV PANCHKULA(PG)	POWERGRID	D	For Annual Maintenance work	16/May/2023	09:30	16/May/2023	17:30	Kindly Approve		PLANNED	Requested
464	RQ130544	OCC_206	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 2 AT 400 KV MANDOLA(PG)	POWERGRID	D	FOR AMP WORK	16/May/2023	08:00	16/May/2023	18:00			PLANNED	Requested
465	RQ130596	OCC_206	cpcc2_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 2 AT 400 KV CHAMBA(PG)	POWERGRID	D	For commissioning of CSD in Bus Reactor-2	11/May/2023	09:00	15/May/2023	17:00	Kindly approve		PLANNED	Requested
466	RQ130541	OCC_206	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 2 AT 400KV MANESAR(PG)	POWERGRID	D	FOR AMP WORK	11/May/2023	08:00	11/May/2023	18:00	GIS MANESAR ss is a double main scheme arrangement and equipment along with BAY will be in shutdown.		PLANNED	Requested
467	RQ130540	OCC_206	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV MANESAR(PG)	POWERGRID	D	FOR AMP WORK	04/May/2023	08:00	04/May/2023	18:00	GIS MANESAR ss is a double main scheme arrangement and equipment along with BAY will be in shutdown.		PLANNED	Requested
468	RQ130306	OCC_206	sldrs_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	POWERGRID	D	Maintenance work of bay equipments, isolators and testing work of bay equipments.	02/May/2023	08:00	02/May/2023	18:00			PLANNED	Requested
469	RQ130550	OCC_206	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 2 AT 400KV KANKROLI(PG)	POWERGRID	D	FOR AMP WORK	01/May/2023	08:00	02/May/2023	18:00			PLANNED	Requested
470	RQ130547	OCC_206	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV ROORKEE(PG)	POWERGRID	D	FOR AMP WORK	01/May/2023	08:00	01/May/2023	18:00			PLANNED	Requested
471	RQ130548	OCC_206	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_II(PG)		D	FOR AMP WORK	22/May/2023	17:00	24/May/2023	23:00			PLANNED	Requested
472	RQ130305	OCC_206	sldrs_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV PHAGI(RS)	RRVPNL	D	1. For the measurement of Tan Delta Bushings. 2. Other maintenance work of Reactor. 3. Tightening of clamp connectors of equipments.	19/May/2023	08:00	19/May/2023	18:00			PLANNED	Requested
473	RQ130303	OCC_206	sldrs_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV BARMER(RS)	RRVPNL	D	Maintenance along with testing of Bay equipments	15/May/2023	08:00	15/May/2023	18:00			PLANNED	Requested
474	RQ130304	OCC_206	sldrs_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV MERTTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	10/May/2023	08:00	10/May/2023	18:00			PLANNED	Requested
475	RQ130307	OCC_206	sldrs_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	RRVPNL	D	Maintenance work of bay equipments, isolators and testing work of bay equipments.	04/May/2023	08:00	04/May/2023	18:00			PLANNED	Requested
476	RQ130769	OCC_206	slcdps_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(PS)	PSSTCL	D	Nut bolt tightening of HV Jumpers, cleaning of bushes, BMK, CTR Panel and C&R Panels	18/May/2023	08:00	18/May/2023	18:00			PLANNED	Requested
477	RQ130763	OCC_206	slcdps_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV NAKODAR(PSG)	PSSTCL	D	Periodic Maintenance	15/May/2023	08:00	15/May/2023	18:00			PLANNED	Requested

478	RQ129841	OCC_206	stuup_sd	BR/BSR/MS/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV BAREILLY(UPI)	UPPTCL	D	* Preventive maintenance and testing	13/May/2023	08:00	13/May/2023	17:00			PLANNED	Requested
479	RQ130678	OCC_206	bbmb_sd	BR/BSR/MS/M SR	63 MVAR BUS REACTOR NO 1 AT 400KV DEHAR(BB)	POWERGRID, BMB	D	For checking of bus bar protection scheme.	01/May/2023	08:00	01/May/2023	18:00			PLANNED	Requested
480	RQ130679	OCC_206	bbmb_sd	BR/BSR/MS/M SR	63 MVAR BUS REACTOR NO 2 AT 400KV DEHAR(BB)	POWERGRID, BMB	D	For checking of bus bar protection scheme.	01/May/2023	08:00	01/May/2023	18:00			PLANNED	Requested
481	RQ130459	OCC_206	slcds_sd	BAY	409-52D MAIN BAY - 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2 (RRVPNL)	RRVPNL	D	Quarterly Maintenance	30/May/2023	08:00	30/May/2023	18:00			PLANNED	Requested
482	RQ130458	OCC_206	slcds_sd	BAY	408-52D MAIN BAY - 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1 (RRVPNL)	RRVPNL	D	Quarterly Maintenance	29/May/2023	08:00	29/May/2023	18:00			PLANNED	Requested
483	RQ130476	OCC_206	slcds_sd	BAY	40452B MAIN BAY - 400 KV BHADLA-MERTA (RS) CKT-1 (RRVPNL) AND 400KV BUS 2 AT MERTA(RS) AT 400 KV MERTA(RS) (RRVPNL)	RRVPNL	D	QUARTERLY MAINT.WORK AND TESTING WORK OF BAY & EQUIPMENTS	24/May/2023	10:00	24/May/2023	13:00			PLANNED	Requested
484	RQ130449	OCC_206	slcds_sd	BAY	408-52T TIE BAY - 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2 (RRVPNL) AND 765/400 KV 1500 MVA ICT 2 AT ANTA(RS) AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance	24/May/2023	08:00	24/May/2023	18:00			PLANNED	Requested
485	RQ130451	OCC_206	slcds_sd	BAY	408-52T TIE BAY - 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1 (RRVPNL) AND 400 KV ANTA-CHHABRA SCTPS (RS) CKT-2 AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance	23/May/2023	08:00	23/May/2023	18:00			PLANNED	Requested
486	RQ130474	OCC_206	slcds_sd	BAY	40452T TIE BAY - 400 KV BHADLA-MERTA (RS) CKT-1 AND 400/220 KV 315 MVA ICT 1 AT MERTA(RS) AT 400 KV MERTA(RS) (RRVPNL)	RRVPNL	D	QUARTERLY MAINT.WORK AND TESTING WORK OF BAY & EQUIPMENTS	20/May/2023	13:00	20/May/2023	17:00			PLANNED	Requested
487	RQ130475	OCC_206	slcds_sd	BAY	40452A MAIN BAY - 400/220 KV 315 MVA ICT 1 AT MERTA(RS) (RRVPNL)	RRVPNL	D	QUARTERLY MAINT.WORK AND TESTING WORK OF BAY & EQUIPMENTS	20/May/2023	10:00	20/May/2023	13:00			PLANNED	Requested
488	RQ130450	OCC_206	slcds_sd	BAY	408-52C MAIN BAY - 400 KV ANTA-CHHABRA SCTPS (RS) CKT-2 (RRVPNL)	RRVPNL	D	Quarterly Maintenance	19/May/2023	08:00	19/May/2023	18:00			PLANNED	Requested
489	RQ130452	OCC_206	slcds_sd	BAY	406-52C MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance	18/May/2023	08:00	18/May/2023	18:00			PLANNED	Requested
490	RQ130453	OCC_206	slcds_sd	BAY	406-52T TIE BAY - 400 KV ANTA-CHHABRA SCTPS (RS) CKT-1 (RRVPNL) AND 765/400 KV 1500 MVA ICT 1 AT ANTA(RS) AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance	16/May/2023	08:00	16/May/2023	18:00			PLANNED	Requested
491	RQ130454	OCC_206	slcds_sd	BAY	404-52T TIE BAY - 400 KV ANTA-KALISINDH (RS) CKT-1 (RRVPNL) AND FUTURE AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance	15/May/2023	08:00	15/May/2023	18:00			PLANNED	Requested
492	RQ130456	OCC_206	slcds_sd	BAY	403-52T TIE BAY - 400 KV ANTA-KALISINDH (RS) CKT-2 (RRVPNL) AND FUTURE AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance	12/May/2023	08:00	12/May/2023	18:00			PLANNED	Requested
493	RQ130460	OCC_206	slcds_sd	BAY	406-52D MAIN BAY - 400 KV ANTA-CHHABRA SCTPS (RS) CKT-1 (RRVPNL)	RRVPNL	D	Quarterly Maintenance	11/May/2023	08:00	11/May/2023	18:00			PLANNED	Requested
494	RQ130455	OCC_206	slcds_sd	BAY	404-52D MAIN BAY - 400 KV ANTA-KALISINDH (RS) CKT-1 (RRVPNL)	RRVPNL	D	Quarterly Maintenance	09/May/2023	08:00	09/May/2023	18:00			PLANNED	Requested
495	RQ130457	OCC_206	slcds_sd	BAY	403-52D MAIN BAY - 400 KV ANTA-KALISINDH (RS) CKT-2 (RRVPNL)	RRVPNL	D	Quarterly Maintenance	08/May/2023	08:00	08/May/2023	18:00			PLANNED	Requested
496	RQ130588	OCC_206	cpcc1_sd	BAY	419 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	FOR AMP WORK	29/May/2023	15:00	30/May/2023	23:00			PLANNED	Requested
497	RQ130587	OCC_206	cpcc1_sd	BAY	401 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	FOR AMP WORK	27/May/2023	15:00	28/May/2023	23:00			PLANNED	Requested
498	RQ130586	OCC_206	cpcc1_sd	BAY	416 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	FOR AMP WORK	25/May/2023	15:00	26/May/2023	23:00			PLANNED	Requested

499	RQ130585	OCC_206	cpcc1_sd	BAY	417 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_III(PG) (POWERGRID) AND 400 KV FATEHGARH_III(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2 AT 400 KV FATEHGARH_III(PG) (POWERGRID)	POWERGRID	D	FOR AMP WORK	23/May/2023	15:00	24/May/2023	23:00		PLANNED	Requested
500	RQ130562	OCC_206	cpcc1_sd	BAY	424 TIE BAY - 400KV KURUKSHETRA-SONIPAT (PG) CKT-1 AND 400KV KURUKSHETRA-SONIPAT (PG) CKT-2 AT KURUKSHETRA(PG)	POWERGRID	C	For 400KV GIS CB rectification works	23/May/2023	08:00	30/May/2023	18:00		PLANNED	Requested
501	RQ130074	OCC_206	cpcc2_sd	BAY	402 BUS COUPLER BAY - 400KV BUS 1 AT WAGOORA(PG) AND 400KV BUS 2 AT WAGOORA(PG)	POWERGRID	C	CB retrofitting under ADD CAP	22/May/2023	09:00	31/May/2023	17:30	Kindly Approve	PLANNED	Requested
502	RQ130584	OCC_206	cpcc1_sd	BAY	418 MAIN BAY - 400 KV FATEHGARH_III(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2 (POWERGRID) AT 400 KV FATEHGARH_III(PG)	POWERGRID	D	FOR AMP WORK	21/May/2023	15:00	22/May/2023	23:00		PLANNED	Requested
503	RQ130571	OCC_206	cpcc1_sd	BAY	444 MAIN BAY - 400/220 KV 500 MVA ICT 5 AT BHADLA_2 (PG) (POWERGRID) AT 400 KV BHADLA_2 (PG)	POWERGRID	D	FOR AMP WORK	21/May/2023	15:00	21/May/2023	22:00		PLANNED	Requested
504	RQ130583	OCC_206	cpcc1_sd	BAY	405 TIE BAY - 400/220 KV 500 MVA ICT 1 AT FATEHGARH_III(PG) (POWERGRID) AND 400/220 KV 500 MVA ICT 4 AT FATEHGARH_III(PG) AT 400 KV FATEHGARH_III(PG) (POWERGRID)	POWERGRID	D	FOR AMP WORK	19/May/2023	19:00	20/May/2023	20:00		PLANNED	Requested
505	RQ130110	OCC_206	singrauli_sd	BAY	417 MAIN BAY - 400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-1 AT SINGRAULI(NT)	POWERGRID	C	SAS INTEGRATION WORK	18/May/2023	08:00	23/May/2023	18:00	Line will be charged through Transfer breaker	PLANNED	Requested
506	RQ130582	OCC_206	cpcc1_sd	BAY	413 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_III(PG) (POWERGRID) AT 400 KV FATEHGARH_III(PG)	POWERGRID	D	FOR AMP WORK	17/May/2023	17:00	18/May/2023	22:00		PLANNED	Requested
507	RQ130581	OCC_206	cpcc1_sd	BAY	415 MAIN BAY - 400/220 KV 500 MVA ICT 5 AT FATEHGARH_III(PG) (POWERGRID) AT 400 KV FATEHGARH_III(PG)	POWERGRID	D	FOR AMP WORK	15/May/2023	15:00	16/May/2023	23:00		PLANNED	Requested
508	RQ130564	OCC_206	cpcc1_sd	BAY	425 MAIN BAY - 400KV KURUKSHETRA-SONIPAT (PG) CKT-1 AT KURUKSHETRA(PG)	POWERGRID	C	For 400KV GIS CB rectification works	15/May/2023	08:00	22/May/2023	18:00		PLANNED	Requested
509	RQ130580	OCC_206	cpcc1_sd	BAY	404 MAIN BAY - 400/220 KV 500 MVA ICT 1 AT FATEHGARH_III(PG) (POWERGRID) AT 400 KV FATEHGARH_III(PG)	POWERGRID	D	FOR AMP WORK	13/May/2023	15:00	14/May/2023	23:00		PLANNED	Requested
510	RQ130579	OCC_206	cpcc1_sd	BAY	406 MAIN BAY - 400/220 KV 500 MVA ICT 4 AT FATEHGARH_III(PG) (POWERGRID) AT 400 KV FATEHGARH_III(PG)	POWERGRID	D	FOR AMP WORK	11/May/2023	15:00	12/May/2023	23:00		PLANNED	Requested
511	RQ130076	OCC_206	cpcc2_sd	BAY	408 MAIN BAY - 400/220KV 315 MVA ICT 1 AT WAGOORA(PG)	POWERGRID	C	CB retrofitting under ADD CAP	11/May/2023	09:00	19/May/2023	17:30	Kindly Approve	PLANNED	Requested
512	RQ130578	OCC_206	cpcc1_sd	BAY	420 TIE BAY - 400 KV FATEHGARH_III(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1 (POWERGRID) AND 125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_III(PG) AT 400 KV FATEHGARH_III(PG) (POWERGRID)	POWERGRID	D	FOR AMP WORK	09/May/2023	15:00	10/May/2023	23:00		PLANNED	Requested
513	RQ130040	OCC_206	cpcc2_sd	BAY	418 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT PANCHKULA(PG) (POWERGRID) AT 400 KV PANCHKULA(PG)	POWERGRID	C	Overhauling of Operating mechanism of 400 kv Circuit breaker (CGL make).	09/May/2023	09:30	12/May/2023	17:30	Kindly Approve	PLANNED	Requested

514	RQ130563	OCC_206	cpcc1_sd	BAY	423 MAIN BAY - 400KV KURUKSHETRA-SONIPAT (PG) CKT-2 AT KURUKSHETRA(PG)	POWERGRID	C	For 400KV GIS CB rectification works	09/May/2023	08:00	15/May/2023	18:00			PLANNED	Requested
515	RQ130557	OCC_206	cpcc1_sd	BAY	421 MAIN BAY - 400 KV BASSI-SIKAR (PG) CKT-2 AND 400KV BUS 2 AT BASSI(PG)	POWERGRID	C	OVERHAULING OF CB MECHANISM	09/May/2023	08:00	12/May/2023	18:00			PLANNED	Requested
516	RQ130573	OCC_206	cpcc1_sd	BAY	429 TIE BAY - 400/220 KV 500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AND FUTURE AT 400 KV FATEHGARH_III(PG) (POWERGRID)	POWERGRID	D	STATCOM erection works	08/May/2023	17:00	13/May/2023	23:00			PLANNED	Requested
517	RQ130577	OCC_206	cpcc1_sd	BAY	403 MAIN BAY - 400/220 KV 500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID) AT 400 KV FATEHGARH_III(PG)	POWERGRID	D	FOR AMP WORK	07/May/2023	15:00	08/May/2023	23:00			PLANNED	Requested
518	RQ130576	OCC_206	cpcc1_sd	BAY	402 TIE BAY - 400/220 KV 500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID) AND 400/220 KV 500 MVA ICT 2 AT FATEHGARH_II(PG) AT 400 KV FATEHGARH_III(PG) (POWERGRID)	POWERGRID	D	FOR AMP WORK	05/May/2023	15:00	06/May/2023	22:00			PLANNED	Requested
519	RQ130680	OCC_206	bbmb_sd	BAY	X6 CB MAIN BAY - 400 KV BHIWAN(BB)-HISSAR(PG) (PG) CKT-1 AT BHIWAN(BB)	POWERGRID	D	Half yearly mtc	05/May/2023	08:00	05/May/2023	18:00			PLANNED	Requested
520	RQ130558	OCC_206	cpcc1_sd	BAY	420 TIE BAY - 400KV MEERUT-MANDOLA (PG) CKT-2 AND 400KV DADRI(NT)-MANDOLA(PG) (PG) CKT-1 AT MANDOLA(PG)	POWERGRID	D	ATTENDING OIL LEAKAGE FROM CT TERMINAL	05/May/2023	08:00	05/May/2023	18:00			PLANNED	Requested
521	RQ130556	OCC_206	cpcc1_sd	BAY	420 TIE BAY - 400 KV BASSI-SIKAR (PG) CKT-2 AND 400 KV JAIPUR SOUTH-BASSI (PG) CKT-2 AT BASSI(PG)	POWERGRID	C	OVERHAULING OF CB MECHANISM	05/May/2023	08:00	08/May/2023	18:00			PLANNED	Requested
522	RQ130575	OCC_206	cpcc1_sd	BAY	423 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID) AND FUTURE AT 400 KV FATEHGARH_III(PG) (POWERGRID)	POWERGRID	D	FOR AMP WORK	03/May/2023	15:00	04/May/2023	23:00			PLANNED	Requested
523	RQ130568	OCC_206	cpcc1_sd	BAY	403 MAIN BAY - 400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2 AT DADRI(NT)	POWERGRID	D	FOR AMP WORK	03/May/2023	08:00	03/May/2023	18:00			PLANNED	Requested
524	RQ130041	OCC_206	cpcc2_sd	BAY	415 MAIN BAY - 400/220KV 315 MVA ICT 1 AT PANCHKULA(PG)	POWERGRID	C	Overhauling of Operating mechanism of 400 kv Circuit breaker (CGL make).	02/May/2023	09:30	05/May/2023	17:30	Kindly Approve		PLANNED	Requested
525	RQ130560	OCC_206	cpcc1_sd	BAY	414 TIE BAY - 400KV AGRA-BALLABGARH (PG) CKT-1 AND 400KV BALLABGARH-GURGAON (PG) CKT-1 AT BALLABGARH(PG)	POWERGRID	C	For ALSTOM CB Overhauling work.	02/May/2023	08:00	06/May/2023	18:00			PLANNED	Requested
526	RQ130574	OCC_206	cpcc1_sd	BAY	422 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID) AT 400 KV FATEHGARH_III(PG)	POWERGRID	D	FOR AMP WORK	01/May/2023	15:00	02/May/2023	23:00			PLANNED	Requested
527	RQ130589	OCC_206	cpcc1_sd	BAY	421 MAIN BAY - 400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1 (POWERGRID) AT 400 KV FATEHGARH_III(PG)	POWERGRID	D	FOR AMP WORK	01/May/2023	15:00	02/May/2023	23:00			PLANNED	Requested
528	RQ130075	OCC_206	cpcc2_sd	BAY	407 MAIN BAY - 400KV AMARGARH(NRSS XXX)-WAGOORA(PG) (PG) CKT-1 AT WAGOORA(PG)	POWERGRID	C	CB retrofitting under ADD CAP	01/May/2023	09:00	10/May/2023	17:30	Kindly Approve		PLANNED	Requested
529	RQ130559	OCC_206	cpcc1_sd	BAY	426 TIE BAY - 400KV MEERUT(PG)-MANDOLA(PG) (PL) CKT-4 AND FUTURE AT MANDOLA(PG)	POWERGRID	C	ABB BREAKER OVERHAULING	01/May/2023	08:00	06/May/2023	18:00			PLANNED	Requested
530	RQ130565	OCC_206	cpcc1_sd	BAY	409 MAIN BAY - 400KV KURUKSHETRA-JALANDHAR (PG) CKT-1 AT KURUKSHETRA(PG)	POWERGRID	C	For 400KV GIS CB rectification works	01/May/2023	08:00	07/May/2023	18:00			PLANNED	Requested

531	RQ130555	OCC_206	cpcc1_sd	BAY	410 MAIN BAY - 400 KV BASSI-SIKAR (PG) CKT-1 AND 400KV BUS 1 AT BASSI(PG)	POWERGRID	C	OVERHAULING OF CB MECHANISM	01/May/2023	08:00	04/May/2023	18:00			PLANNED	Requested
532	RQ130472	OCC_206	sldcrs_sd	BAY	414 TIE BAY - 400KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1 AND FUTURE AT KAWAI SCTPS(APR)	APL	C	Circuit Breaker Overhauling	29/May/2023	08:00	31/May/2023	18:00			PLANNED	Requested
533	RQ129961	OCC_206	stuup_sd	BAY	401 MAIN BAY - 400KV UNNAO-PANKI (UP) CKT-1 AT PANKI(UP)	UPPTCL	D	* 400 KV PANKI UNNAO S/D FOR BAY TIGHTTENING.	26/May/2023	10:00	26/May/2023	17:00			PLANNED	Requested
534	RQ129872	OCC_206	stuup_sd	BAY	407 MAIN BAY - 400KV ALIGARH-MAINPURI (UP) CKT-2 AT ALIGARH(UP)	UPPTCL	D	Annual Testing & Routine Maintenance of the bay	05/May/2023	10:00	05/May/2023	17:00			PLANNED	Requested
535	RQ129871	OCC_206	stuup_sd	BAY	410 MAIN BAY - 400KV ALIGARH-MAINPURI (UP) CKT-1 AT ALIGARH(UP)	UPPTCL	D	Annual Testing & Routine Maintenance of the bay	04/May/2023	10:00	04/May/2023	17:00			PLANNED	Requested
536	RQ130771	OCC_206	sldcps_sd	BAY	421 MAIN BAY MAIN BAY - 400/220 KV 500 MVA ICT 3 AT MAKHU(PS) (PSTCL)	PSTCL	D	Cleaning of bay 421 CB & CT porcelain and recording of IR Values of CB,CT	25/May/2023	08:00	25/May/2023	18:00			PLANNED	Requested
537	RQ130774	OCC_206	sldcps_sd	BAY	415 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(PS)	PSTCL	D	Cleaning of bay 415 CB & CT porcelain and recording of IR Values of CB,CT	18/May/2023	08:00	18/May/2023	18:00			PLANNED	Requested
538	RQ130773	OCC_206	sldcps_sd	BAY	412 MAIN BAY - 400/220KV 315 MVA ICT 2 AT MAKHU(PS)	PSTCL	D	Cleaning of bay 412 CB & CT porcelain and recording of IR Values of CB,CT	11/May/2023	08:00	11/May/2023	18:00			PLANNED	Requested
539	RQ130772	OCC_206	sldcps_sd	BAY	409 MAIN BAY - 400/220KV 315 MVA ICT 1 AT MAKHU(PS)	PSTCL	D	Cleaning of bay 409 CB & CT porcelain and recording of IR Values of CB,CT	04/May/2023	08:00	04/May/2023	18:00			PLANNED	Requested
540	RQ130770	OCC_206	sldcps_sd	BAY	405 TIE BAY - 400 KV BEHMAN JASSA SINGH (PS)-TALWANDI SABOO(PG) (PSTCL) CKT-1 (PSTCL) AND FUTURE AT 400 KV BEHMAN JASSA SINGH (PS) (PSTCL)	PSTCL	D	Periodical Maintainance	03/May/2023	08:00	03/May/2023	18:00			PLANNED	Requested
541	RQ130471	OCC_206	sldcrs_sd	BAY	409 MAIN BAY - 63 MVAR BUS REACTOR NO 2 AT 400 KV KAWAI SCTPS(APR)	APRL	C	Circuit Breaker Overhauling	24/May/2023	08:00	27/May/2023	18:00			PLANNED	Requested
542	RQ130068	OCC_206	sldcdv_sd	BAY	422 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT BANNOLI(DV) AND 400KV BUS 1 AT BANNOLI(DV)	DTL	D	For CB testing and other PMS work	16/May/2023	09:30	16/May/2023	13:00			PLANNED	Requested
543	RQ130567	OCC_206	cpcc1_sd	BAY	402 TIE BAY - 400KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2 AND FUTURE AT DADRI(NT)	NTPC	D	FOR AMP WORK	04/May/2023	08:00	04/May/2023	18:00			PLANNED	Requested
544	RQ130561	OCC_206	cpcc1_sd	BAY	411 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL) (PKTSL) AND FUTURE AT 400 KV KHETRI (PKTSL) (PKTSL)	PKTSL	D	CSD final commissioning and fine tuning	04/May/2023	08:00	05/May/2023	18:00			PLANNED	Requested
545	RQ130208	OCC_206	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT WAGODORA(PG)	POWERGRID	D	As ICT-2 was charged via temporary arrangement and bypassing of isolators. After retrofitting of old isolators, the new isolators will be taken into service. Presently the ICT-2 is charged via 220KV TBC bay, ICT S/D will be taken to remove all the temporary arrangements and BUSES S/D is taken to connect jumpers from Both the Buses.	31/May/2023	09:00	31/May/2023	18:00	Kindly Approve		PLANNED	Requested
546	RQ130608	OCC_206	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT MOGA(PG)	POWERGRID	D	For Annual Maintenance work	31/May/2023	08:00	31/May/2023	18:00	Kindly Approve		PLANNED	Requested
547	RQ130441	OCC_206	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT FATEHGARH_II(PG)	POWERGRID	D	For construction related works and LM erection Works	28/May/2023	17:00	30/May/2023	23:00			PLANNED	Requested
548	RQ130282	OCC_206	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT LUDHIANA(PG)	POWERGRID	C	For augmentation of 315 MVA ICT-1 with 500 MVA ICT (ICT already out since 24.03.2023 for augmentation)	26/May/2023	00:00	31/May/2023	18:00	Kindly Approve		PLANNED	Requested
549	RQ130691	OCC_206	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT GORAKHPUR(PG)	POWERGRID	D	To fix aircell discharge issue and for PRV DPS status scheme and ODR tripping scheme modifications	25/May/2023	10:00	25/May/2023	18:00			PLANNED	Requested

550	RQ130203	OCC_206	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT WAGOORA(PG)	POWERG RID	D	Isolator retrofitting of 220KV ICT-2 Bay (20289C, 20289T & 20289IV ISOLATORS). The S/D is taken to Bypass the 20289IV isolator and Jumpers from ICT will be directly connected via PG clamp to 220KV CT. For 20289T isolator, the conductor from CT to 20289T isolator shall be removed. For 20289C, Temporary arrangement will be made from CT to TBC connection so that 20289C isolator droppers from TBC shall be removed and ICT may be charged via 220KV TBC afterwards.	25/May/2023	09:00	25/May/2023	18:00	Kindly Approve	PLANNED	Requested
551	RQ130447	OCC_206	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHGARH_III(PG)	POWERG RID	D	For testing and commissioning works with TBC Bay	23/May/2023	17:00	24/May/2023	23:00		PLANNED	Requested
552	RQ130202	OCC_206	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT WAGOORA(PG)	POWERG RID	D	As ICT-1 was charged via temporary arrangement and bypassing of isolators. After retrofitting of old isolators, the new isolators will be taken into service. Presently the ICT-1 is charged via 220KV TBC bay, ICT S/D will be taken to remove all the temporary arrangements and BUS S/D is taken to connect jumpers from Both the Buses.	23/May/2023	09:00	23/May/2023	18:00	Kindly Approve	PLANNED	Requested
553	RQ130465	OCC_206	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BHADLA_2 (PG)	POWERG RID	D	FOR AMP WORK	22/May/2023	17:00	22/May/2023	23:00		PLANNED	Requested
554	RQ130443	OCC_206	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FATEHGARH_III(PG)	POWERG RID	D	For testing and commissioning works with TBC Bay	21/May/2023	17:00	22/May/2023	23:00		PLANNED	Requested
555	RQ130687	OCC_206	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ALLAHABAD(PG)	POWERG RID	D	AMP works	20/May/2023	10:00	20/May/2023	18:00		PLANNED	Requested
556	RQ130440	OCC_206	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT KURUKSHETRA(PG)	POWERG RID	C	For 220KV GIB erection works for ICT-3 commissioning	20/May/2023	08:00	21/May/2023	18:00		PLANNED	Requested
557	RQ130442	OCC_206	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FATEHGARH_III(PG)	POWERG RID	D	For testing and commissioning works with TBC Bay	19/May/2023	17:00	20/May/2023	23:00		PLANNED	Requested
558	RQ130462	OCC_206	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT TUGHLAKABAD(PG)	POWERG RID	D	FOR AMP WORK	19/May/2023	08:00	19/May/2023	18:00		PLANNED	Requested
559	RQ130431	OCC_206	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BASSI(PG)	POWERG RID	C	For Complete Overhauling Work of ICT-01	13/May/2023	08:00	23/May/2023	18:00		PLANNED	Requested
560	RQ130439	OCC_206	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA_2 (PG)	POWERG RID	D	Bay Extension Works	12/May/2023	17:00	12/May/2023	23:00		PLANNED	Requested
561	RQ130428	OCC_206	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BAGHPAT(PG)	POWERG RID	D	For PRV related wiring works.	12/May/2023	08:00	12/May/2023	18:00		PLANNED	Requested
562	RQ130436	OCC_206	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BHADLA_2 (PG)	POWERG RID	D	Bay Extension Works	11/May/2023	17:00	11/May/2023	22:00		PLANNED	Requested
563	RQ130690	OCC_206	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GORAKHPUR(PG)	POWERG RID	D	For PRV DPS status scheme and OSR tripping scheme modifications	11/May/2023	10:00	11/May/2023	16:00		PLANNED	Requested
564	RQ130434	OCC_206	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BALLABHARGARH(PG)	POWERG RID	D	For AMP work & 220KV isolator overhauling work.	11/May/2023	08:00	11/May/2023	18:00		PLANNED	Requested
565	RQ130435	OCC_206	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SONIPAT(PG)	POWERG RID	D	FOR AMP AND DLTC REPAIR WORK AT SONIPAT SUBSTATION	11/May/2023	08:00	11/May/2023	18:00		PLANNED	Requested
566	RQ130438	OCC_206	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA_2 (PG)	POWERG RID	D	Bay Extension Works	10/May/2023	16:00	10/May/2023	23:00		PLANNED	Requested
567	RQ130427	OCC_206	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BAGHPAT(PG)	POWERG RID	D	For PRV related wiring works.	10/May/2023	08:00	10/May/2023	18:00		PLANNED	Requested
568	RQ130437	OCC_206	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BHADLA_2 (PG)	POWERG RID	D	Bay Extension Works	09/May/2023	17:00	09/May/2023	23:00	During shut down of 400/220 KV ICT-6, 220 KV Avada line shall become out as Line is charged through ICT only	PLANNED	Requested
569	RQ130159	OCC_206	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BIKANER(PG)	POWERG RID	D	FOR EARTH-WIRE STRINGING OVER ICT1&ICT2 JACK-BUS	09/May/2023	15:00	09/May/2023	23:00		PLANNED	Requested
570	RQ130160	OCC_206	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BIKANER(PG)	POWERG RID	D	FOR EARTH-WIRE STRINGING OVER ICT1&ICT2 JACK-BUS	09/May/2023	15:00	09/May/2023	23:00		PLANNED	Requested
571	RQ130689	OCC_206	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GORAKHPUR(PG)	POWERG RID	D	For PRV DPS status scheme and OSR tripping scheme modifications	09/May/2023	10:00	09/May/2023	16:00		PLANNED	Requested
572	RQ130026	OCC_206	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KISHENPUR(PG)	POWERG RID	D	For AMP work of 315 MVA ICT-1 and associate Bay equipemnt.	09/May/2023	09:00	09/May/2023	18:00	Kindly Approve	PLANNED	Requested
573	RQ130426	OCC_206	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KOTA(PG)	POWERG RID	D	FOR AMP WORK	09/May/2023	08:00	09/May/2023	18:00		PLANNED	Requested
574	RQ130463	OCC_206	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NEEMRANA(PG)	POWERG RID	D	For modification of PRV & OSR logic	08/May/2023	11:00	08/May/2023	14:00		PLANNED	Requested
575	RQ129988	OCC_206	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT FATEHABAD(PG)	POWERG RID	D	For AMP works	08/May/2023	10:00	08/May/2023	17:00	Kindly Approve	PLANNED	Requested
576	RQ130433	OCC_206	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BALLABHARGARH(PG)	POWERG RID	D	For 220KV isolator overhauling work.	08/May/2023	08:00	08/May/2023	18:00		PLANNED	Requested
577	RQ130444	OCC_206	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT FATEHGARH_III(PG)	POWERG RID	D	For construction related works and LM erection Works	07/May/2023	17:00	17/May/2023	23:00		PLANNED	Requested
578	RQ130464	OCC_206	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT NEEMRANA(PG)	POWERG RID	D	For modification of PRV & OSR logic	06/May/2023	11:00	06/May/2023	14:00		PLANNED	Requested
579	RQ130461	OCC_206	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_III(PG)	POWERG RID	D	ICT-7 CSD Relay final tuning and other construction works	05/May/2023	17:00	08/May/2023	23:00		PLANNED	Requested

580	RQ130445	OCC_206	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_III(PG)	POWERGRID	D	For Dia completion work, LBB testing and TBC testing	05/May/2023	17:00	08/May/2023	23:00			PLANNED	Requested
581	RQ130448	OCC_206	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_III(PG)	POWERGRID	D	ICT-9 CSD Relay final tuning and other pending construction works	05/May/2023	17:00	08/May/2023	23:00			PLANNED	Requested
582	RQ130688	OCC_206	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAINPURI(PG)	POWERGRID	D	Implementation of 10th PCC points (PRD, OSR Tripping)	04/May/2023	10:00	04/May/2023	14:00			PLANNED	Requested
583	RQ130446	OCC_206	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_III(PG)	POWERGRID	D	ICT-9 CSD Relay final tuning and other pending construction works	03/May/2023	17:00	06/May/2023	23:00			PLANNED	Requested
584	RQ130429	OCC_206	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT GURGAON(PG)	POWERGRID	D	FOR AMP WORK	03/May/2023	08:00	03/May/2023	18:00			PLANNED	Requested
585	RQ130636	OCC_206	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JAJLIJVI (PG)	POWERGRID	D	For CSD Fine Tuning	02/May/2023	10:00	02/May/2023	18:00			PLANNED	Requested
586	RQ130201	OCC_206	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT WAGODAR(PG)	POWERGRID	D	Isolator retrofitting of 220KV ICT-1 Bay (20989C, 20989T & 20989IV ISOLATORS). The S/D is taken to Bypass the 20989IV isolator and Jumpers from ICT will be directly connected via PG clamp to 220KV CT. For 20989T isolator, the conductor from CT to 20989T isolator shall be removed. For 20989C, Temporary arrangement will be made from CT to TBC connection so that 20989C isolator droppers from TBC shall be removed and ICT may be charged via 220kv TBC afterwards.	02/May/2023	09:00	02/May/2023	18:00	Kindly Approve		PLANNED	Requested
587	RQ130425	OCC_206	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KSTAP(PG)	POWERGRID	D	To attend the issue related with CFT Plate of ICT-1	02/May/2023	08:00	02/May/2023	18:00			PLANNED	Requested
588	RQ130635	OCC_206	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JAJLIJVI (PG)	POWERGRID	D	For CSD Fine Tuning	01/May/2023	10:00	01/May/2023	18:00			PLANNED	Requested
589	RQ130430	OCC_206	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GURGAON(PG)	POWERGRID	D	FOR AMP WORK	01/May/2023	08:00	01/May/2023	18:00			PLANNED	Requested
590	RQ130432	OCC_206	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAWANA(DV)	POWERGRID	D	To attending leakages from otc	01/May/2023	08:00	02/May/2023	18:00			PLANNED	Requested
591	RQ130027	OCC_206	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT LUDHIANA(PG)	POWERGRID	C	For augmentation of 315 MVA ICT-1 with 500 MVA ICT	01/May/2023	00:00	26/May/2023	00:00	Under construction head, Kindly Approve		PLANNED	Requested
592	RQ130289	OCC_206	cpcc2_sd	TRANSFORMER	400/220 KV 250 MVA ICT 2 AT MOGA(PG)	POWERGRID	C	SD taken for augmentation work of 250 MVA ICT-2 with 500 MVA ICT at Moga 55.(Work will be completed in 2 month period).	01/May/2023	00:00	31/May/2023	18:00	Under construction head, Kindly Approve		PLANNED	Requested
593	RQ130768	OCC_206	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAKHUJ(P5)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	25/May/2023	08:00	25/May/2023	18:00			PLANNED	Requested
594	RQ130766	OCC_206	slcdps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAKHUJ(P5)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	11/May/2023	08:00	11/May/2023	18:00			PLANNED	Requested
595	RQ130764	OCC_206	slcdps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NAKODAR(P5G)	PSTCL	D	Periodic Maintenance	10/May/2023	08:00	10/May/2023	18:00			PLANNED	Requested
596	RQ130767	OCC_206	slcdps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAKHUJ(P5)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	04/May/2023	08:00	04/May/2023	18:00			PLANNED	Requested
597	RQ130765	OCC_206	slcdps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NAKODAR(P5G)	PSTCL	D	Periodic Maintenance	03/May/2023	08:00	03/May/2023	18:00			PLANNED	Requested
598	RQ130290	OCC_206	slcdrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	23/May/2023	08:00	23/May/2023	18:00			PLANNED	Requested
599	RQ130292	OCC_206	slcdrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	19/May/2023	08:00	19/May/2023	18:00			PLANNED	Requested
600	RQ130291	OCC_206	slcdrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHILWARA(RS)	RRVPNL	D	Routine Maintenance and Testing	09/May/2023	08:00	09/May/2023	18:00			PLANNED	Requested
601	RQ130293	OCC_206	slcdrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHILWARA(RS)	RRVPNL	D	Routine Maintenance and Testing	08/May/2023	08:00	08/May/2023	18:00			PLANNED	Requested
602	RQ129948	OCC_206	indigrd_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT PATRAN(PATR)	PATRAN	C	207 ICT-2 BAY BB COMPARTMENT SF6 GAS LEAKAGE RECTIFICATION WORK	22/May/2023	10:00	26/May/2023	11:00	Annual Maintenance & Rectification		PLANNED	Requested
603	RQ129847	OCC_206	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUCKNOW(UP)	UPPTCL	D	* For Upgradation of Bus-Bar Protection Panel from Electromechanical type to Numerical Type ( Connection of CT Bus-Bar Prot	21/May/2023	09:00	21/May/2023	18:00			PLANNED	Requested
604	RQ129844	OCC_206	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW(UP)	UPPTCL	D	* For Upgradation of Bus-Bar Protection Panel from Electromechanical type to Numerical Type ( Connection of CT Bus-Bar Prot	20/May/2023	09:00	20/May/2023	18:00			PLANNED	Requested
605	RQ129958	OCC_206	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SULTANPUR(UP)	UPPTCL	D	* For Routine Bay maintenance testing work at 400KV S/S Sultapur	18/May/2023	10:00	18/May/2023	18:00			PLANNED	Requested
606	RQ129959	OCC_206	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SULTANPUR(UP)	UPPTCL	D	* For Routine Bay maintenance testing work at 400KV S/S Sultapur	12/May/2023	10:00	12/May/2023	18:00			PLANNED	Requested
607	RQ129963	OCC_206	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PANKI(UP)	UPPTCL	C	* 315 MVA ICT-IIS/D Required for stringing of twin moose conductor.	12/May/2023	10:00	15/May/2023	17:00			PLANNED	Requested
608	RQ129957	OCC_206	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 2 AT SULTANPUR(UP)	UPPTCL	D	* For Routine Bay maintenance testing work at 400KV S/S Sultapur	10/May/2023	10:00	10/May/2023	18:00			PLANNED	Requested
609	RQ129864	OCC_206	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BAREILLY(UP)	UPPTCL	C	* Cebtrifusing of oil as recommended by CPRI maintenance of bay and equipments	09/May/2023	08:00	11/May/2023	17:00			PLANNED	Requested
610	RQ129962	OCC_206	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT PANKI(UP)	UPPTCL	C	* 315 MVA ICT-I S/D Required for stringing of twin moose conductor.	08/May/2023	10:00	11/May/2023	17:00			PLANNED	Requested
611	RQ129852	OCC_206	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT GR.NODA(UPC)	UPPTCL	D	* Routine testing will be carried out of 500 MVA ICT - 4th during this shutdown period.	07/May/2023	10:30	07/May/2023	17:00			PLANNED	Requested

612	RQ129862	OCC_206	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAREILLY(UP)	UPPTCL	C	* leakage attend of ICT and centrifuging of oil	04/May/2023	08:00	08/May/2023	17:00			PLANNED	Requested
613	RQ129863	OCC_206	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAREILLY(UP)	UPPTCL	D	preventive maintenance of bay equipments	03/May/2023	08:00	03/May/2023	17:00			PLANNED	Requested
614	RQ129976	OCC_206	stuup_sd	TRANSFORMER	400/132 KV 100 MVA ICT 3 AT ANPARA(UP)	UPPTCL	C	For Overhauling of 400/132/33 KV Interconnecting Transformer # 3	02/May/2023	08:00	31/May/2023	18:00		*400/132/33 KV ICT-3 of ATPS will remain under shut - down on continuous basis to attend overhauling as the given transformer has not underwent any overhauling since last 27 years. Overhauling also becomes inevitable as oil leakage has occurred at several places and needs to be attended at the earliest. *	PLANNED	Requested
615	RQ129842	OCC_206	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT MURADNAGAR_1(U P)	UPPTCL	D	* To Attend the leakage of Oil from Top Portion of main Tank	01/May/2023	10:00	02/May/2023	17:00			PLANNED	Requested
616	RQ130065	OCC_206	sldcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT BAMNOLI(DV)	DTL	D	For Transformer Testings and Annual Maintenance as per PMS.	12/May/2023	05:00	12/May/2023	10:00			PLANNED	Requested
617	RQ129946	OCC_206	indigrd_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT AMARGARH(NRSS XXX)	NRSS XXX	D	ICT-2 Rph switching with Spare ICT	10/May/2023	11:00	10/May/2023	12:00		ICT-2 Rph switching with Spare ICT	PLANNED	Requested
618	RQ130838	OCC_206	sldchr_sd	TRANSFORMER	400/220 KV 250 MVA ICT 2 AT NAWADA(HV)	HVPNL	D	For maintenance of ICT-2 OLTC	08/May/2023	10:00	08/May/2023	16:00			PLANNED	Requested
619	RQ129953	OCC_206	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SULTANPUR(UP)-TANDA(NT) (UP) CKT-2	UPPTCL	D	* Routine Bay Maintenance work at 220KV S/S Sultanpur.	30/May/2023	10:00	30/May/2023	18:00			PLANNED	Requested
620	RQ130037	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-BARABANKI(UP) (UP) CKT-2	UPPTCL	D	AMP WORK	22/May/2023	08:00	22/May/2023	18:00			PLANNED	Requested
621	RQ130036	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-BARABANKI(UP) (UP) CKT-1	UPPTCL	D	AMP WORK	21/May/2023	08:00	21/May/2023	18:00			PLANNED	Requested
622	RQ130738	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHPUR(PG)-SARH(UP) (UP) CKT-2	UPPTCL	D	AMP work	10/May/2023	10:00	10/May/2023	18:00			PLANNED	Requested
623	RQ130033	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-AYODHYA (UP) (UP) CKT-1	UPPTCL	C	To facilitate tower rectification work of 400 KV D/C Lucknow-Sohawal Line at Loc no.07	08/May/2023	08:00	10/May/2023	18:00			PLANNED	Requested
624	RQ130032	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NEW TANDA (UP)-SOHAWAL(PG) (UP) CKT-1	UPPTCL	C	To facilitate tower rectification work of 400 KV D/C Lucknow-Sohawal Line at Loc no.07	08/May/2023	08:00	10/May/2023	18:00			PLANNED	Requested
625	RQ130035	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-GONDA(UP) (UP) CKT-1	UPPTCL	C	To facilitate tower rectification work of 400 KV D/C Lucknow-Sohawal Line at Loc no.07	08/May/2023	08:00	10/May/2023	18:00			PLANNED	Requested
626	RQ130034	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-BAHARAICH(UP) (UP) CKT-1	UPPTCL	C	To facilitate tower rectification work of 400 KV D/C Lucknow-Sohawal Line at Loc no.07	08/May/2023	08:00	10/May/2023	18:00			PLANNED	Requested
627	RQ130824	OCC_206	ntpcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-RAEBAREILY(PG) (UP) CKT-2	UPPTCL	C	bay equipment testing	08/May/2023	08:00	09/May/2023	18:00			PLANNED	Requested
628	RQ130812	OCC_206	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MEHAL- KALAN(PSTCL) CKT-2	PSTCL	D	Tree cutting and Jumper tightening TN 1 to 20	30/May/2023	08:00	30/May/2023	18:00			PLANNED	Requested
629	RQ130837	OCC_206	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-AJITWAL(PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening	29/May/2023	08:00	29/May/2023	18:00			PLANNED	Requested
630	RQ130811	OCC_206	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MEHAL- KALAN(PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 1 to 20	27/May/2023	08:00	27/May/2023	18:00			PLANNED	Requested
631	RQ130829	OCC_206	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-BADNI KALAN(PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening	26/May/2023	08:00	26/May/2023	18:00			PLANNED	Requested
632	RQ130819	OCC_206	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-DORAHA(PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening	25/May/2023	08:00	25/May/2023	18:00			PLANNED	Requested
633	RQ130831	OCC_206	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PSTCL) CKT-2	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	24/May/2023	08:00	24/May/2023	18:00			PLANNED	Requested
634	RQ130834	OCC_206	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PAKHOWAL(PSTCL)-LUDHIANA(PSTCL) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	22/May/2023	08:00	22/May/2023	18:00			PLANNED	Requested
635	RQ130810	OCC_206	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MEHAL- KALAN(PSTCL) CKT-2	PSTCL	D	Tree cutting and Jumper tightening TN 1 to 20	19/May/2023	08:00	19/May/2023	18:00			PLANNED	Requested
636	RQ130836	OCC_206	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-AJITWAL(PSTCL) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	18/May/2023	08:00	18/May/2023	18:00			PLANNED	Requested
637	RQ130830	OCC_206	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PSTCL) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	17/May/2023	08:00	17/May/2023	18:00			PLANNED	Requested
638	RQ130809	OCC_206	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MEHAL- KALAN(PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 1 to 20	17/May/2023	08:00	17/May/2023	18:00			PLANNED	Requested
639	RQ130828	OCC_206	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-BADNI KALAN(PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening	16/May/2023	08:00	16/May/2023	18:00			PLANNED	Requested
640	RQ130818	OCC_206	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-DORAHA(PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening	15/May/2023	08:00	15/May/2023	18:00			PLANNED	Requested



641	RQ130827	OCC_206	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-BADNI KALAN(PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening	15/May/2023	08:00	15/May/2023	18:00			PLANNED	Requested
642	RQ130833	OCC_206	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PAKHOWAL(PG)-LUDHIANA(PG) (PSTCL) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	12/May/2023	08:00	12/May/2023	18:00			PLANNED	Requested
643	RQ130641	OCC_206	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-DANDHARIKALANI(PSTCL) CKT-2	PSTCL	D	Maintenance of Sub-Station Equipments	12/May/2023	08:00	12/May/2023	18:00			PLANNED	Requested
644	RQ130826	OCC_206	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-BADNI KALAN(PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening	12/May/2023	08:00	12/May/2023	18:00			PLANNED	Requested
645	RQ130640	OCC_206	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-DANDHARIKALANI(PSTCL) CKT-1	PSTCL	D	Maintenance of Sub-Station Equipments	11/May/2023	08:00	11/May/2023	18:00			PLANNED	Requested
646	RQ130807	OCC_206	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MEHAL- KALAN(PSTCL) CKT-2	PSTCL	D	Tree cutting and Jumper tightening	10/May/2023	08:00	10/May/2023	18:00			PLANNED	Requested
647	RQ130835	OCC_206	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-AJTWA(PSTCL) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	09/May/2023	08:00	09/May/2023	18:00			PLANNED	Requested
648	RQ130803	OCC_206	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PSTCL) CKT-2	PSTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 130 to 140	09/May/2023	08:00	09/May/2023	18:00			PLANNED	Requested
649	RQ130806	OCC_206	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MEHAL- KALAN(PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening	08/May/2023	08:00	08/May/2023	18:00			PLANNED	Requested
650	RQ130825	OCC_206	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-BADNI KALAN(PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening	06/May/2023	08:00	06/May/2023	18:00			PLANNED	Requested
651	RQ130813	OCC_206	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-DORAHA(PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening	04/May/2023	08:00	04/May/2023	18:00			PLANNED	Requested
652	RQ130663	OCC_206	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(BB)-BUTARI(PSTCL) CKT-1	PSTCL	D	Half yearly Maintenance of Sub-Station Equipments and Line	04/May/2023	08:00	04/May/2023	18:00			PLANNED	Requested
653	RQ130653	OCC_206	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BARNALA(BB)-LEHRAMOHABBAT(PSTCL) CKT-1	PSTCL	D	Maintenance of Sub-Station Equipments	03/May/2023	08:00	03/May/2023	18:00			PLANNED	Requested
654	RQ130802	OCC_206	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PSTCL) CKT-1	PSTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 130 to 140	03/May/2023	08:00	03/May/2023	18:00			PLANNED	Requested
655	RQ130823	OCC_206	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PSTCL) CKT-2	PSTCL	D	Tree cutting and Jumper tightening	03/May/2023	08:00	31/May/2023	18:00			PLANNED	Requested
656	RQ130832	OCC_206	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PAKHOWAL(PG)-LUDHIANA(PG) (PSTCL) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	02/May/2023	08:00	02/May/2023	18:00			PLANNED	Requested
657	RQ130614	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PSTCL) CKT-1	PSTCL	D	For AMP work	02/May/2023	08:00	02/May/2023	18:00	Kindly Approve		PLANNED	Requested
658	RQ130822	OCC_206	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening	01/May/2023	08:00	20/May/2023	18:00			PLANNED	Requested
659	RQ130372	OCC_206	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-SIKANDRA(LUP) (PG) CKT-1	POWERGRID,RRVP,NL	D	maintenance of line	26/May/2023	08:00	26/May/2023	18:00			PLANNED	Requested
660	RQ130369	OCC_206	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1	POWERGRID,RRVP,NL	D	maintenance of line and bay at 220KV GSS RVPN, Bharatpur	25/May/2023	08:00	25/May/2023	18:00			PLANNED	Requested
661	RQ130100	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-RAILWAYHR(RLV) (HVPNL) CKT-1	HVPNL	D	Shutdown required for Stringing work at AP15/0-AP16/0 span of 220KV Abdullapur-Jagadhari Transmission line(DFCCL Project) crossing span location no. 22 & 23 of 220KV D/C-2 Phase - Abdullapur-Jagadhari Railway Workshop TSS Transmission Line.	24/May/2023	10:00	24/May/2023	18:00	Kindly Approve		PLANNED	Requested
662	RQ130101	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-RAILWAYHR(RLV) (HVPNL) CKT-2	HVPNL	D	Shutdown required for Stringing work at AP15/0-AP16/0 span of 220KV Abdullapur-Jagadhari Transmission line(DFCCL Project) crossing span location no. 22 & 23 of 220KV D/C-2 Phase - Abdullapur-Jagadhari Railway Workshop TSS Transmission Line.	24/May/2023	10:00	24/May/2023	18:00	Kindly Approve		PLANNED	Requested
663	RQ130102	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-RAMPUR(HV) (HVPNL) CKT-1	HVPNL	D	Shutdown required for Stringing work at AP5/0-AP6/0 span of 220KV Abdullapur-Jagadhari Transmission line (DFCCIL Project) crossing of 220KV Abdullapur (POWERGRID)-DCRTPP Yamananagar (HVPNL) TL & 220KV Abdullapur (POWERGRID)- Rampura Yamananagar (HVPNL) TL at location no. 86 & 87.	18/May/2023	10:00	18/May/2023	18:00	Kindly Approve		PLANNED	Requested

664	RQ130103	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-DCRTPPYAMUNANAGAR(HV) (HVPNL) CKT-1	HVPNL	D	Shutdown required for Stringing work at AP5/0-AP6/0 span of 220KV Abdullapur-Jagadhari Transmission line (DFCCIL Project) crossing of 220KV Abdullapur (POWERGRID)-DCRTPPY Yamanagar (HVPNL) TL & 220KV Abdullapur (POWERGRID)- Rampura Yamanagar (HVPNL) TL at location no. 86 & 87.	18/May/2023	10:00	18/May/2023	18:00	Kindly Approve	PLANNED	Requested
665	RQ130298	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-HSIDC BAWALI(HV) (HVPNL) CKT-1	HVPNL	C	For NCRTC diversion work	16/May/2023	08:00	30/May/2023	18:00		PLANNED	Requested
666	RQ130666	OCC_206	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-HISSAR I(AHV) (HVPNL) CKT-1	HVPNL	D	अर्धवार्षिक मरम्मत हेतु एवं ऑटोमेशन हेतु	08/May/2023	08:00	08/May/2023	18:00		PLANNED	Requested
667	RQ130664	OCC_206	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-JINDAL STEEL(HR) (HVPNL) CKT-1	HVPNL	D	अर्धवार्षिक मरम्मत हेतु एवं ऑटोमेशन हेतु	04/May/2023	08:00	04/May/2023	18:00		PLANNED	Requested
668	RQ129994	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHABAD(PG)-HUKMAWALI (HV) (HVPNL) CKT-2	HVPNL	D	For Auto reclosure scheme implementation and Relay testing by OEM and SAS Upgradation	03/May/2023	10:00	03/May/2023	17:00	Kindly Approve	PLANNED	Requested
669	RQ130654	OCC_206	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWAN(IHV)-BHIWAN(IIHV) (HVPNL) CKT-2	HVPNL	D	गर्म बिंदु ठीक करने हेतु	03/May/2023	08:00	03/May/2023	18:00		PLANNED	Requested
670	RQ129993	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHABAD(PG)-HUKMAWALI (HV) (HVPNL) CKT-1	HVPNL	D	For Auto reclosure scheme implementation and Relay testing by OEM and SAS Upgradation	01/May/2023	10:00	01/May/2023	17:00	Kindly Approve	PLANNED	Requested
671	RQ130297	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-REWARI(HV) (HVPNL) CKT-2	HVPNL	C	For NCRTC diversion work	01/May/2023	08:00	15/May/2023	18:00		PLANNED	Requested
672	RQ130295	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-MAU(HV) (HVPNL) CKT-1	HVPNL	C	For NCRTC diversion work	01/May/2023	08:00	15/May/2023	18:00		PLANNED	Requested
673	RQ130296	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-REWARI(HV) (HVPNL) CKT-1	HVPNL	C	For NCRTC diversion work	01/May/2023	08:00	15/May/2023	18:00		PLANNED	Requested
674	RQ130403	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANESAR(PG)-MAU(HV) (HVPNL) CKT-1	HVPNL	C	For NCRTC diversion work	01/May/2023	08:00	15/May/2023	18:00	220kv D/C Mau-Panchgaon Line	PLANNED	Requested
675	RQ130404	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANESAR(PG)-MAU(HV) (HVPNL) CKT-2	HVPNL	C	For NCRTC diversion work	01/May/2023	08:00	15/May/2023	18:00	220kv D/C Mau-Panchgaon Line	PLANNED	Requested
676	RQ130605	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-HAMIRPUR(HV) (PG) CKT-1	POWERGRID	D	Shutdown is required on alternate day basis for replacement of Deccan make polymer insulators in line crossings with non auto mode of other 220KV Hamirpur Hamirpur Ckt-II	24/May/2023	09:00	28/May/2023	18:00	Kindly approve	PLANNED	Requested
677	RQ130606	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-HAMIRPUR(HV) (PG) CKT-2	POWERGRID	D	Shutdown is required on alternate day basis for replacement of Deccan make polymer insulators in line crossings with non auto mode of other 220KV Hamirpur Hamirpur Ckt-I	24/May/2023	09:00	28/May/2023	18:00	Kindly approve	PLANNED	Requested
678	RQ130273	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1	POWERGRID	D	FOR AMP WORK	23/May/2023	08:00	23/May/2023	18:00		PLANNED	Requested
679	RQ130715	OCC_206	nhpcc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-CBGANI(UP) (PG) CKT-1	POWERGRID	C	Shutdown is required for carrying out servicing of 24SKV, 1250A isolators in 220KV Switchyard of Tanakpur Power Station.	22/May/2023	08:00	23/May/2023	18:00		PLANNED	Requested
680	RQ130712	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-2	POWERGRID	D	AMP work of Line Equipment and TL work(Jumper Bolt/Nut Loose,Vibration damper Loose)	20/May/2023	09:00	20/May/2023	18:00	Kindly Approve	PLANNED	Requested
681	RQ130711	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-1	POWERGRID	D	AMP work of Line Equipment and TL work(Jumper Bolt/Nut Loose,Vibration damper Loose)	19/May/2023	09:00	19/May/2023	18:00	Kindly Approve	PLANNED	Requested
682	RQ130275	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARAS(RS) (PG) CKT-2	POWERGRID	D	Additional glass disc insertion: LOA given	19/May/2023	08:00	20/May/2023	18:00		PLANNED	Requested
683	RQ130710	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-2	POWERGRID	D	AMP work of Line Equipment and TL work(Jumper Bolt/Nut Loose,Vibration damper Loose)	17/May/2023	09:00	17/May/2023	18:00	Kindly Approve	PLANNED	Requested
684	RQ130274	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARAS(RS) (PG) CKT-1	POWERGRID	D	Additional glass disc insertion: LOA given	17/May/2023	08:00	18/May/2023	18:00		PLANNED	Requested
685	RQ130709	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-1	POWERGRID	D	AMP work of Line Equipment and TL work(Jumper Bolt/Nut Loose,Vibration damper Loose)	16/May/2023	09:00	16/May/2023	18:00	Kindly Approve	PLANNED	Requested
686	RQ130276	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1	POWERGRID	D	Additional glass disc insertion: LOA given	15/May/2023	08:00	15/May/2023	18:00		PLANNED	Requested
687	RQ130374	OCC_206	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LALSOTE(RS)-DAUSA(RS) (PG) CKT-1	POWERGRID	D	Quarterly Maintenance work	12/May/2023	09:30	12/May/2023	14:00		PLANNED	Requested
688	RQ130375	OCC_206	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1	POWERGRID	D	Quarterly Maintenance work	12/May/2023	09:30	12/May/2023	14:00		PLANNED	Requested
689	RQ130025	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-4	POWERGRID	D	AMP work of Line Equipment	12/May/2023	09:00	12/May/2023	15:00	Kindly Approve	PLANNED	Requested
690	RQ130760	OCC_206	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV INDIRA NAGAR(RS)-HEERAPURA(RS) (PG) CKT-1	POWERGRID	D	Quarterly maintenance of Bay Equipment	12/May/2023	08:00	12/May/2023	18:00		PLANNED	Requested
691	RQ130277	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAWAIMADHOPUR(RS) (PG) CKT-1	POWERGRID	D	Additional glass disc insertion: LOA given	12/May/2023	08:00	13/May/2023	18:00		PLANNED	Requested

692	RQ130024	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-3	POWERGRID	D	AMP work of Line Equipment	11/May/2023	09:00	11/May/2023	15:00	Kindly Approve	PLANNED	Requested
693	RQ130373	OCC_206	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAWAIMADHOPUR(RS)-DAUSA(RS) (PG) CKT-1	POWERGRID	D	Quarterly Maintenance work	11/May/2023	08:00	11/May/2023	18:00		PLANNED	Requested
694	RQ130005	OCC_206	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (PG) CKT-3	POWERGRID	C	Transmission Line Diversion work due to construction of Ganga Expressway	11/May/2023	08:00	20/May/2023	18:00		PLANNED	Requested
695	RQ130821	OCC_206	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (PG) CKT-3	POWERGRID	C	bay equipment testing	11/May/2023	08:00	12/May/2023	18:00		PLANNED	Requested
696	RQ130761	OCC_206	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-INDIRA NAGAR(RS) (PG) CKT-1	POWERGRID	D	Quarterly maintenance of Bay Equipment	10/May/2023	08:00	10/May/2023	18:00		PLANNED	Requested
697	RQ130312	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBAR(RS) (PG) CKT-1	POWERGRID	D	Additional glass disc insertion: LOA given	10/May/2023	08:00	11/May/2023	18:00		PLANNED	Requested
698	RQ130071	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENGANGA(NH)-WAGOORA(PG) (PG) CKT-2	POWERGRID	D	Repair of damaged conductor in span no 289-290	09/May/2023	09:00	09/May/2023	18:00	Kindly Approve	PLANNED	Requested
699	RQ130311	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTOGARH(RS) (PG) CKT-2	POWERGRID	D	Additional glass disc insertion: LOA given	08/May/2023	08:00	09/May/2023	18:00		PLANNED	Requested
700	RQ130849	OCC_206	slcdjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HIRANAGAR(PDD)-SARNA(PS) (PG) CKT-1	POWERGRID	D	Routine Maintenance and 245KV SF6 circuit breaker	07/May/2023	07:00	07/May/2023	14:00		PLANNED	Requested
701	RQ130851	OCC_206	slcdjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-HIRANAGAR(PDD) (PG) CKT-1	POWERGRID	D	Routine Maintenance and 245KV SF6 circuit breaker	07/May/2023	07:00	07/May/2023	14:00		PLANNED	Requested
702	RQ130086	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PS)-DASUYA(PS) (PG) CKT-1	POWERGRID	C	S/D required for RAILWAY diversion work by Northern Railway for construction of Mukerian-Talwara Railway Link.	05/May/2023	09:00	18/May/2023	18:00	Kindly Approve	PLANNED	Requested
703	RQ130087	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PS)-DASUYA(PS) (PG) CKT-2	POWERGRID	C	S/D required for RAILWAY diversion work by Northern Railway for construction of Mukerian-Talwara Railway Link.	05/May/2023	09:00	18/May/2023	18:00	Kindly Approve	PLANNED	Requested
704	RQ130603	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-NEHRIAN(HP) (PG) CKT-1	POWERGRID	D	Shut down is required on alternate day basis for replacement of Deccan make polymer insulators in line crossings with non auto mode of other 220KV Jalandhar Nehrian Ckt-III	05/May/2023	09:00	08/May/2023	18:00	Kindly approve	PLANNED	Requested
705	RQ130604	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-NEHRIAN(HP) (PG) CKT-2	POWERGRID	D	Shut down is required on alternate day basis for replacement of Deccan make polymer insulators in line crossings with non auto mode of other 220KV Jalandhar Nehrian Ckt-I	05/May/2023	09:00	08/May/2023	18:00	Kindly approve	PLANNED	Requested
706	RQ130310	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTOGARH(RS) (PG) CKT-1	POWERGRID	D	Additional glass disc insertion: LOA given	05/May/2023	08:00	06/May/2023	18:00		PLANNED	Requested
707	RQ130377	OCC_206	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-2	POWERGRID	D	Quarterly Maintenance work	04/May/2023	08:00	04/May/2023	18:00		PLANNED	Requested
708	RQ130376	OCC_206	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-1	POWERGRID	D	Quarterly Maintenance work	03/May/2023	08:00	03/May/2023	18:00		PLANNED	Requested
709	RQ130278	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1	POWERGRID	D	Auto Reclose off is required for OPGW INSTALLATION works under Northern Region Optical fibre Strengthening Scheme (NROSS)	01/May/2023	08:00	31/May/2023	18:00	only Auto recloser off on daily basis	PLANNED	Requested
710	RQ130716	OCC_206	nhpcc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-SITARGANJ(PG) (PG) CKT-1	POWERGRID	C	Shutdown is required for carrying out servicing of 245KV, 1250A isolators in 220KV Switchyard of Tanakpur Power Station.	01/May/2023	08:00	31/May/2023	18:00		PLANNED	Requested
711	RQ130677	OCC_206	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR-GANGUWAL (BB) CKT-2	BBMB	D	Half Yearly Mtc...	23/May/2023	08:00	23/May/2023	18:00		PLANNED	Requested
712	RQ130675	OCC_206	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-DHULKOTE (BB) CKT-2	BBMB	D	Half yearly Maintenance of Sub-Station Equipments and Line	19/May/2023	08:00	20/May/2023	18:00		PLANNED	Requested
713	RQ130676	OCC_206	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR-GANGUWAL (BB) CKT-1	BBMB	D	Half yearly mtc	18/May/2023	08:00	18/May/2023	18:00		PLANNED	Requested
714	RQ130349	OCC_206	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADR(BB)-KHETRI(RS) (BB) CKT-2	BBMB	D	For Tree trimming & bay maintenance work	18/May/2023	08:00	18/May/2023	18:00		PLANNED	Requested
715	RQ130659	OCC_206	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_L-GANGUWAL (BB) CKT-3	BBMB	D	Half yearly mtc	16/May/2023	08:00	16/May/2023	18:00		PLANNED	Requested
716	RQ130800	OCC_206	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-BHARI(PS) (BB) CKT-1	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc	16/May/2023	08:00	29/May/2023	18:00		PLANNED	Requested
717	RQ130674	OCC_206	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-DHULKOTE (BB) CKT-1	BBMB	D	Half yearly Maintenance of Sub-Station Equipments and Line	16/May/2023	08:00	17/May/2023	18:00		PLANNED	Requested
718	RQ130348	OCC_206	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADR(BB)-KHETRI(RS) (BB) CKT-1	BBMB	D	For Tree trimming & bay maintenance work	16/May/2023	08:00	16/May/2023	18:00		PLANNED	Requested
719	RQ130099	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAGADHARI-KURUKSHETRA (BB) CKT-1	BBMB	D	For Stringing work at AP12/0-AP13/0 span of 220KV Abdullapur-Jagadhari Transmission line (DFCCIL Project) crossing of 220KV S/C Jagadhari- Kurukshetra BBMB line at location no.16 & 17.	12/May/2023	10:00	12/May/2023	18:00	Kindly approve under construction activity	PLANNED	Requested
720	RQ130347	OCC_206	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-CHIRAWA(RS) (BB) CKT-1	BBMB	D	For Quarterly Maintenance of bay equipments	12/May/2023	08:00	12/May/2023	18:00		PLANNED	Requested

721	RQ130673	OCC_206	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-HISSAR (BB) CKT-2	BBMB	D	Half Yearly Mtc...	12/May/2023	08:00	12/May/2023	18:00			PLANNED	Requested
722	RQ130672	OCC_206	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-HISSAR (BB) CKT-1	BBMB	D	Half yearly mtc	10/May/2023	08:00	10/May/2023	18:00			PLANNED	Requested
723	RQ130643	OCC_206	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-2	BBMB	D	Maintenance of Sub-Station Equipments	10/May/2023	08:00	10/May/2023	18:00			PLANNED	Requested
724	RQ130669	OCC_206	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-2	BBMB	D	Line Mtc.	10/May/2023	08:00	10/May/2023	18:00			PLANNED	Requested
725	RQ130642	OCC_206	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-1	BBMB	D	Maintenance of Sub-Station Equipments	09/May/2023	08:00	09/May/2023	18:00			PLANNED	Requested
726	RQ130668	OCC_206	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-1	BBMB	D	Line Mtc.	09/May/2023	08:00	09/May/2023	18:00			PLANNED	Requested
727	RQ130658	OCC_206	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_L-GANGUWAL (BB) CKT-2	BBMB	D	Half yearly Mtc...	09/May/2023	08:00	09/May/2023	18:00			PLANNED	Requested
728	RQ130665	OCC_206	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-HISSAR IA(HV) (BBMB) CKT-2	BBMB	D	अर्धवार्षिक मरम्मत हेतु एवं आटोमेशन हेतु	08/May/2023	08:00	08/May/2023	18:00			PLANNED	Requested
729	RQ130661	OCC_206	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-2	BBMB	D	Maintenance of Sub-Station Equipments	08/May/2023	08:00	08/May/2023	18:00			PLANNED	Requested
730	RQ130670	OCC_206	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-KURUKSHETRA (BB) CKT-1	BBMB	D	Line Mtc.	08/May/2023	08:00	08/May/2023	18:00			PLANNED	Requested
731	RQ130667	OCC_206	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-2	BBMB	D	Half yearly Maintenance of Sub-Station Equipments and Line	08/May/2023	08:00	08/May/2023	18:00			PLANNED	Requested
732	RQ130660	OCC_206	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-1	BBMB	D	Maintenance of Sub-Station Equipments	06/May/2023	08:00	06/May/2023	18:00			PLANNED	Requested
733	RQ130652	OCC_206	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-4	BBMB	D	Half yearly mtc	05/May/2023	08:00	05/May/2023	18:00			PLANNED	Requested
734	RQ130647	OCC_206	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-SANGRUR(PS) (BB) CKT-2	BBMB	D	Maintenance of Sub-Station Equipments	05/May/2023	08:00	05/May/2023	18:00			PLANNED	Requested
735	RQ130651	OCC_206	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-3	BBMB	D	Half yearly mtc	04/May/2023	08:00	04/May/2023	18:00			PLANNED	Requested
736	RQ130646	OCC_206	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-SANGRUR(PS) (BB) CKT-1	BBMB	D	Maintenance of Sub-Station Equipments	04/May/2023	08:00	04/May/2023	18:00			PLANNED	Requested
737	RQ130657	OCC_206	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_L-GANGUWAL (BB) CKT-1	BBMB	D	Half yearly mtc	03/May/2023	08:00	03/May/2023	18:00			PLANNED	Requested
738	RQ130650	OCC_206	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-2	BBMB	D	Half yearly mtc	03/May/2023	08:00	03/May/2023	18:00			PLANNED	Requested
739	RQ130793	OCC_206	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-2	BBMB	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	03/May/2023	08:00	03/May/2023	18:00			PLANNED	Requested
740	RQ130820	OCC_206	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-2	BBMB	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	03/May/2023	08:00	03/May/2023	18:00			PLANNED	Requested
741	RQ130645	OCC_206	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-JAMALPUR (BB) CKT-2	BBMB	D	Maintenance of Sub-Station Equipments	03/May/2023	08:00	03/May/2023	18:00			PLANNED	Requested
742	RQ130649	OCC_206	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-1	BBMB	D	Half yearly mtc	02/May/2023	08:00	02/May/2023	18:00			PLANNED	Requested
743	RQ130644	OCC_206	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-JAMALPUR (BB) CKT-1	BBMB	D	Maintenance of Sub-Station Equipments	02/May/2023	08:00	02/May/2023	18:00			PLANNED	Requested
744	RQ130648	OCC_206	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BARNALA(PS)-SANGRUR(BB) (BBMB) CKT-1	BBMB	D	Maintenance of Sub-Station Equipments	02/May/2023	08:00	02/May/2023	18:00			PLANNED	Requested
745	RQ130801	OCC_206	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(PS) (BB) CKT-2	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc	02/May/2023	08:00	15/May/2023	18:00			PLANNED	Requested
746	RQ130599	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAMBA(PG)-KARIAN(HP) (HPSEB) CKT-1	HPSEB	C	Shutdown required under construction head of 206 bay(Karian Line) for Connecting new bus with existing Bus Bar-1 & 2 (Through conductor) and stability testing work	21/May/2023	09:00	28/May/2023	19:00	Kindly approve under construction head		PLANNED	Requested
747	RQ129869	OCC_206	slcdhp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-HPSEB(HP) (HPSEB) CKT-2	HPSEB	D	Annual Maintenance	14/May/2023	11:00	14/May/2023	16:00			PLANNED	Requested
748	RQ130598	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAMBA(PG)-KARIAN(HP) (HPSEB) CKT-1	HPSEB	C	Shutdown required under construction head of 206 bay(Karian Line) for erection of GIB & GIS Bushings for the new bay i.e. 207 bay.	13/May/2023	09:00	16/May/2023	19:00	Kindly approve under construction head		PLANNED	Requested
749	RQ129868	OCC_206	slcdhp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-HPSEB(HP) (HPSEB) CKT-1	HPSEB	D	Annual Maintenance	07/May/2023	11:00	07/May/2023	16:00			PLANNED	Requested
750	RQ130597	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAMBA(PG)-KARIAN(HP) (HPSEB) CKT-1	HPSEB	C	Shutdown required under construction head of 206 bay(Karian Line) to enable construction of 207 Bay for extending the existing bus-1 & Bus-2 for new bay (bay no. 207 -Line bay for Chamba-HPPTCL Majra)	01/May/2023	09:00	10/May/2023	19:00	Kindly approve under construction head		PLANNED	Requested
751	RQ130331	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DUNI(RS)-JAIPUR SOUTH(PG) (RS) CKT-1	RRVUNL	D	FOR AMP WORK	17/May/2023	08:00	17/May/2023	18:00			PLANNED	Requested
752	RQ130328	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PIRANKALIYAR(UK)-ROORKEE(PG) (PTCUL) CKT-2	PTCUL	D	AMP OF RELAY AND LINE EQUIPMENTS	16/May/2023	08:00	16/May/2023	18:00			PLANNED	Requested
753	RQ130280	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHRADUN(PG)-JHAJRA(UK) (PTCUL) CKT-2	PTCUL	D	FOR AMP WORK	02/May/2023	08:00	02/May/2023	18:00			PLANNED	Requested

754	RQ130279	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHRADUN(PG)-JHAJRA(UK) (PTCUL) CKT-1	PTCUL	D	FOR AMP WORK	01/May/2023	08:00	01/May/2023	18:00			PLANNED	Requested
755	RQ130332	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-SEZAI(PUR)(RS) CKT-2	RRVPNL	D	FOR AMP WORK	11/May/2023	08:00	11/May/2023	18:00			PLANNED	Requested
756	RQ130300	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWAD(PG)-BHIWAD(RS) CKT-2	RRVPNL	D	AMP of relay and Line Equipment	10/May/2023	08:00	10/May/2023	18:00			PLANNED	Requested
757	RQ130299	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWAD(PG)-BHIWAD(RS) CKT-1	RRVPNL	D	AMP of relay and Line Equipment	09/May/2023	08:00	09/May/2023	18:00			PLANNED	Requested
758	RQ130268	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTA(PG)-KTPS(RVUN) (RS) CKT-2	RRVPNL	D	FOR AMP WORK	06/May/2023	08:00	06/May/2023	18:00			PLANNED	Requested
759	RQ130267	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTA(PG)-KTPS(RVUN) (RS) CKT-1	RRVPNL	D	FOR AMP WORK	04/May/2023	08:00	04/May/2023	18:00			PLANNED	Requested
760	RQ130384	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SUNBRIGHT SL_FGARH_PG (RSBPL)-FATEHGARH_II(PG) (RENEW SUN BRIGHT) (RSBPL) CKT-1	RENEW SUN BRIGHT (RSBPL)	D	For testing and commissioning works with TBC Bay & LM Erection Works	07/May/2023	17:00	17/May/2023	23:00			PLANNED	Requested
761	RQ130387	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-RENEW_JHARKHAND 3 SL_FGARH_PG (RSEJ3PL) (RSEJ3PL) CKT-1	RSEJ3PL	D	For testing and commissioning works with TBC Bay & LM Erection Works	07/May/2023	17:00	17/May/2023	22:00			PLANNED	Requested
762	RQ130388	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-RENEW SUNWAVE SL_FGRAH_PG (RSWPL) (RENEW SUN WAVE (RSWPL)) CKT-1	RENEW SUN WAVE (RSWPL)	D	For testing and commissioning works with TBC Bay & LM Erection Works	07/May/2023	15:00	17/May/2023	23:00			PLANNED	Requested
763	RQ130850	OCC_206	slджk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-HIRANAGAR(PDD) (PDD JK) CKT-2	PDD JK	D	Routine Maintenance and 245KV SF6 circuit breaker	07/May/2023	07:00	07/May/2023	14:00			PLANNED	Requested
764	RQ130058	OCC_206	slдсdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-2	DTL	D	Hot spot to be attended at T.No.50	06/May/2023	06:00	06/May/2023	10:00			PLANNED	Requested
765	RQ130057	OCC_206	slдсdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-1	DTL	D	Hot spot to be attended at T.No.50	05/May/2023	06:00	05/May/2023	10:00			PLANNED	Requested
766	RQ130390	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-2	AHEJOL	D	For testing and commissioning works with TBC Bay	02/May/2023	17:00	06/May/2023	23:00			PLANNED	Requested
767	RQ130389	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-1	AHEJOL	D	For testing and commissioning works with TBC Bay	01/May/2023	17:00	05/May/2023	23:00			PLANNED	Requested
768	RQ130385	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-AHEJ3L PSS HB_FGRAH_PG (AHEJ3L) (AHEJ3L) CKT-1	AHEJ3L	D	For testing and commissioning works with TBC Bay	02/May/2023	17:00	06/May/2023	23:00			PLANNED	Requested
769	RQ130386	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-AHEJ2L PSS HB_FGRAH_PG (AHEJ2L) (AHEJ2L) CKT-1	AHEJ2L	D	For testing and commissioning works with TBC Bay	01/May/2023	17:00	05/May/2023	23:00			PLANNED	Requested
770	RQ130381	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SOLARURIA SL_FGARH_PG (RSUPL)-FATEHGARH_III(PG) (RENEW SOLARURIA (RSUPL)) CKT-	RENEW SOLARURIA (RSUPL)	D	For testing and commissioning works with TBC Bay	01/May/2023	17:00	06/May/2023	23:00			PLANNED	Requested
771	RQ130391	OCC_206	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-EDEN SL_FGRAH_PG (ERCPL) (EDEN (ERCPL)) CKT-1	EDEN (ERCPL)	D	For testing and commissioning works with TBC Bay	01/May/2023	17:00	06/May/2023	23:00			PLANNED	Requested
772	RQ129839	OCC_206	slдсdp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PARBATI POOLING BANALA(PG)-CHHAUR(EVR) (UNDEF) CKT-1	UNDEF	C	for stringing of conductor between tower T1 and T2 to achieve the final agreement for power evacuation after charging of 220/132 KV charor substation (HPPTCL). Currently as per interim agreement the power of 100 MW Malana-II HEP (Everest) is being evacuated through 220/132 KV Everest substation direct connection to 220KV D/C Charor- Banala TL at tower T2.	01/May/2023	10:00	03/May/2023	17:00			PLANNED	Requested
773	RQ129840	OCC_206	slдсdp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PARBATI POOLING BANALA(PG)-CHHAUR(EVR) (UNDEF) CKT-2	UNDEF	C	for stringing of conductor between tower T1 and T2 to achieve the final agreement for power evacuation after charging of 220/132 KV charor substation (HPPTCL). Currently as per interim agreement the power of 100 MW Malana-II HEP (Everest) is being evacuated through 220/132 KV Everest substation direct connection to 220KV D/C Charor- Banala TL at tower T2.	01/May/2023	10:00	03/May/2023	17:00			PLANNED	Requested

774	RQ130090	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Shutdown required for reinstallation of Aviation Globules	01/May/2023	09:00	15/May/2023	18:00	Kindly Approve	PLANNED	Requested
775	RQ130091	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-CHHAUR(EVR) (ADHPL) CKT-1	ADHPL	D	Shutdown required for reinstallation of Aviation Globules	01/May/2023	09:00	15/May/2023	18:00	Kindly Approve	PLANNED	Requested
776	RQ130088	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	C	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/May/2023	07:00	31/May/2023	18:00	Non Shutdown activity	PLANNED	Requested
777	RQ130092	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-CHHAUR(EVR) (ADHPL) CKT-1	ADHPL	C	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/May/2023	07:00	31/May/2023	18:00	Kindly Approve	PLANNED	Requested
778	RQ130089	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-CHHAUR(EVR) (ADHPL) CKT-1	ADHPL	C	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/May/2023	07:00	31/May/2023	18:00	Non Shutdown activity	PLANNED	Requested
779	RQ130196	OCC_206	cpcc2_sd	BUS	220KV BUS 2 AT WAGODRA(PG)	POWERGRID	D	As ICT-2 was charged via temporary arrangement and bypassing of isolators. After retrofitting of old isolators, the new isolators will be taken into service. Presently the ICT-2 is charged via 220kV TBC bay, ICT S/D will be taken to remove all the temporary arrangements and BUSES S/D is taken to connect jumpers from Both the Buses.	31/May/2023	13:00	31/May/2023	15:00	Kindly Approve	PLANNED	Requested
780	RQ130195	OCC_206	cpcc2_sd	BUS	220KV BUS 1 AT WAGODRA(PG)	POWERGRID	D	As ICT-2 was charged via temporary arrangement and bypassing of isolators. After retrofitting of old isolators, the new isolators will be taken into service. Presently the ICT-2 is charged via 220kV TBC bay, ICT S/D will be taken to remove all the temporary arrangements and BUSES S/D is taken to connect jumpers from Both the Buses.	31/May/2023	09:00	31/May/2023	11:00	Kindly Approve	PLANNED	Requested
781	RQ130516	OCC_206	cpcc1_sd	BUS	220 KV KURUKSHETRA(PG) - BUS 2	POWERGRID	C	For INTERCONNECTION OF GIS EXT. WITH EXISTING GIS	30/May/2023	07:00	31/May/2023	20:00		PLANNED	Requested
782	RQ130481	OCC_206	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)	POWERGRID	D	For Busbar Bay unit retro fitment	28/May/2023	08:00	28/May/2023	18:00		PLANNED	Requested
783	RQ130515	OCC_206	cpcc1_sd	BUS	220 KV KURUKSHETRA(PG) - BUS 1	POWERGRID	C	For INTERCONNECTION OF GIS EXT. WITH EXISTING GIS	28/May/2023	07:00	29/May/2023	20:00		PLANNED	Requested
784	RQ130489	OCC_206	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)	POWERGRID	D	For Busbar Bay unit retrofiting	27/May/2023	08:00	27/May/2023	18:00		PLANNED	Requested
785	RQ130488	OCC_206	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)	POWERGRID	D	For Busbar Bay unit retrofiting	26/May/2023	08:00	26/May/2023	18:00		PLANNED	Requested
786	RQ130512	OCC_206	cpcc1_sd	BUS	220 KV KURUKSHETRA(PG) - BUS 2	POWERGRID	C	For HV TEST OF 220 KV BUS-2 GIS EXTENSION	26/May/2023	07:00	27/May/2023	20:00		PLANNED	Requested
787	RQ130595	OCC_206	cpcc2_sd	BUS	220KV BUS 2 AT CHAMBA(PG)	POWERGRID	C	Shutdown required under construction head for Connecting new bus (through conductor ) with existing Bus Bar-2 & stability test with Bus Bar-2	25/May/2023	09:00	28/May/2023	19:00	Kindly approve under construction head	PLANNED	Requested
788	RQ130085	OCC_206	cpcc2_sd	BUS	220KV BUS 2 AT WAGODRA(PG)	POWERGRID	D	Isolator retrofiting of 220KV ICT-2 Bay BUS-2 ISOLATOR	24/May/2023	14:00	24/May/2023	17:00	Kindly Approve	PLANNED	Requested
789	RQ130084	OCC_206	cpcc2_sd	BUS	220KV BUS 1 AT WAGODRA(PG)	POWERGRID	D	Isolator retrofiting of 220KV ICT-2 Bay BUS-1 ISOLATOR	24/May/2023	09:00	24/May/2023	12:00	Kindly Approve	PLANNED	Requested
790	RQ130487	OCC_206	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	POWERGRID	D	For Busbar Bay unit retrofiting	24/May/2023	08:00	24/May/2023	18:00		PLANNED	Requested
791	RQ130511	OCC_206	cpcc1_sd	BUS	220 KV KURUKSHETRA(PG) - BUS 1	POWERGRID	C	For HV TEST OF 220 KV BUS-1 GIS EXTENSION	24/May/2023	07:00	25/May/2023	20:00		PLANNED	Requested
792	RQ130194	OCC_206	cpcc2_sd	BUS	220KV BUS 2 AT WAGODRA(PG)	POWERGRID	D	As ICT-1 was charged via temporary arrangement and bypassing of isolators. After retrofitting of old isolators, the new isolators will be taken into service. Presently the ICT-1 is charged via 220kV TBC bay, ICT S/D will be taken to remove all the temporary arrangements and BUS S/D is taken to connect jumpers from Both the Buses.	23/May/2023	13:00	23/May/2023	15:00	Kindly Approve	PLANNED	Requested
793	RQ130193	OCC_206	cpcc2_sd	BUS	220KV BUS 1 AT WAGODRA(PG)	POWERGRID	D	As ICT-1 was charged via temporary arrangement and bypassing of isolators. After retrofitting of old isolators, the new isolators will be taken into service. Presently the ICT-1 is charged via 220kV TBC bay, ICT S/D will be taken to remove all the temporary arrangements and BUS S/D is taken to connect jumpers from Both the Buses.	23/May/2023	09:00	23/May/2023	11:00	Kindly Approve	PLANNED	Requested
794	RQ130539	OCC_206	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 8	POWERGRID	D	construction related works of Phase II (Jumping and bay extension work of new bays of Phase II)	22/May/2023	17:00	28/May/2023	23:00		PLANNED	Requested
795	RQ130538	OCC_206	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 7	POWERGRID	D	construction related works of Phase II (Jumping and bay extension work of new bays of Phase II)	22/May/2023	17:00	28/May/2023	23:00	400KV/220KV ICT-8 shall be under shutdown for ph 2 Construction works	PLANNED	Requested
796	RQ130523	OCC_206	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 6	POWERGRID	D	FOR AMP WORK	21/May/2023	17:00	22/May/2023	23:00		PLANNED	Requested
797	RQ130525	OCC_206	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 6	POWERGRID	D	FOR AMP WORK	21/May/2023	17:00	22/May/2023	23:00		PLANNED	Requested
798	RQ130594	OCC_206	cpcc2_sd	BUS	220KV BUS 1 AT CHAMBA(PG)	POWERGRID	C	Shutdown required under construction head for Connecting new bus (through conductor ) with existing Bus Bar-1 & stability test with Bus Bar-1	21/May/2023	09:00	24/May/2023	19:00	Kindly approve under construction head	PLANNED	Requested
799	RQ130524	OCC_206	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 5	POWERGRID	D	FOR AMP WORK	19/May/2023	17:00	20/May/2023	23:00		PLANNED	Requested
800	RQ130522	OCC_206	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 5	POWERGRID	D	FOR AMP WORK	19/May/2023	17:00	20/May/2023	20:00		PLANNED	Requested

801	RQ130593	OCC_206	cpcc2_sd	BUS	220KV BUS 2 AT CHAMBA(PG)	POWERG RID	C	HV Testing of newly installed bus with Bus Bar-2	19/May/2023	09:00	20/May/2023	19:00	Kindly approve under construction head	PLANNED	Requested	
802	RQ130703	OCC_206	cpcc3_sd	BUS	220KV BUS 3 AT SOHAWAL(PG)	POWERG RID	C	For integration of NEW ICT-III 220KV Bay into 220KV Transfer Bus	18/May/2023	08:00	19/May/2023	18:00		PLANNED	Requested	
803	RQ130521	OCC_206	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 4	POWERG RID	D	FOR AMP WORK	17/May/2023	17:00	18/May/2023	23:00		PLANNED	Requested	
804	RQ130592	OCC_206	cpcc2_sd	BUS	220KV BUS 1 AT CHAMBA(PG)	POWERG RID	C	HV Testing of newly installed bus with Bus Bar-1	17/May/2023	09:00	18/May/2023	19:00	Kindly approve under construction head	PLANNED	Requested	
805	RQ130501	OCC_206	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 4	POWERG RID	D	Bay Extension Works	16/May/2023	13:00	16/May/2023	23:00		PLANNED	Requested	
806	RQ130520	OCC_206	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 3	POWERG RID	D	FOR AMP WORK	15/May/2023	17:00	16/May/2023	23:00		PLANNED	Requested	
807	RQ130500	OCC_206	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 3	POWERG RID	D	Bay Extension Works	15/May/2023	17:00	15/May/2023	23:00		PLANNED	Requested	
808	RQ130702	OCC_206	cpcc3_sd	BUS	220KV BUS 2 AT SOHAWAL(PG)	POWERG RID	D	For integration of NEW ICT-III 220KV Bay into 220KV Bus-II & AMP	15/May/2023	08:00	16/May/2023	18:00		PLANNED	Requested	
809	RQ130499	OCC_206	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 2	POWERG RID	D	Bay Extension Works	14/May/2023	17:00	14/May/2023	23:00		PLANNED	Requested	
810	RQ130498	OCC_206	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 1	POWERG RID	D	Bay Extension Works	13/May/2023	16:00	13/May/2023	23:00		PLANNED	Requested	
811	RQ130701	OCC_206	cpcc3_sd	BUS	220KV BUS 1 AT SOHAWAL(PG)	POWERG RID	C	For integration of NEW ICT-III 220KV Bay into 220KV Bus-I & AMP	13/May/2023	08:00	14/May/2023	18:00		PLANNED	Requested	
812	RQ130526	OCC_206	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 3	POWERG RID	C	For Tower erection work For solar generator at Bhadla premise End	10/May/2023	08:00	30/May/2023	18:00		PLANNED	Requested	
813	RQ130527	OCC_206	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 5	POWERG RID	C	For Tower erection work For solar generator at Bhadla premise End	10/May/2023	08:00	30/May/2023	18:00		PLANNED	Requested	
814	RQ130631	OCC_206	cpcc3_sd	BUS	220KV BUS 2 AT SITARGANI(PG)	POWERG RID	D	AMP works	09/May/2023	10:00	09/May/2023	18:00		PLANNED	Requested	
815	RQ130508	OCC_206	cpcc1_sd	BUS	220 KV KURUKSHETRA(PG) - BUS 2	POWERG RID	C	For Erection of Interface Module for GIS Extension Bus-2	08/May/2023	07:00	14/May/2023	20:00		PLANNED	Requested	
816	RQ130533	OCC_206	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 2	POWERG RID	D	For erection and commissioning works in TBC Bay	07/May/2023	17:00	11/May/2023	23:00		PLANNED	Requested	
817	RQ130591	OCC_206	cpcc2_sd	BUS	220KV BUS 2 AT CHAMBA(PG)	POWERG RID	C	Shutdown required under construction head to enable construction of 207 Bay for extending the existing bus-1 & Bus-2 for new bay (bay no. 207 -Line bay for Chamba-HPPTCL Majra)	06/May/2023	09:00	10/May/2023	19:00	Kindly approve under construction head	PLANNED	Requested	
818	RQ130535	OCC_206	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 6	POWERG RID	D	construction related works of Phase II (jumping and bay extension work of new bays of Phase II)	02/May/2023	17:00	09/May/2023	23:00		PLANNED	Requested	
819	RQ130534	OCC_206	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 5	POWERG RID	D	construction related works of Phase II (jumping and bay extension work of new bays of Phase II)	02/May/2023	17:00	09/May/2023	22:00	400KV/220KV ICT-8 shall be under shutdown for ph 2 Construction works	PLANNED	Requested	
820	RQ130483	OCC_206	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)	POWERG RID	D	FOR AMP WORK	02/May/2023	08:00	02/May/2023	18:00		PLANNED	Requested	
821	RQ130532	OCC_206	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 1	POWERG RID	D	For erection and commissioning works in TBC Bay, Bus Bar, LBB Relay Testing Under Phase-1 commissioning works	01/May/2023	17:00	06/May/2023	23:00		PLANNED	Requested	
822	RQ130083	OCC_206	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWERG RID	D	Bus-2 Isolator retrofitting of 220KV ICT-1 Bay	01/May/2023	14:00	01/May/2023	17:00	Kindly Approve	PLANNED	Requested	
823	RQ130639	OCC_206	cpcc3_sd	BUS	220KV BUS 1 AT KANPUR(PG)	POWERG RID	D	To attend hot spot in 211-89A isolator	01/May/2023	10:00	01/May/2023	18:00		PLANNED	Requested	
824	RQ130590	OCC_206	cpcc2_sd	BUS	220KV BUS 1 AT CHAMBA(PG)	POWERG RID	C	Shutdown required under construction head to enable construction of 207 Bay for extending the existing bus-1 & Bus-2 for new bay (bay no. 207 -Line bay for Chamba-HPPTCL Majra)	01/May/2023	09:00	05/May/2023	19:00	Kindly approve under construction head	PLANNED	Requested	
825	RQ130082	OCC_206	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWERG RID	D	Bus-1 Isolator retrofitting of 220KV ICT-1 Bay	01/May/2023	09:00	01/May/2023	12:00	Kindly Approve	PLANNED	Requested	
826	RQ130484	OCC_206	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)	POWERG RID	D	FOR AMP WORK	01/May/2023	08:00	01/May/2023	18:00		PLANNED	Requested	
827	RQ130482	OCC_206	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	POWERG RID	D	FOR AMP WORK	01/May/2023	08:00	01/May/2023	18:00		PLANNED	Requested	
828	RQ130504	OCC_206	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 5	POWERG RID	D	Bay Extension Works	01/May/2023	08:00	31/May/2023	18:00		PLANNED	Requested	
829	RQ130507	OCC_206	cpcc1_sd	BUS	220 KV KURUKSHETRA(PG) - BUS 1	POWERG RID	C	For Erection of Interface Module for GIS Extension Bus-1	01/May/2023	07:00	07/May/2023	20:00		PLANNED	Requested	
830	RQ130685	OCC_206	bbmb_sd	BUS	220KV BUS 2 AT JAMALPUR(BB)	BBMB	D	Maintenance of Sub-Station Equipments	24/May/2023	08:00	25/May/2023	18:00		PLANNED	Requested	
831	RQ130684	OCC_206	bbmb_sd	BUS	220KV BUS 1 AT JAMALPUR(BB)	BBMB	D	Maintenance of Sub-Station Equipments	22/May/2023	08:00	23/May/2023	18:00		PLANNED	Requested	
832	RQ130682	OCC_206	bbmb_sd	BUS	220KV BUS 2 AT BARNALA(BB)	BBMB	D	Maintenance of Sub-Station Equipments	16/May/2023	08:00	16/May/2023	18:00		PLANNED	Requested	
833	RQ130683	OCC_206	bbmb_sd	BUS	220KV BUS 2 AT HISSAR(BB)	BBMB	D	Annual mtc.	15/May/2023	08:00	15/May/2023	18:00		PLANNED	Requested	
834	RQ130681	OCC_206	bbmb_sd	BUS	220KV BUS 1 AT BARNALA(BB)	BBMB	D	Maintenance of Sub-Station Equipments	15/May/2023	08:00	15/May/2023	18:00		PLANNED	Requested	
835	RQ130720	OCC_206	nhpcc_sd	BUS	220KV BUS 2 AT TANAKPUR(NH)	NHPC	C	Shutdown is required for carrying out servicing of 245KV, 1250A isolators in 220KV Switchyard of Tanakpur Power Station.	24/May/2023	08:00	27/May/2023	18:00		PLANNED	Requested	
836	RQ130719	OCC_206	nhpcc_sd	BUS	220KV BUS 1 AT TANAKPUR(NH)	NHPC	C	Shutdown is required for carrying out servicing of 245KV, 1250A isolators in 220KV Switchyard of Tanakpur Power Station.	22/May/2023	08:00	23/May/2023	18:00		PLANNED	Requested	
837	RQ130634	OCC_206	slchp_sd	BUS	220KV BUS 2 AT AD HYDRO(AD)	ADHPL	D	For connecting of bus jumpers between HPPTCL Bus and ADHPL Bus for charging of HPPTCL 220/33 kv AIS Prini Substation.	09/May/2023	10:00	09/May/2023	17:00		PLANNED	Requested	
838	RQ130633	OCC_206	slchp_sd	BUS	220KV BUS 1 AT AD HYDRO(AD)	ADHPL	D	For connecting of bus jumpers between HPPTCL Bus and ADHPL Bus for charging of HPPTCL 220/33 kv AIS Prini Substation.	09/May/2023	10:00	09/May/2023	17:00		PLANNED	Requested	
839	RQ130795	OCC_206	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	31/May/2023	08:00	31/May/2023	18:00		PLANNED	Requested	
840	RQ130794	OCC_206	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	11/May/2023	08:00	11/May/2023	18:00		PLANNED	Requested	
841	RQ130714	OCC_206	nhpcc_sd	AC TRANSMISSION LINE CIRCUIT	132 KV MAHENDRA NAGAR(PG)-TANAKPUR(NH) (PG) CKT-1	POWERG RID	C	Shutdown is required for carrying out servicing of 245KV, 1250A isolators in 220KV Switchyard of Tanakpur Power Station.	24/May/2023	08:00	25/May/2023	18:00		PLANNED	Requested	

842	RQ130360	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HIRANAGAR(PDD)-SEWA_2(NH) (PG) CKT-2	POWERGRID	C	Shutdown required under construction head for Stringing/Destraining work for Diversion of 132KV Sewa-II Hiranagar TL between tower No 47-49 and 52-55	05/May/2023	08:00	14/May/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested
843	RQ130359	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HIRANAGAR(PDD)-SEWA_2(NH) (PG) CKT-1	POWERGRID	C	Shutdown required under construction head for Stringing/Destraining work for Diversion of 132KV Sewa-II Hiranagar TL between tower No 47-49 and 52-55	05/May/2023	08:00	14/May/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested
844	RQ130093	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-KATHUA(JK) (PG) CKT-1	POWERGRID	C	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/May/2023	07:00	31/May/2023	18:00	Kindly Approve	PLANNED	Requested
845	RQ130095	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV KATHUA(JK)-MAHANPUR(JK) (PG) CKT-1	POWERGRID	C	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/May/2023	07:00	31/May/2023	18:00	Kindly Approve	PLANNED	Requested
846	RQ130094	OCC_206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-MAHANPUR(PDD) (PG) CKT-1	POWERGRID	C	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/May/2023	07:00	31/May/2023	18:00	Kindly Approve	PLANNED	Requested
847	RQ130343	OCC_206	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	132 KV AMARPURATHEDI(RS)-HISAR(BB) (RS) CKT-1	RRVPNL	D	Line Maintenance And Tree Trimming Work	11/May/2023	08:00	11/May/2023	18:00		PLANNED	Requested
848	RQ130414	OCC_206	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SHEOPUR(MP)-KHANDAR(RS) (MPSEB) CKT-1	MPSEB,RR VPNL	D	For Quarterly/ Half Yearly Maintenance work of 132 sheopur bay,CT,CVT and LA are connected on line at khandar GSS)	10/May/2023	09:00	10/May/2023	12:00		PLANNED	Requested
849	RQ130632	OCC_206	cpcc3_sd	BUS	132 KV SITARGAN(PG) - BUS 1	POWERGRID	D	AMP works	01/May/2023	10:00	01/May/2023	18:00		PLANNED	Requested
850	RQ130545	OCC_206	cpcc1_sd	BR/BSR/MSC/M SR	25 MVAR BUS REACTOR NO 1 AT 220 KV MANDOLA(PG)	POWERGRID	D	FOR AMP WORK	17/May/2023	08:00	17/May/2023	18:00		PLANNED	Requested
851	RQ130081	OCC_206	cpcc2_sd	BAY	202 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT WAGOODRA(PG) (POWERGRID) AT 220 KV WAGOODRA(PG)	POWERGRID	D	Isolator retrofitting of 220KV ICT-2 Bay (C&T ISOLATORS)	25/May/2023	09:00	25/May/2023	18:00	Kindly Approve	PLANNED	Requested
852	RQ130572	OCC_206	cpcc1_sd	BAY	222 MAIN BAY - 400/220 KV 500 MVA ICT 5 AT BHADLA_2 (PG) (POWERGRID) AT 220 KV BHADLA_2 (PG)	POWERGRID	D	FOR AMP WORK	24/May/2023	15:00	24/May/2023	23:00		PLANNED	Requested
853	RQ130079	OCC_206	cpcc2_sd	BAY	202 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT WAGOODRA(PG) (POWERGRID) AT 220 KV WAGOODRA(PG)	POWERGRID	C	CB retrofitting under ADD CAP	24/May/2023	08:00	31/May/2023	18:00	Kindly Approve	PLANNED	Requested
854	RQ130569	OCC_206	cpcc1_sd	BAY	A214 BUS SECTIONALIZER BAY - 220 KV FATEHGARH_III(PG) - BUS 7 (POWERGRID) AND 220 KV FATEHGARH_III(PG) - BUS 8 AT 220 KV FATEHGARH_III(PG) (POWERGRID)	POWERGRID	D	construction related works of Phase II (jumping and bay extension work of new bays of Phase II)	14/May/2023	15:00	19/May/2023	23:00		PLANNED	Requested
855	RQ130077	OCC_206	cpcc2_sd	BAY	208 BUS COUPLER BAY - 220KV BUS 1 AT WAGOODRA(PG) (POWERGRID) AND 220KV BUS 2 AT WAGOODRA(PG) AT 220 KV WAGOODRA(PG) (POWERGRID)	POWERGRID	C	CB retrofitting under ADD CAP	13/May/2023	09:00	22/May/2023	18:00	Kindly Approve	PLANNED	Requested
856	RQ130554	OCC_206	cpcc1_sd	BAY	209 MAIN BAY - 220 KV BHIWADI(PG)-REWARI(HV) (HVPNL) CKT-2 (POWERGRID) AT 220 KV BHIWADI(PG)	POWERGRID	C	OVERHAULING OF CB MECHANISM	13/May/2023	08:00	18/May/2023	18:00		PLANNED	Requested
857	RQ130637	OCC_206	cpcc3_sd	BAY	211 BUS SECTIONALIZER BAY - 220 KV JAULIJI (PG) - BUS 2 (POWERGRID) AND 220 KV JAULIJI (PG) - BUS 4 AT 220 KV JAULIJI (PG) (POWERGRID)	POWERGRID	C	For SF6 Gas Leakage Attending Work from 21189BE compartment	08/May/2023	10:00	09/May/2023	18:00		PLANNED	Requested
858	RQ130080	OCC_206	cpcc2_sd	BAY	209 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT WAGOODRA(PG) (POWERGRID) AT 220 KV WAGOODRA(PG)	POWERGRID	D	Isolator retrofitting of 220KV ICT-1 Bay (C&T ISOLATORS)	02/May/2023	09:00	02/May/2023	18:00	Kindly Approve	PLANNED	Requested
859	RQ130570	OCC_206	cpcc1_sd	BAY	A208 BUS COUPLER BAY - 220 KV FATEHGARH (PG) - BUS 1 (POWERGRID) AND 220 KV FATEHGARH (PG) - BUS 2 AT 220 KV FATEHGARH (PG) (POWERGRID)	POWERGRID	D	FOR Construction WORKS OF PHASE-2	01/May/2023	15:00	05/May/2023	23:00		PLANNED	Requested



860	RQ130566	OCC_206	cpcc1_sd	BAY	A217 BUS COUPLER BAY - 220 KV FATEHGARH_II(PG) - BUS 7 (POWERGRID) AND 220 KV FATEHGARH_II(PG) - BUS 8 AT 220 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	C	FOR Construction WORKS OF PHASE-2	01/May/2023	15:00	05/May/2023	23:00		PLANNED	Requested
861	RQ130078	OCC_206	cpcc2_sd	BAY	209 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT WAGORA(PG) (POWERGRID) AT 220 KV WAGORA(PG)	POWERGRID	C	CB retrofitting under ADD CAP	01/May/2023	09:00	11/May/2023	18:00	Kindly Approve	PLANNED	Requested
862	RQ130708	OCC_206	cpcc3_sd	HVDC POLE	70 KV VINDHYACHAL(PG) POLE-2	POWERGRID	C	FOR INTERNAL INSPECTION OF BLOCK#2 NORTH SIDE T12 CONVERTER TRANSFORMER HVDC Block 1 will remain in Service during sais shutdown period.	01/May/2023	08:00	12/May/2023	18:00		PLANNED	Requested
863	RQ130272	OCC_206	cpcc2_sd	SVC/STATCOM	SVC No 1(-400/+600MVAR) at 400 KV Ludhiana(PG)	POWERGRID	D	Scheme modification	15/May/2023	09:00	16/May/2023	17:00	Kindly Approve	PLANNED	Requested
864	RQ130693	OCC_206	cpcc3_sd	TSCS	TSCS OF 400 KV GORAKHPUR- MUZAFFARPUR (PG) CKT-2 AT GORAKHPUR(PG)	POWERGRID	C	Overhauling of bypass Circuit Breakers BBR1 & BBR2	14/May/2023	10:00	25/May/2023	18:00		PLANNED	Requested
865	RQ130705	OCC_206	cpcc3_sd	SVC/STATCOM	STATCOM No 2(-150/+150MVAR) at 400 KV Lucknow_2(PG)	POWERGRID	D	AMP works	02/May/2023	10:00	02/May/2023	18:00		PLANNED	Requested
866	RQ130552	OCC_206	cpcc1_sd	SVC/STATCOM	SVC No 1(-300/+400MVAR) at 400 KV Kankrol(PG)	POWERGRID	D	FOR AMP WORK	01/May/2023	15:00	04/May/2023	23:00		PLANNED	Requested
867	RQ130704	OCC_206	cpcc3_sd	SVC/STATCOM	STATCOM No 1(-150/+150MVAR) at 400 KV Lucknow_2(PG)	POWERGRID	D	AMP works	01/May/2023	10:00	01/May/2023	18:00		PLANNED	Requested
868	RQ130694	OCC_206	cpcc3_sd	TSCS	TSCS OF 400 KV GORAKHPUR- MUZAFFARPUR (PG) CKT-1 AT GORAKHPUR(PG)	POWERGRID	C	Overhauling of bypass Circuit Breakers BBR1 & BBR2	01/May/2023	10:00	12/May/2023	18:00		PLANNED	Requested