

Proposed Outage Program of 207th OCC meeting of NRPC

Sr No	Reference Number	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Request Type	Shutdown Status	NLDC/RLDC Comments
1	RQ133114	OCC_207	ntpcncr_sd	GENERATING UNIT	500 MW RIHAND-II STPS - UNIT 2	NTPC	C	Boiler license renewal	10/Jun/2023	00:00	14/Jun/2023	00:00	mandatory boiler license renewal, unit to be taken under s/d before 14.06.2023	PLANNED	Requested	
2	RQ133007	OCC_207	tehrj_sd	GENERATING UNIT	250 MW TEHRI HPS - UNIT 4	THDC	C	Annual Maintenance	18/Jun/2023	08:00	11/Jul/2023	23:00		PLANNED	Requested	
3	RQ133895	OCC_207	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2	POWERGRID	D	On load validation test for V6 software upgradation/modification	03/Jun/2023	08:00	04/Jun/2023	18:00	S/D allow for dt 26th & 27th May due to urgent need	PLANNED	Requested	
4	RQ133894	OCC_207	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-1	POWERGRID	D	On load validation test for V6 software upgradation/modification	03/Jun/2023	08:00	04/Jun/2023	18:00	S/D allow for dt 26th & 27th May due to urgent need	PLANNED	Requested	
5	RQ133896	OCC_207	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-3	POWERGRID	D	On load validation test for V6 software upgradation/modification	03/Jun/2023	08:00	04/Jun/2023	18:00	S/D allow for dt 26th & 27th May due to urgent need	PLANNED	Requested	
6	RQ133897	OCC_207	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-4	POWERGRID	D	On load validation test for V6 software upgradation/modification	03/Jun/2023	08:00	04/Jun/2023	18:00	S/D allow for dt 26th & 27th May due to urgent need	PLANNED	Requested	
7	RQ133495	OCC_207	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2	POWERGRID	C	Power line crossing work for under construction of Loop in CKT of LILO of 765kv Ghatampur-Hapur line at Rampur	01/Jun/2023	08:00	03/Jun/2023	18:00		PLANNED	Requested	
8	RQ133494	OCC_207	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-1	POWERGRID	C	Power line crossing work for under construction of Loop in CKT of LILO of 765kv Ghatampur-Hapur line at Rampur	01/Jun/2023	08:00	03/Jun/2023	18:00		PLANNED	Requested	
9	RQ133496	OCC_207	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-3	POWERGRID	C	Power line crossing work for under construction of Loop in CKT of LILO of 765kv Ghatampur-Hapur line at Rampur	01/Jun/2023	08:00	03/Jun/2023	18:00		PLANNED	Requested	
10	RQ133497	OCC_207	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-4	POWERGRID	C	Power line crossing work for under construction of Loop in CKT of LILO of 765kv Ghatampur-Hapur line at Rampur	01/Jun/2023	08:00	03/Jun/2023	18:00		PLANNED	Requested	
11	RQ133891	OCC_207	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2	POWERGRID	C	SCADA & database modification for ICT-3 commissioning and debugging/control software upgradation of HVDC Link	01/Jun/2023	08:00	02/Jun/2023	18:00	S/D allow for dt 24th & 25th May due to urgent need	PLANNED	Requested	
12	RQ133890	OCC_207	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-1	POWERGRID	C	SCADA & database modification for ICT-3 commissioning and debugging/control software upgradation of HVDC Link	01/Jun/2023	08:00	02/Jun/2023	18:00	S/D allow for dt 24th & 25th May due to urgent need	PLANNED	Requested	
13	RQ133892	OCC_207	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-3	POWERGRID	C	SCADA & database modification for ICT-3 commissioning and debugging/control software upgradation of HVDC Link	01/Jun/2023	08:00	02/Jun/2023	18:00	S/D allow for dt 24th & 25th May due to urgent need	PLANNED	Requested	
14	RQ133893	OCC_207	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-4	POWERGRID	C	SCADA & database modification for ICT-3 commissioning and debugging/control software upgradation of HVDC Link	01/Jun/2023	08:00	02/Jun/2023	18:00	S/D allow for dt 24th & 25th May due to urgent need	PLANNED	Requested	
15	RQ133509	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-1	POWERGRID	D	For rectification of shutdown nature defect by WR2. Dia to be kept open at both ends.	24/Jun/2023	08:00	24/Jun/2023	18:00		PLANNED	Requested	
16	RQ133508	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-2	POWERGRID	D	For rectification of shutdown nature defect by WR2. Dia to be kept open at both ends.	22/Jun/2023	08:00	22/Jun/2023	18:00		PLANNED	Requested	
17	RQ133039	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2	POWERGRID	D	To configure Line Reactor Tripping on Single phase fault as per CC approval	21/Jun/2023	08:00	21/Jun/2023	18:00	other ckt will be in non auto mode.	PLANNED	Requested	
18	RQ133038	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1	POWERGRID	D	To configure Line Reactor Tripping on Single phase fault as per CC approval	20/Jun/2023	08:00	20/Jun/2023	18:00	other ckt will be in non auto mode.	PLANNED	Requested	
19	RQ133037	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2	POWERGRID	D	Defect rectification and general maintenance work	18/Jun/2023	08:00	18/Jun/2023	18:00		PLANNED	Requested	
20	RQ133195	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2	POWERGRID	D	For rectification of shutdown nature defect. Dia to be kept open at both ends.	16/Jun/2023	08:00	17/Jun/2023	18:00	PG-WR2-GWALIOR	PLANNED	Requested	
21	RQ133194	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1	POWERGRID	D	For rectification of shutdown nature defect. Dia to be kept open at both ends.	14/Jun/2023	08:00	15/Jun/2023	18:00	PG-WR2-GWALIOR	PLANNED	Requested	
22	RQ133933	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-SATNA (PG) CKT-1	POWERGRID	D	FOR PRESUMMER PREPAREDNESS WORK BY WR2 A/R TO BE KEPT OFF IN OTHER CKT (765KV GWALIOR-ORAI LINE, 765KV SATNA - GWALIOR LINE) AND DIA TO BE KEPT OPEN AT BOTH ENDS.	13/Jun/2023	08:00	13/Jun/2023	18:00		PLANNED	Requested	
23	RQ133504	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	POWERGRID	D	For AMP work of Line Reactor and Line terminal equipment and rectification of shutdown nature defect by WR2. Dia to be kept open at both sides.	12/Jun/2023	08:00	12/Jun/2023	18:00		PLANNED	Requested	
24	RQ133505	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-SATNA (PG) CKT-1	POWERGRID	D	A/R in non auto mode required at both ends for facilitating work on 765KV Gwalior-Orai # 1 by WR2	12/Jun/2023	08:00	12/Jun/2023	18:00		PLANNED	Requested	
25	RQ133036	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1	POWERGRID	C	NHAI Diversion Work	10/Jun/2023	08:00	25/Jun/2023	18:00		PLANNED	Requested	

26	RQ133503	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-SATNA (PG) CKT-1	POWERGRID	D	A/R in non auto mode required at both ends for facilitating work on 765KV Satna-Gwallor # 2 by WR2	10/Jun/2023	08:00	10/Jun/2023	18:00		PLANNED	Requested
27	RQ133502	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	POWERGRID	D	A/R in non auto mode required at both ends for facilitating work on 765KV Satna-Gwallor # 2 by WR2	10/Jun/2023	08:00	10/Jun/2023	18:00		PLANNED	Requested
28	RQ133193	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2	POWERGRID	D	Switching of spare reactor with B Phase LR. DIA TO BE KEPT OPEN AT BOTH ENDS	06/Jun/2023	08:00	06/Jun/2023	15:00	PG-WR2-BANASKANTHA	PLANNED	Requested
29	RQ133910	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-1	POWERGRID	D	A/R non auto mode for OPGW installation Work under Strengthening of OPGW Network in ER Project. To facilitate shutdown in Ckt-2 due to Old/damaged earthwire & line crossing.	05/Jun/2023	08:00	10/Jun/2023	18:00		PLANNED	Requested
30	RQ133901	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-2	POWERGRID	D	For OPGW installation Work under Strengthening of OPGW Network in ER Project.Old/damaged earthwire & line crossing by ER1	05/Jun/2023	08:00	10/Jun/2023	18:00		PLANNED	Requested
31	RQ133934	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-SATNA (PG) CKT-1	POWERGRID	D	For Switching of Spare with Y-Ph (For taking Y-Ph in Service) at Satna end BY WR2. Due date 24.06.23. Dia to be kept open at both ends.	03/Jun/2023	07:00	03/Jun/2023	10:00		PLANNED	Requested
32	RQ133493	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-SATNA (PG) CKT-1	POWERGRID	D	Switching spare reactor out of service from B Phase LR by WR2. DIA TO BE KEPT OPEN AT BOTH ENDS. Switching spare reactor out of service from B Phase LR at Satna. Due date 03.09.2023	03/Jun/2023	07:00	03/Jun/2023	10:00		PLANNED	Requested
33	RQ133911	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-2	POWERGRID	D	A/R Non auto mode for OPGW installation Work under Strengthening of OPGW Network in ER Project	01/Jun/2023	08:00	30/Jun/2023	18:00		PLANNED	Requested
34	RQ133492	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	POWERGRID	D	For OPGW stringing under live line condition by WR2. A/R IN NON AUTO MODE IS REQUIRED AT BOTH ENDS.	01/Jun/2023	08:00	30/Jun/2023	18:00		PLANNED	Requested
35	RQ133913	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-1	POWERGRID	D	Insulator cleaning by ER1	01/Jun/2023	08:00	01/Jun/2023	18:00		PLANNED	Requested
36	RQ133809	OCC_207	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(A PL)-ADANI MUNDRA(APL) (ATIL) CKT-2	POWERGRID	D	OPGW REPLACEMENT WORK (Replacement of old earthwire with OPGW). No outage is required. Work will be carried out online.	01/Jun/2023	08:00	30/Jun/2023	18:30	No outage Required	PLANNED	Requested
37	RQ133939	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-1	POWERGRID	D	For Installation of IPS Section from TBC Isolator to Line HCB Isolator in 417 Bay at SSTPS-NTPC, Shaktinagar for normalization / charging of line with Bus 1 / 2 Isolator, to free-up TBC Bay.	28/Jun/2023	08:00	28/Jun/2023	18:00		PLANNED	Requested
38	RQ133041	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMALZERDA (PG) CKT-1	POWERGRID	D	Attending Shutdown nature defects i.e Reversed Grading Ring, Cotter pins, Hardware fitting pins etc.	26/Jun/2023	08:00	28/Jun/2023	18:00		PLANNED	Requested
39	RQ133908	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-1	POWERGRID	D	A/R non auto mode to facilitate PID TEST by ER1	23/Jun/2023	08:00	30/Jun/2023	18:00		PLANNED	Requested
40	RQ133909	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-2	POWERGRID	D	A/R non auto mode to facilitate PID TEST by ER1	23/Jun/2023	08:00	30/Jun/2023	18:00		PLANNED	Requested
41	RQ133917	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-2	POWERGRID	D	FOR OVERHAULLING OF CB PIR (FIXING OF CB PIR AFTER O/H) by ER1	23/Jun/2023	08:00	23/Jun/2023	18:00		PLANNED	Requested
42	RQ133915	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-2	POWERGRID	D	FOR OVERHAULLING OF CB PIR (DISMANTLING OF CB PIR FOR O/H PURPOSE) by ER1	22/Jun/2023	08:00	22/Jun/2023	18:00		PLANNED	Requested
43	RQ133916	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-1	POWERGRID	D	FOR OVERHAULLING OF CB PIR (FIXING OF CB PIR AFTER O/H) by ER1	20/Jun/2023	08:00	20/Jun/2023	18:00		PLANNED	Requested
44	RQ133914	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-1	POWERGRID	D	FOR OVERHAULLING OF CB PIR (DISMANTLING OF CB PIR FOR O/H PURPOSE) by ER1	19/Jun/2023	08:00	19/Jun/2023	18:00		PLANNED	Requested
45	RQ133906	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-BIHARSHARIFF (PG) CKT-1	POWERGRID	D	A/R non auto mode to facilitate PID TEST by ER1	15/Jun/2023	08:00	22/Jun/2023	18:00		PLANNED	Requested
46	RQ133907	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-BIHARSHARIFF (PG) CKT-2	POWERGRID	D	A/R non auto mode to facilitate PID TEST by ER1	15/Jun/2023	08:00	22/Jun/2023	18:00		PLANNED	Requested
47	RQ133900	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-BIHARSHARIFF (PG) CKT-2	POWERGRID	D	REPLACEMENT OF POLYMER INSULATOR IN MAJOR CROSSING by ER1. A/R OFF on CKT 1 to facilitate S/D on CKT 2	12/Jun/2023	08:00	14/Jun/2023	18:00		PLANNED	Requested
48	RQ133899	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-BIHARSHARIFF (PG) CKT-1	POWERGRID	D	REPLACEMENT OF POLYMER INSULATOR IN MAJOR CROSSING by ER1. A/R OFF on CKT 2 to facilitate S/D on CKT 1	09/Jun/2023	08:00	11/Jun/2023	18:00		PLANNED	Requested
49	RQ133500	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-VINDHYACHALPOOL(PG) (PG) CKT-2	POWERGRID	D	A/R Non auto mode to facilitate Firmware upgradation work in P444 Relay(Main 1) of 400KV-VINDHYACHAL(PS)-RIHAND-2 at Vindhyachal PS end by WR2	08/Jun/2023	10:00	08/Jun/2023	16:00		PLANNED	Requested
50	RQ133940	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-2	POWERGRID	D	AMP works	08/Jun/2023	08:00	08/Jun/2023	18:00		PLANNED	Requested

51	RQ133499	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-VINDHYACHALPOO L(PG) (PG) CKT-2	POWERGRID	D	Line AMP works & Terminal Equipment AMP at Vindhychal PS by WR2. Firmware upgradation work in P444 Relay(Main 1) of 400KV-VINDHYACHAL(P5)-RIHAND-2 at Vindhychal Ps end. Dia to be Kept open at both ends.A/R in non auto mode on CKT 1 required for facilitating Line AMP works in 400KV-VINDHYACHAL(P5)-RIHAND-2 Line.	08/Jun/2023	08:00	08/Jun/2023	18:00		PLANNED	Requested	
52	RQ133501	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-VINDHYACHALPOO L(PG) (PG) CKT-1	POWERGRID	D	A/R Non auto mode to facilitate Firmware upgradation work in P444 Relay(Main 1) of 400KV-VINDHYACHAL(P5)-RIHAND-1 at Vindhychal Ps end by WR2	06/Jun/2023	10:00	06/Jun/2023	16:00		PLANNED	Requested	
53	RQ133040	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1	POWERGRID	D	Attending Shutdown nature defects i.e Reversed Grading Ring, Cotter pins, Hardware fitting pins etc.	06/Jun/2023	08:00	08/Jun/2023	18:00	Line shutdown is required. Auto reclose relay of Bhinmal-Kankroli line(Ckt# 2 ) to be kept into non auto mode.	PLANNED	Requested	
54	RQ133904	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-2	POWERGRID	D	REPLACEMENT OF POLYMER INSULATOR IN MAJOR CROSSING by ER1. A/R OFF on Ckt 1 to facilitate S/D works on Ckt 2	06/Jun/2023	08:00	08/Jun/2023	18:00		PLANNED	Requested	
55	RQ133498	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-VINDHYACHALPOO L(PG) (PG) CKT-1	POWERGRID	D	Line AMP works & Terminal Equipment AMP at Vindhychal PS by WR2. Firmware upgradation work in P444 Relay(Main 1) of 400KV-VINDHYACHAL(P5)-RIHAND-1 at Vindhychal Ps end. Dia to be Kept open at both ends. A/R in non auto mode on CKT 2 required for facilitating Line AMP works in 400KV-VINDHYACHAL(P5)-RIHAND-1 Line.	06/Jun/2023	08:00	06/Jun/2023	18:00		PLANNED	Requested	
56	RQ133918	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-1	POWERGRID	C	DIVERSION OF LINE DUE TO RVNL RAIL CONSTRUCTION by ER1	05/Jun/2023	08:00	25/Jun/2023	18:00		PLANNED	Requested	
57	RQ133919	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-2	POWERGRID	C	DIVERSION OF LINE DUE TO RVNL RAIL CONSTRUCTION by ER1	05/Jun/2023	08:00	25/Jun/2023	18:00		PLANNED	Requested	
58	RQ133922	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-BIHARSHARIFF (PG) CKT-1	POWERGRID	D	For OPGW installation Work under Strengthening of OPGW Network in ER Project.Due to line diamond crossing with 400KV BIHARSHARIF (PG)-PUSALLI(PG) LINE . A/R OFF on other Ckt on same tower	05/Jun/2023	08:00	06/Jun/2023	18:00		PLANNED	Requested	
59	RQ133923	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-BIHARSHARIFF (PG) CKT-2	POWERGRID	D	For OPGW installation Work under Strengthening of OPGW Network in ER Project.Due to line diamond crossing with 400KV BIHARSHARIF (PG)-PUSALLI(PG) LINE . A/R OFF on other Ckt on same tower	05/Jun/2023	08:00	06/Jun/2023	18:00		PLANNED	Requested	
60	RQ133902	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-1	POWERGRID	D	For fixing of aviation globule for OPGW erection work under Strengthening of OPGW Network in ER Project. A/R OFF on CKT 2 to facilitate S/D works on CKT 1	04/Jun/2023	08:00	15/Jun/2023	18:00		PLANNED	Requested	
61	RQ133905	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-2	POWERGRID	D	For fixing of aviation globule for OPGW erection work under Strengthening of OPGW Network in ER Project. A/R OFF on Ckt 1 to facilitate S/D works on Ckt 2	04/Jun/2023	08:00	15/Jun/2023	18:00		PLANNED	Requested	
62	RQ133903	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-1	POWERGRID	D	REPLACEMENT OF POLYMER INSULATOR IN MAJOR CROSSING by ER1. A/R OFF on Ckt 2 to facilitate S/D works on Ckt 1	03/Jun/2023	08:00	05/Jun/2023	18:00		PLANNED	Requested	
63	RQ133912	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-1	POWERGRID	D	A/R Non auto mode for OPGW erection work under Strengthening of OPGW Network in ER Project for balance work in UP Portion	01/Jun/2023	08:00	30/Jun/2023	18:00		PLANNED	Requested	
64	RQ133920	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MOTIHARI(BS) (PG) CKT-1	POWERGRID	D	LIVE LINE PID TEST OF PORCELAIN INSULATORS by ER1	01/Jun/2023	08:00	07/Jun/2023	18:00		PLANNED	Requested	
65	RQ133921	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MOTIHARI(BS) (PG) CKT-2	POWERGRID	D	LIVE LINE PID TEST OF PORCELAIN INSULATORS by ER1	01/Jun/2023	08:00	07/Jun/2023	18:00		PLANNED	Requested	
66	RQ133938	OCC_207	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-2		D	Jumper changing due to short clearance issue at Loc 329, 330	06/Jun/2023	08:00	06/Jun/2023	18:00		PLANNED	Requested	
67	RQ133937	OCC_207	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-1		D	Jumper changing due to short clearance issue at Loc 329, 330	05/Jun/2023	08:00	05/Jun/2023	18:00		PLANNED	Requested	
68	RQ133063	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2	POWERGRID, FBTL	D	For AMP, Relay testing works, Line equipment AMP Works	27/Jun/2023	17:00	28/Jun/2023	23:00		PLANNED	Requested	
69	RQ133062	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1	POWERGRID, FBTL	D	For AMP, Relay testing works, Line equipment AMP Works	25/Jun/2023	17:00	26/Jun/2023	23:00		PLANNED	Requested	

70	RQ133059	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2	POWERGRID, FBTL	D	For ladder logic and interlock checking for spare reactor commissioning	20/Jun/2023	17:00	26/Jun/2023	23:00		PLANNED	Requested
71	RQ133058	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1	POWERGRID, FBTL	D	For ladder logic and interlock checking for spare reactor commissioning	13/Jun/2023	17:00	19/Jun/2023	23:00		PLANNED	Requested
72	RQ133070	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2	POWERGRID	D	Line and bay maintenance work i.e. VD, Grading rings, CC rings, Spacers, Arcing Horn, Bird-guards, ETC.	24/Jun/2023	17:00	24/Jun/2023	23:00	along with L/R & other ckt put in non auto mode	PLANNED	Requested
73	RQ133412	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BAREILLY_2-LUCKNOW_2 (PG) CKT-1	POWERGRID	D	AMP work	23/Jun/2023	08:00	23/Jun/2023	18:00		PLANNED	Requested
74	RQ133057	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2	POWERGRID	D	To configure Line Reactor Tripping on Single phase fault as per CC approval Line along with Line Reactor at Chittorgarh SS	23/Jun/2023	08:00	23/Jun/2023	18:00	other ckt will be in non auto mode.	PLANNED	Requested
75	RQ133069	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1	POWERGRID	D	Line and bay maintenance work i.e. VD, Grading rings, CC rings, Spacers, Arcing Horn, Bird-guards, ETC.	22/Jun/2023	17:00	22/Jun/2023	23:00	along with L/R & other ckt put in non auto mode	PLANNED	Requested
76	RQ133056	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1	POWERGRID	D	To configure Line Reactor Tripping on Single phase fault as per CC approval & Line along with Line Reactor at Chittorgarh SS	22/Jun/2023	08:00	22/Jun/2023	18:00	other ckt will be in non auto mode.	PLANNED	Requested
77	RQ133068	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-2	POWERGRID	D	Line and bay maintenance work i.e. VD, Grading rings, CC rings, Spacers, Arcing Horn, Bird-guards, ETC.	21/Jun/2023	17:00	21/Jun/2023	23:00	along with L/R & other ckt put in non auto mode	PLANNED	Requested
78	RQ133067	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-1	POWERGRID	D	Line and bay maintenance work i.e. VD, Grading rings, CC rings, Spacers, Arcing Horn, Bird-guards, ETC.	20/Jun/2023	17:00	20/Jun/2023	23:00	along with L/R & other ckt put in non auto mode	PLANNED	Requested
79	RQ133384	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWERGRID	D	Construction / Tapping of OPGW for repeater station under reliable communication Scheme.	20/Jun/2023	10:00	20/Jun/2023	18:00		PLANNED	Requested
80	RQ133055	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2	POWERGRID	D	Line maintenance work i.e. VD, Grading rings, CC rings, Spacers, Arcing Horn, Bird-guards, ETC.	17/Jun/2023	08:00	18/Jun/2023	18:00	other ckt will be in non auto mode.	PLANNED	Requested
81	RQ133485	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KANPUR_GIS-ALIGARH (PG) CKT-1	POWERGRID	D	Implementation of 9th and 10th PCC & Spare Line Reactor rotation	16/Jun/2023	08:00	16/Jun/2023	18:00		PLANNED	Requested
82	RQ133054	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1	POWERGRID	D	Line maintenance work i.e. VD, Grading rings, CC rings, Spacers, Arcing Horn, Bird-guards, ETC.	15/Jun/2023	08:00	16/Jun/2023	18:00	other ckt will be in non auto mode.	PLANNED	Requested
83	RQ133043	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-BHIWANI (PG) CKT-1	POWERGRID	D	Attending Shutdown nature defects i.e Reversed Grading Ring, Cotter pins, Hardware fitting pins etc.	08/Jun/2023	08:00	10/Jun/2023	18:00		PLANNED	Requested
84	RQ133416	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-ALIGARH(PG) (PG) CKT-1	POWERGRID	D	Rectification of shutdown nature defects	08/Jun/2023	08:00	08/Jun/2023	18:00		PLANNED	Requested
85	RQ133071	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-1	POWERGRID	D	Line maintenance work i.e. VD, Grading rings, CC rings, Spacers, Arcing Horn, Bird-guards, ETC.	08/Jun/2023	07:00	15/Jun/2023	19:00	To attend shutdown nature defects	PLANNED	Requested
86	RQ133050	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-2	POWERGRID	D	Line maintenance work i.e. VD, Grading rings, CC rings, Spacers, Arcing Horn, Bird-guards, ETC.	07/Jun/2023	15:00	08/Jun/2023	23:00	other ckt will be in non auto mode.	PLANNED	Requested
87	RQ133385	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KANPUR_GIS-ALIGARH (PG) CKT-1	POWERGRID	D	Construction / Tapping of OPGW for repeater station under reliable communication Scheme.	06/Jun/2023	09:00	06/Jun/2023	18:00		PLANNED	Requested
88	RQ133042	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-ALIGARH (PG) CKT-1	POWERGRID	D	Attending Shutdown nature defects i.e Reversed Grading Ring, Cotter pins, Hardware fitting pins etc.	06/Jun/2023	08:00	06/Jun/2023	18:00		PLANNED	Requested
89	RQ133049	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-1	POWERGRID	D	Line maintenance work i.e. VD, Grading rings, CC rings, Spacers, Arcing Horn, Bird-guards, ETC.	05/Jun/2023	15:00	06/Jun/2023	23:00	other ckt will be in non auto mode.	PLANNED	Requested
90	RQ133415	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-ALIGARH (PG) CKT-1	POWERGRID	D	Rectification of shutdown nature defects in Transmission Line	05/Jun/2023	08:00	06/Jun/2023	18:00		PLANNED	Requested
91	RQ133051	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MEERUT-BHIWANI (PG) CKT-1	POWERGRID	D	FINAL SHUTDOWN NATURE DEFECT RECTIFICATION WORK UNDER PHASE-1 MODEL TRANSMISSION LINE	05/Jun/2023	08:00	07/Jun/2023	18:00		PLANNED	Requested
92	RQ133595	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-MEERUT (PG) CKT-1	POWERGRID	D	RECTIFICATION OF SD NATURE DEFECTS	05/Jun/2023	08:00	06/Jun/2023	18:00	Kindly Approve	PLANNED	Requested
93	RQ133382	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWERGRID	D	A/R into non auto mode for Live Line OPGW Work	01/Jun/2023	08:00	30/Jun/2023	18:00		PLANNED	Requested
94	RQ133383	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KANPUR_GIS-ALIGARH (PG) CKT-1	POWERGRID	D	A/R into non auto mode for Live Line OPGW Work	01/Jun/2023	08:00	30/Jun/2023	18:00		PLANNED	Requested
95	RQ133633	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MEERUT-BHIWANI (PG) CKT-1	POWERGRID	D	Auto Reclose off is required for OPGW INSTALLATION works under Northern Region Optical fibre Strengthening Scheme (NROSS)	01/Jun/2023	08:00	30/Jun/2023	18:00	only Auto-recloser on daily basis	PLANNED	Requested
96	RQ133632	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-2	POWERGRID	D	Auto Reclose off is required for OPGW INSTALLATION works under Northern Region Optical fibre Strengthening Scheme (NROSS)	01/Jun/2023	08:00	30/Jun/2023	18:00	only Auto-recloser on daily basis	PLANNED	Requested
97	RQ133350	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWERGRID	C	Transmission Line Diversion work due to construction of Ganga Expressway by UPEIDA	01/Jun/2023	08:00	10/Jun/2023	18:00		PLANNED	Requested

98	RQ133351	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-2	POWERGRID	C	Transmission Line Diversion work due to construction of Ganga Expressway by UPEIDA	01/Jun/2023	08:00	10/Jun/2023	18:00		PLANNED	Requested
99	RQ133641	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1	POWERGRID	C	Line maintenance work eg. Tightening of loose conductor VD, Corona ring, arcing horn, jumper, string Hook etc	01/Jun/2023	08:00	07/Jun/2023	18:00	To attend the defect rectification	PLANNED	Requested
100	RQ133065	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-2	PFTL	D	For AMP, Relay testing works, Line equipment AMP Works	23/Jun/2023	17:00	24/Jun/2023	23:00		PLANNED	Requested
101	RQ133064	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1	PFTL	D	For AMP, Relay testing works, Line equipment AMP Works	21/Jun/2023	17:00	22/Jun/2023	23:00		PLANNED	Requested
102	RQ133061	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-2	PFTL	D	For ladder logic and interlock checking for spare reactor commissioning	07/Jun/2023	17:00	12/Jun/2023	23:00		PLANNED	Requested
103	RQ133060	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1	PFTL	D	For ladder logic and interlock checking for spare reactor commissioning	02/Jun/2023	17:00	06/Jun/2023	23:00		PLANNED	Requested
104	RQ132853	OCC_207	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-2	UPPTCL	D	* Tightening of Jumper cone Bolts and C.C Ring Bolts and Replacing of Broken Jumper and Conductor Spacers 80MVAR Spa	22/Jun/2023	08:00	23/Jun/2023	18:00		PLANNED	Requested
105	RQ132852	OCC_207	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-1	UPPTCL	D	* Tightening of Jumper cone Bolts and C.C Ring Bolts and Replacing of Broken Jumper and Conductor Spacers.	20/Jun/2023	08:00	21/Jun/2023	18:00		PLANNED	Requested
106	RQ132854	OCC_207	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANPARA_C(LAN)-UNNAO(UP) (UP) CKT-1	UPPTCL	D	* 1.A/R tesing of Main Bay-4 protection relays Tie Bay-5 BCU SCADA problem by M/S GE T&D Engineer of 765 kV Un	05/Jun/2023	09:00	08/Jun/2023	18:00		PLANNED	Requested
107	RQ133889	OCC_207	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-2	RRVPNL	D	Half Yearly and Quarterly Maintenance along with 3*80 MVAR Line Reactor Bank-2 at Phagi	19/Jun/2023	08:00	19/Jun/2023	18:00		PLANNED	Requested
108	RQ133158	OCC_207	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-1	RRVPNL	D	Half Yearly and Quarterly Maintenance along with 3*80 MVAR Line Reactor Bank-1 at Anta	12/Jun/2023	08:00	12/Jun/2023	18:00		PLANNED	Requested
109	RQ132848	OCC_207	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-GR NOIDA_2(UPC) (STL) CKT-1	GTL	D	For 80 Mvar Spare reactor switching activity and routine annual maintenance activity.	17/Jun/2023	09:00	17/Jun/2023	18:00		PLANNED	Requested
110	RQ133053	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2	PAPTL	D	Line maintenance work i.e. VD, Grading rings, CC rings, Spacers, Arcing Horn, Bird guards, ETC.	09/Jun/2023	08:00	10/Jun/2023	18:00	other ckt will be in non auto mode.	PLANNED	Requested
111	RQ133052	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1	PAPTL	D	Line maintenance work i.e. VD, Grading rings, CC rings, Spacers, Arcing Horn, Bird-guards, ETC.	07/Jun/2023	08:00	08/Jun/2023	18:00	other ckt will be in non auto mode.	PLANNED	Requested
112	RQ132899	OCC_207	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANPARA-D-UNNAO (UP) CKT-1	UPPCL	C	* for height raising of 765 kv anpara d unnao line(obra c unnao line)	01/Jun/2023	08:00	10/Jul/2023	18:00		PLANNED	Requested
113	RQ133088	OCC_207	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 1	POWERGRID	D	Jumpering and bay extension work by M/s TATA for TBCB package SS-01	22/Jun/2023	17:00	28/Jun/2023	23:00		PLANNED	Requested
114	RQ133557	OCC_207	cpcc3_sd	BUS	765KV BUS 1 AT ALIGARH(PG)	POWERGRID	C	For termination of the cable related to the 765 kv Aligarh-Sikar-II Line 1/2 and 765 kv BUS BAR-1 protection Satbilty Testing (Construction)	19/Jun/2023	08:00	20/Jun/2023	18:00		PLANNED	Requested
115	RQ133618	OCC_207	cpcc3_sd	BUS	765KV BUS 2 AT FATEHPUR(PG)	POWERGRID	D	AMP works	14/Jun/2023	10:00	14/Jun/2023	18:00		PLANNED	Requested
116	RQ133617	OCC_207	cpcc3_sd	BUS	765KV BUS 1 AT FATEHPUR(PG)	POWERGRID	D	AMP works	13/Jun/2023	10:00	13/Jun/2023	18:00		PLANNED	Requested
117	RQ133091	OCC_207	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 2	POWERGRID	D	Signal Validation for SCADA upgradation	12/Jun/2023	17:00	13/Jun/2023	23:00		PLANNED	Requested
118	RQ133090	OCC_207	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 1	POWERGRID	D	Signal Validation for SCADA upgradation	10/Jun/2023	17:00	11/Jun/2023	23:00		PLANNED	Requested
119	RQ133089	OCC_207	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 2	POWERGRID	D	Jumpering and bay extension work by M/s TATA for TBCB package SS-01	01/Jun/2023	17:00	07/Jun/2023	23:00		PLANNED	Requested
120	RQ133177	OCC_207	slcrs_sd	BUS	765KV BUS 2 AT ANTA(RS)	RRVPNL	D	Half Yearly and Quarterly Maintenance	22/Jun/2023	08:00	22/Jun/2023	18:00		PLANNED	Requested
121	RQ133176	OCC_207	slcrs_sd	BUS	765KV BUS 1 AT ANTA(RS)	RRVPNL	D	Half Yearly and Quarterly Maintenance	13/Jun/2023	08:00	13/Jun/2023	18:00		PLANNED	Requested
122	RQ133133	OCC_207	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	Ladder logic commissioning with spare reactor logic scheme checking	20/Jun/2023	17:00	25/Jun/2023	23:00		PLANNED	Requested
123	RQ133139	OCC_207	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765KV MEERUT(PG)	POWERGRID	D	FOR AMP WORK	19/Jun/2023	08:00	19/Jun/2023	18:00		PLANNED	Requested
124	RQ133134	OCC_207	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	Ladder logic commissioning with spare reactor logic scheme checking	15/Jun/2023	17:00	19/Jun/2023	23:00		PLANNED	Requested
125	RQ133131	OCC_207	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	For final testing of CSD Relay of 765KV Bus Reactor	09/Jun/2023	17:00	10/Jun/2023	23:00	Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVAR Reactors shall be performed during shutdown	PLANNED	Requested

126	RQ133132	OCC_207	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	For final testing of CSD Relay of 765KV Bus Reactor	07/Jun/2023	17:00	08/Jun/2023	23:00	Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVar Reactors shall be performed during shutdown	PLANNED	Requested
127	RQ133138	OCC_207	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765KV BHIWANI(PG)	POWERGRID	D	FOR AMP WORK	01/Jun/2023	08:00	02/Jun/2023	18:00	For AMP and Arresting oil leakage of Y Phase BR by applying super seal cold welding compound.	PLANNED	Requested
128	RQ133137	OCC_207	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV KHETRI (PKTSL)	PKTSL	D	For spare switching & internal inspection	19/Jun/2023	08:00	20/Jun/2023	18:00	For attending oil leakage	PLANNED	Requested
129	RQ133936	OCC_207	slcup_sd	BR/BSR/MSC/M SR	330 MVAR BUS REACTOR NO 1 AT 765KV LALITPUR(LPG)	UPPTCL	C	"To perform Preventive Checking "	01/Jun/2023	08:00	02/Jun/2023	18:00	Shutdown is required from 29.05.2023 to 30.05.2023.As of Now Bus Reactor Bank #2 in standby condition and will be taken in service during shut down of Bus Ractor Bank #1	PLANNED	Requested
130	RQ133121	OCC_207	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-1 @FATEHGARH_III(PG)	PFTL	D	Ladder logic commissioning with spare reactor logic scheme checking	26/Jun/2023	17:00	28/Jun/2023	23:00		PLANNED	Requested
131	RQ133122	OCC_207	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_III(PG)	PFTL	D	Ladder logic commissioning with spare reactor logic scheme checking	13/Jun/2023	17:00	15/Jun/2023	23:00		PLANNED	Requested
132	RQ133118	OCC_207	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_III(PG)	PFTL	D	For final testing of CSD Relay of 765KV Line Reactor	09/Jun/2023	17:00	10/Jun/2023	23:00	Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVar Reactors shall be performed during shutdown	PLANNED	Requested
133	RQ133117	OCC_207	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-1 @FATEHGARH_III(PG)	PFTL	D	For final testing of CSD Relay of 765KV Line Reactor	07/Jun/2023	17:00	08/Jun/2023	23:00	Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVar Reactors shall be performed during shutdown	PLANNED	Requested
134	RQ133126	OCC_207	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_III(PG)	PFTL	D	FOR AMP WORK	06/Jun/2023	17:00	08/Jun/2023	23:00		PLANNED	Requested
135	RQ133125	OCC_207	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-1 @FATEHGARH_III(PG)	PFTL	D	FOR AMP WORK	05/Jun/2023	17:00	07/Jun/2023	23:00		PLANNED	Requested
136	RQ133120	OCC_207	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II- BHADLA (PG) CKT-2 @FATEHGARH_III(PG)	POWERGRID	D	Ladder logic commissioning with spare reactor logic scheme checking	23/Jun/2023	17:00	25/Jun/2023	23:00		PLANNED	Requested
137	RQ133110	OCC_207	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-CHITTORGARH (PG) CKT-2 @CHITTORGARH(PG)	POWERGRID	D	To configure Line Reactor Tripping on Single phase fault as per CC approval	23/Jun/2023	08:00	23/Jun/2023	18:00		PLANNED	Requested
138	RQ133111	OCC_207	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-CHITTORGARH (PG) CKT-1 @CHITTORGARH(PG)	POWERGRID	D	To configure Line Reactor Tripping on Single phase fault as per CC approval	22/Jun/2023	08:00	22/Jun/2023	18:00		PLANNED	Requested
139	RQ133112	OCC_207	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2 @CHITTORGARH(PG)	POWERGRID	D	To configure Line Reactor Tripping on Single phase fault as per CC approval	21/Jun/2023	08:00	21/Jun/2023	18:00		PLANNED	Requested

140	RQ133119	OCC_207	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_II(PG)	POWERGRID	D	Ladder logic commissioning with spare reactor logic scheme checking	20/Jun/2023	17:00	22/Jun/2023	23:00		PLANNED	Requested	
141	RQ133113	OCC_207	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1 @CHITTORGARH(PG)	POWERGRID	D	To configure Line Reactor Tripping on Single phase fault as per CC approval	20/Jun/2023	08:00	20/Jun/2023	18:00		PLANNED	Requested	
142	RQ133129	OCC_207	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-2 @BHADLA_2 (PG)	POWERGRID	D	FOR AMP WORK	09/Jun/2023	17:00	09/Jun/2023	23:00		PLANNED	Requested	
143	RQ133092	OCC_207	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-2 @AJMER(PG)	POWERGRID	D	AMP work of line reactor and reactor bay	09/Jun/2023	17:00	10/Jun/2023	23:00		PLANNED	Requested	
144	RQ133130	OCC_207	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-1 @BHADLA_2 (PG)	POWERGRID	D	FOR AMP WORK	08/Jun/2023	17:00	08/Jun/2023	23:00		PLANNED	Requested	
145	RQ133127	OCC_207	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-2 @BHADLA_2 (PG)	POWERGRID	D	FOR AMP WORK	07/Jun/2023	17:00	07/Jun/2023	23:00		PLANNED	Requested	
146	RQ133093	OCC_207	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-1 @AJMER(PG)	POWERGRID	D	AMP work of line reactor and reactor bay	07/Jun/2023	17:00	08/Jun/2023	23:00		PLANNED	Requested	
147	RQ133128	OCC_207	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-1 @BHADLA_2 (PG)	POWERGRID	D	FOR AMP WORK	06/Jun/2023	17:00	06/Jun/2023	23:00		PLANNED	Requested	
148	RQ133116	OCC_207	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_II(PG)	POWERGRID	D	For final testing of CSD Relay of 765KV Line Reactor	05/Jun/2023	17:00	06/Jun/2023	23:00	Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVar Reactors shall be performed during shutdown	PLANNED	Requested	
149	RQ133124	OCC_207	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_II(PG)	POWERGRID	D	FOR AMP WORK	04/Jun/2023	17:00	06/Jun/2023	23:00		PLANNED	Requested	
150	RQ133123	OCC_207	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_II(PG)	POWERGRID	D	FOR AMP WORK	03/Jun/2023	17:00	05/Jun/2023	23:00		PLANNED	Requested	
151	RQ133115	OCC_207	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_II(PG)	POWERGRID	D	For final testing of CSD Relay of 765KV Line Reactor	03/Jun/2023	17:00	04/Jun/2023	23:00	Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVar Reactors shall be performed during shutdown	PLANNED	Requested	
152	RQ133161	OCC_207	cpcc1_sd	BAY	719 MAIN BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	For DGA oil testing of bay 765KV CT	28/Jun/2023	15:00	28/Jun/2023	23:00		PLANNED	Requested	
153	RQ133160	OCC_207	cpcc1_sd	BAY	720 TIE BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AND 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1 AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	For DGA oil testing of bay 765KV CT	27/Jun/2023	15:00	27/Jun/2023	23:00		PLANNED	Requested	
154	RQ133788	OCC_207	cpcc1_sd	BAY	715 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	For bay AMP Works	23/Jun/2023	17:00	24/Jun/2023	23:00		PLANNED	Requested	

155	RQ133163	OCC_207	cpcc1_sd	BAY	709 MAIN BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	FOR AMP WORK	23/Jun/2023	15:00	24/Jun/2023	23:00		PLANNED	Requested	
156	RQ133597	OCC_207	cpcc3_sd	BAY	708 TIE BAY - 765 KV AGRA-FATEHPUR (PG) CKT-1 AND FUTURE AT AGRA(PG)	POWERGRID	D	AMP works	23/Jun/2023	10:00	23/Jun/2023	18:00		PLANNED	Requested	
157	RQ133521	OCC_207	cpcc3_sd	BAY	703 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV BALIA(PG)	POWERGRID	D	AMP works	23/Jun/2023	08:00	23/Jun/2023	18:00		PLANNED	Requested	
158	RQ133542	OCC_207	cpcc3_sd	BAY	817 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT ALIGARH(PG) (POWERGRID) AND FUTURE AT 765 KV ALIGARH(PG) (POWERGRID)	POWERGRID	C	765 kv Sikar Line Protection Commissioning Testing and Line Recator LBB Testing	23/Jun/2023	08:00	24/Jun/2023	18:00		PLANNED	Requested	
159	RQ133543	OCC_207	cpcc3_sd	BAY	816 MAIN BAY - 765KV BUS 1 AT ALIGARH(PG) AND FUTURE AT 765 KV ALIGARH(PG)	POWERGRID	C	765 kv Sikar Line Protection Commissioning Testing and Line Recator LBB Testing	23/Jun/2023	08:00	24/Jun/2023	18:00		PLANNED	Requested	
160	RQ133173	OCC_207	cpcc1_sd	BAY	718 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 (POWERGRID)	POWERGRID	D	FOR AMP WORK	21/Jun/2023	15:00	22/Jun/2023	23:00		PLANNED	Requested	
161	RQ133141	OCC_207	cpcc1_sd	BAY	715 MAIN BAY - 765 KV GR.NOIDA_2(UPC)-MEERUT(PG) (PG) CKT-1 AND FUTURE AT MEERUT(PG)	POWERGRID	D	FOR AMP WORK	21/Jun/2023	08:00	21/Jun/2023	18:00		PLANNED	Requested	
162	RQ133544	OCC_207	cpcc3_sd	BAY	813 MAIN BAY - 765KV BUS 1 AT ALIGARH(PG) AND FUTURE AT 765 KV ALIGARH(PG)	POWERGRID	C	765 kv Sikar Line Protection Commissioning Testing and Line Recator LBB Testing	21/Jun/2023	08:00	22/Jun/2023	18:00		PLANNED	Requested	
163	RQ133546	OCC_207	cpcc3_sd	BAY	814 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT ALIGARH(PG) AND FUTURE AT 765 KV ALIGARH(PG)	POWERGRID	C	765 kv Sikar Line Protection Commissioning Testing and Line Recator LBB Testing	21/Jun/2023	08:00	22/Jun/2023	18:00		PLANNED	Requested	
164	RQ133140	OCC_207	cpcc1_sd	BAY	704 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV MEERUT(PG)	POWERGRID	D	FOR AMP WORK	20/Jun/2023	08:00	20/Jun/2023	18:00		PLANNED	Requested	
165	RQ133625	OCC_207	cpcc3_sd	BAY	704 MAIN BAY - 765KV FATEHPUR(PG)-SASARAM(PG) (UNDEF) CKT-1 AT FATEHPUR(PG)	POWERGRID	D	AMP works	20/Jun/2023	08:00	21/Jun/2023	18:00		PLANNED	Requested	
166	RQ133172	OCC_207	cpcc1_sd	BAY	721 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-1 (POWERGRID)	POWERGRID	D	FOR AMP WORK	19/Jun/2023	15:00	20/Jun/2023	23:00		PLANNED	Requested	
167	RQ133171	OCC_207	cpcc1_sd	BAY	716 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_III(PG) (POWERGRID)	POWERGRID	D	FOR AMP WORK	17/Jun/2023	17:00	18/Jun/2023	23:00		PLANNED	Requested	
168	RQ133192	OCC_207	cpcc1_sd	BAY	709 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA_2 (PG) (POWERGRID)	POWERGRID	D	FOR AMP WORK	16/Jun/2023	08:00	16/Jun/2023	18:00		PLANNED	Requested	
169	RQ133189	OCC_207	cpcc1_sd	BAY	703 MAIN BAY - 765 KV BIKANER-BHADLA_2 (PG) CKT-2 (POWERGRID)	POWERGRID	D	FOR AMP WORK	15/Jun/2023	15:00	15/Jun/2023	23:00		PLANNED	Requested	
170	RQ133170	OCC_207	cpcc1_sd	BAY	717 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_III(PG) (POWERGRID) AND 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 AT 765 KV FATEHGARH_III(PG) (POWERGRID)	POWERGRID	D	FOR AMP WORK	15/Jun/2023	15:00	16/Jun/2023	23:00		PLANNED	Requested	
171	RQ133547	OCC_207	cpcc3_sd	BAY	817 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT ALIGARH(PG) (POWERGRID) AND FUTURE AT 765 KV ALIGARH(PG) (POWERGRID)	POWERGRID	C	For termination of the cable related to the 765 kv Aligarh-Sikar-II Line 2 (Construction)	15/Jun/2023	08:00	16/Jun/2023	18:00		PLANNED	Requested	
172	RQ133548	OCC_207	cpcc3_sd	BAY	816 MAIN BAY - 765KV BUS 1 AT ALIGARH(PG) AND FUTURE AT 765 KV ALIGARH(PG)	POWERGRID	C	For termination of the cable related to the 765 kv Aligarh-Sikar-II Line 2 (Construction)	15/Jun/2023	08:00	16/Jun/2023	18:00		PLANNED	Requested	
173	RQ133188	OCC_207	cpcc1_sd	BAY	706 MAIN BAY - 765 KV BIKANER-BHADLA_2 (PG) CKT-1 (POWERGRID)	POWERGRID	D	FOR AMP WORK	14/Jun/2023	15:00	14/Jun/2023	23:00	AT Bhadla-2	PLANNED	Requested	



174	RQ133593	OCC_207	cpcc2_sd	BAY	704R MAIN BAY - 330 MVAR LR ON 765 KV BIKANER-MOGA (PG) CKT-2 @MOGA(PG) (POWERGRID) AT MOGA (PG) (POWERGRID)	POWERGRID	D	AMP of Reactor-Bay Equipment and SF6 Alarm ckt modification work	14/Jun/2023	08:30	15/Jun/2023	18:00	Kindly Approve	PLANNED	Requested	
175	RQ133580	OCC_207	cpcc3_sd	BAY	701 MAIN BAY - 765KV BALLIA-LUCKNOW_2 (PG) CKT-1 AT LUCKNOW_2(PG)	POWERGRID	D	AMP works	14/Jun/2023	08:00	14/Jun/2023	18:00		PLANNED	Requested	
176	RQ133169	OCC_207	cpcc1_sd	BAY	710 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	FOR AMP WORK	13/Jun/2023	15:00	14/Jun/2023	23:00		PLANNED	Requested	
177	RQ133587	OCC_207	cpcc3_sd	BAY	706 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT LUCKNOW_2(PG) (POWERGRID)	POWERGRID	D	AMP works	13/Jun/2023	08:00	13/Jun/2023	18:00		PLANNED	Requested	
178	RQ133592	OCC_207	cpcc2_sd	BAY	701R MAIN BAY - 330 MVAR LR ON 765 KV BIKANER-MOGA (PG) CKT-1 @MOGA(PG) (POWERGRID) AT BIKANER	POWERGRID	D	AMP of Reactor-Bay Equipment and SF6 Alarm ckt modification work at Moga SS	12/Jun/2023	08:30	13/Jun/2023	18:00	Kindly Approve it for Moga SS	PLANNED	Requested	
179	RQ133174	OCC_207	cpcc1_sd	BAY	713 MAIN BAY - 765KV MOGA-BHIWANI (PG) CKT-1 AT BHIWANI(PG)	POWERGRID	D	FOR AMP WORK	12/Jun/2023	08:00	12/Jun/2023	18:00		PLANNED	Requested	
180	RQ133586	OCC_207	cpcc3_sd	BAY	703 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT LUCKNOW_2(PG) (POWERGRID)	POWERGRID	D	AMP works	12/Jun/2023	08:00	12/Jun/2023	18:00		PLANNED	Requested	
181	RQ133551	OCC_207	cpcc3_sd	BAY	813 MAIN BAY - 765KV BUS 1 AT ALIGARH(PG) AND FUTURE AT 765 KV ALIGARH(PG)	POWERGRID	C	For termination of the cable related to the 765 kv Aligarh-Sikar-II Line 1 (Construction)	12/Jun/2023	08:00	13/Jun/2023	18:00		PLANNED	Requested	
182	RQ133552	OCC_207	cpcc3_sd	BAY	814 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT ALIGARH(PG) AND FUTURE AT 765 KV ALIGARH(PG)	POWERGRID	C	For termination of the cable related to the 765 kv Aligarh-Sikar-II Line 1 (Construction)	12/Jun/2023	08:00	13/Jun/2023	18:00		PLANNED	Requested	
183	RQ133168	OCC_207	cpcc1_sd	BAY	713 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	FOR AMP WORK	11/Jun/2023	15:00	12/Jun/2023	23:00		PLANNED	Requested	
184	RQ133579	OCC_207	cpcc3_sd	BAY	708 TIE BAY - 765KV LUCKNOW_2- BAREILLY (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765KV LUCKNOW_2(PG)	POWERGRID	D	AMP works	10/Jun/2023	08:00	10/Jun/2023	18:00		PLANNED	Requested	
185	RQ133167	OCC_207	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID) AND 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_III(PG) AT 765 KV FATEHGARH_III(PG) (POWERGRID)	POWERGRID	D	FOR AMP WORK	09/Jun/2023	15:00	10/Jun/2023	23:00		PLANNED	Requested	
186	RQ133166	OCC_207	cpcc1_sd	BAY	707 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_III(PG) (POWERGRID) AT 765 KV FATEHGARH_III(PG)	POWERGRID	D	FOR AMP WORK	07/Jun/2023	15:00	08/Jun/2023	23:00		PLANNED	Requested	
187	RQ133846	OCC_207	slcrrs_sd	BAY	70252A MAIN BAY - 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 AT PHAGI(RS)	POWERGRID	D	Quarterly maintenance work	07/Jun/2023	08:00	07/Jun/2023	18:00		PLANNED	Requested	
188	RQ133602	OCC_207	cpcc3_sd	BAY	716 MAIN BAY - 765 KV AGRA-JHATIKARA (PG) CKT-1 AND 765KV BUS 1 AT AGRA(PG)	POWERGRID	D	AMP works	06/Jun/2023	08:00	06/Jun/2023	18:00		PLANNED	Requested	
189	RQ133165	OCC_207	cpcc1_sd	BAY	712 MAIN BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-1 (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	FOR AMP WORK	05/Jun/2023	15:00	06/Jun/2023	23:00		PLANNED	Requested	

190	RQ133164	OCC_207	cpcc1_sd	BAY	711 TIE BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-1 (POWERGRID) AND 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_III(PG) AT 765 KV FATEHGARH_III(PG) (POWERGRID)	POWERGRID	D	FOR AMP WORK	03/Jun/2023	15:00	04/Jun/2023	23:00		PLANNED	Requested	
191	RQ133555	OCC_207	cpcc3_sd	BAY	705 TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV BAREILLY_2(PG) (POWERGRID) AND FUTURE AT 765 KV BAREILLY_2(PG) (POWERGRID)	POWERGRID	D	AMP works	03/Jun/2023	08:00	03/Jun/2023	18:00		PLANNED	Requested	
192	RQ133556	OCC_207	cpcc3_sd	BAY	706 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV BAREILLY_2(PG) (POWERGRID)	POWERGRID	D	AMP works	02/Jun/2023	08:00	02/Jun/2023	18:00		PLANNED	Requested	
193	RQ133601	OCC_207	cpcc3_sd	BAY	704 MAIN BAY - 765 KV AGRA-ALIGARH (PG) CKT-1 AND 765KV BUS 1 AT AGRA(PG)	POWERGRID	D	AMP works	02/Jun/2023	08:00	02/Jun/2023	18:00		PLANNED	Requested	
194	RQ133162	OCC_207	cpcc1_sd	BAY	708 TIE BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 (POWERGRID) AND 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_III(PG) AT 765 KV FATEHGARH_III(PG) (POWERGRID)	POWERGRID	D	FOR AMP WORK	01/Jun/2023	15:00	02/Jun/2023	23:00		PLANNED	Requested	
195	RQ133591	OCC_207	cpcc2_sd	BAY	712 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT MOGA(PG)	POWERGRID	D	For AMP work	01/Jun/2023	09:00	01/Jun/2023	17:30	Kindly Approve	PLANNED	Requested	
196	RQ133611	OCC_207	cpcc3_sd	BAY	701 MAIN BAY - 765 KV AGRA-GWALIOR (PG) CKT-2 AND 765KV BUS 1 AT AGRA(PG)	POWERGRID	D	AMP works	01/Jun/2023	08:00	01/Jun/2023	18:00		PLANNED	Requested	
197	RQ133585	OCC_207	cpcc3_sd	BAY	709 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV LUCKNOW_2(PG)	POWERGRID	D	AMP works (Actual shutdown required on 22.05.2023)	01/Jun/2023	08:00	01/Jun/2023	18:00		PLANNED	Requested	
198	RQ133841	OCC_207	slcrs_sd	BAY	70752T TIE BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-2 AND 765KV ANTA-PHAGI (RS) CKT-2 AT PHAGI(RS)	RRVPNL	D	Quarterly maintenance work	21/Jun/2023	08:00	21/Jun/2023	18:00		PLANNED	Requested	
199	RQ133840	OCC_207	slcrs_sd	BAY	70752B MAIN BAY - 765KV ANTA-PHAGI (RS) CKT-2 AT PHAGI(RS)	RRVPNL	D	Quarterly maintenance work	20/Jun/2023	08:00	20/Jun/2023	18:00		PLANNED	Requested	
200	RQ133842	OCC_207	slcrs_sd	BAY	70752A MAIN BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-2 AT PHAGI(RS)	RRVPNL	D	Quarterly maintenance work	16/Jun/2023	08:00	16/Jun/2023	18:00		PLANNED	Requested	
201	RQ133843	OCC_207	slcrs_sd	BAY	70652B MAIN BAY - 765KV ANTA-PHAGI (RS) CKT-1 AT PHAGI(RS)	RRVPNL	D	Quarterly maintenance work	15/Jun/2023	08:00	15/Jun/2023	18:00		PLANNED	Requested	
202	RQ133844	OCC_207	slcrs_sd	BAY	70652A MAIN BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-1 AT PHAGI(RS)	RRVPNL	D	Quarterly maintenance work	14/Jun/2023	08:00	14/Jun/2023	18:00		PLANNED	Requested	
203	RQ133839	OCC_207	slcrs_sd	BAY	70552A MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	RRVPNL	D	Quarterly maintenance work	09/Jun/2023	08:00	09/Jun/2023	18:00		PLANNED	Requested	
204	RQ133845	OCC_207	slcrs_sd	BAY	70252B MAIN BAY - 765/400KV 1500 MVA ICT 2 AT PHAGI(RS)	RRVPNL	D	Quarterly maintenance work	08/Jun/2023	08:00	08/Jun/2023	18:00		PLANNED	Requested	
205	RQ133392	OCC_207	slcrs_sd	BAY	705-52A MAIN BAY - 765 KV ANTA-PHAGI (RS) CKT-2 (RRVPNL) AT 765KV ANTA(RS)	RRVPNL	D	Half Yearly and Quarterly Maintenance	05/Jun/2023	08:00	05/Jun/2023	18:00		PLANNED	Requested	
206	RQ133847	OCC_207	slcrs_sd	BAY	70152B MAIN BAY - 765/400KV 1500 MVA ICT 1 AT PHAGI(RS)	RRVPNL	D	Quarterly maintenance work	02/Jun/2023	08:00	02/Jun/2023	18:00		PLANNED	Requested	
207	RQ133596	OCC_207	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT AGRA(PG)	POWERGRID	D	TAKING INTO SERVICE FOR TERTIARY CONDUCTOR INSULATION WORK	28/Jun/2023	10:00	28/Jun/2023	18:00		PLANNED	Requested	
208	RQ133081	OCC_207	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_III(PG)	POWERGRID	D	FOR AMP WORK	25/Jun/2023	17:00	28/Jun/2023	23:00		PLANNED	Requested	
209	RQ133594	OCC_207	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT AGRA(PG)	POWERGRID	D	TAKING OUT OF SERVICE FOR TERTIARY CONDUCTOR INSULATION WORK and OTI & WTI modification work	22/Jun/2023	10:00	22/Jun/2023	18:00		PLANNED	Requested	

210	RQ133080	OCC_207	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG)	POWERGRID	D	FOR AMP WORK	21/Jun/2023	17:00	24/Jun/2023	23:00		PLANNED	Requested
211	RQ133529	OCC_207	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT VARANASI(PG)	POWERGRID	D	For WTI/OTI Scheme Modification	21/Jun/2023	10:00	21/Jun/2023	18:00		PLANNED	Requested
212	RQ133589	OCC_207	cpcc2_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT MOGA(PG)	POWERGRID	D	For AMP work	20/Jun/2023	08:00	20/Jun/2023	18:00	Kindly Approve	PLANNED	Requested
213	RQ133537	OCC_207	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BAREILLY_2(PG)	POWERGRID	D	GOOSE signal rectification works and attending protection audit points.	20/Jun/2023	08:00	20/Jun/2023	18:00		PLANNED	Requested
214	RQ133536	OCC_207	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BAREILLY_2(PG)	POWERGRID	D	GOOSE signal rectification works and attending protection audit points.	19/Jun/2023	08:00	19/Jun/2023	18:00		PLANNED	Requested
215	RQ133079	OCC_207	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG)	POWERGRID	D	FOR AMP WORK	18/Jun/2023	17:00	20/Jun/2023	23:00		PLANNED	Requested
216	RQ133078	OCC_207	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)	POWERGRID	D	For LBB testing of LV side Tie bay 429 for commissioning works of STATCOM Main bay 430	17/Jun/2023	17:00	20/Jun/2023	23:00		PLANNED	Requested
217	RQ133082	OCC_207	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)	POWERGRID	D	FOR AMP WORK	15/Jun/2023	17:00	17/Jun/2023	23:00		PLANNED	Requested
218	RQ133077	OCC_207	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)	POWERGRID	D	For CSD Fine tune and Commissioning check with Spare ICT	15/Jun/2023	17:00	20/Jun/2023	23:00		PLANNED	Requested
219	RQ133539	OCC_207	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT ALIGARH(PG)	POWERGRID	C	For termination of the cable related to the 765 kv Aligarh-Sikar-II Line 2 (Construction)	15/Jun/2023	08:00	16/Jun/2023	18:00		PLANNED	Requested
220	RQ133072	OCC_207	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT CHITTORGARH(PG)	POWERGRID	D	For providing insulation on Tertiary connector and conductor	13/Jun/2023	08:00	13/Jun/2023	18:00		PLANNED	Requested
221	RQ133538	OCC_207	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT ALIGARH(PG)	POWERGRID	C	For termination of the cable related to the 765 kv Aligarh-Sikar-II Line 1 (Construction)	12/Jun/2023	08:00	13/Jun/2023	18:00		PLANNED	Requested
222	RQ133073	OCC_207	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT CHITTORGARH(PG)	POWERGRID	D	For providing insulation on Tertiary connector and conductor	12/Jun/2023	08:00	12/Jun/2023	18:00		PLANNED	Requested
223	RQ133074	OCC_207	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG)	POWERGRID	D	For CSD Fine tune and Commissioning check with Spare ICT	10/Jun/2023	17:00	14/Jun/2023	23:00		PLANNED	Requested
224	RQ133566	OCC_207	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KANPUR_GIS(PG)	POWERGRID	D	AMP works	08/Jun/2023	08:00	08/Jun/2023	18:00		PLANNED	Requested
225	RQ133590	OCC_207	cpcc2_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT MOGA(PG)	POWERGRID	D	For AMP work	08/Jun/2023	08:00	08/Jun/2023	18:00	Kindly Approve	PLANNED	Requested
226	RQ133526	OCC_207	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BALLIA(PG)	POWERGRID	D	FOR RPH Fine Tuning	07/Jun/2023	10:00	07/Jun/2023	12:00		PLANNED	Requested
227	RQ133087	OCC_207	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA_2 (PG)	POWERGRID	D	Attending RTCC issues and CSD fine tuning	06/Jun/2023	17:00	06/Jun/2023	23:00		PLANNED	Requested
228	RQ133527	OCC_207	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BALLIA(PG)	POWERGRID	D	FOR RPH Fine Tuning	06/Jun/2023	10:00	06/Jun/2023	12:00		PLANNED	Requested
229	RQ133075	OCC_207	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG)	POWERGRID	D	For CSD Fine tune and Commissioning check with Spare ICT	05/Jun/2023	17:00	09/Jun/2023	23:00		PLANNED	Requested
230	RQ133610	OCC_207	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT AGRA(PG)	POWERGRID	D	AMP & OTI/WTI MODIFICATION WORK	05/Jun/2023	10:00	05/Jun/2023	18:00		PLANNED	Requested
231	RQ133565	OCC_207	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KANPUR_GIS(PG)	POWERGRID	D	AMP works	05/Jun/2023	08:00	05/Jun/2023	18:00		PLANNED	Requested
232	RQ133086	OCC_207	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG)	POWERGRID	D	Testing for 720 Bay to avoid induction	03/Jun/2023	17:00	05/Jun/2023	23:00		PLANNED	Requested
233	RQ133085	OCC_207	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG)	POWERGRID	D	Attending RTCC issues	02/Jun/2023	17:00	02/Jun/2023	23:00		PLANNED	Requested
234	RQ133076	OCC_207	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG)	POWERGRID	D	For CSD Fine tune and Commissioning check with Spare ICT	01/Jun/2023	17:00	04/Jun/2023	23:00		PLANNED	Requested
235	RQ133083	OCC_207	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL)	PKTSL	D	For attending oil leakage	15/Jun/2023	08:00	16/Jun/2023	18:00		PLANNED	Requested
236	RQ133212	OCC_207	slcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT PHAGI(RS)	RRVPNL	D	1. Testing and maintenance of Transformers. 2. Tightening of clamps and connectors	12/Jun/2023	08:00	12/Jun/2023	18:00		PLANNED	Requested
237	RQ133218	OCC_207	slcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT ANTA(RS)	RRVPNL	D	Half Yearly and Quarterly Maintenance	09/Jun/2023	08:00	09/Jun/2023	18:00		PLANNED	Requested
238	RQ133220	OCC_207	slcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT ANTA(RS)	RRVPNL	D	Half Yearly and Quarterly Maintenance	08/Jun/2023	08:00	08/Jun/2023	18:00		PLANNED	Requested
239	RQ133217	OCC_207	slcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT ANTA(RS)	RRVPNL	D	Half Yearly and Quarterly Maintenance	06/Jun/2023	08:00	06/Jun/2023	18:00		PLANNED	Requested
240	RQ133226	OCC_207	slcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT PHAGI(RS)	RRVPNL	D	Quarterly maintenance work	05/Jun/2023	08:00	05/Jun/2023	18:00		PLANNED	Requested
241	RQ132980	OCC_207	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT RAMPUR_PRSTL (UP)	UPPTCL	D	For CSD Fine Tuning of 765kV 1500MVA ICT-2 at 765/400/220kV Rampur GIS	08/Jun/2023	10:00	08/Jun/2023	13:00		PLANNED	Requested
242	RQ132979	OCC_207	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT RAMPUR_PRSTL (UP)	UPPTCL	D	For CSD Fine Tuning of 765kV 1500MVA ICT-1 at 765/400/220kV Rampur GIS	07/Jun/2023	10:00	07/Jun/2023	13:00		PLANNED	Requested
243	RQ133009	OCC_207	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	For replacement of Main-2 DPR relay	30/Jun/2023	09:00	30/Jun/2023	17:00		PLANNED	Requested

244	RQ133008	OCC_207	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	For replacement of Main-2 DPR relay	29/Jun/2023	09:00	29/Jun/2023	17:00		PLANNED	Requested
245	RQ133020	OCC_207	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	To repair worn out conductor	20/Jun/2023	09:00	20/Jun/2023	18:00		PLANNED	Requested
246	RQ133019	OCC_207	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	To repair worn out conductor	19/Jun/2023	09:00	19/Jun/2023	18:00		PLANNED	Requested
247	RQ133011	OCC_207	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	Replacement of porcelain insulator with polymer strings on daily basis	14/Jun/2023	09:00	26/Jun/2023	17:00		PLANNED	Requested
248	RQ133017	OCC_207	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	To attend the drone survey observations and to resolve the spring charging problem in breaker	10/Jun/2023	10:00	10/Jun/2023	18:30		PLANNED	Requested
249	RQ133016	OCC_207	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	To attend the drone survey observations and to resolve the spring charging problem in breaker	09/Jun/2023	10:00	09/Jun/2023	18:30		PLANNED	Requested
250	RQ133015	OCC_207	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-2	HVPNL	C	For attending gas leakage, dismantling of breaker is required	05/Jun/2023	09:00	06/Jun/2023	23:00		PLANNED	Requested
251	RQ133276	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JIND(PG)-KIRORI(HV) (HVPNL) CKT-2	HVPNL	D	Line isolator alignment work	02/Jun/2023	08:00	02/Jun/2023	18:00		PLANNED	Requested
252	RQ133010	OCC_207	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	Replacement of porcelain insulator with polymer strings on daily basis	01/Jun/2023	09:00	13/Jun/2023	17:00		PLANNED	Requested
253	RQ133448	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-DEEPALPUR(JHKT) (PG) CKT-1	POWERGRID	D	For AMP work	29/Jun/2023	09:00	29/Jun/2023	18:00	Kindly Approve	PLANNED	Requested
254	RQ133362	OCC_207	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2	POWERGRID	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	28/Jun/2023	16:00	28/Jun/2023	23:00		PLANNED	Requested
255	RQ133361	OCC_207	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1	POWERGRID	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	27/Jun/2023	16:00	27/Jun/2023	23:00		PLANNED	Requested
256	RQ133447	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1	POWERGRID	D	For AMP work	27/Jun/2023	09:00	27/Jun/2023	18:00	Kindly Approve	PLANNED	Requested
257	RQ133235	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-2	POWERGRID	C	For Interconnection of new ICT-3 GIS bay with Existing GIS & Busbar Relay Testing	27/Jun/2023	08:00	28/Jun/2023	18:00		PLANNED	Requested
258	RQ132999	OCC_207	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-2	POWERGRID	C	For Annual Maintenance of Bay equipment & replacement of CVTs (3 no.)	27/Jun/2023	08:00	28/Jun/2023	18:00		PLANNED	Requested
259	RQ133264	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2	POWERGRID	D	To attend SD nature defects identified by Cross patrolling checking team	27/Jun/2023	08:00	27/Jun/2023	18:00	other ckt will be in non auto mode.	PLANNED	Requested
260	RQ133570	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MALERKOTLA-PATIALA (PG) CKT-1	POWERGRID	D	NON AUTO MODE REQUIRED FOR INSTALLATION OF CANOPE OVER SINGLE SUSPENSION "I" STRING TO AVOID BIRD DROPPINGS OVER INSULATORS.	26/Jun/2023	09:00	30/Jun/2023	18:00	Non Shutdown activity	PLANNED	Requested
261	RQ133510	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-CHAMERA_1(NH) (PG) CKT-1	POWERGRID	D	For AMP work of line	26/Jun/2023	09:00	26/Jun/2023	18:00	Kindly Approve	PLANNED	Requested
262	RQ133511	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-KISHENPUR(PG) (PG) CKT-1	POWERGRID	D	For AMP work of line	26/Jun/2023	09:00	26/Jun/2023	18:00	Kindly Approve	PLANNED	Requested
263	RQ133256	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-JIND (PG) CKT-2	POWERGRID	D	FOR AMP OF LINE	26/Jun/2023	08:00	26/Jun/2023	18:00	other ckt put in non auto mode	PLANNED	Requested
264	RQ133263	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1	POWERGRID	D	To attend SD nature defects identified by Cross patrolling checking team	26/Jun/2023	08:00	26/Jun/2023	18:00	other ckt will be in non auto mode.	PLANNED	Requested
265	RQ133626	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-1	POWERGRID	C	Shutdown required for rectification work of tower no. 210.	26/Jun/2023	08:00	30/Jun/2023	18:00	Kindly Approve	PLANNED	Requested
266	RQ133255	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-JIND (PG) CKT-1	POWERGRID	D	FOR AMP OF LINE	25/Jun/2023	08:00	25/Jun/2023	18:00	other ckt put in non auto mode	PLANNED	Requested
267	RQ133414	OCC_207	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-1	POWERGRID	C	LINE UNDER SHUTDOWN FOR SAS RELATED TESTING WORK	24/Jun/2023	08:00	27/Jun/2023	18:00	LINE SHUTDOWN	PLANNED	Requested
268	RQ133572	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-MALERKOTLA (PG) CKT-1	POWERGRID	D	NON AUTO MODE REQUIRED FOR INSTALLATION OF CANOPE OVER SINGLE SUSPENSION "I" STRING TO AVOID BIRD DROPPINGS OVER INSULATORS.	22/Jun/2023	09:00	24/Jun/2023	18:00	Non Shutdown activity	PLANNED	Requested
269	RQ133506	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-1	POWERGRID	D	For AMP work of line	22/Jun/2023	09:00	22/Jun/2023	18:00	Kindly Approve	PLANNED	Requested
270	RQ133507	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-2	POWERGRID	D	For AMP work of line	22/Jun/2023	09:00	22/Jun/2023	18:00	Kindly Approve	PLANNED	Requested
271	RQ133024	OCC_207	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1	POWERGRID	D	Replacement of clevis eye and AMP of line equipment (Testing of 400kv CB & Bus isolator alignment)	22/Jun/2023	09:00	22/Jun/2023	18:00		PLANNED	Requested
272	RQ133236	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1	POWERGRID	D	Line maintenance work i.e. VD, Grading rings, CC rings, Spacers, Arcing Horn, Bird-guards, ETC.	22/Jun/2023	08:00	23/Jun/2023	18:00	400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1 put in non auto mode	PLANNED	Requested

273	RQ133465	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWERGRID	D	For rectification work of tower no. 185.	22/Jun/2023	08:00	22/Jun/2023	18:00	Kindly Approve	PLANNED	Requested
274	RQ133466	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWERGRID	D	For rectification work of tower no. 185.	22/Jun/2023	08:00	22/Jun/2023	18:00	Kindly Approve	PLANNED	Requested
275	RQ133562	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWERGRID	D	For AMP work of line	21/Jun/2023	09:00	21/Jun/2023	18:00	Kindly Approve	PLANNED	Requested
276	RQ133280	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-GURGAON (PG) CKT-1	POWERGRID	D	AMP For Line bay equipments	21/Jun/2023	08:00	21/Jun/2023	18:00		PLANNED	Requested
277	RQ133046	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-2	POWERGRID	D	RECTIFICATION OF SHUT-DOWN NATURE DEFECTS. UNDER 2ND PHASE OF MAKING MODEL LINES	21/Jun/2023	08:00	26/Jun/2023	18:00	other ckt will be in non auto mode.	PLANNED	Requested
278	RQ133460	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWERGRID	D	For rectification work of tower no. 272.	20/Jun/2023	09:00	20/Jun/2023	18:00	Kindly Approve	PLANNED	Requested
279	RQ133461	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWERGRID	D	For rectification work of tower no. 272.	20/Jun/2023	09:00	20/Jun/2023	18:00	Kindly Approve	PLANNED	Requested
280	RQ133266	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR(UP)-MORADABAD(UP) (PG) CKT-1	POWERGRID	C	DIVERSION WORK 171-174 NHAI	20/Jun/2023	08:00	05/Jul/2023	18:00		PLANNED	Requested
281	RQ132998	OCC_207	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-1	POWERGRID	C	For Annual Maintenance of Bay equipments & replacement of CVTs (3 no.)	20/Jun/2023	08:00	21/Jun/2023	18:00		PLANNED	Requested
282	RQ133667	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1	POWERGRID	D	Jumper tightening of vulnerable towers in Pirpanjal Section	19/Jun/2023	09:00	19/Jun/2023	18:00	Kindly Approve	PLANNED	Requested
283	RQ133561	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1	POWERGRID	D	For AMP work of line	19/Jun/2023	09:00	19/Jun/2023	18:00	Kindly Approve	PLANNED	Requested
284	RQ133237	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1	POWERGRID	D	Line maintenance work i.e. VD, Grading rings, CC rings, Spacers, Arcing Horn, Bird guards, ETC.	19/Jun/2023	08:00	20/Jun/2023	18:00	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1 put in non auto mode	PLANNED	Requested
285	RQ133330	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH-SONIPAT (PG) CKT-2	POWERGRID	D	FOR AMP OF LINE BAY EQUIPMENT	19/Jun/2023	08:00	19/Jun/2023	18:00		PLANNED	Requested
286	RQ133227	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-1	POWERGRID	D	Line maintenance work i.e. VD, Grading rings, CC rings, Spacers, Arcing Horn, Bird-guards, ETC.	18/Jun/2023	08:00	18/Jun/2023	18:00	other ckt will be in non auto mode.	PLANNED	Requested
287	RQ133558	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-1	POWERGRID	D	For AMP work of line	17/Jun/2023	09:00	17/Jun/2023	18:00	Kindly Approve	PLANNED	Requested
288	RQ133297	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1	POWERGRID	C	For NRCT diversion work	16/Jun/2023	08:00	30/Jun/2023	18:00		PLANNED	Requested
289	RQ133299	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1	POWERGRID	C	For NRCT diversion work	16/Jun/2023	08:00	30/Jun/2023	18:00		PLANNED	Requested
290	RQ133228	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT(PG)-MUZAFFARNAGAR(UP) (PG) CKT-1	POWERGRID	D	Line maintenance work i.e. VD, Grading rings, CC rings, Spacers, Arcing Horn, Bird-guards, ETC.	16/Jun/2023	08:00	16/Jun/2023	18:00	For attending 5/D nature Defects	PLANNED	Requested
291	RQ133608	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1	POWERGRID	D	Shut down is required on alternate day basis for replacement of Deccan make polymer insulators in line crossings with non auto mode of 400kv Banala-Hamirpur/ Hamirpur Jalandhar TL	15/Jun/2023	09:00	22/Jun/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested
292	RQ133607	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAMIRPUR-PARBATI POOLING BANALA (PG) CKT-1	POWERGRID	D	Shut down is required on alternate day basis for replacement of Deccan make polymer insulators in line crossings with non auto mode of 400kv Banala-Amritsar/ Hamirpur Jalandhar TL	15/Jun/2023	09:00	18/Jun/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested
293	RQ133337	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH-SONIPAT (PG) CKT-1	POWERGRID	D	FOR AMP WORK	15/Jun/2023	08:00	15/Jun/2023	18:00		PLANNED	Requested
294	RQ133285	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1	POWERGRID	D	Additional glass disc insertion work	15/Jun/2023	08:00	15/Jun/2023	18:00	Non auto for 400 kv Kota-Merta Ckt	PLANNED	Requested
295	RQ133269	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-2	POWERGRID	C	DIVERSION WORK 122-123 NHAI	15/Jun/2023	08:00	28/Jun/2023	18:00		PLANNED	Requested
296	RQ133268	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-1	POWERGRID	C	DIVERSION WORK 122-123 NHAI	15/Jun/2023	08:00	28/Jun/2023	18:00		PLANNED	Requested
297	RQ133258	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABGARH (PG) CKT-2	POWERGRID	D	Line maintenance work i.e. VD, Grading rings, CC rings, Spacers, Arcing Horn, Bird guards, ETC.	15/Jun/2023	08:00	15/Jun/2023	18:00		PLANNED	Requested
298	RQ133261	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1	POWERGRID	D	To attend SD nature defects identified by Cross patrolling checking team	15/Jun/2023	08:00	16/Jun/2023	18:00	Non auto of 400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	PLANNED	Requested
299	RQ133045	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-1	POWERGRID	D	RECTIFICATION OF SHUT-DOWN NATURE DEFECTS. UNDER 2ND PHASE OF MAKING MODEL LINES	15/Jun/2023	08:00	20/Jun/2023	18:00	other ckt will be in non auto mode.	PLANNED	Requested
300	RQ133286	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	POWERGRID	D	Additional glass disc insertion work	14/Jun/2023	08:00	14/Jun/2023	18:00	Non auto for 400 kv Kota-Beawar Ckt	PLANNED	Requested
301	RQ133301	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-NEEMRANA (PG) CKT-2	POWERGRID	D	For attending of SD nature defects	14/Jun/2023	08:00	14/Jun/2023	18:00		PLANNED	Requested
302	RQ133484	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWERGRID	D	Checking of MOG of line reactor	14/Jun/2023	08:00	14/Jun/2023	18:00		PLANNED	Requested

303	RQ133458	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEUWANPOH (PG) CKT-3	POWERGRID	D	Rectification of damaged cross-arm at Ckt-3 of tower no. 288.	13/Jun/2023	09:00	17/Jun/2023	18:00	Kindly Approve along with Non-Auto of Ckt-IV.	PLANNED	Requested
304	RQ133284	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KOTA(PG) (PG) CKT-1	POWERGRID	D	Additional glass disc insertion work	13/Jun/2023	08:00	13/Jun/2023	18:00		PLANNED	Requested
305	RQ133267	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR(U)-MURADNAGAR_1(U P) (PG) CKT-1	POWERGRID	D	Pilot insulator and fitting fixation work at Tower No. 301	13/Jun/2023	08:00	13/Jun/2023	18:00		PLANNED	Requested
306	RQ133300	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-NEEMRANA (PG) CKT-1	POWERGRID	D	For attending of SD nature defects	13/Jun/2023	08:00	13/Jun/2023	18:00		PLANNED	Requested
307	RQ133262	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	POWERGRID	D	To attend SD nature defects identified by Cross patrolling checking team	13/Jun/2023	08:00	14/Jun/2023	18:00	Non auto of 400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1	PLANNED	Requested
308	RQ133241	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-KANKROLI (PG) CKT-1	POWERGRID	D	Attending Shutdown nature defects i.e Reversed Grading Ring, Cotter pins, Hardware fitting pins etc.	13/Jun/2023	08:00	15/Jun/2023	18:00	Zerda-Kankroli line(Ckt# 1 )to be kept into non auto mode.	PLANNED	Requested
309	RQ133271	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-2	POWERGRID	D	For taking line reactor in service.	12/Jun/2023	18:00	12/Jun/2023	19:00		PLANNED	Requested
310	RQ133270	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-2	POWERGRID	D	For taking line reactor out of service.	12/Jun/2023	09:00	12/Jun/2023	10:00		PLANNED	Requested
311	RQ133257	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-1	POWERGRID	D	Line maintenance work i.e. VD, Grading rings, CC rings, Spacers, Arcing Horn, Bird-guards, ETC.	12/Jun/2023	08:00	12/Jun/2023	18:00		PLANNED	Requested
312	RQ133200	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2	POWERGRID	D	Line and bay maintenance work i.e. VD, Grading rings, CC rings, Spacers, Arcing Horn, Bird-guards, ETC.	12/Jun/2023	08:00	12/Jun/2023	18:00		PLANNED	Requested
313	RQ133199	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1	POWERGRID	D	Line and bay maintenance work i.e. VD, Grading rings, CC rings, Spacers, Arcing Horn, Bird-guards, ETC.	11/Jun/2023	08:00	11/Jun/2023	18:00		PLANNED	Requested
314	RQ133279	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-BHIWADI (PG) CKT-1	POWERGRID	D	AMP For Line bay equipments	10/Jun/2023	08:00	10/Jun/2023	18:00		PLANNED	Requested
315	RQ133433	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-2	POWERGRID	D	Jumper Rectification Work	09/Jun/2023	08:00	09/Jun/2023	18:00		PLANNED	Requested
316	RQ133289	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2	POWERGRID	D	Additional glass disc insertion work	09/Jun/2023	08:00	09/Jun/2023	18:00	Non auto for 400 kv RAPPD-Jaipur South	PLANNED	Requested
317	RQ133410	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-2	POWERGRID	D	Rectification of shutdown nature defects in Transmission Line	09/Jun/2023	08:00	11/Jun/2023	18:00		PLANNED	Requested
318	RQ133339	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1	POWERGRID	D	FOR ATTENDING SHUTDOWN NATURE DEFECTS IN THE LINE	09/Jun/2023	08:00	09/Jun/2023	18:00		PLANNED	Requested
319	RQ133202	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-2	POWERGRID	D	Line and bay maintenance work i.e. VD, Grading rings, CC rings, Spacers, Arcing Horn, Bird-guards, ETC.	09/Jun/2023	08:00	09/Jun/2023	18:00		PLANNED	Requested
320	RQ133432	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-1	POWERGRID	D	Jumper Rectification Work	08/Jun/2023	08:00	08/Jun/2023	18:00		PLANNED	Requested
321	RQ133290	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1	POWERGRID	D	Additional glass disc insertion work	08/Jun/2023	08:00	08/Jun/2023	18:00	Non auto for 400 kv RAPPD-Kota	PLANNED	Requested
322	RQ133197	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-KASHIPUR(UK) (PG) CKT-2	POWERGRID	D	Line maintenance work i.e. VD, Grading rings, CC rings, Spacers, Arcing Horn, Bird guards, ETC.	08/Jun/2023	08:00	15/Jun/2023	18:00	other ckt will be in non auto mode.	PLANNED	Requested
323	RQ133283	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-SIKAR (PG) CKT-2	POWERGRID	D	For rectification of Shutdown nature defects	08/Jun/2023	08:00	08/Jun/2023	18:00		PLANNED	Requested
324	RQ133201	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-1	POWERGRID	D	Line and bay maintenance work i.e. VD, Grading rings, CC rings, Spacers, Arcing Horn, Bird-guards, ETC.	08/Jun/2023	08:00	08/Jun/2023	18:00		PLANNED	Requested
325	RQ133430	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_2-LUCKNOW_1 (PG) CKT-2	POWERGRID	D	AMP work	07/Jun/2023	09:00	07/Jun/2023	18:00		PLANNED	Requested
326	RQ133371	OCC_207	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1	POWERGRID	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	07/Jun/2023	08:00	07/Jun/2023	18:00		PLANNED	Requested
327	RQ133291	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1	POWERGRID	D	Additional glass disc insertion work	07/Jun/2023	08:00	07/Jun/2023	18:00	Non auto for 400 kv RAPPC-Kankroli	PLANNED	Requested
328	RQ133428	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-2	POWERGRID	D	Insulator replacement work.	07/Jun/2023	08:00	08/Jun/2023	18:00		PLANNED	Requested
329	RQ133259	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(PG)-NAWADA(HV) (PG) CKT-1	POWERGRID	D	SD nature defects observed by cross checking team eg GR loose ,GR reversed ,cotter nut loose	07/Jun/2023	08:00	07/Jun/2023	18:00		PLANNED	Requested
330	RQ133434	OCC_207	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-DWARKA (PG) (PG)	POWERGRID	D	For Line CVT PMS testing by CTL team	07/Jun/2023	05:00	07/Jun/2023	09:00		PLANNED	Requested
331	RQ133472	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_2-LUCKNOW_1 (PG) CKT-2	POWERGRID	D	AMP work	06/Jun/2023	09:00	06/Jun/2023	18:00		PLANNED	Requested
332	RQ133513	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-JALANDHAR (PG) CKT-1	POWERGRID	D	For AMP work	06/Jun/2023	09:00	06/Jun/2023	17:00	Kindly Approve	PLANNED	Requested
333	RQ133564	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-MALERKOTLA (PG) CKT-1	POWERGRID	D	For AMP work	06/Jun/2023	09:00	06/Jun/2023	18:00	Kindly Approve	PLANNED	Requested

334	RQ133663	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_2(NH)-WAGOORA(PG) (PG) CKT-1	POWERGRID	D	Rectification of shutdown based defects of the line	06/Jun/2023	09:00	06/Jun/2023	18:00	Kindly Approve	PLANNED	Requested
335	RQ133550	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-SAMBA (PG) CKT-2	POWERGRID	D	AMP work of Line Equipment	06/Jun/2023	09:00	06/Jun/2023	15:00	Kindly Approve	PLANNED	Requested
336	RQ133292	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1	POWERGRID	D	Additional glass disc insertion work	06/Jun/2023	08:00	06/Jun/2023	18:00	Non auto for 400 kv RAPPCC-Chittorgarh	PLANNED	Requested
337	RQ133044	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-BHIWANI (PG)	POWERGRID	D	Line maintenance work i.e. VD, Grading rings, CC rings, Spacers, Arcing Horn, Bird-guards, ETC.	06/Jun/2023	08:00	07/Jun/2023	18:00		PLANNED	Requested
338	RQ133399	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWERGRID	D	Live Line OPGW stringing work in long span river crossing locations under reliable communication scheme.	06/Jun/2023	08:00	07/Jun/2023	18:00		PLANNED	Requested
339	RQ133409	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-1	POWERGRID	D	Rectification of shutdown nature defects in Transmission Line	06/Jun/2023	08:00	08/Jun/2023	18:00		PLANNED	Requested
340	RQ133375	OCC_207	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-1	POWERGRID	D	Quarterly/Half yearly Maintenance work of 400 KV side bay Equipments	06/Jun/2023	08:00	06/Jun/2023	18:00		PLANNED	Requested
341	RQ133454	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWERGRID	D	Rectification work of tower no. 166 and 195.	06/Jun/2023	08:00	08/Jun/2023	18:00	Kindly Approve	PLANNED	Requested
342	RQ133340	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1	POWERGRID	D	FOR REPLACEMENT OF DAMAGE INSULATOR AT LOCATION NO 18&25	06/Jun/2023	08:00	06/Jun/2023	18:00		PLANNED	Requested
343	RQ133549	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-SAMBA (PG) CKT-1	POWERGRID	D	AMP work of Line Equipment	05/Jun/2023	09:00	05/Jun/2023	15:00	Kindly Approve	PLANNED	Requested
344	RQ133198	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE-SAHARANPUR (PG) CKT-1	POWERGRID	D	Line and bay maintenance work i.e. VD, Grading rings, CC rings, Spacers, Arcing Horn, Bird-guards, ETC.	05/Jun/2023	09:00	05/Jun/2023	15:00		PLANNED	Requested
345	RQ133599	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAMIRPUR-PARBATI POOLING BANALA (PG) CKT-1	POWERGRID	D	SHUT DOWN IS REQUIRED ON ALTERNATE DAY BASIS FOR REPLACEMENT OF DECCAN MAKE POLYMER INSULATORS IN LINE CROSSINGS WITH NON AUTO MODE OF 400KV BANALA-AMRITSAR TL	05/Jun/2023	09:00	10/Jun/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested
346	RQ133600	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1	POWERGRID	D	SHUT DOWN IS REQUIRED ON ALTERNATE DAY BASIS FOR REPLACEMENT OF DECCAN MAKE POLYMER INSULATORS IN LINE CROSSINGS WITH NON AUTO MODE OF 400KV BANALA-HAMIRPUR TL	05/Jun/2023	09:00	10/Jun/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested
347	RQ133427	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	POWERGRID	D	Insulator replacement work.	05/Jun/2023	08:00	06/Jun/2023	18:00		PLANNED	Requested
348	RQ133260	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH-MAHARANIBAGH (PG) CKT-1	POWERGRID	D	Flash-over insulator replacement @ T83 and other SD nature defect observed by cross checking team	05/Jun/2023	08:00	05/Jun/2023	18:00		PLANNED	Requested
349	RQ133048	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2	POWERGRID	D	RECTIFICATION OF SHUT-DOWN NATURE DEFECTS. UNDER 1st PHASE OF MAKING MODEL LINES	05/Jun/2023	08:00	06/Jun/2023	18:00		PLANNED	Requested
350	RQ133376	OCC_207	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-2	POWERGRID	D	Quarterly/Half yearly Maintenance work of 400 KV side bay Equipments	05/Jun/2023	08:00	05/Jun/2023	18:00		PLANNED	Requested
351	RQ133329	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH-SONIPAT (PG) CKT-1	POWERGRID	D	FOR AMP OF LINE BAY EQUIPMENT	05/Jun/2023	08:00	05/Jun/2023	18:00		PLANNED	Requested
352	RQ133426	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-2	POWERGRID	D	Insulator replacement work.	03/Jun/2023	08:00	04/Jun/2023	18:00		PLANNED	Requested
353	RQ133333	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-1	POWERGRID	D	For Line Side Equipments Overhauling work at Both Heerapura and Bassi End	03/Jun/2023	08:00	03/Jun/2023	18:00		PLANNED	Requested
354	RQ133417	OCC_207	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BAHADURGARH(PG) (PG) CKT-1	POWERGRID	D	Repairing of Jack Bus & jumpers	03/Jun/2023	05:00	03/Jun/2023	12:00		PLANNED	Requested
355	RQ133898	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW(UP)-BAREILLY(PG) (PG) CKT-1	POWERGRID	D	Lucknow (UPPLC) line reactor replacement work, Jumper opening and bushing dismantling. Line will be charged without line reactor as old reactor shall be replaced with new reactor under ADDcap.	02/Jun/2023	10:00	02/Jun/2023	18:00		PLANNED	Requested
356	RQ133512	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-JALANDHAR (PG) CKT-1	POWERGRID	D	For AMP works	02/Jun/2023	09:00	02/Jun/2023	17:00	Kindly Approve	PLANNED	Requested
357	RQ133476	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-PANKI(UP) (PG) CKT-2	POWERGRID	D	To bypass PLCC/Protection Scheme	02/Jun/2023	08:00	02/Jun/2023	18:00		PLANNED	Requested
358	RQ133475	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-KANPUR (PG) CKT-2	POWERGRID	D	To bypass PLCC/Protection Scheme	02/Jun/2023	08:00	02/Jun/2023	18:00		PLANNED	Requested
359	RQ133942	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-1	POWERGRID	D	03 Nos Insulator Broken in one string at Loc 17, AMP of Bay equipment	02/Jun/2023	08:00	02/Jun/2023	18:00		PLANNED	Requested
360	RQ133034	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-KAITHAL(PG) (PG) CKT-1	POWERGRID	D	FINAL SHUTDOWN NATURE DEFECT RECTIFICATION WORK UNDER PHASE-2 MODEL TRANSMISSION LINE	02/Jun/2023	08:00	02/Jun/2023	18:00		PLANNED	Requested

361	RQ133047	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1	POWERGRID	D	RECTIFICATION OF SHUT-DOWN NATURE DEFECTS. UNDER 1st PHASE OF MAKING MODEL LINES	02/Jun/2023	08:00	03/Jun/2023	18:00		PLANNED	Requested
362	RQ133568	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JALANDHAR (PG) CKT-1	POWERGRID	D	INSTALLATION OF PILOT STRING WITH COUNTER WEIGHTS AT B & Y PHASE TO AVOID SWING OF JUMPERS.	01/Jun/2023	09:00	01/Jun/2023	18:00	Kindly Approve along with non auto mode of Kurushetra-Nakodar	PLANNED	Requested
363	RQ133386	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHAGARH (PG) CKT-1	POWERGRID	D	A/R into non auto mode for Live Line OPGW Work	01/Jun/2023	08:00	30/Jun/2023	18:00		PLANNED	Requested
364	RQ133425	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-1	POWERGRID	D	Insulator Replacement Work	01/Jun/2023	08:00	02/Jun/2023	18:00		PLANNED	Requested
365	RQ133196	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-KASHIPUR(UK) (PG) CKT-1	POWERGRID	D	Line maintenance work i.e. VD, Grading rings, CC rings, Spacers, Arcing Horn, Bird-guards, ETC.	01/Jun/2023	08:00	07/Jun/2023	18:00	other ckt will be in non auto mode.	PLANNED	Requested
366	RQ133298	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-GURGAON (PG) CKT-1	POWERGRID	D	For attending of SD nature defects	01/Jun/2023	08:00	30/Jun/2023	18:00		PLANNED	Requested
367	RQ133469	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWERGRID	D	Shutdown is required to carryout stringing on circuit 2 .	01/Jun/2023	08:00	30/Jun/2023	18:00	Under construction head, kindly Approve	PLANNED	Requested
368	RQ133471	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWERGRID	D	AR Non auto mode is required for stringing of ckt 2nd	01/Jun/2023	08:00	30/Jun/2023	18:00	Non Shutdown activity. Only AR non auto mode is required	PLANNED	Requested
369	RQ133240	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1	POWERGRID	C	For reconductoring works	01/Jun/2023	08:00	30/Jun/2023	18:00		PLANNED	Requested
370	RQ133736	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-1	POWERGRID	D	Non auto mode required for Live line OPGW installation work	01/Jun/2023	07:00	30/Jun/2023	18:00	Non shutdown activity	PLANNED	Requested
371	RQ133737	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-2	POWERGRID	D	Non auto mode required for Live line OPGW installation work	01/Jun/2023	07:00	30/Jun/2023	18:00	Kindly approve	PLANNED	Requested
372	RQ133002	OCC_207	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR-DASNA (UP) CKT-2	UPPTCL	D	For Annual Maintenance of the Line ( Trees looping, Hardware tightening etc)	29/Jun/2023	08:00	29/Jun/2023	12:00		PLANNED	Requested
373	RQ133001	OCC_207	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR-DASNA (UP) CKT-1	UPPTCL	D	For Annual Maintenance of the Line ( Trees looping, Hardware tightening etc)	28/Jun/2023	08:00	28/Jun/2023	12:00		PLANNED	Requested
374	RQ132930	OCC_207	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO-LUCKNOW (UP) CKT-1	UPPTCL	D	* For Annual Protection testing Upgradation of Bus-Bar Protection Panel from Electromechanical type to Numerical Ty	27/Jun/2023	09:00	27/Jun/2023	18:00		PLANNED	Requested
375	RQ132908	OCC_207	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR. NOIDA_2(UPC)-GR. NOIDA(UPC) (UP) CKT-2	UPPTCL	D	* Jumper tightening work of Tower no 141 will be carried out during this shutdown period of mentioned line.	23/Jun/2023	10:00	23/Jun/2023	17:00		PLANNED	Requested
376	RQ132902	OCC_207	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-FATEHBAD (UP) CKT-1	UPPTCL	D	* For Jumper Tightening and Defective Jumper Replacement Work	22/Jun/2023	10:00	24/Jun/2023	17:00		PLANNED	Requested
377	RQ132918	OCC_207	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDORA-ORAI (UP) CKT-2	UPPTCL	D	* Bay tightening and replacement of R-phase CT (bay no.406) of main bay of orai-banda ckt-2 due to oil leakage	16/Jun/2023	09:00	16/Jun/2023	17:00		PLANNED	Requested
378	RQ132901	OCC_207	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-FATEHBAD-MATHURA (UP) CKT-2	UPPTCL	D	* For Jumper Tightening and Defective Jumper Replacement Work	15/Jun/2023	10:00	17/Jun/2023	17:00		PLANNED	Requested
379	RQ132922	OCC_207	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-FATEHBAD-MATHURA (UP) CKT-1	UPPTCL	D	* 400 Kv Manth-Fatehabad Line-1 shutdown for Jumper Tightening, Insulator Cleaning and Other works.	10/Jun/2023	10:00	14/Jun/2023	20:00		PLANNED	Requested
380	RQ132977	OCC_207	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HARDUAGANI -SIKANDRABAD (UP) CKT-1	UPPTCL	D	Preventive Maintenance	09/Jun/2023	09:00	12/Jun/2023	17:00		PLANNED	Requested
381	RQ133004	OCC_207	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ATAUR-MURADNAGAR_1 (UP) CKT-1	UPPTCL	D	For Annual Maintenance of the Line ( Trees looping, Hardware tightening etc)	09/Jun/2023	07:00	09/Jun/2023	13:00		PLANNED	Requested
382	RQ132909	OCC_207	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH-MAU (UP) CKT-1	UPPTCL	C	* Commissioning of 50 MVVAR line reactor and DTPC	08/Jun/2023	09:00	15/Jun/2023	15:00		PLANNED	Requested
383	RQ132978	OCC_207	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-SIKANDRABAD (UP) CKT-1	UPPTCL	D	Preventive Maintenance and Annual Testing.	06/Jun/2023	09:00	08/Jun/2023	17:00		PLANNED	Requested
384	RQ132921	OCC_207	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MURADNAGAR_2-MATHURA (UP) CKT-1	UPPTCL	D	* 400 KV Manth(Mathura)-Muradnagar   Line Shutdown for Jumper Tightening, Insulator cleaning and other works.	05/Jun/2023	10:00	09/Jun/2023	20:00		PLANNED	Requested
385	RQ132941	OCC_207	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HARDUAGANI -ALIGARH (UP) CKT-1	UPPTCL	D	Annual Testing and Preventive Maintenance of Line and Bay.	05/Jun/2023	09:00	05/Jun/2023	17:00		PLANNED	Requested
386	RQ132927	OCC_207	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	D	* to take new line reactor in service and other maintenance activities	04/Jun/2023	08:00	04/Jun/2023	18:00		PLANNED	Requested
387	RQ132936	OCC_207	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-SULTANPUR(UP) (UP) CKT-1	UPPTCL	D	* For Routine Bay Maintenance at 400KV 5/5 Sultanpur.	02/Jun/2023	10:00	02/Jun/2023	18:00		PLANNED	Requested
388	RQ132900	OCC_207	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARNAGAR-ATAUR (UP) CKT-1	UPPTCL	D	* looping chopping of trees,removing bird nests,jumpers tightening , resagging repairing of conductors at various loca	01/Jun/2023	09:00	05/Jun/2023	17:00		PLANNED	Requested
389	RQ133490	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	C	For De-stringing of 800 KV HVDC Agra-BNC Line(Dismantled portion) in overhead crossing span of Bareilly-Unnao Line	01/Jun/2023	08:00	03/Jun/2023	18:00		PLANNED	Requested
390	RQ133491	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	C	For De-stringing of 800 KV HVDC Agra-BNC Line(Dismantled portion) in overhead crossing span of Bareilly-Unnao Line	01/Jun/2023	08:00	03/Jun/2023	18:00		PLANNED	Requested
391	RQ132984	OCC_207	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO-LUCKNOW (UP) CKT-1	UPPTCL	C	for Height Raising work due to construction of Defence corridor	01/Jun/2023	08:00	20/Jun/2023	18:00		PLANNED	Requested



392	RQ132904	OCC_207	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-AGRA FATEHBAD(UP) (PG) CKT-1	POWERGRID, UPPTCL	D	* For Jumper Tightening and Defective Jumper Replacement Work	27/Jun/2023	10:00	28/Jun/2023	17:00		PLANNED	Requested
393	RQ132937	OCC_207	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SULTANPUR(UP)-LUCKNOW_1(PG) (PG) CKT-1	POWERGRID, UPPTCL	D	* For Routine Bay Maintenance at 400KV 5/S Sultanpur.	22/Jun/2023	10:00	22/Jun/2023	18:00		PLANNED	Requested
394	RQ133429	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SULTANPUR(UP)-LUCKNOW_1(PG) (PG) CKT-1	POWERGRID, UPPTCL	D	AMP work	14/Jun/2023	09:00	14/Jun/2023	18:00		PLANNED	Requested
395	RQ132903	OCC_207	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(UP)-AGRA FATEHBAD(UP) (PG) CKT-2	POWERGRID, UPPTCL	D	* For Jumper Tightening and Defective Jumper Replacement Work	12/Jun/2023	10:00	13/Jun/2023	17:00		PLANNED	Requested
396	RQ133381	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MORADABAD(UP)-RAMPUR_PRSTL (UP) (PG)	POWERGRID, UPPTCL	D	AMP and Protection Testing at Moradabad	06/Jun/2023	09:00	06/Jun/2023	18:00		PLANNED	Requested
397	RQ133380	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(PG)-RAMPUR_PRSTL (UP) (PG)	POWERGRID, UPPTCL	D	AMP and protection testing at Bareilly	05/Jun/2023	08:30	05/Jun/2023	18:00		PLANNED	Requested
398	RQ133143	OCC_207	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KOTA(PG) (RS) CKT-1	RRVPNL	D	Half Yearly and Quarterly Maintenance	23/Jun/2023	08:00	23/Jun/2023	18:00		PLANNED	Requested
399	RQ133374	OCC_207	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-HEERAPURA (RS) CKT-1	RRVPNL	D	Quarterly/Half yearly Maintenance work of 400 KV side bay Equipments	20/Jun/2023	08:00	20/Jun/2023	18:00		PLANNED	Requested
400	RQ133109	OCC_207	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARMER(RS)-RAJWEST(RW) (RS) CKT-1	RRVPNL	D	Planned maintenance	17/Jun/2023	08:00	17/Jun/2023	18:00		PLANNED	Requested
401	RQ133230	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KOTA(PG) (RS) CKT-1	RRVPNL	D	AMP of Line Bay equipments	17/Jun/2023	08:00	17/Jun/2023	18:00		PLANNED	Requested
402	RQ133234	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-KTPS(RVUN) (RS) CKT-2	RRVPNL	D	AMP of Line Bay equipments	16/Jun/2023	08:00	16/Jun/2023	18:00		PLANNED	Requested
403	RQ133157	OCC_207	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	C	1. Calibration of line metering CT's and Energy meters. 2. Annual maintenance and testing of Line/Bay equipments.	16/Jun/2023	08:00	17/Jun/2023	18:00		PLANNED	Requested
404	RQ133364	OCC_207	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-RAMGARH (RS) CKT-2	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	15/Jun/2023	16:00	15/Jun/2023	23:00		PLANNED	Requested
405	RQ133233	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-KTPS(RVUN) (RS) CKT-1	RRVPNL	D	AMP of Line Bay equipments	15/Jun/2023	08:00	15/Jun/2023	18:00		PLANNED	Requested
406	RQ133095	OCC_207	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-KANKANI (RS) CKT-1	RRVPNL	D	Preventive maintenance & Testing of bay and equipment at both end	15/Jun/2023	08:00	16/Jun/2023	18:00		PLANNED	Requested
407	RQ133363	OCC_207	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-RAMGARH (RS) CKT-1	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	14/Jun/2023	16:00	14/Jun/2023	23:00		PLANNED	Requested
408	RQ133144	OCC_207	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA (RS) CKT-1	RRVPNL	C	1. For maintenance of Switchyard Equipments at CTPP End. 2. For attending hotspot at R-Phase line Isolator. 3. Annual Relay Testing at CTPP End. 4. Half Yearly and Quarterly Maintenance at Anta end	14/Jun/2023	08:00	15/Jun/2023	18:00		PLANNED	Requested
409	RQ133156	OCC_207	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2	RRVPNL	C	1. Calibration of line metering CT's and Energy meters 2. Annual maintenance and testing of Line/Bay equipments.	14/Jun/2023	08:00	15/Jun/2023	18:00		PLANNED	Requested
410	RQ133365	OCC_207	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-JODHPUR (RS) CKT-1	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work alongwith its 50 MVAR Line Reactor at 400KV GSS, Bhadla	12/Jun/2023	16:00	13/Jun/2023	23:00		PLANNED	Requested
411	RQ133367	OCC_207	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-KANKANI (RS) CKT-1	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	12/Jun/2023	08:00	13/Jun/2023	18:00		PLANNED	Requested
412	RQ133155	OCC_207	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	C	1. Calibration of line metering CT's and Energy meters. 2. Annual maintenance and testing of Line/Bay equipments.	12/Jun/2023	08:00	13/Jun/2023	18:00		PLANNED	Requested
413	RQ133366	OCC_207	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-MERTA (RS) CKT-1	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work alongwith its 50 MVAR Line Reactor at 400KV GSS, Bhadla	09/Jun/2023	16:00	10/Jun/2023	23:00		PLANNED	Requested
414	RQ133370	OCC_207	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-HEERAPURA (RS) CKT-2	RRVPNL	D	Quarterly/Half yearly Maintenance work of 400 KV side bay Equipments	09/Jun/2023	08:00	09/Jun/2023	18:00		PLANNED	Requested
415	RQ133101	OCC_207	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-JODHPUR (RS) CKT-1	RRVPNL	D	Planned maintenance at both end	08/Jun/2023	08:00	08/Jun/2023	18:00		PLANNED	Requested
416	RQ133369	OCC_207	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-HEERAPURA (RS) CKT-1	RRVPNL	D	Quarterly/Half yearly Maintenance work of 400 KV side bay Equipments	08/Jun/2023	08:00	08/Jun/2023	18:00		PLANNED	Requested
417	RQ133373	OCC_207	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HINDAUN(RS)-CHHABRA(RVUN) (RS) CKT-1	RRVPNL	D	Quarterly/Half yearly Maintenance work of 400 KV side bay Equipments	08/Jun/2023	08:00	08/Jun/2023	18:00		PLANNED	Requested
418	RQ133379	OCC_207	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-2	RRVPNL	D	Maintenance work at both end. jodhpur end-Checking of line insulators on specific locations in order to preventing tripping and Testing work of Kankani-II reactor . Kankani end - Preventive maintenance & Testing of bay and equipments	08/Jun/2023	08:00	09/Jun/2023	18:00		PLANNED	Requested
419	RQ133377	OCC_207	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-1	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work alongwith its 50 MVAR Line Reactor at 400KV GSS, Bhadla	07/Jun/2023	16:00	08/Jun/2023	23:00		PLANNED	Requested

420	RQ133154	OCC_207	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER-BHILWARA (RS) CKT-2	RRVPNL	D	Half Yearly maintenance work of associated equipments of 400 kv Bhilwara -Ajmer Ckt-2 Line & Bay (4452B) & TIE bay 400 kv Bhilwara -Ajmer Ckt-2 Line (4452T)	07/Jun/2023	08:00	07/Jun/2023	18:00		PLANNED	Requested
421	RQ133372	OCC_207	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HEERAPURA-HINDAUN (RS) CKT-1	RRVPNL	D	Quarterly/Half yearly Maintenance work of 400 KV side bay Equipments and 400 KV, 50 MVAR Reactor at both end	07/Jun/2023	08:00	07/Jun/2023	18:00		PLANNED	Requested
422	RQ133146	OCC_207	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHILWARA-CHITTORGARH (RS) CKT-2	RRVPNL	D	Half yearly maintenance and testing work of associated equipments of 400 kv Bhilwara -Chitor Ckt-2 Line & Bay (4152B) & TIE bay400 kv Bhilwara -Chitor Ckt-1 (4152T)	06/Jun/2023	08:00	06/Jun/2023	18:00		PLANNED	Requested
423	RQ133378	OCC_207	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-1	RRVPNL	D	Maintenance work at both end. jodhpur end-Checking of line insulators on specific locations in order to preventing tripping. Kankani end - Preventive maintenance & Testing of bay and equipments	06/Jun/2023	08:00	07/Jun/2023	18:00		PLANNED	Requested
424	RQ133142	OCC_207	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-DEEDWANA(MTS) (RS) CKT-1	RRVPNL	C	Shutdown required for shifting of T/L works due to construction of Nataional Highway Amritsar-Jamnagar T/L under Bharatmala project of PIU - Hanumangarh.	05/Jun/2023	08:00	12/Jun/2023	18:00		PLANNED	Requested
425	RQ133145	OCC_207	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHILWARA-CHITTORGARH (RS) CKT-1	RRVPNL	D	Half Yearly maintenance work of associated equipments of 400 kv Bhilwara -Chitor Ckt-1 Line & Bay (4252B) & TIE bay 400 kv Bhilwara -Chitor Ckt-1 Line (4252T)	05/Jun/2023	08:00	05/Jun/2023	18:00		PLANNED	Requested
426	RQ133275	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-SIKAR(PG) (RS) CKT-2	RRVPNL	D	PRD modification in 400kv Sikar-Bikaner-2 LR	02/Jun/2023	08:00	02/Jun/2023	14:00	400KV SIKAR(PG)-BIKANER(RVPN) - CKT-2 at Sikar S/s	PLANNED	Requested
427	RQ133368	OCC_207	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-KANKANI (RS) CKT-1	RRVPNL	C	Shutdown is required from 23.05.2023 to 10.06.2023	01/Jun/2023	08:00	10/Jun/2023	18:00		PLANNED	Requested
428	RQ133274	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-SIKAR(PG) (RS) CKT-1	RRVPNL	D	Oil leakage attend and PRD modification in 400kv Sikar-Bikaner-1 LR	01/Jun/2023	08:00	01/Jun/2023	18:00	400KV SIKAR(PG)-BIKANER(RVPN) - CKT-1 at Sikar S/s	PLANNED	Requested
429	RQ133359	OCC_207	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKANI-JAISALMER (RS) CKT-2	RRVPNL	C	For Shifting / raising work of 400 KV D/C Akal- Kankani Line (Bharat mala Project)	01/Jun/2023	00:00	10/Jun/2023	18:00	Shutdown is required from 23.05.2023 to 10.06.2023	PLANNED	Requested
430	RQ133265	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLAYAT SOLAR NTPC_1 (NTPC_KOLAYAT SL)-BHADLA_2 (PG) (NTPC_KOLAYAT SL) CKT-1	RRVPNL	D	For Relay replacement work at both the end	22/Jun/2023	17:00	22/Jun/2023	23:00		PLANNED	Requested
431	RQ133244	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2	POWERGRID, FBTL	D	For arching horn installation work in Line isolator/earth switch by agency M/s Linxon	20/Jun/2023	17:00	22/Jun/2023	23:00	other ckt will be in non auto mode.	PLANNED	Requested
432	RQ133243	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1	POWERGRID, FBTL	D	For arching horn installation work in Line isolator/earth switch by agency M/s Linxon	08/Jun/2023	17:00	10/Jun/2023	23:00	other ckt will be in non auto mode.	PLANNED	Requested
433	RQ133609	OCC_207	slcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-MUZAFFARNAGAR(UP) (PTCUL) CKT-1	PTCUL	D	for replacement of insulator & removing of bird's nests	20/Jun/2023	09:00	20/Jun/2023	17:00		PLANNED	Requested
434	RQ133606	OCC_207	slcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RISHIKESH(UK)-NEHTAUR(UP) (UK) CKT-1	PTCUL	D	for replacement of insulator & removing of bird's nests	19/Jun/2023	09:00	19/Jun/2023	17:00		PLANNED	Requested
435	RQ133084	OCC_207	slcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEHTAUR(UP)-KASHIPUR(UK) (PTCUL) CKT-1	PTCUL	D	for the work of zinc coating on rusted transmission tower peaks	06/Jun/2023	07:00	08/Jun/2023	13:00		PLANNED	Requested
436	RQ133666	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH(PG)-BAGLIHAR(UK) (JKSPDCL) CKT-1	POWERGRID, JKSPDCL	D	Jumper tightening of vulnerable towers in Pirpanjal Section	20/Jun/2023	09:00	20/Jun/2023	18:00	Kindly Approve	PLANNED	Requested
437	RQ133281	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-2	GPTL	D	For Line Bay AMP Work at Neemrana SS	20/Jun/2023	08:00	20/Jun/2023	18:00		PLANNED	Requested
438	RQ133149	OCC_207	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-BABA(RS) (NRSS36) CKT-1	POWERGRID, NRSS36	D	Half Yearly Maintenance	16/Jun/2023	08:00	16/Jun/2023	18:00		PLANNED	Requested
439	RQ133147	OCC_207	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-BABA(RS) (NRSS36) CKT-1	POWERGRID, NRSS36	D	Half yearly Maintenance	15/Jun/2023	08:00	15/Jun/2023	18:00		PLANNED	Requested
440	RQ133282	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-BABA(RS) (NRSS36) CKT-1	POWERGRID, NRSS36	D	For rectification of Shutdown nature defects	09/Jun/2023	08:00	09/Jun/2023	18:00		PLANNED	Requested
441	RQ133760	OCC_207	slcups_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	15/Jun/2023	08:00	15/Jun/2023	18:00		PLANNED	Requested
442	RQ133759	OCC_207	slcups_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	13/Jun/2023	08:00	13/Jun/2023	18:00		PLANNED	Requested
443	RQ133763	OCC_207	slcups_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-2	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	09/Jun/2023	08:00	09/Jun/2023	18:00		PLANNED	Requested
444	RQ133762	OCC_207	slcups_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	07/Jun/2023	08:00	07/Jun/2023	18:00		PLANNED	Requested

445	RQ133764	OCC_207	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1	PSCTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	05/Jun/2023	08:00	05/Jun/2023	18:00		PLANNED	Requested
446	RQ133761	OCC_207	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1	PSCTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	01/Jun/2023	08:00	01/Jun/2023	18:00		PLANNED	Requested
447	RQ133665	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-2	POWERGRID, NRSS XXIX	D	Rectification of broken insulator of loc No. 210 Y&R phases	14/Jun/2023	09:00	14/Jun/2023	18:00	Kindly Approve	PLANNED	Requested
448	RQ133664	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-1	POWERGRID, NRSS XXIX	D	Rectification of broken pilot insulator of loc No. 210 Y phase	13/Jun/2023	09:00	13/Jun/2023	18:00	Kindly Approve	PLANNED	Requested
449	RQ133673	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_1(NH)-AMARGARH(NRSS XXIX) (NRSS XXIX) CKT-1	POWERGRID, NRSS XXIX	D	Rectification of broken insulator of loc No. 155 B phase	08/Jun/2023	09:00	08/Jun/2023	18:00	Kindly Approve	PLANNED	Requested
450	RQ133731	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL_POWE RGRID	D	Shutdown required for Aviation Globules removal work for OPGW intallation work under ULDC	10/Jun/2023	07:00	22/Jun/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested
451	RQ133735	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL_POWE RGRID	D	Live line OPGW installation work	01/Jun/2023	07:00	30/Jun/2023	18:00	Non shutdown activity	PLANNED	Requested
452	RQ133304	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-SOHNA ROAD (GPTL) (GPTL) CKT-1	GPTL_POWER GRID	D	For attending of SD nature defects	09/Jun/2023	08:00	10/Jun/2023	18:00		PLANNED	Requested
453	RQ133254	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2	POWERGRID, DTL	C	ISOLATOR RETROFITMENT OF 418-89A	08/Jun/2023	08:00	09/Jun/2023	18:00	400KV JHATIKARTA MUNDKA CKT 2 AT JHATIKARA SS	PLANNED	Requested
454	RQ133253	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1	POWERGRID, DTL	C	ISOLATOR RETROFITMENT OF 415-89A	06/Jun/2023	08:00	07/Jun/2023	18:00	400KV JHATIKARTA MUNDKA CKT 1 A T JHATIKARA SS	PLANNED	Requested
455	RQ133437	OCC_207	slcdcv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-JHATIKARA(PG) (DTL) CKT-2	POWERGRID, DTL	D	For Line CVT PMS testing by CTL team	06/Jun/2023	05:00	06/Jun/2023	09:00		PLANNED	Requested
456	RQ133436	OCC_207	slcdcv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-2	POWERGRID, DTL	D	For Line CVT PMS testing by CTL team	02/Jun/2023	05:00	02/Jun/2023	09:00		PLANNED	Requested
457	RQ133435	OCC_207	slcdcv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-1	POWERGRID, DTL	D	For Line CVT PMS testing by CTL team	01/Jun/2023	05:00	01/Jun/2023	09:00		PLANNED	Requested
458	RQ133018	OCC_207	slcdhr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERGARH(A PL)-DHANODA(HV) (ATL) CKT-1	ATIL	C	For attending gas leakage, dismantling of breaker is required	07/Jun/2023	09:00	08/Jun/2023	23:00		PLANNED	Requested
459	RQ133360	OCC_207	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(PG)-BHADLA(RS) (PG) CKT-1	POWERGRID, RRPVNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work alongwith its 50 MVAR Line Reactor at 400KV GSS, Bhadla	05/Jun/2023	16:00	06/Jun/2023	23:00		PLANNED	Requested
460	RQ133185	OCC_207	slcdcrs_sd	BUS	400KV BUS 2 AT RATANGARH(RS)	RRVPNL	D	Maintenance work of bay equipments , isolators and testing work of bay equipments.	30/Jun/2023	08:00	30/Jun/2023	18:00		PLANNED	Requested
461	RQ133187	OCC_207	slcdcrs_sd	BUS	400KV BUS 2KANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	27/Jun/2023	08:00	27/Jun/2023	18:00		PLANNED	Requested
462	RQ133186	OCC_207	slcdcrs_sd	BUS	400KV BUS 1KANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	26/Jun/2023	08:00	26/Jun/2023	18:00		PLANNED	Requested
463	RQ133181	OCC_207	slcdcrs_sd	BUS	400KV BUS 2 AT BHADLA(RS)	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	24/Jun/2023	16:00	24/Jun/2023	23:00		PLANNED	Requested
464	RQ133180	OCC_207	slcdcrs_sd	BUS	400KV BUS 1 AT BHADLA(RS)	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	23/Jun/2023	16:00	23/Jun/2023	23:00		PLANNED	Requested
465	RQ133184	OCC_207	slcdcrs_sd	BUS	400KV BUS 1 AT RATANGARH(RS)	RRVPNL	D	Maintenance work of bay equipments , isolators and testing work of bay equipments.	23/Jun/2023	08:00	23/Jun/2023	18:00		PLANNED	Requested
466	RQ133183	OCC_207	slcdcrs_sd	BUS	400KV BUS 2 AT HEERAPURA(RS)	RRVPNL	D	Quarterly/Half yearly Maintenance work of 400 KV side bay Equipments	19/Jun/2023	08:00	19/Jun/2023	18:00		PLANNED	Requested
467	RQ133191	OCC_207	slcdcrs_sd	BUS	400KV BUS 2 AT HINDAUN(RS)	RRVPNL	D	For Quarterly maintenance work	16/Jun/2023	08:00	16/Jun/2023	18:00		PLANNED	Requested
468	RQ133175	OCC_207	slcdcrs_sd	BUS	400KV BUS 2 AT ANTA(RS)	RRVPNL	D	Half Yearly and Quarterly Maintenance	16/Jun/2023	08:00	16/Jun/2023	18:00		PLANNED	Requested
469	RQ133190	OCC_207	slcdcrs_sd	BUS	400KV BUS 1 AT HINDAUN(RS)	RRVPNL	D	For Quarterly maintenance work	15/Jun/2023	08:00	15/Jun/2023	18:00		PLANNED	Requested
470	RQ133182	OCC_207	slcdcrs_sd	BUS	400KV BUS 1 AT HEERAPURA(RS)	RRVPNL	D	Quarterly/Half yearly Maintenance work of 400 KV side bay Equipments	12/Jun/2023	08:00	12/Jun/2023	18:00		PLANNED	Requested
471	RQ133179	OCC_207	slcdcrs_sd	BUS	400KV BUS 2 AT BABA(I)RS)	RRVPNL	D	Half yearly Maintenance	09/Jun/2023	08:00	09/Jun/2023	18:00		PLANNED	Requested
472	RQ133178	OCC_207	slcdcrs_sd	BUS	400KV BUS 1 AT BABA(I)RS)	RRVPNL	D	Half yearly Maintenance	08/Jun/2023	08:00	08/Jun/2023	18:00		PLANNED	Requested
473	RQ133881	OCC_207	slcdcrs_sd	BUS	400KV BUS 2 AT KALISINDH(RS)	RRVPNL	D	Annualy Maintainance Work of BUS	06/Jun/2023	08:00	06/Jun/2023	18:00		PLANNED	Requested
474	RQ133880	OCC_207	slcdcrs_sd	BUS	400KV BUS 1 AT KALISINDH(RS)	RRVPNL	D	Annualy Maintainance Work of BUS	05/Jun/2023	08:00	05/Jun/2023	18:00		PLANNED	Requested
475	RQ133669	OCC_207	cpcc1_sd	BUS	400KV BUS 4 AT KURUKSHETRA(PG)	POWERGRID	C	For Interconnection of new ICT-3 GIS bay with Existing GIS & Busbar Relay Testing	29/Jun/2023	07:00	30/Jun/2023	20:00		PLANNED	Requested
476	RQ133701	OCC_207	cpcc1_sd	BUS	400KV BUS 2 AT BALLABHAGARH(PG)	POWERGRID	D	S/D Required for Bus Bar protection testing work.	28/Jun/2023	08:00	28/Jun/2023	18:00		PLANNED	Requested
477	RQ133668	OCC_207	cpcc1_sd	BUS	400KV BUS 3 AT KURUKSHETRA(PG)	POWERGRID	C	For Interconnection of new ICT-3 GIS bay with Existing GIS & Busbar Relay Testing	27/Jun/2023	07:00	28/Jun/2023	20:00		PLANNED	Requested

478	RQ133699	OCC_207	cpcc1_sd	BUS	400KV BUS 4 AT BALLABHARGARH(PG)	POWERGRID	C	S/D Required for Bus Bar protection retrofitment work.	26/Jun/2023	08:00	28/Jun/2023	18:00		PLANNED	Requested
479	RQ133674	OCC_207	cpcc1_sd	BUS	400KV BUS 1 AT BAHADURGARH(PG)	POWERGRID	D	FOR AMP WORK	25/Jun/2023	08:00	25/Jun/2023	18:00		PLANNED	Requested
480	RQ133660	OCC_207	cpcc1_sd	BUS	400KV BUS 4 AT KURUKSHETRA(PG)	POWERGRID	C	For HV Test of GIS Extension bay of Bus-4	25/Jun/2023	07:00	26/Jun/2023	20:00		PLANNED	Requested
481	RQ133685	OCC_207	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)	POWERGRID	D	To provide sufficient clearance for Erection of IPS tubes of 403 Bay.	24/Jun/2023	09:00	24/Jun/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested
482	RQ133697	OCC_207	cpcc1_sd	BUS	400KV BUS 2 AT BALLABHARGARH(PG)	POWERGRID	C	S/D Required for Bus Bar protection retrofitment work.	23/Jun/2023	08:00	25/Jun/2023	18:00		PLANNED	Requested
483	RQ133659	OCC_207	cpcc1_sd	BUS	400KV BUS 3 AT KURUKSHETRA(PG)	POWERGRID	C	For HV Test of GIS Extension bay of Bus-3	23/Jun/2023	07:00	24/Jun/2023	20:00		PLANNED	Requested
484	RQ133716	OCC_207	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 2	POWERGRID	D	construction related works of Phase II, STATCOM erection works, Bus Bar, LBB Relay Testing for Ph-II Commissioning work	21/Jun/2023	17:00	28/Jun/2023	23:00		PLANNED	Requested
485	RQ133718	OCC_207	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 4	POWERGRID	D	construction related works of Phase II, STATCOM erection works, Bus Bar, LBB Relay Testing for Ph-II Commissioning work	20/Jun/2023	17:00	28/Jun/2023	23:00		PLANNED	Requested
486	RQ133684	OCC_207	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)	POWERGRID	D	To provide sufficient clearance for dismantling the IPS tubes of 403 Bay.	19/Jun/2023	09:00	19/Jun/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested
487	RQ133654	OCC_207	cpcc1_sd	BUS	400KV BUS 2 AT CHITTORGARH(PG)	POWERGRID	C	For Bay Extension work by BHEL under TBCB at Chittorgarh SS	19/Jun/2023	08:00	24/Jun/2023	18:00		PLANNED	Requested
488	RQ133700	OCC_207	cpcc1_sd	BUS	400KV BUS 1 AT BALLABHARGARH(PG)	POWERGRID	D	S/D Required for Bus Bar protection testing work.	18/Jun/2023	08:00	18/Jun/2023	18:00		PLANNED	Requested
489	RQ133681	OCC_207	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 2	POWERGRID	D	For Busbar retrofitment work	16/Jun/2023	17:00	22/Jun/2023	23:00		PLANNED	Requested
490	RQ133613	OCC_207	cpcc3_sd	BUS	400KV BUS 2 AT LUCKNOW_1(PG)	POWERGRID	D	For AMP work and busbar relay testing	16/Jun/2023	10:00	16/Jun/2023	18:00		PLANNED	Requested
491	RQ133698	OCC_207	cpcc1_sd	BUS	400KV BUS 3 AT BALLABHARGARH(PG)	POWERGRID	C	S/D Required for Bus Bar protection retrofitment work.	16/Jun/2023	08:00	18/Jun/2023	18:00		PLANNED	Requested
492	RQ133650	OCC_207	cpcc2_sd	BUS	400KV BUS 2 AT PATIALA(PG)	POWERGRID	D	For complete & final testing of new Bays & ICT-4 for commissioning.	15/Jun/2023	09:00	15/Jun/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested
493	RQ133675	OCC_207	cpcc1_sd	BUS	400KV BUS 2 AT BAHADURGARH(PG)	POWERGRID	D	FOR AMP WORK	15/Jun/2023	08:00	15/Jun/2023	18:00		PLANNED	Requested
494	RQ133520	OCC_207	cpcc3_sd	BUS	400KV BUS 1 AT BALLA(PG)	POWERGRID	D	AMP Works	14/Jun/2023	08:00	14/Jun/2023	18:00		PLANNED	Requested
495	RQ133696	OCC_207	cpcc1_sd	BUS	400KV BUS 1 AT BALLABHARGARH(PG)	POWERGRID	C	S/D Required for Bus Bar protection retrofitment work.	13/Jun/2023	08:00	15/Jun/2023	18:00		PLANNED	Requested
496	RQ133680	OCC_207	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 1	POWERGRID	D	For Busbar retrofitment work	12/Jun/2023	17:00	15/Jun/2023	23:00		PLANNED	Requested
497	RQ133683	OCC_207	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)	POWERGRID	D	To provide sufficient clearance for Erection of IPS tubes of 406 Bay.	12/Jun/2023	09:00	12/Jun/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested
498	RQ133653	OCC_207	cpcc1_sd	BUS	400KV BUS 1 AT CHITTORGARH(PG)	POWERGRID	C	For Bay Extension work by BHEL under TBCB at Chittorgarh SS	12/Jun/2023	08:00	17/Jun/2023	18:00		PLANNED	Requested
499	RQ133514	OCC_207	cpcc3_sd	BUS	400KV BUS 2 AT SOHWAL(PG)	POWERGRID	D	For integration of NEW ICT-III 400KV Bay in to BUS-II	11/Jun/2023	08:00	12/Jun/2023	18:00		PLANNED	Requested
500	RQ133612	OCC_207	cpcc3_sd	BUS	400KV BUS 1 AT LUCKNOW_1(PG)	POWERGRID	D	For AMP work and busbar relay testing	09/Jun/2023	10:00	09/Jun/2023	18:00		PLANNED	Requested
501	RQ133715	OCC_207	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 1	POWERGRID	D	Construction related works of Phase II, Busbar, LBB Testing under Phase 2 commissioning works	08/Jun/2023	17:00	15/Jun/2023	23:00		PLANNED	Requested
502	RQ133656	OCC_207	cpcc1_sd	BUS	400KV BUS 4 AT KURUKSHETRA(PG)	POWERGRID	C	For Erection of Bus-4 Extension module for GIS extension	08/Jun/2023	07:00	14/Jun/2023	20:00		PLANNED	Requested
503	RQ133649	OCC_207	cpcc2_sd	BUS	400KV BUS 2 AT PATIALA(PG)	POWERGRID	D	For Jumper connections, Final Commissioning & Stability Tests.	07/Jun/2023	09:00	07/Jun/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested
504	RQ133717	OCC_207	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 3	POWERGRID	D	Construction related works of Phase II, Busbar, LBB Testing of ICT-7 under Phase 2 commissioning works	06/Jun/2023	17:00	13/Jun/2023	23:00		PLANNED	Requested
505	RQ133682	OCC_207	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)	POWERGRID	D	To provide sufficient clearance for dismantling the IPS tubes of 406 Bay.	06/Jun/2023	09:00	06/Jun/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested
506	RQ133567	OCC_207	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR(PG)	POWERGRID	D	to facilitate dismantling of Siemens CB and CT from bay-424	05/Jun/2023	08:00	05/Jun/2023	18:00		PLANNED	Requested
507	RQ133705	OCC_207	cpcc1_sd	BUS	400KV BUS 2 AT NEEMRANA(PG)	POWERGRID	D	For Bay extension work at Neemrana for Bus bar Integration work	05/Jun/2023	08:00	06/Jun/2023	18:00		PLANNED	Requested
508	RQ133704	OCC_207	cpcc1_sd	BUS	400KV BUS 1 AT NEEMRANA(PG)	POWERGRID	D	For Bay extension work at Neemrana for Bus bar Integration work	03/Jun/2023	08:00	04/Jun/2023	18:00		PLANNED	Requested
509	RQ133655	OCC_207	cpcc1_sd	BUS	400KV BUS 3 AT KURUKSHETRA(PG)	POWERGRID	C	For Erection of Bus-3 Extension module for GIS extension	01/Jun/2023	07:00	07/Jun/2023	20:00		PLANNED	Requested
510	RQ133006	OCC_207	slchr_sd	BUS	400KV BUS 2 AT DAULATABAD(HV)	HVPNL	D	For testing of bus bar protection	28/Jun/2023	09:00	28/Jun/2023	17:00		PLANNED	Requested
511	RQ133005	OCC_207	slchr_sd	BUS	400KV BUS 1 AT DAULATABAD(HV)	HVPNL	D	For testing of bus bar protection	27/Jun/2023	09:00	27/Jun/2023	17:00		PLANNED	Requested
512	RQ133524	OCC_207	cpcc2_sd	BUS	400KV BUS 1 AT KALA AMB(PKTL)	PKATL	C	Link Interconnection, Bus Stability (GIS Bay Ext. and 125MVAR BR installation under Package SS-67 in progress)	28/Jun/2023	09:00	30/Jun/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested
513	RQ133525	OCC_207	cpcc2_sd	BUS	400KV BUS 2 AT KALA AMB(PKTL)	PKATL	C	Link Interconnection, Bus Stability (GIS Bay Ext. and 125MVAR BR installation under Package SS-67 in progress)	25/Jun/2023	09:00	27/Jun/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested

514	RQ133522	OCC_207	cpcc2_sd	BUS	400KV BUS 1 AT KALA AMB(PKTL)	PKATL	C	Installation of Interface Module & H.V. Test (GIS Bay Ext. and 125MVAR BR installation under Package SS-67 in progress)	11/Jun/2023	09:00	17/Jun/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested
515	RQ133523	OCC_207	cpcc2_sd	BUS	400KV BUS 2 AT KALA AMB(PKTL)	PKATL	C	Installation of Interface Module & H.V. Test (GIS Bay Ext. and 125MVAR BR installation under Package SS-67 in progress)	05/Jun/2023	09:00	10/Jun/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested
516	RQ132931	OCC_207	stuup_sd	BUS	400KV BUS 3 AT LUCKNOW(UP)	UPPTCL	D	* Upgradation of Bus-Bar Protection Panel from Electromechanical type to Numerical Type ( Connection of CT Bus-Bar Protection)	28/Jun/2023	09:00	28/Jun/2023	18:00		PLANNED	Requested
517	RQ132907	OCC_207	stuup_sd	BUS	400KV BUS 2 AT LUCKNOW(UP)	UPPTCL	C	* For Upgradation of Bus-Bar Protection Panel from Electromechanical type to Numerical Type at 400 KV Sub-Station, Sarojini	22/Jun/2023	09:00	29/Jun/2023	18:00		PLANNED	Requested
518	RQ132939	OCC_207	stuup_sd	BUS	400KV BUS 2 AT SULTANPUR(UP)	UPPTCL	C	* For replacement of Pantograph isolator of 315MVA ICT-IV at 400KV S/s Sultanpur	08/Jun/2023	08:00	12/Jun/2023	18:00		PLANNED	Requested
519	RQ133012	OCC_207	stuup_sd	BUS	400KV BUS 1 AT SIKANDRABAD(UP)	UPPTCL	D	For annual maintenance & Testing work ( There is no load interruption as load will be feed by Bus-2)	07/Jun/2023	08:00	07/Jun/2023	18:00		PLANNED	Requested
520	RQ132938	OCC_207	stuup_sd	BUS	400KV BUS 1 AT SULTANPUR(UP)	UPPTCL	C	* For replacement of Pantograph isolator of 315MVA ICT-IV at 400KV S/s Sultanpur	02/Jun/2023	08:00	06/Jun/2023	18:00		PLANNED	Requested
521	RQ133808	OCC_207	apl_sd	BUS	400 KV FATEHGARH POOLING(FBTL) - BUS 2	FBTL	D	Annual Maintenance of bus equipment	26/Jun/2023	17:30	27/Jun/2023	23:30	Annual Maintenance of bus equipment	PLANNED	Requested
522	RQ133807	OCC_207	apl_sd	BUS	400 KV FATEHGARH POOLING(FBTL) - BUS 1	FBTL	D	Annual Maintenance of bus equipment	23/Jun/2023	17:30	24/Jun/2023	23:30	Annual Maintenance of bus equipment	PLANNED	Requested
523	RQ133926	OCC_207	cpcc3_sd	BUS	400KV BUS 2 AT SINGRAULI(NT)	NTPC	C	Retrofitment of 417 Bay Bus-1 pantograph isolator after dismantling at SSTPS-NTPC, Shaktinagar by POWERGRID	26/Jun/2023	08:00	27/Jun/2023	18:00	line will be in service through Transfer Bus	PLANNED	Requested
524	RQ133925	OCC_207	cpcc3_sd	BUS	400KV BUS 1 AT SINGRAULI(NT)	NTPC	C	Retrofitment of 417 Bay Bus-1 pantograph isolator after dismantling at SSTPS-NTPC, Shaktinagar	23/Jun/2023	08:00	24/Jun/2023	18:00	line will be in service through Transfer Bus	PLANNED	Requested
525	RQ133927	OCC_207	cpcc3_sd	BUS	400KV BUS 3 AT SINGRAULI(NT)	NTPC	C	Retrofitment of 417 Bay TBC isolator after dismantling at SSTPS-NTPC, Shaktinagar & dismantling of IPS from TBC Isolator to Line HCB	19/Jun/2023	08:00	21/Jun/2023	18:00	Concurrent outage of 400KV Singrauli-Vindhyachal-line-1 is required, same is proposed for retrofitment of Isolators in 417 Bay at SSTPS-NTPC, Shaktinagar.	PLANNED	Requested
526	RQ133136	OCC_207	ntpcos_sd	BUS	400KV BUS 3 AT RIHAND(NT)	NTPC	D	For Annual Maintenance of Bay equipments & attending hot spots	16/Jun/2023	08:00	16/Jun/2023	18:00		PLANNED	Requested
527	RQ133411	OCC_207	singrauli_sd	BUS	400KV BUS 1 AT SINGRAULI(NT)	NTPC	C	BUS-1 SHUTDOWN FOR ALD-1 ISOLATOR WORK	12/Jun/2023	08:00	15/Jun/2023	18:00	BUS -1 WILL BE UNDER SHUTDOWN	PLANNED	Requested
528	RQ133135	OCC_207	ntpcos_sd	BUS	400KV BUS 2 AT RIHAND(NT)	NTPC	D	For Annual Maintenance of Bay equipments & attending hot spots	08/Jun/2023	08:00	08/Jun/2023	18:00		PLANNED	Requested
529	RQ133396	OCC_207	singrauli_sd	BUS	400KV BUS 4 AT SINGRAULI(NT)	NTPC	C	ICT -2 BUS-4 ISOLATOR JOB	06/Jun/2023	08:00	09/Jun/2023	18:00	BUS SHUTDOWN IS REQUIRED ,ICT-2 WILL BE TRANSFERRED TO TBC	PLANNED	Requested
530	RQ133395	OCC_207	singrauli_sd	BUS	400KV BUS 3 AT SINGRAULI(NT)	NTPC	C	ICT -2 BUS -3 ISOLATOR JOB	01/Jun/2023	08:00	04/Jun/2023	18:00	BUS SHUTDOWN IS REQUIRED ,ICT WILL BE TRANSFERRED TO TBC	PLANNED	Requested
531	RQ133025	OCC_207	slidchr_sd	BUS	400KV BUS 1 AT DEEPALPUR(JHKT)	KT-JHAJJAR	D	Replacement of clevis eye and AMP of line equipment (Testing of 400KV CB & Bus isolator alignment)	22/Jun/2023	09:00	22/Jun/2023	18:00		PLANNED	Requested
532	RQ132910	OCC_207	stuup_sd	BUS	400KV BUS 2 AT GR.NOIDA(UPC)	UPPCL	D	* General maintenance work of 400 kv main Bus 2nd will be carried out this shutdown period.	18/Jun/2023	10:00	18/Jun/2023	16:00		PLANNED	Requested
533	RQ133709	OCC_207	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 2	PKTSL	D	Bay extension work under PBTSL (Shutdown requested by KEC)-400KV Busbar stability test Bikaner & Bhiwadi bay	12/Jun/2023	08:00	14/Jun/2023	18:00		PLANNED	Requested
534	RQ133708	OCC_207	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 1	PKTSL	D	Bay extension work under PBTSL (Shutdown requested by KEC)-400KV Busbar stability test Bikaner & Bhiwadi bay	08/Jun/2023	08:00	10/Jun/2023	18:00		PLANNED	Requested
535	RQ133439	OCC_207	slidcdv_sd	BUS	400KV BUS 2 AT BAMNOLI(DV)	DTL	D	For CT,CVT & CB Tan delta and capacitance testing as per PMS Schedule.	04/Jun/2023	05:00	04/Jun/2023	09:00		PLANNED	Requested
536	RQ133346	OCC_207	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON AGRA-SIKAR (PG) CKT-2 @SIKAR(PG)	POWERGRID	C	407R-52 Breaker overhauling work	26/Jun/2023	08:00	29/Jun/2023	18:00		PLANNED	Requested
537	RQ133345	OCC_207	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON AGRA-SIKAR (PG) CKT-1 @SIKAR(PG)	POWERGRID	C	410R- 52 Breaker overhauling work	19/Jun/2023	08:00	22/Jun/2023	18:00		PLANNED	Requested
538	RQ133639	OCC_207	cpcc2_sd	LINE REACTOR	50 MVAR SWITCHABLE LR ON 400 KV GUMMA (HP)-PANCHKULA(PG) (PG) CKT-2 @PANCHKULA(PG)	POWERGRID	D	Overhauling of Operating mechanism of CGI make 400 kv Circuit breaker	13/Jun/2023	09:00	16/Jun/2023	18:00	Kindly Approve for 419R bay(Line Reactor bay)	PLANNED	Requested

539	RQ133344	OCC_207	cpcc1_sd	LINE REACTOR	80 MVAR NON-SWITCHABLE LR ON KANPUR-BALLABHGARH (PG) CKT-2 @BALLABHGARH(PG)	POWERGRID	D	FOR AMP WORK	12/Jun/2023	10:00	12/Jun/2023	18:00		PLANNED	Requested	
540	RQ133640	OCC_207	cpcc2_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON NATHPA JHAKRI(SJ)-PANCHKULA(PG) (PG) CKT-1 @PANCHKULA(PG)	POWERGRID	D	Overhauling of Operating mechanism of CGL make 400 kV Circuit breaker	06/Jun/2023	09:00	09/Jun/2023	18:00	Kindly Approve for 416R bay(Line Reactor bay)	PLANNED	Requested	
541	RQ132940	OCC_207	stuup_sd	LINE REACTOR	63 MVAR NON-SWITCHABLE LR ON PANKI-ALIGARH (UP) CKT-1 @ALIGARH(UP)	UPPTCL	D	Testing & Preventive Maintenance.	21/Jun/2023	08:00	21/Jun/2023	18:00		PLANNED	Requested	
542	RQ132919	OCC_207	stuup_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON BAREILLY-UNNAO (UP) CKT-2 @BAREILLY(UP)	UPPTCL	C	* to repalce 50 MVAR line reactor with 63 MVAR line reactor	01/Jun/2023	08:00	30/Jun/2023	18:00		PLANNED	Requested	
543	RQ132961	OCC_207	jhakri_sd	LINE REACTOR	80 MVAR NON-SWITCHABLE LR ON 400 KV NATHPA JHAKRI(SJ)-PANCHKULA(PG) (PG) CKT-1 @NATHPA JHAKRI(SJ)	SIVNL	C	The Peaking season is about to start & during the peaking season all the generating units of 1500MW Nathpa Jhakri HPS operates round the clock at full capacity & during the peaking season the Line voltage remain with in permissible limits i.e. below 420KV. Therefore, it is requested to shut down 80MVAR Bus Reactor w.e.f. 20.05.2023 to 15.09.2023.	01/Jun/2023	08:00	15/Sep/2023	18:00		PLANNED	Requested	
544	RQ133391	OCC_207	slcds_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400 KV KANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	30/Jun/2023	08:00	30/Jun/2023	18:00		PLANNED	Requested	
545	RQ133388	OCC_207	slcds_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV BHADLA(RS)	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	26/Jun/2023	08:00	26/Jun/2023	18:00		PLANNED	Requested	
546	RQ133389	OCC_207	slcds_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV HINDAUN(RS)	RRVPNL	D	For Quarterly maintenance work	09/Jun/2023	08:00	09/Jun/2023	18:00		PLANNED	Requested	
547	RQ133387	OCC_207	slcds_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV BHILWARA(RS)	RRVPNL	D	Half Yearly maintenance of 400 KV 50MVAR BUS REACTOR BAY (4452A)& ASSOCIATED BAY EQUIPMENTS	08/Jun/2023	08:00	08/Jun/2023	18:00		PLANNED	Requested	
548	RQ133450	OCC_207	cpcc2_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 2 AT 400KV ABDULLAPUR(PG)	POWERGRID	D	For AMP work	14/Jun/2023	09:00	14/Jun/2023	18:00	Kindly Approve	PLANNED	Requested	
549	RQ133449	OCC_207	cpcc2_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV ABDULLAPUR(PG)	POWERGRID	D	For AMP work	13/Jun/2023	09:00	13/Jun/2023	18:00	Kindly Approve	PLANNED	Requested	
550	RQ133342	OCC_207	cpcc1_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 2 AT 400KV SAHARANPUR(PG)	POWERGRID	D	FOR AMP WORK	06/Jun/2023	08:00	06/Jun/2023	18:00		PLANNED	Requested	
551	RQ133390	OCC_207	slcds_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	POWERGRID	D	Maintenance work of bay equipments , isolators and testing work of bay equipments.	06/Jun/2023	08:00	06/Jun/2023	18:00		PLANNED	Requested	
552	RQ133341	OCC_207	cpcc1_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV SAHARANPUR(PG)	POWERGRID	D	FOR AMP WORK	05/Jun/2023	08:00	05/Jun/2023	18:00		PLANNED	Requested	
553	RQ133545	OCC_207	cpcc2_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 3 AT 400 KV KISHENPUR(PG)	POWERGRID	C	For Stringing work on Gantry Tower over Line Equipments and Bus Reactor-3 in Dulhasti-3 (New) Line Bay.	01/Jun/2023	09:00	10/Jun/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested	
554	RQ132954	OCC_207	stuup_sd	BR/BSR/MSC/M SR	63 MVAR BUS REACTOR NO 1 AT 400KV ORAI(UP)	UPPTCL	D	* For shuttering casting of 9th lift of Firewall.	13/Jun/2023	08:00	13/Jun/2023	18:00		PLANNED	Requested	
555	RQ132953	OCC_207	stuup_sd	BR/BSR/MSC/M SR	63 MVAR BUS REACTOR NO 1 AT 400KV ORAI(UP)	UPPTCL	D	* For shuttering casting of 8th lift of Firewall.	11/Jun/2023	08:00	11/Jun/2023	18:00		PLANNED	Requested	
556	RQ132952	OCC_207	stuup_sd	BR/BSR/MSC/M SR	63 MVAR BUS REACTOR NO 1 AT 400KV ORAI(UP)	UPPTCL	D	* For shuttering casting of 7th lift of Firewall.	09/Jun/2023	08:00	09/Jun/2023	18:00		PLANNED	Requested	
557	RQ132951	OCC_207	stuup_sd	BR/BSR/MSC/M SR	63 MVAR BUS REACTOR NO 1 AT 400KV ORAI(UP)	UPPTCL	D	* For shuttering casting of 6th lift of Firewall.	07/Jun/2023	08:00	07/Jun/2023	18:00		PLANNED	Requested	
558	RQ132950	OCC_207	stuup_sd	BR/BSR/MSC/M SR	63 MVAR BUS REACTOR NO 1 AT 400KV ORAI(UP)	UPPTCL	D	* For shuttering casting of 5th lift of Firewall.	05/Jun/2023	08:00	05/Jun/2023	18:00		PLANNED	Requested	
559	RQ132949	OCC_207	stuup_sd	BR/BSR/MSC/M SR	63 MVAR BUS REACTOR NO 1 AT 400KV ORAI(UP)	UPPTCL	D	* For shuttering casting of 4th lift of Firewall.	03/Jun/2023	08:00	03/Jun/2023	18:00		PLANNED	Requested	
560	RQ132948	OCC_207	stuup_sd	BR/BSR/MSC/M SR	63 MVAR BUS REACTOR NO 1 AT 400KV ORAI(UP)	UPPTCL	D	* For shuttering casting of 3rd lift of Firewall.	01/Jun/2023	08:00	01/Jun/2023	18:00		PLANNED	Requested	
561	RQ133755	OCC_207	slcdps_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV NAKODAR(PG)	PSTCL	D	Maintenance of all equipments of Reactor	08/Jun/2023	08:00	08/Jun/2023	18:00		PLANNED	Requested	

562	RQ132970	OCC_207	rampur_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV RAMPUR HEP(SJ)		C	The Peaking season is about to start & during the peaking season all the generating units of 412MW Rampur HPS operates round the clock full capacity & during the peaking season the Line voltage remain within permissible limits i.e, below 420KV. Therefore, it is requested to shut down 80 MVAR Bus Reactor w.e.f. 20.05.2023 to 15.09.2023.	01/Jun/2023	08:00	15/Sep/2023	18:00	Its a tentative date and shut down depend on the inflow of river water.	PLANNED	Requested	
563	RQ133791	OCC_207	cpcc1_sd	BAY	419 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_II(PG) (POWERGRID)	SIVNL	D	For bay AMP Works	29/Jun/2023	17:00	30/Jun/2023	23:00		PLANNED	Requested	
564	RQ133790	OCC_207	cpcc1_sd	BAY	419 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	For bay AMP Works	27/Jun/2023	17:00	28/Jun/2023	23:00		PLANNED	Requested	
565	RQ133789	OCC_207	cpcc1_sd	BAY	401 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	For bay AMP Works	25/Jun/2023	08:00	26/Jun/2023	23:00		PLANNED	Requested	
566	RQ132960	OCC_207	stuup_sd	BAY	410 MAIN BAY - 400 KV LUCKNOW_1(PG)-LUCKNOW(UP) (PG) CKT-1 (POWERGRID)	POWERGRID	D	* For Upgradation of Bus-Bar Protection Panel from Electromechanical type to Numerical Type ( Connection of CT Bus-Bar Prot	24/Jun/2023	09:00	24/Jun/2023	18:00		PLANNED	Requested	
567	RQ132957	OCC_207	stuup_sd	BAY	406 MAIN BAY - 400 KV LUCKNOW(UP)-BAREILLY(PG) (PG) CKT-1 AT LUCKNOW(UP) (POWERGRID)	POWERGRID	D	* For Upgradation of Bus-Bar Protection Panel from Electromechanical type to Numerical Type ( Connection of CT Bus-Bar Prot	23/Jun/2023	09:00	23/Jun/2023	18:00		PLANNED	Requested	
568	RQ133819	OCC_207	cpcc1_sd	BAY	410 MAIN BAY - 400 KV BASSI-SIKAR (PG) CKT-1 AND 400KV BUS 1 AT BASSI(PG) (POWERGRID)	POWERGRID	C	For Mechanism Overhauling Work of Circuit Breaker	23/Jun/2023	08:00	26/Jun/2023	18:00		PLANNED	Requested	
569	RQ133825	OCC_207	cpcc1_sd	BAY	416 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG) (POWERGRID)	POWERGRID	D	FOR AMP WORK	22/Jun/2023	17:00	22/Jun/2023	23:00		PLANNED	Requested	
570	RQ132956	OCC_207	stuup_sd	BAY	403 AT LUCKNOW UP MAIN BAY - 400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1 (POWERGRID) AND FUTURE AT 400 KV LUCKNOW(UP) (POWERGRID)	POWERGRID	D	* For Upgradation of Bus-Bar Protection Panel from Electromechanical type >X to Numerical Type ( Connection of CT Bus-Bar Prot	22/Jun/2023	09:00	22/Jun/2023	18:00		PLANNED	Requested	
571	RQ133861	OCC_207	slcdrs_sd	BAY	407 MAIN BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1 AT PHAGI(RS) (POWERGRID)	POWERGRID	D	Quarterly maintenance work	22/Jun/2023	08:00	22/Jun/2023	18:00		PLANNED	Requested	
572	RQ133869	OCC_207	slcdrs_sd	BAY	423 TIE BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1 AND FUTURE AT 400 KV AJMER(RS) (POWERGRID)	POWERGRID	D	Quarterly maintenance work of associated equipments of Bay.	22/Jun/2023	08:00	22/Jun/2023	18:00		PLANNED	Requested	
573	RQ133824	OCC_207	cpcc1_sd	BAY	419 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG) (POWERGRID)	POWERGRID	D	FOR AMP WORK	21/Jun/2023	17:00	21/Jun/2023	23:00		PLANNED	Requested	
574	RQ133787	OCC_207	cpcc1_sd	BAY	416 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	For bay AMP Works	21/Jun/2023	17:00	22/Jun/2023	23:00		PLANNED	Requested	
575	RQ133823	OCC_207	cpcc1_sd	BAY	418 MAIN BAY - 400 KV BHADLA_2 - BHADLA (PG) CKT-1 (POWERGRID)	POWERGRID	D	FOR AMP WORK	20/Jun/2023	17:00	20/Jun/2023	23:00	AT BHADLA_2 (PG) (POWERGRID)	PLANNED	Requested	
576	RQ133870	OCC_207	slcdrs_sd	BAY	422 MAIN BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1 AT AJMER(RS) (POWERGRID)	POWERGRID	D	Quarterly maintenance work of associated equipments of Bay.	20/Jun/2023	08:00	20/Jun/2023	18:00		PLANNED	Requested	
577	RQ133822	OCC_207	cpcc1_sd	BAY	417 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG) (POWERGRID) AND 400 KV BHADLA_2 - BHADLA (PG) CKT-1 AT 400 KV BHADLA_2 (PG) (POWERGRID)	POWERGRID	D	FOR AMP WORK	19/Jun/2023	17:00	19/Jun/2023	18:00		PLANNED	Requested	
578	RQ133786	OCC_207	cpcc1_sd	BAY	417 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID) AND 400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2 AT 400 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	For bay AMP Works	19/Jun/2023	16:00	20/Jun/2023	22:00		PLANNED	Requested	

579	RQ133677	OCC_207	cpcc2_sd	BAY	403 MAIN BAY - 400/220KV 315 MVA ICT 2 AT WAGOORA(PG)	POWERGRID	C	CB retrofitting under ADD CAP	19/Jun/2023	09:00	30/Jun/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested	
580	RQ133867	OCC_207	slcdrs_sd	BAY	420 TIE BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2 AND FUTURE AT 400 KV AJMER(RS)	POWERGRID	D	Quarterly maintenance work of associated equipments of Bay.	19/Jun/2023	08:00	19/Jun/2023	18:00		PLANNED	Requested	
581	RQ133818	OCC_207	cpcc1_sd	BAY	420 TIE BAY - 400 KV BASSI-SIKAR (PG) CKT-2 AND 400 KV JAIPUR SOUTH-BASSI (PG) CKT-2 AT BASSI(PG)	POWERGRID	C	For Mechanism Overhauling Work of Circuit Breaker	19/Jun/2023	08:00	22/Jun/2023	18:00		PLANNED	Requested	
582	RQ133419	OCC_207	singrauli_sd	BAY	423 MAIN BAY - 400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-1 AT SINGRAULI(NT)	POWERGRID	C	LINE WILL BE CHARGED THROUGH TRANSFER BUS	19/Jun/2023	08:00	23/Jun/2023	18:00	NO SHUTDOWN REQUIRED, ONLY TRANSFER ON TBC	PLANNED	Requested	
583	RQ133821	OCC_207	cpcc1_sd	BAY	439 MAIN BAY - 400/220 KV 500 MVA ICT 1 AT BHADLA_2 (PG) (POWERGRID) AT 400 KV BHADLA_2 (PG)	POWERGRID	D	FOR AMP WORK	17/Jun/2023	17:00	17/Jun/2023	23:00		PLANNED	Requested	
584	RQ133785	OCC_207	cpcc1_sd	BAY	418 MAIN BAY - 400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2 (POWERGRID) AT 400 KV FATEHGARH_II(PG)	POWERGRID	D	For bay AMP Works	17/Jun/2023	16:00	18/Jun/2023	23:00		PLANNED	Requested	
585	RQ133932	OCC_207	cpcc3_sd	BAY	W22Q1 MAIN BAY - 400 KV AGRA(PG)-FILTER BANK-5 (POWERGRID)	POWERGRID	D	AMP works	17/Jun/2023	08:00	17/Jun/2023	18:00		PLANNED	Requested	
586	RQ133820	OCC_207	cpcc1_sd	BAY	440 TIE BAY - 400/220 KV 500 MVA ICT 1 AT BHADLA_2 (PG) (POWERGRID) AND FUTURE AT 400 KV BHADLA_2 (PG) (POWERGRID)	POWERGRID	D	FOR AMP WORK	16/Jun/2023	17:00	16/Jun/2023	23:00		PLANNED	Requested	
587	RQ133868	OCC_207	slcdrs_sd	BAY	419 MAIN BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2 AT AJMER(RS)	POWERGRID	D	Quarterly maintenance work of associated equipments of Bay.	16/Jun/2023	08:00	16/Jun/2023	18:00		PLANNED	Requested	
588	RQ133774	OCC_207	cpcc1_sd	BAY	416 MAIN BAY - 400KV KURUKSHETRA(PG)-NAKODAR(PG) (PG) CKT-1 AT KURUKSHETRA(PG)	POWERGRID	C	For 400kV GIS CB rectification works	16/Jun/2023	08:00	22/Jun/2023	18:00		PLANNED	Requested	
589	RQ133796	OCC_207	cpcc1_sd	BAY	428 MAIN BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AT 400 KV FATEHGARH_II(PG)	POWERGRID	D	For bay AMP Works	15/Jun/2023	17:00	16/Jun/2023	23:00		PLANNED	Requested	
590	RQ133784	OCC_207	cpcc1_sd	BAY	405 TIE BAY - 400/220 KV 500 MVA ICT 1 AT FATEHGARH_III(PG) (POWERGRID) AND 400/220 KV 500 MVA ICT 4 AT FATEHGARH_III(PG) AT 400 KV FATEHGARH_III(PG) (POWERGRID)	POWERGRID	D	For bay AMP Works	15/Jun/2023	17:00	16/Jun/2023	23:00		PLANNED	Requested	
591	RQ133929	OCC_207	cpcc3_sd	BAY	W12.Q1 MAIN BAY - 400 KV AGRA(PG)-FILTER BANK-3 (POWERGRID)	POWERGRID	D	AMP works	15/Jun/2023	08:00	15/Jun/2023	18:00		PLANNED	Requested	
592	RQ133928	OCC_207	cpcc3_sd	BAY	404 BUS COUPLER BAY - 400KV BUS 1 AT VINDHYACHAL(PG) (POWERGRID) AND 400KV BUS 2 AT VINDHYACHAL(PG) AT 400 KV VINDHYACHAL(PG) (POWERGRID)	POWERGRID	D	AWL7 Bus Coupler Bay AMP works	15/Jun/2023	08:00	15/Jun/2023	18:00		PLANNED	Requested	
593	RQ133817	OCC_207	cpcc1_sd	BAY	421 MAIN BAY - 400 KV BASSI-SIKAR (PG) CKT-2 AND 400KV BUS 2 AT BASSI(PG)	POWERGRID	C	For Mechanism Overhauling Work of Circuit Breaker	15/Jun/2023	08:00	18/Jun/2023	18:00		PLANNED	Requested	
594	RQ133792	OCC_207	cpcc1_sd	BAY	421 MAIN BAY - 400 KV FATEHGARH_III(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1 (POWERGRID) AT 400 KV FATEHGARH_III(PG)	POWERGRID	D	For bay AMP Works	14/Jun/2023	17:00	15/Jun/2023	23:00		PLANNED	Requested	



595	RQ133783	OCC_207	cpcc1_sd	BAY	413 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG) (POWERGRID) AT 400 KV FATEHGARH_II(PG)	POWERGRID	D	For bay AMP Works	13/Jun/2023	17:00	14/Jun/2023	23:00		PLANNED	Requested	
596	RQ133643	OCC_207	cpcc3_sd	BAY	AWLS TIE BAY - 400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-1 (POWERGRID) AND 400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-2 AT 400 KV VINDHYACHAL(PG) (POWERGRID)	POWERGRID	C	AMP of Bay equipment & Pneumatic drive mechanism overhauling	12/Jun/2023	08:00	14/Jun/2023	18:00		PLANNED	Requested	
597	RQ133782	OCC_207	cpcc1_sd	BAY	415 MAIN BAY - 400/220 KV 500 MVA ICT 5 AT FATEHGARH_II(PG) (POWERGRID) AT 400 KV FATEHGARH_II(PG)	POWERGRID	D	For bay AMP Works	11/Jun/2023	17:00	12/Jun/2023	23:00		PLANNED	Requested	
598	RQ133795	OCC_207	cpcc1_sd	BAY	429 TIE BAY - 400/220 KV 500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AND FUTURE AT 400 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	FOR AMP WORK	10/Jun/2023	17:00	11/Jun/2023	22:00		PLANNED	Requested	
599	RQ133781	OCC_207	cpcc1_sd	BAY	404 MAIN BAY - 400/220 KV 500 MVA ICT 1 AT FATEHGARH_II(PG) (POWERGRID) AT 400 KV FATEHGARH_II(PG)	POWERGRID	D	For bay AMP Works	09/Jun/2023	17:00	10/Jun/2023	23:00		PLANNED	Requested	
600	RQ133773	OCC_207	cpcc1_sd	BAY	417 TIE BAY - 400KV ABDULLAPUR-KURUKSHETRA (PG) CKT-1 AND 400KV KURUKSHETRA(PG)-NAKODAR(PG) (PG) CKT-1 AT KURUKSHETRA(PG)	POWERGRID	C	For 400kV GIS CB rectification works	09/Jun/2023	08:00	16/Jun/2023	18:00		PLANNED	Requested	
601	RQ133776	OCC_207	cpcc1_sd	BAY	429 TIE BAY - 400/220 KV 500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AND FUTURE AT 400 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	STATCOM erection works	08/Jun/2023	17:00	13/Jun/2023	23:00		PLANNED	Requested	
602	RQ133990	OCC_207	cpcc3_sd	BAY	W10 Q2 TIE BAY - 400 KV AGRA(PG)-FILTER BANK-1 (POWERGRID) AND FUTURE AT 400 KV AGRA(PG) (POWERGRID)	POWERGRID	D	AMP works	08/Jun/2023	08:00	08/Jun/2023	18:00		PLANNED	Requested	
603	RQ133642	OCC_207	cpcc3_sd	BAY	AWL4 MAIN BAY - 400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-2 (POWERGRID) AT 400 KV VINDHYACHAL(PG)	POWERGRID	C	AMP of Bay equipment & Pneumatic drive mechanism overhauling	08/Jun/2023	08:00	10/Jun/2023	18:00		PLANNED	Requested	
604	RQ133780	OCC_207	cpcc1_sd	BAY	406 MAIN BAY - 400/220 KV 500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AT 400 KV FATEHGARH_II(PG)	POWERGRID	D	For bay AMP Works	07/Jun/2023	17:00	08/Jun/2023	23:00		PLANNED	Requested	
605	RQ133676	OCC_207	cpcc2_sd	BAY	406 MAIN BAY - 400KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (PG) CKT-2 AT WAGOORA(PG)	POWERGRID	C	CB retrofitting under ADD CAP	06/Jun/2023	09:00	17/Jun/2023	18:00	Under construction head, kindly Approve	PLANNED	Requested	
606	RQ133991	OCC_207	cpcc3_sd	BAY	W10Q1 MAIN BAY - 400 KV AGRA(PG)-FILTER BANK-1 (POWERGRID)	POWERGRID	D	AMP works	06/Jun/2023	08:00	06/Jun/2023	18:00		PLANNED	Requested	
607	RQ133779	OCC_207	cpcc1_sd	BAY	420 TIE BAY - 400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1 (POWERGRID) AND 125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_II(PG) AT 400 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	For bay AMP Works	05/Jun/2023	17:00	06/Jun/2023	23:00		PLANNED	Requested	
608	RQ133797	OCC_207	cpcc1_sd	BAY	409 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV SIKAR(PG)	POWERGRID	C	CB Mechanism overhauling work	05/Jun/2023	08:00	08/Jun/2023	18:00		PLANNED	Requested	

609	RQ133778	OCC_207	cpcc1_sd	BAY	403 MAIN BAY - 400/220 KV 500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID) AT 400 KV FATEHGARH_II(PG)	POWERGRID	D	For bay AMP Works	03/Jun/2023	17:00	04/Jun/2023	23:00		PLANNED	Requested	
610	RQ133815	OCC_207	cpcc1_sd	BAY	416 MAIN BAY - 765/400KV 1500 MVA ICT 4 AT JHATIKARA(PG)	POWERGRID	D	DCRM TEST AND BAY AMP	03/Jun/2023	08:00	03/Jun/2023	18:00		PLANNED	Requested	
611	RQ133470	OCC_207	bbmb_sd	BAY	X7-CB TIE BAY - 400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1 AND FUTURE AT 400 KV BHIWANI(BB)	POWERGRID	D	Half yearly mtc	02/Jun/2023	08:00	02/Jun/2023	18:00	400 KV Bhiwani-Hissar shall remain charged (In operation) through CB X-6.	PLANNED	Requested	
612	RQ133777	OCC_207	cpcc1_sd	BAY	402 TIE BAY - 400/220 KV 500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID) AND 400/220 KV 500 MVA ICT 2 AT FATEHGARH_II(PG) AT 400 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	For bay AMP Works	01/Jun/2023	17:00	02/Jun/2023	23:00		PLANNED	Requested	
613	RQ133772	OCC_207	cpcc1_sd	BAY	427 TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV KURUKSHETRA(PG) AND 400KV ABDULLAPUR-KURUKSHETRA (PG) CKT-2	POWERGRID	C	For 400kV GIS CB rectification works	01/Jun/2023	08:00	07/Jun/2023	18:00		PLANNED	Requested	
614	RQ133860	OCC_207	slcds_sd	BAY	415 MAIN BAY - 400KV PHAGI-HEERAPURA (RS) CKT-2 AT PHAGI(RS)	RRVPNL	D	Quarterly maintenance work	28/Jun/2023	08:00	28/Jun/2023	18:00		PLANNED	Requested	
615	RQ133856	OCC_207	slcds_sd	BAY	40452T TIE BAY - 400KV BASSI(PG)-PHAGI(RS) (PG) CKT-2 AND FUTURE AT PHAGI(RS)	RRVPNL	D	Quarterly maintenance work	27/Jun/2023	08:00	27/Jun/2023	18:00		PLANNED	Requested	
616	RQ133857	OCC_207	slcds_sd	BAY	40552C MAIN BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2 AT BASSI(PG)	RRVPNL	D	Quarterly maintenance work	26/Jun/2023	08:00	26/Jun/2023	18:00		PLANNED	Requested	
617	RQ133858	OCC_207	slcds_sd	BAY	411 TIE BAY - 400KV BASSI(PG)-PHAGI(RS) (PG) CKT-1 AND FUTURE AT PHAGI(RS)	RRVPNL	D	Quarterly maintenance work	23/Jun/2023	08:00	23/Jun/2023	18:00		PLANNED	Requested	
618	RQ133871	OCC_207	slcds_sd	BAY	411 TIE BAY - 400KV PHAGI-AJMER (RS) CKT-2 AND FUTURE AT AJMER(RS)	RRVPNL	D	Quarterly maintenance work of associated equipments of Bay.	15/Jun/2023	08:00	15/Jun/2023	18:00		PLANNED	Requested	
619	RQ133872	OCC_207	slcds_sd	BAY	410 MAIN BAY - 400KV PHAGI-AJMER (RS) CKT-2 AND SELECT AT AJMER(RS)	RRVPNL	D	Quarterly maintenance work of associated equipments of Bay.	12/Jun/2023	08:00	12/Jun/2023	18:00		PLANNED	Requested	
620	RQ133859	OCC_207	slcds_sd	BAY	408 TIE BAY - 400KV PHAGI-HEERAPURA (RS) CKT-1 AND 400KV PHAGI-AJMER (RS) CKT-2 AT PHAGI(RS)	RRVPNL	D	Quarterly maintenance work	10/Jun/2023	08:00	10/Jun/2023	18:00		PLANNED	Requested	
621	RQ133873	OCC_207	slcds_sd	BAY	408 TIE BAY - 400/220KV 315 MVA ICT 1 AT AJMER(RS) AND 400KV PHAGI-AJMER (RS) CKT-1	RRVPNL	D	Quarterly maintenance work of associated equipments of Bay.	08/Jun/2023	08:00	08/Jun/2023	18:00		PLANNED	Requested	
622	RQ133866	OCC_207	slcds_sd	BAY	407 MAIN BAY - 400 KV PHAGI-AJMER (RS) CKT-1 (RRVPNL)	RRVPNL	D	Quarterly maintenance work of associated equipments of Bay.	05/Jun/2023	08:00	05/Jun/2023	18:00		PLANNED	Requested	
623	RQ133878	OCC_207	slcds_sd	BAY	40652B MAIN BAY - 400 KV MERTA-HEERAPURA (RS) CKT-1 AT MERTA	RRVPNL	D	QUARTERLY MAINT.WORK AND TESTING WORK OF BAY & EQUIPMENTS	05/Jun/2023	08:00	05/Jun/2023	18:00		PLANNED	Requested	
624	RQ133877	OCC_207	slcds_sd	BAY	40652A MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK AND TESTING WORK OF BAY & EQUIPMENTS	03/Jun/2023	08:00	03/Jun/2023	18:00		PLANNED	Requested	
625	RQ133876	OCC_207	slcds_sd	BAY	40652T TIE BAY - 400 KV MERTA-HEERAPURA (RS) CKT-1 AND 125 MVAR BUS REACTOR NO 1 AT 400KV MERTA(RS) AT 400 KV MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK AND TESTING WORK OF BAY & EQUIPMENTS	03/Jun/2023	08:00	03/Jun/2023	18:00		PLANNED	Requested	
626	RQ133879	OCC_207	slcds_sd	BAY	40552B MAIN BAY - 400 KV MERTA-RATANGARH (RS) CKT-1 AT MERTA	RRVPNL	D	QUARTERLY MAINT.WORK AND TESTING WORK OF BAY & EQUIPMENTS	02/Jun/2023	08:00	02/Jun/2023	18:00		PLANNED	Requested	
627	RQ133875	OCC_207	slcds_sd	BAY	40552A MAIN BAY - 400/220 KV 315 MVA ICT 2 AT MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK AND TESTING WORK OF BAY & EQUIPMENTS	01/Jun/2023	08:00	01/Jun/2023	18:00		PLANNED	Requested	

628	RQ133874	OCC_207	slcdcrs_sd	BAY	40552T TIE BAY - 400 KV MERTARATANGARH (RS) CKT-1 AND 400/220 KV 315 MVA ICT 2 AT MERTA(RS) AT 400 KV MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK AND TESTING WORK OF BAY & EQUIPMENTS	01/Jun/2023	08:00	01/Jun/2023	18:00		PLANNED	Requested	
629	RQ133883	OCC_207	slcdcrs_sd	BAY	402 TIE BAY - 400/220KV 315 MVA ICT 1 AT KALISINDH(RS) AND 400KV ANTA-KALISINDH (RS) CKT-1	RRVPNL	C	R pole of breaker will be repair (due to sudden loss of SF6 ) (Shutdown is required from 25.05.2023 to 08.06.2023)	01/Jun/2023	08:00	08/Jun/2023	18:00	Shutdown is required from 25.05.2023 to 08.06.2023	PLANNED	Requested	
630	RQ133745	OCC_207	meja_sd	BAY	420 MAIN BAY - 400KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-1 AT MEJA TPS(MUN)	UPPTCL	C	400kv CT Oil Sampling	25/Jun/2023	09:00	25/Jun/2023	19:00		PLANNED	Requested	
631	RQ133746	OCC_207	meja_sd	BAY	419 MAIN BAY - 400KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-1 AT MEJA TPS(MUN)	UPPTCL	C	400kv CT Oil Sampling	23/Jun/2023	09:00	23/Jun/2023	19:00		PLANNED	Requested	
632	RQ133747	OCC_207	meja_sd	BAY	418 MAIN BAY - 400KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-2 AT MEJA TPS(MUN)	UPPTCL	C	400kv CT Oil Sampling	22/Jun/2023	09:00	22/Jun/2023	19:00		PLANNED	Requested	
633	RQ133748	OCC_207	meja_sd	BAY	416 MAIN BAY - 400 KV MEJA TPS(MUN)-MASOLI(UP) (UP) CKT-1 (UPPTCL)	UPPTCL	C	400kv CT Oil Sampling	20/Jun/2023	09:00	20/Jun/2023	19:00		PLANNED	Requested	
634	RQ132932	OCC_207	stuup_sd	BAY	403 MAIN BAY - 400KV OBRA_B-SULTANPUR (UP) CKT-1 AT SULTANPUR(UP)	UPPTCL	D	* For Routine Bay Maintenance at 400KV 5/5 Sultanpur.	19/Jun/2023	10:00	19/Jun/2023	18:00		PLANNED	Requested	
635	RQ133744	OCC_207	meja_sd	BAY	409 MAIN BAY - 400KV MEJA TPS(MUN)-REWA ROAD(UP) (UP) CKT-1 AT MEJA TPS(MUN)	UPPTCL	C	400kv CT Oil Sampling	19/Jun/2023	09:00	19/Jun/2023	19:00		PLANNED	Requested	
636	RQ133743	OCC_207	meja_sd	BAY	408 TIE BAY - 400KV BARA(UP)-MEJA TPS(MUN) (UP) CKT-1 AND 400KV MEJA TPS(MUN)-REWA ROAD(UP) (UP) CKT-1 AT MEJA TPS(MUN)	UPPTCL	C	400kv CT Oil Sampling	16/Jun/2023	09:00	16/Jun/2023	19:00		PLANNED	Requested	
637	RQ133742	OCC_207	meja_sd	BAY	407 MAIN BAY - 400KV BARA(UP)-MEJA TPS(MUN) (UP) CKT-1 AT MEJA TPS(MUN)	UPPTCL	C	400kv CT Oil Sampling	15/Jun/2023	09:00	15/Jun/2023	19:00		PLANNED	Requested	
638	RQ133014	OCC_207	stuup_sd	BAY	407 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT SIKANDRABAD(UP)	UPPTCL	D	For annual maintenance & Testing work ( There is no load interruption as load will be feed by Tie bay)	15/Jun/2023	08:00	15/Jun/2023	13:00		PLANNED	Requested	
639	RQ133013	OCC_207	stuup_sd	BAY	401 MAIN BAY - 400/220KV 500 MVA ICT 1 AT SIKANDRABAD(UP)	UPPTCL	D	For annual maintenance & Testing work ( There is no load interruption as load will be feed by Tie bay)	14/Jun/2023	08:00	14/Jun/2023	13:00		PLANNED	Requested	
640	RQ133741	OCC_207	meja_sd	BAY	406 MAIN BAY - 400KV BARA(UP)-MEJA TPS(MUN) (UP) CKT-2 AT MEJA TPS(MUN)	UPPTCL	C	400kv CT Oil Sampling	13/Jun/2023	09:00	13/Jun/2023	19:00		PLANNED	Requested	
641	RQ133740	OCC_207	meja_sd	BAY	405 MAIN BAY - 400KV BARA(UP)-MEJA TPS(MUN) (UP) CKT-2 AT MEJA TPS(MUN)	UPPTCL	C	400kv CT Oil Sampling	12/Jun/2023	09:00	12/Jun/2023	19:00		PLANNED	Requested	
642	RQ133394	OCC_207	slcdcrs_sd	BAY	414 TIE BAY - 400KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1 AND FUTURE AT KAWAI SCTPS(APR)	APL	C	Circuit Breaker Overhauling	23/Jun/2023	08:00	25/Jun/2023	18:00		PLANNED	Requested	
643	RQ133806	OCC_207	apl_sd	BAY	409 MAIN BAY - 400 KV FATEHGARH POOLING(FBTL) - BUS 2 (FBTL) AT 400 KV FATEHGARH POOLING(FBTL)	FBTL	D	Annual Maintenance of bay equipment	21/Jun/2023	17:30	21/Jun/2023	23:30	Annual Maintenance of bay equipment	PLANNED	Requested	
644	RQ133805	OCC_207	apl_sd	BAY	408 TIE BAY - 400 KV FATEHGARH POOLING(FBTL) - BUS 2 (FBTL) AND 400 KV FATEHGARH POOLING(FBTL) - BUS 1 AT 400 KV FATEHGARH POOLING(FBTL) (FBTL)	FBTL	D	Annual Maintenance of bay equipment	19/Jun/2023	17:30	19/Jun/2023	23:30	Annual Maintenance of bay equipment	PLANNED	Requested	

645	RQ133804	OCC_207	apl_sd	BAY	406 MAIN BAY - 400 KV FATEHGARH POOLING(FBTL)-ADANI RENEWPARK_SL_F GARH_FBTL (AREPRL) (AREPRL) CKT-2 (FBTL) AT 400 KV FATEHGARH POOLING(FBTL)	FBTL	D	Annual Maintenance of bay equipment	16/Jun/2023	17:30	16/Jun/2023	23:30	Annual Maintenance of bay equipment	PLANNED	Requested	
646	RQ133802	OCC_207	apl_sd	BAY	404 MAIN BAY - 400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2 (FBTL) AT 400 KV FATEHGARH POOLING(FBTL)	FBTL	D	Annual Maintenance of bay equipment	12/Jun/2023	17:30	12/Jun/2023	23:30	Annual Maintenance of bay equipment	PLANNED	Requested	
647	RQ133799	OCC_207	apl_sd	BAY	401 MAIN BAY - 400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1 (FBTL) AT 400 KV FATEHGARH POOLING(FBTL)	FBTL	D	Annual Maintenance of bay equipment	05/Jun/2023	17:30	05/Jun/2023	23:30	Annual Maintenance of bay equipment	PLANNED	Requested	
648	RQ133393	OCC_207	slcdrs_sd	BAY	409 MAIN BAY - 63 MVAR BUS REACTOR NO 2 AT 400 KV KAWAI SCTPS(APR)	APRL	C	Circuit Breaker Overhauling	19/Jun/2023	08:00	22/Jun/2023	18:00		PLANNED	Requested	
649	RQ133402	OCC_207	singrauli_sd	BAY	409 MAIN BAY - 400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-1 AT SINGRAULI(NT)	NTPC	C	ALD-1 BUS-1 ISOLATOR REPLACEMENT	12/Jun/2023	08:00	15/Jun/2023	18:00	LINE WILL CHARGED THROUGH TRANSFER BUS	PLANNED	Requested	
650	RQ133398	OCC_207	singrauli_sd	BAY	414 MAIN BAY - 400/132 KV 100 MVA ICT 2 AT SINGRAULI(NT)	NTPC	C	ICT-2 BUS 4 ISOLATOR WORK	06/Jun/2023	08:00	09/Jun/2023	18:00	BAY WILL BE CHARGED THROUGH TRANSFER BUS	PLANNED	Requested	
651	RQ133397	OCC_207	singrauli_sd	BAY	414 MAIN BAY - 400/132 KV 100 MVA ICT 2 AT SINGRAULI(NT)	NTPC	C	ICT-2 BUS3 ISOLATOR WORK	01/Jun/2023	08:00	04/Jun/2023	18:00	BAY WILL CHARGED THROUGH TRANSFER BUS,	PLANNED	Requested	
652	RQ133801	OCC_207	apl_sd	BAY	403 MAIN BAY - 400 KV FATEHGARH POOLING(FBTL)-ADANI RENEWPARK_SL_F GARH_FBTL (AREPRL) (AREPRL) CKT-1 (AREPRL) AT 400 KV FATEHGARH POOLING(FBTL)	AREPRL	D	Annual Maintenance of bay equipment	09/Jun/2023	17:30	09/Jun/2023	23:30	Annual Maintenance of bay equipment	PLANNED	Requested	
653	RQ133756	OCC_207	slcdps_sd	BAY	421 MAIN BAY MAIN BAY - 400/220 KV 500 MVA ICT 3 AT MAKHU(PS) (PSTCL)	PSTCL	D	Cleaning of bay 421 CB & CT porcelin and recording of IR Values of CB,CT.	08/Jun/2023	08:00	08/Jun/2023	18:00		PLANNED	Requested	
654	RQ133758	OCC_207	slcdps_sd	BAY	412 MAIN BAY - 400/220KV 315 MVA ICT 2 AT MAKHU(PS)	PSTCL	D	Cleaning of bay 412 CB & CT porcelin and recording of IR Values of CB,CT.	06/Jun/2023	08:00	06/Jun/2023	18:00		PLANNED	Requested	
655	RQ133757	OCC_207	slcdps_sd	BAY	409 MAIN BAY - 400/220KV 315 MVA ICT 1 AT MAKHU(PS)	PSTCL	D	Cleaning of bay 409 CB & CT porcelin and recording of IR Values of CB,CT.	01/Jun/2023	08:00	01/Jun/2023	18:00		PLANNED	Requested	
656	RQ133798	OCC_207	cpcc1_sd	BAY	411 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL) (PKTSL) AND FUTURE AT 400 KV KHETRI (PKTSL) (PKTSL)	PKTSL	D	CSD final commissioning and fine tuning	05/Jun/2023	08:00	06/Jun/2023	18:00		PLANNED	Requested	
657	RQ133440	OCC_207	slcdv_sd	BAY	422 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT BAMNOLI(DV) AND 400KV BUS 1 AT BAMNOLI(DV)	DTL	D	For CB PMS testing by CTL	05/Jun/2023	05:00	05/Jun/2023	09:00		PLANNED	Requested	
658	RQ133307	OCC_207	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT FATEHGARH_II(PG)	POWERGRID	D	For pending construction related works and LM erection Works	28/Jun/2023	17:00	29/Jun/2023	23:00		PLANNED	Requested	
659	RQ133528	OCC_207	cpcc3_sd	TRANSFORMER	400/132 KV 200 MVA ICT 1 AT BALIA(PG)	POWERGRID	D	OTI/WTI , PRV and AMP work along with S/D of 132 kv Balia - Bansdih and 132kv Balia - Sikandarpur	28/Jun/2023	10:00	28/Jun/2023	18:00		PLANNED	Requested	
660	RQ133541	OCC_207	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JAULIVI (PG)	POWERGRID	D	For Insulation Coating on Tertiary Jumpers of 400/220/33kv 105X3=315MVA ICT-1 at 400/220kv Jauljibi GIS	27/Jun/2023	10:00	27/Jun/2023	18:00		PLANNED	Requested	
661	RQ133540	OCC_207	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JAULIVI (PG)	POWERGRID	D	For Insulation Coating on Tertiary Jumpers of 400/220/33kv 105X3=315MVA ICT-1 at 400/220kv Jauljibi GIS	26/Jun/2023	10:00	26/Jun/2023	18:00		PLANNED	Requested	
662	RQ133322	OCC_207	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BHADLA_2 (PG)	POWERGRID	D	For punch point rectification	24/Jun/2023	17:00	24/Jun/2023	23:00		PLANNED	Requested	
663	RQ133321	OCC_207	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BHADLA_2 (PG)	POWERGRID	D	FOR AMP WORK	23/Jun/2023	17:00	23/Jun/2023	23:00		PLANNED	Requested	
664	RQ133313	OCC_207	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHGARH_II(PG)	POWERGRID	D	For testing and commissioning works with TBC Bay	23/Jun/2023	17:00	24/Jun/2023	23:00		PLANNED	Requested	
665	RQ133323	OCC_207	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA_2 (PG)	POWERGRID	D	FOR AMP WORK	22/Jun/2023	17:00	22/Jun/2023	23:00		PLANNED	Requested	

666	RQ133326	OCC_207	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BAHADURGARH(PG)	POWERGRID	D	FOR AMP WORK	22/Jun/2023	08:00	22/Jun/2023	18:00		PLANNED	Requested
667	RQ133324	OCC_207	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA_2 (PG)	POWERGRID	D	FOR AMP WORK	21/Jun/2023	17:00	21/Jun/2023	23:00		PLANNED	Requested
668	RQ133309	OCC_207	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FATEHGARH_II(PG)	POWERGRID	D	For testing and commissioning works with TBC Bay	21/Jun/2023	17:00	22/Jun/2023	23:00		PLANNED	Requested
669	RQ133452	OCC_207	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT ABDULLAPUR(PG)	POWERGRID	D	For OSR, PRD wiring modification Only	21/Jun/2023	09:00	21/Jun/2023	11:00	Kindly Approve	PLANNED	Requested
670	RQ133687	OCC_207	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT WAGOORA(PG)	POWERGRID	D	For AMP work	20/Jun/2023	09:00	20/Jun/2023	18:00	Kindly Approve	PLANNED	Requested
671	RQ133308	OCC_207	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FATEHGARH_II(PG)	POWERGRID	D	For testing and commissioning works with TBC Bay	19/Jun/2023	17:00	20/Jun/2023	23:00		PLANNED	Requested
672	RQ133688	OCC_207	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT WAGOORA(PG)	POWERGRID	D	For AMP work	17/Jun/2023	09:00	17/Jun/2023	18:00	Kindly Approve	PLANNED	Requested
673	RQ133319	OCC_207	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NEEMRANA(PG)	POWERGRID	D	For modification works in OSR scheme of ICT-2 as per IOM	16/Jun/2023	11:00	16/Jun/2023	14:00		PLANNED	Requested
674	RQ133534	OCC_207	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ALLAHABAD(PG)	POWERGRID	D	AMP works	16/Jun/2023	10:00	16/Jun/2023	18:00		PLANNED	Requested
675	RQ133451	OCC_207	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ABDULLAPUR(PG)	POWERGRID	D	For OSR, PRD wiring modification Only	16/Jun/2023	09:00	16/Jun/2023	11:00	Kindly Approve	PLANNED	Requested
676	RQ133320	OCC_207	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT NEEMRANA(PG)	POWERGRID	D	For modification works in PRD & OSR scheme of ICT-1 as per IOM	15/Jun/2023	11:00	15/Jun/2023	14:00		PLANNED	Requested
677	RQ133305	OCC_207	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT DWARKA (PG)	POWERGRID	D	For attending the oil leakages of ICT	15/Jun/2023	10:00	15/Jun/2023	17:00		PLANNED	Requested
678	RQ133453	OCC_207	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ABDULLAPUR(PG)	POWERGRID	D	For OSR, PRD wiring modification Only	15/Jun/2023	09:00	15/Jun/2023	11:00	Kindly Approve	PLANNED	Requested
679	RQ133317	OCC_207	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT JIND(PG)	POWERGRID	D	FOR AMP WORK	15/Jun/2023	08:00	15/Jun/2023	18:00		PLANNED	Requested
680	RQ133689	OCC_207	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT WAGOORA(PG)	POWERGRID	D	For AMP work	14/Jun/2023	09:00	14/Jun/2023	18:00	Kindly Approve	PLANNED	Requested
681	RQ133535	OCC_207	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ALLAHABAD(PG)	POWERGRID	D	AMP works	13/Jun/2023	10:00	13/Jun/2023	18:00		PLANNED	Requested
682	RQ133306	OCC_207	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DWARKA (PG)	POWERGRID	D	For replacement of faulty WTI IV winding	13/Jun/2023	10:00	13/Jun/2023	14:00		PLANNED	Requested
683	RQ133686	OCC_207	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT WAGOORA(PG)	POWERGRID	D	For AMP work	12/Jun/2023	09:00	12/Jun/2023	18:00	Kindly Approve	PLANNED	Requested
684	RQ133318	OCC_207	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT JIND(PG)	POWERGRID	D	FOR AMP WORK	12/Jun/2023	08:00	12/Jun/2023	18:00		PLANNED	Requested
685	RQ133638	OCC_207	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHPUR(PG)	POWERGRID	D	AMP works	09/Jun/2023	10:00	09/Jun/2023	18:00		PLANNED	Requested
686	RQ133637	OCC_207	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT FATEHPUR(PG)	POWERGRID	D	AMP works	08/Jun/2023	10:00	08/Jun/2023	18:00		PLANNED	Requested
687	RQ133651	OCC_207	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT PATIALA(PG)	POWERGRID	D	For replacement of Y Ph Damaged Yoke plate on 220 KV Side	08/Jun/2023	09:00	08/Jun/2023	14:00	Kindly Approve	PLANNED	Requested
688	RQ133327	OCC_207	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAHADURGARH(PG)	POWERGRID	D	FOR AMP WORK	08/Jun/2023	08:00	08/Jun/2023	18:00		PLANNED	Requested
689	RQ133310	OCC_207	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT FATEHGARH_II(PG)	POWERGRID	D	For pending construction related works and LM erection Works	07/Jun/2023	17:00	16/Jun/2023	23:00		PLANNED	Requested
690	RQ133328	OCC_207	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SAHARANPUR(PG)	POWERGRID	D	FOR AMP WORK	07/Jun/2023	08:00	07/Jun/2023	18:00		PLANNED	Requested
691	RQ133489	OCC_207	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT CHAMBA(PG)	POWERGRID	D	For AMP work	06/Jun/2023	09:00	06/Jun/2023	18:00	Kindly Approve	PLANNED	Requested
692	RQ133311	OCC_207	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_II(PG)	POWERGRID	D	For Dia completion work, LBB testing and TBC testing	05/Jun/2023	17:00	08/Jun/2023	23:00		PLANNED	Requested
693	RQ133314	OCC_207	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_II(PG)	POWERGRID	D	ICT-9 CSD Relay final tuning and other pending construction works	05/Jun/2023	17:00	08/Jun/2023	23:00		PLANNED	Requested
694	RQ133315	OCC_207	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_II(PG)	POWERGRID	D	ICT-7 CSD Relay final tuning and other pending construction works	05/Jun/2023	17:00	08/Jun/2023	23:00		PLANNED	Requested
695	RQ133325	OCC_207	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BASSI(PG)	POWERGRID	C	For Complete Overhauling Work of ICT-01	05/Jun/2023	08:00	15/Jun/2023	18:00		PLANNED	Requested
696	RQ133312	OCC_207	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_II(PG)	POWERGRID	D	ICT-9 CSD Relay final tuning and other pending construction works	03/Jun/2023	17:00	06/Jun/2023	23:00		PLANNED	Requested
697	RQ133316	OCC_207	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KANKROLI(PG)	POWERGRID	D	FOR AMP WORK	01/Jun/2023	08:00	01/Jun/2023	18:00		PLANNED	Requested
698	RQ133720	OCC_207	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT LUDHIANA(PG)	POWERGRID	C	For augmentation of 315 MVA ICT-1 with 500 MVA ICT	01/Jun/2023	00:00	21/Jun/2023	00:00	Under construction head, Kindly Approve	PLANNED	Requested
699	RQ133588	OCC_207	cpcc2_sd	TRANSFORMER	400/220 KV 250 MVA ICT 2 AT MOGA(PG)	POWERGRID	C	Augmentation work of 250 MVA ICT-2 with 500 MVA ICT	01/Jun/2023	00:00	30/Jun/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested
700	RQ132911	OCC_207	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GR.NOIDA(UPC)	UPPTCL	D	* Tan Delta testing work will be carried out during this shutdown period at 400 kv S/S Greater Noida.	27/Jun/2023	10:00	27/Jun/2023	16:00		PLANNED	Requested

701	RQ132928	OCC_207	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUCKNOW(UP)	UPPTCL	D	* For Upgradation of Bus-Bar Protection Panel from Electromechanical type to Numerical Type ( Connection of CT Bus-Bar Prot	26/Jun/2023	09:00	26/Jun/2023	18:00		PLANNED	Requested
702	RQ133000	OCC_207	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT ATAU(UP)	UPPTCL	D	Annual Maintenance Work of Transformer	26/Jun/2023	09:00	26/Jun/2023	13:00		PLANNED	Requested
703	RQ132929	OCC_207	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW(UP)	UPPTCL	D	* For Upgradation of Bus-Bar Protection Panel from Electromechanical type to Numerical Type ( Connection of CT Bus-Bar Prot	25/Jun/2023	09:00	25/Jun/2023	18:00		PLANNED	Requested
704	RQ132934	OCC_207	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SULTANPUR(UP)	UPPTCL	D	* For Routine Bay Maintenance and testing at 400KV S/S Sultanpur.	17/Jun/2023	10:00	17/Jun/2023	18:00		PLANNED	Requested
705	RQ133022	OCC_207	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ALIGARH(UP)	UPPTCL	C	Attending of Transformer Oil Leakage, Testing & Preventive Maintenance.	14/Jun/2023	08:00	20/Jun/2023	18:00		PLANNED	Requested
706	RQ132935	OCC_207	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SULTANPUR(UP)	UPPTCL	D	* For Routine Bay Maintenance and testing at 400KV S/S Sultanpur.	12/Jun/2023	10:00	12/Jun/2023	18:00		PLANNED	Requested
707	RQ132973	OCC_207	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT GR.NOIDA(UPC)	UPPTCL	D	* Ten Delta testing will be carried out of mentioned ICT during this shutdown period at 400 kv S/S Greater Noida.	11/Jun/2023	10:00	11/Jun/2023	16:00		PLANNED	Requested
708	RQ132933	OCC_207	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 2 AT SULTANPUR(UP)	UPPTCL	D	* For Routine Bay Maintenance and testing at 400KV S/S Sultanpur.	10/Jun/2023	10:00	10/Jun/2023	18:00		PLANNED	Requested
709	RQ133023	OCC_207	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT ALIGARH(UP)	UPPTCL	C	Attending of Transformer Oil Leakage, Testing & Preventive Maintenance.	09/Jun/2023	08:00	13/Jun/2023	18:00		PLANNED	Requested
710	RQ132905	OCC_207	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ORAI(UP)	UPPTCL	D	* For replacement of R-phase B-phase 220KV CT due to higher tan delta value .	08/Jun/2023	09:00	09/Jun/2023	17:00		PLANNED	Requested
711	RQ132982	OCC_207	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT RAMPUR_PRSTL (UP)	UPPTCL	D	For CSD Fine Tuning of 400kV 500MVA ICT-2 at 765/400/220kV Rampur GIS	06/Jun/2023	10:00	06/Jun/2023	13:00		PLANNED	Requested
712	RQ133739	OCC_207	meja_sd	TRANSFORMER	400/132 KV 200 MVA ICT 2 AT MEJA TPS(MUN)	UPPTCL	C	Annual Maintenance	06/Jun/2023	09:00	10/Jun/2023	19:00		PLANNED	Requested
713	RQ132981	OCC_207	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT RAMPUR_PRSTL (UP)	UPPTCL	D	For CSD Fine Tuning of 400kV 500MVA ICT-1 at 765/400/220kV Rampur GIS	05/Jun/2023	10:00	05/Jun/2023	13:00		PLANNED	Requested
714	RQ132906	OCC_207	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MATHURAI(UP)	UPPTCL	C	* Shutdown of 500 MVA ICT-3 for Centrifuging of OLTC Oil.	02/Jun/2023	09:00	03/Jun/2023	20:00		PLANNED	Requested
715	RQ132989	OCC_207	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT ALIGARH(UP)	UPPTCL	C	Preventive Maintenance, Testing & Centrifuging of Transformer Oil	02/Jun/2023	08:00	08/Jun/2023	18:00		PLANNED	Requested
716	RQ132920	OCC_207	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAREILLY(UP)	UPPTCL	D	* Preventive maintenance and testing , pantograph maintenance	02/Jun/2023	08:00	02/Jun/2023	17:00		PLANNED	Requested
717	RQ133738	OCC_207	meja_sd	TRANSFORMER	400/132 KV 200 MVA ICT 1 AT MEJA TPS(MUN)	UPPTCL	C	Annual Maintenance	01/Jun/2023	09:00	04/Jun/2023	19:00		PLANNED	Requested
718	RQ133209	OCC_207	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HINDAUN(RS)	RRVPLN	D	For Quarterly maintenance work	23/Jun/2023	08:00	23/Jun/2023	18:00		PLANNED	Requested
719	RQ133224	OCC_207	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANKANI(RS)	RRVPLN	D	Preventive maintenance & Testing of bay and equipments	23/Jun/2023	08:00	24/Jun/2023	18:00		PLANNED	Requested
720	RQ133207	OCC_207	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HINDAUN(RS)	RRVPLN	D	For Quarterly maintenance work	22/Jun/2023	08:00	22/Jun/2023	18:00		PLANNED	Requested
721	RQ133204	OCC_207	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BABA(RS)	RRVPLN	D	Half Yearly Maintenance	22/Jun/2023	08:00	22/Jun/2023	18:00		PLANNED	Requested
722	RQ133213	OCC_207	slcds_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA(RS)	RRVPLN	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	21/Jun/2023	16:00	22/Jun/2023	23:00		PLANNED	Requested
723	RQ133225	OCC_207	slcds_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT KANKANI(RS)	RRVPLN	D	Preventive maintenance & Testing of bay and equipments	21/Jun/2023	08:00	22/Jun/2023	18:00		PLANNED	Requested
724	RQ133208	OCC_207	slcds_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA(RS)	RRVPLN	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	19/Jun/2023	16:00	20/Jun/2023	23:00		PLANNED	Requested
725	RQ133216	OCC_207	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT RATANGARH(RS)	RRVPLN	D	Maintenance work of bay equipments , isolators and testing work of bay equipments.	17/Jun/2023	08:00	17/Jun/2023	18:00		PLANNED	Requested
726	RQ133221	OCC_207	slcds_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA(RS)	RRVPLN	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	16/Jun/2023	16:00	17/Jun/2023	23:00		PLANNED	Requested
727	RQ133211	OCC_207	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT RATANGARH(RS)	RRVPLN	D	Maintenance work of bay equipments , isolators and testing work of bay equipments.	16/Jun/2023	08:00	16/Jun/2023	18:00		PLANNED	Requested
728	RQ133223	OCC_207	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT HEERAPURA(RS)	RRVPLN	D	Quarterly/Half yearly Maintenance work of 400 KV side bay Equipments	16/Jun/2023	08:00	16/Jun/2023	18:00		PLANNED	Requested
729	RQ133205	OCC_207	slcds_sd	TRANSFORMER	400/220 KV 250 MVA ICT 3 AT HEERAPURA(RS)	RRVPLN	D	Quarterly/Half yearly Maintenance work of 400 KV side bay Equipments	15/Jun/2023	08:00	15/Jun/2023	18:00		PLANNED	Requested
730	RQ133214	OCC_207	slcds_sd	TRANSFORMER	400/220 KV 250 MVA ICT 2 AT HEERAPURA(RS)	RRVPLN	D	Quarterly/Half yearly Maintenance work of 400 KV side bay Equipments	14/Jun/2023	08:00	14/Jun/2023	18:00		PLANNED	Requested
731	RQ133222	OCC_207	slcds_sd	TRANSFORMER	400/220 KV 250 MVA ICT 1 AT HEERAPURA(RS)	RRVPLN	D	Quarterly/Half yearly Maintenance work of 400 KV side bay Equipments	13/Jun/2023	08:00	13/Jun/2023	18:00		PLANNED	Requested
732	RQ133210	OCC_207	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT RATANGARH(RS)	RRVPLN	D	Maintenance work of bay equipments , isolators and testing work of bay equipments.	10/Jun/2023	08:00	10/Jun/2023	18:00		PLANNED	Requested
733	RQ133203	OCC_207	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AJMER(RS)	RRVPLN	D	Quarterly maintenance work of associated equipments of Bay & Transformer.	09/Jun/2023	08:00	09/Jun/2023	18:00		PLANNED	Requested
734	RQ133219	OCC_207	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JODHPUR(RS)	RRVPLN	D	Testing work	07/Jun/2023	08:00	07/Jun/2023	18:00		PLANNED	Requested
735	RQ133215	OCC_207	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JODHPUR(RS)	RRVPLN	D	Testing work	06/Jun/2023	08:00	06/Jun/2023	18:00		PLANNED	Requested

736	RQ133206	OCC_207	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT CHHABRA(RVUN)	RRVPNL	C	1. For Attending oil leakage from Top of 220 kv V-Phase bushing of ICT. 2. Oil filtration of ICT. 3. For maintenance of Switchyard Equipments at CTTP End.	01/Jun/2023	08:00	05/Jun/2023	18:00		PLANNED	Requested	
737	RQ133003	OCC_207	sldchr_sd	TRANSFORMER	400/220 KV 250 MVA ICT 2 AT NAWADA(HV)	HVPNL	D	For gen mtc and Tan Delta of HV & LV CT	13/Jun/2023	10:00	13/Jun/2023	16:00		PLANNED	Requested	
738	RQ133728	OCC_207	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT MUZAFFARNAGAR(UP)	POWERGRID, UPPTCL	D	FOR AMP WORK	09/Jun/2023	08:00	09/Jun/2023	18:00		PLANNED	Requested	
739	RQ133754	OCC_207	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	08/Jun/2023	08:00	08/Jun/2023	18:00		PLANNED	Requested	
740	RQ133752	OCC_207	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	06/Jun/2023	08:00	06/Jun/2023	18:00		PLANNED	Requested	
741	RQ133751	OCC_207	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NAKODAR(PSG)	PSTCL	D	Maintenance of all equipments of ict	06/Jun/2023	08:00	06/Jun/2023	18:00		PLANNED	Requested	
742	RQ133753	OCC_207	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	01/Jun/2023	08:00	01/Jun/2023	18:00		PLANNED	Requested	
743	RQ132972	OCC_207	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SULTANPUR(UP)-TANDA(NT) (UP) CKT-2	UPPTCL	D	* Routine Bay Maintenance work at 220KV S/S Sultanpur.	30/Jun/2023	10:00	30/Jun/2023	18:00		PLANNED	Requested	
744	RQ133418	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHPUR(PG)-SARH(UP) (UP) CKT-1	UPPTCL	D	AMP work	27/Jun/2023	09:00	27/Jun/2023	18:00		PLANNED	Requested	
745	RQ133438	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-TUNDLA (UP) (UP) CKT-1	UPPTCL	D	AMP work	19/Jun/2023	09:00	19/Jun/2023	18:00		PLANNED	Requested	
746	RQ132851	OCC_207	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (UP) CKT-2	UPPTCL	D	Routine maintenance works like jumper tightening of tension towers, top tower patrolling etc	09/Jun/2023	10:00	11/Jun/2023	18:00		PLANNED	Requested	
747	RQ133334	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-BAROT(UP) (UP) CKT-1	UPPTCL	D	For SF6 Gas re-filling work in B-Phase CB pole	06/Jun/2023	08:00	06/Jun/2023	18:00		PLANNED	Requested	
748	RQ132926	OCC_207	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANTNAGAR(UK)-BAREILLY(UP) (UP) CKT-1	UPPTCL	D	* For Preventive Maintenance and Routine Testing of relays	05/Jun/2023	10:00	05/Jun/2023	12:00		PLANNED	Requested	
749	RQ133349	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-SOHAWAL(UP) (UP) CKT-1	UPPTCL	D	AMP work	02/Jun/2023	08:00	02/Jun/2023	18:00		PLANNED	Requested	
750	RQ133336	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEOBAND (UP)-SAHARANPUR(PG) (UP) CKT-2	UPPTCL	D	For CT oil sampling	01/Jun/2023	08:00	01/Jun/2023	18:00		PLANNED	Requested	
751	RQ133335	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEOBAND (UP)-SAHARANPUR(PG) (UP) CKT-1	UPPTCL	D	For CT oil sampling	01/Jun/2023	08:00	01/Jun/2023	18:00		PLANNED	Requested	
752	RQ132971	OCC_207	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NAPP(NP)-KHURJA(UP) (UP) CKT-1	UPPTCL	D	1.* OVERHEAD CROSSING OF 400KV DC SHAMLI-ALIGARH LINE AT TOWER NO 63-64. 2. * SHUTDOWN REQUIRED FOR OVERHEAD CROSSING OF 400KV DC SHAMLI-ALIGARH LINE TOWER NO	01/Jun/2023	08:00	02/Jun/2023	18:00		PLANNED	Requested	
753	RQ133851	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-PAMPORE(PDD) (PG) CKT-2	POWERGRID	D	Shutdown taken for retrofitting of bay equipment under ADD CAP	30/Jun/2023	09:00	30/Jun/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested	
754	RQ133332	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HEERAPURA(RS)-I.G.NAGAR(RS) (PG) CKT-1	POWERGRID	C	For New CTs Erection & Commissioning in All the three phases under Add Cap	30/Jun/2023	08:00	03/Jul/2023	18:00		PLANNED	Requested	
755	RQ133424	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHPUR(PG)-KANPURSOUTH(UP) (PG) CKT-1	POWERGRID	D	AMP work	28/Jun/2023	09:00	28/Jun/2023	18:00		PLANNED	Requested	
756	RQ133672	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENGANGA(NH)-WAGOORA(PG) (PG) CKT-2	POWERGRID	D	Repair of damaged conductor in span no 289-290	27/Jun/2023	09:00	27/Jun/2023	18:00	Kindly Approve	PLANNED	Requested	
757	RQ133559	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-UDHAMPUR(PDD) (PG) CKT-1	POWERGRID	D	For AMP work of line	27/Jun/2023	09:00	27/Jun/2023	18:00	Kindly Approve	PLANNED	Requested	
758	RQ133560	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-UDHAMPUR(PDD) (PG) CKT-2	POWERGRID	D	For AMP work of line	27/Jun/2023	09:00	27/Jun/2023	18:00	Kindly Approve	PLANNED	Requested	
759	RQ133629	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-2	POWERGRID	D	Shifting of line from ERS to new tower at L-131	25/Jun/2023	09:00	26/Jun/2023	18:00	Kindly Approve	PLANNED	Requested	
760	RQ133614	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-HAMIRPUR(HP) (PG) CKT-1	POWERGRID	D	Shut down is required on alternate day basis for replacement of Deccan make polymer insulators in line crossings with non auto mode of other 220KV Hamirpur Hamirpur Ckt-II	24/Jun/2023	09:00	28/Jun/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested	
761	RQ133615	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-HAMIRPUR(HP) (PG) CKT-2	POWERGRID	D	Shut down is required on alternate day basis for replacement of Deccan make polymer insulators in line crossings with non auto mode of other 220KV Hamirpur Hamirpur Ckt-I	24/Jun/2023	09:00	28/Jun/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested	
762	RQ133628	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-1	POWERGRID	D	Shifting of line from ERS to new tower at L-131	23/Jun/2023	09:00	24/Jun/2023	18:00	Kindly Approve	PLANNED	Requested	
763	RQ133151	OCC_207	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2	POWERGRID	D	Routine Maintenance of Bay & Line	22/Jun/2023	08:00	22/Jun/2023	18:00		PLANNED	Requested	

764	RQ133150	OCC_207	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHLWARA(RS) (PG) CKT-1	POWERGRID	D	Routine Maintenance of Bay & Line	21/Jun/2023	08:00	21/Jun/2023	18:00		PLANNED	Requested
765	RQ133616	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-HAMIRPUR (PG) CKT-1	POWERGRID	D	Shut down is required on alternate day basis for replacement of Deccan make polymer insulators in line crossings with non auto mode of 400kv Banala-Amritsar/ Hamirpur Jalandhar TL	19/Jun/2023	09:00	22/Jun/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested
766	RQ133849	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-PAMPPORE(PDD) (PG) CKT-2	POWERGRID	D	Shutdown taken for retrofitting of bay equipment under ADD CAP	18/Jun/2023	09:00	18/Jun/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested
767	RQ133287	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1	POWERGRID	D	Additional glass disc insertion work	16/Jun/2023	08:00	16/Jun/2023	18:00		PLANNED	Requested
768	RQ133099	OCC_207	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1	POWERGRID	D	General Maintenance of bay and Line	16/Jun/2023	08:00	16/Jun/2023	18:00		PLANNED	Requested
769	RQ133850	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-PAMPPORE(PDD) (PG) CKT-1	POWERGRID	D	Shutdown taken for retrofitting of bay equipment under ADD CAP	15/Jun/2023	09:00	15/Jun/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested
770	RQ133413	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH-JAULIVI (PG) CKT-1	POWERGRID	D	AMP work	15/Jun/2023	08:00	15/Jun/2023	18:00		PLANNED	Requested
771	RQ133100	OCC_207	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAWAIMADHOPUR(RS)-DAUSA(RS) (PG) CKT-1	POWERGRID	D	Quarterly maintenance work	13/Jun/2023	09:00	13/Jun/2023	15:00		PLANNED	Requested
772	RQ133554	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-4	POWERGRID	D	For AMP work	13/Jun/2023	09:00	13/Jun/2023	15:00	Kindly Approve	PLANNED	Requested
773	RQ133103	OCC_207	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LALSOTE(RS)-DAUSA(RS) (PG) CKT-1	POWERGRID	D	Quarterly maintenance work	12/Jun/2023	09:00	12/Jun/2023	15:00		PLANNED	Requested
774	RQ133553	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-3	POWERGRID	D	For AMP work	12/Jun/2023	09:00	12/Jun/2023	15:00	Kindly Approve	PLANNED	Requested
775	RQ133229	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1	POWERGRID	D	AMP of Line Bay equipment's	12/Jun/2023	08:00	12/Jun/2023	18:00		PLANNED	Requested
776	RQ133108	OCC_207	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-2	POWERGRID	D	Quarterly maintenance work	09/Jun/2023	09:00	09/Jun/2023	15:00		PLANNED	Requested
777	RQ133102	OCC_207	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV INDIRA NAGAR(RS)-HEERAPURA(RS) (PG) CKT-1	POWERGRID	D	Quarterly Maintenance	09/Jun/2023	08:00	09/Jun/2023	18:00		PLANNED	Requested
778	RQ133107	OCC_207	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-1	POWERGRID	D	Quarterly maintenance work	08/Jun/2023	09:00	08/Jun/2023	15:00		PLANNED	Requested
779	RQ133400	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-JHUSI(UP) (PG) CKT-1	POWERGRID	D	AMP work	07/Jun/2023	10:00	07/Jun/2023	18:00		PLANNED	Requested
780	RQ133479	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-3	POWERGRID	D	AMP work	07/Jun/2023	08:00	07/Jun/2023	18:00		PLANNED	Requested
781	RQ133338	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1	POWERGRID	D	FOR ATTENDING SHUTDOWN NATURE DEFECTS IN THE LINE	07/Jun/2023	08:00	08/Jun/2023	18:00		PLANNED	Requested
782	RQ133622	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-NEHRIAN(HP) (PG) CKT-1	POWERGRID	D	Shut down is required on alternate day basis for replacement of Deccan make polymer insulators in line crossings with non auto mode of other 220KV Jalandhar Nehrian Ckt-II	05/Jun/2023	09:00	08/Jun/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested
783	RQ133623	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-NEHRIAN(HP) (PG) CKT-2	POWERGRID	D	Shut down is required on alternate day basis for replacement of Deccan make polymer insulators in line crossings with non auto mode of other 220KV Jalandhar Nehrian Ckt-I	05/Jun/2023	09:00	08/Jun/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested
784	RQ133478	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-2	POWERGRID	D	AMP work	05/Jun/2023	08:00	05/Jun/2023	18:00		PLANNED	Requested
785	RQ133288	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1	POWERGRID	D	Additional glass disc insertion work	05/Jun/2023	08:00	05/Jun/2023	18:00		PLANNED	Requested
786	RQ133477	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-1	POWERGRID	D	AMP work	03/Jun/2023	08:00	03/Jun/2023	18:00		PLANNED	Requested
787	RQ133848	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-PAMPPORE(PDD) (PG) CKT-1	POWERGRID	D	Shutdown taken for retrofitting of bay equipment under ADD CAP	02/Jun/2023	09:00	02/Jun/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested
788	RQ132916	OCC_207	slcup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AURAIYA(NT)-SIKANDRA(UP) (PG) CKT-1	POWERGRID	D	Lilo of 220 KV AURAIYA(NT)-SIKANDRA(UP) (PG) CKT-2 at 220KV S/s Safai(UP).	01/Jun/2023	10:00	02/Jun/2023	16:00		PLANNED	Requested
789	RQ132917	OCC_207	slcup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AURAIYA(NT)-SIKANDRA(UP) (PG) CKT-2	POWERGRID	D	Lilo of 220 KV AURAIYA(NT)-SIKANDRA(UP) (PG) CKT-2 at 220KV S/s Safai(UP)	01/Jun/2023	10:00	02/Jun/2023	16:00		PLANNED	Requested
790	RQ133634	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1	POWERGRID	D	Auto Reclose off is required for OPGW INSTALLATION works under Northern Region Optical fibre Strengthening Scheme (NROSS)	01/Jun/2023	08:00	30/Jun/2023	18:00	Only Auto-recloser on daily basis	PLANNED	Requested
791	RQ133431	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (PG) CKT-1	POWERGRID, UPPTCL	D	AMP work	28/Jun/2023	09:00	28/Jun/2023	18:00		PLANNED	Requested



792	RQ133771	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MEERUT(PG)-MODIPURAM(UP) (PG) CKT-1	POWERGRID, UPPTCL	D	AMP Works and attending Hot Spot in line bay	07/Jun/2023	08:00	07/Jun/2023	18:00		PLANNED	Requested
793	RQ132850	OCC_207	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (PG) CKT-1	POWERGRID, UPPTCL	D	Routine maintenance works like jumper tightening of tension towers, top tower patrolling etc	06/Jun/2023	10:00	08/Jun/2023	18:00		PLANNED	Requested
794	RQ133331	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HEERAPURA(RS)-MANSAROVAR(RS) (PG) CKT-1	POWERGRID, RRVPNL	C	For New CTs Erection & Commissioning in All the three phases under Add Cap	26/Jun/2023	08:00	29/Jun/2023	18:00		PLANNED	Requested
795	RQ133098	OCC_207	slcds_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-SIKANDRA(UP) (PG) CKT-1	POWERGRID, RRVPNL	D	For line maintenance work	24/Jun/2023	08:00	24/Jun/2023	18:00		PLANNED	Requested
796	RQ133094	OCC_207	slcds_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1	POWERGRID, RRVPNL	D	For bay and line maintenance work	23/Jun/2023	08:00	23/Jun/2023	18:00		PLANNED	Requested
797	RQ133106	OCC_207	slcds_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-BAGRU(RS) (PG) CKT-1	POWERGRID, RRVPNL	D	For quarterly maintenance work of whole grid sub-station	11/Jun/2023	08:00	11/Jun/2023	18:00		PLANNED	Requested
798	RQ133769	OCC_207	slcds_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-2	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	22/Jun/2023	08:00	22/Jun/2023	18:00		PLANNED	Requested
799	RQ133768	OCC_207	slcds_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	19/Jun/2023	08:00	19/Jun/2023	18:00		PLANNED	Requested
800	RQ133652	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PATIALA(PG)-RAJPURA(PS) (PSTCL) CKT-1	PSTCL	C	For Stringing of Zag Bus for two gantries between Bus-1 & Bus-2	02/Jun/2023	09:00	04/Jun/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested
801	RQ133767	OCC_207	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PS) (PSTCL) CKT-3	PSTCL	D	Jumper Tightening, and tree cutting between Tower No. 1 to 4	01/Jun/2023	08:00	01/Jun/2023	18:00		PLANNED	Requested
802	RQ133153	OCC_207	slcds_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	BBMB	D	For Tree trimming & bay maintenance work	22/Jun/2023	08:00	22/Jun/2023	18:00		PLANNED	Requested
803	RQ133148	OCC_207	slcds_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-CHIRAWA(RS) (BB) CKT-1	BBMB	D	For Quarterly Maintenance of bay equipments and tree trimming under the line as per govt. norms, requiring Shutdown subject to the condition that if shutdown for 12/05/2023 is not granted.	22/Jun/2023	08:00	22/Jun/2023	18:00		PLANNED	Requested
804	RQ133152	OCC_207	slcds_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	BBMB	D	For Tree trimming & bay maintenance work	20/Jun/2023	08:00	20/Jun/2023	18:00		PLANNED	Requested
805	RQ133459	OCC_207	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-2	BBMB	D	Half yearly mtc	15/Jun/2023	08:00	15/Jun/2023	18:00		PLANNED	Requested
806	RQ133770	OCC_207	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONGI(BB)-DASUYA(PS) (BBMB) CKT-2	BBMB	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	14/Jun/2023	08:00	14/Jun/2023	18:00		PLANNED	Requested
807	RQ133463	OCC_207	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-2	BBMB	D	Line mtc.	14/Jun/2023	08:00	14/Jun/2023	18:00		PLANNED	Requested
808	RQ133457	OCC_207	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-1	BBMB	D	Half yearly mtc	13/Jun/2023	08:00	13/Jun/2023	18:00		PLANNED	Requested
809	RQ133462	OCC_207	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-1	BBMB	D	Line mtc.	13/Jun/2023	08:00	13/Jun/2023	18:00		PLANNED	Requested
810	RQ133464	OCC_207	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-KURUKSHETRA (BB) CKT-1	BBMB	D	Line mtc.	12/Jun/2023	08:00	12/Jun/2023	18:00		PLANNED	Requested
811	RQ133884	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAGADHARI-KURUKSHETRA (BB) CKT-1	BBMB	D	For Stringing work at AP12/0-AP13/0 span of 220KV Abdullapur-Jagadhari Transmission line (DFCCIL Project) crossing of 220KV S/C Jagadhari- Kurukshestra BBMB line at location no.16 & 17.	09/Jun/2023	10:00	09/Jun/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested
812	RQ133456	OCC_207	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-DHULKOTE (BB) CKT-2	BBMB	D	Half Yearly Mtc..	08/Jun/2023	08:00	08/Jun/2023	18:00		PLANNED	Requested
813	RQ133455	OCC_207	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-DHULKOTE (BB) CKT-1	BBMB	D	Half yearly mtc	06/Jun/2023	08:00	06/Jun/2023	18:00		PLANNED	Requested
814	RQ133887	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-RAILWAYHR(RLY) (HVPNL) CKT-1	HVPNL	D	For Stringing work at AP15/0-AP16/0 span of 220KV Abdullapur-Jagadhari Transmission line(DFCCIL Project) crossing span location no. 22 & 23 of 220KV D/C- 2 Phase - Abdullapur-Jagadhari Railway Workshop TSS Transmission Line.	21/Jun/2023	10:00	21/Jun/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested
815	RQ133888	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-RAILWAYHR(RLY) (HVPNL) CKT-2	HVPNL	D	For Stringing work at AP15/0-AP16/0 span of 220KV Abdullapur-Jagadhari Transmission line(DFCCIL Project) crossing span location no. 22 & 23 of 220KV D/C- 2 Phase - Abdullapur-Jagadhari Railway Workshop TSS Transmission Line.	21/Jun/2023	10:00	21/Jun/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested
816	RQ133293	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-MAU(HV) (HVPNL) CKT-1	HVPNL	C	For NCRTC diversion work	16/Jun/2023	08:00	30/Jun/2023	18:00		PLANNED	Requested
817	RQ133302	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANESAR(PG)-MAU(HV) (HVPNL) CKT-1	HVPNL	C	For NCRTC diversion work	16/Jun/2023	08:00	30/Jun/2023	18:00		PLANNED	Requested

818	RQ133303	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANESAR(PG)-MAU(HV) (HVPNL) CKT-2	HVPNL	C	For NCRTC diversion work	16/Jun/2023	08:00	30/Jun/2023	18:00		PLANNED	Requested
819	RQ133885	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-RAMPUR(HV) (HVPNL) CKT-1	HVPNL	D	For Stringing work at AP5/0-AP6/0 span of 220KV Abdullapur-Jagadhari Transmission line (DFCIL Project) crossing of 220KV Abdullapur (POWERGRID)-DCRTPP Yamunanagar (HVPNL) TL & 220KV Abdullapur (POWERGRID)-Rampura Yamunanagar (HVPNL) TL at location no. 86 & 87.	15/Jun/2023	10:00	15/Jun/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested
820	RQ133886	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-DCRTPPYAMUNANAGAR(HV) (HVPNL) CKT-1	HVPNL	D	For Stringing work at AP5/0-AP6/0 span of 220KV Abdullapur-Jagadhari Transmission line (DFCIL Project) crossing of 220KV Abdullapur (POWERGRID)-DCRTPP Yamunanagar (HVPNL) TL & 220KV Abdullapur (POWERGRID)-Rampura Yamunanagar (HVPNL) TL at location no. 86 & 87.	15/Jun/2023	10:00	15/Jun/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested
821	RQ133443	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-RAILWAYHR(RLY) (HVPNL) CKT-2	HVPNL	D	For AMP Works	05/Jun/2023	09:00	05/Jun/2023	18:00	Kindly Approve	PLANNED	Requested
822	RQ133444	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-RAMPUR(HV) (HVPNL) CKT-1	HVPNL	D	For AMP work	02/Jun/2023	09:00	02/Jun/2023	18:00	Kindly Approve	PLANNED	Requested
823	RQ133295	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-REWARI(HV) (HVPNL) CKT-2	HVPNL	C	For NCRTC diversion work	01/Jun/2023	08:00	15/Jun/2023	18:00		PLANNED	Requested
824	RQ133294	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-REWARI(HV) (HVPNL) CKT-1	HVPNL	C	For NCRTC diversion work	01/Jun/2023	08:00	15/Jun/2023	18:00		PLANNED	Requested
825	RQ133296	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-HSIIDC BAWAL(HV) (HVPNL) CKT-1	HVPNL	C	For NCRTC diversion work	01/Jun/2023	08:00	15/Jun/2023	18:00		PLANNED	Requested
826	RQ133488	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAMBA(PG)-KARIAN(HP) (HPSEB) CKT-1	HPSEB	C	For Connecting new bus with existing Bus Bar-1 & 2 (Through conductor) and stability testing work	21/Jun/2023	09:00	28/Jun/2023	19:00	Under construction head, Kindly Approve	PLANNED	Requested
827	RQ133487	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAMBA(PG)-KARIAN(HP) (HPSEB) CKT-1	HPSEB	C	For erection of GIB & GIS Bushings for the new bay i.e. 207 bay.	13/Jun/2023	09:00	16/Jun/2023	19:00	Under construction head, Kindly Approve	PLANNED	Requested
828	RQ133486	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAMBA(PG)-KARIAN(HP) (HPSEB) CKT-1	HPSEB	C	For extending the existing bus-1 & Bus-2 for new bay (bay no. 207 -future line bay for Chamba-HPPTCL Majra)	01/Jun/2023	09:00	10/Jun/2023	19:00	Under construction head, Kindly Approve	PLANNED	Requested
829	RQ133278	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-2	RRVPNL	D	Relay Retrofitment	17/Jun/2023	08:00	17/Jun/2023	18:00	AT BHIWADI PG	PLANNED	Requested
830	RQ133277	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-1	RRVPNL	D	Relay Retrofitment	16/Jun/2023	08:00	16/Jun/2023	18:00	AT BHIWADI PG	PLANNED	Requested
831	RQ133097	OCC_207	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEBARI(RS)-RAPS_A(NP) (RS) CKT-1	RRVPNL	D	General Maintenance of bay and Line	15/Jun/2023	08:00	15/Jun/2023	18:00		PLANNED	Requested
832	RQ133231	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHLWARA(RS)-KOTA(PG) (RS) CKT-1	RRVPNL	D	AMP of Line Bay equipments	14/Jun/2023	08:00	14/Jun/2023	18:00		PLANNED	Requested
833	RQ133238	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AMBERI(RS)-KANKROLI(PG) (RS) CKT-1	RRVPNL	D	AMP of Line Bay equipments	13/Jun/2023	08:00	13/Jun/2023	18:00		PLANNED	Requested
834	RQ133232	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DUNI(RS)-KOTA(PG) (RS) CKT-1	RRVPNL	D	AMP of Line Bay equipments	13/Jun/2023	08:00	13/Jun/2023	18:00		PLANNED	Requested
835	RQ133239	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHLWARA(RS)-KANKROLI(PG) (RS) CKT-1	RRVPNL	D	AMP of Line Bay equipments	12/Jun/2023	08:00	12/Jun/2023	18:00		PLANNED	Requested
836	RQ133105	OCC_207	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BADARPUR(NT)-ALWAR MIA(RS) (RS) CKT-1	RRVPNL	D	For Bay / Line maintenance & tree trimming work under line	09/Jun/2023	08:00	11/Jun/2023	18:00		PLANNED	Requested
837	RQ133104	OCC_207	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAKATPURA(RS) (RS) CKT-1	RRVPNL	D	Quarterly maintenance work and Testing of Equipment	08/Jun/2023	08:00	08/Jun/2023	18:00		PLANNED	Requested
838	RQ133598	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-CHOWADHI (JK) (PDD JK) CKT-1	POWERGRID, PDD JK	D	For AMP work of line	15/Jun/2023	09:00	15/Jun/2023	18:00	Kindly Approve	PLANNED	Requested
839	RQ133407	OCC_207	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-3	DTL	D	Tan delta test of bay equipment to be carried out as per PMS.	13/Jun/2023	05:00	13/Jun/2023	09:00		PLANNED	Requested
840	RQ133406	OCC_207	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-2	DTL	D	Tan delta test of bay equipment to be carried out as per PMS.	09/Jun/2023	05:00	09/Jun/2023	09:00		PLANNED	Requested
841	RQ133421	OCC_207	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-2	DTL	D	For Jumper tightening of critical towers nos.- 18, 17, & 17A,09,02, 01 & Gantry Mandola .	07/Jun/2023	05:00	07/Jun/2023	09:00		PLANNED	Requested
842	RQ133405	OCC_207	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-1	DTL	D	Tan delta test of bay equipment to be carried out as per PMS.	06/Jun/2023	05:00	06/Jun/2023	09:00		PLANNED	Requested

843	RQ133420	OCC_207	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-1	DTL	D	For checking the Alignment of earth switch	05/Jun/2023	05:00	05/Jun/2023	09:00		PLANNED	Requested
844	RQ133408	OCC_207	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-4	DTL	D	Electrical clearance of a premises is to be measured as per instruction of secretary CGRF for BSES Yamuna Power Ltd.	03/Jun/2023	05:00	03/Jun/2023	09:00		PLANNED	Requested
845	RQ133423	OCC_207	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-2	DTL	D	General maintenance	02/Jun/2023	05:00	02/Jun/2023	09:00		PLANNED	Requested
846	RQ133422	OCC_207	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-1	DTL	D	General maintenance	01/Jun/2023	05:00	01/Jun/2023	09:00		PLANNED	Requested
847	RQ133401	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-1	RAILWAYS	D	AMP work	10/Jun/2023	10:00	10/Jun/2023	18:00		PLANNED	Requested
848	RQ133245	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SUNBRIGHT SL_FGARH_PG (RSBPL)-FATEHGARH_II(PG) (RENEW SUN BRIGHT (RSBPL)) CKT-1	RENEW SUN BRIGHT (RSBPL)	D	For testing and commissioning works with TBC Bay & LM Erection Works	07/Jun/2023	17:00	16/Jun/2023	23:00		PLANNED	Requested
849	RQ133248	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-RENEW_HARKHAND 3 SL_FGARH_PG (RSEJ3PL) (RSEJ3PL) CKT-1	RSEJ3PL	D	For testing and commissioning works with TBC Bay & LM Erection Works	07/Jun/2023	17:00	16/Jun/2023	23:00		PLANNED	Requested
850	RQ133249	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-RENEW SUNWAVE SL_FGRAH_PG (RSWPL) (RENEW SUN WAVE (RSWPL)) CKT-1	RENEW SUN WAVE (RSWPL)	D	For testing and commissioning works with TBC Bay & LM Erection Works	07/Jun/2023	17:00	16/Jun/2023	23:00		PLANNED	Requested
851	RQ133357	OCC_207	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KHODRI(UK)-MAJRI(HP) (UK) CKT-2	PTCUL	C	for overhauling and repairing of mechanism & poles of 220 kV SF6 breaker	04/Jun/2023	10:00	06/Jun/2023	17:00		PLANNED	Requested
852	RQ133356	OCC_207	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KHODRI(UK)-MAJRI(HP) (UK) CKT-1	PTCUL	C	for overhauling and repairing of mechanism & poles of 220 kV SF6 breaker	01/Jun/2023	10:00	03/Jun/2023	17:00		PLANNED	Requested
853	RQ133273	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHADLA(PG)-SAURYA URJA SOLAR(SU) (SAURYA URJA) CKT-2	SAURYA URJA	D	AMP For Line bay equipments	03/Jun/2023	17:00	03/Jun/2023	23:00		PLANNED	Requested
854	RQ133272	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHADLA(PG)-SAURYA URJA SOLAR(SU) (SAURYA URJA) CKT-1	SAURYA URJA	D	AMP For Line bay equipments	01/Jun/2023	17:00	01/Jun/2023	23:00		PLANNED	Requested
855	RQ133251	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-2	AHEJOL	D	For testing and commissioning works with TBC Bay	02/Jun/2023	17:00	07/Jun/2023	23:00		PLANNED	Requested
856	RQ133250	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-1	AHEJOL	D	For testing and commissioning works with TBC Bay	01/Jun/2023	17:00	06/Jun/2023	23:00		PLANNED	Requested
857	RQ133246	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJ3L PSS HB_FGRAH_PG (AHEJ3L) (AHEJ3L) CKT-1	AHEJ3L	D	For testing and commissioning works with TBC Bay	02/Jun/2023	17:00	06/Jun/2023	23:00		PLANNED	Requested
858	RQ133247	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJ2L PSS HB_FGRAH_PG (AHEJ2L) (AHEJ2L) CKT-1	AHEJ2L	D	For testing and commissioning works with TBC Bay	01/Jun/2023	17:00	05/Jun/2023	23:00		PLANNED	Requested
859	RQ133242	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SOLARURJA SL_FGARH_PG (RSUPL)-FATEHGARH_II(PG) (RENEW SOLAR URJA (RSUPL)) CKT-1	RENEW SOLAR URJA (RSUPL)	D	For testing and commissioning works with TBC Bay	01/Jun/2023	17:00	05/Jun/2023	23:00		PLANNED	Requested
860	RQ133252	OCC_207	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-EDEN SL_FGRAH_PG (ERCPL) (EDEN (ERCPL)) CKT-1	EDEN (ERCPL)	D	For testing and commissioning works with TBC Bay	01/Jun/2023	17:00	05/Jun/2023	23:00		PLANNED	Requested
861	RQ133031	OCC_207	rappc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-RAPS_B(NP) (NPCL) CKT-1	POWERGRID, NPCL	C	Upgradation of line Main protection relay and replacement of communication channel (from RS485 to fibre-optic)	01/Jun/2023	09:00	02/Jun/2023	18:00	On continuous isolation basis	PLANNED	Requested
862	RQ133723	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/Jun/2023	07:00	30/Jun/2023	18:00	Non Shutdown activity	PLANNED	Requested
863	RQ133722	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/Jun/2023	07:00	30/Jun/2023	18:00	Non Shutdown activity	PLANNED	Requested
864	RQ133721	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1	ADHPL	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/Jun/2023	07:00	30/Jun/2023	18:00	Non Shutdown activity	PLANNED	Requested

865	RQ133730	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Requirement of shutdown (Aviation Globules re- installation work) for OPGW intallation work under ULDC	01/Jun/2023	07:00	15/Jun/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested
866	RQ133729	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Requirement of shutdown (Aviation Globules re- installation work) for OPGW intallation work under ULDC	01/Jun/2023	07:00	15/Jun/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested
867	RQ133865	OCC_207	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWERGRID	D	As 220KV PAMPORE-2 was charged via temporary arrangement and bypassing of isolators. After retrofitting of old isolators, the new isolators will be taken into service. Presently the 220KV PAMPORE-2 is charged via 220kv TBC bay, 220KV PAMPORE-2 S/D will be taken to remove all the temporary arrangements and BUSES S/D is taken to connect jumpers from Both the Buses.	30/Jun/2023	13:00	30/Jun/2023	15:00	Under construction head, Kindly Approve	PLANNED	Requested
868	RQ133864	OCC_207	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWERGRID	D	As 220KV PAMPORE-2 was charged via temporary arrangement and bypassing of isolators. After retrofitting of old isolators, the new isolators will be taken into service. Presently the 220KV PAMPORE-2 is charged via 220kv TBC bay, 220KV PAMPORE-2 S/D will be taken to remove all the temporary arrangements and BUSES S/D is taken to connect jumpers from Both the Buses.	30/Jun/2023	09:00	30/Jun/2023	11:00	Under construction head, Kindly Approve	PLANNED	Requested
869	RQ133621	OCC_207	cpcc3_sd	BUS	220 KV JAULJIVI (PG) - BUS 4	POWERGRID	C	For SF6 Gas Leakage Attending Work from 21189BE compartment at 400/220KV Jauljibi GIS for which 220KV Bus-4 is the adjacent compartment hence SF6 gas pressure of 220KV Bus-4 Needs to be down to half the rated pressure	27/Jun/2023	08:00	28/Jun/2023	18:00		PLANNED	Requested
870	RQ133483	OCC_207	cpcc2_sd	BUS	220KV BUS 2 AT CHAMBA(PG)	POWERGRID	C	For Connecting new bus (through conductor ) with existing Bus Bar-2 & stability test with Bus Bar-2	25/Jun/2023	09:00	28/Jun/2023	19:00	Under construction head, Kindly Approve	PLANNED	Requested
871	RQ133671	OCC_207	cpcc1_sd	BUS	220 KV KURUKSHETRA(PG) - BUS 2	POWERGRID	C	For INTERCONNECTION OF GIS EXT. WITH EXISTING GIS	23/Jun/2023	07:00	24/Jun/2023	20:00		PLANNED	Requested
872	RQ133727	OCC_207	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 8	POWERGRID	D	construction related works of Phase II (Jumpering and bay extension work of new bays of Phase II)	22/Jun/2023	17:00	28/Jun/2023	23:00		PLANNED	Requested
873	RQ133726	OCC_207	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 7	POWERGRID	D	construction related works of Phase II (Jumpering and bay extension work of new bays of Phase II)	22/Jun/2023	17:00	28/Jun/2023	23:00		PLANNED	Requested
874	RQ133636	OCC_207	cpcc2_sd	BUS	220KV BUS 2 AT PANCHKULA(PG)	POWERGRID	D	Bus bar Stability Test	22/Jun/2023	09:30	22/Jun/2023	17:30	Under construction head, Kindly Approve	PLANNED	Requested
875	RQ133635	OCC_207	cpcc2_sd	BUS	220KV BUS 1 AT PANCHKULA(PG)	POWERGRID	D	Bus bar Stability Test	21/Jun/2023	09:30	21/Jun/2023	17:30	Under construction head, Kindly Approve	PLANNED	Requested
876	RQ133482	OCC_207	cpcc2_sd	BUS	220KV BUS 1 AT CHAMBA(PG)	POWERGRID	C	For Connecting new bus (through conductor ) with existing Bus Bar-1 & stability test with Bus Bar-1	21/Jun/2023	09:00	24/Jun/2023	19:00	Under construction head, Kindly Approve	PLANNED	Requested
877	RQ133670	OCC_207	cpcc1_sd	BUS	220 KV KURUKSHETRA(PG) - BUS 1	POWERGRID	C	For INTERCONNECTION OF GIS EXT. WITH EXISTING GIS	21/Jun/2023	07:00	22/Jun/2023	20:00		PLANNED	Requested
878	RQ133631	OCC_207	cpcc2_sd	BUS	220KV BUS 2 AT PANCHKULA(PG)	POWERGRID	D	220 KV BUS-1 Jumper connection for under construction bay no. 217 & 218	20/Jun/2023	09:30	20/Jun/2023	17:30	Under construction head, Kindly Approve	PLANNED	Requested
879	RQ133630	OCC_207	cpcc2_sd	BUS	220KV BUS 1 AT PANCHKULA(PG)	POWERGRID	D	220 KV BUS-1 Jumper connection for under construction bay no. 217 & 218	19/Jun/2023	09:30	19/Jun/2023	17:30	Under construction head, Kindly Approve	PLANNED	Requested
880	RQ133481	OCC_207	cpcc2_sd	BUS	220KV BUS 2 AT CHAMBA(PG)	POWERGRID	C	HV Testing of newly installed bus wih Bus Bar-2	19/Jun/2023	09:00	20/Jun/2023	19:00	Under construction head, Kindly Approve	PLANNED	Requested
881	RQ133662	OCC_207	cpcc1_sd	BUS	220 KV KURUKSHETRA(PG) - BUS 2	POWERGRID	C	For HV TEST OF 220 KV BUS-2 GIS EXTENSION	19/Jun/2023	07:00	20/Jun/2023	20:00		PLANNED	Requested
882	RQ133517	OCC_207	cpcc3_sd	BUS	220KV BUS 3 AT SOHAWAL(PG)	POWERGRID	D	For integration of NEW ICT-III 220KV Bay in to220KV Transfer Bus	18/Jun/2023	08:00	19/Jun/2023	18:00		PLANNED	Requested
883	RQ133863	OCC_207	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWERGRID	D	For Bus Isolator retrofitting of 220KV PAMPORE-2 Bay (206), Jumpers of 220KV BUS-1 will be removed to isolate the 20689A and 20689B isolator completely.	17/Jun/2023	14:00	17/Jun/2023	17:00	Under construction head, Kindly Approve	PLANNED	Requested
884	RQ133480	OCC_207	cpcc2_sd	BUS	220KV BUS 1 AT CHAMBA(PG)	POWERGRID	C	HV Testing of newly installed bus wih Bus Bar-1	17/Jun/2023	09:00	18/Jun/2023	19:00	Under construction head, Kindly Approve	PLANNED	Requested
885	RQ133862	OCC_207	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWERGRID	D	For Bus Isolator retrofitting of 220KV PAMPORE-2 Bay (206), Jumpers of 220KV BUS-1 will be removed to isolate the 20689A and 20689B isolator completely.	17/Jun/2023	09:00	17/Jun/2023	12:00	Under construction head, Kindly Approve	PLANNED	Requested
886	RQ133661	OCC_207	cpcc1_sd	BUS	220 KV KURUKSHETRA(PG) - BUS 1	POWERGRID	C	For HV TEST OF 220 KV BUS-1 GIS EXTENSION	17/Jun/2023	07:00	18/Jun/2023	20:00		PLANNED	Requested

887	RQ133855	OCC_207	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWERGRID	D	As 220KV PAMPORE-1 was charged via temporary arrangement and bypassing of isolators. After retrofitting of old isolators, the new isolators will be taken into service. Presently the 220KV PAMPORE-1 is charged via 220kv TBC bay, 220KV PAMPORE-1 S/D will be taken to remove all the temporary arrangements and BUS S/D is taken to connect jumpers from Both the Buses.	15/Jun/2023	13:00	15/Jun/2023	15:00	Under construction head, Kindly Approve	PLANNED	Requested	
888	RQ133854	OCC_207	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWERGRID	D	As 220KV PAMPORE-1 was charged via temporary arrangement and bypassing of isolators. After retrofitting of old isolators, the new isolators will be taken into service. Presently the 220KV PAMPORE-1 is charged via 220kv TBC bay, 220KV PAMPORE-1 S/D will be taken to remove all the temporary arrangements and BUS S/D is taken to connect jumpers from Both the Buses.	15/Jun/2023	09:00	15/Jun/2023	11:00	Under construction head, Kindly Approve	PLANNED	Requested	
889	RQ133516	OCC_207	cpcc3_sd	BUS	220KV BUS 2 AT SOHAWAL(PG)	POWERGRID	D	For integration of NEW ICT-III 220KV Bay in to220KV Bus-II & AMP	15/Jun/2023	08:00	16/Jun/2023	18:00		PLANNED	Requested	
890	RQ133515	OCC_207	cpcc3_sd	BUS	220KV BUS 1 AT SOHAWAL(PG)	POWERGRID	D	For integration of NEW ICT-III 220KV Bay in to220KV Bus-I & AMP	13/Jun/2023	08:00	14/Jun/2023	18:00		PLANNED	Requested	
891	RQ133694	OCC_207	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 4	POWERGRID	D	For Bay extension work	12/Jun/2023	17:00	12/Jun/2023	23:00		PLANNED	Requested	
892	RQ133693	OCC_207	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 3	POWERGRID	D	For Bay extension work	11/Jun/2023	17:00	11/Jun/2023	23:00		PLANNED	Requested	
893	RQ133679	OCC_207	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 2	POWERGRID	D	For Bay extension work	10/Jun/2023	17:00	10/Jun/2023	23:00		PLANNED	Requested	
894	RQ133678	OCC_207	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 1	POWERGRID	D	For Bay extension work	09/Jun/2023	17:00	09/Jun/2023	23:00		PLANNED	Requested	
895	RQ133658	OCC_207	cpcc1_sd	BUS	220 KV KURUKSHETRA(PG) - BUS 2	POWERGRID	C	For Erection of Interface Module for GIS Extension Bus-2	08/Jun/2023	07:00	14/Jun/2023	20:00		PLANNED	Requested	
896	RQ133695	OCC_207	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 5	POWERGRID	D	For Bay extension work	07/Jun/2023	17:00	09/Jun/2023	23:00		PLANNED	Requested	
897	RQ133712	OCC_207	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 4	POWERGRID	D	For erection and commissioning works in TBC Bay	07/Jun/2023	17:00	11/Jun/2023	23:00		PLANNED	Requested	
898	RQ133714	OCC_207	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 2	POWERGRID	D	For erection and commissioning works in TBC Bay	07/Jun/2023	17:00	11/Jun/2023	23:00		PLANNED	Requested	
899	RQ133474	OCC_207	cpcc2_sd	BUS	220KV BUS 2 AT CHAMBA(PG)	POWERGRID	C	for extending the existing bus-2 for new bay (207)	06/Jun/2023	09:00	10/Jun/2023	19:00	Under construction head, Kindly Approve	PLANNED	Requested	
900	RQ133647	OCC_207	cpcc2_sd	BUS	220KV BUS 1 AT PATIALA(PG)	POWERGRID	D	For Final Commissioning & Stability Tests	06/Jun/2023	09:00	06/Jun/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested	
901	RQ133648	OCC_207	cpcc2_sd	BUS	220KV BUS 2 AT PATIALA(PG)	POWERGRID	D	For Final Commissioning & Stability Tests	05/Jun/2023	09:00	05/Jun/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested	
902	RQ133531	OCC_207	cpcc3_sd	BUS	220KV BUS 2 AT SHAHJAHANPUR(PG)	POWERGRID	D	For Bus Bar testing of New 209 bay with Bus 2 Isolator	05/Jun/2023	08:00	05/Jun/2023	18:00		PLANNED	Requested	
903	RQ133530	OCC_207	cpcc3_sd	BUS	220KV BUS 1 AT SHAHJAHANPUR(PG)	POWERGRID	D	For Bus Bar testing of New 209 bay with Bus 1 IsolatorFor Bus Bar testing of New 209 bay with Bus 1 IsolatorFor Bus Bar testing of New 209 bay with Bus 1 Isolator	03/Jun/2023	08:00	03/Jun/2023	18:00		PLANNED	Requested	
904	RQ133725	OCC_207	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 6	POWERGRID	D	construction related works of Phase II (Jumpering and bay extension work of new bays of Phase II)	02/Jun/2023	17:00	09/Jun/2023	23:00		PLANNED	Requested	
905	RQ133724	OCC_207	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 5	POWERGRID	D	construction related works of Phase II (Jumpering and bay extension work of new bays of Phase II)	02/Jun/2023	17:00	09/Jun/2023	23:00		PLANNED	Requested	
906	RQ133749	OCC_207	cpcc2_sd	BUS	220KV BUS 1 AT PATIALA(PG)	POWERGRID	C	Shutdown required partially for Stringing of Zag Bus for two gantries between TBC Bus & Aluminium pipe connections. Bus-1 & 2 will be charged upto before 209 bay after removal of Bus Jumpers. Bus 1/2 shutdown taken one by one for removal for jumper near 209 bay.	02/Jun/2023	09:00	04/Jun/2023	18:00	Kindly approve under construction head	PLANNED	Requested	
907	RQ133750	OCC_207	cpcc2_sd	BUS	220KV BUS 2 AT PATIALA(PG)	POWERGRID	C	Shutdown required partially for Stringing of Zag Bus for two gantries between TBC Bus & Aluminium pipe connections. Bus-1 & 2 will be charged upto before 209 bay after removal of Bus Jumpers. Bus 1/2 shutdown taken one by one for removal for jumper near 209 bay.	02/Jun/2023	09:00	04/Jun/2023	18:00	Kindly approve under construction head	PLANNED	Requested	
908	RQ133620	OCC_207	cpcc3_sd	BUS	220KV BUS 2 AT FATEHPUR(PG)	POWERGRID	D	AMP works	02/Jun/2023	08:00	02/Jun/2023	18:00		PLANNED	Requested	
909	RQ133713	OCC_207	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 1	POWERGRID	D	For erection and commissioning works in TBC Bay, Bus Bar , LBB Relay Testing Under Phase-1 commissioning works	01/Jun/2023	17:00	06/Jun/2023	23:00		PLANNED	Requested	
910	RQ133719	OCC_207	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 3	POWERGRID	D	For erection and commissioning works in TBC Bay, Bus Bar , LBB Relay Testing Under Phase-1 commissioning works	01/Jun/2023	17:00	06/Jun/2023	23:00		PLANNED	Requested	

911	RQ133853	OCC_207	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWERGRID	D	For Bus Isolator retrofitting of 220KV PAMPPORE-1 Bay (207), Jumpers of 220KV BUS-2 will be removed to isolate the 20789B isolator completely.	01/Jun/2023	14:00	01/Jun/2023	17:00	Under construction head, Kindly Approve	PLANNED	Requested
912	RQ133619	OCC_207	cpcc3_sd	BUS	220KV BUS 1 AT FATEHPUR(PG)	POWERGRID	D	AMP works	01/Jun/2023	10:00	01/Jun/2023	18:00		PLANNED	Requested
913	RQ133852	OCC_207	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWERGRID	D	.For Bus Isolator retrofitting of 220KV PAMPPORE-1 Bay (207), Jumpers of 220KV BUS-1 will be removed to isolate the 20789A isolator completely.	01/Jun/2023	09:00	01/Jun/2023	12:00	Under construction head, Kindly Approve	PLANNED	Requested
914	RQ133473	OCC_207	cpcc2_sd	BUS	220KV BUS 1 AT CHAMBA(PG)	POWERGRID	C	for extending the existing bus-1 for new bay (207)	01/Jun/2023	09:00	05/Jun/2023	19:00	Under construction head, Kindly Approve	PLANNED	Requested
915	RQ133646	OCC_207	cpcc2_sd	BUS	220KV BUS 2 AT PATIALA(PG)	POWERGRID	C	For Stringing of Zag Bus for two gantries between TBC Bus	01/Jun/2023	09:00	01/Jun/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested
916	RQ133657	OCC_207	cpcc1_sd	BUS	220 KV KURUKSHETRA(PG) - BUS 1	POWERGRID	C	For Erection of Interface Module for GIS Extension Bus-1	01/Jun/2023	07:00	07/Jun/2023	20:00		PLANNED	Requested
917	RQ133644	OCC_207	cpcc2_sd	BUS	220KV BUS 1 AT PATIALA(PG)	POWERGRID	C	For Erection of Tower & Gantry for new 220 Bay construction	#####	09:00	30/May/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested
918	RQ133645	OCC_207	cpcc2_sd	BUS	220KV BUS 2 AT PATIALA(PG)	POWERGRID	C	For Erection of Tower & Gantry for new 220 Bay construction	#####	09:00	27/May/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested
919	RQ133468	OCC_207	bbmb_sd	BUS	220KV BUS 2 AT DELHI RR(BB)	BBMB	D	Half Yearly Mtc..	07/Jun/2023	08:00	07/Jun/2023	18:00		PLANNED	Requested
920	RQ133467	OCC_207	bbmb_sd	BUS	220KV BUS 1 AT DELHI RR(BB)	BBMB	D	Half yearly mtc	02/Jun/2023	08:00	02/Jun/2023	18:00		PLANNED	Requested
921	RQ133766	OCC_207	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	28/Jun/2023	08:00	28/Jun/2023	18:00		PLANNED	Requested
922	RQ133765	OCC_207	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	07/Jun/2023	08:00	07/Jun/2023	18:00		PLANNED	Requested
923	RQ133354	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV BALIA(PG)-BANSDIH(UP) (UP) CKT-1	UPPTCL	D	To facilitate S/D of 200 MVA ICT	28/Jun/2023	08:00	28/Jun/2023	18:00		PLANNED	Requested
924	RQ133353	OCC_207	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV BALIA(PG)-SIKANDARPUR(UP) (UP) CKT-1	UPPTCL	D	To facilitate S/D of 200 MVA ICT	28/Jun/2023	08:00	28/Jun/2023	18:00		PLANNED	Requested
925	RQ133096	OCC_207	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	132 KV AMARPURATHEDI(RS)-HISAR(BB) (RS) CKT-1	RRVPLN	D	for Line Maintenance And Tree Trimming Work	14/Jun/2023	08:00	14/Jun/2023	18:00		PLANNED	Requested
926	RQ133605	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HIRANAGAR(PDD)-SEWA_2(NH) (PG) CKT-2	POWERGRID	C	Stringing/Destringing work for Diversion of 132KV Sewa-II Hiranagar TL between tower No 47-49 and 52-55	06/Jun/2023	08:00	15/Jun/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested
927	RQ133604	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HIRANAGAR(PDD)-SEWA_2(NH) (PG) CKT-1	POWERGRID	C	Stringing/Destringing work for Diversion of 132KV Sewa-II Hiranagar TL between tower No 47-49 and 52-55	06/Jun/2023	08:00	15/Jun/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested
928	RQ133732	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-KATHUA(JK) (PG) CKT-1	POWERGRID	D	Non auto mode required for OPGW installation work under Northern Region OPGW strenthing scheme	01/Jun/2023	07:00	30/Jun/2023	18:00	Non shutdown activity	PLANNED	Requested
929	RQ133734	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV KATHUA(JK)-MAHANPUR(JK) (PG) CKT-1	POWERGRID	D	Non auto mode required for OPGW installation work under Northern Region OPGW strenthing scheme	01/Jun/2023	07:00	30/Jun/2023	18:00	Non shutdown activity	PLANNED	Requested
930	RQ133733	OCC_207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-MAHANPUR(PDD) (PG) CKT-1	POWERGRID	D	Non auto mode required for OPGW installation work under Northern Region OPGW strenthing scheme	01/Jun/2023	07:00	30/Jun/2023	18:00	Non shutdown activity	PLANNED	Requested
931	RQ133627	OCC_207	slcdcu_sd	AC TRANSMISSION LINE CIRCUIT	132 KV PITHORAGARH(PG)-ALMORA(PTCUL) (PTCUL) CKT-1	PTCUL	C	Erection and stringing work of tower location No.-78	01/Jun/2023	10:00	07/Jun/2023	17:00		PLANNED	Requested
932	RQ133624	OCC_207	cpcc3_sd	BAY	211 BUS SECTIONAUZER BAY - 220 KV JAULIVI (PG) - BUS 2 (POWERGRID) AND 220 KV JAULIVI (PG) - BUS 4 AT 220 KV JAULIVI (PG) (POWERGRID)	POWERGRID	D	For SF6 Gas Leakage Attending Work from 21189BE compartment at 400/220KV Jauljibi GIS	27/Jun/2023	08:00	28/Jun/2023	18:00		PLANNED	Requested
933	RQ133692	OCC_207	cpcc2_sd	BAY	206 MAIN BAY - 220 KV WAGOORA(PG)-PAMPPORE(PDD) (PG) CKT-2 (POWERGRID) AT 220 KV WAGOORA(PG)	POWERGRID	C	CB retrofitting under ADD CAP 220kv PAMPPORE-2 will remain charged via TBC	17/Jun/2023	09:00	27/Jun/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested
934	RQ133935	OCC_207	cpcc3_sd	BAY	W2.W5.Q1 TRANSFER BUS BAY - 220KV BUS 3 AT AGRA(PG) (POWERGRID)	POWERGRID	D	AMP works	16/Jun/2023	08:00	16/Jun/2023	18:00		PLANNED	Requested

935	RQ133794	OCC_207	cpcc1_sd	BAY	A214 BUS SECTIONALIZER BAY - 220 KV FATEHGARH_II(PG) - BUS 7 (POWERGRID) AND 220 KV FATEHGARH_III(PG) - BUS 8 AT 220 KV FATEHGARH_III(PG) (POWERGRID)	POWERGRID	D	construction related works of Phase II (Jumpering and bay extension work of new bays of Phase II)	14/Jun/2023	17:00	19/Jun/2023	22:00	A214 BAY 220 KV BUS 3A & BUS 3B SECTIONALIZER AT FATEHGARH-2 S/S	PLANNED	Requested	
936	RQ133690	OCC_207	cpcc2_sd	BAY	210 MAIN BAY - 220 KV WAGOORA(PG)-ZIANKOTE(JK) (PDD JK) CKT-1 (POWERGRID) AT 220 KV WAGOORA(PG)	POWERGRID	C	CB retrofitting under ADD CAP. 220kV ZAINAKOTE-1 will remain charged via TBC	10/Jun/2023	09:00	17/Jun/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested	
937	RQ133816	OCC_207	cpcc1_sd	BAY	209 MAIN BAY - 220 KV BHIWADI(PG)-REWARI(HV) (HVPNL) CKT-2 (POWERGRID) AT 220 KV BHIWADI(PG)	POWERGRID	C	Overhauling of mechanism	08/Jun/2023	08:00	14/Jun/2023	18:00		PLANNED	Requested	
938	RQ133793	OCC_207	cpcc1_sd	BAY	A208 BUS COUPLER BAY - 220 KV FATEHGARH_II(PG) - BUS 5 (POWERGRID) AND 220 KV FATEHGARH_III(PG) - BUS 6 AT 220 KV FATEHGARH_III(PG) (POWERGRID)	POWERGRID	D	FOR ConstructionWORKS OF PHASE-2	01/Jun/2023	17:00	05/Jun/2023	23:00	Bus coupler bay 238 of Bus 3A & Bus 4A(Bay A208)	PLANNED	Requested	
939	RQ133775	OCC_207	cpcc1_sd	BAY	A217 BUS COUPLER BAY - 220 KV FATEHGARH_III(PG) - BUS 7 (POWERGRID) AND 220 KV FATEHGARH_III(PG) - BUS 8 AT 220 KV FATEHGARH_III(PG) (POWERGRID)	POWERGRID	D	FOR ConstructionWORKS OF PHASE-2	01/Jun/2023	17:00	05/Jun/2023	23:00	Bus coupler bay 247 of Bus 3B & Bus 4B(Bay A217)	PLANNED	Requested	
940	RQ133691	OCC_207	cpcc2_sd	BAY	207 MAIN BAY - 220 KV WAGOORA(PG)-PAMPPORE(PDD) (PG) CKT-1 (POWERGRID) AT 220 KV WAGOORA(PG)	POWERGRID	C	CB retrofitting under ADD CAP. 220kV PAMPPORE-1 will remain charged via TBC	01/Jun/2023	09:00	10/Jun/2023	18:00	Under construction head, Kindly Approve	PLANNED	Requested	
941	RQ133532	OCC_207	cpcc3_sd	TCSC	TCSC OF 400 KV GORAKHPUR-MUZAFFARPUR (PG) CKT-2 AT GORAKHPUR(PG)	POWERGRID	D	OPTO Card troubleshooting	23/Jun/2023	10:00	23/Jun/2023	18:00		PLANNED	Requested	
942	RQ133343	OCC_207	cpcc1_sd	SVC/STATCOM	SVC No 1(-300/+400MVAR) at 400 KV Kankrol(PG)	POWERGRID	D	Replacement of Faulty card and mother board of IBA DR	19/Jun/2023	08:00	19/Jun/2023	18:00		PLANNED	Requested	
943	RQ133533	OCC_207	cpcc3_sd	TCSC	TCSC OF 400 KV GORAKHPUR-MUZAFFARPUR (PG) CKT-1 AT GORAKHPUR(PG)	POWERGRID	D	OPTO Card troubleshooting	16/Jun/2023	10:00	16/Jun/2023	18:00		PLANNED	Requested	
944	RQ133563	OCC_207	cpcc2_sd	SVC/STATCOM	SVC No 1(-400/+600MVAR) at 400 KV Ludhiana(PG)	POWERGRID	D	Scheme modification	15/Jun/2023	09:00	16/Jun/2023	18:00	Kindly Approve	PLANNED	Requested	
945	RQ133518	OCC_207	cpcc2_sd	SVC/STATCOM	STATCOM No 1(-100/+100MVAR) at 400 KV Nallagarh(PG)	POWERGRID	D	For AMP work	07/Jun/2023	09:00	10/Jun/2023	18:00	Kindly Approve	PLANNED	Requested	
946	RQ133519	OCC_207	cpcc2_sd	SVC/STATCOM	STATCOM No 2(-100/+100MVAR) at 400 KV Nallagarh(PG)	POWERGRID	D	For AMP work	07/Jun/2023	09:00	10/Jun/2023	18:00	Kindly Approve	PLANNED	Requested	
947	RQ133924	OCC_207	cpcc3_sd	HVDC POLE	205 KV SASARAM(PG) POLE-1	POWERGRID	D	Valve cooling PLC Maintenance work. and BPI replacement work in Filter Main Bays by ER1. AC Bypass will be not available.	20/Jun/2023	08:00	21/Jun/2023	18:00		PLANNED	Requested	