



सत्यमेव जयते

भारत सरकार

Government of India

विद्युत मंत्रालय

Ministry of Power

उत्तर क्षेत्रीय विद्युत समिति

Northern Regional Power Committee

सं.:उ.क्षे.वि.स./प्रचालन/106/01/2023/6069-6110

दिनांक: 20.06.2023

विषय: उत्तर क्षेत्रीय विद्युत समिति की प्रचालन समन्वय उप- समिति की 208वी बैठक में स्वीकृत आऊटेज कार्यक्रम की सूची।

Subject: Outage programme approved in 208th OCC Meeting.

विद्युत् उत्पादन कंपनियों व पारेषण लाइसेंस धारकों द्वारा उत्पादन इकाइयों व पारेषण तंत्र के प्रस्तावित आऊटेज कार्यक्रमों को दिनांक 19.06.2023 में आयोजित प्रचालन समन्वय उप- समिति की 208 वी बैठक में चर्चा करने के पश्चात आऊटेज कार्यक्रम की स्वीकृत सूची को उत्तर क्षेत्रीय विद्युत समिति के वेब पोर्टल पर उपलब्ध किया गया है। सभी आऊटेज कार्यक्रम संभावित हैं एवं वास्तविक काल में ग्रिड की स्थिति के अनुरूप प्रभावी होंगे। किसी प्रकार की त्रुटि होने पर दो कार्य दिवसों के भीतर हमें सूचित करने का कष्ट करें।

The outage programme of Generating Units and Transmission Lines proposed by Generating Companies and Transmission Licensees were discussed in the 208th OCC meeting held on 19.06.2023 and the approved list of outages program has been uploaded on NRPC web portal. All outage programmes are approved tentatively subject to real time grid conditions. Discrepancy, if any may kindly be intimated within two working days.

Santosh
20/6/23

(संतोष कुमार)

अधीक्षण अभियंता (प्रचालन)

सेवा में,

प्रचालन समन्वय उप- समिति के सभी सदस्य।

APPROVED OUTAGE PROGRAM OF 208th OCC

Sr No	Reference Number	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Request Type	Shutdown Status	Approved From Date	Approved From Time	Approved To Date	Approved To Time	OCC Remarks
1	RQ135840	OCC_208	napp_sd	GENERATING UNIT	220 MW NAPS - UNIT 2	NPCIL	C	BSD OF NAPS UNIT-2	10/Jul/2023	08:00	07/Sep/2023	18:00		PLANNED	Rejected					Deferred till 30.09.2023 in view of High demand period of NR.
2	RQ136647	OCC_208	cpcc_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-1	POWER GRID	D	Power line crossing of under construction loop out ckt of LILO of 765 KV Ghatampur-Hapur Line at Rampur S/S	28/Jul/2023	08:00	28/Jul/2023	18:00		PLANNED	Rejected					May be availed in lean NR demand period. defered to Sept. occ
3	RQ136649	OCC_208	cpcc_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-3	POWER GRID	D	Power line crossing of under construction loop out ckt of LILO of 765 KV Ghatampur-Hapur Line at Rampur S/S	28/Jul/2023	08:00	28/Jul/2023	18:00		PLANNED	Rejected					May be availed in lean NR demand period. defered to Sept. occ
4	RQ136648	OCC_208	cpcc_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2	POWER GRID	D	Power line crossing of under construction loop out ckt of LILO of 765 KV Ghatampur-Hapur Line at Rampur S/S	28/Jul/2023	08:00	28/Jul/2023	18:00		PLANNED	Rejected					May be availed in lean NR demand period. defered to Sept. occ
5	RQ136650	OCC_208	cpcc_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-4	POWER GRID	D	Power line crossing of under construction loop out ckt of LILO of 765 KV Ghatampur-Hapur Line at Rampur S/S	28/Jul/2023	08:00	28/Jul/2023	18:00		PLANNED	Rejected					May be availed in lean NR demand period. defered to Sept. occ
6	RQ136156	OCC_208	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2	POWER GRID	C	Diversion for UPEIDA project	15/Jul/2023	08:00	30/Jul/2023	20:00		PLANNED	Rejected					May be availed in lean NR demand period. defered to Sept. occ
7	RQ136157	OCC_208	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-3	POWER GRID	C	Diversion for UPEIDA project	15/Jul/2023	08:00	30/Jul/2023	20:00		PLANNED	Rejected					May be availed in lean NR demand period. defered to Sept. occ
8	RQ136158	OCC_208	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-4	POWER GRID	C	Diversion for UPEIDA project	15/Jul/2023	08:00	30/Jul/2023	20:00		PLANNED	Rejected					May be availed in lean NR demand period. defered to Sept. occ
9	RQ136155	OCC_208	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-1	POWER GRID	C	Diversion for UPEIDA project	15/Jul/2023	08:00	30/Jul/2023	20:00		PLANNED	Rejected					May be availed in lean NR demand period. defered to Sept. occ
10	RQ136140	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2	POWER GRID	D	For rectification of shutdown nature defect.DIA TO BE KEPT OPEN AT BOTH ENDS.	31/Jul/2023	08:00	31/Jul/2023	18:00	S/D requested by WR-II	PLANNED	conditionally Approved	30-Jul-23	08:00	30-Jul-23	18:00	May be availed on Sundays. ATC-TTC of NR Import to be curtailed by 450 MW

11	RQ136139	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1	POWER GRID	D	For rectification of shutdown nature defect.DIA TO BE KEPT OPEN AT BOTH ENDS.	28/Jul/2023	08:00	28/Jul/2023	18:00	S/D requested by WR-II	PLANNED	conditionally Approved	23-Jul-23	08:00	23-Jul-23	18:00	May be availed on Sundays. ATC-TTC of NR Import to be curtailed by 450 MW
12	RQ136813	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-1	POWER GRID	D	For rectification of shutdown nature defect. Dia to be kept open at both ends. by WR2	24/Jul/2023	08:00	24/Jul/2023	18:00		PLANNED	Rejected					May be availed in lean NR demand period. defered to Sept. occ
13	RQ136812	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-2	POWER GRID	D	For rectification of shutdown nature defect. Dia to be kept open at both ends by WR2	21/Jul/2023	08:00	21/Jul/2023	18:00		PLANNED	Rejected					May be availed in lean NR demand period. defered to Sept. occ
14	RQ136846	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-2	POWER GRID	D	Implementation & testing for PRD revised scheme	20/Jul/2023	08:00	20/Jul/2023	18:00		PLANNED	Rejected					May be availed in lean NR demand period. defered to Sept. occ
15	RQ136845	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	POWER GRID	D	Implementation & testing for PRD revised scheme	18/Jul/2023	08:00	18/Jul/2023	18:00		PLANNED	Rejected					May be availed in lean NR demand period. defered to Sept. occ
16	RQ136810	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	POWER GRID	D	For AMP work of Line Reactor and Line terminal equipment and rectification of shutdown nature defect and Line Reactor AMP works.Dia to be kept open at both ends. A/R OFF on 765kv Orai - Satna Ckt 1	12/Jul/2023	08:00	12/Jul/2023	18:00		PLANNED	Rejected					May be availed in lean NR demand period. defered to Sept. occ
17	RQ136148	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGAR H-BANASKANTH A (PG) CKT-2	POWER GRID	D	To configure Line Reactor Tripping on Single phase fault as per CC approval	11/Jul/2023	09:00	11/Jul/2023	18:00	other ckt will be in non auto mode.	PLANNED	Approved	11-Jul-23	16:00	12-Jul-23	23:00	ATC Curtailment of 200 MW & 1750 MW in NR Import & NR Export respectively. Subjected to WRPC Consent
18	RQ136145	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGAR H-BANASKANTH A (PG) CKT-2	POWER GRID	D	Attending Shutdown nature defects i.e. CC ring Spacers, Hardware Loose Nutbolts cutter pins, VD, etc.	11/Jul/2023	08:00	11/Jul/2023	18:00	other ckt will be in non auto mode.	PLANNED	Approved	11-Jul-23	16:00	12-Jul-23	23:00	ATC Curtailment of 200 MW & 1750 MW in NR Import & NR Export respectively. Subjected to WRPC Consent
19	RQ136147	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGAR H-BANASKANTH A (PG) CKT-1	POWER GRID	D	To configure Line Reactor Tripping on Single phase fault as per CC approval	10/Jul/2023	09:00	10/Jul/2023	18:00	other ckt will be in non auto mode.	PLANNED	Approved	09-Jul-23	16:00	10-Jul-23	23:00	ATC Curtailment of 200 MW & 1750 MW in NR Import & NR Export respectively. Subjected to WRPC Consent
20	RQ136146	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1	POWER GRID	C	NHAI Diversion Work	10/Jul/2023	08:00	25/Jul/2023	18:00		PLANNED	Rejected					May be availed in lean NR demand period. defered to Sept. occ

21	RQ136144	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGAR H-BANASKANTH A (PG) CKT-1	POWER GRID	D	Attending Shutdown nature defects i.e. CC ring Spacers, Hardware Loose Nutbolts cutter pins, VD, etc.	10/Jul/2023	08:00	10/Jul/2023	18:00	other ckt will be in non auto mode.	PLANNED	Approved	09-Jul-23	16:00	10-Jul-23	23:00	ATC Curtailment of 200 MW & 1750 MW in NR Import & NR Export respectively. Subjected to WRPC Consent
22	RQ136809	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	POWER GRID	D	A/R IN NON AUTO MODE IS REQUIRED FOR FACILITATING WORK IN 765 KV SATNA-GWALIOR CKT # 2	10/Jul/2023	08:00	10/Jul/2023	18:00		PLANNED	Rejected					May be availed in lean NR demand period. defered to Sept. occ
23	RQ136808	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-SATNA (PG) CKT-1	POWER GRID	D	A/R IN NON AUTO MODE IS REQUIRED FOR FACILITATING WORK IN 765 KV SATNA-GWALIOR CKT # 2	10/Jul/2023	08:00	10/Jul/2023	18:00		PLANNED	Rejected					May be availed in lean NR demand period. defered to Sept. occ
24	RQ136827	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-2	POWER GRID	D	S/D for OPGW installation Work under Strengthening of OPGW Network in ER Project.Old/damaged earthwire & line crossing by ER1	05/Jul/2023	08:00	07/Jul/2023	18:00		PLANNED	Approved	05-Jul-23	08:00	07-Jul-23	18:00	
25	RQ136136	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGAR H-BANASKANTH A (PG) CKT-2	POWER GRID	D	Switching of spare reactor with B Phase LR AT BANASKANTHA END.Due date (03.09.2023)	04/Jul/2023	09:00	04/Jul/2023	15:00	along with L/R . S/D requested by WR-II	PLANNED	Approved					To be clubbed with sl 17/18
26	RQ136802	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-SATNA (PG) CKT-1	POWER GRID	D	For Switching of Spare with Y-Ph (For taking Y-Ph in Service) at Satna end by WR2	03/Jul/2023	07:00	03/Jul/2023	10:00		PLANNED	Rejected					May be availed in lean NR demand period. defered to Sept. occ
27	RQ136836	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIA-GAYA (PG) CKT-1	POWER GRID	D	REPLACEMENT OF FLASHED INSULATOR BY ER1	01/Jul/2023	08:00	01/Jul/2023	18:00		PLANNED	Approved	01-Jul-23	08:00	01-Jul-23	18:00	
28	RQ136828	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-2	POWER GRID	D	A/R non auto mode for OPGW installation Work under Strengthening of OPGW Network in ER Project by ER1	01/Jul/2023	08:00	31/Jul/2023	18:00		PLANNED	Approved	01-Jul-23	08:00	31-Jul-23	18:00	

29	RQ136797	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	POWER GRID	D	A/R IN NON AUTO MODE REQUIRED AT BOTH ENDS.For OPGW stringing under live line condition.	01/Jul/2023	08:00	31/Jul/2023	18:00		PLANNED	Rejected						May be availed in lean NR demand period. deferred to Sept. occ
30	RQ136635	OCC_208	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERG ARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-2	POWER GRID	D	OPGW REPLACEMENT WORK (Replacement of old earthwire with OPGW). No outage is required. Work will be carried out online.	01/Jul/2023	06:00	31/Jul/2023	19:30	No outage Required	PLANNED	Approved	01-Jul-23	06:00	31-Jul-23	19:30	Subjected to WRPC approval	
31	RQ136858	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(N T)-VINDHYACHAL(PG) (PG) CKT-1	POWER GRID	D	For installation of IPS section from TBC isolator to line HCB isolator in at NTPC under ADD-CAP	28/Jul/2023	08:00	28/Jul/2023	18:00		PLANNED	Approved	28-Jul-23	08:00	28-Jul-23	18:00		
32	RQ136149	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1	POWER GRID	D	Attending Shutdown nature defects i.e Reversed Grading Ring, Cotter pins, Hardware fitting pins etc.	24/Jul/2023	08:00	28/Jul/2023	18:00	Line shutdown is required .Auto reclose relay of Bhinmal-Kankroli line(Ckt# 2) to be kept into non auto mode.	PLANNED	Approved	24-Jul-23	16:00	30-Jul-23	23:00	ATC Curtailment of 1350 MW in NR Export. Subjected to WRPC Consent	
33	RQ136138	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1	POWER GRID	D	REF Relay Retrofitting work at Kansari end .DIA TO BE KEPT OPEN AT BOTH ENDS.	22/Jul/2023	09:00	22/Jul/2023	18:00	S/D requested by WR-II	PLANNED	Approved	22-Jul-23	16:00	23-Jul-23	23:00	ATC Curtailment of 1350 MW in NR Export. Subjected to WRPC Consent	
34	RQ136151	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-ZERDA (PG) CKT-1	POWER GRID	D	Attending Shutdown nature defects i.e Reversed Grading Ring, Cotter pins, Hardware fitting pins etc.	20/Jul/2023	08:00	22/Jul/2023	18:00	Line shutdown is required .Auto reclose relay of zerda-Kankroli line(Ckt# 1) to be kept into non auto mode.	PLANNED	Approved	18-Jul-23	16:00	21-Jul-23	23:00	Subjected to WRPC Consent	
35	RQ136137	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-ZERDA (PG) CKT-1	POWER GRID	D	REF Relay Retrofitting work at Kansari end .DIA TO BE KEPT OPEN AT BOTH ENDS.	20/Jul/2023	08:00	20/Jul/2023	18:00	S/D requested by WR-II	PLANNED	Approved	16-Jul-23	16:00	17-Jul-23	23:00	Subjected to WRPC Consent	

36	RQ136856	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-1	POWER GRID	C	Retrofitment of line bay isolator(HCB) & TBC pantograph isolators under ADD-CAP	19/Jul/2023	08:00	21/Jul/2023	18:00	Concurrent outage of TBC Bus is required for Retrofitment of 417 Bay TBC isolator after dismantling at SSTPS-NTPC, Singrauli & dismantling of IPS from TBC Isolator to Line HCB Bus section. After Work completion line will be charged on TBC Bay	PLANNED	Approved	19-Jul-23	08:00	21-Jul-23	18:00		
37	RQ136834	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIF (PG) CKT-2	POWER GRID	D	FOR OVERHAULLING OF CB PIR (FIXING OF CB PIR AFTER O/H) by ER1. A/R OFF on Ckt 1	18/Jul/2023	08:00	18/Jul/2023	18:00		PLANNED	Approved	18-Jul-23	08:00	18-Jul-23	18:00		
38	RQ136832	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIF (PG) CKT-2	POWER GRID	D	FOR OVERHAULLING OF CB PIR (DISMANTLING OF CB PIR FOR O/H PURPOSE) and TL work by ER1. A/R OFF on CKT 1	17/Jul/2023	08:00	17/Jul/2023	18:00		PLANNED	Approved	17-Jul-23	08:00	17-Jul-23	18:00		
39	RQ136833	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIF (PG) CKT-1	POWER GRID	D	FOR OVERHAULLING OF CB PIR (FIXING OF CB PIR AFTER O/H) and TL work by ER1. A/R OFF on Ckt 2	07/Jul/2023	08:00	07/Jul/2023	18:00		PLANNED	Approved	07-Jul-23	08:00	07-Jul-23	18:00		
40	RQ136807	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-VINDHYACHALPOOL(PG) (PG) CKT-2	POWER GRID	D	Firmware upgradation work in P444 Relay(Main 1) of 400KV-VINDHYACHAL(PG)-RIHAND-2	07/Jul/2023	08:00	07/Jul/2023	18:00		PLANNED	Rejected						Subjected to unit outage at Rihand 3 & WRPC Consent

41	RQ136804	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-VINDHYACHA LPOOL(PG) (PG) CKT-2	POWER GRID	D	Line AMP works & Terminal Equipment AMP at Vindhyachal PS Dia to be Kept open at both ends. A/R OFF on Ckt 1.	07/Jul/2023	08:00	07/Jul/2023	18:00		PLANNED	Rejected						Subjected to unit outage at Rihand 3 & WRPC Consent
42	RQ136831	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIF (PG) CKT-1	POWER GRID	D	FOR LBB RELAY RETROFITTING. FOR OVERHAULLING OF CB PIR (DISMANTLING OF CB PIR FOR O/H PURPOSE) and TL work by ER1. A/R OFF on Ckt 2	06/Jul/2023	08:00	06/Jul/2023	18:00		PLANNED	Approved	06-Jul-23	08:00	06-Jul-23	18:00		
43	RQ136822	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-BIHARSHARIF (PG) CKT-1	POWER GRID	D	S/D required for OPGW installation Work under Strengthening of OPGW Network in ER Project.Due to line diamond crossing with 400KV BIHARSHARIF (PG)-PUSAULI(PG) LINE by ER1	05/Jul/2023	08:00	05/Jul/2023	18:00		PLANNED	Approved	05-Jul-23	08:00	05-Jul-23	18:00		Preferably on Sunday
44	RQ136823	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-BIHARSHARIF (PG) CKT-2	POWER GRID	D	S/D required for OPGW installation Work under Strengthening of OPGW Network in ER Project.Due to line diamond crossing with 400KV BIHARSHARIF (PG)-PUSAULI(PG) LINE by ER1	05/Jul/2023	08:00	05/Jul/2023	18:00		PLANNED	Approved	05-Jul-23	08:00	05-Jul-23	18:00		Preferably on Sunday
45	RQ136806	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-VINDHYACHA LPOOL(PG) (PG) CKT-1	POWER GRID	D	Firmware upgradation work in P444 Relay(Main 1) of 400KV-VINDHYACHAL(PG)-RIHAND-1	04/Jul/2023	08:00	04/Jul/2023	18:00		PLANNED	Rejected						Subjected to unit outage at Rihand 3 & WRPC Consent
46	RQ136803	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-VINDHYACHA LPOOL(PG) (PG) CKT-1	POWER GRID	D	Line AMP works & Terminal Equipment AMP at Vindhyachal PS Dia to be Kept open at both ends. A/R OFF on Ckt 2.	04/Jul/2023	08:00	04/Jul/2023	18:00		PLANNED	Rejected						Subjected to unit outage at Rihand 3 & WRPC Consent

47	RQ136824	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-1	POWER GRID	C	DIVERSION OF LINE DUE TO RVNL RAIL CONSTRUCTION by ER1	01/Jul/2023	08:00	20/Jul/2023	18:00		PLANNED	Rejected					May be availed in lean NR demand period. After 15th Sep
48	RQ136825	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-2	POWER GRID	C	DIVERSION OF LINE DUE TO RVNL RAIL CONSTRUCTION by ER1	01/Jul/2023	08:00	20/Jul/2023	18:00		PLANNED	Rejected					May be availed in lean NR demand period. After 15th Sep
49	RQ136830	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-1	POWER GRID	D	A/R NON Auto mode for OPGW erection work under Strengthening of OPGW Network in ER Project for balance work in UP Portion	01/Jul/2023	08:00	31/Jul/2023	18:00		PLANNED	Approved	01-Jul-23	08:00	31-Jul-23	18:00	Subjected to ERPC approval
50	RQ136651	OCC_208	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-1		D	Power line crossing of under construction loop out ckt of LILO of 765 KV Ghatampur-Hapur Line at Rampur S/S	10/Jul/2023	08:00	10/Jul/2023	18:00		PLANNED	conditionally Approved					To be clubbed with Rihand unit outage else may be availed in lean NR demand period
51	RQ136652	OCC_208	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-2		D	Power line crossing of under construction loop out ckt of LILO of 765 KV Ghatampur-Hapur Line at Rampur S/S	10/Jul/2023	08:00	10/Jul/2023	18:00		PLANNED	conditionally Approved					To be clubbed with Rihand unit outage else may be availed in lean NR demand period
52	RQ136165	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2	POWER GRID	D	Attending Shutdown nature defects i.e. CC ring Spacers, Hardware Loose Nutbolts cutter pins, VD, etc.	28/Jul/2023	15:00	29/Jul/2023	23:00	To attend shutdown nature defects. Other ckt will be in Non auto mode.	PLANNED	Approved	28-Jul-23	17:00	29-Jul-23	23:00	May be availed from 1700 hrs. ATC Curtailment of 650 MW in NR Export
53	RQ136164	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1	POWER GRID	D	Attending Shutdown nature defects i.e. CC ring Spacers, Hardware Loose Nutbolts cutter pins, VD, etc.	26/Jul/2023	15:00	27/Jul/2023	23:00	To attend shutdown nature defects. Other ckt will be in Non auto mode.	PLANNED	Approved	26-Jul-23	17:00	27-Jul-23	23:00	May be availed from 1700 hrs. ATC Curtailment of 650 MW in NR Export
54	RQ136666	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-FATEHPUR (PG) CKT-1	POWER GRID	D	Replacement of broken CC Ring & AMP work	23/Jul/2023	08:00	23/Jul/2023	18:00		PLANNED	Approved	23-Jul-23	08:00	23-Jul-23	18:00	Subjected to ERPC approval

55	RQ136172	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGAR H (PG) CKT-2	POWER GRID	D	Attending Shutdown nature defects i.e. CC ring Spacers, Hardware Loose Nutbolts cutter pins, VD, etc.	21/Jul/2023	08:00	21/Jul/2023	18:00	other ckt will be in non auto mode.	PLANNED	Approved	21-Jul-23	17:00	21-Jul-23	23:00	May be availed from 1700 hrs. ATC Curtailment of 600 MW in NR Export
56	RQ136168	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGAR H (PG) CKT-2	POWER GRID	D	To configure Line Reactor Tripping on Single phase fault as per CC approval	21/Jul/2023	08:00	21/Jul/2023	18:00	along with Line Reactor at Chittorgarh SS & other ckt will be in non auto mode.	PLANNED	Approved	21-Jul-23	17:00	21-Jul-23	23:00	May be availed from 1700 hrs. ATC Curtailment of 600 MW in NR Export
57	RQ136015	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1	POWER GRID	D	S/D REQUIRED FOR RECTIFICATION OF SD NATURE DEFECTS	21/Jul/2023	08:00	21/Jul/2023	18:00	Kindly Approve	PLANNED	Approved	21-Jul-23	17:00	21-Jul-23	23:00	May be availed from 1700 hrs
58	RQ136226	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2	POWER GRID	D	Overhead crossing by u/c of 765kV Bhadla 2-Sikar 2 TLC (Part-2) at AP 58-59	21/Jul/2023	08:00	22/Jul/2023	19:00		PLANNED	Approved	21-Jul-23	17:00	22-Jul-23	23:00	May be availed from 1700 hrs. ATC Curtailment of 650 MW in NR Export
59	RQ136225	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1	POWER GRID	D	Overhead crossing by u/c of 765kV Bhadla 2-Sikar 2 TLC (Part-2) at AP 58-59	21/Jul/2023	08:00	22/Jul/2023	19:00		PLANNED	Approved	21-Jul-23	17:00	22-Jul-23	23:00	May be availed from 1700 hrs. ATC Curtailment of 650 MW in NR Export
60	RQ136171	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGAR H (PG) CKT-1	POWER GRID	D	Attending Shutdown nature defects i.e. CC ring Spacers, Hardware Loose Nutbolts cutter pins, VD, etc.	20/Jul/2023	08:00	20/Jul/2023	18:00	other ckt will be in non auto mode.	PLANNED	Approved	20-Jul-23	17:00	20-Jul-23	23:00	May be availed from 1700 hrs. ATC Curtailment of 600 MW in NR Export
61	RQ136167	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGAR H (PG) CKT-1	POWER GRID	D	To configure Line Reactor Tripping on Single phase fault as per CC approval	20/Jul/2023	08:00	20/Jul/2023	18:00	along with Line Reactor at Chittorgarh SS & other ckt will be in non auto mode.	PLANNED	Approved	20-Jul-23	17:00	20-Jul-23	23:00	May be availed from 1700 hrs. ATC Curtailment of 600 MW in NR Export
62	RQ136166	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-2	POWER GRID	D	For AMP of Line Equipment's	12/Jul/2023	17:00	12/Jul/2023	23:00	Other ckt will be in Non auto mode.	PLANNED	Approved	12-Jul-23	17:00	12-Jul-23	23:00	
63	RQ136266	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2	POWER GRID	D	For AMP work of reactor bay and reactor	10/Jul/2023	15:00	11/Jul/2023	23:00	Along with Line Reactor at Ajmer end	PLANNED	Approved					To be clubbed with sl 52/56/58
64	RQ136702	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-JHATIKARA (PG) CKT-1	POWER GRID	D	For rectification of S/D nature defects.	10/Jul/2023	08:00	11/Jul/2023	18:00		PLANNED	Approved	10-Jul-23	08:00	11-Jul-23	18:00	

65	RQ136265	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1	POWER GRID	D	For AMP work of reactor bay and reactor	08/Jul/2023	15:00	09/Jul/2023	23:00	Along with Line Reactor at Ajmer end	PLANNED	Approved						To be clubbed with sl 53/59/61
66	RQ136701	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-ALIGARH(PG) (PG) CKT-1	POWER GRID	D	For rectification of S/D nature defects.	08/Jul/2023	08:00	08/Jul/2023	18:00		PLANNED	Rejected						In view of high NR demand, deferred to sept occ
67	RQ136150	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-BHIWANI (PG) CKT-1	POWER GRID	D	Attending Shutdown nature defects i.e Reversed Grading Ring, Cotter pins, Hardware fitting pins etc.	07/Jul/2023	08:00	08/Jul/2023	18:00	S/D nature defect liquidation	PLANNED	Rejected						May be facilitated after paddy season
68	RQ136700	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-ALIGARH (PG) CKT-1	POWER GRID	D	For rectification of S/D nature defects.	05/Jul/2023	08:00	06/Jul/2023	18:00		PLANNED	Approved	05-Jul-23	08:00	06-Jul-23	18:00		
69	RQ136697	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIA-LUCKNOW_2 (PG) CKT-1	POWER GRID	D	For replacement of broken insulator disc at loc 696 & 844	05/Jul/2023	08:00	05/Jul/2023	18:00		PLANNED	Approved	05-Jul-23	08:00	05-Jul-23	18:00		
70	RQ136869	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BAREILLY_2-LUCKNOW_2 (PG) CKT-1	POWER GRID	D	To attend S/D nature defect in Line	04/Jul/2023	08:00	04/Jul/2023	18:00		PLANNED	Approved	04-Jul-23	08:00	04-Jul-23	18:00		
71	RQ136665	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-BALIA (PG) CKT-1	POWER GRID	D	AMP WORK	03/Jul/2023	08:00	03/Jul/2023	18:00		PLANNED	Approved	03-Jul-23	08:00	03-Jul-23	18:00		
72	RQ136758	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BAREILLY_2-LUCKNOW_2 (PG) CKT-1	POWER GRID	D	Line reactor replacement work at Bareilly S/S under ADD-CAP	03/Jul/2023	08:00	03/Jul/2023	18:00	Line will be charged without Line Reactor as old reactor to be replaced with new one under DD-CAP	PLANNED	Approved	03-Jul-23	08:00	03-Jul-23	18:00		
73	RQ136688	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KANPUR_GIS-ALIGARH (PG) CKT-1	POWER GRID	D	Commissioning/co nstruction of OPGW link and tapping of OPGW link for repeater station under reliable communication scheme	03/Jul/2023	08:00	03/Jul/2023	18:00	Simultaneous S/D of 400 KV Kanpur-Ballabgarh-1 is also required	PLANNED	Approved	03-Jul-23	08:00	03-Jul-23	18:00		

74	RQ136159	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-2	POWER GRID	D	Auto Reclose off is required for OPGW INSTALLATION works under Northern Region Optical fibre Strengthening Scheme (NROSS)	01/Jul/2023	08:00	31/Jul/2023	18:00		PLANNED	Approved	01-Jul-23	08:00	31-Jul-23	18:00	
75	RQ136687	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KANPUR_GIS-ALIGARH (PG) CKT-1	POWER GRID	D	A/R into non-auto mode for OPGW stringing work.	01/Jul/2023	08:00	31/Jul/2023	18:00		PLANNED	Approved	01-Jul-23	08:00	31-Jul-23	18:00	
76	RQ136141	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-JHATIKARA (PG) CKT-1	POWER GRID	D	**For formation of Diamond arrangement of Earthwire with Existing line to overhead Crossing of 765 KV D/C (Hexa) Sikar-Aligarh Transmission line(Under Construction)	01/Jul/2023	08:00	03/Jul/2023	18:00	S/D required from date 16.06.2023 to 18.06.2023 on daily basis	PLANNED	Approved	23-Jun-23	08:00	25-Jun-23	18:00	
77	RQ136174	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2	POWER GRID,FB TL	D	For AMP, Relay testing works, Line equipment AMP Works	27/Jul/2023	17:00	27/Jul/2023	23:59		PLANNED	Approved	27-Jul-23	17:00	27-Jul-23	23:59	
78	RQ136173	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1	POWER GRID,FB TL	D	For AMP, Relay testing works, Line equipment AMP Works	23/Jul/2023	17:00	23/Jul/2023	23:59		PLANNED	Approved	23-Jul-23	17:00	23-Jul-23	23:59	
79	RQ136161	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2	POWER GRID,FB TL	D	For ladder logic and interlock checking for spare reactor commissioning	20/Jul/2023	17:00	26/Jul/2023	23:00		PLANNED	Approved	20-Jul-23	17:00	26-Jul-23	23:00	
80	RQ136160	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1	POWER GRID,FB TL	D	For ladder logic and interlock checking for spare reactor commissioning	13/Jul/2023	17:00	19/Jul/2023	23:00		PLANNED	Approved	13-Jul-23	17:00	19-Jul-23	23:00	
81	RQ136170	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2	PAPTL	D	Attending Shutdown nature defects i.e. CC ring Spacers, Hardware Loose Nutbolts cutter pins, VD, etc.	25/Jul/2023	08:00	25/Jul/2023	18:00	other ckt will be in non auto mode.	PLANNED	Approved	25-Jul-23	08:00	25-Jul-23	18:00	

82	RQ136169	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1	PAPTL	D	Attending Shutdown nature defects i.e. CC ring Spacers, Hardware Loose Nutbolts cutter pins, VD, etc.	24/Jul/2023	08:00	24/Jul/2023	18:00	other ckt will be in non auto mode.	PLANNED	Approved	24-Jul-23	08:00	24-Jul-23	18:00	
83	RQ135950	OCC_208	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV OBRA_C_TPS-UNNAO (UP)	UPPTCL	C	HEIGHT RAISING OF 765KV OBRA C-UNNAO LINE (JHUSI-UNNAO SECTION)	23/Jul/2023	08:00	12/Aug/2023	18:00		PLANNED	deferred	23-Jul-23	08:00	12-Aug-23	18:00	to be discussed in separate meeting. NRLDC to co-ordinate
84	RQ136101	OCC_208	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-2	UPPTCL	D	* 80MVAR Spare Line Reactor will be charge as Line Reactor-II R Phase at 765kV Substation Fatehabad Agra. Spare Phase Line R	04/Jul/2023	08:00	04/Jul/2023	12:00		PLANNED	Rejected					L/R spare changeover work shall be clubbed with Line AMP/Outage work
85	RQ135819	OCC_208	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANPARA_C(LAN)-UNNAO(UP) (UP) CKT-1	UPPTCL	C	* height raising of 765 kv Anpara C Unnao line Due to proposed Ganga EXP.way. * 1.A/R tesing of Main Bay-4 protection relays Tie Bay-5 BCU SCADA problem by M/S GE TD Engineer of 765 kV Un	01/Jul/2023	08:00	20/Jul/2023	18:00		PLANNED	deferred	01-Jul-23	08:00	20-Jul-23	18:00	to be discussed in separate meeting. NRLDC to co-ordinate
86	RQ136176	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-2	PFTL	D	For AMP, Relay testing works, Line equipment AMP Works	22/Jul/2023	17:00	22/Jul/2023	23:59		PLANNED	Approved	22-Jul-23	17:00	22-Jul-23	23:59	
87	RQ136175	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1	PFTL	D	For AMP, Relay testing works, Line equipment AMP Works	21/Jul/2023	17:00	21/Jul/2023	23:59		PLANNED	Approved	21-Jul-23	17:00	21-Jul-23	23:59	
88	RQ136163	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-2	PFTL	D	For ladder logic and interlock checking for spare reactor commissioning	07/Jul/2023	17:00	12/Jul/2023	23:00		PLANNED	Approved	07-Jul-23	17:00	12-Jul-23	23:00	

89	RQ136162	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-1	PFTL	D	For ladder logic and interlock checking for spare reactor commissioning	02/Jul/2023	17:00	06/Jul/2023	23:00		PLANNED	Approved	02-Jul-23	17:00	06-Jul-23	23:00	
90	RQ136617	OCC_208	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-2	RRVPNL	D	Quarterly Maintenance work alongwith 3x80MVAr Reactor Bank at Phagi	12/Jul/2023	08:00	12/Jul/2023	18:00		PLANNED	Approved	16-Jul-23	08:00	16-Jul-23	18:00	SPS to remain in service. May be facilitated on Sundays.
91	RQ136230	OCC_208	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 2	POWER GRID	D	BAY EXTENSION WORKS	19/Jul/2023	17:00	20/Jul/2023	23:00	DURING 765 KV BUS-2 SHUT DOWN, 765/400 KV ICT-3 SHALL BECOME OUT AS ICT-3 IS CHARGED THROUGH BUS-2 ONLY	PLANNED	Approved	19-Jul-23	17:00	20-Jul-23	23:00	
92	RQ136229	OCC_208	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 1	POWER GRID	D	BAY EXTENSION WORKS	17/Jul/2023	17:00	18/Jul/2023	23:00		PLANNED	Approved	17-Jul-23	17:00	18-Jul-23	23:00	
93	RQ136227	OCC_208	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 1	POWER GRID	D	Jumpering and bay extension work by M/s TATA for TBCB package SS-01, SS-63 A1 & B1, commissioning works of Bus bar integration work of bay extensions	15/Jul/2023	17:00	28/Jul/2023	23:00		PLANNED	Approved	15-Jul-23	17:00	28-Jul-23	23:00	
94	RQ136631	OCC_208	cpcc3_sd	BUS	765KV BUS 1 AT ALIGARH(PG)	POWER GRID	C	For termination of the cable related to the 765 kv Aligarh-Sikar-II Line 1/2 and 765 kv BUS BAR-1 protection Satbility Testing (Construction)	10/Jul/2023	08:00	11/Jul/2023	18:00		PLANNED	Approved	10-Jul-23	08:00	11-Jul-23	18:00	
95	RQ136228	OCC_208	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 2	POWER GRID	D	Jumpering and bay extension work by M/s TATA for TBCB package SS-01, SS-63 A1 & B1, commissioning works of Bus bar integration work of bay extensions	01/Jul/2023	17:00	14/Jul/2023	23:00		PLANNED	Approved	01-Jul-23	17:00	14-Jul-23	23:00	
96	RQ136746	OCC_208	slcrs_sd	BUS	765KV BUS 1 AT PHAGI(RS)	RRVPNL	D	For Attending alignment of Isolator 703-89AA	05/Jul/2023	08:00	05/Jul/2023	18:00		PLANNED	Rejected					May be availed in lean NR demand period. defered to Sept. occ

97	RQ136235	OCC_208	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	Ladder logic commissioning with spare reactor logic scheme checking	20/Jul/2023	17:00	24/Jul/2023	23:00		PLANNED	Approved	20-Jul-23	17:00	24-Jul-23	23:00	
98	RQ136629	OCC_208	cpcc3_sd	BR/BSR/MSR/MSR	330 MVAR BUS REACTOR NO 1 AT 765KV VARANASI(PG)	POWER GRID	D	SPARE ROTATION,OTI-WTI SCHEME MODIFICATION & PRV SCHEME MODIFICATION	18/Jul/2023	08:00	18/Jul/2023	18:00		PLANNED	Approved	18-Jul-23	08:00	18-Jul-23	18:00	
99	RQ136236	OCC_208	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	Ladder logic commissioning with spare reactor logic scheme checking	15/Jul/2023	17:00	19/Jul/2023	23:00		PLANNED	Approved	15-Jul-23	17:00	19-Jul-23	23:00	
100	RQ136234	OCC_208	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	For final testing of CSD Relay of 765KV Bus Reactor	08/Jul/2023	17:00	12/Jul/2023	18:00	Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVar Reactors shall be performed during shutdown	PLANNED	Approved	08-Jul-23	17:00	12-Jul-23	18:00	
101	RQ136233	OCC_208	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	For final testing of CSD Relay of 765KV Bus Reactor	07/Jul/2023	17:00	10/Jul/2023	23:00	Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVar Reactors shall be performed during shutdown	PLANNED	Approved	07-Jul-23	17:00	10-Jul-23	23:00	

102	RQ136870	OCC_208	cpcc3_sd	BR/BSR/MSC/MSR	330 MVAR BUS REACTOR NO 2 AT 765 KV ORAI(PG)	POWER GRID	D	AMP, Replacement of CFT, Implementation & testing for OTI & WTI Alarm & Trip revised scheme, Implementation & testing for PRD revised scheme, SF6 quality check of gas compartments, and Spare switching in Bus Reactor-2	06/Jul/2023	08:00	06/Jul/2023	18:00		PLANNED	Approved	06-Jul-23	08:00	06-Jul-23	18:00	
103	RQ135870	OCC_208	stuup_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV AGRA FATEHBAD(U P)	UPPTCL	D	* For routine Maintenance and Testing of Relays and reactor unit at 765kV Substation Fatehabad Agra	17/Jul/2023	09:00	17/Jul/2023	18:00		PLANNED	Approved	17-Jul-23	09:00	17-Jul-23	18:00	
104	RQ136231	OCC_208	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV KHETRI (PKTSL)	PKTSL	D	For internal inspection & attending oil leakage	11/Jul/2023	09:00	12/Jul/2023	18:00		PLANNED	Approved	11-Jul-23	09:00	12-Jul-23	18:00	
105	RQ136232	OCC_208	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV KHETRI (PKTSL)	PKTSL	D	For internal inspection & attending oil leakage	09/Jul/2023	09:00	10/Jul/2023	18:00		PLANNED	Approved	09-Jul-23	09:00	10-Jul-23	18:00	
106	RQ136771	OCC_208	slcrs_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV PHAGI(RS)	PAPTL	D	For taken R-Phase into Circuit in place of spare reactor	10/Jul/2023	08:00	10/Jul/2023	18:00		PLANNED	Approved	10-Jul-23	08:00	10-Jul-23	18:00	
107	RQ136259	OCC_208	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-1 @FATEHGARH_II(PG)	PFTL	D	Ladder logic commissioning with spare reactor logic scheme checking	26/Jul/2023	17:00	28/Jul/2023	23:00		PLANNED	Approved	26-Jul-23	17:00	28-Jul-23	23:00	

108	RQ136260	OCC_208	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_II(PG)	PFTL	D	Ladder logic commissioning with spare reactor logic scheme checking	13/Jul/2023	17:00	15/Jul/2023	23:00		PLANNED	Approved	13-Jul-23	17:00	15-Jul-23	23:00		
109	RQ136264	OCC_208	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_II(PG)	PFTL	D	FOR AMP WORKS	06/Jul/2023	17:00	08/Jul/2023	23:00		PLANNED	Rejected						To be clubbed with Line AMP/Outage work
110	RQ136256	OCC_208	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_II(PG)	PFTL	D	For final testing of CSD Relay of 765KV Line Reactor	06/Jul/2023	17:00	11/Jul/2023	23:00	Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVar Reactors shall be performed during shutdown	PLANNED	Approved	06-Jul-23	17:00	11-Jul-23	23:00		
111	RQ136263	OCC_208	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-1 @FATEHGARH_II(PG)	PFTL	D	FOR AMP WORKS	05/Jul/2023	17:00	07/Jul/2023	23:00		PLANNED	Rejected						To be clubbed with Line AMP/Outage work

112	RQ136255	OCC_208	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-1 @FATEHGARH_II(PG)	PFTL	D	For final testing of CSD Relay of 765KV Line Reactor	05/Jul/2023	17:00	10/Jul/2023	23:00	Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVar Reactors shall be performed during shutdown	PLANNED	Approved	05-Jul-23	17:00	10-Jul-23	23:00		
113	RQ136238	OCC_208	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-1 @BHADLA_2 (PG)	POWER GRID	D	FOR AMP WORKS	24/Jul/2023	17:00	24/Jul/2023	23:00		PLANNED	Rejected						To be clubbed with Line AMP/Outage work
114	RQ136237	OCC_208	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-2 @BHADLA_2 (PG)	POWER GRID	D	FOR AMP WORKS	23/Jul/2023	17:00	23/Jul/2023	23:00		PLANNED	Rejected						To be clubbed with Line AMP/Outage work
115	RQ136258	OCC_208	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_II(PG)	POWER GRID	D	Ladder logic commissioning with spare reactor logic scheme checking	23/Jul/2023	17:00	25/Jul/2023	23:00		PLANNED	Approved	23-Jul-23	17:00	25-Jul-23	23:00		
116	RQ136240	OCC_208	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-1 @BHADLA_2 (PG)	POWER GRID	D	FOR AMP WORKS	22/Jul/2023	17:00	22/Jul/2023	23:00		PLANNED	Rejected						To be clubbed with Line AMP/Outage work

117	RQ136239	OCC_208	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-2 @BHADLA_2 (PG)	POWER GRID	D	FOR AMP WORKS	21/Jul/2023	17:00	21/Jul/2023	23:00		PLANNED	Rejected						To be clubbed with Line AMP/Outage work
118	RQ136250	OCC_208	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-CHITTORGAR H (PG) CKT-1 @CHITTORGARH(PG)	POWER GRID	D	To configure Line Reactor Tripping on Single phase fault as per CC approval	21/Jul/2023	08:00	21/Jul/2023	18:00		PLANNED	Rejected						To be clubbed with Line AMP/Outage work
119	RQ136257	OCC_208	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_II(PG)	POWER GRID	D	Ladder logic commissioning with spare reactor logic scheme checking	20/Jul/2023	17:00	22/Jul/2023	23:00		PLANNED	Approved	20-Jul-23	17:00	22-Jul-23	23:00		
120	RQ136249	OCC_208	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-CHITTORGAR H (PG) CKT-2 @CHITTORGARH(PG)	POWER GRID	D	To configure Line Reactor Tripping on Single phase fault as per CC approval	20/Jul/2023	08:00	20/Jul/2023	18:00		PLANNED	Rejected						To be clubbed with Line AMP/Outage work
121	RQ136242	OCC_208	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-1 @BHADLA(PG)	POWER GRID	D	FOR AMP WORK	12/Jul/2023	17:00	12/Jul/2023	22:00		PLANNED	Rejected						To be clubbed with Line AMP/Outage work
122	RQ136247	OCC_208	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-MOGA (PG) CKT-2 @BIKANER(PG)	POWER GRID	D	For AMP of the Reactor & its bay	12/Jul/2023	17:00	12/Jul/2023	23:00		PLANNED	Rejected						To be clubbed with Line AMP/Outage work

123	RQ136241	OCC_208	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-2 @BHADLA(PG)	POWER GRID	D	FOR AMP WORK	11/Jul/2023	17:00	11/Jul/2023	22:00		PLANNED	Rejected						To be clubbed with Line AMP/Outage work
124	RQ136248	OCC_208	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-MOGA (PG) CKT-1 @BIKANER(PG)	POWER GRID	D	For AMP of the Reactor & its bay	11/Jul/2023	17:00	11/Jul/2023	23:00		PLANNED	Rejected						To be clubbed with Line AMP/Outage work
125	RQ136252	OCC_208	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV CHITTORGAR H-BANASKANTHA (PG) CKT-1 @CHITTORGARH(PG)	POWER GRID	D	To configure Line Reactor Tripping on Single phase fault as per CC approval	11/Jul/2023	08:00	11/Jul/2023	18:00		PLANNED	Rejected						To be clubbed with Line AMP/Outage work
126	RQ136246	OCC_208	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-1 @BIKANER(PG)	POWER GRID	D	For AMP of the Reactor & its bay	10/Jul/2023	17:00	10/Jul/2023	23:00		PLANNED	Rejected						To be clubbed with Line AMP/Outage work
127	RQ136251	OCC_208	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV CHITTORGAR H-BANASKANTHA (PG) CKT-2 @CHITTORGARH(PG)	POWER GRID	D	To configure Line Reactor Tripping on Single phase fault as per CC approval	10/Jul/2023	08:00	10/Jul/2023	18:00		PLANNED	Rejected						To be clubbed with Line AMP/Outage work
128	RQ136805	OCC_208	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON MEERUT-BHIWANI (PG) CKT-1 @BHIWANI(PG)	POWER GRID	D	FOR REACTOR/BAY AMP WORKS	10/Jul/2023	08:00	10/Jul/2023	18:00		PLANNED	Rejected						To be clubbed with Line AMP/Outage work

129	RQ136245	OCC_208	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-2 @BIKANER(PG)	POWER GRID	D	For AMP of the Reactor & its bay	09/Jul/2023	17:00	09/Jul/2023	23:00		PLANNED	Rejected						To be clubbed with Line AMP/Outage work
130	RQ136243	OCC_208	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-2 @BIKANER(PG)	POWER GRID	D	For AMP of the Reactor & its bay	08/Jul/2023	17:00	08/Jul/2023	23:00		PLANNED	Rejected						To be clubbed with Line AMP/Outage work
131	RQ136244	OCC_208	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-1 @BIKANER(PG)	POWER GRID	D	For AMP of the Reactor & its bay	07/Jul/2023	17:00	07/Jul/2023	23:00		PLANNED	Rejected						To be clubbed with Line AMP/Outage work
132	RQ136262	OCC_208	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_II(PG)	POWER GRID	D	FOR AMP WORKS	04/Jul/2023	17:00	06/Jul/2023	22:00		PLANNED	Rejected						To be clubbed with Line AMP/Outage work
133	RQ136254	OCC_208	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_II(PG)	POWER GRID	D	For final testing of CSD Relay of 765KV Line Reactor	04/Jul/2023	17:00	08/Jul/2023	23:00	Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVar Reactors shall be performed during shutdown	PLANNED	Approved	04-Jul-23	17:00	08-Jul-23	23:00		

134	RQ136261	OCC_208	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_II(PG)	POWER GRID	D	FOR AMP WORKS	03/Jul/2023	17:00	05/Jul/2023	23:00		PLANNED	Rejected							To be clubbed with Line AMP/Outage work
135	RQ136253	OCC_208	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_II(PG)	POWER GRID	D	For final testing of CSD Relay of 765KV Line Reactor	03/Jul/2023	17:00	06/Jul/2023	23:00	Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVar Reactors shall be performed during shutdown	PLANNED	Approved	03-Jul-23	17:00	06-Jul-23	23:00			
136	RQ136182	OCC_208	cpcc1_sd	BAY	701 MAIN BAY - 765 KV AJMER-BHADLA_2 (PG) CKT-2 (POWERGRID)	POWER GRID	D	CSD Fine tuning works at Bhadla-2	30/Jul/2023	17:00	30/Jul/2023	23:00		PLANNED	Approved	30-Jul-23	17:00	30-Jul-23	23:00			
137	RQ136199	OCC_208	cpcc1_sd	BAY	720 TIE BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AND 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1 AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	For Bay AMP works	29/Jul/2023	17:00	30/Jul/2023	23:00		PLANNED	Approved	29-Jul-23	17:00	30-Jul-23	23:00			

138	RQ136181	OCC_208	cpcc1_sd	BAY	704 MAIN BAY - 765 KV AJMER-BHADLA_2 (PG) CKT-1 (POWERGRID)	POWER GRID	D	CSD Fine tuning works at Bhadla-2	29/Jul/2023	17:00	29/Jul/2023	23:00		PLANNED	Approved	29-Jul-23	17:00	29-Jul-23	23:00	
139	RQ136184	OCC_208	cpcc1_sd	BAY	719 MAIN BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	For DGA oil testing of bay 765kV CT	28/Jul/2023	17:00	28/Jul/2023	23:00		PLANNED	Approved	28-Jul-23	17:00	28-Jul-23	23:00	
140	RQ136685	OCC_208	cpcc3_sd	BAY	707 MAIN BAY - 765 KV AGRA-FATEHPUR (PG) CKT-1 AND 765KV BUS 1 AT AGRA(PG)	POWER GRID	D	AMP works	28/Jul/2023	08:00	28/Jul/2023	18:00		PLANNED	Approved	28-Jul-23	08:00	28-Jul-23	18:00	
141	RQ136198	OCC_208	cpcc1_sd	BAY	719 MAIN BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	For Bay AMP works	27/Jul/2023	17:00	28/Jul/2023	23:00		PLANNED	Approved	27-Jul-23	17:00	28-Jul-23	23:00	
142	RQ136183	OCC_208	cpcc1_sd	BAY	720 TIE BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AND 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1 AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	For DGA oil testing of bay 765kV CT	27/Jul/2023	17:00	27/Jul/2023	23:00		PLANNED	Approved	27-Jul-23	17:00	27-Jul-23	23:00	

143	RQ136197	OCC_208	cpcc1_sd	BAY	715 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	For Bay AMP works	25/Jul/2023	17:00	26/Jul/2023	23:00		PLANNED	Approved	25-Jul-23	17:00	26-Jul-23	23:00	
144	RQ136196	OCC_208	cpcc1_sd	BAY	718 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 (POWERGRID)	POWER GRID	D	For Bay AMP works	23/Jul/2023	17:00	24/Jul/2023	23:00		PLANNED	Approved	23-Jul-23	17:00	24-Jul-23	23:00	
145	RQ136201	OCC_208	cpcc1_sd	BAY	719 MAIN BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	For erection works of SS-63 A1, B1 & TBCB bay extension.	23/Jul/2023	17:00	30/Jul/2023	23:00		PLANNED	Approved	23-Jul-23	17:00	30-Jul-23	23:00	
146	RQ136195	OCC_208	cpcc1_sd	BAY	721 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-1 (POWERGRID)	POWER GRID	D	For Bay AMP works	21/Jul/2023	17:00	22/Jul/2023	23:00		PLANNED	Approved	21-Jul-23	17:00	22-Jul-23	23:00	
147	RQ136200	OCC_208	cpcc1_sd	BAY	720 TIE BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AND 765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-1 AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	For erection works of SS-63 A1, B1 & TBCB bay extension.	21/Jul/2023	17:00	27/Jul/2023	23:00		PLANNED	Approved	21-Jul-23	17:00	27-Jul-23	23:00	

148	RQ136450	OCC_208	cpcc3_sd	BAY	702 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT FATEHPUR(PG) (POWERGRID) AND 765 KV VARANASI-FATEHPUR (PG) CKT-1 AT 765 KV FATEHPUR(PG) (POWERGRID)	POWER GRID	D	AMP works	20/Jul/2023	08:00	20/Jul/2023	18:00		PLANNED	Approved	20-Jul-23	08:00	20-Jul-23	18:00	
149	RQ136194	OCC_208	cpcc1_sd	BAY	716 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	For Bay AMP works	19/Jul/2023	17:00	20/Jul/2023	23:00		PLANNED	Approved	19-Jul-23	17:00	20-Jul-23	23:00	
150	RQ136193	OCC_208	cpcc1_sd	BAY	717 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID) AND 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	For Bay AMP works	17/Jul/2023	17:00	18/Jul/2023	23:00		PLANNED	Approved	17-Jul-23	17:00	18-Jul-23	23:00	
151	RQ136634	OCC_208	cpcc3_sd	BAY	817 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT ALIGARH(PG) (POWERGRID) AND FUTURE AT 765 KV ALIGARH(PG) (POWERGRID)	POWER GRID	C	765 kV Sikar Line Protection Commissioning Testing and Line Recator LBB Testing	16/Jul/2023	08:00	17/Jul/2023	18:00		PLANNED	Approved	16-Jul-23	08:00	17-Jul-23	18:00	

152	RQ136633	OCC_208	cpcc3_sd	BAY	816 MAIN BAY - 765KV BUS 1 AT ALIGARH(PG) AND FUTURE AT 765 KV ALIGARH(PG)	POWER GRID	C	765 kV Sikar Line Protection Commissioning Testing and Line Recator LBB Testing	16/Jul/2023	08:00	17/Jul/2023	18:00		PLANNED	Approved	16-Jul-23	08:00	17-Jul-23	18:00	
153	RQ136192	OCC_208	cpcc1_sd	BAY	710 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	For Bay AMP works	15/Jul/2023	17:00	16/Jul/2023	23:00		PLANNED	Approved	15-Jul-23	17:00	16-Jul-23	23:00	
154	RQ136191	OCC_208	cpcc1_sd	BAY	713 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	For Bay AMP works	13/Jul/2023	17:00	14/Jul/2023	23:00		PLANNED	Approved	13-Jul-23	17:00	14-Jul-23	23:00	
155	RQ136478	OCC_208	cpcc3_sd	BAY	813 MAIN BAY - 765KV BUS 1 AT ALIGARH(PG) AND FUTURE AT 765 KV ALIGARH(PG)	POWER GRID	C	765 kV Sikar Line Protection Commissioning Testing and Line Recator LBB Testing	13/Jul/2023	08:00	14/Jul/2023	18:00		PLANNED	Approved	13-Jul-23	08:00	14-Jul-23	18:00	
156	RQ136479	OCC_208	cpcc3_sd	BAY	814 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT ALIGARH(PG) AND FUTURE AT 765 KV ALIGARH(PG)	POWER GRID	C	765 kV Sikar Line Protection Commissioning Testing and Line Reactor LBB Testing	13/Jul/2023	08:00	14/Jul/2023	18:00		PLANNED	Approved	13-Jul-23	08:00	14-Jul-23	18:00	

157	RQ136190	OCC_208	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID) AND 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG) AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	For Bay AMP works	11/Jul/2023	17:00	12/Jul/2023	23:00		PLANNED	Approved	11-Jul-23	17:00	12-Jul-23	23:00	
158	RQ136447	OCC_208	cpcc3_sd	BAY	706 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV BALIA(PG)	POWER GRID	D	AMP works	11/Jul/2023	08:00	11/Jul/2023	18:00		PLANNED	Approved	11-Jul-23	08:00	11-Jul-23	18:00	
159	RQ136202	OCC_208	cpcc1_sd	BAY	721 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-1 (POWERGRID)	POWER GRID	D	For erection works of SS-63 A1, B1 & TBCB bay extension.	10/Jul/2023	17:00	17/Jul/2023	23:00		PLANNED	Approved	10-Jul-23	17:00	17-Jul-23	23:00	
160	RQ136189	OCC_208	cpcc1_sd	BAY	707 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	For Bay AMP works	09/Jul/2023	17:00	10/Jul/2023	23:00		PLANNED	Approved	09-Jul-23	17:00	10-Jul-23	23:00	
161	RQ136188	OCC_208	cpcc1_sd	BAY	712 MAIN BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-1 (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	For Bay AMP works	07/Jul/2023	17:00	08/Jul/2023	23:00		PLANNED	Approved	07-Jul-23	17:00	08-Jul-23	23:00	

162	RQ136180	OCC_208	cpcc1_sd	BAY	708 TIE BAY - 765KV JHATIKARA-BHIWANI (PG) CKT-1 AND 765/400KV 1500 MVA ICT 1 AT JHATIKARA(PG)	POWER GRID	D	FOR AMP WORK	06/Jul/2023	08:00	07/Jul/2023	18:00		PLANNED	Approved	06-Jul-23	08:00	07-Jul-23	18:00	
163	RQ136187	OCC_208	cpcc1_sd	BAY	711 TIE BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-1 (POWERGRID) AND 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG) AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	For Bay AMP works	05/Jul/2023	17:00	06/Jul/2023	23:00		PLANNED	Approved	05-Jul-23	17:00	06-Jul-23	23:00	
164	RQ136461	OCC_208	cpcc3_sd	BAY	710 MAIN BAY - 765KV AGRA-FATEHPUR (PG) CKT-2 AT FATEHPUR(PG)	POWER GRID	D	AMP works	05/Jul/2023	08:00	05/Jul/2023	18:00		PLANNED	Approved	05-Jul-23	08:00	05-Jul-23	18:00	
165	RQ136470	OCC_208	cpcc3_sd	BAY	705 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT LUCKNOW_2(PG) (POWERGRID) AND FUTURE AT 765 KV LUCKNOW_2(PG) (POWERGRID)	POWER GRID	D	AMP works	05/Jul/2023	08:00	05/Jul/2023	18:00		PLANNED	Approved	05-Jul-23	08:00	05-Jul-23	18:00	

166	RQ136179	OCC_208	cpcc1_sd	BAY	718 MAIN BAY - 765/400KV 1500 MVA ICT 4 AT JHATIKARA(PG)	POWER GRID	D	FOR AMP WORK	04/Jul/2023	08:00	05/Jul/2023	18:00		PLANNED	Approved	04-Jul-23	08:00	05-Jul-23	18:00	
167	RQ136476	OCC_208	cpcc3_sd	BAY	816 MAIN BAY - 765KV BUS 1 AT ALIGARH(PG) AND FUTURE AT 765 KV ALIGARH(PG)	POWER GRID	C	For termination of the cable related to the 765 kV Aligarh-Sikar-II Line 2 (Construction)	04/Jul/2023	08:00	05/Jul/2023	18:00		PLANNED	Approved	04-Jul-23	08:00	05-Jul-23	18:00	
168	RQ136477	OCC_208	cpcc3_sd	BAY	817 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT ALIGARH(PG) (POWERGRID) AND FUTURE AT 765 KV ALIGARH(PG) (POWERGRID)	POWER GRID	C	For termination of the cable related to the 765 kV Aligarh-Sikar-II Line 2 (Construction)	04/Jul/2023	08:00	05/Jul/2023	18:00		PLANNED	Approved	04-Jul-23	08:00	05-Jul-23	18:00	
169	RQ136186	OCC_208	cpcc1_sd	BAY	709 MAIN BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	For Bay AMP works	03/Jul/2023	17:00	04/Jul/2023	23:00		PLANNED	Approved	03-Jul-23	17:00	04-Jul-23	23:00	
170	RQ136446	OCC_208	cpcc3_sd	BAY	710 MAIN BAY - 765KV VARANASI-BALIA (PG) CKT-1 AT BALIA(PG)	POWER GRID	D	AMP works	03/Jul/2023	08:00	03/Jul/2023	18:00		PLANNED	Approved	03-Jul-23	08:00	03-Jul-23	18:00	
171	RQ136462	OCC_208	cpcc3_sd	BAY	706 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT FATEHPUR(PG)	POWER GRID	D	AMP works	03/Jul/2023	08:00	03/Jul/2023	18:00		PLANNED	Approved	03-Jul-23	08:00	03-Jul-23	18:00	

172	RQ136185	OCC_208	cpcc1_sd	BAY	708 TIE BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 (POWERGRID) AND 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG) AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	For Bay AMP works	01/Jul/2023	17:00	02/Jul/2023	23:00		PLANNED	Approved	01-Jul-23	17:00	02-Jul-23	23:00	
173	RQ136474	OCC_208	cpcc3_sd	BAY	813 MAIN BAY - 765KV BUS 1 AT ALIGARH(PG) AND FUTURE AT 765 KV ALIGARH(PG)	POWER GRID	C	For termination of the cable related to the 765 kV Aligarh-Sikar-II Line 1 (Construction)	01/Jul/2023	08:00	02/Jul/2023	18:00		PLANNED	Approved	01-Jul-23	08:00	02-Jul-23	18:00	
174	RQ136475	OCC_208	cpcc3_sd	BAY	814 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT ALIGARH(PG) AND FUTURE AT 765 KV ALIGARH(PG)	POWER GRID	C	For termination of the cable related to the 765 kV Aligarh-Sikar-II Line 1 (Construction)	01/Jul/2023	08:00	02/Jul/2023	18:00		PLANNED	Approved	01-Jul-23	08:00	02-Jul-23	18:00	
175	RQ136121	OCC_208	stuup_sd	BAY	709 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV GR.NOIDA_2(UPC)	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Tie bay)	12/Jul/2023	08:00	12/Jul/2023	14:00		PLANNED	Approved	12-Jul-23	08:00	12-Jul-23	14:00	
176	RQ136119	OCC_208	stuup_sd	BAY	702 TIE BAY - 765 KV GR.NOIDA_2(UPC)-ALIGARH(PG) (PG) CKT-1 AND 765/400 KV 1500 MVA ICT 1 AT GR.NOIDA_2(UPC) AT 765 KV GR.NOIDA_2(UPC)	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Main bay)	11/Jul/2023	08:00	11/Jul/2023	14:00		PLANNED	Approved	11-Jul-23	08:00	11-Jul-23	14:00	

177	RQ136118	OCC_208	stuup_sd	BAY	701 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT GR.NOIDA_2(UPC)	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Tie bay)	10/Jul/2023	08:00	10/Jul/2023	14:00		PLANNED	Approved	10-Jul-23	08:00	10-Jul-23	14:00	
178	RQ136178	OCC_208	cpcc1_sd	BAY	710 MAIN BAY - 765 KV KHETRI (PKTSL)- JHATIKARA(P G) (PG) CKT-2 (PKTSL) AT JHATIKARA(P G)	PKTSL	D	FOR AMP WORK	11/Jul/2023	08:00	12/Jul/2023	18:00		PLANNED	Approved	11-Jul-23	08:00	12-Jul-23	18:00	
179	RQ136177	OCC_208	cpcc1_sd	BAY	713 MAIN BAY - 765 KV KHETRI (PKTSL)- JHATIKARA(P G) (PG) CKT-1 (PKTSL) AT JHATIKARA(P G)	PKTSL	D	FOR AMP WORK	06/Jul/2023	08:00	07/Jul/2023	18:00		PLANNED	Approved	06-Jul-23	08:00	07-Jul-23	18:00	
180	RQ136213	OCC_208	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG)	POWER GRID	D	FOR AMP WORK	25/Jul/2023	17:00	27/Jul/2023	23:00		PLANNED	Approved	25-Jul-23	17:00	27-Jul-23	23:00	
181	RQ136212	OCC_208	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG)	POWER GRID	D	FOR AMP WORK	22/Jul/2023	17:00	24/Jul/2023	23:00		PLANNED	Approved	22-Jul-23	17:00	24-Jul-23	23:00	
182	RQ136214	OCC_208	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)	POWER GRID	D	FOR AMP WORK	18/Jul/2023	17:00	20/Jul/2023	23:00		PLANNED	Approved	18-Jul-23	17:00	20-Jul-23	23:00	
183	RQ136730	OCC_208	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KANPUR_GIS(PG)	POWER GRID	D	AMP WORK , IMPLEMENTATION OF 9TH AND 10TH PCC GUIDELINES & Spare Rotation	17/Jul/2023	08:00	18/Jul/2023	18:00		PLANNED	Approved	17-Jul-23	08:00	18-Jul-23	18:00	
184	RQ136224	OCC_208	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA_2 (PG)	POWER GRID	D	CSD fine tuning Works	16/Jul/2023	17:00	16/Jul/2023	23:00		PLANNED	Approved	16-Jul-23	17:00	16-Jul-23	23:00	
185	RQ136223	OCC_208	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG)	POWER GRID	D	FOR AMP WORK	15/Jul/2023	17:00	15/Jul/2023	23:00		PLANNED	Approved	15-Jul-23	17:00	15-Jul-23	23:00	

186	RQ136211	OCC_208	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG)	POWER GRID	D	FOR AMP WORK	15/Jul/2023	17:00	17/Jul/2023	23:00		PLANNED	Approved	15-Jul-23	17:00	17-Jul-23	23:00	
187	RQ136210	OCC_208	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)	POWER GRID	D	Commissioning of ICT with Spare ICT Bank & CSD Fine tuning works	15/Jul/2023	17:00	24/Jul/2023	23:00		PLANNED	Approved	15-Jul-23	17:00	24-Jul-23	23:00	
188	RQ136732	OCC_208	cpcc3_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 2 AT ORAI(PG)	POWER GRID	D	Implementation & testing for PRD and OSR revised scheme	15/Jul/2023	08:00	15/Jul/2023	18:00		PLANNED	Approved	15-Jul-23	08:00	15-Jul-23	18:00	
189	RQ136222	OCC_208	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG)	POWER GRID	D	FOR AMP WORK	14/Jul/2023	17:00	14/Jul/2023	23:00		PLANNED	Approved	14-Jul-23	17:00	14-Jul-23	23:00	
190	RQ136205	OCC_208	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT CHITTORGAR H(PG)	POWER GRID	D	For providing insulation on Tertiary connector and conductor	13/Jul/2023	08:00	13/Jul/2023	18:00		PLANNED	Approved	13-Jul-23	08:00	13-Jul-23	18:00	
191	RQ136215	OCC_208	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)	POWER GRID	D	For LBB testing of LV side Tie bay 429 for commissioning works of STATCOM Main bay 430	12/Jul/2023	17:00	20/Jul/2023	23:00		PLANNED	Approved	12-Jul-23	17:00	20-Jul-23	23:00	
192	RQ136729	OCC_208	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KANPUR_GIS(PG)	POWER GRID	D	AMP WORK, IMPLEMENTATION OF 9TH AND 10TH PCC GUIDELINES	12/Jul/2023	08:00	13/Jul/2023	18:00		PLANNED	Approved	12-Jul-23	08:00	13-Jul-23	18:00	
193	RQ136206	OCC_208	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT CHITTORGAR H(PG)	POWER GRID	D	For providing insulation on Tertiary connector and conductor	12/Jul/2023	08:00	12/Jul/2023	18:00		PLANNED	Approved	12-Jul-23	08:00	12-Jul-23	18:00	
194	RQ136731	OCC_208	cpcc3_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 1 AT ORAI(PG)	POWER GRID	D	Implementation & testing for PRD and OSR revised scheme	11/Jul/2023	08:00	11/Jul/2023	18:00		PLANNED	Approved	11-Jul-23	08:00	11-Jul-23	18:00	
195	RQ136207	OCC_208	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG)	POWER GRID	D	Commissioning of ICT with Spare ICT Bank & CSD Fine tuning works	10/Jul/2023	17:00	18/Jul/2023	23:00		PLANNED	Approved	10-Jul-23	17:00	18-Jul-23	23:00	
196	RQ136216	OCC_208	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)	POWER GRID	D	For Erection works of SS-63 A1 package 765 kV ICT-5 B phase unit	07/Jul/2023	17:00	11/Jul/2023	23:00		PLANNED	Approved	07-Jul-23	17:00	11-Jul-23	23:00	

197	RQ136220	OCC_208	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 4 AT KOTESHWAR(PG)	POWER GRID	D	CSD commissioning and fine tuning Works	07/Jul/2023	08:00	07/Jul/2023	18:00		PLANNED	Rejected						Possibilities of facilitating the shutdown in lean hydro season may be explored
198	RQ136203	OCC_208	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BIKANER(PG)	POWER GRID	D	SPARE ICT SWITCHING WITH ICT1 B-PHASE	06/Jul/2023	17:00	06/Jul/2023	23:00		PLANNED	Approved	06-Jul-23	17:00	06-Jul-23	23:00		
199	RQ136221	OCC_208	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 3 AT KOTESHWAR(PG)	POWER GRID	D	CSD commissioning and fine tuning Works	06/Jul/2023	08:00	06/Jul/2023	18:00		PLANNED	Rejected						Possibilities of facilitating the shutdown in lean hydro season may be explored
200	RQ136208	OCC_208	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG)	POWER GRID	D	Commissioning of ICT with Spare ICT Bank & CSD Fine tuning works	05/Jul/2023	17:00	12/Jul/2023	23:00		PLANNED	Approved	05-Jul-23	17:00	12-Jul-23	23:00		
201	RQ136219	OCC_208	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 2 AT KOTESHWAR(PG)	POWER GRID	D	CSD commissioning and fine tuning Works	05/Jul/2023	08:00	05/Jul/2023	18:00		PLANNED	Rejected						Possibilities of facilitating the shutdown in lean hydro season may be explored
202	RQ136204	OCC_208	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BIKANER(PG)	POWER GRID	D	CSD Fine tuning & Spare ICT Switching	04/Jul/2023	17:00	04/Jul/2023	23:00		PLANNED	Approved	04-Jul-23	17:00	04-Jul-23	23:00		
203	RQ136787	OCC_208	cpcc1_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 3 AT BHIWANI(PG)	POWER GRID	D	FOR REACTOR/BAY AMP WORKS	04/Jul/2023	09:00	04/Jul/2023	18:00		PLANNED	Approved	04-Jul-23	09:00	04-Jul-23	18:00		
204	RQ136218	OCC_208	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 1 AT KOTESHWAR(PG)	POWER GRID	D	CSD commissioning and fine tuning Works	04/Jul/2023	08:00	04/Jul/2023	18:00		PLANNED	Rejected						Possibilities of facilitating the shutdown in lean hydro season may be explored
205	RQ136472	OCC_208	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT ALIGARH(PG)	POWER GRID	C	For termination of the cable related to the 765 kv Aligarh-Sikar-II Line 2 (Construction)	04/Jul/2023	08:00	05/Jul/2023	18:00		PLANNED	Approved	04-Jul-23	08:00	05-Jul-23	18:00		
206	RQ136209	OCC_208	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG)	POWER GRID	D	Commissioning of ICT with Spare ICT Bank & CSD Fine tuning works	01/Jul/2023	17:00	06/Jul/2023	23:00		PLANNED	Approved	01-Jul-23	17:00	06-Jul-23	23:00		
207	RQ136473	OCC_208	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT ALIGARH(PG)	POWER GRID	C	For termination of the cable related to the 765 kv Aligarh-Sikar-II Line1 (Construction)	01/Jul/2023	08:00	02/Jul/2023	18:00		PLANNED	Approved	01-Jul-23	08:00	02-Jul-23	18:00		

208	RQ136217	OCC_208	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL)	PKTSL	D	For internal inspection & attending oil leakage	13/Jul/2023	09:00	14/Jul/2023	18:00		PLANNED	Approved	13-Jul-23	09:00	14-Jul-23	18:00	
209	RQ136728	OCC_208	sidcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT PHAGI(RS)	RRVPNL	D	For proper alignment of LV side HCB isolators through M/s TBEA	08/Jul/2023	08:00	08/Jul/2023	18:00		PLANNED	Approved	08-Jul-23	08:00	08-Jul-23	18:00	
210	RQ135869	OCC_208	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT AGRA FATEHBAD(U P)	UPPTCL	D	* For Charging of 500MVA ICT-II R Phase unit at 765kV Substation Fatehabad Agra. At present Spare Phase unit is charged as R	03/Jul/2023	10:00	03/Jul/2023	17:00		PLANNED	Approved	03-Jul-23	10:00	03-Jul-23	17:00	
211	RQ136100	OCC_208	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)- AGRA FATEHBAD(U P) (PG) CKT-1	POWER GRID,UP PTCL	D	* JUMPER TIGHTENING DEFECTIVE POLYMER/JUMPER REPLACEMENT WORK	31/Jul/2023	10:00	31/Jul/2023	17:00		PLANNED	Approved	31-Jul-23	10:00	31-Jul-23	17:00	
212	RQ135953	OCC_208	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)- LUCKNOW(U P) (PG) CKT-1	POWER GRID,UP PTCL	D	* For Upgradation of Bus-Bar Protection Panel from Electromechanical type to Numerical Type (Connection of CT Bus-Bar Prot	26/Jul/2023	09:00	26/Jul/2023	18:00		PLANNED	Approved	26-Jul-23	09:00	26-Jul-23	18:00	
213	RQ136095	OCC_208	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(UP)- AGRA FATEHBAD(U P) (PG) CKT-2	POWER GRID,UP PTCL	D	* Jumper Tightening Defective Polymer/Jumper Changing	25/Jul/2023	10:00	27/Jul/2023	17:00		PLANNED	Approved	25-Jul-23	10:00	27-Jul-23	17:00	
214	RQ135843	OCC_208	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SULTANPUR(UP)- LUCKNOW_1(PG) (PG) CKT- 1	POWER GRID,UP PTCL	D	* For Routine Bay Maintenance at 400KV S/S Sultanpur	14/Jul/2023	10:00	14/Jul/2023	18:00		PLANNED	Approved	14-Jul-23	10:00	14-Jul-23	18:00	
215	RQ136091	OCC_208	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)- GR.NOIDA(UP C) (PG) CKT-1	POWER GRID,UP PTCL	D	* High Temp. Point will be attended at R phase Wave trap clamp of 400 kV Dadri Bay. This work will be attended for healthine	09/Jul/2023	10:00	09/Jul/2023	14:00		PLANNED	Approved	09-Jul-23	10:00	09-Jul-23	14:00	

216	RQ135833	OCC_208	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MORADABAD (UP)- RAMPUR_PRS TL (UP) (PG)	POWER GRID,UP PTCL	D	Power line crossing work for under construction of Loop Out CKT of LILO of 765kV GHatampur-Hapur line at 765/400/220kV GIS SS Rampur	08/Jul/2023	08:00	08/Jul/2023	18:00		PLANNED	Approved	08-Jul-23	08:00	08-Jul-23	18:00	
217	RQ136641	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MORADABAD (UP)- RAMPUR_PRS TL (UP) (PG)	POWER GRID,UP PTCL	D	Power line crossing of under construction loop out ckt of LILO of 765 KV Ghatampur-Hapur Line at Rampur S/S	08/Jul/2023	08:00	08/Jul/2023	18:00		PLANNED	Approved	08-Jul-23	08:00	08-Jul-23	18:00	
218	RQ135955	OCC_208	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO-LUCKNOW (UP) CKT-1	UPPTCL	D	* For Upgradation of Bus-Bar Protection Panel from Electromechanical type to Numerical Type (Connection of CT Bus-Bar Prot	29/Jul/2023	09:00	29/Jul/2023	18:00		PLANNED	Approved	29-Jul-23	09:00	29-Jul-23	18:00	
219	RQ136102	OCC_208	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-MATHURA (UP) CKT-1	UPPTCL	D	* 400 KV Manth(Mathura)- Fatehabad Line-1 shutdown for Jumper Tightening, Nest Removal, Polymer Cleaning and other works.	26/Jul/2023	10:00	29/Jul/2023	20:00		PLANNED	Approved	26-Jul-23	10:00	29-Jul-23	20:00	
220	RQ135916	OCC_208	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UPC)- GR.NOIDA(UPC) (UP) CKT-1	UPPTCL	D	* Tree trimming will be carried out in line cooridoor during this shutdown period.	25/Jul/2023	10:00	25/Jul/2023	17:00		PLANNED	Approved	25-Jul-23	10:00	25-Jul-23	17:00	
221	RQ136662	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAMBHAL_PR STL - BADAUNE (UP) CKT-2	UPPTCL	D	Power line crossing of under construction loop out ckt of LILO of 765 KV Ghatampur-Hapur Line at Rampur S/S	25/Jul/2023	08:00	25/Jul/2023	18:00		PLANNED	Approved	25-Jul-23	08:00	25-Jul-23	18:00	
222	RQ136661	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAMBHAL_PR STL - BADAUNE (UP) CKT-1	UPPTCL	D	Power line crossing of under construction loop out ckt of LILO of 765 KV Ghatampur-Hapur Line at Rampur S/S	25/Jul/2023	08:00	25/Jul/2023	18:00		PLANNED	Approved	25-Jul-23	08:00	25-Jul-23	18:00	

223	RQ135837	OCC_208	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAMBHAL_PR STL - BADAUNE (UP) CKT-2	UPPTCL	D	Power line crossing work for under construction of Loop Out CKT of LILO of 765kV GHatampur-Hapur line at 765/400/220kV GIS SS Rampur	25/Jul/2023	08:00	25/Jul/2023	18:00		PLANNED	Approved	25-Jul-23	08:00	25-Jul-23	18:00	
224	RQ135836	OCC_208	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAMBHAL_PR STL - BADAUNE (UP) CKT-1	UPPTCL	D	Power line crossing work for under construction of Loop Out CKT of LILO of 765kV GHatampur-Hapur line at 765/400/220kV GIS SS Rampur	25/Jul/2023	08:00	25/Jul/2023	18:00		PLANNED	Approved	25-Jul-23	08:00	25-Jul-23	18:00	
225	RQ136653	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAMBHAL_PR STL - RAMPUR_PR STL (UP) CKT-1	UPPTCL	D	Power line crossing of under construction loop out ckt of LILO of 765 KV Ghatampur-Hapur Line at Rampur S/S	22/Jul/2023	08:00	22/Jul/2023	18:00		PLANNED	Approved	22-Jul-23	08:00	22-Jul-23	18:00	
226	RQ136654	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAMBHAL_PR STL - RAMPUR_PR STL (UP) CKT-2	UPPTCL	D	Power line crossing of under construction loop out ckt of LILO of 765 KV Ghatampur-Hapur Line at Rampur S/S	22/Jul/2023	08:00	22/Jul/2023	18:00		PLANNED	Approved	22-Jul-23	08:00	22-Jul-23	18:00	
227	RQ135834	OCC_208	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAMBHAL_PR STL - RAMPUR_PR STL (UP) CKT-1	UPPTCL	D	Power line crossing work for under construction of Loop Out CKT of LILO of 765kV GHatampur-Hapur line at 765/400/220kV GIS SS Rampur	22/Jul/2023	08:00	22/Jul/2023	18:00		PLANNED	Approved	22-Jul-23	08:00	22-Jul-23	18:00	
228	RQ135835	OCC_208	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAMBHAL_PR STL - RAMPUR_PR STL (UP) CKT-2	UPPTCL	D	Power line crossing work for under construction of Loop Out CKT of LILO of 765kV GHatampur-Hapur line at 765/400/220kV GIS SS Rampur	22/Jul/2023	08:00	22/Jul/2023	18:00		PLANNED	Approved	22-Jul-23	08:00	22-Jul-23	18:00	
229	RQ136096	OCC_208	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-MATHURA (UP) CKT-2	UPPTCL	D	* JUMPER TIGHTENING DEFECTIVE POLYMER/JUMPER REPLACEMENT WORK	20/Jul/2023	10:00	22/Jul/2023	17:00		PLANNED	Approved	20-Jul-23	10:00	22-Jul-23	17:00	

230	RQ135904	OCC_208	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-SARNATH (UP) CKT-1	UPPTCL	C	* DIVERSION OF 1.005 KM. 400KV ANPARA-SARNATH (L3) SARNATH-AZAMGARH D/C LINE BETWEEN TOWER NO. 19 TO 22 DUE TO INFR	20/Jul/2023	08:00	31/Jul/2023	18:00		PLANNED	Rejected						deferred to sept occ
231	RQ136104	OCC_208	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDA-ORAI (UP) CKT-2	UPPTCL	D	* For attending oil leakage of 400 kv R-phase CT of main bay -406(400 kv orai-banda ckt-2)	19/Jul/2023	09:00	19/Jul/2023	17:00		PLANNED	Approved	19-Jul-23	09:00	19-Jul-23	17:00		
232	RQ135831	OCC_208	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHAHJAHANPUR(PG)-ROSA(UP) CKT-1	UPPTCL	D	in order to carry out annual maintenance of line equipment's and cleaning of BPI	18/Jul/2023	10:00	18/Jul/2023	17:00		PLANNED	Approved	18-Jul-23	10:00	18-Jul-23	17:00		
233	RQ135923	OCC_208	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI-MAINPURI (UP) CKT-2	UPPTCL	D	* SHUTDOWN APPLIED FOR REPLACEMENT OF DISC INSULATORS BY POLYMER INSULATORS AT SUSPENSION TOWERS, JUMPER TIGHTENING AND OTHE	18/Jul/2023	08:00	31/Jul/2023	18:00		PLANNED	Approved	18-Jul-23	08:00	31-Jul-23	18:00		
234	RQ135844	OCC_208	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-SULTANPUR (UP) CKT-1	UPPTCL	D	* For Routine Bay Maintenance at 400KV S/S Sultanpur	17/Jul/2023	10:00	17/Jul/2023	18:00		PLANNED	Approved	17-Jul-23	10:00	17-Jul-23	18:00		
235	RQ136094	OCC_208	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-FATEHBAD (UP) CKT-1	UPPTCL	D	* JUMPER TIGHTENING DEFECTIVE POLYMER/JUMPER REPLACEMENT WORK	17/Jul/2023	10:00	19/Jul/2023	17:00		PLANNED	Approved	17-Jul-23	10:00	19-Jul-23	17:00		
236	RQ135860	OCC_208	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH-MAU (UP) CKT-1	UPPTCL	D	* Relay Retrofitting Commissioning of 50MVAR Line Reactor. on 400kv Azamgarh Mau Line	13/Jul/2023	09:00	18/Jul/2023	15:00		PLANNED	Approved	13-Jul-23	09:00	18-Jul-23	15:00	to be availed on daily basis.	
237	RQ135841	OCC_208	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-SULTANPUR(UP) (UP) CKT-1	UPPTCL	D	* For Routine Bay Maintenance and testing at 400KV S/S Sultanpur	12/Jul/2023	10:00	12/Jul/2023	18:00		PLANNED	Approved	12-Jul-23	10:00	12-Jul-23	18:00		

238	RQ135888	OCC_208	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-MAINPURI (UP) CKT-1	UPPTCL	D	Annual Testing and Preventive Maintenance of Line bay.	11/Jul/2023	10:00	11/Jul/2023	16:00		PLANNED	Approved	11-Jul-23	10:00	11-Jul-23	16:00		
239	RQ135832	OCC_208	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHAHJAHANPUR(PG)-ROSA(UPC) (UP) CKT-2	UPPTCL	D	in order to carry out annual maintenance of line equipment's and cleaning of BPI	11/Jul/2023	10:00	11/Jul/2023	17:00		PLANNED	Approved	11-Jul-23	10:00	11-Jul-23	17:00		
240	RQ135927	OCC_208	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MURADNAGAR_2-MATHURA (UP) CKT-1	UPPTCL	D	* 400 KV Manth(Mathura)-Muradnagar new Line Shutdown for Jumper Tightening, Bird Nest Removal, Insulator Cleaning and other	11/Jul/2023	10:00	14/Jul/2023	20:00		PLANNED	Approved	11-Jul-23	10:00	14-Jul-23	20:00		
241	RQ135925	OCC_208	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDA-REWA ROAD (UP) CKT-2	UPPTCL	D	* For Jumper tightening and Line maintenance work of 400 KV Banda-Rewaroad 2 line (under ETD Banda)	10/Jul/2023	08:00	14/Jul/2023	18:00		PLANNED	Approved	10-Jul-23	08:00	14-Jul-23	18:00		
242	RQ135946	OCC_208	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH-AZAMGARH (UP) CKT-1	UPPTCL	C	* PLCC commissioning, 400KV Reactor Isolator Commissioning Commissioning of 50MVAR line reactor of 400kv Azamgarh-Sa. * DIVERSION OF 1.005 KM. 400KV ANPARA-SARNATH (L3) SARNATH-AZAMGARH D/C LINE BETWEEN TOWER NO. 19 TO 22 DUE TO INFR	10/Jul/2023	08:00	31/Jul/2023	18:00		PLANNED	Rejected						deferred to sept occ
243	RQ136103	OCC_208	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-ALIGARH (UP) CKT-1	UPPTCL	D	* Shutdown Taken for Maintenance work/Jumper Tightening of 400KV Panki Aligarh Line	05/Jul/2023	10:00	05/Jul/2023	18:00		PLANNED	Approved	05-Jul-23	10:00	05-Jul-23	18:00		

244	RQ135894	OCC_208	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI-PARICHA (UP) CKT-2	UPPTCL	D	Interconnection of Existing Bus-1 with New Extended Bus-2	05/Jul/2023	08:00	05/Jul/2023	18:00	For above work we need shutdown of 400 KV Bus-1 & Bus-2, LINE-2 shutdown will be required as it is just near to Existing Support Towers	PLANNED	Approved	05-Jul-23	08:00	05-Jul-23	18:00	Only one bus at a time.FTC clearances/EI clearances required for New element charging.
245	RQ135912	OCC_208	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARN AGAR-ATAUR (UP) CKT-1	UPPTCL	D	* REMOVING BIRD NESTS,JUMPER TIGHTENING,LOOPING-CHOPINGS OF TRESS,AND OTHER MR WORKS .	03/Jul/2023	09:00	06/Jul/2023	17:00		PLANNED	Approved	03-Jul-23	09:00	06-Jul-23	17:00	
246	RQ135893	OCC_208	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI-PARICHA (UP) CKT-2	UPPTCL	D	Interconnection of Existing Bus-1 with New Extended Bus-1	03/Jul/2023	08:00	03/Jul/2023	18:00	Safety clearance from Electrical safety department is still awaited.	PLANNED	Approved	03-Jul-23	08:00	03-Jul-23	18:00	Only one bus at a time.FTC clearances/EI clearances required for New element charging.
247	RQ135924	OCC_208	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDA-REWA ROAD (UP) CKT-1	UPPTCL	D	* For Jumper tightening and line maintenance work of 400 KV Banda-Rewaroad 1 line (under ETD Banda)	03/Jul/2023	08:00	07/Jul/2023	18:00		PLANNED	Approved	03-Jul-23	08:00	07-Jul-23	18:00	
248	RQ135951	OCC_208	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	D	* Preventive mainteance ,testing of Bay and Taking in ckt new 63 MVAR line reactor	03/Jul/2023	08:00	03/Jul/2023	18:00		PLANNED	Approved	03-Jul-23	08:00	03-Jul-23	18:00	
249	RQ135922	OCC_208	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI-MAINPURI (UP) CKT-1	UPPTCL	D	* SHUTDOWN APPLIED FOR REPLACEMENT OF DISC INSULATORS BY POLYMER INSULATORS AT SUSPENSTION TOWERS,JUMPER TIGHTENING AND OTHE	02/Jul/2023	08:00	17/Jul/2023	18:00		PLANNED	Approved	02-Jul-23	08:00	17-Jul-23	18:00	

250	RQ135926	OCC_208	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO-PANKI (UP) CKT-1	UPPTCL	C	* Hight raising work of 400KV Panki Unaa Line due to NHAI,Mandhana (Kanpur Nagar)	01/Jul/2023	09:00	15/Jul/2023	18:00		PLANNED	Rejected						deferred to sept occ
251	RQ135952	OCC_208	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	D	* to out line reactor from ckt for reactor replacement work and preventive maintenace , Testing of Bay	01/Jul/2023	08:00	01/Jul/2023	18:00		PLANNED	Approved	01-Jul-23	08:00	01-Jul-23	18:00	FTC clearances/EI clearances required for New element charging.	
252	RQ136840	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	C	For de-stringing of HVDC AGRA-BNC line(Dismantalled portion)	01/Jul/2023	08:00	03/Jul/2023	18:00		PLANNED	Approved	01-Jul-23	08:00	01-Jul-23	18:00	s/d is approved for only one day	
253	RQ136841	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	C	For de-stringing of HVDC AGRA-BNC line(Dismantalled portion)	01/Jul/2023	08:00	03/Jul/2023	18:00		PLANNED	Approved	01-Jul-23	08:00	01-Jul-23	18:00	s/d is approved for only one day	
254	RQ136552	OCC_208	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-1	HVPNL	D	To verify BI, BOM & protection signals in SAS.	28/Jul/2023	09:00	28/Jul/2023	18:00		PLANNED	Approved	28-Jul-23	09:00	28-Jul-23	18:00		
255	RQ136567	OCC_208	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD (HV) (HV) CKT-1	HVPNL	D	For replacement of DPR Main-2 Relay	17/Jul/2023	09:00	17/Jul/2023	17:00		PLANNED	Approved	17-Jul-23	09:00	17-Jul-23	17:00	PGCIL gave consent.	
256	RQ136553	OCC_208	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-2	HVPNL	D	To verify BI, BOM & protection signals in SAS.	12/Jul/2023	09:00	12/Jul/2023	18:00		PLANNED	Approved	12-Jul-23	09:00	12-Jul-23	18:00		
257	RQ136568	OCC_208	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD (HV) (HV) CKT-1	HVPNL	D	For replacement of DPR Main-2	10/Jul/2023	09:00	10/Jul/2023	17:00		PLANNED	conditionally approved	10-Jul-23	09:00	10-Jul-23	17:00	Consent of APCPL Jhajjar required. Subject to unit outage at Jhajjar.	
258	RQ136566	OCC_208	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	For half yearly mtc	05/Jul/2023	09:00	05/Jul/2023	17:00		PLANNED	Approved	05-Jul-23	09:00	05-Jul-23	17:00		
259	RQ135826	OCC_208	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-2	HVPNL	D	CB SF6 Gas analysis & BCU replacement work	04/Jul/2023	09:00	04/Jul/2023	18:00		PLANNED	Approved	04-Jul-23	09:00	04-Jul-23	18:00		

260	RQ135825	OCC_208	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-1	HVPNL	D	CB SF6 Gas analysis & BCU replacement work	03/Jul/2023	09:00	03/Jul/2023	18:00		PLANNED	Approved	03-Jul-23	09:00	03-Jul-23	18:00	
261	RQ136565	OCC_208	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	For half yearly mtc & replacement of DPR Main-2	03/Jul/2023	09:00	03/Jul/2023	17:00		PLANNED	Approved	03-Jul-23	09:00	03-Jul-23	17:00	
262	RQ136684	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-3	POWER GRID	D	AMP WORK	28/Jul/2023	08:00	28/Jul/2023	18:00		PLANNED	Approved	28-Jul-23	08:00	28-Jul-23	18:00	
263	RQ136318	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-KAITHAL(PG) (PG) CKT-1	POWER GRID	D	DEFECT RECTIFICATION WORK	28/Jul/2023	08:00	28/Jul/2023	18:00	Line maintenance work	PLANNED	Approved	28-Jul-23	08:00	28-Jul-23	18:00	
264	RQ136681	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-2	POWER GRID	D	Installation of pilot insulators at D type towers	27/Jul/2023	08:00	27/Jul/2023	18:00		PLANNED	Approved	27-Jul-23	08:00	27-Jul-23	18:00	
265	RQ136154	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-2	POWER GRID	C	For current injection point for Bus-3 for Busbar Relay Testing after HV test of ICT-3 bays.	27/Jul/2023	08:00	28/Jul/2023	20:00		PLANNED	Approved	27-Jul-23	08:00	28-Jul-23	20:00	
266	RQ136598	OCC_208	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2	POWER GRID	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	26/Jul/2023	16:00	26/Jul/2023	23:00		PLANNED	Approved	06-Jul-23	16:00	06-Jul-23	23:00	Club on dt 06.07.2023 as requested by PGCIL.
267	RQ136105	OCC_208	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI(PG)-ORAI(UP) (PG) CKT-2	POWER GRID	D	* For routine protection testing maintenance work of bay.	26/Jul/2023	09:00	26/Jul/2023	17:00		PLANNED	Approved	26-Jul-23	09:00	26-Jul-23	17:00	
268	RQ136844	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-LUCKNOW_2 (PG) CKT-2	POWER GRID	D	AMP WORK	26/Jul/2023	08:00	26/Jul/2023	18:00		PLANNED	Approved	26-Jul-23	08:00	26-Jul-23	18:00	
269	RQ136668	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-1	POWER GRID	D	Installation of pilot insulators at D type towers	26/Jul/2023	08:00	26/Jul/2023	18:00		PLANNED	Approved	26-Jul-23	08:00	26-Jul-23	18:00	
270	RQ136014	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-BHIWANI (PG)	POWER GRID	D	S/D REQUIRED FOR RECTIFICATION OF SD NATURE DEFECTS	26/Jul/2023	08:00	26/Jul/2023	18:00	Kindly Approve	PLANNED	Approved	26-Jul-23	08:00	26-Jul-23	18:00	
271	RQ136445	OCC_208	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-1	POWER GRID	C	SAS INTEGRATION AND TESTING	26/Jul/2023	08:00	28/Jul/2023	18:00	UNDER SHUTDOWN	PLANNED	conditionally approved					To be taken during unit outage at Rihand/weekends

272	RQ136597	OCC_208	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1	POWER GRID	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	25/Jul/2023	16:00	25/Jul/2023	23:00		PLANNED	Approved	07-Jul-23	16:00	07-Jul-23	23:00	Club on dt 07.07.2023 as requested by PGCIL.
273	RQ135956	OCC_208	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW(U P)-BAREILLY(PG) (PG) CKT-1	POWER GRID	D	* For Upgradation of Bus-Bar Protection Panel from Electromechanical type to Numerical Type (Connection of CT Bus-Bar Prot	25/Jul/2023	09:00	25/Jul/2023	18:00		PLANNED	Approved	25-Jul-23	09:00	25-Jul-23	18:00	
274	RQ136326	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1	POWER GRID	D	Line and bay AMP work	25/Jul/2023	08:00	25/Jul/2023	18:00	During shutdown, AR to be kept off, of 400 kV Kota-Merta line	PLANNED	conditionally approved					Subject to a unit outage at Shree Cement,Subject to SCL consent,
275	RQ135954	OCC_208	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(N T)-LUCKNOW(U P) (PG) CKT-1	POWER GRID	D	* For Upgradation of Bus-Bar Protection Panel from Electromechanical type to Numerical Type (Connection of CT Bus-Bar Prot	24/Jul/2023	09:00	24/Jul/2023	18:00		PLANNED	Approved	24-Jul-23	09:00	24-Jul-23	18:00	
276	RQ136843	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-LUCKNOW_2 (PG) CKT-1	POWER GRID	D	AMP WORK	24/Jul/2023	08:00	24/Jul/2023	18:00		PLANNED	Approved	24-Jul-23	08:00	24-Jul-23	18:00	
277	RQ136821	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2	POWER GRID	D	AMP WORK	22/Jul/2023	08:00	22/Jul/2023	18:00		PLANNED	Approved	22-Jul-23	08:00	22-Jul-23	18:00	
278	RQ136037	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWER GRID	D	Shutdown required for rectification work of tower no. 185.	22/Jul/2023	08:00	22/Jul/2023	18:00	Kindly Approve	PLANNED	Approved	22-Jul-23	08:00	22-Jul-23	18:00	
279	RQ136038	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWER GRID	D	Shutdown required for rectification work of tower no. 185.	22/Jul/2023	08:00	22/Jul/2023	18:00	Kindly Approve	PLANNED	Approved	22-Jul-23	08:00	22-Jul-23	18:00	
280	RQ136011	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-2	POWER GRID	D	Relay testing and line equipment AMP work	21/Jul/2023	09:00	21/Jul/2023	17:30	Kindly Approve	PLANNED	Approved	21-Jul-23	09:00	21-Jul-23	17:30	
281	RQ136036	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWER GRID	D	Shutdown required for rectification work of tower no. 272.	20/Jul/2023	09:00	20/Jul/2023	18:00	Kindly Approve	PLANNED	Approved	20-Jul-23	09:00	20-Jul-23	18:00	
282	RQ136035	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWER GRID	D	Shutdown required for rectification work of tower no. 272.	20/Jul/2023	09:00	20/Jul/2023	18:00	Kindly Approve	PLANNED	Approved	20-Jul-23	09:00	20-Jul-23	18:00	

283	RQ136010	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-1	POWER GRID	D	Relay testing and line equipment AMP work	20/Jul/2023	09:00	20/Jul/2023	17:30	Kindly Approve	PLANNED	Approved	20-Jul-23	09:00	20-Jul-23	17:30		
284	RQ136820	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1	POWER GRID	D	AMP WORK	20/Jul/2023	08:00	20/Jul/2023	18:00		PLANNED	Approved	20-Jul-23	08:00	20-Jul-23	18:00		
285	RQ136335	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-2	POWER GRID	D	to attend SD nature defects	20/Jul/2023	08:00	20/Jul/2023	18:00	Line maintenance work	PLANNED	Approved	20-Jul-23	08:00	20-Jul-23	18:00		
286	RQ136341	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-2	POWER GRID	C	Tower erection, Conductor stringing, Destraining and Tower Dismantling work under Development of six - lane access controlled in Uttar Pradesh portion of Delhi – Saharanpur Highway from Delhi/UP Border to EPE Junction (Ch.14.750 to Ch. 31.600) in the State of Uttar Pradesh on EPC mode under Economic Corridor in Phase-I of Bharatmala Pariyojana.	20/Jul/2023	08:00	05/Aug/2023	18:00		PLANNED	Rejected						deferred to sept occ in view of High demand period of NR.

287	RQ136340	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-1	POWER GRID	C	Tower erection, Conductor stringing, Destrining and Tower Dismantling work under Development of six - lane access controlled in Uttar Pradesh portion of Delhi – Saharanpur Highway from Delhi/UP Border to EPE Junction (Ch.14.750 to Ch. 31.600) in the State of Uttar Pradesh on EPC mode under Economic Corridor in Phase-I of Bharatmala Pariyojana.	20/Jul/2023	08:00	05/Aug/2023	18:00		PLANNED	Rejected						deferred to sept occ in view of High demand period of NR.
288	RQ136043	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR-HAMIRPUR (PG) CKT-1	POWER GRID	D	Shut down is required on alternate day basis for replacement of Deccan make polymer insulators in line crossings with non auto mode of 400kv Banala-Amritsar/ Hamirpur Jalandhar TL	19/Jul/2023	09:00	22/Jul/2023	18:00	Under construction head, Kindly Approve	PLANNED	Approved	19-Jul-23	09:00	22-Jul-23	18:00		
289	RQ136312	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1	POWER GRID	D	To attend shutdown nature defects	19/Jul/2023	08:00	19/Jul/2023	18:00	During Shutdown , A/R to be kept off of 400 KV Kota-Merta line from both ends as safety measures	PLANNED	conditionally approved						Subject to a unit outage at Shree Cement,Subject to SCL consent,
290	RQ136350	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-BHIWADI (PG) CKT-1	POWER GRID	D	For attending of SD nature defects	19/Jul/2023	08:00	20/Jul/2023	18:00		PLANNED	Approved	19-Jul-23	08:00	20-Jul-23	18:00		

291	RQ136327	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	POWER GRID	D	Line and bay AMP work	19/Jul/2023	08:00	19/Jul/2023	18:00	During shutdown, AR to be kept off, of 400 KV Kota-Shree Cement (Beawar) line	PLANNED	Approved	19-Jul-23	08:00	19-Jul-23	18:00	
292	RQ135974	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-SAMBA (PG) CKT-2	POWER GRID	D	For AMP work of line	18/Jul/2023	09:00	18/Jul/2023	18:00	Kindly Approve	PLANNED	Approved	18-Jul-23	09:00	18-Jul-23	18:00	
293	RQ136849	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-1	POWER GRID	D	AMP WORK	18/Jul/2023	08:00	18/Jul/2023	18:00		PLANNED	conditionally approved					To be clubbed with Sl. No. 271
294	RQ136310	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1	POWER GRID	D	To attend shutdown nature defects	18/Jul/2023	08:00	18/Jul/2023	18:00	During Shutdown , A/R to be kept off of 400 KV Kota-Merta line from both ends as safety measures	PLANNED	Approved	18-Jul-23	08:00	18-Jul-23	18:00	
295	RQ136334	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGAR H (PG) CKT-1	POWER GRID	D	to attend SD nature defects	18/Jul/2023	08:00	18/Jul/2023	18:00	Line maintenance work	PLANNED	Approved	18-Jul-23	08:00	18-Jul-23	18:00	
296	RQ136276	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1	POWER GRID	D	SHUTDOWN NATURE DEFECT RECTIFICATION	18/Jul/2023	08:00	18/Jul/2023	18:00	Line maintenance work.	PLANNED	Approved	18-Jul-23	17:00	18-Jul-23	23:00	Shutdown to be taken from 1700 hrs
297	RQ136818	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-AGRA(UP) (PG) CKT-1	POWER GRID	D	Jumper replacement work at Loc 22	18/Jul/2023	08:00	18/Jul/2023	18:00		PLANNED	Approved	18-Jul-23	08:00	18-Jul-23	18:00	
298	RQ136054	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1	POWER GRID	D	Jumper tightening of vulnerable towers in Pirpanjal Section	17/Jul/2023	09:00	17/Jul/2023	18:00	Kindly Approve	PLANNED	Approved	17-Jul-23	09:00	17-Jul-23	18:00	
299	RQ135973	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-SAMBA (PG) CKT-1	POWER GRID	D	For AMP work of line	17/Jul/2023	09:00	17/Jul/2023	18:00	Kindly Approve	PLANNED	Approved	17-Jul-23	09:00	17-Jul-23	18:00	
300	RQ136848	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWER GRID	D	For installation of backup impedance relay for Line reactor at Singrauli end	17/Jul/2023	09:00	17/Jul/2023	15:00		PLANNED	Approved	17-Jul-23	09:00	17-Jul-23	15:00	
301	RQ136762	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AURAIYA(NT)-AGRA(PG) (PG) CKT-2	POWER GRID	D	For rectification of S/D nature defects.	17/Jul/2023	08:00	17/Jul/2023	18:00		PLANNED	Approved	17-Jul-23	08:00	17-Jul-23	18:00	

302	RQ136300	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-KANKROLI (PG) CKT-1	POWER GRID	D	Attending Shutdown nature defects i.e Reversed Grading Ring, Cotter pins, Hardware fitting pins etc.	17/Jul/2023	08:00	21/Jul/2023	18:00	Zerda-Kankroli line(Ckt# 1)to be kept into non auto mode.	PLANNED	Approved	17-Jul-23	17:00	21-Jul-23	23:00	Shutdown to be taken from 1700 hrs
303	RQ136304	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-KANKROLI (PG) CKT-1	POWER GRID	D	Attending Shutdown nature defects i.e Reversed Grading Ring, Cotter pins, Hardware fitting pins etc.	17/Jul/2023	08:00	20/Jul/2023	18:00	Zerda-Kankroli line(Ckt# 1)to be kept into non auto mode.	PLANNED	Approved	17-Jul-23	08:00	20-Jul-23	18:00	Request same as Sl. 302
304	RQ136311	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	POWER GRID	D	To attend shutdown nature defects	17/Jul/2023	08:00	17/Jul/2023	18:00	During Shutdown , A/R to be kept off of both 400 KV Kota-Shreecement & 400 KV Shreecement-Merta line from both ends as safety measures	PLANNED	Approved	17-Jul-23	08:00	17-Jul-23	18:00	
305	RQ136835	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-AGRA (PG) CKT-1	POWER GRID	C	For line isolator 415 89-L and reactor isolator 415-89-R replacement under ADD-CAP	17/Jul/2023	08:00	23/Jul/2023	18:00	After isolator replacement line will be charged through tie bay only as main bay will be under S/D for 415 89 and 41589A isolator replacement under ADD-CAP	PLANNED	Approved	17-Jul-23	08:00	23-Jul-23	18:00	
306	RQ136280	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGAR H(RS)-KANKROLI(PG) (PG) CKT-1	POWER GRID	D	SHUTDOWN NATURE DEFECT RECTIFICATION	17/Jul/2023	08:00	17/Jul/2023	18:00		PLANNED	Approved	17-Jul-23	17:00	17-Jul-23	23:00	Shutdown to be taken from 1700 hrs
307	RQ136153	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-2	POWER GRID	D	RECTIFICATION OF SHUT-DOWN NATURE DEFECTS. UNDER 2ND PHASE OF MAKING MODEL LINES	17/Jul/2023	08:00	22/Jul/2023	18:00	other ckt will be in non auto mode.	PLANNED	Approved	17-Jul-23	08:00	22-Jul-23	18:00	

308	RQ136351	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1	POWER GRID	C	For NCRTC diversion work	16/Jul/2023	08:00	31/Jul/2023	18:00		PLANNED	Approved	16-Jul-23	08:00	31-Jul-23	18:00	Shutdown time to be reduced.	
309	RQ136349	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1	POWER GRID	C	For NCRTC diversion work	16/Jul/2023	08:00	31/Jul/2023	18:00		PLANNED	Approved	16-Jul-23	08:00	31-Jul-23	18:00	Shutdown time to be reduced.	
310	RQ136041	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAMIRPUR-PARBATI POOLING BANALA (PG) CKT-1	POWER GRID	D	Shut down is required on alternate day basis for replacement of Deccan make polymer insulators in line crossings with non auto mode of 400kv Banala-Amritsar/ Hamirpur Jalandhar TL	15/Jul/2023	09:00	18/Jul/2023	18:00	Under construction head, Kindly Approve	PLANNED	Approved	15-Jul-23	09:00	18-Jul-23	18:00		
311	RQ136042	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1	POWER GRID	D	Shutdown is required for re-installation of avaiation Globules after OPGW works with non auto mode of 400kv Banala-Hamirpur/ Hamirpur Jalandhar TL	15/Jul/2023	09:00	25/Jul/2023	18:00	Under construction head, Kindly Approve	PLANNED	Approved	15-Jul-23	09:00	25-Jul-23	18:00		
312	RQ136605	OCC_208	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1	POWER GRID	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	15/Jul/2023	08:00	15/Jul/2023	18:00		PLANNED	conditionally approved						Subject to a unit outage at SCL and consent from PGCIL.
313	RQ136275	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGAR H(RS) (PG) CKT-1	POWER GRID	D	SHUTDOWN NATURE DEFECT RECTIFICATION	15/Jul/2023	08:00	15/Jul/2023	18:00	Line maintenance work.	PLANNED	Approved	15-Jul-23	17:00	15-Jul-23	23:00	Shutdown to be taken from 1700 hrs	
314	RQ136637	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-1	POWER GRID	C	Shutdown required for rectification work of tower no. 210.	15/Jul/2023	08:00	20/Jul/2023	18:00	Kindly Approve	PLANNED	Approved	15-Jul-23	08:00	20-Jul-23	18:00	Subject to NHPC consent and s/d may be availed during slit flushing of Dulhasti powerhouse.	
315	RQ136610	OCC_208	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	POWER GRID	D	For Quarterly/Half Yearly maintenance work	14/Jul/2023	08:00	14/Jul/2023	18:00		PLANNED	Approved	17-Jul-23	08:00	17-Jul-23	18:00	Club on dt 17.07.2023 as requested by PGCIL.	
316	RQ136269	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2	POWER GRID	D	Additional glass disc insertion work	14/Jul/2023	08:00	14/Jul/2023	18:00	During shutdown, AR to be kept off, of 400 KV RAPP D-Jaipur line	PLANNED	Approved	14-Jul-23	08:00	14-Jul-23	18:00		

317	RQ136817	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BALLABHGAR H (PG) CKT-1	POWER GRID	D	For jumper replacement work at Loc 63	14/Jul/2023	08:00	14/Jul/2023	18:00		PLANNED	Approved	14-Jul-23	08:00	14-Jul-23	18:00	
318	RQ136034	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWER GRID	D	Shutdown along with non auto mode of ckt 4 is required for rectification of damaged cross-arm at Ckt-3 of tower no. 288.	13/Jul/2023	09:00	17/Jul/2023	18:00	Kindly Approve	PLANNED	Approved	13-Jul-23	09:00	17-Jul-23	18:00	
319	RQ136816	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-AGRA (PG) CKT-1	POWER GRID	D	For rectification of S/D nature defects.	13/Jul/2023	08:00	13/Jul/2023	18:00		PLANNED	Approved	13-Jul-23	08:00	13-Jul-23	18:00	
320	RQ136143	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-2	POWER GRID	D	Attending Shutdown nature defects i.e. CC ring Spacers, Hardware Loose Nutbolts cutter pins, VD, etc.	13/Jul/2023	08:00	13/Jul/2023	18:00	S/D nature defect liquidation	PLANNED	Approved	13-Jul-23	08:00	13-Jul-23	18:00	
321	RQ136301	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGAR H(RS)-KANKROLI(PG) (PG) CKT-1	POWER GRID	D	To Attend Loose G Ring and other Shutdown nature defects	13/Jul/2023	08:00	13/Jul/2023	18:00	400 KV RAPPK-KANKROLI CK-II o be kept in non Auto mode	PLANNED	Approved					To be clubbed with Sl. No. 306
322	RQ136336	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGAR H(PG)-NAWADA(HV) (PG) CKT-1	POWER GRID	D	SD nature defects observed by cross checking team eg GR loose ,GR reversed ,cotter nut loose	13/Jul/2023	08:00	13/Jul/2023	18:00		PLANNED	Approved	13-Jul-23	08:00	13-Jul-23	18:00	
323	RQ136270	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1	POWER GRID	D	Additional glass disc insertion work	13/Jul/2023	08:00	13/Jul/2023	18:00	During shutdown, AR to be kept off, of 400 kV RAPP D-Kota and 400 kV Kota - Jaipur line	PLANNED	Approved	13-Jul-23	08:00	13-Jul-23	18:00	
324	RQ136013	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-3	POWER GRID	D	Relay testing, OTI/WTI & PRV logic modification of L/R and line equipment AMP work	12/Jul/2023	09:00	12/Jul/2023	17:30	Kindly Approve	PLANNED	Approved	12-Jul-23	15:00	12-Jul-23	23:00	To be taken after 1500 hrs
325	RQ136761	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AURAIYA(NT)-AGRA(PG) (PG) CKT-1	POWER GRID	D	For rectification of S/D nature defects.	12/Jul/2023	08:00	12/Jul/2023	18:00		PLANNED	Approved	12-Jul-23	08:00	12-Jul-23	18:00	

326	RQ136142	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-1	POWER GRID	D	Attending Shutdown nature defects i.e. CC ring Spacers, Hardware Loose Nutbolts cutter pins, VD, etc.	12/Jul/2023	08:00	12/Jul/2023	18:00	S/D nature defect liquidation	PLANNED	Approved	12-Jul-23	08:00	12-Jul-23	18:00	
327	RQ136277	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1	POWER GRID	D	To Attend Loose G Ring and other Shutdown nature defects	11/Jul/2023	08:00	11/Jul/2023	18:00	400 KV Chittor - KANKROLI CK-1 to be kept in non Auto mode	PLANNED	Approved	11-Jul-23	17:00	11-Jul-23	23:00	Shutdown to be taken from 1700 hrs
328	RQ136012	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-2	POWER GRID	D	Relay testing, OTI/WTI & PRV logic modification of L/R and line equipment AMP work	11/Jul/2023	08:00	11/Jul/2023	18:00	Kindly Approve	PLANNED	Approved	11-Jul-23	15:00	11-Jul-23	23:00	To be taken after 1500 hrs
329	RQ136337	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH-MAHARANIBAGH (PG) CKT-1	POWER GRID	D	Flash-over insulator replacement @ T83 and other SD nature defect observed by cross checking team	11/Jul/2023	08:00	11/Jul/2023	18:00		PLANNED	Approved	11-Jul-23	08:00	11-Jul-23	18:00	Presently line bypassed at Maharanibagh and connected to Dadri as 400 KV Dadri-Ballabgarh, 400 KV Dadri Maharanibagh to be in service. Protection settings at both ends to be changed accordingly.
330	RQ136017	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JALANDHAR (PG) CKT-1	POWER GRID	D	Auto recloser Non Auto Mode required to attend Earthwire fittings tightening	10/Jul/2023	09:00	15/Jul/2023	18:00	Non shutdown activity. Kindly Approve	PLANNED	Approved	10-Jul-23	09:00	15-Jul-23	18:00	
331	RQ136016	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-NAKODAR(PSG) (PG) CKT-1	POWER GRID	D	Auto recloser Non Auto Mode required to attend Earthwire fittings tightening	10/Jul/2023	09:00	15/Jul/2023	18:00	Non shutdown activity. Kindly Approve	PLANNED	Approved	10-Jul-23	09:00	15-Jul-23	18:00	
332	RQ136699	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-BASTI(UP) (PG) CKT-1	POWER GRID	D	AMP WORK	10/Jul/2023	08:00	10/Jul/2023	18:00		PLANNED	Approved	10-Jul-23	08:00	10-Jul-23	18:00	
333	RQ136842	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWER GRID	D	AMP WORK	10/Jul/2023	08:00	10/Jul/2023	18:00		PLANNED	Approved	10-Jul-23	08:00	10-Jul-23	18:00	
334	RQ136284	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1	POWER GRID	D	For AMP work of Line equipment's	10/Jul/2023	08:00	10/Jul/2023	18:00		PLANNED	Approved	10-Jul-23	08:00	10-Jul-23	18:00	

335	RQ136314	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR(UP)-MORADABAD (UP) (PG) CKT-1	POWER GRID	C	NHAI DIVERSION WORK 171-174	10/Jul/2023	08:00	25/Jul/2023	18:00	During outage both side jumper shall be open at working area. rest of the line shall be charged from both side to prevent theft.	PLANNED	Rejected						UP denied consent. May be taken up in next occ
336	RQ136152	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-1	POWER GRID	D	RECTIFICATION OF SHUT-DOWN NATURE DEFECTS. UNDER 2ND PHASE OF MAKING MODEL LINES	10/Jul/2023	08:00	15/Jul/2023	18:00	other ckt will be in non auto mode.	PLANNED	Approved	10-Jul-23	08:00	15-Jul-23	18:00		
337	RQ136710	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-2	POWER GRID	D	For rectification of S/D nature defects.	09/Jul/2023	08:00	11/Jul/2023	18:00		PLANNED	Approved	09-Jul-23	08:00	11-Jul-23	18:00		
338	RQ136283	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1	POWER GRID	D	For AMP work of Line equipment's	09/Jul/2023	08:00	09/Jul/2023	18:00		PLANNED	Approved	09-Jul-23	08:00	09-Jul-23	18:00		
339	RQ136839	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGAR H (PG) CKT-3	POWER GRID	D	AMP WORK	08/Jul/2023	08:00	08/Jul/2023	18:00		PLANNED	Approved	08-Jul-23	08:00	08-Jul-23	18:00		
340	RQ136424	OCC_208	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(N T)-LUCKNOW(U P) (PG) CKT-1	POWER GRID	C	REACTOR ISOLTOR REPLACEMNT	08/Jul/2023	08:00	11/Jul/2023	18:00	UNDER SHUTDOWN	PLANNED	Rejected						To be taken after 15.09.2023
341	RQ136022	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-PATIALA (PG) CKT-2	POWER GRID	D	For AMP work	07/Jul/2023	09:00	07/Jul/2023	17:00	Kindly Approve	PLANNED	Approved	07-Jul-23	09:00	07-Jul-23	17:00		
342	RQ135919	OCC_208	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(PG)-KABULPUR(H V) (PG)	POWER GRID	D	Replacement of PG clamp to C-wedge clamp at tapping point of LILO 400kV Kabulpur.	07/Jul/2023	08:30	08/Jul/2023	17:00		PLANNED	Approved						PG will avail opportunity SD
343	RQ136306	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(J HKT)-BAWANA(DV) (PG) CKT-1	POWER GRID	D	Modification of terminal connector for attending the repeated hotspot of line isolator	07/Jul/2023	08:00	07/Jul/2023	18:00		PLANNED	Approved	07-Jul-23	08:00	07-Jul-23	18:00		
344	RQ136760	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-2	POWER GRID	D	AMP of Line Reactor and other maintenance work	07/Jul/2023	08:00	07/Jul/2023	18:00		PLANNED	Approved	07-Jul-23	08:00	07-Jul-23	18:00		

345	RQ136829	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-2	POWER GRID	D	To connect jumper of 406 89-A isolator after isolator under ADD-CAP	07/Jul/2023	08:00	07/Jul/2023	18:00	S/D of 400 KV Bus-1at Panki is also required for alignment after rectification	PLANNED	Approved	07-Jul-23	08:00	07-Jul-23	18:00		
346	RQ136021	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-PATIALA (PG) CKT-1	POWER GRID	D	For AMP work	06/Jul/2023	09:00	06/Jul/2023	17:00	Kindly Approve	PLANNED	Approved	06-Jul-23	09:00	06-Jul-23	17:00		
347	RQ135967	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-2	POWER GRID	D	FOR AMP WORKS OF LINE EQUIPMENTS	06/Jul/2023	09:00	06/Jul/2023	18:00	Kindly Approve	PLANNED	Approved	06-Jul-23	09:00	06-Jul-23	18:00		
348	RQ136709	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-1	POWER GRID	D	For rectification of S/D nature defects.	06/Jul/2023	08:00	08/Jul/2023	18:00		PLANNED	Approved	06-Jul-23	08:00	08-Jul-23	18:00		
349	RQ136638	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWER GRID	D	Shutdown required for rectification work of tower no. 166 and 195.	06/Jul/2023	08:00	08/Jul/2023	18:00	Kindly Approve	PLANNED	Approved	06-Jul-23	08:00	08-Jul-23	18:00	Subject to NHPC consent and s/d may be availed during slit flushing	
350	RQ136325	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1	POWER GRID	D	Additional glass disc insertion work	06/Jul/2023	08:00	06/Jul/2023	18:00	During shutdown, AR to be kept off, of 400 kV RAPP C-Kankroli line	PLANNED	Approved						To be clubbed with Sl. No. 327
351	RQ136049	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_2(NH)-WAGOORA(PG) (PG) CKT-1	POWER GRID	D	SD required to attend shutdown nature defects	05/Jul/2023	09:00	06/Jul/2023	18:00	Kindly Approve	PLANNED	Rejected						Shutdown may be deferred in view of High Hydro season.
352	RQ136039	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWER GRID	D	Shutdown required for rectification work of tower no. 185.	05/Jul/2023	08:00	05/Jul/2023	18:00	Kindly Approve	PLANNED	Approved	05-Jul-23	08:00	05-Jul-23	18:00		
353	RQ136040	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWER GRID	D	Shutdown required for rectification work of tower no. 185.	05/Jul/2023	08:00	05/Jul/2023	18:00	Kindly Approve	PLANNED	Approved	05-Jul-23	08:00	05-Jul-23	18:00		
354	RQ136315	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-1	POWER GRID	C	NHAI DIVERSION WORK 122-123	05/Jul/2023	08:00	17/Jul/2023	18:00	During outage both side jumper shall be open at working area. rest of the line shall be charged from both side to prevent theft.	PLANNED	Rejected						To be deferred till 15.09.2023 in view of high demand and high generation at Dadri Thermal and Dadri Gas.

355	RQ136316	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-2	POWER GRID	C	NHAI DIVERSION WORK 122-123	05/Jul/2023	08:00	17/Jul/2023	18:00	During outage both side jumper shall be open at working area. rest of the line shall be charged from both side to prevent theft.	PLANNED	Rejected						To be deferred till 15.09.2023 in view of high demand and high generation at Dadri Thermal and Dadri Gas.
356	RQ136642	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWER GRID	D	AR non auto mode required for rectification work of tower no. 185.	05/Jul/2023	08:00	05/Jul/2023	18:00	Kindly Approve	PLANNED	Approved	05-Jul-23	08:00	05-Jul-23	18:00		
357	RQ136643	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWER GRID	D	AR non auto mode required for rectification work of tower no. 185.	05/Jul/2023	08:00	05/Jul/2023	18:00	Kindly Approve	PLANNED	Approved	05-Jul-23	08:00	05-Jul-23	18:00		
358	RQ136324	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1	POWER GRID	D	Additional glass disc insertion work	05/Jul/2023	08:00	05/Jul/2023	18:00	During shutdown, AR to be kept off, of 400 kV RAPP C-Kankroli line	PLANNED	Approved						Shutdown to be clubbed with SI. No. 313
359	RQ135966	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-1	POWER GRID	D	FOR AMP WORKS OF LINE EQUIPMENTS	04/Jul/2023	09:00	04/Jul/2023	18:00	Kindly Approve	PLANNED	Approved	04-Jul-23	09:00	04-Jul-23	18:00		
360	RQ135920	OCC_208	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGA RH(PG)-KABULPUR(HV) (PG) CKT-1	POWER GRID	D	Replacement of PG clamp to C-wedge clamp at tapping point of LILO 400kV Kabulpur.	04/Jul/2023	08:30	05/Jul/2023	17:00		PLANNED	Approved						PG will avail opportunity SD
361	RQ136317	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-1	POWER GRID	D	DEFECT RECTIFICATION WORK	04/Jul/2023	08:00	04/Jul/2023	18:00	Line maintenance work	PLANNED	Approved	04-Jul-23	08:00	04-Jul-23	18:00		
362	RQ136305	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1	POWER GRID	D	Modification of terminal connector for attending the repeated hotspot of line isolator	04/Jul/2023	08:00	04/Jul/2023	18:00		PLANNED	Approved	04-Jul-23	08:00	04-Jul-23	18:00		
363	RQ136847	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI(PG)-ORAI(UP) (PG) CKT-2	POWER GRID	D	Installation of counter weight at Location No.110 and for AMP work	04/Jul/2023	08:00	04/Jul/2023	18:00		PLANNED	Approved	04-Jul-23	08:00	04-Jul-23	18:00		
364	RQ136864	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-2	POWER GRID	D	Line and Line Reactor AMP Work	04/Jul/2023	08:00	04/Jul/2023	18:00		PLANNED	Approved	04-Jul-23	08:00	04-Jul-23	18:00		

365	RQ136798	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-2	POWER GRID	D	For 400 kv Hisar-Bhiwani-4 & 400 kv Hisar-Bhiwani-2 Bypass arrangement	04/Jul/2023	08:00	04/Jul/2023	18:00		PLANNED	approved	04-Jul-23	08:00	04-Jul-23	18:00	Four circuits to remain in service from manhindergarh side at all time during this s/d.
366	RQ136801	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERGARH(APL)-BHIWANI(PG) (PG) CKT-4	POWER GRID	D	For 400 kv Hisar-Bhiwani-3 & 400 kv Hisar-Bhiwani-3 Bypass arrangement	04/Jul/2023	08:00	04/Jul/2023	18:00		PLANNED	approved	04-Jul-23	08:00	04-Jul-23	18:00	Four circuits to remain in service from manhindergarh side at all time during this s/d.
367	RQ136279	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-KANKROLI (PG) CKT-1	POWER GRID	D	For AMP work of Line equipments and non switchable Line reactor	03/Jul/2023	08:00	03/Jul/2023	18:00		PLANNED	Approved					To be clubbed with Sl. No. 302
368	RQ136826	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-2	POWER GRID	D	Isolator replacement at Panki under ADD-CAP	03/Jul/2023	08:00	03/Jul/2023	18:00	S/D of 400 KV Bus-1at Panki is also required for alignment after rectification	PLANNED	Approved	03-Jul-23	08:00	03-Jul-23	18:00	FTC clearances/CEA clearances, Format B6 required for New element charging.
369	RQ136419	OCC_208	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	POWER GRID	C	LINE ISOLATOR REPLACEMENT	03/Jul/2023	08:00	06/Jul/2023	18:00	UNDER SHUTDOWN	PLANNED	Rejected					To be taken after 15.09.2023
370	RQ136686	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWER GRID	D	Construction/commissioning of OPGW link and Tapping of OPGW for repeater station under reliable communication scheme.	03/Jul/2023	08:00	03/Jul/2023	18:00		PLANNED	Approved	03-Jul-23	08:00	03-Jul-23	18:00	
371	RQ136344	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-1	POWER GRID	D	For Line Side Equipments Overhauling work at Both Heerapura and Bassi End	03/Jul/2023	08:00	03/Jul/2023	18:00		PLANNED	Approved	03-Jul-23	17:00	03-Jul-23	23:00	Shutdown to be taken from 1700 hrs
372	RQ136020	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-JALANDHAR (PG) CKT-2	POWER GRID	D	For AMP work of line	02/Jul/2023	08:00	02/Jul/2023	18:00	Kindly Approve	PLANNED	Rejected					To be deferred during Paddy season.
373	RQ135985	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-1	POWER GRID	C	For Stringing work on Gantry Tower over Line Equipments and Bus Reactor-3 in Dulhasti-3 (New) Line Bay.	01/Jul/2023	09:00	10/Jul/2023	18:00	Under construction head, Kindly Approve	PLANNED	Rejected					To be deferred during Paddy season.To be taken after 15.09.2023
374	RQ136838	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-2	POWER GRID	D	AMP WORK	01/Jul/2023	08:00	01/Jul/2023	18:00		PLANNED	Approved	01-Jul-23	08:00	01-Jul-23	18:00	

375	RQ135964	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWER GRID	D	Shutdown is required to carryout stringing on circuit 2 ."400KV Dulhasti Kishenpur -II is a Double circuit Line but stringing is done on one circuit only. Award has been placed for stringing on Circuit 2. under evacuation of Power from Pakaldul HEP in Chenab Valley HEPs.	01/Jul/2023	08:00	31/Jul/2023	18:00	Under construction head, Kindly Approve	PLANNED	Approved	01-Jul-23	08:00	31-Jul-23	18:00	requested for non-auto only by Powergrid.	
376	RQ136278	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1	POWER GRID	C	For reconductoring works with Twin HTLS	01/Jul/2023	08:00	31/Jul/2023	18:00		PLANNED	hold	01-Jul-23	08:00	31-Jul-23	18:00	Various towers are already collapsed in Rajasthan system.Shutdown to be deferred till revival of all lines out dueto collapsed tower.Presently following lines are under outage:1.400kV Bhadla(RS)-Jodhpur 2.400kV Jaisalmer-Barmer D/C 3.400kV Akal-Jodhpur 4.400kV Bikaner(RVPNL)-Bhadla(RVPNL) D/C	
377	RQ135965	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWER GRID	D	Non auto mode is required to carryout stringing on circuit 2	01/Jul/2023	08:00	31/Jul/2023	18:00	Under construction head, Kindly Approve Non auto mode	PLANNED	Rejected						s/d request withdrawn by Powergrid
378	RQ136309	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1	POWER GRID	D	RETROFITMENT OF LINE BAY CVT 'S ALONG WITH CVT JB AT HISAR END AND AMP OF LINE TERMINAL EQUIPMENTS	01/Jul/2023	08:00	01/Jul/2023	22:00		PLANNED	Approved	01-Jul-23	08:00	01-Jul-23	22:00		

379	RQ136640	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(PG)-MORADABAD (UP) (PG) CKT-1	POWER GRID	D	Actual S/D required on 26.06.23 for power line crossing of under construction loop out ckt of LILO of 765 KV Ghatampur-Hapur Line at Rampur S/S.	01/Jul/2023	08:00	01/Jul/2023	18:00		PLANNED	Approved	01-Jul-23	08:00	01-Jul-23	18:00	
380	RQ136707	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-1	POWER GRID	D	AR NON - AUTO MODE required for OPGW installation	01/Jul/2023	08:00	31/Jul/2023	18:00	Under construction head, Kindly Approve	PLANNED	Approved	01-Jul-23	08:00	31-Jul-23	18:00	
381	RQ136708	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-2	POWER GRID	D	AR NON - AUTO MODE required for OPGW installation	01/Jul/2023	08:00	31/Jul/2023	18:00	Under construction head, Kindly Approve	PLANNED	Approved	01-Jul-23	08:00	31-Jul-23	18:00	
382	RQ136865	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-SOHAWAL (PG) CKT-1	POWER GRID	D	For Measurement of FSC-I R-Ph LA IR Value due to rise in THRC Value. Actual S/D required on 23.06.2023	01/Jul/2023	08:00	01/Jul/2023	18:00		PLANNED	Approved	01-Jul-23	08:00	01-Jul-23	18:00	
383	RQ136867	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1-SHAHJAHANPUR (PG) CKT-2	POWER GRID	D	For Fixing safety Plate in R-Ph Wave Trap (As per observation of Regional SIR Audit) and AMP of Line Equipment	01/Jul/2023	08:00	01/Jul/2023	18:00		PLANNED	Approved	01-Jul-23	08:00	01-Jul-23	18:00	
384	RQ136799	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-3	POWER GRID	D	For 400 kv Hisar-Bhiwani-4 & 400 kv Hisar-Bhiwani-2 Bypass arrangement	01/Jul/2023	08:00	01/Jul/2023	18:00		PLANNED	approved	01-Jul-23	08:00	01-Jul-23	18:00	Four circuits to remain in service from manhindergarh side at all time during this s/d.
385	RQ136800	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERG ARH(APL)-BHIWANI(PG) (PG) CKT-3	POWER GRID	D	For 400 kv Hisar-Bhiwani-3 & 400 kv Hisar-Bhiwani-3 Bypass arrangement	01/Jul/2023	08:00	01/Jul/2023	18:00		PLANNED	approved	01-Jul-23	08:00	01-Jul-23	18:00	Four circuits to remain in service from manhindergarh side at all time during this s/d.
386	RQ135941	OCC_208	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-AJMER (RS) CKT-2	RRVPNL	D	Half Yearly maintenance work of associated equipments	28/Jul/2023	08:00	28/Jul/2023	18:00		PLANNED	Approved	28-Jul-23	16:00	28-Jul-23	23:00	Shutdown to be taken from 1600 hrs
387	RQ136330	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-DEEDWANA(MTS) (RS) CKT-1	RRVPNL	D	Overhead crossing by u/c of 765kV Bhadla 2-Sikar 2 TLC (Part-2) at AP 81-82	28/Jul/2023	08:00	29/Jul/2023	18:00		PLANNED	Approved	28-Jul-23	17:00	29-Jul-23	23:00	Shutdown to be taken from 1700 hrs
388	RQ135940	OCC_208	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-AJMER (RS) CKT-1	RRVPNL	D	Half Yearly maintenance work of associated equipments	27/Jul/2023	08:00	27/Jul/2023	18:00		PLANNED	Approved	27-Jul-23	16:00	27-Jul-23	23:00	Shutdown to be taken from 1600 hrs

389	RQ136320	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-SIKAR(PG) (RS) CKT-2	RRVPNL	D	PRV MODIFICATION WORK	22/Jul/2023	08:00	22/Jul/2023	18:00		PLANNED	Approved	22-Jul-23	17:00	22-Jul-23	23:00	Shutdown to be taken from 1700 hrs
390	RQ136319	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-SIKAR(PG) (RS) CKT-1	RRVPNL	D	PRV MODIFICATION WORK	21/Jul/2023	08:00	21/Jul/2023	18:00		PLANNED	Approved	21-Jul-23	17:00	21-Jul-23	23:00	Shutdown to be taken from 1700 hrs
391	RQ135961	OCC_208	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2	RRVPNL	D	HALF YEARLY MAINTENANCE	18/Jul/2023	08:00	18/Jul/2023	18:00		PLANNED	conditionally approved					Shutdown subject to unit outage at Kawai
392	RQ136607	OCC_208	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-2	RRVPNL	C	Schedule of work to be done by M/S Man Structural Ltd. :- 1. Erection work of D+6 Tower with location number 62. 2. Erection work of D+9 Tower with location number 65. 3. Dismantle work of existing towers with no. 62, 63, 64 and 65.. 4. Old conductor dismantle and clamping. 5. Complete stringing work of six sections. 6. Work of jumpers of all towers. 7. Complete stringing work of	17/Jul/2023	08:00	31/Jul/2023	18:00		PLANNED	Rejected					Subject to the revival of other 400 KV lines in Rajasthan. To be deferred till 15.08.2023. to be taken up in Aug occ
393	RQ136609	OCC_208	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HINDAUN(RS)-CHHABRA(RVUN) (RS) CKT-1	RRVPNL	D	For Quarterly/Half Yearly maintenance work	17/Jul/2023	08:00	17/Jul/2023	18:00		PLANNED	Approved	17-Jul-23	16:00	17-Jul-23	23:00	Shutdown to be taken from 1600 hrs
394	RQ135945	OCC_208	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARMER(RS)-RAJWEST(RW) (RS) CKT-1	RRVPNL	D	Planned maintenance	15/Jul/2023	08:00	15/Jul/2023	18:00		PLANNED	Approved	15-Jul-23	16:00	15-Jul-23	23:00	Shutdown to be taken from 1600 hrs
395	RQ135942	OCC_208	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-JODHPUR (RS) CKT-1	RRVPNL	D	Planned maintenance	14/Jul/2023	08:00	14/Jul/2023	18:00		PLANNED	Approved	14-Jul-23	16:00	14-Jul-23	23:00	Shutdown to be taken from 1600 hrs

396	RQ136331	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-MERTA (RS) CKT-1	RRVPNL	D	Overhead crossing by u/c of 765kV Bhadla 2-Sikar 2 TLC (Part-2) at AP 51-52	14/Jul/2023	08:00	15/Jul/2023	18:00		PLANNED	Approved	14-Jul-23	17:00	15-Jul-23	23:00	Shutdown to be taken from 1700 hrs
397	RQ136616	OCC_208	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHHABRA(RV UN)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	D	1. Calibration of line metering CT's and Energy meters. 2. Annual maintenance and testing of Line/Bay equipments.	14/Jul/2023	08:00	15/Jul/2023	18:00		PLANNED	conditionally approved					Shutdown on daily basis to be taken during unit outage at Kawai.
398	RQ136600	OCC_208	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-RAMGARH (RS) CKT-2	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	13/Jul/2023	16:00	13/Jul/2023	23:00		PLANNED	Approved	13-Jul-23	16:00	13-Jul-23	23:00	Shutdown to be taken from 1600 hrs
399	RQ135930	OCC_208	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-KANKANI (RS) CKT-1	RRVPNL	D	Planned maintenance at both end	13/Jul/2023	08:00	13/Jul/2023	18:00		PLANNED	Approved	13-Jul-23	16:00	13-Jul-23	23:00	Shutdown to be taken from 1600 hrs
400	RQ136599	OCC_208	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-RAMGARH (RS) CKT-1	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	12/Jul/2023	16:00	12/Jul/2023	23:00		PLANNED	Approved	12-Jul-23	16:00	12-Jul-23	23:00	Shutdown to be taken from 1600 hrs
401	RQ135933	OCC_208	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHHABRA-CHHABRA SCTPS (RS) CKT-2	RRVPNL	C	Annual maintenance for tightening of Bus equipments & Relay testing	12/Jul/2023	08:00	13/Jul/2023	18:00		PLANNED	Approved	12-Jul-23	08:00	13-Jul-23	18:00	
402	RQ135960	OCC_208	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	D	HALF YEARLY MAINTENANCE	11/Jul/2023	08:00	11/Jul/2023	18:00		PLANNED	conditionally approved					Shutdown on daily basis to be taken during unit outage at Kawai.
403	RQ136619	OCC_208	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-2	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	11/Jul/2023	08:00	11/Jul/2023	18:00		PLANNED	Approved	11-Jul-23	16:00	11-Jul-23	23:00	Shutdown to be taken from 1600 hrs
404	RQ136601	OCC_208	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-JODHPUR (RS) CKT-1	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla & its 50MVAR Line Reactor	10/Jul/2023	16:00	11/Jul/2023	23:00		PLANNED	Approved	10-Jul-23	16:00	11-Jul-23	23:00	
405	RQ135963	OCC_208	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-KALISINDH (RS) CKT-2	RRVPNL	D	HALF YEARLY MAINTENANCE	10/Jul/2023	08:00	10/Jul/2023	18:00		PLANNED	conditionally approved					Subject to unit outage at Kalisindh
406	RQ136603	OCC_208	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-KANKANI (RS) CKT-1	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS at both end	10/Jul/2023	08:00	10/Jul/2023	18:00		PLANNED	Approved	10-Jul-23	16:00	10-Jul-23	23:00	Shutdown to be taken from 1600 hrs

407	RQ136596	OCC_208	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-DEEDWANA(MTS) (RS) CKT 1	RRVPNL	C	Shutdown required for shifting of T/L works due to construction of National Highway Amritsar-Jamnagar T/L under Bharatmala project of PIU - Hanumangarh.	10/Jul/2023	08:00	17/Jul/2023	18:00		PLANNED	Rejected						Various towers are already collapsed in Rajasthan system.Shutdown to be deferred till revival of all lines out dueto collapsed tower.Presently following lines are under outage:1.400kV Bhadla(RS)-Jodhpur 2.400kV Jaisalmer-Barmer D/C 3.400kV Akal-Jodhpur 4.400kV Bikaner(RVPNL)-Bhadla(RVPNL) D/C
408	RQ135932	OCC_208	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHHABRA-CHHABRA SCTPS (RS) CKT-1	RRVPNL	C	Annual maintenance for tightening of Bus equipments & Relay testing	10/Jul/2023	08:00	11/Jul/2023	18:00		PLANNED	Approved	10-Jul-23	08:00	11-Jul-23	18:00		
409	RQ136267	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-BARMER (RS) CKT-1	RRVPNL	D	Overhead crossing i.e. Stringing work of 400kV D/C Ramgarh II (Fatehgarh-III) – Fatehgarh II transmission Line	08/Jul/2023	07:00	11/Jul/2023	19:00	Keeping in View of safety aspects and difficulty in power line crossing work in night hours & in night hours theft of conductor may occurred as theft issue is more in Jaisalmer area therefore to avoid any damage to RRVPNL line, shutdown is required in day hours only.	PLANNED	Rejected						Various towers are already collapsed in Rajasthan system.Shutdown to be deferred till revival of all lines out dueto collapsed tower.Presently following lines are under outage:1.400kV Bhadla(RS)-Jodhpur 2.400kV Jaisalmer-Barmer D/C 3.400kV Akal-Jodhpur 4.400kV Bikaner(RVPNL)-Bhadla(RVPNL) D/C
410	RQ136602	OCC_208	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-MERTA (RS) CKT-1	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla & its 50MVAR Line Reactor	07/Jul/2023	16:00	08/Jul/2023	23:00		PLANNED	Approved	07-Jul-23	16:00	08-Jul-23	23:00		
411	RQ135962	OCC_208	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-KALISINDH (RS) CKT-1	RRVPNL	D	HALF YEARLY MAINTENANCE	07/Jul/2023	08:00	07/Jul/2023	18:00		PLANNED	conditionally approved						Subject to unit outage at Kalisindh

412	RQ136618	OCC_208	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-1	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	07/Jul/2023	08:00	07/Jul/2023	18:00		PLANNED	Approved	07-Jul-23	16:00	07-Jul-23	23:00	Shutdown to be taken from 1600 hrs
413	RQ136608	OCC_208	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HEERAPURA-HINDAUN (RS) CKT-1	RRVPNL	D	For Quarterly/Half Yearly maintenance work	06/Jul/2023	08:00	06/Jul/2023	18:00		PLANNED	Approved	06-Jul-23	08:00	06-Jul-23	18:00	
414	RQ136615	OCC_208	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-MERTA (RS) CKT-1	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS & 50MVAR line Reactor-at Merta	06/Jul/2023	08:00	06/Jul/2023	18:00		PLANNED	Approved	06-Jul-23	16:00	06-Jul-23	23:00	Shutdown to be taken from 1600 hrs
415	RQ136614	OCC_208	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-1	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla & its 50MVAR Line Reactor	05/Jul/2023	16:00	06/Jul/2023	23:00		PLANNED	Approved	05-Jul-23	16:00	06-Jul-23	23:00	
416	RQ135959	OCC_208	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER-BHILWARA (RS) CKT-1	RRVPNL	D	Routine Maintenance of Bay & Line	05/Jul/2023	08:00	05/Jul/2023	18:00		PLANNED	Approved	05-Jul-23	16:00	05-Jul-23	23:00	Shutdown to be taken from 1600 hrs
417	RQ136594	OCC_208	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKANI-JAISALMER (RS) CKT-2	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	05/Jul/2023	08:00	06/Jul/2023	18:00		PLANNED	Approved	05-Jul-23	16:00	06-Jul-23	23:00	Shutdown to be taken from 1600 hrs
418	RQ135935	OCC_208	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA SCTPS (RS) CKT-2	RRVPNL	D	Annual maintenance for tightening of Bus equipments & Relay testing	05/Jul/2023	08:00	06/Jul/2023	18:00		PLANNED	Approved	05-Jul-23	08:00	06-Jul-23	18:00	Shutdown to be taken on daily basis.
419	RQ136611	OCC_208	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-HEERAPURA (RS) CKT-1	RRVPNL	D	For Quarterly/Half Yearly maintenance work	05/Jul/2023	08:00	05/Jul/2023	18:00		PLANNED	Approved	05-Jul-23	16:00	05-Jul-23	23:00	Shutdown to be taken from 1600 hrs
420	RQ136593	OCC_208	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-RATANGARH (RS) CKT-1	RRVPNL	D	Maintenance work of bay equipments , isolators and testing work of bay equipments. at both end	04/Jul/2023	08:00	04/Jul/2023	18:00		PLANNED	Approved	04-Jul-23	16:00	04-Jul-23	23:00	Shutdown to be taken from 1600 hrs
421	RQ136604	OCC_208	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-KANKANI (RS) CKT-1	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	03/Jul/2023	08:00	04/Jul/2023	18:00		PLANNED	Approved	03-Jul-23	16:00	04-Jul-23	23:00	Shutdown to be taken from 1600 hrs
422	RQ135934	OCC_208	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA SCTPS (RS) CKT-1	RRVPNL	D	Annual maintenance for tightening of Bus equipments & Relay testing	03/Jul/2023	08:00	04/Jul/2023	18:00		PLANNED	Approved	03-Jul-23	08:00	04-Jul-23	18:00	Shutdown to be taken on daily basis.

423	RQ136606	OCC_208	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-1	RRVPNL	C	Schedule of work to be done by M/S Man Structural's Ltd. :- 1. Erection work of D+6 Tower with location number 65. 2.Erection work of D+9 Tower with location number 64. 3.Erection work of D+0 Tower with location number 62. 4. Dismantle work of existing towers with no. 62, 63 , 64 and 65. 5. Old conductor dismantle and clamping. 6. Complete stringing work of six sections. 7. Work	01/Jul/2023	08:00	16/Jul/2023	18:00		PLANNED	Rejected						Subject to the revival of other 400 KV lines in Rajasthan.To be deferred till 15.08.2023. to be taken up in Aug occ
424	RQ136656	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-2	POWER LINK,PO WERGRI D	D	Power line crossing of under construction loop out ckt of LILO of 765 KV Ghatampur-Hapur Line at Rampur S/S	25/Jul/2023	08:00	25/Jul/2023	18:00		PLANNED	Approved	25-Jul-23	08:00	25-Jul-23	18:00		
425	RQ136655	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-1	POWER LINK,PO WERGRI D	D	Power line crossing of under construction loop out ckt of LILO of 765 KV Ghatampur-Hapur Line at Rampur S/S	25/Jul/2023	08:00	25/Jul/2023	18:00		PLANNED	Approved	25-Jul-23	08:00	25-Jul-23	18:00		
426	RQ135839	OCC_208	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-2	POWER LINK,PO WERGRI D	D	Power line crossing work for under construction of Loop Out CKT of LILO of 765kV GHatampur-Hapur line at 765/400/220kV GIS SS Rampur	25/Jul/2023	08:00	25/Jul/2023	18:00		PLANNED	Approved	25-Jul-23	08:00	25-Jul-23	18:00		

427	RQ135838	OCC_208	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-1	POWER LINK, POWERGRID	D	Power line crossing work for under construction of Loop Out CKT of LLO of 765kV GHatampur-Hapur line at 765/400/220kV GIS SS Rampur	25/Jul/2023	08:00	25/Jul/2023	18:00		PLANNED	Approved	25-Jul-23	08:00	25-Jul-23	18:00	
428	RQ136291	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2	POWER GRID,FBTL	D	For arching horn installation work in Line isolator/earth switch by agency M/s Linxon	20/Jul/2023	17:00	21/Jul/2023	23:00	Other Circuit in Non Auto Mode	PLANNED	Approved	20-Jul-23	17:00	21-Jul-23	23:00	
429	RQ136282	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-2	POWER GRID,FBTL	D	For AMP work of Line equipment's	10/Jul/2023	17:00	10/Jul/2023	23:00		PLANNED	Approved	10-Jul-23	17:00	10-Jul-23	23:00	
430	RQ136281	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-1	POWER GRID,FBTL	D	For AMP work of Line equipment's	09/Jul/2023	17:00	09/Jul/2023	18:00		PLANNED	Approved	09-Jul-23	17:00	09-Jul-23	18:00	
431	RQ136290	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1	POWER GRID,FBTL	D	For arching horn installation work in Line isolator/earth switch by agency M/s Linxon	08/Jul/2023	17:00	09/Jul/2023	23:00	Other Circuit in Non Auto Mode	PLANNED	Approved	08-Jul-23	17:00	09-Jul-23	23:00	
432	RQ136555	OCC_208	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-2	GPTL	D	To verify BI, BOM & protection signals in SAS.	20/Jul/2023	09:00	20/Jul/2023	18:00		PLANNED	Approved	20-Jul-23	09:00	20-Jul-23	18:00	PGCIL gave consent.
433	RQ136554	OCC_208	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-1	GPTL	D	To verify BI, BOM & protection signals in SAS.	18/Jul/2023	09:00	18/Jul/2023	18:00		PLANNED	Approved	18-Jul-23	09:00	18-Jul-23	18:00	PGCIL gave consent.
434	RQ136053	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH(PG)-BAGLIHAR(JK) (JKSPDCL) CKT-1	POWER GRID,JKSPDCL	D	Jumper tightening of vulnerable towers in Pirpanjal Section	18/Jul/2023	09:00	18/Jul/2023	18:00	Kindly Approve	PLANNED	Approved	18-Jul-23	09:00	18-Jul-23	18:00	

435	RQ136556	OCC_208	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERG ARH(APL)-DHANODA(HV) (ATIL) CKT-1	ATIL	D	To verify BI, BOM & protection signals in SAS.	14/Jul/2023	09:00	14/Jul/2023	18:00		PLANNED	Approved	14-Jul-23	09:00	14-Jul-23	18:00	subject to APL consent.
436	RQ136557	OCC_208	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERG ARH(APL)-DHANODA(HV) (ATIL) CKT-2	ATIL	D	To verify BI, BOM & protection signals in SAS.	10/Jul/2023	09:00	10/Jul/2023	18:00		PLANNED	Approved	10-Jul-23	09:00	10-Jul-23	18:00	subject to APL consent.
437	RQ136052	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-2	POWER GRID,NRSS XXIX	D	Jumper tightening of vulnerable tension towers	12/Jul/2023	09:00	12/Jul/2023	18:00	Kindly Approve	PLANNED	Approved	12-Jul-23	09:00	12-Jul-23	18:00	
438	RQ136051	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-1	POWER GRID,NRSS XXIX	D	Jumper tightening of vulnerable tension towers	11/Jul/2023	09:00	11/Jul/2023	18:00	Kindly Approve	PLANNED	Approved	11-Jul-23	09:00	11-Jul-23	18:00	
439	RQ136050	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_1(NH)-AMARGARH(NRSS XXIX) (NRSS XXIX) CKT-1	POWER GRID,NRSS XXIX	D	Jumper tightening of vulnerable tension towers	04/Jul/2023	09:00	04/Jul/2023	18:00	Kindly Approve	PLANNED	Approved	04-Jul-23	09:00	04-Jul-23	18:00	
440	RQ136308	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-1	POWER GRID,DTL	D	Attending oil leakges from all ct of old wsi make ct of main bay 404 by DTL	09/Jul/2023	08:00	09/Jul/2023	14:30		PLANNED	Approved	09-Jul-23	08:00	09-Jul-23	14:30	
441	RQ136307	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-1	POWER GRID,DTL	D	Attending oil leakges from all ct of old wsi make ct of main bay 404 by DTL	06/Jul/2023	08:00	06/Jul/2023	14:30		PLANNED	Approved	06-Jul-23	08:00	06-Jul-23	14:30	
442	RQ136595	OCC_208	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(PG)-BHADLA(RS) (PG) CKT-1	POWER GRID,RR VPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla & its 50 MVAR Line Reactor at Bhadla	03/Jul/2023	16:00	04/Jul/2023	23:00		PLANNED	Approved	03-Jul-23	16:00	04-Jul-23	23:00	

443	RQ136764	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA(PG)-PATRAN(PATRAN) (PATRAN) CKT-2	POWER GRID,PATRAN	D	Shutdown required along with AR non auto mode of 400kV Patiala-Patran-I for rectification of shutdown nature defects	02/Jul/2023	08:00	02/Jul/2023	18:00	Kindly Approve	PLANNED	Approved	02-Jul-23	08:00	02-Jul-23	18:00		
444	RQ136763	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA(PG)-PATRAN(PATRAN) (PATRAN) CKT-1	POWER GRID,PATRAN	D	Shutdown required along with AR non auto mode of 400kV Patiala-Patran-II for rectification of shutdown nature defects	01/Jul/2023	08:00	01/Jul/2023	18:00	Kindly Approve	PLANNED	Approved	01-Jul-23	08:00	01-Jul-23	18:00		
445	RQ136582	OCC_208	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-RAJPURA(PG) (PG) CKT-1	POWER GRID,BBMB	C	Erection of towers, String & sagging of line between Tno.640-641 deposit work of NHAI	01/Jul/2023	08:00	15/Jul/2023	18:00		PLANNED	Rejected						Shutdown to be taken after 15.09.2023 in view of High demand and paddy season of Punjab.
446	RQ136033	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,POWERGRID	D	AR NON - AUTO MODE required for OPGW installation works	01/Jul/2023	07:00	31/Jul/2023	18:00	Under construction head, Kindly Approve	PLANNED	Rejected						Consent denied by PKTCL.
447	RQ136705	OCC_208	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR(PG)	POWER GRID	D	To open jumper of 415-89 isolator for isolator replacement under ADDCAP	31/Jul/2023	15:00	31/Jul/2023	18:00		PLANNED	Approved	31-Jul-23	15:00	31-Jul-23	18:00		
448	RQ136437	OCC_208	cpcc1_sd	BUS	400KV BUS 4 AT KURUKSHETRA(PG)	POWER GRID	C	For connection of internal conductor of new ICT-3 GIS bay with Existing GIS Bus-4 & Busbar Relay Testing after HV test	29/Jul/2023	07:00	30/Jul/2023	20:00		PLANNED	conditionally approved						subject to real time grid conditions and maximum power flow on champakurukshetra line less than 3000 MW
449	RQ136454	OCC_208	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)	POWER GRID	D	For new Busbar Protection testing	28/Jul/2023	08:00	28/Jul/2023	18:00		PLANNED	conditionally approved	28-Jul-23	08:00	28-Jul-23	18:00	subject to real time grid conditions.	
450	RQ136414	OCC_208	cpcc1_sd	BUS	400KV BUS 2 AT BALLABHGARH(PG)	POWER GRID	D	S/D Required for Bus Bar protection testing work.	28/Jul/2023	08:00	28/Jul/2023	18:00		PLANNED	Approved	28-Jul-23	08:00	28-Jul-23	18:00		
451	RQ136703	OCC_208	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR(PG)	POWER GRID	D	To open jumper of 415-89 isolator for isolator replacement under ADDCAP	27/Jul/2023	08:00	27/Jul/2023	11:00		PLANNED	Approved	27-Jul-23	08:00	27-Jul-23	11:00		

452	RQ136436	OCC_208	cpcc1_sd	BUS	400KV BUS 3 AT KURUKSHETRA(PG)	POWER GRID	C	For connection of internal conductor of new ICT-3 GIS bay with Existing GIS Bus-3 & Busbar Relay Testing after HV test	27/Jul/2023	07:00	28/Jul/2023	20:00		PLANNED	conditionally approved					subject to real time grid conditions and maximum power flow on champakurukshetra line less than 3000 MW
453	RQ136452	OCC_208	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)	POWER GRID	D	For new Busbar Protection testing	26/Jul/2023	08:00	26/Jul/2023	18:00		PLANNED	conditionally approved	26-Jul-23	08:00	26-Jul-23	18:00	subject to real time grid conditions.
454	RQ136412	OCC_208	cpcc1_sd	BUS	400KV BUS 4 AT BALLABHGARH(PG)	POWER GRID	C	S/D Required for Bus Bar protection retrofitment work.	26/Jul/2023	08:00	28/Jul/2023	18:00		PLANNED	Approved	26-Jul-23	08:00	28-Jul-23	18:00	
455	RQ136451	OCC_208	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)	POWER GRID	D	For new Busbar Protection testing	25/Jul/2023	08:00	25/Jul/2023	18:00		PLANNED	conditionally approved	25-Jul-23	08:00	25-Jul-23	18:00	subject to real time grid conditions.
456	RQ136453	OCC_208	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)	POWER GRID	D	For new Busbar Protection testing	23/Jul/2023	08:00	23/Jul/2023	18:00		PLANNED	conditionally approved	23-Jul-23	08:00	23-Jul-23	18:00	subject to real time grid conditions.
457	RQ136410	OCC_208	cpcc1_sd	BUS	400KV BUS 2 AT BALLABHGARH(PG)	POWER GRID	C	S/D Required for Bus Bar protection retrofitment work.	23/Jul/2023	08:00	25/Jul/2023	18:00		PLANNED	Approved	23-Jul-23	08:00	25-Jul-23	18:00	
458	RQ136486	OCC_208	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 2	POWER GRID	D	Construction works of Statcom-1 and their commissioning works for bus bar testing.	21/Jul/2023	17:00	28/Jul/2023	23:00		PLANNED	Approved	21-Jul-23	17:00	28-Jul-23	23:00	
459	RQ136494	OCC_208	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 2	POWER GRID	D	For erection work of bay extension of 400 kV Jackson line bays	21/Jul/2023	17:00	28/Jul/2023	23:00		PLANNED	Approved	21-Jul-23	17:00	28-Jul-23	23:00	
460	RQ136488	OCC_208	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 4	POWER GRID	D	construction related works of Phase II, STATCOM-2 erection works, Bus Bar, LBB Relay Testing for Ph-II Commissioning work	20/Jul/2023	17:00	28/Jul/2023	23:00		PLANNED	Approved	20-Jul-23	17:00	28-Jul-23	23:00	
461	RQ136413	OCC_208	cpcc1_sd	BUS	400KV BUS 1 AT BALLABHGARH(PG)	POWER GRID	D	S/D Required for Bus Bar protection testing work.	18/Jul/2023	08:00	18/Jul/2023	18:00		PLANNED	Approved	18-Jul-23	08:00	18-Jul-23	18:00	
462	RQ136675	OCC_208	cpcc3_sd	BUS	400 KV BAREILLY_2(PG) - BUS 2	POWER GRID	D	AMP works	17/Jul/2023	08:00	17/Jul/2023	18:00		PLANNED	Approved	17-Jul-23	08:00	17-Jul-23	18:00	

463	RQ136408	OCC_208	cpcc1_sd	BUS	400KV BUS 2 AT CHITTORGARH(PG)	POWER GRID	D	For Bay Extension work by BHEL under TBCB at Chittorgarh SS	17/Jul/2023	08:00	22/Jul/2023	18:00		PLANNED	Approved	17-Jul-23	08:00	22-Jul-23	18:00	Shutdown to be availed on daily basis.
464	RQ136430	OCC_208	cpcc1_sd	BUS	400KV BUS 4 AT KURUKSHETRA(PG)	POWER GRID	C	For HV Test of GIS Extension bay of Bus-4	17/Jul/2023	07:00	18/Jul/2023	20:00		PLANNED	conditionally approved					subject to real time grid conditions and maximum power flow on champakurukshetra line less than 3000 MW
465	RQ136411	OCC_208	cpcc1_sd	BUS	400KV BUS 3 AT BALLABHGARH(PG)	POWER GRID	C	S/D Required for Bus Bar protection retrofitment work.	16/Jul/2023	08:00	18/Jul/2023	18:00		PLANNED	Approved	16-Jul-23	08:00	18-Jul-23	18:00	
466	RQ136429	OCC_208	cpcc1_sd	BUS	400KV BUS 3 AT KURUKSHETRA(PG)	POWER GRID	C	For HV Test of GIS Extension bay of Bus-3	15/Jul/2023	07:00	16/Jul/2023	20:00		PLANNED	conditionally approved					subject to real time grid conditions and maximum power flow on champakurukshetra line less than 3000 MW
467	RQ136058	OCC_208	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)	POWER GRID	D	To provide sufficient clearance for Erection of IPS tubes of 403 Bay.	14/Jul/2023	09:00	14/Jul/2023	17:00	Kindly approve under construction activity	PLANNED	Approved	14-Jul-23	09:00	14-Jul-23	17:00	
468	RQ136442	OCC_208	cpcc3_sd	BUS	400KV BUS 2 AT FATEHPUR(PG)	POWER GRID	D	AMP works	14/Jul/2023	08:00	14/Jul/2023	18:00		PLANNED	Approved	14-Jul-23	08:00	14-Jul-23	18:00	
469	RQ136441	OCC_208	cpcc3_sd	BUS	400KV BUS 1 AT FATEHPUR(PG)	POWER GRID	D	AMP works	13/Jul/2023	08:00	13/Jul/2023	18:00		PLANNED	Approved	13-Jul-23	08:00	13-Jul-23	18:00	
470	RQ136674	OCC_208	cpcc3_sd	BUS	400 KV BAREILLY_2(PG) - BUS 1	POWER GRID	D	AMP works	13/Jul/2023	08:00	13/Jul/2023	18:00		PLANNED	Approved	13-Jul-23	08:00	13-Jul-23	18:00	
471	RQ136409	OCC_208	cpcc1_sd	BUS	400KV BUS 1 AT BALLABHGARH(PG)	POWER GRID	C	S/D Required for Bus Bar protection retrofitment work.	13/Jul/2023	08:00	15/Jul/2023	18:00		PLANNED	Approved	13-Jul-23	08:00	15-Jul-23	18:00	
472	RQ136459	OCC_208	cpcc1_sd	BUS	400KV BUS 2 AT JHATIKARA(PG)	POWER GRID	C	ISOLATOR REPLACEMENT OF 412-89B	13/Jul/2023	08:00	15/Jul/2023	18:00		PLANNED	Rejected					To be deferred till 15.09.2023 in view of High demand period.
473	RQ136416	OCC_208	cpcc1_sd	BUS	400KV BUS 2 AT BAHADURGARH(PG)	POWER GRID	D	FOR AMP WORK	12/Jul/2023	08:00	12/Jul/2023	18:00		PLANNED	Approved	12-Jul-23	08:00	12-Jul-23	18:00	
474	RQ136493	OCC_208	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 2	POWER GRID	D	Construction works of Fatehgarh-3 double ckt line and their commissioning works for bus bar testing.	11/Jul/2023	17:00	20/Jul/2023	23:00		PLANNED	Approved	11-Jul-23	17:00	20-Jul-23	23:00	

475	RQ136415	OCC_208	cpcc1_sd	BUS	400KV BUS 1 AT BAHADURGA RH(PG)	POWER GRID	D	FOR AMP WORK	10/Jul/2023	08:00	10/Jul/2023	18:00		PLANNED	Approved	10-Jul-23	08:00	10-Jul-23	18:00		
476	RQ136407	OCC_208	cpcc1_sd	BUS	400KV BUS 1 AT CHITTORGARH(PG)	POWER GRID	D	For Bay Extension work by BHEL under TBCB at Chittorgarh SS	10/Jul/2023	08:00	15/Jul/2023	18:00		PLANNED	Approved	10-Jul-23	08:00	15-Jul-23	18:00	Shutdown to be availed on daily basis.	
477	RQ136460	OCC_208	cpcc1_sd	BUS	400KV BUS 4 AT JHATIKARA(PG)	POWER GRID	C	ISOLATOR REPLACEMENT OF 415-89B	10/Jul/2023	08:00	12/Jul/2023	18:00		PLANNED	Rejected						To be deferred till 15.09.2023 in view of High demand period.
478	RQ136485	OCC_208	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 1	POWER GRID	D	Construction related works of Phase II, Busbar, LBB Testing, under Phase 2 commissioning works	08/Jul/2023	17:00	15/Jul/2023	23:00		PLANNED	Approved	08-Jul-23	17:00	15-Jul-23	23:00		
479	RQ136420	OCC_208	cpcc1_sd	BUS	400KV BUS 3 AT KURUKSHETRA(PG)	POWER GRID	C	For Erection of interface module for connection of ICT-3 main bay with existing Bus-4. After erection, internal conductor link will be removed and corona shield applied on both ends to isolate existing & new GIS. Internal conductor will be connected after HV test.	08/Jul/2023	07:00	14/Jul/2023	20:00		PLANNED	conditionally approved						subject to real time grid conditions and maximum power flow on champakurukshetra line less than 3000 MW
480	RQ136698	OCC_208	cpcc3_sd	BUS	400KV BUS 2 AT KANPUR(PG)	POWER GRID	D	To Close jumper of 406-89 isolator after isolator replacement under ADDCAP	07/Jul/2023	15:00	07/Jul/2023	18:00		PLANNED	Approved	07-Jul-23	15:00	07-Jul-23	18:00	FTC clearance, CEA clearance, B6 format to be submitted before new charging.	
481	RQ136487	OCC_208	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 3	POWER GRID	D	For erection of LV side Jack bus of 765/400 kV ICT-5 & ICT-6, Busbar, LBB Testing of ICT-6 under Phase 2 commissioning works	06/Jul/2023	17:00	13/Jul/2023	23:00		PLANNED	Approved	06-Jul-23	17:00	13-Jul-23	23:00	FTC clearance, CEA clearance to be submitted before new charging.	
482	RQ136403	OCC_208	cpcc1_sd	BUS	400KV BUS 2 AT NEEMRANA(PG)	POWER GRID	D	Bus bar Integration Work	06/Jul/2023	08:00	06/Jul/2023	18:00		PLANNED	Approved	06-Jul-23	16:00	06-Jul-23	23:00	To be taken from 1600 hrs	

483	RQ136400	OCC_208	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 2	POWER GRID	D	BUS SECTIONALIZER COMMISSIONING WORKS	05/Jul/2023	17:00	08/Jul/2023	23:00		PLANNED	Approved	05-Jul-23	17:00	08-Jul-23	23:00	FTC clearance, CEA clearance to be submitted before new charging.
484	RQ136677	OCC_208	cpcc3_sd	BUS	400KV BUS 1 AT BAREILLY(PG)	POWER GRID	D	AMP works	05/Jul/2023	08:00	05/Jul/2023	18:00		PLANNED	Approved	05-Jul-23	08:00	05-Jul-23	18:00	
485	RQ136689	OCC_208	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR(PG)	POWER GRID	D	to facilitate un-installation of Siemens CB and CT from bay-424	05/Jul/2023	08:00	05/Jul/2023	18:00		PLANNED	Approved	05-Jul-23	08:00	05-Jul-23	18:00	
486	RQ136402	OCC_208	cpcc1_sd	BUS	400KV BUS 1 AT NEEMRANA(PG)	POWER GRID	D	Bus bar Integration Work	05/Jul/2023	08:00	05/Jul/2023	18:00		PLANNED	Approved	05-Jul-23	16:00	05-Jul-23	23:00	To be taken from 1600 hrs
487	RQ136056	OCC_208	cpcc2_sd	BUS	400KV BUS 1 AT WAGOORA(PG)	POWER GRID	D	Bus-1 Droppers will be removed for Isolator retrofitting as the main CB is under retrofitting and ICT-2 is charged via TBC	04/Jul/2023	09:00	04/Jul/2023	17:00	Under construction head, Kindly Approve	PLANNED	Approved	04-Jul-23	09:00	04-Jul-23	17:00	
488	RQ136855	OCC_208	cpcc3_sd	BUS	400KV BUS 2 AT SHAHJAHANPUR(PG)	POWER GRID	D	Changing the direction of grading ring in 400 KV Bus-2 Insulator	04/Jul/2023	08:00	04/Jul/2023	18:00		PLANNED	Approved	04-Jul-23	08:00	04-Jul-23	18:00	
489	RQ136057	OCC_208	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)	POWER GRID	D	To provide sufficient clearance for dismantling the IPS tubes for CB Retrofitting and correspondingly Bus-2 Droppers will be removed for Isolator retrofitting.	03/Jul/2023	09:00	03/Jul/2023	18:00	Under construction head, Kindly Approve	PLANNED	Approved	03-Jul-23	09:00	03-Jul-23	18:00	
490	RQ136690	OCC_208	cpcc3_sd	BUS	400KV BUS 2 AT KANPUR(PG)	POWER GRID	D	To open jumper of 406-89 isolator for isolator replacement under ADDCAP	03/Jul/2023	08:00	03/Jul/2023	11:00		PLANNED	Approved	03-Jul-23	08:00	03-Jul-23	11:00	
491	RQ136854	OCC_208	cpcc3_sd	BUS	400KV BUS 1 AT SHAHJAHANPUR(PG)	POWER GRID	D	Changing the direction of grading ring in 400 KV Bus-1 Insulator	03/Jul/2023	08:00	03/Jul/2023	18:00		PLANNED	Approved	03-Jul-23	08:00	03-Jul-23	18:00	
492	RQ136399	OCC_208	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 1	POWER GRID	D	BUS SECTIONALIZER COMMISSIONING WORKS	01/Jul/2023	17:00	04/Jul/2023	23:00		PLANNED	Approved	01-Jul-23	17:00	04-Jul-23	23:00	

493	RQ136492	OCC_208	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 1	POWER GRID	D	For erection work of bay extension of 400 kV Jackson line bays	01/Jul/2023	17:00	10/Jul/2023	23:00		PLANNED	Approved	01-Jul-23	17:00	10-Jul-23	23:00		
494	RQ136421	OCC_208	cpcc1_sd	BUS	400KV BUS 4 AT KURUKSHETRA(PG)	POWER GRID	C	For Erection of interface module for connection of ICT-3 main bay with existing Bus-4. After erection, internal conductor link will be removed and corona shield applied on both ends to isolate existing & new GIS. Internal conductor will be connected after HV test.	01/Jul/2023	07:00	07/Jul/2023	20:00		PLANNED	conditionally approved						subject to real time grid conditions and maximum power flow on champakurukshetra line less than 3000 MW
495	RQ136109	OCC_208	stuup_sd	BUS	400KV BUS 3 AT LUCKNOW(UP)	UPPTCL	D	* Upgradation of Bus-Bar Protection Panel from Electromechanical type to Numerical Type (Connection of CT Bus-Bar Protecio	30/Jul/2023	09:00	30/Jul/2023	18:00		PLANNED	Approved	30-Jul-23	09:00	30-Jul-23	18:00		
496	RQ135910	OCC_208	stuup_sd	BUS	400KV BUS 2 AT LUCKNOW(UP)	UPPTCL	C	* For Upgradation of Bus-Bar Protection Panel from Electromechanical type to Numerical Type at 400 KV Sub-Station, Sarojini	24/Jul/2023	09:00	31/Jul/2023	18:00		PLANNED	Approved	24-Jul-23	09:00	31-Jul-23	18:00		
497	RQ135850	OCC_208	stuup_sd	BUS	400KV BUS 2 AT SULTANPUR(UP)	UPPTCL	C	* For replacement of pantograph isolator of 315MVA ICT-IV at 400KV S/s Sultanpur	17/Jul/2023	08:00	21/Jul/2023	18:00		PLANNED	Approved	17-Jul-23	08:00	21-Jul-23	18:00		
498	RQ135849	OCC_208	stuup_sd	BUS	400KV BUS 1 AT SULTANPUR(UP)	UPPTCL	C	* For replacement of pantograph isolator of 315MVA ICT-IV at 400KV S/s Sultanpur	12/Jul/2023	08:00	16/Jul/2023	18:00		PLANNED	Approved	12-Jul-23	08:00	16-Jul-23	18:00		
499	RQ135858	OCC_208	stuup_sd	BUS	400KV BUS 1 AT SARNATH(UP)	UPPTCL	C	* For attending hot point and bay tightening work >X* 30.05.2023 15:54:28 INDIA (11007349)	07/Jul/2023	09:00	08/Jul/2023	18:00		PLANNED	Approved	07-Jul-23	09:00	08-Jul-23	18:00		

500	RQ135907	OCC_208	stuup_sd	BUS	400KV BUS 2 AT BAREILLY(UP)	UPPTCL	D	* preventive maintenance	07/Jul/2023	08:00	07/Jul/2023	18:00		PLANNED	Approved	07-Jul-23	08:00	07-Jul-23	18:00	
501	RQ135828	OCC_208	stuup_sd	BUS	400KV BUS 2 PARICHA(UP)	UPPTCL	D	Interconnection of Existing Bus-1 with New Extended Bus-2	05/Jul/2023	08:00	05/Jul/2023	18:00	After getting clearance from Electrical safety department, Interconnection of Reactor Bay 400KV Bus-1 and Bus-2 with Existing Bus will be required for charging the Bus Reactor	PLANNED	Approved	05-Jul-23	08:00	05-Jul-23	18:00	FTC clearances/EI clearances required for New element charging.
502	RQ135906	OCC_208	stuup_sd	BUS	400KV BUS 1 AT BAREILLY(UP)	UPPTCL	D	* preventive maintenance of bus and PGCIL CKT -I Isolators	04/Jul/2023	08:00	04/Jul/2023	18:00		PLANNED	Approved	04-Jul-23	08:00	04-Jul-23	18:00	
503	RQ135859	OCC_208	stuup_sd	BUS	400KV BUS 2 AT SARNATH(UP)	UPPTCL	C	* For Repairing and Strengthening of damaged portion of 400KV Bus	03/Jul/2023	09:00	04/Jul/2023	18:00		PLANNED	Approved	03-Jul-23	09:00	04-Jul-23	18:00	
504	RQ135827	OCC_208	stuup_sd	BUS	400KV BUS 1 PARICHA(UP)	UPPTCL	D	Interconnection of Existing Bus-1 with New Extended Bus-1	03/Jul/2023	08:00	03/Jul/2023	18:00	Bay construction work for 01 No. 125 MVAR is almost completed.	PLANNED	Approved	03-Jul-23	08:00	03-Jul-23	18:00	
505	RQ136712	OCC_208	cpcc3_sd	BUS	400KV BUS 1 AT PANKI(UP)	UPPTCL	D	*For rectification of damaged isolator of R ph of 400kv Fatehpur (Kanpur)-Panki-2 line	03/Jul/2023	08:00	03/Jul/2023	18:00		PLANNED	Approved	03-Jul-23	08:00	03-Jul-23	18:00	
506	RQ135991	OCC_208	cpcc2_sd	BUS	400KV BUS 2 AT KALA AMB(PKTL)	PKATL	C	Link Interconnection and Bus Stability of Main Bus-2 (GIS Bay Ext. and 125MVAR BR installation under Package SS-67 in progress)	29/Jul/2023	09:00	31/Jul/2023	18:00	Under construction head, Kindly Approve	PLANNED	Rejected					Shutdown may be taken after 15.09.2023 during low hydro generation period.

507	RQ135990	OCC_208	cpcc2_sd	BUS	400KV BUS 1 AT KALA AMB(PKTL)	PKATL	C	Link Interconnection and Bus Stability of Main Bus-1 (GIS Bay Ext. and 125MVAR BR installation under Package SS-67 in progress)	26/Jul/2023	09:00	28/Jul/2023	18:00	Under construction head, Kindly Approve	PLANNED	Rejected						Shutdown may be taken after 15.09.2023 during low hydro generation period.
508	RQ135989	OCC_208	cpcc2_sd	BUS	400KV BUS 2 AT KALA AMB(PKTL)	PKATL	C	HV Test of Main Bus-2 (GIS Bay Ext. and 125MVAR BR installation under Package SS-67 in progress)	24/Jul/2023	09:00	25/Jul/2023	18:00	Under construction head, Kindly Approve	PLANNED	Rejected						Shutdown may be taken after 15.09.2023 during low hydro generation period.
509	RQ135988	OCC_208	cpcc2_sd	BUS	400KV BUS 1 AT KALA AMB(PKTL)	PKATL	C	HV Test of Main Bus-1 (GIS Bay Ext. and 125MVAR BR installation under Package SS-67 in progress)	22/Jul/2023	09:00	23/Jul/2023	18:00	Under construction head, Kindly Approve	PLANNED	Rejected						Shutdown may be taken after 15.09.2023 during low hydro generation period.
510	RQ135987	OCC_208	cpcc2_sd	BUS	400KV BUS 2 AT KALA AMB(PKTL)	PKATL	C	Installation of Interface Module (GIS Bay Ext. and 125MVAR BR installation under Package SS-67 in progress)	15/Jul/2023	09:00	18/Jul/2023	18:00	Under construction head, Kindly Approve	PLANNED	Rejected						Shutdown may be taken after 15.09.2023 during low hydro generation period.
511	RQ135986	OCC_208	cpcc2_sd	BUS	400KV BUS 1 AT KALA AMB(PKTL)	PKATL	C	Installation of Interface Module (GIS Bay Ext. and 125MVAR BR installation under Package SS-67 in progress)	10/Jul/2023	09:00	14/Jul/2023	18:00	Under construction head, Kindly Approve	PLANNED	Rejected						Shutdown may be taken after 15.09.2023 during low hydro generation period.
512	RQ136754	OCC_208	cpcc3_sd	BUS	400KV BUS 4 AT SINGRAULI(N T)	NTPC	C	Retrofitment of 417 Bay Bus-4 pantograph isolator after dismantling at SSTPS-NTPC, Shaktinagar	26/Jul/2023	08:00	27/Jul/2023	18:00		PLANNED	Rejected						To be taken after 15.09.2023
513	RQ136753	OCC_208	cpcc3_sd	BUS	400KV BUS 3 AT SINGRAULI(N T)	NTPC	C	Retrofitment of 417 Bay Bus-3 pantograph isolator after dismantling at SSTPS-NTPC, Shaktinagar	23/Jul/2023	08:00	24/Jul/2023	18:00		PLANNED	Rejected						To be taken after 15.09.2023

514	RQ136755	OCC_208	cpcc3_sd	BUS	400KV BUS6 AT SINGRAULI(N T)	NTPC	C	S/D of Transfer Bus for Retrofitment of 417 Bay TBC isolator after dismantling at SSTPS-NTPC, Shaktinagar & dismantling of IPS from TBC Isolator to Line HCB	19/Jul/2023	08:00	21/Jul/2023	18:00		PLANNED	Rejected						To be taken after 15.09.2023
515	RQ136449	OCC_208	singrauli_sd	BUS	400KV BUS 4 AT SINGRAULI(N T)	NTPC	C	BUS 4 ISOLATOR REPLACEMENT	17/Jul/2023	08:00	20/Jul/2023	18:00	BUS 4 SHUTDOWN REQUIRED	PLANNED	Rejected						To be taken after 15.09.2023
516	RQ136448	OCC_208	singrauli_sd	BUS	400KV BUS 3 AT SINGRAULI(N T)	NTPC	C	BUS 3 ISOLATOR REPALCEMNT	13/Jul/2023	08:00	16/Jul/2023	18:00	BUS 3 SHUTDOWN REQUIRED	PLANNED	Rejected						To be taken after 15.09.2023
517	RQ136748	OCC_208	sldcrs_sd	BUS	400KV BUS 2KANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	25/Jul/2023	08:00	25/Jul/2023	18:00		PLANNED	Approved	25-Jul-23	16:00	25-Jul-23	23:00	Shutdown to be taken from 1600 hrs	
518	RQ136747	OCC_208	sldcrs_sd	BUS	400KV BUS 1KANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	24/Jul/2023	08:00	24/Jul/2023	18:00		PLANNED	Approved	24-Jul-23	16:00	24-Jul-23	23:00	Shutdown to be taken from 1600 hrs	
519	RQ136743	OCC_208	sldcrs_sd	BUS	400KV BUS 2 AT BHADLA(RS)	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	22/Jul/2023	16:00	22/Jul/2023	18:00		PLANNED	Approved	22-Jul-23	16:00	22-Jul-23	18:00		
520	RQ136742	OCC_208	sldcrs_sd	BUS	400KV BUS 1 AT BHADLA(RS)	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	21/Jul/2023	16:00	21/Jul/2023	23:00		PLANNED	Approved	21-Jul-23	16:00	21-Jul-23	23:00	Shutdown to be taken from 1600 hrs	
521	RQ136745	OCC_208	sldcrs_sd	BUS	400KV BUS 2 AT HINDAUN(RS)	RRVPNL	D	For Quarterly/Half Yearly maintenance work	14/Jul/2023	08:00	14/Jul/2023	18:00		PLANNED	Approved	14-Jul-23	16:00	14-Jul-23	23:00	Shutdown to be taken from 1600 hrs	
522	RQ136744	OCC_208	sldcrs_sd	BUS	400KV BUS 1 AT HINDAUN(RS)	RRVPNL	D	For Quarterly/Half Yearly maintenance work	13/Jul/2023	08:00	13/Jul/2023	18:00		PLANNED	Approved	13-Jul-23	16:00	13-Jul-23	23:00	Shutdown to be taken from 1600 hrs	
523	RQ136739	OCC_208	sldcrs_sd	BUS	400KV BUS 2 AT MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	12/Jul/2023	08:00	12/Jul/2023	18:00		PLANNED	Approved	12-Jul-23	16:00	12-Jul-23	23:00	Shutdown to be taken from 1600 hrs	
524	RQ136750	OCC_208	sldcrs_sd	BUS	400 KV CHHABRA SCTPS(RS) - BUS 2	RRVPNL	D	Annual maintenance for tightening of Bus equipments & Relay testing	12/Jul/2023	08:00	13/Jul/2023	18:00		PLANNED	Approved	12-Jul-23	08:00	13-Jul-23	18:00	Shutdown to be availed on daily basis	
525	RQ136738	OCC_208	sldcrs_sd	BUS	400KV BUS 1 AT MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	11/Jul/2023	08:00	11/Jul/2023	18:00		PLANNED	Approved	11-Jul-23	16:00	11-Jul-23	23:00	Shutdown to be taken from 1600 hrs	

526	RQ136749	OCC_208	slcdcrs_sd	BUS	400 KV CHHABRA SCTPS(RS) - BUS 1	RRVPNL	D	Annual maintenance for tightening of Bus equipments & Relay testing	10/Jul/2023	08:00	11/Jul/2023	18:00		PLANNED	Approved	10-Jul-23	08:00	11-Jul-23	18:00	Shutdown to be availed on daily basis
527	RQ136740	OCC_208	slcdcrs_sd	BUS	400KV BUS 1 AT BABA(RS)	RRVPNL	D	Jumpering work,Bus VT extension from existing system and Bus Bar testing (CU to PU) by M/s NRSS for commissioning of 400 KV D/C Bhiwani line bays.	06/Jul/2023	08:00	07/Jul/2023	18:00		PLANNED	Approved	06-Jul-23	08:00	07-Jul-23	18:00	Shutdown to be availed on daily basis
528	RQ136741	OCC_208	slcdcrs_sd	BUS	400KV BUS 2 AT BABA(RS)	RRVPNL	D	Jumpering work,Bus VT extension from existing system and Bus Bar testing (CU to PU) by M/s NRSS for commissioning of 400 KV D/C Bhiwani line bays.	04/Jul/2023	08:00	05/Jul/2023	18:00		PLANNED	Approved	04-Jul-23	08:00	05-Jul-23	18:00	Shutdown to be availed on daily basis
529	RQ135915	OCC_208	stuup_sd	BUS	400KV BUS 1 AT GR.NOIDA(UP C)	UPPCL	D	* Maintenance work will be carried out during this shutdown period at 400 kV S/S Greater Noida.	16/Jul/2023	10:00	16/Jul/2023	16:00		PLANNED	Approved	16-Jul-23	10:00	16-Jul-23	16:00	
530	RQ136564	OCC_208	slcdchr_sd	BUS	400KV BUS 2 AT DAULATABAD (HV)	HVPNL	D	For replacement of Bay Unit (Bay 403) & testing of Bus Bar Protection (SD will be availed after purchasing Bay units and matter has been taken with firm for this purpose)	13/Jul/2023	09:00	13/Jul/2023	17:00		PLANNED	Approved	13-Jul-23	09:00	13-Jul-23	17:00	
531	RQ136563	OCC_208	slcdchr_sd	BUS	400KV BUS 1 AT DAULATABAD (HV)	HVPNL	D	For replacement of Bay Unit (Bay 418) & testing of Bus Bar Protection (SD will be availed after purchasing Bay units and matter has been taken with firm for this purpose)	12/Jul/2023	09:00	12/Jul/2023	17:00		PLANNED	Approved	12-Jul-23	09:00	12-Jul-23	17:00	
532	RQ135830	OCC_208	stuup_sd	BUS	400 KV BADAUNE(UP) - BUS 2	OCBTL	D	For Annual maintenance of Bus elements & protection system	05/Jul/2023	09:30	05/Jul/2023	18:30		PLANNED	Approved	05-Jul-23	09:30	05-Jul-23	18:30	

533	RQ135829	OCC_208	stuup_sd	BUS	400 KV BADAUNE(UP) - BUS 1	OCBTL	D	For Annual maintenance of Bus elements & protection system	03/Jul/2023	09:30	03/Jul/2023	18:30		PLANNED	Approved	03-Jul-23	09:30	03-Jul-23	18:30		
534	RQ136550	OCC_208	sldchr_sd	BUS	400KV BUS 2 AT DEEPALPUR(JHKT)	KT-JHAJJAR	D	AMP of Bus Equipment (Testing of 400KV Bus CVT & Bus isolator alignment)	03/Jul/2023	08:00	03/Jul/2023	18:00		PLANNED	Approved	03-Jul-23	08:00	03-Jul-23	18:00		
535	RQ136526	OCC_208	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON AGRA-SIKAR (PG) CKT-2 @SIKAR(PG)	POWER GRID	C	Overhauling work on 407LR Breaker	17/Jul/2023	08:00	20/Jul/2023	18:00		PLANNED	Approved	17-Jul-23	08:00	20-Jul-23	18:00		
536	RQ136527	OCC_208	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON AGRA-SIKAR (PG) CKT-2 @SIKAR(PG)	POWER GRID	D	AMP work on reactor and reactor bay	07/Jul/2023	08:00	07/Jul/2023	18:00		PLANNED	Approved						To be clubbed with Sl. No. 535
537	RQ136525	OCC_208	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON AGRA-SIKAR (PG) CKT-1 @SIKAR(PG)	POWER GRID	C	Overhauling work on 410LR Breaker	03/Jul/2023	08:00	06/Jul/2023	18:00		PLANNED	Approved	03-Jul-23	08:00	06-Jul-23	18:00		
538	RQ136523	OCC_208	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON BHIWADI-HISSAR (PG) CKT-1 @HISSAR(PG)	POWER GRID	D	FOR AMP WORK	02/Jul/2023	08:00	02/Jul/2023	18:00		PLANNED	Approved	02-Jul-23	08:00	02-Jul-23	18:00		S/d along with the line
539	RQ136108	OCC_208	stuup_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON BAREILLY-UNNAO (UP) CKT-1 @BAREILLY(UP)	UPPTCL	C	* to repalce this 50 MVAR line reactor with new 63 MVAR line reactor	01/Jul/2023	08:00	25/Jul/2023	18:00		PLANNED	Approved	01-Jul-23	08:00	25-Jul-23	18:00		
540	RQ136500	OCC_208	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV KURUKSHETRA(PG)	POWER GRID	C	For current injection point for Bus-4 for Busbar Relay Testing after HV test of ICT-3 bays.	29/Jul/2023	07:00	30/Jul/2023	20:00		PLANNED	Approved	29-Jul-23	07:00	30-Jul-23	20:00		

541	RQ136499	OCC_208	cpcc1_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 2 AT 400 KV SIKAR(PG)	POWER GRID	D	FOR AMP WORK	24/Jul/2023	08:00	24/Jul/2023	18:00		PLANNED	Approved	24-Jul-23	08:00	24-Jul-23	18:00	
542	RQ136496	OCC_208	cpcc1_sd	BR/BSR/MSR/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV MANDOLA(PG)	POWER GRID	D	FOR AMP WORK	18/Jul/2023	08:00	18/Jul/2023	18:00		PLANNED	Approved	18-Jul-23	08:00	18-Jul-23	18:00	
543	RQ136497	OCC_208	cpcc1_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 2 AT 400 KV MANDOLA(PG)	POWER GRID	D	For CSD Fine tuning work	16/Jul/2023	08:00	16/Jul/2023	18:00		PLANNED	Approved	16-Jul-23	08:00	16-Jul-23	18:00	
544	RQ136501	OCC_208	cpcc1_sd	BR/BSR/MSR/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV KOTA(PG)	POWER GRID	D	FOR AMP WORK	15/Jul/2023	08:00	15/Jul/2023	18:00		PLANNED	Approved	15-Jul-23	08:00	15-Jul-23	18:00	
545	RQ135984	OCC_208	cpcc2_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 3 AT 400 KV KISHENPUR(PG)	POWER GRID	C	For Stringing work on Gantry Tower over Line Equipments and Bus Reactor-3 in Dulhasti-3 (New) Line Bay.	01/Jul/2023	09:00	10/Jul/2023	18:00	Under construction head, Kindly Approve	PLANNED	Approved	01-Jul-23	09:00	10-Jul-23	18:00	
546	RQ136770	OCC_208	slcdcs_sd	BR/BSR/MSR/MSR	80 MVAR BUS REACTOR NO 1 AT 400 KV KANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	27/Jul/2023	08:00	27/Jul/2023	18:00		PLANNED	Approved	27-Jul-23	08:00	27-Jul-23	18:00	
547	RQ136766	OCC_208	slcdcs_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV BHADLA(RS)	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	24/Jul/2023	09:00	24/Jul/2023	14:00		PLANNED	Approved	24-Jul-23	09:00	24-Jul-23	14:00	
548	RQ136769	OCC_208	slcdcs_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV PHAGI(RS)	RRVPNL	D	1. For the measurement of Tan Delta Bushings. 2. Other maintenance work of Reactor. 3. Tightening of clamp connectors of equipments.	13/Jul/2023	08:00	13/Jul/2023	18:00		PLANNED	Approved	13-Jul-23	08:00	13-Jul-23	18:00	
549	RQ136767	OCC_208	slcdcs_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV HINDAUN(RS)	RRVPNL	D	For Quarterly/Half Yearly maintenance work	12/Jul/2023	08:00	12/Jul/2023	16:00		PLANNED	Approved	12-Jul-23	08:00	12-Jul-23	16:00	

550	RQ136768	OCC_208	slcdcs_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV MERTA(RS)	RRVPLN	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	01/Jul/2023	08:00	01/Jul/2023	18:00		PLANNED	Approved	01-Jul-23	08:00	01-Jul-23	18:00	
551	RQ136495	OCC_208	cpcc1_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_II(PG)		D	FOR AMP WORK	22/Jul/2023	17:00	23/Jul/2023	23:00		PLANNED	Approved	22-Jul-23	17:00	23-Jul-23	23:00	
552	RQ136588	OCC_208	bbmb_sd	BR/BSR/MSR/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV BHIWANI(BB)	BBMB	D	Half yearly mtc	04/Jul/2023	08:00	04/Jul/2023	18:00		PLANNED	Approved	04-Jul-23	08:00	04-Jul-23	18:00	
553	RQ135908	OCC_208	stuup_sd	BR/BSR/MSR/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV BAREILLY(UP)	UPPTCL	D	* preventive maintenace work to free transfer bus for Maintenance	04/Jul/2023	08:00	04/Jul/2023	18:00		PLANNED	Approved	04-Jul-23	08:00	04-Jul-23	18:00	
554	RQ135823	OCC_208	stuup_sd	BR/BSR/MSR/MSR	80 MVAR BUS REACTOR NO 1 AT 400 KV HARDUAGAN J (UP)	UPPTCL	D	For annual testing of Reactor	03/Jul/2023	08:00	04/Jul/2023	18:00		PLANNED	Approved	03-Jul-23	08:00	04-Jul-23	18:00	
555	RQ136772	OCC_208	ntpcos_sd	BR/BSR/MSR/MSR	80 MVAR BUS REACTOR NO 2 AT 400 KV RIHAND(NT)	NTPC	C	For Annual Maintenance of Reactor & Other Bay equipments	04/Jul/2023	08:00	06/Jul/2023	18:00		PLANNED	Approved	04-Jul-23	08:00	06-Jul-23	18:00	
556	RQ136519	OCC_208	cpcc1_sd	BAY	421 MAIN BAY - 400 KV BASSI-SIKAR (PG) CKT-2 AND 400KV BUS 2 AT BASSI(PG)	POWER GRID	C	CB Mechanism Overhauling work for All the three phases	27/Jul/2023	08:00	30/Jul/2023	18:00		PLANNED	Approved	27-Jul-23	08:00	30-Jul-23	18:00	
557	RQ136518	OCC_208	cpcc1_sd	BAY	420 TIE BAY - 400 KV BASSI-SIKAR (PG) CKT-2 AND 400 KV JAIPUR SOUTH-BASSI (PG) CKT-2 AT BASSI(PG)	POWER GRID	C	CB Mechanism Overhauling work for All the three phases	23/Jul/2023	08:00	26/Jul/2023	18:00		PLANNED	Approved	23-Jul-23	08:00	26-Jul-23	18:00	

558	RQ136006	OCC_208	cpcc2_sd	BAY	414 TIE BAY - 50 MVAR BUS REACTOR NO 1 AT 400KV MOGA(PG) (POWERGRID) AND 400 KV KISHENPUR-MOGA (PG) CKT-1 AT 400 KV MOGA(PG) (POWERGRID)	POWER GRID	C	Circuit Breaker SF6 Leakage to be attended.	22/Jul/2023	09:00	31/Jul/2023	17:30	Kindly Approve	PLANNED	Approved	22-Jul-23	09:00	31-Jul-23	17:30	
559	RQ136444	OCC_208	singrauli_sd	BAY	423 MAIN BAY - 400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-1 AT SINGRAULI(NT)	POWER GRID	C	SAS INTEGRATION	21/Jul/2023	08:00	25/Jul/2023	18:00	LINE WILL BE CHARGED THROUGH TRANSFER BUS	PLANNED	Approved	21-Jul-23	08:00	25-Jul-23	18:00	
560	RQ136517	OCC_208	cpcc1_sd	BAY	410 MAIN BAY - 400 KV BASSI-SIKAR (PG) CKT-1 AND 400KV BUS 1 AT BASSI(PG)	POWER GRID	C	CB Mechanism Overhauling work for All the three phases	19/Jul/2023	08:00	22/Jul/2023	18:00		PLANNED	Approved	19-Jul-23	08:00	22-Jul-23	18:00	
561	RQ136587	OCC_208	bbmb_sd	BAY	X6 CB MAIN BAY - 400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1 AT BHIWANI(BB)	POWER GRID	D	Half yearly mtc	18/Jul/2023	08:00	18/Jul/2023	18:00		PLANNED	Approved	18-Jul-23	08:00	18-Jul-23	18:00	
562	RQ136515	OCC_208	cpcc1_sd	BAY	416 MAIN BAY - 400KV KURUKSHETRA(PG)-NAKODAR(PSG) (PG) CKT-1 AT KURUKSHETRA(PG)	POWER GRID	C	For 400kV GIS CB rectification works	17/Jul/2023	08:00	22/Jul/2023	20:00		PLANNED	Approved	17-Jul-23	08:00	22-Jul-23	20:00	

563	RQ136005	OCC_208	cpcc2_sd	BAY	405 TIE BAY - 400 KV MOGA-FATEHABAD (PG) CKT-1 (POWERGRID) AND 400/220 KV 500 MVA ICT 3 AT MOGA(PG) AT 400 KV MOGA(PG) (POWERGRID)	POWER GRID	C	Circuit Breaker SF6 Leakage to be attended.	12/Jul/2023	09:00	19/Jul/2023	17:30	Kindly Approve	PLANNED	Approved	12-Jul-23	09:00	19-Jul-23	17:30	
564	RQ136757	OCC_208	cpcc3_sd	BAY	AWL5 TIE BAY - 400 KV SINGRAULI(N T)-VINDHYACHAL(PG) (PG) CKT-1 (POWERGRID) AND 400 KV SINGRAULI(N T)-VINDHYACHAL(PG) (PG) CKT-2 AT 400 KV VINDHYACHAL(PG) (POWERGRID)	POWER GRID	C	Pneumatic drive mechanish overhauling	12/Jul/2023	08:00	14/Jul/2023	18:00		PLANNED	Approved	12-Jul-23	08:00	14-Jul-23	18:00	
565	RQ136514	OCC_208	cpcc1_sd	BAY	417 TIE BAY - 400KV ABDULLAPUR-KURUKSHETRA (PG) CKT-1 AND 400KV KURUKSHETRA(PG)-NAKODAR(PG) (PG) CKT-1 AT KURUKSHETRA(PG)	POWER GRID	C	For 400kv GIS CB rectification works	09/Jul/2023	08:00	16/Jul/2023	20:00		PLANNED	Approved	09-Jul-23	08:00	16-Jul-23	20:00	

566	RQ136506	OCC_208	cpcc1_sd	BAY	429 TIE BAY - 400/220 KV 500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AND FUTURE AT 400 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	STATCOM erection works	08/Jul/2023	15:00	13/Jul/2023	23:00		PLANNED	Approved	08-Jul-23	17:00	13-Jul-23	23:00	To be taken from 1700 hrs
567	RQ136756	OCC_208	cpcc3_sd	BAY	AWL4 MAIN BAY - 400 KV SINGRAULI(N T)- VINDHYACHAL(PG) (PG) CKT-2 (POWERGRID) AT 400 KV VINDHYACHAL(PG)	POWER GRID	C	Pneumatic drive mechanish overhauling	08/Jul/2023	08:00	10/Jul/2023	18:00		PLANNED	Approved	08-Jul-23	08:00	10-Jul-23	18:00	
568	RQ136511	OCC_208	cpcc1_sd	BAY	420 TIE BAY - 400KV MEERUT-MANDOLA (PG) CKT-2 AND 400KV DADRI(NT)-MANDOLA(PG) (PG) CKT-1 AT MANDOLA(PG)	POWER GRID	D	ATTENDING OIL LEAKAGE FROM CT TERMINAL	07/Jul/2023	08:00	07/Jul/2023	18:00		PLANNED	Approved	07-Jul-23	08:00	07-Jul-23	18:00	
569	RQ136512	OCC_208	cpcc1_sd	BAY	426 TIE BAY - 400KV MEERUT(PG)-MANDOLA(PG) (PL) CKT-4 AND FUTURE AT MANDOLA(PG)	POWER GRID	C	ABB BREAKER OVERHAULLING	06/Jul/2023	08:00	12/Jul/2023	18:00		PLANNED	Approved	06-Jul-23	08:00	12-Jul-23	18:00	
570	RQ136107	OCC_208	stuup_sd	BAY	421 MAIN BAY - 400KV BAREILLY-BAREILLY (PG) CKT-1 AT BAREILLY(PG)	POWER GRID	D	* to mainteance of 400 KV BUS-I pantograph isoltaor , line will be chraged through transfer breaker	04/Jul/2023	08:00	04/Jul/2023	18:00		PLANNED	Approved	04-Jul-23	08:00	04-Jul-23	18:00	

571	RQ136055	OCC_208	cpcc2_sd	BAY	403 MAIN BAY - 400/220KV 315 MVA ICT 2 AT WAGOORA(PG)	POWER GRID	C	CB retrofitting under ADD CAP. ICT-2 will remain charged via TBC	03/Jul/2023	09:00	14/Jul/2023	18:00	Under construction head, Kindly Approve	PLANNED	Approved	03-Jul-23	09:00	14-Jul-23	18:00	
572	RQ136004	OCC_208	cpcc2_sd	BAY	430 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT MOGA(PG) (POWERGRID) AND FUTURE AT 400 KV MOGA(PG) (POWERGRID)	POWER GRID	C	GIS Circuit Breaker Modification work by (OEM)	03/Jul/2023	09:00	09/Jul/2023	17:30	Kindly Approve	PLANNED	Approved	03-Jul-23	09:00	09-Jul-23	17:30	
573	RQ136513	OCC_208	cpcc2_sd	BAY	427 TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV KURUKSHETRA(PG) AND 400KV ABDULLAPUR-KURUKSHETRA (PG) CKT-2	POWER GRID	C	For 400kV GIS CB rectification works	01/Jul/2023	08:00	07/Jul/2023	20:00		PLANNED	Approved	01-Jul-23	08:00	07-Jul-23	20:00	
574	RQ136784	OCC_208	sldcrs_sd	BAY	411-52T TIE BAY - 765/400 KV 1500 MVA ICT 3 AT ANTA(RS) AND FUTURE AT 400 KV ANTA(RS)	RRVPNL	D	HALF YEARLY & QUARTERLY MAINTENANCE	24/Jul/2023	08:00	24/Jul/2023	18:00		PLANNED	Approved	24-Jul-23	08:00	24-Jul-23	18:00	
575	RQ136783	OCC_208	sldcrs_sd	BAY	411-52 D MAIN BAY - 400KV BUS 2 AT ANTA(RS) AND FUTURE AT 400 KV ANTA(RS)	RRVPNL	D	HALF YEARLY & QUARTERLY MAINTENANCE	24/Jul/2023	08:00	24/Jul/2023	18:00		PLANNED	Approved	24-Jul-23	08:00	24-Jul-23	18:00	
576	RQ136794	OCC_208	sldcrs_sd	BAY	40652B MAIN BAY - 400 KV MERTA-HEERAPURA (RS) CKT-1 AT MERTA	RRVPNL	D	QUARTERLY MAINT.WORK AND TESTING WORK OF BAY & EQUIPMENTS	22/Jul/2023	10:00	22/Jul/2023	13:00		PLANNED	Approved	22-Jul-23	10:00	22-Jul-23	13:00	

577	RQ136777	OCC_208	sldcrs_sd	BAY	401052D MAIN BAY - 400KV PHAGI-AJMER (RS) CKT-1 AT PHAGI(RS)	RRVPNL	D	HALF YEARLY MAINTENANCE WORK OF ASSOCITED BAY EQUIPMENTS	22/Jul/2023	08:00	22/Jul/2023	18:00		PLANNED	Approved	22-Jul-23	08:00	22-Jul-23	18:00	
578	RQ136792	OCC_208	sldcrs_sd	BAY	40652T TIE BAY - 400 KV MERTA-HEERAPURA (RS) CKT-1 AND 125 MVAR BUS REACTOR NO 1 AT 400KV MERTA(RS) AT 400 KV MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK AND TESTING WORK OF BAY & EQUIPMENTS	21/Jul/2023	13:00	21/Jul/2023	17:00		PLANNED	Approved	21-Jul-23	13:00	21-Jul-23	17:00	
579	RQ136793	OCC_208	sldcrs_sd	BAY	40652A MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK AND TESTING WORK OF BAY & EQUIPMENTS	21/Jul/2023	10:00	21/Jul/2023	13:00		PLANNED	Approved	21-Jul-23	10:00	21-Jul-23	13:00	
580	RQ136778	OCC_208	sldcrs_sd	BAY	401052T TIE BAY - 765/400KV 1500 MVA ICT 2 AT PHAGI(RS) AND 400KV PHAGI-AJMER (RS) CKT-1	RRVPNL	D	HALF YEARLY MAINTENANCE WORK OF ASSOCITED BAY EQUIPMENTS	21/Jul/2023	08:00	21/Jul/2023	18:00		PLANNED	Approved	21-Jul-23	08:00	21-Jul-23	18:00	
581	RQ136795	OCC_208	sldcrs_sd	BAY	40552B MAIN BAY - 400 KV MERTA-RATANGARH (RS) CKT-1 AT MERTA	RRVPNL	D	QUARTERLY MAINT.WORK AND TESTING WORK OF BAY & EQUIPMENTS	20/Jul/2023	10:00	20/Jul/2023	13:00		PLANNED	Approved	20-Jul-23	10:00	20-Jul-23	13:00	
582	RQ136775	OCC_208	sldcrs_sd	BAY	40852D MAIN BAY - 400KV PHAGI-AJMER (RS) CKT-2 AT PHAGI(RS)	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF MAIN BAY EQUIPMENTS OF 400KV PHAGI-AJMER LINE-2	20/Jul/2023	08:00	20/Jul/2023	18:00		PLANNED	Approved	20-Jul-23	08:00	20-Jul-23	18:00	

583	RQ136790	OCC_208	sldcrs_sd	BAY	40552T TIE BAY - 400 KV MERTA- RATANGARH (RS) CKT-1 AND 400/220 KV 315 MVA ICT 2 AT MERTA(RS) AT 400 KV MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK AND TESTING WORK OF BAY & EQUIPMENTS	19/Jul/2023	13:00	19/Jul/2023	17:00		PLANNED	Approved	19-Jul-23	13:00	19-Jul-23	17:00	
584	RQ136791	OCC_208	sldcrs_sd	BAY	40552A MAIN BAY - 400/220 KV 315 MVA ICT 2 AT MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK AND TESTING WORK OF BAY & EQUIPMENTS	19/Jul/2023	10:00	19/Jul/2023	13:00		PLANNED	Approved	19-Jul-23	10:00	19-Jul-23	13:00	
585	RQ136796	OCC_208	sldcrs_sd	BAY	40452B MAIN BAY - 400 KV BHADLA- MERTA (RS) CKT-1 (RRVPNL) AND 400KV BUS 2 AT MERTA(RS) AT 400 KV MERTA(RS) (RRVPNL)	RRVPNL	D	QUARTERLY MAINT.WORK AND TESTING WORK OF BAY & EQUIPMENTS	18/Jul/2023	10:00	18/Jul/2023	13:00		PLANNED	Approved	18-Jul-23	10:00	18-Jul-23	13:00	
586	RQ136776	OCC_208	sldcrs_sd	BAY	40852C MAIN BAY - 400KV PHAGI- HEERAPURA (RS) CKT-1 AT PHAGI(RS)	RRVPNL	D	HALF YEARLY MAINTENANCE WORK OF ASSOCATED BAY EQUIPMENTS	18/Jul/2023	08:00	18/Jul/2023	18:00		PLANNED	Approved	18-Jul-23	08:00	18-Jul-23	18:00	
587	RQ136788	OCC_208	sldcrs_sd	BAY	40452T TIE BAY - 400 KV BHADLA- MERTA (RS) CKT-1 AND 400/220 KV 315 MVA ICT 1 AT MERTA(RS) AT 400 KV MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK AND TESTING WORK OF BAY & EQUIPMENTS	17/Jul/2023	13:00	17/Jul/2023	17:00		PLANNED	Approved	17-Jul-23	13:00	17-Jul-23	17:00	
588	RQ136789	OCC_208	sldcrs_sd	BAY	40452A MAIN BAY - 400/220 KV 315 MVA ICT 1 AT MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK AND TESTING WORK OF BAY & EQUIPMENTS	17/Jul/2023	10:00	17/Jul/2023	13:00		PLANNED	Approved	17-Jul-23	10:00	17-Jul-23	13:00	

589	RQ136779	OCC_208	sldcrs_sd	BAY	40752T TIE BAY - 765/400KV 1500 MVA ICT 1 AT PHAGI(RS) AND 400KV PHAGI-HEERAPURA (RS) CKT-2	RRVPNL	D	HALF YEARLY MAINTENANCE WORK OF ASSOCITED BAY EQUIPMENTS	17/Jul/2023	08:00	17/Jul/2023	18:00		PLANNED	Approved	17-Jul-23	08:00	17-Jul-23	18:00	
590	RQ136780	OCC_208	sldcrs_sd	BAY	40752C MAIN BAY - 765/400KV 1500 MVA ICT 1 AT PHAGI(RS)	RRVPNL	D	HALF YEARLY MAINTENANCE WORK OF ASSOCITED BAY EQUIPMENTS	14/Jul/2023	08:00	14/Jul/2023	18:00		PLANNED	Approved	14-Jul-23	08:00	14-Jul-23	18:00	
591	RQ136516	OCC_208	cpcc1_sd	BAY	4402 TIE BAY - 400KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-1 AND 400KV HEERAPURA-HINDAUN (RS) CKT-1 AT HEERAPURA(RS)	RRVPNL	C	For New CBs Erection & Commissioning in All the three phases under Add Cap	13/Jul/2023	08:00	16/Jul/2023	18:00		PLANNED	Approved	13-Jul-23	08:00	16-Jul-23	18:00	FTC clearances, CEA clearances etc. to be taken before charging of new element.
592	RQ136786	OCC_208	sldcrs_sd	BAY	414 TIE BAY - 400KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1 AND FUTURE AT KAWAI SCTPS(APR)	APL	C	Circuit Breaker Overhauling	21/Jul/2023	08:00	23/Jul/2023	18:00		PLANNED	Approved	21-Jul-23	08:00	23-Jul-23	18:00	
593	RQ136127	OCC_208	stuup_sd	BAY	403 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT GR.NOIDA_2(UPC)	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Tie bay)	18/Jul/2023	09:30	18/Jul/2023	13:30		PLANNED	Approved	18-Jul-23	09:30	18-Jul-23	13:30	

594	RQ136125	OCC_208	stuup_sd	BAY	402 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT GR.NOIDA_2(UPC) AND 400/220 KV 315 MVA ICT 1 AT GR.NOIDA_2(UPC) AT 400 KV GR.NOIDA_2(UPC)	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Main bay)	17/Jul/2023	13:30	17/Jul/2023	17:30		PLANNED	Approved	17-Jul-23	13:30	17-Jul-23	17:30	
595	RQ136123	OCC_208	stuup_sd	BAY	401 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT GR.NOIDA_2(UPC)	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Tie bay)	17/Jul/2023	08:00	17/Jul/2023	12:00		PLANNED	Approved	17-Jul-23	08:00	17-Jul-23	12:00	
596	RQ136106	OCC_208	stuup_sd	BAY	404 MAIN BAY - 400KV AGRA FATEHBAD-AGRA SOUTH (UP) CKT-1 AND SELECT AT AGRA SOUTH(UP)	UPPTCL	D	* FOR PLCC/DPC CKT TESTING AND OTHER MAINTENANCE WORK	11/Jul/2023	10:00	12/Jul/2023	18:00		PLANNED	Approved	11-Jul-23	10:00	12-Jul-23	18:00	
597	RQ136117	OCC_208	stuup_sd	BAY	404 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV SIKANDRABAD(UP)	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Tie bay)	08/Jul/2023	13:30	08/Jul/2023	18:00		PLANNED	Approved	08-Jul-23	13:30	08-Jul-23	18:00	
598	RQ135895	OCC_208	stuup_sd	BAY	409 MAIN BAY - 400KV SARNATH-AZAMGARH (UP) CKT-1 AT SARNATH(UP)	UPPTCL	D	* for attending hot point & Bay tightening work 30.05.2023 15:58:52 INDIA (11007349).Complete Bay tightening	07/Jul/2023	14:30	07/Jul/2023	18:00		PLANNED	Approved	07-Jul-23	14:30	07-Jul-23	18:00	
599	RQ135897	OCC_208	stuup_sd	BAY	402 MAIN BAY - 400KV ANPARA_B(U PUN)-SARNATH(UP) (UP) CKT-1 AT SARNATH(UP)	UPPTCL	D	* for attending hot point & bus repairing work 30.05.2023 15:56:21 INDIA (11007349). Complete Bay tightening	07/Jul/2023	09:00	07/Jul/2023	14:00		PLANNED	Approved	07-Jul-23	09:00	07-Jul-23	14:00	

600	RQ136572	OCC_208	slcup_sd	BAY	402 TIE BAY - 400/220 KV 500 MVA ICT 1 AT SIKANDRABAD(UP) (UPPTCL) AND 400 KV HARDUAGAN J - SIKANDRABAD (UP) CKT-1 AT 400 KV SIKANDRABAD(UP) (UPPTCL)	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Main bay)	06/Jul/2023	13:30	06/Jul/2023	18:00		PLANNED	Approved	06-Jul-23	13:30	06-Jul-23	18:00	
601	RQ136116	OCC_208	stuup_sd	BAY	412 MAIN BAY - 400 KV GR.NOIDA_2(UPC)- SIKANDRABAD (UP) CKT-1 AT SIKANDRABAD (UP)	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Tie bay)	06/Jul/2023	08:00	06/Jul/2023	12:00		PLANNED	Approved	06-Jul-23	08:00	06-Jul-23	12:00	
602	RQ136115	OCC_208	stuup_sd	BAY	411 TIE BAY - 400 KV GR.NOIDA_2(UPC)- SIKANDRABAD (UP) CKT-1 AND FUTURE AT 400 KV SIKANDRABAD(UP)	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Main bay)	05/Jul/2023	13:30	05/Jul/2023	18:00		PLANNED	Approved	05-Jul-23	13:30	05-Jul-23	18:00	
603	RQ136114	OCC_208	stuup_sd	BAY	408 TIE BAY - 400 KV GR.NOIDA_2(UPC)- SIKANDRABAD (UP) CKT-2 AND 400/220 KV 500 MVA ICT 2 AT SIKANDRABAD(UP) AT 400 KV SIKANDRABAD(UP)	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Main bay)	05/Jul/2023	08:00	05/Jul/2023	12:00		PLANNED	Approved	05-Jul-23	08:00	05-Jul-23	12:00	

604	RQ135896	OCC_208	stuup_sd	BAY	408 MAIN BAY - 400KV ANPARA_B(U PUN)- SARNATH(UP) (UP) CKT-2 AT SARNATH(UP)	UPPTCL	D	* For attending hot points and Bus repairing work 30.05.2023 15:47:40 INDIA (11007349). For repairing/strengthening of damaged bus and complete bay tightening.	03/Jul/2023	09:00	03/Jul/2023	18:00		PLANNED	Approved	03-Jul-23	09:00	03-Jul-23	18:00	
605	RQ136440	OCC_208	singrauli_sd	BAY	414 MAIN BAY - 400/132 KV 100 MVA ICT 2 AT SINGRAULI(N T)	NTPC	C	BUS 4 ISOLATOR REPLACEMENT	17/Jul/2023	08:00	20/Jul/2023	18:00	BAY WILL BE CHARGED THROUGH TRANSFER BUS	PLANNED	Approved	17-Jul-23	08:00	20-Jul-23	18:00	
606	RQ136435	OCC_208	singrauli_sd	BAY	414 MAIN BAY - 400/132 KV 100 MVA ICT 2 AT SINGRAULI(N T)	NTPC	C	BUS 3 ISOLATOR REPLACEMENT	13/Jul/2023	08:00	16/Jul/2023	18:00	BAY WILL BE CHARGED THROUGH TRANSFER BUS	PLANNED	Approved	13-Jul-23	08:00	16-Jul-23	18:00	
607	RQ136785	OCC_208	sldcrs_sd	BAY	409 MAIN BAY - 63 MVAR BUS REACTOR NO 2 AT 400 KV KAWAI SCTPS(APR)	APRL	C	Circuit Breaker Overhauling	17/Jul/2023	08:00	20/Jul/2023	18:00		PLANNED	Approved	17-Jul-23	08:00	20-Jul-23	18:00	
608	RQ135902	OCC_208	stuup_sd	BAY	405 TIE BAY - 400 KV BADAUNE- ROSA(UPC) (UP) CKT-1 (OCBTL) AND 400 KV BADAUNE(UP) - BUS 1 AT 400 KV BADAUNE(UP) (OCBTL)	OCBTL	D	For Annual maintenance of Bay & Spare Line-5 equipments	08/Jul/2023	09:30	08/Jul/2023	18:30		PLANNED	Approved	08-Jul-23	09:30	08-Jul-23	18:30	
609	RQ135900	OCC_208	stuup_sd	BAY	404 MAIN BAY - 400 KV BADAUNE(UP) - BUS 1 (OCBTL)	OCBTL	D	For Annual maintenance of Bay & Spare Line-5 equipments	08/Jul/2023	09:30	08/Jul/2023	18:30		PLANNED	Approved	08-Jul-23	09:30	08-Jul-23	18:30	

610	RQ135901	OCC_208	stuup_sd	BAY	402 TIE BAY - 400 KV BADAUNE-ROSA(UPC) (UP) CKT-2 (OCBTL) AND 400 KV BADAUNE(UP) - BUS 1 AT 400 KV BADAUNE(UP) (OCBTL)	OCBTL	D	For Annual maintenance of Bay & Spare Line-6 equipments	07/Jul/2023	09:30	07/Jul/2023	18:30		PLANNED	Approved	07-Jul-23	09:30	07-Jul-23	18:30	
611	RQ135899	OCC_208	stuup_sd	BAY	401 MAIN BAY - 400 KV BADAUNE(UP) - BUS 1 (OCBTL)	OCBTL	D	For Annual maintenance of Bay & Spare Line-6 equipments	07/Jul/2023	09:30	07/Jul/2023	18:30		PLANNED	Approved	07-Jul-23	09:30	07-Jul-23	18:30	
612	RQ136381	OCC_208	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT BHADLA_2 (PG)	POWER GRID	D	FOR AMP WORK	29/Jul/2023	17:00	29/Jul/2023	23:00		PLANNED	Approved	29-Jul-23	17:00	29-Jul-23	23:00	
613	RQ136383	OCC_208	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BHADLA_2 (PG)	POWER GRID	D	FOR AMP WORK	28/Jul/2023	17:00	28/Jul/2023	23:00		PLANNED	Approved	28-Jul-23	17:00	28-Jul-23	23:00	
614	RQ136367	OCC_208	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT FATEHGARH_II(PG)	POWER GRID	D	LM erection Works	28/Jul/2023	17:00	30/Jul/2023	23:00		PLANNED	Approved	28-Jul-23	17:00	30-Jul-23	23:00	
615	RQ136382	OCC_208	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BHADLA_2 (PG)	POWER GRID	D	FOR AMP WORK	27/Jul/2023	17:00	27/Jul/2023	23:00		PLANNED	Approved	27-Jul-23	17:00	27-Jul-23	23:00	
616	RQ136379	OCC_208	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SONIPAT(PG)	POWER GRID	D	FOR AMP WORK	27/Jul/2023	08:00	27/Jul/2023	18:00		PLANNED	Approved	27-Jul-23	08:00	27-Jul-23	18:00	
617	RQ136384	OCC_208	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA_2 (PG)	POWER GRID	D	FOR AMP WORK	26/Jul/2023	17:00	26/Jul/2023	23:00		PLANNED	Approved	26-Jul-23	17:00	26-Jul-23	23:00	
618	RQ136380	OCC_208	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SONIPAT(PG)	POWER GRID	D	FOR AMP WORK	26/Jul/2023	08:00	26/Jul/2023	18:00		PLANNED	Approved	26-Jul-23	08:00	26-Jul-23	18:00	
619	RQ136734	OCC_208	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW_1(PG)	POWER GRID	D	AMP including compliance of 9th and 10th PCC meeting	26/Jul/2023	08:00	26/Jul/2023	18:00		PLANNED	Approved	26-Jul-23	08:00	26-Jul-23	18:00	

620	RQ136385	OCC_208	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA_2 (PG)	POWER GRID	D	FOR AMP WORK	25/Jul/2023	17:00	25/Jul/2023	23:00		PLANNED	Approved	25-Jul-23	17:00	25-Jul-23	23:00	
621	RQ136373	OCC_208	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHGARH_ II(PG)	POWER GRID	D	For testing and commissioning works with TBC Bay	23/Jul/2023	17:00	24/Jul/2023	23:00		PLANNED	Approved	23-Jul-23	17:00	24-Jul-23	23:00	
622	RQ136369	OCC_208	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FATEHGARH_ II(PG)	POWER GRID	D	For testing and commissioning works with TBC Bay	21/Jul/2023	17:00	22/Jul/2023	23:00		PLANNED	Approved	21-Jul-23	17:00	22-Jul-23	23:00	
623	RQ136375	OCC_208	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT FATEHGARH_ II(PG)	POWER GRID	D	For erection works of 33 kV Auxiliary transformer of Statcom-1 and its commissioning	21/Jul/2023	17:00	27/Jul/2023	23:00		PLANNED	Approved	21-Jul-23	17:00	27-Jul-23	23:00	
624	RQ136468	OCC_208	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GORAKHPUR(PG)	POWER GRID	D	PRD & OSR scheme modification work	21/Jul/2023	08:00	21/Jul/2023	18:00		PLANNED	Approved	21-Jul-23	08:00	21-Jul-23	18:00	
625	RQ136733	OCC_208	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUCKNOW_1(PG)	POWER GRID	D	AMP including compliance of 9th and 10th PCC meeting	21/Jul/2023	08:00	21/Jul/2023	18:00		PLANNED	Approved	21-Jul-23	08:00	21-Jul-23	18:00	
626	RQ136362	OCC_208	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BALLABHGAR H(PG)	POWER GRID	D	For replacement of LBB relay of 220KV CB.	20/Jul/2023	08:00	20/Jul/2023	18:00		PLANNED	Approved	20-Jul-23	08:00	20-Jul-23	18:00	
627	RQ136368	OCC_208	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FATEHGARH_ II(PG)	POWER GRID	D	For testing and commissioning works with TBC Bay	19/Jul/2023	17:00	20/Jul/2023	23:00		PLANNED	Approved	19-Jul-23	17:00	20-Jul-23	23:00	
628	RQ136361	OCC_208	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BALLABHGAR H(PG)	POWER GRID	D	For replacement of LBB relay of 220KV CB.	19/Jul/2023	08:00	19/Jul/2023	18:00		PLANNED	Approved	19-Jul-23	08:00	19-Jul-23	18:00	
629	RQ136852	OCC_208	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SOHAWAL(PG)	POWER GRID	D	AMP works	18/Jul/2023	08:00	18/Jul/2023	18:00		PLANNED	Approved	18-Jul-23	08:00	18-Jul-23	18:00	
630	RQ136363	OCC_208	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BALLABHGAR H(PG)	POWER GRID	D	For replacement of LBB relay of 220KV CB.	18/Jul/2023	08:00	18/Jul/2023	18:00		PLANNED	Approved	18-Jul-23	08:00	18-Jul-23	18:00	

631	RQ136360	OCC_208	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BALLABHGAR H(PG)	POWER GRID	D	For replacement of LBB relay of 220KV CB.	17/Jul/2023	08:00	17/Jul/2023	18:00		PLANNED	Approved	17-Jul-23	08:00	17-Jul-23	18:00	
632	RQ136357	OCC_208	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BIKANER(PG)	POWER GRID	D	EARTHWIRE STRINGING WORK Above ICT1&2 JACK BUS	15/Jul/2023	17:00	15/Jul/2023	23:00		PLANNED	Approved	15-Jul-23	17:00	15-Jul-23	23:00	
633	RQ136356	OCC_208	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BIKANER(PG)	POWER GRID	D	EARTHWIRE STRINGING WORK Above ICT1&2 JACK BUS	15/Jul/2023	17:00	15/Jul/2023	23:00		PLANNED	Approved	15-Jul-23	17:00	15-Jul-23	23:00	
634	RQ136371	OCC_208	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_ II(PG)	POWER GRID	D	LBB testing and TBC testing of ICT- 7 with TBC Bay and Tertiary Bay erection and commissioning works	14/Jul/2023	17:00	19/Jul/2023	22:00		PLANNED	Approved	14-Jul-23	17:00	19-Jul-23	22:00	
635	RQ136467	OCC_208	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GORAKHPUR(PG)	POWER GRID	D	PRD & OSR scheme modification work	14/Jul/2023	08:00	14/Jul/2023	18:00		PLANNED	Approved	14-Jul-23	08:00	14-Jul-23	18:00	
636	RQ136850	OCC_208	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ALLAHABAD(PG)	POWER GRID	D	AMP works	13/Jul/2023	08:00	13/Jul/2023	18:00		PLANNED	Approved	13-Jul-23	08:00	13-Jul-23	18:00	
637	RQ136853	OCC_208	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SOHAWAL(PG)	POWER GRID	D	AMP works	11/Jul/2023	08:00	11/Jul/2023	18:00		PLANNED	Approved	11-Jul-23	08:00	11-Jul-23	18:00	
638	RQ136851	OCC_208	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ALLAHABAD(PG)	POWER GRID	D	AMP works	10/Jul/2023	08:00	10/Jul/2023	18:00		PLANNED	Approved	10-Jul-23	08:00	10-Jul-23	18:00	
639	RQ136366	OCC_208	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT KURUKSHETR A(PG)	POWER GRID	D	Outdoor GIB of ICT- 3 will be installed in near vicinity of ICT-2 220kV SF6 to Air Bushing. For safety reasons, ICT- 2 shutdown required for 220kV GIB erection works for ICT-3 commissioning .	10/Jul/2023	07:00	10/Jul/2023	20:00		PLANNED	Approved	23-Jun-23	07:00	23-Jun-23	20:00	subject to consent of Haryana SLDC.
640	RQ136007	OCC_208	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT MOGA(PG)	POWER GRID	D	For AMP work	09/Jul/2023	08:00	09/Jul/2023	20:00	Kindly Approve	PLANNED	Approved	09-Jul-23	08:00	09-Jul-23	20:00	

641	RQ136628	OCC_208	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT FATEHPUR(P G)	POWER GRID	D	AMP works	08/Jul/2023	08:00	08/Jul/2023	18:00		PLANNED	Approved	08-Jul-23	08:00	08-Jul-23	18:00	
642	RQ136370	OCC_208	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT FATEHGARH_ II(PG)	POWER GRID	D	LM erection Works	07/Jul/2023	17:00	16/Jul/2023	23:00		PLANNED	Approved	07-Jul-23	17:00	16-Jul-23	23:00	
643	RQ136359	OCC_208	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SAHARANPU R(PG)	POWER GRID	D	FOR AMP WORK	07/Jul/2023	08:00	07/Jul/2023	18:00		PLANNED	Approved	07-Jul-23	08:00	07-Jul-23	18:00	
644	RQ136358	OCC_208	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANESAR(PG)	POWER GRID	D	FOR AMP WORK	06/Jul/2023	08:00	06/Jul/2023	18:00	500 MVA ICT- 2 ALONG WITH 400 KV BAY 408 AND 220 KV BAY 207 AT GIS MANESAR SS	PLANNED	Approved	06-Jul-23	08:00	06-Jul-23	18:00	
645	RQ136374	OCC_208	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_ II(PG)	POWER GRID	D	ICT-9 CSD Relay final tuning and other construction works	05/Jul/2023	17:00	08/Jul/2023	23:00		PLANNED	Approved	05-Jul-23	17:00	08-Jul-23	23:00	
646	RQ136376	OCC_208	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_ II(PG)	POWER GRID	D	ICT-7 CSD Relay final tuning and other construction works	05/Jul/2023	17:00	10/Jul/2023	23:00		PLANNED	Approved	05-Jul-23	17:00	10-Jul-23	23:00	
647	RQ136355	OCC_208	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT TUGHLAKABA D(PG)	POWER GRID	D	FOR AMP WORK	05/Jul/2023	08:00	05/Jul/2023	18:00		PLANNED	Approved	05-Jul-23	08:00	05-Jul-23	18:00	
648	RQ136364	OCC_208	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BAHADURGA RH(PG)	POWER GRID	D	FOR AMP WORK	05/Jul/2023	08:00	05/Jul/2023	18:00		PLANNED	Approved	05-Jul-23	08:00	05-Jul-23	18:00	
649	RQ136354	OCC_208	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA(PG)	POWER GRID	D	FOR AMP WORK	03/Jul/2023	17:00	04/Jul/2023	23:00		PLANNED	Approved	03-Jul-23	17:00	04-Jul-23	23:00	
650	RQ136372	OCC_208	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_ II(PG)	POWER GRID	D	For commissioning works of 400 kV ICT-6 under SS-63 package and ICT-9 CSD Relay final tuning, other construction works	03/Jul/2023	17:00	09/Jul/2023	23:00	for LBB testing of Bay 443 for commissionin g check with ICT-6 LV Bay(BaY 231)	PLANNED	Approved	03-Jul-23	17:00	09-Jul-23	23:00	

651	RQ136365	OCC_208	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAHADURGA RH(PG)	POWER GRID	D	FOR AMP WORK	03/Jul/2023	08:00	03/Jul/2023	18:00		PLANNED	Approved	03-Jul-23	08:00	03-Jul-23	18:00	
652	RQ136378	OCC_208	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAWANA(DV)	POWER GRID	D	FOR AMP WORK	03/Jul/2023	08:00	03/Jul/2023	18:00		PLANNED	Rejected					Consent denied by Delhi.
653	RQ135992	OCC_208	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KALA AMB(PKTL)	POWER GRID	C	GIB Erection of New Dia along with existing GIB of ICT-2. The clearance between existing GIB and new GIB is not permitting to work. Hence shutdown is proposed.	01/Jul/2023	09:00	15/Jul/2023	18:00	Under construction head, Kindly Approve	PLANNED	Approved	01-Jul-23	09:00	15-Jul-23	18:00	
654	RQ136377	OCC_208	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAWANA(DV)	POWER GRID	D	Attending Oil leakages from oltc	01/Jul/2023	08:00	02/Jul/2023	18:00		PLANNED	Rejected					Consent denied by Delhi.
655	RQ135865	OCC_208	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUCKNOW(U P)	UPPTCL	D	* For Upgradation of Bus-Bar Protection Panel from Electromechanical type >X to Numerical Type (Connection of CT Bus-Bar Prot	28/Jul/2023	09:00	28/Jul/2023	18:00		PLANNED	Approved	28-Jul-23	09:00	28-Jul-23	18:00	
656	RQ135866	OCC_208	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW(U P)	UPPTCL	D	* For Upgradation of Bus-Bar Protection Panel from Electromechanical type >X to Numerical Type (Connection of CT Bus-Bar Prot	27/Jul/2023	09:00	27/Jul/2023	18:00		PLANNED	Approved	27-Jul-23	09:00	27-Jul-23	18:00	
657	RQ135867	OCC_208	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT UNNAO(UP)	UPPTCL	D	* Routine Protection Testing and Preventive Maintenance of Transformer and Bay equipment.	27/Jul/2023	09:00	27/Jul/2023	17:00		PLANNED	Approved	27-Jul-23	09:00	27-Jul-23	17:00	
658	RQ135868	OCC_208	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GR.NOIDA(UP C)	UPPTCL	D	* Maintenance work will be carried out during this shutdown period.	21/Jul/2023	10:00	21/Jul/2023	16:00		PLANNED	Approved	21-Jul-23	10:00	21-Jul-23	16:00	

659	RQ135846	OCC_208	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SULTANPUR(UP)	UPPTCL	D	* For Routine Bay Maintenance and testing at 400KV S/S Sultanpur	11/Jul/2023	10:00	11/Jul/2023	18:00		PLANNED	Approved	11-Jul-23	10:00	11-Jul-23	18:00	
660	RQ135873	OCC_208	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BANDA(UP)	UPPTCL	D	* For work of 400 KV 220 KV Bay maintenance related to 315 MVA ICT-2 at 400 KV S/S Banda.	10/Jul/2023	10:00	11/Jul/2023	18:00		PLANNED	Approved	10-Jul-23	10:00	11-Jul-23	18:00	
661	RQ135855	OCC_208	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT SARNATH(UP)	UPPTCL	D	* For General Maintenance and attending hot points >X* 30.05.2023 16:00:35 INDIA (11007349)	08/Jul/2023	09:00	08/Jul/2023	18:00		PLANNED	Approved	08-Jul-23	09:00	08-Jul-23	18:00	
662	RQ135847	OCC_208	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SULTANPUR(UP)	UPPTCL	D	* For Routine Bay Maintenance and testing at 400KV S/S Sultanpur	07/Jul/2023	10:00	07/Jul/2023	18:00		PLANNED	Approved	07-Jul-23	10:00	07-Jul-23	18:00	
663	RQ135872	OCC_208	stuup_sd	TRANSFORMER	400/220 KV 200 MVA ICT 2 AT AGRA SOUTH(UP)	UPPTCL	D	* Routine Testing and Maintenance Work.	07/Jul/2023	08:00	08/Jul/2023	18:00		PLANNED	Approved	07-Jul-23	08:00	08-Jul-23	18:00	
664	RQ135856	OCC_208	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT SARNATH(UP)	UPPTCL	D	* For General maintenance and bay tightening work >X* 30.05.2023 15:53:04 INDIA (11007349)	06/Jul/2023	09:00	06/Jul/2023	18:00		PLANNED	Approved	06-Jul-23	09:00	06-Jul-23	18:00	
665	RQ135861	OCC_208	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAREILLY(UP)	UPPTCL	D	* preventive maintenance	06/Jul/2023	08:00	06/Jul/2023	18:00		PLANNED	Approved	06-Jul-23	08:00	06-Jul-23	18:00	
666	RQ135854	OCC_208	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SARNATH(UP)	UPPTCL	D	* For General Maintenance and Complete Bay Tightening	05/Jul/2023	09:00	05/Jul/2023	18:00		PLANNED	Approved	05-Jul-23	09:00	05-Jul-23	18:00	
667	RQ135862	OCC_208	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BAREILLY(UP)	UPPTCL	D	* preventive maintenance	05/Jul/2023	08:00	05/Jul/2023	18:00		PLANNED	Approved	05-Jul-23	08:00	05-Jul-23	18:00	
668	RQ135892	OCC_208	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ALIGARH(UP)	UPPTCL	C	Attending of Transformer Oil Leakage.	05/Jul/2023	08:00	10/Jul/2023	18:00		PLANNED	Approved	05-Jul-23	08:00	10-Jul-23	18:00	
669	RQ135845	OCC_208	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 2 AT SULTANPUR(UP)	UPPTCL	D	* For Routine Bay Maintenance and testing at 400KV S/S Sultanpur	04/Jul/2023	10:00	04/Jul/2023	18:00		PLANNED	Approved	04-Jul-23	10:00	04-Jul-23	18:00	

670	RQ135857	OCC_208	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SARNATH(UP)	UPPTCL	D	* for general Maintenance and bay tightening >X* 30.05.2023 15:50:40 INDIA (11007349)	04/Jul/2023	09:00	04/Jul/2023	18:00		PLANNED	Approved	04-Jul-23	09:00	04-Jul-23	18:00	
671	RQ135871	OCC_208	stuup_sd	TRANSFORMER	400/220 KV 200 MVA ICT 1 AT AGRA SOUTH(UP)	UPPTCL	D	* Routine Testing and Maintenance Work	04/Jul/2023	08:00	06/Jul/2023	18:00		PLANNED	Approved	04-Jul-23	08:00	06-Jul-23	18:00	
672	RQ135848	OCC_208	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT SULTANPUR(UP)	UPPTCL	D	For overhauling of circuit breaker on the 400 kV side	02/Jul/2023	10:00	03/Jul/2023	18:00		PLANNED	Approved	02-Jul-23	10:00	03-Jul-23	18:00	
673	RQ136560	OCC_208	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DHANODA(HV)	HVPNL	D	To verify BI, BOM & protection signals in SAS.	25/Jul/2023	09:00	25/Jul/2023	18:00		PLANNED	Approved	25-Jul-23	09:00	25-Jul-23	18:00	
674	RQ136559	OCC_208	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DHANODA(HV)	HVPNL	D	To verify BI, BOM & protection signals in SAS.	21/Jul/2023	09:00	21/Jul/2023	18:00		PLANNED	Approved	21-Jul-23	09:00	21-Jul-23	18:00	
675	RQ136711	OCC_208	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT NAWADA(HV)	HVPNL	D	For testing of tan delta and bushing and winding	18/Jul/2023	10:00	18/Jul/2023	15:00		PLANNED	Approved	18-Jul-23	10:00	18-Jul-23	15:00	
676	RQ136561	OCC_208	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT DHANODA(HV)	HVPNL	D	To verify BI, BOM & protection signals in SAS.	06/Jul/2023	09:00	06/Jul/2023	18:00		PLANNED	Approved	06-Jul-23	09:00	06-Jul-23	18:00	
677	RQ136720	OCC_208	slcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT RATANGARH(RS)	RRVPNL	D	Maintenance work of bay equipments , isolators and testing work of bay equipments.	25/Jul/2023	08:00	25/Jul/2023	18:00		PLANNED	Approved	25-Jul-23	16:00	25-Jul-23	23:00	Shutdown to be taken from 1600 hrs
678	RQ136716	OCC_208	slcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HINDAUN(RS)	RRVPNL	D	For Quarterly/Half Yearly maintenance work	21/Jul/2023	08:00	21/Jul/2023	18:00		PLANNED	Approved	21-Jul-23	16:00	21-Jul-23	23:00	Shutdown to be taken from 1600 hrs
679	RQ136722	OCC_208	slcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BIKANER(RS)	RRVPNL	D	Routine Bay Maintenance Work	20/Jul/2023	08:00	20/Jul/2023	18:00		PLANNED	Approved	20-Jul-23	16:00	20-Jul-23	23:00	Shutdown to be taken from 1600 hrs
680	RQ136714	OCC_208	slcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HINDAUN(RS)	RRVPNL	D	For Quarterly/Half Yearly maintenance work	20/Jul/2023	08:00	20/Jul/2023	18:00		PLANNED	Approved	20-Jul-23	16:00	20-Jul-23	23:00	Shutdown to be taken from 1600 hrs

681	RQ136719	OCC_208	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA(RS)	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	19/Jul/2023	16:00	20/Jul/2023	23:00		PLANNED	Approved	19-Jul-23	16:00	20-Jul-23	23:00	Shutdown to be taken from 1600 hrs
682	RQ136725	OCC_208	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	19/Jul/2023	08:00	20/Jul/2023	18:00		PLANNED	Approved	19-Jul-23	16:00	20-Jul-23	23:00	Shutdown to be taken from 1600 hrs
683	RQ136718	OCC_208	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT RATANGARH(RS)	RRVPNL	D	Maintenance work of bay equipments , isolators and testing work of bay equipments.	18/Jul/2023	08:00	18/Jul/2023	18:00		PLANNED	Approved	18-Jul-23	16:00	18-Jul-23	23:00	Shutdown to be taken from 1600 hrs
684	RQ136715	OCC_208	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA(RS)	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	17/Jul/2023	16:00	18/Jul/2023	23:00		PLANNED	Approved	17-Jul-23	16:00	18-Jul-23	23:00	Shutdown to be taken from 1600 hrs
685	RQ136726	OCC_208	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT KANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	17/Jul/2023	08:00	18/Jul/2023	18:00		PLANNED	Approved	17-Jul-23	16:00	18-Jul-23	23:00	Shutdown to be taken from 1600 hrs
686	RQ136724	OCC_208	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA(RS)	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	14/Jul/2023	16:00	15/Jul/2023	23:00		PLANNED	Approved	14-Jul-23	16:00	15-Jul-23	23:00	Shutdown to be taken from 1600 hrs
687	RQ136721	OCC_208	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BIKANER(RS)	RRVPNL	D	Routine Bay Maintenance Work	14/Jul/2023	08:00	14/Jul/2023	18:00		PLANNED	Approved	14-Jul-23	16:00	14-Jul-23	23:00	Shutdown to be taken from 1600 hrs
688	RQ136723	OCC_208	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	13/Jul/2023	08:00	13/Jul/2023	18:00		PLANNED	Approved	13-Jul-23	16:00	13-Jul-23	23:00	Shutdown to be taken from 1600 hrs
689	RQ136717	OCC_208	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT RATANGARH(RS)	RRVPNL	D	Maintenance work of bay equipments , isolators and testing work of bay equipments.	06/Jul/2023	08:00	06/Jul/2023	18:00		PLANNED	Approved	06-Jul-23	16:00	06-Jul-23	23:00	Shutdown to be taken from 1600 hrs
690	RQ136727	OCC_208	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHILWARA(R S)	RRVPNL	D	Routine Maintenance and Testing of 500 MVA 400/220/33 KV Transformer No.1 and Bay (4152A) & Associated Equipments	06/Jul/2023	08:00	06/Jul/2023	18:00		PLANNED	Approved	06-Jul-23	16:00	06-Jul-23	23:00	Shutdown to be taken from 1600 hrs
691	RQ136713	OCC_208	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	03/Jul/2023	08:00	03/Jul/2023	18:00		PLANNED	Approved	03-Jul-23	16:00	03-Jul-23	23:00	Shutdown to be taken from 1600 hrs

692	RQ136048	OCC_208	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DEHAR(BB)	POWER GRID,BB MB	C	"Scheme modification works:- 1. Cable termination for scheme modification implementation work at CT ends Relay ends and 86 Group relay ends. 2. 2 nos. of Backup O/c & EF cable terminaion (Mechanical protection of ICT will be brought in these 02 nos. relays and Output command will be extended to 86 group relay in POWER House), - Signal testing and commissioning. 3. Bus Voltage extension for Earth	12/Jul/2023	09:00	13/Jul/2023	18:00	Kindly Approve along with its 400KV and 220KV bays	PLANNED	Rejected						Consent denied by BBMB
693	RQ135821	OCC_208	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HARDUAGAN J (UP)	UPRVU NL	D	For annual testing of transformer	05/Jul/2023	08:00	06/Jul/2023	18:00		PLANNED	Approved	05-Jul-23	08:00	06-Jul-23	18:00		
694	RQ135822	OCC_208	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HARDUAGAN J (UP)	UPRVU NL	D	For annual testing of transformer	03/Jul/2023	08:00	04/Jul/2023	18:00		PLANNED	Approved	03-Jul-23	08:00	04-Jul-23	18:00		
695	RQ136018	OCC_208	cpcc2_sd	TRANSFORMER	220/66 KV 50 MVA ICT 2 AT LEH(PG)	POWER GRID	D	For AMP work	10/Jul/2023	09:00	10/Jul/2023	18:00	Kindly Approve	PLANNED	Approved	10-Jul-23	09:00	10-Jul-23	18:00		
696	RQ136426	OCC_208	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 2 AT SITARGANJ(P G)	POWER GRID	D	AMP Works. Actual S/D required on 29.06.2023	03/Jul/2023	08:00	03/Jul/2023	18:00		PLANNED	Approved	03-Jul-23	08:00	03-Jul-23	18:00		
697	RQ136425	OCC_208	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 3 AT SITARGANJ(P G)	POWER GRID	D	AMP Works. Actual S/D required on 26.06.2023	01/Jul/2023	08:00	01/Jul/2023	18:00		PLANNED	Approved	01-Jul-23	08:00	01-Jul-23	18:00		
698	RQ136130	OCC_208	napp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NAPP(NP)- SIMBHOLI(UP) (UP) CKT-1	UPPTCL	C	Insulator cleaning CT and CVT diagnostic and relay testing job.	11/Aug/2023	08:00	12/Aug/2023	18:00	NAPS-2 BSD	PLANNED	Rejected					Shutdown may be taken during unit outage at NAPP	

699	RQ136129	OCC_208	napp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NAPP(NP)-SAMBHAL(UP) (UP) CKT-1	UPPTCL	C	Insulator cleaning CT and CVT diagnostic and relay testing job.	09/Aug/2023	08:00	10/Aug/2023	18:00	NAPS-2 BSD	PLANNED	Rejected						Shutdown may be taken during unit outage at NAPP
700	RQ136128	OCC_208	napp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NAPP(NP)-KHURJA(UP) (UP) CKT-1	UPPTCL	C	Khurja line jumper tightness, insulator cleaning CT and CVT diagnostic and relay testing job.	04/Aug/2023	08:00	07/Aug/2023	18:00	NAPS-2 BSD	PLANNED	Rejected						Shutdown may be taken during unit outage at NAPP
701	RQ135842	OCC_208	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SULTANPUR(UP)-TANDA(NT) (UP) CKT-2	UPPTCL	D	* For routine bay maintenance work at 220KV S/S Sultanpur.	28/Jul/2023	10:00	28/Jul/2023	18:00		PLANNED	Approved	28-Jul-23	10:00	28-Jul-23	18:00	Subject to NTPC consent.	
702	RQ135877	OCC_208	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (UP) CKT-2	UPPTCL	C	CT and bay equipment testing	28/Jul/2023	08:00	29/Jul/2023	18:00		PLANNED	Approved	28-Jul-23	08:00	29-Jul-23	18:00	Subject to PG and UP consent.	
703	RQ136683	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHPUR(PG)-SARH(UP) (UP) CKT-2	UPPTCL	D	AMP WORK	27/Jul/2023	08:00	27/Jul/2023	18:00		PLANNED	Approved	27-Jul-23	08:00	27-Jul-23	18:00		
704	RQ136682	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHPUR(PG)-SARH(UP) (UP) CKT-1	UPPTCL	D	AMP WORK	26/Jul/2023	08:00	26/Jul/2023	18:00		PLANNED	Approved	26-Jul-23	08:00	26-Jul-23	18:00		
705	RQ136287	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-BAGHPAT(UP) (UP) CKT-2	UPPTCL	C	For rectification of PD defect in 220 kV Bus 1	04/Jul/2023	10:00	08/Jul/2023	20:00		PLANNED	Rejected						
706	RQ136286	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-BAGHPAT(UP) (UP) CKT-1	UPPTCL	C	For rectification of PD defect in 220 kV Bus 1	04/Jul/2023	10:00	08/Jul/2023	20:00		PLANNED	Rejected						
707	RQ136285	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-MODIPURAM_2 (UP) (UP) CKT-1	UPPTCL	C	For rectification of PD defect in 220 kV Bus 1	04/Jul/2023	10:00	08/Jul/2023	20:00		PLANNED	Rejected						
708	RQ135863	OCC_208	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANTNAGAR(UK)-BAREILLY(UP) (UP) CKT-1	UPPTCL	D	* For relay testing and routine maintenance	03/Jul/2023	09:00	03/Jul/2023	17:00		PLANNED	Rejected						Consent denied by Uttarakhand
709	RQ136868	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AZIZPUR (UP)-SHAHJAHANPUR(PG) (UP) CKT-2	UPPTCL	D	AMP works	02/Jul/2023	08:00	02/Jul/2023	18:00		PLANNED	Approved	02-Jul-23	08:00	02-Jul-23	18:00		

710	RQ136866	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-SOHAWAL(UP) (UP) CKT-2	UPPTCL	D	As a reference Bay for Bus bar testing of ICT-III 220KV Bay 204 with 220KV Bus-II. Actual S/D required on 22.06.2023	01/Jul/2023	08:00	01/Jul/2023	18:00		PLANNED	Approved	01-Jul-23	08:00	01-Jul-23	18:00		
711	RQ135939	OCC_208	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAWAIMADH OPUR(RS)-DAUSA(RS) (PG) CKT-1	POWER GRID	D	Quarterly maintenance work	28/Jul/2023	08:00	28/Jul/2023	18:00		PLANNED	Approved	28-Jul-23	08:00	28-Jul-23	18:00		
712	RQ135944	OCC_208	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1	POWER GRID	D	Quarterly maintenance and Installation of pilot string on (C,D type tower) on 220 KV Lalsot-Anta Line	28/Jul/2023	08:00	28/Jul/2023	18:00		PLANNED	Approved	28-Jul-23	08:00	28-Jul-23	18:00	Subject to NTPC and PG consent.	
713	RQ135978	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-2	POWER GRID	D	Shifting of line from ERS to new tower at L-131	27/Jul/2023	09:00	29/Jul/2023	18:00	Kindly Approve	PLANNED	Rejected						May be deferred in view of High Hydro season
714	RQ135943	OCC_208	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LALSOTE(RS)-DAUSA(RS) (PG) CKT-1	POWER GRID	D	Quarterly maintenance work	27/Jul/2023	08:00	27/Jul/2023	18:00		PLANNED	Approved	27-Jul-23	08:00	27-Jul-23	18:00		
715	RQ136339	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FARIDABAD SEC-58 (HV)-FARIDABAD(NT) (PG) CKT-2	POWER GRID	D	Earth wire rectification Tower No. 42 and 42A highway crossing by Ms PSH infra (to attend punch point)	26/Jul/2023	10:00	26/Jul/2023	14:00		PLANNED	Approved	26-Jul-23	10:00	26-Jul-23	14:00	Subject to SLDC Haryana consent.	
716	RQ136329	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAWAIMADH OPUR(RS) (PG) CKT-1	POWER GRID	D	AMP WORK	26/Jul/2023	08:00	26/Jul/2023	18:00		PLANNED	Approved	26-Jul-23	08:00	26-Jul-23	18:00	Subject to SLDC Rajasthan and NTPC consent.	
717	RQ136046	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-HAMIRPUR(H P) (PG) CKT-1	POWER GRID	D	Shut down is required on alternate day basis for replacement of Deccan make polymer insulators in line crossings with non auto mode of other 220KV Hamirpur Hamirpur Ckt-II	24/Jul/2023	09:00	27/Jul/2023	18:00	Under construction head, Kindly Approve	PLANNED	Approved	24-Jul-23	09:00	27-Jul-23	18:00	Subject to HP consent.	

718	RQ136047	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(P G)-HAMIRPUR(H P) (PG) CKT-2	POWER GRID	D	Shut down is required on alternate day basis for replacement of Deccan make polymer insulators in line crossings with non auto mode of other 220KV Hamirpur Hamirpur Ckt-I	24/Jul/2023	09:00	27/Jul/2023	18:00	Under construction head, Kindly Approve	PLANNED	Approved	24-Jul-23	09:00	27-Jul-23	18:00	Subject to HP consent.	
719	RQ135977	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(P G)-SALAL(NH) (PG) CKT-1	POWER GRID	D	Shifting of line from ERS to new tower at L-131	24/Jul/2023	09:00	26/Jul/2023	18:00	Kindly Approve	PLANNED	Rejected						May be deferred in view of High Hydro season
720	RQ136059	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENGANGA(NH)-WAGOORA(P G) (PG) CKT-2	POWER GRID	D	Repair of damaged conductor in span no 289-290	23/Jul/2023	09:00	23/Jul/2023	18:00	Kindly Approve	PLANNED	Approved	23-Jul-23	09:00	23-Jul-23	18:00	Subject to NHPC consent.	
721	RQ136328	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(R S) (PG) CKT-1	POWER GRID	D	AMP WORK	22/Jul/2023	08:00	22/Jul/2023	18:00		PLANNED	Approved	22-Jul-23	08:00	22-Jul-23	18:00	Subject to SLDC Rajasthan and NTPC consent.	
722	RQ135979	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(P G)-UDHAMPUR(PDD) (PG) CKT-1	POWER GRID	D	For AMP work of line	21/Jul/2023	09:00	21/Jul/2023	18:00	Kindly Approve	PLANNED	Approved	21-Jul-23	09:00	21-Jul-23	18:00	Subject to JK SLDC consent.	
723	RQ135980	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(P G)-UDHAMPUR(PDD) (PG) CKT-2	POWER GRID	D	For AMP work of line	21/Jul/2023	09:00	21/Jul/2023	18:00	Kindly Approve	PLANNED	Approved	21-Jul-23	09:00	21-Jul-23	18:00	Subject to JK SLDC consent.	
724	RQ135976	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(P G)-SARNA(PS) (PG) CKT-2	POWER GRID	D	For AMP work of line	20/Jul/2023	09:00	20/Jul/2023	18:00	Kindly Approve	PLANNED	Approved	20-Jul-23	09:00	20-Jul-23	18:00	Subject to Punjab SLDC consent.	
725	RQ135975	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(P G)-SARNA(PS) (PG) CKT-1	POWER GRID	D	For AMP work of line	19/Jul/2023	09:00	19/Jul/2023	18:00	Kindly Approve	PLANNED	Approved	19-Jul-23	09:00	19-Jul-23	18:00	Subject to Punjab SLDC consent.	
726	RQ136322	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1	POWER GRID	D	AMP work line and bay equipment's.	18/Jul/2023	08:00	18/Jul/2023	18:00		PLANNED	Approved	18-Jul-23	08:00	18-Jul-23	18:00	Subject to SLDC Rajasthan and NPCIL consent.	
727	RQ135997	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAMERA_3(NH)-CHAMBA(PG) (PG) CKT-2	POWER GRID	D	For rectification of SIR Audit observations	16/Jul/2023	10:00	16/Jul/2023	15:00	Kindly Approve	PLANNED	Rejected						To be deferred in view of High Hydro season

728	RQ136133	OCC_208	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-1	POWER GRID	D	Preventive Maintenance	16/Jul/2023	07:00	16/Jul/2023	12:00	20 -50 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grid s. Rest 200 MW load (approx.)shall be affected.	PLANNED	Rejected						To be deferred in view of High Hydro season
729	RQ136134	OCC_208	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-2	POWER GRID	D	Preventive Maintenance	16/Jul/2023	07:00	16/Jul/2023	12:00	20 -50 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grid s. Rest 200 MW load (approx.)shall be affected.	PLANNED	Rejected						
730	RQ135996	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAMERA_3(NH)-CHAMBA(PG) (PG) CKT-1	POWER GRID	D	For rectifiacion of SIR Audit observations	15/Jul/2023	10:00	15/Jul/2023	15:00	Kindly Approve	PLANNED	Rejected						To be deferred in view of High Hydro season
731	RQ136620	OCC_208	sldcup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AURAIYA(NT)-SIKANDRA(UP) (PG) CKT-2	POWER GRID	D	Stringing work of LILO Tower ,LILO of 220 KV AURAIYA(NT)-SIKANDRA(UP) (PG) CKT-2 at 220KV Saifai.	15/Jul/2023	10:00	16/Jul/2023	16:00		PLANNED	Approved	15-Jul-23	10:00	16-Jul-23	16:00	Subject to NTPC and PGCIL consent.	
732	RQ135938	OCC_208	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1	POWER GRID	D	maintenance of line	14/Jul/2023	08:00	14/Jul/2023	18:00		PLANNED	Approved	14-Jul-23	08:00	14-Jul-23	18:00	Subject to consent of NPCIL and PGCIL.	
733	RQ136272	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGAR H(RS) (PG) CKT-2	POWER GRID	D	SHUTDOWN NATURE DEFECT RECTIFICATION	14/Jul/2023	08:00	14/Jul/2023	18:00	Line maintenance work.	PLANNED	Approved	14-Jul-23	08:00	14-Jul-23	18:00	Subject to consent of SLDC Rajasthan and NPCIL.	
734	RQ135972	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-HIRANAGAR(PDD) (PG) CKT-1	POWER GRID	D	For AMP work	13/Jul/2023	10:00	13/Jul/2023	16:00	Kindly Approve	PLANNED	Approved	13-Jul-23	10:00	13-Jul-23	16:00	Subject to consent of JK SLDC.	

735	RQ136271	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1	POWER GRID	D	SHUTDOWN NATURE DEFECT RECTIFICATION	13/Jul/2023	08:00	13/Jul/2023	18:00	Line maintenance work.	PLANNED	Approved	13-Jul-23	08:00	13-Jul-23	18:00	Subject to consent of SLDC Rajasthan and NPCIL.
736	RQ135981	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIRASIUL(NH)-PONG(BB) (PG) CKT-1	POWER GRID	D	For AMP work at BBMB Pong	12/Jul/2023	10:00	12/Jul/2023	18:00	Kindly Approve	PLANNED	Rejected					Consent denied by BBMB.
737	RQ135958	OCC_208	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2	POWER GRID	D	Routine Maintenance of Bay & Line	12/Jul/2023	08:00	12/Jul/2023	18:00		PLANNED	Approved	12-Jul-23	08:00	12-Jul-23	18:00	Subject to consent of NTPC and PGCIL.
738	RQ136323	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1	POWER GRID	D	Retrofitting of LBB relay	12/Jul/2023	08:00	13/Jul/2023	18:00		PLANNED	Approved	12-Jul-23	08:00	13-Jul-23	18:00	Subject to consent of SLDC Rajasthan and NPCIL.
739	RQ136273	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1	POWER GRID	D	SHUTDOWN NATURE DEFECT RECTIFICATION	12/Jul/2023	08:00	12/Jul/2023	18:00	Line maintenance work.	PLANNED	Approved	12-Jul-23	08:00	12-Jul-23	18:00	Subject to consent of SLDC Rajasthan and NPCIL.
740	RQ135957	OCC_208	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1	POWER GRID	D	Routine Maintenance of Bay & Line	11/Jul/2023	08:00	11/Jul/2023	18:00		PLANNED	Approved	11-Jul-23	08:00	11-Jul-23	18:00	Subject to consent of NTPC and PGCIL.
741	RQ136321	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1	POWER GRID	D	AMP work line and bay equipment's.	10/Jul/2023	08:00	10/Jul/2023	18:00		PLANNED	Approved	10-Jul-23	08:00	10-Jul-23	18:00	Subject to consent of SLDC Rajasthan and NPCIL.
742	RQ136343	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HEERAPURA(RS)-I.G.NAGAR(RS) (PG) CKT-1	POWER GRID	C	For New CTs Erection & Commissioning in All the three phases under Add Cap	09/Jul/2023	08:00	12/Jul/2023	18:00		PLANNED	Approved	09-Jul-23	08:00	12-Jul-23	18:00	Subject to consent of SLDC Rajasthan.FTC clearances, CEA clearances etc. to be taken before charging of new element.
743	RQ136302	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1	POWER GRID	D	For rectification of shutdown nature defects	07/Jul/2023	08:00	07/Jul/2023	18:00	other ckt will be in non auto mode.	PLANNED	Approved	07-Jul-23	08:00	07-Jul-23	18:00	Subject to consent of SLDC Rajasthan and NTPC.
744	RQ136860	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-SITARGANJ(PG) (PG) CKT-1	POWER GRID	D	AMP WORK	06/Jul/2023	08:00	06/Jul/2023	18:00		PLANNED	Approved	06-Jul-23	08:00	06-Jul-23	18:00	Subject to consent of NHPC and UP SLDC.
745	RQ136303	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2	POWER GRID	D	For rectification of shutdown nature defects	06/Jul/2023	08:00	06/Jul/2023	18:00	other ckt will be in non auto mode.	PLANNED	Approved	06-Jul-23	08:00	06-Jul-23	18:00	Subject to consent of SLDC Rajasthan and NTPC..

746	RQ136044	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-NEHRIAN(HP) (PG) CKT-1	POWER GRID	D	Shut down is required on alternate day basis for replacement of Deccan make polymer insulators in line crossings with non auto mode of other 220KV Jalandhar Nehrian Ckt-II	05/Jul/2023	09:00	08/Jul/2023	18:00	Under construction head, Kindly Approve	PLANNED	Approved	05-Jul-23	09:00	08-Jul-23	18:00	Subject to consent of HP.
747	RQ136045	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-NEHRIAN(HP) (PG) CKT-2	POWER GRID	D	Shut down is required on alternate day basis for replacement of Deccan make polymer insulators in line crossings with non auto mode of other 220KV Jalandhar Nehrian Ckt-I	05/Jul/2023	09:00	08/Jul/2023	18:00	Under construction head, Kindly Approve	PLANNED	Approved	05-Jul-23	09:00	08-Jul-23	18:00	Subject to consent of HP.
748	RQ136706	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGAR H-JAULIVI (PG) CKT-2	POWER GRID	D	AMP WORK	05/Jul/2023	08:00	05/Jul/2023	18:00		PLANNED	Approved	05-Jul-23	08:00	05-Jul-23	18:00	
749	RQ135931	OCC_208	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HEERAPURA(RS)-I.G.NAGAR(RS) (PG) CKT-1	POWER GRID	D	Quarterly maintenance and testing of Bay Equipment	05/Jul/2023	08:00	05/Jul/2023	18:00		PLANNED	Approved	05-Jul-23	08:00	05-Jul-23	18:00	Club with PG on 05.07.23
750	RQ136859	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SITARGANJ(PG)-CBGANJ(UP) (PG) CKT-1	POWER GRID	D	AMP WORK	04/Jul/2023	08:00	04/Jul/2023	18:00		PLANNED	Approved	04-Jul-23	08:00	04-Jul-23	18:00	Subject to Consent of UP SLDC.
751	RQ136274	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1	POWER GRID	D	Auto Reclose off is required for OPGW INSTALLATION works under Northern Region Optical fibre Strengthening Scheme (NROSS)	01/Jul/2023	08:00	31/Jul/2023	18:00		PLANNED	Approved	01-Jul-23	08:00	31-Jul-23	18:00	
752	RQ136019	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DASUYA(PS)-JALANDHAR(PG) (PG) CKT-1	POWER GRID	D	For AMP work of Line	01/Jul/2023	08:00	01/Jul/2023	18:00	Kindly Approve	PLANNED	Approved	01-Jul-23	08:00	01-Jul-23	18:00	Subject to consent of SLDC Punjab.
753	RQ135937	OCC_208	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-SIKANDRA(UP) (PG) CKT-1	POWER GRID,RR VPNL	D	maintenance of line	28/Jul/2023	08:00	28/Jul/2023	18:00		PLANNED	Approved	28-Jul-23	08:00	28-Jul-23	18:00	Subject to Consent of PGCIL and UP.

754	RQ135928	OCC_208	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1	POWER GRID,RR VPNL	D	maintenance of line and bay at 220KV GSS RVPN, Bharatpur	27/Jul/2023	08:00	27/Jul/2023	18:00		PLANNED	Approved	27-Jul-23	08:00	27-Jul-23	18:00	Subject to consent of PGCIL.
755	RQ136819	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1	POWER GRID,RR VPNL	D	AMP WORK	19/Jul/2023	08:00	19/Jul/2023	18:00		PLANNED	Approved					Subject to consent of Rajasthan.To be clubbed with Sl. 754.
756	RQ135929	OCC_208	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HEERAPURA(RS)-MANSAROVAR(RS) (PG) CKT-1	POWER GRID,RR VPNL	D	Quarterly maintenance and testing of Bay Equipment	06/Jul/2023	08:00	06/Jul/2023	18:00		PLANNED	Approved					Subject to consent of PGCIL.To be clubbed with Sl. No. 757.
757	RQ136342	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HEERAPURA(RS)-MANSAROVAR(RS) (PG) CKT-1	POWER GRID,RR VPNL	C	For New Cts Erection & Commissioning in All the three phases under Add Cap	05/Jul/2023	08:00	08/Jul/2023	18:00		PLANNED	Approved	05-Jul-23	08:00	08-Jul-23	18:00	Subject to consent of SLDC Rajasthan.FTC clearances, CEA clearances etc. to be taken before charging of new element.
758	RQ136759	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-SIKANDRA(UP) (PG) CKT-1	POWER GRID,RR VPNL	D	For rectification of S/D nature defects.	01/Jul/2023	08:00	01/Jul/2023	18:00		PLANNED	Approved	01-Jul-23	08:00	01-Jul-23	18:00	Subject to consent of SLDC UP.
759	RQ136586	OCC_208	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-HISSAR (BB) CKT-1	BBMB	D	Half yearly mtc	27/Jul/2023	08:00	27/Jul/2023	18:00		PLANNED	Approved	27-Jul-23	08:00	27-Jul-23	18:00	
760	RQ136613	OCC_208	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	BBMB	D	For Tree trimming & bay maintenance work	20/Jul/2023	08:00	20/Jul/2023	18:00		PLANNED	Approved	20-Jul-23	08:00	20-Jul-23	18:00	
761	RQ136612	OCC_208	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	BBMB	D	For Tree trimming & bay maintenance work	18/Jul/2023	08:00	18/Jul/2023	18:00		PLANNED	Approved	18-Jul-23	08:00	18-Jul-23	18:00	
762	RQ136585	OCC_208	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR-GANGUWAL (BB) CKT-2	BBMB	D	To attend three nos hot points & scheduled mtc. Work.	06/Jul/2023	08:00	06/Jul/2023	18:00		PLANNED	Approved	06-Jul-23	08:00	06-Jul-23	18:00	Subject to Punjab consent.
763	RQ136584	OCC_208	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR-GANGUWAL (BB) CKT-1	BBMB	D	To attend four nos hot points & scheduled mtc. Work.	04/Jul/2023	08:00	04/Jul/2023	18:00		PLANNED	Approved	04-Jul-23	08:00	04-Jul-23	18:00	Subject to Punjab consent.

764	RQ136625	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR (PG)-RAILWAYHR(RLY) (HVPNL) CKT-2	HVPNL	D	For Stringing work at AP15/0-AP16/0 span of 220KV Abdullapur-Jagadhari Transmission line(DFCCIL Project) crossing span location no. 22 & 23 of 220KV D/C- 2 Phase - Abdullapur-Jagadhari Railway Workshop TSS Transmission Line.	26/Jul/2023	10:00	26/Jul/2023	18:00	Under construction head, Kindly Approve	PLANNED	Approved	26-Jul-23	10:00	26-Jul-23	18:00	Railway connectivity to be ensured. Subject to Haryana SLDC consent.
765	RQ136624	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR (PG)-RAILWAYHR(RLY) (HVPNL) CKT-1	HVPNL	D	For Stringing work at AP15/0-AP16/0 span of 220KV Abdullapur-Jagadhari Transmission line(DFCCIL Project) crossing span location no. 22 & 23 of 220KV D/C- 2 Phase - Abdullapur-Jagadhari Railway Workshop TSS Transmission Line.	26/Jul/2023	10:00	26/Jul/2023	18:00	Under construction head, Kindly Approve	PLANNED	Approved	26-Jul-23	10:00	26-Jul-23	18:00	Railway connectivity to be ensured. Haryana SLDC consent to be taken.
766	RQ136622	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR (PG)-RAMPUR(HV) (HVPNL) CKT-1	HVPNL	D	For Stringing work at AP5/0-AP6/0 span of 220KV Abdullapur-Jagadhari Transmission line (DFCCIL Project) crossing of 220KV Abdullapur (POWERGRID)-DCRTPP Yamunanagar (HVPNL) TL & 220KV Abdullapur (POWERGRID)-Rampura Yamunanagar (HVPNL) TL at location no. 86 & 87.	20/Jul/2023	10:00	20/Jul/2023	18:00	Under construction head, Kindly Approve	PLANNED	Approved	20-Jul-23	10:00	20-Jul-23	18:00	Subject to Haryana SLDC consent.

767	RQ136623	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR (PG)-DCRTPPYAM UNANAGAR(HV) (HVPNL) CKT-1	HVPNL	D	For Stringing work at AP5/0-AP6/0 span of 220KV Abdullapur-Jagadhari Transmission line (DFCCIL Project) crossing of 220KV Abdullapur (POWERGRID)-DCRTPP Yamunanagar (HVPNL) TL & 220KV Abdullapur (POWERGRID)-Rampura Yamunanagar (HVPNL) TL at location no. 86 & 87.	20/Jul/2023	10:00	20/Jul/2023	18:00	Under construction head, Kindly Approve	PLANNED	Approved	20-Jul-23	10:00	20-Jul-23	18:00	Subject to Haryana SLDC consent.
768	RQ136528	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-REWARI(HV) (HVPNL) CKT-2	HVPNL	C	Overhauling of mechanism of CB	17/Jul/2023	08:00	22/Jul/2023	18:00	220KV Rewari-2(208 Main Bay)	PLANNED	Approved	17-Jul-23	08:00	22-Jul-23	18:00	Subject to SLDC Haryana consent.FTC clearances, EI clearances etc. to be taken before charging of diverted line.
769	RQ136352	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANESAR(PG)-MAU(HV) (HVPNL) CKT-1	HVPNL	C	For NCRTC diversion work	16/Jul/2023	08:00	30/Jul/2023	18:00		PLANNED	Rejected					Consent denied by Haryana due to high loading condition.
770	RQ136353	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANESAR(PG)-MAU(HV) (HVPNL) CKT-2	HVPNL	C	For NCRTC diversion work	16/Jul/2023	08:00	30/Jul/2023	18:00		PLANNED	Rejected					Consent denied by Haryana due to high loading condition.
771	RQ136345	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-MAU(HV) (HVPNL) CKT-1	HVPNL	C	For NCRTC diversion work	16/Jul/2023	08:00	30/Jul/2023	18:00		PLANNED	Rejected					Consent denied by Haryana due to high loading condition.
772	RQ136313	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOHANA(HV)-SONIPAT(PG) (HVPNL) CKT-2	HVPNL	D	FOR AMP WORKS	07/Jul/2023	08:00	07/Jul/2023	18:00		PLANNED	Approved	07-Jul-23	08:00	07-Jul-23	18:00	Subject to real time loading conditions as intimated by SLDC Haryana.
773	RQ136583	OCC_208	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-JINDAL STEEL(HR) (HVPNL) CKT-1	HVPNL	D	Half yearly mtc	03/Jul/2023	08:00	03/Jul/2023	18:00		PLANNED	Approved	03-Jul-23	08:00	03-Jul-23	18:00	Subject to Haryana SLDC consent.

774	RQ136348	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-HSIIDC BAWAL(HV) (HVPNL) CKT-1	HVPNL	C	For NCRTC diversion work	01/Jul/2023	08:00	15/Jul/2023	18:00		PLANNED	Rejected						Consent denied by Haryana due to high loading condition.
775	RQ136346	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-REWARI(HV) (HVPNL) CKT-1	HVPNL	C	For NCRTC diversion work	01/Jul/2023	08:00	15/Jul/2023	18:00		PLANNED	Rejected						Consent denied by Haryana due to high loading condition.
776	RQ136347	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-REWARI(HV) (HVPNL) CKT-2	HVPNL	C	For NCRTC diversion work	01/Jul/2023	08:00	15/Jul/2023	18:00		PLANNED	Rejected						Consent denied by Haryana due to high loading condition.
777	RQ136338	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FARIDABAD SEC-5B (HV)-FARIDABAD(N T) (HVPNL) CKT-1	POWER GRID,HV PNL	D	Earth wire rectification Tower No. 42 and 42A highway crossing by Ms PSH infra (to attend punch point)	26/Jul/2023	10:00	26/Jul/2023	14:00		PLANNED	Approved	26-Jul-23	10:00	26-Jul-23	14:00	Subject to consent of SLDC Haryana.	
778	RQ136268	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-DEVIKOT SL_FTGH2 (NTPC_DEVIKOT) (NTPC_DEVIKOT) CKT-1	NTPC_D EVIKOT	D	Overhead crossing i.e. Stringing work of 400kV D/C Ramgarh II (Fatehgarh-III) – Fatehgarh II transmission Line	26/Jul/2023	07:00	29/Jul/2023	19:00	Keeping in View of safety aspects and difficulty in power line crossing work in night hours & in night hours theft of conductor may occurred as theft issue is more in Jaisalmer area therefore to avoid any damage to M/S SBE Renewable Ten Pvt. Ltd. line, shutdown is required in day hours	PLANNED	Approved	26-Jul-23	17:00	29-Jul-23	23:00	Shutdown work to be explored in Non Solar hours. Consent of NTPC Devikot to be taken.	
779	RQ135876	OCC_208	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAH(NT)-RAEBAREILLY(PG) (PG) CKT-1	POWER GRID,UP PTCL	C	CT and bay equipment testing	25/Jul/2023	08:00	26/Jul/2023	18:00		PLANNED	Approved	25-Jul-23	08:00	26-Jul-23	18:00	Subject to consent of UP and PGCIL.	

780	RQ136704	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAEBAREILLY(PG)-BACHRAVAN(UP) (PG) CKT-1	POWER GRID,UP PTCL	D	AMP WORK	09/Jul/2023	08:00	09/Jul/2023	18:00		PLANNED	Approved	09-Jul-23	08:00	09-Jul-23	18:00	Subject to consent of UP SLDC.
781	RQ136072	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-ZIANKOTE(JK) (PDD JK) CKT-1	PDD JK	D	As 220KV Zainakote-1 was charged via temporary arrangement and bypassing of isolators. After retrofitting of old isolators, the new isolators will be taken into service. 220KV Zainakote-1 S/D will be taken to remove all the temporary arrangements and BUSES S/D is taken to connect jumpers from Both the Buses.	23/Jul/2023	09:00	23/Jul/2023	18:00	Under construction head, Kindly Approve	PLANNED	Approved	23-Jul-23	09:00	23-Jul-23	18:00	subject to JK SLDC consent.ALL FTC/CEA clearances to be taken before charging of the line.
782	RQ136068	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-ZIANKOTE(JK) (PDD JK) CKT-1	PDD JK	D	Isolator retrofitting of 220KV Zainakote-1 Bay (21089C & 21089L ISOLATORS). The S/D is taken to Bypass the 21089L isolator, the conductor from CT to 21089L isolator shall be removed. For 21089C, Temporary arrangement will be made from CT to TBC connection so that 21089C isolator droppers from TBC shall be removed and WAGOORA-Zainakote-1 may be charged via 220kv TBC afterwards.	16/Jul/2023	09:00	16/Jul/2023	18:00	Under construction head, Kindly Approve	PLANNED	Approved	16-Jul-23	09:00	16-Jul-23	18:00	subject to JK SLDC consent.ALL FTC/CEA clearances to be taken before charging of the line.

783	RQ135971	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-HIRANAGAR(PDD) (PDD JK) CKT-2	PDD JK	D	For AMP work	14/Jul/2023	10:00	14/Jul/2023	16:00	Kindly Approve	PLANNED	Approved	14-Jul-23	10:00	14-Jul-23	16:00	Subject to consent of JK SLDC.
784	RQ136073	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-ZIANKOTE(JK) (PDD JK) CKT-2	PDD JK	D	As 220KV Zainakote-2 was charged via temporary arrangement and bypassing of isolators. After retrofitting of old isolators, the new isolators will be taken into service. Presently the 220KV Zainakote-2 is charged via 220kV TBC bay, 220KV Zainakote-2 S/D will be taken to remove all the temporary arrangements and BUSES S/D is taken to connect jumpers from Both the Buses.	13/Jul/2023	09:00	13/Jul/2023	18:00	Under construction head, Kindly Approve	PLANNED	Approved	13-Jul-23	09:00	13-Jul-23	18:00	Subject to consent of JK SLDC .ALL FTC/CEA clearances to be taken before charging of the line.
785	RQ136063	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-ZIANKOTE(JK) (PDD JK) CKT-2	PDD JK	D	Isolator retrofitting of 220KV Zainakote-2 Bay (20589C & 20589L ISOLATORS). The S/D is taken to Bypass the 20589L isolator, the conductor from CT to 20589L isolator shall be removed. For 20589C, Temporary arrangement will be made from CT to TBC connection so that 20589C isolator droppers from TBC shall be removed and WAGOORA-Zainakote-2 may be charged via 220kV TBC afterwards.	04/Jul/2023	09:00	04/Jul/2023	18:00	Under construction head, Kindly Approve	PLANNED	Approved	04-Jul-23	09:00	04-Jul-23	18:00	

786	RQ135995	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAMBA(PG)-KARIAN(HP) (HPSEB) CKT-1	HPSEB	C	Bay shutdown is required for Connecting new bus with existing Bus Bar-1 & 2 (Through conductor) and stability testing work	21/Jul/2023	09:00	28/Jul/2023	19:00	Under construction head, Kindly Approve	PLANNED	Rejected						Shutdown may be taken after 15.09.2023 with consent of HP.
787	RQ135994	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAMBA(PG)-KARIAN(HP) (HPSEB) CKT-1	HPSEB	C	Bay shutdown is required for erection of GIB & GIS Bushings for the new bay i.e. 207 bay.	13/Jul/2023	09:00	16/Jul/2023	19:00	Under construction head, Kindly Approve	PLANNED	Rejected						Shutdown may be taken after 15.09.2023 with consent of HP.
788	RQ135993	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAMBA(PG)-KARIAN(HP) (HPSEB) CKT-1	HPSEB	C	Bay shutdown is required for connecting existing bus-1 & Bus-2 with proposed extended part (Excluding conductor) i.e. for extending the existing bus-1 & Bus-2 for new bay (bay no. 207 - Future line bay for Chamba-HPPTCL Majra)	01/Jul/2023	09:00	10/Jul/2023	19:00	Under construction head, Kindly Approve	PLANNED	Approved	01-Jul-23	09:00	10-Jul-23	19:00	Subject to HP consent.	
789	RQ136530	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-2	RRVPNL	D	Replacement of relay	16/Jul/2023	08:00	16/Jul/2023	18:00		PLANNED	Approved	16-Jul-23	08:00	16-Jul-23	18:00	Subject to consent of SLDC Rajasthan.	
790	RQ136529	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-1	RRVPNL	D	Replacement of relay	15/Jul/2023	08:00	15/Jul/2023	18:00		PLANNED	Approved	15-Jul-23	08:00	15-Jul-23	18:00	Subject to consent of SLDC Rajasthan.	
791	RQ135936	OCC_208	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEBARI(RS)-RAPS_A(NP) (RS) CKT-1	RRVPNL	D	General Maintenance of bay and Line	13/Jul/2023	08:00	13/Jul/2023	18:00		PLANNED	Approved	13-Jul-23	08:00	13-Jul-23	18:00	Subject to consent of NPCIL.	

792	RQ136135	OCC_208	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHOWADHI (JK)-GLADNI(PDD) (PDD JK) CKT-1	POWER GRID,PD D JK	D	Preventive Maintenance	16/Jul/2023	07:00	16/Jul/2023	12:00	20 -50 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grid s. Rest 200 MW load (approx.)shall be affected.	PLANNED	Approved	16-Jul-23	07:00	16-Jul-23	12:00	
793	RQ135970	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-BISHNAH(JK) (PDD JK) CKT-1	POWER GRID,PD D JK	D	For AMP work	15/Jul/2023	10:00	15/Jul/2023	16:00	Kindly Approve	PLANNED	Approved	15-Jul-23	10:00	15-Jul-23	16:00	Subject to consent of JK SLDC.
794	RQ135969	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-SAMBA (JK) (PDD JK) CKT-2	POWER GRID,PD D JK	D	For AMP work	07/Jul/2023	10:00	07/Jul/2023	16:00	Kindly Approve	PLANNED	Approved	07-Jul-23	10:00	07-Jul-23	16:00	Subject to consent of JK SLDC.
795	RQ135968	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-SAMBA (JK) (PDD JK) CKT-1	POWER GRID,PD D JK	D	For AMP work	06/Jul/2023	10:00	06/Jul/2023	16:00	Kindly Approve	PLANNED	Approved	06-Jul-23	10:00	06-Jul-23	16:00	Subject to consent of JK SLDC.
796	RQ136295	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-RENEW_JHARKHAND 3 SL_FGARH_PG (RSEJ3PL) (RSEJ3PL) CKT-1	RSEJ3PL	D	For testing and commissioning works with TBC Bay & LM Erection Works	07/Jul/2023	17:00	16/Jul/2023	23:00		PLANNED	Approved	07-Jul-23	17:00	16-Jul-23	23:00	Shutdown work to be taken in Non Solar hours. Consent of Renew Jharkhand to be taken.
797	RQ136292	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SUNBRIGHT SL_FGARH_PG (RSBPL)-FATEHGARH_II(PG) (RENEW SUN BRIGHT (RSBPL)) CKT-1	RENEW SUN BRIGHT (RSBPL)	D	For testing and commissioning works with TBC Bay & LM Erection Works	07/Jul/2023	17:00	16/Jul/2023	23:00		PLANNED	Approved	07-Jul-23	17:00	16-Jul-23	23:00	Shutdown work to be taken in Non Solar hours. Consent of Renew Sunbright to be taken.

798	RQ136296	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-RENEW SUNWAVE SL_FGRAH_PG (RSWPL) (RENEW SUN WAVE (RSWPL)) CKT-1	RENEW SUN WAVE (RSWPL)	D	For testing and commissioning works with TBC Bay & LM Erection Works	07/Jul/2023	17:00	16/Jul/2023	23:00		PLANNED	Approved	07-Jul-23	17:00	16-Jul-23	23:00	Shutdown work to be taken in Non Solar hours. Consent of Renew Sunwave to be taken.
799	RQ136293	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJ3L PSS HB_FGRAH_PG (AHEJ3L) (AHEJ3L) CKT-1	AHEJ3L	D	For testing and commissioning works with TBC Bay	02/Jul/2023	17:00	07/Jul/2023	23:00		PLANNED	Approved	02-Jul-23	17:00	07-Jul-23	23:00	FTC/CEA clearances to be taken as applicable.
800	RQ136298	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-2	AHEJOL	D	For testing and commissioning works with TBC Bay	02/Jul/2023	17:00	07/Jul/2023	23:00		PLANNED	Approved	02-Jul-23	17:00	07-Jul-23	23:00	FTC/CEA clearances to be taken as applicable.
801	RQ136297	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-1	AHEJOL	D	For testing and commissioning works with TBC Bay	01/Jul/2023	17:00	06/Jul/2023	23:00		PLANNED	Approved	01-Jul-23	17:00	06-Jul-23	23:00	FTC/CEA clearances to be taken as applicable.
802	RQ136299	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-EDEN SL_FGRAH_PG (ERCPL) (EDEN (ERCPL)) CKT-1	EDEN (ERCPL)	D	For testing and commissioning works with TBC Bay	01/Jul/2023	17:00	06/Jul/2023	23:00		PLANNED	Approved	01-Jul-23	17:00	06-Jul-23	23:00	FTC/CEA clearances to be taken as applicable.
803	RQ136289	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SOLARURJA SL_FGARH_PG (RSUPL)-FATEHGARH_II(PG) (RENEW SOLAR URJA (RSUPL)) CKT-1	RENEW SOLAR URJA (RSUPL)	D	For testing and commissioning works with TBC Bay	01/Jul/2023	17:00	05/Jul/2023	23:00		PLANNED	Approved	01-Jul-23	17:00	05-Jul-23	23:00	FTC/CEA clearances to be taken as applicable.

804	RQ136294	OCC_208	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJ2L PSS HB_FGRAH_PG (AHEJ2L) (AHEJ2L) CKT-1	AHEJ2L	D	For testing and commissioning works with TBC Bay	01/Jul/2023	17:00	06/Jul/2023	23:00		PLANNED	Approved	01-Jul-23	17:00	06-Jul-23	23:00	FTC/CEA clearances to be taken as applicable.
805	RQ136023	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1	ADHPL	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/Jul/2023	07:00	31/Jul/2023	18:00	Under construction head, Kindly Approve	PLANNED	Approved	01-Jul-23	07:00	31-Jul-23	18:00	
806	RQ136025	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/Jul/2023	07:00	31/Jul/2023	18:00	Under construction head, Kindly Approve	PLANNED	Approved	01-Jul-23	07:00	31-Jul-23	18:00	
807	RQ136024	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/Jul/2023	07:00	31/Jul/2023	18:00	Under construction head, Kindly Approve	PLANNED	Approved	01-Jul-23	07:00	31-Jul-23	18:00	
808	RQ136026	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Shutdown required for reinstallation of Aviation Globules	01/Jul/2023	07:00	15/Jul/2023	18:00	Under construction head, Kindly Approve	PLANNED	Rejected					AD Hydro denied consent.
809	RQ136027	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Shutdown required for reinstallation of Aviation Globules	01/Jul/2023	07:00	15/Jul/2023	18:00	Under construction head, Kindly Approve	PLANNED	Rejected					AD Hydro denied consent.
810	RQ136077	OCC_208	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWER GRID	D	Retrofitted isolators will be connected to BUS-2 (20889B)	31/Jul/2023	14:00	31/Jul/2023	17:00	Under construction head, Kindly Approve	PLANNED	Approved	31-Jul-23	14:00	31-Jul-23	17:00	FTC/CEA clearances to be taken as applicable.
811	RQ136076	OCC_208	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWER GRID	D	Retrofitted isolators will be connected to BUS-1 (20889A)	31/Jul/2023	09:00	31/Jul/2023	12:00	Under construction head, Kindly Approve	PLANNED	Approved	31-Jul-23	09:00	31-Jul-23	12:00	FTC/CEA clearances to be taken as applicable.
812	RQ136455	OCC_208	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)	POWER GRID	D	For Busbar Bay unit retrofit	28/Jul/2023	08:00	28/Jul/2023	18:00		PLANNED	Rejected					Consent denied by Delhi.
813	RQ136458	OCC_208	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)	POWER GRID	D	For Busbar Bay unit retrofit	27/Jul/2023	08:00	27/Jul/2023	18:00		PLANNED	Rejected					Consent denied by Delhi.
814	RQ136457	OCC_208	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)	POWER GRID	D	For Busbar Bay unit retrofit	26/Jul/2023	08:00	26/Jul/2023	18:00		PLANNED	Rejected					Consent denied by Delhi.

815	RQ136003	OCC_208	cpcc2_sd	BUS	220KV BUS 2 AT CHAMBA(PG)	POWER GRID	C	For Connecting new bus (through conductor) with existing Bus Bar-2 & stability test with Bus Bar-2	25/Jul/2023	09:00	28/Jul/2023	19:00	Under construction head, Kindly Approve	PLANNED	Rejected						To be taken after 15.09.2023
816	RQ136439	OCC_208	cpcc1_sd	BUS	220 KV KURUKSHETRA(PG) - BUS 2	POWER GRID	C	For connection of internal conductor of new ICT-3 GIS bay with Existing GIS Bus-1 & Busbar Relay Testing	25/Jul/2023	07:00	26/Jul/2023	20:00		PLANNED	Approved	21-Jul-23	07:00	22-Jul-23	20:00		
817	RQ136067	OCC_208	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWER GRID	D	For Bus Isolator retrofitting of 220KV BUS-Coupler Bay (208), Jumpers of 220KV BUS-2 will be removed to isolate the 20889B isolator completely.	24/Jul/2023	14:00	24/Jul/2023	17:00	Under construction head, Kindly Approve	PLANNED	Approved	24-Jul-23	14:00	24-Jul-23	17:00	FTC/CEA clearances to be taken as applicable.	
818	RQ136066	OCC_208	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWER GRID	D	For Bus Isolator retrofitting of 220KV BUS-Coupler Bay (208), Jumpers of 220KV BUS-1 will be removed to isolate the 20889A isolator completely.	24/Jul/2023	09:00	24/Jul/2023	12:00	Under construction head, Kindly Approve	PLANNED	Approved	24-Jul-23	09:00	24-Jul-23	12:00	FTC/CEA clearances to be taken as applicable.	
819	RQ136456	OCC_208	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	POWER GRID	D	For Busbar Bay unit retrofitment	24/Jul/2023	08:00	24/Jul/2023	18:00		PLANNED	Rejected						Consent denied by Delhi.

820	RQ136075	OCC_208	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWER GRID	D	As 220KV Zainakote-1 was charged via temporary arrangement and bypassing of isolators. After retrofitting of old isolators, the new isolators will be taken into service. 220KV Zainakote-1 S/D will be taken to remove all the temporary arrangements and BUSES S/D is taken to connect jumpers from Both the Buses.	23/Jul/2023	14:00	23/Jul/2023	17:00	Under construction head, Kindly Approve	PLANNED	Approved	23-Jul-23	14:00	23-Jul-23	17:00	FTC/CEA clearances to be taken as applicable.
821	RQ136074	OCC_208	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWER GRID	D	As 220KV Zainakote-1 was charged via temporary arrangement and bypassing of isolators. After retrofitting of old isolators, the new isolators will be taken into service. 220KV Zainakote-1 S/D will be taken to remove all the temporary arrangements and BUSES S/D is taken to connect jumpers from Both the Buses.	23/Jul/2023	09:00	23/Jul/2023	12:00	Under construction head, Kindly Approve	PLANNED	Approved	23-Jul-23	09:00	23-Jul-23	12:00	FTC/CEA clearances to be taken as applicable.
822	RQ136438	OCC_208	cpcc1_sd	BUS	220 KV KURUKSHETRA(PG) - BUS 1	POWER GRID	C	For connection of internal conductor of new ICT-3 GIS bay with Existing GIS Bus-1 & Busbar Relay Testing	23/Jul/2023	07:00	24/Jul/2023	19:00		PLANNED	Approved	19-Jul-23	07:00	20-Jul-23	19:00	
823	RQ136002	OCC_208	cpcc2_sd	BUS	220KV BUS 1 AT CHAMBA(PG)	POWER GRID	C	For Connecting new bus (through conductor) with existing Bus Bar-1 & stability test with Bus Bar-1	21/Jul/2023	09:00	24/Jul/2023	19:00	Under construction head, Kindly Approve	PLANNED	Rejected					To be taken after 15.09.2023
824	RQ136431	OCC_208	cpcc1_sd	BUS	220 KV KURUKSHETRA(PG) - BUS 1	POWER GRID	C	For HV TEST OF 220 KV BUS-1 GIS EXTENSION	21/Jul/2023	07:00	22/Jul/2023	20:00		PLANNED	Approved	13-Jul-23	07:00	14-Jul-23	20:00	

825	RQ136001	OCC_208	cpcc2_sd	BUS	220KV BUS 2 AT CHAMBA(PG)	POWER GRID	C	HV Testing of newly installed bus wih Bus Bar-2	19/Jul/2023	09:00	20/Jul/2023	19:00	Under construction head, Kindly Approve	PLANNED	Rejected						To be taken after 15.09.2023
826	RQ136432	OCC_208	cpcc1_sd	BUS	220 KV KURUKSHETRA(PG) - BUS 2	POWER GRID	C	For HV TEST OF 220 KV BUS-2 GIS EXTENSION	19/Jul/2023	07:00	20/Jul/2023	20:00		PLANNED	Approved	11-Jul-23	07:00	12-Jul-23	20:00		
827	RQ136490	OCC_208	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 7	POWER GRID	D	For Bay extension and bus bar testing of 400 kv ICT-6 & 06 Nos. line Bay (Jumpering and bay extension work of new bays of Phase II)	18/Jul/2023	17:00	28/Jul/2023	23:00	400KV/220KV ICT-8 shall be under shutdown for ph 2 Construction works	PLANNED	Approved	18-Jul-23	17:00	28-Jul-23	23:00	FTC/CEA clearances to be taken as applicable.	
828	RQ135982	OCC_208	cpcc2_sd	BUS	220KV BUS 2 AT JALANDHAR(PG)	POWER GRID	D	For AMP work	18/Jul/2023	09:00	18/Jul/2023	18:00	Kindly Approve	PLANNED	Approved	18-Jul-23	09:00	18-Jul-23	18:00		
829	RQ136491	OCC_208	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 8	POWER GRID	D	For Bay extension and bus bar testing of line Bay A218(248) (Jumpering and bay extension work of new bays of Phase II)	17/Jul/2023	17:00	28/Jul/2023	23:00		PLANNED	Approved	17-Jul-23	17:00	28-Jul-23	23:00	FTC/CEA clearances to be taken as applicable.	
830	RQ136000	OCC_208	cpcc2_sd	BUS	220KV BUS 1 AT CHAMBA(PG)	POWER GRID	C	HV Testing of newly installed bus wih Bus Bar-1	17/Jul/2023	09:00	18/Jul/2023	19:00	Under construction head, Kindly Approve	PLANNED	Rejected						To be taken after 15.09.2023
831	RQ136418	OCC_208	cpcc1_sd	BUS	220KV BUS 2 AT BAHADURGA RH(PG)	POWER GRID	D	FOR AMP WORK	16/Jul/2023	08:00	16/Jul/2023	18:00		PLANNED	Approved	16-Jul-23	08:00	16-Jul-23	18:00		
832	RQ136065	OCC_208	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWER GRID	D	For Bus Isolator retrofitting of 220KV Zainakote-1 Bay (210), Jumpers of 220kv BUS-2 will be removed to isolate the 21089B isolator completely.	15/Jul/2023	14:00	15/Jul/2023	17:00	Under construction head, Kindly Approve	PLANNED	Approved	15-Jul-23	14:00	15-Jul-23	17:00	FTC/CEA clearances to be taken as applicable.	
833	RQ136064	OCC_208	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWER GRID	D	For Bus Isolator retrofitting of 220KV Zainakote-1 Bay (210), Jumpers of 220kv BUS-1 will be removed to isolate the 21089A isolator completely.	15/Jul/2023	09:00	15/Jul/2023	12:00	Under construction head, Kindly Approve	PLANNED	Approved	15-Jul-23	09:00	15-Jul-23	12:00	FTC/CEA clearances to be taken as applicable.	

834	RQ136417	OCC_208	cpcc1_sd	BUS	220KV BUS 1 AT BAHADURGA RH(PG)	POWER GRID	D	FOR AMP WORK	14/Jul/2023	08:00	14/Jul/2023	18:00		PLANNED	Approved	14-Jul-23	08:00	14-Jul-23	18:00	
835	RQ136401	OCC_208	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 5	POWER GRID	D	BAY EXTENSION WORKS	13/Jul/2023	17:00	13/Jul/2023	23:00	During 220 KV Bus-5 shut down, 220 KV AVADA Line Bay (206) and 220 KV side of ICT-6 (bay 210) shall become out as Avada line bay and ICT bay is charged through Bus-5 only	PLANNED	Approved	13-Jul-23	17:00	13-Jul-23	23:00	FTC/CEA clearances to be taken as applicable.
836	RQ136071	OCC_208	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWER GRID	D	As 220KV Zainakote-2 was charged via temporary arrangement and bypassing of isolators. After retrofitting of old isolators, the new isolators will be taken into service. Presently the 220KV Zainakote-2 is charged via 220kV TBC bay, 220KV Zainakote-2 S/D will be taken to remove all the temporary arrangements and BUSES S/D is taken to connect jumpers from Both the Buses.	13/Jul/2023	14:00	13/Jul/2023	17:00	Under construction head, Kindly Approve	PLANNED	Approved	13-Jul-23	14:00	13-Jul-23	17:00	FTC/CEA clearances to be taken as applicable.

837	RQ136070	OCC_208	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWER GRID	D	As 220KV Zainakote-2 was charged via temporary arrangement and bypassing of isolators. After retrofitting of old isolators, the new isolators will be taken into service. Presently the 220KV Zainakote-2 is charged via 220kv TBC bay, 220KV Zainakote-2 S/D will be taken to remove all the temporary arrangements and BUSES S/D is taken to connect jumpers from Both the Buses.	13/Jul/2023	09:00	13/Jul/2023	12:00	Under construction head, Kindly Approve	PLANNED	Approved	13-Jul-23	09:00	13-Jul-23	12:00	FTC/CEA clearances to be taken as applicable.
838	RQ136398	OCC_208	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 4	POWER GRID	D	BAY EXTENSION WORKS	12/Jul/2023	17:00	12/Jul/2023	23:00		PLANNED	Approved	12-Jul-23	17:00	12-Jul-23	23:00	FTC/CEA clearances to be taken as applicable.
839	RQ136397	OCC_208	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 3	POWER GRID	D	BAY EXTENSION WORKS	11/Jul/2023	17:00	11/Jul/2023	23:00		PLANNED	Approved	11-Jul-23	17:00	11-Jul-23	23:00	FTC/CEA clearances to be taken as applicable.
840	RQ136396	OCC_208	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 2	POWER GRID	D	BAY EXTENSION WORKS	10/Jul/2023	17:00	10/Jul/2023	23:00		PLANNED	Approved	10-Jul-23	17:00	10-Jul-23	23:00	FTC/CEA clearances to be taken as applicable.
841	RQ136390	OCC_208	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 2	POWER GRID	C	FOR TOWER STRENGTHING WORK. DURING THIS SHUT DOWN SECTION A solar generation lines (203,205,206,207) along with ICTs (ICT-01,2,3,4) will be isolated continuously for 10 days.	10/Jul/2023	09:00	20/Jul/2023	18:00		PLANNED	Rejected					Will involve continuous RE curtailment of Solar generators (approx. 1130 MW), complete curtailment of CSP-300 MW,SBE-200 MW,AZURE-200 MW, RENEW-50 MW. Consent of all RE generators connected to Bhadla PG required.

842	RQ136389	OCC_208	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 1	POWER GRID	C	FOR TOWER STRENGTHING WORK. DURING THIS SHUT DOWN SECTION A solar generation lines (203,205,206,207) along with ICTs (ICT-01,2,3,4) will be isolated continuously for 10 days.	10/Jul/2023	09:00	20/Jul/2023	18:00		PLANNED	Rejected						Will involve continuous RE curtailment of Solar generators (approx. 1130 MW), complete curtailment of CSP-300 MW,SBE-200 MW,AZURE-200 MW, RENEW-50 MW. Consent of all RE generators connected to Bhadla PG required.
843	RQ136395	OCC_208	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 1	POWER GRID	D	BAY EXTENSION WORKS	09/Jul/2023	17:00	09/Jul/2023	23:00		PLANNED	Approved	09-Jul-23	17:00	09-Jul-23	23:00	FTC/CEA clearances to be taken as applicable.	
844	RQ136391	OCC_208	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 3	POWER GRID	D	FOR AMP WORK	08/Jul/2023	19:00	09/Jul/2023	23:00		PLANNED	Approved	08-Jul-23	19:00	09-Jul-23	23:00		
845	RQ136392	OCC_208	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 4	POWER GRID	D	FOR AMP WORK	08/Jul/2023	19:00	09/Jul/2023	23:00		PLANNED	Approved	08-Jul-23	19:00	09-Jul-23	23:00		
846	RQ136394	OCC_208	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 6	POWER GRID	D	FOR AMP WORK	08/Jul/2023	19:00	09/Jul/2023	23:00		PLANNED	Approved	08-Jul-23	19:00	09-Jul-23	23:00		
847	RQ136393	OCC_208	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 5	POWER GRID	D	FOR AMP WORK	08/Jul/2023	19:00	09/Jul/2023	23:00		PLANNED	Approved	08-Jul-23	19:00	09-Jul-23	23:00		
848	RQ136482	OCC_208	cpcc1_sd	BUS	220 KV FATEHGARH II(PG) - BUS 2	POWER GRID	D	For erection and commissioning works in TBC Bay	07/Jul/2023	17:00	11/Jul/2023	23:00		PLANNED	Approved	07-Jul-23	17:00	11-Jul-23	23:00		
849	RQ136480	OCC_208	cpcc1_sd	BUS	220 KV FATEHGARH II(PG) - BUS 4	POWER GRID	D	For erection and commissioning works in TBC Bay	07/Jul/2023	17:00	11/Jul/2023	23:00		PLANNED	Approved	07-Jul-23	17:00	11-Jul-23	23:00		
850	RQ135983	OCC_208	cpcc2_sd	BUS	220KV BUS 3 AT JALANDHAR(PG)	POWER GRID	D	For AMP work	07/Jul/2023	09:00	07/Jul/2023	18:00	Kindly Approve for Transfer Bus	PLANNED	Approved	07-Jul-23	09:00	07-Jul-23	18:00		
851	RQ136443	OCC_208	cpcc3_sd	BUS	220KV BUS 1 AT LUCKNOW_1(PG)	POWER GRID	D	AMP works	07/Jul/2023	08:00	07/Jul/2023	18:00		PLANNED	Approved	07-Jul-23	08:00	07-Jul-23	18:00		
852	RQ136388	OCC_208	cpcc1_sd	BUS	220 KV JIND(PG) - BUS 2	POWER GRID	D	IPS TUBE ERECTION FOR BAY EXTENSION WORK	07/Jul/2023	08:00	07/Jul/2023	18:00		PLANNED	Approved	07-Jul-23	08:00	07-Jul-23	18:00		
853	RQ135999	OCC_208	cpcc2_sd	BUS	220KV BUS 2 AT CHAMBA(PG)	POWER GRID	C	For connecting existing bus-2 with proposed extended part (Excluding conductor). i.e. for extending the existing bus-2 for new bay (207)	06/Jul/2023	09:00	10/Jul/2023	19:00	Under construction head, Kindly Approve	PLANNED	Rejected						To be taken after 15.09.2023

854	RQ136009	OCC_208	cpcc2_sd	BUS	220KV BUS 2 AT MOGA(PG)	POWER GRID	D	Bus bar realy testing after modification of bus bar protection	05/Jul/2023	09:00	05/Jul/2023	17:30	Kindly Approve	PLANNED	Approved	05-Jul-23	09:00	05-Jul-23	17:30	FTC/CEA clearances to be taken as applicable.	
855	RQ136387	OCC_208	cpcc1_sd	BUS	220 KV JIND(PG) - BUS 2	POWER GRID	D	ERECTION OF ISOLATOR FOR BAY EXTENSION WORK	05/Jul/2023	08:00	05/Jul/2023	18:00		PLANNED	Approved	05-Jul-23	08:00	05-Jul-23	18:00	FTC/CEA clearances to be taken as applicable.	
856	RQ136423	OCC_208	cpcc1_sd	BUS	220 KV KURUKSHETRA(PG) - BUS 2	POWER GRID	C	For Erection of interface module for connection of ICT-3 bay with existing Bus-2. After erection, internal conductor link will be removed and corona shield applied on both ends to isolate existing & new GIS. Internal conductor will be connected after HV test.	05/Jul/2023	07:00	08/Jul/2023	20:00		PLANNED	Rejected						Shutdown approved in OCC 207. Shutdown being already facilitated.
857	RQ136405	OCC_208	cpcc1_sd	BUS	220KV BUS 1 AT BAGHPAT(PG)	POWER GRID	C	For rectification of PD defect in 220 kV Bus 1	04/Jul/2023	10:00	08/Jul/2023	20:00		PLANNED	Rejected						
858	RQ136406	OCC_208	cpcc1_sd	BUS	220KV BUS 2 AT BAGHPAT(PG)	POWER GRID	C	For rectification of PD defect in 220 kV Bus 1	04/Jul/2023	10:00	08/Jul/2023	20:00		PLANNED	Rejected						
859	RQ136404	OCC_208	cpcc1_sd	BUS	220KV BUS 2 AT SAHARANPUR(PG)	POWER GRID	C	For replacement of flang of 202Q52 CB in 202 Bus Coupler Bay.	04/Jul/2023	08:00	06/Jul/2023	18:00		PLANNED	Approved	04-Jul-23	08:00	06-Jul-23	18:00		
860	RQ136062	OCC_208	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWER GRID	D	For Bus Isolator retrofitting of 220KV Zainakote-2 Bay (205), Jumpers of 220kV BUS-2 will be removed to isolate the 20589B isolator completely.	03/Jul/2023	14:00	03/Jul/2023	17:00	Under construction head, Kindly Approve	PLANNED	Approved	03-Jul-23	14:00	03-Jul-23	17:00	FTC/CEA clearances to be taken as applicable.	
861	RQ136008	OCC_208	cpcc2_sd	BUS	220KV BUS 1 AT MOGA(PG)	POWER GRID	D	Bus bar realy testing after modification of bus bar protection	03/Jul/2023	09:00	03/Jul/2023	17:30	Kindly Approve	PLANNED	Approved	03-Jul-23	09:00	03-Jul-23	17:30	FTC/CEA clearances to be taken as applicable.	

862	RQ136061	OCC_208	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWER GRID	D	For Bus Isolator retrofitting of 220KV Zainakote-2 Bay (205), Jumpers of 220kV BUS-1 will be removed to isolate the 20589A isolator completely.	03/Jul/2023	09:00	03/Jul/2023	12:00	Under construction head, Kindly Approve	PLANNED	Approved	03-Jul-23	09:00	03-Jul-23	12:00	FTC/CEA clearances to be taken as applicable.
863	RQ136680	OCC_208	cpcc3_sd	BUS	220KV BUS 2 AT AGRA(PG)	POWER GRID	D	AMP works	03/Jul/2023	08:00	03/Jul/2023	18:00		PLANNED	Approved	03-Jul-23	08:00	03-Jul-23	18:00	
864	RQ136386	OCC_208	cpcc1_sd	BUS	220 KV JIND(PG) - BUS 1	POWER GRID	D	ERECTION OF ISOLATOR FOR BAY EXTENSION WORK	03/Jul/2023	08:00	03/Jul/2023	18:00		PLANNED	Approved	03-Jul-23	08:00	03-Jul-23	18:00	FTC/CEA clearances to be taken as applicable.
865	RQ136483	OCC_208	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 5	POWER GRID	D	For Bay extension and bus bar testing of 400 kV ICT-6 & 06 Nos. line Bay (Jumpering and bay extension work of new bays of Phase II)	02/Jul/2023	17:00	13/Jul/2023	23:00	400KV/220KV ICT-8 shall be under shutdown for ph 2 Construction works	PLANNED	Approved	02-Jul-23	17:00	13-Jul-23	23:00	FTC/CEA clearances to be taken as applicable.
866	RQ136484	OCC_208	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 6	POWER GRID	D	For Bay extension and bus bar testing of line Bay A218(248) (Jumpering and bay extension work of new bays of Phase II)	02/Jul/2023	17:00	13/Jul/2023	23:00		PLANNED	Approved	02-Jul-23	17:00	13-Jul-23	23:00	FTC/CEA clearances to be taken as applicable.
867	RQ136434	OCC_208	cpcc3_sd	BUS	220KV BUS 2 AT FATEHPUR(PG)	POWER GRID	D	AMP works	02/Jul/2023	08:00	02/Jul/2023	18:00		PLANNED	Approved	02-Jul-23	08:00	02-Jul-23	18:00	
868	RQ136489	OCC_208	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 3	POWER GRID	D	For erection and commissioning works in TBC Bay, Bus Bar , LBB Relay Testing Under Phase-1 commissioning works	01/Jul/2023	17:00	06/Jul/2023	23:00		PLANNED	Approved	01-Jul-23	17:00	06-Jul-23	23:00	FTC/CEA clearances to be taken as applicable.
869	RQ136481	OCC_208	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 1	POWER GRID	D	For erection and commissioning works in TBC Bay, Bus Bar , LBB Relay Testing Under Phase-1 commissioning works	01/Jul/2023	17:00	06/Jul/2023	23:00		PLANNED	Approved	01-Jul-23	17:00	06-Jul-23	23:00	FTC/CEA clearances to be taken as applicable.

870	RQ135998	OCC_208	cpcc3_sd	BUS	220KV BUS 1 AT CHAMBA(PG)	POWER GRID	C	For connecting existing bus-1 with proposed extended part (Excluding conductor) i.e. for extending the existing bus-1 for new bay (207)	01/Jul/2023	09:00	05/Jul/2023	19:00	Under construction head, Kindly Approve	PLANNED	Rejected						To be taken after 15.09.2023
871	RQ136433	OCC_208	cpcc3_sd	BUS	220KV BUS 1 AT FATEHPUR(PG)	POWER GRID	D	AMP works	01/Jul/2023	08:00	01/Jul/2023	18:00		PLANNED	Approved	01-Jul-23	08:00	01-Jul-23	18:00		
872	RQ136422	OCC_208	cpcc1_sd	BUS	220 KV KURUKSHETRA(PG) - BUS 1	POWER GRID	C	For Erection of interface module for connection of ICT-3 bay with existing Bus-2. After erection, internal conductor link will be removed and corona shield applied on both ends to isolate existing & new GIS. Internal conductor will be connected after HV test.	01/Jul/2023	07:00	04/Jul/2023	20:00		PLANNED	Rejected						Shutdown approved in OCC 207. Shutdown being already facilitated.
873	RQ135875	OCC_208	ntpcos_sd	BUS	220KV BUS 2 AT UNCHAHAR(NT)	NTPC	C	Maint of Bus#2 side isolator of diff bays.	17/Jul/2023	08:00	21/Jul/2023	18:00		PLANNED	Rejected						To be taken after 15.09.2023
874	RQ135874	OCC_208	ntpcos_sd	BUS	220KV BUS 1 AT UNCHAHAR(NT)	NTPC	C	Maint of Bus#1 side isolator of diff bays.	10/Jul/2023	08:00	14/Jul/2023	18:00		PLANNED	Rejected						To be taken after 15.09.2023
875	RQ136131	OCC_208	sldcjk_sd	BUS	220KV BUS 1 AT GLADNI(PDD)	PDD JK	D	Preventive Maintenance	16/Jul/2023	07:00	16/Jul/2023	12:00	20 -50 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grid s. Rest 200 MW load (approx.)shall be affected.	PLANNED	Approved	16-Jul-23	07:00	16-Jul-23	12:00	subject to NHPC consent required. Salal evacuation to be ensured.	

876	RQ136132	OCC_208	sldcjk_sd	BUS	220KV BUS 2 AT GLADNI(PDD)	PDD JK	D	Preventive Maintenance	16/Jul/2023	07:00	16/Jul/2023	12:00	20 -50 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grid s. Rest 200 MW load (approx.)shall be affected.	PLANNED	Approved	16-Jul-23	07:00	16-Jul-23	12:00	subject to NHPC consent required. Salal evacuation to be ensured.
877	RQ136591	OCC_208	bbmb_sd	BUS	220KV BUS 1 AT DELHI RR(BB)	BBMB	D	Quarterly mtc	12/Jul/2023	08:00	12/Jul/2023	18:00		PLANNED	Approved	12-Jul-23	08:00	12-Jul-23	18:00	
878	RQ136589	OCC_208	bbmb_sd	BUS	220KV BUS 1 AT HISSAR(BB)	BBMB	D	Half yearly mtc	07/Jul/2023	08:00	07/Jul/2023	18:00		PLANNED	Approved	07-Jul-23	08:00	07-Jul-23	18:00	
879	RQ136863	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SITARGANJ(PG)-SITARGANJ(SIDCUL) (PTCUL) CKT-1	PTCUL	D	AMP WORK	21/Jul/2023	08:00	21/Jul/2023	18:00		PLANNED	Approved	21-Jul-23	08:00	21-Jul-23	18:00	Subject to SLDC Uttarakhand consent.
880	RQ136862	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SITARGANJ(PG)-SITARGANJ(PTCUL) (PTCUL) CKT-3	PTCUL	D	AMP WORK	17/Jul/2023	08:00	17/Jul/2023	18:00		PLANNED	Approved	17-Jul-23	08:00	17-Jul-23	18:00	Subject to SLDC Uttarakhand consent.
881	RQ136861	OCC_208	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SITARGANJ(PG)-SITARGANJ(PTCUL) (PTCUL) CKT-2	PTCUL	D	AMP WORK	15/Jul/2023	08:00	15/Jul/2023	18:00		PLANNED	Approved	15-Jul-23	08:00	15-Jul-23	18:00	Subject to SLDC Uttarakhand consent.
882	RQ136592	OCC_208	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	132 KV DEHAR(BB)-KANGOO(HP) (HPPTCL) CKT-1	HPPTCL	D	To attend two nos hot points on 132 KV Bus & scheduled mtc. Work.	10/Jul/2023	08:00	10/Jul/2023	18:00		PLANNED	Approved	10-Jul-23	08:00	10-Jul-23	18:00	Subject to HP consent.
883	RQ135898	OCC_208	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	132 KV AMARPURAT HEDI(RS)-HISAR(BB) (RS) CKT-1	RRVPLN	C	for Line Maintenance And Tree Trimming Work at various locations (total line length is 180 KM) in Haryana State	04/Jul/2023	08:00	06/Jul/2023	18:00		PLANNED	Approved	04-Jul-23	08:00	06-Jul-23	18:00	Subject to consent of BBMB.

884	RQ136030	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV KATHUA(JK)-MAHANPUR(JK) (PG) CKT-1	POWER GRID	D	AR NON - AUTO MODE required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS).	01/Jul/2023	07:00	31/Jul/2023	18:00	Under construction head, Kindly Approve	PLANNED	Approved	01-Jul-23	07:00	31-Jul-23	18:00	Subject to consent of JK SLDC consent.	
885	RQ136029	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-MAHANPUR(PDD) (PG) CKT-1	POWER GRID	D	AR NON - AUTO MODE required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS).	01/Jul/2023	07:00	31/Jul/2023	18:00	Under construction head, Kindly Approve	PLANNED	Approved	01-Jul-23	07:00	31-Jul-23	18:00	Subject to consent of NHPC and JK SLDC.	
886	RQ136028	OCC_208	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-KATHUA(JK) (PG) CKT-1	POWER GRID	D	AR NON - AUTO MODE required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS).	01/Jul/2023	07:00	31/Jul/2023	18:00	Under construction head, Kindly Approve	PLANNED	Approved	01-Jul-23	07:00	31-Jul-23	18:00	Subject to consent of NHPC and JK SLDC.	
887	RQ136428	OCC_208	cpcc3_sd	BUS	132 KV SITARGANJ(PG) - BUS 1	POWER GRID	D	AMP works	20/Jul/2023	08:00	20/Jul/2023	18:00		PLANNED	Rejected						Consent denied by Uttarakhand
888	RQ136590	OCC_208	bbmb_sd	BUS	132 KV DEHAR(BB) - BUS 1	BBMB	D	To attend two nos hot points & scheduled mtc. Work.	10/Jul/2023	08:00	10/Jul/2023	18:00		PLANNED	Approved	10-Jul-23	08:00	10-Jul-23	18:00		
889	RQ136498	OCC_208	cpcc1_sd	BR/BSR/MSR	25 MVAR BUS REACTOR NO 1 AT 220 KV MANDOLA(PG)	POWER GRID	D	FOR AMP WORK	17/Jul/2023	08:00	17/Jul/2023	18:00		PLANNED	Approved	17-Jul-23	08:00	17-Jul-23	18:00		
890	RQ136069	OCC_208	cpcc2_sd	BAY	208 BUS COUPLER BAY - 220KV BUS 1 AT WAGOORA(PG) (POWERGRID) AND 220KV BUS 2 AT WAGOORA(PG) AT 220 KV WAGOORA(PG) (POWERGRID)	POWER GRID	C	BUS-Couper Bay will remain under S/D due to Isolator retrofitting 20889A, 20889B	24/Jul/2023	09:00	31/Jul/2023	17:00	Under construction head, Kindly Approve	PLANNED	Approved	24-Jul-23	09:00	31-Jul-23	17:00	FTC/CEA clearances to be taken as applicable.	

891	RQ136508	OCC_208	cpcc1_sd	BAY	A214 BUS SECTIONALIZ ER BAY - 220 KV FATEHGARH_ II(PG) - BUS 7 (POWERGRID) AND 220 KV FATEHGARH_ II(PG) - BUS 8 AT 220 KV FATEHGARH_ II(PG) (POWERGRID)	POWER GRID	D	construction related works of Phase II (Jumpering and bay extension work of new bays of Phase II)	14/Jul/2023	17:00	19/Jul/2023	23:00		PLANNED	Approved	14-Jul-23	17:00	19-Jul-23	23:00	FTC/CEA clearances to be taken as applicable.
892	RQ136522	OCC_208	cpcc1_sd	BAY	212 MAIN BAY - 220 KV RAPS_B(NP)- DEBARI(RS) (PG) CKT-1 AT DEBARI(RS)	POWER GRID	C	FOR RETROFITMENT OF LBB RELAY ,LINE REMAIN IN SERVICE THROUGH TRANSFER BUS CIRCUIT BREAKER AT DEBARI END/ RRVPLN DEBARI (UDAIPUR) AUTORECLOSE WILL BE OUT OF SERVICE DURING LINE REMAIN IN SERVICE WITH TRANSFER BUS CB	07/Jul/2023	08:00	08/Jul/2023	18:00		PLANNED	Approved	07-Jul-23	08:00	08-Jul-23	18:00	Subject to availability of transmission line.
893	RQ136520	OCC_208	cpcc1_sd	BAY	209 MAIN BAY - 220 KV RAPS_B(NP)- CHITTORGAR H(RS) (PG) CKT-2 AT CHITTORGAR H(RS)	POWER GRID	C	FOR RETROFITMENT OF LBB RELAY ,LINE REMAIN IN SERVICE THROUGH TRANSFER BUS CIRCUIT BREAKER AT CHITTORGARH END/ RRVPLN (CHANDERIYA) AUTORECLOSE WILL BE OUT OF SERVICE DURING LINE REMAIN IN SERVICE WITH TRANSFER BUS CB	05/Jul/2023	08:00	06/Jul/2023	18:00		PLANNED	Approved	05-Jul-23	08:00	06-Jul-23	18:00	Subject to availability of transmission line.

894	RQ136503	OCC_208	cpcc1_sd	BAY	202 BUS COUPLER BAY - 220KV BUS 1 AT SAHARANPUR(PG) (POWERGRID) AND 220KV BUS 2 AT SAHARANPUR(PG) AT 220 KV SAHARANPUR(PG) (POWERGRID)	POWER GRID	C	For replacement of flang of 202Q52 CB in 202 Bus Coupler Bay.	04/Jul/2023	08:00	06/Jul/2023	18:00		PLANNED	Approved	04-Jul-23	08:00	06-Jul-23	18:00	FTC/CEA clearances to be taken as applicable.	
895	RQ136505	OCC_208	cpcc1_sd	BAY	204 BUS COUPLER BAY - 220KV BUS 1 AT BAGHPAT(PG) (POWERGRID) AND 220KV BUS 2 AT BAGHPAT(PG) AT 220 KV BAGHPAT(PG) (POWERGRID)	POWER GRID	C	For rectification of PD defect in 220 kV Bus 1	04/Jul/2023	08:00	08/Jul/2023	18:00		PLANNED	Rejected						
896	RQ136060	OCC_208	cpcc2_sd	BAY	205 MAIN BAY - 220 KV WAGOORA(PG)- ZIANKOTE(JK) (PDD JK) CKT-2 (POWERGRID) AT 220 KV WAGOORA(PG)	POWER GRID	C	CB retrofiting under ADD CAP. 220kV Zainakote-2 will remain charged via TBC	03/Jul/2023	09:00	12/Jul/2023	18:00	Under construction head, Kindly Approve	PLANNED	Approved	03-Jul-23	09:00	12-Jul-23	18:00	FTC/CEA clearances to be taken as applicable.	

897	RQ136521	OCC_208	cpcc1_sd	BAY	208 MAIN BAY - 220 KV RAPS_B(NP)-CHITTORGAR H(RS) (PG) CKT-1 AT CHITTORGAR H(RS)	POWER GRID	C	FOR RETROFITMENT OF LBB RELAY ,LINE REMAIN IN SERVICE THROUGH TRANSFER BUS CIRCUIT BREAKER AT CHITTORGARH END/ RRVNPL (CHANDERIYA) AUTORECLOSE WILL BE OUT OF SERVICE DURING LINE REMAIN IN SERVICE WITH TRANSFER BUS CB	03/Jul/2023	08:00	04/Jul/2023	18:00		PLANNED	Approved	03-Jul-23	08:00	04-Jul-23	18:00	Subject to availability of transmission line.
898	RQ136510	OCC_208	cpcc1_sd	BAY	A208 BUS COUPLER BAY - 220 KV FATEHGARH_II(PG) - BUS 5 (POWERGRID) AND 220 KV FATEHGARH_II(PG) - BUS 6 AT 220 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	FOR ConstructionWORKS OF PHASE-2	01/Jul/2023	15:00	05/Jul/2023	23:00		PLANNED	Approved	01-Jul-23	17:00	05-Jul-23	23:00	Shutdown to be taken from 1700 hrs
899	RQ136507	OCC_208	cpcc1_sd	BAY	A217 BUS COUPLER BAY - 220 KV FATEHGARH_II(PG) - BUS 7 (POWERGRID) AND 220 KV FATEHGARH_II(PG) - BUS 8 AT 220 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	FOR ConstructionWORKS OF PHASE-2	01/Jul/2023	15:00	05/Jul/2023	23:00		PLANNED	Approved	01-Jul-23	17:00	05-Jul-23	23:00	Shutdown to be taken from 1700 hrs
900	RQ136752	OCC_208	cpcc3_sd	FILTER BANK	400 KV 60 MVAR Filter Bank No B2Z13 at Vindhyachal-North(PG)	POWER GRID	D	PSD FINE TUNING	31/Jul/2023	08:00	31/Jul/2023	18:00		PLANNED	Approved	31-Jul-23	08:00	31-Jul-23	18:00	Subjected to no power order restriction on HVDC

901	RQ136751	OCC_208	cpcc3_sd	FILTER BANK	400 KV 60 MVAR Filter Bank No B2Z11 at Vindhyaachal-North(PG)	POWER GRID	D	PSD FINE TUNING	31/Jul/2023	08:00	31/Jul/2023	18:00		PLANNED	Approved	31-Jul-23	08:00	31-Jul-23	18:00	Subjected to no power order restriction on HVDC
902	RQ136736	OCC_208	cpcc3_sd	FILTER BANK	400 KV 41.6 MVAR Filter Bank No B1Z12 at Vindhyaachal-North(PG)	POWER GRID	D	PSD FINE TUNING	29/Jul/2023	08:00	29/Jul/2023	18:00		PLANNED	Approved	29-Jul-23	08:00	29-Jul-23	18:00	Subjected to no power order restriction on HVDC
903	RQ136735	OCC_208	cpcc3_sd	FILTER BANK	400 KV 60 MVAR Filter Bank No B1Z11 at Vindhyaachal-North(PG)	POWER GRID	D	PSD FINE TUNING	29/Jul/2023	08:00	29/Jul/2023	18:00		PLANNED	Approved	29-Jul-23	08:00	29-Jul-23	18:00	Subjected to no power order restriction on HVDC
904	RQ136737	OCC_208	cpcc3_sd	FILTER BANK	400 KV 60 MVAR Filter Bank No B1Z13 at Vindhyaachal-North(PG)	POWER GRID	D	PSD FINE TUNING	29/Jul/2023	08:00	29/Jul/2023	18:00		PLANNED	Approved	29-Jul-23	08:00	29-Jul-23	18:00	Subjected to no power order restriction on HVDC
905	RQ136644	OCC_208	cpcc3_sd	FILTER BANK	400 KV 70 MVAR Filter Bank No Z3-Sub Filter Z.33 at Rihand(PG)	POWER GRID	C	Replacement of neutral CT along with restctification of issue of Nut Blot rusting in CB-33.Q. There shall not be any restriction on HVDC power Flow.	24/Jul/2023	08:00	25/Jul/2023	18:00		PLANNED	Approved	24-Jul-23	08:00	25-Jul-23	18:00	Subjected to no power order restriction on HVDC
906	RQ136465	OCC_208	cpcc3_sd	TCSC	TCSC OF 400 KV GORAKHPUR-MUZAFFARPUR (PG) CKT-2 AT GORAKHPUR(PG)	POWER GRID	D	OPTO Card troubleshooting	23/Jul/2023	08:00	23/Jul/2023	18:00		PLANNED	Approved	23-Jul-23	08:00	23-Jul-23	18:00	
907	RQ136645	OCC_208	cpcc3_sd	FILTER BANK	400 KV 40 MVAR Filter Bank No Z3-Sub Filter Z.32 at Rihand(PG)	POWER GRID	C	Replacement of neutral CT along with restctification of issue of Nut Blot rusting in CB-32.Q. There shall not be any restriction on HVDC power Flow.	20/Jul/2023	08:00	21/Jul/2023	18:00		PLANNED	Approved	20-Jul-23	08:00	21-Jul-23	18:00	Subjected to no power order restriction on HVDC

908	RQ136646	OCC_208	cpcc3_sd	FILTER BANK	400 KV 120 MVAR Filter Bank No Z3-Sub Filter Z.31 at Rihand(PG)	POWER GRID	C	Replacement of neutral CT along with restification of issue of Nut Blot rusting in CB-31.Q. There shall not be any restriction on HVDC power Flow.	17/Jul/2023	08:00	18/Jul/2023	18:00		PLANNED	Approved	17-Jul-23	08:00	18-Jul-23	18:00	Subjected to no power order restriction on HVDC
909	RQ136466	OCC_208	cpcc3_sd	TCSC	TCSC OF 400 KV GORAKHPUR-MUZAFFARPUR (PG) CKT-1 AT GORAKHPUR(PG)	POWER GRID	D	OPTO Card troubleshooting	16/Jul/2023	08:00	16/Jul/2023	18:00		PLANNED	Approved	16-Jul-23	08:00	16-Jul-23	18:00	
910	RQ136672	OCC_208	cpcc3_sd	FILTER BANK	400 KV 40 MVAR Filter Bank No 2 at Rihand(PG)	POWER GRID	C	S/D of AC SUB FILTER BANK Z2.Z23 at Rihand for Replacement of neutral CT along with restification of issue of Nut Blot rusting in CB-Z23.Q	14/Jul/2023	08:00	15/Jul/2023	18:00		PLANNED	Approved	14-Jul-23	08:00	15-Jul-23	18:00	Subjected to no power order restriction on HVDC
911	RQ136814	OCC_208	cpcc3_sd	FILTER BANK	400 KV 40 MVAR Filter Bank No 2 at Rihand(PG)	POWER GRID	C	S/D of AC SUB FILTER BANK Z2.Z22 at Rihand for Replacement of neutral CT along with restification of issue of Nut Blot rusting in CB-Z22.Q	12/Jul/2023	08:00	13/Jul/2023	18:00		PLANNED	Approved	12-Jul-23	08:00	13-Jul-23	18:00	Subjected to no power order restriction on HVDC
912	RQ136663	OCC_208	cpcc3_sd	FILTER BANK	400 KV 40 MVAR Filter Bank No 2 at Rihand(PG)	POWER GRID	C	S/D of AC SUB FILTER BANK Z2.Z21 at Rihand for Replacement of neutral CT along with restification of issue of Nut Blot rusting in CB-Z21.Q	10/Jul/2023	08:00	11/Jul/2023	18:00		PLANNED	Approved	10-Jul-23	08:00	11-Jul-23	18:00	Subjected to no power order restriction on HVDC

913	RQ136673	OCC_208	cpcc3_sd	FILTER BANK	400 KV 240 MVAR Filter Bank No 1 at Rihand(PG)	POWER GRID	C	S/D of AC SUB FILTER BANK Z1.Z13 at Rihand for Replacement of neutral CT along with restification of issue of Nut Blot rusting in CB-Z13.Q	07/Jul/2023	08:00	08/Jul/2023	18:00		PLANNED	Approved	07-Jul-23	08:00	08-Jul-23	18:00	Subjected to no power order restriction on HVDC
914	RQ1366815	OCC_208	cpcc3_sd	FILTER BANK	400 KV 240 MVAR Filter Bank No 1 at Rihand(PG)	POWER GRID	C	S/D of AC SUB FILTER BANK Z1.Z12 at Rihand for Replacement of neutral CT along with restification of issue of Nut Blot rusting in CB-Z12.Q	05/Jul/2023	08:00	06/Jul/2023	18:00		PLANNED	Approved	05-Jul-23	08:00	06-Jul-23	18:00	Subjected to no power order restriction on HVDC
915	RQ136664	OCC_208	cpcc3_sd	FILTER BANK	400 KV 240 MVAR Filter Bank No 1 at Rihand(PG)	POWER GRID	C	S/D of AC SUB FILTER BANK Z1.Z11 at Rihand for Replacement of neutral CT along with restification of issue of Nut Blot rusting in CB-Z11.Q	03/Jul/2023	08:00	04/Jul/2023	18:00		PLANNED	Approved	03-Jul-23	08:00	04-Jul-23	18:00	Subjected to no power order restriction on HVDC
916	RQ136857	OCC_208	cpcc3_sd	HVDC POLE	205 KV SASARAM(PG) POLE-1	POWER GRID	C	Valve cooling PLC Maintenance work and BPI replacement work in Filter Main Bay by ER1. AC bypass will not be in service due to non availability of filter bay.	11/Jul/2023	08:00	12/Jul/2023	18:00		PLANNED	Approved	11-Jul-23	08:00	12-Jul-23	18:00	
917	RQ136463	OCC_208	cpcc3_sd	FSC	FSC(45%) OF 400 KV BAREILLY-UNNAO (UP) CKT-2 AT UNNAO(UP)	UPPTCL	D	AMP works	19/Jul/2023	08:00	19/Jul/2023	18:00		PLANNED	Approved	19-Jul-23	08:00	19-Jul-23	18:00	subject to UP SLDC consent
918	RQ136464	OCC_208	cpcc3_sd	FSC	FSC(45%) OF 400 KV BAREILLY-UNNAO (UP) CKT-1 AT UNNAO(UP)	UPPTCL	D	AMP works	12/Jul/2023	08:00	12/Jul/2023	18:00		PLANNED	Approved	12-Jul-23	08:00	12-Jul-23	18:00	subject to UP SLDC consent

Outages proposed in other RPCs requiring NRPC approval

Sl No	Outages proposed in	Name of Requesting Agency	Name of Elements	From		To		Basis	Reason	Remarks (If Any)	Shutdown Status	OCC Remarks	
1	WRPC	POWERGRID_WR2	765KV-VINDHYACHAL(PS)-JABALPUR-1	2/Jul/23	9:00	2/Jul/23	18:00	D	For L/R Spare Rotation at Vindhychal PS. Due date 02.07.2023 and also Line amp works	To be availed on sunday. ATC-TTC to be curtailed by 1100 MW.	approved	To be availed on sunday. ATC-TTC to be curtailed by 1100 MW.	
2	WRPC	POWERGRID_WR2	765KV-VINDHYACHAL(PS)-JABALPUR-2	2/Jul/23	9:00	2/Jul/23	18:00	D	A/R in non auto mode required for Line AMP works in 765KV-VINDHYACHAL(PS)-JABALPUR-1 Line.		approved		To be availed on sunday. ATC-TTC to be curtailed by 1100 MW.
3	WRPC	POWERGRID_WR2	765KV-VINDHYACHAL(PS)-JABALPUR-1 L/R@ VINDHYACHAL(PS) - 765KV	2/Jul/23	9:00	2/Jul/23	18:00	D	For LR Spare Rotation at Vindhychal PS. Due date 02.07.2023		approved		
4	WRPC	POWERGRID_WR2	765KV-JABALPUR-ORAI-1	1/Jul/23	7:00	31/Jul/23	18:00	D	For OPGW stringing under live line condition.A/R IN NON AUTO MODE REQUIRED AT BOTH ENDS.		approved		
5	WRPC	POWERGRID_WR2	765KV-SATNA-ORAI-1	3/Jul/23	7:00	3/Jul/23	10:00	D	For Switching of Spare with Y-Ph (For taking Y-Ph in Service) at Satna end	Last spare changeover date was 24.06.2023. Shutdown already approved for June-23	approved		
6	WRPC	POWERGRID_WR2	765KV-SATNA-ORAI-1 L/R@ SATNA - 765KV	3/Jul/23	7:00	3/Jul/23	10:00	D	For Switching of Spare with Y-Ph (For taking Y-Ph in Service)	Last spare changeover date was 24.06.2023. Shutdown already approved for June-23	approved		
7	WRPC	POWERGRID_WR2	400KV-VINDHYACHAL(PS)-RIHAND-1	4/Jul/23	9:00	4/Jul/23	18:00	D	Line AMP works & Terminal Equipment AMP at Vindhychal PS Dia to be Kept open at both ends.	Subjected to unit outage	rejected	to be availed in NR lean demand period	
8	WRPC	POWERGRID_WR2	400KV-VINDHYACHAL(PS)-RIHAND-2	4/Jul/23	9:00	4/Jul/23	18:00	D	A/R in non auto mode required for facilitating Line AMP works in 400KV-VINDHYACHAL(PS)-RIHAND-1 Line.	Subjected to unit outage	rejected	to be availed in NR lean demand period	
9	WRPC	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-2	4/Jul/23	9:00	4/Jul/23	15:00	D	Switching of spare reactor with B Phase LR AT BANASKANTHA END.Due date (03.09.2023)	ATC Curtailment of 200 MW & 1750 MW in NR Import & NR Export respectively. Is spare to be taken out of service??	approved	ATC Curtailment of 200 MW & 1750 MW in NR Import & NR Export respectively.	
10	WRPC	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-2 L/R@ BANASKANTHA - 765KV	4/Jul/23	9:00	4/Jul/23	15:00	D	Switching of spare reactor with B Phase LR AT BANASKANTHA END.Due date (03.09.2023)		approved		
11	WRPC	POWERGRID_WR2	400KV-VINDHYACHAL(PS)-RIHAND-1	4/Jul/23	9:00	4/Jul/23	18:00	D	Firmware upgradation work in P444 Relay(Main 1) of 400KV-VINDHYACHAL(PS)-RIHAND-1	Subjected to unit outage	rejected	to be availed in NR lean demand period	
12	WRPC	POWERGRID_WR2	400KV-VINDHYACHAL(PS)-RIHAND-2	7/Jul/23	9:00	7/Jul/23	18:00	D	Line AMP works & Terminal Equipment AMP at Vindhychal PS Dia to be Kept open at both ends.	Subjected to unit outage	rejected	to be availed in NR lean demand period	
13	WRPC	POWERGRID_WR2	400KV-VINDHYACHAL(PS)-RIHAND-1	7/Jul/23	9:00	7/Jul/23	18:00	D	A/R in non auto mode required for facilitating Line AMP works in 400KV-VINDHYACHAL(PS)-RIHAND-2 Line.	Subjected to unit outage	rejected	to be availed in NR lean demand period	
14	WRPC	POWERGRID_WR2	400KV-VINDHYACHAL(PS)-RIHAND-2	7/Jul/23	9:00	7/Jul/23	18:00	D	Firmware upgradation work in P444 Relay(Main 1) of 400KV-VINDHYACHAL(PS)-RIHAND-2	Subjected to unit outage	rejected	to be availed in NR lean demand period	
15	WRPC	POWERGRID_WR2	765KV-SATNA-VINDHYACHAL(PS)-2 L/R@ VINDHYACHAL(PS) - 765KV	8/Jul/23	14:00	8/Jul/23	16:00	D	For 707R BAY BCU upgradation under SCADA upgradation at Vindhychal (PS)	To be clubbed with line outage	rejected	to be availed in NR lean demand period	
16	WRPC	POWERGRID_WR2	765KV-SATNA-GWALIOR-2	10/Jul/23	8:00	10/Jul/23	18:00	D	For rectification of shutdown nature defect.DIA TO BE KEPT OPEN AT BOTH ENDS.	May be availed in lean NR demand period. After 15th Sep	rejected	to be availed in NR lean demand period	
17	WRPC	POWERGRID_WR2	765KV-GWALIOR-ORAI-1	10/Jul/23	8:00	10/Jul/23	18:00	D	A/R IN NON AUTO MODE IS REQUIRED FOR FACILITATING WORK IN 765 KV SATNA-GWALIOR CKT # 2	May be availed in lean NR demand period. After 15th Sep	rejected	to be availed in NR lean demand period	
18	WRPC	POWERGRID_WR2	765KV-SATNA-ORAI-1	10/Jul/23	8:00	10/Jul/23	18:00	D	A/R IN NON AUTO MODE IS REQUIRED FOR FACILITATING WORK IN 765 KV SATNA-GWALIOR CKT # 2	May be availed in lean NR demand period. After 15th Sep	rejected	to be availed in NR lean demand period	
19	WRPC	POWERGRID_WR2	765KV-SATNA-VINDHYACHAL(PS)-1 L/R@ VINDHYACHAL(PS) - 765KV	11/Jul/23	16:00	11/Jul/23	18:00	D	For 704R BAY BCU upgradation under SCADA upgradation at Vindhychal (PS)	To be clubbed with line outage	rejected	to be availed in NR lean demand period	
20	WRPC	POWERGRID_WR2	765KV-GWALIOR-ORAI-1	12/Jul/23	8:00	12/Jul/23	18:00	D	For AMP work of Line Reactor and Line terminal equipment and rectification of shutdown nature defect and Line Reactor AMP works.Dia to be kept open at both ends.	May be availed in lean NR demand period. After 15th Sep	rejected	to be availed in NR lean demand period	
21	WRPC	POWERGRID_WR2	765KV-SATNA-ORAI-1	12/Jul/23	8:00	12/Jul/23	18:00	D	A/R IN NON AUTO MODE IS REQUIRED FOR FACILITATING WORK IN 765 KV GWALIOR-ORAI CKT # 1	May be availed in lean NR demand period. After 15th Sep	rejected	to be availed in NR lean demand period	
22	WRPC	POWERGRID_WR2	765KV-SATNA-GWALIOR-2	12/Jul/23	8:00	12/Jul/23	18:00	D	A/R IN NON AUTO MODE IS REQUIRED FOR FACILITATING WORK IN 765 KV GWALIOR-ORAI CKT # 1	May be availed in lean NR demand period. After 15th Sep	rejected	to be availed in NR lean demand period	

23	WRPC	POWERGRID_WR2	765KV-INDORE-VADODARA-1	18/Jul/23	8:00	18/Jul/23	18:00	D	Line insulator replacement work. Dia to be kept open at both ends.	ATC-TTC of NR Export to be curtailed by 700 MW	approved	ATC-TTC of NR Export to be curtailed by 700 MW
24	WRPC	POWERGRID_WR2	400KV-KANSARI-BHINMAL-1	20/Jul/23	9:00	20/Jul/23	18:00	D	REF Relay Retrofitting work at Kansari end .DIA TO BE KEPT OPEN AT BOTH ENDS.		approved	
25	WRPC	POWERGRID_WR2	765KV-GWALIOR-AGRA-2	21/Jul/23	8:00	21/Jul/23	18:00	D	For rectification of shutdown nature defect. Dia to be kept open at both ends.	May be availed in lean NR demand period. After 15th Sep	rejected	to be availed in NR lean demand period
26	WRPC	POWERGRID_WR2	765KV-SATNA-BINA-2	21/Jul/23	9:15	21/Jul/23	18:00	D	For AMP of Line reactor & LINE TERMINAL EQUIP and Line amp works .Dia to be kept open at both ends.	May be availed in lean NR demand period. After 15th Sep	rejected	to be availed in NR lean demand period
27	WRPC	POWERGRID_WR2	765KV-SATNA-BINA-1	21/Jul/23	9:15	21/Jul/23	18:00	D	A/R IN NON AUTO MODE IS REQUIRED AT BOTH ENDS FOR FACILITATING WORK IN 765KV SATNA -BINA # 2	May be availed in lean NR demand period. After 15th Sep	rejected	to be availed in NR lean demand period
28	WRPC	POWERGRID_WR2	400KV-KANSARI-KANKROLI-1	22/Jul/23	9:00	22/Jul/23	18:00	D	REF Relay Retrofitting work at Kansari end .DIA TO BE KEPT OPEN AT BOTH ENDS.	ATC Curtailment of 1350 MW in NR Export	approved	ATC Curtailment of 1350 MW in NR Export
29	WRPC	POWERGRID_WR2	765KV-GWALIOR-AGRA-1	24/Jul/23	8:00	24/Jul/23	18:00	D	For rectification of shutdown nature defect. Dia to be kept open at both ends.	May be availed in lean NR demand period. After 15th Sep	rejected	to be availed in NR lean demand period
30	WRPC	POWERGRID_WR2	765KV-VINDHYACHAL(PS)-JABALPUR-2	28/Jul/23	9:00	28/Jul/23	18:00	D	Line AMP works, Dia to be Kept open at both ends.	May be availed in lean NR demand period. After 15th Sep	rejected	to be availed in NR lean demand period
31	WRPC	POWERGRID_WR2	765KV-VINDHYACHAL(PS)-JABALPUR-1	28/Jul/23	9:00	28/Jul/23	18:00	D	A/R in non auto mode required for facilitating Line AMP works in 765KV-VINDHYACHAL(PS)-JABALPUR-2 Line.	May be availed in lean NR demand period. After 15th Sep	rejected	to be availed in NR lean demand period
32	WRPC	POWERGRID_WR2	765KV-GWALIOR-JAIPUR-1	23/Jul/23	8:00	23/Jul/23	18:00	D	For rectification of shutdown nature defect.DIA TO BE KEPT OPEN AT BOTH ENDS.	May be availed on Sundays. ATC-TTC of NR Import to be curtailed by 450 MW	approved	May be availed on Sundays. ATC-TTC of NR Import to be curtailed by 450 MW
33	WRPC	POWERGRID_WR2	765KV-GWALIOR-JAIPUR-2	30/Jul/23	8:00	30/Jul/23	18:00	D	For rectification of shutdown nature defect.Dia to be kept open at both ends.	May be availed on Sundays. ATC-TTC of NR Import to be curtailed by 450 MW	approved	May be availed on Sundays. ATC-TTC of NR Import to be curtailed by 450 MW
34	WRPC	MP_SLDC	220KV-MALANPUR-AURIYA-1	4/Jul/23	10:00	4/Jul/23	17:00	D	FOR BAY EQUIPMENT MAINTENANCE AND TESTING WORK AT 220KV S/S MALANPUR		approved	
35	WRPC	MP_SLDC	220KV-MEHGAON-AURIYA-1	11/Jul/23	9:00	11/Jul/23	17:00	D	FOR LINE MAINTENANCE WORK		approved	

Planning for S/D JKPTCL for the month of July-2023

Sr. No.	Name of transmission elements	Date		Daily basis	Timings		Purpose/ Reasons	NLDC/NRLDC Comments	Shutdown Status	OCC Remarks
		From	To		From (Hrs.)	To (Hrs.)				
1	Circuit-I of 220 KV Wagoora-Zainakote	12.07.2023	23.07.2023	Continuous basis	Round the clock		In order to carry out the HTLS re-conductoring of remaining portion of circuit-I of 220 KV Wagoora-Zainakote	The load will be affected on 12-07-2023 due to opening of jumpers at Budgam Tap during this Period load of 90 MWs of GSS Budgam shall remain effected.	approved	

400kV Level Plan Shutdown of July, 2023 for 400kV TKL S/stn.												
S.No.	Voltage Level	Details of Transmission Element	Category	Shutdown Type	From		To		Work to be Carried	Remarks	Shutdown Status	OCC Remarks
					Date	Time	Date	Time				
1	400KV	315MVA ICT 4 (CB No. 415-52 and 416-52)	A	Daily basis	16.07.2023	05:00 Hrs	16.07.2023	10:00 Hrs	DFR testing of 315MVA ICT 4 at Tikrikalan as per recommendation of Transformer Expert Committee	Load shall be managed through 315MVA ICT 1 and 315MVA ICT 3(likely to be commissioned in June 2023)	approved	

PLANNED SHUT DOWN FOR THE MONTH OF July- 2023 WHICH ARE TO BE APPROVED BY OCC

Name of Transmission Zone : Uttar Pradesh Power Transmission Corporation Limited

Sl. No.	Details of Transmission Line		Category to which transmission on	Date		Timings		Reason	"Outage Mode (Daily/Continuous)"	Shutdown Status	OCC Remarks
	Voltage Level	Name of Transmission Elements		From	To	From	To				
1	400kv	400 kV Bareilly (PGCIL)-Moradabad (UPPTCL) CKT-I	A	6/25/2023	8:00:00	6/25/2023	18:00:00	Power line crossing work for under construction of Loop Out CKT of LILO of 765kV GHatampur-Hapur line at 765/400/220kV GIS SS Rampur	DAILY	approved	Powergrid will be availing s/d in the month of july. To pe planned on weekends
2	400kv	400 kV Aligarh (UPPTCL)-Muradnagar (UPPTCL) CKT-I	A	6/28/2023	8:00:00	6/28/2023	18:00:00	Power line crossing work for under construction of Loop Out CKT of LILO of 765kV GHatampur-Hapur line at 765/400/220kV GIS SS Rampur	DAILY	approved	Powergrid will be availing s/d in the month of july. To pe planned on weekends
3	400kv	Tie Bay-402(400kv Aligarh ckt-2 & 500 MVA ICT-1) at Sikandrabad S/s	A	7/6/2023	13:30:00	7/6/2023	18:00:00	For annual maintenance & Testing work (There is no load interruption as load will be feed by Main bay)	DAILY	approved	
4	500kv	500kV HVDC Rihand-Dadari POLE - I & II	A	7/10/2023	8:00:00	7/10/2023	18:00:00	Power line crossing work for under construction of Loop Out CKT of LILO of 765kV GHatampur-Hapur line at 765/400/220kV GIS SS Rampur	DAILY	conditionally approved	To be clubbed with Rihand unit outage else may be availed in lean NR demand period
5	400kv	400KV BUS COUPLER 400KV BUS COUPLER BAY at 400KV SAROJINI NAGAR, LUCKNOW	A	7/24/2023	9:00:00	7/31/2023	18:00:00	* For Upgradation of Bus-Bar Protection Panel from Electromechanical type to Numerical Type (Connection of CT Bus-Bar Pro	CONTINUOUS	approved	
6	800kv	800kV HVDC POWERGRID (CHAMPA 800)-POWERGRID (KURUKSHETRA 800) POLE - I & II	A	7/28/2023	8:00:00	7/28/2023	18:00:00	Power line crossing work for under construction of Loop Out CKT of LILO of 765kV GHatampur-Hapur line at 765/400/220kV GIS SS Rampur	DAILY	rejected	deferred to sept. occ

208th OCC additional shutdown of Rajasthan for June-2023

S.No.	Voltage level	Name	Category to which transmission element belong (A/B/C/D) ****	Date		Timings		Type of Shutdown(daily/Continuous Basis)	Reason	Remarks	Shutdown Status	OCC Remarks
				From	To	From	To					
1	400 KV	400/220 KV 315 MVA ILT Ist trf. INSTALLED AT 400 KV GSS RVPN JODHPUR	A	17.07.2023	17.07.2023	9:00 Hrs	18:00 Hrs	Testing work to be done. Shutdown is required in day hours only as the load on ICTs at 400KV GSS Jodhpur remain low during high solar generation and get increased during low solar generation.	NO SUPPLY DISTURBANCE, SUPPLY WILL BE MAINTAINED THROUGH 400/220 KV 315 MVA ILT Iind.		approved	subject to load management by rajasthan

Sl. No	Name of requesting Agency	Voltage Level (kV)	Substation	Equipment name	Owner	Daily / Continuous	Reason	Proposed Shutdown Period	S/d Status	OCC Remarks
1	Transmission Line	400	Wangtoo (HEP.)	Line Reactor-1	JSWHEL	Continuous	To attend Increasing carbon contents	29.06.2023 to 06.07.2023	approved	subject to real time grid condition
2	Transmission Line	400	Wangtoo (HEP.)	Line Reactor-2	JSWHEL	Continuous	To attend the Oil leakage in Pipeline	21.06.2023 to 28.06.2023	approved	subject to real time grid condition

LIST OF ADDITIONAL SHUTDOWNS PROPOSED FOR APPROVAL IN OCC-208 MEETING
(PLANNED SHUTDOWNS)

FROM: GM-RTAMC, New Delhi
DATE: 12/06/23

TO : SE(OPN), NRPC, N DELHI
Copy: GM (SO-1), NRLDC

Following Additional S/D are required during the month of JULY, 2023 for 208th OCC. Kindly accord your approval so that site mobilisation may be arranged accordingly.

S.No.	ELEMENTS	OWNER	MODE	DURATION				PURPOSE	Remarks	NLDC/NRLDC Remarks	S/d Status	OCC Remarks
				FROM		TO						
				DATE	TIME	DATE	TIME					
765kV/400kV/220kV/132kV Lines												
1	220 kV Anta-Sawai Madhopur line	PGCIL	Continuous	01.07.2023	09:00 hrs	07.07.2023	18:00 hrs	NHAI diversion (Bharatmala project) work under Kota TLM			conditionally approved	subject tot Consent of NTPC and SLDC Rajasthan.In case of generation at Anta Gas ,safe evacuation to be ensured.FTC clearance,CEA, B7 format submission and PTCC clearances to be taken before charging of the diversified line.
2	220 kV Anta- Lalsot line	PGCIL	Continuous	01.07.2023	09:00 hrs	07.07.2023	18:00 hrs	NHAI diversion (Bharatmala project) work under Kota TLM		Consent of NTPC and SLDC Rajasthan to be taken.In case of generation at Anta Gas ,safe evacuation to be ensured.FTC clearance,CEA, B7 format submission and PTCC clearances to be taken before charging of the diversified line.	conditionally approved	subject to real time consent from rajasthan.
3	220kV S/C Rewari to Devka transmission line (220kV ASEJOL_HB FTGH2-ASEJOL_WIND FTGH2 (ASEJOL) Ckt-1)	Adani Solar Energy Jaisalmer One Ltd	Daily	15.07.2023	7:00	18.07.2023	19:00	Overhead crossing i.e. Stringing work of 400kV D/C Ramgarh II (Fatehgarh-III) – Fatehgarh II transmission Line	Keeping in View of safety aspects and difficulty in power line crossing work in night hours & in night hours theft of conductor may occurred as theft issue is more in Jaisalmer area therefore to avoid any damage to M/S SBE Renewable Ten Pvt. Ltd. line, shutdown is required in day hours only.	RE curtailment during the shutdown period. Consent of Adani Solar Energy Jaisalmer One Ltd required.	conditionally approved	subject to Consent of Adani Solar Energy Jaisalmer One Ltd.
4	220kV D/C LINE AKAL SS to Rajgarh (Bhikasar, Ramgarh) SS - (AP26/0 - AP27/0)	WindWorld	Daily	13.07.2023	7:00	15.07.2023	19:00	Overhead crossing i.e. Stringing work of 400kV D/C Ramgarh II (Fatehgarh-III) – Fatehgarh II transmission Line	(Hot Line crossing proposed, OCC approval required, None auto mode).	PGCIL to takeup with SLDC Rajasthan	conditionally approved	subject to real time consent from rajasthan.
5	200kV AKAL (RRV/PNL) TO Dangri SS - (AP28/0 - AP29/0)	IWISL	Daily	16.07.2023	7:00	18.07.2023	19:00	Overhead crossing i.e. Stringing work of 400kV D/C Ramgarh II (Fatehgarh-III) – Fatehgarh II transmission Line	(Hot Line crossing proposed, OCC approval required, None auto mode).	PGCIL to takeup with SLDC Rajasthan	conditionally approved	subject to real time consent from rajasthan.
6	220 KV D/C Line from 400/200KV GSS AKAL (RRV/PNL) to 220KV GAMESA SS - (AP30/0 - AP31/0)	SGRE	Daily	19.07.2023	7:00	21.07.2023	19:00	Overhead crossing i.e. Stringing work of 400kV D/C Ramgarh II (Fatehgarh-III) – Fatehgarh II transmission Line	(Hot Line crossing proposed, OCC approval required, None auto mode).	PGCIL to takeup with SLDC Rajasthan	conditionally approved	subject to real time consent from rajasthan.
7	220kV Multi Circuit Line terminating at Fatehgarh-II Substations at Bay No 202-Renew Solar Urja Pvt Ltd, 218-Renew Sun Bright Pvt Ltd, 220-Renew Solar Energy (Jharkhand-3) Pvt Ltd, 220-Renew Solar Energy (Jharkhand-3) Pvt Ltd, 221-Renew Sun wave Pvt Ltd.	Renew Solar Urja Pvt Ltd, Renew Sun Bright Pvt Ltd, Renew Solar Energy (Jharkhand-3) Pvt Ltd, Renew Sun wave Pvt Ltd.	Daily	22.07.2023	7:00	25.07.2023	19:00	Overhead crossing i.e. Stringing work of 400kV D/C Ramgarh II (Fatehgarh-III) – Fatehgarh II transmission Line	(Hot Line crossing proposed, OCC approval required, None auto mode).	Subject to consent of RENEW Power	conditionally approved	subject to consent from RENEW Power
8	220kV D/C Daultabad-Manesar Line	HV/PNL	Continuous	16.07.2023	8:00	30.07.2023	18:00	For NCRTC diversion work		Haryana consent required.	rejected	haryana denied consent.
9	400kV D/C Meerut- Mandola Line 1 & 2	POWERGRID	Continuous	20.07.2023	8:00	05.08.2023	18:00	Tower erection, Conductor stringing, Destraining and Tower Dismantling work under Development of six - lane access controlled in Uttar Pradesh portion of Delhi – Saharanpur Highway from Delhi/UP Border to EPE Junction (Ch.14.750 to Ch. 31.600) in the State of Uttar Pradesh on EPC mode under Economic Corridor in Phase-I of Bharatmala Pariyojana.			rejected	
10	400kV Bareilly - Meerut 1 & 2	POWERGRID	Continuous	27.07.2023	8:00	29.07.2023	18:00	Tower erection, Conductor stringing, Destraining and Tower Dismantling work under Development of six - lane access controlled in Uttar Pradesh portion of Delhi – Saharanpur Highway from Delhi/UP Border to EPE Junction (Ch.14.750 to Ch. 31.600) in the State of Uttar Pradesh on EPC mode under Economic Corridor in Phase-I of Bharatmala Pariyojana.			rejected	
11	400kV D/C Hisar-Bhiwadi TL Ckt II & III	POWERGRID	Daily	23.06.2023	8:00	23.06.2023	10:00	POWERLINE CROSSING OF STATE - OWNED 400kV D/C Hisar-Bhiwadi TL Ckt I & II (PG) Line BY UNDER CONSTRUCTION 400 KV D/C KHETRI - BHIWADI LINE			approved	
12	765 KV Phagi(RS)-Bhiwani(PG) Ckt-1	POWERGRID	Daily	01.07.2023	8:00	04.07.2023	18:00	For critical defect rectification work in line.			conditionally approved	to be availed on weekends. Subject to real time grid condition. Work may be completed in 2 days.
13	765 KV Phagi(RS)-Bhiwani(PG) Ckt-1	POWERGRID	Daily	15.07.2023	8:00	19.07.2023	18:00	For critical defect rectification work in line.			conditionally approved	to be availed on weekends. Subject to real time grid condition. Work may be completed in 2 days.

14	765 KV Phagi(RS)-Bhiwani(PG) Ckt-1	POWERGRID	Daily	23.06.2023	8:00	31.07.2023	18:00	Non Auto mode for defect rectification at tower top portion.			approved	
15	400 KV SIKAR(PG)-KHETRI (PKTSL) CKT-1	POWERGRID	Daily	20.06.2023	15:00	20.06.2023	18:00	For earthwire stringing/lightening works of under construction 400 kV D/C Khetri - Bhiwadi transmission line			approved	
16	400 KV SIKAR(PG)-KHETRI (PKTSL) CKT-2	POWERGRID	Daily	20.06.2023	15:00	20.06.2023	18:00	For earthwire stringing/lightening works of under construction 400 kV D/C Khetri - Bhiwadi transmission line			approved	
17	400kV HISSAR-BHIWADI CKT- II	POWERGRID	Daily	21.06.2023	15:00	20.06.2023	18:00	For earthwire stringing/lightening works of under construction 400 kV D/C Khetri - Bhiwadi transmission line			approved	
18	400kV HISSAR-BHIWADI CKT- III	POWERGRID	Daily	21.06.2023	15:00	20.06.2023	18:00	For earthwire stringing/lightening works of under construction 400 kV D/C Khetri - Bhiwadi transmission line			approved	
400/220kV ICT												
1	400/220 KV ICT-6 at Fatehgarh-2 S/s	POWERGRID	DAILY	21.07.2023	17:00	29.07.2023	5:00	ICT-6 CSD Relay final tuning and TBC testing of LV side bay			approved	
400/220kV BUS												
2	400kV Bus-2A Fatehgarh-2(PG)	POWERGRID	DAILY	01.07.2023	17:00	10.07.2023	23:59Hrs	For TBCB bay extension works (PS tube erection and jumpering) of 400 kV Fatehgarh-2 to Fatehgarh-3 Double circuit line construction work.		FTC clearances/CEA clearances to be taken before charging of any new element.	approved	FTC clearances/CEA clearances to be taken before charging of any new element.
765KV/400/220kV Bays												
1	Tie Bay of 400 kV Bassi-Heerapura 01 T/L at RVPN Heerapura end	POWERGRID	Conitinous	13.07.2023	09:00 Hrs	16.07.2023	18:00 hrs	For New CBs Erection & Commissioning in All the three phases under Add Cap		FTC clearances/EI clearances/B-6 format submission to be done before charging of any new element.	approved	FTC clearances/EI clearances/B-6 format submission to be done before charging of any new element.
2	A215 BAY 220 KV BUS 4A & BUS 4B SECTIONALIZER AT FATEHGARH-2 S/S	POWERGRID	DAILY	19.07.2023	17:00	15.07.2023	23:00	Construction related works of Phase II (Jumpering and bay extension work of new bays of Phase II)		FTC clearances/CEA clearances to be taken before charging of any new element.	approved	FTC clearances/CEA clearances to be taken before charging of any new element.
3	400kV Bay 408 at Kurukshehra S/s	POWERGRID	Continuous	23.07.2023	7:00	30.07.2023	17:00	For 400kV GIS CB rectification works		Tie Bay of Filter Bank 1	approved	to be aviled along with bus s/d
4	400KV 413 Future bay at Chittorgarh	POWERGRID	Continuous	03.07.2023	9:00	17.07.2023	18:00	For Bay Extension work by BHEL under TBCB at Chittorgarh SS		FTC clearances/CEA clearances to be taken before charging of any new element.	approved	FTC clearances/CEA clearances to be taken before charging of any new element.
5	414 Tie bay of ICT-1 and Future Bay at Chittorgarh	POWERGRID	Continuous	03.07.2023	9:00	17.06.2023	18:00	For Bay Extension work by BHEL under TBCB at Chittorgarh SS		FTC clearances/CEA clearances to be taken before charging of any new element.	approved	FTC clearances/CEA clearances to be taken before charging of any new element.

List of shutdown required in June'23 for commissioning of ICT-3 at Kurukshetra Substation

S.N.	NAME OF THE ELEMENT	Owner	Daily/ Continuous	DURATION				Reason	S/d Status	OCC Remarks
				FROM		TO				
				DATE	TIME	DATE	TIME			
400kV Side Shutdown										
1	400kV Bus-4	POWERGRID	Continuous	26.06.2023	07:00	30.06.2023	20:00	For Erection of interface module for connection of ICT-3 main bay with existing Bus-4. After erection, internal conductor link will be removed and corona shield applied on both ends to isolate existing & new GIS. Internal conductor will be connected after HV test.	conditionally approved	subject to real time grid conditions and maximum power flow on champa-kurukshetra line less than 3000 MW
2	400kV Bus-3	POWERGRID	Continuous	01.07.2023	07:00	05.07.2023	20:00	For Erection of interface module for connection of ICT-3 tie bay with existing Bus-3. After erection, internal conductor link will be removed and corona shield applied on both ends to isolate existing & new GIS. Internal conductor will be connected after HV test.	conditionally approved	
3	400kV Bus-3	POWERGRID	Continuous	06.07.2023	07:00	07.07.2023	20:00	For HV Test of GIS Extension bay of Bus-3	conditionally approved	
4	400kV Bus-4	POWERGRID	Continuous	08.07.2023	07:00	09.07.2023	20:00	For HV Test of GIS Extension bay of Bus-4	conditionally approved	
5	400kV Bus-3	POWERGRID	Continuous	15.07.2023	07:00	16.07.2023	20:00	For connection of internal conductor of new ICT-3 GIS bay with Existing GIS Bus-3 & Busbar Relay Testing after HV test	conditionally approved	
6	400kV Kurukshetra-Jind-2 line	POWERGRID	Continuous	15.07.2023	07:00	16.07.2023	20:00	For current injection point for Bus-3 for Busbar Relay Testing after HV test of ICT-3 bays.	conditionally approved	
7	400kV Bus-4	POWERGRID	Continuous	17.07.2023	07:00	18.07.2023	20:00	For connection of internal conductor of new ICT-3 GIS bay with Existing GIS Bus-4 & Busbar Relay Testing after HV test	conditionally approved	
8	400kV Bay-428 Bus Reactor	POWERGRID	Continuous	17.07.2023	07:00	18.07.2023	20:00	For current injection point for Bus-4 for Busbar Relay Testing after HV test of ICT-3 bays.	conditionally approved	
220kV Shutdown										
1	400/220 kV 500MVA ICT-2	POWERGRID	Daily	22.06.2023	07:00	22.06.2023	20:00	Outdoor GIB of ICT-3 will be installed in near vicinity of ICT-2 220kV SF6 to Air Bushing. For safety reasons, ICT-2 shutdown required for 220kV GIB erection works for ICT-3 commissioning .	Approved	subject to haryana consent.
2	220kV Bus-2	POWERGRID	Continuous	11.07.2023	07:00	12.07.2023	20:00	For HV TEST OF 220 KV BUS-2 GIS EXTENSION	Approved	
3	220kV Bus-1	POWERGRID	Continuous	13.07.2023	07:00	14.07.2023	20:00	For HV TEST OF 220 KV BUS-1 GIS EXTENSION	Approved	
4	220kV Bus-1	POWERGRID	Continuous	19.07.2023	07:00	20.07.2023	20:00	For connection of internal conductor of new ICT-3 GIS bay with Existing GIS Bus-1 & Busbar Relay Testing	Approved	
5	220kV Bus-2	POWERGRID	Continuous	21.07.2023	07:00	22.07.2023	20:00	For connection of internal conductor of new ICT-3 GIS bay with Existing GIS Bus-1 & Busbar Relay Testing	Approved	

POWERGRID NORTHERN REGION-II

SUBJECT :- Additional S/D requirement of POWERGRID NR2 for 208th OCC MEETING

Sr.No.	Details of Transmission Element			Category of element	DURATION				Daily/ Continuous	Reason	S/d Status	OCC Remarks
	Voltage level (KV)	NAME OF THE ELEMENT AND SUBSTATION			FROM		TO					
					DATE	TIME	DATE	TIME				
X-3	For Construction activity											
1	400KV	Bus-2 at Kala Amb SS	A	05.07.2023	09:00 Hrs	10.07.2023	18:00 Hrs	Continuous	Installation of Interface Module & H.V. Test (GIS Bay Ext. and 125MVAR BR installation under Package SS-67 in progress)	rejected		
2	400KV	Bus-1 at Kala Amb SS	A	11.07.2023	09:00 Hrs	17.07.2023	18:00 Hrs	Continuous	Installation of Interface Module & H.V. Test (GIS Bay Ext. and 125MVAR BR installation under Package SS-67 in progress)	rejected		
3	400KV	Bus-2 at Kala Amb SS	A	25.07.2023	09:00 Hrs	27.07.2023	18:00 Hrs	Continuous	Link Interconnection, Bus Stability (GIS Bay Ext. and 125MVAR BR installation under Package SS-67 in progress)	rejected		
4	400KV	Bus-1 at Kala Amb SS	A	28.07.2023	09:00 Hrs	30.07.2023	18:00 Hrs	Continuous	Link Interconnection, Bus Stability (GIS Bay Ext. and 125MVAR BR installation under Package SS-67 in progress)	rejected		
5	400kV	400KV Dulhasti Kishenpur Ckt-II Non auto mode	A	01.07.2023	08:00 Hrs	31.07.2023	18:00 Hrs	Non-auto	400KV Dulhasti Kishenpur -II is a Double circuit Line but stringing is done on one circuit only. Award has been placed for stringing on Circuit 2. under evacuation of Power from Pakaldul HEP in Chenab Valley HEPs. Shutdown is required to carryout stringing on circuit 2	approved		
6	400kV	400KV Dulhasti Kishenpur Ckt-II Shutdown	A	02.07.2023	10:00 Hrs	02.07.2023	16:00 Hrs	Daily	S/D Required for tringing of longer span	approved	subject to NHPC consent	
7	400kV	400KV Dulhasti Kishenpur Ckt-II Shutdown	A	03.07.2023	10:00 Hrs	03.07.2023	16:00 Hrs	Daily	S/D Required for tringing of longer span	approved	subject to NHPC consent	
X-3	For O&M activity											
1	400KV	Kaithal-Baghpat Line- 1 Line Reactor at Kaithal	A	04.07.2023	09:00 Hrs	04.07.2023	18:00 Hrs	Daily	AMP works of Line Reactor	approved		
2	400KV	Kaithal-Baghpat Line- 2 Line Reactor at Kaithal	A	06.07.2023	09:00 Hrs	06.07.2023	18:00 Hrs	Daily	AMP works of Line Reactor	approved		
3	220KV	50MVA ICT-1 at GIS Khaltsi	C	12.07.2023	09:00 Hrs	12.07.2023	18:00 Hrs	Daily	AMP Works	approved		
4	220KV	50MVA ICT-1 at 220/66KV GIS Phyang (Leh)	C	06.07.2023	09:00 Hrs	06.07.2023	18:00 Hrs	Daily	AMP Works	approved		

Category A: Transmission elements at 400 kV and above.

Category B: Transmission elements at 132 kV and above level emanating from ISGS.

Category C: Transmission elements at 132 kV and above which are inter-regional in nature.

Category D :Transmission elements at 220 kV level with one end in a State while other end is in another State.

FORMAT I(A): REQUEST FOR TRANSMISSION ELEMENT OUTAGE TO RPC																	
(SHUTDOWNS)																	
INDENTING AGENCY		PGCIL, CPCC (NR-III),Lucknow			FOR THE MONTH		MAY'23		REASON		DATE		DD:MM:YYYY		Remarks	S/d Status	OCC Remarks
S.N.	NAME OF REQUESTING AGENCY	LINE DETAILS					INTER/ INTRA REGIONAL	DAILY/ CONTINUOUS	PROPOSED DATE AND TIME								
		VOLT LEVEL (KV)	FROM S/S	TO S/S	OWNER	CKT ID			FROM		TO						
									DATE	TIME	DATE	TIME					
1	POWERGRID_ER1	400KV-NAUBATPUR(BH)-BALIA-1					Inter	Daily	For fixing of aviation globe for OPGW erection work under Strengthening of OPGW Network in ER Project.		4-Jul-23	7:00	15-Jul-23	18:00		approved	May be availed one ckt at a time
2	POWERGRID_ER1	400KV-NAUBATPUR(BH)-BALIA-2					Inter	Daily	For fixing of aviation globe for OPGW erection work under Strengthening of OPGW Network in ER Project.		4-Jul-23	7:00	15-Jul-23	18:00		approved	
3	POWERGRID_ER1	400KV-NAUBATPUR(BH)-BALIA-1					Inter	Daily	Rectification shutdown Defects.A/R OFF on Ckt-2.		4-Jul-23	8:00	4-Jul-23	18:00		approved	May be availed one ckt at a time
4	POWERGRID_ER1	400KV-NAUBATPUR(BH)-BALIA-2					Inter	Daily	Rectification shutdown Defects.A/R OFF on Ckt-1.		5-Jul-23	8:00	5-Jul-23	18:00		approved	
5	POWERGRID_ER1	400KV-GAYA-CHANDWA-1					Intra	Daily	TO ATTEND INSULATORS DAMAGED BY MISCREANT and TL work. .A/R OFF on Ckt-2.		7-Jul-23	9:00	7-Jul-23	18:00		approved	ATC curtailment of 400 MW in NR Import
6	POWERGRID_WR2	765KV-VINDHYACHAL(PS)-JABALPUR-1					Intra	Daily	For L/R Spare Rotation at Vindhyachal PS. Due date 02.07.2023 and also Line amp works..A/R OFF on Ckt-2.		2-Jul-23	9:00	2-Jul-23	18:00		approved	ATC curtailment of 1100 MW in NR Import. To be facilitated on Sunday.
7	POWERGRID_WR2	765KV-VINDHYACHAL(PS)-JABALPUR-1 L/R@ VINDHYACHAL(PS) - 765KV					Intra	Daily	For LR Spare Rotation at Vindhyachal PS. Due date 02.07.2023		2-Jul-23	9:00	2-Jul-23	18:00		Requested	ATC curtailment of 1100 MW in NR Import. To be facilitated on Sunday.
12	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-2					Intra	Daily	Switching of spare reactor with B Phase LR AT BANASKANTHA END.Due date (03.09.2023)		4-Jul-23	9:00	4-Jul-23	15:00		conditionally approved	Spare changeover work shall be clubbed with Line AMP/Outage work
13	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-2 L/R@ BANASKANTHA - 765KV					Intra	Daily	Switching of spare reactor with B Phase LR AT BANASKANTHA END.Due date (03.09.2023)		4-Jul-23	9:00	4-Jul-23	15:00		conditionally approved	Spare changeover work shall be clubbed with Line AMP/Outage work

16	POWERGRID_WR2	765KV-SATNA-VINDHYACHAL(PS)-2 L/R@ VINDHYACHAL(PS) - 765KV	Intra	Daily	For 707R BAY BCU upgradation under SCADA upgradation at Vindhyachal (PS)	8-Jul-23	14:00	8-Jul-23	16:00		rejected	To be facilitated in lean NR Demand Period. After Sep 15
21	POWERGRID_WR2	765KV-INDORE-VADODARA-1	Intra	Daily	Line insulator replacement work. Dia to be kept open at both ends.	18-Jul-23	8:00	18-Jul-23	18:00		approved	ATC Curtailment of 700 MW in NR Export
23	POWERGRID_WR2	400KV-KANSARI-BHINMAL-1	Intra	Daily	REF Relay Retrofitting work at Kansari end .DIA TO BE KEPT OPEN AT BOTH ENDS.	20-Jul-23	9:00	20-Jul-23	18:00		approved	ATC Curtailment of 1350 MW in NR Export
25	POWERGRID_WR2	765KV-SATNA-BINA-2	Intra	Daily	For AMP of Line reactor & LINE TERMINAL EQUIP and Line amp works .Dia to be kept open at both ends. .A/R OFF on Ckt-1.	21-Jul-23	9:15	21-Jul-23	18:00		rejected	To be facilitated in lean NR Demand Period. After Sep 15
26	POWERGRID_WR2	400KV-KANSARI-KANKROLI-1	Intra	Daily	REF Relay Retrofitting work at Kansari end .DIA TO BE KEPT OPEN AT BOTH ENDS.	22-Jul-23	16:00	22-Jul-23	23:00		approved	
28	POWERGRID_WR2	765KV-VINDHYACHAL(PS)-JABALPUR-2	Intra	Daily	Line AMP works, Dia to be Kept open at both ends. .A/R OFF on Ckt-1.	28-Jul-23	9:00	28-Jul-23	18:00		rejected	To be facilitated in lean NR Demand Period. After Sep 15
29	POWERGRID_WR2	765KV-GWALIOR-JAIPUR-1	Intra	Daily	For rectification of shutdown nature defect.DIA TO BE KEPT OPEN AT BOTH ENDS.	23-Jul-23	8:00	23-Jul-23	18:00		approved	ATC Curtailment of 450 MW in NR Import. May be availed on sundays. Subject to real time grid condition.
30	POWERGRID_WR2	765KV-GWALIOR-JAIPUR-2	Intra	Daily	For rectification of shutdown nature defect.Dia to be kept open at both ends.	30-Jul-23	8:00	30-Jul-23	18:00		approved	ATC Curtailment of 450 MW in NR Import. May be availed on sundays. Subject to real time grid condition.

FORMAT (B): REQUEST FOR BUS,BAY,ICTs,FACTS,FSCs,SVCs etc OUTAGE TO RPC																
(PLANNED SHUT DOWNS)																
INDENTING AGENCY			PGCIL, CPCC (NR-JII), LUCKNOW EQUIPMENT DETAILS		FOR THE MONTH			DATE		DD:MM:YYYY		Remarks	NLDC/ RLDC Remarks	S/d Status	OCC Remarks	
S.N	NAME OF REQUESTING AGENCY	VOLT LEVEL (KV)	NAME OF ELEMENTS (ICT, B/R, SVC, Bays, etc)	OWNER	INTER/ INTRA REGION	DAILY/ CONTINUOUS	Reason	PROPOSED DATE AND TIME		TO						
								DATE	TIME	DATE	TIME					
1	POWERGRID	400KV AC	BLOCK#1 WEST SIDE SHUNT CAPACITOR BANK B1Z24 at Vindhayachal HVDC	POWER GRID	Intra	DAILY	AMP OF BAY EQUIPMENTS. There will no power restriction due to outage of this filter bank. Redundant filter bank B2Z24 will be available for service	3-Jul-23	8:00 AM	3-Jul-23	18:00			approved		
2	POWERGRID	400KV AC	BLOCK#1 WEST SIDE SHUNT CAPACITOR BANK B1Z24 at Vindhayachal HVDC	POWER GRID	Intra	DAILY	AMP of bay equipments and compliance of 9/10th PCC points	4-Jul-23	8:00 AM	4-Jul-23	18:00			approved		
3	POWERGRID	400KV AC	125 MVAR NORTH BUS REACTOR AR3 at Vindhayachal HVDC	POWER GRID	Intra	DAILY	AMP of bay equipments and compliance of 9/10th PCC points	4-Jul-23	8:00 AM	4-Jul-23	18:00			approved		
4	POWERGRID	400KV AC	11/13 FILTER BANK B1Z11 at Vindhayachal HVDC	POWER GRID	INTRA	DAILY	PSD FINE TUNING. During outage of this filter, power flow will be restricted to 375 MW in North to West direction & 350 MW in West to North direction.	29-Jul-23	9:00 AM	29-Jul-23	11:00			approved		
5	POWERGRID	400KV AC	5/24 FILTER BANK B1Z12 at Vindhayachal HVDC	POWER GRID	INTRA	DAILY	PSD FINE TUNING. During outage of this filter, power flow will be restricted to 300 MW in North to West direction & 275 MW in West to North direction.	29-Jul-23	12:00 PM	29-Jul-23	14:00			approved		
6	POWERGRID	400KV AC	3/27 FILTER BANK B1Z13 at Vindhayachal HVDC	POWER GRID	INTRA	DAILY	PSD FINE TUNING. During outage of this filter, power flow will be restricted to 175 MW in in both direction.	29-Jul-23	3:00 PM	29-Jul-23	17:00			approved		
7	POWERGRID	400KV AC	11/13 FILTER BANK B2Z11 at Vindhayachal HVDC	POWER GRID	INTRA	DAILY	PSD FINE TUNING. During outage of this filter, power flow will be restricted to 375 MW in North to West direction & 350 MW in West to North direction.	31-Jul-23	9:00 AM	31-Jul-23	11:00			approved		
8	POWERGRID	400KV AC	3/27 FILTER BANK B2Z13 at Vindhayachal HVDC	POWER GRID	INTRA	DAILY	PSD FINE TUNING. During outage of this filter, power flow will be restricted to 175 MW in in both direction.	31-Jul-23	12:00 PM	31-Jul-23	14:00			approved		

NTPC : ANTA-GAS - BUS Maintenance Program for approval in OCC 207 for July Month

S.No.	Detail of Transmission Element Name	Duration				Mode Daily / Continuous	Reason	Shutdown Status	OCC Remarks
		Date		Time					
		From	To	From	To				
1	Main Bus-1	26.06.2023	27.06.2023	8:00 AM	6:00 PM	Continuous	For PS tube erection and installation at the 220KV switchyard for For Anta Solar plant approved	FTC clearances/CEA clearances to be taken before charging of any new element.Shutdown subject to generation at Anta Gas.	
2	Main Bus-2	29.06.2023	30.06.2023	8:00 AM	6:00 PM	Continuous	For PS tube erection and installation at the 220KV switchyard for For Anta Solar plant approved	FTC clearances/CEA clearances to be taken before charging of any new element.	
3	Transfer Bus	03.07.2023	04.07.2023	8:00 AM	6:00 PM	Continuous	For PS tube erection and installation at the 220KV switchyard for For Anta Solar plant approved	FTC clearances/CEA clearances to be taken before charging of any new element.	
4	Main Bus-2	11.07.2023	12.07.2023	8:00 AM	6:00 PM	Continuous	Bus#2 S/d for Annual bay Maintenance approved	Shutdown subject to generation at Anta Gas.	
5	Main Bus-1	13.07.2023	13.07.2023	8:00 AM	6:00 PM	Continuous	Bus#1 S/d for Annual bay Maintenance approved	Shutdown subject to generation at Anta Gas.	
6	Anta-RAPP	11.07.2023	13.07.2023	8:00 AM	6:00 PM	Continuous	Bus#1 S/d for Annual bay Maintenance approved	Subject to consent of NPCIL and PGCIL	