



सत्यमेव जयते

भारत सरकार

Government of India

विद्युत मंत्रालय

Ministry of Power

उत्तर क्षेत्रीय विद्युत समिति

Northern Regional Power Committee

सं.:उ.क्षे.वि.स./प्रचालन/106/01/2023/6397-6438

दिनांक: 16.08.2023

विषय: उत्तर क्षेत्रीय विद्युत समिति की प्रचालन समन्वय उप- समिति की 210वीं बैठक में स्वीकृत आऊटेज कार्यक्रम की सूची।

Subject: Outage programme approved in the 210th OCC Meeting.

विद्युत् उत्पादन कंपनियों व पारेषण लाइसेंस धारकों द्वारा उत्पादन इकाइयों व पारेषण तंत्र के प्रस्तावित आऊटेज कार्यक्रमों को दिनांक 14.08.2023 में आयोजित प्रचालन समन्वय उप- समिति की 210 वीं बैठक में चर्चा करने के पश्चात आऊटेज कार्यक्रम की स्वीकृत सूची को उत्तर क्षेत्रीय विद्युत समिति के वेब पोर्टल पर उपलब्ध किया गया है। सभी आऊटेज कार्यक्रम संभावित हैं एवं वास्तविक काल में ग्रिड की स्थिति के अनुरूप प्रभावी होंगे। किसी प्रकार की त्रुटि होने पर दो कार्य दिवसों के भीतर हमें सूचित करने का कष्ट करें।

The outage programme of Generating Units and Transmission Lines proposed by Generating Companies and Transmission Licensees were discussed in the 210th OCC meeting held on 14.08.2023 and the approved list of outages program has been uploaded on NRPC web portal. All outage programmes are approved tentatively subject to real time grid conditions. Discrepancy, if any may kindly be intimated within two working days.

Santosh
16/8/23

(संतोष कुमार)

अधीक्षण अभियंता (प्रचालन)

सेवा में,

प्रचालन समन्वय उप- समिति के सभी सदस्य।

APPROVED OUTAGE PROGRAM OF 210th OCC

Sr No	Reference Number	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/ Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Request Type	Shutdown Status	Approved From Date	Approved From Time	Approved To Date	Approved To Time	OCC Remarks
1	RQ141855	OCC_210	ntpcos_sd	GENERATING UNIT	500 MW RIHAND-II STPS - UNIT 1	NTPC	C	Overhauling	01/Sep/2023	00:00	06/Oct/2023	23:59	Boiler, LPT plus Generator Overhaul	PLANNED	Approved	24-Sep-23	00:00	28-Oct-23	23:59	Outage may be availed in 2nd fortnight of septemeber. However, UP PMC denied consent.
2	RQ141834	OCC_210	ntpcos_sd	GENERATING UNIT	500 MW SINGRAULI STPS - UNIT 7	NTPC	C	for Capital overhaul. As there is liability in unit related to TG Brg vibrations and HP casing top/bottom DT running high which are planned to correct in the capital overhaul. In addition to that other major works like replacement of Economizer coils, APH baskets are also planned to be carried out.	01/Sep/2023	00:00	15/Oct/2023	23:59		PLANNED	Approved	17-Sep-23	00:00	31-Oct-23	23:59	Outage may be availed in 2nd fortnight of septemeber. However, UP PMC denied consent.
3	RQ142057	OCC_210	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2	POWER GRID	C	Actual S/D required from 22.08.23 to 23.08.23 OCB for Power line crossing work for under construction of Loop IN CKT of LILO of 765kV GHatampur-Hapur line at 765/400/220kV GIS SS Rampur	01/Sep/2023	08:00	02/Sep/2023	18:00	During S/D all 04 poles will be out	PLANNED	Rejected					deferred to October due to high NR demand in September.
4	RQ142059	OCC_210	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-4	POWER GRID	C	Actual S/D required from 22.08.23 to 23.08.23 OCB for Power line crossing work for under construction of Loop IN CKT of LILO of 765kV GHatampur-Hapur line at 765/400/220kV GIS SS Rampur	01/Sep/2023	08:00	02/Sep/2023	18:00	During S/D all 04 poles will be out	PLANNED	Rejected					deferred to October due to high NR demand in September.

5	RQ142056	OCC_210	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-1	POWER GRID	C	Actual S/D required from 22.08.23 to 23.08.23 OCB for Power line crossing work for under construction of Loop IN CKT of LILO of 765kV GHatampur-Hapur line at 765/400/220kV GIS SS Rampur	01/Sep/2023	08:00	02/Sep/2023	18:00	During S/D all 04 poles will be out	PLANNED	Rejected						deferred to October due to high NR demand in September.
6	RQ142058	OCC_210	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-3	POWER GRID	C	Actual S/D required from 22.08.23 to 23.08.23 OCB for Power line crossing work for under construction of Loop IN CKT of LILO of 765kV GHatampur-Hapur line at 765/400/220kV GIS SS Rampur	01/Sep/2023	08:00	02/Sep/2023	18:00	During S/D all 04 poles will be out	PLANNED	Rejected						deferred to October due to high NR demand in September.
7	RQ142934	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-SATNA (PG) CKT-1	POWER GRID	D	A/R IN NON AUTO MODE IS REQUIRED AT BOTH ENDS FOR FACILITATING LINE WORKS IN 765KV SATNA-GWALIOR # 2 by WR2	23/Sep/2023	08:00	23/Sep/2023	18:00		PLANNED	Approved	23-Sep-23	08:00	23-Sep-23	18:00		
8	RQ142935	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	POWER GRID	D	A/R IN NON AUTO MODE IS REQUIRED AT BOTH ENDS FOR FACILITATING LINE WORKS IN 765KV SATNA-GWALIOR # 2 by WR2	23/Sep/2023	08:00	23/Sep/2023	18:00		PLANNED	Approved	23-Sep-23	08:00	23-Sep-23	18:00		
9	RQ142752	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2	POWER GRID	D	Insulator Replacment due to suspected Hotspot. Dia to be kept open at both ends.	22/Sep/2023	08:00	22/Sep/2023	18:00	S/D by WR-2	PLANNED	Approved	22-Sep-23	08:00	22-Sep-23	18:00	To be staggered from sl 16	
10	RQ142751	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1	POWER GRID	D	Insulator Corona Ring Installation. Dia to be kept open at both ends	21/Sep/2023	08:00	21/Sep/2023	18:00	S/D by WR-2	PLANNED	Approved					To be clubbed with sl 16	

11	RQ142933	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-2	POWER GRID	D	Insulator Replacement due to suspected Hotspot by WR2. Dia to be kept open at both ends.	20/Sep/2023	08:00	20/Sep/2023	18:00		PLANNED	Approved	20-Sep-23	08:00	20-Sep-23	18:00	ATC Curtailment of 1150 MW in NR Import
12	RQ142932	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-1	POWER GRID	D	Insulator Replacement works by WR2 .Dia to be kept open at both ends.	19/Sep/2023	08:00	19/Sep/2023	18:00		PLANNED	Approved	19-Sep-23	08:00	19-Sep-23	18:00	ATC Curtailment of 1150 MW in NR Import
13	RQ142885	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-2	POWER GRID	D	For replacement of broken glass insulator at location 57 & 110 by ER1	15/Sep/2023	08:00	15/Sep/2023	18:00		PLANNED	Approved	15-Sep-23	08:00	15-Sep-23	18:00	
14	RQ142149	OCC_210	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) CKT-2	POWER GRID	D	To implement PRD modification scheme proposed by Power Grid	14/Sep/2023	08:00	14/Sep/2023	18:00		PLANNED	Approved	14-Sep-23	08:00	14-Sep-23	18:00	To be staggered from sl 16
15	RQ142148	OCC_210	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) CKT-1	POWER GRID	D	To implement PRD modification scheme proposed by Power Grid	12/Sep/2023	08:00	12/Sep/2023	18:00		PLANNED	Approved					To be clubbed with sl 16
16	RQ142804	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) CKT-1	POWER GRID	C	Line Diversion work	10/Sep/2023	08:00	25/Sep/2023	18:00		PLANNED	Approved	10-Sep-23	08:00	25-Sep-23	18:00	All statutory approval, FTC approval to be submitted before chrgin of Line. ATC Curtailment of 450 MW in NR Import. Subjected to WRPC Consent
17	RQ142236	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-2	POWER GRID	D	FOR AMP WORK OF LINE TERMINAL EQUIPMENT & FOR ATTENDING S/D NATURE DEFECT IN LINE, FOR REACTOR AMP WORK & FOR SPARE ROTATION AT JABALPUR END.AND DIA TO BE KEPT OPEN AT BOTH ENDS and A/R OFF on Ckt 1. BY WR2	08/Sep/2023	08:00	08/Sep/2023	18:00		PLANNED	Approved					ATC Curtailment of 900 MW. To be availed after 15th Sep

18	RQ142235	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	POWER GRID	D	FOR AMP WORK OF LINE TERMINAL EQUIPMENT & FOR ATTENDING S/D NATURE DEFECT IN LINE, FOR REACTOR AMP WORK & FOR SPARE ROTATION AT JABALPUR END. AND DIA TO BE KEPT OPEN AT BOTH ENDS and A/R OFF on Ckt 2. BY WR2	07/Sep/2023	08:00	07/Sep/2023	18:00		PLANNED	Approved						ATC Curtailment of 900 MW in NR Import. To be availed after 15th Sep
19	RQ142184	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-2	POWER GRID	D	A/R into non auto mode for OPGW stringing work under ER-1 project	01/Sep/2023	08:00	30/Sep/2023	18:00		PLANNED	Approved	01-Sep-23	08:00	30-Sep-23	18:00		
20	RQ142929	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	POWER GRID	D	For OPGW stringing under live line condition by WR2. A/R IN NON AUTO MODE IS REQUIRED AT BOTH ENDS.	01/Sep/2023	08:00	30/Sep/2023	18:00		PLANNED	Approved	01-Sep-23	08:00	30-Sep-23	18:00		
21	RQ142247	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI(PG)-VINDHYACHALP OOL(PG) (PVTSL) CKT-1	PVTSL	D	For T point isolator (718 89A) alignment work at Vindhyachal PS end. Dia to be kept open at both ends. BY WR2	16/Sep/2023	08:00	16/Sep/2023	18:00		PLANNED	Rejected						deferred to October due to high NR demand in September.
22	RQ142918	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI(PG)-VINDHYACHALP OOL(PG) (PVTSL) CKT-1	PVTSL	D	A/R in non-auto mode required for diamond configuration OPGW installation in 400KV Vindhyachal-Sasan and 400KV Sasan-Rewa lines. Simultaneous A/R in non auto mode is required for both lines 765KV Vindhyachal-varanasi # 1& 2 and also of 400KV Vindhyachal-Sasan and 400KV Sasan-Rewa by WR2	01/Sep/2023	08:00	15/Sep/2023	18:00		PLANNED	Approved	01-Sep-23	08:00	15-Sep-23	18:00		

23	RQ142919	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI(PG)-VINDHYACHALP OOL(PG) (PVTSL) CKT-2	PVTSL	D	A/R in non-auto mode required for diamond configuration OPGW installation in 400KV Vindhyachal-Sasan and 400KV Sasan-Rewa lines. Simultaneous A/R in non auto mode is required for both lines 765KV Vindhyachal-varanasi # 1& 2 and also of 400KV Vindhyachal-Sasan and 400KV Sasan-Rewa by WR2	01/Sep/2023	08:00	15/Sep/2023	18:00		PLANNED	Approved	01-Sep-23	08:00	15-Sep-23	18:00	
24	RQ141682	OCC_210	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-2	POWER GRID	D	OPGW REPLACEMENT WORK (Replacement of old earthwire with OPGW). No outage is required. Work will be carried out online.	01/Sep/2023	08:00	30/Sep/2023	18:30	No outage is required.	PLANNED	Approved	01-Sep-23	08:00	30-Sep-23	18:30	Subjected to WRPC approval
25	RQ142187	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-SASARAM (PG) CKT-1	POWER GRID	D	Replacement of damaged insulator	27/Sep/2023	08:00	27/Sep/2023	18:00		PLANNED	Approved	27-Sep-23	08:00	27-Sep-23	18:00	Subjected to ERPC Consent
26	RQ142884	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-BIHARSHARIFF (PG) CKT-2	POWER GRID	D	For shutdown defects rectification work by ER1. A/R non auto mode of Ckt 1.	21/Sep/2023	08:00	21/Sep/2023	18:00		PLANNED	Approved	20-Sep-23	08:00	20-Sep-23	18:00	to be clubbed with SI No. 26
27	RQ142186	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-BIHARSHARIFF (PG) CKT-2	POWER GRID	D	Replacement of damaged insulator string	20/Sep/2023	08:00	20/Sep/2023	18:00		PLANNED	Approved	20-Sep-23	08:00	20-Sep-23	18:00	
28	RQ142883	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-BIHARSHARIFF (PG) CKT-1	POWER GRID	D	For shutdown defects rectification work by ER1. A/R non auto mode of Ckt 2.	20/Sep/2023	08:00	20/Sep/2023	18:00		PLANNED	Approved	20-Sep-23	08:00	20-Sep-23	18:00	
29	RQ142749	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1	POWER GRID	D	REF Relay Retrofitting work & Yearly AMP at Kansari end. Dia to be kept open at both ends.	20/Sep/2023	08:00	20/Sep/2023	18:00	S/D by WR-2	PLANNED	Approved	20-Sep-23	08:00	20-Sep-23	18:00	

30	RQ142750	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-ZERDA (PG) CKT-1	POWER GRID	D	REF Relay Retrofitting works at Kansari end. Dia to be kept open at both ends.	18/Sep/2023	08:00	18/Sep/2023	18:00	S/D by WR-2	PLANNED	Approved	18-Sep-23	08:00	18-Sep-23	18:00	ATC Curtailment of 1350 MW in NR Export
31	RQ142931	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-VINDHYACHALP OOL(PG) (PG) CKT-2	POWER GRID	D	Line AMP works & Terminal Equipment AMP at Vindhychal PS by WR2. Dia to be Kept open at both ends. A/R in non auto mode in Ckt 1	15/Sep/2023	08:00	15/Sep/2023	18:00		PLANNED	conditionally Approved	15-Sep-23	08:00	15-Sep-23	18:00	Subjected to Unit outage at Rihand 3
32	RQ142877	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-SASARAM (PG) CKT-1	POWER GRID	D	Defective Insulator Replacement and Hardware Fittings maintenance work, Line reactor tripping modification at Sasaram end by ER1. A/R Non auto mode of 400 KV SASARAM-ALLAHABAD line.	15/Sep/2023	08:00	15/Sep/2023	18:00		PLANNED	Approved	15-Sep-23	08:00	15-Sep-23	18:00	
33	RQ142029	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-1	POWER GRID	D	For Installation of IPS Section from TBC Isolator to Line HCB Isolator in 417 Bay at SSTPS-NTPC, Shaktinagar for normalization / charging of line with Bus 1 / 2 Isolator, to free-up TBC Bay.	14/Sep/2023	08:00	14/Sep/2023	18:00		PLANNED	Approved	14-Sep-23	08:00	14-Sep-23	18:00	
34	RQ142254	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-2	POWER GRID	D	Rectification of S/D nature defects	13/Sep/2023	08:00	13/Sep/2023	18:00		PLANNED	Approved	13-Sep-23	08:00	13-Sep-23	18:00	Subjected to ERPC approval
35	RQ142253	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-1	POWER GRID	D	Rectification of S/D nature defects	12/Sep/2023	08:00	12/Sep/2023	18:00		PLANNED	Approved	12-Sep-23	08:00	12-Sep-23	18:00	Subjected to ERPC approval
36	RQ142930	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-VINDHYACHALP OOL(PG) (PG) CKT-1	POWER GRID	D	Line AMP works & Terminal Equipment AMP at Vindhychal PS by WR2 Dia to be Kept open at both ends. A/R in non auto mode of Ckt 2	12/Sep/2023	08:00	12/Sep/2023	18:00		PLANNED	Approved	12-Sep-23	08:00	12-Sep-23	18:00	Subjected to Unit outage at Rihand 3

37	RQ142876	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-BIHARSHARIFF (PG) CKT-2	POWER GRID	D	Defective Insulator Replacement and Hardware Fittings maintenance work by ER1. A/R OFF on Ckt 1	10/Sep/2023	08:00	11/Sep/2023	18:00		PLANNED	Approved	10-Sep-23	08:00	11-Sep-23	18:00	
38	RQ142875	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-BIHARSHARIFF (PG) CKT-1	POWER GRID	D	Defective Insulator Replacement and Hardware Fittings maintenance work by ER1. A/R OFF on Ckt 2	07/Sep/2023	08:00	08/Sep/2023	18:00		PLANNED	Approved	07-Sep-23	08:00	08-Sep-23	18:00	
39	RQ142874	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-2	POWER GRID	C	Diversion work under consultancy services to RVNL by ER1	04/Sep/2023	08:00	23/Sep/2023	18:00		PLANNED	Approved	04-Sep-23	08:00	23-Sep-23	18:00	All statutory approval, FTC approval to be submitted before charging of Line.
40	RQ142873	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-1	POWER GRID	C	Diversion work under consultancy services to RVNL by ER1	04/Sep/2023	08:00	23/Sep/2023	18:00		PLANNED	Approved	04-Sep-23	08:00	23-Sep-23	18:00	All statutory approval, FTC approval to be submitted before charging of Line.
41	RQ142028	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-1	POWER GRID	C	Retrofitment of line bay isolators (HCB) & TBC pantograph isolators at Singrauli.	04/Sep/2023	08:00	06/Sep/2023	18:00	Concurrent outage of TBC - 2 at NTPC, Singrauli is required for Retrofitment of 417 Bay TBC isolator after dismantling at SSTPS-NTPC, Singrauli & dismantling of IPS from TBC Isolator to Line HCB Bus section. After Work completion line will be charged on TBC-2 Bay at NTPC, Singrauli	PLANNED	Approved	04-Sep-23	08:00	06-Sep-23	18:00	
42	RQ141995	OCC_210	slccrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MODAK(RS)-BHANPURA(MP) (MPSEB) CKT-1	MPSEB	D	For half yearly maintenance work of the bay equipments.	14/Sep/2023	09:00	14/Sep/2023	16:00		PLANNED	Approved	14-Sep-23	09:00	14-Sep-23	16:00	Subjected to WRPC approval
43	RQ142675	OCC_210	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON AGRA-SIKAR (PG) CKT-2 @SIKAR(PG)		D	FOR OVERHAULING OF REACTOR CB (SWITCHABLE)	26/Sep/2023	09:00	29/Sep/2023	18:00	Switchable LR	PLANNED	Approved	26-Sep-23	09:00	29-Sep-23	18:00	

44	RQ142671	OCC_210	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1 @KOTA(PG)		D	For AMP and body protection modification work of Line Reactor	20/Sep/2023	09:00	20/Sep/2023	18:00		PLANNED	Approved	20-Sep-23	09:00	20-Sep-23	18:00		
45	RQ142674	OCC_210	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON AGRA-SIKAR (PG) CKT-1 @SIKAR(PG)		D	FOR OVERHAULING OF REACTOR CB (SWITCHABLE)	18/Sep/2023	09:00	21/Sep/2023	18:00	Switchable LR	PLANNED	Approved	18-Sep-23	09:00	21-Sep-23	18:00		
46	RQ142673	OCC_210	cpcc1_sd	LINE REACTOR	50 MVAR SWITCHABLE LR ON 400 KV MOGA-HISSAR (PG) CKT-1 @HISSAR(PG)		D	For fine tuning of CSD of switchable line reactor	12/Sep/2023	09:30	12/Sep/2023	16:00	Switchable LR	PLANNED	Approved	12-Sep-23	09:30	12-Sep-23	16:00		
47	RQ142677	OCC_210	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-CHITTORGARH (PG) CKT-2 @CHITTORGARH (PG)		D	To configure Line Reactor Tripping on Single phase fault as per CC approval	09/Sep/2023	09:00	09/Sep/2023	18:00	Switchable LR	PLANNED	Approved						To be clubbed with sl 75
48	RQ142676	OCC_210	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-CHITTORGARH (PG) CKT-1 @CHITTORGARH (PG)		D	To configure Line Reactor Tripping on Single phase fault as per CC approval	08/Sep/2023	09:00	08/Sep/2023	18:00	Switchable LR	PLANNED	Approved						To be clubbed with sl 77
49	RQ142679	OCC_210	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2 @CHITTORGARH (PG)		D	To configure Line Reactor Tripping on Single phase fault as per CC approval	07/Sep/2023	09:00	07/Sep/2023	18:00	Switchable LR	PLANNED	Approved						To be clubbed with sl 79
50	RQ142678	OCC_210	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1 @CHITTORGARH (PG)		D	To configure Line Reactor Tripping on Single phase fault as per CC approval	06/Sep/2023	09:00	06/Sep/2023	18:00	Switchable LR	PLANNED	Approved						To be clubbed with sl 81

51	RQ142697	OCC_210	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-1		C	Tower erection, Conductor stringing, Destrining and Tower Dismantling work	15/Sep/2023	08:00	30/Sep/2023	18:00	Diversion 1 due to infringement with Ganga Expressway project of M/s UPEIDA.	PLANNED	Rejected						deferred to October due to high NR demand in September.
52	RQ142699	OCC_210	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-3		C	Tower erection, Conductor stringing, Destrining and Tower Dismantling work	15/Sep/2023	08:00	30/Sep/2023	18:00	Diversion 1 due to infringement with Ganga Expressway project of M/s UPEIDA.	PLANNED	Rejected						deferred to October due to high NR demand in September.
53	RQ142700	OCC_210	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-4		C	Tower erection, Conductor stringing, Destrining and Tower Dismantling work	15/Sep/2023	08:00	30/Sep/2023	18:00	Diversion 1 due to infringement with Ganga Expressway project of M/s UPEIDA.	PLANNED	Rejected						deferred to October due to high NR demand in September.
54	RQ142698	OCC_210	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2		C	Tower erection, Conductor stringing, Destrining and Tower Dismantling work	15/Sep/2023	08:00	30/Sep/2023	18:00	Diversion 1 due to infringement with Ganga Expressway project of M/s UPEIDA.	PLANNED	Rejected						deferred to October due to high NR demand in September.
55	RQ142063	OCC_210	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-2		C	Power line crossing work for under construction of Loop Out CKT of LILO of 765kV GHatampur-Hapur line at 765/400/220kV GIS SS Rampur	06/Sep/2023	08:00	07/Sep/2023	18:00		PLANNED	Approved	06-Sep-23	08:00	07-Sep-23	18:00		
56	RQ142062	OCC_210	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-1		C	Power line crossing work for under construction of Loop Out CKT of LILO of 765kV GHatampur-Hapur line at 765/400/220kV GIS SS Rampur	06/Sep/2023	08:00	07/Sep/2023	18:00		PLANNED	Approved	06-Sep-23	08:00	07-Sep-23	18:00		
57	RQ142164	OCC_210	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-2	RRVPLN	D	HALF YEARLY MAINTENANCE LINE BAY AND 20 MVARs LINE REACTOR AT ANTA END)	29/Sep/2023	08:00	29/Sep/2023	18:00		PLANNED	Approved	29-Sep-23	08:00	29-Sep-23	18:00		

58	RQ142163	OCC_210	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-1	RRVPNL	D	HALF YEARLY MAINTENANCE AT BOTH END (LINE BAY AND 20 MVARs LINE REACTORS AT BOTH END)	27/Sep/2023	08:00	27/Sep/2023	18:00		PLANNED	Approved	27-Sep-23	08:00	27-Sep-23	18:00	
59	RQ142419	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-2		D	For AMP, Relay testing works, Line equipment AMP Works	27/Sep/2023	17:00	28/Sep/2023	23:59		PLANNED	Approved	27-Sep-23	17:00	28-Sep-23	23:59	
60	RQ142439	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2		D	For shutdown nature defect rectification of model transmission line	26/Sep/2023	08:00	26/Sep/2023	18:00	to be kept A/R in non auto mode of other charged circuit	PLANNED	Approved	26-Sep-23	08:00	26-Sep-23	18:00	
61	RQ142438	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1		D	For shutdown nature defect rectification of model transmission line	25/Sep/2023	08:00	25/Sep/2023	18:00	to be kept A/R in non auto mode of other charged circuit	PLANNED	Approved	25-Sep-23	08:00	25-Sep-23	18:00	
62	RQ142418	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1		D	For AMP, Relay testing works, Line equipment AMP Works	24/Sep/2023	17:00	25/Sep/2023	23:59		PLANNED	Approved	24-Sep-23	17:00	25-Sep-23	23:59	
63	RQ142417	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2		D	For AMP, Relay testing works, Line equipment AMP Works	22/Sep/2023	17:00	23/Sep/2023	23:59		PLANNED	Approved	22-Sep-23	17:00	23-Sep-23	23:59	
64	RQ142416	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1		D	For AMP, Relay testing works, Line equipment AMP Works	21/Sep/2023	17:00	22/Sep/2023	23:59		PLANNED	Approved	21-Sep-23	17:00	22-Sep-23	23:59	
65	RQ142323	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2		D	Non auto mode for tower rectification works	21/Sep/2023	09:00	27/Sep/2023	18:00		PLANNED	Approved	01-Sep-23	09:00	30-Sep-23	18:00	
66	RQ142415	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-2		D	For ladder logic and interlock checking for spare reactor commissioning	20/Sep/2023	17:00	27/Sep/2023	23:59		PLANNED	Approved	20-Sep-23	17:00	27-Sep-23	23:59	
67	RQ142295	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1		D	Rectification of SD Nature Defects i.e. Jumper tightning, rectification of VD,IGR etc.	19/Sep/2023	08:00	21/Sep/2023	18:00		PLANNED	Approved	19-Sep-23	08:00	21-Sep-23	18:00	ATC Curtailment of 200 MW in NR Import
68	RQ142321	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1		D	to attend of s/d nature defects	18/Sep/2023	09:00	23/Sep/2023	18:00		PLANNED	Approved	18-Sep-23	09:00	23-Sep-23	18:00	ATC Curtailment of 200 MW in NR Import

69	RQ142362	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-BHIWANI (PG) CKT-1		D	Rectification of SD Nature Defects i.e. tightening Jumper, Spacer, Fixing G ring etc	15/Sep/2023	08:00	16/Sep/2023	19:30		PLANNED	Approved	15-Sep-23	08:00	16-Sep-23	19:30	
70	RQ142432	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MEERUT-BHIWANI (PG) CKT-1		D	For shutdown nature defect rectification of model transmission line	14/Sep/2023	08:00	16/Sep/2023	18:00		PLANNED	Approved	14-Sep-23	08:00	16-Sep-23	18:00	
71	RQ142414	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1		D	For ladder logic and interlock checking for spare reactor commissioning	13/Sep/2023	17:00	20/Sep/2023	23:59		PLANNED	Approved	13-Sep-23	17:00	20-Sep-23	23:59	
72	RQ142294	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2		D	Rectification of SD Nature Defects i.e. Jumper tightening, rectification of VD,IGR etc.	13/Sep/2023	08:00	13/Sep/2023	18:00		PLANNED	Approved	13-Sep-23	08:00	13-Sep-23	18:00	ATC Curtailment of 200 MW in NR Import
73	RQ142405	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2		D	AMP + SHUTDOWN NATURE DEFECT	12/Sep/2023	08:00	12/Sep/2023	18:00		PLANNED	Approved	12-Sep-23	08:00	12-Sep-23	18:00	
74	RQ142345	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UP C)-MEERUT(PG) (PG) CKT-1		C	Diversion work for UPEIDA Ganga Expressway under EPC	11/Sep/2023	08:00	20/Sep/2023	18:00		PLANNED	Approved	11-Sep-23	08:00	20-Sep-23	18:00	
75	RQ142307	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2		D	To configure Line Reactor Tripping on Single phase fault as per CC approval	09/Sep/2023	09:00	09/Sep/2023	18:00		PLANNED	Approved	09-Sep-23	09:00	09-Sep-23	18:00	ATC Curtailment of 650 MW in NR Export. Subjected to WRPC approval
76	RQ142293	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MEERUT-BHIWANI (PG) CKT-1		D	Rectification of SD Nature Defects i.e. Jumper tightening, rectification of VD,IGR etc.	08/Sep/2023	09:00	09/Sep/2023	18:00		PLANNED	Approved	08-Sep-23	09:00	09-Sep-23	18:00	
77	RQ142306	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1		D	To configure Line Reactor Tripping on Single phase fault as per CC approval	08/Sep/2023	09:00	08/Sep/2023	18:00		PLANNED	Approved	08-Sep-23	09:00	08-Sep-23	18:00	
78	RQ142413	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2		D	For ladder logic and interlock checking for spare reactor commissioning	07/Sep/2023	17:00	13/Sep/2023	23:59		PLANNED	Approved	07-Sep-23	17:00	13-Sep-23	23:59	
79	RQ142305	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2		D	To configure Line Reactor Tripping on Single phase fault as per CC approval	07/Sep/2023	09:00	07/Sep/2023	18:00		PLANNED	Approved	07-Sep-23	09:00	07-Sep-23	18:00	ATC Curtailment of 1750 MW in NR Export. Subjected to WRPC approval

80	RQ142310	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2		D	to fixing grading ring and twin spacer jumper spacer and tightning of jumper	07/Sep/2023	08:00	07/Sep/2023	18:00		PLANNED	Rejected						Duplicate entry
81	RQ142304	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1		D	To configure Line Reactor Tripping on Single phase fault as per CC approval	06/Sep/2023	09:00	07/Sep/2023	18:00		PLANNED	Approved	06-Sep-23	09:00	07-Sep-23	18:00		ATC Curtailment of 1750 MW in NR Export. Subjected to WRPC approval
82	RQ142309	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1		D	to fixing grading ring and twin spacer jumper spacer and tightning of jumper	06/Sep/2023	08:00	06/Sep/2023	18:00		PLANNED	Rejected						Duplicate entry
83	RQ142445	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-2		D	For rectification of shut down nature defect	04/Sep/2023	09:00	06/Sep/2023	18:00		PLANNED	Approved						May be availed after 15th Sep
84	RQ142356	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2		D	Rectification of SD Nature Defects i.e. tightning Jumper, Spacer, Fixing G ring etc	04/Sep/2023	08:00	05/Sep/2023	18:00		PLANNED	Approved						ATC Curtailment of 450 MW in NR Import. May be availed after 15th Sep
85	RQ142412	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1		D	For ladder logic and interlock checking for spare reactor commissioning	02/Sep/2023	17:00	07/Sep/2023	23:59		PLANNED	Approved	02-Sep-23	17:00	07-Sep-23	23:59		
86	RQ142444	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-1		D	For rectification of shut down nature defect	01/Sep/2023	09:00	03/Sep/2023	18:00		PLANNED	Approved						May be availed after 15th Sep
87	RQ142322	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1		D	Non auto mode for tower rectification works	01/Sep/2023	09:00	30/Sep/2023	18:00		PLANNED	Approved	01-Sep-23	09:00	30-Sep-23	18:00		
88	RQ142368	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-2		D	Auto Reclose off is required for OPGW INSTALLATION works under Northern Region Optical fibre Strengthening Scheme (NROSS)	01/Sep/2023	08:00	30/Sep/2023	18:00	Auto-recloser on daily basis	PLANNED	Approved	01-Sep-23	08:00	30-Sep-23	18:00		
89	RQ141863	OCC_210	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANPARA_C(LAN)-UNNAO(UP) (UP) CKT-1	UPPTCL	D	* 1.A/R tesing of Main Bay-4 protection relays & Tie Bay-5 BCU SCADA X problem by M/S GE T& D Engineer of 765 kV Un	27/Sep/2023	09:00	30/Sep/2023	17:00		PLANNED	Approved	27-Sep-23	09:00	30-Sep-23	17:00		To be staggered from 765 KV OBRA_C_TPS-UNNAO (UP) SD

90	RQ141762	OCC_210	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-1	UPPTCL	D	* Tightening of Jumper Cone Bolts and C.C Ring Bolts and Replacing of X Broken Jumper and Conductor Spacers.	26/Sep/2023	08:00	28/Sep/2023	18:00		PLANNED	conditionally Approved	26-Sep-23	08:00	28-Sep-23	18:00	Subjected to Unit outage at Lalitpur
91	RQ141763	OCC_210	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-2	UPPTCL	D	* Tightening of Jumper Cone Bolts and C.C Ring Bolts and Replacing of X Broken Jumper and Conductor Spacers.	23/Sep/2023	08:00	25/Sep/2023	18:00		PLANNED	conditionally Approved	23-Sep-23	08:00	25-Sep-23	18:00	Subjected to Unit outage at Lalitpur
92	RQ141951	OCC_210	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV OBRA_C_TPS-UNNAO (UP)	UPPTCL	C	1. * 30.07.2023 21:11:56 INDIA (11007553) Phone 9453043692 X* height raising of 765 kv obra c unnao line. 2.Replacement of Defective Aircell in Y & B line Phase Reactor of X 765kv Obra C-Unnao Line.	15/Sep/2023	08:00	05/Oct/2023	18:00		PLANNED	Approved	15-Sep-23	08:00	05-Oct-23	18:00	
93	RQ141866	OCC_210	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BARA-MAINPURI (UP) CKT-2	UPPTCL	C	RELAY TESTING	07/Sep/2023	08:00	09/Sep/2023	20:00	Power Evacuation will be available through 400KV CKT-1 & 400KV CKT-2	PLANNED	conditionally Approved	07-Sep-23	08:00	09-Sep-23	20:00	Genetration to be restricted to 1450 MW or to be clubbed with Unit outage
94	RQ142188	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-BALIA (PG) CKT-1	POWER GRID	D	Replacement of broken CC ring	27/Sep/2023	08:00	27/Sep/2023	18:00		PLANNED	Approved	27-Sep-23	08:00	27-Sep-23	18:00	
95	RQ142165	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-ALIGARH (PG) CKT-1	POWER GRID	D	Rectification of S/D nature defects	25/Sep/2023	08:00	26/Sep/2023	18:00		PLANNED	Approved	25-Sep-23	08:00	26-Sep-23	18:00	
96	RQ141830	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-BHIWANI (PG) CKT-1	POWER GRID	D	Shutdown required for rectification of shut nature defects of line	22/Sep/2023	08:00	22/Sep/2023	18:00	Kindly approve	PLANNED	Approved	22-Sep-23	08:00	22-Sep-23	18:00	
97	RQ142947	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UP C)-ALIGARH(PG) (PG) CKT-1	POWER GRID	D	for S/D nature defect rectification	21/Sep/2023	08:00	21/Sep/2023	18:00		PLANNED	Approved	21-Sep-23	08:00	21-Sep-23	18:00	
98	RQ142018	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BAREILLY_2-LUCKNOW_2 (PG) CKT-1	POWER GRID	D	Rectification of S/D nature defects	16/Sep/2023	08:00	16/Sep/2023	18:00		PLANNED	Approved	16-Sep-23	08:00	16-Sep-23	18:00	

99	RQ141827	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2	POWER GRID	D	Shutdown required for rectification of shut nature defects of line	14/Sep/2023	08:00	14/Sep/2023	18:00	Kindly approve	PLANNED	Approved	14-Sep-23	08:00	14-Sep-23	18:00	
100	RQ142257	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIA-LUCKNOW_2 (PG) CKT-1	POWER GRID	D	Rectification of S/D nature defects	11/Sep/2023	08:00	11/Sep/2023	18:00		PLANNED	Approved	11-Sep-23	08:00	11-Sep-23	18:00	
101	RQ142191	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KANPUR_GIS-ALIGARH (PG) CKT-1	POWER GRID	D	S/D required for OPGW tapping work for repeater station	06/Sep/2023	08:00	06/Sep/2023	18:00		PLANNED	Approved	06-Sep-23	08:00	06-Sep-23	18:00	
102	RQ142252	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-BALIA (PG) CKT-1	POWER GRID	D	AMP WORK	01/Sep/2023	08:00	01/Sep/2023	18:00		PLANNED	Approved	01-Sep-23	08:00	01-Sep-23	18:00	
103	RQ142190	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KANPUR_GIS-ALIGARH (PG) CKT-1	POWER GRID	D	A/R into non auto mode for OPGW stringing work.	01/Sep/2023	08:00	30/Sep/2023	18:00		PLANNED	Approved	01-Sep-23	08:00	30-Sep-23	18:00	
104	RQ141771	OCC_210	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-GHATAMPUR_TPS(UP) (GTL) CKT-1	GTL	D	For Charging of 63MVAr Spare Phase unit as R-Phase unit at 765kV Substation Fatehabad	19/Sep/2023	10:00	19/Sep/2023	14:00		PLANNED	Approved	19-Sep-23	10:00	19-Sep-23	14:00	
105	RQ141772	OCC_210	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-GR.NOIDA_2(UP) (GTL) CKT-1	GTL	D	For Routine Relay (of Line and Line Reactor) and Line Reactor Units (3X80MVAr) Testing Work at 765kV Substation Fatehabad Agra	17/Sep/2023	09:00	17/Sep/2023	18:00		PLANNED	Approved	17-Sep-23	09:00	17-Sep-23	18:00	
106	RQ141920	OCC_210	cpcc3_sd	BUS	765KV BUS 2 AT AGRA(PG)	POWER GRID	D	AMP WORK	28/Sep/2023	10:00	28/Sep/2023	18:00		PLANNED	Approved	28-Sep-23	10:00	28-Sep-23	18:00	
107	RQ141962	OCC_210	slcds_sd	BUS	765KV BUS 1 AT PHAGI(RS)	RRVPNL	D	For Attending alignment of Isolator 703-89AA	19/Sep/2023	08:00	19/Sep/2023	18:00		PLANNED	Approved	19-Sep-23	08:00	19-Sep-23	18:00	Bypass arrangement to be done. Generation in Chhabra complex to be restricted to 3500 MW.
108	RQ142644	OCC_210	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 2		D	BAY EXTENTION WORK	18/Sep/2023	17:00	19/Sep/2023	23:59		PLANNED	Approved	18-Sep-23	17:00	19-Sep-23	23:59	
109	RQ142643	OCC_210	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 1		D	BAY EXTENTION WORK	16/Sep/2023	17:00	17/Sep/2023	23:59		PLANNED	Approved	16-Sep-23	17:00	17-Sep-23	23:59	
110	RQ142652	OCC_210	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 1		D	Jumpering and bay extension work by M/s TATA for TBCB package SS-01, SS-63 A1 & B1, commissioning works of Bus bar integration work of bay extensions	15/Sep/2023	17:00	28/Sep/2023	23:59		PLANNED	Approved	15-Sep-23	17:00	28-Sep-23	23:59	

111	RQ142642	OCC_210	cpcc1_sd	BUS	765KV BUS 2 AT BHIWANI(PG)		D	AMP WORK	07/Sep/2023	09:00	07/Sep/2023	18:00		PLANNED	Approved	07-Sep-23	09:00	07-Sep-23	18:00	
112	RQ142641	OCC_210	cpcc1_sd	BUS	765KV BUS 1 AT BHIWANI(PG)		D	AMP WORK	06/Sep/2023	09:00	06/Sep/2023	18:00		PLANNED	Approved	06-Sep-23	09:00	06-Sep-23	18:00	
113	RQ142653	OCC_210	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 2		D	Jumpering and bay extension work by M/s TATA for TBCB package SS-01, SS-63 A1 & B1, commissioning works of Bus bar integration work of bay extensions	01/Sep/2023	17:00	14/Sep/2023	23:59		PLANNED	Approved	01-Sep-23	17:00	14-Sep-23	23:59	
114	RQ142716	OCC_210	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV KOTESHWAR(PG)	POWER GRID	D	FOR AMP WORK	28/Sep/2023	08:00	28/Sep/2023	18:00		PLANNED	Approved	28-Sep-23	08:00	28-Sep-23	18:00	
115	RQ142726	OCC_210	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	Ladder logic commissioning with spare reactor logic scheme checking	21/Sep/2023	17:00	26/Sep/2023	23:00		PLANNED	Approved	21-Sep-23	17:00	26-Sep-23	23:00	
116	RQ142727	OCC_210	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	Ladder logic commissioning with spare reactor logic scheme checking	15/Sep/2023	17:00	20/Sep/2023	23:00		PLANNED	Approved	15-Sep-23	17:00	20-Sep-23	23:00	
117	RQ142723	OCC_210	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	For final testing of CSD Relay of 765KV Bus Reactor	08/Sep/2023	17:00	12/Sep/2023	23:00		PLANNED	Approved	08-Sep-23	17:00	12-Sep-23	23:00	
118	RQ142725	OCC_210	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	For final testing of CSD Relay of 765KV Bus Reactor	07/Sep/2023	17:00	10/Sep/2023	23:00		PLANNED	Approved	07-Sep-23	17:00	10-Sep-23	23:00	
119	RQ142710	OCC_210	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV KHETRI (PKTSL)	PKTSL	D	FOR AMP WORK	14/Sep/2023	08:00	14/Sep/2023	18:00		PLANNED	Approved	14-Sep-23	08:00	14-Sep-23	18:00	
120	RQ142711	OCC_210	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV KHETRI (PKTSL)	PKTSL	D	FOR AMP WORK	12/Sep/2023	08:00	12/Sep/2023	18:00		PLANNED	Approved	12-Sep-23	08:00	12-Sep-23	18:00	
121	RQ142234	OCC_210	slcdrs_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON ANTA-PHAGI (RS) CKT-2 @ANTA(RS)	RRVPLN	D	HALF YEARLY MAINTENANCE of line bay and reactor	29/Sep/2023	08:00	29/Sep/2023	18:00		PLANNED	Approved	29-Sep-23	08:00	29-Sep-23	18:00	

122	RQ142233	OCC_210	sldcrs_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON ANTA-PHAGI (RS) CKT-1 @ANTA(RS)	RRVPNL	D	HALF YEARLY MAINTENANCE of line bay and reactor	27/Sep/2023	08:00	27/Sep/2023	18:00		PLANNED	Approved	27-Sep-23	08:00	27-Sep-23	18:00	
123	RQ141824	OCC_210	cpcc2_sd	BAY	704R MAIN BAY - 330 MVAR LR ON 765 KV BIKANER-MOGA (PG) CKT-2 @MOGA(PG) (POWERGRID) AT MOGA (PG) (POWERGRID)	POWER GRID	D	AMP of Reactor-Bay Equipment and SF6 Alarm ckt modification work	30/Sep/2023	08:30	30/Sep/2023	18:00	Kindly approve	PLANNED	Approved	30-Sep-23	08:30	30-Sep-23	18:00	
124	RQ142838	OCC_210	cpcc1_sd	BAY	715 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	FOR AMP WORK	29/Sep/2023	17:00	30/Sep/2023	23:00		PLANNED	Approved	29-Sep-23	17:00	30-Sep-23	23:00	
125	RQ141823	OCC_210	cpcc2_sd	BAY	701R MAIN BAY - 330 MVAR LR ON 765 KV BIKANER-MOGA (PG) CKT-1 @MOGA(PG) (POWERGRID) AT BIKANER	POWER GRID	D	AMP of Reactor-Bay Equipment and SF6 Alarm ckt modification work	29/Sep/2023	08:30	29/Sep/2023	18:00	Kindly approve 701R bay for Moga SS	PLANNED	Approved	29-Sep-23	08:30	29-Sep-23	18:00	
126	RQ142820	OCC_210	cpcc1_sd	BAY	720 TIE BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AND 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1 AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	For DGA oil testing of bay 765kV CT	28/Sep/2023	17:00	28/Sep/2023	23:00		PLANNED	Approved	28-Sep-23	17:00	28-Sep-23	23:00	
127	RQ142837	OCC_210	cpcc1_sd	BAY	718 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 (POWERGRID)	POWER GRID	D	FOR AMP WORK	27/Sep/2023	17:00	28/Sep/2023	23:00		PLANNED	Approved	27-Sep-23	17:00	28-Sep-23	23:00	

128	RQ142819	OCC_210	cpcc1_sd	BAY	719 MAIN BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(P G) (POWERGRID) AT 765 KV FATEHGARH_II(P G)	POWER GRID	D	For DGA oil testing of bay 765kv CT	27/Sep/2023	17:00	27/Sep/2023	23:00		PLANNED	Approved	27-Sep-23	17:00	27-Sep-23	23:00	
129	RQ142835	OCC_210	cpcc1_sd	BAY	716 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(P G) (POWERGRID)	POWER GRID	D	FOR AMP WORK	25/Sep/2023	17:00	26/Sep/2023	23:00		PLANNED	Approved	25-Sep-23	17:00	26-Sep-23	23:00	
130	RQ141818	OCC_210	cpcc2_sd	BAY	704 MAIN BAY - 765 KV BIKANER- MOGA (PG) CKT- 2 (POWERGRID) AT MOGA	POWER GRID	D	AMP Works	25/Sep/2023	08:30	26/Sep/2023	18:00	Kindly approve	PLANNED	Approved	25-Sep-23	08:30	26-Sep-23	18:00	
131	RQ142834	OCC_210	cpcc1_sd	BAY	717 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(P G) (POWERGRID) AND 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 AT 765 KV FATEHGARH_II(P G) (POWERGRID)	POWER GRID	D	FOR AMP WORK	23/Sep/2023	17:00	24/Sep/2023	23:00		PLANNED	Approved	23-Sep-23	17:00	24-Sep-23	23:00	
132	RQ142833	OCC_210	cpcc1_sd	BAY	710 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(P G) (POWERGRID) AT 765 KV FATEHGARH_II(P G)	POWER GRID	D	FOR AMP WORK	21/Sep/2023	17:00	22/Sep/2023	23:00		PLANNED	Approved	21-Sep-23	17:00	22-Sep-23	23:00	

133	RQ142832	OCC_210	cpcc1_sd	BAY	713 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	FOR AMP WORK	19/Sep/2023	17:00	20/Sep/2023	23:00		PLANNED	Approved	19-Sep-23	17:00	20-Sep-23	23:00	
134	RQ141969	OCC_210	cpcc3_sd	BAY	708 TIE BAY - 765 KV AGRA-FATEHPUR (PG) CKT-1 AND FUTURE AT AGRA(PG)	POWER GRID	D	AMP WORK	19/Sep/2023	10:00	19/Sep/2023	18:00		PLANNED	Approved	19-Sep-23	10:00	19-Sep-23	18:00	
135	RQ142818	OCC_210	cpcc1_sd	BAY	711 TIE BAY - 765KV JHATIKARA-BHIWANI (PG) CKT-1 AND 765/400KV 1000 MVA ICT 1 AT BHIWANI(PG)	POWER GRID	D	FOR AMP WORK	19/Sep/2023	08:00	20/Sep/2023	18:00		PLANNED	Approved	19-Sep-23	08:00	20-Sep-23	18:00	
136	RQ141979	OCC_210	cpcc3_sd	BAY	711 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT BAREILLY_2(PG) AND FUTURE	POWER GRID	D	AMP Works	18/Sep/2023	10:00	18/Sep/2023	18:00		PLANNED	Approved	18-Sep-23	10:00	18-Sep-23	18:00	
137	RQ142831	OCC_210	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID) AND 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG) AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	FOR AMP WORK	17/Sep/2023	17:00	18/Sep/2023	23:00		PLANNED	Approved	17-Sep-23	17:00	18-Sep-23	23:00	
138	RQ142836	OCC_210	cpcc1_sd	BAY	721 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-1 (POWERGRID)	POWER GRID	D	For erection works of SS-63 A1, B1 & TBCB bay extension.	15/Sep/2023	15:00	22/Sep/2023	23:00		PLANNED	Approved	15-Sep-23	15:00	22-Sep-23	23:00	

139	RQ142830	OCC_210	cpcc3_sd	BAY	707 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	FOR AMP WORK	15/Sep/2023	08:00	16/Sep/2023	18:00		PLANNED	Approved	15-Sep-23	08:00	16-Sep-23	18:00	
140	RQ141968	OCC_210	cpcc3_sd	BAY	705 TIE BAY - 765KV AGRA-ALIGARH (PG) CKT-1 AND 765/400KV 1500 MVA ICT 2 AT AGRA(PG)	POWER GRID	D	AMP WORK	13/Sep/2023	10:00	13/Sep/2023	18:00		PLANNED	Approved	13-Sep-23	10:00	13-Sep-23	18:00	
141	RQ141980	OCC_210	cpcc3_sd	BAY	701 MAIN BAY - 765KV BALIALUCKNOW_2 (PG) CKT-1 AT LUCKNOW_2(PG)	POWER GRID	D	AMP Works	12/Sep/2023	10:00	12/Sep/2023	18:00		PLANNED	Approved	12-Sep-23	10:00	12-Sep-23	18:00	
142	RQ142828	OCC_210	cpcc1_sd	BAY	712 MAIN BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-1 (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	FOR AMP WORK	11/Sep/2023	17:00	12/Sep/2023	23:00		PLANNED	Approved	11-Sep-23	17:00	12-Sep-23	23:00	
143	RQ142817	OCC_210	cpcc1_sd	BAY	709 MAIN BAY - 765/400KV 1000 MVA ICT 2 AT BHIWANI(PG)	POWER GRID	D	FOR AMP WORK	11/Sep/2023	08:00	12/Sep/2023	18:00		PLANNED	Approved	11-Sep-23	08:00	12-Sep-23	18:00	
144	RQ141822	OCC_210	cpcc2_sd	BAY	711 TIE BAY - 765KV MOGA-BHIWANI (PG) CKT-1 AND 765/400KV 1500 MVA ICT 2 AT MOGA(PG)	POWER GRID	C	Rectification work of CB, operate on PD during charging	10/Sep/2023	08:30	11/Sep/2023	18:00	Kindly approve	PLANNED	Approved	10-Sep-23	08:30	11-Sep-23	18:00	
145	RQ142816	OCC_210	cpcc1_sd	BAY	707 MAIN BAY - 765KV MEERUT-BHIWANI (PG) CKT-1 AT BHIWANI(PG)	POWER GRID	D	FOR AMP WORK	10/Sep/2023	08:00	11/Sep/2023	18:00		PLANNED	Approved	10-Sep-23	08:00	11-Sep-23	18:00	

146	RQ142827	OCC_210	cpcc1_sd	BAY	711 TIE BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-1 (POWERGRID) AND 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG) AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	FOR AMP WORK	09/Sep/2023	17:00	10/Sep/2023	23:00		PLANNED	Approved	09-Sep-23	17:00	10-Sep-23	23:00	
147	RQ141978	OCC_210	cpcc3_sd	BAY	712 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT BAREILLY_2(PG) AND 765 KV BAREILLY_2(PG)-BUS 2	POWER GRID	D	AMP Works	09/Sep/2023	10:00	09/Sep/2023	18:00		PLANNED	Approved	09-Sep-23	10:00	09-Sep-23	18:00	
148	RQ142824	OCC_210	cpcc1_sd	BAY	719 MAIN BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	For erection works of SS-63 A1, B1 & TBCB bay extension.	08/Sep/2023	15:00	15/Sep/2023	23:00		PLANNED	Approved	08-Sep-23	15:00	15-Sep-23	23:00	
149	RQ142826	OCC_210	cpcc1_sd	BAY	709 MAIN BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	FOR AMP WORK	07/Sep/2023	17:00	08/Sep/2023	23:00		PLANNED	Approved	07-Sep-23	17:00	08-Sep-23	23:00	
150	RQ141967	OCC_210	cpcc3_sd	BAY	713 MAIN BAY - 765 KV AGRA-GWALIOR (PG) CKT-1 AND 765KV BUS 1 AT AGRA(PG)	POWER GRID	D	AMP Works	07/Sep/2023	10:00	07/Sep/2023	18:00		PLANNED	Approved	07-Sep-23	10:00	07-Sep-23	18:00	

151	RQ142825	OCC_210	cpcc1_sd	BAY	708 TIE BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 (POWERGRID) AND 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG) AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	FOR AMP WORK	05/Sep/2023	17:00	06/Sep/2023	23:00		PLANNED	Approved	05-Sep-23	17:00	06-Sep-23	23:00	
152	RQ141970	OCC_210	cpcc3_sd	BAY	714 TIE BAY - 765KV AGRA(PG) GWALIOR(PG) (UNDEF) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765KV AGRA(PG)	POWER GRID	D	AMP Works	05/Sep/2023	10:00	05/Sep/2023	18:00		PLANNED	Approved	05-Sep-23	10:00	05-Sep-23	18:00	
153	RQ142243	OCC_210	slcdcs_sd	BAY	70252A MAIN BAY - 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 AT PHAGI(RS)	POWER GRID	D	Quarterly maintenance work	05/Sep/2023	08:00	05/Sep/2023	18:00		PLANNED	Approved	05-Sep-23	08:00	05-Sep-23	18:00	
154	RQ141821	OCC_210	cpcc2_sd	BAY	706 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV MOGA(PG)	POWER GRID	C	Rectification work of CB, operate on PD during charging	04/Sep/2023	08:30	05/Sep/2023	18:00	Kindly approve	PLANNED	Approved	04-Sep-23	08:30	05-Sep-23	18:00	
155	RQ141977	OCC_210	cpcc3_sd	BAY	708 TIE BAY - 765 KV BAREILLY_2-LUCKNOW_2 (PG) CKT-1 AND 765/400 KV 1500 MVA ICT 1 AT BAREILLY_2(PG)	POWER GRID	D	AMP Works	02/Sep/2023	10:00	02/Sep/2023	18:00		PLANNED	Approved	02-Sep-23	10:00	02-Sep-23	18:00	
156	RQ141820	OCC_210	cpcc2_sd	BAY	703 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV MOGA(PG)	POWER GRID	C	Rectification work of CB, operate on PD during charging	02/Sep/2023	08:30	03/Sep/2023	18:00	Kindly approve	PLANNED	Approved	02-Sep-23	08:30	03-Sep-23	18:00	

157	RQ142823	OCC_210	cpcc1_sd	BAY	720 TIE BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AND 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1 AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	For erection works of SS-63 A1, B1 & TBCB bay extension.	01/Sep/2023	15:00	07/Sep/2023	23:00		PLANNED	Approved	01-Sep-23	15:00	07-Sep-23	23:00	
158	RQ141981	OCC_210	cpcc3_sd	BAY	710 MAIN BAY - 765KV VARANASI-BALIA (PG) CKT-1 AT BALIA(PG)	POWER GRID	D	AMP WORK	01/Sep/2023	10:00	01/Sep/2023	18:00		PLANNED	Approved	01-Sep-23	10:00	01-Sep-23	18:00	
159	RQ142470	OCC_210	cpcc1_sd	BAY	417 TIE BAY - 400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-2 (PKTSL) AND 765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL) AT 400 KV KHETRI (PKTSL) (PKTSL)		D	FOR AMP WORK	28/Sep/2023	08:00	28/Sep/2023	17:00		PLANNED	Approved	28-Sep-23	08:00	28-Sep-23	17:00	
160	RQ142469	OCC_210	cpcc1_sd	BAY	416 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL) (PKTSL)		D	FOR AMP WORK	27/Sep/2023	08:00	27/Sep/2023	17:00		PLANNED	Approved	27-Sep-23	08:00	27-Sep-23	17:00	
161	RQ142465	OCC_210	cpcc1_sd	BAY	411 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL) (PKTSL) AND FUTURE AT 400 KV KHETRI (PKTSL) (PKTSL)		D	FOR AMP WORK	23/Sep/2023	08:00	23/Sep/2023	17:00		PLANNED	Approved	23-Sep-23	08:00	23-Sep-23	17:00	
162	RQ142537	OCC_210	cpcc1_sd	BAY	712 MAIN BAY - 765/400KV 1000 MVA ICT 1 AT BHIWANI(PG)		D	AMP Works	22/Sep/2023	09:00	22/Sep/2023	18:00		PLANNED	Approved	22-Sep-23	09:00	22-Sep-23	18:00	
163	RQ142464	OCC_210	cpcc1_sd	BAY	410 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL) (PKTSL)		D	FOR AMP WORK	22/Sep/2023	08:00	22/Sep/2023	17:00		PLANNED	Approved	22-Sep-23	08:00	22-Sep-23	17:00	

164	RQ142539	OCC_210	cpcc1_sd	BAY	718 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 (POWERGRID)		D	For Bay AMP works	21/Sep/2023	17:00	22/Sep/2023	23:00		PLANNED	Approved	21-Sep-23	17:00	22-Sep-23	23:00	
165	RQ142536	OCC_210	cpcc1_sd	BAY	710 MAIN BAY - 765KV JHATIKARA-BHIWANI (PG) CKT-1 AT BHIWANI(PG)		D	AMP Works	21/Sep/2023	09:00	21/Sep/2023	18:00		PLANNED	Approved	21-Sep-23	09:00	21-Sep-23	18:00	
166	RQ142474	OCC_210	cpcc1_sd	BAY	703 MAIN BAY - 765 KV KHETRI (PG) - BUS 2 (PKTSL) AND 240 MVAR BUS REACTOR NO 2 AT 765 KV KHETRI (PKTSL) AT 765 KV KHETRI (PKTSL) (PKTSL)		D	FOR AMP WORK	21/Sep/2023	08:00	21/Sep/2023	17:00		PLANNED	Approved	21-Sep-23	08:00	21-Sep-23	17:00	
167	RQ142473	OCC_210	cpcc1_sd	BAY	702 TIE BAY - 765 KV KHETRI (PG) - BUS 1 (PKTSL) AND 240 MVAR BUS REACTOR NO 2 AT 765 KV KHETRI (PKTSL) AT 765 KV KHETRI (PKTSL) (PKTSL)		D	FOR AMP WORK	20/Sep/2023	08:00	20/Sep/2023	17:00		PLANNED	Approved	20-Sep-23	08:00	20-Sep-23	17:00	
168	RQ142472	OCC_210	cpcc1_sd	BAY	701 MAIN BAY - 765 KV KHETRI (PG) - BUS 1 (PKTSL)		D	FOR AMP WORK	19/Sep/2023	08:00	19/Sep/2023	17:00		PLANNED	Approved	19-Sep-23	08:00	19-Sep-23	17:00	
169	RQ142481	OCC_210	cpcc1_sd	BAY	411 TIE BAY - 765/400KV 1500 MVA ICT 2 AT AJMER(PG) AND FUTURE		D	FOR AMP WORK	15/Sep/2023	10:00	15/Sep/2023	17:00		PLANNED	Approved	15-Sep-23	15:00	15-Sep-23	23:00	May be given from 1500 Hrs
170	RQ142480	OCC_210	cpcc1_sd	BAY	410 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT AJMER(PG) AND SELECT		D	FOR AMP WORK	14/Sep/2023	10:00	14/Sep/2023	17:00		PLANNED	Approved	14-Sep-23	15:00	14-Sep-23	23:00	May be given from 1500 Hrs
171	RQ142496	OCC_210	cpcc1_sd	BAY	711 TIE BAY - 765KV MOGA-MEERUT (PG) CKT-1 AND 765KV MEERUT-BHIWANI (PG) CKT-1 AT MEERUT(PG)		D	FOR AMP WORK	14/Sep/2023	09:00	14/Sep/2023	17:00		PLANNED	Approved	14-Sep-23	09:00	14-Sep-23	17:00	

172	RQ142495	OCC_210	cpcc1_sd	BAY	702 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT MEERUT(PG) (POWERGRID) AND 765 KV KOTESHWAR- MEERUT (PG) CKT-2 AT 765 KV MEERUT(PG) (POWERGRID)		D	FOR AMP WORK	13/Sep/2023	09:00	13/Sep/2023	17:00		PLANNED	Approved	13-Sep-23	09:00	13-Sep-23	17:00	
173	RQ142494	OCC_210	cpcc1_sd	BAY	712 MAIN BAY - 765KV MEERUT- BHIWANI (PG) CKT-1 AT MEERUT(PG)		D	FOR AMP WORK	11/Sep/2023	09:00	11/Sep/2023	17:00		PLANNED	Approved	11-Sep-23	09:00	11-Sep-23	17:00	
174	RQ142475	OCC_210	cpcc1_sd	BAY	704 MAIN BAY - 765 KV KHETRI (PG) - BUS 1 (PKTSL) AND 765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PKTSL) CKT-1 AT 765 KV KHETRI (PKTSL) (PKTSL)		D	FOR AMP WORK	09/Sep/2023	08:00	09/Sep/2023	17:00		PLANNED	Approved	09-Sep-23	08:00	09-Sep-23	17:00	
175	RQ142493	OCC_210	cpcc1_sd	BAY	701 MAIN BAY - 765 KV KOTESHWAR- MEERUT (PG) CKT-2 (POWERGRID) AT MEERUT		D	FOR AMP WORK	08/Sep/2023	09:00	08/Sep/2023	17:00		PLANNED	Approved	08-Sep-23	09:00	08-Sep-23	17:00	
176	RQ142478	OCC_210	cpcc1_sd	BAY	708 TIE BAY - 765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PKTSL) CKT-2 (POWERGRID) AND 765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL) AT 765 KV KHETRI (PKTSL) (POWERGRID)		D	FOR AMP WORK	07/Sep/2023	08:00	07/Sep/2023	17:00		PLANNED	Approved	07-Sep-23	08:00	07-Sep-23	17:00	
177	RQ142477	OCC_210	cpcc1_sd	BAY	706 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL) (PKTSL)		D	FOR AMP WORK	05/Sep/2023	08:00	05/Sep/2023	17:00		PLANNED	Approved	05-Sep-23	08:00	05-Sep-23	17:00	

178	RQ142476	OCC_210	cpcc1_sd	BAY	705 TIE BAY - 765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PKTSL) CKT-1 (PKTSL) AND 765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL) AT 765 KV KHETRI (PKTSL) (PKTSL)		D	FOR AMP WORK	04/Sep/2023	08:00	04/Sep/2023	17:00		PLANNED	Approved	04-Sep-23	08:00	04-Sep-23	17:00	
179	RQ142535	OCC_210	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT JHATIKARA(PG) (POWERGRID) AND 765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PKTSL) CKT-1 AT 765 KV JHATIKARA(PG) (POWERGRID)		D	AMP Works	02/Sep/2023	08:00	02/Sep/2023	18:00		PLANNED	Approved	02-Sep-23	08:00	02-Sep-23	18:00	
180	RQ142534	OCC_210	cpcc1_sd	BAY	703 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV JHATIKARA(PG)		D	AMP Works	01/Sep/2023	08:00	01/Sep/2023	18:00		PLANNED	Approved	01-Sep-23	08:00	01-Sep-23	18:00	
181	RQ142238	OCC_210	sldcrs_sd	BAY	705-52A MAIN BAY - 765 KV ANTA-PHAGI (RS) CKT-2 (RRVPNL) AT 765KV ANTA(RS)	RRVPNL	D	Half Yearly and Quarterly Maintenance	22/Sep/2023	08:00	22/Sep/2023	18:00		PLANNED	Approved	22-Sep-23	08:00	22-Sep-23	18:00	
182	RQ142239	OCC_210	sldcrs_sd	BAY	704-52A MAIN BAY - 765 KV ANTA-PHAGI (RS) CKT-1 (RRVPNL) AT 765KV ANTA(RS)	RRVPNL	D	Half Yearly and Quarterly Maintenance	21/Sep/2023	08:00	21/Sep/2023	18:00		PLANNED	Approved	21-Sep-23	08:00	21-Sep-23	18:00	
183	RQ141890	OCC_210	stuup_sd	BAY	708 TIE BAY - 189 MVAR BUS REACTOR NO 1 AT 765KV UNNAO(UP) (UPPTCL) AND FUTURE AT 765 KV UNNAO(UP) (UPPTCL)	UPPTCL	C	* 1.Servicing & Overhauling of 765kV Breaker Mechanism by M/S CGL.	20/Sep/2023	09:00	26/Sep/2023	17:00		PLANNED	Approved	20-Sep-23	09:00	26-Sep-23	17:00	

184	RQ141891	OCC_210	stuup_sd	BAY	705 TIE BAY - 765KV ANPARA_C(LAN)-UNNAO(UP) (UP) CKT-1 AND 765/400KV 1000 MVA ICT 2 AT UNNAO(UP)	UPPTCL	C	* 1.Servicing & Overhauling of 765kv Breaker Mechanism by M/S CGL.	12/Sep/2023	09:00	19/Sep/2023	17:00		PLANNED	Approved	12-Sep-23	09:00	19-Sep-23	17:00	
185	RQ142237	OCC_210	slcdcs_sd	BAY	70552B MAIN BAY - 765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1 (PAPTL) AT 765 KV PHAGI(RS)	PAPTL	D	Quarterly maintenance work	09/Sep/2023	08:00	09/Sep/2023	18:00		PLANNED	Approved	09-Sep-23	08:00	09-Sep-23	18:00	
186	RQ141889	OCC_210	stuup_sd	BAY	702 TIE BAY WITH 765 KV ANPARA-D TIE BAY - 765/400 KV 1000 MVA ICT 1 AT UNNAO(UP) (UPPCL) AND FUTURE AT 765 KV UNNAO(UP) (UPPCL)	UPPCL	C	* 1-Servicing & Overhauling of 765kv Breaker Mechanism by M/S CGL.	05/Sep/2023	09:00	11/Sep/2023	17:00		PLANNED	Approved	05-Sep-23	09:00	11-Sep-23	17:00	
187	RQ142574	OCC_210	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT CHITTORGARH(PG)		D	AMP + For providing insulation on Tertiary connector and conductor	29/Sep/2023	09:00	29/Sep/2023	18:00		PLANNED	Approved	29-Sep-23	09:00	29-Sep-23	18:00	
188	RQ142573	OCC_210	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT CHITTORGARH(PG)		D	AMP + For providing insulation on Tertiary connector and conductor	28/Sep/2023	09:00	28/Sep/2023	18:00		PLANNED	Approved	28-Sep-23	09:00	28-Sep-23	18:00	
189	RQ142556	OCC_210	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 4 AT KOTESHWAR(PG)		D	CSD commissioning & FINE TUNING WORK AMP and Relay testing (Back-up impedance retrofitting)	26/Sep/2023	09:00	27/Sep/2023	18:00		PLANNED	Approved	26-Sep-23	09:00	27-Sep-23	18:00	
190	RQ142602	OCC_210	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG)		D	765KV/400KV ICT 1 for AMP works	24/Sep/2023	17:00	28/Sep/2023	23:53		PLANNED	Approved	24-Sep-23	17:00	28-Sep-23	23:53	
191	RQ142601	OCC_210	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG)		D	765KV/400KV ICT 2 for AMP works	22/Sep/2023	17:00	25/Sep/2023	23:59		PLANNED	Approved	22-Sep-23	17:00	25-Sep-23	23:59	

192	RQ142555	OCC_210	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 3 AT KOTESHWAR(PG)		D	CSD commissioning & FINE TUNING WORK AMP and Relay testing (Back-up impedance retrofitting)	22/Sep/2023	09:00	23/Sep/2023	18:00		PLANNED	Approved	22-Sep-23	09:00	23-Sep-23	18:00	
193	RQ142554	OCC_210	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 2 AT KOTESHWAR(PG)		D	CSD commissioning & FINE TUNING WORK AMP and Relay testing (Back-up impedance retrofitting)	20/Sep/2023	09:00	21/Sep/2023	18:00		PLANNED	Approved	20-Sep-23	09:00	21-Sep-23	18:00	
194	RQ142599	OCC_210	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)		D	765KV/400KV ICT 4 for AMP works	18/Sep/2023	17:00	21/Sep/2023	23:53		PLANNED	Approved	18-Sep-23	17:00	21-Sep-23	23:53	
195	RQ142600	OCC_210	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG)		D	765KV/400KV ICT 3 for AMP works	18/Sep/2023	17:00	21/Sep/2023	23:59		PLANNED	Approved	18-Sep-23	17:00	21-Sep-23	23:59	
196	RQ142553	OCC_210	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 1 AT KOTESHWAR(PG)		D	CSD commissioning & FINE TUNING WORK AMP and Relay testing (Back-up impedance retrofitting)	18/Sep/2023	09:00	19/Sep/2023	18:00		PLANNED	Approved	18-Sep-23	09:00	19-Sep-23	18:00	
197	RQ142550	OCC_210	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL)		D	FOR AMP WORK	18/Sep/2023	08:00	19/Sep/2023	20:00		PLANNED	Approved	18-Sep-23	08:00	19-Sep-23	20:00	
198	RQ142596	OCC_210	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)		D	Commissioning of ICT with Spare ICT Bank & CSD Fine tuning works	15/Sep/2023	17:00	24/Sep/2023	23:53		PLANNED	Approved	15-Sep-23	17:00	24-Sep-23	23:53	
199	RQ142577	OCC_210	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG)		D	BAY EXTENSION WORK bay 720	15/Sep/2023	17:00	16/Sep/2023	23:59		PLANNED	Approved	15-Sep-23	17:00	16-Sep-23	23:59	
200	RQ142576	OCC_210	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG)		D	BAY EXTENSION WORK bay 720	14/Sep/2023	17:00	15/Sep/2023	23:59		PLANNED	Approved	14-Sep-23	17:00	15-Sep-23	23:59	
201	RQ142572	OCC_210	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT JHATIKARA(PG)		D	AMP + SHUTDOWN NATURE DEFECT	14/Sep/2023	08:00	15/Sep/2023	18:00		PLANNED	Approved	14-Sep-23	08:00	15-Sep-23	18:00	

202	RQ142571	OCC_210	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA_2 (PG)		D	BAY EXTENSION WORK bay 720	13/Sep/2023	17:00	13/Sep/2023	23:59		PLANNED	Approved	13-Sep-23	17:00	13-Sep-23	23:59	
203	RQ142597	OCC_210	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(P G)		D	For LBB testing of LV side Tie bay 429 for commissioning works of STATCOM Main bay 430	12/Sep/2023	17:00	20/Sep/2023	23:53		PLANNED	Approved	12-Sep-23	17:00	20-Sep-23	23:53	
204	RQ142575	OCC_210	cpcc1_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 3 AT BHIWANI(PG)		D	AMP of ICT-3 B Phase	12/Sep/2023	09:00	12/Sep/2023	18:00		PLANNED	Approved	12-Sep-23	09:00	12-Sep-23	18:00	
205	RQ142595	OCC_210	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(P G)		D	Commissioning of ICT with Spare ICT Bank & CSD Fine tuning works	10/Sep/2023	17:00	19/Sep/2023	23:59		PLANNED	Approved	10-Sep-23	17:00	19-Sep-23	23:59	
206	RQ142598	OCC_210	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(P G)		D	For Erection works of SS-63 A1 package 765 kv ICT- 5 B phase unit	07/Sep/2023	17:00	11/Sep/2023	23:53		PLANNED	Approved	07-Sep-23	17:00	11-Sep-23	23:53	
207	RQ142541	OCC_210	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BIKANER(PG)		D	SPARE ICT SWITCHING	05/Sep/2023	17:00	05/Sep/2023	23:00		PLANNED	Approved	05-Sep-23	17:00	05-Sep-23	23:00	
208	RQ142594	OCC_210	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(P G)		D	Commissioning of ICT with Spare ICT Bank & CSD Fine tuning works	05/Sep/2023	17:00	13/Sep/2023	23:59		PLANNED	Approved	05-Sep-23	17:00	13-Sep-23	23:59	
209	RQ142540	OCC_210	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BIKANER(PG)		D	CSD FINE TUNING	04/Sep/2023	17:00	04/Sep/2023	23:00		PLANNED	Approved	04-Sep-23	17:00	04-Sep-23	23:00	
210	RQ142593	OCC_210	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(P G)		D	Commissioning of ICT with Spare ICT Bank & CSD Fine tuning works	01/Sep/2023	17:00	07/Sep/2023	23:59		PLANNED	Approved	01-Sep-23	17:00	07-Sep-23	23:59	
211	RQ141826	OCC_210	cpcc2_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT MOGA(PG)	POWER GRID	D	AMP Works	23/Sep/2023	08:00	23/Sep/2023	18:00	Kindly approve	PLANNED	Approved	23-Sep-23	08:00	23-Sep-23	18:00	
212	RQ141825	OCC_210	cpcc2_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT MOGA(PG)	POWER GRID	D	AMP Works	21/Sep/2023	08:00	21/Sep/2023	18:00	Kindly approve	PLANNED	Approved	21-Sep-23	08:00	21-Sep-23	18:00	
213	RQ141900	OCC_210	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KANPUR_GIS(PG)	POWER GRID	D	AMP WORK , IMPLEMENTATION OF 9TH AND 10TH PCC GUIDELINES	18/Sep/2023	10:00	18/Sep/2023	18:00		PLANNED	Approved	18-Sep-23	10:00	18-Sep-23	18:00	
214	RQ141905	OCC_210	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT VARANASI(PG)	POWER GRID	D	FOR AMP WORK OF ICT & PRD SCHEME MODIFICATION	14/Sep/2023	10:00	14/Sep/2023	18:00		PLANNED	Approved	14-Sep-23	10:00	14-Sep-23	18:00	

215	RQ141714	OCC_210	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT AGRA FATEHBAD(UP)	UPPTCL	D	* For Annual Maintenance and Testing Work of ICT Units and Relays at 765kV Substation Fatehabad Agra	21/Sep/2023	09:00	22/Sep/2023	18:00		PLANNED	Approved	21-Sep-23	09:00	22-Sep-23	18:00	
216	RQ141859	OCC_210	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 2 AT UNNAO(UP)	UPPTCL	D	* 1.Routine protection Relay testing and maintenance of 1000 MVA ICT-II . * 2.Power supply will be fed through 1000MVA ICT-1	12/Sep/2023	09:00	13/Sep/2023	17:00		PLANNED	Approved	12-Sep-23	09:00	13-Sep-23	17:00	
217	RQ141860	OCC_210	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 1 AT UNNAO(UP)	UPPTCL	D	* 1. For Replacement/Repa ir of Pantograph Isolator male female contact of X B phase conected through 400kV Main Bus-A at 400k	10/Sep/2023	09:00	11/Sep/2023	17:00		PLANNED	Approved	10-Sep-23	09:00	11-Sep-23	17:00	
218	RQ141935	OCC_210	sldcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT ANTA(RS)	RRVPNL	D	Half Yearly and Quarterly Maintenance	20/Sep/2023	08:00	20/Sep/2023	18:00		PLANNED	Approved	20-Sep-23	08:00	20-Sep-23	18:00	
219	RQ141938	OCC_210	sldcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT ANTA(RS)	RRVPNL	D	Half Yearly and Quarterly Maintenance	18/Sep/2023	08:00	18/Sep/2023	18:00		PLANNED	Approved	18-Sep-23	08:00	18-Sep-23	18:00	
220	RQ141933	OCC_210	sldcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT ANTA(RS)	RRVPNL	D	Half Yearly and Quarterly Maintenance	15/Sep/2023	08:00	15/Sep/2023	18:00		PLANNED	Approved	15-Sep-23	08:00	15-Sep-23	18:00	
221	RQ141930	OCC_210	sldcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT PHAGI(RS)	RRVPNL	D	Quarterly mainttenance work	08/Sep/2023	08:00	08/Sep/2023	18:00		PLANNED	Approved	08-Sep-23	08:00	08-Sep-23	18:00	
222	RQ141937	OCC_210	sldcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT PHAGI(RS)	RRVPNL	D	Quarterly mainttenance work	04/Sep/2023	08:00	04/Sep/2023	18:00		PLANNED	Approved	04-Sep-23	08:00	04-Sep-23	18:00	
223	RQ141788	OCC_210	indigrid_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)- LUDHIANA(PG) (PKTCL) CKT-1	PKTCL	D	Shut Down defect Rectification work as per annual plan	30/Sep/2023	10:00	30/Sep/2023	16:00	Annual Maintenance	PLANNED	Approved	01-Aug-23	17:00	06-Aug-23	23:00	
224	RQ141761	OCC_210	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA- AGRA FATEHBAD (UP) CKT-1	UPPTCL	D	* Jumper Tightening & Defective Polymer & Jumper Replacement X work	29/Sep/2023	10:00	30/Sep/2023	17:00		PLANNED	Approved	29-Sep-23	10:00	30-Sep-23	17:00	

225	RQ141854	OCC_210	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO-LUCKNOW (UP) CKT-1	UPPTCL	D	* For Upgradation of Bus-Bar Protection Panel from E/M to Numerical Type X Connection of CT Bus-Bar Protection Core, Interco	28/Sep/2023	09:00	28/Sep/2023	18:00		PLANNED	Approved	18-Aug-23	08:00	18-Aug-23	18:00	
226	RQ141738	OCC_210	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-SULTANPUR(UP) (UP) CKT-1	UPPTCL	D	* Routine Bay maintenance.	25/Sep/2023	10:00	25/Sep/2023	18:00		PLANNED	Approved	16-Aug-23	08:00	16-Aug-23	18:00	
227	RQ141737	OCC_210	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH-MAU (UP) CKT-1	UPPTCL	C	* Shutdown is Required for DTPC Commissioning and Overhauling of Line Side Isolator of 400KV Azamgarh-Mau line.	25/Sep/2023	09:00	29/Sep/2023	17:00		PLANNED	Approved	04-Aug-23	09:00	05-Aug-23	17:00	
228	RQ142143	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAMBHAL_PRST L-BADAUNE (UP) CKT-1	UPPTCL	D	Power line crossing work for under construction of Loop Out CKT of LILO of 765kV GHatampur-Hapur line at 765/400/220kV GIS SS Rampur	25/Sep/2023	08:00	25/Sep/2023	18:00		PLANNED	Approved	03-Aug-23	09:00	03-Aug-23	18:00	
229	RQ142144	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAMBHAL_PRST L-BADAUNE (UP) CKT-2	UPPTCL	D	Power line crossing work for under construction of Loop Out CKT of LILO of 765kV GHatampur-Hapur line at 765/400/220kV GIS SS Rampur	25/Sep/2023	08:00	25/Sep/2023	18:00		PLANNED	Approved	02-Aug-23	09:00	03-Aug-23	17:00	
230	RQ141768	OCC_210	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAMBHAL_PRST L-BADAUNE (UP) CKT-1	UPPTCL	D	Power line crossing work for under construction of Loop Out CKT of LILO of 765kV GHatampur-Hapur line at 765/400/220kV GIS SS Rampur through TBCB route (PGYTL)	25/Sep/2023	08:00	25/Sep/2023	18:00		PLANNED	Approved	25-Sep-23	08:00	25-Sep-23	18:00	

231	RQ141769	OCC_210	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAMBHAL_PRST L-BADAUNE (UP) CKT-2	UPPTCL	D	Power line crossing work for under construction of Loop Out CKT of LILO of 765kV GHatampur-Hapur line at 765/400/220kV GIS SS Rampur through TBCB route (PGYTL)	25/Sep/2023	08:00	25/Sep/2023	18:00		PLANNED	Approved	25-Sep-23	08:00	25-Sep-23	18:00		
232	RQ141923	OCC_210	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-SARNATH(UP) CKT-2	UPPTCL	C	* DIVERSION OF 1.11 KM. 400KV ANPARA-SARNATH (L-5) & ANPARA-MAU X (L-6) D/C LINE BETWEEN TOWER NO. 421 TO 424 DUE TO INF	21/Sep/2023	08:00	30/Sep/2023	18:00		PLANNED	Rejected						deferred to next occ
233	RQ141734	OCC_210	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-MAU(UP) CKT-1	UPPTCL	C	* DIVERSION OF 1.11 KM. 400KV ANPARA-SARNATH (L-5) ANPARA-MAU (L-6) D/C LINE BETWEEN TOWER NO. 421 TO 424 DUE TO INF	21/Sep/2023	08:00	30/Sep/2023	18:00		PLANNED	Rejected						deferred to next occ
234	RQ141735	OCC_210	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH-GORAKHPUR (UP) CKT-1	UPPTCL	D	* Shutdown is required for routine testing of protection relays of 400kv Azamgarh-Gorakhpur line and other maintenance work.	20/Sep/2023	09:00	20/Sep/2023	18:00		PLANNED	Approved	20-Sep-23	09:00	20-Sep-23	18:00		
235	RQ141736	OCC_210	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-AZAMGARH(UP) CKT-1	UPPTCL	D	* Shutdown is Required for Routine testing of Protection relays and Other maintenance Works.	18/Sep/2023	09:00	18/Sep/2023	17:00		PLANNED	Approved	18-Sep-23	09:00	18-Sep-23	17:00		
236	RQ141851	OCC_210	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	D	* preventive maintenance and testing	18/Sep/2023	08:00	19/Sep/2023	18:00		PLANNED	Approved	18-Sep-23	08:00	19-Sep-23	18:00		

237	RQ142140	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAMBHAL_PRST L - RAMPUR_PRSTL (UP) CKT-2	UPPTCL	D	Power line crossing work for under construction of Loop Out CKT of LILO of 765kV GHatampur-Hapur line at 765/400/220kV GIS SS Rampur	17/Sep/2023	08:00	17/Sep/2023	18:00		PLANNED	Approved	17-Sep-23	08:00	17-Sep-23	18:00	
238	RQ142139	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAMBHAL_PRST L - RAMPUR_PRSTL (UP) CKT-1	UPPTCL	D	Power line crossing work for under construction of Loop Out CKT of LILO of 765kV GHatampur-Hapur line at 765/400/220kV GIS SS Rampur	17/Sep/2023	08:00	17/Sep/2023	18:00		PLANNED	Approved	17-Sep-23	08:00	17-Sep-23	18:00	
239	RQ141767	OCC_210	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAMBHAL_PRST L - RAMPUR_PRSTL (UP) CKT-2	UPPTCL	D	Power line crossing work for under construction of Loop Out CKT of LILO of 765kV GHatampur-Hapur line at 765/400/220kV GIS SS Rampur through TBCB route (PGYTL)	17/Sep/2023	08:00	17/Sep/2023	18:00		PLANNED	Approved	17-Sep-23	08:00	17-Sep-23	18:00	
240	RQ141766	OCC_210	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAMBHAL_PRST L - RAMPUR_PRSTL (UP) CKT-1	UPPTCL	D	Power line crossing work for under construction of Loop Out CKT of LILO of 765kV GHatampur-Hapur line at 765/400/220kV GIS SS Rampur through TBCB route (PGYTL)	17/Sep/2023	08:00	17/Sep/2023	18:00		PLANNED	Approved	17-Sep-23	08:00	17-Sep-23	18:00	
241	RQ141862	OCC_210	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI-MAINPURI (UP) CKT-2	UPPTCL	D	* FOR ROUTINE TESTING AND MAINTENANCE	14/Sep/2023	10:00	15/Sep/2023	17:00		PLANNED	Approved	14-Sep-23	10:00	15-Sep-23	17:00	
242	RQ141760	OCC_210	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-MATHURA (UP) CKT-2	UPPTCL	D	* Jumper Tightening & Defective Polymer & Jumper Replacement X work	14/Sep/2023	10:00	16/Sep/2023	17:00		PLANNED	Approved	14-Sep-23	10:00	16-Sep-23	17:00	
243	RQ141865	OCC_210	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARA(UP)-MEJA TPS(MUN) (UP) CKT-2	UPPTCL	D	RELAY TESTING	14/Sep/2023	08:00	16/Sep/2023	20:00	Power Evacuation will be available through 400KV CKT-1 & 765KV CKT-2	PLANNED	Approved	14-Sep-23	08:00	16-Sep-23	20:00	

244	RQ141741	OCC_210	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-SULTANPUR (UP) CKT-1	UPPTCL	D	* Routine Bay maintenance at 400KV S/S Sultanpur	11/Sep/2023	10:00	11/Sep/2023	18:00		PLANNED	Approved	11-Sep-23	10:00	11-Sep-23	18:00		
245	RQ141864	OCC_210	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARA(UP)-MEJA TPS(MUN) (UP) CKT-1	UPPTCL	D	RELAY TESTING	11/Sep/2023	08:00	13/Sep/2023	20:00	Power Evacuation will be available through 400KV CKT-2 & 765KV CKT-2	PLANNED	Approved	11-Sep-23	08:00	13-Sep-23	20:00		
246	RQ141657	OCC_210	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV REWA ROAD-PANKI (UP) CKT-1	UPPTCL	D	* SHUTDOWN REQUIRED FOR BAY MAINTENANCE(REQUIRED LINE S/D)	10/Sep/2023	10:00	10/Sep/2023	17:00		PLANNED	Approved	10-Sep-23	10:00	10-Sep-23	17:00		
247	RQ141921	OCC_210	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-SARNATH (UP) CKT-1	UPPTCL	C	* DIVERSION OF 1.005 KM. 400KV ANPARA-SARNATH (L3) & X SARNATH-AZAMGARH D/C LINE BETWEEN TOWER NO. 19 TO 22 DUE TO INFR	10/Sep/2023	08:00	20/Sep/2023	18:00		PLANNED	Rejected						deferred to next occ
248	RQ141922	OCC_210	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH-AZAMGARH (UP) CKT-1	UPPTCL	C	* DIVERSION OF 1.005 KM. 400KV ANPARA-SARNATH (L3) & X SARNATH-AZAMGARH D/C LINE BETWEEN TOWER NO. 19 TO 22 DUE TO INFR	10/Sep/2023	08:00	20/Sep/2023	18:00		PLANNED	Rejected						deferred to next occ
249	RQ141765	OCC_210	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-MURADNAGAR_1 (UP) CKT-1	UPPTCL	D	Power line crossing work for under construction of Loop Out CKT of LILO of 765kV GHatampur-Hapur line at 765/400/220kV GIS SS Rampur through TBCB route (PGYTL)	10/Sep/2023	08:00	10/Sep/2023	18:00		PLANNED	Approved	10-Sep-23	08:00	10-Sep-23	18:00		
250	RQ141896	OCC_210	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	D	* ERECTION OF BUSHINNG OF 50 MVAR LINE REACTOR OF 400 KV X UNNAO-BAREILLY-II LINE AT 400 KV S/S UNNAO	09/Sep/2023	09:00	09/Sep/2023	17:00		PLANNED	Approved	09-Sep-23	09:00	09-Sep-23	17:00		

251	RQ141897	OCC_210	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	D	* DISMANTLING OF BUSHING FOR REPLACEMENT OF OLD GASKET OF 50 MVAR LINE X REACTOR OF 400 KV UNNAO-BAREILLY-II LINE AT 400 KV S	07/Sep/2023	09:00	07/Sep/2023	17:00		PLANNED	Approved	07-Sep-23	09:00	07-Sep-23	17:00	
252	RQ142249	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO-LUCKNOW (UP) CKT-1	UPPTCL	C	Tower erection work of LILO of 400 KV lucknow-Unnao-1 at Mohanlalganj Station to avoid induction	04/Sep/2023	08:00	06/Sep/2023	18:00		PLANNED	Approved	04-Sep-23	08:00	06-Sep-23	18:00	Powergrid to apply on d-3 basis for preponing of s/d
253	RQ141850	OCC_210	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	C	* shutdown of line required to take newly commissioned 63 mvar line X reactor in circuit at 400 kv sub station bareilly .	04/Sep/2023	08:00	05/Sep/2023	18:00		PLANNED	Approved					FTC clearance required charging/May be taken after 15 September
254	RQ142055	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-MURADNAGAR_1 (UP) CKT-1	UPPTCL	D	Actual S/D required on 22.08.23 for Power line crossing work for under construction of Loop IN CKT of LILO of 765kV GHatampur-Hapur line at 765/400/220kV GIS SS Rampur	01/Sep/2023	08:00	01/Sep/2023	18:00		PLANNED	Approved	01-Sep-23	08:00	01-Sep-23	18:00	
255	RQ142942	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	C	For De-stringing of 800 KV BNC-Agra line(Dismantalled portion) in overhead crossing span 3718 & 3719 with 400 KV D/C Unnao-Bareilly line of UPPTCL for diversion of 800 KV line in section 3715 to 3724 for construction of Ganga Expressway	01/Sep/2023	08:00	02/Sep/2023	18:00		PLANNED	Approved					One ckt shutdwon may be given at a time from unnao/Annexure B-6/Safety clearance required before charging/No other shutdown befrom both ends/May be taken after 20 September as per UP

256	RQ142943	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY UNNAO (UP) CKT-2	UPPTCL	C	For De-stringing of 800 KV BNC-Agra line(Dismantalled portion) in overhead crossing span 3718 & 3719 with 400 KV D/C Unnao-Bareilly line of UPPTCL for diversion of 800 KV line in section 3715 to 3724 for construction of Ganga Expressway	01/Sep/2023	08:00	02/Sep/2023	18:00		PLANNED	Approved						One ckt shutdwon may be given at a time from unnao/Annexure B-6/Safety clearance required before charging/No other shutdown befrom both ends/May be taken after 20 September as per UP
257	RQ142270	OCC_210	sldcup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-ALIGARH (UP) CKT-1	UPPTCL	C	Power line crossing work for under construction of Loop In CKT of LILO of 765kV GHatampur-Hapur line at 765/400/220kV GIS SS Rampur through TBCB route (PGYTL)	01/Sep/2023	08:00	01/Sep/2023	18:00	This shutdown is required on 22.08.2023.	PLANNED	Approved	01-Sep-23	08:00	01-Sep-23	18:00		
258	RQ142172	OCC_210	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	To set right the worn out conductor	29/Sep/2023	09:00	29/Sep/2023	18:00		PLANNED	Approved	29-Sep-23	09:00	29-Sep-23	18:00		
259	RQ142175	OCC_210	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	To attend the drone inspection observations and set right the worn out conductor.	27/Sep/2023	09:00	27/Sep/2023	18:00		PLANNED	Approved	27-Sep-23	09:00	27-Sep-23	18:00		
260	RQ142218	OCC_210	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-2	HVPNL	C	For erection of tower under the line and stringing work as a shifting work of HORC	25/Sep/2023	08:00	12/Oct/2023	20:00		PLANNED	Rejected						may be given subject to real time Grid conditions/PTCC clearance and B-7& required/Will be given along with Unit outage
261	RQ142217	OCC_210	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-1	HVPNL	C	For erection of tower under the line and stringing work as a shifting work of HORC	25/Sep/2023	08:00	12/Oct/2023	20:00		PLANNED	Rejected						may be given subject to real time Grid conditions/PTCC clearance and B-7& required/Will be given along with Unit outage
262	RQ141756	OCC_210	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-NUHIWALI(HV) (HV) CKT-1	HVPNL	D	General maintenance of line and trimming of trees	20/Sep/2023	10:00	20/Sep/2023	17:00		PLANNED	Approved	20-Sep-23	10:00	20-Sep-23	17:00		
263	RQ141688	OCC_210	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	For Half Yearly mtc of Line	18/Sep/2023	09:30	18/Sep/2023	18:00		PLANNED	Approved	18-Sep-23	09:30	18-Sep-23	18:00		
264	RQ141687	OCC_210	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	For Half Yearly mtc of Line	15/Sep/2023	09:30	15/Sep/2023	18:00		PLANNED	Approved	15-Sep-23	09:30	15-Sep-23	18:00		

265	RQ141757	OCC_210	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NUHIAWALI(HV)-FATEHABAD(PG) (HV) CKT-1	HVPNL	D	General maintenance of line and trimming of trees	14/Sep/2023	10:00	14/Sep/2023	17:00		PLANNED	Approved	14-Sep-23	10:00	14-Sep-23	17:00	
266	RQ142171	OCC_210	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-2	HVPNL	D	To replace the line LTU and testing of PLCC equipment.	14/Sep/2023	09:00	14/Sep/2023	18:00		PLANNED	Approved	14-Sep-23	09:00	14-Sep-23	18:00	
267	RQ141686	OCC_210	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	For replacement of DPR Main-2 Relay at Daulatabad & to attend the drone inspection observations.	13/Sep/2023	09:30	13/Sep/2023	18:00		PLANNED	Approved	13-Sep-23	09:30	13-Sep-23	18:00	
268	RQ142170	OCC_210	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-1	HVPNL	D	To replace the line LTU and testing of PLCC equipment.	13/Sep/2023	09:00	13/Sep/2023	18:00		PLANNED	Approved	13-Sep-23	09:00	13-Sep-23	18:00	
269	RQ141685	OCC_210	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	For replacement of DPR Main-2 Relay at Daulatabad & to attend the drone inspection observations.	11/Sep/2023	09:30	11/Sep/2023	18:00		PLANNED	Approved	11-Sep-23	09:30	11-Sep-23	18:00	
270	RQ141690	OCC_210	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	For Half Yearly mtc of Line	07/Sep/2023	09:30	07/Sep/2023	18:00		PLANNED	Approved	07-Sep-23	09:30	07-Sep-23	18:00	
271	RQ142173	OCC_210	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	To attend the drone inspection observations.	06/Sep/2023	09:00	06/Sep/2023	18:00		PLANNED	Approved	06-Sep-23	09:00	06-Sep-23	18:00	
272	RQ141689	OCC_210	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	For Half Yearly mtc of Line	04/Sep/2023	09:30	04/Sep/2023	18:00		PLANNED	Approved	04-Sep-23	09:30	04-Sep-23	18:00	
273	RQ142216	OCC_210	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	C	For erection of tower under the line and stringing work as a shifting work of HORC	02/Sep/2023	08:00	13/Sep/2023	20:00		PLANNED	Approved					may be given subject to real time Grid conditions/PTCC clearance and B-7& required. May be availed after 15th Sep.
274	RQ142215	OCC_210	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	C	For erection of tower under the line and stringing work as a shifting work of HORC	02/Sep/2023	08:00	13/Sep/2023	20:00		PLANNED	Approved					may be given subject to real time Grid conditions/PTCC clearance and B-7& required. May be availed after 15th Sep.
275	RQ142288	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1		D	Auto reclose in Non-Auto Mode for Cu Bond installation on Earthwire	29/Sep/2023	08:00	30/Sep/2023	18:00		PLANNED	Approved	29-Sep-23	08:00	30-Sep-23	18:00	
276	RQ142451	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE-DEHRADUN (PG) CKT-1		D	For rectification of shut down nature defect	28/Sep/2023	09:00	30/Sep/2023	18:00	to be kept A/R in non auto mode of other charged circuit	PLANNED	Approved	28-Sep-23	09:00	30-Sep-23	18:00	

277	RQ142441	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH-GURGAON (PG) CKT-1		D	For shutdown nature defect rectification & fixing of pilot in transmission line	26/Sep/2023	09:15	26/Sep/2023	17:30		PLANNED	Approved	26-Sep-23	09:15	26-Sep-23	17:30	
278	RQ142440	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-SOHNA ROAD (GPTL) (GPTL) CKT-2		D	For shutdown nature defect rectification & fixing of pilot in transmission line	26/Sep/2023	09:15	26/Sep/2023	17:30		PLANNED	Approved	26-Sep-23	09:15	26-Sep-23	17:30	
279	RQ142450	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE-SAHARANPUR (PG) CKT-1		D	For rectification of shut down nature defect	25/Sep/2023	09:00	27/Sep/2023	18:00	to be kept A/R in non auto mode of other charged circuit	PLANNED	Approved	25-Sep-23	09:00	27-Sep-23	18:00	
280	RQ142287	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2		D	Auto reclose in Non-Auto Mode for Cu Bond installation on Earthwire	25/Sep/2023	09:00	27/Sep/2023	18:00		PLANNED	Approved	25-Sep-23	09:00	27-Sep-23	18:00	
281	RQ142361	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-2		D	Rectification of SD Nature Defects i.e. tightning Jumper, Spacer, Fixing G ring to make this line a model line etc	25/Sep/2023	08:00	30/Sep/2023	19:30	Auto-reclose of 400 KV KAITHAL-HISSAR (PG) CKT-1 is required to be on Non-auto mode	PLANNED	Approved	25-Sep-23	08:00	30-Sep-23	19:30	
282	RQ142411	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLAYAT SOLAR NTPC_1 (NTPC_KOLAYAT SL)-BHADLA_2 (PG) (NTPC_KOLAYAT SL) CKT-1		D	REPLACEMENT OF RELAY	23/Sep/2023	17:00	23/Sep/2023	23:59		PLANNED	Approved	23-Sep-23	17:00	23-Sep-23	23:59	
283	RQ142282	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2		D	Rectification of SD Nature Defects i.e. Jumper tightning, rectification of VD,IGR etc.	23/Sep/2023	08:00	23/Sep/2023	18:00		PLANNED	Approved	23-Sep-23	08:00	23-Sep-23	18:00	
284	RQ142410	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-1		D	to attend SD nature defects	23/Sep/2023	08:00	23/Sep/2023	18:00		PLANNED	Rejected					Delhi requested to plan in October month in lean period
285	RQ142409	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-2		D	to attend SD nature defects	23/Sep/2023	08:00	23/Sep/2023	18:00	SD of one side of both ckt. reqd. on same day for spacer damper fixing	PLANNED	Rejected					Delhi requested to plan in October month in lean period
286	RQ142336	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KOTA(PG) (RS) CKT-1		D	For AMP of Line equipment	22/Sep/2023	09:00	22/Sep/2023	18:00		PLANNED	Approved	22-Sep-23	17:00	22-Sep-23	23:00	May be given from 1700 Hrs

287	RQ142283	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1		D	Rectification of SD Nature Defects i.e. Jumper tightning, rectification of VD,IGR etc.	22/Sep/2023	08:00	22/Sep/2023	18:00		PLANNED	Approved	22-Sep-23	08:00	22-Sep-23	18:00	
288	RQ142437	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2		D	For shutdown nature defect rectification of model transmission line	22/Sep/2023	08:00	22/Sep/2023	18:00	to be kept A/R in non auto mode of other charged circuit	PLANNED	Approved	22-Sep-23	17:00	22-Sep-23	23:00	May be given from 1700 Hrs
289	RQ142449	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-SAHARANPUR (PG) CKT-1		D	For rectification of shut down nature defect	21/Sep/2023	09:00	23/Sep/2023	18:00	to be kept A/R in non auto mode of other charged circuit	PLANNED	Approved	21-Sep-23	09:00	23-Sep-23	18:00	
290	RQ142347	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-2		C	Diversion work for UPEIDA Ganga Expressway under EPC	21/Sep/2023	08:00	30/Sep/2023	18:00		PLANNED	Approved	21-Sep-23	08:00	30-Sep-23	18:00	CEA clearance/PTCC clearance and Annexure B-7 required before charging
291	RQ142346	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-1		C	Diversion work for UPEIDA Ganga Expressway under EPC	21/Sep/2023	08:00	30/Sep/2023	18:00		PLANNED	Approved	21-Sep-23	08:00	30-Sep-23	18:00	CEA clearance/PTCC clearance and Annexure B-7 required before charging
292	RQ142290	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-SIKAR (PG) CKT-2		D	Rectification of SD Nature Defects for cross patrolled tower i.e. Jumper tightning, rectification of VD,IGR etc.	21/Sep/2023	08:00	21/Sep/2023	18:00		PLANNED	Approved	21-Sep-23	08:00	21-Sep-23	18:00	
293	RQ142436	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1		D	For shutdown nature defect rectification of model transmission line	21/Sep/2023	08:00	21/Sep/2023	18:00	to be kept A/R in non auto mode of other charged circuit	PLANNED	Approved	21-Sep-23	17:00	21-Sep-23	23:00	May be given from 1700 Hrs
294	RQ142328	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-KANKROLI (PG) CKT-1		D	Attending Shutdown nature defects i.e Reversed Grading Ring, Cotter pins, Hardware fitting pins etc.	21/Sep/2023	08:00	23/Sep/2023	18:00	Zerda-Kankroli line(Ckt# 1)to be kept into non auto mode.	PLANNED	Approved	21-Sep-23	17:00	23-Sep-23	23:00	May be given from 1700 Hrs
295	RQ142289	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1		D	Rectification of SD Nature Defects i.e. Jumper tightning, rectification of VD,IGR etc.	20/Sep/2023	08:00	20/Sep/2023	18:00		PLANNED	Approved	20-Sep-23	17:00	20-Sep-23	23:00	May be given from 1700 Hrs
296	RQ142435	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1		D	For shutdown nature defect rectification of model transmission line	20/Sep/2023	08:00	20/Sep/2023	18:00	to be kept A/R in non auto mode of other charged circuit	PLANNED	Approved	20-Sep-23	17:00	20-Sep-23	23:00	May be given from 1700 Hrs

297	RQ142430	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2		D	For arching horn installation work in Line isolator/earth switch by agency M/s Linxon	20/Sep/2023	00:00	22/Sep/2023	00:00		PLANNED	Approved	20-Sep-23	17:00	22-Sep-23	23:00	May be given from 1700 Hrs
298	RQ142434	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1		D	For shutdown nature defect rectification of model transmission line	19/Sep/2023	08:00	19/Sep/2023	18:00	to be kept A/R in non auto mode of other charged circuit	PLANNED	Approved	19-Sep-23	17:00	19-Sep-23	23:00	May be given from 1700 Hrs
299	RQ142448	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-DEHRADUN (PG) CKT-1		D	For rectification of shut down nature defect	18/Sep/2023	09:00	20/Sep/2023	18:00	to be kept A/R in non auto mode of other charged circuit	PLANNED	Approved	18-Sep-23	09:00	20-Sep-23	18:00	
300	RQ142404	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2		D	Additional glass disc insertion: LOA given	18/Sep/2023	08:00	19/Sep/2023	18:00	Non auto for 400 kv RAPPD-Jaipur South	PLANNED	Approved	18-Sep-23	08:00	19-Sep-23	18:00	
301	RQ142360	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-1		D	Rectification of SD Nature Defects i.e. tightening Jumper, Spacer, Fixing G ring to make this line a model line etc	18/Sep/2023	08:00	23/Sep/2023	19:30	Auto-reclose of 400 KV KAITHAL-HISSAR (PG) CKT-2 is required to be on Non-auto mode	PLANNED	Approved	18-Sep-23	08:00	23-Sep-23	19:30	
302	RQ142433	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1		D	For shutdown nature defect rectification of model transmission line	18/Sep/2023	08:00	18/Sep/2023	18:00	to be kept A/R in non auto mode of other charged circuit	PLANNED	Approved	18-Sep-23	17:00	18-Sep-23	23:00	May be given from 1700 Hrs
303	RQ142408	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-2		D	to attend SD nature defects	16/Sep/2023	08:00	16/Sep/2023	18:00		PLANNED	Rejected					Delhi requested to plan in October month in lean period
304	RQ142407	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-1		D	to attend SD nature defects	16/Sep/2023	08:00	16/Sep/2023	18:00	SD of one side of both ckt. reqd. on same day for spacer damper fixing	PLANNED	Rejected					Delhi requested to plan in October month in lean period
305	RQ142403	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1		D	Additional glass disc insertion: LOA given	15/Sep/2023	08:00	16/Sep/2023	18:00	Non auto for 400 kv RAPPD-Kota	PLANNED	Approved	15-Sep-23	17:00	16-Sep-23	23:00	May be given from 1700 Hrs
306	RQ142397	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-SIKAR (PG) CKT-2		D	Auto reclose in Non-Auto Mode for Cu Bond installation on Earthwire	14/Sep/2023	09:00	16/Sep/2023	18:00		PLANNED	Approved	14-Sep-23	17:00	16-Sep-23	23:00	May be given from 1700 Hrs
307	RQ142443	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-NEEMRANA (PG) CKT-2		D	For shutdown nature defect rectification & fixing of pilot in transmission line	14/Sep/2023	08:30	15/Sep/2023	18:00		PLANNED	Approved	14-Sep-23	17:00	15-Sep-23	23:00	May be given from 1700 Hrs

308	RQ142330	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1		D	To Attend Loose G Ring and other Shutdown nature defects	14/Sep/2023	08:00	14/Sep/2023	18:00	400 KV RAPP-KANKROLI CK-I to be kept in non Auto mode	PLANNED	Approved	14-Sep-23	17:00	14-Sep-23	23:00	May be given from 1700 Hrs
309	RQ142402	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1		D	Additional glass disc insertion: LOA given	13/Sep/2023	08:00	14/Sep/2023	18:00	Non auto for 400 kV RAPP-C-Kankroli	PLANNED	Approved	13-Sep-23	17:00	14-Sep-23	23:00	May be given from 1700 Hrs
310	RQ142447	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-KASHIPUR(UK) (PG) CKT-2		D	For rectification of shut down nature defect	12/Sep/2023	09:00	16/Sep/2023	18:00	to be kept A/R in non auto mode of other charged circuit	PLANNED	Approved	12-Sep-23	09:00	16-Sep-23	18:00	
311	RQ142335	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1		D	For AMP and body protection modification work of non switchable Line Reactor	12/Sep/2023	09:00	12/Sep/2023	18:00		PLANNED	Approved	12-Sep-23	09:00	12-Sep-23	18:00	
312	RQ142431	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-KAITHAL(PG) (PG) CKT-1		D	For shutdown nature defect rectification of model transmission line	12/Sep/2023	09:00	12/Sep/2023	18:00		PLANNED	Approved	12-Sep-23	09:00	12-Sep-23	18:00	
313	RQ142442	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-NEEMRANA (PG) CKT-1		D	For shutdown nature defect rectification & fixing of pilot in transmission line	12/Sep/2023	08:30	13/Sep/2023	18:00		PLANNED	Approved	12-Sep-23	08:30	13-Sep-23	18:00	
314	RQ142329	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1		D	To Attend Loose G Ring and other Shutdown nature defects	12/Sep/2023	08:00	12/Sep/2023	18:00	400 KV Chitto KANKROLI CK-I to be kept in non Auto mode	PLANNED	Approved	12-Sep-23	17:00	12-Sep-23	23:00	May be given from 1700 Hrs
315	RQ142359	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-2		D	Rectification of SD Nature Defects i.e. tightning Jumper, Spacer, Fixing G ring etc	12/Sep/2023	08:00	12/Sep/2023	18:00		PLANNED	Approved	12-Sep-23	17:00	12-Sep-23	23:00	May be given from 1700 Hrs
316	RQ142396	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-BABAI(RS) (NRSS36) CKT-1		D	Auto reclose in Non-Auto Mode for Alluminium bond installation on OPGW	11/Sep/2023	09:00	13/Sep/2023	18:00		PLANNED	Approved	11-Sep-23	17:00	13-Sep-23	23:00	May be given from 1700 Hrs
317	RQ142401	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1		D	Additional glass disc insertion: LOA given	11/Sep/2023	08:00	12/Sep/2023	18:00	Non auto for 400 kV RAPP-C-Chittorgarh	PLANNED	Approved	11-Sep-23	17:00	12-Sep-23	23:00	May be given from 1700 Hrs
318	RQ142350	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-4		C	Diversion work for UPEIDA Ganga Expressway under EPC	11/Sep/2023	08:00	20/Sep/2023	18:00		PLANNED	Approved	11-Sep-23	08:00	20-Sep-23	18:00	CEA clearance/PTCC clearance and Annexure B-7 required before charging
319	RQ142349	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-3		C	Diversion work for UPEIDA Ganga Expressway under EPC	11/Sep/2023	08:00	20/Sep/2023	18:00		PLANNED	Approved	11-Sep-23	08:00	20-Sep-23	18:00	CEA clearance/PTCC clearance and Annexure B-7 required before charging

320	RQ142344	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-KOTPUTLI (PG) CKT-1		C	Diversion work for NCRTC Delhi-Gurgaon -Rewari SNB RRTS	11/Sep/2023	08:00	20/Sep/2023	18:00		PLANNED	Approved	11-Sep-23	08:00	20-Sep-23	18:00	CEA clearance/PTCC clearance and Annexure B-7 required before charging/Haryana consent required/Only two continuous shutdown would be given at a time/Study required
321	RQ142355	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1		C	Diversion work for NCRTC Delhi-Gurgaon -Rewari SNB RRTS	11/Sep/2023	08:00	20/Sep/2023	18:00		PLANNED	Approved	11-Sep-23	08:00	20-Sep-23	18:00	CEA clearance/PTCC clearance and Annexure B-7 required before charging/Haryana consent required/Only two continuous shutdown would be given at a time/Study required
322	RQ142343	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1		C	Diversion work for NCRTC Delhi-Gurgaon -Rewari SNB RRTS	11/Sep/2023	08:00	20/Sep/2023	18:00		PLANNED	Approved	11-Sep-23	08:00	20-Sep-23	18:00	CEA clearance/PTCC clearance and Annexure B-7 required before charging/Haryana consent required/Only two continuous shutdown would be given at a time/Study required
323	RQ142358	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-1		D	Rectification of SD Nature Defects i.e. tightning Jumper, Spacer, Fixing G ring etc	11/Sep/2023	08:00	11/Sep/2023	18:00		PLANNED	Approved	11-Sep-23	17:00	11-Sep-23	23:00	May be given from 1700 Hrs
324	RQ142366	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1		D	Auto reclose in NON Auto Mode for Bird Guard installation (online work)	10/Sep/2023	09:15	30/Sep/2023	18:00	Auto reclose Non Auto Mode	PLANNED	Approved	10-Sep-23	17:00	30-Sep-23	23:00	May be given from 1700 Hrs
325	RQ142376	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-1		D	Attending oil leakges from all ct of old wsi make ct of main bay 404 by DTL	09/Sep/2023	09:00	09/Sep/2023	18:30		PLANNED	Approved	09-Sep-23	09:00	09-Sep-23	18:30	Subject to Delhi consent
326	RQ142285	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-2		D	Single Suspension Tower fittings replace with Double Suspension tower of SH & NH Crossing i.e. Loc.no. 100, 101,161,162	09/Sep/2023	08:00	09/Sep/2023	18:00		PLANNED	Approved	09-Sep-23	08:00	09-Sep-23	18:00	
327	RQ142406	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BALLABHGARH (PG) CKT-1		D	to attend SD nature defects	09/Sep/2023	08:00	09/Sep/2023	18:00		PLANNED	Approved	09-Sep-23	08:00	09-Sep-23	18:00	
328	RQ142303	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-2		C	Reactor commisioning work	08/Sep/2023	09:00	11/Sep/2023	20:00		PLANNED	Approved	08-Sep-23	09:00	11-Sep-23	20:00	Subject to no major shutdown from both ends/FTC clerance required before charging reactor

329	RQ142286	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-1		D	Single Suspension Tower fittings replace with Double Suspension tower of SH & NH Crossing i.e. Loc.no. 100, 101,161,162	08/Sep/2023	08:00	08/Sep/2023	18:00		PLANNED	Approved	08-Sep-23	08:00	08-Sep-23	18:00	
330	RQ142311	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(R S)-CHITTORGARH(P G) (PG) CKT-2		D	Replacement of insulator damage and jumper spacer fixing	08/Sep/2023	08:00	08/Sep/2023	18:00		PLANNED	Approved	08-Sep-23	17:00	08-Sep-23	23:00	May be given from 1700 Hrs
331	RQ142429	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(P G)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1		D	For arching horn installation work in Line isolator/earth switch by agency M/s Linxon	08/Sep/2023	00:00	10/Sep/2023	00:00		PLANNED	Approved	08-Sep-23	17:00	10-Sep-23	23:00	May be given from 1700 Hrs
332	RQ142374	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHK T)-BAWANA(DV) (PG) CKT-1		D	Modification of terminal connector for attending the repeated hotspot of line isolator	07/Sep/2023	09:00	07/Sep/2023	18:30		PLANNED	Approved	07-Sep-23	09:00	07-Sep-23	18:30	
333	RQ142446	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-KASHIPUR(UK) (PG) CKT-1		D	For rectification of shut down nature defect	07/Sep/2023	09:00	11/Sep/2023	18:00	to be kept A/R in non auto mode of other charged circuit	PLANNED	Approved	07-Sep-23	09:00	11-Sep-23	18:00	
334	RQ142357	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-KOTPUTLI (PG) CKT-1		D	Rectification of SD Nature Defects i.e. tightning Jumper, Spacer, Fixing G ring etc	07/Sep/2023	08:00	08/Sep/2023	18:00		PLANNED	Approved	07-Sep-23	08:00	08-Sep-23	18:00	
335	RQ142395	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2		D	AMP OF LINE BAY + SHUTDOWN NATURE DEFECT	07/Sep/2023	08:00	07/Sep/2023	18:00		PLANNED	Rejected					Delhi requested to plan in October month in lean period
336	RQ142318	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1		D	AMP work of Line equipment	06/Sep/2023	09:00	06/Sep/2023	17:00		PLANNED	Approved	06-Sep-23	17:00	06-Sep-23	23:00	May be given from 1700 Hrs
337	RQ142375	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-1		D	Attending oil leakges from all ct of old wsi make ct of main bay 404 by DTL	06/Sep/2023	09:00	06/Sep/2023	18:30		PLANNED	Approved	06-Sep-23	09:00	06-Sep-23	18:30	Subject to Delhi consent
338	RQ142365	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1		D	Attending Shutdown nature defects i.e Reversed Grading Ring, Cotter pins, Hardware fittings, bird guards etc.	06/Sep/2023	09:00	07/Sep/2023	18:00		PLANNED	Approved	06-Sep-23	17:00	07-Sep-23	23:00	May be given from 1700 Hrs

339	RQ142394	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1		D	AMP OF LINE BAY + SHUTDOWN NATURE DEFECT	06/Sep/2023	08:00	06/Sep/2023	18:00		PLANNED	Rejected						Delhi requested to plan in October month in lean period
340	RQ142390	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-SIKAR(PG) (RS) CKT-2		D	AMP OF LINE BAY	05/Sep/2023	09:00	05/Sep/2023	18:00		PLANNED	Approved	05-Sep-23	17:00	05-Sep-23	23:00		May be given from 1700 Hrs
341	RQ142317	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1		D	AMP work of Line reactor and Line equipment	05/Sep/2023	09:00	05/Sep/2023	17:00		PLANNED	Approved	05-Sep-23	17:00	05-Sep-23	23:00		May be given from 1700 Hrs
342	RQ142327	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1		D	Attending Shutdown nature defects i.e Reversed Grading Ring, Cotter pins, Hardware fitting pins etc.	05/Sep/2023	08:00	08/Sep/2023	18:00	Auto reclose relay of Bhinmal-Kankroli line(Ckt# 2) to be kept into non auto mode.	PLANNED	Approved	05-Sep-23	17:00	08-Sep-23	23:00		May be given from 1700 Hrs
343	RQ142393	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-JHATIKARA(PG) (DTL) CKT-2		D	AMP OF LINE BAY + SHUTDOWN NATURE DEFECT	05/Sep/2023	08:00	05/Sep/2023	18:00		PLANNED	Rejected						Delhi requested to plan in October month in lean period
344	RQ142308	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(R S)-KANKROLI(PG) (PG) CKT-1		D	to fixing grading ring and jumpher tightning and suspension fitting tighting etc	05/Sep/2023	08:00	05/Sep/2023	18:00		PLANNED	Approved	05-Sep-23	17:00	05-Sep-23	23:00		May be given from 1700 Hrs
345	RQ142373	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHK T)-BAWANA(DV) (PG) CKT-1		D	Modification of terminal connector for attending the repeated hotspot of line isolator	04/Sep/2023	09:00	04/Sep/2023	18:30		PLANNED	Approved	04-Sep-23	09:00	04-Sep-23	18:30		Subject to Delhi consent
346	RQ142364	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-KANKROLI (PG) CKT-1		C	for bypass WR-NR Inter- Regional Corridor / 400 KV Zerda- Bhinmal and 400 KV Bhinmal Kankroli line through jumper arrangement (temporary) at Loc. No. 02 of 400 KV D/C Zerda-Bhinmal-Kankroli LILO line vide note E- 654054,	04/Sep/2023	09:00	05/Sep/2023	18:00		PLANNED	Approved	04-Sep-23	09:00	05-Sep-23	18:00		

347	RQ142363	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-ZERDA (PG) CKT-1		C	for bypass WR-NR Inter- Regional Corridor / 400 KV Zerda- Bhinmal and 400 KV Bhinmal Kankroli line through jumper arrangement (temporary) at Loc. No. 02 of 400 KV D/C Zerda-Bhinmal-Kankroli LLO line vide note E-654054,	04/Sep/2023	09:00	05/Sep/2023	18:00		PLANNED	Approved	04-Sep-23	09:00	05-Sep-23	18:00	ATC Curtailment of 400 MW in NR Export. Subjected to WRPC approval
348	RQ142320	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1		D	Non-Auto mode for on line PID testing of porcelain insulator	04/Sep/2023	09:00	14/Sep/2023	18:00		PLANNED	Approved	04-Sep-23	09:00	14-Sep-23	18:00	
349	RQ142284	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-1		D	Auto reclose in Non-Auto Mode for All. Bond installation on OPGW	04/Sep/2023	08:00	05/Sep/2023	18:00		PLANNED	Approved	04-Sep-23	08:00	05-Sep-23	18:00	
350	RQ142292	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-JIND (PG) CKT-2		D	Rectification of SD Nature Defects i.e. Jumper tightning, rectification of VD,IGR etc.	03/Sep/2023	09:00	03/Sep/2023	18:00		PLANNED	Approved	03-Sep-23	09:00	03-Sep-23	18:00	
351	RQ142291	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-JIND (PG) CKT-1		D	Rectification of SD Nature Defects i.e. Jumper tightning, rectification of VD,IGR etc.	02/Sep/2023	08:00	02/Sep/2023	16:00		PLANNED	Approved	02-Sep-23	08:00	02-Sep-23	16:00	
352	RQ142385	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-RISHIKESH(UK) (PG) CKT-1		D	FOR AMP WORK	01/Sep/2023	09:00	01/Sep/2023	18:00		PLANNED	Approved	01-Sep-23	09:00	01-Sep-23	18:00	
353	RQ142389	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-SIKAR(PG) (RS) CKT-1		D	AMP OF LINE BAY	01/Sep/2023	09:00	01/Sep/2023	18:00		PLANNED	Approved	01-Sep-23	17:00	01-Sep-23	23:00	May be given from 1700 Hrs
354	RQ142372	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TEHRI(THDC)-KOTESHWAR(PG) (PG) CKT-3		D	Auto Reclose off is required for OPGW INSTALLATION works under Northern Region Optical fibre Strengthening Scheme (NROSS)	01/Sep/2023	08:00	30/Sep/2023	18:00	Auto-recloser on daily basis	PLANNED	Approved	01-Sep-23	08:00	30-Sep-23	18:00	

355	RQ142351	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-1		C	DIVERSION WORK 122-123 NHAI	01/Sep/2023	08:00	12/Sep/2023	18:00		PLANNED	Approved						CEA clearance/PTCC clearance and Annexure B-7 required before charging/May be given after 15 September subject to no other continuous shutdown in Meerut-Dadri complex
356	RQ142352	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-2		C	DIVERSION WORK 122-123 NHAI	01/Sep/2023	08:00	12/Sep/2023	18:00		PLANNED	Approved						CEA clearance/PTCC clearance and Annexure B-7 required before charging/May be given after 15 September subject to no other continuous shutdown in Meerut-Dadri complex
357	RQ142348	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR(UP)-MORADABAD(U P) (PG) CKT-1		C	Diversion work for UPEIDA Ganga Expressway under EPC	01/Sep/2023	08:00	10/Sep/2023	18:00		PLANNED	Approved						CEA clearance/PTCC clearance and Annexure B-7 required before charging/May be given after 15 September
358	RQ142337	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-2		C	Diversion work for NCRTC Delhi-Gurgaon -Rewari SNB RRTS	01/Sep/2023	08:00	10/Sep/2023	18:00		PLANNED	Approved	01-Sep-23	08:00	10-Sep-23	18:00		CEA clearance/PTCC clearance and Annexure B-7 required before charging/Haryana consent required/Only two continuous shutdown would be given at a time/Study required
359	RQ142338	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-3		C	Diversion work for NCRTC Delhi-Gurgaon -Rewari SNB RRTS	01/Sep/2023	08:00	10/Sep/2023	18:00		PLANNED	Approved	01-Sep-23	08:00	10-Sep-23	18:00		CEA clearance/PTCC clearance and Annexure B-7 required before charging/Haryana consent required/Only two continuous shutdown would be given at a time/Study required
360	RQ142331	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1		C	For reconductoring works with Twin HTLS	01/Sep/2023	08:00	30/Sep/2023	18:00		PLANNED	Approved	01-Sep-23	08:00	30-Sep-23	18:00		Subjected to WRPC approval
361	RQ142332	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1		C	NON AUTO MODE OPGW STRINGING	01/Sep/2023	08:00	30/Sep/2023	18:00		PLANNED	Approved	01-Sep-23	08:00	30-Sep-23	18:00		
362	RQ142769	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_2(NH)-WAGOORA(PG) (PG) CKT-1	POWER GRID	D	Rectification of shutdown based defects of the line	28/Sep/2023	09:00	28/Sep/2023	18:00	Kindly approve	PLANNED	Approved	28-Sep-23	09:00	28-Sep-23	18:00		NHPC gave consent
363	RQ142954	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-VARANASI (PG) CKT-1	POWER GRID	D	For rectification of open/damaged bundle spacers	26/Sep/2023	08:00	26/Sep/2023	18:00		PLANNED	Approved	26-Sep-23	08:00	26-Sep-23	18:00		

364	RQ141814	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MALERKOTLA-PATIALA (PG) CKT-1	POWER GRID	D	AR non auto mode required for installation of canopy on suspension insulators to avoid bird dropping.	25/Sep/2023	09:00	30/Sep/2023	18:00	Non shutdown activity. Kindly approve	PLANNED	Approved	25-Sep-23	09:00	30-Sep-23	18:00	
365	RQ141869	OCC_210	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW(UP)-BAREILLY(PG) (PG) CKT-1	POWER GRID	D	* For Upgradation of Bus-Bar Protection Panel from E/M type to Numerical X Type (Connection of CT Bus-Bar Protection Core, I	24/Sep/2023	09:00	24/Sep/2023	18:00		PLANNED	Approved	24-Sep-23	09:00	24-Sep-23	18:00	
366	RQ142081	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWER GRID	D	Shutdown required for rectification work of tower no. 166 and 195.	24/Sep/2023	08:00	26/Sep/2023	18:00	Kindly approve	PLANNED	Approved	24-Sep-23	08:00	26-Sep-23	18:00	NHPC gave consent
367	RQ141808	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-SAMBA (PG) CKT-2	POWER GRID	D	AMP Works of Line equipments	23/Sep/2023	09:00	23/Sep/2023	18:00	Kindly approve	PLANNED	Approved	23-Sep-23	09:00	23-Sep-23	18:00	
368	RQ141853	OCC_210	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	POWER GRID	D	* For Annual Protection Testing & Upgradation of Bus-Bar Protection X Panel from E/M type to Numerical (Connection of	23/Sep/2023	09:00	23/Sep/2023	18:00		PLANNED	Approved	23-Sep-23	09:00	23-Sep-23	18:00	
369	RQ141807	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-SAMBA (PG) CKT-1	POWER GRID	D	AMP Works of Line equipments	22/Sep/2023	09:00	22/Sep/2023	18:00	Kindly approve	PLANNED	Approved	22-Sep-23	09:00	22-Sep-23	18:00	
370	RQ142755	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWER GRID	D	Shutdown required for rectification work of tower no. 185.	22/Sep/2023	09:00	22/Sep/2023	18:00	Kindly approve	PLANNED	Approved	22-Sep-23	09:00	22-Sep-23	18:00	
371	RQ142756	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWER GRID	D	Shutdown required for rectification work of tower no. 185.	22/Sep/2023	09:00	22/Sep/2023	18:00	Kindly approve	PLANNED	Approved	22-Sep-23	09:00	22-Sep-23	18:00	
372	RQ142951	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-2	POWER GRID	D	Insulator replacement work at Loc352 due to flashover	22/Sep/2023	08:00	22/Sep/2023	18:00		PLANNED	Approved	22-Sep-23	08:00	22-Sep-23	18:00	
373	RQ141811	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-NAKODAR(PG) (PG) CKT-1	POWER GRID	D	AR non auto mode required for rectification work of earth wire suspension clamp	21/Sep/2023	09:00	23/Sep/2023	18:00	Non shutdown activity. Kindly approve	PLANNED	Approved	21-Sep-23	09:00	23-Sep-23	18:00	
374	RQ142181	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BALLABHGARH (PG) CKT-1	POWER GRID	D	Rectification of S/D nature defects	21/Sep/2023	08:00	21/Sep/2023	18:00		PLANNED	Approved	21-Sep-23	08:00	21-Sep-23	18:00	

375	RQ142030	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWER GRID	C	Overhauling of 422 bay - CB, Pneumatic drive mechanism	21/Sep/2023	08:00	23/Sep/2023	18:00	The line will be charged on TBC-2 at NTPC, Singrauli, after completion of overhauling of pneumatic drive mechanism (ABB make CB), the line will be switched to main bay CB.	PLANNED	Approved						Only one continuous shutdown will be given at a time from Singrauli end after 15 September.
376	RQ142754	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWER GRID	D	Shutdown required for rectification work of tower no. 272.	20/Sep/2023	09:00	20/Sep/2023	18:00	Kindly approve	PLANNED	Approved	20-Sep-23	09:00	20-Sep-23	18:00		
377	RQ142753	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWER GRID	D	Shutdown required for rectification work of tower no. 272.	20/Sep/2023	09:00	20/Sep/2023	18:00	Kindly approve	PLANNED	Approved	20-Sep-23	09:00	20-Sep-23	18:00		
378	RQ142952	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-3	POWER GRID	D	Insulator replacement work at Loc320	20/Sep/2023	08:00	20/Sep/2023	18:00		PLANNED	Approved	20-Sep-23	08:00	20-Sep-23	18:00		
379	RQ142693	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1	POWER GRID	D	FOR AMP WORKS OF LINE EQUIPMENTS	19/Sep/2023	10:00	19/Sep/2023	15:00	Kindly approve	PLANNED	Approved	19-Sep-23	10:00	19-Sep-23	15:00		
380	RQ142180	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-2	POWER GRID	D	Rectification of S/D nature defects	19/Sep/2023	08:00	19/Sep/2023	18:00		PLANNED	Approved	19-Sep-23	17:00	19-Sep-23	23:00	May be given from 1700 Hrs	
381	RQ141812	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JALANDHAR (PG) CKT-1	POWER GRID	D	AR non auto mode required for rectification work of earth wire suspension clamp	18/Sep/2023	09:00	20/Sep/2023	18:00	Non shutdown activity. Kindly approve	PLANNED	Approved	18-Sep-23	09:00	20-Sep-23	18:00		
382	RQ142168	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2	POWER GRID	D	AMP WORK	18/Sep/2023	08:00	18/Sep/2023	18:00		PLANNED	Approved	18-Sep-23	08:00	18-Sep-23	18:00		

383	RQ142179	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-1	POWER GRID	D	Rectification of S/D nature defects	18/Sep/2023	08:00	18/Sep/2023	18:00		PLANNED	Approved	18-Sep-23	17:00	18-Sep-23	23:00	May be given from 1700 Hrs
384	RQ142160	OCC_210	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2	POWER GRID	D	MAINTENANCE WORK & Tightening of clamps & connectors of line equipments	18/Sep/2023	08:00	18/Sep/2023	18:00		PLANNED	Approved	18-Sep-23	08:00	18-Sep-23	18:00	
385	RQ142185	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-1	POWER GRID	D	Replacement of damaged insulator fitting	18/Sep/2023	08:00	18/Sep/2023	18:00		PLANNED	Approved	18-Sep-23	08:00	18-Sep-23	18:00	
386	RQ142031	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-1	POWER GRID	C	Overhauling of 423 bay - CB, Pneumatic drive mechanism	18/Sep/2023	08:00	20/Sep/2023	18:00	The line will be charged on TBC-2 at NTPC, Singrauli, after completion of overhauling of pneumatic drive mechanism (ABB make CB), the line will be switched to main bay CB.	PLANNED	Approved					Only one continuous shutdown will be given at a time from Singrauli end after 15 September
387	RQ142807	OCC_210	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWER GRID	C	SAS INTEGRATION PENDING WORK	18/Sep/2023	08:00	19/Sep/2023	18:00	SAS INTEGRATION PENDING WORK	PLANNED	Approved					Only one continuous shutdown will be given at a time from Singrauli end after 15 September
388	RQ141883	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-KISHENPUR(PG) (PG) CKT-1	POWER GRID	D	Shutdown required for replacement of broken insulator at Loc No.271.	17/Sep/2023	08:00	18/Sep/2023	18:00	Kindly approve	PLANNED	Approved	17-Sep-23	08:00	18-Sep-23	18:00	Subject to NHPC consent
389	RQ142080	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-1	POWER GRID	C	Shutdown required for rectification work of tower no. 210.	17/Sep/2023	08:00	22/Sep/2023	18:00	Kindly approve	PLANNED	Approved	17-Sep-23	08:00	22-Sep-23	18:00	Subject to NHPC consent. Opportunity to be availed in last week of september
390	RQ142867	OCC_210	slchp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GUMMA (HP)-PANCHKULA(PG) (PG) CKT-2	POWER GRID	D	Testing of Auto recloser	16/Sep/2023	10:00	16/Sep/2023	16:00		PLANNED	Approved	16-Sep-23	10:00	16-Sep-23	16:00	Subject to no Hydro power evacuation issue
391	RQ142868	OCC_210	slchp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-GUMMA (HP) (PG) CKT-2	POWER GRID	D	Testing of Auto recloser	16/Sep/2023	10:00	16/Sep/2023	16:00		PLANNED	Approved	16-Sep-23	10:00	16-Sep-23	16:00	Subject to no Hydro power evacuation issue
392	RQ141813	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-MALERKOTLA (PG) CKT-1	POWER GRID	D	AMP Works and to attend shutdown nature defects of line	16/Sep/2023	09:00	16/Sep/2023	18:00	Kindly approve	PLANNED	Approved	16-Sep-23	09:00	16-Sep-23	18:00	

393	RQ141870	OCC_210	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW(UP)-BAREILLY(PG) (PG) CKT-1	POWER GRID	D	* For Annual Protection testing, CB timing & Bay Maintenance work X including overhauling of 400 KV A Bus Isolator. Shut	15/Sep/2023	09:00	15/Sep/2023	18:00		PLANNED	Approved	15-Sep-23	09:00	15-Sep-23	18:00	
394	RQ142256	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-SOHAWAL (PG) CKT-2	POWER GRID	D	Rectification of S/D nature defects	15/Sep/2023	08:00	15/Sep/2023	18:00		PLANNED	Approved	15-Sep-23	08:00	15-Sep-23	18:00	
395	RQ142012	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-1	POWER GRID	D	Rectification of S/D nature defects	15/Sep/2023	08:00	15/Sep/2023	18:00		PLANNED	Approved	15-Sep-23	08:00	15-Sep-23	18:00	
396	RQ142159	OCC_210	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1	POWER GRID	D	MAINTENANCE WORK & Tighthening of clamps & connectors of line equipments	15/Sep/2023	08:00	15/Sep/2023	18:00		PLANNED	Approved	15-Sep-23	08:00	15-Sep-23	18:00	
397	RQ141810	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-PATIALA (PG) CKT-2	POWER GRID	D	AMP of line Equipments and Protection Test	14/Sep/2023	09:00	14/Sep/2023	17:00	Kindly approve	PLANNED	Approved	14-Sep-23	09:00	14-Sep-23	17:00	
398	RQ142251	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-2	POWER GRID	D	Rectification of S/D nature defects	14/Sep/2023	08:00	16/Sep/2023	18:00		PLANNED	Approved	14-Sep-23	08:00	16-Sep-23	18:00	
399	RQ142255	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-SOHAWAL (PG) CKT-1	POWER GRID	D	Rectification of S/D nature defects	14/Sep/2023	08:00	14/Sep/2023	18:00		PLANNED	Approved	14-Sep-23	08:00	14-Sep-23	18:00	
400	RQ142953	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	POWER GRID	D	Insulator replacement work at Loc363	14/Sep/2023	08:00	14/Sep/2023	18:00		PLANNED	Approved	14-Sep-23	08:00	14-Sep-23	18:00	
401	RQ142085	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWER GRID	C	Shutdown required for rectification of damaged cross-arm at Ckt-3 of tower no. 288.	13/Sep/2023	09:00	17/Sep/2023	18:00	Kindly approve	PLANNED	Approved	13-Sep-23	09:00	17-Sep-23	18:00	Other ckt must be in service/CEA clearance required before charging
402	RQ142086	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWER GRID	D	AR non auto mode required for rectification of damaged cross-arm at Ckt-3 of tower no. 288.	13/Sep/2023	09:00	17/Sep/2023	18:00	Kindly approve	PLANNED	Approved	13-Sep-23	09:00	17-Sep-23	18:00	
403	RQ142167	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1	POWER GRID	D	AMP WORK	13/Sep/2023	08:00	13/Sep/2023	18:00		PLANNED	Approved	13-Sep-23	08:00	13-Sep-23	18:00	
404	RQ142145	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW(UP)-BAREILLY(PG) (PG) CKT-1	POWER GRID	D	AMP WORK	13/Sep/2023	08:00	13/Sep/2023	18:00		PLANNED	Approved	13-Sep-23	08:00	13-Sep-23	18:00	

405	RQ141809	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-PATIALA (PG) CKT-1	POWER GRID	D	AMP of line Equipments and Protection Test	12/Sep/2023	09:00	12/Sep/2023	17:00	Kindly approve	PLANNED	Approved	12-Sep-23	09:00	12-Sep-23	17:00	
406	RQ142014	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1-SHAHJAHANPUR (PG) CKT-1	POWER GRID	D	AMP WORK	12/Sep/2023	08:00	12/Sep/2023	18:00		PLANNED	Approved	12-Sep-23	08:00	12-Sep-23	18:00	
407	RQ142032	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-JAULIVI (PG) CKT-2	POWER GRID	D	AMP WORK	12/Sep/2023	08:00	12/Sep/2023	18:00		PLANNED	Approved	12-Sep-23	08:00	12-Sep-23	18:00	
408	RQ142169	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AURAIYA(NT)-AGRA(PG) (PG) CKT-2	POWER GRID	D	AMP WORK	11/Sep/2023	08:00	11/Sep/2023	18:00		PLANNED	Approved	11-Sep-23	08:00	11-Sep-23	18:00	
409	RQ142250	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-1	POWER GRID	D	Rectification of S/D nature defects	11/Sep/2023	08:00	13/Sep/2023	18:00		PLANNED	Approved	11-Sep-23	08:00	13-Sep-23	18:00	
410	RQ142955	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-2	POWER GRID	D	Line & Line Reactor AMP Work and Time Delay in Buchholz Protection, Insulator replacement work at Loc383 due to flashover	11/Sep/2023	08:00	11/Sep/2023	18:00		PLANNED	Approved	11-Sep-23	08:00	11-Sep-23	18:00	
411	RQ142806	OCC_210	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	POWER GRID	C	REACTOR ISOLTOR REPLACEMNT	11/Sep/2023	08:00	14/Sep/2023	18:00	LINE UNDER SHUTDOWN	PLANNED	Approved					Only one continuous shutdown will be given at a time from Singrauli end after 15 September
412	RQ142748	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-2	POWER GRID	D	For current injection point for Bus-3 for busbar relay testing after HV test of lct-3 bay	09/Sep/2023	08:00	09/Sep/2023	20:00		PLANNED	Approved	09-Sep-23	08:00	09-Sep-23	20:00	
413	RQ142177	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-2	POWER GRID	D	For jumper rectification work	08/Sep/2023	08:00	08/Sep/2023	18:00		PLANNED	Approved	08-Sep-23	08:00	08-Sep-23	18:00	
414	RQ142050	OCC_210	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1	POWER GRID	D	Half Yearly maintenance work of associated equipments of 400 KV Ajmer-Ajmer (PG) Ckt-I Line & Bay (422) & TIE bay 400 KV Ajmer-Ajmer (PG) Ckt-I (423) to be carried out by M/s Kay Cee Energy Infra Ltd, Kota	08/Sep/2023	08:00	08/Sep/2023	18:00		PLANNED	Approved	08-Sep-23	17:00	08-Sep-23	23:00	May be given from 1700 Hrs

415	RQ142770	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-2	POWER GRID	D	Rectification of damaged peak at Loc No. 343	07/Sep/2023	09:00	07/Sep/2023	18:00	Kindly approve	PLANNED	Approved	07-Sep-23	09:00	07-Sep-23	18:00	
416	RQ142176	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-1	POWER GRID	D	For jumper rectification work	07/Sep/2023	08:00	07/Sep/2023	18:00		PLANNED	Approved	07-Sep-23	08:00	07-Sep-23	18:00	
417	RQ142956	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-2	POWER GRID	D	Line AMP Work	07/Sep/2023	08:00	07/Sep/2023	18:00		PLANNED	Approved	07-Sep-23	08:00	07-Sep-23	18:00	
418	RQ142936	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-2	POWER GRID	D	To close jumper of 406-89A isolator after isolator replacement & 'For rectification of damaged isolator of R ph of 400KV Fatehpur (Kanpur)-Panki-2 line and AMP of line bay equipment at Kanpur end.S/d of 400kV Bus-A also required at Panki substation for isolator rectification at Panki	07/Sep/2023	08:00	07/Sep/2023	18:00		PLANNED	Approved	07-Sep-23	08:00	07-Sep-23	18:00	
419	RQ142774	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH(PG)-BAGLIHAR(JK) (PG)	POWER GRID	D	Jumper tightening of vulnerable towers in Pirpanjal Section	06/Sep/2023	09:00	06/Sep/2023	18:00	Kindly approve	PLANNED	Approved	06-Sep-23	09:00	06-Sep-23	18:00	
420	RQ142245	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWER GRID	D	S/D required for tapping of OPGW work for repeater station	06/Sep/2023	08:00	06/Sep/2023	18:00		PLANNED	Approved	06-Sep-23	08:00	06-Sep-23	18:00	
421	RQ142088	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWER GRID	D	AR non auto mode required for rectification work of tower no. 185.	05/Sep/2023	08:00	05/Sep/2023	18:00	Non shutdown activity. Kindly approve	PLANNED	Approved	05-Sep-23	08:00	05-Sep-23	18:00	
422	RQ142087	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWER GRID	D	AR non auto mode required for rectification work of tower no. 185.	05/Sep/2023	08:00	05/Sep/2023	18:00	Non shutdown activity. Kindly approve	PLANNED	Approved	05-Sep-23	08:00	05-Sep-23	18:00	

423	RQ142021	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW(UP)-BAREILLY(PG) (PG) CKT-1	POWER GRID	D	Lucknow (UPPCL) line reactor replacement work, Jumper opening and bushing dismantelling at 400 kv Bareilly Substation. Line will be charged without line reactor as old reactor shall be replaced with new reactor under ADD-CAP	05/Sep/2023	08:00	05/Sep/2023	18:00		PLANNED	Approved	05-Sep-23	08:00	05-Sep-23	18:00	
424	RQ142051	OCC_210	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2	POWER GRID	D	Half Yearly maintenance work of associated equipments of 400 KV Ajmer-Ajmer (PG) Ckt-II Line & Bay (419) & TIE bay 400 KV Ajmer-Ajmer (PG) Ckt-II (420) to be carried out by M/s Kay Cee Energy Infra Ltd, Kota	05/Sep/2023	08:00	05/Sep/2023	18:00		PLANNED	Approved	05-Sep-23	17:00	05-Sep-23	23:00	May be given from 1700 Hrs
425	RQ142775	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1	POWER GRID	D	Jumper tightening of vulnerable towers in Pirpanjal Section	04/Sep/2023	09:00	04/Sep/2023	18:00	Kindly approve	PLANNED	Approved	04-Sep-23	09:00	04-Sep-23	18:00	
426	RQ142957	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR (PG)	POWER GRID	D	Line Bay AMP	04/Sep/2023	08:00	04/Sep/2023	18:00		PLANNED	Approved	04-Sep-23	08:00	04-Sep-23	18:00	
427	RQ142805	OCC_210	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	POWER GRID	C	LINE ISOLATOR REPLACEMENT	04/Sep/2023	08:00	07/Sep/2023	18:00	LINE UNDER SHUTDOWN	PLANNED	Approved					Only one continuous shutdown will be given at a time from Singrauli end after 15 September
428	RQ142946	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWER GRID	D	AMP of Line & Main Bay. Replacement of Air Cell/MOG in Line Reactor	04/Sep/2023	08:00	04/Sep/2023	18:00		PLANNED	Approved	04-Sep-23	08:00	04-Sep-23	18:00	
429	RQ142944	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR (PG)	POWER GRID	D	AMP of line bay equipment	02/Sep/2023	08:00	02/Sep/2023	18:00		PLANNED	Approved	02-Sep-23	08:00	02-Sep-23	18:00	
430	RQ141879	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-2	POWER GRID	D	AR NON AUTO MODE REQUIRED FOR LIVE LINE OPGW INSTALLATION WORK	01/Sep/2023	08:00	30/Sep/2023	18:00	Non shutdown activity. Kindly approve	PLANNED	Approved	01-Sep-23	08:00	30-Sep-23	18:00	

431	RQ141878	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-1	POWER GRID	D	AR NON AUTO MODE REQUIRED FOR LIVE LINE OPGW INSTALLATION WORK	01/Sep/2023	08:00	30/Sep/2023	18:00	Non shutdown activity. Kindly approve	PLANNED	Approved	01-Sep-23	08:00	30-Sep-23	18:00	
432	RQ141797	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWER GRID	D	AR Non auto mode is required to carryout stringing on circuit 2	01/Sep/2023	08:00	30/Sep/2023	18:00	Under construction head, Kindly approve	PLANNED	Approved	01-Sep-23	08:00	30-Sep-23	18:00	
433	RQ142937	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-1	POWER GRID	D	AMP of line bay equipment at Kanpur and at Panki(UP) end	01/Sep/2023	08:00	01/Sep/2023	18:00		PLANNED	Approved	01-Sep-23	08:00	01-Sep-23	18:00	
434	RQ142945	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-AGRA (PG) CKT-1	POWER GRID	D	Connection of jumper from 41589 A isolator of 415 Main Bay to line side after retrofit of 41589 A isolator under Add Cap	01/Sep/2023	08:00	01/Sep/2023	12:00		PLANNED	Approved	01-Sep-23	08:00	01-Sep-23	12:00	
435	RQ141798	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWER GRID	D	Shutdown is required to carryout stringing on circuit 2	01/Sep/2023	08:00	30/Sep/2023	18:00	Under construction head, Kindly approve	PLANNED	Approved	01-Sep-23	08:00	30-Sep-23	18:00	Subject to NHPC consent
436	RQ142773	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_1(NH)-AMARGARH(NRSS XXIX) (NRSS XXIX) CKT-1	POWER GRID,NR SS XXIX	D	Replacement of damaged insulators at Loc. 155	26/Sep/2023	09:00	26/Sep/2023	18:00	Kindly approve	PLANNED	Approved	26-Sep-23	09:00	26-Sep-23	18:00	NHPC gave consent
437	RQ142771	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-1	POWER GRID,NR SS XXIX	D	Replacement of damaged insulators at Loc. 210	19/Sep/2023	09:00	19/Sep/2023	18:00	Kindly approve	PLANNED	Approved	19-Sep-23	09:00	19-Sep-23	18:00	
438	RQ142772	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-2	POWER GRID,NR SS XXIX	D	Replacement of damaged insulators at Loc. 210	14/Sep/2023	09:00	14/Sep/2023	18:00	Kindly approve	PLANNED	Approved	14-Sep-23	09:00	14-Sep-23	18:00	
439	RQ142154	OCC_210	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-HEERAPURA (RS) CKT-1	RRVPNL	D	MAINTENANCE WORK & Tightening of clamps & connectors of line equipments	26/Sep/2023	08:00	26/Sep/2023	18:00		PLANNED	Approved	26-Sep-23	17:00	26-Sep-23	23:00	May be given from 1700 Hrs
440	RQ142053	OCC_210	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER-BHILWARA (RS) CKT-2	RRVPNL	D	Half Yearly maintenance work of associated equipments at both end	22/Sep/2023	08:00	22/Sep/2023	18:00		PLANNED	Approved	22-Sep-23	17:00	22-Sep-23	23:00	May be given from 1700 Hrs

441	RQ142155	OCC_210	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-HEERAPURA (RS) CKT-2	RRVPNL	D	MAINTENANCE WORK & Tightening of clamps & connectors of line equipments	21/Sep/2023	08:00	21/Sep/2023	18:00		PLANNED	Approved	21-Sep-23	17:00	21-Sep-23	23:00	May be given from 1700 Hrs
442	RQ142052	OCC_210	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER-BHILWARA (RS) CKT-1	RRVPNL	D	Half Yearly maintenance work of associated equipments at both end	21/Sep/2023	08:00	21/Sep/2023	18:00		PLANNED	Approved	21-Sep-23	17:00	21-Sep-23	23:00	May be given from 1700 Hrs
443	RQ142054	OCC_210	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHILWARA(RS)-CHHABRA(RVUN) (RS) CKT-1	RRVPNL	D	Routine maintenance of 400 KV CHHABRA LINE Bay (4352A) with 50MVAR Reactor & BAY & ASSOCIATED EQUIPMENTS	20/Sep/2023	08:00	20/Sep/2023	18:00		PLANNED	Approved	20-Sep-23	17:00	20-Sep-23	23:00	May be given from 1700 Hrs
444	RQ142008	OCC_210	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARMER(RS)-RAJWEST(RW) (RS) CKT-1	RRVPNL	D	Planned maintenance at Rajwest	16/Sep/2023	08:00	16/Sep/2023	18:00		PLANNED	Approved	16-Sep-23	08:00	16-Sep-23	18:00	
445	RQ142001	OCC_210	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-1	RRVPNL	C	Tower dismanteling, Tower erection (extended) and restringing work by M/s man structurals	16/Sep/2023	08:00	27/Sep/2023	18:00		PLANNED	Approved	16-Sep-23	08:00	27-Sep-23	18:00	Subject to the revival of other 400 KV lines in Rajasthan/No backdown in Suratgarh/Annexure B-7;PTCC clearance/CEA clearance required before charging
446	RQ142037	OCC_210	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHILWARA-CHITTORGARH (RS) CKT-2	RRVPNL	D	Routine maintenance work of associated equipments of 400 kV Bhilwara -Chitor Ckt-1 Line at both end	16/Sep/2023	08:00	16/Sep/2023	18:00		PLANNED	Approved	16-Sep-23	17:00	16-Sep-23	23:00	May be given from 1700 Hrs
447	RQ142000	OCC_210	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-JODHPUR (RS) CKT-1	RRVPNL	D	Planned maintenance at Rajwest	15/Sep/2023	08:00	15/Sep/2023	18:00		PLANNED	Approved	15-Sep-23	17:00	15-Sep-23	23:00	May be given from 1700 Hrs
448	RQ142162	OCC_210	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	D	Annual maintenance and testing of Line/Bay equipments.	15/Sep/2023	08:00	16/Sep/2023	18:00		PLANNED	Approved	15-Sep-23	08:00	16-Sep-23	18:00	May be given from 1700 Hrs on Daily basis subjet to real time grid conditions
449	RQ142036	OCC_210	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHILWARA-CHITTORGARH (RS) CKT-1	RRVPNL	D	Routine maintenance work of associated equipments of 400 kV Bhilwara -Chitor Ckt-1 Line at both end	15/Sep/2023	08:00	15/Sep/2023	18:00		PLANNED	Approved	15-Sep-23	17:00	15-Sep-23	23:00	May be given from 1700 Hrs

450	RQ142152	OCC_210	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KOTA(PG) (RS) CKT-1	RRVPNL	D	HALF YEARLY MAINTENANCE	14/Sep/2023	08:00	14/Sep/2023	18:00		PLANNED	Approved	14-Sep-23	17:00	14-Sep-23	23:00	May be given from 1700 Hrs
451	RQ142153	OCC_210	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA (RS) CKT-1	RRVPNL	D	HALF YEARLY MAINTENANCE	13/Sep/2023	08:00	13/Sep/2023	18:00		PLANNED	Approved	13-Sep-23	17:00	13-Sep-23	23:00	May be given from 1700 Hrs
452	RQ142019	OCC_210	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HEERAPURA-HINDAUN (RS) CKT-1	RRVPNL	D	Half yearly Maintenance work	13/Sep/2023	08:00	13/Sep/2023	18:00		PLANNED	Approved	13-Sep-23	08:00	13-Sep-23	18:00	
453	RQ141990	OCC_210	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-KANKANI (RS) CKT-1	RRVPNL	D	Preventive maintenance & Testing of bay and equipments at both end	13/Sep/2023	08:00	14/Sep/2023	18:00		PLANNED	Approved	13-Sep-23	17:00	14-Sep-23	23:00	May be given from 1700 Hrs
454	RQ142035	OCC_210	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-DEEDWANA(MT S) (RS) CKT-1	RRVPNL	D	Half Yearly maintenance work of associated equipments of 400 kV Ajmer-Deedwana Line & Bay (406) to be carried out by M/s Kay Cee Energy Infra Ltd, Kota	13/Sep/2023	08:00	13/Sep/2023	18:00		PLANNED	Approved	13-Sep-23	17:00	13-Sep-23	23:00	May be given from 1700 Hrs
455	RQ142157	OCC_210	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2	RRVPNL	D	.Annual maintenance and testing of Line/Bay equipments.	13/Sep/2023	08:00	14/Sep/2023	18:00		PLANNED	Approved	13-Sep-23	08:00	14-Sep-23	18:00	May be given from 1700 Hrs on Daily basis sujet to real time grid conditions
456	RQ142158	OCC_210	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-KALISINDH (RS) CKT-1	RRVPNL	D	HALF YEARLY MAINTENANCE	12/Sep/2023	08:00	12/Sep/2023	18:00		PLANNED	Approved	12-Sep-23	17:00	12-Sep-23	23:00	May be given from 1700 Hrs
457	RQ142151	OCC_210	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA SCTPS (RS) CKT-2	RRVPNL	D	HALF YEARLY MAINTENANCE	11/Sep/2023	08:00	11/Sep/2023	18:00		PLANNED	Approved	11-Sep-23	17:00	11-Sep-23	23:00	May be given from 1700 Hrs
458	RQ142004	OCC_210	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HINDAUN(RS)-CHHABRA(RVUN) (RS) CKT-1	RRVPNL	D	Half yearly Maintenance work	11/Sep/2023	08:00	11/Sep/2023	18:00		PLANNED	Approved	11-Sep-23	08:00	11-Sep-23	18:00	
459	RQ142011	OCC_210	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-2	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	11/Sep/2023	08:00	12/Sep/2023	18:00		PLANNED	Approved	11-Sep-23	08:00	12-Sep-23	18:00	
460	RQ142156	OCC_210	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	D	.Annual maintenance and testing of Line/Bay equipments.	11/Sep/2023	08:00	12/Sep/2023	18:00		PLANNED	Approved	11-Sep-23	08:00	12-Sep-23	18:00	May be given from 1700 Hrs on Daily basis sujet to real time grid conditions

461	RQ141992	OCC_210	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-RAMGARH (RS) CKT-2	RRVPNL	D	Quarterly Maintenance of Line with Reactor (50 MVAR Line Reactor) at Ramgarh	10/Sep/2023	08:00	10/Sep/2023	18:00		PLANNED	Approved	10-Sep-23	17:00	10-Sep-23	23:00	May be given from 1700 Hrs
462	RQ142150	OCC_210	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA SCTPS (RS) CKT-1	RRVPNL	D	HALF YEARLY MAINTENANCE	08/Sep/2023	08:00	08/Sep/2023	18:00		PLANNED	Approved	08-Sep-23	17:00	08-Sep-23	23:00	May be given from 1700 Hrs
463	RQ141996	OCC_210	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-KANKANI (RS) CKT-1	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	08/Sep/2023	08:00	09/Sep/2023	18:00		PLANNED	Approved	08-Sep-23	17:00	09-Sep-23	23:00	May be given from 1700 Hrs
464	RQ141991	OCC_210	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-RAMGARH (RS) CKT-1	RRVPNL	D	Quarterly Maintenance of Line with Reactor (50 MVAR Line Reactor) at Ramgarh	08/Sep/2023	08:00	08/Sep/2023	18:00		PLANNED	Approved	08-Sep-23	17:00	08-Sep-23	23:00	May be given from 1700 Hrs
465	RQ142161	OCC_210	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-1	RRVPNL	D	Routine Bay Maintenance Work	06/Sep/2023	10:00	06/Sep/2023	18:00		PLANNED	Approved	06-Sep-23	17:00	06-Sep-23	23:00	May be given from 1700 Hrs
466	RQ142007	OCC_210	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-RAMGARH (RS) CKT-2	RRVPNL	D	Quarterly Maintenance	06/Sep/2023	08:00	06/Sep/2023	18:00		PLANNED	Approved	06-Sep-23	17:00	06-Sep-23	23:00	May be given from 1700 Hrs
467	RQ142010	OCC_210	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-1	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	06/Sep/2023	08:00	07/Sep/2023	18:00		PLANNED	Approved	06-Sep-23	08:00	07-Sep-23	18:00	
468	RQ142006	OCC_210	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-RAMGARH (RS) CKT-1	RRVPNL	D	Quarterly Maintenance	04/Sep/2023	08:00	04/Sep/2023	18:00		PLANNED	Approved	04-Sep-23	17:00	04-Sep-23	23:00	May be given from 1700 Hrs
469	RQ141989	OCC_210	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKANI-JAISALMER (RS) CKT-2	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	04/Sep/2023	08:00	05/Sep/2023	18:00		PLANNED	Approved	04-Sep-23	17:00	05-Sep-23	23:00	May be given from 1700 Hrs
470	RQ142002	OCC_210	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RV UN)-RATANGARH(RS) (RS) CKT-2	RRVPNL	C	Tower dismanteling, Tower erection (extended) and restringing work by M/s man structurals	03/Sep/2023	08:00	14/Sep/2023	18:00		PLANNED	Approved					Subject to the revival of other 400 KV lines in Rajasthan/No backdown in Suratgarh/Annexure B-7;PTCC clearance/CEA clearance required before charging. S/d May be availed after revival of circuit-1

471	RQ142003	OCC_210	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HEERAPURA-HINDAUN (RS) CKT-1	RRVPNL	D	For checking and Testing of protection and Relay panel and wiring of PLCC panels by Prot. & Comm. Team (Required on 22.08.2023 but requested date entered as 01.09.2023 as date of August is not accepted for this OCC	01/Sep/2023	09:00	01/Sep/2023	14:00	Kindly approve for 22.08.2023	PLANNED	Approved	01-Sep-23	17:00	01-Sep-23	23:00	May be given from 1700 Hrs
472	RQ141997	OCC_210	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-KANKANI (RS) CKT-1	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	01/Sep/2023	08:00	02/Sep/2023	18:00		PLANNED	Approved	01-Sep-23	17:00	02-Sep-23	23:00	May be given from 1700 Hrs
473	RQ142728	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-BARMER (RS) CKT-1	RRVPNL	D	Overhead crossing i.e. Stringing work of 400kV D/C Ramgarh II (Fatehgarh-III) – Fatehgarh II transmission Line	01/Sep/2023	07:00	02/Sep/2023	20:00	Kindly approve for dt 22.08.2023 & 23.08.2023	PLANNED	Approved	01-Sep-23	17:00	02-Sep-23	23:00	May be given from 1700 Hrs
474	RQ141868	OCC_210	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-LUCKNOW(UP) (PG) CKT-1	POWER GRID,UP PTCL	D	* For Upgradation of Bus-Bar Protection Panel from E/M type to Numerical X Type (Connection of CT Bus-Bar Protecion Core, I	25/Sep/2023	09:00	25/Sep/2023	18:00		PLANNED	Approved	25-Sep-23	09:00	25-Sep-23	18:00	
475	RQ141758	OCC_210	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(UP)-AGRA FATEHBAD(UP) (PG) CKT-2	POWER GRID,UP PTCL	D	* Jumper Tightening Defective Jumper Replacement work	20/Sep/2023	10:00	21/Sep/2023	17:00		PLANNED	Approved	20-Sep-23	10:00	21-Sep-23	17:00	
476	RQ141759	OCC_210	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-AGRA FATEHBAD(UP) (PG) CKT-1	POWER GRID,UP PTCL	D	* Jumper Tightening & Defective Jumper Replacement work	18/Sep/2023	10:00	19/Sep/2023	17:00		PLANNED	Approved	18-Sep-23	10:00	19-Sep-23	17:00	
477	RQ142013	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-2	POWER GRID,UP PTCL	D	Rectification of S/D nature defects	16/Sep/2023	08:00	16/Sep/2023	18:00		PLANNED	Approved	16-Sep-23	08:00	16-Sep-23	18:00	
478	RQ141740	OCC_210	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SULTANPUR(UP)-LUCKNOW_1(PG) (PG) CKT-1	POWER GRID,UP PTCL	D	* Routine Bay maintenance.	14/Sep/2023	10:00	14/Sep/2023	18:00		PLANNED	Approved	14-Sep-23	10:00	14-Sep-23	18:00	

479	RQ142138	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MORADABAD(U P)-RAMPUR_PRSTL (UP) (PG)	POWER GRID,UP PTCL	D	Power line crossing work for under construction of Loop Out CKT of LILO of 765kV GHatampur-Hapur line at 765/400/220kV GIS SS Rampur	13/Sep/2023	08:00	13/Sep/2023	18:00		PLANNED	Approved	13-Sep-23	08:00	13-Sep-23	18:00	
480	RQ142146	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-LUCKNOW(UP) (PG) CKT-1	POWER GRID,UP PTCL	D	AMP WORK	08/Sep/2023	08:00	08/Sep/2023	18:00		PLANNED	Approved	08-Sep-23	08:00	08-Sep-23	18:00	
481	RQ141867	OCC_210	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-LUCKNOW(UP) (PG) CKT-1	POWER GRID,UP PTCL	D	* For Annual Protection testing, CB timing test & Bay Maintenance X Work at 400 KV Sub-Station, Lucknow(UP). The Shutdown	05/Sep/2023	09:00	05/Sep/2023	18:00		PLANNED	Approved	05-Sep-23	09:00	05-Sep-23	18:00	
482	RQ141755	OCC_210	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-GR.NOIDA(UPC) (PG) CKT-1	POWER GRID,UP PTCL	D	* Shutdown of 400 kV Dadri-Gr. Noida line is required for attened high temp point at Y phase Wavetrap clamp at 400 kV Gr. N	03/Sep/2023	09:00	03/Sep/2023	14:00		PLANNED	Approved	03-Sep-23	09:00	03-Sep-23	14:00	
483	RQ142248	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SULTANPUR(UP)-LUCKNOW_1(PG) (PG) CKT-1	POWER GRID,UP PTCL	C	Tower erection work of LILO of 400 KV lucknow-Sultanpur Line at Mohanlalganj Station to avoid induction	01/Sep/2023	08:00	03/Sep/2023	18:00		PLANNED	Approved					CEA clearance/Annexure B-6 required before charging/May be given after 15 September
484	RQ142125	OCC_210	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANCHKULA(PG)-PANIPAT(BB) (PG) CKT-1	POWER GRID,BB MB	D	Routine Mtc.	25/Sep/2023	08:00	25/Sep/2023	18:00		PLANNED	Approved	25-Sep-23	08:00	25-Sep-23	18:00	
485	RQ142147	OCC_210	sldcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-MUZAFFARNAGAR(UP) (PTCUL) CKT-1	PTCUL	C	Erection & stringing for shifting of electrical utility namely 400 kV Roorkee-Muzaffarnagar line at 10.650 km for NHAI four- lanning of NH-72 A & 73	25/Sep/2023	08:00	12/Oct/2023	18:00		PLANNED	Approved	25-Sep-23	08:00	12-Oct-23	18:00	CEA clearance/PTCC clearance and Annexure B-7 required before charging/Subject to no other outage from both ends and UP consent

486	RQ142084	OCC_210	sldcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-MUZAFFARNAGAR(UP) (PTCUL) CKT-1	PTCUL	C	For work of regarding of Erection &Stringing for "Shifting of electrical utilities namely 400 kV Roorkee-Muzaaffarnagar line at 10.650 km	25/Sep/2023	08:00	12/Oct/2023	18:00		PLANNED	Rejected						Duplicate entry as sr no 485
487	RQ142732	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-3	PBTS	D	RECTIFICATION OF SHUTDOWN NATURE WORK IN T/L	22/Sep/2023	08:00	22/Sep/2023	18:00	Kindly approve for dt 22.08.2023	PLANNED	Approved	22-Sep-23	17:00	22-Sep-23	23:00	May be given from 1700 Hrs	
488	RQ142731	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-2	PBTS	D	RECTIFICATION OF SHUTDOWN NATURE WORK IN T/L	21/Sep/2023	08:00	21/Sep/2023	18:00	Kindly approve for dt 21.08.2023	PLANNED	Approved	21-Sep-23	17:00	21-Sep-23	23:00	May be given from 1700 Hrs	
489	RQ142142	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-2	POWER LINK,PO WERGRI D	D	Power line crossing work for under construction of Loop Out CKT of LILO of 765kV GHatampur-Hapur line at 765/400/220kV GIS SS Rampur	22/Sep/2023	08:00	22/Sep/2023	18:00		PLANNED	Approved	22-Sep-23	08:00	22-Sep-23	18:00		
490	RQ142141	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-1	POWER LINK,PO WERGRI D	D	Power line crossing work for under construction of Loop Out CKT of LILO of 765kV GHatampur-Hapur line at 765/400/220kV GIS SS Rampur	22/Sep/2023	08:00	22/Sep/2023	18:00		PLANNED	Approved	22-Sep-23	08:00	22-Sep-23	18:00		
491	RQ142174	OCC_210	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALWAR(ATIL)-HINDAUN(RS) (ATIL) CKT-1	ATSL	D	Annual Maintenance Works AT ALWAR END and Half yearly maintenance work of Main bay and Tie bay at Hindaun end on 22.09.2023	21/Sep/2023	08:00	22/Sep/2023	18:00		PLANNED	Approved	21-Sep-23	17:00	22-Sep-23	23:00	May be given from 1700 Hrs	
492	RQ142865	OCC_210	sldchp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-GUMMA (HP) (HPPTCL) CKT-1	POWER GRID,HP PTCL	D	Testing of Auto recloser	15/Sep/2023	10:00	15/Sep/2023	16:00		PLANNED	Approved	15-Sep-23	10:00	15-Sep-23	16:00	Subject to no Hydro power evacuation issue	
493	RQ142866	OCC_210	sldchp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GUMMA (HP)-PANCHKULA(PG) (HPPTCL) CKT-1	POWER GRID,HP PTCL	D	Testing of Auto recloser	15/Sep/2023	10:00	15/Sep/2023	16:00		PLANNED	Approved	15-Sep-23	10:00	15-Sep-23	16:00	Subject to no Hydro power evacuation issue	

494	RQ141787	OCC_210	indigrid_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-2	GPTL	D	Shut Down defect Rectification work as per annual plan	15/Sep/2023	09:00	15/Sep/2023	18:00	Annual Maintenance	PLANNED	Approved	15-Sep-23	17:00	15-Sep-23	23:00	May be given from 1700 Hrs
495	RQ141786	OCC_210	indigrid_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-1	GPTL	D	Rectification of Shutdown nature defects	13/Sep/2023	09:00	13/Sep/2023	18:00	Annual Maintenance	PLANNED	Approved	13-Sep-23	17:00	13-Sep-23	23:00	May be given from 1700 Hrs
496	RQ142039	OCC_210	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-BABAI(RS) (NRSS36) CKT-1	POWER GRID,NR SS36	D	Quarterly Maintenance	14/Sep/2023	08:00	14/Sep/2023	18:00		PLANNED	Approved	14-Sep-23	17:00	14-Sep-23	23:00	May be given from 1700 Hrs
497	RQ142041	OCC_210	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-BABAI(RS) (NRSS36) CKT-1	POWER GRID,NR SS36	D	Quarterly Maintenance	13/Sep/2023	08:00	13/Sep/2023	18:00		PLANNED	Approved	13-Sep-23	17:00	13-Sep-23	23:00	May be given from 1700 Hrs
498	RQ142604	OCC_210	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-UNCHAHAHAR(NTB) (PUTL) CKT-1	PUTL	C	Annual bay equipment maintenance and testing	06/Sep/2023	08:00	07/Sep/2023	18:00		PLANNED	Approved	16-Sep-23	08:00	17-Sep-23	18:00	may be given after 15 September and FTc clearance required before charging
499	RQ142850	OCC_210	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FIROZABAD(PJFTL)-JAWAHARPUR_TPS(UP) (PJFTL) CKT-1	UPPTCL, PJFTL	D	For Annual Maintenance Work of Line	05/Sep/2023	09:00	05/Sep/2023	18:00		PLANNED	Approved	05-Sep-23	09:00	05-Sep-23	18:00	
500	RQ141880	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,POWERGRID	D	AR NON AUTO MODE REQUIRED FOR LIVE LINE OPGW INSTALLATION WORK	01/Sep/2023	08:00	30/Sep/2023	18:00	Non shutdown activity. Kindly approve	PLANNED	Rejected					Indigrid denied consent
501	RQ142730	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1	POWER GRID,FBTL	D	Tower Erection and stringing work in 400kV D/C Ramgarh II (Fatehgarh-III) – Fatehgarh II transmission Line	01/Sep/2023	07:00	04/Sep/2023	20:00	Kindly approve for dt 22.08.2023 & 25.08.2023	PLANNED	Approved	01-Sep-23	17:00	04-Sep-23	23:00	May be given from 1700 Hrs
502	RQ142271	OCC_210	sldcup_sd	BUS	400KV BUS 3 AT LUCKNOW(UP)	UPPTCL	C	* Upgradation of Bus-Bar Protection Panel from E/M to Numerical Type X Connection of CT Bus-Bar Protection Core, Interconnec	29/Sep/2023	09:00	29/Sep/2023	18:00		PLANNED	Approved	29-Sep-23	09:00	29-Sep-23	18:00	
503	RQ141743	OCC_210	stuup_sd	BUS	400KV BUS 2 AT LUCKNOW(UP)	UPPTCL	C	* For Upgradation of Bus-Bar Protection Panel from Electromechanical type to Numerical Type at 400 KV Sub-Station, Sarojini	23/Sep/2023	09:00	30/Sep/2023	18:00		PLANNED	Approved	23-Sep-23	09:00	30-Sep-23	18:00	

504	RQ141658	OCC_210	stuup_sd	BUS	400KV BUS 1 AT PANKI(UP)	UPPTCL	D	* MAJOR OVERHAULLING OF 400KV A-BUS PANTA ISOLATOR AND 220KV JACK BUS >X STRINGING OF TWIN MOOSE CONDUCTOR OF 315 MVA ICT-1	20/Sep/2023	10:00	26/Sep/2023	17:00		PLANNED	Approved	20-Sep-23	10:00	26-Sep-23	17:00	
505	RQ141665	OCC_210	stuup_sd	BUS	400 KV JAUNPUR (UP) - BUS 2	UPPTCL	D	"Jumpering work for 400 kV Main Bus Bar-II extension for addition of 315 MVA ICT-III. Work will be carried out by M/s Madan Contractors."	20/Sep/2023	10:00	20/Sep/2023	16:00	No supply disturbance. The entire load will be transferred to the 400 kV Main Bus-I	PLANNED	Approved	20-Sep-23	10:00	20-Sep-23	16:00	
506	RQ141664	OCC_210	stuup_sd	BUS	400 KV JAUNPUR (UP) - BUS 1	UPPTCL	D	"Jumpering work for 400 kV Main Bus Bar-I extension for addition of 315 MVA ICT-III. Work will be carried out by M/s Madan Contractors."	17/Sep/2023	10:00	17/Sep/2023	16:00	No supply disturbance. The entire load will be transferred to the 400 kV Main Bus-II	PLANNED	Approved	17-Sep-23	10:00	17-Sep-23	16:00	
507	RQ141742	OCC_210	stuup_sd	BUS	400KV BUS 1 AT LUCKNOW(UP)	UPPTCL	D	* For Overhauling and Replacement of Clamps and Connectors of 400 KV Main Bus-I Pantograph Isolator of 400 KV Bareilly (PG)	15/Sep/2023	09:00	15/Sep/2023	18:00		PLANNED	Approved	15-Sep-23	09:00	15-Sep-23	18:00	
508	RQ141731	OCC_210	stuup_sd	BUS	400KV BUS 2 AT ORAI(UP)	UPPTCL	D	* for protection testing of BUS BAR MAIN 1 and MAIN 2 Differential relay	11/Sep/2023	10:00	11/Sep/2023	17:00		PLANNED	Approved	11-Sep-23	10:00	11-Sep-23	17:00	
509	RQ141744	OCC_210	stuup_sd	BUS	400KV BUS 1 AT UNNAO(UP)	UPPTCL	C	* THE SHUTDOWN OF 400 KV MAIN BUS-I IS REQUIRED FOR REPLACEMENT OF THE 400-6-89A, B-PHASE DAMAGED BUS ISOLATOR AT 400 KV SUB	10/Sep/2023	09:00	11/Sep/2023	17:00		PLANNED	Approved	10-Sep-23	09:00	11-Sep-23	17:00	
510	RQ141915	OCC_210	cpcc3_sd	BUS	400KV BUS 1 AT PANKI(UP)	UPPTCL	D	For rectification of damaged isolator of R ph of 400kv Fatehpur (Kanpur)-Panki-2 line	07/Sep/2023	10:00	07/Sep/2023	18:00		PLANNED	Approved	07-Sep-23	10:00	07-Sep-23	18:00	

511	RQ141895	OCC_210	cpcc2_sd	BUS	400KV BUS 2 AT KALA AMB(PKTL)	PKATL	C	Link Interconnection and Bus Stability of Main Bus-2 (GIS Bay Ext. and 125MVAR BR installation under Package SS-67 in progress)	29/Sep/2023	09:00	01/Oct/2023	18:00	Under construction head, Kindly approve	PLANNED	Approved					May be given after 15 September Subject to real time grid conditions/One BUS shutdown at a time
512	RQ141894	OCC_210	cpcc2_sd	BUS	400KV BUS 1 AT KALA AMB(PKTL)	PKATL	C	Link Interconnection and Bus Stability of Main Bus-1 (GIS Bay Ext. and 125MVAR BR installation under Package SS-67 in progress)	26/Sep/2023	09:00	28/Sep/2023	18:00	Under construction head, Kindly approve	PLANNED	Approved					May be given after 15 September Subject to real time grid conditions/One BUS shutdown at a time
513	RQ141893	OCC_210	cpcc2_sd	BUS	400KV BUS 2 AT KALA AMB(PKTL)	PKATL	D	HV Test of Main Bus-2 (GIS Bay Ext. and 125MVAR BR installation under Package SS-67 in progress)	25/Sep/2023	09:00	25/Sep/2023	18:00	Under construction head, Kindly approve	PLANNED	Approved					May be given after 15 September Subject to real time grid conditions/One BUS shutdown at a time
514	RQ141892	OCC_210	cpcc2_sd	BUS	400KV BUS 1 AT KALA AMB(PKTL)	PKATL	D	HV Test of Main Bus-1 (GIS Bay Ext. and 125MVAR BR installation under Package SS-67 in progress)	24/Sep/2023	09:00	24/Sep/2023	18:00	Under construction head, Kindly approve	PLANNED	Approved					May be given after 15 September Subject to real time grid conditions/One BUS shutdown at a time
515	RQ141888	OCC_210	cpcc2_sd	BUS	400KV BUS 2 AT KALA AMB(PKTL)	PKATL	C	Installation of Interface Module (GIS Bay Ext. and 125MVAR BR installation under Package SS-67 in progress)	06/Sep/2023	09:00	09/Sep/2023	18:00	Under construction head, Kindly approve	PLANNED	Approved					May be given after 15 September Subject to real time grid conditions/One BUS shutdown at a time
516	RQ141887	OCC_210	cpcc2_sd	BUS	400KV BUS 1 AT KALA AMB(PKTL)	PKATL	C	Installation of Interface Module (GIS Bay Ext. and 125MVAR BR installation under Package SS-67 in progress)	01/Sep/2023	09:00	05/Sep/2023	18:00	Under construction head, Kindly approve	PLANNED	Approved					May be given after 15 September Subject to real time grid conditions/One BUS shutdown at a time
517	RQ142624	OCC_210	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)		D	For Busbar Bay unit retrofitment	28/Sep/2023	09:00	28/Sep/2023	18:30		PLANNED	Approved	28-Sep-23	09:00	28-Sep-23	18:30	
518	RQ142622	OCC_210	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)		D	For Busbar Bay unit retrofitment	27/Sep/2023	09:00	27/Sep/2023	18:30		PLANNED	Approved	27-Sep-23	09:00	27-Sep-23	18:30	
519	RQ142625	OCC_210	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)		C	For Busbar Bay unit retrofitment	27/Sep/2023	09:00	29/Sep/2023	18:30		PLANNED	Approved	27-Sep-23	09:00	29-Sep-23	18:30	Subject to Delhi consent one BUS shutdown at a time may be given
520	RQ142620	OCC_210	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)		D	For Busbar Bay unit retrofitment	26/Sep/2023	09:00	26/Sep/2023	18:30		PLANNED	Approved	26-Sep-23	09:00	26-Sep-23	18:30	

521	RQ142618	OCC_210	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)		D	For Busbar Bay unit retrofit	25/Sep/2023	09:00	25/Sep/2023	18:30		PLANNED	Approved	25-Sep-23	09:00	25-Sep-23	18:30		
522	RQ142623	OCC_210	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)		C	For Busbar Bay unit retrofit	24/Sep/2023	09:00	26/Sep/2023	18:30		PLANNED	Approved	24-Sep-23	09:00	26-Sep-23	18:30	Subject to Delhi consent one BUS shutdown at a time may be given	
523	RQ142646	OCC_210	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 2		D	BAY EXTENTION WORK	23/Sep/2023	17:00	25/Sep/2023	23:59		PLANNED	Approved	23-Sep-23	15:00	25-Sep-23	23:59	May be given from 1500 Hrs	
524	RQ142656	OCC_210	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 2		D	Construction works of Statcom-1 and their commissioning works for bus bar testing.	21/Sep/2023	17:00	28/Sep/2023	23:59		PLANNED	Approved	21-Sep-23	17:00	28-Sep-23	23:59	May be given from 1700 Hrs	
525	RQ142658	OCC_210	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 2		D	For erection work of bay extension of 400 kV Jackson line bays	21/Sep/2023	17:00	28/Sep/2023	23:59		PLANNED	Approved	21-Sep-23	17:00	28-Sep-23	23:59	May be given from 1700 Hrs	
526	RQ142636	OCC_210	cpcc1_sd	BUS	400KV BUS 4 AT JHATIKARA(PG)		D	AMP+ ISOLATOR RETROFITTING WORK	21/Sep/2023	08:00	22/Sep/2023	18:00		PLANNED	Approved	21-Sep-23	08:00	22-Sep-23	18:00		
527	RQ142645	OCC_210	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 1		D	BAY EXTENTION WORK	20/Sep/2023	17:00	22/Sep/2023	23:59		PLANNED	Approved	20-Sep-23	15:00	22-Sep-23	23:59	May be given from 1500 Hrs	
528	RQ142660	OCC_210	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 4		D	construction related works of Phase II, STATCOM-2 erection works, Bus Bar, LBB Relay Testing for Ph-II Commissioning work	20/Sep/2023	17:00	28/Sep/2023	23:59		PLANNED	Approved	20-Sep-23	17:00	28-Sep-23	23:59	May be given from 1700 Hrs	
529	RQ142621	OCC_210	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)		C	For Busbar Bay unit retrofit	19/Sep/2023	09:00	22/Sep/2023	18:30		PLANNED	Approved	19-Sep-23	09:00	22-Sep-23	18:30	Subject to Delhi consent one BUS shutdown at a time may be given	
530	RQ142635	OCC_210	cpcc1_sd	BUS	400KV BUS 2 AT JHATIKARA(PG)		D	AMP+ ISOLATOR RETROFITTING WORK	19/Sep/2023	08:00	20/Sep/2023	18:00		PLANNED	Approved	19-Sep-23	08:00	20-Sep-23	18:00		
531	RQ142669	OCC_210	cpcc1_sd	BUS	400KV BUS 4 AT KURUKSHETRA(PG)		C	For erection of interface module for construction of ICT -3 main bay with existing Bus-4	18/Sep/2023	17:00	28/Sep/2023	23:59		PLANNED	Rejected						deferred to October due to high NR demand in September.
532	RQ142619	OCC_210	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)		C	For Busbar Bay unit retrofit	15/Sep/2023	09:00	18/Sep/2023	18:30		PLANNED	Approved	15-Sep-23	09:00	18-Sep-23	18:30	Subject to Delhi consent one BUS shutdown at a time may be given	

533	RQ142657	OCC_210	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 2		D	Construction works of Fatehgarh-3 double ckt line and their commissioning works for bus bar testing.	11/Sep/2023	17:00	20/Sep/2023	23:59		PLANNED	Approved	11-Sep-23	17:00	20-Sep-23	23:59	May be given from 1700 Hrs
534	RQ142638	OCC_210	cpcc1_sd	BUS	400KV BUS 2 AT CHITTORGARH(PG)		C	For Bay Extension work by BHEL under TBCB at Chittorgarh SS	11/Sep/2023	09:00	16/Sep/2023	18:00		PLANNED	Approved	16-Sep-23	15:00	20-Sep-23	23:00	May be given from 1500 Hrs
535	RQ142612	OCC_210	cpcc1_sd	BUS	400KV BUS 2 AT NEEMRANA(PG)		D	APM & Bay Integration Work	10/Sep/2023	08:00	11/Sep/2023	20:00		PLANNED	Approved	10-Sep-23	15:00	11-Sep-23	23:00	May be given from 1500 Hrs
536	RQ142654	OCC_210	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 1		D	Construction related works of Phase II, Busbar, LBB Testing, under Phase 2 commissioning works	08/Sep/2023	17:00	15/Sep/2023	23:59		PLANNED	Approved	08-Sep-23	17:00	15-Sep-23	23:59	May be given from 1700 Hrs
537	RQ142611	OCC_210	cpcc1_sd	BUS	400KV BUS 1 AT NEEMRANA(PG)		D	APM & Bay Integration Work	07/Sep/2023	08:00	08/Sep/2023	20:00		PLANNED	Approved	07-Sep-23	15:00	08-Sep-23	23:00	May be given from 1500 Hrs
538	RQ142659	OCC_210	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 3		D	For erection of LV side Jack bus of 765/400 kV ICT-5 & ICT-6, Busbar, LBB Testing of ICT-6 under Phase 2 commissioning works	06/Sep/2023	17:00	13/Sep/2023	23:59		PLANNED	Approved	06-Sep-23	17:00	13-Sep-23	23:59	May be given from 1700 Hrs
539	RQ142617	OCC_210	cpcc1_sd	BUS	400 KV BHADLA(PG) - BUS 2		D	AMP WORK	05/Sep/2023	17:00	05/Sep/2023	23:00		PLANNED	Approved	05-Sep-23	15:00	05-Sep-23	23:00	May be given from 1500 Hrs
540	RQ142640	OCC_210	cpcc1_sd	BUS	400KV BUS 2 AT BHIWANI(BB)		D	AMP WORK	05/Sep/2023	09:00	05/Sep/2023	18:00		PLANNED	Approved	05-Sep-23	09:00	05-Sep-23	18:00	
541	RQ142616	OCC_210	cpcc1_sd	BUS	400 KV BHADLA(PG) - BUS 1		D	AMP WORK	04/Sep/2023	17:00	04/Sep/2023	23:00		PLANNED	Approved	04-Sep-23	15:00	04-Sep-23	23:00	May be given from 1500 Hrs
542	RQ142639	OCC_210	cpcc1_sd	BUS	400KV BUS 1 AT BHIWANI(BB)		D	AMP WORK	04/Sep/2023	09:00	04/Sep/2023	18:00		PLANNED	Approved	04-Sep-23	09:00	04-Sep-23	18:00	
543	RQ142637	OCC_210	cpcc1_sd	BUS	400KV BUS 1 AT CHITTORGARH(PG)		C	For Bay Extension work by BHEL under TBCB at Chittorgarh SS	04/Sep/2023	09:00	09/Sep/2023	18:00		PLANNED	Approved	21-Sep-23	15:00	25-Sep-23	23:00	May be given from 1500 Hrs
544	RQ142655	OCC_210	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 1		D	For erection work of bay extension of 400 kV Jackson line bays	01/Sep/2023	17:00	10/Sep/2023	23:59		PLANNED	Approved	01-Sep-23	17:00	10-Sep-23	23:59	May be given from 1700 Hrs

545	RQ141966	OCC_210	sldcrs_sd	BUS	400KV BUS 2KANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	27/Sep/2023	08:00	27/Sep/2023	18:00		PLANNED	Approved	27-Sep-23	17:00	27-Sep-23	23:00	May be given from 1700 Hrs
546	RQ141965	OCC_210	sldcrs_sd	BUS	400KV BUS 1KANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	25/Sep/2023	08:00	25/Sep/2023	18:00		PLANNED	Approved	25-Sep-23	17:00	25-Sep-23	23:00	May be given from 1700 Hrs
547	RQ141958	OCC_210	sldcrs_sd	BUS	400KV BUS 1 AT BIKANER(RS)	RRVPNL	D	Routine Bay Maintenance Work	21/Sep/2023	08:00	21/Sep/2023	18:00		PLANNED	Approved	21-Sep-23	15:00	21-Sep-23	23:00	May be given from 1500 Hrs
548	RQ141957	OCC_210	sldcrs_sd	BUS	400KV BUS 2 AT BHILWARA(RS)	RRVPNL	D	Routine maintenanceof 400KV Main Bus-2 and Associated Equipments	21/Sep/2023	08:00	21/Sep/2023	18:00		PLANNED	Approved	21-Sep-23	15:00	21-Sep-23	23:00	May be given from 1500 Hrs
549	RQ141956	OCC_210	sldcrs_sd	BUS	400KV BUS 1 AT BHILWARA(RS)	RRVPNL	D	Routine maintenanceof 400KV Main Bus-1 and Associated Equipments	20/Sep/2023	08:00	20/Sep/2023	18:00		PLANNED	Approved	20-Sep-23	15:00	20-Sep-23	23:00	May be given from 1500 Hrs
550	RQ141964	OCC_210	sldcrs_sd	BUS	400KV BUS 2 AT RAMGARH(RS)	RRVPNL	D	Quarterly Maintenance	16/Sep/2023	08:00	16/Sep/2023	18:00		PLANNED	Approved	16-Sep-23	17:00	16-Sep-23	23:00	May be given from 1700 Hrs
551	RQ141961	OCC_210	sldcrs_sd	BUS	400KV BUS 2 AT HINDAUN(RS)	RRVPNL	D	Half yearly Maintenance work	15/Sep/2023	08:00	15/Sep/2023	18:00		PLANNED	Approved	15-Sep-23	17:00	15-Sep-23	23:00	May be given from 1700 Hrs
552	RQ141953	OCC_210	sldcrs_sd	BUS	400KV BUS 2 AT AJMER(RS)	RRVPNL	D	Half Yearly maintenance work of associated equipments of 400 KV Main Bus-II to be carried out by M/s Kay Cee Energy Infra Ltd, Kota	15/Sep/2023	08:00	15/Sep/2023	18:00		PLANNED	Approved	15-Sep-23	16:00	15-Sep-23	23:00	May be given from 1600 Hrs
553	RQ141963	OCC_210	sldcrs_sd	BUS	400KV BUS 1 AT RAMGARH(RS)	RRVPNL	D	Quarterly Maintenance	14/Sep/2023	08:00	14/Sep/2023	18:00		PLANNED	Approved	14-Sep-23	17:00	14-Sep-23	23:00	May be given from 1700 Hrs
554	RQ141960	OCC_210	sldcrs_sd	BUS	400KV BUS 1 AT HINDAUN(RS)	RRVPNL	D	Half yearly Maintenance work	14/Sep/2023	08:00	14/Sep/2023	18:00		PLANNED	Approved	14-Sep-23	17:00	14-Sep-23	23:00	May be given from 1700 Hrs
555	RQ141959	OCC_210	sldcrs_sd	BUS	400KV BUS 1 AT CHITTORGARH(RS)	RRVPNL	D	FOR MAINTAINCE WORK and Testing work	13/Sep/2023	08:00	14/Sep/2023	18:00		PLANNED	Approved	09-Sep-23	15:00	10-Sep-23	23:00	May be given on Daily basis from 1500 Hrs on weekends.
556	RQ141955	OCC_210	sldcrs_sd	BUS	400KV BUS 2 AT BABAI(RS)	RRVPNL	D	Quarterly Maintenance	06/Sep/2023	08:00	06/Sep/2023	18:00		PLANNED	Approved	06-Sep-23	17:00	06-Sep-23	23:00	May be given from 1700 Hrs
557	RQ141954	OCC_210	sldcrs_sd	BUS	400KV BUS 1 AT BABAI(RS)	RRVPNL	D	Quarterly Maintenance	05/Sep/2023	08:00	05/Sep/2023	18:00		PLANNED	Approved	05-Sep-23	17:00	05-Sep-23	23:00	May be given from 1700 Hrs
558	RQ141675	OCC_210	apl_sd	BUS	400 KV FATEHGARH POOLING(FBTL) - BUS 2	FBTL	D	Annual Maintenance of bus equipment	25/Sep/2023	17:30	26/Sep/2023	23:30	Annual Maintenance of bus equipment	PLANNED	Approved	25-Sep-23	17:30	26-Sep-23	23:30	May be given from 1700 Hrs

559	RQ141674	OCC_210	apl_sd	BUS	400 KV FATEHGARH POOLING(FBTL) - BUS 1	FBTL	D	Annual Maintenance of bus equipment	22/Sep/2023	17:30	23/Sep/2023	23:30	Annual Maintenance of bus equipment	PLANNED	Approved	22-Sep-23	17:30	23-Sep-23	23:30	May be given from 1700 Hrs
560	RQ142815	OCC_210	singrauli_sd	BUS	400KV BUS 1 AT SINGRAULI(NT)	NTPC	C	BUS 1 SHUTDOWN REQUIRED	25/Sep/2023	08:00	28/Sep/2023	18:00	ANPARA LINE BUS 1 ISOLATOR REPLACEMNT	PLANNED	Approved					Only one continuous shutdown will be given at a time from Singrauli end after 15 September
561	RQ142809	OCC_210	singrauli_sd	BUS	400KV BUS 4 AT SINGRAULI(NT)	NTPC	C	BUS 4 SHUTDOWN REQUIRED	20/Sep/2023	08:00	23/Sep/2023	18:00	ICT2 BUS 4 ISOLATOR REPLACEMNT	PLANNED	Approved					Only one continuous shutdown will be given at a time from Singrauli end after 15 September
562	RQ141946	OCC_210	cpcc3_sd	BUS	400KV BUS 4 AT SINGRAULI(NT)	NTPC	C	Retrofitment of 417 Bay Bus-4 pantograph isolator after dismantling at SSTPS-NTPC, Shaktinagar, line will be in service through TBC-2 at NTPC, Singrauli	11/Sep/2023	10:00	12/Sep/2023	18:00		PLANNED	Approved					Only one continuous shutdown will be given at a time from Singrauli end after 15 September
563	RQ141945	OCC_210	cpcc3_sd	BUS	400KV BUS 3 AT SINGRAULI(NT)	NTPC	C	Retrofitment of 417 Bay Bus-3 pantograph isolator after dismantling at SSTPS-NTPC, Shaktinagar, line will be in service through TBC-2 at NTPC, Singrauli	08/Sep/2023	10:00	09/Sep/2023	18:00		PLANNED	Approved					Only one continuous shutdown will be given at a time from Singrauli end after 15 September
564	RQ141947	OCC_210	cpcc3_sd	BUS	400KV BUS6 AT SINGRAULI(NT)	NTPC	C	Retrofitment of 417 Bay TBC isolator after dismantling at SSTPS-NTPC, Shaktinagar & dismantling of IPS from TBC Isolator to Line HCB (TBC bay 2). Concurrent outage of 400KV Singrauli-Vindhyachal-Iline-1 is required	04/Sep/2023	10:00	06/Sep/2023	18:00		PLANNED	Approved					Only one continuous shutdown will be given at a time from Singrauli end after 15 September
565	RQ141691	OCC_210	sldchr_sd	BUS	400KV BUS 2 AT DAULATABAD(HV)	HVPLN	D	For testing of Bus Bar Protection	20/Sep/2023	09:30	20/Sep/2023	18:00		PLANNED	Approved	20-Sep-23	09:30	20-Sep-23	18:00	

566	RQ142206	OCC_210	sldchr_sd	BUS	400KV BUS 1 AT KABULPUR(HV)	HVPNL	D	AMP of BUS Equipment(Testing of line CVT, BUS isolator Alignment) Also Installation of Fire Wedge Instead of Clamp & connectors to avoid Hot spot in future (Hot spot arises due to Loading of equipments)	06/Sep/2023	08:00	06/Sep/2023	20:00		PLANNED	Approved	06-Sep-23	08:00	06-Sep-23	20:00	
567	RQ142207	OCC_210	sldchr_sd	BUS	400KV BUS 2 AT KABULPUR(HV)	HVPNL	D	AMP of BUS Equipment(Testing of line CVT, BUS isolator Alignment) Also Installation of Fire Wedge Instead of Clamp & connectors to avoid Hot spot in future (Hot spot arises due to Loading of equipments)	05/Sep/2023	08:00	05/Sep/2023	20:00		PLANNED	Approved	05-Sep-23	08:00	05-Sep-23	20:00	
568	RQ142852	OCC_210	sldchp_sd	BUS	400 KV GUMMA (HP) - BUS 2	HPSEB	D	Testing of Auto-recloser	16/Sep/2023	10:00	16/Sep/2023	16:00		PLANNED	Approved	16-Sep-23	10:00	16-Sep-23	16:00	
569	RQ142851	OCC_210	sldchp_sd	BUS	400 KV GUMMA (HP) - BUS 1	HPSEB	D	Testing of Auto-recloser	15/Sep/2023	10:00	15/Sep/2023	16:00		PLANNED	Approved	15-Sep-23	10:00	15-Sep-23	16:00	
570	RQ141918	OCC_210	cpcc3_sd	BUS	400KV BUS 2 AT KANPUR(PG)	POWER GRID	D	To Close jumper of 406-89 isolator after isolator replacement under ADDCAP	14/Sep/2023	10:00	14/Sep/2023	18:00		PLANNED	Approved	14-Sep-23	10:00	14-Sep-23	18:00	
571	RQ141802	OCC_210	cpcc2_sd	BUS	400KV BUS 2 AT JALANDHAR(PG)	POWER GRID	D	AMP Works	11/Sep/2023	09:00	11/Sep/2023	18:00	Kindly approve	PLANNED	Approved	11-Sep-23	09:00	11-Sep-23	18:00	
572	RQ142783	OCC_210	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)	POWER GRID	D	For BUS-2 isolator 40389B jumper Connection for isolator retrofitting.	09/Sep/2023	09:00	09/Sep/2023	17:30	Under construction head, Kindly approve	PLANNED	Approved	09-Sep-23	09:00	09-Sep-23	17:30	
573	RQ142782	OCC_210	cpcc2_sd	BUS	400KV BUS 1 AT WAGOORA(PG)	POWER GRID	D	For BUS-1 isolator 40389A jumper Connection for isolator retrofitting.	08/Sep/2023	09:00	08/Sep/2023	17:30	Under construction head, Kindly approve	PLANNED	Approved	08-Sep-23	09:00	08-Sep-23	17:30	
574	RQ142746	OCC_210	cpcc1_sd	BUS	400KV BUS 3 AT KURUKSHETRA(PG)	POWER GRID	D	For connection of internal conductor of new ICT-3 GIS bay with existing GIS Bus-3	08/Sep/2023	08:00	09/Sep/2023	20:00		PLANNED	Approved	08-Sep-23	08:00	09-Sep-23	20:00	

575	RQ142781	OCC_210	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)	POWER GRID	D	For BUS-2 isolator 40389B jumper removal for isolator retrofitting.	06/Sep/2023	09:00	06/Sep/2023	17:30	Under construction head, Kindly approve	PLANNED	Approved	06-Sep-23	09:00	06-Sep-23	17:30		
576	RQ142747	OCC_210	cpcc1_sd	BUS	400KV BUS 4 AT KURUKSHETRA(PG)	POWER GRID	D	For connection of internal conductor of new ICT-3 GIS bay with existing GIS Bus-4	06/Sep/2023	08:00	07/Sep/2023	20:00		PLANNED	Approved	06-Sep-23	08:00	07-Sep-23	20:00		
577	RQ141917	OCC_210	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR(PG)	POWER GRID	D	S/d of Bus-1 is required to facilitate un-installation of Siemens CB and CT from bay-424	05/Sep/2023	10:00	05/Sep/2023	18:00		PLANNED	Approved	05-Sep-23	10:00	05-Sep-23	18:00		
578	RQ142780	OCC_210	cpcc2_sd	BUS	400KV BUS 1 AT WAGOORA(PG)	POWER GRID	D	For BUS-1 isolator 40389A jumper removal for isolator retrofitting.	05/Sep/2023	09:00	05/Sep/2023	17:30	Under construction head, Kindly approve	PLANNED	Approved	05-Sep-23	09:00	05-Sep-23	17:30		
579	RQ142739	OCC_210	cpcc1_sd	BUS	400KV BUS 4 AT KURUKSHETRA(PG)	POWER GRID	C	For erection of interface module for construction of ICT -3 main bay with existing Bus-4	04/Sep/2023	08:00	06/Sep/2023	18:00	Kindly approve for dt 25.08.2023 & 27.08.2023	PLANNED	Rejected						deferred to October due to high NR demand in September.
580	RQ142742	OCC_210	cpcc1_sd	BUS	400KV BUS 3 AT KURUKSHETRA(PG)	POWER GRID	D	For HV test of GIS extension bay of bus -3	02/Sep/2023	08:00	03/Sep/2023	20:00		PLANNED	Approved	02-Sep-23	08:00	03-Sep-23	20:00		
581	RQ142743	OCC_210	cpcc1_sd	BUS	400KV BUS 4 AT KURUKSHETRA(PG)	POWER GRID	D	For HV test of GIS extension bay of bus -4	01/Sep/2023	08:00	02/Sep/2023	20:00	Kindly approve for dt 31.08.2023 & 01.09.2023	PLANNED	Approved	01-Sep-23	08:00	02-Sep-23	20:00		
582	RQ142738	OCC_210	cpcc1_sd	BUS	400KV BUS 3 AT KURUKSHETRA(PG)	POWER GRID	C	For erection of interface module for construction of ICT -3 main bay with existing Bus-3.	01/Sep/2023	08:00	03/Sep/2023	18:00	Kindly approve for dt 28.08.2023 & 30.08.2023	PLANNED	Rejected						deferred to October due to high NR demand in September.
583	RQ141754	OCC_210	stuup_sd	BUS	400KV BUS 2 AT GR.NOIDA(UPC)	UPPCL	D	* Maintenance work will be carried out during this shutdown period.	10/Sep/2023	09:00	10/Sep/2023	15:00		PLANNED	Approved	10-Sep-23	09:00	10-Sep-23	15:00		
584	RQ141753	OCC_210	stuup_sd	BUS	400KV BUS 1 AT GR.NOIDA(UPC)	UPPCL	D	* Maintenance work will be carried out of 400 kV Main Bus 1st during this shutdown period at 400 kV S/S Greater Noida.	09/Sep/2023	09:00	09/Sep/2023	16:00		PLANNED	Approved	09-Sep-23	09:00	09-Sep-23	16:00		

585	RQ141982	OCC_210	sldcrs_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-2 @BABAI(RS)	RRVPNL	D	Quarterly Maintenance (Being used as Bus reactor as line is not commissioned yet)	09/Sep/2023	08:00	09/Sep/2023	18:00		PLANNED	Approved	09-Sep-23	08:00	09-Sep-23	18:00	
586	RQ141983	OCC_210	sldcrs_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-1 @BABAI(RS)	RRVPNL	D	Quarterly Maintenance (Being used as Bus reactor as line is not commissioned yet)	05/Sep/2023	08:00	05/Sep/2023	18:00		PLANNED	Approved	05-Sep-23	08:00	05-Sep-23	18:00	
587	RQ141852	OCC_210	stuup_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON BAREILLY-UNNAO (UP) CKT-2 @BAREILLY(UP)	UPPTCL	C	* for replacement of 50 mvar line reactor with new 63 mvar line reactor at 400 kv substation bareilly	07/Sep/2023	08:00	30/Sep/2023	18:00		PLANNED	Approved	07-Sep-23	08:00	30-Sep-23	18:00	
588	RQ141752	OCC_210	stuup_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON BAREILLY-UNNAO (UP) CKT-2 @UNNAO(UP)	UPPTCL	C	* REPLACEMENT OF OLD GASKET AND OTHER ASSOCIATED WORK OF 50 MVAR LINE REACTOR OF 400 KV UNNAO-BAREILLY-II LINE AT 400 KV S/S	06/Sep/2023	09:00	22/Sep/2023	17:00		PLANNED	Approved	06-Sep-23	09:00	22-Sep-23	17:00	
589	RQ142706	OCC_210	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-1 @BIKANER_2 (PBTSL)	PBTSL	D	CSD Tuning of switchable Line reactor Circuit Breaker	02/Sep/2023	15:00	02/Sep/2023	18:00	Kindly approve for dt 19.08.2023	PLANNED	Approved	02-Sep-23	15:00	02-Sep-23	18:00	
590	RQ142705	OCC_210	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-2 @BIKANER_2 (PBTSL)	PBTSL	D	CSD Tuning of switchable Line reactor Circuit Breaker	02/Sep/2023	11:00	02/Sep/2023	14:00	Kindly approve for dt 19.08.2023	PLANNED	Approved	02-Sep-23	11:00	02-Sep-23	14:00	

591	RQ142704	OCC_210	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-3 @BIKANER_2 (PBTSL)	PBTSL	D	CSD Tuning of switchable Line reactor Circuit Breaker	01/Sep/2023	15:00	01/Sep/2023	18:00	Kindly approve for dt 18.08.2023	PLANNED	Approved	01-Sep-23	15:00	01-Sep-23	18:00	
592	RQ142703	OCC_210	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-4 @BIKANER_2 (PBTSL)	PBTSL	D	CSD Tuning of switchable Line reactor Circuit Breaker	01/Sep/2023	11:00	01/Sep/2023	14:00	Kindly approve for dt 18.08.2023	PLANNED	Approved	01-Sep-23	11:00	01-Sep-23	14:00	
593	RQ142712	OCC_210	cpcc1_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV KHETRI (PKTSL)	PKTSL	D	FOR AMP WORK	30/Sep/2023	08:00	30/Sep/2023	18:00		PLANNED	Approved	30-Sep-23	08:00	30-Sep-23	18:00	
594	RQ142709	OCC_210	cpcc1_sd	BR/BSR/MSR/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV NEEMRANA(PG)	POWER GRID	D	FOR AMP WORK	29/Sep/2023	08:00	29/Sep/2023	18:00		PLANNED	Approved	29-Sep-23	08:00	29-Sep-23	18:00	
595	RQ142715	OCC_210	cpcc1_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV KOTESWAR(TH)	POWER GRID	D	FOR AMP WORK	29/Sep/2023	08:00	29/Sep/2023	18:00		PLANNED	Approved	29-Sep-23	08:00	29-Sep-23	18:00	
596	RQ142713	OCC_210	cpcc1_sd	BR/BSR/MSR/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV KOTA(PG)	POWER GRID	D	FOR AMP WORK	21/Sep/2023	08:00	21/Sep/2023	18:00		PLANNED	Approved	21-Sep-23	08:00	21-Sep-23	18:00	
597	RQ142714	OCC_210	cpcc1_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV MEERUT(PG)	POWER GRID	D	FOR AMP WORK	21/Sep/2023	08:00	21/Sep/2023	18:00		PLANNED	Approved	21-Sep-23	08:00	21-Sep-23	18:00	
598	RQ142718	OCC_210	cpcc1_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 2 AT 400 KV MANDOLA(PG)	POWER GRID	D	For CSD Fine tuning work/Body protection modifications	18/Sep/2023	08:00	18/Sep/2023	18:00		PLANNED	Approved	18-Sep-23	08:00	18-Sep-23	18:00	
599	RQ142722	OCC_210	cpcc1_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV BHADLA_2 (PG)	POWER GRID	D	BAY EXTENSION WORK	16/Sep/2023	17:00	16/Sep/2023	23:54		PLANNED	Approved	16-Sep-23	17:00	16-Sep-23	23:54	
600	RQ142707	OCC_210	cpcc1_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV JIND(PG)	POWER GRID	D	FOR AMP WORK	13/Sep/2023	08:00	13/Sep/2023	18:00		PLANNED	Approved	13-Sep-23	08:00	13-Sep-23	18:00	
601	RQ142717	OCC_210	cpcc1_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV DWARKA (PG)	POWER GRID	D	FOR AMP WORK	08/Sep/2023	08:00	08/Sep/2023	18:00		PLANNED	Approved	08-Sep-23	08:00	08-Sep-23	18:00	

602	RQ142720	OCC_210	cpcc1_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV HISSAR(PG)	POWER GRID	D	FOR AMP WORK	07/Sep/2023	08:00	07/Sep/2023	18:00		PLANNED	Approved	07-Sep-23	08:00	07-Sep-23	18:00	
603	RQ142721	OCC_210	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV CHITTORGARH(PG)	POWER GRID	D	FOR AMP WORK	01/Sep/2023	08:00	01/Sep/2023	18:00		PLANNED	Approved	01-Sep-23	08:00	01-Sep-23	18:00	
604	RQ141975	OCC_210	sldcrs_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400 KV KANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	29/Sep/2023	08:00	29/Sep/2023	18:00		PLANNED	Approved	29-Sep-23	08:00	29-Sep-23	18:00	
605	RQ141972	OCC_210	sldcrs_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV HINDAUN(RS)	RRVPNL	D	Half yearly Maintenance work	19/Sep/2023	08:00	19/Sep/2023	18:00		PLANNED	Approved	19-Sep-23	08:00	19-Sep-23	18:00	
606	RQ141973	OCC_210	sldcrs_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV RAMGARH(RS)	RRVPNL	D	Maintenance work	18/Sep/2023	08:00	18/Sep/2023	18:00		PLANNED	Approved	18-Sep-23	08:00	18-Sep-23	18:00	
607	RQ141971	OCC_210	sldcrs_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV BHILWARA(RS)	RRVPNL	D	Routine maintenance of 400 KV 50MVAR BUS REACTOR BAY	14/Sep/2023	08:00	14/Sep/2023	18:00		PLANNED	Approved	14-Sep-23	08:00	14-Sep-23	18:00	
608	RQ141974	OCC_210	sldcrs_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	RRVPNL	D	Maintenance work of bay equipments , isolators and testing work of bay equipments.	07/Sep/2023	10:00	07/Sep/2023	14:00		PLANNED	Approved	07-Sep-23	10:00	07-Sep-23	14:00	
609	RQ141976	OCC_210	sldcrs_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400 KV BABAI(RS)	RRVPNL	D	Quarterly Maintenance	06/Sep/2023	08:00	06/Sep/2023	15:00		PLANNED	Approved	06-Sep-23	08:00	06-Sep-23	15:00	
610	RQ142724	OCC_210	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_II(PG)		D	FOR AMP WORK	22/Sep/2023	17:00	24/Sep/2023	23:00		PLANNED	Approved	22-Sep-23	17:00	24-Sep-23	23:00	May be given from 1700 Hrs
611	RQ141764	OCC_210	stuup_sd	BR/BSR/MSC/MSR	63 MVAR BUS REACTOR NO 1 AT 400KV ANPARA(UP)	UPPTCL	D	Annual maintenance	22/Sep/2023	08:00	23/Sep/2023	18:00	Annual maintenance of BUS REACTOR and transfer bus Bay. Bus reactor is charged through Transfer BUS of BTPS	PLANNED	Approved	22-Sep-23	08:00	23-Sep-23	18:00	
612	RQ142702	OCC_210	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400 KV BIKANER_2 (PBTSL)	PBTSL	D	CSD Tuning of Main Bay/Tie Bay Circuit Breakers of Bus reactor	02/Sep/2023	11:00	02/Sep/2023	18:00	Kindly approve for dt 21.08.2023	PLANNED	Approved	02-Sep-23	11:00	02-Sep-23	18:00	

613	RQ142701	OCC_210	cpcc1_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV BIKANER_2 (PBTSLS)	PBTSLS	D	CSD Tuning of Main Bay/Tie Bay Circuit Breakers of Bus reactor	01/Sep/2023	11:00	01/Sep/2023	18:00	Kindly approve for dt 20.08.2023	PLANNED	Approved	01-Sep-23	11:00	01-Sep-23	18:00	
614	RQ142514	OCC_210	cpcc1_sd	BAY	419 MAIN BAY - 400KV MEERUT-MANDOLA (PG) CKT-2 AT MANDOLA(PG)		D	For Busbar Bay unit retrofitment	30/Sep/2023	09:00	30/Sep/2023	18:00		PLANNED	Approved	30-Sep-23	09:00	30-Sep-23	18:00	
615	RQ142488	OCC_210	cpcc1_sd	BAY	426 TIE BAY - 50 MVAR BUS REACTOR NO 2 AT 400KV BASSI(PG) AND 125 MVAR BUS REACTOR NO 3 AT 400KV BASSI(PG)		D	FOR AMP WORK	29/Sep/2023	09:00	29/Sep/2023	18:00		PLANNED	Approved	29-Sep-23	09:00	29-Sep-23	18:00	
616	RQ142513	OCC_210	cpcc1_sd	BAY	416 MAIN BAY - 400KV DADRI(NT)-MANDOLA(PG) (PG) CKT-2 AT MANDOLA(PG)		D	For Busbar Bay unit retrofitment	29/Sep/2023	09:00	29/Sep/2023	18:00		PLANNED	Approved	29-Sep-23	09:00	29-Sep-23	18:00	
617	RQ142471	OCC_210	cpcc1_sd	BAY	418 MAIN BAY - 400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-2 (PKTSL)		D	FOR AMP WORK	29/Sep/2023	08:00	29/Sep/2023	17:00		PLANNED	Approved	29-Sep-23	08:00	29-Sep-23	17:00	
618	RQ142512	OCC_210	cpcc1_sd	BAY	418 MAIN BAY - 400KV DADRI(NT)-MANDOLA(PG) (PG) CKT-1 AND 50 MVAR BUS REACTOR NO 1 AT 400KV MANDOLA(PG)		D	For Busbar Bay unit retrofitment	28/Sep/2023	09:00	28/Sep/2023	18:00		PLANNED	Approved	28-Sep-23	09:00	28-Sep-23	18:00	
619	RQ142511	OCC_210	cpcc1_sd	BAY	415 MAIN BAY - 400/220KV 500 MVA ICT 1 AT MANDOLA(PG)		D	For Busbar Bay unit retrofitment	27/Sep/2023	09:00	27/Sep/2023	18:00		PLANNED	Approved	27-Sep-23	09:00	27-Sep-23	18:00	
620	RQ142487	OCC_210	cpcc1_sd	BAY	423 TIE BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1 AND 400 KV JAIPUR SOUTH-BASSI (PG) CKT-1 AT BASSI(PG)		D	FOR AMP WORK	26/Sep/2023	09:00	26/Sep/2023	18:00		PLANNED	Approved	26-Sep-23	15:00	26-Sep-23	23:00	May be given from 1500 Hrs

621	RQ142510	OCC_210	cpcc1_sd	BAY	413 MAIN BAY - 400/220KV 500 MVA ICT 3 AT MANDOLA(PG)		D	For Busbar Bay unit retrofit	26/Sep/2023	09:00	26/Sep/2023	18:00		PLANNED	Approved	26-Sep-23	09:00	26-Sep-23	18:00	
622	RQ142468	OCC_210	cpcc1_sd	BAY	415 MAIN BAY - 400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-1 (PKTSL)		D	FOR AMP WORK	26/Sep/2023	08:00	26/Sep/2023	17:00		PLANNED	Approved	26-Sep-23	08:00	26-Sep-23	17:00	
623	RQ142509	OCC_210	cpcc1_sd	BAY	412 MAIN BAY - 400/220KV 500 MVA ICT 2 AT MANDOLA(PG)		D	For Busbar Bay unit retrofit	25/Sep/2023	09:00	25/Sep/2023	18:00		PLANNED	Approved	25-Sep-23	09:00	25-Sep-23	18:00	
624	RQ142467	OCC_210	cpcc1_sd	BAY	414 TIE BAY - 400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-1 (PKTSL) AND 125 MVAR BUS REACTOR NO 1 AT 400 KV KHETRI (PKTSL) AT 400 KV KHETRI (PKTSL) (PKTSL)		D	FOR AMP WORK	25/Sep/2023	08:00	25/Sep/2023	17:00		PLANNED	Approved	25-Sep-23	08:00	25-Sep-23	17:00	
625	RQ142508	OCC_210	cpcc1_sd	BAY	410 MAIN BAY - 400/220KV 500 MVA ICT 4 AT MANDOLA(PG)		D	For Busbar Bay unit retrofit	24/Sep/2023	09:00	24/Sep/2023	18:00		PLANNED	Approved	24-Sep-23	09:00	24-Sep-23	18:00	
626	RQ142466	OCC_210	cpcc1_sd	BAY	413 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV KHETRI (PKTSL) (PKTSL)		D	FOR AMP WORK	24/Sep/2023	08:00	24/Sep/2023	17:00		PLANNED	Approved	24-Sep-23	08:00	24-Sep-23	17:00	
627	RQ142462	OCC_210	cpcc1_sd	BAY	409 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV BHINMAL(PG)		D	AMP Works	23/Sep/2023	09:00	23/Sep/2023	17:00		PLANNED	Approved	23-Sep-23	09:00	23-Sep-23	17:00	
628	RQ142538	OCC_210	cpcc1_sd	BAY	414 TIE BAY - 400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-1 (PBTS) AND FUTURE AT 400 KV BIKANER_2 (PBTS) (PBTS)		D	AMP Works	23/Sep/2023	09:00	23/Sep/2023	18:00		PLANNED	Approved	23-Sep-23	15:00	23-Sep-23	23:00	May be given from 1500 Hrs

629	RQ142507	OCC_210	cpcc1_sd	BAY	428 MAIN BAY - 225 MVAR BUS SERIES REACTOR NO 1 AT 400 KV MANDOLA(PG) (POWERGRID)		D	For Busbar Bay unit retrofitment	22/Sep/2023	09:00	22/Sep/2023	18:00		PLANNED	Approved	22-Sep-23	09:00	22-Sep-23	18:00	
630	RQ142461	OCC_210	cpcc1_sd	BAY	408 TIE BAY - 400 KV BHINMAL(PG)- BARMER(RS) (RS) CKT-1 (POWERGRID) AND 80 MVAR BUS REACTOR NO 1 AT 400KV BHINMAL(PG) AT 400 KV BHINMAL(PG) (POWERGRID)		D	AMP Works	21/Sep/2023	09:00	21/Sep/2023	17:00		PLANNED	Approved	21-Sep-23	09:00	21-Sep-23	17:00	
631	RQ142506	OCC_210	cpcc1_sd	BAY	407 MAIN BAY - 400KV MANDOLA(PG)- BAWANA(DV) (DV) CKT-2 AT MANDOLA(PG)		D	For Busbar Bay unit retrofitment	20/Sep/2023	09:00	20/Sep/2023	18:00		PLANNED	Approved	20-Sep-23	09:00	20-Sep-23	18:00	
632	RQ142505	OCC_210	cpcc1_sd	BAY	406 MAIN BAY - 400 KV MANDOLA(PG)- MAHARANIBAG H(PG) (DTL) CKT- 1 (POWERGRID) AND FUTURE AT 400 KV MANDOLA(PG) (POWERGRID)		D	For Busbar Bay unit retrofitment	19/Sep/2023	09:00	19/Sep/2023	18:00		PLANNED	Approved	19-Sep-23	09:00	19-Sep-23	18:00	
633	RQ142460	OCC_210	cpcc1_sd	BAY	406 MAIN BAY - 400/220KV 315 MVA ICT 2 AT BHINMAL(PG)		D	AMP Works	18/Sep/2023	09:00	18/Sep/2023	17:00		PLANNED	Approved	18-Sep-23	09:00	18-Sep-23	17:00	
634	RQ142504	OCC_210	cpcc1_sd	BAY	404 MAIN BAY - 400KV MANDOLA(PG)- BAWANA(DV) (DV) CKT-1 AT MANDOLA(PG)		D	For Busbar Bay unit retrofitment	18/Sep/2023	09:00	18/Sep/2023	18:00		PLANNED	Approved	18-Sep-23	09:00	18-Sep-23	18:00	

635	RQ142497	OCC_210	cpcc1_sd	BAY	40506T TIE BAY - 400/220 KV 315 MVA ICT 2 AT MEERUT(PG) (POWERGRID) AND 400 KV MEERUT-MANDOLA (PG) CKT-1 AT 400 KV MEERUT(PG) (POWERGRID)		D	FOR AMP WORK	15/Sep/2023	09:00	15/Sep/2023	17:00		PLANNED	Approved	15-Sep-23	09:00	15-Sep-23	17:00	
636	RQ142529	OCC_210	cpcc1_sd	BAY	210 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT ROORKEE(PG) (POWERGRID)		D	FOR AMP WORK	15/Sep/2023	09:00	15/Sep/2023	18:00		PLANNED	Approved	15-Sep-23	09:00	15-Sep-23	18:00	
637	RQ142503	OCC_210	cpcc1_sd	BAY	212 MAIN BAY - 400/220 KV 500 MVA ICT 3 AT MANDOLA(PG) (POWERGRID)		D	For Busbar Bay unit retrofitment	15/Sep/2023	09:00	15/Sep/2023	18:00		PLANNED	Approved	15-Sep-23	09:00	15-Sep-23	18:00	
638	RQ142485	OCC_210	cpcc1_sd	BAY	420 TIE BAY - 400 KV BASSI-SIKAR (PG) CKT-2 AND 400 KV JAIPUR SOUTH-BASSI (PG) CKT-2 AT BASSI(PG)		C	FOR CB OVERHAULING	15/Sep/2023	08:00	18/Sep/2023	18:00		PLANNED	Approved	15-Sep-23	15:00	18-Sep-23	23:00	May be given from 1500 Hrs
639	RQ142532	OCC_210	cpcc1_sd	BAY	417 TIE BAY - 400KV SIKAR(PG)-BABAI(RS) (PG) CKT-1 AND 400/220KV 315 MVA ICT 1 AT SIKAR(PG)		D	FOR AMP WORK	14/Sep/2023	09:00	14/Sep/2023	18:00		PLANNED	Approved	14-Sep-23	09:00	14-Sep-23	18:00	
640	RQ142502	OCC_210	cpcc1_sd	BAY	207 MAIN BAY - 400/220 KV 500 MVA ICT 4 AT MANDOLA(PG) (POWERGRID)		D	For Busbar Bay unit retrofitment	14/Sep/2023	09:00	14/Sep/2023	18:00		PLANNED	Approved	14-Sep-23	09:00	14-Sep-23	18:00	
641	RQ142479	OCC_210	cpcc1_sd	BAY	406 MAIN BAY - 400KV AJMER(RS)-AJMER(PG) (PG) CKT-2 AND SELECT AT AJMER(PG)		D	FOR AMP WORK	13/Sep/2023	10:00	13/Sep/2023	17:00		PLANNED	Approved	13-Sep-23	15:00	13-Sep-23	23:00	May be given from 1500 Hrs
642	RQ142528	OCC_210	cpcc1_sd	BAY	208 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT ROORKEE(PG) (POWERGRID)		D	FOR AMP WORK	13/Sep/2023	09:00	13/Sep/2023	18:00		PLANNED	Approved	13-Sep-23	09:00	13-Sep-23	18:00	

643	RQ142531	OCC_210	cpcc1_sd	BAY	416 MAIN BAY - 400KV SIKAR(PG)-BABAI(RS) (PG) CKT-1 AT SIKAR(PG)		D	FOR AMP WORK	13/Sep/2023	09:00	13/Sep/2023	18:00		PLANNED	Approved	13-Sep-23	09:00	13-Sep-23	18:00	
644	RQ142459	OCC_210	cpcc1_sd	BAY	405 TIE BAY - 400KV BHINMAL-KANKROLI (PG) CKT-1 AND 400/220KV 315 MVA ICT 2 AT BHINMAL(PG)		D	AMP Works	13/Sep/2023	09:00	13/Sep/2023	17:00		PLANNED	Approved	13-Sep-23	15:00	13-Sep-23	23:00	May be given from 1500 Hrs
645	RQ142501	OCC_210	cpcc1_sd	BAY	209 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT MANDOLA(PG) (POWERGRID)		D	For Busbar Bay unit retrofitment	13/Sep/2023	09:00	13/Sep/2023	18:00		PLANNED	Approved	13-Sep-23	09:00	13-Sep-23	18:00	
646	RQ142530	OCC_210	cpcc1_sd	BAY	414 TIE BAY - 400KV NEEMRANA-SIKAR (PG) CKT-2 AND 400/220KV 315 MVA ICT 2 AT SIKAR(PG)		D	FOR AMP WORK	12/Sep/2023	09:00	12/Sep/2023	18:00		PLANNED	Approved	12-Sep-23	09:00	12-Sep-23	18:00	
647	RQ142458	OCC_210	cpcc1_sd	BAY	404 MAIN BAY - 400KV BHINMAL-KANKROLI (PG) CKT-1 AT BHINMAL(PG)		D	AMP Works	12/Sep/2023	09:00	12/Sep/2023	17:00		PLANNED	Approved	12-Sep-23	15:00	12-Sep-23	23:00	May be given from 1500 Hrs
648	RQ142526	OCC_210	cpcc1_sd	BAY	408 TIE BAY - 400KV MANDOLA(PG)-BAWANA(DV) (DV) CKT-2 AND FUTURE AT MANDOLA(PG)		D	For Busbar Bay unit retrofitment	12/Sep/2023	09:00	12/Sep/2023	18:00		PLANNED	Approved	12-Sep-23	09:00	12-Sep-23	18:00	
649	RQ142525	OCC_210	cpcc1_sd	BAY	411 TIE BAY - 400/220KV 500 MVA ICT 2 AT MANDOLA(PG) AND 400/220KV 500 MVA ICT 4 AT MANDOLA(PG)		D	For Busbar Bay unit retrofitment	11/Sep/2023	09:00	11/Sep/2023	18:00		PLANNED	Approved	11-Sep-23	09:00	11-Sep-23	18:00	
650	RQ142524	OCC_210	cpcc1_sd	BAY	414 TIE BAY - 400/220KV 500 MVA ICT 1 AT MANDOLA(PG) AND 400/220KV 500 MVA ICT 3 AT MANDOLA(PG)		D	For Busbar Bay unit retrofitment	10/Sep/2023	09:00	10/Sep/2023	18:00		PLANNED	Approved	10-Sep-23	09:00	10-Sep-23	18:00	

651	RQ142457	OCC_210	cpcc1_sd	BAY	403 MAIN BAY - 400/220KV 315 MVA ICT 1 AT BHINMAL(PG)		D	AMP Works	09/Sep/2023	09:00	09/Sep/2023	17:00		PLANNED	Approved	09-Sep-23	09:00	09-Sep-23	17:00	
652	RQ142523	OCC_210	cpcc1_sd	BAY	417 TIE BAY - 400KV DADRI(NT)-MANDOLA(PG) (PG) CKT-2 AND 50 MVAR BUS REACTOR NO 1 AT 400KV MANDOLA(PG)		D	For Busbar Bay unit retrofit	09/Sep/2023	09:00	09/Sep/2023	18:00		PLANNED	Approved	09-Sep-23	09:00	09-Sep-23	18:00	
653	RQ142533	OCC_210	cpcc1_sd	BAY	440 TIE BAY - 400/220 KV 500 MVA ICT 1 AT BHADLA_2 (PG) (POWERGRID) AND FUTURE AT 400 KV BHADLA_2 (PG) (POWERGRID)		D	AMP	08/Sep/2023	17:00	08/Sep/2023	23:59		PLANNED	Approved	08-Sep-23	15:00	08-Sep-23	23:59	May be given from 1500 Hrs
654	RQ142527	OCC_210	cpcc1_sd	BAY	406 MAIN BAY - 400/220KV 315 MVA ICT 2 AT ROORKEE(PG)		D	FOR AMP WORK	08/Sep/2023	09:00	08/Sep/2023	18:00		PLANNED	Approved	08-Sep-23	09:00	08-Sep-23	18:00	
655	RQ142486	OCC_210	cpcc1_sd	BAY	402 TIE BAY - 125 MVAR BUS REACTOR NO 4 AT 400KV BASSI(PG) AND 50 MVAR BUS REACTOR NO 1 AT 400KV BASSI(PG)		D	FOR AMP WORK	08/Sep/2023	09:00	08/Sep/2023	18:00		PLANNED	Approved	08-Sep-23	09:00	08-Sep-23	18:00	
656	RQ142522	OCC_210	cpcc1_sd	BAY	420 TIE BAY - 400KV MEERUT-MANDOLA (PG) CKT-2 AND 400KV DADRI(NT)-MANDOLA(PG) (PG) CKT-1 AT MANDOLA(PG)		D	For Busbar Bay unit retrofit	08/Sep/2023	09:00	08/Sep/2023	18:00		PLANNED	Approved	08-Sep-23	09:00	08-Sep-23	18:00	
657	RQ142498	OCC_210	cpcc1_sd	BAY	403 MAIN BAY - 400/220 KV 500 MVA ICT 4 AT BHADLA(PG) (POWERGRID)		D	FOR AMP WORK	07/Sep/2023	17:00	07/Sep/2023	23:00		PLANNED	Approved	07-Sep-23	15:00	07-Sep-23	23:00	May be given from 1500 Hrs

658	RQ142484	OCC_210	cpcc1_sd	BAY	414 TIE BAY - 400KV KOTA(PG)- ANTA(NT) (UNDEF) CKT-1 AND 50 MVAR BUS REACTOR NO 2 AT 400KV KOTA(PG)		D	FOR AMP WORK	07/Sep/2023	10:00	07/Sep/2023	17:30		PLANNED	Approved	07-Sep-23	10:00	07-Sep-23	17:30	
659	RQ142489	OCC_210	cpcc1_sd	BAY	417 TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV CHITTORGARH(PG) (POWERGRID) AND 400 KV CHITTORGARH(RS)- CHITTORGARH(PG) (PG) CKT-2 AT 400 KV CHITTORGARH(PG) (POWERGRID)		D	FOR AMP WORK	07/Sep/2023	09:00	07/Sep/2023	18:00		PLANNED	Approved	07-Sep-23	15:00	07-Sep-23	23:00	May be given from 1500 Hrs
660	RQ142456	OCC_210	cpcc1_sd	BAY	402 TIE BAY - 400 KV BHINMAL-ZERDA (PG) CKT-1 (POWERGRID) AND 400/220 KV 315 MVA ICT 1 AT BHINMAL(PG) AT 400 KV BHINMAL(PG) (POWERGRID)		D	AMP Works	07/Sep/2023	09:00	07/Sep/2023	17:00		PLANNED	Approved	07-Sep-23	09:00	07-Sep-23	17:00	
661	RQ142521	OCC_210	cpcc1_sd	BAY	423 TIE BAY - 400KV MEERUT(PG)-MANDOLA(PG) (PL) CKT-3 AND FUTURE AT MEERUT(PG)		D	For Busbar Bay unit retrofitment	07/Sep/2023	09:00	07/Sep/2023	18:00		PLANNED	Approved	07-Sep-23	09:00	07-Sep-23	18:00	
662	RQ142483	OCC_210	cpcc1_sd	BAY	413 MAIN BAY - 400KV KOTA(PG)- ANTA(NT) (UNDEF) CKT-1 AT KOTA(PG)		D	FOR AMP WORK	06/Sep/2023	10:00	06/Sep/2023	17:30		PLANNED	Approved	06-Sep-23	10:00	06-Sep-23	17:30	

663	RQ142520	OCC_210	cpcc1_sd	BAY	426 TIE BAY - 400KV MEERUT(PG)-MANDOLA(PG) (PL) CKT-4 AND FUTURE AT MANDOLA(PG)		D	For Busbar Bay unit retrofit	06/Sep/2023	09:00	06/Sep/2023	18:00		PLANNED	Approved	06-Sep-23	09:00	06-Sep-23	18:00	
664	RQ142482	OCC_210	cpcc1_sd	BAY	402 TIE BAY - 400KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1 AND 400KV KOTA(PG)-MERTA(RS) (PG) CKT-1 AT KOTA(PG)		D	FOR AMP WORK	05/Sep/2023	10:00	05/Sep/2023	17:30		PLANNED	Approved	05-Sep-23	10:00	05-Sep-23	17:30	
665	RQ142519	OCC_210	cpcc1_sd	BAY	427 MAIN BAY - 400KV MEERUT(PG)-MANDOLA(PG) (PL) CKT-4 AT MANDOLA(PG)		D	For Busbar Bay unit retrofit	05/Sep/2023	09:00	05/Sep/2023	18:00		PLANNED	Approved	05-Sep-23	09:00	05-Sep-23	18:00	
666	RQ142518	OCC_210	cpcc1_sd	BAY	425 MAIN BAY - 400KV MEERUT(PG)-MANDOLA(PG) (PL) CKT-4 AT MEERUT(PG)		D	For Busbar Bay unit retrofit	04/Sep/2023	09:00	04/Sep/2023	18:00		PLANNED	Approved	04-Sep-23	09:00	04-Sep-23	18:00	
667	RQ142517	OCC_210	cpcc1_sd	BAY	424 MAIN BAY - 400KV MEERUT-MANDOLA (PG) CKT-1 AT MANDOLA(PG)		D	For Busbar Bay unit retrofit	03/Sep/2023	09:00	03/Sep/2023	18:00		PLANNED	Approved	03-Sep-23	09:00	03-Sep-23	18:00	
668	RQ142516	OCC_210	cpcc1_sd	BAY	422 MAIN BAY - 400KV MEERUT(PG)-MANDOLA(PG) (PL) CKT-3 AT MEERUT(PG)		D	For Busbar Bay unit retrofit	02/Sep/2023	09:00	02/Sep/2023	18:00		PLANNED	Approved	02-Sep-23	09:00	02-Sep-23	18:00	
669	RQ142515	OCC_210	cpcc1_sd	BAY	421 MAIN BAY - 400KV DADRI(NT)-MANDOLA(PG) (PG) CKT-1 AT MANDOLA(PG)		D	For Busbar Bay unit retrofit	01/Sep/2023	09:00	01/Sep/2023	18:00		PLANNED	Approved	01-Sep-23	09:00	01-Sep-23	18:00	
670	RQ142133	OCC_210	bbmb_sd	BAY	X4-CB MAIN BAY - 400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-1 AT 400KV PANIPAT(BB)	POWER GRID	D	Yearly Mtc.	29/Sep/2023	08:00	29/Sep/2023	18:00		PLANNED	Approved	29-Sep-23	08:00	29-Sep-23	18:00	

671	RQ142092	OCC_210	cpcc3_sd	BAY	WC.C.Q2 428 BAY BUS-1A & 1C SECTIONALIZER BUS SECTIONALIZER BAY - 400KV AGRA(PG) - BUS 1 (POWERGRID) AND FUTURE AT 400 KV AGRA(PG) (POWERGRID)	POWER GRID	D	AMP WORK	26/Sep/2023	10:00	26/Sep/2023	18:00		PLANNED	Approved	26-Sep-23	10:00	26-Sep-23	18:00	
672	RQ142131	OCC_210	bbmb_sd	BAY	X3-CB TIE BAY - 400/220 KV 450 MVA ICT 2 AT PANIPAT(BB) AND 400 KV DADR(NT)-PANIPAT(BB) (PG) CKT-1 AT 400 KV PANIPAT(BB)	POWER GRID	D	Yearly Mtc.	25/Sep/2023	08:00	25/Sep/2023	18:00		PLANNED	Approved	25-Sep-23	08:00	25-Sep-23	18:00	
673	RQ142959	OCC_210	cpcc3_sd	BAY	414 MAIN BAY - 400KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-2 AT KANPUR(PG)	POWER GRID	C	For dismantlig of BHEL make CB and installation of SIEMENS make CB	22/Sep/2023	08:00	26/Sep/2023	18:00		PLANNED	Approved	22-Sep-23	08:00	26-Sep-23	18:00	
674	RQ142803	OCC_210	cpcc1_sd	BAY	421 MAIN BAY - 400 KV BASSI-SIKAR (PG) CKT-2 AND 400KV BUS 2 AT BASSI(PG)	POWER GRID	C	FOR CB OVERHAULING	19/Sep/2023	08:00	22/Sep/2023	18:00		PLANNED	Approved	19-Sep-23	08:00	22-Sep-23	18:00	
675	RQ142962	OCC_210	cpcc3_sd	BAY	430 MAIN BAY - 400/220KV 315 MVA ICT 2 AT KANPUR(PG)	POWER GRID	C	'For dismantlig of BHEL make CB and installation of SIEMENS make CB	19/Sep/2023	08:00	22/Sep/2023	18:00		PLANNED	Approved	19-Sep-23	08:00	22-Sep-23	18:00	
676	RQ142958	OCC_210	cpcc3_sd	BAY	426 MAIN BAY - 400/220KV 315 MVA ICT 1 AT KANPUR(PG)	POWER GRID	C	For dismantlig of BHEL make CB and installation of SIEMENS make CB	16/Sep/2023	08:00	20/Sep/2023	18:00		PLANNED	Approved	16-Sep-23	08:00	20-Sep-23	18:00	

677	RQ141948	OCC_210	cpcc3_sd	BAY	404 BUS COUPLER BAY - 400KV BUS 1 AT VINDHYACHAL(PG) (POWERGRID) AND 400KV BUS 2 AT VINDHYACHAL(PG) AT 400 KV VINDHYACHAL(PG) (POWERGRID)	POWER GRID	C	AWL7 Bus Coupler Bay of 400KV North Bus-1A & 2A at Vindhyachal-HVDC Pneumatic drive mechanism overhauling	15/Sep/2023	10:00	17/Sep/2023	18:00		PLANNED	Approved	15-Sep-23	10:00	17-Sep-23	18:00	
678	RQ141819	OCC_210	cpcc2_sd	BAY	414 TIE BAY - 50 MVAR BUS REACTOR NO 1 AT 400KV MOGA(PG) (POWERGRID) AND 400 KV KISHENPUR-MOGA (PG) CKT-1 AT 400 KV MOGA(PG) (POWERGRID)	POWER GRID	D	Complete CB Overhauling work	14/Sep/2023	08:00	19/Sep/2023	18:00	Kindly approve	PLANNED	Approved	14-Sep-23	08:00	19-Sep-23	18:00	
679	RQ142802	OCC_210	cpcc1_sd	BAY	410 MAIN BAY - 400 KV BASSI-SIKAR (PG) CKT-1 AND 400KV BUS 1 AT BASSI(PG)	POWER GRID	C	FOR CB OVERHAULING	11/Sep/2023	08:00	14/Sep/2023	18:00		PLANNED	Approved	11-Sep-23	08:00	14-Sep-23	18:00	
680	RQ142127	OCC_210	bbmb_sd	BAY	X8-CB MAIN BAY - 400 KV BHIWANI(PG)-BHIWANI(BB) (PG) CKT-1 AT BHIWANI(PG)	POWER GRID	D	Half yearly mtc	10/Sep/2023	08:00	10/Sep/2023	18:00		PLANNED	Approved	10-Sep-23	08:00	10-Sep-23	18:00	
681	RQ142822	OCC_210	cpcc1_sd	BAY	429 TIE BAY - 400/220 KV 500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AND FUTURE AT 400 KV FATEHGARH_III(PG) (POWERGRID)	POWER GRID	D	STATCOM erection works	08/Sep/2023	15:00	13/Sep/2023	23:00		PLANNED	Approved	08-Sep-23	15:00	13-Sep-23	23:00	May be given from 1500 Hrs

682	RQ142089	OCC_210	cpcc3_sd	BAY	W1.W22.Q2 TIE BAY - 400 KV AGRA(PG)-FILTER BANK-2 (POWERGRID) AND 400 KV AGRA(PG)-FILTER BANK-5 AT 400 KV AGRA(PG) (POWERGRID)	POWER GRID	D	AMP Works	08/Sep/2023	10:00	08/Sep/2023	18:00		PLANNED	Approved	08-Sep-23	10:00	08-Sep-23	18:00	
683	RQ142452	OCC_210	cpcc1_sd	BAY	401 MAIN BAY - 400 KV BHINMAL-ZERDA (PG) CKT-1 (POWERGRID) AT 400 KV BHINMAL(PG)	POWER GRID	D	AMP	05/Sep/2023	09:00	05/Sep/2023	18:00		PLANNED	Approved	05-Sep-23	09:00	05-Sep-23	18:00	
684	RQ142961	OCC_210	cpcc3_sd	BAY	425 TIE BAY - SVC NO 2(-140/+140MVAR) AT 400 KV KANPUR(PG) (POWERGRID) AND 400/220 KV 315 MVA ICT 1 AT KANPUR(PG) AT 400 KV KANPUR(PG) (POWERGRID)	POWER GRID	C	'For dismantling Main bay(424) CB and CT along with bypassing bus protection scheme to 425 bay	04/Sep/2023	08:00	05/Sep/2023	18:00		PLANNED	Approved	04-Sep-23	08:00	05-Sep-23	18:00	
685	RQ142960	OCC_210	cpcc3_sd	BAY	424 MAIN BAY - SVC NO 2(-140/+140MVAR) AT 400 KV KANPUR(PG)	POWER GRID	C	'For dismantling Main bay CB and CT along with bypassing bus protection scheme to 425 bay	02/Sep/2023	08:00	06/Sep/2023	18:00		PLANNED	Approved	02-Sep-23	08:00	06-Sep-23	18:00	
686	RQ142799	OCC_210	cpcc1_sd	BAY	403 MAIN BAY - 400/220 KV 500 MVA ICT 4 AT BHADLA(PG) (POWERGRID)	POWER GRID	D	FOR AMP WORK	01/Sep/2023	15:00	01/Sep/2023	23:00		PLANNED	Approved	01-Sep-23	15:00	01-Sep-23	23:00	May be given from 1500 Hrs
687	RQ142128	OCC_210	bbmb_sd	BAY	X7-CB TIE BAY - 400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1 AND FUTURE AT 400 KV BHIWANI(BB)	POWER GRID	D	Half Yearly Mtc..	01/Sep/2023	08:00	01/Sep/2023	18:00		PLANNED	Approved	01-Sep-23	08:00	01-Sep-23	18:00	

688	RQ142737	OCC_210	cpcc1_sd	BAY	414 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT CHITTORGARH(P G) (POWERGRID) AND FUTURE AT 400 KV CHITTORGARH(P G) (POWERGRID)	POWER GRID	C	For Bay Extension work by BHEL under TBCB at Chittorgarh SS	01/Sep/2023	08:00	14/Sep/2023	18:00		PLANNED	Approved	01-Sep-23	15:00	14-Sep-23	23:00	May be given from 1500 Hrs
689	RQ142197	OCC_210	sldchr_sd	BAY	400-1A MAIN BAY - 400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-2 (HVPNL)	HVPNL	D	AMP for Bay equipment only the system availability will not affect (Line will be charged through Tie Bay)	25/Sep/2023	08:00	25/Sep/2023	16:00		PLANNED	Approved	25-Sep-23	08:00	25-Sep-23	16:00	
690	RQ142194	OCC_210	sldchr_sd	BAY	400-4B MAIN BAY - 400/220 KV 315 MVA ICT 1 AT KABULPUR(HV) (HVPNL)	HVPNL	D	AMP for Bay equipment only the system availability will not affect (ICT-1 will be charged through Tie Bay)	23/Sep/2023	08:00	23/Sep/2023	16:00		PLANNED	Approved	23-Sep-23	08:00	23-Sep-23	16:00	
691	RQ142198	OCC_210	sldchr_sd	BAY	400-4T TIE BAY - 400 KV DEEPALPUR(JHK T)-KABULPUR(HV) (HVPNL) CKT-2 (HVPNL) AND 400/220 KV 315 MVA ICT 1 AT KABULPUR(HV) AT 400 KV KABULPUR(HV) (HVPNL)	HVPNL	D	AMP for Bay equipment only the system availability will not affect (Line will be charged through Main Bay)	22/Sep/2023	08:00	22/Sep/2023	16:00		PLANNED	Approved	22-Sep-23	08:00	22-Sep-23	16:00	
692	RQ142205	OCC_210	sldchr_sd	BAY	400-4A MAIN BAY - 400 KV DEEPALPUR(JHK T)-KABULPUR(HV) (HVPNL) CKT-2 (HVPNL)	HVPNL	D	AMP for Bay equipment only the system availability will not affect (Line will be charged through Tie Bay)	21/Sep/2023	08:00	21/Sep/2023	16:00		PLANNED	Approved	21-Sep-23	08:00	21-Sep-23	16:00	
693	RQ142195	OCC_210	sldchr_sd	BAY	400-3B MAIN BAY - 400/220 KV 315 MVA ICT 2 AT KABULPUR(HV) (HVPNL)	HVPNL	D	AMP for Bay equipment only the system availability will not affect (ICT-2 will be charged through Tie Bay)	20/Sep/2023	08:00	20/Sep/2023	16:00		PLANNED	Approved	20-Sep-23	08:00	20-Sep-23	16:00	

694	RQ142199	OCC_210	sldchr_sd	BAY	400-3T TIE BAY - 400 KV DEEPALPUR(JHK T)- KABULPUR(HV) (HVPNL) CKT-1 (HVPNL) AND 400/220 KV 315 MVA ICT 2 AT KABULPUR(HV) AT 400 KV KABULPUR(HV) (HVPNL)	HVPNL	D	AMP for Bay equipment only the system availability will not affect (Line will be charged through Main Bay)	19/Sep/2023	08:00	19/Sep/2023	16:00		PLANNED	Approved	19-Sep-23	08:00	19-Sep-23	16:00	
695	RQ142204	OCC_210	sldchr_sd	BAY	400-3A MAIN BAY - 400 KV DEEPALPUR(JHK T)- KABULPUR(HV) (HVPNL) CKT-1 (HVPNL)	HVPNL	D	AMP for Bay equipment only the system availability will not affect (Line will be charged through Tie Bay)	18/Sep/2023	08:00	18/Sep/2023	16:00		PLANNED	Approved	18-Sep-23	08:00	18-Sep-23	16:00	
696	RQ142202	OCC_210	sldchr_sd	BAY	400-2B MAIN BAY - 400 KV BAHADURGARH(PG)- KABULPUR(HV) (PG) CKT-1 (HVPNL)	HVPNL	D	AMP for Bay equipment only the system availability will not affect (Line will be charged through Tie Bay)	16/Sep/2023	08:00	16/Sep/2023	16:00		PLANNED	Approved	16-Sep-23	08:00	16-Sep-23	16:00	
697	RQ142200	OCC_210	sldchr_sd	BAY	400-2T TIE BAY - 400 KV CLP JHAJJAR(CLP)- KABULPUR(HV) (HVPNL) CKT-1 (HVPNL) AND 400 KV BAHADURGARH(PG)- KABULPUR(HV) (PG) CKT-1 AT 400 KV KABULPUR(HV) (HVPNL)	HVPNL	D	AMP for Bay equipment only the system availability will not affect (Line will be charged through Main Bay)	15/Sep/2023	08:00	15/Sep/2023	16:00		PLANNED	Approved	15-Sep-23	08:00	15-Sep-23	16:00	
698	RQ142196	OCC_210	sldchr_sd	BAY	400-2A MAIN BAY - 400 KV CLP JHAJJAR(CLP)- KABULPUR(HV) (HVPNL) CKT-1 (HVPNL)	HVPNL	D	AMP for Bay equipment only the system availability will not affect (Line will be charged through Tie Bay)	14/Sep/2023	08:00	14/Sep/2023	16:00		PLANNED	Approved	14-Sep-23	08:00	14-Sep-23	16:00	
699	RQ142203	OCC_210	sldchr_sd	BAY	400-1B MAIN BAY - 400 KV BHIWANI(PG)- KABULPUR(HV) (PG) CKT-1 (HVPNL)	HVPNL	D	AMP for Bay equipment only the system availability will not affect (Line will be charged through Tie Bay)	13/Sep/2023	08:00	13/Sep/2023	16:00		PLANNED	Approved	13-Sep-23	08:00	13-Sep-23	16:00	

700	RQ142201	OCC_210	sldchr_sd	BAY	400-1T TIE BAY - 400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-2 (HVPNL) AND 400 KV BHIWANI(PG)-KABULPUR(HV) (PG) CKT-1 AT 400 KV KABULPUR(HV) (HVPNL)	HVPNL	D	AMP for Bay equipment only the system availability will not affect (Line will be charged through Main Bay)	12/Sep/2023	08:00	12/Sep/2023	16:00		PLANNED	Approved	12-Sep-23	08:00	12-Sep-23	16:00	
701	RQ142814	OCC_210	singrauli_sd	BAY	407 MAIN BAY - 400 KV SINGRAULI(NT)-ANPARA(UP) (PG) CKT-1 AT SINGRAULI(NT)	NTPC	C	ANPARAR BUS 1 ISOLATOR REPLECEMENT	25/Sep/2023	08:00	28/Sep/2023	18:00	BAY /LINE WILL BE CHARGED THROUGH TRANSFER BUS	PLANNED	Approved					Only one continuous shutdown will be given at a time from Singrauli end after 15 September
702	RQ142808	OCC_210	singrauli_sd	BAY	414 MAIN BAY - 400/132 KV 100 MVA ICT 2 AT SINGRAULI(NT)	NTPC	C	ICT 2 BUS 4 ISOLATOR REPLACEMENT ,ICT WILL BE CHARGED THROUGH TBC	20/Sep/2023	08:00	23/Sep/2023	18:00	ISOLATOR REPLACEMENT	PLANNED	Approved					Only one continuous shutdown will be given at a time from Singrauli end after 15 September
703	RQ142244	OCC_210	sldcrs_sd	BAY	414 TIE BAY - 400KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1 AND FUTURE AT KAWAI SCTPS(APR)	APL	C	Circuit Breaker Overhauling	25/Sep/2023	08:00	28/Sep/2023	18:00		PLANNED	Approved	25-Sep-23	15:00	28-Sep-23	23:00	May be given from 1500 Hrs.
704	RQ141673	OCC_210	apl_sd	BAY	409 MAIN BAY - 400 KV FATEHGARH POOLING(FBTL) - BUS 2 (FBTL) AT 400 KV FATEHGARH POOLING(FBTL)	FBTL	D	Annual Maintenance of bay equipment	21/Sep/2023	17:30	21/Sep/2023	23:30	Annual Maintenance of bay equipment	PLANNED	Approved	21-Sep-23	15:00	21-Sep-23	23:30	May be given from 1500 Hrs
705	RQ141672	OCC_210	apl_sd	BAY	408 TIE BAY - 400 KV FATEHGARH POOLING(FBTL) - BUS 2 (FBTL) AND 400 KV FATEHGARH POOLING(FBTL) - BUS 1 AT 400 KV FATEHGARH POOLING(FBTL) (FBTL)	FBTL	D	Annual Maintenance of bay equipment	20/Sep/2023	17:30	20/Sep/2023	23:30	Annual Maintenance of bay equipment	PLANNED	Approved	20-Sep-23	15:00	20-Sep-23	23:30	May be given from 1500 Hrs

706	RQ141671	OCC_210	apl_sd	BAY	406 MAIN BAY - 400 KV FATEHGARH POOLING(FBTL)-ADANI RENEWPARK_SL_FGARH_FBTL (AREPRL) (AREPRL) CKT-2 (FBTL) AT 400 KV FATEHGARH POOLING(FBTL)	FBTL	D	Annual Maintenance of bay equipment	18/Sep/2023	17:30	18/Sep/2023	23:30	Annual Maintenance of bay equipment	PLANNED	Approved	18-Sep-23	15:00	18-Sep-23	23:30	May be given from 1500 Hrs
707	RQ141668	OCC_210	apl_sd	BAY	404 MAIN BAY - 400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2 (FBTL) AT 400 KV FATEHGARH POOLING(FBTL)	FBTL	D	Annual Maintenance of bay equipment	14/Sep/2023	17:30	14/Sep/2023	23:30	Annual Maintenance of bay equipment	PLANNED	Approved	14-Sep-23	15:00	14-Sep-23	23:30	May be given from 1500 Hrs
708	RQ141663	OCC_210	apl_sd	BAY	401 MAIN BAY - 400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1 (FBTL) AT 400 KV FATEHGARH POOLING(FBTL)	FBTL	D	Annual Maintenance of bay equipment	11/Sep/2023	17:30	11/Sep/2023	23:30	Annual Maintenance of bay equipment	PLANNED	Approved	11-Sep-23	15:00	11-Sep-23	23:30	May be given from 1500 Hrs
709	RQ142242	OCC_210	slcrs_sd	BAY	409 MAIN BAY - 63 MVAR BUS REACTOR NO 2 AT 400 KV KAWAI SCTPS(APR)	APRL	C	Circuit Breaker Overhauling	20/Sep/2023	08:00	24/Sep/2023	18:00		PLANNED	Approved	20-Sep-23	15:00	24-Sep-23	23:00	May be given from 1500 Hrs.
710	RQ142130	OCC_210	bbmb_sd	BAY	X2 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT PANIPAT(BB) (BBMB)	BBMB	D	Yearly Mtc.	19/Sep/2023	08:00	19/Sep/2023	18:00		PLANNED	Approved	19-Sep-23	08:00	19-Sep-23	18:00	
711	RQ142132	OCC_210	bbmb_sd	BAY	401 MAIN BAY - 400KV PANCHKULA(PG)-PANIPAT(BB) (BB) CKT-1 AT PANIPAT(BB)	BBMB	D	Yearly Mtc.	18/Sep/2023	08:00	18/Sep/2023	18:00		PLANNED	Approved	18-Sep-23	08:00	18-Sep-23	18:00	
712	RQ142129	OCC_210	bbmb_sd	BAY	403 MAIN BAY - 400KV DEHAR(BB)-PANCHKULA(PG) (BB) CKT-1 AT DEHAR(BB)	BBMB	D	To attend the minor oil Seepage of Blue phase 400 KV CT of Dehar - Panchkula Breaker X-3 Bay	11/Sep/2023	08:00	11/Sep/2023	18:00		PLANNED	Approved	11-Sep-23	08:00	11-Sep-23	18:00	

713	RQ142275	OCC_210	sldcdv_sd	BAY	405 MAIN BAY - 400 KV BAMNOLI(DV)- JHATIKARA(PG) (DV) CKT-1 AND 400KV BUS 2 AT BAMNOLI(DV)	DTL	C	For overhauling of Operating mechanism, replacement of seals of one pole.	18/Sep/2023	09:30	19/Sep/2023	17:00		PLANNED	Approved	18-Sep-23	09:30	19-Sep-23	17:00	
714	RQ142276	OCC_210	sldcdv_sd	BAY	402 MAIN BAY - 400 KV BAMNOLI(DV)- JHATIKARA(PG) (DV) CKT-2 AND 400KV BUS 2 AT BAMNOLI(DV)	DTL	C	For overhauling of Operating mechanism, replacement of seals of one pole.	14/Sep/2023	09:30	16/Sep/2023	17:00		PLANNED	Approved	14-Sep-23	09:30	16-Sep-23	17:00	
715	RQ142274	OCC_210	sldcdv_sd	BAY	422 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT BAMNOLI(DV) AND 400KV BUS 1 AT BAMNOLI(DV)	DTL	C	For overhauling of Operating mechanism, replacement of seals of one pole.	12/Sep/2023	09:30	13/Sep/2023	17:00		PLANNED	Approved	12-Sep-23	09:30	13-Sep-23	17:00	
716	RQ142858	OCC_210	sldchp_sd	BAY	404 MAIN BAY - 400 KV GUMMA (HP)- PANCHKULA(PG) (PG) CKT-2 (HPPTCL)	HPPTCL	D	Testing of Auto-recloser	16/Sep/2023	10:00	16/Sep/2023	16:00		PLANNED	Approved	16-Sep-23	10:00	16-Sep-23	16:00	
717	RQ142861	OCC_210	sldchp_sd	BAY	401 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT GUMMA (HP) (HPPTCL)	HPPTCL	D	Testing of Auto-recloser	16/Sep/2023	10:00	16/Sep/2023	16:00		PLANNED	Approved	16-Sep-23	10:00	16-Sep-23	16:00	
718	RQ142857	OCC_210	sldchp_sd	BAY	405 TIE BAY - 400 KV GUMMA (HP)- PANCHKULA(PG) (PG) CKT-2 (HPPTCL) AND 400 KV NATHPA JHAKRI(SJ)- GUMMA (HP) (PG) CKT-2 AT 400 KV GUMMA (HP) (HPPTCL)	HPPTCL	D	Testing of Auto-recloser	16/Sep/2023	10:00	16/Sep/2023	16:00		PLANNED	Approved	16-Sep-23	10:00	16-Sep-23	16:00	
719	RQ142862	OCC_210	sldchp_sd	BAY	407 MAIN BAY - 400 KV NATHPA JHAKRI(SJ)- GUMMA (HP) (PG) CKT-1 (HPPTCL) AT 400 KV GUMMA (HP)	HPPTCL	D	Testing of Auto-recloser	16/Sep/2023	10:00	16/Sep/2023	16:00		PLANNED	Approved	16-Sep-23	10:00	16-Sep-23	16:00	

720	RQ142863	OCC_210	sldchp_sd	BAY	406 MAIN BAY - 400 KV NATHPA JHAKRI(SJ)-GUMMA (HP) (PG) CKT-2 (HPPTCL)	HPPTCL	D	Testing of Auto-recloser	16/Sep/2023	10:00	16/Sep/2023	16:00		PLANNED	Approved	16-Sep-23	10:00	16-Sep-23	16:00	
721	RQ142854	OCC_210	sldchp_sd	BAY	408 TIE BAY - 400 KV NATHPA JHAKRI(SJ)-GUMMA (HP) (PG) CKT-1 (HPPTCL) AND 400 KV GUMMA (HP)-PANCHKULA(PG) (PG) CKT-1 AT 400 KV GUMMA (HP) (HPPTCL)	HPPTCL	D	Testing of Auto-recloser	15/Sep/2023	10:00	15/Sep/2023	16:00		PLANNED	Approved	15-Sep-23	10:00	15-Sep-23	16:00	
722	RQ142856	OCC_210	sldchp_sd	BAY	406 MAIN BAY - 400 KV NATHPA JHAKRI(SJ)-GUMMA (HP) (PG) CKT-2 (HPPTCL)	HPPTCL	D	Testing of Auto-recloser	15/Sep/2023	10:00	15/Sep/2023	16:00		PLANNED	Approved	15-Sep-23	10:00	15-Sep-23	16:00	
723	RQ142853	OCC_210	sldchp_sd	BAY	409 MAIN BAY - 400 KV GUMMA (HP)-PANCHKULA(PG) (PG) CKT-1 (HPPTCL) AT 400 KV GUMMA (HP)	HPPTCL	D	Testing of Auto-recloser	15/Sep/2023	10:00	15/Sep/2023	16:00		PLANNED	Approved	15-Sep-23	10:00	15-Sep-23	16:00	
724	RQ142855	OCC_210	sldchp_sd	BAY	407 MAIN BAY - 400 KV NATHPA JHAKRI(SJ)-GUMMA (HP) (PG) CKT-1 (HPPTCL) AT 400 KV GUMMA (HP)	HPPTCL	D	Testing of Auto-recloser	15/Sep/2023	10:00	15/Sep/2023	16:00		PLANNED	Approved	15-Sep-23	10:00	15-Sep-23	16:00	
725	RQ142859	OCC_210	sldchp_sd	BAY	403 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT GUMMA (HP) (HPPTCL)	HPPTCL	D	Testing of Auto-recloser	15/Sep/2023	10:00	15/Sep/2023	16:00		PLANNED	Approved	15-Sep-23	10:00	15-Sep-23	16:00	

726	RQ141667	OCC_210	apl_sd	BAY	403 MAIN BAY - 400 KV FATEHGARH POOLING(FBTL)-ADANI RENEWPARK_SL_FGARH_FBTL (AREPRL) (AREPRL) CKT-1 (AREPRL) AT 400 KV FATEHGARH POOLING(FBTL)	AREPRL	D	Annual Maintenance of bay equipment	13/Sep/2023	17:30	13/Sep/2023	23:30	Annual Maintenance of bay equipment	PLANNED	Approved	13-Sep-23	15:00	13-Sep-23	23:30	May be given from 1500 Hrs
727	RQ142848	OCC_210	stuup_sd	BAY	406 MAIN BAY - 400 KV FIROZABAD(PJFTL)-JAWAHARPUR_TPS(UP) (UP) CKT-2 (UPPTCL)	UPPTCL	D	AMP WORK	13/Sep/2023	08:00	13/Sep/2023	18:00		PLANNED	Approved	13-Sep-23	08:00	13-Sep-23	18:00	
728	RQ142260	OCC_210	sldcup_sd	BAY	403 MAIN BAY - 400 KV HARDUAGANJ - SIKANDRABAD (UP) CKT-1 (UPPTCL)	UPPTCL	C	For Annual Maintenance & Testing work	12/Sep/2023	09:00	12/Sep/2023	14:00		PLANNED	Approved	12-Sep-23	09:00	12-Sep-23	14:00	
729	RQ142261	OCC_210	sldcup_sd	BAY	402 TIE BAY - 400/220 KV 500 MVA ICT 1 AT SIKANDRABAD(UP) (UPPTCL) AND 400 KV HARDUAGANJ - SIKANDRABAD (UP) CKT-1 AT 400 KV SIKANDRABAD(UP) (UPPTCL)	UPPTCL	C	For Annual Maintenance & Testing work	11/Sep/2023	09:00	11/Sep/2023	14:00		PLANNED	Approved	11-Sep-23	09:00	11-Sep-23	14:00	
730	RQ142849	OCC_210	stuup_sd	BAY	405 TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV FIROZABAD(PJFTL) (PJFTL) AND FUTURE AT 400 KV FIROZABAD(PJFTL) (PJFTL)	PJFTL	D	AMP WORK	12/Sep/2023	08:00	12/Sep/2023	18:00		PLANNED	Approved	12-Sep-23	08:00	12-Sep-23	18:00	
731	RQ141785	OCC_210	indigrd_sd	BAY	407 MAIN BAY - 400 KV ALIGARH(PG)-PRITHALA (GPTL) (NRSS XXIX) CKT-1 AT ALIGARH(PG)	STPL	D	AMP of bays	07/Sep/2023	08:00	07/Sep/2023	20:00	Annual Maintenance	PLANNED	Approved	07-Sep-23	08:00	07-Sep-23	20:00	

732	RQ141784	OCC_210	indigrid_sd	BAY	406 MAIN BAY - 400 KV ALIGARH(PG)-PRITHALA (GPTL) (GPTL) CKT-2 (GPTL) AT ALIGARH(PG)	GPTL	D	AMP of bays	06/Sep/2023	08:00	06/Sep/2023	20:00	Annual Maintenance	PLANNED	Approved	06-Sep-23	08:00	06-Sep-23	20:00	
733	RQ142241	OCC_210	slcdcs_sd	BAY	411-52T TIE BAY - 765/400 KV 1500 MVA ICT 3 AT ANTA(RS) AND FUTURE AT 400 KV ANTA(RS)	RRVPLN	D	HALF YEARLY & QUARTERLY MAINTENANCE	05/Sep/2023	08:00	05/Sep/2023	18:00		PLANNED	Approved	05-Sep-23	08:00	05-Sep-23	18:00	
734	RQ142240	OCC_210	slcdcs_sd	BAY	411-52 D MAIN BAY - 400KV BUS 2 AT ANTA(RS) AND FUTURE AT 400 KV ANTA(RS)	RRVPLN	D	HALF YEARLY & QUARTERLY MAINTENANCE	04/Sep/2023	08:00	04/Sep/2023	18:00		PLANNED	Approved	04-Sep-23	08:00	04-Sep-23	18:00	
735	RQ142585	OCC_210	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT FATEHGARH_II(PG)		D	For pending construction related works and LM erection	28/Sep/2023	17:00	30/Sep/2023	23:53		PLANNED	Approved	28-Sep-23	17:00	30-Sep-23	23:53	May be given from 1700 Hrs/One ICT shutdown at a time
736	RQ142549	OCC_210	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NEEMRANA(PG)		D	FOR AMP WORK	27/Sep/2023	08:00	27/Sep/2023	20:00		PLANNED	Approved	27-Sep-23	17:00	27-Sep-23	23:00	May be given from 1700 Hrs
737	RQ142548	OCC_210	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT NEEMRANA(PG)		D	FOR AMP WORK	25/Sep/2023	08:00	25/Sep/2023	20:00		PLANNED	Approved	25-Sep-23	17:00	25-Sep-23	23:00	May be given from 1700 Hrs
738	RQ142583	OCC_210	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHGARH_II(PG)		D	For testing and commissioning works with TBC Bay	23/Sep/2023	17:00	25/Sep/2023	23:53		PLANNED	Approved	23-Sep-23	17:00	25-Sep-23	23:53	May be given from 1700 Hrs/One ICT shutdown at a time
739	RQ142582	OCC_210	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FATEHGARH_II(PG)		D	For testing and commissioning works with TBC Bay	21/Sep/2023	17:00	23/Sep/2023	23:53		PLANNED	Approved	21-Sep-23	17:00	23-Sep-23	23:53	May be given from 1700 Hrs/One ICT shutdown at a time
740	RQ142586	OCC_210	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT FATEHGARH_II(PG)		D	For erection works of 33 KV Auxiliary transformer of Statcom-1 and its commissioning	21/Sep/2023	17:00	27/Sep/2023	23:53		PLANNED	Approved	21-Sep-23	17:00	27-Sep-23	23:53	May be given from 1700 Hrs/One ICT shutdown at a time
741	RQ142592	OCC_210	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT FATEHGARH_II(PG)		D	ICT-6 CSD Relay final tuning and TBC testing of LV side bay	21/Sep/2023	17:00	29/Sep/2023	23:53		PLANNED	Approved	21-Sep-23	17:00	29-Sep-23	23:53	May be given from 1700 Hrs/One ICT shutdown at a time
742	RQ142591	OCC_210	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT FATEHGARH_II(PG)		D	ICT-6 CSD Relay final tuning and TBC testing of LV side bay	21/Sep/2023	17:00	29/Sep/2023	23:53		PLANNED	Approved	21-Sep-23	17:00	29-Sep-23	23:53	May be given from 1700 Hrs/One ICT shutdown at a time
743	RQ142581	OCC_210	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FATEHGARH_II(PG)		D	For testing and commissioning works with TBC Bay	19/Sep/2023	17:00	21/Sep/2023	23:53		PLANNED	Approved	19-Sep-23	17:00	21-Sep-23	23:53	May be given from 1700 Hrs/One ICT shutdown at a time

744	RQ142580	OCC_210	cpcc1_sd	TRANSFORMER	400/33 KV 550 MVA ST 2 AT BHADLA_2 (PG)		D	BUS SECTIONALISER WORK	18/Sep/2023	17:00	18/Sep/2023	23:59		PLANNED	Approved	18-Sep-23	17:00	18-Sep-23	23:59	May be given from 1700 Hrs
745	RQ142579	OCC_210	cpcc1_sd	TRANSFORMER	400/33 KV 550 MVA ST 1 AT BHADLA_2 (PG)		D	BUS SECTIONALISER WORK	16/Sep/2023	17:00	17/Sep/2023	23:59		PLANNED	Approved	16-Sep-23	17:00	17-Sep-23	23:59	May be given from 1700 Hrs
746	RQ142552	OCC_210	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KOTA(PG)		D	For AMP Work and Body protection modification work	15/Sep/2023	09:00	15/Sep/2023	18:00		PLANNED	Approved	15-Sep-23	17:00	15-Sep-23	23:00	May be given from 1700 Hrs
747	RQ142589	OCC_210	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_II(PG)		D	LBB testing and TBC testing of ICT-7 with TBC Bay and Tertiary Bay erection and commissioning works	14/Sep/2023	17:00	20/Sep/2023	23:53		PLANNED	Approved	14-Sep-23	17:00	20-Sep-23	23:53	May be given from 1700 Hrs/One ICT shutdown at a time
748	RQ142545	OCC_210	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KANKROLI(PG)		D	FOR ARRESTING OF OIL LEAKAGE	14/Sep/2023	09:00	14/Sep/2023	12:00		PLANNED	Approved	14-Sep-23	17:00	14-Sep-23	23:00	May be given from 1700 Hrs
749	RQ142551	OCC_210	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KOTA(PG)		D	For AMP Work and rectification of ICT related issue	13/Sep/2023	09:00	13/Sep/2023	18:00		PLANNED	Approved	13-Sep-23	17:00	13-Sep-23	23:00	May be given from 1700 Hrs
750	RQ142570	OCC_210	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA_2 (PG)		D	Pending Punch point	12/Sep/2023	17:00	12/Sep/2023	23:45		PLANNED	Approved	12-Sep-23	17:00	12-Sep-23	23:45	May be given from 1700 Hrs
751	RQ142543	OCC_210	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT JAIPUR SOUTH(PG)		D	FOR AMP	12/Sep/2023	09:00	12/Sep/2023	18:00		PLANNED	Approved	12-Sep-23	17:00	12-Sep-23	23:00	May be given from 1700 Hrs
752	RQ142544	OCC_210	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANKROLI(PG)		D	FOR AMP	12/Sep/2023	09:00	12/Sep/2023	17:00		PLANNED	Approved	12-Sep-23	17:00	12-Sep-23	23:00	May be given from 1700 Hrs
753	RQ142558	OCC_210	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DWARKA (PG)		D	Cabling for PRD modification work & AMP	12/Sep/2023	09:00	12/Sep/2023	18:00		PLANNED	Approved					Shutdown may be given after 12 September due to G-20 events from 05-12 sept.
754	RQ142569	OCC_210	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT BHADLA_2 (PG)		D	Pending Punch point	11/Sep/2023	17:00	11/Sep/2023	23:59		PLANNED	Approved	11-Sep-23	17:00	11-Sep-23	23:59	May be given from 1700 Hrs
755	RQ142566	OCC_210	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MANDOLA(PG)		D	220 KV BUSBAR UNIT RETROFITMENT	11/Sep/2023	08:00	11/Sep/2023	18:30		PLANNED	Approved					Shutdown may be given after 12 September due to G-20 events from 05-12 sept.
756	RQ142568	OCC_210	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BHADLA_2 (PG)		D	AMP	10/Sep/2023	17:00	10/Sep/2023	23:59		PLANNED	Approved	10-Sep-23	17:00	10-Sep-23	23:59	May be given from 1700 Hrs
757	RQ142578	OCC_210	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA_2 (PG)		D	AMP	10/Sep/2023	17:00	10/Sep/2023	23:59		PLANNED	Approved	10-Sep-23	17:00	10-Sep-23	23:59	May be given from 1700 Hrs
758	RQ142565	OCC_210	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MANDOLA(PG)		D	220 KV BUSBAR UNIT RETROFITMENT	09/Sep/2023	08:00	09/Sep/2023	18:30		PLANNED	Approved					Shutdown may be given after 12 September due to G-20 events from 05-12 sept.
759	RQ142564	OCC_210	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANDOLA(PG)		D	220 KV BUSBAR UNIT RETROFITMENT	08/Sep/2023	08:00	08/Sep/2023	18:30		PLANNED	Approved					Shutdown may be given after 12 September due to G-20 events from 05-12 sept.
760	RQ142547	OCC_210	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BIKANER(PG)		D	CSD FINE TUNING & RTCC	07/Sep/2023	17:00	07/Sep/2023	23:30		PLANNED	Approved	07-Sep-23	17:00	07-Sep-23	23:30	May be given from 1700 Hrs

761	RQ142584	OCC_210	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT FATEHGARH_II(PG)		D	For pending construction related works and LM erection Works	07/Sep/2023	17:00	17/Sep/2023	23:53		PLANNED	Approved	07-Sep-23	17:00	17-Sep-23	23:53	May be given from 1700 Hrs/One ICT shutdown at a time
762	RQ142563	OCC_210	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MANDOLA(PG)		D	220 KV BUSBAR UNIT RETROFITMENT	07/Sep/2023	08:00	07/Sep/2023	18:30		PLANNED	Approved					Shutdown may be given after 12 September due to G-20 events from 05-12 sept.
763	RQ142546	OCC_210	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BIKANER(PG)		D	CSD FINE TUNING & RTCC	06/Sep/2023	17:00	06/Sep/2023	23:30		PLANNED	Approved	06-Sep-23	17:00	06-Sep-23	23:30	May be given from 1700 Hrs
764	RQ142557	OCC_210	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DWARKA (PG)		D	Cabling for PRD modification work & AMP	06/Sep/2023	09:00	06/Sep/2023	18:00		PLANNED	Approved					Shutdown may be given after 12 September due to G-20 events from 05-12 sept.
765	RQ142588	OCC_210	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_II(PG)		D	ICT-9 CSD Relay final tuning and other pending construction works	05/Sep/2023	17:00	09/Sep/2023	23:53		PLANNED	Approved	05-Sep-23	17:00	09-Sep-23	23:53	May be given from 1700 Hrs/One ICT shutdown at a time
766	RQ142590	OCC_210	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_II(PG)		D	ICT-7 CSD Relay final tuning and other pending construction works	05/Sep/2023	17:00	11/Sep/2023	23:53		PLANNED	Approved	05-Sep-23	17:00	11-Sep-23	23:53	May be given from 1700 Hrs/One ICT shutdown at a time
767	RQ142542	OCC_210	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT JAIPUR SOUTH(PG)		D	FOR AMP	05/Sep/2023	09:00	05/Sep/2023	18:00		PLANNED	Approved	05-Sep-23	17:00	05-Sep-23	23:00	May be given from 1700 Hrs
768	RQ142567	OCC_210	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ROORKEE(PG)		D	AMP	05/Sep/2023	08:00	05/Sep/2023	18:00		PLANNED	Approved	05-Sep-23	08:00	05-Sep-23	18:00	
769	RQ142562	OCC_210	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MANDOLA(PG)		D	AMP	04/Sep/2023	09:00	04/Sep/2023	18:30		PLANNED	Approved	04-Sep-23	09:00	04-Sep-23	18:30	
770	RQ142587	OCC_210	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_II(PG)		D	For commissioning works of 400 kV ICT-6 under SS-63 package and ICT-9 CSD Relay final tuning, other pending construction works	03/Sep/2023	17:00	10/Sep/2023	23:53		PLANNED	Approved	03-Sep-23	17:00	10-Sep-23	23:53	May be given from 1700 Hrs/One ICT shutdown at a time
771	RQ142561	OCC_210	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAWANA(DV)		D	AMP	02/Sep/2023	09:00	02/Sep/2023	18:30		PLANNED	Approved	02-Sep-23	09:00	02-Sep-23	18:30	
772	RQ142559	OCC_210	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA(PG)		D	FOR AMP WORK	01/Sep/2023	17:00	01/Sep/2023	23:00		PLANNED	Approved	01-Sep-23	17:00	01-Sep-23	23:00	May be given from 1700 Hrs
773	RQ142560	OCC_210	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAWANA(DV)		D	attending leakges from oltc	01/Sep/2023	09:00	01/Sep/2023	20:00		PLANNED	Approved	01-Sep-23	09:00	01-Sep-23	20:00	
774	RQ142183	OCC_210	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DHANODA(HV)	HVPNL	D	To verify the protection signal in SAS	28/Sep/2023	09:30	28/Sep/2023	19:00		PLANNED	Approved	28-Sep-23	09:30	28-Sep-23	19:00	
775	RQ142182	OCC_210	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DHANODA(HV)	HVPNL	D	To set right the issue of OLTC and verify the protection signal in SAS	20/Sep/2023	09:30	20/Sep/2023	19:00		PLANNED	Approved	20-Sep-23	09:30	20-Sep-23	19:00	

776	RQ142178	OCC_210	slchr_sd	TRANSFORMER	400/220 KV 250 MVA ICT 2 AT NAWADA(HV)	HVPNL	D	Annual Mtc.	15/Sep/2023	10:00	15/Sep/2023	15:00		PLANNED	Approved	15-Sep-23	10:00	15-Sep-23	15:00	
777	RQ141901	OCC_210	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ALLAHABAD(PG)	POWER GRID	D	For AMP works & compliance of 9 th & 10 th PCC observations	27/Sep/2023	10:00	27/Sep/2023	18:00		PLANNED	Approved	27-Sep-23	10:00	27-Sep-23	18:00	
778	RQ141906	OCC_210	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AGRA(PG)	POWER GRID	D	AMP WORK	25/Sep/2023	10:00	25/Sep/2023	18:00		PLANNED	Approved	25-Sep-23	10:00	25-Sep-23	18:00	
779	RQ141902	OCC_210	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ALLAHABAD(PG)	POWER GRID	D	For AMP works & Time Delay in Buchholz Protection	25/Sep/2023	10:00	25/Sep/2023	18:00		PLANNED	Approved	25-Sep-23	10:00	25-Sep-23	18:00	
780	RQ142784	OCC_210	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT WAGOORA(PG)	POWER GRID	D	Shutdown required to remove all the temporary arrangements and connect via retrofitted isolators of 40389T & 40389C.	25/Sep/2023	09:00	25/Sep/2023	17:30	Under construction head, Kindly approve	PLANNED	Approved	25-Sep-23	09:00	25-Sep-23	17:30	
781	RQ141908	OCC_210	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW_1(PG)	POWER GRID	D	AMP including compliance of 9 th and 10 th PCC meeting	22/Sep/2023	10:00	22/Sep/2023	18:00		PLANNED	Approved	22-Sep-23	10:00	22-Sep-23	18:00	
782	RQ142778	OCC_210	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT WAGOORA(PG)	POWER GRID	D	Shutdown required to remove all the temporary arrangements and to connect via retrofitted 220KV isolators of 20289T & 20289C.	21/Sep/2023	09:00	21/Sep/2023	17:30	Under construction head, Kindly approve	PLANNED	Approved	21-Sep-23	09:00	21-Sep-23	17:30	
783	RQ141907	OCC_210	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUCKNOW_1(PG)	POWER GRID	D	AMP including compliance of 9 th and 10 th PCC meeting	20/Sep/2023	10:00	20/Sep/2023	18:00		PLANNED	Approved	20-Sep-23	10:00	20-Sep-23	18:00	
784	RQ141912	OCC_210	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GORAKHPUR(PG)	POWER GRID	D	AMP of ICT#2 and PRD & OSR scheme modification work	20/Sep/2023	10:00	20/Sep/2023	18:00		PLANNED	Approved	20-Sep-23	10:00	20-Sep-23	18:00	
785	RQ141911	OCC_210	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GORAKHPUR(PG)	POWER GRID	D	AMP of ICT#1 and PRD & OSR scheme modification work	18/Sep/2023	10:00	18/Sep/2023	18:00		PLANNED	Approved	18-Sep-23	10:00	18-Sep-23	18:00	

786	RQ142777	OCC_210	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT WAGOORA(PG)	POWER GRID	D	Isolator retrofitting of 220KV ICT-2 Bay (20289C & 20289T ISOLATORS). The S/D is taken to Bypass the 20289T isolator, the conductor from CT to 20289T isolator shall be removed. For 20289C, Temporary arrangement will be made from CT to TBC connection so that 20289C isolator droppers from TBC shall be removed and ICT-2 may be charged via 220kV TBC afterwards.	16/Sep/2023	09:00	16/Sep/2023	17:30	Under construction head, Kindly approve	PLANNED	Approved	16-Sep-23	09:00	16-Sep-23	17:30	
787	RQ142779	OCC_210	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT WAGOORA(PG)	POWER GRID	D	Isolator retrofitting of 400KV ICT-2 Bay (40389C & 40389T ISOLATORS). The S/D is taken to Bypass the 40389T isolator, the IPS from CT to 40389T isolator shall be removed. For 40389C, Temporary arrangement will be made from CT to TBC connection so that 40389C isolator droppers from TBC shall be removed and ICT-2 may be charged via 400kV TBC afterwards.	15/Sep/2023	09:00	15/Sep/2023	17:30	Under construction head, Kindly approve	PLANNED	Approved	15-Sep-23	09:00	15-Sep-23	17:30	
788	RQ141716	OCC_210	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT ABDULLAPUR(PG)	POWER GRID	D	AMP Works	13/Sep/2023	09:00	13/Sep/2023	18:00	Kindly approve	PLANNED	Approved	13-Sep-23	09:00	13-Sep-23	18:00	
789	RQ141815	OCC_210	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT PANCHKULA(PG)	POWER GRID	D	AMP Works	12/Sep/2023	09:30	12/Sep/2023	18:00	Kindly approve	PLANNED	Approved	12-Sep-23	09:30	12-Sep-23	18:00	

790	RQ142776	OCC_210	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT WAGOORA(PG)	POWER GRID	D	AMP Works	12/Sep/2023	09:00	12/Sep/2023	17:30	Kindly approve	PLANNED	Approved	12-Sep-23	09:00	12-Sep-23	17:30	
791	RQ141898	OCC_210	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KALA AMB(PKTL)	POWER GRID	C	Shutdown required for providing clearance between existing GIB and new GIB for GIB Erection of New Dia along with existing GIB of ICT-2.	10/Sep/2023	09:00	23/Sep/2023	18:00	Under construction head, Kindly approve	PLANNED	Approved	10-Sep-23	09:00	23-Sep-23	18:00	Subject to real time grid conditions and HP consent
792	RQ141910	OCC_210	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JAULIVI (PG)	POWER GRID	D	For insulation sleeve on 33kV bare jumpers installed in AIS in order to prevent phase to phase fault due to any animal like cat's, Ape's and monkey's etc. and AMP of ICT-2	05/Sep/2023	10:00	05/Sep/2023	18:00		PLANNED	Approved	05-Sep-23	10:00	05-Sep-23	18:00	
793	RQ141715	OCC_210	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ABDULLAPUR(PG)	POWER GRID	D	AMP Works	05/Sep/2023	09:00	05/Sep/2023	18:00	Kindly approve	PLANNED	Approved	05-Sep-23	09:00	05-Sep-23	18:00	
794	RQ141909	OCC_210	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JAULIVI (PG)	POWER GRID	D	For insulation sleeve on 33kV bare jumpers installed in AIS in order to prevent phase to phase fault due to any animal like cat's, Ape's and monkey's etc. and AMP of ICT-1	04/Sep/2023	10:00	04/Sep/2023	18:00		PLANNED	Approved	04-Sep-23	10:00	04-Sep-23	18:00	
795	RQ141693	OCC_210	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SULTANPUR(UP)	UPPTCL	D	* Routine Bay maintenance and Testing.	27/Sep/2023	10:00	27/Sep/2023	18:00		PLANNED	Approved	27-Sep-23	10:00	27-Sep-23	18:00	
796	RQ141872	OCC_210	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUCKNOW(UP)	UPPTCL	D	* For Upgradation of Bus-Bar Protection Panel from E/M to Numerical Type X Connection of CT Bus-Bar Protection Core, Interco	27/Sep/2023	09:00	27/Sep/2023	18:00		PLANNED	Approved	27-Sep-23	09:00	27-Sep-23	18:00	

797	RQ141861	OCC_210	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MORADABAD(U P)	UPPTCL	D	* Planned Shutdown is required for the Annual Routine Testing of X Protection System of 500MVA ICT-I(ABB make).	26/Sep/2023	09:00	27/Sep/2023	18:00		PLANNED	Approved	26-Sep-23	09:00	27-Sep-23	18:00	
798	RQ141709	OCC_210	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW(UP)	UPPTCL	D	* For Upgradation of Bus-Bar Protection Panel from E/M to Numerical Type Connection of CT Bus-Bar Protecion Core, Interco	26/Sep/2023	09:00	26/Sep/2023	18:00		PLANNED	Approved	26-Sep-23	09:00	26-Sep-23	18:00	
799	RQ141790	OCC_210	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT OBRA_B(UP)	UPPTCL	C	For upgradation work of 220 KV BUS-II of Obra BTPS and both ICT bay conductor doubling work	26/Sep/2023	08:00	29/Sep/2023	20:00		PLANNED	Approved	26-Sep-23	08:00	29-Sep-23	20:00	May be given subject to load management by UP
800	RQ141846	OCC_210	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAREILLY(UP)	UPPTCL	D	* preventive maintenance and testing	25/Sep/2023	08:00	25/Sep/2023	18:00		PLANNED	Approved	25-Sep-23	08:00	25-Sep-23	18:00	
801	RQ141789	OCC_210	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT GR.NOIDA(UPC)	UPPTCL	D	* Jack Bus replacement work will be carried out of 220 kV side during this X shutdown period at 400 kV S/S Greater Noida.	24/Sep/2023	08:30	24/Sep/2023	17:00		PLANNED	Approved	24-Sep-23	08:30	24-Sep-23	17:00	
802	RQ141713	OCC_210	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GR.NOIDA(UPC)	UPPTCL	D	* Jack Bus of 220 kV side will be replacement during this shutdown period at 400 kV S/S Gr. Noida.	23/Sep/2023	08:30	23/Sep/2023	17:00		PLANNED	Approved	23-Sep-23	08:30	23-Sep-23	17:00	
803	RQ141791	OCC_210	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT OBRA_B(UP)	UPPTCL	C	For upgradation work of 220 KV BUS-II of Obra BTPS and both ICT bay conductor doubling work	21/Sep/2023	08:00	25/Sep/2023	20:00		PLANNED	Approved	21-Sep-23	08:00	25-Sep-23	20:00	May be given subject to load management by UP
804	RQ141779	OCC_210	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT OBRA_B(UP)	UPPTCL	C	For upgradation work of 220 KV BUS-II of Obra BTPS and both ICT bay conductor doubling work	21/Sep/2023	08:00	22/Sep/2023	20:00		PLANNED	Approved	21-Sep-23	08:00	22-Sep-23	20:00	May be given subject to load management by UP
805	RQ141692	OCC_210	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 2 AT SULTANPUR(UP)	UPPTCL	C	* Centrifuging of Transformer Oil.	18/Sep/2023	10:00	24/Sep/2023	18:00		PLANNED	Approved	18-Sep-23	10:00	24-Sep-23	18:00	May be given subject to load management by UP

806	RQ141871	OCC_210	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUCKNOW(UP)	UPPTCL	D	* For Annual Protection testing, CB timing and Bay Maintenance Work at 400 X KV Sub-Station, Sarojini Nagar, Lucknow.The Shutd	18/Sep/2023	09:00	18/Sep/2023	18:00		PLANNED	Approved	18-Sep-23	09:00	18-Sep-23	18:00	
807	RQ141679	OCC_210	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SARNATH(UP)	UPPTCL	D	* For Complete Bay tightening work	16/Sep/2023	09:00	16/Sep/2023	18:00		PLANNED	Approved	16-Sep-23	09:00	16-Sep-23	18:00	
808	RQ141680	OCC_210	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SARNATH(UP)	UPPTCL	C	* For repairing of Pump of ICT	14/Sep/2023	09:00	15/Sep/2023	18:00		PLANNED	Approved	14-Sep-23	09:00	15-Sep-23	18:00	May be given subject to load management by UP
809	RQ141845	OCC_210	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SULTANPUR(UP)	UPPTCL	D	* Routine Bay maintenance.	12/Sep/2023	10:00	12/Sep/2023	18:00		PLANNED	Approved	12-Sep-23	10:00	12-Sep-23	18:00	
810	RQ141848	OCC_210	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BAREILLY(UP)	UPPTCL	C	* centrifusing of ict oil as per recommendation of M/S CPRI at 400 kv s/s Bareilly	08/Sep/2023	08:00	15/Sep/2023	18:00		PLANNED	Approved					May be given subject to load management by UP after 15 September
811	RQ141659	OCC_210	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT PANKI(UP)	UPPTCL	C	Replacement of 315 MVA ICT-Ist to 500 MVA ICT and 220 kv Jack Bus stringing of twin moose conductor.	01/Sep/2023	10:00	30/Sep/2023	17:00		PLANNED	Approved	01-Sep-23	10:00	30-Sep-23	17:00	May be given subject to load management by UP/FTC clearance required
812	RQ141847	OCC_210	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAREILLY(UP)	UPPTCL	D	* preventive maintenance and testing	01/Sep/2023	08:00	01/Sep/2023	18:00		PLANNED	Approved	01-Sep-23	08:00	01-Sep-23	18:00	
813	RQ142950	OCC_210	ntpcos_sd	TRANSFORMER	400/132 KV 200 MVA ICT 3 AT RIHAND(NT)	NTPC	D	For Annual Maintenance of Transformer & Bay equipments	27/Sep/2023	08:00	30/Sep/2023	18:00	Other 2 no. ICTs will remain in service during shutdown	PLANNED	Approved	27-Sep-23	08:00	30-Sep-23	18:00	May be given on Daily basis
814	RQ142949	OCC_210	ntpcos_sd	TRANSFORMER	400/132 KV 200 MVA ICT 1 AT RIHAND(NT)	NTPC	D	For Annual Maintenance of Transformer & Bay equipments	20/Sep/2023	08:00	23/Sep/2023	18:00	Other 2 no. ICTs will remain in service during shutdown	PLANNED	Approved	20-Sep-23	08:00	23-Sep-23	18:00	May be given on Daily basis
815	RQ142948	OCC_210	ntpcos_sd	TRANSFORMER	400/132 KV 200 MVA ICT 2 AT RIHAND(NT)	NTPC	D	For Annual Maintenance of Transformer & Bay equipments	13/Sep/2023	08:00	16/Sep/2023	18:00	Other 2 no. ICTs will remain in service during shutdown	PLANNED	Approved	15-Sep-23	08:00	17-Sep-23	18:00	May be given on Daily basis

816	RQ141899	OCC_210	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SURATGARH(RV UN)	RRVPNL	C	2) Oil Filtration 3)Checking of protections of Transformer 4) Mechanism Overhauling of 400KV SF6 Breaker of ILT#II by the service engineer of M/s CGPISL (LOI issued on 26.09.23)	26/Sep/2023	08:00	05/Oct/2023	18:00		PLANNED	Approved	26-Sep-23	08:00	05-Oct-23	18:00	Subject to no backdown in Suratgarh/220 kV load management by Rajasthan required. One continuous s/d from suratgarh will be given at a time.
817	RQ141936	OCC_210	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BIKANER(RS)	RRVPNL	D	Routine Bay Maintenance Work	22/Sep/2023	08:00	22/Sep/2023	18:00		PLANNED	Approved	22-Sep-23	17:00	22-Sep-23	18:00	May be given from 1700 Hrs
818	RQ141926	OCC_210	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT CHITTORGARH(RS)	RRVPNL	D	FOR MAINTAINCE WORK and Testing work	22/Sep/2023	08:00	22/Sep/2023	18:00		PLANNED	Approved	22-Sep-23	17:00	22-Sep-23	23:00	May be given from 1700 Hrs
819	RQ141939	OCC_210	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT CHITTORGARH(RS)	RRVPNL	D	FOR MAINTAINCE WORK and Testing work	21/Sep/2023	08:00	21/Sep/2023	18:00		PLANNED	Approved	21-Sep-23	17:00	21-Sep-23	23:00	May be given from 1700 Hrs
820	RQ141942	OCC_210	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	21/Sep/2023	08:00	22/Sep/2023	18:00		PLANNED	Approved	21-Sep-23	17:00	22-Sep-23	23:00	May be given from 1700 Hrs
821	RQ141928	OCC_210	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HINDAUN(RS)	RRVPNL	D	Half yearly Maintenance work	21/Sep/2023	08:00	21/Sep/2023	18:00		PLANNED	Approved	21-Sep-23	17:00	21-Sep-23	23:00	May be given from 1700 Hrs
822	RQ141934	OCC_210	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BIKANER(RS)	RRVPNL	D	Routine Bay Maintenance Work	20/Sep/2023	08:00	20/Sep/2023	18:00		PLANNED	Approved	20-Sep-23	17:00	20-Sep-23	18:00	May be given from 1700 Hrs
823	RQ141940	OCC_210	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT RAMGARH(RS)	RRVPNL	D	Quarterly Maintenance	20/Sep/2023	08:00	20/Sep/2023	18:00		PLANNED	Approved	20-Sep-23	17:00	20-Sep-23	23:00	May be given from 1700 Hrs
824	RQ141927	OCC_210	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HINDAUN(RS)	RRVPNL	D	Half yearly Maintenance work	20/Sep/2023	08:00	20/Sep/2023	18:00		PLANNED	Approved	20-Sep-23	17:00	20-Sep-23	23:00	May be given from 1700 Hrs
825	RQ141931	OCC_210	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHILWARA(RS)	RRVPNL	D	Routine maintenance and testing of 315 MVA 400/220/33 KV ICT No.-2	19/Sep/2023	08:00	19/Sep/2023	18:00		PLANNED	Approved	19-Sep-23	17:00	19-Sep-23	23:00	May be given from 1700 Hrs
826	RQ141943	OCC_210	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT KANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	18/Sep/2023	08:00	19/Sep/2023	18:00		PLANNED	Approved	18-Sep-23	17:00	19-Sep-23	23:00	May be given from 1700 Hrs

827	RQ141944	OCC_210	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHILWARA(RS)	RRVPNL	D	Routine Maintenance and Testing of 500 MVA 400/220/33 KV Transformer No.1 and Bay (4152A) & Associated 400KV 220 KV BAY EQUIPMENTS Equipments	18/Sep/2023	08:00	18/Sep/2023	18:00		PLANNED	Approved	18-Sep-23	17:00	18-Sep-23	23:00	May be given from 1700 Hrs
828	RQ141941	OCC_210	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BABA(RS)	RRVPNL	D	Quarterly Maintenance	15/Sep/2023	08:00	15/Sep/2023	18:00		PLANNED	Approved	15-Sep-23	17:00	15-Sep-23	23:00	May be given from 1700 Hrs
829	RQ141932	OCC_210	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT AJMER(RS)	RRVPNL	D	Half Yearly maintenance work of associated equipments of 400/220 kV, 315 MVA ICT-III Bay (418) to be carried out ON 14.09.2023 & On 15.09.2023 ICT-3 will remain OFF during S/D Period of 400 KV Main Bus-II as the the Tie bay has not been commissioned	14/Sep/2023	08:00	15/Sep/2023	18:00		PLANNED	Approved	14-Sep-23	17:00	15-Sep-23	23:00	May be given from 1700 Hrs
830	RQ141924	OCC_210	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT RAMGARH(RS)	RRVPNL	D	Quarterly Maintenance	12/Sep/2023	08:00	12/Sep/2023	18:00		PLANNED	Approved	12-Sep-23	17:00	12-Sep-23	23:00	May be given from 1700 Hrs
831	RQ141929	OCC_210	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT RATANGARH(RS)	RRVPNL	D	Maintenance work of bay equipments , isolators and testing work of bay equipments.	05/Sep/2023	08:00	05/Sep/2023	18:00		PLANNED	Approved	05-Sep-23	17:00	05-Sep-23	23:00	May be given from 1700 Hrs
832	RQ141925	OCC_210	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BABA(RS)	RRVPNL	D	Quarterly Maintenance	01/Sep/2023	08:00	01/Sep/2023	18:00		PLANNED	Approved	01-Sep-23	17:00	01-Sep-23	23:00	May be given from 1700 Hrs
833	RQ142269	OCC_210	sldcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT BAMNOLI(DV)	DTL	D	For Transformer Testings and Annual Maintenance as per PMS.	01/Sep/2023	08:00	01/Sep/2023	17:30		PLANNED	Approved	01-Sep-23	08:00	01-Sep-23	17:30	
834	RQ141903	OCC_210	cpcc3_sd	TRANSFORMER	220/132 KV 200 MVA ICT 3 AT RAEBAREILLY(PG)	POWER GRID	D	For AMP works and implementation of time delay in ICT body protection.	14/Sep/2023	10:00	14/Sep/2023	18:00		PLANNED	Approved	14-Sep-23	10:00	14-Sep-23	18:00	
835	RQ141904	OCC_210	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 3 AT SITARGANJ(PG)	POWER GRID	D	AMP work. S/D actual required on 26.08.2023	01/Sep/2023	10:00	01/Sep/2023	18:00		PLANNED	Approved	01-Sep-23	10:00	01-Sep-23	18:00	Subject to UK consent

836	RQ142009	OCC_210	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_A(NP)-SAKATPURA(RS) (RS) CKT-2	RRVPNL	D	Quarterly maintenance work and Testing of Equipment	29/Sep/2023	08:00	29/Sep/2023	18:00		PLANNED	Approved	29-Sep-23	08:00	29-Sep-23	18:00	
837	RQ141999	OCC_210	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-SAKATPURA(RS) (RS) CKT-1	RRVPNL	D	Quarterly maintenance work and Testing of Equipment	21/Sep/2023	08:00	21/Sep/2023	18:00		PLANNED	Approved	21-Sep-23	08:00	21-Sep-23	18:00	
838	RQ142045	OCC_210	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BADARPUR(NT)-ALWAR MIA(RS) (RS) CKT-1	RRVPNL	D	For Bay / Line maintenance & tree trimming work under line	16/Sep/2023	08:00	17/Sep/2023	18:00		PLANNED	Approved	16-Sep-23	08:00	17-Sep-23	18:00	
839	RQ141994	OCC_210	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEBARI(RS)-RAPS_A(NP) (RS) CKT-1	RRVPNL	D	General Maintenance & Tree trimming Work	14/Sep/2023	08:00	14/Sep/2023	18:00		PLANNED	Approved	14-Sep-23	08:00	14-Sep-23	18:00	
840	RQ142120	OCC_210	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	BBMB	D	To replace old CVT with PT.	29/Sep/2023	08:00	29/Sep/2023	18:00		PLANNED	Approved	29-Sep-23	08:00	29-Sep-23	18:00	
841	RQ142119	OCC_210	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI CHARKHI DADRI (BB) CKT-4	BBMB	D	Yearly Mtc.	28/Sep/2023	08:00	28/Sep/2023	18:00		PLANNED	Approved	28-Sep-23	08:00	28-Sep-23	18:00	
842	RQ142126	OCC_210	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHATINDA (PS)-LEHRAMOHABBAT(PS) (BBMB) CKT-1	BBMB	D	Maintenance of Line	27/Sep/2023	08:00	27/Sep/2023	18:00		PLANNED	Approved	27-Sep-23	08:00	27-Sep-23	18:00	
843	RQ142118	OCC_210	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI CHARKHI DADRI (BB) CKT-2	BBMB	D	To replace old CVT with PT.	27/Sep/2023	08:00	27/Sep/2023	18:00		PLANNED	Approved	27-Sep-23	08:00	27-Sep-23	18:00	
844	RQ142117	OCC_210	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI CHARKHI DADRI (BB) CKT-1	BBMB	D	To replace old CVT with PT.	26/Sep/2023	08:00	26/Sep/2023	18:00		PLANNED	Approved	26-Sep-23	08:00	26-Sep-23	18:00	
845	RQ142115	OCC_210	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_L-GANGUWAL (BB) CKT-3	BBMB	D	Half yearly mtc	21/Sep/2023	08:00	21/Sep/2023	18:00		PLANNED	Approved	21-Sep-23	08:00	21-Sep-23	18:00	
846	RQ142266	OCC_210	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-3	BBMB	D	to carry out Tan-Delta testing of C.Ts & CVTs and general maintenance work as per PMS.	20/Sep/2023	12:00	20/Sep/2023	16:00		PLANNED	Approved					BBMB has given consent. However the shutdown may please be clubbed with BBMB shutdown on same circuit at Sr. No. 856 i.e. for dated 14-09-2023
847	RQ142262	OCC_210	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DELHI RR(BB)-NARELA(DV) (BBMB) CKT-1	BBMB	D	to carry out Tan-Delta testing of C.Ts & CVTs and general maintenance work as per PMS.	20/Sep/2023	09:00	20/Sep/2023	12:00		PLANNED	Approved					BBMB has given consent. However the shutdown may please be clubbed with BBMB shutdown on same circuit at Sr. No. 863 i.e. for dated 06-09-2023

848	RQ142121	OCC_210	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BARNALA(P5)-SANGRUR(BB) (BBMB) CKT-1	BBMB	D	Maintenance of Line	20/Sep/2023	08:00	20/Sep/2023	18:00		PLANNED	Approved	20-Sep-23	08:00	20-Sep-23	18:00	
849	RQ142114	OCC_210	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_L-GANGUWAL (BB) CKT-2	BBMB	D	Half Yearly Mtc..	20/Sep/2023	08:00	20/Sep/2023	18:00		PLANNED	Approved	20-Sep-23	08:00	20-Sep-23	18:00	
850	RQ142265	OCC_210	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-2	BBMB	D	to carry out Tan-Delta testing of C.Ts & CVTs and general maintenance work as per PMS.	19/Sep/2023	12:00	19/Sep/2023	16:00		PLANNED	Approved					BBMB has given consent. However the shutdown may please be clubbed with BBMB shutdown on same circuit at Sr. No. 861 i.e. for dated 11-09-2023
851	RQ142263	OCC_210	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DELHI RR(BB)-NARELA(DV) (BBMB) CKT-2	BBMB	D	to carry out Tan-Delta testing of C.Ts & CVTs and general maintenance work as per PMS.	19/Sep/2023	09:00	19/Sep/2023	12:00		PLANNED	Approved					BBMB has given consent. However the shutdown may please be clubbed with BBMB shutdown on same circuit at Sr. No. 858 i.e. for dated 13-09-2023
852	RQ142116	OCC_210	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-CHARKHI DADRI (BB) CKT-1	BBMB	D	Yearly Mtc.	19/Sep/2023	08:00	19/Sep/2023	18:00		PLANNED	Approved	19-Sep-23	08:00	19-Sep-23	18:00	
853	RQ142264	OCC_210	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-1	BBMB	D	to carry out Tan-Delta testing of C.Ts & CVTs and general maintenance work as per PMS.	18/Sep/2023	12:00	18/Sep/2023	16:00		PLANNED	Approved					BBMB has given consent. However the shutdown may please be clubbed with BBMB shutdown on same circuit at Sr. No. 862 i.e. for dated 08-09-2023
854	RQ142113	OCC_210	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_L-GANGUWAL (BB) CKT-1	BBMB	D	Half yearly mtc	18/Sep/2023	08:00	18/Sep/2023	18:00		PLANNED	Approved	18-Sep-23	08:00	18-Sep-23	18:00	
855	RQ142103	OCC_210	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-DHULKOTE (BB) CKT-2	BBMB	D	Maintenance of Line	14/Sep/2023	08:00	14/Sep/2023	18:00		PLANNED	Approved	14-Sep-23	08:00	14-Sep-23	18:00	
856	RQ142109	OCC_210	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-3	BBMB	D	Quarterly mtc	14/Sep/2023	08:00	14/Sep/2023	18:00		PLANNED	Approved	14-Sep-23	08:00	14-Sep-23	18:00	
857	RQ142049	OCC_210	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	BBMB	D	For Tree trimming & bay maintenance work	14/Sep/2023	08:00	14/Sep/2023	18:00		PLANNED	Approved	14-Sep-23	08:00	14-Sep-23	18:00	BBMB has given consent.
858	RQ142106	OCC_210	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DELHI RR(BB)-NARELA(DV) (BBMB) CKT-2	BBMB	D	Quarterly mtc	13/Sep/2023	08:00	13/Sep/2023	18:00		PLANNED	Approved	13-Sep-23	08:00	13-Sep-23	18:00	
859	RQ142102	OCC_210	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-DHULKOTE (BB) CKT-1	BBMB	D	Maintenance of Line	12/Sep/2023	08:00	12/Sep/2023	18:00		PLANNED	Approved	12-Sep-23	08:00	12-Sep-23	18:00	

860	RQ142048	OCC_210	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	BBMB	D	For Tree trimming & bay maintenance work	12/Sep/2023	08:00	12/Sep/2023	18:00		PLANNED	Approved						BBMB has given consent. However the shutdown may please be clubbed with BBMB shutdown on same circuit at Sr. No. 840 i.e. for dated 29-09-2023
861	RQ142108	OCC_210	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-2	BBMB	D	Quarterly mtc	11/Sep/2023	08:00	11/Sep/2023	18:00		PLANNED	Approved	11-Sep-23	08:00	11-Sep-23	18:00		
862	RQ142107	OCC_210	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-1	BBMB	D	Quarterly mtc	08/Sep/2023	08:00	08/Sep/2023	18:00		PLANNED	Approved	08-Sep-23	08:00	08-Sep-23	18:00		
863	RQ142105	OCC_210	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DELHI RR(BB)-NARELA(DV) (BBMB) CKT-1	BBMB	D	Quarterly mtc	06/Sep/2023	08:00	06/Sep/2023	18:00		PLANNED	Approved	06-Sep-23	08:00	06-Sep-23	18:00		
864	RQ142104	OCC_210	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAGADHARI (BB) CKT-1	BBMB	D	Half yearly mtc	05/Sep/2023	08:00	05/Sep/2023	18:00		PLANNED	Approved	05-Sep-23	08:00	05-Sep-23	18:00		
865	RQ141873	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-1	BBMB	D	AR NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/Sep/2023	08:00	30/Sep/2023	18:00	Non shutdown activity. Kindly approve	PLANNED	Approved	01-Sep-23	08:00	30-Sep-23	18:00		
866	RQ141874	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-2	BBMB	D	AR NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/Sep/2023	08:00	30/Sep/2023	18:00	Non shutdown activity. Kindly approve	PLANNED	Approved	01-Sep-23	08:00	30-Sep-23	18:00		
867	RQ142095	OCC_210	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR-GANGUWAL (BB) CKT-1	BBMB	C	Erection of Towres, String & sagging of line between TL No. 76-77 deposit work of RVNL	01/Sep/2023	08:00	30/Sep/2023	18:00		PLANNED	Approved	01-Sep-23	08:00	30-Sep-23	18:00	May be given subject to Punjab consent/B-7 and CEA clearance required before charging	
868	RQ142096	OCC_210	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR-GANGUWAL (BB) CKT-2	BBMB	C	Erection of Towres, String & sagging of line between TL No. 76-77 deposit work of RVNL	01/Sep/2023	08:00	30/Sep/2023	18:00		PLANNED	Approved	01-Sep-23	08:00	30-Sep-23	18:00	May be given subject to Punjab consent/B-7 and CEA clearance required before charging	
869	RQ142764	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-1	BBMB	D	AR non auto mode required to re-check some OPGW joint boxes on urgent basis due to losses in fibre	01/Sep/2023	07:00	15/Sep/2023	19:00	Kindly approve	PLANNED	Approved	01-Sep-23	07:00	15-Sep-23	19:00		
870	RQ142765	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-2	BBMB	D	AR non auto mode required to re-check some OPGW joint boxes on urgent basis due to losses in fibre	01/Sep/2023	07:00	15/Sep/2023	19:00	Kindly approve	PLANNED	Approved	01-Sep-23	07:00	15-Sep-23	19:00		

871	RQ142761	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-2	POWER GRID	D	Shifting of line from ERS to new tower at L-131	28/Sep/2023	09:00	30/Sep/2023	18:00	Kindly approve	PLANNED	Approved	28-Sep-23	09:00	30-Sep-23	18:00	Subject to NHPC consent and CEA safety clearance required. One ckt a time	
872	RQ142760	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-1	POWER GRID	D	Shifting of line from ERS to new tower at L-131	25/Sep/2023	09:00	27/Sep/2023	18:00	Kindly approve	PLANNED	Approved	25-Sep-23	09:00	27-Sep-23	18:00	Subject to NHPC consent and CEA safety clearance required. One ckt a time	
873	RQ142766	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENGANGA(NH)-WAGOORA(PG) (PG) CKT-1	POWER GRID	D	Repair of damaged conductor in span no 289-290	20/Sep/2023	09:00	20/Sep/2023	18:00	Kindly approve	PLANNED	Approved	20-Sep-23	09:00	20-Sep-23	18:00	Subject to JK consent	
874	RQ142757	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PS)-DASUYA(PS) (PG) CKT-1	POWER GRID	D	AMP of Line equipments at Dasuya end by POWERGRID	19/Sep/2023	09:00	19/Sep/2023	18:00	Kindly approve	PLANNED	Approved	19-Sep-23	09:00	19-Sep-23	18:00		
875	RQ142758	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JESSORE(HP)-PONG(BB) (PG) CKT-1	POWER GRID	C	Repalcement of CT, Isolators & E/S, Control & Relay Panel under Add Cap.	18/Sep/2023	10:00	30/Sep/2023	18:00	Under construction head, Kindly approve	PLANNED	Rejected						BBMB denied consent
876	RQ142042	OCC_210	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1	POWER GRID	D	Routine Maintenance of Bay & Line	18/Sep/2023	08:00	18/Sep/2023	18:00		PLANNED	Approved	18-Sep-23	08:00	18-Sep-23	18:00		
877	RQ142094	OCC_210	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-2	POWER GRID	D	Preventive maintenance works including replacement of worn out jumpers / droppers and allied clamps etc	17/Sep/2023	07:00	17/Sep/2023	12:00	20 -50 MW load may be shifted and fed from the sister 220 KV grids subject to realtime loading and availability of power from these grids. Rest 200 MW load (approx.) shall be affected	PLANNED	Approved	17-Sep-23	07:00	17-Sep-23	12:00		
878	RQ142093	OCC_210	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-1	POWER GRID	D	Preventive maintenance works including replacement of worn out jumpers / droppers and allied clamps etc	17/Sep/2023	07:00	17/Sep/2023	12:00	20 -50 MW load may be shifted and fed from the sister 220 KV grids subject to realtime loading and availability of power from these grids. Rest 200 MW load (approx.) shall be affected	PLANNED	Approved	17-Sep-23	07:00	17-Sep-23	12:00		

879	RQ142763	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PG)-DASUYA(PG) (PG) CKT-2	POWER GRID	C	FOR ADD-CAP WORKS AT SARNA APPROVED UNDER CERC PETITION NO-695/TT/2020 DATED 03.01.2022 FOR TARRIF BLOCK 2019-2024	16/Sep/2023	10:00	30/Sep/2023	18:00	Under construction head, Kindly approve	PLANNED	Approved	16-Sep-23	10:00	30-Sep-23	18:00	May be given subject to Punjab consent/B-7 and CEA clearance required before charging	
880	RQ141805	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DASUYA(PG)-JALANDHAR(PG) (PG) CKT-1	POWER GRID	D	AMP Works	15/Sep/2023	09:00	15/Sep/2023	18:00	Kindly approve	PLANNED	Approved	15-Sep-23	09:00	15-Sep-23	18:00		
881	RQ141998	OCC_210	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1	POWER GRID	D	General Maintenance & Tree trimming Work	15/Sep/2023	08:00	15/Sep/2023	18:00		PLANNED	Rejected						Powergrid denied consent
882	RQ142040	OCC_210	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LALSOTE(RS)-DAUSA(RS) (PG) CKT-1	POWER GRID	D	Quarterly maintenance and Installation of pilot string on (C,D type tower) on 220 KV Lalsot-Anta Line	13/Sep/2023	09:30	13/Sep/2023	17:00		PLANNED	Approved	13-Sep-23	09:30	13-Sep-23	17:00		
883	RQ142044	OCC_210	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1	POWER GRID	D	Quarterly maintenance and Installation of pilot string on (C,D type tower) on 220 KV Lalsot-Anta Line	13/Sep/2023	09:30	13/Sep/2023	17:00		PLANNED	Approved	13-Sep-23	09:30	13-Sep-23	17:00		
884	RQ142768	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-PAMPORA(PDD) (PG) CKT-1	POWER GRID	D	Jumper tightening of vulnerable crossing towers	13/Sep/2023	09:00	13/Sep/2023	18:00	Kindly approve	PLANNED	Approved	13-Sep-23	09:00	13-Sep-23	18:00	Subject to JK consent	
885	RQ142941	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAHAR(NT) (PG) CKT-4	POWER GRID	D	AMP works at Kanpur end	13/Sep/2023	08:00	13/Sep/2023	18:00		PLANNED	Approved	13-Sep-23	08:00	13-Sep-23	18:00		
886	RQ142047	OCC_210	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-2	POWER GRID	D	Quarterly maintenance work	12/Sep/2023	09:00	12/Sep/2023	12:00		PLANNED	Approved	12-Sep-23	09:00	12-Sep-23	12:00		
887	RQ142767	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENGANGA(NH)-WAGOORA(PG) (PG) CKT-2	POWER GRID	D	Repair of damaged conductor in span no 289-290	12/Sep/2023	09:00	12/Sep/2023	18:00	Kindly approve	PLANNED	Approved	12-Sep-23	09:00	12-Sep-23	18:00	Subject to JK and NHPC consent	
888	RQ142940	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAHAR(NT) (PG) CKT-3	POWER GRID	D	AMP works at Kanpur end	12/Sep/2023	08:00	12/Sep/2023	18:00		PLANNED	Approved	12-Sep-23	08:00	12-Sep-23	18:00		
889	RQ142455	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-HIRANAGAR(PD) (PG) CKT-1	POWER GRID	D	AMP Works	11/Sep/2023	10:00	11/Sep/2023	16:00	Kindly approve	PLANNED	Approved	11-Sep-23	10:00	11-Sep-23	16:00	May be given subject to JK consent on Sunday	

890	RQ142046	OCC_210	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-1	POWER GRID	D	Quarterly maintenance work	11/Sep/2023	09:00	11/Sep/2023	12:00		PLANNED	Approved	11-Sep-23	09:00	11-Sep-23	12:00	
891	RQ142939	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAHAR(NT) (PG) CKT-2	POWER GRID	D	AMP works at Kanpur end	11/Sep/2023	08:00	11/Sep/2023	18:00		PLANNED	Approved	11-Sep-23	08:00	11-Sep-23	18:00	
892	RQ142938	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAHAR(NT) (PG) CKT-1	POWER GRID	D	AMP works at Kanpur end	10/Sep/2023	08:00	10/Sep/2023	18:00		PLANNED	Approved	10-Sep-23	08:00	10-Sep-23	18:00	
893	RQ142043	OCC_210	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2	POWER GRID	D	Routine Maintenance of Bay & Line	09/Sep/2023	08:00	19/Sep/2023	18:00		PLANNED	Approved	09-Sep-23	08:00	19-Sep-23	18:00	
894	RQ142881	OCC_210	ntpcncr_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1	POWER GRID	D	Annual Bay maintenance	07/Sep/2023	08:00	09/Sep/2023	18:00	No generation will be affected	PLANNED	Approved	07-Sep-23	14:00	09-Sep-23	23:00	May be given on Daily Basis after 1400 hrs
895	RQ141800	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALUSTENG-DRASS (PG) CKT-1	POWER GRID	D	Jumper Tightening works and liquidation of shut down nature defects.	04/Sep/2023	09:00	04/Sep/2023	17:00	Kindly approve	PLANNED	Rejected					NHPC denied consent.
896	RQ141799	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DRASS-KARGIL (PG) CKT-1	POWER GRID	D	Jumper Tightening works and liquidation of shut down nature defects.	04/Sep/2023	09:00	04/Sep/2023	17:00	Kindly approve	PLANNED	Approved	04-Sep-23	09:00	04-Sep-23	17:00	may be given subject to JK/ladakh and NHPC consent
897	RQ142879	OCC_210	ntpcncr_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1	POWER GRID	D	Annual Bay maintenance	04/Sep/2023	08:00	06/Sep/2023	18:00	No generation will be affected	PLANNED	Approved	04-Sep-23	14:00	06-Sep-23	23:00	May be given on Daily Basis after 1400 hrs
898	RQ142759	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIIRASIUL(NH)-PONG(BB) (PG) CKT-1	POWER GRID	C	Repalcement of CT, Isolators & E/S, Control & Relay Panel under Add Cap.	02/Sep/2023	10:00	16/Sep/2023	18:00	Under construction head, Kindly approve	PLANNED	Rejected					BBMB denied consent
899	RQ142762	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PS)-DASUYA(PS) (PG) CKT-1	POWER GRID	C	FOR ADD-CAP WORKS AT SARNA APPROVED UNDER CERC PETITION NO-695/TT/2020 DATED 03.01.2022 FOR TARRIF BLOCK 2019-2024	01/Sep/2023	10:00	15/Sep/2023	18:00	Under construction head, Kindly approve	PLANNED	Approved	01-Sep-23	10:00	15-Sep-23	18:00	May be given subject to Punjab consent/B-7 and CEA clearance required before charging
900	RQ142326	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JIND(PG)-NARWANA (HV) (HVPNL) CKT-2		D	AMP work of Line equipment	28/Sep/2023	08:00	28/Sep/2023	18:00		PLANNED	Approved	28-Sep-23	08:00	28-Sep-23	18:00	
901	RQ142325	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JIND(PG)-NARWANA (HV) (HVPNL) CKT-1		D	AMP work of Line equipment	26/Sep/2023	08:00	26/Sep/2023	18:00		PLANNED	Approved	26-Sep-23	08:00	26-Sep-23	18:00	

902	RQ142342	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-HSIIDC BAWAL(HV) (HVPNL) CKT-1		C	Diversion work for NCRTC Delhi-Gurgaon -Rewari SNB RRTS	21/Sep/2023	08:00	30/Sep/2023	18:00		PLANNED	Approved	21-Sep-23	08:00	30-Sep-23	18:00	CEA clearance/PTCC clearance and Annexure B-7 required before charging/Haryana consent required for load management
903	RQ142334	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2		D	For rectification of shutdown nature defects	20/Sep/2023	08:00	20/Sep/2023	18:00	220KV Anta-Bhilwara Line CKT-I to be kept in non Auto Mode	PLANNED	Approved	20-Sep-23	08:00	20-Sep-23	18:00	
904	RQ142333	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1		D	For rectification of shutdown nature defects	19/Sep/2023	08:00	19/Sep/2023	18:00	220KV Anta-Bhilwara Line CKT-II to be kept in non Auto Mode	PLANNED	Approved	19-Sep-23	08:00	19-Sep-23	18:00	
905	RQ142387	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PIRANKALIYAR(UK)-ROORKEE(PG) (PTCUL) CKT-2		D	FOR AMP WORK	18/Sep/2023	09:00	18/Sep/2023	18:00		PLANNED	Approved	18-Sep-23	09:00	18-Sep-23	18:00	
906	RQ142367	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MEERUT(PG)-NEHTAUR(UP) (UP) CKT-1		D	For Line Equipment AMP work and Hot spot attending	15/Sep/2023	09:00	15/Sep/2023	17:00		PLANNED	Approved	15-Sep-23	09:00	15-Sep-23	17:00	
907	RQ142316	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BIKANER(PG)-SBSRPC_11 SL_BKN_PG (SBSRPC-11) (SBSRPC-11) CKT-1		D	AMP work of Line equipment	13/Sep/2023	17:00	13/Sep/2023	23:00		PLANNED	Approved	13-Sep-23	19:00	13-Sep-23	23:00	May be given from 1900 Hrs
908	RQ142315	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TATA NOORSAR SL_BKN_PG (TPGEL)-BIKANER(PG) (TPGEL) CKT-1		D	AMP work of Line equipment	12/Sep/2023	17:00	12/Sep/2023	23:00		PLANNED	Approved	18-Aug-23	08:00	19-Aug-23	18:00	No Power order restriction
909	RQ142384	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-4		D	For Busbar Bay unit retrofitment	12/Sep/2023	09:00	13/Sep/2023	18:30		PLANNED	Approved	16-Aug-23	08:00	17-Aug-23	18:00	No Power order restriction
910	RQ142313	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2		D	Additional Glass disc insertion	12/Sep/2023	08:00	12/Sep/2023	18:00		PLANNED	Approved	11-Aug-23	08:00	12-Aug-23	18:00	No Power order restriction
911	RQ142314	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV THAR SURYA1 SL_BKN_PG (TS1PL)-BIKANER(PG) (THAR SURYA1) CKT-1		D	AMP work of Line equipment	11/Sep/2023	17:00	11/Sep/2023	23:00		PLANNED	Approved	09-Aug-23	08:00	10-Aug-23	18:00	No Power order restriction

912	RQ142386	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PIRANKALIYAR(UK)-ROORKEE(PG) (PTCUL) CKT-1		D	FOR AMP WORK	11/Sep/2023	09:00	11/Sep/2023	18:00		PLANNED	Approved	08-Aug-23	10:00	08-Aug-23	18:00	
913	RQ142383	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-3		D	For Busbar Bay unit retrofit	11/Sep/2023	09:00	12/Sep/2023	18:30		PLANNED	Approved	07-Aug-23	10:00	07-Aug-23	18:00	No Power order restriction
914	RQ142341	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-MAU(HV) (HVPNL) CKT-1		C	Diversion work for NCRTC Delhi-Gurgaon -Rewari SNB RRtS	11/Sep/2023	08:00	20/Sep/2023	18:00		PLANNED	Approved	07-Aug-23	08:00	08-Aug-23	18:00	No Power order restriction
915	RQ142382	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-2		D	For Busbar Bay unit retrofit	10/Sep/2023	09:00	11/Sep/2023	18:30		PLANNED	Approved	05-Aug-23	10:00	05-Aug-23	18:00	
916	RQ142381	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-1		D	For Busbar Bay unit retrofit	09/Sep/2023	09:00	10/Sep/2023	18:30		PLANNED	Approved	03-Aug-23	08:00	04-Aug-23	18:00	No Power order restriction
917	RQ142312	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1		D	Replacement of Grading reverseal Arcing horn and jumper tightening.	09/Sep/2023	08:00	09/Sep/2023	18:00			Approved	09-Sep-23	17:00	09-Sep-23	23:00	May be given from 1700 Hrs
918	RQ142400	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1		D	Additional glass disc insertion: LOA given	08/Sep/2023	08:00	09/Sep/2023	18:00	Timely requirement of S/D		Approved	08-Sep-23	08:00	09-Sep-23	18:00	
919	RQ142426	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-RENEW SUNWAVE SL_FGRAH_PG (RSWPL) (RENEW SUN WAVE (RSWPL)) CKT-1		D	For testing and commissioning works with TBC Bay & LM Erection Works	07/Sep/2023	17:00	17/Sep/2023	23:59			Approved	07-Sep-23	19:00	17-Sep-23	23:59	May be given from 1900 Hrs
920	RQ142424	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SUNBRIGHT SL_FGARH_PG (RSBPL)-FATEHGARH_III(PG) (RENEW SUN BRIGHT (RSBPL)) CKT-1		D	For testing and commissioning works with TBC Bay & LM Erection Works	07/Sep/2023	17:00	17/Sep/2023	23:59			Approved	07-Sep-23	19:00	17-Sep-23	23:59	May be given from 1900 Hrs

921	RQ142425	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-RENEW_JHARKH AND 3 SL_FGARH_PG (RSEJ3PL) (RSEJ3PL) CKT-1		D	For testing and commissioning works with TBC Bay & LM Erection Works	07/Sep/2023	17:00	17/Sep/2023	23:59			Approved	07-Sep-23	19:00	17-Sep-23	23:59	May be given from 1900 Hrs
922	RQ142380	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-2		D	For Busbar Bay unit retrofitment	07/Sep/2023	09:00	08/Sep/2023	18:30			Approved					Shutdown may be given after 12 September due to G-20 events from 05-12 sept.
923	RQ142392	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RATANGARH(RS)-SIKAR(PG) (PG) CKT-2		D	AMP OF LINE BAY	07/Sep/2023	09:00	07/Sep/2023	18:00			Approved	07-Sep-23	09:00	07-Sep-23	18:00	
924	RQ142324	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-SEZJAIPUR(RS) (RS) CKT-2		D	AMP work of Line equipment	07/Sep/2023	09:00	07/Sep/2023	18:00			Approved	07-Sep-23	09:00	07-Sep-23	18:00	
925	RQ142319	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANKROLI(PG)-KANKROLI(RS) (RS) CKT-1		D	AMP work of Line equipment	07/Sep/2023	09:00	07/Sep/2023	13:00			Approved	07-Sep-23	17:00	07-Sep-23	23:00	Subject to Rajasthan consent from 1700 Hrs
926	RQ142391	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SIKAR(RS)-SIKAR(PG) (PG) CKT-1		D	AMP OF LINE BAY	06/Sep/2023	09:00	06/Sep/2023	18:00			Approved	06-Sep-23	17:00	06-Sep-23	23:00	Subject to Rajasthan consent from 1700 Hrs
927	RQ142297	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAHARANPUR(PG)-SARSAWAN(UP) (UP) CKT-2		D	AMP WORK	06/Sep/2023	08:00	06/Sep/2023	18:00			Approved	06-Sep-23	08:00	06-Sep-23	18:00	
928	RQ142379	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-1		D	For Busbar Bay unit retrofitment	05/Sep/2023	09:00	06/Sep/2023	18:30			Approved					Shutdown may be given after 12 September due to G-20 events from 05-12 sept.
929	RQ142296	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAHARANPUR(PG)-SARSAWAN(UP) (UP) CKT-1		D	AMP WORK	05/Sep/2023	08:00	05/Sep/2023	18:00			Approved	05-Sep-23	08:00	05-Sep-23	18:00	
930	RQ142302	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-2		D	Relay works	05/Sep/2023	08:00	05/Sep/2023	18:00			Approved	05-Sep-23	08:00	05-Sep-23	18:00	
931	RQ142301	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-1		D	Relay works	04/Sep/2023	08:00	04/Sep/2023	18:00			Approved	04-Sep-23	08:00	04-Sep-23	18:00	
932	RQ142300	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-NEEMRANA(RS) (RS) CKT-1		D	AMP WORK	03/Sep/2023	09:00	03/Sep/2023	18:00			Approved	03-Sep-23	09:00	03-Sep-23	18:00	

933	RQ142378	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-2		D	For Busbar Bay unit retrofitment	03/Sep/2023	09:00	04/Sep/2023	18:30			Approved					May be given on Saturday/Sunday after 12 September
934	RQ142423	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJ3L PSS HB_FGRAH_PG (AHEJ3L) (AHEJ3L) CKT-1		D	For testing and commissioning works with TBC Bay	02/Sep/2023	17:00	07/Sep/2023	23:59			Approved	02-Sep-23	19:00	07-Sep-23	23:59	May be given from 1900 Hrs
935	RQ142422	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-2		D	For testing and commissioning works with TBC Bay	02/Sep/2023	17:00	07/Sep/2023	23:59			Approved	02-Sep-23	19:00	07-Sep-23	23:59	May be given from 1900 Hrs
936	RQ142299	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-KUSHKHERA(RS) (RS) CKT-1		D	AMP WORK	02/Sep/2023	09:00	02/Sep/2023	18:00			Approved	02-Sep-23	09:00	02-Sep-23	18:00	
937	RQ142420	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJ2L PSS HB_FGRAH_PG (AHEJ2L) (AHEJ2L) CKT-1		D	For testing and commissioning works with TBC Bay	01/Sep/2023	17:00	06/Sep/2023	23:59			Approved	01-Sep-23	19:00	06-Sep-23	23:59	May be given from 1900 Hrs
938	RQ142427	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-EDEN SL_FGRAH_PG (ERCPL) (EDEN (ERCPL)) CKT-1		D	For testing and commissioning works with TBC Bay	01/Sep/2023	17:00	06/Sep/2023	23:59			Approved	01-Sep-23	19:00	06-Sep-23	23:59	May be given from 1900 Hrs
939	RQ142428	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SOLARURJA SL_FGARH_PG (RSUPL)-FATEHGARH_II(PG) (RENEW SOLAR URJA (RSUPL)) CKT-1		D	For testing and commissioning works with TBC Bay	01/Sep/2023	17:00	06/Sep/2023	23:59			Approved	01-Sep-23	19:00	06-Sep-23	23:59	May be given from 1900 Hrs
940	RQ142421	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-1		D	For testing and commissioning works with TBC Bay	01/Sep/2023	17:00	06/Sep/2023	23:59			Approved	01-Sep-23	19:00	06-Sep-23	23:59	May be given from 1900 Hrs
941	RQ142298	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-HSIIDC BAWAL(HV) (HVPNL) CKT-1		D	AMP WORK	01/Sep/2023	09:00	01/Sep/2023	18:00			Approved	01-Sep-23	09:00	01-Sep-23	18:00	
942	RQ142377	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-1		D	For Busbar Bay unit retrofitment	01/Sep/2023	09:00	02/Sep/2023	18:30			Approved					May be given on Saturday/Sunday after 12 September

943	RQ142388	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)-SAGWAN(HV) (HVPNL) CKT-2		D	FOR AMP OF LINE TERMINAL EQUIPMENTS AT HISAR(PG) SS END	01/Sep/2023	09:00	01/Sep/2023	18:00			Approved	01-Sep-23	09:00	01-Sep-23	18:00	
944	RQ142371	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1		D	Auto Reclose off is required for OPGW INSTALLATION works under Northern Region Optical fibre Strengthening Scheme (NROSS)	01/Sep/2023	08:00	30/Sep/2023	18:00	Auto-recloser on daily basis		Approved	01-Sep-23	08:00	30-Sep-23	18:00	
945	RQ142370	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1		D	Auto Reclose off is required for OPGW INSTALLATION works under Northern Region Optical fibre Strengthening Scheme (NROSS)	01/Sep/2023	08:00	30/Sep/2023	18:00	Auto-recloser on daily basis		Approved	01-Sep-23	08:00	30-Sep-23	18:00	
946	RQ142369	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1		D	Auto Reclose off is required for OPGW INSTALLATION works under Northern Region Optical fibre Strengthening Scheme (NROSS)	01/Sep/2023	08:00	30/Sep/2023	18:00	Auto-recloser on daily basis		Approved	01-Sep-23	08:00	30-Sep-23	18:00	
947	RQ142354	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAWAIMADHOP UR(RS) (PG) CKT-1		C	NHAI DIVERSION WORK	01/Sep/2023	08:00	07/Sep/2023	18:00			Rejected					s/d may be facilitated in August as decided in 209th OCC
948	RQ142398	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1		C	NHAI DIVERSION WORK	01/Sep/2023	08:00	07/Sep/2023	18:00	Timely requirement of S/D		Rejected					s/d may be facilitated in August as decided in 209th OCC
949	RQ142353	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1		C	NHAI DIVERSION WORK	01/Sep/2023	08:00	07/Sep/2023	18:00			Rejected					Duplicate entry as sr no 948
950	RQ142399	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAWAIMADHOP UR(RS) (PG) CKT-1		C	NHAI DIVERSION WORK	01/Sep/2023	08:00	07/Sep/2023	18:00	Timely requirement of S/D		Rejected					Duplicate entry as sr no 947
951	RQ142340	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANESAR(PG)-MAU(HV) (HVPNL) CKT-2		C	Diversion work for NCRTC Delhi-Gurgaon -Rewari SNB RRTS	01/Sep/2023	08:00	10/Sep/2023	18:00			Approved	01-Sep-23	08:00	10-Sep-23	18:00	subject to haryana consent.
952	RQ142339	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANESAR(PG)-MAU(HV) (HVPNL) CKT-1		C	Diversion work for NCRTC Delhi-Gurgaon -Rewari SNB RRTS	01/Sep/2023	08:00	10/Sep/2023	18:00			Approved	01-Sep-23	08:00	10-Sep-23	18:00	subject to haryana consent.

953	RQ141655	OCC_210	napp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NAPP(NP)-ATRAULI(UP) (UP) CKT-1	UPPTCL	C	Narora-Atrauli line surge arrester replacement job	28/Sep/2023	08:00	30/Sep/2023	20:00			Approved	28-Sep-23	08:00	30-Sep-23	20:00	FTC clearance required
954	RQ142606	OCC_210	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (UP) CKT-2	UPPTCL	D	isolator maintenance and contacts chcking	27/Sep/2023	08:00	28/Sep/2023	18:00			Approved	27-Sep-23	08:00	28-Sep-23	18:00	may be given on Daily Basis
955	RQ141656	OCC_210	napp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NAPP(NP)-KHURJA(UP) (UP) CKT-1	UPPTCL	C	Narora-Khurja line surge arrester replacement job	24/Sep/2023	08:00	26/Sep/2023	23:00			Approved	24-Sep-23	08:00	26-Sep-23	23:00	FTC clearance required
956	RQ141739	OCC_210	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SULTANPUR(UP)-TANDA(NT) (UP) CKT-2	UPPTCL	D	* Routine Bay maintenance.	20/Sep/2023	10:00	20/Sep/2023	18:00			Approved	20-Sep-23	10:00	20-Sep-23	18:00	
957	RQ141653	OCC_210	napp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NAPP(NP)-DEBAI(UP) (UP) CKT-1	UPPTCL	C	Narora-Dibai line surge arrester replacement job	18/Sep/2023	08:00	20/Sep/2023	20:00			Approved	18-Sep-23	08:00	20-Sep-23	20:00	FTC clearance required
958	RQ141652	OCC_210	napp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NAPP(NP)-SIMBHOLI(UP) (UP) CKT-1	UPPTCL	C	Narora-Simbholi line surge arrester replacement job.	11/Sep/2023	08:00	13/Sep/2023	20:00			Approved	11-Sep-23	08:00	13-Sep-23	20:00	FTC clearance required
959	RQ142016	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AZIZPUR (UP)-SHAHJAHANPUR (PG) (UP) CKT-1	UPPTCL	D	AMP WORK	09/Sep/2023	08:00	09/Sep/2023	18:00			Approved	09-Sep-23	08:00	09-Sep-23	18:00	
960	RQ141849	OCC_210	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANTNAGAR(UK)-BAREILLY(UP) (UP) CKT-1	UPPTCL	D	* For connection of CT and PT and other CB, Iso status on Video Display X Wall and Preventive maintenance purpose	08/Sep/2023	10:00	08/Sep/2023	12:00			Approved	08-Sep-23	10:00	08-Sep-23	12:00	
961	RQ142189	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MAINPURI(PG)-SIRSAGANJ(UP) (UP) CKT-1	UPPTCL	D	AMP WORK	05/Sep/2023	08:00	05/Sep/2023	18:00			Approved	05-Sep-23	08:00	05-Sep-23	18:00	
962	RQ141651	OCC_210	napp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NAPP(NP)-SAMBHAL(UP) (UP) CKT-1	UPPTCL	C	Narora-Sambhal line surge arrester replacement job	04/Sep/2023	08:00	06/Sep/2023	20:00			Approved	04-Sep-23	08:00	06-Sep-23	20:00	FTC clearance required
963	RQ142122	OCC_210	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BARNALA(BB)-LEHRAMOHABBAT(PS) (PSTCL) CKT-1	PSTCL	D	Maintenance of Line	26/Sep/2023	08:00	26/Sep/2023	18:00			Approved	26-Sep-23	08:00	26-Sep-23	18:00	
964	RQ142100	OCC_210	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-MOHALI(PS) (PSTCL) CKT-1	PSTCL	D	Half yearly mtc	19/Sep/2023	08:00	19/Sep/2023	18:00			Approved	19-Sep-23	08:00	19-Sep-23	18:00	

965	RQ142696	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AMRITSAR(PG)-VERPAL(P5) (PSTCL) CKT-2	PSTCL	D	FOR AMP WORKS OF LINE EQUIPMENTS	12/Sep/2023	10:00	12/Sep/2023	15:00	Kindly approve		Approved	12-Sep-23	10:00	12-Sep-23	15:00	
966	RQ142101	OCC_210	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANUWAL(BB)-MAJRA(P5) (PS) CKT-1	PSTCL	D	Half Yearly Mtc..	12/Sep/2023	08:00	12/Sep/2023	18:00			Approved	12-Sep-23	08:00	12-Sep-23	18:00	
967	RQ141829	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(P5) (PSTCL) CKT-3	PSTCL	D	For AMP works of line equipments and Busbar relay testing	09/Sep/2023	09:00	09/Sep/2023	18:00	Kindly approve		Approved	09-Sep-23	09:00	09-Sep-23	18:00	
968	RQ141828	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(P5) (PSTCL) CKT-1	PSTCL	D	For AMP works of line equipments and Busbar relay testing	07/Sep/2023	09:00	07/Sep/2023	18:00	Kindly approve		Approved	07-Sep-23	09:00	07-Sep-23	18:00	
969	RQ141804	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-KANJAL(P5) (PSTCL) CKT-2	PSTCL	D	AMP Works	06/Sep/2023	10:00	06/Sep/2023	14:00	Kindly approve		Approved	06-Sep-23	10:00	06-Sep-23	14:00	
970	RQ141803	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-KANJAL(P5) (PSTCL) CKT-1	PSTCL	D	AMP Works	05/Sep/2023	10:00	05/Sep/2023	14:00	Kindly approve		Approved	05-Sep-23	10:00	05-Sep-23	14:00	
971	RQ142605	OCC_210	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (PG) CKT-1	POWER GRID,UP PTCL	D	isolator maintenance and contacts chcking	25/Sep/2023	08:00	26/Sep/2023	18:00			Approved	25-Sep-23	08:00	26-Sep-23	18:00	may be given on Daily Basis
972	RQ142246	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHPUR(PG)-FATEHPUR(UP) (PG) CKT-1	POWER GRID,UP PTCL	D	AMP WORK	05/Sep/2023	08:00	05/Sep/2023	18:00			Approved	05-Sep-23	08:00	05-Sep-23	18:00	
973	RQ142268	OCC_210	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-2	DTL	D	to carry out Tan-Delta testing of C.Ts & CVTs and general maintenance work as per PMS.	22/Sep/2023	09:30	22/Sep/2023	12:30			Approved	22-Sep-23	09:30	22-Sep-23	12:30	
974	RQ142267	OCC_210	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-1	DTL	D	to carry out Tan-Delta testing of C.Ts & CVTs and general maintenance work as per PMS.	21/Sep/2023	09:30	21/Sep/2023	12:30			Approved	21-Sep-23	09:30	21-Sep-23	12:30	
975	RQ142259	OCC_210	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-3	DTL	D	Electrical clearance of a premises is to be measured as per instruction of secretary CGRF for BSES Yamuna Power Ltd.	21/Sep/2023	09:30	21/Sep/2023	11:00			Approved	21-Sep-23	09:30	21-Sep-23	11:00	

976	RQ142258	OCC_210	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-2	DTL	D	Electrical clearance of a premises is to be measured as per instruction of secretary CGRF for BSES Yamuna Power Ltd.	19/Sep/2023	09:30	19/Sep/2023	11:00			Approved	19-Sep-23	09:30	19-Sep-23	11:00	
977	RQ142112	OCC_210	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPATTH(HV)-PANIPAT(BB) (HVPNL) CKT-3	HVPNL	D	Yearly Mtc.	22/Sep/2023	08:00	22/Sep/2023	18:00			Approved	22-Sep-23	08:00	22-Sep-23	18:00	
978	RQ142124	OCC_210	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI(HV)-BHIWANI(BB) (HVPNL) CKT-2	HVPNL	D	Half yearly mtc	21/Sep/2023	08:00	21/Sep/2023	18:00			Approved	21-Sep-23	08:00	21-Sep-23	18:00	
979	RQ142111	OCC_210	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPATTH(HV)-PANIPAT(BB) (HVPNL) CKT-2	HVPNL	D	Yearly Mtc.	21/Sep/2023	08:00	21/Sep/2023	18:00			Approved	21-Sep-23	08:00	21-Sep-23	18:00	
980	RQ142734	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-HSIIDC BAWAL(HV) (HVPNL) CKT-1	HVPNL	C	Diversion work for NCRTC Delhi-Gurgaon -Rewari SNB RRTS	21/Sep/2023	08:00	30/Sep/2023	18:00			Approved	21-Sep-23	08:00	30-Sep-23	18:00	CEA clearance/PTCC clearance and Annexure B-7 required before charging/Haryana consent required for load management
981	RQ141793	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-RAILWAYHR(RLY) (HVPNL) CKT-1	HVPNL	D	Stringing work for line crossing at location no. 22 & 23 under DFCCIL Project	20/Sep/2023	10:00	20/Sep/2023	18:00	Under construction head, Kindly approve		Approved	20-Sep-23	10:00	20-Sep-23	18:00	
982	RQ141794	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-RAILWAYHR(RLY) (HVPNL) CKT-2	HVPNL	D	Stringing work for line crossing at location no. 22 & 23 under DFCCIL Project	20/Sep/2023	10:00	20/Sep/2023	18:00	Under construction head, Kindly approve		Approved	20-Sep-23	10:00	20-Sep-23	18:00	
983	RQ142110	OCC_210	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPATTH(HV)-PANIPAT(BB) (HVPNL) CKT-1	HVPNL	D	Yearly Mtc.	18/Sep/2023	08:00	18/Sep/2023	18:00			Approved	18-Sep-23	08:00	18-Sep-23	18:00	
984	RQ141795	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-RAMPUR(HV) (HVPNL) CKT-1	HVPNL	D	Stringing work for line crossing at location no. 86 & 87 under DFCCIL Project	12/Sep/2023	10:00	12/Sep/2023	18:00	Under construction head, Kindly approve		Approved	12-Sep-23	10:00	12-Sep-23	18:00	
985	RQ141796	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-DCRTPPYAMUN ANAGAR(HV) (HVPNL) CKT-1	HVPNL	D	Stringing work for line crossing at location no. 86 & 87 under DFCCIL Project	12/Sep/2023	10:00	12/Sep/2023	18:00	Under construction head, Kindly approve		Approved	12-Sep-23	10:00	12-Sep-23	18:00	

986	RQ141719	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-DCRTPPYAMUN ANAGAR(HV) (HVPNL) CKT-1	HVPNL	D	AMP Works	11/Sep/2023	09:00	11/Sep/2023	18:00	Kindly approve		Approved	11-Sep-23	09:00	11-Sep-23	18:00	
987	RQ142733	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-MAU(HV) (HVPNL) CKT-1	HVPNL	C	Diversion work for NCRTC Delhi-Gurgaon -Rewari SNB RRtS	11/Sep/2023	08:00	20/Sep/2023	18:00			Approved	11-Sep-23	08:00	20-Sep-23	18:00	CEA clearance/PTCC clearance and Annexure B-7 required before charging/Haryana consent required for load management
988	RQ141806	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHEEKA(HV)-KAITHAL(PG) (HVPNL) CKT-2	HVPNL	D	AMP Works of Line equipments	05/Sep/2023	10:00	05/Sep/2023	14:00	Kindly approve		Approved	05-Sep-23	10:00	05-Sep-23	14:00	
989	RQ142735	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANESAR(PG)-MAU(HV) (HVPNL) CKT-1	HVPNL	C	Diversion work for NCRTC Delhi-Gurgaon -Rewari SNB RRtS	01/Sep/2023	08:00	20/Sep/2023	18:00			Approved	01-Sep-23	08:00	20-Sep-23	18:00	subject to haryana consent.
990	RQ142736	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANESAR(PG)-MAU(HV) (HVPNL) CKT-2	HVPNL	C	Diversion work for NCRTC Delhi-Gurgaon -Rewari SNB RRtS	01/Sep/2023	08:00	20/Sep/2023	18:00			Approved	01-Sep-23	08:00	20-Sep-23	18:00	subject to haryana consent.
991	RQ142038	OCC_210	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-SIKANDRA(UP) (PG) CKT-1	POWER GRID,RR VPNL	D	maintenance of line	22/Sep/2023	08:00	22/Sep/2023	18:00			Approved	22-Sep-23	08:00	22-Sep-23	18:00	
992	RQ142034	OCC_210	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1	POWER GRID,RR VPNL	D	maintenance of line and bay at 220KV GSS RVPN, Bharatpur	21/Sep/2023	08:00	21/Sep/2023	18:00			Approved	21-Sep-23	08:00	21-Sep-23	18:00	
993	RQ142005	OCC_210	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-BAGRU(RS) (PG) CKT-1	POWER GRID,RR VPNL	D	For quarterly maintenance work of whole grid sub-station	10/Sep/2023	08:00	10/Sep/2023	18:00			Approved	10-Sep-23	08:00	10-Sep-23	18:00	
994	RQ142166	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1	POWER GRID,RR VPNL	D	AMP WORK	01/Sep/2023	08:00	01/Sep/2023	18:00			Approved	01-Sep-23	08:00	01-Sep-23	18:00	
995	RQ142864	OCC_210	sldcup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-SIKANDRA(UP) (PG) CKT-1	POWER GRID,RR VPNL	C	for making LILO of 220KV SIKANDRA (AGRA)-AGRA PG LINE at 220KV KIRAWALI S/s	01/Sep/2023	08:00	04/Sep/2023	18:00	Shutdown is required from 22.08.2023 to 25.08.2023		Approved	01-Sep-23	08:00	04-Sep-23	18:00	FTC clearnce required before charging line

996	RQ142097	OCC_210	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHOWADHI (JK)-GLADNI(PDD) (PDD JK) CKT-1	POWER GRID,PD D JK	D	Preventive maintenance works including replacement of worn out jumpers / droppers and allied clamps etc	17/Sep/2023	07:00	17/Sep/2023	12:00	20 -50 MW load may be shifted and fed from the sister 220 KV grids subject to realtime loading and availability of power from these grids. Rest 200 MW load (approx.) shall be affected		Approved	17-Sep-23	07:00	17-Sep-23	12:00	
997	RQ142453	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-BISHNAH(JK) (PDD JK) CKT-1	POWER GRID,PD D JK	D	AMP Works	14/Sep/2023	10:00	14/Sep/2023	16:00	Kindly approve		Approved	14-Sep-23	10:00	14-Sep-23	16:00	Subject to JK consent
998	RQ142790	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-ZIANKOTE(JK) (PDD JK) CKT-1	PDD JK	D	Shutdown required to remove all the temporary arrangements and connect via retrofitted isolators.	13/Sep/2023	09:00	13/Sep/2023	18:00	Under construction head, Kindly approve		Approved	13-Sep-23	09:00	13-Sep-23	18:00	Subject to JK consent
999	RQ142454	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-HIRANAGAR(PD D) (PDD JK) CKT-2	PDD JK	D	AMP Works	06/Sep/2023	10:00	06/Sep/2023	16:00	Kindly approve		Approved	06-Sep-23	10:00	06-Sep-23	16:00	Subject to JK consent
1000	RQ142789	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-ZIANKOTE(JK) (PDD JK) CKT-1	PDD JK	D	Isolator retrofitting of 220KV Zainakote-1 Bay (21089C & 21089L ISOLATORS). The S/D is taken to Bypass the 21089L isolator, the conductor from CT to 21089L isolator shall be removed. For 21089C, Temporary arrangement will be made from CT to TBC connection so that 21089C isolator droppers from TBC shall be removed and WAGOORA-Zainakote-1 may be charged via 220KV TBC afterwards.	04/Sep/2023	09:00	04/Sep/2023	18:00	Under construction head, Kindly approve		Approved	04-Sep-23	09:00	04-Sep-23	18:00	Subject to JK consent

1001	RQ141884	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAMBA(PG)-KARIAN(HP) (HPSEB) CKT-1	HPSEB	C	For connecting existing Bus-1 & Bus-2 with newly constructed bay no. 207(Chamba-HPPTCL Majra)	01/Sep/2023	09:00	16/Sep/2023	19:00	Under construction head, Kindly approve	Approved						May be given after 15 September Subject to real time grid conditions
1002	RQ141832	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	AR Non auto mode is required for OPGW works	01/Sep/2023	08:00	30/Sep/2023	18:00	Non shutdown activity. Kindly approve	Approved	01-Sep-23	08:00	30-Sep-23	18:00		
1003	RQ141831	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1	ADHPL	D	AR Non auto mode is required for OPGW works	01/Sep/2023	08:00	30/Sep/2023	18:00	Non shutdown activity. Kindly approve	Approved	01-Sep-23	08:00	30-Sep-23	18:00		
1004	RQ141833	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	AR Non auto mode is required for OPGW works	01/Sep/2023	08:00	30/Sep/2023	18:00	Non shutdown activity. Kindly approve	Approved	01-Sep-23	08:00	30-Sep-23	18:00		
1005	RQ141882	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Shutdown required for re-installation of Aviation Globules	01/Sep/2023	07:00	15/Sep/2023	18:00	Under construction head, Kindly approve	Approved	01-Sep-23	07:00	15-Sep-23	18:00		
1006	RQ141881	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Shutdown required for re-installation of Aviation Globules	01/Sep/2023	07:00	15/Sep/2023	18:00	Under construction head, Kindly approve	Approved	01-Sep-23	07:00	15-Sep-23	18:00		
1007	RQ142729	OCC_210	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ASEJOL_HB FTGH2 - ASEJOL_WIND FTGH2 (ASEJOL) CKT-1	ASEJOL	D	Overhead crossing i.e. Stringing work of 400kV D/C Ramgarh II (Fatehgarh-III) – Fatehgarh II transmission Line	01/Sep/2023	07:00	04/Sep/2023	20:00	Kindly approve for dt 25.08.2023 & 28.08.2023	Approved	01-Sep-23	07:00	04-Sep-23	20:00		
1008	RQ142695	OCC_210	ntpcos_sd	BUS	220KV BUS 2 AT UNCHAHAR(NT)	NTPC	C	bus side isolator maintenance and checking	03/Oct/2023	08:00	05/Oct/2023	18:00		Approved	03-Oct-23	08:00	05-Oct-23	18:00		
1009	RQ142694	OCC_210	ntpcos_sd	BUS	220KV BUS 1 AT UNCHAHAR(NT)	NTPC	C	bus side isolator maintenance and checking	28/Sep/2023	08:00	30/Sep/2023	18:00		Approved	28-Sep-23	08:00	30-Sep-23	18:00		
1010	RQ142890	OCC_210	ntpcncr_sd	BUS	220KV BUS 2 AT ANTA(NT)	NTPC	D	Bus#2 S/d for Annual bay Maintenance	09/Sep/2023	08:00	09/Sep/2023	18:00	No generation will be affected	Approved	09-Sep-23	14:00	09-Sep-23	23:00		May be given on Daily Basis after 1400 hrs
1011	RQ142888	OCC_210	ntpcncr_sd	BUS	220KV BUS 1 AT ANTA(NT)	NTPC	D	Bus#1 S/d for Annual bay Maintenance	06/Sep/2023	08:00	08/Sep/2023	18:00	No generation will be affected	Approved	06-Sep-23	14:00	08-Sep-23	23:00		May be given on Daily Basis after 1400 hrs
1012	RQ142889	OCC_210	ntpcncr_sd	BUS	220KV BUS 2 AT ANTA(NT)	NTPC	D	Bus#2 S/d for Annual bay Maintenance	04/Sep/2023	08:00	05/Sep/2023	18:00	No generation will be affected	Approved	04-Sep-23	14:00	05-Sep-23	23:00		May be given on Daily Basis after 1400 hrs
1013	RQ142649	OCC_210	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 2		D	BAY EXTENTION WORK	30/Sep/2023	17:00	30/Sep/2023	23:59		Approved	30-Sep-23	17:00	30-Sep-23	23:59		May be given from 1900 Hrs
1014	RQ142648	OCC_210	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 1		D	BAY EXTENTION WORK	27/Sep/2023	17:00	29/Sep/2023	23:59		Approved	27-Sep-23	19:00	29-Sep-23	23:59		May be given from 1900 Hrs

1015	RQ142651	OCC_210	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 4		D	BAY EXTENTION WORK	20/Sep/2023	17:00	20/Sep/2023	23:15			Approved	20-Sep-23	19:00	20-Sep-23	23:15	May be given from 1900 Hrs
1016	RQ142610	OCC_210	cpcc1_sd	BUS	220KV BUS 3 AT KANKROLI(PG)		D	AMP OF TRANSFER BUS	19/Sep/2023	09:00	19/Sep/2023	17:00			Approved	19-Sep-23	09:00	19-Sep-23	17:00	
1017	RQ142650	OCC_210	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 3		D	BAY EXTENTION WORK	18/Sep/2023	17:00	19/Sep/2023	23:59			Approved	18-Sep-23	19:00	19-Sep-23	23:59	May be given from 1900 Hrs
1018	RQ142668	OCC_210	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 7		D	For Bay extension and bus bar testing of 400 KV ICT-6 & 06 Nos. line Bay (Jumpering and bay extension work of new bays of Phase II)	18/Sep/2023	17:00	28/Sep/2023	23:59			Approved	18-Sep-23	19:00	28-Sep-23	23:59	May be given from 1900 Hrs
1019	RQ142666	OCC_210	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 8		D	For Bay extension and bus bar testing of line Bay A218(248) (Jumpering and bay extension work of new bays of Phase II)	17/Sep/2023	17:00	28/Sep/2023	23:59			Approved	17-Sep-23	19:00	28-Sep-23	23:59	May be given from 1900 Hrs
1020	RQ142615	OCC_210	cpcc1_sd	BUS	220KV BUS 3 AT NEEMRANA(PG)		D	AMP WORK	17/Sep/2023	09:00	17/Sep/2023	18:00			Approved	17-Sep-23	09:00	17-Sep-23	18:00	
1021	RQ142614	OCC_210	cpcc1_sd	BUS	220KV BUS 2 AT NEEMRANA(PG)		D	AMP WORK	15/Sep/2023	09:00	15/Sep/2023	18:00			Approved	15-Sep-23	09:00	15-Sep-23	18:00	
1022	RQ142629	OCC_210	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)		D	For Busbar Bay unit retrofitment	14/Sep/2023	09:00	14/Sep/2023	18:30			Approved	14-Sep-23	09:00	14-Sep-23	18:30	
1023	RQ142613	OCC_210	cpcc1_sd	BUS	220KV BUS 1 AT NEEMRANA(PG)		D	AMP WORK	13/Sep/2023	09:00	13/Sep/2023	18:00			Approved	13-Sep-23	09:00	13-Sep-23	18:00	
1024	RQ142628	OCC_210	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)		D	For Busbar Bay unit retrofitment	13/Sep/2023	09:00	13/Sep/2023	18:30			Approved	13-Sep-23	09:00	13-Sep-23	18:30	
1025	RQ142627	OCC_210	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)		D	For Busbar Bay unit retrofitment	12/Sep/2023	09:00	12/Sep/2023	18:00			Approved					Shutdown may be given after 12 September due to G-20 events from 05-12 sept.
1026	RQ142626	OCC_210	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)		D	For Busbar Bay unit retrofitment	11/Sep/2023	09:00	11/Sep/2023	18:30			Approved					Shutdown may be given after 12 September due to G-20 events from 05-12 sept.
1027	RQ142633	OCC_210	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)		C	For Busbar Bay unit retrofitment	11/Sep/2023	09:00	13/Sep/2023	18:30			Approved					Shutdown may be given after 12 September due to G-20 events from 05-12 sept.
1028	RQ142609	OCC_210	cpcc1_sd	BUS	220KV BUS 2 AT SAHARANPUR(PG)		C	Replacement of Flange of 202QCB of Bus Coupler bay	10/Sep/2023	08:00	13/Sep/2023	18:00			Approved	10-Sep-23	08:00	13-Sep-23	18:00	

1029	RQ142632	OCC_210	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)		C	For Busbar Bay unit retrofitment	08/Sep/2023	09:00	10/Sep/2023	18:30			Approved					Shutdown may be given after 12 September due to G-20 events from 05-12 sept.
1030	RQ142663	OCC_210	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 2		D	For erection and commissioning works in TBC Bay	07/Sep/2023	17:00	11/Sep/2023	23:59			Approved	07-Sep-23	19:00	11-Sep-23	23:59	May be given from 1900 Hrs
1031	RQ142664	OCC_210	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 4		D	For erection and commissioning works in TBC Bay	07/Sep/2023	17:00	11/Sep/2023	23:59			Approved	07-Sep-23	19:00	11-Sep-23	23:59	May be given from 1900 Hrs
1032	RQ142608	OCC_210	cpcc1_sd	BUS	220 KV JIND(PG) - BUS 2		D	Interconnection between existing and new bus and bus stability for bay extension work	07/Sep/2023	07:00	09/Sep/2023	19:00			Approved	07-Sep-23	07:00	09-Sep-23	19:00	
1033	RQ142647	OCC_210	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 5		D	BAY EXTENTION WORK	06/Sep/2023	17:00	08/Sep/2023	23:59			Approved	06-Sep-23	19:00	08-Sep-23	23:59	May be given from 1900 Hrs
1034	RQ142631	OCC_210	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)		C	For Busbar Bay unit retrofitment	05/Sep/2023	09:00	07/Sep/2023	18:30			Approved					Shutdown may be given after 12 September due to G-20 events from 05-12 sept.
1035	RQ142634	OCC_210	cpcc1_sd	BUS	220KV BUS 1 AT HISSAR(PG)		D	AMP OF 220KV BUS 1 AT HISAR SS	04/Sep/2023	08:00	04/Sep/2023	18:00			Approved	04-Sep-23	08:00	04-Sep-23	18:00	
1036	RQ142607	OCC_210	cpcc1_sd	BUS	220 KV JIND(PG) - BUS 1		D	Interconnection between existing and new bus and bus stability for bay extension work	04/Sep/2023	07:00	06/Sep/2023	19:00			Approved	04-Sep-23	07:00	06-Sep-23	19:00	
1037	RQ142667	OCC_210	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 5		D	For Bay extension and bus bar testing of 400 KV ICT-6 & 06 Nos. line Bay (Jumpering and bay extension work of new bays of Phase II)	02/Sep/2023	17:00	13/Sep/2023	23:59			Approved	02-Sep-23	19:00	13-Sep-23	23:59	May be given from 1900 Hrs
1038	RQ142665	OCC_210	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 6		D	For Bay extension and bus bar testing of line Bay A218(248) (Jumpering and bay extension work of new bays of Phase II)	02/Sep/2023	17:00	13/Sep/2023	23:59			Approved	02-Sep-23	19:00	13-Sep-23	23:59	May be given from 1900 Hrs
1039	RQ142630	OCC_210	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)		C	For Busbar Bay unit retrofitment	02/Sep/2023	09:00	04/Sep/2023	18:30			Approved	02-Sep-23	09:00	04-Sep-23	18:30	Subject to Delhi consent

1040	RQ142662	OCC_210	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 3		D	For erection and commissioning works in TBC Bay, Bus Bar , LBB Relay Testing Under Phase-1 commissioning works	01/Sep/2023	17:00	06/Sep/2023	23:59			Approved	01-Sep-23	19:00	06-Sep-23	23:59	May be given from 1900 Hrs
1041	RQ142661	OCC_210	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 1		D	For erection and commissioning works in TBC Bay, Bus Bar , LBB Relay Testing Under Phase-1 commissioning works	01/Sep/2023	17:00	06/Sep/2023	23:59			Approved	01-Sep-23	19:00	06-Sep-23	23:59	May be given from 1900 Hrs
1042	RQ142798	OCC_210	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWER GRID	D	Retrofitted isolators will be connected to BUS-2 (20389B)	27/Sep/2023	14:00	27/Sep/2023	17:00	Under construction head, Kindly approve		Approved	27-Sep-23	14:00	27-Sep-23	17:00	
1043	RQ142797	OCC_210	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWER GRID	D	Retrofitted isolators will be connected to BUS-1 (20389A)	27/Sep/2023	09:00	27/Sep/2023	12:00	Under construction head, Kindly approve		Approved	27-Sep-23	09:00	27-Sep-23	12:00	
1044	RQ141718	OCC_210	cpcc2_sd	BUS	220KV BUS 2 AT ABDULLAPUR(PG)	POWER GRID	D	AMP Works	25/Sep/2023	09:00	26/Sep/2023	18:00	Kindly approve		Approved	25-Sep-23	09:00	26-Sep-23	18:00	
1045	RQ142796	OCC_210	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWER GRID	D	For Bus Isolator retrofitting of 220KV TBC Bay (203), Jumpers of 220kV BUS-2 will be removed to isolate the 20389B isolator completely.	23/Sep/2023	13:00	23/Sep/2023	17:00	Under construction head, Kindly approve		Approved	23-Sep-23	13:00	23-Sep-23	17:00	
1046	RQ142795	OCC_210	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWER GRID	D	For Bus Isolator retrofitting of 220KV TBC Bay (203), Jumpers of 220kV BUS-1 will be removed to isolate the 20389A isolator completely.	23/Sep/2023	09:00	23/Sep/2023	12:00	Under construction head, Kindly approve		Approved	23-Sep-23	09:00	23-Sep-23	12:00	
1047	RQ142794	OCC_210	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWER GRID	D	Retrofitted isolators will be connected to BUS-2 (20289B)	22/Sep/2023	14:00	22/Sep/2023	17:00	Under construction head, Kindly approve		Approved	22-Sep-23	14:00	22-Sep-23	17:00	
1048	RQ142793	OCC_210	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWER GRID	D	Retrofitted isolators will be connected to BUS-1 (20289A)	22/Sep/2023	09:00	22/Sep/2023	12:00	Under construction head, Kindly approve		Approved	22-Sep-23	09:00	22-Sep-23	12:00	

1049	RQ141717	OCC_210	cpcc2_sd	BUS	220KV BUS 1 AT ABDULLAPUR(PG)	POWER GRID	D	AMP Works	21/Sep/2023	09:00	22/Sep/2023	18:00	Kindly approve		Approved	21-Sep-23	09:00	22-Sep-23	18:00	
1050	RQ142792	OCC_210	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWER GRID	D	For Bus Isolator retrofitting of 220KV ICT-2 Bay (202), Jumpers of 220kV BUS-2 will be removed to isolate the 20289B isolator completely.	14/Sep/2023	13:00	14/Sep/2023	17:00	Under construction head, Kindly approve		Approved	14-Sep-23	13:00	14-Sep-23	17:00	
1051	RQ142791	OCC_210	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWER GRID	D	For Bus Isolator retrofitting of 220KV ICT-2 Bay (202), Jumpers of 220kV BUS-1 will be removed to isolate the 20289A isolator completely.	14/Sep/2023	09:00	14/Sep/2023	12:00	Under construction head, Kindly approve		Approved	14-Sep-23	09:00	14-Sep-23	12:00	
1052	RQ142745	OCC_210	cpcc1_sd	BUS	220 KV KURUKSHETRA(PG) - BUS 2	POWER GRID	D	For connection of internal conductor of new ICT-3 GIS bay with existing GIS Bus-2	12/Sep/2023	08:00	13/Sep/2023	20:00			Approved	12-Sep-23	08:00	13-Sep-23	20:00	
1053	RQ142788	OCC_210	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWER GRID	D	Retrofitted isolators will be connected to BUS-2 (21089B)	11/Sep/2023	14:00	11/Sep/2023	17:00	Under construction head, Kindly approve		Approved	11-Sep-23	14:00	11-Sep-23	17:00	
1054	RQ142787	OCC_210	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWER GRID	D	Retrofitted isolators will be connected to BUS-1 (21089A)	11/Sep/2023	09:00	11/Sep/2023	12:00	Under construction head, Kindly approve		Approved	11-Sep-23	09:00	11-Sep-23	12:00	
1055	RQ142744	OCC_210	cpcc1_sd	BUS	220 KV KURUKSHETRA(PG) - BUS 1	POWER GRID	D	For connection of internal conductor of new ICT-3 GIS bay with existing GIS Bus-1	10/Sep/2023	08:00	11/Sep/2023	20:00			Approved	10-Sep-23	08:00	11-Sep-23	20:00	
1056	RQ141886	OCC_210	cpcc2_sd	BUS	220KV BUS 2 AT CHAMBA(PG)	POWER GRID	C	For connecting existing bus-2 with new bay no. 207(Chamba-Majra Line) and testing of Bus Bar-1 after integration with new bay	09/Sep/2023	09:00	16/Sep/2023	19:00	Under construction head, Kindly approve		Approved					May be given subject to real time grid conditions after 15 September
1057	RQ141817	OCC_210	cpcc2_sd	BUS	220KV BUS 2 AT MOGA(PG)	POWER GRID	D	Bus Bar Relay Modification work and Testing work and attending hot spot	09/Sep/2023	08:00	10/Sep/2023	18:00	Kindly approve		Approved	09-Sep-23	08:00	10-Sep-23	18:00	

1058	RQ141916	OCC_210	cpcc3_sd	BUS	220KV BUS 2 AT KANPUR(PG)	POWER GRID	D	To attend Hot spot in y phase 203-89 B isolator. 220kV Kanpur-Sikandara line will be shifted to TBC for attending hot spot	08/Sep/2023	10:00	08/Sep/2023	18:00			Approved	08-Sep-23	10:00	08-Sep-23	18:00	
1059	RQ141816	OCC_210	cpcc2_sd	BUS	220KV BUS 1 AT MOGA(PG)	POWER GRID	D	Bus Bar Relay Modification work and Testing work and attending hot spot	07/Sep/2023	08:00	08/Sep/2023	18:00	Kindly approve		Approved	07-Sep-23	08:00	08-Sep-23	18:00	
1060	RQ142741	OCC_210	cpcc1_sd	BUS	220 KV KURUKSHETRA(PG) - BUS 2	POWER GRID	D	For HV test of 220KV bus-2 GIS extension.	05/Sep/2023	08:00	05/Sep/2023	18:00			Approved	05-Sep-23	08:00	05-Sep-23	18:00	
1061	RQ142740	OCC_210	cpcc1_sd	BUS	220 KV KURUKSHETRA(PG) - BUS 1	POWER GRID	D	For HV test of 220KV bus-1 GIS extension.	04/Sep/2023	08:00	04/Sep/2023	18:00			Approved	04-Sep-23	08:00	04-Sep-23	18:00	
1062	RQ142786	OCC_210	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWER GRID	D	For Bus Isolator retrofitting of 220KV Zainakote-1 Bay (210), Jumpers of 220kV BUS-2 will be removed to isolate the 21089B isolator completely.	01/Sep/2023	13:00	01/Sep/2023	17:00	Under construction head, Kindly approve		Approved	01-Sep-23	13:00	01-Sep-23	17:00	
1063	RQ141885	OCC_210	cpcc2_sd	BUS	220KV BUS 1 AT CHAMBA(PG)	POWER GRID	C	For connecting existing bus-1 with new bay no. 207(Chamba-Majra Line) and testing of Bus Bar-1 after integration with new bay	01/Sep/2023	09:00	08/Sep/2023	19:00	Under construction head, Kindly approve		Approved					May be given subject to real time grid conditions after 15 September
1064	RQ142785	OCC_210	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWER GRID	D	For Bus Isolator retrofitting of 220KV Zainakote-1 Bay (210), Jumpers of 220kV BUS-1 will be removed to isolate the 21089A isolator completely.	01/Sep/2023	09:00	01/Sep/2023	12:00	Under construction head, Kindly approve		Approved	01-Sep-23	09:00	01-Sep-23	12:00	
1065	RQ142137	OCC_210	bbmb_sd	BUS	220KV BUS 2 AT GANGUWAL(BB)	BBMB	D	Half yearly mtc	26/Sep/2023	08:00	26/Sep/2023	18:00			Approved	26-Sep-23	08:00	26-Sep-23	18:00	
1066	RQ142136	OCC_210	bbmb_sd	BUS	220KV BUS 1 AT CHARKHI DADRI(BB)	BBMB	D	Half yearly mtc	25/Sep/2023	08:00	25/Sep/2023	18:00			Approved	25-Sep-23	08:00	25-Sep-23	18:00	
1067	RQ142135	OCC_210	bbmb_sd	BUS	220KV BUS 1 AT BHIWANI(BB)	BBMB	D	Half yearly mtc	21/Sep/2023	08:00	21/Sep/2023	18:00			Approved	21-Sep-23	08:00	21-Sep-23	18:00	
1068	RQ141801	OCC_210	cpcc2_sd	BUS	220KV BUS 1 AT JALANDHAR(BB)	BBMB	D	AMP Works	13/Sep/2023	09:00	13/Sep/2023	18:00	Kindly approve		Approved	13-Sep-23	09:00	13-Sep-23	18:00	

1069	RQ142098	OCC_210	sldcjk_sd	BUS	220KV BUS 1 AT GLADNI(PDD)	PDD JK	D	Preventive maintenance works including replacement of worn out jumpers / droppers and allied clamps etc	17/Sep/2023	07:00	17/Sep/2023	12:00	20 -50 MW load may be shifted and fed from the sister 220 KV grids subject to realtime loading and availability of power from these grids. Rest 200 MW load (approx.) shall be affected.		Approved	17-Sep-23	07:00	17-Sep-23	12:00	
1070	RQ142099	OCC_210	sldcjk_sd	BUS	220KV BUS 2 AT GLADNI(PDD)	PDD JK	D	Preventive maintenance works including replacement of worn out jumpers / droppers and allied clamps etc	17/Sep/2023	07:00	17/Sep/2023	12:00	20 -50 MW load may be shifted and fed from the sister 220 KV grids subject to realtime loading and availability of power from these grids. Rest 200 MW load (approx.) shall be affected.		Approved	17-Sep-23	07:00	17-Sep-23	12:00	
1071	RQ142134	OCC_210	bbmb_sd	BUS	220 KV NARELA(DV) - BUS 2	DTL	D	Quarterly mtc	04/Sep/2023	08:00	04/Sep/2023	18:00			Approved	04-Sep-23	08:00	04-Sep-23	18:00	subject to haryana consent.
1072	RQ141986	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SITARGANJ(PG)-SITARGANJ(SIDC UL) (PTCUL) CKT-1	PTCUL	D	AMP of line bay equipments at Sitarganj(PG)	12/Sep/2023	10:00	12/Sep/2023	18:00			Approved	12-Sep-23	10:00	12-Sep-23	18:00	Subject to UK consent
1073	RQ141984	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SITARGANJ(PG)-SITARGANJ(PTC UL) (PTCUL) CKT-2	PTCUL	D	AMP of line bay equipments at Sitarganj(PG)	09/Sep/2023	10:00	09/Sep/2023	18:00			Approved	09-Sep-23	10:00	09-Sep-23	18:00	Subject to UK consent
1074	RQ141985	OCC_210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SITARGANJ(PG)-SITARGANJ(PTC UL) (PTCUL) CKT-3	PTCUL	D	AMP of line bay equipments at Sitarganj(PG)	07/Sep/2023	10:00	07/Sep/2023	18:00			Approved	07-Sep-23	10:00	07-Sep-23	18:00	Subject to UK consent
1075	RQ141993	OCC_210	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	132 KV AMARPURATHE DI(RS)-HISAR(BB) (RS) CKT-1	RRVPL	D	for Line Maintenance And Tree Trimming Work	05/Sep/2023	08:00	05/Sep/2023	18:00			Approved	05-Sep-23	08:00	05-Sep-23	18:00	BBMB has given consent.

1076	RQ141877	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV KATHUA(JK)-MAHANPUR(JK) (PG) CKT-1	POWER GRID	D	AR NON - AUTO MODE required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS).	01/Sep/2023	08:00	30/Sep/2023	18:00	Non shutdown activity. Kindly approve	Approved	01-Sep-23	08:00	30-Sep-23	18:00		
1077	RQ141875	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-KATHUA(JK) (PG) CKT-1	POWER GRID	D	AR NON - AUTO MODE required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS).	01/Sep/2023	08:00	30/Sep/2023	18:00	Non shutdown activity. Kindly approve	Approved	01-Sep-23	08:00	30-Sep-23	18:00		
1078	RQ141876	OCC_210	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-MAHANPUR(PD) (PG) CKT-1	POWER GRID	D	AR NON - AUTO MODE required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS).	01/Sep/2023	08:00	30/Sep/2023	18:00	Non shutdown activity. Kindly approve	Approved	01-Sep-23	08:00	30-Sep-23	18:00		
1079	RQ142686	OCC_210	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1 @FATEHGARH_II (PG)		D	Ladder logic commissioning with spare reactor logic scheme checking	26/Sep/2023	17:00	28/Sep/2023	23:00		Approved						To be clubbed with sl 62/71
1080	RQ142685	OCC_210	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_II (PG)		D	Ladder logic commissioning with spare reactor logic scheme checking	23/Sep/2023	17:00	25/Sep/2023	23:00		Approved						To be clubbed with sl 62/78
1081	RQ142684	OCC_210	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_II (PG)		D	Ladder logic commissioning with spare reactor logic scheme checking	20/Sep/2023	17:00	22/Sep/2023	23:00		Approved						To be clubbed with sl 64/85

1082	RQ142688	OCC_210	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1 @FATEHGARH_II (PG)		D	For Erection works of Bhadla-2 circuit - 4 line reactor.	20/Sep/2023	17:00	28/Sep/2023	23:00			Approved						To be clubbed with sl 62/71	
1083	RQ142670	OCC_210	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON 400 KV KANKROLI-ZERDA (PG) CKT-1 @KANKROLI(PG)		D	AMP OF SWITCHABLE LINE REACTOR	15/Sep/2023	09:00	15/Sep/2023	17:00			Approved	15-Sep-23	09:00	15-Sep-23	17:00			
1084	RQ142672	OCC_210	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV GR.NOIDA_2(UPC)-MEERUT(PG) (PG) CKT-1 @MEERUT(PG)		D	For AMP of Reactor and Circuit Breaker	14/Sep/2023	09:00	14/Sep/2023	18:00	Switchable LR		Approved							To be clubbed with sl 74
1085	RQ142687	OCC_210	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_II (PG)		D	Ladder logic commissioning with spare reactor logic scheme checking	13/Sep/2023	17:00	15/Sep/2023	23:00			Approved							To be clubbed with sl 59/66
1086	RQ142692	OCC_210	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_II (PG)		D	For AMP works	06/Sep/2023	17:00	08/Sep/2023	23:00			Approved							To be clubbed with sl 59/66
1087	RQ142683	OCC_210	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_II (PG)		D	For final testing of CSD Relay of 765KV Line Reactor	06/Sep/2023	17:00	11/Sep/2023	23:00			Approved	06-Sep-23	17:00	11-Sep-23	23:00			

1088	RQ142691	OCC_210	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1 @FATEHGARH_II (PG)		D	For AMP works	05/Sep/2023	17:00	07/Sep/2023	23:00			Approved					To be clubbed with sl 62/71
1089	RQ142682	OCC_210	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1 @FATEHGARH_II (PG)		D	For final testing of CSD Relay of 765KV Line Reactor	05/Sep/2023	17:00	10/Sep/2023	23:00			Approved	05-Sep-23	17:00	10-Sep-23	23:00	
1090	RQ142690	OCC_210	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_II (PG)		D	For AMP works	04/Sep/2023	17:00	06/Sep/2023	23:00			Approved					To be clubbed with sl 63/78
1091	RQ142681	OCC_210	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_II (PG)		D	For final testing of CSD Relay of 765KV Line Reactor	04/Sep/2023	17:00	08/Sep/2023	23:00			Approved	04-Sep-23	17:00	08-Sep-23	23:00	
1092	RQ142689	OCC_210	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_II (PG)		D	For AMP works	03/Sep/2023	17:00	05/Sep/2023	23:00			Approved					To be clubbed with sl 64/85
1093	RQ142680	OCC_210	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_II (PG)		D	For final testing of CSD Relay of 765KV Line Reactor	03/Sep/2023	17:00	06/Sep/2023	23:00			Approved	03-Sep-23	17:00	06-Sep-23	23:00	
1094	RQ141919	OCC_210	cpcc3_sd	BUS	132 KV SITARGANJ(PG) - BUS 1	POWER GRID	D	AMP WORK	22/Sep/2023	10:00	22/Sep/2023	18:00			Approved	22-Sep-23	10:00	22-Sep-23	18:00	Subject to UK consent

1095	RQ142708	OCC_210	cpcc1_sd	BR/BSR/MSR/MSR	25 MVAR BUS REACTOR NO 1 AT 220 KV JIND(PG)	POWER GRID	D	FOR AMP WORK	20/Sep/2023	08:00	20/Sep/2023	18:00			Approved	20-Sep-23	08:00	20-Sep-23	18:00	
1096	RQ142719	OCC_210	cpcc1_sd	BR/BSR/MSR/MSR	25 MVAR BUS REACTOR NO 1 AT 220 KV MANDOLA(PG)	POWER GRID	D	FOR AMP WORK	19/Sep/2023	08:00	19/Sep/2023	18:00			Approved	19-Sep-23	08:00	19-Sep-23	18:00	
1097	RQ142492	OCC_210	cpcc1_sd	BAY	212 MAIN BAY - 220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1 AT DEBARI(RS)		C	FOR RETROFITMENT OF LBB RELAY ,LINE REMAIN IN SERVICE THROUGH TRANSFER BUS CIRCUIT BREAKER AT DEBARI END/ RRVPNL DEBARI (UDAIPUR) AUTORECLOSE WILL BE OUT OF SERVICE DURING LINE REMAIN IN SERVICE WITH TRANSFER BUS CB	18/Sep/2023	09:00	19/Sep/2023	18:00			Approved	18-Sep-23	09:00	19-Sep-23	18:00	
1098	RQ142463	OCC_210	cpcc1_sd	BAY	207 MAIN BAY - 220 KV BIKANER(PG) - BUS 1 (POWERGRID) AND FUTURE AT 220 KV BIKANER(PG) (POWERGRID)		D	AMP Works	14/Sep/2023	17:00	14/Sep/2023	23:00			Approved	14-Sep-23	19:00	14-Sep-23	23:00	May be given from 1900 Hrs
1099	RQ142500	OCC_210	cpcc1_sd	BAY	203 MAIN BAY - 220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-2 (POWERGRID)		D	For Busbar Bay unit retrofit	11/Sep/2023	09:00	11/Sep/2023	18:00			Approved	11-Sep-23	09:00	11-Sep-23	18:00	

1100	RQ142491	OCC_210	cpcc1_sd	BAY	209 MAIN BAY - 220 KV RAPS_B(NP)-CHITTORGARH(R S) (PG) CKT-2 AT CHITTORGARH(R S)		C	FOR RETROFITMENT OF LBB RELAY ,LINE REMAIN IN SERVICE THROUGH TRANSFER BUS CIRCUIT BREAKER AT CHITTORGARH END/ RRVPNL (CHANDERIYA) AUTORECLOSE WILL BE OUT OF SERVICE DURING LINE REMAIN IN SERVICE WITH TRANSFER BUS CB	11/Sep/2023	09:00	12/Sep/2023	18:00			Approved	11-Sep-23	17:00	12-Sep-23	23:00	May be given from 1700 Hrs
1101	RQ142499	OCC_210	cpcc1_sd	BAY	219 MAIN BAY - 220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-2 (POWERGRID)		D	For Busbar Bay unit retrofit	08/Sep/2023	09:00	08/Sep/2023	18:00			Approved	08-Sep-23	09:00	08-Sep-23	18:00	
1102	RQ142490	OCC_210	cpcc1_sd	BAY	208 MAIN BAY - 220 KV RAPS_B(NP)-CHITTORGARH(R S) (PG) CKT-1 AT CHITTORGARH(R S)		C	FOR RETROFITMENT OF LBB RELAY ,LINE REMAIN IN SERVICE THROUGH TRANSFER BUS CIRCUIT BREAKER AT CHITTORGARH END/ RRVPNL (CHANDERIYA) AUTORECLOSE WILL BE OUT OF SERVICE DURING LINE REMAIN IN SERVICE WITH TRANSFER BUS CB	08/Sep/2023	09:00	09/Sep/2023	18:00			Approved	08-Sep-23	17:00	09-Sep-23	23:00	May be given from 1700 Hrs
1103	RQ142840	OCC_210	cpcc1_sd	BAY	215 BUS SECTIONALIZER BAY - 220 KV FATEHGARH_II(P G) - BUS 1 (POWERGRID) AND 220 KV FATEHGARH_II(P G) - BUS 3 AT 220 KV FATEHGARH_II(P G) (POWERGRID)	POWER GRID	D	construction related works of Phase II (Jumpering and bay extension work of new bays of Phase II)	15/Sep/2023	17:00	19/Sep/2023	23:00	A215 BAY 220 KV BUS 4A & BUS 4B SECTIONALIZE R AT FATEHGARH-2 S/S		Approved	15-Sep-23	19:00	19-Sep-23	23:00	May be given from 1900 Hrs

1104	RQ142839	OCC_210	cpcc1_sd	BAY	A214 BUS SECTIONALIZER BAY - 220 KV FATEHGARH_II(PG) - BUS 7 (POWERGRID) AND 220 KV FATEHGARH_II(PG) - BUS 8 AT 220 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	construction related works of Phase II (Jumping and bay extension work of new bays of Phase II)	14/Sep/2023	17:00	19/Sep/2023	23:00			Approved	14-Sep-23	19:00	19-Sep-23	23:00	May be given from 1900 Hrs
1105	RQ142829	OCC_210	cpcc1_sd	BAY	217 BUS COUPLER BAY - 220 KV FATEHGARH (PG) - BUS 3 (POWERGRID) AND 220 KV FATEHGARH (PG) - BUS 4 AT 220 KV FATEHGARH (PG) (POWERGRID)	POWER GRID	D	FOR AMP WORK	13/Sep/2023	17:00	14/Sep/2023	23:00			Approved	13-Sep-23	19:00	14-Sep-23	23:00	May be given from 1900 Hrs
1106	RQ142964	OCC_210	cpcc3_sd	BAY	213 MAIN BAY - 220 KV KANPUR(PG)-KANPURNAUBAS TA(UP) (PG) CKT-1 (POWERGRID) AT 220 KV KANPUR(PG)	POWER GRID	C	'For overhauling of circuit breaker-ABB make. Line will remain charged from TBC	11/Sep/2023	08:00	13/Sep/2023	18:00			Approved	11-Sep-23	08:00	13-Sep-23	18:00	
1107	RQ142801	OCC_210	cpcc1_sd	BAY	202 BUS COUPLER BAY - 220KV BUS 1 AT SAHARANPUR(PG) (POWERGRID) AND 220KV BUS 2 AT SAHARANPUR(PG) AT 220 KV SAHARANPUR(PG) (POWERGRID)	POWER GRID	C	Replacement of Flange of 202Q52 CB of Bus Coupler Bay	10/Sep/2023	08:00	13/Sep/2023	18:00			Approved	10-Sep-23	08:00	13-Sep-23	18:00	

1108	RQ142963	OCC_210	cpcc3_sd	BAY	210 MAIN BAY - 220 KV KANPUR(PG)-MAINPURI(UP) (PG) CKT-1 (POWERGRID) AT 220 KV KANPUR(PG)	POWER GRID	C	'For overhauling of circuit breaker-ABB make. Line will remain charged from TBC	08/Sep/2023	08:00	10/Sep/2023	18:00			Approved	08-Sep-23	08:00	10-Sep-23	18:00	
1109	RQ142800	OCC_210	cpcc1_sd	BAY	204 MAIN BAY - 400/220 KV 500 MVA ICT 5 AT BHADLA(PG) (POWERGRID) AT 220 KV BHADLA(PG)	POWER GRID	D	FOR AMP WORK	02/Sep/2023	17:00	02/Sep/2023	23:00			Approved	02-Sep-23	17:00	02-Sep-23	23:00	
1110	RQ142841	OCC_210	cpcc1_sd	BAY	A208 BUS COUPLER BAY - 220 KV FATEHGARH_II(PG) - BUS 5 (POWERGRID) AND 220 KV FATEHGARH_II(PG) - BUS 6 AT 220 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	FOR ConstructionWORKS OF PHASE-2	01/Sep/2023	17:00	05/Sep/2023	23:00			Approved	01-Sep-23	19:00	05-Sep-23	23:00	May be given from 1900 Hrs
1111	RQ142821	OCC_210	cpcc1_sd	BAY	A217 BUS COUPLER BAY - 220 KV FATEHGARH_II(PG) - BUS 7 (POWERGRID) AND 220 KV FATEHGARH_II(PG) - BUS 8 AT 220 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	FOR ConstructionWORKS OF PHASE-2	01/Sep/2023	15:00	05/Sep/2023	23:00			Approved	01-Sep-23	19:00	05-Sep-23	23:00	May be given from 1900 Hrs
1112	RQ142219	OCC_210	cpcc3_sd	FILTER BANK	400 KV 70 MVAR Filter Bank No 3 at Rihand(PG)	POWER GRID	C	Replacement of neutral CT in AC SUB FILTER BANK Z3.Z33 at Rihand HVDC. No Power flow restriction	22/Sep/2023	10:00	23/Sep/2023	18:00			Approved	22-Sep-23	10:00	23-Sep-23	18:00	
1113	RQ142212	OCC_210	cpcc3_sd	FILTER BANK	400 KV 70 MVAR Filter Bank No 3 at Rihand(PG)	POWER GRID	C	Replacement of neutral CT in AC SUB FILTER BANK Z3.Z32 at Rihand HVDC. No Power flow restriction	20/Sep/2023	10:00	21/Sep/2023	18:00			Approved	20-Sep-23	10:00	21-Sep-23	18:00	

1114	RQ142209	OCC_210	cpcc3_sd	FILTER BANK	400 KV 70 MVAR Filter Bank No 3 at Rihand(PG)	POWER GRID	C	Replacement of neutral CT in AC SUB FILTER BANK Z3.Z31 at Rihand HVDC. No Power flow restriction	18/Sep/2023	10:00	19/Sep/2023	18:00			Approved	18-Sep-23	10:00	19-Sep-23	18:00	
1115	RQ141949	OCC_210	cpcc3_sd	FSC	FSC(30%) OF 400 KV GORAKHPUR(PG)- LUCKNOW_1(PG) (PL) CKT-2 AT LUCKNOW_1(PG)	POWER GRID	D	AMP Works	15/Sep/2023	10:00	15/Sep/2023	18:00			Approved	15-Sep-23	10:00	15-Sep-23	18:00	
1116	RQ142220	OCC_210	cpcc3_sd	FILTER BANK	400 KV 40 MVAR Filter Bank No 2 at Rihand(PG)	POWER GRID	C	Replacement of neutral CT in AC SUB FILTER BANK Z2.Z23 at Rihand HVDC. No Power flow restriction	15/Sep/2023	10:00	16/Sep/2023	18:00			Approved	15-Sep-23	10:00	16-Sep-23	18:00	
1117	RQ141950	OCC_210	cpcc3_sd	FSC	FSC(30%) OF 400 KV GORAKHPUR(PG)- LUCKNOW_1(PG) (PL) CKT-1 AT LUCKNOW_1(PG)	POWER GRID	D	AMP Works	14/Sep/2023	10:00	14/Sep/2023	18:00			Approved	14-Sep-23	10:00	14-Sep-23	18:00	
1118	RQ142213	OCC_210	cpcc3_sd	FILTER BANK	400 KV 40 MVAR Filter Bank No 2 at Rihand(PG)	POWER GRID	C	Replacement of neutral CT in AC SUB FILTER BANK Z2.Z22 at Rihand HVDC. No Power flow restriction	13/Sep/2023	10:00	14/Sep/2023	18:00			Approved	13-Sep-23	10:00	14-Sep-23	18:00	
1119	RQ142210	OCC_210	cpcc3_sd	FILTER BANK	400 KV 40 MVAR Filter Bank No 2 at Rihand(PG)	POWER GRID	C	Replacement of neutral CT in AC SUB FILTER BANK Z2.Z21 at Rihand HVDC. No Power flow restriction	11/Sep/2023	10:00	12/Sep/2023	18:00			Approved	11-Sep-23	10:00	12-Sep-23	18:00	
1120	RQ142222	OCC_210	cpcc3_sd	FILTER BANK	400 KV 726 MVAR Filter Bank No 4 at Agra(PG)	POWER GRID	D	AMP work of AC FILTER Sub bank Z4:Z2 at Agra HVDC	11/Sep/2023	10:00	11/Sep/2023	18:00			Approved	11-Sep-23	10:00	11-Sep-23	18:00	
1121	RQ141913	OCC_210	cpcc3_sd	TCSC	TCSC OF 400 KV GORAKHPUR-MUZAFFARPUR (PG) CKT-2 AT GORAKHPUR(PG)	POWER GRID	D	OPTO Card troubleshooting	08/Sep/2023	10:00	08/Sep/2023	18:00			Approved	08-Sep-23	10:00	08-Sep-23	18:00	
1122	RQ142221	OCC_210	cpcc3_sd	FILTER BANK	400 KV 240 MVAR Filter Bank No 1 at Rihand(PG)	POWER GRID	C	Replacement of neutral CT in AC SUB FILTER BANK Z1.Z13 at Rihand HVDC. No Power flow restriction	08/Sep/2023	10:00	09/Sep/2023	18:00			Approved	08-Sep-23	10:00	09-Sep-23	18:00	

1123	RQ142214	OCC_210	cpc3_sd	FILTER BANK	400 KV 240 MVAR Filter Bank No 1 at Rihand(PG)	POWER GRID	C	Replacement of neutral CT in AC SUB FILTER BANK Z1.Z12 at Rihand HVDC. No Power flow restriction	06/Sep/2023	10:00	07/Sep/2023	18:00			Approved	06-Sep-23	10:00	07-Sep-23	18:00	
1124	RQ141914	OCC_210	cpc3_sd	TCSC	TCSC OF 400 KV GORAKHPUR-MUZAFFARPUR (PG) CKT-1 AT GORAKHPUR(PG)	POWER GRID	D	OPTO Card troubleshooting	05/Sep/2023	10:00	05/Sep/2023	18:00			Approved	05-Sep-23	10:00	05-Sep-23	18:00	
1125	RQ142211	OCC_210	cpc3_sd	FILTER BANK	400 KV 240 MVAR Filter Bank No 1 at Rihand(PG)	POWER GRID	C	Replacement of neutral CT in AC SUB FILTER BANK Z1.Z11 at Rihand HVDC. No Power flow restriction	04/Sep/2023	10:00	05/Sep/2023	18:00			Approved	04-Sep-23	10:00	05-Sep-23	18:00	

Outages proposed in other RPCs requiring NRPC approval

SI No	Outages proposed in	Name of Requesting Agency	Name of Elements	From Date	From Time	To Date	To Time	Basis	Reason	Remarks (If Any)	Shutdown Status	OCC Remarks
1	ERPC	ER-1	400KV-PATNA-BALIA-1	4/Sep/23	8:00	23/Sep/23	18:00	C	Diversion work under consultancy services to RVNL	All statutory approval. FTC consent from NLDC/RLDCs to be submitted before charging of line	approved	may be availed after 15th Sep.
2	ERPC	ER-1	400KV-PATNA-BALIA-2	4/Sep/23	8:00	23/Sep/23	18:00	C	Diversion work under consultancy services to RVNL	All statutory approval. FTC consent from NLDC/RLDCs to be submitted before charging of line	approved	may be availed after 15th Sep.
3	ERPC	ER-1	400KV-NEW RANCHI-CHANDWA-1	1/Sep/23	8:00	1/Sep/23	18:00	D	400KV Chandwa-Latehar D/C line Powerline crossing stringing work(Diamond configuration of Earthwire at Crossing)	All statutory approval. FTC consent from NLDC/RLDCs to be submitted before charging of line. TAC Curtailment of 1350 MW in NR import	approved	may be availed after 15th Sep.
4	ERPC	ER-1	400KV-NEW RANCHI-CHANDWA-2	1/Sep/23	8:00	1/Sep/23	18:00	D	400KV Chandwa-Latehar D/C line Powerline crossing stringing work(Diamond configuration of Earthwire at Crossing)	All statutory approval. FTC consent from NLDC/RLDCs to be submitted before charging of line. TAC Curtailment of 1350 MW in NR import	approved	may be availed after 15th Sep.
5	ERPC	ER-1	A/R OF 765KV-GAYA-VARANASI-2	1/Sep/23	7:00	30/Sep/23	18:00	D	For OPGW installation Work under Strengthening of OPGW Network in ER Project		approved	
6	ERPC	ER-1	400KV-BIHARSARIFF(PG)-VARANASI-1	7/Sep/23	8:00	8/Sep/23	18:00	D	Defective Insulator Replacement and Hardware Fittings maintenance work		approved	
7	ERPC	ER-1	400KV-BIHARSARIFF(PG)-VARANASI-2	10/Sep/23	8:00	11/Sep/23	18:00	D	Defective Insulator Replacement and Hardware Fittings maintenance work		approved	
8	ERPC	ER-1	A/R 400KV-BIHARSARIFF(PG)-VARANASI-1	10/Sep/23	8:00	11/Sep/23	18:00	D	To facilitate the shutdown on Parallel Circuit		approved	
9	ERPC	ER-1	A/R 400KV-BIHARSARIFF(PG)-VARANASI-2	7/Sep/23	8:00	8/Sep/23	18:00	D	To facilitate the shutdown on Parallel Circuit		approved	
10	ERPC	ER-1	400 KV PUSAULI(PG)-VARANASI TL	15/Sep/23	8:00	15/Sep/23	18:00	D	Defective Insulator Replacement and Hardware Fittings maintenance work, Pusauli SS will use this opportunity for Line reactor tripping modification		approved	
11	ERPC	ER-1	A/R 400 KV PUSAULI(PG)-ALLAHABAD TL	15/Sep/23	8:00	15/Sep/23	18:00	D	Defective Insulator Replacement and Hardware Fittings maintenance work		approved	
12	ERPC	ER-1	766 KV GAYA - VARANASI - 2	15/Sep/23	8:00	15/Sep/23	19:00	D	For replacement of broken glass insulator at location 57 & 110		approved	
13	ERPC	ER-1	400 KV BIHARSHARIF - VARANASI - 1	20/Sep/23	8:00	20/Sep/23	18:00	D	For shutdown defects rectification work.		approved	
14	ERPC	ER-1	400 KV BIHARSHARIF - VARANASI - 2	21/Sep/23	8:00	21/Sep/23	18:00	D	For shutdown defects rectification work.		approved	
15	WRPC	POWERGRID_WR2	765KV-JABALPUR-ORAI-1	1/Sep/23	7:00	30/Sep/23	18:00	D	For OPGW stringing under live line condition. A/R IN NON AUTO MODE IS REQUIRED AT BOTH ENDS.		approved	
16	WRPC	POWERGRID_WR2	765KV-VINDHYACHAL(PS)-VARANASI-1	1/Sep/23	8:00	15/Sep/23	18:00	D	A/R in non-auto mode required for diamond configuration OPGW installation in 400KV Vindhyachal-Sasan and 400KV Sasan-Rewa lines. Simultaneous A/R in non auto mode is required for both lines 765KV Vindhyachal-varanasi # 1& 2 and also of 400KV Vindhyachal-Sasan and 400KV Sasan-Rewa .		approved	
17	WRPC	POWERGRID_WR2	765KV-VINDHYACHAL(PS)-VARANASI-2	1/Sep/23	8:00	15/Sep/23	18:00	D	A/R in non-auto mode required for diamond configuration OPGW installation in 400KV Vindhyachal-Sasan and 400KV Sasan-Rewa lines. Simultaneous A/R in non auto mode is required for both lines 765KV Vindhyachal-varanasi # 1& 2 and also of 400KV Vindhyachal-Sasan and 400KV Sasan-Rewa .		approved	
18	WRPC	POWERGRID_WR2	765KV-JABALPUR-ORAI-2	7/Sep/23	9:30	7/Sep/23	18:30	D	A/R TO BE KEPT IN NON AUTO MODE AT BOTH ENDS FOR FACILITATING LINE WORKS IN CKT # 1.		approved	
19	WRPC	POWERGRID_WR2	765KV-JABALPUR-ORAI-1	7/Sep/23	9:30	7/Sep/23	18:30	D	FOR AMP WORK OF LINE TERMINAL EQUIPMENT & FOR ATTENDING S/D NATURE DEFECT IN LINE AND DIA TO BE KEPT OPEN AT BOTH ENDS.	ATC Curtailment of 900 MW in NR Import. To be facilitated after 15th Sep	approved	ATC Curtailment of 900 MW in NR Import. To be facilitated after 15th Sep
20	WRPC	POWERGRID_WR2	765KV-JABALPUR-ORAI-1 L/R@ JABALPUR - 765KV	7/Sep/23	9:30	7/Sep/23	18:30	D	FOR REACTOR AMP WORK & FOR SPARE ROTATION (DUE ON 11.09.2023)		approved	
21	WRPC	POWERGRID_WR2	765KV-JABALPUR-ORAI-1	8/Sep/23	9:30	8/Sep/23	18:30	D	A/R TO BE KEPT IN NON AUTO MODE AT BOTH ENDS FOR FACILITATING LINE WORKS IN CKT # 2.		approved	
22	WRPC	POWERGRID_WR2	765KV-JABALPUR-ORAI-2 L/R@ JABALPUR - 765KV	8/Sep/23	9:30	8/Sep/23	18:30	D	FOR REACTOR AMP WORK & FOR SPARE ROTATION (DUE ON 11.09.2023)		approved	
23	WRPC	POWERGRID_WR2	765KV-JABALPUR-ORAI-2	8/Sep/23	9:30	8/Sep/23	18:30	D	FOR AMP WORK OF LINE TERMINAL EQUIPMENT & FOR ATTENDING S/D NATURE DEFECT IN LINE.DIA TO BE KEPT OPEN AT BOTH ENDS.	ATC Curtailment of 900 MW in NR Import. To be facilitated after 15th Sep	approved	ATC Curtailment of 900 MW in NR Import. To be facilitated after 15th Sep

24	WRPC	POWERGRID_W2	765KV-VINDHYACHAL(PS)-JABALPUR-1	11/Sep/23	9:30	11/Sep/23	18:30	D	A/R TO BE KEPT IN NON AUTO MODE AT BOTH ENDS FOR FACILITATING LINE WORKS IN CKT # 2.		approved	
25	WRPC	POWERGRID_W2	765KV-VINDHYACHAL(PS)-JABALPUR-2 L/R@JABALPUR - 765KV	11/Sep/23	9:30	11/Sep/23	18:30	D	FOR REACTOR AMP WORK & FOR SPARE ROTATION (DUE ON 21.09.2023)		approved	
26	WRPC	POWERGRID_W2	765KV-VINDHYACHAL(PS)-JABALPUR-2	11/Sep/23	9:30	11/Sep/23	18:30	D	FOR AMP WORK OF LINE TERMINAL EQUIPMENT AND LINE AMP WORKS. DIA TO BE KEPT OPEN AT BOTH ENDS.	ATC Curtailment of 1100 MW in NR Import. To be facilitated after 15th Sep	approved	
27	WRPC	POWERGRID_W2	400KV-VINDHYACHAL(PS)-RIHAND-2	12/Sep/23	9:00	12/Sep/23	18:00	D	A/R in non auto mode required for facilitating Line AMP works in 400KV-VINDHYACHAL(PS)-RIHAND-1 Line.	To be clubbed with Unit outage at Rihand 3	conditionally approved	To be clubbed with Unit outage at Rihand 3
28	WRPC	POWERGRID_W2	400KV-VINDHYACHAL(PS)-RIHAND-1	12/Sep/23	9:00	12/Sep/23	18:00	D	Line AMP works & Terminal Equipment AMP at Vindhychal PS Dia to be Kept open at both ends.	To be clubbed with Unit outage at Rihand 3	conditionally approved	To be clubbed with Unit outage at Rihand 3
29	WRPC	POWERGRID_W2	765KV/400KV BANASKANTHA-ICT-1	12/Sep/23	9:00	12/Sep/23	18:00	D	FOR SWITCHING OF SPARE ICT UNIT WITH B PHASE OF ICT #1. Dia to be kept open at both ends/sides. Due date 06.10.2023	ATC Curtailment of 650 MW in NR Export	approved	
30	WRPC	POWERGRID_N3	765KV-INDORE-VADODARA-1	12/Sep/23	8:00	12/Sep/23	18:00	D	Line insulator replacement work Loc 576. Dia to be kept open at both ends. AND AMP WORKS OF LINE TERMINAL EQUIPMENT AT INDORE SS.	ATC Curtailment of 700 MW in NR Export	approved	
31	WRPC	POWERGRID_W2	400KV-VINDHYACHAL(PS)-RIHAND-1	15/Sep/23	9:00	15/Sep/23	18:00	D	A/R in non auto mode required for facilitating Line AMP works in 400KV-VINDHYACHAL(PS)-RIHAND-2 Line.	To be clubbed with Unit outage at Rihand 3	approved	To be clubbed with Unit outage at Rihand 3
32	WRPC	POWERGRID_W2	400KV-VINDHYACHAL(PS)-RIHAND-2	15/Sep/23	9:00	15/Sep/23	18:00	D	Line AMP works & Terminal Equipment AMP at Vindhychal PS Dia to be Kept open at both ends.	To be clubbed with Unit outage at Rihand 3	approved	To be clubbed with Unit outage at Rihand 3
33	WRPC	POWERGRID_W2	765KV-VINDHYACHAL(PS)-VARANASI-1	16/Sep/23	9:00	16/Sep/23	18:00	D	For T point isolator (718 89A) alignment work at Vindhychal PS end. Dia to be kept open at both ends.	ATC Curtailment of 1900 MW in NR Import. To be facilitated in last week of Sep	rejected	
34	WRPC	POWERGRID_W2	400KV-KANSARI-BHINMAL-1	18/Sep/23	9:00	18/Sep/23	18:00	D	REF Relay Retrofitting works at Kansari end. Dia to be kept open at both ends.		approved	
35	WRPC	POWERGRID_W2	765KV-GWALIOR-AGRA-1	19/Sep/23	9:00	19/Sep/23	18:00	D	Insulator Replacment works .Dia to be kept open at both ends.	ATC Curtailment of 1100 MW in NR Import. To be facilitated after 15th Sep	approved	ATC Curtailment of 1100 MW in NR Import. To be facilitated after 15th Sep
36	WRPC	POWERGRID_W2	400KV-KANSARI-KANKROLI-1	20/Sep/23	9:00	20/Sep/23	18:00	D	REF Relay Retrofitting work & Yearly AMP at Kansari end. Dia to be kept open at both ends.	ATC Curtailment of 1350 MW in NR Export	approved	ATC Curtailment of 1350 MW in NR Export
37	WRPC	POWERGRID_W2	765KV-SATNA-VINDHYACHAL(PS)-1	20/Sep/23	8:00	20/Sep/23	18:00	D	For rectification of shutdown nature defects . Dia to be kept open at both ends	ATC Curtailment of 750 MW in NR Import	approved	ATC Curtailment of 750 MW in NR Import
38	WRPC	POWERGRID_W2	765KV-GWALIOR-AGRA-2	20/Sep/23	9:00	20/Sep/23	18:00	D	Insulator Replacment due to suspected Hotspot. Dia to be kept open at both ends.	ATC Curtailment of 1100 MW in NR Import. To be facilitated after 15th Sep	approved	ATC Curtailment of 1100 MW in NR Import. To be facilitated after 15th Sep
39	WRPC	POWERGRID_W2	765KV-SATNA-VINDHYACHAL(PS)-2	21/Sep/23	8:00	21/Sep/23	18:00	D	For rectification of shutdown nature defects . Dia to be kept open at both ends	ATC Curtailment of 750 MW in NR Import	approved	ATC Curtailment of 750 MW in NR Import
40	WRPC	POWERGRID_W2	765KV-GWALIOR-JAIPUR-1	21/Sep/23	9:00	21/Sep/23	18:00	D	Insulator Corona Ring Installation. Dia to be kept open at both ends	ATC Curtailment of 450 MW in NR Import	approved	ATC Curtailment of 450 MW in NR Import
41	WRPC	POWERGRID_W2	765KV-SATNA-BINA-1	21/Sep/23	9:15	21/Sep/23	18:15	D	For AMP of Line reactor & terminal equipment and line amp works. Dia to be kept open at both ends.	ATC Curtailment of 750 MW in NR Import	approved	ATC Curtailment of 750 MW in NR Import
42	WRPC	POWERGRID_W2	765KV-BHUJ-BANASKANTHA-2	21/Sep/23	8:00	21/Sep/23	18:00	D	AMP work for Line reactor bay and Line terminal equipments and line amp works. Dia to be kept open at both ends.		approved	
43	WRPC	POWERGRID_W2	765KV-BHUJ-BANASKANTHA-1	21/Sep/23	8:00	21/Sep/23	18:00	D	A/R IN NON AUTO MODE IS REQUIRED AT BOTH ENDS FOR FACILITATING LINE WORKS IN CKT # 2		approved	
44	WRPC	POWERGRID_W2	765KV-GWALIOR-JAIPUR-2	22/Sep/23	9:00	22/Sep/23	18:00	D	Insulator Replacment due to suspected Hotspot. Dia to be kept open at both ends.	ATC Curtailment of 450 MW in NR Import	approved	ATC Curtailment of 450 MW in NR Import
45	WRPC	POWERGRID_W2	765KV-GWALIOR-ORAI-1	23/Sep/23	9:00	23/Sep/23	18:00	D	A/R IN NON AUTO MODE IS REQUIRED AT BOTH ENDS FOR FACILITATING LINE WORKS IN 765KV SATNA-GWALIOR # 2		approved	
46	WRPC	POWERGRID_W2	765KV-SATNA-ORAI-1	23/Sep/23	9:00	23/Sep/23	18:00	D	A/R IN NON AUTO MODE IS REQUIRED AT BOTH ENDS FOR FACILITATING LINE WORKS IN 765KV SATNA-GWALIOR # 2		approved	
47	WRPC	POWERGRID_W2	765KV-SATNA-GWALIOR-2	23/Sep/23	9:00	23/Sep/23	18:00	D	Insulator Corona Ring Installation. Dia to be kept open at both ends	ATC Curtailment of 2150 MW in NR Import. To be availed in last week of Sep	rejected	
48	WRPC	POWERGRID_W2	765KV-SATNA-BINA-2	25/Sep/23	9:15	25/Sep/23	18:15	D	For AMP of Line reactor & terminal equipment and line amp works. Dia to be kept open at both ends.	ATC Curtailment of 750 MW in NR Import	approved	ATC Curtailment of 750 MW in NR Import
49	WRPC	NTPC/VSTPS	400KV-VINDHYACHAL-VINDHYACHAL HVDC-2	12/Sep/23	8:00	14/Sep/23	18:00	C	Annual Bay Maintenance and Testing		approved	
50	WRPC	MP_SLDC	220KV-MALANPUR-AURIYA-1	4/Sep/23	9:00	4/Sep/23	17:00	D	FOR LINE MAINTENANCE WORK		approved	
51	WRPC	MP_SLDC	220KV-MEHGAON-AURIYA-1	11/Sep/23	9:00	11/Sep/23	17:00	D	FOR LINE MAINTENANCE WORK		approved	

OCC SHUTDOWN REQUEST AT APCPL Jhajjar FOR THE MONTH OF Sept 2023

OCC Number	Name of Requesting Agency	Element Name	Daily/ Continous	Reason	From Date	From Time	To Date	To Time	Requester Remarks	Shutdown Status	OCC Remarks
OCC_210	APCPL Jhajjar	400KV Jhajjar-Mundka-1	C	INSTALLATION, TESTING AND COMMISSIONING OF EARTH SWITCH AT LINE ISOLATOR	18/Sep/2023	08:00	18/Sep/2023	18:00	LINE SHUTDOWN REQUIRED	approved	s/d to be availed one ckt at a time
OCC_210	APCPL Jhajjar	400KV Jhajjar-Mundka-2	C	INSTALLATION, TESTING AND COMMISSIONING OF EARTH SWITCH AT LINE ISOLATOR	19/Sep/2023	08:00	19/Sep/2023	18:00	LINE SHUTDOWN REQUIRED	approved	s/d to be availed one ckt at a time
OCC_210	APCPL Jhajjar	400KV Jhajjar-Mundka-1	C	INSTALLATION, TESTING AND COMMISSIONING OF EARTH SWITCH AT LINE ISOLATOR	20/Sep/2023	08:00	20/Sep/2023	18:00	LINE SHUTDOWN REQUIRED	approved	s/d to be availed one ckt at a time
OCC_210	APCPL Jhajjar	400KV Jhajjar-Mundka-2	C	INSTALLATION, TESTING AND COMMISSIONING OF EARTH SWITCH AT LINE ISOLATOR	21/Sep/2023	08:00	21/Sep/2023	18:00	LINE SHUTDOWN REQUIRED	approved	s/d to be availed one ckt at a time
OCC_210	APCPL Jhajjar	400KV Jhajjar-Mundka-1	C	INSTALLATION, TESTING AND COMMISSIONING OF EARTH SWITCH AT LINE ISOLATOR	25/Sep/2023	08:00	25/Sep/2023	18:00	LINE SHUTDOWN REQUIRED	approved	s/d to be availed one ckt at a time
OCC_210	APCPL Jhajjar	400KV Jhajjar-Mundka-2	C	INSTALLATION, TESTING AND COMMISSIONING OF EARTH SWITCH AT LINE ISOLATOR	26/Sep/2023	08:00	26/Sep/2023	18:00	LINE SHUTDOWN REQUIRED	approved	s/d to be availed one ckt at a time
OCC_210	APCPL Jhajjar	400KV Jhajjar-Mundka-1	C	INSTALLATION, TESTING AND COMMISSIONING OF EARTH SWITCH AT LINE ISOLATOR	27/Sep/2023	08:00	27/Sep/2023	18:00	LINE SHUTDOWN REQUIRED	approved	s/d to be availed one ckt at a time
OCC_210	APCPL Jhajjar	400KV Jhajjar-Mundka-2	C	INSTALLATION, TESTING AND COMMISSIONING OF EARTH SWITCH AT LINE ISOLATOR	28/Sep/2023	08:00	28/Sep/2023	18:00	LINE SHUTDOWN REQUIRED	approved	s/d to be availed one ckt at a time

S. No.	Bus to be De Energized	Daily/ Continuous	From Date	From Time	To Date	To Time	Activity Description	Shutdown Status	OCC Remaks
1	400 KV Main Bus 2 at 400kV GSS Babai of RVPN	Continous	22.08.2023	15:00 Hrs.	23.08.2023	23:00 Hrs.	1. Jumpering Work and Bus VT extension from Bay-407 2. Bus bar Testing (CU to PU)	approved	Shutdown may be given from 1500 Hrs subject to real time grid conditions.
2	400 KV Main Bus 1 at 400kV GSS Babai of RVPN	Continous	24.08.2023	15:00 Hrs.	25.08.2023	23:00 Hrs.	1. Jumpering Work and Earth switch alignment 2. Bus bar Stability	approved	Shutdown may be given from 1500 Hrs subject to real time grid conditions.

S.No	Name Of Transmission Line	Tower Number Of Line(400 KV S/C PGCIL)	Tower Number of Line(400KV D/C NRSS XXXVI)	Date of Shut Down	Time of Shutdown	Reason	Shutdown Status	OCC Remaks
1	400 KV S/C Hissar-Bhiwadi	135-136	80/0-81/0	31-08-2023	8AM to 6PM	For crossing Work	approved	subject to PTCC,CEA and Annexure B-7 clearance before charging.

OUTAGE PLANNING TO BE APPROVED IN 210TH OCC MEETING

Format I(A): Request for transmission element outage by Indenting agency to RPC

Indenting Agency		HPSLDC	For the Month	Aug-23	Request Date	8/11/2023										
Line Details									Proposed Date and Time							
Sl. No.	Name of the Requesting Agency	Voltage Level (kV)	From substation	To substation	Owner	Ckt ID	Inter-Regional / Intra-Regional	Daily/ Continuous	Reason	From Date	From Time	To Date	To Time	Remarks	Shutdown Status	OCC Remaks
1	HPPTCL	220 kV	Dehan (HPPTCL)	Hamirpur (PG)	HPPTCL	Both Circuit	Inter-State	Daily	Shutdown on both circuits is required to attend the punch points identified and informed to the firm during the defect Liability Period so that following works can be carried out: 1.Tightening of jumpers/sag at various locations. 2. Repair of damaged conductor stands. 3.Installation of missing accessories. 4. Necessary pruning of trees.	22.08.2023	08:00 Hrs.	24.08.2023	20:00 Hrs.	Since the line is charged at no load, the said shutdown may be provided to resolve all the discrepancies in the line.	approved	

Note: Tentative Date can be proposed, if exact date is not known.

Sr. No.	Element Name	Owner	Daily/Continuous	Reason	Requested From Date	Requested To Date	S/d Status	OCC Remarks
1	220 KV Barnala – Lehra Mohhabat S/C	BBMB	Continuous	For replacement of CVT's of R, Y & Blue phases with New PT's installation of coupling capacitor.	05.09.2023 (08:00)	08.09.2023 (17:00)	approved	May be given after 15 September subject to Punjab consent/CEA clearance +PTCC clearance+Annexure B-6 required before charging
2	220 KV Sangrur(BBMB) – Barnala(BBMB) S/C	BBMB	Continuous	For replacement of CVT's of R, Y & Blue phases with New PT's installation of coupling capacitor.	11.09.2023 (08:00)	14.09.2023 (17:00)	approved	May be given after 15 September subject to Punjab consent/CEA clearance +PTCC clearance+Annexure B-6 required before charging
3	220 KV Panipat – Narela Ckt - 3	BBMB	Continuous	Shifting of Tower 133-134 for construction of 4 lane in NH-334B by NHAI.	11.09.2023 (08:00)	15.09.2023 (17:00)	approved	May be given after 15 September subject to Delhi consent/CEA clearance +PTCC clearance+Annexure B-7 required before charging
4	220 KV Panipat – Narela Ckt – 1 & 2	BBMB	Continuous	Shifting of Tower 965-966 for construction of 4 lane in NH-334B by NHAI.	20.09.2023 (08:00)	24.09.2023 (17:00)	approved	May be given after 15 September subject to Delhi consent/CEA clearance +PTCC clearance+Annexure B-7 required before charging
5	400 KV Bhiwani-Rajpura S/C	BBMB	Continuous	For Deposit work of raising the height of transmission line at Tower no. 640-641-642, for construction of National Expressway no. 5 under Bharatmala Project (being monitored at Pragati Portal by PMO)	01.09.2023 (08:00)	10.09.2023 (17:00)	approved	May be given after 15 September subject to Punjab consent/CEA clearance +PTCC clearance+Annexure B-7 required before charging

Sr No	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Shutdown Status	OCC Remaks
1	210	PPGCL_BARA	LINE	400kv line#1	PPGCL-BARA	Continuous	RELAY TESTING	16-Sep-23	8:00	18-Sep-23	20:00	Power Evacuation will be available through 400KV CKT-2 & 765KV CKT-2	approved	may be given after 15th sep subject to real time grid condition.
2	210	PPGCL_BARA	LINE	400kv line#2	PPGCL-BARA	Continuous	RELAY TESTING	19-Sep-23	8:00	22-Sep-23	20:00	Power Evacuation will be available through 400KV CKT-1 & 765KV CKT-2	approved	may be given after 15th sep subject to real time grid condition.
3	210	PPGCL_BARA	LINE	765kv line#2	PPGCL-BARA	Continuous	RELAY TESTING	7-Sep-23	8:00	9-Sep-23	20:00	Power Evacuation will be available through 400KV CKT-1 & 400KV CKT-2	approved	Subjected to generation restriction of 1450 MW or Unit outage.

210th OCC additional shutdown of Rajasthan for August & September - 2023

S.No.	Details of transmission element		Date		Timings		Type	Reason	Remarks	Shutdown Status	OCC Remarks
	Voltage level	Name	From	To	From	To					
1	400 kV	400 kV Bikaner-Bhadla - II	08.09.2023	08.09.2023	17:00	23:00	Daily	Routine Bay Maintenance Work		approved	May be given from 1700 Hrs
2	400 KV	400 KV Bikaner-Merta line	22.08.2023	05.09.2023	10:00	18:00	Continuous	Height Raising of Tower between Loc. No 36 TO 40 For Bharatmala project for NHAI		approved	Subject to rajasthan consent/CEA safety clearance and B-7 annex required
3	400 KV	400 KV Hindaun-Heerapura line	22.08.2023	22.08.2023	17:00	23:00	Daily	For checking and Testing of protection and Relay panel and wiring of PLCC panels by Prot. & Comm. Team		approved	Subject to voltage management by rajasthan and no other shutdown from both ends/may be given from 1700 hrs
4	400 kV	400KV BUS-I at SSCTPP Suratgarh (Supercritical)	21.8.2023	22.8.2023	15:00	23:00	Continuous	Erection testing & commissioning work of 400KV SSCTPS-Babai line -I		approved	May be given from 1500 Hrs
5	400 KV	400KV BUS-II at SSCTPP Suratgarh (Supercritical)	24.8.2023	25.8.2023	15:00	23:00	Continuous	Erection testing & commissioning work of 400KV SSCTPS-Babai line -II		approved	May be given from 1500 Hrs
6	400 KV	400/220 KV 315 MVA ICT - I AT 400 KV GSS JODHPUR	08.09.2023	08.09.2023	17:00	23:00	Daily	Testing work to be done. Shutdown is more feasible in day hours as the load on ICTs at 400kV GSS Jodhpur remains low during high solar generation and get increased during low solar generation.		approved	May be given from 1700 Hrs

PLANNED SHUT DOWN FOR THE MONTH OF July- 2023 WHICH ARE TO BE APPROVED BY OCC

Name of Transmission Zone : Uttar Pradesh Power Transmission Corporation Limited

Sl. No.	Details of Transmission Line		Date		Timings		Reason	"Outage Mode (Daily/	Remarks	Shutdown Status	OCC Remarks
	Voltage Level	Name of Transmission Elements	From	To	From	To					
1	400kV	400kV BUS COUPLER BAY 400kV BUS COUPLER at 400KV SAROJINI NAGAR, LUCKNOW	23-Sep-23	30-Sep-23	9:00:00	18:00:00	* For Upgradation of Bus-Bar Protection Panel from Electromechanical type X to Numerical Type (Connection of CT Bus-Bar Prot	CONTINUOUS		approved	
2	400kV	400kV TRANFER BUS BAR at 400KV SAROJINI NAGAR, LUCKNOW	29-Sep-23	29-Sep-23	9:00:00	18:00:00	* Upgradation of Bus-Bar Protection Panel from E/M to Numerical Type X Connection of CT Bus-Bar Protecion Core, Interconnec	CONTINUOUS		approved	
3	400kV	400kV BUS REACTOR BAY 80MVAR SHUNT REACTOR at 400KV SAROJINI NAGAR, LUCKNOW	29-Sep-23	29-Sep-23	9:00:00	18:00:00	* For Upgradation of Bus-Bar Protection Panel from E/M to Numerical Type Connection of CT Bus-Bar Protecion Core, Interco	CONTINUOUS		approved	
4	400kV	400kV Aligarh (UPPTCL)-Muradnagar (UPPTCL) CKT-I	22-Aug-23	22-Aug-23	8:00:00	18:00:00	Power line crossing work for under construction of Loop In CKT of LILO of 765kV GHatampur-Hapur line at 765/400/220kV GIS SS Rampur through TBCB route (PGYTL)	DAILY		approved	
5	400kV	Tie Bay-402(400kv Aligarh ckt-2 & 500 MVA ICT-1) at Sikandrabad S/s	11-Sep-23	11-Sep-23	9:00:00	14:00:00	For annual maintenance & Testing work (There is no load interruption as load will be feed by Main bay)	CONTINUOUS		approved	
6	400kV	Main Bay-403 (400kv Aligarh Ckt-2) at Sikandrabad S/s	12-Sep-23	12-Sep-23	9:00:00	14:00:00	For annual maintenance & Testing work (There is no load interruption as load will be feed by Tie bay)	CONTINUOUS		approved	
7	400kV	400 KV, 100 MVA ICT -I bay circuit breaker at 400 kV Anpara	4-Sep-23	14-Oct-23	9:00:00	17:00:00	For replacement of ICT-I- bay circuit breaker	CONTINUOUS	ICT shall be charged with transfer bus	approved	
8	400KV	Orai(400kv)-Mainpuri (765KV) Line Ckt.-I	3-Sep-23	3-Sep-23	10:00:00	12:00	Fixing /clamping of displaced and come on R-phase cross arm of OPGW at Tower No. 226 of 400KV Orai(400KV) - Mainpuri(765KV) Ckt-I	DAILY		approved	
9	400KV	Orai(400kv)-Mainpuri (765KV) Line Ckt.-II	3-Sep-23	3-Sep-23	10:00:00	12:00	Safety purpose	DAILY		approved	
10	400KV	Auraiya -Agra (PGCIL) Line Ckt-I	3-Sep-23	3-Sep-23	10:00:00	12:00	Safety purpose	DAILY		approved	
11	400KV	Auraiya -Agra (PGCIL) Line Ckt-II	3-Sep-23	3-Sep-23	10:00:00	12:00	Safety purpose	DAILY		approved	

12	220kV	220 KV AURAIYA(NT)-SIKANDRA(UP) (PG) CKT-2	28-Aug-23	29-Aug-23	8:00:00	18:00:00	LILO of 220 KV AURAIYA(NT)- SIKANDRA(UP) (PG) CKT-2 at 220KV Saifai(UP)	CONTINUOUS		approved	subject to ftc clerance
----	-------	---	-----------	-----------	---------	----------	---	------------	--	----------	-------------------------

Format I(A): Request for transmission element outage by Indenting agency to RPC: 210th OCC Meeting

Indenting Agency		NHPC LTD.	For the Month	Sep-23	Date					Proposed Date and Time				S/d Status	OCC Remarks	
Sl. No.	Name of the Requesting Agency	Voltage Level (kV)	Line Details			Ckt ID	Inter-Regional / Intra-Regional	Daily/ Continuous	Reason	From Date	From Time	To Date	To Time	Remarks	S/d Status	OCC Remarks
			From substation	To substation	Owner											
1	Chamera PS I, NHPC LIMITED	400 kV	Chamera-I	Jalandhar	PGCIL	Chamera-I - Jalandhar 400 kV Line-1	Inter regional	Continuous	Implementation of SCADA system and testing of Micom relays	5-Sep-2023	9:00	6-Sep-2023	17:00	Implementation of SCADA system and testing of Micom relays	approved	May be given subject to other elements availability
2	Chamera PS I, NHPC LIMITED	400 kV	Chamera-I	Jalandhar	PGCIL	Chamera-I - Jalandhar 400 kV Line-2	Inter regional	Continuous	Implementation of SCADA system and testing of Micom relays	7-Sep-2023	9:00	8-Sep-2023	17:00	Implementation of SCADA system and testing of Micom relays	approved	May be given subject to other elements availability
3	Chamera PS I, NHPC LIMITED	400 kV	Chamera-I	Chamera-II	PGCIL	Chamera-I - Chamera-II 400 kV Line	Inter regional	Continuous	Implementation of SCADA system and testing of Micom relays	9-Sep-2023	9:00	10-Sep-2023	17:00	Implementation of SCADA system and testing of Micom relays	approved	May be given subject to other elements availability
4	Uri-1, NHPC LIMITED	400 kV	URI-1	Amargarh Circuit-1	PGCIL	URI-1- AMARGARH-400KV Line#1	Inter regional	Continuous	Replacement of 400KV Oil filled cable with XLPE type Cable	17-Sep-2023	9:00	17-Oct-2023	17:00		approved	May be given subject to other elements availability

**LIST OF ADDITIONAL SHUTDOWNS PROPOSED FOR APPROVAL IN OCC-210 MEETING
(PLANNED SHUTDOWNS)**

FROM: GM-RTAMC, New Delhi
DATE:- 10/08/23

TO :
Copy:

SE(OPN), NRPC, N DELHI
GM (SO-1), NRLDC

Following Additional S/D are required during the month of SEPTEMBER, 2023 for 210th OCC. Kindly accord your approval so that site mobilisation may be arranged

S.No.	ELEMENTS	OWNER	MODE	DURATION				PURPOSE	Remarks	S/d Status	OCC Remarks
				FROM		TO					
				DATE	TIME	DATE	TIME				
765kV/400kV/220kV/132kV Lines											
1	400kV Kurukshetra-Jind-2 line	POWERGRID	Daily	27.08.2023	07:00	27.08.2023	20:00	For current injection point for Bus-3 for Busbar Relay Testing after HV test of ICT-3 bays.		approved	
2	400kV Kankroli-Jodhpur	POWERGRID	Continuous	01.09.2023	07:00	31.12.2023	20:00	for Reconductoring with Twin HTLS Conductor.Stringing work shall be completed within 4 months.		approved	may be availed from 1st Oct for 4 months. Curtailment of 400 MW in NR Export. Subjected to WRPC Approval.
3	220 KV D/C Daultabad-Manesar	HVPNL	Continuous	01.09.2023	08:00	10.09.2023	18:00	Diversion work for NCRTC Delhi-Gurgaon - Rewari SNB RRIS		approved	May be given Subject to Haryana consent/CEA safety clearance and B-7 annex required
4	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-1 & 2	POWERGRID	Continuous	16.08.2023	08:00	31.08.2023	18:00	for erection & stringing of 400 KV Dadri Mandola transmission lines for the Diversion work for Delhi-Dehradun Expressway		rejected	deferred to 15th September due to high NR demand.
400/220kV ICT											
1	500 MVA ICT-3 AT MANDOLA	POWERGRID	continuous	05.09.2023	08:00 Hrs	08.09.2023	18:00 Hrs	FOR REPLACING DAMAGED JACK BUS CONDUCTOR AND DAMAGED HARD WARE FITTING(PG CLAMP , CLAMP CONNECTOR,TC)		approved	May be given after 15 September subject to Delhi consent
2	500 MVA ICT-1 AT MANDOLA	POWERGRID	continuous	08.09.2023	08:00 Hrs	11.09.2023	18:00 Hrs	FOR REPLACING DAMAGED JACK BUS CONDUCTOR AND DAMAGED HARD WARE FITTING(PG CLAMP , CLAMP CONNECTOR,TC)		approved	May be given after 15 September subject to Delhi consent
3	500 MVA ICT-4 AT MANDOLA	POWERGRID	continuous	12.09.2023	08:00 Hrs	15.09.2023	18:00 Hrs	FOR REPLACING DAMAGED JACK BUS CONDUCTOR AND DAMAGED HARD WARE FITTING(PG CLAMP , CLAMP CONNECTOR,TC)		approved	May be given after 15 September subject to Delhi consent
4	500 MVA ICT-2 AT MANDOLA	POWERGRID	continuous	15.09.2023	08:00 Hrs	18.09.2023	18:00 Hrs	FOR REPLACING DAMAGED JACK BUS CONDUCTOR AND DAMAGED HARD WARE FITTING(PG CLAMP , CLAMP CONNECTOR,TC)		approved	May be given after 15 September subject to Delhi consent
765KV/400/220kV Bays											
1	714 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG) (POWERGRID) AND FUTURE AT 765 KV BHADLA_2 (PG) (POWERGRID)	POWERGRID	Daily	20.08.2023	17:00	30.09.2023	5:00	for Commissioning & erection of Bay equipment in 713 & 716 Bay	Aforementioned bay shall be kept under shutdown till commissioning of Bay 713 and	approved	

2	717 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG) (POWERGRID) AND FUTURE AT 765 KV BHADLA_2 (PG) (POWERGRID)	POWERGRID	Daily	20.08.2023	17:00	30.09.2023	5:00	for Commissioning & erection of Bay equipment in 713 & 716 Bay	716 Bay. Till that period 765kV 1500 MVA ICT-1 & 2 shall be remained charged through Bus -2 only. Commissioning of Bay no 713 and 716 is expected by October 2023.	approved	
3	Future Bay 713 Fatehgarh-2 Ckt-1 & future Bay 716 Fatehgarh-2 Ckt-2 at Bhadla-2	POWERGRID	Daily	20.08.2023	17:00	30.09.2023	5:00	for Commissioning & erection of Bay equipment in 713 & 716 Bay		approved	
4	Tie Bay of 400 kV Bassi-Heerapura 01 T/L at RVPN Heerapura end	POWERGRID	Conitinous	13.09.2023	15:00 Hrs	16.09.2023	23:00 hrs	For New CBs Erection & Commisioning in All the three phases under Add Cap		approved	May be given from 1500 Hrs
5	A215 BAY 220 KV BUS 4A & BUS 4B SECTIONALIZER AT FATEHGARH-2 S/S	POWERGRID	DAILY	19.09.2023	15:00 Hrs	15.09.2023	23:00	construction related works of Phase II (Jumpering and bay extension work of new bays of Phase II)		approved	May be given from 1500 Hrs
6	400kV Bay 408 at Kurukshetra S/s	POWERGRID	Continuous	23.09.2023	8:00	30.09.2023	17:00	For 400kV GIS CB rectification works		approved	
7	414 Tie bay of ICT-1 and Future Bay at Chittorgarh	POWERGRID	Continuous	01.09.2023	15:00 Hrs	14.09.2023	23:00 hrs	For Bay Extension work by BHEL under TBCB at Chittorgarh SS		approved	May be given from 1500 Hrs
8	Bus coupler bay 238 of Bus 3A & Bus 4A(Bay A208)	POWERGRID	Daily	01.09.2023	15:00 Hrs	05.09.2023	23:00 hrs	FOR ConstructionWORKS OF PHASE-2		approved	May be given from 1500 Hrs
9	420 TIE BAY - 1500MVA ICT#2 AT 400KV CHITTORGARH(PG) (POWERGRID) AND 400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-1 AT 400 KV CHITTORGARH(PG) (POWERGRID)	POWERGRID	Continous	13.09.2023	15:00 Hrs	13.09.2023	23:00 hrs	For AMP Work		approved	May be given from 1500 Hrs
10	413 FUTURE BAY AT 400KV CHITTORGARH(PG) POWERGRID	POWERGRID	Continous	01.09.2023	15:00 Hrs	14.09.2023	23:00 hrs	For Bay Extension work by BHEL under TBCB at Chittorgarh SS		approved	May be given from 1500 Hrs
11	400kV Bus-4 at Kurukshetra	POWERGRID	Continuous	16-Aug-23	07:00	18-Aug-23	20:00	For Erection of interface module for connection of ICT-3 main bay with existing Bus-4. After erection, internal conductor link will be removed and corona shield applied on both ends to isolate existing & new GIS. Internal conductor will be connected after HV test.		rejected	deferred to October due to high NR demand in September.
12	400kV Bus-4 at Kurukshetra	POWERGRID	Daily	19-Aug-23	07:00	20-Aug-23	20:00	For HV Test of GIS Extension bay of Bus-4		rejected	deferred to October due to high NR demand in September.
13	400kV Bus-3 at Kurukshetra	POWERGRID	Continuous	21-Aug-23	07:00	23-Aug-23	20:00	For Erection of interface module for connection of ICT-3 tie bay with existing Bus-3. After erection, internal conductor link will be removed and corona shield applied on both ends to isolate existing & new GIS. Internal conductor will be connected after HV test.		rejected	deferred to October due to high NR demand in September.
14	400kV Bus-3 at Kurukshetra	POWERGRID	Daily	24-Aug-23	07:00	25-Aug-23	20:00	For HV Test of GIS Extension bay of Bus-3		rejected	deferred to October due to high NR demand in September.
15	400kV Bus-3 at Kurukshetra	POWERGRID	Daily	26-Aug-23	07:00	27-Aug-23	20:00	For connection of internal conductor of new ICT-3 GIS bay with Existing GIS Bus-3 after HV test and busbar relay testing.		rejected	deferred to October due to high NR demand in September.

POWERGRID NORTHERN REGION-II

SUBJECT :- SD REQUEST FOR TRANSMISSION ELEMENTS for 210th OCC MEETING

S.N.	Details of Transmission Element		Circuit No	DURATION				Daily/ Continuous	Reason	S/d Status	OCC Remarks
	Voltage level (KV)	NAME OF THE ELEMENT AND SUBSTATION		FROM		TO					
				DATE	TIME	DATE	TIME				
X-2	For construction activity										
1	220KV	204 Bay at Kala Amb	A	01.09.2023	09:00 Hrs	15.09.2023	18:00 Hrs	Continuous	For commissioning of 220KV Line 3 at Kala Amb by HPPTCL. Request from HPPTCL is attached	approved	May be given one bay at a time
2	220KV	205 Bay at Kala Amb	A	01.09.2023	09:00 Hrs	15.09.2023	18:00 Hrs	Continuous	For commissioning of 220KV Line 4 at Kala Amb by HPPTCL. Request from HPPTCL is attached	approved	May be given one bay at a time
3	400 KV	125 MVAr Bus Reactor -3 at Kishenpur	A	04.09.2023	09:30 Hrs	15.09.2023	18:00Hrs.	Continuous	For Equipment erection and Stringing work on Gantry Tower over Line Equipments and Bus Reactor-3 under 400 kV Bay Extension Package at Kishenpur S/s(Paclage No.:N2JM/C&M/CS/04(21).	approved	
X-3	For O&M activity										
1	220kv	50 MVA ICT-I at Kargil	D	21.08.2023	08:00 Hrs	21.08.2023	18:00Hrs.	Daily	AMP works, and IR Measurement of 220kV and 66kV LAs.	approved	May be given Subject to jk/Ladakh/NHPC consent
2	220kv	50 MVA ICT-II at Kargil	D	22.08.2023	08:00 Hrs	22.08.2023	18:00Hrs.	Daily	AMP works, and IR Measurement of 220kV and 66kV LAs.	approved	May be given Subject to jk/Ladakh/NHPC consent
3	220kv	50 MVA ICT at Drass	D	24.08.2023	08:00 Hrs	24.08.2023	18:00Hrs.	Daily	AMP works, and IR Measurement of 220kV and 66kV LAs.	approved	May be given Subject to jk/Ladakh/NHPC consent
4	220kv	50 MVA ICT at Drass	D	25.08.2023	08:00 Hrs	25.08.2023	18:00Hrs.	Daily	BPI's erection and conductor stringing for conversion of Cold spare unit into hot spare	approved	May be given Subject to jk/Ladakh/NHPC consent
5	220KV	TBC Bay (Bay No.201) at Moga	B	01.09.2023	08:00 Hrs	03.09.2023	18:00Hrs.	Continuous	Repair work of isolator.	approved	
6	400KV	Kishenpur-Dulhasti Line-1	A	12.09.2023	09:30	12.09.2023	18:00Hrs.	Daily	AMP work of Line Equipment	approved	May be given subject to NHPC consent
7	400KV	Kishenpur-Moga Line-2	A	14.09.2023	09:30	14.09.2023	18:00Hrs.	Daily	AMP work of Line Equipment	approved	
8	220KV	Kishenpur-Salal Line-2	D	15.09.2023	09:30 Hrs	15.09.2023	17:00 Hrs	Daily	AMP work of Line Equipments	approved	May be given subject to NHPC consent
9	220KV	Kishenpur-Salal Line-1	D	18.09.2023	09:30 Hrs	18.09.2023	17:00 Hrs	Daily	AMP work of Line Equipments	approved	May be given subject to NHPC consent
10	220kv	Bus -1 at Kishenpur	D	20.09.2023	09:30 Hrs	20.09.2023	18:00 Hrs	Daily	AMP works	approved	
11	220KV	Bus -1 at Kishenpur	D	22.09.2023	09:30 Hrs	22.09.2023	18:00 Hrs	Daily	AMP works	approved	
12	220KV	Kishenpur-Sarna Line-2	D	26.09.2023	09:30 Hrs	26.09.2023	17:00 Hrs	Daily	AMP work of Line Equipments	approved	
13	220KV	Kishenpur-Ramban	D	28.09.2023	09:30 Hrs	28.09.2023	17:00 Hrs	Daily	AMP work of Line Equipments	approved	May be given Subject to JK consent

FORMAT (A): REQUEST FOR TRANSMISSION ELEMENT OUTAGE TO RPC

(SHUTDOWNS)

INDENTING AGENCY		PGCIL, CPCC (NR-III),Lucknow		FOR THE MONTH		AUG'23		REASON	DATE		DD-MM-YYYY		Remarks	S/d Status	OCC Remarks	
S.N.	NAME OF REQUESTING AGENCY	VOLT LEVEL (KV)	LINE DETAILS		OWNER	CKT ID	INTER/INTRA REGIONAL		DAILY/CONTINUOUS	PROPOSED DATE AND TIME						
										FROM		TO				
										DATE	TIME	DATE				TIME
1	POWERGRID_NR3	800KV HVDC	CHAMPA	KURUKS HETRA	Pole I	INTER	C	Power line crossing work for under construction of Loop Out CKT of LILO of 765kV GHatampur-Hapur line at 765/400/220kV GIS SS Rampur	28-Sep-2023	8:00	29-Sep-2023	18:00	rejected	deferred to October due to high NR demand in September.		
2	POWERGRID_NR3	800KV HVDC	CHAMPA	KURUKS HETRA	Pole II	INTER	C		28-Sep-2023	8:00	29-Sep-2023	18:00	rejected	deferred to October due to high NR demand in September.		
3	POWERGRID_NR3	800KV HVDC	CHAMPA	KURUKS HETRA	Pole III	INTER	C		28-Sep-2023	8:00	29-Sep-2023	18:00	rejected	deferred to October due to high NR demand in September.		
4	POWERGRID_NR3	800KV HVDC	CHAMPA	KURUKS HETRA	Pole IV	INTER	C		28-Sep-2023	8:00	29-Sep-2023	18:00	rejected	deferred to October due to high NR demand in September.		
5	POWERGRID_NR3	400KV-BIHARSARIFF(PG)-BALIA-1					INTER	D	FOR LBB RELAY RETROFITTING WORK	01-Sep-2023	9:00	01-Sep-2023	18:00	approved	Subjected to ERPC approval	
6	POWERGRID_NR3	400KV-PATNA-BALIA-1					INTER	D	TIE LBB RETROFITTING & LINE MAINTENANCE WORK. A/R Non auto mode on Ckt 2.	14-Sep-2023	9:00	14-Sep-2023	17:00	approved	Subjected to ERPC approval	
7	POWERGRID_NR3	400KV-PATNA-BALIA-2					INTER	D	TIE LBB RETROFITTING & LINE MAINTENANCE WORK. A/R Non auto mode on Ckt 1.	12-Sep-2023	9:00	12-Sep-2023	17:00	approved	Subjected to ERPC approval	
8	POWERGRID_WR2	765KV-BINA-GWALIOR-1					Intra	D	For Line Terminal AMP work and Line amp works.Dia to be kept open at both ends.	01-Sep-2023	9:15	01-Sep-2023	18:00		NRPC approval not required	
9	POWERGRID_WR2	765KV-BINA-GWALIOR-1 L/R@ BINA - 765KV					Intra	D	For AMP of LR and Bus-2 Spare LR switching with R-ph LR Unit.	01-Sep-2023	9:15	01-Sep-2023	18:00		NRPC approval not required	
10	POWERGRID_WR2	765KV/400KV SATNA-ICT-2					Intra	D	For Busbar Relay Retrofitting WORKS & LBB testing of Main Bay 424. Simultaneous	05-Sep-2023	9:00	05-Sep-2023	19:30		NRPC approval not required	
11	POWERGRID_WR2	765KV/400KV BINA-ICT-1					Intra	D	For AMP work.Dia to be kept open at both ends/sides.	06-Sep-2023	9:15	06-Sep-2023	18:15		NRPC approval not required	
12	POWERGRID_WR2	765KV/400KV BINA-ICT-2					Intra	D	For AMP work and For taking Y-ph ICT-2 unit in service in place of Spare ICT unit. Dia to be kept open at both sides/ends.	08-Sep-2023	9:15	08-Sep-2023	18:15		NRPC approval not required	
13	POWERGRID_WR2	765KV-VINDHYACHAL(PS)-JABALPUR-1					Intra	C	A/R TO BE KEPT IN NON AUTO MODE AT BOTH ENDS FOR FACILITATING LINE WORKS IN CKT # 2.	11-Sep-2023	9:30	11-Sep-2023	18:30		NRPC approval not required	
14	POWERGRID_WR2	765KV-VINDHYACHAL(PS)-JABALPUR-2 L/R@ JABALPUR - 765KV					Intra	D	FOR REACTOR AMP WORK & FOR SPARE ROTATION (DUE ON 21.09.2023)	11-Sep-2023	9:30	11-Sep-2023	18:30	approved		
15	POWERGRID_WR2	765KV-VINDHYACHAL(PS)-JABALPUR-2					Intra	D	FOR AMP WORK OF LINE TERMINAL EQUIPMENT AND LINE AMP WORKS. DIA TO BE KEPT OPEN AT BOTH ENDS.	11-Sep-2023	9:30	11-Sep-2023	18:30	approved	May be facilitated after 15th Sept. ATC Curtailment of 1100 MW in NR import.	
16	POWERGRID_WR2	765KV/400KV BANASKANTHA-ICT-1					Inter	D	FOR SWITCHING OF SPARE ICT UNIT WITH B PHASE OF ICT #1. Dia to be kept open at both ends/sides. Due date 06.10.2023	12-Sep-2023	9:00	12-Sep-2023	18:00	approved	May be facilitated after 15th Sept. ATC Curtailment of 650 MW in NR Export	
17	POWERGRID_WR2	765KV-INDORE-VADODARA-1					Intra	D	Line insulator replacement work Loc 576. Dia to be kept open at both ends.AND AMP WORKS OF LINE TERMINAL EQUIPMENTAT INDORE SS.	12-Sep-2023	8:00	12-Sep-2023	18:00	approved	May be facilitated after 15th Sept. ATC Curtailment of 700 MW in NR Export	

18	POWERGRID_WR2	765KV-BINA-INDORE-1	Intra	D	For Erection and Stringing of Diversion Portion of 765 KV Bina-Indore Line under WCR-BPL Diversion Work.Dia to be kept open at both ends.	14-Sep-2023	10:00	22-Sep-2023	18:00			NRPC approval not required
19	POWERGRID_WR2	400KV-KANSARI-BHINMAL-1	Inter	D	REF Relay Retrofitting works at Kansari end.Dia to be kept open at both ends.	18-Sep-2023	9:00	18-Sep-2023	18:00		approved	
20	POWERGRID_WR2	765KV-BINA-GWALIOR-3	Intra	D	Insulator Replacment due to suspected Hotspot & Corona ring Installation. Dia to be kept open at both ends.	18-Sep-2023	9:00	18-Sep-2023	18:00			NRPC approval not required
21	POWERGRID_WR2	400KV-KANSARI-KANKROLI-1	Intra	D	REF Relay Retrofitting work & Yearly AMP at Kansari end.Dia to be kept open at both ends.	20-Sep-2023	9:00	20-Sep-2023	18:00		approved	May be facilitated after 15th Sept. ATC Curtailment of 1350 MW in NR Export
22	POWERGRID_WR2	765KV-SATNA-VINDHYACHAL(PS)-1	Inter	D	For rectification of shutdown nature defects . Dia to be kept open at both ends	20-Sep-2023	8:00	20-Sep-2023	18:00		approved	May be facilitated after 15th Sept. ATC Curtailment of 750 MW in NR import.
23	POWERGRID_WR2	765KV-SATNA-VINDHYACHAL(PS)-2	Intra	D	For rectification of shutdown nature defects . Dia to be kept open at both ends	21-Sep-2023	8:00	21-Sep-2023	18:00		approved	May be facilitated after 15th Sept. ATC Curtailment of 750 MW in NR import.
24	POWERGRID_WR2	765KV-GWALIOR-JAIPUR-1	Intra	D	Insulator Corona Ring Installation. Dia to be kept open at both ends	21-Sep-2023	9:00	21-Sep-2023	18:00		approved	May be facilitated after 15th Sept. ATC Curtailment of 450 MW in NR import.
25	POWERGRID_WR2	765KV-SATNA-BINA-1	Intra	D	For AMP of Line reactor & terminal equipment and line amp works.Dia to be kept open at both ends.	21-Sep-2023	9:15	21-Sep-2023	18:15		approved	May be facilitated after 15th Sept. ATC Curtailment of 750 MW in NR import.
26	POWERGRID_WR2	765KV/400KV VADODARA-ICT-2	Intra	D	Yearly AMP work.Dia to be kept open.	21-Sep-2023	9:00	21-Sep-2023	18:00			NRPC approval not required
27	POWERGRID_WR2	765KV-GWALIOR-JAIPUR-2	Intra	D	Insulator Replacment due to suspected Hotspot. Dia to be kept open at both ends.	22-Sep-2023	9:00	22-Sep-2023	18:00		approved	ATC Curtailment of 450 MW in NR import.
28	POWERGRID_WR2	765KV/400KV VADODARA-ICT-1	Intra	D	Yearly AMP work.Dia to be kept open.	22-Sep-2023	9:00	22-Sep-2023	18:00			NRPC approval not required
29	POWERGRID_WR2	765KV-SATNA-GWALIOR-2	Intra	D	Insulator Corona Ring Installation. Dia to be kept open at both ends	23-Sep-2023	9:00	23-Sep-2023	18:00		rejected	deferred to October due to high NR demand in September.
30	POWERGRID_WR2	765KV/400KV VADODARA-ICT-3	Intra	D	Yearly AMP work.Dia to be kept open.	23-Sep-2023	9:00	23-Sep-2023	18:00			NRPC approval not required
31	POWERGRID_WR2	765KV-SATNA-BINA-2	Intra	D	For AMP of Line reactor & terminal equipment and line amp works.Dia to be kept open at both ends.	25-Sep-2023	9:15	25-Sep-2023	18:15		approved	ATC Curtailment of 750 MW in NR import.
32	POWERGRID_WR2	765KV-BINA-JABALPUR-1	Intra	D	for taking Bus-1 side spare LR unit in service in place of Y-ph LR unit.Dia to be kept open at both ends.	29-Sep-2023	9:15	29-Sep-2023	13:15			NRPC approval not required
33	POWERGRID_WR2	765KV-BINA-JABALPUR-1 L/R@ BINA - 765KV	Intra	D	for taking Bus-1 side spare LR unit in service in place of Y-ph LR unit.	29-Sep-2023	9:15	29-Sep-2023	13:15			NRPC approval not required

FORMAT (B): REQUEST FOR BUS,BAY,ICTs,FACTS,FSCs,SVCs etc OUTAGE TO RPC

(PLANNED SHUT DOWNS)

S.N	INDENTING AGENCY	PGCIL, CPCC (NR-III), LUCKNOW	FOR THE MONTH			DATE		DD:MM:YYYY	Remarks	S/d Status	OCC Remarks
			EQUIPMENT DETAILS			PROPOSED DATE AND TIME					
NAME OF REQUESTIN	VOLT	NAME OF ELEMENTS	INTER/	DAILY/	Reason	FROM	TO				
					Mar-23						

	G AGENCY	LEVEL (KV)	(ICT, B/R, SVC, Bays, etc)	OWNER	INTRA REGION	UOUS		DATE	TIME	DATE	TIME			
1	POWERGRID	765 kV	709 Future Bay at Agra HVDC	POWER GRID	Intra	Daily	AMP work	20.09.2023	9:00:00	20.09.2023	18:00:00		Approved	
2	POWERGRID	765 kV	712 Future Bay at Agra HVDC	POWER GRID	Intra	Daily	AMP work	20.09.2023	9:00:00	20.09.2023	18:00:00		Approved	

Sub: Tanda Unit#1 shut down for Boiler License Renewal

Tanda Unit#1 to be taken under shut down for 4 days from 21.08.2023 to 24.08.2023 for Boiler License Renewal.

Shutdown Status:

Approved

OCC Remarks:

Approved as Mandatory requirement of boiler license renewal. UP PMC denied consent due to high demand. May be planned on weekends.

Sub: Shut down of 220KV solar bay (bay no 5) along with transformer at NTPC Unchahar

Shut down of 220KV solar bay (bay no 5) along with transformer at NTPC Unchahar is required w.e.f from 17.00 hrs on 18.08.2023 to 09.00 hrs of 10.09.2023 for transformer replacement. However solar plant's grid connection point will be shifted from 220KV bay in switchyard to 33KV FGD switchgear .

Shutdown Status:

Approved.

OCC Remarks:

DVC to be informed prior in case of any curtailment.