

Proposed Outage Program of 215th OCC meeting of NRPC

Sr No	Reference Number	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Request Type	Shutdown Status	NLDC/RLDC Comments
1	RQ163017	OCC_215	rampur_sd	GENERATING UNIT	68.67 MW RAMPUR HEP - UNIT 2	SIVNL	C	Annual plant maintenance of BFV 1	23/Feb/2024	00:00	25/Feb/2024	18:00	Unit 1 & unit 2 will remain under shutdown simultaneously for the same period due to the maintenance of BFV#1	PLANNED	Requested	
2	RQ163010	OCC_215	rampur_sd	GENERATING UNIT	68.67 MW RAMPUR HEP - UNIT 1	SIVNL	C	Annual Planned Maintenance	18/Feb/2024	20:00	27/Feb/2024	18:00	Annual Planned Maintenance	PLANNED	Requested	
3	RQ163008	OCC_215	rampur_sd	GENERATING UNIT	68.67 MW RAMPUR HEP - UNIT 2	SIVNL	C	Annual Planned Maintenance	07/Feb/2024	20:00	16/Feb/2024	18:00	Annual Planned Maintenance	PLANNED	Requested	
4	RQ162309	OCC_215	jhakri_sd	GENERATING UNIT	250 MW NATHPA-JHAKRI HPS - UNIT 2	SIVNL	C	Annual Planned Maintenance of BFV # 01 of 1500MW NJHPS. For this The Unit#01 and Unit#02 will remain under shutdown simultaneously for the same period due to the maintenance of BFV#01.	23/Feb/2024	00:00	25/Feb/2024	18:00	APM of Butterfly Valve No.#01	PLANNED	Requested	
5	RQ162308	OCC_215	jhakri_sd	GENERATING UNIT	250 MW NATHPA-JHAKRI HPS - UNIT 1	SIVNL	C	Annual Planned Maintenance of 250MW Generating Unit#01 of NJHPS.	18/Feb/2024	20:00	27/Feb/2024	18:00	APM of Unit#01.	PLANNED	Requested	
6	RQ162310	OCC_215	jhakri_sd	GENERATING UNIT	250 MW NATHPA-JHAKRI HPS - UNIT 3	SIVNL	C	Annual Planned Maintenance of 250MW Generating Unit#03 of NJHPS.	07/Feb/2024	20:00	16/Feb/2024	18:00	APM of Unit#03.	PLANNED	Requested	
7	RQ162270	OCC_215	ntpcos_sd	GENERATING UNIT	500 MW RIHAND-III STPS - UNIT 1	NTPC	C	overhauling	01/Feb/2024	00:00	08/Mar/2024	23:59	To be taken from 24 January 2023, for 45 Days.	PLANNED	Requested	
8	RQ162275	OCC_215	ntpcos_sd	GENERATING UNIT	210 MW DADRI-I TPS - UNIT 3	NTPC	C	for Boiler License Renewal	26/Feb/2024	00:00	29/Feb/2024	23:59		PLANNED	Requested	
9	RQ162271	OCC_215	ntpcos_sd	GENERATING UNIT	210 MW DADRI-I TPS - UNIT 1	NTPC	C	overhauling	01/Feb/2024	00:00	25/Feb/2024	23:59		PLANNED	Requested	
10	RQ162300	OCC_215	ntpcos_sd	GENERATING UNIT	200 MW KOLDAM HPS - UNIT 4	NTPC	C	overhauling	17/Feb/2024	00:00	26/Feb/2024	23:59		PLANNED	Requested	
11	RQ162296	OCC_215	ntpcos_sd	GENERATING UNIT	200 MW KOLDAM HPS - UNIT 1	NTPC	C	overhauling	02/Feb/2024	00:00	11/Feb/2024	23:59		PLANNED	Requested	
12	RQ162273	OCC_215	ntpcos_sd	GENERATING UNIT	130.19 MW DADRI GPS - UNIT 3	NTPC	C	M4 inspection from 5th -9th Feb 2024.	05/Feb/2024	00:00	09/Feb/2024	23:59		PLANNED	Requested	
13	RQ162274	OCC_215	ntpcos_sd	GENERATING UNIT	109.3 MW AURAIYA GPS - UNIT 5	NTPC	C	for WHRB-1 & WHRB-4 License Renewal	02/Feb/2024	00:00	02/Feb/2024	23:59	half module would be available.	PLANNED	Requested	
14	RQ163212	OCC_215	singoli_sd	GENERATING UNIT	33 MW SINGOLI BHATWARI HEP - UNIT 3	SINGOLI(LTU HP)	C	Annual Maintenance, Jumper tightness etc.	21/Feb/2024	08:00	18/Mar/2024	23:59	annual maintenance	PLANNED	Requested	
15	RQ162294	OCC_215	karcham_sd	GENERATING UNIT	250 MW KARCHAM WANGTOO HPS - UNIT 2	JSW	C	Annual Maintenance of Under water of Unit 2	14/Feb/2024	00:00	28/Feb/2024	23:59		PLANNED	Requested	
16	RQ162556	OCC_215	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2		C	DIVERSION OF LINES DUE TO INFRINGEMENT OF GANGA EXPRESSWAY OF M/S UPEIDA	05/Feb/2024	08:00	05/Feb/2024	18:00	Approval for extension	PLANNED	Requested	
17	RQ162557	OCC_215	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-3		C	DIVERSION OF LINES DUE TO INFRINGEMENT OF GANGA EXPRESSWAY OF M/S UPEIDA	05/Feb/2024	08:00	05/Feb/2024	18:00	Approval for extension	PLANNED	Requested	
18	RQ162558	OCC_215	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-4		C	DIVERSION OF LINES DUE TO INFRINGEMENT OF GANGA EXPRESSWAY OF M/S UPEIDA	05/Feb/2024	08:00	05/Feb/2024	18:00	Approval for extension	PLANNED	Requested	
19	RQ162555	OCC_215	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-1		C	DIVERSION OF LINES DUE TO INFRINGEMENT OF GANGA EXPRESSWAY OF M/S UPEIDA	01/Feb/2024	08:00	05/Feb/2024	18:00	Approval for extension	PLANNED	Requested	
20	RQ163409	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI(PG)-VINDHYACHALPOOL (PG) (PVTSL) CKT-2	PVTSL	D	Line bay AMP work at Vindhyachal (PS) by WR2, Dia to be Kept open at both ends.	20/Feb/2024	08:00	20/Feb/2024	18:00		PLANNED	Requested	
21	RQ163408	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI(PG)-VINDHYACHALPOOL (PG) (PVTSL) CKT-1	PVTSL	D	Line bay AMP work at Vindhyachal (PS) by WR2, Dia to be Kept open at both ends.	19/Feb/2024	08:00	19/Feb/2024	18:00		PLANNED	Requested	
22	RQ163410	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-SATNA (PG) CKT-1	POWERGRID	D	For Switching of Spare with B-ph (For taking B-Ph in Service) at Satna End by WR2	13/Feb/2024	08:00	13/Feb/2024	18:00		PLANNED	Requested	
23	RQ163085	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	POWERGRID	C	Replacement of PDM sensor for arresting SF6 leakage in 707-10R Gas compartments.	09/Feb/2024	09:00	10/Feb/2024	18:00		PLANNED	Requested	
24	RQ162821	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1	POWERGRID	D	For attending shutdown defects and amp of line terminal equipment and Line reactor AND LINE AMP WORKS A/R OFF OF CKT # 2 AND DIA TO BE KEPT OPEN AT BOTH ENDS.	08/Feb/2024	08:00	08/Feb/2024	18:00	PG-WR2-BANASKANTHA	PLANNED	Requested	
25	RQ162822	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2	POWERGRID	D	A/R IN NON AUTO MODE IS REQUIRED FOR FACILITATING LINE WORKS IN CKT # 1	08/Feb/2024	08:00	08/Feb/2024	18:00	PG-WR2-BANASKANTHA	PLANNED	Requested	
26	RQ163412	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-2	POWERGRID	D	RECTIFICATION OF SHUTDOWN NATURE DEFECTS BY ER1	07/Feb/2024	08:00	07/Feb/2024	18:00		PLANNED	Requested	
27	RQ162820	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2	POWERGRID	D	For attending shutdown defects. A/R OFF of ckt # 1 and DIA TO BE KEPT OPEN AT BOTH ENDS	07/Feb/2024	08:00	07/Feb/2024	18:00	PG-WR2-BANASKANTHA	PLANNED	Requested	
28	RQ162819	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1	POWERGRID	D	A/R IN NON AUTO MODE IS REQUIRED FOR FACILITATING LINE WORKS IN CKT # 2	07/Feb/2024	08:00	07/Feb/2024	18:00	PG-WR2-BANASKANTHA	PLANNED	Requested	
29	RQ163411	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIA-GAYA (PG) CKT-1	POWERGRID	D	RECTIFICATION OF SHUTDOWN NATURE DEFECTS BY ER1	05/Feb/2024	08:00	05/Feb/2024	18:00		PLANNED	Requested	
30	RQ162827	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-ZERDA (PG) CKT-1	POWERGRID	D	Yearly AMP Line Bay & Line Reactor. DIA TO BE KEPT OPEN AT BOTH ENDS.	11/Feb/2024	08:00	11/Feb/2024	18:00	PG-WR2-BANASKANTHA	PLANNED	Requested	
31	RQ163413	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-2	POWERGRID	D	For Installation of Aviation Gloible under OPGW installation Work under Strengthening of OPGW Network by ER1. A/R Non auto mode on Ckt 1	01/Feb/2024	08:00	13/Feb/2024	18:00		PLANNED	Requested	

32	RQ162722	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2	POWERGRID	D	For attending Shut Down Nature Defects of Line	29/Feb/2024	09:00	29/Feb/2024	18:00	Kindly approve	PLANNED	Requested	
33	RQ162481	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-MEERUT (PG) CKT-1	POWERGRID	D	Replacement of Polymer insulators and rectification of shutdown nature defects of line	27/Feb/2024	08:00	29/Feb/2024	18:00	Kindly approve	PLANNED	Requested	
34	RQ163399	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-2	POWERGRID	D	AMP of Line & Line Reactor Bay	23/Feb/2024	08:00	23/Feb/2024	18:00		PLANNED	Requested	
35	RQ163214	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-JHATIKARA (PG) CKT-1	POWERGRID	D	For rectification of S/D nature defects.	22/Feb/2024	08:00	23/Feb/2024	18:00		PLANNED	Requested	
36	RQ163240	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-2	POWERGRID	D	For rectification of S/D nature defects.	21/Feb/2024	09:00	21/Feb/2024	18:00		PLANNED	Requested	
37	RQ163213	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-ALIGARH(PG) (PG) CKT-1	POWERGRID	D	For rectification of S/D nature defects.	20/Feb/2024	09:00	20/Feb/2024	18:00		PLANNED	Requested	
38	RQ163400	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KANPUR_GIS-ALIGARH (PG) CKT-1	POWERGRID	D	Tuning of Controlled Switching Device of Line Reactor & checking of operational healthiness by Open/Close of LR as Bus Reactor online	20/Feb/2024	08:00	20/Feb/2024	18:00		PLANNED	Requested	
39	RQ163239	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWERGRID	D	For rectification of S/D nature defects.	19/Feb/2024	09:00	19/Feb/2024	18:00		PLANNED	Requested	
40	RQ163089	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-2	POWERGRID	D	AMP & Testing Work	17/Feb/2024	09:00	17/Feb/2024	18:00		PLANNED	Requested	
41	RQ162640	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-2	POWERGRID	D	Installation of Bird Diverter	16/Feb/2024	15:00	29/Feb/2024	23:00	other ckt put in non auto mode	PLANNED	Requested	
42	RQ162642	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2	POWERGRID	D	Installation of Bird Diverter	16/Feb/2024	15:00	29/Feb/2024	23:00	other ckt put in non auto mode	PLANNED	Requested	
43	RQ163088	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-1	POWERGRID	D	AMP & Testing Work	15/Feb/2024	09:00	15/Feb/2024	18:00		PLANNED	Requested	
44	RQ163398	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWERGRID	D	AMP of Line & Line Reactor Bay	15/Feb/2024	08:00	15/Feb/2024	18:00		PLANNED	Requested	
45	RQ162721	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1	POWERGRID	D	For attending Shut Down Nature Defects of Line	10/Feb/2024	09:00	10/Feb/2024	18:00	Kindly approve	PLANNED	Requested	
46	RQ163187	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-ALIGARH (PG) CKT-1	POWERGRID	D	For rectification of S/D nature defects.	04/Feb/2024	09:00	04/Feb/2024	18:00		PLANNED	Requested	
47	RQ162639	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-1	POWERGRID	D	Installation of Bird Diverter	01/Feb/2024	15:00	15/Feb/2024	23:00	other ckt put in non auto mode	PLANNED	Requested	
48	RQ162641	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1	POWERGRID	D	Installation of Bird Diverter	01/Feb/2024	15:00	15/Feb/2024	23:00	other ckt put in non auto mode	PLANNED	Requested	
49	RQ163083	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASIBALIA (PG) CKT-1	POWERGRID	D	Insulator replacement work inside switchyard	01/Feb/2024	09:00	01/Feb/2024	18:00		PLANNED	Requested	
50	RQ163004	OCC_215	slldcup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-JAWAHARPUR_TPS (UP)	UPPTCL	C	For Annual Maintenance & Testing Works	18/Feb/2024	09:00	18/Feb/2024	17:00		PLANNED	Requested	
51	RQ160665	OCC_215	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-2	UPPTCL	D	* Tightening of Jumper cone Bolts and C.C X* Ring Bolts.	18/Feb/2024	08:00	20/Feb/2024	17:00		PLANNED	Requested	
52	RQ162263	OCC_215	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-MAINPURI (UP) CKT-1	UPPTCL	D	For Annual Maintenance & Testing Works	17/Feb/2024	09:00	17/Feb/2024	17:00		PLANNED	Requested	
53	RQ160664	OCC_215	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-1	UPPTCL	D	* Tightening of Jumper cone Bolts and C.C X* Ring Bolts.	15/Feb/2024	08:00	17/Feb/2024	17:00		PLANNED	Requested	
54	RQ162813	OCC_215	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-GR.NOIDA_2(UPC) (GTL) CKT-1	GTL	D	For 80 Mvar Spare reactor switching activity.	17/Feb/2024	10:00	17/Feb/2024	15:00		PLANNED	Requested	
55	RQ162812	OCC_215	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-GHATAMPUR_TPS(UP) (GTL) CKT-1	GTL	D	1. For 63 Mvar R-phase reactor switching activity and line reactor testing at 765KV Substation Fatehabad . 2. For Fine tuning of CSD at Fatehabad (Agra) end.	15/Feb/2024	10:00	16/Feb/2024	15:00		PLANNED	Requested	
56	RQ162456	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-2		D	Installation of Bird Diverter	16/Feb/2024	08:00	29/Feb/2024	18:00		PLANNED	Requested	
57	RQ162458	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2		D	Installation of Bird Diverter	16/Feb/2024	08:00	29/Feb/2024	18:00		PLANNED	Requested	
58	RQ162460	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_III(PG)-BHADLA(PG) (FBTL) CKT-2		D	Installation of Bird Diverter	16/Feb/2024	08:00	29/Feb/2024	18:00		PLANNED	Requested	
59	RQ162435	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-1		D	For AMP of Line Reactor and Terminal Equipment at Meerut End	15/Feb/2024	09:00	15/Feb/2024	18:00		PLANNED	Requested	
60	RQ162415	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-2		C	For Shifting of Tower number 79 to Safe location	15/Feb/2024	09:00	29/Feb/2024	18:00		PLANNED	Requested	
61	RQ162398	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTOORGARH (PG) CKT-1		D	For attending S/D nature defects/ For line bay amp works	15/Feb/2024	08:00	15/Feb/2024	18:00	A/R of Ajmer-Chittor CK2 to be kept in non Auto mode	PLANNED	Requested	
62	RQ162352	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWIJOR(PG) (PG) CKT-2		D	To attend cross checking Shutdown nature defect/ General Maintenance work CC ring Grading Ring arching Horn, Jumper Bolt fixing	14/Feb/2024	08:00	15/Feb/2024	18:00		PLANNED	Requested	
63	RQ162399	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTOORGARH (PG) CKT-2		D	For attending S/D nature defects/ For line bay amp works	14/Feb/2024	08:00	14/Feb/2024	18:00	A/R of Ajmer-Chittor CK1 to be kept in non Auto mode	PLANNED	Requested	
64	RQ162364	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2		D	Attend S/D nature defect/ General Maintenance work CC ring Grading Ring arching Horn, Jumper Bolt fixing	11/Feb/2024	08:00	12/Feb/2024	18:00	Timely requirement of S/D	PLANNED	Requested	

65	RQ162434	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-MEERUT(PG) (PG) CKT-1		C	UPEIDA DIVERSION WORK	10/Feb/2024	08:00	20/Feb/2024	18:00	Timely requirement of S/D	PLANNED	Requested
66	RQ162387	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-JHATIKARA (PG) CKT-1		D	For attending S/D nature defects	08/Feb/2024	08:00	08/Feb/2024	18:00		PLANNED	Requested
67	RQ162402	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2		D	FOR RECTIFICATION OF SHUTDOWN NATURE DEFECT	07/Feb/2024	09:30	08/Feb/2024	18:00		PLANNED	Requested
68	RQ162389	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-BHIWANI (PG) CKT-1		D	For attending S/D nature defects	06/Feb/2024	08:00	06/Feb/2024	18:00		PLANNED	Requested
69	RQ162401	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1		D	FOR RECTIFICATION OF SHUTDOWN NATURE DEFECT	05/Feb/2024	09:30	06/Feb/2024	18:00		PLANNED	Requested
70	RQ162382	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1		C	NHAI DIVERSION WORK	05/Feb/2024	08:00	19/Feb/2024	20:00		PLANNED	Requested
71	RQ162363	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MEERUT-BHIWANI (PG) CKT-1		D	Attend S/D nature defect	04/Feb/2024	08:00	05/Feb/2024	18:00	Timely requirement of S/D	PLANNED	Requested
72	RQ162372	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1		D	For line bay amp works	02/Feb/2024	08:00	02/Feb/2024	18:00		PLANNED	Requested
73	RQ162388	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-ALIGARH (PG) CKT-1		D	For attending S/D nature defects	02/Feb/2024	08:00	02/Feb/2024	18:00		PLANNED	Requested
74	RQ162376	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_III(PG) (PFTL) CKT-1		D	FOR ERECTION OF FIREWALL OF 765 KV SWLR OF BHADLA-2 CKT-4	01/Feb/2024	16:00	07/Feb/2024	23:59		PLANNED	Requested
75	RQ162455	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-1		D	Installation of Bird Diverter	01/Feb/2024	08:00	15/Feb/2024	18:00		PLANNED	Requested
76	RQ162457	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1		D	Installation of Bird Diverter	01/Feb/2024	08:00	15/Feb/2024	18:00		PLANNED	Requested
77	RQ162459	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_III(PG)-BHADLA(PG) (FBTL) CKT-1		D	Installation of Bird Diverter	01/Feb/2024	08:00	15/Feb/2024	18:00		PLANNED	Requested
78	RQ162381	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1		D	Non auto mode for tower defect rectification work	01/Feb/2024	08:00	29/Feb/2024	20:00	Non auto mode	PLANNED	Requested
79	RQ163201	OCC_215	sldrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-1	RRVPNL	D	Shutdown of line alongwith 240 MVAR line reactor at Anta.Half Yearly Maintenance and Oil Top-up in Line Reactor Bank-I (B-Phase Reactor)	05/Feb/2024	08:00	05/Feb/2024	18:00		PLANNED	Requested
80	RQ162669	OCC_215	cpcc1_sd	BUS	765 KV FATEHGARH_III(PG) - BUS 1		D	FOR BAY EXTENSION WORK BAY 722, 725 UNDER S563 A1 & B1 PACKAGE	21/Feb/2024	17:00	27/Feb/2024	23:59		PLANNED	Requested
81	RQ162629	OCC_215	cpcc1_sd	BUS	765KV BUS 2 AT AJMER(PG)		D	AMP WORK	13/Feb/2024	15:00	13/Feb/2024	23:00		PLANNED	Requested
82	RQ162541	OCC_215	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 2		D	Bay Extension Work	11/Feb/2024	17:00	20/Feb/2024	23:00		PLANNED	Requested
83	RQ162554	OCC_215	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 2		D	BAY EXTENSION WORK UNDER PNTL- Jumpering and bus bar stability test of 765KV Bus-II	08/Feb/2024	08:00	10/Feb/2024	18:00	BAY EXTENSION WORK UNDER PNTL	PLANNED	Requested
84	RQ162553	OCC_215	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 1		D	BAY EXTENSION WORK UNDER PNTL- Jumpering and bus bar stability test of 765KV Bus-I	05/Feb/2024	08:00	07/Feb/2024	18:00	BAY EXTENSION WORK UNDER PNTL	PLANNED	Requested
85	RQ162540	OCC_215	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 1		D	Bay Extension Work	01/Feb/2024	17:00	10/Feb/2024	23:00		PLANNED	Requested
86	RQ162670	OCC_215	cpcc1_sd	BUS	765 KV FATEHGARH_III(PG) - BUS 2		D	FOR BAY EXTENSION WORKS OF BAY 724 & 727 UNDER S501 TBCE PACKAGE	01/Feb/2024	17:00	06/Feb/2024	23:59		PLANNED	Requested
87	RQ162981	OCC_215	cpcc3_sd	BUS	765KV BUS 2 AT BALLIA(PG)	POWERGRID	D	AMP works	13/Feb/2024	10:00	13/Feb/2024	18:00		PLANNED	Requested
88	RQ162980	OCC_215	cpcc3_sd	BUS	765KV BUS 1 AT BALLIA(PG)	POWERGRID	D	AMP works & insulator replacement	01/Feb/2024	10:00	01/Feb/2024	18:00	765 KV Ballia Varanasi Line and Bus 1 s/d required together to replace insulator string in switchyard.	PLANNED	Requested
89	RQ160592	OCC_215	stuup_sd	BUS	765KV BUS 2 AT AGRA FATEHBAD(UP)	UPPTCL	D	* Annual Maintenance of 765KV BUS II and Relay testing of BUS II	05/Feb/2024	09:00	06/Feb/2024	18:00		PLANNED	Requested
90	RQ160591	OCC_215	stuup_sd	BUS	765KV BUS 1 AT AGRA FATEHBAD(UP)	UPPTCL	D	* Annual maintenance of 765KV BUS I And Relay testing	02/Feb/2024	09:00	03/Feb/2024	18:00		PLANNED	Requested
91	RQ162567	OCC_215	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765KV MEERUT(PG)	POWERGRID	D	For attending hotspot on B phase dropper	17/Feb/2024	08:00	17/Feb/2024	18:00		PLANNED	Requested
92	RQ162563	OCC_215	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV KHETRI (PKTSL)	PKTSL	D	For internal inspection and oil leakage attending	15/Feb/2024	08:00	17/Feb/2024	18:00		PLANNED	Requested
93	RQ162564	OCC_215	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV KHETRI (PKTSL)	PKTSL	D	For internal inspection and oil leakage attending	12/Feb/2024	08:00	14/Feb/2024	18:00		PLANNED	Requested
94	RQ162253	OCC_215	stuup_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV GR.NOIDA_2(UPC)	UPPTCL	D	For Annual Maintenance & Testing Works	09/Feb/2024	09:00	09/Feb/2024	17:00		PLANNED	Requested
95	RQ162251	OCC_215	stuup_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765KV HAPUR(UP)	UPPTCL	D	For Annual Maintenance & Testing Works	06/Feb/2024	09:00	06/Feb/2024	17:00		PLANNED	Requested
96	RQ162659	OCC_215	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-2 @AJMER(PG)	POWERGRID	D	FOR AMP WORK	09/Feb/2024	15:00	10/Feb/2024	23:00		PLANNED	Requested
97	RQ162660	OCC_215	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-1 @AJMER(PG)	POWERGRID	D	FOR AMP WORK	07/Feb/2024	15:00	08/Feb/2024	23:00		PLANNED	Requested

98	RQ163415	OCC_215	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON MEERUT-BHIWANI (PG) CKT-1 @BHIWANI(PG)	POWERGRID	D	FOR AMP WORK	02/Feb/2024	08:00	02/Feb/2024	18:00		PLANNED	Requested	
99	RQ162741	OCC_215	cpcc1_sd	BAY	710 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-1 AT BIKANER	POWERGRID	D	CB OVERHOLLING & AMP WORK	29/Feb/2024	15:00	29/Feb/2024	23:00		PLANNED	Requested	
100	RQ162737	OCC_215	cpcc1_sd	BAY	715 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT BIKANER(PG) (POWERGRID) AT 765 KV BIKANER(PG)	POWERGRID	D	CB OVERHOLLING & AMP WORK	28/Feb/2024	15:00	28/Feb/2024	23:00		PLANNED	Requested	
101	RQ162740	OCC_215	cpcc1_sd	BAY	710R MAIN BAY - 330 MVAR LR ON 765 KV BIKANER-MOGA (PG) CKT-1 @BIKANER(PG) AT BIKANER-MOGA(PG)	POWERGRID	D	CB OVERHOLLING & AMP WORK	28/Feb/2024	15:00	28/Feb/2024	22:00	at Bikaner	PLANNED	Requested	
102	RQ162748	OCC_215	cpcc2_sd	BAY	704R MAIN BAY - 330 MVAR LR ON 765 KV BIKANER-MOGA (PG) CKT-2 @MOGA(PG) (POWERGRID) AT MOGA (PG) (POWERGRID)	POWERGRID	D	AMP of Bay equipment	28/Feb/2024	08:30	28/Feb/2024	18:00	Kindly approve	PLANNED	Requested	
103	RQ162747	OCC_215	cpcc2_sd	BAY	701R MAIN BAY - 330 MVAR LR ON 765 KV BIKANER-MOGA (PG) CKT-1 @MOGA(PG) (POWERGRID) AT BIKANER	POWERGRID	D	AMP of Bay equipment	27/Feb/2024	08:30	27/Feb/2024	18:00	Kindly approve for 701R bay at Moga SS	PLANNED	Requested	
104	RQ162739	OCC_215	cpcc1_sd	BAY	713 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-2 AT BIKANER	POWERGRID	D	CB OVERHOLLING & AMP WORK	23/Feb/2024	15:00	23/Feb/2024	23:00		PLANNED	Requested	
105	RQ162738	OCC_215	cpcc1_sd	BAY	713R MAIN BAY - 330 MVAR LR ON 765 KV BIKANER-MOGA (PG) CKT-2 @BIKANER(PG) (POWERGRID) AT MOGA (PG) (POWERGRID)	POWERGRID	D	CB OVERHOLLING & AMP WORK	22/Feb/2024	15:00	22/Feb/2024	23:00		PLANNED	Requested	
106	RQ162736	OCC_215	cpcc1_sd	BAY	712 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT BIKANER(PG)	POWERGRID	D	CB OVERHOLLING & AMP WORK	21/Feb/2024	15:00	21/Feb/2024	23:00		PLANNED	Requested	
107	RQ163053	OCC_215	cpcc3_sd	BAY	711 TIE BAY - 765 KV AGRA-FATEHPUR (PG) CKT-2 AND FUTURE AT AGRA(PG)	POWERGRID	D	AMP works	21/Feb/2024	10:00	21/Feb/2024	18:00		PLANNED	Requested	
108	RQ162751	OCC_215	cpcc2_sd	BAY	711 TIE BAY - 765KV MOGA-BHIWANI (PG) CKT-1 AND 765/400KV 1500 MVA ICT 2 AT MOGA(PG)	POWERGRID	C	Overhauling of CB	21/Feb/2024	08:30	22/Feb/2024	18:00	Kindly approve	PLANNED	Requested	
109	RQ163052	OCC_215	cpcc3_sd	BAY	710 MAIN BAY - 765 KV AGRA-FATEHPUR (PG) CKT-2 AND 765KV BUS 1 AT AGRA(PG)	POWERGRID	D	AMP works	19/Feb/2024	10:00	19/Feb/2024	18:00		PLANNED	Requested	
110	RQ162750	OCC_215	cpcc2_sd	BAY	709 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT MOGA(PG)	POWERGRID	C	Overhauling of CB	19/Feb/2024	08:30	20/Feb/2024	18:00	Kindly approve	PLANNED	Requested	
111	RQ162752	OCC_215	cpcc2_sd	BAY	708 TIE BAY - 765KV MOGA-MEERUT (PG) CKT-1 AND 765/400KV 1500 MVA ICT 1 AT MOGA(PG)	POWERGRID	C	Overhauling of CB	16/Feb/2024	08:30	17/Feb/2024	18:00	Kindly approve	PLANNED	Requested	
112	RQ163029	OCC_215	cpcc3_sd	BAY	712 MAIN BAY - 330 MVAR BUS REACTOR NO 1 AT 765KV FATEHPUR(PG)	POWERGRID	D	AMP works	15/Feb/2024	10:00	15/Feb/2024	18:00		PLANNED	Requested	
113	RQ162996	OCC_215	cpcc3_sd	BAY	705 TIE BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV BALIA(PG) AND 765KV BALIA-LUCKNOW_2 (PG) CKT-1	POWERGRID	D	For insulator replacement work	15/Feb/2024	10:00	15/Feb/2024	18:00		PLANNED	Requested	
114	RQ162735	OCC_215	cpcc1_sd	BAY	709 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT BIKANER(PG)	POWERGRID	D	CB OVERHOLLING & AMP WORK	14/Feb/2024	15:00	14/Feb/2024	23:00		PLANNED	Requested	
115	RQ163028	OCC_215	cpcc3_sd	BAY	711 TIE BAY - 765KV AGRA-FATEHPUR (PG) CKT-2 AND FUTURE AT FATEHPUR(PG)	POWERGRID	D	AMP works	14/Feb/2024	10:00	14/Feb/2024	18:00		PLANNED	Requested	
116	RQ162994	OCC_215	cpcc3_sd	BAY	702 TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV BALIA(PG) AND FUTURE	POWERGRID	D	For insulator replacement work	14/Feb/2024	10:00	14/Feb/2024	18:00		PLANNED	Requested	
117	RQ162749	OCC_215	cpcc2_sd	BAY	705 TIE BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV MOGA(PG) (POWERGRID) AND 330 MVAR LR ON 765 KV BIKANER-MOGA (PG) CKT-2 @MOGA(PG) AT 765 KV MOGA(PG) (POWERGRID)	POWERGRID	C	Overhauling of CB	14/Feb/2024	08:30	15/Feb/2024	18:00	Kindly approve	PLANNED	Requested	

118	RQ162733	OCC_215	cpcc1_sd	BAY	707 MAIN BAY - 765 KV BIKANER-BHADLA_2 (PG) CKT-2 (POWERGRID) AND 765 KV BIKANER(PG) - BUS 1 AT 765 KV BIKANER(PG) (POWERGRID)	POWERGRID	D	CB OVERHOLLING & AMP WORK	09/Feb/2024	15:00	09/Feb/2024	22:00		PLANNED	Requested	
119	RQ163019	OCC_215	cpcc3_sd	BAY	709 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT BALLIA(PG)	POWERGRID	D	AMP works	09/Feb/2024	10:00	09/Feb/2024	18:00		PLANNED	Requested	
120	RQ163417	OCC_215	cpcc1_sd	BAY	720 TIE BAY - 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AND 240 MVAR BUS REACTOR NO 3 AT 765KV BHIWANI(PG)	POWERGRID	D	FOR AMP WORK	09/Feb/2024	08:00	09/Feb/2024	18:00		PLANNED	Requested	
121	RQ163027	OCC_215	cpcc3_sd	BAY	708 TIE BAY - 765 KV AGRA-FATEHPUR (PG) CKT-1 (POWERGRID) AND 765KV BUS 2 AT FATEHPUR(PG) AT 765 KV FATEHPUR(PG) (POWERGRID)	POWERGRID	D	AMP works	08/Feb/2024	10:00	08/Feb/2024	18:00		PLANNED	Requested	
122	RQ163416	OCC_215	cpcc1_sd	BAY	719 MAIN BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AT BHIWANI(PG)	POWERGRID	D	FOR AMP WORK	08/Feb/2024	08:00	08/Feb/2024	18:00		PLANNED	Requested	
123	RQ162732	OCC_215	cpcc1_sd	BAY	706 MAIN BAY - 765 KV BIKANER-BHADLA_2 (PG) CKT-1 (POWERGRID)	POWERGRID	D	CB OVERHOLLING & AMP WORK	07/Feb/2024	14:00	07/Feb/2024	23:00		PLANNED	Requested	
124	RQ163026	OCC_215	cpcc3_sd	BAY	705 TIE BAY - 765KV FATEHPUR(PG)-SASARAM(PG) (UNDEF) CKT-1 AND 765/400KV 1500 MVA ICT 1 AT FATEHPUR(PG)	POWERGRID	D	AMP works	07/Feb/2024	10:00	07/Feb/2024	18:00		PLANNED	Requested	
125	RQ163054	OCC_215	cpcc3_sd	BAY	701 MAIN BAY - 765 KV AGRA-GWALIOR (PG) CKT-2 AND 765KV BUS 1 AT AGRA(PG)	POWERGRID	D	AMP works	05/Feb/2024	10:00	05/Feb/2024	18:00		PLANNED	Requested	
126	RQ162731	OCC_215	cpcc1_sd	BAY	705 TIE BAY - 765 KV BIKANER-BHADLA_2 (PG) CKT-1 (POWERGRID) AND 765 KV AJMER-BHADLA_2 (PG) CKT-1 AT 765 KV BHADLA_2 (PG) (POWERGRID)	POWERGRID	D	CB OVERHOLLING & AMP WORK	05/Feb/2024	08:00	05/Feb/2024	18:00		PLANNED	Requested	
127	RQ162729	OCC_215	cpcc1_sd	BAY	706 MAIN BAY - 765 KV BIKANER-BHADLA_2 (PG) CKT-1 (POWERGRID)	POWERGRID	D	FOR AMP WORK	03/Feb/2024	15:00	04/Feb/2024	23:00		PLANNED	Requested	
128	RQ162985	OCC_215	cpcc3_sd	BAY	704 MAIN BAY - 765KV BALLIA-LUCKNOW_2 (PG) CKT-1 AT BALLIA(PG)	POWERGRID	D	AMP works	02/Feb/2024	10:00	02/Feb/2024	18:00		PLANNED	Requested	
129	RQ162728	OCC_215	cpcc1_sd	BAY	703 MAIN BAY - 765 KV BIKANER-BHADLA_2 (PG) CKT-2 (POWERGRID)	POWERGRID	D	AMP OF BAY	01/Feb/2024	15:00	03/Feb/2024	23:00		PLANNED	Requested	
130	RQ162730	OCC_215	cpcc1_sd	BAY	704 MAIN BAY - 765 KV BIKANER(PG) - BUS 1 (POWERGRID) AND 765 KV BIKANER-BHADLA_2 (PG) CKT-1 AT 765 KV BIKANER(PG) (POWERGRID)	POWERGRID	D	CB OVERHOLLING & AMP WORK	01/Feb/2024	15:00	02/Feb/2024	23:00		PLANNED	Requested	
131	RQ162734	OCC_215	cpcc1_sd	BAY	708 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT BIKANER(PG) (POWERGRID) AND 765 KV BIKANER-BHADLA_2 (PG) CKT-2 AT 765 KV BIKANER(PG) (POWERGRID)	POWERGRID	D	CB OVERHOLLING & AMP WORK	01/Feb/2024	15:00	29/Feb/2024	23:00		PLANNED	Requested	
132	RQ163267	OCC_215	slcds_sd	BAY	70752B MAIN BAY - 765KV ANTA-PHAGI (RS) CKT-2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	28/Feb/2024	08:00	28/Feb/2024	18:00		PLANNED	Requested	
133	RQ163249	OCC_215	slcds_sd	BAY	70652T TIE BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-1 AND 765KV ANTA-PHAGI (RS) CKT-1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	12/Feb/2024	08:00	12/Feb/2024	18:00		PLANNED	Requested	
134	RQ163250	OCC_215	slcds_sd	BAY	70252B MAIN BAY - 765/400KV 1500 MVA ICT 2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	07/Feb/2024	08:00	07/Feb/2024	18:00		PLANNED	Requested	
135	RQ163251	OCC_215	slcds_sd	BAY	70252T TIE BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 AND 765/400KV 1500 MVA ICT 2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	06/Feb/2024	08:00	06/Feb/2024	18:00		PLANNED	Requested	

136	RQ163253	OCC_215	slcdcrs_sd	BAY	70152T TIE BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AND 765/400KV 1500 MVA ICT 1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	05/Feb/2024	08:00	05/Feb/2024	18:00		PLANNED	Requested	
137	RQ163252	OCC_215	slcdcrs_sd	BAY	70152B MAIN BAY - 765/400KV 1500 MVA ICT 1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	02/Feb/2024	08:00	02/Feb/2024	18:00		PLANNED	Requested	
138	RQ162587	OCC_215	cpcc1_sd	BAY	714 TIE BAY - 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1 (BKTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (BKTL)		D	CB OVERHOLLING & AMP WORK	26/Feb/2024	09:30	26/Feb/2024	18:00		PLANNED	Requested	
139	RQ162586	OCC_215	cpcc1_sd	BAY	713 MAIN BAY - 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1 (BKTL)		D	CB OVERHOLLING & AMP WORK	23/Feb/2024	09:30	23/Feb/2024	18:00		PLANNED	Requested	
140	RQ162594	OCC_215	cpcc1_sd	BAY	411 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL) (PKTSL) AND FUTURE AT 400 KV KHETRI (PKTSL) (PKTSL)		D	FOR PROVIDING INSULATION SLEEVE ON WIRES IN CB MB	23/Feb/2024	09:00	23/Feb/2024	18:00	FOR PROVIDING INSULATION SLEEVE ON WIRES IN CB MB	PLANNED	Requested	
141	RQ162585	OCC_215	cpcc1_sd	BAY	711 TIE BAY - 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-2 (BKTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (BKTL)		D	CB OVERHOLLING & AMP WORK	19/Feb/2024	09:30	19/Feb/2024	18:00		PLANNED	Requested	
142	RQ162581	OCC_215	cpcc1_sd	BAY	718 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG) (POWERGRID)		D	AMP OF BAY	16/Feb/2024	17:00	18/Feb/2024	23:00		PLANNED	Requested	
143	RQ162584	OCC_215	cpcc1_sd	BAY	710 MAIN BAY - 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-2 (BKTL)		D	CB OVERHOLLING & AMP WORK	16/Feb/2024	09:30	16/Feb/2024	18:00		PLANNED	Requested	
144	RQ162580	OCC_215	cpcc1_sd	BAY	715 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG) (POWERGRID)		D	AMP OF BAY	14/Feb/2024	17:00	15/Feb/2024	23:00		PLANNED	Requested	
145	RQ162579	OCC_215	cpcc1_sd	BAY	709 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA_2 (PG) (POWERGRID)		D	AMP OF BAY	09/Feb/2024	17:00	11/Feb/2024	23:00		PLANNED	Requested	
146	RQ162590	OCC_215	cpcc1_sd	BAY	717 TIE BAY - 765KV JHATIKARA-ALIGARH (PG) CKT-1 AND 765/400KV 1500 MVA ICT 4 AT JHATIKARA(PG)		D	AMP WORK	08/Feb/2024	09:00	08/Feb/2024	18:00		PLANNED	Requested	
147	RQ162578	OCC_215	cpcc1_sd	BAY	710 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 (POWERGRID)		D	AMP OF BAY	07/Feb/2024	17:00	09/Feb/2024	23:00		PLANNED	Requested	
148	RQ162589	OCC_215	cpcc1_sd	BAY	704 MAIN BAY - 765KV AGRA-JHATIKARA (PG) CKT-1 AT JHATIKARA(PG)		D	AMP WORK	06/Feb/2024	09:00	06/Feb/2024	18:00		PLANNED	Requested	
149	RQ162577	OCC_215	cpcc1_sd	BAY	707 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-1 (POWERGRID)		D	AMP OF BAY	05/Feb/2024	17:00	06/Feb/2024	23:00		PLANNED	Requested	
150	RQ162582	OCC_215	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG) (POWERGRID) AND FUTURE AT 765 KV BHADLA_2 (PG) (POWERGRID)		C	Erection of Equipment in Bay 713	01/Feb/2024	17:00	29/Feb/2024	23:00		PLANNED	Requested	
151	RQ162265	OCC_215	stuup_sd	BAY	711 TIE BAY - 765 KV GR.NOIDA_2(UPC)-HAPUR (UP) CKT-1 AND 765/400 KV 1500 MVA ICT 2 AT HAPUR(UP) AT 765 KV HAPUR(UP)	UPPTCL	D	For Annual Maintenance & Testing Works	20/Feb/2024	09:00	20/Feb/2024	18:00		PLANNED	Requested	
152	RQ163436	OCC_215	cpcc3_sd	BAY	706 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT RAMPUR_PRSTL (UP) (UPPTCL) AND FUTURE AT 765 KV RAMPUR_PRSTL (UP) (UPPTCL)	UPPTCL	D	AMP works	06/Feb/2024	10:00	06/Feb/2024	18:00		PLANNED	Requested	
153	RQ163435	OCC_215	cpcc3_sd	BAY	707 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT RAMPUR_PRSTL (UP) (UPPTCL) AT 765 KV RAMPUR_PRSTL (UP)	UPPTCL	D	AMP works	06/Feb/2024	10:00	06/Feb/2024	18:00		PLANNED	Requested	

154	RQ162798	OCC_215	stuup_sd	BAY	706 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT RAMPUR_PRSTL (UP) (UPPTCL) AND FUTURE AT 765 KV RAMPUR_PRSTL (UP) (UPPTCL)	UPPTCL	D	Annual Maintenance, Jumper tightness etc.	06/Feb/2024	09:00	06/Feb/2024	17:30		PLANNED	Requested	
155	RQ162797	OCC_215	stuup_sd	BAY	707 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT RAMPUR_PRSTL (UP) (UPPTCL) AT 765 KV RAMPUR_PRSTL (UP)	UPPTCL	D	Annual Maintenance, Jumper tightness etc.	06/Feb/2024	09:00	06/Feb/2024	17:30		PLANNED	Requested	
156	RQ163434	OCC_215	cpcc3_sd	BAY	702 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT RAMPUR_PRSTL (UP) (UPPTCL) AND FUTURE AT 765 KV RAMPUR_PRSTL (UP) (UPPTCL)	UPPTCL	D	AMP works	02/Feb/2024	10:00	02/Feb/2024	18:00		PLANNED	Requested	
157	RQ162799	OCC_215	stuup_sd	BAY	703 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT RAMPUR_PRSTL (UP) (UPPTCL) AT 765 KV RAMPUR_PRSTL (UP)	UPPTCL	D	Annual Maintenance, Jumper tightness etc.	02/Feb/2024	09:00	02/Feb/2024	17:30		PLANNED	Requested	
158	RQ162800	OCC_215	stuup_sd	BAY	702 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT RAMPUR_PRSTL (UP) (UPPTCL) AND FUTURE AT 765 KV RAMPUR_PRSTL (UP) (UPPTCL)	UPPTCL	D	Annual Maintenance, Jumper tightness etc.	02/Feb/2024	09:00	02/Feb/2024	17:30		PLANNED	Requested	
159	RQ163433	OCC_215	cpcc3_sd	BAY	703 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT RAMPUR_PRSTL (UP) (UPPTCL) AT 765 KV RAMPUR_PRSTL (UP)	UPPTCL	D	AMP works	02/Feb/2024	08:00	02/Feb/2024	18:00		PLANNED	Requested	
160	RQ162506	OCC_215	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL)		D	For attending oil leakage	28/Feb/2024	09:00	29/Feb/2024	18:00	For attending oil leakage	PLANNED	Requested	
161	RQ162505	OCC_215	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL)		D	For attending oil leakage & CSD fine tuning under 400KV bay extension work	26/Feb/2024	09:00	27/Feb/2024	18:00	For attending oil leakage	PLANNED	Requested	
162	RQ162519	OCC_215	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT MEERUT(PG)		D	For attending Hotspot on 89T	18/Feb/2024	08:00	18/Feb/2024	18:00		PLANNED	Requested	
163	RQ162503	OCC_215	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT CHITTOORGARH(PG)		D	For LBB testing for commissioning of TBCB neemuch bay	16/Feb/2024	08:00	16/Feb/2024	18:00		PLANNED	Requested	
164	RQ162499	OCC_215	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BIKANER(PG)		D	AMP WORK	15/Feb/2024	17:00	15/Feb/2024	23:00		PLANNED	Requested	
165	RQ162504	OCC_215	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT JHATIKARA(PG)		D	FOR AMP WORK	13/Feb/2024	09:00	13/Feb/2024	18:00		PLANNED	Requested	
166	RQ162502	OCC_215	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT CHITTOORGARH(PG)		D	For LBB testing for commissioning of TBCB neemuch bay	13/Feb/2024	08:00	13/Feb/2024	18:00		PLANNED	Requested	
167	RQ162492	OCC_215	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA_2 (PG)		D	Commissioning of 720 Bay	05/Feb/2024	17:00	07/Feb/2024	23:00		PLANNED	Requested	
168	RQ162491	OCC_215	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG)		D	AMP WORK	03/Feb/2024	17:00	04/Feb/2024	23:00		PLANNED	Requested	
169	RQ162490	OCC_215	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG)		D	AMP WORK	01/Feb/2024	17:00	03/Feb/2024	23:00		PLANNED	Requested	
170	RQ162818	OCC_215	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT HAPUR(UP)	UPPTCL	D	Normalization of 1500 MVA 765 KV ICT-1	24/Feb/2024	10:00	24/Feb/2024	11:00	Spare phase will be free and 1500 MVA 765 KV ICT-1 will be charge by R phase, Y phase and B Phase	PLANNED	Requested	
171	RQ162244	OCC_215	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT GR.NOIDA_2(UPC)	UPPTCL	D	For Maintenance & Testing Works of 1500 MVA 765 KV ICT-1 B phase	21/Feb/2024	09:00	21/Feb/2024	14:00	B phase will be free and 1500 MVA 765 KV ICT-1 will be charge by R phase, Y phase and Spare Phase	PLANNED	Requested	
172	RQ162528	OCC_215	stuup_sd	TRANSFORMER	765/21 KV 825 MVA GT 2 AT LALITPUR(LPG)	UPPTCL	C	For Preventive checks , Monsoon protection & To attend oil leakage if any.	15/Feb/2024	10:00	21/Feb/2024	18:00	UPPCL Approved outage of LPGCL Unit#2 (660 MW) For Boiler License renewal from FEB-2024	PLANNED	Requested	
173	RQ160583	OCC_215	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT AGRA FATEHBAD(UP)	UPPTCL	D	* For Checking of CVT Selection Logic of ICT HV and IV side as it is not working properly by SCADA Engineer.	13/Feb/2024	09:00	13/Feb/2024	18:00		PLANNED	Requested	
174	RQ160562	OCC_215	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT AGRA FATEHBAD(UP)	UPPTCL	D	* For Annual Maintenance and Testing Work of ICT Units and Relays at 765KV X Substation fatehabad Agra	07/Feb/2024	09:00	08/Feb/2024	18:00		PLANNED	Requested	
175	RQ162817	OCC_215	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT HAPUR(UP)	UPPTCL	C	For Maintenance & Testing Works of 1500 MVA 765 KV ICT-1 B phase	07/Feb/2024	09:00	07/Feb/2024	14:00	B phase will be free and 1500 MVA 765 KV ICT-1 will be charge by R phase, Y phase and Spare Phase	PLANNED	Requested	
176	RQ162802	OCC_215	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT RAMPUR_PRSTL (UP)	UPPTCL	D	Annual Maintenance, Jumper tightness etc.	05/Feb/2024	09:00	05/Feb/2024	17:30		PLANNED	Requested	
177	RQ163429	OCC_215	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT RAMPUR_PRSTL (UP)	UPPTCL	D	AMP works	05/Feb/2024	08:00	05/Feb/2024	18:00		PLANNED	Requested	

178	RQ162538	OCC_215	stuup_sd	TRANSFORMER	765/21 KV 825 MVA GT 1 AT BARA(UP)	UPPTCL	C	OILFILTRATION	02/Feb/2024	08:00	28/Feb/2024	22:00	RELATED TO U#1 Annual SHUTDOWN	PLANNED	Requested	
179	RQ162269	OCC_215	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BARA(UP)	UPPTCL	C	OILFILTRATION	02/Feb/2024	08:00	25/Feb/2024	22:00	RELATED TO U#1 Annual SHUTDOWN	PLANNED	Requested	
180	RQ163428	OCC_215	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT RAMPUR_PRSTL (UP)	UPPTCL	D	AMP works	01/Feb/2024	10:00	01/Feb/2024	18:00		PLANNED	Requested	
181	RQ162801	OCC_215	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT RAMPUR_PRSTL (UP)	UPPTCL	D	Annual Maintenance, Jumper tightness etc.	01/Feb/2024	09:00	01/Feb/2024	17:30		PLANNED	Requested	
182	RQ162823	OCC_215	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BARA(UP)	UPPTCL	D	attending punch point and fixing of patch cord between FOTS device to display unit	01/Feb/2024	08:00	03/Feb/2024	18:00		PLANNED	Requested	
183	RQ163042	OCC_215	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT ALGARH(PG)	POWERGRID	D	AMP works	16/Feb/2024	10:00	16/Feb/2024	18:00		PLANNED	Requested	
184	RQ163041	OCC_215	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT ALGARH(PG)	POWERGRID	D	AMP works	15/Feb/2024	10:00	15/Feb/2024	18:00		PLANNED	Requested	
185	RQ163169	OCC_215	sldcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	09/Feb/2024	08:00	09/Feb/2024	18:00		PLANNED	Requested	
186	RQ163177	OCC_215	sldcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT ANTA(RS)	RRVPNL	D	Half Yearly Maintenance work	07/Feb/2024	08:00	07/Feb/2024	18:00		PLANNED	Requested	
187	RQ163174	OCC_215	sldcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT ANTA(RS)	RRVPNL	D	Half Yearly Maintenance work	06/Feb/2024	08:00	06/Feb/2024	18:00		PLANNED	Requested	
188	RQ163145	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH(PG)-BAGLIHAR(JK) (JKSPDCL) CKT-1	POWERGRID/J KSPDCL	D	Installation of Transmission Line Arrester	29/Feb/2024	09:00	29/Feb/2024	18:00	Kindly approve	PLANNED	Requested	
189	RQ163151	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH(PG)-BAGLIHAR(JK) (JKSPDCL) CKT-1	POWERGRID/J KSPDCL	D	AR non auto mode required for safety of manpower working in 400KV Kishenpur-New Wanpoh ckt-1	26/Feb/2024	09:00	26/Feb/2024	18:00	Kindly approve	PLANNED	Requested	
190	RQ163155	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (JKSPDCL) CKT-3	POWERGRID/J KSPDCL	D	AR non auto mode required for safety of manpower working in 400KV Kishenpur-New Wanpoh ckt-1	26/Feb/2024	09:00	26/Feb/2024	18:00	Kindly approve	PLANNED	Requested	
191	RQ162776	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH(PG)-BAGLIHAR(JK) (JKSPDCL) CKT-1	POWERGRID/J KSPDCL	D	Rectification of shutdown nature defects of the line	20/Feb/2024	09:00	20/Feb/2024	18:00	Kindly approve	PLANNED	Requested	
192	RQ163149	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH(PG)-BAGLIHAR(JK) (JKSPDCL) CKT-1	POWERGRID/J KSPDCL	D	AR non auto mode required for safety of manpower working in 400KV Kishenpur-New Wanpoh ckt-1	16/Feb/2024	09:00	16/Feb/2024	18:00	Kindly approve	PLANNED	Requested	
193	RQ163154	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (JKSPDCL) CKT-3	POWERGRID/J KSPDCL	D	AR non auto mode required for safety of manpower working in 400KV Kishenpur-New Wanpoh ckt-1	16/Feb/2024	09:00	16/Feb/2024	18:00	Kindly approve	PLANNED	Requested	
194	RQ163143	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH(PG)-BAGLIHAR(JK) (JKSPDCL) CKT-1	POWERGRID/J KSPDCL	D	Installation of Transmission Line Arrester	12/Feb/2024	09:00	12/Feb/2024	18:00	Kindly approve	PLANNED	Requested	
195	RQ163141	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH(PG)-BAGLIHAR(JK) (JKSPDCL) CKT-1	POWERGRID/J KSPDCL	D	Installation of Transmission Line Arrester	09/Feb/2024	09:00	09/Feb/2024	18:00	Kindly approve	PLANNED	Requested	
196	RQ163147	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH(PG)-BAGLIHAR(JK) (JKSPDCL) CKT-1	POWERGRID/J KSPDCL	D	AR non auto mode required for safety of manpower working in 400KV Kishenpur-New Wanpoh ckt-1	08/Feb/2024	09:00	08/Feb/2024	18:00	Kindly approve	PLANNED	Requested	
197	RQ163153	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (JKSPDCL) CKT-3	POWERGRID/J KSPDCL	D	AR non auto mode required for safety of manpower working in 400KV Kishenpur-New Wanpoh ckt-1	08/Feb/2024	09:00	08/Feb/2024	18:00	Kindly approve	PLANNED	Requested	
198	RQ163146	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1	POWERGRID	D	AR non auto mode required for safety of manpower working in 400KV New Wanpoh-Baghliar ckt-1	29/Feb/2024	09:00	29/Feb/2024	18:00	Kindly approve	PLANNED	Requested	
199	RQ163310	OCC_215	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2	POWERGRID	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	28/Feb/2024	16:00	28/Feb/2024	23:00		PLANNED	Requested	
200	RQ163077	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-1	POWERGRID	D	Rectification work at Loc. No. 103	28/Feb/2024	09:00	28/Feb/2024	18:00	Kindly approve	PLANNED	Requested	
201	RQ163391	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-PANKI(UP) (PG) CKT-2	POWERGRID	D	For Jumper closing of 405-89B isolator after isolator retrofitment	28/Feb/2024	08:00	28/Feb/2024	18:00		PLANNED	Requested	
202	RQ163392	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-KANPUR (PG) CKT-2	POWERGRID	D	For normalization of 400kv Kanpur-Panki-2 & 400kv Kanpur-Fatehpur-2 as 400kv Fatehpur-Panki-2	28/Feb/2024	08:00	28/Feb/2024	18:00		PLANNED	Requested	
203	RQ163309	OCC_215	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1	POWERGRID	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	27/Feb/2024	16:00	27/Feb/2024	23:00		PLANNED	Requested	
204	RQ162773	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-1	POWERGRID	D	Rectification of shutdown nature defects of the line	27/Feb/2024	09:00	27/Feb/2024	18:00	Kindly approve	PLANNED	Requested	
205	RQ162324	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWERGRID	D	AMP work of Line Equipment & rectification of shutdown nature defects of line.	27/Feb/2024	09:00	27/Feb/2024	18:00	Kindly approve	PLANNED	Requested	
206	RQ162774	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-2	POWERGRID	D	Rectification of shutdown nature defects of the line	26/Feb/2024	09:00	26/Feb/2024	18:00	Kindly approve	PLANNED	Requested	
207	RQ163152	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1	POWERGRID	D	Installation of Transmission Line Arrester	26/Feb/2024	09:00	26/Feb/2024	18:00	Kindly approve	PLANNED	Requested	
208	RQ162323	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWERGRID	D	AMP work of Line Equipment & rectification of shutdown nature defects of line.	26/Feb/2024	09:00	26/Feb/2024	18:00	Kindly approve	PLANNED	Requested	



209	RQ163395	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-3	POWERGRID	D	80 MVAR line reactor protection scheme modification	25/Feb/2024	08:00	25/Feb/2024	18:00		PLANNED	Requested	
210	RQ162322	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-SAMBA (PG) CKT-2	POWERGRID	D	AMP work of Line Equipment & rectification of shutdown nature defects of line.	24/Feb/2024	09:00	24/Feb/2024	18:00	Kindly approve	PLANNED	Requested	
211	RQ163087	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI(PG)-ORAI(UP) (PG) CKT-2	POWERGRID	D	Installation of counter weight and insulation sleeve and shutdown nature rectification work.	24/Feb/2024	09:00	24/Feb/2024	18:00		PLANNED	Requested	
212	RQ163394	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-2	POWERGRID	D	80 MVAR line reactor protection scheme modification	24/Feb/2024	08:00	24/Feb/2024	18:00		PLANNED	Requested	
213	RQ162321	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-SAMBA (PG) CKT-1	POWERGRID	D	AMP work of Line Equipment & rectification of shutdown nature defects of line.	23/Feb/2024	09:00	23/Feb/2024	18:00	Kindly approve	PLANNED	Requested	
214	RQ162305	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBHA-JALANDHAR (PG) CKT-1	POWERGRID	D	AMP of Line Equipments and rectification of shutdown nature defects of line.	23/Feb/2024	09:00	23/Feb/2024	18:00	Kindly approve	PLANNED	Requested	
215	RQ162277	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH-PATIALA (PG) CKT-2	POWERGRID	D	AMP of Line Equipments and rectification of shutdown nature defects of line.	23/Feb/2024	09:00	24/Feb/2024	18:00	Kindly approve	PLANNED	Requested	
216	RQ162306	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBHA-JALANDHAR (PG) CKT-2	POWERGRID	D	AMP of Line Equipments and rectification of shutdown nature defects of line.	23/Feb/2024	09:00	23/Feb/2024	18:00	Kindly approve	PLANNED	Requested	
217	RQ163115	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY 2-JAULIVI (PG) CKT-2	POWERGRID	D	For Isolation of Gas Zone Tripping, PRD Tripping Scheme Modification and Scheme Modification for NGR	23/Feb/2024	09:00	23/Feb/2024	18:00		PLANNED	Requested	
218	RQ163086	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI(PG)-ORAI(UP) (PG) CKT-1	POWERGRID	D	Installation of insulation sleeve and shutdown nature rectification work.	23/Feb/2024	09:00	23/Feb/2024	18:00		PLANNED	Requested	
219	RQ163393	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWERGRID	D	80 MVAR line reactor protection scheme modification	23/Feb/2024	08:00	23/Feb/2024	18:00		PLANNED	Requested	
220	RQ163079	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWERGRID	D	AR non auto mode required for safety of manpower working in ckt-4	22/Feb/2024	09:00	22/Feb/2024	18:00	Kindly approve	PLANNED	Requested	
221	RQ162482	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-1	POWERGRID	D	For rectification of shutdown nature defects of line.	22/Feb/2024	08:00	22/Feb/2024	18:00	Kindly approve	PLANNED	Requested	
222	RQ163082	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAU(UP)-BALIA(PG) (PG) CKT-1	POWERGRID	D	AMP WORK	21/Feb/2024	09:00	21/Feb/2024	18:00		PLANNED	Requested	
223	RQ162723	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-1	POWERGRID	D	For attending Shut Down Nature Defects of Line	21/Feb/2024	09:00	21/Feb/2024	18:00	Kindly approve	PLANNED	Requested	
224	RQ163080	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWERGRID	D	AR non auto mode required for safety of manpower working in ckt-3	21/Feb/2024	09:00	21/Feb/2024	18:00	Kindly approve	PLANNED	Requested	
225	RQ162320	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-1	POWERGRID	D	AMP work of Line Equipment & rectification of shutdown nature defects of line.	21/Feb/2024	09:00	21/Feb/2024	18:00	Kindly approve	PLANNED	Requested	
226	RQ162276	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH-PATIALA (PG) CKT-1	POWERGRID	D	AMP of Line Equipments and rectification of shutdown nature defects of line.	21/Feb/2024	09:00	22/Feb/2024	18:00	Kindly approve	PLANNED	Requested	
227	RQ163114	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY 2-JAULIVI (PG) CKT-1	POWERGRID	D	For Isolation of Gas Zone Tripping, PRD Tripping Scheme Modification and Scheme Modification for NGR	21/Feb/2024	09:00	21/Feb/2024	18:00		PLANNED	Requested	
228	RQ163218	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-1	POWERGRID	D	AMP WORK	20/Feb/2024	09:00	20/Feb/2024	18:00		PLANNED	Requested	
229	RQ163355	OCC_215	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1	POWERGRID	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	20/Feb/2024	08:00	20/Feb/2024	18:00		PLANNED	Requested	
230	RQ163359	OCC_215	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1	POWERGRID	D	Quarterly Preventive Maintenance and testing work.	20/Feb/2024	08:00	20/Feb/2024	18:00		PLANNED	Requested	
231	RQ163390	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-2	POWERGRID	D	For jumper opening of 405-89B isolator for isolator retrofitment and for normalization of 400KV Kanpur-Panki-2 and 400KV Kanpur-Fatehpur-2	20/Feb/2024	08:00	20/Feb/2024	18:00		PLANNED	Requested	
232	RQ163405	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-2	POWERGRID	D	To attend S/D nature defect in Line	20/Feb/2024	08:00	20/Feb/2024	18:00		PLANNED	Requested	
233	RQ162301	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-CHAMERA_1(NH) (PG) CKT-1	POWERGRID	D	For rectification of Shut Down Nature Defects of Line	20/Feb/2024	08:00	21/Feb/2024	18:00	Kindly approve	PLANNED	Requested	
234	RQ163186	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-3	POWERGRID	D	AMP WORK	19/Feb/2024	09:00	19/Feb/2024	18:00		PLANNED	Requested	
235	RQ162777	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1	POWERGRID	D	For installation of TLA	19/Feb/2024	09:00	19/Feb/2024	18:00	Kindly approve	PLANNED	Requested	
236	RQ163108	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWERGRID	D	Installation of Transmission Line Arrester	19/Feb/2024	09:00	19/Feb/2024	18:00	Kindly approve	PLANNED	Requested	
237	RQ163109	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWERGRID	D	AR non auto mode required for safety of manpower working in ckt-3	19/Feb/2024	09:00	19/Feb/2024	18:00	Kindly approve	PLANNED	Requested	
238	RQ163360	OCC_215	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	POWERGRID	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	19/Feb/2024	08:00	19/Feb/2024	18:00		PLANNED	Requested	
239	RQ163404	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-1	POWERGRID	D	To attend S/D nature defect in Line	19/Feb/2024	08:00	19/Feb/2024	18:00		PLANNED	Requested	
240	RQ163385	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-AGRA (PG) CKT-1	POWERGRID	D	AMP of non-switchable line reactor at Kanpur	17/Feb/2024	08:00	17/Feb/2024	18:00		PLANNED	Requested	
241	RQ162280	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-NAKODAR(PG) (PG) CKT-1	POWERGRID	D	For attending Shut Down Nature Defects of Line	16/Feb/2024	09:30	16/Feb/2024	17:00	Kindly approve	PLANNED	Requested	

242	RQ163220	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1-SOHAWAL (PG) CKT-2	POWERGRID	D	AMP WORK	16/Feb/2024	09:00	16/Feb/2024	18:00		PLANNED	Requested
243	RQ163150	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWANPOH (PG) CKT-1	POWERGRID	D	Installation of Transmission Line Arrester	16/Feb/2024	09:00	16/Feb/2024	18:00	Kindly approve	PLANNED	Requested
244	RQ163401	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-1	POWERGRID	D	A/R Non auto mode for PID Scanning of Insulators	16/Feb/2024	08:00	28/Feb/2024	18:00		PLANNED	Requested
245	RQ163403	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-2	POWERGRID	D	Rectification of damage conductor in top phase in section 604-605	16/Feb/2024	08:00	16/Feb/2024	18:00		PLANNED	Requested
246	RQ162638	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA-DWARKA (PG)	POWERGRID	D	For attending S/D nature defects	16/Feb/2024	08:00	16/Feb/2024	18:00		PLANNED	Requested
247	RQ162724	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-2	POWERGRID	D	For attending Shut Down Nature Defects of Line	15/Feb/2024	09:00	15/Feb/2024	18:00	Kindly approve	PLANNED	Requested
248	RQ163105	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWANPOH (PG) CKT-3	POWERGRID	D	Installation of Transmission Line Arrester	15/Feb/2024	09:00	15/Feb/2024	18:00	Kindly approve	PLANNED	Requested
249	RQ163106	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWANPOH (PG) CKT-4	POWERGRID	D	AR non mode required for safety of manpower working in ckt-3	15/Feb/2024	09:00	15/Feb/2024	18:00	Kindly approve	PLANNED	Requested
250	RQ162476	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-MALERKOTLA (PG) CKT-1	POWERGRID	D	For rectification of shutdown nature defects	15/Feb/2024	08:00	15/Feb/2024	18:00	Kindly approve	PLANNED	Requested
251	RQ163078	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-1	POWERGRID	D	Rectification work at Loc. No. 103	14/Feb/2024	09:00	14/Feb/2024	18:00	Kindly approve	PLANNED	Requested
252	RQ163098	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(PG)-MORADABAD(UP) (PG) CKT-1	POWERGRID	D	Replacement of CT under Add-Cap at Moradabad end	14/Feb/2024	08:00	15/Feb/2024	18:00		PLANNED	Requested
253	RQ162878	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1	POWERGRID	D	AR non auto mode required for safety of manpower working in 400KV Amritsar-Jalandhar ckt-2	13/Feb/2024	10:00	13/Feb/2024	18:00	Kindly approve	PLANNED	Requested
254	RQ162876	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR-HAMIRPUR (PG) CKT-1	POWERGRID	D	AR non auto mode required for safety of manpower working in 400KV Amritsar-Jalandhar ckt-2	13/Feb/2024	10:00	13/Feb/2024	18:00	Kindly approve	PLANNED	Requested
255	RQ162877	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-JALANDHAR (PG) CKT-2	POWERGRID	D	AMP of Line Equipments	13/Feb/2024	10:00	13/Feb/2024	18:00	Kindly approve	PLANNED	Requested
256	RQ162779	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URLI_2(NH)-URLI_1(NH) (PG) CKT-1	POWERGRID	C	Rectification of shutdown nature defects of the line	13/Feb/2024	09:00	15/Feb/2024	18:00	Kindly approve	PLANNED	Requested
257	RQ163140	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWANPOH (PG) CKT-4	POWERGRID	D	Installation of Transmission Line Arrester	13/Feb/2024	09:00	13/Feb/2024	18:00	Kindly approve	PLANNED	Requested
258	RQ163139	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWANPOH (PG) CKT-3	POWERGRID	D	AR non auto mode required for safety of manpower working in ckt-4	13/Feb/2024	09:00	13/Feb/2024	18:00	Kindly approve	PLANNED	Requested
259	RQ163396	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-1	POWERGRID	D	AMP of Line & Line Reactor Bay	13/Feb/2024	08:00	13/Feb/2024	18:00		PLANNED	Requested
260	RQ162302	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-KISHENPUR(PG) (PG) CKT-1	POWERGRID	D	For rectification of Shut Down Nature Defects of Line	13/Feb/2024	08:00	14/Feb/2024	18:00	Kindly approve	PLANNED	Requested
261	RQ163144	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWANPOH (PG) CKT-1	POWERGRID	D	AR non auto mode required for safety of manpower working in 400KV New Wanpoh-Baghliar ckt-1	12/Feb/2024	09:00	12/Feb/2024	18:00	Kindly approve	PLANNED	Requested
262	RQ163406	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BASSI (PG) CKT-1	POWERGRID	D	AMP works	12/Feb/2024	08:00	12/Feb/2024	18:00		PLANNED	Requested
263	RQ163101	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR(UP)-MORADABAD(UP) (PG) CKT-1	POWERGRID	D	AMP WORK	11/Feb/2024	09:00	11/Feb/2024	18:00		PLANNED	Requested
264	RQ163381	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-1	POWERGRID	D	AMP works	11/Feb/2024	08:00	11/Feb/2024	18:00		PLANNED	Requested
265	RQ163384	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-2	POWERGRID	D	AMP works	10/Feb/2024	08:00	10/Feb/2024	18:00		PLANNED	Requested
266	RQ162474	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-PATIALA (PG) CKT-2	POWERGRID	D	AR non auto mode required for safety of manpower working in ckt-1	09/Feb/2024	09:00	09/Feb/2024	18:00	Kindly approve	PLANNED	Requested
267	RQ162473	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-PATIALA (PG) CKT-1	POWERGRID	D	Rectification of shutdown nature defects of line	09/Feb/2024	09:00	09/Feb/2024	18:00	Kindly approve	PLANNED	Requested
268	RQ163142	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWANPOH (PG) CKT-1	POWERGRID	D	AR non mode required for safety of manpower working in 400KV New Wanpoh-Baghliar ckt-1	09/Feb/2024	09:00	09/Feb/2024	18:00	Kindly approve	PLANNED	Requested
269	RQ163383	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1	POWERGRID	D	AMP works	09/Feb/2024	08:00	09/Feb/2024	18:00		PLANNED	Requested
270	RQ163095	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-2	POWERGRID	D	For rectification of S/D nature defects.	08/Feb/2024	09:00	10/Feb/2024	18:00		PLANNED	Requested
271	RQ163257	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABGARH (PG) CKT-1	POWERGRID	D	For rectification of S/D nature defects.	08/Feb/2024	09:00	08/Feb/2024	18:00		PLANNED	Requested
272	RQ163148	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWANPOH (PG) CKT-1	POWERGRID	D	Installation of Transmission Line Arrester	08/Feb/2024	09:00	08/Feb/2024	18:00	Kindly approve	PLANNED	Requested
273	RQ163382	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-2	POWERGRID	D	AMP works	08/Feb/2024	08:00	08/Feb/2024	18:00		PLANNED	Requested
274	RQ162289	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR-KURUKSHETRA (PG) CKT-2	POWERGRID	D	AMP of Line Equipments	08/Feb/2024	08:00	08/Feb/2024	18:00	Kindly approve	PLANNED	Requested

275	RQ162478	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-KAITHAL(PG) (PG) CKT-1	POWERGRID	D	For rectification of shutdown nature defects	08/Feb/2024	08:00	10/Feb/2024	18:00	Kindly approve	PLANNED	Requested	
276	RQ163224	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWERGRID	D	AMP WORK	07/Feb/2024	09:00	07/Feb/2024	18:00		PLANNED	Requested	
277	RQ163138	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWERGRID	D	Installation of Transmission Line Arrester	07/Feb/2024	09:00	07/Feb/2024	18:00	Kindly approve	PLANNED	Requested	
278	RQ163137	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWERGRID	D	AR non auto mode required for safety of manpower working in ckt-4	07/Feb/2024	09:00	07/Feb/2024	18:00	Kindly approve	PLANNED	Requested	
279	RQ162290	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KILKUSHETRA-JALANDHAR (PG) CKT-1	POWERGRID	D	For attending Shut Down Nature Defects of Line	07/Feb/2024	08:00	07/Feb/2024	18:00	Kindly approve	PLANNED	Requested	
280	RQ163084	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1-SOHAWAL (PG) CKT-1	POWERGRID	D	AMP WORK	06/Feb/2024	09:00	06/Feb/2024	18:00		PLANNED	Requested	
281	RQ162772	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_2(NH)-WAGOORA(PG) (PG) CKT-1	POWERGRID	D	Rectification of shutdown nature defects of the line	06/Feb/2024	09:00	07/Feb/2024	18:00	Kindly approve	PLANNED	Requested	
282	RQ163103	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWERGRID	D	Installation of Transmission Line Arrester	06/Feb/2024	09:00	06/Feb/2024	18:00	Kindly approve	PLANNED	Requested	
283	RQ163104	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWERGRID	D	AR non mode required for safety of manpower working in ckt-3	06/Feb/2024	09:00	06/Feb/2024	18:00	Kindly approve	PLANNED	Requested	
284	RQ162664	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-2	POWERGRID	D	FOR RECTIFICATION OF SD NATURE DEFECTS	06/Feb/2024	09:00	06/Feb/2024	18:00	Kindly approve	PLANNED	Requested	
285	RQ163258	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHAGARH (PG) CKT-2	POWERGRID	D	For rectification of S/D nature defects	06/Feb/2024	09:00	06/Feb/2024	18:00		PLANNED	Requested	
286	RQ160599	OCC_215	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW(UP)-BAREILLY(PG) (PG) CKT-1	POWERGRID	D	* For Upgradation of Bus-Bar Protection Panel from E/M type to Numerical X Type ( Connection of CT Bus-Bar Protection Core, I	06/Feb/2024	09:00	06/Feb/2024	18:00		PLANNED	Requested	
287	RQ163223	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-1	POWERGRID	D	AMP WORK	05/Feb/2024	09:00	05/Feb/2024	18:00		PLANNED	Requested	
288	RQ163094	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-1	POWERGRID	D	For rectification of S/D nature defects.	05/Feb/2024	09:00	07/Feb/2024	18:00		PLANNED	Requested	
289	RQ160598	OCC_215	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	POWERGRID	D	* For Upgradation of Bus-Bar Protection Panel from E/M type to Numerical X ( Connection of CT Bus-Bar Protection Core, Interc	05/Feb/2024	09:00	05/Feb/2024	18:00		PLANNED	Requested	
290	RQ162475	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-PATIALA (PG) CKT-1	POWERGRID	D	AR non auto mode required for safety of manpower working in ckt-2	05/Feb/2024	09:00	05/Feb/2024	13:00	Kindly approve	PLANNED	Requested	
291	RQ162467	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-PATIALA (PG) CKT-2	POWERGRID	D	AMP of Line Equipments	05/Feb/2024	09:00	05/Feb/2024	13:00	Kindly approve	PLANNED	Requested	
292	RQ163397	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWERGRID	D	AMP of Line & Line Reactor Bay	05/Feb/2024	08:00	05/Feb/2024	18:00		PLANNED	Requested	
293	RQ162649	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-1	POWERGRID	D	For attending Shut Down Nature Defects of Line	03/Feb/2024	08:00	07/Feb/2024	18:00	Kindly approve	PLANNED	Requested	
294	RQ163096	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-BAREILLY (PG) CKT-1	POWERGRID	D	AMP WORK	02/Feb/2024	09:00	02/Feb/2024	18:00		PLANNED	Requested	
295	RQ163255	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWERGRID	D	For rectification of S/D nature defects.	02/Feb/2024	09:00	02/Feb/2024	18:00		PLANNED	Requested	
296	RQ162663	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHABAD-HISSAR (PG) CKT-1	POWERGRID	D	FOR RECTIFICATION OF SD NATURE DEFECTS	02/Feb/2024	09:00	02/Feb/2024	18:00	Kindly approve	PLANNED	Requested	
297	RQ163117	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWERGRID	D	Installation of Transmission Line Arrester	02/Feb/2024	08:00	02/Feb/2024	18:00	Kindly approve	PLANNED	Requested	
298	RQ162477	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-1	POWERGRID	D	For rectification of shutdown nature defects	02/Feb/2024	08:00	02/Feb/2024	18:00	Kindly approve	PLANNED	Requested	
299	RQ163116	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWERGRID	D	AR non auto mode required for safety of manpower working in ckt-4	02/Feb/2024	08:00	02/Feb/2024	18:00	Kindly approve	PLANNED	Requested	
300	RQ163097	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW(UP)-BAREILLY(PG) (PG) CKT-1	POWERGRID	D	New 80 MVAR line reactor to be taken in service at Bareilly (PG) end under ADD-CAP	01/Feb/2024	09:00	01/Feb/2024	18:00	Reactor replacement work is being done in Add-Cap	PLANNED	Requested	
301	RQ162725	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWERGRID	C	Shutdown required for stringing of upcoming Dulhasti ckt-3	01/Feb/2024	08:00	29/Feb/2024	18:00	Kindly approve under construction head	PLANNED	Requested	
302	RQ162726	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWERGRID	C	AR Non auto mode required for stringing of upcoming Dulhasti ckt-3	01/Feb/2024	08:00	29/Feb/2024	18:00	Kindly approve under construction head	PLANNED	Requested	
303	RQ163264	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-BASTI(UP) (PG) CKT-1	POWERGRID	D	A/R into non-auto mode for PID test	01/Feb/2024	08:00	14/Feb/2024	18:00		PLANNED	Requested	
304	RQ163402	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-2	POWERGRID	D	A/R Non auto mode for PID Scanning of Insulators	01/Feb/2024	08:00	14/Feb/2024	18:00		PLANNED	Requested	
305	RQ162894	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBHA-JALANDHAR (PG) CKT-1	POWERGRID	D	AR Non -Auto Mode required for OPGW installation works	01/Feb/2024	08:00	29/Feb/2024	18:00	Non shutdown activity. Kindly approve	PLANNED	Requested	
306	RQ162895	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBHA-JALANDHAR (PG) CKT-2	POWERGRID	D	AR Non -Auto Mode required for OPGW installation works	01/Feb/2024	08:00	29/Feb/2024	18:00	Non shutdown activity. Kindly approve	PLANNED	Requested	
307	RQ162349	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-2	POWERGRID	D	To attend Shutdown nature defect/ AR Retrofitment work	29/Feb/2024	08:00	29/Feb/2024	18:00		PLANNED	Requested	
308	RQ162383	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMBOLI(DV)-DWARKA (PG) (PG)	POWERGRID	D	For attending S/D nature defects	29/Feb/2024	08:00	29/Feb/2024	18:00		PLANNED	Requested	

309	RQ162413	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1		D	Additional glass disc insertion: LOA given	28/Feb/2024	08:00	29/Feb/2024	18:00	Non auto for 400 KV RAPPD-Kota	PLANNED	Requested	
310	RQ162332	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(PG)-KABULPUR(HV) (PG)		D	To attend Shutdown nature defect	27/Feb/2024	08:00	27/Feb/2024	18:00		PLANNED	Requested	
311	RQ162384	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-JHATIKARA(PG) (DTL) CKT-2		D	For attending S/D nature defects	27/Feb/2024	08:00	27/Feb/2024	18:00		PLANNED	Requested	
312	RQ162328	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH(PG)-KABULPUR(HV) (PG) CKT-1		D	A/R RETROFITTING WORK	26/Feb/2024	09:00	26/Feb/2024	18:00		PLANNED	Requested	
313	RQ162414	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2		D	Additional glass disc insertion: LOA given	26/Feb/2024	08:00	27/Feb/2024	18:00	Non auto for 400 KV RAPPD-Jaipur South	PLANNED	Requested	
314	RQ162331	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(PG)-BHIWANI(BB) (PG)		D	To attend Shutdown nature defect	26/Feb/2024	08:00	26/Feb/2024	18:00		PLANNED	Requested	
315	RQ162335	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHAGARH (PG) CKT-1		D	Fixing of twin spacer in yamuna river crossing location (930-929-928)	26/Feb/2024	08:00	26/Feb/2024	18:00		PLANNED	Requested	
316	RQ162411	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1		D	Additional glass disc insertion: LOA given/ For line bay AMP works at Mandaldia End (RRVPL) but owned by PGCL	24/Feb/2024	08:00	25/Feb/2024	18:00	Non auto for 400 KV RAPPD-Kankroll	PLANNED	Requested	
317	RQ162329	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGT(BDTL)-BAHADURGARH(PG) (PG) CKT-1		D	To attend Shutdown nature defect/ A/R RETROFITTING WORK	22/Feb/2024	08:00	22/Feb/2024	18:00		PLANNED	Requested	
318	RQ162355	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1		D	To attend cross patrolling defects and other Shutdown nature defect/ S/d for Retrofitment of AR relay	22/Feb/2024	08:00	22/Feb/2024	18:00		PLANNED	Requested	
319	RQ162386	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2		D	For attending S/D nature defects	22/Feb/2024	08:00	22/Feb/2024	18:00		PLANNED	Requested	
320	RQ162412	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1		D	Additional glass disc insertion: LOA given/ For attending S/D nature defects	22/Feb/2024	08:00	23/Feb/2024	18:00	Non auto for 400 KV RAPPD-Chittorgarh	PLANNED	Requested	
321	RQ162419	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (FBTSL) CKT-1		D	Stringing of 765 kV D/C Khetri-Narela TL	20/Feb/2024	08:00	22/Feb/2024	18:00		PLANNED	Requested	
322	RQ162420	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (FBTSL) CKT-2		D	Stringing of 765 kV D/C Khetri-Narela TL	20/Feb/2024	08:00	22/Feb/2024	18:00		PLANNED	Requested	
323	RQ162385	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1		D	For attending S/D nature defects	20/Feb/2024	08:00	20/Feb/2024	18:00		PLANNED	Requested	
324	RQ162370	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1		D	OUTAGE REQUIRED FOR OVERHEAD POWERLINE CROSSING WORK OF 400KV D/C NEEMUCH CHITTORGARH TBCB LINE WORK BETWEEN LOC NOAP3/OTOAP4 /0	20/Feb/2024	07:00	21/Feb/2024	19:00	OUTAGE REQUIRED FOR OVERHEAD POWERLINE CROSSING WORK OF 400KV D/C NEEMUCH CHITTORGARH TBCB LINE WORK BETWEEN LOC NOAP3/OTOAP4 /0	PLANNED	Requested	
325	RQ162371	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1		D	OUTAGE REQUIRED FOR OVERHEAD POWERLINE CROSSING WORK OF 400KV D/C NEEMUCH CHITTORGARH TBCB LINE WORK BETWEEN LOC NOAP3/OTOAP4 /0	20/Feb/2024	07:00	21/Feb/2024	19:00	OUTAGE REQUIRED FOR OVERHEAD POWERLINE CROSSING WORK OF 400KV D/C NEEMUCH CHITTORGARH TBCB LINE WORK BETWEEN LOC NOAP3/OTOAP4 /0	PLANNED	Requested	
326	RQ162394	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-KANKROLI (PG) CKT-1		C	Non Auto mode in line for AR Relay retrofitment	19/Feb/2024	09:00	21/Feb/2024	17:00		PLANNED	Requested	
327	RQ162333	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHAGARH-MAHARANIBAGH (PG) CKT-1		D	Replacement of flashed CLR insulator at Loc 121and attending other SD defects	19/Feb/2024	08:00	19/Feb/2024	18:00		PLANNED	Requested	
328	RQ162353	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-KANKROLI (PG) CKT-1		D	To attend cross patrolling defects and other Shutdown nature defect/ S/d for Retrofitment of AR relay	19/Feb/2024	08:00	21/Feb/2024	18:00		PLANNED	Requested	
329	RQ162417	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABA(RS)-BHIWANI(PG) (NRSS36) CKT-2		D	Stringing of 765 kV D/C Khetri-Narela TL	17/Feb/2024	08:00	18/Feb/2024	18:00		PLANNED	Requested	
330	RQ162416	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABA(RS)-BHIWANI(PG) (NRSS36) CKT-1		D	Stringing of 765 kV D/C Khetri-Narela TL	17/Feb/2024	08:00	18/Feb/2024	18:00		PLANNED	Requested	
331	RQ162452	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2		D	Installation of Bird Diverter	16/Feb/2024	08:00	29/Feb/2024	18:00		PLANNED	Requested	
332	RQ162450	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-2		D	Installation of Bird Diverter	16/Feb/2024	08:00	29/Feb/2024	18:00		PLANNED	Requested	
333	RQ162454	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2		D	Installation of Bird Diverter	16/Feb/2024	08:00	29/Feb/2024	18:00		PLANNED	Requested	
334	RQ162442	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANASIKAR (PG) CKT-2		D	To attend Shutdown nature defect	16/Feb/2024	08:00	16/Feb/2024	18:00		PLANNED	Requested	
335	RQ162346	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-2		D	To attend Shutdown nature defect/ AR Retrofitment work at Bassi S/s as well as Heerapura (SEB) S/s.	16/Feb/2024	08:00	17/Feb/2024	18:00		PLANNED	Requested	

336	RQ162395	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1		D	For attending S/D nature defects/ For line bay AMP works at Mandalda End (RRVNL) but owned by PGCL	16/Feb/2024	08:00	16/Feb/2024	18:00	A/R of RAPP-Kankroli CKT to be kept in non Auto mode	PLANNED	Requested	
337	RQ162361	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-SOHNA ROAD (GPTL) (GPTL) CKT-1		D	FOR ATTENDING OF SD NATURE DEFECTS	15/Feb/2024	09:30	16/Feb/2024	18:00		PLANNED	Requested	
338	RQ162357	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-GURGAON (PG) CKT-1		D	FOR ATTENDING OF SD NATURE DEFECTS	15/Feb/2024	09:30	16/Feb/2024	18:00		PLANNED	Requested	
339	RQ162437	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2		D	To attend Shutdown nature defect	15/Feb/2024	08:00	15/Feb/2024	18:00		PLANNED	Requested	
340	RQ162397	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1		C	Non Auto mode in line for AR Relay retrofitment	14/Feb/2024	09:00	16/Feb/2024	17:00		PLANNED	Requested	
341	RQ162436	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1		D	To attend Shutdown nature defect	14/Feb/2024	08:00	14/Feb/2024	18:00		PLANNED	Requested	
342	RQ162345	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-1		D	To attend Shutdown nature defect/ AR Retrofitment work at Bassi S/s as well as Heerapura (SEB) S/s.	14/Feb/2024	08:00	15/Feb/2024	18:00		PLANNED	Requested	
343	RQ162354	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMALZERDA (PG) CKT-1		D	To attend cross patrolling defects and other Shutdown nature defect	14/Feb/2024	08:00	16/Feb/2024	18:00		PLANNED	Requested	
344	RQ162445	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_III(PG)-FATEHGARH_III(PG) (PRTL) CKT-1		D	AMP OF 400 KV BAGHPATSAHARANPUR LINE AT SAHARANPUR SS	13/Feb/2024	09:00	13/Feb/2024	18:00	Shutdown for AMP	PLANNED	Requested	
345	RQ162362	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1		C	FOR NCRCT DIVERSION WORK	13/Feb/2024	08:30	29/Feb/2024	18:00		PLANNED	Requested	
346	RQ162358	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1		C	FOR NCRCT DIVERSION WORK	13/Feb/2024	08:30	29/Feb/2024	18:00		PLANNED	Requested	
347	RQ162441	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANAMANESAR (PG) CKT-2		D	To attend Shutdown nature defect	13/Feb/2024	08:00	13/Feb/2024	18:00		PLANNED	Requested	
348	RQ162351	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-2		D	AR Retrofitment work/ Line equipment AMP	13/Feb/2024	08:00	13/Feb/2024	18:00		PLANNED	Requested	
349	RQ162446	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE-SAHARANPUR (PG) CKT-1		D	AMP OF 400 KV ROORKEE-SAHARANPUR LINE AT SAHARANPUR SS	12/Feb/2024	09:00	12/Feb/2024	18:00	Shutdown for AMP	PLANNED	Requested	
350	RQ162334	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-1		D	Replacement of flashed insulator at loc 47 and attending other SD defects	12/Feb/2024	09:00	12/Feb/2024	18:00		PLANNED	Requested	
351	RQ162378	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-2		C	NHAI DIVERSION WORK	12/Feb/2024	08:00	29/Feb/2024	18:00		PLANNED	Requested	
352	RQ162377	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-1		C	NHAI DIVERSION WORK	12/Feb/2024	08:00	29/Feb/2024	18:00		PLANNED	Requested	
353	RQ162439	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANAMANESAR (PG) CKT-1		D	To attend Shutdown nature defect	12/Feb/2024	08:00	12/Feb/2024	18:00		PLANNED	Requested	
354	RQ162347	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-KOTPUTLI (PG) CKT-1		D	To attend cross checking Shutdown nature defect/ Modification of Relay	12/Feb/2024	08:00	12/Feb/2024	18:00		PLANNED	Requested	
355	RQ162350	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-1		D	AR Retrofitment work/ Line equipment AMP	12/Feb/2024	08:00	12/Feb/2024	18:00		PLANNED	Requested	
356	RQ162348	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-1		D	To attend Shutdown nature defect/ AR Retrofitment work	10/Feb/2024	08:00	10/Feb/2024	18:00		PLANNED	Requested	
357	RQ162410	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KOTA(PG) (RS) CKT-1		D	AMP of Line equipment at Kota SS	09/Feb/2024	09:00	09/Feb/2024	17:30		PLANNED	Requested	
358	RQ162330	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGT(B/DL)-BHIWANI(PG) (PG)		D	To attend Shutdown nature defect	09/Feb/2024	08:00	09/Feb/2024	18:00		PLANNED	Requested	
359	RQ162369	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1		D	For line bay AMP works at Mandalda End (RRVNL) but owned by PGCL	09/Feb/2024	08:00	09/Feb/2024	18:00		PLANNED	Requested	
360	RQ162380	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1		D	Line equipment AMP	08/Feb/2024	09:00	08/Feb/2024	18:00		PLANNED	Requested	
361	RQ162379	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-3		D	General Maintenance work CC ring Grading Ring arching Horn, Jumper Bolt fixing	08/Feb/2024	08:00	08/Feb/2024	18:00		PLANNED	Requested	
362	RQ162375	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR(UP)-MORADABAD(UP) (PG) CKT-1		C	DIVERSION WORK IN GANGA EXPRESSWAY AND NHAI	07/Feb/2024	09:00	22/Feb/2024	18:00		PLANNED	Requested	
363	RQ162440	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANAMANESAR (PG) CKT-1		D	Non-auto mode for OPGW defect i.e. Al. bond,VD installation	07/Feb/2024	08:00	08/Feb/2024	18:00	Non-auto Mode	PLANNED	Requested	
364	RQ162374	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR(UP)-MURADNAGAR_1(U P) (PG) CKT-1		D	Defect rectification work	05/Feb/2024	09:00	05/Feb/2024	18:00		PLANNED	Requested	
365	RQ162337	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-2		C	For shifting of line bay equipments for line reactor commissioning work.	05/Feb/2024	09:00	07/Feb/2024	18:00		PLANNED	Requested	
366	RQ162448	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2		D	AMP WORK	05/Feb/2024	08:00	05/Feb/2024	18:00	Shutdown for AMP & INSULATOR CLEANING	PLANNED	Requested	
367	RQ162438	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-BABAI(RS) (NRSS36) CKT-1		D	Non-auto mode for OPGW defect i.e. Al. bond,VD installation	05/Feb/2024	08:00	06/Feb/2024	18:00	Non-auto Mode	PLANNED	Requested	
368	RQ162344	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-2		D	To attend cross checking Shutdown nature defect	05/Feb/2024	08:00	05/Feb/2024	18:00		PLANNED	Requested	
369	RQ162447	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1		D	AMP WORK	04/Feb/2024	08:00	04/Feb/2024	18:00	Shutdown for AMP & INSULATOR CLEANING	PLANNED	Requested	
370	RQ162373	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-BALLABHGARH(PG) (PG)		D	Insulator replacement at tower no 33 and fitting of pilot at tower no 14	03/Feb/2024	09:00	03/Feb/2024	18:00		PLANNED	Requested	
371	RQ162343	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-1		D	To attend cross checking Shutdown nature defect	03/Feb/2024	08:00	03/Feb/2024	18:00		PLANNED	Requested	

372	RQ162430	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(PG) [DTL] CKT-2		D	for relay retrofit	02/Feb/2024	09:00	02/Feb/2024	18:00			PLANNED	Requested
373	RQ162342	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BASSI (PG) CKT-1		D	AMP of Line Reactor	02/Feb/2024	08:00	02/Feb/2024	18:00			PLANNED	Requested
374	RQ162400	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-3		D	For oil leakage in line reactor	01/Feb/2024	09:30	02/Feb/2024	18:00			PLANNED	Requested
375	RQ162429	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(PG) [DTL] CKT-1		D	Attending oil leakages from all ct of old wsi make ct of main bay DTL	01/Feb/2024	09:00	01/Feb/2024	18:00			PLANNED	Requested
376	RQ162336	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHAGHARH (PG) CKT-1		C	For shifting of line bay equipments for line reactor commissioning work.	01/Feb/2024	09:00	03/Feb/2024	18:00			PLANNED	Requested
377	RQ162359	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-2		C	FOR NCRCT DIVERSION WORK	01/Feb/2024	08:30	20/Feb/2024	18:00			PLANNED	Requested
378	RQ162360	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-3		C	FOR NCRCT DIVERSION WORK	01/Feb/2024	08:30	20/Feb/2024	18:00			PLANNED	Requested
379	RQ162451	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1		D	Installation of Bird Diverter	01/Feb/2024	08:00	15/Feb/2024	18:00			PLANNED	Requested
380	RQ162449	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-1		D	Installation of Bird Diverter	01/Feb/2024	08:00	15/Feb/2024	18:00			PLANNED	Requested
381	RQ162453	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_III(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1		D	Installation of Bird Diverter	01/Feb/2024	08:00	15/Feb/2024	18:00			PLANNED	Requested
382	RQ162432	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-3		C	UPEIDA DIVERSION WORK	01/Feb/2024	08:00	10/Feb/2024	18:00		Timely requirement of S/D	PLANNED	Requested
383	RQ162433	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-4		C	UPEIDA DIVERSION WORK	01/Feb/2024	08:00	10/Feb/2024	18:00		Timely requirement of S/D	PLANNED	Requested
384	RQ162418	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1		D	Stringing of 765 kv D/C Khetri-Narela TL	01/Feb/2024	08:00	03/Feb/2024	18:00			PLANNED	Requested
385	RQ162396	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1		C	For reconducing works	01/Feb/2024	08:00	29/Feb/2024	18:00			PLANNED	Requested
386	RQ160519	OCC_215	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1	PSSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	28/Feb/2024	08:00	28/Feb/2024	18:00			PLANNED	Requested
387	RQ160568	OCC_215	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSSTCL	D	General Maintenance/ Jumpers tightening	26/Feb/2024	08:00	26/Feb/2024	18:00			PLANNED	Requested
388	RQ160569	OCC_215	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSSTCL	D	Jumper Tightening, and tree cutting between Tower No. 160 to 180.	26/Feb/2024	08:00	26/Feb/2024	18:00			PLANNED	Requested
389	RQ160518	OCC_215	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1	PSSTCL	D	Jumpers Tightening & insulators cleaning at angle towers	26/Feb/2024	08:00	28/Feb/2024	18:00			PLANNED	Requested
390	RQ160550	OCC_215	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2	PSSTCL	D	Jumper Tightening, and tree cutting between Tower No. 160 to 175.	23/Feb/2024	08:00	23/Feb/2024	18:00			PLANNED	Requested
391	RQ160516	OCC_215	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1	PSSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	22/Feb/2024	08:00	22/Feb/2024	18:00			PLANNED	Requested
392	RQ160566	OCC_215	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSSTCL	D	General Maintenance/ Jumpers tightening	22/Feb/2024	08:00	22/Feb/2024	18:00			PLANNED	Requested
393	RQ160515	OCC_215	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1	PSSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	19/Feb/2024	08:00	19/Feb/2024	18:00			PLANNED	Requested
394	RQ160549	OCC_215	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1	PSSTCL	D	Jumper Tightening, and tree cutting between Tower No. 156 to 175.	19/Feb/2024	08:00	19/Feb/2024	18:00			PLANNED	Requested
395	RQ160557	OCC_215	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1	PSSTCL	D	Jumper Tightening, and tree cutting between Tower No. 136 to 154.	16/Feb/2024	08:00	16/Feb/2024	18:00			PLANNED	Requested
396	RQ160506	OCC_215	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJUPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2	PSSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	13/Feb/2024	08:00	13/Feb/2024	18:00			PLANNED	Requested
397	RQ160565	OCC_215	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-2	PSSTCL	D	General Maintenance/ Jumpers tightening	12/Feb/2024	08:00	12/Feb/2024	18:00			PLANNED	Requested
398	RQ160540	OCC_215	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-2	PSSTCL	D	Jumper Checking /Tightning of dead end towers ,Tree trimming and other maintenance work of Line	12/Feb/2024	08:00	13/Feb/2024	18:00			PLANNED	Requested
399	RQ160559	OCC_215	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1	PSSTCL	D	Jumper Tightening, and tree cutting between Tower No. 116 to 135.	12/Feb/2024	08:00	12/Feb/2024	18:00			PLANNED	Requested
400	RQ160524	OCC_215	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BEHMAN JASSA SINGH (PS)-MOGA(PG) (PSTCL) CKT-1	PSSTCL	D	Jumpers Tightening & insulators cleaning at angle towers	12/Feb/2024	08:00	17/Feb/2024	18:00			PLANNED	Requested
401	RQ160505	OCC_215	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJUPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1	PSSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	09/Feb/2024	08:00	09/Feb/2024	18:00			PLANNED	Requested
402	RQ160560	OCC_215	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1	PSSTCL	D	Jumper Tightening, and tree cutting between Tower No. 95 to 115.	09/Feb/2024	08:00	09/Feb/2024	18:00			PLANNED	Requested
403	RQ160512	OCC_215	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-2	PSSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	07/Feb/2024	08:00	07/Feb/2024	18:00			PLANNED	Requested
404	RQ160597	OCC_215	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-1	PSSTCL	D	Protection Testing	05/Feb/2024	08:00	05/Feb/2024	18:00			PLANNED	Requested

405	RQ160567	OCC_215	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PG)-MUKTSAR(P5) (PS) CKT-2	PSSTCL	D	General Maintenance/ Jumpers tightening	05/Feb/2024	08:00	05/Feb/2024	18:00		PLANNED	Requested
406	RQ160539	OCC_215	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PG)-DHURI(P5) (PS) CKT-1	PSSTCL	D	Jumper Checking /Tightening of dead end towers ,Tree trimming and other maintenance work of Line	05/Feb/2024	08:00	06/Feb/2024	18:00		PLANNED	Requested
407	RQ160564	OCC_215	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHUI(P5) (PSTCL) CKT-1	PSSTCL	D	Jumper Tightening, and tree cutting between Tower No. 74 to 94.	05/Feb/2024	08:00	05/Feb/2024	18:00		PLANNED	Requested
408	RQ160522	OCC_215	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BEHMAN JASSA SINGH (PS)-MOGA(PG) (PSTCL) CKT-1	PSSTCL	D	Jumpers Tightening & insulators cleaning at angle towers	05/Feb/2024	08:00	10/Feb/2024	18:00		PLANNED	Requested
409	RQ160511	OCC_215	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PG)-MAKHUI(P5) (PS) CKT-1	PSSTCL	D	Checking of Jumper suspension clamp and Damper .Tree cutting and disc cleaning	02/Feb/2024	08:00	02/Feb/2024	18:00		PLANNED	Requested
410	RQ160563	OCC_215	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHUI(P5) (PSTCL) CKT-1	PSSTCL	D	Jumper Tightening, and tree cutting between Tower No. 53 to 73	02/Feb/2024	08:00	02/Feb/2024	18:00		PLANNED	Requested
411	RQ160523	OCC_215	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BEHMAN JASSA SINGH (PS)-TALWANDI SABOO(PG) (PSTCL) CKT-1	PSSTCL	D	Jumpers Tightening & insulators cleaning at angle towers	01/Feb/2024	08:00	03/Feb/2024	18:00		PLANNED	Requested
412	RQ160600	OCC_215	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(UP)-AGRA FATEHBAD(UP) (PG) CKT-2	POWERGRID, UPPTCL	D	* Jumper Tightening & Maintenance Work	27/Feb/2024	10:00	27/Feb/2024	17:00		PLANNED	Requested
413	RQ160601	OCC_215	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-AGRA FATEHBAD(UP) (PG) CKT-1	POWERGRID, UPPTCL	D	* Jumper Tightening & Maintenance Work	26/Feb/2024	10:00	26/Feb/2024	17:00		PLANNED	Requested
414	RQ163219	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-2	POWERGRID, UPPTCL	D	AMP WORK	21/Feb/2024	09:00	21/Feb/2024	18:00		PLANNED	Requested
415	RQ163081	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-RASRA (UP) (PG) CKT-1	POWERGRID, UPPTCL	D	AMP WORK	20/Feb/2024	09:00	20/Feb/2024	18:00		PLANNED	Requested
416	RQ163216	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO(UP)-JEHTA_HARDOI ROAD (UP) (PG) CKT-2	POWERGRID, UPPTCL	D	AMP WORK	15/Feb/2024	09:00	15/Feb/2024	18:00		PLANNED	Requested
417	RQ163265	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-BASTI(UP) (PG) CKT-2	POWERGRID, UPPTCL	D	A/R into non-auto mode for PID test	15/Feb/2024	08:00	29/Feb/2024	18:00		PLANNED	Requested
418	RQ163215	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO(UP)-JEHTA_HARDOI ROAD (UP) (PG) CKT-1	POWERGRID, UPPTCL	D	AMP WORK	12/Feb/2024	09:00	12/Feb/2024	18:00		PLANNED	Requested
419	RQ162960	OCC_215	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-LUCKNOW(UP) (PG) CKT-1	POWERGRID, UPPTCL	D	* For Upgradation of Bus-Bar Protection Panel from E/M type to Numerical >X Type ( Connection of CT Bus-Bar Protection Core, I	07/Feb/2024	09:00	07/Feb/2024	18:00		PLANNED	Requested
420	RQ160593	OCC_215	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-LUCKNOW(UP) (PG) CKT-1	POWERGRID, UPPTCL	C	* 400KV SAROJINI NAGAR-KURSI ROAD LINE S/D REQUIRED FOR DIVERSION OF THIS X LINE IN CONSTRUCTION OF ELIVATED FLY OVER OF LUCK	05/Feb/2024	10:00	15/Feb/2024	18:00		PLANNED	Requested
421	RQ163206	OCC_215	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KOTA(PG) (RS) CKT-1	RRVPNL	D	Half Yearly Maintenance work	27/Feb/2024	08:00	27/Feb/2024	18:00		PLANNED	Requested
422	RQ163235	OCC_215	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-RAMGARH (RS) CKT-2	RRVPNL	D	Quarterly Maintenance and testing of Equipments	26/Feb/2024	16:00	26/Feb/2024	23:00		PLANNED	Requested
423	RQ163207	OCC_215	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA (RS) CKT-1	RRVPNL	D	Half Yearly Maintenance work	26/Feb/2024	08:00	26/Feb/2024	18:00		PLANNED	Requested
424	RQ163233	OCC_215	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-JODHPUR (RS) CKT-1	RRVPNL	D	Quarterly Maintenance and testing of Equipments	22/Feb/2024	16:00	22/Feb/2024	23:00		PLANNED	Requested
425	RQ163377	OCC_215	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-SIKAR(PG) (RS) CKT-2	RRVPNL	D	Bay Maintenance Work and testing	22/Feb/2024	08:00	22/Feb/2024	18:00		PLANNED	Requested
426	RQ163229	OCC_215	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-KANKANI (RS) CKT-1	RRVPNL	D	Quarterly Maintenance and testing of Equipments	21/Feb/2024	16:00	21/Feb/2024	23:00		PLANNED	Requested
427	RQ163232	OCC_215	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-BARMER (RS) CKT-1	RRVPNL	D	Quarterly Maintenance and testing of Equipments	20/Feb/2024	16:00	20/Feb/2024	23:00		PLANNED	Requested
428	RQ163227	OCC_215	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-JAISALMER (RS) CKT-1	RRVPNL	D	Quarterly Maintenance and testing of Equipments	19/Feb/2024	16:00	19/Feb/2024	23:00		PLANNED	Requested
429	RQ163210	OCC_215	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-KALISINDH (RS) CKT-1	RRVPNL	D	Half Yearly Maintenance work	19/Feb/2024	08:00	19/Feb/2024	18:00		PLANNED	Requested
430	RQ163350	OCC_215	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-KANKANI (RS) CKT-1	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	17/Feb/2024	08:00	17/Feb/2024	18:00		PLANNED	Requested
431	RQ163365	OCC_215	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARMER(RS)-RAJWEST(RW) (RS) CKT-1	RRVPNL	D	Planned maintenance	17/Feb/2024	08:00	17/Feb/2024	18:00		PLANNED	Requested
432	RQ163315	OCC_215	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHILWARA-CHITTORGARH (RS) CKT-1	RRVPNL	D	Routine maintenance work of associated equipments at both end	17/Feb/2024	08:00	17/Feb/2024	18:00		PLANNED	Requested
433	RQ163234	OCC_215	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-RAMGARH (RS) CKT-1	RRVPNL	D	Quarterly Maintenance and testing of Equipments	16/Feb/2024	16:00	17/Feb/2024	23:00		PLANNED	Requested
434	RQ163237	OCC_215	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	D	Annual maintenance and testing of Line/Bay equipments.	16/Feb/2024	08:00	16/Feb/2024	18:00		PLANNED	Requested
435	RQ163354	OCC_215	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-JODHPUR (RS) CKT-1	RRVPNL	D	Planned maintenance at both end alongwith 50 MVAR line reactor INSTALLED AT 400 KV GSS RVPN JODHPUR	16/Feb/2024	08:00	16/Feb/2024	18:00		PLANNED	Requested
436	RQ163348	OCC_215	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-KANKANI (RS) CKT-1	RRVPNL	D	Planned maintenance	15/Feb/2024	08:00	15/Feb/2024	18:00		PLANNED	Requested

437	RQ163211	OCC_215	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER-BHILWARA (RS) CKT-2	RRVPNL	D	Half Yearly Maintenance work at both end	15/Feb/2024	08:00	15/Feb/2024	18:00		PLANNED	Requested	
438	RQ163211	OCC_215	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-KALISINDH (RS) CKT-2	RRVPNL	D	Half Yearly Maintenance work	14/Feb/2024	08:00	14/Feb/2024	18:00		PLANNED	Requested	
439	RQ163230	OCC_215	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER-BHILWARA (RS) CKT-1	RRVPNL	D	Half Yearly Maintenance work at both end	14/Feb/2024	08:00	14/Feb/2024	18:00		PLANNED	Requested	
440	RQ163312	OCC_215	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-RAMGARH (RS) CKT-2	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	13/Feb/2024	16:00	13/Feb/2024	23:00		PLANNED	Requested	
441	RQ163205	OCC_215	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA SCTPS (RS) CKT-2	RRVPNL	D	Half Yearly Maintenance work	13/Feb/2024	08:00	13/Feb/2024	18:00		PLANNED	Requested	
442	RQ163316	OCC_215	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHILWARA-CHITTOGARH (RS) CKT-2	RRVPNL	D	Routine maintenance work of associated equipments at both end	13/Feb/2024	08:00	13/Feb/2024	18:00		PLANNED	Requested	
443	RQ163311	OCC_215	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-RAMGARH (RS) CKT-1	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	12/Feb/2024	16:00	12/Feb/2024	23:00		PLANNED	Requested	
444	RQ163209	OCC_215	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2	RRVPNL	D	Half Yearly Maintenance work	12/Feb/2024	08:00	12/Feb/2024	18:00		PLANNED	Requested	
445	RQ163368	OCC_215	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-1	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	12/Feb/2024	08:00	12/Feb/2024	18:00		PLANNED	Requested	
446	RQ163356	OCC_215	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-2	RRVPNL	D	Quarterly maintenance work of bay equipments , isolators and testing work of bay equipments.	12/Feb/2024	08:00	12/Feb/2024	18:00		PLANNED	Requested	
447	RQ163366	OCC_215	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-MERTA (RS) CKT-1	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS along with 50 MVAR line reactor at Merta	12/Feb/2024	08:00	12/Feb/2024	18:00		PLANNED	Requested	
448	RQ162814	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-KANKANI (RS) CKT-1	RRVPNL	D	Stringing of 765 kv D/C Fatehgarh-II- Badhla-II (Iind) T/L Section- N42/0- N43/0	10/Feb/2024	08:00	13/Feb/2024	18:00	400 kv D/C Akal to Kakani (Jodhpur)T/L	PLANNED	Requested	
449	RQ162815	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-KANKANI (RS) CKT-2	RRVPNL	D	Stringing of 765 kv D/C Fatehgarh-II- Badhla-II (Iind) T/L Section- N42/0- N43/0	10/Feb/2024	08:00	13/Feb/2024	18:00	400 kv D/C Akal to Kakani (Jodhpur)T/L	PLANNED	Requested	
450	RQ163313	OCC_215	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-JODHPUR (RS) CKT-1	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at both end	09/Feb/2024	16:00	10/Feb/2024	23:00		PLANNED	Requested	
451	RQ163361	OCC_215	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-HEERAPURA (RS) CKT-1	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	09/Feb/2024	08:00	09/Feb/2024	18:00		PLANNED	Requested	
452	RQ163208	OCC_215	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	D	Half Yearly Maintenance and for commissioning of PMU (Phasor Measurement Unit) Micom P847 under STNAMS project.	09/Feb/2024	08:00	09/Feb/2024	18:00		PLANNED	Requested	
453	RQ163323	OCC_215	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHILWARA(RS)-CHHABRA(RVUN) (RS) CKT-1	RRVPNL	D	Routine Maintenance at both end alongwith 50 MVAR line reactor at Bhilwara end.	08/Feb/2024	08:00	08/Feb/2024	18:00		PLANNED	Requested	
454	RQ163204	OCC_215	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA SCTPS (RS) CKT-1	RRVPNL	D	Half Yearly Maintenance and for commissioning of PMU (Phasor Measurement Unit) Micom P847 under STNAMS project.	08/Feb/2024	08:00	08/Feb/2024	18:00		PLANNED	Requested	
455	RQ163314	OCC_215	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-MERTA (RS) CKT-1	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at both end	07/Feb/2024	16:00	08/Feb/2024	23:00		PLANNED	Requested	
456	RQ163228	OCC_215	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-DEEDWAN(MTS) (RS) CKT-1	RRVPNL	D	Half Yearly Maintenance work	07/Feb/2024	08:00	07/Feb/2024	18:00		PLANNED	Requested	
457	RQ163362	OCC_215	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-RATANGARH (RS) CKT-1	RRVPNL	D	maintenance work of bay equipments , isolators and testing work of bay equipments. at both end	06/Feb/2024	08:00	06/Feb/2024	18:00		PLANNED	Requested	
458	RQ163308	OCC_215	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-2	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	05/Feb/2024	16:00	06/Feb/2024	23:00		PLANNED	Requested	
459	RQ163319	OCC_215	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HINDAUN(RS)-CHHABRA(RVUN) (RS) CKT-1	RRVPNL	D	1. Maintenance Work of Bay elements at CTPP End. 2. For Checking/ Testing of Line CVT at CTPP end	05/Feb/2024	08:00	05/Feb/2024	18:00		PLANNED	Requested	
460	RQ162816	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-JODHPUR (RS) CKT-1	RRVPNL	D	Stringing of 765 kv D/C Fatehgarh-II- Badhla-II (Iind) T/L Section- N50/0- N51/0	04/Feb/2024	08:00	06/Feb/2024	18:00	400 kv S/C Akal (Jaisalmer)-Jodhpur T/L	PLANNED	Requested	
461	RQ163324	OCC_215	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-1	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	03/Feb/2024	16:00	04/Feb/2024	23:00		PLANNED	Requested	
462	RQ163369	OCC_215	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-2	RRVPNL	D	Quarterly Preventive Maintenance and testing work. alongwith 50 MVAR Line reactor at Jodhpur	02/Feb/2024	08:00	02/Feb/2024	18:00		PLANNED	Requested	
463	RQ162945	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-2	POWERGRID, NRSS XXIX	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	26/Feb/2024	09:00	26/Feb/2024	18:00	Kindly approve under construction head	PLANNED	Requested	
464	RQ162941	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-2	POWERGRID, NRSS XXIX	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	13/Feb/2024	09:00	13/Feb/2024	18:00	Kindly approve under construction head	PLANNED	Requested	
465	RQ162944	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-1	POWERGRID, NRSS XXIX	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	12/Feb/2024	09:00	12/Feb/2024	18:00	Kindly approve under construction head	PLANNED	Requested	
466	RQ162940	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-1	POWERGRID, NRSS XXIX	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	01/Feb/2024	09:00	01/Feb/2024	18:00	Kindly approve under construction head	PLANNED	Requested	
467	RQ162904	OCC_215	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-SRINAGAR(UK) (UK) CKT-1	PTCUL	D	1. Relay testing 2. Insulator Replacement	26/Feb/2024	08:00	28/Feb/2024	18:00		PLANNED	Requested	
468	RQ162905	OCC_215	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-SRINAGAR(UK) (UK) CKT-2	PTCUL	D	1. Relay testing 2. Insulator Replacement	22/Feb/2024	08:00	24/Feb/2024	18:00		PLANNED	Requested	
469	RQ162319	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (PDD JK) CKT-2	PDD JK	D	AMP of Line Equipments	23/Feb/2024	09:30	23/Feb/2024	17:00	Kindly approve	PLANNED	Requested	



470	RQ162318	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (PDD JK) CKT-1	PDD JK	D	AMP of Line Equipments	21/Feb/2024	09:30	21/Feb/2024	17:00	Kindly approve	PLANNED	Requested
471	RQ162795	OCC_215	slidcjk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (PDD JK) CKT-2	PDD JK	D	tightening of jumpers, corona rings, vibration dampers etc, repairing of damaged conductor, checking / cleaning of Disc insulators & fittings, replacement of damaged insulator discs&spacers, corona rings and branch/tree top cutting of critical trees that infringes the clearance	07/Feb/2024	08:00	10/Feb/2024	17:00	Maintenance works	PLANNED	Requested
472	RQ162794	OCC_215	slidcjk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (PDD JK) CKT-1	PDD JK	D	tightening of jumpers, corona rings, vibration dampers etc, repairing of damaged conductor, checking / cleaning of Disc insulators & fittings, replacement of damaged insulator discs&spacers, corona rings and branch/tree top cutting of critical trees that infringes the clearance	03/Feb/2024	08:00	06/Feb/2024	17:00	Maintenance works	PLANNED	Requested
473	RQ162975	OCC_215	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH-AZAMGARH (UP) CKT-1	UPPTCL	D	For PLCC work	23/Feb/2024	09:00	23/Feb/2024	18:00		PLANNED	Requested
474	RQ162906	OCC_215	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-OBRA_B (UP) CKT-1	UPPTCL	D	For cheking PLCC and Auto recloser ckt	22/Feb/2024	09:00	22/Feb/2024	17:00		PLANNED	Requested
475	RQ162974	OCC_215	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-SARNATH (UP) CKT-1	UPPTCL	D	For bay tightening & relay testing	21/Feb/2024	09:00	21/Feb/2024	18:00		PLANNED	Requested
476	RQ160602	OCC_215	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-MATHURA (UP) CKT-2	UPPTCL	D	* Replacement of Defective Polymer & Jumper Tightening Work	20/Feb/2024	10:00	22/Feb/2024	17:00		PLANNED	Requested
477	RQ162903	OCC_215	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-VISHNU PRAYAG(JP) (UP) CKT-1	UPPTCL	D	1. Relay testing 2. Insulator Replacement	19/Feb/2024	08:00	21/Feb/2024	18:00		PLANNED	Requested
478	RQ162937	OCC_215	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	D	* S/D of 400 kV Unnao-Bareilly CKT-II for Jumper tightening <->&-> other >X maintenance work	18/Feb/2024	09:00	25/Feb/2024	18:00		PLANNED	Requested
479	RQ160596	OCC_215	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	D	* S/D of 400 kV Unnao-Bareilly CKT-I for Jumper tightening & other X maintenance work	18/Feb/2024	09:00	25/Feb/2024	18:00		PLANNED	Requested
480	RQ160667	OCC_215	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH-AZAMGARH (UP) CKT-1	UPPTCL	D	* Shutdown for Safety Purpose (Commissioning work of 50MVAR Line Reactor)	16/Feb/2024	09:00	22/Feb/2024	17:00		PLANNED	Requested
481	RQ160603	OCC_215	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-AGRA FATEHBAD (UP) CKT-1	UPPTCL	D	* Replacement of Defective Polymer & Jumper Tightening Work	15/Feb/2024	10:00	17/Feb/2024	17:00		PLANNED	Requested
482	RQ163162	OCC_215	slidcup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-MUZAFFARNAGAR (UP) CKT-1	UPPTCL	D	1. Relay testing 2. Insulator Replacement	15/Feb/2024	08:00	17/Feb/2024	18:00		PLANNED	Requested
483	RQ160666	OCC_215	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH-GORAKHPUR (UP) CKT-1	UPPTCL	D	* DTPC CONNECTION AND BAY MAINTENANCE	12/Feb/2024	09:00	12/Feb/2024	17:00		PLANNED	Requested
484	RQ162826	OCC_215	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEJA TPS(MUN)-MASOLI(UP) (UP) CKT-1	UPPTCL	D	routine testing and bay miantenace	10/Feb/2024	11:00	10/Feb/2024	17:00		PLANNED	Requested
485	RQ162959	OCC_215	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO-LUCKNOW (UP) CKT-1	UPPTCL	D	* For Upgradation of Bus-Bar Protection Panel from E/M to Numerical Type (->X Connection of CT Bus-Bar Protection Core, Interco	10/Feb/2024	09:00	10/Feb/2024	18:00		PLANNED	Requested
486	RQ162942	OCC_215	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	C	* The shutdown of 400 KV Unnao-Bareilly-II Line Main Circuit Breaker at >X 400KV S/S Unnao is required for Maintenance and complete overhauling work of 400 kV Unnao-Bareilly-II line main circuit breaker at 400 kV S/s Unnao	09/Feb/2024	09:00	15/Feb/2024	17:00		PLANNED	Requested
487	RQ163161	OCC_215	slidcup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARA(UP)-MEJA TPS(MUN) (UP) CKT-2	UPPTCL	C	A/R testing at Bara end	08/Feb/2024	07:00	08/Feb/2024	17:00		PLANNED	Requested
488	RQ163160	OCC_215	slidcup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARA(UP)-MEJA TPS(MUN) (UP) CKT-1	UPPTCL	C	A/R testing at Bara end	07/Feb/2024	07:00	07/Feb/2024	17:00		PLANNED	Requested
489	RQ160595	OCC_215	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI-PARICHA (UP) CKT-1	UPPTCL	D	* S/D for routine testing and maintenance work.	06/Feb/2024	09:00	06/Feb/2024	17:00		PLANNED	Requested
490	RQ162950	OCC_215	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO-LUCKNOW (UP) CKT-1	UPPTCL	D	* Maintenance work of Pantograph isolator B phase of 400KV Main Bus-II at >X 400KV S/S Unnao.	05/Feb/2024	09:00	06/Feb/2024	17:00		PLANNED	Requested
491	RQ162485	OCC_215	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-REWA ROAD (UP) CKT-1	UPPTCL	C	For O/H of 400 kV Circuit Breaker	05/Feb/2024	08:00	10/Feb/2024	20:00		PLANNED	Requested
492	RQ160668	OCC_215	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH-MAU (UP) CKT-1	UPPTCL	D	* Shutdown for Safety Purpose (Interpanel wiring of 50MVAR Line reactor X Bay)	03/Feb/2024	09:00	09/Feb/2024	17:00		PLANNED	Requested
493	RQ162243	OCC_215	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-UNNAO (UP) CKT-1	UPPTCL	D	Jumper tightening	01/Feb/2024	09:00	08/Feb/2024	18:00		PLANNED	Requested
494	RQ163236	OCC_215	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALWAR(ATIL)-HINDAUN(RS) (ATIL) CKT-1	ATSL	D	For annual maintenance of line	20/Feb/2024	08:00	21/Feb/2024	18:00		PLANNED	Requested
495	RQ162625	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-SAMB(A) (NRSS XXIX) CKT-2	NRSS XXIX	D	For AMP of Line Equipments and Line Reactor	16/Feb/2024	10:00	16/Feb/2024	16:00	Kindly approve	PLANNED	Requested
496	RQ162624	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-SAMB(A) (NRSS XXIX) CKT-1	NRSS XXIX	D	For AMP of Line Equipments and Line Reactor	15/Feb/2024	10:00	15/Feb/2024	16:00	Kindly approve	PLANNED	Requested

497	RQ162806	OCC_215	powerlink_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-2	POWERLINK,POWERGRID	C	Line diversion work due to UPEIDA Project(Ganga Expressway)	15/Feb/2024	08:00	05/Mar/2024	18:00	Line diversion work due to UPEIDA Project(Ganga Expressway)	PLANNED	Requested
498	RQ162805	OCC_215	powerlink_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-1	POWERLINK,POWERGRID	C	Line diversion work due to UPEIDA Project(Ganga Expressway)	15/Feb/2024	08:00	05/Mar/2024	18:00	Line diversion work due to UPEIDA Project(Ganga Expressway)	PLANNED	Requested
499	RQ162788	OCC_215	powerlink_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-2	POWERLINK,POWERGRID	C	Line Diversion work due to UPEIDA Project(Ganga Expressway)	15/Feb/2024	08:00	05/Mar/2024	18:00	Line Diversion work due to UPEIDA Project(Ganga Expressway)	PLANNED	Requested
500	RQ162787	OCC_215	powerlink_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-1	POWERLINK,POWERGRID	C	Line Diversion work due to UPEIDA Project(Ganga Expressway)	15/Feb/2024	08:00	05/Mar/2024	18:00	Line Diversion work due to UPEIDA Project(Ganga Expressway)	PLANNED	Requested
501	RQ163099	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(UP)-BAREILLY(PG) (PG) CKT-1	POWERLINK,POWERGRID	D	AMP and Main-2 distance relay retrofitment at UPPTCL end	04/Feb/2024	09:00	04/Feb/2024	18:00		PLANNED	Requested
502	RQ163100	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(UP)-BAREILLY(PG) (PG) CKT-2	POWERLINK,POWERGRID	D	AMP and Main-2 distance relay retrofitment at UPPTCL end	03/Feb/2024	09:00	03/Feb/2024	18:00		PLANNED	Requested
503	RQ161995	OCC_215	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJAR(APCL)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	For providing and fixing fiber sheet on the top side of 400kV AC Kiosk in 400kV Switchyard	13/Feb/2024	11:00	13/Feb/2024	16:00		PLANNED	Requested
504	RQ161994	OCC_215	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJAR(APCL)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	For providing and fixing fiber sheet on the top side of 400kV AC Kiosk in 400kV Switchyard	12/Feb/2024	11:00	12/Feb/2024	16:00		PLANNED	Requested
505	RQ162480	OCC_215	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	To attend the drone survey observations	08/Feb/2024	10:00	08/Feb/2024	18:00		PLANNED	Requested
506	RQ161993	OCC_215	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	For providing pilot string on various towers on daily basis	07/Feb/2024	10:00	08/Feb/2024	17:00		PLANNED	Requested
507	RQ161992	OCC_215	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	For providing Pilot string on various towers	06/Feb/2024	10:00	06/Feb/2024	17:00		PLANNED	Requested
508	RQ162479	OCC_215	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	To attend the drone survey observations and repair the worn-out conductor	06/Feb/2024	10:00	06/Feb/2024	18:00		PLANNED	Requested
509	RQ162312	OCC_215	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJAR(CL)-KABULPUR(HV) (HVPNL) CKT-2	HVPNL	D	AMP of Line Bay Equipment (Testing of line CVT, LA, CT, BUS isolator, Earth Switch) & Tightening of spacer & Damper	06/Feb/2024	09:00	06/Feb/2024	18:00		PLANNED	Requested
510	RQ162311	OCC_215	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJAR(CL)-KABULPUR(HV) (HVPNL) CKT-1	HVPNL	D	AMP of Line Bay Equipment (Testing of line CVT, LA, CT, BUS isolator, Earth Switch) & Tightening of spacer & Damper	05/Feb/2024	09:00	05/Feb/2024	18:00		PLANNED	Requested
511	RQ162796	OCC_215	apl_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERGARH(A PL)-DHANODA(HV) (ATIL) CKT-1	ATIL	D	Maintenance & Equipment Testing	10/Feb/2024	09:00	10/Feb/2024	17:00	Maintenance & Equipment Testing	PLANNED	Requested
512	RQ162279	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATRAN(PATR)-KAITHAL(PG) (PATRAN) CKT-2	POWERGRID, PATRAN	D	For attending Shut Down Nature Defects of Line	06/Feb/2024	09:30	06/Feb/2024	17:00	Kindly approve	PLANNED	Requested
513	RQ162278	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATRAN(PATR)-KAITHAL(PG) (PATRAN) CKT-1	POWERGRID, PATRAN	D	For attending Shut Down Nature Defects of Line	05/Feb/2024	09:30	05/Feb/2024	17:00	Kindly approve	PLANNED	Requested
514	RQ163317	OCC_215	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-BABAI(RS) (NRSS36) CKT-1	POWERGRID, NRSS36	D	Quarterly Maintenance and Replacement of ABT Meter	02/Feb/2024	09:00	02/Feb/2024	15:00		PLANNED	Requested
515	RQ162466	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-LUDHIANA(PG) (PKTCL) CKT-2	PKTCL	D	AMP of Line Equipments	02/Feb/2024	09:00	02/Feb/2024	13:00	Kindly approve	PLANNED	Requested
516	RQ162465	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-LUDHIANA(PG) (PKTCL) CKT-1	PKTCL	D	AMP of Line Equipments	01/Feb/2024	09:00	01/Feb/2024	13:00	Kindly approve	PLANNED	Requested
517	RQ162896	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,POWERGRID	D	AR Non - Auto Mode required for OPGW installation works	01/Feb/2024	08:00	29/Feb/2024	18:00	Non shutdown activity. Kindly approve	PLANNED	Requested
518	RQ162954	OCC_215	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)	POWERGRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	29/Feb/2024	09:00	29/Feb/2024	18:00	Kindly approve under construction head	PLANNED	Requested
519	RQ160690	OCC_215	cpcc2_sd	BUS	400KV BUS 2 AT FATEHABAD(PG)	POWERGRID	D	Overhauling of CB	28/Feb/2024	10:00	28/Feb/2024	18:00	Kindly approve	PLANNED	Requested
520	RQ162953	OCC_215	cpcc2_sd	BUS	400KV BUS 1 AT WAGOORA(PG)	POWERGRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	28/Feb/2024	09:00	28/Feb/2024	18:00	Kindly approve under construction head	PLANNED	Requested
521	RQ160689	OCC_215	cpcc2_sd	BUS	400KV BUS 1 AT FATEHABAD(PG)	POWERGRID	D	Overhauling of CB	27/Feb/2024	10:00	27/Feb/2024	18:00	Kindly approve	PLANNED	Requested
522	RQ163039	OCC_215	cpcc3_sd	BUS	400KV AGRA(PG)-BUS 2	POWERGRID	D	AMP works(Bus 2B)	27/Feb/2024	10:00	27/Feb/2024	18:00		PLANNED	Requested
523	RQ163038	OCC_215	cpcc3_sd	BUS	400KV AGRA(PG)-BUS 1	POWERGRID	D	AMP works(Bus 1B)	25/Feb/2024	10:00	25/Feb/2024	18:00		PLANNED	Requested
524	RQ162968	OCC_215	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)	POWERGRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	24/Feb/2024	09:00	24/Feb/2024	18:00	Kindly approve under construction head	PLANNED	Requested
525	RQ162856	OCC_215	cpcc2_sd	BUS	400KV BUS 2 AT AMRITSAR(PG)	POWERGRID	D	AMP works	23/Feb/2024	10:00	23/Feb/2024	15:00	Kindly approve	PLANNED	Requested
526	RQ162967	OCC_215	cpcc2_sd	BUS	400KV BUS 1 AT WAGOORA(PG)	POWERGRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	23/Feb/2024	09:00	23/Feb/2024	18:00	Kindly approve under construction head	PLANNED	Requested
527	RQ162855	OCC_215	cpcc2_sd	BUS	400KV BUS 1 AT AMRITSAR(PG)	POWERGRID	D	AMP works	22/Feb/2024	10:00	22/Feb/2024	15:00	Kindly approve	PLANNED	Requested
528	RQ163033	OCC_215	cpcc3_sd	BUS	400KV BUS 2 AT ALLAHABAD(PG)	POWERGRID	D	AMP works	20/Feb/2024	10:00	20/Feb/2024	18:00		PLANNED	Requested
529	RQ163032	OCC_215	cpcc3_sd	BUS	400KV BUS 1 AT ALLAHABAD(PG)	POWERGRID	D	AMP works	17/Feb/2024	10:00	17/Feb/2024	18:00		PLANNED	Requested

530	RQ162964	OCC_215	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)	POWERGRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	15/Feb/2024	09:00	15/Feb/2024	18:00	Kindly approve under construction head	PLANNED	Requested	
531	RQ162963	OCC_215	cpcc2_sd	BUS	400KV BUS 1 AT WAGOORA(PG)	POWERGRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	14/Feb/2024	09:00	14/Feb/2024	18:00	Kindly approve under construction head	PLANNED	Requested	
532	RQ163030	OCC_215	cpcc3_sd	BUS	400 KV ALIGARH(PG) - BUS 1	POWERGRID	D	To investigate the issue of Unbalance Current in Y-phase of DIA 407/408/409To investigate the issue of Unbalance Current in Y-phase of DIA 407/408/409	13/Feb/2024	10:00	13/Feb/2024	18:00		PLANNED	Requested	
533	RQ162317	OCC_215	cpcc2_sd	BUS	400KV BUS 1 AT KISHENPUR(PG)	POWERGRID	D	Overhauling of CB	13/Feb/2024	09:30	13/Feb/2024	17:00	Kindly approve	PLANNED	Requested	
534	RQ163031	OCC_215	cpcc3_sd	BUS	400 KV ALIGARH(PG) - BUS 2	POWERGRID	D	To investigate the issue of Unbalance Current in Y-phase of DIA 407/408/409	12/Feb/2024	10:00	12/Feb/2024	18:00		PLANNED	Requested	
535	RQ163021	OCC_215	cpcc3_sd	BUS	400KV BUS 2 AT SHAHAHANPUR(PG)	POWERGRID	D	AMP works	09/Feb/2024	10:00	09/Feb/2024	18:00		PLANNED	Requested	
536	RQ162972	OCC_215	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)	POWERGRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	09/Feb/2024	09:00	09/Feb/2024	18:00	Kindly approve under construction head	PLANNED	Requested	
537	RQ162881	OCC_215	cpcc2_sd	BUS	400KV BUS 2 AT JALANDHAR(PG)	POWERGRID	D	AMP works	08/Feb/2024	10:00	08/Feb/2024	18:00	Kindly approve	PLANNED	Requested	
538	RQ163020	OCC_215	cpcc3_sd	BUS	400KV BUS 1 AT SHAHAHANPUR(PG)	POWERGRID	D	AMP works	08/Feb/2024	10:00	08/Feb/2024	18:00		PLANNED	Requested	
539	RQ160710	OCC_215	cpcc2_sd	BUS	400KV BUS 2 AT KAITHAL(PG)	POWERGRID	D	Overhauling of CB	08/Feb/2024	09:30	09/Feb/2024	18:00	Kindly approve	PLANNED	Requested	
540	RQ162971	OCC_215	cpcc2_sd	BUS	400KV BUS 1 AT WAGOORA(PG)	POWERGRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	08/Feb/2024	09:00	08/Feb/2024	18:00	Kindly approve under construction head	PLANNED	Requested	
541	RQ162958	OCC_215	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)	POWERGRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	06/Feb/2024	09:00	06/Feb/2024	18:00	Kindly approve under construction head	PLANNED	Requested	
542	RQ163036	OCC_215	cpcc3_sd	BUS	400KV BUS 2 AT MAINPUR(PG)	POWERGRID	D	AMP works	05/Feb/2024	10:00	05/Feb/2024	18:00		PLANNED	Requested	
543	RQ163447	OCC_215	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR(PG)	POWERGRID	D	to facilitate un-installation of Siemens CB and CT from bay-424	05/Feb/2024	10:00	05/Feb/2024	18:00		PLANNED	Requested	
544	RQ160709	OCC_215	cpcc2_sd	BUS	400KV BUS 1 AT KAITHAL(PG)	POWERGRID	D	Overhauling of CB	05/Feb/2024	09:30	06/Feb/2024	18:00	Kindly approve	PLANNED	Requested	
545	RQ162957	OCC_215	cpcc2_sd	BUS	400KV BUS 1 AT WAGOORA(PG)	POWERGRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	05/Feb/2024	09:00	05/Feb/2024	18:00	Kindly approve under construction head	PLANNED	Requested	
546	RQ162757	OCC_215	cpcc2_sd	BUS	400KV BUS 4 AT MOGA(PG)	POWERGRID	C	Attending SF6 Leakage in 400 kV GIS Bus-2	04/Feb/2024	08:00	20/Feb/2024	18:00	Kindly approve for Shutdown of 400KV GIS Bus-2 GIS	PLANNED	Requested	
547	RQ162970	OCC_215	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)	POWERGRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	03/Feb/2024	09:00	03/Feb/2024	18:00	Kindly approve under construction head	PLANNED	Requested	
548	RQ160705	OCC_215	cpcc2_sd	BUS	400KV BUS 2 AT PANCHKULA(PG)	POWERGRID	D	Overhauling of CB	02/Feb/2024	09:30	02/Feb/2024	17:30	Kindly approve	PLANNED	Requested	
549	RQ162969	OCC_215	cpcc2_sd	BUS	400KV BUS 1 AT WAGOORA(PG)	POWERGRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	02/Feb/2024	08:00	02/Feb/2024	18:00	Kindly approve under construction head	PLANNED	Requested	
550	RQ160704	OCC_215	cpcc2_sd	BUS	400KV BUS 1 AT PANCHKULA(PG)	POWERGRID	D	Overhauling of CB	01/Feb/2024	09:30	01/Feb/2024	17:30	Kindly approve	PLANNED	Requested	
551	RQ162756	OCC_215	cpcc2_sd	BUS	400KV BUS 2 AT MOGA(PG)	POWERGRID	D	AMP works	01/Feb/2024	08:00	02/Feb/2024	18:00	Kindly approve	PLANNED	Requested	
552	RQ163125	OCC_215	sldcrs_sd	BUS	400KV BUS 2 AT AKAL(RS)	RRVPLN	D	Quarterly Maintenance and testing of Equipments	28/Feb/2024	08:00	28/Feb/2024	18:00		PLANNED	Requested	
553	RQ163124	OCC_215	sldcrs_sd	BUS	400KV BUS 1 AT AKAL(RS)	RRVPLN	D	Quarterly Maintenance and testing of Equipments	27/Feb/2024	08:00	27/Feb/2024	18:00		PLANNED	Requested	
554	RQ163130	OCC_215	sldcrs_sd	BUS	400KV BUS 2 AT BHADLA(RS)	RRVPLN	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	23/Feb/2024	16:00	24/Feb/2024	23:00		PLANNED	Requested	
555	RQ163379	OCC_215	sldcrs_sd	BUS	400KV BUS 2 AT BIKANER(RS)	RRVPLN	D	Routine Maintenance Work and testing	23/Feb/2024	08:00	23/Feb/2024	18:00		PLANNED	Requested	
556	RQ163380	OCC_215	sldcrs_sd	BUS	400KV BUS 2 AT ANTA(RS)	RRVPLN	D	Half Yearly Maintenance work	22/Feb/2024	08:00	22/Feb/2024	18:00		PLANNED	Requested	
557	RQ163133	OCC_215	sldcrs_sd	BUS	400KV BUS 1 AT CHITTORGARH(RS)	RRVPLN	C	FOR MAINTENANCE AND TESTING WORK	22/Feb/2024	08:00	23/Feb/2024	18:00		PLANNED	Requested	
558	RQ163136	OCC_215	sldcrs_sd	BUS	400KV BUS 1 AT RATANGARH(RS)	RRVPLN	D	Quarterly maintenance work of bay equipments , isolators and testing work of bay equipments.	22/Feb/2024	08:00	22/Feb/2024	18:00		PLANNED	Requested	
559	RQ163129	OCC_215	sldcrs_sd	BUS	400KV BUS 1 AT BHADLA(RS)	RRVPLN	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	21/Feb/2024	16:00	22/Feb/2024	23:00		PLANNED	Requested	
560	RQ163126	OCC_215	sldcrs_sd	BUS	400KV BUS 1 AT ANTA(RS)	RRVPLN	D	Half Yearly Maintenance work	20/Feb/2024	08:00	20/Feb/2024	18:00		PLANNED	Requested	
561	RQ163118	OCC_215	sldcrs_sd	BUS	400KV BUS 1 AT JODHPUR(RS)	RRVPLN	D	Quarterly Preventive Maintenance and testing work.	19/Feb/2024	08:00	19/Feb/2024	18:00		PLANNED	Requested	
562	RQ163122	OCC_215	sldcrs_sd	BUS	400KV BUS 2 AT MERTA(RS)	RRVPLN	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	16/Feb/2024	08:00	16/Feb/2024	18:00		PLANNED	Requested	
563	RQ163121	OCC_215	sldcrs_sd	BUS	400KV BUS 1 AT MERTA(RS)	RRVPLN	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	15/Feb/2024	08:00	15/Feb/2024	18:00		PLANNED	Requested	
564	RQ163132	OCC_215	sldcrs_sd	BUS	400KV BUS 2 AT BHILWARA(RS)	RRVPLN	D	Routine Maintenance of 400KV Main Bus-2 and Associated Equipments	14/Feb/2024	08:00	14/Feb/2024	18:00		PLANNED	Requested	
565	RQ163131	OCC_215	sldcrs_sd	BUS	400KV BUS 1 AT BHILWARA(RS)	RRVPLN	D	Routine Maintenance of 400KV Main Bus-1 and Associated Equipments	08/Feb/2024	08:00	08/Feb/2024	18:00		PLANNED	Requested	
566	RQ163123	OCC_215	sldcrs_sd	BUS	400KV BUS 1 AT AJMER(RS)	RRVPLN	D	maintenance and testing of Bus-1	08/Feb/2024	08:00	08/Feb/2024	18:00		PLANNED	Requested	
567	RQ163119	OCC_215	sldcrs_sd	BUS	400KV BUS 2 AT JODHPUR(RS)	RRVPLN	D	Quarterly Preventive Maintenance and testing work.	07/Feb/2024	08:00	07/Feb/2024	18:00		PLANNED	Requested	
568	RQ163128	OCC_215	sldcrs_sd	BUS	400KV BUS 2 AT BABAI(RS)	RRVPLN	D	Quarterly Maintenance	01/Feb/2024	08:00	01/Feb/2024	18:00		PLANNED	Requested	
569	RQ162551	OCC_215	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 4		D	Bay Extension Work, Jumpering of New Bay, LBB Testing	26/Feb/2024	17:00	29/Feb/2024	23:00		PLANNED	Requested	

570	RQ162632	OCC_215	cpcc1_sd	BUS	400KV BUS 2 AT JODHPUR(RS)		D	For Main Bus 2 Integration work for newly augmented Main Bay at RVPN Jodhpur SS	24/Feb/2024	08:00	24/Feb/2024	18:00		PLANNED	Requested
571	RQ162550	OCC_215	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 3		D	Bay Extension Work, Jumpering of New Bay, LBB Testing	22/Feb/2024	17:00	25/Feb/2024	23:00		PLANNED	Requested
572	RQ162683	OCC_215	cpcc1_sd	BUS	400KV BUS 2 AT JAIPUR SOUTH(PG)		D	AMP WORK	22/Feb/2024	09:00	22/Feb/2024	18:00	AMP works	PLANNED	Requested
573	RQ162552	OCC_215	cpcc1_sd	BUS	400 KV BIKANER(PG) - BUS 1		D	For AMP Works	22/Feb/2024	08:00	22/Feb/2024	18:00		PLANNED	Requested
574	RQ162695	OCC_215	cpcc1_sd	BUS	400KV BUS 2 AT KOTPUTLI(PG)		D	For Bay Extension work under SS104 Package- Stringing of Jack Bus 400 KV Side.	22/Feb/2024	08:00	23/Feb/2024	20:00	For Bay Extension work under SS104 Package- Stringing of Jack Bus 400 KV Side.	PLANNED	Requested
575	RQ162631	OCC_215	cpcc1_sd	BUS	400KV BUS 1 AT JODHPUR(RS)		D	For Main Bus 1 Integration work for newly augmented Main Bay at RVPN Jodhpur SS	22/Feb/2024	08:00	22/Feb/2024	18:00		PLANNED	Requested
576	RQ162679	OCC_215	cpcc1_sd	BUS	400KV BUS 2 AT HISSAR(PG)		D	AMP	21/Feb/2024	09:00	21/Feb/2024	18:00	AMP works	PLANNED	Requested
577	RQ162682	OCC_215	cpcc1_sd	BUS	400KV BUS 1 AT JAIPUR SOUTH(PG)		D	AMP WORK	20/Feb/2024	09:00	20/Feb/2024	18:00	AMP works	PLANNED	Requested
578	RQ162694	OCC_215	cpcc1_sd	BUS	400KV BUS 1 AT KOTPUTLI(PG)		D	For Bay Extension work under SS104 Package- Stringing of Jack Bus 400 KV Side.	20/Feb/2024	08:00	21/Feb/2024	20:00	For Bay Extension work under SS104 Package- Stringing of Jack Bus 400 KV Side.	PLANNED	Requested
579	RQ162678	OCC_215	cpcc1_sd	BUS	400KV BUS 1 AT HISSAR(PG)		D	AMP	19/Feb/2024	09:00	19/Feb/2024	18:00	AMP works	PLANNED	Requested
580	RQ162549	OCC_215	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 2		D	Bay Extension Work, Jumpering of New Bay, LBB Testing	18/Feb/2024	17:00	21/Feb/2024	23:00		PLANNED	Requested
581	RQ162548	OCC_215	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 1		D	Bay Extension Work, Jumpering of New Bay, LBB Testing	15/Feb/2024	17:00	18/Feb/2024	23:00		PLANNED	Requested
582	RQ162689	OCC_215	cpcc1_sd	BUS	400KV BUS 2 AT KOTA(PG)		D	For AMP Works	15/Feb/2024	09:00	16/Feb/2024	18:00		PLANNED	Requested
583	RQ162672	OCC_215	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 4		D	FOR BAY EXTENSION WORKS OF 440 BAY UNDER SS63 B1 PACKAGE	14/Feb/2024	17:00	18/Feb/2024	23:59		PLANNED	Requested
584	RQ162630	OCC_215	cpcc1_sd	BUS	400KV BUS 2 AT AJMER(PG)		D	AMP WORK	14/Feb/2024	15:00	14/Feb/2024	23:00		PLANNED	Requested
585	RQ162688	OCC_215	cpcc1_sd	BUS	400KV BUS 1 AT KOTA(PG)		D	For AMP Works	13/Feb/2024	09:00	14/Feb/2024	18:00		PLANNED	Requested
586	RQ162706	OCC_215	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)		D	For bus bar retrofitment work and hardware replacement in switch yard	13/Feb/2024	09:00	16/Feb/2024	18:00	For bus bar retrofitment work	PLANNED	Requested
587	RQ162668	OCC_215	cpcc1_sd	BUS	400KV BUS 2 AT CHITTORGARH(PG)		C	FOR COMMISSIONING OF UPCOMING NEEMUCH TBCB BAYS	12/Feb/2024	08:00	17/Feb/2024	18:00		PLANNED	Requested
588	RQ162705	OCC_215	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)		D	For bus bar retrofitment work and hardware replacement in switch yard	09/Feb/2024	09:00	12/Feb/2024	18:00	For bus bar retrofitment work	PLANNED	Requested
589	RQ162687	OCC_215	cpcc1_sd	BUS	400KV BUS 2 AT KANKROLI(PG)		D	For Main Bus 2 integration and testing work for newly augmented Main Bay of Jodhpur line	09/Feb/2024	09:00	10/Feb/2024	17:00		PLANNED	Requested
590	RQ162693	OCC_215	cpcc1_sd	BUS	400KV BUS 2 AT KOTPUTLI(PG)		D	For Bay Extension work under SS104 Package- 412 Bay Isolator Erection Work .	08/Feb/2024	08:00	09/Feb/2024	20:00	For Bay Extension work under SS104 Package- 412 Bay Isolator Erection Work .	PLANNED	Requested
591	RQ162686	OCC_215	cpcc1_sd	BUS	400KV BUS 2 AT KANKROLI(PG)		D	For AMP Works	07/Feb/2024	09:00	08/Feb/2024	17:00		PLANNED	Requested
592	RQ162671	OCC_215	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 3		D	FOR BAY EXTENSION WORKS OF 439 BAY UNDER SS63 B1 PACKAGE	06/Feb/2024	17:00	13/Feb/2024	23:59		PLANNED	Requested
593	RQ162692	OCC_215	cpcc1_sd	BUS	400KV BUS 1 AT KOTPUTLI(PG)		D	For Bay Extension work under SS104 Package- 410 Bay Isolator Erection Work .	06/Feb/2024	08:00	07/Feb/2024	20:00	For Bay Extension work under SS104 Package- 410 Bay Isolator Erection Work .	PLANNED	Requested
594	RQ162704	OCC_215	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)		D	For bus bar retrofitment work and hardware replacement in switch yard	05/Feb/2024	09:00	08/Feb/2024	18:00	For bus bar retrofitment work	PLANNED	Requested
595	RQ162667	OCC_215	cpcc1_sd	BUS	400KV BUS 1 AT CHITTORGARH(PG)		C	FOR COMMISSIONING OF UPCOMING NEEMUCH TBCB BAYS	05/Feb/2024	08:00	10/Feb/2024	18:00		PLANNED	Requested
596	RQ162685	OCC_215	cpcc1_sd	BUS	400KV BUS 1 AT KANKROLI(PG)		D	For Main Bus 1 integration and testing work for newly augmented Main Bay of Jodhpur line	03/Feb/2024	09:00	04/Feb/2024	17:00		PLANNED	Requested
597	RQ162712	OCC_215	cpcc1_sd	BUS	400KV BUS 2 AT MEERUT(PG)		D	For AMP Works	02/Feb/2024	08:00	02/Feb/2024	18:00		PLANNED	Requested
598	RQ162714	OCC_215	cpcc1_sd	BUS	400KV BUS 2 AT NEEMRANA(PG)		D	AMP & Bay extension work	02/Feb/2024	08:00	02/Feb/2024	18:00		PLANNED	Requested
599	RQ162703	OCC_215	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)		D	For bus bar retrofitment work and hardware replacement in switch yard	01/Feb/2024	09:00	04/Feb/2024	18:00	For bus bar retrofitment work	PLANNED	Requested
600	RQ162684	OCC_215	cpcc1_sd	BUS	400KV BUS 1 AT KANKROLI(PG)		D	For Main Bus 1 interconnection work for newly augmented Main Bay of Jodhpur line	01/Feb/2024	09:00	02/Feb/2024	17:00		PLANNED	Requested
601	RQ162711	OCC_215	cpcc1_sd	BUS	400KV BUS 2 AT MEERUT(PG)		D	For Attending Hotspot of ICT-IV dropper (SD required with 400KV ICT-IV)	01/Feb/2024	08:00	01/Feb/2024	18:00		PLANNED	Requested
602	RQ162713	OCC_215	cpcc1_sd	BUS	400KV BUS 1 AT NEEMRANA(PG)		D	AMP & Bay extension work	01/Feb/2024	08:00	01/Feb/2024	18:00		PLANNED	Requested
603	RQ163120	OCC_215	sliders_sd	BUS	400KV BUS 1 AT KAWAI SCTPS(APR)	APRL	D	Annual maintenance and testing of Bus-1 and bus connecting isolators.	26/Feb/2024	08:00	26/Feb/2024	18:00		PLANNED	Requested
604	RQ163135	OCC_215	sliders_sd	BUS	400KV BUS 2 AT DEEDWANA(MTS)	MTSCL	D	Annual Preventive Maintenance Work	22/Feb/2024	08:00	22/Feb/2024	18:00		PLANNED	Requested
605	RQ163134	OCC_215	sliders_sd	BUS	400KV BUS 1 AT DEEDWANA(MTS)	MTSCL	D	Annual Preventive Maintenance Work	21/Feb/2024	08:00	21/Feb/2024	18:00		PLANNED	Requested
606	RQ162978	OCC_215	stuup_sd	BUS	400KV BUS 1 AT SARNATH(UP)	UPPTCL	D	(For bus tightening & Strengthening	21/Feb/2024	09:00	22/Feb/2024	18:00		PLANNED	Requested
607	RQ162250	OCC_215	stuup_sd	BUS	400KV BUS 2 AT INDIRAPURAM(UP)	UPPTCL	D	For Annual Maintenance & Testing Works	16/Feb/2024	10:00	16/Feb/2024	16:00		PLANNED	Requested
608	RQ162268	OCC_215	stuup_sd	BUS	400KV BUS 2 AT HAPUR(UP)	UPPTCL	D	For Annual Maintenance & Testing Works	16/Feb/2024	08:00	16/Feb/2024	18:00		PLANNED	Requested
609	RQ162249	OCC_215	stuup_sd	BUS	400KV BUS 1 AT INDIRAPURAM(UP)	UPPTCL	D	For Annual Maintenance & Testing Works	15/Feb/2024	10:00	15/Feb/2024	16:00	400 KV Bus 1 shutdown will be done with Bus Coupler	PLANNED	Requested
610	RQ162267	OCC_215	stuup_sd	BUS	400KV BUS 1 AT HAPUR(UP)	UPPTCL	D	For Annual Maintenance & Testing Works	15/Feb/2024	08:00	15/Feb/2024	18:00		PLANNED	Requested

611	RQ163163	OCC_215	slidcup_sd	BUS	400KV BUS 3 AT LUCKNOW(UP)	UPPTCL	C	* Upgradation of Bus-Bar Protection Panel from E/M to Numerical Type X Connection of CT Bus-Bar Protection Core, Interconnect	11/Feb/2024	08:00	11/Feb/2024	18:00	400KV Transfer bus at 400KV Lucknow(UP)	PLANNED	Requested	
612	RQ160590	OCC_215	stuup_sd	BUS	400KV BUS 2 AT LUCKNOW(UP)	UPPTCL	C	* For Upgradation of Bus-Bar Protection Panel from Electromechanical type X to Numerical Type at 400 KV Sub-Station, Sarojini	05/Feb/2024	09:00	12/Feb/2024	18:00		PLANNED	Requested	
613	RQ162943	OCC_215	stuup_sd	BUS	400KV BUS 2 AT UNNAO(UP)	UPPTCL	D	* Maintenance work of Pantograph Isolator B phase of 400KV Main Bus-II at >X 400KV S/S Unnao.	05/Feb/2024	09:00	06/Feb/2024	17:00		PLANNED	Requested	
614	RQ160482	OCC_215	slidcps_sd	BUS	400KV BUS 2 AT NAKODARI(PG)	PSPCL	D	Periodic Maintenance	21/Feb/2024	08:00	21/Feb/2024	18:00		PLANNED	Requested	
615	RQ160481	OCC_215	slidcps_sd	BUS	400KV BUS 1 AT NAKODARI(PG)	PSPCL	D	Periodic Maintenance	20/Feb/2024	08:00	20/Feb/2024	18:00		PLANNED	Requested	
616	RQ160483	OCC_215	slidcps_sd	BUS	400KV BUS 2 AT MAKHU(PS)	PSSTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-2	21/Feb/2024	08:00	21/Feb/2024	18:00		PLANNED	Requested	
617	RQ160486	OCC_215	slidcps_sd	BUS	400KV BUS 2 AT RAJPURA(PS)	PSSTCL	D	Annual maintenance of CVTs, Isolators, hardware fittings and annual protection testing of Bus-Bar equipments.	15/Feb/2024	08:00	16/Feb/2024	18:00		PLANNED	Requested	
618	RQ160484	OCC_215	slidcps_sd	BUS	400KV BUS 2 AT RAJPURA(PS)	PSSTCL	D	Annual maintenance of CVTs, Isolators, hardware fittings and annual protection testing of Bus-Bar equipments.	12/Feb/2024	08:00	13/Feb/2024	18:00	Only Bus-bar CBs shutdown required	PLANNED	Requested	
619	RQ160480	OCC_215	slidcps_sd	BUS	400KV BUS 2 AT MUKTSAR(PS)	PSSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments. Mtc of NIFPS	05/Feb/2024	08:00	05/Feb/2024	18:00		PLANNED	Requested	
620	RQ160479	OCC_215	slidcps_sd	BUS	400KV BUS 1 AT MUKTSAR(PS)	PSSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments. Mtc of NIFPS	01/Feb/2024	08:00	01/Feb/2024	18:00		PLANNED	Requested	
621	RQ162316	OCC_215	slidchr_sd	BUS	400KV BUS 2 AT DEEPALPUR(JHKT)	KT-JHAJJAR	D	AMP of BUS Equipment (Testing of line CVT, BUS Isolator Alignment)	08/Feb/2024	09:00	08/Feb/2024	18:00		PLANNED	Requested	
622	RQ162315	OCC_215	slidchr_sd	BUS	400KV BUS 1 AT DEEPALPUR(JHKT)	KT-JHAJJAR	D	AMP of BUS Equipment (Testing of line CVT, BUS Isolator Alignment)	07/Feb/2024	09:00	07/Feb/2024	18:00		PLANNED	Requested	
623	RQ162912	OCC_215	stuup_sd	BUS	400KV BUS 1 AT ANPARA_B(UPUN)	UPRVUNL	C	For attending oil leakage of BUS CT and PM work of CTs and CVT connected to bus.	06/Feb/2024	09:00	08/Feb/2024	17:00		PLANNED	Requested	
624	RQ162573	OCC_215	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTSL) - BUS 2	PBTSL	D	Bus Extension Work	05/Feb/2024	16:00	10/Feb/2024	23:00	kindly approve for dt 21.01.24 to 25.01.2024	PLANNED	Requested	
625	RQ162572	OCC_215	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTSL) - BUS 1	PBTSL	D	Bus Extension Work	01/Feb/2024	17:00	05/Feb/2024	23:00	kindly approve for dt 27.01.24 to 31.01.2024	PLANNED	Requested	
626	RQ163091	OCC_215	cpcc2_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON 400 KV AMARGARH(NRSS XXIX)-SAMBHA(PG) (NRSS XXIX) CKT-2 @SAMBHA(PG)	POWERGRID	D	AMP of Line Reactor	16/Feb/2024	10:00	16/Feb/2024	16:00	Kindly approve	PLANNED	Requested	
627	RQ163092	OCC_215	cpcc2_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON 400 KV AMARGARH(NRSS XXIX)-SAMBHA(PG) (NRSS XXIX) CKT-1 @SAMBHA(PG)	POWERGRID	D	AMP of Line Reactor	15/Feb/2024	10:00	15/Feb/2024	16:00	Kindly approve	PLANNED	Requested	
628	RQ163018	OCC_215	cpcc2_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON KURUKSHETRA JALANDHAR (PG) CKT-1 @JALANDHAR(PG)	POWERGRID	D	Shutdown for AMP works along with Line	07/Feb/2024	08:00	07/Feb/2024	18:00	Kindly approve	PLANNED	Requested	
629	RQ162574	OCC_215	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-4 @BIKANER_2 (PBTSL)	PBTSL	D	To attend Leakage in detection Line	01/Feb/2024	15:00	01/Feb/2024	21:00	kindly approve for dt 29.01.24	PLANNED	Requested	
630	RQ162261	OCC_215	stuup_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV SIKANDRABAD(UP)	UPPTCL	D	For Annual Maintenance & Testing Works	27/Feb/2024	10:00	27/Feb/2024	14:00		PLANNED	Requested	
631	RQ160585	OCC_215	stuup_sd	BR/BSR/MSC/M SR	63 MVAR BUS REACTOR NO 1 AT 400KV ORAI(UP)	UPPTCL	D	* S/D for routine testing and maintenance work.	12/Feb/2024	09:00	13/Feb/2024	17:00		PLANNED	Requested	
632	RQ160589	OCC_215	stuup_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400 KV LUCKNOW(UP)	UPPTCL	D	* For Upgradation of Bus-Bar Protection Panel from E/M to Numerical Type X ( Connection of CT Bus-Bar Protection Core, Interc	11/Feb/2024	09:00	11/Feb/2024	18:00		PLANNED	Requested	
633	RQ163248	OCC_215	slidcup_sd	BR/BSR/MSC/M SR	63 MVAR BUS REACTOR NO 1 AT 400KV UNNAO(UP)	UPPTCL	C	To facilitate the shutdown of Main Breaker of 400KV Bareilly-Unnao ckt-2 (safety purpose)	09/Feb/2024	08:00	15/Feb/2024	18:00		PLANNED	Requested	
634	RQ162825	OCC_215	stuup_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV BARAI(UP)	UPPTCL	D	routine testing and bay maintenance	07/Feb/2024	11:00	07/Feb/2024	17:00		PLANNED	Requested	
635	RQ163192	OCC_215	slidcrs_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV BHADLA(RS)	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	26/Feb/2024	08:00	26/Feb/2024	18:00		PLANNED	Requested	
636	RQ163190	OCC_215	slidcrs_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV CHITTORGARH(RS)	RRVPNL	D	FOR MAINTAINANCE WORK and testing work of reactor and bay equipments	21/Feb/2024	08:00	21/Feb/2024	18:00		PLANNED	Requested	
637	RQ163188	OCC_215	slidcrs_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV BHILWARA(RS)	RRVPNL	D	Routine maintenance of 400 KV 50MVAR BUS REACTOR BAY & ASSOCIATED BAY EQUIPMENTS to be carried out by M/s Kaycee Energy & Infra pvt. Ltd. Kota	12/Feb/2024	08:00	12/Feb/2024	18:00		PLANNED	Requested	

638	RQ163193	OCC_215	slcdcrs_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	08/Feb/2024	08:00	08/Feb/2024	18:00		PLANNED	Requested	
639	RQ163195	OCC_215	slcdcrs_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV SURATGARH SCTPS(RVUN)	RRVPNL	C	For Annual maintance, testing & Tan delta mesurement Of HV Bhushings.	05/Feb/2024	08:00	06/Feb/2024	18:00		PLANNED	Requested	
640	RQ163189	OCC_215	slcdcrs_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 2 AT 400KV CHHABRA(RS)	RRVPNL	C	1.Oil Filtration of Bus Reactor- II. 2. Maintenance Work of Bay elements.	02/Feb/2024	08:00	08/Feb/2024	18:00		PLANNED	Requested	
641	RQ163197	OCC_215	slcdcrs_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400 KV BABAI(RS)	RRVPNL	D	Quarterly Maintenance	01/Feb/2024	08:00	01/Feb/2024	18:00		PLANNED	Requested	
642	RQ163196	OCC_215	slcdcrs_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 2 AT 400 KV SURATGARH SCTPS(RVUN)	RRVPNL	C	For Annual maintance, testing & Tan delta mesurement Of HV Bhushings.	01/Feb/2024	08:00	02/Feb/2024	18:00		PLANNED	Requested	
643	RQ162568	OCC_215	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV MEERUT(PG)	POWERGRID	C	For bypassing of Old Circuit Breaker from Reactor Bay	10/Feb/2024	08:00	13/Feb/2024	18:00		PLANNED	Requested	
644	RQ163194	OCC_215	slcdcrs_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	POWERGRID	D	Quarterly maintenance work of bay equipments , isolators and testing work of bay equipments.	05/Feb/2024	08:00	05/Feb/2024	18:00		PLANNED	Requested	
645	RQ162562	OCC_215	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 2 AT 400KV KANKROLI(PG)	POWERGRID	C	for testing of 403 bay equipments replaced during Jodhpur reconducoring work.	05/Feb/2024	08:00	09/Feb/2024	18:00		PLANNED	Requested	
646	RQ162565	OCC_215	cpcc1_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV KOTPUTLI(PG)	POWERGRID	D	For Bay Extension Work under SS-104 Package- Firewall Construction Work.	01/Feb/2024	08:00	15/Feb/2024	18:00	For Bay Extension Work under SS-104 Package- Firewall Construction Work.	PLANNED	Requested	
647	RQ163191	OCC_215	slcdcrs_sd	BR/BSR/MSC/M SR	63 MVAR BUS REACTOR NO 1 AT 400 KV KAWAI SCTPS(APR)	RRVPNL_APRL	C	Annual maintenance and testing of Bay equipments (Bay 401 & 402) and Bus Reactor-1	08/Feb/2024	08:00	09/Feb/2024	18:00		PLANNED	Requested	
648	RQ160582	OCC_215	slcdcps_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV DHURI(P)	PSSTCL	D	Protection testing	06/Feb/2024	08:00	06/Feb/2024	18:00		PLANNED	Requested	
649	RQ160475	OCC_215	slcdcps_sd	BAY	406 MAIN BAY - 400KV MUKTSAR-MAKHU (PS) CKT-2 AT MUKTSAR(PS)	PSSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	29/Feb/2024	08:00	29/Feb/2024	18:00		PLANNED	Requested	
650	RQ160472	OCC_215	slcdcps_sd	BAY	405 TIE BAY - 400KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-2 AND 400KV MUKTSAR-MAKHU (PS) CKT-2 AT MUKTSAR(PS)	PSSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	26/Feb/2024	08:00	26/Feb/2024	18:00		PLANNED	Requested	
651	RQ160474	OCC_215	slcdcps_sd	BAY	403 MAIN BAY - 400KV MUKTSAR-MAKHU (PS) CKT-1 AT MUKTSAR(PS)	PSSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	23/Feb/2024	08:00	23/Feb/2024	18:00		PLANNED	Requested	
652	RQ160476	OCC_215	slcdcps_sd	BAY	404 MAIN BAY - 400KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-2 AT MUKTSAR(PS)	PSSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	21/Feb/2024	08:00	21/Feb/2024	18:00		PLANNED	Requested	
653	RQ160478	OCC_215	slcdcps_sd	BAY	407 MAIN BAY - 400KV MUKTSAR-MAKHU (PS) CKT-1 AT MAKHU(PS)	PSSTCL	D	Nut bolt tightening of clamp and connectors of bay 407 and cleaning of CR panel and BMK of CT, CB related with associated bay	19/Feb/2024	08:00	19/Feb/2024	18:00		PLANNED	Requested	
654	RQ160473	OCC_215	slcdcps_sd	BAY	402 TIE BAY - 400KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-1 AND 400KV MUKTSAR-MAKHU (PS) CKT-1 AT MUKTSAR(PS)	PSSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	16/Feb/2024	08:00	16/Feb/2024	18:00		PLANNED	Requested	
655	RQ160471	OCC_215	slcdcps_sd	BAY	406 MAIN BAY - 400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2 (PSTCL) AT MAKHU(PS)	PSSTCL	D	Nut bolt tightening of clamp and connectors of bay 406 and cleaning of CR panel and BMK of CT, CB related with associated bay	14/Feb/2024	08:00	14/Feb/2024	18:00		PLANNED	Requested	
656	RQ160477	OCC_215	slcdcps_sd	BAY	401 MAIN BAY - 400KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-1 AT MUKTSAR(PS)	PSSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	12/Feb/2024	08:00	12/Feb/2024	18:00		PLANNED	Requested	
657	RQ162607	OCC_215	cpcc1_sd	BAY	414 TIE BAY - 400KV NEEMRANA-MANESAR (PG) CKT-1 AND 80 MVAR BUS REACTOR NO 1 AT 400KV NEEMRANA(PG)		C	CB OVERHOLLING & AMP WORK	27/Feb/2024	09:00	29/Feb/2024	18:00		PLANNED	Requested	
658	RQ162593	OCC_215	cpcc1_sd	BAY	407 MAIN BAY - 400KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1 AT KANKROLI(PG)		C	For arresting SF6 gas leakage by CB overhauling	27/Feb/2024	09:00	29/Feb/2024	18:00		PLANNED	Requested	
659	RQ162598	OCC_215	cpcc1_sd	BAY	416 MAIN BAY - 400KV KURUKSHETRA(PG)-NAKODAR(PSG) (PG) CKT-1 AT KURUKSHETRA(PG)		C	CB Rectification work	26/Feb/2024	08:00	29/Feb/2024	18:00		PLANNED	Requested	
660	RQ162606	OCC_215	cpcc1_sd	BAY	406 MAIN BAY - 400KV NEEMRANA(PG)-BABAI(RS) (PG) CKT-1 AT NEEMRANA(PG)		C	CB OVERHOLLING & AMP WORK	24/Feb/2024	09:00	26/Feb/2024	18:00		PLANNED	Requested	

661	RQ162591	OCC_215	cpcc1_sd	BAY	410 MAIN BAY - 400KV BHINMAL-KANKROLI (PG) CKT-1 AT KANKROLI(PG)		D	AMP WORK	22/Feb/2024	09:00	22/Feb/2024	18:00		PLANNED	Requested	
662	RQ162605	OCC_215	cpcc1_sd	BAY	419 MAIN BAY - 400KV BHIWADI-NEEMRANA (PG) CKT-1 AT NEEMRANA(PG)		C	CB OVERHOLLING & AMP WORK	21/Feb/2024	09:00	23/Feb/2024	18:00		PLANNED	Requested	
663	RQ162597	OCC_215	cpcc1_sd	BAY	425 MAIN BAY - 400KV KURUKSHETRA-SONIPAT (PG) CKT-1 AT KURUKSHETRA(PG)		C	CB Rectification work	19/Feb/2024	08:00	24/Feb/2024	18:00		PLANNED	Requested	
664	RQ162604	OCC_215	cpcc1_sd	BAY	413 MAIN BAY - 400KV NEEMRANA-MANESAR (PG) CKT-1 AT NEEMRANA(PG)		C	CB OVERHOLLING & AMP WORK	18/Feb/2024	09:00	20/Feb/2024	18:00		PLANNED	Requested	
665	RQ162588	OCC_215	cpcc1_sd	BAY	206 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT BIKANER(PG) (POWERGRID)		D	AMP WORK	15/Feb/2024	09:30	15/Feb/2024	18:00		PLANNED	Requested	
666	RQ162576	OCC_215	cpcc1_sd	BAY	420 TIE BAY - 400 KV MAINPURI-BALLABHGARH (PG) CKT-2 AND FUTURE AT BALLABHGARH(PG)		D	AMP WORK	15/Feb/2024	09:00	15/Feb/2024	18:00		PLANNED	Requested	
667	RQ162603	OCC_215	cpcc1_sd	BAY	410 MAIN BAY - 400KV NEEMRANA-MANESAR (PG) CKT-2 AT NEEMRANA(PG)		C	CB OVERHOLLING & AMP WORK	15/Feb/2024	09:00	17/Feb/2024	18:00		PLANNED	Requested	
668	RQ162575	OCC_215	cpcc1_sd	BAY	409 MAIN BAY - 400/220KV 500 MVA ICT 2 AT BALLABHGARH(PG)		D	AMP WORK	14/Feb/2024	09:00	14/Feb/2024	18:00		PLANNED	Requested	
669	RQ162619	OCC_215	cpcc1_sd	BAY	408 TIE BAY - 400KV AGRA-SIKAR (PG) CKT-2 AND 80 MVAR BUS REACTOR NO 1 AT 400KV SIKAR(PG)		D	AMP WORK	12/Feb/2024	09:00	12/Feb/2024	18:00		PLANNED	Requested	
670	RQ162602	OCC_215	cpcc1_sd	BAY	421 MAIN BAY - 400/220KV 500 MVA ICT 1 AT NEEMRANA(PG)		C	CB OVERHOLLING & AMP WORK	12/Feb/2024	09:00	14/Feb/2024	18:00		PLANNED	Requested	
671	RQ162596	OCC_215	cpcc1_sd	BAY	423 MAIN BAY - 400KV KURUKSHETRA-SONIPAT (PG) CKT-2 AT KURUKSHETRA(PG)		C	CB Rectification work	12/Feb/2024	08:00	17/Feb/2024	18:00		PLANNED	Requested	
672	RQ162610	OCC_215	cpcc1_sd	BAY	418 MAIN BAY - 400 KV ROORKEE(PG)-KASHIPUR(UK) (PG) CKT-1 AT KASHIPUR(UK)		D	AMP WORK	09/Feb/2024	09:00	09/Feb/2024	18:00		PLANNED	Requested	
673	RQ162612	OCC_215	cpcc1_sd	BAY	404 MAIN BAY - 400/220KV 315 MVA ICT 2 AT SAHARANPUR(PG)		D	AMP OF BAY	09/Feb/2024	09:00	09/Feb/2024	18:00	AMP OF BAY	PLANNED	Requested	
674	RQ162609	OCC_215	cpcc1_sd	BAY	417 TIE BAY - 400KV ROORKEE(PG)-KASHIPUR(UK) (PG) CKT-1 AND 400KV BAREILLY(PG)-KASHIPUR(UK) (PG) CKT-1 AT KASHIPUR(UK)		D	AMP WORK	08/Feb/2024	09:00	08/Feb/2024	18:00		PLANNED	Requested	
675	RQ162618	OCC_215	cpcc1_sd	BAY	407 MAIN BAY - 400KV AGRA-SIKAR (PG) CKT-2 AT SIKAR(PG)		D	AMP WORK	08/Feb/2024	09:00	08/Feb/2024	18:00		PLANNED	Requested	
676	RQ162601	OCC_215	cpcc1_sd	BAY	418 MAIN BAY - 400/220KV 315 MVA ICT 2 AT NEEMRANA(PG)		C	CB OVERHOLLING & AMP WORK	08/Feb/2024	09:00	10/Feb/2024	18:00		PLANNED	Requested	
677	RQ162617	OCC_215	cpcc1_sd	BAY	40152T TIE BAY - 400KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1 AND 125 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)		D	AMP WORK	07/Feb/2024	09:00	07/Feb/2024	18:00		PLANNED	Requested	
678	RQ162611	OCC_215	cpcc1_sd	BAY	408 TIE BAY - 400/220 KV 315 MVA ICT 3 AT SAHARANPUR(PG) (POWERGRID) AND FUTURE AT 400 KV SAHARANPUR(PG) (POWERGRID)		D	AMP OF BAY	07/Feb/2024	09:00	07/Feb/2024	18:00	AMP OF BAY	PLANNED	Requested	
679	RQ162608	OCC_215	cpcc1_sd	BAY	414 TIE BAY - 400KV ROORKEE(PG)-KASHIPUR(UK) (PG) CKT-2 AND 400KV BAREILLY(PG)-KASHIPUR(UK) (PG) CKT-2 AT KASHIPUR(UK)		D	AMP WORK	06/Feb/2024	09:00	06/Feb/2024	18:00		PLANNED	Requested	
680	RQ162616	OCC_215	cpcc1_sd	BAY	40152B MAIN BAY - 400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1 AT RATANGARH(RS)		D	AMP WORK	06/Feb/2024	09:00	06/Feb/2024	18:00		PLANNED	Requested	

681	RQ162600	OCC_215	cpcc1_sd	BAY	416 MAIN BAY - 400KV BHIWADI-NEEMRANA (PG) CKT-2 AT NEEMRANA(PG)		C	CB OVERHOLLING & AMP WORK	05/Feb/2024	09:30	07/Feb/2024	18:00		PLANNED	Requested	
682	RQ162615	OCC_215	cpcc1_sd	BAY	40152A MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)		D	AMP WORK	05/Feb/2024	09:00	05/Feb/2024	18:00		PLANNED	Requested	
683	RQ162583	OCC_215	cpcc1_sd	BAY	411 TIE BAY - 400 KV BHINMAL(PG)-BARMER(RS) (RS) CKT-2 (POWERGRID) AND FUTURE AT 400 KV BHINMAL(PG) (POWERGRID)		D	For Bay Extension work- under SS-95 Project package at BHINMAL Substation.	05/Feb/2024	09:00	06/Feb/2024	18:00		PLANNED	Requested	
684	RQ162595	OCC_215	cpcc1_sd	BAY	409 MAIN BAY - 400KV KURUKSHETRA-JALANDHAR (PG) CKT-1 AT KURUKSHETRA(PG)		C	CB Rectification work	05/Feb/2024	08:00	10/Feb/2024	18:00		PLANNED	Requested	
685	RQ162614	OCC_215	cpcc1_sd	BAY	40252B MAIN BAY - 400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2 AT RATANGARH(RS)		D	AMP WORK	02/Feb/2024	09:00	02/Feb/2024	18:00		PLANNED	Requested	
686	RQ162599	OCC_215	cpcc1_sd	BAY	409 MAIN BAY - 400KV NEEMRANA-SIKAR (PG) CKT-2 AT NEEMRANA(PG)		C	CB OVERHOLLING & AMP WORK	01/Feb/2024	09:30	03/Feb/2024	18:00		PLANNED	Requested	
687	RQ162592	OCC_215	cpcc1_sd	BAY	403 MAIN BAY - 125 MVAR BUS REACTOR NO 2 AT 400KV KANKROLI(PG)		D	AMP WORK	01/Feb/2024	09:00	01/Feb/2024	18:00		PLANNED	Requested	
688	RQ162613	OCC_215	cpcc1_sd	BAY	40252T TIE BAY - 400KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2 AND 50 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)		D	AMP WORK	01/Feb/2024	09:00	01/Feb/2024	18:00		PLANNED	Requested	
689	RQ163259	OCC_215	slcds_sd	BAY	401352T TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV PHAGI(RS) AND FUTURE	RRVPNL	D	Quarterly Maintenance work	27/Feb/2024	08:00	27/Feb/2024	18:00		PLANNED	Requested	
690	RQ163262	OCC_215	slcds_sd	BAY	401052D MAIN BAY - 400KV PHAGI-AJMER (RS) CKT-1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	22/Feb/2024	08:00	22/Feb/2024	18:00		PLANNED	Requested	
691	RQ163261	OCC_215	slcds_sd	BAY	40852C MAIN BAY - 400KV PHAGI-HEERAPURA (RS) CKT-1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	20/Feb/2024	08:00	20/Feb/2024	18:00		PLANNED	Requested	
692	RQ163260	OCC_215	slcds_sd	BAY	40852T TIE BAY - 400KV PHAGI-HEERAPURA (RS) CKT-1 AND 400KV PHAGI-AJMER (RS) CKT-2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	19/Feb/2024	08:00	19/Feb/2024	18:00		PLANNED	Requested	
693	RQ163263	OCC_215	slcds_sd	BAY	40752D MAIN BAY - 400KV PHAGI-HEERAPURA (RS) CKT-2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	17/Feb/2024	08:00	17/Feb/2024	18:00		PLANNED	Requested	
694	RQ163286	OCC_215	slcds_sd	BAY	4452T TIE BAY - 50 MVAR BUS REACTOR NO 1 AT 400KV BHILWARA(RS) (RRVPNL) AND 400 KV AJMER-BHILWARA (RS) CKT-2 AT 400 KV BHILWARA(RS) (RRVPNL)	RRVPNL	D	Routine maintenance of 400 KV Tie BAY & ASSOCIATED EQUIPMENTS	07/Feb/2024	08:00	07/Feb/2024	18:00		PLANNED	Requested	
695	RQ163288	OCC_215	slcds_sd	BAY	405 TIE BAY - 400KV BHILWARA(RS)-CHITTORGARH(RS) (UNDEF) CKT-1 AND 400/220KV 315 MVA ICT 2 AT BHILWARA(RS)	RRVPNL	D	Routine maintenance of 400 KV Tie BAY & ASSOCIATED EQUIPMENTS	06/Feb/2024	08:00	06/Feb/2024	18:00		PLANNED	Requested	
696	RQ163287	OCC_215	slcds_sd	BAY	4152T TIE BAY - 400/220 KV 315 MVA ICT 1 AT BHILWARA(RS) AND 400 KV BHILWARA-CHITTORGARH (RS) CKT-2 AT 400 KV BHILWARA(RS)	RRVPNL	D	Routine maintenance of 400 KV Tie BAY & ASSOCIATED EQUIPMENTS	05/Feb/2024	08:00	05/Feb/2024	18:00		PLANNED	Requested	
697	RQ163335	OCC_215	bbmb_sd	BAY	X5-CB MAIN BAY - 400/220 KV 450 MVA ICT 1 AT PANIPAT(BB) AND 400KV BUS 1 AT PANIPAT(BB) AT 400 KV PANIPAT(BB)	POWERGRID	D	Yearly maintenance	27/Feb/2024	08:00	27/Feb/2024	18:00		PLANNED	Requested	
698	RQ163015	OCC_215	cpcc3_sd	BAY	412 MAIN BAY - 400/220KV 315 MVA ICT 1 AT SOHAWAL(PG)	POWERGRID	C	CB Overhauling work	26/Feb/2024	10:00	03/Mar/2024	18:00		PLANNED	Requested	
699	RQ163337	OCC_215	bbmb_sd	BAY	X5-CB MAIN BAY - 400/220 KV 450 MVA ICT 1 AT PANIPAT(BB) AND 400KV BUS 2 AT PANIPAT(BB) AT 400 KV PANIPAT(BB)	POWERGRID	D	Yearly maintenance	26/Feb/2024	08:00	26/Feb/2024	18:00		PLANNED	Requested	



700	RQ163453	OCC_215	cpcc3_sd	BAY	408 MAIN BAY - 400 KV MAU(UP)-BALIA(PG) (PG) CKT-1 (POWERGRID)	POWERGRID	D	FOR CB Retrofitment Work	24/Feb/2024	10:00	29/Feb/2024	18:00		PLANNED	Requested	
701	RQ163058	OCC_215	cpcc3_sd	BAY	415 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV ALLAHABAD(PG) (POWERGRID) AT 400 KV ALLAHABAD(PG)	POWERGRID	C	Mechanism Overhauling of CGL make CB	24/Feb/2024	10:00	27/Feb/2024	18:00		PLANNED	Requested	
702	RQ163339	OCC_215	bbmb_sd	BAY	X4-CB MAIN BAY - 400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-1 AT 400KV PANIPAT(BB)	POWERGRID	D	Yearly maintenance	23/Feb/2024	08:00	23/Feb/2024	18:00		PLANNED	Requested	
703	RQ162746	OCC_215	cpcc2_sd	BAY	414 TIE BAY - 50 MVAR BUS REACTOR NO 1 AT 400KV MOGA(PG) (POWERGRID) AND 400 KV KISHENPUR-MOGA (PG) CKT-1 AT 400 KV MOGA(PG) (POWERGRID)	POWERGRID	C	Overhauling of CB	21/Feb/2024	08:00	24/Feb/2024	18:00	Kindly approve	PLANNED	Requested	
704	RQ163336	OCC_215	bbmb_sd	BAY	X3-CB TIE BAY - 400/220 KV 450 MVA ICT 2 AT PANIPAT(BB) AND 400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-1 AT 400 KV PANIPAT(BB)	POWERGRID	D	Yearly maintenance	21/Feb/2024	08:00	21/Feb/2024	18:00		PLANNED	Requested	
705	RQ163437	OCC_215	cpcc3_sd	BAY	405 TIE BAY - 400KV FATEHPUR-KANPUR (PG) CKT-2 AND 400KV KANPUR(PG)-PANWI(UP) (PG) CKT-2 AT KANPUR(PG)	POWERGRID	C	'Isolator retrofitment of 405-89B under ADD Cap and for CGL CB Pneumatic drive overhauling	20/Feb/2024	10:00	29/Feb/2024	18:00		PLANNED	Requested	
706	RQ163014	OCC_215	cpcc3_sd	BAY	411 TIE BAY - 400KV BALIA-SOHAWAL (PG) CKT-2 AND 400/220KV 315 MVA ICT 1 AT SOHAWAL(PG)	POWERGRID	C	CB Overhauling work	19/Feb/2024	10:00	23/Feb/2024	18:00		PLANNED	Requested	
707	RQ162992	OCC_215	cpcc3_sd	BAY	415 MAIN BAY - 400KV BALIA(PG)-BIHARSHARIFF(PG) (UNDEF) CKT-1 AT BALIA(PG)	POWERGRID	C	FOR CB Retrofitment Work	19/Feb/2024	10:00	26/Feb/2024	18:00		PLANNED	Requested	
708	RQ163056	OCC_215	cpcc3_sd	BAY	409 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT ALLAHABAD(PG) (POWERGRID)	POWERGRID	C	AMP works	15/Feb/2024	10:00	22/Feb/2024	18:00		PLANNED	Requested	
709	RQ163011	OCC_215	cpcc3_sd	BAY	410 MAIN BAY - 400KV BALIA-SOHAWAL (PG) CKT-2 AT SOHAWAL(PG)	POWERGRID	C	CB Overhauling work	12/Feb/2024	10:00	17/Feb/2024	18:00		PLANNED	Requested	
710	RQ163454	OCC_215	cpcc3_sd	BAY	409 MAIN BAY - 400 KV MAU(UP)-RASRA (UP) (PG) CKT-1 (POWERGRID)	POWERGRID	D	FOR CB Retrofitment Work	12/Feb/2024	10:00	19/Feb/2024	18:00		PLANNED	Requested	
711	RQ162988	OCC_215	cpcc3_sd	BAY	413 MAIN BAY - 400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-2 (POWERGRID) AND 400KV BUS 1 AT BALIA(PG) AT 400 KV BALIA(PG) (POWERGRID)	POWERGRID	C	FOR CB Retrofitment Work	10/Feb/2024	10:00	17/Feb/2024	18:00		PLANNED	Requested	
712	RQ162571	OCC_215	cpcc1_sd	BAY	413M MAIN BAY - 400 KV ROORKEE(PG)-KASHIPUR(UK) (PG) CKT-2 (POWERGRID) AT 400 KV KASHIPUR(UK)	POWERGRID	D	FOR AMP WORK	10/Feb/2024	08:00	10/Feb/2024	18:00	415 MAIN BAY - 400 KV ROORKEE(PG)-KASHIPUR(UK) (PG) CKT-2 AT KASHIPUR(UK)	PLANNED	Requested	
713	RQ163446	OCC_215	cpcc3_sd	BAY	425 TIE BAY - SVC NO 2(-140/+140MVAR) AT 400 KV KANPUR(PG) (POWERGRID) AND 400/220 KV 315 MVA ICT 1 AT KANPUR(PG) AT 400 KV KANPUR(PG) (POWERGRID)	POWERGRID	C	'Dismantling of Hapem make isolator of 425-89A and installation of new isolator	08/Feb/2024	10:00	12/Feb/2024	18:00		PLANNED	Requested	
714	RQ163445	OCC_215	cpcc3_sd	BAY	424 MAIN BAY - SVC NO 2(-140/+140MVAR) AT 400 KV KANPUR(PG)	POWERGRID	C	'Dismantling of Hapem make isolator of 425-89A and installation of new isolator	08/Feb/2024	10:00	12/Feb/2024	18:00		PLANNED	Requested	
715	RQ162743	OCC_215	cpcc1_sd	BAY	416 MAIN BAY - 400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-2 (POWERGRID) AT 400 KV KASHIPUR(UK)	POWERGRID	D	FOR AMP WORK	07/Feb/2024	08:00	07/Feb/2024	18:00		PLANNED	Requested	
716	RQ162849	OCC_215	cpcc2_sd	BAY	404 MAIN BAY - 400KV NEWWANPOH-WAGOORA (PG) CKT-2 AT WAGOORA(PG)	POWERGRID	C	CB Overhauling work	06/Feb/2024	09:00	07/Feb/2024	18:00	Kindly approve	PLANNED	Requested	
717	RQ163451	OCC_215	cpcc3_sd	BAY	419 MAIN BAY - 400 KV ORAI(PG)-ORAI(UP) (PG) CKT-1 AT ORAI(UP)	POWERGRID	D	AMP works	05/Feb/2024	10:00	05/Feb/2024	18:00		PLANNED	Requested	

718	RQ163456	OCC_215	cpcc3_sd	BAY	W1.WCB.Q2 BAY BUS-1A & 1B SECTIONALIZER BUS SECTIONALIZER BAY - 400KV AGRA(PG) - BUS 1 (POWERGRID) AND FUTURE AT 400 KV AGRA(PG) (POWERGRID)	POWERGRID	D	AMP works	05/Feb/2024	10:00	05/Feb/2024	18:00		PLANNED	Requested	
719	RQ163055	OCC_215	cpcc3_sd	BAY	406 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT ALLAHABAD(PG) (POWERGRID) AT 400 KV ALLAHABAD(PG)	POWERGRID	D	For Old BHEL make CB retrofitment with new CB	05/Feb/2024	10:00	14/Feb/2024	18:00		PLANNED	Requested	
720	RQ162850	OCC_215	cpcc2_sd	BAY	405 MAIN BAY - 400KV NEWWANPOH-WAGOORA (PG) CKT-1 AT WAGOORA(PG)	POWERGRID	C	CB Overhauling work	04/Feb/2024	09:00	05/Feb/2024	18:00	Kindly approve	PLANNED	Requested	
721	RQ163455	OCC_215	cpcc3_sd	BAY	W1.WCB.Q1 BAY BUS-2A & 2B SECTIONALIZER BUS SECTIONALIZER BAY - 400KV AGRA(PG) - BUS 2 (POWERGRID) AND FUTURE AT 400 KV AGRA(PG) (POWERGRID)	POWERGRID	D	AMP works	01/Feb/2024	10:00	01/Feb/2024	18:00		PLANNED	Requested	
722	RQ162986	OCC_215	cpcc3_sd	BAY	407 MAIN BAY - 400 KV BALIA-PATNA (PG) CKT-2 AND 400KV BUS 1 AT BALIA(PG)	POWERGRID	C	FOR CB Retrofitment Work	01/Feb/2024	10:00	08/Feb/2024	18:00		PLANNED	Requested	
723	RQ163057	OCC_215	cpcc3_sd	BAY	403 MAIN BAY - 400/220 KV 315 MVA ICT 3 AT ALLAHABAD(PG) (POWERGRID) AT 400 KV ALLAHABAD(PG)	POWERGRID	C	Mechanism Overhauling of CGL make CB	01/Feb/2024	10:00	04/Feb/2024	18:00		PLANNED	Requested	
724	RQ162744	OCC_215	cpcc1_sd	BAY	426 TIE BAY - 400 KV FATEHGARH_III(PG)-FATEHGARH_III(PG) (PRTL) CKT-2 (PRTL) AND 400 KV FATEHGARH-II(PG) - BUS 1 AT 400 KV FATEHGARH_II(PG) (PRTL)	PRTL	D	FOR AMP WORK	23/Feb/2024	15:00	23/Feb/2024	23:00		PLANNED	Requested	
725	RQ162266	OCC_215	stuup_sd	BAY	411 TIE BAY - 400KV HAPUR(UP)-MURADNAGAR_1(U P) (UNDEF) CKT-1 AND 400KV HAPUR-DASNA (UP) CKT-1 AT HAPUR(UP)	UPPTCL	D	For Annual Maintenance & Testing Works	23/Feb/2024	09:00	23/Feb/2024	17:00		PLANNED	Requested	
726	RQ162979	OCC_215	slidcup_sd	BAY	410 MAIN BAY - 400/220KV 315 MVA ICT 3 AT SARNAATH(UP)	UPPTCL	C	FOR REPLACEMENT OF PUNCTURE DISC	22/Feb/2024	09:00	22/Feb/2024	18:00	ICT SHALL REMAIN IN SERVICE Via OTHER BAY	PLANNED	Requested	
727	RQ162982	OCC_215	slidcup_sd	BAY	403 MAIN BAY - 400KV BAREILLY-UNNAO (UP) CKT-2 AT UNNAO(UP)	UPPTCL	C	The shutdown of 400 KV Unnao-Bareilly-II Line Main Circuit Breaker at >X 400KV S/S Unnao is required for Maintenance and complete overhauling work of 400 kv Unnao-Bareilly-II line main circuit breaker at 400 kv S/s Unnao	09/Feb/2024	09:00	15/Feb/2024	17:00	400KV BAREILLY-UNNAO (UP) CKT-2 AT UNNAO(UP) shall remain in service via other bay	PLANNED	Requested	
728	RQ163450	OCC_215	cpcc3_sd	BAY	423 TIE BAY - 400KV ORAI(PG)-ORAI(UP) (PG) CKT-2 AND FUTURE AT ORAI(UP)	UPPTCL	D	AMP works	07/Feb/2024	10:00	07/Feb/2024	18:00		PLANNED	Requested	
729	RQ162808	OCC_215	stuup_sd	BAY	411 TIE BAY - 400/220 KV 315 MVA ICT 1 AT BADAUNE(UP) (UPPTCL) AND FUTURE AT 400 KV BADAUNE(UP) (UPPTCL)	UPPTCL	C	For rectification of Gas leakage issue from CT	07/Feb/2024	10:00	10/Feb/2024	18:00		PLANNED	Requested	
730	RQ163157	OCC_215	slidcup_sd	BAY	415 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT RAMPUR_PRSTL (UP) (UPPTCL) AT 400 KV RAMPUR_PRSTL (UP)	UPPTCL	C	Annual Maintenance, Jumper tightness etc.	07/Feb/2024	08:00	07/Feb/2024	17:00		PLANNED	Requested	
731	RQ163156	OCC_215	slidcup_sd	BAY	414 TIE BAY - 400/220 KV 500 MVA ICT 2 AT RAMPUR_PRSTL (UP) (UPPTCL) AND 765/400 KV 1500 MVA ICT 2 AT RAMPUR_PRSTL (UP) AT 400 KV RAMPUR_PRSTL (UP) (UPPTCL)	UPPTCL	C	Annual Maintenance, Jumper tightness etc.	07/Feb/2024	08:00	07/Feb/2024	17:00		PLANNED	Requested	
732	RQ163452	OCC_215	cpcc3_sd	BAY	420 TIE BAY - 400KV ORAI(PG)-ORAI(UP) (PG) CKT-1 AND FUTURE AT ORAI(UP)	UPPTCL	D	AMP works	06/Feb/2024	10:00	06/Feb/2024	18:00		PLANNED	Requested	

733	RQ163159	OCC_215	slcup_sd	BAY	409 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT RAMPUR_PRSTL (UP) (UPPTCL) AT 400 KV RAMPUR_PRSTL (UP)	UPPTCL	C	Annual Maintenance, Jumper tightness etc.	03/Feb/2024	08:00	03/Feb/2024	17:00		PLANNED	Requested	
734	RQ163158	OCC_215	slcup_sd	BAY	408 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT RAMPUR_PRSTL (UP) (UPPTCL) AND 400 KV SAMBHAL_PRSTL - RAMPUR_PRSTL (UP) CKT-2 AT 400 KV RAMPUR_PRSTL (UP) (UPPTCL)	UPPTCL	C	Annual Maintenance, Jumper tightness etc.	03/Feb/2024	08:00	03/Feb/2024	17:00		PLANNED	Requested	
735	RQ162824	OCC_215	stucup_sd	BAY	402 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT BARA(UP) (UPPTCL) AT 400 KV BARA(UP)	UPPTCL	D	attending punch point and fixing of patch cord between FOTS device to display unit	01/Feb/2024	08:00	03/Feb/2024	18:00		PLANNED	Requested	
736	RQ162811	OCC_215	stucup_sd	BAY	408 TIE BAY - 400/220 KV 315 MVA ICT 2 AT BADAUNE(UP) (OCBTL) AND FUTURE AT 400 KV BADAUNE(UP) (OCBTL)	OCBTL	C	For rectification of Gas leakage issue from CT & CB	22/Feb/2024	10:00	26/Feb/2024	18:00		PLANNED	Requested	
737	RQ162810	OCC_215	stucup_sd	BAY	402 TIE BAY - 400 KV BADAUNE-ROSA(UPC) (UP) CKT-2 (OCBTL) AND 400 KV BADAUNE(UP) - BUS 1 AT 400 KV BADAUNE(UP) (OCBTL)	OCBTL	C	For rectification of Gas leakage issue from CT	17/Feb/2024	10:00	20/Feb/2024	18:00		PLANNED	Requested	
738	RQ162809	OCC_215	stucup_sd	BAY	409 MAIN BAY - 400 KV BADAUNE(UP) - BUS 2 (OCBTL)	OCBTL	C	For rectification of Gas leakage issue from CT	12/Feb/2024	10:00	15/Feb/2024	18:00		PLANNED	Requested	
739	RQ163276	OCC_215	slcrrs_sd	BAY	413 MAIN BAY - 400KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1 AT KAWAI SCTPS(APR)	APL	C	Circuit Breaker Overhauling	21/Feb/2024	08:00	22/Feb/2024	18:00		PLANNED	Requested	
740	RQ163277	OCC_215	slcrrs_sd	BAY	407 MAIN BAY - 400KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2 AT KAWAI SCTPS(APR)	APL	C	Circuit Breaker Overhauling	19/Feb/2024	08:00	20/Feb/2024	18:00		PLANNED	Requested	
741	RQ162742	OCC_215	cpcc_sd	BAY	421 MAIN BAY - 400 KV BHIWADI(PG)-KHETRI (PKTSL) (PBTL) CKT-1 (PBTL) AT 400 KV KHETRI (PKTSL)	PBTL	C	FOR CT SAMPLING VALVE INSPECTION	19/Feb/2024	08:00	22/Feb/2024	18:00		PLANNED	Requested	
742	RQ163334	OCC_215	bbmb_sd	BAY	X2 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT PANIPAT(BB) (BBMB)	BBMB	D	Yearly maintenance	16/Feb/2024	08:00	16/Feb/2024	18:00		PLANNED	Requested	
743	RQ163338	OCC_215	bbmb_sd	BAY	401 MAIN BAY - 400KV PANCHKULA(PG)-PANIPAT(BB) (BB) CKT-1 AT PANIPAT(BB)	BBMB	D	Yearly maintenance	15/Feb/2024	08:00	15/Feb/2024	18:00		PLANNED	Requested	
744	RQ162928	OCC_215	slchp_sd	BAY	403 TIE BAY - 400/220 KV 315 MVA ICT 1 AT LAHAL(HP) (HPPTCL) AND 400/220 KV 315 MVA ICT 2 AT LAHAL(HP) AT 400 KV LAHAL(HP) (HPPTCL)	HPPTCL	C	For the repairing/maintenance of OLTC DOVA chamber of 400/220/33 KV, B-Phase Autotransformer of ICT Bank-1	06/Feb/2024	09:00	08/Feb/2024	19:00	No Power loss during the shutdown period because power will be evaluated through the ICT Bank-2	PLANNED	Requested	
745	RQ162973	OCC_215	slchp_sd	BAY	404 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT LAHAL(HP) (HPSEB)	HPSEB	C	for repairing/maintenance of OLTC DOVA chamber of 400/220/33 KV, B-Phase Autotransformer of ICT Bank-1	06/Feb/2024	09:00	08/Feb/2024	19:00	No Power Loss during the shutdown period because the power will be evacuated through ICT bank-2	PLANNED	Requested	
746	RQ162807	OCC_215	stucup_sd	BAY	412 MAIN BAY - 400 KV BADAUNE(UP) - BUS 2 (UPPCL) AT 400 KV BADAUNE(UP)	UPPCL	C	For rectification of Gas leakage issue from CT	02/Feb/2024	10:00	05/Feb/2024	18:00		PLANNED	Requested	
747	RQ162804	OCC_215	stucup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BADAUNE(UP)	OCBTL	D	For Annual Maintenance & Testing of 315MVA, 400/220/33KV ICT-2 at OCBTL Badaun SS	29/Feb/2024	10:00	29/Feb/2024	18:00		PLANNED	Requested	
748	RQ162803	OCC_215	stucup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BADAUNE(UP)	OCBTL	D	For Annual Maintenance & Testing of 315MVA, 400/220/33KV ICT-1 at OCBTL Badaun SS	28/Feb/2024	10:00	28/Feb/2024	18:00		PLANNED	Requested	
749	RQ162247	OCC_215	stucup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT SIKANDRABAD(UP)	UPPTCL	D	For Annual Maintenance & Testing Works	28/Feb/2024	10:00	28/Feb/2024	12:00		PLANNED	Requested	
750	RQ162976	OCC_215	stucup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SARNATH(UP)	UPPTCL	D	For dis insulator replacement	22/Feb/2024	09:00	22/Feb/2024	18:00		PLANNED	Requested	
751	RQ162977	OCC_215	stucup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT SARNATH(UP)	UPPTCL	D	For disc insulator replacement	22/Feb/2024	09:00	22/Feb/2024	18:00		PLANNED	Requested	
752	RQ160573	OCC_215	stucup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MUZAFFARNAGAR(UP)	UPPTCL	D	* 315 MVA, 400/220 KV ICT-II MZN FOR YEARLY MAINT	18/Feb/2024	09:25	18/Feb/2024	16:25		PLANNED	Requested	

753	RQ162246	OCC_215	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GR.NOIDA_2(UPC)	UPPTCL	D	For Annual Maintenance & Testing Works	13/Feb/2024	10:00	13/Feb/2024	12:00		PLANNED	Requested
754	RQ160584	OCC_215	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT AZAMGARH(UP)	UPPTCL	C	* TAN DELTA OF BUSHING & WINDING OF 500 MVA ICT 1.	13/Feb/2024	09:00	14/Feb/2024	18:00		PLANNED	Requested
755	RQ162245	OCC_215	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GR.NOIDA_2(UPC)	UPPTCL	D	For Annual Maintenance & Testing Works	10/Feb/2024	10:00	10/Feb/2024	12:00		PLANNED	Requested
756	RQ160547	OCC_215	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUCKNOW(UP)	UPPTCL	D	* For Upgradation of Bus-Bar Protection Panel from E/M to Numerical Type (X Connection of CT Bus-Bar Protection Core, Interco	09/Feb/2024	09:00	09/Feb/2024	18:00		PLANNED	Requested
757	RQ162248	OCC_215	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT ATAU(UP)	UPPTCL	D	For Annual Maintenance & Testing Works	08/Feb/2024	10:00	08/Feb/2024	12:00		PLANNED	Requested
758	RQ160548	OCC_215	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW(UP)	UPPTCL	D	* For Upgradation of Bus-Bar Protection Panel from E/M to Numerical Type ( Connection of CT Bus-Bar Protection Core, Interco	08/Feb/2024	09:00	08/Feb/2024	18:00		PLANNED	Requested
759	RQ163307	OCC_215	slidcup_sd	TRANSFORMER	400/220 KV 200 MVA ICT 2 AT ROSA(UPC)	UPPTCL	D	For Annual Maintenance & Testing work	06/Feb/2024	10:00	07/Feb/2024	17:00		PLANNED	Requested
760	RQ163306	OCC_215	stuup_sd	TRANSFORMER	400/220 KV 200 MVA ICT 2 AT ROSA(UPC)	UPPTCL	C	annual maintenance	06/Feb/2024	10:00	07/Feb/2024	17:00		PLANNED	Requested
761	RQ163332	OCC_215	stuup_sd	TRANSFORMER	400/220 KV 200 MVA ICT 2 AT ROSA(UPC)	UPPTCL	C	annual maintenance	06/Feb/2024	10:00	07/Feb/2024	17:00		PLANNED	Requested
762	RQ162933	OCC_215	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT UNNAO(UP)	UPPTCL	C	* The shutdown of 400/220KV 315MVA ICT-1 is required for dismantling of >X 315MVA ICT-1, erection, installation and commissioning work of 500 MVA ICT including required civil work against increasing capacity	01/Feb/2024	09:00	10/Feb/2024	17:00		PLANNED	Requested
763	RQ163164	OCC_215	slidcup_sd	TRANSFORMER	400/132 KV 100 MVA ICT 1 AT ANPARA(UP)	UPPTCL	C	For Annual Maintenance of ICT-1 and attending oil leakage from Top Cover	01/Feb/2024	08:00	02/Feb/2024	18:00		PLANNED	Requested
764	RQ162501	OCC_215	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BIKANER(PG)		D	AMP WORK	27/Feb/2024	17:00	27/Feb/2024	23:00		PLANNED	Requested
765	RQ162500	OCC_215	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BIKANER(PG)		D	AMP WORK	25/Feb/2024	17:00	25/Feb/2024	23:00		PLANNED	Requested
766	RQ162507	OCC_215	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KOTA(PG)		D	RECTIFICATION OF CFT PLATE	22/Feb/2024	08:00	22/Feb/2024	18:00		PLANNED	Requested
767	RQ162516	OCC_215	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MANDOLA(PG)		D	For bus bar retrofitment work and hardware replacement in switch yard	18/Feb/2024	09:00	21/Feb/2024	18:00		PLANNED	Requested
768	RQ162498	OCC_215	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHINMAL(PG)		D	FOR AMP WORK	16/Feb/2024	09:00	16/Feb/2024	18:00		PLANNED	Requested
769	RQ162488	OCC_215	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BAHADURGARH(PG)		D	For Bay Extension work under SS104 Package	15/Feb/2024	09:00	15/Feb/2024	18:00		PLANNED	Requested
770	RQ162496	OCC_215	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT BHADLA_2 (PG)		D	New Bay Extension	14/Feb/2024	17:00	15/Feb/2024	23:00		PLANNED	Requested
771	RQ162515	OCC_215	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MANDOLA(PG)		D	For bus bar retrofitment work and hardware replacement in switch yard	14/Feb/2024	09:00	17/Feb/2024	18:00		PLANNED	Requested
772	RQ162497	OCC_215	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BHINMAL(PG)		D	FOR AMP WORK	13/Feb/2024	09:00	13/Feb/2024	18:00		PLANNED	Requested
773	RQ162495	OCC_215	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BHADLA_2 (PG)		D	New Bay Extension	12/Feb/2024	17:00	13/Feb/2024	23:00		PLANNED	Requested
774	RQ162487	OCC_215	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAHADURGARH(PG)		D	FOR AMP WORK	12/Feb/2024	09:00	12/Feb/2024	18:00		PLANNED	Requested
775	RQ162494	OCC_215	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BHADLA_2 (PG)		D	New Bay Extension	09/Feb/2024	17:00	11/Feb/2024	23:00		PLANNED	Requested
776	RQ162510	OCC_215	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT KURUKSHETRA(PG)		D	FOR CSD FINE TUNING	09/Feb/2024	08:00	09/Feb/2024	18:00		PLANNED	Requested
777	RQ162493	OCC_215	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA_2 (PG)		D	New Bay Extension	07/Feb/2024	17:00	09/Feb/2024	23:00		PLANNED	Requested
778	RQ162514	OCC_215	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANDOLA(PG)		D	For bus bar retrofitment work and hardware replacement in switch yard	07/Feb/2024	09:00	10/Feb/2024	18:00		PLANNED	Requested
779	RQ162509	OCC_215	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT KURUKSHETRA(PG)		D	FOR BACKUP IMPEDANCE RELAY INSTALLATION	06/Feb/2024	08:00	06/Feb/2024	18:00		PLANNED	Requested
780	RQ162512	OCC_215	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAHARANIBAGH(PG)		D	To arrest the oil leakage inside radiator need replacement of the cooler fan bank	05/Feb/2024	09:00	05/Feb/2024	18:00		PLANNED	Requested
781	RQ162518	OCC_215	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MEERUT(PG)		D	FOR AMP WORK	04/Feb/2024	08:00	04/Feb/2024	18:00		PLANNED	Requested
782	RQ162513	OCC_215	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MANDOLA(PG)		D	For bus bar retrofitment work and hardware replacement in switch yard	03/Feb/2024	09:00	06/Feb/2024	18:00		PLANNED	Requested
783	RQ162489	OCC_215	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BHADLA(PG)		D	DGA and ODS commissioning of 500MVA 400/220KV ICT-5 at Bhadla ss	02/Feb/2024	15:00	02/Feb/2024	20:00		PLANNED	Requested
784	RQ162508	OCC_215	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT KURUKSHETRA(PG)		D	FOR BACKUP IMPEDANCE RELAY INSTALLATION	02/Feb/2024	08:00	02/Feb/2024	18:00		PLANNED	Requested
785	RQ162511	OCC_215	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAHARANIBAGH(PG)		D	To attempt heavy oil leakage at the top gear box assembly of OLTC of 315MVA 400/220KV ICT installed atGIS Maharanibagh	01/Feb/2024	09:00	01/Feb/2024	18:00		PLANNED	Requested
786	RQ162520	OCC_215	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT SAHARANPUR(PG)		D	AMP OF ICT-3 AT SAHARANPUR SS	01/Feb/2024	09:00	01/Feb/2024	18:00	AMP OF ICT-3 AT SAHARANPUR SS	PLANNED	Requested

787	RQ162517	OCC_215	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MEERUT(PG)		D	For attending hotspot on 89T isolator dropper from Jack bus(SD required with 400kV Bus-II)	01/Feb/2024	08:00	01/Feb/2024	18:00		PLANNED	Requested
788	RQ163023	OCC_215	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JAULVI(PG)	POWERGRID	D	For application of insulation coating/sleeve on 33kV side Jumpers	27/Feb/2024	10:00	27/Feb/2024	18:00		PLANNED	Requested
789	RQ162949	OCC_215	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT WAGOORA(PG)	POWERGRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	27/Feb/2024	09:00	27/Feb/2024	18:00	Kindly approve under construction head	PLANNED	Requested
790	RQ163022	OCC_215	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JAULVI(PG)	POWERGRID	D	For application of insulation coating/sleeve on 33kV side Jumpers	26/Feb/2024	10:00	26/Feb/2024	18:00		PLANNED	Requested
791	RQ162313	OCC_215	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KISHENPUR(PG)	POWERGRID	D	Overhauling of CB	26/Feb/2024	09:30	26/Feb/2024	18:00	Kindly approve	PLANNED	Requested
792	RQ162646	OCC_215	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_III(PG)	POWERGRID	D	FOR TESTING AND COMMISSIONING WORKS OF TBC BAY 246 UNDER S563 PACKAGE	22/Feb/2024	17:00	27/Feb/2024	23:00		PLANNED	Requested
793	RQ162754	OCC_215	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MOGA(PG)	POWERGRID	D	AMP works	22/Feb/2024	08:00	22/Feb/2024	18:00	Kindly approve	PLANNED	Requested
794	RQ162653	OCC_215	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_III(PG)	POWERGRID	D	For CSD Fine tuning works	21/Feb/2024	17:00	27/Feb/2024	23:00		PLANNED	Requested
795	RQ162570	OCC_215	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MALERKOTLA(PG)	POWERGRID	D	AMP works	21/Feb/2024	09:00	21/Feb/2024	18:00	Kindly approve	PLANNED	Requested
796	RQ162755	OCC_215	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MOGA(PG)	POWERGRID	D	AMP works	21/Feb/2024	08:00	21/Feb/2024	18:00	Kindly approve	PLANNED	Requested
797	RQ160720	OCC_215	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NALLAGARH(PG)	POWERGRID	D	Overhauling of CB	20/Feb/2024	09:00	20/Feb/2024	18:00	Kindly approve	PLANNED	Requested
798	RQ162644	OCC_215	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_III(PG)	POWERGRID	D	FOR ERECTION OF TERTIARY BAY 304 UNDER S563 LT PACKAGE	19/Feb/2024	17:00	22/Feb/2024	23:00		PLANNED	Requested
799	RQ162656	OCC_215	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_III(PG)	POWERGRID	D	For CSD Fine tuning works	18/Feb/2024	17:00	21/Feb/2024	23:00		PLANNED	Requested
800	RQ162851	OCC_215	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AMRITSAR(PG)	POWERGRID	D	AMP works	15/Feb/2024	10:00	15/Feb/2024	18:00	Kindly approve	PLANNED	Requested
801	RQ162651	OCC_215	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT FATEHGARH_III(PG)	POWERGRID	D	For CSD Fine tuning works	14/Feb/2024	17:00	18/Feb/2024	23:00		PLANNED	Requested
802	RQ162645	OCC_215	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT FATEHGARH_III(PG)	POWERGRID	D	FOR STRINGING OF IV SIDE OF 765/400 KV ICT-6 UNDER	14/Feb/2024	16:00	18/Feb/2024	23:00		PLANNED	Requested
803	RQ162853	OCC_215	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT AMRITSAR(PG)	POWERGRID	D	AMP works	12/Feb/2024	10:00	12/Feb/2024	18:00	Kindly approve	PLANNED	Requested
804	RQ162623	OCC_215	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SAMBA(PG)	POWERGRID	D	Overhauling of CB	12/Feb/2024	09:00	12/Feb/2024	17:00	Kindly approve	PLANNED	Requested
805	RQ162468	OCC_215	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT LUDHIANA(PG)	POWERGRID	D	Overhauling of CB	09/Feb/2024	09:00	09/Feb/2024	17:00	Kindly approve	PLANNED	Requested
806	RQ162852	OCC_215	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT AMRITSAR(PG)	POWERGRID	D	AMP works	08/Feb/2024	10:00	08/Feb/2024	18:00	Kindly approve	PLANNED	Requested
807	RQ162307	OCC_215	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PARBATTI POOLING BANALA(PG)	POWERGRID	D	Overhauling of CB	08/Feb/2024	08:00	08/Feb/2024	18:00	Kindly approve	PLANNED	Requested
808	RQ162314	OCC_215	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KISHENPUR(PG)	POWERGRID	D	Overhauling of CB	07/Feb/2024	09:30	07/Feb/2024	18:00	Kindly approve	PLANNED	Requested
809	RQ162469	OCC_215	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUDHIANA(PG)	POWERGRID	D	Overhauling of CB	07/Feb/2024	09:00	07/Feb/2024	17:00	Kindly approve	PLANNED	Requested
810	RQ160719	OCC_215	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT NALLAGARH(PG)	POWERGRID	D	Overhauling of CB	07/Feb/2024	09:00	07/Feb/2024	18:00	Kindly approve	PLANNED	Requested
811	RQ162647	OCC_215	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_III(PG)	POWERGRID	D	FOR TESTING AND COMMISSIONING WORKS OF TBC BAY 237 UNDER S563 PACKAGE	06/Feb/2024	17:00	13/Feb/2024	23:00		PLANNED	Requested
812	RQ163431	OCC_215	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANPUR(PG)	POWERGRID	D	Dismantling of Hapem make isolator of 425-898 and installation of new Isolator	06/Feb/2024	14:00	06/Feb/2024	18:00		PLANNED	Requested
813	RQ162854	OCC_215	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT AMRITSAR(PG)	POWERGRID	C	AMP Works and to attend Oil leakages and Filtration	05/Feb/2024	10:00	07/Feb/2024	18:00	Kindly approve	PLANNED	Requested
814	RQ160697	OCC_215	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HAMIRPUR(PG)	POWERGRID	D	Overhauling of CB	05/Feb/2024	09:00	05/Feb/2024	18:00	Kindly approve	PLANNED	Requested
815	RQ163414	OCC_215	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHIWANI(PG)	POWERGRID	D	FOR AMP WORK	04/Feb/2024	08:00	04/Feb/2024	20:00		PLANNED	Requested
816	RQ163007	OCC_215	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT SOHAWAL(PG)	POWERGRID	D	AMP WORK	03/Feb/2024	10:00	03/Feb/2024	18:00		PLANNED	Requested
817	RQ163432	OCC_215	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KANPUR(PG)	POWERGRID	D	Protection scheme modification	03/Feb/2024	08:00	03/Feb/2024	18:00		PLANNED	Requested
818	RQ163430	OCC_215	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANPUR(PG)	POWERGRID	D	Dismantling of Hapem make isolator of 425-898 and installation of new Isolator	02/Feb/2024	10:00	02/Feb/2024	13:00		PLANNED	Requested
819	RQ160713	OCC_215	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KAITHAL(PG)	POWERGRID	D	Overhauling of CB	02/Feb/2024	09:30	02/Feb/2024	17:30	Kindly approve	PLANNED	Requested
820	RQ160696	OCC_215	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HAMIRPUR(PG)	POWERGRID	D	Overhauling of CB	02/Feb/2024	09:00	02/Feb/2024	18:00	Kindly approve	PLANNED	Requested
821	RQ162650	OCC_215	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_III(PG)	POWERGRID	D	FOR TESTING AND COMMISSIONING WORKS OF TBC BAY 237 UNDER S563 PACKAGE	01/Feb/2024	17:00	06/Feb/2024	23:00		PLANNED	Requested
822	RQ162652	OCC_215	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_III(PG)	POWERGRID	D	For CSD Fine tuning works	01/Feb/2024	17:00	06/Feb/2024	22:00		PLANNED	Requested

823	RQ163167	OCC_215	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT RATANGARH(RS)	RRVPNL	D	Quarterly maintenance work of bay equipments, isolators and testing work of bay equipments.	27/Feb/2024	08:00	27/Feb/2024	18:00		PLANNED	Requested	
824	RQ163182	OCC_215	slcdcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT KANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	26/Feb/2024	08:00	27/Feb/2024	18:00		PLANNED	Requested	
825	RQ163171	OCC_215	slcdcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA(RS)	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	19/Feb/2024	16:00	20/Feb/2024	23:00		PLANNED	Requested	
826	RQ163166	OCC_215	slcdcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA(RS)	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	16/Feb/2024	16:00	17/Feb/2024	23:00		PLANNED	Requested	
827	RQ163178	OCC_215	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT CHITTORGARH(RS)	RRVPNL	D	FOR MAINTAINCE WORK and Testing work	15/Feb/2024	08:00	15/Feb/2024	18:00		PLANNED	Requested	
828	RQ163168	OCC_215	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT RATANGARH(RS)	RRVPNL	D	Quarterly maintenance work of bay equipments, isolators and testing work of bay equipments	15/Feb/2024	08:00	15/Feb/2024	18:00		PLANNED	Requested	
829	RQ163180	OCC_215	slcdcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA(RS)	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	14/Feb/2024	16:00	15/Feb/2024	23:00		PLANNED	Requested	
830	RQ163175	OCC_215	slcdcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT AKAL(RS)	RRVPNL	D	Quarterly Maintenance and testing of Equipments	14/Feb/2024	16:00	15/Feb/2024	23:00		PLANNED	Requested	
831	RQ163165	OCC_215	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	14/Feb/2024	08:00	14/Feb/2024	18:00		PLANNED	Requested	
832	RQ163176	OCC_215	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	14/Feb/2024	08:00	14/Feb/2024	18:00		PLANNED	Requested	
833	RQ163179	OCC_215	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	13/Feb/2024	08:00	13/Feb/2024	18:00		PLANNED	Requested	
834	RQ163173	OCC_215	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	13/Feb/2024	08:00	13/Feb/2024	18:00		PLANNED	Requested	
835	RQ163170	OCC_215	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT AKAL(RS)	RRVPNL	D	Quarterly Maintenance and testing of Equipments	12/Feb/2024	16:00	13/Feb/2024	23:00		PLANNED	Requested	
836	RQ163181	OCC_215	slcdcrs_sd	TRANSFORMER	400/11 KV 80 MVA ST 2 AT KAWAI SCIPS(APR)	RRVPNL	D	Annual maintenance and testing of Bay equipments (Bay 410 & 411) and ST-2	10/Feb/2024	08:00	10/Feb/2024	18:00		PLANNED	Requested	
837	RQ163172	OCC_215	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHLWARA(RS)	RRVPNL	D	Routine maintenance and testing work of 315 MVA 400/220/33 KV ICT No.-2 & ASSOCIATED 400KV & 220KV BAY EQUIPMENTS to be carried out by M/s Kaycee Energy & Infra Pvt. Ltd. Kota	10/Feb/2024	08:00	10/Feb/2024	18:00		PLANNED	Requested	
838	RQ163378	OCC_215	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT AJMER(RS)	RRVPNL	D	Half yearly maintenance	09/Feb/2024	08:00	09/Feb/2024	18:00		PLANNED	Requested	
839	RQ163185	OCC_215	slcdcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHLWARA(RS)	RRVPNL	D	Routine maintenance and testing work of 315 MVA 400/220/33 KV ICT No.-1 & ASSOCIATED 400KV & 220KV BAY EQUIPMENTS to be carried out by M/s Kaycee Energy & Infra Pvt. Ltd. Kota	09/Feb/2024	08:00	09/Feb/2024	18:00		PLANNED	Requested	
840	RQ163184	OCC_215	slcdcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT AKAL(RS)	RRVPNL	D	Quarterly Maintenance and testing of Equipments	07/Feb/2024	16:00	08/Feb/2024	23:00		PLANNED	Requested	
841	RQ163183	OCC_215	slcdcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT AKAL(RS)	RRVPNL	D	Quarterly Maintenance and testing of Equipments	05/Feb/2024	16:00	06/Feb/2024	23:00		PLANNED	Requested	
842	RQ162483	OCC_215	slcdchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DHANODA(HV)	HVPNL	D	To verify the protection signals	23/Feb/2024	10:00	23/Feb/2024	18:00		PLANNED	Requested	
843	RQ162484	OCC_215	slcdchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DHANODA(HV)	HVPNL	D	To carry out the OLTC maintenance work	21/Feb/2024	10:00	21/Feb/2024	18:00		PLANNED	Requested	
844	RQ160493	OCC_215	slcdcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MUKTSAR(PS)	PSSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	19/Feb/2024	08:00	19/Feb/2024	18:00		PLANNED	Requested	
845	RQ160499	OCC_215	slcdcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NAKODAR(PGS)	PSSTCL	D	Periodic Maintenance	16/Feb/2024	08:00	16/Feb/2024	18:00		PLANNED	Requested	
846	RQ160497	OCC_215	slcdcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAKHU(PS)	PSSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes, BMK,	12/Feb/2024	08:00	12/Feb/2024	18:00		PLANNED	Requested	
847	RQ160492	OCC_215	slcdcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MUKTSAR(PS)	PSSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	09/Feb/2024	08:00	09/Feb/2024	18:00		PLANNED	Requested	
848	RQ160580	OCC_215	slcdcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DHUR(PS)	PSSTCL	D	*Maintenance of 202-89A & Maintenance of 202-89B	08/Feb/2024	08:00	08/Feb/2024	18:00		PLANNED	Requested	
849	RQ160491	OCC_215	slcdcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MUKTSAR(PS)	PSSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	07/Feb/2024	08:00	07/Feb/2024	18:00		PLANNED	Requested	
850	RQ160495	OCC_215	slcdcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAKHU(PS)	PSSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes, BMK,	07/Feb/2024	08:00	07/Feb/2024	18:00		PLANNED	Requested	
851	RQ160498	OCC_215	slcdcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NAKODAR(PGS)	PSSTCL	D	Periodic Maintenance	05/Feb/2024	08:00	05/Feb/2024	18:00		PLANNED	Requested	
852	RQ160496	OCC_215	slcdcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAKHU(PS)	PSSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes, BMK,	05/Feb/2024	08:00	05/Feb/2024	18:00		PLANNED	Requested	
853	RQ160581	OCC_215	slcdcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT RAJPURA(PS)	PSSTCL	D	*Annual maintenance/protection testing of ICT and its related equipments.	05/Feb/2024	08:00	07/Feb/2024	18:00		PLANNED	Requested	
854	RQ162925	OCC_215	slcdchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT LAHAL(HP)	HPSEB	C	For repairing/maintenance of OLTC DOVA chamber of 400/220/33 KV, B-Phase Autotransformer of ICT Bank-1	06/Feb/2024	09:00	08/Feb/2024	19:00	No Power loss during the shutdown period because power will be evaluated through the ICT Bank-2	PLANNED	Requested	
855	RQ163290	OCC_215	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-DANDHARIKALANI(PS) (PSSTCL) CKT-2	PSSTCL	D	Yearly Maintenance of Sub-Station equipment	29/Feb/2024	11:00	29/Feb/2024	20:00		PLANNED	Requested	

856	RQ163289	OCC_215	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-DANDHARIKALANI(P S) (PSTCL) CKT-1	PSTCL	D	Yearly Maintenance of Sub-Station equipment	28/Feb/2024	10:00	28/Feb/2024	19:00		PLANNED	Requested
857	RQ160532	OCC_215	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-DORAH(A)(PS) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 1 TO 20	27/Feb/2024	08:00	27/Feb/2024	18:00		PLANNED	Requested
858	RQ160528	OCC_215	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-2	PSTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 100 to 105	23/Feb/2024	08:00	23/Feb/2024	18:00		PLANNED	Requested
859	RQ160572	OCC_215	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MEHAL- KALAN(PS) (PSTCL) CKT-2	PSTCL	D	Tree cutting and Jumper tightening	21/Feb/2024	08:00	21/Feb/2024	18:00		PLANNED	Requested
860	RQ160531	OCC_215	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-2	PSTCL	D	Patrolling of line alongwith Tree Trimming and Jumper tightening	21/Feb/2024	08:00	21/Feb/2024	18:00		PLANNED	Requested
861	RQ162462	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-DORAH(A)(PS) (PSTCL) CKT-1	PSTCL	D	AMP of Line Equipments	20/Feb/2024	09:00	20/Feb/2024	17:00	Kindly approve	PLANNED	Requested
862	RQ160577	OCC_215	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-BADNI KALAN(PS) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening	20/Feb/2024	08:00	20/Feb/2024	18:00		PLANNED	Requested
863	RQ162464	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PS) (PSTCL) CKT-2	PSTCL	D	AMP of Line Equipments	19/Feb/2024	09:00	19/Feb/2024	17:00	Kindly approve	PLANNED	Requested
864	RQ162463	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PS) (PSTCL) CKT-1	PSTCL	D	AMP of Line Equipments	17/Feb/2024	09:00	17/Feb/2024	17:00	Kindly approve	PLANNED	Requested
865	RQ162461	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PAKHOWAL(PS)-LUDHIANA(PG) (PSTCL) CKT-1	PSTCL	D	AMP of Line Equipments	16/Feb/2024	09:00	16/Feb/2024	17:00	Kindly approve	PLANNED	Requested
866	RQ160570	OCC_215	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-BADNI KALAN(PS) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening	16/Feb/2024	08:00	16/Feb/2024	18:00		PLANNED	Requested
867	RQ160571	OCC_215	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MEHAL- KALAN(PS) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening	15/Feb/2024	08:00	15/Feb/2024	18:00		PLANNED	Requested
868	RQ160530	OCC_215	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-1	PSTCL	D	Patrolling of line alongwith Tree Trimming and Jumper tightening	12/Feb/2024	08:00	12/Feb/2024	18:00		PLANNED	Requested
869	RQ160576	OCC_215	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PS) (PSTCL) CKT-2	PSTCL	D	Tree cutting and Jumper tightening	10/Feb/2024	08:00	10/Feb/2024	18:00		PLANNED	Requested
870	RQ160575	OCC_215	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PS) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening	08/Feb/2024	08:00	08/Feb/2024	18:00		PLANNED	Requested
871	RQ163279	OCC_215	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-1	PSTCL	D	Annual Maintenance & attend Hot points.	08/Feb/2024	08:00	10/Feb/2024	18:00		PLANNED	Requested
872	RQ160546	OCC_215	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-LALTOKALAN(PS) (PSTCL) CKT-2	PSTCL	D	Tree cutting and Jumper tightening TN 1 TO 10	06/Feb/2024	08:00	06/Feb/2024	18:00		PLANNED	Requested
873	RQ162863	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AMRITSAR(PG)-NARAINGARH(PS) (PSTCL) CKT-2	PSTCL	D	AMP works	02/Feb/2024	10:00	02/Feb/2024	17:00	Kindly approve	PLANNED	Requested
874	RQ160545	OCC_215	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-LALTOKALAN(PS) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 1 TO 10	02/Feb/2024	08:00	02/Feb/2024	18:00		PLANNED	Requested
875	RQ160527	OCC_215	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-1	PSTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 100 to 105	02/Feb/2024	08:00	02/Feb/2024	18:00		PLANNED	Requested
876	RQ163245	OCC_215	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-2	PSTCL	D	Annual Maintenance & attend Hot points.	01/Feb/2024	08:00	03/Feb/2024	18:00		PLANNED	Requested
877	RQ162771	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENGANGA(NH)-WAGOORA(PG) (PG) CKT-2	POWERGRID	D	Rectification of shutdown nature defects of the line	29/Feb/2024	09:00	29/Feb/2024	18:00	Kindly approve	PLANNED	Requested
878	RQ162770	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENGANGA(NH)-WAGOORA(PG) (PG) CKT-1	POWERGRID	D	Rectification of shutdown nature defects of the line	28/Feb/2024	09:00	28/Feb/2024	18:00	Kindly approve	PLANNED	Requested
879	RQ162303	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAMERA_3(NH)-CHAMBA(PG) (PG) CKT-1	POWERGRID	D	AMP of Line Equipments and rectification of shutdown nature defects of line.	28/Feb/2024	09:00	28/Feb/2024	18:00	Kindly approve	PLANNED	Requested
880	RQ162304	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAMERA_3(NH)-CHAMBA(PG) (PG) CKT-2	POWERGRID	D	AMP of Line Equipments and rectification of shutdown nature defects of line.	28/Feb/2024	09:00	28/Feb/2024	18:00	Kindly approve	PLANNED	Requested
881	RQ163363	OCC_215	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1	POWERGRID	D	Quarterly maintenance	22/Feb/2024	09:00	22/Feb/2024	15:00		PLANNED	Requested
882	RQ162526	OCC_215	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2	POWERGRID	C	bay maintenance	22/Feb/2024	08:00	24/Feb/2024	18:00		PLANNED	Requested
883	RQ162627	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HEERAPURA(RS)-I.G.NAGAR(RS) (PG) CKT-1	POWERGRID	D	Retrofitment of AR relay	22/Feb/2024	08:00	22/Feb/2024	18:00		PLANNED	Requested
884	RQ160701	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRIAN(HP) (PG) CKT-2	POWERGRID	D	For attending of shut down nature defects	21/Feb/2024	09:00	21/Feb/2024	18:00	Kindly approve	PLANNED	Requested
885	RQ160700	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRIAN(HP) (PG) CKT-1	POWERGRID	D	AR Non - Auto Mode required for safety of manpower working in ckt-2	21/Feb/2024	09:00	21/Feb/2024	18:00	Kindly approve	PLANNED	Requested
886	RQ162626	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HEERAPURA(RS)-SANGANER(RS) (PG) CKT-1	POWERGRID	D	Retrofitment of AR relay	21/Feb/2024	08:00	21/Feb/2024	18:00		PLANNED	Requested

887	RQ162884	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JESSORE(HP)-PONG(BB) (PG) CKT-1	POWERGRID	C	Retrofitting of equipments at BBMB Pong end under ADD CAP approved by CERC Petition No. 712/TT/2020	20/Feb/2024	10:00	29/Feb/2024	18:00	Kindly approve under construction head	PLANNED	Requested
888	RQ160699	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRIAN(HP) (PG) CKT-2	POWERGRID	D	AR Non - Auto Mode required for safety of manpower working in ckt-1	20/Feb/2024	09:00	20/Feb/2024	18:00	Kindly approve	PLANNED	Requested
889	RQ160698	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRIAN(HP) (PG) CKT-1	POWERGRID	D	For attending of shut down nature defects	20/Feb/2024	09:00	20/Feb/2024	18:00	Kindly approve	PLANNED	Requested
890	RQ162948	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-PAMPORE(PDD) (PG) CKT-1	POWERGRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	20/Feb/2024	09:00	20/Feb/2024	18:00	Kindly approve under construction head	PLANNED	Requested
891	RQ162927	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-2	POWERGRID	D	Retrofitted of equipment for ADD CAP works under CERC petition No. 695/TT/2020 dated 03.01.2022	19/Feb/2024	09:00	19/Feb/2024	18:00	Kindly approve under construction head	PLANNED	Requested
892	RQ162525	OCC_215	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NH)-BHILWARA(RS) (PG) CKT-1	POWERGRID	C	bay maintenance	19/Feb/2024	08:00	21/Feb/2024	18:00		PLANNED	Requested
893	RQ162790	OCC_215	slcdjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-2	POWERGRID	D	Preventive maintenance works including replacement of worn out jumpers / droppers and allied clamps etc along with testing of vitalgrid equipment	18/Feb/2024	09:00	18/Feb/2024	15:00	40-60 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 260-280 MW load shall be affected	PLANNED	Requested
894	RQ162789	OCC_215	slcdjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-1	POWERGRID	D	Preventive maintenance works including replacement of worn out jumpers / droppers and allied clamps etc along with testing of vitalgrid equipment	18/Feb/2024	09:00	18/Feb/2024	15:00	40-60 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 260-280 MW load shall be affected	PLANNED	Requested
895	RQ163388	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-RANIA(UP) (PG) CKT-1	POWERGRID	D	AMP works	18/Feb/2024	08:00	18/Feb/2024	18:00		PLANNED	Requested
896	RQ163353	OCC_215	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAWAIMADHOPUR(RS)-DAUSA(RS) (PG) CKT-1	POWERGRID	D	Quarterly maintenance	16/Feb/2024	09:00	16/Feb/2024	15:00		PLANNED	Requested
897	RQ163102	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SITARGANJ(PG)-CBGANJ(UP) (PG) CKT-1	POWERGRID	D	AMP WORK	16/Feb/2024	09:00	16/Feb/2024	18:00		PLANNED	Requested
898	RQ163358	OCC_215	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LALSOTE(RS)-DAUSA(RS) (PG) CKT-1	POWERGRID	D	Quarterly maintenance	15/Feb/2024	09:30	15/Feb/2024	15:00		PLANNED	Requested
899	RQ163364	OCC_215	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-INDIRA NAGAR(RS) (PG) CKT-1	POWERGRID	D	Quarterly maintenance of Bay Equipment	15/Feb/2024	08:00	15/Feb/2024	18:00		PLANNED	Requested
900	RQ163357	OCC_215	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV INDIRA NAGAR(RS)-HEERAPURA(RS) (PG) CKT-1	POWERGRID	D	Quarterly maintenance of Bay Equipment	14/Feb/2024	08:00	14/Feb/2024	18:00		PLANNED	Requested
901	RQ162874	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PS)-DASUYA(PS) (PG) CKT-2	POWERGRID	C	For Retrofitting of equipment under ADD-CAP works approved by CERC Petition No-695/TT/2020 DATED 03.01.2022	12/Feb/2024	10:00	28/Feb/2024	17:00	Kindly approve under construction head	PLANNED	Requested
902	RQ163200	OCC_215	slcdjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HIRANAGAR(PDD)-SARNA(PS) (PG) CKT-1	POWERGRID	D	Preventive Maintenance	11/Feb/2024	08:00	11/Feb/2024	14:00	Partial load of Samba Grid including RTSS Samba shall be fed from Gladni through BB-II Grid	PLANNED	Requested
903	RQ163199	OCC_215	slcdjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-HIRANAGAR(PDD) (PG) CKT-1	POWERGRID	D	Preventive Maintenance	11/Feb/2024	08:00	11/Feb/2024	14:00	Partial load of Samba Grid including RTSS Samba shall be fed from Gladni through BB-II Grid	PLANNED	Requested
904	RQ163112	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH-JAULIWI (PG) CKT-2	POWERGRID	D	AMP WORK	09/Feb/2024	09:00	09/Feb/2024	18:00		PLANNED	Requested
905	RQ162885	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIRASULI(NH)-PONG(BB) (PG) CKT-1	POWERGRID	C	Retrofitting of equipments at BBMB Pong end under ADD CAP approved by CERC Petition No. 712/TT/2020	07/Feb/2024	10:00	19/Feb/2024	18:00	Kindly approve under construction head	PLANNED	Requested
906	RQ163110	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH-JAULIWI (PG) CKT-1	POWERGRID	D	AMP WORK	07/Feb/2024	09:00	07/Feb/2024	18:00		PLANNED	Requested
907	RQ162946	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-PAMPORE(PDD) (PG) CKT-1	POWERGRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	07/Feb/2024	09:00	07/Feb/2024	18:00	Kindly approve under construction head	PLANNED	Requested
908	RQ162628	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-1	POWERGRID	D	AMP of Line Equipments	06/Feb/2024	09:00	06/Feb/2024	16:00	Kindly approve	PLANNED	Requested
909	RQ163407	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AURAIYA(NH)-SIKANDRA(UP) (PG) CKT-1	POWERGRID	D	AMP works	06/Feb/2024	08:00	06/Feb/2024	18:00		PLANNED	Requested
910	RQ163113	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAULIWI (PG)-DHAULIGANGA(NH) (PG) CKT-2	POWERGRID	D	AMP WORK	05/Feb/2024	09:00	05/Feb/2024	18:00		PLANNED	Requested
911	RQ162947	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-PAMPORE(PDD) (PG) CKT-2	POWERGRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	02/Feb/2024	09:00	02/Feb/2024	18:00	Kindly approve under construction head	PLANNED	Requested
912	RQ162873	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PS)-DASUYA(PS) (PG) CKT-1	POWERGRID	C	For Retrofitting of equipment under ADD-CAP works approved by CERC Petition No-695/TT/2020 DATED 03.01.2022	01/Feb/2024	10:00	20/Feb/2024	17:00	Kindly approve under construction head	PLANNED	Requested



913	RQ162875	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-1	POWERGRID	C	For Retrofitting of equipment under ADD-CAP works approved by CERC Petition No-695/TT/2020 DATED 03.01.2022	01/Feb/2024	10:00	20/Feb/2024	17:00	Kindly approve under construction head	PLANNED	Requested	
914	RQ162882	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JESSORE(HF)-PONG(BB) (PG) CKT-1	POWERGRID	C	Retrofitting of equipments at BBMB Pong end under ADD CAP approved by CERC Petition No. 712/TT/2020	01/Feb/2024	10:00	05/Feb/2024	18:00	Kindly approve under construction head	PLANNED	Requested	
915	RQ162883	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIRASUL(NH)-PONG(BB) (PG) CKT-1	POWERGRID	C	Retrofitting of equipments at BBMB Pong end under ADD CAP approved by CERC Petition No. 712/TT/2020	01/Feb/2024	10:00	05/Feb/2024	18:00	Kindly approve under construction head	PLANNED	Requested	
916	RQ163111	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAULIVI (PG)-DHJULIGANGA(NH) (PG) CKT-1	POWERGRID	D	AMP WORK	01/Feb/2024	09:00	01/Feb/2024	18:00		PLANNED	Requested	
917	RQ163287	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-RANIA(UP) (PG) CKT-1	POWERGRID	D	AMP works	01/Feb/2024	08:00	01/Feb/2024	18:00		PLANNED	Requested	
918	RQ163298	OCC_215	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PALWAL(HV)-SAMAYPUR(BB) (HVPNL) CKT-2	HVPNL	D	अर्धवार्षिक भरम्मत हेतु	28/Feb/2024	08:00	28/Feb/2024	18:00		PLANNED	Requested	
919	RQ163297	OCC_215	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PALWAL(HV)-SAMAYPUR(BB) (HVPNL) CKT-1	HVPNL	D	अर्धवार्षिक भरम्मत हेतु	26/Feb/2024	08:00	26/Feb/2024	18:00		PLANNED	Requested	
920	RQ162288	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-TEPLA(HV) (HVPNL) CKT-2	HVPNL	D	AMP of Line Equipments	23/Feb/2024	08:00	23/Feb/2024	18:00	Kindly approve	PLANNED	Requested	
921	RQ160693	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHABAD(PG)-FATEHABAD(HV) (HVPNL) CKT-1	HVPNL	D	AMP of Line Equipments	22/Feb/2024	10:00	22/Feb/2024	18:00	Kindly approve	PLANNED	Requested	
922	RQ162287	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-TEPLA(HV) (HVPNL) CKT-1	HVPNL	D	AMP of Line Equipments	21/Feb/2024	08:00	21/Feb/2024	18:00	Kindly approve	PLANNED	Requested	
923	RQ160715	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KAITHAL(PG)-KAITHAL(HV) (HVPNL) CKT-2	HVPNL	D	AMP of Line Equipments	20/Feb/2024	09:30	20/Feb/2024	13:30	Kindly approve	PLANNED	Requested	
924	RQ160714	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHEERA(HV)-KAITHAL(PG) (HVPNL) CKT-1	HVPNL	D	AMP of Line Equipments	19/Feb/2024	09:30	19/Feb/2024	13:30	Kindly approve	PLANNED	Requested	
925	RQ162286	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-JORIAN(HV) (HVPNL) CKT-2	HVPNL	D	AMP of Line Equipments	16/Feb/2024	08:00	16/Feb/2024	18:00	Kindly approve	PLANNED	Requested	
926	RQ162285	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-JORIAN(HV) (HVPNL) CKT-1	HVPNL	D	AMP of Line Equipments	15/Feb/2024	08:00	15/Feb/2024	18:00	Kindly approve	PLANNED	Requested	
927	RQ162284	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-RAILWAYHR(RLY) (HVPNL) CKT-2	HVPNL	D	AMP of Line Equipments	09/Feb/2024	08:00	09/Feb/2024	18:00	Kindly approve	PLANNED	Requested	
928	RQ160692	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHABAD(PG)-HUKMAWALI (HV) (HVPNL) CKT-2	HVPNL	D	AMP of Line Equipments	07/Feb/2024	10:00	07/Feb/2024	18:00	Kindly approve	PLANNED	Requested	
929	RQ160695	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHABAD(PG)-SIRSA(HV) (HVPNL) CKT-1	HVPNL	D	AMP of Line Equipments	06/Feb/2024	10:00	06/Feb/2024	18:00	Kindly approve	PLANNED	Requested	
930	RQ160691	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHABAD(PG)-HUKMAWALI (HV) (HVPNL) CKT-1	HVPNL	D	AMP of Line Equipments	05/Feb/2024	10:00	05/Feb/2024	18:00	Kindly approve	PLANNED	Requested	
931	RQ160694	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHABAD(PG)-FATEHABAD(HV) (HVPNL) CKT-2	HVPNL	D	AMP of Line Equipments	02/Feb/2024	10:00	02/Feb/2024	18:00	Kindly approve	PLANNED	Requested	
932	RQ162283	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-RAILWAYHR(RLY) (HVPNL) CKT-1	HVPNL	D	AMP of Line Equipments	02/Feb/2024	08:00	02/Feb/2024	18:00	Kindly approve	PLANNED	Requested	
933	RQ162637	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-MAU(HV) (HVPNL) CKT-1	HVPNL	C	FOR NCRTC DIVERSION WORK	01/Feb/2024	08:00	14/Feb/2024	18:00		PLANNED	Requested	
934	RQ163303	OCC_215	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHAGARH-CHARKHI DADRI (BB) CKT-1	BBMB	D	अर्धवार्षिक भरम्मत हेतु	27/Feb/2024	08:00	27/Feb/2024	18:00		PLANNED	Requested	
935	RQ163292	OCC_215	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-2	BBMB	D	Yearly Maintenance of Sub-Station equipment	27/Feb/2024	08:00	27/Feb/2024	18:00		PLANNED	Requested	
936	RQ163281	OCC_215	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-1	BBMB	D	Annual Maintenance & attend Hot points.	26/Feb/2024	08:00	27/Feb/2024	18:00		PLANNED	Requested	
937	RQ163296	OCC_215	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-1	BBMB	D	Yearly Maintenance of Sub-Station equipment	26/Feb/2024	08:00	26/Feb/2024	18:00		PLANNED	Requested	
938	RQ163333	OCC_215	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-JAMALPUR (BB) CKT-2	BBMB	D	Yearly mtc of sub-station equipment.	24/Feb/2024	08:00	24/Feb/2024	18:00		PLANNED	Requested	
939	RQ163328	OCC_215	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI-SAMAYPUR (BB) CKT-1	BBMB	D	अर्धवार्षिक भरम्मत हेतु	23/Feb/2024	08:00	23/Feb/2024	18:00		PLANNED	Requested	
940	RQ163371	OCC_215	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-JAMALPUR (BB) CKT-1	BBMB	D	Yearly Maintenance of Sub-Station equipment	23/Feb/2024	08:00	23/Feb/2024	18:00		PLANNED	Requested	
941	RQ163243	OCC_215	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_L-GANGUWAL (BB) CKT-2	BBMB	D	Annual Mtc. at Bharka end & Quarterly Mtc. at Gangual end.	22/Feb/2024	08:00	23/Feb/2024	18:00		PLANNED	Requested	
942	RQ163241	OCC_215	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-SANGRUR(PS) (BB) CKT-1	BBMB	D	Yearly Maintenance of Sub-Station equipment	22/Feb/2024	08:00	22/Feb/2024	18:00		PLANNED	Requested	

943	RQ160537	OCC_215	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-2	BBMB	D	Tree cutting and Jumper tightening TN 40 TO 50	22/Feb/2024	08:00	22/Feb/2024	18:00		PLANNED	Requested
944	RQ163302	OCC_215	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH-SAMAYPUR (BB) CKT-3	BBMB	D	अर्धवार्षिक मरम्मत हेतु	21/Feb/2024	08:00	21/Feb/2024	18:00		PLANNED	Requested
945	RQ163238	OCC_215	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-SANGRUR(PS) (BB) CKT-1	BBMB	D	Yearly Maintenance of Sub-Station equipment	21/Feb/2024	08:00	21/Feb/2024	18:00		PLANNED	Requested
946	RQ163301	OCC_215	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH-SAMAYPUR (BB) CKT-2	BBMB	D	अर्धवार्षिक मरम्मत हेतु	19/Feb/2024	08:00	19/Feb/2024	18:00		PLANNED	Requested
947	RQ163247	OCC_215	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-1	BBMB	D	Yearly Maintenance of Sub-Station equipment	19/Feb/2024	08:00	20/Feb/2024	18:00		PLANNED	Requested
948	RQ160534	OCC_215	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-2	BBMB	D	Tree cutting and Jumper tightening TN 40 TO 50	17/Feb/2024	08:00	17/Feb/2024	18:00		PLANNED	Requested
949	RQ163291	OCC_215	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-1	BBMB	D	Quarterly mtc	16/Feb/2024	08:00	16/Feb/2024	18:00		PLANNED	Requested
950	RQ163300	OCC_215	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH-SAMAYPUR (BB) CKT-1	BBMB	D	अर्धवार्षिक मरम्मत हेतु	16/Feb/2024	08:00	16/Feb/2024	18:00		PLANNED	Requested
951	RQ163322	OCC_215	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	BBMB	D	For Tree trimming & bay maintenance work	15/Feb/2024	08:00	15/Feb/2024	18:00		PLANNED	Requested
952	RQ163318	OCC_215	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-CHIRAWA(RS) (BB) CKT-1	BBMB	D	For tree trimming under the line as per govt. norms, requiring Shutdown	15/Feb/2024	08:00	15/Feb/2024	18:00		PLANNED	Requested
953	RQ160529	OCC_215	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONGI(BB)-DASUYA(PS) (BBMB) CKT-2	BBMB	D	Patrolling of line alongwith Tree trimming and Jumper tightening	15/Feb/2024	08:00	15/Feb/2024	18:00		PLANNED	Requested
954	RQ163242	OCC_215	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_L-GANGUWAL (BB) CKT-1	BBMB	D	Annual Mtc. at Bharka end & Quarterly Mtc. at Ganguwal end.	14/Feb/2024	08:00	14/Feb/2024	18:00		PLANNED	Requested
955	RQ163321	OCC_215	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	BBMB	D	For Tree trimming & bay maintenance work	13/Feb/2024	08:00	13/Feb/2024	18:00		PLANNED	Requested
956	RQ163278	OCC_215	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_L-GANGUWAL (BB) CKT-1	BBMB	D	Annual Mtc. at Bharka end & Quarterly Mtc. at Ganguwal end.	13/Feb/2024	08:00	13/Feb/2024	18:00		PLANNED	Requested
957	RQ160536	OCC_215	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-1	BBMB	D	Tree cutting and Jumper tightening TN 40 TO 50	12/Feb/2024	08:00	12/Feb/2024	18:00		PLANNED	Requested
958	RQ160533	OCC_215	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-1	BBMB	D	Tree cutting and Jumper tightening TN 35 TO 40	09/Feb/2024	08:00	09/Feb/2024	18:00		PLANNED	Requested
959	RQ163280	OCC_215	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-GANGUWAL (BB) CKT-1	BBMB	D	Annual Maintenance & attend Hot points.	08/Feb/2024	08:00	10/Feb/2024	18:00		PLANNED	Requested
960	RQ163282	OCC_215	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-2	BBMB	D	Annual Maintenance & attend Hot points.	08/Feb/2024	08:00	10/Feb/2024	18:00		PLANNED	Requested
961	RQ163304	OCC_215	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONGI(BB)-DASUYA(PS) (BBMB) CKT-1	BBMB	D	Mtc of Sub-station Electrical Equipments installed in each bay.	06/Feb/2024	08:00	06/Feb/2024	18:00		PLANNED	Requested
962	RQ163244	OCC_215	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_L-GANGUWAL (BB) CKT-3	BBMB	D	Annual Mtc. at Bharka end & Quarterly Mtc. at Ganguwal end.	06/Feb/2024	08:00	07/Feb/2024	18:00		PLANNED	Requested
963	RQ163305	OCC_215	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-2	BBMB	D	Mtc of Sub-station Electrical Equipments installed in each bay.	05/Feb/2024	08:00	05/Feb/2024	18:00		PLANNED	Requested
964	RQ163246	OCC_215	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-GANGUWAL (BB) CKT-2	BBMB	D	Annual Maintenance & attend Hot points.	01/Feb/2024	08:00	03/Feb/2024	18:00		PLANNED	Requested
965	RQ163226	OCC_215	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-SANGRUR(PS) (BB) CKT-2	BBMB	C	Shifting of 220 KV Jamalpur-Sangrur D/c line of Tower no. 129-130 for NHAI deposit work under Bharatmal Pariyojna.	01/Feb/2024	08:00	07/Feb/2024	18:00		PLANNED	Requested
966	RQ163225	OCC_215	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-SANGRUR(PS) (BB) CKT-1	BBMB	C	Shifting of 220 KV Jamalpur-Sangrur D/c line of Tower no. 129-130 for NHAI deposit work under Bharatmal Pariyojna.	01/Feb/2024	08:00	07/Feb/2024	18:00		PLANNED	Requested
967	RQ162368	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1		D	OUTAGE REQUIRED FOR OVERHEAD POWERLINE CROSSING WORK OF 400KV D/C NEEMUCH CHITTORGARH TBCB LINE WORK BETWEEN AP69/OTOAP70/ 0	27/Feb/2024	07:00	28/Feb/2024	19:00	OUTAGE REQUIRED FOR OVERHEAD POWERLINE CROSSING WORK OF 400KV D/C NEEMUCH CHITTORGARH TBCB LINE WORK BETWEEN AP69/OTOAP70/ 0	PLANNED	Requested
968	RQ162428	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-4		D	For bus bar retrofit work and hardware replacement in switch yard	26/Feb/2024	09:00	29/Feb/2024	18:00		PLANNED	Requested
969	RQ162427	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-3		D	For bus bar retrofit work and hardware replacement in switch yard	25/Feb/2024	09:00	28/Feb/2024	18:00		PLANNED	Requested
970	RQ162341	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-I.G.NAGAR(RS) (PG) CKT-1		D	Retrofitment of AR relay	22/Feb/2024	08:00	22/Feb/2024	18:00		PLANNED	Requested
971	RQ162426	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-2		D	For bus bar retrofit work and hardware replacement in switch yard	21/Feb/2024	09:00	24/Feb/2024	18:00		PLANNED	Requested

972	RQ162338	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-BAGRU(RS) (PG) CKT-1		D	Retrofitment of AR relay	21/Feb/2024	08:00	21/Feb/2024	18:00		PLANNED	Requested	
973	RQ162340	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-2		D	Retrofitment of AR relay	20/Feb/2024	08:00	20/Feb/2024	18:00		PLANNED	Requested	
974	RQ162409	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1		D	Additional glass disc insertion: LOA given/ AMP of Line equipment at NTPC ANTA	20/Feb/2024	08:00	21/Feb/2024	18:00	Timely requirement of S/D	PLANNED	Requested	
975	RQ162339	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-1		D	Retrofitment of AR relay	19/Feb/2024	08:00	19/Feb/2024	18:00		PLANNED	Requested	
976	RQ162425	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-1		D	For bus bar retrofitment work and hardware replacement in switch yard	17/Feb/2024	09:00	20/Feb/2024	18:00		PLANNED	Requested	
977	RQ162366	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2		D	OUTAGE REQUIRED FOR OVERHEAD POWERLINE CROSSING WORK OF 400KV D/C NEEMUCH CHITTORGARH TBCB LINE WORK BETWEEN LOC NOAP4/OTOAP5 /0	16/Feb/2024	07:00	17/Feb/2024	19:00	OUTAGE REQUIRED FOR OVERHEAD POWERLINE CROSSING WORK OF 400KV D/C NEEMUCH CHITTORGARH TBCB LINE WORK BETWEEN LOC NOAP4/OTOAP5 /0	PLANNED	Requested	
978	RQ162365	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1		D	OUTAGE REQUIRED FOR OVERHEAD POWERLINE CROSSING WORK OF 400KV D/C NEEMUCH CHITTORGARH TBCB LINE WORK BETWEEN LOC NOAP4/OTOAP5 /0	16/Feb/2024	07:00	17/Feb/2024	19:00	OUTAGE REQUIRED FOR OVERHEAD POWERLINE CROSSING WORK OF 400KV D/C NEEMUCH CHITTORGARH TBCB LINE WORK BETWEEN LOC NOAP4/OTOAP5 /0	PLANNED	Requested	
979	RQ162422	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-2		D	For bus bar retrofitment work and hardware replacement in switch yard	13/Feb/2024	09:00	16/Feb/2024	18:00		PLANNED	Requested	
980	RQ162390	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1		D	For attending S/D nature defects/For AMP of terminal equipment at Bhilwara end	13/Feb/2024	08:00	13/Feb/2024	18:00	A/R of Anta-Bhilwara CK2 to be kept in non Auto mode	PLANNED	Requested	
981	RQ162392	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2		D	For attending S/D nature defects/For AMP of terminal equipment at Bhilwara end	12/Feb/2024	08:00	12/Feb/2024	18:00	A/R of Anta-Bhilwara CK1 to be kept in non Auto mode	PLANNED	Requested	
982	RQ162367	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1		D	OUTAGE REQUIRED FOR OVERHEAD POWERLINE CROSSING WORK OF 400KV D/C NEEMUCH CHITTORGARH TBCB LINE WORK BETWEEN LOC NO AP 4/0 TO AP 5/0	12/Feb/2024	07:00	13/Feb/2024	19:00	OUTAGE REQUIRED FOR OVERHEAD POWERLINE CROSSING WORK OF 400KV D/C NEEMUCH CHITTORGARH TBCB LINE WORK BETWEEN LOC NO AP 4/0 TO AP 5/0	PLANNED	Requested	
983	RQ162421	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-1		D	For bus bar retrofitment work and hardware replacement in switch yard	09/Feb/2024	09:00	12/Feb/2024	18:00		PLANNED	Requested	
984	RQ162408	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTA(PG)-KTPS(RVUN) (RS) CKT-2		D	AMP of Line equipment at Kota SS	08/Feb/2024	09:00	08/Feb/2024	17:30		PLANNED	Requested	
985	RQ162407	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTA(PG)-KTPS(RVUN) (RS) CKT-1		D	AMP of Line equipment at Kota SS	07/Feb/2024	09:00	07/Feb/2024	17:30		PLANNED	Requested	
986	RQ162327	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-MODIPURAM_2 (UP) (UP) CKT-1		C	Rectification of PD defect in 220 kv Main Bus 1	06/Feb/2024	10:00	09/Feb/2024	20:00	S/D required along with 220 kv Main Bus 1	PLANNED	Requested	
987	RQ162326	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-BAGHPAT(UP) (UP) CKT-2		C	Rectification of PD defect in 220 kv Main Bus 1	06/Feb/2024	10:00	09/Feb/2024	20:00	S/D required along with 220 kv Main Bus 1	PLANNED	Requested	
988	RQ162325	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-BAGHPAT(UP) (UP) CKT-1		C	Rectification of PD defect in 220 kv Main Bus 1	06/Feb/2024	10:00	09/Feb/2024	20:00	S/D required along with 220 kv Main Bus 1	PLANNED	Requested	
989	RQ162444	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEOBAND(UP)-SAHARANPUR(PG) (UP) CKT-2		D	AMP OF 220 KV DEOBAND CKT-2 AT SAHARANPUR SS	06/Feb/2024	09:00	06/Feb/2024	18:00	Shutdown for AMP	PLANNED	Requested	
990	RQ162405	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHILWARA(RS)-KOTA(PG) (RS) CKT-1		D	AMP of Line equipment at Kota SS	06/Feb/2024	09:00	06/Feb/2024	17:30		PLANNED	Requested	
991	RQ162424	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-2		D	For bus bar retrofitment work and hardware replacement in switch yard	05/Feb/2024	09:00	08/Feb/2024	18:00		PLANNED	Requested	
992	RQ162431	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NARA(UP)-ROORKEE(UK) (UP) CKT-1		D	For AMP of terminal equipment at Meerut end	05/Feb/2024	09:00	05/Feb/2024	18:00		PLANNED	Requested	
993	RQ162406	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DUNI(RS)-KOTA(PG) (RS) CKT-1		D	AMP of Line equipment at Kota SS	05/Feb/2024	09:00	05/Feb/2024	17:30		PLANNED	Requested	
994	RQ162443	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEOBAND(UP)-SAHARANPUR(PG) (UP) CKT-1		D	AMP OF 220 KV DEOBAND CKT-1 AT SAHARANPUR SS	02/Feb/2024	09:00	02/Feb/2024	18:00	Shutdown for AMP	PLANNED	Requested	
995	RQ162423	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-1		D	For bus bar retrofitment work and hardware replacement in switch yard	01/Feb/2024	09:00	04/Feb/2024	18:00		PLANNED	Requested	
996	RQ162356	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-HSIDC BAWAL(HV) (HVPNL) CKT-1		C	FOR NCRCT DIVERSION WORK	01/Feb/2024	08:45	14/Feb/2024	18:00		PLANNED	Requested	
997	RQ162404	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAWAIMADHOPUR(RS) (PG) CKT-1		C	NHAI DIVERSION WORK	01/Feb/2024	08:00	10/Feb/2024	18:00	Timely requirement of S/D	PLANNED	Requested	
998	RQ162403	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1		C	NHAI DIVERSION WORK	01/Feb/2024	08:00	10/Feb/2024	18:00	Timely requirement of S/D	PLANNED	Requested	
999	RQ162393	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2		D	Non-Auto for OPGW installation works under NROSS Project	01/Feb/2024	08:00	29/Feb/2024	18:00	Non-Auto for OPGW installation works under NROSS Project	PLANNED	Requested	

1000	RQ162391	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1		D	Non-Auto for OPGW installation works under NROSS Project	01/Feb/2024	08:00	29/Feb/2024	18:00	Non-Auto for OPGW installation works under NROSS Project	PLANNED	Requested	
1001	RQ160678	OCC_215	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220kV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, towers members above basic body 1, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	26/Feb/2024	10:00	29/Feb/2024	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs. During shutdown period power of Phozal HPPTCL & ADHPL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP) (ADHPL) Ckt-1 & 220 KV AD hydro(AD)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Requested	
1002	RQ160677	OCC_215	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220kV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, towers members above basic body 1, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	19/Feb/2024	10:00	24/Feb/2024	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs. During shutdown period power of Phozal HPPTCL & ADHPL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP) (ADHPL) Ckt-1 & 220 KV AD hydro(AD)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Requested	
1003	RQ163012	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Shutdown required for Aviation Globules re-installation work	16/Feb/2024	07:00	20/Feb/2024	18:00	Kindly approve under construction head	PLANNED	Requested	
1004	RQ163013	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Shutdown required for Aviation Globules re-installation work	16/Feb/2024	07:00	20/Feb/2024	18:00	Kindly approve under construction head	PLANNED	Requested	
1005	RQ160676	OCC_215	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220kV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, towers members above basic body 1, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	12/Feb/2024	10:00	17/Feb/2024	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs. During shutdown period power of Phozal HPPTCL & ADHPL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP) (ADHPL) Ckt-1 & 220 KV AD hydro(AD)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Requested	
1006	RQ160675	OCC_215	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220kV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, towers members above basic body 1, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	05/Feb/2024	10:00	10/Feb/2024	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs. During shutdown period power of Phozal HPPTCL & ADHPL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP) (ADHPL) Ckt-1 & 220 KV AD hydro(AD)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Requested	
1007	RQ160674	OCC_215	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220kV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, towers members above basic body 1, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	01/Feb/2024	10:00	03/Feb/2024	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs. During shutdown period power of Phozal HPPTCL & ADHPL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP) (ADHPL) Ckt-1 & 220 KV AD hydro(AD)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Requested	
1008	RQ162897	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Shutdown required for Aviation Globules re-installation work	01/Feb/2024	08:00	15/Feb/2024	18:00	Kindly approve under construction head	PLANNED	Requested	
1009	RQ162898	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Shutdown required for Aviation Globules re-installation work	01/Feb/2024	08:00	15/Feb/2024	18:00	Kindly approve under construction head	PLANNED	Requested	
1010	RQ162891	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	AR Non - Auto Mode required for OPGW installation works	01/Feb/2024	08:00	29/Feb/2024	18:00	Kindly approve under construction head	PLANNED	Requested	
1011	RQ162893	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	AR Non - Auto Mode required for OPGW installation works	01/Feb/2024	08:00	29/Feb/2024	18:00	Kindly approve under construction head	PLANNED	Requested	
1012	RQ162892	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1	ADHPL	D	AR Non - Auto Mode required for OPGW installation works	01/Feb/2024	08:00	29/Feb/2024	18:00	Kindly approve under construction head	PLANNED	Requested	
1013	RQ163351	OCC_215	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-SIKANDRA(UP) (PG) CKT-1	POWERGRID, RRVPNL	D	maintenance of line	23/Feb/2024	08:00	23/Feb/2024	18:00		PLANNED	Requested	
1014	RQ163347	OCC_215	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1	POWERGRID, RRVPNL	D	maintenance of line and bay at 220KV GSS RVPN, Bharatpur	22/Feb/2024	08:00	22/Feb/2024	18:00		PLANNED	Requested	
1015	RQ163320	OCC_215	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-BAGRU(RS) (PG) CKT-1	POWERGRID, RRVPNL	D	For quarterly maintenance work of whole grid sub-station	11/Feb/2024	08:00	11/Feb/2024	18:00		PLANNED	Requested	

1016	RQ162926	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PG)-UDHAMPUR(PDD) (PDD) CKT-1	PDD JK	D	Shutdown required for safely movement of crane for retrofitting of work under ADD CAP approved under CERC petition No. 695/TT/2020 dated 03.01.2022	19/Feb/2024	09:00	19/Feb/2024	18:00	Kindly approve under construction head	PLANNED	Requested	
1017	RQ163198	OCC_215	slcdjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-HIRANAGAR(PDD) (PDD JK) CKT-2	PDD JK	D	Preventive Maintenance	11/Feb/2024	08:00	11/Feb/2024	14:00	Partial load of Samba Grid including RTSS Samba shall be fed from Gladni through BB-II Grid	PLANNED	Requested	
1018	RQ162791	OCC_215	slcdjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHOWADHI (JK)-GLADNI(PDD) (PDD JK) CKT-1	POWERGRID, PDD JK	D	Preventive maintenance works including replacement of worn out jumpers / droppers and allied clamps etc along with testing of vitalgrid equipment	18/Feb/2024	09:00	18/Feb/2024	15:00	40 -60 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 260-280 MW load shall be affected	PLANNED	Requested	
1019	RQ162636	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHOWADHI (JK)-GLADNI(PDD) (PDD JK) CKT-1	POWERGRID, PDD JK	D	AMP of Line Equipments	07/Feb/2024	09:00	07/Feb/2024	16:00	Kindly approve	PLANNED	Requested	
1020	RQ162753	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-CHOWADHI (JK) (PDD JK) CKT-1	POWERGRID, PDD JK	D	AMP of Line Equipments	01/Feb/2024	09:00	01/Feb/2024	16:00	Kindly approve	PLANNED	Requested	
1021	RQ163419	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SUNBRIGHT SL_FGARH_PG (RSBPL)- FATEHGARH_III(PG) (RENEW SUN BRIGHT (RSBPL)) CKT-1	RENEW SUN BRIGHT (RSBPL)	D	Over head Stringing of 765 kV D/C Fatehgarh-II- Badhla-II (IInd) T/L Section- N5/0- N6/0	18/Feb/2024	08:00	20/Feb/2024	18:00		PLANNED	Requested	
1022	RQ163422	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SUNBRIGHT SL_FGARH_PG (RSBPL)- FATEHGARH_III(PG) (RENEW SUN BRIGHT (RSBPL)) CKT-1	RENEW SUN BRIGHT (RSBPL)	D	Over head Stringing of 765 kV D/C Fatehgarh-II- Badhla-II (IInd) T/L Section- N29/0- N30/0	01/Feb/2024	08:00	03/Feb/2024	18:00		PLANNED	Requested	
1023	RQ163420	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-RENEW_JHARKHAN D 3 SL_FGARH_PG (RSEI3PL) (RSEI3PL) CKT-1	RSEI3PL	D	Over head Stringing of 765 kV D/C Fatehgarh-II- Badhla-II (IInd) T/L Section- N5/0- N6/0	18/Feb/2024	08:00	20/Feb/2024	18:00		PLANNED	Requested	
1024	RQ163424	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-RENEW_JHARKHAN D 3 SL_FGARH_PG (RSEI3PL) (RSEI3PL) CKT-1	RSEI3PL	D	Over head Stringing of 765 kV D/C Fatehgarh-II- Badhla-II (IInd) T/L Section- N30/0- N31/0, N35/0- N36/0 & N36/0- N37/0	07/Feb/2024	08:00	10/Feb/2024	18:00		PLANNED	Requested	
1025	RQ163421	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-RENEW SUNWAVE SL_FGRAH_PG (RSWPL) (RENEW SUN WAVE (RSWPL)) CKT-1	RENEW SUN WAVE (RSWPL)	D	Over head Stringing of 765 kV D/C Fatehgarh-II- Badhla-II (IInd) T/L Section- N5/0- N6/0	18/Feb/2024	08:00	20/Feb/2024	18:00		PLANNED	Requested	
1026	RQ163418	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SOLARURJA SL_FGARH_PG (RSUPL)- FATEHGARH_III(PG) (RENEW SOLAR URJA (RSUPL)) CKT-1	RENEW SOLAR URJA (RSUPL)	D	Over head Stringing of 765 kV D/C Fatehgarh-II- Badhla-II (IInd) T/L Section- N5/0- N6/0	18/Feb/2024	08:00	20/Feb/2024	18:00		PLANNED	Requested	
1027	RQ163423	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SOLARURJA SL_FGARH_PG (RSUPL)- FATEHGARH_III(PG) (RENEW SOLAR URJA (RSUPL)) CKT-1	RENEW SOLAR URJA (RSUPL)	D	Over head Stringing of 765 kV D/C Fatehgarh-II- Badhla-II (IInd) T/L Section- N30/0- N31/0, N35/0- N36/0 & N36/0- N37/0	07/Feb/2024	08:00	10/Feb/2024	18:00		PLANNED	Requested	
1028	RQ163352	OCC_215	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-SAKATPURA(RS) (RS) CKT-1	RRVPNL	D	Quarterly maintenance work and Testing of Equipment	16/Feb/2024	08:00	16/Feb/2024	18:00		PLANNED	Requested	
1029	RQ163367	OCC_215	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_A(NP)-SAKATPURA(RS) (RS) CKT-1	RRVPNL	D	Quarterly maintenance work and Testing of Equipment	08/Feb/2024	08:00	08/Feb/2024	18:00		PLANNED	Requested	
1030	RQ163294	OCC_215	slcdcv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GAZIPUR(DTL)-NOIDA SEC20(UP) (UP) CKT-1	UPPTCL	D	Tan Delta, testing etc.as per PMS at 220kV Sub Station Gazipur, DTL	14/Feb/2024	15:00	14/Feb/2024	18:00		PLANNED	Requested	
1031	RQ163293	OCC_215	slcdcv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GAZIPUR(DTL)-SHAHIBABAD(UP) (UP) CKT-2	UPPTCL	D	Tan Delta, testing of Equipments as per PMS at 220kV Sub Station Gazipur, DTL	14/Feb/2024	12:00	14/Feb/2024	15:00		PLANNED	Requested	
1032	RQ163295	OCC_215	slcdcv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GAZIPUR(DTL)-NOIDA SEC62(UP) (UP) CKT-1	UPPTCL	D	Tan Delta, testing of Equipments as per PMS at 220kV Sub Station Gazipur, DTL	14/Feb/2024	09:30	14/Feb/2024	12:30		PLANNED	Requested	
1033	RQ163256	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MAINPURI(PG)-NEEBKARORI(UP) (UP) CKT-2	UPPTCL	D	AMP WORK	09/Feb/2024	09:00	09/Feb/2024	18:00		PLANNED	Requested	
1034	RQ160594	OCC_215	stuuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NARA(UP)-ROORKEE(UK) (UP) CKT-1	UPPTCL	D	* SHUTDOWN OF 220KV NARA ROORKEE LINE X* 13.12.2023 20:20:37 INDIA (11007923) Phone 9412749863	06/Feb/2024	09:00	08/Feb/2024	17:00		PLANNED	Requested	
1035	RQ163107	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SHAHJAHANPUR(PG)-MALLAWAN (UP) (UP) CKT-1	UPPTCL	D	AMP WORK	02/Feb/2024	09:00	02/Feb/2024	18:00		PLANNED	Requested	
1036	RQ163389	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-SIKANDRA(UP) (UP) CKT-1	UPPTCL	D	Line bay AMP works	02/Feb/2024	08:00	02/Feb/2024	18:00		PLANNED	Requested	

1037	RQ160716	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-HPSEB(HP) (HPSEB) CKT-2	HPSEB	D	AMP of Line Equipments	12/Feb/2024	09:00	12/Feb/2024	18:00	Kindly approve	PLANNED	Requested
1038	RQ163425	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-2	AHEJOL	D	Over head Stringing of 765 kv D/C Fatehgarh-II- Badhla-II (IInd) T/L Section- N45/0-N46/0	11/Feb/2024	08:00	13/Feb/2024	18:00	220 KV FATEHGARH_II(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-3 SD required . This line is not configure in software.	PLANNED	Requested
1039	RQ163222	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-2	RAILWAYS	D	AMP and PLCC commissioning work	10/Feb/2024	09:00	10/Feb/2024	18:00		PLANNED	Requested
1040	RQ163221	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-1	RAILWAYS	D	PLCC commissioning work	08/Feb/2024	09:00	08/Feb/2024	18:00		PLANNED	Requested
1041	RQ163217	OCC_215	singoli_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SINGOLI BHATWARI(SINGOLI) (LTUHP)-SRINAGAR(UK) (PTCUL) CKT-2	PTCULSINGOLI(LTUHP)	D	Annual Maintenance, Jumper tightness etc.	07/Feb/2024	09:00	13/Feb/2024	17:30	Power evacuation will be routed through Circuit-1.	PLANNED	Requested
1042	RQ163254	OCC_215	singoli_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SINGOLI BHATWARI(SINGOLI) (LTUHP)-SRINAGAR(UK) (PTCUL) CKT-1	PTCULSINGOLI(LTUHP)	D	Annual Maintenance, Jumper Tightness etc	01/Feb/2024	08:00	06/Feb/2024	17:30	Power evacuation will be routed through Circuit-2.	PLANNED	Requested
1043	RQ163427	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ADANI RENEWPARK_SL_FG ARH_FBTL (AREPRL)-AHEJ4L PSS 3 HB_FGRAH_FBTL (AHEJ4L) (AREPRL) CKT-1	AREPRL	D	Over head Stringing of 765 kv D/C Fatehgarh-II- Badhla-II (IInd) T/L Section- N35/0-N36/0	07/Feb/2024	08:00	09/Feb/2024	18:00		PLANNED	Requested
1044	RQ163426	OCC_215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ADANI RENEWPARK_SL_FG ARH_FBTL (AREPRL)-AHEJ4L PSS 4 HB_FGRAH_FBTL (AHEJ4L) (AREPRL) CKT-1	AREPRL	D	Over head Stringing of 765 kv D/C Fatehgarh-II- Badhla-II (IInd) T/L Section- N35/0-N36/0	07/Feb/2024	08:00	09/Feb/2024	18:00		PLANNED	Requested
1045	RQ160718	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-KISHAN(CHD) (CHD) CKT-2	CHANDIGARH SEB	D	AMP of Line Equipments	05/Feb/2024	09:00	05/Feb/2024	18:00	Kindly approve	PLANNED	Requested
1046	RQ160717	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-KISHAN(CHD) (CHD) CKT-1	CHANDIGARH SEB	D	AMP of Line Equipments	02/Feb/2024	09:00	02/Feb/2024	18:00	Kindly approve	PLANNED	Requested
1047	RQ163386	OCC_215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-KIDWAI NAGAR KANPUR (UP) (PG) CKT-1	POWERGRID, UPPTCL	D	AMP works	01/Feb/2024	08:00	01/Feb/2024	18:00		PLANNED	Requested
1048	RQ163325	OCC_215	bbmb_sd	BUS	220KV BUS 1 AT BHIWANI(BB)	BBMB	D	Quarterly mtc	29/Feb/2024	08:00	29/Feb/2024	18:00		PLANNED	Requested
1049	RQ163345	OCC_215	bbmb_sd	BUS	220KV BUS 3 AT BHAKRA_R(BB)	BBMB	D	Annual mtc & attending hot points for Bus Section- 3	26/Feb/2024	08:00	27/Feb/2024	18:00		PLANNED	Requested
1050	RQ162887	OCC_215	cpcc2_sd	BUS	220KV BUS 2 AT PONG(BB)	BBMB	D	Retrofitting of equipments at BBMB Pong end under ADD CAP approved by CERC Petition No. 712/TT/2023	15/Feb/2024	10:00	15/Feb/2024	18:00	Kindly approve under construction head	PLANNED	Requested
1051	RQ163344	OCC_215	bbmb_sd	BUS	220KV BUS 2 AT BHAKRA_R(BB)	BBMB	D	Annual mtc & attending hot points for Bus Section- 2	08/Feb/2024	08:00	10/Feb/2024	18:00		PLANNED	Requested
1052	RQ162886	OCC_215	cpcc2_sd	BUS	220KV BUS 1 AT PONG(BB)	BBMB	D	Retrofitting of equipments at BBMB Pong end under ADD CAP approved by CERC Petition No. 712/TT/2023	02/Feb/2024	10:00	02/Feb/2024	18:00	Kindly approve under construction head	PLANNED	Requested
1053	RQ163343	OCC_215	bbmb_sd	BUS	220KV BUS 1 AT BHAKRA_R(BB)	BBMB	D	Annual mtc & attending hot points for Bus Section- 1	01/Feb/2024	08:00	03/Feb/2024	18:00		PLANNED	Requested
1054	RQ162966	OCC_215	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWERGRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	28/Feb/2024	14:00	28/Feb/2024	17:00	Kindly approve under construction head	PLANNED	Requested
1055	RQ162965	OCC_215	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWERGRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	28/Feb/2024	09:00	28/Feb/2024	12:00	Kindly approve under construction head	PLANNED	Requested
1056	RQ163035	OCC_215	cpcc3_sd	BUS	220KV BUS 2 AT ALLAHABAD(PG)	POWERGRID	D	AMP works	24/Feb/2024	10:00	24/Feb/2024	18:00		PLANNED	Requested
1057	RQ162472	OCC_215	cpcc2_sd	BUS	220KV BUS 2 AT LUDHIANA(PG)	POWERGRID	D	Overhauling of CB	23/Feb/2024	09:00	23/Feb/2024	17:00	Kindly approve	PLANNED	Requested
1058	RQ163449	OCC_215	cpcc3_sd	BUS	220KV BUS 2 AT RAEBAREILLY(PG)	POWERGRID	D	AMP works	23/Feb/2024	08:00	23/Feb/2024	18:00		PLANNED	Requested
1059	RQ163034	OCC_215	cpcc3_sd	BUS	220KV BUS 1 AT ALLAHABAD(PG)	POWERGRID	D	AMP works	22/Feb/2024	10:00	22/Feb/2024	18:00		PLANNED	Requested
1060	RQ162471	OCC_215	cpcc2_sd	BUS	220KV BUS 1 AT LUDHIANA(PG)	POWERGRID	D	Overhauling of CB	22/Feb/2024	09:00	22/Feb/2024	17:00	Kindly approve	PLANNED	Requested
1061	RQ162962	OCC_215	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWERGRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	21/Feb/2024	13:00	21/Feb/2024	17:00	Kindly approve under construction head	PLANNED	Requested
1062	RQ163448	OCC_215	cpcc3_sd	BUS	220KV BUS 1 AT RAEBAREILLY(PG)	POWERGRID	D	AMP works	21/Feb/2024	10:00	21/Feb/2024	18:00		PLANNED	Requested
1063	RQ162961	OCC_215	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWERGRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	21/Feb/2024	09:00	21/Feb/2024	12:00	Kindly approve under construction head	PLANNED	Requested
1064	RQ162880	OCC_215	cpcc2_sd	BUS	220KV BUS 2 AT JALANDHAR(PG)	POWERGRID	D	AMP works	16/Feb/2024	10:00	16/Feb/2024	18:00	Kindly approve	PLANNED	Requested
1065	RQ162870	OCC_215	cpcc2_sd	BUS	220KV BUS 2 AT AMRITSAR(PG)	POWERGRID	D	For Construction Works and Stability of Upcoming 220kV LINE Bay (213).	15/Feb/2024	10:00	17/Feb/2024	18:00	Kindly approve under construction head	PLANNED	Requested
1066	RQ160712	OCC_215	cpcc2_sd	BUS	220KV BUS 2 AT KATHAL(PG)	POWERGRID	D	Overhauling of CB	15/Feb/2024	09:30	16/Feb/2024	18:00	Kindly approve	PLANNED	Requested
1067	RQ162879	OCC_215	cpcc2_sd	BUS	220KV BUS 1 AT JALANDHAR(PG)	POWERGRID	D	AMP works	14/Feb/2024	10:00	14/Feb/2024	18:00	Kindly approve	PLANNED	Requested
1068	RQ163040	OCC_215	cpcc3_sd	BUS	220KV BUS 1 AT AGRA(PG)	POWERGRID	D	AMP works	13/Feb/2024	10:00	13/Feb/2024	18:00		PLANNED	Requested

1069	RQ162869	OCC_215	cpcc2_sd	BUS	220KV BUS 1 AT AMRITSAR(PG)	POWERGRID	D	For Construction Works and Stability of Upcoming 220KV LINE Bay (213).	12/Feb/2024	10:00	14/Feb/2024	18:00	Kindly approve under construction head	PLANNED	Requested	
1070	RQ160711	OCC_215	cpcc2_sd	BUS	220KV BUS 1 AT KATHAL(PG)	POWERGRID	D	Overhauling of CB	12/Feb/2024	09:30	13/Feb/2024	18:00	Kindly approve	PLANNED	Requested	
1071	RQ162956	OCC_215	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWERGRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	10/Feb/2024	14:00	10/Feb/2024	17:00	Kindly approve under construction head	PLANNED	Requested	
1072	RQ162955	OCC_215	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWERGRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	10/Feb/2024	09:00	10/Feb/2024	12:00	Kindly approve under construction head	PLANNED	Requested	
1073	RQ162952	OCC_215	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWERGRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	09/Feb/2024	13:00	09/Feb/2024	17:00	Kindly approve under construction head	PLANNED	Requested	
1074	RQ162868	OCC_215	cpcc2_sd	BUS	220KV BUS 2 AT AMRITSAR(PG)	POWERGRID	D	For Construction Works and Stability of Upcoming 220KV LINE Bay (213).	08/Feb/2024	10:00	09/Feb/2024	18:00	Kindly approve under construction head	PLANNED	Requested	
1075	RQ162951	OCC_215	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWERGRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	08/Feb/2024	09:00	08/Feb/2024	12:00	Kindly approve under construction head	PLANNED	Requested	
1076	RQ162983	OCC_215	cpcc3_sd	BUS	220 KV PITHORAGARH(PG) - BUS 1	POWERGRID	D	AMP works	07/Feb/2024	10:00	07/Feb/2024	18:00	At Pithoragarh Bus configuration is Single Main and Transfer Scheme i.e., SMT therefore all the elements connected to 220 KV Bus shall be shutdown	PLANNED	Requested	
1077	RQ160707	OCC_215	cpcc2_sd	BUS	220KV BUS 2 AT PANCHKULA(PG)	POWERGRID	D	Overhauling of CB	07/Feb/2024	09:30	07/Feb/2024	17:30	Kindly approve	PLANNED	Requested	
1078	RQ160706	OCC_215	cpcc2_sd	BUS	220KV BUS 1 AT PANCHKULA(PG)	POWERGRID	D	Overhauling of CB	06/Feb/2024	09:30	06/Feb/2024	17:30	Kindly approve	PLANNED	Requested	
1079	RQ163037	OCC_215	cpcc3_sd	BUS	220KV BUS 1 AT MAINPURI(PG)	POWERGRID	D	AMP works	01/Feb/2024	10:00	01/Feb/2024	18:00		PLANNED	Requested	
1080	RQ162867	OCC_215	cpcc2_sd	BUS	220KV BUS 1 AT AMRITSAR(PG)	POWERGRID	D	For Construction Works and Stability of Upcoming 220KV LINE Bay (213).	01/Feb/2024	10:00	02/Feb/2024	18:00	Kindly approve under construction head	PLANNED	Requested	
1081	RQ162699	OCC_215	cpcc1_sd	BUS	220KV BUS 2 AT KOTPUTLI(PG)		D	For Bay Extension work under SS104 Package- IPS Tube Erection Work	28/Feb/2024	08:00	29/Feb/2024	20:00	For Bay Extension work under SS104 Package- IPS Tube Erection Work	PLANNED	Requested	
1082	RQ162710	OCC_215	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)		D	For bus bar retrofitment work and hardware replacement in switch yard	26/Feb/2024	09:00	29/Feb/2024	18:00	For bus bar retrofitment work	PLANNED	Requested	
1083	RQ162698	OCC_215	cpcc1_sd	BUS	220KV BUS 1 AT KOTPUTLI(PG)		D	For Bay Extension work under SS104 Package- IPS Tube Erection Work	26/Feb/2024	08:00	27/Feb/2024	20:00	For Bay Extension work under SS104 Package- IPS Tube Erection Work	PLANNED	Requested	
1084	RQ162709	OCC_215	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)		D	For bus bar retrofitment work and hardware replacement in switch yard	25/Feb/2024	09:00	28/Feb/2024	18:00	For bus bar retrofitment work	PLANNED	Requested	
1085	RQ162673	OCC_215	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 5		D	FOR TESTING WORKS OF 220 KV LINE BAYS UNDER S563 B1 PACKAGE	21/Feb/2024	17:00	28/Feb/2024	23:59		PLANNED	Requested	
1086	RQ162708	OCC_215	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)		D	For bus bar retrofitment work and hardware replacement in switch yard	21/Feb/2024	09:00	24/Feb/2024	18:00	For bus bar retrofitment work	PLANNED	Requested	
1087	RQ162691	OCC_215	cpcc1_sd	BUS	220KV BUS 2 AT KOTA(PG)		D	For AMP Works	20/Feb/2024	09:00	21/Feb/2024	18:00		PLANNED	Requested	
1088	RQ162719	OCC_215	cpcc1_sd	BUS	220KV BUS 2 AT SONIPAT(PG)		D	For AMP Works	20/Feb/2024	08:00	20/Feb/2024	18:00		PLANNED	Requested	
1089	RQ162547	OCC_215	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 6		D	Bay Extension Work, Jumping of New Bay	19/Feb/2024	17:00	21/Feb/2024	23:00		PLANNED	Requested	
1090	RQ162546	OCC_215	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 5		D	Bay Extension Work, Jumping of New Bay	18/Feb/2024	17:00	20/Feb/2024	23:00		PLANNED	Requested	
1091	RQ162707	OCC_215	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)		D	For bus bar retrofitment work and hardware replacement in switch yard	17/Feb/2024	09:00	20/Feb/2024	18:00	For bus bar retrofitment work	PLANNED	Requested	
1092	RQ162718	OCC_215	cpcc1_sd	BUS	220KV BUS 2 AT SONIPAT(PG)		D	FOR BAY EXTENSION WORK, ERECTION OF EQUIPMENT IN BAY NO 215 UNDER SS-104 PACKAGE	16/Feb/2024	08:00	16/Feb/2024	18:00		PLANNED	Requested	
1093	RQ162545	OCC_215	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 4		D	Bay Extension Work, Jumping of New Bay	15/Feb/2024	17:00	17/Feb/2024	23:00		PLANNED	Requested	
1094	RQ162681	OCC_215	cpcc1_sd	BUS	220KV BUS 2 AT JAIPUR SOUTH(PG)		D	AMP WORK	15/Feb/2024	09:00	15/Feb/2024	18:00	AMP works	PLANNED	Requested	
1095	RQ162677	OCC_215	cpcc1_sd	BUS	220KV BUS 3 AT HISSAR(PG)		D	AMP (220 KV TBC)	15/Feb/2024	09:00	15/Feb/2024	18:00	AMP works	PLANNED	Requested	
1096	RQ162717	OCC_215	cpcc1_sd	BUS	220KV BUS 2 AT SONIPAT(PG)		D	FOR BAY EXTENSION WORK, ERECTION OF EQUIPMENT IN BAY NO 215 UNDER SS-104 PACKAGE	15/Feb/2024	08:00	15/Feb/2024	18:00		PLANNED	Requested	
1097	RQ162676	OCC_215	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 8		D	FOR TESTING WORKS OF 220 KV LINE BAYS UNDER S563 B1 PACKAGE	14/Feb/2024	17:00	22/Feb/2024	23:59		PLANNED	Requested	
1098	RQ162716	OCC_215	cpcc1_sd	BUS	220KV BUS 1 AT SONIPAT(PG)		D	FOR BAY EXTENSION WORK, ERECTION OF EQUIPMENT IN BAY NO 215 UNDER SS-104 PACKAGE	14/Feb/2024	08:00	14/Feb/2024	18:00		PLANNED	Requested	
1099	RQ162680	OCC_215	cpcc1_sd	BUS	220KV BUS 1 AT JAIPUR SOUTH(PG)		D	AMP WORK	13/Feb/2024	09:00	13/Feb/2024	18:00	AMP works	PLANNED	Requested	
1100	RQ162715	OCC_215	cpcc1_sd	BUS	220KV BUS 1 AT SONIPAT(PG)		D	FOR BAY EXTENSION WORK, ERECTION OF EQUIPMENT IN BAY NO 215 UNDER SS-104 PACKAGE	13/Feb/2024	08:00	13/Feb/2024	18:00		PLANNED	Requested	
1101	RQ162701	OCC_215	cpcc1_sd	BUS	220KV BUS 2 AT KOTPUTLI(PG)		D	For Bay Extension work under SS104 Package- Stringing of Jack Bus 220 kv Side.	13/Feb/2024	08:00	14/Feb/2024	20:00	For Bay Extension work under SS104 Package- Stringing of Jack Bus 220 kv Side. Simultaneous shutdown of all 03 Nos 220 kv Buses are required for Jack Bus Stringing work.	PLANNED	Requested	

1102	RQ162700	OCC_215	cpcc1_sd	BUS	220KV BUS 1 AT KOTPUTLI(PG)		D	For Bay Extension work under SS104 Package- Stringing of Jack Bus 220 kV Side.	13/Feb/2024	08:00	14/Feb/2024	20:00	For Bay Extension work under SS104 Package- Stringing of Jack Bus 220 kV Side. Simultaneous shutdown of all 03 Nos 220 kV Buses are required for Jack Bus Stringing work.	PLANNED	Requested	
1103	RQ162702	OCC_215	cpcc1_sd	BUS	220KV BUS 3 AT KOTPUTLI(PG)		D	For Bay Extension work under SS104 Package- Stringing of Jack Bus 220 kV Side.	13/Feb/2024	08:00	14/Feb/2024	20:00	For Bay Extension work under SS104 Package- Stringing of Jack Bus 220 kV Side. Simultaneous shutdown of all 03 Nos 220 kV Buses are required for Jack Bus Stringing work.	PLANNED	Requested	
1104	RQ162544	OCC_215	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 3		D	Bay Extension Work, Jumpering of New Bay	12/Feb/2024	17:00	14/Feb/2024	23:00		PLANNED	Requested	
1105	RQ162543	OCC_215	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 2		D	Bay Extension Work, Jumpering of New Bay	09/Feb/2024	17:00	11/Feb/2024	23:00		PLANNED	Requested	
1106	RQ162634	OCC_215	cpcc1_sd	BUS	220KV BUS 2 AT BAHADURGARH(PG)		D	For Bay Extension work under SS104 Package	07/Feb/2024	09:00	07/Feb/2024	18:00		PLANNED	Requested	
1107	RQ162665	OCC_215	cpcc1_sd	BUS	220KV BUS 1 AT BHINMAL(PG)		C	For Bay Extension work- under SS-95 project package at BHINMAL Substation	07/Feb/2024	08:00	08/Feb/2024	18:00		PLANNED	Requested	
1108	RQ162666	OCC_215	cpcc1_sd	BUS	220KV BUS 2 AT BHINMAL(PG)		C	For Bay Extension work- under SS-95 project package at BHINMAL Substation	07/Feb/2024	08:00	08/Feb/2024	18:00		PLANNED	Requested	
1109	RQ162542	OCC_215	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 1		D	Bay Extension Work, Jumpering of New Bay	06/Feb/2024	17:00	08/Feb/2024	23:00		PLANNED	Requested	
1110	RQ162675	OCC_215	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 7		D	FOR TESTING WORKS OF 220 KV LINE BAYS UNDER SS63 B1 PACKAGE	06/Feb/2024	17:00	15/Feb/2024	23:59		PLANNED	Requested	
1111	RQ162539	OCC_215	cpcc1_sd	BUS	220 KV BAGHPAT(UP) - BUS 1		C	For PD defect rectification work in Bus 1 Earth Switch compartment	06/Feb/2024	10:00	09/Feb/2024	20:00	Elements to remain in service from other Bus	PLANNED	Requested	
1112	RQ162633	OCC_215	cpcc1_sd	BUS	220KV BUS 1 AT BAHADURGARH(PG)		D	For Bay Extension work under SS104 Package	05/Feb/2024	09:00	05/Feb/2024	18:00		PLANNED	Requested	
1113	RQ162635	OCC_215	cpcc1_sd	BUS	220KV BUS 1 AT BASSI(PG)		D	For AMP Works	04/Feb/2024	08:00	04/Feb/2024	18:00		PLANNED	Requested	
1114	RQ162697	OCC_215	cpcc1_sd	BUS	220KV BUS 2 AT KOTPUTLI(PG)		D	For Bay Extension work under SS104 Package- 206 89B Isolator Erection Work .	02/Feb/2024	08:00	02/Feb/2024	20:00	For Bay Extension work under SS104 Package- 206 89B Isolator Erection Work .	PLANNED	Requested	
1115	RQ162674	OCC_215	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 6		D	FOR TESTING WORKS OF 220 KV LINE BAYS UNDER SS63 B1 PACKAGE	01/Feb/2024	17:00	08/Feb/2024	23:59		PLANNED	Requested	
1116	RQ162690	OCC_215	cpcc1_sd	BUS	220KV BUS 1 AT KOTA(PG)		D	For AMP Works	01/Feb/2024	09:00	02/Feb/2024	18:00		PLANNED	Requested	
1117	RQ162696	OCC_215	cpcc1_sd	BUS	220KV BUS 1 AT KOTPUTLI(PG)		D	For Bay Extension work under SS104 Package- 206 89A Isolator Erection Work .	01/Feb/2024	08:00	01/Feb/2024	20:00	For Bay Extension work under SS104 Package- 206 89A Isolator Erection Work .	PLANNED	Requested	
1118	RQ162524	OCC_215	ntpcos_sd	BUS	220KV BUS 2 AT ANTA(NT)	NTPC	C	bus maintenance	23/Feb/2024	08:00	24/Feb/2024	18:00		PLANNED	Requested	
1119	RQ162522	OCC_215	ntpcos_sd	BUS	220KV BUS 1 AT ANTA(NT)	NTPC	C	bus maintenance	21/Feb/2024	08:00	22/Feb/2024	18:00		PLANNED	Requested	
1120	RQ162523	OCC_215	ntpcos_sd	BUS	220KV BUS 2 AT ANTA(NT)	NTPC	C	bus maintenance	19/Feb/2024	08:00	20/Feb/2024	18:00		PLANNED	Requested	
1121	RQ162529	OCC_215	ntpcos_sd	BUS	220KV BUS 3 AT ANTA(NT)	NTPC	C	for transfer bay maintenance	08/Feb/2024	08:00	10/Feb/2024	18:00		PLANNED	Requested	
1122	RQ162521	OCC_215	ntpcos_sd	BUS	220KV BUS 2 AT ANTA(NT)	NTPC	C	bus maintenance	05/Feb/2024	08:00	07/Feb/2024	18:00		PLANNED	Requested	
1123	RQ162486	OCC_215	ntpcos_sd	BUS	220KV BUS 1 AT ANTA(NT)	NTPC	C	bus maintenance	01/Feb/2024	08:00	03/Feb/2024	18:00		PLANNED	Requested	
1124	RQ162792	OCC_215	slcdjk_sd	BUS	220KV BUS 1 AT GLADNI(PDD)	PDD JK	D	Preventive maintenance works including replacement of worn out jumpers / droppers and allied clamps etc. along with testing of vitalgrid equipment	18/Feb/2024	09:00	18/Feb/2024	15:00	40 -60 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 260-280 MW load shall be affected	PLANNED	Requested	
1125	RQ162793	OCC_215	slcdjk_sd	BUS	220KV BUS 2 AT GLADNI(PDD)	PDD JK	D	Preventive maintenance works including replacement of worn out jumpers / droppers and allied clamps etc. along with testing of vitalgrid equipment	18/Feb/2024	09:00	18/Feb/2024	15:00	40 -60 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 260-280 MW load shall be affected	PLANNED	Requested	
1126	RQ160526	OCC_215	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	27/Feb/2024	08:00	27/Feb/2024	18:00		PLANNED	Requested	
1127	RQ160525	OCC_215	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	07/Feb/2024	08:00	07/Feb/2024	18:00		PLANNED	Requested	
1128	RQ163349	OCC_215	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	132 KV AMARPURATHEDI(RS)-HISAR(BB) (RS) CKT-1	RRVPNL	D	for Line Maintenance And Tree Trimming Work	20/Feb/2024	08:00	20/Feb/2024	18:00		PLANNED	Requested	
1129	RQ163203	OCC_215	slcdjk_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HIRANAGAR(PDD)-SEWA_2(NH) (PG) CKT-2	POWERGRID	D	Preventive Maintenance	11/Feb/2024	08:00	11/Feb/2024	14:00	Partial load of Samba Grid including RTSS Samba shall be fed from Gladni through BB-II Grid	PLANNED	Requested	
1130	RQ163202	OCC_215	slcdjk_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HIRANAGAR(PDD)-SEWA_2(NH) (PG) CKT-1	POWERGRID	D	Preventive Maintenance	11/Feb/2024	08:00	11/Feb/2024	14:00	Partial load of Samba Grid including RTSS Samba shall be fed from Gladni through BB-II Grid	PLANNED	Requested	



1131	RQ162643	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV KATHUA(JK)-MAHANPUR(JK) (PG) CKT-1	POWERGRID	D	AMP of Line Equipments	02/Feb/2024	09:00	02/Feb/2024	16:00	Kindly approve	PLANNED	Requested	
1132	RQ162299	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HIRANAGAR(PDD)-SEWA_2(NH) (PG) CKT-2	POWERGRID	C	Rectification of defective tower at Loc No 52-55	01/Feb/2024	08:00	05/Feb/2024	18:00	Kindly approve	PLANNED	Requested	
1133	RQ162298	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HIRANAGAR(PDD)-SEWA_2(NH) (PG) CKT-1	POWERGRID	C	Rectification of defective tower at Loc No 52-55	01/Feb/2024	08:00	05/Feb/2024	18:00	Kindly approve	PLANNED	Requested	
1134	RQ162888	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-KATHUA(JK) (PG) CKT-1	POWERGRID	D	AR Non - Auto Mode required for OPGW installation works	01/Feb/2024	08:00	29/Feb/2024	18:00	Kindly approve under construction head	PLANNED	Requested	
1135	RQ162890	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV KATHUA(JK)-MAHANPUR(JK) (PG) CKT-1	POWERGRID	D	AR Non - Auto Mode required for OPGW installation works	01/Feb/2024	08:00	29/Feb/2024	18:00	Kindly approve under construction head	PLANNED	Requested	
1136	RQ162889	OCC_215	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-MAHANPUR(PDD) (PG) CKT-1	POWERGRID	D	AR Non - Auto Mode required for OPGW installation works	01/Feb/2024	08:00	29/Feb/2024	18:00	Kindly approve under construction head	PLANNED	Requested	
1137	RQ162531	OCC_215	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-CHITTORGARH (PG) CKT-2 @AJMER(PG)		D	FOR AMP WORK	24/Feb/2024	15:00	25/Feb/2024	23:00		PLANNED	Requested	
1138	RQ162534	OCC_215	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-CHITTORGARH (PG) CKT-2 @CHITTORGARH(PG)		D	FOR AMP WORK	24/Feb/2024	08:00	24/Feb/2024	18:00		PLANNED	Requested	
1139	RQ162530	OCC_215	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-CHITTORGARH (PG) CKT-1 @AJMER(PG)		D	FOR AMP WORK	22/Feb/2024	15:00	23/Feb/2024	23:00		PLANNED	Requested	
1140	RQ162533	OCC_215	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-CHITTORGARH (PG) CKT-1 @CHITTORGARH(PG)		D	FOR AMP WORK	22/Feb/2024	08:00	22/Feb/2024	18:00		PLANNED	Requested	
1141	RQ162536	OCC_215	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV GR.NOIDA_2(UPC)-MEERUT(PG) (PG) CKT-1 @MEERUT(PG)		D	FOR AMP WORK	14/Feb/2024	08:00	14/Feb/2024	18:00		PLANNED	Requested	
1142	RQ162537	OCC_215	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-2 @BHADLA(PG)		D	FOR AMP WORK	12/Feb/2024	16:00	12/Feb/2024	23:00		PLANNED	Requested	
1143	RQ162532	OCC_215	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-2 @BHADLA(PG)		D	FOR AMP WORK	12/Feb/2024	16:00	12/Feb/2024	23:00		PLANNED	Requested	
1144	RQ162535	OCC_215	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1 @CHITTORGARH(PG)		D	FOR AMP WORK	02/Feb/2024	08:00	02/Feb/2024	18:00		PLANNED	Requested	
1145	RQ162984	OCC_215	cpcc3_sd	BUS	132 KV PITHORAGARH(PG) -BUS 2	POWERGRID	D	AMP works	08/Feb/2024	10:00	08/Feb/2024	18:00	At Pithoragarh Bus configuration is Single Main and Transfer Scheme i.e., SMT therefore all the elements connected to 132 KV Bus shall be shutdown	PLANNED	Requested	
1146	RQ162566	OCC_215	cpcc1_sd	BR/BSR/MSC/M SR	25 MVAR BUS REACTOR NO 1 AT 220 KV MANDOLA(PG)	POWERGRID	D	For bus bar retrofitment work	05/Feb/2024	08:00	08/Feb/2024	18:00		PLANNED	Requested	
1147	RQ163438	OCC_215	cpcc3_sd	BAY	210 MAIN BAY - 220 KV KANPUR(PG)-MAINPUR(UP) (PG) CKT-1 (POWERGRID) AT 220 KV KANPUR(PG)	POWERGRID	C	For pneumatic drive overhauling of circuit breaker-ABB make. During s/d line shall remain charged from TBC Bay	26/Feb/2024	10:00	29/Feb/2024	18:00		PLANNED	Requested	
1148	RQ162569	OCC_215	cpcc1_sd	BAY	205-52 BUS COUPLER BAY - 220KV BUS 1 AT BASSI(PG) AND 220KV BUS 2 AT BASSI(PG) AT 220 KV BASSI(PG)	POWERGRID	D	Retrofitment of AR relay	23/Feb/2024	08:00	23/Feb/2024	18:00		PLANNED	Requested	
1149	RQ163439	OCC_215	cpcc3_sd	BAY	209 MAIN BAY - 220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-4 (POWERGRID) AT 220 KV KANPUR(PG)	POWERGRID	C	For pneumatic drive overhauling of circuit breaker-ABB make. During s/d line shall remain charged from TBC Bay	22/Feb/2024	10:00	25/Feb/2024	18:00		PLANNED	Requested	

1150	RQ163440	OCC_215	cpcc3_sd	BAY	208 MAIN BAY - 220 KV KANPUR(PG)- UNCHAHAR(NT) (PG) CKT-3 (POWERGRID) AT 220 KV KANPUR(PG)	POWERGRID	C	'For pneumatic drive overhauling of circuit breaker-ABB make. During s/d line shall remain charged from TBC Bay	18/Feb/2024	10:00	21/Feb/2024	18:00		PLANNED	Requested	
1151	RQ163441	OCC_215	cpcc3_sd	BAY	207 MAIN BAY - 220 KV KANPUR(PG)- UNCHAHAR(NT) (PG) CKT-2 (POWERGRID) AT 220 KV KANPUR(PG)	POWERGRID	C	'For pneumatic drive overhauling of circuit breaker-ABB make. During s/d line shall remain charged from TBC Bay	13/Feb/2024	08:00	17/Feb/2024	18:00		PLANNED	Requested	
1152	RQ163444	OCC_215	cpcc3_sd	BAY	201 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT KANPUR(PG) (POWERGRID) AT 220 KV KANPUR(PG)	POWERGRID	C	'For pneumatic drive overhauling of circuit breaker-ABB make. ICT-1 will remain charged from TBC	11/Feb/2024	10:00	14/Feb/2024	18:00		PLANNED	Requested	
1153	RQ163442	OCC_215	cpcc3_sd	BAY	206 MAIN BAY - 220 KV KANPUR(PG)- UNCHAHAR(NT) (PG) CKT-1 (POWERGRID) AT 220 KV KANPUR(PG)	POWERGRID	C	'For pneumatic drive overhauling of circuit breaker-ABB make. During s/d line shall remain charged from TBC Bay	09/Feb/2024	10:00	12/Feb/2024	18:00		PLANNED	Requested	
1154	RQ163025	OCC_215	cpcc3_sd	BAY	211 BUS SECTIONALIZER BAY - 220 KV JAULJI (PG) - BUS 2 (POWERGRID) AND 220 KV JAULJI (PG) - BUS 4 AT 220 KV JAULJI (PG) (POWERGRID)	POWERGRID	D	AMP works	06/Feb/2024	10:00	06/Feb/2024	18:00		PLANNED	Requested	
1155	RQ162727	OCC_215	cpcc1_sd	BAY	204 BUS COUPLER BAY - 220KV BUS 1 AT BAGHPAT(PG) (POWERGRID) AND 220KV BUS 2 AT BAGHPAT(PG) AT 220 KV BAGHPAT(PG) (POWERGRID)	POWERGRID	D	For PD Defect Rectification Works in 220 kv Main Bus 1	06/Feb/2024	10:00	09/Feb/2024	20:00	Shutdown along with 220 kv Main Bus 1.	PLANNED	Requested	
1156	RQ163024	OCC_215	cpcc3_sd	BAY	210 BUS SECTIONALIZER BAY - 220 KV JAULJI (PG) - BUS 1 (POWERGRID) AND 220 KV JAULJI (PG) - BUS 3 AT 220 KV JAULJI (PG) (POWERGRID)	POWERGRID	D	AMP works	02/Feb/2024	10:00	02/Feb/2024	18:00		PLANNED	Requested	
1157	RQ163443	OCC_215	cpcc3_sd	BAY	204 BUS COUPLER BAY - 220KV BUS 1 AT KANPUR(PG) (POWERGRID) AND 220KV BUS 2 AT KANPUR(PG) AT 220 KV KANPUR(PG) (POWERGRID)	POWERGRID	C	'For pneumatic drive overhauling of circuit breaker-ABB make.	01/Feb/2024	08:00	04/Feb/2024	18:00		PLANNED	Requested	
1158	RQ163049	OCC_215	cpcc3_sd	FILTER BANK	400 KV 70 MVAR Filter Bank No Z3-Sub Filter Z.33 at Rihand(PG)	POWERGRID	D	AMP of Filter Bank. (There shall not be any restriction on HVDC power Flow.)	15/Feb/2024	10:00	15/Feb/2024	18:00		PLANNED	Requested	
1159	RQ163050	OCC_215	cpcc3_sd	FILTER BANK	400 KV 40 MVAR Filter Bank No Z3-Sub Filter Z.32 at Rihand(PG)	POWERGRID	D	AMP of Filter Bank. (There shall not be any restriction on HVDC power Flow.)	14/Feb/2024	10:00	14/Feb/2024	18:00		PLANNED	Requested	
1160	RQ162559	OCC_215	cpcc1_sd	SVC/STATCOM	STATCOM No 2(-425/+550MVAR) at 400 KV Bhadla_2 (PG)	POWERGRID	D	For RTV coating and AMP of STATCOM-2	13/Feb/2024	19:00	15/Feb/2024	23:00		PLANNED	Requested	
1161	RQ163051	OCC_215	cpcc3_sd	FILTER BANK	400 KV 120 MVAR Filter Bank No Z3-Sub Filter Z.31 at Rihand(PG)	POWERGRID	D	AMP of Filter Bank. (There shall not be any restriction on HVDC power Flow.)	13/Feb/2024	10:00	13/Feb/2024	18:00		PLANNED	Requested	
1162	RQ162470	OCC_215	cpcc2_sd	SVC/STATCOM	SVC No 1(-400/+600MVAR) at 400 KV Ludhiana(PG)	POWERGRID	D	Overhauling of CB	13/Feb/2024	09:00	15/Feb/2024	17:00	Kindly approve	PLANNED	Requested	
1163	RQ162999	OCC_215	cpcc3_sd	TCSC	TCSC OF 400 KV GORAKHPUR-MUZAFFARPUR (PG) CKT-2 AT GORAKHPUR(PG)	POWERGRID	D	AMP works	12/Feb/2024	10:00	14/Feb/2024	18:00		PLANNED	Requested	
1164	RQ163046	OCC_215	cpcc3_sd	FILTER BANK	400 KV 70 MVAR Filter Bank No Z2-Sub Filter Z.23 at Rihand(PG)	POWERGRID	D	AMP of Filter Bank. (There shall not be any restriction on HVDC power Flow.)	12/Feb/2024	10:00	12/Feb/2024	18:00		PLANNED	Requested	
1165	RQ162561	OCC_215	cpcc1_sd	SVC/STATCOM	SVC No 1(-300/+400MVAR) at 400 KV Kankrol(PG)	POWERGRID	D	for installation of Electric Fencing	12/Feb/2024	08:00	13/Feb/2024	18:00		PLANNED	Requested	
1166	RQ162560	OCC_215	cpcc1_sd	SVC/STATCOM	STATCOM No 1(-425/+550MVAR) at 400 KV Bhadla_2 (PG)	POWERGRID	D	For RTV coating and AMP of STATCOM-1	10/Feb/2024	19:00	12/Feb/2024	23:00		PLANNED	Requested	
1167	RQ163047	OCC_215	cpcc3_sd	FILTER BANK	400 KV 40 MVAR Filter Bank No Z2-Sub Filter Z.22 at Rihand(PG)	POWERGRID	D	AMP of Filter Bank. (There shall not be any restriction on HVDC power Flow.)	10/Feb/2024	10:00	10/Feb/2024	18:00		PLANNED	Requested	
1168	RQ163048	OCC_215	cpcc3_sd	FILTER BANK	400 KV 120 MVAR Filter Bank No Z2-Sub Filter Z.21 at Rihand(PG)	POWERGRID	D	AMP of Filter Bank. (There shall not be any restriction on HVDC power Flow.)	09/Feb/2024	10:00	09/Feb/2024	18:00		PLANNED	Requested	
1169	RQ163043	OCC_215	cpcc3_sd	FILTER BANK	400 KV 70 MVAR Filter Bank No Z1-Sub Filter Z.13 at Rihand(PG)	POWERGRID	D	AMP of Filter Bank. (There shall not be any restriction on HVDC power Flow.)	08/Feb/2024	10:00	08/Feb/2024	18:00		PLANNED	Requested	



