

Proposed Outage Program of 216th OCC meeting of NRPC

Sr No	Reference Number	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Request Type	Shutdown Status	NLDC/RLDC Comments
1	RQ166872	OCC_216	rampur_sd	GENERATING UNIT	68.67 MW RAMPUR HEP - UNIT 6	SJVNL	C	Annual Planned Maintenance	13/Mar/2024	00:00	22/Mar/2024	18:00		PLANNED	Requested	
2	RQ166873	OCC_216	rampur_sd	GENERATING UNIT	68.67 MW RAMPUR HEP - UNIT 6	SJVNL	C	Annual Planned Maintenance of Butter Fly Valve (BFV) # 03. Unit#05 and Unit#06 will remain under shutdown simultaneously for the same period due to the maintenance of BFV#03.	09/Mar/2024	00:00	11/Mar/2024	18:00		PLANNED	Requested	
3	RQ166871	OCC_216	rampur_sd	GENERATING UNIT	68.67 MW RAMPUR HEP - UNIT 5	SJVNL	C	Annual Planned Maintenance	02/Mar/2024	00:00	11/Mar/2024	18:00		PLANNED	Requested	
4	RQ166747	OCC_216	jhakri_sd	GENERATING UNIT	250 MW NATHPA-JHAKRI HPS - UNIT 5	SJVNL	C	Annual Planned Maintenance of 250MW Generating Unit#05 and Retrofitting of 400KV GT Circuit Breaker of U#05 in GIS System of 1500MW Nathpa Jhakri HPS.	13/Mar/2024	00:00	22/Mar/2024	18:00	APM of Unit#05.	PLANNED	Requested	
5	RQ166745	OCC_216	jhakri_sd	GENERATING UNIT	250 MW NATHPA-JHAKRI HPS - UNIT 5	SJVNL	C	Annual Planned Maintenance of BFV # 03 of 1500MW NJHPS. For this The Unit#05 and Unit#06 will remain under shutdown simultaneously for the same period due to the maintenance of BFV#03.	09/Mar/2024	00:00	11/Mar/2024	18:00	APM of Butterfly Valve#03.	PLANNED	Requested	
6	RQ166746	OCC_216	jhakri_sd	GENERATING UNIT	250 MW NATHPA-JHAKRI HPS - UNIT 6	SJVNL	C	Annual Planned Maintenance of 250MW Generating Unit#06 and Retrofitting of 400KV GT Circuit Breaker of U#06 in GIS System of 1500MW Nathpa Jhakri HPS.	02/Mar/2024	00:00	11/Mar/2024	18:00	APM of Unit#06.	PLANNED	Requested	
7	RQ165875	OCC_216	karcham_sd	GENERATING UNIT	250 MW KARCHAM WANGTOO HPS - UNIT 1	JSW	C	Annual Maintenance of under water parts.	01/Mar/2024	00:00	20/Mar/2024	23:59		PLANNED	Requested	
8	RQ166570	OCC_216	ntpcncr_sd	GENERATING UNIT	210 MW UNCHAHAR II TPS - UNIT 2	NTPC	C	for Boiler License Renewal	07/Mar/2024	00:00	12/Mar/2024	23:59	License expiring on 10.03.2023	PLANNED	Requested	
9	RQ166569	OCC_216	ntpcncr_sd	GENERATING UNIT	210 MW UNCHAHAR III TPS - UNIT 1	NTPC	C	for Boiler License Renewal	01/Mar/2024	00:00	06/Mar/2024	23:59	License expiring on 10.03.2023	PLANNED	Requested	
10	RQ166572	OCC_216	ntpcncr_sd	GENERATING UNIT	153.2 MW ANTA GPS - UNIT 4	NTPC	C	for Boiler License Renewal	25/Mar/2024	00:00	27/Mar/2024	23:59		PLANNED	Requested	
11	RQ166571	OCC_216	ntpcncr_sd	GENERATING UNIT	130.19 MW DADRI GPS - UNIT 4	NTPC	C	for Boiler License Renewal	11/Mar/2024	00:00	12/Mar/2024	23:59		PLANNED	Requested	
12	RQ167185	OCC_216	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-1		C	For Diversion work of 800 KV HVDC BNC-Agra line infringing to Lucknow-Kanpur green Express way of NHAI "	18/Mar/2024	08:00	22/Mar/2024	18:00	During S/D all 04 poles will be out	PLANNED	Requested	
13	RQ167186	OCC_216	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-2		C	For Diversion work of 800 KV HVDC BNC-Agra line infringing to Lucknow-Kanpur green Express way of NHAI	18/Mar/2024	08:00	22/Mar/2024	18:00	During S/D all 04 poles will be out	PLANNED	Requested	
14	RQ167310	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIA-GAYA (PG) CKT-1	POWERGRID	D	Replacement of Insulator at Crossings by ER1	29/Mar/2024	08:00	31/Mar/2024	18:00		PLANNED	Requested	
15	RQ167168	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIA-GAYA (PG) CKT-1	POWERGRID	D	Insulator replacement Work under major crossings	27/Mar/2024	08:00	30/Mar/2024	18:00		PLANNED	Requested	
16	RQ167314	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHPUR-SASARAM (PG) CKT-1	POWERGRID	D	TO FACILITATE 400KV EAST BUS-1 SHUTDOWN at SASARAM HVDC by ER1	19/Mar/2024	08:00	20/Mar/2024	18:00		PLANNED	Requested	
17	RQ167303	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-2	POWERGRID	D	For Spare normalization work & For TERMINAL EQUIPMENT MAINTENANCE work and attending S/D nature defect in line by WR2	11/Mar/2024	10:00	11/Mar/2024	18:00		PLANNED	Requested	
18	RQ167122	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-1	POWERGRID	D	Rectification of S/D nature defects	08/Mar/2024	08:00	08/Mar/2024	18:00		PLANNED	Requested	
19	RQ167305	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-SATNA (PG) CKT-1	POWERGRID	D	For Switching of Spare with R-ph (For taking R-Ph in Service) at SATNA end by WR2,	08/Mar/2024	08:00	08/Mar/2024	14:00		PLANNED	Requested	
20	RQ167128	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-2	POWERGRID	D	A/R into Non-Auto mode for changing of OPGW span under reliable communication scheme	05/Mar/2024	08:00	15/Mar/2024	18:00		PLANNED	Requested	
21	RQ167311	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-2	POWERGRID	D	Insulator cleaning & broken insulator replacement work by ER1	05/Mar/2024	08:00	05/Mar/2024	18:00		PLANNED	Requested	
22	RQ167123	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-2	POWERGRID	D	For changing of OPGW span under reliable communication scheme	04/Mar/2024	08:00	04/Mar/2024	18:00		PLANNED	Requested	
23	RQ167302	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI(PG)-VINDHYACHALPOOL (PG) (PVTSL) CKT-2	PVTSL	D	Line bay Equipment AMP work & Firmware Ugradation work of Distance Relay (P444) at Vindhyachal(PS) by WR2. A/R off of Ckt 1 and Dia to be Kept open at both ends.	22/Mar/2024	10:00	22/Mar/2024	18:00		PLANNED	Requested	
24	RQ167301	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI(PG)-VINDHYACHALPOOL (PG) (PVTSL) CKT-1	PVTSL	D	Line bay Equipment AMP work & Firmware Ugradation work of Distance Relay (P444) at Vindhyachal(PS) by WR2. A/R off of Ckt 2 and Dia to be Kept open at both ends.	21/Mar/2024	10:00	21/Mar/2024	18:00		PLANNED	Requested	
25	RQ166222	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1		D	FOR 765 KV BUS BAR 2 EXTENSION FOR SS01 TBCB & SS63 A1 PACKAGE	01/Mar/2024	16:00	04/Mar/2024	23:00		PLANNED	Requested	
26	RQ167057	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MOTIHARI(BS) (PG) CKT-1	POWERGRID	D	AMP work	28/Mar/2024	08:00	28/Mar/2024	18:00		PLANNED	Requested	
27	RQ167316	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-SASARAM (PG) CKT-1	POWERGRID	D	LBB retrofitting scheme by ER1	26/Mar/2024	08:00	27/Mar/2024	18:00		PLANNED	Requested	

28	RQ167315	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	POWERGRID	D	LBB retrofitting works by ER1	21/Mar/2024	08:00	22/Mar/2024	18:00		PLANNED	Requested
29	RQ167309	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-2	POWERGRID	D	FLASHED INSULATOR REPLACEMENT BY ER1. A/R OFF on Ckt 1	20/Mar/2024	08:00	20/Mar/2024	18:00		PLANNED	Requested
30	RQ167308	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-1	POWERGRID	D	FLASHED INSULATOR REPLACEMENT BY ER1. A/R OFF on Ckt 2	19/Mar/2024	08:00	19/Mar/2024	18:00		PLANNED	Requested
31	RQ167306	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-BIHARSHARIFF (PG) CKT-1	POWERGRID	C	DIVERSION WORKS FROM LOC. 06-09 DUE TO CONSTRUCTION OF FOUR LANE FROM BAKHTIYARPUR TO MOKAMA BY NHAI UNDER ER1	16/Mar/2024	08:00	31/Mar/2024	18:00		PLANNED	Requested
32	RQ167307	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-BIHARSHARIFF (PG) CKT-2	POWERGRID	C	DIVERSION WORKS FROM LOC. 06-09 DUE TO CONSTRUCTION OF FOUR LANE FROM BAKHTIYARPUR TO MOKAMA BY NHAI UNDER ER1	16/Mar/2024	08:00	31/Mar/2024	18:00		PLANNED	Requested
33	RQ167278	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-SASARAM (PG) CKT-1	POWERGRID	D	Rectification of S/D nature defects	14/Mar/2024	08:00	16/Mar/2024	18:00		PLANNED	Requested
34	RQ167277	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	POWERGRID	D	Rectification of S/D nature defects	11/Mar/2024	08:00	13/Mar/2024	18:00		PLANNED	Requested
35	RQ167300	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-VINDHYACHALPOOL (PG) CKT-2	POWERGRID	D	Line AMP works by WR2, Dia to be kept open at both ends. Dia to be kept open at both ends.	08/Mar/2024	10:00	08/Mar/2024	18:00		PLANNED	Requested
36	RQ167299	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-VINDHYACHALPOOL (PG) CKT-1	POWERGRID	D	Line AMP works by WR2, Dia to be kept open at both ends. Dia to be kept open at both ends.	07/Mar/2024	10:00	07/Mar/2024	18:00		PLANNED	Requested
37	RQ166649	OCC_216	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-VINDHYACHAL(PG) CKT-2	POWERGRID	C	TBC SAS INTEGRATION	07/Mar/2024	08:00	08/Mar/2024	18:00	LINE SHUTDOWN REQUIRED	PLANNED	Requested
38	RQ165916	OCC_216	stuuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-BIHARSHARIFF (PG) CKT-2	POWERGRID	C	LILO of existing 400 kv Varanasi-Biharshariff CKT-1 (PGCL) line at tower No.-718 by U/C 400 kv Varanasi-Biharshariff LILO @ Chandauli (UPPTCL) line	05/Mar/2024	08:00	08/Mar/2024	18:00		PLANNED	Requested
39	RQ167169	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-2	POWERGRID	D	AMP work	01/Mar/2024	08:00	01/Mar/2024	18:00		PLANNED	Requested
40	RQ165915	OCC_216	stuuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-BIHARSHARIFF (PG) CKT-1	POWERGRID	C	LILO of existing 400 kv Varanasi-Biharshariff CKT-1 (PGCL) line at tower No. 702 by U/C 400 Varanasi-Biharshariff LILO @ Chandauli (UPPTCL) line.	01/Mar/2024	08:00	04/Mar/2024	18:00		PLANNED	Requested
41	RQ166648	OCC_216	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-VINDHYACHAL(PG) CKT-1	POWERGRID	C	TBC SAS INTEGRATION	01/Mar/2024	08:00	02/Mar/2024	18:00	LINE SHUTDOWN REQUIRED	PLANNED	Requested
42	RQ166160	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2		D	Additional glass disc insertion: LOA given	27/Mar/2024	08:00	28/Mar/2024	18:00	Non auto for 400 kv RAPPD-Jaipur South	PLANNED	Requested
43	RQ166159	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1		D	Additional glass disc insertion: LOA given by Kota, Line Equipment AMP works by Jaipur	22/Mar/2024	08:00	23/Mar/2024	18:00	Non auto for 400 kv RAPPD-kota	PLANNED	Requested
44	RQ166134	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-2		C	NHAI DIVERSION WORK	15/Mar/2024	08:00	31/Mar/2024	19:00		PLANNED	Requested
45	RQ166133	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-1		C	NHAI DIVERSION WORK	15/Mar/2024	08:00	31/Mar/2024	19:00		PLANNED	Requested
46	RQ166169	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR(UP)-MORADABAD(UP) (PG) CKT-1		C	DIVERSION WORK BETWEEN 171-174 ON REQUEST OF NHAI	15/Mar/2024	08:00	30/Mar/2024	18:00	ANTITHEFT CHARGING REQUIRED DURING OUTAGE	PLANNED	Requested
47	RQ166220	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1		D	To attend shutdown nature defects & AR Relay Commissioning at RVPN Merta SS	14/Mar/2024	08:00	14/Mar/2024	18:00	A/R to be kept in Non auto mode of other charged ckt from both ends	PLANNED	Requested
48	RQ166113	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1		C	CVT RETROFITMENT AT BMBB BHIWANI SS END IN ADD CAP	13/Mar/2024	09:00	14/Mar/2024	18:30		PLANNED	Requested
49	RQ166148	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2		D	For rectification of SD nature defects	12/Mar/2024	09:00	12/Mar/2024	18:00		PLANNED	Requested
50	RQ166170	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MURADNAGAR_2(U P) (PG) CKT-1		D	DEFECT RECTIFICATION WORK	12/Mar/2024	08:00	13/Mar/2024	18:00		PLANNED	Requested
51	RQ166219	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2		D	To attend shutdown nature defects	12/Mar/2024	08:00	12/Mar/2024	18:00	A/R to be kept in Non auto mode of other charged ckt from both ends	PLANNED	Requested
52	RQ166175	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-2		C	DIVERSION WORK BETWEEN Loc. no. 430-432 ON REQUEST OF NHAI	12/Mar/2024	08:00	22/Mar/2024	18:00	ANTITHEFT CHARGING REQUIRED DURING OUTAGE	PLANNED	Requested
53	RQ166174	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-1		C	DIVERSION WORK BETWEEN Loc. no. 430-432 ON REQUEST OF NHAI	12/Mar/2024	08:00	22/Mar/2024	18:00	ANTITHEFT CHARGING REQUIRED DURING OUTAGE	PLANNED	Requested
54	RQ166147	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1		D	For rectification of SD nature defects	11/Mar/2024	09:00	11/Mar/2024	18:00		PLANNED	Requested
55	RQ166112	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(PG)-BHIWANI(BB) (PG)		C	CVT RETROFITMENT AT BMBB BHIWANI SS END IN ADD CAP	11/Mar/2024	09:00	12/Mar/2024	18:00		PLANNED	Requested
56	RQ166218	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1		D	To attend shutdown nature defects	11/Mar/2024	08:00	11/Mar/2024	18:00	A/R to be kept in Non auto mode of other charged ckt from both ends	PLANNED	Requested
57	RQ166177	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-MALERKOTLA(PG) (SEKURA) CKT-1		D	AMP works	08/Mar/2024	09:00	08/Mar/2024	18:00	OUTAGE	PLANNED	Requested

58	RQ166178	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR-KURUKSHETRA (PG) CKT-2		D	AMP works	07/Mar/2024	09:00	07/Mar/2024	18:00	OUTAGE	PLANNED	Requested
59	RQ166108	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-ZERDA (PG) CKT-1		D	For rectification of SD nature Cross Patrolling defects	07/Mar/2024	09:00	09/Mar/2024	18:00		PLANNED	Requested
60	RQ166150	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2		D	Non auto for NSD nature defect rectification i.e. AL Bond,OPGW VD etc	07/Mar/2024	09:00	08/Mar/2024	18:00		PLANNED	Requested
61	RQ166221	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL(PG)-BARMER(RS) (RS) CKT-2		D	FOR LBB TESTING OF TIE BAY- under SS-95 PACKAGE PROJECT	07/Mar/2024	09:00	14/Mar/2024	18:00	FOR LBB TESTING OF TIE BAY- under SS-95 PACKAGE PROJECT	PLANNED	Requested
62	RQ166142	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-SIKAR(PG) (RS) CKT-2		D	FOR LINE BAY AMP WORK	05/Mar/2024	09:00	05/Mar/2024	18:00		PLANNED	Requested
63	RQ166149	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1		D	Non auto for NSD nature defect rectification i.e. AL Bond,OPGW VD etc	05/Mar/2024	09:00	06/Mar/2024	18:00		PLANNED	Requested
64	RQ166171	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRINT)-PANIPAT(BB) (PG) CKT-1		D	LINE DEFECT RECTIFICATION WORK in Dadril & Sonepat group	05/Mar/2024	06:00	05/Mar/2024	18:00		PLANNED	Requested
65	RQ166141	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-SIKAR(PG) (RS) CKT-1		D	FOR LINE BAY AMP WORK	04/Mar/2024	09:00	04/Mar/2024	18:00		PLANNED	Requested
66	RQ166110	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHABAD-HISSAR (PG) CKT-1		C	CVT RETROFITMENT AT PG HISAR SS END IN ADD CAP	04/Mar/2024	09:00	05/Mar/2024	18:00		PLANNED	Requested
67	RQ166172	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH(PG) (DTL) CKT-2		D	Annual Maintance work	02/Mar/2024	10:00	02/Mar/2024	14:00		PLANNED	Requested
68	RQ166173	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-BHIWADI (PG) CKT-1		C	DIVERSION WORK BETWEEN Loc. no. 526-529 ON REQUEST OF NHAI	02/Mar/2024	08:00	10/Mar/2024	18:00	ANTITHEFT CHARGING REQUIRED DURING OUTAGE	PLANNED	Requested
69	RQ166176	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-2		C	TO ATTEND LEAKAGE IN 400KV SF6 TO AIR BUSHING (Y PHASE) LINE SIDE	01/Mar/2024	09:00	03/Mar/2024	18:00		PLANNED	Requested
70	RQ166161	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_(NP)-CHITTORGARH(RS) (PG) CKT-1		D	Polymer insulator replacement work	01/Mar/2024	08:00	04/Mar/2024	18:00	Kindly approve from 20.02.2024 to 23.02.2024 & Non auto for 400 KV RAPPK-kankroll	PLANNED	Requested
71	RQ167312	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MUZAFFARPUR(PG) (POWERLINK) CKT-1	POWERLINK	D	RTU SYSTEM UPGRADATION WORK by ER1	06/Mar/2024	08:00	06/Mar/2024	18:00		PLANNED	Requested
72	RQ167313	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MUZAFFARPUR(PG) (POWERLINK) CKT-2	POWERLINK	D	RTU SYSTEM UPGRADATION WORK by ER1	05/Mar/2024	08:00	05/Mar/2024	18:00		PLANNED	Requested
73	RQ166030	OCC_216	slcds_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MODAK(RS)-BHANPURA(MP) (MPSEB) CKT-1	MPSEB	D	For half yearly maintenance work of the bay equipments.	28/Mar/2024	08:00	28/Mar/2024	18:00		PLANNED	Requested
74	RQ166158	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_(NP)-ANTA(NT) (PG) CKT-1		D	Additional glass disc insertion: LOA given	15/Mar/2024	08:00	16/Mar/2024	18:00	Timely requirement of S/D	PLANNED	Requested
75	RQ166087	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHRADUN(PG)-JHAJIRA(UK) (PTCUL) CKT-1		D	AMP works	01/Mar/2024	09:00	01/Mar/2024	18:00	OK	PLANNED	Requested
76	RQ166157	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAWAIMADHOPUR(RS) (PG) CKT-1		C	NHAI DIVERSION WORK	01/Mar/2024	08:00	10/Mar/2024	18:00	Timely requirement of S/D	PLANNED	Requested
77	RQ166156	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1		C	NHAI DIVERSION WORK	01/Mar/2024	08:00	10/Mar/2024	18:00	Timely requirement of S/D	PLANNED	Requested
78	RQ166223	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1		D	RETROFITMENT OF CVT'S UNDER ADD CAP AT BBMB BHIWANI	01/Mar/2024	09:00	01/Mar/2024	18:00	kindly approve for dt 25.02.2024	PLANNED	Requested
79	RQ166010	OCC_216	slcds_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-2	RRVNL	D	Quarterly Maintenance & Testing work of line 3*80 MVAR Line Reactor Bank-2 at Anta	28/Mar/2024	08:00	28/Mar/2024	18:00		PLANNED	Requested
80	RQ165863	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-MEERUT (PG) CKT-1	POWERGRID	D	For attending Shut Down Nature Defects of Line and replacement of polymer insulators	27/Mar/2024	14:00	29/Mar/2024	20:00	Kindly approve	PLANNED	Requested
81	RQ166996	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-2	POWERGRID	D	Line Reactor Body Protection Hard wiring to be changed into Soft logic and Testing.	27/Mar/2024	08:00	27/Mar/2024	18:00		PLANNED	Requested
82	RQ166995	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-1	POWERGRID	D	Line Reactor Body Protection Hard wiring to be changed into Soft logic and Testing.	26/Mar/2024	08:00	26/Mar/2024	18:00		PLANNED	Requested
83	RQ167240	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KANPUR_GIS-ALIGARH (PG) CKT-1	POWERGRID	D	Tuning of Controlled Switching Device of Line Reactor & checking of operational healthiness by Open/Close of LR as Bus Reactor online.	21/Mar/2024	08:00	21/Mar/2024	18:00		PLANNED	Requested
84	RQ166268	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1	POWERGRID	D	For attending Shut Down Nature Defects of Line	19/Mar/2024	09:00	19/Mar/2024	18:00	Kindly approve	PLANNED	Requested
85	RQ167116	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-FATEHPUR (PG) CKT-1	POWERGRID	D	Rectification of S/D nature defects	18/Mar/2024	08:00	18/Mar/2024	18:00		PLANNED	Requested
86	RQ167275	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-FATEHPUR (PG) CKT-1	POWERGRID	D	Rectification of S/D nature defects	18/Mar/2024	08:00	20/Mar/2024	18:00		PLANNED	Requested
87	RQ167220	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-ALIGARH(PG) (PG) CKT-1	POWERGRID	D	Rectification of S/D nature defects	12/Mar/2024	08:00	12/Mar/2024	18:00		PLANNED	Requested
88	RQ166269	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2	POWERGRID	D	For attending Shut Down Nature Defects of Line	05/Mar/2024	09:00	05/Mar/2024	18:00	Kindly approve	PLANNED	Requested
89	RQ167007	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-2	POWERGRID	D	Rectification of S/D nature defects	05/Mar/2024	08:00	05/Mar/2024	18:00		PLANNED	Requested

90	RQ167221	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-ALIGARH (PG) CKT-1	POWERGRID	D	Rectification of S/D nature defects	05/Mar/2024	08:00	07/Mar/2024	18:00		PLANNED	Requested	
91	RQ167006	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWERGRID	D	Rectification of S/D nature defects	04/Mar/2024	08:00	04/Mar/2024	18:00		PLANNED	Requested	
92	RQ166597	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-MEERUT(PG) (PG) CKT-1	POWERGRID	C	FOR DIVERSION OF LINES DUE TO INFRINGEMENT OF GANGA EXPRESSWAY OF M/S UPEIDA.	01/Mar/2024	08:00	07/Mar/2024	18:00	Shutdown approved in OCC-215 for 11 days and planned to be availed in Feb-24. Extension in SD duration is essentially required considering rainy & dense foggy weather.	PLANNED	Requested	
93	RQ166137	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-BHIWANI (PG) CKT-1		D	For rectification of SD nature defects	22/Mar/2024	09:15	22/Mar/2024	17:30		PLANNED	Requested	
94	RQ166181	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2		D	AMP of Line and Insulator replacement	19/Mar/2024	08:00	19/Mar/2024	19:00		PLANNED	Requested	
95	RQ166086	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-2		C	Shifting of tower number 79 of 765 kv Koteswar Meerut 2	17/Mar/2024	08:30	31/Mar/2024	18:00		PLANNED	Requested	
96	RQ166127	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-2		D	Installation of Bird Diverter	16/Mar/2024	08:00	31/Mar/2024	18:00	NON-AUTO OF OTHER CKT	PLANNED	Requested	
97	RQ166125	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2		D	Installation of Bird Diverter	16/Mar/2024	08:00	31/Mar/2024	18:00	A/R to be kept in Non auto mode of other charged ckt from both ends	PLANNED	Requested	
98	RQ166129	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-2		D	Installation of Bird Diverter	16/Mar/2024	08:00	31/Mar/2024	18:00	NON-AUTO OF OTHER CKT	PLANNED	Requested	
99	RQ166131	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_III(PG)-BHADLA(PG) (FBTL) CKT-2		D	Installation of Bird Diverter	16/Mar/2024	08:00	31/Mar/2024	18:00	NON-AUTO OF OTHER CKT	PLANNED	Requested	
100	RQ166212	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2		D	For attending S/D nature defects	16/Mar/2024	08:00	16/Mar/2024	18:00	A/R of Ajmer-Chittor CK1 to be kept in non auto mode	PLANNED	Requested	
101	RQ166211	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1		D	For attending S/D nature defects	15/Mar/2024	08:00	15/Mar/2024	18:00	A/R of Ajmer-Chittor CK2 to be kept in non Auto mode	PLANNED	Requested	
102	RQ166180	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1		D	Liquidation of S/D nature defect	12/Mar/2024	08:00	13/Mar/2024	19:00		PLANNED	Requested	
103	RQ166135	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-ALIGARH (PG) CKT-1		D	For rectification of SD nature defects	11/Mar/2024	09:15	11/Mar/2024	17:30		PLANNED	Requested	
104	RQ166088	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-1		C	For rectification of SD nature defects	11/Mar/2024	08:30	14/Mar/2024	18:00		PLANNED	Requested	
105	RQ166164	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2		D	Stringing of 765 kv D/C Khetri-Narela TL	11/Mar/2024	08:00	13/Mar/2024	19:00		PLANNED	Requested	
106	RQ166163	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1		D	Stringing of 765 kv D/C Khetri-Narela TL	11/Mar/2024	08:00	13/Mar/2024	19:00		PLANNED	Requested	
107	RQ166136	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-JHATIKARA (PG) CKT-1		D	For rectification of SD nature defects	08/Mar/2024	09:15	08/Mar/2024	17:30		PLANNED	Requested	
108	RQ166179	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MEERUT-BHIWANI (PG) CKT-1		D	Liquidation of S/D nature defect	05/Mar/2024	08:00	07/Mar/2024	19:00	For Shutdown Nature defect rectification	PLANNED	Requested	
109	RQ166154	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1		C	NHAI DIVERSION WORK (BOTH CKT SHUTDOWN) & Installation of Bird Diverter	01/Mar/2024	10:00	15/Mar/2024	18:00	Kindly approve from 20.02.2024 to 05.03.2024	PLANNED	Requested	
110	RQ166155	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2		C	NHAI DIVERSION WORK (BOTH CKT SHUTDOWN) & Installation of Bird Diverter	01/Mar/2024	10:00	15/Mar/2024	18:00	Kindly approve from 20.02.2024 to 05.03.2024	PLANNED	Requested	
111	RQ166126	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-1		D	Installation of Bird Diverter	01/Mar/2024	08:00	15/Mar/2024	18:00	NON-AUTO OF OTHER CKT	PLANNED	Requested	
112	RQ166128	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-1		D	Installation of Bird Diverter	01/Mar/2024	08:00	15/Mar/2024	18:00	NON-AUTO OF OTHER CKT	PLANNED	Requested	
113	RQ166130	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_III(PG)-BHADLA(PG) (FBTL) CKT-1		D	Installation of Bird Diverter	01/Mar/2024	08:00	15/Mar/2024	18:00	NON-AUTO OF OTHER CKT	PLANNED	Requested	
114	RQ166124	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1		D	Installation of Bird Diverter	01/Mar/2024	08:00	15/Mar/2024	18:00	A/R to be kept in Non auto mode of other charged ckt from both ends	PLANNED	Requested	
115	RQ166224	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1		D	Tower defect rectification	01/Mar/2024	08:00	31/Mar/2024	19:00	Non auto mode of Line	PLANNED	Requested	
116	RQ166244	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_III(PG) (PFTL) CKT-2	PFTL	D	For ladder logic and interlock checking for spare reactor commissioning & FOR AMP WORKS	18/Mar/2024	15:00	21/Mar/2024	23:00		PLANNED	Requested	
117	RQ166243	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_III(PG) (PFTL) CKT-1	PFTL	D	For ladder logic and interlock checking for spare reactor commissioning & FOR AMP WORKS	11/Mar/2024	15:00	18/Mar/2024	23:00		PLANNED	Requested	
118	RQ166686	OCC_216	apl_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-2	BKTL	D	Testing & Maintenance of Line Reactor-2 at Khetri end	07/Mar/2024	09:00	07/Mar/2024	17:00	As per NLDC consent Line outage should be proposed for any reactor outage.	PLANNED	Requested	
119	RQ166685	OCC_216	apl_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1	BKTL	D	Testing & Maintenance of Line Reactor-1 at Khetri end	06/Mar/2024	09:00	06/Mar/2024	17:00	As per NLDC consent Line outage should be proposed for any reactor outage.	PLANNED	Requested	

120	RQ166625	OCC_216	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-2	UPPTCL	D	* FOR TIGHTENING OF JUMPER CONE AND CC RING NUTS & BOLTS.	04/Mar/2024	08:00	05/Mar/2024	18:00		PLANNED	Requested	
121	RQ166624	OCC_216	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-1	UPPTCL	D	* FOR TIGHTENING OF JUMPER CONE AND CC RING NUTS & BOLTS.	02/Mar/2024	08:00	03/Mar/2024	18:00		PLANNED	Requested	
122	RQ166469	OCC_216	cpcc1_sd	BUS	765 KV FATEHGARH_III(PG) - BUS 2		D	FOR BUS BAR TESTING AND BUS EXTENSION WORK OF SS02 TBCB PACKAGE FOR BHADLA 2 CIRCUIT 3 & 4	24/Mar/2024	17:00	31/Mar/2024	23:59		PLANNED	Requested	
123	RQ166483	OCC_216	cpcc1_sd	BUS	765 KV FATEHGARH_III(PG) - BUS 2		D	for AMP works	20/Mar/2024	15:00	22/Mar/2024	23:00		PLANNED	Requested	
124	RQ166468	OCC_216	cpcc1_sd	BUS	765 KV FATEHGARH_III(PG) - BUS 1		D	FOR BUS BAR TESTING AND BUS EXTENSION WORK OF 765/400 KV ICT-5 UNDER SS63 A1 PACKAGE	16/Mar/2024	17:00	24/Mar/2024	23:59		PLANNED	Requested	
125	RQ166488	OCC_216	cpcc1_sd	BUS	765 KV FATEHGARH_III(PG) - BUS 1		D	Jumpering and bay extension work by M/S TATA for TBCB package SS-01, SS-63 A1 & B1, commissioning works of Bus bar integration work of bay extensions	15/Mar/2024	15:00	28/Mar/2024	23:00		PLANNED	Requested	
126	RQ166404	OCC_216	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 2		D	Bay Extension Work	09/Mar/2024	17:00	16/Mar/2024	23:00		PLANNED	Requested	
127	RQ166482	OCC_216	cpcc1_sd	BUS	765 KV FATEHGARH_III(PG) - BUS 1		D	for AMP works	08/Mar/2024	15:00	12/Mar/2024	23:00		PLANNED	Requested	
128	RQ166447	OCC_216	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 2		D	BAY EXTENSION WORK UNDER PNTL Jumpering and bus bar stability test of 765KV Bus-II	07/Mar/2024	09:00	09/Mar/2024	18:00		PLANNED	Requested	
129	RQ166446	OCC_216	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 1		D	BAY EXTENSION WORK UNDER PNTL Jumpering and bus bar stability test of 765KV Bus-I	04/Mar/2024	09:00	06/Mar/2024	18:00		PLANNED	Requested	
130	RQ166403	OCC_216	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 1		D	Bay Extension Work	01/Mar/2024	17:00	08/Mar/2024	23:00		PLANNED	Requested	
131	RQ166424	OCC_216	cpcc1_sd	BUS	765KV BUS 1 AT AJMER(PG)		D	AMP work	01/Mar/2024	15:00	01/Mar/2024	23:00	kinldy approve for dt 17.02.2024	PLANNED	Requested	
132	RQ166489	OCC_216	cpcc1_sd	BUS	765 KV FATEHGARH_III(PG) - BUS 2		D	Jumpering and bay extension work by M/S TATA for TBCB package SS-01, SS-63 A1 & B1, commissioning works of Bus bar integration work of bay extensions	01/Mar/2024	15:00	14/Mar/2024	23:00		PLANNED	Requested	
133	RQ167183	OCC_216	cpcc3_sd	BUS	765 KV BAREILLY_2(PG) - BUS 2	POWERGRID	D	AMP works	07/Mar/2024	10:00	07/Mar/2024	18:00		PLANNED	Requested	
134	RQ167182	OCC_216	cpcc3_sd	BUS	765 KV BAREILLY_2(PG) - BUS 1	POWERGRID	D	AMP works	05/Mar/2024	10:00	05/Mar/2024	18:00		PLANNED	Requested	
135	RQ165980	OCC_216	slcdsr_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV PHAGI(RS)	PAPTL	D	For taken R-Phase into Circuit in place of spare reactor	20/Mar/2024	08:00	20/Mar/2024	18:00		PLANNED	Requested	
136	RQ166383	OCC_216	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_III(PG)	POWERGRID	D	Ladder logic commissioning with spare reactor logic scheme checking	19/Mar/2024	15:00	25/Mar/2024	23:00		PLANNED	Requested	
137	RQ166382	OCC_216	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_III(PG)	POWERGRID	D	Ladder logic commissioning with spare reactor logic scheme checking	15/Mar/2024	15:00	20/Mar/2024	23:00		PLANNED	Requested	
138	RQ166385	OCC_216	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_III(PG)	POWERGRID	D	For final testing/fine tuning of CSD Relay of 765KV Reactor	12/Mar/2024	15:00	15/Mar/2024	23:00		PLANNED	Requested	
139	RQ166364	OCC_216	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA(PG)	POWERGRID	D	Reactor Change over	11/Mar/2024	09:00	11/Mar/2024	16:00		PLANNED	Requested	
140	RQ166384	OCC_216	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_III(PG)	POWERGRID	D	For final testing/fine tuning of CSD Relay of 765KV Reactor	08/Mar/2024	15:00	11/Mar/2024	23:00		PLANNED	Requested	
141	RQ166380	OCC_216	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_III(PG)	POWERGRID	D	for AMP works	07/Mar/2024	15:00	08/Mar/2024	23:00		PLANNED	Requested	
142	RQ166379	OCC_216	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_III(PG)	POWERGRID	D	for AMP works	05/Mar/2024	15:00	06/Mar/2024	23:00		PLANNED	Requested	
143	RQ166377	OCC_216	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_III(PG)	POWERGRID	D	for AMP works	04/Mar/2024	15:00	04/Mar/2024	23:00		PLANNED	Requested	
144	RQ166376	OCC_216	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_III(PG)	POWERGRID	D	for AMP works	03/Mar/2024	15:00	03/Mar/2024	23:00		PLANNED	Requested	
145	RQ166372	OCC_216	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV KHETRI (PKTSL)	PKTSL	C	For internal inspection and oil leakage attending	13/Mar/2024	08:00	15/Mar/2024	18:00		PLANNED	Requested	
146	RQ166371	OCC_216	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV KHETRI (PKTSL)	PKTSL	C	For internal inspection and oil leakage attending	10/Mar/2024	08:00	12/Mar/2024	18:00		PLANNED	Requested	
147	RQ166703	OCC_216	stuup_sd	BR/BSR/MSC/M SR	330 MVAR BUS REACTOR NO 1 AT 765 KV RAMPUR_PRSTL (UP)	UPPTCL	D	For rectification of punch points and Annual Testing works	08/Mar/2024	09:00	08/Mar/2024	17:30		PLANNED	Requested	
148	RQ166389	OCC_216	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-1 @AJMER(PG)	POWERGRID	D	for AMP works	16/Mar/2024	15:00	16/Mar/2024	23:00		PLANNED	Requested	

149	RQ166388	OCC_216	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-2 @AJMER(PG)	POWERGRID	D	for AMP works	15/Mar/2024	15:00	15/Mar/2024	23:00		PLANNED	Requested	
150	RQ166390	OCC_216	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-1 @BIKANER(PG)	POWERGRID	D	FOR SPARE LR SWITCHING	08/Mar/2024	15:00	08/Mar/2024	23:00		PLANNED	Requested	
151	RQ166689	OCC_216	apl_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-2 @KHETRI (PKTSL)	BKTL	D	Testing & Maintenance of Reactor	07/Mar/2024	09:00	07/Mar/2024	17:00		PLANNED	Requested	
152	RQ166690	OCC_216	apl_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1 @KHETRI (PKTSL)	BKTL	D	Testing & Maintenance of Reactor	06/Mar/2024	09:00	06/Mar/2024	17:00		PLANNED	Requested	
153	RQ166526	OCC_216	cpcc1_sd	BAY	717 TIE BAY - 765 KV BHADLA-BIKANER (PG) CKT-2 (PKTSL) AND 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-2 AT 765 KV BIKANER(PG) (PKTSL)		D	For AMP work	30/Mar/2024	15:00	30/Mar/2024	23:00		PLANNED	Requested	
154	RQ166527	OCC_216	cpcc1_sd	BAY	411 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL) AND FUTURE AT 400 KV KHETRI (PKTSL) (PKTSL)		D	FOR PROVIDING INSULATION SLEEVE ON WIRES IN CB MB	18/Mar/2024	09:00	18/Mar/2024	17:00		PLANNED	Requested	
155	RQ166511	OCC_216	cpcc1_sd	BAY	717 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG) (POWERGRID) AND FUTURE AT 765 KV BHADLA_2 (PG) (POWERGRID)		D	Commissioning of 716 Main Bay	11/Mar/2024	17:00	12/Mar/2024	23:00		PLANNED	Requested	
156	RQ166510	OCC_216	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG) (POWERGRID) AND FUTURE AT 765 KV BHADLA_2 (PG) (POWERGRID)		D	Commissioning of 713 Main Bay	08/Mar/2024	17:00	09/Mar/2024	23:00		PLANNED	Requested	
157	RQ166509	OCC_216	cpcc1_sd	BAY	712 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765 KV BHADLA_2 (PG) (POWERGRID)		D	BAY AMP WORK	06/Mar/2024	17:00	07/Mar/2024	23:00		PLANNED	Requested	
158	RQ166503	OCC_216	cpcc1_sd	BAY	710 MAIN BAY - 765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1 (PAPTL) AND FUTURE AT 765 KV AJMER(PG) (PAPTL)		D	AMP work	06/Mar/2024	15:00	06/Mar/2024	23:00		PLANNED	Requested	
159	RQ166532	OCC_216	cpcc1_sd	BAY	420 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG) (POWERGRID) AND 400 KV BHADLA_2 - BHADLA (PG) CKT-2 AT 400 KV BHADLA_2 (PG) (POWERGRID)		D	for AMP works	05/Mar/2024	17:00	05/Mar/2024	23:00		PLANNED	Requested	
160	RQ166531	OCC_216	cpcc1_sd	BAY	419 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG) (POWERGRID)		D	for AMP works	04/Mar/2024	17:00	04/Mar/2024	23:00		PLANNED	Requested	
161	RQ166529	OCC_216	cpcc1_sd	BAY	417 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG) (POWERGRID) AND 400 KV BHADLA_2 - BHADLA (PG) CKT-1 AT 400 KV BHADLA_2 (PG) (POWERGRID)		D	for AMP works	02/Mar/2024	17:00	02/Mar/2024	23:00		PLANNED	Requested	
162	RQ166528	OCC_216	cpcc1_sd	BAY	416 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG) (POWERGRID)		D	for AMP works	01/Mar/2024	17:00	01/Mar/2024	23:00		PLANNED	Requested	
163	RQ166497	OCC_216	cpcc2_sd	BAY	704R MAIN BAY - 330 MVAR LR ON 765 KV BIKANER-MOGA (PG) CKT-2 @MOGA(PG) (POWERGRID) AT MOGA (PG) (POWERGRID)	POWERGRID	D	AMP of Reactor-Bay and SF6 Alarm ckt modification work	28/Mar/2024	08:00	28/Mar/2024	18:00	Kindly approve	PLANNED	Requested	
164	RQ167283	OCC_216	cpcc3_sd	BAY	701 MAIN BAY - 765KV BALIA-LUCKNOW_2 (PG) CKT-1 AT LUCKNOW_2(PG)	POWERGRID	D	AMP work	26/Mar/2024	10:00	26/Mar/2024	18:00		PLANNED	Requested	

165	RQ166502	OCC_216	cpcc2_sd	BAY	701R MAIN BAY - 330 MVAR LR ON 765 KV BIKANER-MOGA (PG) CKT-1 @MOGA(PG) (POWERGRID) AT BIKANER	POWERGRID	D	AMP of Reactor-Bay and SF6 Alarm ckt modification work at Moga SS	26/Mar/2024	08:00	26/Mar/2024	18:00	Kindly approve for Moga SS	PLANNED	Requested	
166	RQ166559	OCC_216	cpcc1_sd	BAY	714 TIE BAY - 765 KV BIKANER-MOGA (PG) CKT-2 AND FUTURE AT 765 KV BIKANER(PG)	POWERGRID	D	For AMP work	25/Mar/2024	15:00	25/Mar/2024	23:00		PLANNED	Requested	
167	RQ166558	OCC_216	cpcc1_sd	BAY	712 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT BIKANER(PG)	POWERGRID	D	FOR CB OVERHAULLING WORK	21/Mar/2024	15:00	21/Mar/2024	23:00		PLANNED	Requested	
168	RQ166561	OCC_216	cpcc1_sd	BAY	711 TIE BAY - 765 KV BIKANER-MOGA (PG) CKT-1 AND 765/400 KV 1500 MVA ICT 2 AT BIKANER(PG) AT 765 KV BIKANER(PG)	POWERGRID	D	FOR CB OVERHAULLING WORK	20/Mar/2024	15:00	20/Mar/2024	23:00		PLANNED	Requested	
169	RQ166562	OCC_216	cpcc1_sd	BAY	710 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-1 AT BIKANER	POWERGRID	D	FOR CB OVERHAULLING WORK	19/Mar/2024	15:00	19/Mar/2024	23:00		PLANNED	Requested	
170	RQ166556	OCC_216	cpcc1_sd	BAY	709 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT BIKANER(PG)	POWERGRID	D	FOR CB OVERHAULLING WORK	18/Mar/2024	15:00	18/Mar/2024	23:00		PLANNED	Requested	
171	RQ166554	OCC_216	cpcc1_sd	BAY	715 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT BIKANER(PG) (POWERGRID) AT 765 KV BIKANER(PG)	POWERGRID	D	For AMP work	15/Mar/2024	15:00	15/Mar/2024	23:00		PLANNED	Requested	
172	RQ166563	OCC_216	cpcc1_sd	BAY	708 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT BIKANER(PG) (POWERGRID) AND 765 KV BIKANER-BHADLA_2 (PG) CKT-2 AT 765 KV BIKANER(PG) (POWERGRID)	POWERGRID	D	FOR CB OVERHAULLING WORK	15/Mar/2024	15:00	15/Mar/2024	23:00		PLANNED	Requested	
173	RQ166565	OCC_216	cpcc1_sd	BAY	707 MAIN BAY - 765 KV BIKANER-BHADLA_2 (PG) CKT-2 (POWERGRID) AND 765 KV BIKANER(PG) - BUS 1 AT 765 KV BIKANER(PG) (POWERGRID)	POWERGRID	D	FOR CB OVERHAULLING WORK	14/Mar/2024	15:00	14/Mar/2024	23:00		PLANNED	Requested	
174	RQ166500	OCC_216	cpcc2_sd	BAY	711 TIE BAY - 765KV MOGA-BHIWANI (PG) CKT-1 AND 765/400KV 1500 MVA ICT 2 AT MOGA(PG)	POWERGRID	C	AMP work of Bay	14/Mar/2024	08:30	15/Mar/2024	18:00	Kindly approve	PLANNED	Requested	
175	RQ166560	OCC_216	cpcc1_sd	BAY	713 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-2 AT BIKANER	POWERGRID	D	FOR CB OVERHAULLING WORK	13/Mar/2024	15:00	13/Mar/2024	23:00		PLANNED	Requested	
176	RQ166555	OCC_216	cpcc1_sd	BAY	706 MAIN BAY - 330 MVAR BUS REACTOR NO 1 AT 765 KV BIKANER(PG)	POWERGRID	D	FOR CB OVERHAULLING WORK	13/Mar/2024	15:00	13/Mar/2024	23:00		PLANNED	Requested	
177	RQ166557	OCC_216	cpcc1_sd	BAY	705 TIE BAY - 765 KV BIKANER-BHADLA_2 (PG) CKT-1 (POWERGRID) AND 330 MVAR BUS REACTOR NO 1 AT 765 KV BIKANER(PG) AT 765 KV BIKANER(PG) (POWERGRID)	POWERGRID	D	For AMP work	12/Mar/2024	15:00	12/Mar/2024	23:00		PLANNED	Requested	
178	RQ166564	OCC_216	cpcc1_sd	BAY	704 MAIN BAY - 765 KV BIKANER(PG) - BUS 1 (POWERGRID) AND 765 KV BIKANER-BHADLA_2 (PG) CKT-1 AT 765 KV BIKANER(PG) (POWERGRID)	POWERGRID	D	FOR CB OVERHAULLING WORK	11/Mar/2024	15:00	11/Mar/2024	23:00		PLANNED	Requested	
179	RQ166499	OCC_216	cpcc2_sd	BAY	709 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT MOGA(PG)	POWERGRID	C	AMP work of Bay	11/Mar/2024	08:30	12/Mar/2024	18:00	Kindly approve	PLANNED	Requested	
180	RQ167272	OCC_216	cpcc3_sd	BAY	710 MAIN BAY - 765 KV AGRA-FATEHPUR (PG) CKT-2 AND 765KV BUS 1 AT AGRA(PG)	POWERGRID	D	AMP work	07/Mar/2024	10:00	07/Mar/2024	18:00		PLANNED	Requested	
181	RQ166501	OCC_216	cpcc2_sd	BAY	708 TIE BAY - 765KV MOGA-MEERUT (PG) CKT-1 AND 765/400KV 1500 MVA ICT 1 AT MOGA(PG)	POWERGRID	C	AMP work of Bay	06/Mar/2024	08:30	07/Mar/2024	18:00	Kindly approve	PLANNED	Requested	
182	RQ166574	OCC_216	cpcc1_sd	BAY	716 MAIN BAY - 765 KV BHADLA_2 (PG) - BUS 1 (POWERGRID) AND FUTURE AT 765 KV BHADLA_2 (PG) (POWERGRID)	POWERGRID	D	Commissioning of 716 Reactor Bay	05/Mar/2024	15:00	08/Mar/2024	23:00		PLANNED	Requested	

183	RQ166548	OCC_216	cpcc1_sd	BAY	706 MAIN BAY - 765 KV BIKANER-BHADLA_2 (PG) CKT-1 (POWERGRID)	POWERGRID	D	for AMP works	04/Mar/2024	15:00	05/Mar/2024	23:00		PLANNED	Requested	
184	RQ166498	OCC_216	cpcc2_sd	BAY	705 TIE BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV MOGA(PG) (POWERGRID) AND 330 MVAR LR ON 765 KV BIKANER-MOGA (PG) CKT-2 @MOGA(PG) AT 765 KV MOGA(PG) (POWERGRID)	POWERGRID	C	AMP work of Bay	04/Mar/2024	08:30	05/Mar/2024	18:00	Kindly approve	PLANNED	Requested	
185	RQ167287	OCC_216	cpcc3_sd	BAY	707 MAIN BAY - 765KV LUCKNOW_2- BAREILLY (PG) CKT-1 AT LUCKNOW_2(PG)	POWERGRID	D	AMP work. S/D actual required on 29.02.2024	02/Mar/2024	10:00	02/Mar/2024	18:00		PLANNED	Requested	
186	RQ167286	OCC_216	cpcc3_sd	BAY	702 TIE BAY - 765 KV BALIA- LUCKNOW_2 (PG) CKT-1 AND 765/400 KV 1500 MVA ICT 1 AT LUCKNOW_2(PG)	POWERGRID	D	AMP work (Actual shutdown required on 27.02.2024)	01/Mar/2024	10:00	01/Mar/2024	18:00		PLANNED	Requested	
187	RQ166547	OCC_216	cpcc1_sd	BAY	713 MAIN BAY - 765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2 (PAPTL) AND 765KV BUS 2 AT AJMER(PG) AT 765 KV AJMER(PG) (PAPTL)	PAPTL	D	for AMP works	08/Mar/2024	15:00	08/Mar/2024	23:00		PLANNED	Requested	
188	RQ166546	OCC_216	cpcc1_sd	BAY	714 TIE BAY - 765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2 (PAPTL) AND 765KV BUS 1 AT AJMER(PG) AT 765 KV AJMER(PG) (PAPTL)	PAPTL	D	for AMP works	07/Mar/2024	15:00	07/Mar/2024	23:00		PLANNED	Requested	
189	RQ166573	OCC_216	cpcc1_sd	BAY	710 MAIN BAY - 765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1 (PAPTL) AND FUTURE AT 765 KV AJMER(PG) (PAPTL)	PAPTL	D	For AMP work	06/Mar/2024	15:00	06/Mar/2024	23:00		PLANNED	Requested	
190	RQ166070	OCC_216	slcds_sd	BAY	703B MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT PHAGI(RS) (RRVNL) AT 765 KV PHAGI(RS)	RRVNL	D	Quarterly Maintenance work	07/Mar/2024	08:00	07/Mar/2024	18:00		PLANNED	Requested	
191	RQ166069	OCC_216	slcds_sd	BAY	703T TIE BAY - 765/400 KV 1500 MVA ICT 3 AT PHAGI(RS) (RRVNL) AND FUTURE AT 765 KV PHAGI(RS) (RRVNL)	RRVNL	D	Quarterly Maintenance work	05/Mar/2024	08:00	05/Mar/2024	18:00		PLANNED	Requested	
192	RQ167053	OCC_216	cpcc3_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 2 AT ORAI(PG)	POWERGRID	D	As per Latest Protection Scheme Modification, Transformer/Bus/Line Reactor Body Protection Hard wiring to be changed into Soft logic and Testing.	28/Mar/2024	10:00	28/Mar/2024	18:00		PLANNED	Requested	
193	RQ167052	OCC_216	cpcc3_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 1 AT ORAI(PG)	POWERGRID	D	As per Latest Protection Scheme Modification, Transformer/Bus/Line Reactor Body Protection Hard wiring to be changed into Soft logic and Testing.	27/Mar/2024	10:00	27/Mar/2024	18:00		PLANNED	Requested	
194	RQ167064	OCC_216	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT AGRA(PG)	POWERGRID	D	AMP work	16/Mar/2024	10:00	16/Mar/2024	18:00		PLANNED	Requested	
195	RQ167065	OCC_216	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT AGRA(PG)	POWERGRID	D	AMP work	15/Mar/2024	10:00	15/Mar/2024	18:00		PLANNED	Requested	
196	RQ167150	OCC_216	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KANPUR_GIS(PG)	POWERGRID	D	For Attending the SF6 Gas leakage from 4GP11_407-Ypole SF6 to AIR Bushing and Tuning of Controlled Switching Device	12/Mar/2024	10:00	12/Mar/2024	18:00		PLANNED	Requested	
197	RQ167138	OCC_216	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT ALIGARH(PG)	POWERGRID	D	To carry Out Balance AMP Testing of Reactors and Protection Modifications	10/Mar/2024	10:00	10/Mar/2024	18:00		PLANNED	Requested	
198	RQ167151	OCC_216	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KANPUR_GIS(PG)	POWERGRID	D	Tuning of Controlled Switching Device	06/Mar/2024	10:00	06/Mar/2024	18:00		PLANNED	Requested	
199	RQ167137	OCC_216	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT ALIGARH(PG)	POWERGRID	D	To carry Out Balance AMP Testing of Reactors and Protection Modifications	04/Mar/2024	10:00	04/Mar/2024	18:00		PLANNED	Requested	
200	RQ167184	OCC_216	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BALIA(PG)	POWERGRID	D	AMP works/Actual S/D required on 24.02.2024)	01/Mar/2024	10:00	01/Mar/2024	18:00		PLANNED	Requested	
201	RQ165948	OCC_216	slcds_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT ANTA(RS)	RRVNL	D	Quarterly Maintenance & Testing work	27/Mar/2024	08:00	27/Mar/2024	18:00		PLANNED	Requested	
202	RQ165951	OCC_216	slcds_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT PHAGI(RS)	RRVNL	D	Quarterly Maintenance work	04/Mar/2024	08:00	04/Mar/2024	18:00		PLANNED	Requested	
203	RQ166333	OCC_216	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_III(PG)		D	for AMP works	24/Mar/2024	15:00	28/Mar/2024	23:00		PLANNED	Requested	
204	RQ166332	OCC_216	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_III(PG)		D	for AMP works	22/Mar/2024	15:00	25/Mar/2024	23:00		PLANNED	Requested	

205	RQ166304	OCC_216	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL)		D	For attending oil leakage & CSD fine tuning under 400kV bay extension work	21/Mar/2024	09:00	22/Mar/2024	18:00		PLANNED	Requested	
206	RQ166303	OCC_216	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL)		D	For attending oil leakage	19/Mar/2024	09:00	20/Mar/2024	18:00		PLANNED	Requested	
207	RQ166282	OCC_216	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA_2 (PG)		D	LBB Testing of Tie Bay for commissioning of Bay 720	18/Mar/2024	17:00	21/Mar/2024	23:00		PLANNED	Requested	
208	RQ166330	OCC_216	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_III(PG)		D	for AMP works	18/Mar/2024	15:00	21/Mar/2024	23:00		PLANNED	Requested	
209	RQ166331	OCC_216	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_III(PG)		D	for AMP works	18/Mar/2024	15:00	21/Mar/2024	23:00		PLANNED	Requested	
210	RQ166337	OCC_216	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_III(PG)		D	Ladder logic commissioning with spare ICT logic scheme checking	15/Mar/2024	15:00	24/Mar/2024	23:00		PLANNED	Requested	
211	RQ166339	OCC_216	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_III(PG)		D	For final testing/fine tuning of CSD Relay of 765KV ICT	15/Mar/2024	15:00	24/Mar/2024	23:00		PLANNED	Requested	
212	RQ166336	OCC_216	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_III(PG)		D	Ladder logic commissioning with spare ICT logic scheme checking	12/Mar/2024	15:00	19/Mar/2024	23:00		PLANNED	Requested	
213	RQ166342	OCC_216	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_III(PG)		D	For final testing/fine tuning of CSD Relay of 765KV ICT	12/Mar/2024	15:00	19/Mar/2024	23:00		PLANNED	Requested	
214	RQ166281	OCC_216	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG)		D	LBB Testing of Tie Bay for commissioning of Bay 716	11/Mar/2024	17:00	14/Mar/2024	23:00		PLANNED	Requested	
215	RQ166340	OCC_216	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_III(PG)		D	For Erection works of SS-63 A1 package 765 kV ICT-5 B phase unit	07/Mar/2024	15:00	12/Mar/2024	23:00		PLANNED	Requested	
216	RQ166285	OCC_216	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT JHATIKARA(PG)		D	AMP works + SD nature defect rectification	07/Mar/2024	09:00	07/Mar/2024	18:00		PLANNED	Requested	
217	RQ166279	OCC_216	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG)		D	ICT chageover with spare	06/Mar/2024	15:00	06/Mar/2024	23:00		PLANNED	Requested	
218	RQ166335	OCC_216	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_III(PG)		D	Ladder logic commissioning with spare ICT logic scheme checking	05/Mar/2024	15:00	13/Mar/2024	23:00		PLANNED	Requested	
219	RQ166341	OCC_216	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_III(PG)		D	For final testing/fine tuning of CSD Relay of 765KV ICT	05/Mar/2024	15:00	13/Mar/2024	23:00		PLANNED	Requested	
220	RQ166280	OCC_216	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG)		D	LBB Testing of Tie Bay for commissioning of Bay 713	04/Mar/2024	17:00	07/Mar/2024	23:00		PLANNED	Requested	
221	RQ166300	OCC_216	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BIKANER(PG)		D	CSD FINE TUNING AND SPARE ICT SWITCHING	04/Mar/2024	15:00	04/Mar/2024	23:00		PLANNED	Requested	
222	RQ166289	OCC_216	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT CHITTORGARH(PG)		D	For Neemuch bay extension works/LBB testing	04/Mar/2024	09:00	07/Mar/2024	18:00		PLANNED	Requested	
223	RQ166298	OCC_216	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BIKANER(PG)		D	BACKUP IMP RELAY INSTALLATION & COMMISSIONING WORK	03/Mar/2024	17:00	04/Mar/2024	23:30	kindly approve from 22.02.24 to 24.02.2024	PLANNED	Requested	
224	RQ166305	OCC_216	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_III(PG)		D	FOR CSD FINE TUNING	01/Mar/2024	17:00	03/Mar/2024	23:59	DURING CSD FINE TUNING ICT SHALL BE CHARGED ON NO LOAD 4-5 TIMES	PLANNED	Requested	
225	RQ166297	OCC_216	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BIKANER(PG)		D	BACKUP IMP RELAY INSTALLATION & COMMISSIONING WORK	01/Mar/2024	17:00	02/Mar/2024	23:30	kindly approve from 20.02.24 to 21.02.2024	PLANNED	Requested	
226	RQ166290	OCC_216	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT AJMER(PG)		D	AMP work	01/Mar/2024	15:00	01/Mar/2024	23:00	kindly approve from 17.02.24 to 27.02.2024	PLANNED	Requested	
227	RQ166334	OCC_216	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_III(PG)		D	Ladder logic commissioning with spare ICT logic scheme checking	01/Mar/2024	15:00	07/Mar/2024	23:00		PLANNED	Requested	
228	RQ166338	OCC_216	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_III(PG)		D	For final testing/fine tuning of CSD Relay of 765KV ICT	01/Mar/2024	15:00	07/Mar/2024	23:00		PLANNED	Requested	
229	RQ166286	OCC_216	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT JHATIKARA(PG)		D	SD nature defect rectification	01/Mar/2024	09:00	01/Mar/2024	18:00		PLANNED	Requested	
230	RQ165874	OCC_216	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT AGRA FATEHBAD(UP)	UPPTCL	D	* For checking of CVT selection logic of ICT I HV side and IV side as it X is not working properly by SCADA Engineer	11/Mar/2024	09:00	11/Mar/2024	18:00		PLANNED	Requested	
231	RQ165922	OCC_216	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 3 AT UNNAO(UP)	UPPTCL	D	For annual maintenance & testing work (Tan-delta, CRM, etc.) of 1000 MVA ICT-III, 765/400/33 kv bay (OCC approval for the month of March-2024)	10/Mar/2024	09:00	11/Mar/2024	18:00	Power will be flow through ICT-I & II hence there will be no power interruption	PLANNED	Requested	
232	RQ167167	OCC_216	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT RAMPUR_PRSTL (UP)	UPPTCL	D	For rectification of punch points and Annual Testing works	06/Mar/2024	10:00	06/Mar/2024	18:00		PLANNED	Requested	
233	RQ165921	OCC_216	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 2 AT UNNAO(UP)	UPPTCL	D	For annual maintenance & testing work (Tan-delta, CRM etc.) of 1000 MVA ICT-II, 765/400/33 kv bay (OCC approval for the month of March, 2024)	06/Mar/2024	09:00	07/Mar/2024	18:00	Power will be flow through ICT-I & III hence there will be no power interruption	PLANNED	Requested	
234	RQ167164	OCC_216	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT RAMPUR_PRSTL (UP)	UPPTCL	D	For rectification of punch points and Annual Testing works	05/Mar/2024	10:00	05/Mar/2024	18:00		PLANNED	Requested	
235	RQ166730	OCC_216	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT RAMPUR_PRSTL (UP)	UPPTCL	D	For rectification of punch points and Annual Testing works	05/Mar/2024	09:00	05/Mar/2024	17:30		PLANNED	Requested	
236	RQ165923	OCC_216	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 1 AT UNNAO(UP)	UPPTCL	D	For annual maintenance & testing work (Tan-delta, CRM, etc.) of 1000 MVA ICT-I, 765/400/33 kv bay (OCC Approval for the month of March-2024)	04/Mar/2024	09:00	05/Mar/2024	18:00	Power will be flow through ICT-II & III hence there will be no power interruption	PLANNED	Requested	

237	RQ166627	OCC_216	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-SARNATH(UP) (UP) CKT-2	UPPTCL	D	* For testing of Relay and Tandelta of CT	30/Mar/2024	09:00	30/Mar/2024	18:00		PLANNED	Requested
238	RQ166737	OCC_216	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-PANKI TPS (UP) CKT-1	UPPTCL	D	* SHUTDOWN OF 400KV PANKI-PTPS-I LINE FOR PROTECTION TESTING(LINE SHUTDOWN X REQUIRED)	27/Mar/2024	10:00	28/Mar/2024	17:00		PLANNED	Requested
239	RQ166545	OCC_216	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-ALIGARH (UP) CKT-1	UPPTCL	D	* SHUTDOWN OF 400KV PANKI ALIGARH LINE FOR BAY MAINTENANCE (LINE SHUTDOWN X REQUIRED)	22/Mar/2024	10:00	22/Mar/2024	17:00		PLANNED	Requested
240	RQ166694	OCC_216	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA SOUTH(UP)-FIROZABAD(PJFTL) (UP) CKT-1	UPPTCL	D	AMP work	22/Mar/2024	08:00	22/Mar/2024	18:00	Shutdown is requested for carrying out Annual Maintenance Work of Line and Line Bay Equipments.	PLANNED	Requested
241	RQ166695	OCC_216	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD(UP)-FIROZABAD(PJFTL) (UP) CKT-1	UPPTCL	D	AMP work	21/Mar/2024	08:00	21/Mar/2024	18:00	Shutdown is requested for carrying out Annual Maintenance Work of Line and Line Bay Equipments.	PLANNED	Requested
242	RQ166697	OCC_216	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FIROZABAD(PJFTL)-JAWAHARPUR_TPS(UP) (UP) CKT-2	UPPTCL	D	AMP work	20/Mar/2024	08:00	20/Mar/2024	18:00	Shutdown is requested for carrying out Annual Maintenance Work of Line and Line Bay Equipments.	PLANNED	Requested
243	RQ166549	OCC_216	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MURADNAGAR_2-MATHURA (UP) CKT-1	UPPTCL	D	* for jumper tightening and polymer cleaning	20/Mar/2024	08:00	20/Mar/2024	20:00		PLANNED	Requested
244	RQ166680	OCC_216	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-VISHNUPRAYAG(JP) (UP) CKT-1	UPPTCL	D	Protection panel up-gradation and health assessment of reactor	19/Mar/2024	08:00	28/Mar/2024	18:00		PLANNED	Requested
245	RQ165925	OCC_216	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-MUZAFFARNAGAR (UP) CKT-1	UPPTCL	C	* SHUTDOWN FOR RE-ROUTING OF TOWER LOC NO 442 TO 445 AND 506 TO 509.	14/Mar/2024	10:00	20/Mar/2024	17:00		PLANNED	Requested
246	RQ166611	OCC_216	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-MATHURA (UP) CKT-2	UPPTCL	D	* For Jumper Tightening and Defective Polymer Replacement Work	14/Mar/2024	10:00	16/Mar/2024	17:00		PLANNED	Requested
247	RQ166735	OCC_216	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HARDUJAGANI -SIKANDRABAD (UP) CKT-1	UPPTCL	D	Line Maintenance (Jumper Tightening and Conductor repair)	14/Mar/2024	08:00	15/Mar/2024	18:00		PLANNED	Requested
248	RQ166626	OCC_216	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UPC)-GR.NOIDA(UPC) (UP) CKT-1	UPPTCL	D	* Jumper tightening work will be done of mentioned line during above X shutdown period	13/Mar/2024	10:00	13/Mar/2024	17:30		PLANNED	Requested
249	RQ166567	OCC_216	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-AGRA FATEHBAD (UP) CKT-1	UPPTCL	D	* For Jumper Tightening and Defective Polymer Replacement Work	11/Mar/2024	10:00	13/Mar/2024	17:00		PLANNED	Requested
250	RQ166736	OCC_216	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-SIKANDRABAD (UP) CKT-1	UPPTCL	D	Line Maintenance (Jumper Tightening and Conductor repair)	11/Mar/2024	08:00	12/Mar/2024	18:00		PLANNED	Requested
251	RQ166683	OCC_216	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-OBRA_B (UP) CKT-1	UPPTCL	D	For replacement of LINE ISOLATOR	09/Mar/2024	09:00	12/Mar/2024	17:00		PLANNED	Requested
252	RQ166619	OCC_216	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO-LUCKNOW (UP) CKT-1	UPPTCL	D	* For Upgradation of Bus-Bar Protection Panel from E/M to Numerical Type X Connection of CT Bus-Bar Protection Core, Interco	09/Mar/2024	09:00	09/Mar/2024	18:00		PLANNED	Requested
253	RQ166622	OCC_216	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH-AZAMGARH (UP) CKT-1	UPPTCL	C	* Shutdown for Safety Purpose (Commissioning work and Interpanel wiring of X 50MVAR line reactor)	07/Mar/2024	09:00	11/Mar/2024	17:00		PLANNED	Requested
254	RQ166540	OCC_216	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NI)-SULTANPUR(UP) (UP) CKT-1	UPPTCL	D	* Routine Protection Testing and Preventive Maintenance of Bay at 400KV X S/S Sultanpur	06/Mar/2024	10:00	06/Mar/2024	16:00		PLANNED	Requested
255	RQ166542	OCC_216	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-SULTANPUR (UP) CKT-1	UPPTCL	D	* Routine Protection Testing And Preventive Maintenance of Bay at 400KV X S/S Sultanpur.	05/Mar/2024	10:00	05/Mar/2024	16:00		PLANNED	Requested
256	RQ166550	OCC_216	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-MATHURA (UP) CKT-1	UPPTCL	D	* for preventive maintenance and bay equipment testing	05/Mar/2024	08:00	06/Mar/2024	20:00		PLANNED	Requested
257	RQ166682	OCC_216	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-SARNATH (UP) CKT-1	UPPTCL	D	For replacement of LINE ISOLATOR	04/Mar/2024	09:00	07/Mar/2024	17:00		PLANNED	Requested
258	RQ166933	OCC_216	slidcup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARNAGAR(UP)-VISHNUPRAYAG(JP) (UP) CKT-1	UPPTCL	C	Up-gradation of protection system and Health assessment of Reactor	04/Mar/2024	08:00	09/Mar/2024	18:00		PLANNED	Requested
259	RQ166681	OCC_216	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARNAGAR(UP)-VISHNUPRAYAG(JP) (UP) CKT-1	UPPTCL	D	Regarding requirement of Shut Down of 400 kv VPHEP - MZN transmission linefor upgradation of protection system and Health assessment of Reactor at VPEnd	04/Mar/2024	08:00	09/Mar/2024	18:00		PLANNED	Requested
260	RQ165924	OCC_216	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARNAGAR(UP)-VISHNUPRAYAG(JP) (UP) CKT-1	UPPTCL	C	* Shutdown of vishnuprayag-muzaffarnagar line for re-routing of tower loc X no 442 to 445 and 506 to 509.	02/Mar/2024	10:00	13/Mar/2024	17:00		PLANNED	Requested
261	RQ166623	OCC_216	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH-MAU (UP) CKT-1	UPPTCL	C	* Shutdown for Safety Purpose (Interpanel wiring of 50MVAR Line reactor X Bay and other Miscellaneous works)	02/Mar/2024	09:00	05/Mar/2024	17:00		PLANNED	Requested
262	RQ166629	OCC_216	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	D	* 19.01.2024 16:11:45 INDIA (11007707) Phone 9412738883 * preventive maintenace of bay	02/Mar/2024	07:00	02/Mar/2024	18:00		PLANNED	Requested
263	RQ166932	OCC_216	slidcup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-VISHNUPRAYAG(JP) (UP) CKT-1	UPPTCL	C	Up-gradation of protection system and Health assessment of Reactor	01/Mar/2024	08:00	10/Mar/2024	18:00	Shutdown is required from 19.02.2024 to 28.02.2024	PLANNED	Requested

264	RQ166630	OCC_216	stsup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	D	* preventive maintenance of bay	01/Mar/2024	07:00	01/Mar/2024	18:00		PLANNED	Requested	
265	RQ166734	OCC_216	slchp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASPA(JP)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-2	JPL,HBPCL	D	Annual Maintenance of Pot Head Yard Equipment of Both Feeders	29/Mar/2024	10:00	29/Mar/2024	17:00		PLANNED	Requested	
266	RQ166733	OCC_216	slchp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASPA(JP)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	JPL,HBPCL	D	Annual Maintenance of Pot Head Yard Equipment of Both Feeders	29/Mar/2024	10:00	29/Mar/2024	17:00		PLANNED	Requested	
267	RQ166922	OCC_216	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKR(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	JPL,HBPCL	D	Cutting of trees in between tower span 52 - 53 below CKT-1 from KW - NJ.	18/Mar/2024	09:00	19/Mar/2024	18:00	Cutting of trees in between tower span 52 - 53 below CKT-1 from KW - NJ.	PLANNED	Requested	
268	RQ166923	OCC_216	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKR(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-2	JPL,HBPCL	D	Cutting of trees in between tower span 52 - 53 below CKT-2 from KW - NJ.	18/Mar/2024	09:00	19/Mar/2024	18:00	Cutting of trees in between tower span 52 - 53 below CKT-2 from KW - NJ.	PLANNED	Requested	
269	RQ166977	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH(PG)-BAGLIHAR(JK) (JKSPDCL) CKT-1	POWERGRID,J KSPDCL	D	Installation of Transmission line arrester	29/Mar/2024	09:00	29/Mar/2024	18:00	Kindly approve	PLANNED	Requested	
270	RQ166602	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (JKSPDCL) CKT-3	POWERGRID,J KSPDCL	D	AMP of Line Equipments	21/Mar/2024	09:00	21/Mar/2024	18:00	Kindly approve	PLANNED	Requested	
271	RQ167027	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH(PG)-BAGLIHAR(JK) (JKSPDCL) CKT-1	POWERGRID,J KSPDCL	D	AR Non - Auto Mode required for safety of manpower working in 400KV Kishenpur-Wanpoh ckt-1	20/Mar/2024	09:00	20/Mar/2024	18:00	Kindly approve	PLANNED	Requested	
272	RQ167028	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (JKSPDCL) CKT-3	POWERGRID,J KSPDCL	D	AR Non - Auto Mode required for safety of manpower working in 400KV Kishenpur-Wanpoh ckt-1	20/Mar/2024	09:00	20/Mar/2024	18:00	Kindly approve	PLANNED	Requested	
273	RQ167032	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH(PG)-BAGLIHAR(JK) (JKSPDCL) CKT-1	POWERGRID,J KSPDCL	D	AR Non - Auto Mode required for safety of manpower working in 400KV Kishenpur-Wanpoh ckt-1	16/Mar/2024	09:00	16/Mar/2024	18:00	Kindly approve	PLANNED	Requested	
274	RQ167033	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (JKSPDCL) CKT-3	POWERGRID,J KSPDCL	D	AR Non - Auto Mode required for safety of manpower working in 400KV Kishenpur-Wanpoh ckt-1	16/Mar/2024	09:00	16/Mar/2024	18:00	Kindly approve	PLANNED	Requested	
275	RQ166835	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH(PG)-BAGLIHAR(JK) (JKSPDCL) CKT-1	POWERGRID,J KSPDCL	D	Rectification of shutdown nature defects of the line	12/Mar/2024	09:00	12/Mar/2024	18:00	Kindly approve	PLANNED	Requested	
276	RQ166973	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH(PG)-BAGLIHAR(JK) (JKSPDCL) CKT-1	POWERGRID,J KSPDCL	D	Installation of Transmission line arrester	09/Mar/2024	09:00	09/Mar/2024	18:00	Kindly approve	PLANNED	Requested	
277	RQ167040	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH(PG)-BAGLIHAR(JK) (JKSPDCL) CKT-1	POWERGRID,J KSPDCL	D	AR Non - Auto Mode required for safety of manpower working in 400KV Kishenpur-Wanpoh ckt-1	08/Mar/2024	09:00	08/Mar/2024	18:00	Kindly approve	PLANNED	Requested	
278	RQ167041	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (JKSPDCL) CKT-3	POWERGRID,J KSPDCL	D	AR Non - Auto Mode required for safety of manpower working in 400KV Kishenpur-Wanpoh ckt-1	08/Mar/2024	09:00	08/Mar/2024	18:00	Kindly approve	PLANNED	Requested	
279	RQ166978	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1	POWERGRID	D	AR Non - Auto Mode required for safety of manpower working in 400KV Wanpoh-Baghiar ckt-1	29/Mar/2024	09:00	29/Mar/2024	18:00	Kindly approve	PLANNED	Requested	
280	RQ167201	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-NEEMRANA (PG) CKT-2	POWERGRID	D	for liquidation of SD nature defects	29/Mar/2024	08:00	30/Mar/2024	18:00		PLANNED	Requested	
281	RQ167233	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-KANPUR (PG) CKT-2	POWERGRID	D	For normalization of 400kv Kanpur-Panki-2 & 400kv Kanpur-Fatehpur-2 as 400kv Fatehpur-Panki-2	28/Mar/2024	08:00	28/Mar/2024	18:00	After jumper closing of 405-89B, 400kv Kanpur-Fatehpur-2 & 400kv Kanpur-Panki-2 will be charged as 400kv Panki-Fatehpur-2.	PLANNED	Requested	
282	RQ167200	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-NEEMRANA (PG) CKT-1	POWERGRID	D	for liquidation of SD nature defects	27/Mar/2024	08:00	28/Mar/2024	18:00		PLANNED	Requested	
283	RQ165842	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-DEEPALPUR(JHKT) (PG) CKT-1	POWERGRID	D	AMP of Line Equipments	26/Mar/2024	08:00	26/Mar/2024	18:00	Kindly approve	PLANNED	Requested	
284	RQ166270	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-2	POWERGRID	D	For attending Shut Down Nature Defects of Line	23/Mar/2024	09:00	23/Mar/2024	18:00	Kindly approve	PLANNED	Requested	
285	RQ165843	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR-KURUKSHETRA (PG) CKT-1	POWERGRID	D	For attending Shut Down Nature Defects of Line	22/Mar/2024	08:00	22/Mar/2024	18:00	Kindly approve	PLANNED	Requested	
286	RQ165845	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-2	POWERGRID	D	For rectification of Shut Down Nature Defects of Line	22/Mar/2024	08:00	22/Mar/2024	18:00	Kindly approve	PLANNED	Requested	
287	RQ166779	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-JALANDHAR (PG) CKT-1	POWERGRID	D	AR non auto mode required for hotline maintenance	21/Mar/2024	10:00	21/Mar/2024	18:00	Non shutdown activity. Kindly approve	PLANNED	Requested	
288	RQ166837	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-2	POWERGRID	D	Rectification of shutdown nature defects of the line	21/Mar/2024	09:00	21/Mar/2024	18:00	Kindly approve	PLANNED	Requested	
289	RQ167158	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-2	POWERGRID	D	Rectification of S/D nature defects	21/Mar/2024	08:00	23/Mar/2024	18:00		PLANNED	Requested	
290	RQ166272	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-KISHENPUR(PG) (PG) CKT-1	POWERGRID	D	For attending Shut Down Nature Defects of Line	21/Mar/2024	08:00	22/Mar/2024	18:00	Kindly approve	PLANNED	Requested	
291	RQ165844	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-1	POWERGRID	D	For rectification of Shut Down Nature Defects of Line	21/Mar/2024	08:00	21/Mar/2024	18:00	Kindly approve	PLANNED	Requested	
292	RQ166987	OCC_216	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGT8(DTL)-BHIWANI(PG) (PG)	POWERGRID	D	Preventive Mtc. and Testing of Bay Equipments	20/Mar/2024	09:00	22/Mar/2024	18:00	Line needed isolated and earthed at both ends.	PLANNED	Requested	

293	RQ166603	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1	POWERGRID	D	AMP of Line Equipments	20/Mar/2024	09:00	20/Mar/2024	18:00	Kindly approve	PLANNED	Requested	
294	RQ165862	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-KISHENPUR(PG) (PG) CKT-1	POWERGRID	D	For attending Shut Down Nature Defects of Line	20/Mar/2024	09:00	20/Mar/2024	18:00	Kindly approve	PLANNED	Requested	
295	RQ167248	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-2	POWERGRID	D	For jumper opening of 405-89B Isolator for isolator retrofit and for normalization of 400KV Kanpur-Panki-2 and 400KV Kanpur-Fatehpur-2	20/Mar/2024	08:00	20/Mar/2024	13:00	After jumper opening of 405-89B isolator, 400kV Panki-Fatehpur-2 will be charged as 400kV Kanpur-Panki-2 & 400kV Kanpur-Fatehpur-2 till s/d of 405-Bay at Kanpur	PLANNED	Requested	
296	RQ166604	OCC_216	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-AGRA(UP) (PG) CKT-1	POWERGRID	D	* For Jumper Tightening and Maintenance Work	19/Mar/2024	10:00	20/Mar/2024	17:00		PLANNED	Requested	
297	RQ165851	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH-PATIALA (PG) CKT-1	POWERGRID	D	For attending Shut Down Nature Defects of Line	19/Mar/2024	09:30	19/Mar/2024	14:00	Kindly approve	PLANNED	Requested	
298	RQ166836	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-1	POWERGRID	D	Rectification of shutdown nature defects of the line	19/Mar/2024	09:00	20/Mar/2024	18:00	Kindly approve	PLANNED	Requested	
299	RQ167136	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWERGRID	D	AMP work	19/Mar/2024	08:00	19/Mar/2024	18:00		PLANNED	Requested	
300	RQ165841	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1	POWERGRID	D	AMP of Line Equipments	19/Mar/2024	08:00	19/Mar/2024	18:00	Kindly approve	PLANNED	Requested	
301	RQ167205	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-GURGAON (PG) CKT-1	POWERGRID	D	for liquidation of SD nature defects	19/Mar/2024	08:00	20/Mar/2024	18:00		PLANNED	Requested	
302	RQ165868	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHABAD-HISSAR (PG) CKT-1	POWERGRID	D	AMP of Line Equipments	18/Mar/2024	10:00	18/Mar/2024	18:00	Kindly approve	PLANNED	Requested	
303	RQ167090	OCC_216	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMBOLI(DV)-DIWARKA (PG) (PG)	POWERGRID	D	For General Maintenance as per PMS	18/Mar/2024	09:30	18/Mar/2024	17:30		PLANNED	Requested	
304	RQ167157	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-1	POWERGRID	D	Rectification of S/D nature defects	18/Mar/2024	08:00	20/Mar/2024	18:00		PLANNED	Requested	
305	RQ167142	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1-SOHAWAL (PG) CKT-2	POWERGRID	D	AMP work	18/Mar/2024	08:00	18/Mar/2024	18:00		PLANNED	Requested	
306	RQ167241	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-1	POWERGRID	D	AMP work	18/Mar/2024	08:00	18/Mar/2024	18:00		PLANNED	Requested	
307	RQ166039	OCC_216	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1	POWERGRID	D	Quarterly Preventive Maintenance and testing work.	18/Mar/2024	08:00	18/Mar/2024	18:00		PLANNED	Requested	
308	RQ166651	OCC_216	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-2	POWERGRID	C	LINE SHUTDOWN REQUIRED	18/Mar/2024	08:00	19/Mar/2024	18:00	LINE SHUTDOWN REQUIRED	PLANNED	Requested	
309	RQ167089	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-JAULIWI (PG) CKT-2	POWERGRID	D	AMP and Isolation of Gas Zone Tripping_PRD Tripping Scheme Modification and Scheme Modification for NGR	18/Mar/2024	08:00	18/Mar/2024	18:00		PLANNED	Requested	
310	RQ166781	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1	POWERGRID	D	AR non auto mode required for hotline maintenance	16/Mar/2024	10:00	16/Mar/2024	18:00	Non shutdown activity. Kindly approve	PLANNED	Requested	
311	RQ167219	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KATHAL-HISSAR (PG) CKT-1	POWERGRID	D	SD required for replacement of conductor with Aluminum IPS tube in switchyard	16/Mar/2024	09:30	16/Mar/2024	15:30	Kindly approve	PLANNED	Requested	
312	RQ166271	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-3	POWERGRID	D	For attending Shut Down Nature Defects of Line	16/Mar/2024	09:00	16/Mar/2024	18:00	Kindly approve	PLANNED	Requested	
313	RQ167043	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1	POWERGRID	D	SD required for Installation of Transmission line arrester	16/Mar/2024	09:00	16/Mar/2024	18:00	Kindly approve	PLANNED	Requested	
314	RQ166491	OCC_216	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-2	POWERGRID	D	* For Complete bay tightening and Tandelta of CTs.	16/Mar/2024	09:00	16/Mar/2024	18:00		PLANNED	Requested	
315	RQ167255	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-2	POWERGRID	D	Rectification of S/D nature defects	16/Mar/2024	08:00	16/Mar/2024	18:00		PLANNED	Requested	
316	RQ167191	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-2	POWERGRID	C	for NCRTC diversion work	16/Mar/2024	08:00	31/Mar/2024	18:00		PLANNED	Requested	
317	RQ167192	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-3	POWERGRID	C	for NCRTC diversion work	16/Mar/2024	08:00	31/Mar/2024	18:00		PLANNED	Requested	
318	RQ167251	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-1	POWERGRID	D	A/R into Non-Auto mode for PID testing	16/Mar/2024	08:00	31/Mar/2024	18:00		PLANNED	Requested	
319	RQ167000	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI(PG)-ORAI(UP) (PG) CKT-2	POWERGRID	D	Installation of insulation sleeve and shutdown nature rectification work.	16/Mar/2024	08:00	16/Mar/2024	18:00		PLANNED	Requested	
320	RQ166778	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR-HAMIRPUR (PG) CKT-1	POWERGRID	D	AR non auto mode required for hotline maintenance	15/Mar/2024	10:00	15/Mar/2024	18:00	Non shutdown activity. Kindly approve	PLANNED	Requested	
321	RQ166490	OCC_216	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-1	POWERGRID	D	* For Complete bay tightening and Tandelta of CTs.	15/Mar/2024	09:00	15/Mar/2024	18:00		PLANNED	Requested	
322	RQ166653	OCC_216	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWERGRID	C	TBC SAS INTEGRATION	15/Mar/2024	08:00	16/Mar/2024	18:00	LINE SHUTDOWN REQUIRED	PLANNED	Requested	

323	RQ167088	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-JAULIVI (PG) CKT-1	POWERGRID	D	AMP and Isolation of Gas Zone Tripping,PRD Tripping Scheme Modification and Scheme Modification for NGR	15/Mar/2024	08:00	15/Mar/2024	18:00		PLANNED	Requested	
324	RQ165848	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KATHAL-MALERKOTLA (PG) CKT-1	POWERGRID	D	For rectification of Shut Down Nature Defects of Line	15/Mar/2024	08:00	15/Mar/2024	18:00	Kindly approve	PLANNED	Requested	
325	RQ166999	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI(PG)-ORAI(UP) (PG) CKT-1	POWERGRID	D	Installation of insulation sleeve and shutdown nature rectification work.	15/Mar/2024	08:00	15/Mar/2024	18:00		PLANNED	Requested	
326	RQ166838	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWERGRID	D	Repair of damaged conductor in span no 330-331	14/Mar/2024	09:00	14/Mar/2024	18:00	Kindly approve	PLANNED	Requested	
327	RQ167265	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWERGRID	D	Rectification of S/D nature defects	14/Mar/2024	08:00	14/Mar/2024	18:00		PLANNED	Requested	
328	RQ167195	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1	POWERGRID	D	for liquidation of SD nature defects	14/Mar/2024	08:00	15/Mar/2024	18:00		PLANNED	Requested	
329	RQ166780	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-JALANDHAR (PG) CKT-2	POWERGRID	D	AR non auto mode required for hotline maintenance	13/Mar/2024	10:00	13/Mar/2024	18:00	Non shutdown activity. Kindly approve	PLANNED	Requested	
330	RQ167242	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWERGRID	D	AMP work	13/Mar/2024	08:00	13/Mar/2024	18:00		PLANNED	Requested	
331	RQ166044	OCC_216	slcscs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-2	POWERGRID	D	Testing & Maintenance work of 400 KV side bay Equipments	13/Mar/2024	08:00	13/Mar/2024	18:00		PLANNED	Requested	
332	RQ165869	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-FATEHABAD (PG) CKT-1	POWERGRID	D	AMP of Line Equipments	12/Mar/2024	10:00	12/Mar/2024	18:00	Kindly approve	PLANNED	Requested	
333	RQ166777	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-NAKODAR(PG) (PG) CKT-1	POWERGRID	D	AMP of Line Equipments	12/Mar/2024	10:00	12/Mar/2024	18:00	Kindly approve	PLANNED	Requested	
334	RQ166831	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_2(NH)-URI_1(NH) (PG) CKT-1	POWERGRID	C	Rectification of shutdown based defects of the line	12/Mar/2024	09:00	13/Mar/2024	18:00	Kindly approve	PLANNED	Requested	
335	RQ166981	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1	POWERGRID	D	AR Non - Auto Mode required for safety of manpower working in 400KV Wanpoh-Baghliar ckt-1	12/Mar/2024	09:00	12/Mar/2024	18:00	Kindly approve	PLANNED	Requested	
336	RQ167056	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-GORAKHPUR(UP) (PG) CKT-2	POWERGRID	D	Rectification of S/D nature defects	12/Mar/2024	08:00	12/Mar/2024	18:00		PLANNED	Requested	
337	RQ167125	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-AGRA(UP) (PG) CKT-1	POWERGRID	D	AMP work	12/Mar/2024	08:00	12/Mar/2024	18:00		PLANNED	Requested	
338	RQ166043	OCC_216	slcscs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-1	POWERGRID	D	Testing & Maintenance work of 400 KV side bay Equipments	12/Mar/2024	08:00	12/Mar/2024	18:00		PLANNED	Requested	
339	RQ167253	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWERGRID	C	Retrieving data. Wait a few seconds and try to cut or copy again.	12/Mar/2024	08:00	16/Mar/2024	18:00	under construction shutdown. Kindly approve.	PLANNED	Requested	
340	RQ167254	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWERGRID	C	Non auto is required to carryout jumpering and installation of spacers in the under construction 400KV Dulhasti kishenpur -II for power line crossing in the span of 9/0 to 10/0.	12/Mar/2024	08:00	16/Mar/2024	18:00	under construction shutdown. Kindly approve.	PLANNED	Requested	
341	RQ167262	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-3	POWERGRID	D	Rectification of S/D nature defects	11/Mar/2024	08:00	12/Mar/2024	18:00		PLANNED	Requested	
342	RQ167055	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-GORAKHPUR(UP) (PG) CKT-1	POWERGRID	D	Rectification of S/D nature defects	11/Mar/2024	08:00	11/Mar/2024	18:00		PLANNED	Requested	
343	RQ167141	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1-SOHAWAL (PG) CKT-1	POWERGRID	D	AMP work	11/Mar/2024	08:00	11/Mar/2024	18:00		PLANNED	Requested	
344	RQ166652	OCC_216	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-3	POWERGRID	C	SAS INTEGRATION	11/Mar/2024	08:00	13/Mar/2024	18:00	LINE SHUTDOWN REQUIRED	PLANNED	Requested	
345	RQ165864	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADR(NT)-KATHAL(PG) (PG) CKT-1	POWERGRID	D	For attending Shut Down Nature Defects of Line	11/Mar/2024	08:00	13/Mar/2024	18:00	Kindly approve	PLANNED	Requested	
346	RQ167115	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHAGARH (PG) CKT-2	POWERGRID	C	Construction / shifting of Line bay equipment for Line Reactor bay under ADD-CAP	11/Mar/2024	08:00	20/Mar/2024	18:00		PLANNED	Requested	
347	RQ166843	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1	POWERGRID	D	400 kv Neemuch Mandsaur Transmission line construction work	10/Mar/2024	08:00	10/Mar/2024	18:00	400 kv RAPP - KANKROLI- 2	PLANNED	Requested	
348	RQ166844	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1	POWERGRID	D	400 kv Neemuch Mandsaur Transmission line construction work	10/Mar/2024	08:00	10/Mar/2024	18:00		PLANNED	Requested	
349	RQ166974	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1	POWERGRID	D	AR Non - Auto Mode required for safety of manpower working in 400KV Wanpoh-Baghliar ckt-1	09/Mar/2024	09:00	09/Mar/2024	18:00	Kindly approve	PLANNED	Requested	
350	RQ167239	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHAGARH (PG) CKT-3	POWERGRID	D	80 MVar line reactor protection scheme modification	09/Mar/2024	08:00	09/Mar/2024	18:00		PLANNED	Requested	
351	RQ167042	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1	POWERGRID	D	Installation of Transmission line arrester	08/Mar/2024	09:00	08/Mar/2024	18:00	Kindly approve	PLANNED	Requested	
352	RQ167238	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHAGARH (PG) CKT-2	POWERGRID	D	80 MVar line reactor protection scheme modification	08/Mar/2024	08:00	08/Mar/2024	18:00		PLANNED	Requested	

353	RQ167187	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWERGRID	C	"S/D required to provide safety clearance for stringing of 400KV Dulhasti kishenpur -II which crossing Kishenpur Wanpoh 3 & 4 at 9/0 to 10/0. S/D. 400KV Dulhasti Kishenpur -II is a Double circuit Line but stringing is done on one circuit only. Award has been placed for stringing on Circuit 2. under evacuation of Power from Pakaldul HEP in Chenab Valley HEPs. "	08/Mar/2024	08:00	11/Mar/2024	18:00	under construction shutdown. kindly approve.	PLANNED	Requested
354	RQ167188	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWERGRID	C	"S/D required to provide safety clearance for stringing of 400KV Dulhasti kishenpur -II which crossing Kishenpur Wanpoh 3 & 4 at 9/0 to 10/0. S/D. 400KV Dulhasti Kishenpur -II is a Double circuit Line but stringing is done on one circuit only. Award has been placed for stringing on Circuit 2. under evacuation of Power from Pakaldul HEP in Chenab Valley HEPs. "	08/Mar/2024	08:00	11/Mar/2024	18:00	under construction shutdown. kindly approve.	PLANNED	Requested
355	RQ167226	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-2	POWERGRID	D	AR RELAY RETROFITMENT WORK	08/Mar/2024	08:00	08/Mar/2024	18:00		PLANNED	Requested
356	RQ165847	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-2	POWERGRID	D	For rectification of Shut Down Nature Defects of Line	07/Mar/2024	08:00	07/Mar/2024	18:00	Kindly approve	PLANNED	Requested
357	RQ167237	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHAGARH (PG) CKT-1	POWERGRID	D	80 MVAr line reactor protection scheme modification	07/Mar/2024	08:00	07/Mar/2024	18:00		PLANNED	Requested
358	RQ167225	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-1	POWERGRID	D	AR RELAY RETROFITMENT WORK	07/Mar/2024	08:00	07/Mar/2024	18:00		PLANNED	Requested
359	RQ166399	OCC_216	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-DEHRADUN (PG) CKT-1	POWERGRID	D	For overhead crossing of PGCL line by 400 D/C Shami-Aligarh line	06/Mar/2024	10:00	08/Mar/2024	17:00		PLANNED	Requested
360	RQ166400	OCC_216	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-SAHARANPUR (PG) CKT-1	POWERGRID	D	For overhead crossing of PGCL line by 400 D/C Shami-Aligarh line	06/Mar/2024	10:00	08/Mar/2024	17:00		PLANNED	Requested
361	RQ166679	OCC_216	rampur_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAMPUR HEP(SI)-NALLAGARH(PG) (PG) CKT-2	POWERGRID	D	To inspect the hot spot in the Line Isolator at POT Head Yard	06/Mar/2024	09:00	06/Mar/2024	17:00		PLANNED	Requested
362	RQ166620	OCC_216	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW(UP)-BAREILLY(PG) (PG) CKT-1	POWERGRID	D	* For Upgradation of Bus-Bar Protection Panel from E/M type to Numerical X Type (Connection of CT Bus-Bar Protection Core, 1	06/Mar/2024	09:00	06/Mar/2024	18:00		PLANNED	Requested
363	RQ165846	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-1	POWERGRID	D	For rectification of Shut Down Nature Defects of Line	06/Mar/2024	08:00	06/Mar/2024	18:00	Kindly approve	PLANNED	Requested
364	RQ167100	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-2	POWERGRID	D	AMP of line and non switchable Line Reactor	06/Mar/2024	08:00	06/Mar/2024	18:00		PLANNED	Requested
365	RQ167236	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-AGRA (PG) CKT-1	POWERGRID	D	After jumper closing of 405-89B, 400kv Kanpur-Fatehpur-2 & 400kv Kanpur-Panki-2 will be charged as 400kv Panki-Fatehpur-2.	06/Mar/2024	08:00	06/Mar/2024	18:00		PLANNED	Requested
366	RQ167224	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-2	POWERGRID	D	AR RELAY RETROFITMENT WORK	06/Mar/2024	08:00	06/Mar/2024	18:00		PLANNED	Requested
367	RQ167274	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-1	POWERGRID	D	Insulator sampling for Lightning impulse test at CPRI	06/Mar/2024	08:00	06/Mar/2024	18:00		PLANNED	Requested
368	RQ167146	OCC_216	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_2- LUCKNOW_1 (PG) CKT-1	POWERGRID	C	Due to diversion of line for construction of Lucknow-Kanpur Expressway	06/Mar/2024	08:00	20/Mar/2024	18:00		PLANNED	Requested
369	RQ166832	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_2(NH)-WAGOORA(PG) (PG) CKT-1	POWERGRID	D	Rectification of shutdown based defects of the line	05/Mar/2024	09:00	05/Mar/2024	18:00	Kindly approve	PLANNED	Requested
370	RQ167126	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BALLABHAGARH (PG) CKT-1	POWERGRID	D	Rectification of S/D nature defects	05/Mar/2024	08:00	05/Mar/2024	18:00		PLANNED	Requested
371	RQ167235	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-2	POWERGRID	D	AMP work	05/Mar/2024	08:00	05/Mar/2024	18:00		PLANNED	Requested
372	RQ167099	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-1	POWERGRID	D	AMP of line and non switchable Line Reactor	05/Mar/2024	08:00	05/Mar/2024	18:00		PLANNED	Requested
373	RQ165850	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-2	POWERGRID	D	For rectification of Shut Down Nature Defects of Line	05/Mar/2024	08:00	05/Mar/2024	18:00	Kindly approve	PLANNED	Requested
374	RQ167223	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-2	POWERGRID	D	AR RELAY RETROFITMENT WORK	05/Mar/2024	08:00	05/Mar/2024	18:00		PLANNED	Requested
375	RQ166618	OCC_216	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	POWERGRID	D	* For Upgradation of Bus-Bar Protection Panel from E/M type to Numerical X Type (Connection of CT Bus-Bar Protection Core, Interc	04/Mar/2024	09:00	04/Mar/2024	18:00		PLANNED	Requested
376	RQ166676	OCC_216	rampur_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SI)-RAMPUR HEP(SI) (PG) CKT-2	POWERGRID	D	" To find out the possible leakage or malfunctioning of SF6 gas sensor in the G-4 Compartment in B-phase of Rampur-Jhakri Ckt 2"	04/Mar/2024	09:00	05/Mar/2024	17:00		PLANNED	Requested
377	RQ166675	OCC_216	rampur_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SI)-RAMPUR HEP(SI) (PG) CKT-1	POWERGRID	D	" To find out the possible leakage or malfunctioning of SF6 gas sensor in the G-4 Compartment in B-phase of Rampur-Jhakri Ckt 2"	04/Mar/2024	09:00	05/Mar/2024	17:00		PLANNED	Requested
378	RQ167143	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-SOHAWAL (PG) CKT-2	POWERGRID	D	Rectification of S/D nature defects	04/Mar/2024	08:00	04/Mar/2024	18:00		PLANNED	Requested
379	RQ167234	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1	POWERGRID	D	AMP work	04/Mar/2024	08:00	04/Mar/2024	18:00		PLANNED	Requested

380	RQ167222	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-1	POWERGRID	D	AR RELAY RETROFITMENT WORK	04/Mar/2024	08:00	04/Mar/2024	18:00		PLANNED	Requested	
381	RQ167273	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(N)-ALLAHABAD(PG) (PG) CKT-1	POWERGRID	D	Insulator sampling for Lightning impulse test at CPRI	04/Mar/2024	08:00	04/Mar/2024	18:00		PLANNED	Requested	
382	RQ165910	OCC_216	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT(PG)-MUZAFFARNAGAR(UP) (PG) CKT-1	POWERGRID	D	For overhead crossing of PGCIL line by 400 kV D/C Shamli-Allgarh line	02/Mar/2024	10:00	04/Mar/2024	17:00		PLANNED	Requested	
383	RQ166908	OCC_216	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-DEEPALPUR(JHKT) (PG) CKT-1	POWERGRID	D	For installation of fire wedge connector	02/Mar/2024	09:00	02/Mar/2024	18:00		PLANNED	Requested	
384	RQ167228	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-2	POWERGRID	D	AMP work	02/Mar/2024	08:00	02/Mar/2024	18:00		PLANNED	Requested	
385	RQ167153	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW(UP)-BAREILLY(PG) (PG) CKT-1	POWERGRID	D	New 80 MVAR line reactor to be taken in service at Bareilly(PG) under ADD-CAP	02/Mar/2024	08:00	02/Mar/2024	18:00	Reactor replacement work is being done under ADD-CAP	PLANNED	Requested	
386	RQ167155	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_2-LUCKNOW_1 (PG) CKT-2	POWERGRID	D	A/R into non auto mode for hot line maintenance work	02/Mar/2024	08:00	02/Mar/2024	18:00		PLANNED	Requested	
387	RQ165849	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-1	POWERGRID	D	For rectification of Shut Down Nature Defects of Line	02/Mar/2024	08:00	02/Mar/2024	18:00	Kindly approve	PLANNED	Requested	
388	RQ167285	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1-SOHAWAL (PG) CKT-2	POWERGRID	D	Actual Non auto required on 29.02.24 (A/R into Non-Auto mode for Hot Line Maintenance work)	01/Mar/2024	13:00	01/Mar/2024	18:00		PLANNED	Requested	
389	RQ167289	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-SOHAWAL (PG) CKT-2	POWERGRID	D	A/R into Non-Auto mode for Hot line maintenance work	01/Mar/2024	13:00	01/Mar/2024	18:00		PLANNED	Requested	
390	RQ166907	OCC_216	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1	POWERGRID	D	For installation of fire wedge connector	01/Mar/2024	09:00	01/Mar/2024	18:00		PLANNED	Requested	
391	RQ167227	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-1	POWERGRID	D	AMP work	01/Mar/2024	08:00	01/Mar/2024	18:00		PLANNED	Requested	
392	RQ167189	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1	POWERGRID	C	for NCRTC diversion work	01/Mar/2024	08:00	15/Mar/2024	18:00		PLANNED	Requested	
393	RQ167190	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1	POWERGRID	C	for NCRTC diversion work	01/Mar/2024	08:00	15/Mar/2024	18:00		PLANNED	Requested	
394	RQ167252	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-2	POWERGRID	D	A/R into Non-Auto mode for PID testing	01/Mar/2024	08:00	15/Mar/2024	18:00		PLANNED	Requested	
395	RQ167154	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_2-LUCKNOW_1 (PG) CKT-1	POWERGRID	D	A/R into non auto mode for hot line maintenance work	01/Mar/2024	08:00	01/Mar/2024	18:00		PLANNED	Requested	
396	RQ166596	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-2	POWERGRID	D	for Erection of 86/0 (Gantry Dead end tower) work of under construction 400kV D/C Neemuch-Chittorgarh TL	01/Mar/2024	08:00	07/Mar/2024	18:00	Kindly approve from 18.02.24 to 24.02.2024 due to Construction of 400kV D/C Neemuch-Chittorgarh TL has to be completed on or before 15.03.2024. As the transmission system for evacuation of power from Neemuch RUMSL is to be inaugurated by Hon'ble Prime Minister in March 2024 for possible evacuation of solar generation from solar pocket of Rajasthan area.	PLANNED	Requested	
397	RQ167284	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1-SOHAWAL (PG) CKT-1	POWERGRID	D	Actual Non auto required on 29.02.24 (A/R into Non-Auto mode for Hot Line Maintenance work)	01/Mar/2024	08:00	07/Mar/2024	13:00		PLANNED	Requested	
398	RQ167288	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-SOHAWAL (PG) CKT-1	POWERGRID	D	A/R into Non-Auto mode for Hot line maintenance work	01/Mar/2024	08:00	01/Mar/2024	13:00		PLANNED	Requested	
399	RQ167114	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-1	POWERGRID	C	Construction / shifting of Line bay equipment for Line Reactor bay under ADD-CAP	01/Mar/2024	08:00	10/Mar/2024	18:00		PLANNED	Requested	
400	RQ166025	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBHA-JALANDHAR (PG) CKT-1	POWERGRID	D	AR Non - Auto Mode required for OPGW installation works	01/Mar/2024	07:00	31/Mar/2024	18:00	Non shutdown activity. Kindly approve	PLANNED	Requested	
401	RQ166026	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBHA-JALANDHAR (PG) CKT-2	POWERGRID	D	AR Non - Auto Mode required for OPGW installation works	01/Mar/2024	07:00	31/Mar/2024	18:00	Non shutdown activity. Kindly approve	PLANNED	Requested	
402	RQ166757	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWERGRID	C	AR Non auto mode required for stringing on circuit 2	01/Mar/2024	00:00	31/Mar/2024	23:59	Kindly approve under construction head	PLANNED	Requested	
403	RQ166755	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWERGRID	C	Shutdown is required to carryout stringing on circuit 2	01/Mar/2024	00:00	31/Mar/2024	23:59	Kindly approve under construction head	PLANNED	Requested	
404	RQ166096	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH-SONIPAT (PG) CKT-1	POWERGRID	D	For rectification of SD nature defects	29/Mar/2024	09:00	29/Mar/2024	18:00		PLANNED	Requested	
405	RQ166203	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWERGRID	D	For taking line reactor in service.	28/Mar/2024	18:00	28/Mar/2024	19:00		PLANNED	Requested	
406	RQ166182	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1	POWERGRID	D	For AMP OF LINE EQUIPMENT & Commissioning of AR relay in main bay of said line & Line bay AMP works at Chittorgarh	27/Mar/2024	09:00	27/Mar/2024	18:00		PLANNED	Requested	
407	RQ166202	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWERGRID	D	For taking line reactor out of service & fixing of spacer in Yamuna river x-ing	26/Mar/2024	08:00	26/Mar/2024	18:00		PLANNED	Requested	

408	RQ166201	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BALLABHAGHARH (PG) CKT-1		D	For taking line reactor in service.	23/Mar/2024	18:00	23/Mar/2024	19:00		PLANNED	Requested	
409	RQ166144	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANASIKAR (PG) CKT-2		D	Non auto for NSD nature defect rectification i.e. Cu bond, E/W VD etc	22/Mar/2024	09:00	23/Mar/2024	18:00		PLANNED	Requested	
410	RQ166200	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BALLABHAGHARH (PG) CKT-1		D	For taking line reactor out of service.	21/Mar/2024	09:00	21/Mar/2024	10:00		PLANNED	Requested	
411	RQ166095	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(PG)-KABULPUR(HV) (PG)		D	For rectification of SD nature defects	21/Mar/2024	09:00	21/Mar/2024	18:00		PLANNED	Requested	
412	RQ166143	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANAMANESAR (PG) CKT-2		D	Non auto for NSD nature defect rectification i.e. Cu bond, E/W VD. etc	21/Mar/2024	09:00	21/Mar/2024	18:00		PLANNED	Requested	
413	RQ166153	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANASIKAR (PG) CKT-2		D	For rectification of SD nature defects	20/Mar/2024	09:00	20/Mar/2024	18:00		PLANNED	Requested	
414	RQ166210	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1		D	For Earthwire and OPGW diamond crossing	20/Mar/2024	08:00	20/Mar/2024	18:00		PLANNED	Requested	
415	RQ166152	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANAMANESAR (PG) CKT-2		D	For rectification of SD nature defects	19/Mar/2024	09:00	19/Mar/2024	18:00		PLANNED	Requested	
416	RQ166094	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BHIWANI(PG) (PG)		D	For rectification of SD nature defects	19/Mar/2024	09:00	19/Mar/2024	18:00		PLANNED	Requested	
417	RQ166208	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHAGHARH-MAHARANIBAGH (PG) CKT-1		D	Replacement of flashed insulator at T121 and attending other defects	19/Mar/2024	08:00	19/Mar/2024	18:00		PLANNED	Requested	
418	RQ166151	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANAMANESAR (PG) CKT-1		D	For rectification of SD nature defects	18/Mar/2024	09:00	18/Mar/2024	18:00		PLANNED	Requested	
419	RQ166123	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2		D	Installation of Bird Diverter	16/Mar/2024	08:00	31/Mar/2024	18:00	A/R to be kept in Non auto mode of other charged ckt from both ends	PLANNED	Requested	
420	RQ166121	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2		D	Installation of Bird Diverter	16/Mar/2024	08:00	31/Mar/2024	18:00	A/R to be kept in Non auto mode of other charged ckt from both ends	PLANNED	Requested	
421	RQ166119	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-2		D	Installation of Bird Diverter	16/Mar/2024	08:00	31/Mar/2024	18:00	A/R to be kept in Non auto mode of other charged ckt from both ends	PLANNED	Requested	
422	RQ166140	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2		D	For rectification of SD nature defects	15/Mar/2024	09:15	15/Mar/2024	17:30		PLANNED	Requested	
423	RQ166093	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH(PG)-KABULPUR(HV) (PG) CKT-1		D	For rectification of SD nature defects	15/Mar/2024	09:00	15/Mar/2024	18:00		PLANNED	Requested	
424	RQ166091	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1		D	Line Equipment AMP works	14/Mar/2024	09:00	14/Mar/2024	18:00		PLANNED	Requested	
425	RQ166117	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-2		D	Commissioning of AR relay in main bay of said line & Line bay AMP works	14/Mar/2024	09:00	14/Mar/2024	15:00		PLANNED	Requested	
426	RQ166168	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABA(RS)-BHIWANI(PG) (NRSS36) CKT-2		D	Stringing of 765 kv D/C Khetri-Narela TL	14/Mar/2024	08:00	16/Mar/2024	19:00		PLANNED	Requested	
427	RQ166167	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABA(RS)-BHIWANI(PG) (NRSS36) CKT-1		D	Stringing of 765 kv D/C Khetri-Narela TL	14/Mar/2024	08:00	16/Mar/2024	19:00		PLANNED	Requested	
428	RQ166138	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARADWARKA (PG)		D	For rectification of SD nature defects	13/Mar/2024	09:15	13/Mar/2024	17:30		PLANNED	Requested	
429	RQ166115	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-2		D	Line Equipment AMP works	13/Mar/2024	09:00	13/Mar/2024	18:00		PLANNED	Requested	
430	RQ166116	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-1		D	Commissioning of AR relay in main bay of said line & Line bay AMP works	13/Mar/2024	09:00	13/Mar/2024	15:00		PLANNED	Requested	
431	RQ166090	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-2		D	Line Equipment AMP works	12/Mar/2024	09:00	12/Mar/2024	18:00		PLANNED	Requested	
432	RQ166184	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-2		D	Retrofitting of Differential cum distance relay	12/Mar/2024	09:00	14/Mar/2024	19:00		PLANNED	Requested	
433	RQ166103	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1		D	OUTAGE REQUIRED FOR OVERHEAD POWERLINE CROSSING WORK OF 400KV D/C NEEMUCH CHITTORGARH TBCB LINE WORK BETWEEN LOC NOAP3/OTOAP4 /0 ,Additional glass disc insertion: LOA given by Kota & For Earthwire and OPGW diamond crossing by Kankroll	12/Mar/2024	07:00	13/Mar/2024	19:00	BOTH CKT OUTAGE REQUIRED ,Non auto for 400 kv RAPPCC-Chittorgarh	PLANNED	Requested	
434	RQ166104	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1		D	OUTAGE REQUIRED FOR OVERHEAD POWERLINE CROSSING WORK OF 400KV D/C NEEMUCH CHITTORGARH TBCB LINE WORK BETWEEN LOC NOAP3/OTOAP4 /0 , Commissioning of AR relay in main bay of said line & Line bay AMP works & Additional glass disc insertion: LOA given	12/Mar/2024	07:00	13/Mar/2024	19:00	BOTH CKT OUTAGE REQUIRED	PLANNED	Requested	
435	RQ166092	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BAHADURGARH(PG) (PG) CKT-1		D	For rectification of SD nature defects	11/Mar/2024	09:00	11/Mar/2024	18:00		PLANNED	Requested	

436	RQ166207	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHAGHARH (PG) CKT-3		D	to attend SD nature defects	11/Mar/2024	08:00	11/Mar/2024	18:00		PLANNED	Requested	
437	RQ166209	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-KANKROLI (PG) CKT-1		D	For attending S/D nature defects & AR Relay commissioning at Kankrol	11/Mar/2024	08:00	13/Mar/2024	18:00	A/R of Kankrol-Zerda CKT to be kept in non Auto mode	PLANNED	Requested	
438	RQ166165	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTSL) CKT-1		D	Stringing of 765 kv D/C Khetri-Narela TL	08/Mar/2024	08:00	10/Mar/2024	19:00		PLANNED	Requested	
439	RQ166166	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTSL) CKT-2		D	Stringing of 765 kv D/C Khetri-Narela TL	08/Mar/2024	08:00	10/Mar/2024	19:00		PLANNED	Requested	
440	RQ166206	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHAGHARH (PG) CKT-2		D	to attend SD nature defects	08/Mar/2024	08:00	08/Mar/2024	18:00		PLANNED	Requested	
441	RQ166089	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-1		D	Line Equipment AMP works	07/Mar/2024	09:00	07/Mar/2024	18:00		PLANNED	Requested	
442	RQ166111	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1		C	CVT RETROFITMENT AT PG HISAR SS END IN ADD CAP	07/Mar/2024	09:00	08/Mar/2024	18:00		PLANNED	Requested	
443	RQ166098	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-SAHARANPUR (PG) CKT-1		D	Line Equipment AMP works	06/Mar/2024	09:00	06/Mar/2024	18:00		PLANNED	Requested	
444	RQ166114	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-1		D	Line Equipment AMP works	06/Mar/2024	09:00	06/Mar/2024	18:00		PLANNED	Requested	
445	RQ166197	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-4		D	Autoreclosure relay retrofitment	06/Mar/2024	09:00	06/Mar/2024	18:00		PLANNED	Requested	
446	RQ166139	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1		D	For rectification of SD nature defects	05/Mar/2024	09:15	05/Mar/2024	17:30		PLANNED	Requested	
447	RQ166183	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-1		D	Retrofitting of Differential cum distance relay	05/Mar/2024	09:00	07/Mar/2024	19:00		PLANNED	Requested	
448	RQ166196	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-3		D	Autoreclosure relay retrofitment	05/Mar/2024	09:00	05/Mar/2024	18:00		PLANNED	Requested	
449	RQ166205	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHAGHARH (PG) CKT-1		D	fixing of spacer in Yamuna river x-ing	05/Mar/2024	08:00	05/Mar/2024	18:00		PLANNED	Requested	
450	RQ166097	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE-SAHARANPUR (PG) CKT-1		D	Line Equipment AMP works	04/Mar/2024	09:00	04/Mar/2024	18:00		PLANNED	Requested	
451	RQ166199	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHAGHARH (PG) CKT-2		C	For shifting of line bay equipments for line reactor commissioning work.	04/Mar/2024	09:00	06/Mar/2024	18:00		PLANNED	Requested	
452	RQ166145	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-KOTPUTLI (PG) CKT-1		D	Non auto for NSD nature defect rectification i.e. AL Bond,OPGW VD etc	04/Mar/2024	09:00	04/Mar/2024	18:00		PLANNED	Requested	
453	RQ166195	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADR(NT)-MANDOLA(PG) (PG) CKT-2		D	Autoreclosure relay retrofitment	04/Mar/2024	09:00	04/Mar/2024	18:00		PLANNED	Requested	
454	RQ166109	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1		D	For rectification of SD nature Cross Patrolling defects & AR Relay commissioning at Kankrol	04/Mar/2024	08:00	06/Mar/2024	18:00	A/R of Bhinmal-Kankrol CKT to be kept in non Auto mode	PLANNED	Requested	
455	RQ166194	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADR(NT)-MANDOLA(PG) (PG) CKT-1		D	Autoreclosure relay retrofitment	03/Mar/2024	09:00	03/Mar/2024	18:00		PLANNED	Requested	
456	RQ166107	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHRADUN-ABDULLAPUR (PG) CKT-1		D	Hill Side & bottom cleaning of grass & weeds and other S/D nature defect rectification works before summers	02/Mar/2024	09:00	04/Mar/2024	18:00		PLANNED	Requested	
457	RQ166193	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-2		D	Relay retrofitment work	02/Mar/2024	09:00	02/Mar/2024	18:00		PLANNED	Requested	
458	RQ166204	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHAGHARH(PG)-NAWADA(HV) (PG) CKT-1		D	fixing of rigid spacer at T125 , spacer and attending SD nature defects	02/Mar/2024	08:00	02/Mar/2024	18:00		PLANNED	Requested	
459	RQ166132	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1		D	AR Relay Commissioning at RVPN Merta SS & To attend shutdown nature defects in line	01/Mar/2024	15:00	03/Mar/2024	23:00	A/R to be kept in Non auto mode of other charged ckt from both ends	PLANNED	Requested	
460	RQ166198	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHAGHARH (PG) CKT-1		C	For shifting of line bay equipments for line reactor commissioning work.	01/Mar/2024	09:00	03/Mar/2024	18:00		PLANNED	Requested	
461	RQ166105	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-2		D	for Erection of 86/0 (Gantry Dead end tower) work of under construction 400KV D/C Neemuch-Chittorgarh TL	01/Mar/2024	09:00	05/Mar/2024	18:00	Kindly approve from 16.02.2024 to 20.02.2024	PLANNED	Requested	
462	RQ166106	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHRADUN-ABDULLAPUR (PG) CKT-2		D	Hill Side & bottom cleaning of grass & weeds and other S/D nature defect rectification works before summers	01/Mar/2024	09:00	02/Mar/2024	18:00		PLANNED	Requested	
463	RQ166146	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1		D	Non auto for NSD nature defect rectification i.e. AL Bond,OPGW VD etc	01/Mar/2024	09:00	02/Mar/2024	18:00		PLANNED	Requested	
464	RQ166122	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_III(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1		D	Installation of Bird Diverter	01/Mar/2024	08:00	15/Mar/2024	18:00	A/R to be kept in Non auto mode of other charged ckt from both ends	PLANNED	Requested	
465	RQ166120	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1		D	Installation of Bird Diverter	01/Mar/2024	08:00	15/Mar/2024	18:00	A/R to be kept in Non auto mode of other charged ckt from both ends	PLANNED	Requested	
466	RQ166118	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-1		D	Installation of Bird Diverter	01/Mar/2024	08:00	15/Mar/2024	18:00	A/R to be kept in Non auto mode of other charged ckt from both ends	PLANNED	Requested	
467	RQ166162	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1		D	Stringing of 765 kv D/C Khetri-Narela TL	01/Mar/2024	08:00	03/Mar/2024	19:00		PLANNED	Requested	
468	RQ166215	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1		C	For reconditioning works & AR Relay Commissioning at RVPN Jodhpur SS	01/Mar/2024	08:00	31/Mar/2024	18:00		PLANNED	Requested	

469	RQ167054	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-BASTI(UP) (PG) CKT-2	POWERGRID, UPPTCL	D	AMP work	29/Mar/2024	08:00	29/Mar/2024	18:00		PLANNED	Requested
470	RQ167172	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAU(UP)-RASRA (UP) (PG) CKT-1	POWERGRID, UPPTCL	D	AMP work	27/Mar/2024	08:00	27/Mar/2024	18:00		PLANNED	Requested
471	RQ166566	OCC_216	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(UP)-AGRA FATEHBAD(UP) (PG) CKT-2	POWERGRID, UPPTCL	D	* For Jumper Tightening & Maintenance Work	21/Mar/2024	10:00	22/Mar/2024	17:00		PLANNED	Requested
472	RQ166541	OCC_216	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SULTANPUR(UP)-LUCKNOW_1(PG) (PG) CKT-1	POWERGRID, UPPTCL	D	* Preventive Maintenance of Bay at 400KV S/S Sultanpur	20/Mar/2024	10:00	20/Mar/2024	16:00		PLANNED	Requested
473	RQ167068	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO(UP)-JEHTA_HARDOI ROAD (UP) (PG) CKT-2	POWERGRID, UPPTCL	D	AMP work	13/Mar/2024	08:00	13/Mar/2024	18:00		PLANNED	Requested
474	RQ167067	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO(UP)-JEHTA_HARDOI ROAD (UP) (PG) CKT-1	POWERGRID, UPPTCL	D	AMP work	08/Mar/2024	08:00	08/Mar/2024	18:00		PLANNED	Requested
475	RQ166617	OCC_216	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-JEHTA_HARDOI ROAD (UP) (PG) CKT-2	POWERGRID, UPPTCL	D	* Shutdown of 400 kv Jehta-PGCIL Ckt-2 for Y type jumpering work of LAs, X CVTs, Wave Traps.	06/Mar/2024	09:00	06/Mar/2024	17:00		PLANNED	Requested
476	RQ166621	OCC_216	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-LUCKNOW(UP) (PG) CKT-1	POWERGRID, UPPTCL	D	* For Upgradation of Bus-Bar Protection Panel from E/M type to Numerical X Type (Connection of CT Bus-Bar Protection Core, I	06/Mar/2024	09:00	06/Mar/2024	18:00		PLANNED	Requested
477	RQ166926	OCC_216	slidcup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA(UPC)-NAWADA(HV) (PG) CKT-1	POWERGRID, UPPTCL	C	Jumper Tightening & Routine testing work will be done at PG Bus X Isolator(92A,Y phase)of 400 kv Nawada Bay	03/Mar/2024	10:00	03/Mar/2024	16:00		PLANNED	Requested
478	RQ167058	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-BASTI(UP) (PG) CKT-2	POWERGRID, UPPTCL	D	A/R into Non-Auto mode for PID testing	01/Mar/2024	08:00	15/Mar/2024	18:00		PLANNED	Requested
479	RQ167161	OCC_216	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIHWARA(RS)-CHHABRA(RVUN) (RS) CKT-1	RRVPNL	D	Balance work of construction of RCC Fire wall at 400 KV GSS Bhihvara in between 400 KV CHHABRA LINE Bay (4352A) with 50 MVAR Reactor & 400 KV 50 MVAR BUS REACTOR	29/Mar/2024	08:00	15/Apr/2024	18:00	Shutdown is required along with shutdown of 50MVAR reactor	PLANNED	Requested
480	RQ165997	OCC_216	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1	RRVPNL	D	ANNUAL MAINTENANCE	23/Mar/2024	08:00	23/Mar/2024	18:00		PLANNED	Requested
481	RQ166002	OCC_216	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HINDAUN(RS)-CHHABRA(RVUN) (RS) CKT-1	RRVPNL	D	Maintenance work	22/Mar/2024	08:00	22/Mar/2024	18:00		PLANNED	Requested
482	RQ165996	OCC_216	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-DEEDWANA(MTS) (RS) CKT-1	RRVPNL	D	ANNUAL MAINTENANCE	21/Mar/2024	08:00	21/Mar/2024	18:00		PLANNED	Requested
483	RQ166001	OCC_216	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HEERAPURA-HINDAUN (RS) CKT-1	RRVPNL	D	Maintenance work at both end	21/Mar/2024	08:00	21/Mar/2024	18:00		PLANNED	Requested
484	RQ166040	OCC_216	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-HEERAPURA (RS) CKT-1	RRVPNL	D	Testing & Maintenance work of 400 KV side bay Equipments	19/Mar/2024	08:00	19/Mar/2024	18:00		PLANNED	Requested
485	RQ166048	OCC_216	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARMER(RS)-RAJWEST(RW) (RS) CKT-1	RRVPNL	D	Planned maintenance	16/Mar/2024	08:00	16/Mar/2024	18:00		PLANNED	Requested
486	RQ166038	OCC_216	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-1	RRVPNL	D	maintenance work of bay equipments, isolators and testing work of bay equipments.	16/Mar/2024	08:00	16/Mar/2024	18:00		PLANNED	Requested
487	RQ166036	OCC_216	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-HEERAPURA (RS) CKT-2	RRVPNL	D	Quartly maintenance work,Line Maintaince work and Testing of Equipment	15/Mar/2024	08:00	15/Mar/2024	18:00		PLANNED	Requested
488	RQ166046	OCC_216	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-2	RRVPNL	D	Quarterly Preventive Maintenance and testing work.at both end alongwith LINE REACTOR at 400kv GSS Jodhpur	15/Mar/2024	08:00	15/Mar/2024	18:00		PLANNED	Requested
489	RQ166009	OCC_216	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	D	Annual maintenance and testing of Line/Bay equipments.	15/Mar/2024	08:00	15/Mar/2024	18:00		PLANNED	Requested
490	RQ166035	OCC_216	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-HEERAPURA (RS) CKT-1	RRVPNL	D	Quartly maintenance work,Line Maintaince work and Testing of Equipment	14/Mar/2024	08:00	14/Mar/2024	18:00		PLANNED	Requested
491	RQ166029	OCC_216	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-KANKANI (RS) CKT-1	RRVPNL	D	Preventive maintenance & Testing of bay and equipments at both end	13/Mar/2024	08:00	14/Mar/2024	18:00		PLANNED	Requested
492	RQ166031	OCC_216	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-JODHPUR (RS) CKT-1	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	12/Mar/2024	08:00	12/Mar/2024	18:00		PLANNED	Requested
493	RQ167156	OCC_216	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIHWARA(RS)-CHHABRA(RVUN) (RS) CKT-1	RRVPNL	D	Balance work of construction of RCC Fire wall at 400 KV GSS Bhihvara in between 400 KV CHHABRA LINE Bay (4352A) with 50 MVAR Reactor & 400 KV 50 MVAR BUS REACTOR	11/Mar/2024	08:00	23/Mar/2024	18:00	Shutdown is required along with shutdown of 50MVAR reactor	PLANNED	Requested
494	RQ166037	OCC_216	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-JODHPUR (RS) CKT-1	RRVPNL	D	Quarterly Preventive Maintenance and testing work.at both end alongwith LINE REACTOR at 400kv GSS Jodhpur	11/Mar/2024	08:00	11/Mar/2024	18:00		PLANNED	Requested
495	RQ166253	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-KANKANI (RS) CKT-1	RRVPNL	D	Over head Stringing of 765 kv D/C Fatehgarh-II- Badhla-II (Iind) T/L Section- N42/0-N43/0	10/Mar/2024	08:00	13/Mar/2024	18:00	400KV D/C Akal-Kakani & Akal – Jaisalmer 2 TL	PLANNED	Requested
496	RQ166252	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-JAISALMER (RS) CKT-1	RRVPNL	D	Over head Stringing of 765 kv D/C Fatehgarh-II- Badhla-II (Iind) T/L Section- N42/0-N43/0	10/Mar/2024	08:00	13/Mar/2024	18:00	400KV D/C Akal-Kakani & Akal – Jaisalmer 2 TL	PLANNED	Requested

497	RQ166255	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-KANKANI (RS) CKT-2	RRVPNL	D	Over head Stringing of 765 kv D/C Fatehgarh-II- Badhla-II (Iind) T/L Section- N42/0-N43/0	10/Mar/2024	08:00	13/Mar/2024	18:00	" 400KV D/C Akal-Kakani & Akal – Jaisalmer 2 TL"	PLANNED	Requested	
498	RQ166032	OCC_216	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-KANKANI (RS) CKT-1	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	08/Mar/2024	08:00	09/Mar/2024	18:00		PLANNED	Requested	
499	RQ165995	OCC_216	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-2	RRVPNL	D	One day maintenance work at 400kv GSS Bikaner & For Tightening of Jumper, Missing, Loosening Nut Bolts at various Locations i.e. Line Maintenance Work BY M/S RAMALEX PVT LTD	08/Mar/2024	08:00	25/Mar/2024	18:00		PLANNED	Requested	
500	RQ166008	OCC_216	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-1	RRVPNL	D	One day maintenance work at 400kv GSS Bikaner & For Tightening of Jumper, Missing, Loosening Nut Bolts at various Locations i.e. Line Maintenance Work BY M/S RAMALEX PVT LTD	08/Mar/2024	08:00	25/Mar/2024	18:00		PLANNED	Requested	
501	RQ166606	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL(PG)-BARMER(RS) (RS) CKT-2	RRVPNL	D	FOR LBB TESTING OF TIE BAY-under SS-95 PACKAGE PROJECT	07/Mar/2024	08:00	14/Mar/2024	18:00		PLANNED	Requested	
502	RQ166045	OCC_216	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-1	RRVPNL	D	Preventive maintenance & Testing of bay and equipments at both end	06/Mar/2024	08:00	07/Mar/2024	18:00		PLANNED	Requested	
503	RQ166042	OCC_216	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-JODHPUR (RS) CKT-1	RRVPNL	D	Quartly maintenance work,Line Maintaince work and Testing of Equipment	05/Mar/2024	08:00	05/Mar/2024	18:00		PLANNED	Requested	
504	RQ166605	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL(PG)-BARMER(RS) (RS) CKT-1	RRVPNL	C	"For Stringing-Bay Extension work -under SS-95 package - 220kv Bus 1 & 220kv Bus 2 shutdown together (Along with all 220kv Lines-i.e. 220kv Bhinmal - Sirohi Line, 220kv Bhinmal - Bhinmal Line-I, 220kv Bhinmal - Bhinmal Line-II , 220kv Bhinmal - Sanchoke Line, 220kv Bhinmal - Sayala Line-I, 220kv Bhinmal - Bhinmal Line-II AND 400/220kv ICT-I, 400/220kv ICT-II)"	05/Mar/2024	08:00	06/Mar/2024	18:00		PLANNED	Requested	
505	RQ166028	OCC_216	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKANI-JAISALMER (RS) CKT-2	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	04/Mar/2024	08:00	05/Mar/2024	18:00		PLANNED	Requested	
506	RQ166254	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-JODHPUR (RS) CKT-1	RRVPNL	D	Over head Stringing of 765 kv D/C Fatehgarh-II- Badhla-II (Iind T/L) Section- N50/0-N51/0	04/Mar/2024	08:00	06/Mar/2024	18:00	400 kv S/C Akal (Jaisalmer)-Jodhpur T/L	PLANNED	Requested	
507	RQ166033	OCC_216	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-KANKANI (RS) CKT-1	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	01/Mar/2024	08:00	02/Mar/2024	18:00		PLANNED	Requested	
508	RQ166954	OCC_216	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1	PSSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	28/Mar/2024	08:00	28/Mar/2024	18:00		PLANNED	Requested	
509	RQ166953	OCC_216	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1	PSSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	26/Mar/2024	08:00	26/Mar/2024	18:00		PLANNED	Requested	
510	RQ166900	OCC_216	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2	PSSTCL	D	Jumper tightening and tree cutting between Tower No. 150 to 165.	25/Mar/2024	08:00	25/Mar/2024	18:00		PLANNED	Requested	
511	RQ166939	OCC_216	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1	PSSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	20/Mar/2024	08:00	22/Mar/2024	18:00		PLANNED	Requested	
512	RQ166936	OCC_216	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	PSSTCL	D	Jumper tightening and tree cutting between Tower No. 132 to 156.	20/Mar/2024	08:00	20/Mar/2024	18:00		PLANNED	Requested	
513	RQ166961	OCC_216	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJIPURA-DHURI (PS) CKT-2	PSSTCL	D	T-Clamp Shifting of Gentry Jumper	20/Mar/2024	08:00	20/Mar/2024	18:00		PLANNED	Requested	
514	RQ166960	OCC_216	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJIPURA-DHURI (PS) CKT-1	PSSTCL	D	Jumper Checking /Tightning of dead end towers. Tree trimming and other maintenance work of Line	18/Mar/2024	08:00	18/Mar/2024	18:00		PLANNED	Requested	
515	RQ166898	OCC_216	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2	PSSTCL	D	Jumper tightening and tree cutting between Tower No. 165 to 175.	18/Mar/2024	08:00	18/Mar/2024	18:00		PLANNED	Requested	
516	RQ166952	OCC_216	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJIPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2	PSSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	15/Mar/2024	08:00	15/Mar/2024	18:00		PLANNED	Requested	
517	RQ166951	OCC_216	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJIPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1	PSSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	12/Mar/2024	08:00	12/Mar/2024	18:00		PLANNED	Requested	
518	RQ166938	OCC_216	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-2	PSSTCL	D	Jumper Checking /Tightning of dead end towers, Tree trimming and other maintenance work of Line	11/Mar/2024	08:00	12/Mar/2024	18:00		PLANNED	Requested	
519	RQ166899	OCC_216	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1	PSSTCL	D	Jumper tightening and tree cutting between Tower No. 150 to 165.	11/Mar/2024	08:00	11/Mar/2024	18:00		PLANNED	Requested	
520	RQ166902	OCC_216	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-2	PSSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	07/Mar/2024	08:00	07/Mar/2024	18:00		PLANNED	Requested	
521	RQ166901	OCC_216	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-1	PSSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	04/Mar/2024	08:00	04/Mar/2024	18:00		PLANNED	Requested	
522	RQ166937	OCC_216	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-1	PSSTCL	D	Jumper Checking /Tightning of dead end towers, Tree trimming and other maintenance work of Line	04/Mar/2024	08:00	05/Mar/2024	18:00		PLANNED	Requested	
523	RQ166897	OCC_216	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1	PSSTCL	D	Jumper tightening and tree cutting between Tower No. 165 to 175	04/Mar/2024	08:00	04/Mar/2024	18:00		PLANNED	Requested	

524	RQ166726	OCC_216	slidcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-MUZAFFARNAGAR(UP) (PTCL) CKT-1	PTCL	D	Replacement of Insulator	28/Mar/2024	08:00	28/Mar/2024	17:00			PLANNED	Requested
525	RQ166725	OCC_216	slidcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RISHIKESH(UK)-NEHTAUR(UP) (UK) CKT-1	PTCL	D	Replacement of Insulator	27/Mar/2024	08:00	27/Mar/2024	17:00			PLANNED	Requested
526	RQ166638	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MALERKOTLA(PG) (SEKURA) CKT-2	SEKURA	D	AMP of Line Equipments	26/Mar/2024	10:00	26/Mar/2024	15:00	Kindly approve		PLANNED	Requested
527	RQ166637	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MALERKOTLA(PG) (SEKURA) CKT-1	SEKURA	D	AMP of Line Equipments	22/Mar/2024	10:00	22/Mar/2024	15:00	Kindly approve		PLANNED	Requested
528	RQ166815	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-2	POWERGRID, NRSS XXIX	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	26/Mar/2024	09:00	26/Mar/2024	18:00	Kindly approve under construction head		PLANNED	Requested
529	RQ166812	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-2	POWERGRID, NRSS XXIX	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	13/Mar/2024	09:00	13/Mar/2024	18:00	Kindly approve under construction head		PLANNED	Requested
530	RQ166811	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-1	POWERGRID, NRSS XXIX	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	12/Mar/2024	09:00	12/Mar/2024	18:00	Kindly approve under construction head		PLANNED	Requested
531	RQ166814	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-1	POWERGRID, NRSS XXIX	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	01/Mar/2024	09:00	01/Mar/2024	18:00	Kindly approve under construction head		PLANNED	Requested
532	RQ167149	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,POWERGRID	D	AR Non - Auto Mode required for safety of manpower working in 400KV Parbat3-sainj	23/Mar/2024	09:00	26/Mar/2024	18:00	Kindly approve		PLANNED	Requested
533	RQ167148	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-SAINJ(HP) (PKTCL) CKT-1	PKTCL,POWERGRID	D	Replacement of Porcelaine insulator with CLR Polymer Insulator	23/Mar/2024	09:00	26/Mar/2024	18:00	Kindly approve		PLANNED	Requested
534	RQ167132	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-SAINJ(HP) (PKTCL) CKT-1	PKTCL,POWERGRID	D	AR Non - Auto Mode required for safety of manpower working in 400KV Parbat3-sainj	19/Mar/2024	09:00	22/Mar/2024	18:00	Kindly approve		PLANNED	Requested
535	RQ167133	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,POWERGRID	D	SD required for replacement of Porcelaine insulator with CLR Polymer Insulator	19/Mar/2024	09:00	22/Mar/2024	18:00	Kindly approve		PLANNED	Requested
536	RQ167130	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH(PG)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,POWERGRID	D	Replacement of Porcelaine insulator with CLR Polymer Insulator	15/Mar/2024	09:00	16/Mar/2024	18:00	Kindly approve		PLANNED	Requested
537	RQ167131	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_2(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,POWERGRID	D	AR Non - Auto Mode required for safety of manpower working in 400KV Nalagarh-Banala ckt	15/Mar/2024	09:00	16/Mar/2024	18:00	Kindly approve		PLANNED	Requested
538	RQ166027	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,POWERGRID	D	AR Non - Auto Mode required for OPGW installation works	01/Mar/2024	07:00	31/Mar/2024	18:00	Non shutdown activity. Kindly approve		PLANNED	Requested
539	RQ167026	OCC_216	slidcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA-MUNDKA (DV) CKT-1	DTL	D	Replacement of damaged droppers of line isolator/ jack bus	23/Mar/2024	06:00	23/Mar/2024	17:00			PLANNED	Requested
540	RQ167127	OCC_216	slidcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA-MUNDKA (DV) CKT-1	DTL	D	Attending of Line Dropper R & Y phase and also Tightning of All CB, CT and Isolator clamps of the Bays	18/Mar/2024	09:30	18/Mar/2024	17:30			PLANNED	Requested
541	RQ166003	OCC_216	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-BABAI(RS) (NRSS36) CKT-1	POWERGRID, NRSS36	D	Quarterly Maintenance and replace the ABT meter	22/Mar/2024	08:00	22/Mar/2024	18:00			PLANNED	Requested
542	RQ165999	OCC_216	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-BABAI(RS) (NRSS36) CKT-1	POWERGRID, NRSS36	D	Quarterly Maintenance and replace the ABT meter	06/Mar/2024	08:00	06/Mar/2024	18:00			PLANNED	Requested
543	RQ166234	OCC_216	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	For half yearly mtc of line	21/Mar/2024	10:00	21/Mar/2024	17:00			PLANNED	Requested
544	RQ166233	OCC_216	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	For half yearly mtc of line	20/Mar/2024	10:00	20/Mar/2024	17:00			PLANNED	Requested
545	RQ166232	OCC_216	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	For providing Pilot string on various towers	19/Mar/2024	10:00	19/Mar/2024	17:00			PLANNED	Requested
546	RQ166228	OCC_216	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	To attend the drone survey observations	18/Mar/2024	10:00	18/Mar/2024	18:00			PLANNED	Requested
547	RQ166227	OCC_216	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	To attend the drone survey observations and repair the worn-out conductor.	11/Mar/2024	10:00	11/Mar/2024	18:00			PLANNED	Requested
548	RQ165920	OCC_216	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-2	HVPNL	D	Isolator Jaw replacement work	07/Mar/2024	09:00	07/Mar/2024	18:00			PLANNED	Requested
549	RQ165919	OCC_216	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-1	HVPNL	D	Isolator Jaw replacement work	06/Mar/2024	09:00	06/Mar/2024	18:00			PLANNED	Requested
550	RQ165918	OCC_216	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-2	HVPNL	C	Bay control unit replacement & SCADA Upgradation work.	04/Mar/2024	09:00	05/Mar/2024	18:00			PLANNED	Requested
551	RQ165917	OCC_216	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-1	HVPNL	C	Bay control unit replacement & SCADA Upgradation work.	01/Mar/2024	09:00	02/Mar/2024	18:00			PLANNED	Requested

552	RQ165853	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATRAN(PATR)-KAITHAL(PG) (PATRAN) CKT-2	POWERGRID, PATRAN	D	For attending Shut Down Nature Defects of Line	21/Mar/2024	09:30	21/Mar/2024	17:00	Kindly approve	PLANNED	Requested
553	RQ165852	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATRAN(PATR)-KAITHAL(PG) (PATRAN) CKT-1	POWERGRID, PATRAN	D	For attending Shut Down Nature Defects of Line	20/Mar/2024	09:30	20/Mar/2024	17:00	Kindly approve	PLANNED	Requested
554	RQ167098	OCC_216	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-2	POWERGRID, DTL	D	For General Maintenance as per PMS	20/Mar/2024	09:30	20/Mar/2024	17:30		PLANNED	Requested
555	RQ167097	OCC_216	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-1	POWERGRID, DTL	D	For General Maintenance as per PMS	19/Mar/2024	09:30	19/Mar/2024	17:30		PLANNED	Requested
556	RQ167024	OCC_216	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1	POWERGRID, DTL	D	Replacement of damaged droppers of line isolator	16/Mar/2024	06:00	16/Mar/2024	17:00		PLANNED	Requested
557	RQ167093	OCC_216	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-JHATIKARA(PG) (DTL) CKT-2	POWERGRID, DTL	D	For General Maintenance as per PMS	15/Mar/2024	09:30	15/Mar/2024	17:30		PLANNED	Requested
558	RQ167092	OCC_216	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-2	POWERGRID, DTL	D	For General Maintenance as per PMS	14/Mar/2024	09:30	14/Mar/2024	17:30		PLANNED	Requested
559	RQ167091	OCC_216	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-1	POWERGRID, DTL	D	For General Maintenance as per PMS	13/Mar/2024	09:30	13/Mar/2024	17:30		PLANNED	Requested
560	RQ167025	OCC_216	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2	POWERGRID, DTL	D	Replacement of damaged droppers of line isolator	02/Mar/2024	06:00	02/Mar/2024	17:00		PLANNED	Requested
561	RQ166696	OCC_216	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FIROZABAD(PJFTL)-JAWAHARPUR_TPS(UP) (PJFTL) CKT-1	UPPTCL,PJFTL	D	AMP work	19/Mar/2024	08:00	19/Mar/2024	18:00	Shutdown is requested for carrying out Annual Maintenance Work of Line and Line Bay Equipments.	PLANNED	Requested
562	RQ167208	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAONI(PG)-SOHNA ROAD (GPTL) (GPTL) CKT-1	GPTL_POWER GRID	D	for liquidation of SD nature defects	19/Mar/2024	08:00	20/Mar/2024	18:00		PLANNED	Requested
563	RQ166607	OCC_216	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALWAR(ATIL)-HINDAUN(RS) (ATIL) CKT-1	ATSL	D	For annual maintenance of line at both end	18/Mar/2024	08:00	19/Mar/2024	18:00		PLANNED	Requested
564	RQ166721	OCC_216	slcdhp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV WANGTO_GIS(HP)-SORANG(GREENKO) (GREENKO) CKT-1	HPPTCL,JPL,G REENKO	D	Annual testing and maintenance at Wangtoo Substation	17/Mar/2024	09:00	17/Mar/2024	17:00		PLANNED	Requested
565	RQ166722	OCC_216	slcdhp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KARCHAM WANGTOO(JSW)-WANGTO_GIS(HP) (HPPTCL) CKT-1	HPPTCL,JPL	D	Annual testing and maintenance at Wangtoo Substation	16/Mar/2024	09:00	16/Mar/2024	17:00		PLANNED	Requested
566	RQ166723	OCC_216	slcdhp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KARCHAM WANGTOO(JSW)-WANGTO_GIS(HP) (HPPTCL) CKT-2	HPPTCL,JPL	D	Annual testing and maintenance at Wangtoo Substation	14/Mar/2024	09:00	14/Mar/2024	17:00		PLANNED	Requested
567	RQ165994	OCC_216	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABA(RS)-BHIWANI(PG) (NRSS36) CKT-2	NRSS36	D	Quarterly Maintenance	13/Mar/2024	08:00	13/Mar/2024	18:00		PLANNED	Requested
568	RQ165993	OCC_216	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABA(RS)-BHIWANI(PG) (NRSS36) CKT-1	NRSS36	D	Quarterly Maintenance	12/Mar/2024	08:00	12/Mar/2024	18:00		PLANNED	Requested
569	RQ166776	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-DHANANSU(PS) (PG) CKT-1	POWERGRID, PSTCL	D	AR non auto mode required for safety of manpower working in 400KV Jalandhar-Nakodar ckt	12/Mar/2024	10:00	12/Mar/2024	18:00	Kindly approve	PLANNED	Requested
570	RQ166724	OCC_216	slcdhp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KARCHAM WANGTOO(JSW)-KALA AMB(PKTL) (JSW) CKT-1	JSW	D	Annual testing and maintenance at Wangtoo Substation	12/Mar/2024	09:00	12/Mar/2024	17:00		PLANNED	Requested
571	RQ166688	OCC_216	apl_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERGARH(A PL)-DHANODA(HV) (ATIL) CKT-1	ATIL	D	Testing & Maintenance of Bay Equipment	12/Mar/2024	09:00	13/Mar/2024	17:00	400 KV Mahindergarh(APL)-Dhanoda(HV) (ATIL) Ckt-2 Charged condition	PLANNED	Requested
572	RQ167005	OCC_216	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANCHKULA(PG)-PANIPAT(BB) (PG) CKT-1	POWERGRID, BBMB	D	Replacement of Earth Wire.	05/Mar/2024	08:00	07/Mar/2024	18:00		PLANNED	Requested
573	RQ167159	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(UP)-BAREILLY(PG) (PG) CKT-1	POWERLINK,POWERGRID	D	AMP and main -2 (MICOM relay)Distance relay retrofitment at UPPCL end	04/Mar/2024	08:00	04/Mar/2024	18:00		PLANNED	Requested
574	RQ167160	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(UP)-BAREILLY(PG) (PG) CKT-2	POWERLINK,POWERGRID	D	AMP and main -2 (MICOM relay)Distance relay retrofitment at UPPCL end	03/Mar/2024	08:00	03/Mar/2024	18:00		PLANNED	Requested
575	RQ166820	OCC_216	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)	POWERGRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	29/Mar/2024	09:00	29/Mar/2024	18:00	Kindly approve under construction head	PLANNED	Requested
576	RQ166819	OCC_216	cpcc2_sd	BUS	400KV BUS 1 AT WAGOORA(PG)	POWERGRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	28/Mar/2024	09:00	28/Mar/2024	18:00	Kindly approve under construction head	PLANNED	Requested
577	RQ166394	OCC_216	cpcc2_sd	BUS	400KV BUS 2 AT MOGA(PG)	POWERGRID	C	Bus Bar relay retrofitting work in 400KV AIS Bus-2	26/Mar/2024	08:00	28/Mar/2024	18:00	Kindly approve	PLANNED	Requested
578	RQ166495	OCC_216	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) -BUS 4	POWERGRID	D	For AMP work	25/Mar/2024	15:00	30/Mar/2024	23:00		PLANNED	Requested
579	RQ166824	OCC_216	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)	POWERGRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	24/Mar/2024	09:00	24/Mar/2024	18:00	Kindly approve under construction head	PLANNED	Requested

580	RQ166823	OCC_216	cpcc2_sd	BUS	400KV BUS 1 AT WAGOORA(PG)	POWERGRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	23/Mar/2024	09:00	23/Mar/2024	18:00	Kindly approve under construction head	PLANNED	Requested
581	RQ166535	OCC_216	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 1	POWERGRID	D	For erection work of bay extension of 400 kv Jackson line bays	20/Mar/2024	15:00	28/Mar/2024	23:00		PLANNED	Requested
582	RQ165889	OCC_216	cpcc2_sd	BUS	400KV BUS 1 AT KISHENPUR(PG)	POWERGRID	D	For AMP and Jumper Strengthening work.	20/Mar/2024	09:30	20/Mar/2024	18:00	Kindly approve	PLANNED	Requested
583	RQ167317	OCC_216	cpcc3_sd	BUS	400 KV SASARAM(PG) - BUS 1	POWERGRID	D	ISOLATOR BPI REPLACEMENT 400KV EAST BUS-1 AT PUSAULI by ER1	19/Mar/2024	08:00	20/Mar/2024	18:00		PLANNED	Requested
584	RQ166494	OCC_216	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 3	POWERGRID	D	For AMP work	18/Mar/2024	15:00	24/Mar/2024	23:00		PLANNED	Requested
585	RQ167180	OCC_216	cpcc3_sd	BUS	400 KV ALIGARH(PG) - BUS 1	POWERGRID	D	To investigate the issue of Unbalance Current in Y-phase of DIA 407/408/409	15/Mar/2024	10:00	15/Mar/2024	18:00		PLANNED	Requested
586	RQ166826	OCC_216	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)	POWERGRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	15/Mar/2024	09:00	15/Mar/2024	18:00	Kindly approve under construction head	PLANNED	Requested
587	RQ167250	OCC_216	cpcc1_sd	BUS	400KV BUS 1 AT BASSI(PG)	POWERGRID	D	For AMP work	15/Mar/2024	08:00	15/Mar/2024	18:00		PLANNED	Requested
588	RQ167181	OCC_216	cpcc3_sd	BUS	400 KV ALIGARH(PG) - BUS 2	POWERGRID	D	To investigate the issue of Unbalance Current in Y-phase of DIA 407/408/409	14/Mar/2024	10:00	14/Mar/2024	18:00		PLANNED	Requested
589	RQ166825	OCC_216	cpcc2_sd	BUS	400KV BUS 1 AT WAGOORA(PG)	POWERGRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	14/Mar/2024	09:00	14/Mar/2024	18:00	Kindly approve under construction head	PLANNED	Requested
590	RQ167199	OCC_216	cpcc3_sd	BUS	400KV AGRA(PG) - BUS 2	POWERGRID	D	Jumper and bus isolator maintenance of 400KV Bus 2A	13/Mar/2024	10:00	13/Mar/2024	18:00		PLANNED	Requested
591	RQ167198	OCC_216	cpcc3_sd	BUS	400KV AGRA(PG) - BUS 1	POWERGRID	D	Jumper and bus isolator maintenance of 400KV Bus 1A	11/Mar/2024	10:00	11/Mar/2024	18:00		PLANNED	Requested
592	RQ166393	OCC_216	cpcc2_sd	BUS	400KV BUS 1 AT MOGA(PG)	POWERGRID	C	Bus Bar relay retrofitting work in 400KV AIS Bus-1	11/Mar/2024	08:00	13/Mar/2024	18:00	Kindly approve	PLANNED	Requested
593	RQ166396	OCC_216	cpcc2_sd	BUS	400KV BUS 4 AT MOGA(PG)	POWERGRID	C	Attending SF6 Leakage in 400 kV GIS Bus-1	11/Mar/2024	08:00	20/Mar/2024	18:00	Kindly approve	PLANNED	Requested
594	RQ167175	OCC_216	cpcc3_sd	BUS	400KV BUS 2 AT ALLAHABAD(PG)	POWERGRID	D	AMP works	10/Mar/2024	10:00	10/Mar/2024	18:00		PLANNED	Requested
595	RQ166544	OCC_216	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 4	POWERGRID	D	FOR TESTING AND COMMISSIONING OF 436 & 437 BAY UNDER JACKSON PACKAGE	09/Mar/2024	15:00	16/Mar/2024	23:00		PLANNED	Requested
596	RQ166828	OCC_216	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)	POWERGRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	09/Mar/2024	09:00	09/Mar/2024	18:00	Kindly approve under construction head	PLANNED	Requested
597	RQ166773	OCC_216	cpcc2_sd	BUS	400KV BUS 2 AT JALANDHAR(PG)	POWERGRID	D	AMP works	08/Mar/2024	10:00	08/Mar/2024	18:00	Kindly approve	PLANNED	Requested
598	RQ167179	OCC_216	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR(PG)	POWERGRID	D	to facilitate un-installation of Siemens CB and CT from bay-424	08/Mar/2024	10:00	08/Mar/2024	18:00		PLANNED	Requested
599	RQ166827	OCC_216	cpcc2_sd	BUS	400KV BUS 1 AT WAGOORA(PG)	POWERGRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	08/Mar/2024	09:00	08/Mar/2024	18:00	Kindly approve under construction head	PLANNED	Requested
600	RQ166493	OCC_216	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 2	POWERGRID	D	For AMP work	07/Mar/2024	15:00	17/Mar/2024	23:00		PLANNED	Requested
601	RQ166537	OCC_216	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 3	POWERGRID	D	For erection of LV side Jack bus of 765/400 kv ICT-5 & ICT-6, Busbar, LBB Testing of ICT-6 under Phase 2 commissioning works	07/Mar/2024	15:00	12/Mar/2024	23:00		PLANNED	Requested
602	RQ166538	OCC_216	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 4	POWERGRID	D	construction related works of Phase II, STATCOM 2 erection works, Bus Bar, LBB Relay Testing for Ph-II Commissioning work	07/Mar/2024	15:00	12/Mar/2024	23:00		PLANNED	Requested
603	RQ165992	OCC_216	cpcc2_sd	BUS	400KV BUS 2 AT PATIALA(PG)	POWERGRID	D	AMP works	07/Mar/2024	09:30	08/Mar/2024	17:00	Kindly approve	PLANNED	Requested
604	RQ165856	OCC_216	cpcc2_sd	BUS	400KV BUS 2 AT NALLAGARH(PG)	POWERGRID	D	AMP works	07/Mar/2024	09:00	07/Mar/2024	18:00	Kindly approve	PLANNED	Requested
605	RQ167194	OCC_216	cpcc3_sd	BUS	400KV BUS 2 AT LUCKNOW_2(PG)	POWERGRID	D	AMP works	05/Mar/2024	10:00	05/Mar/2024	18:00		PLANNED	Requested
606	RQ165855	OCC_216	cpcc2_sd	BUS	400KV BUS 1 AT NALLAGARH(PG)	POWERGRID	D	AMP works	05/Mar/2024	09:00	05/Mar/2024	18:00	Kindly approve	PLANNED	Requested
607	RQ167193	OCC_216	cpcc3_sd	BUS	400KV BUS 1 AT LUCKNOW_2(PG)	POWERGRID	D	AMP works	04/Mar/2024	10:00	04/Mar/2024	18:00		PLANNED	Requested
608	RQ165991	OCC_216	cpcc2_sd	BUS	400KV BUS 1 AT PATIALA(PG)	POWERGRID	D	AMP works	04/Mar/2024	09:30	05/Mar/2024	17:00	Kindly approve	PLANNED	Requested
609	RQ166830	OCC_216	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)	POWERGRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	03/Mar/2024	09:00	03/Mar/2024	18:00	Kindly approve under construction head	PLANNED	Requested
610	RQ166829	OCC_216	cpcc2_sd	BUS	400KV BUS 1 AT WAGOORA(PG)	POWERGRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	02/Mar/2024	09:00	02/Mar/2024	18:00	Kindly approve under construction head	PLANNED	Requested
611	RQ166492	OCC_216	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 1	POWERGRID	D	For AMP work	01/Mar/2024	15:00	06/Mar/2024	23:00		PLANNED	Requested
612	RQ166543	OCC_216	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 3	POWERGRID	D	FOR TESTING AND COMMISSIONING OF 436 & 437 BAY UNDER JACKSON PACKAGE	01/Mar/2024	15:00	08/Mar/2024	23:00		PLANNED	Requested
613	RQ166539	OCC_216	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 2	POWERGRID	D	For erection work of bay extension of 400 kv Jackson line bays	01/Mar/2024	15:00	06/Mar/2024	23:00		PLANNED	Requested
614	RQ166536	OCC_216	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 2	POWERGRID	D	Construction works of Fatehgarh-3 double ckt line and their commissioning works for bus bar testing.	01/Mar/2024	15:00	06/Mar/2024	23:00		PLANNED	Requested
615	RQ167174	OCC_216	cpcc3_sd	BUS	400KV BUS 1 AT ALLAHABAD(PG)	POWERGRID	D	AMP works	01/Mar/2024	10:00	01/Mar/2024	18:00		PLANNED	Requested
616	RQ167204	OCC_216	cpcc3_sd	BUS	400KV BUS 1 AT MAINPUR(PG)	POWERGRID	D	For modification in bus bar protection scheme(Actuals/D required on 26.02.2024)	01/Mar/2024	10:00	01/Mar/2024	18:00		PLANNED	Requested
617	RQ165890	OCC_216	cpcc2_sd	BUS	400KV BUS 2 AT KISHENPUR(PG)	POWERGRID	D	For Jumper connection and Commissioning work of New upcoming Dulhasti ckt-3	01/Mar/2024	09:30	01/Mar/2024	18:00	Under construction head, Kindly approve	PLANNED	Requested

618	RQ166395	OCC_216	cpcc2_sd	BUS	400KV BUS 3 AT MOGA(PG)	POWERGRID	C	Attending SF6 Leakage in 400 KV GIS Bus-1	01/Mar/2024	08:00	10/Mar/2024	18:00	Kindly approve	PLANNED	Requested	
619	RQ166408	OCC_216	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 4		D	Bay extension, jumpering of new bay and LBB testing	28/Mar/2024	17:00	31/Mar/2024	23:00		PLANNED	Requested	
620	RQ166407	OCC_216	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 3		D	Bay extension, jumpering of new bay and LBB testing	25/Mar/2024	17:00	27/Mar/2024	23:00		PLANNED	Requested	
621	RQ166417	OCC_216	cpcc1_sd	BUS	400KV BUS 2 AT BAHADURGARH(PG)		D	AMP	25/Mar/2024	09:00	25/Mar/2024	18:00		PLANNED	Requested	
622	RQ166427	OCC_216	cpcc1_sd	BUS	400KV BUS 2 AT JODHPUR(RS)		D	For Main Bus 2 Integration work for newly augmented Main Bay at RVPNL Jodhpur SS	22/Mar/2024	15:00	22/Mar/2024	23:00		PLANNED	Requested	
623	RQ166406	OCC_216	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 2		D	Bay extension, jumpering of new bay and LBB testing	21/Mar/2024	17:00	24/Mar/2024	23:00		PLANNED	Requested	
624	RQ166426	OCC_216	cpcc1_sd	BUS	400KV BUS 1 AT JODHPUR(RS)		D	For Main Bus 1 Integration work for newly augmented Main Bay at RVPNL Jodhpur SS	21/Mar/2024	15:00	21/Mar/2024	23:00		PLANNED	Requested	
625	RQ166443	OCC_216	cpcc1_sd	BUS	400KV BUS 2 AT JAIPUR SOUTH(PG)		D	for AMP works	21/Mar/2024	09:00	21/Mar/2024	18:00		PLANNED	Requested	
626	RQ166439	OCC_216	cpcc1_sd	BUS	400KV BUS 2 AT KANKROLI(PG)		D	For commissioning of Bay equipments of Kankrol-Jodhpur line	21/Mar/2024	09:00	22/Mar/2024	18:00		PLANNED	Requested	
627	RQ166421	OCC_216	cpcc1_sd	BUS	400KV BUS 2 AT NEEMRANA(PG)		D	Bay Integration Work	21/Mar/2024	08:00	21/Mar/2024	18:00		PLANNED	Requested	
628	RQ166420	OCC_216	cpcc1_sd	BUS	400KV BUS 1 AT NEEMRANA(PG)		D	Bay Integration Work	20/Mar/2024	08:00	20/Mar/2024	18:00		PLANNED	Requested	
629	RQ166442	OCC_216	cpcc1_sd	BUS	400KV BUS 1 AT JAIPUR SOUTH(PG)		D	for AMP works	19/Mar/2024	09:00	19/Mar/2024	18:00		PLANNED	Requested	
630	RQ166405	OCC_216	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 1		D	Bay extension, jumpering of new bay and LBB testing	17/Mar/2024	17:00	20/Mar/2024	23:00		PLANNED	Requested	
631	RQ166458	OCC_216	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)		D	For AMP Works	16/Mar/2024	09:00	16/Mar/2024	18:00		PLANNED	Requested	
632	RQ166463	OCC_216	cpcc1_sd	BUS	400KV BUS 1 AT KOTPUTLI(PG)		D	FOR AMP WORKS & CONDUCTOR CONNECTION FOR ISOLATOR & BPI UNDER PROJECT SS-104 PACKAGE ICT-3 BAY EXTENSION	14/Mar/2024	08:00	14/Mar/2024	20:00		PLANNED	Requested	
633	RQ166455	OCC_216	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)		D	For BUS BAR retrofitment work	13/Mar/2024	09:00	16/Mar/2024	18:00		PLANNED	Requested	
634	RQ166454	OCC_216	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)		D	For BUS BAR retrofitment work	09/Mar/2024	09:00	12/Mar/2024	18:00		PLANNED	Requested	
635	RQ166423	OCC_216	cpcc1_sd	BUS	400KV BUS 2 AT CHITTORGARH(PG)		D	Neemuch bay extension works/	08/Mar/2024	09:00	09/Mar/2024	18:00		PLANNED	Requested	
636	RQ166436	OCC_216	cpcc1_sd	BUS	400KV BUS 2 AT KANKROLI(PG)		D	For commissioning of Bay equipments of Kankrol-Jodhpur line	08/Mar/2024	09:00	09/Mar/2024	18:00		PLANNED	Requested	
637	RQ166473	OCC_216	cpcc1_sd	BUS	400KV BUS 2 AT KOTPUTLI(PG)		D	FOR JUMPERING OF 206- BAY ISOLATOR FROM 220KV BUS-12 UNDER PROJECT SS-104 PACKAGE UNDER ICT-3 BAY EXTENSION	08/Mar/2024	08:00	08/Mar/2024	20:00		PLANNED	Requested	
638	RQ166459	OCC_216	cpcc1_sd	BUS	400KV BUS 2 AT BHINMAL(PG)		D	For BUS BAR TESTING - under Project SS-95 package	07/Mar/2024	09:00	14/Mar/2024	18:00	For BUS BAR TESTING - under Project SS-95 package	PLANNED	Requested	
639	RQ166435	OCC_216	cpcc1_sd	BUS	400KV BUS 1 AT KANKROLI(PG)		D	For commissioning of Bay equipments of Kankrol-Jodhpur line	06/Mar/2024	09:00	07/Mar/2024	18:00		PLANNED	Requested	
640	RQ166453	OCC_216	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)		D	For BUS BAR retrofitment work	05/Mar/2024	09:00	08/Mar/2024	18:00		PLANNED	Requested	
641	RQ166441	OCC_216	cpcc1_sd	BUS	400KV BUS 2 AT BHIWADI(PG)		D	for AMP works	05/Mar/2024	08:00	05/Mar/2024	18:00	AMP Work	PLANNED	Requested	
642	RQ166462	OCC_216	cpcc1_sd	BUS	400KV BUS 1 AT KOTPUTLI(PG)		D	FOR ERECTION OF JACK BUS , 410- BAY ISOLATOR & BPI UNDER PROJECT SS 104 PACKAGE ICT-3 BAY EXTENSION	05/Mar/2024	08:00	05/Mar/2024	20:00		PLANNED	Requested	
643	RQ166422	OCC_216	cpcc1_sd	BUS	400KV BUS 1 AT CHITTORGARH(PG)		D	Neemuch bay extension works/	04/Mar/2024	09:00	07/Mar/2024	18:00		PLANNED	Requested	
644	RQ166440	OCC_216	cpcc1_sd	BUS	400KV BUS 1 AT BHIWADI(PG)		D	for AMP works	04/Mar/2024	08:00	04/Mar/2024	18:00	AMP Work	PLANNED	Requested	
645	RQ166471	OCC_216	cpcc1_sd	BUS	400KV BUS 2 AT CHITTORGARH(PG)		D	For Bay Extensio works/NEEMUCH BAY EXT	03/Mar/2024	15:00	03/Mar/2024	23:00	kindly approve for dt 19.02.2024	PLANNED	Requested	
646	RQ166425	OCC_216	cpcc1_sd	BUS	400KV BUS 1 AT AJMER(PG)		D	AMP work	02/Mar/2024	15:00	02/Mar/2024	23:00	kindly approve for dt 18.02.2024	PLANNED	Requested	
647	RQ166419	OCC_216	cpcc1_sd	BUS	400KV BUS 2 AT NEEMRANA(PG)		D	AMP Work	02/Mar/2024	08:00	02/Mar/2024	18:00		PLANNED	Requested	
648	RQ166402	OCC_216	cpcc1_sd	BUS	400KV BUS 2 AT HISSAR(PG)		D	AMP OF 400KV BUS 2 & RETROFITMENT OF CVT'S	02/Mar/2024	08:00	02/Mar/2024	19:00		PLANNED	Requested	
649	RQ166470	OCC_216	cpcc1_sd	BUS	400KV BUS 1 AT CHITTORGARH(PG)		D	For Bay Extensio works/NEEMUCH BAY EXT	01/Mar/2024	15:00	01/Mar/2024	23:00	kindly approve for dt 18.02.2024	PLANNED	Requested	
650	RQ166452	OCC_216	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)		D	For BUS BAR retrofitment work	01/Mar/2024	09:00	04/Mar/2024	18:00		PLANNED	Requested	
651	RQ166418	OCC_216	cpcc1_sd	BUS	400KV BUS 1 AT NEEMRANA(PG)		D	AMP Work	01/Mar/2024	08:00	01/Mar/2024	18:00		PLANNED	Requested	
652	RQ166401	OCC_216	cpcc1_sd	BUS	400KV BUS 1 AT HISSAR(PG)		D	AMP OF 400KV BUS 1 & RETROFITMENT OF CVT'S	01/Mar/2024	08:00	01/Mar/2024	19:00		PLANNED	Requested	
653	RQ165911	OCC_216	sldcrs_sd	BUS	400KV BUS 1 AT KAWAI SCTPS(APR)	APRL	D	Annual maintenance and testing of Bus-1 and bus connecting isoaltors.	28/Mar/2024	08:00	28/Mar/2024	18:00		PLANNED	Requested	
654	RQ166654	OCC_216	singrauli_sd	BUS	400KV BUS 1 AT SINGRAULI(NT)	NTPC	C	Anpara and Buc coupler-1 Bus-01 isolator replacement plan	22/Mar/2024	08:00	28/Mar/2024	18:00	BUS-01 SHUTDOWN IS REQUIRED	PLANNED	Requested	
655	RQ165931	OCC_216	sldcrs_sd	BUS	400KV BUS 2KANKANI(RS)	RRVNL	D	Preventive maintenance & Testing of bay and equipments	21/Mar/2024	08:00	21/Mar/2024	18:00		PLANNED	Requested	
656	RQ165929	OCC_216	sldcrs_sd	BUS	400KV BUS 2 AT HINDAUN(RS)	RRVNL	D	Yearly Maintenance work	20/Mar/2024	08:00	20/Mar/2024	18:00		PLANNED	Requested	
657	RQ165930	OCC_216	sldcrs_sd	BUS	400KV BUS 1KANKANI(RS)	RRVNL	D	Preventive maintenance & Testing of bay and equipments	20/Mar/2024	08:00	20/Mar/2024	18:00		PLANNED	Requested	
658	RQ165928	OCC_216	sldcrs_sd	BUS	400KV BUS 1 AT HINDAUN(RS)	RRVNL	D	Yearly Maintenance work	19/Mar/2024	08:00	19/Mar/2024	18:00		PLANNED	Requested	
659	RQ165926	OCC_216	sldcrs_sd	BUS	400KV BUS 1 AT JODHPUR(RS)	RRVNL	D	Quarterly Preventive Maintenance and testing work.	15/Mar/2024	08:00	15/Mar/2024	18:00		PLANNED	Requested	
660	RQ165913	OCC_216	sldcrs_sd	BUS	400KV BUS 1 AT BABAI(RS)	RRVNL	D	Quarterly Maintenance	11/Mar/2024	08:00	11/Mar/2024	18:00		PLANNED	Requested	
661	RQ165912	OCC_216	sldcrs_sd	BUS	400KV BUS 2 AT AJMER(RS)	RRVNL	D	Half Yearly maintenance work of associated equipments of 400 KV Main Bus-II to be carried out by M/s Kay Cee Energy Infra Ltd, Kota	11/Mar/2024	08:00	11/Mar/2024	18:00		PLANNED	Requested	
662	RQ165914	OCC_216	sldcrs_sd	BUS	400KV BUS 2 AT BABAI(RS)	RRVNL	D	Quarterly Maintenance	07/Mar/2024	08:00	07/Mar/2024	18:00		PLANNED	Requested	

663	RQ165927	OCC_216	slcdcrs_sd	BUS	400KV BUS 2 AT JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	07/Mar/2024	08:00	07/Mar/2024	18:00		PLANNED	Requested	
664	RQ165971	OCC_216	slcdcrs_sd	BUS	400KV BUS 2 AT HEERAPURA(RS)	RRVPNL	D	Testing & Maintenance work of 400 KV side bay Equipments	04/Mar/2024	08:00	04/Mar/2024	18:00		PLANNED	Requested	
665	RQ165970	OCC_216	slcdcrs_sd	BUS	400KV BUS 1 AT HEERAPURA(RS)	RRVPNL	D	Testing & Maintenance work of 400 KV side bay Equipments	01/Mar/2024	08:00	01/Mar/2024	18:00		PLANNED	Requested	
666	RQ166575	OCC_216	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTSL) - BUS 1	PBTSL	D	Bus Extension Work	20/Mar/2024	17:00	23/Mar/2024	23:00		PLANNED	Requested	
667	RQ166576	OCC_216	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTSL) - BUS 2	PBTSL	D	Bus Extension Work	15/Mar/2024	17:00	19/Mar/2024	23:00		PLANNED	Requested	
668	RQ166845	OCC_216	slcdcps_sd	BUS	400KV BUS 1 AT NAKODAR(PGS)	PSPCL	D	Periodic Maintenance	18/Mar/2024	08:00	18/Mar/2024	18:00		PLANNED	Requested	
669	RQ166846	OCC_216	slcdcps_sd	BUS	400KV BUS 2 AT NAKODAR(PGS)	PSPCL	D	Periodic Maintenance	11/Mar/2024	08:00	11/Mar/2024	18:00		PLANNED	Requested	
670	RQ166691	OCC_216	slcdchp_sd	BUS	400 KV WANGTO_GIS(HP) - BUS 1	HPSEB	D	Annual testing and maintenance at Wangtoo Substation	14/Mar/2024	12:00	14/Mar/2024	14:00	Load will be shifted to 400 KV Bus-2	PLANNED	Requested	
671	RQ166687	OCC_216	slcdchp_sd	BUS	400 KV WANGTO_GIS(HP) - BUS 1	HPSEB	D	Annual testing and maintenance at Wangtoo Substation	13/Mar/2024	12:00	13/Mar/2024	14:00	Load Will be shifted to 400 KV Bus-2	PLANNED	Requested	
672	RQ166684	OCC_216	slcdchp_sd	BUS	400 KV WANGTO_GIS(HP) - BUS 1	HPSEB	D	Annual testing and maintenance at Wangtoo Substation	12/Mar/2024	12:00	12/Mar/2024	14:00	Load will be shifted to 400 KV Bus-2	PLANNED	Requested	
673	RQ166750	OCC_216	jhakri_sd	BUS	400KV BUS 1 AT NATHPA JHAKRI(SJ)	SIVNL	D	Shutdown on 400KV Double Bus Bar System (Busbar-1, Busbar-2 and Bus Coupler) including Shutdown on all Generating Units (i.e. U#01 to U#06) for installing interface between Old GIS (B142 Model) and New GIS (T155-3) at the Common point of all three phases and performing HV Test on all Three phases of Unit. During Shutdown Busbar-3, Busbar-4, 25MVA Station Transformer bay, 80MVAR Bus Reactor bay and all 400KV Lines (NJ-KW-I&II, NJ-Gumma-I&II and NJ-Rampur-I&II) originating from NJHPS will remain in charged condition.	14/Mar/2024	09:00	20/Mar/2024	17:00	Retrofitting of 400KV GT Circuit Breaker of U#05 in GIS System of 1500MW Nathpa Jhakri HPS.	PLANNED	Requested	
674	RQ166751	OCC_216	jhakri_sd	BUS	400KV BUS 2 AT NATHPA JHAKRI(SJ)	SIVNL	D	Shutdown on 400KV Double Bus Bar System (Busbar-1, Busbar-2 and Bus Coupler) including Shutdown on all Generating Units (i.e. U#01 to U#06) for installing interface between Old GIS (B142 Model) and New GIS (T155-3) at the Common point of all three phases and performing HV Test on all Three phases of Unit. During Shutdown Busbar-3, Busbar-4, 25MVA Station Transformer bay, 80MVAR Bus Reactor bay and all 400KV Lines (NJ-KW-I&II, NJ-Gumma-I&II and NJ-Rampur-I&II) originating from NJHPS will remain in charged condition.	14/Mar/2024	09:00	20/Mar/2024	17:00	Retrofitting of 400KV GT Circuit Breaker of U#05 in GIS System of 1500MW Nathpa Jhakri HPS.	PLANNED	Requested	
675	RQ166748	OCC_216	jhakri_sd	BUS	400KV BUS 1 AT NATHPA JHAKRI(SJ)	SIVNL	D	Shutdown on 400KV Double Bus Bar System (Busbar-1, Busbar-2 and Bus Coupler) including Shutdown on all Generating Units (i.e. U#01 to U#06) for installing interface between Old GIS (B142 Model) and New GIS (T155-3) at the Common point of all three phases and performing HV Test on all Three phases of Unit. During Shutdown Busbar-3, Busbar-4, 25MVA Station Transformer bay, 80MVAR Bus Reactor bay and all 400KV Lines (NJ-KW-I&II, NJ-Gumma-I&II and NJ-Rampur-I&II) originating from NJHPS will remain in charged condition.	03/Mar/2024	09:00	09/Mar/2024	17:00	Retrofitting of 400KV GT Circuit Breaker of U#06 in GIS System of 1500MW Nathpa Jhakri HPS.	PLANNED	Requested	
676	RQ166749	OCC_216	jhakri_sd	BUS	400KV BUS 2 AT NATHPA JHAKRI(SJ)	SIVNL	D	Shutdown on 400KV Double Bus Bar System (Busbar-1, Busbar-2 and Bus Coupler) including Shutdown on all Generating Units (i.e. U#01 to U#06) for installing interface between Old GIS (B142 Model) and New GIS (T155-3) at the Common point of all three phases and performing HV Test on all Three phases of Unit. During Shutdown Busbar-3, Busbar-4, 25MVA Station Transformer bay, 80MVAR Bus Reactor bay and all 400KV Lines (NJ-KW-I&II, NJ-Gumma-I&II and NJ-Rampur-I&II) originating from NJHPS will remain in charged condition.	03/Mar/2024	09:00	09/Mar/2024	17:00	Retrofitting of 400KV GT Circuit Breaker of U#06 in GIS System of 1500MW Nathpa Jhakri HPS.	PLANNED	Requested	
677	RQ167039	OCC_216	slcdcdv_sd	BUS	400KV BUS 2 AT MUNDKA(DV)	DTL	D	Maintenance of 400KV Bus 2 isolators	14/Mar/2024	06:00	14/Mar/2024	17:00		PLANNED	Requested	
678	RQ167038	OCC_216	slcdcdv_sd	BUS	400KV BUS 1 AT MUNDKA(DV)	DTL	D	Maintenance of 400KV Bus 1 isolators	12/Mar/2024	06:00	12/Mar/2024	17:00		PLANNED	Requested	
679	RQ165934	OCC_216	stuup_sd	BUS	400KV BUS 1 AT SULTANPUR(UP)	UPPTCL	D	* Preventive Maintenance of Bus-A at 400KV S/S Sultanpur	13/Mar/2024	10:00	13/Mar/2024	16:00		PLANNED	Requested	

680	RQ165985	OCC_216	stuuop_sd	BUS	400KV BUS 1 AT PANKI(UP)	UPPTCL	C	* SHUTDOWN OF 400KV "A" BUS FOR STRINGING OF 220KV JACK BUS TWIN MOOSE X CONDUCTOR OF 500 MVA ICT-I AND 315MVA ICT-II	05/Mar/2024	10:00	18/Mar/2024	17:00		PLANNED	Requested
681	RQ165986	OCC_216	stuuop_sd	BUS	400KV BUS 2 AT LUCKNOW(UP)	UPPTCL	C	* For Upgradation of Bus-Bar Protection Panel from Electromechanical type X to Numerical Type at 400 KV Sub-Station, Sarojini	04/Mar/2024	09:00	11/Mar/2024	18:00		PLANNED	Requested
682	RQ166738	OCC_216	stuuop_sd	BUS	400KV BUS 1 AT MORADABAD(UP)	UPPTCL	D	* Maintenance work of both 400 KV Main Bus- A & B * Checking & tightening of all clamps & Connector.	04/Mar/2024	09:00	05/Mar/2024	18:00		PLANNED	Requested
683	RQ166739	OCC_216	stuuop_sd	BUS	400KV BUS 2 AT MORADABAD(UP)	UPPTCL	D	* Maintenance work of both 400 KV Main Bus- A & B * Checking & tightening of all clamps & Connector.	04/Mar/2024	09:00	05/Mar/2024	18:00		PLANNED	Requested
684	RQ165960	OCC_216	stuuop_sd	BUS	400KV BUS 2 AT BAREILLY(UP)	UPPTCL	C	* 19.01.2024 16:15:21 INDIA (11007707) Phone 9412738883 * 19.01.2024 16:11:45 INDIA (11007707) Phone 9412738883	04/Mar/2024	07:00	05/Mar/2024	18:00		PLANNED	Requested
685	RQ167062	OCC_216	bbmb_sd	BUS	400KV BUS 2 AT PANIPAT(BB)	BBMB	D	Yearly Mtc.	12/Mar/2024	08:00	12/Mar/2024	18:00		PLANNED	Requested
686	RQ167061	OCC_216	bbmb_sd	BUS	400KV BUS 1 AT PANIPAT(BB)	BBMB	D	Yearly mtc.	11/Mar/2024	08:00	11/Mar/2024	18:00		PLANNED	Requested
687	RQ167073	OCC_216	bbmb_sd	BUS	400KV BUS 1 AT DEHAR(BB)	BBMB	D	For attending fault in Bus Isolator No. 413 B-Phase.	04/Mar/2024	08:00	04/Mar/2024	18:00		PLANNED	Requested
688	RQ166847	OCC_216	sldcps_sd	BUS	400KV BUS 1 AT MAKHU(PS)	PS TCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-1	11/Mar/2024	08:00	11/Mar/2024	18:00		PLANNED	Requested
689	RQ166848	OCC_216	sldcps_sd	BUS	400KV BUS 2 AT MAKHU(PS)	PS TCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-2	04/Mar/2024	08:00	04/Mar/2024	18:00		PLANNED	Requested
690	RQ165986	OCC_216	stuuop_sd	BUS	400KV BUS 1 AT GR.NOIDA(UPC)	UPPCL	D	* Tightening work will be done at PG Bus Isolator(92A,Y phase)of 400 kv X Nawada Bay during this shutdown period.	03/Mar/2024	10:00	03/Mar/2024	16:00		PLANNED	Requested
691	RQ165981	OCC_216	sldcrs_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-2 @BABAI(RS)	RRV PNL	D	Quarterly Maintenance	05/Mar/2024	08:00	05/Mar/2024	18:00		PLANNED	Requested
692	RQ165982	OCC_216	sldcrs_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-1 @BABAI(RS)	RRV PNL	D	Quarterly Maintenance	04/Mar/2024	08:00	04/Mar/2024	18:00		PLANNED	Requested
693	RQ167163	OCC_216	sldcrs_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV BHILWARA(RS)	RRV PNL	D	Balance work of construction of RCC Fire wall at 400 KV GSS Bhilwara in between 400 KV CHHABRA LINE Bay (4352A) with 50 MVAR Reactor & 400 KV 50 MVAR BUS REACTOR	29/Mar/2024	08:00	15/Apr/2024	18:00		PLANNED	Requested
694	RQ165978	OCC_216	sldcrs_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400 KV KANKANI(RS)	RRV PNL	D	Preventive maintenance & Testing of bay and equipments	22/Mar/2024	08:00	22/Mar/2024	18:00		PLANNED	Requested
695	RQ165977	OCC_216	sldcrs_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	RRV PNL	D	maintenance work of bay equipments , isolators and testing work of bay equipments.	19/Mar/2024	08:00	19/Mar/2024	18:00		PLANNED	Requested
696	RQ165976	OCC_216	sldcrs_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV HINDAUN(RS)	RRV PNL	D	Yearly Maintenance work	18/Mar/2024	08:00	18/Mar/2024	18:00		PLANNED	Requested
697	RQ165979	OCC_216	sldcrs_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400 KV BABAI(RS)	RRV PNL	D	Quarterly Maintenance	15/Mar/2024	08:00	15/Mar/2024	18:00		PLANNED	Requested
698	RQ165975	OCC_216	sldcrs_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 2 AT 400KV BIKANER(RS)	RRV PNL	D	Routine Maintenance Work and testing	13/Mar/2024	08:00	13/Mar/2024	18:00		PLANNED	Requested
699	RQ167162	OCC_216	sldcrs_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV BHILWARA(RS)	RRV PNL	D	Balance work of construction of RCC Fire wall at 400 KV GSS Bhilwara in between 400 KV CHHABRA LINE Bay (4352A) with 50 MVAR Reactor & 400 KV 50 MVAR BUS REACTOR	11/Mar/2024	08:00	23/Mar/2024	18:00		PLANNED	Requested
700	RQ165974	OCC_216	sldcrs_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV BIKANER(RS)	RRV PNL	D	Routine Maintenance Work and testing	06/Mar/2024	08:00	06/Mar/2024	18:00		PLANNED	Requested
701	RQ166865	OCC_216	sldcps_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV NAKODAR(PGS)	PS TCL	D	Periodic Maintenance	27/Mar/2024	08:00	27/Mar/2024	18:00		PLANNED	Requested
702	RQ166864	OCC_216	sldcps_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(PS)	PS TCL	D	Nut bolt tightening of HV Jumpers, cleaning of bushes,BMW,CTR Panel and C&R Panels	27/Mar/2024	08:00	27/Mar/2024	18:00		PLANNED	Requested
703	RQ166866	OCC_216	sldcps_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV DHURI(PS)	PS TCL	D	Periodic Maintenance	21/Mar/2024	08:00	21/Mar/2024	18:00		PLANNED	Requested
704	RQ166387	OCC_216	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_II(PG)		D	for AMP works	22/Mar/2024	15:00	24/Mar/2024	23:00		PLANNED	Requested
705	RQ166017	OCC_216	stuuop_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV PANKI(UP)	UPPTCL	D	* SHUTDOWN OF 125MVAR BUS REACTOR FOR BAY MAINTENANCE	20/Mar/2024	10:00	20/Mar/2024	17:00		PLANNED	Requested
706	RQ165987	OCC_216	stuuop_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV SULTANPUR(UP)	UPPTCL	D	* Routine Protection testing & Preventive Maintenance of Reactor	19/Mar/2024	10:00	19/Mar/2024	16:00		PLANNED	Requested

707	RQ166021	OCC_216	stuup_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV SARNATH(UP)	UPPTCL	D	* For testing of relay and Tandelta of Bushing & CT	14/Mar/2024	09:00	14/Mar/2024	18:00		PLANNED	Requested
708	RQ165988	OCC_216	stuup_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV MATHURA(UP)	UPPTCL	C	* for attening leakage from bushing CT and re-centrifuging	12/Mar/2024	08:00	14/Mar/2024	20:00		PLANNED	Requested
709	RQ166014	OCC_216	stuup_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400 KV LUCKNOW(UP)	UPPTCL	D	* For Upgradation of Bus-Bar Protection Panel from E/M to Numerical Type X (Connection of CT Bus-Bar Protection Core, Interc	10/Mar/2024	09:00	10/Mar/2024	18:00		PLANNED	Requested
710	RQ166700	OCC_216	stuup_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV FIROZABAD(PJFTL)	UPPTCL	D	Annual Maintenance Work.	06/Mar/2024	08:00	06/Mar/2024	18:00	Shutdown is requested for carrying out Annual Maintenance Work.	PLANNED	Requested
711	RQ166366	OCC_216	cpcc1_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV BALLABHGARH(PG)	POWERGRID	C	For replacement of old 80MVAR Bus Reactor from 125 mvar in Under O&M-ADD CAP	12/Mar/2024	08:00	20/Mar/2024	18:00		PLANNED	Requested
712	RQ166373	OCC_216	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV BHADLA_2 (PG)	POWERGRID	D	for AMP works	11/Mar/2024	17:00	11/Mar/2024	23:00		PLANNED	Requested
713	RQ166365	OCC_216	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 2 AT 400KV KANKROLI(PG)	POWERGRID	D	For implementation of New settings and testing of relays during Bau upgradation work	11/Mar/2024	09:00	11/Mar/2024	18:00		PLANNED	Requested
714	RQ165973	OCC_216	slcdrs_sd	BR/BSR/MSC/M SR	63 MVAR BUS REACTOR NO 2 AT 400 KV KAWAI SCTPS(APR)	RRVNL_APRL	C	Annual maintenance and testing of Bay equipments (Bay 408 & 409) and Bus Reactor-2	11/Mar/2024	08:00	12/Mar/2024	18:00		PLANNED	Requested
715	RQ165972	OCC_216	slcdrs_sd	BR/BSR/MSC/M SR	63 MVAR BUS REACTOR NO 1 AT 400 KV KAWAI SCTPS(APR)	RRVNL_APRL	C	Annual maintenance and testing of Bay equipments (Bay 401 & 402) and Bus Reactor-1	07/Mar/2024	08:00	08/Mar/2024	18:00		PLANNED	Requested
716	RQ167139	OCC_216	bbmb_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV PANIPAT(BB)	BBMB	D	Yearly mtc.	02/Mar/2024	08:00	02/Mar/2024	18:00		PLANNED	Requested
717	RQ166525	OCC_216	cpcc1_sd	BAY	206 MAIN BAY - 400/220 kv 500 MVA ICT 2 AT BIKANER(PG) (POWERGRID)		D	FOR CB OVERHAULLING WORK	29/Mar/2024	15:00	29/Mar/2024	23:00		PLANNED	Requested
718	RQ166521	OCC_216	cpcc1_sd	BAY	421 MAIN BAY - 400/220KV 500 MVA ICT 1 AT NEEMRANA(PG)		C	AMP & CB OVERHOLLING WORK	29/Mar/2024	08:00	31/Mar/2024	18:00		PLANNED	Requested
719	RQ166520	OCC_216	cpcc1_sd	BAY	410 MAIN BAY - 400KV NEEMRANA-MANESAR (PG) CKT-2 AT NEEMRANA(PG)		C	AMP & CB OVERHOLLING WORK	26/Mar/2024	08:00	28/Mar/2024	18:00		PLANNED	Requested
720	RQ166514	OCC_216	cpcc1_sd	BAY	409 MAIN BAY - 400KV KURUKSHETRA-JALANDHAR (PG) CKT-1 AT KURUKSHETRA(PG)		C	CB Rectification work	26/Mar/2024	08:00	30/Mar/2024	18:00		PLANNED	Requested
721	RQ166519	OCC_216	cpcc1_sd	BAY	415 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV NEEMRANA(PG)		C	AMP & CB OVERHOLLING WORK	21/Mar/2024	08:00	23/Mar/2024	18:00		PLANNED	Requested
722	RQ166522	OCC_216	cpcc1_sd	BAY	403 MAIN BAY - 125 MVAR BUS REACTOR NO 2 AT 400KV KANKROLI(PG)		D	AMP	20/Mar/2024	09:00	20/Mar/2024	18:00		PLANNED	Requested
723	RQ166523	OCC_216	cpcc1_sd	BAY	407 MAIN BAY - 400KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1 AT KANKROLI(PG)		D	AMP & CB OVERHAULLING WORK	19/Mar/2024	09:00	19/Mar/2024	18:00		PLANNED	Requested
724	RQ166506	OCC_216	cpcc1_sd	BAY	40152A MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)		D	BAY AMP WORK	18/Mar/2024	09:00	18/Mar/2024	18:00		PLANNED	Requested
725	RQ166518	OCC_216	cpcc1_sd	BAY	420 TIE BAY - 400KV BHIWADI-NEEMRANA (PG) CKT-1 AND 400/220KV 500 MVA ICT 1 AT NEEMRANA(PG)		C	AMP & CB OVERHOLLING WORK	18/Mar/2024	08:00	20/Mar/2024	18:00		PLANNED	Requested
726	RQ166513	OCC_216	cpcc1_sd	BAY	425 MAIN BAY - 400KV KURUKSHETRA-SONIPAT (PG) CKT-1 AT KURUKSHETRA(PG)		C	CB Rectification work	16/Mar/2024	08:00	20/Mar/2024	18:00		PLANNED	Requested
727	RQ166505	OCC_216	cpcc1_sd	BAY	425 MAIN BAY - 400KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1 AT SIKAR(PG)		D	BAY AMP WORK	15/Mar/2024	09:00	15/Mar/2024	18:00		PLANNED	Requested
728	RQ166504	OCC_216	cpcc1_sd	BAY	422 MAIN BAY - 400KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2 AT SIKAR(PG)		D	BAY AMP WORK	14/Mar/2024	09:00	14/Mar/2024	18:00		PLANNED	Requested
729	RQ166508	OCC_216	cpcc1_sd	BAY	415 MAIN BAY - 125 MVAR BUS REACTOR NO 2 AT 400KV SONIPAT(PG)		D	BAY AMP WORK	12/Mar/2024	09:00	12/Mar/2024	18:00		PLANNED	Requested
730	RQ166524	OCC_216	cpcc1_sd	BAY	413 MAIN BAY - 400KV AGRA-BALLABHGARH (PG) CKT-1 AT BALLABHGARH(PG)		D	FOR BAY AMP WORK	11/Mar/2024	09:00	11/Mar/2024	18:00		PLANNED	Requested

731	RQ166517	OCC_216	cpcc1_sd	BAY	411 TIE BAY - 400KV NEEMRANA-MANESAR (PG) CKT-2 AND FUTURE AT NEEMRANA(PG)		C	AMP & CB OVERHOLLING WORK	11/Mar/2024	08:00	13/Mar/2024	18:00		PLANNED	Requested	
732	RQ166512	OCC_216	cpcc1_sd	BAY	416 MAIN BAY - 400KV KURUKSHETRA(PG)-NAKODAR(PG) (PG) CKT-1 AT KURUKSHETRA(PG)		C	CB Rectification work	11/Mar/2024	08:00	15/Mar/2024	18:00		PLANNED	Requested	
733	RQ166534	OCC_216	cpcc1_sd	BAY	422 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV BHADLA_2 (PG) (POWERGRID)		D	for AMP works	07/Mar/2024	17:00	07/Mar/2024	23:00		PLANNED	Requested	
734	RQ166516	OCC_216	cpcc1_sd	BAY	408 TIE BAY - 400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-2 (POWERGRID) AND 400 KV NEEMRANA-SIKAR (PG) CKT-2 AT 400 KV NEEMRANA(PG) (POWERGRID)		C	AMP & CB OVERHOLLING WORK	07/Mar/2024	08:00	09/Mar/2024	18:00		PLANNED	Requested	
735	RQ166533	OCC_216	cpcc1_sd	BAY	421 MAIN BAY - 400 KV BHADLA_2 - BHADLA (PG) CKT-2 (POWERGRID)		D	for AMP works	06/Mar/2024	17:00	06/Mar/2024	23:00		PLANNED	Requested	
736	RQ166507	OCC_216	cpcc1_sd	BAY	411 TIE BAY - 400 KV BHINMAL(PG)-BARMER(RS) (RS) CKT-2 (POWERGRID) AND FUTURE AT 400 KV BHINMAL(PG) (POWERGRID)		C	For Bay Extension work -under 55-95 package	06/Mar/2024	07:00	07/Mar/2024	18:00		PLANNED	Requested	
737	RQ166515	OCC_216	cpcc1_sd	BAY	405 TIE BAY - 400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-1 (POWERGRID) AND 400 KV NEEMRANA(PG)-BABAI(RS) (NRSS36) CKT-1 AT 400 KV NEEMRANA(PG) (POWERGRID)		C	AMP & CB OVERHOLLING WORK	04/Mar/2024	08:00	06/Mar/2024	18:00		PLANNED	Requested	
738	RQ166530	OCC_216	cpcc1_sd	BAY	418 MAIN BAY - 400 KV BHADLA_2 - BHADLA (PG) CKT-1 (POWERGRID)		D	for AMP works	03/Mar/2024	17:00	03/Mar/2024	23:00		PLANNED	Requested	
739	RQ167178	OCC_216	slcdcrs_sd	BAY	407 MAIN BAY - 400KV BHILWARA(RS)-CHHABRA(RVUN) (RS) CKT-1 AT BHILWARA(RS)	RRVPNL	D	Balance work of construction of RCC Fire wall at 400 KV GSS Bhilwara in between 400 KV CHHABRA LINE Bay (4352A) with 50 MVAR Reactor & 400 KV 50 MVAR BUS REACTOR	29/Mar/2024	08:00	15/Apr/2024	18:00		PLANNED	Requested	
740	RQ166064	OCC_216	slcdcrs_sd	BAY	411-52T TIE BAY - 765/400 KV 1500 MVA ICT 3 AT ANTA(RS) AND FUTURE AT 400 KV ANTA(RS)	RRVPNL	D	Quarterly Maintenance & Testing work	22/Mar/2024	08:00	22/Mar/2024	18:00		PLANNED	Requested	
741	RQ166063	OCC_216	slcdcrs_sd	BAY	411-52 D MAIN BAY - 400KV BUS 2 AT ANTA(RS) AND FUTURE AT 400 KV ANTA(RS)	RRVPNL	D	Quarterly Maintenance & Testing work	22/Mar/2024	08:00	22/Mar/2024	18:00		PLANNED	Requested	
742	RQ166057	OCC_216	slcdcrs_sd	BAY	408-52C MAIN BAY - 400 KV ANTA-CHHABRA SCTPS (RS) CKT-2 (RRVPNL)	RRVPNL	D	Quarterly Maintenance & Testing work	21/Mar/2024	08:00	21/Mar/2024	18:00		PLANNED	Requested	
743	RQ166058	OCC_216	slcdcrs_sd	BAY	408-52T TIE BAY - 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1 (RRVPNL) AND 400 KV ANTA-CHHABRA SCTPS (RS) CKT-2 AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance & Testing work	20/Mar/2024	08:00	20/Mar/2024	18:00		PLANNED	Requested	
744	RQ166072	OCC_216	slcdcrs_sd	BAY	412T TIE BAY - 765/400 KV 1500 MVA ICT 3 AT PHAGI(RS) (RRVPNL) AND FUTURE AT 400 KV PHAGI(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance work	18/Mar/2024	08:00	18/Mar/2024	18:00		PLANNED	Requested	
745	RQ166059	OCC_216	slcdcrs_sd	BAY	404-52T TIE BAY - 400 KV ANTA-KALISINDH (RS) CKT-1 (RRVPNL) AND FUTURE AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance & Testing work	17/Mar/2024	08:00	17/Mar/2024	18:00		PLANNED	Requested	
746	RQ166061	OCC_216	slcdcrs_sd	BAY	403-52T TIE BAY - 400 KV ANTA-KALISINDH (RS) CKT-2 (RRVPNL) AND FUTURE AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance & Testing work	16/Mar/2024	08:00	16/Mar/2024	18:00		PLANNED	Requested	

747	RQ166073	OCC_216	slcdcrs_sd	BAY	412C MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT PHAGI(RS) (RRVPNL) AT 400 KV PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	15/Mar/2024	08:00	15/Mar/2024	18:00			PLANNED	Requested	
748	RQ166066	OCC_216	slcdcrs_sd	BAY	409-52D MAIN BAY - 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2 (RRVPNL)	RRVPNL	D	Quarterly Maintenance & Testing work	15/Mar/2024	08:00	15/Mar/2024	18:00			PLANNED	Requested	
749	RQ166065	OCC_216	slcdcrs_sd	BAY	408-52D MAIN BAY - 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1 (RRVPNL)	RRVPNL	D	Quarterly Maintenance & Testing work	14/Mar/2024	08:00	14/Mar/2024	18:00			PLANNED	Requested	
750	RQ166074	OCC_216	slcdcrs_sd	BAY	40452T TIE BAY - 400KV BASSI(PG)-PHAGI(RS) (PG) CKT-2 AND FUTURE AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	13/Mar/2024	08:00	13/Mar/2024	18:00			PLANNED	Requested	
751	RQ166067	OCC_216	slcdcrs_sd	BAY	406-52D MAIN BAY - 400 KV ANTA-CHHABRA SCTPS (RS) CKT-1 (RRVPNL)	RRVPNL	D	Quarterly Maintenance & Testing work	13/Mar/2024	08:00	13/Mar/2024	18:00			PLANNED	Requested	
752	RQ166075	OCC_216	slcdcrs_sd	BAY	40552T TIE BAY - 400KV BASSI(PG)-PHAGI(RS) (PG) CKT-1 AND FUTURE AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	11/Mar/2024	08:00	11/Mar/2024	18:00			PLANNED	Requested	
753	RQ167173	OCC_216	slcdcrs_sd	BAY	407 MAIN BAY - 400KV BHILWARA(RS)-CHHABRA(RVUN) (RS) CKT-1 AT BHILWARA(RS)	RRVPNL	D	Balance work of construction of RCC Fire wall at 400 KV GSS Bhilwara in between 400 KV CHHABRA LINE Bay (4352A) with 50 MVAR Reactor & 400 KV 50 MVAR BUS REACTOR	11/Mar/2024	08:00	23/Mar/2024	18:00			PLANNED	Requested	
754	RQ166060	OCC_216	slcdcrs_sd	BAY	404-52D MAIN BAY - 400 KV ANTA-KALISINDH (RS) CKT-1 (RRVPNL)	RRVPNL	D	Quarterly Maintenance & Testing work	10/Mar/2024	08:00	10/Mar/2024	18:00			PLANNED	Requested	
755	RQ166062	OCC_216	slcdcrs_sd	BAY	403-52D MAIN BAY - 400 KV ANTA-KALISINDH (RS) CKT-2 (RRVPNL)	RRVPNL	D	Quarterly Maintenance & Testing work	09/Mar/2024	08:00	09/Mar/2024	18:00			PLANNED	Requested	
756	RQ166055	OCC_216	slcdcrs_sd	BAY	402-52T TIE BAY - 400 KV ANTA(RS)-KOTA(PG) (RS) CKT-1 (RRVPNL) AND 400 KV ANTA-CHHABRA (RS) CKT-1 AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance & Testing work	03/Mar/2024	08:00	03/Mar/2024	18:00			PLANNED	Requested	
757	RQ166056	OCC_216	slcdcrs_sd	BAY	402-52C MAIN BAY - 400 KV ANTA(RS)-KOTA(PG) (RS) CKT-1 (RRVPNL)	RRVPNL	D	Quarterly Maintenance & Testing work	02/Mar/2024	08:00	02/Mar/2024	18:00			PLANNED	Requested	
758	RQ166054	OCC_216	slcdcrs_sd	BAY	402-52D MAIN BAY - 400 KV ANTA-CHHABRA (RS) CKT-1 (RRVPNL)	RRVPNL	D	Quarterly Maintenance & Testing work	01/Mar/2024	08:00	01/Mar/2024	18:00			PLANNED	Requested	
759	RQ166929	OCC_216	ntpcos_sd	BAY	402 TIE BAY - 400/11 KV 600 MVA GT 1 AT RIHAND(NT) AND 400/132 KV 200 MVA ICT 1 AT RIHAND(NT)	NTPC	C	breaker OH works by OEM as servicing PO is going to expire in near future	28/Mar/2024	07:00	06/Apr/2024	20:00	bay shutdown required on continuous basis		PLANNED	Requested	
760	RQ166656	OCC_216	singrauli_sd	BAY	405 BUS COUPLER BAY - 400KV BUS 1 AT SINGRAULI(NT) AND 400KV BUS 2 AT SINGRAULI(NT)	NTPC	C	BUS COUPLER BUS-01 ISOLATOR REPLACEMENT	25/Mar/2024	08:00	27/Mar/2024	18:00	BUS-01 SHUTDOWN IS REQUIRED		PLANNED	Requested	
761	RQ166655	OCC_216	singrauli_sd	BAY	407 MAIN BAY - 400 KV SINGRAULI(NT)-ANPARA(UP) (PG) CKT-1 AT SINGRAULI(NT)	NTPC	C	BUS-01 ISOLATOR REPLACEMENT	22/Mar/2024	08:00	25/Mar/2024	18:00	LINE WILL BE CHARGED THROUGH TRANSFER BREAKER		PLANNED	Requested	
762	RQ166927	OCC_216	ntpcos_sd	BAY	407 MAIN BAY - 400/11 KV 600 MVA GT 2 AT RIHAND(NT) (NTPC)	NTPC	C	breaker OH works by OEM as servicing PO is going to expire in near future	18/Mar/2024	07:00	27/Mar/2024	20:00	bay shutdown required on continuous basis		PLANNED	Requested	
763	RQ166581	OCC_216	cpcc1_sd	BAY	422 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT BIKANER(PG) (POWERGRID) AT 400 KV BIKANER(PG)	POWERGRID	C	FOR CB OVERHAULLING WORK	27/Mar/2024	15:00	27/Mar/2024	23:00			PLANNED	Requested	
764	RQ167282	OCC_216	cpcc3_sd	BAY	412 MAIN BAY - 400/220KV 315 MVA ICT 1 AT SOHAWAL(PG)	POWERGRID	C	For CB Pole Overhauling	25/Mar/2024	10:00	30/Mar/2024	18:00			PLANNED	Requested	
765	RQ167293	OCC_216	cpcc3_sd	BAY	408 MAIN BAY - 400 KV MAJ(U)-BALLAJI(PG) (PG) CKT-1 (POWERGRID)	POWERGRID	C	FOR CB Retrofitment Work	24/Mar/2024	10:00	29/Mar/2024	18:00			PLANNED	Requested	
766	RQ166496	OCC_216	cpcc2_sd	BAY	414 TIE BAY - 50 MVAR BUS REACTOR NO 1 AT 400KV MOGA(PG) (POWERGRID) AND 400 KV KISHENPUR-MOGA (PG) CKT-1 AT 400 KV MOGA(PG) (POWERGRID)	POWERGRID	C	Overhauling work of CB of 414 Bay	21/Mar/2024	08:00	25/Mar/2024	18:00	Kindly approve		PLANNED	Requested	

767	RQ166551	OCC_216	cpcc3_sd	BAY	423 TIE BAY - 400 KV KURUKSHETRA(PG)-NAKODAR(PG) (PG) CKT-1 AND FUTURE AT 400 KV NAKODAR(PG)	POWERGRID	C	CB Rectification work	21/Mar/2024	08:00	25/Mar/2024	18:00			PLANNED	Requested	
768	RQ167292	OCC_216	cpcc3_sd	BAY	415 MAIN BAY - 400KV BALIA(PG)-BIHARSHARIFF(PG) (UNDEF) CKT-1 AT BALIA(PG)	POWERGRID	C	FOR CB Retrofitment Work	19/Mar/2024	10:00	26/Mar/2024	18:00			PLANNED	Requested	
769	RQ167281	OCC_216	cpcc3_sd	BAY	414 TIE BAY - 400KV BUS 1 AT SOHAWAL(PG) (POWERGRID) AND 63 MVAR BUS REACTOR NO 2 AT 400 KV SOHAWAL(PG) AT 400 KV SOHAWAL(PG) (POWERGRID)	POWERGRID	C	For CB Pole Overhauling	19/Mar/2024	10:00	23/Mar/2024	18:00			PLANNED	Requested	
770	RQ167298	OCC_216	cpcc3_sd	BAY	405 TIE BAY - 400 KV ALLAHABAD-FATEHPUR (PG) CKT-3 (POWERGRID) AND 400/220 KV 315 MVA ICT 2 AT ALLAHABAD(PG) AT 400 KV ALLAHABAD(PG) (POWERGRID)	POWERGRID	C	For Circuit Breaker Mechanism Overhauling	15/Mar/2024	10:00	18/Mar/2024	18:00			PLANNED	Requested	
771	RQ166077	OCC_216	slcds_sd	BAY	410 MAIN BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2 AT PHAGI(RS)	POWERGRID	D	Quarterly Maintenance work	14/Mar/2024	08:00	14/Mar/2024	18:00			PLANNED	Requested	
772	RQ166552	OCC_216	cpcc3_sd	BAY	417 TIE BAY - 400 KV BHIWADI-NEEMIRANA (PG) CKT-1 (POWERGRID) AND 400KV BUS 1 AT BHIWADI(PG) AT 400 KV BHIWADI(PG) (POWERGRID)	POWERGRID	C	AMP & CB OVERHOLLING WORK	14/Mar/2024	08:00	16/Mar/2024	18:00			PLANNED	Requested	
773	RQ167296	OCC_216	cpcc3_sd	BAY	409 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT ALLAHABAD(PG) (POWERGRID)	POWERGRID	C	FOR CB Retrofitment Work	13/Mar/2024	10:00	22/Mar/2024	18:00			PLANNED	Requested	
774	RQ166082	OCC_216	slcds_sd	BAY	423 TIE BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1 AND FUTURE AT 400 KV AJMER(RS)	POWERGRID	D	Half Yearly maintenance & Testing work of associated equipments	13/Mar/2024	08:00	13/Mar/2024	18:00			PLANNED	Requested	
775	RQ167280	OCC_216	cpcc3_sd	BAY	408 TIE BAY - 400KV BALIA-SOHAWAL (PG) CKT-1 AND 400/220KV 315 MVA ICT 2 AT SOHAWAL(PG)	POWERGRID	C	For Mechanism CB Overhauling	12/Mar/2024	10:00	16/Mar/2024	18:00			PLANNED	Requested	
776	RQ166078	OCC_216	slcds_sd	BAY	407 MAIN BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1 AT PHAGI(RS)	POWERGRID	D	Quarterly Maintenance work	12/Mar/2024	08:00	12/Mar/2024	18:00			PLANNED	Requested	
777	RQ166083	OCC_216	slcds_sd	BAY	422 MAIN BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1 AT AJMER(RS)	POWERGRID	D	Half Yearly maintenance & Testing work of associated equipments	12/Mar/2024	08:00	12/Mar/2024	18:00			PLANNED	Requested	
778	RQ167294	OCC_216	cpcc3_sd	BAY	409 MAIN BAY - 400 KV MAJU(LP)-RASRA (LP) (PG) CKT-1 (POWERGRID)	POWERGRID	C	FOR CB Retrofitment Work	10/Mar/2024	10:00	15/Mar/2024	18:00			PLANNED	Requested	
779	RQ167291	OCC_216	cpcc3_sd	BAY	413 MAIN BAY - 400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-2 (POWERGRID) AND 400KV BUS 1 AT BALIA(PG) AT 400 KV BALIA(PG) (POWERGRID)	POWERGRID	C	FOR CB Retrofitment Work	10/Mar/2024	10:00	17/Mar/2024	18:00			PLANNED	Requested	
780	RQ167324	OCC_216	cpcc3_sd	BAY	425 TIE BAY - SVC NO 2(-140/+140MVAR) AT 400 KV KANPUR(PG) (POWERGRID) AND 400/220 KV 315 MVA ICT 1 AT KANPUR(PG) AT 400 KV KANPUR(PG) (POWERGRID)	POWERGRID	C	'Dismantling of Hapem make isolator of 425-89A and installation of new isolator	08/Mar/2024	08:00	12/Mar/2024	18:00			PLANNED	Requested	
781	RQ167323	OCC_216	cpcc3_sd	BAY	424 MAIN BAY - SVC NO 2(-140/+140MVAR) AT 400 KV KANPUR(PG)	POWERGRID	C	'Dismantling of Hapem make isolator of 425-89A and installation of new isolator	08/Mar/2024	08:00	12/Mar/2024	18:00			PLANNED	Requested	
782	RQ167106	OCC_216	bbmb_sd	BAY	X6 CB MAIN BAY - 400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1 AT BHIWANI(BB)	POWERGRID	D	Quarterly mtc	07/Mar/2024	08:00	07/Mar/2024	18:00			PLANNED	Requested	

783	RQ166616	OCC_216	cpcc1_sd	BAY	411 TIE BAY - 400 KV BHINMAL(PG)-BARMER(RS) (RS) CKT-2 (POWERGRID) AND FUTURE AT 400 KV BHINMAL(PG) (POWERGRID)	POWERGRID	C	For Bay Extension work -under SS-95 package	07/Mar/2024	08:00	08/Mar/2024	18:00		PLANNED	Requested	
784	RQ166080	OCC_216	slcdcs_sd	BAY	420 TIE BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2 AND FUTURE AT 400 KV AJMER(RS)	POWERGRID	D	Half Yearly maintenance & Testing work of associated equipments	07/Mar/2024	08:00	07/Mar/2024	18:00		PLANNED	Requested	
785	RQ166081	OCC_216	slcdcs_sd	BAY	419 MAIN BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2 AT AJMER(RS)	POWERGRID	D	Half Yearly maintenance & Testing work of associated equipments	06/Mar/2024	08:00	06/Mar/2024	18:00		PLANNED	Requested	
786	RQ167279	OCC_216	cpcc3_sd	BAY	409 MAIN BAY - 400/220KV 315 MVA ICT 2 AT SOHAWAL(PG)	POWERGRID	C	For Mechanism CB Overhauling	05/Mar/2024	10:00	09/Mar/2024	18:00		PLANNED	Requested	
787	RQ167297	OCC_216	cpcc3_sd	BAY	403 MAIN BAY - 400/220 KV 315 MVA ICT 3 AT ALLAHABAD(PG) (POWERGRID) AT 400 KV ALLAHABAD(PG)	POWERGRID	C	For Circuit Breaker Mechanism Overhauling	05/Mar/2024	10:00	08/Mar/2024	18:00		PLANNED	Requested	
788	RQ167295	OCC_216	cpcc3_sd	BAY	406 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT ALLAHABAD(PG) (POWERGRID) AT 400 KV ALLAHABAD(PG)	POWERGRID	C	FOR CB Retrofitment Work	02/Mar/2024	10:00	11/Mar/2024	18:00		PLANNED	Requested	
789	RQ167290	OCC_216	cpcc3_sd	BAY	407 MAIN BAY - 400 KV BALIA-PATNA (PG) CKT-2 AND 400KV BUS 1 AT BALIA(PG)	POWERGRID	C	FOR CB Retrofitment Work	02/Mar/2024	10:00	08/Mar/2024	18:00		PLANNED	Requested	
790	RQ167105	OCC_216	bbmb_sd	BAY	X8-CB MAIN BAY - 400 KV DADR(NT)-PANIPAT(BB) (PG) CKT-2 (POWERGRID) AT 400KV PANIPAT(BB)	POWERGRID	D	Yearly Mtc.	01/Mar/2024	08:00	01/Mar/2024	18:00		PLANNED	Requested	
791	RQ166880	OCC_216	slcdps_sd	BAY	415 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV MUKTSAR(PSTCL) AT 400 KV MUKTSAR(PSTCL)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	26/Mar/2024	08:00	26/Mar/2024	18:00		PLANNED	Requested	
792	RQ166881	OCC_216	slcdps_sd	BAY	414 TIE BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV MUKTSAR(PSTCL) AND FUTURE AT 400 KV MUKTSAR(PSTCL)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	22/Mar/2024	08:00	22/Mar/2024	18:00		PLANNED	Requested	
793	RQ166874	OCC_216	slcdps_sd	BAY	411 TIE BAY - 400 KV BEHMAN JASSA SINGH (PS)-HMEL (PS) (PSTCL) CKT-1 (PSTCL) AND FUTURE AT 400 KV BEHMAN JASSA SINGH (PS) (PSTCL)	PSTCL	D	Periodical Maintainance	21/Mar/2024	08:00	21/Mar/2024	18:00		PLANNED	Requested	
794	RQ166875	OCC_216	slcdps_sd	BAY	410 MAIN BAY - 400 KV BEHMAN JASSA SINGH (PS)-HMEL (PS) (PSTCL) CKT-1 (PSTCL) AT 400 KV BEHMAN JASSA SINGH (PS)	PSTCL	D	Periodical Maintainance	19/Mar/2024	08:00	19/Mar/2024	18:00		PLANNED	Requested	
795	RQ166885	OCC_216	slcdps_sd	BAY	412 MAIN BAY - 400/220KV 315 MVA ICT 2 AT MUKTSAR(PSTCL)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	18/Mar/2024	08:00	18/Mar/2024	18:00		PLANNED	Requested	
796	RQ166882	OCC_216	slcdps_sd	BAY	411 TIE BAY - 400/220KV 315 MVA ICT 2 AT MUKTSAR(PSTCL) AND FUTURE	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	15/Mar/2024	08:00	15/Mar/2024	18:00		PLANNED	Requested	
797	RQ166876	OCC_216	slcdps_sd	BAY	408 TIE BAY - 400 KV BEHMAN JASSA SINGH (PS)-HMEL (PS) (PSTCL) CKT-2 (PSTCL) AND FUTURE AT 400 KV BEHMAN JASSA SINGH (PS) (PSTCL)	PSTCL	D	Periodical Maintainance	14/Mar/2024	08:00	14/Mar/2024	18:00		PLANNED	Requested	
798	RQ166877	OCC_216	slcdps_sd	BAY	407 MAIN BAY - 400 KV BEHMAN JASSA SINGH (PS)-HMEL (PS) (PSTCL) CKT-2 (PSTCL) AT 400 KV BEHMAN JASSA SINGH (PS)	PSTCL	D	Periodical Maintainance	12/Mar/2024	08:00	12/Mar/2024	18:00		PLANNED	Requested	
799	RQ166884	OCC_216	slcdps_sd	BAY	409 MAIN BAY - 400/220KV 315 MVA ICT 1 AT MUKTSAR(PSTCL)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	11/Mar/2024	08:00	11/Mar/2024	18:00		PLANNED	Requested	

800	RQ166878	OCC_216	sldcps_sd	BAY	405 TIE BAY - 400 KV BEHMAN JASSA SINGH (PS)- TALWANDI SABOO(PSG) (PSTCL) CKT-1 (PSTCL) AND FUTURE AT 400 KV BEHMAN JASSA SINGH (PS) (PSTCL)	PSSTCL	D	Periodical Maintenance	07/Mar/2024	08:00	07/Mar/2024	18:00		PLANNED	Requested	
801	RQ166879	OCC_216	sldcps_sd	BAY	404 MAIN BAY - 400 KV BEHMAN JASSA SINGH (PS)- TALWANDI SABOO(PSG) (PSTCL) CKT-1 (PSTCL) AT 400 KV BEHMAN JASSA SINGH (PS)	PSSTCL	D	Periodical Maintenance	05/Mar/2024	08:00	05/Mar/2024	18:00		PLANNED	Requested	
802	RQ166883	OCC_216	sldcps_sd	BAY	408 TIE BAY - 400/220KV 315 MVA ICT 1 AT MUKTSAR(PS) AND FUTURE	PSSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	04/Mar/2024	08:00	04/Mar/2024	18:00		PLANNED	Requested	
803	RQ166084	OCC_216	sldcps_sd	BAY	413 MAIN BAY - 400KV CHHABRA(RVUN)- KAWAI SCTPS(APR) (RS) CKT-1 AT KAWAI SCTPS(APR)	APL	C	Circuit Breaker Overhauling	20/Mar/2024	08:00	21/Mar/2024	18:00		PLANNED	Requested	
804	RQ166079	OCC_216	sldcps_sd	BAY	407 MAIN BAY - 400KV ANTA(RS)- KAWAI SCTPS(APR) (RS) CKT-2 AT KAWAI SCTPS(APR)	APL	C	Circuit Breaker Overhauling	18/Mar/2024	08:00	19/Mar/2024	18:00		PLANNED	Requested	
805	RQ166711	OCC_216	stuup_sd	BAY	410 MAIN BAY - 400 KV SAMBHAL_PRSTL - RAMPUR_PRSTL (UP) CKT-1 (UPPTCL) AT 400 KV RAMPUR_PRSTL (UP)	UPPTCL	D	ANNUAL MAINTENANCE	15/Mar/2024	09:00	15/Mar/2024	17:30		PLANNED	Requested	
806	RQ166707	OCC_216	stuup_sd	BAY	407 MAIN BAY - 400 KV SAMBHAL_PRSTL - RAMPUR_PRSTL (UP) CKT-2 (UPPTCL) AT 400 KV RAMPUR_PRSTL (UP)	UPPTCL	D	ANNUAL MAINTENANCE	14/Mar/2024	09:00	14/Mar/2024	17:30		PLANNED	Requested	
807	RQ166928	OCC_216	sldcup_sd	BAY	411 TIE BAY - 400 KV SAMBHAL_PRSTL - RAMPUR_PRSTL (UP) CKT-1 (UPPTCL) AND 400/220 KV 500 MVA ICT 1 AT RAMPUR_PRSTL (UP) AT 400 KV RAMPUR_PRSTL (UP) (UPPTCL)	UPPTCL	C	For Annual Maintenance & Testing work	13/Mar/2024	08:00	13/Mar/2024	18:00		PLANNED	Requested	
808	RQ166706	OCC_216	stuup_sd	BAY	412 MAIN BAY - 400/220 KV 500 MVA ICT 1 AT RAMPUR_PRSTL (UP) (UPPTCL) AT 400 KV RAMPUR_PRSTL (UP)	UPPTCL	D	ANNUAL MAINTENANCE	11/Mar/2024	09:00	11/Mar/2024	17:30		PLANNED	Requested	
809	RQ166732	OCC_216	stuup_sd	BAY	412 MAIN BAY - 400/220 KV 500 MVA ICT 1 AT RAMPUR_PRSTL (UP) (UPPTCL) AT 400 KV RAMPUR_PRSTL (UP)	UPPTCL	D	ANNUAL MAINTENANCE	11/Mar/2024	09:00	11/Mar/2024	17:30		PLANNED	Requested	
810	RQ166740	OCC_216	stuup_sd	BAY	401 MAIN BAY - 400KV DADR(NT)-GR.NOIDA(UPC) (PG) CKT-1 AT GR.NOIDA(UPC)	UPPTCL	D	* Routine Testing will be done of Dadri bay during this shutdown period.	10/Mar/2024	10:00	10/Mar/2024	16:00		PLANNED	Requested	
811	RQ166704	OCC_216	stuup_sd	BAY	413 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT RAMPUR_PRSTL (UP) (UPPTCL) AT 400 KV RAMPUR_PRSTL (UP)	UPPTCL	D	ANNUAL MAINTENANCE	09/Mar/2024	09:00	09/Mar/2024	17:30		PLANNED	Requested	
812	RQ166705	OCC_216	stuup_sd	BAY	413 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT RAMPUR_PRSTL (UP) (UPPTCL) AT 400 KV RAMPUR_PRSTL (UP)	UPPTCL	D	ANNUAL MAINTENANCE	09/Mar/2024	09:00	09/Mar/2024	17:30		PLANNED	Requested	
813	RQ166731	OCC_216	stuup_sd	BAY	413 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT RAMPUR_PRSTL (UP) (UPPTCL) AT 400 KV RAMPUR_PRSTL (UP)	UPPTCL	D	ANNUAL MAINTENANCE	09/Mar/2024	09:00	09/Mar/2024	17:30		PLANNED	Requested	

814	RQ166753	OCC_216	jhakri_sd	BAY	403 BUS COUPLER BAY - 400KV BUS 1 AT NATHPA JHAKRI(SJ) AND 400KV BUS 2 AT NATHPA JHAKRI(SJ)	SIVNL	D	Shutdown on 400KV Double Bus Bar System (Busbar-1, Busbar-2 and Bus Coupler) including Shutdown on all Generating Units (i.e. U#01 to U#06) for installing interface between Old GIS (B142 Model) and New GIS (T155-3) at the Common point of all three phases and performing HV Test on all Three phases of Unit. During Shutdown Busbar-3, Busbar-4, 25MVA Station Transformer bay, 80MVAR Bus Reactor bay and all 400KV Lines (NJ-KW-I&II, NJ-Gumma-I&II and NJ-Rampur-I&II) originating from NJHPS will remain in charged condition.	14/Mar/2024	09:00	20/Mar/2024	17:00	Retrofitting of 400KV GT Circuit Breaker of U#05 in GIS System of 1500MW Nathpa Jhakri HPS.	PLANNED	Requested	
815	RQ166752	OCC_216	jhakri_sd	BAY	403 BUS COUPLER BAY - 400KV BUS 1 AT NATHPA JHAKRI(SJ) AND 400KV BUS 2 AT NATHPA JHAKRI(SJ)	SIVNL	D	Shutdown on 400KV Double Bus Bar System (Busbar-1, Busbar-2 and Bus Coupler) including Shutdown on all Generating Units (i.e. U#01 to U#06) for installing interface between Old GIS (B142 Model) and New GIS (T155-3) at the Common point of all three phases and performing HV Test on all Three phases of Unit. During Shutdown Busbar-3, Busbar-4, 25MVA Station Transformer bay, 80MVAR Bus Reactor bay and all 400KV Lines (NJ-KW-I&II, NJ-Gumma-I&II and NJ-Rampur-I&II) originating from NJHPS will remain in charged condition.	03/Mar/2024	09:00	09/Mar/2024	17:00	Retrofitting of 400KV GT Circuit Breaker of U#06 in GIS System of 1500MW Nathpa Jhakri HPS.	PLANNED	Requested	
816	RQ166912	OCC_216	slidchr_sd	BAY	F-4B MAIN BAY - 400/220 KV 315 MVA ICT 2 AT DEEPALPUR(JHKT) (HVPNL) AT 400 KV DEEPALPUR(JHKT)	HVPNL	D	AMP for Bay equipment only, the system availability will not affect	14/Mar/2024	08:00	14/Mar/2024	16:00		PLANNED	Requested	
817	RQ166915	OCC_216	slidchr_sd	BAY	F4T TIE BAY - 400 KV ABDULLAPUR(PG)-DEEPALPUR(JHKT) (PG) CKT-1 (HVPNL) AND 400/220 KV 315 MVA ICT 2 AT DEEPALPUR(JHKT) AT 400 KV DEEPALPUR(JHKT) (HVPNL)	HVPNL	D	AMP for Bay equipment only, the system availability will not affect	13/Mar/2024	08:00	13/Mar/2024	16:00		PLANNED	Requested	
818	RQ166914	OCC_216	slidchr_sd	BAY	F3B MAIN BAY - 400/220 KV 315 MVA ICT 1 AT DEEPALPUR(JHKT) (HVPNL) AT 400 KV DEEPALPUR(JHKT)	HVPNL	D	AMP for Bay equipment only, the system availability will not affect	11/Mar/2024	08:00	11/Mar/2024	16:00		PLANNED	Requested	
819	RQ166913	OCC_216	slidchr_sd	BAY	400-3T TIE BAY - 400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1 (HVPNL) AND 400/220 KV 315 MVA ICT 1 AT DEEPALPUR(JHKT) AT 400 KV DEEPALPUR(JHKT) (HVPNL)	HVPNL	D	AMP for Bay equipment only, the system availability will not affect	09/Mar/2024	08:00	09/Mar/2024	16:00		PLANNED	Requested	
820	RQ166910	OCC_216	slidchr_sd	BAY	403 MAIN BAY - 400KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1 AT DEEPALPUR(JHKT)	HVPNL	D	AMP for Bay equipment only, the system availability will not affect	08/Mar/2024	08:00	08/Mar/2024	16:00		PLANNED	Requested	
821	RQ166911	OCC_216	slidchr_sd	BAY	404 MAIN BAY - 400KV ABDULLAPUR(PG)-DEEPALPUR(JHKT) (PG) CKT-1 AT DEEPALPUR(JHKT)	HVPNL	D	AMP for Bay equipment only, the system availability will not affect	01/Mar/2024	08:00	31/Mar/2024	18:00		PLANNED	Requested	
822	RQ166998	OCC_216	slidcdv_sd	BAY	401 MAIN BAY - 400/11 KV 253 MVA GT 1 AT BAWANA CCGTB(DTL) (DTL)	DTL	C	Preventive Mtc. and Testing of Bay Equipments	11/Mar/2024	09:00	14/Mar/2024	18:00		PLANNED	Requested	
823	RQ167103	OCC_216	slidcdv_sd	BAY	405 MAIN BAY - 400 KV BANNOLI(DV)-JHATIKARA(PG) (DV) CKT-1 AND 400KV BUS 2 AT BANNOLI(DV)	DTL	C	For overhauling of Operating mechanism, replacement of seals of one pole.	05/Mar/2024	09:30	07/Mar/2024	17:30		PLANNED	Requested	
824	RQ166997	OCC_216	slidcdv_sd	BAY	403 MAIN BAY - 400/118 KV 253 MVA GT 2 AT BAWANA CCGTB(DTL) (DTL)	DTL	C	Preventive Mtc. and Testing of Bay Equipments	04/Mar/2024	09:00	07/Mar/2024	18:00		PLANNED	Requested	
825	RQ167104	OCC_216	bbmb_sd	BAY	407 TIE BAY - 400KV PANCHKULA(PG)-PANIPAT(BB) (BB) CKT-1 AND 400KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2 AT PANIPAT(BB)	BBMB	D	Yearly mtc.	04/Mar/2024	08:00	04/Mar/2024	18:00		PLANNED	Requested	

826	RQ166931	OCC_216	sldcup_sd	BAY	412 MAIN BAY - 400 KV AGRA SOUTH(UP)- FIROZABAD(PJFTL) (UP) CKT-1 (PJFTL)	PJFTL	C	ANNUAL MAINTENANCE	02/Mar/2024	08:00	02/Mar/2024	18:00		PLANNED	Requested	
827	RQ166930	OCC_216	sldcup_sd	BAY	411 TIE BAY - 400 KV AGRA SOUTH(UP)- FIROZABAD(PJFTL) (UP) CKT-1 (PJFTL) AND FUTURE AT 400 KV FIROZABAD(PJFTL) (PJFTL)	PJFTL	C	ANNUAL MAINTENANCE	01/Mar/2024	08:00	01/Mar/2024	18:00		PLANNED	Requested	
828	RQ166568	OCC_216	cpcc1_sd	BAY	421 MAIN BAY - 400 KV BHIWADI(PG)- KHETRI (PKTSL) (PBTS) CKT-1 (PBTS) AT 400 KV KHETRI (PKTSL)	PBTS	C	FOR CT SAMPLING VALVE INSPECTION	01/Mar/2024	08:00	03/Mar/2024	18:00		PLANNED	Requested	
829	RQ166229	OCC_216	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DHANODA(HV)	HVPNL	D	To verify the protection signals	28/Mar/2024	10:00	28/Mar/2024	18:00		PLANNED	Requested	
830	RQ166230	OCC_216	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DHANODA(HV)	HVPNL	D	To carry out the OLTC Maintenance work	20/Mar/2024	10:00	20/Mar/2024	18:00		PLANNED	Requested	
831	RQ166231	OCC_216	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT DHANODA(HV)	HVPNL	D	To carry out yearly mtc	19/Mar/2024	10:00	19/Mar/2024	18:00		PLANNED	Requested	
832	RQ165939	OCC_216	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HINDAUN(RS)	RRVNL	D	Yearly Maintenance work	28/Mar/2024	08:00	28/Mar/2024	18:00		PLANNED	Requested	
833	RQ165937	OCC_216	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HINDAUN(RS)	RRVNL	D	Yearly Maintenance work	27/Mar/2024	08:00	27/Mar/2024	18:00		PLANNED	Requested	
834	RQ165953	OCC_216	sldcrs_sd	TRANSFORMER	400/11 KV 80 MVA ST 2 AT KAWAI SCTPS(APR)	RRVNL	D	Annual maintenance and testing of Bay equipments (Bay 410 & 411) and ST-2	27/Mar/2024	08:00	27/Mar/2024	18:00		PLANNED	Requested	
835	RQ165945	OCC_216	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT RATANGARH(RS)	RRVNL	D	Quarterly maintenance work of bay equipments , isolators and testing work of bay equipments.	23/Mar/2024	08:00	23/Mar/2024	18:00		PLANNED	Requested	
836	RQ165956	OCC_216	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BABAI(RS)	RRVNL	D	Quarterly Maintenance and to attend oil leakage	21/Mar/2024	08:00	21/Mar/2024	18:00		PLANNED	Requested	
837	RQ165941	OCC_216	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT RATANGARH(RS)	RRVNL	D	Quarterly maintenance work of bay equipments , isolators and testing work of bay equipments.	21/Mar/2024	08:00	21/Mar/2024	18:00		PLANNED	Requested	
838	RQ165957	OCC_216	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANKANI(RS)	RRVNL	D	Preventive maintenance & Testing of bay and equipments	18/Mar/2024	08:00	19/Mar/2024	18:00		PLANNED	Requested	
839	RQ165958	OCC_216	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT KANKANI(RS)	RRVNL	D	Preventive maintenance & Testing of bay and equipments	15/Mar/2024	08:00	16/Mar/2024	18:00		PLANNED	Requested	
840	RQ165950	OCC_216	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JODHPUR(RS)	RRVNL	D	Quarterly Preventive Maintenance and testing work.	14/Mar/2024	08:00	14/Mar/2024	18:00		PLANNED	Requested	
841	RQ165935	OCC_216	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BABAI(RS)	RRVNL	D	Quarterly Maintenance and to attend oil leakage	14/Mar/2024	08:00	14/Mar/2024	18:00		PLANNED	Requested	
842	RQ165940	OCC_216	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT RATANGARH(RS)	RRVNL	D	Quarterly maintenance work of bay equipments , isolators and testing work of bay equipments.	14/Mar/2024	08:00	14/Mar/2024	18:00		PLANNED	Requested	
843	RQ165949	OCC_216	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BIKANER(RS)	RRVNL	D	Routine Maintenance Work and testing	14/Mar/2024	08:00	14/Mar/2024	18:00		PLANNED	Requested	
844	RQ165944	OCC_216	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JODHPUR(RS)	RRVNL	D	Quarterly Preventive Maintenance and testing work.	13/Mar/2024	08:00	13/Mar/2024	18:00		PLANNED	Requested	
845	RQ165984	OCC_216	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KALISINDH(RS)	RRVNL	C	Annual Shutdown with Oil filtration	12/Mar/2024	08:00	16/Mar/2024	18:00		PLANNED	Requested	
846	RQ165946	OCC_216	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT AJMER(RS)	RRVNL	D	Since the Tie bay has not been commissioned therefore 315 MVA, 400/220 KV Kanoohar make ICT-III shall remain 'OFF' during S/D Period of 400 KV Main Bus-II & load will be fed by 400 /220 KV ICT-I.	11/Mar/2024	08:00	11/Mar/2024	18:00		PLANNED	Requested	
847	RQ165955	OCC_216	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT HEERAPURA(RS)	RRVNL	D	Testing & Maintenance work of 400 KV side bay Equipments	11/Mar/2024	08:00	11/Mar/2024	18:00		PLANNED	Requested	
848	RQ167135	OCC_216	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT CHITTORGARH(RS)	RRVNL	D	FOR SCADA pending issue Testing work of new bay	07/Mar/2024	08:00	07/Mar/2024	18:00		PLANNED	Requested	
849	RQ165936	OCC_216	sldcrs_sd	TRANSFORMER	400/220 KV 250 MVA ICT 3 AT HEERAPURA(RS)	RRVNL	D	Testing & Maintenance work of 400 KV side bay Equipments	07/Mar/2024	08:00	07/Mar/2024	18:00		PLANNED	Requested	
850	RQ165947	OCC_216	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BIKANER(RS)	RRVNL	D	Routine Maintenance Work and testing	07/Mar/2024	08:00	07/Mar/2024	18:00		PLANNED	Requested	
851	RQ165952	OCC_216	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA(RS)	RRVNL	D	Quarterly/ Half Yearly/Yearly Testing work at 400KV GSS, Bhadla	06/Mar/2024	16:00	06/Mar/2024	22:00		PLANNED	Requested	
852	RQ165943	OCC_216	sldcrs_sd	TRANSFORMER	400/220 KV 250 MVA ICT 2 AT HEERAPURA(RS)	RRVNL	D	Testing & Maintenance work of 400 KV side bay Equipments	06/Mar/2024	08:00	06/Mar/2024	18:00		PLANNED	Requested	
853	RQ165938	OCC_216	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA(RS)	RRVNL	D	Quarterly/ Half Yearly/Yearly Testing work at 400KV GSS, Bhadla	05/Mar/2024	16:00	05/Mar/2024	22:00		PLANNED	Requested	
854	RQ165954	OCC_216	sldcrs_sd	TRANSFORMER	400/220 KV 250 MVA ICT 1 AT HEERAPURA(RS)	RRVNL	D	Testing & Maintenance work of 400 KV side bay Equipments	05/Mar/2024	08:00	05/Mar/2024	18:00		PLANNED	Requested	
855	RQ165942	OCC_216	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA(RS)	RRVNL	D	Quarterly/ Half Yearly/Yearly Testing work at 400KV GSS, Bhadla	04/Mar/2024	16:00	04/Mar/2024	22:00		PLANNED	Requested	

856	RQ167147	OCC_216	slcdcs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SURATGARH(RVUN)	RRVPNL	C	1) Checking of Tan Delta of Bushings 2) Oil Filtration 3)Checking of protections of Transformer. Attending Leakages 4) Mechanism Overhauling of 400KV SF6 Breaker of ILTHI by the service engineer of M/s CGPISL (PO dtd 03.08.23 5) Checking of Tan Delta of CTs of bay 6)ETC work Numerical Relays in Protection panel of ILTs. After approval of Drg. Material received at site. (PO dtd 21.4.23)	01/Mar/2024	08:00	10/Mar/2024	18:00	Shutdown is required from dt. 21.02.24 to 01.03.24	PLANNED	Requested	
857	RQ166816	OCC_216	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT WAGOORA(PG)	POWERGRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	27/Mar/2024	09:00	27/Mar/2024	18:00	Kindly approve under construction head	PLANNED	Requested	
858	RQ167060	OCC_216	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JAULIVI (PG)	POWERGRID	D	For application of insulation coating or insulation sleeve on 33kV Jumpers	22/Mar/2024	10:00	22/Mar/2024	18:00		PLANNED	Requested	
859	RQ167059	OCC_216	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JAULIVI (PG)	POWERGRID	D	For application of insulation coating or insulation sleeve on 33kV Jumpers	21/Mar/2024	10:00	21/Mar/2024	18:00		PLANNED	Requested	
860	RQ167328	OCC_216	bbmb_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BALLABHGARH(PG)	POWERGRID	D	Half yearly Maintenance	21/Mar/2024	08:00	21/Mar/2024	18:00		PLANNED	Requested	
861	RQ166632	OCC_216	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AMRITSAR(PG)	POWERGRID	D	AMP works	20/Mar/2024	10:00	20/Mar/2024	18:00	Kindly approve	PLANNED	Requested	
862	RQ167326	OCC_216	bbmb_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BALLABHGARH(PG)	POWERGRID	D	Half Yearly Mtc..	20/Mar/2024	08:00	20/Mar/2024	18:00		PLANNED	Requested	
863	RQ167325	OCC_216	bbmb_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BALLABHGARH(PG)	POWERGRID	D	Half Yearly Mtc..	19/Mar/2024	08:00	19/Mar/2024	18:00		PLANNED	Requested	
864	RQ166634	OCC_216	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT AMRITSAR(PG)	POWERGRID	D	AMP works	18/Mar/2024	10:00	18/Mar/2024	18:00	Kindly approve	PLANNED	Requested	
865	RQ165902	OCC_216	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KISHENPUR(PG)	POWERGRID	D	AMP works	16/Mar/2024	09:30	16/Mar/2024	18:00	Kindly approve	PLANNED	Requested	
866	RQ167063	OCC_216	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW_1(PG)	POWERGRID	D	For taking oil sample from 220kV CTs of ICT-1 bay.	15/Mar/2024	10:00	15/Mar/2024	18:00		PLANNED	Requested	
867	RQ167144	OCC_216	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANPUR(PG)	POWERGRID	D	*Protection scheme modification as per released circular	14/Mar/2024	10:00	14/Mar/2024	18:00		PLANNED	Requested	
868	RQ165908	OCC_216	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MALERKOTLA(PG)	POWERGRID	D	AMP works	14/Mar/2024	09:00	14/Mar/2024	18:00	Kindly approve	PLANNED	Requested	
869	RQ165838	OCC_216	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT ABDULLAPUR(PG)	POWERGRID	D	AMP works	14/Mar/2024	08:00	14/Mar/2024	18:00	Kindly approve	PLANNED	Requested	
870	RQ165901	OCC_216	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KISHENPUR(PG)	POWERGRID	D	AMP works	12/Mar/2024	09:30	12/Mar/2024	18:00	Kindly approve	PLANNED	Requested	
871	RQ165909	OCC_216	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MALERKOTLA(PG)	POWERGRID	D	AMP works	12/Mar/2024	09:00	12/Mar/2024	18:00	Kindly approve	PLANNED	Requested	
872	RQ165840	OCC_216	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT ABDULLAPUR(PG)	POWERGRID	D	AMP works	12/Mar/2024	08:00	12/Mar/2024	18:00	Kindly approve	PLANNED	Requested	
873	RQ167327	OCC_216	bbmb_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BALLABHGARH(PG)	POWERGRID	D	Half Yearly Mtc..	12/Mar/2024	08:00	12/Mar/2024	18:00		PLANNED	Requested	
874	RQ166633	OCC_216	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT AMRITSAR(PG)	POWERGRID	D	AMP works	08/Mar/2024	10:00	08/Mar/2024	18:00	Kindly approve	PLANNED	Requested	
875	RQ166397	OCC_216	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MOGA(PG)	POWERGRID	D	AMP works	08/Mar/2024	08:00	08/Mar/2024	18:00	Kindly approve	PLANNED	Requested	
876	RQ165882	OCC_216	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KAITHAL(PG)	POWERGRID	D	AMP works	07/Mar/2024	09:30	07/Mar/2024	18:00	Kindly approve	PLANNED	Requested	
877	RQ165839	OCC_216	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ABDULLAPUR(PG)	POWERGRID	D	AMP works	07/Mar/2024	08:00	07/Mar/2024	18:00	Kindly approve	PLANNED	Requested	
878	RQ166011	OCC_216	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT LUDHIANA(PG)	POWERGRID	D	For AMP and Protection testing works	06/Mar/2024	09:00	06/Mar/2024	17:00	Kindly approve	PLANNED	Requested	
879	RQ166022	OCC_216	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SAMBA(PG)	POWERGRID	D	AMP works	05/Mar/2024	10:00	05/Mar/2024	18:00	Kindly approve	PLANNED	Requested	
880	RQ166635	OCC_216	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT AMRITSAR(PG)	POWERGRID	C	AMP works, arresting of Oil leakages and Filtration	05/Mar/2024	10:00	07/Mar/2024	18:00	Kindly approve	PLANNED	Requested	
881	RQ165903	OCC_216	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KISHENPUR(PG)	POWERGRID	D	AMP works	05/Mar/2024	09:30	05/Mar/2024	18:00	Kindly approve	PLANNED	Requested	
882	RQ165883	OCC_216	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KAITHAL(PG)	POWERGRID	D	AMP works	05/Mar/2024	09:30	05/Mar/2024	18:00	Kindly approve	PLANNED	Requested	
883	RQ166615	OCC_216	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHINMAL(PG)	POWERGRID	C	*For Stringing-Bay Extension work -under SS-95 package- 220kV Bus 1 & 220kV Bus 2 shutdown together (Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II , 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sayala Line-I, 220kV Bhinmal - Bhinmal Line-II AND 400/220kV ICT-I, 400/220kV ICT-II)*	05/Mar/2024	08:00	06/Mar/2024	18:00		PLANNED	Requested	

884	RQ166614	OCC_216	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BHINMAL(PG)	POWERGRID	C	"For Stringing-Bay Extension work -under S5-95 package - 220kV Bus 1 & 220kV Bus 2 shutdown together (Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II , 220kV Bhinmal - Sanchoreshore Line, 220kV Bhinmal - Sayala Line-I, 220kV Bhinmal - Bhinmal Line-II AND 400/220kV ICT-I, 400/220kV ICT-II)"	05/Mar/2024	08:00	06/Mar/2024	18:00		PLANNED	Requested	
885	RQ166013	OCC_216	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUDHIANA(PG)	POWERGRID	D	For AMP and Protection testing works	04/Mar/2024	09:00	04/Mar/2024	17:00	Kindly approve	PLANNED	Requested	
886	RQ167140	OCC_216	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANPUR(PG)	POWERGRID	D	Dismantling of Hapem make isolator of 425-898 and installation of new isolator	02/Mar/2024	10:00	06/Mar/2024	18:00		PLANNED	Requested	
887	RQ167145	OCC_216	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KANPUR(PG)	POWERGRID	D	Protection scheme modification as per released circular	02/Mar/2024	10:00	02/Mar/2024	18:00		PLANNED	Requested	
888	RQ166023	OCC_216	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SAMBA(PG)	POWERGRID	D	AMP works	01/Mar/2024	10:00	01/Mar/2024	18:00	Kindly approve	PLANNED	Requested	
889	RQ167071	OCC_216	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT SOHAWAL(PG)	POWERGRID	D	For implementation of Protection Circular	01/Mar/2024	10:00	01/Mar/2024	18:00		PLANNED	Requested	
890	RQ166012	OCC_216	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUDHIANA(PG)	POWERGRID	D	For AMP and Pre commissioning testing within one year of charging	01/Mar/2024	09:00	02/Mar/2024	17:00	Kindly approve	PLANNED	Requested	
891	RQ166321	OCC_216	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT FATEHGARH_III(PG)		D	for AMP works	25/Mar/2024	15:00	28/Mar/2024	23:00		PLANNED	Requested	
892	RQ166319	OCC_216	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHGARH_III(PG)		D	for AMP works	23/Mar/2024	15:00	25/Mar/2024	23:00		PLANNED	Requested	
893	RQ166324	OCC_216	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_III(PG)		D	for AMP works	23/Mar/2024	15:00	25/Mar/2024	23:00		PLANNED	Requested	
894	RQ166283	OCC_216	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA_2 (PG)		D	AMP work	22/Mar/2024	17:00	23/Mar/2024	23:00		PLANNED	Requested	
895	RQ166323	OCC_216	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_III(PG)		D	for AMP works	21/Mar/2024	15:00	23/Mar/2024	23:00		PLANNED	Requested	
896	RQ166318	OCC_216	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FATEHGARH_III(PG)		D	for AMP works	21/Mar/2024	15:00	23/Mar/2024	23:00		PLANNED	Requested	
897	RQ166329	OCC_216	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_III(PG)		D	For final testing/fine tuning of CSD Relay of 400kV ICT	21/Mar/2024	15:00	29/Mar/2024	23:00		PLANNED	Requested	
898	RQ166292	OCC_216	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANESARI(PG)		D	AMP work	21/Mar/2024	09:00	21/Mar/2024	18:00	ICT-2 ALONG WITH BAY 408 AND 207	PLANNED	Requested	
899	RQ166317	OCC_216	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FATEHGARH_III(PG)		D	for AMP works	19/Mar/2024	15:00	21/Mar/2024	23:00		PLANNED	Requested	
900	RQ166322	OCC_216	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT FATEHGARH_III(PG)		D	for AMP works	19/Mar/2024	15:00	21/Mar/2024	23:00		PLANNED	Requested	
901	RQ166316	OCC_216	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MANDOLA(PG)		D	For BUS BAR retrofitment work and hardware replacement work in switchyard	18/Mar/2024	09:00	21/Mar/2024	18:00		PLANNED	Requested	
902	RQ166309	OCC_216	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_III(PG)		D	FOR CSD FINE TUNING	16/Mar/2024	17:00	19/Mar/2024	23:59	DURING CSD FINE TUNING ICT SHALL BE CHARGED ON NO LOAD 4-5 TIMES	PLANNED	Requested	
903	RQ166284	OCC_216	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT JAIPUR SOUTH(PG)		D	AMP work	16/Mar/2024	09:00	16/Mar/2024	18:00		PLANNED	Requested	
904	RQ166327	OCC_216	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_III(PG)		D	For final testing/fine tuning of CSD Relay of 400kV ICT	14/Mar/2024	15:00	20/Mar/2024	23:00		PLANNED	Requested	
905	RQ166296	OCC_216	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHINMAL(PG)		D	AMP work	14/Mar/2024	09:00	14/Mar/2024	18:00	AMP WORK	PLANNED	Requested	
906	RQ166291	OCC_216	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MANESARI(PG)		D	AMP work	14/Mar/2024	09:00	14/Mar/2024	18:00	ICT-1 ALONG WITH BAY 401 AND 205	PLANNED	Requested	
907	RQ166288	OCC_216	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAHADURGARH(PG)		D	AMP Work	14/Mar/2024	09:00	14/Mar/2024	18:00		PLANNED	Requested	
908	RQ166315	OCC_216	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MANDOLA(PG)		D	For BUS BAR retrofitment work and hardware replacement work in switchyard	14/Mar/2024	09:00	17/Mar/2024	18:00		PLANNED	Requested	
909	RQ166308	OCC_216	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_III(PG)		D	FOR CSD FINE TUNING	12/Mar/2024	17:00	15/Mar/2024	23:59	DURING CSD FINE TUNING ICT SHALL BE CHARGED ON NO LOAD 4-5 TIMES	PLANNED	Requested	
910	RQ166295	OCC_216	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BHINMAL(PG)		D	AMP work	12/Mar/2024	09:00	12/Mar/2024	18:00	AMP WORK	PLANNED	Requested	
911	RQ166287	OCC_216	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BAHADURGARH(PG)		D	Construction work	11/Mar/2024	09:00	11/Mar/2024	18:00		PLANNED	Requested	
912	RQ166307	OCC_216	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_III(PG)		D	FOR CSD FINE TUNING	08/Mar/2024	17:00	11/Mar/2024	23:59	DURING CSD FINE TUNING ICT SHALL BE CHARGED ON NO LOAD 4-5 TIMES	PLANNED	Requested	
913	RQ166312	OCC_216	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_III(PG)		D	FOR TESTING OF TBC BAY 246 WITH ICT-9	08/Mar/2024	17:00	11/Mar/2024	23:59		PLANNED	Requested	

914	RQ166320	OCC_216	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT FATEHGARH_III(PG)		D	for AMP works	07/Mar/2024	15:00	17/Mar/2024	23:00		PLANNED	Requested
915	RQ166325	OCC_216	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_III(PG)		D	for AMP works	07/Mar/2024	15:00	17/Mar/2024	23:00		PLANNED	Requested
916	RQ166314	OCC_216	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANDOLA(PG)		D	For BUS BAR retrofitment work and hardware replacement work in switchyard	07/Mar/2024	09:00	10/Mar/2024	18:00		PLANNED	Requested
917	RQ166302	OCC_216	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BIKANER(PG)		D	For AMP work	06/Mar/2024	15:00	06/Mar/2024	23:00		PLANNED	Requested
918	RQ166294	OCC_216	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT SIKAR(PG)		D	AMP work	06/Mar/2024	09:00	06/Mar/2024	18:00		PLANNED	Requested
919	RQ166301	OCC_216	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BIKANER(PG)		D	For AMP work	05/Mar/2024	15:00	05/Mar/2024	23:00		PLANNED	Requested
920	RQ166326	OCC_216	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT FATEHGARH_III(PG)		D	For final testing/fine tuning of CSD Relay of 400kV ICT	05/Mar/2024	15:00	09/Mar/2024	23:00		PLANNED	Requested
921	RQ166328	OCC_216	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_III(PG)		D	For final testing/fine tuning of CSD Relay of 400kV ICT	05/Mar/2024	15:00	12/Mar/2024	23:00		PLANNED	Requested
922	RQ166306	OCC_216	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT FATEHGARH_III(PG)		D	FOR CSD FINE TUNING	04/Mar/2024	17:00	07/Mar/2024	23:59	DURING CSD FINE TUNING ICT SHALL BE CHARGED ON NO LOAD 4-5 TIMES	PLANNED	Requested
923	RQ166311	OCC_216	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_III(PG)		D	FOR TESTING OF TBC BAY 237 WITH ICT-8	04/Mar/2024	17:00	07/Mar/2024	23:59		PLANNED	Requested
924	RQ166278	OCC_216	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT BHADLA(PG)		D	For AMP work	04/Mar/2024	15:00	04/Mar/2024	23:00		PLANNED	Requested
925	RQ166299	OCC_216	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT KURUKSHETRA(PG)		C	For rectification of water logging on top of ICT-3	04/Mar/2024	09:00	06/Mar/2024	18:00		PLANNED	Requested
926	RQ166313	OCC_216	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MANDOLA(PG)		D	For BUS BAR retrofitment work and hardware replacement work in switchyard	03/Mar/2024	09:00	06/Mar/2024	18:00		PLANNED	Requested
927	RQ166310	OCC_216	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_III(PG)		D	FOR TESTING OF TBC BAY 237 WITH ICT-7	01/Mar/2024	17:00	03/Mar/2024	23:59		PLANNED	Requested
928	RQ166293	OCC_216	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BHIWANI(PG)		D	AMP work	01/Mar/2024	09:00	01/Mar/2024	18:00		PLANNED	Requested
929	RQ165886	OCC_216	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BIKANER_2 (PBTSL)	PBTSL	D	Jack Bus extension and jumpering work of ICT-2	24/Mar/2024	17:00	27/Mar/2024	23:00		PLANNED	Requested
930	RQ165861	OCC_216	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT SULTANPUR(UP)	UPPTCL	D	* For Preventive maintenance of ICT	23/Mar/2024	10:00	23/Mar/2024	17:00		PLANNED	Requested
931	RQ165859	OCC_216	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SULTANPUR(UP)	UPPTCL	D	* For Preventive maintenance of ICT	22/Mar/2024	10:00	22/Mar/2024	17:00		PLANNED	Requested
932	RQ165860	OCC_216	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SULTANPUR(UP)	UPPTCL	D	* For Preventive maintenance of ICT	21/Mar/2024	10:00	21/Mar/2024	17:00		PLANNED	Requested
933	RQ165873	OCC_216	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT AZAMGARH(UP)	UPPTCL	C	* Routine Testing & Bay Maintenance Work	19/Mar/2024	10:00	20/Mar/2024	18:00		PLANNED	Requested
934	RQ165884	OCC_216	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT GR.NOIDA(UPC)	UPPTCL	D	* Routine testing work will be done during of mentioned transformer during X this shutdown.	17/Mar/2024	10:00	17/Mar/2024	16:00		PLANNED	Requested
935	RQ165872	OCC_216	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT AZAMGARH(UP)	UPPTCL	D	* Pre-summer maintenance of 500MVA ICT-II and bay	14/Mar/2024	09:00	14/Mar/2024	17:00		PLANNED	Requested
936	RQ165968	OCC_216	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT SARNATH(UP)	UPPTCL	D	* For testing of relay and Tandelta of Bushing & CT.	13/Mar/2024	09:00	13/Mar/2024	18:00		PLANNED	Requested
937	RQ165888	OCC_216	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT SARNATH(UP)	UPPTCL	D	* For testing of relay and Tandelta of Bushing & CT.	13/Mar/2024	09:00	13/Mar/2024	18:00		PLANNED	Requested
938	RQ167165	OCC_216	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT RAMPUR_PRSTL (UP)	UPPTCL	D	Annual maintenance and Testing works	12/Mar/2024	10:00	12/Mar/2024	18:00		PLANNED	Requested
939	RQ165881	OCC_216	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PANKI(UP)	UPPTCL	C	* SHUTDOWN OF 315MVA ICT-II FOR 220KV JACKBUS STRINGING OF TWIN MOOSE X CONDUCTOR	12/Mar/2024	10:00	18/Mar/2024	17:00		PLANNED	Requested
940	RQ166701	OCC_216	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT RAMPUR_PRSTL (UP)	UPPTCL	D	ANNUAL MAINTENANCE	12/Mar/2024	09:00	12/Mar/2024	17:30		PLANNED	Requested
941	RQ167171	OCC_216	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT SAMBHAL_PRSTL (UP)	UPPTCL	D	AMP works	08/Mar/2024	10:00	08/Mar/2024	18:00		PLANNED	Requested
942	RQ165966	OCC_216	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUCKNOW(UP)	UPPTCL	D	* For Upgradation of Bus-Bar Protection Panel from E/M to Numerical Type X Connection of CT Bus-Bar Protection Core, Interco	08/Mar/2024	09:00	08/Mar/2024	18:00		PLANNED	Requested
943	RQ165867	OCC_216	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BAREILLY(UP)	UPPTCL	D	* 19.01.2024 16:11:45 INDIA (11007707) Phone 9412738883 * preventive maintenance of bay	08/Mar/2024	07:00	08/Mar/2024	18:00		PLANNED	Requested
944	RQ167170	OCC_216	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT SAMBHAL_PRSTL (UP)	UPPTCL	D	AMP works	07/Mar/2024	10:00	07/Mar/2024	18:00		PLANNED	Requested
945	RQ165967	OCC_216	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW(UP)	UPPTCL	D	* For Upgradation of Bus-Bar Protection Panel from E/M to Numerical Type X Connection of CT Bus-Bar Protection Core, Interco	07/Mar/2024	09:00	07/Mar/2024	18:00		PLANNED	Requested
946	RQ165865	OCC_216	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAREILLY(UP)	UPPTCL	D	* 19.01.2024 16:18:14 INDIA (11007707) Phone 9412738883 * 19.01.2024 16:11:45 INDIA (11007707) Phone 9412738883	07/Mar/2024	07:00	07/Mar/2024	18:00		PLANNED	Requested

947	RQ166696	OCC_216	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FIROZABAD(PJFTL)	UPPTCL	D	Annual Maintenance Work.	05/Mar/2024	08:00	05/Mar/2024	18:00	Shutdown is requested for carrying out Annual Maintenance Work.	PLANNED	Requested	
948	RQ167166	OCC_216	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT RAMPUR_PRSTL (UP)	UPPTCL	D	For rectification of punch points and Annual Testing works	04/Mar/2024	10:00	04/Mar/2024	18:00		PLANNED	Requested	
949	RQ166702	OCC_216	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT RAMPUR_PRSTL (UP)	UPPTCL	D	For rectification of punch points and Annual Testing works	04/Mar/2024	09:00	04/Mar/2024	17:30		PLANNED	Requested	
950	RQ166699	OCC_216	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FIROZABAD(PJFTL)	UPPTCL	D	Annual Maintenance Work.	04/Mar/2024	08:00	04/Mar/2024	18:00	Shutdown is requested for carrying out Annual Maintenance Work.	PLANNED	Requested	
951	RQ165866	OCC_216	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAREILLY(UP)	UPPTCL	C	* 19.01.2024 16:11:45 INDIA (11007707) Phone 9412738883 * preventive maintenance of bay	04/Mar/2024	07:00	05/Mar/2024	18:00		PLANNED	Requested	
952	RQ165854	OCC_216	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 2 AT SULTANPUR(UP)	UPPTCL	D	* For Preventive maintenance of ICT	02/Mar/2024	10:00	02/Mar/2024	17:00		PLANNED	Requested	
953	RQ167031	OCC_216	slcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT MUNDKA(DV)	DTL	D	LV testing of transformer	21/Mar/2024	10:00	21/Mar/2024	17:30		PLANNED	Requested	
954	RQ167030	OCC_216	slcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT MUNDKA(DV)	DTL	D	LV testing of transformer	19/Mar/2024	10:00	19/Mar/2024	17:30		PLANNED	Requested	
955	RQ167113	OCC_216	slcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT LONI HARSH VIHAR(DV)	DTL	D	tan delta testing and general maintenance.	16/Mar/2024	10:00	16/Mar/2024	17:00		PLANNED	Requested	
956	RQ167112	OCC_216	slcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT LONI HARSH VIHAR(DV)	DTL	D	tan delta testing and general maintenance.	15/Mar/2024	10:00	15/Mar/2024	17:00		PLANNED	Requested	
957	RQ167111	OCC_216	slcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT LONI HARSH VIHAR(DV)	DTL	D	tan delta testing and general maintenance.	14/Mar/2024	10:00	14/Mar/2024	17:00		PLANNED	Requested	
958	RQ167109	OCC_216	slcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 6 AT BAWANA(DV)	DTL	D	Tan Delta testing of ICT Winding,bushings and related CT, I/C and Bay	13/Mar/2024	09:30	13/Mar/2024	17:00		PLANNED	Requested	
959	RQ167102	OCC_216	slcdv_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BAMNOLI(DV)	DTL	D	For Transformer Testings and Annual Maintenance as per PMS.	12/Mar/2024	09:30	12/Mar/2024	17:30		PLANNED	Requested	
960	RQ167108	OCC_216	slcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 5 AT BAWANA(DV)	DTL	D	Tan Delta testing of ICT Winding,bushings and related CT, I/C and Bay	12/Mar/2024	09:30	12/Mar/2024	17:00		PLANNED	Requested	
961	RQ167101	OCC_216	slcdv_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BAMNOLI(DV)	DTL	D	For Transformer Testings and Annual Maintenance as per PMS.	11/Mar/2024	09:30	11/Mar/2024	17:30		PLANNED	Requested	
962	RQ167107	OCC_216	slcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT BAWANA(DV)	DTL	D	Tan Delta testing of ICT Winding,bushings and related CT, I/C and Bay	11/Mar/2024	09:30	11/Mar/2024	17:00		PLANNED	Requested	
963	RQ167029	OCC_216	slcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MUNDKA(DV)	DTL	C	Repairing/ replacement of MOG, checking of Aircell by removing conservator and filtration of transformer oil of ICT 1	04/Mar/2024	10:00	06/Mar/2024	17:30		PLANNED	Requested	
964	RQ166862	OCC_216	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAKHU(PS)	PSSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	20/Mar/2024	08:00	20/Mar/2024	18:00		PLANNED	Requested	
965	RQ166857	OCC_216	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(PS)	PSSTCL	D	Protection testing	20/Mar/2024	08:00	20/Mar/2024	18:00		PLANNED	Requested	
966	RQ166854	OCC_216	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT RAJPURA(PS)	PSSTCL	D	Annual maintenance/protection testing of ICT and its related equipments.	18/Mar/2024	08:00	19/Mar/2024	18:00	Shutdown required of ICT, ICT bays (HV, LV & Tie)	PLANNED	Requested	
967	RQ166856	OCC_216	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT RAJPURA(PS)	PSSTCL	D	Annual maintenance/protection testing of ICT and its related equipments.	14/Mar/2024	08:00	15/Mar/2024	18:00	Shutdown required of ICT, ICT bays (HV, LV & Tie)	PLANNED	Requested	
968	RQ166860	OCC_216	slcdps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAKHU(PS)	PSSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	13/Mar/2024	08:00	13/Mar/2024	18:00		PLANNED	Requested	
969	RQ166859	OCC_216	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DHURI(PS)	PSSTCL	D	Protection testing	13/Mar/2024	08:00	13/Mar/2024	18:00		PLANNED	Requested	
970	RQ166853	OCC_216	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT RAJPURA(PS)	PSSTCL	D	Annual maintenance/protection testing of ICT and its related equipments.	11/Mar/2024	08:00	12/Mar/2024	18:00	Shutdown required of ICT, ICT bays (HV, LV & Tie)	PLANNED	Requested	
971	RQ166861	OCC_216	slcdps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAKHU(PS)	PSSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	06/Mar/2024	08:00	06/Mar/2024	18:00		PLANNED	Requested	
972	RQ166858	OCC_216	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)	PSSTCL	D	Protection testing	06/Mar/2024	08:00	06/Mar/2024	18:00		PLANNED	Requested	
973	RQ166863	OCC_216	slcdps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NAKODAR(PG)	PSSTCL	D	Periodic Maintenance	05/Mar/2024	08:00	05/Mar/2024	18:00		PLANNED	Requested	
974	RQ166855	OCC_216	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT RAJPURA(PS)	PSSTCL	D	Annual maintenance/protection testing of ICT and its related equipments.	04/Mar/2024	08:00	05/Mar/2024	18:00	Shutdown required of ICT, ICT bays (HV, LV & Tie)	PLANNED	Requested	
975	RQ166852	OCC_216	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT RAJPURA(PS)	PSSTCL	D	Annual maintenance/protection testing of ICT and its related equipments.	01/Mar/2024	08:00	01/Mar/2024	18:00	Shutdown required of ICT, ICT bays (HV, LV & Tie)	PLANNED	Requested	
976	RQ166693	OCC_216	slcdhp_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT WANGTOO(GIS)	HPPTCL	D	Annual testing and maintenance at Wangtoo Substation	15/Mar/2024	09:00	15/Mar/2024	17:00		PLANNED	Requested	
977	RQ166692	OCC_216	slcdhp_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT WANGTOO(GIS)	HPPTCL	D	Annual testing and maintenance at Wangtoo Substation	13/Mar/2024	09:00	13/Mar/2024	17:00		PLANNED	Requested	
978	RQ166214	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2		D	For attending S/D nature defects	29/Mar/2024	08:00	29/Mar/2024	18:00	A/R of Anta-Bhilwara CK1 to be kept in non Auto mode	PLANNED	Requested	
979	RQ166213	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1		D	For attending S/D nature defects	28/Mar/2024	08:00	28/Mar/2024	18:00	A/R of Anta-Bhilwara CK2 to be kept in non Auto mode	PLANNED	Requested	

980	RQ166192	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-4		D	For BUS BAR retrofit work and hardware replacement work in switchyard	26/Mar/2024	09:00	29/Mar/2024	18:00		PLANNED	Requested	
981	RQ166191	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-3		D	For BUS BAR retrofit work and hardware replacement work in switchyard	25/Mar/2024	09:00	28/Mar/2024	18:00		PLANNED	Requested	
982	RQ166190	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-2		D	For BUS BAR retrofit work and hardware replacement work in switchyard	21/Mar/2024	09:00	24/Mar/2024	18:00		PLANNED	Requested	
983	RQ166189	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-1		D	For BUS BAR retrofit work and hardware replacement work in switchyard	17/Mar/2024	09:00	20/Mar/2024	18:00		PLANNED	Requested	
984	RQ166100	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1		D	OUTAGE REQUIRED FOR OVERHEAD POWERLINE CROSSING WORK OF 400KV D/C NEEMUCH CHITTORGARH TBCB LINE WORK BETWEEN AP69/OTOAP70/ 0 & For Installation of DTFC	15/Mar/2024	07:00	16/Mar/2024	19:00	OUTAGE REQUIRED FOR OVERHEAD POWERLINE CROSSING WORK OF 400KV D/C NEEMUCH CHITTORGARH TBCB LINE WORK BETWEEN AP69/OTOAP70/ 0	PLANNED	Requested	
985	RQ166188	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-2		D	For BUS BAR retrofit work and hardware replacement work in switchyard	13/Mar/2024	09:00	16/Mar/2024	18:00		PLANNED	Requested	
986	RQ166187	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-1		D	For BUS BAR retrofit work and hardware replacement work in switchyard	09/Mar/2024	09:00	12/Mar/2024	18:00		PLANNED	Requested	
987	RQ166102	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2		D	OUTAGE REQUIRED FOR OVERHEAD POWERLINE CROSSING WORK OF 400KV D/C NEEMUCH CHITTORGARH TBCB LINE WORK BETWEEN LOC NO AP 4/0 TO AP 5 /0 & For Installation of DTFC & line bay AMP works	07/Mar/2024	07:00	08/Mar/2024	19:00	BOTH CKT OUTAGE REQUIRED	PLANNED	Requested	
988	RQ166101	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1		D	OUTAGE REQUIRED FOR OVERHEAD POWERLINE CROSSING WORK OF 400KV D/C NEEMUCH CHITTORGARH TBCB LINE WORK BETWEEN LOC NO AP 4/0 TO AP 5 /0 & For Installation of DTFC & line bay AMP works	07/Mar/2024	07:00	08/Mar/2024	19:00	BOTH CKT OUTAGE REQUIRED	PLANNED	Requested	
989	RQ166186	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-2		D	For BUS BAR retrofit work and hardware replacement work in switchyard	05/Mar/2024	09:00	08/Mar/2024	18:00		PLANNED	Requested	
990	RQ166099	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1		D	OUTAGE REQUIRED FOR OVERHEAD POWERLINE CROSSING WORK OF 400KV D/C NEEMUCH CHITTORGARH TBCB LINE WORK BETWEEN LOC NO AP 5/0 TO AP 7/0	04/Mar/2024	07:00	05/Mar/2024	19:00	OUTAGE REQUIRED FOR OVERHEAD POWERLINE CROSSING WORK OF 400KV D/C NEEMUCH CHITTORGARH TBCB LINE WORK BETWEEN LOC NO AP 5/0 TO AP 7/0	PLANNED	Requested	
991	RQ166185	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-1		D	For BUS BAR retrofit work and hardware replacement work in switchyard	01/Mar/2024	09:00	04/Mar/2024	18:00		PLANNED	Requested	
992	RQ166217	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2		D	Line Line OPGW installation works under NROSS package	01/Mar/2024	08:00	31/Mar/2024	18:00	Non-auto for OPGW installation works under NROSS package	PLANNED	Requested	
993	RQ166216	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1		D	Line Line OPGW installation works under NROSS package	01/Mar/2024	08:00	31/Mar/2024	18:00	Non-auto for OPGW installation works under NROSS package	PLANNED	Requested	
994	RQ167004	OCC_216	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-CHARKHI DADRI (BB) CKT-1	BBMB	D	Yearly mtc.	28/Mar/2024	08:00	29/Mar/2024	18:00		PLANNED	Requested	
995	RQ167051	OCC_216	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-4	BBMB	D	Half yearly mtc	21/Mar/2024	08:00	21/Mar/2024	18:00		PLANNED	Requested	
996	RQ167001	OCC_216	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-3	BBMB	D	Yearly mtc.	20/Mar/2024	08:00	20/Mar/2024	18:00		PLANNED	Requested	
997	RQ167050	OCC_216	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-3	BBMB	D	Half yearly mtc	20/Mar/2024	08:00	20/Mar/2024	18:00		PLANNED	Requested	
998	RQ167049	OCC_216	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-2	BBMB	D	Half Yearly Mtc..	19/Mar/2024	08:00	19/Mar/2024	18:00		PLANNED	Requested	
999	RQ166896	OCC_216	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-2	BBMB	D	Jumper tightening and tree cutting	19/Mar/2024	08:00	19/Mar/2024	18:00		PLANNED	Requested	
1000	RQ166894	OCC_216	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-2	BBMB	D	Jumper tightening and tree cutting	19/Mar/2024	08:00	19/Mar/2024	18:00		PLANNED	Requested	
1001	RQ167046	OCC_216	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAGADHARI-KURUKSHETRA (BB) CKT-1	BBMB	D	For yearly mtc. of line and mtc. of sub-station equipment	19/Mar/2024	08:00	20/Mar/2024	18:00		PLANNED	Requested	
1002	RQ167048	OCC_216	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-1	BBMB	D	Half yearly mtc	18/Mar/2024	08:00	18/Mar/2024	18:00		PLANNED	Requested	
1003	RQ166944	OCC_216	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-2	BBMB	D	Patrolling of line alongwith Tree trimming and Jumper tightening	18/Mar/2024	08:00	18/Mar/2024	18:00		PLANNED	Requested	
1004	RQ166994	OCC_216	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-2	BBMB	D	Yearly Mtc	15/Mar/2024	08:00	15/Mar/2024	18:00		PLANNED	Requested	

1005	RQ166993	OCC_216	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-1	BBMB	D	Yearly mtc.	14/Mar/2024	08:00	14/Mar/2024	18:00		PLANNED	Requested
1006	RQ166006	OCC_216	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	BBMB	D	For Tree trimming & bay maintenance work	14/Mar/2024	08:00	14/Mar/2024	18:00		PLANNED	Requested
1007	RQ167036	OCC_216	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHARGANGUWAL (BB) CKT-1	BBMB	D	Quarterly Mtc. at Ganguwal end & Hot Point attending at Dehar end.	14/Mar/2024	08:00	14/Mar/2024	18:00		PLANNED	Requested
1008	RQ166889	OCC_216	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-BHARI(PS) (BB) CKT-1	BBMB	D	Jumper tightening and tree cutting	14/Mar/2024	08:00	26/Mar/2024	18:00		PLANNED	Requested
1009	RQ166892	OCC_216	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-2	BBMB	D	Jumper tightening and tree cutting	14/Mar/2024	08:00	14/Mar/2024	18:00		PLANNED	Requested
1010	RQ167021	OCC_216	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-DHULKOTE (BB) CKT-2	BBMB	D	For half yearly Maintenance of Line and Sub-Station Equipment & Quarterly mtc. at Ganguwal end.	14/Mar/2024	08:00	15/Mar/2024	18:00		PLANNED	Requested
1011	RQ167009	OCC_216	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DELHI RR(BB)-NARELA(DV) (BBMB) CKT-2	BBMB	D	Half Yearly Mtc..	13/Mar/2024	08:00	13/Mar/2024	18:00		PLANNED	Requested
1012	RQ166005	OCC_216	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	BBMB	D	For Tree trimming & bay maintenance work	13/Mar/2024	08:00	13/Mar/2024	18:00		PLANNED	Requested
1013	RQ167037	OCC_216	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHARGANGUWAL (BB) CKT-2	BBMB	D	Quarterly mtc	12/Mar/2024	08:00	12/Mar/2024	18:00		PLANNED	Requested
1014	RQ167020	OCC_216	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-DHULKOTE (BB) CKT-1	BBMB	D	For half yearly Maintenance of Line and Sub-Station Equipment & Quarterly mtc. at Ganguwal end.	12/Mar/2024	08:00	13/Mar/2024	18:00		PLANNED	Requested
1015	RQ166969	OCC_216	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH(BB)-BADARPUR(NT) (BB) CKT-2	BBMB	D	Overhauling of Isolators	11/Mar/2024	09:30	11/Mar/2024	17:30		PLANNED	Requested
1016	RQ166893	OCC_216	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-1	BBMB	D	Jumper tightening and tree cutting	11/Mar/2024	08:00	11/Mar/2024	18:00		PLANNED	Requested
1017	RQ166895	OCC_216	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-1	BBMB	D	Jumper tightening and tree cutting	11/Mar/2024	08:00	11/Mar/2024	18:00		PLANNED	Requested
1018	RQ167022	OCC_216	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAGADHARI (BB) CKT-1	BBMB	D	For yearly mtc. of line and mtc. of sub-station equipment	09/Mar/2024	08:00	10/Mar/2024	18:00		PLANNED	Requested
1019	RQ166976	OCC_216	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH(BB)-BADARPUR(NT) (BB) CKT-2	BBMB	D	Half Yearly Mtc..	08/Mar/2024	08:00	08/Mar/2024	18:00		PLANNED	Requested
1020	RQ166968	OCC_216	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH(BB)-BADARPUR(NT) (BB) CKT-2	BBMB	D	Overhauling of Isolators	07/Mar/2024	09:30	08/Mar/2024	17:30		PLANNED	Requested
1021	RQ167008	OCC_216	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DELHI RR(BB)-NARELA(DV) (BBMB) CKT-1	BBMB	D	Half yearly mtc	06/Mar/2024	08:00	06/Mar/2024	18:00		PLANNED	Requested
1022	RQ166891	OCC_216	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-1	BBMB	D	Jumper tightening and tree cutting	06/Mar/2024	08:00	06/Mar/2024	18:00		PLANNED	Requested
1023	RQ166967	OCC_216	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH(BB)-BADARPUR(NT) (BB) CKT-1	BBMB	D	Overhauling of Isolators	04/Mar/2024	09:30	06/Mar/2024	17:30		PLANNED	Requested
1024	RQ166975	OCC_216	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH(BB)-BADARPUR(NT) (BB) CKT-1	BBMB	D	Half yearly mtc	04/Mar/2024	08:00	04/Mar/2024	18:00		PLANNED	Requested
1025	RQ166890	OCC_216	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(PS) (BB) CKT-2	BBMB	D	Jumper tightening and tree cutting	01/Mar/2024	08:00	13/Mar/2024	18:00		PLANNED	Requested
1026	RQ166834	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENGANGA(NH)-WAGOORA(PG) (PG) CKT-2	POWERGRID	D	Rectification of shutdown nature defects of the line	27/Mar/2024	09:00	27/Mar/2024	18:00	Kindly approve	PLANNED	Requested
1027	RQ166833	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENGANGA(NH)-WAGOORA(PG) (PG) CKT-1	POWERGRID	D	Rectification of shutdown nature defects of the line	26/Mar/2024	09:00	26/Mar/2024	18:00	Kindly approve	PLANNED	Requested
1028	RQ166841	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2	POWERGRID	D	400 kv Neemuch Mandasaur Transmission line construction work	22/Mar/2024	08:00	22/Mar/2024	18:00		PLANNED	Requested
1029	RQ166840	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1	POWERGRID	D	400 kv Neemuch Mandasaur Transmission line construction work	22/Mar/2024	08:00	22/Mar/2024	18:00		PLANNED	Requested
1030	RQ167256	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-1	POWERGRID	C	Non auto is required to carryout jumpering and installation of spacers in the under construction 400KV Dulhasti kishenpur -II for power line crossing in the span of Loc No 5/0 to 6/0.	21/Mar/2024	08:00	26/Mar/2024	18:00	under construction shutdown. kindly approve.	PLANNED	Requested
1031	RQ167257	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-2	POWERGRID	C	Non auto is required to carryout jumpering and installation of spacers in the under construction 400KV Dulhasti kishenpur -II for power line crossing in the span of Loc No 5/0 to 6/0.	21/Mar/2024	08:00	26/Mar/2024	18:00	under construction shutdown. kindly approve.	PLANNED	Requested
1032	RQ166767	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JESSORE(HF)-PONG(BB) (PG) CKT-1	POWERGRID	C	Repalcement of CT, Isolators & E/S, Control & Relay Panel under ADD CAP_Petition No. 712/TT/2020 at Pong end.	20/Mar/2024	10:00	31/Mar/2024	18:00	Kindly approve under construction head	PLANNED	Requested

1033	RQ166813	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-PAMPORE(PDD) (PG) CKT-1	POWERGRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	20/Mar/2024	09:00	20/Mar/2024	18:00	Kindly approve under construction head	PLANNED	Requested	
1034	RQ166783	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DASUYA(PG)-JALANDHAR(PG) (PG) CKT-2	POWERGRID	D	AR non auto mode required for hotline maintenance	18/Mar/2024	10:00	18/Mar/2024	18:00	Non shutdown activity. Kindly approve	PLANNED	Requested	
1035	RQ166580	OCC_216	slcdjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-2	POWERGRID	D	Preventive maintenance works including replacement of worn out jumpers / droppers and allied clamps etc. along with testing of vitalgrid equipment	17/Mar/2024	09:00	17/Mar/2024	14:00	40 -60 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 260-280 MW load shall be affected.	PLANNED	Requested	
1036	RQ166579	OCC_216	slcdjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-1	POWERGRID	D	Preventive maintenance works including replacement of worn out jumpers / droppers and allied clamps etc. along with testing of vitalgrid equipment	17/Mar/2024	09:00	17/Mar/2024	14:00	40 -60 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 260-280 MW load shall be affected.	PLANNED	Requested	
1037	RQ167215	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-1	POWERGRID	C	"S/D required to provide safety clearance for stringing of 400KV Dulhasti Kishenpur -II which crossing 220KV Salal Kishenpur 1 & 2 at Loc No 5/0 to 6/0. 400KV Dulhasti Kishenpur -II is a Double circuit Line but stringing is done on one circuit only. Award has been placed for stringing on Circuit 2. under evacuation of Power from Pakaldul HEP in Chenab Valley HEPs."	15/Mar/2024	08:00	20/Mar/2024	18:00	under construction shutdown. kindly approve.	PLANNED	Requested	
1038	RQ167216	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-2	POWERGRID	C	"S/D required to provide safety clearance for stringing of 400KV Dulhasti Kishenpur -II which crossing 220KV Salal Kishenpur 1 & 2 at Loc No 5/0 to 6/0. 400KV Dulhasti Kishenpur -II is a Double circuit Line but stringing is done on one circuit only. Award has been placed for stringing on Circuit 2. under evacuation of Power from Pakaldul HEP in Chenab Valley HEPs."	15/Mar/2024	08:00	20/Mar/2024	18:00	under construction shutdown. kindly approve.	PLANNED	Requested	
1039	RQ166782	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DASUYA(PG)-JALANDHAR(PG) (PG) CKT-1	POWERGRID	D	AR non auto mode required for hotline maintenance	14/Mar/2024	10:00	14/Mar/2024	18:00	Non shutdown activity. Kindly approve	PLANNED	Requested	
1040	RQ167129	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AURAIYA(NT)-SIKANDRA(UP) (PG) CKT-1	POWERGRID	D	AMP work	14/Mar/2024	08:00	14/Mar/2024	18:00		PLANNED	Requested	
1041	RQ167247	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-I.G.NAGAR(RS) (PG) CKT-1	POWERGRID	D	AR RELAY RETROFITMENT WORK	13/Mar/2024	08:00	13/Mar/2024	18:00		PLANNED	Requested	
1042	RQ166917	OCC_216	slcdhp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRIAN(HP) (PG) CKT-2	POWERGRID	D	Periodic testing and General Maintenance	12/Mar/2024	15:00	12/Mar/2024	17:00		PLANNED	Requested	
1043	RQ166916	OCC_216	slcdhp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRIAN(HP) (PG) CKT-1	POWERGRID	D	Periodic testing and General Maintenance	12/Mar/2024	13:30	12/Mar/2024	15:00		PLANNED	Requested	
1044	RQ166919	OCC_216	slcdhp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-NEHRIAN(HP) (PG) CKT-2	POWERGRID	D	Periodic testing and General Maintenance	12/Mar/2024	11:30	12/Mar/2024	13:00		PLANNED	Requested	
1045	RQ166918	OCC_216	slcdhp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-NEHRIAN(HP) (PG) CKT-1	POWERGRID	D	Periodic testing and General Maintenance	12/Mar/2024	10:00	12/Mar/2024	11:30		PLANNED	Requested	
1046	RQ166646	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PG)-DASUYA(PG) (PG) CKT-2	POWERGRID	C	FOR ADD-CAP WORKS APPROVED UNDER CERC PETITION NO-695/TT/2020 DATED 03.01.2022	12/Mar/2024	10:00	28/Mar/2024	18:00	Under construction head, Kindly approve	PLANNED	Requested	
1047	RQ167231	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-3	POWERGRID	D	Modification in Mutual compensation scheme	12/Mar/2024	08:00	12/Mar/2024	18:00	Simultaneous S/d of Unchahar-3 & 4 lines is required	PLANNED	Requested	
1048	RQ167232	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-4	POWERGRID	D	Modification in Mutual compensation scheme	12/Mar/2024	08:00	12/Mar/2024	18:00	Simultaneous S/d of Unchahar-3 & 4 lines is required	PLANNED	Requested	
1049	RQ167229	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-1	POWERGRID	D	Modification in Mutual compensation scheme	11/Mar/2024	08:00	11/Mar/2024	18:00	Simultaneous S/d of Unchahar-1 & 2 lines is required	PLANNED	Requested	
1050	RQ167230	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-2	POWERGRID	D	Modification in Mutual compensation scheme	11/Mar/2024	08:00	11/Mar/2024	18:00	Simultaneous S/d of Unchahar-1 & 2 lines is required	PLANNED	Requested	
1051	RQ167246	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-2	POWERGRID	D	AR RELAY RETROFITMENT WORK	11/Mar/2024	08:00	11/Mar/2024	18:00		PLANNED	Requested	
1052	RQ167258	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-3	POWERGRID	C	Non auto is required to carryout jumpering and installation of spacers in the under construction 400KV Dulhasti kishenpur -II for power line crossing in the span of No 8/0 to 9/0.	09/Mar/2024	08:00	13/Mar/2024	18:00	under construction shutdown. kindly approve.	PLANNED	Requested	
1053	RQ167259	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-4	POWERGRID	C	Non auto is required to carryout jumpering and installation of spacers in the under construction 400KV Dulhasti kishenpur -II for power line crossing in the span of No 8/0 to 9/0.	09/Mar/2024	08:00	13/Mar/2024	18:00	under construction shutdown. kindly approve.	PLANNED	Requested	

1054	RQ167245	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-1	POWERGRID	D	AR RELAY RETROFITMENT WORK	09/Mar/2024	08:00	09/Mar/2024	18:00		PLANNED	Requested	
1055	RQ166768	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIASUL(NH)-PONG(BB) (PG) CKT-1	POWERGRID	C	Repalcement of CT, Isolators & E/S, Control & Relay Panel under ADD CAP_Petition No. 712/TT/2020 at Pong end.	08/Mar/2024	10:00	19/Mar/2024	18:00	Kindly approve under construction head	PLANNED	Requested	
1056	RQ165879	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-HAMIRPUR(HP) (PG) CKT-2	POWERGRID	D	AMP of Line Equipments at both ends	07/Mar/2024	09:00	07/Mar/2024	18:00	Kindly approve	PLANNED	Requested	
1057	RQ166810	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-PAMPORE(PDD) (PG) CKT-1	POWERGRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	07/Mar/2024	09:00	07/Mar/2024	18:00	Kindly approve under construction head	PLANNED	Requested	
1058	RQ167077	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH-JAULIVI (PG) CKT-2	POWERGRID	D	AMP work	07/Mar/2024	08:00	07/Mar/2024	18:00		PLANNED	Requested	
1059	RQ166000	OCC_216	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV INDIRA NAGAR(RS)-HEERAPURA(RS) (PG) CKT-1	POWERGRID	D	Quartererly maintenance of Bay Equipment	07/Mar/2024	08:00	07/Mar/2024	18:00		PLANNED	Requested	
1060	RQ165878	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-HAMIRPUR(HP) (PG) CKT-1	POWERGRID	D	AMP of Line Equipments at both ends	05/Mar/2024	09:00	05/Mar/2024	18:00	Kindly approve	PLANNED	Requested	
1061	RQ167075	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH-JAULIVI (PG) CKT-1	POWERGRID	D	AMP work	05/Mar/2024	08:00	05/Mar/2024	18:00		PLANNED	Requested	
1062	RQ166004	OCC_216	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-INDIRA NAGAR(RS) (PG) CKT-1	POWERGRID	D	Quartererly maintenance of Bay Equipment	05/Mar/2024	08:00	05/Mar/2024	18:00		PLANNED	Requested	
1063	RQ166274	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIASUL(NH)-JESSORE(HP) (PG) CKT-1	POWERGRID	D	For attending Shut Down Nature Defects of Line	05/Mar/2024	08:00	05/Mar/2024	18:00	Kindly approve	PLANNED	Requested	
1064	RQ166842	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1	POWERGRID	D	400 kv Neemuch Mandsaur Transmission line construction work	05/Mar/2024	08:00	05/Mar/2024	18:00		PLANNED	Requested	
1065	RQ167076	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAULIVI (PG)-DHAULIGANGA(NH) (PG) CKT-1	POWERGRID	D	AMP work	04/Mar/2024	08:00	04/Mar/2024	18:00		PLANNED	Requested	
1066	RQ167202	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-3	POWERGRID	C	"S/D required to provide safety clearance for stringing of 400KV Dulhasti kishenpur -II which crossing 220KV Salal Kishenpur 3 &4 at Loc No 8/0 to 9/0. 400KV Dulhasti Kishenpur -II is a Double circuit Line but stringing is done on one circuit only. Award has been placed for stringing on Circuit 2. under evacuation of Power from Pakaldul HEP in Chenab Valley HEPs."	04/Mar/2024	08:00	08/Mar/2024	18:00	under construction shutdown. kindly approve.	PLANNED	Requested	
1067	RQ167203	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-4	POWERGRID	C	"S/D required to provide safety clearance for stringing of 400KV Dulhasti kishenpur -II which crossing 220KV Salal Kishenpur 3 &4 at Loc No 8/0 to 9/0. 400KV Dulhasti Kishenpur -II is a Double circuit Line but stringing is done on one circuit only. Award has been placed for stringing on Circuit 2. under evacuation of Power from Pakaldul HEP in Chenab Valley HEPs."	04/Mar/2024	08:00	08/Mar/2024	18:00	under construction shutdown. kindly approve.	PLANNED	Requested	
1068	RQ166765	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JESSORE(HP)-PONG(BB) (PG) CKT-1	POWERGRID	C	Repalcement of Control & Relay Panel under ADD CAP_Petition No. 712/TT/2020 at Pong end.	01/Mar/2024	10:00	07/Mar/2024	18:00	Kindly approve under construction head	PLANNED	Requested	
1069	RQ166766	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIASUL(NH)-PONG(BB) (PG) CKT-1	POWERGRID	C	Repalcement of Control & Relay Panel under ADD CAP_Petition No. 712/TT/2020 at Pong end.	01/Mar/2024	10:00	07/Mar/2024	18:00	Kindly approve under construction head	PLANNED	Requested	
1070	RQ166645	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PS)-DASUYA(PS) (PG) CKT-1	POWERGRID	C	FOR ADD-CAP WORKS APPROVED UNDER CERC PETITION NO-695/TT/2020 DATED 03.01.2022	01/Mar/2024	10:00	20/Mar/2024	18:00	Under construction head, Kindly approve	PLANNED	Requested	
1071	RQ166647	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-1	POWERGRID	C	FOR ADD-CAP WORKS APPROVED UNDER CERC PETITION NO-695/TT/2020 DATED 03.01.2022	01/Mar/2024	10:00	20/Mar/2024	18:00	Under construction head, Kindly approve	PLANNED	Requested	
1072	RQ167078	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAULIVI (PG)-DHAULIGANGA(NH) (PG) CKT-2	POWERGRID	D	AMP of Line with with 25 MVAR Line reactor at NHPC end	01/Mar/2024	08:00	01/Mar/2024	18:00		PLANNED	Requested	
1073	RQ166068	OCC_216	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220kV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, towers members above basic body 1, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. In the Line corridors and rectification of loose sags if any.	26/Mar/2024	10:00	30/Mar/2024	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs . Power of ADHPL & Phozal HPPTCL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP) (ADHPL) Ckt-1 & 220 KV Phozal(HP)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Requested	

1074	RQ166053	OCC_216	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220kV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, towers members above basic body 1, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	21/Mar/2024	10:00	23/Mar/2024	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs. Power of ADHPL & Phozal HPPTCL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP) (ADHPL) Ckt-1 & 220 KV Phozal(HP)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Requested	
1075	RQ166071	OCC_216	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Post-winter preventive maintenance work of 220KV Prini switchyard equipments like Circuit Breakers,CT,VT,CVT, Isolators and LA. Also including preventive maintenance work of the 220kV Trans.Lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	11/Mar/2024	09:30	20/Mar/2024	17:30	Shutdown required on daily basis from 09:30 to 17:30 hrs. Possibly there will be no generation schedule of ADHPL during this shutdown period & Power of Phozal HPPTCL will be evacuated through 220 KV Phozal(HP)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Requested	
1076	RQ166076	OCC_216	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1	ADHPL	D	Post-winter preventive maintenance work of 220KV Prini switchyard equipments like Circuit Breakers,CT,VT,CVT, Isolators and LA. Also including preventive maintenance work of the 220kV Trans.Lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	11/Mar/2024	09:30	20/Mar/2024	17:30	Shutdown required on daily basis from 09:30 to 17:30 hrs. Possibly there will be no generation schedule of ADHPL during this shutdown period & Power of Phozal HPPTCL will be evacuated through 220 KV Phozal(HP)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Requested	
1077	RQ166051	OCC_216	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220kV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, towers members above basic body 1, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	09/Mar/2024	10:00	09/Mar/2024	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs. During shutdown period power of Phozal HPPTCL & ADHPL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP) (ADHPL) Ckt-1 & 220 KV AD hydro(AD)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Requested	
1078	RQ166050	OCC_216	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220kV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, towers members above basic body 1, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	04/Mar/2024	10:00	07/Mar/2024	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs. During shutdown period power of Phozal HPPTCL & ADHPL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP) (ADHPL) Ckt-1 & 220 KV AD hydro(AD)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Requested	
1079	RQ166049	OCC_216	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220kV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, towers members above basic body 1, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	01/Mar/2024	10:00	02/Mar/2024	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs. During shutdown period power of Phozal HPPTCL & ADHPL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP) (ADHPL) Ckt-1 & 220 KV AD hydro(AD)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Requested	
1080	RQ166956	OCC_216	sldeps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-2	PSTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 125 to 130	25/Mar/2024	08:00	25/Mar/2024	18:00		PLANNED	Requested	
1081	RQ166948	OCC_216	sldeps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-DANDHARIKALANI(P) (PSTCL) CKT-2	PSTCL	D	Jumper tightening and tree cutting between Tower No. 8 to 16	18/Mar/2024	08:00	18/Mar/2024	18:00		PLANNED	Requested	
1082	RQ166016	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PS) (PSTCL) CKT-2	PSTCL	D	For Protection testing works	16/Mar/2024	09:00	16/Mar/2024	13:00	Kindly approve	PLANNED	Requested	

1083	RQ166946	OCC_216	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-DANDHARIKALANI(P S) (PSTCL) CKT-2	PSTCL	D	Jumper tightening and tree cutting between Tower No. 1 to 8	15/Mar/2024	08:00	15/Mar/2024	18:00		PLANNED	Requested	
1084	RQ166950	OCC_216	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(P S) (PS) CKT-2	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	14/Mar/2024	08:00	14/Mar/2024	18:00		PLANNED	Requested	
1085	RQ166015	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAGRAON(PS)-LUDHIANA(PG) (PSTCL) CKT-1	PSTCL	D	For Protection testing works	11/Mar/2024	09:00	11/Mar/2024	13:00	Kindly approve	PLANNED	Requested	
1086	RQ166957	OCC_216	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-2	PSTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 120 to 125	07/Mar/2024	08:00	07/Mar/2024	18:00		PLANNED	Requested	
1087	RQ166949	OCC_216	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(P S) (PS) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	04/Mar/2024	08:00	04/Mar/2024	18:00		PLANNED	Requested	
1088	RQ166947	OCC_216	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-DANDHARIKALANI(P S) (PSTCL) CKT-1	PSTCL	D	Jumper tightening and tree cutting between Tower No. 8 to 16	04/Mar/2024	08:00	04/Mar/2024	18:00		PLANNED	Requested	
1089	RQ166636	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AMRITSAR(PG)-NARAINGARH(PS) (PSTCL) CKT-2	PSTCL	D	AMP of Line Equipments	02/Mar/2024	10:00	02/Mar/2024	17:00	Kindly approve	PLANNED	Requested	
1090	RQ166945	OCC_216	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-DANDHARIKALANI(P S) (PSTCL) CKT-1	PSTCL	D	Jumper tightening and tree cutting between Tower No. 1 to 8	01/Mar/2024	08:00	01/Mar/2024	18:00		PLANNED	Requested	
1091	RQ166985	OCC_216	slidcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-2	DTL	D	To carry out tightening of clamps at tension towers no.01,02,9,17,18,19	22/Mar/2024	09:30	22/Mar/2024	17:00		PLANNED	Requested	
1092	RQ166983	OCC_216	slidcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-2	DTL	D	To carry out tightening of clamps at tension towers no. 39,36,35,34,24,22	18/Mar/2024	09:30	18/Mar/2024	17:00		PLANNED	Requested	
1093	RQ166980	OCC_216	slidcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-2	DTL	D	To carry out tightening of clamps at tension towers no.72,71,70,56,48,40	15/Mar/2024	09:30	15/Mar/2024	17:00		PLANNED	Requested	
1094	RQ166984	OCC_216	slidcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-1	DTL	D	To carry out tightening of clamps at tension towers no.01,02,9,17,18,19	11/Mar/2024	09:30	11/Mar/2024	17:00		PLANNED	Requested	
1095	RQ167016	OCC_216	slidcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-3	DTL	D	Annual PMS	07/Mar/2024	09:30	07/Mar/2024	14:00		PLANNED	Requested	
1096	RQ166982	OCC_216	slidcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-1	DTL	D	To carry out tightening of clamps at tension towers no. 39,36,35,34,24,22	04/Mar/2024	09:30	04/Mar/2024	17:00		PLANNED	Requested	
1097	RQ166979	OCC_216	slidcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-1	DTL	D	To carry out tightening of clamps at tension towers no.72,71,70,56,48,40	01/Mar/2024	09:30	01/Mar/2024	17:00		PLANNED	Requested	
1098	RQ167124	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-SHAMSHABAD(UP) (UP) CKT-1	UPPTCL	D	AMP work	22/Mar/2024	08:00	22/Mar/2024	18:00		PLANNED	Requested	
1099	RQ167070	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUCKNOW_1(PG)-BAKSHI KA TALAB(UP) (UP) CKT-1	UPPTCL	D	AMP work	22/Mar/2024	08:00	22/Mar/2024	18:00		PLANNED	Requested	
1100	RQ167121	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-TUNDLA (UP) (UP) CKT-1	UPPTCL	D	AMP work	20/Mar/2024	08:00	20/Mar/2024	18:00		PLANNED	Requested	
1101	RQ166970	OCC_216	slidcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BADARPUR(NT)-NOIDA SEC3BA(UP) (UP) CKT-1	UPPTCL	D	Overhauling of Isolators	12/Mar/2024	09:30	14/Mar/2024	17:30		PLANNED	Requested	
1102	RQ166727	OCC_216	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAHARANPUR(UP)-KHODRI(LK) (UP) CKT-1	UPPTCL	D	Trees chopping and cutting in hilly areas	04/Mar/2024	09:00	07/Mar/2024	18:00		PLANNED	Requested	
1103	RQ167260	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-BARN(JK) (PDD JK) CKT-1	PDD JK	C	Non auto is required to carryout jumpering and installation of spacers in the under construction 400KV Dulhasti kishenpur -II for power line crossing in the span of 5/0 to 6/0.	21/Mar/2024	08:00	26/Mar/2024	18:00	under construction shutdown. kindly approve.	PLANNED	Requested	
1104	RQ167261	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-BARN(JK) (PDD JK) CKT-2	PDD JK	C	Non auto is required to carryout jumpering and installation of spacers in the under construction 400KV Dulhasti kishenpur -II for power line crossing in the span of 5/0 to 6/0.	21/Mar/2024	08:00	26/Mar/2024	18:00	under construction shutdown. kindly approve.	PLANNED	Requested	
1105	RQ167209	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-BARN(JK) (PDD JK) CKT-1	PDD JK	C	"S/D required to provide safety clearance for stringing of 400KV Dulhasti kishenpur -II which crossing 220KV Kishenpur-Barn 1 & 2 at Loc No 5/0 to 6/0. S/D. 400KV Dulhasti Kishenpur -II is a Double circuit line but stringing is done on one circuit only. Award has been placed for stringing on Circuit 2. under evacuation of Power from Pakaldul HEP in Chenab Valley HEPS. "	15/Mar/2024	08:00	20/Mar/2024	18:00	under construction shutdown. kindly approve.	PLANNED	Requested	

1106	RQ167210	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-BARN(JK) (PDD JK) CKT-2	PDD JK	C	"S/D required to provide safety clearance for stringing of 400KV Dulhasti kishenpur -II which crossing 220KV Kishenpur-Barn 1 & 2 at Loc No 5/0 to 6/0. S/D. 400KV Dulhasti Kishenpur -II is a Double circuit Line but stringing is done on one circuit only. Award has been placed for stringing on Circuit 2. under evacuation of Power from Pakaloudi HEP in Chenab Valley HEPS."	15/Mar/2024	08:00	20/Mar/2024	18:00	under construction shutdown. kindly approve.	PLANNED	Requested	
1107	RQ167268	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-1	RAILWAYS	D	PLCC Commissioning work and Line Bay AMP	21/Mar/2024	08:00	21/Mar/2024	18:00		PLANNED	Requested	
1108	RQ167269	OCC_216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-2	RAILWAYS	D	PLCC Commissioning work and Line Bay AMP	15/Mar/2024	08:00	15/Mar/2024	18:00		PLANNED	Requested	
1109	RQ166041	OCC_216	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAKATPURA(RS) (RS) CKT-1	RRVPNL	D	Quarterly maintenance work, Line Maintenance work and Testing of Equipment	20/Mar/2024	08:00	21/Mar/2024	18:00		PLANNED	Requested	
1110	RQ166972	OCC_216	slcdcv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BADARPUR(NT)-ALWAR MIA(RS) (RS) CKT-1	RRVPNL	D	Overhauling of Isolators	18/Mar/2024	09:30	18/Mar/2024	17:30		PLANNED	Requested	
1111	RQ166971	OCC_216	slcdcv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BADARPUR(NT)-ALWAR MIA(RS) (RS) CKT-1	RRVPNL	D	Overhauling of Isolators	15/Mar/2024	09:30	16/Mar/2024	17:30		PLANNED	Requested	
1112	RQ166034	OCC_216	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-SAKATPURA(RS) (RS) CKT-1	RRVPNL	D	Quarterly maintenance work, Line Maintenance work and Testing of Equipment	15/Mar/2024	08:00	16/Mar/2024	18:00		PLANNED	Requested	
1113	RQ166590	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-2	RRVPNL	D	Distance Relay testing	14/Mar/2024	08:00	14/Mar/2024	18:00		PLANNED	Requested	
1114	RQ167243	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-KUNDA KI DHANI(RS) (RS) CKT-1	RRVPNL	D	AMP Works of Line Bay	14/Mar/2024	08:00	14/Mar/2024	18:00		PLANNED	Requested	
1115	RQ166589	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-1	RRVPNL	D	Distance Relay testing	13/Mar/2024	08:00	13/Mar/2024	18:00		PLANNED	Requested	
1116	RQ166047	OCC_216	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_A(NP)-SAKATPURA(RS) (RS) CKT-1	RRVPNL	D	Quarterly maintenance work, Line Maintenance work and Testing of Equipment	13/Mar/2024	08:00	14/Mar/2024	18:00		PLANNED	Requested	
1117	RQ166839	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEBARI(RS)-RAPS_A(NP) (RS) CKT-1	RRVPNL	D	400 KV Neemuch Mandasaur Transmission line construction work	05/Mar/2024	08:00	05/Mar/2024	18:00		PLANNED	Requested	
1118	RQ166607	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-SAYLA(RS) (RS) CKT-1	RRVPNL	C	"For Stringing-Bay Extension work -under SS-95 package - 220kV Bus 1 & 220kV Bus 2 shutdown together (Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II , 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sayala Line-I, 220kV Bhinmal - Bhinmal Line-II AND 400/220kV ICT-I, 400/220kV ICT-II)"	05/Mar/2024	08:00	06/Mar/2024	18:00		PLANNED	Requested	
1119	RQ166610	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-SANCHORE(RS) (RS) CKT-1	RRVPNL	C	"For Stringing-Bay Extension work -under SS-95 package - 220kV Bus 1 & 220kV Bus 2 shutdown together (Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II , 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sayala Line-I, 220kV Bhinmal - Bhinmal Line-II AND 400/220kV ICT-I, 400/220kV ICT-II)"	05/Mar/2024	08:00	06/Mar/2024	18:00		PLANNED	Requested	
1120	RQ166613	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-BHINMAL(RS) (RS) CKT-2	RRVPNL	C	"For Stringing-Bay Extension work -under SS-95 package - 220kV Bus 1 & 220kV Bus 2 shutdown together (Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II , 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sayala Line-I, 220kV Bhinmal - Bhinmal Line-II AND 400/220kV ICT-I, 400/220kV ICT-II)"	05/Mar/2024	08:00	06/Mar/2024	18:00		PLANNED	Requested	
1121	RQ166608	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-SAYLA(RS) (RS) CKT-2	RRVPNL	C	"For Stringing-Bay Extension work -under SS-95 package - 220kV Bus 1 & 220kV Bus 2 shutdown together (Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II , 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sayala Line-I, 220kV Bhinmal - Bhinmal Line-II AND 400/220kV ICT-I, 400/220kV ICT-II)"	05/Mar/2024	08:00	06/Mar/2024	18:00		PLANNED	Requested	

1122	RQ166609	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-SIROHI(RS) (RS) CKT-1	RRVPNL	C	"For Stringing-Bay Extension work -under SS-95 package - 220kV Bus 1 & 220kV Bus 2 shutdown together (Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II , 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sayala Line-I, 220kV Bhinmal - Bhinmal Line-II AND 400/220kV ICT-I, 400/220kV ICT-II)"	05/Mar/2024	08:00	06/Mar/2024	18:00			PLANNED	Requested	
1123	RQ166612	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-BHINMAL(RS) (RS) CKT-1	RRVPNL	C	"For Stringing-Bay Extension work -under SS-95 package - 220kV Bus 1 & 220kV Bus 2 shutdown together (Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II , 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sayala Line-I, 220kV Bhinmal - Bhinmal Line-II AND 400/220kV ICT-I, 400/220kV ICT-II)"	05/Mar/2024	08:00	06/Mar/2024	18:00			PLANNED	Requested	
1124	RQ166992	OCC_216	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPATH(HV)-PANIPAT(BB) (HVPNL) CKT-3	HVPNL	D	Yearly mtc.	19/Mar/2024	08:00	19/Mar/2024	18:00			PLANNED	Requested	
1125	RQ166592	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(RS)-MAU(HV) (HV) CKT-1	HVPNL	D	For AMP work	16/Mar/2024	08:00	16/Mar/2024	18:00			PLANNED	Requested	
1126	RQ166591	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-REWARI(HV) (HV) CKT-1	HVPNL	D	For AMP work	15/Mar/2024	08:00	15/Mar/2024	18:00			PLANNED	Requested	
1127	RQ167013	OCC_216	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMAYPUR(BB)-BADSHAHPUR(HV) (HVPNL) CKT-1	HVPNL	D	Half yearly mtc	14/Mar/2024	08:00	14/Mar/2024	18:00			PLANNED	Requested	
1128	RQ167003	OCC_216	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-CHAJPUR(HV) (HVPNL) CKT-2	HVPNL	D	Yearly mtc.	13/Mar/2024	08:00	13/Mar/2024	18:00			PLANNED	Requested	
1129	RQ167014	OCC_216	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMAYPUR(BB)-BADSHAHPUR(HV) (HVPNL) CKT-2	HVPNL	D	Half yearly mtc	13/Mar/2024	08:00	13/Mar/2024	18:00			PLANNED	Requested	
1130	RQ165880	OCC_216	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KAITHAL(PG)-KAITHAL(HV) (HVPNL) CKT-1	HVPNL	D	AMP of Line Equipments	12/Mar/2024	09:00	12/Mar/2024	13:30	Kindly approve		PLANNED	Requested	
1131	RQ167002	OCC_216	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-CHAJPUR(HV) (HVPNL) CKT-1	HVPNL	D	Yearly Mtc.	12/Mar/2024	08:00	12/Mar/2024	18:00			PLANNED	Requested	
1132	RQ167012	OCC_216	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PALWAL(HV)-SAMAYPUR(BB) (HVPNL) CKT-2	HVPNL	D	Half yearly mtc	11/Mar/2024	08:00	11/Mar/2024	18:00			PLANNED	Requested	
1133	RQ167011	OCC_216	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PALWAL(HV)-SAMAYPUR(BB) (HVPNL) CKT-1	HVPNL	D	Half Yearly Mtc..	08/Mar/2024	08:00	08/Mar/2024	18:00			PLANNED	Requested	
1134	RQ166991	OCC_216	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPATH(HV)-PANIPAT(BB) (HVPNL) CKT-2	HVPNL	D	Yearly Mtc.	05/Mar/2024	08:00	05/Mar/2024	18:00			PLANNED	Requested	
1135	RQ166990	OCC_216	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPATH(HV)-PANIPAT(BB) (HVPNL) CKT-1	HVPNL	D	Yearly mtc.	04/Mar/2024	08:00	04/Mar/2024	18:00			PLANNED	Requested	
1136	RQ167214	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-HSIDC BAWAL(HV) (HVPNL) CKT-1	HVPNL	C	for NCRTC diversion work	01/Mar/2024	08:00	10/Mar/2024	18:00			PLANNED	Requested	
1137	RQ167211	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-MAU(HV) (HVPNL) CKT-1	HVPNL	C	for NCRTC diversion work	01/Mar/2024	08:00	10/Mar/2024	18:00			PLANNED	Requested	
1138	RQ166257	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SUNBRIGHT SL_FGARH_PG (RSBPL)-FATEHGARH_II(PG) (RENEW SUN BRIGHT (RSBPL)) CKT-1	RENEW SUN BRIGHT (RSBPL)	D	Over head Stringing of 765 kv D/C Fatehgarh-II- Badhla-II (IInd) T/L Section- N5/0- N6/0	18/Mar/2024	15:00	20/Mar/2024	23:00			PLANNED	Requested	
1139	RQ166239	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SUNBRIGHT SL_FGARH_PG (RSBPL)-FATEHGARH_III(PG) (RENEW SUN BRIGHT (RSBPL)) CKT-1	RENEW SUN BRIGHT (RSBPL)	D	for AMP works	07/Mar/2024	15:00	17/Mar/2024	23:00			PLANNED	Requested	
1140	RQ166261	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SUNBRIGHT SL_FGARH_PG (RSBPL)-FATEHGARH_II(PG) (RENEW SUN BRIGHT (RSBPL)) CKT-1	RENEW SUN BRIGHT (RSBPL)	D	Over head Stringing of 765 kv D/C Fatehgarh-II- Badhla-II (IInd) T/L Section- N29/0- N30/0	01/Mar/2024	15:00	03/Mar/2024	23:00			PLANNED	Requested	
1141	RQ166258	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-RENEW_JHARKHAND 3 SL_FGARH_PG (RSEI3PL) (RSEI3PL) CKT-1	RSEI3PL	D	Over head Stringing of 765 kv D/C Fatehgarh-II- Badhla-II (IInd) T/L Section- N5/0- N6/0	18/Mar/2024	15:00	20/Mar/2024	23:00			PLANNED	Requested	

1142	RQ166262	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-RENEW_JHARKHAND 3 SL_FGARH_PG (RSEJ3PL) (RSEJ3PL) CKT-1	RSEJ3PL	D	Over head Stringing of 765 kv D/C Fatehgarh-II- Badhla-II (IInd) T/L Section- N30/0-N31/0, N35/0- N36/0 & N36/0-N37/0	07/Mar/2024	15:00	10/Mar/2024	23:00			PLANNED	Requested
1143	RQ166242	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-RENEW_JHARKHAND 3 SL_FGARH_PG (RSEJ3PL) (RSEJ3PL) CKT-1	RSEJ3PL	D	for AMP works	01/Mar/2024	15:00	07/Mar/2024	23:00			PLANNED	Requested
1144	RQ166259	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-RENEW SUNWAVE SL_FGRAH_PG (RSWPL) (RENEW SUN WAVE (RSWPL)) CKT-1	RENEW SUN WAVE (RSWPL)	D	Over head Stringing of 765 kv D/C Fatehgarh-II- Badhla-II (IInd) T/L Section- N5/0- N6/0	18/Mar/2024	15:00	20/Mar/2024	23:00			PLANNED	Requested
1145	RQ166245	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-RENEW SUNWAVE SL_FGRAH_PG (RSWPL) (RENEW SUN WAVE (RSWPL)) CKT-1	RENEW SUN WAVE (RSWPL)	D	for AMP works	01/Mar/2024	15:00	07/Mar/2024	23:00			PLANNED	Requested
1146	RQ166256	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SOLARURJA SL_FGARH_PG (RSUPL)- FATEHGARH_III(PG) (RENEW SOLAR URJA (RSUPL)) CKT-1	RENEW SOLAR URJA (RSUPL)	D	Over head Stringing of 765 kv D/C Fatehgarh-II- Badhla-II (IInd) T/L Section- N5/0- N6/0	18/Mar/2024	15:00	20/Mar/2024	23:00			PLANNED	Requested
1147	RQ166260	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SOLARURJA SL_FGARH_PG (RSUPL)- FATEHGARH_III(PG) (RENEW SOLAR URJA (RSUPL)) CKT-1	RENEW SOLAR URJA (RSUPL)	D	Over head Stringing of 765 kv D/C Fatehgarh-II- Badhla-II (IInd) T/L Section- N30/0-N31/0, N35/0- N36/0 & N36/0-N37/0	07/Mar/2024	15:00	10/Mar/2024	23:00			PLANNED	Requested
1148	RQ166238	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SOLARURJA SL_FGARH_PG (RSUPL)- FATEHGARH_III(PG) (RENEW SOLAR URJA (RSUPL)) CKT-1	RENEW SOLAR URJA (RSUPL)	D	for AMP works	01/Mar/2024	15:00	07/Mar/2024	23:00			PLANNED	Requested
1149	RQ167015	OCC_216	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FARIDABAD SEC-58 (HV)-SAMAYPUR(BB) (HVPNL) CKT-1	POWERGRID, HVPNL	D	Half yearly mtc	18/Mar/2024	08:00	18/Mar/2024	18:00			PLANNED	Requested
1150	RQ167010	OCC_216	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FARIDABAD SEC-58 (HV)-SAMAYPUR(BB) (HVPNL) CKT-1	POWERGRID, HVPNL	D	Half yearly mtc	15/Mar/2024	08:00	15/Mar/2024	18:00			PLANNED	Requested
1151	RQ166583	OCC_216	slcdjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHOWADHI (JK)-GLADNI(PDD) (PDD JK) CKT-1	POWERGRID, PDD JK	D	Preventive maintenance works including replacement of worn out jumpers / droppers and allied clamps etc. along with testing of vitalgrid equipment	17/Mar/2024	09:00	17/Mar/2024	14:00	40 -60 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 260-280 MW load shall be affected.		PLANNED	Requested
1152	RQ167244	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-BAGRUI(RS) (PG) CKT-1	POWERGRID, RRVPNL	D	AR RELAY RETROFITMENT WORK	12/Mar/2024	08:00	12/Mar/2024	18:00			PLANNED	Requested
1153	RQ167152	OCC_216	slcdcr_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HEERAPURA(RS)-MANSAROVAR(RS) (PG) CKT-1	POWERGRID, RRVPNL	D	Quarterly maintenance and testing of Bay Equipment	07/Mar/2024	08:00	07/Mar/2024	18:00			PLANNED	Requested
1154	RQ167035	OCC_216	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR(BB)-KANGOO(HP) (HP) CKT-1	HPPTCL	D	For attending hot points	11/Mar/2024	08:00	11/Mar/2024	18:00			PLANNED	Requested
1155	RQ166924	OCC_216	slcdhp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAROR(HP)-PARBATI POOLING BANALA(PG) (HPPTCL) CKT-1	HPPTCL	D	Annual Maintenance, Installation and testing of PLCC panels at HPPTCL Substation Charor	05/Mar/2024	09:00	06/Mar/2024	17:00			PLANNED	Requested
1156	RQ166925	OCC_216	slcdhp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAROR(HP)-PARBATI POOLING BANALA(PG) (HPPTCL) CKT-2	HPPTCL	D	Annual Maintenance, Installation and testing of PLCC panels at HPPTCL Substation Charor	05/Mar/2024	09:00	06/Mar/2024	17:00			PLANNED	Requested
1157	RQ166247	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) CKT-2	AHEJOL	D	for AMP works	07/Mar/2024	15:00	17/Mar/2024	23:00			PLANNED	Requested
1158	RQ166246	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-1	AHEJOL	D	for AMP works	07/Mar/2024	15:00	17/Mar/2024	23:00			PLANNED	Requested
1159	RQ166236	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-ASEJOL HB FTGH2 (ASEJOL) (ASEJOL) CKT-1	ASEJOL	D	for AMP works	07/Mar/2024	15:00	17/Mar/2024	23:00			PLANNED	Requested
1160	RQ166237	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-ASEJOL HB FTGH2 (ASEJOL) (ASEJOL) CKT-2	ASEJOL	D	for AMP works	07/Mar/2024	15:00	17/Mar/2024	23:00			PLANNED	Requested

1161	RQ166241	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJ2L PSS HB_FGRAH_PG (AHEJ2L) (AHEJ2L) CKT-1	AHEJ2L	D	for AMP works	07/Mar/2024	15:00	17/Mar/2024	23:00		PLANNED	Requested	
1162	RQ166240	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-AHEJ3L PSS HB_FGRAH_PG (AHEJ3L) (AHEJ3L) CKT-1	AHEJ3L	D	for AMP works	07/Mar/2024	15:00	17/Mar/2024	23:00		PLANNED	Requested	
1163	RQ166888	OCC_216	sldcuk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ROORKEE(PG)-ROORKEE(UK) (PTCUL) CKT-1	PTCUL	D	For routine maintenance	05/Mar/2024	10:00	05/Mar/2024	13:00		PLANNED	Requested	
1164	RQ166235	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-DEVKOT SL_FTGH2 (NTRC_DEVKOT) (NTRC_DEVKOT) CKT-1	NTPC_DEVKOT	D	for AMP works	01/Mar/2024	15:00	07/Mar/2024	23:00		PLANNED	Requested	
1165	RQ166248	OCC_216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-EDEN SL_FGRAH_PG (ERCPL) (EDEN) (ERCPL) CKT-1	EDEN (ERCPL)	D	for AMP works	01/Mar/2024	15:00	07/Mar/2024	23:00		PLANNED	Requested	
1166	RQ167177	OCC_216	cpcc3_sd	BUS	220KV BUS 2 AT ALLAHABAD(PG)	POWERGRID	D	AMP works	31/Mar/2024	10:00	31/Mar/2024	18:00		PLANNED	Requested	
1167	RQ167176	OCC_216	cpcc3_sd	BUS	220KV BUS 1 AT ALLAHABAD(PG)	POWERGRID	D	AMP works	29/Mar/2024	10:00	29/Mar/2024	18:00		PLANNED	Requested	
1168	RQ166822	OCC_216	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWERGRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	28/Mar/2024	13:00	28/Mar/2024	17:00	Kindly approve under construction head	PLANNED	Requested	
1169	RQ166821	OCC_216	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWERGRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	28/Mar/2024	09:00	28/Mar/2024	12:00	Kindly approve under construction head	PLANNED	Requested	
1170	RQ166818	OCC_216	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWERGRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	21/Mar/2024	13:00	21/Mar/2024	17:00	Kindly approve under construction head	PLANNED	Requested	
1171	RQ166019	OCC_216	cpcc2_sd	BUS	220KV BUS 2 AT LUDHIANA(PG)	POWERGRID	D	AMP works	21/Mar/2024	09:00	23/Mar/2024	17:00	Kindly approve	PLANNED	Requested	
1172	RQ166817	OCC_216	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWERGRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	21/Mar/2024	09:00	21/Mar/2024	12:00	Kindly approve under construction head	PLANNED	Requested	
1173	RQ166582	OCC_216	cpcc1_sd	BUS	220KV BUS 3 AT SONIPAT(PG)	POWERGRID	D	For AMP work	19/Mar/2024	08:00	19/Mar/2024	18:00		PLANNED	Requested	
1174	RQ166018	OCC_216	cpcc2_sd	BUS	220KV BUS 1 AT LUDHIANA(PG)	POWERGRID	D	AMP works	18/Mar/2024	09:00	20/Mar/2024	17:00	Kindly approve	PLANNED	Requested	
1175	RQ166392	OCC_216	cpcc2_sd	BUS	220KV BUS 2 AT MOGA(PG)	POWERGRID	C	Bus Bar relay retrofitting work	18/Mar/2024	08:00	21/Mar/2024	18:00	Kindly approve	PLANNED	Requested	
1176	RQ166775	OCC_216	cpcc2_sd	BUS	220KV BUS 2 AT JALANDHAR(PG)	POWERGRID	D	AMP works	16/Mar/2024	10:00	16/Mar/2024	18:00	Kindly approve	PLANNED	Requested	
1177	RQ166644	OCC_216	cpcc2_sd	BUS	220KV BUS 2 AT AMRITSAR(PG)	POWERGRID	D	For Construction Works and Stability of Upcoming 220kV new Line Bay (213).	15/Mar/2024	10:00	17/Mar/2024	18:00	Under construction head, Kindly approve	PLANNED	Requested	
1178	RQ165899	OCC_216	cpcc2_sd	BUS	220KV BUS 2 AT KAITHAL(PG)	POWERGRID	D	AMP works	15/Mar/2024	09:30	15/Mar/2024	18:00	Kindly approve	PLANNED	Requested	
1179	RQ167249	OCC_216	cpcc1_sd	BUS	220KV BUS 1 AT BASSI(PG)	POWERGRID	D	For AMP work	15/Mar/2024	08:00	15/Mar/2024	18:00		PLANNED	Requested	
1180	RQ165990	OCC_216	cpcc2_sd	BUS	220KV BUS 2 AT PATIALA(PG)	POWERGRID	D	AMP works	14/Mar/2024	09:30	15/Mar/2024	17:00	Kindly approve	PLANNED	Requested	
1181	RQ165886	OCC_216	cpcc2_sd	BUS	220KV BUS 2 AT KAITHAL(PG)	POWERGRID	D	AMP works	14/Mar/2024	09:30	14/Mar/2024	18:00	Kindly approve	PLANNED	Requested	
1182	RQ166643	OCC_216	cpcc2_sd	BUS	220KV BUS 1 AT AMRITSAR(PG)	POWERGRID	D	For Construction Works and Stability of Upcoming 220kV new Line Bay (213).	12/Mar/2024	10:00	14/Mar/2024	18:00	Under construction head, Kindly approve	PLANNED	Requested	
1183	RQ165989	OCC_216	cpcc2_sd	BUS	220KV BUS 1 AT PATIALA(PG)	POWERGRID	D	AMP works	11/Mar/2024	09:30	12/Mar/2024	17:00	Kindly approve	PLANNED	Requested	
1184	RQ166639	OCC_216	cpcc2_sd	BUS	220KV BUS 1 AT AMRITSAR(PG)	POWERGRID	D	AMP works	09/Mar/2024	10:00	09/Mar/2024	18:00	Kindly approve	PLANNED	Requested	
1185	RQ165887	OCC_216	cpcc2_sd	BUS	220KV BUS 1 AT KAITHAL(PG)	POWERGRID	D	AMP works	08/Mar/2024	09:30	08/Mar/2024	18:00	Kindly approve	PLANNED	Requested	
1186	RQ166024	OCC_216	cpcc2_sd	BUS	220KV BUS 2 AT SAMBA(PG)	POWERGRID	D	AMP works	07/Mar/2024	10:00	07/Mar/2024	17:00	Kindly approve	PLANNED	Requested	
1187	RQ166640	OCC_216	cpcc2_sd	BUS	220KV BUS 2 AT AMRITSAR(PG)	POWERGRID	D	AMP works	07/Mar/2024	10:00	07/Mar/2024	18:00	Kindly approve	PLANNED	Requested	
1188	RQ165885	OCC_216	cpcc2_sd	BUS	220KV BUS 1 AT KAITHAL(PG)	POWERGRID	D	Replacement of Jumper during ICT-1 shutdown & AMP Works	07/Mar/2024	09:30	07/Mar/2024	18:00	Kindly approve	PLANNED	Requested	
1189	RQ165870	OCC_216	cpcc2_sd	BUS	220KV BUS 1 AT FATEHABAD(PG)	POWERGRID	D	AMP works	06/Mar/2024	10:00	07/Mar/2024	18:00	Kindly approve	PLANNED	Requested	
1190	RQ165871	OCC_216	cpcc2_sd	BUS	220KV BUS 2 AT FATEHABAD(PG)	POWERGRID	D	AMP works	04/Mar/2024	10:00	05/Mar/2024	18:00	Kindly approve	PLANNED	Requested	
1191	RQ166642	OCC_216	cpcc2_sd	BUS	220KV BUS 2 AT AMRITSAR(PG)	POWERGRID	D	For Construction Works and Stability of Upcoming 220kV new Line Bay (213).	04/Mar/2024	10:00	05/Mar/2024	18:00	Under construction head, Kindly approve	PLANNED	Requested	
1192	RQ166391	OCC_216	cpcc2_sd	BUS	220KV BUS 1 AT MOGA(PG)	POWERGRID	C	Bus Bar relay retrofitting work	04/Mar/2024	08:00	07/Mar/2024	18:00	Kindly approve	PLANNED	Requested	
1193	RQ166641	OCC_216	cpcc2_sd	BUS	220KV BUS 1 AT AMRITSAR(PG)	POWERGRID	D	For Construction Works and Stability of Upcoming 220kV new Line Bay (213).	01/Mar/2024	10:00	02/Mar/2024	18:00	Under construction head, Kindly approve	PLANNED	Requested	
1194	RQ167095	OCC_216	bbmb_sd	BUS	220KV BUS 4 AT SAMAYPUR(BB)	BBMB	D	Half Yearly Mtc..	29/Mar/2024	08:00	29/Mar/2024	18:00		PLANNED	Requested	
1195	RQ167094	OCC_216	bbmb_sd	BUS	220KV BUS 3 AT SAMAYPUR(BB)	BBMB	D	Half yearly mtc	22/Mar/2024	08:00	22/Mar/2024	18:00		PLANNED	Requested	
1196	RQ166770	OCC_216	cpcc2_sd	BUS	220KV BUS 2 AT PONG(BB)	BBMB	D	Replacement of CT, Isolators & E/S, Control & Relay Panel under ADD CAP_Petition No. 712/TT/2020 at Pong end.	15/Mar/2024	10:00	15/Mar/2024	18:00	Kindly approve under construction head	PLANNED	Requested	
1197	RQ167069	OCC_216	bbmb_sd	BUS	220KV BUS 1 AT DELHI RR(BB)	BBMB	D	Half yearly mtc	15/Mar/2024	08:00	15/Mar/2024	18:00		PLANNED	Requested	
1198	RQ167329	OCC_216	bbmb_sd	BUS	220KV BUS 2 AT BHIWANI(BB)	BBMB	D	Quarterly maintenance	13/Mar/2024	08:00	13/Mar/2024	18:00		PLANNED	Requested	
1199	RQ167085	OCC_216	bbmb_sd	BUS	220KV BUS 1 AT BALLABHAGARH(BB)	BBMB	D	Half yearly mtc	12/Mar/2024	08:00	12/Mar/2024	18:00		PLANNED	Requested	
1200	RQ167084	OCC_216	bbmb_sd	BUS	220KV BUS 2 AT JALANDHAR(BB)	BBMB	D	For half yearly Maintenance of Line and Sub-Station Equipment	12/Mar/2024	08:00	12/Mar/2024	18:00		PLANNED	Requested	

1201	RQ167083	OCC_216	bbmb_sd	BUS	220KV BUS 1 AT JALANDHAR(BB)	BBMB	D	For half yearly Maintenance of Line and Sub-Station Equipment	11/Mar/2024	08:00	11/Mar/2024	18:00		PLANNED	Requested
1202	RQ167082	OCC_216	bbmb_sd	BUS	220KV BUS 2 AT JAMALPUR(BB)	BBMB	D	Yearly Maintenance of Sub-Station equipment	11/Mar/2024	08:00	12/Mar/2024	18:00		PLANNED	Requested
1203	RQ167072	OCC_216	bbmb_sd	BUS	220KV BUS 2 AT DEHAR(BB)	BBMB	D	For attending hot points.	11/Mar/2024	08:00	11/Mar/2024	18:00		PLANNED	Requested
1204	RQ167081	OCC_216	bbmb_sd	BUS	220KV BUS 1 AT JAMALPUR(BB)	BBMB	D	Yearly Maintenance of Sub-Station equipment	08/Mar/2024	08:00	09/Mar/2024	18:00		PLANNED	Requested
1205	RQ166769	OCC_216	cpcc2_sd	BUS	220KV BUS 1 AT PONG(BB)	BBMB	D	Replacement of CT, Isolators & E/S, Control & Relay Panel under ADD CAP_Petition No. 712/TT/2020 at Pong end.	02/Mar/2024	10:00	02/Mar/2024	18:00	Kindly approve under construction head	PLANNED	Requested
1206	RQ167066	OCC_216	bbmb_sd	BUS	220KV BUS 1 AT DELHI RR(BB)	BBMB	D	Half yearly mtc	01/Mar/2024	08:00	01/Mar/2024	18:00		PLANNED	Requested
1207	RQ166445	OCC_216	cpcc1_sd	BUS	220KV BUS 2 AT JAIPUR SOUTH(PG)		D	for AMP works	28/Mar/2024	09:00	28/Mar/2024	18:00		PLANNED	Requested
1208	RQ166444	OCC_216	cpcc1_sd	BUS	220KV BUS 1 AT JAIPUR SOUTH(PG)		D	for AMP works	26/Mar/2024	09:00	26/Mar/2024	18:00		PLANNED	Requested
1209	RQ166451	OCC_216	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)		D	For BUS BAR retrofitment work	26/Mar/2024	09:00	29/Mar/2024	18:00		PLANNED	Requested
1210	RQ166450	OCC_216	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)		D	For BUS BAR retrofitment work	25/Mar/2024	09:00	28/Mar/2024	18:00		PLANNED	Requested
1211	RQ166467	OCC_216	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 8		D	FOR TESTING & COMMISSIONING WORKS OF TBC BAY 246 WITH ICT-9 UNDER SS63 B1 PACKAGE	24/Mar/2024	17:00	31/Mar/2024	23:59		PLANNED	Requested
1212	RQ166449	OCC_216	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)		D	For BUS BAR retrofitment work	21/Mar/2024	09:00	24/Mar/2024	18:00		PLANNED	Requested
1213	RQ166430	OCC_216	cpcc1_sd	BUS	220KV BUS 2 AT SIKAR(PG)		D	BAY AMP WORK	20/Mar/2024	09:00	22/Mar/2024	18:00	BUS AMP WORK	PLANNED	Requested
1214	RQ166416	OCC_216	cpcc1_sd	BUS	220KV BUS 2 AT BAHADURGARH(PG)		D	Construction work	20/Mar/2024	09:00	20/Mar/2024	18:00		PLANNED	Requested
1215	RQ166414	OCC_216	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 6		D	Jumper tightness work	18/Mar/2024	17:00	19/Mar/2024	23:00		PLANNED	Requested
1216	RQ166487	OCC_216	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 8		D	For Bay extension and bus bar testing of 06 Nos. line Bay (Jumpering and bay extension work of new bays of Phase II)	18/Mar/2024	15:00	28/Mar/2024	23:00		PLANNED	Requested
1217	RQ166415	OCC_216	cpcc1_sd	BUS	220KV BUS 1 AT BAHADURGARH(PG)		D	Construction work	18/Mar/2024	09:00	18/Mar/2024	18:00		PLANNED	Requested
1218	RQ166434	OCC_216	cpcc1_sd	BUS	220KV BUS 2 AT SONIPAT(PG)		D	BAY EXTENSION WORK UNDER SS-104 PACKAGE	18/Mar/2024	09:00	18/Mar/2024	18:00	Erection of Equipment	PLANNED	Requested
1219	RQ166485	OCC_216	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 6		D	For Bay extension and bus bar testing of line Bay A218(248) (Jumpering and bay extension work of new bays of Phase II)	17/Mar/2024	15:00	28/Mar/2024	23:00		PLANNED	Requested
1220	RQ166448	OCC_216	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)		D	For BUS BAR retrofitment work	17/Mar/2024	09:00	20/Mar/2024	18:00		PLANNED	Requested
1221	RQ166433	OCC_216	cpcc1_sd	BUS	220KV BUS 2 AT SONIPAT(PG)		D	BAY EXTENSION WORK UNDER SS-104 PACKAGE	17/Mar/2024	09:00	17/Mar/2024	18:00	Erection of Equipment	PLANNED	Requested
1222	RQ166429	OCC_216	cpcc1_sd	BUS	220KV BUS 2 AT BHINMAL(PG)		C	For Bay Extension work -under SS-95 package -220KV Bus 1 & 220KV Bus 2 shutdown together (Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II, 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sayala Line-I, 220kV Bhinmal - Bhinmal Line-II AND 400/220kV ICT-I, 400/220kV ICT-II)	16/Mar/2024	17:00	19/Mar/2024	23:59	For Bay Extension work -under SS-95 package - 220KV Bus 1 & 220KV Bus 2 shutdown together (Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II, 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sayala Line-I, 220kV Bhinmal - Bhinmal Line-II AND 400/220kV ICT-I, 400/220kV ICT-II)	PLANNED	Requested
1223	RQ166466	OCC_216	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 7		D	FOR TESTING & COMMISSIONING WORKS OF 06 NOS 220 KV LINE BAYS UNDER SS63 B1 PACKAGE	16/Mar/2024	17:00	24/Mar/2024	23:59		PLANNED	Requested
1224	RQ166432	OCC_216	cpcc1_sd	BUS	220KV BUS 1 AT SONIPAT(PG)		D	BAY EXTENSION WORK UNDER SS-104 PACKAGE	16/Mar/2024	09:00	16/Mar/2024	18:00	Erection of Equipment	PLANNED	Requested
1225	RQ166413	OCC_216	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 5		D	jumper tightness work	15/Mar/2024	17:00	16/Mar/2024	23:00		PLANNED	Requested
1226	RQ166457	OCC_216	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)		D	For AMP Works	15/Mar/2024	09:00	15/Mar/2024	18:00		PLANNED	Requested
1227	RQ166431	OCC_216	cpcc1_sd	BUS	220KV BUS 1 AT SONIPAT(PG)		D	BAY EXTENSION WORK UNDER SS-104 PACKAGE	15/Mar/2024	09:00	15/Mar/2024	18:00	Erection of Equipment	PLANNED	Requested
1228	RQ166456	OCC_216	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)		D	For AMP Works	14/Mar/2024	09:00	14/Mar/2024	18:00		PLANNED	Requested
1229	RQ166412	OCC_216	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 4		D	Jumper tightness work	13/Mar/2024	17:00	14/Mar/2024	23:00		PLANNED	Requested
1230	RQ166438	OCC_216	cpcc1_sd	BUS	220KV BUS 2 AT KANKROLI(PG)		D	for AMP works	13/Mar/2024	09:00	13/Mar/2024	18:00		PLANNED	Requested
1231	RQ166428	OCC_216	cpcc1_sd	BUS	220KV BUS 1 AT BHINMAL(PG)		C	Bay Extension work -under SS-95 package -220KV Bus 1 & 220KV Bus 2 shutdown together (Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II, 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sayala Line-I, 220kV Bhinmal - Bhinmal Line-II AND 400/220kV ICT-I, 400/220kV ICT-II)	12/Mar/2024	17:00	15/Mar/2024	23:59	For Bay Extension work -under SS-95 package - 220KV Bus 1 & 220KV Bus 2 shutdown together (Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II, 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sayala Line-I, 220kV Bhinmal - Bhinmal Line-II AND 400/220kV ICT-I, 400/220kV ICT-II)	PLANNED	Requested

1232	RQ166437	OCC_216	cpcc1_sd	BUS	220KV BUS 1 AT KANKROLI(PG)		D	for AMP works	12/Mar/2024	09:00	12/Mar/2024	18:00		PLANNED	Requested		
1233	RQ166411	OCC_216	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 3		D	jumper tightness work	11/Mar/2024	17:00	12/Mar/2024	23:00		PLANNED	Requested		
1234	RQ166465	OCC_216	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 6		D	FOR TESTING & COMMISSIONING WORKS OF 06 NOS 220 KV LINE BAYS UNDER SS63 B1 PACKAGE	08/Mar/2024	17:00	16/Mar/2024	23:59		PLANNED	Requested		
1235	RQ166479	OCC_216	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 6		D	for AMP works	07/Mar/2024	15:00	17/Mar/2024	23:00		PLANNED	Requested		
1236	RQ166478	OCC_216	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 5		D	for AMP works	07/Mar/2024	15:00	17/Mar/2024	23:00		PLANNED	Requested		
1237	RQ166480	OCC_216	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 7		D	for AMP works	07/Mar/2024	15:00	17/Mar/2024	23:00		PLANNED	Requested		
1238	RQ166460	OCC_216	cpcc1_sd	BUS	220KV BUS 1 AT BHINMAL(PG)		D	For BUS BAR TESTING - under Project SS-95 package	07/Mar/2024	09:00	14/Mar/2024	18:00		For BUS BAR TESTING - under Project SS-95 package	PLANNED	Requested	
1239	RQ166461	OCC_216	cpcc1_sd	BUS	220KV BUS 2 AT BHINMAL(PG)		D	For BUS BAR TESTING - under Project SS-95 package	07/Mar/2024	09:00	14/Mar/2024	18:00		For BUS BAR TESTING - under Project SS-95 package	PLANNED	Requested	
1240	RQ166472	OCC_216	cpcc1_sd	BUS	220KV BUS 1 AT KOTPUTLI(PG)		D	FOR JUMPERING OF 206- BAY ISOLATOR FROM 220KV BUS-1 UNDER PROJECT SS-104 PACKAGE UNDER ICT-3 BAY EXTENSION	07/Mar/2024	08:00	07/Mar/2024	20:00		PLANNED	Requested		
1241	RQ166410	OCC_216	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 2		D	jumper tightness work	06/Mar/2024	17:00	07/Mar/2024	23:00		PLANNED	Requested		
1242	RQ166409	OCC_216	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 1		D	jumper tightness work	04/Mar/2024	17:00	05/Mar/2024	23:00		PLANNED	Requested		
1243	RQ166477	OCC_216	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 4		D	for AMP works	02/Mar/2024	15:00	07/Mar/2024	23:00		PLANNED	Requested		
1244	RQ166476	OCC_216	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 3		D	for AMP works	02/Mar/2024	15:00	07/Mar/2024	23:00		PLANNED	Requested		
1245	RQ166484	OCC_216	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 5		D	For Bay extension and bus bar testing of line Bay A218(248) (Jumpering and bay extension work of new bays of Phase II)	02/Mar/2024	15:00	13/Mar/2024	23:00		PLANNED	Requested		
1246	RQ166486	OCC_216	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 7		D	For Bay extension and bus bar testing of 06 Nos. line Bay (Jumpering and bay extension work of new bays of Phase II)	02/Mar/2024	15:00	13/Mar/2024	23:00		PLANNED	Requested		
1247	RQ166464	OCC_216	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 5		D	FOR TESTING & COMMISSIONING WORKS OF 06 NOS 220 KV LINE BAYS UNDER SS63 B1 PACKAGE	01/Mar/2024	17:00	08/Mar/2024	23:59		PLANNED	Requested		
1248	RQ166474	OCC_216	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 1		D	for AMP works	01/Mar/2024	15:00	06/Mar/2024	23:00		PLANNED	Requested		
1249	RQ166481	OCC_216	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 8		D	for AMP works	01/Mar/2024	15:00	06/Mar/2024	23:00		PLANNED	Requested		
1250	RQ166475	OCC_216	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 2		D	for AMP works	01/Mar/2024	15:00	06/Mar/2024	23:00		PLANNED	Requested		
1251	RQ166577	OCC_216	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTS) - BUS 2	PBTS	D	Jumpering work	24/Mar/2024	17:00	27/Mar/2024	23:00		PLANNED	Requested		
1252	RQ166601	OCC_216	ntpcos_sd	BUS	220KV BUS 4 AT UNCHAHAR(NT)	NTPC	C	Maint of Bus#4 side isolator of diff bays.	20/Mar/2024	08:00	22/Mar/2024	18:00		PLANNED	Requested		
1253	RQ166600	OCC_216	ntpcos_sd	BUS	220KV BUS 3 AT UNCHAHAR(NT)	NTPC	C	Maint of Bus#3 side isolator of diff bays.	18/Mar/2024	08:00	19/Mar/2024	18:00		PLANNED	Requested		
1254	RQ166599	OCC_216	ntpcos_sd	BUS	220KV BUS 2 AT UNCHAHAR(NT)	NTPC	C	Maint of Bus#2 side isolator of diff bays.	11/Mar/2024	08:00	16/Mar/2024	18:00		PLANNED	Requested		
1255	RQ166598	OCC_216	ntpcos_sd	BUS	220KV BUS 1 AT UNCHAHAR(NT)	NTPC	C	Maint of Bus#1 side isolator of diff bays.	04/Mar/2024	08:00	09/Mar/2024	18:00		PLANNED	Requested		
1256	RQ166584	OCC_216	slidck_sd	BUS	220KV BUS 1 AT GLADNI(PDD)	PDD JK	D	Preventive maintenance works including replacement of worn out jumpers / droppers and allied clamps etc. along with testing of vitalgrid equipment	17/Mar/2024	09:00	17/Mar/2024	14:00		40 -60 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 260-280 MW load shall be affected.	PLANNED	Requested	
1257	RQ166585	OCC_216	slidck_sd	BUS	220KV BUS 2 AT GLADNI(PDD)	PDD JK	D	Preventive maintenance works including replacement of worn out jumpers / droppers and allied clamps etc. along with testing of vitalgrid equipment	17/Mar/2024	09:00	17/Mar/2024	14:00		40 -60 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 260-280 MW load shall be affected.	PLANNED	Requested	
1258	RQ167080	OCC_216	bbmb_sd	BUS	220 KV NARELA(DV) - BUS 2	DTL	D	Half Yearly Mtc..	12/Mar/2024	08:00	12/Mar/2024	18:00		PLANNED	Requested		
1259	RQ167079	OCC_216	bbmb_sd	BUS	220 KV NARELA(DV) - BUS 1	DTL	D	Half yearly mtc	05/Mar/2024	08:00	05/Mar/2024	18:00		PLANNED	Requested		
1260	RQ165998	OCC_216	slidcr_sd	AC TRANSMISSION LINE CIRCUIT	132 KV AMARPURATHEDI(RS)-HISAR(BB) (RS) CKT-1	RRVPLN	D	for Line Maintenance And Tree Trimming Work	21/Mar/2024	08:00	21/Mar/2024	18:00		PLANNED	Requested		
1261	RQ167034	OCC_216	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	132 KV DEHAR(BB)-KANGOO(HP) (HPPTCL) CKT-1	HPPTCL	D	For attending hot points	19/Mar/2024	08:00	19/Mar/2024	18:00		PLANNED	Requested		
1262	RQ166955	OCC_216	slidcp_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	06/Mar/2024	08:00	06/Mar/2024	18:00		PLANNED	Requested		
1263	RQ166347	OCC_216	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON AGRA-JAIPUR SOUTH (PG) CKT-1 @JAIPUR SOUTH(PG)		D	AMP work	30/Mar/2024	09:00	30/Mar/2024	18:00		PLANNED	Requested		

1264	RQ166348	OCC_216	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-3 @BIKANER_2 (PBTSL)		D	For oil leakage in line reactor	27/Mar/2024	09:00	28/Mar/2024	18:00		PLANNED	Requested	
1265	RQ166357	OCC_216	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)- FATEHGARH_III(PG) (PFTL) CKT-1 @FATEHGARH_III(PG)		D	Ladder logic commissioning with spare reactor logic scheme checking	26/Mar/2024	15:00	28/Mar/2024	23:00		PLANNED	Requested	
1266	RQ166345	OCC_216	cpcc1_sd	LINE REACTOR	80 MVAR NON-SWITCHABLE LR ON KANPUR-BALLABHGARH (PG) CKT-1 @BALLABHGARH(PG)		C	For implementing NGR bypass scheme	26/Mar/2024	09:00	28/Mar/2024	19:00		PLANNED	Requested	
1267	RQ166356	OCC_216	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_II(PG)		D	Ladder logic commissioning with spare reactor logic scheme checking	23/Mar/2024	15:00	25/Mar/2024	23:00		PLANNED	Requested	
1268	RQ166344	OCC_216	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON AGRA-BALLABHGARH (PG) CKT-1 @BALLABHGARH(PG)		C	For implementing NGR bypass scheme	21/Mar/2024	09:00	23/Mar/2024	19:00		PLANNED	Requested	
1269	RQ166349	OCC_216	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-CHITTORGARH (PG) CKT-1 @CHITTORGARH(PG)		D	AMP work	21/Mar/2024	07:00	21/Mar/2024	18:00		PLANNED	Requested	
1270	RQ166355	OCC_216	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_III(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_III(PG)		D	Ladder logic commissioning with spare reactor logic scheme checking	20/Mar/2024	15:00	22/Mar/2024	23:00		PLANNED	Requested	
1271	RQ166350	OCC_216	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)- FATEHGARH_III(PG) (PFTL) CKT-1 @FATEHGARH_III(PG)		D	FOR CONSTRUCTION OF FIRE WALL FOR SWLR OF BHADLA-2 CIRCUIT-4	16/Mar/2024	17:00	24/Mar/2024	23:59		PLANNED	Requested	
1272	RQ166358	OCC_216	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_II(PG)		D	Ladder logic commissioning with spare reactor logic scheme checking	13/Mar/2024	15:00	15/Mar/2024	23:00		PLANNED	Requested	
1273	RQ166343	OCC_216	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-2 @BIKANER(PG)		D	Recator Change over with Spare Reactor	08/Mar/2024	09:00	08/Mar/2024	16:00		PLANNED	Requested	
1274	RQ166346	OCC_216	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-1 @BIKANER(PG)		D	FOR SPARE LR SWITCHING	07/Mar/2024	15:00	07/Mar/2024	23:00		PLANNED	Requested	
1275	RQ166354	OCC_216	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_II(PG)		D	for AMP works	06/Mar/2024	15:00	08/Mar/2024	23:00		PLANNED	Requested	
1276	RQ166362	OCC_216	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_II(PG)		D	For final testing/fine tuning of CSD Relay of 765KV Reactor	06/Mar/2024	15:00	12/Mar/2024	23:00	Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVar Reactors shall be performed during shutdown	PLANNED	Requested	
1277	RQ166353	OCC_216	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)- FATEHGARH_III(PG) (PFTL) CKT-1 @FATEHGARH_III(PG)		D	for AMP works	05/Mar/2024	15:00	07/Mar/2024	23:00		PLANNED	Requested	
1278	RQ166361	OCC_216	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)- FATEHGARH_III(PG) (PFTL) CKT-1 @FATEHGARH_III(PG)		D	For final testing/fine tuning of CSD Relay of 765KV Reactor	05/Mar/2024	15:00	12/Mar/2024	23:00	Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVar Reactors shall be performed during shutdown	PLANNED	Requested	

1279	RQ166352	OCC_216	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_II(PG)		D	for AMP works	04/Mar/2024	15:00	06/Mar/2024	23:00		PLANNED	Requested	
1280	RQ166360	OCC_216	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_II(PG)		D	For final testing/fine tuning of CSD Relay of 765KV Reactor	04/Mar/2024	15:00	08/Mar/2024	23:00	Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVar Reactors shall be performed during shutdown	PLANNED	Requested	
1281	RQ166351	OCC_216	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_II(PG)		D	for AMP works	03/Mar/2024	15:00	05/Mar/2024	23:00		PLANNED	Requested	
1282	RQ166359	OCC_216	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_II(PG)		D	For final testing/fine tuning of CSD Relay of 765KV Reactor	03/Mar/2024	15:00	06/Mar/2024	23:00	Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVar Reactors shall be performed during shutdown	PLANNED	Requested	
1283	RQ166367	OCC_216	cpcc1_sd	BR/BSR/MSC/M SR	25 MVAR BUS REACTOR NO 1 AT 220 KV MANDOLA(PG)	POWERGRID	D	For BUS BAR retrofitment work and hardware replacement work in switchyard	05/Mar/2024	08:00	05/Mar/2024	18:00		PLANNED	Requested	
1284	RQ167270	OCC_216	cpcc3_sd	BAY	215 BUS COUPLER BAY - 220 KV JAULJIVI (PG) - BUS 3 (POWERGRID) AND 220 KV JAULJIVI (PG) - BUS 4 AT 220 KV JAULJIVI (PG) (POWERGRID)	POWERGRID	D	AMP work	29/Mar/2024	10:00	29/Mar/2024	18:00		PLANNED	Requested	
1285	RQ166578	OCC_216	cpcc1_sd	BAY	205 MAIN BAY - 400/220 KV 500 MVA ICT 1 AT BIKANER(PG) (POWERGRID) AT 220 KV BIKANER(PG)	POWERGRID	D	FOR CB OVERHAULLING WORK	28/Mar/2024	15:00	28/Mar/2024	23:00		PLANNED	Requested	
1286	RQ167267	OCC_216	cpcc3_sd	BAY	211 BUS SECTIONALIZER BAY - 220 KV JAULJIVI (PG) - BUS 2 (POWERGRID) AND 220 KV JAULJIVI (PG) - BUS 4 AT 220 KV JAULJIVI (PG) (POWERGRID)	POWERGRID	D	AMP work	28/Mar/2024	10:00	28/Mar/2024	18:00		PLANNED	Requested	
1287	RQ167266	OCC_216	cpcc3_sd	BAY	210 BUS SECTIONALIZER BAY - 220 KV JAULJIVI (PG) - BUS 1 (POWERGRID) AND 220 KV JAULJIVI (PG) - BUS 3 AT 220 KV JAULJIVI (PG) (POWERGRID)	POWERGRID	D	AMP work	26/Mar/2024	10:00	26/Mar/2024	18:00		PLANNED	Requested	
1288	RQ167318	OCC_216	cpcc3_sd	BAY	208 MAIN BAY - 220 KV KANPUR(PG)-UNCHAHAHAR(NT) (PG) CKT-3 (POWERGRID) AT 220 KV KANPUR(PG)	POWERGRID	C	'For pneumatic drive overhauling of circuit breaker-ABB make. During s/d line shall remain charged from TBC Bay	18/Mar/2024	10:00	21/Mar/2024	18:00		PLANNED	Requested	
1289	RQ167319	OCC_216	cpcc3_sd	BAY	207 MAIN BAY - 220 KV KANPUR(PG)-UNCHAHAHAR(NT) (PG) CKT-2 (POWERGRID) AT 220 KV KANPUR(PG)	POWERGRID	C	'For pneumatic drive overhauling of circuit breaker-ABB make. During s/d line shall remain charged from TBC Bay	13/Mar/2024	08:00	17/Mar/2024	18:00		PLANNED	Requested	
1290	RQ167322	OCC_216	cpcc3_sd	BAY	201 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT KANPUR(PG) (POWERGRID) AT 220 KV KANPUR(PG)	POWERGRID	C	'For pneumatic drive overhauling of circuit breaker-ABB make. ICT-1 will remain charged from TBC	11/Mar/2024	08:00	14/Mar/2024	18:00		PLANNED	Requested	
1291	RQ167320	OCC_216	cpcc3_sd	BAY	206 MAIN BAY - 220 KV KANPUR(PG)-UNCHAHAHAR(NT) (PG) CKT-1 (POWERGRID) AT 220 KV KANPUR(PG)	POWERGRID	C	'For pneumatic drive overhauling of circuit breaker-ABB make. During s/d line shall remain charged from TBC Bay	09/Mar/2024	08:00	12/Mar/2024	18:00		PLANNED	Requested	
1292	RQ166553	OCC_216	cpcc1_sd	BAY	209 MAIN BAY - 220 KV BHIWADI(PG)-REWARI(HV) (HVPNL) CKT-2 (POWERGRID) AT 220 KV BHIWADI(PG)	POWERGRID	C	Overhauling of CB mechanism	06/Mar/2024	08:00	11/Mar/2024	18:00		PLANNED	Requested	

