

Proposed Outage Program of 217th OCC meeting of NRPC

Sr No	Reference Number	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/ Continous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Request Type	Shutdown Status	NLDC/RLDC Comments
1	RQ170193	OCC_217	karcham_sd	GENERATING UNIT	250 MW KARCHAM WANGTOO HPS - UNIT 3	JSW	C	Annual Maintenance of Turbine under water parts	01/Apr/2024	00:00	20/Apr/2024	23:59		PLANNED	Requested	
2	RQ170346	OCC_217	ntpcos_sd	GENERATING UNIT	200 MW SINGRAULI STPS - UNIT 2	NTPC	C	Boiler License Renewal	22/Apr/2024	00:00	25/Apr/2024	23:59	License expiring on 29.04.2024	PLANNED	Requested	
3	RQ170544	OCC_217	koteshwar_sd	GENERATING UNIT	100 MW KOTESHWAR HPS - UNIT 1	THDC	C	Annual Maintenance of Unit-1	15/Apr/2024	09:30	25/May/2024	18:00		PLANNED	Requested	
4	RQ171163	OCC_217	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-2		C	"Diversion work of 800 KV HVDC BNC-Agra line infringing to Lucknow-Kanpur green Express way of NHAI"	23/Apr/2024	08:00	30/Apr/2024	18:00	During S/D all 04 poles will be out	PLANNED	Requested	
5	RQ171162	OCC_217	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-1		C	"Diversion work of 800 KV HVDC BNC-Agra line infringing to Lucknow-Kanpur green Express way of NHAI"	23/Apr/2024	08:00	30/Apr/2024	18:00	During S/D all 04 poles will be out	PLANNED	Requested	
6	RQ171297	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	POWERGRID	D	INSTALLATION OF PILOT IN FEW LOCATIONS by WR2. A/R Non auto mode on CKT 2, Dia to be kept open at both ends	30/Apr/2024	08:00	30/Apr/2024	18:00		PLANNED	Requested	
7	RQ171329	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-2	POWERGRID	D	INSTALLATION OF PILOT IN FEW LOCATIONS by WR2. A/R Non auto mode on CKT 1. Dia to be kept open at both ends	29/Apr/2024	08:00	29/Apr/2024	18:00		PLANNED	Requested	
8	RQ171321	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHPUR-SASARAM (PG) CKT-1	POWERGRID	D	To facilitate S/D of 400KV BUS-1 at PUSAULI SS by ER1	23/Apr/2024	08:00	24/Apr/2024	18:00		PLANNED	Requested	
9	RQ171301	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-SATNA (PG) CKT-1	POWERGRID	D	A/R non auto mode to facilitate S/D nature works of 765KV Satna - Gwalior Ckt 2 by WR2.	23/Apr/2024	08:00	23/Apr/2024	18:00		PLANNED	Requested	
10	RQ171302	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	POWERGRID	D	A/R non auto mode to facilitate S/D nature works of 765KV Satna - Gwalior Ckt 2 by WR2.	23/Apr/2024	08:00	23/Apr/2024	18:00		PLANNED	Requested	
11	RQ171300	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-SATNA (PG) CKT-1	POWERGRID	D	To Fix 4 Disc in a string of Loc. 238 and Other line Maintenance Work by WR2, Dia to be kept open at both ends. A/R non auto mode of 765KV Satna - Gwalior Ckt 2 and 765KV Orai - Gwalior Ckt 1	20/Apr/2024	08:00	20/Apr/2024	18:00		PLANNED	Requested	
12	RQ171303	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	POWERGRID	D	AMP works of Line equipment & Line reactor at Gwalior End. Pre Summer Preparedness works by WR2. Dia to be kept opened at both end. AR of 765KV Gwalior-Satna and 765KV Satna-Orai to be kept in non auto mode.	19/Apr/2024	08:00	19/Apr/2024	18:00		PLANNED	Requested	
13	RQ171296	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-2	POWERGRID	D	Pre Summer Preparedness works in line by WR2. Dia to be kept opened at both end.	09/Apr/2024	08:00	09/Apr/2024	18:00		PLANNED	Requested	
14	RQ171308	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	POWERGRID	C	Replacement of PDM sensor for arresting SF6 leakage in 707-10R Gas compartments at Orail end.	09/Apr/2024	08:00	10/Apr/2024	18:00		PLANNED	Requested	
15	RQ171322	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIA-GAYA (PG) CKT-1	POWERGRID	D	Replacement of insulator at Crossing by ER1	08/Apr/2024	08:00	12/Apr/2024	18:00		PLANNED	Requested	
16	RQ171304	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-2	POWERGRID	D	For Spare normalization work & For TERMINAL EQUIPMENT MAINTENANCE work and attending S/D nature defect in line by WR2	06/Apr/2024	08:00	06/Apr/2024	18:00		PLANNED	Requested	
17	RQ171307	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-SATNA (PG) CKT-1	POWERGRID	D	For Switching of Spare L/R with R-ph (For taking R-ph in Service) at Satna end by WR2. Dia to be kept opened at both end.	06/Apr/2024	08:00	06/Apr/2024	18:00		PLANNED	Requested	
18	RQ171295	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-1	POWERGRID	D	Pre Summer Preparedness works in line by WR2. Dia to be kept opened at both end.	03/Apr/2024	08:00	03/Apr/2024	18:00		PLANNED	Requested	
19	RQ171292	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	POWERGRID	D	For OPGW stringing under live line condition by WR2, A/R non auto required at both ends	01/Apr/2024	08:00	30/Apr/2024	18:00		PLANNED	Requested	
20	RQ171320	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIF (PG) CKT-2	POWERGRID	D	Replacement of flashover insulator by ER1. A/R non auto mode of Ckt 1	25/Apr/2024	08:00	26/Apr/2024	18:00		PLANNED	Requested	
21	RQ171319	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIF (PG) CKT-1	POWERGRID	D	Replacement of flashover insulator by ER1. A/R non auto mode of Ckt 2	23/Apr/2024	08:00	24/Apr/2024	18:00		PLANNED	Requested	
22	RQ170851	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	POWERGRID	D	Rectification of S/D nature defects	19/Apr/2024	08:00	19/Apr/2024	18:00		PLANNED	Requested	
23	RQ170849	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-SASARAM (PG) CKT-1	POWERGRID	D	Rectification of S/D nature defects	18/Apr/2024	08:00	18/Apr/2024	18:00		PLANNED	Requested	
24	RQ170978	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MOTIHARI(BS) (PG) CKT-2	POWERGRID	D	AMP work	18/Apr/2024	08:00	18/Apr/2024	18:00		PLANNED	Requested	
25	RQ170850	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	POWERGRID	D	Rectification of S/D nature defects	17/Apr/2024	08:00	17/Apr/2024	18:00		PLANNED	Requested	
26	RQ170847	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-SASARAM (PG) CKT-1	POWERGRID	D	Rectification of S/D nature defects	16/Apr/2024	08:00	16/Apr/2024	18:00		PLANNED	Requested	
27	RQ171323	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	POWERGRID	D	Isolators BPI replacement work by ER1	16/Apr/2024	08:00	17/Apr/2024	18:00		PLANNED	Requested	
28	RQ170151	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMALZERDA (PG) CKT-1	POWERGRID	D	For attending S/D nature defects	15/Apr/2024	08:00	17/Apr/2024	18:00		PLANNED	Requested	

29	RQ171313	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-BIHARSHARIF (PG) CKT-2	POWERGRID	D	Insulator cleaning and other shutdown nature rectification work by ER1. A/R non auto mode of Ckt 1	06/Apr/2024	08:00	06/Apr/2024	18:00		PLANNED	Requested
30	RQ171312	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-BIHARSHARIF (PG) CKT-1	POWERGRID	D	Insulator cleaning and other shutdown nature rectification work by ER1. A/R non auto mode of Ckt 2	05/Apr/2024	08:00	05/Apr/2024	18:00		PLANNED	Requested
31	RQ171294	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-VINDHYACHALPOOL (PG) (PG) CKT-2	POWERGRID	D	Line AMP works by WR2, A/R Non Auto of CKT-1 is required. Dia to be Kept open at both ends.	03/Apr/2024	08:00	03/Apr/2024	18:00		PLANNED	Requested
32	RQ171326	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-3	POWERGRID	D	A/R non auto mode to facilitate S/D nature works of 400KV Patna- Naubatpur Ckt 2 by ER1	03/Apr/2024	08:00	03/Apr/2024	18:00		PLANNED	Requested
33	RQ171293	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-VINDHYACHALPOOL (PG) (PG) CKT-1	POWERGRID	D	Line AMP works by WR2, A/R Non Auto of CKT-2 is required. Dia to be Kept open at both ends.	02/Apr/2024	08:00	02/Apr/2024	18:00		PLANNED	Requested
34	RQ171316	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-BIHARSHARIF (PG) CKT-2	POWERGRID	C	DIVERSION WORKS FROM LOC. 06-08 DUE TO CONSTRUCTION OF FOUR LANE FROM RAJAUJI-BAKHTIYARPUR BY NHAI under ER1.	01/Apr/2024	08:00	18/Apr/2024	18:00		PLANNED	Requested
35	RQ171315	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-BIHARSHARIF (PG) CKT-1	POWERGRID	C	DIVERSION WORKS FROM LOC. 06-08 DUE TO CONSTRUCTION OF FOUR LANE FROM RAJAUJI-BAKHTIYARPUR BY NHAI under ER1.	01/Apr/2024	08:00	18/Apr/2024	18:00		PLANNED	Requested
36	RQ171318	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MUZAFFARPUR(PG) (POWERLINK) CKT-2	POWERLINK	D	RTU SYSTEM UPGRADATION WORK UNDER ULDC SCHEME by ER1	04/Apr/2024	08:00	04/Apr/2024	18:00		PLANNED	Requested
37	RQ171317	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MUZAFFARPUR(PG) (POWERLINK) CKT-1	POWERLINK	D	RTU SYSTEM UPGRADATION WORK UNDER ULDC SCHEME by ER1	03/Apr/2024	08:00	03/Apr/2024	18:00		PLANNED	Requested
38	RQ170576	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SAHUPURI(UP)-KARAMNUSA(BS) (UP) CKT-1	UPPTCL	D	* Lilo of 132kv sahapuri karmnasa line at 132kv s/s chandaulli as per X agreement no 243ETC-VJT-46/2022-23 date:28.03.2023	02/Apr/2024	09:00	05/Apr/2024	17:00		PLANNED	Requested
39	RQ171166	OCC_217	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-2		D	Replacement of Porcelain insulators with Polymer insulators at major crossings	24/Apr/2024	08:00	25/Apr/2024	18:00		PLANNED	Requested
40	RQ171165	OCC_217	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-1		D	Replacement of Porcelain insulators with Polymer insulators at major crossings	22/Apr/2024	08:00	23/Apr/2024	18:00		PLANNED	Requested
41	RQ171157	OCC_217	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-2		D	Jumper Replacement Work	05/Apr/2024	08:00	06/Apr/2024	18:00		PLANNED	Requested
42	RQ170153	OCC_217	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-2		D	AMP WORKS OF CONVERTER TRANSFORMERS at Bhiwadi end	04/Apr/2024	08:00	05/Apr/2024	18:00	Capacitance and Tan Delta of Bushings	PLANNED	Requested
43	RQ170154	OCC_217	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-2		D	INSULATOR REPLACEMENT AT TOWER NO. 1957	04/Apr/2024	08:00	04/Apr/2024	18:00		PLANNED	Requested
44	RQ171156	OCC_217	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-1		D	Jumper Replacement Work	03/Apr/2024	08:00	04/Apr/2024	18:00		PLANNED	Requested
45	RQ170152	OCC_217	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-1		D	AMP WORKS OF CONVERTER TRANSFORMERS at Bhiwadi end	02/Apr/2024	08:00	03/Apr/2024	18:00	Capacitance and Tan Delta of Bushings	PLANNED	Requested
46	RQ170139	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2		D	Stringing of 765 kv D/C Khetri-Narela TL	28/Apr/2024	08:00	30/Apr/2024	19:00		PLANNED	Requested
47	RQ170138	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1		D	Stringing of 765 kv D/C Khetri-Narela TL	28/Apr/2024	08:00	30/Apr/2024	19:00		PLANNED	Requested
48	RQ170123	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (FPTL) CKT-2		D	For AMP works	27/Apr/2024	15:00	29/Apr/2024	23:59		PLANNED	Requested
49	RQ170148	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWIJOR(PG) (PG) CKT-1		D	For attending S/D nature defects	26/Apr/2024	08:00	27/Apr/2024	18:00	A/R off Mode	PLANNED	Requested
50	RQ170121	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (FPTL) CKT-1		D	For AMP works	24/Apr/2024	15:00	26/Apr/2024	23:59		PLANNED	Requested
51	RQ170125	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-2		D	Rectification of Shutdown nature defects	22/Apr/2024	08:00	25/Apr/2024	18:00	Timely shutdown needed	PLANNED	Requested
52	RQ170131	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2		D	For attending S/D nature defects	21/Apr/2024	09:00	21/Apr/2024	18:00	Timely shutdown needed	PLANNED	Requested
53	RQ170147	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2		D	SHUT DOWN NATURE DEFECT RECTIFICATION WORKS	21/Apr/2024	08:00	21/Apr/2024	18:00		PLANNED	Requested
54	RQ170130	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1		D	For attending S/D nature defects	20/Apr/2024	09:00	20/Apr/2024	18:00	Timely shutdown needed	PLANNED	Requested
55	RQ170135	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_III(PG)-BHADLA(PG) (FBTL) CKT-2		D	SHUT DOWN NATURE DEFECT RECTIFICATION WORKS/FOR AMP WORKS	18/Apr/2024	16:00	19/Apr/2024	23:59	Shutdown nature works from 18th to 19th April 2024	PLANNED	Requested
56	RQ170124	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-1		D	Rectification of Shutdown nature defects	17/Apr/2024	08:00	20/Apr/2024	18:00	Timely shutdown needed	PLANNED	Requested
57	RQ170118	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2		D	AMP of Line Side Equipment	16/Apr/2024	17:00	16/Apr/2024	23:00		PLANNED	Requested
58	RQ170120	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2		D	For attending S/D nature defects	16/Apr/2024	08:00	16/Apr/2024	18:00	A/R of Ajmer-Chittor CK1 to be kept in non Auto mode	PLANNED	Requested
59	RQ170117	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1		D	AMP of Line Side Equipment	15/Apr/2024	17:00	15/Apr/2024	23:00		PLANNED	Requested
60	RQ170133	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_III(PG)-BHADLA(PG) (FBTL) CKT-1		D	SHUT DOWN NATURE DEFECT RECTIFICATION WORKS/FOR AMP WORKS	15/Apr/2024	16:00	16/Apr/2024	23:59	Shutdown nature works from 15th to 16th April 2024	PLANNED	Requested

61	RQ170145	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1		D	SHUT DOWN NATURE DEFECT RECTIFICATION WORKS	15/Apr/2024	08:00	16/Apr/2024	18:00		PLANNED	Requested	
62	RQ170141	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-2		D	For shifting of tower number 79	15/Apr/2024	08:00	30/Apr/2024	18:00		PLANNED	Requested	
63	RQ170150	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-Gwalior(PG) (PG) CKT-2		D	For attending S/D nature defects	15/Apr/2024	08:00	16/Apr/2024	18:00		PLANNED	Requested	
64	RQ170119	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1		D	For attending S/D nature defects	15/Apr/2024	08:00	15/Apr/2024	18:00	A/R of Ajmer-Chittor CK2 to be kept in non Auto mode	PLANNED	Requested	
65	RQ170122	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_III(PG) (FBTL) CKT-1		D	For construction of FIREWALL & Commissioning activities under SSO1 TBCB package	11/Apr/2024	15:00	18/Apr/2024	23:59		PLANNED	Requested	
66	RQ170142	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MEERUT-BHIWANI (PG) CKT-1		D	SHUT DOWN NATURE DEFECT RECTIFICATION WORKS	11/Apr/2024	08:00	13/Apr/2024	18:00		PLANNED	Requested	
67	RQ170143	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-BHIWANI (PG) CKT-1		D	Liquidation of s/d nature defects	11/Apr/2024	08:00	11/Apr/2024	18:00		PLANNED	Requested	
68	RQ170136	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-ALIGARH (PG) CKT-1		D	SHUT DOWN NATURE DEFECT RECTIFICATION WORKS	10/Apr/2024	08:00	10/Apr/2024	18:00		PLANNED	Requested	
69	RQ170146	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2		D	For attending S/D nature defects	10/Apr/2024	08:00	11/Apr/2024	18:00		PLANNED	Requested	
70	RQ170128	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2		D	Rectification of Shutdown nature defects	08/Apr/2024	08:00	14/Apr/2024	18:00	Timely shutdown needed	PLANNED	Requested	
71	RQ170134	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_III(PG)-BHADLA(PG) (FBTL) CKT-2		D	For ladder logic and interlock checking for spare reactor commissioning	07/Apr/2024	15:00	08/Apr/2024	23:59		PLANNED	Requested	
72	RQ170137	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-BHIWANI (PG) CKT-1		D	SHUT DOWN NATURE DEFECT RECTIFICATION WORKS	04/Apr/2024	08:00	05/Apr/2024	18:00		PLANNED	Requested	
73	RQ170132	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_III(PG)-BHADLA(PG) (FBTL) CKT-1		D	For ladder logic and interlock checking for spare reactor commissioning	03/Apr/2024	15:00	04/Apr/2024	23:59		PLANNED	Requested	
74	RQ170116	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-JHATIKARA (PG) CKT-1		D	SHUT DOWN NATURE DEFECT RECTIFICATION WORKS	03/Apr/2024	08:00	03/Apr/2024	18:00		PLANNED	Requested	
75	RQ170140	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-1		D	For attending S/D nature defects	02/Apr/2024	08:00	04/Apr/2024	18:00		PLANNED	Requested	
76	RQ170126	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1		D	Rectification of Shutdown nature defects	01/Apr/2024	08:00	07/Apr/2024	18:00	Timely shutdown needed	PLANNED	Requested	
77	RQ170129	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2		C	NHAI line diversion work at Bharatmala expressway	01/Apr/2024	08:00	15/Apr/2024	18:00	Timely shutdown needed	PLANNED	Requested	
78	RQ170127	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1		C	NHAI line diversion work at Bharatmala expressway	01/Apr/2024	08:00	15/Apr/2024	18:00	Timely shutdown needed	PLANNED	Requested	
79	RQ170144	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1		D	A/R Non auto mode for attending tower related defects	01/Apr/2024	08:00	30/Apr/2024	18:00	A/R off Mode	PLANNED	Requested	
80	RQ170149	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-Gwalior(PG) (PG) CKT-1		D	Non auto for Tower tightening work	01/Apr/2024	08:00	30/Apr/2024	18:00	Non auto for 765 KV Phagi_Gwalior ckt-1	PLANNED	Requested	
81	RQ170870	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2	POWERGRID	D	SD required for rectification of shutdown nature defects,	27/Apr/2024	09:00	27/Apr/2024	18:00	kindly approve.	PLANNED	Requested	
82	RQ170848	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-FATEHPUR (PG) CKT-1	POWERGRID	D	Rectification of S/D nature defects	25/Apr/2024	08:00	27/Apr/2024	18:00		PLANNED	Requested	
83	RQ170735	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-MEERUT (PG) CKT-1	POWERGRID	D	SD required for rectification of shutdown nature defects.	25/Apr/2024	08:00	27/Apr/2024	18:00	Kindly Approve.	PLANNED	Requested	
84	RQ171030	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-ALIGARH(PG) (PG) CKT-1	POWERGRID	D	Rectification of S/D nature defects	20/Apr/2024	08:00	20/Apr/2024	18:00		PLANNED	Requested	
85	RQ170832	OCC_217	slcds_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2	POWERGRID	D	Maintenance line bay Equipments i.e. CVT, WT & line Isolator. alongwith 240 MVA line reactor at Phagi	20/Apr/2024	08:00	20/Apr/2024	18:00		PLANNED	Requested	
86	RQ171068	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-2	POWERGRID	D	Rectification of S/D nature defects	18/Apr/2024	08:00	18/Apr/2024	18:00		PLANNED	Requested	
87	RQ171067	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-1	POWERGRID	D	Rectification of S/D nature defects	17/Apr/2024	08:00	17/Apr/2024	18:00		PLANNED	Requested	
88	RQ171032	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-ALIGARH (PG) CKT-1	POWERGRID	D	Rectification of S/D nature defects	17/Apr/2024	08:00	17/Apr/2024	18:00		PLANNED	Requested	
89	RQ171031	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-2	POWERGRID	D	AMP work	13/Apr/2024	08:00	13/Apr/2024	18:00		PLANNED	Requested	
90	RQ170831	OCC_217	slcds_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1	POWERGRID	D	Maintenance line bay Equipments i.e. CVT, WT & line Isolator. alongwith 240 MVA line reactor at Phagi	13/Apr/2024	08:00	13/Apr/2024	18:00		PLANNED	Requested	
91	RQ170869	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1	POWERGRID	D	SD required for rectification of shutdown nature defects,	12/Apr/2024	09:00	12/Apr/2024	18:00	kindly approve.	PLANNED	Requested	
92	RQ170976	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-2	POWERGRID	D	Rectification of S/D nature defects	12/Apr/2024	08:00	13/Apr/2024	18:00		PLANNED	Requested	
93	RQ170975	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWERGRID	D	Rectification of S/D nature defects	09/Apr/2024	08:00	10/Apr/2024	18:00		PLANNED	Requested	
94	RQ171142	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KANPUR_GIS-ALIGARH (PG) CKT-1	POWERGRID	D	Tuning of CSD of Line Reactor & checking of operational healthiness by Open/Close of LR as Bus Reactor online.	04/Apr/2024	08:00	04/Apr/2024	18:00		PLANNED	Requested	
95	RQ170223	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-GR.NOIDA_2(UPC) (GTL) CKT-1	GTL	D	For 80 Mvar Spare reactor switching activity.	09/Apr/2024	10:00	09/Apr/2024	14:00		PLANNED	Requested	
96	RQ170222	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-GHATAMPUR_TPS(UP) (GTL) CKT-1	GTL	D	For Fine tuning of CSD at Fatehabad (Agra) end	08/Apr/2024	10:00	08/Apr/2024	18:00		PLANNED	Requested	
97	RQ170311	OCC_217	cpcc1_sd	BUS	765 KV FATEHGARH_III(PG) -BUS 2		D	For AMP works	20/Apr/2024	15:00	22/Apr/2024	23:00		PLANNED	Requested	

98	RQ170316	OCC_217	cpcc1_sd	BUS	765 KV FATEHGARH_III(PG) - BUS 1		D	Jumpering and bay extension work by M/s TATA for TBCB package SS-01, SS-63 A1 & B1, commissioning works of Bus bar integration work of bay extensions	15/Apr/2024	15:00	28/Apr/2024	23:00		PLANNED	Requested	
99	RQ170310	OCC_217	cpcc1_sd	BUS	765 KV FATEHGARH_III(PG) - BUS 1		D	For AMP works	08/Apr/2024	15:00	12/Apr/2024	23:00		PLANNED	Requested	
100	RQ170273	OCC_217	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 2		D	BAY EXTENSION WORK UNDER PNTLJumpering and bus bar stability test of 765KV Bus-II	04/Apr/2024	09:00	06/Apr/2024	18:00		PLANNED	Requested	
101	RQ170282	OCC_217	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 2		D	Jumpering and LBB Testing for Bay Extension	03/Apr/2024	17:00	10/Apr/2024	23:00		PLANNED	Requested	
102	RQ170281	OCC_217	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 1		D	Jumpering and LBB Testing for Bay Extension	01/Apr/2024	17:00	03/Apr/2024	23:00		PLANNED	Requested	
103	RQ170317	OCC_217	cpcc1_sd	BUS	765 KV FATEHGARH_III(PG) - BUS 2		D	Jumpering and bay extension work by M/s TATA for TBCB package SS-01, SS-63 A1 & B1, commissioning works of Bus bar integration work of bay extensions	01/Apr/2024	15:00	14/Apr/2024	23:00		PLANNED	Requested	
104	RQ170272	OCC_217	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 1		D	BAY EXTENSION WORK UNDER PNTLJumpering and bus bar stability test of 765KV Bus-I	01/Apr/2024	09:00	03/Apr/2024	18:00		PLANNED	Requested	
105	RQ171328	OCC_217	cpcc2_sd	BUS	765KV BUS 2 AT MOGA(PG)	POWERGRID	D	Replacement of Faulty polymer Insulator	04/Apr/2024	08:00	05/Apr/2024	18:00	Kindly approve	PLANNED	Requested	
106	RQ171327	OCC_217	cpcc2_sd	BUS	765KV BUS 1 AT MOGA(PG)	POWERGRID	D	Replacement of Faulty polymer Insulator	02/Apr/2024	08:00	03/Apr/2024	18:00	Kindly approve	PLANNED	Requested	
107	RQ170252	OCC_217	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_III(PG)	POWERGRID	D	Ladder logic commissioning with spare reactor logic scheme checking	21/Apr/2024	15:00	25/Apr/2024	23:00		PLANNED	Requested	
108	RQ170253	OCC_217	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_III(PG)	POWERGRID	D	Ladder logic commissioning with spare reactor logic scheme checking	15/Apr/2024	15:00	20/Apr/2024	23:00		PLANNED	Requested	
109	RQ170254	OCC_217	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_III(PG)	POWERGRID	D	For final testing/fine tuning of CSD Relay of 765KV Reactor	13/Apr/2024	15:00	20/Apr/2024	23:00		PLANNED	Requested	
110	RQ170255	OCC_217	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_III(PG)	POWERGRID	D	For final testing/fine tuning of CSD Relay of 765KV Reactor	07/Apr/2024	15:00	12/Apr/2024	23:00		PLANNED	Requested	
111	RQ170249	OCC_217	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_III(PG)	POWERGRID	D	For AMP work	06/Apr/2024	15:00	08/Apr/2024	23:00		PLANNED	Requested	
112	RQ170251	OCC_217	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_III(PG)	POWERGRID	D	For AMP work	03/Apr/2024	15:00	05/Apr/2024	23:00		PLANNED	Requested	
113	RQ170240	OCC_217	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV KHETRI (PKTSL)	PKTSL	C	For internal inspection and oil leakage attending	15/Apr/2024	08:00	20/Apr/2024	18:00		PLANNED	Requested	
114	RQ170241	OCC_217	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV KHETRI (PKTSL)	PKTSL	C	For internal inspection and oil leakage attending	08/Apr/2024	08:00	13/Apr/2024	18:00		PLANNED	Requested	
115	RQ170341	OCC_217	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_III(PG)	PFTL	D	Ladder logic commissioning with spare reactor logic scheme checking	28/Apr/2024	15:00	30/Apr/2024	23:00		PLANNED	Requested	
116	RQ170340	OCC_217	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)- FATEHGARH_III(PG) (PFTL) CKT-1 @FATEHGARH_III(PG)	PFTL	D	Ladder logic commissioning with spare reactor logic scheme checking	26/Apr/2024	15:00	28/Apr/2024	23:00		PLANNED	Requested	
117	RQ170336	OCC_217	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_III(PG)	PFTL	D	For AMP work	12/Apr/2024	15:00	14/Apr/2024	23:00		PLANNED	Requested	
118	RQ170335	OCC_217	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)- FATEHGARH_III(PG) (PFTL) CKT-1 @FATEHGARH_III(PG)	PFTL	D	For AMP work	09/Apr/2024	15:00	11/Apr/2024	23:00		PLANNED	Requested	
119	RQ170345	OCC_217	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_III(PG)	PFTL	D	For final testing/fine tuning of CSD Relay of 765KV Reactor	06/Apr/2024	15:00	12/Apr/2024	23:00		PLANNED	Requested	
120	RQ170344	OCC_217	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)- FATEHGARH_III(PG) (PFTL) CKT-1 @FATEHGARH_III(PG)	PFTL	D	For final testing/fine tuning of CSD Relay of 765KV Reactor	05/Apr/2024	15:00	12/Apr/2024	23:00		PLANNED	Requested	

121	RQ170339	OCC_217	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_II(PG)	POWERGRID	D	Ladder logic commissioning with spare reactor logic scheme checking	23/Apr/2024	15:00	25/Apr/2024	23:00			PLANNED	Requested	
122	RQ170338	OCC_217	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_III(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_III(PG)	POWERGRID	D	Ladder logic commissioning with spare reactor logic scheme checking	20/Apr/2024	15:00	22/Apr/2024	23:00			PLANNED	Requested	
123	RQ170352	OCC_217	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-CHITTORGARH (PG) CKT-1 @CHITTORGARH(PG)	POWERGRID	D	For AMP work	09/Apr/2024	08:00	09/Apr/2024	18:00			PLANNED	Requested	
124	RQ170351	OCC_217	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-CHITTORGARH (PG) CKT-2 @CHITTORGARH(PG)	POWERGRID	D	For AMP work	08/Apr/2024	08:00	08/Apr/2024	18:00			PLANNED	Requested	
125	RQ170334	OCC_217	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_II(PG)	POWERGRID	D	For AMP work	06/Apr/2024	15:00	08/Apr/2024	23:00			PLANNED	Requested	
126	RQ170343	OCC_217	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_II(PG)	POWERGRID	D	For final testing/fine tuning of CSD Relay of 765KV Reactor	04/Apr/2024	15:00	06/Apr/2024	23:00			PLANNED	Requested	
127	RQ170333	OCC_217	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_III(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_III(PG)	POWERGRID	D	For AMP work	03/Apr/2024	15:00	05/Apr/2024	23:00			PLANNED	Requested	
128	RQ170342	OCC_217	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_III(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_III(PG)	POWERGRID	D	For final testing/fine tuning of CSD Relay of 765KV Reactor	01/Apr/2024	15:00	03/Apr/2024	23:00			PLANNED	Requested	
129	RQ171070	OCC_217	sldcrs_sd	BAY	706-52T TIE BAY - 765/400 KV 1500 MVA ICT 3 AT ANTA(RS) (RRVPNL) AND FUTURE AT 765 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance & testing work	29/Apr/2024	08:00	29/Apr/2024	18:00			PLANNED	Requested	
130	RQ171096	OCC_217	sldcrs_sd	BAY	70752B MAIN BAY - 765KV ANTA-PHAGI (RS) CKT-2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	26/Apr/2024	08:00	26/Apr/2024	18:00			PLANNED	Requested	
131	RQ171077	OCC_217	sldcrs_sd	BAY	706-52B MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance & testing work	25/Apr/2024	08:00	25/Apr/2024	18:00			PLANNED	Requested	
132	RQ171071	OCC_217	sldcrs_sd	BAY	705-52A MAIN BAY - 765 KV ANTA-PHAGI (RS) CKT-2 (RRVPNL) AT 765KV ANTA(RS)	RRVPNL	D	Quarterly Maintenance & testing work	24/Apr/2024	08:00	24/Apr/2024	18:00			PLANNED	Requested	
133	RQ171072	OCC_217	sldcrs_sd	BAY	705-52T TIE BAY - 765/400 KV 1500 MVA ICT 2 AT ANTA(RS) (RRVPNL) AND 240 MVAR LR ON ANTA-PHAGI (RS) CKT-2 @ANTA(RS) AT 765 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance & testing work	23/Apr/2024	08:00	23/Apr/2024	18:00			PLANNED	Requested	
134	RQ171076	OCC_217	sldcrs_sd	BAY	705-52B MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance & testing work	19/Apr/2024	08:00	19/Apr/2024	18:00			PLANNED	Requested	
135	RQ171073	OCC_217	sldcrs_sd	BAY	704-52A MAIN BAY - 765 KV ANTA-PHAGI (RS) CKT-1 (RRVPNL) AT 765KV ANTA(RS)	RRVPNL	D	Quarterly Maintenance & testing work	18/Apr/2024	08:00	18/Apr/2024	18:00			PLANNED	Requested	
136	RQ171097	OCC_217	sldcrs_sd	BAY	70652T TIE BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-1 AND 765KV ANTA-PHAGI (RS) CKT-1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	16/Apr/2024	08:00	16/Apr/2024	18:00			PLANNED	Requested	
137	RQ171098	OCC_217	sldcrs_sd	BAY	70252B MAIN BAY - 765/400KV 1500 MVA ICT 2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	12/Apr/2024	08:00	12/Apr/2024	18:00			PLANNED	Requested	

138	RQ171074	OCC_217	slcdcs_sd	BAY	704-52T TIE BAY - 765/400 KV 1500 MVA ICT 1 AT ANTA(RS) (RRVPNL) AND 765 KV ANTA-PHAGI (RS) CKT-1 AT 765 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance & testing work	09/Apr/2024	08:00	09/Apr/2024	18:00		PLANNED	Requested	
139	RQ171075	OCC_217	slcdcs_sd	BAY	704-52B MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance & testing work	08/Apr/2024	08:00	08/Apr/2024	18:00		PLANNED	Requested	
140	RQ171100	OCC_217	slcdcs_sd	BAY	70152T TIE BAY - 765KV PHAGI(RS)-BHIMANI(PG) (PG) CKT-2 AND 765/400KV 1500 MVA ICT 1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	04/Apr/2024	08:00	04/Apr/2024	18:00		PLANNED	Requested	
141	RQ171099	OCC_217	slcdcs_sd	BAY	70152B MAIN BAY - 765/400KV 1500 MVA ICT 1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	03/Apr/2024	08:00	03/Apr/2024	18:00		PLANNED	Requested	
142	RQ170921	OCC_217	cpcc2_sd	BAY	712 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT MOGA(PG)	POWERGRID	C	Attending SF6 Leakage in Bay CB	24/Apr/2024	08:30	26/Apr/2024	18:00	kindly approve.	PLANNED	Requested	
143	RQ170922	OCC_217	cpcc2_sd	BAY	707 MAIN BAY - 765KV MOGA-MEERUT (PG) CKT-1 AT MOGA(PG)	POWERGRID	C	AMP works	22/Apr/2024	08:30	23/Apr/2024	18:00	kindly approve.	PLANNED	Requested	
144	RQ171288	OCC_217	cpcc2_sd	BAY	704R MAIN BAY - 330 MVAR LR ON 765 KV BIKANER-MOGA (PG) CKT-2 @MOGA(PG) (POWERGRID) AT MOGA (PG) (POWERGRID)	POWERGRID	D	AMP of Reactor-Bay and SF6 Alarm ckt modification work	19/Apr/2024	08:00	19/Apr/2024	18:00	Kindly Approve.	PLANNED	Requested	
145	RQ171311	OCC_217	cpcc2_sd	BAY	701R MAIN BAY - 330 MVAR LR ON 765 KV BIKANER-MOGA (PG) CKT-1 @MOGA(PG) (POWERGRID) AT BIKANER	POWERGRID	D	AMP of Reactor-Bay and SF6 Alarm ckt modification work	18/Apr/2024	08:00	18/Apr/2024	18:00	Kindly approve at Moga SS.	PLANNED	Requested	
146	RQ170429	OCC_217	cpcc1_sd	BAY	712 MAIN BAY - 765 KV KOTESHWAR-MEERUT (PG) CKT-1 (POWERGRID) AT KOTESHWAR	POWERGRID	D	For AMP work	13/Apr/2024	08:00	13/Apr/2024	18:00		PLANNED	Requested	
147	RQ170421	OCC_217	cpcc1_sd	BAY	716R MAIN BAY - 330 MVAR LR ON JHATIKARA-ALIGARH (PG) CKT-1 @JHATIKARA(PG) (POWERGRID) AT ALIGARH (PG)	POWERGRID	D	For AMP work	12/Apr/2024	08:00	12/Apr/2024	18:00		PLANNED	Requested	
148	RQ171148	OCC_217	cpcc3_sd	BAY	709 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT BALIA(PG)	POWERGRID	D	AMP work	10/Apr/2024	10:00	10/Apr/2024	18:00		PLANNED	Requested	
149	RQ170422	OCC_217	cpcc1_sd	BAY	721 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT BHADLA_2 (PG) (POWERGRID) AT 765 KV BHADLA_2 (PG)	POWERGRID	D	Bay Extension Work	08/Apr/2024	15:00	16/Apr/2024	23:00		PLANNED	Requested	
150	RQ171181	OCC_217	cpcc3_sd	BAY	707 MAIN BAY - 765KV LUCKNOW_2 BAREILLY (PG) CKT-1 AT LUCKNOW_2(PG)	POWERGRID	D	AMP work	08/Apr/2024	10:00	08/Apr/2024	18:00		PLANNED	Requested	
151	RQ171151	OCC_217	cpcc3_sd	BAY	704 MAIN BAY - 765 KV AGRA-ALIGARH (PG) CKT-1 AND 765KV BUS 1 AT AGRA(PG)	POWERGRID	D	AMP work	08/Apr/2024	10:00	08/Apr/2024	18:00		PLANNED	Requested	
152	RQ170430	OCC_217	cpcc1_sd	BAY	706 MAIN BAY - 765 KV KOTESHWAR-MEERUT (PG) CKT-2 (POWERGRID) AT KOTESHWAR	POWERGRID	D	For AMP work	08/Apr/2024	08:00	08/Apr/2024	18:00		PLANNED	Requested	
153	RQ171069	OCC_217	cpcc3_sd	BAY	707 MAIN BAY - 765KV AGRA-FATEHPUR (PG) CKT-1 AT FATEHPUR(PG)	POWERGRID	D	AMP work	02/Apr/2024	10:00	02/Apr/2024	18:00		PLANNED	Requested	
154	RQ170366	OCC_217	cpcc1_sd	BAY	716 MAIN BAY - 765 KV BHADLA_2 (PG) - BUS 1 (POWERGRID) AND FUTURE AT 765 KV BHADLA_2 (PG) (POWERGRID)	POWERGRID	D	LBB Testing for 716R Bay	01/Apr/2024	08:00	02/Apr/2024	18:00		PLANNED	Requested	
155	RQ170390	OCC_217	cpcc1_sd	BAY	411 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL) (PKTSL) AND FUTURE AT 400 KV KHETRI (PKTSL) (PKTSL)		D	FOR PROVIDING INSULATION SLEEVE ON WIRES IN CB MB	22/Apr/2024	09:00	22/Apr/2024	18:00		PLANNED	Requested	
156	RQ170393	OCC_217	cpcc1_sd	BAY	710 MAIN BAY - 765KV MOGA-MEERUT (PG) CKT-1 AT MEERUT(PG)		C	For attending SF6 Gas Leakage in B Phase Circuit Breaker	22/Apr/2024	09:00	25/Apr/2024	18:00		PLANNED	Requested	
157	RQ170408	OCC_217	cpcc1_sd	BAY	718 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG) (POWERGRID)		D	AMP work	18/Apr/2024	17:00	18/Apr/2024	23:00		PLANNED	Requested	

158	RQ170392	OCC_217	cpcc1_sd	BAY	702 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT MEERUT(PG) (POWERGRID) AND 765 KV KOTESHWAR-MEERUT (PG) CKT-2 AT 765 KV MEERUT(PG) (POWERGRID)		C	For attending SF6 Gas Leakage in Y phase CT	18/Apr/2024	09:00	19/Apr/2024	18:00		PLANNED	Requested	
159	RQ170389	OCC_217	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT BHADLA(PG) (POWERGRID) AND 765 KV FATEHGARH_III(PG)-BHADLA(PG) (FBTL) CKT-2 AT 765 KV BHADLA(PG) (POWERGRID)		D	BAY AMP WORK	16/Apr/2024	15:00	16/Apr/2024	23:00	From 16.04.2024 (15:00 Hrs) to 16.04.2024 (23:00 Hrs)	PLANNED	Requested	
160	RQ170388	OCC_217	cpcc1_sd	BAY	712 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT BHADLA(PG) AND 765 KV BHADLA(PG) - BUS 2		D	BAY AMP WORK	15/Apr/2024	15:00	15/Apr/2024	23:00	From 15.04.2024 (15:00 Hrs) to 15.04.2024 (23:00 Hrs)	PLANNED	Requested	
161	RQ170386	OCC_217	cpcc1_sd	BAY	711 TIE BAY - 765/400 KV 800 MVA ICT 4 AT KOTESHWAR(PG) (POWERGRID) AND 765 KV KOTESHWAR-MEERUT (PG) CKT-1 AT 765 KV KOTESHWAR(PG) (POWERGRID)		D	AMP in view of defect liability period in presence of OEM	12/Apr/2024	09:00	12/Apr/2024	18:00	From 12.04.2024 (09:00 Hrs) to 12.04.2024 (18:00 Hrs)	PLANNED	Requested	
162	RQ170385	OCC_217	cpcc1_sd	BAY	710 MAIN BAY - 765/400 KV 800 MVA ICT 4 AT KOTESHWAR(PG) (POWERGRID)		D	AMP in view of defect liability period in presence of OEM	11/Apr/2024	09:00	11/Apr/2024	18:00	From 11.04.2024 (09:00 Hrs) to 11.04.2024 (18:00 Hrs)	PLANNED	Requested	
163	RQ170384	OCC_217	cpcc1_sd	BAY	708 TIE BAY - 765/400 KV 800 MVA ICT 3 AT KOTESHWAR(PG) (POWERGRID) AND FUTURE AT 765 KV KOTESHWAR(PG) (POWERGRID)		D	AMP in view of defect liability period in presence of OEM	10/Apr/2024	09:00	10/Apr/2024	18:00	From 10.04.2024 (09:00 Hrs) to 10.04.2024 (18:00 Hrs)	PLANNED	Requested	
164	RQ170383	OCC_217	cpcc1_sd	BAY	707 MAIN BAY - 765/400 KV 800 MVA ICT 3 AT KOTESHWAR(PG) (POWERGRID)		D	AMP in view of defect liability period in presence of OEM	09/Apr/2024	09:00	09/Apr/2024	18:00	From 09.04.2024 (09:00 Hrs) to 09.04.2024 (18:00 Hrs)	PLANNED	Requested	
165	RQ170415	OCC_217	cpcc1_sd	BAY	707 MAIN BAY - 765KV JHATIKARA-BHIWANI (PG) CKT-1 AT JHATIKARA(PG)		D	BAY AMP WORK	08/Apr/2024	09:00	08/Apr/2024	18:00		PLANNED	Requested	
166	RQ170382	OCC_217	cpcc1_sd	BAY	705 TIE BAY - 765/400 KV 800 MVA ICT 2 AT KOTESHWAR(PG) (POWERGRID) AND 765 KV KOTESHWAR-MEERUT (PG) CKT-2 AT 765 KV KOTESHWAR(PG) (POWERGRID)		D	AMP in view of defect liability period in presence of OEM	06/Apr/2024	09:00	06/Apr/2024	18:00	From 06.04.2024 (09:00 Hrs) to 06.04.2024 (18:00 Hrs)	PLANNED	Requested	
167	RQ170381	OCC_217	cpcc1_sd	BAY	704 MAIN BAY - 765/400 KV 800 MVA ICT 2 AT KOTESHWAR(PG) (POWERGRID)		D	AMP in view of defect liability period in presence of OEM	05/Apr/2024	09:00	05/Apr/2024	18:00	From 05.04.2024 (09:00 Hrs) to 05.04.2024 (18:00 Hrs)	PLANNED	Requested	
168	RQ170414	OCC_217	cpcc1_sd	BAY	702 TIE BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV JHATIKARA(PG) AND FUTURE		D	BAY AMP WORK	04/Apr/2024	09:00	04/Apr/2024	18:00		PLANNED	Requested	
169	RQ170380	OCC_217	cpcc1_sd	BAY	702 TIE BAY - 765/400 KV 800 MVA ICT 1 AT KOTESHWAR(PG) (POWERGRID) AND 240 MVAR BUS REACTOR NO 1 AT 765 KV KOTESHWAR(PG) AT 765 KV KOTESHWAR(PG) (POWERGRID)		D	AMP in view of defect liability period in presence of OEM	04/Apr/2024	09:00	04/Apr/2024	18:00	From 04.04.2024 (09:00 Hrs) to 04.04.2024 (18:00 Hrs)	PLANNED	Requested	
170	RQ170379	OCC_217	cpcc1_sd	BAY	701 MAIN BAY - 765/400 KV 800 MVA ICT 1 AT KOTESHWAR(PG) (POWERGRID)		D	AMP in view of defect liability period in presence of OEM	03/Apr/2024	09:00	03/Apr/2024	18:00	From 03.04.2024 (09:00 Hrs) to 03.04.2024 (18:00 Hrs)	PLANNED	Requested	
171	RQ170378	OCC_217	cpcc1_sd	BAY	703 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV KOTESHWAR(PG) (POWERGRID)		D	AMP in view of defect liability period in presence of OEM	02/Apr/2024	09:00	02/Apr/2024	18:00	From 02.04.2024 (09:00 Hrs) to 02.04.2024 (18:00 Hrs)	PLANNED	Requested	
172	RQ171176	OCC_217	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT AGRA(PG)	POWERGRID	D	AMP work	25/Apr/2024	10:00	25/Apr/2024	18:00		PLANNED	Requested	
173	RQ170925	OCC_217	cpcc2_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT MOGA(PG)	POWERGRID	D	AMP OF 1500 MVA ICT-1	15/Apr/2024	08:00	15/Apr/2024	18:00	kindly approve.	PLANNED	Requested	
174	RQ171025	OCC_217	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT ALIGARH(PG)	POWERGRID	D	AMP and modification in protection circuits	11/Apr/2024	10:00	11/Apr/2024	18:00		PLANNED	Requested	
175	RQ171026	OCC_217	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT ALIGARH(PG)	POWERGRID	D	AMP and modification in protection circuits	09/Apr/2024	10:00	09/Apr/2024	18:00		PLANNED	Requested	

176	RQ171250	OCC_217	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KANPUR_GIS(PG)	POWERGRID	D	Tuning of Controlled Switching Device of ICT_1 & checking of operational healthiness by Open/Close of ICT online.	06/Apr/2024	10:00	06/Apr/2024	18:00		PLANNED	Requested	
177	RQ171249	OCC_217	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KANPUR_GIS(PG)	POWERGRID	D	For Attending the SF6 Gas leakage from 4GP11_407-Ypole SF6 to AIR Bushing AND Tuning of Controlled Switching Device of ICT_1 & checking of operational healthiness by Open/Close of ICT online.	05/Apr/2024	10:00	05/Apr/2024	18:00		PLANNED	Requested	
178	RQ170210	OCC_217	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_III(PG)		D	For AMP works	24/Apr/2024	15:00	28/Apr/2024	23:00		PLANNED	Requested	
179	RQ170221	OCC_217	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL)		D	For attending oil leakage	23/Apr/2024	09:00	25/Apr/2024	18:00		PLANNED	Requested	
180	RQ170209	OCC_217	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_III(PG)		D	For AMP works	22/Apr/2024	15:00	25/Apr/2024	23:00		PLANNED	Requested	
181	RQ170220	OCC_217	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL)		D	For attending oil leakage & CSD fine tuning under 400kV bay extension work	22/Apr/2024	09:00	22/Apr/2024	18:00		PLANNED	Requested	
182	RQ170180	OCC_217	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 2 AT KOTESHWAR(PG)		D	Rectification of oil leakage from NCT	19/Apr/2024	09:00	19/Apr/2024	18:00		PLANNED	Requested	
183	RQ170207	OCC_217	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_III(PG)		D	For AMP works	18/Apr/2024	15:00	21/Apr/2024	23:00		PLANNED	Requested	
184	RQ170208	OCC_217	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_III(PG)		D	For AMP works	18/Apr/2024	15:00	21/Apr/2024	23:00		PLANNED	Requested	
185	RQ170181	OCC_217	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 3 AT KOTESHWAR(PG)		D	Rectification of oil leakage from NCT	18/Apr/2024	09:00	18/Apr/2024	18:00		PLANNED	Requested	
186	RQ170214	OCC_217	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_III(PG)		D	Ladder logic commissioning with spare ICT logic scheme checking	15/Apr/2024	15:00	24/Apr/2024	23:00		PLANNED	Requested	
187	RQ170218	OCC_217	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_III(PG)		D	For final testing/fine tuning of CSD Relay of 765KV ICT	15/Apr/2024	15:00	24/Apr/2024	23:00		PLANNED	Requested	
188	RQ170213	OCC_217	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_III(PG)		D	Ladder logic commissioning with spare ICT logic scheme checking	12/Apr/2024	15:00	19/Apr/2024	23:00		PLANNED	Requested	
189	RQ170217	OCC_217	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_III(PG)		D	For final testing/fine tuning of CSD Relay of 765KV ICT	12/Apr/2024	15:00	19/Apr/2024	23:00		PLANNED	Requested	
190	RQ170172	OCC_217	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA_2 (PG)		D	For Bay Extension	08/Apr/2024	17:00	13/Apr/2024	23:00		PLANNED	Requested	
191	RQ170219	OCC_217	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_III(PG)		D	For Erection works of SS-63 A1 package 765 KV ICT-5 B phase unit	07/Apr/2024	15:00	12/Apr/2024	23:00		PLANNED	Requested	
192	RQ170212	OCC_217	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_III(PG)		D	Ladder logic commissioning with spare ICT logic scheme checking	05/Apr/2024	15:00	13/Apr/2024	23:00		PLANNED	Requested	
193	RQ170216	OCC_217	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_III(PG)		D	For final testing/fine tuning of CSD Relay of 765KV ICT	05/Apr/2024	15:00	13/Apr/2024	23:00		PLANNED	Requested	
194	RQ170171	OCC_217	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG)		D	For AMP works	04/Apr/2024	17:00	06/Apr/2024	23:00		PLANNED	Requested	
195	RQ170170	OCC_217	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG)		D	For AMP works	01/Apr/2024	17:00	03/Apr/2024	23:00		PLANNED	Requested	
196	RQ170211	OCC_217	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_III(PG)		D	Ladder logic commissioning with spare ICT logic scheme checking	01/Apr/2024	15:00	07/Apr/2024	23:00		PLANNED	Requested	
197	RQ170215	OCC_217	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_III(PG)		D	For final testing/fine tuning of CSD Relay of 765KV ICT	01/Apr/2024	15:00	07/Apr/2024	23:00		PLANNED	Requested	
198	RQ170373	OCC_217	stsup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT AGRA FATEHBAD(UP)	UPPTCL	D	* For checking of CVT selection logic of ICT-1 HV and IV side as it is not X working properly to be checked by SCADA Engineer	22/Apr/2024	09:00	22/Apr/2024	18:00		PLANNED	Requested	
199	RQ171027	OCC_217	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT RAMPUR_PRSTL (UP)	UPPTCL	D	AMP works	15/Apr/2024	10:00	15/Apr/2024	18:00		PLANNED	Requested	
200	RQ170809	OCC_217	slcds_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	15/Apr/2024	08:00	15/Apr/2024	18:00		PLANNED	Requested	
201	RQ171048	OCC_217	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	POWERGRID	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	30/Apr/2024	08:00	30/Apr/2024	18:00		PLANNED	Requested	
202	RQ171089	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-KANPUR (PG) CKT-2	POWERGRID	D	For normalization of 400kV Kanpur-Panki-2 & 400kV Kanpur-Fatehpur-2 as 400kV Fatehpur-Panki-2 under ADD-CAP	28/Apr/2024	11:00	28/Apr/2024	13:00	After jumper closing of 405-89B, 400kV Kanpur-Fatehpur-2 & 400kV Kanpur-Panki-2 will be charged as 400kV Panki-Fatehpur-2.	PLANNED	Requested	
203	RQ171090	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG) PANKI(UP) (PG) CKT-2	POWERGRID	D	For jumper closing of 405-89B isolator after isolator retrofitment under ADD-CAP	28/Apr/2024	08:00	28/Apr/2024	13:00	After jumper closing of 405-89B, 400kV Kanpur-Fatehpur-2 & 400kV Kanpur-Panki-2 will be charged as 400kV Panki-Fatehpur-2.	PLANNED	Requested	
204	RQ171175	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-2	POWERGRID	D	For attending Shut Down Nature Defects of Line	24/Apr/2024	09:00	24/Apr/2024	18:00	Kindly approve	PLANNED	Requested	
205	RQ171169	OCC_217	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1	POWERGRID	D	Attending of Line Dropper B phase and also Tightning of All CB,CT and Isolator clamps of the Bays	24/Apr/2024	09:00	24/Apr/2024	17:00		PLANNED	Requested	

206	RQ170874	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-SAMBA (PG) CKT-2	POWERGRID	D	SD required for rectification of shutdown nature defects.	24/Apr/2024	09:00	24/Apr/2024	18:00	Kindly approve	PLANNED	Requested	
207	RQ170693	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARHPATIALA (PG) CKT-2	POWERGRID	D	For attending Shut Down Nature Defects of Line	24/Apr/2024	08:00	24/Apr/2024	18:00	Kindly approve	PLANNED	Requested	
208	RQ171174	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-1	POWERGRID	D	For attending Shut Down Nature Defects of Line	23/Apr/2024	09:00	23/Apr/2024	18:00	Kindly approve	PLANNED	Requested	
209	RQ170692	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARHPATIALA (PG) CKT-1	POWERGRID	D	For attending Shut Down Nature Defects of Line	23/Apr/2024	08:00	23/Apr/2024	18:00	Kindly approve	PLANNED	Requested	
210	RQ171047	OCC_217	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLLI(PG)-JODHPUR(RS) (PG) CKT-1	POWERGRID	D	Preventive Maintenance and testing work.	23/Apr/2024	08:00	23/Apr/2024	18:00		PLANNED	Requested	
211	RQ170734	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-2	POWERGRID	D	SD required for rectification of shutdown nature defects.	23/Apr/2024	08:00	23/Apr/2024	18:00	Kindly Approve.	PLANNED	Requested	
212	RQ170873	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-1	POWERGRID	D	SD required for rectification of shutdown nature defects.	22/Apr/2024	09:00	22/Apr/2024	18:00	kindly approve	PLANNED	Requested	
213	RQ170227	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-2	POWERGRID	D	For connection of CT terminals, CB & Isolators status termination for 400KV Duplicate Busbar Protection Panel	20/Apr/2024	09:00	20/Apr/2024	18:00		PLANNED	Requested	
214	RQ170564	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW(UP)-BAREILLY(PG) (PG) CKT-1	POWERGRID	D	* For Upgradation of Bus-Bar Protection Panel from E/M type to Numerical X Type (Connection of CT Bus-Bar Protection Core, I	20/Apr/2024	09:00	20/Apr/2024	18:00		PLANNED	Requested	
215	RQ170971	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-3	POWERGRID	D	AMP work	20/Apr/2024	08:00	20/Apr/2024	18:00		PLANNED	Requested	
216	RQ171091	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-2	POWERGRID	D	For jumper opening of 405-89B isolator for isolator retrofit and for normalization of 400KV Kanpur-Panki-2 and 400KV Kanpur-Fatehpur-2 under ADD-CAP	20/Apr/2024	08:00	20/Apr/2024	13:00	After jumper opening of 405-89B isolator, 400KV Panki-Fatehpur-2 will be charged as 400KV Kanpur-Panki-2 & 400KV Kanpur-Fatehpur-2 till s/d of 405-Bay at Kanpur	PLANNED	Requested	
217	RQ170226	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-1	POWERGRID	D	For connection of CT terminals, CB & Isolators status termination for 400KV Duplicate Busbar Protection Panel	19/Apr/2024	09:00	19/Apr/2024	18:00		PLANNED	Requested	
218	RQ170563	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	POWERGRID	D	* For Upgradation of Bus-Bar Protection Panel from E/M type to Numerical X (Connection of CT Bus-Bar Protection Core, Interc	19/Apr/2024	09:00	19/Apr/2024	18:00		PLANNED	Requested	
219	RQ170974	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-VARANASI (PG) CKT-1	POWERGRID	D	AMP work	19/Apr/2024	08:00	19/Apr/2024	18:00		PLANNED	Requested	
220	RQ171002	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-JAULIWI (PG) CKT-2	POWERGRID	D	For Isolation of Gas Zone Tripping PRD Tripping Scheme Modification and Scheme Modification for NGR as per CC-AM Technical Circular	19/Apr/2024	08:00	19/Apr/2024	18:00		PLANNED	Requested	
221	RQ171122	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWERGRID	D	SD required for rectification of shutdown nature defects.	18/Apr/2024	10:00	18/Apr/2024	19:00	Kindly Approve.	PLANNED	Requested	
222	RQ171150	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-KISHENPUR(PG) (PG) CKT-1	POWERGRID	D	For AMP of line equipment's and rectification of shutdown nature defects	18/Apr/2024	09:00	18/Apr/2024	18:00	Kindly Approve.	PLANNED	Requested	
223	RQ171149	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-CHAMERA_1(NH) (PG) CKT-1	POWERGRID	D	For AMP of line equipment's and rectification of shutdown nature defects	18/Apr/2024	09:00	18/Apr/2024	18:00	Kindly Approve.	PLANNED	Requested	
224	RQ170963	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-2	POWERGRID	D	Rectification of S/D nature defects	18/Apr/2024	08:00	20/Apr/2024	18:00		PLANNED	Requested	
225	RQ170733	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-1	POWERGRID	D	SD required for rectification of shutdown nature defects.	18/Apr/2024	08:00	18/Apr/2024	18:00	Kindly Approve.	PLANNED	Requested	
226	RQ171121	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWERGRID	D	SD required for rectification of shutdown nature defects.	17/Apr/2024	09:00	17/Apr/2024	18:00	Kindly Approve.	PLANNED	Requested	
227	RQ171044	OCC_217	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1	POWERGRID	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	17/Apr/2024	08:00	17/Apr/2024	18:00		PLANNED	Requested	
228	RQ170973	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWERGRID	D	AMP work	17/Apr/2024	08:00	17/Apr/2024	18:00		PLANNED	Requested	
229	RQ171001	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-JAULIWI (PG) CKT-1	POWERGRID	D	For Isolation of Gas Zone Tripping PRD Tripping Scheme Modification and Scheme Modification for NGR as per CC-AM Technical Circular	17/Apr/2024	08:00	17/Apr/2024	18:00		PLANNED	Requested	
230	RQ170365	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-BIKANER(PG) (PG) CKT-2	POWERGRID	D	For replacement of LA counter earthing cable	16/Apr/2024	17:00	16/Apr/2024	23:00		PLANNED	Requested	
231	RQ171036	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWERGRID	D	AMP work	16/Apr/2024	08:00	16/Apr/2024	18:00		PLANNED	Requested	
232	RQ171310	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI(PG)-ORAI(UP) (PG) CKT-2	POWERGRID	D	Installation of insulation sleeve in Bottom (B-ph) conductor between Location No. 34-35 for HVDC line crossing and shutdown nature rectification work.	16/Apr/2024	08:00	16/Apr/2024	18:00		PLANNED	Requested	

233	RQ170364	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-BIKANER(PG) (PG) CKT-1	POWERGRID	D	For replacement of LA counter earthing cable	15/Apr/2024	17:00	15/Apr/2024	23:00		PLANNED	Requested	
234	RQ170724	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-JALANDHAR (PG) CKT-1	POWERGRID	D	SD required for rectification of shutdown nature defects.	15/Apr/2024	10:00	15/Apr/2024	14:00	Kindly Approve.	PLANNED	Requested	
235	RQ171146	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBALANDHAR (PG) CKT-1	POWERGRID	D	For AMP of line equipment's and rectification of shutdown nature defects	15/Apr/2024	09:00	15/Apr/2024	18:00	Kindly Approve.	PLANNED	Requested	
236	RQ171147	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBALANDHAR (PG) CKT-2	POWERGRID	D	For AMP of line equipment's and rectification of shutdown nature defects	15/Apr/2024	09:00	15/Apr/2024	18:00	Kindly Approve.	PLANNED	Requested	
237	RQ171119	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1	POWERGRID	D	SD required for rectification of shutdown nature defects.	15/Apr/2024	09:00	15/Apr/2024	18:00	Kindly Approve.	PLANNED	Requested	
238	RQ170962	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-1	POWERGRID	D	Rectification of S/D nature defects	15/Apr/2024	08:00	17/Apr/2024	18:00		PLANNED	Requested	
239	RQ170972	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-1	POWERGRID	D	AMP work	15/Apr/2024	08:00	15/Apr/2024	18:00		PLANNED	Requested	
240	RQ171309	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI(PG)-ORAI(UP) (PG) CKT-1	POWERGRID	D	Installation of insulation sleeve in Bottom (B-ph) conductor between Location No. 34-35 for HVDC line crossing and shutdown nature rectification work.	15/Apr/2024	08:00	15/Apr/2024	18:00		PLANNED	Requested	
241	RQ170983	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-2	POWERGRID	D	RLA testing (FDS, Winding Tan Delta etc.) of non-switchable Line Reactor	13/Apr/2024	08:00	13/Apr/2024	18:00		PLANNED	Requested	
242	RQ170723	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-NAKODAR(PG) (PG) CKT-1	POWERGRID	D	For AMP of line equipment's	12/Apr/2024	10:00	12/Apr/2024	18:00	Kindly Approve.	PLANNED	Requested	
243	RQ170988	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHAGARH (PG) CKT-2	POWERGRID	D	Rectification of S/D nature defects	12/Apr/2024	08:00	12/Apr/2024	18:00		PLANNED	Requested	
244	RQ170546	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADR(NT)-MANDOLA(PG) (PG) CKT-1	POWERGRID	D	For AR relay retrofit	12/Apr/2024	08:00	12/Apr/2024	18:00		PLANNED	Requested	
245	RQ170982	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-1	POWERGRID	D	RLA testing (FDS, Winding Tan Delta etc.) of non-switchable Line Reactor	12/Apr/2024	08:00	12/Apr/2024	18:00		PLANNED	Requested	
246	RQ170987	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHAGARH (PG) CKT-1	POWERGRID	D	Rectification of S/D nature defects	11/Apr/2024	08:00	11/Apr/2024	18:00		PLANNED	Requested	
247	RQ170739	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADR(NT)-KAITHAL(PG) (PG) CKT-1	POWERGRID	D	SD required for rectification of shutdown nature defects.	11/Apr/2024	08:00	13/Apr/2024	18:00	Kindly Approve.	PLANNED	Requested	
248	RQ170985	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHAGARH (PG) CKT-2	POWERGRID	C	Construction /commissioning work for shifting of Line bay equipment of Line Reactor at Mainpuri under ADD-CAP	11/Apr/2024	08:00	20/Apr/2024	18:00		PLANNED	Requested	
249	RQ170958	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-1	POWERGRID	D	Rectification of S/D nature defects	10/Apr/2024	08:00	10/Apr/2024	18:00		PLANNED	Requested	
250	RQ170685	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-2	POWERGRID	D	AMP of Line Equipments	10/Apr/2024	08:00	10/Apr/2024	18:00	Kindly approve	PLANNED	Requested	
251	RQ170681	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-2	POWERGRID	D	For attending Shut Down Nature Defects of Line	10/Apr/2024	08:00	10/Apr/2024	18:00	Kindly approve	PLANNED	Requested	
252	RQ171141	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHAGARH (PG) CKT-3	POWERGRID	D	80 MVAR Line Reactor protection scheme modification at Kanpur	09/Apr/2024	08:00	09/Apr/2024	18:00		PLANNED	Requested	
253	RQ170541	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADR(NT)-MANDOLA(PG) (PG) CKT-2	POWERGRID	D	For AR relay retrofit	09/Apr/2024	08:00	09/Apr/2024	18:00		PLANNED	Requested	
254	RQ170957	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-SOHAWAL (PG) CKT-2	POWERGRID	D	Rectification of S/D nature defects	08/Apr/2024	08:00	08/Apr/2024	18:00		PLANNED	Requested	
255	RQ170961	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	POWERGRID	D	AMP & Fixing of Earth Wire between 242-243	08/Apr/2024	08:00	08/Apr/2024	18:00		PLANNED	Requested	
256	RQ170737	OCC_217	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH(PG)-KABULPUR(HV) (PG) CKT-1	POWERGRID	D	AMP of Line Bay Equipment(Testing of line CVT, LA, CT and alignment checking of BUS Isolator/ Earth Switch)	08/Apr/2024	08:00	08/Apr/2024	18:00		PLANNED	Requested	
257	RQ170684	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-1	POWERGRID	D	Replacement of conductor Jumper in Y phase.	08/Apr/2024	08:00	08/Apr/2024	18:00	Kindly approve	PLANNED	Requested	
258	RQ170777	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-SAHARANPUR (PG) CKT-1	POWERGRID	D	For overhead crossing of PGCL line by 400 kv D/C Shami-Aligarh line (For leftover work)	06/Apr/2024	10:00	08/Apr/2024	17:00		PLANNED	Requested	
259	RQ170794	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-DEHRADUN (PG) CKT-1	POWERGRID	D	For overhead crossing of PGCL line by 400 kv D/C Shami-Aligarh line (For leftover work)	06/Apr/2024	10:00	08/Apr/2024	17:00		PLANNED	Requested	
260	RQ170868	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-3	POWERGRID	D	SD required for rectification of shutdown nature defects,	06/Apr/2024	09:00	06/Apr/2024	18:00	kindly approve.	PLANNED	Requested	
261	RQ170736	OCC_217	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(PG)-KABULPUR(HV) (PG)	POWERGRID	D	AMP of Line Bay Equipment(Testing of line CVT, LA, CT and alignment checking of BUS Isolator/ Earth Switch)	06/Apr/2024	08:00	06/Apr/2024	20:00		PLANNED	Requested	
262	RQ171088	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-AGRA (PG) CKT-1	POWERGRID	D	AMP WORK & OTI/WTI modification at Kanpur	06/Apr/2024	08:00	06/Apr/2024	18:00		PLANNED	Requested	
263	RQ170866	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-SAMBAL (PG) CKT-1	POWERGRID	D	For AMP of Line Equipment and Jumper Strengthening work.	05/Apr/2024	09:30	05/Apr/2024	17:00	kindly approve	PLANNED	Requested	
264	RQ171064	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BALLABHAGARH (PG) CKT-1	POWERGRID	D	Rectification of S/D nature defects	05/Apr/2024	08:00	05/Apr/2024	18:00		PLANNED	Requested	
265	RQ171083	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-LUCKNOW_2 (PG) CKT-2	POWERGRID	D	AMP work	05/Apr/2024	08:00	05/Apr/2024	18:00		PLANNED	Requested	

266	RQ171087	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG) AURAIYA(NT) (PG) CKT-2	POWERGRID	D	AMP work	05/Apr/2024	08:00	05/Apr/2024	18:00		PLANNED	Requested
267	RQ170956	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1-SOHAWAL (PG) CKT-2	POWERGRID	D	AMP work	05/Apr/2024	08:00	05/Apr/2024	18:00		PLANNED	Requested
268	RQ170732	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-1	POWERGRID	D	SD required for rectification of shutdown nature defects.	05/Apr/2024	08:00	05/Apr/2024	18:00	Kindly Approve.	PLANNED	Requested
269	RQ170955	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1-SOHAWAL (PG) CKT-1	POWERGRID	D	AMP work	04/Apr/2024	08:00	04/Apr/2024	18:00		PLANNED	Requested
270	RQ171086	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG) AURAIYA(NT) (PG) CKT-1	POWERGRID	D	AMP work	04/Apr/2024	08:00	04/Apr/2024	18:00		PLANNED	Requested
271	RQ171082	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-LUCKNOW_2 (PG) CKT-1	POWERGRID	D	AMP work	04/Apr/2024	08:00	04/Apr/2024	18:00		PLANNED	Requested
272	RQ170960	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-3	POWERGRID	D	AMP work	04/Apr/2024	08:00	04/Apr/2024	18:00		PLANNED	Requested
273	RQ170547	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1	POWERGRID	D	Modification of terminal connector for attending the repeated hotspot of line isolator	04/Apr/2024	08:00	04/Apr/2024	18:00		PLANNED	Requested
274	RQ171065	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-1	POWERGRID	D	AMP OF LINE & Line Reactor	04/Apr/2024	08:00	04/Apr/2024	18:00		PLANNED	Requested
275	RQ170731	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-2	POWERGRID	D	SD required for rectification of shutdown nature defects.	04/Apr/2024	08:00	04/Apr/2024	18:00	Kindly Approve.	PLANNED	Requested
276	RQ170549	OCC_217	koteshwar_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-1	POWERGRID	D	To arrest the minor leakage in B-phase CVT of Bus-1	02/Apr/2024	10:00	02/Apr/2024	16:00	Since Bus-1 is connected with 400 kV Koteswar Line-1	PLANNED	Requested
277	RQ170740	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT(PG)-MUZAFFARNAGAR(UP) (PG) CKT-1	POWERGRID	D	For overhead crossing of PGCL line by 400 KV D/C Shami- Aligarh line (For leftover work)	02/Apr/2024	10:00	04/Apr/2024	17:00		PLANNED	Requested
278	RQ171118	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_2(NH)-URI_1(NH) (PG) CKT-1	POWERGRID	C	SD required for repair of conductor	02/Apr/2024	09:00	03/Apr/2024	18:00	Kindly Approve.	PLANNED	Requested
279	RQ170867	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHABAD-HISSAR (PG) CKT-1	POWERGRID	D	SD required for rectification of shutdown nature defects.	02/Apr/2024	09:00	02/Apr/2024	18:00	kindly approve.	PLANNED	Requested
280	RQ171066	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AURAIYA(NT)-AGRA(PG) (PG) CKT-1	POWERGRID	D	AMP work	02/Apr/2024	08:00	02/Apr/2024	18:00		PLANNED	Requested
281	RQ171085	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-2	POWERGRID	D	AMP work	02/Apr/2024	08:00	02/Apr/2024	18:00		PLANNED	Requested
282	RQ170964	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW(UP)-BAREILLY(PG) (PG) CKT-1	POWERGRID	D	New 80 MVAR Line Reactor to be taken in service at Bareilly(PG) under ADD-CAP	02/Apr/2024	08:00	02/Apr/2024	18:00		PLANNED	Requested
283	RQ170730	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-1	POWERGRID	D	SD required for rectification of shutdown nature defects.	02/Apr/2024	08:00	02/Apr/2024	18:00	Kindly Approve.	PLANNED	Requested
284	RQ171084	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-1	POWERGRID	D	AMP work	01/Apr/2024	08:00	01/Apr/2024	18:00		PLANNED	Requested
285	RQ171145	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-1	POWERGRID	D	A/R into Non-Auto mode for PID testing	01/Apr/2024	08:00	30/Apr/2024	18:00		PLANNED	Requested
286	RQ170765	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWERGRID	C	AR non auto mode is required to carryout stringing on circuit 2	01/Apr/2024	08:00	30/Apr/2024	18:00	Under construction head, Kindly approve	PLANNED	Requested
287	RQ170764	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWERGRID	C	400KV Dulhasti Kishenpur -II is a Double circuit Line but stringing is done on one circuit only. Award has been placed for stringing on Circuit 2 under evacuation of Power from Pakaldul HEP in Chenab Valley HEPs. Shutdown is required to carryout stringing on circuit 2	01/Apr/2024	08:00	30/Apr/2024	18:00	Under construction head, Kindly approve	PLANNED	Requested
288	RQ170984	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABGARH (PG) CKT-1	POWERGRID	C	Construction /commissioning work for shifting of Line bay equipment of Line Reactor at Mainpuri under ADD-CAP	01/Apr/2024	08:00	10/Apr/2024	18:00		PLANNED	Requested
289	RQ170781	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-DEHRADUN (PG) CKT-1	POWERGRID	D	For overhead crossing of PGCL line by 400 kv D/C Shami- Aligarh line (For leftover work)	01/Apr/2024	08:00	30/Apr/2024	18:00		PLANNED	Requested
290	RQ171184	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-1	POWERGRID	D	A/R IN NON AUTO MODE FOR LIVE LINE OPGW INSTALLATION WORK	01/Apr/2024	07:00	30/Apr/2024	18:00	Kindly Approve.	PLANNED	Requested
291	RQ171185	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-2	POWERGRID	D	A/R IN NON AUTO MODE FOR LIVE LINE OPGW INSTALLATION WORK	01/Apr/2024	07:00	30/Apr/2024	18:00	Kindly Approve.	PLANNED	Requested
292	RQ170055	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-DHAWKA (PG) (PG)	POWERGRID	D	SHUT DOWN NATURE DEFECT RECTIFICATION WORKS	30/Apr/2024	08:00	30/Apr/2024	18:00		PLANNED	Requested
293	RQ170052	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH(PG) KABULPUR(HV) (PG) CKT-1	POWERGRID	D	For attending S/D nature defects	30/Apr/2024	08:00	30/Apr/2024	18:00		PLANNED	Requested
294	RQ170077	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-4	POWERGRID	D	For sttings modification in relay	29/Apr/2024	09:00	29/Apr/2024	18:00		PLANNED	Requested
295	RQ170075	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-2	POWERGRID	D	For sttings modification in relay	28/Apr/2024	09:00	28/Apr/2024	18:00		PLANNED	Requested

296	RQ170057	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-2		D	AMP of Line Bay at Bassi 5/s	27/Apr/2024	09:00	27/Apr/2024	18:00		PLANNED	Requested	
297	RQ170074	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-1		D	For sttings modification in relay	27/Apr/2024	09:00	27/Apr/2024	18:00		PLANNED	Requested	
298	RQ170069	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1		D	SHUT DOWN NATURE DEFECT RECTIFICATION WORKS	27/Apr/2024	08:00	27/Apr/2024	18:00		PLANNED	Requested	
299	RQ170076	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-3		D	For oil leakage in line reactor	26/Apr/2024	09:00	26/Apr/2024	18:00		PLANNED	Requested	
300	RQ170115	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2		D	Additional glass disc insertion: LOA given	26/Apr/2024	08:00	27/Apr/2024	18:00	Non auto for 400 KV RAPPD-Jaipur South	PLANNED	Requested	
301	RQ170079	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADR(NT)-KAITHAL(PG) (PG) CKT-1		D	For Insulator Cleaning Work/Attending Shutdown Nature defects which find during cross checking	26/Apr/2024	08:00	27/Apr/2024	18:00	For Insulator Cleaning Work	PLANNED	Requested	
302	RQ170064	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGT(BDTL)-BAHADURGARH(PG) (PG) CKT-1		D	For attending S/D nature defects	25/Apr/2024	08:00	25/Apr/2024	18:00		PLANNED	Requested	
303	RQ170061	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-KOTPUTLI (PG) CKT-1		D	Non auto mode for rectify non shutdown nature defect i.e. E/W VD, Cu bond etc	24/Apr/2024	09:00	24/Apr/2024	18:00		PLANNED	Requested	
304	RQ170060	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-KOTPUTLI (PG) CKT-1		D	AMP of Line Bay at Bassi 5/s	24/Apr/2024	09:00	24/Apr/2024	18:00		PLANNED	Requested	
305	RQ170114	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1		D	Additional glass disc insertion: LOA given	24/Apr/2024	08:00	25/Apr/2024	18:00	Non auto for 400 KV RAPPD-Kota	PLANNED	Requested	
306	RQ170056	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMBOLI(DV)-JHATIKARA(PG) (DTL) CKT-2		D	SHUT DOWN NATURE DEFECT RECTIFICATION WORKS	24/Apr/2024	08:00	24/Apr/2024	18:00		PLANNED	Requested	
307	RQ170059	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-KOTPUTLI (PG) CKT-1		C	NHAI DIVERSION WORK	23/Apr/2024	08:00	30/Apr/2024	18:00		PLANNED	Requested	
308	RQ170104	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1		D	Non auto mode for rectify non shutdown nature defect i.e. E/W VD, Cu bond etc	22/Apr/2024	09:00	23/Apr/2024	18:00		PLANNED	Requested	
309	RQ170065	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGT(BDTL)-BHIWANI(PG) (PG)		D	For attending S/D nature defects	22/Apr/2024	08:00	22/Apr/2024	18:00		PLANNED	Requested	
310	RQ170078	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1		D	For attending S/D nature defects	22/Apr/2024	08:00	22/Apr/2024	18:00	A/R of RAPP-Kankrol CKT to be kept in non Auto mode	PLANNED	Requested	
311	RQ170103	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1		D	SHUT DOWN NATURE DEFECT RECTIFICATION WORKS	20/Apr/2024	09:00	20/Apr/2024	18:00		PLANNED	Requested	
312	RQ170093	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA-DWARKA (PG)		D	SHUT DOWN NATURE DEFECT RECTIFICATION WORKS	20/Apr/2024	08:00	20/Apr/2024	18:00		PLANNED	Requested	
313	RQ170048	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2		D	SHUT DOWN NATURE DEFECT RECTIFICATION WORKS	19/Apr/2024	09:00	19/Apr/2024	18:00		PLANNED	Requested	
314	RQ170083	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADR(NT)-PANIPAT(BB) (PG) CKT-2		D	For Insulator Cleaning Work	19/Apr/2024	08:00	20/Apr/2024	18:00	For Insulator Cleaning Work	PLANNED	Requested	
315	RQ170086	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_III(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2		D	FOR AMP WORKS & SHUT DOWN NATURE DEFECT RECTIFICATION WORKS	18/Apr/2024	15:00	20/Apr/2024	23:59	Shutdown nature works from 12 th to 13th April 2024	PLANNED	Requested	
316	RQ170045	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-2		D	AMP of Line Side Equipment	18/Apr/2024	09:00	18/Apr/2024	17:00		PLANNED	Requested	
317	RQ170046	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1		D	SHUT DOWN NATURE DEFECT RECTIFICATION WORKS	18/Apr/2024	09:00	18/Apr/2024	18:00		PLANNED	Requested	
318	RQ170092	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2		D	SHUT DOWN NATURE DEFECT RECTIFICATION WORKS	18/Apr/2024	08:00	18/Apr/2024	18:00		PLANNED	Requested	
319	RQ170089	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-2		D	Shutdown nature defect liquidation/AMP of Line Bay at Bassi 5/s	18/Apr/2024	08:00	18/Apr/2024	18:00		PLANNED	Requested	
320	RQ170044	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-1		D	AMP of Line Side Equipment	17/Apr/2024	09:00	17/Apr/2024	17:00		PLANNED	Requested	
321	RQ170110	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-BABAI(RS) (NRSS36) CKT-1		D	SHUT DOWN NATURE DEFECT RECTIFICATION WORKS	16/Apr/2024	09:00	16/Apr/2024	18:00		PLANNED	Requested	
322	RQ170088	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-1		D	Shutdown nature defect liquidation/AMP of Line Bay at Bassi 5/s	16/Apr/2024	08:00	16/Apr/2024	18:00		PLANNED	Requested	
323	RQ170113	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1		D	Additional glass disc insertion: LOA given & Polymer insulator replacement work	16/Apr/2024	08:00	30/Apr/2024	18:00	Non auto for 400 KV RAPPC-Chittorgarh	PLANNED	Requested	
324	RQ170111	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-SIKAR (PG) CKT-2		D	SHUT DOWN NATURE DEFECT RECTIFICATION WORKS	15/Apr/2024	09:00	15/Apr/2024	18:00		PLANNED	Requested	
325	RQ170051	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-BHIWANI(PG) (NRSS36) CKT-2		D	Stringing of 765 kv D/C Khetri-Narela TL	15/Apr/2024	08:00	17/Apr/2024	19:00		PLANNED	Requested	
326	RQ170050	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-BHIWANI(PG) (NRSS36) CKT-1		D	Stringing of 765 kv D/C Khetri-Narela TL	15/Apr/2024	08:00	17/Apr/2024	19:00		PLANNED	Requested	
327	RQ170095	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-2		C	NHAI Diversion work at Loc 48-49 (construction of Delhi Amritsar Katra Expressway)	13/Apr/2024	07:00	30/Apr/2024	20:00	Shutdown for Diversion works	PLANNED	Requested	
328	RQ170094	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-1		C	NHAI Diversion work at Loc 48-49 (construction of Delhi Amritsar Katra Expressway)	13/Apr/2024	07:00	30/Apr/2024	20:00	Shutdown for Diversion works	PLANNED	Requested	
329	RQ170090	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1		D	AMP of Line Side Equipment	12/Apr/2024	09:00	12/Apr/2024	17:00		PLANNED	Requested	
330	RQ170100	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHAGARH (PG) CKT-3		D	For attending S/D nature defects	12/Apr/2024	09:00	12/Apr/2024	18:00		PLANNED	Requested	

331	RQ170063	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-2		C	NHAI DIVERSION WORK	12/Apr/2024	08:00	22/Apr/2024	18:00		PLANNED	Requested
332	RQ170062	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-1		C	NHAI DIVERSION WORK	12/Apr/2024	08:00	22/Apr/2024	18:00		PLANNED	Requested
333	RQ170096	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1		D	AMP work	11/Apr/2024	08:00	13/Apr/2024	18:00	FOR AR RELAY INTEGRATION WORK	PLANNED	Requested
334	RQ170068	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-KANKROLI (PG) CKT-1		D	For attending S/D nature defects	11/Apr/2024	08:00	13/Apr/2024	18:00	A/R of Kankrol-Zerda CKT to be kept in non Auto mode	PLANNED	Requested
335	RQ170081	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-2		D	CC RING FIXATION WORK	11/Apr/2024	06:00	11/Apr/2024	18:00	Ckt1 will be kept on non auto mode	PLANNED	Requested
336	RQ170099	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-2		D	For attending S/D nature defects	10/Apr/2024	09:00	10/Apr/2024	18:00		PLANNED	Requested
337	RQ170101	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTSL) CKT-1		D	Stringing of 765 kV D/C Khetri-Narela TL	10/Apr/2024	08:00	13/Apr/2024	19:00		PLANNED	Requested
338	RQ170102	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTSL) CKT-2		D	Stringing of 765 kV D/C Khetri-Narela TL	10/Apr/2024	08:00	13/Apr/2024	19:00		PLANNED	Requested
339	RQ170080	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-1		D	CC RING FIXATION WORK	10/Apr/2024	06:00	10/Apr/2024	18:00	Ckt2 will be kept on non auto mode	PLANNED	Requested
340	RQ170085	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1		D	FOR AMP WORKS & SHUT DOWN NATURE DEFECT RECTIFICATION WORKS	08/Apr/2024	15:00	11/Apr/2024	23:59	Shutdown nature works from 08 th to 09th April 2024	PLANNED	Requested
341	RQ170105	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-2		C	TO ARREST SF6 LEAKAGE IN GAB AT KURUKSHETRA	08/Apr/2024	09:00	13/Apr/2024	18:00		PLANNED	Requested
342	RQ170098	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1		D	For attending S/D nature defects	08/Apr/2024	09:00	08/Apr/2024	18:00		PLANNED	Requested
343	RQ170073	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1		D	SCHEME MODIFICATION	08/Apr/2024	08:00	10/Apr/2024	18:00	SCHEME MODIFICATION	PLANNED	Requested
344	RQ170084	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHABAD-HISSAR (PG) CKT-1		D	SCHEME MODIFICATION	08/Apr/2024	08:00	10/Apr/2024	18:00	SCHEME MODIFICATION	PLANNED	Requested
345	RQ170071	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-2		C	FOR NCRCT DIVERSION WORK	08/Apr/2024	08:00	30/Apr/2024	19:00		PLANNED	Requested
346	RQ170072	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-3		C	FOR NCRCT DIVERSION WORK	08/Apr/2024	08:00	30/Apr/2024	19:00		PLANNED	Requested
347	RQ170091	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1		D	SHUT DOWN NATURE DEFECT RECTIFICATION WORKS	05/Apr/2024	08:00	05/Apr/2024	18:00		PLANNED	Requested
348	RQ170087	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR(UJ)-MORADABAD(UJ) (PG) CKT-1		C	NHAI DIVERSION WORK BETWEEN TOWER NO. 172-173	05/Apr/2024	08:00	21/Apr/2024	18:00	Line will be antitheft charge from Hapur and Moradabad both end. For defect rectification work of line, daily basis outage will be taken from hapur end of entire line.	PLANNED	Requested
349	RQ170049	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2		D	Non auto mode for rectify non shutdown nature defect i.e. E/W VD, Cu bond etc	04/Apr/2024	09:00	06/Apr/2024	18:00		PLANNED	Requested
350	RQ170108	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-2		C	For shifting of line bay equipments for line reactor commissioning work	04/Apr/2024	09:00	06/Apr/2024	18:00		PLANNED	Requested
351	RQ170109	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-2		D	For attending S/D nature defects	04/Apr/2024	09:00	04/Apr/2024	18:00		PLANNED	Requested
352	RQ170097	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1		D	For attending S/D nature defects	04/Apr/2024	08:00	06/Apr/2024	18:00	A/R of Bhinmal-Kankroll CKT to be kept in non Auto mode	PLANNED	Requested
353	RQ170107	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-1		D	For attending S/D nature defects	02/Apr/2024	09:00	02/Apr/2024	18:00		PLANNED	Requested
354	RQ170082	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-1		D	For Insulator Cleaning Work/Attending Shutdown Nature defects which find during cross checking	02/Apr/2024	08:00	03/Apr/2024	18:00	For Insulator Cleaning Work	PLANNED	Requested
355	RQ170070	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1		D	Stringing of 765 kV D/C Khetri-Narela TL	02/Apr/2024	08:00	04/Apr/2024	19:00		PLANNED	Requested
356	RQ170047	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1		D	Non auto mode for rectify non shutdown nature defect i.e. E/W VD, Cu bond etc	01/Apr/2024	09:00	03/Apr/2024	18:00		PLANNED	Requested
357	RQ170106	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-1		C	For shifting of line bay equipments for line reactor commissioning work	01/Apr/2024	09:00	03/Apr/2024	18:00		PLANNED	Requested
358	RQ170058	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-BHIWADI (PG) CKT-1		C	NHAI DIVERSION WORK	01/Apr/2024	08:00	10/Apr/2024	18:00		PLANNED	Requested
359	RQ170054	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH-SONIPAT (PG) CKT-2		C	Diversion at Loc 84 NHAI (construction of Delhi Katra Expressway)	01/Apr/2024	08:00	17/Apr/2024	18:00	Shutdown for Diversion works	PLANNED	Requested
360	RQ170053	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH-SONIPAT (PG) CKT-1		C	Diversion at Loc 84 NHAI (construction of Delhi Katra Expressway)	01/Apr/2024	08:00	17/Apr/2024	18:00	Shutdown for Diversion works	PLANNED	Requested
361	RQ170066	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHILWARA(RS)-CHHABRA(RVUN) (RS) CKT-1		D	Shutdown required for balance diamond creation works with under crossing 220kV D/C Anta-Bhilwara line	01/Apr/2024	08:00	02/Apr/2024	18:00		PLANNED	Requested
362	RQ170067	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHILWARA(RS)-CHHABRA(RVUN) (RS) CKT-1		D	Non-Auto required for balance diamond creation works with under crossing 220kV D/C Anta-Bhilwara line	01/Apr/2024	08:00	07/Apr/2024	18:00		PLANNED	Requested

363	RQ170112	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1		D	Additional glass disc insertion: LOA given & Polymer insulator replacement work	01/Apr/2024	08:00	15/Apr/2024	18:00	Non auto for 400 KV RAPPCC-Kankroll	PLANNED	Requested
364	RQ170904	OCC_217	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(P5) (PSTCL) CKT-2	PSTCL	D	Jumper tightening, tree cutting & ground mtc. etc between Tower No. 121 to 140.	30/Apr/2024	08:00	30/Apr/2024	18:00		PLANNED	Requested
365	RQ170924	OCC_217	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	29/Apr/2024	08:00	29/Apr/2024	18:00		PLANNED	Requested
366	RQ170905	OCC_217	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	PSTCL	D	Jumper tightening, tree cutting & ground mtc. etc between Tower No. 100 to 120.	26/Apr/2024	08:00	26/Apr/2024	18:00		PLANNED	Requested
367	RQ170903	OCC_217	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(P5) (PSTCL) CKT-1	PSTCL	D	Jumper tightening, tree cutting & ground mtc. etc between Tower No. 121 to 140.	23/Apr/2024	08:00	23/Apr/2024	18:00		PLANNED	Requested
368	RQ170920	OCC_217	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	22/Apr/2024	08:00	22/Apr/2024	18:00		PLANNED	Requested
369	RQ170908	OCC_217	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(P5) (PSTCL) CKT-1	PSTCL	D	Jumper tightening, tree cutting & ground mtc. etc between Tower No. 100 to 120.	19/Apr/2024	08:00	19/Apr/2024	18:00		PLANNED	Requested
370	RQ170923	OCC_217	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(P5) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	18/Apr/2024	08:00	18/Apr/2024	18:00		PLANNED	Requested
371	RQ170919	OCC_217	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(P5) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	15/Apr/2024	08:00	15/Apr/2024	18:00		PLANNED	Requested
372	RQ170911	OCC_217	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(P5) (PS) CKT-2	PSTCL	D	Jumper Checking /Tightening of dead end towers ,Tree trimming and other maintenance work of Line	15/Apr/2024	08:00	15/Apr/2024	18:00		PLANNED	Requested
373	RQ170914	OCC_217	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(P5G)-NAKODAR(P5G) (PS) CKT-2	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	12/Apr/2024	08:00	12/Apr/2024	18:00		PLANNED	Requested
374	RQ170918	OCC_217	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(P5G)-NAKODAR(P5G) (PS) CKT-2	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	12/Apr/2024	08:00	12/Apr/2024	18:00		PLANNED	Requested
375	RQ170917	OCC_217	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(P5G)-NAKODAR(P5G) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	09/Apr/2024	08:00	09/Apr/2024	18:00		PLANNED	Requested
376	RQ170913	OCC_217	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(P5G)-NAKODAR(P5G) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	09/Apr/2024	08:00	09/Apr/2024	18:00		PLANNED	Requested
377	RQ170907	OCC_217	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(P5G)-MAKHU(P5) (PS) CKT-2	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	05/Apr/2024	08:00	05/Apr/2024	18:00		PLANNED	Requested
378	RQ170906	OCC_217	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(P5G)-MAKHU(P5) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	02/Apr/2024	08:00	02/Apr/2024	18:00		PLANNED	Requested
379	RQ170910	OCC_217	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(P5G)-DHURI(P5) (PS) CKT-1	PSTCL	D	Jumper Checking /Tightening of dead end towers ,Tree trimming and other maintenance work of Line	01/Apr/2024	08:00	01/Apr/2024	18:00		PLANNED	Requested
380	RQ170912	OCC_217	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(P5G)-NAKODAR(P5G) (PS) CKT-2	PSTCL	D	Jumper tightening, tree cutting & ground mtc. etc	01/Apr/2024	08:00	05/Apr/2024	18:00		PLANNED	Requested
381	RQ171041	OCC_217	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-MERTA (RS) CKT-1	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	29/Apr/2024	18:00	29/Apr/2024	23:00		PLANNED	Requested
382	RQ171055	OCC_217	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-2	RRVPNL	D	Quarterly Preventive Maintenance and testing work.alongwith line reactor at Jodhpur.	22/Apr/2024	08:00	22/Apr/2024	18:00		PLANNED	Requested
383	RQ171052	OCC_217	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARMER(RS)-RAJWEST(RW) (RS) CKT-1	RRVPNL	D	Planned maintenance	20/Apr/2024	08:00	20/Apr/2024	18:00		PLANNED	Requested
384	RQ171043	OCC_217	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-JODHPUR (RS) CKT-1	RRVPNL	D	Preventive Maintenance at both end alongwith line reactor at Jodhpur .	19/Apr/2024	08:00	19/Apr/2024	18:00		PLANNED	Requested
385	RQ171039	OCC_217	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-KANKANI (RS) CKT-1	RRVPNL	D	Planned maintenance at Rajwest end	18/Apr/2024	08:00	18/Apr/2024	18:00		PLANNED	Requested
386	RQ171053	OCC_217	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-MERTA (RS) CKT-1	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS alongwith 50 MVAR line reactor at Merta	16/Apr/2024	08:00	16/Apr/2024	18:00		PLANNED	Requested
387	RQ171054	OCC_217	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-1	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	15/Apr/2024	08:00	15/Apr/2024	18:00		PLANNED	Requested
388	RQ170842	OCC_217	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	D	Annual maintenance and testing of Line/Bay equipments.	12/Apr/2024	08:00	12/Apr/2024	18:00		PLANNED	Requested
389	RQ170823	OCC_217	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-JAISALMER (RS) CKT-1	RRVPNL	D	Half Yearly Maintenance	11/Apr/2024	12:00	11/Apr/2024	18:00		PLANNED	Requested
390	RQ170519	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KOTA(PG) (RS) CKT-1	RRVPNL	D	AMP works of Line Bay equipments	11/Apr/2024	08:00	11/Apr/2024	18:00		PLANNED	Requested
391	RQ170824	OCC_217	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKANI-JAISALMER (RS) CKT-2	RRVPNL	D	Half Yearly Maintenance	10/Apr/2024	08:00	10/Apr/2024	18:00		PLANNED	Requested
392	RQ171049	OCC_217	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-HEERAPURA (RS) CKT-1	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	09/Apr/2024	08:00	09/Apr/2024	18:00		PLANNED	Requested

393	RQ171045	OCC_217	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-1	RRVPNL	C	1.Erection work of D+9 Tower location number 64. 2.Erection work of D+0 Tower location number 62. 3.Erection work of D+6 Tower location number 65. 4.Dismantle work of existing towers with no. 62, 63, 64 & 65. Tech welding work of tower no. 62, 64 & 64. 5. Old conductor dismantle and clamping. 6. Stringing of section 62X-63 final sag. 7. Stringing of section 62-62X final sag. 8. Stringing of section 61-62 final sag. 9. Stringing of section 63-64 final sag. 10. Stringing of section 64-65 final sag. 11. Stringing of section 65-66 final sag. 12. Work of jumpers for all towers. 13. Final check of complete	09/Apr/2024	08:00	29/Apr/2024	18:00			PLANNED	Requested
394	RQ170827	OCC_217	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAISALMER-BARMER (RS) CKT-2	RRVPNL	D	Half Yearly Maintenance	09/Apr/2024	08:00	09/Apr/2024	18:00			PLANNED	Requested
395	RQ171040	OCC_217	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-JODHPUR (RS) CKT-1	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	08/Apr/2024	18:00	08/Apr/2024	23:00			PLANNED	Requested
396	RQ170826	OCC_217	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAISALMER-BARMER (RS) CKT-1	RRVPNL	D	Half Yearly Maintenance	08/Apr/2024	08:00	08/Apr/2024	18:00			PLANNED	Requested
397	RQ170452	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL(PG)-BARMER(RS) (RS) CKT-2	RRVPNL	D	FOR LBB TESTING OF TIE BAY- under SS-95 PACKAGE PROJECT	07/Apr/2024	08:00	14/Apr/2024	18:00			PLANNED	Requested
398	RQ171046	OCC_217	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-2	RRVPNL	D	Quarterly maintenance work of bay equipments, isolators and testing work of bay equipments.	06/Apr/2024	08:00	06/Apr/2024	18:00			PLANNED	Requested
399	RQ171051	OCC_217	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-JODHPUR (RS) CKT-1	RRVPNL	D	Preventive Maintenance and testing work.	05/Apr/2024	08:00	05/Apr/2024	18:00			PLANNED	Requested
400	RQ170828	OCC_217	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(KOTA)(PG) (RS) CKT-1	RRVPNL	D	Quarterly Maintenance work	04/Apr/2024	08:00	04/Apr/2024	18:00			PLANNED	Requested
401	RQ170822	OCC_217	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-2	RRVPNL	D	For Tightening of jumper, Missing, Loosening Nut Bolts at various Locations	03/Apr/2024	16:00	13/Apr/2024	23:00			PLANNED	Requested
402	RQ170841	OCC_217	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-1	RRVPNL	D	For Tightening of jumper, Missing, Loosening Nut Bolts at various Locations	03/Apr/2024	16:00	13/Apr/2024	23:00			PLANNED	Requested
403	RQ170829	OCC_217	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA (RS) CKT-1	RRVPNL	D	Quarterly Maintenance work	03/Apr/2024	08:00	03/Apr/2024	18:00			PLANNED	Requested
404	RQ171042	OCC_217	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-KANKANI (RS) CKT-1	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	03/Apr/2024	08:00	03/Apr/2024	18:00			PLANNED	Requested
405	RQ171050	OCC_217	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-RATANGARH (RS) CKT-1	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	02/Apr/2024	08:00	02/Apr/2024	18:00			PLANNED	Requested
406	RQ171173	OCC_217	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-1	POWERGRID, DTL	D	Tightning of Tension tower jumper and replace the damaged spacers	29/Apr/2024	08:30	29/Apr/2024	15:00			PLANNED	Requested
407	RQ171129	OCC_217	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1	POWERGRID, DTL	D	Repairing of spacers between tower no. 134 and 135	10/Apr/2024	05:00	10/Apr/2024	09:30			PLANNED	Requested
408	RQ170532	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-2	POWERGRID, DTL	D	Relay replacement work	07/Apr/2024	08:00	07/Apr/2024	18:00			PLANNED	Requested
409	RQ170782	OCC_217	slcdchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODADAULATABAD (HV) CKT-1	HVPNL	D	For providing Pilot string on various towers	27/Apr/2024	09:30	27/Apr/2024	17:00			PLANNED	Requested
410	RQ170783	OCC_217	slcdchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	Hot line Thermovision scanning on Ckt-2 & For providing Pilot string on various towers on daily basis	25/Apr/2024	09:30	26/Apr/2024	17:00			PLANNED	Requested
411	RQ170786	OCC_217	slcdchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJAR(APCL)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	Hot line Thermovision scanning on Ckt-1	24/Apr/2024	09:30	24/Apr/2024	17:00			PLANNED	Requested
412	RQ170980	OCC_217	slcdchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-NUHIAWALI(HV) (HV) CKT-1	HVPNL	D	for addition of weight at tower location no. 5 (R-phase) to avoid swinging of jumper and for summer preparedness	24/Apr/2024	09:00	24/Apr/2024	17:00			PLANNED	Requested
413	RQ170793	OCC_217	slcdchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODADAULATABAD (HV) CKT-2	HVPNL	D	To attend the drone survey observations	22/Apr/2024	10:00	22/Apr/2024	18:00			PLANNED	Requested
414	RQ170785	OCC_217	slcdchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJAR(APCL)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	Hot line Thermovision scanning on Ckt-2	22/Apr/2024	09:30	22/Apr/2024	17:00			PLANNED	Requested
415	RQ170784	OCC_217	slcdchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	Hot line Thermovision scanning on Ckt-1	19/Apr/2024	09:30	19/Apr/2024	17:00			PLANNED	Requested
416	RQ170792	OCC_217	slcdchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODADAULATABAD (HV) CKT-1	HVPNL	D	To attend the drone survey observations and repairing of worn-out conductor.	15/Apr/2024	10:00	15/Apr/2024	18:00			PLANNED	Requested
417	RQ170791	OCC_217	slcdchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODADAULATABAD (HV) CKT-2	HVPNL	D	To attend the drone survey observations and repairing of worn-out conductor.	12/Apr/2024	10:00	12/Apr/2024	18:00			PLANNED	Requested
418	RQ170650	OCC_217	slcdchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-NUHIAWALI(HV) (HV) CKT-1	HVPNL	D	General mtc & setting of bus Pantagraph Isolators	11/Apr/2024	09:00	11/Apr/2024	18:00			PLANNED	Requested
419	RQ170649	OCC_217	slcdchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-KIROR(HV) (HV) CKT-2	HVPNL	D	General mtc & setting of bus Pantagraph Isolators	10/Apr/2024	09:00	10/Apr/2024	18:00			PLANNED	Requested
420	RQ170648	OCC_217	slcdchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-KIROR(HV) (HV) CKT-1	HVPNL	D	General mtc & setting of bus Pantagraph Isolators	09/Apr/2024	09:00	09/Apr/2024	18:00			PLANNED	Requested

421	RQ170790	OCC_217	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	To attend the drone survey observations and repairing of worn-out conductor.	08/Apr/2024	10:00	08/Apr/2024	18:00		PLANNED	Requested	
422	RQ170647	OCC_217	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEHDAR(HPG)-FATEHABAD(PG) (HV) CKT-1	HVPNL	D	General mtc & setting of bus Pantagraph Isolators	08/Apr/2024	09:00	08/Apr/2024	18:00		PLANNED	Requested	
423	RQ170654	OCC_217	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEHDAR(HPG)-NUHIAWALI(HV) (HV) CKT-1	HVPNL	D	General mtc & setting of bus Pantagraph Isolators	05/Apr/2024	09:00	05/Apr/2024	18:00		PLANNED	Requested	
424	RQ170788	OCC_217	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	To attend the drone survey observations	04/Apr/2024	10:00	04/Apr/2024	18:00		PLANNED	Requested	
425	RQ170653	OCC_217	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEHDAR(HPG)-KIRORI(HV) (HV) CKT-2	HVPNL	D	General mtc & setting of bus Pantagraph Isolators	04/Apr/2024	09:00	04/Apr/2024	18:00		PLANNED	Requested	
426	RQ170651	OCC_217	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEHDAR(HPG)-FATEHABAD(PG) (HV) CKT-1	HVPNL	D	General mtc & setting of bus Pantagraph Isolators	03/Apr/2024	09:00	03/Apr/2024	18:00		PLANNED	Requested	
427	RQ170789	OCC_217	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	To attend the drone survey observations and OPGW tightening.	02/Apr/2024	10:00	02/Apr/2024	18:00		PLANNED	Requested	
428	RQ170652	OCC_217	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEHDAR(HPG)-KIRORI(HV) (HV) CKT-1	HVPNL	D	General mtc & setting of bus Pantagraph Isolators	02/Apr/2024	09:00	02/Apr/2024	18:00		PLANNED	Requested	
429	RQ170489	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI-PARICHA (UP) CKT-2	UPPTCL	D	* S/D for routine testing and maintenance work.	26/Apr/2024	09:00	26/Apr/2024	17:00		PLANNED	Requested	
430	RQ169978	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HARDUJAGANI -SIKANDRABAD (UP) CKT-1	UPPTCL	D	Routine testing and Line Maintenance (Jumper Tightening and Conductor repair)	26/Apr/2024	08:00	28/Apr/2024	18:00		PLANNED	Requested	
431	RQ170499	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHABAD-AGRA SOUTH (UP) CKT-1	UPPTCL	D	* Shutdown of 400kv fatehabad-Agra south Ckt-I line for jumper tightening X and other maintenance works.	24/Apr/2024	10:00	27/Apr/2024	18:00		PLANNED	Requested	
432	RQ170497	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA SOUTH(UP)-FIROZABAD(PJFTL) (UP) CKT-1	UPPTCL	D	* Shutdown of 400kv fatehabad-Agra south Ckt-I line for jumper tightening X and other maintenance works.	24/Apr/2024	10:00	27/Apr/2024	18:00		PLANNED	Requested	
433	RQ170566	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO-LUCKNOW (UP) CKT-1	UPPTCL	D	* For Upgradation of Bus-Bar Protection Panel from E/M to Numerical Type (X Connection of CT Bus-Bar Protection Core, Interco	24/Apr/2024	09:00	24/Apr/2024	18:00		PLANNED	Requested	
434	RQ170531	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDA-ORAI (UP) CKT-2	UPPTCL	D	* S/D for routine testing and maintenance work.	24/Apr/2024	08:30	24/Apr/2024	17:00		PLANNED	Requested	
435	RQ170500	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MURADNAGAR_2-MATHURA (UP) CKT-1	UPPTCL	D	* FOR ROUTINE MAINTENANCE WORK	23/Apr/2024	08:00	26/Apr/2024	20:00		PLANNED	Requested	
436	RQ170569	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-ALIGARH (UP) CKT-1	UPPTCL	D	* 400KV PANKI-ALIGARH LINE S/D REQUIRED FOR PROTECTION TESTING AND BAY X MAINTENANCE(LINE S/D REQUIRED)	22/Apr/2024	10:00	23/Apr/2024	17:00		PLANNED	Requested	
437	RQ170530	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDA-ORAI (UP) CKT-1	UPPTCL	D	* S/D for routine testing and maintenance work	22/Apr/2024	08:30	22/Apr/2024	18:00		PLANNED	Requested	
438	RQ169976	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-SIKANDRABAD (UP) CKT-1	UPPTCL	D	Routine testing and Line Maintenance (Jumper Tightening and Conductor repair)	22/Apr/2024	08:00	24/Apr/2024	18:00		PLANNED	Requested	
439	RQ170573	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDA-REWA ROAD (UP) CKT-1	UPPTCL	D	* for stringing of earth wire between loc No T116-T120	19/Apr/2024	10:00	20/Apr/2024	18:00		PLANNED	Requested	
440	RQ170574	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDA-REWA ROAD (UP) CKT-2	UPPTCL	D	* for Stringing of Earth wire between loc -T116 -T120	19/Apr/2024	10:00	20/Apr/2024	18:00		PLANNED	Requested	
441	RQ170498	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHABAD(UP)-FIROZABAD(PJFTL) (UP) CKT-1	UPPTCL	D	* Shutdown of 400kv Fatehabad(765)-Firozabad line for tightening jumpers >X and other related maintenance work	18/Apr/2024	10:00	20/Apr/2024	18:00		PLANNED	Requested	
442	RQ170568	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV REWA ROAD-PANKI (UP) CKT-1	UPPTCL	D	* 400KV PANKI-REWA ROAD LINE S/D REQUIRED FOR PROTECTION TESTING AND BAY X MAINTENANCE(LINE S/D REQUIRED)	18/Apr/2024	10:00	19/Apr/2024	17:00		PLANNED	Requested	
443	RQ171057	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH-AZAMGARH (UP) CKT-1	UPPTCL	C	* Shutdown for safety purpose (pre commissioning work (&) interpanel X wiring of 50MVar line reactor)	16/Apr/2024	09:00	20/Apr/2024	17:00		PLANNED	Requested	
444	RQ170575	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UPC)-GR.NOIDA(UPC) (UP) CKT-2	UPPTCL	D	* Tree trimming work will be done during this shutdown period of mentioned X line.	15/Apr/2024	10:00	15/Apr/2024	17:00		PLANNED	Requested	
445	RQ171058	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-SARNATH(UP) (UP) CKT-2	UPPTCL	D	For connection of CT terminals, CB & Isolators status termination for 400KV Duplicate Busbar Protection Panel	15/Apr/2024	09:00	15/Apr/2024	18:00		PLANNED	Requested	
446	RQ170155	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-MUZAFFARNAGAR (UP) CKT-1	UPPTCL	C	Re-routing of tower location no 442 to 445 & 506 to 509.	15/Apr/2024	08:00	21/Apr/2024	17:00	Generation not affected because generations of both plant(Up hydro & Alaknanda hydro) evacuated through Vishnu prayag. Muzaffarnagar and Vishnu prayag- Alaknanda Line.	PLANNED	Requested	
447	RQ170527	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	D	* preventive maintenance	15/Apr/2024	07:00	15/Apr/2024	18:00		PLANNED	Requested	
448	RQ170729	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARNAGAR(UP)-VISHNUPRAYAG(UP) (UP) CKT-1	UPPTCL	D	M4 maintenance of 400 kv VP-MZN line bay in GIS	12/Apr/2024	08:00	21/Apr/2024	18:00	During this period of 400 kv VP-ALK transmission line will remain in service.	PLANNED	Requested	

449	RQ170997	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-SARNATH (UP) CKT-1	UPPTCL	C	1. * DIVERSION OF 1.005 KM. 400KV ANPARA-SARNATH (L3) (8) X SARNATH-AZAMGARH D/C LINE BETWEEN TOWER NO. 19 TO 22 DUE TO INFR.2. For connection of CT terminals, CB & Isolators status termination for 400KV Duplicate Busbar Protection Panel. .	10/Apr/2024	08:00	25/Apr/2024	18:00			PLANNED	Requested
450	RQ170998	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH-AZAMGARH (UP) CKT-1	UPPTCL	C	1.* DIVERSION OF 1.005 KM. 400KV ANPARA-SARNATH (L3) (8) X SARNATH-AZAMGARH D/C LINE BETWEEN TOWER NO. 19 TO 22 DUE TO INFR.2. For connection of CT terminals, CB & Isolators status termination for 400KV Duplicate Busbar Protection Panel	10/Apr/2024	08:00	25/Apr/2024	18:00			PLANNED	Requested
451	RQ170494	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-SULTANPUR(UP) (UP) CKT-1	UPPTCL	D	* Preventive Maintenance of Bay at 400KV S/S Sultanpur	09/Apr/2024	10:00	09/Apr/2024	16:00			PLANNED	Requested
452	RQ170572	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-AZAMGARH(UP) (UP) CKT-1	UPPTCL	C	* Pre-Summer bay maintenance work.	09/Apr/2024	09:00	10/Apr/2024	18:00			PLANNED	Requested
453	RQ170567	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-UNNAO (UP) CKT-1	UPPTCL	D	* Half yearly preventive maintenance of 400 kv Unnao bay at 400 kv s/s X Agra	08/Apr/2024	09:00	08/Apr/2024	17:00			PLANNED	Requested
454	RQ170556	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ATAUR-MURADNAGAR_1 (UP) CKT-1	UPPTCL	D	* Repairing of conductor and other M(&)R work.	08/Apr/2024	09:00	08/Apr/2024	17:00			PLANNED	Requested
455	RQ169974	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HARDUJAGANJ - ALIGARH (UP) CKT-1	UPPTCL	D	Routine testing and Line Maintainance (Jumper Tightening and Conductor repair)	08/Apr/2024	08:00	09/Apr/2024	18:00			PLANNED	Requested
456	RQ170570	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-MAU(UP) (UP) CKT-1	UPPTCL	D	* Cleaning of Disc/Polymer insulator, removing the kite (&) Kite X thread, Bird nest from lines.	06/Apr/2024	08:00	08/Apr/2024	18:00			PLANNED	Requested
457	RQ170496	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-SULTANPUR (UP) CKT-1	UPPTCL	D	* Preventive Maintenance of Bay at 400KV S/S Sultanpur	04/Apr/2024	10:00	04/Apr/2024	16:00			PLANNED	Requested
458	RQ170557	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARNAGAR-ATAUR (UP) CKT-1	UPPTCL	D	* jumper tightening work,looping-chopping of trees, resagging of conductor X and other m(&)r work.	03/Apr/2024	09:00	05/Apr/2024	17:00			PLANNED	Requested
459	RQ170571	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH-MAU (UP) CKT-1	UPPTCL	C	* Shutdown for safety purpose (pre commissioning work, interpanel wiring X (&) pre commissioning test of 50MVar mau line	03/Apr/2024	09:00	06/Apr/2024	17:00			PLANNED	Requested
460	RQ170999	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-SARNATH(UP) (UP) CKT-2	UPPTCL	D	* Cleaning of Disc/Polymer insulator, removing the kite (&) Kite X thread, Bird nest from lines.	03/Apr/2024	08:00	05/Apr/2024	18:00			PLANNED	Requested
461	RQ170156	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARNAGAR(UP)-VISHNUPRAYAG(JP) (UP) CKT-1	UPPTCL	C	Re-routing of tower location no 442 to 445 & 506 to 509.	02/Apr/2024	10:00	14/Apr/2024	17:00	Generation not affected because generations of both plant(Jp hydro & Alaknanda hydro) evacuated through Alaknanda - Muzaffarnagar and Vishnu prayag- Alaknanda Line.		PLANNED	Requested
462	RQ170550	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIMBHOLI_PMSTL - MURADNAGAR_2 (UP) CKT-1	UPPTCL	D	* 400kv Muradnagar to Simbhawli ckt-1 S/D for routine testing.	02/Apr/2024	09:00	02/Apr/2024	17:00			PLANNED	Requested
463	RQ170551	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIMBHOLI_PMSTL - MURADNAGAR_2 (UP) CKT-2	UPPTCL	D	* 400kv Muradnagar to Simbhawli ckt-1 S/D for routine testing	02/Apr/2024	09:00	02/Apr/2024	17:00			PLANNED	Requested
464	RQ169975	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-MURADNAGAR_1 (UP) CKT-1	UPPTCL	D	Routine testing and Line Maintainance (Jumper Tightening and Conductor repair)	02/Apr/2024	08:00	03/Apr/2024	18:00			PLANNED	Requested
465	RQ170728	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-VISHNUPRAYAG(JP) (UP) CKT-1	UPPTCL	D	M4 maintenance of 400 kv VP-ALK line bay in GIS	02/Apr/2024	08:00	11/Apr/2024	18:00	During this period of 400 kv VP-MZN transmission line will remain in service.		PLANNED	Requested
466	RQ170803	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-SIKANDRABAD (UP) CKT-1	UPPTCL	D	Routine testing and Line Maintainance (Jumper Tightening and Conductor repair)	01/Apr/2024	08:00	02/Apr/2024	18:00			PLANNED	Requested
467	RQ170802	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HARDUJAGANJ - ALIGARH (UP) CKT-1	UPPTCL	D	Routine testing and Line Maintainance (Jumper Tightening and Conductor repair)	01/Apr/2024	08:00	02/Apr/2024	18:00			PLANNED	Requested
468	RQ170526	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	C	* To repalce Circuit breaker of with new CB line shall be charged through X Transfer breaker during shutdown period	01/Apr/2024	07:00	30/Apr/2024	18:00			PLANNED	Requested
469	RQ170979	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-LUCKNOW_1(PG) (PL) CKT-1	POWERLINK	D	AMP work	25/Apr/2024	08:00	25/Apr/2024	18:00			PLANNED	Requested
470	RQ170691	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH(PG)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,POWE RGRID	D	For attending Shut Down Nature Defects of Line	25/Apr/2024	08:00	26/Apr/2024	18:00	Kindly approve		PLANNED	Requested
471	RQ171272	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-SAINJ(HP) (PKTCL) CKT-1	PKTCL,POWE RGRID	D	Replacement of Porcelaine insulator with CLR Polymer Insulator	24/Apr/2024	09:00	28/Apr/2024	18:00	Kindly Approve.		PLANNED	Requested
472	RQ171274	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,POWE RGRID	D	AR in Non Auto Mode to facilitate the Shutdown work of 400kv Parbari - 3 - Sainj TL for safety purpose	24/Apr/2024	09:00	28/Apr/2024	18:00	Kindly Approve.		PLANNED	Requested

473	RQ171270	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,POWE RGRID	D	Replacement of Porcelain insulator with CLR Polymer Insulator	18/Apr/2024	09:00	22/Apr/2024	18:00	Kindly Approve.	PLANNED	Requested
474	RQ171271	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-SAINI(HP) (PKTCL) CKT-1	PKTCL,POWE RGRID	D	AR in Non Auto Mode to facilitate the Shutdown work of 400kV Banala - Parbati - 3 TL for safety purpose	18/Apr/2024	09:00	22/Apr/2024	18:00	Kindly Approve.	PLANNED	Requested
475	RQ171268	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH(PG)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,POWE RGRID	D	Replacement of Porcelain insulator with CLR Polymer Insulator	15/Apr/2024	09:00	16/Apr/2024	18:00	Kindly Approve.	PLANNED	Requested
476	RQ171269	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_2(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,POWE RGRID	D	AR in Non Auto Mode to facilitate the Shutdown work of 400kV Banala - Nalagarh TL for safety purpose	15/Apr/2024	09:00	16/Apr/2024	18:00	Kindly Approve.	PLANNED	Requested
477	RQ171187	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,POWE RGRID	D	A/R IN NON AUTO MODE FOR LIVE LINE OPGW INSTALLATION WORK	01/Apr/2024	07:00	30/Apr/2024	18:00	Kindly Approve.	PLANNED	Requested
478	RQ171218	OCC_217	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANCHKULA(PG)-PANIPAT(BB) (PG) CKT-1	POWERGRID, BBMB	D	Half yearly mtc	24/Apr/2024	08:00	24/Apr/2024	18:00		PLANNED	Requested
479	RQ171230	OCC_217	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-RAJPURA(PS) (PG) CKT-1	POWERGRID, BBMB	D	Half yearly mtc	11/Apr/2024	08:00	11/Apr/2024	18:00		PLANNED	Requested
480	RQ170565	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-LUCKNOW(UP) (PG) CKT-1	POWERGRID, UPPTCL	D	* For Upgradation of Bus-Bar Protection Panel from E/M type to Numerical X Type (Connection of CT Bus-Bar Protection Core, I	21/Apr/2024	09:00	21/Apr/2024	18:00		PLANNED	Requested
481	RQ170495	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SULTANPUR(UP)-LUCKNOW_1(PG) (PG) CKT-1	POWERGRID, UPPTCL	D	* Preventive Maintenance of Bay at 400KV S/S Sultanpur	20/Apr/2024	10:00	20/Apr/2024	16:00		PLANNED	Requested
482	RQ170959	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-2	POWERGRID, UPPTCL	D	Rectification of S/D nature defects	11/Apr/2024	08:00	11/Apr/2024	18:00		PLANNED	Requested
483	RQ171011	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO(UP)-JEHTA_HARDOI ROAD (UP) (PG) CKT-2	POWERGRID, UPPTCL	D	AMP work	09/Apr/2024	08:00	09/Apr/2024	18:00		PLANNED	Requested
484	RQ171010	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO(UP)-JEHTA_HARDOI ROAD (UP) (PG) CKT-1	POWERGRID, UPPTCL	D	AMP work	08/Apr/2024	08:00	08/Apr/2024	18:00		PLANNED	Requested
485	RQ171131	OCC_217	slidcv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA-MUNDKA (DV) CKT-2	DTL	D	Tan Delta testing of Mundka to Bawana Circuit 2 CVT along with Bay No. 417 and 418	20/Apr/2024	16:00	20/Apr/2024	18:00		PLANNED	Requested
486	RQ171170	OCC_217	slidcv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA-MUNDKA (DV) CKT-2	DTL	D	Attending of Line Dropper R & Y phase and also Tightening of All CB,CT and Isolator clamps of the Bays	18/Apr/2024	09:30	18/Apr/2024	16:00		PLANNED	Requested
487	RQ171130	OCC_217	slidcv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA-MUNDKA (DV) CKT-2	DTL	D	Repairing of spacers between tower no. 82 and 83	03/Apr/2024	05:00	03/Apr/2024	09:30		PLANNED	Requested
488	RQ170505	OCC_217	slidcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-MUZAFFARNAGAR(UP) (PTCUL) CKT-1	PTCUL	D	For replacement of insulators.	20/Apr/2024	08:00	20/Apr/2024	17:00		PLANNED	Requested
489	RQ170502	OCC_217	slidcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RISHIKESH(UK)-NEHTAUR(UP) (UK) CKT-1	PTCUL	D	For preventive maintenance work & replacement of insulators.	19/Apr/2024	08:00	19/Apr/2024	17:00		PLANNED	Requested
490	RQ169997	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-SRINAGAR(UK) (UK) CKT-2	PTCUL	C	1. CVT Testing. 2. Wave trap inspection. 3. CT & CVT oil sampling.	03/Apr/2024	08:00	04/Apr/2024	18:00		PLANNED	Requested
491	RQ169996	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-SRINAGAR(UK) (UK) CKT-1	PTCUL	C	1. CVT Testing. 2. Wave trap inspection. 3. CT & CVT oil sampling	01/Apr/2024	08:00	02/Apr/2024	18:00		PLANNED	Requested
492	RQ170501	OCC_217	slidcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-RISHIKESH(UK) (PG) CKT-1	POWERGRID, PTCUL	D	For preventive maintenance work	18/Apr/2024	08:00	18/Apr/2024	17:00		PLANNED	Requested
493	RQ171124	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEWANPOHI(PG)-BAGLIHAR(JK) (JKSPDCL) CKT-1	POWERGRID, JKSPDCL	D	SD required for rectification of shutdown nature defects.	16/Apr/2024	09:00	16/Apr/2024	18:00	Kindly Approve.	PLANNED	Requested
494	RQ170865	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (JKSPDCL) CKT-3	POWERGRID, JKSPDCL	D	For AMP of Line Equipment and Jumper Strengthening work.	11/Apr/2024	09:30	11/Apr/2024	17:00	kindly approve.	PLANNED	Requested
495	RQ170543	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-4	POWERLINK, POWERGRID	D	For AR relay retrofit	11/Apr/2024	08:00	11/Apr/2024	18:00		PLANNED	Requested
496	RQ170542	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-3	POWERLINK, POWERGRID	D	For AR relay retrofit	10/Apr/2024	08:00	10/Apr/2024	18:00		PLANNED	Requested
497	RQ170965	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(UP)-BAREILLY(PG) (PG) CKT-1	POWERLINK, POWERGRID	D	AMP work	04/Apr/2024	08:00	04/Apr/2024	18:00		PLANNED	Requested
498	RQ170966	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(UP)-BAREILLY(PG) (PG) CKT-2	POWERLINK, POWERGRID	D	AMP work	03/Apr/2024	08:00	03/Apr/2024	18:00		PLANNED	Requested
499	RQ171094	OCC_217	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-SOHNA ROAD (GPTL) (GPTL) CKT-2	GPTL,POWER GRID	D	AMP work	10/Apr/2024	11:00	10/Apr/2024	14:00		PLANNED	Requested
500	RQ170766	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-1	POWERGRID, NRSS XXIX	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	06/Apr/2024	09:00	06/Apr/2024	18:00	Under construction head, Kindly approve	PLANNED	Requested

501	RQ170742	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-1	POWERGRID, NRSS XXIX	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	01/Apr/2024	09:00	01/Apr/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Requested	
502	RQ171221	OCC_217	apl_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERGARH(A PL)-DHANODA(HV) (ATIL) CKT-1	ATIL	D	400 KV Mahindergarh(APL)-Dhanoda(HV) (ATIL) Ckt-1 Shutdown required for Testing & Maintenance of Bay Equipment and for redundancy the 400 KV Mahindergarh(APL)-Dhanoda(HV) (ATIL) Ckt-2 is Charged condition	05/Apr/2024	09:00	05/Apr/2024	17:00	400 KV Mahindergarh(APL)-Dhanoda(HV) (ATIL) Ckt-1 Shutdown required for Testing & Maintenance of Bay Equipment and for redundancy the 400 KV Mahindergarh(APL)-Dhanoda(HV) (ATIL) Ckt-2 is Charged condition	PLANNED	Requested	
503	RQ171273	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-SORANG(GREENKO) (GREENKO) CKT-1	PKATL_JPL_GR EENKO	D	AMP of Line Equipments	01/Apr/2024	09:00	01/Apr/2024	18:00	Kindly approve	PLANNED	Requested	
504	RQ170607	OCC_217	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)	POWERGRID	D	For AMP works	29/Apr/2024	08:00	29/Apr/2024	18:00		PLANNED	Requested	
505	RQ170602	OCC_217	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)	POWERGRID	D	For 400kv BUS BAR retrofitment work	28/Apr/2024	08:00	28/Apr/2024	18:00		PLANNED	Requested	
506	RQ170601	OCC_217	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)	POWERGRID	D	For 400kv BUS BAR retrofitment work	27/Apr/2024	08:00	27/Apr/2024	18:00		PLANNED	Requested	
507	RQ171179	OCC_217	cpcc3_sd	BUS	400KV AGRA(PG) - BUS 6	POWERGRID	D	Jumper tightening and isolator maintenance of 400KV Bus 2B	26/Apr/2024	10:00	26/Apr/2024	18:00		PLANNED	Requested	
508	RQ170600	OCC_217	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)	POWERGRID	D	For 400kv BUS BAR retrofitment work	26/Apr/2024	08:00	26/Apr/2024	18:00		PLANNED	Requested	
509	RQ170599	OCC_217	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)	POWERGRID	D	For 400kv BUS BAR retrofitment work	25/Apr/2024	08:00	25/Apr/2024	18:00		PLANNED	Requested	
510	RQ171178	OCC_217	cpcc3_sd	BUS	400KV AGRA(PG) - BUS 5	POWERGRID	D	Jumper tightening and isolator maintenance of 400kv Bus 1B	24/Apr/2024	10:00	24/Apr/2024	18:00		PLANNED	Requested	
511	RQ170594	OCC_217	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)	POWERGRID	D	For 400 kv BUS BAR retrofitment work	24/Apr/2024	08:00	24/Apr/2024	18:00		PLANNED	Requested	
512	RQ171281	OCC_217	cpcc2_sd	BUS	400KV BUS 3 AT MOGA(PG)	POWERGRID	D	SD required for Attending SF6 Leakage in 400 kv GIS Bus-1	23/Apr/2024	08:00	23/Apr/2024	18:00	Kindly Approve.	PLANNED	Requested	
513	RQ170593	OCC_217	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)	POWERGRID	D	For 400 kv BUS BAR retrofitment work	23/Apr/2024	08:00	23/Apr/2024	18:00		PLANNED	Requested	
514	RQ170592	OCC_217	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)	POWERGRID	D	For 400 kv BUS BAR retrofitment work	22/Apr/2024	08:00	22/Apr/2024	18:00		PLANNED	Requested	
515	RQ170591	OCC_217	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)	POWERGRID	D	For 400 kv BUS BAR retrofitment work	21/Apr/2024	08:00	21/Apr/2024	18:00		PLANNED	Requested	
516	RQ170322	OCC_217	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 1	POWERGRID	D	For erection work of bay extension of 400 kv RS Infra ICT-11 bays	20/Apr/2024	17:00	28/Apr/2024	23:00		PLANNED	Requested	
517	RQ170321	OCC_217	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 4	POWERGRID	D	For AMP work	19/Apr/2024	17:00	24/Apr/2024	23:00		PLANNED	Requested	
518	RQ170514	OCC_217	cpcc1_sd	BUS	400KV BUS 2 AT BHINMAL(PG)	POWERGRID	D	For 412 89T Isolator Jumper work - under Project SS-95 package	18/Apr/2024	08:00	18/Apr/2024	18:00		PLANNED	Requested	
519	RQ170756	OCC_217	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)	POWERGRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	16/Apr/2024	09:00	16/Apr/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Requested	
520	RQ170755	OCC_217	cpcc2_sd	BUS	400KV BUS 1 AT WAGOORA(PG)	POWERGRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	15/Apr/2024	09:00	15/Apr/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Requested	
521	RQ171282	OCC_217	cpcc2_sd	BUS	400KV BUS 4 AT MOGA(PG)	POWERGRID	C	SD required for Attending SF6 Leakage in 400 kv GIS Bus-2	15/Apr/2024	08:00	22/Apr/2024	18:00	Kindly Approve.	PLANNED	Requested	
522	RQ170320	OCC_217	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 3	POWERGRID	D	For AMP work	13/Apr/2024	17:00	18/Apr/2024	23:00		PLANNED	Requested	
523	RQ170586	OCC_217	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)	POWERGRID	D	For 400kv BUS BAR retrofitment work	13/Apr/2024	08:00	13/Apr/2024	18:00		PLANNED	Requested	
524	RQ170754	OCC_217	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)	POWERGRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	12/Apr/2024	09:00	12/Apr/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Requested	
525	RQ170585	OCC_217	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)	POWERGRID	D	For 400kv BUS BAR retrofitment work	12/Apr/2024	08:00	12/Apr/2024	18:00		PLANNED	Requested	
526	RQ170753	OCC_217	cpcc2_sd	BUS	400KV BUS 1 AT WAGOORA(PG)	POWERGRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	11/Apr/2024	09:00	11/Apr/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Requested	
527	RQ170584	OCC_217	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)	POWERGRID	D	For 400kv BUS BAR retrofitment work	11/Apr/2024	08:00	11/Apr/2024	18:00		PLANNED	Requested	
528	RQ170934	OCC_217	cpcc2_sd	BUS	400KV BUS 2 AT MOGA(PG)	POWERGRID	D	Bus Bar relay retrofitment work	10/Apr/2024	08:00	10/Apr/2024	18:00	kindly approve.	PLANNED	Requested	
529	RQ170583	OCC_217	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)	POWERGRID	D	For 400kv BUS BAR retrofitment work	10/Apr/2024	08:00	10/Apr/2024	18:00		PLANNED	Requested	
530	RQ171290	OCC_217	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR(PG)	POWERGRID	D	o facilitate un-installation of Siemens CB and CT from bay-424	08/Apr/2024	10:00	08/Apr/2024	18:00		PLANNED	Requested	
531	RQ170933	OCC_217	cpcc2_sd	BUS	400KV BUS 1 AT MOGA(PG)	POWERGRID	C	AMP of AIS Bus-1 and Bus Bar relay retrofitment work	08/Apr/2024	08:00	09/Apr/2024	18:00	kindly approve.	PLANNED	Requested	
532	RQ170319	OCC_217	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 2	POWERGRID	D	For AMP work	07/Apr/2024	17:00	12/Apr/2024	23:00		PLANNED	Requested	
533	RQ170325	OCC_217	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 4	POWERGRID	D	construction related works of Phase II, STATCOM-2 erection works, Bus Bar, LBB Relay Testing for Ph-II Commissioning work	07/Apr/2024	17:00	12/Apr/2024	23:00		PLANNED	Requested	
534	RQ170324	OCC_217	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 3	POWERGRID	D	For erection of LV side Jack bus of 765/400 kv ICT-5, Busbar, LBB Testing of ICT-5 under Phase 2 commissioning works	07/Apr/2024	17:00	12/Apr/2024	23:00		PLANNED	Requested	
535	RQ170511	OCC_217	cpcc1_sd	BUS	400KV BUS 2 AT BHINMAL(PG)	POWERGRID	D	For BUS BAR TESTING - under Project SS-95 package	07/Apr/2024	08:00	14/Apr/2024	18:00		PLANNED	Requested	
536	RQ170994	OCC_217	cpcc3_sd	BUS	400KV BUS 2 AT ALLAHABAD(PG)	POWERGRID	D	AMP work	06/Apr/2024	10:00	06/Apr/2024	18:00		PLANNED	Requested	
537	RQ170752	OCC_217	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)	POWERGRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	05/Apr/2024	09:00	05/Apr/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Requested	

538	RQ170751	OCC_217	cpcc2_sd	BUS	400KV BUS 1 AT WAGOORA(PG)	POWERGRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	04/Apr/2024	09:00	04/Apr/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Requested
539	RQ170862	OCC_217	cpcc2_sd	BUS	400KV BUS 1 AT KISHENPUR(PG)	POWERGRID	D	For AMP and Jumper Strengthening work.	03/Apr/2024	09:30	03/Apr/2024	17:00	kindly approve.	PLANNED	Requested
540	RQ170750	OCC_217	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)	POWERGRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	03/Apr/2024	09:00	03/Apr/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Requested
541	RQ171014	OCC_217	cpcc3_sd	BUS	400KV BUS 2 AT SHAHJAHANPUR(PG)	POWERGRID	D	AMP work	03/Apr/2024	08:00	03/Apr/2024	18:00		PLANNED	Requested
542	RQ170610	OCC_217	cpcc1_sd	BUS	400KV BUS 2 AT KANKROLI(PG)	POWERGRID	D	For Jumper connection after bay upgradation	03/Apr/2024	08:00	05/Apr/2024	18:00		PLANNED	Requested
543	RQ171013	OCC_217	cpcc3_sd	BUS	400KV BUS 1 AT SHAHJAHANPUR(PG)	POWERGRID	D	AMP work	02/Apr/2024	10:00	02/Apr/2024	18:00		PLANNED	Requested
544	RQ170749	OCC_217	cpcc2_sd	BUS	400KV BUS 1 AT WAGOORA(PG)	POWERGRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	02/Apr/2024	09:00	02/Apr/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Requested
545	RQ170318	OCC_217	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 1	POWERGRID	D	For AMP work	01/Apr/2024	17:00	06/Apr/2024	23:00		PLANNED	Requested
546	RQ170323	OCC_217	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 2	POWERGRID	D	For erection work of bay extension of 400 KV RS Infra ICT-11 bays	01/Apr/2024	17:00	06/Apr/2024	23:00		PLANNED	Requested
547	RQ170993	OCC_217	cpcc3_sd	BUS	400KV BUS 1 AT ALLAHABAD(PG)	POWERGRID	D	AMP work	01/Apr/2024	10:00	01/Apr/2024	18:00		PLANNED	Requested
548	RQ170861	OCC_217	cpcc2_sd	BUS	400KV BUS 2 AT KISHENPUR(PG)	POWERGRID	D	For Jumper connection and Commissioning work of upcoming Dulhasti-3.	01/Apr/2024	08:00	01/Apr/2024	18:00	under construction head. kindly approve.	PLANNED	Requested
549	RQ170796	OCC_217	slcds_sd	BUS	400KV BUS 2 AT PHAGI(RS)	RRVPLN	D	For the tightening of clamps & connectors of inter-connection of 6" IPS AL tube and interconnection from main Bus to isolator for 400kV Bays.	29/Apr/2024	08:00	29/Apr/2024	18:00		PLANNED	Requested
550	RQ170798	OCC_217	slcds_sd	BUS	400KV BUS 1 AT JODHPUR(RS)	RRVPLN	D	Quarterly Preventive Maintenance and testing work.	22/Apr/2024	08:00	22/Apr/2024	18:00		PLANNED	Requested
551	RQ170801	OCC_217	slcds_sd	BUS	400KV BUS 2 AT MERTA(RS)	RRVPLN	D	Quarterly Preventive Maintenance and testing work.	19/Apr/2024	08:00	19/Apr/2024	18:00		PLANNED	Requested
552	RQ170800	OCC_217	slcds_sd	BUS	400KV BUS 1 AT MERTA(RS)	RRVPLN	D	Quarterly Preventive Maintenance and testing work.	18/Apr/2024	08:00	18/Apr/2024	18:00		PLANNED	Requested
553	RQ170799	OCC_217	slcds_sd	BUS	400KV BUS 2 AT JODHPUR(RS)	RRVPLN	D	Quarterly Preventive Maintenance and testing work.	09/Apr/2024	08:00	09/Apr/2024	18:00		PLANNED	Requested
554	RQ170795	OCC_217	slcds_sd	BUS	400KV BUS 1 AT PHAGI(RS)	RRVPLN	D	For the tightening of clamps & connectors of inter-connection of 6" IPS AL tube and interconnection from main Bus to isolator for 400kV Bays.	02/Apr/2024	08:00	02/Apr/2024	18:00		PLANNED	Requested
555	RQ170280	OCC_217	cpcc1_sd	BUS	400KV BUS 2 AT BASSI(PG)		D	Busbar Retrofitment	28/Apr/2024	08:00	29/Apr/2024	18:00		PLANNED	Requested
556	RQ170296	OCC_217	cpcc1_sd	BUS	400KV BUS 4 AT JHATIKARA(PG)		D	AMP work	26/Apr/2024	09:00	26/Apr/2024	18:00		PLANNED	Requested
557	RQ170305	OCC_217	cpcc1_sd	BUS	400KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (For Stability Test of 400 kv Bus-2)	25/Apr/2024	09:00	26/Apr/2024	20:00		PLANNED	Requested
558	RQ170295	OCC_217	cpcc1_sd	BUS	400KV BUS 3 AT JHATIKARA(PG)		D	AMP work	23/Apr/2024	09:00	23/Apr/2024	18:00		PLANNED	Requested
559	RQ170304	OCC_217	cpcc1_sd	BUS	400KV BUS 1 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (For Stability Test of 400 kv Bus-1)	23/Apr/2024	09:00	24/Apr/2024	20:00		PLANNED	Requested
560	RQ170294	OCC_217	cpcc1_sd	BUS	400KV BUS 2 AT JHATIKARA(PG)		D	AMP work	19/Apr/2024	09:00	19/Apr/2024	18:00		PLANNED	Requested
561	RQ170293	OCC_217	cpcc1_sd	BUS	400KV BUS 1 AT JHATIKARA(PG)		D	AMP work	16/Apr/2024	09:00	16/Apr/2024	18:00		PLANNED	Requested
562	RQ170275	OCC_217	cpcc1_sd	BUS	400KV BUS 2 AT MEERUTI(PG)		D	For attending Damaged Jumper at B phSD required with 400KV ICT4)	16/Apr/2024	08:00	16/Apr/2024	18:00		PLANNED	Requested
563	RQ170277	OCC_217	cpcc1_sd	BUS	400KV BUS 2 AT JODHPUR(RS)		D	For Main Bus 2 Integration work for newly augmented Tie Bay at RVPN Jodhpur SS	16/Apr/2024	08:00	18/Apr/2024	18:00		PLANNED	Requested
564	RQ170285	OCC_217	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 3		D	Jumpering and LBB Testing for Bay Extension	15/Apr/2024	17:00	16/Apr/2024	23:00		PLANNED	Requested
565	RQ170279	OCC_217	cpcc1_sd	BUS	400KV BUS 1 AT BASSI(PG)		D	Busbar Retrofitment	14/Apr/2024	08:00	15/Apr/2024	18:00		PLANNED	Requested
566	RQ170284	OCC_217	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 2		D	Jumpering and LBB Testing for Bay Extension	13/Apr/2024	17:00	14/Apr/2024	23:00		PLANNED	Requested
567	RQ170283	OCC_217	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 1		D	Jumpering and LBB Testing for Bay Extension	11/Apr/2024	17:00	12/Apr/2024	23:00		PLANNED	Requested
568	RQ170300	OCC_217	cpcc1_sd	BUS	400KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (erection of equipment)	08/Apr/2024	09:00	10/Apr/2024	20:00		PLANNED	Requested
569	RQ170267	OCC_217	cpcc1_sd	BUS	400KV BUS 2 AT NEEMRANA(PG)		D	For AMP work	06/Apr/2024	09:00	06/Apr/2024	20:00		PLANNED	Requested
570	RQ170266	OCC_217	cpcc1_sd	BUS	400KV BUS 1 AT NEEMRANA(PG)		D	For AMP work	05/Apr/2024	09:00	05/Apr/2024	20:00		PLANNED	Requested
571	RQ170292	OCC_217	cpcc1_sd	BUS	400KV BUS 2 AT CHITTORGARH(PG)		D	Jumpering & LBB Testing and for rectification work if required after commissioning	04/Apr/2024	17:00	06/Apr/2024	23:00		PLANNED	Requested
572	RQ170299	OCC_217	cpcc1_sd	BUS	400KV BUS 1 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (erection of equipment)	04/Apr/2024	09:00	06/Apr/2024	20:00		PLANNED	Requested
573	RQ170265	OCC_217	cpcc1_sd	BUS	400KV BUS 2 AT NEEMRANA(PG)		C	For Bus bar testing and stability for TBCB project completion	03/Apr/2024	09:00	04/Apr/2024	20:00		PLANNED	Requested
574	RQ170276	OCC_217	cpcc1_sd	BUS	400KV BUS 1 AT MEERUTI(PG)		D	For Annual Maintenance Work	03/Apr/2024	08:00	04/Apr/2024	18:00		PLANNED	Requested
575	RQ170291	OCC_217	cpcc1_sd	BUS	400KV BUS 1 AT CHITTORGARH(PG)		D	Jumpering & LBB Testing and for rectification work if required after commissioning	01/Apr/2024	17:00	03/Apr/2024	23:00		PLANNED	Requested
576	RQ170264	OCC_217	cpcc1_sd	BUS	400KV BUS 1 AT NEEMRANA(PG)		C	For Bus bar testing and stability for TBCB project completion	01/Apr/2024	09:00	02/Apr/2024	20:00		PLANNED	Requested
577	RQ170883	OCC_217	slcdps_sd	BUS	400KV BUS 1 AT NAKODAR(PGS)	PSPCL	D	Periodic Maintenance	24/Apr/2024	08:00	24/Apr/2024	18:00		PLANNED	Requested
578	RQ170884	OCC_217	slcdps_sd	BUS	400KV BUS 2 AT NAKODAR(PGS)	PSPCL	D	Periodic Maintenance	16/Apr/2024	08:00	16/Apr/2024	18:00		PLANNED	Requested

579	RQ170797	OCC_217	slcdcrs_sd	BUS	400KV BUS 1 AT KAWAI SCTPS(APR)	APRL	D	Annual maintenance and testing of Bus-1 and bus connecting isolators.	23/Apr/2024	08:00	23/Apr/2024	18:00		PLANNED	Requested
580	RQ171135	OCC_217	slcdcv_sd	BUS	400KV BUS 1 AT MUNDKA(DV)	DTL	D	Tan Delta testing of transformer and 220KV incomer	22/Apr/2024	16:00	22/Apr/2024	18:00		PLANNED	Requested
581	RQ171712	OCC_217	slcdcv_sd	BUS	400KV BUS 1 AT BAWANA(DV)	DTL	D	Tan Delta testing of CB , CT, CVT of Bay	20/Apr/2024	08:30	20/Apr/2024	15:00		PLANNED	Requested
582	RQ170465	OCC_217	stuup_sd	BUS	400KV BUS 2 AT LUCKNOW(UP)	UPPTCL	C	* For Upgradation of Bus-Bar Protection Panel from Electromechanical type X to Numerical Type at 400 KV Sub-Station, Sarojni	19/Apr/2024	09:00	26/Apr/2024	18:00		PLANNED	Requested
583	RQ170438	OCC_217	stuup_sd	BUS	400KV BUS 2 AT SULTANPUR(UP)	UPPTCL	D	* Preventive Maintenance of Bus-B at 400KV S/S Sultanpur	18/Apr/2024	10:00	18/Apr/2024	16:00		PLANNED	Requested
584	RQ170225	OCC_217	stuup_sd	BUS	400 KV JAUNPUR (UP) - BUS 2	UPPTCL	D	"Jumping work for 400 kv Main Bus Bar-II extension for addition of 315 MVA ICT-III. Work will be carried out by M/s Madan Contractors."	08/Apr/2024	08:00	08/Apr/2024	18:00	No supply disturbance. The entire load will be transferred to the 400 kv Main Bus-I	PLANNED	Requested
585	RQ170224	OCC_217	stuup_sd	BUS	400 KV JAUNPUR (UP) - BUS 1	UPPTCL	D	"Jumping work for 400 kv Main Bus Bar-I extension for addition of 315 MVA ICT-III. Work will be carried out by M/s Madan Contractors."	07/Apr/2024	08:00	07/Apr/2024	18:00	No supply disturbance. The entire load will be transferred to the 400 kv Main Bus-II	PLANNED	Requested
586	RQ170440	OCC_217	stuup_sd	BUS	400KV BUS 2 AT MATHURA(UP)	UPPTCL	D	* FOR PREVENTIVE MAINTENANCE WORK	06/Apr/2024	08:00	06/Apr/2024	20:00		PLANNED	Requested
587	RQ171029	OCC_217	cpcc3_sd	BUS	400 KV RAMPUR_PRSTL (UP) - BUS 2	UPPTCL	D	AMP works	05/Apr/2024	10:00	05/Apr/2024	18:00		PLANNED	Requested
588	RQ170439	OCC_217	stuup_sd	BUS	400KV BUS 1 AT MATHURA(UP)	UPPTCL	D	* FOR ROUTINE MAINTENANCE WORK	05/Apr/2024	08:00	05/Apr/2024	20:00		PLANNED	Requested
589	RQ171028	OCC_217	cpcc3_sd	BUS	400 KV RAMPUR_PRSTL (UP) - BUS 1	UPPTCL	D	AMP works	03/Apr/2024	10:00	03/Apr/2024	18:00		PLANNED	Requested
590	RQ170441	OCC_217	stuup_sd	BUS	400KV BUS 1 AT PANKI(UP)	UPPTCL	C	* S/D FOR 400KV 'A' BUS S/D REQUIRED FOR STRINGING OF 220KV JACK BUS TWIN X MOOSE CONDUCTOR AT 500MVA ICT-I AND 315MVA ICT-II	02/Apr/2024	10:00	15/Apr/2024	17:00		PLANNED	Requested
591	RQ171038	OCC_217	cpcc3_sd	BUS	400 KV SAMBHAL_PRSTL (UP) - BUS 2	UPPTCL	D	AMP works(Actual S/D required on 29.03.2024)	02/Apr/2024	08:00	02/Apr/2024	18:00		PLANNED	Requested
592	RQ171037	OCC_217	cpcc3_sd	BUS	400 KV SAMBHAL_PRSTL (UP) - BUS 1	UPPTCL	D	AMP works(Actual S/D required on 30.03.2024)	01/Apr/2024	10:00	01/Apr/2024	18:00		PLANNED	Requested
593	RQ170885	OCC_217	slcdps_sd	BUS	400KV BUS 1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-1	17/Apr/2024	08:00	17/Apr/2024	18:00		PLANNED	Requested
594	RQ170886	OCC_217	slcdps_sd	BUS	400KV BUS 2 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-2	03/Apr/2024	08:00	03/Apr/2024	18:00		PLANNED	Requested
595	RQ170661	OCC_217	slcdchr_sd	BUS	400KV BUS 1 AT KHEGAR(HPG)	HPGCL	D	General mtc & setting of bus Pantagraph Isolators	11/Apr/2024	09:00	11/Apr/2024	18:00		PLANNED	Requested
596	RQ170659	OCC_217	slcdchr_sd	BUS	400KV BUS 1 AT KHEGAR(HPG)	HPGCL	D	General mtc & setting of bus Pantagraph Isolators	10/Apr/2024	09:00	10/Apr/2024	18:00		PLANNED	Requested
597	RQ170657	OCC_217	slcdchr_sd	BUS	400KV BUS 1 AT KHEGAR(HPG)	HPGCL	D	General mtc & setting of bus Pantagraph Isolators	09/Apr/2024	09:00	09/Apr/2024	18:00		PLANNED	Requested
598	RQ170655	OCC_217	slcdchr_sd	BUS	400KV BUS 1 AT KHEGAR(HPG)	HPGCL	D	General mtc & setting of bus Pantagraph Isolators	08/Apr/2024	09:00	08/Apr/2024	18:00		PLANNED	Requested
599	RQ170662	OCC_217	slcdchr_sd	BUS	400KV BUS 2 AT KHEGAR(HPG)	HPGCL	D	General mtc & setting of bus Pantagraph Isolators	05/Apr/2024	09:00	05/Apr/2024	18:00		PLANNED	Requested
600	RQ170660	OCC_217	slcdchr_sd	BUS	400KV BUS 2 AT KHEGAR(HPG)	HPGCL	D	General mtc & setting of bus Pantagraph Isolators	04/Apr/2024	09:00	04/Apr/2024	18:00		PLANNED	Requested
601	RQ170658	OCC_217	slcdchr_sd	BUS	400KV BUS 2 AT KHEGAR(HPG)	HPGCL	D	General mtc & setting of bus Pantagraph Isolators	03/Apr/2024	09:00	03/Apr/2024	18:00		PLANNED	Requested
602	RQ170656	OCC_217	slcdchr_sd	BUS	400KV BUS 2 AT KHEGAR(HPG)	HPGCL	D	General mtc & setting of bus Pantagraph Isolators	02/Apr/2024	09:00	02/Apr/2024	18:00		PLANNED	Requested
603	RQ170442	OCC_217	stuup_sd	BUS	400KV BUS 2 AT GR.NOIDA(UPC)	UPPCL	D	* Maintenance work will be carried out during this shutdown period.	07/Apr/2024	10:00	07/Apr/2024	16:00		PLANNED	Requested
604	RQ170521	OCC_217	slcdck_sd	BUS	400KV BUS 2 AT SRINAGAR(UK)	PTCUL	D	For preventive maintenance work	07/Apr/2024	09:00	28/Apr/2024	17:00	During shutdown, supply fed by 400 kv Main Bus -1	PLANNED	Requested
605	RQ170516	OCC_217	slcdck_sd	BUS	400KV BUS 1 AT SRINAGAR(UK)	PTCUL	D	For preventive maintenance work	06/Apr/2024	09:00	06/Apr/2024	17:00	During shutdown, supply fed by 400 kv Main Bus -2	PLANNED	Requested
606	RQ170524	OCC_217	slcdck_sd	BUS	400KV BUS 3 AT SRINAGAR(UK)	PTCUL	D	For preventive maintenance work	05/Apr/2024	09:00	05/Apr/2024	17:00	Transfer Bus, No supply disturbance	PLANNED	Requested
607	RQ170357	OCC_217	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTS) - BUS 2	PBTS	D	Bus Bar Extension work	06/Apr/2024	17:00	10/Apr/2024	23:00		PLANNED	Requested
608	RQ170356	OCC_217	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTS) - BUS 1	PBTS	D	Bus Bar Extension work	01/Apr/2024	16:00	05/Apr/2024	23:00		PLANNED	Requested
609	RQ170770	OCC_217	slcdchr_sd	BUS	400KV BUS 2 AT KABULPUR(HV)	HVPLN	D	AMP of BUS Equipment(Testing of line CVT & BUS Isolator Alignment)	05/Apr/2024	08:00	05/Apr/2024	20:00		PLANNED	Requested
610	RQ170769	OCC_217	slcdchr_sd	BUS	400KV BUS 1 AT KABULPUR(HV)	HVPLN	D	AMP of BUS Equipment(Testing of line CVT & BUS Isolator Alignment)	04/Apr/2024	08:00	04/Apr/2024	20:00		PLANNED	Requested
611	RQ171267	OCC_217	bbmb_sd	BUS	400KV BUS 2 AT BHIWANI(BB)	BBMB	D	Half yearly mtc	03/Apr/2024	08:00	03/Apr/2024	18:00		PLANNED	Requested
612	RQ170548	OCC_217	koteshwar_sd	BUS	400KV BUS 1 AT KOTSWAR(TH)	THDC	C	To arrest the minor leakage in B-phase CVT of Bus-1	02/Apr/2024	10:00	02/Apr/2024	16:00		PLANNED	Requested
613	RQ170350	OCC_217	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON BASSI-KOTPUTLI (PG) CKT-1 @BASSI(PG)	POWERGRID	D	For AMP work	24/Apr/2024	08:00	24/Apr/2024	18:00		PLANNED	Requested
614	RQ170331	OCC_217	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON AGRA-SIKAR (PG) CKT-1 @SIKAR(PG)	POWERGRID	D	For AMP work	08/Apr/2024	08:00	08/Apr/2024	18:00		PLANNED	Requested
615	RQ170332	OCC_217	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON BIKANER(RS)-SIKAR(PG) (RS) CKT-1 @SIKAR(PG)	RRVPLN	D	For AMP work	09/Apr/2024	08:00	09/Apr/2024	18:00		PLANNED	Requested
616	RQ170247	OCC_217	stuup_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV SARNATH(UP)	UPPTCL	D	For connection of CT terminals, CB & Isolators status termination for 400KV Duplicate Busbar Protection Panel	26/Apr/2024	09:00	26/Apr/2024	18:00		PLANNED	Requested

617	RQ170469	OCC_217	stuup_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400 KV LUCKNOW(UP)	UPPTCL	D	* For Upgradation of Bus-Bar Protection Panel from E/M to Numerical Type X (Connection of CT Bus-Bar Protection Core, Interc	25/Apr/2024	09:00	25/Apr/2024	18:00			PLANNED	Requested
618	RQ169991	OCC_217	stuup_sd	BR/BSR/MSC/M SR	63 MVAR BUS REACTOR NO 1 AT 400KV ALIGARH(UP)	UPPTCL	D	Routine testing of Bay	23/Apr/2024	08:00	23/Apr/2024	18:00			PLANNED	Requested
619	RQ170479	OCC_217	stuup_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV AGRA FATEHBAD(UP)	UPPTCL	D	* For Annual maintenance and Testing of 400KV 125MVAR Bus Reactor	19/Apr/2024	10:00	19/Apr/2024	18:00			PLANNED	Requested
620	RQ170487	OCC_217	stuup_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 2 AT 400 KV BANDA(UP)	UPPTCL	C	* SHUTDOWN IS TAKEN FOR INSTALLATION OF NIPPS IN 125 MVA REACTOR, AND X ROUTINE TESTING.	15/Apr/2024	10:00	16/Apr/2024	17:00			PLANNED	Requested
621	RQ170464	OCC_217	stuup_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV MAJU(UP)	UPPTCL	D	* Bay tightening and routine testing work.	05/Apr/2024	09:00	05/Apr/2024	18:00			PLANNED	Requested
622	RQ170443	OCC_217	stuup_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV AGRA SOUTH(UP)	UPPTCL	D	* Routine Testing and Maintenance Work	03/Apr/2024	10:00	05/Apr/2024	18:00			PLANNED	Requested
623	RQ170463	OCC_217	stuup_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV BAREILLY(UP)	UPPTCL	C	* DURING SHUTDOWN OF UNNAO CKT I FOR CB REPLACEMENT WORK LINE SHALL BE X CHARGED THROUGH TRNASFER BAY , SO SHUTDOWN OF 80 MVAR	01/Apr/2024	07:00	30/Apr/2024	18:00			PLANNED	Requested
624	RQ170820	OCC_217	sldcrs_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	RRVPNL	D	maintenance work of bay equipments , isolators and testing work of bay equipments.	25/Apr/2024	08:00	25/Apr/2024	18:00			PLANNED	Requested
625	RQ170821	OCC_217	sldcrs_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV JAISALMER(RS)	RRVPNL	D	maintenance work of bay equipments , isolators and testing work of bay equipments.	14/Apr/2024	08:00	14/Apr/2024	18:00			PLANNED	Requested
626	RQ170819	OCC_217	sldcrs_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	04/Apr/2024	08:00	04/Apr/2024	18:00			PLANNED	Requested
627	RQ170523	OCC_217	cpcc1_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 2 AT 400KV KOTA(PG)	POWERGRID	D	For BODY PROTECTION MODIFICATION and CSD Fine tuning	25/Apr/2024	08:00	25/Apr/2024	18:00			PLANNED	Requested
628	RQ170230	OCC_217	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV KOTESWAR(TH)	POWERGRID	D	For AMP work	17/Apr/2024	08:00	17/Apr/2024	18:00			PLANNED	Requested
629	RQ170245	OCC_217	cpcc1_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV NEEMRANA(PG)	POWERGRID	D	For CSD fine tuning and SPACQ card installation	17/Apr/2024	08:00	17/Apr/2024	18:00			PLANNED	Requested
630	RQ170239	OCC_217	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	POWERGRID	D	For AMP work	12/Apr/2024	08:00	12/Apr/2024	18:00			PLANNED	Requested
631	RQ170234	OCC_217	cpcc1_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV SIKAR(PG)	POWERGRID	D	For AMP work	10/Apr/2024	08:00	10/Apr/2024	18:00			PLANNED	Requested
632	RQ170233	OCC_217	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV JIND(PG)	POWERGRID	D	For AMP work	10/Apr/2024	08:00	10/Apr/2024	18:00		Bushing Tan Delta and VFDT, PRV and OTI/WTI modification	PLANNED	Requested
633	RQ170242	OCC_217	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV MEERUT(PG)	POWERGRID	C	For Dismantling of Circuit Breaker	08/Apr/2024	08:00	12/Apr/2024	18:00			PLANNED	Requested
634	RQ170609	OCC_217	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 2 AT 400KV KANKROLI(PG)	POWERGRID	C	403 Bay Upgradation work	08/Apr/2024	08:00	12/Apr/2024	18:00			PLANNED	Requested
635	RQ170231	OCC_217	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV MAHARANIBAGH(PG)	POWERGRID	D	For Fine Tunning of CSD	03/Apr/2024	08:00	03/Apr/2024	18:00			PLANNED	Requested
636	RQ170243	OCC_217	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV ROORKEE(PG)	POWERGRID	D	For AMP work	02/Apr/2024	08:00	02/Apr/2024	18:00			PLANNED	Requested
637	RQ170250	OCC_217	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_III(PG)		D	For AMP work	22/Apr/2024	15:00	24/Apr/2024	23:00			PLANNED	Requested
638	RQ170898	OCC_217	sldcps_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(PS)	PSSTCL	D	Nut bolt tightening of HV Jumpers, cleaning of bushes, BMK, CTR Panel and C&R Panels	15/Apr/2024	08:00	15/Apr/2024	18:00			PLANNED	Requested
639	RQ170899	OCC_217	sldcps_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV MUKTSAR(PS)	PSSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	09/Apr/2024	08:00	09/Apr/2024	18:00			PLANNED	Requested
640	RQ170818	OCC_217	sldcrs_sd	BR/BSR/MSC/M SR	63 MVAR BUS REACTOR NO 2 AT 400 KV KAWAI SCTPS(APR)	RRVPNL_APRL	C	Annual maintenance and testing of Bay equipments (Bay 401 & 402) and Bus Reactor-2	10/Apr/2024	08:00	11/Apr/2024	18:00			PLANNED	Requested
641	RQ170817	OCC_217	sldcrs_sd	BR/BSR/MSC/M SR	63 MVAR BUS REACTOR NO 1 AT 400 KV KAWAI SCTPS(APR)	RRVPNL_APRL	C	Annual maintenance and testing of Bay equipments (Bay 401 & 402) and Bus Reactor-1	08/Apr/2024	08:00	09/Apr/2024	18:00			PLANNED	Requested
642	RQ171101	OCC_217	indigrd_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV SOHNA ROAD (GPTL)	GPTL	D	AMP Work, Dia to be kept Open, along with associated Bay (Bay-402,403)	04/Apr/2024	08:00	04/Apr/2024	20:00			PLANNED	Requested
643	RQ171278	OCC_217	cpcc3_sd	BAY	403 MAIN BAY - 400 KV SAMBHAL_PRSTL - BADAUNE (UP) CKT-1 (UPPTCL) AT 400 KV SAMBHAL_PRSTL (UP)	UPPTCL	C	CB Inrupter rectification work	28/Apr/2024	10:00	07/May/2024	18:00			PLANNED	Requested
644	RQ171277	OCC_217	cpcc3_sd	BAY	402 TIE BAY - 400 KV SAMBHAL_PRSTL - BADAUNE (UP) CKT-1 (UPPTCL) AND 125 MVAR BUS REACTOR NO 1 AT 400 KV SAMBHAL_PRSTL (UP) AT 400 KV SAMBHAL_PRSTL (UP) (UPPTCL)	UPPTCL	C	CB Inrupter rectification work	18/Apr/2024	10:00	27/Apr/2024	18:00			PLANNED	Requested

645	RQ170687	OCC_217	slidcup_sd	BAY	410 MAIN BAY - 400KV BAREILLY-UNNAO (UP) CKT-1 AT BAREILLY(UP)	UPPTCL	C	To replace the Circuit breaker	01/Apr/2024	08:00	30/Apr/2024	18:00		PLANNED	Requested	
646	RQ171107	OCC_217	slidcrs_sd	BAY	401352T TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV PHAGI(RS) AND FUTURE	RRVPNL	D	Quarterly Maintenance work	25/Apr/2024	08:00	25/Apr/2024	18:00		PLANNED	Requested	
647	RQ171110	OCC_217	slidcrs_sd	BAY	401052D MAIN BAY - 400KV PHAGI-AJMER (RS) CKT-1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	23/Apr/2024	08:00	23/Apr/2024	18:00		PLANNED	Requested	
648	RQ171109	OCC_217	slidcrs_sd	BAY	40852C MAIN BAY - 400KV PHAGI-HEERAPURA (RS) CKT-1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	22/Apr/2024	08:00	22/Apr/2024	18:00		PLANNED	Requested	
649	RQ171111	OCC_217	slidcrs_sd	BAY	40752D MAIN BAY - 400KV PHAGI-HEERAPURA (RS) CKT-2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	18/Apr/2024	08:00	18/Apr/2024	18:00		PLANNED	Requested	
650	RQ171108	OCC_217	slidcrs_sd	BAY	40852T TIE BAY - 400KV PHAGI-HEERAPURA (RS) CKT-1 AND 400KV PHAGI-AJMER (RS) CKT-2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	08/Apr/2024	08:00	08/Apr/2024	18:00		PLANNED	Requested	
651	RQ171240	OCC_217	bbmb_sd	BAY	X9-CB TIE BAY - 400 KV BHIWANI(PG)-BHIWANI(BB) (PG) CKT-1 AND FUTURE AT 400 KV BHIWANI(BB)	POWERGRID	D	Half yearly mtc	25/Apr/2024	08:00	25/Apr/2024	18:00		PLANNED	Requested	
652	RQ171241	OCC_217	bbmb_sd	BAY	X8-CB MAIN BAY - 400 KV BHIWANI(PG)-BHIWANI(BB) (PG) CKT-1 AT BHIWANI(PG)	POWERGRID	D	Half Yearly Mtc..	24/Apr/2024	08:00	24/Apr/2024	18:00		PLANNED	Requested	
653	RQ170992	OCC_217	cpcc3_sd	BAY	412 MAIN BAY - 400/220KV 315 MVA ICT 1 AT SOHAWAL(PG)	POWERGRID	C	For CB Pole Overhauling	22/Apr/2024	10:00	27/Apr/2024	18:00		PLANNED	Requested	
654	RQ170426	OCC_217	cpcc1_sd	BAY	403 MAIN BAY - 50 MVAR BUS REACTOR NO 1 AT 400KV BASSI(PG) AND 400KV BUS 2 AT BASSI(PG)	POWERGRID	C	CB Overhauling work	20/Apr/2024	08:00	22/Apr/2024	18:00		PLANNED	Requested	
655	RQ171291	OCC_217	cpcc3_sd	BAY	405 TIE BAY - 400KV FATEHPUR-KANPUR (PG) CKT-2 AND 400KV KANPUR(PG)-PANKI(UP) (PG) CKT-2 AT KANPUR(PG)	POWERGRID	C	'Isolator retrofitment of 405-89B under ADD Cap and for CGL CB Pneumatic drive overhauling	20/Apr/2024	08:00	29/Apr/2024	18:00		PLANNED	Requested	
656	RQ170425	OCC_217	cpcc1_sd	BAY	422 MAIN BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1 AND 400KV BUS 1 AT BASSI(PG)	POWERGRID	C	CB Overhauling work	17/Apr/2024	08:00	19/Apr/2024	18:00		PLANNED	Requested	
657	RQ170989	OCC_217	cpcc3_sd	BAY	414 TIE BAY - 400KV BUS 1 AT SOHAWAL(PG) (POWERGRID) AND 63 MVAR BUS REACTOR NO 2 AT 400 KV SOHAWAL(PG) AT 400 KV SOHAWAL(PG) (POWERGRID)	POWERGRID	C	For CB Pole Overhauling	15/Apr/2024	10:00	20/Apr/2024	18:00		PLANNED	Requested	
658	RQ171009	OCC_217	cpcc3_sd	BAY	415 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV ALLAHABAD(PG) (POWERGRID) AT 400 KV ALLAHABAD(PG)	POWERGRID	C	For Circuit Breaker Mechanism Overhauling	15/Apr/2024	10:00	18/Apr/2024	18:00		PLANNED	Requested	
659	RQ170424	OCC_217	cpcc1_sd	BAY	423 TIE BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1 AND 400 KV JAIPUR SOUTH-BASSI (PG) CKT-1 AT BASSI(PG)	POWERGRID	C	CB Overhauling work	14/Apr/2024	08:00	16/Apr/2024	18:00		PLANNED	Requested	
660	RQ171007	OCC_217	cpcc3_sd	BAY	409 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT ALLAHABAD(PG) (POWERGRID)	POWERGRID	C	For Circuit Breaker retrofitment work	13/Apr/2024	10:00	22/Apr/2024	18:00		PLANNED	Requested	
661	RQ170423	OCC_217	cpcc1_sd	BAY	430 MAIN BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2 AND 400KV BUS 2 AT BASSI(PG)	POWERGRID	C	CB Overhauling work	12/Apr/2024	08:00	14/Apr/2024	18:00		PLANNED	Requested	
662	RQ170420	OCC_217	cpcc1_sd	BAY	447 MAIN BAY - 400/220 KV 500 MVA ICT 4 AT BHADLA_2 (PG) (POWERGRID) AT 400 KV BHADLA_2 (PG)	POWERGRID	D	For AMP work	10/Apr/2024	17:00	10/Apr/2024	23:00		PLANNED	Requested	
663	RQ171126	OCC_217	stuup_sd	BAY	402 MAIN BAY - 400 KV AGRA-AGRA FATEHBAD (UP) CKT-1 AT AGRA	POWERGRID	D	* Preventive maintenance of 400 kV Fatehabad ckt-1 bay	09/Apr/2024	09:00	09/Apr/2024	17:00		PLANNED	Requested	

664	RQ171279	OCC_217	cpcc3_sd	BAY	424 MAIN BAY - SVC NO 2(-140/+140MVAR) AT 400 KV KANPUR(PG)	POWERGRID	C	Dismantling of Hapem make isolator of 425-89A and installation of new isolator. S/d of both bays-424 Bay and 425-bay is required together for isolator retrofitment. During this s/d ICT-1 shall remain charged from its main bay-426	08/Apr/2024	10:00	12/Apr/2024	18:00			PLANNED	Requested	
665	RQ171280	OCC_217	cpcc3_sd	BAY	425 TIE BAY - SVC NO 2(-140/+140MVAR) AT 400 KV KANPUR(PG) (POWERGRID) AND 400/220 KV 315 MVA ICT 1 AT KANPUR(PG) AT 400 KV KANPUR(PG) (POWERGRID)	POWERGRID	C	Dismantling of Hapem make isolator of 425-89A and installation of new isolator. S/d of both bays-424 Bay and 425-bay is required together for isolator retrofitment. During this s/d ICT-1 shall remain charged from its main bay-426	08/Apr/2024	08:00	12/Apr/2024	18:00			PLANNED	Requested	
666	RQ171008	OCC_217	cpcc3_sd	BAY	403 MAIN BAY - 400/220 KV 315 MVA ICT 3 AT ALLAHABAD(PG) (POWERGRID) AT 400 KV ALLAHABAD(PG)	POWERGRID	C	For Circuit Breaker Mechanism Overhauling	05/Apr/2024	10:00	08/Apr/2024	18:00			PLANNED	Requested	
667	RQ171000	OCC_217	cpcc3_sd	BAY	406 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT ALLAHABAD(PG) (POWERGRID) AT 400 KV ALLAHABAD(PG)	POWERGRID	C	For Circuit Breaker retrofitment work	02/Apr/2024	10:00	11/Apr/2024	18:00			PLANNED	Requested	
668	RQ170515	OCC_217	cpcc1_sd	BAY	411 TIE BAY - 400 KV BHINMAL(PG)-BARMER(RS) (RS) CKT-2 (POWERGRID) AND FUTURE AT 400 KV BHINMAL(PG) (POWERGRID)	POWERGRID	C	For 400kV CB erection work, 412 89A erection work, 400kV yard IP5 tube erection work, 412 89B (towards Tie Bay) jumper removing work and related testing & commissioning work	01/Apr/2024	08:00	15/Apr/2024	18:00			PLANNED	Requested	
669	RQ170192	OCC_217	stuup_sd	BAY	410 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT BADAUNE(UP) (OCBTL)	OCBTL	C	For rectification of Gas leakage issue from CT	22/Apr/2024	10:00	29/Apr/2024	18:00			PLANNED	Requested	
670	RQ170191	OCC_217	stuup_sd	BAY	402 TIE BAY - 400 KV BADAUNE-ROSA(UP) (UP) CKT-2 (OCBTL) AND 400 KV BADAUNE(UP) - BUS 1 AT 400 KV BADAUNE(UP) (OCBTL)	OCBTL	C	For rectification of Gas leakage issue from CT	15/Apr/2024	10:00	20/Apr/2024	18:00			PLANNED	Requested	
671	RQ170190	OCC_217	stuup_sd	BAY	401 MAIN BAY - 400 KV BADAUNE(UP) - BUS 1 (OCBTL)	OCBTL	C	For rectification of Gas leakage issue from CT	05/Apr/2024	10:00	13/Apr/2024	18:00			PLANNED	Requested	
672	RQ170407	OCC_217	cpcc1_sd	BAY	406 MAIN BAY - 400KV KURUKSHETRA-MALERKOTLA (PG) CKT-2 AT KURUKSHETRA(PG)		C	For CB Rectification Work	22/Apr/2024	09:00	27/Apr/2024	18:00			PLANNED	Requested	
673	RQ170403	OCC_217	cpcc1_sd	BAY	405 TIE BAY - 400KV ROORKEE(PG)-RISHIKESH(UK) (UK) CKT-1 AND 400/220KV 315 MVA ICT 2 AT ROORKEE(PG)		D	BAY AMP WORK	19/Apr/2024	09:00	19/Apr/2024	18:00			PLANNED	Requested	
674	RQ170413	OCC_217	cpcc1_sd	BAY	410 MAIN BAY - 400KV NEEMRANA-MANESAR (PG) CKT-2 AT NEEMRANA(PG)		D	AMP work	19/Apr/2024	09:00	19/Apr/2024	18:00			PLANNED	Requested	
675	RQ170397	OCC_217	cpcc1_sd	BAY	423 TIE BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1 AND 400 KV JAIPUR SOUTH-BASSI (PG) CKT-1 AT BASSI(PG)		D	CB Overhauling work	17/Apr/2024	09:00	17/Apr/2024	18:00			PLANNED	Requested	
676	RQ170402	OCC_217	cpcc1_sd	BAY	402 TIE BAY - 400KV ROORKEE(PG)-MUZAFFARNAGAR(UP) (UK) CKT-1 AND 400/220KV 315 MVA ICT 1 AT ROORKEE(PG)		D	BAY AMP WORK	15/Apr/2024	09:00	15/Apr/2024	18:00			PLANNED	Requested	
677	RQ170406	OCC_217	cpcc1_sd	BAY	440 MAIN BAY - 400KV KURUKSHETRA-JIND (PG) CKT-2 AT KURUKSHETRA(PG)		C	For CB Rectification Work	15/Apr/2024	09:00	20/Apr/2024	18:00			PLANNED	Requested	
678	RQ170412	OCC_217	cpcc1_sd	BAY	420 TIE BAY - 400KV BHIMADI-NEEMRANA (PG) CKT-1 AND 400/220KV 500 MVA ICT 1 AT NEEMRANA(PG)		D	AMP work	11/Apr/2024	09:00	11/Apr/2024	18:00			PLANNED	Requested	
679	RQ170396	OCC_217	cpcc1_sd	BAY	423 TIE BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1 AND 400 KV JAIPUR SOUTH-BASSI (PG) CKT-1 AT BASSI(PG)		D	AR RETROFITMENT WORK	11/Apr/2024	09:00	11/Apr/2024	18:00			PLANNED	Requested	
680	RQ170401	OCC_217	cpcc1_sd	BAY	404 MAIN BAY - 400KV ROORKEE(PG)-RISHIKESH(UK) (UK) CKT-1 AT ROORKEE(PG)		D	BAY AMP WORK	10/Apr/2024	09:00	10/Apr/2024	18:00			PLANNED	Requested	

681	RQ170411	OCC_217	cpcc1_sd	BAY	415 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV NEEMRANA(PG)		D	AMP work	10/Apr/2024	09:00	10/Apr/2024	18:00		PLANNED	Requested	
682	RQ170410	OCC_217	cpcc1_sd	BAY	417 TIE BAY - 400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-2 (HVPNL) AND 400 KV MAHINDERGARH(A PL)-DHANODA(HV) (ATIL) CKT-1 AT 400 KV DHANODA(HV) (HVPNL)		D	AMP work	09/Apr/2024	09:00	09/Apr/2024	18:00		PLANNED	Requested	
683	RQ170391	OCC_217	cpcc1_sd	BAY	408 TIE BAY - 400/220KV 500 MVA ICT 2 AT BALLABHAGARH(PG) AND 400/220KV 500 MVA ICT 4 AT BALLABHAGARH(PG)		D	BAY AMP WORK	09/Apr/2024	08:00	09/Apr/2024	18:00		PLANNED	Requested	
684	RQ170400	OCC_217	cpcc1_sd	BAY	401 MAIN BAY - 400KV ROORKEE(PG)-MUZAFFARNAGAR(UP) (UK) CKT-1 AT ROORKEE(PG)		D	BAY AMP WORK	08/Apr/2024	09:00	08/Apr/2024	18:00		PLANNED	Requested	
685	RQ170409	OCC_217	cpcc1_sd	BAY	406 MAIN BAY - 400KV NEEMRANA(PG)-BABAI(RS) (PG) CKT-1 AT NEEMRANA(PG)		D	AMP work	08/Apr/2024	09:00	08/Apr/2024	18:00		PLANNED	Requested	
686	RQ170395	OCC_217	cpcc1_sd	BAY	420 TIE BAY - 400 KV BASSI-SIKAR (PG) CKT-2 AND 400 KV JAIPUR SOUTH-BASSI (PG) CKT-2 AT BASSI(PG)		D	AR RETROFITMENT WORK	08/Apr/2024	09:00	08/Apr/2024	18:00		PLANNED	Requested	
687	RQ170405	OCC_217	cpcc1_sd	BAY	426 MAIN BAY - 400KV ABDULLAPUR-KURUKSHETRA (PG) CKT-2 AT KURUKSHETRA(PG)		C	For CB Rectification Work	08/Apr/2024	09:00	13/Apr/2024	18:00		PLANNED	Requested	
688	RQ170387	OCC_217	cpcc1_sd	BAY	412 MAIN BAY - 400/220KV 500 MVA ICT 3 AT SIKAR(PG)		D	BAY AMP WORK	05/Apr/2024	09:00	05/Apr/2024	18:00		PLANNED	Requested	
689	RQ170394	OCC_217	cpcc1_sd	BAY	411 TIE BAY - 400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-2 AND 400 KV BASSI-SIKAR (PG) CKT-1 AT BASSI(PG)		D	AR RETROFITMENT WORK	05/Apr/2024	09:00	05/Apr/2024	18:00		PLANNED	Requested	
690	RQ170399	OCC_217	cpcc1_sd	BAY	408 TIE BAY - 400KV ROORKEE(PG)-KASHIPUR(UK) (PG) CKT-1 AND FUTURE AT ROORKEE(PG)		D	BAY AMP WORK	04/Apr/2024	09:00	04/Apr/2024	18:00		PLANNED	Requested	
691	RQ170398	OCC_217	cpcc1_sd	BAY	414 TIE BAY - 400KV ROORKEE-DEHRADUN (PG) CKT-1 AND FUTURE AT ROORKEE(PG)		D	BAY AMP WORK	03/Apr/2024	09:00	03/Apr/2024	18:00		PLANNED	Requested	
692	RQ170404	OCC_217	cpcc1_sd	BAY	423 MAIN BAY - 400KV KURUKSHETRA-SONIPAT (PG) CKT-2 AT KURUKSHETRA(PG)		C	For CB Rectification Work	01/Apr/2024	09:00	06/Apr/2024	18:00		PLANNED	Requested	
693	RQ170876	OCC_217	slcdps_sd	BAY	421 MAIN BAY - 400/220 KV 500 MVA ICT 3 AT MUKTSAR(PSTCL) AT 400 KV MUKTSAR(PSTCL)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	22/Apr/2024	08:00	22/Apr/2024	18:00		PLANNED	Requested	
694	RQ170877	OCC_217	slcdps_sd	BAY	420 TIE BAY - 400/220 KV 500 MVA ICT 3 AT MUKTSAR(PSTCL) AND FUTURE AT 400 KV MUKTSAR(PSTCL)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	15/Apr/2024	08:00	15/Apr/2024	18:00		PLANNED	Requested	
695	RQ171112	OCC_217	slcdps_sd	BAY	413 MAIN BAY - 400KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1 AT KAWAI SCTPS(APR)	APL	C	Circuit Breaker Overhauling	17/Apr/2024	08:00	18/Apr/2024	18:00		PLANNED	Requested	
696	RQ171113	OCC_217	slcdps_sd	BAY	407 MAIN BAY - 400KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2 AT KAWAI SCTPS(APR)	APL	C	Circuit Breaker Overhauling	15/Apr/2024	08:00	16/Apr/2024	18:00		PLANNED	Requested	
697	RQ170428	OCC_217	cpcc1_sd	BAY	421 MAIN BAY - 400 KV BHIVADI(PG)-KHETRI (PKTSL) (PBTS) CKT-1 (PBTS) AT 400 KV KHETRI (PKTSL)	PBTS	C	FOR CT SAMPLING VALVE INSPECTION	09/Apr/2024	08:00	12/Apr/2024	18:00		PLANNED	Requested	
698	RQ171331	OCC_217	ntpcps_sd	BAY	403 MAIN BAY - 400/132 KV 200 MVA ICT 1 AT RIHAND(NT)	NTPC	C	For OH of breakers through OEM	08/Apr/2024	08:00	17/Apr/2024	08:00	PO is going to expire in near future	PLANNED	Requested	

699	RQ170741	OCC_217	slidchr_sd	BAY	400-1B MAIN BAY - 400 KV BHIWANI(PG)-KABULPUR(HV) (PG) CKT-1 (HVPNL)	HVPNL	D	AMP of Line Bay Equipment(Testing of line CVT, LA, CT and alignment checking of BUS Isolator/ Earth Switch)	08/Apr/2024	08:00	08/Apr/2024	20:00		PLANNED	Requested	
700	RQ170738	OCC_217	slidchr_sd	BAY	400-2B MAIN BAY - 400 KV BAHADURGARH(PG)-KABULPUR(HV) (PG) CKT-1 (HVPNL)	HVPNL	D	AMP of Line Bay Equipment(Testing of line CVT, LA, CT and alignment checking of BUS Isolator/ Earth Switch)	06/Apr/2024	08:00	06/Apr/2024	20:00		PLANNED	Requested	
701	RQ171191	OCC_217	slidchr_sd	BAY	405 MAIN BAY - 400 KV BAMBOLI(DV)-JHATIKARA(PG) (DV) CKT-1 AND 400KV BUS 2 AT BAMBOLI(DV)	DTL	D	For overhauling of Operating mechanism, replacement of seals of one pole.	03/Apr/2024	09:30	03/Apr/2024	17:00		PLANNED	Requested	
702	RQ171190	OCC_217	slidchr_sd	BAY	410 MAIN BAY - 400/220 KV 315 MVA ICT 4 AT BAMBOLI(DV) AND 400KV BUS 1 AT BAMBOLI(DV)	DTL	D	For CB testing and other PMS work	02/Apr/2024	09:30	02/Apr/2024	17:00		PLANNED	Requested	
703	RQ170779	OCC_217	slidchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DAULATABAD(HV)	HVPNL	D	For annual maintenance	30/Apr/2024	09:30	30/Apr/2024	17:00		PLANNED	Requested	
704	RQ170780	OCC_217	slidchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT DAULATABAD(HV)	HVPNL	D	For annual maintenance	29/Apr/2024	09:30	29/Apr/2024	17:00		PLANNED	Requested	
705	RQ170772	OCC_217	slidchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DEEPALPUR(JHKT)	HVPNL	D	AMP of Transformer & Bay equipment (Testing and maintenance of transformer and its bay equipments CB,CT,Isolator)	28/Apr/2024	08:00	28/Apr/2024	20:00		PLANNED	Requested	
706	RQ170771	OCC_217	slidchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KABULPUR(HV)	HVPNL	D	AMP of Transformer & Bay equipment (Testing and maintenance of transformer and its bay equipments CB,CT,Isolator)	26/Apr/2024	08:00	26/Apr/2024	20:00		PLANNED	Requested	
707	RQ170774	OCC_217	slidchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DAULATABAD(HV)	HVPNL	D	To carry out the OLTC Maintenance work.	24/Apr/2024	10:00	24/Apr/2024	18:00		PLANNED	Requested	
708	RQ170778	OCC_217	slidchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DHANODA(HV)	HVPNL	D	To carry out the OLTC Maintenance work.	24/Apr/2024	10:00	24/Apr/2024	18:00		PLANNED	Requested	
709	RQ170991	OCC_217	slidchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NUHAWALI(HV)	HVPNL	D	For summer preparedness such as tightening the nuts and bolts and to plug oil seepage of 400kV ICT-2	04/Apr/2024	09:00	04/Apr/2024	17:00		PLANNED	Requested	
710	RQ170990	OCC_217	slidchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NUHAWALI(HV)	HVPNL	D	For summer preparedness such as tightening the nuts and bolts and to plug oil seepage of 400kV ICT-1	03/Apr/2024	09:00	03/Apr/2024	17:00		PLANNED	Requested	
711	RQ170169	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BASSI(PG)		D	For AMP works	30/Apr/2024	08:00	30/Apr/2024	18:00		PLANNED	Requested	
712	RQ170179	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT BHADLA_2 (PG)		D	For AMP works & Punch Point	29/Apr/2024	17:00	30/Apr/2024	23:00		PLANNED	Requested	
713	RQ170178	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BHADLA_2 (PG)		D	For AMP works & Punch Point	26/Apr/2024	17:00	27/Apr/2024	23:00		PLANNED	Requested	
714	RQ170198	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT FATEHGARH_III(PG)		D	For AMP works	25/Apr/2024	15:00	28/Apr/2024	23:00		PLANNED	Requested	
715	RQ170177	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BHADLA_2 (PG)		D	For AMP works & Punch Point	24/Apr/2024	17:00	25/Apr/2024	23:00		PLANNED	Requested	
716	RQ170189	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT GURGAONI(PG)		D	PRV Modification work and AMP	24/Apr/2024	10:00	24/Apr/2024	20:00		PLANNED	Requested	
717	RQ170196	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHGARH_III(PG)		D	For AMP works	23/Apr/2024	15:00	25/Apr/2024	23:00		PLANNED	Requested	
718	RQ170201	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_III(PG)		D	For AMP works	23/Apr/2024	15:00	25/Apr/2024	23:00		PLANNED	Requested	
719	RQ170183	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT NEEMRANA(PG)		D	For Intertrip circuit in manual operation	23/Apr/2024	09:00	23/Apr/2024	14:00		PLANNED	Requested	
720	RQ170176	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA_2 (PG)		D	For AMP works & Punch Point	22/Apr/2024	17:00	23/Apr/2024	23:00		PLANNED	Requested	
721	RQ170182	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NEEMRANA(PG)		D	For Intertrip circuit in manual operation	22/Apr/2024	09:00	22/Apr/2024	14:00		PLANNED	Requested	
722	RQ170185	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KOTA(PG)		D	Rectification of CFT plate issue of ICT-1	22/Apr/2024	09:00	22/Apr/2024	18:00		PLANNED	Requested	
723	RQ170200	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_III(PG)		D	For AMP works	21/Apr/2024	15:00	23/Apr/2024	23:00		PLANNED	Requested	
724	RQ170195	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FATEHGARH_III(PG)		D	For AMP works	21/Apr/2024	15:00	23/Apr/2024	23:00		PLANNED	Requested	
725	RQ170206	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_III(PG)		D	For final testing/fine tuning of CSD Relay of 400kV ICT	21/Apr/2024	15:00	29/Apr/2024	23:00		PLANNED	Requested	
726	RQ170175	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA_2 (PG)		D	For AMP works & Punch Point	19/Apr/2024	17:00	20/Apr/2024	23:00		PLANNED	Requested	
727	RQ170199	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT FATEHGARH_III(PG)		D	For AMP works	19/Apr/2024	15:00	21/Apr/2024	23:00		PLANNED	Requested	
728	RQ170194	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FATEHGARH_III(PG)		D	For AMP works	19/Apr/2024	15:00	21/Apr/2024	23:00		PLANNED	Requested	
729	RQ170174	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA_2 (PG)		D	For AMP works & Punch Point	17/Apr/2024	17:00	18/Apr/2024	23:00		PLANNED	Requested	

730	RQ170188	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT GURGAON(PG)		D	PRV Modification work and AMP	16/Apr/2024	10:00	16/Apr/2024	20:00			PLANNED	Requested
731	RQ170166	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MEERUT(PG)		C	For attending Damaged Jumper at B ph and attending oil leakage in Radiator Bank(SD required with 400kV Bus-2)	16/Apr/2024	08:00	17/Apr/2024	18:00			PLANNED	Requested
732	RQ170173	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA_2 (PG)		D	For AMP works & Punch Point	15/Apr/2024	17:00	16/Apr/2024	23:00			PLANNED	Requested
733	RQ170204	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_III(PG)		D	For final testing/fine tuning of CSD Relay of 400kV ICT	14/Apr/2024	15:00	20/Apr/2024	23:00			PLANNED	Requested
734	RQ170187	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GURGAON(PG)		D	PRV Modification work and AMP	10/Apr/2024	10:00	10/Apr/2024	20:00			PLANNED	Requested
735	RQ170164	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BALLABHGARH(PG)		D	For AMP works	08/Apr/2024	09:00	08/Apr/2024	18:00			PLANNED	Requested
736	RQ170197	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT FATEHGARH_III(PG)		D	For AMP works	07/Apr/2024	15:00	17/Apr/2024	23:00			PLANNED	Requested
737	RQ170202	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_III(PG)		D	For AMP works	07/Apr/2024	15:00	17/Apr/2024	23:00			PLANNED	Requested
738	RQ170205	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_III(PG)		D	For final testing/fine tuning of CSD Relay of 400kV ICT	05/Apr/2024	15:00	12/Apr/2024	23:00			PLANNED	Requested
739	RQ170203	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT FATEHGARH_III(PG)		D	For final testing/fine tuning of CSD Relay of 400kV ICT	05/Apr/2024	15:00	09/Apr/2024	23:00			PLANNED	Requested
740	RQ170186	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GURGAON(PG)		D	PRV Modification work and AMP	04/Apr/2024	10:00	04/Apr/2024	20:00			PLANNED	Requested
741	RQ170168	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SAHARANPUR(PG)		D	For AMP works	04/Apr/2024	09:00	04/Apr/2024	18:00			PLANNED	Requested
742	RQ170167	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SAHARANPUR(PG)		D	For AMP works	03/Apr/2024	09:00	03/Apr/2024	18:00			PLANNED	Requested
743	RQ170165	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MEERUT(PG)		D	For Annual Maintenance Work	03/Apr/2024	08:00	03/Apr/2024	18:00			PLANNED	Requested
744	RQ170163	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT KURUKSHETRA(PG)		C	FOR RECTIFICATION OF WATER LOGGING ON TOP OF ICT-03	01/Apr/2024	09:00	04/Apr/2024	18:00			PLANNED	Requested
745	RQ170184	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT ROORKEE(PG)		D	Compliance of CC circular - OSR and OC realy logic	01/Apr/2024	09:00	01/Apr/2024	15:00			PLANNED	Requested
746	RQ170812	OCC_217	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT RATANGARH(RS)	RRVPNL	D	maintenance work of bay equipments , isolators and testing work of bay equipments.	30/Apr/2024	08:00	30/Apr/2024	18:00			PLANNED	Requested
747	RQ170808	OCC_217	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT RATANGARH(RS)	RRVPNL	D	maintenance work of bay equipments , isolators and testing work of bay equipments.	27/Apr/2024	08:00	27/Apr/2024	18:00			PLANNED	Requested
748	RQ171305	OCC_217	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MERTA(RS)	RRVPNL	D	Quarterly Maintenance work	25/Apr/2024	08:00	26/Apr/2024	18:00			PLANNED	Requested
749	RQ170810	OCC_217	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BABAI(RS)	RRVPNL	D	Quarterly Maintenance and to attend oil leakage	25/Apr/2024	08:00	25/Apr/2024	18:00			PLANNED	Requested
750	RQ171306	OCC_217	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MERTA(RS)	RRVPNL	D	Quarterly Maintenance work	23/Apr/2024	08:00	24/Apr/2024	18:00			PLANNED	Requested
751	RQ170807	OCC_217	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT RATANGARH(RS)	RRVPNL	D	maintenance work of bay equipments , isolators and testing work of bay equipments.	23/Apr/2024	08:00	23/Apr/2024	18:00			PLANNED	Requested
752	RQ170806	OCC_217	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT CHHABRA(RVUN)	RRVPNL	C	1. 220 KV bushing repair work of ICT 2. Oil Filtration of ICT. 3. Maintenance Work of Bay elements.	22/Apr/2024	08:00	01/May/2024	18:00			PLANNED	Requested
753	RQ170814	OCC_217	slcds_sd	TRANSFORMER	400/11 KV 80 MVA ST 2 AT KAWAI SCTPS(APR)	RRVPNL	D	Annual maintenance and testing of Bay equipments (Bay 410 & 411) and ST-2	22/Apr/2024	08:00	22/Apr/2024	18:00			PLANNED	Requested
754	RQ170804	OCC_217	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BABAI(RS)	RRVPNL	D	Quarterly Maintenance and to attend oil leakage	19/Apr/2024	08:00	19/Apr/2024	18:00			PLANNED	Requested
755	RQ170813	OCC_217	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JODHPUR(RS)	RRVPNL	D	Preventive Maintenance and testing work.	18/Apr/2024	08:00	18/Apr/2024	18:00			PLANNED	Requested
756	RQ170811	OCC_217	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JODHPUR(RS)	RRVPNL	D	Preventive Maintenance and testing work.	16/Apr/2024	08:00	16/Apr/2024	18:00			PLANNED	Requested
757	RQ170816	OCC_217	slcds_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT JAISALMER(RS)	RRVPNL	D	Half Yearly Maintenance	13/Apr/2024	17:00	13/Apr/2024	23:00			PLANNED	Requested
758	RQ170815	OCC_217	slcds_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT JAISALMER(RS)	RRVPNL	D	Half Yearly Maintenance	12/Apr/2024	17:00	12/Apr/2024	23:00			PLANNED	Requested
759	RQ170805	OCC_217	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT CHITTOORGARH(RS)	RRVPNL	C	FOR Filtration of main tank oil along with MAINTAINCE WORK and Testing work	02/Apr/2024	08:00	06/Apr/2024	18:00			PLANNED	Requested
760	RQ170374	OCC_217	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT GR.NOIDA(UPC)	UPPTCL	D	* Maintenance work will be done during this shutdown period of mentioned X ICT.	28/Apr/2024	10:00	28/Apr/2024	15:00			PLANNED	Requested
761	RQ170329	OCC_217	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT SULTANPUR(UP)	UPPTCL	D	* For Preventive Maintenance of ICT	25/Apr/2024	10:00	25/Apr/2024	17:00			PLANNED	Requested
762	RQ170237	OCC_217	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT SARNATH(UP)	UPPTCL	D	For connection of CT terminals, CB & Isolators status termination for 400KV Duplicate Busbar Protection Panel	25/Apr/2024	09:00	25/Apr/2024	18:00			PLANNED	Requested
763	RQ170327	OCC_217	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SULTANPUR(UP)	UPPTCL	D	* For Preventive Maintenance of ICT	24/Apr/2024	10:00	24/Apr/2024	17:00			PLANNED	Requested
764	RQ170235	OCC_217	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SARNATH(UP)	UPPTCL	D	For connection of CT terminals, CB & Isolators status termination for 400KV Duplicate Busbar Protection Panel	24/Apr/2024	09:00	24/Apr/2024	18:00			PLANNED	Requested

765	RQ170328	OCC_217	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SULTANPUR(UP)	UPPTCL	D	* For Preventive Maintenance of ICT	23/Apr/2024	10:00	23/Apr/2024	17:00			PLANNED	Requested
766	RQ170236	OCC_217	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT SARNATH(UP)	UPPTCL	D	For connection of CT terminals, CB & Isolators status termination for 400KV Duplicate Busbar Protection Panel	23/Apr/2024	09:00	23/Apr/2024	18:00			PLANNED	Requested
767	RQ170369	OCC_217	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUCKNOW(UP)	UPPTCL	D	* For Upgradation of Bus-Bar Protection Panel from E/M to Numerical Type (X Connection of CT Bus-Bar Protection Core, Interco	23/Apr/2024	09:00	23/Apr/2024	18:00			PLANNED	Requested
768	RQ170431	OCC_217	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MORADABAD(UP)	UPPTCL	D	* Planned Shutdown is required for General Maintenance in which tightening >X of all Clamps and connectors and other related work	23/Apr/2024	08:00	23/Apr/2024	18:00			PLANNED	Requested
769	RQ170238	OCC_217	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SARNATH(UP)	UPPTCL	D	For connection of CT terminals, CB & Isolators status termination for 400KV Duplicate Busbar Protection Panel	22/Apr/2024	09:00	22/Apr/2024	18:00			PLANNED	Requested
770	RQ170370	OCC_217	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW(UP)	UPPTCL	D	* For Upgradation of Bus-Bar Protection Panel from E/M to Numerical Type (X Connection of CT Bus-Bar Protection Core, Interco	22/Apr/2024	09:00	22/Apr/2024	18:00			PLANNED	Requested
771	RQ170432	OCC_217	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MORADABAD(UP)	UPPTCL	D	* Planned Shutdown is required for General Maintenance in which tightening >X of all Clamps and connectors and other related work	19/Apr/2024	08:00	19/Apr/2024	18:00			PLANNED	Requested
772	RQ170337	OCC_217	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MATHURA(UP)	UPPTCL	C	* FOR OLTC OIL REPLACEMENT WORK	19/Apr/2024	08:00	21/Apr/2024	20:00			PLANNED	Requested
773	RQ169989	OCC_217	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ALGARH(UP)	UPPTCL	D	Routine testing of Bay	18/Apr/2024	08:00	19/Apr/2024	18:00			PLANNED	Requested
774	RQ169988	OCC_217	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT ALGARH(UP)	UPPTCL	D	Routine testing of Bay	15/Apr/2024	08:00	15/Apr/2024	18:00			PLANNED	Requested
775	RQ170375	OCC_217	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GR.NOIDA(UPC)	UPPTCL	D	* General Maintenance Work will be carried out during this shutdown X period.	12/Apr/2024	10:00	12/Apr/2024	15:00			PLANNED	Requested
776	RQ170417	OCC_217	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT AGRA(UP)	UPPTCL	D	* Hlf yearly preventive maintenance of 400/220 kv 500 MVA ICT-2	12/Apr/2024	09:00	12/Apr/2024	17:00			PLANNED	Requested
777	RQ170418	OCC_217	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT AGRA(UP)	UPPTCL	D	* Hlf yearly preventive maintenance of 400/220 kv 500 MVA ICT-1	10/Apr/2024	09:00	10/Apr/2024	17:00			PLANNED	Requested
778	RQ171079	OCC_217	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PANKI(UP)	UPPTCL	C	* 315MVA ICT-II BAY S/D REQUIRED FOR 220KV JACK BUS STRINGING AT TWIN X MOOSE CONDUCTOR	09/Apr/2024	10:00	15/Apr/2024	17:00			PLANNED	Requested
779	RQ170330	OCC_217	stuup_sd	TRANSFORMER	400/220 KV 200 MVA ICT 3 AT AGRA SOUTH(UP)	UPPTCL	D	* Routine Testing and Maintenance Work.	08/Apr/2024	10:00	10/Apr/2024	18:00			PLANNED	Requested
780	RQ170377	OCC_217	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BANDA(UP)	UPPTCL	D	* ROUTINE TESTING AND MAINTINANCE OF TRANSFORMER.	08/Apr/2024	10:00	10/Apr/2024	17:00			PLANNED	Requested
781	RQ170359	OCC_217	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 3 AT MAU(UP)	UPPTCL	D	* Bay tightening and routine testing work.	04/Apr/2024	09:00	04/Apr/2024	18:00			PLANNED	Requested
782	RQ170376	OCC_217	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BANDA(UP)	UPPTCL	D	* SHUTDOWN TAKEN FOR ROUTINE TESTING AND MAINTINANCE OF TRANSFORMER.	03/Apr/2024	10:00	05/Apr/2024	17:00			PLANNED	Requested
783	RQ170326	OCC_217	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 2 AT SULTANPUR(UP)	UPPTCL	D	* For Preventive Maintenance of ICT	03/Apr/2024	10:00	03/Apr/2024	17:00			PLANNED	Requested
784	RQ170360	OCC_217	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 2 AT MAU(UP)	UPPTCL	D	* Bay tightening and routine testing work.	03/Apr/2024	09:00	03/Apr/2024	18:00			PLANNED	Requested
785	RQ170353	OCC_217	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ORAI(UP)	UPPTCL	D	* S/D for routine testing and maintenance work.	03/Apr/2024	08:30	04/Apr/2024	17:00			PLANNED	Requested
786	RQ170347	OCC_217	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAREILLY(UP)	UPPTCL	D	* preventive maintenance	03/Apr/2024	07:00	03/Apr/2024	18:00			PLANNED	Requested
787	RQ171080	OCC_217	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT PANKI(UP)	UPPTCL	C	* S/D FOR 500MVA ICT-I BAY S/D REQUIRED FOR 220KV JACK BUS STRINGING AT X TWIN MOOSE CONDUCTOR	02/Apr/2024	10:00	08/Apr/2024	17:00			PLANNED	Requested
788	RQ170361	OCC_217	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 1 AT MAU(UP)	UPPTCL	D	* Bay tightening and routine testing work.	02/Apr/2024	09:00	02/Apr/2024	18:00			PLANNED	Requested
789	RQ171056	OCC_217	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT SAMBHAL_PRSTL (UP)	UPPTCL	D	AMP works	02/Apr/2024	08:00	02/Apr/2024	18:00			PLANNED	Requested
790	RQ170349	OCC_217	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BAREILLY(UP)	UPPTCL	D	* preventive maintenance	02/Apr/2024	07:00	02/Apr/2024	18:00			PLANNED	Requested
791	RQ170348	OCC_217	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAREILLY(UP)	UPPTCL	D	* preventive maintenance	01/Apr/2024	07:00	01/Apr/2024	18:00			PLANNED	Requested
792	RQ171012	OCC_217	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT ALLAHABAD(PG)	POWERGRID	D	AMP work	27/Apr/2024	10:00	27/Apr/2024	18:00			PLANNED	Requested
793	RQ170864	OCC_217	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KISHENPUR(PG)	POWERGRID	D	For AMP of Equipment and Jumper Strengthening work.	26/Apr/2024	09:30	26/Apr/2024	18:00	kindly approve.		PLANNED	Requested
794	RQ171024	OCC_217	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JAULIJI (PG)	POWERGRID	D	For application of insulation coating on 33kV jumpers	24/Apr/2024	10:00	24/Apr/2024	18:00			PLANNED	Requested
795	RQ171314	OCC_217	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NALLAGARH(PG)	POWERGRID	D	AMP works	24/Apr/2024	08:00	24/Apr/2024	18:00	Kindly approve		PLANNED	Requested
796	RQ170863	OCC_217	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KISHENPUR(PG)	POWERGRID	D	For AMP of Equipment and Jumper Strengthening work.	23/Apr/2024	09:30	23/Apr/2024	18:00	kindly approve.		PLANNED	Requested
797	RQ171023	OCC_217	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JAULIJI (PG)	POWERGRID	D	For taking 105MVA ICT-1 B Phase out of Service for attending oil leakage from its PRD-1 and taking spare Phase ICT into service..For application of insulation coating on 33kV jumpers	22/Apr/2024	10:00	22/Apr/2024	18:00			PLANNED	Requested
798	RQ170522	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KOTA(PG)	POWERGRID	D	Rectification of CFT plate issue of ICT-1	22/Apr/2024	08:00	22/Apr/2024	18:00			PLANNED	Requested

799	RQ170762	OCC_217	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT WAGOORA(PG)	POWERGRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	18/Apr/2024	09:00	18/Apr/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Requested	
800	RQ171081	OCC_217	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT FATEHABAD(PG)	POWERGRID	D	AMP works	15/Apr/2024	10:00	15/Apr/2024	18:00	Kindly approve	PLANNED	Requested	
801	RQ170699	OCC_217	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT PATIALA(PG)	POWERGRID	D	For AMP works	15/Apr/2024	09:30	15/Apr/2024	18:00	Kindly Approve.	PLANNED	Requested	
802	RQ170611	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KANKROLI(PG)	POWERGRID	D	AMP OF ICT	15/Apr/2024	08:00	15/Apr/2024	18:00		PLANNED	Requested	
803	RQ170461	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BHINMAL(PG)	POWERGRID	D	"For 220kV side IPS tube erection work from 220kV Bus-1 (89A Isolator) to Circuit breaker (212 52) -under SS-95 package - 220kV Bus 1 & 220kV Bus 2 shutdown together (Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II, 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sayala Line-I, 220kV Bhinmal - Bhinmal Line-II AND 400/220kV ICT-I, 400/220kV ICT-II)"	15/Apr/2024	08:00	15/Apr/2024	20:00		PLANNED	Requested	
804	RQ170462	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHINMAL(PG)	POWERGRID	D	"For 220kV side IPS tube erection work from 220kV Bus-1 (89A Isolator) to Circuit breaker (212 52) -under SS-95 package - 220kV Bus 1 & 220kV Bus 2 shutdown together (Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II, 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sayala Line-I, 220kV Bhinmal - Bhinmal Line-II AND 400/220kV ICT-I, 400/220kV ICT-II)"	15/Apr/2024	08:00	15/Apr/2024	20:00		PLANNED	Requested	
805	RQ171254	OCC_217	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANPUR(PG)	POWERGRID	D	Protection scheme modification as per released IOM's	14/Apr/2024	10:00	14/Apr/2024	18:00		PLANNED	Requested	
806	RQ170445	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHINMAL(PG)	POWERGRID	D	AMP work	14/Apr/2024	09:00	14/Apr/2024	18:00		PLANNED	Requested	
807	RQ170696	OCC_217	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT PATIALA(PG)	POWERGRID	D	For AMP works	12/Apr/2024	09:30	12/Apr/2024	18:00	Kindly Approve.	PLANNED	Requested	
808	RQ170444	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BHINMAL(PG)	POWERGRID	D	AMP work	12/Apr/2024	09:00	12/Apr/2024	18:00		PLANNED	Requested	
809	RQ171018	OCC_217	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAINPURI(PG)	POWERGRID	D	AMP work	10/Apr/2024	10:00	10/Apr/2024	18:00		PLANNED	Requested	
810	RQ170436	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BAGHPAT(PG)	POWERGRID	C	For attending SF6 gas leakage in 220 kv Y-Phase LA	10/Apr/2024	10:00	11/Apr/2024	22:00		PLANNED	Requested	
811	RQ170698	OCC_217	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PATIALA(PG)	POWERGRID	D	For AMP works	10/Apr/2024	09:30	10/Apr/2024	18:00	Kindly Approve.	PLANNED	Requested	
812	RQ170761	OCC_217	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT WAGOORA(PG)	POWERGRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	10/Apr/2024	09:00	10/Apr/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Requested	
813	RQ170689	OCC_217	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUDHIANA(PG)	POWERGRID	D	For AMP works	10/Apr/2024	08:00	11/Apr/2024	18:00	Kindly approve	PLANNED	Requested	
814	RQ171017	OCC_217	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAINPURI(PG)	POWERGRID	D	AMP work	08/Apr/2024	10:00	08/Apr/2024	18:00		PLANNED	Requested	
815	RQ170714	OCC_217	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT AMRITSAR(PG)	POWERGRID	C	For AMP Works and To attend Oil leakages and Filtration	08/Apr/2024	10:00	10/Apr/2024	18:00	Kindly Approve.	PLANNED	Requested	
816	RQ170697	OCC_217	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT PATIALA(PG)	POWERGRID	D	For AMP works	08/Apr/2024	09:30	08/Apr/2024	18:00	Kindly Approve.	PLANNED	Requested	
817	RQ170763	OCC_217	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT WAGOORA(PG)	POWERGRID	D	For Bushing replacement in 8 phase transformer	08/Apr/2024	09:00	08/Apr/2024	11:00	Kindly Approve.	PLANNED	Requested	
818	RQ170580	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MANDOLA(PG)	POWERGRID	D	For 220 kv BUS BAR retrofitment work	07/Apr/2024	08:00	08/Apr/2024	18:00		PLANNED	Requested	
819	RQ170459	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BHINMAL(PG)	POWERGRID	C	"For Stringing work- 220kV Jack Bus-Bay Extension work - under SS-95 package - 220kV Bus 1 & 220kV Bus 2 shutdown together (Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II, 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sayala Line-I, 220kV Bhinmal - Bhinmal Line-II AND 400/220kV ICT-I, 400/220kV ICT-II)"	05/Apr/2024	08:00	06/Apr/2024	18:00		PLANNED	Requested	
820	RQ170460	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHINMAL(PG)	POWERGRID	C	"For Stringing work- 220kV Jack Bus-Bay Extension work - under SS-95 package - 220kV Bus 1 & 220kV Bus 2 shutdown together (Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II, 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sayala Line-I, 220kV Bhinmal - Bhinmal Line-II AND 400/220kV ICT-I, 400/220kV ICT-II)"	05/Apr/2024	08:00	06/Apr/2024	18:00		PLANNED	Requested	

821	RQ170578	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MANDOLA(PG)	POWERGRID	D	For 220 KV BUS BAR retrofitment work	05/Apr/2024	08:00	06/Apr/2024	18:00		PLANNED	Requested
822	RQ170700	OCC_217	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SAMBA(PG)	POWERGRID	D	AMP works	03/Apr/2024	09:00	03/Apr/2024	18:00	Kindly Approve.	PLANNED	Requested
823	RQ170682	OCC_217	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KATHAL(PG)	POWERGRID	D	For AMP works	03/Apr/2024	08:00	03/Apr/2024	18:00	Kindly approve	PLANNED	Requested
824	RQ170577	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANDOLA(PG)	POWERGRID	D	For 220 KV BUS BAR retrofitment work	03/Apr/2024	08:00	04/Apr/2024	18:00		PLANNED	Requested
825	RQ171186	OCC_217	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANPUR(PG)	POWERGRID	D	'Dismantling of Hapem make isolator of 425-89B and installation of new isolator	02/Apr/2024	10:00	06/Apr/2024	18:00		PLANNED	Requested
826	RQ170986	OCC_217	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT SOHAWALI(PG)	POWERGRID	D	For implementation of Protection Circular	02/Apr/2024	10:00	02/Apr/2024	18:00		PLANNED	Requested
827	RQ171253	OCC_217	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KANPUR(PG)	POWERGRID	D	'Protection scheme modification as per released IOM's & to repeat Bushing Tan Delta as per CC-RLA committee recommendation	02/Apr/2024	10:00	02/Apr/2024	18:00		PLANNED	Requested
828	RQ171239	OCC_217	bbmb_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT PANIPAT(BB)	POWERGRID	D	Half Yearly Mtc..	02/Apr/2024	08:00	02/Apr/2024	18:00		PLANNED	Requested
829	RQ170701	OCC_217	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SAMBA(PG)	POWERGRID	D	AMP works	01/Apr/2024	09:00	01/Apr/2024	18:00	Kindly Approve.	PLANNED	Requested
830	RQ170581	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAWANA(DV)	POWERGRID	D	attending leakges from oltc	01/Apr/2024	08:00	02/Apr/2024	18:00		PLANNED	Requested
831	RQ170579	OCC_217	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MANDOLA(PG)	POWERGRID	D	For 220 KV BUS BAR retrofitment work	01/Apr/2024	08:00	02/Apr/2024	18:00		PLANNED	Requested
832	RQ171711	OCC_217	slidcv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAWANA(DV)	DTL	D	Tan Delta testing of ICT Winding,bushings and related CT, I/C and Bay	23/Apr/2024	09:30	23/Apr/2024	17:00		PLANNED	Requested
833	RQ171134	OCC_217	slidcv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT MUNDKA(DV)	DTL	D	Tan Delta testing of transformer and 220KV incomer	22/Apr/2024	10:00	22/Apr/2024	15:00		PLANNED	Requested
834	RQ171133	OCC_217	slidcv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT MUNDKA(DV)	DTL	D	Tan Delta testing of transformer and 220KV incomer	20/Apr/2024	10:00	20/Apr/2024	15:00		PLANNED	Requested
835	RQ171144	OCC_217	slidcv_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BANNOLI(DV)	DTL	D	For Transformer Testings and Annual Maintenance as per PMS.	11/Apr/2024	09:30	11/Apr/2024	17:30		PLANNED	Requested
836	RQ171143	OCC_217	slidcv_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BANNOLI(DV)	DTL	D	For Transformer Testings and Annual Maintenance as per PMS.	09/Apr/2024	09:30	09/Apr/2024	17:30		PLANNED	Requested
837	RQ170358	OCC_217	cpcc1_sd	TRANSFORMER	400/33 KV 550 MVA ICT 1 AT BIKANER_2 (PBTSL)	PBTSL	D	For Testing & Commissioning of TBC bay in 220KV side	21/Apr/2024	17:00	24/Apr/2024	23:00		PLANNED	Requested
838	RQ170892	OCC_217	slidcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NAKODAR(PSG)	PSSTCL	D	Periodic Maintenance	10/Apr/2024	08:00	10/Apr/2024	18:00		PLANNED	Requested
839	RQ170891	OCC_217	slidcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAKHU(PS)	PSSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	10/Apr/2024	08:00	10/Apr/2024	18:00		PLANNED	Requested
840	RQ170889	OCC_217	slidcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAKHU(PS)	PSSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	08/Apr/2024	08:00	08/Apr/2024	18:00		PLANNED	Requested
841	RQ170893	OCC_217	slidcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT NAKODAR(PSG)	PSSTCL	D	Periodic Maintenance	03/Apr/2024	08:00	03/Apr/2024	18:00		PLANNED	Requested
842	RQ170895	OCC_217	slidcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MUKTSAR(PS)	PSSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	01/Apr/2024	08:00	01/Apr/2024	18:00		PLANNED	Requested
843	RQ170949	OCC_217	slidcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT RAJPURA(PS)	PSSTCL	D	Annual maintenance/protection testing of ICT and its related equipments.	01/Apr/2024	08:00	03/Apr/2024	18:00	Shutdown required of ICT, ICT bays (HV, LV & Tie)	PLANNED	Requested
844	RQ170890	OCC_217	slidcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAKHU(PS)	PSSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	01/Apr/2024	08:00	01/Apr/2024	18:00		PLANNED	Requested
845	RQ171095	OCC_217	indigrd_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT SOHNA ROAD (GPTL)	GPTL	D	AMP Work, Dia to be kept Open, along with associated Bay (Bay-410,411 and 205)	08/Apr/2024	08:00	08/Apr/2024	20:00		PLANNED	Requested
846	RQ171238	OCC_217	bbmb_sd	TRANSFORMER	400/220 KV 450 MVA ICT 1 AT PANIPAT(BB)	BBMB	D	Half yearly mtc	01/Apr/2024	08:00	01/Apr/2024	18:00		PLANNED	Requested
847	RQ171116	OCC_217	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 2 AT PITHORAGARH(PG)	POWERGRID	D	To facilitate 220kV & 132kV Bus S/D at Pithoragarh(PG) due to SMT bus scheme. Actual S/D required on 20.03.2024	01/Apr/2024	10:00	01/Apr/2024	18:00		PLANNED	Requested
848	RQ171117	OCC_217	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 1 AT PITHORAGARH(PG)	POWERGRID	D	To facilitate 220kV & 132kV Bus S/D at Pithoragarh(PG) due to SMT bus scheme. Actual S/D required on 20.03.2024	01/Apr/2024	10:00	01/Apr/2024	18:00		PLANNED	Requested
849	RQ170947	OCC_217	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-2	PSSTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 120 to 130	30/Apr/2024	08:00	30/Apr/2024	18:00		PLANNED	Requested
850	RQ170940	OCC_217	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MEHAL-KALAN(PS) (PSTCL) CKT-2	PSSTCL	D	Jumper tightening, tree cutting & ground mtc. etc between TN 1 to 20	29/Apr/2024	08:00	29/Apr/2024	18:00		PLANNED	Requested
851	RQ170939	OCC_217	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MEHAL-KALAN(PS) (PSTCL) CKT-1	PSSTCL	D	Jumper tightening, tree cutting & ground mtc. etc between TN 1 to 20	25/Apr/2024	08:00	25/Apr/2024	18:00		PLANNED	Requested
852	RQ171236	OCC_217	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BARNALA(BB)-LEHRAMOHABBAT(PS) (PSTCL) CKT-1	PSSTCL	D	Maintenance of transmission Line	23/Apr/2024	08:00	23/Apr/2024	18:00		PLANNED	Requested
853	RQ170938	OCC_217	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-BADNI KALAN(PS) (PSTCL) CKT-1	PSSTCL	D	Jumper tightening, tree cutting & ground mtc. etc between TN 54 to 70	22/Apr/2024	08:00	22/Apr/2024	18:00		PLANNED	Requested
854	RQ170944	OCC_217	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-2	PSSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	18/Apr/2024	08:00	18/Apr/2024	18:00		PLANNED	Requested
855	RQ170942	OCC_217	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-AJITWAL(PS) (PSTCL) CKT-1	PSSTCL	D	Jumper tightening, tree cutting & ground mtc. etc between TN 42 to 60	18/Apr/2024	08:00	18/Apr/2024	18:00		PLANNED	Requested

856	RQ170716	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AMRITSAR(PG)-KHASHA(PS) (PSTCL) CKT-2	PSTCL	D	For AMP of line equipment's	17/Apr/2024	10:00	17/Apr/2024	15:00	Kindly Approve.	PLANNED	Requested
857	RQ171235	OCC_217	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BARNALA(BB)-LEHRAMOHABBAT(PS) (PSTCL) CKT-1	PSTCL	D	Maintenance of transmission Line	16/Apr/2024	08:00	16/Apr/2024	18:00		PLANNED	Requested
858	RQ170715	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AMRITSAR(PG)-KHASHA(PS) (PSTCL) CKT-1	PSTCL	D	For AMP of line equipment's	15/Apr/2024	10:00	15/Apr/2024	15:00	Kindly Approve.	PLANNED	Requested
859	RQ170932	OCC_217	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-DORAH(A)(PS) (PSTCL) CKT-1	PSTCL	D	Jumper tightening, tree cutting & ground mtc. etc between TN 1 to 20	15/Apr/2024	08:00	15/Apr/2024	18:00		PLANNED	Requested
860	RQ170946	OCC_217	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHAL(PS) (PS) CKT-1	PSTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 120 to 130	15/Apr/2024	08:00	15/Apr/2024	18:00		PLANNED	Requested
861	RQ170930	OCC_217	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-LALTOKALAN(PS) (PSTCL) CKT-2	PSTCL	D	Jumper tightening, tree cutting & ground mtc. etc between TN 1 to 5	12/Apr/2024	08:00	12/Apr/2024	18:00		PLANNED	Requested
862	RQ171168	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PS) (PSTCL) CKT-3	PSTCL	D	For Bus Bar Relay testing of 220 kv Bus-2	12/Apr/2024	08:00	12/Apr/2024	18:00	Kindly approve	PLANNED	Requested
863	RQ171167	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PS) (PSTCL) CKT-1	PSTCL	D	For Bus Bar Relay testing of 220 kv Bus-1	11/Apr/2024	08:00	11/Apr/2024	18:00	Kindly approve	PLANNED	Requested
864	RQ171208	OCC_217	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(BB)-BUTARI(PS) (PSTCL) CKT-1	PSTCL	D	Half yearly mtc	09/Apr/2024	08:00	09/Apr/2024	18:00		PLANNED	Requested
865	RQ170943	OCC_217	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	09/Apr/2024	08:00	09/Apr/2024	18:00		PLANNED	Requested
866	RQ170929	OCC_217	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-LALTOKALAN(PS) (PSTCL) CKT-1	PSTCL	D	Jumper tightening, tree cutting & ground mtc. etc between TN 1 to 5	08/Apr/2024	08:00	08/Apr/2024	18:00		PLANNED	Requested
867	RQ170928	OCC_217	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PAKHOWAL(PS)-LUDHIANA(PG) (PSTCL) CKT-1	PSTCL	D	Jumper tightening, tree cutting & ground mtc. etc between TN 5 to 20	04/Apr/2024	08:00	04/Apr/2024	18:00		PLANNED	Requested
868	RQ171206	OCC_217	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(BB)-ALAWALPUR(PS) (PSTCL) CKT-1	PSTCL	D	Half yearly mtc	03/Apr/2024	08:00	03/Apr/2024	18:00		PLANNED	Requested
869	RQ170931	OCC_217	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAGRAON(PS)-LUDHIANA(PG) (PSTCL) CKT-1	PSTCL	D	Jumper tightening, tree cutting & ground mtc. etc between TN 1 to 20	01/Apr/2024	08:00	01/Apr/2024	18:00		PLANNED	Requested
870	RQ170941	OCC_217	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PS) (PSTCL) CKT-3	PSTCL	D	Jumper tightening, tree cutting & ground mtc. etc between tower No. 1 to 3.	01/Apr/2024	08:00	01/Apr/2024	18:00		PLANNED	Requested
871	RQ171224	OCC_217	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-HISSAR IA(HV) (HVPNL) CKT-1	HVPNL	D	Half yearly mtc	29/Apr/2024	08:00	29/Apr/2024	18:00		PLANNED	Requested
872	RQ170676	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-RAILWAYHR(RLY) (HVPNL) CKT-2	HVPNL	D	AMP of Line Equipments	23/Apr/2024	08:00	23/Apr/2024	18:00	Kindly approve	PLANNED	Requested
873	RQ171222	OCC_217	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-JINDAL STEEL(HR) (HVPNL) CKT-1	HVPNL	D	Half yearly mtc	22/Apr/2024	08:00	22/Apr/2024	18:00		PLANNED	Requested
874	RQ171232	OCC_217	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI(HV)-BHIWANI(BB) (HVPNL) CKT-1	HVPNL	D	Half yearly mtc	17/Apr/2024	08:00	17/Apr/2024	18:00		PLANNED	Requested
875	RQ170675	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-RAILWAYHR(RLY) (HVPNL) CKT-1	HVPNL	D	AMP of Line Equipments	16/Apr/2024	08:00	16/Apr/2024	18:00	Kindly approve	PLANNED	Requested
876	RQ171213	OCC_217	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPATTH(HV)-PANIPAT(BB) (HVPNL) CKT-4	HVPNL	D	Half yearly mtc	09/Apr/2024	08:00	09/Apr/2024	18:00		PLANNED	Requested
877	RQ171223	OCC_217	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-HISSAR IA(HV) (BBMB) CKT-2	BBMB	D	Half Yearly Mtc..	29/Apr/2024	08:00	29/Apr/2024	18:00		PLANNED	Requested
878	RQ170840	OCC_217	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	BBMB	D	For Quarterly maintenance work	25/Apr/2024	08:00	25/Apr/2024	18:00		PLANNED	Requested
879	RQ171198	OCC_217	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-CHARKHI DADRI (BB) CKT-1	BBMB	D	Jungle cleaning/tree trimming/ nest removing.	25/Apr/2024	08:00	26/Apr/2024	18:00		PLANNED	Requested
880	RQ170945	OCC_217	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-2	BBMB	D	Patrolling of line alongwith Tree trimming and Jumper tightening	24/Apr/2024	08:00	24/Apr/2024	18:00		PLANNED	Requested
881	RQ170839	OCC_217	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	BBMB	D	For Quarterly maintenance work	24/Apr/2024	08:00	24/Apr/2024	18:00		PLANNED	Requested
882	RQ171205	OCC_217	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-2	BBMB	D	General Mtc. of line and Substation Equipment	24/Apr/2024	08:00	25/Apr/2024	18:00		PLANNED	Requested
883	RQ171237	OCC_217	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR-GANGUWAL (BB) CKT-1	BBMB	D	For attending Hot Point at Isolator No. 208 Bus side.	24/Apr/2024	08:00	24/Apr/2024	18:00		PLANNED	Requested
884	RQ171212	OCC_217	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(BB)-JAMSHER(PS) (BB) CKT-2	BBMB	D	Half Yearly Mtc..	23/Apr/2024	08:00	23/Apr/2024	18:00		PLANNED	Requested
885	RQ171233	OCC_217	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BARNALA(PS)-BARNALA(BB) (BBMB) CKT-1	BBMB	D	Half yearly mtc	22/Apr/2024	08:00	22/Apr/2024	18:00		PLANNED	Requested
886	RQ171200	OCC_217	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-2	BBMB	D	Half yearly Mtc.	22/Apr/2024	08:00	22/Apr/2024	18:00		PLANNED	Requested
887	RQ171220	OCC_217	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DELHI RR(BB)-NARELA(DV) (BBMB) CKT-2	BBMB	D	Half Yearly Mtc..	21/Apr/2024	08:00	21/Apr/2024	18:00		PLANNED	Requested
888	RQ171211	OCC_217	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(BB)-JAMSHER(PS) (BB) CKT-1	BBMB	D	Half yearly mtc	20/Apr/2024	08:00	20/Apr/2024	18:00		PLANNED	Requested

889	RQ171226	OCC_217	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-CHARKHI DADRI (BB) CKT-1	BBMB	D	Half yearly mtc	20/Apr/2024	08:00	20/Apr/2024	18:00		PLANNED	Requested	
890	RQ171210	OCC_217	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-JAMALPUR (BB) CKT-2	BBMB	D	Half yearly mtc	19/Apr/2024	08:00	19/Apr/2024	18:00		PLANNED	Requested	
891	RQ171195	OCC_217	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-2	BBMB	D	Yearly mtc. pf sub-station equipment installed in each bay & Half yearly mtc at Jalandhar end.	19/Apr/2024	08:00	19/Apr/2024	18:00		PLANNED	Requested	
892	RQ170833	OCC_217	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-CHIRAWA(RS) (BB) CKT-1	BBMB	D	For Quarterly maintenance work	18/Apr/2024	08:00	18/Apr/2024	18:00		PLANNED	Requested	
893	RQ171207	OCC_217	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DASUYA(P)-JALANDHAR(BB) (BBMB) CKT-2	BBMB	D	Half Yearly Mtc..	16/Apr/2024	08:00	16/Apr/2024	18:00		PLANNED	Requested	
894	RQ171216	OCC_217	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-2	BBMB	D	Half Yearly Mtc..	16/Apr/2024	08:00	16/Apr/2024	18:00		PLANNED	Requested	
895	RQ171215	OCC_217	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-1	BBMB	D	Half yearly mtc	15/Apr/2024	08:00	15/Apr/2024	18:00		PLANNED	Requested	
896	RQ171234	OCC_217	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BARNALA(P)-SANGRUR(BB) (BBMB) CKT-1	BBMB	D	Half Yearly Mtc..	15/Apr/2024	08:00	15/Apr/2024	18:00		PLANNED	Requested	
897	RQ171229	OCC_217	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI-SAMAYPUR (BB) CKT-1	BBMB	D	Half yearly mtc	12/Apr/2024	08:00	12/Apr/2024	18:00		PLANNED	Requested	
898	RQ171217	OCC_217	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-KURUKSHETRA (BB) CKT-1	BBMB	D	Half yearly mtc	12/Apr/2024	08:00	12/Apr/2024	18:00		PLANNED	Requested	
899	RQ171227	OCC_217	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH-CHARKHI DADRI (BB) CKT-1	BBMB	D	Half Yearly Mtc..	11/Apr/2024	08:00	11/Apr/2024	18:00		PLANNED	Requested	
900	RQ171219	OCC_217	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DELHI RR(BB)-NARELA(DV) (BBMB) CKT-1	BBMB	D	Half yearly mtc	10/Apr/2024	08:00	10/Apr/2024	18:00		PLANNED	Requested	
901	RQ171225	OCC_217	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-HISSAR (BB) CKT-2	BBMB	D	Half yearly mtc	10/Apr/2024	08:00	10/Apr/2024	18:00		PLANNED	Requested	
902	RQ171193	OCC_217	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(P) (BBMB) CKT-2	BBMB	D	Yearly mtc. pf sub-station equipment installed in each bay & maintenance of line.	09/Apr/2024	08:00	09/Apr/2024	18:00		PLANNED	Requested	
903	RQ171202	OCC_217	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-4	BBMB	D	Half yearly Mtc.	08/Apr/2024	08:00	08/Apr/2024	18:00		PLANNED	Requested	
904	RQ171201	OCC_217	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-3	BBMB	D	Half yearly Mtc.	05/Apr/2024	08:00	05/Apr/2024	18:00		PLANNED	Requested	
905	RQ171204	OCC_217	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_L-GANGUWAL (BB) CKT-2	BBMB	D	Half Yearly Mtc..	05/Apr/2024	08:00	05/Apr/2024	18:00		PLANNED	Requested	
906	RQ171192	OCC_217	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(P) (BBMB) CKT-1	BBMB	D	Yearly mtc. pf sub-station equipment installed in each bay.	04/Apr/2024	08:00	04/Apr/2024	18:00		PLANNED	Requested	
907	RQ171203	OCC_217	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_L-GANGUWAL (BB) CKT-1	BBMB	D	Half yearly mtc	02/Apr/2024	08:00	02/Apr/2024	18:00		PLANNED	Requested	
908	RQ171199	OCC_217	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-1	BBMB	D	Half yearly Mtc.	02/Apr/2024	08:00	02/Apr/2024	18:00		PLANNED	Requested	
909	RQ171194	OCC_217	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-1	BBMB	D	Yearly mtc. pf sub-station equipment installed in each bay & Half yearly mtc at Jalandhar end.	02/Apr/2024	08:00	02/Apr/2024	18:00		PLANNED	Requested	
910	RQ171209	OCC_217	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-JAMALPUR (BB) CKT-1	BBMB	D	Maintenance of Sub-Station Equipments	01/Apr/2024	08:00	01/Apr/2024	18:00		PLANNED	Requested	
911	RQ170003	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2		D	For attending S/D nature defects	27/Apr/2024	08:00	27/Apr/2024	18:00	A/R of Kankroli-Zerda CKT to be kept in non Auto mode	PLANNED	Requested	
912	RQ169999	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1		D	For attending S/D nature defects	26/Apr/2024	08:00	26/Apr/2024	18:00	A/R of Anta-Bhilwara CK2 to be kept in non Auto mode	PLANNED	Requested	
913	RQ170013	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-KUKAS(RS) (RS) CKT-1		D	AR RETROFITMENT WORK	23/Apr/2024	09:00	23/Apr/2024	18:00		PLANNED	Requested	
914	RQ170012	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-I.G.NAGAR(RS) (PG) CKT-1		D	AR RETROFITMENT WORK	16/Apr/2024	09:00	16/Apr/2024	18:00		PLANNED	Requested	
915	RQ170009	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-BAGRU(RS) (PG) CKT-1		D	AR RETROFITMENT WORK	15/Apr/2024	09:00	15/Apr/2024	18:00		PLANNED	Requested	
916	RQ170011	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-2		D	AR RETROFITMENT WORK	13/Apr/2024	09:00	13/Apr/2024	18:00		PLANNED	Requested	
917	RQ170037	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2		D	For attending S/D nature defects	12/Apr/2024	09:00	12/Apr/2024	18:00	Insertion of Glass disc	PLANNED	Requested	
918	RQ170041	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SUNBRIGHT SL_FGARH_PG (RSBPL)-FATEHGARH_III(PG) (RENEW SUN BRIGHT (RSBPL)) CKT-1		D	For AMP works	11/Apr/2024	15:00	11/Apr/2024	23:59		PLANNED	Requested	
919	RQ170036	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1		D	For attending S/D nature defects	11/Apr/2024	09:00	11/Apr/2024	18:00	Polymer replacement & insertion of glass disc	PLANNED	Requested	
920	RQ170033	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KHARA(UP)-SAHARANPUR(PG) (UP) CKT-1		D	AMP work	11/Apr/2024	08:00	11/Apr/2024	18:00		PLANNED	Requested	
921	RQ170021	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-2		D	For AMP works	10/Apr/2024	15:00	10/Apr/2024	23:59		PLANNED	Requested	

922	RQ170017	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DUNI(RS)-JAIPUR SOUTH(PG) (RS) CKT-1		D	AMP of Line Side Equipment	10/Apr/2024	09:00	10/Apr/2024	17:00		PLANNED	Requested	
923	RQ170035	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NANAUTA(UP)-SAHARANPUR(PG) (UP) CKT-1		D	AMP work	10/Apr/2024	08:00	10/Apr/2024	18:00		PLANNED	Requested	
924	RQ170020	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-1		D	For AMP works	09/Apr/2024	15:00	09/Apr/2024	23:59		PLANNED	Requested	
925	RQ170030	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-SEZ/JAIPUR(RS) (RS) CKT-1		D	AMP of Line Side Equipment	09/Apr/2024	09:00	09/Apr/2024	17:00		PLANNED	Requested	
926	RQ170042	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAHARANPUR(PG)-SAHARANPUR(UP) (UP) CKT-1		D	AMP work	09/Apr/2024	08:00	09/Apr/2024	18:00		PLANNED	Requested	
927	RQ170019	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-AHEJ3L PSS HB_FGRAH_PG (AHEJ3L) (AHEJ3L) CKT-1		D	For AMP works	08/Apr/2024	15:00	08/Apr/2024	23:59		PLANNED	Requested	
928	RQ170032	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-VATIKA(RS) (RS) CKT-2		D	AMP of Line Side Equipment	08/Apr/2024	09:00	08/Apr/2024	17:00		PLANNED	Requested	
929	RQ170043	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAHARANPUR(PG)-SHAMLI(UP) (UP) CKT-1		D	AMP work	08/Apr/2024	08:00	08/Apr/2024	18:00		PLANNED	Requested	
930	RQ170018	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-AHEJ2L PSS HB_FGRAH_PG (AHEJ2L) (AHEJ2L) CKT-1		D	For AMP works	07/Apr/2024	15:00	07/Apr/2024	23:59		PLANNED	Requested	
931	RQ170031	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-VATIKA(RS) (RS) CKT-1		D	AMP of Line Side Equipment	06/Apr/2024	09:00	06/Apr/2024	17:00		PLANNED	Requested	
932	RQ170028	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-CHAKSU(RS) (RS) CKT-1		D	AMP of Line Side Equipment	05/Apr/2024	09:00	05/Apr/2024	17:00		PLANNED	Requested	
933	RQ170029	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-GONER(RS) (RS) CKT-1		D	AMP of Line Side Equipment	04/Apr/2024	09:00	04/Apr/2024	17:00		PLANNED	Requested	
934	RQ170038	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1		D	For attending S/D nature defects	04/Apr/2024	09:00	04/Apr/2024	18:00	Polymer replacement & insertion of glass disc	PLANNED	Requested	
935	RQ170010	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-1		D	AR RETROFITMENT WORK	03/Apr/2024	09:00	03/Apr/2024	18:00		PLANNED	Requested	
936	RQ170014	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-KUNDA KI DHANI(RS) (RS) CKT-1		D	AR RETROFITMENT WORK	02/Apr/2024	09:00	02/Apr/2024	18:00		PLANNED	Requested	
937	RQ170025	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-EDEN SL_FGRAH_PG (ERCPL) (EDEN) (ERCPL) CKT-1		D	For AMP works	01/Apr/2024	15:00	01/Apr/2024	23:59		PLANNED	Requested	
938	RQ170022	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-ASEJOL_HB FTGH2 (ASEJOL) (ASEJOL) CKT-1		D	For AMP works	01/Apr/2024	15:00	01/Apr/2024	23:59		PLANNED	Requested	
939	RQ170024	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-DEVIKOT SL_FTGH2 (NTPC_DEVIKOT) (NTPC_DEVIKOT) CKT-1		D	For AMP works	01/Apr/2024	15:00	01/Apr/2024	23:59		PLANNED	Requested	
940	RQ170027	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-RENEW_JHARKHAND 3 SL_FGARH_PG (RSEJ3PL) (RSEJ3PL) CKT-1		D	For AMP works	01/Apr/2024	15:00	01/Apr/2024	23:59		PLANNED	Requested	
941	RQ170040	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SOLARURJA SL_FGARH_PG (RSUPL)-FATEHGARH_III(PG) (RENEW SOLAR URJA) (RSUPL) CKT-1		D	For AMP works	01/Apr/2024	15:00	01/Apr/2024	23:59		PLANNED	Requested	
942	RQ170026	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-RENEW SUNWAVE SL_FGARH_PG (RSWPL) (RENEW SUN WAVE) (RSWPL) CKT-1		D	For AMP works	01/Apr/2024	15:00	01/Apr/2024	23:59		PLANNED	Requested	
943	RQ170023	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-ASEJOL_HB FTGH2 (ASEJOL) (ASEJOL) CKT-2		D	For AMP works	01/Apr/2024	15:00	01/Apr/2024	23:59		PLANNED	Requested	
944	RQ170000	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1		C	NHAI DIVERSION WORK	01/Apr/2024	08:00	10/Apr/2024	18:00	Timely requirement of S/D	PLANNED	Requested	
945	RQ170004	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2		C	NHAI DIVERSION WORK	01/Apr/2024	08:00	10/Apr/2024	18:00	Timely requirement of S/D	PLANNED	Requested	
946	RQ170008	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAWAIMADHOPUR(RS) (PG) CKT-1		C	NHAI DIVERSION WORK	01/Apr/2024	08:00	10/Apr/2024	18:00	Timely requirement of S/D	PLANNED	Requested	
947	RQ170007	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1		C	NHAI DIVERSION WORK	01/Apr/2024	08:00	10/Apr/2024	18:00	Timely requirement of S/D	PLANNED	Requested	

948	RQ170039	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1		C	NHAI DIVERSION WORK	01/Apr/2024	08:00	10/Apr/2024	18:00	Timely requirement of S/D	PLANNED	Requested	
949	RQ170015	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-HSIIDC BAWAL(HV) (HVPNL) CKT-1		C	FOR NCRTC DIVERSION WORK	01/Apr/2024	08:00	10/Apr/2024	19:00		PLANNED	Requested	
950	RQ170016	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-MAU(HV) (HVPNL) CKT-1		C	FOR NCRTC DIVERSION WORK	01/Apr/2024	08:00	10/Apr/2024	19:00		PLANNED	Requested	
951	RQ170002	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1		D	Shutdown required for OPGW replacement works in River crossing Longer Spans from TN-25 to TN-26 (818mtr) and TN-94 to TN-95 (808mtr)	01/Apr/2024	08:00	02/Apr/2024	18:00	NROSS Package: Shutdown Required for OPGW replacement works in River Crossing Longer Spans	PLANNED	Requested	
952	RQ170006	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2		D	Shutdown required for OPGW replacement works in River crossing Longer Spans from TN-25 to TN-26 (818mtr) and TN-94 to TN-95 (808mtr)	01/Apr/2024	08:00	02/Apr/2024	18:00	NROSS Package: Shutdown Required for OPGW replacement works in River Crossing Longer Spans	PLANNED	Requested	
953	RQ170034	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MEERUT(PG)-SIMBHOLI(UP) (PG) CKT-1		D	For Tightening of Terminal Equipment considering summer season	01/Apr/2024	08:00	01/Apr/2024	18:00		PLANNED	Requested	
954	RQ170001	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1		D	Live line OPGW installation works under NROSS package	01/Apr/2024	08:00	30/Apr/2024	18:00	Non-auto, required for Live line OPGW installation works	PLANNED	Requested	
955	RQ170005	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2		D	Live line OPGW installation works under NROSS package	01/Apr/2024	08:00	30/Apr/2024	18:00	Non-auto, required for Live line OPGW installation works	PLANNED	Requested	
956	RQ170836	OCC_217	slcds_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BADARPUR(NT)-ALWAR MIA(RS) (RS) CKT-1	RRVPNL	D	For Bay / Line maintenance & tree trimming work	27/Apr/2024	08:00	28/Apr/2024	18:00		PLANNED	Requested	
957	RQ170454	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-SAYLA(RS) (RS) CKT-2	RRVPNL	D	"For 220kV side IPS tube erection work from 220kV Bus-1 (89A isolator) to Circuit breaker (212 52) -under S5-95 package - 220kV Bus 1 & 220kV Bus 2 shutdown together (Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II, 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sayala Line-I, 220kV Bhinmal - Bhinmal Line-II AND 400/220kV ICT-I, 400/220kV ICT-II)"	15/Apr/2024	09:00	15/Apr/2024	20:00		PLANNED	Requested	
958	RQ170457	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-BHINMAL(RS) (RS) CKT-1	RRVPNL	D	"For 220kV side IPS tube erection work from 220kV Bus-1 (89A isolator) to Circuit breaker (212 52) -under S5-95 package - 220kV Bus 1 & 220kV Bus 2 shutdown together (Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II, 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sayala Line-I, 220kV Bhinmal - Bhinmal Line-II AND 400/220kV ICT-I, 400/220kV ICT-II)"	15/Apr/2024	09:00	15/Apr/2024	20:00		PLANNED	Requested	
959	RQ170453	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-SAYLA(RS) (RS) CKT-1	RRVPNL	D	"For 220kV side IPS tube erection work from 220kV Bus-1 (89A isolator) to Circuit breaker (212 52) -under S5-95 package - 220kV Bus 1 & 220kV Bus 2 shutdown together (Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II, 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sayala Line-I, 220kV Bhinmal - Bhinmal Line-II AND 400/220kV ICT-I, 400/220kV ICT-II)"	15/Apr/2024	09:00	15/Apr/2024	20:00		PLANNED	Requested	
960	RQ170458	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-BHINMAL(RS) (RS) CKT-2	RRVPNL	D	"For 220kV side IPS tube erection work from 220kV Bus-1 (89A isolator) to Circuit breaker (212 52) -under S5-95 package - 220kV Bus 1 & 220kV Bus 2 shutdown together (Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II, 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sayala Line-I, 220kV Bhinmal - Bhinmal Line-II AND 400/220kV ICT-I, 400/220kV ICT-II)"	15/Apr/2024	09:00	15/Apr/2024	20:00		PLANNED	Requested	

961	RQ170455	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-SIROHI(RS) (RS) CKT-1	RRVPNL	D	"For 220kV side IPS tube erection work from 220kV Bus-1 (89A Isolator) to Circuit breaker (212 52) -under SS-95 package - 220kV Bus 1 & 220kV Bus 2 shutdown together (Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II , 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sayala Line-I, 220kV Bhinmal - Bhinmal Line-II AND 400/220kV ICT-I, 400/220kV ICT-II)"	15/Apr/2024	09:00	15/Apr/2024	20:00			PLANNED	Requested	
962	RQ170456	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-SANCHORE(RS) (RS) CKT-1	RRVPNL	D	"For 220kV side IPS tube erection work from 220kV Bus-1 (89A Isolator) to Circuit breaker (212 52) -under SS-95 package - 220kV Bus 1 & 220kV Bus 2 shutdown together (Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II , 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sayala Line-I, 220kV Bhinmal - Bhinmal Line-II AND 400/220kV ICT-I, 400/220kV ICT-II)"	15/Apr/2024	09:00	15/Apr/2024	20:00			PLANNED	Requested	
963	RQ170520	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DUNI(RS)-KOTA(PG) (RS) CKT-1	RRVPNL	D	AMP works of Line Bay equipments	10/Apr/2024	08:00	10/Apr/2024	18:00			PLANNED	Requested	
964	RQ170518	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTA(PG)-KTPS(RVUN) (RS) CKT-2	RRVPNL	D	Taking oil sample of Current transformer	09/Apr/2024	08:00	09/Apr/2024	18:00			PLANNED	Requested	
965	RQ170517	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTA(PG)-KTPS(RVUN) (RS) CKT-1	RRVPNL	D	Taking oil sample of Current transformer	08/Apr/2024	08:00	08/Apr/2024	18:00			PLANNED	Requested	
966	RQ170449	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-SAYLA(RS) (RS) CKT-1	RRVPNL	C	"For Stringing-Bay Extension work -under SS-95 package - 220kV Bus 1 & 220kV Bus 2 shutdown together (Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II , 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sayala Line-I, 220kV Bhinmal - Bhinmal Line-II AND 400/220kV ICT-I, 400/220kV ICT-II)"	05/Apr/2024	08:00	06/Apr/2024	18:00			PLANNED	Requested	
967	RQ170448	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-SANCHORE(RS) (RS) CKT-1	RRVPNL	C	"For Stringing-Bay Extension work -under SS-95 package - 220kV Bus 1 & 220kV Bus 2 shutdown together (Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II , 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sayala Line-I, 220kV Bhinmal - Bhinmal Line-II AND 400/220kV ICT-I, 400/220kV ICT-II)"	05/Apr/2024	08:00	06/Apr/2024	18:00			PLANNED	Requested	
968	RQ170446	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-BHINMAL(RS) (RS) CKT-1	RRVPNL	C	"For Stringing-Bay Extension work -under SS-95 package - 220kV Bus 1 & 220kV Bus 2 shutdown together (Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II , 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sayala Line-I, 220kV Bhinmal - Bhinmal Line-II AND 400/220kV ICT-I, 400/220kV ICT-II)"	05/Apr/2024	08:00	06/Apr/2024	18:00			PLANNED	Requested	
969	RQ170447	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-BHINMAL(RS) (RS) CKT-2	RRVPNL	C	"For Stringing-Bay Extension work -under SS-95 package - 220kV Bus 1 & 220kV Bus 2 shutdown together (Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II , 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sayala Line-I, 220kV Bhinmal - Bhinmal Line-II AND 400/220kV ICT-I, 400/220kV ICT-II)"	05/Apr/2024	08:00	06/Apr/2024	18:00			PLANNED	Requested	
970	RQ170451	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-SIROHI(RS) (RS) CKT-1	RRVPNL	C	"For Stringing-Bay Extension work -under SS-95 package - 220kV Bus 1 & 220kV Bus 2 shutdown together (Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II , 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sayala Line-I, 220kV Bhinmal - Bhinmal Line-II AND 400/220kV ICT-I, 400/220kV ICT-II)"	05/Apr/2024	08:00	06/Apr/2024	18:00			PLANNED	Requested	

971	RQ170450	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-SAYLA(RS) (RS) CKT-2	RRVPL	C	"For Stringing-Bay Extension work -under SS-95 package - 220kV Bus 1 & 220kV Bus 2 shutdown together (Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II , 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sayala Line-I, 220kV Bhinmal - Bhinmal Line-II AND 400/220kV ICT-I, 400/220kV ICT-III)"	05/Apr/2024	08:00	06/Apr/2024	18:00		PLANNED	Requested
972	RQ170875	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(P)-UDHAMPUR(PDD) (PDD) CKT-1	PDD JK	D	SD required for Peak replacement work at Loc -23 of 220KV D/C Kishnepur- Sarma Line crossing from above.	26/Apr/2024	09:00	26/Apr/2024	18:00	kindly approve.	PLANNED	Requested
973	RQ170844	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-BARN(JK) (PDD JK) CKT-2	PDD JK	C	"S/D required to provide safety clearance for stringing of 400KV Dulhasti kishenpur -II which crossing 220KV Kishenpur-Barn 1 & 2 at Loc No 5/0 to 6/0. S/D. 400KV Dulhasti Kishenpur -II is a Double circuit Line but stringing is done on one circuit only. Award has been placed for stringing on Circuit 2. under evacuation of Power from Pakaldul HEP in Chenab Valley HEPs."	16/Apr/2024	08:00	20/Apr/2024	18:00	Under construction head, Kindly approve	PLANNED	Requested
974	RQ170843	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-BARN(JK) (PDD JK) CKT-1	PDD JK	C	"S/D required to provide safety clearance for stringing of 400KV Dulhasti kishenpur -II which crossing 220KV Kishenpur-Barn 1 & 2 at Loc No 5/0 to 6/0. S/D. 400KV Dulhasti Kishenpur -II is a Double circuit Line but stringing is done on one circuit only. Award has been placed for stringing on Circuit 2. under evacuation of Power from Pakaldul HEP in Chenab Valley HEPs."	16/Apr/2024	08:00	20/Apr/2024	18:00	Under construction head, Kindly approve	PLANNED	Requested
975	RQ170853	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-BARN(JK) (PDD JK) CKT-2	PDD JK	C	Non auto is required to carryout jumpering and installation of spacers in the under construction 400KV Dulhasti kishenpur -II for power line crossing in the span of 5/0 to 6/0.	16/Apr/2024	08:00	20/Apr/2024	18:00	Under construction head, Kindly approve	PLANNED	Requested
976	RQ170852	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-BARN(JK) (PDD JK) CKT-1	PDD JK	C	Non auto is required to carryout jumpering and installation of spacers in the under construction 400KV Dulhasti kishenpur -II for power line crossing in the span of 5/0 to 6/0.	16/Apr/2024	08:00	20/Apr/2024	18:00	Under construction head, Kindly approve	PLANNED	Requested
977	RQ170872	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PG) (PG) CKT-2	POWERGRID	D	SD required for Peak replacement work at Loc -23	26/Apr/2024	09:00	26/Apr/2024	18:00	kindly approve	PLANNED	Requested
978	RQ170871	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PG) (PG) CKT-1	POWERGRID	D	SD required for Peak replacement work at Loc -23	26/Apr/2024	09:00	26/Apr/2024	18:00	kindly approve	PLANNED	Requested
979	RQ171125	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENGANGA(NH)-WAGOORA(PG) (PG) CKT-1	POWERGRID	D	SD required for rectification of shutdown nature defects.	26/Apr/2024	09:00	26/Apr/2024	18:00	Kindly Approve.	PLANNED	Requested
980	RQ170834	OCC_217	slclrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LALSOTE(RS)-DAUSA(RS) (PG) CKT-1	POWERGRID	D	Quarterly Maintenance work	26/Apr/2024	08:00	26/Apr/2024	18:00		PLANNED	Requested
981	RQ170745	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-PAMPOR(PDD) (PG) CKT-1	POWERGRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	25/Apr/2024	09:00	25/Apr/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Requested
982	RQ170830	OCC_217	slclrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAWAIMADHOPUR(RS)-DAUSA(RS) (PG) CKT-1	POWERGRID	D	Quarterly Maintenance work	25/Apr/2024	08:00	25/Apr/2024	18:00		PLANNED	Requested
983	RQ170646	OCC_217	rappc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1	POWERGRID	C	It is proposed for 220KV Anta Line continuous shutdown for three (03) days (25/04/2024 to 27/04/2024) for removing of backup protection relay, panel cutting as per numerical relay, commissioning of numerical relay as per FCN & final testing of relay in field.	25/Apr/2024	08:00	27/Apr/2024	20:00	3 days on daily base or two days on continuous.	PLANNED	Requested
984	RQ171078	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AURARIYA(NT)-SIKANDRA(UP) (PG) CKT-2	POWERGRID	D	AMP work	24/Apr/2024	08:00	24/Apr/2024	18:00		PLANNED	Requested
985	RQ171152	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAMERA_3(NH)-CHAMBA(PG) (PG) CKT-1	POWERGRID	D	For AMP of line equipment's and rectification of shutdown nature defects	23/Apr/2024	09:00	23/Apr/2024	18:00	Kindly Approve.	PLANNED	Requested
986	RQ171153	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAMERA_3(NH)-CHAMBA(PG) (PG) CKT-2	POWERGRID	D	For AMP of line equipment's and rectification of shutdown nature defects	23/Apr/2024	09:00	23/Apr/2024	18:00	Kindly Approve.	PLANNED	Requested
987	RQ170969	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-ALLAHABADREWAR OAD(UP) (PG) CKT-1	POWERGRID	D	AMP work	22/Apr/2024	10:00	22/Apr/2024	18:00		PLANNED	Requested
988	RQ170725	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-NEHRIAN(HP) (PG) CKT-1	POWERGRID	D	A/R NON-AUTO MODE DURING S/D OF JALANDHAR-NEHRIAN-2 FOR TLM WORKS	22/Apr/2024	10:00	25/Apr/2024	18:00	Kindly Approve.	PLANNED	Requested

989	RQ170726	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-NEHRRIAN(HP) (PG) CKT-2	POWERGRID	D	SD required for installation of Disc Insulator	22/Apr/2024	10:00	25/Apr/2024	18:00	Kindly Approve.	PLANNED	Requested
990	RQ170719	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JESSORE(HP)-PONG(BB) (PG) CKT-1	POWERGRID	C	Retrofitting of equipments Panel under Add Cap_Petition No. 712/TT/2020 at Pong end. (TO COMPLETE BALANCE ADD CAP WORK)	20/Apr/2024	10:00	30/Apr/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Requested
991	RQ170744	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-PAMPORE(PDD) (PG) CKT-1	POWERGRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	20/Apr/2024	09:00	20/Apr/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Requested
992	RQ170746	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENGANGA(NH)-WAGOORA(PG) (PG) CKT-2	POWERGRID	D	For AMP of line equipment's	19/Apr/2024	09:00	19/Apr/2024	18:00	Kindly Approve.	PLANNED	Requested
993	RQ170835	OCC_217	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1	POWERGRID	D	Quarterly Maintenance work	18/Apr/2024	08:00	18/Apr/2024	18:00		PLANNED	Requested
994	RQ170248	OCC_217	rappc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1	POWERGRID	C	Udaipur line DS-B, DS-D, and associated jumpers and CB-12 related job	17/Apr/2024	08:00	18/Apr/2024	18:00	220KV BUS-2 Shut down is required with this job	PLANNED	Requested
995	RQ170845	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-1	POWERGRID	C	"S/D required to provide safety clearance for stringing of 400KV Dulhasti Kishenpur -II which crossing 220KV Salal Kishenpur 1 &2 at Loc No 5/0 to 6/0. 400KV Dulhasti Kishenpur -II is a Double circuit Line but stringing is done on one circuit only. Award has been placed for stringing on Circuit 2. under evacuation of Power from Pakaldul HEP in Chenab Valley HEPs."	16/Apr/2024	08:00	20/Apr/2024	18:00	Under construction head, Kindly approve	PLANNED	Requested
996	RQ170846	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-2	POWERGRID	C	"S/D required to provide safety clearance for stringing of 400KV Dulhasti Kishenpur -II which crossing 220KV Salal Kishenpur 1 &2 at Loc No 5/0 to 6/0. 400KV Dulhasti Kishenpur -II is a Double circuit Line but stringing is done on one circuit only. Award has been placed for stringing on Circuit 2. under evacuation of Power from Pakaldul HEP in Chenab Valley HEPs."	16/Apr/2024	08:00	20/Apr/2024	18:00	Under construction head, Kindly approve	PLANNED	Requested
997	RQ170855	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-2	POWERGRID	C	Non auto is required to carryout jumpering and installation of spacers in the under construction 400KV Dulhasti kishenpur -II for power line crossing in the span of Loc No 5/0 to 6/0.	16/Apr/2024	08:00	20/Apr/2024	18:00	Under construction head, Kindly approve	PLANNED	Requested
998	RQ170854	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-1	POWERGRID	C	Non auto is required to carryout jumpering and installation of spacers in the under construction 400KV Dulhasti kishenpur -II for power line crossing in the span of Loc No 5/0 to 6/0.	16/Apr/2024	08:00	20/Apr/2024	18:00	Under construction head, Kindly approve	PLANNED	Requested
999	RQ170246	OCC_217	rappc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2	POWERGRID	C	Chittorgarh-2, line DS-B, DS-D, and associated jumpers and CB-11 related job	15/Apr/2024	08:00	16/Apr/2024	18:00	220KV BUS-2 Shut down is required with this job	PLANNED	Requested
1000	RQ170244	OCC_217	rappc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1	POWERGRID	C	Chittorgarh-1, line DS-B, DS-D, and associated jumpers and CB-10 related job.	13/Apr/2024	08:00	14/Apr/2024	18:00	220KV BUS-2 Shut down is required with this job	PLANNED	Requested
1001	RQ171140	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-4	POWERGRID	D	Modification in Mutual compensation scheme & Line bay equipment AMP at Kanpur	12/Apr/2024	08:00	12/Apr/2024	18:00	S/d of Unchahar-3 & 4 lines is required together	PLANNED	Requested
1002	RQ171139	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-3	POWERGRID	D	Modification in Mutual compensation scheme & Line bay equipment AMP at Kanpur	12/Apr/2024	08:00	12/Apr/2024	18:00	S/d of Unchahar-3 & 4 lines is required together	PLANNED	Requested
1003	RQ170857	OCC_217	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-3	POWERGRID	C	Annual bay equipment maintenance and testing	11/Apr/2024	08:00	12/Apr/2024	18:00		PLANNED	Requested
1004	RQ171138	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-2	POWERGRID	D	Modification in Mutual compensation scheme & Line bay equipment AMP at Kanpur	11/Apr/2024	08:00	11/Apr/2024	18:00	S/d of Unchahar-1 & 2 lines is required together	PLANNED	Requested
1005	RQ171137	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-1	POWERGRID	D	Modification in Mutual compensation scheme & Line bay equipment AMP at Kanpur	11/Apr/2024	08:00	11/Apr/2024	18:00	S/d of Unchahar-1 & 2 lines is required together	PLANNED	Requested
1006	RQ170720	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIASUL(NH)-PONG(BB) (PG) CKT-1	POWERGRID	C	Retrofitting of equipments Panel under Add Cap_Petition No. 712/TT/2020 at Pong end. (TO COMPLETE BALANCE ADD CAP WORK)	09/Apr/2024	10:00	19/Apr/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Requested
1007	RQ170856	OCC_217	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-1	POWERGRID	C	Annual bay equipment maintenance and testing	08/Apr/2024	08:00	09/Apr/2024	18:00		PLANNED	Requested
1008	RQ171005	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH-JAULIVI (PG) CKT-2	POWERGRID	D	AMP & Relay Testing Work	08/Apr/2024	08:00	08/Apr/2024	18:00		PLANNED	Requested
1009	RQ170838	OCC_217	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-2	POWERGRID	D	Quarterly Maintenance work	05/Apr/2024	08:00	05/Apr/2024	18:00		PLANNED	Requested
1010	RQ170232	OCC_217	rappc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1	POWERGRID	C	Udaipur line DS-A, DS-C, and associated jumpers and CB-12 related job.	05/Apr/2024	08:00	06/Apr/2024	18:00	220KV BUS-1 Shut down is required with this job.	PLANNED	Requested
1011	RQ171003	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH-JAULIVI (PG) CKT-1	POWERGRID	D	AMP & Relay Testing Work	05/Apr/2024	08:00	05/Apr/2024	18:00		PLANNED	Requested

1012	RQ170837	OCC_217	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-1	POWERGRID	D	Quarterly Maintenance work	04/Apr/2024	08:00	04/Apr/2024	18:00		PLANNED	Requested	
1013	RQ170688	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIASUL(NH)-JESSORE(HP) (PG) CKT-1	POWERGRID	D	For attending Shut Down Nature Defects of Line	03/Apr/2024	08:00	03/Apr/2024	18:00	Kindly approve	PLANNED	Requested	
1014	RQ170229	OCC_217	rappc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2	POWERGRID	C	Chittorgarh-2, line DS-A, DS-C, and associated jumpers and CB-11 related job.	03/Apr/2024	08:00	04/Apr/2024	18:00	220KV BUS-1 Shut down is required with this job.	PLANNED	Requested	
1015	RQ171196	OCC_217	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JESSORE(HP)-PONG(BB) (PG) CKT-1	POWERGRID	D	Yearly mtc. pf sub-station equipment installed in each bay.	03/Apr/2024	08:00	03/Apr/2024	18:00		PLANNED	Requested	
1016	RQ171006	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAULIVI (PG)-DHAILIGANGA(NH) (PG) CKT-2	POWERGRID	D	AMP of Line and 25 MVAR Line Reactor at Dhailiganga	03/Apr/2024	08:00	03/Apr/2024	18:00		PLANNED	Requested	
1017	RQ171104	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH-JAULIVI (PG) CKT-2	POWERGRID	D	To facilitate 220kV & 132kV Bus S/D at Pithoragarh(PG) due to SMT bus scheme. Actual S/D required on 20.03.2024	01/Apr/2024	10:00	01/Apr/2024	18:00		PLANNED	Requested	
1018	RQ171103	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH-JAULIVI (PG) CKT-1	POWERGRID	D	To facilitate 220kV & 132kV Bus S/D at Pithoragarh(PG) due to SMT bus scheme. Actual S/D required on 20.03.2024	01/Apr/2024	10:00	01/Apr/2024	18:00		PLANNED	Requested	
1019	RQ170717	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JESSORE(HP)-PONG(BB) (PG) CKT-1	POWERGRID	C	Retrofitting of Control & Relay Panel under Add Cap_Petition No. 712/TT/2020 at Pong end. (TO COMPLETE BALANCE ADD CAP WORK)	01/Apr/2024	10:00	07/Apr/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Requested	
1020	RQ170718	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIASUL(NH)-PONG(BB) (PG) CKT-1	POWERGRID	C	Retrofitting of Control & Relay Panel under Add Cap_Petition No. 712/TT/2020 at Pong end. (TO COMPLETE BALANCE ADD CAP WORK)	01/Apr/2024	10:00	07/Apr/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Requested	
1021	RQ170228	OCC_217	rappc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1	POWERGRID	C	Chittorgarh-1, line DS-A, DS-C, and associated jumpers and CB-10 related job.	01/Apr/2024	08:00	02/Apr/2024	18:00	220KV BUS-1 Shut down is required with this job.	PLANNED	Requested	
1022	RQ171197	OCC_217	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIASUL(NH)-PONG(BB) (PG) CKT-1	POWERGRID	D	Yearly mtc. pf sub-station equipment installed in each bay.	01/Apr/2024	08:00	01/Apr/2024	18:00		PLANNED	Requested	
1023	RQ171004	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAULIVI (PG)-DHAILIGANGA(NH) (PG) CKT-1	POWERGRID	D	AMP & Relay Testing Work	01/Apr/2024	08:00	01/Apr/2024	18:00		PLANNED	Requested	
1024	RQ170362	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PGPL_SL_BIK2_PG-BIKANER_2 (PBTSLS) (PRERAK GREENTECH PVT LTD) CKT-1	PRERAK GREENTECH PVT LTD	D	For Testing & Commissioning of TBC bay in 220KV side	25/Apr/2024	17:00	28/Apr/2024	23:00		PLANNED	Requested	
1025	RQ170825	OCC_217	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1	POWERGRID, RRVPNL	D	maintenance of line and bay at 220KV GSS RVPN, Bharatpur	25/Apr/2024	08:00	25/Apr/2024	18:00		PLANNED	Requested	
1026	RQ171062	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1	POWERGRID, RRVPNL	D	AMP work	19/Apr/2024	08:00	19/Apr/2024	18:00		PLANNED	Requested	
1027	RQ170540	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-4	DTL	D	For 220 kv BUS BAR retrofitment work	24/Apr/2024	08:00	26/Apr/2024	18:00		PLANNED	Requested	
1028	RQ170539	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-3	DTL	D	For 220 kv BUS BAR retrofitment work	22/Apr/2024	08:00	24/Apr/2024	18:00		PLANNED	Requested	
1029	RQ170538	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-2	DTL	D	For 220 kv BUS BAR retrofitment work	20/Apr/2024	08:00	22/Apr/2024	18:00		PLANNED	Requested	
1030	RQ170537	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-1	DTL	D	For 220 kv BUS BAR retrofitment work	18/Apr/2024	08:00	20/Apr/2024	18:00		PLANNED	Requested	
1031	RQ170533	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-1	DTL	D	For 220 kv BUS BAR retrofitment work	16/Apr/2024	08:00	18/Apr/2024	18:00		PLANNED	Requested	
1032	RQ170534	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-2	DTL	D	For 220 kv BUS BAR retrofitment work	14/Apr/2024	08:00	16/Apr/2024	18:00		PLANNED	Requested	
1033	RQ170536	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-2	DTL	D	For 220 kv BUS BAR retrofitment work	12/Apr/2024	08:00	14/Apr/2024	18:00		PLANNED	Requested	
1034	RQ170535	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-1	DTL	D	For 220 kv BUS BAR retrofitment work	10/Apr/2024	08:00	12/Apr/2024	18:00		PLANNED	Requested	
1035	RQ171128	OCC_217	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-4	DTL	D	Electrical clearance of a premises is to be measured as per instruction of secretary CGRF for BSES Yamuna Power Ltd.	09/Apr/2024	09:30	09/Apr/2024	14:00		PLANNED	Requested	
1036	RQ171127	OCC_217	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-1	DTL	D	Electrical clearance of a premises is to be measured as per instruction of secretary CGRF for BSES Yamuna Power Ltd.	05/Apr/2024	09:30	05/Apr/2024	14:00		PLANNED	Requested	
1037	RQ170257	OCC_217	rappc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-RAPS_B(NP) (NPCIL) CKT-2	NPCIL	C	RAPS-586 Tie line-2, DS-B, DS-D, associated jumpers and CB-02 related job with 220KV BUS-2 Shut down .	19/Apr/2024	08:00	20/Apr/2024	18:00	220KV BUS-2 Shut down is required with this job	PLANNED	Requested	
1038	RQ170256	OCC_217	rappc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-RAPS_B(NP) (NPCIL) CKT-2	NPCIL	C	RAPS-586 Tie line-2, DS-A, DS-C, associated jumpers and CB-02 related job.	08/Apr/2024	08:00	09/Apr/2024	18:00	220KV BUS-1 Shut down is required with this job	PLANNED	Requested	
1039	RQ171189	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	SD required for Aviation Globlobes re-installation work.	16/Apr/2024	07:00	30/Apr/2024	18:00	Kindly Approve.	PLANNED	Requested	

1040	RQ171188	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	SD required for Aviation Globules re-installation work.	16/Apr/2024	07:00	30/Apr/2024	18:00	Kindly Approve.	PLANNED	Requested
1041	RQ171182	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	SD required for Aviation Globules re-installation work.	01/Apr/2024	07:00	15/Apr/2024	18:00	Kindly Approve.	PLANNED	Requested
1042	RQ171180	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	SD required for Aviation Globules re-installation work.	01/Apr/2024	07:00	15/Apr/2024	18:00	Kindly Approve.	PLANNED	Requested
1043	RQ171061	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-TUNDLA (UP) (UP) CKT-1	UPPTCL	D	AMP work	15/Apr/2024	08:00	15/Apr/2024	18:00		PLANNED	Requested
1044	RQ170858	OCC_217	ntpccs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JINCHAHAR(NT)-FATEHPUR(UP) (UP) CKT-1	UPPTCL	C	Annual bay equipment maintenance and testing	15/Apr/2024	08:00	16/Apr/2024	18:00		PLANNED	Requested
1045	RQ171020	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUCKNOW_1(PG)-KANDUNI (UP) CKT-2	UPPTCL	D	Firmware upgradation of ABB Relay	15/Apr/2024	08:00	15/Apr/2024	18:00		PLANNED	Requested
1046	RQ171019	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUCKNOW_1(PG)-KANDUNI (UP) CKT-1	UPPTCL	D	Firmware upgradation of ABB Relay	13/Apr/2024	08:00	13/Apr/2024	18:00		PLANNED	Requested
1047	RQ171063	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-SHAMSHABAD(UP) (UP) CKT-1	UPPTCL	D	AMP work	10/Apr/2024	08:00	10/Apr/2024	18:00		PLANNED	Requested
1048	RQ171022	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KURSI ROAD(UP)-LUCKNOW_1(PG) (UP) CKT-2	UPPTCL	D	Firmware upgradation of ABB Relay	06/Apr/2024	08:00	06/Apr/2024	18:00		PLANNED	Requested
1049	RQ170970	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-PHULPUR(UP) (UP) CKT-2	UPPTCL	D	AMP work	05/Apr/2024	10:00	05/Apr/2024	18:00		PLANNED	Requested
1050	RQ171021	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KURSI ROAD(UP)-LUCKNOW_1(PG) (UP) CKT-1	UPPTCL	D	Firmware upgradation of ABB Relay	05/Apr/2024	08:00	05/Apr/2024	18:00		PLANNED	Requested
1051	RQ170435	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-BAGHPAT(UP) (UP) CKT-2	UPPTCL	C	For Partial Discharge Defect Rectification Work	04/Apr/2024	08:00	07/Apr/2024	18:00		PLANNED	Requested
1052	RQ170434	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-BAGHPAT(UP) (UP) CKT-1	UPPTCL	C	For Partial Discharge Defect Rectification Work	04/Apr/2024	08:00	07/Apr/2024	18:00		PLANNED	Requested
1053	RQ170433	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-MODIPURAM_2 (UP) (UP) CKT-1	UPPTCL	C	For Partial Discharge Defect Rectification Work	04/Apr/2024	08:00	07/Apr/2024	18:00		PLANNED	Requested
1054	RQ170545	OCC_217	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANTNAGAR(UK)-BAREILLY(UP) (UP) CKT-1	UPPTCL	D	* For Preventive maintenance and testing purpose and replacement of X damaged jumpers	01/Apr/2024	09:00	01/Apr/2024	17:00		PLANNED	Requested
1055	RQ170977	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SHAHJAHANPUR(PG)-MALLAWAN (UP) (UP) CKT-1	UPPTCL	D	AMP work	01/Apr/2024	08:00	01/Apr/2024	18:00		PLANNED	Requested
1056	RQ171136	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-KIDWAI NAGAR KANPUR (UP) (PG) CKT-1	POWERGRID, UPPTCL	D	AMP work	13/Apr/2024	08:00	13/Apr/2024	18:00		PLANNED	Requested
1057	RQ171035	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHPUR(PG)-NAJBASTAKANPUR(UP) (PG) CKT-1	POWERGRID, UPPTCL	D	AMP work	03/Apr/2024	08:00	03/Apr/2024	18:00		PLANNED	Requested
1058	RQ170709	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-CHOWADHI (JK) (PDD JK) CKT-1	POWERGRID, PDD JK	D	For AMP of line equipment's	10/Apr/2024	10:00	10/Apr/2024	16:00	Kindly Approve.	PLANNED	Requested
1059	RQ170708	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHOWADHI (JK)-GLADNI(PDD) (PDD JK) CKT-1	POWERGRID, PDD JK	D	For AMP of line equipment's	06/Apr/2024	10:00	06/Apr/2024	16:00	Kindly Approve.	PLANNED	Requested
1060	RQ171214	OCC_217	budhil_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAMERA_3(NH)-BUDHIL(LB) (LB) CKT 1	GREENKO BUDHIL	D	Testing of GIS CT, PT and Line, Bus Protection Relays	08/Apr/2024	08:00	09/Apr/2024	18:00		PLANNED	Requested
1061	RQ170968	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-2	RAILWAYS	D	AMP WORK & PLCC commissioning work	03/Apr/2024	10:00	03/Apr/2024	18:00		PLANNED	Requested
1062	RQ170967	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-1	RAILWAYS	D	AMP & PLCC commissioning work	02/Apr/2024	10:00	02/Apr/2024	18:00		PLANNED	Requested
1063	RQ170363	OCC_217	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GRIANPSS_BIK2_(A MPLUS)-BIKANER_2 (PBTSL) (GRIAN ENERGY PRIVATE LIMITED) CKT-1	GRIAN ENERGY PRIVATE LIMITED	D	For Testing & Commissioning of TBC bay in 220KV side	01/Apr/2024	17:00	04/Apr/2024	23:00		PLANNED	Requested
1064	RQ170695	OCC_217	cpcc2_sd	BUS	220KV BUS 2 AT NEWWANPOH(PG)	POWERGRID	D	For AMP works	30/Apr/2024	09:00	30/Apr/2024	18:00	Kindly approve	PLANNED	Requested
1065	RQ170996	OCC_217	cpcc3_sd	BUS	220KV BUS 2 AT ALLAHABAD(PG)	POWERGRID	D	AMP work	24/Apr/2024	10:00	24/Apr/2024	18:00		PLANNED	Requested
1066	RQ170995	OCC_217	cpcc3_sd	BUS	220KV BUS 1 AT ALLAHABAD(PG)	POWERGRID	D	AMP work	23/Apr/2024	10:00	23/Apr/2024	18:00		PLANNED	Requested
1067	RQ170694	OCC_217	cpcc2_sd	BUS	220KV BUS 1 AT NEWWANPOH(PG)	POWERGRID	D	For AMP works	23/Apr/2024	09:00	23/Apr/2024	18:00	Kindly approve	PLANNED	Requested
1068	RQ170606	OCC_217	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)	POWERGRID	D	For 220 kv BUS BAR retrofitment work	20/Apr/2024	08:00	20/Apr/2024	18:00		PLANNED	Requested
1069	RQ170605	OCC_217	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)	POWERGRID	D	For 220 kv BUS BAR retrofitment work	19/Apr/2024	08:00	19/Apr/2024	18:00		PLANNED	Requested
1070	RQ170604	OCC_217	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	POWERGRID	D	For 220 kv BUS BAR retrofitment work	18/Apr/2024	08:00	18/Apr/2024	18:00		PLANNED	Requested
1071	RQ170760	OCC_217	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWERGRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	17/Apr/2024	14:00	17/Apr/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Requested
1072	RQ170759	OCC_217	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWERGRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	17/Apr/2024	09:00	17/Apr/2024	12:00	SD required for construction activity. Kindly approve	PLANNED	Requested

1073	RQ170603	OCC_217	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)	POWERGRID	D	For 220 kv BUS BAR retrofitment work	17/Apr/2024	08:00	17/Apr/2024	18:00		PLANNED	Requested	
1074	RQ171034	OCC_217	cpcc3_sd	BUS	220KV BUS 2 AT FATEHPUR(PG)	POWERGRID	D	AMP works	15/Apr/2024	10:00	15/Apr/2024	18:00		PLANNED	Requested	
1075	RQ170713	OCC_217	cpcc2_sd	BUS	220KV BUS 2 AT AMRITSAR(PG)	POWERGRID	D	For Construction Works and Stability of Upcoming 220kV LINE Bay (213).	15/Apr/2024	10:00	17/Apr/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Requested	
1076	RQ170506	OCC_217	cpcc1_sd	BUS	220KV BUS 1 AT BHINMAL(PG)	POWERGRID	D	"For 220kV side IPS tube erection work from 220kV Bus-1 (89A Isolator) to Circuit breaker (212 52) -under SS-95 package - 220kV Bus 1 & 220kV Bus 2 shutdown together (Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II, 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sayala Line-I, 220kV Bhinmal - Bhinmal Line-II AND 400/220kV ICT-I, 400/220kV ICT-II)"	15/Apr/2024	08:00	15/Apr/2024	20:00		PLANNED	Requested	
1077	RQ170507	OCC_217	cpcc1_sd	BUS	220KV BUS 2 AT BHINMAL(PG)	POWERGRID	D	"For 220kV side IPS tube erection work from 220kV Bus-1 (89A Isolator) to Circuit breaker (212 52) -under SS-95 package - 220kV Bus 1 & 220kV Bus 2 shutdown together (Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II, 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sayala Line-I, 220kV Bhinmal - Bhinmal Line-II AND 400/220kV ICT-I, 400/220kV ICT-II)"	15/Apr/2024	08:00	15/Apr/2024	20:00		PLANNED	Requested	
1078	RQ171033	OCC_217	cpcc3_sd	BUS	220KV BUS 1 AT FATEHPUR(PG)	POWERGRID	D	AMP works	14/Apr/2024	10:00	14/Apr/2024	18:00		PLANNED	Requested	
1079	RQ170758	OCC_217	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWERGRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	13/Apr/2024	14:00	13/Apr/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Requested	
1080	RQ170757	OCC_217	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWERGRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	13/Apr/2024	09:00	13/Apr/2024	12:00	SD required for construction activity. Kindly approve	PLANNED	Requested	
1081	RQ170712	OCC_217	cpcc2_sd	BUS	220KV BUS 1 AT AMRITSAR(PG)	POWERGRID	D	For Construction Works and Stability of Upcoming 220kV LINE Bay (213).	12/Apr/2024	10:00	14/Apr/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Requested	
1082	RQ170598	OCC_217	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)	POWERGRID	D	For 220 kv BUS BAR retrofitment work	12/Apr/2024	08:00	12/Apr/2024	18:00		PLANNED	Requested	
1083	RQ170860	OCC_217	cpcc2_sd	BUS	220KV BUS 2 AT MOGA(PG)	POWERGRID	D	Bus Bar relay retrofitting work	12/Apr/2024	08:00	12/Apr/2024	18:00	kindly approve.	PLANNED	Requested	
1084	RQ170510	OCC_217	cpcc1_sd	BUS	220KV BUS 3 AT BHINMAL(PG)	POWERGRID	D	For 220kV side Teanser Bus side 89C isolator jumper work - under SS-95 package	12/Apr/2024	08:00	12/Apr/2024	18:00		PLANNED	Requested	
1085	RQ170597	OCC_217	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)	POWERGRID	D	For 220 kv BUS BAR retrofitment work	11/Apr/2024	08:00	11/Apr/2024	18:00		PLANNED	Requested	
1086	RQ170859	OCC_217	cpcc2_sd	BUS	220KV BUS 1 AT MOGA(PG)	POWERGRID	D	Bus Bar relay retrofitting work	11/Apr/2024	08:00	11/Apr/2024	18:00	kindly approve.	PLANNED	Requested	
1087	RQ170509	OCC_217	cpcc1_sd	BUS	220KV BUS 2 AT BHINMAL(PG)	POWERGRID	D	For 220kV side Main Bus-2 side 89A isolator jumper work - under SS-95 package	11/Apr/2024	08:00	11/Apr/2024	18:00		PLANNED	Requested	
1088	RQ170596	OCC_217	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	POWERGRID	D	For 220 kv BUS BAR retrofitment work	10/Apr/2024	08:00	10/Apr/2024	18:00		PLANNED	Requested	
1089	RQ170508	OCC_217	cpcc1_sd	BUS	220KV BUS 1 AT BHINMAL(PG)	POWERGRID	D	For 220kV side Main Bus-1 side 89A isolator jumper work - under SS-95 package	10/Apr/2024	08:00	10/Apr/2024	18:00		PLANNED	Requested	
1090	RQ170595	OCC_217	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)	POWERGRID	D	For 220 kv BUS BAR retrofitment work	09/Apr/2024	08:00	09/Apr/2024	18:00		PLANNED	Requested	
1091	RQ170590	OCC_217	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)	POWERGRID	D	For 220 kv BUS BAR retrofitment work	08/Apr/2024	08:00	08/Apr/2024	18:00		PLANNED	Requested	
1092	RQ170589	OCC_217	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)	POWERGRID	D	For 220 kv BUS BAR retrofitment work	07/Apr/2024	08:00	07/Apr/2024	18:00		PLANNED	Requested	
1093	RQ170512	OCC_217	cpcc1_sd	BUS	220KV BUS 1 AT BHINMAL(PG)	POWERGRID	D	For BUS BAR TESTING - under Project SS-95 package	07/Apr/2024	08:00	14/Apr/2024	18:00		PLANNED	Requested	
1094	RQ170513	OCC_217	cpcc1_sd	BUS	220KV BUS 2 AT BHINMAL(PG)	POWERGRID	D	For BUS BAR TESTING - under Project SS-95 package	07/Apr/2024	08:00	14/Apr/2024	18:00		PLANNED	Requested	
1095	RQ170468	OCC_217	cpcc1_sd	BUS	220KV BUS 3 AT BHINMAL(PG)	POWERGRID	D	For 220kV side Transfer Bus 89C tandem isolator erection work -under SS-95 package	07/Apr/2024	08:00	07/Apr/2024	16:00	For 220kV side Transfer Bus 89C tandem isolator erection work -under SS-95 package	PLANNED	Requested	
1096	RQ170588	OCC_217	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	POWERGRID	D	For 220 kv BUS BAR retrofitment work	06/Apr/2024	08:00	06/Apr/2024	18:00		PLANNED	Requested	
1097	RQ170467	OCC_217	cpcc1_sd	BUS	220KV BUS 2 AT BHINMAL(PG)	POWERGRID	C	"For Stringing work- 220kV Jack Bus-Bay Extension work - under SS-95 package - 220kV Bus 1 & 220kV Bus 2 shutdown together (Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II, 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sayala Line-I, 220kV Bhinmal - Bhinmal Line-II AND 400/220kV ICT-I, 400/220kV ICT-II)"	05/Apr/2024	08:00	06/Apr/2024	18:00		PLANNED	Requested	

1098	RQ170466	OCC_217	cpcc1_sd	BUS	220KV BUS 1 AT BHINMAL(PG)	POWERGRID	C	"For Stringing work- 220kV Jack Bus-Bay Extension work - under SS-95 package - 220kV Bus 1 & 220kV Bus 2 shutdown together (Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II , 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sayala Line-I, 220kV Bhinmal - Bhinmal Line-II AND 400/220kV ICT-I, 400/220kV ICT-III)"	05/Apr/2024	08:00	06/Apr/2024	18:00		PLANNED	Requested	
1099	RQ170587	OCC_217	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)	POWERGRID	D	For 220 kv BUS BAR retrofitment work	05/Apr/2024	08:00	05/Apr/2024	18:00		PLANNED	Requested	
1100	RQ170711	OCC_217	cpcc2_sd	BUS	220KV BUS 2 AT AMRITSAR(PG)	POWERGRID	D	For Construction Works and Stability of Upcoming 220kV LINE Bay (213).	04/Apr/2024	10:00	05/Apr/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Requested	
1101	RQ170437	OCC_217	cpcc1_sd	BUS	220KV BUS 1 AT BAGHPAT(PG)	POWERGRID	C	For Partial Discharge Defect Rectification Work	04/Apr/2024	10:00	07/Apr/2024	22:00	220 kv Main Bus 1 along with Bus Coupler Bay (Bay 204)	PLANNED	Requested	
1102	RQ171177	OCC_217	cpcc3_sd	BUS	220KV BUS 2 AT AGRA(PG)	POWERGRID	D	Isolator Alignment W2.W8.Q12 & W2.W1.Q12	04/Apr/2024	10:00	04/Apr/2024	18:00		PLANNED	Requested	
1103	RQ170683	OCC_217	cpcc2_sd	BUS	220KV BUS 1 AT KATHAL(PG)	POWERGRID	D	Replacement of Jumper during ICT-2 shutdown	03/Apr/2024	08:00	03/Apr/2024	18:00	Kindly approve	PLANNED	Requested	
1104	RQ170504	OCC_217	cpcc1_sd	BUS	220KV BUS 2 AT BHINMAL(PG)	POWERGRID	D	For 220kV side Main Bus-2 side 89B tandem isolator erection work -under SS-95 package	03/Apr/2024	08:00	03/Apr/2024	16:00		PLANNED	Requested	
1105	RQ170710	OCC_217	cpcc2_sd	BUS	220KV BUS 1 AT AMRITSAR(PG)	POWERGRID	D	For Construction Works and Stability of Upcoming 220kV LINE Bay (213).	01/Apr/2024	10:00	02/Apr/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Requested	
1106	RQ171114	OCC_217	cpcc3_sd	BUS	220 KV PITHORAGARH(PG) - BUS 1	POWERGRID	D	AMP works. At Pithoragarh Bus configuration is Single Main and Transfer Scheme i.e., SMT therefore all the elements connected to 220 KV Bus shall be shutdown. (Actual S/D required on 20.03.2024).	01/Apr/2024	10:00	01/Apr/2024	18:00		PLANNED	Requested	
1107	RQ170503	OCC_217	cpcc1_sd	BUS	220KV BUS 1 AT BHINMAL(PG)	POWERGRID	D	For ICT Jack bus Stringing work-Jack bus Jumper work. 220kV side Main Bus-1 side 89A isolator erection work-under SS 95 package	01/Apr/2024	08:00	01/Apr/2024	18:00		PLANNED	Requested	
1108	RQ170278	OCC_217	cpcc1_sd	BUS	220KV BUS 1 AT BASSI(PG)		D	For AMP works	29/Apr/2024	08:00	29/Apr/2024	18:00		PLANNED	Requested	
1109	RQ170290	OCC_217	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 4		D	Jumpering and LBB Testing for Bay Extension	25/Apr/2024	17:00	26/Apr/2024	23:00		PLANNED	Requested	
1110	RQ170289	OCC_217	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 3		D	Jumpering and LBB Testing for Bay Extension	23/Apr/2024	17:00	24/Apr/2024	23:00		PLANNED	Requested	
1111	RQ170288	OCC_217	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 2		D	Jumpering and LBB Testing for Bay Extension	21/Apr/2024	17:00	22/Apr/2024	23:00		PLANNED	Requested	
1112	RQ170263	OCC_217	cpcc1_sd	BUS	220KV BUS 2 AT SONIPAT(PG)		D	For Construction Activities of SS-104 Package (erection of equipment)	20/Apr/2024	09:00	20/Apr/2024	18:00		PLANNED	Requested	
1113	RQ170287	OCC_217	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 1		D	Jumpering and LBB Testing for Bay Extension	19/Apr/2024	17:00	20/Apr/2024	23:00		PLANNED	Requested	
1114	RQ170262	OCC_217	cpcc1_sd	BUS	220KV BUS 2 AT SONIPAT(PG)		D	For Construction Activities of SS-104 Package (erection of equipment)	19/Apr/2024	09:00	19/Apr/2024	18:00		PLANNED	Requested	
1115	RQ170315	OCC_217	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 8		D	For AMP works	18/Apr/2024	15:00	28/Apr/2024	23:00		PLANNED	Requested	
1116	RQ170261	OCC_217	cpcc1_sd	BUS	220KV BUS 2 AT SONIPAT(PG)		D	For Construction Activities of SS-104 Package (erection of equipment)	18/Apr/2024	09:00	18/Apr/2024	18:00		PLANNED	Requested	
1117	RQ170286	OCC_217	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 4		D	Jumpering and LBB Testing for Bay Extension	17/Apr/2024	17:00	18/Apr/2024	23:00		PLANNED	Requested	
1118	RQ170313	OCC_217	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 6		D	For Bay extension and bus bar testing of 08 Nos. line Bay (Jumpering and bay extension work of new bays of Phase II)	17/Apr/2024	15:00	28/Apr/2024	23:00		PLANNED	Requested	
1119	RQ170260	OCC_217	cpcc1_sd	BUS	220KV BUS 1 AT SONIPAT(PG)		D	For Construction Activities of SS-104 Package (erection of equipment)	17/Apr/2024	09:00	17/Apr/2024	18:00		PLANNED	Requested	
1120	RQ170259	OCC_217	cpcc1_sd	BUS	220KV BUS 1 AT SONIPAT(PG)		D	For Construction Activities of SS-104 Package (erection of equipment)	16/Apr/2024	09:00	16/Apr/2024	18:00		PLANNED	Requested	
1121	RQ170258	OCC_217	cpcc1_sd	BUS	220KV BUS 1 AT SONIPAT(PG)		D	For Construction Activities of SS-104 Package (erection of equipment)	15/Apr/2024	09:00	15/Apr/2024	18:00		PLANNED	Requested	
1122	RQ170302	OCC_217	cpcc1_sd	BUS	220KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (erection of equipment)	11/Apr/2024	09:00	12/Apr/2024	20:00	Shutdown of 220 kv Bus-1,BUS-2 and BUS-3 required simultaneously for stringing of Jack Bus in R&Y phase.	PLANNED	Requested	
1123	RQ170303	OCC_217	cpcc1_sd	BUS	220KV BUS 3 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (erection of equipment)	11/Apr/2024	09:00	12/Apr/2024	20:00	Shutdown of 220 kv Bus-1,BUS-2 and BUS-3 required simultaneously for stringing of Jack Bus in R&Y phase.	PLANNED	Requested	
1124	RQ170301	OCC_217	cpcc1_sd	BUS	220KV BUS 1 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (erection of equipment)	11/Apr/2024	09:00	12/Apr/2024	20:00	Shutdown of 220 kv Bus-1,BUS-2 and BUS-3 required simultaneously for stringing of Jack Bus in R&Y phase.	PLANNED	Requested	
1125	RQ170306	OCC_217	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 5		D	For AMP works	07/Apr/2024	15:00	17/Apr/2024	23:00		PLANNED	Requested	
1126	RQ170308	OCC_217	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 7		D	For AMP works	07/Apr/2024	15:00	17/Apr/2024	23:00		PLANNED	Requested	
1127	RQ170307	OCC_217	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 6		D	For AMP works	07/Apr/2024	15:00	17/Apr/2024	23:00		PLANNED	Requested	
1128	RQ170271	OCC_217	cpcc1_sd	BUS	220 KV FATEHGARH (PG) - BUS 4		D	For AMP works	02/Apr/2024	15:00	07/Apr/2024	23:00		PLANNED	Requested	
1129	RQ170270	OCC_217	cpcc1_sd	BUS	220 KV FATEHGARH (PG) - BUS 3		D	For AMP works	02/Apr/2024	15:00	07/Apr/2024	23:00		PLANNED	Requested	

1130	RQ170314	OCC_217	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 7		D	For AMP works	02/Apr/2024	15:00	13/Apr/2024	23:00		PLANNED	Requested	
1131	RQ170312	OCC_217	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 5		D	For Bay extension and bus bar testing of 06 Nos. line Bay (Jumpering and bay extension work of new bays of Phase II)	02/Apr/2024	15:00	13/Apr/2024	23:00		PLANNED	Requested	
1132	RQ170298	OCC_217	cpcc1_sd	BUS	220KV BUS 1 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (erection of equipment)	02/Apr/2024	09:00	02/Apr/2024	20:00		PLANNED	Requested	
1133	RQ170309	OCC_217	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 8		D	For AMP works	01/Apr/2024	15:00	06/Apr/2024	23:00		PLANNED	Requested	
1134	RQ170269	OCC_217	cpcc1_sd	BUS	220 KV FATEHGARH (PG) - BUS 2		D	For AMP works	01/Apr/2024	15:00	06/Apr/2024	23:00		PLANNED	Requested	
1135	RQ170268	OCC_217	cpcc1_sd	BUS	220 KV FATEHGARH (PG) - BUS 1		D	For AMP works	01/Apr/2024	15:00	06/Apr/2024	23:00		PLANNED	Requested	
1136	RQ170297	OCC_217	cpcc1_sd	BUS	220KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (erection of equipment)	01/Apr/2024	09:00	01/Apr/2024	20:00		PLANNED	Requested	
1137	RQ170274	OCC_217	cpcc1_sd	BUS	220KV BUS 1 AT MEERUTI(PG)		D	For Annual Maintenance Work	01/Apr/2024	08:00	02/Apr/2024	18:00		PLANNED	Requested	
1138	RQ171248	OCC_217	bbmb_sd	BUS	220KV BUS 2 AT CHARKHI DADRI(BB)	BBMB	D	Half Yearly Mtc...	25/Apr/2024	08:00	25/Apr/2024	18:00		PLANNED	Requested	
1139	RQ171252	OCC_217	bbmb_sd	BUS	220KV BUS 2 AT JAMALPUR(BB)	BBMB	D	General Mtc. of Substation Equipment	24/Apr/2024	08:00	25/Apr/2024	18:00		PLANNED	Requested	
1140	RQ171255	OCC_217	bbmb_sd	BUS	220KV BUS 2 AT BHIWANI(BB)	BBMB	D	Half yearly mtc	22/Apr/2024	08:00	22/Apr/2024	18:00		PLANNED	Requested	
1141	RQ171251	OCC_217	bbmb_sd	BUS	220KV BUS 1 AT JAMALPUR(BB)	BBMB	D	General Mtc. of Substation Equipment	22/Apr/2024	08:00	23/Apr/2024	18:00		PLANNED	Requested	
1142	RQ171247	OCC_217	bbmb_sd	BUS	220KV BUS 1 AT CHARKHI DADRI(BB)	BBMB	D	Half yearly mtc	18/Apr/2024	08:00	18/Apr/2024	18:00		PLANNED	Requested	
1143	RQ171246	OCC_217	bbmb_sd	BUS	220KV BUS 2 AT SANGRUR(BB)	BBMB	D	Half Yearly Mtc...	17/Apr/2024	08:00	17/Apr/2024	18:00		PLANNED	Requested	
1144	RQ171245	OCC_217	bbmb_sd	BUS	220KV BUS 1 AT SANGRUR(BB)	BBMB	D	Half yearly mtc	16/Apr/2024	08:00	16/Apr/2024	18:00		PLANNED	Requested	
1145	RQ170722	OCC_217	cpcc2_sd	BUS	220KV BUS 2 AT PONG(BB)	BBMB	D	Retrofitting of equipments Panel under Add Cap_Petition No. 712/TT/2020 at Pong end. (TO COMPLETE BALANCE ADD CAP WORK)	15/Apr/2024	10:00	15/Apr/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Requested	
1146	RQ171244	OCC_217	bbmb_sd	BUS	220KV BUS 3 AT PANIPAT(BB)	BBMB	D	Half yearly mtc at Bus - 2 (RHS)	05/Apr/2024	08:00	05/Apr/2024	18:00		PLANNED	Requested	
1147	RQ171243	OCC_217	bbmb_sd	BUS	220KV BUS 2 AT PANIPAT(BB)	BBMB	D	Half Yearly Mtc. at Bus - 2 (LHS)	04/Apr/2024	08:00	04/Apr/2024	18:00		PLANNED	Requested	
1148	RQ171242	OCC_217	bbmb_sd	BUS	220KV BUS 1 AT PANIPAT(BB)	BBMB	D	Half yearly mtc	03/Apr/2024	08:00	03/Apr/2024	18:00		PLANNED	Requested	
1149	RQ170721	OCC_217	cpcc2_sd	BUS	220KV BUS 1 AT PONG(BB)	BBMB	D	Retrofitting of equipments Panel under Add Cap_Petition No. 712/TT/2020 at Pong end. (TO COMPLETE BALANCE ADD CAP WORK)	02/Apr/2024	10:00	02/Apr/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Requested	
1150	RQ170355	OCC_217	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTS) - BUS 2	PBTS	D	Bus Bar Extension work	16/Apr/2024	17:00	21/Apr/2024	23:00		PLANNED	Requested	
1151	RQ170354	OCC_217	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTS) - BUS 1	PBTS	D	Bus Bar Extension work	11/Apr/2024	17:00	15/Apr/2024	23:00		PLANNED	Requested	
1152	RQ171276	OCC_217	cpcc2_sd	BUS	220 KV KALA AMB(PKTL) - BUS 2	PKATL	C	For Bus bar differential and LBB protection testing during commissioning of 220KV Line 3 and Line 4.	08/Apr/2024	09:00	11/Apr/2024	18:00	Under construction head, Kindly approve	PLANNED	Requested	
1153	RQ171275	OCC_217	cpcc2_sd	BUS	220 KV KALA AMB(PKTL) - BUS 1	PKATL	C	For Bus bar differential and LBB protection testing during commissioning of 220KV Line 3 and Line 4.	02/Apr/2024	09:00	04/Apr/2024	18:00	Under construction head, Kindly approve	PLANNED	Requested	
1154	RQ170528	OCC_217	slidcuk_sd	BUS	220 KV SRINAGAR(UK) - BUS 2	PTCUL	D	For preventive maintenance work	04/Apr/2024	09:00	04/Apr/2024	17:00	During shutdown, supply fed by 220 kv Main Bus -1	PLANNED	Requested	
1155	RQ170525	OCC_217	slidcuk_sd	BUS	220 KV SRINAGAR(UK) - BUS 1	PTCUL	D	For preventive maintenance work	03/Apr/2024	09:00	05/Apr/2024	17:00	During shutdown, supply fed by 220 kv Main Bus -2	PLANNED	Requested	
1156	RQ170529	OCC_217	slidcuk_sd	BUS	220 KV SRINAGAR(UK) - BUS 3	PTCUL	D	For preventive maintenance work	02/Apr/2024	09:00	02/Apr/2024	17:00	Transfer Bus, No supply disturbance	PLANNED	Requested	
1157	RQ170937	OCC_217	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	30/Apr/2024	08:00	30/Apr/2024	18:00		PLANNED	Requested	
1158	RQ170936	OCC_217	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	15/Apr/2024	08:00	15/Apr/2024	18:00		PLANNED	Requested	
1159	RQ170935	OCC_217	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	03/Apr/2024	08:00	03/Apr/2024	18:00		PLANNED	Requested	
1160	RQ171060	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV BALLIA(PG)-BANSIDH(U) (UP) CKT-1	UPPTCL	D	To facilitate shutdown of 200 MVA ICT at Ballia for AMP work	27/Apr/2024	08:00	27/Apr/2024	18:00	both line will be out during S/D of ICT	PLANNED	Requested	
1161	RQ171059	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV BALLIA(PG)-SIKANDARPUR(U) (UP) CKT-1	UPPTCL	D	To facilitate shutdown of 200 MVA ICT at Ballia for AMP work	27/Apr/2024	08:00	27/Apr/2024	18:00	both line will be out during S/D of ICT	PLANNED	Requested	
1162	RQ170704	OCC_217	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV KATHUA(JK)-MAHANPUR(JK) (PG) CKT-1	POWERGRID	D	For AMP of line equipment's	05/Apr/2024	10:00	05/Apr/2024	16:00	Kindly Approve.	PLANNED	Requested	
1163	RQ171105	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV PITHORAGARH(PG)-PITHORAGARH(PTCUL) (PTCUL) CKT-1	PTCUL	D	To facilitate 220kV & 132kV Bus S/D at Pithoragarh(PG) due to SMT bus scheme. Actual S/D required on 20.03.2024	01/Apr/2024	10:00	01/Apr/2024	18:00		PLANNED	Requested	
1164	RQ171102	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV LOHAGHAT(PTCUL)-PITHORAGARH(PG) (PTCUL) CKT-1	PTCUL	D	To facilitate 220kV & 132kV Bus S/D at Pithoragarh(PG) due to SMT bus scheme. Actual S/D required on 20.03.2024	01/Apr/2024	10:00	01/Apr/2024	18:00		PLANNED	Requested	
1165	RQ171106	OCC_217	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV PITHORAGARH(PG)-ALMORA(PTCUL) (PTCUL) CKT-1	PTCUL	D	To facilitate 220kV & 132kV Bus S/D at Pithoragarh(PG) due to SMT bus scheme. Actual S/D required on 20.03.2024	01/Apr/2024	10:00	01/Apr/2024	18:00		PLANNED	Requested	

1166	RQ171115	OCC_217	cpcc3_sd	BUS	132 KV PITHORAGARH(PG) - BUS 1	POWERGRID	D	AMP works. At Pithoragarh Bus configuration is Single Main and Transfer Scheme i.e., SMT therefore all the elements connected to 132 KV Bus shall be shutdown. (Actual S/D required on 20.03.2024).	01/Apr/2024	10:00	01/Apr/2024	18:00		PLANNED	Requested	
1167	RQ170582	OCC_217	cpcc1_sd	BR/BSR/MSC/MSR	25 MVAR BUS REACTOR NO 1 AT 220 KV MANDOLA(PG)	POWERGRID	D	For 220 kv BUS BAR retrofitment work	17/Apr/2024	08:00	18/Apr/2024	18:00		PLANNED	Requested	
1168	RQ171093	OCC_217	cpcc3_sd	BAY	211 BUS SECTIONALIZER BAY - 220 KV JAULIVI (PG) - BUS 2 (POWERGRID) AND 220 KV JAULIVI (PG) - BUS 4 AT 220 KV JAULIVI (PG) (POWERGRID)	POWERGRID	D	AMP work	29/Apr/2024	10:00	29/Apr/2024	18:00		PLANNED	Requested	
1169	RQ171092	OCC_217	cpcc3_sd	BAY	210 BUS SECTIONALIZER BAY - 220 KV JAULIVI (PG) - BUS 1 (POWERGRID) AND 220 KV JAULIVI (PG) - BUS 3 AT 220 KV JAULIVI (PG) (POWERGRID)	POWERGRID	D	AMP work	27/Apr/2024	10:00	27/Apr/2024	18:00		PLANNED	Requested	
1170	RQ170427	OCC_217	cpcc1_sd	BAY	216 MAIN BAY - 220 KV MEERUT(PG)-SHATABDINAGAR(U P) (UP) CKT-1 AT MEERUT(PG)	POWERGRID	C	For attending SF6 Gas Leakage in R Phase Circuit Breaker(Line shall remain charged through TBC Bay)	26/Apr/2024	08:00	29/Apr/2024	18:00		PLANNED	Requested	
1171	RQ171287	OCC_217	cpcc3_sd	BAY	208 MAIN BAY - 220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-3 (POWERGRID) AT 220 KV KANPUR(PG)	POWERGRID	C	For pneumatic drive overhauling of circuit breaker-ABB make. During s/d line shall remain charged from TBC Bay	18/Apr/2024	08:00	21/Apr/2024	18:00		PLANNED	Requested	
1172	RQ171286	OCC_217	cpcc3_sd	BAY	207 MAIN BAY - 220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-2 (POWERGRID) AT 220 KV KANPUR(PG)	POWERGRID	C	For pneumatic drive overhauling of circuit breaker-ABB make. During s/d line shall remain charged from TBC Bay	13/Apr/2024	08:00	17/Apr/2024	18:00		PLANNED	Requested	
1173	RQ170419	OCC_217	cpcc1_sd	BAY	218 MAIN BAY - 220 KV BHADLA_2 (PG)-ACME HEERGARH SL_BHD2_PG (ACME_HEERGARH) (ACME_HEERGARH) CKT-1 (POWERGRID) AT 220 KV BHADLA_2 (PG)	POWERGRID	D	For AMP work	12/Apr/2024	08:00	12/Apr/2024	18:00		PLANNED	Requested	
1174	RQ171283	OCC_217	cpcc3_sd	BAY	201 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT KANPUR(PG) (POWERGRID) AT 220 KV KANPUR(PG)	POWERGRID	C	For pneumatic drive overhauling of circuit breaker-ABB make. ICT-1 will remain charged from TBC	11/Apr/2024	08:00	14/Apr/2024	18:00		PLANNED	Requested	
1175	RQ171285	OCC_217	cpcc3_sd	BAY	206 MAIN BAY - 220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-1 (POWERGRID) AT 220 KV KANPUR(PG)	POWERGRID	C	For pneumatic drive overhauling of circuit breaker-ABB make. During s/d line shall remain charged from TBC Bay	09/Apr/2024	08:00	12/Apr/2024	18:00		PLANNED	Requested	
1176	RQ171183	OCC_217	cpcc3_sd	BAY	W2.W5.01 TRANSFER BUS BAY - 220KV BUS 3 AT AGRA(PG) (POWERGRID)	POWERGRID	D	AMP work	02/Apr/2024	10:00	02/Apr/2024	18:00		PLANNED	Requested	
1177	RQ171284	OCC_217	cpcc3_sd	BAY	204 BUS COUPLER BAY - 220KV BUS 1 AT KANPUR(PG) (POWERGRID) AND 220KV BUS 2 AT KANPUR(PG) AT 220 KV KANPUR(PG) (POWERGRID)	POWERGRID	C	For pneumatic drive overhauling of circuit breaker-ABB make	01/Apr/2024	10:00	04/Apr/2024	18:00		PLANNED	Requested	
1178	RQ170416	OCC_217	cpcc1_sd	BAY	217 BUS COUPLER BAY - 220 KV BHADLA_2 (PG) - BUS 3 (POWERGRID) AND 220 KV BHADLA_2 (PG) - BUS 4 AT 220 KV BHADLA_2 (PG) (POWERGRID)		D	BAY AMP WORK	11/Apr/2024	17:00	11/Apr/2024	23:00		PLANNED	Requested	
1179	RQ171330	OCC_217	cpcc3_sd	HVDC POLE	70 KV VINDHYACHAL(PG) POLE-1	POWERGRID	D	PSD tuning of BLOCK#1 West Side Converter Transformer	05/Apr/2024	08:00	05/Apr/2024	18:00		PLANNED	Requested	
1180	RQ170690	OCC_217	cpcc2_sd	SVC/STATCOM	SVC No 1(-400/+600MVAR) at 400 KV Ludhiana(PG)	POWERGRID	D	For 3 Yearly testing of SVC.	23/Apr/2024	08:00	24/Apr/2024	18:00	Kindly approve	PLANNED	Requested	
1181	RQ170608	OCC_217	cpcc1_sd	SVC/STATCOM	SVC No 1(-300/+400MVAR) at 400 KV Kankroll(PG)	POWERGRID	D	For AMP works	17/Apr/2024	08:00	19/Apr/2024	18:00		PLANNED	Requested	
1182	RQ171016	OCC_217	cpcc3_sd	TCSC	TCSC OF 400 KV GORAKHPUR-MUZAFFARPUR (PG) CKT-1 AT GORAKHPUR(PG)	POWERGRID	D	OPTO Card troubleshooting	11/Apr/2024	10:00	11/Apr/2024	18:00		PLANNED	Requested	

