



सत्यमेव जयते

भारत सरकार

Government of India

विद्युत मंत्रालय

Ministry of Power

उत्तर क्षेत्रीय विद्युत समिति

Northern Regional Power Committee

सं.: उ.क्षे.वि.स./प्रचालन/106/01/2024/

दिनांक: 15.06.2024

विषय: उत्तर क्षेत्रीय विद्युत समिति की प्रचालन समन्वय उप- समिति की 220वी बैठक में स्वीकृत आऊटेज कार्यक्रम की सूची।

Subject: Outage programme approved in the 220<sup>th</sup> OCC Meeting.

विद्युत् उत्पादन कंपनियों व पारेषण लाइसेंस धारकों द्वारा उत्पादन इकाइयों व पारेषण तंत्र के प्रस्तावित आऊटेज कार्यक्रमों को दिनांक 14.06.2024 में आयोजित प्रचालन समन्वय उप- समिति की 220 वी बैठक में चर्चा करने के पश्चात आऊटेज कार्यक्रम की स्वीकृत सूची को उत्तर क्षेत्रीय विद्युत समिति के वेब पोर्टल पर उपलब्ध किया गया है। सभी आऊटेज कार्यक्रम संभावित हैं एवं वास्तविक काल में ग्रिड की स्थिति के अनुरूप प्रभावी होंगे। किसी प्रकार की त्रुटि होने पर दो कार्य दिवसों के भीतर हमें सूचित करने का कष्ट करें।

The outage programme of Generating Units and Transmission Lines proposed by Generating Companies and Transmission Licensees were discussed in the 220<sup>th</sup> OCC meeting held on 14.06.2024 and the approved list of outages program has been uploaded on NRPC web portal. All outage programmes are approved tentatively subject to real time grid conditions. Discrepancy, if any may kindly be intimated within two working days.

  
(डी. के. मीना) 3/6/24

अधीक्षण अभियंता (प्रचालन)

सेवा में,

प्रचालन समन्वय उप- समिति के सभी सदस्य।

**APPROVED OUTAGE PROGRAM OF 220th OCC**

Sr No	Reference Number	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Request Type	Shutdown Status	Approved From Date	Approved From Time	Approved To Date	Approved To Time	OCC Remarks
1	RQ181474	OCC_220	ntpcncr_sd	GENERATING UNIT	88.71 MW ANTA GPS - UNIT 3	NTPC	C	minor outage	28/Jul/2024	08:00	03/Aug/2024	18:00	Outage	PLANNED	Approved	28-Jul-24	08:00	03-Aug-24	18:00	NTPC informed that s/d is required for turbine inspection
2	RQ181742	OCC_220	ntpcncr_sd	GENERATING UNIT	88.71 MW ANTA GPS - UNIT 3	NTPC	C	minor outage	28/Jul/2024	00:00	03/Aug/2024	23:59	Outage	PLANNED	Rejected					Duplicate entry
3	RQ181699	OCC_220	ntpcos_sd	GENERATING UNIT	660 MW TANDA TPS - UNIT 5	NTPC	C	Boiler & Turbine Overhauling	01/Jul/2024	00:00	14/Aug/2024	23:59		PLANNED	Rejected					To be planned in NR lean period
4	RQ181703	OCC_220	ntpcos_sd	GENERATING UNIT	210 MW DADRI-H TPS - UNIT 3	NTPC	C	Boiler & Turbine Overhauling	01/Jul/2024	00:00	25/Jul/2024	23:59		PLANNED	Rejected					to be discussed in next occ
5	RQ181691	OCC_220	ntpcos_sd	GENERATING UNIT	200 MW SINGRAULI STPS - UNIT 2	NTPC	C	Boiler & Turbine Overhauling	01/Jul/2024	00:00	25/Jul/2024	23:59		PLANNED	Rejected					UP denied consent
6	RQ181741	OCC_220	ntpcos_sd	GENERATING UNIT	111.19 MW AURAIYA GPS - UNIT 3	NTPC	C	GT-3 Turbine Inspection alongwith WHRB-3 HP Evaporator works	01/Jul/2024	00:00	20/Jul/2024	23:59		PLANNED	Rejected					may be availed after revival of Dadri GT
7	RQ181817	OCC_220	tehri_sd	GENERATING UNIT	250 MW TEHRI HPS - UNIT 2	THDC	C	For River Joining works of Tehri PSP upto 6 July'24,Thereafter,3 to 4 days are required for backfilling of water conducting system of Tehri HPP to restore the unit after annual maintenance.	01/Jul/2024	00:00	10/Jul/2024	23:59	For River Joining works of Tehri PSP upto 6 July'24,Thereafter,3 to 4 days are required for backfilling of water conducting system of Tehri HPP to restore the unit after annual maintenance.	PLANNED	Approved	01-Jul-24	00:00	10-Jul-24	23:59	Already availed by utility from 02nd June, 2024.
8	RQ181816	OCC_220	tehri_sd	GENERATING UNIT	250 MW TEHRI HPS - UNIT 1	THDC	C	For River Joining works of Tehri PSP upto 6 July'24,Thereafter,3 to 4 days are required for backfilling of water conducting system of Tehri HPP to restore the unit after annual maintenance.	01/Jul/2024	00:00	10/Jul/2024	23:59	For River Joining works of Tehri PSP upto 6 July'24,Thereafter,3 to 4 days are required for backfilling of water conducting system of Tehri HPP to restore the unit after annual maintenance.	PLANNED	Approved	01-Jul-24	00:00	10-Jul-24	23:59	Already availed by utility from 02nd June, 2024.

9	RQ181818	OCC_220	tehri_sd	GENERATING UNIT	250 MW TEHRI HPS - UNIT 3	THDC	C	For River Joining works of Tehri PSP upto 6 July'24,Thereafter,3 to 4 days are required for backfilling of water conducting system of Tehri HPP to restore the unit after annual maintenance.	01/Jul/2024	00:00	10/Jul/2024	23:59	For River Joining works of Tehri PSP upto 6 July'24,Thereafter,3 to 4 days are required for backfilling of water conducting system of Tehri HPP to restore the unit after annual maintenance.	PLANNED	Approved	01-Jul-24	00:00	10-Jul-24	23:59	Already availed by utility from 02nd June, 2024.
10	RQ181819	OCC_220	tehri_sd	GENERATING UNIT	250 MW TEHRI HPS - UNIT 4	THDC	C	For River Joining works of Tehri PSP upto 6 July'24,Thereafter,3 to 4 days are required for backfilling of water conducting system of Tehri HPP to restore the unit after annual maintenance.	01/Jul/2024	00:00	10/Jul/2024	23:59	For River Joining works of Tehri PSP upto 6 July'24,Thereafter,3 to 4 days are required for backfilling of water conducting system of Tehri HPP to restore the unit after annual maintenance.	PLANNED	Approved	01-Jul-24	00:00	10-Jul-24	23:59	Already availed by utility from 02nd June, 2024.
11	RQ182018	OCC_220	koteshwar_sd	GENERATING UNIT	100 MW KOTESHWAR HPS - UNIT 1	THDC	C	Restoration of Generating Unit-1 after Tehri PSP river joining and associated work.	01/Jul/2024	00:00	10/Jul/2024	23:59	Koteshwar reservoir level is below MDDL to support Tehri PSP river joining and associated work therefore Unit-3 would be restored after filling of reservoir level and subsequent testings.	PLANNED	Approved	01-Jul-24	00:00	10-Jul-24	23:59	Already availed by utility from 02nd June, 2024.

12	RQ182021	OCC_220	koteshwar_sd	GENERATING UNIT	100 MW KOTESHWAR HPS - UNIT 2	THDC	C	Restoration of Generating Unit-2 after Tehri PSP river joining and associated work.	01/Jul/2024	00:00	10/Jul/2024	23:59	Koteshwar reservoir level is below MDDL to support Tehri PSP river joining and associated work therefore Unit-2 would be restored after filling of reservoir level and subsequent testings.	PLANNED	Approved	01-Jul-24	00:00	10-Jul-24	23:59	Already availed by utility from 02nd June, 2024.	
13	RQ182022	OCC_220	koteshwar_sd	GENERATING UNIT	100 MW KOTESHWAR HPS - UNIT 3	THDC	C	Restoration of Generating Unit-3 after Tehri PSP river joining and associated work.	01/Jul/2024	00:00	10/Jul/2024	23:59	Koteshwar reservoir level is below MDDL to support Tehri PSP river joining and associated work therefore Unit-3 would be restored after filling of reservoir level and subsequent testings.	PLANNED	Approved	01-Jul-24	00:00	10-Jul-24	23:59	Already availed by utility from 02nd June, 2024.	
14	RQ182025	OCC_220	koteshwar_sd	GENERATING UNIT	100 MW KOTESHWAR HPS - UNIT 4	THDC	C	Restoration of Generating Unit-4 after Tehri PSP river joining and associated work.	01/Jul/2024	00:00	10/Jul/2024	23:59	Koteshwar reservoir level is below MDDL to support Tehri PSP river joining and associated work therefore Unit-4 would be restored after filling of reservoir level and subsequent testings.	PLANNED	Approved	01-Jul-24	00:00	10-Jul-24	23:59	Already availed by utility from 02nd June, 2024.	
15	RQ181821	OCC_220	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-1		C	Diversion work of 800 kv hvdc BNC-Agra line infringing to Lucknow-Kanpur green Express way of NHAI(All 4 poles will be out of service)	10/Jul/2024	08:00	20/Jul/2024	18:00		PLANNED	Rejected						May be availed in lean hydro season of NER

16	RQ181823	OCC_220	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-2		C	Diversion work of 800 kv hvdc BNC-Agra line infringing to Lucknow-Kanpur green Express way of NHAI(All 4 poles will be out of service)	10/Jul/2024	08:00	20/Jul/2024	18:00		PLANNED	Rejected						May be availed in lean hydro season of NER
17	RQ181223	OCC_220	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-3	POWER GRID	D	To attend hotspot	03/Jul/2024	08:00	03/Jul/2024	10:00	POLE-3&4 BOTH POLE SHUTDOWN REQUIRED FOR HOTSPOT ATTEND IN COMMON NEUTRAL AREA	PLANNED	Rejected						Already facilitated
18	RQ181224	OCC_220	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-4	POWER GRID	D	To attend hotspot	03/Jul/2024	08:00	03/Jul/2024	10:00	POLE-3&4 BOTH POLE SHUTDOWN REQUIRED FOR HOTSPOT ATTEND IN COMMON NEUTRAL AREA	PLANNED	Rejected						Already facilitated
19	RQ181222	OCC_220	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2	POWER GRID	D	To attend hotspot	02/Jul/2024	08:00	02/Jul/2024	10:00	POLE-2 SHUTDOWN REQUIRED FOR HOTSPOT ATTEND	PLANNED	Rejected						Already facilitated
20	RQ181221	OCC_220	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-1	POWER GRID	D	To attend hotspot	01/Jul/2024	08:00	01/Jul/2024	10:00	POLE-1 SHUTDOWN REQUIRED FOR HOTSPOT ATTEND	PLANNED	Rejected						Already facilitated
21	RQ180995	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2	POWER GRID	D	For attending S/D nature defects	29/Jul/2024	08:00	30/Jul/2024	18:00		PLANNED	Approved	29-Jul-24	15:00	29-Jul-24	23:00	Same shutdown is applied every month by the utility. However, it is not being availed. ATC-TTC of NR Import/NR Export to be curtailed by 200/2950 MW. May be availed from 1500 hrs	
22	RQ180994	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1	POWER GRID	D	For attending S/D nature defects	25/Jul/2024	08:00	26/Jul/2024	18:00		PLANNED	Approved	25-Jul-24	15:00	25-Jul-24	23:00	Same shutdown is applied every month by the utility. However, it is not being availed. ATC-TTC of NR Import/NR Export to be curtailed by 200/2950 MW. May be availed from 1500 hrs	
23	RQ181081	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1	POWER GRID	D	Non-auto required for OPGW replacement works from TN-623 to TN-625 (for Joint Box Creation at TN-625)	25/Jul/2024	08:00	26/Jul/2024	18:00		PLANNED	Approved	25-Jul-24	08:00	26-Jul-24	18:00		

24	RQ181082	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2	POWER GRID	D	Non-auto required for OPGW replacement works from TN-623 to TN-625 (for Joint Box Creation at TN-625)	25/Jul/2024	08:00	26/Jul/2024	18:00		PLANNED	Approved	25-Jul-24	08:00	26-Jul-24	18:00		
25	RQ181740	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	POWER GRID	C	Replacement of PDM sensor for arresting SF6 leakage in 707-10R Gas compartments. at Orai end	24/Jul/2024	09:00	25/Jul/2024	18:00	Replacement of PDM sensor for arresting SF6 leakage in 707-10R Gas compartments. at Orai end	PLANNED	Rejected						May be availed in lean NR demand period i.e. september
26	RQ180951	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2	POWER GRID	D	To attend shutdown nature defects	24/Jul/2024	08:00	25/Jul/2024	18:00	S/D nature defect liquidation work	PLANNED	Rejected						May be availed in lean NR demand period i.e. september
27	RQ181774	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-2	POWER GRID	D	For pilot installation work( Dia to be kept open at both ends) with a/r non auto mode of ckt-1 by WR-2	23/Jul/2024	07:00	23/Jul/2024	18:00		PLANNED	Rejected						May be availed in lean NR demand period i.e. september
28	RQ181468	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2	POWER GRID	D	AMP works for 765KV Gwalior Reactor#2 element and bay AMP works"	20/Jul/2024	08:00	21/Jul/2024	18:00		PLANNED	Rejected						May be availed in lean NR demand period i.e. september
29	RQ182041	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1	POWER GRID	D	A/R Non Auto mode For attending shutdown defects in circuit #2	18/Jul/2024	08:00	18/Jul/2024	18:00		PLANNED	Approved	18-Jul-24	08:00	18-Jul-24	18:00		
30	RQ182042	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2	POWER GRID	D	For attending shutdown defects in Line. A/R Non Auto mode in Circuit #1 For attending shutdown defects in circuit #2, Dia to be kept open at both ends.	18/Jul/2024	08:00	18/Jul/2024	18:00		PLANNED	Rejected						Same shutdown is applied every month by the utility. However, it is not being availed. ATC-TTC of NR Import/NR Export to be curtailed by 200/2950 MW.
31	RQ181467	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1	POWER GRID	D	AMP works for element and bay	18/Jul/2024	08:00	19/Jul/2024	18:00		PLANNED	Rejected						May be availed in lean NR demand period i.e. september
32	RQ182039	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1	POWER GRID	D	For attending shutdown defects in Line. A/R Non Auto mode in Circuit #2 For attending shutdown defects in circuit #1, Dia to be kept open at both ends.	17/Jul/2024	08:00	17/Jul/2024	18:00		PLANNED	Rejected						Same shutdown is applied every month by the utility. However, it is not being availed. ATC-TTC of NR Import/NR Export to be curtailed by 200/2950 MW.
33	RQ182040	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2	POWER GRID	D	A/R Non Auto mode For attending shutdown defects in circuit #1	17/Jul/2024	08:00	17/Jul/2024	18:00		PLANNED	Approved	17-Jul-24	08:00	17-Jul-24	18:00		

34	RQ181764	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-SATNA (PG) CKT-1	POWER GRID	D	A/R non auto is required for attending S/D nature defect in 765KV-SATNA-GWALIOR-2 line. by WR-2	15/Jul/2024	07:00	15/Jul/2024	18:00		PLANNED	Rejected					May be availed in lean NR demand period i.e. september
35	RQ181765	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	POWER GRID	D	A/R non auto is required for attending S/D nature defect in 765KV-SATNA-GWALIOR-2 line by WR-2	15/Jul/2024	07:00	15/Jul/2024	18:00		PLANNED	Rejected					May be availed in lean NR demand period i.e. september
36	RQ181735	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	POWER GRID	D	Installation of Counter weight in Gantry-1 Tower of 765kV Orai-Gwalior line at Orai end (along with simultaneous shutdown of 765kV Orai-Aligarh -2)	11/Jul/2024	09:00	11/Jul/2024	18:00	Installation of Counter weight in Gantry-1 Tower of 765kV Orai-Gwalior line at Orai end (along with simultaneous shutdown of 765kV Orai-Aligarh -2)	PLANNED	Rejected					May be availed in lean NR demand period i.e. september
37	RQ181015	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2	POWER GRID	D	For attending S/D nature defects	09/Jul/2024	08:00	11/Jul/2024	18:00		PLANNED	Rejected					May be availed in lean NR demand period i.e. september
38	RQ182118	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASHI-GAYA (PG) CKT-2	POWER GRID	D	SHUTDOWN NATURE DEFECTS RECTIFICATION WORK	08/Jul/2024	08:00	09/Jul/2024	18:00		PLANNED	Approved	08-Jul-24	08:00	09-Jul-24	18:00	Subjected to ERPC approval
39	RQ181773	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-2	POWER GRID	D	A/R Non auto mode only required for tower strengthening work by WR-2	08/Jul/2024	07:00	14/Jul/2024	18:00		PLANNED	Rejected					May be availed in lean NR demand period i.e. september
40	RQ181830	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHPUR-SASARAM (PG) CKT-1	POWER GRID	D	Insulator cleaning and AMP Work by Fatehpur	05/Jul/2024	09:00	05/Jul/2024	18:00		PLANNED	Approved	05-Jul-24	09:00	05-Jul-24	18:00	Subjected to ERPC approval
41	RQ181763	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	POWER GRID	D	A/R Non auto required only to facilitate s/d of 765 KV Orai-Satna-1 by WR-2	04/Jul/2024	09:00	04/Jul/2024	18:00		PLANNED	Rejected					May be availed in lean NR demand period i.e. september
42	RQ181761	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIA-GAYA (PG) CKT-1	POWER GRID	D	for Replacement of Porcelain by Polymer insulator at Major crossing by ER-1	04/Jul/2024	08:00	06/Jul/2024	17:30	for Replacement of Porcelain by Polymer insulator at Major crossing by ER-1	PLANNED	Approved	04-Jul-24	08:00	06-Jul-24	17:30	

43	RQ181762	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-SATNA (PG) CKT-1	POWER GRID	D	Line AMP and For Switching of Spare with R-ph (For taking R-Ph in Service) at satna end by WR-2 with A/R Non auto of 765 KV Satna-Gwalior-2	04/Jul/2024	08:00	04/Jul/2024	18:00	Line AMP and For Switching of Spare with R-ph (For taking R-Ph in Service) at satna end by WR-2 with A/R Non auto of 765 KV Satna-Gwalior-2	PLANNED	Rejected					May be availed in lean NR demand period i.e. september
44	RQ181771	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-1	POWER GRID	D	AMP works, Dia to be kept open at both ends by WR-2	02/Jul/2024	07:00	02/Jul/2024	18:00		PLANNED	Rejected					May be availed in lean NR demand period i.e. september
45	RQ180950	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS) GWALIOR(PG) (PG) CKT-2	POWER GRID	D	Non-auto mode for tower tightening & missing tower member fixing above waist level	01/Jul/2024	08:00	31/Jul/2024	18:00		PLANNED	Rejected					May be availed in lean NR demand period i.e. september
46	RQ180949	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS) GWALIOR(PG) (PG) CKT-1	POWER GRID	D	Non-auto mode for tower tightening & missing tower member fixing above waist level	01/Jul/2024	08:00	31/Jul/2024	18:00		PLANNED	Rejected					May be availed in lean NR demand period i.e. september
47	RQ181767	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	POWER GRID	D	A/R Non auto required for OPGW Live line work by WR-2	01/Jul/2024	07:00	31/Jul/2024	18:00		PLANNED	Rejected					May be availed in lean NR demand period i.e. september
48	RQ181772	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-1	POWER GRID	D	A/R Non auto mode only required for tower strengthening work by WR-2	01/Jul/2024	07:00	01/Jul/2024	18:00		PLANNED	Rejected					May be availed in lean NR demand period i.e. september
49	RQ181167	OCC_220	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL)		D	For attending oil leakage	25/Jul/2024	09:00	25/Jul/2024	17:00		PLANNED	Approved	25-Jul-24	15:00	25-Jul-24	23:00	May be availed from 1500 hrs
50	RQ181128	OCC_220	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)		D	Commissioning of RTCC for ICT. For AMP works	24/Jul/2024	14:00	28/Jul/2024	23:00		PLANNED	Approved					To be clubbed with RQ181139
51	RQ181127	OCC_220	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG)		D	Commissioning of RTCC for ICT. For AMP works	22/Jul/2024	14:00	25/Jul/2024	23:00		PLANNED	Approved	22-Jul-24	17:00	25-Jul-24	23:00	May be availed from 1700 hrs
52	RQ181166	OCC_220	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL)		D	For internal inspection due to DGA violation and attending oil leakage	21/Jul/2024	09:00	24/Jul/2024	17:00		PLANNED	Approved	21-Jul-24	15:00	24-Jul-24	23:00	May be availed from 1500 hrs
53	RQ181138	OCC_220	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 6 AT FATEHGARH_II(PG)		D	For final testing/fine tuning of CSD Relay of 765KV ICT	20/Jul/2024	14:00	27/Jul/2024	23:00	Kindly note that, during fine tuning of CSD, 4 to 5 on load operations of ICT will be done from each bay	PLANNED	Approved	20-Jul-24	14:00	20-Jul-24	23:00	



54	RQ181133	OCC_220	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 6 AT FATEHGARH_II(PG)		D	Ladder logic commissioning with spare ICT logic scheme checking. Commissioning of RTCC	20/Jul/2024	14:00	27/Jul/2024	23:00		PLANNED	Approved	20-Jul-24	14:00	20-Jul-24	23:00		
55	RQ181125	OCC_220	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG)		D	Commissioning of RTCC for ICT. For AMP works	18/Jul/2024	14:00	21/Jul/2024	23:00		PLANNED	Rejected						Already facilitated in May & June
56	RQ181126	OCC_220	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG)		D	Commissioning of RTCC for ICT. For AMP works	18/Jul/2024	14:00	21/Jul/2024	23:00		PLANNED	Rejected						Already facilitated in May & June
57	RQ181137	OCC_220	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)		D	For final testing/fine tuning of CSD Relay of 765KV ICT	15/Jul/2024	14:00	24/Jul/2024	23:00	Kindly note that, during fine tuning of CSD, 4 to 5 on laod operations of ICT will be done from each bay	PLANNED	Approved	15-Jul-24	14:00	15-Jul-24	23:00		
58	RQ181132	OCC_220	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)		D	Ladder logic commissioning with spare ICT logic scheme checking. Commissioning of RTCC	15/Jul/2024	14:00	24/Jul/2024	23:00		PLANNED	Approved	15-Jul-24	14:00	16-Jul-24	23:00		
59	RQ181136	OCC_220	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG)		D	For final testing/fine tuning of CSD Relay of 765KV ICT	12/Jul/2024	14:00	19/Jul/2024	23:00	Kindly note that, during fine tuning of CSD, 4 to 5 on laod operations of ICT will be done from each bay	PLANNED	Approved	12-Jul-24	14:00	12-Jul-24	23:00		
60	RQ181131	OCC_220	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG)		D	Ladder logic commissioning with spare ICT logic scheme checking. Commissioning of RTCC	12/Jul/2024	14:00	19/Jul/2024	23:00		PLANNED	Approved	12-Jul-24	14:00	13-Jul-24	23:00		
61	RQ181140	OCC_220	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 6 AT FATEHGARH_II(PG)		D	Tie bay 726 LBB protection testing works & erection works in tie bay	12/Jul/2024	14:00	21/Jul/2024	23:00		PLANNED	Approved	12-Jul-24	17:00	21-Jul-24	23:00	May be availed from 1700 hrs	
62	RQ181151	OCC_220	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG)		D	AMP Work	09/Jul/2024	15:00	10/Jul/2024	23:00		PLANNED	Approved	09-Jul-24	17:00	10-Jul-24	23:00	May be availed from 1700 hrs	
63	RQ181150	OCC_220	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG)		D	AMP Work	07/Jul/2024	15:00	08/Jul/2024	23:00		PLANNED	Approved	07-Jul-24	17:00	08-Jul-24	23:00	May be availed from 1700 hrs	
64	RQ181139	OCC_220	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)		D	For Erection works of SS-63 A1 package 765 KV ICT-5 B phase unit	07/Jul/2024	14:00	12/Jul/2024	23:00		PLANNED	Approved	07-Jul-24	17:00	12-Jul-24	23:00	May be availed from 1700 hrs	

65	RQ181141	OCC_220	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 6 AT FATEHGARH_II(PG)		D	For Erection works of SS-63 A1 package 765 KV ICT-5 R phase unit	07/Jul/2024	14:00	12/Jul/2024	23:00		PLANNED	Approved						May be clubbed with RQ181140
66	RQ181135	OCC_220	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG)		D	For final testing/fine tuning of CSD Relay of 765KV ICT	05/Jul/2024	14:00	13/Jul/2024	23:00	Kindly note that, during fine tuning of CSD, 4 to 5 on laod operations of ICT will be done from each bay	PLANNED	Approved	05-Jul-24	17:00	05-Jul-24	23:00		
67	RQ181130	OCC_220	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG)		D	Ladder logic commissioning with spare ICT logic scheme checking. Commissioning of RTCC	05/Jul/2024	14:00	13/Jul/2024	23:00		PLANNED	Rejected						Already facilitated in May & June
68	RQ181149	OCC_220	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA_2 (PG)		D	For Bay Extension, LBB Testing	01/Jul/2024	15:00	05/Jul/2024	23:00		PLANNED	Approved	01-Jul-24	17:00	05-Jul-24	23:00		May be availed from 1700 hrs
69	RQ181134	OCC_220	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG)		D	For final testing/fine tuning of CSD Relay of 765KV ICT	01/Jul/2024	14:00	07/Jul/2024	23:00	Kindly note that, during fine tuning of CSD, 4 to 5 on laod operations of ICT will be done from each bay	PLANNED	Approved	07-Jul-24	17:00	07-Jul-24	23:00		
70	RQ181129	OCC_220	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG)		D	Ladder logic commissioning with spare ICT logic scheme checking. Commissioning of RTCC	01/Jul/2024	14:00	07/Jul/2024	23:00		PLANNED	Rejected						Already facilitated in May & June
71	RQ181769	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI(PG)-VINDHYACHALPOL(PG) (PVTSL) CKT-2	PVTSL	D	Line AMP works with A/R off of Ckt 1 (Dia to be Kept open at both ends.) by WR-2	02/Jul/2024	07:00	02/Jul/2024	18:00		PLANNED	Rejected						May be availed in lean NR demand period i.e. september
72	RQ181768	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI(PG)-VINDHYACHALPOL(PG) (PVTSL) CKT-1	PVTSL	D	Line AMP works with A/R off of Ckt 2 (Dia to be Kept open at both ends.) by WR-2	01/Jul/2024	07:00	01/Jul/2024	18:00		PLANNED	Rejected						May be availed in lean NR demand period i.e. september
73	RQ181112	OCC_220	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT FATEHGARH_II(PG)		D	Commissioning of RTCC for ICT. For AMP works	25/Jul/2024	14:00	28/Jul/2024	23:00		PLANNED	Approved	25-Jul-24	17:00	28-Jul-24	23:00		May be given from 1700 Hrs
74	RQ181110	OCC_220	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHGARH_II(PG)		D	Commissioning of RTCC for ICT. For AMP works	23/Jul/2024	14:00	25/Jul/2024	23:00		PLANNED	Approved	23-Jul-24	17:00	25-Jul-24	23:00		May be given from 1700 Hrs

75	RQ181115	OCC_220	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_II(PG)		D	Commissioning of RTCC for ICT. For AMP works	23/Jul/2024	14:00	25/Jul/2024	23:00		PLANNED	Approved	23-Jul-24	17:00	25-Jul-24	23:00	May be given from 1700 Hrs
76	RQ181120	OCC_220	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_II(PG)		D	For final testing/fine tuning of CSD Relay of 400kV ICT	21/Jul/2024	14:00	29/Jul/2024	23:00	Kindly note that, during fine tuning of CSD, 4 to 5 on laod operations of ICT will be done from each bay	PLANNED	Approved	21-Jul-24	17:00	29-Jul-24	23:00	May be given from 1700 Hrs
77	RQ181114	OCC_220	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_II(PG)		D	Commissioning of RTCC for ICT. For AMP works	21/Jul/2024	14:00	23/Jul/2024	23:00		PLANNED	Approved	21-Jul-24	17:00	23-Jul-24	23:00	May be given from 1700 Hrs
78	RQ181109	OCC_220	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FATEHGARH_II(PG)		D	Commissioning of RTCC for ICT. For AMP works	21/Jul/2024	14:00	23/Jul/2024	23:00		PLANNED	Approved	21-Jul-24	17:00	23-Jul-24	23:00	May be given from 1700 Hrs
79	RQ181124	OCC_220	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_II(PG)		D	Testing with TBC bay in 220kV & pending construction related works	21/Jul/2024	14:00	26/Jul/2024	23:00		PLANNED	Approved	21-Jul-24	17:00	26-Jul-24	23:00	May be given from 1700 Hrs
80	RQ181155	OCC_220	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA_2 (PG)		D	Attending Punch Points	19/Jul/2024	15:00	20/Jul/2024	23:00		PLANNED	Approved	19-Jul-24	17:00	20-Jul-24	23:00	May be given from 1700 Hrs
81	RQ181108	OCC_220	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FATEHGARH_II(PG)		D	Commissioning of RTCC for ICT. For AMP works	19/Jul/2024	14:00	21/Jul/2024	23:00		PLANNED	Approved	19-Jul-24	17:00	21-Jul-24	23:00	May be given from 1700 Hrs
82	RQ181113	OCC_220	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT FATEHGARH_II(PG)		D	Commissioning of RTCC for ICT. For AMP works	19/Jul/2024	14:00	21/Jul/2024	23:00		PLANNED	Approved	19-Jul-24	17:00	21-Jul-24	23:00	May be given from 1700 Hrs
83	RQ181154	OCC_220	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA_2 (PG)		D	Attending Punch Points	17/Jul/2024	15:00	18/Jul/2024	23:00		PLANNED	Approved	17-Jul-24	17:00	18-Jul-24	23:00	May be given from 1700 Hrs
84	RQ181178	OCC_220	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MEERUT(PG)		D	FOR ATTENDING OIL LEKAGE AND HOT SPOT ATTENDING ON JACK BUS (400 KV BUS 2 SD ALSO REQUIRED WITH THIS)	16/Jul/2024	09:00	16/Jul/2024	18:00		PLANNED	Approved	16-Jul-24	09:00	16-Jul-24	18:00	
85	RQ181153	OCC_220	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA_2 (PG)		D	Attending Punch Points	15/Jul/2024	15:00	16/Jul/2024	23:00		PLANNED	Approved	15-Jul-24	17:00	16-Jul-24	23:00	May be given from 1700 Hrs
86	RQ181123	OCC_220	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_II(PG)		D	Testing with TBC bay in 220kV & pending construction related works	15/Jul/2024	14:00	20/Jul/2024	23:00		PLANNED	Approved	15-Jul-24	17:00	20-Jul-24	23:00	May be given from 1700 Hrs

87	RQ181157	OCC_220	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHINMAL(PG)		D	For 220kV side IPS tube erection work from 220kV Bus-1 ( 89A isolator) to Circuit breaker (212 52) -under SS-95 package - 220kV Bus 1 & 220kV Bus 2 shutdown together ( Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II, 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sayala Line-I, 220kV Bhinmal - Bhinmal Line-II AND 400/220kV ICT-I, 400/220kV ICT-II)	15/Jul/2024	08:00	15/Jul/2024	20:00	For 220kV side IPS tube erection work from 220kV Bus-1 ( 89A isolator) to Circuit breaker (212 52) - under SS-95 package - 220kV Bus 1 & 220kV Bus 2 shutdown together ( Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II, 220kV Bhinmal -	PLANNED	Approved	15-Jul-24	08:00	15-Jul-24	20:00	
88	RQ181156	OCC_220	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BHINMAL(PG)		D	For 220kV side IPS tube erection work from 220kV Bus-1 ( 89A isolator) to Circuit breaker (212 52) -under SS-95 package - 220kV Bus 1 & 220kV Bus 2 shutdown together ( Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II, 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sayala Line-I, 220kV Bhinmal - Bhinmal Line-II AND 400/220kV ICT-I, 400/220kV ICT-II)	15/Jul/2024	08:00	15/Jul/2024	20:00	For 220kV side IPS tube erection work from 220kV Bus-1 ( 89A isolator) to Circuit breaker (212 52) - under SS-95 package - 220kV Bus 1 & 220kV Bus 2 shutdown together ( Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II, 220kV Bhinmal -	PLANNED	Approved	15-Jul-24	08:00	15-Jul-24	20:00	

89	RQ181118	OCC_220	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_II(PG)		D	For final testing/fine tuning of CSD Relay of 400kV ICT	14/Jul/2024	14:00	20/Jul/2024	23:00	Kindly note that, during fine tuning of CSD, 4 to 5 on laod operations of ICT will be done from each bay	PLANNED	Approved	14-Jul-24	17:00	20-Jul-24	23:00	May be given from 1700 Hrs
90	RQ181152	OCC_220	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA_2 (PG)		D	Attending Punch Points	11/Jul/2024	15:00	12/Jul/2024	23:00		PLANNED	Approved	11-Jul-24	17:00	12-Jul-24	23:00	May be given from 1700 Hrs
91	RQ181122	OCC_220	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_II(PG)		D	Testing with TBC bay in 220kV & pending construction related works	09/Jul/2024	14:00	14/Jul/2024	23:00		PLANNED	Approved	09-Jul-24	17:00	14-Jul-24	23:00	May be given from 1700 Hrs
92	RQ181111	OCC_220	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT FATEHGARH_II(PG)		D	Commissioning of RTCC for ICT. For AMP works	07/Jul/2024	14:00	17/Jul/2024	23:00		PLANNED	Approved	07-Jul-24	17:00	17-Jul-24	23:00	May be given from 1700 Hrs
93	RQ181116	OCC_220	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_II(PG)		D	Commissioning of RTCC for ICT. For AMP works	07/Jul/2024	14:00	17/Jul/2024	23:00		PLANNED	Approved	07-Jul-24	17:00	17-Jul-24	23:00	May be given from 1700 Hrs
94	RQ181117	OCC_220	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT FATEHGARH_II(PG)		D	For final testing/fine tuning of CSD Relay of 400kV ICT	05/Jul/2024	14:00	09/Jul/2024	23:00	Kindly note that, during fine tuning of CSD, 4 to 5 on laod operations of ICT will be done from each bay	PLANNED	Approved	05-Jul-24	17:00	09-Jul-24	23:00	May be given from 1700 Hrs
95	RQ181119	OCC_220	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_II(PG)		D	For final testing/fine tuning of CSD Relay of 400kV ICT	05/Jul/2024	14:00	12/Jul/2024	23:00	Kindly note that, during fine tuning of CSD, 4 to 5 on laod operations of ICT will be done from each bay	PLANNED	Approved	05-Jul-24	17:00	12-Jul-24	23:00	May be given from 1700 Hrs
96	RQ181121	OCC_220	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT FATEHGARH_II(PG)		D	Testing with TBC bay in 220kV & pending construction related works	03/Jul/2024	14:00	08/Jul/2024	23:00		PLANNED	Approved	03-Jul-24	17:00	08-Jul-24	23:00	May be given from 1700 Hrs
97	RQ181748	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-1	POWER GRID	C	Replacement of line CVT at Vindhychal & Singrauli end under Addcap 2019-24 and AMP	17/Jul/2024	08:00	19/Jul/2024	18:00	Replacement of line CVT at Vindhychal & Singrauli end under Addcap 2019-24 and AMP	PLANNED	Approved	17-Jul-24	08:00	19-Jul-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from Rihand at a time.

98	RQ181747	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-2	POWER GRID	C	Replacement of line CVT at Vindhychal End under Addcap 2019-24 and Line Bay Equipment AMP	10/Jul/2024	08:00	11/Jul/2024	18:00	Replacement of line CVT at Vindhychal End under Addcap 2019-24 and Line Bay Equipment AMP	PLANNED	Approved	10-Jul-24	08:00	11-Jul-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from Rihand at a time.	
99	RQ181758	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-2	POWER GRID	D	Porcelain Insulator Replacement with Polymer with Non auto a/r of ckt-1 by ER-1	10/Jul/2024	08:00	10/Jul/2024	18:00	Porcelain Insulator Replacement with Polymer with Non auto a/r of ckt-1 by ER-1	PLANNED	Approved	10-Jul-24	08:00	10-Jul-24	18:00		
100	RQ181757	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-1	POWER GRID	D	Porcelain Insulator Replacement with Polymer with non auto a/r of ckt-2 by ER-1	09/Jul/2024	08:00	09/Jul/2024	18:00	Porcelain Insulator Replacement with Polymer with non auto a/r of ckt-2 by ER-1	PLANNED	Approved	09-Jul-24	08:00	09-Jul-24	18:00		
101	RQ181770	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-VINDHYACHALPOL(PG) (PG) CKT-1	POWER GRID	D	Line Equipment AMP Work at Vindhychal(PS) with A/R off of Ckt 2 (Dia to be Kept open at both ends) by WR-2	09/Jul/2024	07:00	09/Jul/2024	18:00		PLANNED	Conditionally Approved						To be clubbed with unit outage
102	RQ180963	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1	POWER GRID	D	FOR ATTENDING SHUTDOWN NATURE DEFECTS AND CROSS PATROLLING DEFECTS	04/Jul/2024	08:00	06/Jul/2024	18:00	A/R of 400 KV Bhinmal-Kankroli CKT to be kept in non Auto mode	PLANNED	Approved	04-Jul-24	08:00	06-Jul-24	18:00	ATC-TTC of NR Export to be curtailed by 2100 MW	
103	RQ181759	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	POWER GRID	C	LBB retrofitting works and SCADA validation for Bay 405 & 404 by ER-1	04/Jul/2024	08:00	05/Jul/2024	20:00	LBB retrofitting works and SCADA validation for Bay 405 & 404 by ER-1	PLANNED	Approved	04-Jul-24	08:00	05-Jul-24	20:00		
104	RQ181756	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-2	POWER GRID	D	Porcelain Insulator Replacement with Polymer with Non auto a/r of ckt-1 by ER-1	04/Jul/2024	08:00	04/Jul/2024	18:00	Porcelain Insulator Replacement with Polymer with Non auto a/r of ckt-1 by ER-1	PLANNED	Approved	04-Jul-24	08:00	04-Jul-24	18:00		
105	RQ181030	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1	POWER GRID	D	For Retrofitting of A/R relay	03/Jul/2024	08:00	03/Jul/2024	18:00		PLANNED	Approved	03-Jul-24	08:00	03-Jul-24	18:00	ATC-TTC of NR Export to be curtailed by 2100 MW	

106	RQ181755	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-1	POWER GRID	D	Porcelain Insulator Replacement with Polymer with Non auto a/r of ckt-2 by ER-1	03/Jul/2024	08:00	03/Jul/2024	18:00	Porcelain Insulator Replacement with Polymer with Non auto a/r of ckt-2 by ER-1	PLANNED	Approved	03-Jul-24	08:00	03-Jul-24	18:00	
107	RQ181760	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-SASARAM (PG) CKT-1	POWER GRID	C	LBB retrofitting works and SCADA validation for Bay 402 & 401 by ER-1	01/Jul/2024	08:00	02/Jul/2024	20:00	LBB retrofitting works and SCADA validation for Bay 402 & 401 by ER-1	PLANNED	Approved	01-Jul-24	08:00	02-Jul-24	20:00	
108	RQ182038	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-2	POWER GRID	D	for AMP of line bay, Line reactor and Checking of Y Phase CVT	01/Jul/2024	08:00	02/Jul/2024	18:00	SD required after 15 June	PLANNED	Approved	01-Jul-24	08:00	02-Jul-24	18:00	ATC-TTC of NR Export to be curtailed by 2100 MW
109	RQ181089	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(PG)-NEEMUCH(MP) (PNTSL) CKT-2	PNTSL	D	ATTENDING SHUTDOWN NATURE CONSTRUCTION DEFECTS IN LINE	04/Jul/2024	08:00	06/Jul/2024	18:00		PLANNED	Approved	04-Jul-24	08:00	06-Jul-24	18:00	ATC-TTC of NR Export to be curtailed by 250 MW
110	RQ181088	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(PG)-NEEMUCH(MP) (PNTSL) CKT-1	PNTSL	D	ATTENDING SHUTDOWN NATURE CONSTRUCTION DEFECTS IN LINE	01/Jul/2024	08:00	03/Jul/2024	18:00		PLANNED	Approved	01-Jul-24	08:00	03-Jul-24	18:00	ATC-TTC of NR Export to be curtailed by 250 MW
111	RQ181311	OCC_220	cpcc1_sd	BUS	400KV BUS 2 AT MEERUT(PG)		D	TO ATTEND HOT SPOT ON JACK BUS OF ICT 4 AND BUS ISOLATORS AMP WORK	16/Jul/2024	09:00	16/Jul/2024	18:00	400 KV ICT 4 SD ALSO REQUIRED WITH THIS	PLANNED	Approved	16-Jul-24	09:00	16-Jul-24	18:00	
112	RQ181310	OCC_220	cpcc1_sd	BUS	765KV BUS 2 AT MEERUT(PG)		D	AMP Work	04/Jul/2024	09:00	04/Jul/2024	18:00		PLANNED	Approved	07-Jul-24	09:00	07-Jul-24	18:00	May be availed on Sunday
113	RQ181309	OCC_220	cpcc1_sd	BUS	220KV BUS 1 AT MEERUT(PG)		D	AMP Work	03/Jul/2024	09:00	03/Jul/2024	18:00		PLANNED	Approved	03-Jul-24	09:00	03-Jul-24	18:00	
114	RQ181290	OCC_220	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 2		D	FOR PUNCH POINT WORK IN BAY EXTENSION WORK UNDER PNTL	03/Jul/2024	09:00	04/Jul/2024	18:00		PLANNED	Approved	03-Jul-24	17:00	04-Jul-24	23:00	May be availed from 1700 hrs
115	RQ181308	OCC_220	cpcc1_sd	BUS	765KV BUS 2 AT MEERUT(PG)		D	AMP Work	02/Jul/2024	09:00	02/Jul/2024	18:00		PLANNED	Rejected					duplicate entry
116	RQ181307	OCC_220	cpcc1_sd	BUS	765KV BUS 1 AT MEERUT(PG)		D	AMP Work	01/Jul/2024	09:00	01/Jul/2024	18:00		PLANNED	Approved	14-Jul-24	09:00	14-Jul-24	18:00	May be availed on Sunday
117	RQ181284	OCC_220	cpcc1_sd	BUS	220KV BUS 2 AT DEHRADUN(PG)		C	AMP OF BUS	01/Jul/2024	09:00	01/Jul/2024	18:00	Nil	PLANNED	Approved	01-Jul-24	09:00	01-Jul-24	18:00	May be allowed subject to no other outage.
118	RQ181289	OCC_220	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 1		D	FOR PUNCH POINT WORK IN BAY EXTENSION WORK UNDER PNTL	01/Jul/2024	09:00	02/Jul/2024	18:00		PLANNED	Approved	01-Jul-24	17:00	02-Jul-24	23:00	May be availed from 1700 hrs
119	RQ181827	OCC_220	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-2		D	Jumper replacement work at 581,655,741 by Allahabad TLM	22/Jul/2024	09:00	22/Jul/2024	18:00		PLANNED	Rejected					May be availed in lean NR demand period i.e. september
120	RQ181825	OCC_220	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-1		D	Jumper replacement work at 581,655,759 by Allahabad TLM	21/Jul/2024	09:00	21/Jul/2024	18:00		PLANNED	Rejected					May be availed in lean NR demand period i.e. september

121	RQ181676	OCC_220	stuup_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-1		D	Conductor stringing of the transmission line (Construction of of 765kV S/C (Quad) Mainpuri- Bara Transmission line, 765 S/C (Quad) Mainpuri-Unnao transmission line & 400 kV D/C (Quad) Tanda-Gonda Transmission line	14/Jul/2024	09:00	14/Jul/2024	18:00		PLANNED	Rejected						May be availed in lean NR demand period i.e. september
122	RQ181227	OCC_220	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-2		D	for AMP works	03/Jul/2024	08:00	04/Jul/2024	18:00		PLANNED	Approved	03-Jul-24	08:00	04-Jul-24	18:00		
123	RQ181226	OCC_220	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-1		D	For AMP WORK	01/Jul/2024	08:00	02/Jul/2024	18:00		PLANNED	Approved	01-Jul-24	08:00	02-Jul-24	18:00		
124	RQ181098	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PKTSL) CKT-2	PKTSL	D	Stringing of 765 kV D/C Khetri-Narela TL	29/Jul/2024	08:00	31/Jul/2024	18:00		PLANNED	Rejected						Already approved for June
125	RQ181097	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PKTSL) CKT-1	PKTSL	D	Stringing of 765 kV D/C Khetri-Narela TL	29/Jul/2024	08:00	31/Jul/2024	18:00		PLANNED	Rejected						Already approved for June
126	RQ181021	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-BHIWANI (PG) CKT-1	POWER GRID	D	For attending S/D nature defects	29/Jul/2024	08:00	29/Jul/2024	18:00		PLANNED	Approved						To be clubbed with RQ180977
127	RQ180954	OCC_220	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-1	POWER GRID	D	* For Jumper Tightening and Defective Polymer Replacement Work	25/Jul/2024	10:00	26/Jul/2024	17:00		PLANNED	Approved	25-Jul-24	10:00	26-Jul-24	17:00		
128	RQ181881	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-FATEHPUR (PG) CKT-1	POWER GRID	C	Major shutdown nature Maintenance work by varanasi TLM	24/Jul/2024	08:00	26/Jul/2024	18:00		PLANNED	Approved	24-Jul-24	08:00	26-Jul-24	18:00		
129	RQ180993	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2	POWER GRID	D	For attending S/D nature defects	23/Jul/2024	08:00	23/Jul/2024	18:00	DEFECT RECTIFICATION WORK/ A/R of 400 KV CHITTOR-KANKROLI(PG) to be kept in non Auto mode	PLANNED	Approved	23-Jul-24	15:00	23-Jul-24	23:00		May be facilitated from 1500 hrs
130	RQ181848	OCC_220	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-MEERUT (PG) CKT-1	POWER GRID	D	SD required for rectification of Shutdown nature defects	23/Jul/2024	08:00	23/Jul/2024	18:00	kindly approve	PLANNED	Approved	23-Jul-24	15:00	23-Jul-24	23:00		May be facilitated from 1500 hrs



131	RQ180992	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1	POWER GRID	D	For attending S/D nature defects	22/Jul/2024	08:00	22/Jul/2024	18:00	DEFECT RECTIFICATION WORK/ A/R of 400 KV CHITTOR-KANKROLI(PG) to be kept in non Auto mode	PLANNED	Approved	22-Jul-24	15:00	22-Jul-24	23:00	May be facilitated from 1500 hrs
132	RQ181016	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2	POWER GRID	D	For attending S/D nature defects	22/Jul/2024	08:00	24/Jul/2024	18:00		PLANNED	Approved					To be clubbed with RQ180976
133	RQ181020	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-ALIGARH (PG) CKT-1	POWER GRID	D	For attending S/D nature defects	22/Jul/2024	08:00	25/Jul/2024	18:00		PLANNED	Approved	22-Jul-24	08:00	25-Jul-24	18:00	
134	RQ182087	OCC_220	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1	POWER GRID	D	Alongwith line reactor at Phagi for 1.Retrofitment of CSD Relay (Reactor Bay). 2. For CSD Fine tuning works of 765KV Bhiwani#2 LR through reactor bay 2. It may be noted that 4-5 on load switching of reactors shall be done through reactor Bay	20/Jul/2024	08:00	20/Jul/2024	18:00		PLANNED	Approved					To be clubbed with RQ180975
135	RQ180978	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MEERUT-BHIWANI (PG) CKT-1	POWER GRID	D	For attending S/D nature defects	18/Jul/2024	08:00	19/Jul/2024	18:00		PLANNED	Approved	21-Jul-24	08:00	21-Jul-24	18:00	May be availed on Sunday
136	RQ180870	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-2	POWER GRID	D	Installation of Bird Diverter	16/Jul/2024	15:00	31/Jul/2024	23:00	A/R to be kept in Non auto mode of other charged ckt from both ends	PLANNED	Approved	16-Jul-24	15:00	31-Jul-24	23:00	
137	RQ180862	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-2	POWER GRID	D	Installation of Bird Diverter	16/Jul/2024	15:00	31/Jul/2024	23:00	A/R to be kept in Non auto mode of other charged ckt from both ends	PLANNED	Approved	16-Jul-24	15:00	31-Jul-24	23:00	
138	RQ180864	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2	POWER GRID	D	Installation of Bird Diverter	16/Jul/2024	15:00	31/Jul/2024	23:00	A/R to be kept in Non auto mode of other charged ckt from both ends	PLANNED	Approved	16-Jul-24	15:00	31-Jul-24	23:00	
139	RQ181023	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-JHATIKARA (PG) CKT-1	POWER GRID	D	For attending S/D nature defects	16/Jul/2024	08:00	18/Jul/2024	18:00		PLANNED	Approved					May be clubbed with RQ182045

140	RQ181831	OCC_220	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1	POWER GRID	D	S/D REQUIRED FOR RECTIFICATION OF SD NATURE DEFECTS	14/Jul/2024	09:00	14/Jul/2024	18:00	kindly approve	PLANNED	Approved	14-Jul-24	17:00	14-Jul-24	23:00	May be availed from 1700 hrs
141	RQ182088	OCC_220	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS) BHIWANI(PG) (PG) CKT-2	POWER GRID	D	Alongwith line reactor at Phagi for 1.Retrofitment of CSD Relay (Reactor Bay). 2. For CSD Fine tuning works of 765KV Bhiwani#2 LR through reactor bay 2. It may be noted that 4-5 on load switching of reactors shall be done through reactor Bay	14/Jul/2024	08:00	14/Jul/2024	18:00		PLANNED	Approved					To be clubbed with RQ180976
142	RQ181737	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-1	POWER GRID	D	AMP work by Orai SS	13/Jul/2024	09:00	13/Jul/2024	18:00	AMP work by Orai SS	PLANNED	Rejected					May be availed in lean NR demand period i.e. september
143	RQ181832	OCC_220	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2	POWER GRID	D	S/D REQUIRED FOR RECTIFICATION OF SD NATURE DEFECTS	13/Jul/2024	09:00	13/Jul/2024	18:00	kindly approve	PLANNED	Approved	13-Jul-24	17:00	13-Jul-24	23:00	May be availed from 1700 hrs
144	RQ182100	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KANPUR_GIS-ALIGARH (PG) CKT-1	POWER GRID	D	AMP work	12/Jul/2024	09:00	12/Jul/2024	18:00		PLANNED	Approved	12-Jul-24	09:00	12-Jul-24	18:00	
145	RQ181736	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-2	POWER GRID	D	Installation of Counter weight in Gantry(along with simultaneous shutdown of 765kv Orai-Gwalior Line)-1 Tower of 765kv Orai-Gwalior line at Orai End. (	11/Jul/2024	09:00	11/Jul/2024	18:00	Installation of Counter weight in Gantry(along with simultaneous shutdown of 765kv Orai-Gwalior Line)-1 Tower of 765kv Orai-Gwalior line at Orai End. (	PLANNED	Rejected					May be availed in lean NR demand period i.e. september
146	RQ181781	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KANPUR_GIS-ALIGARH (PG) CKT-1	POWER GRID	D	AMP Work	10/Jul/2024	09:00	11/Jul/2024	18:00	AMP Work	PLANNED	Approved	10-Jul-24	09:00	11-Jul-24	18:00	
147	RQ180976	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS) BHIWANI(PG) (PG) CKT-2	POWER GRID	D	For attending S/D nature defects	10/Jul/2024	08:00	11/Jul/2024	18:00		PLANNED	Approved	10-Jul-24	08:00	11-Jul-24	18:00	
148	RQ181998	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-2	POWER GRID	D	Line Bay AMP and Line Reactor AMP work at Fatehpur substation	09/Jul/2024	09:00	09/Jul/2024	18:00		PLANNED	Approved	09-Jul-24	09:00	09-Jul-24	18:00	

149	RQ181103	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-ALIGARH(PG) (PG) CKT-1	POWER GRID	D	Repairing of damaged /cut conductor strands at Loc 380-381 in 765 kV S/C Aligarh-Gr. Noida	08/Jul/2024	08:00	08/Jul/2024	18:00		PLANNED	Rejected						May be availed in lean NR demand period i.e. september
150	RQ180975	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1	POWER GRID	D	For attending S/D nature defects	08/Jul/2024	08:00	09/Jul/2024	18:00		PLANNED	Approved	08-Jul-24	08:00	09-Jul-24	18:00		
151	RQ181833	OCC_220	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-BHIWANI (PG) CKT-1	POWER GRID	D	S/D REQUIRED FOR RECTIFICATION OF SD NATURE DEFECTS	04/Jul/2024	09:00	04/Jul/2024	18:00	kindly approve	PLANNED	Approved	04-Jul-24	15:00	04-Jul-24	23:00		May be availed from 1500 hrs
152	RQ180977	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-BHIWANI (PG) CKT-1	POWER GRID	D	For attending S/D nature defects	04/Jul/2024	08:00	06/Jul/2024	18:00		PLANNED	Approved	04-Jul-24	08:00	06-Jul-24	18:00		
153	RQ181099	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-1	POWER GRID	D	For wire termination and testing of DTPC	03/Jul/2024	08:00	03/Jul/2024	18:00		PLANNED	Approved	03-Jul-24	08:00	03-Jul-24	18:00		May be clubbed with the ongoing shutdown of units at Koteshtwer
154	RQ181974	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-JHATIKARA (PG) CKT-1	POWER GRID	D	RECTIFICATION OF SHUTDOWN NATURE DEFECTS BY AGRA	02/Jul/2024	08:00	03/Jul/2024	18:00		PLANNED	Approved						May be clubbed with RQ182045
155	RQ181100	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-2	POWER GRID	D	For wire termination and testing of DTPC	02/Jul/2024	08:00	02/Jul/2024	18:00		PLANNED	Approved	02-Jul-24	08:00	02-Jul-24	18:00		May be clubbed with the ongoing shutdown of units at Koteshtwer
156	RQ180869	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-1	POWER GRID	D	Installation of Bird Diverter	01/Jul/2024	15:00	15/Jul/2024	23:00	A/R to be kept in Non auto mode of other charged ckt from both ends	PLANNED	Approved	01-Jul-24	15:00	15-Jul-24	23:00		
157	RQ180861	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-1	POWER GRID	D	Installation of Bird Diverter	01/Jul/2024	15:00	15/Jul/2024	23:00	A/R to be kept in Non auto mode of other charged ckt from both ends	PLANNED	Approved	01-Jul-24	15:00	15-Jul-24	23:00		
158	RQ180863	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1	POWER GRID	D	Installation of Bird Diverter	01/Jul/2024	15:00	15/Jul/2024	23:00	A/R to be kept in Non auto mode of other charged ckt from both ends	PLANNED	Approved	01-Jul-24	15:00	15-Jul-24	23:00		
159	RQ181979	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-1	POWER GRID	D	Line Bay AMP by Fatehpur	01/Jul/2024	09:00	01/Jul/2024	18:00		PLANNED	Approved						May be clubbed with RQ180954.
160	RQ181045	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-2	POWER GRID	C	Shifting of tower 79 to new Location	01/Jul/2024	08:00	15/Jul/2024	18:00		PLANNED	Approved	01-Jul-24	08:00	15-Jul-24	18:00		May be clubbed with the ongoing shutdown of units at Koteshtwer

161	RQ182045	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-JHATIKARA (PG) CKT-1	POWER GRID	D	for replacement of bend member of V-string at tower location-509	01/Jul/2024	08:00	02/Jul/2024	18:00	SD required dt 15 .06.2024 & 16: 06.2024	PLANNED	Approved	01-Jul-24	08:00	02-Jul-24	18:00		
162	RQ180983	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1	POWER GRID	C	JAMNAGAR-AMRITSAR BHARATMALA (NHAI) DIVERSION WORK	01/Jul/2024	08:00	31/Jul/2024	18:00		PLANNED	Rejected						May be deferred in view of high RE curtailment
163	RQ180984	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2	POWER GRID	C	JAMNAGAR-AMRITSAR BHARATMALA (NHAI) DIVERSION WORK	01/Jul/2024	08:00	31/Jul/2024	18:00		PLANNED	Rejected						May be deferred in view of high RE curtailment
164	RQ181991	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-ALIGARH (PG) CKT-1	POWER GRID	D	For attending to balance shutdown nature defects.by Agra	01/Jul/2024	08:00	01/Jul/2024	18:00		PLANNED	Approved	01-Jul-24	08:00	01-Jul-24	18:00		
165	RQ181957	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-JHATIKARA (PG) CKT-1	POWER GRID	C	A/R non auto mode required only for Tower Strengthening work.	01/Jul/2024	08:00	15/Jul/2024	18:00		PLANNED	Approved	01-Jul-24	08:00	15-Jul-24	18:00		
166	RQ180908	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(P G) (PFTL) CKT-2	PFTL	D	for AMP works	27/Jul/2024	15:00	29/Jul/2024	23:00		PLANNED	Approved	27-Jul-24	17:00	29-Jul-24	23:00		May be availed from 1700 hrs
167	RQ180912	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(P G) (PFTL) CKT-2	PFTL	D	For ladder logic and interlock checking for spare reactor commissioning	25/Jul/2024	15:00	28/Jul/2024	23:00		PLANNED	Approved	25-Jul-24	17:00	28-Jul-24	23:00		May be availed from 1700 hrs
168	RQ180911	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(P G) (PFTL) CKT-1	PFTL	D	for AMP works	24/Jul/2024	15:00	26/Jul/2024	23:00		PLANNED	Approved	24-Jul-24	17:00	26-Jul-24	23:00		May be availed from 1700 hrs
169	RQ181038	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(P G) (PFTL) CKT-2	PFTL	D	Attending shutdown nature defects	19/Jul/2024	15:00	20/Jul/2024	23:00		PLANNED	Approved	19-Jul-24	17:00	20-Jul-24	23:00		May be availed from 1700 hrs
170	RQ181037	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(P G) (PFTL) CKT-1	PFTL	D	Attending shutdown nature defects	17/Jul/2024	15:00	18/Jul/2024	23:00		PLANNED	Approved	17-Jul-24	17:00	18-Jul-24	23:00		May be availed from 1700 hrs
171	RQ180907	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(P G) (PFTL) CKT-1	PFTL	D	Stringing and erection works of Bhadla 2 ckt 3 & 4, Reactor firewall construction activity	10/Jul/2024	17:00	17/Jul/2024	23:00		PLANNED	Approved	10-Jul-24	17:00	17-Jul-24	23:00		
172	RQ180902	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(P G) (PFTL) CKT-2	PFTL	D	Gantry Tower jumper insulator replacement works	08/Jul/2024	15:00	16/Jul/2024	23:00		PLANNED	Approved	08-Jul-24	17:00	16-Jul-24	23:00		May be availed from 1700 hrs
173	RQ180913	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(P G) (PFTL) CKT-2	PFTL	D	Attending shutdown nature defects by Khetri group & Gantry Tower jumper insulator replacement works	04/Jul/2024	15:00	07/Jul/2024	23:00		PLANNED	Approved	04-Jul-24	17:00	07-Jul-24	23:00		May be availed from 1700 hrs

174	RQ180901	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1	PFTL	D	Attending shutdown nature defects by Khetri group & For ladder logic and interlock checking for spare reactor commissioning	01/Jul/2024	15:00	07/Jul/2024	23:00		PLANNED	Approved	01-Jul-24	17:00	07-Jul-24	23:00	May be availed from 1700 hrs
175	RQ180904	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2	POWER GRID,FB TL	D	for AMP works	24/Jul/2024	15:00	27/Jul/2024	23:00		PLANNED	Approved	24-Jul-24	17:00	27-Jul-24	23:00	May be availed from 1700 hrs
176	RQ180903	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1	POWER GRID,FB TL	D	for AMP works	21/Jul/2024	15:00	23/Jul/2024	23:00		PLANNED	Approved	21-Jul-24	17:00	23-Jul-24	23:00	May be availed from 1700 hrs
177	RQ180860	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2	POWER GRID,FB TL	D	Installation of Bird Diverter	16/Jul/2024	15:00	31/Jul/2024	23:00	A/R to be kept in Non auto mode of other charged ckt from both ends	PLANNED	Approved	16-Jul-24	15:00	31-Jul-24	23:00	
178	RQ180910	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2	POWER GRID,FB TL	D	For attending S/D nature defects	15/Jul/2024	15:00	17/Jul/2024	23:00		PLANNED	Approved					To be clubbed with RQ180904
179	RQ180898	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2	POWER GRID,FB TL	D	For ladder logic and interlock checking for spare reactor commissioning	11/Jul/2024	15:00	20/Jul/2024	23:00		PLANNED	Approved					To be clubbed with RQ180904
180	RQ180909	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1	POWER GRID,FB TL	D	For critical jumper rectification work.	03/Jul/2024	15:00	05/Jul/2024	23:00		PLANNED	Approved					To be clubbed with RQ180903
181	RQ180897	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1	POWER GRID,FB TL	D	For ladder logic and interlock checking for spare reactor commissioning	01/Jul/2024	15:00	10/Jul/2024	23:00		PLANNED	Approved	01-Jul-24	17:00	02-Jul-24	23:00	To be clubbed with RQ180903.
182	RQ180859	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1	POWER GRID,FB TL	D	Installation of Bird Diverter	01/Jul/2024	15:00	15/Jul/2024	23:00	A/R to be kept in Non auto mode of other charged ckt from both ends	PLANNED	Approved	01-Jul-24	15:00	15-Jul-24	23:00	
183	RQ182098	OCC_220	slcds_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-1	RRVPNL	D	Maintenance line bay Equipments i.e. CVT, WT & line Isolator.	16/Jul/2024	08:00	16/Jul/2024	18:00		PLANNED	Rejected					May be availed in lean NR demand period i.e. september
184	RQ182099	OCC_220	slcds_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-2	RRVPNL	D	Maintenance line bay Equipments i.e. CVT, WT & line Isolator.	08/Jul/2024	08:00	08/Jul/2024	18:00		PLANNED	Rejected					May be availed in lean NR demand period i.e. september
185	RQ181032	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2	PAPTL	D	Attending shutdown nature defects	12/Jul/2024	08:00	13/Jul/2024	18:00		PLANNED	Approved	12-Jul-24	08:00	13-Jul-24	18:00	

186	RQ181031	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1	PAPTL	D	Attending shutdown nature defects	10/Jul/2024	08:00	11/Jul/2024	18:00		PLANNED	Approved	10-Jul-24	08:00	11-Jul-24	18:00	
187	RQ180894	OCC_220	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV UNNAO-MAINPURI (UP) CKT-1	UPPTCL	D	* S/D OF TIE BAY(700-8-52) MAINPURI LINE FOR FOLLOWING WORKS- >X* Testing of protection with Main Bay of Mainpuri line (700-07-5	09/Jul/2024	09:00	12/Jul/2024	17:00		PLANNED	Approved	09-Jul-24	09:00	12-Jul-24	17:00	
188	RQ180953	OCC_220	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-1	UPPTCL	D	* For Jumper Measurement at Loc. no 306 (Transposition Tower) in view of >X Previous Trippings then rectifying jumper length if	06/Jul/2024	08:00	07/Jul/2024	18:00		PLANNED	Rejected					May be availed in lean NR demand period i.e. september
189	RQ181039	OCC_220	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV OBRA_C_TPS-UNNAO (UP)	UPPTCL	D	* S/D OF 765KV OBRA C-UNNAO LINE FOR INSTALLATION OF SAMAST ENERGY METER >X AT UNNAO END	04/Jul/2024	08:00	04/Jul/2024	16:00		PLANNED	Rejected					May be availed in lean NR demand period i.e. september
190	RQ181036	OCC_220	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANPARA_C(LAN)-UNNAO(UP) (UP) CKT-1	UPPTCL	D	* S/D OF 765KV ANPARA C-UNNAO LINE FOR INSTALLATION OF SAMAST ENERGY METER >X AT UNNAO END	03/Jul/2024	08:00	03/Jul/2024	16:00		PLANNED	Rejected					May be availed in lean NR demand period i.e. september
191	RQ182119	OCC_220	apl_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1	BKTL	D	765KV BIKANER(PG)-Khetri CKT-1 Shutdown is required for Spare changeover for normalized the reactor configuration.	05/Jul/2024	15:00	05/Jul/2024	20:00	765KV Bikaner (PGCIL) - Khetri New (PGCIL) Ckt-2 Charged condition	PLANNED	Approved	05-Jul-24	17:00	05-Jul-24	23:00	May be availed from 1700 hrs
192	RQ181410	OCC_220	cpcc1_sd	BUS	765KV BUS 2 AT CHITTORGARH(PG)	POWER GRID	D	Protection setting change	30/Jul/2024	08:00	30/Jul/2024	18:00		PLANNED	Approved	30-Jul-24	17:00	30-Jul-24	23:00	May be availed from 1700 hrs. subject to study for revision of setting carried out by NRLDC and CTU.
193	RQ181409	OCC_220	cpcc1_sd	BUS	765KV BUS 1 AT CHITTORGARH(PG)	POWER GRID	D	Protection setting change	29/Jul/2024	08:00	29/Jul/2024	18:00		PLANNED	Approved	29-Jul-24	17:00	29-Jul-24	23:00	May be availed from 1700 hrs. subject to study for revision of setting carried out by NRLDC and CTU.
194	RQ181858	OCC_220	slcdcrs_sd	BUS	765KV BUS 2 AT PHAGI(RS)	RRVPNL	D	MAINTENANCE WORK OF ASSOCIATED BAY EQUIPMENTS	29/Jul/2024	08:00	29/Jul/2024	18:00		PLANNED	Approved	29-Jul-24	15:00	29-Jul-24	23:00	May be availed from 1500 hrs

195	RQ181857	OCC_220	slcds_sd	BUS	765KV BUS 1 AT PHAGI(RS)	RRVPLN	D	MAINTENANCE WORK OF ASSOCIATED BAY EQUIPMENTS	22/Jul/2024	08:00	22/Jul/2024	18:00		PLANNED	Approved	22-Jul-24	15:00	22-Jul-24	23:00	May be availed from 1500 hrs
196	RQ181250	OCC_220	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 2		D	Jumping and bay extension work by M/s TATA for TBCB package SS-01, SS-63 A1 & B1, commissioning works of Bus bar integration work of bay extensions	20/Jul/2024	14:00	22/Jul/2024	23:00		PLANNED	Approved					To be clubbed with RQ181248
197	RQ181247	OCC_220	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 1		D	For Bay extension and bus bar testing of 06 Nos. line Bay (Jumping and bay extension work of new bays of Phase II)	15/Jul/2024	14:00	28/Jul/2024	23:00	For Bay extension	PLANNED	Approved	15-Jul-24	17:00	28-Jul-24	23:00	May be availed from 1700 hrs
198	RQ181257	OCC_220	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 2		D	Bay Extension, LBB Testing	08/Jul/2024	15:00	14/Jul/2024	23:00		PLANNED	Approved	08-Jul-24	17:00	14-Jul-24	23:00	May be availed from 1700 hrs
199	RQ181279	OCC_220	cpcc1_sd	BUS	765 KV BIKANER(PG) - BUS 2		D	FOR BAY EXTENSION WORK AT BIKANER SS	08/Jul/2024	15:00	10/Jul/2024	23:00		PLANNED	Approved	08-Jul-24	17:00	10-Jul-24	23:00	May be availed from 1700 hrs
200	RQ181249	OCC_220	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 1		D	Jumping and bay extension work by M/s TATA for TBCB package SS-01, SS-63 A1 & B1, commissioning works of Bus bar integration work of bay extensions	08/Jul/2024	14:00	12/Jul/2024	23:00		PLANNED	Approved					To be clubbed with RQ181247
201	RQ181278	OCC_220	cpcc1_sd	BUS	765 KV BIKANER(PG) - BUS 1		D	FOR BAY EXTENSION WORK AT BIKANER SS	02/Jul/2024	15:00	04/Jul/2024	23:00		PLANNED	Approved	02-Jul-24	17:00	04-Jul-24	23:00	May be availed from 1700 hrs
202	RQ181256	OCC_220	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 1		D	Bay Extension, LBB Testing	01/Jul/2024	15:00	07/Jul/2024	23:00		PLANNED	Approved	01-Jul-24	17:00	07-Jul-24	23:00	May be availed from 1700 hrs
203	RQ181248	OCC_220	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 2		D	For Bay extension and bus bar testing of 06 Nos. line Bay (Jumping and bay extension work of new bays of Phase II)	01/Jul/2024	14:00	14/Jul/2024	23:00	For Bay extension	PLANNED	Approved	01-Jul-24	17:00	14-Jul-24	23:00	May be availed from 1700 hrs
204	RQ181029	OCC_220	stuup_sd	BUS	765KV BUS 1 AT UNNAO(UP)	UPPTCL	D	* S/D OF 765KV MAIN BUS-1 (OCC-220)FOR FOLLOWING WORKS->* 1-Re connecting of Bay CT clamp after cleaning surface in Mainpuri	12/Jul/2024	09:00	12/Jul/2024	17:00		PLANNED	Approved	12-Jul-24	09:00	12-Jul-24	17:00	

205	RQ181950	OCC_220	slcdrs_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV PHAGI(RS)	PAPTL	D	Quarterly Maintenance work	25/Jul/2024	08:00	25/Jul/2024	18:00		PLANNED	Approved	25-Jul-24	08:00	25-Jul-24	18:00		
206	RQ181466	OCC_220	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV PHAGI(RS)	PAPTL	D	For taking Spare Unit out of service and taking R-phase Unit in service.	19/Jul/2024	08:00	19/Jul/2024	18:00		PLANNED	Approved						To be clubbed with RQ181950
207	RQ181207	OCC_220	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV KOTESHWAR(PG)	POWER GRID	D	For implementation of updated mechanical protection settings.	22/Jul/2024	08:00	23/Jul/2024	18:00		PLANNED	Approved	22-Jul-24	08:00	23-Jul-24	18:00		
208	RQ181188	OCC_220	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	Ladder logic commissioning with spare reactor logic scheme checking	19/Jul/2024	14:00	25/Jul/2024	23:00		PLANNED	Approved	19-Jul-24	14:00	20-Jul-24	23:00		
209	RQ181187	OCC_220	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	Ladder logic commissioning with spare reactor logic scheme checking	15/Jul/2024	14:00	20/Jul/2024	23:00		PLANNED	Approved	15-Jul-24	14:00	16-Jul-24	23:00		
210	RQ181197	OCC_220	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA(PG)	POWER GRID	D	Reactor Change over	10/Jul/2024	09:00	10/Jul/2024	16:00		PLANNED	Approved	10-Jul-24	09:00	10-Jul-24	16:00		
211	RQ181218	OCC_220	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA(PG)	POWER GRID	D	CSD Fine tuning of 765kv bays(708&709) of the BR(Minimum 5 open & close on load operations will be carried out during fine tuning of the BR)	10/Jul/2024	08:00	10/Jul/2024	18:00		PLANNED	Approved	10-Jul-24	08:00	10-Jul-24	18:00		
212	RQ181471	OCC_220	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	POWER GRID	D	"1.For CSD fine tuning works of Newly Installed CSD Relay. 2.It may be noted that 4-5 on load switching of reactors shall be done through Bus Reactor#1 Main & Tie bay "	09/Jul/2024	08:00	10/Jul/2024	18:00		PLANNED	Approved	09-Jul-24	08:00	09-Jul-24	18:00		
213	RQ181190	OCC_220	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	For final testing/fine tuning of CSD Relay of 765KV Reactor	08/Jul/2024	14:00	12/Jul/2024	23:00	Kindly note that, during fine tuning of CSD, 4 to 5 on laod operations of Reactor will be done from each bay	PLANNED	Approved	08-Jul-24	14:00	08-Jul-24	23:00	Why s/d of 5 days is required?	



214	RQ181189	OCC_220	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	For final testing/fine tuning of CSD Relay of 765KV Reactor	07/Jul/2024	14:00	12/Jul/2024	23:00	Kindly note that, during fine tuning of CSD, 4 to 5 on load operations of Reactor will be done from each bay	PLANNED	Approved	07-Jul-24	14:00	07-Jul-24	23:00	Why s/d of 6 days is required?	
215	RQ181184	OCC_220	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	for AMP works	04/Jul/2024	14:00	06/Jul/2024	23:00		PLANNED	Approved	04-Jul-24	14:00	06-Jul-24	23:00		
216	RQ181186	OCC_220	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	for AMP works	03/Jul/2024	14:00	05/Jul/2024	23:00		PLANNED	Approved	03-Jul-24	14:00	05-Jul-24	23:00		
217	RQ181949	OCC_220	sldcrs_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	POWER GRID	D	Quarterly Maintenance work	03/Jul/2024	08:00	03/Jul/2024	18:00		PLANNED	Rejected					Consent denied by Powergrid	
218	RQ181203	OCC_220	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV KHETRI (PKTSL)	PKTSL	D	For internal inspection due to DGA violation	15/Jul/2024	08:00	20/Jul/2024	18:00		PLANNED	Approved	15-Jul-24	08:00	20-Jul-24	18:00		
219	RQ181204	OCC_220	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV KHETRI (PKTSL)	PKTSL	D	For internal inspection due to DGA violation	09/Jul/2024	08:00	14/Jul/2024	18:00		PLANNED	Approved	09-Jul-24	08:00	14-Jul-24	18:00		
220	RQ180871	OCC_220	stuup_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV AGRA FATEHBAD(UP)	UPPTCL	D	* For Annual Maintenance and Testing work at 765kV Substation Fatehabad >X (Agra)	03/Jul/2024	09:00	03/Jul/2024	18:00		PLANNED	Approved	03-Jul-24	09:00	03-Jul-24	18:00		
221	RQ181381	OCC_220	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_II(PG)	PFTL	D	Ladder logic commissioning with spare reactor logic scheme checking	29/Jul/2024	17:00	31/Jul/2024	23:00		PLANNED	Conditionally Approved						To be clubbed with line s/d
222	RQ181380	OCC_220	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-1 @FATEHGARH_II(PG)	PFTL	D	Ladder logic commissioning with spare reactor logic scheme checking	26/Jul/2024	17:00	28/Jul/2024	23:00		PLANNED	Conditionally Approved						To be clubbed with line s/d

223	RQ181385	OCC_220	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_II(PG)	PFTL	D	For final testing/fine tuning of CSD Relay of 765KV Reactor	13/Jul/2024	17:00	15/Jul/2024	23:00	Kindly note that, during fine tuning of CSD, 4 to 5 on laod operations of Reactor will be done from each bay	PLANNED	Approved	13-Jul-24	17:00	13-Jul-24	23:00	Why s/d is required for 3 days?
224	RQ181377	OCC_220	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_II(PG)	PFTL	D	for amp	12/Jul/2024	17:00	14/Jul/2024	23:00		PLANNED	Conditionally Approved					To be clubbed with line s/d
225	RQ181384	OCC_220	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-1 @FATEHGARH_II(PG)	PFTL	D	For final testing/fine tuning of CSD Relay of 765KV Reactor	10/Jul/2024	17:00	12/Jul/2024	23:00	Kindly note that, during fine tuning of CSD, 4 to 5 on laod operations of Reactor will be done from each bay	PLANNED	Approved	10-Jul-24	17:00	10-Jul-24	23:00	Why s/d is required for 3 days?
226	RQ181376	OCC_220	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-1 @FATEHGARH_II(PG)	PFTL	D	for AMP works	09/Jul/2024	17:00	11/Jul/2024	23:00		PLANNED	Conditionally Approved					To be clubbed with line s/d
227	RQ181379	OCC_220	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_II(PG)	POWER GRID	D	Ladder logic commissioning with spare reactor logic scheme checking	23/Jul/2024	17:00	25/Jul/2024	23:00		PLANNED	Conditionally Approved					To be clubbed with line s/d
228	RQ181378	OCC_220	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_II(PG)	POWER GRID	D	Ladder logic commissioning with spare reactor logic scheme checking	20/Jul/2024	17:00	22/Jul/2024	23:00		PLANNED	Conditionally Approved					To be clubbed with line s/d
229	RQ181365	OCC_220	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-CHITTORGARH (PG) CKT-1 @AJMER(PG)	POWER GRID	D	CB spring charging assembly rectification work	16/Jul/2024	14:00	16/Jul/2024	23:00		PLANNED	Conditionally Approved					To be clubbed with line s/d

230	RQ181469	OCC_220	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 @PHAGI(RS)	POWER GRID	D	"1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works"	16/Jul/2024	08:00	17/Jul/2024	18:00		PLANNED	Approved	16-Jul-24	08:00	17-Jul-24	18:00	
231	RQ181364	OCC_220	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-CHITTORGARH (PG) CKT-2 @AJMER(PG)	POWER GRID	D	CB spring charging assembly rectification work	15/Jul/2024	14:00	15/Jul/2024	23:00		PLANNED	Conditionally Approved					To be clubbed with line s/d
232	RQ181470	OCC_220	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 @PHAGI(RS)	POWER GRID	D	"1.Retrofitment of CSD Relay (Reactor Bay). 2. For CSD Fine tuning works of 765KV Bhiwani#2 LR through reactor bay 2. It may be noted that 4-5 on load switching of reactors shall be done through reactor Bay "	13/Jul/2024	08:00	15/Jul/2024	18:00		PLANNED	Approved	13-Jul-24	08:00	15-Jul-24	18:00	
233	RQ181367	OCC_220	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-1 @AJMER(PG)	POWER GRID	D	CB spring charging assembly rectification work	12/Jul/2024	14:00	12/Jul/2024	23:00		PLANNED	Conditionally Approved					To be clubbed with line s/d
234	RQ181366	OCC_220	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-2 @AJMER(PG)	POWER GRID	D	CB spring charging assembly rectification work	11/Jul/2024	14:00	11/Jul/2024	23:00		PLANNED	Conditionally Approved					To be clubbed with line s/d
235	RQ181371	OCC_220	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-1 @BIKANER(PG)	POWER GRID	D	For final testing/fine tuning of CSD Relay of 765KV Reactor	10/Jul/2024	17:00	10/Jul/2024	23:00		PLANNED	Approved	10-Jul-24	17:00	10-Jul-24	23:00	
236	RQ181373	OCC_220	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-1 @BIKANER(PG)	POWER GRID	D	for AMP works	09/Jul/2024	17:00	09/Jul/2024	23:00		PLANNED	Conditionally Approved					To be clubbed with line s/d

237	RQ181390	OCC_220	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-1 @BHADLA(PG)	POWER GRID	D	CSD Fine tuning of 765kV bay(707R) of the LR 1(Minimum 5 open & close on load operations will be carried out during fine tuning of the LR)	09/Jul/2024	16:00	09/Jul/2024	23:00		PLANNED	Approved	09-Jul-24	16:00	09-Jul-24	23:00	
238	RQ181372	OCC_220	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-2 @BIKANER(PG)	POWER GRID	D	for AMP works	08/Jul/2024	17:00	08/Jul/2024	23:00		PLANNED	Conditionally Approved					To be clubbed with line s/d
239	RQ181389	OCC_220	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-2 @BHADLA(PG)	POWER GRID	D	CSD Fine tuning of 765kV bay(710R) of the LR2 (Minimum 5 open & close on load operations will be carried out during fine tuning of the LR)	08/Jul/2024	17:00	08/Jul/2024	23:00		PLANNED	Approved	08-Jul-24	17:00	08-Jul-24	23:00	
240	RQ181383	OCC_220	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_II(PG)	POWER GRID	D	For final testing/fine tuning of CSD Relay of 765KV Reactor	07/Jul/2024	15:00	09/Jul/2024	23:00	Kindly note that, during fine tuning of CSD, 4 to 5 on laod operations of Reactor will be done from each bay	PLANNED	Approved	07-Jul-24	15:00	09-Jul-24	23:00	
241	RQ181375	OCC_220	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_II(PG)	POWER GRID	D	for AMP works	06/Jul/2024	17:00	08/Jul/2024	23:00		PLANNED	Conditionally Approved					To be clubbed with line s/d
242	RQ181369	OCC_220	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-1 @BHADLA(PG)	POWER GRID	D	AMP WORK	05/Jul/2024	15:00	05/Jul/2024	23:00		PLANNED	Conditionally Approved					To be clubbed with line s/d
243	RQ181374	OCC_220	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_II(PG)	POWER GRID	D	AMP WORK	03/Jul/2024	17:00	05/Jul/2024	23:00		PLANNED	Conditionally Approved					To be clubbed with line s/d

244	RQ181382	OCC_220	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_II(PG)	POWER GRID	D	For final testing/fine tuning of CSD Relay of 765KV Reactor	03/Jul/2024	17:00	05/Jul/2024	23:00	Kindly note that, during fine tuning of CSD, 4 to 5 on load operations of Reactor will be done from each bay	PLANNED	Approved	03-Jul-24	17:00	05-Jul-24	23:00		
245	RQ182120	OCC_220	apl_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1 @KHETRI (PKTSL)	BKTL	D	Outage required for reactor changeover in which R-phase Reactor taken into service in place of a spare phase reactor. The CEA guidelines have been updated, and compliance with the previous spare changeover guidelines is no longer required. However, in practice, when a phase unit trips and cannot be immediately returned to service, the procedure involves discharging the first circuit, freeing up the spare, and then deploying it to replace the faulty phase unit. For detailed guidelines,	05/Jul/2024	15:00	05/Jul/2024	20:00	Only Reactor outage is required No Line Outgae is required.	PLANNED	Conditionally Approved						To be clubbed with line s/d
246	RQ181982	OCC_220	slcrs_sd	BAY	70752T TIE BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-2 AND 765KV ANTA-PHAGI (RS) CKT-2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	31/Jul/2024	08:00	31/Jul/2024	18:00		PLANNED	Approved	31-Jul-24	08:00	31-Jul-24	18:00		
247	RQ181981	OCC_220	slcrs_sd	BAY	70752B MAIN BAY - 765KV ANTA-PHAGI (RS) CKT-2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	24/Jul/2024	08:00	24/Jul/2024	18:00		PLANNED	Approved	24-Jul-24	08:00	24-Jul-24	18:00		
248	RQ181983	OCC_220	slcrs_sd	BAY	70652B MAIN BAY - 765KV ANTA-PHAGI (RS) CKT-1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	19/Jul/2024	08:00	19/Jul/2024	18:00		PLANNED	Approved	19-Jul-24	08:00	19-Jul-24	18:00		

249	RQ181984	OCC_220	sldcrs_sd	BAY	70652T TIE BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-1 AND 765KV ANTA-PHAGI (RS) CKT-1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	18/Jul/2024	08:00	18/Jul/2024	18:00		PLANNED	Approved	18-Jul-24	08:00	18-Jul-24	18:00	
250	RQ181986	OCC_220	sldcrs_sd	BAY	70252T TIE BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 AND 765/400KV 1500 MVA ICT 2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	13/Jul/2024	08:00	13/Jul/2024	18:00		PLANNED	Approved	13-Jul-24	08:00	13-Jul-24	18:00	
251	RQ181988	OCC_220	sldcrs_sd	BAY	70152T TIE BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AND 765/400KV 1500 MVA ICT 1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	05/Jul/2024	08:00	05/Jul/2024	18:00		PLANNED	Approved	05-Jul-24	08:00	05-Jul-24	18:00	
252	RQ181985	OCC_220	sldcrs_sd	BAY	70652A MAIN BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	04/Jul/2024	08:00	04/Jul/2024	18:00		PLANNED	Approved	04-Jul-24	08:00	04-Jul-24	18:00	
253	RQ181473	OCC_220	cpcc1_sd	BAY	70552A MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	RRVPNL	D	Retrofitment of CSD Relay of Main Bay	04/Jul/2024	08:00	05/Jul/2024	18:00		PLANNED	Approved	04-Jul-24	08:00	05-Jul-24	18:00	
254	RQ181989	OCC_220	sldcrs_sd	BAY	70152A MAIN BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	02/Jul/2024	08:00	02/Jul/2024	18:00		PLANNED	Approved	02-Jul-24	08:00	02-Jul-24	18:00	
255	RQ181350	OCC_220	cpcc1_sd	BAY	715 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	for AMP works	29/Jul/2024	08:00	30/Jul/2024	18:00		PLANNED	Approved	29-Jul-24	08:00	30-Jul-24	18:00	
256	RQ181328	OCC_220	cpcc1_sd	BAY	702 TIE BAY - 765 KV AJMER-BHADLA_2 (PG) CKT-1 (POWERGRID) AND 765/400 KV 1500 MVA ICT 1 AT AJMER(PG) AT 765 KV AJMER(PG) (POWERGRID)	POWER GRID	D	AMP Works	27/Jul/2024	14:00	27/Jul/2024	23:00		PLANNED	Approved	27-Jul-24	14:00	27-Jul-24	23:00	

257	RQ181349	OCC_220	cpcc1_sd	BAY	718 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 (POWERGRID)	POWER GRID	D	for AMP works	27/Jul/2024	08:00	28/Jul/2024	18:00		PLANNED	Approved	27-Jul-24	08:00	28-Jul-24	18:00	
258	RQ181326	OCC_220	cpcc1_sd	BAY	705 TIE BAY - 765 KV AJMER- BHADLA_2 (PG) CKT-2 (POWERGRID) AND 765/400 KV 1500 MVA ICT 2 AT AJMER(PG) AT 765 KV AJMER(PG) (POWERGRID)	POWER GRID	D	AMP Works	26/Jul/2024	14:00	26/Jul/2024	23:00		PLANNED	Approved	26-Jul-24	14:00	26-Jul-24	23:00	
259	RQ181325	OCC_220	cpcc1_sd	BAY	712 MAIN BAY - 765 KV AJMER- CHITTORGARH (PG) CKT-2 AND 765KV BUS 1 AT AJMER(PG)	POWER GRID	D	AMP Works	25/Jul/2024	14:00	25/Jul/2024	23:00		PLANNED	Approved	25-Jul-24	14:00	25-Jul-24	23:00	
260	RQ181348	OCC_220	cpcc1_sd	BAY	721 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-1 (POWERGRID)	POWER GRID	D	For erection works of SS-63 A1, B1 & TBCB bay extension.	25/Jul/2024	08:00	26/Jul/2024	18:00		PLANNED	Approved	25-Jul-24	08:00	26-Jul-24	18:00	
261	RQ181323	OCC_220	cpcc1_sd	BAY	711 TIE BAY - 765 KV AJMER- CHITTORGARH (PG) CKT-2 (POWERGRID) AND 765 KV AJMER(PG)- PHAGI(RS) (PG) CKT-1 AT 765 KV AJMER(PG) (POWERGRID)	POWER GRID	D	for AMP works	24/Jul/2024	14:00	24/Jul/2024	22:00		PLANNED	Approved	24-Jul-24	14:00	24-Jul-24	22:00	
262	RQ181322	OCC_220	cpcc1_sd	BAY	708 TIE BAY - 765 KV AJMER- CHITTORGARH (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765KV AJMER(PG)	POWER GRID	D	AMP WORK	23/Jul/2024	14:00	23/Jul/2024	23:00		PLANNED	Approved	23-Jul-24	14:00	23-Jul-24	23:00	
263	RQ182034	OCC_220	cpcc3_sd	BAY	706 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT FATEHPUR(PG)	POWER GRID	D	For AMP Work	23/Jul/2024	09:00	23/Jul/2024	18:00		PLANNED	Approved	23-Jul-24	09:00	23-Jul-24	18:00	
264	RQ181347	OCC_220	cpcc1_sd	BAY	716 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	for AMP works	23/Jul/2024	08:00	24/Jul/2024	18:00		PLANNED	Approved	23-Jul-24	08:00	24-Jul-24	18:00	

265	RQ181335	OCC_220	cpcc1_sd	BAY	719 MAIN BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(P G) (POWERGRID) AT 765 KV FATEHGARH_II(P G)	POWER GRID	D	For erection works of SS-63 A1, B1 & TBCB bay extension.	23/Jul/2024	08:00	30/Jul/2024	18:00		PLANNED	Approved	23-Jul-24	08:00	30-Jul-24	18:00	
266	RQ181346	OCC_220	cpcc1_sd	BAY	717 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(P G) (POWERGRID) AND 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 AT 765 KV FATEHGARH_II(P G) (POWERGRID)	POWER GRID	D	for AMP works	21/Jul/2024	08:00	22/Jul/2024	18:00		PLANNED	Approved	21-Jul-24	08:00	22-Jul-24	18:00	
267	RQ181334	OCC_220	cpcc1_sd	BAY	720 TIE BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(P G) (POWERGRID) AND 765 KV BHADLA_2 (PG)- FATEHGARH_II(P G) (PFTL) CKT-1 AT 765 KV FATEHGARH_II(P G) (POWERGRID)	POWER GRID	D	For erection works of SS-63 A1, B1 & TBCB bay extension.	21/Jul/2024	08:00	27/Jul/2024	18:00		PLANNED	Approved	21-Jul-24	08:00	27-Jul-24	18:00	
268	RQ181345	OCC_220	cpcc1_sd	BAY	710 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(P G) (POWERGRID) AT 765 KV FATEHGARH_II(P G)	POWER GRID	D	for AMP works	19/Jul/2024	08:00	20/Jul/2024	18:00		PLANNED	Approved	19-Jul-24	08:00	20-Jul-24	18:00	
269	RQ181344	OCC_220	cpcc1_sd	BAY	713 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(P G) (POWERGRID) AT 765 KV FATEHGARH_II(P G)	POWER GRID	D	for AMP works	17/Jul/2024	08:00	18/Jul/2024	18:00		PLANNED	Approved	17-Jul-24	08:00	18-Jul-24	18:00	



270	RQ182029	OCC_220	cpcc3_sd	BAY	702 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT FATEHPUR(PG) (POWERGRID) AND 765 KV VARANASI-FATEHPUR (PG) CKT-1 AT 765 KV FATEHPUR(PG) (POWERGRID)	POWER GRID	D	AMP Work	16/Jul/2024	09:00	16/Jul/2024	18:00		PLANNED	Approved	16-Jul-24	09:00	16-Jul-24	18:00	
271	RQ181343	OCC_220	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID) AND 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG) AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	for AMP works	15/Jul/2024	08:00	16/Jul/2024	18:00		PLANNED	Approved	15-Jul-24	08:00	16-Jul-24	18:00	
272	RQ181683	OCC_220	cpcc3_sd	BAY	705 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT LUCKNOW_2(PG) (POWERGRID) AND FUTURE AT 765 KV LUCKNOW_2(PG) (POWERGRID)	POWER GRID	D	For AMP Work	14/Jul/2024	08:00	14/Jul/2024	18:00	For AMP Work	PLANNED	Approved	14-Jul-24	08:00	14-Jul-24	18:00	
273	RQ181342	OCC_220	cpcc1_sd	BAY	707 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	for AMP works	13/Jul/2024	08:00	14/Jul/2024	18:00		PLANNED	Approved	13-Jul-24	08:00	14-Jul-24	18:00	
274	RQ181341	OCC_220	cpcc1_sd	BAY	712 MAIN BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-1 (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	for AMP works	11/Jul/2024	08:00	12/Jul/2024	18:00		PLANNED	Approved	11-Jul-24	08:00	12-Jul-24	18:00	
275	RQ181324	OCC_220	cpcc1_sd	BAY	709 MAIN BAY - 765 KV AJMER-CHITTORGARH (PG) CKT-1 AND 765KV BUS 1 AT AJMER(PG)	POWER GRID	D	CB spring charging assembly rectification work	10/Jul/2024	14:00	10/Jul/2024	23:00		PLANNED	Approved	10-Jul-24	14:00	10-Jul-24	23:00	

276	RQ181329	OCC_220	cpcc1_sd	BAY	703 MAIN BAY - 765 KV AJMER-BHADLA_2 (PG) CKT-1 (POWERGRID) AT 765 KV AJMER(PG)	POWER GRID	D	CB spring charging assembly rectification work	09/Jul/2024	14:00	09/Jul/2024	23:00		PLANNED	Approved	09-Jul-24	14:00	09-Jul-24	23:00	
277	RQ182002	OCC_220	cpcc3_sd	BAY	707 MAIN BAY - 765 KV AGRA-FATEHPUR (PG) CKT-1 AND 765KV BUS 1 AT AGRA(PG)	POWER GRID	D	For AMP Work	09/Jul/2024	09:00	09/Jul/2024	18:00		PLANNED	Approved	09-Jul-24	09:00	09-Jul-24	18:00	
278	RQ181361	OCC_220	cpcc1_sd	BAY	715 MAIN BAY - 765 KV GR.NOIDA_2(UPC)-MEERUT(PG) (PG) CKT-1 AND FUTURE AT MEERUT(PG)	POWER GRID	D	for AMP works	09/Jul/2024	08:00	09/Jul/2024	18:00		PLANNED	Approved	09-Jul-24	08:00	09-Jul-24	18:00	
279	RQ181340	OCC_220	cpcc1_sd	BAY	712R MAIN BAY - 240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-1 @FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	for AMP works	09/Jul/2024	08:00	10/Jul/2024	18:00		PLANNED	Approved	09-Jul-24	08:00	10-Jul-24	18:00	
280	RQ181327	OCC_220	cpcc1_sd	BAY	706 MAIN BAY - 765 KV AJMER-BHADLA_2 (PG) CKT-2 (POWERGRID) AND FUTURE AT 765 KV AJMER(PG) (POWERGRID)	POWER GRID	D	CB spring charging assembly rectification work	08/Jul/2024	14:00	08/Jul/2024	23:00		PLANNED	Approved	13-Jun-24	15:00	15-Jun-24	23:00	ATC Curtailment of 2100 MW in NR Export. Subjected to WRPC Approval
281	RQ181360	OCC_220	cpcc1_sd	BAY	708 TIE BAY - 765 KV KOTESHWAR-MEERUT (PG) CKT-1 (POWERGRID) AND 765/400 KV 1500 MVA ICT 3 AT MEERUT(PG) AT 765 KV MEERUT(PG) (POWERGRID)	POWER GRID	D	for AMP works	08/Jul/2024	08:00	08/Jul/2024	18:00		PLANNED	Approved	08-Jul-24	08:00	08-Jul-24	18:00	

282	RQ181339	OCC_220	cpcc1_sd	BAY	711 TIE BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-1 (POWERGRID) AND 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG) AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	for AMP works	07/Jul/2024	08:00	08/Jul/2024	18:00		PLANNED	Approved	07-Jul-24	08:00	08-Jul-24	18:00	
283	RQ181806	OCC_220	cpcc2_sd	BAY	709 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT MOGA(PG)	POWER GRID	D	Replacement of SF6 Density Monitor of CB	07/Jul/2024	08:00	07/Jul/2024	18:00	kindly approve	PLANNED	Approved	07-Jul-24	08:00	07-Jul-24	18:00	
284	RQ181472	OCC_220	cpcc1_sd	BAY	70552T TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS) (POWERGRID) AND 765 KV AJMER(PG)-PHAGI(RS) (PG) CKT-1 AT 765 KV PHAGI(RS) (POWERGRID)	POWER GRID	D	Retrofitment of CSD Relay of Main Bay	06/Jul/2024	08:00	07/Jul/2024	18:00		PLANNED	Approved	06-Jul-24	08:00	07-Jul-24	18:00	
285	RQ181338	OCC_220	cpcc1_sd	BAY	709 MAIN BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	for AMP works	05/Jul/2024	08:00	06/Jul/2024	18:00		PLANNED	Approved	05-Jul-24	08:00	06-Jul-24	18:00	
286	RQ181359	OCC_220	cpcc1_sd	BAY	707 MAIN BAY - 765 KV KOTESHWAR-MEERUT (PG) CKT-1 (POWERGRID) AT MEERUT (PG)	POWER GRID	D	AMP WORK	05/Jul/2024	08:00	05/Jul/2024	18:00		PLANNED	Approved	05-Jul-24	08:00	05-Jul-24	18:00	
287	RQ181333	OCC_220	cpcc1_sd	BAY	715 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT BIKANER(PG) (POWERGRID) AT 765 KV BIKANER(PG)	POWER GRID	D	AMP WORK	04/Jul/2024	08:00	04/Jul/2024	18:00		PLANNED	Approved	04-Jul-24	08:00	04-Jul-24	18:00	
288	RQ181805	OCC_220	cpcc2_sd	BAY	707 MAIN BAY - 765KV MOGA-MEERUT (PG) CKT-1 AT MOGA(PG)	POWER GRID	C	Attending SF6 Leakage in 707 bay CB (B-ph)	04/Jul/2024	08:00	06/Jul/2024	18:00	kindly approve	PLANNED	Approved	04-Jul-24	08:00	06-Jul-24	18:00	

289	RQ181337	OCC_220	cpcc1_sd	BAY	708 TIE BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 (POWERGRID) AND 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG) AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	for AMP works	03/Jul/2024	08:00	04/Jul/2024	18:00		PLANNED	Approved	03-Jul-24	08:00	04-Jul-24	18:00	
290	RQ181987	OCC_220	sldcrs_sd	BAY	70252A MAIN BAY - 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 AT PHAGI(RS)	POWER GRID	D	Quarterly Maintenance work	01/Jul/2024	08:00	01/Jul/2024	18:00		PLANNED	Approved	01-Jul-24	08:00	01-Jul-24	18:00	
291	RQ181336	OCC_220	cpcc1_sd	BAY	709R MAIN BAY - 240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	for AMP works	01/Jul/2024	08:00	02/Jul/2024	18:00		PLANNED	Approved	01-Jul-24	08:00	02-Jul-24	18:00	
292	RQ181363	OCC_220	cpcc1_sd	BAY	713 MAIN BAY - 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PG) CKT-1 (PKTSL) AT JHATIKARA(PG)	PKTSL	D	AMP WORK	11/Jul/2024	08:00	11/Jul/2024	18:00		PLANNED	Approved	11-Jul-24	08:00	11-Jul-24	18:00	
293	RQ181362	OCC_220	cpcc1_sd	BAY	710 MAIN BAY - 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PG) CKT-2 (PKTSL) AT JHATIKARA(PG)	PKTSL	D	AMP WORK	09/Jul/2024	08:00	09/Jul/2024	18:00		PLANNED	Approved	09-Jul-24	08:00	09-Jul-24	18:00	
294	RQ180896	OCC_220	stuup_sd	BAY	701 MAIN BAY - 765 KV UNNAO-MAINPURI (UP) CKT-1 (UPPTCL) AT 765 KV MAINPURI(UP)	UPPTCL	D	* S/D OF 765KV MAINPURI BAY(700-7-52) FOR FOLLOWING WORKS->X* Testing of Tan Delta and CT Ratio(Line CT,Reactor CT and Bay CT)	09/Jul/2024	09:00	12/Jul/2024	17:00		PLANNED	Approved	09-Jul-24	09:00	12-Jul-24	17:00	

295	RQ180876	OCC_220	stuup_sd	BAY	703 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV AGRA FATEHBAD(UP)	UPPTCL	D	* For Annual Maintenance and Testing work at 765kV Substation Fatehabad >X (Agra)	05/Jul/2024	09:00	05/Jul/2024	14:00		PLANNED	Approved	05-Jul-24	09:00	05-Jul-24	14:00	
296	RQ180875	OCC_220	stuup_sd	BAY	702 TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV AGRA FATEHBAD(UP) (UPPTCL) AND 765 KV AGRA FATEHBAD-GHATAMPUR_TPS (UP) CKT-1 AT 765 KV AGRA FATEHBAD(UP) (UPPTCL)	UPPTCL	D	* For Annual Maintenance and Testing work at 765kV Substation Fatehabad >X (Agra)	04/Jul/2024	14:00	04/Jul/2024	18:00		PLANNED	Approved	04-Jul-24	14:00	04-Jul-24	18:00	
297	RQ180877	OCC_220	stuup_sd	BAY	712 MAIN BAY - 765KV/400KV AGRA FATEHBAD(UP)-ICT-1 AT AGRA FATEHBAD(UP)	UPPTCL	D	* For Annual Maintenance and Testing work at 765kV Substation Fatehabad >X (Agra)	04/Jul/2024	09:00	04/Jul/2024	13:00		PLANNED	Approved	04-Jul-24	09:00	04-Jul-24	13:00	
298	RQ181352	OCC_220	cpcc3_sd	BAY	716 MAIN BAY - 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-2 (BKTL) AT 765 KV BIKANER(PG)	BKTL	D	FOR CT OIL SAMPLING ON 1 MONTH OF CHARGING	05/Jul/2024	08:00	05/Jul/2024	18:00	716 MAIN BAY - 765KV KHETRI-NARELA CKT-1 AT KHETRI (PKTSL)	PLANNED	Approved	05-Jul-24	08:00	05-Jul-24	18:00	
299	RQ181697	OCC_220	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT RAMPUR_PRSTL (UP)	UPPTCL	C	SF6 GD BODY REPLACEMENT	01/Aug/2024	09:00	02/Aug/2024	17:30	SF6 GD BODY REPLACEMENT	PLANNED	Approved	01-Aug-24	09:00	02-Aug-24	17:30	
300	RQ181692	OCC_220	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT RAMPUR_PRSTL (UP)	UPPTCL	C	SF6 GD BODY REPLACEMENT	21/Jul/2024	09:00	22/Jul/2024	17:30	SF6 GD BODY REPLACEMENT	PLANNED	Approved	21-Jul-24	09:00	22-Jul-24	17:30	
301	RQ180872	OCC_220	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT AGRA FATEHBAD(UP)	UPPTCL	D	* For charging of R ph. unit after replacement of IV Bushing (400kV) due >X to high value of tan delta. At present spare phase	02/Jul/2024	08:00	02/Jul/2024	18:00		PLANNED	Approved	02-Jul-24	08:00	02-Jul-24	18:00	
302	RQ181167	OCC_220	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL)		D	For attending oil leakage	25/Jul/2024	09:00	25/Jul/2024	17:00		PLANNED	Approved	25-Jul-24	15:00	25-Jul-24	23:00	May be availed from 1500 hrs
303	RQ181128	OCC_220	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)		D	Commissioning of RTCC for ICT. For AMP works	24/Jul/2024	14:00	28/Jul/2024	23:00		PLANNED	Rejected					Duplicate entry
304	RQ181163	OCC_220	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT CHITTORGARH(PG)		D	variation in THRC reading so IR measurement of LA to be done	23/Jul/2024	09:00	23/Jul/2024	18:15	ICT-1	PLANNED	Approved	23-Jul-24	15:00	23-Jul-24	23:00	May be availed from 1500 hrs

305	RQ181127	OCC_220	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG)		D	Commissioning of RTCC for ICT. For AMP works	22/Jul/2024	14:00	25/Jul/2024	23:00		PLANNED	Rejected						Duplicate entry
306	RQ181166	OCC_220	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL)		D	For internal inspection due to DGA violation and attending oil leakage	21/Jul/2024	09:00	24/Jul/2024	17:00		PLANNED	Approved	21-Jul-24	15:00	24-Jul-24	23:00		May be availed from 1500 hrs
307	RQ181138	OCC_220	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 6 AT FATEHGARH_II(PG)		D	For final testing/fine tuning of CSD Relay of 765KV ICT	20/Jul/2024	14:00	27/Jul/2024	23:00	Kindly note that, during fine tuning of CSD, 4 to 5 on load operations of ICT will be done from each bay	PLANNED	Rejected						Duplicate entry
308	RQ181133	OCC_220	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 6 AT FATEHGARH_II(PG)		D	Ladder logic commissioning with spare ICT logic scheme checking. Commissioning of RTCC	20/Jul/2024	14:00	27/Jul/2024	23:00		PLANNED	Rejected						Duplicate entry
309	RQ181171	OCC_220	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 4 AT KOTESHWAR(PG)		D	For implementation of updated mechanical protection settings.	19/Jul/2024	09:00	20/Jul/2024	18:00		PLANNED	Approved	07-Jul-24	09:00	08-Jul-24	18:00		May be clubbed with the ongoing shutdown of units at Koteswahr
310	RQ181125	OCC_220	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG)		D	Commissioning of RTCC for ICT. For AMP works	18/Jul/2024	14:00	21/Jul/2024	23:00		PLANNED	Rejected						Duplicate entry
311	RQ181126	OCC_220	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG)		D	Commissioning of RTCC for ICT. For AMP works	18/Jul/2024	14:00	21/Jul/2024	23:00		PLANNED	Rejected						Duplicate entry
312	RQ181170	OCC_220	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 3 AT KOTESHWAR(PG)		D	For implementation of updated mechanical protection settings.	17/Jul/2024	09:00	18/Jul/2024	18:00		PLANNED	Approved	05-Jul-24	09:00	06-Jul-24	18:00		May be clubbed with the ongoing shutdown of units at Koteswahr
313	RQ181137	OCC_220	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)		D	For final testing/fine tuning of CSD Relay of 765KV ICT	15/Jul/2024	14:00	24/Jul/2024	23:00	Kindly note that, during fine tuning of CSD, 4 to 5 on load operations of ICT will be done from each bay	PLANNED	Rejected						Duplicate entry
314	RQ181132	OCC_220	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)		D	Ladder logic commissioning with spare ICT logic scheme checking. Commissioning of RTCC	15/Jul/2024	14:00	24/Jul/2024	23:00		PLANNED	Rejected						Duplicate entry

315	RQ181169	OCC_220	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 2 AT KOTESHWAR(PG)		D	For implementation of updated mechanical protection settings.	15/Jul/2024	09:00	16/Jul/2024	18:00		PLANNED	Approved	03-Jul-24	09:00	04-Jul-24	18:00	May be clubbed with the ongoing shutdown of units at Koteshtwer
316	RQ181136	OCC_220	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG)		D	For final testing/fine tuning of CSD Relay of 765KV ICT	12/Jul/2024	14:00	19/Jul/2024	23:00	Kindly note that, during fine tuning of CSD, 4 to 5 on laod operations of ICT will be done from each bay	PLANNED	Rejected					Duplicate entry
317	RQ181131	OCC_220	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG)		D	Ladder logic commissioning with spare ICT logic scheme checking. Commissioning of RTCC	12/Jul/2024	14:00	19/Jul/2024	23:00		PLANNED	Rejected					Duplicate entry
318	RQ181140	OCC_220	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 6 AT FATEHGARH_II(PG)		D	Tie bay 726 LBB protection testing works & erection works in tie bay	12/Jul/2024	14:00	21/Jul/2024	23:00		PLANNED	Rejected					Duplicate entry
319	RQ181168	OCC_220	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 1 AT KOTESHWAR(PG)		D	For implementation of updated mechanical protection settings.	11/Jul/2024	09:00	12/Jul/2024	18:00		PLANNED	Approved	01-Jul-24	09:00	02-Jul-24	18:00	May be clubbed with the ongoing shutdown of units at Koteshtwer
320	RQ181160	OCC_220	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BIKANER(PG)		D	FOR INSTALLATION OF SHROUDS IN LV BUSHING	10/Jul/2024	15:00	10/Jul/2024	23:00		PLANNED	Approved	10-Jul-24	17:00	10-Jul-24	23:00	May be availed from 1700 hrs
321	RQ181151	OCC_220	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG)		D	AMP Work	09/Jul/2024	15:00	10/Jul/2024	23:00		PLANNED	Approved	09-Jul-24	17:00	10-Jul-24	23:00	May be availed from 1700 hrs
322	RQ181159	OCC_220	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BIKANER(PG)		D	FOR INSTALLATION OF SHROUDS IN LV BUSHING	09/Jul/2024	15:00	09/Jul/2024	23:00		PLANNED	Approved	09-Jul-24	17:00	09-Jul-24	23:00	May be availed from 1700 hrs
323	RQ181158	OCC_220	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BIKANER(PG)		D	FOR INSTALLATION OF SHROUDS IN LV BUSHING	08/Jul/2024	15:00	08/Jul/2024	23:00		PLANNED	Approved	08-Jul-24	17:00	08-Jul-24	23:00	May be availed from 1700 hrs
324	RQ181150	OCC_220	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG)		D	AMP Work	07/Jul/2024	15:00	08/Jul/2024	23:00		PLANNED	Approved	07-Jul-24	17:00	08-Jul-24	23:00	May be availed from 1700 hrs
325	RQ181139	OCC_220	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)		D	For Erection works of SS-63 A1 package 765 kv ICT-5 B phase unit	07/Jul/2024	14:00	12/Jul/2024	23:00		PLANNED	Rejected					Duplicate entry
326	RQ181143	OCC_220	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 6 AT FATEHGARH_II(PG)		D	For Erection works of SS-63 A1 package 765 kv ICT-5 R phase unit	07/Jul/2024	14:00	12/Jul/2024	23:00	SD required in last month of june	PLANNED	Rejected					Duplicate entry
327	RQ181141	OCC_220	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 6 AT FATEHGARH_II(PG)		D	For Erection works of SS-63 A1 package 765 kv ICT-5 R phase unit	07/Jul/2024	14:00	12/Jul/2024	23:00		PLANNED	Rejected					Duplicate entry

328	RQ181135	OCC_220	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG)		D	For final testing/fine tuning of CSD Relay of 765KV ICT	05/Jul/2024	14:00	13/Jul/2024	23:00	Kindly note that, during fine tuning of CSD, 4 to 5 on laod operations of ICT will be done from each bay	PLANNED	Rejected						Duplicate entry
329	RQ181130	OCC_220	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG)		D	Ladder logic commissioning with spare ICT logic scheme checking. Commissioning of RTCC	05/Jul/2024	14:00	13/Jul/2024	23:00		PLANNED	Rejected						Duplicate entry
330	RQ181180	OCC_220	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA(PG)		D	For change over of spare 765/400kv ICT unit (single Phase)	03/Jul/2024	00:00	03/Jul/2024	18:00		PLANNED	Rejected						May be availed from 1700 hrs. As per CEA guidelines, six monthly spare changeover is not mandatory for hot spare
331	RQ181149	OCC_220	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA_2 (PG)		D	For Bay Extension, LBB Testing	01/Jul/2024	15:00	05/Jul/2024	23:00		PLANNED	Approved	01-Jul-24	17:00	05-Jul-24	23:00		May be availed from 1700 hrs
332	RQ181134	OCC_220	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG)		D	For final testing/fine tuning of CSD Relay of 765KV ICT	01/Jul/2024	14:00	07/Jul/2024	23:00	Kindly note that, during fine tuning of CSD, 4 to 5 on laod operations of ICT will be done from each bay	PLANNED	Rejected						Duplicate entry
333	RQ181129	OCC_220	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG)		D	Ladder logic commissioning with spare ICT logic scheme checking. Commissioning of RTCC	01/Jul/2024	14:00	07/Jul/2024	23:00		PLANNED	Rejected						Duplicate entry
334	RQ182019	OCC_220	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT ALIGARH(PG)	POWER GRID	D	AMP Work	22/Jul/2024	09:00	22/Jul/2024	18:00		PLANNED	Approved	22-Jul-24	09:00	22-Jul-24	18:00		
335	RQ182020	OCC_220	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT ALIGARH(PG)	POWER GRID	D	AMP Work	19/Jul/2024	09:00	19/Jul/2024	18:00		PLANNED	Approved	19-Jul-24	09:00	19-Jul-24	18:00		
336	RQ181809	OCC_220	cpcc2_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT MOGA(PG)	POWER GRID	D	For taking Spare-phase of ICT into service with 765 kv ICT-2 B-ph.	14/Jul/2024	09:00	14/Jul/2024	16:00	kindly approve	PLANNED	Rejected						As per CEA guidelines, six monthly spare changeover is not mandatory for hot spare
337	RQ181688	OCC_220	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BALIA(PG)	POWER GRID	D	Integration of Back up Impedance Relay	12/Jul/2024	08:00	12/Jul/2024	18:00	Integration of Back up Impedance Relay	PLANNED	Approved	12-Jul-24	08:00	12-Jul-24	18:00		
338	RQ181687	OCC_220	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BALIA(PG)	POWER GRID	D	Integration of Back up Impedance Relay	11/Jul/2024	08:00	11/Jul/2024	18:00	Integration of Back up Impedance Relay	PLANNED	Approved	11-Jul-24	08:00	11-Jul-24	18:00		



339	RQ181711	OCC_220	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KANPUR GIS(PG)	POWER GRID	D	AMP Work	09/Jul/2024	08:00	09/Jul/2024	18:00	AMP Work	PLANNED	Approved	09-Jul-24	08:00	09-Jul-24	18:00	
340	RQ181940	OCC_220	slcdcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT ANTA(RS)	RRVPNL	D	Quarterly Maintenance work	04/Jul/2024	08:00	04/Jul/2024	18:00		PLANNED	Approved	04-Jul-24	08:00	04-Jul-24	18:00	
341	RQ181941	OCC_220	slcdcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT ANTA(RS)	RRVPNL	D	Quarterly Maintenance work	03/Jul/2024	08:00	03/Jul/2024	18:00		PLANNED	Approved	03-Jul-24	08:00	03-Jul-24	18:00	
342	RQ181938	OCC_220	slcdcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT ANTA(RS)	RRVPNL	D	Quarterly Maintenance work	02/Jul/2024	08:00	02/Jul/2024	18:00		PLANNED	Approved	02-Jul-24	08:00	02-Jul-24	18:00	
343	RQ181919	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-SOHAWAL (PG) CKT-2	POWER GRID	D	A/R non auto mode for Hot Line Maintenance work	01/Aug/2024	09:00	01/Aug/2024	18:00	Line will remain in service	PLANNED	Approved	01-Aug-24	09:00	01-Aug-24	18:00	
344	RQ181918	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-SOHAWAL (PG) CKT-1	POWER GRID	D	A/R non auto mode for Hot Line Maintenance work	31/Jul/2024	09:00	31/Jul/2024	18:00	Line will remain in service	PLANNED	Approved	31-Jul-24	09:00	31-Jul-24	18:00	
345	RQ181837	OCC_220	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-MALERKOTLA (PG) CKT-1	POWER GRID	D	SD required for rectification of shutdown nature defects in line.	31/Jul/2024	08:00	31/Jul/2024	18:00	kindly approve	PLANNED	Approved	31-Jul-24	08:00	31-Jul-24	18:00	
346	RQ181902	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR (PG)	POWER GRID	C	Switchable LR Commissioning work_Construction Pkg by Allahabad	29/Jul/2024	09:00	31/Jul/2024	18:00		PLANNED	Approved	29-Jul-24	09:00	31-Jul-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from both ends
347	RQ181840	OCC_220	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-KAITHAL(PG) (PG) CKT-1	POWER GRID	D	SD required for rectification of shutdown nature defects in line.	29/Jul/2024	08:00	30/Jul/2024	18:00	kindly approve	PLANNED	Approved	29-Jul-24	08:00	30-Jul-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from Dadri at a time/NTPC consent.
348	RQ180918	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1	POWER GRID	D	INSULATION RESISTANCE TESTING OF LINE LA	29/Jul/2024	08:00	29/Jul/2024	18:00		PLANNED	Approved	29-Jul-24	08:00	29-Jul-24	18:00	
349	RQ181892	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-3	POWER GRID	D	Line BAY AMP by Allahabad	27/Jul/2024	09:00	27/Jul/2024	18:00		PLANNED	Approved	27-Jul-24	09:00	27-Jul-24	18:00	
350	RQ180929	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWER GRID	D	For attending S/D nature defects	27/Jul/2024	08:00	27/Jul/2024	18:00	non-auto of other parallel circuit	PLANNED	Approved	27-Jul-24	08:00	27-Jul-24	18:00	
351	RQ180919	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	POWER GRID	D	INSULATION RESISTANCE TESTING OF LINE LA	27/Jul/2024	08:00	27/Jul/2024	18:00		PLANNED	Approved	27-Jul-24	08:00	27-Jul-24	18:00	
352	RQ181960	OCC_220	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-2	POWER GRID	D	Tr. Line AMP work(Jumper Bolt/Nut Loose,Vibration damper Loose, Spacers Damaged)	26/Jul/2024	09:00	26/Jul/2024	18:00	kindly approve	PLANNED	Approved	26-Jul-24	09:00	26-Jul-24	18:00	
353	RQ181040	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2	POWER GRID	D	Additional glass disc insertion: LOA given	26/Jul/2024	08:00	27/Jul/2024	18:00	Non auto for 400 kv RAPPD-Jaipur South	PLANNED	Approved	26-Jul-24	08:00	27-Jul-24	18:00	
354	RQ181063	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR-KURUKSHETRA (PG) CKT-2	POWER GRID	D	FOR AMP WORKS AND RELAY TESTING	26/Jul/2024	08:00	26/Jul/2024	18:00		PLANNED	Approved	26-Jul-24	08:00	26-Jul-24	18:00	

355	RQ180925	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1	POWER GRID	D	For attending S/D nature defects	26/Jul/2024	08:00	27/Jul/2024	18:00		PLANNED	Approved	26-Jul-24	08:00	27-Jul-24	18:00	
356	RQ182050	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-BALLABHGARH(PG) (PG)	POWER GRID	D	For attending S/D nature defects	26/Jul/2024	08:00	27/Jul/2024	18:00	non-auto of other parallel circuit	PLANNED	Approved	26-Jul-24	08:00	27-Jul-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from Dadri at a time/NTPC consent.
357	RQ180916	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2	POWER GRID	D	INSULATION RESISTANCE TESTING OF LINE LA	26/Jul/2024	08:00	26/Jul/2024	18:00		PLANNED	Approved	26-Jul-24	08:00	26-Jul-24	18:00	
358	RQ181863	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-LUCKNOW_2 (PG) CKT-2	POWER GRID	D	For AMP of Line Bay at KanpurGIS	25/Jul/2024	10:00	25/Jul/2024	18:00		PLANNED	Approved	25-Jul-24	10:00	25-Jul-24	18:00	
359	RQ181890	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-VARANASI (PG) CKT-1	POWER GRID	D	Line BAY AMP by Allahabad	25/Jul/2024	09:00	25/Jul/2024	18:00		PLANNED	Approved	25-Jul-24	09:00	25-Jul-24	18:00	
360	RQ181841	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-1	POWER GRID	D	'06 nos LA retrofitment work at Kanpur end under ADD-CAP scheme. AMP of line equipment at Kanpur & at Panki(UP) end	25/Jul/2024	08:00	26/Jul/2024	18:00		PLANNED	Approved	25-Jul-24	08:00	26-Jul-24	18:00	
361	RQ180915	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1	POWER GRID	D	INSULATION RESISTANCE TESTING OF LINE LA	25/Jul/2024	08:00	25/Jul/2024	18:00		PLANNED	Approved	25-Jul-24	08:00	25-Jul-24	18:00	
362	RQ181914	OCC_220	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-1	POWER GRID	D	Rectification of S/D based defects of the line	24/Jul/2024	09:00	24/Jul/2024	18:00	kindly approve	PLANNED	Approved	24-Jul-24	09:00	24-Jul-24	18:00	
363	RQ181889	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWER GRID	D	Line BAY AMP by Allahabad	24/Jul/2024	09:00	24/Jul/2024	18:00		PLANNED	Approved	24-Jul-24	09:00	24-Jul-24	18:00	
364	RQ181959	OCC_220	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-SAMBA (PG) CKT-2	POWER GRID	D	Tr. Line AMP work(Jumper Bolt/Nut Loose,Vibration damper Loose, Spacers Damaged)	24/Jul/2024	09:00	24/Jul/2024	18:00	kindly approve	PLANNED	Approved	24-Jul-24	09:00	24-Jul-24	18:00	
365	RQ181041	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1	POWER GRID	D	"Additional glass disc insertion: LOA given/ For attending S/D nature defects"	24/Jul/2024	08:00	25/Jul/2024	18:00	Non auto for 400 kv RAPPD-Kota	PLANNED	Approved	24-Jul-24	08:00	25-Jul-24	18:00	
366	RQ180974	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERGARH(APL)-BHIWANI(PG) (PG) CKT-4	POWER GRID	D	For attending S/D nature defects	24/Jul/2024	08:00	25/Jul/2024	18:00	A/R KEPT IN NON AUTO MODE OF 400KV MAHENDRAGA RH-BHIWANI CKT-3	PLANNED	Approved	24-Jul-24	08:00	25-Jul-24	18:00	

367	RQ182058	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-DEHRADUN (PG) CKT-1	POWER GRID	D	For attending S/D nature defects	24/Jul/2024	08:00	25/Jul/2024	18:00	non-auto of other parallel circuit	PLANNED	Approved	24-Jul-24	08:00	25-Jul-24	18:00	
368	RQ182051	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-1	POWER GRID	D	For attending S/D nature defects	24/Jul/2024	08:00	25/Jul/2024	18:00	non-auto of other parallel circuit	PLANNED	Approved	24-Jul-24	08:00	25-Jul-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from Dadri at a time/NTPC consent.
369	RQ180917	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1	POWER GRID	D	FOR AUTORECLOSURE RELAY WORK	24/Jul/2024	08:00	25/Jul/2024	18:00		PLANNED	Approved	24-Jul-24	17:00	25-Jul-24	23:00	May be given from 1700 Hrs
370	RQ181862	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-LUCKNOW_2 (PG) CKT-1	POWER GRID	D	AMP of Line Bay at KanpurGIS	23/Jul/2024	10:00	23/Jul/2024	18:00		PLANNED	Approved	23-Jul-24	10:00	23-Jul-24	18:00	
371	RQ181896	OCC_220	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_2(NH)-WAGOORA(PG) (PG) CKT-1	POWER GRID	D	Rectification of S/D based defects of the line	23/Jul/2024	09:00	23/Jul/2024	18:00	kindly approve	PLANNED	Approved	23-Jul-24	09:00	23-Jul-24	18:00	Subject to NHPC consent and no Generation loss/one circuit shutdown at a time.
372	RQ181828	OCC_220	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHABAD-HISSAR (PG) CKT-1	POWER GRID	D	S/D REQUIRED FOR RECTIFICATION OF SD NATURE DEFECTS	23/Jul/2024	09:00	23/Jul/2024	18:00	kindly approve	PLANNED	Approved	23-Jul-24	09:00	23-Jul-24	18:00	
373	RQ181958	OCC_220	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-SAMBA (PG) CKT-1	POWER GRID	D	Tr. Line AMP work(Jumper Bolt/Nut Loose,Vibration damper Loose, Spacers Damaged)	23/Jul/2024	09:00	23/Jul/2024	18:00	kindly approve	PLANNED	Approved	23-Jul-24	09:00	23-Jul-24	18:00	
374	RQ181618	OCC_220	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-1	POWER GRID	C	For replacement of 400 KV Main bay CT	23/Jul/2024	08:00	26/Jul/2024	18:00	For replacement of 400 KV Main bay CTs due to aging and other Annual Maintenance works on the bay	PLANNED	Approved	23-Jul-24	08:00	26-Jul-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from Rihand at a time.
375	RQ181093	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1	POWER GRID	D	Non-auto mode for attending Al. bond OPGW and Tower tightning work	23/Jul/2024	08:00	25/Jul/2024	18:00		PLANNED	Approved	23-Jul-24	08:00	25-Jul-24	18:00	
376	RQ181920	OCC_220	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-2	POWER GRID	D	Rectification of S/D based defects of the line	22/Jul/2024	09:00	22/Jul/2024	18:00	kindly approve	PLANNED	Approved	22-Jul-24	09:00	22-Jul-24	18:00	
377	RQ181853	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWER GRID	D	AMP of line bay equipment	22/Jul/2024	08:00	22/Jul/2024	18:00		PLANNED	Approved	22-Jul-24	08:00	22-Jul-24	18:00	
378	RQ182052	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2	POWER GRID	D	For attending S/D nature defects	22/Jul/2024	08:00	23/Jul/2024	18:00	non-auto of other parallel circuit	PLANNED	Approved	22-Jul-24	08:00	23-Jul-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from Dadri at a time/NTPC consent.

379	RQ180973	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERGARH(APL)-BHIWANI(PG) (PG) CKT-3	POWER GRID	D	For attending S/D nature defects	22/Jul/2024	08:00	23/Jul/2024	18:00	A/R KEPT IN NON AUTO MODE OF 400KV MAHENDRAGARH-BHIWANI CKT-IV	PLANNED	Approved	22-Jul-24	08:00	23-Jul-24	18:00	
380	RQ180927	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-3	POWER GRID	D	Line AMP works	22/Jul/2024	08:00	23/Jul/2024	18:00		PLANNED	Approved	22-Jul-24	08:00	23-Jul-24	18:00	
381	RQ182059	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-SAHARANPUR (PG) CKT-1	POWER GRID	D	For attending S/D nature defects	21/Jul/2024	08:00	22/Jul/2024	18:00	non-auto of other parallel circuit	PLANNED	Approved	21-Jul-24	08:00	22-Jul-24	18:00	
382	RQ181955	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2	POWER GRID	D	To attend to balance shutdown nature defects by Agra	21/Jul/2024	06:00	21/Jul/2024	18:00		PLANNED	Approved	21-Jul-24	06:00	21-Jul-24	18:00	
383	RQ182053	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-KAITHAL(PG) (PG) CKT-1	POWER GRID	D	For attending S/D nature defects	20/Jul/2024	08:00	21/Jul/2024	18:00		PLANNED	Approved					May be clubbed with S.No. 347
384	RQ180990	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-2	POWER GRID	D	For attending S/D nature defects	20/Jul/2024	08:00	20/Jul/2024	18:00		PLANNED	Approved	20-Jul-24	17:00	20-Jul-24	23:00	May be given from 1700 Hrs
385	RQ181954	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1	POWER GRID	D	To attend to balance shutdown nature defects by Agra	20/Jul/2024	08:00	20/Jul/2024	18:00		PLANNED	Approved	20-Jul-24	08:00	20-Jul-24	18:00	
386	RQ181843	OCC_220	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-2	POWER GRID	D	SD required for rectification of shutdown nature defets in line.	19/Jul/2024	08:00	19/Jul/2024	18:00	kindly approve	PLANNED	Approved	19-Jul-24	08:00	19-Jul-24	18:00	
387	RQ181027	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1	POWER GRID	D	For attending S/D nature defects	19/Jul/2024	08:00	19/Jul/2024	18:00		PLANNED	Approved	19-Jul-24	17:00	19-Jul-24	23:00	May be given from 1700 Hrs
388	RQ182055	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE-SAHARANPUR (PG) CKT-1	POWER GRID	D	non-auto of other parallel circuit	19/Jul/2024	08:00	20/Jul/2024	18:00		PLANNED	Approved	19-Jul-24	08:00	20-Jul-24	18:00	
389	RQ180926	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-2	POWER GRID	D	Line AMP works	19/Jul/2024	08:00	20/Jul/2024	18:00		PLANNED	Approved	19-Jul-24	08:00	20-Jul-24	18:00	
390	RQ181842	OCC_220	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-1	POWER GRID	D	SD required for rectification of shutdown nature defets in line.	18/Jul/2024	08:00	18/Jul/2024	18:00	kindly approve	PLANNED	Approved	18-Jul-24	08:00	18-Jul-24	18:00	
391	RQ181090	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-1	POWER GRID	D	Non-auto mode for tower tightening & missing tower member fixing above waist level	18/Jul/2024	08:00	20/Jul/2024	18:00		PLANNED	Approved	18-Jul-24	08:00	20-Jul-24	18:00	
392	RQ180989	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-1	POWER GRID	D	For attending S/D nature defects	18/Jul/2024	08:00	18/Jul/2024	18:00		PLANNED	Approved	18-Jul-24	17:00	18-Jul-24	23:00	May be given from 1700 Hrs

393	RQ181094	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1	POWER GRID	D	Stringing of 765 kV D/C Khetri-Narela TL	17/Jul/2024	08:00	19/Jul/2024	18:00		PLANNED	Approved	17-Jul-24	08:00	19-Jul-24	18:00	
394	RQ182054	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE-DEHRADUN (PG) CKT-1	POWER GRID	D	non-auto of other parallel circuit	17/Jul/2024	08:00	18/Jul/2024	18:00		PLANNED	Approved	17-Jul-24	08:00	18-Jul-24	18:00	
395	RQ180966	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1	POWER GRID	C	FOR NCRTC DIVERSION WORK	16/Jul/2024	08:00	25/Jul/2024	18:00	Both lines should be shutdown simultaneously	PLANNED	Rejected					May be rejected and planned after 15th September,2024 due to high demand period of Northern region/If shutdown to be availed by NHAI, May be further applied on D-5 period and request will be considered after analysing real time system conditions.
396	RQ180967	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1	POWER GRID	C	FOR NCRTC DIVERSION WORK	16/Jul/2024	08:00	25/Jul/2024	18:00		PLANNED	Rejected					May be rejected and planned after 15th September,2024 due to high demand period of Northern region/If shutdown to be availed by NHAI, May be further applied on D-5 period and request will be considered after analysing real time system conditions.
397	RQ180866	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2	POWER GRID	D	Installation of Bird Diverter	16/Jul/2024	08:00	31/Jul/2024	18:00	A/R to be kept in Non auto mode of other charged ckt from both ends	PLANNED	Approved	16-Jul-24	17:00	31-Jul-24	18:00	May be given from 1700 Hrs
398	RQ180946	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-1	POWER GRID	D	Rectification of CoE Audit point/LBB RELAY RETROFITMENT and TESTING	16/Jul/2024	08:00	16/Jul/2024	18:00		PLANNED	Approved	16-Jul-24	08:00	16-Jul-24	18:00	
399	RQ181043	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1	POWER GRID	D	Polymer insulator replacement work/	16/Jul/2024	08:00	30/Jul/2024	18:00	Non auto for 400 kV RAPPC-Chittorgarh	PLANNED	Approved	16-Jul-24	17:00	30-Jul-24	23:00	May be given from 1700 Hrs
400	RQ181002	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1	POWER GRID	D	For attending S/D nature defects	16/Jul/2024	08:00	17/Jul/2024	18:00	DEFECT RECTIFICATION WORK/ A/R of 400 KV CHITTOR-KANKROLI(PG) to be kept in non Auto mode	PLANNED	Approved	16-Jul-24	08:00	17-Jul-24	18:00	

401	RQ181615	OCC_220	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-2	POWER GRID	C	For replacement of 400 KV Main bay CT	16/Jul/2024	08:00	19/Jul/2024	18:00	For replacement of 400 KV Main bay CTs due to aging and other Annual Maintenance works on the bay	PLANNED	Approved	16-Jul-24	08:00	19-Jul-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from Rihand at a time.	
402	RQ181836	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-2	POWER GRID	D	'Isolator retrofit of Hapem make 405-89B isolator under ADD CAP scheme.	16/Jul/2024	08:00	20/Jul/2024	18:00		PLANNED	Approved	16-Jul-24	08:00	20-Jul-24	18:00		
403	RQ181859	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-1	POWER GRID	D	AMP of Line at kanpur(GIS)	15/Jul/2024	10:00	15/Jul/2024	18:00		PLANNED	Approved	15-Jul-24	10:00	15-Jul-24	18:00		
404	RQ181916	OCC_220	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWER GRID	D	Rectification of S/D based defects of the line	15/Jul/2024	10:00	15/Jul/2024	19:00	kindly approve	PLANNED	Approved	15-Jul-24	10:00	15-Jul-24	19:00		
405	RQ181013	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-2	POWER GRID	D	Rectification of CoE Audit point	15/Jul/2024	08:00	15/Jul/2024	18:00		PLANNED	Approved	15-Jul-24	08:00	15-Jul-24	18:00		
406	RQ181091	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-2	POWER GRID	D	Non-auto mode for tower tightening & missing tower member fixing above waist level	15/Jul/2024	08:00	17/Jul/2024	18:00		PLANNED	Approved	15-Jul-24	08:00	17-Jul-24	18:00		
407	RQ181017	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA-DWARKA (PG)	POWER GRID	D	For attending S/D nature defects	15/Jul/2024	08:00	15/Jul/2024	18:00		PLANNED	Approved	15-Jul-24	08:00	15-Jul-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from Jhatikara at a time/Delhi consent/May be given from 0500 Hrs.	
408	RQ181014	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1	POWER GRID	D	For attending S/D nature defects	15/Jul/2024	08:00	15/Jul/2024	18:00		PLANNED	Approved	15-Jul-24	08:00	15-Jul-24	18:00		
409	RQ181926	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-2	POWER GRID	C	To attend shut down nature defects in transmission line and shifting of line bay equipment for installation of line reactor	15/Jul/2024	07:00	25/Jul/2024	18:00		PLANNED	Rejected						May be rejected and planned after 15th September,2024 due to high demand period of Northern region/Already approved in previous two OCC meetings, from 01st April to 10th April, 2024//If shutdown to be availed, May be further applied on D-5 period and request will be considered after analysing real time system conditions.
410	RQ182009	OCC_220	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-JALANDHAR (PG) CKT-1	POWER GRID	D	line equipment AMP work	14/Jul/2024	10:00	14/Jul/2024	18:00	kindly approve	PLANNED	Approved	14-Jul-24	10:00	14-Jul-24	18:00		

411	RQ181012	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-2	POWER GRID	D	AMP OF LINE EQUIPMENTS/LBB RELAY RETROFITMENT and TESTING	14/Jul/2024	08:00	16/Jul/2024	18:00		PLANNED	Approved	14-Jul-24	08:00	16-Jul-24	18:00	
412	RQ181009	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1	POWER GRID	D	AMP of Line equipments	13/Jul/2024	08:00	13/Jul/2024	18:00		PLANNED	Approved	13-Jul-24	08:00	13-Jul-24	18:00	
413	RQ180931	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-2	POWER GRID	D	For attending S/D nature defects	13/Jul/2024	08:00	13/Jul/2024	18:00	non-auto of other parallel circuit	PLANNED	Approved	13-Jul-24	08:00	13-Jul-24	18:00	
414	RQ181213	OCC_220	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-2	POWER GRID	D	* For CT connection of 400KV Duplicate Busbar Panel	12/Jul/2024	09:00	12/Jul/2024	18:00		PLANNED	Approved	12-Jul-24	09:00	12-Jul-24	18:00	
415	RQ181908	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWER GRID	D	Line Maintenance work by Mirzapur TLM	12/Jul/2024	09:00	12/Jul/2024	18:00		PLANNED	Approved	12-Jul-24	09:00	12-Jul-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from Singrauli at a time
416	RQ181932	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-SOHAWAL (PG) CKT-2	POWER GRID	D	Line bay AMP by Sohawal	12/Jul/2024	09:00	12/Jul/2024	18:00		PLANNED	Approved	12-Jul-24	09:00	12-Jul-24	18:00	
417	RQ181010	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1	POWER GRID	D	AMP of Line equipments	12/Jul/2024	08:00	12/Jul/2024	18:00		PLANNED	Approved	12-Jul-24	08:00	12-Jul-24	18:00	
418	RQ180948	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-1	POWER GRID	D	AR RELAY RETROFITMENT and TESTING at Heerapura end	12/Jul/2024	08:00	12/Jul/2024	18:00		PLANNED	Approved	12-Jul-24	08:00	12-Jul-24	18:00	
419	RQ181845	OCC_220	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-2	POWER GRID	D	SD required for rectification of shutdown nature defets in line.	12/Jul/2024	08:00	12/Jul/2024	18:00	kindly approve	PLANNED	Approved	12-Jul-24	08:00	12-Jul-24	18:00	
420	RQ180999	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-2	POWER GRID	D	AR relay Rtrofitment work	12/Jul/2024	08:00	12/Jul/2024	15:00		PLANNED	Approved	12-Jul-24	17:00	12-Jul-24	23:00	May be given from 1700 Hrs
421	RQ181783	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-2	POWER GRID	D	Rectification of shutdown nature defects	11/Jul/2024	09:00	12/Jul/2024	18:00		PLANNED	Approved	11-Jul-24	09:00	12-Jul-24	18:00	
422	RQ181212	OCC_220	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-1	POWER GRID	D	* For CT connection of 400KV Duplicate Busbar Panel	11/Jul/2024	09:00	11/Jul/2024	18:00		PLANNED	Approved	11-Jul-24	09:00	11-Jul-24	18:00	
423	RQ180938	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2	POWER GRID	D	LBB RELAY RETROFITMENT and TESTING	11/Jul/2024	08:00	11/Jul/2024	18:00		PLANNED	Approved	11-Jul-24	08:00	11-Jul-24	18:00	
424	RQ180998	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-1	POWER GRID	D	AR relay Rtrofitment work	11/Jul/2024	08:00	11/Jul/2024	15:00		PLANNED	Approved	11-Jul-24	17:00	11-Jul-24	23:00	May be given from 1700 Hrs

425	RQ180991	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1	POWER GRID	D	For attending S/D nature defects	11/Jul/2024	08:00	11/Jul/2024	18:00	"DEFECT RECTIFICATION WORK A/R of 400 KV RAPP-Kankroli CKT to be kept in non Auto mode"	PLANNED	Approved	11-Jul-24	17:00	11-Jul-24	23:00	May be given from 1700 Hrs
426	RQ181107	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2	POWER GRID	D	Non-auto mode for Cu bond fixing, tower tightening & missing tower member fixing above waist level	11/Jul/2024	08:00	13/Jul/2024	18:00		PLANNED	Approved	11-Jul-24	08:00	13-Jul-24	18:00	
427	RQ181751	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1-SHAHJAHANPUR (PG) CKT-2	POWER GRID	D	amp work.	10/Jul/2024	10:00	10/Jul/2024	18:00	amp work.	PLANNED	Approved	10-Jul-24	10:00	10-Jul-24	18:00	
428	RQ182108	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-1	POWER GRID	D	Rectification of shutdown nature defects	10/Jul/2024	09:00	10/Jul/2024	18:00		PLANNED	Approved	10-Jul-24	09:00	10-Jul-24	18:00	
429	RQ181049	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TEHRI(THDC)-KOTESHWAR(PG) (PG) CKT-2	POWER GRID	D	Replacement of LA of B-phase.	10/Jul/2024	08:00	10/Jul/2024	18:00		PLANNED	Approved	29-Jun-24	08:00	29-Jun-24	18:00	Subject to THDC consent, may be preponed in June month due to complete shutdown of Tehri/ Koteswar
430	RQ181876	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-1	POWER GRID	D	FOR ATTENDING OTHER S/D NATURE DEFECTS.	10/Jul/2024	08:00	10/Jul/2024	18:00		PLANNED	Approved	10-Jul-24	08:00	10-Jul-24	18:00	
431	RQ181952	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BALLABHGARH (PG) CKT-1	POWER GRID	D	Rectification of S/D Nature defects by Agra	10/Jul/2024	08:00	10/Jul/2024	18:00		PLANNED	Approved	10-Jul-24	08:00	10-Jul-24	18:00	
432	RQ180952	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1	POWER GRID	D	Amp work of 401 Line Bay terminal equipments @ Bhadla	09/Jul/2024	15:00	09/Jul/2024	23:00		PLANNED	Approved	09-Jul-24	17:00	09-Jul-24	23:00	May be given from 1700 Hrs
433	RQ181782	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-1	POWER GRID	D	Rectification of shutdown nature defects	09/Jul/2024	09:00	09/Jul/2024	18:00		PLANNED	Approved	09-Jul-24	09:00	09-Jul-24	18:00	
434	RQ181903	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-2	POWER GRID	D	Line Maintenance work by Mirzapur TLM	09/Jul/2024	09:00	09/Jul/2024	18:00		PLANNED	Approved	09-Jul-24	09:00	09-Jul-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from Singrauli at a time
435	RQ181844	OCC_220	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-1	POWER GRID	D	SD required for rectification of shutdown nature defets in line.	09/Jul/2024	08:00	09/Jul/2024	18:00	kindly approve	PLANNED	Approved	09-Jul-24	08:00	09-Jul-24	18:00	
436	RQ181028	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-KANKROLI (PG) CKT-1	POWER GRID	D	For AMp of line bay of Kankroli Zerda 2 Line and non switchable LR at Kankroli SS	09/Jul/2024	08:00	09/Jul/2024	18:00	Line is bypassed and connected to Zerda SS. line name 400 KV KANKROLI-ZERDA (PG) CKT-2	PLANNED	Approved	09-Jul-24	08:00	09-Jul-24	18:00	



437	RQ180937	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1	POWER GRID	D	LBB RELAY RETROFITMENT and TESTING	09/Jul/2024	08:00	09/Jul/2024	18:00		PLANNED	Approved	09-Jul-24	08:00	09-Jul-24	18:00	
438	RQ180962	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-KANKROLI (PG) CKT-1	POWER GRID	D	FOR ATTENDING SHUTDOWN NATURE DEFECTS AND CROSS PATROLLING DEFECTS	09/Jul/2024	08:00	10/Jul/2024	18:00	"LINE NAME CHANGED AFTER BYPASS ARRANGEMENT (400 KV ZERDA-KANKROLI CKT#2) A/R of 400 KV Kankroli-Zerda CKT to be kept in non Auto mode"	PLANNED	Approved	09-Jul-24	08:00	10-Jul-24	18:00	
439	RQ181000	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1	POWER GRID	D	AR relay Rtrofitment work	09/Jul/2024	08:00	09/Jul/2024	15:00	400 KV RAPS_(NP)-CHITTORGARH (RS ) (PG) CKT-2	PLANNED	Approved	09-Jul-24	17:00	09-Jul-24	23:00	May be given from 1700 Hrs
440	RQ181050	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TEHRI(THDC)-KOTESHWAR(PG) (PG) CKT-3	POWER GRID	D	For increasing height of Y & B phase LAs	09/Jul/2024	08:00	09/Jul/2024	18:00		PLANNED	Approved	28-Jun-24	08:00	28-Jun-24	18:00	Subject to THDC consent, may be preponed in June month due to complete shutdown of Tehri/ Koteswar
441	RQ181861	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWER GRID	D	For taking Line Reactor in service	08/Jul/2024	20:00	08/Jul/2024	21:00		PLANNED	Approved	08-Jul-24	20:00	08-Jul-24	21:00	
442	RQ181533	OCC_220	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-2	POWER GRID	D	* For Jumper Tightening and Defective Polymer Replacement Work	08/Jul/2024	10:00	08/Jul/2024	17:00		PLANNED	Approved	08-Jul-24	10:00	08-Jul-24	17:00	
443	RQ181961	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1	POWER GRID	D	Line Bay AMP Work by Agra	08/Jul/2024	09:00	08/Jul/2024	18:00		PLANNED	Approved	08-Jul-24	09:00	08-Jul-24	18:00	
444	RQ181953	OCC_220	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-1	POWER GRID	D	For line equipment AMP work.	08/Jul/2024	08:00	08/Jul/2024	18:00	kindly approve	PLANNED	Approved	08-Jul-24	08:00	08-Jul-24	18:00	
445	RQ180945	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-2	POWER GRID	D	LBB RELAY RETROFITMENT and TESTING	08/Jul/2024	08:00	08/Jul/2024	18:00		PLANNED	Approved	08-Jul-24	08:00	08-Jul-24	18:00	
446	RQ180988	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1	POWER GRID	D	AR relay Rtrofitment work	08/Jul/2024	08:00	08/Jul/2024	15:00		PLANNED	Approved	08-Jul-24	17:00	08-Jul-24	23:00	May be given from 1700 Hrs
447	RQ181048	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TEHRI(THDC)-KOTESHWAR(PG) (PG) CKT-1	POWER GRID	D	Replacement of CVT of B-phase.	08/Jul/2024	08:00	08/Jul/2024	18:00		PLANNED	Approved	27-Jun-24	08:00	27-Jun-24	18:00	Subject to THDC consent, may be preponed in June month due to complete shutdown of Tehri/ Koteswar
448	RQ181930	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-3	POWER GRID	D	To attend shut down nature defects in transmission line	08/Jul/2024	08:00	09/Jul/2024	18:00		PLANNED	Approved	08-Jul-24	08:00	09-Jul-24	18:00	

449	RQ181106	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1	POWER GRID	D	Non-auto mode for Cu bond fixing, tower tightening & missing tower member fixing above waist level	08/Jul/2024	08:00	10/Jul/2024	18:00		PLANNED	Approved	08-Jul-24	08:00	10-Jul-24	18:00	
450	RQ181860	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWER GRID	D	For taking Line Reactor out of service for AMP at KanpurGIS	08/Jul/2024	06:00	08/Jul/2024	07:00		PLANNED	Approved	08-Jul-24	06:00	08-Jul-24	07:00	
451	RQ181947	OCC_220	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-2	POWER GRID	D	Line equipments AMP works	06/Jul/2024	09:30	06/Jul/2024	14:00	kindly approve	PLANNED	Approved	06-Jul-24	09:30	06-Jul-24	14:00	
452	RQ181872	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1-SOHAWAL (PG) CKT-2	POWER GRID	D	AMP of Line Bay	06/Jul/2024	09:00	06/Jul/2024	18:00		PLANNED	Approved	06-Jul-24	09:00	06-Jul-24	18:00	
453	RQ181962	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2	POWER GRID	D	Line Bay AMP Work by Agra	06/Jul/2024	09:00	06/Jul/2024	17:00		PLANNED	Approved	06-Jul-24	09:00	06-Jul-24	17:00	
454	RQ181915	OCC_220	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1	POWER GRID	D	Rectification of S/D based defects of the line	06/Jul/2024	09:00	07/Jul/2024	18:00	kindly approve	PLANNED	Approved	06-Jul-24	09:00	07-Jul-24	18:00	
455	RQ181931	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-SOHAWAL (PG) CKT-1	POWER GRID	D	Line bay AMP by Sohawal	06/Jul/2024	09:00	06/Jul/2024	18:00		PLANNED	Approved	06-Jul-24	09:00	06-Jul-24	18:00	
456	RQ180930	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-1	POWER GRID	D	For attending S/D nature defects	06/Jul/2024	08:00	06/Jul/2024	18:00	non-auto of other parallel circuit	PLANNED	Approved	06-Jul-24	08:00	06-Jul-24	18:00	
457	RQ181092	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-SIKAR (PG) CKT-2	POWER GRID	D	For attending S/D nature defects	06/Jul/2024	08:00	06/Jul/2024	18:00		PLANNED	Approved	06-Jul-24	08:00	06-Jul-24	18:00	
458	RQ181997	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AURAIYA(NT)-AGRA(PG) (PG) CKT-2	POWER GRID	D	AMP of non-switchable Line Reactor and other tests	06/Jul/2024	08:00	06/Jul/2024	18:00		PLANNED	Approved	06-Jul-24	08:00	06-Jul-24	18:00	
459	RQ181534	OCC_220	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-1	POWER GRID	D	* For Jumper Tightening and Defective Polymer Replacement Work	05/Jul/2024	10:00	05/Jul/2024	17:00		PLANNED	Approved	05-Jul-24	10:00	05-Jul-24	17:00	
460	RQ181610	OCC_220	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-1	POWER GRID	D	Replacement of conductor Jumper in Y phase.	05/Jul/2024	09:30	05/Jul/2024	14:00	kindly approve.	PLANNED	Approved	05-Jul-24	09:30	05-Jul-24	14:00	
461	RQ181895	OCC_220	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_2(NH)-URI_1(NH) (PG) CKT-1	POWER GRID	D	Repair of conductor in span 21-22	05/Jul/2024	09:00	05/Jul/2024	18:00	kindly approve	PLANNED	Approved	05-Jul-24	09:00	05-Jul-24	18:00	Subject to NHPC consent and no Generation loss/one circuit shutdown at a time.
462	RQ181839	OCC_220	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-2	POWER GRID	D	SD required for rectification of shutdown nature defects in line.	05/Jul/2024	08:00	06/Jul/2024	18:00	kindly approve	PLANNED	Approved	05-Jul-24	08:00	06-Jul-24	18:00	
463	RQ180932	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-BALLABHGARH(PG) (PG)	POWER GRID	D	For attending S/D nature defects	05/Jul/2024	08:00	06/Jul/2024	18:00		PLANNED	Approved					May be clubbed with S.No. 356

464	RQ181047	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-1	POWER GRID	D	For installation and testing of differential relay.	05/Jul/2024	08:00	06/Jul/2024	18:00		PLANNED	Approved	24-Jun-24	08:00	24-Jun-24	18:00	Subject to THDC consent, may be preponed in June month due to complete shutdown of Tehri/ Koteswar
465	RQ181085	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1	POWER GRID	D	for on line Insulator PID testing	05/Jul/2024	08:00	31/Jul/2024	18:00		PLANNED	Approved	05-Jul-24	08:00	31-Jul-24	18:00	Powergrid confirmed that s/d is required for non-auto
466	RQ181086	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2	POWER GRID	D	for on line Insulator PID testing	05/Jul/2024	08:00	31/Jul/2024	18:00		PLANNED	Approved	05-Jul-24	08:00	31-Jul-24	18:00	Powergrid confirmed that s/d is required for non-auto
467	RQ181994	OCC_220	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-1	POWER GRID	C	ALD-01 SHUTDOWN FOR BUC-02 CVT REPLACEMENT	05/Jul/2024	08:00	05/Jul/2024	18:00	THIS LINE IS JUST NEAR TO WORK SITE,SO WE NEED SHUTDOWN OF LINE FOR ONE DAY	PLANNED	Approved	05-Jul-24	08:00	05-Jul-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from Singrauli at a time
468	RQ182008	OCC_220	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1	POWER GRID	D	NON-AUTO MODE DURING AMP OF JAL-HAMIRPUR CKT FOR TLM WORKS	04/Jul/2024	10:00	04/Jul/2024	18:00	kindly approve	PLANNED	Approved	04-Jul-24	10:00	04-Jul-24	18:00	
469	RQ182007	OCC_220	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-JALANDHAR (PG) CKT-2	POWER GRID	D	NON-AUTO MODE DURING AMP OF JAL-HAMIRPUR CKT FOR TLM WORKS	04/Jul/2024	10:00	04/Jul/2024	18:00	kindly approve	PLANNED	Approved	04-Jul-24	10:00	04-Jul-24	18:00	
470	RQ182006	OCC_220	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR-HAMIRPUR (PG) CKT-1	POWER GRID	D	SD required for rectification of Shutdown nature defects	04/Jul/2024	10:00	04/Jul/2024	18:00	kindly approve	PLANNED	Approved	04-Jul-24	10:00	04-Jul-24	18:00	
471	RQ181220	OCC_220	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MURADNAGAR_2 (UP) (PG) CKT-1	POWER GRID	D	* PLAN SHUTDOWN OF 400KV MUR-2 TO 400 KV DADRI LINE S/D FOR INSTALLATION >X SMART METERING AT 400 KV MURADNAGAR -II END .	04/Jul/2024	09:00	04/Jul/2024	18:00		PLANNED	Approved	04-Jul-24	09:00	04-Jul-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from Dadri at a time/NTPC consent.
472	RQ181064	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1	POWER GRID	D	Modification of terminal connector for attending the repeated hotspot of line isolator	04/Jul/2024	08:00	05/Jul/2024	18:00		PLANNED	Approved	04-Jul-24	08:00	05-Jul-24	18:00	
473	RQ180944	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-1	POWER GRID	D	LBB RELAY RETROFITMENT and TESTING	04/Jul/2024	08:00	04/Jul/2024	18:00		PLANNED	Approved	04-Jul-24	08:00	04-Jul-24	18:00	
474	RQ180936	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-2	POWER GRID	D	LBB RELAY RETROFITMENT and TESTING	04/Jul/2024	08:00	04/Jul/2024	18:00		PLANNED	Approved	04-Jul-24	08:00	04-Jul-24	18:00	
475	RQ181102	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-BAGHPAT (PG) CKT-2	POWER GRID	D	SHUTDOWN NATURE DEFECTS RECTIFICATION WORK	04/Jul/2024	08:00	05/Jul/2024	18:00		PLANNED	Approved	04-Jul-24	08:00	05-Jul-24	18:00	

476	RQ180947	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-2	POWER GRID	D	For attending S/D nature defects	04/Jul/2024	08:00	06/Jul/2024	18:00		PLANNED	Approved	04-Jul-24	08:00	06-Jul-24	18:00	
477	RQ181083	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1	POWER GRID	D	Non-auto required for OPGW replacement works from TN-204 to TN-205 (for Joint Box Creation at TN-205)	04/Jul/2024	08:00	04/Jul/2024	18:00		PLANNED	Approved	04-Jul-24	17:00	04-Jul-24	23:00	May be given from 1700 Hrs
478	RQ181084	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1	POWER GRID	D	Non-auto required for OPGW replacement works from TN-204 to TN-205 (for Joint Box Creation at TN-205)	04/Jul/2024	08:00	04/Jul/2024	18:00		PLANNED	Approved	04-Jul-24	08:00	04-Jul-24	18:00	
479	RQ181929	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-2	POWER GRID	D	To attend shut down nature defects in transmission line	04/Jul/2024	07:00	05/Jul/2024	18:00		PLANNED	Approved	04-Jul-24	07:00	05-Jul-24	18:00	
480	RQ182000	OCC_220	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-JALANDHAR (PG) CKT-2	POWER GRID	D	SD required for rectification of Shutdown nature defects	03/Jul/2024	10:00	03/Jul/2024	18:00	kindly approve	PLANNED	Approved	03-Jul-24	10:00	03-Jul-24	18:00	
481	RQ182001	OCC_220	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1	POWER GRID	D	NON-AUTO MODE DURING AMP OF JAL-ASR CKT-2 FOR TLM WORKS	03/Jul/2024	10:00	03/Jul/2024	18:00	kindly approve	PLANNED	Approved	03-Jul-24	10:00	03-Jul-24	18:00	
482	RQ181999	OCC_220	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR-HAMIRPUR (PG) CKT-1	POWER GRID	D	NON-AUTO MODE DURING AMP OF JAL-ASR CKT-2 FOR TLM WORKS	03/Jul/2024	10:00	03/Jul/2024	18:00	kindly approve	PLANNED	Approved	03-Jul-24	10:00	03-Jul-24	18:00	
483	RQ181869	OCC_220	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA-PANCHKULA (PG) CKT-2	POWER GRID	D	S/D Required for installation of Pilot Insulator	03/Jul/2024	09:30	03/Jul/2024	18:00	kindly approve	PLANNED	Approved	03-Jul-24	09:30	03-Jul-24	18:00	
484	RQ181868	OCC_220	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA-PANCHKULA (PG) CKT-1	POWER GRID	D	A/R Non Auto Required	03/Jul/2024	09:30	03/Jul/2024	18:00	kindly approve	PLANNED	Approved	03-Jul-24	09:30	03-Jul-24	18:00	
485	RQ181867	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-JAULIVI (PG) CKT-1	POWER GRID	D	For AMP Work and Isolation of Gas Zone Tripping as per CC-AM Technical Circular,	03/Jul/2024	09:00	03/Jul/2024	18:00		PLANNED	Approved	03-Jul-24	09:00	03-Jul-24	18:00	
486	RQ181893	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-1	POWER GRID	D	Line BAY AMP by Allahabad	03/Jul/2024	09:00	03/Jul/2024	18:00		PLANNED	Approved	03-Jul-24	09:00	03-Jul-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from both ends
487	RQ181008	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-2	POWER GRID	C	For NHA1 diversion work	03/Jul/2024	08:00	21/Jul/2024	18:00		PLANNED	Rejected					Already availed by utility from 08nd June, 2024.
488	RQ181007	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-1	POWER GRID	C	For NHA1 diversion work	03/Jul/2024	08:00	21/Jul/2024	18:00		PLANNED	Rejected					Already availed by utility from 08nd June, 2024.
489	RQ180940	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-KOTPUTLI (PG) CKT-1	POWER GRID	D	LBB RELAY RETROFITMENT and TESTING	03/Jul/2024	08:00	03/Jul/2024	18:00		PLANNED	Approved	03-Jul-24	08:00	03-Jul-24	18:00	

490	RQ180943	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-1	POWER GRID	D	LBB RELAY RETROFITMENT and TESTING	03/Jul/2024	08:00	03/Jul/2024	18:00		PLANNED	Approved	03-Jul-24	08:00	03-Jul-24	18:00	
491	RQ181105	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2	POWER GRID	D	For attending S/D nature defects	03/Jul/2024	08:00	04/Jul/2024	18:00		PLANNED	Approved	03-Jul-24	08:00	04-Jul-24	18:00	
492	RQ181046	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-2	POWER GRID	D	For installation and testing of differential relay.	03/Jul/2024	08:00	04/Jul/2024	18:00		PLANNED	Approved	22-Jun-24	08:00	22-Jun-24	18:00	Subject to THDC consent, may be preponed in June month due to complete shutdown of Tehri/ Koteswar
493	RQ182004	OCC_220	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR-HAMIRPUR (PG) CKT-1	POWER GRID	D	NON-AUTO MODE DURING AMP OF BANALA-ASR CKT FOR TLM WORKS	02/Jul/2024	10:00	02/Jul/2024	18:00	kindly approve	PLANNED	Approved	02-Jul-24	10:00	02-Jul-24	18:00	
494	RQ182005	OCC_220	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-JALANDHAR (PG) CKT-2	POWER GRID	D	NON-AUTO MODE DURING AMP OF BANALA-ASR CKT FOR TLM WORKS	02/Jul/2024	10:00	02/Jul/2024	18:00	kindly approve	PLANNED	Approved	02-Jul-24	10:00	02-Jul-24	18:00	
495	RQ182003	OCC_220	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1	POWER GRID	D	SD required for rectification of Shutdown nature defects	02/Jul/2024	10:00	02/Jul/2024	18:00	kindly approve	PLANNED	Approved	02-Jul-24	10:00	02-Jul-24	18:00	
496	RQ181865	OCC_220	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA-PANCHKULA (PG) CKT-1	POWER GRID	D	S/D Required for installation of Pilot Insulator	02/Jul/2024	09:30	02/Jul/2024	18:00	kindly approve	PLANNED	Approved	02-Jul-24	09:30	02-Jul-24	18:00	
497	RQ181866	OCC_220	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA-PANCHKULA (PG) CKT-2	POWER GRID	D	A/R Non Auto Required	02/Jul/2024	09:30	02/Jul/2024	18:00	kindly approve	PLANNED	Approved	02-Jul-24	09:30	02-Jul-24	18:00	
498	RQ181753	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHAHJAHANPUR-BAREILLY (PG) CKT-2	POWER GRID	D	AMP of Line Bay	02/Jul/2024	09:00	02/Jul/2024	18:00	AMP of Line bay	PLANNED	Approved	02-Jul-24	09:00	02-Jul-24	18:00	
499	RQ180934	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-2	POWER GRID	D	for shifting line Bay equipment	02/Jul/2024	08:00	02/Jul/2024	18:00		PLANNED	Approved	02-Jul-24	08:00	02-Jul-24	18:00	
500	RQ181835	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-2	POWER GRID	D	For AMP Work by Kanpur Group	02/Jul/2024	08:00	02/Jul/2024	18:00		PLANNED	Approved	02-Jul-24	08:00	02-Jul-24	18:00	
501	RQ181838	OCC_220	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-1	POWER GRID	D	SD required for rectification of shutdown nature defects in line.	02/Jul/2024	08:00	03/Jul/2024	18:00	kindly approve	PLANNED	Approved	02-Jul-24	08:00	03-Jul-24	18:00	
502	RQ181101	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-BAGHPAT (PG) CKT-1	POWER GRID	D	SHUTDOWN NATURE DEFECTS RECTIFICATION WORK	02/Jul/2024	08:00	03/Jul/2024	18:00		PLANNED	Approved	02-Jul-24	08:00	03-Jul-24	18:00	
503	RQ181087	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE-DEHRADUN (PG) CKT-1	POWER GRID	D	FOR REPLACEMENT OF JUMPER ON WAVETRIP	02/Jul/2024	08:00	02/Jul/2024	18:00		PLANNED	Approved	02-Jul-24	08:00	02-Jul-24	18:00	

504	RQ181925	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-1	POWER GRID	C	To attend shut down nature defects in transmission line and shifting of line bay equipment for installation of line reactor	02/Jul/2024	07:00	12/Jul/2024	18:00		PLANNED	Rejected						May be rejected and planned after 15th September,2024 due to high demand period of Northern region/Already approved in previous two OCC meetings, from 01st April to 10th April, 2024//If shutdown to be availed, May be further applied on D-5 period and request will be considered after analysing real time system conditions.
505	RQ180865	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1	POWER GRID	D	Installation of Bird Diverter	01/Jul/2024	15:00	15/Jul/2024	23:00	A/R to be kept in Non auto mode of other charged ckt from both ends	PLANNED	Approved	01-Jul-24	17:00	15-Jul-24	23:00	May be given from 1700 Hrs	
506	RQ182066	OCC_220	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-1	POWER GRID	D	LIVE LINE OPGW INSTALLATION WORK (Relay setting for TX line must be in NON AUTO MODE during OPGW installation work )	01/Jul/2024	08:00	30/Jul/2024	18:00	kindly approve	PLANNED	Approved	01-Jul-24	08:00	30-Jul-24	18:00		
507	RQ182067	OCC_220	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-2	POWER GRID	D	LIVE LINE OPGW INSTALLATION WORK (Relay setting for TX line must be in NON AUTO MODE during OPGW installation work )	01/Jul/2024	08:00	30/Jul/2024	18:00	kindly approve	PLANNED	Approved	01-Jul-24	08:00	30-Jul-24	18:00		
508	RQ180968	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-2	POWER GRID	C	FOR NCRTC DIVERSION WORK	01/Jul/2024	08:00	25/Jul/2024	18:00	Both lines should be shutdown simultaneously	PLANNED	Rejected					May be rejected and planned after 15th September,2024 due to high demand period of Northern region/Already approved in previous OCC meetings from 01st March to 15th March, 2024 and 08th April to 30th April,2024 but not availed by utility//If shutdown to be availed by NHAI, May be further applied on D-5 period and request will be considered after analysing real time system conditions.	

509	RQ180969	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-3	POWER GRID	C	FOR NCRTC DIVERSION WORK	01/Jul/2024	08:00	25/Jul/2024	18:00		PLANNED	Rejected						May be rejected and planned after 15th September,2024 due to high demand period of Northern region/Already approved in previous OCC meetings from 01st March to 15th March, 2024 and 08th April to 30th April,2024 but not availed by utility/If shutdown to be availed by NHAI, May be further applied on D-5 period and request will be considered after analysing real time system conditions.
510	RQ180933	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-1	POWER GRID	D	for shifting line Bay equipment	01/Jul/2024	08:00	01/Jul/2024	18:00		PLANNED	Approved	01-Jul-24	08:00	01-Jul-24	18:00		
511	RQ181834	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1	POWER GRID	D	For AMP Work by Kanpur Group	01/Jul/2024	08:00	01/Jul/2024	18:00		PLANNED	Approved	01-Jul-24	08:00	01-Jul-24	18:00		
512	RQ181042	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1	POWER GRID	D	Polymer insulator replacement work/ For attending S/D nature defects	01/Jul/2024	08:00	15/Jul/2024	18:00	Non auto for 400 kV RAPPK-Kankroli	PLANNED	Approved	01-Jul-24	17:00	15-Jul-24	23:00	May be given from 1700 Hrs	
513	RQ180939	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-BHIWADI (PG) CKT-1	POWER GRID	D	LBB RELAY RETROFITMENT and TESTING	01/Jul/2024	08:00	01/Jul/2024	18:00		PLANNED	Approved	01-Jul-24	08:00	01-Jul-24	18:00		
514	RQ180935	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BASSI (PG) CKT-1	POWER GRID	D	LBB RELAY RETROFITMENT and TESTING	01/Jul/2024	08:00	01/Jul/2024	18:00		PLANNED	Approved	01-Jul-24	08:00	01-Jul-24	18:00		
515	RQ180942	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-2	POWER GRID	D	Non-auto mode for tower tightening & missing tower member fixing above waist level	01/Jul/2024	08:00	31/Jul/2024	18:00		PLANNED	Approved	01-Jul-24	08:00	31-Jul-24	18:00		
516	RQ180941	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-1	POWER GRID	D	Non-auto mode for tower tightening & missing tower member fixing above waist level	01/Jul/2024	08:00	31/Jul/2024	18:00		PLANNED	Approved	01-Jul-24	08:00	31-Jul-24	18:00		
517	RQ181104	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1	POWER GRID	D	For attending S/D nature defects	01/Jul/2024	08:00	02/Jul/2024	18:00		PLANNED	Approved	01-Jul-24	08:00	02-Jul-24	18:00		
518	RQ181011	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-1	POWER GRID	D	For attending S/D nature defects	01/Jul/2024	08:00	03/Jul/2024	18:00		PLANNED	Approved	01-Jul-24	08:00	03-Jul-24	18:00		
519	RQ182047	OCC_220	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWER GRID	D	"AR non auto mode is required to carryout stringing on circuit 2,400KV Dulhasti Kishenpur -II is a Double circuit Line but stringing is done on one circuit only"	01/Jul/2024	08:00	31/Jul/2024	18:00	kindly approve under construction head.	PLANNED	Approved	01-Jul-24	08:00	31-Jul-24	18:00		

520	RQ180924	OCC_220	cpc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH-SONIPAT (PG) CKT-2	POWER GRID	C	NHAI diversion works for const of Delhi-Amritsr-Katre highway	01/Jul/2024	08:00	15/Jul/2024	18:00		PLANNED	Rejected						May be rejected and planned after 15th September,2024 due to high demand period of Northern region/Already approved in previous OCC meeting from 01st April to 15th April,2024 but not availed by utility/If shutdown to be availed by NHAI, May be further applied on D-5 period and request will be considered after analysing real time system conditions.
521	RQ180923	OCC_220	cpc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH-SONIPAT (PG) CKT-1	POWER GRID	C	NHAI diversion works for const of Delhi-Amritsr-Katre highway	01/Jul/2024	08:00	15/Jul/2024	18:00		PLANNED	Rejected						May be rejected and planned after 15th September,2024 due to high demand period of Northern region/Already approved in previous OCC meeting from 01st April to 15th April,2024 but not availed by utility/If shutdown to be availed by NHAI, May be further applied on D-5 period and request will be considered after analysing real time system conditions.
522	RQ182049	OCC_220	cpc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWER GRID	C	*400KV Dulhasti Kishenpur -II is a Double circuit Line but stringing is done on one circuit only. Award has been placed for stringing on Circuit 2 under evacuation of Power from Pakaldul HEP in Chenab Valley HEPs. Shutdown is required to carryout stringing on circuit 2 "	01/Jul/2024	08:00	06/Jul/2024	18:00	under construction head. kindly approve.	PLANNED	Rejected						Subject to NHPC consent and no Generation loss. May be planned during silt flushing of Dulhasti Plant
523	RQ181667	OCC_220	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV REWA ROAD-PANKI (UP) CKT-1	UPPTCL	C	* SHUTDOWN OF 400KV PANKI-REWA ROAD LINE FOR ERRECTION OF 63MVAR LINE >X REACTOR BUSHING AND RE JUMPERING (LINE SHUTDOWN REQUIR	29/Jul/2024	10:00	31/Jul/2024	17:00		PLANNED	Approved	29-Jul-24	10:00	31-Jul-24	17:00	May be allowed /subject to no other outage and real time Grid conditions.	
524	RQ182043	OCC_220	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-SARNATH(UP) (UP) CKT-2	UPPTCL	D	* Cleaning of Disc/Polymer insulator, removing the kite & Kite thread, Bird nest from lines.	27/Jul/2024	08:00	29/Jul/2024	18:00		PLANNED	Rejected						Duplicate entry with S.No. 525



525	RQ181538	OCC_220	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-SARNATH(UP) (UP) CKT-2	UPPTCL	D	* Cleaning of Disc/Polymer insulator, removing the kite <> Kite >X thread, Bird nest from lines. Line 5	27/Jul/2024	08:00	29/Jul/2024	18:00		PLANNED	Approved	27-Jul-24	08:00	29-Jul-24	18:00	May be allowed on daily basis /subject to no other outage and real time Grid conditions.
526	RQ180971	OCC_220	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-AGRA SOUTH (UP) CKT-2	UPPTCL	D	* For Jumper Tightening and Defective Polymer Replacement Work	23/Jul/2024	10:00	24/Jul/2024	17:00		PLANNED	Approved	23-Jul-24	10:00	24-Jul-24	17:00	
527	RQ181196	OCC_220	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MURADNAGAR_2-MATHURA (UP) CKT-1	UPPTCL	D	* For Line Suspension insulator cleaning/Replacement, Tension Tower Jumper >X Tightening and Bird Nest Cleaning	23/Jul/2024	09:00	26/Jul/2024	20:00		PLANNED	Approved	23-Jul-24	09:00	26-Jul-24	20:00	
528	RQ181792	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAMBHAL_PRSTL-RAMPUR_PRSTL (UP) CKT-1	UPPTCL	C	SF6 GD BODY MAINTENANCE WORK	23/Jul/2024	09:00	25/Jul/2024	17:30		PLANNED	Approved	23-Jul-24	09:00	25-Jul-24	17:30	May be given subject to real time grid conditions/UP consent.
529	RQ181206	OCC_220	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-SARNATH (UP) CKT-1	UPPTCL	D	* For Bus tightening and Bus Isolator tightening work.400KV Anpara L5 will >X be charged through TBC CB	22/Jul/2024	09:00	22/Jul/2024	13:00		PLANNED	Approved	22-Jul-24	09:00	22-Jul-24	13:00	May be given subject to real time grid conditions/One circuit shutdown from both ends
530	RQ180972	OCC_220	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-MATHURA (UP) CKT-2	UPPTCL	D	* For Jumper Tightening and Defective Polymer Replacement Work	18/Jul/2024	10:00	20/Jul/2024	17:00		PLANNED	Approved	18-Jul-24	10:00	20-Jul-24	17:00	
531	RQ181793	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAMBHAL_PRSTL-RAMPUR_PRSTL (UP) CKT-2	UPPTCL	C	SF6 GD BODY MAINTENANCE WORK	18/Jul/2024	09:00	20/Jul/2024	17:30		PLANNED	Approved	18-Jul-24	09:00	20-Jul-24	17:30	May be given subject to real time grid conditions/UP consent.
532	RQ181670	OCC_220	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-ALIGARH (UP) CKT-1	UPPTCL	D	Conductor stringing of the transmission line (Construction of of 765kV S/C (Quad) Mainpuri- Bara Transmission line, 765 S/C (Quad) Mainpuri-Unnao transmission line & 400 kV D/C (Quad) Tanda-Gonda Transmission line	18/Jul/2024	09:00	18/Jul/2024	18:00		PLANNED	Approved	18-Jul-24	09:00	18-Jul-24	18:00	
533	RQ181543	OCC_220	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-SULTANPUR(UP) (UP) CKT-1	UPPTCL	D	* Preventive Maintenance of Bay at 400KV S/S Sultanpur	16/Jul/2024	10:00	16/Jul/2024	16:00		PLANNED	Approved	16-Jul-24	10:00	16-Jul-24	16:00	
534	RQ180970	OCC_220	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-AGRA SOUTH (UP) CKT-1	UPPTCL	D	* For Jumper Tightening and Defective Polymer Replacement Work	15/Jul/2024	10:00	17/Jul/2024	17:00		PLANNED	Approved	15-Jul-24	10:00	17-Jul-24	17:00	

535	RQ182068	OCC_220	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-AGRA FATEHBAD (UP) CKT-1	UPPTCL	D	* For Jumper Tightening and Defective Polymer Replacement Work	15/Jul/2024	10:00	17/Jul/2024	17:00		PLANNED	Approved	15-Jul-24	10:00	17-Jul-24	17:00	
536	RQ181540	OCC_220	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UPC)-NOIDA SEC 148 (UP) CKT-2	UPPTCL	D	* Tree Trimming will be done during this shutdown period related >X Mentioned line.	12/Jul/2024	09:30	12/Jul/2024	17:30		PLANNED	Approved	12-Jul-24	09:30	12-Jul-24	17:30	
537	RQ181542	OCC_220	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDA-ORAI (UP) CKT-2	UPPTCL	D	* SHUT DOWN TAKEN FOR TIE , LINE ISOLATOR ADJUSTMENT AND EARTHING POINT >X STRENGTHNING. SUPPLY WILL CONTINUE WITH 400 KV BANDA	12/Jul/2024	08:00	13/Jul/2024	18:00		PLANNED	Approved	12-Jul-24	08:00	13-Jul-24	18:00	
538	RQ181546	OCC_220	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-SULTANPUR (UP) CKT-1	UPPTCL	D	* Preventive Maintenance of Bay at 400KV S/S Sultanpur	11/Jul/2024	10:00	11/Jul/2024	16:00		PLANNED	Approved	11-Jul-24	10:00	11-Jul-24	16:00	
539	RQ181666	OCC_220	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV REWA ROAD-PANKI (UP) CKT-1	UPPTCL	C	* SHUTDOWN OF 400KV PANKI REWA ROAD LINE FOR REPLACEMENT OF 50MVAR LINE >X REACTOR TO 63MVAR LINE REACTOR FOR OPENING OF JUMPER	10/Jul/2024	10:00	13/Jul/2024	15:00		PLANNED	Approved					
540	RQ181214	OCC_220	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH-AZAMGARH (UP) CKT-1	UPPTCL	D	* For CT connection of 400KV Duplicate Busbar Panel	10/Jul/2024	09:00	10/Jul/2024	18:00		PLANNED	Approved	10-Jul-24	09:00	10-Jul-24	18:00	
541	RQ181669	OCC_220	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI-MAINPURI (UP) CKT-1	UPPTCL	D	Conductor stringing of the transmission line (Construction of of 765KV S/C (Quad) Mainpuri- Bara Transmission line, 765 S/C (Quad) Mainpuri-Unnao transmission line & 400 kv D/C (Quad) Tanda-Gonda Transmission line	10/Jul/2024	09:00	10/Jul/2024	18:00		PLANNED	Approved	10-Jul-24	09:00	10-Jul-24	18:00	
542	RQ181539	OCC_220	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH-AZAMGARH (UP) CKT-1	UPPTCL	C	* DIVERSION OF 1.005 KM. 400KV ANPARA-SARNATH (L3) <-&-> >X SARNATH-AZAMGARH D/C LINE BETWEEN TOWER NO. 19 TO 22 DUE TO INFR	10/Jul/2024	08:00	21/Jul/2024	18:00		PLANNED	Rejected					May be rejected and planned after 15th September,2024 due to high demand period of Northern region/May be further applied on D-5 period and request will be considered after analysing real time system conditions.

543	RQ181537	OCC_220	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-SARNATH (UP) CKT-1	UPPTCL	C	* DIVERSION OF 1.005 KM. 400KV ANPARA-SARNATH (L3) <*> >X SARNATH-AZAMGARH D/C LINE BETWEEN TOWER NO. 19 TO 22 DUE TO INFR Line 3	10/Jul/2024	08:00	21/Jul/2024	18:00		PLANNED	Rejected						May be rejected and planned after 15th September,2024 due to high demand period of Northern region/May be further applied on D-5 period and request will be considered after analysing real time system conditions.
544	RQ182107	OCC_220	sldcup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI-MAINPURI (UP) CKT-2	UPPTCL	C	Conductor stringing of the transmission lines (Construction of 765 kv S/C (Quad) Mainpuri- Bara Ckt-1 Transmission line, 765 kv S/C (Quad) Mainpuri- Unnao Transmission line & 400 kv (Quad) Tanda-Gonda Transmission line.)	10/Jul/2024	08:00	10/Jul/2024	18:00		PLANNED	Approved	10-Jul-24	08:00	10-Jul-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from both ends	
545	RQ181614	OCC_220	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HARDUAGANJ - ALIGARH (UP) CKT-1	UPPTCL	D	Erection of Energy meter Under SMAST scheme	08/Jul/2024	10:00	08/Jul/2024	13:00		PLANNED	Approved	08-Jul-24	10:00	08-Jul-24	13:00		
546	RQ181536	OCC_220	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDA-REWA ROAD (UP) CKT-2	UPPTCL	D	* shutdown of 400kv Banda Riwa Road Linell	08/Jul/2024	09:00	09/Jul/2024	18:00		PLANNED	Approved	08-Jul-24	09:00	09-Jul-24	18:00		
547	RQ181601	OCC_220	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-SARNATH (UP) CKT-1	UPPTCL	D	* For CT connection of 400KV Duplicate Busbar Protection Panel	08/Jul/2024	09:00	08/Jul/2024	18:00		PLANNED	Approved	08-Jul-24	09:00	08-Jul-24	18:00	May be allowed Subject to real time Grid conditions.	
548	RQ181541	OCC_220	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(LUPUN)-MAU(UP) (UP) CKT-1	UPPTCL	D	* Cleaning of Disc/Polymer insulator, removing the kite <*> Kite >X thread, Bird nest from lines.	06/Jul/2024	08:00	08/Jul/2024	18:00		PLANNED	Approved	06-Jul-24	08:00	08-Jul-24	18:00	May be allowed Subject to real time Grid conditions.	
549	RQ181535	OCC_220	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDA-REWA ROAD (UP) CKT-1	UPPTCL	D	* shutdown of 400kv Banda Riwa Road Line I for maintenance purpose	04/Jul/2024	09:00	05/Jul/2024	18:00		PLANNED	Approved	04-Jul-24	09:00	05-Jul-24	18:00		
550	RQ181545	OCC_220	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-PANKI TPS (UP) CKT-1	UPPTCL	D	* SHUTDOWN OF 400KV PANKI PTPS -I LINE FOR PROTECTION TESTING AND BAY >X MAINTENANCE(LINE SHUTDOWN REQUIRED)	03/Jul/2024	10:00	03/Jul/2024	17:00		PLANNED	Approved	03-Jul-24	10:00	03-Jul-24	17:00		

551	RQ181664	OCC_220	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI-PARICHA (UP) CKT-2	UPPTCL	D	* S/D FOR INSTALLATION AND COMMISSIONING OF METERS AT 400KV S/S ORAI UNDER >X SAMAST PROJECT.	02/Jul/2024	09:00	02/Jul/2024	18:00		PLANNED	Approved	02-Jul-24	09:00	02-Jul-24	18:00	
552	RQ181198	OCC_220	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-MATHURA (UP) CKT-1	UPPTCL	D	* Annual maintenance and relay testing of 400kV Mathura-1 line at 765kV >X Substation fatehabad, Agra	01/Jul/2024	12:00	01/Jul/2024	16:00		PLANNED	Approved	01-Jul-24	12:00	01-Jul-24	16:00	
553	RQ180981	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-4	PBTS	D	For settings modification in relay and CSD fine tuning	29/Jul/2024	08:00	29/Jul/2024	18:00		PLANNED	Approved	29-Jul-24	17:00	29-Jul-24	23:00	May be given from 1700 Hrs
554	RQ180980	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-3	PBTS	D	For settings modification in relay and CSD fine tuning	28/Jul/2024	08:00	28/Jul/2024	18:00		PLANNED	Approved	28-Jul-24	17:00	28-Jul-24	23:00	May be given from 1700 Hrs
555	RQ180979	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-2	PBTS	D	For settings modification in relay and CSD fine tuning	27/Jul/2024	08:00	27/Jul/2024	18:00		PLANNED	Approved	27-Jul-24	17:00	27-Jul-24	23:00	May be given from 1700 Hrs
556	RQ180982	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-1	PBTS	D	For settings modification in relay and CSD fine tuning	26/Jul/2024	08:00	26/Jul/2024	18:00		PLANNED	Approved	26-Jul-24	17:00	26-Jul-24	23:00	May be given from 1700 Hrs
557	RQ181095	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTS) CKT-1	PBTS	D	Stringing of 765 kV D/C Khetri-Narela TL	22/Jul/2024	08:00	25/Jul/2024	18:00		PLANNED	Approved	22-Jul-24	17:00	25-Jul-24	23:00	May be given from 1700 Hrs
558	RQ181096	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTS) CKT-2	PBTS	D	Stringing of 765 kV D/C Khetri-Narela TL	22/Jul/2024	08:00	25/Jul/2024	18:00		PLANNED	Approved	22-Jul-24	17:00	25-Jul-24	23:00	May be given from 1700 Hrs
559	RQ181921	OCC_220	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRS S XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-1	POWER GRID,NR SS XXIX	D	Rectification of S/D based defects of the line	25/Jul/2024	09:00	25/Jul/2024	18:00	kindly approve	PLANNED	Approved	25-Jul-24	09:00	25-Jul-24	18:00	
560	RQ181894	OCC_220	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_1(NH)-AMARGARH(NRS S XXIX) (NRSS XXIX) CKT-2	POWER GRID,NR SS XXIX	D	Rectification of S/D based defects of the line	04/Jul/2024	09:00	04/Jul/2024	18:00	kindly approve	PLANNED	Approved	04-Jul-24	09:00	04-Jul-24	18:00	Subject to NHPC consent and no Generation loss/one circuit shutdown at a time.
561	RQ182073	OCC_220	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JIND(PG)-KIRORI(HV) (HVPNL) CKT-2	HVPNL	D	For Gen. Mtc.	25/Jul/2024	08:00	25/Jul/2024	17:00		PLANNED	Approved	25-Jul-24	08:00	25-Jul-24	17:00	

562	RQ181900	OCC_220	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	For Gen. Mtc. & attending hot points observed in thermo vision scanning	23/Jul/2024	09:00	23/Jul/2024	17:00		PLANNED	Approved	23-Jul-24	09:00	23-Jul-24	17:00	
563	RQ181899	OCC_220	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	For Gen. Mtc. & attending hot points observed in thermo vision scanning.	18/Jul/2024	09:00	18/Jul/2024	17:00		PLANNED	Approved	18-Jul-24	09:00	18-Jul-24	17:00	
564	RQ182072	OCC_220	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JIND(PG)-KIRORI(HV) (HVPNL) CKT-1	HVPNL	D	For Gen. Mtc.	18/Jul/2024	08:00	18/Jul/2024	17:00		PLANNED	Approved	18-Jul-24	08:00	18-Jul-24	17:00	
565	RQ182070	OCC_220	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-FATEHABAD(PG) (HV) CKT-1	HVPNL	D	For Gen. Mtc.	16/Jul/2024	08:00	16/Jul/2024	17:00		PLANNED	Approved	16-Jul-24	08:00	16-Jul-24	17:00	
566	RQ182071	OCC_220	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-2	HVPNL	D	For Gen. Mtc.	12/Jul/2024	08:00	12/Jul/2024	17:00		PLANNED	Approved	12-Jul-24	08:00	12-Jul-24	17:00	
567	RQ181911	OCC_220	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	For Gen. Mtc. & attending hot points observed in thermo vision scanning	11/Jul/2024	09:00	11/Jul/2024	17:00		PLANNED	Approved	11-Jul-24	09:00	11-Jul-24	17:00	May be given on daily basis subject to real time grid conditions/One circuit shutdown from both station at a time.
568	RQ181910	OCC_220	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	For Gen. Mtc. & attending hot points observed in thermo vision scanning	09/Jul/2024	09:00	09/Jul/2024	17:00		PLANNED	Approved	09-Jul-24	09:00	09-Jul-24	17:00	May be given on daily basis subject to real time grid conditions/One circuit shutdown from both station at a time.
569	RQ181923	OCC_220	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	To attend the drone survey observations	05/Jul/2024	10:00	05/Jul/2024	18:00		PLANNED	Approved	05-Jul-24	10:00	05-Jul-24	18:00	
570	RQ181905	OCC_220	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	For Gen. Mtc. & attending hot points observed in thermo vision scanning	04/Jul/2024	09:00	04/Jul/2024	17:00		PLANNED	Approved	04-Jul-24	09:00	04-Jul-24	17:00	
571	RQ181924	OCC_220	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	To attend the drone survey observations and OPGW tightening.	03/Jul/2024	10:00	03/Jul/2024	18:00		PLANNED	Approved	03-Jul-24	10:00	03-Jul-24	18:00	
572	RQ181904	OCC_220	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	For Gen. Mtc. & attending hot points observed in thermo vision scanning	02/Jul/2024	09:00	02/Jul/2024	17:00		PLANNED	Approved	02-Jul-24	09:00	02-Jul-24	17:00	
573	RQ181624	OCC_220	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOHANLALGANJ (PGYTL)-LUCKNOW(UP) (PGYTL) CKT-1	UPPTCL, PGYTL	D	* For Upgradation of Bus-Bar Protection Panel from E/M to Numerical Type (>X Connection of CT Bus-Bar Protection Core, Interco	24/Jul/2024	09:00	24/Jul/2024	18:00		PLANNED	Approved	24-Jul-24	09:00	24-Jul-24	18:00	
574	RQ181225	OCC_220	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SULTANPUR(UP)-MOHANLALGANJ (PGYTL) (PGYTL) CKT-1	UPPTCL, PGYTL	D	* Preventive Maintenance of Bay at 400KV S/S Sultanpur	23/Jul/2024	10:00	23/Jul/2024	16:00		PLANNED	Approved	23-Jul-24	10:00	23-Jul-24	16:00	

575	RQ182069	OCC_220	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(UP)-AGRA FATEHBAD(UP) (PG) CKT-2	POWER GRID,UP PTCL	D	* For Jumper Tightening and Defective Polymer Replacement Work	23/Jul/2024	10:00	24/Jul/2024	17:00		PLANNED	Approved	23-Jul-24	10:00	24-Jul-24	17:00	
576	RQ181627	OCC_220	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-LUCKNOW(UP) (PG) CKT-1	POWER GRID,UP PTCL	D	* For Upgradation of Bus-Bar Protection Panel from E/M type to Numerical >X Type ( Connection of CT Bus-Bar Protecion Core, I	21/Jul/2024	09:00	21/Jul/2024	18:00		PLANNED	Approved	21-Jul-24	09:00	21-Jul-24	18:00	
577	RQ181789	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(PG)-RAMPUR_PRSTL (UP) (PG)	POWER GRID,UP PTCL	D	SF6 GD BODY MAINTENANCE WORK	15/Jul/2024	09:00	17/Jul/2024	17:30		PLANNED	Approved	15-Jul-24	09:00	17-Jul-24	17:30	
578	RQ181798	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(PG)-RAMPUR_PRSTL (UP) (PG)	POWER GRID,UP PTCL	C	SF6 GD BODY MAINTENANCE WORK	15/Jul/2024	09:00	17/Jul/2024	17:30		PLANNED	Approved	15-Jul-24	09:00	17-Jul-24	17:30	May be given subject to real time grid conditions/One circuit shutdown from both ends
579	RQ181785	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MORADABAD(UP)-RAMPUR_PRSTL (UP) (PG)	POWER GRID,UP PTCL	C	SF6 GD BODY MAINTENANCE WORK	12/Jul/2024	09:00	14/Jul/2024	17:30		PLANNED	Approved	12-Jul-24	09:00	14-Jul-24	17:30	May be given subject to real time grid conditions/One circuit shutdown from both ends
580	RQ181877	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-2	POWER GRID,UP PTCL	D	FOR ATTENDING OTHER S/D NATURE DEFECTS.	11/Jul/2024	08:00	11/Jul/2024	18:00		PLANNED	Approved	11-Jul-24	08:00	11-Jul-24	18:00	
581	RQ181750	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO(UP)-JEHTA_HARDOI ROAD (UP) (PG) CKT-2	POWER GRID,UP PTCL	D	AMP Work	05/Jul/2024	10:00	05/Jul/2024	18:00	AMP Work	PLANNED	Approved	05-Jul-24	10:00	05-Jul-24	18:00	
582	RQ181749	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO(UP)-JEHTA_HARDOI ROAD (UP) (PG) CKT-1	POWER GRID,UP PTCL	D	AMP Work	04/Jul/2024	10:00	04/Jul/2024	18:00	AMP Work	PLANNED	Approved	04-Jul-24	10:00	04-Jul-24	18:00	
583	RQ181612	OCC_220	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-LUCKNOW(UP) (PG) CKT-1	POWER GRID,UP PTCL	C	height raising work is executed by M/s NHAI for construction of Lucknow- Kanpur elevated expressway under Bharat Mala Project	01/Jul/2024	10:00	10/Jul/2024	18:00		PLANNED	Approved	01-Jul-24	10:00	10-Jul-24	18:00	May be allowed /subject to no other outage and real time Grid conditions.
584	RQ181956	OCC_220	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (JKSPDCL) CKT-3	POWER GRID,JK SPDCL	D	Tr. Line AMP work(Jumper Bolt/Nut Loose,Vibration damper Loose, Spacers Damaged)	21/Jul/2024	09:00	21/Jul/2024	18:00	kindly approve	PLANNED	Approved	21-Jul-24	09:00	21-Jul-24	18:00	
585	RQ181913	OCC_220	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH(PG)-BAGLIHAR(JK) (JKSPDCL) CKT-1	POWER GRID,JK SPDCL	D	Rectification of S/D based defects of the line	08/Jul/2024	09:00	09/Jul/2024	18:00	kindly approve	PLANNED	Approved	08-Jul-24	09:00	09-Jul-24	18:00	

586	RQ181062	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-MALERKOTLA(PG) (SEKURA) CKT-1	POWER GRID, BB MB	D	FOR AMP WORKS AND RELAY TESTING	19/Jul/2024	08:00	19/Jul/2024	18:00		PLANNED	Approved	19-Jul-24	08:00	19-Jul-24	18:00		
587	RQ181917	OCC_220	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-RAJPURA(PS) (PG) CKT-1	POWER GRID, BB MB	D	Annual Mtc. of Bay Equipments by BBMB and pre monsoon mtc.	18/Jul/2024	08:00	18/Jul/2024	18:00		PLANNED	Approved	18-Jul-24	08:00	18-Jul-24	18:00		
588	RQ181874	OCC_220	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-RAJPURA(PS) (PG) CKT-1	POWER GRID, BB MB	D	S/D Required for installation of Pilot Insulator	05/Jul/2024	09:30	05/Jul/2024	18:00	kindly approve	PLANNED	Approved	05-Jul-24	09:30	05-Jul-24	18:00		
589	RQ181873	OCC_220	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-RAJPURA(PS) (PG) CKT-1	POWER GRID, BB MB	D	A/R Non Auto Required	05/Jul/2024	09:30	05/Jul/2024	18:00	kindly approve	PLANNED	Rejected						CONSENT denied by BBMB , on account of high inflows expected amidst peak hydro season at Dehar Power House
590	RQ181870	OCC_220	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-RAJPURA(PS) (PG) CKT-1	POWER GRID, BB MB	D	S/D Required for installation of Pilot Insulator	04/Jul/2024	09:30	04/Jul/2024	18:00	kindly approve	PLANNED	Rejected						CONSENT denied by BBMB , on account of high inflows expected amidst peak hydro season at Dehar Power House
591	RQ181871	OCC_220	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-RAJPURA(PS) (PG) CKT-1	POWER GRID, BB MB	D	A/R Non Auto Required	04/Jul/2024	09:30	04/Jul/2024	18:00	kindly approve	PLANNED	Approved	04-Jul-24	09:30	04-Jul-24	18:00		
592	RQ180868	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-2	POWER GRID, FB TL	D	Installation of Bird Diverter	16/Jul/2024	15:00	31/Jul/2024	23:00	A/R to be kept in Non auto mode of other charged ckt from both ends	PLANNED	Approved	16-Jul-24	17:00	31-Jul-24	23:00	May be given from 1700 Hrs	
593	RQ180885	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2	POWER GRID, FB TL	D	Installation of Bird Diverter	16/Jul/2024	15:00	31/Jul/2024	23:00	A/R to be kept in Non auto mode of other charged ckt from both ends	PLANNED	Approved	16-Jul-24	17:00	31-Jul-24	23:00	May be given from 1700 Hrs	
594	RQ180900	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2	POWER GRID, FB TL	D	for AMP works	08/Jul/2024	15:00	15/Jul/2024	23:00		PLANNED	Approved	08-Jul-24	17:00	15-Jul-24	23:00	May be given from 1700 Hrs	
595	RQ180906	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2	POWER GRID, FB TL	D	For attending S/D nature defects	08/Jul/2024	15:00	17/Jul/2024	23:00		PLANNED	Approved	08-Jul-24	17:00	17-Jul-24	23:00	May be given from 1700 Hrs	
596	RQ180899	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1	POWER GRID, FB TL	D	for AMP works	01/Jul/2024	15:00	07/Jul/2024	23:00		PLANNED	Approved	01-Jul-24	17:00	07-Jul-24	23:00	May be given from 1700 Hrs	

597	RQ180867	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-1	POWER GRID,FB TL	D	Installation of Bird Diverter	01/Jul/2024	15:00	15/Jul/2024	23:00	A/R to be kept in Non auto mode of other charged ckt from both ends	PLANNED	Approved	01-Jul-24	17:00	15-Jul-24	23:00	May be given from 1700 Hrs
598	RQ180884	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1	POWER GRID,FB TL	D	Installation of Bird Diverter	01/Jul/2024	15:00	15/Jul/2024	23:00	A/R to be kept in Non auto mode of other charged ckt from both ends	PLANNED	Approved	01-Jul-24	17:00	15-Jul-24	23:00	May be given from 1700 Hrs
599	RQ180905	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1	POWER GRID,FB TL	D	For attending S/D nature defects	01/Jul/2024	15:00	07/Jul/2024	23:00		PLANNED	Approved	01-Jul-24	17:00	07-Jul-24	23:00	May be given from 1700 Hrs
600	RQ181885	OCC_220	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-SAMBA(PG) (NRSS XXIX) CKT-2	NRSS XXIX	D	For AMP of Line Equipments	15/Jul/2024	09:00	15/Jul/2024	17:00	kindly approve	PLANNED	Approved	15-Jul-24	09:00	15-Jul-24	17:00	
601	RQ181884	OCC_220	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-SAMBA(PG) (NRSS XXIX) CKT-1	NRSS XXIX	D	For AMP of Line Equipments	11/Jul/2024	09:00	11/Jul/2024	17:00	kindly approve	PLANNED	Approved	11-Jul-24	09:00	11-Jul-24	17:00	
602	RQ182027	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-UNCHAHAHAR(NTB) (PUTL) CKT-2	PUTL	D	For Line AMP Work by fatehpur	12/Jul/2024	09:00	12/Jul/2024	18:00		PLANNED	Approved	12-Jul-24	09:00	12-Jul-24	18:00	
603	RQ182026	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-UNCHAHAHAR(NTB) (PUTL) CKT-1	PUTL	D	For Line AMP Work by fatehpur	11/Jul/2024	09:00	11/Jul/2024	18:00		PLANNED	Approved	11-Jul-24	09:00	11-Jul-24	18:00	
604	RQ182086	OCC_220	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-JODHPUR (RS) CKT-1	RRVPNL	D	Planned maintenance	12/Jul/2024	08:00	12/Jul/2024	18:00		PLANNED	Approved	12-Jul-24	17:00	12-Jul-24	23:00	May be given from 1700 Hrs
605	RQ182092	OCC_220	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER-BHILWARA (RS) CKT-2	RRVPNL	D	Half Yearly maintenance work of associated equipments at both end	12/Jul/2024	08:00	12/Jul/2024	18:00		PLANNED	Approved	12-Jul-24	08:00	12-Jul-24	18:00	
606	RQ182083	OCC_220	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-KANKANI (RS) CKT-1	RRVPNL	D	Planned maintenance	11/Jul/2024	08:00	11/Jul/2024	18:00		PLANNED	Approved	11-Jul-24	17:00	11-Jul-24	23:00	May be given from 1700 Hrs
607	RQ182085	OCC_220	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHILWARA-CHITTORGARH (RS) CKT-2	RRVPNL	D	PLCC communication testing of 400 kv Bhilwara-chittorgarh Ckt-2 Line & Bay to be carried out by AEN comm with MTPS wing bhilwara	11/Jul/2024	08:00	11/Jul/2024	18:00		PLANNED	Approved	11-Jul-24	17:00	11-Jul-24	23:00	May be given from 1700 Hrs



608	RQ182094	OCC_220	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2	RRVPNL	D	Annual maintenance and testing of Line/Bay equipments.	10/Jul/2024	08:00	10/Jul/2024	18:00		PLANNED	Approved	10-Jul-24	17:00	10-Jul-24	23:00	May be given from 1700 Hrs
609	RQ182095	OCC_220	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARMER(RS)-RAJWEST(RW) (RS) CKT-1	RRVPNL	D	Maintenance along with testing of Bay equipments at both end	10/Jul/2024	08:00	10/Jul/2024	18:00		PLANNED	Approved	10-Jul-24	08:00	10-Jul-24	18:00	
610	RQ180985	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-SIKAR(PG) (RS) CKT-2	RRVPNL	D	NON SWITCHABLE LINE REACTOR AMP	09/Jul/2024	08:00	09/Jul/2024	18:00		PLANNED	Approved	09-Jul-24	17:00	09-Jul-24	23:00	May be given from 1700 Hrs
611	RQ182093	OCC_220	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	D	Annual maintenance and testing of Line/Bay equipments.	09/Jul/2024	08:00	09/Jul/2024	18:00		PLANNED	Approved	09-Jul-24	17:00	09-Jul-24	23:00	May be given from 1700 Hrs
612	RQ182091	OCC_220	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER-BHILLWARA (RS) CKT-1	RRVPNL	D	Half Yearly maintenance work of associated equipments	08/Jul/2024	08:00	08/Jul/2024	18:00		PLANNED	Approved	08-Jul-24	08:00	08-Jul-24	18:00	
613	RQ180955	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL(PG)-BARMER(RS) (RS) CKT-2	RRVPNL	D	FOR LBB TESTING OF TIE BAY- under SS-95 PACKAGE PROJECT	07/Jul/2024	08:00	14/Jul/2024	18:00	FOR LBB TESTING OF TIE BAY- under SS-95 PACKAGE PROJECT	PLANNED	Approved	07-Jul-24	17:00	14-Jul-24	23:00	May be given from 1700 Hrs
614	RQ182082	OCC_220	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-2	RRVPNL	D	For rectification of line as per committee (RVPN, NRPC, PGCIL) mom held on dated 21.03.2024.	04/Jul/2024	16:00	14/Jul/2024	23:00		PLANNED	Approved	04-Jul-24	17:00	14-Jul-24	23:00	May be given from 1700 Hrs
615	RQ182096	OCC_220	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-1	RRVPNL	D	For rectification of line as per committee (RVPN, NRPC, PGCIL) mom held on dated 21.03.2024.	04/Jul/2024	16:00	14/Jul/2024	23:00		PLANNED	Approved	04-Jul-24	17:00	14-Jul-24	23:00	May be given from 1700 Hrs
616	RQ182097	OCC_220	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	D	Annual maintenance and testing of Line/Bay equipments. at both end	04/Jul/2024	08:00	04/Jul/2024	18:00		PLANNED	Approved	04-Jul-24	17:00	04-Jul-24	23:00	May be given from 1700 Hrs
617	RQ180914	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-AJMER (RS) CKT-1	RRVPNL	D	INSULATION RESISTANCE TESTING OF LINE LA	03/Jul/2024	08:00	03/Jul/2024	18:00		PLANNED	Approved	03-Jul-24	08:00	03-Jul-24	18:00	
618	RQ182080	OCC_220	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-BHIWANI(PG) (NRSS36) CKT-1	NRSS36	D	1.BCU Repair work. 2. DT send trial testing. By M/s NRSS XXXVI Trans. Ltd.	12/Jul/2024	08:00	12/Jul/2024	18:00		PLANNED	Approved	12-Jul-24	08:00	12-Jul-24	18:00	
619	RQ182081	OCC_220	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-BHIWANI(PG) (NRSS36) CKT-2	NRSS36	D	1.BCU Repair work. 2. DT send trial testing. By M/s NRSS XXXVI Trans. Ltd.	11/Jul/2024	08:00	11/Jul/2024	18:00		PLANNED	Approved	11-Jul-24	08:00	11-Jul-24	18:00	

620	RQ181070	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABA(RS)-BHIWANI(PG) (NRSS36) CKT-2	NRSS36	D	Stringing of 765 kV D/C Khetri-Narela TL	10/Jul/2024	08:00	12/Jul/2024	18:00		PLANNED	Approved	10-Jul-24	08:00	12-Jul-24	18:00	
621	RQ181069	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABA(RS)-BHIWANI(PG) (NRSS36) CKT-1	NRSS36	D	Stringing of 765 kV D/C Khetri-Narela TL	10/Jul/2024	08:00	12/Jul/2024	18:00		PLANNED	Approved	10-Jul-24	08:00	12-Jul-24	18:00	
622	RQ181946	OCC_220	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATRAN(PATR)-KAITHAL(PG) (PATRAN) CKT-2	POWER GRID, PATRAN	D	Line equipments AMP works	09/Jul/2024	09:30	09/Jul/2024	15:30	kindly approve	PLANNED	Approved	09-Jul-24	09:30	09-Jul-24	15:30	
623	RQ181066	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH (PG) (DTL) CKT-1	POWER GRID, DTL	D	Relay retrofit at Mandola	08/Jul/2024	08:00	08/Jul/2024	18:00		PLANNED	Approved	08-Jul-24	08:00	08-Jul-24	18:00	
624	RQ181067	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH (PG) (DTL) CKT-2	POWER GRID, DTL	D	Relay retrofit at Mandola	07/Jul/2024	08:00	07/Jul/2024	18:00		PLANNED	Approved	07-Jul-24	08:00	07-Jul-24	18:00	
625	RQ181019	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2	POWER GRID, DTL	D	For attending S/D nature defects	04/Jul/2024	08:00	04/Jul/2024	18:00		PLANNED	Approved	04-Jul-24	08:00	04-Jul-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from Jhatikara at a time/Delhi consent/May be given from 0500 Hrs.
626	RQ181018	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1	POWER GRID, DTL	D	For attending S/D nature defects	02/Jul/2024	08:00	02/Jul/2024	18:00		PLANNED	Approved	02-Jul-24	08:00	02-Jul-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from Jhatikara at a time/Delhi consent/May be given from 0500 Hrs.
627	RQ181022	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-JHATIKARA(PG) (DTL) CKT-2	POWER GRID, DTL	D	For attending S/D nature defects	01/Jul/2024	08:00	01/Jul/2024	18:00		PLANNED	Approved	01-Jul-24	08:00	01-Jul-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from Jhatikara at a time/Delhi consent/May be given from 0500 Hrs.
628	RQ182116	OCC_220	jhajjar_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-1	APCPL	D	PM of Line Side Isolator	02/Jul/2024	08:00	02/Jul/2024	18:00	Mundka Ckt-2 will be in service	PLANNED	Approved	02-Jul-24	08:00	02-Jul-24	18:00	May be given on daily basis subject to real time grid conditions/One circuit shutdown from both station at a time.
629	RQ181055	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-DHANANSU(PG) (PG) CKT-1	POWER GRID, PSTCL	D	For attending internal leakage of SF6 gas	01/Jul/2024	08:00	03/Jul/2024	18:00		PLANNED	Approved	01-Jul-24	08:00	03-Jul-24	18:00	
630	RQ181847	OCC_220	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-LUDHIANA(PG) (PKTCL) CKT-1	PKTCL	D	A/R in non auto mode for Live line OPGW installation work	01/Jul/2024	08:00	31/Jul/2024	19:00	For safety purpose, AR mode needs to be disabled	PLANNED	Approved	01-Jul-24	08:00	31-Jul-24	19:00	
631	RQ181704	OCC_220	cpcc3_sd	BUS	400 KV RAMPUR_PRSTL (UP) - BUS 2	UPPTCL	C	SF6 GD BODY REPLACEMENT	03/Aug/2024	09:00	10/Aug/2024	17:30	SF6 GD BODY REPLACEMENT	PLANNED	Rejected					may be discussed in next occ .
632	RQ181600	OCC_220	stuup_sd	BUS	400KV BUS 2 AT SARNATH(UP)	UPPTCL	D	* For Bus tightening and Bus Isolator tightening work.	23/Jul/2024	09:00	23/Jul/2024	18:00		PLANNED	Approved	23-Jul-24	09:00	23-Jul-24	18:00	

633	RQ181599	OCC_220	stuup_sd	BUS	400KV BUS 1 AT SARNATH(UP)	UPPTCL	D	* For Bus tightening and Bus Isolator tightening work.	22/Jul/2024	09:00	22/Jul/2024	18:00		PLANNED	Approved	22-Jul-24	09:00	22-Jul-24	18:00	
634	RQ181044	OCC_220	stuup_sd	BUS	400KV BUS 1 AT SULTANPUR(UP)	UPPTCL	D	Preventive Maintenance of Bus-A at 400KV S/S Sultanpur	20/Jul/2024	10:00	20/Jul/2024	17:00		PLANNED	Approved	20-Jul-24	10:00	20-Jul-24	17:00	
635	RQ181519	OCC_220	stuup_sd	BUS	400KV BUS 2 AT LUCKNOW(UP)	UPPTCL	C	* For Upgradation of Bus-Bar Protection Panel from Electromechanical type >X to Numerical Type at 400 KV Sub-Station, Sarojini	19/Jul/2024	09:00	26/Jul/2024	18:00		PLANNED	Approved	19-Jul-24	09:00	26-Jul-24	18:00	May be allowed /subject to no other outage and real time Grid conditions.
636	RQ181602	OCC_220	stuup_sd	BUS	400 KV GR.NOIDA_2(UPC) - BUS 1	UPPTCL	D	* Maintenance work will be done during this shutdown period	07/Jul/2024	09:00	07/Jul/2024	15:00		PLANNED	Approved	07-Jul-24	09:00	07-Jul-24	15:00	
637	RQ181702	OCC_220	cpcc3_sd	BUS	400 KV RAMPUR_PRSTL (UP) - BUS 1	UPPTCL	C	SF6 GD BODY REPLACEMENT	04/Jul/2024	09:00	11/Jul/2024	17:30	SF6 GD BODY REPLACEMENT	PLANNED	Approved	04-Jul-24	09:00	11-Jul-24	17:30	May be allowed /subject to no other outage and real time Grid conditions.
638	RQ181518	OCC_220	stuup_sd	BUS	400KV BUS 1 AT LUCKNOW(UP)	UPPTCL	D	* For Overhauling and tightening of Clamps and Connectors of 400 KV Main >X Bus-I Isolator of 400 KV Sarojini Nagar-Bareilly (P	03/Jul/2024	09:00	03/Jul/2024	18:00		PLANNED	Approved	03-Jul-24	09:00	03-Jul-24	18:00	
639	RQ181569	OCC_220	cpcc2_sd	BUS	400KV BUS 1 AT WAGOORA(PG)	POWER GRID	D	"Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021""	28/Jul/2024	09:00	28/Jul/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Approved	28-Jul-24	09:00	28-Jul-24	18:00	
640	RQ181567	OCC_220	cpcc2_sd	BUS	400KV BUS 1 AT WAGOORA(PG)	POWER GRID	C	"Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021""	26/Jul/2024	09:00	27/Jul/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Approved	26-Jul-24	09:00	27-Jul-24	18:00	May be further applied on D-5 period and request will be considered after analysing real time system conditions.
641	RQ181570	OCC_220	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)	POWER GRID	D	"Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021""	17/Jul/2024	09:00	17/Jul/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Approved	17-Jul-24	09:00	17-Jul-24	18:00	
642	RQ181460	OCC_220	cpcc1_sd	BUS	400KV BUS 2 AT KOTPUTLI(PG)	POWER GRID	D	For Construction Activities of SS-104 Package ( For Stability Test of 400 kV Bus-2)	17/Jul/2024	08:00	18/Jul/2024	18:00		PLANNED	Approved	17-Jul-24	08:00	18-Jul-24	18:00	

643	RQ181790	OCC_220	cpcc2_sd	BUS	400KV BUS 3 AT MOGA(PG)	POWER GRID	C	Attending SF6 Leakage in 400 kv GIS Bus-1	16/Jul/2024	08:00	31/Jul/2024	18:00	kindly approve	PLANNED	Rejected						May be rejected and planned after 15th September,2024 due to high demand period of Northern region/Already approved in previous OCC meetings, from 01st March to 10th March, 2024 but not availed by utility.
644	RQ181681	OCC_220	cpcc3_sd	BUS	400KV BUS 2 AT LUCKNOW_1(PG)	POWER GRID	D	For AMP Work	15/Jul/2024	10:00	15/Jul/2024	17:30	For AMP Work	PLANNED	Approved	15-Jul-24	10:00	15-Jul-24	17:30		
645	RQ181459	OCC_220	cpcc1_sd	BUS	400KV BUS 1 AT KOTPUTLI(PG)	POWER GRID	D	For Construction Activities of SS-104 Package ( For Bus Bar Relay Stability Test of 400 kv Bus-1)	15/Jul/2024	08:00	16/Jul/2024	18:00		PLANNED	Approved	15-Jul-24	08:00	16-Jul-24	18:00		
646	RQ181680	OCC_220	cpcc3_sd	BUS	400KV BUS 1 AT LUCKNOW_1(PG)	POWER GRID	D	For AMP Work	14/Jul/2024	10:00	14/Jul/2024	17:30	For AMP Work	PLANNED	Approved	14-Jul-24	10:00	14-Jul-24	17:30		
647	RQ181582	OCC_220	cpcc2_sd	BUS	400KV BUS 1 AT KISHENPUR(PG)	POWER GRID	D	For Jumper/Dropper Tightning and Strengthening work.	11/Jul/2024	09:30	11/Jul/2024	18:00	kindly approve.	PLANNED	Approved	11-Jul-24	09:30	11-Jul-24	18:00		
648	RQ181568	OCC_220	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)	POWER GRID	C	"Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021""	09/Jul/2024	09:00	16/Jul/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Approved	09-Jul-24	09:00	16-Jul-24	18:00	May be further applied on D-5 period and request will be considered after analysing real time system conditions.	
649	RQ181566	OCC_220	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)	POWER GRID	D	"Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021""	06/Jul/2024	09:00	06/Jul/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Approved	06-Jul-24	09:00	06-Jul-24	18:00		
650	RQ181565	OCC_220	cpcc2_sd	BUS	400KV BUS 1 AT WAGOORA(PG)	POWER GRID	D	"Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021""	05/Jul/2024	09:00	05/Jul/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Approved	05-Jul-24	09:00	05-Jul-24	18:00		
651	RQ181456	OCC_220	cpcc1_sd	BUS	400KV BUS 2 AT KOTPUTLI(PG)	POWER GRID	D	For Construction Activities of SS-104 Package (Bus Stability Test)	05/Jul/2024	08:00	06/Jul/2024	20:00		PLANNED	Approved	05-Jul-24	08:00	06-Jul-24	20:00		
652	RQ181564	OCC_220	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)	POWER GRID	D	"Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021""	03/Jul/2024	09:00	03/Jul/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Approved	03-Jul-24	09:00	03-Jul-24	18:00		
653	RQ181455	OCC_220	cpcc1_sd	BUS	400KV BUS 1 AT KOTPUTLI(PG)	POWER GRID	D	For Construction Activities of SS-104 Package (Bus Stability Test)	03/Jul/2024	08:00	04/Jul/2024	20:00		PLANNED	Approved	03-Jul-24	08:00	04-Jul-24	20:00		

654	RQ181725	OCC_220	cpcc3_sd	BUS	400KV BUS 2 AT ALLAHABAD(PG)	POWER GRID	D	For Bus Bar Relay Retrofitment & AMP Work	02/Jul/2024	09:00	02/Jul/2024	18:00	For Bus Bar Relay Retrofitment & AMP Work	PLANNED	Approved	02-Jul-24	09:00	02-Jul-24	18:00	
655	RQ181563	OCC_220	cpcc2_sd	BUS	400KV BUS 1 AT WAGOORA(PG)	POWER GRID	D	"Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021""	02/Jul/2024	09:00	02/Jul/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Approved	02-Jul-24	09:00	02-Jul-24	18:00	
656	RQ181724	OCC_220	cpcc3_sd	BUS	400KV BUS 1 AT ALLAHABAD(PG)	POWER GRID	D	For Bus Bar Relay Retrofitment & AMP Work	01/Jul/2024	09:00	01/Jul/2024	18:00	For Bus Bar Relay Retrofitment & AMP Work	PLANNED	Approved	01-Jul-24	09:00	01-Jul-24	18:00	
657	RQ181791	OCC_220	cpcc2_sd	BUS	400KV BUS 4 AT MOGA(PG)	POWER GRID	C	Attending SF6 Leakage in 400 KV GIS Bus-2	01/Jul/2024	08:00	15/Jul/2024	18:00	kindly approve	PLANNED	Rejected					May be rejected and planned after 15th September,2024 due to high demand period of Northern region/Already approved in previous OCC meetings, from 01st March to 10th March, 2024 but not availed by utility.
658	RQ181302	OCC_220	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)		D	For new Busbar Protection testing	28/Jul/2024	00:00	28/Jul/2024	00:00		PLANNED	Approved	28-Jul-24	5:00	28-Jul-24	12:00	May be given subject to real time grid conditions/Delhi consent/May be given from 0500 Hrs. One Bus at a time
659	RQ181261	OCC_220	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 4		D	Bay Extension, LBB Testing	27/Jul/2024	15:00	30/Jul/2024	23:00		PLANNED	Approved	27-Jul-24	17:00	30-Jul-24	23:00	May be given from 1700 Hrs
660	RQ181301	OCC_220	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)		D	For new Busbar Protection testing	27/Jul/2024	00:00	27/Jul/2024	00:00		PLANNED	Approved	27-Jul-24	5:00	27-Jul-24	12:00	May be given subject to real time grid conditions/Delhi consent/May be given from 0500 Hrs. One Bus at a time
661	RQ181300	OCC_220	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)		D	For new Busbar Protection testing	26/Jul/2024	00:00	26/Jul/2024	00:00		PLANNED	Approved	26-Jul-24	5:00	26-Jul-24	12:00	May be given subject to real time grid conditions/Delhi consent/May be given from 0500 Hrs. One Bus at a time
662	RQ181299	OCC_220	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)		D	For new Busbar Protection testing	25/Jul/2024	00:00	25/Jul/2024	00:00		PLANNED	Approved	25-Jul-24	5:00	25-Jul-24	12:00	May be given subject to real time grid conditions/Delhi consent/May be given from 0500 Hrs. One Bus at a time
663	RQ181298	OCC_220	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)		D	For new Busbar Protection testing	24/Jul/2024	00:00	24/Jul/2024	00:00		PLANNED	Approved	24-Jul-24	5:00	24-Jul-24	12:00	May be given subject to real time grid conditions/Delhi consent/May be given from 0500 Hrs. One Bus at a time
664	RQ181260	OCC_220	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 3		D	Bay Extension, LBB Testing	23/Jul/2024	15:00	26/Jul/2024	23:00		PLANNED	Approved	23-Jul-24	17:00	26-Jul-24	23:00	May be given from 1700 Hrs
665	RQ181297	OCC_220	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)		D	For new Busbar Protection testing	23/Jul/2024	00:00	23/Jul/2024	00:00		PLANNED	Approved	23-Jul-24	5:00	23-Jul-24	12:00	May be given subject to real time grid conditions/Delhi consent/May be given from 0500 Hrs. One Bus at a time
666	RQ181255	OCC_220	cpcc1_sd	BUS	400KV BUS 2 AT BASSI(PG)		D	Busbar Retro-fitment work	22/Jul/2024	09:00	27/Jul/2024	18:00		PLANNED	Approved	22-Jul-24	09:00	27-Jul-24	18:00	

667	RQ181296	OCC_220	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)		D	For new Busbar Protection testing	22/Jul/2024	00:00	22/Jul/2024	00:00		PLANNED	Approved	22-Jul-24	5:00	22-Jul-24	12:00	May be given subject to real time grid conditions/Delhi consent/May be given from 0500 Hrs. One Bus at a time
668	RQ181295	OCC_220	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)		D	For new Busbar Protection testing	21/Jul/2024	00:00	21/Jul/2024	00:00		PLANNED	Approved	21-Jul-24	5:00	21-Jul-24	12:00	May be given subject to real time grid conditions/Delhi consent/May be given from 0500 Hrs. One Bus at a time
669	RQ181242	OCC_220	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 1		D	For erection work of bay extension of 400kv/220kv ICT 11 Dia at Fatehgarh 2 RS INFRA	20/Jul/2024	14:00	28/Jul/2024	23:00		PLANNED	Approved	20-Jul-24	17:00	28-Jul-24	23:00	May be given from 1700 Hrs
670	RQ181259	OCC_220	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 2		D	Bay Extension, LBB Testing	19/Jul/2024	15:00	22/Jul/2024	23:00		PLANNED	Approved	19-Jul-24	17:00	22-Jul-24	23:00	May be given from 1700 Hrs
671	RQ181286	OCC_220	cpcc1_sd	BUS	400KV BUS 2 AT JAIPUR SOUTH(PG)		D	Rectification of CoE Audit point	19/Jul/2024	09:00	19/Jul/2024	18:00		PLANNED	Approved	19-Jul-24	09:00	19-Jul-24	18:00	
672	RQ181277	OCC_220	cpcc1_sd	BUS	400KV BUS 2 AT BHINMAL(PG)		D	For 412 89T isolator jumper work - under Project SS-95 package	18/Jul/2024	09:00	18/Jul/2024	18:00	For 412 89T isolator jumper work - under Project SS-95 package	PLANNED	Approved	18-Jul-24	09:00	18-Jul-24	18:00	
673	RQ181285	OCC_220	cpcc1_sd	BUS	400KV BUS 1 AT JAIPUR SOUTH(PG)		D	Rectification of CoE Audit point	18/Jul/2024	09:00	18/Jul/2024	18:00		PLANNED	Approved	18-Jul-24	09:00	18-Jul-24	18:00	
674	RQ181306	OCC_220	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)		D	For new Busbar Protection testing	17/Jul/2024	00:00	17/Jul/2024	00:00		PLANNED	Approved	17-Jul-24	5:00	17-Jul-24	12:00	May be given subject to real time grid conditions/Delhi consent/May be given from 0500 Hrs. One Bus at a time
675	RQ181305	OCC_220	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)		D	For new Busbar Protection testing	16/Jul/2024	00:00	16/Jul/2024	00:00		PLANNED	Approved	16-Jul-24	5:00	16-Jul-24	12:00	May be given subject to real time grid conditions/Delhi consent/May be given from 0500 Hrs. One Bus at a time
676	RQ181258	OCC_220	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 1		D	Bay Extension, LBB Testing	15/Jul/2024	15:00	18/Jul/2024	23:00		PLANNED	Approved	15-Jul-24	17:00	18-Jul-24	23:00	May be given from 1700 Hrs
677	RQ181281	OCC_220	cpcc1_sd	BUS	400 KV BIKANER(PG) - BUS 2		D	FOR BAY EXTENSION WORK AT BIKANER SS	15/Jul/2024	15:00	17/Jul/2024	23:00		PLANNED	Approved	15-Jul-24	17:00	17-Jul-24	23:00	May be given from 1700 Hrs
678	RQ181254	OCC_220	cpcc1_sd	BUS	400KV BUS 1 AT BASSI(PG)		D	Busbar Retro-fitment work	15/Jul/2024	09:00	20/Jul/2024	18:00		PLANNED	Approved	15-Jul-24	09:00	20-Jul-24	18:00	
679	RQ181304	OCC_220	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)		D	For new Busbar Protection testing	15/Jul/2024	00:00	15/Jul/2024	00:00		PLANNED	Approved	15-Jul-24	5:00	15-Jul-24	12:00	May be given subject to real time grid conditions/Delhi consent/May be given from 0500 Hrs. One Bus at a time
680	RQ181303	OCC_220	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)		D	For new Busbar Protection testing	14/Jul/2024	00:00	14/Jul/2024	00:00		PLANNED	Approved	14-Jul-24	5:00	14-Jul-24	12:00	May be given subject to real time grid conditions/Delhi consent/May be given from 0500 Hrs. One Bus at a time
681	RQ181294	OCC_220	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)		D	For new Busbar Protection testing	13/Jul/2024	00:00	13/Jul/2024	00:00		PLANNED	Approved	13-Jul-24	5:00	13-Jul-24	12:00	May be given subject to real time grid conditions/Delhi consent/May be given from 0500 Hrs. One Bus at a time

682	RQ181293	OCC_220	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)		D	For new Busbar Protection testing	12/Jul/2024	00:00	12/Jul/2024	00:00		PLANNED	Approved	12-Jul-24	5:00	12-Jul-24	12:00	May be given subject to real time grid conditions/Delhi consent/May be given from 0500 Hrs. One Bus at a time
683	RQ181280	OCC_220	cpcc1_sd	BUS	400 KV BIKANER(PG) - BUS 1		D	FOR BAY EXTENSION WORK AT BIKANER SS	11/Jul/2024	15:00	13/Jul/2024	23:00		PLANNED	Approved	11-Jul-24	17:00	13-Jul-24	23:00	May be given from 1700 Hrs
684	RQ181292	OCC_220	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)		D	For new Busbar Protection testing	11/Jul/2024	00:00	11/Jul/2024	00:00		PLANNED	Approved	11-Jul-24	5:00	11-Jul-24	12:00	May be given subject to real time grid conditions/Delhi consent/May be given from 0500 Hrs. One Bus at a time
685	RQ181291	OCC_220	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)		D	For new Busbar Protection testing	10/Jul/2024	00:00	10/Jul/2024	00:00		PLANNED	Approved	10-Jul-24	5:00	10-Jul-24	12:00	May be given subject to real time grid conditions/Delhi consent/May be given from 0500 Hrs. One Bus at a time
686	RQ181313	OCC_220	cpcc1_sd	BUS	400KV BUS 2 AT NEEMRANA(PG)		D	Bay Integration Work under TBCB Sikar-2 transmission system	08/Jul/2024	08:00	09/Jul/2024	18:00		PLANNED	Approved	08-Jul-24	08:00	09-Jul-24	18:00	
687	RQ181240	OCC_220	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 3		D	for AMP works	07/Jul/2024	14:00	07/Jul/2024	23:00		PLANNED	Approved	07-Jul-24	17:00	07-Jul-24	23:00	May be given from 1700 Hrs
688	RQ181239	OCC_220	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 2		D	for AMP works	07/Jul/2024	14:00	17/Jul/2024	23:00		PLANNED	Approved	07-Jul-24	17:00	17-Jul-24	23:00	May be given from 1700 Hrs
689	RQ181246	OCC_220	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 4		D	For erection work of bay extension of 400 kV Jackson line bays	07/Jul/2024	14:00	12/Jul/2024	23:00		PLANNED	Approved	07-Jul-24	17:00	12-Jul-24	23:00	May be given from 1700 Hrs
690	RQ181245	OCC_220	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 3		D	For erection of LV side Jack bus of 765/400 kV ICT-5, Busbar, LBB Testing of ICT-5 under Phase 2 commissioning works	07/Jul/2024	14:00	12/Jul/2024	23:00		PLANNED	Approved	07-Jul-24	17:00	12-Jul-24	23:00	May be given from 1700 Hrs
691	RQ181274	OCC_220	cpcc1_sd	BUS	400KV BUS 2 AT BHINMAL(PG)		D	For BUS BAR TESTING - under Project SS-95 package	07/Jul/2024	09:00	14/Jul/2024	18:00	For BUS BAR TESTING - under Project SS-95 package	PLANNED	Rejected					May be clubbed with S.No. 1032/Duplicate entry
692	RQ181312	OCC_220	cpcc1_sd	BUS	400KV BUS 1 AT NEEMRANA(PG)		D	Bay Integration Work under TBCB Sikar-2 transmission system	05/Jul/2024	08:00	06/Jul/2024	18:00		PLANNED	Approved	05-Jul-24	08:00	06-Jul-24	18:00	
693	RQ181253	OCC_220	cpcc1_sd	BUS	400KV BUS 3 AT BALLABHGARH(PG)		D	AMP Work	04/Jul/2024	09:00	04/Jul/2024	18:00		PLANNED	Approved	04-Jul-24	09:00	04-Jul-24	18:00	
694	RQ181315	OCC_220	cpcc1_sd	BUS	400KV BUS 2 AT SIKAR(PG)		D	AMP Work	04/Jul/2024	09:00	05/Jul/2024	18:00		PLANNED	Approved	04-Jul-24	15:00	05-Jul-24	23:00	May be allowed on daily basis from 15:00 Hrs /subject to no other outage and real time Grid conditions
695	RQ181252	OCC_220	cpcc1_sd	BUS	400KV BUS 1 AT BALLABHGARH(PG)		D	AMP Work	03/Jul/2024	09:00	03/Jul/2024	18:00		PLANNED	Approved	03-Jul-24	09:00	03-Jul-24	18:00	

696	RQ181314	OCC_220	cpcc1_sd	BUS	400KV BUS 1 AT SIKAR(PG)		D	AMP Work	02/Jul/2024	09:00	03/Jul/2024	18:00		PLANNED	Approved	02-Jul-24	15:00	03-Jul-24	23:00	May be allowed on daily basis from 15:00 Hrs /subject to no other outage and real time Grid conditions
697	RQ181238	OCC_220	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 1		D	for AMP works	01/Jul/2024	14:00	06/Jul/2024	23:00		PLANNED	Approved	01-Jul-24	17:00	06-Jul-24	23:00	May be given from 1700 Hrs
698	RQ181241	OCC_220	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 4		D	for AMP works	01/Jul/2024	14:00	06/Jul/2024	23:00		PLANNED	Approved	01-Jul-24	17:00	06-Jul-24	23:00	May be given from 1700 Hrs
699	RQ181243	OCC_220	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 2		D	For erection work of bay extension of 400kv/220kv ICT 11 Dia at Fatehgarh 2 RS INFRA	01/Jul/2024	14:00	06/Jul/2024	23:00		PLANNED	Approved	01-Jul-24	17:00	06-Jul-24	23:00	May be given from 1700 Hrs
700	RQ181244	OCC_220	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 3		D	For erection work of bay extension of 400 kV Jackson line bays	01/Jul/2024	14:00	06/Jul/2024	23:00		PLANNED	Approved	01-Jul-24	17:00	06-Jul-24	23:00	May be given from 1700 Hrs
701	RQ181856	OCC_220	sldcrs_sd	BUS	400KV BUS 1 AT KAWAI SCTPS(APR)	APRL	D	Annual maintenance and testing of Bus-1 and bus connecting isoaltors.	18/Jul/2024	08:00	18/Jul/2024	18:00		PLANNED	Approved	18-Jul-24	17:00	18-Jul-24	23:00	May be given from 1700 Hrs.
702	RQ181909	OCC_220	singrauli_sd	BUS	400KV BUS 1 AT SINGRAULI(NT)	NTPC	C	BUS-01 SHUTDOWN FOR TBC-01 BUS 01 ISOLATOR REPLACEMENT	13/Jul/2024	08:00	15/Jul/2024	18:00	BUS-01 SHUTDOWN IS REQUIRED	PLANNED	Rejected					May be rejected and planned after 15th September,2024 due to high demand period of Northern region.
703	RQ181887	OCC_220	singrauli_sd	BUS	400KV BUS 1 AT SINGRAULI(NT)	NTPC	C	BUS-01 GEN-02 ISOLATOR REPLACEMNT	10/Jul/2024	08:00	12/Jul/2024	18:00	GEN-02 IS UNDER SHUTDOWN FOR OH,ISOLATOR CAN BE REPLACED DURING OH ONLY	PLANNED	Rejected					May be rejected and planned after 15th September,2024 due to high demand period of Northern region.
704	RQ181804	OCC_220	singrauli_sd	BUS	400KV BUS 2 AT SINGRAULI(NT)	NTPC	C	U#2 Isolator replacement with ES of BUS-2	04/Jul/2024	08:00	08/Jul/2024	18:00	Opportunity: U#2 OH	PLANNED	Rejected					May be rejected and planned after 15th September,2024 due to high demand period of Northern region.
705	RQ181746	OCC_220	singrauli_sd	BUS	400KV BUS 1 AT SINGRAULI(NT)	NTPC	C	U#2 Isolator replacement of BUS-1	02/Jul/2024	08:00	04/Jul/2024	18:00	Opportunity: U#2 OH	PLANNED	Rejected					May be rejected and planned after 15th September,2024 due to high demand period of Northern region.
706	RQ181399	OCC_220	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTSU) - BUS 2	PBTSU	D	For Bay Extension works	06/Jul/2024	17:00	10/Jul/2024	23:00		PLANNED	Approved	06-Jul-24	17:00	10-Jul-24	23:00	May be given from 1700 Hrs
707	RQ181398	OCC_220	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTSU) - BUS 1	PBTSU	D	For Bay Extension works	01/Jul/2024	16:00	05/Jul/2024	22:00		PLANNED	Approved	01-Jul-24	17:00	05-Jul-24	23:00	May be given from 1700 Hrs



708	RQ181387	OCC_220	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON AGRA-JAIPUR SOUTH (PG) CKT-2 @JAIPUR SOUTH(PG)	POWER GRID	D	Rectification of CoE Audit point	09/Jul/2024	08:00	10/Jul/2024	18:00		PLANNED	Approved	09-Jul-24	08:00	10-Jul-24	18:00	
709	RQ181388	OCC_220	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON AGRA-SIKAR (PG) CKT-2 @SIKAR(PG)	POWER GRID	D	AMP WORK	08/Jul/2024	08:00	08/Jul/2024	18:00		PLANNED	Approved	08-Jul-24	08:00	08-Jul-24	18:00	
710	RQ181386	OCC_220	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON 400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1 @JAIPUR SOUTH(PG)	POWER GRID	D	Rectification of CoE Audit point & ATTENDING OIL LEKAGE	07/Jul/2024	08:00	08/Jul/2024	18:00		PLANNED	Approved	07-Jul-24	08:00	08-Jul-24	18:00	
711	RQ181368	OCC_220	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON AGRA-BALLABHGARH (PG) CKT-1 @BALLABHGARH (PG)	POWER GRID	D	AMP WORK	05/Jul/2024	08:00	05/Jul/2024	18:00		PLANNED	Approved	05-Jul-24	08:00	05-Jul-24	18:00	
712	RQ181370	OCC_220	cpcc1_sd	LINE REACTOR	50 MVAR SWITCHABLE LR ON 400 KV BHINMAL-KANKROLI (PG) CKT-1 @BHINMAL(PG)	POWER GRID	D	CSD Fine tuning of Line Reactor (Minimum 5 open & close on load operations will be carried out during fine tuning)	02/Jul/2024	08:00	02/Jul/2024	18:00		PLANNED	Approved	02-Jul-24	08:00	02-Jul-24	18:00	
713	RQ181211	OCC_220	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400KV MANESAR(PG)	POWER GRID	D	FINE TUNING OF CSD	25/Jul/2024	08:00	25/Jul/2024	18:00		PLANNED	Approved	25-Jul-24	08:00	25-Jul-24	18:00	
714	RQ181200	OCC_220	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV CHITTORGARH(PG)	POWER GRID	D	FOR PRE WARRANTY TEST	25/Jul/2024	08:00	25/Jul/2024	18:00		PLANNED	Approved	25-Jul-24	08:00	25-Jul-24	18:00	May be given subject to real time grid conditions.
715	RQ181208	OCC_220	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV KURUKSHETRA(PG)	POWER GRID	D	AMP WORK	24/Jul/2024	08:00	24/Jul/2024	18:00		PLANNED	Approved	24-Jul-24	08:00	24-Jul-24	18:00	
716	RQ181210	OCC_220	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV MANESAR(PG)	POWER GRID	D	FINE TUNING OF CSD	18/Jul/2024	08:00	18/Jul/2024	18:00		PLANNED	Approved	18-Jul-24	08:00	18-Jul-24	18:00	
717	RQ181209	OCC_220	cpcc1_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV MANDOLA(PG)	POWER GRID	D	AMP WORK	17/Jul/2024	08:00	17/Jul/2024	18:00		PLANNED	Approved	17-Jul-24	08:00	17-Jul-24	18:00	

718	RQ181217	OCC_220	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400KV SONIPAT(PG)	POWER GRID	D	AMP WORK	16/Jul/2024	08:00	16/Jul/2024	18:00		PLANNED	Approved	16-Jul-24	08:00	16-Jul-24	18:00	
719	RQ181219	OCC_220	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV BHADLA(PG)	POWER GRID	D	CSD Fine tuning of 400kV bay(412) of the BR (Minimum 5 open & close on load operations will be carried out during fine tuning of the BR)	11/Jul/2024	08:00	11/Jul/2024	18:00		PLANNED	Approved	11-Jul-24	08:00	11-Jul-24	18:00	May be given subject to real time grid conditions.
720	RQ181194	OCC_220	cpcc1_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 3 AT 400 KV BASSI(PG)	POWER GRID	D	LBB RELAY RETROFITMENT and TESTING	10/Jul/2024	08:00	10/Jul/2024	18:00		PLANNED	Approved	10-Jul-24	08:00	10-Jul-24	18:00	
721	RQ181193	OCC_220	cpcc1_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 2 AT 400KV BASSI(PG)	POWER GRID	D	LBB RELAY RETROFITMENT and TESTING	10/Jul/2024	08:00	10/Jul/2024	18:00		PLANNED	Approved	10-Jul-24	08:00	10-Jul-24	18:00	
722	RQ181215	OCC_220	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV MEERUT(PG)	POWER GRID	C	TO DISMANTLE 41152R CB	10/Jul/2024	08:00	15/Jul/2024	18:00		PLANNED	Approved	10-Jul-24	08:00	15-Jul-24	18:00	May be given subject to real time grid conditions.
723	RQ181202	OCC_220	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400KV JAIPUR SOUTH(PG)	POWER GRID	D	CSD Fine tuning of 125MVAR Bus Reactor-2 (413 Main Bay & 414 Tie Bay, Minimum 5 open & close on load operations will be carried out during fine tuning of the CSD)	04/Jul/2024	08:00	04/Jul/2024	18:00	(Minimum 5 open & close on load operations of Bus Reactor will be carried out during fine tuning of the CSD relay)	PLANNED	Approved	04-Jul-24	08:00	04-Jul-24	18:00	
724	RQ181201	OCC_220	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV JAIPUR SOUTH(PG)	POWER GRID	D	FOR ATTENDING OIL LEKAGE	03/Jul/2024	08:00	03/Jul/2024	18:00		PLANNED	Approved	03-Jul-24	08:00	03-Jul-24	18:00	
725	RQ181195	OCC_220	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 4 AT 400KV BASSI(PG)	POWER GRID	D	LBB RELAY RETROFITMENT and TESTING	02/Jul/2024	08:00	02/Jul/2024	18:00		PLANNED	Approved	02-Jul-24	08:00	02-Jul-24	18:00	
726	RQ181192	OCC_220	cpcc1_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV BASSI(PG)	POWER GRID	D	LBB RELAY RETROFITMENT and TESTING	02/Jul/2024	08:00	02/Jul/2024	18:00		PLANNED	Approved	02-Jul-24	08:00	02-Jul-24	18:00	
727	RQ181205	OCC_220	cpcc1_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV KOTA(PG)	POWER GRID	D	AMP WORK	01/Jul/2024	08:00	01/Jul/2024	18:00		PLANNED	Approved	01-Jul-24	08:00	01-Jul-24	18:00	
728	RQ181216	OCC_220	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400 KV SIKAR(PG)	POWER GRID	D	REACTOR AMP WORK	01/Jul/2024	08:00	01/Jul/2024	18:00		PLANNED	Approved	01-Jul-24	08:00	01-Jul-24	18:00	

729	RQ181199	OCC_220	cpcc1_sd	BR/BSR/MSR/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV BHINMAL(PG)	POWER GRID	D	CSD Fine tuning of Bus Reactor (Minimum 5 open & close on load operations will be carried out during fine tuning)	01/Jul/2024	08:00	01/Jul/2024	18:00		PLANNED	Approved	01-Jul-24	08:00	01-Jul-24	18:00	
730	RQ181185	OCC_220	cpcc1_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_II(PG)		D	for AMP works	22/Jul/2024	14:00	24/Jul/2024	23:00		PLANNED	Approved	22-Jul-24	14:00	24-Jul-24	23:00	May be given subject to real time grid conditions.
731	RQ181514	OCC_220	stuup_sd	BR/BSR/MSR/MSR	80 MVAR BUS REACTOR NO 1 AT 400 KV LUCKNOW(UP)	UPPTCL	C	* For Upgradation of Bus Bar Protection and replacement of 400 KV Main >X Bus-II Isolator of 400KV Transfer Bay..The above shu	22/Jul/2024	09:00	26/Jul/2024	18:00		PLANNED	Approved	22-Jul-24	09:00	26-Jul-24	18:00	May be given subject to real time grid conditions.
732	RQ182057	OCC_220	cpcc3_sd	BAY	408 MAIN BAY - 400 KV MAU(UP)-BALIA(PG) (PG) CKT-1 (POWERGRID)	POWER GRID	C	For CB retrofitment work	27/Jul/2024	09:00	31/Jul/2024	18:00		PLANNED	Approved	27-Jul-24	09:00	31-Jul-24	18:00	Element must remain in service via other bay.
733	RQ181357	OCC_220	cpcc1_sd	BAY	426 MAIN BAY - 400KV ABDULLAPUR-KURUKSHETRA (PG) CKT-2 AT KURUKSHETRA(PG)	POWER GRID	C	FOR CB INSPECTION AND RECTIFICATION WORKS	26/Jul/2024	08:00	31/Jul/2024	18:00		PLANNED	Approved	26-Jul-24	08:00	31-Jul-24	18:00	Element must remain in service via other bay.
734	RQ181560	OCC_220	cpcc2_sd	BAY	415 MAIN BAY - 125 MVAR BUS REACTOR NO 2 AT 400KV KAITHAL(PG)	POWER GRID	C	CB Drive Over hauling work	25/Jul/2024	09:30	27/Jul/2024	18:00	kindly approve	PLANNED	Approved	25-Jul-24	09:30	27-Jul-24	18:00	Element must remain in service via other bay.
735	RQ181922	OCC_220	bbmb_sd	BAY	X7-CB TIE BAY - 400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1 AND FUTURE AT 400 KV BHIWANI(BB)	POWER GRID	D	Annual mtc.	25/Jul/2024	08:00	25/Jul/2024	18:00		PLANNED	Approved	25-Jul-24	08:00	25-Jul-24	18:00	
736	RQ181358	OCC_220	cpcc1_sd	BAY	406 MAIN BAY - 400 KV MANESAR(PG)-SOHNA ROAD (GPTL) (GPTL) CKT-1 (POWERGRID) AT MANESAR(PG)	POWER GRID	D	switchyard maintenance	25/Jul/2024	08:00	25/Jul/2024	18:00	along with line	PLANNED	Approved	25-Jul-24	08:00	25-Jul-24	18:00	

737	RQ181559	OCC_220	cpcc2_sd	BAY	414 TIE BAY - 400KV KAITHAL-MALERKOTLA (PG) CKT-1 AND 125 MVAR BUS REACTOR NO 2 AT 400KV KAITHAL(PG)	POWER GRID	C	CB Drive Over hauling work	22/Jul/2024	09:30	24/Jul/2024	18:00	kindly approve	PLANNED	Approved	22-Jul-24	09:30	24-Jul-24	18:00	Element must remain in service via other bay.
738	RQ182046	OCC_220	cpcc3_sd	BAY	W2.W8.Q1 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT AGRA(PG) (POWERGRID) AT 400 KV AGRA(PG)	POWER GRID	D	For AMP Work( this 220 KV Side Bay of ICT-2 W1.W2.Q8)	22/Jul/2024	09:00	22/Jul/2024	17:00		PLANNED	Approved	22-Jul-24	09:00	22-Jul-24	17:00	
739	RQ181356	OCC_220	cpcc3_sd	BAY	441 TIE BAY - TCR NO 1(-500/+0MVAR) AT 400 KV KURUKSHETRA(PG) (POWERGRID) AND 400 KV KURUKSHETRA-JIND (PG) CKT-2 AT 400 KV KURUKSHETRA(PG) (POWERGRID)	POWER GRID	C	FOR CB INSPECTION AND RECTIFICATION WORKS	22/Jul/2024	08:00	27/Jul/2024	18:00		PLANNED	Approved	22-Jul-24	08:00	27-Jul-24	18:00	Element must remain in service via other bay.
740	RQ182056	OCC_220	cpcc3_sd	BAY	409 MAIN BAY - 400 KV MAU(UP)-RASRA (UP) (PG) CKT-1 (POWERGRID)	POWER GRID	C	For CB retrofitment work	21/Jul/2024	09:00	26/Jul/2024	18:00		PLANNED	Approved	21-Jul-24	09:00	26-Jul-24	18:00	Element must remain in service via other bay.
741	RQ182033	OCC_220	cpcc3_sd	BAY	418 MAIN BAY - 400KV FATEHPUR-MAINPURI (PG) CKT-2 AT FATEHPUR(PG)	POWER GRID	D	For AMP Work	20/Jul/2024	09:00	20/Jul/2024	18:00		PLANNED	Approved	20-Jul-24	09:00	20-Jul-24	18:00	
742	RQ181516	OCC_220	stuup_sd	BAY	412 MAIN BAY - 400 KV BAREILLY(UP)-BAREILLY(PG) (PG) CKT-2 AT BAREILLY(UP)	POWER GRID	D	* For Upgradation of Bus-Bar Protection Panel from E/M type to Numerical >X Type ( Connection of CT Bus-Bar Protection Core, I	20/Jul/2024	09:00	20/Jul/2024	18:00		PLANNED	Approved	20-Jul-24	09:00	20-Jul-24	18:00	
743	RQ182032	OCC_220	cpcc3_sd	BAY	412 MAIN BAY - 400 KV ALLAHABAD-FATEHPUR (PG) CKT-1 (POWERGRID) AT 400 KV FATEHPUR(PG)	POWER GRID	D	For AMP Work	19/Jul/2024	09:00	19/Jul/2024	18:00		PLANNED	Approved	19-Jul-24	09:00	19-Jul-24	18:00	

744	RQ181517	OCC_220	stuup_sd	BAY	404 MAIN BAY - 400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1 (POWERGRID) AT 400 KV LUCKNOW(UP)	POWER GRID	D	* For Upgradation of Bus-Bar Protection Panel from E/M type to Numerical >X ( Connection of CT Bus-Bar Protection Core, Interc	19/Jul/2024	09:00	19/Jul/2024	18:00		PLANNED	Approved	19-Jul-24	09:00	19-Jul-24	18:00	Element must remain in service via other bay.
745	RQ181558	OCC_220	cpcc2_sd	BAY	410 MAIN BAY - 400KV PATRAN(PATR)-KAITHAL(PG) (PG) CKT-1 AT KAITHAL(PG)	POWER GRID	C	CB Drive Over hauling work	18/Jul/2024	09:30	20/Jul/2024	18:00	kindly approve	PLANNED	Approved	18-Jul-24	09:30	20-Jul-24	18:00	Element must remain in service via other bay.
746	RQ182031	OCC_220	cpcc3_sd	BAY	411 TIE BAY - 400KV ALLAHABAD-FATEHPUR (PG) CKT-2 AND 400/220KV 315 MVA ICT 2 AT FATEHPUR(PG)	POWER GRID	D	For AMP Work	18/Jul/2024	09:00	18/Jul/2024	18:00		PLANNED	Approved	18-Jul-24	09:00	18-Jul-24	18:00	
747	RQ181723	OCC_220	cpcc3_sd	BAY	414 TIE BAY - 400KV BUS 1 AT SOHAWAL(PG) (POWERGRID) AND 63 MVAR BUS REACTOR NO 2 AT 400 KV SOHAWAL(PG) AT 400 KV SOHAWAL(PG) (POWERGRID)	POWER GRID	D	For AMP Work	18/Jul/2024	09:00	18/Jul/2024	18:00	For AMP Work	PLANNED	Approved	18-Jul-24	09:00	18-Jul-24	18:00	
748	RQ182048	OCC_220	cpcc3_sd	BAY	W1 W3.Q1 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT AGRA(PG) (POWERGRID) AT 400 KV AGRA(PG)	POWER GRID	D	For AMP Work( this 220 KV Side Bay of ICT-1 W1.W2.Q1 Remark-ALIGNMENT OF ISOLATOR W1.W2.W3.Q11 SHALL BE DONE. FOR THIS SHUTDOWN OF W1.W2.Q1(220 KV SIDE ICT-1) IS REQUIRED ALONG WITH SHUTDOWN OF 220 KV BUS-2)	18/Jul/2024	09:00	18/Jul/2024	17:00	ICT will be shifted to transfer Bay	PLANNED	Approved	18-Jul-24	09:00	18-Jul-24	17:00	
749	RQ182030	OCC_220	cpcc3_sd	BAY	408 TIE BAY - 400KV ALLAHABAD-FATEHPUR (PG) CKT-1 AND 400/220KV 315 MVA ICT 1 AT FATEHPUR(PG)	POWER GRID	D	For AMP Work	17/Jul/2024	09:00	17/Jul/2024	18:00		PLANNED	Approved	17-Jul-24	09:00	17-Jul-24	18:00	

750	RQ181730	OCC_220	cpcc3_sd	BAY	415 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV ALLAHABAD(PG) (POWERGRID) AT 400 KV ALLAHABAD(PG)	POWER GRID	C	For Circuit Breaker Mechanism Overhauling	17/Jul/2024	09:00	20/Jul/2024	18:00	For Circuit Breaker Mechanism Overhauling	PLANNED	Approved	17-Jul-24	09:00	20-Jul-24	18:00	Element must remain in service via other bay.
751	RQ181355	OCC_220	cpcc1_sd	BAY	403 MAIN BAY - 400KV KURUKSHETRA-MALERKOTLA (PG) CKT-1 AT KURUKSHETRA(PG)	POWER GRID	C	FOR CB INSPECTION AND RECTIFICATION WORKS	17/Jul/2024	08:00	21/Jul/2024	18:00		PLANNED	Approved	17-Jul-24	08:00	21-Jul-24	18:00	Element must remain in service via other bay.
752	RQ181557	OCC_220	cpcc2_sd	BAY	407 MAIN BAY - 400KV PATRAN(PATR)-KAITHAL(PG) (PG) CKT-2 AT KAITHAL(PG)	POWER GRID	C	CB Drive Over hauling work	15/Jul/2024	09:30	17/Jul/2024	18:00	kindly approve	PLANNED	Approved	15-Jul-24	09:30	17-Jul-24	18:00	Element must remain in service via other bay.
753	RQ181722	OCC_220	cpcc3_sd	BAY	412 MAIN BAY - 400/220KV 315 MVA ICT 1 AT SOHAWAL(PG)	POWER GRID	D	For AMP Work	15/Jul/2024	09:00	15/Jul/2024	18:00	For AMP Work	PLANNED	Approved	15-Jul-24	09:00	15-Jul-24	18:00	
754	RQ181709	OCC_220	cpcc3_sd	BAY	430 MAIN BAY - 400/220KV 315 MVA ICT 2 AT KANPUR(PG)	POWER GRID	C	'Un-installation of BHEL make circuit breaker & installation of Siemens make Circuit Breaker (from Bay-424)	15/Jul/2024	08:00	18/Jul/2024	18:00	'Un-installation of BHEL make circuit breaker & installation of Siemens make Circuit Breaker (from Bay-424)	PLANNED	Approved	15-Jul-24	08:00	18-Jul-24	18:00	Element must remain in service via other bay.
755	RQ181686	OCC_220	cpcc3_sd	BAY	415 MAIN BAY - 400KV BALIA(PG)-BIHARSHARIFF(PG) (UNDEF) CKT-1 AT BALIA(PG)	POWER GRID	C	For CB retrofitment work	14/Jul/2024	08:00	20/Jul/2024	18:00	FOR CB Retrofitment Work	PLANNED	Approved	14-Jul-24	08:00	20-Jul-24	18:00	Element must remain in service via other bay.
756	RQ182036	OCC_220	cpcc3_sd	BAY	426 TIE BAY - 400/220KV 315 MVA ICT 1 AT AGRA(PG) AND 400/220KV 315 MVA ICT 2 AT AGRA(PG)	POWER GRID	D	For AMP Work	13/Jul/2024	09:00	13/Jul/2024	17:00		PLANNED	Approved	13-Jul-24	09:00	13-Jul-24	17:00	
757	RQ181729	OCC_220	cpcc3_sd	BAY	409 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT ALLAHABAD(PG) (POWERGRID)	POWER GRID	C	For Circuit Breaker retrofitment work	12/Jul/2024	09:00	16/Jul/2024	18:00	For Circuit Breaker retrofitment work	PLANNED	Approved	12-Jul-24	09:00	16-Jul-24	18:00	Element must remain in service via other bay.

758	RQ181354	OCC_220	cpcc1_sd	BAY	402 TIE BAY - 400KV KURUKSHETRA-MALERKOTLA (PG) CKT-1 AND 400/220KV 500 MVA ICT 1 AT KURUKSHETRA(PG)	POWER GRID	C	FOR CB INSPECTION AND RECTIFICATION WORKS	12/Jul/2024	08:00	16/Jul/2024	18:00		PLANNED	Approved	12-Jul-24	08:00	16-Jul-24	18:00	Element must remain in service via other bay.
759	RQ181708	OCC_220	cpcc3_sd	BAY	424 MAIN BAY - SVC NO 2(-140/+140MVAR) AT 400 KV KANPUR(PG)	POWER GRID	C	'Un-installation of Siemens make circuit breaker from Bay	11/Jul/2024	08:00	13/Jul/2024	18:00	'Un-installation of Siemens make circuit breaker from Bay	PLANNED	Approved	11-Jul-24	08:00	13-Jul-24	18:00	Element must remain in service via other bay.
760	RQ181803	OCC_220	cpcc2_sd	BAY	417 TIE BAY - 400KV MOGA-JALANDHAR (PG) CKT-1 AND 400KV MOGA-JALANDHAR (PG) CKT-2 AT MOGA(PG)	POWER GRID	D	For Testing After retrofiting of Busbar / LBB relay.	09/Jul/2024	08:00	10/Jul/2024	18:00	kindly approve	PLANNED	Approved	09-Jul-24	08:00	10-Jul-24	18:00	
761	RQ181351	OCC_220	cpcc1_sd	BAY	407 MAIN BAY - 400KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1 AT KANKROLI(PG)	POWER GRID	C	For arresting of SF6 gas leakage	08/Jul/2024	08:00	12/Jul/2024	18:00		PLANNED	Approved	08-Jul-24	15:00	12-Jul-24	23:00	May be given from 1500 Hrs
762	RQ181685	OCC_220	cpcc3_sd	BAY	413 MAIN BAY - 400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-2 (POWERGRID) AND 400KV BUS 1 AT BALIA(PG) AT 400 KV BALIA(PG) (POWERGRID)	POWER GRID	C	For CB retrofiting work	07/Jul/2024	08:00	13/Jul/2024	18:00	FOR CB Retrofitting Work	PLANNED	Approved	07-Jul-24	08:00	13-Jul-24	18:00	Element must remain in service via other bay.
763	RQ181802	OCC_220	cpcc2_sd	BAY	411 TIE BAY - 400 KV TALWANDI SABOO(PG)-MOGA(PG) (PS) CKT-1 (POWERGRID) AND 125 MVAR BUS REACTOR NO 2 AT 400 KV MOGA(PG) AT 400 KV MOGA(PG) (POWERGRID)	POWER GRID	D	For Testing After retrofiting of Busbar / LBB relay.	07/Jul/2024	08:00	08/Jul/2024	18:00	kindly approve	PLANNED	Approved	07-Jul-24	08:00	08-Jul-24	18:00	

764	RQ181728	OCC_220	cpcc3_sd	BAY	406 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT ALLAHABAD(PG) (POWERGRID) AT 400 KV ALLAHABAD(PG)	POWER GRID	C	For Circuit Breaker retrofit work	06/Jul/2024	09:00	10/Jul/2024	18:00	For Circuit Breaker retrofit work	PLANNED	Approved	06-Jul-24	09:00	10-Jul-24	18:00	Element must remain in service via other bay.
765	RQ181707	OCC_220	cpcc3_sd	BAY	424 MAIN BAY - SVC NO 2(-140/+140MVAR) AT 400 KV KANPUR(PG)	POWER GRID	D	'Dismantling of Hapem make isolator of 425-89A and installation of new isolator under ADDCAP	06/Jul/2024	08:00	10/Jul/2024	18:00	'Dismantling of Hapem make isolator of 425-89A and installation of new isolator under ADDCAP	PLANNED	Approved	06-Jul-24	08:00	10-Jul-24	18:00	
766	RQ181801	OCC_220	cpcc3_sd	BAY	408 TIE BAY - 400KV MOGA-HISSAR (PG) CKT-1 AND 400/220KV 315 MVA ICT 4 AT MOGA(PG)	POWER GRID	D	For Testing After retrofitting of Busbar / LBB relay.	05/Jul/2024	08:00	06/Jul/2024	18:00	kindly approve	PLANNED	Approved	05-Jul-24	08:00	06-Jul-24	18:00	
767	RQ181678	OCC_220	cpcc3_sd	BAY	AWL5 TIE BAY - 400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-1 (POWERGRID) AND 400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-2 AT 400 KV VINDHYACHAL(PG) (POWERGRID)	POWER GRID	D	AMP of Bay Equipment	04/Jul/2024	08:00	04/Jul/2024	18:00	AMP of Bay Equipment	PLANNED	Approved	04-Jul-24	08:00	04-Jul-24	18:00	Element must remain in service via other bay.
768	RQ181515	OCC_220	stuup_sd	BAY	413 MAIN BAY - 400 KV BAREILLY(UP)-BAREILLY(PG) (PG) CKT-1 AT BAREILLY(UP)	POWER GRID	D	* For Bay Maintenance Work and Overhauling and Tightening of Clamps and >X Connectors of 400 kv Main Bus-I Isolator of 400 KV B	03/Jul/2024	09:00	03/Jul/2024	18:00		PLANNED	Approved	03-Jul-24	09:00	03-Jul-24	18:00	
769	RQ181800	OCC_220	cpcc3_sd	BAY	405 TIE BAY - 400 KV MOGA-FATEHABAD (PG) CKT-1 (POWERGRID) AND 400/220 KV 500 MVA ICT 3 AT MOGA(PG) AT 400 KV MOGA(PG) (POWERGRID)	POWER GRID	D	For Testing After retrofitting of Busbar / LBB relay.	03/Jul/2024	08:00	04/Jul/2024	18:00	kindly approve	PLANNED	Approved	03-Jul-24	08:00	04-Jul-24	18:00	



770	RQ181684	OCC_220	cpcc3_sd	BAY	407 MAIN BAY - 400 KV BALIA-PATNA (PG) CKT-2 AND 400KV BUS 1 AT BALIA(PG)	POWER GRID	C	For CB retrofitment work	01/Jul/2024	08:00	06/Jul/2024	18:00	FOR CB Retrofitment Work	PLANNED	Approved	01-Jul-24	08:00	06-Jul-24	18:00	Element must remain in service via other bay.
771	RQ181332	OCC_220	cpcc1_sd	BAY	411 TIE BAY - 400 KV BHINMAL(PG)-BARMER(RS) (RS) CKT-2 (POWERGRID) AND FUTURE AT 400 KV BHINMAL(PG) (POWERGRID)	POWER GRID	C	For 400kV CB erection work, 412 89A erection work, 400kV yard IPS tube erection work, 412 89B (towards Tie Bay) jumper removing work and related testing & commissioning work	01/Jul/2024	08:00	15/Jul/2024	18:00		PLANNED	Approved	01-Jul-24	15:00	15-Jul-24	23:00	May be given from 1500 Hrs
772	RQ181353	OCC_220	cpcc1_sd	BAY	409 MAIN BAY - 400KV KURUKSHETRA-JALANDHAR (PG) CKT-1 AT KURUKSHETRA(PG)	POWER GRID	C	FOR CB INSPECTION AND RECTIFICATION WORKS	01/Jul/2024	08:00	06/Jul/2024	18:00		PLANNED	Approved	01-Jul-24	08:00	06-Jul-24	18:00	Element must remain in service via other bay.
773	RQ182115	OCC_220	cpcc3_sd	BAY	425 TIE BAY - SVC NO 2(-140/+140MVAR) AT 400 KV KANPUR(PG) (POWERGRID) AND 400/220 KV 315 MVA ICT 1 AT KANPUR(PG) AT 400 KV KANPUR(PG) (POWERGRID)	POWER GRID	C	'Dismantling of 02 nos Hapem make isolators of 425-89A & 425-89B and installation of new isolators under ADDCAP	01/Jul/2024	08:00	10/Jul/2024	18:00		PLANNED	Approved	01-Jul-24	08:00	10-Jul-24	18:00	Element must remain in service via other bay.
774	RQ181799	OCC_220	cpcc2_sd	BAY	402 TIE BAY - 400/220KV 250 MVA ICT 2 AT MOGA(PG) AND 400/220KV 500 MVA ICT 1 AT MOGA(PG)	POWER GRID	D	For Testing After retrofitting of Busbar / LBB relay.	01/Jul/2024	08:00	02/Jul/2024	18:00	kindly approve	PLANNED	Approved	01-Jul-24	08:00	02-Jul-24	18:00	
775	RQ181975	OCC_220	slcds_sd	BAY	401052T TIE BAY - 765/400KV 1500 MVA ICT 2 AT PHAGI(RS) AND 400KV PHAGI-AJMER (RS) CKT-1	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF Tie BAY EQUIPMENTS	26/Jul/2024	08:00	26/Jul/2024	18:00		PLANNED	Approved	26-Jul-24	08:00	26-Jul-24	18:00	
776	RQ181971	OCC_220	slcds_sd	BAY	411-52T TIE BAY - 765/400 KV 1500 MVA ICT 3 AT ANTA(RS) AND FUTURE AT 400 KV ANTA(RS)	RRVPNL	D	Quarterly Maintenance work	25/Jul/2024	08:00	25/Jul/2024	18:00		PLANNED	Approved	25-Jul-24	08:00	25-Jul-24	18:00	

777	RQ181970	OCC_220	sldcrs_sd	BAY	411-52 D MAIN BAY - 400KV BUS 2 AT ANTA(RS) AND FUTURE AT 400 KV ANTA(RS)	RRVPNL	D	Quarterly Maintenance work	25/Jul/2024	08:00	25/Jul/2024	18:00		PLANNED	Approved	25-Jul-24	15:00	25-Jul-24	23:00	May be given from 1500 Hrs
778	RQ181966	OCC_220	sldcrs_sd	BAY	408-52C MAIN BAY - 400 KV ANTA-CHHABRA SCTPS (RS) CKT-2 (RRVPNL)	RRVPNL	D	Quarterly Maintenance work	23/Jul/2024	08:00	23/Jul/2024	18:00		PLANNED	Approved	23-Jul-24	15:00	23-Jul-24	23:00	May be given from 1500 Hrs
779	RQ181972	OCC_220	sldcrs_sd	BAY	408-52D MAIN BAY - 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1 (RRVPNL)	RRVPNL	D	Quarterly Maintenance work	22/Jul/2024	08:00	22/Jul/2024	18:00		PLANNED	Approved	22-Jul-24	15:00	22-Jul-24	23:00	May be given from 1500 Hrs
780	RQ181967	OCC_220	sldcrs_sd	BAY	408-52T TIE BAY - 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1 (RRVPNL) AND 400 KV ANTA-CHHABRA SCTPS (RS) CKT-2 AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance work	19/Jul/2024	08:00	19/Jul/2024	18:00		PLANNED	Approved	19-Jul-24	15:00	19-Jul-24	23:00	May be given from 1500 Hrs
781	RQ181331	OCC_220	cpcc1_sd	BAY	40252T TIE BAY - 400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1 (RRVPNL) AND FUTURE AT 400 KV JODHPUR(RS) (RRVPNL)	RRVPNL	D	FOR CT OIL SAMPLING WORK OF CONCERNED BAY	19/Jul/2024	08:00	19/Jul/2024	18:00		PLANNED	Approved	19-Jul-24	15:00	19-Jul-24	23:00	May be given from 1500 Hrs
782	RQ181973	OCC_220	sldcrs_sd	BAY	406-52D MAIN BAY - 400 KV ANTA-CHHABRA SCTPS (RS) CKT-1 (RRVPNL)	RRVPNL	D	Quarterly Maintenance work	16/Jul/2024	08:00	16/Jul/2024	18:00		PLANNED	Approved	16-Jul-24	15:00	16-Jul-24	23:00	May be given from 1500 Hrs
783	RQ181968	OCC_220	sldcrs_sd	BAY	403-52T TIE BAY - 400 KV ANTA-KALISINDH (RS) CKT-2 (RRVPNL) AND FUTURE AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance work	15/Jul/2024	08:00	15/Jul/2024	18:00		PLANNED	Approved	15-Jul-24	15:00	15-Jul-24	23:00	May be given from 1500 Hrs
784	RQ181969	OCC_220	sldcrs_sd	BAY	403-52D MAIN BAY - 400 KV ANTA-KALISINDH (RS) CKT-2 (RRVPNL)	RRVPNL	D	Quarterly Maintenance work	12/Jul/2024	08:00	12/Jul/2024	18:00		PLANNED	Approved	12-Jul-24	15:00	12-Jul-24	23:00	May be given from 1500 Hrs

785	RQ181964	OCC_220	sldcrs_sd	BAY	402-52T TIE BAY - 400 KV ANTA(RS)-KOTA(PG) (RS) CKT-1 (RRVPNL) AND 400 KV ANTA-CHHABRA (RS) CKT-1 AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance work	11/Jul/2024	08:00	11/Jul/2024	18:00		PLANNED	Approved	11-Jul-24	15:00	11-Jul-24	23:00	May be given from 1500 Hrs
786	RQ181978	OCC_220	sldcrs_sd	BAY	419 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT PHAGI(RS)	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF Tie BAY EQUIPMENTS	11/Jul/2024	08:00	11/Jul/2024	18:00		PLANNED	Approved	11-Jul-24	08:00	11-Jul-24	18:00	
787	RQ181992	OCC_220	sldcrs_sd	BAY	405 TIE BAY - 400KV AJMER(RS)-DEEDWANA(MTS) (MTS) CKT-1 AND 400KV AJMER-BHILWARA (RS) CKT-2 AT AJMER(RS)	RRVPNL	D	Half Yearly maintenance work of associated equipments of 400 kV Ajmer-Bhilwara-II Tie Bay	11/Jul/2024	08:00	11/Jul/2024	18:00		PLANNED	Approved	11-Jul-24	08:00	11-Jul-24	18:00	
788	RQ181976	OCC_220	sldcrs_sd	BAY	40752T TIE BAY - 765/400KV 1500 MVA ICT 1 AT PHAGI(RS) AND 400KV PHAGI-HEERAPURA (RS) CKT-2	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF Tie BAY EQUIPMENTS	10/Jul/2024	08:00	10/Jul/2024	18:00		PLANNED	Approved	10-Jul-24	08:00	10-Jul-24	18:00	
789	RQ181965	OCC_220	sldcrs_sd	BAY	402-52C MAIN BAY - 400 KV ANTA(RS)-KOTA(PG) (RS) CKT-1 (RRVPNL)	RRVPNL	D	Quarterly Maintenance work	09/Jul/2024	08:00	09/Jul/2024	18:00		PLANNED	Approved	09-Jul-24	15:00	09-Jul-24	23:00	May be given from 1500 Hrs
790	RQ181977	OCC_220	sldcrs_sd	BAY	40752C MAIN BAY - 765/400KV 1500 MVA ICT 1 AT PHAGI(RS)	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF Tie BAY EQUIPMENTS	09/Jul/2024	08:00	09/Jul/2024	18:00		PLANNED	Approved	09-Jul-24	08:00	09-Jul-24	18:00	
791	RQ181993	OCC_220	sldcrs_sd	BAY	402 TIE BAY - 400KV AJMER-BHILWARA (RS) CKT-1 AND FUTURE AT AJMER(RS)	RRVPNL	D	Half Yearly maintenance work of associated equipments of 400 kV Ajmer-Bhilwara-I Tie Bay	09/Jul/2024	08:00	09/Jul/2024	18:00		PLANNED	Approved	09-Jul-24	08:00	09-Jul-24	18:00	
792	RQ181963	OCC_220	sldcrs_sd	BAY	402-52D MAIN BAY - 400 KV ANTA-CHHABRA (RS) CKT-1 (RRVPNL)	RRVPNL	D	Quarterly Maintenance work	08/Jul/2024	08:00	08/Jul/2024	18:00		PLANNED	Approved	08-Jul-24	15:00	08-Jul-24	23:00	May be given from 1500 Hrs

793	RQ181603	OCC_220	stuup_sd	BAY	401 BUS COUPLER BAY - 400KV BUS 1 AT LUCKNOW(UP) (UPPTCL) AND 400KV BUS 2 AT LUCKNOW(UP) AT 400 KV LUCKNOW(UP) (UPPTCL)	UPPTCL	C	* For Upgradation of Bus-Bar Protection Panel from Electromechanical type >X to Numerical Type ( Connection of CT Bus-Bar Prot	19/Jul/2024	09:00	26/Jul/2024	18:00		PLANNED	Approved	19-Jul-24	09:00	26-Jul-24	18:00	Element must remain in service via other bay.
794	RQ181701	OCC_220	cpcc3_sd	BAY	410 MAIN BAY - 400 KV SAMBHAL_PRSTL-RAMPUR_PRSTL (UP) CKT-2 (UPPTCL) AT 400 KV SAMBHAL_PRSTL (UP)	UPPTCL	C	400KV CB Inrupter replacement work	16/Jul/2024	10:00	25/Jul/2024	18:00	400KV CB Inrupter replacement work	PLANNED	Approved	16-Jul-24	10:00	25-Jul-24	18:00	Element must remain in service via other bay.
795	RQ181700	OCC_220	cpcc3_sd	BAY	409 MAIN BAY - 400 KV SAMBHAL_PRSTL-RAMPUR_PRSTL (UP) CKT-1 (UPPTCL) AT 400 KV SAMBHAL_PRSTL (UP)	UPPTCL	C	400KV CB Inrupter replacement work	06/Jul/2024	10:00	15/Jul/2024	18:00	400KV CB Inrupter replacement work	PLANNED	Approved	06-Jul-24	10:00	15-Jul-24	18:00	Element must remain in service via other bay.
796	RQ181990	OCC_220	slcdcrs_sd	BAY	405B TIE BAY - 400 KV BABAI(RS)-BHIWANI(PG) (NRSS36) CKT-2 (NRSS36) AND FUTURE AT 400 KV BABAI(RS) (NRSS36)	NRSS36	C	Attending SF6 Leakage in B phase Pole of Tie Bay Circuit Breaker (552T) by M/s NRSS XXXVI Trans. Ltd.	09/Jul/2024	08:00	10/Jul/2024	18:00		PLANNED	Approved	09-Jul-24	15:00	10-Jul-24	23:00	May be given from 1500 Hrs
797	RQ181404	OCC_220	cpcc1_sd	BAY	417 TIE BAY - 400/220 KV 500 MVA ICT 2 AT BIKANER_2 (PBTS) (PBTS) AND FUTURE AT 400 KV BIKANER_2 (PBTS) (PBTS)	PBTS	D	For Bay Extension works	01/Jul/2024	08:00	15/Jul/2024	18:00		PLANNED	Approved	01-Jul-24	15:00	15-Jul-24	23:00	May be given from 1500 Hrs
798	RQ181529	OCC_220	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SULTANPUR(UP)	UPPTCL	D	* For Preventive Maintenance of ICT	30/Jul/2024	10:00	30/Jul/2024	17:00		PLANNED	Approved	30-Jul-24	10:00	30-Jul-24	17:00	
799	RQ181191	OCC_220	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MATHURA(UP)	UPPTCL	C	* For OLTC Oil Replacement work	29/Jul/2024	09:00	31/Jul/2024	20:00		PLANNED	Approved	29-Jul-24	09:00	31-Jul-24	20:00	May be given subject to real time grid conditions/Other ICTs to be in service.
800	RQ182117	OCC_220	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT RAMPUR_PRSTL (UP)	UPPTCL	C	SF6 GD BODY REPLACEMENT	29/Jul/2024	09:00	31/Jul/2024	17:30		PLANNED	Approved	29-Jul-24	09:00	31-Jul-24	17:30	May be given subject to real time grid conditions/Other ICTs to be in service.

801	RQ181698	OCC_220	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT RAMPUR_PRSTL (UP)	UPPTCL	C	SF6 GD BODY REPLACEMENT	26/Jul/2024	09:00	28/Jul/2024	17:30	SF6 GD BODY REPLACEMENT	PLANNED	Approved	26-Jul-24	09:00	28-Jul-24	17:30	May be given subject to real time grid conditions/Other ICTs to be in service.
802	RQ181530	OCC_220	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SULTANPUR(UP)	UPPTCL	D	* For Routine Protection Testing and Preventive Maintenance of ICT	25/Jul/2024	10:00	25/Jul/2024	17:00		PLANNED	Approved	25-Jul-24	10:00	25-Jul-24	17:00	
803	RQ181181	OCC_220	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT SARNATH(UP)	UPPTCL	D	* For Bus tightening and Bus Isolator tightening work.400KV 500MVA ICT-II >X will be charged through TBC CB	23/Jul/2024	14:00	23/Jul/2024	17:00		PLANNED	Approved	23-Jul-24	14:00	23-Jul-24	17:00	
804	RQ181524	OCC_220	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUCKNOW(UP)	UPPTCL	D	* For Upgradation of Bus-Bar Protection Panel from E/M to Numerical Type ( >X Connection of CT Bus-Bar Protection Core, Interco	23/Jul/2024	09:00	23/Jul/2024	18:00		PLANNED	Approved	23-Jul-24	09:00	23-Jul-24	18:00	
805	RQ181183	OCC_220	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SARNATH(UP)	UPPTCL	D	* For Bus tightening and Bus Isolator tightening work.400KV 315MVA ICT-I >X will be charged through TBC CB	23/Jul/2024	09:00	23/Jul/2024	13:00		PLANNED	Approved	23-Jul-24	09:00	23-Jul-24	13:00	
806	RQ181182	OCC_220	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT SARNATH(UP)	UPPTCL	D	* For Bus tightening and Bus Isolator tightening work.400KV 315MVA ICT-IV >X will be charged through TBC CB	22/Jul/2024	14:00	22/Jul/2024	17:00		PLANNED	Approved	22-Jul-24	14:00	22-Jul-24	17:00	
807	RQ181525	OCC_220	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW(UP)	UPPTCL	D	* For Upgradation of Bus-Bar Protection Panel from E/M to Numerical Type ( >X Connection of CT Bus-Bar Protection Core, Interco	22/Jul/2024	09:00	22/Jul/2024	18:00		PLANNED	Approved	22-Jul-24	09:00	22-Jul-24	18:00	
808	RQ181532	OCC_220	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PANKI(UP)	UPPTCL	D	* SHUTDOWN OF 400/220/33KV 315MVA ICT-II FOR BAY MAINTENANCE	19/Jul/2024	10:00	19/Jul/2024	17:00		PLANNED	Approved	19-Jul-24	10:00	19-Jul-24	17:00	
809	RQ181053	OCC_220	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT SARNATH(UP)	UPPTCL	D	* For CT connection of 400KV Duplicate Busbar Panel	19/Jul/2024	09:00	19/Jul/2024	18:00		PLANNED	Approved	19-Jul-24	09:00	19-Jul-24	18:00	
810	RQ181689	OCC_220	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT SAMBHAL_PRSTL (UP)	UPPTCL	D	For AMP Work	18/Jul/2024	10:00	18/Jul/2024	17:00	For AMP Work	PLANNED	Approved	18-Jul-24	10:00	18-Jul-24	17:00	
811	RQ181051	OCC_220	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SARNATH(UP)	UPPTCL	D	* For CT connection of 400KV Duplicate Busbar Panel	18/Jul/2024	09:00	18/Jul/2024	18:00		PLANNED	Approved	18-Jul-24	09:00	18-Jul-24	18:00	

812	RQ182028	OCC_220	cpcc3_sd	TRANSFORMER	400/220 KV 240 MVA ICT 3 AT GORAKHPUR(UP)	UPPTCL	D	AMP Work	16/Jul/2024	09:30	16/Jul/2024	18:00		PLANNED	Approved	16-Jul-24	09:30	16-Jul-24	18:00	
813	RQ181052	OCC_220	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT SARNATH(UP)	UPPTCL	D	* For CT connection of 400KV Duplicate Busbar Panel	16/Jul/2024	09:00	16/Jul/2024	18:00		PLANNED	Approved	16-Jul-24	09:00	16-Jul-24	18:00	
814	RQ181054	OCC_220	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SARNATH(UP)	UPPTCL	D	* For CT connection of 400KV Duplicate Busbar Panel	15/Jul/2024	09:00	15/Jul/2024	18:00		PLANNED	Approved	15-Jul-24	09:00	15-Jul-24	18:00	
815	RQ181621	OCC_220	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT ALIGARH(UP)	UPPTCL	D	Routine testing of Bay	11/Jul/2024	08:00	11/Jul/2024	18:00		PLANNED	Approved	11-Jul-24	08:00	11-Jul-24	18:00	
816	RQ181620	OCC_220	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ALIGARH(UP)	UPPTCL	D	Routine testing of Bay	10/Jul/2024	08:00	10/Jul/2024	18:00		PLANNED	Approved	10-Jul-24	08:00	10-Jul-24	18:00	
817	RQ182079	OCC_220	stuup_sd	TRANSFORMER	400/220 KV 200 MVA ICT 1 AT AGRA SOUTH(UP)	UPPTCL	D	Routine Testing and annual mantinance work	09/Jul/2024	10:00	11/Jul/2024	18:00		PLANNED	Approved	09-Jul-24	10:00	11-Jul-24	18:00	
818	RQ181619	OCC_220	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT ALIGARH(UP)	UPPTCL	D	Routine testing of Bay	09/Jul/2024	08:00	09/Jul/2024	18:00		PLANNED	Approved	09-Jul-24	08:00	09-Jul-24	18:00	
819	RQ181531	OCC_220	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GR.NOIDA(UPC)	UPPTCL	D	* High temp. point will be attended at PG Bus Isolator 982A of mentioned >X ICT during this shutdown period under 400 kV Main B	07/Jul/2024	09:00	07/Jul/2024	14:00		PLANNED	Approved	07-Jul-24	09:00	07-Jul-24	14:00	
820	RQ181528	OCC_220	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 2 AT SULTANPUR(UP)	UPPTCL	D	* For Preventive Maintenance of ICT	06/Jul/2024	10:00	06/Jul/2024	17:00		PLANNED	Approved	06-Jul-24	10:00	06-Jul-24	17:00	
821	RQ182078	OCC_220	stuup_sd	TRANSFORMER	400/220 KV 200 MVA ICT 2 AT AGRA SOUTH(UP)	UPPTCL	D	Routine Testing and annual mantinance work	03/Jul/2024	10:00	05/Jul/2024	18:00		PLANNED	Approved	03-Jul-24	10:00	05-Jul-24	18:00	
822	RQ181710	OCC_220	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KANPUR(PG)	POWER GRID	D	*Protection sceme modification as per released IOM's & to repeat Tan Delta as per CC-RLA committee recommendation	30/Jul/2024	08:00	30/Jul/2024	18:00	*Protection sceme modification as per released IOM's & to repeat Tan Delta as per CC-RLA committee recommendation	PLANNED	Approved	30-Jul-24	08:00	30-Jul-24	18:00	
823	RQ181732	OCC_220	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ALLAHABAD(PG)	POWER GRID	D	For AMP Work	23/Jul/2024	09:00	23/Jul/2024	18:00	for AMP Work	PLANNED	Approved	23-Jul-24	09:00	23-Jul-24	18:00	
824	RQ181731	OCC_220	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT ALLAHABAD(PG)	POWER GRID	D	For AMP Work	22/Jul/2024	09:00	22/Jul/2024	18:00	for AMP Work	PLANNED	Approved	22-Jul-24	09:00	22-Jul-24	18:00	
825	RQ181617	OCC_220	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KISHENPUR(PG)	POWER GRID	D	For Spare ICT charging and Jumper Strengthening work.	16/Jul/2024	09:30	16/Jul/2024	11:30	kindly approve.	PLANNED	Approved	16-Jul-24	09:30	16-Jul-24	11:30	

826	RQ181713	OCC_220	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JAULJIVI (PG)	POWER GRID	D	For installation of insulation sleeve on 33kV naked jumpers to prevent tripping due to animal intrusion	10/Jul/2024	09:00	10/Jul/2024	18:00	For installation of insulation sleeve on 33kV naked jumpers to prevent tripping due to animal intrusion	PLANNED	Approved	10-Jul-24	09:00	10-Jul-24	18:00	
827	RQ181888	OCC_220	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SAMBA(PG)	POWER GRID	D	For AMP Work	09/Jul/2024	09:00	09/Jul/2024	18:00	kindly approve	PLANNED	Approved	09-Jul-24	09:00	09-Jul-24	18:00	
828	RQ181721	OCC_220	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT SOHAWAL(PG)	POWER GRID	D	AMP work	09/Jul/2024	09:00	09/Jul/2024	18:00	AMP Work	PLANNED	Approved	09-Jul-24	09:00	09-Jul-24	18:00	
829	RQ181611	OCC_220	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT WAGOORA(PG)	POWER GRID	D	For change-over of ICT-4 Spare Unit	09/Jul/2024	09:00	09/Jul/2024	12:00	kindly approve.	PLANNED	Approved	09-Jul-24	09:00	09-Jul-24	12:00	
830	RQ181712	OCC_220	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JAULJIVI (PG)	POWER GRID	D	For installation of insulation sleeve on 33kV naked jumpers to prevent tripping due to animal intrusion	08/Jul/2024	09:00	08/Jul/2024	18:00	For installation of insulation sleeve on 33kV naked jumpers to prevent tripping due to animal intrusion	PLANNED	Approved	08-Jul-24	09:00	08-Jul-24	18:00	
831	RQ181579	OCC_220	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT WAGOORA(PG)	POWER GRID	D	"Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021""	08/Jul/2024	09:00	08/Jul/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Approved	08-Jul-24	09:00	08-Jul-24	18:00	
832	RQ181706	OCC_220	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANPUR(PG)	POWER GRID	C	'Jumper Closing of 425-89B isolator after isolator retrofitment under ADDCAP	05/Jul/2024	14:00	05/Jul/2024	18:00	'Jumper Closing of 425-89B isolator after isolator retrofitment under ADDCAP	PLANNED	Approved	05-Jul-24	14:00	05-Jul-24	18:00	May be given subject to real time grid conditions/Other ICTs to be in service.
833	RQ182111	OCC_220	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT HAMIRPUR(PG)	POWER GRID	D	AMP Works	05/Jul/2024	09:00	05/Jul/2024	18:00	Kindly approve	PLANNED	Approved	05-Jul-24	09:00	05-Jul-24	18:00	
834	RQ181720	OCC_220	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SOHAWAL(PG)	POWER GRID	D	For AMP Work	04/Jul/2024	09:00	04/Jul/2024	18:00	For AMP Work	PLANNED	Approved	04-Jul-24	09:00	04-Jul-24	18:00	
835	RQ181578	OCC_220	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT WAGOORA(PG)	POWER GRID	D	"Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021""	04/Jul/2024	09:00	04/Jul/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Approved	04-Jul-24	09:00	04-Jul-24	18:00	

836	RQ181608	OCC_220	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KAITHAL(PG)	POWER GRID	D	For AMP Work	03/Jul/2024	09:30	03/Jul/2024	18:00	kindly approve.	PLANNED	Approved	03-Jul-24	09:30	03-Jul-24	18:00	
837	RQ181616	OCC_220	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KISHENPUR(PG)	POWER GRID	D	For AMP of Equipment and Jumper Strengthening work.	02/Jul/2024	09:30	02/Jul/2024	18:00	kindly approve.	PLANNED	Approved	02-Jul-24	09:30	02-Jul-24	18:00	
838	RQ181719	OCC_220	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SOHAWAL(PG)	POWER GRID	D	For AMP	02/Jul/2024	09:00	02/Jul/2024	18:00	For AMP	PLANNED	Approved	02-Jul-24	09:00	02-Jul-24	18:00	
839	RQ181577	OCC_220	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT WAGOORA(PG)	POWER GRID	D	"Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021""	01/Jul/2024	09:00	01/Jul/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Approved	01-Jul-24	09:00	01-Jul-24	18:00	
840	RQ181705	OCC_220	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANPUR(PG)	POWER GRID	D	'Jumper opening of 425-89B isolator for isolator retrofitment under ADDCAP	01/Jul/2024	09:00	01/Jul/2024	13:00	'Jumper opening of 425-89B isolator for isolator retrofitment under ADDCAP	PLANNED	Approved	01-Jul-24	09:00	01-Jul-24	13:00	
841	RQ181829	OCC_220	indigrd_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT AMARGARH(NRS S XXIX)	NRSS XXIX	D	ICT-2 Rphase AMP work. ICT-2 Yphase switching with ICT-2 Rphase.	29/Jul/2024	10:00	29/Jul/2024	11:00	New Proposed Combination: SP ,Y, B	PLANNED	Approved	29-Jul-24	10:00	29-Jul-24	11:00	
842	RQ181826	OCC_220	indigrd_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT AMARGARH(NRS S XXIX)	NRSS XXIX	D	ICT-2 Yphase AMP work. ICT-2 Bphase switching with ICT-2 Yphase.	27/Jul/2024	10:00	27/Jul/2024	11:00	New Proposed Combination: R, SP, B	PLANNED	Approved	27-Jul-24	10:00	27-Jul-24	11:00	
843	RQ181824	OCC_220	indigrd_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT AMARGARH(NRS S XXIX)	NRSS XXIX	D	ICT-2 Bphase AMP work. Spare ICT switching with ICT-2 Bphase.	25/Jul/2024	10:00	25/Jul/2024	11:00	Present Combination: R, Y, B New Proposed Combination: R, Y, SP Last Switching date: 10-05-2023	PLANNED	Approved	25-Jul-24	10:00	25-Jul-24	11:00	
844	RQ181822	OCC_220	indigrd_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AMARGARH(NRS S XXIX)	NRSS XXIX	D	Spare ICT AMP work. ICT-1 Bphase switching with Spare ICT.	22/Jul/2024	10:00	22/Jul/2024	11:00	New Proposed Combination: R, Y, B	PLANNED	Approved	22-Jul-24	10:00	22-Jul-24	11:00	
845	RQ181815	OCC_220	indigrd_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AMARGARH(NRS S XXIX)	NRSS XXIX	D	ICT-1 Bphase AMP work. ICT-1 Yphase switching with ICT-1 Bphase.	20/Jul/2024	10:00	20/Jul/2024	11:00	New Proposed Combination: R, Y, SP	PLANNED	Approved	20-Jul-24	10:00	20-Jul-24	11:00	



846	RQ181812	OCC_220	indigrd_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AMARGARH(NRS S XXIX)	NRSS XXIX	D	ICT-1 Yphase AMP work. ICT-1 Rphase switching with ICT-1 Yphase.	18/Jul/2024	10:00	18/Jul/2024	11:00	Present Combination: SP, Y, B New Proposed Combination: R, SP, B Last Switching date: 30-12-2023	PLANNED	Approved	18-Jul-24	10:00	18-Jul-24	11:00	
847	RQ181112	OCC_220	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT FATEHGARH_II(P G)		D	Commissioning of RTCC for ICT. For AMP works	25/Jul/2024	14:00	28/Jul/2024	23:00		PLANNED	Approved	25-Jul-24	17:00	28-Jul-24	23:00	May be given from 1700 Hrs
848	RQ181110	OCC_220	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHGARH_II(P G)		D	Commissioning of RTCC for ICT. For AMP works	23/Jul/2024	14:00	25/Jul/2024	23:00		PLANNED	Approved	23-Jul-24	17:00	25-Jul-24	23:00	May be given from 1700 Hrs
849	RQ181115	OCC_220	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_II(P G)		D	Commissioning of RTCC for ICT. For AMP works	23/Jul/2024	14:00	25/Jul/2024	23:00		PLANNED	Approved	23-Jul-24	17:00	25-Jul-24	23:00	May be given from 1700 Hrs
850	RQ181174	OCC_220	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT KURUKSHETRA(P G)		C	FOR ATTENDING WATER LOGGING ON TOP SURFACE	22/Jul/2024	08:00	24/Jul/2024	18:00		PLANNED	Approved	22-Jul-24	08:00	24-Jul-24	18:00	May be given subject to real time grid conditions/Other ICTs to be in service.
851	RQ181120	OCC_220	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_II(P G)		D	For final testing/fine tuning of CSD Relay of 400kV ICT	21/Jul/2024	14:00	29/Jul/2024	23:00	Kindly note that, during fine tuning of CSD, 4 to 5 on laod operations of ICT will be done from each bay	PLANNED	Approved	21-Jul-24	17:00	29-Jul-24	23:00	May be given from 1700 Hrs
852	RQ181114	OCC_220	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_II(P G)		D	Commissioning of RTCC for ICT. For AMP works	21/Jul/2024	14:00	23/Jul/2024	23:00		PLANNED	Approved	21-Jul-24	17:00	23-Jul-24	23:00	May be given from 1700 Hrs
853	RQ181109	OCC_220	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FATEHGARH_II(P G)		D	Commissioning of RTCC for ICT. For AMP works	21/Jul/2024	14:00	23/Jul/2024	23:00		PLANNED	Approved	21-Jul-24	17:00	23-Jul-24	23:00	May be given from 1700 Hrs
854	RQ181124	OCC_220	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_II(P G)		D	Testing with TBC bay in 220kV & pending construction related works	21/Jul/2024	14:00	26/Jul/2024	23:00		PLANNED	Approved	21-Jul-24	17:00	26-Jul-24	23:00	May be given from 1700 Hrs
855	RQ181142	OCC_220	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_II(P G)		D	Testing with TBC bay in 220kV & pending construction related works	21/Jul/2024	14:00	26/Jul/2024	23:00	SD required in last month of june	PLANNED	Approved	21-Jul-24	17:00	26-Jul-24	23:00	May be given from 1700 Hrs
856	RQ181155	OCC_220	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA_2 (PG)		D	Attending Punch Points	19/Jul/2024	15:00	20/Jul/2024	23:00		PLANNED	Approved	19-Jul-24	17:00	20-Jul-24	23:00	May be given from 1700 Hrs

857	RQ181108	OCC_220	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FATEHGARH_II(PG)		D	Commissioning of RTCC for ICT. For AMP works	19/Jul/2024	14:00	21/Jul/2024	23:00		PLANNED	Approved	19-Jul-24	17:00	21-Jul-24	23:00	May be given from 1700 Hrs
858	RQ181113	OCC_220	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT FATEHGARH_II(PG)		D	Commissioning of RTCC for ICT. For AMP works	19/Jul/2024	14:00	21/Jul/2024	23:00		PLANNED	Approved	19-Jul-24	17:00	21-Jul-24	23:00	May be given from 1700 Hrs
859	RQ181154	OCC_220	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA_2 (PG)		D	Attending Punch Points	17/Jul/2024	15:00	18/Jul/2024	23:00		PLANNED	Approved	17-Jul-24	17:00	18-Jul-24	23:00	May be given from 1700 Hrs
860	RQ181178	OCC_220	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MEERUT(PG)		D	FOR ATTENDING OIL LEKAGE AND HOT SPOT ATTENDING ON JACK BUS (400 KV BUS 2 SD ALSO REQUIRED WITH THIS)	16/Jul/2024	09:00	16/Jul/2024	18:00		PLANNED	Approved	16-Jul-24	09:00	16-Jul-24	18:00	
861	RQ181153	OCC_220	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA_2 (PG)		D	Attending Punch Points	15/Jul/2024	15:00	16/Jul/2024	23:00		PLANNED	Approved	15-Jul-24	17:00	16-Jul-24	23:00	May be given from 1700 Hrs
862	RQ181123	OCC_220	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_II(PG)		D	Testing with TBC bay in 220kV & pending construction related works	15/Jul/2024	14:00	20/Jul/2024	23:00		PLANNED	Approved	15-Jul-24	17:00	20-Jul-24	23:00	May be given from 1700 Hrs
863	RQ181179	OCC_220	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SONIPAT(PG)		D	AMP Works	15/Jul/2024	09:00	15/Jul/2024	18:00		PLANNED	Approved	15-Jul-24	09:00	15-Jul-24	18:00	
864	RQ181157	OCC_220	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHINMAL(PG)		D	For 220kV side IPS tube erection work from 220kV Bus-1 ( 89A isolator) to Circuit breaker (212 52) -under SS-95 package - 220kV Bus 1 & 220kV Bus 2 shutdown together ( Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II , 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sayala Line-I, 220kV Bhinmal - Bhinmal Line-II AND 400/220kV ICT-I, 400/220kV ICT-II)	15/Jul/2024	08:00	15/Jul/2024	20:00	For 220kV side IPS tube erection work from 220kV Bus-1 ( 89A isolator) to Circuit breaker (212 52) - under SS-95 package - 220kV Bus 1 & 220kV Bus 2 shutdown together ( Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II , 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II , 220kV Bhinmal -	PLANNED	Approved	15-Jul-24	08:00	15-Jul-24	20:00	

865	RQ181156	OCC_220	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BHINMAL(PG)		D	For 220kV side IPS tube erection work from 220kV Bus-1 ( 89A isolator) to Circuit breaker (212 52) -under SS-95 package - 220kV Bus 1 & 220kV Bus 2 shutdown together ( Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II , 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sayala Line-I, 220kV Bhinmal - Bhinmal Line-II AND 400/220kV ICT-I, 400/220kV ICT-II)	15/Jul/2024	08:00	15/Jul/2024	20:00	For 220kV side IPS tube erection work from 220kV Bus-1 ( 89A isolator) to Circuit breaker (212 52) - under SS-95 package - 220kV Bus 1 & 220kV Bus 2 shutdown together ( Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II , 220kV Bhinmal -	PLANNED	Approved	15-Jul-24	08:00	15-Jul-24	20:00	
866	RQ181118	OCC_220	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_II(PG)		D	For final testing/fine tuning of CSD Relay of 400kV ICT	14/Jul/2024	14:00	20/Jul/2024	23:00	Kindly note that, during fine tuning of CSD, 4 to 5 on laod operations of ICT will be done from each bay	PLANNED	Approved	14-Jul-24	17:00	20-Jul-24	23:00	May be given from 1700 Hrs
867	RQ181162	OCC_220	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BIKANER(PG)		D	FOR INSTALLATION OF SHROUDS IN LV BUSHING	12/Jul/2024	15:00	12/Jul/2024	23:00		PLANNED	Approved	12-Jul-24	17:00	12-Jul-24	23:00	May be given from 1700 Hrs
868	RQ181152	OCC_220	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA_2 (PG)		D	Attending Punch Points	11/Jul/2024	15:00	12/Jul/2024	23:00		PLANNED	Approved	11-Jul-24	17:00	12-Jul-24	23:00	May be given from 1700 Hrs
869	RQ181161	OCC_220	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BIKANER(PG)		D	FOR INSTALLATION OF SHROUDS IN LV BUSHING	11/Jul/2024	15:00	11/Jul/2024	23:00		PLANNED	Approved	11-Jul-24	17:00	11-Jul-24	23:00	May be given from 1700 Hrs
870	RQ181122	OCC_220	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_II(PG)		D	Testing with TBC bay in 220kV & pending construction related works	09/Jul/2024	14:00	14/Jul/2024	23:00		PLANNED	Approved	09-Jul-24	17:00	14-Jul-24	23:00	May be given from 1700 Hrs
871	RQ181173	OCC_220	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT KURUKSHETRA(PG)		D	AMP Work	09/Jul/2024	08:00	09/Jul/2024	18:00		PLANNED	Approved	09-Jul-24	08:00	09-Jul-24	18:00	
872	RQ181111	OCC_220	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT FATEHGARH_II(PG)		D	Commissioning of RTCC for ICT. For AMP works	07/Jul/2024	14:00	17/Jul/2024	23:00		PLANNED	Approved	07-Jul-24	17:00	17-Jul-24	23:00	May be given from 1700 Hrs

873	RQ181116	OCC_220	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_II(PG)		D	Commissioning of RTCC for ICT. For AMP works	07/Jul/2024	14:00	17/Jul/2024	23:00		PLANNED	Approved	07-Jul-24	17:00	17-Jul-24	23:00	May be given from 1700 Hrs
874	RQ181146	OCC_220	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BASSI(PG)		D	LBB RELAY RETROFITMENT and TESTING	06/Jul/2024	09:00	06/Jul/2024	18:00		PLANNED	Approved	06-Jul-24	09:00	06-Jul-24	18:00	
875	RQ181147	OCC_220	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BASSI(PG)		D	LBB RELAY RETROFITMENT and TESTING	06/Jul/2024	09:00	06/Jul/2024	18:00		PLANNED	Approved	06-Jul-24	09:00	06-Jul-24	18:00	
876	RQ181165	OCC_220	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT JAIPUR SOUTH(PG)		D	Rectification of CoE Audit point	06/Jul/2024	09:00	06/Jul/2024	17:00	ICT-02	PLANNED	Approved	06-Jul-24	09:00	06-Jul-24	17:00	
877	RQ181144	OCC_220	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BAGHPAT(PG)		D	For SF6 gas leakage attending work in Y-Phase LA in 220 kV Side	06/Jul/2024	09:00	06/Jul/2024	18:00	ICT-01	PLANNED	Approved	06-Jul-24	09:00	06-Jul-24	18:00	
878	RQ181117	OCC_220	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT FATEHGARH_II(PG)		D	For final testing/fine tuning of CSD Relay of 400kV ICT	05/Jul/2024	14:00	09/Jul/2024	23:00	Kindly note that, during fine tuning of CSD, 4 to 5 on laod operations of ICT will be done from each bay	PLANNED	Approved	05-Jul-24	17:00	09-Jul-24	23:00	May be given from 1700 Hrs
879	RQ181119	OCC_220	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_II(PG)		D	For final testing/fine tuning of CSD Relay of 400kV ICT	05/Jul/2024	14:00	12/Jul/2024	23:00	Kindly note that, during fine tuning of CSD, 4 to 5 on laod operations of ICT will be done from each bay	PLANNED	Approved	05-Jul-24	17:00	12-Jul-24	23:00	May be given from 1700 Hrs
880	RQ181145	OCC_220	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BASSI(PG)		D	LBB RELAY RETROFITMENT and TESTING	05/Jul/2024	09:00	05/Jul/2024	18:00		PLANNED	Approved	05-Jul-24	09:00	05-Jul-24	18:00	
881	RQ181164	OCC_220	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT JAIPUR SOUTH(PG)		D	Rectification of CoE Audit point	05/Jul/2024	09:00	05/Jul/2024	17:00	ICT-01	PLANNED	Approved	05-Jul-24	09:00	05-Jul-24	17:00	
882	RQ181172	OCC_220	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT KURUKSHETRA(PG)		D	AMP Work	05/Jul/2024	08:00	05/Jul/2024	18:00		PLANNED	Approved	05-Jul-24	08:00	05-Jul-24	18:00	
883	RQ181148	OCC_220	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA(PG)		D	AMP Work	04/Jul/2024	17:00	04/Jul/2024	23:59	ICT-04	PLANNED	Approved	04-Jul-24	17:00	04-Jul-24	23:59	May be given from 1700 Hrs
884	RQ181121	OCC_220	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT FATEHGARH_II(PG)		D	Testing with TBC bay in 220kV & pending construction related works	03/Jul/2024	14:00	08/Jul/2024	23:00		PLANNED	Approved	03-Jul-24	17:00	08-Jul-24	23:00	May be given from 1700 Hrs
885	RQ181177	OCC_220	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAWANA(DV)		D	FOR AMP	03/Jul/2024	00:00	03/Jul/2024	18:00		PLANNED	Approved	03-Jul-24	00:00	03-Jul-24	18:00	

886	RQ181176	OCC_220	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAWANA(DV)		D	attending leakges from oltc	02/Jul/2024	00:00	02/Jul/2024	18:00		PLANNED	Approved	02-Jul-24	00:00	02-Jul-24	18:00	
887	RQ181175	OCC_220	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAWANA(DV)		D	attending leakges from oltc	01/Jul/2024	00:00	01/Jul/2024	18:00		PLANNED	Approved	01-Jul-24	00:00	01-Jul-24	18:00	
888	RQ181402	OCC_220	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BIKANER_2 (PBTSL)	PBTSL	D	For Bay Extension works	24/Jul/2024	17:00	26/Jul/2024	23:00		PLANNED	Approved	24-Jul-24	17:00	26-Jul-24	23:00	May be given from 1700 Hrs
889	RQ181401	OCC_220	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BIKANER_2 (PBTSL)	PBTSL	D	For Bay Extension works	21/Jul/2024	17:00	23/Jul/2024	23:00		PLANNED	Approved	21-Jul-24	17:00	23-Jul-24	23:00	May be given from 1700 Hrs
890	RQ181400	OCC_220	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BIKANER_2 (PBTSL)	PBTSL	D	For Bay Extension works	17/Jul/2024	17:00	19/Jul/2024	23:00		PLANNED	Approved	17-Jul-24	17:00	19-Jul-24	23:00	May be given from 1700 Hrs
891	RQ181927	OCC_220	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DHANODA(HV)	HVPNL	D	To carry out the Annual Mtc of ICT	22/Jul/2024	10:00	22/Jul/2024	17:00		PLANNED	Approved	22-Jul-24	10:00	22-Jul-24	17:00	
892	RQ182044	OCC_220	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NAWADA(HV)	HVPNL	D	To attend the oil leakage from bushing turret	18/Jul/2024	09:00	18/Jul/2024	13:00		PLANNED	Approved	18-Jul-24	09:00	18-Jul-24	13:00	
893	RQ181928	OCC_220	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT DHANODA(HV)	HVPNL	D	To carry out the Mtc of OLTC	16/Jul/2024	10:00	16/Jul/2024	14:00		PLANNED	Approved	16-Jul-24	10:00	16-Jul-24	14:00	
894	RQ181912	OCC_220	singraul_i d	TRANSFORMER	400/132 KV 100 MVA ICT 1 AT SINGRAULI(NT)	NTPC	C	ICT-01 LINE ISOLATOR REPLACEMENT	17/Jul/2024	08:00	20/Jul/2024	18:00	ICT-01 SHUTDOWN IS REQUIRED	PLANNED	Approved	17-Jul-24	08:00	20-Jul-24	18:00	May be given subject to real time grid conditions/Other ICTs to be in service.
895	RQ181944	OCC_220	sldcrs_sd	TRANSFORMER	400/11 KV 80 MVA ST 2 AT KAWAI SCTPS(APR)	RRVPNL	D	Annual maintenance and testing of Bay equipments	16/Jul/2024	08:00	16/Jul/2024	18:00		PLANNED	Approved	16-Jul-24	08:00	16-Jul-24	18:00	May be given subject to real time grid conditions and no unit outage.
896	RQ181943	OCC_220	sldcrs_sd	TRANSFORMER	400/11 KV 80 MVA ST 1 AT KAWAI SCTPS(APR)	RRVPNL	D	Annual maintenance and testing of Bay equipments	15/Jul/2024	08:00	15/Jul/2024	18:00		PLANNED	Approved	15-Jul-24	08:00	15-Jul-24	18:00	May be given subject to real time grid conditions and no unit outage.
897	RQ181942	OCC_220	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BARMER(RS)	RRVPNL	D	Maintenance along with testing of Bay equipments (400KV Side)	15/Jul/2024	08:00	15/Jul/2024	18:00		PLANNED	Approved	15-Jul-24	08:00	15-Jul-24	18:00	
898	RQ181939	OCC_220	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BARMER(RS)	RRVPNL	D	Maintenance along with testing of Bay equipments (400KV Side)	11/Jul/2024	08:00	11/Jul/2024	18:00		PLANNED	Approved	11-Jul-24	08:00	11-Jul-24	18:00	
899	RQ181937	OCC_220	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHILWARA(RS)	RRVPNL	D	SPS testing work of 315 MVA 400/220/33 KV Transformer No.2 to be carried out by MTPS wing bhilwara	10/Jul/2024	08:00	10/Jul/2024	18:00		PLANNED	Approved	10-Jul-24	08:00	10-Jul-24	18:00	
900	RQ181945	OCC_220	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHILWARA(RS)	RRVPNL	D	SPS testing work of 315 MVA 400/220/33 KV Transformer No.1 to be carried out by MTPS wing bhilwara	09/Jul/2024	08:00	09/Jul/2024	18:00		PLANNED	Approved	09-Jul-24	08:00	09-Jul-24	18:00	

901	RQ181936	OCC_220	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AJMER(RS)	RRVPNL	D	Half Yearly maintenance work of 400/220 kv, 315 MVA ICT-1 & associated equipments to be carried out by M/s Kay Cee Energy Infra Ltd, Kota	05/Jul/2024	08:00	05/Jul/2024	18:00		PLANNED	Approved	05-Jul-24	08:00	05-Jul-24	18:00	
902	RQ181788	OCC_220	indigrd_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT PATRAN(PATR)	PATRAN	D	For AMP Work	02/Jul/2024	10:00	02/Jul/2024	18:00		PLANNED	Approved	02-Jul-24	10:00	02-Jul-24	18:00	
903	RQ181951	OCC_220	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ALWAR(ATIL)	RRVPNL ,ATSL	D	Annual Preventive maintenance activity	01/Jul/2024	08:00	01/Jul/2024	18:00		PLANNED	Approved	01-Jul-24	08:00	01-Jul-24	18:00	
904	RQ181734	OCC_220	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 3 AT SITARGANJ(PG)	POWER GRID	D	For AMP Work	16/Jul/2024	09:00	16/Jul/2024	17:00	For AMP Work	PLANNED	Approved	16-Jul-24	09:00	16-Jul-24	17:00	
905	RQ181733	OCC_220	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 2 AT SITARGANJ(PG)	POWER GRID	D	For AMP Work	09/Jul/2024	09:00	09/Jul/2024	17:00	For AMP Work	PLANNED	Approved	09-Jul-24	09:00	09-Jul-24	17:00	
906	RQ181622	OCC_220	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-MIR BAZAR(PDD) (PDD) CKT-1	PDD JK	D	FOR LINE & BAY EQUIPMENT AMP WORK	30/Jul/2024	09:30	30/Jul/2024	18:00	kindly approve.	PLANNED	Approved	30-Jul-24	09:30	30-Jul-24	18:00	
907	RQ181671	OCC_220	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-BARN(JK) (PDD JK) CKT-1	PDD JK	D	Preventive Maintenance works	07/Jul/2024	06:00	07/Jul/2024	12:00	350-400MW load affected	PLANNED	Approved	07-Jul-24	06:00	07-Jul-24	12:00	May be given subject to real time grid conditions/NHPC & PG consent/Load management by J&K.
908	RQ181672	OCC_220	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-BARN(JK) (PDD JK) CKT-2	PDD JK	D	Preventive Maintenance works	07/Jul/2024	06:00	07/Jul/2024	12:00	350-400MW load affected	PLANNED	Approved	07-Jul-24	06:00	07-Jul-24	12:00	May be given subject to real time grid conditions/NHPC & PG consent/Load management by J&K.
909	RQ181005	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HEERAPURA(RS)-MANSAROVAR(RS) (PG) CKT-1	POWER GRID,RR VPNL	D	AR RELAY RETROFITMENT and TESTING at Heerapura end	30/Jul/2024	08:00	30/Jul/2024	18:00		PLANNED	Approved	30-Jul-24	08:00	30-Jul-24	18:00	
910	RQ182101	OCC_220	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1	POWER GRID,RR VPNL	D	maintenance of line and bay at 220KV GSS RVPN, Bharatpur	12/Jul/2024	08:00	12/Jul/2024	18:00		PLANNED	Approved	12-Jul-24	08:00	12-Jul-24	18:00	
911	RQ181006	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HEERAPURA(RS)-I.G.NAGAR(RS) (PG) CKT-1	POWER GRID	D	AR RELAY RETROFITMENT and TESTING at Heerapura end	29/Jul/2024	08:00	29/Jul/2024	18:00		PLANNED	Approved	29-Jul-24	08:00	29-Jul-24	18:00	
912	RQ182102	OCC_220	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAWAIMADHOPUR(RS)-DAUSA(RS) (PG) CKT-1	POWER GRID	D	Half Yearly maintenance work	26/Jul/2024	09:30	26/Jul/2024	14:00		PLANNED	Approved	26-Jul-24	09:30	26-Jul-24	14:00	
913	RQ181891	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-ALLAHABADREWAROAD(UP) (PG) CKT-1	POWER GRID	D	Line BAY AMP by Allahabad	26/Jul/2024	09:00	26/Jul/2024	18:00		PLANNED	Approved	26-Jul-24	09:00	26-Jul-24	18:00	

914	RQ181623	OCC_220	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-UDHAMPUR(PDD) (PG) CKT-1	POWER GRID	D	FOR LINE & BAY EQUIPMENT AMP WORK	25/Jul/2024	09:30	25/Jul/2024	18:00	kindly approve.	PLANNED	Approved	25-Jul-24	09:30	25-Jul-24	18:00	
915	RQ181508	OCC_220	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAHAR(NT) (PG) CKT-4	POWER GRID	C	bay equipment testing	25/Jul/2024	08:00	26/Jul/2024	18:00		PLANNED	Approved	25-Jul-24	08:00	26-Jul-24	18:00	May be given subject to real time grid conditions
916	RQ181025	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2	POWER GRID	D	For attending S/D nature defects	25/Jul/2024	08:00	25/Jul/2024	18:00	other ckt in non auto mode	PLANNED	Approved	25-Jul-24	08:00	25-Jul-24	18:00	May be given subject to real time grid conditions and NTPC/Rajasthan consent.
917	RQ182103	OCC_220	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LALSOTE(RS)-DAUSA(RS) (PG) CKT-1	POWER GRID	D	Installation of Piolet string in Lalsot-Anta Towers	25/Jul/2024	08:00	25/Jul/2024	18:00		PLANNED	Approved	25-Jul-24	08:00	25-Jul-24	18:00	
918	RQ182104	OCC_220	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1	POWER GRID	D	Installation of Piolet string in Lalsot-Anta Towers	25/Jul/2024	08:00	25/Jul/2024	18:00		PLANNED	Approved	25-Jul-24	08:00	25-Jul-24	18:00	May be given subject to real time grid conditions and NTPC/PG consent.
919	RQ181024	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1	POWER GRID	D	For attending S/D nature defects	24/Jul/2024	08:00	24/Jul/2024	18:00	other ckt in non auto mode	PLANNED	Approved	24-Jul-24	08:00	24-Jul-24	18:00	May be given subject to real time grid conditions and NTPC/Rajasthan consent.
920	RQ181507	OCC_220	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAHAR(NT) (PG) CKT-3	POWER GRID	C	bay equipment testing	22/Jul/2024	08:00	23/Jul/2024	18:00		PLANNED	Approved	22-Jul-24	08:00	23-Jul-24	18:00	May be given subject to real time grid conditions
921	RQ180928	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FARIDABAD(NT)-PALLA(HV) (PG) CKT-1	POWER GRID	D	For attending S/D nature defects	20/Jul/2024	08:00	20/Jul/2024	18:00	non-auto of other parallel circuit	PLANNED	Approved	20-Jul-24	08:00	20-Jul-24	18:00	
922	RQ180987	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2	POWER GRID	D	variation in THRC reading so IR measurement of LA to be done	20/Jul/2024	08:00	20/Jul/2024	15:00		PLANNED	Approved	20-Jul-24	15:00	20-Jul-24	23:00	May be given from 1500 Hrs
923	RQ181880	OCC_220	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PG) (PG) CKT-2	POWER GRID	D	For readjustment of bottom phase sag to increase the clearance between middle & bottom conductor in span 165-166.	18/Jul/2024	09:00	18/Jul/2024	18:00	kindly approve	PLANNED	Approved	18-Jul-24	09:00	18-Jul-24	18:00	
924	RQ180986	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1	POWER GRID	D	variation in THRC reading so IR measurement of LA to be done	18/Jul/2024	08:00	18/Jul/2024	15:00		PLANNED	Approved	18-Jul-24	15:00	18-Jul-24	23:00	May be given from 1500 Hrs
925	RQ181001	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1	POWER GRID	D	FAMP of line bay	17/Jul/2024	08:00	17/Jul/2024	18:00		PLANNED	Approved	17-Jul-24	08:00	17-Jul-24	18:00	
926	RQ182010	OCC_220	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-NEHRIAN(HP) (PG) CKT-1	POWER GRID	D	TLM AMP work	13/Jul/2024	09:30	13/Jul/2024	18:00	kindly approve	PLANNED	Approved	13-Jul-24	09:30	13-Jul-24	18:00	
927	RQ182011	OCC_220	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-NEHRIAN(HP) (PG) CKT-2	POWER GRID	D	NON-AUTO MODE DURING AMP OF JAL-NEH CKT-1 FOR TLM WORKS	13/Jul/2024	09:30	13/Jul/2024	18:00	kindly approve	PLANNED	Approved	13-Jul-24	09:30	13-Jul-24	18:00	

928	RQ181850	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAHAR(NT) (PG) CKT-3	POWER GRID	D	"Modification in Mutual compensation scheme, Scheme modification for Grp relay operation on 3 Phase trip(s/d of Ckt-4 also required simultaneously)	12/Jul/2024	09:00	12/Jul/2024	14:00		PLANNED	Approved	12-Jul-24	09:00	12-Jul-24	14:00	
929	RQ181851	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAHAR(NT) (PG) CKT-4	POWER GRID	D	"Modification in Mutual compensation scheme, Scheme modification for Grp relay operation on 3 Phase trip(s/d of Ckt-3 also required simultaneously)	12/Jul/2024	09:00	12/Jul/2024	14:00		PLANNED	Approved	12-Jul-24	09:00	12-Jul-24	14:00	
930	RQ182106	OCC_220	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-2	POWER GRID	D	Half Yearly maintenance work	12/Jul/2024	08:00	12/Jul/2024	18:00		PLANNED	Approved	12-Jul-24	08:00	12-Jul-24	18:00	
931	RQ181846	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAHAR(NT) (PG) CKT-1	POWER GRID	D	"Modification in Mutual compensation scheme, Scheme modification for Grp relay operation on 3 Phase trip and AMP of Line bay equipment( s/d required with ckt-2)	11/Jul/2024	09:00	11/Jul/2024	16:00		PLANNED	Approved	11-Jul-24	09:00	11-Jul-24	16:00	
932	RQ181879	OCC_220	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-1	POWER GRID	D	For Replacement of Flashed Polymer Insulator At T. No. 208 B-Ph (Top)	11/Jul/2024	09:00	11/Jul/2024	18:00	kindly approve	PLANNED	Approved	11-Jul-24	09:00	11-Jul-24	18:00	
933	RQ181849	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAHAR(NT) (PG) CKT-2	POWER GRID	D	"Modification in Mutual compensation scheme, Scheme modification for Grp relay operation on 3 Phase trip and AMP of Line bay equipment( s/d required with ckt-1)	11/Jul/2024	09:00	11/Jul/2024	14:00		PLANNED	Approved	11-Jul-24	09:00	11-Jul-24	14:00	
934	RQ182105	OCC_220	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-1	POWER GRID	D	Half Yearly maintenance work	11/Jul/2024	08:00	11/Jul/2024	18:00		PLANNED	Approved	11-Jul-24	08:00	11-Jul-24	18:00	
935	RQ181003	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1	POWER GRID	D	For attending S/D nature defects	10/Jul/2024	08:00	10/Jul/2024	18:00		PLANNED	Approved	10-Jul-24	08:00	10-Jul-24	18:00	
936	RQ181744	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH-JAULJIVI (PG) CKT-2	POWER GRID	D	AMP of line Bay Equipment at Pithoragarh end	09/Jul/2024	10:00	09/Jul/2024	17:30	AMP of line Bay Equipment at Pithoragarh en	PLANNED	Approved	09-Jul-24	10:00	09-Jul-24	17:30	



937	RQ180996	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1	POWER GRID	D	For attending S/D nature defects	09/Jul/2024	08:00	09/Jul/2024	18:00		PLANNED	Approved	09-Jul-24				May be clubbed with S.No. 924
938	RQ182114	OCC_220	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-NEHRIAN(HP) (PG) CKT-2	POWER GRID	D	AMP of Line equipments	08/Jul/2024	10:00	08/Jul/2024	18:00	Kindly approve	PLANNED	Approved	08-Jul-24	10:00	08-Jul-24	18:00	
939	RQ182113	OCC_220	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-NEHRIAN(HP) (PG) CKT-1	POWER GRID	D	AR non auto mode required for safety of manpower working in ckt-2	08/Jul/2024	10:00	08/Jul/2024	18:00	Kindly approve	PLANNED	Approved	08-Jul-24	10:00	08-Jul-24	18:00	
940	RQ180997	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2	POWER GRID	D	For attending S/D nature defects	08/Jul/2024	08:00	08/Jul/2024	18:00		PLANNED	Approved	08-Jul-24				May be clubbed with S.No. 922
941	RQ182012	OCC_220	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DASUYA(PS)-JALANDHAR(PG) (PG) CKT-1	POWER GRID	D	BREAKER DRIVE OVERHAULING WORK AT PSTCL DASUYA END & TLM AMP WORK.	05/Jul/2024	10:00	05/Jul/2024	18:00	kindly approve	PLANNED	Approved	05-Jul-24	10:00	05-Jul-24	18:00	
942	RQ182017	OCC_220	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DASUYA(PS)-JALANDHAR(PG) (PG) CKT-2	POWER GRID	C	NON-AUTO MODE DURING AMP OF JAL-DASUYA CKT-1 FOR TLM WORKS	05/Jul/2024	10:00	06/Jul/2024	18:00	kindly approve	PLANNED	Approved	05-Jul-24	10:00	06-Jul-24	18:00	May be given subject to real time grid conditions
943	RQ181995	OCC_220	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JESSORE(HP)-PONG(BB) (PG) CKT-1	POWER GRID	D	Replacment of Control & Relay Panel under Add Cap works	04/Jul/2024	10:00	05/Jul/2024	18:00	Under construction activity, kindly approve	PLANNED	Approved	04-Jul-24	10:00	05-Jul-24	18:00	
944	RQ181506	OCC_220	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAAR(NT) (PG) CKT-1	POWER GRID	C	bay equipment testing	04/Jul/2024	08:00	05/Jul/2024	18:00		PLANNED	Approved	04-Jul-24	08:00	05-Jul-24	18:00	May be given subject to real time grid conditions
945	RQ181411	OCC_220	rappc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1	POWER GRID	C	For implementation of Main-II Relay for 220KV Anta Line	03/Jul/2024	08:00	05/Jul/2024	20:00	Kindly provide S/D on continuous basis	PLANNED	Approved	03-Jul-24	08:00	05-Jul-24	20:00	May be allowed Subject to consent of NTPC & PG and real time Grid conditions.
946	RQ181743	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH-JAULJIVI (PG) CKT-1	POWER GRID	D	Anti-theft charging arrangement and charging of 220KV XLPE Underground Spare cable between Location No. 70 & 71	02/Jul/2024	09:00	02/Jul/2024	17:30	Anti-theft charging arrangement and charging of 220KV XLPE Underground Spare cable between Location No. 70 & 71	PLANNED	Approved	02-Jul-24	09:00	02-Jul-24	17:30	
947	RQ181996	OCC_220	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIRASIUL(NH)-PONG(BB) (PG) CKT-1	POWER GRID	D	Replacment of Control & Relay Panel under Add Cap works	01/Jul/2024	10:00	02/Jul/2024	18:00	Under construction activity, kindly approve	PLANNED	Approved	01-Jul-24	10:00	02-Jul-24	18:00	

948	RQ181033	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1	POWER GRID	C	NHAI DIVERSION WORK	01/Jul/2024	08:00	10/Jul/2024	18:00		PLANNED	Rejected						May be rejected and planned after 15th September,2024 due to high demand period of Northern region//Already approved in previous OCC meeting from 27th March to 05th April,2024 and 01st May, 2024 to 10th May, 2024 and 01st June, 2024 to 10th June, 2024
949	RQ181035	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2	POWER GRID	C	NHAI DIVERSION WORK	01/Jul/2024	08:00	10/Jul/2024	18:00		PLANNED	Rejected						May be rejected and planned after 15th September,2024 due to high demand period of Northern region//Already approved in previous OCC meeting from 27th March to 05th April,2024 and 01st May, 2024 to 10th May, 2024 and 01st June, 2024 to 10th June, 2024
950	RQ181034	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1	POWER GRID	C	NHAI DIVERSION WORK	01/Jul/2024	08:00	10/Jul/2024	18:00		PLANNED	Rejected						May be rejected and planned after 15th September,2024 due to high demand period of Northern region//Already approved in previous OCC meeting from 27th March to 05th April,2024 and 01st May, 2024 to 10th May, 2024 and 01st June, 2024 to 10th June, 2024
951	RQ180891	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) CKT-1	AHEJOL	D	for AMP works	25/Jul/2024	17:00	31/Jul/2024	23:00		PLANNED	Approved	25-Jul-24	19:00	31-Jul-24	23:00	May be given from 1900 Hrs	
952	RQ180892	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) CKT-2	AHEJOL	D	for AMP works	01/Jul/2024	17:00	07/Jul/2024	23:00		PLANNED	Approved	01-Jul-24	19:00	07-Jul-24	23:00	May be given from 1900 Hrs	
953	RQ180887	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJ3L PSS HB_FGRAH_PG (AHEJ3L) CKT-1	AHEJ3L	D	for AMP works	25/Jul/2024	17:00	31/Jul/2024	23:00		PLANNED	Approved	25-Jul-24	19:00	31-Jul-24	23:00	May be given from 1900 Hrs	
954	RQ182014	OCC_220	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-KARTARPUR(PS) (PSTCL) CKT-1	PSTCL	D	line equipment AMP work	25/Jul/2024	10:00	25/Jul/2024	18:00	kindly approve	PLANNED	Approved	25-Jul-24	10:00	25-Jul-24	18:00		

955	RQ181814	OCC_220	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PSTCL) CKT-3	PSTCL	D	For Bus Bar Relay testing of 220 kV Bus-2 after modification on 12.06.2024	12/Jul/2024	08:00	12/Jul/2024	18:00	kindly approve	PLANNED	Approved	12-Jul-24	08:00	12-Jul-24	18:00	
956	RQ181813	OCC_220	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PSTCL) CKT-1	PSTCL	D	For Bus Bar Relay testing of 220 kV Bus-1 after modification on 11.06.2024	11/Jul/2024	08:00	11/Jul/2024	18:00	kindly approve	PLANNED	Approved	11-Jul-24	08:00	11-Jul-24	18:00	
957	RQ181933	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-BAHRAICH(UP) (UP) CKT-1	UPPTCL	D	For Line Bay AMP Work by Sohawal	25/Jul/2024	09:00	25/Jul/2024	18:00		PLANNED	Approved	25-Jul-24	09:00	25-Jul-24	18:00	
958	RQ180920	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-MODIPURAM_2 (UP) (UP) CKT-1	UPPTCL	C	For Rectification of Partial Discharge Defect in 220 kV Bus 1 Earth Switch Compartment	09/Jul/2024	08:00	12/Jul/2024	18:00	Shutdown Required along with 220 kV Main Bus 1	PLANNED	Rejected					May be applied on D-5 basis and subject to UP consent and real time grid condition
959	RQ180922	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-BAGHPAT(UP) (UP) CKT-2	UPPTCL	C	For Rectification of Partial Discharge Defect in 220 kV Bus 1 Earth Switch Compartment	09/Jul/2024	08:00	12/Jul/2024	18:00	Shutdown Required along with 220 kV Main Bus 1	PLANNED	Rejected					May be applied on D-5 basis and subject to UP consent and real time grid condition
960	RQ180921	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-BAGHPAT(UP) (UP) CKT-1	UPPTCL	C	For Rectification of Partial Discharge Defect in 220 kV Bus 1 Earth Switch Compartment	09/Jul/2024	08:00	12/Jul/2024	18:00	Shutdown Required along with 220 kV Main Bus 1	PLANNED	Rejected					May be applied on D-5 basis and subject to UP consent and real time grid condition
961	RQ181878	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-BARABANKI(UP) (UP) CKT-2	UPPTCL	D	AMP of Line Bay Equipment	08/Jul/2024	09:00	08/Jul/2024	18:00		PLANNED	Approved	08-Jul-24	09:00	08-Jul-24	18:00	
962	RQ181875	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-BARABANKI(UP) (UP) CKT-1	UPPTCL	D	Line Bay AMP Work	07/Jul/2024	09:00	07/Jul/2024	18:00		PLANNED	Approved	07-Jul-24	09:00	07-Jul-24	18:00	
963	RQ182074	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHINHAT(UP)-LUCKNOW_1(PG) (UP) CKT-1	UPPTCL	D	AMP Work	06/Jul/2024	10:00	06/Jul/2024	18:00		PLANNED	Approved	06-Jul-24	10:00	06-Jul-24	18:00	
964	RQ181752	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AZIZPUR (UP)-SHAHJAHANPUR(PG) (UP) CKT-2	UPPTCL	D	Line Bay AMP at Shahjahanpur	01/Jul/2024	09:00	01/Jul/2024	18:00	Line Bay AMP at Shahjahanpur	PLANNED	Approved	01-Jul-24	09:00	01-Jul-24	18:00	
965	RQ181886	OCC_220	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-BISHNAH(JK) (PDD JK) CKT-1	POWER GRID,PD D JK	D	For AMP of Line Equipments	24/Jul/2024	09:00	24/Jul/2024	17:00	kindly approve	PLANNED	Approved	24-Jul-24	09:00	24-Jul-24	17:00	
966	RQ181883	OCC_220	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-SAMBA (JK) (PDD JK) CKT-2	POWER GRID,PD D JK	D	For AMP of Line Equipments	19/Jul/2024	09:00	19/Jul/2024	18:00	kindly approve	PLANNED	Approved	19-Jul-24	09:00	19-Jul-24	18:00	
967	RQ181882	OCC_220	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-SAMBA (JK) (PDD JK) CKT-1	POWER GRID,PD D JK	D	For AMP of Line Equipments	17/Jul/2024	09:00	17/Jul/2024	18:00	kindly approve	PLANNED	Approved	17-Jul-24	09:00	17-Jul-24	18:00	

968	RQ181061	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KAUL (HV)-KURUKSHETRA(P G) (HVPNL) CKT-2	HVPNL	D	FOR AMP WORKS AND RELAY TESTING	19/Jul/2024	08:00	19/Jul/2024	18:00		PLANNED	Approved	19-Jul-24	08:00	19-Jul-24	18:00	
969	RQ181059	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASTARA (HV)-KURUKSHETRA(P G) (HVPNL) CKT-1	HVPNL	D	FOR AMP WORKS AND RELAY TESTING	17/Jul/2024	08:00	17/Jul/2024	18:00		PLANNED	Approved	17-Jul-24	08:00	17-Jul-24	18:00	
970	RQ181057	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KURUKSHETRA(P G)-SALEMPUR(HV) (HVPNL) CKT-2	HVPNL	D	FOR AMP WORKS AND RELAY TESTING	15/Jul/2024	08:00	15/Jul/2024	18:00		PLANNED	Approved	15-Jul-24	08:00	15-Jul-24	18:00	
971	RQ181060	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KAUL (HV)-KURUKSHETRA(P G) (HVPNL) CKT-1	HVPNL	D	FOR AMP WORKS AND RELAY TESTING	10/Jul/2024	08:00	10/Jul/2024	18:00		PLANNED	Approved	10-Jul-24	08:00	10-Jul-24	18:00	
972	RQ181058	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KURUKSHETRA(P G)-PEHOWA(HV) (HVPNL) CKT-1	HVPNL	D	FOR AMP WORKS AND RELAY TESTING	08/Jul/2024	08:00	08/Jul/2024	18:00		PLANNED	Approved	08-Jul-24	08:00	08-Jul-24	18:00	
973	RQ181056	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KURUKSHETRA(P G)-SALEMPUR(HV) (HVPNL) CKT-1	HVPNL	D	FOR AMP WORKS AND RELAY TESTING	04/Jul/2024	08:00	04/Jul/2024	18:00		PLANNED	Approved	04-Jul-24	08:00	04-Jul-24	18:00	
974	RQ180964	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-MAU(HV) (HVPNL) CKT-1	HVPNL	C	FOR NCRTC DIVERSION WORK	01/Jul/2024	08:00	10/Jul/2024	18:00	OWNER - HVPNL, Both lines should be shutdown simultaneously	PLANNED	Rejected					May be rejected as Haryana denied consent
975	RQ180965	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-HSIIDC BAWAL(HV) (HVPNL) CKT-1	HVPNL	C	FOR NCRTC DIVERSION WORK	01/Jul/2024	08:00	10/Jul/2024	18:00	OWNER - HVPNL, Both lines should be shutdown simultaneously	PLANNED	Rejected					May be rejected as Haryana denied consent
976	RQ180886	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SUNBRIGHT SL_FGARH_PG (RSBPL)-FATEHGARH_II(P G) (RENEW SUN BRIGHT (RSBPL)) CKT-1	RENEW SUN BRIGHT (RSBPL)	D	for AMP works	18/Jul/2024	17:00	24/Jul/2024	23:00		PLANNED	Approved	18-Jul-24	19:00	24-Jul-24	23:00	May be given from 1900 Hrs
977	RQ180890	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(P G)-RENEW SUNWAVE SL_FGRAH_PG (RSWPL) (RENEW SUN WAVE (RSWPL)) CKT-1	RENEW SUN WAVE (RSWPL)	D	for AMP works	18/Jul/2024	17:00	24/Jul/2024	23:00		PLANNED	Approved	18-Jul-24	19:00	24-Jul-24	23:00	May be given from 1900 Hrs

978	RQ182064	OCC_220	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	SD required for Aviation Globules re-installation work.	16/Jul/2024	07:00	30/Jul/2024	18:00	kindly approve	PLANNED	Approved	16-Jul-24	07:00	30-Jul-24	18:00	Subject to HP/AD hydro consent and no Generation evacuation issue.	
979	RQ182065	OCC_220	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	SD required for Aviation Globules re-installation work.	16/Jul/2024	07:00	30/Jul/2024	18:00	kindly approve	PLANNED	Approved	16-Jul-24	07:00	30-Jul-24	18:00	Subject to HP consent and no Generation evacuation issue.	
980	RQ182060	OCC_220	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	SD required for Aviation Globules re-installation work.	01/Jul/2024	07:00	15/Jul/2024	18:00	kindly approve.	PLANNED	Approved	01-Jul-24	07:00	15-Jul-24	18:00	Subject to HP/AD hydro consent and no Generation evacuation issue.	
981	RQ182061	OCC_220	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	SD required for Aviation Globules re-installation work.	01/Jul/2024	07:00	15/Jul/2024	18:00	kindly approve.	PLANNED	Approved	01-Jul-24	07:00	15-Jul-24	18:00	Subject to HP consent and no Generation evacuation issue.	
982	RQ180956	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-SAYLA(RS) (RS) CKT-1	RRVPNL	D	"For 220kV side IPS tube erection work from 220kV Bus-1 ( 89A isolator) to Circuit breaker (212 52) -under SS-95 package - 220kV Bus 1 & 220kV Bus 2 shutdown together ( Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II , 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sayala Line-I, 220kV Bhinmal - Bhinmal Line-II AND 400/220kV ICT-I, 400/220kV ICT-II)"	15/Jul/2024	09:00	15/Jul/2024	20:00		PLANNED	Rejected						Subject to consent of Rajasthan and real time Grid conditions/ Also Prior consent of Rajasthan in D-3 time interval required/Details of load shedding/management by Rajasthan/Already approved in previous OCC meeting on 14th June 2024

983	RQ180959	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-SANCHORE(RS) (RS) CKT-1	RRVPNL	D	"For 220kV side IPS tube erection work from 220kV Bus-1 ( 89A isolator) to Circuit breaker (212 52) -under SS-95 package - 220kV Bus 1 & 220kV Bus 2 shutdown together ( Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II , 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sayala Line-I, 220kV Bhinmal - Bhinmal Line-II AND 400/220kV ICT-I, 400/220kV ICT-II)"	15/Jul/2024	09:00	15/Jul/2024	20:00		PLANNED	Rejected					Subject to consent of Rajasthan and real time Grid conditions/ Also Prior consent of Rajasthan in D-3 time interval required/Details of load shedding/management by Rajasthan/Already approved in previous OCC meeting on 14th June 2024
984	RQ180961	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-BHINMAL(RS) (RS) CKT-2	RRVPNL	D	"For 220kV side IPS tube erection work from 220kV Bus-1 ( 89A isolator) to Circuit breaker (212 52) -under SS-95 package - 220kV Bus 1 & 220kV Bus 2 shutdown together ( Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II , 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sayala Line-I, 220kV Bhinmal - Bhinmal Line-II AND 400/220kV ICT-I, 400/220kV ICT-II)"	15/Jul/2024	09:00	15/Jul/2024	20:00		PLANNED	Rejected					Subject to consent of Rajasthan and real time Grid conditions/ Also Prior consent of Rajasthan in D-3 time interval required/Details of load shedding/management by Rajasthan/Already approved in previous OCC meeting on 14th June 2024

985	RQ180957	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)- SAYLA(RS) (RS) CKT-2	RRVPNL	D	"For 220kV side IPS tube erection work from220kV Bus-1 ( 89A isolator) to Circuit breaker (212 52) -under SS-95 package - 220kV Bus 1 & 220kV Bus 2 shutdown together ( Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II , 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sayala Line- I, 220kV Bhinmal - Bhinmal Line-II AND 400/220kV ICT-I, 400/220kV ICT-II)"	15/Jul/2024	09:00	15/Jul/2024	20:00		PLANNED	Rejected					Subject to consent of Rajasthan and real time Grid conditions/ Also Prior consent of Rajasthan in D-3 time interval required/Details of load shedding/management by Rajasthan/Already approved in previous OCC meeting on 14th June 2024
986	RQ180958	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)- SIROHI(RS) (RS) CKT-1	RRVPNL	D	"For 220kV side IPS tube erection work from220kV Bus-1 ( 89A isolator) to Circuit breaker (212 52) -under SS-95 package - 220kV Bus 1 & 220kV Bus 2 shutdown together ( Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II , 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sayala Line- I, 220kV Bhinmal - Bhinmal Line-II AND 400/220kV ICT-I, 400/220kV ICT-II)"	15/Jul/2024	09:00	15/Jul/2024	20:00		PLANNED	Rejected					Subject to consent of Rajasthan and real time Grid conditions/ Also Prior consent of Rajasthan in D-3 time interval required/Details of load shedding/management by Rajasthan/Already approved in previous OCC meeting on 14th June 2024

987	RQ180960	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-BHINMAL(RS) (RS) CKT-1	RRVPNL	D	"For 220kV side IPS tube erection work from 220kV Bus-1 ( 89A isolator) to Circuit breaker (212 52) -under SS-95 package - 220kV Bus 1 & 220kV Bus 2 shutdown together ( Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II , 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sayala Line-I, 220kV Bhinmal - Bhinmal Line-II AND 400/220kV ICT-I, 400/220kV ICT-II)"	15/Jul/2024	09:00	15/Jul/2024	20:00		PLANNED	Rejected						Subject to consent of Rajasthan and real time Grid conditions/ Also Prior consent of Rajasthan in D-3 time interval required/Details of load shedding/management by Rajasthan/Already approved in previous OCC meeting on 14th June 2024
988	RQ181026	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AMBERI(RS)-KANKROLI(PG) (RS) CKT-1	RRVPNL	D	For AMP of line bay Equipments at Kankroli SS	05/Jul/2024	08:00	05/Jul/2024	18:00		PLANNED	Approved	05-Jul-24	08:00	05-Jul-24	18:00		
989	RQ181852	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-KIDWAI NAGAR KANPUR (UP) (PG) CKT-1	POWER GRID,UP PTCL	D	AMP of line bay equipment at Kanpur	13/Jul/2024	09:00	13/Jul/2024	17:00		PLANNED	Approved	13-Jul-24	09:00	13-Jul-24	17:00		
990	RQ182112	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SIKANDRA(UP)-SAIFAI (UP) (PG) CKT-1	POWER GRID,UP PTCL	D	Line bay maintenance at sikandara (UP)end	11/Jul/2024	09:00	11/Jul/2024	18:00		PLANNED	Approved	11-Jul-24	09:00	11-Jul-24	18:00		
991	RQ182090	OCC_220	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	BBMB	D	For Tree trimming & bay maintenance work	12/Jul/2024	08:00	12/Jul/2024	18:00		PLANNED	Approved	12-Jul-24	08:00	12-Jul-24	18:00		
992	RQ182089	OCC_220	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	BBMB	D	For Tree trimming & bay maintenance work	10/Jul/2024	08:00	10/Jul/2024	18:00		PLANNED	Rejected	07-Jun-24	09:00	07-Jun-24	13:00	Line already out. Work to be clubbed with it	
993	RQ181907	OCC_220	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DELHI RR(BB)-NARELA(DV) (BBMB) CKT-2	BBMB	D	For pre-monsoon mtc.	10/Jul/2024	08:00	10/Jul/2024	18:00		PLANNED	Approved	10-Jul-24	08:00	10-Jul-24	18:00		
994	RQ181906	OCC_220	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DELHI RR(BB)-NARELA(DV) (BBMB) CKT-1	BBMB	D	For pre-monsoon mtc.	09/Jul/2024	08:00	09/Jul/2024	18:00		PLANNED	Approved	09-Jul-24	08:00	09-Jul-24	18:00		
995	RQ181901	OCC_220	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR-SANGRUR (BB) CKT-2	BBMB	D	Half Yearly Mtc. of S/Stn. Equipment and line	03/Jul/2024	08:00	03/Jul/2024	18:00		PLANNED	Approved	03-Jul-24	08:00	03-Jul-24	18:00		



996	RQ181897	OCC_220	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(BB)-JAMSHER(PS) (BB) CKT-2	BBMB	D	Half Yearly Mtc. of S/Stn. Equipment and line	02/Jul/2024	08:00	02/Jul/2024	18:00		PLANNED	Approved	02-Jul-24	08:00	02-Jul-24	18:00	
997	RQ181898	OCC_220	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-2	BBMB	D	Half Yearly Mtc. of S/Stn. Equipment	01/Jul/2024	08:00	01/Jul/2024	18:00		PLANNED	Approved	01-Jul-24	08:00	01-Jul-24	18:00	
998	RQ180880	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-DEVIKOT SL_FTGH2 (NTPC_DEVIKOT) (NTPC_DEVIKOT) CKT-1	NTPC_D EVIKOT	D	for AMP works	08/Jul/2024	17:00	17/Jul/2024	23:00		PLANNED	Approved	08-Jul-24	19:00	17-Jul-24	23:00	May be given from 1900 Hrs
999	RQ180889	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-RENEW_JHARKH AND 3 SL_FGARH_PG (RSEJ3PL) (RSEJ3PL) CKT-1	RSEJ3PL	D	for AMP works	08/Jul/2024	17:00	17/Jul/2024	23:00		PLANNED	Approved	08-Jul-24	19:00	17-Jul-24	23:00	May be given from 1900 Hrs
1000	RQ180893	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-EDEN SL_FGRAH_PG (ERCPL) (EDEN (ERCPL)) CKT-1	EDEN (ERCPL)	D	for AMP works	08/Jul/2024	17:00	15/Jul/2024	23:00		PLANNED	Approved	08-Jul-24	19:00	15-Jul-24	23:00	May be given from 1900 Hrs
1001	RQ180882	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-ASEJOL_HB FTGH2 (ASEJOL) (ASEJOL) CKT-2	ASEJOL	D	AMP Works	08/Jul/2024	17:00	17/Jul/2024	23:00		PLANNED	Approved	08-Jul-24	19:00	17-Jul-24	23:00	May be given from 1900 Hrs
1002	RQ180881	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-ASEJOL_HB FTGH2 (ASEJOL) (ASEJOL) CKT-1	ASEJOL	D	for AMP works	01/Jul/2024	17:00	07/Jul/2024	23:00		PLANNED	Approved	01-Jul-24	19:00	07-Jul-24	23:00	May be given from 1900 Hrs
1003	RQ181668	OCC_220	slchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR(BB)-KANGOO(HP) (HP) CKT-1	HPPTCL	D	Construction work in Adjoining bay	03/Jul/2024	09:30	03/Jul/2024	17:00		PLANNED	Rejected					CONSENT denied by BBMB , on account of high inflows expected amidst peak hydro season at Dehar Power House
1004	RQ181004	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHRADUN(PG)-JHAJRA(UK) (PTCUL) CKT-1	PTCUL	D	For maintenance of 210-89C isolator	02/Jul/2024	08:00	02/Jul/2024	18:00		PLANNED	Approved	25-Jun-24	09:00	25-Jun-24	17:00	Subjected to ERPC Approval
1005	RQ180879	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-ASER2PL_SL_FTH G2_PG (ADANI SOLAR ENRGY RJ TWO PRIVATE LIMITED) CKT-1	ADANI SOLAR ENERGY RJ TWO PRIVATE LIMITED	D	for AMP works	01/Jul/2024	17:00	07/Jul/2024	23:00		PLANNED	Approved	24-Jun-24	09:00	24-Jun-24	17:00	Subjected to ERPC Approval

1006	RQ180888	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJ2L PSS HB_FGRAH_PG (AHEJ2L) (AHEJ2L) CKT-1	AHEJ2L	D	for AMP works	01/Jul/2024	17:00	07/Jul/2024	23:00		PLANNED	Approved	01-Jul-24	19:00	07-Jul-24	23:00	May be given from 1900 Hrs
1007	RQ180883	OCC_220	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SOLARURJA SL_FGARH_PG (RSUPL)-FATEHGARH_II(PG) (RENEW SOLAR URJA (RSUPL)) CKT-1	RENEW SOLAR URJA (RSUPL)	D	for AMP works	01/Jul/2024	17:00	07/Jul/2024	23:00		PLANNED	Approved	01-Jul-24	19:00	07-Jul-24	23:00	May be given from 1900 Hrs
1008	RQ181265	OCC_220	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 4		D	Bay Extension, LBB Testing	30/Jul/2024	15:00	30/Jul/2024	23:00		PLANNED	Approved	30-Jul-24	19:00	30-Jul-24	23:00	May be given from 1900 Hrs
1009	RQ181264	OCC_220	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 3		D	Bay Extension, LBB Testing	29/Jul/2024	15:00	29/Jul/2024	23:00		PLANNED	Approved	29-Jul-24	19:00	29-Jul-24	23:00	May be given from 1900 Hrs
1010	RQ181263	OCC_220	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 2		D	Bay Extension, LBB Testing	28/Jul/2024	15:00	28/Jul/2024	23:00		PLANNED	Approved	28-Jul-24	19:00	28-Jul-24	23:00	May be given from 1900 Hrs
1011	RQ181262	OCC_220	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 1		D	Bay Extension, LBB Testing	27/Jul/2024	15:00	27/Jul/2024	23:00		PLANNED	Approved	27-Jul-24	19:00	27-Jul-24	23:00	May be given from 1900 Hrs
1012	RQ181283	OCC_220	cpcc1_sd	BUS	220 KV BIKANER(PG) - BUS 2		D	FOR BAY EXTENSION WORK AT BIKANER SS	22/Jul/2024	15:00	24/Jul/2024	23:00		PLANNED	Approved	22-Jul-24	19:00	24-Jul-24	23:00	May be given from 1900 Hrs
1013	RQ181288	OCC_220	cpcc1_sd	BUS	220KV BUS 2 AT JAIPUR SOUTH(PG)		D	Rectification of CoE Audit point	21/Jul/2024	09:00	21/Jul/2024	18:00		PLANNED	Approved	21-Jul-24	09:00	21-Jul-24	18:00	
1014	RQ181287	OCC_220	cpcc1_sd	BUS	220KV BUS 1 AT JAIPUR SOUTH(PG)		D	Rectification of CoE Audit point	20/Jul/2024	09:00	20/Jul/2024	18:00		PLANNED	Approved	20-Jul-24	09:00	20-Jul-24	18:00	
1015	RQ181282	OCC_220	cpcc1_sd	BUS	220 KV BIKANER(PG) - BUS 1		D	FOR BAY EXTENSION WORK AT BIKANER SS	18/Jul/2024	15:00	20/Jul/2024	23:00		PLANNED	Approved	18-Jul-24	19:00	20-Jul-24	23:00	May be given from 1900 Hrs
1016	RQ181237	OCC_220	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 6		D	for AMP works	18/Jul/2024	14:00	28/Jul/2024	23:00		PLANNED	Approved	18-Jul-24	19:00	28-Jul-24	23:00	May be given from 1900 Hrs

1017	RQ181269	OCC_220	cpcc1_sd	BUS	220KV BUS 1 AT BHINMAL(PG)		D	For 220kV side IPS tube erection work from 220kV Bus-1 ( 89A isolator) to Circuit breaker (212 52) -under SS-95 package - 220kV Bus 1 & 220kV Bus 2 shutdown together ( Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II, 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sayala Line-I, 220kV Bhinmal - Bhinmal Line-II AND 400/220kV ICT-I, 400/220kV ICT-II)	15/Jul/2024	08:00	15/Jul/2024	20:00	For 220kV side IPS tube erection work from 220kV Bus-1 ( 89A isolator) to Circuit breaker (212 52) - under SS-95 package - 220kV Bus 1 & 220kV Bus 2 shutdown together ( Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II, 220kV Bhinmal - Bhinmal Line-II AND 400/220kV ICT-I, 400/220kV ICT-II)	PLANNED	Rejected						Subject to consent of Rajasthan and real time Grid conditions/ Also Prior consent of Rajasthan in D-3 time interval required/Details of load shedding/management by Rajasthan/Already approved in previous OCC meeting on 14th June 2024
1018	RQ181270	OCC_220	cpcc1_sd	BUS	220KV BUS 2 AT BHINMAL(PG)		D	For 220kV side IPS tube erection work from 220kV Bus-1 ( 89A isolator) to Circuit breaker (212 52) -under SS-95 package - 220kV Bus 1 & 220kV Bus 2 shutdown together ( Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II, 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sayala Line-I, 220kV Bhinmal - Bhinmal Line-II AND 400/220kV ICT-I, 400/220kV ICT-II)	15/Jul/2024	08:00	15/Jul/2024	20:00	For 220kV side IPS tube erection work from 220kV Bus-1 ( 89A isolator) to Circuit breaker (212 52) - under SS-95 package - 220kV Bus 1 & 220kV Bus 2 shutdown together ( Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II, 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sayala Line-I, 220kV Bhinmal - Bhinmal Line-II AND 400/220kV ICT-I, 400/220kV ICT-II)	PLANNED	Rejected						Subject to consent of Rajasthan and real time Grid conditions/ Also Prior consent of Rajasthan in D-3 time interval required/Details of load shedding/management by Rajasthan/Already approved in previous OCC meeting on 14th June 2024
1019	RQ181321	OCC_220	cpcc1_sd	BUS	220KV BUS 2 AT SONIPAT(PG)		D	For Construction activities of SS-104 package (Bay extension work)	13/Jul/2024	09:00	13/Jul/2024	18:00		PLANNED	Approved	13-Jul-24	09:00	13-Jul-24	18:00		

1020	RQ181320	OCC_220	cpcc1_sd	BUS	220KV BUS 2 AT SONIPAT(PG)		D	For Construction activities of SS-104 package (Bay extension work)	12/Jul/2024	09:00	12/Jul/2024	18:00		PLANNED	Approved	12-Jul-24	09:00	12-Jul-24	18:00	
1021	RQ181273	OCC_220	cpcc1_sd	BUS	220KV BUS 3 AT BHINMAL(PG)		D	For 220kV side Teansfer Bus side 89C isolator jumper work -under SS-95 package	12/Jul/2024	08:00	12/Jul/2024	18:00	For 220kV side Teansfer Bus side 89C isolator jumper work - under SS-95 package	PLANNED	Approved	12-Jul-24	08:00	12-Jul-24	18:00	May be allowed subject to no other outage.
1022	RQ181319	OCC_220	cpcc1_sd	BUS	220KV BUS 2 AT SONIPAT(PG)		D	For Construction activities of SS-104 package (Bay extension work)	11/Jul/2024	09:00	11/Jul/2024	18:00		PLANNED	Approved	11-Jul-24	09:00	11-Jul-24	18:00	
1023	RQ181272	OCC_220	cpcc1_sd	BUS	220KV BUS 2 AT BHINMAL(PG)		D	For 220kV side Main Bus-2 side 89B isolator jumper work -under SS-95 package	11/Jul/2024	08:00	11/Jul/2024	18:00	For 220kV side Main Bus-2 side 89B isolator jumper work - under SS-95 package	PLANNED	Approved	11-Jul-24	08:00	11-Jul-24	18:00	May be allowed subject to no other outage.
1024	RQ181318	OCC_220	cpcc1_sd	BUS	220KV BUS 1 AT SONIPAT(PG)		D	For Construction activities of SS-104 package (Bay extension work)	10/Jul/2024	09:00	10/Jul/2024	18:00		PLANNED	Approved	10-Jul-24	09:00	10-Jul-24	18:00	
1025	RQ181271	OCC_220	cpcc1_sd	BUS	220KV BUS 1 AT BHINMAL(PG)		D	For 220kV side Main Bus-1 side 89A isolator jumper work under SS-95 package	10/Jul/2024	08:00	10/Jul/2024	18:00	For 220kV side Main Bus-1 side 89A isolator jumper work - under SS-95 package	PLANNED	Approved	10-Jul-24	08:00	10-Jul-24	18:00	May be allowed subject to no other outage.
1026	RQ181251	OCC_220	cpcc1_sd	BUS	220KV BUS 1 AT BAGHPAT(PG)		C	For Rectification of Partial Discharge Defect in 220 kV Bus 1 Earth Switch Compartment	09/Jul/2024	09:30	12/Jul/2024	20:00	Alongwith 03 nos. Lines of UPPTCL as requested in shutdown.	PLANNED	Rejected					May be applied on D-5 basis and subject to UP consent and real time grid condition
1027	RQ181317	OCC_220	cpcc1_sd	BUS	220KV BUS 1 AT SONIPAT(PG)		D	For Construction activities of SS-104 package (Bay extension work)	09/Jul/2024	09:00	09/Jul/2024	18:00		PLANNED	Approved	09-Jul-24	09:00	09-Jul-24	18:00	
1028	RQ181316	OCC_220	cpcc1_sd	BUS	220KV BUS 1 AT SONIPAT(PG)		D	For Construction activities of SS-104 package (Bay extension work)	08/Jul/2024	09:00	08/Jul/2024	18:00		PLANNED	Approved	08-Jul-24	09:00	08-Jul-24	18:00	
1029	RQ181233	OCC_220	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 6		D	for AMP works	07/Jul/2024	14:00	17/Jul/2024	23:00		PLANNED	Approved	07-Jul-24	19:00	17-Jul-24	23:00	May be given from 1900 Hrs
1030	RQ181232	OCC_220	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 5		D	for AMP works	07/Jul/2024	14:00	17/Jul/2024	23:00		PLANNED	Approved	07-Jul-24	19:00	17-Jul-24	23:00	May be given from 1900 Hrs
1031	RQ181234	OCC_220	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 7		D	for AMP works	07/Jul/2024	14:00	17/Jul/2024	23:00		PLANNED	Approved	07-Jul-24	19:00	17-Jul-24	23:00	May be given from 1900 Hrs

1032	RQ181275	OCC_220	cpcc1_sd	BUS	220KV BUS 2 AT BHINMAL(PG)		D	For BUS BAR TESTING - under Project SS-95 package	07/Jul/2024	09:00	14/Jul/2024	18:00	For BUS BAR TESTING - under Project SS-95 package	PLANNED	Approved	07-Jul-24	09:00	14-Jul-24	18:00	May be allowed subject to no other outage.
1033	RQ181276	OCC_220	cpcc1_sd	BUS	220KV BUS 2 AT BHINMAL(PG)		D	For BUS BAR TESTING - under Project SS-95 package	07/Jul/2024	09:00	14/Jul/2024	18:00	For BUS BAR TESTING - under Project SS-95 package	PLANNED	Rejected					May be clubbed with S.No. 1032/Duplicate entry
1034	RQ181268	OCC_220	cpcc1_sd	BUS	220KV BUS 3 AT BHINMAL(PG)		D	For 220kV side Transfer Bus 89C tandom isolator erection work -under SS-95 package	07/Jul/2024	08:00	07/Jul/2024	16:00	For 220kV side Transfer Bus 89C tandom isolator erection work - under SS-95 package	PLANNED	Approved	07-Jul-24	08:00	07-Jul-24	16:00	May be allowed subject to no other outage.
1035	RQ181267	OCC_220	cpcc1_sd	BUS	220KV BUS 2 AT BHINMAL(PG)		D	For 220kV side Main Bus-2 side 89B tandom isolator erection work -under SS-95 package	03/Jul/2024	08:00	03/Jul/2024	16:00	For 220kV side Main Bus-2 side 89B tandom isolator erection work - under SS-95 package	PLANNED	Approved	03-Jul-24	08:00	03-Jul-24	16:00	May be allowed subject to no other outage.
1036	RQ181231	OCC_220	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 4		D	for AMP works	02/Jul/2024	14:00	07/Jul/2024	23:00		PLANNED	Approved	02-Jul-24	19:00	07-Jul-24	23:00	May be given from 1900 Hrs
1037	RQ181230	OCC_220	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 3		D	for AMP works	02/Jul/2024	14:00	07/Jul/2024	23:00		PLANNED	Approved	02-Jul-24	19:00	07-Jul-24	23:00	May be given from 1900 Hrs
1038	RQ181236	OCC_220	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 5		D	for AMP works	02/Jul/2024	14:00	13/Jul/2024	23:00		PLANNED	Approved	02-Jul-24	19:00	13-Jul-24	23:00	May be given from 1900 Hrs
1039	RQ181228	OCC_220	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 1		D	for AMP works	01/Jul/2024	14:00	06/Jul/2024	23:00		PLANNED	Approved	01-Jul-24	19:00	06-Jul-24	23:00	May be given from 1900 Hrs
1040	RQ181235	OCC_220	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 8		D	for AMP works	01/Jul/2024	14:00	06/Jul/2024	23:00		PLANNED	Approved	01-Jul-24	19:00	06-Jul-24	23:00	May be given from 1900 Hrs
1041	RQ181229	OCC_220	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 2		D	for AMP works	01/Jul/2024	14:00	06/Jul/2024	23:00		PLANNED	Approved	01-Jul-24	19:00	06-Jul-24	23:00	May be given from 1900 Hrs
1042	RQ181266	OCC_220	cpcc1_sd	BUS	220KV BUS 1 AT BHINMAL(PG)		C	For ICT jack bus Stringing work- Jack bus jumper work, 220kV side Main Bus-1 side 89A isolator erection work-under SS-95 package	01/Jul/2024	08:00	01/Jul/2024	18:00	For ICT jack bus Stringing work- Jack bus jumper work, 220kV side Main Bus-1 side 89A isolator erection work-under SS-95 package	PLANNED	Approved	01-Jul-24	08:00	01-Jul-24	18:00	May be allowed subject to no other outage.
1043	RQ182015	OCC_220	cpcc2_sd	BUS	220KV BUS 1 AT JALANDHAR(BB)	BBMB	D	For AMP Work	25/Jul/2024	10:00	25/Jul/2024	18:00	kindly approve	PLANNED	Rejected					Consent denied by BBMB as shutdown seems to be punched by mistake

1044	RQ181576	OCC_220	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWER GRID	D	"Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021""	25/Jul/2024	09:00	25/Jul/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Approved	25-Jul-24	09:00	25-Jul-24	18:00	
1045	RQ181581	OCC_220	cpcc2_sd	BUS	220KV BUS 2 AT KISHENPUR(PG)	POWER GRID	D	For Jumper/Dropper Tightning and Strengthening work.	22/Jul/2024	09:30	22/Jul/2024	18:00	kindly approve.	PLANNED	Approved	22-Jul-24	09:30	22-Jul-24	18:00	
1046	RQ181980	OCC_220	cpcc3_sd	BUS	220KV BUS 1 AT AGRA(PG)	POWER GRID	D	For AMP Work	22/Jul/2024	09:00	22/Jul/2024	17:00		PLANNED	Approved	22-Jul-24	09:00	22-Jul-24	17:00	
1047	RQ181580	OCC_220	cpcc2_sd	BUS	220KV BUS 1 AT KISHENPUR(PG)	POWER GRID	D	For Jumper/Dropper Tightning and Strengthening work.	19/Jul/2024	09:30	19/Jul/2024	18:00	kindly approve.	PLANNED	Approved	19-Jul-24	09:30	19-Jul-24	18:00	
1048	RQ181574	OCC_220	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWER GRID	C	"Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021""	19/Jul/2024	09:00	22/Jul/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Approved					
1049	RQ181452	OCC_220	cpcc2_sd	BUS	220KV BUS 2 AT AMRITSAR(PG)	POWER GRID	D	For Construction Works and Stability of Upcoming 220kV LINE Bay (213).	18/Jul/2024	10:00	21/Jul/2024	18:00	"SD required for construction activity. Kindly approve"	PLANNED	Approved	01-Jul-24	10:00	03-Jul-24	18:00	May be allowed subject to no other outage and real time Grid conditions.
1050	RQ182035	OCC_220	cpcc3_sd	BUS	220KV BUS 2 AT AGRA(PG)	POWER GRID	D	For AMP Work	18/Jul/2024	09:00	18/Jul/2024	17:00		PLANNED	Approved	18-Jul-24	09:00	18-Jul-24	17:00	
1051	RQ181454	OCC_220	cpcc2_sd	BUS	220KV BUS 2 AT NEWWANPOH(PG)	POWER GRID	D	AMP Work	18/Jul/2024	09:00	18/Jul/2024	18:00	Kindly approve	PLANNED	Approved	18-Jul-24	09:00	18-Jul-24	18:00	
1052	RQ181575	OCC_220	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWER GRID	D	"Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021""	18/Jul/2024	09:00	18/Jul/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Approved	18-Jul-24	09:00	18-Jul-24	18:00	
1053	RQ181562	OCC_220	cpcc2_sd	BUS	220KV BUS 1 AT KAITHAL(PG)	POWER GRID	D	Shutdown required for installation of BPI to provide additional support for Bus	15/Jul/2024	09:00	20/Jul/2024	18:00	kindly approve	PLANNED	Approved	15-Jul-24	09:00	20-Jul-24	18:00	
1054	RQ181451	OCC_220	cpcc2_sd	BUS	220KV BUS 1 AT AMRITSAR(PG)	POWER GRID	D	For Construction Works and Stability of Upcoming 220kV LINE Bay (213).	13/Jul/2024	10:00	16/Jul/2024	18:00	"SD required for construction activity. Kindly approve"	PLANNED	Approved	13-Jul-24	10:00	16-Jul-24	18:00	
1055	RQ181787	OCC_220	cpcc2_sd	BUS	220KV BUS 2 AT MOGA(PG)	POWER GRID	D	Bus Bar relay retrofiting work	12/Jul/2024	08:00	12/Jul/2024	18:00	kindly approve	PLANNED	Approved	12-Jul-24	08:00	12-Jul-24	18:00	
1056	RQ181465	OCC_220	cpcc1_sd	BUS	220KV BUS 2 AT KOTPUTLI(PG)	POWER GRID	D	For Construction Activities of SS-104 Package (Bus Bar Relay Stability Test)	12/Jul/2024	08:00	12/Jul/2024	20:00		PLANNED	Approved	12-Jul-24	08:00	12-Jul-24	20:00	
1057	RQ181453	OCC_220	cpcc2_sd	BUS	220KV BUS 1 AT NEWWANPOH(PG)	POWER GRID	D	AMP Work	11/Jul/2024	09:00	11/Jul/2024	18:00	Kindly approve	PLANNED	Approved	11-Jul-24	09:00	11-Jul-24	18:00	

1058	RQ181786	OCC_220	cpcc2_sd	BUS	220KV BUS 1 AT MOGA(PG)	POWER GRID	D	Bus Bar relay retrofitting work	11/Jul/2024	08:00	11/Jul/2024	18:00	kindly approve	PLANNED	Approved	11-Jul-24	08:00	11-Jul-24	18:00	
1059	RQ181464	OCC_220	cpcc1_sd	BUS	220KV BUS 1 AT KOTPUTLI(PG)	POWER GRID	D	For Construction Activities of SS-104 Package (Bus Bar Relay Stability Test)	11/Jul/2024	08:00	11/Jul/2024	20:00		PLANNED	Approved	11-Jul-24	08:00	11-Jul-24	20:00	
1060	RQ181573	OCC_220	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWER GRID	D	"Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021""	09/Jul/2024	09:00	09/Jul/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Approved	09-Jul-24	09:00	09-Jul-24	18:00	
1061	RQ181462	OCC_220	cpcc1_sd	BUS	220KV BUS 2 AT KOTPUTLI(PG)	POWER GRID	D	For Construction Activities of SS-104 Package ( erection of equipment)	09/Jul/2024	08:00	10/Jul/2024	20:00	Shutdown of 220 kV Bus-1,BUS-2 and BUS-3 required simultaneously for stringing of Jack Bus in R&Y phase.	PLANNED	Approved	09-Jul-24	08:00	10-Jul-24	20:00	
1062	RQ181461	OCC_220	cpcc1_sd	BUS	220KV BUS 1 AT KOTPUTLI(PG)	POWER GRID	D	For Construction Activities of SS-104 Package ( erection of equipment)	09/Jul/2024	08:00	10/Jul/2024	20:00	Shutdown of 220 kV Bus-1,BUS-2 and BUS-3 required simultaneously for stringing of Jack Bus in R&Y phase.	PLANNED	Approved	09-Jul-24	08:00	10-Jul-24	20:00	
1063	RQ181463	OCC_220	cpcc1_sd	BUS	220KV BUS 3 AT KOTPUTLI(PG)	POWER GRID	D	For Construction Activities of SS-104 Package ( erection of equipment)	09/Jul/2024	08:00	10/Jul/2024	20:00	Shutdown of 220 kV Bus-1,BUS-2 and BUS-3 required simultaneously for stringing of Jack Bus in R&Y phase.	PLANNED	Approved	09-Jul-24	08:00	10-Jul-24	20:00	
1064	RQ181561	OCC_220	cpcc2_sd	BUS	220KV BUS 1 AT KAITHAL(PG)	POWER GRID	D	Shutdown required for installation of BPI to provide additional support for Bus	08/Jul/2024	09:00	13/Jul/2024	18:00	kindly approve	PLANNED	Approved	08-Jul-24	09:00	13-Jul-24	18:00	
1065	RQ181572	OCC_220	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWER GRID	D	"Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021""	07/Jul/2024	13:00	07/Jul/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Approved	07-Jul-24	13:00	07-Jul-24	18:00	
1066	RQ181449	OCC_220	cpcc2_sd	BUS	220KV BUS 1 AT AMRITSAR(PG)	POWER GRID	D	For Construction Works and Stability of Upcoming 220kV LINE Bay (213).	07/Jul/2024	10:00	10/Jul/2024	18:00	"SD required for construction activity. Kindly approve"	PLANNED	Approved	04-Jul-24	10:00	06-Jul-24	18:00	May be allowed subject to no other outage and real time Grid conditions.

1067	RQ181571	OCC_220	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWER GRID	D	"Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021""	07/Jul/2024	09:00	07/Jul/2024	12:00	SD required for construction activity. Kindly approve	PLANNED	Approved	07-Jul-24	09:00	07-Jul-24	12:00		
1068	RQ181727	OCC_220	cpcc3_sd	BUS	220KV BUS 2 AT ALLAHABAD(PG)	POWER GRID	D	For Bus Bar Relay Retrofitment & AMP Work	05/Jul/2024	09:00	05/Jul/2024	18:00	For Bus Bar Relay Retrofitment & AMP Work	PLANNED	Approved	05-Jul-24	09:00	05-Jul-24	18:00		
1069	RQ181726	OCC_220	cpcc3_sd	BUS	220KV BUS 1 AT ALLAHABAD(PG)	POWER GRID	D	For Bus Bar Relay Retrofitment & AMP Work	04/Jul/2024	09:00	04/Jul/2024	18:00	For Bus Bar Relay Retrofitment & AMP Work	PLANNED	Approved	04-Jul-24	09:00	04-Jul-24	18:00		
1070	RQ181609	OCC_220	cpcc2_sd	BUS	220KV BUS 1 AT KAITHAL(PG)	POWER GRID	D	Replacement of jumper during ICT-2 shutdown period.	03/Jul/2024	09:30	03/Jul/2024	18:00	kindly approve.	PLANNED	Approved	03-Jul-24	09:30	03-Jul-24	18:00		
1071	RQ181457	OCC_220	cpcc1_sd	BUS	220KV BUS 1 AT KOTPUTLI(PG)	POWER GRID	D	For Construction Activities of SS-104 Package (Bus Stability Test)	02/Jul/2024	08:00	02/Jul/2024	20:00		PLANNED	Approved	02-Jul-24	08:00	02-Jul-24	20:00		
1072	RQ181679	OCC_220	cpcc3_sd	BUS	220KV BUS 1 AT LUCKNOW_1(PG)	POWER GRID	D	AMP Work	01/Jul/2024	10:00	01/Jul/2024	17:30	AMP work	PLANNED	Approved	01-Jul-24	10:00	01-Jul-24	17:30		
1073	RQ181450	OCC_220	cpcc2_sd	BUS	220KV BUS 2 AT AMRITSAR(PG)	POWER GRID	D	For Construction Works and Stability of Upcoming 220kV LINE Bay (213).	01/Jul/2024	10:00	31/Jul/2024	18:00	"SD required for construction activity. Kindly approve"	PLANNED	Rejected						duplicate entry
1074	RQ182037	OCC_220	cpcc2_sd	BUS	220KV BUS 1 AT AMRITSAR(PG)	POWER GRID	D	For Construction Works and Stability of Upcoming 220kV LINE Bay (213).	01/Jul/2024	10:00	04/Jul/2024	18:00	Under construction activity kindly approve.	PLANNED	Rejected						duplicate entry
1075	RQ181458	OCC_220	cpcc1_sd	BUS	220KV BUS 2 AT KOTPUTLI(PG)	POWER GRID	D	For Construction Activities of SS-104 Package (Bus Stability Test)	01/Jul/2024	08:00	01/Jul/2024	20:00		PLANNED	Approved	01-Jul-24	08:00	01-Jul-24	20:00		
1076	RQ181397	OCC_220	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTS) - BUS 2	PBTS	D	For Bay Extension works	16/Jul/2024	17:00	20/Jul/2024	23:00		PLANNED	Approved	16-Jul-24	19:00	20-Jul-24	23:00	May be given from 1900 Hrs	
1077	RQ181396	OCC_220	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTS) - BUS 1	PBTS	D	For Bay Extension works	11/Jul/2024	17:00	15/Jul/2024	23:00		PLANNED	Approved	11-Jul-24	19:00	15-Jul-24	23:00	May be given from 1900 Hrs	
1078	RQ181482	OCC_220	ntpcos_sd	BUS	220KV BUS 2 AT UNCHAHAHAR(NT)	NTPC	C	Maint of Bus#2 side isolator of diff bays.	15/Jul/2024	08:00	19/Jul/2024	18:00		PLANNED	Rejected						May be rejected and planned after 15th September,2024 due to high demand period of Northern region/ In case of N-1 two unit will be under outage.
1079	RQ181481	OCC_220	ntpcos_sd	BUS	220KV BUS 1 AT UNCHAHAHAR(NT)	NTPC	C	Maint of Bus#1 side isolator of diff bays.	08/Jul/2024	08:00	12/Jul/2024	18:00		PLANNED	Rejected						May be rejected and planned after 15th September,2024 due to high demand period of Northern region/ In case of N-1 two unit will be under outage.



1080	RQ181784	OCC_220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV BALIA(PG)-BANSDIH(UP) (UP) CKT-1	UPPTCL	D	For AMP Work	12/Jul/2024	08:00	12/Jul/2024	18:00		PLANNED	Approved	12-Jul-24	08:00	12-Jul-24	18:00	
1081	RQ182084	OCC_220	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	132 KV AMARPURATHEDI (RS)-HISAR(BB) (RS) CKT-1	RRVPNL	D	for Line Maintenance And Tree Trimming Work	05/Jul/2024	08:00	05/Jul/2024	18:00		PLANNED	Approved	05-Jul-24	08:00	05-Jul-24	18:00	
1082	RQ181065	OCC_220	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400/220 KV 315 MVA ICT 4 AT SULTANPUR(UP)	UPPTCL	D	* For Preventive Maintenance of ICT	09/Jul/2024	10:00	09/Jul/2024	17:00		PLANNED	Approved	09-Jul-24	10:00	09-Jul-24	17:00	
1083	RQ181405	OCC_220	cpcc1_sd	BAY	218 MAIN BAY - 220 KV SRIPL_SL_BIK2_P G-BIKANER_2 (PBTSL) (SERENTICA_RI4P L_BIK2) CKT-1 (SERENTICA_RI4P L_BIK2) AT 220 KV BIKANER_2 (PBTSL)	SERENTICA_RI4P L_BIK2	D	For BB Stability of Extension bay	16/Jul/2024	17:00	18/Jul/2024	23:00		PLANNED	Approved	16-Jul-24	19:00	18-Jul-24	23:00	May be given from 1900 Hrs
1084	RQ181407	OCC_220	cpcc1_sd	BAY	208 MAIN BAY - 220 KV BTPSL_SL_BIK2_P G-BIKANER_2 (PBTSL) (BANDERWALA_T PSL) CKT-1 (PBTSL) AT 220 KV BIKANER_2 (PBTSL)	PBTSL	D	For BB Stability of Extension bay	14/Jul/2024	08:00	16/Jul/2024	18:00		PLANNED	Approved	14-Jul-24	19:00	16-Jul-24	23:00	May be given from 1900 Hrs
1085	RQ181406	OCC_220	cpcc1_sd	BAY	207 MAIN BAY - 220 KV GRIANPSS_BIK2_(AMPLUS)-BIKANER_2 (PBTSL) (GRIAN ENERGY PRIVATE LIMITED) CKT-1 (PBTSL) AT 220 KV BIKANER_2 (PBTSL)	PBTSL	D	For BB Stability of Extension bay	11/Jul/2024	17:00	13/Jul/2024	23:00		PLANNED	Approved	11-Jul-24	19:00	13-Jul-24	23:00	May be given from 1900 Hrs
1086	RQ181714	OCC_220	cpcc3_sd	BAY	207 BUS COUPLER BAY - 220 KV JAULJIVI (PG) - BUS 1 (POWERGRID) AND 220 KV JAULJIVI (PG) - BUS 2 AT 220 KV JAULJIVI (PG) (POWERGRID)	POWER GRID	D	For AMP Work	12/Jul/2024	09:00	12/Jul/2024	18:00	For AMP Work	PLANNED	Approved	12-Jul-24	09:00	12-Jul-24	18:00	

1087	RQ181330	OCC_220	cpcc1_sd	BAY	204 BUS COUPLER BAY - 220KV BUS 1 AT BAGHPAT(PG) (POWERGRID) AND 220KV BUS 2 AT BAGHPAT(PG) AT 220 KV BAGHPAT(PG) (POWERGRID)	POWER GRID	C	For Rectification of Partial Discharge Defect in 220 kV Bus 1 Earth Switch Compartment	09/Jul/2024	08:00	12/Jul/2024	18:00		PLANNED	Approved	09-Jul-24	08:00	12-Jul-24	18:00	Element must remain in service via other bay.
1088	RQ181408	OCC_220	cpcc1_sd	BAY	A206 MAIN BAY - 220 KV BHADLA_2 (PG)- AVAADA SUNRAYS_SL_BH D2_PG (AVAADA_SUNRAYS) (AVAADA_SUNRAYS) CKT-1 (POWERGRID) AT 220 KV BHADLA_2 (PG)	POWER GRID	D	AMP WORK	08/Jul/2024	15:00	08/Jul/2024	23:00		PLANNED	Approved	08-Jul-24	19:00	08-Jul-24	23:00	May be given from 1900 Hrs
1089	RQ181613	OCC_220	cpcc2_sd	BAY	212 MAIN BAY - 400/220 KV 315 MVA ICT 3 AT WAGOORA(PG) (POWERGRID) AT 220 KV WAGOORA(PG)	POWER GRID	C	For pneumatic breaker replacement by spring-spring breaker	07/Jul/2024	09:00	17/Jul/2024	18:00	kindly approve.	PLANNED	Approved	07-Jul-24	09:00	17-Jul-24	18:00	Element must remain in service via other bay.
1090	RQ182063	OCC_220	cpcc3_sd	TCSC	TCSC OF 400 KV GORAKHPUR-MUZAFFARPUR (PG) CKT-1 AT GORAKHPUR(PG)	POWER GRID	D	OPTO Card troubleshooting	23/Jul/2024	09:00	23/Jul/2024	17:00		PLANNED	Approved	23-Jul-24	09:00	23-Jul-24	17:00	
1091	RQ182062	OCC_220	cpcc3_sd	TCSC	TCSC OF 400 KV GORAKHPUR-MUZAFFARPUR (PG) CKT-2 AT GORAKHPUR(PG)	POWER GRID	D	OPTO Card troubleshooting	22/Jul/2024	09:00	22/Jul/2024	17:00		PLANNED	Approved	22-Jul-24	09:00	22-Jul-24	17:00	
1092	RQ181395	OCC_220	cpcc1_sd	SVC/STATCOM	SVC No 1(-300/+400MVAR) at 400 KV Kankroli(PG)	POWER GRID	D	For Deweeding of MV Yard	16/Jul/2024	08:00	16/Jul/2024	18:00		PLANNED	Approved	16-Jul-24	08:00	16-Jul-24	18:00	
1093	RQ182077	OCC_220	cpcc3_sd	FILTER BANK	400 KV 726 MVAR Filter Bank No 3 at Agra(PG)	POWER GRID	D	AMP OF HVDC Filter bank3 BUS and Alignment of Z3.Z4	15/Jul/2024	09:00	15/Jul/2024	17:00		PLANNED	Approved	15-Jul-24	09:00	15-Jul-24	17:00	Subjected to no restriction on power order of HVDC
1094	RQ181392	OCC_220	cpcc1_sd	SVC/STATCOM	STATCOM No 2(-425/+550MVAR) at 400 KV Bhadla_2 (PG)	POWER GRID	D	RTV COATING,AMP AND COMMISSIONING OF AUXILIARY TRANSFORMER WITH AVR	06/Jul/2024	15:00	10/Jul/2024	23:00		PLANNED	Approved	06-Jul-24	17:00	10-Jul-24	23:00	May be given from 1700 Hrs

1095	RQ181393	OCC_220	cpcc1_sd	SVC/STATCOM	STATCOM No 1(-425/+550MVAR) at 400 KV Bhadla_2 (PG)	POWER GRID	D	RTV COATING,AMP AND COMMISSIONING OF AUXILIARY TRANSFORMER WITH AVR	01/Jul/2024	15:00	05/Jul/2024	23:00		PLANNED	Approved	01-Jul-24	17:00	05-Jul-24	23:00	May be given from 1700 Hrs
1096	RQ181394	OCC_220	cpcc1_sd	SVC/STATCOM	STATCOM No 2(-425/+550MVAR) at 400 KV Fatehgarh_II(PG)	POWER GRID	D	For 434 Tie bay LBB testing, Erection Testing Commissioning of Auxiliary Transformer Branch, Automatic Voltage Regulator (AVR), final tuning of Controller.	18/Jul/2024	15:00	25/Jul/2024	23:00	Complete STATCOM Station-2 Shutdown Required.	PLANNED	Approved	18-Jul-24	17:00	25-Jul-24	23:00	May be given from 1700 Hrs
1097	RQ181391	OCC_220	cpcc1_sd	SVC/STATCOM	STATCOM No 1(-425/+550MVAR) at 400 KV Fatehgarh_II(PG)	POWER GRID	D	For Erection Testing Commissioning of Auxiliary Transformer Branch, Automatic Voltage Regulator (AVR), final tuning of Controller.	11/Jul/2024	15:00	18/Jul/2024	23:00	Complete STATCOM Station-1 Shutdown Required.	PLANNED	Approved	11-Jul-24	17:00	18-Jul-24	23:00	May be given from 1700 Hrs
1098	RQ181403	OCC_220	cpcc1_sd	SVC/STATCOM	STATCOM No 1(-425/+550MVAR) at 400 KV Bikaner_2 (PBTSL)	PBTSL	D	For resolving the issues in AVR, MSB and RTV coating for BPI's	20/Jul/2024	17:00	30/Jul/2024	23:00		PLANNED	Approved	20-Jul-24	17:00	30-Jul-24	23:00	May be given from 1700 Hrs
1099	RQ181935	OCC_220	cpcc3_sd	FSC	FSC(45%) OF 400 KV BAREILLY-UNNAO (UP) CKT-1 AT UNNAO(UP)	UPPTCL	D	AMP Work	18/Jul/2024	10:00	18/Jul/2024	17:30		PLANNED	Approved	18-Jul-24	10:00	18-Jul-24	17:30	

### Outages proposed in other RPCs requiring NRPC approval

Sl No	Outages proposed in	Name of Requesting Agency	Name of Elements	From		To		Basis	Reason	Remarks (If Any)	Shutdown Status	OCC Remarks
1	ERPC	JUSNL	132 kV Rihand-Garhwa Rd T/L	1/Jul/24	09:00hrs	4/Jul/24	17:00hrs	Daily	For tree/branches cutting & pruning at different location.		Approved	
2	ERPC	JUSNL	132 kV Nagaruntari-Rihand T/L	3/Jul/24	09:00hrs	4/Jul/24	17:00hrs	Daily	For tree/branches cutting & pruning at different location.		Approved	
3	WRPC	POWERGRID	765KV-SATNA-ORAI-1	4/Jul/24	9:00	4/Jul/24	14:00	Daily	Line AMP and For Switching of Spare with R-ph (For taking R-Ph in Service) at satna end.	May be availed in lean NR demand period	Rejected	May be availed in lean NR demand period
4	WRPC	POWERGRID	765KV-SATNA-ORAI-1 L/R@ SATNA - 765KV	4/Jul/24	9:00	4/Jul/24	14:00	Daily	For Switching of Spare with R-ph (For taking R-Ph in Service)	May be availed in lean NR demand period	Rejected	May be availed in lean NR demand period
5	WRPC	POWERGRID	765KV-SATNA-GWALIOR-2	4/Jul/24	9:00	4/Jul/24	14:00	Daily	A/R non auto of 765KV-SATNA-GWALIOR-2 is required for attending S/D nature defect in 765KV-SATNA-ORAI-1 line.	May be availed in lean NR demand period	Rejected	May be availed in lean NR demand period
6	WRPC	POWERGRID	765KV-GWALIOR-ORAI-1	4/Jul/24	9:00	4/Jul/24	14:00	Daily	A/R non auto of 765KV-GWALIOR-ORAI-1 is required for attending S/D nature defect in 765KV-SATNA-ORAI-1 line.	May be availed in lean NR demand period	Rejected	May be availed in lean NR demand period
7	WRPC	POWERGRID	765KV-SATNA-ORAI-1	15/Jul/24	7:00	15/Jul/24	18:00	Daily	A/R non auto of 765KV-SATNA-ORAI-1 is required for attending S/D nature defect in 765KV-SATNA-GWALIOR-2 line.	May be availed in lean NR demand period	Rejected	May be availed in lean NR demand period
8	WRPC	POWERGRID	765KV-GWALIOR-ORAI-1	15/Jul/24	7:00	15/Jul/24	18:00	Daily	A/R non auto of 765KV-GWALIOR-ORAI-1 is required for attending S/D nature defect in 765KV-SATNA-GWALIOR-2 line.	May be availed in lean NR demand period	Rejected	May be availed in lean NR demand period
9	WRPC	POWERGRID	765KV-JABALPUR-ORAI-2	23/Jul/24	7:00	23/Jul/24	18:00	Daily	For pilot installation work. Dia to be kept open at both ends.	May be availed in lean NR demand period	Rejected	May be availed in lean NR demand period
10	WRPC	POWERGRID	765KV-JABALPUR-ORAI-1	23/Jul/24	7:00	23/Jul/24	18:00	Daily	A/R non auto of 765KV-JABALPUR-ORAI-1 is required for attending S/D nature defect in 765KV-JABALPUR-ORAI-2 line.	May be availed in lean NR demand period	Rejected	May be availed in lean NR demand period
11	WRPC	POWERGRID	765KV-JABALPUR-ORAI-1	1/Jul/24	7:00	31/Jul/24	18:00	Daily	For OPGW stringing under live line condition	May be availed in lean NR demand period	Rejected	May be availed in lean NR demand period
12	WRPC	POWERGRID	765KV-VINDHYACHAL(PS)-VARANASI-1	1/Jul/24	7:00	1/Jul/24	18:00	Daily	Line AMP works.Punch point rectification by CGL at Vindhyachal(PS). A/R off of Ckt 2 and Dia to be Kept open at both ends.	May be availed in lean NR demand period	Rejected	May be availed in lean NR demand period
13	WRPC	POWERGRID	765KV-VINDHYACHAL(PS)-VARANASI-2	2/Jul/24	7:00	2/Jul/24	18:00	Daily	Line AMP works. Punch point rectification by CGL at Vindhyachal(PS). A/R off of Ckt 1 and Dia to be Kept open at both ends.	May be availed in lean NR demand period	Rejected	May be availed in lean NR demand period
14	WRPC	POWERGRID	400KV-VINDHYACHAL(PS)-RIHAND-1	9/Jul/24	7:00	9/Jul/24	18:00	Daily	Line Equipment AMP Work at Vindhyachal(PS). A/R off of Ckt 2 and Dia to be Kept open at both ends.	To be clubbed with unit outage	Conditionally Approved	To be clubbed with unit outage
15	WRPC	POWERGRID	400KV-VINDHYACHAL(PS)-RIHAND-2	9/Jul/24	7:00	9/Jul/24	18:00	Daily	A/R Non Auto mode For attending shutdown defects in circuit #1	To be clubbed with unit outage	Conditionally Approved	To be clubbed with unit outage
16	WRPC	POWERGRID	765KV-BANASKANTHA-CHITTORGARH-1	17/Jul/24	15:00	17/Jul/24	23:00	Daily	For attending shutdown defects in Line. A/R Non Auto mode in Circuit #2 For attending shutdown defects in circuit #1, Dia to be kept open at both ends.	Same shutdown is applied every month by the utility. However, it is not being availed. ATC-TTC of NR Import/NR Export to be curtailed by 200/2950 MW. May be availed from 1500 hrs	Approved	ATC-TTC of NR Import/NR Export to be curtailed by 200/2950 MW. May be availed from 1500 hrs

17	WRPC	POWERGRID	765KV-BANASKANTHA-CHITTORGARH-2	17/Jul/24	15:00	17/Jul/24	23:00	Daily	A/R Non Auto mode For attending shutdown defects in circuit #1		Approved	
18	WRPC	POWERGRID	765KV-BANASKANTHA-CHITTORGARH-2	18/Jul/24	15:00	18/Jul/24	23:00	Daily	For attending shutdown defects in Line. A/R Non Auto mode in Circuit #1 For attending shutdown defects in circuit #2, Dia to be kept open at both ends.	Same shutdown is applied every month by the utility. However, it is not being availed. ATC-TTC of NR Import/NR Export to be curtailed by 200/2950 MW. May be availed from 1500 hrs	Approved	ATC-TTC of NR Import/NR Export to be curtailed by 200/2950 MW. May be availed from 1500 hrs
19	WRPC	POWERGRID	765KV-BANASKANTHA-CHITTORGARH-1	18/Jul/24	15:00	18/Jul/24	23:00	Daily	A/R Non Auto mode For attending shutdown defects in circuit #2		Approved	
20	WRPC	POWERGRID	765KV-GWALIOR-AGRA-1	7/Jul/24	7:00	7/Jul/24	18:00	Daily	Tower Strengthening Member fixing work. A/R in Non-Auto Mode Line will be in Service.		Approved	
21	WRPC	POWERGRID	765KV-GWALIOR-AGRA-1	2/Jul/24	7:00	2/Jul/24	18:00	Daily	AMP works, Dia to be kept open at both ends.	May be availed in lean NR demand period	Rejected	May be availed in lean NR demand period
22	WRPC	POWERGRID	765KV-GWALIOR-AGRA-2	8/Jul/24	7:00	14/Jul/24	18:00	Daily	Tower Strengthening Member fixing work. A/R in Non-Auto Mode Line will be in Service.	May be availed in lean NR demand period	Rejected	May be availed in lean NR demand period
23	WRPC	MP_SLDC	220KV-MALANPUR-AURIYA-1	5/Jul/24	9:00	5/Jul/24	17:00	Daily	FOR LINE MAINTENANCE WORK		Approved	
24	WRPC	MP_SLDC	220KV-BHANPURA-MODAK-1	9/Jul/24	8:00	9/Jul/24	18:00	Daily	FOR BAY MAINTENANCE & TESTING WORK		Approved	
25	WRPC	MP_SLDC	220KV-BHANPURA-RANPUR-1	23/Jul/24	8:00	23/Jul/24	18:00	Daily	FOR BAY MAINTENANCE & TESTING WORK		Approved	
26	WRPC	MP_SLDC	220KV-MEHGAON-AURIYA-1	12/Jul/24	9:00	12/Jul/24	17:00	Daily	FOR LINE MAINTENANCE WORK		Approved	

SL	Request Type	OCC Number	Name of Requesting Agency	Element Name	Daily/ Continous	Reason	From Date	From Time	To Date	To Time	Remarks	Owner	From Region	To Region	Voltage	Basis	S/d Status	OCC REMARKS
1	PLANNED	219	jhajjar_sd	400 KV JHAJJAR(APCL)-Daultabad CKT-1	C	PM and testing of bay 08 & 09	24/Jun/2024	08:00	25/Jun/2024	18:00	will be under SD. Daultabad ckt-II will be in charged conditions. Other daulatabad circuit auto-reclosure in off condition	HVPNL	NR	NR	400	Continuous	Approved	
2	PLANNED	219	jhajjar_sd	400 KV JHAJJAR(APCL)-Daultabad CKT-2	C	PM and testing of bay 16 & 17	27/Jun/2024	08:00	28/Jun/2024	18:00	Daultabad ckt-I will be in charged conditions. Other daulatabad circuit auto-reclosure in off condition	HVPNL	NR	NR	400	Continuous	Approved	

**Sub: Shutdown of 220kV S/C Sarna-Udhampur Transmission line**

Sub: - Requirement of shutdown of 220 KV S/C Sarna-Udhampur Transmission Line.

Ref: - This office letter No:-TLMD-II/Udh/1129-32 Dated:-13-06-2024

Sir,

In continuation to this office letter no cited above, it is requested to arrange /approve the shutdown of 220 KV S/C Sarna-Udhampur Transmission Line which is required for erection of D+25 tower alongwith stringing of conductor from Tower location No 243-244.

The revised date of proposed shutdown is as under: -

S.No	Name of the Transmission Line	Outage type	Date and Time	Load affected	Areas affected
1.	220 KV S/C Sarna-Udhampur transmission line	Planned	19-06-2024 (08:00 Hrs) to 25-06-2024 (19:00 Hrs) on continuous basis	Nil	No area will be affected as the area will be fed through 220 KV Kishenpur-I and Kishenpur-II

The shutdown shall be availed subject to fair weather conditions.

**NLDC/NRLDC Comments:**

Subject to Punjab consent and load management by J&K

**Shutdown Status:**

Approved

			Shutdown Schedule				Reason	Type	S/d Status	OCC REMARKS
SI. No.	Details of Transmission Element		Date		Timings					
	Voltage Level	Name of Transmission Elements	From	To	From	To				
1	765KV	Bay 801 Main Bay for Agra Fatehabad-Ghatampur TPS Line at Ghatampur End	20-Jun-24	31-Jul-24	17:00	17:00	The Element is already under shutdown as approved at 213th, 214th, 215th, 216th, 217th , 218th & 219th OCC meeting. Requested to extend the shutdown upto 31.07.2024 to complete the Erection activities of Gas Insulated Busduct associated with Main Bus 1	Continuous	Approved	
2	765KV	765kV Main Bus-1 at Ghatampur TPS	20-Jun-24	31-Jul-24	17:00	17:00	The Element is already under shutdown as approved at 213th, 214th, 215th, 216th, 217th , 218th & 219th OCC meeting. Requested to extend the shutdown upto 31.07.2024 to complete the Erection activities of Gas Insulated Busduct associated with Main Bus 1 & Main Bus 2	Continuous	Approved	
3	765KV	Bay 802 Tie Bay for Agra-Ghatampur Line and Hapur-Ghatampur Line at Ghatampur End	20-Jun-24	31-Jul-24	17:00	17:00	The Element is already under shutdown as approved at 213th, 214th, 215th, 216th & 217th OCC meeting. Requested to extend the shutdown upto 31.05.2024 to complete the Erection activities of Hapur Line Bay 803 & its reactor Bay 803R.	Continuous	Approved	
4	765KV	Bay 803 Main Bay for Hapur-Ghatampur Line at Ghatampur End	20-Jun-24	31-Jul-24	17:00	17:00	The Element is already under shutdown as approved at 213th, 214th, 215th, 216th, 217th , 218th & 219th OCC meeting. Requested to extend the shutdown upto 31.07.2024 to complete the Erection activities of Gas Insulated Busduct associated with Main Bus 2 (GT 2 & GT 3)	Continuous	Approved	
5	765KV	765kV Main Bus-2 at Ghatampur TPS	20-Jun-24	31-Jul-24	17:00	17:00	The Element is already under shutdown as approved at 213th, 214th, 215th, 216th, 217th , 218th & 219th OCC meeting. Requested to extend the shutdown upto 31.07.2024 to complete the Erection activities of Gas Insulated Busduct associated with Main Bus 2 (GT 2 & GT 3)	Continuous	Approved	



**PLANNED SHUT DOWN FOR THE MONTH OF JULY- 2024 WHICH ARE TO BE APPROVED BY OCC**

Name of Transmission Zone : Uttar Pradesh Power Transmission Corporation Limited

Sl. No.	Details of Transmission Line		Date		Timings		Reason	"Outage Mode (Daily/Continuous)"	Remarks	Shutdown Status	OCC Remarks
	Voltage Level	Name of Transmission Elements	From	To	From	To					
1	400kV	400kV Fatehpur(PG)- Mainpuri (PG) CKT 1 & 2	25-Jul-24	25-Jul-24	9:00:00	18:00:00	Conductor stringing of the transmission lines (Construction of 765 kV S/C (Quad) Mainpuri- Bara Ckt-1 Transmission line, 765 kV S/C (Quad) Mainpuri- Unnao Transmission line & 400 kV (Quad) Tanda-Gonda Transmission line.)	Daily		Approved	May be allowed subject to real time grid condition & no other outage at both ends
2	400kV	Rosa-Shahjahanpur 400KV PGCIL Line-1	9-Jul-24	9-Jul-24	9:00:00	18:00:00	Annual tower and bay maintenance	Daily		Approved	
3	400kV	Rosa-Shahjahanpur 400KV PGCIL Line-2	10-Jul-24	10-Jul-24	9:00:00	18:00:00	Annual tower and bay maintenance	Daily		Approved	

**Maintenance program of JUNE 2024 ANPARA**

S.No.	Detail of transmission element		Category to which transmission element belong (A/B/C)	Date		Timings		Purpose	Remarks	Basis	Shutdown Status	OCC Remarks
	Voltage level	Name		From	To	From	To					
1	400KV BTPS	BUS SECTION-1	A	1/Jul/24	2/Jul/24	9:00	18:00	For commissioning of bus bar of BTPS		Continous	Approved	
2	400KV BTPS	BUS SECTION-2	A	3/Jul/24	4/Jul/24	9:00	18:00	For commissioning of bus bar of BTPS		Continous	Approved	
3	400KV BTPS	BUS REACTOR	A	8/Jul/24	9/Jul/24	9:00	18:00	For commissioning of bus bar of BTPS		Continous	Approved	
4	400KV BTPS	L5 SARNATH	A	10/Jul/24	11/Jul/24	9:00	18:00	For commissioning of bus bar of BTPS		Continous	Approved	
5	400KV BTPS	L6 MAU	A	12/Jul/24	13/Jul/24	9:00	18:00	For commissioning of bus bar of BTPS		Continous	Approved	
6	400KV BTPS	400 KV TRANSFER BUS	A	17/Jul/24	18/Jul/24	9:00	18:00	For commissioning of bus bar of BTPS		Continous	Approved	
7	400KV BTPS	GT-4	A	19/Jul/24	20/Jul/24	9:00	18:00	For commissioning of bus bar of BTPS		Continous	Approved	
8	400KV BTPS	L8 BD CKT-2	A	22/Jul/24	23/Jul/24	9:00	18:00	For commissioning of bus bar of BTPS		Continous	Approved	
9	400KV BTPS	GT-5	A	24/Jul/24	25/Jul/24	9:00	18:00	For commissioning of bus bar of BTPS		Continous	Approved	
10	400KV BTPS	BUS COUPLER	A	29/Jul/24	30/Jul/24	9:00	18:00	For commissioning of bus bar of BTPS		Continous	Approved	
11	400KV BTPS	L9 BD CKT	A	31/Jul/24	1/Aug/24	9:00	18:00	For commissioning of bus bar of BTPS		Continous	Approved	
12	400KV ATPS	ICT-I	A	18.07.24	19.07.24	9:00	18:00	For PM,TESTING AND TIGHTNESS and OIL ARRESTING		Continous	Approved	May be allowed subject to no other outage
13	400KV ATPS	Transfer Bus ATPS	A	23.07.24	24.07.24	9:00	18:00	For PM,TESTING AND TIGHTNESS		Continous	Approved	May be allowed subject to no other outage
14	400KV ATPS	Bus Coupler	A	30.07.24	31.07.24	9:00	18:00	For PM,TESTING AND TIGHTNESS		Continous	Approved	May be allowed subject to no other outage

**POWERGRID NORTHERN REGION-I**

**SUBJECT :- SD REQUEST FOR TRANSMISSION ELEMENTS for 220th OCC MEETING**

S.No.	ELEMENTS	OWNER	MODE	DURATION				PURPOSE	Remarks	S/d Status	OCC Remarks
				FROM		TO					
				DATE	TIME	DATE	TIME				
<b>765kV/400kV/220kV/132kV Lines</b>											
1	765KV-BHUJ-BANASKANTHA-2	PGCIL WR-2	D	4-Jul-24	07:00	4-Jul-24	18:00	For attending shutdown defects in Line. A/R Non Auto mode in Circuit #1 For attending shutdown defects in circuit #2, Dia to be kept open at both ends.		NRPC Consent not required	
2	765KV-BHUJ-BANASKANTHA-1	PGCIL WR-2	D	4-Jul-24	07:00	4-Jul-24	18:00	A/R Non Auto mode For attending shutdown defects in circuit #2		NRPC Consent not required	
3	765KV-BHUJ-BANASKANTHA-1	PGCIL WR-2	D	11-Jul-24	07:00	11-Jul-24	18:00	Line AMP works, spare selection logic modification work, Dia to be kept open at both sides		NRPC Consent not required	
4	765KV-BHUJ-BANASKANTHA-2	PGCIL WR-2	D	11-Jul-24	07:00	11-Jul-24	18:00	A/R in Non-Auto mode required for attending defects in 765KV-BHUJ-BANASKANTHA-1		NRPC Consent not required	
5	765KV-BHUJ-BANASKANTHA-1	PGCIL WR-2	D	17-Jul-24	07:00	17-Jul-24	18:00	For replacment of bent earthpeak of LOC 259. Simultaneous outage of 765KV-BHUJ-BANASKANTHA-1 & 2 is required for Dia to be kept open at both ends.		NRPC Consent not required	
6	765KV-BHUJ-BANASKANTHA-2	PGCIL WR-2	D	17-Jul-24	07:00	17-Jul-24	18:00	For replacment of bent earthpeak of LOC 259. Simultaneous outage of 765KV-BHUJ-BANASKANTHA-1 & 2 is required for Dia to be kept open at both ends.		NRPC Consent not required	
7	400 KV D/C Agra-Sikar TL	PGCIL	D	22.07.2024	08:00	23.07.2024	17:00	400 KV D/C (Twin HTLS) Sikar-II to Neemrana T/L(Package-TW-04) (Tower No- AP25 to AP26) is overhead crossing the 400 KV D/C Agra-Sikar TL in the section ( Loc No- 872- DB+0 to Loc No-873-DA+6).	Approved	May be given subject to real time grid condition	
8	220 KV S/C Khetri-Jhunjhunu Transmission Line	RRPVN	D	2-Jul-24	07:00	3-Jul-24	19:00	Stringing of 765 kV D/C Khetri-Narela TL	Approved	May be given subject to consent from Haryana	
9	220 KV BAWAL (HSIIDC)-MAU LINE	HVPNL	C	1-Jul-24	09:00	10-Jul-24	18:30	FOR NCRTC DIVERSION WORK	Rejected	Consent denied by Haryana	
10	220 KV S/C Khetri-Jhunjhunu Transmission Line	RVPN	D	2-Jul-24	07:00	3-Jul-24	19:00	Stringing of 765 kV D/C Khetri-Narela TL	Approved	May be given subject to consent from Haryana	
11	132 KV S/C Khetri-Buhana Transmission Line	RVPN	D	4-Jul-24	07:00	5-Jul-24	19:00	Stringing of 765 kV D/C Khetri-Narela TL	Approved	May be given subject to consent from Rajasthan	
12	132KV S/C Khetri-Nangli Transmission Line	RVPN	D	26-Jul-24	07:00	27-Jul-24	19:00	Stringing of 765 kV D/C Khetri-Narela TL	Approved	May be given subject to consent from Rajasthan	
13	220 KV S/C Mahendragarh-Narnaul Transmission Line	HVPN	D	8-Jul-24	07:00	9-Jul-24	19:00	Stringing of 765 kV D/C Khetri-Narela TL	Approved	May be given subject to consent from Haryana	
14	132 KV S/C Mahendragarh-Mundyakhera Transmission Line	HVPN	D	13-Jul-24	07:00	14-Jul-24	19:00	Stringing of 765 kV D/C Khetri-Narela TL	Approved	May be given subject to consent from Haryana	
15	132 KV S/C Mahendragarh-Mundyakhera Transmission Line	HVPN	D	7/15/2024	07:00	7/16/2024	19:00	Stringing of 765 kV D/C Khetri-Narela TL	Approved	May be given subject to consent from Haryana	
<b>765 /400/220kV ICT/STATCOMS</b>											
1	+/-150MVar VSC-1 Branch for STATCOM Station-1 at Fatehgarh-2 (Bay- RB10-RB11 Bay)	PGCIL	Daily	18-07-2024	17:00	18-07-2024	23:59	Bay extension construction work to avoid induction T&P movements for safety requirement	Only VSC-1 Branch shutdown is required.	Approved	May be given from 17:00Hrs

2	+/-150MVAr VSC-2 Branch for STATCOM Station-1 at Fatehgarh-2 (Bay- RB10-RB12 Bay)	PGCIL	Daily	20-07-2024	17:00	20-07-2024	23:59	Bay extension construction work to avoid induction T&P movements for safety requirement	Only VSC-2 Branch shutdown is required.	Approved	May be given from 17:00Hrs
3	+/-150MVAr VSC-1 Branch for STATCOM Station-2 at Fatehgarh-2 (Bay- RB11-RB11 Bay)	PGCIL	Daily	18-07-2024	17:00	18-07-2024	23:59	Bay extension construction work to avoid induction T&P movements for safety requirement	Only VSC-1 Branch shutdown is required.	Approved	May be given from 17:00Hrs
4	+/-150MVAr VSC-2 Branch for STATCOM Station-2 at Fatehgarh-2 (Bay- RB11-RB12 Bay)	PGCIL	Daily	20-07-2024	17:00	20-07-2024	23:59	Bay extension construction work to avoid induction T&P movements for safety requirement	Only VSC-2 Branch shutdown is required.	Approved	May be given from 17:00Hrs
5	+/-150MVAr MSR Branch for STATCOM Station-1 at Fatehgarh-2 (Bay- RB10-RB41 Bay)	PGCIL	Daily	21-07-2024	17:00	21-07-2024	23:59	For final tuning of CSD for MSR Branch.	Closing & Opening of MSR Branch for about 1 hour with a no. of operations.	Approved	May be given from 17:00Hrs
6	+/-150MVAr MSC-1 Branch for STATCOM Station-1 at Fatehgarh-2 (Bay- RB10-RB51 Bay)	PGCIL	Daily	22-07-2024	17:00	22-07-2024	23:59	For final tuning of CSD for MSC-1 Branch.	Closing & Opening of MSC-1 Branch for about 1 hour with a no. of operations.	Approved	May be given from 17:00Hrs
7	+/-150MVAr MSC-2 Branch for STATCOM Station-1 at Fatehgarh-2 (Bay- RB10-RB52 Bay)	PGCIL	Daily	23-07-2024	17:00	23-07-2024	23:59	For final tuning of CSD for MSC-2 Branch.	Closing & Opening of MSC-2 Branch for about 1 hour with a no. of operations.	Approved	May be given from 17:00Hrs
8	+/-150MVAr MSR Branch for STATCOM Station-2 at Fatehgarh-2 (Bay- RB11-RB41 Bay)	PGCIL	Daily	21-07-2024	17:00	21-07-2024	23:59	For final tuning of CSD for MSR Branch.	Closing & Opening of MSR Branch for about 1 hour with a no. of operations.	Approved	May be given from 17:00Hrs
9	+/-150MVAr MSC-1 Branch for STATCOM Station-2 at Fatehgarh-2 (Bay- RB11-RB51 Bay)	PGCIL	Daily	22-07-2024	17:00	22-07-2024	23:59	For final tuning of CSD for MSC-1 Branch.	Closing & Opening of MSC-1 Branch for about 1 hour with a no. of operations.	Approved	May be given from 17:00Hrs
10	+/-150MVAr MSC-2 Branch for STATCOM Station-2 at Fatehgarh-2 (Bay- RB11-RB52 Bay)	PGCIL	Daily	23-07-2024	17:00	23-07-2024	23:59	For final tuning of CSD for MSC-2 Branch.	Closing & Opening of MSC-2 Branch for about 1 hour with a no. of operations.	Approved	May be given from 17:00Hrs
11	240MVAR B/Reactor-I PHAGI(JPR)-765	PGCIL	Daily	20-Jun-24	15:00	21-Jun-24	23:59	CSD fine tuning work		Approved	
<b>765KV/400/220kV Bays</b>											
1	716 MAIN BAY - 765KV KHETRI-NARELA CKT-1 AT KHETRI (PKTSL)		Daily	05-07-2024	9:00:00	05-07-2024	18:00:00	FOR CT OIL SAMPLING ON 1 MONTH OF CHARGING		Approved	
2	719 MAIN BAY - 765KV KHETRI-NARELA CKT-2 AT KHETRI (PKTSL)		Daily	6-Jul-24	09:00	6-Jul-24	18:00	FOR CT OIL SAMPLING ON 1 MONTH OF CHARGING		Approved	
3	717 TIE BAY - 765KV KHETRI-NARELA CKT-1 AND FUTURE AT KHETRI (PKTSL)		Daily	7-Jul-24	09:00	7-Jul-24	18:00	FOR CT OIL SAMPLING ON 1 MONTH OF CHARGING		Approved	
4	720 TIE BAY - 765KV KHETRI-NARELA CKT-2 AND FUTURE AT KHETRI (PKTSL)		Daily	8-Jul-24	09:00	8-Jul-24	18:00	FOR CT OIL SAMPLING ON 1 MONTH OF CHARGING		Approved	
5	ACF6_JIND LINE1_TIE_BAY_438 at Kurukshetra		Continuo us	7-Jul-24	08:00	11-Jul-24	18:00	FOR CB INSPECTION AND RECTIFICATION WORKS		Approved	Line must remain in service with Main bay

**POWERGRID NORTHERN REGION-II**

**SUBJECT :- SD REQUEST FOR TRANSMISSION ELEMENTS for 220th OCC MEETING**

S.N.	Details of Transmission Element		Category of element	DURATION				Daily/ Continuous	Reason	S/d Status	OCC Remarks
	Voltage level (KV)	NAME OF THE ELEMENT AND SUBSTATION		FROM		TO					
				DATE	TIME	DATE	TIME				
1	220 kV	220kV 25 MVAR Bus Reactor at Amritsar SS	A	24.06.2024	10:00 HRS	27.06.2024	18:00 HRS	DAILY	For safe working during construction of new 220KV Bay (213).	Approved	may be allowed subject to real time grid condition
2	220 kV	203 BAY ( TBC BAY) at Jalandhar	D	16.07.2024	10:00	18.07.2024	18:00	Continuous	DRIVE OVERHAULING WORK	Approved	Element will remain in service with TBC
3	220 kV	205 BAY (ICT-1 BAY) at Jalandhar	D	26.07.2024	10:00	28.07.2024	18:00	Continuous	DRIVE OVERHAULING WORK	Approved	Element will remain in service with TBC
4	220 kV	210 BAY (NEHRIYAN-2 BAY) at Jalandhar	D	16.07.2024	10:00	18.07.2024	18:00	Continuous	DRIVE OVERHAULING WORK	Approved	Element will remain in service with TBC
5	220 kV	211 BAY (NEHRIYAN-1 BAY) at Jalandhar	D	26.07.2024	10:00	28.07.2024	18:00	Continuous	DRIVE OVERHAULING WORK	Approved	Element will remain in service with TBC
6	220 kV	220 kV BUS-II at Amritsar	A	07.07.2024	10:00 HRS	10.07.2024	18:00 HRS	DAILY	For Construction Works and Stability of Upcoming 220kV LINE Bay (213).	Approved	May be allowed subject to no other outage
7	220KV	220 KV Bairasiul-Jessore line	B	03.07.2024	08:00 hrs	03.07.2024	18:00hrs	Daily	Rectification of broken strand of OPGW between span 78-79.	Approved	May be allowed subject to NHPC/HP consent
8	400KV	400 kV S/C Chamera2-Kishanpur line.	A	17.07.2024	08:00 hrs	18.07.2024	18:00hrs	Daily	Replacement of broken insulator at Loc No. 271.	Approved	May be allowed subject to Chamera2 consent and no other outage
9	400KV	400 kV Parbati-III. -Parbati P.S.(Banala)	Circuit No - I	01.07.2024	07.00 Hrs.	30.07.2024	18.00 Hrs.	Daily	LIVE LINE OPGW INSTALLATION WORK (Relay setting for TX line must be in NON AUTO MODE during OPGW installation work)	Approved	May be allowed

**Category A:** Transmission elements at 400 kV and above.

**Category B:** Transmission elements at 132 kV and above level emanating from ISGS.

**Category C:** Transmission elements at 132 kV and above which are inter-regional in nature.

**Category D :**Transmission elements at 220 kV level with one end in a State while other end is in another State.

FORMAT (B): REQUEST FOR BUS,BAY,ICTs,FACTS,FSCs,SVCs etc. OUTAGE TO RPC																
(PLANNED SHUT DOWNS)																
S.N	NAME OF REQUESTING AGENCY	INDENTING AGENCY			EQUIPMENT DETAILS			Nov-23		DATE				Remarks	S/d Status	OCC Remarks
		VOLT LEVEL (KV)	NAME OF ELEMENTS (ICT, B/R, SVC, Bays, etc)	OWNER	INTER/ INTRA REGION	DAILY/ CONTINUOUS	Reason	PROPOSED DATE AND TIME								
								FROM		TO						
								DATE	TIME	DATE	TIME					
DD:MM:YYYY																
1	POWERGRID_NR3	400	400/220 ICT-1 & ICT-2 TIE BAY(W1.W1.Q2) at AGRA	Powergrid	Intra	DAILY	AMP OF 400/220 ICT-1 & ICT-2 TIE BAY(W1.W1.Q2).	13-07-2024	9:00	13-07-2024	17:00		Approved	Both elements must remain in service with respective main bays		
2	POWERGRID_NR3	765	Bus of HVDC Filter bank3(W1.W12.Q1&W1.W12.Q2) at AGRA	Powergrid	Intra	DAILY	AMP OF HVDC Filter bank3 BUS and Alignment of Z3.Z4	15-07-2024	9:00	15-07-2024	17:00	Subjected to no restriction on power order of HVDC	Approved			
3	POWERGRID_NR3	220	220 KV ICT-1 BAY (W1.W2.Q1) at AGRA	Powergrid	Intra	DAILY	ALIGNMENT OF ISOLATOR W1.W2.W3.Q11 SHALL BE DONE. FOR THIS SHUTDOWN OF W1.W2.Q1(220 KV SIDE ICT-1) IS REQUIRED ALONG WITH SHUTDOWN OF 220 KV BUS-2.SHUTDOWN OF 220KV BUS-2 HAS BEEN APPLIED SEPARATELY.DURING THIS PERIOD, 400/220KV ICT-1 SHALL BE SHIFTED TO TRANSFER BAY.	18-07-2024	9:00	18-07-2024	17:00	Subjected to no restriction on power order of HVDC	Approved	ICT 1 must remain in service with other bay		
4	POWERGRID	220	220KV SIDE BAY OF 400/220 KV ICT2 (W1.W2.Q8) AT AGRA	Powergrid	Intra	DAILY	For Annual Maintenance work.	22-07-2024	9:00	22-07-2024	17:00	Subjected to no restriction on power order of HVDC	Approved	ICT 2 must remain in service with other bay		
5	POWERGRID	400	400kV Bus 2B at AGRAHVDC	POWERGRID	Intra	Daily	Jumper and Isolator maintenance	29-Jun-2024	9:00	29-Jun-2024	18:00	May be allowed in lean hydro season in Sep last week	Approved	May be allowed subject to no other outage		