



सत्यमेव जयते

भारत सरकार

Government of India

विद्युत मंत्रालय

Ministry of Power

उत्तर क्षेत्रीय विद्युत समिति

Northern Regional Power Committee

सं.:उ.क्षे.वि.स./प्रचालन/106/01/2024/401-442


दिनांक: 14.08.2024

विषय: उत्तर क्षेत्रीय विद्युत समिति की प्रचालन समन्वय उप- समिति की 222वी बैठक में स्वीकृत आऊटेज कार्यक्रम की सूची।

Subject: Outage programme approved in the 222nd OCC Meeting.

विद्युत् उत्पादन कंपनियों व पारेषण लाइसेंस धारकों द्वारा उत्पादन इकाइयों व पारेषण तंत्र के प्रस्तावित आऊटेज कार्यक्रमों को दिनांक 13.08.2024 में आयोजित प्रचालन समन्वय उप- समिति की 222 वी बैठक में चर्चा करने के पश्चात आऊटेज कार्यक्रम की स्वीकृत सूची को उत्तर क्षेत्रीय विद्युत समिति के वेब पोर्टल पर उपलब्ध किया गया है। सभी आऊटेज कार्यक्रम संभावित हैं एवं वास्तविक काल में ग्रिड की स्थिति के अनुरूप प्रभावी होंगे। किसी प्रकार की त्रुटि होने पर दो कार्य दिवसों के भीतर हमें सूचित करने का कष्ट करें।

The outage programme of Generating Units and Transmission Lines proposed by Generating Companies and Transmission Licensees were discussed in the 222nd OCC meeting held on 13.08.2024 and the approved list of outages program has been uploaded on NRPC web portal. All outage programmes are approved tentatively subject to real time grid conditions. Discrepancy, if any may kindly be intimated within two working days.



(डी. के. मीना) 14/8/24

अधीक्षण अभियंता (प्रचालन)

सेवा में,
प्रचालन समन्वय उप- समिति के सभी सदस्य।

APPROVED OUTAGE PROGRAM OF 222nd OCC

Sr No	Reference Number	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Request Type	Shutdown Status	Approved From Date	Approved From Time	Approved To Date	Approved To Time	OCC Remarks
1	RQ187157	OCC_222	ntpcos_sd	GENERATING UNIT	500 MW RIHAND-I STPS - UNIT 1	NTPC	C	Boiler plus Turbine Ovehauling alongwith FGD Damper Installation	07/Sep/2024	00:00	11/Oct/2024	23:59		PLANNED	Approved	07-Sep-24	00:00	11-Oct-24	23:59	
2	RQ187156	OCC_222	ntpcos_sd	GENERATING UNIT	500 MW RIHAND-I STPS - UNIT 2	NTPC	C	Boiler License Renewal alongwith ESP & Flue Gas Duct Repair	01/Sep/2024	00:00	10/Sep/2024	23:59		PLANNED	Approved	01-Sep-24	00:00	09-Sep-24	23:59	mandatory s/d for boiler license renewal
3	RQ187167	OCC_222	ntpcos_sd	GENERATING UNIT	490 MW DADRI-II TPS - UNIT 2	NTPC	C	Boiler, Turbine & Generator Overhauling	18/Sep/2024	08:00	01/Nov/2024	23:59		PLANNED	Approved	30-Sep-24	00:00	13-Nov-24	23:59	
4	RQ187160	OCC_222	ntpcos_sd	GENERATING UNIT	210 MW UNCHAHAHAR III TPS - UNIT 1	NTPC	C	Boiler+Boiler RLA+TG Bearings and Valves+Boiler acid cleaning	01/Sep/2024	00:00	05/Oct/2024	23:59		PLANNED	Approved	12-Sep-24	00:00	17-Oct-24	23:59	may be allowed after revival of 500 MW RIHAND-I STPS - UNIT 2
5	RQ187163	OCC_222	ntpcos_sd	GENERATING UNIT	110 MW TANDA TPS - UNIT 4	NTPC	C	Boiler overhaul, acid cleaning, Eco coil replacement, corrosion mapping	01/Sep/2024	00:00	25/Oct/2024	23:59		PLANNED	Approved	20-Sep-24	00:00	14-Nov-24	23:59	
6	RQ188092	OCC_222	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-1		C	Diversion work of 800 kv hvdc BNC-Agra line infringing to Lucknow-Kanpur green Express way of NHAI(All 4 poles will be out of service)	23/Sep/2024	10:00	30/Sep/2024	18:00		PLANNED	Rejected					May be facilitated in lean NER-BHUTAN hydro season
7	RQ188093	OCC_222	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-2		C	Diversion work of 800 kv hvdc BNC-Agra line infringing to Lucknow-Kanpur green Express way of NHAI(All 4 poles will be out of service)	23/Sep/2024	08:00	30/Sep/2024	18:00		PLANNED	Rejected					May be facilitated in lean NER-BHUTAN hydro season
8	RQ188087	OCC_222	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2	POWER GRID	D	Line defect rectification work	22/Sep/2024	08:00	22/Sep/2024	18:00		PLANNED	Rejected					May be availed in lean NR demand season i.e. October
9	RQ188086	OCC_222	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-1	POWER GRID	D	Line defect rectification work	21/Sep/2024	08:00	21/Sep/2024	18:00		PLANNED	Rejected					May be availed in lean NR demand season i.e. October
10	RQ187556	OCC_222	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-1	POWER GRID	C	For modification in DCCT, upgradation of HVDC control software, subsequent testing etc. at the HVDC Parallel Bipole link of Champa-Kurukshetra	09/Sep/2024	09:00	17/Sep/2024	20:00	Simultaneous shut down of all 4 HVDC poles is required on continuous basis	PLANNED	Rejected					May be availed in lean NR demand season i.e. October

11	RQ187557	OCC_222	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2	POWER GRID	C	For modification in DCCT, upgradation of HVDC control software, subsequent testing etc. at the HVDC Parallel Bipole link of Champa-Kurukshetra	09/Sep/2024	08:00	17/Sep/2024	20:00	Simultaneous shut down of all 4 HVDC poles is required on continuous basis	PLANNED	Rejected						May be availed in lean NR demand season i.e. October
12	RQ187558	OCC_222	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-3	POWER GRID	C	For modification in DCCT, upgradation of HVDC control software, subsequent testing etc. at the HVDC Parallel Bipole link of Champa-Kurukshetra	09/Sep/2024	08:00	17/Sep/2024	20:00	Simultaneous shut down of all 4 HVDC poles is required on continuous basis	PLANNED	Rejected						May be availed in lean NR demand season i.e. October
13	RQ187559	OCC_222	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-4	POWER GRID	C	For modification in DCCT, upgradation of HVDC control software, subsequent testing etc. at the HVDC Parallel Bipole link of Champa-Kurukshetra	09/Sep/2024	08:00	17/Sep/2024	20:00	Simultaneous shut down of all 4 HVDC poles is required on continuous basis	PLANNED	Rejected						May be availed in lean NR demand season i.e. October
14	RQ187456	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1		D	Shutdown nature defects rectification	30/Sep/2024	08:00	30/Sep/2024	18:00	DEFECT RECTIFICATION WORK	PLANNED	Approved	30-Sep-24	08:00	30-Sep-24	18:00		ATC-TTC of NR Import to be curtailed by 200 MW.
15	RQ187516	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV HAPUR-MEERUT_PMSTL (UP) CKT-1		D	AMP Work	30/Sep/2024	07:00	30/Sep/2024	18:00		PLANNED	Approved	30-Sep-24	07:00	30-Sep-24	18:00		
16	RQ187517	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MEERUT_PMSTL - GR.NOIDA_2(UPC) (UP) CKT-1		D	AMP Work	27/Sep/2024	07:00	27/Sep/2024	18:00		PLANNED	Approved	27-Sep-24	07:00	27-Sep-24	18:00		
17	RQ187457	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2		D	Shutdown nature defects rectification	25/Sep/2024	08:00	28/Sep/2024	18:00	DEFECT RECTIFICATION WORK	PLANNED	Approved	25-Sep-24	08:00	28-Sep-24	18:00		ATC-TTC of NR Import to be curtailed by 200 MW.
18	RQ187627	OCC_222	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL)		D	for AMP work	23/Sep/2024	09:00	24/Sep/2024	17:00		PLANNED	Approved	23-Sep-24	15:00	24-Sep-24	23:00		May be facilitated from 1500 hrs
19	RQ187626	OCC_222	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL)		D	for AMP work	21/Sep/2024	09:00	22/Sep/2024	17:00		PLANNED	Approved	21-Sep-24	15:00	22-Sep-24	23:00		May be facilitated from 1500 hrs
20	RQ187487	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2		D	Attending shutdown nature defects	19/Sep/2024	06:00	20/Sep/2024	18:00		PLANNED	Approved	19-Sep-24	17:00	20-Sep-24	23:00		May be facilitated from 1700 hrs
21	RQ187460	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2		D	Shutdown nature defects rectification	18/Sep/2024	08:00	21/Sep/2024	18:00	DEFECT RECTIFICATION WORK	PLANNED	Approved	18-Sep-24	08:00	21-Sep-24	18:00		ATC-TTC of NR Import to be curtailed by 450 MW. Subjected to WRPC approval

22	RQ187554	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2		D	For OPGW replacement works from TN-623 to TN 625 (for Joint Box Creation at TN-625)	17/Sep/2024	08:00	18/Sep/2024	18:00	Non-auto required for OPGW replacement works from TN-623 to TN 625 (for Joint Box Creation at TN-625)	PLANNED	Approved	17-Sep-24	08:00	18-Sep-24	18:00	
23	RQ187553	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1		D	For OPGW replacement works from TN-623 to TN 625 (for Joint Box Creation at TN-625)	17/Sep/2024	08:00	18/Sep/2024	18:00	Non-auto required for OPGW replacement works from TN-623 to TN 625 (for Joint Box Creation at TN-625)	PLANNED	Approved	17-Sep-24	08:00	18-Sep-24	18:00	
24	RQ187486	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1		D	Attending shutdown nature defects	17/Sep/2024	06:00	18/Sep/2024	18:00		PLANNED	Approved	17-Sep-24	17:00	18-Sep-24	23:00	May be facilitated from 1700 hrs
25	RQ187386	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-2		D	Installation of Bird Diverter	16/Sep/2024	08:00	30/Sep/2024	18:00	NON-AUTO OF OTHER CKT	PLANNED	Approved	16-Sep-24	17:00	30-Sep-24	23:00	May be facilitated from 1700 hrs
26	RQ187384	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2		D	Installation of Bird Diverter	16/Sep/2024	08:00	30/Sep/2024	18:00	A/R to be kept in Non auto mode of other charged ckt from both ends	PLANNED	Approved	16-Sep-24	17:00	30-Sep-24	23:00	May be facilitated from 1700 hrs
27	RQ187388	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-2		D	Installation of Bird Diverter	16/Sep/2024	08:00	30/Sep/2024	18:00	NON-AUTO OF OTHER CKT	PLANNED	Rejected					Duplicate entry
28	RQ187423	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1		C	For NHAI Diversion	16/Sep/2024	08:00	30/Sep/2024	18:00		PLANNED	Rejected					As per the special meeting held on 04.04.2024, Powergrid to explore ERS possibility for defacilitating the s/d or apply the s/d after commissioning of 765kv Bhadla-2 -Sikar-2
29	RQ187424	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2		C	For NHAI Diversion	16/Sep/2024	08:00	30/Sep/2024	18:00		PLANNED	Rejected					As per the special meeting held on 04.04.2024, Powergrid to explore ERS possibility for defacilitating the s/d or apply the s/d after commissioning of 765kv Bhadla-2 -Sikar-2
30	RQ187435	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2		D	Attend shutdown nature defects	12/Sep/2024	08:00	13/Sep/2024	18:00		PLANNED	Approved	12-Sep-24	08:00	13-Sep-24	18:00	ATC-TTC of NR Export to be curtailed by 2950 MW. Subejcted to WRPC approval
31	RQ187469	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-BHIWANI (PG) CKT-1		D	Shutdown nature defects rectification	12/Sep/2024	08:00	12/Sep/2024	19:00		PLANNED	Approved	12-Sep-24	08:00	12-Sep-24	19:00	

32	RQ187434	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1		D	Attend shutdown nature defects	10/Sep/2024	08:00	11/Sep/2024	18:00		PLANNED	Approved	10-Sep-24	08:00	11-Sep-24	18:00	ATC-TTC of NR Export to be curtailed by 2950 MW. Subejected to WRPC approval
33	RQ187433	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2		D	Attend shutdown nature defects	09/Sep/2024	08:00	09/Sep/2024	18:00	Non Auto of 765KV Ajmer-Chittor CK1	PLANNED	Approved	09-Sep-24	15:00	09-Sep-24	23:00	May be facilitated from 1500 hrs
34	RQ187458	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1		D	Shutdown nature defects rectification	09/Sep/2024	08:00	14/Sep/2024	18:00	DEFECT RECTIFICATION WORK	PLANNED	Approved	09-Sep-24	08:00	14-Sep-24	18:00	ATC-TTC of NR Import to be curtailed by 450 MW. Subjected to WRPC approval
35	RQ187467	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-JHATIKARA (PG) CKT-1		D	Shutdown nature defects rectification	07/Sep/2024	08:00	07/Sep/2024	19:00		PLANNED	Approved	07-Sep-24	08:00	07-Sep-24	19:00	
36	RQ187421	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-BHIWANI (PG) CKT-1		D	S/D Type defect rectification in Towers	06/Sep/2024	08:00	06/Sep/2024	18:00		PLANNED	Approved					May be clubbed with SI.No.36
37	RQ187485	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2		D	Attending shutdown nature defects	05/Sep/2024	06:00	06/Sep/2024	18:00		PLANNED	Approved	05-Sep-24	15:00	06-Sep-24	23:00	May be facilitated from 1500 hrs
38	RQ187422	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MEERUT-BHIWANI (PG) CKT-1		D	S/D Type defect rectification in Towers	04/Sep/2024	08:00	04/Sep/2024	18:00		PLANNED	Approved					May be clubbed with SI.No.42
39	RQ187513	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-MEERUT(PG) (PG) CKT-1		D	Damaged conductor maintenance work at loc no-511-512	03/Sep/2024	09:00	03/Sep/2024	18:00	Shutdown maintenance works	PLANNED	Approved	03-Sep-24	09:00	03-Sep-24	18:00	
40	RQ187484	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1		D	Attending shutdown nature defects	03/Sep/2024	06:00	04/Sep/2024	18:00		PLANNED	Approved	03-Sep-24	15:00	04-Sep-24	23:00	May be facilitated from 1500 hrs
41	RQ187451	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2		D	Attend shutdown nature defects	02/Sep/2024	17:00	03/Sep/2024	23:30	Only LILO ie 40KM is POWERGRID portion and balance 145 KM ia maintained by ADANI.	PLANNED	Approved	02-Sep-24	17:00	03-Sep-24	23:30	
42	RQ187514	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MEERUT-BHIWANI (PG) CKT-1		C	NHAI Diversion work	02/Sep/2024	09:00	17/Sep/2024	18:00	NHAI Diversion works	PLANNED	Approved	02-Sep-24	09:00	17-Sep-24	18:00	All statutory clearances to be taken before charging of line
43	RQ187459	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1		D	Non-auto mode for tower tightening & missing tower member fixing above waist leve	02/Sep/2024	09:00	30/Sep/2024	17:00	Non-auto mode for tower tightening & missing tower member fixing above waist leve	PLANNED	Approved	02-Sep-24	09:00	30-Sep-24	17:00	Subjected to WRPC approval
44	RQ187512	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-ALIGARH(PG) (PG) CKT-1		D	Damaged conductor maintenance work at loc no-380-381	02/Sep/2024	09:00	02/Sep/2024	18:00	Shutdown maintenance works	PLANNED	Approved	22-Sep-24	09:00	22-Sep-24	18:00	ATC-TTC of NR Import may be curtailed by 600 MW. To be availed on Sunday after 15th September

45	RQ187432	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1		D	Attend shutdown nature defects/ For auto relase defect rectification	02/Sep/2024	08:00	02/Sep/2024	18:00	Non Auto of 765KV Ajmer-Chittor CK2	PLANNED	Approved	02-Sep-24	15:00	02-Sep-24	23:00	May be facilitated from 1500 hrs
46	RQ187468	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-ALIGARH (PG) CKT-1		D	Shutdown nature defects rectification	02/Sep/2024	08:00	04/Sep/2024	19:00		PLANNED	Approved	02-Sep-24	08:00	04-Sep-24	19:00	
47	RQ187450	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1		D	For replacemrnt /modification of Jumper at Tower No: 105	01/Sep/2024	09:00	02/Sep/2024	18:00	Only LILO ie 40KM is POWERGRID portion and balance 145 KM ia maintained by ADANI.	PLANNED	Approved	01-Sep-24	17:00	02-Sep-24	23:00	May be facilitated from 1700 hrs
48	RQ187387	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-1		D	Installation of Bird Diverter	01/Sep/2024	08:00	15/Sep/2024	18:00	NON-AUTO OF OTHER CKT	PLANNED	Approved	01-Sep-24	17:00	15-Sep-24	23:00	May be facilitated from 1700 hrs
49	RQ187385	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-1		D	Installation of Bird Diverter	01/Sep/2024	08:00	15/Sep/2024	18:00	NON-AUTO OF OTHER CKT	PLANNED	Approved	01-Sep-24	17:00	15-Sep-24	23:00	May be facilitated from 1700 hrs
50	RQ187383	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1		D	Installation of Bird Diverter	01/Sep/2024	08:00	15/Sep/2024	18:00	A/R to be kept in Non auto mode of other charged ckt from both ends	PLANNED	Approved	01-Sep-24	17:00	15-Sep-24	23:00	May be facilitated from 1700 hrs
51	RQ187389	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1		D	Installation of Bird Diverter	01/Sep/2024	08:00	15/Sep/2024	18:00	NON-AUTO OF OTHER CKT	PLANNED	Approved	01-Sep-24	17:00	15-Sep-24	23:00	May be facilitated from 1700 hrs
52	RQ188095	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	POWER GRID	C	Degassing of 707-10R phase compartment & Installation of Counter weight in Gantry-1 Tower at Orai end(for this simultaneous shutdown of Orai-Aligarh-2 also required for one day on date 26.09.24)	25/Sep/2024	09:00	26/Sep/2024	18:00		PLANNED	Rejected					May be availed in lean NR demand season i.e. October
53	RQ188162	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-SATNA (PG) CKT-1	POWER GRID	D	For Switching of Spare with R-ph (For taking R-Ph in Service and spare ph out) at Satna end	20/Sep/2024	09:00	20/Sep/2024	14:00		PLANNED	Rejected					May be availed in lean NR demand season i.e. October
54	RQ188094	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-SATNA (PG) CKT-1	POWER GRID	D	AMP Work with a/r non auto of 765 KV Orai-Gwalior-1	20/Sep/2024	08:00	20/Sep/2024	18:00		PLANNED	Rejected					May be availed in lean NR demand season i.e. October
55	RQ188105	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASHI-GAYA (PG) CKT-2	POWER GRID	D	For Shutdown nature defects	18/Sep/2024	09:00	19/Sep/2024	18:00		PLANNED	Approved	18-Sep-24	09:00	19-Sep-24	18:00	Subjected to ERPC approval

56	RQ188104	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHPUR-SASARAM (PG) CKT-1	POWER GRID	D	AMP, Relay & Line Reactor testing & Line Bay equipment tightening work	11/Sep/2024	08:00	11/Sep/2024	18:00		PLANNED	Approved	11-Sep-24	08:00	11-Sep-24	18:00	Subjected to ERPC approval
57	RQ188165	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-2	POWER GRID	D	For testing the accuracy of MW transducers of SPS at Agra S/S as per NRLDC letter ref NRLDC\TS-11\ dated 05.07.2024.	02/Sep/2024	10:00	02/Sep/2024	18:00		PLANNED	Rejected					May be availed in lean NR demand season i.e. October
58	RQ188163	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-1	POWER GRID	D	For testing the accuracy of MW transducers of SPS at Agra S/S as per NRLDC letter ref NRLDC\TS-11\ dated 05.07.2024.	01/Sep/2024	10:00	01/Sep/2024	18:00		PLANNED	Rejected					May be availed in lean NR demand season i.e. October
59	RQ188101	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI(PG)-VINDHYACHALPOL(PG) (PVTSL) CKT-2	PVTSL	D	For Shut down Nature Work with A/R non auto mode of Ckt-2	03/Sep/2024	09:00	03/Sep/2024	18:00		PLANNED	Rejected					May be availed in lean NR demand season i.e. October
60	RQ188100	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI(PG)-VINDHYACHALPOL(PG) (PVTSL) CKT-1	PVTSL	D	For Shut down Nature Work with A/R non auto mode of Ckt-2	02/Sep/2024	09:00	02/Sep/2024	18:00		PLANNED	Rejected					May be availed in lean NR demand season i.e. October
61	RQ187560	OCC_222	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-1	POWER GRID	D	Power Line Crossing for construction of 765KV D/C Bhadla II - Sikar II	04/Sep/2024	08:00	05/Sep/2024	18:00	Crossing at Loc No AP 118 to 119	PLANNED	Rejected					May be availed in lean NR demand season i.e. October
62	RQ187561	OCC_222	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-2	POWER GRID	D	Power Line Crossing for construction of 765KV D/C Bhadla II - Sikar II	04/Sep/2024	08:00	05/Sep/2024	18:00	Crossing at Loc No AP 118 to 119	PLANNED	Rejected					May be availed in lean NR demand season i.e. October
63	RQ187462	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMBOLI(DV)-DWARKA (PG) (PG)		D	Shutdown nature defects rectification	30/Sep/2024	05:00	30/Sep/2024	14:00		PLANNED	Approved	30-Sep-24	05:00	30-Sep-24	14:00	
64	RQ187481	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-4		D	For settings modification in relay and CSD fine tuning	29/Sep/2024	08:00	29/Sep/2024	18:00		PLANNED	Approved	29-Sep-24	17:00	29-Sep-24	23:00	May be given from 1700 Hrs
65	RQ187480	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-3		D	For settings modification in relay and CSD fine tuning	28/Sep/2024	08:00	28/Sep/2024	18:00		PLANNED	Approved	28-Sep-24	17:00	28-Sep-24	23:00	May be given from 1700 Hrs
66	RQ187545	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-BALLABHGARH(PG) (PG)		D	LINE EQUIPMENT & BAY AMP WORKS	27/Sep/2024	09:00	27/Sep/2024	18:00	LINE EQUIPMENT & BAY AMP WORKS	PLANNED	Approved	27-Sep-24	09:00	27-Sep-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from Dadri at a time/NTPC consent.

67	RQ187479	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-2		D	For settings modification in relay and CSD fine tuning	27/Sep/2024	08:00	27/Sep/2024	18:00		PLANNED	Approved	27-Sep-24	17:00	27-Sep-24	23:00	May be given from 1700 Hrs
68	RQ187463	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMBOLI(DV)-JHATIKARA(PG) (DTL) CKT-2		D	Shutdown nature defects rectification	27/Sep/2024	05:00	27/Sep/2024	14:00		PLANNED	Approved	27-Sep-24	05:00	27-Sep-24	10:00	May be given subject to real time grid conditions/Delhi consent/May be given from 0500 Hrs.
69	RQ187544	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH (PG) (DTL) CKT-2		D	LINE EQUIPMENT & BAY AMP WORKS	26/Sep/2024	09:00	26/Sep/2024	18:00	LINE EQUIPMENT & BAY AMP WORKS	PLANNED	Approved	26-Sep-24	09:00	26-Sep-24	18:00	
70	RQ187494	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2		D	Additional glass disc insertion: LOA given	26/Sep/2024	08:00	27/Sep/2024	18:00	Non auto for 400 kv RAPPD-Jaipur South	PLANNED	Approved	26-Sep-24	08:00	27-Sep-24	18:00	
71	RQ187478	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-1		D	For settings modification in relay and CSD fine tuning	26/Sep/2024	08:00	26/Sep/2024	18:00		PLANNED	Approved	26-Sep-24	17:00	26-Sep-24	23:00	May be given from 1700 Hrs
72	RQ187526	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-SIKAR (PG) CKT-2		D	Shutdown nature defects rectification i.e.Fixing IGR,CC ring,Arching horn, VD etc	26/Sep/2024	08:00	26/Sep/2024	18:00	Non auto of 400kv Neemrana Babai -Ckt-I	PLANNED	Approved	26-Sep-24	08:00	26-Sep-24	18:00	
73	RQ187543	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH (PG) (DTL) CKT-1		D	LINE EQUIPMENT & BAY AMP WORKS	25/Sep/2024	09:00	25/Sep/2024	18:00	LINE EQUIPMENT & BAY AMP WORKS	PLANNED	Approved	25-Sep-24	09:00	25-Sep-24	18:00	
74	RQ187525	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-2		D	Shutdown nature defects rectification i.e.Fixing IGR,CC ring,Arching horn, VD etc	25/Sep/2024	08:00	25/Sep/2024	18:00	Non auto of 400kv Manesar neemrana-Ckt-I	PLANNED	Approved	25-Sep-24	08:00	25-Sep-24	18:00	
75	RQ187483	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-2		D	Attending shutdown nature defects	25/Sep/2024	06:00	26/Sep/2024	18:00		PLANNED	Approved	25-Sep-24	17:00	26-Sep-24	23:00	May be given from 1700 Hrs
76	RQ187547	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH (PG) (DTL) CKT-2		D	LINE EQUIPMENT & BAY AMP WORKS/ RELAY RETRIFITMENT WORK	24/Sep/2024	09:00	24/Sep/2024	18:00	LINE EQUIPMENT & BAY AMP WORKS	PLANNED	Approved	24-Sep-24	09:00	24-Sep-24	18:00	
77	RQ187493	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1		D	Additional glass disc insertion: LOA given/ Shutdown nature defects rectification	24/Sep/2024	08:00	25/Sep/2024	18:00	Non auto for 400 kv RAPPD-Kota	PLANNED	Approved	24-Sep-24	08:00	25-Sep-24	18:00	
78	RQ187524	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-1		D	Shutdown nature defects rectification i.e.Fixing IGR,CC ring,Arching horn, VD etc	24/Sep/2024	08:00	24/Sep/2024	18:00	Non auto of 400kv Manesar neemrana-Ckt-II	PLANNED	Approved	24-Sep-24	08:00	24-Sep-24	18:00	

79	RQ187534	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-2		D	Power Line Crossing for construction of 765KV D/C Bhadla II - Sikar II	24/Sep/2024	08:00	25/Sep/2024	18:00	Crossing at Loc No AP 158 to 159	PLANNED	Approved	24-Sep-24	08:00	25-Sep-24	18:00	
80	RQ187533	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-1		D	Power Line Crossing for construction of 765KV D/C Bhadla II - Sikar II	24/Sep/2024	08:00	25/Sep/2024	18:00	Crossing at Loc No AP 158 to 159	PLANNED	Approved	24-Sep-24	08:00	25-Sep-24	18:00	
81	RQ187465	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2		D	Shutdown nature defects rectification	24/Sep/2024	05:00	24/Sep/2024	14:00		PLANNED	Approved	24-Sep-24	05:00	24-Sep-24	10:00	May be given subject to real time grid conditions/Delhi consent/May be given from 0500 Hrs.
82	RQ187546	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH (PG) (DTL) CKT-1		D	LINE EQUIPMENT & BAY AMP WORKS	23/Sep/2024	09:00	23/Sep/2024	18:00	LINE EQUIPMENT & BAY AMP WORKS	PLANNED	Approved	23-Sep-24	09:00	23-Sep-24	18:00	
83	RQ187523	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-BABAI(RS) (NRSS36) CKT-1		D	Shutdown nature defects rectification i.e.Fixing IGR,CC ring,Arching horn, VD etc	23/Sep/2024	08:00	23/Sep/2024	18:00	Non auto of 400kv Neemrana-sikar-Ckt-II	PLANNED	Approved	23-Sep-24	08:00	23-Sep-24	18:00	
84	RQ187482	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-1		D	Attending shutdown nature defects	23/Sep/2024	06:00	24/Sep/2024	18:00		PLANNED	Approved	23-Sep-24	17:00	24-Sep-24	23:00	May be given from 1700 Hrs
85	RQ187397	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-BAGHPAT (PG) CKT-2		D	For S/W yard equipment AMP and Relay Testing	20/Sep/2024	10:00	20/Sep/2024	20:00	For Relay Testing and S/W yard equipment AMP	PLANNED	Approved	20-Sep-24	10:00	20-Sep-24	20:00	
86	RQ187579	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MAHARANIBAGH (PG)		D	AMP Works	20/Sep/2024	09:00	20/Sep/2024	18:00	AMP Works	PLANNED	Approved	20-Sep-24	09:00	20-Sep-24	18:00	
87	RQ187464	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1		D	Shutdown nature defects rectification	20/Sep/2024	05:00	20/Sep/2024	14:00		PLANNED	Approved	20-Sep-24	05:00	20-Sep-24	10:00	May be given subject to real time grid conditions/Delhi consent/May be given from 0500 Hrs.
88	RQ187396	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-BAGHPAT (PG) CKT-1		D	For S/W yard equipment AMP and Relay Testing	19/Sep/2024	10:00	19/Sep/2024	20:00	For Relay Testing and S/W yard equipment AMP	PLANNED	Approved	19-Sep-24	10:00	19-Sep-24	20:00	
89	RQ187475	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1		D	For attending S/D nature defects/ AR relay work	19/Sep/2024	08:00	19/Sep/2024	18:00		PLANNED	Approved	19-Sep-24	17:00	19-Sep-24	23:00	May be given from 1700 Hrs
90	RQ187578	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAHARANIBAGH (PG)		D	AMP Works	18/Sep/2024	09:00	18/Sep/2024	18:00	AMP Works	PLANNED	Approved	18-Sep-24	09:00	18-Sep-24	18:00	
91	RQ187496	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-2		D	For installation and testing of differential relay.	18/Sep/2024	09:00	19/Sep/2024	18:00		PLANNED	Approved	18-Sep-24	09:00	19-Sep-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end/THDC consent/Subject to no power evacuation issue.

92	RQ187537	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIMBHOLI_PMST L - MURADNAGAR_2 (UP) CKT-1		D	AMP Work	17/Sep/2024	07:00	17/Sep/2024	18:00		PLANNED	Approved	17-Sep-24	07:00	17-Sep-24	18:00	
93	RQ187466	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA-DWARKA (PG)		D	Shutdown nature defects rectification	17/Sep/2024	05:00	17/Sep/2024	14:00		PLANNED	Approved	17-Sep-24	05:00	17-Sep-24	10:00	May be given subject to real time grid conditions/Delhi consent/May be given from 0500 Hrs.
94	RQ187577	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAHARANIBAGH (PG)		D	AMP Works	16/Sep/2024	09:00	16/Sep/2024	18:00	AMP Works	PLANNED	Approved	16-Sep-24	09:00	16-Sep-24	18:00	
95	RQ187495	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-1		D	For installation and testing of differential relay.	16/Sep/2024	09:00	17/Sep/2024	18:00		PLANNED	Approved	16-Sep-24	09:00	17-Sep-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end/THDC consent/Subject to no power evacuation issue.
96	RQ187519	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1		D	Non auto reclosed mode for rectification of E/W related defects.	16/Sep/2024	09:00	21/Sep/2024	18:00		PLANNED	Approved	16-Sep-24	09:00	21-Sep-24	18:00	
97	RQ187521	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2		D	Non auto reclosed mode for rectification of E/W related defects.	16/Sep/2024	09:00	21/Sep/2024	18:00		PLANNED	Approved	16-Sep-24	09:00	21-Sep-24	18:00	
98	RQ187382	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2		D	Installation of Bird Diverter	16/Sep/2024	08:00	30/Sep/2024	18:00	A/R to be kept in Non auto mode of other charged ckt from both ends	PLANNED	Approved	16-Sep-24	17:00	30-Sep-24	23:00	May be facilitated from 1700 hrs
99	RQ187380	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2		D	Installation of Bird Diverter	16/Sep/2024	08:00	30/Sep/2024	18:00	A/R to be kept in Non auto mode of other charged ckt from both ends	PLANNED	Approved	16-Sep-24	17:00	30-Sep-24	23:00	May be given from 1700 Hrs
100	RQ187477	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1		D	For attending S/D nature defects	16/Sep/2024	08:00	16/Sep/2024	18:00	Non Auto of 400 KV CHITTOR-KANKROLI(PG)	PLANNED	Approved					May be clubbed with 102
101	RQ187552	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2		D	For OPGW rectification/replacement works on spans having losses	16/Sep/2024	08:00	23/Sep/2024	18:00	Non-Auto required for OPGW rectification/ replacement works	PLANNED	Approved	16-Sep-24	08:00	23-Sep-24	18:00	May be given subject to real time grid conditions/NTPC & BBMB consent.
102	RQ187492	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1		D	Polymer insulator replacement work	16/Sep/2024	08:00	30/Sep/2024	18:00	Non auto for 400 KV RAPPCC-Chittorgarh	PLANNED	Approved	16-Sep-24	17:00	30-Sep-24	23:00	May be given from 1700 Hrs/Subject to NPCIL consent
103	RQ187538	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIMBHOLI_PMST L - MURADNAGAR_2 (UP) CKT-2		D	AMP Work	13/Sep/2024	07:00	13/Sep/2024	18:00		PLANNED	Approved	13-Sep-24	07:00	13-Sep-24	18:00	

104	RQ187437	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-DEHRADUN (PG) CKT-1		D	For LBB relay testing in TIE bay.	12/Sep/2024	10:00	12/Sep/2024	13:00		PLANNED	Approved	12-Sep-24	10:00	12-Sep-24	13:00	
105	RQ187548	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH-GURGAON (PG) CKT-1		D	For OPGW replacement works from TN-3 to TN-5	12/Sep/2024	08:00	12/Sep/2024	18:00	Shutdown required for OPGW replacement / shifting from TN-3 to TN-5	PLANNED	Approved	12-Sep-24	08:00	12-Sep-24	18:00	
106	RQ187535	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT_PMSTL - SIMBHOLI_PMSTL (UP) CKT-1		D	AMP Work	11/Sep/2024	07:00	11/Sep/2024	18:00		PLANNED	Approved	11-Sep-24	07:00	11-Sep-24	18:00	
107	RQ187449	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2		D	Attend shutdown nature defects	10/Sep/2024	17:00	11/Sep/2024	23:30		PLANNED	Approved					May be clubbed with 98
108	RQ187438	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE-DEHRADUN (PG) CKT-1		D	For LBB relay testing in TIE bay.	10/Sep/2024	10:00	10/Sep/2024	13:00		PLANNED	Approved	10-Sep-24	10:00	10-Sep-24	13:00	
109	RQ187520	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2		D	Shutdown nature defects rectification i.e. Fixing IGR,CC ring, Arching horn, VD etc	10/Sep/2024	08:00	10/Sep/2024	18:00	Non auto of 400kV Agra sikar-Ckt-I	PLANNED	Approved	10-Sep-24	08:00	10-Sep-24	18:00	
110	RQ187474	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-2		D	For attending S/D nature defects	09/Sep/2024	08:00	11/Sep/2024	18:00	New line 400 Kv Zerda-kankroli Ckt 2 after bypassed at bhinmal/ Non Auto of 400 kv Kankroli-Zerda CKT	PLANNED	Approved	09-Sep-24	16:00	11-Sep-24	23:00	ATC-TTC of NR Export to be curtailed by 2100 MW. Subejcted to WRPC approval
111	RQ187518	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1		D	Shutdown nature defects rectification i.e. Fixing IGR,CC ring, Arching horn, VD etc	09/Sep/2024	08:00	09/Sep/2024	18:00	Non auto of 400kV Agra sikar-Ckt-II	PLANNED	Approved	09-Sep-24	08:00	09-Sep-24	18:00	
112	RQ187536	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT_PMSTL - SIMBHOLI_PMSTL (UP) CKT-2		D	AMP Work	09/Sep/2024	07:00	09/Sep/2024	18:00		PLANNED	Approved	09-Sep-24	07:00	09-Sep-24	18:00	
113	RQ187401	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH-SONIPAT (PG) CKT-2		D	FOR 400 KV BUS BAR RETROFITTING WORK & TESTING WORKAT BAHADURGARH SS AND CONSTRUCTION WORK UNER SS104 PACKAGE	07/Sep/2024	08:00	08/Sep/2024	18:00		PLANNED	Approved	07-Sep-24	08:00	08-Sep-24	18:00	

114	RQ187406	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-2		D	Shutdown nature defects rectification work	06/Sep/2024	08:00	06/Sep/2024	18:00	Non Auto mode required of 1.BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-1 2.BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-2	PLANNED	Approved	06-Sep-24	08:00	06-Sep-24	18:00		
115	RQ187407	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-1		D	Shutdown nature defects rectification work	06/Sep/2024	08:00	06/Sep/2024	18:00	Non Auto mode required of 1.BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-1 2.BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-3	PLANNED	Approved	06-Sep-24	08:00	06-Sep-24	18:00		
116	RQ187431	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1		D	Attend shutdown nature defects/AR relay Rtrofitment work	06/Sep/2024	08:00	06/Sep/2024	18:00		PLANNED	Approved						May be clubbed with 136
117	RQ187454	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-2		D	Shutdown nature defects rectification	06/Sep/2024	08:00	07/Sep/2024	18:00	DEFECT RECTIFICATION WORK	PLANNED	Approved	06-Sep-24	08:00	07-Sep-24	18:00		
118	RQ187540	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1		D	Non-auto required for OPGW replacement works from TN-204 to TN-205 (for Joint Box Creation at TN 205)	06/Sep/2024	08:00	07/Sep/2024	18:00	Non-auto required for OPGW replacement works from TN-204 to TN-205 (for Joint Box Creation at TN 205)	PLANNED	Approved	06-Sep-24	08:00	07-Sep-24	18:00		
119	RQ187539	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1		D	Non-auto required for OPGW replacement works from TN-204 to TN-205 (for Joint Box Creation at TN 205)	06/Sep/2024	08:00	07/Sep/2024	18:00	Non-auto required for OPGW replacement works from TN-204 to TN-205 (for Joint Box Creation at TN 205)	PLANNED	Approved	06-Sep-24	17:00	07-Sep-24	23:00		May be given from 1700 Hrs/Subject to NPCIL & Rajasthan consent
120	RQ187515	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESHWAR-MEERUT (PG) CKT-1		D	Shutdown nature defects rectification work	05/Sep/2024	09:00	05/Sep/2024	18:00	Shutdown nature defects rectification work	PLANNED	Approved	05-Sep-24	09:00	05-Sep-24	18:00		

121	RQ187476	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1		D	For attending S/D nature defects	05/Sep/2024	08:00	07/Sep/2024	18:00	Non Auto of 400 KV Bhinmal-Kankroli CKT	PLANNED	Approved	05-Sep-24	16:00	07-Sep-24	23:00	ATC-TTC of NR Export to be curtailed by 2100 MW. Subejcted to WRPC approval
122	RQ187400	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH-SONIPAT (PG) CKT-1		D	FOR 400 KV BUS BAR RETROFITTING WORK & TESTING WORKAT BAHADURGARH SS AND CONSTRUCTION WORK UNER SS104 PACKAGE	05/Sep/2024	08:00	06/Sep/2024	18:00		PLANNED	Approved	05-Sep-24	08:00	06-Sep-24	18:00	
123	RQ187420	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1		D	S/D Type defect rectification in Towers	05/Sep/2024	08:00	05/Sep/2024	18:00		PLANNED	Approved	05-Sep-24	08:00	05-Sep-24	18:00	
124	RQ187405	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-1		D	Shutdown nature defects rectification work	04/Sep/2024	08:00	04/Sep/2024	18:00	Non Auto mode required of 1.BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-2 2.BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-1	PLANNED	Approved	04-Sep-24	08:00	04-Sep-24	18:00	
125	RQ187408	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-2		D	Shutdown nature defects rectification work	04/Sep/2024	08:00	04/Sep/2024	18:00	Non Auto mode required of 1.BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-2 2.BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-2	PLANNED	Approved	04-Sep-24	08:00	04-Sep-24	18:00	
126	RQ187453	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-1		D	Shutdown nature defects rectification	04/Sep/2024	08:00	05/Sep/2024	18:00	DEFFECT RECTIFICATION WORK	PLANNED	Approved	04-Sep-24	08:00	05-Sep-24	18:00	
127	RQ187436	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2		D	Distance relay retrofitment work and Correction of Distance relay settings	03/Sep/2024	09:00	04/Sep/2024	17:00		PLANNED	Approved	03-Sep-24	09:00	04-Sep-24	17:00	May be given subject to real time grid conditions/One circuit shutdown from Dadri at a time/NTPC & BBMB consent.

128	RQ187399	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH(PG)-KABULPUR(HV) (PG) CKT-1		D	FOR 400 KV BUS BAR RETROFITTING WORK & TESTING WORKAT BAHADURGARH SS AND CONSTRUCTION WORK UNER SS104 PACKAGE	03/Sep/2024	08:00	04/Sep/2024	18:00		PLANNED	Approved	03-Sep-24	08:00	04-Sep-24	18:00	
129	RQ187428	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-1		D	Attend shutdown nature defects/ AR relay Rtrofitment work	03/Sep/2024	08:00	03/Sep/2024	18:00		PLANNED	Approved	03-Sep-24	17:00	03-Sep-24	23:00	May be given from 1700 Hrs
130	RQ187576	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAHARANIBAGH (PG)		D	AMP Works	02/Sep/2024	09:00	02/Sep/2024	18:00	AMP Works	PLANNED	Approved	02-Sep-24	09:00	02-Sep-24	18:00	
131	RQ187455	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1		D	Shutdown nature defects rectification	02/Sep/2024	08:00	03/Sep/2024	18:00	DEFECT RECTIFICATION WORK	PLANNED	Approved	02-Sep-24	08:00	03-Sep-24	18:00	
132	RQ187398	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB-BAWANA(DV) (DTL) CKT-1		D	FOR 400 KV BUS BAR RETROFITTING WORK & TESTING WORKAT BAHADURGARH SS AND CONSTRUCTION WORK UNER SS104 PACKAGE	01/Sep/2024	09:00	02/Sep/2024	18:00		PLANNED	Approved	01-Sep-24	09:00	02-Sep-24	18:00	
133	RQ187381	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1		D	Installation of Bird Diverter	01/Sep/2024	08:00	15/Sep/2024	18:00	A/R to be kept in Non auto mode of other charged ckt from both ends	PLANNED	Approved	01-Sep-24	17:00	15-Sep-24	23:00	May be facilitated from 1700 hrs
134	RQ187379	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1		D	Installation of Bird Diverter	01/Sep/2024	08:00	15/Sep/2024	18:00	A/R to be kept in Non auto mode of other charged ckt from both ends	PLANNED	Approved	01-Sep-24	17:00	15-Sep-24	23:00	May be given from 1700 Hrs
135	RQ187452	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1		D	FOR AMP OF NON SWITCHABLE LINE REACTOR AT HISAR SS END	01/Sep/2024	08:00	01/Sep/2024	18:00	amp of Line reactor	PLANNED	Approved	01-Sep-24	08:00	01-Sep-24	18:00	
136	RQ187491	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1		D	Polymer insulator replacement work	01/Sep/2024	08:00	15/Sep/2024	18:00	Non auto for 400 kv RAPPCC-Kankroli	PLANNED	Approved	01-Sep-24	17:00	15-Sep-24	23:00	May be given from 1700 Hrs/Subject to NPCIL & Rajasthan consent
137	RQ188110	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-4	POWER GRID	D	to attend shutdown nature defects such as replacement of Grading rings , Tightening of Jumper bolts ,etc.	26/Sep/2024	08:00	26/Sep/2024	18:00		PLANNED	Approved	26-Sep-24	08:00	26-Sep-24	18:00	Subjected to ERPC approval

138	RQ188109	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-3	POWER GRID	D	to attend shutdown nature defects such as replacement of Grading rings , Tightening of Jumper bolts ,etc.	25/Sep/2024	08:00	25/Sep/2024	18:00		PLANNED	Approved	25-Sep-24	08:00	25-Sep-24	18:00	Subjected to ERPC approval
139	RQ188438	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROL-ZERDA (PG) CKT-2	POWER GRID	D	For attending shutdown defects in Line. A/R off of ckt 1 is required. Dia to be kept open at both ends.	24/Sep/2024	08:00	24/Sep/2024	18:00	SD by WR-2	PLANNED	Approved					May be clubbed with SI.No.110
140	RQ188097	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-VINDHYACHALPOL(PG) (PG) CKT-1	POWER GRID	D	Line Equipment AMP Work by WR-2 and line shutdown nature defect attending at Vindhyachal(PS). A/R off of Ckt 2 and Dia to be Kept open at both ends.	19/Sep/2024	09:00	19/Sep/2024	18:00		PLANNED	Conditionally Approved					May be clubbed with Unit outage at Rihand-3
141	RQ188098	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-VINDHYACHALPOL(PG) (PG) CKT-2	POWER GRID	D	Line Equipment AMP Work by WR-2 and line shutdown nature defect attending at Vindhyachal(PS). A/R off of Ckt 1 and Dia to be Kept open at both ends	14/Sep/2024	09:00	14/Sep/2024	18:00		PLANNED	Conditionally Approved					May be clubbed with Unit outage at Rihand-3
142	RQ188153	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	POWER GRID	D	LBB retrofitting works and SCADA validation for 404R Bay by ER-1 and AMP work by NR-3	11/Sep/2024	09:00	11/Sep/2024	17:30		PLANNED	Approved					May be clubbed with SI.No. 145
143	RQ188155	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASHI-SASARAM (PG) CKT-1	POWER GRID	D	LBB retrofitting works and SCADA validation For 401R Bay by ER-1 and AMP work by NR-3	09/Sep/2024	09:00	09/Sep/2024	17:30		PLANNED	Approved					May be clubbed with SI.No. 149
144	RQ188171	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-1	POWER GRID	C	Replacement of 03 nos. of Line CT at Singrauli End under Add cap 2019-24	05/Sep/2024	09:00	06/Sep/2024	18:00		PLANNED	Approved	05-Sep-24	09:00	06-Sep-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time.
145	RQ188152	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	POWER GRID	C	LBB retrofitting works and SCADA validation 404 & 405 Bays LBB Relays in Same Panel by ER-1 and AMP work by NR-3	05/Sep/2024	09:00	06/Sep/2024	17:30		PLANNED	Approved	05-Sep-24	09:00	06-Sep-24	17:30	Subjected to ERPC approval
146	RQ188156	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-2	POWER GRID	D	Rectification of shutdown defects and replacement of insulator at major crossing by ER-1 with non auto a/r of ckt-1	05/Sep/2024	09:00	06/Sep/2024	17:30		PLANNED	Approved	05-Sep-24	09:00	06-Sep-24	17:30	Subjected to ERPC approval

147	RQ188108	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-1	POWER GRID	D	CSD Fine tuning	04/Sep/2024	09:00	04/Sep/2024	18:00		PLANNED	Approved	04-Sep-24	09:00	04-Sep-24	18:00	Subjected to ERPC approval
148	RQ188157	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-1	POWER GRID	D	Rectification of shutdown defects and Replacement of insulator at Major crossing. by ER-1 and with non auto a/r of Ckt-2	03/Sep/2024	09:00	04/Sep/2024	17:30		PLANNED	Approved	03-Sep-24	09:00	04-Sep-24	17:30	Subjected to ERPC approval
149	RQ188154	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASHASARAM (PG) CKT-1	POWER GRID	C	LBB retrofitting works and SCADA validation for 401 & 402 Bays LBB relays in same panel by ER-1 and AMP work by NR-3	02/Sep/2024	09:00	03/Sep/2024	17:30		PLANNED	Approved	02-Sep-24	09:00	03-Sep-24	17:30	Subjected to ERPC approval
150	RQ188106	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAHUPURI(UP)-BIHARSHARIFF(PG) (PG) CKT-1	POWER GRID,UP PTCL	D	Shut Down Nature work with a/r non auto ckt-1	14/Sep/2024	09:00	14/Sep/2024	18:00		PLANNED	Approved	14-Sep-24	09:00	14-Sep-24	18:00	Subjected to ERPC approval. Powergrid asked for non-auto of ckt-2 instead of ckt-1
151	RQ188440	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-SHUJALPUR(PG) (RTCL) CKT-2	RTCL	D	AMP WORK OF LINE BAY 418L AND LINE REACTOR, Dia to be kept open at both ends. A/R off of ckt 1 is required.	06/Sep/2024	08:00	06/Sep/2024	18:00	S/D by WR2	PLANNED	Approved	06-Sep-24	08:00	06-Sep-24	18:00	ATC-TTC of NR Export to be curtailed by 450 MW
152	RQ188439	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-SHUJALPUR(PG) (RTCL) CKT-1	RTCL	D	AMP WORK OF LINE BAY 413L AND LINE REACTOR, Dia to be kept open at both ends. A/R off of ckt 2 is required.	02/Sep/2024	08:00	02/Sep/2024	18:00	S/D by WR2	PLANNED	Approved	02-Sep-24	08:00	02-Sep-24	18:00	ATC-TTC of NR Export to be curtailed by 450 MW
153	RQ187471	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2		D	For attending S/D nature defects	27/Sep/2024	08:00	27/Sep/2024	18:00	Non Auto of 220 KV Anta-Bhilwara CK1	PLANNED	Approved	27-Sep-24	08:00	27-Sep-24	18:00	May be given subject to real time grid conditions and NTPC/Rajasthan consent.
154	RQ187470	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1		D	For attending S/D nature defects	26/Sep/2024	08:00	26/Sep/2024	18:00	Non Auto of 220 KV Anta-Bhilwara CK2	PLANNED	Approved	26-Sep-24	08:00	26-Sep-24	18:00	May be given subject to real time grid conditions and NTPC/Rajasthan consent.
155	RQ187393	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-MANDOLA VIHAR(UP) (UP) CKT-1		D	For S/W yard equipment AMP and Relay Testing	18/Sep/2024	10:00	18/Sep/2024	20:00	For Relay Testing and S/W yard equipment AMP	PLANNED	Approved	18-Sep-24	10:00	18-Sep-24	20:00	
156	RQ187427	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2		D	Attend shutdown nature defects	17/Sep/2024	08:00	17/Sep/2024	18:00	31-12-1899 19:00:00	PLANNED	Approved	17-Sep-24	17:00	17-Sep-24	23:00	May be given from 1700 Hrs/Subject to NPCIL & Rajasthan consent
157	RQ187395	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-SHAMLI(UP) (UP) CKT-1		D	For S/W yard equipment AMP and Relay Testing	16/Sep/2024	10:00	16/Sep/2024	20:00	For Relay Testing and S/W yard equipment AMP	PLANNED	Approved	16-Sep-24	10:00	16-Sep-24	20:00	
158	RQ187426	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1		D	Attend shutdown nature defects	16/Sep/2024	08:00	16/Sep/2024	18:00		PLANNED	Approved	16-Sep-24	17:00	16-Sep-24	23:00	May be given from 1700 Hrs/Subject to NPCIL & Rajasthan consent

159	RQ187541	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTA(PG)-KTPS(RVUN) (RS) CKT-1		D	RELAY TESTING AND AMP OF LINE EQUIPMENTS	13/Sep/2024	09:00	13/Sep/2024	18:00	RELAY TESTING AND AMP OF LINE EQUIPMENTS	PLANNED	Approved	13-Sep-24	09:00	13-Sep-24	18:00		
160	RQ187472	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANKROLI(PG)-KANKROLI(RS) (RS) CKT-1		D	For AMP of Line Bay Equipments	12/Sep/2024	08:00	12/Sep/2024	18:00		PLANNED	Approved	12-Sep-24	08:00	12-Sep-24	18:00		
161	RQ187394	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-MODIPURAM_2 (UP) (UP) CKT-1		C	For PD defect rectification works in 220 kV Main Bus 1	10/Sep/2024	10:00	13/Sep/2024	20:00	Alongwith 220 kV Main Bus 1	PLANNED	Rejected						Powergrid NR-1 and UPPTCL to bilaterally discuss and resubmit the proposal in next occ
162	RQ187392	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-BAGHPAT(UP) (UP) CKT-2		C	For PD defect rectification works in 220 kV Main Bus 1	10/Sep/2024	10:00	13/Sep/2024	20:00	Alongwith 220 kV Main Bus 1	PLANNED	Rejected						Powergrid NR-1 and UPPTCL to bilaterally discuss and resubmit the proposal in next occ
163	RQ187391	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-BAGHPAT(UP) (UP) CKT-1		C	For PD defect rectification works in 220 kV Main Bus 1	10/Sep/2024	10:00	13/Sep/2024	20:00	Alongwith 220 kV Main Bus 1	PLANNED	Rejected						Powergrid NR-1 and UPPTCL to bilaterally discuss and resubmit the proposal in next occ
164	RQ187404	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FARIDABAD(NT)-PALLA(HV) (PG) CKT-1		D	Shutdown nature defects rectification work	09/Sep/2024	08:00	09/Sep/2024	18:00	AR of other ckt FGPP-SEC 78 to kept in Non Auto mode	PLANNED	Approved	09-Sep-24	08:00	09-Sep-24	18:00		
165	RQ187530	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RATANGARH(RS)-SIKAR(PG) (PG) CKT-2		D	AMP Work	06/Sep/2024	09:00	06/Sep/2024	18:00		PLANNED	Approved	06-Sep-24	09:00	06-Sep-24	18:00		
166	RQ187473	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANKROLI(PG)-KANKROLI(RS) (RS) CKT-2		D	For AMP of Line Bay Equipments	06/Sep/2024	08:00	06/Sep/2024	18:00		PLANNED	Approved	06-Sep-24	08:00	06-Sep-24	18:00		
167	RQ187529	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RATANGARH(RS)-SIKAR(PG) (PG) CKT-1		D	AMP Work	05/Sep/2024	09:00	05/Sep/2024	18:00		PLANNED	Approved	05-Sep-24	09:00	05-Sep-24	18:00		
168	RQ187532	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SIKAR(RS)-SIKAR(PG) (PG) CKT-2		D	AMP Work	04/Sep/2024	09:00	04/Sep/2024	18:00		PLANNED	Approved	04-Sep-24	09:00	04-Sep-24	18:00		
169	RQ187531	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SIKAR(RS)-SIKAR(PG) (PG) CKT-1		D	AMP Work	03/Sep/2024	09:00	03/Sep/2024	18:00		PLANNED	Approved	03-Sep-24	09:00	03-Sep-24	18:00		
170	RQ187488	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1		C	NHAI Diversion work	01/Sep/2024	08:00	10/Sep/2024	18:00	Timely requirement of S/D	PLANNED	Rejected						May be rejected as approved in multiple OCC but never availed/Already approved in previous OCC meeting from 27th March to 05th April,2024 and 01st May, 2024 to 10th May, 2024 and 01st June, 2024 to 10th June, 2024, but not availed by utility/If shutdown to be availed by NHAI, May be further applied on D-5 period and request will be considered after analysing real time system conditions.

171	RQ187489	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2		C	NHAI Diversion work	01/Sep/2024	08:00	10/Sep/2024	18:00	Timely requirement of S/D	PLANNED	Rejected						May be rejected as approved in multiple OCC but never availed/Already approved in previous OCC meeting from 27th March to 05th April,2024 and 01st May, 2024 to 10th May, 2024 and 01st June, 2024 to 10th June, 2024, but not availed by utility/If shutdown to be availed by NHAI, May be further applied on D-5 period and request will be considered after analysing real time system conditions.
172	RQ187490	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1		C	NHAI Diversion work	01/Sep/2024	08:00	10/Sep/2024	18:00	Timely requirement of S/D	PLANNED	Rejected						May be rejected as approved in multiple OCC but never availed/Already approved in previous OCC meeting from 27th March to 05th April,2024 and 01st May, 2024 to 10th May, 2024 and 01st June, 2024 to 10th June, 2024, but not availed by utility/If shutdown to be availed by NHAI, May be further applied on D-5 period and request will be considered after analysing real time system conditions.
173	RQ187425	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1		D	Attend shutdown nature defects/ Line bay AMP	01/Sep/2024	08:00	01/Sep/2024	18:00		PLANNED	Approved	01-Sep-24	08:00	01-Sep-24	18:00		
174	RQ187500	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR-KURUKSHETRA (PG) CKT-2		D	FOR AMP WORKS AND RELAY TESTING	28/Sep/2024	08:00	28/Sep/2024	18:00		PLANNED	Approved	28-Sep-24	08:00	28-Sep-24	18:00		
175	RQ187409	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2		D	Rectification of shutdown nature defects and 404 line Bay AMP at Bhadla s/s.	26/Sep/2024	17:00	26/Sep/2024	23:00	400 kv Bhadla (PG) - Bhadla (RVPNL) ckt.1 A/R to be kept on Non auto mode.	PLANNED	Approved	26-Sep-24	17:00	26-Sep-24	23:00	May be given from 1700 Hrs	
176	RQ187713	OCC_222	cpcc1_sd	BUS	220KV BUS 2 AT BAHADURGARH(PG)		C	FOR 220 KV BUS BAR-2 RETROFITTING WORK AT BAHADURGARH SS AND CONSTRUCTION WORK UNDER SS104 PACKAGE	25/Sep/2024	18:00	30/Sep/2024	18:00		PLANNED	Approved	25-Sep-24	18:00	30-Sep-24	18:00	May be allowed subject to real time grid condition and no other outages during shutdown	

177	RQ187411	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-2		D	Rectification of shut down nature defects and 419 line bay AMP at Bhadla s/s.	24/Sep/2024	17:00	24/Sep/2024	23:00	400 kv Bhadla (PG) - Bhadla2 (PG) ckt.1 A/R to be kept on Non auto mode.	PLANNED	Approved					May be clubbed with 185
178	RQ187410	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-1		D	Rectification of shut down nature defects and 416 line bay AMP at Bhadla s/s.	23/Sep/2024	17:00	23/Sep/2024	23:00	400 kv Bhadla (PG) - Bhadla2 (PG) ckt.2 A/R to be kept on Non auto mode.	PLANNED	Approved	23-Sep-24	17:00	23-Sep-24	23:00	May be clubbed with 203
179	RQ187419	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2		D	CSD Commissioning, COE discrepancy, relay tesing, Line bay AMP	23/Sep/2024	09:00	23/Sep/2024	18:00		PLANNED	Approved					ATC-TTC of NR Import to be curtailed by 200 MW. May be clubbed with SI.No.17
180	RQ187417	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-2		D	Rectification of shut down nature defects	20/Sep/2024	17:00	20/Sep/2024	23:00	765 kv Bhadla2- Bikaner ckt 1 A/R to be kept on Non auto mode.	PLANNED	Approved	20-Sep-24	17:00	20-Sep-24	23:00	
181	RQ187712	OCC_222	cpcc1_sd	BUS	220KV BUS 1 AT BAHADURGARH(PG)		C	FOR 220 KV BUS BAR-1 RETROFITTING WORK AT BAHADURGARH SS AND CONSTRUCTION WORK UNDER SS104 PACKAGE	20/Sep/2024	09:00	25/Sep/2024	18:00		PLANNED	Approved	20-Sep-24	09:00	25-Sep-24	18:00	May be allowed subject to real time grid condition and no other outages during shutdown
182	RQ187416	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-1		D	Rectification of shut down nature defects	19/Sep/2024	17:00	19/Sep/2024	23:00	765 kv Bhadla2- Bikaner ckt 2 A/R to be kept on Non auto mode.	PLANNED	Approved					May be clubbed with SI.No.48
183	RQ187413	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2		D	Rectification of shut down nature defects	16/Sep/2024	17:00	16/Sep/2024	23:00	765 kv Bhadla2-Ajmer ckt 1 A/R to be kept on Non auto mode.	PLANNED	Approved	16-Sep-24	17:00	16-Sep-24	23:00	
184	RQ187522	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1		D	Stringing of 400 KV D/C Sikar-II-Neemrana transmission line	16/Sep/2024	09:00	21/Sep/2024	18:00	POWER LINE CROSSING	PLANNED	Approved	16-Sep-24	09:00	21-Sep-24	18:00	
185	RQ187378	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-2		D	Installation of Bird Diverter	16/Sep/2024	08:00	30/Sep/2024	18:00	A/R to be kept in Non auto mode of other charged ckt from both ends	PLANNED	Approved	16-Sep-24	17:00	30-Sep-24	23:00	May be given from 1700 Hrs
186	RQ187390	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2		D	Installation of Bird Diverter	16/Sep/2024	08:00	30/Sep/2024	18:00	NON-AUTO OF OTHER CKT	PLANNED	Approved	16-Sep-24	17:00	30-Sep-24	23:00	May be facilitated from 1700 hrs

187	RQ187412	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1		D	Rectification of shut down nature defects	14/Sep/2024	17:00	14/Sep/2024	23:00	765 kv Bhadla2-Ajmer ckt 2 A/R to be kept on Non auto mode.	PLANNED	Approved	14-Sep-24	17:00	14-Sep-24	23:00	
188	RQ187461	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DUNI(RS)-JAIPUR SOUTH(PG) (RS) CKT-1		D	AMP of Line equipments	14/Sep/2024	09:00	14/Sep/2024	17:00	AMP OF LINE EQUIPMENTS & Rectification of CoE Audit point	PLANNED	Approved	14-Sep-24	09:00	14-Sep-24	17:00	
189	RQ187502	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-MALERKOTLA(PG)(SEKURA) CKT-1		D	FOR AMP WORKS AND RELAY TESTING	13/Sep/2024	08:00	13/Sep/2024	18:00		PLANNED	Approved	13-Sep-24	08:00	13-Sep-24	18:00	
190	RQ187711	OCC_222	cpcc1_sd	BUS	400KV BUS 2 AT BAHADURGARH(PG)		C	FOR 400 KV BUS BAR-2 RETROFITTING WORK AT BAHADURGARH SS AND CONSTRUCTION WORK UNDER SS104 PACKAGE	11/Sep/2024	09:00	20/Sep/2024	18:00		PLANNED	Approved	11-Sep-24	09:00	20-Sep-24	18:00	May be allowed subject to real time grid condition and no other outages during shutdown
191	RQ187542	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KOTA(PG) (RS) CKT-1		D	For AMP of Line Equipments	11/Sep/2024	09:00	11/Sep/2024	18:00	FOR AMP OF LINE EQUIPMENTS	PLANNED	Approved	11-Sep-24	17:00	11-Sep-24	23:00	May be given from 1700 Hrs
192	RQ187503	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-MALERKOTLA(PG)(SEKURA) CKT-2		D	FOR AMP WORKS	09/Sep/2024	08:00	09/Sep/2024	18:00		PLANNED	Approved	09-Sep-24	08:00	09-Sep-24	18:00	
193	RQ187418	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-2		C	Line equipment shifting and gantry tower erection work	09/Sep/2024	08:00	16/Sep/2024	18:00		PLANNED	Approved	09-Sep-24	08:00	16-Sep-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time.
194	RQ187498	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-KOTPUTLI (PG) CKT-1		D	For Relay Testing and CoE Audit Compliance	07/Sep/2024	09:00	07/Sep/2024	18:00	For Relay Testing and CoE Audit Compliance	PLANNED	Approved	07-Sep-24	09:00	07-Sep-24	18:00	
195	RQ187723	OCC_222	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 2		D	for AMP work	06/Sep/2024	09:00	06/Sep/2024	18:00		PLANNED	Approved	06-Sep-24	17:00	06-Sep-24	23:00	May be given from 1700 Hrs
196	RQ187722	OCC_222	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 1		D	for AMP work	05/Sep/2024	09:00	05/Sep/2024	18:00		PLANNED	Approved	05-Sep-24	17:00	05-Sep-24	23:00	May be given from 1700 Hrs
197	RQ187415	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-2		D	Rectification of shut down nature defects and 710 Line Bay AMP at Bhadla S/s	03/Sep/2024	17:00	03/Sep/2024	23:00	765 kv Bhadla-Bikaner ckt 1 A/R to be kept on Non auto mode.	PLANNED	Approved	03-Sep-24	17:00	03-Sep-24	23:00	
198	RQ187721	OCC_222	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 2		D	FOR PUNCH POINT WORK IN BAY EXTENSION WORK UNDER PNTL	03/Sep/2024	09:00	04/Sep/2024	18:00		PLANNED	Approved	03-Sep-24	09:00	04-Sep-24	18:00	

199	RQ187414	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-1		D	Rectification of shut down nature defects and 707 Line Bay AMP at Bhadla S/s	02/Sep/2024	17:00	02/Sep/2024	23:00	765 kv Bhadla-Bikaner ckt 2 A/R to be kept on Non auto mode.	PLANNED	Approved	02-Sep-24	17:00	02-Sep-24	23:00	
200	RQ187499	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1		D	For Relay Testing and CoE Audit Compliance	02/Sep/2024	09:00	02/Sep/2024	18:00	For Relay Testing and CoE Audit Compliance	PLANNED	Approved	02-Sep-24	09:00	02-Sep-24	18:00	
201	RQ187710	OCC_222	cpcc1_sd	BUS	400KV BUS 1 AT BAHADURGARH(PG)		C	FOR 400 KV BUS BAR-1 RETROFITTING WORK AT BAHADURGARH SS AND CONSTRUCTION WORK UNER SS104 PACKAGE	01/Sep/2024	09:00	10/Sep/2024	18:00		PLANNED	Approved	01-Sep-24	09:00	10-Sep-24	18:00	May be allowed subject to real time grid condition and no other outages during shutdown
202	RQ187720	OCC_222	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 1		D	FOR PUNCH POINT WORK IN BAY EXTENSION WORK UNDER PNTL	01/Sep/2024	09:00	02/Sep/2024	18:00		PLANNED	Approved	01-Sep-24	09:00	02-Sep-24	18:00	
203	RQ187377	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-1		D	Installation of Bird Diverter	01/Sep/2024	08:00	15/Sep/2024	18:00	A/R to be kept in Non auto mode of other charged ckt from both ends	PLANNED	Approved	01-Sep-24	17:00	15-Sep-24	23:00	May be given from 1700 Hrs
204	RQ187501	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-DHANANSU(PS) (PG) CKT-1		C	For attending internal leakage of SF6 gas	01/Sep/2024	08:00	03/Sep/2024	18:00		PLANNED	Approved	01-Sep-24	08:00	03-Sep-24	18:00	May be given subject to real time grid conditions/Punjab consent/One circuit shutdown from both end at a time.
205	RQ188088	OCC_222	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-1		D	For Insulator replacement works	14/Sep/2024	08:00	23/Sep/2024	18:00		PLANNED	Approved	14-Sep-24	08:00	23-Sep-24	18:00	
206	RQ188091	OCC_222	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-2		D	Jumper replacement work at 581,655,741	07/Sep/2024	09:00	07/Sep/2024	18:00		PLANNED	Conditionally Approved					To be availed on Sunday after 15th September. To be clubbed with unit outage at Rihand Stage-1 or Stage-2
207	RQ188090	OCC_222	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-1		D	Jumper replacement work at 581,655,759	06/Sep/2024	09:00	06/Sep/2024	18:00		PLANNED	Conditionally Approved					To be availed on Sunday after 15th September. To be clubbed with unit outage at Rihand Stage-1 or Stage-2
208	RQ188089	OCC_222	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-2		D	For Insulator replacement works	04/Sep/2024	08:00	13/Sep/2024	18:00		PLANNED	Approved	04-Sep-24	08:00	13-Sep-24	18:00	
209	RQ187120	OCC_222	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-GR.NOIDA_2(UPC) (GTL) CKT-1	GTL	D	For Line Reactor, line equipments & Line AMP work and 80 Mvar spare reactor changeover activity at Fatehabad(Agra) end.	29/Sep/2024	09:00	29/Sep/2024	18:00		PLANNED	Approved	29-Sep-24	09:00	29-Sep-24	18:00	

210	RQ187119	OCC_222	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-GHATAMPUR_TPS(UP) (GTL) CKT-1	GTL	D	For Line maintenacne AMP work and Reactor switching work.	26/Sep/2024	10:00	26/Sep/2024	18:00		PLANNED	Approved	26-Sep-24	10:00	26-Sep-24	18:00		
211	RQ188431	OCC_222	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-2	RRVPNL	D	Shutdown of line and 240 MVAR line reactor at Anta for installation, Configuration and Commissioning of New/Repaired line distance protection M-1 Relay (ABB REL 670) by Srevice Engineer in place of existing defective relay. AND for attending R-Phase defective circuit breaker of 765 KV Line Reactor Bank-2 by deputation of service engineer of M/s GE. Shutdown of line required due to heavy induction from line.	29/Sep/2024	08:00	30/Sep/2024	18:00		PLANNED	Approved	29-Sep-24	08:00	30-Sep-24	18:00		
212	RQ187908	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASHI-KANPUR_GIS (PG) CKT-2	POWER GRID	D	rectification of shutdown nature defects	28/Sep/2024	09:00	28/Sep/2024	18:00		PLANNED	Approved	28-Sep-24	09:00	28-Sep-24	18:00		
213	RQ187907	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASHI-KANPUR_GIS (PG) CKT-1	POWER GRID	D	rectification of shutdown nature defects	27/Sep/2024	09:00	27/Sep/2024	18:00		PLANNED	Approved	27-Sep-24	09:00	27-Sep-24	18:00		
214	RQ187906	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASHI-FATEHPUR (PG) CKT-1	POWER GRID	D	Rectification of Shutdown nature defects	26/Sep/2024	09:00	26/Sep/2024	18:00		PLANNED	Approved	26-Sep-24	09:00	26-Sep-24	18:00		
215	RQ188096	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-2	POWER GRID	D	Installation of Counter weight in Gantry-1 Tower of 765kV Orai-Gwalior line at Orai End. Shutdown of 765kV Orai-Gwalior line required along with simultaneous shutdown of 765kV Orai-Aligarh -2 (as below Gwalior Gantry Tower, Aligarh-2 Line Reactor 765KV Bushing is falling.	25/Sep/2024	09:00	25/Sep/2024	18:00		PLANNED	Rejected						May be availed in lean NR demand season i.e. October

216	RQ187198	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-ALIGARH (PG) CKT-1	POWER GRID	D	Rectification of Shutdown nature defects	18/Sep/2024	09:00	18/Sep/2024	18:00	Rectification of Shutdown Nature defects	PLANNED	Approved	18-Sep-24	09:00	18-Sep-24	18:00	
217	RQ188114	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-1	POWER GRID	D	AMP Work	10/Sep/2024	09:00	10/Sep/2024	18:00		PLANNED	Rejected					May be availed in lean NR demand season i.e. October
218	RQ188170	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-JHATIKARA (PG) CKT-1	POWER GRID	D	Rectification of Shutdown nature defects	09/Sep/2024	09:00	10/Sep/2024	18:00		PLANNED	Approved					May be clubbed with SI.No.35
219	RQ187918	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-1	POWER GRID	D	Line Shutdown Required for AMP of non-switchable IR	05/Sep/2024	10:00	05/Sep/2024	18:00		PLANNED	Approved					May be clubbed with SI.No. 221
220	RQ188113	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-2	POWER GRID	D	Attending shutdown nature defects in line	05/Sep/2024	08:00	06/Sep/2024	18:00		PLANNED	Approved	05-Sep-24	08:00	06-Sep-24	18:00	
221	RQ188437	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-1	POWER GRID	D	for shutdown nature defects in Line	02/Sep/2024	08:00	02/Sep/2024	18:00		PLANNED	Approved	02-Sep-24	08:00	02-Sep-24	18:00	
222	RQ187986	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KANPUR_GIS-ALIGARH (PG) CKT-1	POWER GRID	D	for S/D nature defect rectification_by Aligarh TLM	01/Sep/2024	08:00	03/Sep/2024	18:00		PLANNED	Approved	01-Sep-24	08:00	03-Sep-24	18:00	
223	RQ187695	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-BHIWANI (PG) CKT-1		D	Rectification of S/D based defects of the line	27/Sep/2024	09:00	27/Sep/2024	16:00	Kindly approve.	PLANNED	Approved	27-Sep-24	15:00	27-Sep-24	23:00	May be facilitated from 1500 hrs
224	RQ187511	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2		D	Stringing of 765 kV D/C Khetri-Narela TL	25/Sep/2024	07:00	29/Sep/2024	19:00	4-5	PLANNED	Approved	25-Sep-24	17:00	29-Sep-24	23:00	May be facilitated from 1700 hrs
225	RQ187510	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1		D	Stringing of 765 kV D/C Khetri-Narela TL	25/Sep/2024	07:00	29/Sep/2024	19:00	4-5	PLANNED	Approved	25-Sep-24	17:00	29-Sep-24	23:00	May be facilitated from 1700 hrs
226	RQ187694	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2		D	Rectification of S/D based defects of the line	24/Sep/2024	09:00	24/Sep/2024	16:00	Kindly approve.	PLANNED	Approved	24-Sep-24	17:00	24-Sep-24	23:00	May be facilitated from 1700 hrs
227	RQ187661	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-MEERUT (PG) CKT-1		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	23/Sep/2024	10:00	24/Sep/2024	17:00	Kindly approve.	PLANNED	Approved	23-Sep-24	15:00	24-Sep-24	23:00	May be facilitated from 1500 hrs
228	RQ187446	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_III(PG) (PFTL) CKT-2		D	Attending shutdown nature defects by Khetri group & For ladder logic and interlock checking for spare reactor commissioning	18/Sep/2024	14:00	23/Sep/2024	23:00		PLANNED	Approved	18-Sep-24	17:00	23-Sep-24	23:00	May be facilitated from 1700 hrs
229	RQ187497	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-2		C	Shifting of tower 79	15/Sep/2024	08:00	30/Sep/2024	18:00		PLANNED	Rejected					May be availed in lean hydro season
230	RQ187693	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1		D	Rectification of S/D based defects of the line	13/Sep/2024	09:00	13/Sep/2024	16:00	Kindly approve.	PLANNED	Approved	13-Sep-24	17:00	13-Sep-24	23:00	May be facilitated from 1700 hrs

231	RQ187445	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1		D	Attending shutdown nature defects by Khetri group & For ladder logic and interlock checking for spare reactor commissioning	11/Sep/2024	14:00	16/Sep/2024	23:00		PLANNED	Approved	11-Sep-24	17:00	16-Sep-24	23:00	May be facilitated from 1700 hrs
232	RQ187448	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2		D	For ladder logic and interlock checking for spare reactor commissioning	07/Sep/2024	14:00	12/Sep/2024	23:00		PLANNED	Approved					May be clubbed with SI.No.186
233	RQ187447	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1		D	For ladder logic and interlock checking for spare reactor commissioning	03/Sep/2024	14:00	08/Sep/2024	23:00		PLANNED	Approved	03-Sep-24	17:00	08-Sep-24	23:00	May be facilitated from 1700 hrs
234	RQ187142	OCC_222	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-2	UPPTCL	D	* For Tightening of jumper Cone and C.C Ring Bolts and Fixing of Broken >X Spacer Clamps.	27/Sep/2024	08:00	28/Sep/2024	18:00		PLANNED	Conditionally Approved					To be clubbed with Unit outage
235	RQ187141	OCC_222	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-1	UPPTCL	D	* For Tightening of Jumper Cone and C.C Ring Nut and Bolts <(>&<)> Fixing >X of Broken Spacer Clamps.	25/Sep/2024	08:00	26/Sep/2024	18:00		PLANNED	Conditionally Approved					To be clubbed with Unit outage
236	RQ187319	OCC_222	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANPARA_C(LAN)-UNNAO(UP) (UP) CKT-1	UPPTCL	C	SAG ADJUSTMENT AT LOC NO-638 OF 765KV A-	05/Sep/2024	08:00	07/Sep/2024	18:00		PLANNED	Rejected					May be availed in lean demand season of NR region i.e. October
237	RQ187763	OCC_222	cpcc1_sd	BUS	765KV BUS 2 AT BHIWANI(PG)		D	AMP work & COE Discrepancy Rectification	17/Sep/2024	09:00	17/Sep/2024	20:00		PLANNED	Approved	17-Sep-24	09:00	17-Sep-24	20:00	
238	RQ187762	OCC_222	cpcc1_sd	BUS	765KV BUS 1 AT BHIWANI(PG)		D	AMP work & COE Discrepancy Rectification	16/Sep/2024	09:00	16/Sep/2024	20:00		PLANNED	Approved	16-Sep-24	09:00	16-Sep-24	20:00	
239	RQ187780	OCC_222	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 1		D	AMP Works	15/Sep/2024	14:00	20/Sep/2024	23:00		PLANNED	Approved	15-Sep-24	17:00	20-Sep-24	23:00	May be facilitated from 1700 hrs
240	RQ187736	OCC_222	cpcc1_sd	BUS	765 KV BIKANER(PG) - BUS 2		D	For 765kV Bay Extension Work	12/Sep/2024	17:00	14/Sep/2024	23:00		PLANNED	Approved	12-Sep-24	17:00	14-Sep-24	23:00	
241	RQ187725	OCC_222	cpcc1_sd	BUS	765KV BUS 2 AT CHITTORGARH(PG)		D	For COE audit observation compliance and protection update	12/Sep/2024	09:00	12/Sep/2024	18:00		PLANNED	Approved	12-Sep-24	15:00	12-Sep-24	23:00	May be facilitated from 1500 hrs
242	RQ187724	OCC_222	cpcc1_sd	BUS	765KV BUS 1 AT CHITTORGARH(PG)		D	For COE audit observation compliance and protection update	11/Sep/2024	09:00	11/Sep/2024	18:00		PLANNED	Approved	11-Sep-24	15:00	11-Sep-24	23:00	May be facilitated from 1500 hrs
243	RQ187735	OCC_222	cpcc1_sd	BUS	765 KV BIKANER(PG) - BUS 1		D	For 765kV Bay Extension Work	09/Sep/2024	17:00	11/Sep/2024	23:00		PLANNED	Approved	09-Sep-24	17:00	11-Sep-24	23:00	May be facilitated from 1700 hrs
244	RQ187728	OCC_222	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 2		D	For Jumpering and Testing works for Bay Extension	05/Sep/2024	17:00	10/Sep/2024	23:00		PLANNED	Approved	05-Sep-24	17:00	10-Sep-24	23:00	

245	RQ187706	OCC_222	cpcc1_sd	BUS	765 KV BHADLA(PG) - BUS 2		D	for AMP work	03/Sep/2024	17:00	03/Sep/2024	23:59		PLANNED	Approved	03-Sep-24	17:00	03-Sep-24	23:59	
246	RQ187705	OCC_222	cpcc1_sd	BUS	765 KV BHADLA(PG) - BUS 1		D	for AMP work	02/Sep/2024	17:00	02/Sep/2024	23:59		PLANNED	Approved	02-Sep-24	17:00	02-Sep-24	23:59	
247	RQ187727	OCC_222	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 1		D	For Jumpering and Testing works for Bay Extension	01/Sep/2024	17:00	04/Sep/2024	23:00		PLANNED	Approved	01-Sep-24	17:00	04-Sep-24	23:00	
248	RQ187781	OCC_222	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 2		D	AMP Works	01/Sep/2024	14:00	05/Sep/2024	23:00		PLANNED	Approved	01-Sep-24	17:00	05-Sep-24	23:00	May be facilitated from 1700 hrs
249	RQ187133	OCC_222	stuup_sd	BUS	765 KV GR.NOIDA_2(UPC) - BUS 2	UPPTCL	C	For testing and maintenance work	17/Sep/2024	08:00	17/Sep/2024	18:00		PLANNED	Approved	17-Sep-24	08:00	17-Sep-24	18:00	
250	RQ187703	OCC_222	stuup_sd	BUS	765KV BUS 1 AT UNNAO(UP)	UPPTCL	C	Re connecting of Bay CT clamp after cleaning surface in Mainpuri line bay,connected through Main Bus-1 due to rusting by which flow of current is not in order.	03/Sep/2024	09:00	03/Sep/2024	17:00		PLANNED	Approved					May be facilitated on Sunday after 15th September
251	RQ187182	OCC_222	cpcc3_sd	BUS	765 KV BAREILLY_2(PG) - BUS 2	POWER GRID	D	Insulator replacement work and fixing of missing spacer	12/Sep/2024	09:30	12/Sep/2024	17:30		PLANNED	Approved	12-Sep-24	09:30	12-Sep-24	17:30	
252	RQ187181	OCC_222	cpcc3_sd	BUS	765 KV BAREILLY_2(PG) - BUS 1	POWER GRID	D	Insulator replacement work and fixing of missing spacers in jumper conductor.	10/Sep/2024	09:30	10/Sep/2024	17:30		PLANNED	Approved	10-Sep-24	09:30	10-Sep-24	17:30	
253	RQ187996	OCC_222	cpcc3_sd	BUS	765KV BUS 2 AT LUCKNOW_2(PG)	POWER GRID	D	AMP Work	04/Sep/2024	09:00	04/Sep/2024	17:30		PLANNED	Approved	04-Sep-24	09:00	04-Sep-24	17:30	
254	RQ187995	OCC_222	cpcc3_sd	BUS	765KV BUS 1 AT LUCKNOW_2(PG)	POWER GRID	D	AMP Work	03/Sep/2024	09:00	03/Sep/2024	17:30		PLANNED	Approved	03-Sep-24	09:00	03-Sep-24	17:30	
255	RQ187948	OCC_222	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV PHAGI(RS)	PAPTL	D	for AMP work	26/Sep/2024	08:00	27/Sep/2024	18:00		PLANNED	Approved	26-Sep-24	08:00	27-Sep-24	18:00	
256	RQ187800	OCC_222	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV KOTESHWAR(PG)	POWER GRID	D	For implementation of updated mechanical protection settings & AMP in view of defect liability period.	20/Sep/2024	08:00	21/Sep/2024	18:00		PLANNED	Approved	20-Sep-24	08:00	21-Sep-24	18:00	
257	RQ187814	OCC_222	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV JHATIKARA(PG)	POWER GRID	D	for AMP work	19/Sep/2024	08:00	19/Sep/2024	18:00		PLANNED	Approved	19-Sep-24	08:00	19-Sep-24	18:00	
258	RQ187823	OCC_222	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	Ladder logic commissioning with spare reactor logic scheme checking	18/Sep/2024	15:00	20/Sep/2024	23:00		PLANNED	Approved	18-Sep-24	17:00	20-Sep-24	23:00	May be facilitated from 1700 hrs

259	RQ187822	OCC_222	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	Ladder logic commissioning with spare reactor logic scheme checking	15/Sep/2024	15:00	17/Sep/2024	23:00		PLANNED	Approved	15-Sep-24	17:00	17-Sep-24	23:00	May be facilitated from 1700 hrs
260	RQ187949	OCC_222	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	POWER GRID	D	for AMP work	05/Sep/2024	08:00	06/Sep/2024	18:00		PLANNED	Approved	05-Sep-24	08:00	06-Sep-24	18:00	
261	RQ187801	OCC_222	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV KHETRI (PKTSL)	PKTSL	C	For internal inspection due to Y-B phase DGA violation	15/Sep/2024	08:00	17/Sep/2024	18:00	B/R will be charged through hot spare . Switching for 4 hrs will be required in each case of R& Y phase single unit	PLANNED	Approved	15-Sep-24	08:00	17-Sep-24	18:00	
262	RQ187802	OCC_222	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV KHETRI (PKTSL)	PKTSL	C	For internal inspection due to R-Y phase DGA violation	09/Sep/2024	08:00	11/Sep/2024	18:00	B/R will be charged through hot spare . Switching for 4 hrs will be required in each case of R& Y phase single unit	PLANNED	Approved	09-Sep-24	08:00	11-Sep-24	18:00	
263	RQ187704	OCC_222	stuup_sd	BR/BSR/MSC/MSR	189 MVAR BUS REACTOR NO 1 AT 765KV UNNAO(UP)	UPPTCL	C	Replacement of gasket and O ring of main tank of 63MVAR Y Phase bus reactor unit to stoppage heavy oil leakage	04/Sep/2024	09:00	16/Sep/2024	17:00		PLANNED	Approved	04-Sep-24	09:00	16-Sep-24	17:00	
264	RQ187951	OCC_222	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 @PHAGI(RS)	POWER GRID	D	for AMP work	12/Sep/2024	08:00	13/Sep/2024	18:00		PLANNED	Approved					To be clubbed with line shutdown
265	RQ187952	OCC_222	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 @PHAGI(RS)	POWER GRID	D	for AMP work	10/Sep/2024	08:00	11/Sep/2024	18:00		PLANNED	Approved					To be clubbed with line shutdown
266	RQ188422	OCC_222	sldcrs_sd	BAY	70252T TIE BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 AND 765/400KV 1500 MVA ICT 2 AT PHAGI(RS)	RRVPLN	D	Quarterly Maintenance work	28/Sep/2024	08:00	28/Sep/2024	18:00		PLANNED	Approved	28-Sep-24	08:00	28-Sep-24	18:00	

267	RQ188423	OCC_222	sldcrs_sd	BAY	70152T TIE BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AND 765/400KV 1500 MVA ICT 1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	27/Sep/2024	08:00	27/Sep/2024	18:00		PLANNED	Approved	27-Sep-24	08:00	27-Sep-24	18:00	
268	RQ188419	OCC_222	sldcrs_sd	BAY	70752B MAIN BAY - 765KV ANTA-PHAGI (RS) CKT-2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	26/Sep/2024	08:00	26/Sep/2024	18:00		PLANNED	Approved	26-Sep-24	08:00	26-Sep-24	18:00	
269	RQ188420	OCC_222	sldcrs_sd	BAY	70652B MAIN BAY - 765KV ANTA-PHAGI (RS) CKT-1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	24/Sep/2024	08:00	24/Sep/2024	18:00		PLANNED	Approved	24-Sep-24	08:00	24-Sep-24	18:00	
270	RQ188421	OCC_222	sldcrs_sd	BAY	70652A MAIN BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	23/Sep/2024	08:00	23/Sep/2024	18:00		PLANNED	Approved	23-Sep-24	08:00	23-Sep-24	18:00	
271	RQ188418	OCC_222	sldcrs_sd	BAY	703B MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT PHAGI(RS) (RRVPNL) AT 765 KV PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	05/Sep/2024	08:00	05/Sep/2024	18:00		PLANNED	Approved	05-Sep-24	08:00	05-Sep-24	18:00	
272	RQ188417	OCC_222	sldcrs_sd	BAY	703T TIE BAY - 765/400 KV 1500 MVA ICT 3 AT PHAGI(RS) (RRVPNL) AND FUTURE AT 765 KV PHAGI(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance work	03/Sep/2024	08:00	03/Sep/2024	18:00		PLANNED	Approved	03-Sep-24	08:00	03-Sep-24	18:00	
273	RQ187250	OCC_222	cpcc1_sd	BAY	715 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT BIKANER(PG) (POWERGRID) AT 765 KV BIKANER(PG)	POWER GRID	D	for AMP work	25/Sep/2024	08:00	25/Sep/2024	18:00		PLANNED	Approved	25-Sep-24	08:00	25-Sep-24	18:00	
274	RQ188433	OCC_222	cpcc3_sd	BAY	713 MAIN BAY - 765 KV AGRA-GWALIOR (PG) CKT-1 AND 765KV BUS 1 AT AGRA(PG)	POWER GRID	D	CT Tan delta, Attending SF6 gas leakages in 03 No. different phases DACs by dismantling the DAC, O ring replacement and gas evacuation, vacuum, testing etc.	24/Sep/2024	08:00	27/Sep/2024	18:00		PLANNED	Approved	24-Sep-24	08:00	27-Sep-24	18:00	

275	RQ187269	OCC_222	cpcc1_sd	BAY	715 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	for AMP work	23/Sep/2024	15:00	24/Sep/2024	23:00		PLANNED	Approved	23-Sep-24	15:00	24-Sep-24	23:00	
276	RQ187268	OCC_222	cpcc1_sd	BAY	718 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 (POWERGRID)	POWER GRID	D	for AMP work	21/Sep/2024	15:00	22/Sep/2024	23:00		PLANNED	Approved	21-Sep-24	15:00	22-Sep-24	23:00	
277	RQ187267	OCC_222	cpcc1_sd	BAY	716 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	for AMP work	19/Sep/2024	15:00	20/Sep/2024	23:00		PLANNED	Approved	19-Sep-24	15:00	20-Sep-24	23:00	
278	RQ187266	OCC_222	cpcc1_sd	BAY	717 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID) AND 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	for AMP work	17/Sep/2024	15:00	18/Sep/2024	23:00		PLANNED	Approved	17-Sep-24	15:00	18-Sep-24	23:00	
279	RQ188434	OCC_222	cpcc3_sd	BAY	714 TIE BAY - 765KV AGRA(PG)-GWALIOR(PG) (UNDEF) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765KV AGRA(PG)	POWER GRID	C	AMP of 714 bay along with attending SF6 gas leakage attend in R2 pole DAC by dismantling the pole, gas evacuation, vacuum testing etc.	16/Sep/2024	08:00	19/Sep/2024	18:00		PLANNED	Approved	16-Sep-24	08:00	19-Sep-24	18:00	
280	RQ187265	OCC_222	cpcc1_sd	BAY	713 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	for AMP work	15/Sep/2024	15:00	16/Sep/2024	23:00		PLANNED	Approved	15-Sep-24	15:00	16-Sep-24	23:00	
281	RQ187264	OCC_222	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID) AND 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG) AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	for AMP work	13/Sep/2024	15:00	14/Sep/2024	23:00		PLANNED	Approved	13-Sep-24	15:00	14-Sep-24	23:00	

282	RQ187999	OCC_222	cpcc3_sd	BAY	708 TIE BAY - 765KV LUCKNOW_2-BAREILLY (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765KV LUCKNOW_2(PG)	POWER GRID	D	AMP Work	13/Sep/2024	09:00	13/Sep/2024	17:30		PLANNED	Approved	13-Sep-24	09:00	13-Sep-24	17:30	
283	RQ187263	OCC_222	cpcc1_sd	BAY	707 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	for AMP work	11/Sep/2024	15:00	12/Sep/2024	23:00		PLANNED	Approved	11-Sep-24	15:00	12-Sep-24	23:00	
284	RQ187998	OCC_222	cpcc3_sd	BAY	705 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT LUCKNOW_2(PG) (POWERGRID) AND FUTURE AT 765 KV LUCKNOW_2(PG) (POWERGRID)	POWER GRID	D	AMP Work	11/Sep/2024	09:00	11/Sep/2024	17:30		PLANNED	Approved	11-Sep-24	09:00	11-Sep-24	17:30	
285	RQ187251	OCC_222	cpcc1_sd	BAY	711 TIE BAY - 765KV JHATIKARA-BHIWANI (PG) CKT-1 AND 765/400KV 1000 MVA ICT 1 AT BHIWANI(PG)	POWER GRID	D	for AMP work	11/Sep/2024	08:00	12/Sep/2024	18:00		PLANNED	Approved	11-Sep-24	08:00	12-Sep-24	18:00	
286	RQ187285	OCC_222	cpcc1_sd	BAY	707 MAIN BAY - 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2 (POWERGRID) AT 765 KV KHETRI (PKTSL)	POWER GRID	D	for AMP work	11/Sep/2024	08:00	11/Sep/2024	18:00		PLANNED	Approved	11-Sep-24	08:00	11-Sep-24	18:00	
287	RQ187997	OCC_222	cpcc3_sd	BAY	706 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT LUCKNOW_2(PG) (POWERGRID)	POWER GRID	D	AMP Work	10/Sep/2024	09:00	10/Sep/2024	17:30		PLANNED	Approved	10-Sep-24	09:00	10-Sep-24	17:30	

288	RQ187284	OCC_222	cpcc1_sd	BAY	708 TIE BAY - 765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PKTSL) CKT-2 (POWERGRID) AND 765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL) AT 765 KV KHETRI (PKTSL) (POWERGRID)	POWER GRID	D	for AMP work	10/Sep/2024	08:00	10/Sep/2024	18:00		PLANNED	Approved	10-Sep-24	08:00	10-Sep-24	18:00	
289	RQ187272	OCC_222	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT JHATIKARA(PG) (POWERGRID) AND 765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PKTSL) CKT-1 AT 765 KV JHATIKARA(PG) (POWERGRID)	POWER GRID	D	for AMP work	10/Sep/2024	08:00	10/Sep/2024	18:00		PLANNED	Approved	10-Sep-24	08:00	10-Sep-24	18:00	
290	RQ187262	OCC_222	cpcc1_sd	BAY	712 MAIN BAY - 765 KV FATEHGARH_II- BHADLA (PG) CKT-1 (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	for AMP work	09/Sep/2024	15:00	10/Sep/2024	23:00		PLANNED	Approved	09-Sep-24	15:00	10-Sep-24	23:00	
291	RQ187252	OCC_222	cpcc1_sd	BAY	715 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV BHIWANI(PG)	POWER GRID	D	for AMP work	09/Sep/2024	08:00	10/Sep/2024	18:00		PLANNED	Approved	09-Sep-24	08:00	10-Sep-24	18:00	
292	RQ187283	OCC_222	cpcc1_sd	BAY	709 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL) (POWERGRID) AT 765 KV KHETRI (PKTSL)	POWER GRID	D	for AMP work	09/Sep/2024	08:00	09/Sep/2024	18:00		PLANNED	Approved	09-Sep-24	08:00	09-Sep-24	18:00	

293	RQ187261	OCC_222	cpcc1_sd	BAY	712R MAIN BAY - 240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-1 @FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	for AMP work	07/Sep/2024	15:00	08/Sep/2024	23:00		PLANNED	Approved	07-Sep-24	15:00	08-Sep-24	23:00	
294	RQ187178	OCC_222	cpcc3_sd	BAY	712 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT BAREILLY_2(PG) AND 765 KV BAREILLY_2(PG) - BUS 2	POWER GRID	D	AMP Work	07/Sep/2024	09:30	07/Sep/2024	17:30		PLANNED	Approved	07-Sep-24	09:30	07-Sep-24	17:30	
295	RQ187253	OCC_222	cpcc1_sd	BAY	712 MAIN BAY - 765/400KV 1000 MVA ICT 1 AT BHIWANI(PG)	POWER GRID	D	for AMP work	07/Sep/2024	08:00	08/Sep/2024	18:00		PLANNED	Approved	07-Sep-24	08:00	08-Sep-24	18:00	
296	RQ187260	OCC_222	cpcc1_sd	BAY	708 TIE BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 (POWERGRID) AND 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG) AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	for AMP work	05/Sep/2024	15:00	06/Sep/2024	23:00		PLANNED	Approved	05-Sep-24	15:00	06-Sep-24	23:00	
297	RQ187177	OCC_222	cpcc3_sd	BAY	711 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT BAREILLY_2(PG) AND FUTURE	POWER GRID	D	AMP Work	05/Sep/2024	09:30	05/Sep/2024	17:30		PLANNED	Approved	05-Sep-24	09:30	05-Sep-24	17:30	
298	RQ187254	OCC_222	cpcc1_sd	BAY	709 MAIN BAY - 765/400KV 1000 MVA ICT 2 AT BHIWANI(PG)	POWER GRID	D	for AMP work	05/Sep/2024	08:00	06/Sep/2024	18:00		PLANNED	Approved	05-Sep-24	08:00	06-Sep-24	18:00	
299	RQ187259	OCC_222	cpcc1_sd	BAY	719 MAIN BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	for AMP work	03/Sep/2024	15:00	04/Sep/2024	23:00		PLANNED	Approved	03-Sep-24	15:00	04-Sep-24	23:00	

300	RQ187176	OCC_222	cpcc3_sd	BAY	708 TIE BAY - 765 KV BAREILLY_2-LUCKNOW_2 (PG) CKT-1 AND 765/400 KV 1500 MVA ICT 1 AT BAREILLY_2(PG)	POWER GRID	D	AMP , DCRM, Tan Delta	03/Sep/2024	09:30	03/Sep/2024	17:30		PLANNED	Approved	03-Sep-24	09:30	03-Sep-24	17:30	
301	RQ187255	OCC_222	cpcc1_sd	BAY	710 MAIN BAY - 765KV JHATIKARA-BHIWANI (PG) CKT-1 AT BHIWANI(PG)	POWER GRID	D	for AMP work	03/Sep/2024	08:00	04/Sep/2024	18:00		PLANNED	Approved	03-Sep-24	08:00	04-Sep-24	18:00	
302	RQ187950	OCC_222	cpcc1_sd	BAY	70252A MAIN BAY - 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 AT PHAGI(RS)	POWER GRID	D	for AMP work	03/Sep/2024	08:00	04/Sep/2024	18:00		PLANNED	Approved	03-Sep-24	08:00	04-Sep-24	18:00	
303	RQ187270	OCC_222	cpcc1_sd	BAY	703 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV JHATIKARA(PG)	POWER GRID	D	for AMP work	03/Sep/2024	08:00	03/Sep/2024	18:00		PLANNED	Approved	03-Sep-24	08:00	03-Sep-24	18:00	
304	RQ187258	OCC_222	cpcc1_sd	BAY	720 TIE BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AND 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1 AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	for AMP work	01/Sep/2024	15:00	02/Sep/2024	23:00		PLANNED	Approved	01-Sep-24	15:00	02-Sep-24	23:00	
305	RQ187256	OCC_222	cpcc1_sd	BAY	707 MAIN BAY - 765KV MEERUT-BHIWANI (PG) CKT-1 AT BHIWANI(PG)	POWER GRID	D	for AMP work	01/Sep/2024	08:00	02/Sep/2024	18:00		PLANNED	Approved	01-Sep-24	08:00	02-Sep-24	18:00	
306	RQ187280	OCC_222	cpcc1_sd	BAY	719 MAIN BAY - 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2 (PNTL) AT 765 KV KHETRI (PKTSL)	PNTL	D	FOR CT OIL SAMPLING ON 1 MONTH OF CHARGING	17/Sep/2024	14:00	17/Sep/2024	18:00		PLANNED	Approved	17-Sep-24	14:00	17-Sep-24	18:00	
307	RQ187282	OCC_222	cpcc1_sd	BAY	716 MAIN BAY - 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1 (PNTL) AT 765 KV KHETRI (PKTSL)	PNTL	D	FOR CT OIL SAMPLING ON 1 MONTH OF CHARGING	17/Sep/2024	14:00	17/Sep/2024	18:00		PLANNED	Approved	17-Sep-24	14:00	17-Sep-24	18:00	

308	RQ187281	OCC_222	cpcc1_sd	BAY	717 TIE BAY - 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL)	PNTL	D	FOR CT OIL SAMPLING ON 1 MONTH OF CHARGING	17/Sep/2024	08:00	17/Sep/2024	14:00		PLANNED	Approved	17-Sep-24	08:00	17-Sep-24	14:00	
309	RQ187279	OCC_222	cpcc1_sd	BAY	720 TIE BAY - 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL)	PNTL	D	FOR CT OIL SAMPLING ON 1 MONTH OF CHARGING	16/Sep/2024	08:00	16/Sep/2024	14:00		PLANNED	Approved	16-Sep-24	08:00	16-Sep-24	14:00	
310	RQ187287	OCC_222	cpcc1_sd	BAY	702 TIE BAY - 765 KV KHETRI (PG) - BUS 1 (PKTSL) AND 240 MVAR BUS REACTOR NO 2 AT 765 KV KHETRI (PKTSL) AT 765 KV KHETRI (PKTSL) (PKTSL)	PKTSL	D	for AMP work	13/Sep/2024	08:00	13/Sep/2024	18:00		PLANNED	Approved	13-Sep-24	08:00	13-Sep-24	18:00	
311	RQ187286	OCC_222	cpcc1_sd	BAY	706 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL) (PKTSL)	PKTSL	D	for AMP work	12/Sep/2024	08:00	12/Sep/2024	18:00		PLANNED	Approved	12-Sep-24	08:00	12-Sep-24	18:00	
312	RQ187291	OCC_222	cpcc1_sd	BAY	704 MAIN BAY - 765 KV KHETRI (PG) - BUS 1 (PKTSL) AND 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1 AT 765 KV KHETRI (PKTSL) (PKTSL)	PKTSL	D	for AMP work	08/Sep/2024	08:00	08/Sep/2024	18:00		PLANNED	Approved	08-Sep-24	08:00	08-Sep-24	18:00	
313	RQ187290	OCC_222	cpcc1_sd	BAY	705 TIE BAY - 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1 (PKTSL) AND 765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL) AT 765 KV KHETRI (PKTSL) (PKTSL)	PKTSL	D	for AMP work	07/Sep/2024	08:00	07/Sep/2024	18:00		PLANNED	Approved	07-Sep-24	08:00	07-Sep-24	18:00	

314	RQ187289	OCC_222	cpcc1_sd	BAY	703 MAIN BAY - 765 KV KHETRI (PG) - BUS 2 (PKTSL) AND 240 MVAR BUS REACTOR NO 2 AT 765 KV KHETRI (PKTSL) AT 765 KV KHETRI (PKTSL) (PKTSL)	PKTSL	D	for AMP work	06/Sep/2024	08:00	06/Sep/2024	18:00		PLANNED	Approved	06-Sep-24	08:00	06-Sep-24	18:00	
315	RQ187288	OCC_222	cpcc1_sd	BAY	701 MAIN BAY - 765 KV KHETRI (PG) - BUS 1 (PKTSL)	PKTSL	D	for AMP work	05/Sep/2024	08:00	05/Sep/2024	18:00		PLANNED	Approved	05-Sep-24	08:00	05-Sep-24	18:00	
316	RQ187132	OCC_222	stuup_sd	BAY	712 MAIN BAY - 765 KV AGRA FATEHBAD-GR.NOIDA_2(UPC) (UP) CKT-1 (UPPTCL)	UPPTCL	C	For testing and maintenance work	12/Sep/2024	09:00	12/Sep/2024	16:00		PLANNED	Approved	12-Sep-24	09:00	12-Sep-24	16:00	
317	RQ187131	OCC_222	stuup_sd	BAY	708 TIE BAY - 765 KV GR.NOIDA_2(UPC)-MEERUT(PG) (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765 KV GR.NOIDA_2(UPC) AT 765 KV GR.NOIDA_2(UPC)	UPPTCL	C	For testing and maintenance work	11/Sep/2024	09:00	12/Sep/2024	16:00		PLANNED	Approved	11-Sep-24	09:00	12-Sep-24	16:00	
318	RQ187130	OCC_222	stuup_sd	BAY	707 MAIN BAY - 765 KV GR.NOIDA_2(UPC)-MEERUT(PG) (PG) CKT-1 AT GR.NOIDA_2(UPC)	UPPTCL	C	For testing and maintenance work	10/Sep/2024	09:00	10/Sep/2024	09:00		PLANNED	Approved	10-Sep-24	09:00	10-Sep-24	09:00	
319	RQ187129	OCC_222	stuup_sd	BAY	703 MAIN BAY - 765 KV GR.NOIDA_2(UPC)-ALIGARH(PG) (PG) CKT-1 AT GR.NOIDA_2(UPC)	UPPTCL	C	For testing and maintenance work	09/Sep/2024	09:00	09/Sep/2024	16:00		PLANNED	Approved	09-Sep-24	09:00	09-Sep-24	16:00	
320	RQ187143	OCC_222	stuup_sd	BAY	709 MAIN BAY - 765 KV MAINPURI-HAPUR (UP) CKT-1 (WUPPTCL) AT 765 KV MAINPURI(UP)	WUPPTCL	C	For testing and maintenance work	11/Sep/2024	09:00	11/Sep/2024	17:00		PLANNED	Approved	11-Sep-24	09:00	11-Sep-24	17:00	
321	RQ187856	OCC_222	cpcc2_sd	BAY	709 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT MOGA(PG)		D	Replacement of SF6 Density Monitor of CB	07/Sep/2024	10:00	07/Sep/2024	14:00	Kindly approve.	PLANNED	Approved	07-Sep-24	10:00	07-Sep-24	14:00	

322	RQ187855	OCC_222	cpcc2_sd	BAY	707 MAIN BAY - 765KV MOGA-MEERUT (PG) CKT-1 AT MOGA(PG)		C	Attending SF6 Leakage in CB (B-ph)	04/Sep/2024	08:30	06/Sep/2024	18:00	Kindly approve.	PLANNED	Approved	04-Sep-24	08:30	06-Sep-24	18:00	
323	RQ188168	OCC_222	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT ALIGARH(PG)	POWER GRID	D	for AMP work	28/Sep/2024	08:00	28/Sep/2024	18:00		PLANNED	Approved	28-Sep-24	08:00	28-Sep-24	18:00	
324	RQ188416	OCC_222	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT VARANASI(PG)	POWER GRID	D	FOR AMP WORK AND REPLACEMENT OF SUKRUT MAKE PRD SWITCH	26/Sep/2024	09:00	27/Sep/2024	18:00		PLANNED	Approved	26-Sep-24	09:00	27-Sep-24	18:00	
325	RQ188169	OCC_222	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT ALIGARH(PG)	POWER GRID	D	for AMP work	26/Sep/2024	08:00	26/Sep/2024	18:00		PLANNED	Approved	26-Sep-24	08:00	26-Sep-24	18:00	
326	RQ187199	OCC_222	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT VARANASI(PG)	POWER GRID	D	for AMP work	24/Sep/2024	09:00	25/Sep/2024	18:00		PLANNED	Approved	24-Sep-24	09:00	25-Sep-24	18:00	
327	RQ187137	OCC_222	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT AGRA(PG)	POWER GRID	D	* OCC Approval of s/d of 1000 MVA ICT-1 For Routine testing Of protection >X relay and maintenance <(>&<)> ,half-yearly bay e	23/Sep/2024	09:00	24/Sep/2024	18:00		PLANNED	Approved	23-Sep-24	09:00	24-Sep-24	18:00	ATC-TTC of NR Import to be curtailed by 200 MW.
328	RQ187174	OCC_222	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BALIA(PG)	POWER GRID	D	Integration of Backup Impedance relay	14/Sep/2024	09:00	14/Sep/2024	18:00	Integration of Backup Impedance relay	PLANNED	Approved	14-Sep-24	09:00	14-Sep-24	18:00	
329	RQ187175	OCC_222	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BALIA(PG)	POWER GRID	D	Integration of Backup Impedance relay	13/Sep/2024	08:00	13/Sep/2024	18:00	Integration of Backup Impedance relay	PLANNED	Approved	13-Sep-24	08:00	13-Sep-24	18:00	
330	RQ187990	OCC_222	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KANPUR_GIS(PG)	POWER GRID	D	AMP Works	11/Sep/2024	09:00	11/Sep/2024	18:00		PLANNED	Approved	11-Sep-24	09:00	11-Sep-24	18:00	
331	RQ187989	OCC_222	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KANPUR_GIS(PG)	POWER GRID	D	AMP Work	10/Sep/2024	10:00	10/Sep/2024	18:00		PLANNED	Approved	10-Sep-24	10:00	10-Sep-24	18:00	
332	RQ187136	OCC_222	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT AGRA(PG)	POWER GRID	C	* Routine testing Of protection relay and maintenance <(>&<)> >X ,half-yearly bay equipment testing programme of 1000 MVA ICT-	03/Sep/2024	08:00	03/Sep/2024	18:00		PLANNED	Approved					ATC-TTC of NR Import to be curtailed by 200 MW. May be availed after 15th September
333	RQ187860	OCC_222	cpcc2_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT MOGA(PG)	POWER GRID	D	AMP Work	02/Sep/2024	09:00	02/Sep/2024	16:00	kindly approve	PLANNED	Approved	02-Sep-24	15:00	02-Sep-24	23:00	May be facilitated from 1500 hrs
334	RQ187124	OCC_222	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT GR.NOIDA_2(UPC)	UPPTCL	C	B phase will be free for maintenance works. 1500 MVA ICT-1 will be charge with spare phase, R phase and Y phase	26/Sep/2024	10:00	26/Sep/2024	11:30		PLANNED	Approved	26-Sep-24	10:00	26-Sep-24	11:30	

335	RQ187125	OCC_222	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT GR.NOIDA_2(UPC)	UPPTCL	C	For testing and maintenance work	23/Sep/2024	10:00	23/Sep/2024	14:00		PLANNED	Approved	23-Sep-24	10:00	23-Sep-24	14:00	
336	RQ187122	OCC_222	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT HAPUR(UP)	UPPTCL	C	B phase will be free to attend header pipe leakage. 1500 MVA ICT-2 will be charge with spare phase, R phase and Y phase	12/Sep/2024	10:00	12/Sep/2024	11:30		PLANNED	Approved	12-Sep-24	10:00	12-Sep-24	11:30	
337	RQ187138	OCC_222	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 2 AT UNNAO(UP)	UPPTCL	D	* Routine testing Of protection relay and maintenance <(>&<)> >X ,half-yearly bay equipment testing programme of 1000 MVA ICT-	12/Sep/2024	09:00	13/Sep/2024	18:00		PLANNED	Approved					May be availed on Sunday after 15th September
338	RQ187139	OCC_222	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 1 AT UNNAO(UP)	UPPTCL	D	* OCC Approval of s/d of 1000 MVA ICT- I For Routine testing Of protection >X relay and maintenance <(>&<)> ,half-yearly bay e	10/Sep/2024	09:00	11/Sep/2024	18:00		PLANNED	Approved					May be availed on Sunday after 15th September
339	RQ187123	OCC_222	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT HAPUR(UP)	UPPTCL	C	For testing and maintenance work	09/Sep/2024	09:00	09/Sep/2024	13:00		PLANNED	Approved	09-Sep-24	09:00	09-Sep-24	13:00	
340	RQ187627	OCC_222	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL)		D	for AMP work	23/Sep/2024	09:00	24/Sep/2024	17:00		PLANNED	Rejected					Duplicate entry
341	RQ187626	OCC_222	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL)		D	for AMP work	21/Sep/2024	09:00	22/Sep/2024	17:00		PLANNED	Rejected					Duplicate entry
342	RQ187602	OCC_222	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 6 AT FATEHGARH_II(P G)		D	For final testing/fine tuning of CSD Relay of 765KV ICT	20/Sep/2024	14:00	23/Sep/2024	23:00	Kindly note that, during fine tuning of CSD, 4 to 5 on laod operations of ICT will be done from each bay	PLANNED	Approved	20-Sep-24	17:00	23-Sep-24	23:00	May be facilitated from 1700 hrs
343	RQ187599	OCC_222	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 6 AT FATEHGARH_II(P G)		D	Ladder logic commissioning with spare ICT logic scheme checking.	20/Sep/2024	14:00	24/Sep/2024	23:00		PLANNED	Approved	20-Sep-24	17:00	24-Sep-24	23:00	May be facilitated from 1700 hrs
344	RQ187601	OCC_222	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(P G)		D	For final testing/fine tuning of CSD Relay of 765KV ICT	15/Sep/2024	14:00	18/Sep/2024	23:00	Kindly note that, during fine tuning of CSD, 4 to 5 on laod operations of ICT will be done from each bay	PLANNED	Approved	15-Sep-24	17:00	18-Sep-24	23:00	May be facilitated from 1700 hrs

345	RQ187598	OCC_222	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)		D	Ladder logic commissioning with spare ICT logic scheme checking.	15/Sep/2024	14:00	19/Sep/2024	23:00		PLANNED	Approved	15-Sep-24	17:00	19-Sep-24	23:00	May be facilitated from 1700 hrs
346	RQ187600	OCC_222	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG)		D	For final testing/fine tuning of CSD Relay of 765KV ICT	12/Sep/2024	14:00	15/Sep/2024	23:00	Kindly note that, during fine tuning of CSD, 4 to 5 on laod operations of ICT will be done from each bay	PLANNED	Approved	12-Sep-24	17:00	15-Sep-24	23:00	May be facilitated from 1700 hrs
347	RQ187585	OCC_222	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 4 AT KOTESHWAR(PG)		D	For implementation of updated mechanical protection settings & AMP in view of defect liability period.	11/Sep/2024	09:30	12/Sep/2024	18:00		PLANNED	Approved	11-Sep-24	09:30	12-Sep-24	18:00	
348	RQ187629	OCC_222	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT AJMER(PG)		D	FOR SHROUD APPLICATION ON TERTIARY BUSHING OF ICT 2	11/Sep/2024	09:00	11/Sep/2024	18:00		PLANNED	Approved	11-Sep-24	15:00	11-Sep-24	23:00	May be facilitated from 1500 hrs
349	RQ187614	OCC_222	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT CHITTORGARH(PG)		D	for AMP work	10/Sep/2024	10:00	10/Sep/2024	18:00		PLANNED	Approved	10-Sep-24	15:00	10-Sep-24	23:00	May be facilitated from 1500 hrs
350	RQ187628	OCC_222	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT AJMER(PG)		D	FOR SHROUD APPLICATION ON TERTIARY BUSHING OF ICT 1	10/Sep/2024	09:00	10/Sep/2024	18:00		PLANNED	Approved	10-Sep-24	15:00	10-Sep-24	23:00	May be facilitated from 1500 hrs
351	RQ187613	OCC_222	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT CHITTORGARH(PG)		D	for AMP work	09/Sep/2024	10:00	09/Sep/2024	18:00		PLANNED	Approved	09-Sep-24	15:00	09-Sep-24	23:00	May be facilitated from 1500 hrs
352	RQ187584	OCC_222	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 3 AT KOTESHWAR(PG)		D	For implementation of updated mechanical protection settings & AMP in view of defect liability period.	09/Sep/2024	09:30	10/Sep/2024	18:00		PLANNED	Approved	09-Sep-24	09:30	10-Sep-24	18:00	
353	RQ187604	OCC_222	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 5 AT FATEHGARH_II(PG)		D	For final testing/fine tuning of CSD Relay of 765KV ICT	07/Sep/2024	14:00	12/Sep/2024	23:00	Kindly note that, during fine tuning of CSD, 4 to 5 on laod operations of ICT will be done from each bay	PLANNED	Approved	07-Sep-24	17:00	12-Sep-24	23:00	May be facilitated from 1700 hrs
354	RQ187603	OCC_222	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)		D	For Erection works of SS-63 A1 package 765 KV ICT-5 B phase unit	07/Sep/2024	14:00	12/Sep/2024	23:00		PLANNED	Approved	07-Sep-24	17:00	12-Sep-24	23:00	May be facilitated from 1700 hrs

355	RQ187632	OCC_222	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BIKANER(PG)		D	For AMP work + Tertiary Insulation	04/Sep/2024	17:00	04/Sep/2024	23:00		PLANNED	Approved	04-Sep-24	17:00	04-Sep-24	23:00	
356	RQ187583	OCC_222	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 2 AT KOTESHWAR(PG)		D	For implementation of updated mechanical protection settings & AMP in view of defect liability period.	04/Sep/2024	09:30	05/Sep/2024	18:00		PLANNED	Approved	04-Sep-24	09:30	05-Sep-24	18:00	
357	RQ187619	OCC_222	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA_2 (PG)		D	Jumpering work, testing for Bay Extension	03/Sep/2024	17:00	07/Sep/2024	23:00		PLANNED	Approved	03-Sep-24	17:00	07-Sep-24	23:00	
358	RQ187631	OCC_222	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BIKANER(PG)		D	For AMP work + Tertiary Insulation	03/Sep/2024	17:00	03/Sep/2024	23:00		PLANNED	Approved	03-Sep-24	17:00	03-Sep-24	23:00	
359	RQ187618	OCC_222	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG)		D	for AMP work	02/Sep/2024	17:00	02/Sep/2024	23:00		PLANNED	Approved	02-Sep-24	17:00	02-Sep-24	23:00	
360	RQ187630	OCC_222	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BIKANER(PG)		D	For AMP work + Tertiary Insulation	02/Sep/2024	17:00	02/Sep/2024	23:00		PLANNED	Approved	02-Sep-24	17:00	02-Sep-24	23:00	
361	RQ187582	OCC_222	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 1 AT KOTESHWAR(PG)		D	For implementation of updated mechanical protection settings & AMP in view of defect liability period.	02/Sep/2024	09:30	03/Sep/2024	18:00		PLANNED	Approved	02-Sep-24	09:30	03-Sep-24	18:00	
362	RQ187617	OCC_222	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG)		D	for AMP work	01/Sep/2024	17:00	01/Sep/2024	23:00		PLANNED	Approved	01-Sep-24	17:00	01-Sep-24	23:00	
363	RQ188330	OCC_222	slcds_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maitenance	06/Sep/2024	08:00	06/Sep/2024	18:00		PLANNED	Approved	06-Sep-24	15:00	06-Sep-24	23:00	May be facilitated from 1500 hrs
364	RQ188324	OCC_222	slcds_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maitenance	04/Sep/2024	08:00	04/Sep/2024	18:00		PLANNED	Approved	04-Sep-24	15:00	04-Sep-24	23:00	May be facilitated from 1500 hrs
365	RQ187665	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KATHAL-MALERKOTLA (PG) CKT-1		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	30/Sep/2024	10:00	30/Sep/2024	17:00	Kindly approve.	PLANNED	Approved	30-Sep-24	10:00	30-Sep-24	17:00	
366	RQ187664	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	29/Sep/2024	10:00	29/Sep/2024	17:00	Kindly approve.	PLANNED	Approved	29-Sep-24	10:00	29-Sep-24	17:00	
367	RQ187663	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-DEEPALPUR(JHKT) (PG) CKT-1		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	27/Sep/2024	10:00	27/Sep/2024	17:00	Kindly approve.	PLANNED	Approved	27-Sep-24	10:00	27-Sep-24	17:00	

368	RQ187979	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAMIRPUR-PARBATI POOLING BANALA (PG) CKT-1		D	AMP of Line side equipments	27/Sep/2024	09:00	27/Sep/2024	16:00	Kindly approve.	PLANNED	Approved	27-Sep-24	09:00	27-Sep-24	16:00	
369	RQ187662	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	26/Sep/2024	10:00	26/Sep/2024	17:00	Kindly approve.	PLANNED	Approved	26-Sep-24	10:00	26-Sep-24	17:00	
370	RQ187649	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRS S XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-1		D	Rectification of S/D nature defects of the line	25/Sep/2024	10:00	25/Sep/2024	17:00	Kindly approve.	PLANNED	Approved	25-Sep-24	10:00	25-Sep-24	17:00	
371	RQ187647	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-1		D	Rectification of S/D nature defects of the line	24/Sep/2024	10:00	24/Sep/2024	17:00	Kindly approve.	PLANNED	Approved	24-Sep-24	10:00	24-Sep-24	17:00	
372	RQ187652	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-NAKODAR(PG) (PG) CKT-1		D	Rectification of S/D nature defects of the line	24/Sep/2024	10:00	24/Sep/2024	17:00	Kindly approve.	PLANNED	Approved	24-Sep-24	10:00	24-Sep-24	17:00	
373	RQ187974	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH(PG)-KOLDAM(NT) (PG) CKT-1		D	AMP WORKS and Rectification of S/D related works.	24/Sep/2024	10:00	24/Sep/2024	17:00	Kindly approve.	PLANNED	Approved	24-Sep-24	10:00	24-Sep-24	17:00	
374	RQ187975	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH(PG)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1		D	A/R Non-Auto mode of Banala-Nalagarh Ckt will be required for AMP work of 400KV Koldam-Nalagarh ckt-1	24/Sep/2024	10:00	24/Sep/2024	17:00	Kindly approve.	PLANNED	Approved	24-Sep-24	10:00	24-Sep-24	17:00	
375	RQ187688	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-RAJPURA(PS) (PG) CKT-1		D	S/D Required for installation of Pilot Insulator	24/Sep/2024	10:00	24/Sep/2024	17:00	Kindly approve.	PLANNED	Approved	24-Sep-24	10:00	24-Sep-24	17:00	
376	RQ187689	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-RAJPURA(PS) (PG) CKT-1		D	A/R Non Auto Required	24/Sep/2024	10:00	24/Sep/2024	17:00	Kindly approve.	PLANNED	Approved	24-Sep-24	10:00	24-Sep-24	17:00	
377	RQ187648	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_2(NH)-WAGOORA(PG) (PG) CKT-1		D	Rectification of S/D nature defects of the line	23/Sep/2024	10:00	23/Sep/2024	17:00	Kindly approve.	PLANNED	Approved	23-Sep-24	10:00	23-Sep-24	17:00	May be given subject to real time grid conditions/One circuit shutdown from URI2 end/NHPC consent/Subject to no power evacuation issue as URI2 will be evacuating power radially
378	RQ187686	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-RAJPURA(PS) (PG) CKT-1		D	S/D Required for installation of Pilot Insulator	23/Sep/2024	10:00	23/Sep/2024	17:00	Kindly approve.	PLANNED	Approved	23-Sep-24	10:00	23-Sep-24	17:00	

379	RQ187687	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-RAJPURA(PS) (PG) CKT-1		D	A/R Non Auto Required	23/Sep/2024	10:00	23/Sep/2024	17:00	Kindly approve.	PLANNED	Approved	23-Sep-24	10:00	23-Sep-24	17:00	
380	RQ187650	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-2		D	Rectification of S/D nature defects of the line	22/Sep/2024	10:00	22/Sep/2024	17:00	Kindly approve.	PLANNED	Approved	22-Sep-24	10:00	22-Sep-24	17:00	
381	RQ187679	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-SAMBA(PG) (NRSS XXIX) CKT-2		D	for AMP work	21/Sep/2024	10:00	21/Sep/2024	14:00	Kindly approve.	PLANNED	Approved	21-Sep-24	10:00	21-Sep-24	14:00	
382	RQ187651	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANCHKULA-ABDULLAPUR (PG) CKT-1		D	Rectification of S/D nature defects of the line	21/Sep/2024	10:00	21/Sep/2024	17:00	Kindly approve.	PLANNED	Approved	21-Sep-24	10:00	21-Sep-24	17:00	
383	RQ187684	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA-PANCHKULA (PG) CKT-2		D	S/D Required for installation of Pilot Insulator	21/Sep/2024	10:00	21/Sep/2024	17:00	Kindly approve.	PLANNED	Approved	21-Sep-24	10:00	21-Sep-24	17:00	
384	RQ187685	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA-PANCHKULA (PG) CKT-1		D	A/R Non Auto Required	21/Sep/2024	10:00	21/Sep/2024	17:00	Kindly approve.	PLANNED	Approved	21-Sep-24	10:00	21-Sep-24	17:00	
385	RQ187660	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-2		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	20/Sep/2024	10:00	20/Sep/2024	17:00	Kindly approve.	PLANNED	Approved	20-Sep-24	10:00	20-Sep-24	17:00	
386	RQ187682	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA-PANCHKULA (PG) CKT-1		D	S/D Required for installation of Pilot Insulator	20/Sep/2024	10:00	20/Sep/2024	17:00	Kindly approve.	PLANNED	Approved	20-Sep-24	10:00	20-Sep-24	17:00	
387	RQ187683	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA-PANCHKULA (PG) CKT-2		D	A/R Non Auto Required	20/Sep/2024	10:00	20/Sep/2024	17:00	Kindly approve.	PLANNED	Approved	20-Sep-24	10:00	20-Sep-24	17:00	
388	RQ187678	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-SAMBA(PG) (NRSS XXIX) CKT-1		D	for AMP work	19/Sep/2024	10:00	19/Sep/2024	14:00	Kindly approve.	PLANNED	Approved	19-Sep-24	10:00	19-Sep-24	14:00	
389	RQ187959	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-1		D	Rectification of S/D based defects of the line	19/Sep/2024	10:00	19/Sep/2024	17:00	Kindly approve.	PLANNED	Approved	19-Sep-24	10:00	19-Sep-24	17:00	
390	RQ187698	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-KISHENPUR(PG) (PG) CKT-1		D	Replacement of broken insulator at Loc No. 271 and Satety purpose for Earth cutting work between Loc 63-64	19/Sep/2024	09:00	20/Sep/2024	16:00	Kindly approve.	PLANNED	Approved	19-Sep-24	09:00	20-Sep-24	16:00	May be given subject to real time grid conditions/One circuit shutdown from Chamera2 end/NHPC consent/Subject to no power evacuation issue.
391	RQ187509	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTSLS) CKT-2		D	Stringing of 765 kV D/C Khetri-Narela TL	19/Sep/2024	07:00	22/Sep/2024	19:00	13-14	PLANNED	Approved	19-Sep-24	17:00	22-Sep-24	23:00	May be given from 1700 Hrs
392	RQ187508	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTSLS) CKT-1		D	Stringing of 765 kV D/C Khetri-Narela TL	19/Sep/2024	07:00	22/Sep/2024	19:00	13-14	PLANNED	Approved	19-Sep-24	17:00	22-Sep-24	23:00	May be given from 1700 Hrs

393	RQ187697	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-CHAMERA_1(NH) (PG) CKT-1		D	Safety purpose for Earth cutting work between Loc 60-61 & 63-64	18/Sep/2024	09:00	18/Sep/2024	16:00	Kindly approve.	PLANNED	Approved	18-Sep-24	09:00	18-Sep-24	16:00	May be given subject to real time grid conditions/One circuit shutdown from Chamera end/NHPC consent/Subject to no power evacuation issue.
394	RQ187659	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-1		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	16/Sep/2024	10:00	16/Sep/2024	17:00	Kindly approve.	PLANNED	Approved	16-Sep-24	10:00	16-Sep-24	17:00	
395	RQ187972	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-SAINJ(HP) (PKTCL) CKT-1		D	Replacement of Porcelaine insulator with CLR Polymer Insulator	16/Sep/2024	10:00	18/Sep/2024	17:00	Kindly approve.	PLANNED	Approved	16-Sep-24	10:00	18-Sep-24	17:00	May be given subject to real time grid conditions/One circuit shutdown from both end/Subject to NHPC & Sainj consent/Subject to no power evacuation issue as both Parbati3 & Sainj will be evacuating power radially.
396	RQ187973	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1		D	Non Auto Mode to facilitate the Shutdown work of 400kV Parbari - 3 - Sainj TL for safety purpose	16/Sep/2024	10:00	18/Sep/2024	17:00	Kindly approve.	PLANNED	Approved	16-Sep-24	10:00	18-Sep-24	17:00	May be given subject to real time grid conditions/Subject to NHPC consent.
397	RQ187505	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-BHIWANI(PG) (NRSS36) CKT-1		D	Stringing of 765 kV D/C Khetri-Narela TL	16/Sep/2024	07:00	18/Sep/2024	19:00	37-38	PLANNED	Approved	16-Sep-24	07:00	18-Sep-24	19:00	
398	RQ187506	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-BHIWANI(PG) (NRSS36) CKT-2		D	Stringing of 765 kV D/C Khetri-Narela TL	16/Sep/2024	07:00	18/Sep/2024	19:00	37-38	PLANNED	Approved	16-Sep-24	07:00	18-Sep-24	19:00	
399	RQ187866	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRS S XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-2		D	AMP of Line equipments	15/Sep/2024	10:00	15/Sep/2024	17:00	Kindly approve.	PLANNED	Approved	15-Sep-24	10:00	15-Sep-24	17:00	
400	RQ187646	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4		D	Rectification of S/D nature defects of the line	15/Sep/2024	10:00	15/Sep/2024	17:00	Kindly approve.	PLANNED	Approved	15-Sep-24	10:00	15-Sep-24	17:00	
401	RQ187668	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-JALANDHAR (PG) CKT-2		D	TLM AMP WORK	15/Sep/2024	10:00	15/Sep/2024	17:00	Kindly approve.	PLANNED	Approved	15-Sep-24	10:00	15-Sep-24	17:00	
402	RQ187670	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR-HAMIRPUR (PG) CKT-1		D	NON-AUTO MODE DURING AMP OF 400KV JALANDHAR-AMRITSAR CKT-2 FOR TLM WORKS	15/Sep/2024	10:00	15/Sep/2024	17:00	Kindly approve.	PLANNED	Approved	15-Sep-24	10:00	15-Sep-24	17:00	
403	RQ187669	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1		D	NON-AUTO MODE DURING AMP OF 400KV JALANDHAR-AMRITSAR CKT-2 FOR TLM WORKS	15/Sep/2024	10:00	15/Sep/2024	17:00	Kindly approve.	PLANNED	Approved	15-Sep-24	10:00	15-Sep-24	17:00	

404	RQ187645	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3		D	Rectification of S/D nature defects of the line	13/Sep/2024	10:00	13/Sep/2024	17:00	Kindly approve.	PLANNED	Approved	13-Sep-24	10:00	13-Sep-24	17:00	
405	RQ187658	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-2		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	13/Sep/2024	10:00	13/Sep/2024	17:00	Kindly approve.	PLANNED	Approved	13-Sep-24	10:00	13-Sep-24	17:00	
406	RQ187507	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1		D	Stringing of 765 kV D/C Khetri-Narela TL	13/Sep/2024	07:00	14/Sep/2024	19:00	48-49	PLANNED	Approved	13-Sep-24	07:00	14-Sep-24	19:00	
407	RQ187970	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1		D	Replacement of Porcelaine insulator with CLR Polymer Insulator	12/Sep/2024	10:00	14/Sep/2024	17:00	Kindly approve.	PLANNED	Approved	12-Sep-24	10:00	14-Sep-24	17:00	May be given subject to real time grid conditions/One circuit shutdown from both end/Subject to NHPC & Sainj consent/Subject to no power evacuation issue as both Parbati3 & Sainj will be evacuating power radially.
408	RQ187971	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-SAINJ(HP) (PKTCL) CKT-1		D	Non Auto Mode to facilitate the Shutdown work of 400kV Banala - Parbati - 3 TL for safety purpose	12/Sep/2024	10:00	14/Sep/2024	17:00	Kindly approve.	PLANNED	Approved	12-Sep-24	10:00	14-Sep-24	17:00	May be given subject to real time grid conditions/Subject to NHPC consent.
409	RQ187676	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-JALANDHAR (PG) CKT-2		D	NON-AUTO MODE DURING AMP OF 400KV JALANDHAR-HAMIRPUR CKT FOR TLM WORKS	11/Sep/2024	10:00	11/Sep/2024	17:00	Kindly approve.	PLANNED	Approved	11-Sep-24	10:00	11-Sep-24	17:00	
410	RQ187675	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1		D	NON-AUTO MODE DURING AMP OF 400KV JALANDHAR-HAMIRPUR CKT FOR TLM WORKS	11/Sep/2024	10:00	11/Sep/2024	17:00	Kindly approve.	PLANNED	Approved	11-Sep-24	10:00	11-Sep-24	17:00	
411	RQ187954	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRS S XXIX)-SAMBA(PG) (NRSS XXIX) CKT-2		D	For AMP of Line Equipments	11/Sep/2024	10:00	11/Sep/2024	17:00	Kindly approve.	PLANNED	Approved	11-Sep-24	10:00	11-Sep-24	17:00	
412	RQ187674	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR-HAMIRPUR (PG) CKT-1		D	TLM AMP WORK	11/Sep/2024	10:00	11/Sep/2024	17:00	Kindly approve.	PLANNED	Approved	11-Sep-24	10:00	11-Sep-24	17:00	
413	RQ187692	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-3		D	Rectification of S/D based defects of the line	10/Sep/2024	09:00	10/Sep/2024	16:00	Kindly approve.	PLANNED	Approved	10-Sep-24	09:00	10-Sep-24	16:00	
414	RQ187657	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-1		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	09/Sep/2024	10:00	09/Sep/2024	17:00	Kindly approve.	PLANNED	Approved	09-Sep-24	10:00	09-Sep-24	17:00	

415	RQ187968	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH(PG)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1		D	Replacement of Porcelaine insulator with CLR Polymer Insulator	09/Sep/2024	10:00	10/Sep/2024	17:00	Kindly approve.	PLANNED	Approved	09-Sep-24	10:00	10-Sep-24	17:00	
416	RQ187953	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRS S XXIX)-SAMBA(PG) (NRSS XXIX) CKT-1		D	For AMP of Line Equipments	09/Sep/2024	10:00	09/Sep/2024	17:00	Kindly approve.	PLANNED	Approved	09-Sep-24	10:00	09-Sep-24	17:00	
417	RQ187969	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_2(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1		D	Non Auto Mode to facilitate the Shutdown work of 400kV Banala - Nalagarh TL for safety purpose	09/Sep/2024	10:00	10/Sep/2024	17:00	Kindly approve.	PLANNED	Approved	09-Sep-24	10:00	10-Sep-24	17:00	
418	RQ187976	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH(PG)-KOLDAM(NT) (PG) CKT-1		D	A/R Non-Auto mode of 400KV Koldam-Nalagarh ckt-1 required for AMP of 400KV Banala-Nalagarh line for safety purpose.	09/Sep/2024	10:00	09/Sep/2024	17:00	Kindly approve.	PLANNED	Approved	09-Sep-24	10:00	09-Sep-24	17:00	
419	RQ187671	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1		D	TLM AMP WORK	09/Sep/2024	10:00	09/Sep/2024	17:00	Kindly approve.	PLANNED	Approved	09-Sep-24	10:00	09-Sep-24	17:00	
420	RQ187673	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR-HAMIRPUR (PG) CKT-1		D	NON-AUTO MODE DURING AMP OF 400KV AMRITSAR-BANALA LINE FOR TLM WORKS	09/Sep/2024	10:00	09/Sep/2024	17:00	Kindly approve.	PLANNED	Approved	09-Sep-24	10:00	09-Sep-24	17:00	
421	RQ187672	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-JALANDHAR (PG) CKT-2		D	NON-AUTO MODE DURING AMP OF 400KV AMRITSAR-BANALA LINE FOR TLM WORKS	09/Sep/2024	10:00	09/Sep/2024	17:00	Kindly approve.	PLANNED	Approved	09-Sep-24	10:00	09-Sep-24	17:00	
422	RQ187644	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH(P G)-BAGLIHAR(JK) (JKSPDCL) CKT-1		D	Rectification of S/D nature defects of the line	08/Sep/2024	10:00	09/Sep/2024	17:00	Kindly approve.	PLANNED	Approved	08-Sep-24	10:00	09-Sep-24	17:00	
423	RQ187444	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(P G)-FATEHGARH_III(P G) (PRTL) CKT-2		D	Bay extension work to avoid induction & safety purpose	07/Sep/2024	14:00	11/Sep/2024	23:00		PLANNED	Approved	07-Sep-24	17:00	11-Sep-24	23:00	May be given from 1700 Hrs
424	RQ187643	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1		D	Rectification of S/D nature defects of the line	06/Sep/2024	10:00	07/Sep/2024	17:00	Kindly approve.	PLANNED	Approved	06-Sep-24	10:00	07-Sep-24	17:00	

425	RQ187641	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_2(NH)-URI_1(NH) (PG) CKT-1		D	Repair of conductor in span 21-22	05/Sep/2024	10:00	05/Sep/2024	17:00	Kindly approve.	PLANNED	Approved	05-Sep-24	10:00	05-Sep-24	17:00	May be given subject to real time grid conditions/One circuit shutdown from URI end/NHPC consent/Subject to no power evacuation issue as URI2 will be evacuating power radially.
426	RQ187430	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1		D	Attend shutdown nature defects/ AR relay Rtrofitment work	05/Sep/2024	10:00	05/Sep/2024	17:00	Non Auto of 400 KV RAPP-Kankroli CKT	PLANNED	Approved	05-Sep-24	17:00	05-Sep-24	23:00	May be given from 1700 Hrs
427	RQ187691	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-1		D	Rectification of S/D based defects of the line	05/Sep/2024	09:00	05/Sep/2024	16:00	Kindly approve.	PLANNED	Approved	05-Sep-24	09:00	05-Sep-24	16:00	
428	RQ187551	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH (PG) (DTL) CKT-2		D	For OPGW replacement works from TN-14 to TN-16	05/Sep/2024	08:00	06/Sep/2024	18:00	Non-auto required for OPGW replacement works from TN-14 to TN-16	PLANNED	Approved	05-Sep-24	08:00	06-Sep-24	18:00	
429	RQ187549	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH (PG) (DTL) CKT-1		D	For OPGW replacement works from TN-14 to TN-16	05/Sep/2024	08:00	06/Sep/2024	18:00	Shutdown required for OPGW replacement works from TN-14 to TN-16	PLANNED	Approved	05-Sep-24	08:00	06-Sep-24	18:00	
430	RQ187550	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH (PG) (DTL) CKT-1		D	For OPGW replacement works from TN-14 to TN-16	05/Sep/2024	08:00	06/Sep/2024	18:00	Shutdown required for OPGW replacement works from TN-14 to TN-16	PLANNED	Approved	05-Sep-24	08:00	06-Sep-24	18:00	
431	RQ187642	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_1(NH)-AMARGARH(NRS S XXIX) (NRSS XXIX) CKT-2		D	Rectification of S/D nature defects of the line	04/Sep/2024	10:00	04/Sep/2024	17:00	Kindly approve.	PLANNED	Approved	04-Sep-24	10:00	04-Sep-24	17:00	May be given subject to real time grid conditions/One circuit shutdown from both end/NHPC & indigrid consent/Subject to no power evacuation issue.
432	RQ187656	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-2		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	04/Sep/2024	10:00	05/Sep/2024	17:00	Kindly approve.	PLANNED	Approved	04-Sep-24	10:00	05-Sep-24	17:00	
433	RQ187429	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-2		D	Attend shutdown nature defects/ AR relay Rtrofitment work	04/Sep/2024	10:00	04/Sep/2024	17:00		PLANNED	Approved	04-Sep-24	17:00	04-Sep-24	23:00	May be given from 1700 Hrs
434	RQ187690	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-2		D	Rectification of S/D based defects of the line	03/Sep/2024	09:00	03/Sep/2024	16:00	Kindly approve.	PLANNED	Approved	03-Sep-24	09:00	03-Sep-24	16:00	
435	RQ187655	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-1		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	02/Sep/2024	10:00	03/Sep/2024	17:00	Kindly approve.	PLANNED	Approved	02-Sep-24	10:00	03-Sep-24	17:00	

436	RQ187677	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-JALANDHAR (PG) CKT-1		D	TLM AMP WORK & JUMPER REPLACEMENT WORK AT LOC 126	02/Sep/2024	10:00	03/Sep/2024	17:00	Kindly approve.	PLANNED	Approved	02-Sep-24	10:00	03-Sep-24	17:00	
437	RQ187443	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH_III(PG) (PRTL) CKT-1		D	Bay extension work to avoid induction & safety purpose	01/Sep/2024	14:00	04/Sep/2024	23:00		PLANNED	Approved	01-Sep-24	17:00	04-Sep-24	23:00	May be given from 1700 Hrs
438	RQ187875	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-2		D	S/D required for reinstallation of aviation globules after OPGW works	01/Sep/2024	10:00	10/Sep/2024	18:00	Under construction head. Kindly approve.	PLANNED	Approved	01-Sep-24	10:00	10-Sep-24	18:00	
439	RQ187978	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATRAN(PATR)-KAITHAL(PG) (PATRAN) CKT-2		C	S/D Required for Diversion work by NHAI.	01/Sep/2024	09:00	15/Sep/2024	18:00	Under construction head. Kindly approve.	PLANNED	Conditionally Approved	05-Oct-24	09:00	20-Oct-24	18:00	May be allowed subject to real time grid condition/No other outages at both ends/ Subject to Punjab consent
440	RQ187977	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATRAN(PATR)-KAITHAL(PG) (PATRAN) CKT-1		C	S/D Required for Diversion work by NHAI.	01/Sep/2024	09:00	15/Sep/2024	18:00	Under construction head. Kindly approve.	PLANNED	Conditionally Approved	05-Oct-24	09:00	20-Oct-24	18:00	May be allowed subject to real time grid condition/No other outages at both ends/ Subject to Punjab consent
441	RQ187874	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-2		D	LIVE LINE OPGW INSTALLATION WORK (Relay setting for TX line must be in NON AUTO MODE during OPGW installation work)	01/Sep/2024	08:00	30/Sep/2024	18:00	Under construction head. Kindly approve.	PLANNED	Approved	01-Sep-24	08:00	30-Sep-24	18:00	
442	RQ187873	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-1		D	LIVE LINE OPGW INSTALLATION WORK (Relay setting for TX line must be in NON AUTO MODE during OPGW installation work)	01/Sep/2024	08:00	30/Sep/2024	18:00	Under construction head. Kindly approve.	PLANNED	Approved	01-Sep-24	08:00	30-Sep-24	18:00	
443	RQ187878	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2		D	400KV Dulhasti Kishenpur -II is a Double circuit Line but stringing is done on one circuit only. Award has been placed for stringing on Circuit 2. under evacuation of Power from Pakaldul HEP in Chenab Valley HEPS. Shutdown is required to carryout stringing on circuit 2	01/Sep/2024	08:00	30/Sep/2024	18:00	Under construction head. Kindly approve.	PLANNED	Approved	15-Sep-24	08:00	30-Sep-24	18:00	Subject to NHPC consent in real time.

444	RQ187879	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2		D	400KV Dulhasti Kishenpur -II is a Double circuit Line but stringing is done on one circuit only. Award has been placed for stringing on Circuit 2. under evacuation of Power from Pakaldul HEP in Chenab Valley HEPs. AR non auto mode is required to carryout stringing on circuit 2	01/Sep/2024	08:00	30/Sep/2024	18:00	Under construction head. Kindly approve.	PLANNED	Approved	15-Sep-24	08:00	30-Sep-24	18:00	Subject to NHPC consent in real time.
445	RQ188317	OCC_222	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA-MUNDKA (DV) CKT-2	DTL	D	TIGHTENING OF DROPPER AND JUMPERAND LINE ISOLATOR CLAMP .	29/Sep/2024	05:00	29/Sep/2024	12:00		PLANNED	Approved	29-Sep-24	05:00	29-Sep-24	12:00	
446	RQ188316	OCC_222	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA-MUNDKA (DV) CKT-1	DTL	D	TIGHTENING OF DROPPER AND JUMPERAND LINE ISOLATOR CLAMP .	28/Sep/2024	05:00	28/Sep/2024	12:00		PLANNED	Approved	28-Sep-24	05:00	28-Sep-24	12:00	
447	RQ188146	OCC_222	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-2	POWER GRID	D	MAINTAINANCE AND TESTING OF CT,ISOLATOR,RELAYS ETC.	28/Sep/2024	09:00	30/Sep/2024	18:00		PLANNED	Approved	28-Sep-24	09:00	30-Sep-24	18:00	
448	RQ187992	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-2	POWER GRID	D	Rectification of Shutdown nature defects	27/Sep/2024	08:00	28/Sep/2024	18:00		PLANNED	Approved	27-Sep-24	08:00	28-Sep-24	18:00	
449	RQ188032	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR (PG)	POWER GRID	C	Switchable LR Commissioning work_Construction Pkg	26/Sep/2024	09:00	29/Sep/2024	18:00		PLANNED	Approved	26-Sep-24	09:00	29-Sep-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time.
450	RQ187991	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-1	POWER GRID	D	Rectification of Shutdown nature defects	25/Sep/2024	09:00	26/Sep/2024	18:00		PLANNED	Approved	25-Sep-24	09:00	26-Sep-24	18:00	
451	RQ188004	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	POWER GRID	D	Line Bay Equipment AMP Work	25/Sep/2024	09:00	25/Sep/2024	18:00		PLANNED	Approved	25-Sep-24	09:00	25-Sep-24	18:00	
452	RQ188145	OCC_222	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-1	POWER GRID	D	MAINTAINANCE AND TESTING OF CT,ISOLATOR,RELAYS ETC.	25/Sep/2024	09:00	27/Sep/2024	18:00		PLANNED	Approved	25-Sep-24	09:00	27-Sep-24	18:00	
453	RQ187993	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-JAULJIVI (PG) CKT-2	POWER GRID	D	Rectification of Shutdown nature defects	24/Sep/2024	09:00	24/Sep/2024	18:00		PLANNED	Approved	24-Sep-24	09:00	24-Sep-24	18:00	
454	RQ188282	OCC_222	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1	POWER GRID	D	QUARTERLY MAINT.WORK & TESTING OF BAY EQUIPMENTS	24/Sep/2024	08:00	24/Sep/2024	18:00		PLANNED	Rejected					May be rejected as consent denied by Powergrid

455	RQ187943	OCC_222	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-1	POWER GRID	C	TBC SAS INTEGRATION	23/Sep/2024	08:00	24/Sep/2024	18:00	SHUTDOWN REQUIRED	PLANNED	Approved	23-Sep-24	08:00	24-Sep-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time.
456	RQ188284	OCC_222	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	POWER GRID	D	Quarterly Preventive Maintenance and testing work.	23/Sep/2024	08:00	23/Sep/2024	18:00		PLANNED	Rejected					May be rejected as consent denied by Powergrid
457	RQ188283	OCC_222	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1	POWER GRID	D	Quarterly Preventive Maintenance and testing work.	23/Sep/2024	08:00	23/Sep/2024	18:00		PLANNED	Approved					May be clubbed with 89
458	RQ188061	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-1	POWER GRID	D	FOR LBB RELAY RETROFITMENT WORK	21/Sep/2024	10:00	21/Sep/2024	18:00		PLANNED	Approved	21-Sep-24	10:00	21-Sep-24	18:00	
459	RQ187344	OCC_222	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW(UP)-BAREILLY(PG) (PG) CKT-1	POWER GRID	C	Annual Protection Testing of 400KV Bareilly(PG)-Sarojoni Nagar Line at >X 400KV S/S Sarojini Nagar.	21/Sep/2024	09:00	21/Sep/2024	18:00		PLANNED	Approved	21-Sep-24	09:00	21-Sep-24	18:00	
460	RQ188115	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWER GRID	D	AMP of line bay element & non-switchable line reactor at Kanpur	21/Sep/2024	09:00	21/Sep/2024	18:00		PLANNED	Approved	21-Sep-24	09:00	21-Sep-24	18:00	
461	RQ188005	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-3	POWER GRID	D	Rectification of Shutdown nature defects	20/Sep/2024	09:00	20/Sep/2024	18:00		PLANNED	Approved	20-Sep-24	09:00	20-Sep-24	18:00	
462	RQ188432	OCC_222	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2	POWER GRID	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	19/Sep/2024	16:00	19/Sep/2024	23:00		PLANNED	Approved					May be clubbed with 99
463	RQ188059	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_2-LUCKNOW_1 (PG) CKT-2	POWER GRID	D	FOR LBB RELAY RETROFITMENT WORK	19/Sep/2024	10:00	19/Sep/2024	18:00		PLANNED	Approved	19-Sep-24	10:00	19-Sep-24	18:00	
464	RQ188117	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-3	POWER GRID	D	for S/D nature defect rectification_by Aligarh TLM	19/Sep/2024	08:00	20/Sep/2024	18:00		PLANNED	Approved	19-Sep-24	08:00	20-Sep-24	18:00	
465	RQ188271	OCC_222	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1	POWER GRID	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	18/Sep/2024	16:00	18/Sep/2024	23:00		PLANNED	Approved					May be clubbed with 134
466	RQ187942	OCC_222	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-3	POWER GRID	C	TBC SAS INTEGRATION	18/Sep/2024	08:00	19/Sep/2024	18:00	SHUTDOWN REQUIRED	PLANNED	Approved	18-Sep-24	08:00	19-Sep-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time.

467	RQ187927	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1	POWER GRID	D	400kV Busbar-1 Relay Retrofitment work. Currently, the protection system for 400kV Busbar is static, centralised and High impedance type at Bassi S/s. The old static Busbar relays will be retrofitted with new GE make decentralized P74391TA6S0910M (PU) & P74194TA6S0910M (CU) relays. New individual PUs will be installed for each Bay connected with 400kV Bus-1 and seperate dedicated cable from CT JB of individual Bay and seperate DC cable needs to be laid and	18/Sep/2024	08:00	18/Sep/2024	18:00		PLANNED	Approved	18-Sep-24	08:00	18-Sep-24	18:00	
468	RQ188058	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_2-LUCKNOW_1 (PG) CKT-1	POWER GRID	D	FOR LBB RELAY RETROFITMENT WORK	17/Sep/2024	10:00	17/Sep/2024	18:00		PLANNED	Approved	17-Sep-24	10:00	17-Sep-24	18:00	
469	RQ188003	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-VARANASI (PG) CKT-1	POWER GRID	D	Line Bay Equipment AMP Work	17/Sep/2024	09:00	17/Sep/2024	18:00		PLANNED	Approved	17-Sep-24	09:00	17-Sep-24	18:00	
470	RQ188116	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-2	POWER GRID	D	for S/D nature defect rectification_by Aligarh TLM	17/Sep/2024	08:00	18/Sep/2024	18:00		PLANNED	Approved	17-Sep-24	08:00	18-Sep-24	18:00	

471	RQ187923	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-2	POWER GRID	D	400kV Busbar-1 Relay Retrofitment work. Currently, the protection system for 400kV Busbar is static, centralised and High impedance type at Bassi S/s. The old static Busbar relays will be retrofitted with new GE make decentralized P74391TA6S0910M (PU) & P74194TA6S0910M (CU) relays. New individual PUs will be installed for each Bay connected with 400kV Bus-1 and seperate dedicated cable from CT JB of individual Bay and seperate DC cable needs to be laid and	17/Sep/2024	08:00	17/Sep/2024	18:00		PLANNED	Approved	17-Sep-24	08:00	17-Sep-24	18:00	
472	RQ187931	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-1	POWER GRID	D	400kV Busbar-1 Relay Retrofitment work. Currently, the protection system for 400kV Busbar is static, centralised and High impedance type at Bassi S/s. The old static Busbar relays will be retrofitted with new GE make decentralized P74391TA6S0910M (PU) & P74194TA6S0910M (CU) relays. New individual PUs will be installed for each Bay connected with 400kV Bus-1 and seperate dedicated cable from CT JB of individual Bay and seperate DC cable needs to be laid and	16/Sep/2024	08:00	16/Sep/2024	18:00		PLANNED	Approved	16-Sep-24	08:00	16-Sep-24	18:00	
473	RQ188053	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-2	POWER GRID	D	replacement of damaged conductor	16/Sep/2024	08:00	16/Sep/2024	18:00	replacement of	PLANNED	Approved	16-Sep-24	08:00	16-Sep-24	18:00	

474	RQ187925	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-1	POWER GRID	D	400kV Busbar-1 Relay Retrofitment work. Currently, the protection system for 400kV Busbar is static, centralised and High impedance type at Bassi S/s. The old static Busbar relays will be retrofitted with new GE make decentralized P74391TA6S0910M (PU) & P74194TA6S0910M (CU) relays. New individual PUs will be installed for each Bay connected with 400kV Bus-1 and seperate dedicated cable from CT JB of individual Bay and seperate DC cable needs to be laid and	15/Sep/2024	08:00	15/Sep/2024	18:00		PLANNED	Approved	15-Sep-24	08:00	15-Sep-24	18:00	
475	RQ188167	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-PATIALA (PG) CKT-2	POWER GRID	D	For rectification of Shutdown nature Defects	14/Sep/2024	09:00	14/Sep/2024	17:00	Kindly approve.	PLANNED	Approved	14-Sep-24	09:00	14-Sep-24	17:00	
476	RQ187929	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-BHIWADI (PG) CKT-1	POWER GRID	D	400kV Busbar-1 Relay Retrofitment work. Currently, the protection system for 400kV Busbar is static, centralised and High impedance type at Bassi S/s. The old static Busbar relays will be retrofitted with new GE make decentralized P74391TA6S0910M (PU) & P74194TA6S0910M (CU) relays. New individual PUs will be installed for each Bay connected with 400kV Bus-1 and seperate dedicated cable from CT JB of individual Bay and seperate DC cable needs to be laid and	14/Sep/2024	08:00	14/Sep/2024	18:00		PLANNED	Approved	14-Sep-24	08:00	14-Sep-24	18:00	

477	RQ188057	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1-SHAHJAHANPUR (PG) CKT-2	POWER GRID	D	FOR LBB RELAY RETROFITMENT WORK	13/Sep/2024	10:00	13/Sep/2024	18:00		PLANNED	Approved	13-Sep-24	10:00	13-Sep-24	18:00	
478	RQ188056	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1-SOHAWAL (PG) CKT-2	POWER GRID	D	FOR LBB RELAY RETROFITMENT WORK	13/Sep/2024	10:00	13/Sep/2024	18:00		PLANNED	Approved	13-Sep-24	10:00	13-Sep-24	18:00	
479	RQ188166	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-PATIALA (PG) CKT-1	POWER GRID	D	For rectification of Shutdown nature Defects	13/Sep/2024	09:00	13/Sep/2024	17:00	Kindly approve.	PLANNED	Approved	13-Sep-24	09:00	13-Sep-24	17:00	
480	RQ187188	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-2	POWER GRID	D	AMP, Relay testing & Line Bay equipment tightening work	13/Sep/2024	08:00	13/Sep/2024	18:00		PLANNED	Approved	13-Sep-24	08:00	13-Sep-24	18:00	
481	RQ187193	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AURAIYA(NT)-AGRA(PG) (PG) CKT-1	POWER GRID	D	Rectification of Shutdown anture defects	12/Sep/2024	09:00	12/Sep/2024	18:00		PLANNED	Approved	12-Sep-24	09:00	12-Sep-24	18:00	
482	RQ188033	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-AGRA (PG) CKT-1	POWER GRID	C	for taking new line reactor In service, jumper connection of bushing & protection testing	12/Sep/2024	08:00	13/Sep/2024	18:00		PLANNED	Approved	12-Sep-24	08:00	13-Sep-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time.
483	RQ187187	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-2	POWER GRID	D	AMP, Relay testing & Line Bay equipment tightening work	12/Sep/2024	08:00	12/Sep/2024	18:00		PLANNED	Approved	12-Sep-24	08:00	12-Sep-24	18:00	
484	RQ188054	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1-SOHAWAL (PG) CKT-1	POWER GRID	D	FOR LBB RELAY RETROFITMENT WORK	11/Sep/2024	10:00	11/Sep/2024	18:00		PLANNED	Approved	11-Sep-24	10:00	11-Sep-24	18:00	
485	RQ188055	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1-SHAHJAHANPUR (PG) CKT-1	POWER GRID	D	FOR LBB RELAY RETROFITMENT WORK	11/Sep/2024	10:00	11/Sep/2024	18:00		PLANNED	Approved	11-Sep-24	10:00	11-Sep-24	18:00	
486	RQ187194	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AURAIYA(NT)-AGRA(PG) (PG) CKT-2	POWER GRID	D	Rectification of Shutdown anture defects	11/Sep/2024	09:00	11/Sep/2024	18:00		PLANNED	Approved	11-Sep-24	09:00	11-Sep-24	18:00	
487	RQ188289	OCC_222	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-2	POWER GRID	D	Testing & Maintenance work of 400 KV side bay Equipments	10/Sep/2024	08:00	10/Sep/2024	18:00		PLANNED	Approved	10-Sep-24	08:00	10-Sep-24	18:00	
488	RQ188001	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHAHJAHANPUR-BAREILLY (PG) CKT-1	POWER GRID	D	Main-2 siprotec relay mutual compensation CT wiring audit point compliance	09/Sep/2024	10:00	09/Sep/2024	12:00		PLANNED	Approved	09-Sep-24	10:00	09-Sep-24	12:00	
489	RQ188002	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHAHJAHANPUR-BAREILLY (PG) CKT-2	POWER GRID	D	Main-2 siprotec relay mutual compensation CT wiring audit point compliance	09/Sep/2024	10:00	09/Sep/2024	12:00		PLANNED	Approved	09-Sep-24	10:00	09-Sep-24	12:00	

490	RQ188052	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_2-LUCKNOW_1 (PG) CKT-1	POWER GRID	D	FOR LBB RELAY RETROFITMENT WORK	09/Sep/2024	10:00	09/Sep/2024	18:00		PLANNED	Approved	09-Sep-24	10:00	09-Sep-24	18:00	
491	RQ187336	OCC_222	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-2	POWER GRID	C	For CT , CB, and isolator connection of 400kv duplicate bus bar >X protection pannel,	09/Sep/2024	09:00	09/Sep/2024	18:00		PLANNED	Approved	09-Sep-24	09:00	09-Sep-24	18:00	
492	RQ188388	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-1	POWER GRID	D	AMP Work	09/Sep/2024	08:00	09/Sep/2024	18:00		PLANNED	Approved	09-Sep-24	08:00	09-Sep-24	18:00	
493	RQ188288	OCC_222	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-1	POWER GRID	D	Testing & Maintenance work of 400 KV side bay Equipments	09/Sep/2024	08:00	09/Sep/2024	18:00		PLANNED	Rejected					May be rejected as consent denied by Powergrid
494	RQ187928	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2	POWER GRID	D	400kV Busbar-2 Relay Retrofitment work. Currently, the protection system for 400kV Busbar is static, centralised and High impedance type at Bassi S/s. The old static Busbar relays will be retrofitted with new GE make decentralized P74391TA6S0910M (PU) & P74194TA6S0910M (CU) relays. New individual PUs will be installed for each Bay connected with 400kV Bus-2 and separate dedicated cable from CT JB of individual Bay and separate DC cable needs to be laid and	09/Sep/2024	08:00	09/Sep/2024	18:00		PLANNED	Approved	09-Sep-24	08:00	09-Sep-24	18:00	

495	RQ187922	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-1	POWER GRID	D	400kV Busbar-2 Relay Retrofitment work. Currently, the protection system for 400kV Busbar is static, centralised and High impedance type at Bassi S/s. The old static Busbar relays will be retrofitted with new GE make decentralized P74391TA6S0910M (PU) & P74194TA6S0910M (CU) relays. New individual PUs will be installed for each Bay connected with 400kV Bus-2 and seperate dedicated cable from CT JB of individual Bay and seperate DC cable needs to be laid and	08/Sep/2024	08:00	08/Sep/2024	18:00		PLANNED	Approved	08-Sep-24	08:00	08-Sep-24	18:00	
496	RQ187335	OCC_222	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-1	POWER GRID	C	For CT , CB, and isolator connection of 400kv duplicate bus bar >X protection pannel,	07/Sep/2024	09:00	07/Sep/2024	18:00		PLANNED	Approved	07-Sep-24	09:00	07-Sep-24	18:00	
497	RQ187932	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-2	POWER GRID	D	400kV Busbar-2 Relay Retrofitment work. Currently, the protection system for 400kV Busbar is static, centralised and High impedance type at Bassi S/s. The old static Busbar relays will be retrofitted with new GE make decentralized P74391TA6S0910M (PU) & P74194TA6S0910M (CU) relays. New individual PUs will be installed for each Bay connected with 400kV Bus-2 and seperate dedicated cable from CT JB of individual Bay and seperate DC cable needs to be laid and	07/Sep/2024	08:00	07/Sep/2024	18:00		PLANNED	Approved	07-Sep-24	08:00	07-Sep-24	18:00	

498	RQ187203	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-JAULJIVI (PG) CKT-2	POWER GRID	D	rectification of shutdown nature defects	06/Sep/2024	09:00	06/Sep/2024	18:00		PLANNED	Approved	06-Sep-24	09:00	06-Sep-24	18:00	
499	RQ187926	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-2	POWER GRID	D	400kV Busbar-2 Relay Retrofitment work. Currently, the protection system for 400kV Busbar is static, centralised and High impedance type at Bassi S/s. The old static Busbar relays will be retrofitted with new GE make decentralized P74391TA6S0910M (PU) & P74194TA6S0910M (CU) relays. New individual PUs will be installed for each Bay connected with 400kV Bus-2 and seperate dedicated cable from CT JB of individual Bay and seperate DC cable needs to be laid and	06/Sep/2024	08:00	06/Sep/2024	18:00		PLANNED	Approved	06-Sep-24	08:00	06-Sep-24	18:00	
500	RQ187930	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-KOTPUTLI (PG) CKT-1	POWER GRID	D	400kV Busbar-2 Relay Retrofitment work. Currently, the protection system for 400kV Busbar is static, centralised and High impedance type at Bassi S/s. The old static Busbar relays will be retrofitted with new GE make decentralized P74391TA6S0910M (PU) & P74194TA6S0910M (CU) relays. New individual PUs will be installed for each Bay connected with 400kV Bus-2 and seperate dedicated cable from CT JB of individual Bay and seperate DC cable needs to be laid and	05/Sep/2024	08:00	05/Sep/2024	18:00		PLANNED	Approved	05-Sep-24	08:00	05-Sep-24	18:00	

501	RQ187202	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-JAULJIVI (PG) CKT-1	POWER GRID	D	Rectification of shutdown nature defects in line	04/Sep/2024	09:00	04/Sep/2024	18:00		PLANNED	Approved	04-Sep-24	09:00	04-Sep-24	18:00	
502	RQ187988	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-LUCKNOW_2 (PG) CKT-2	POWER GRID	D	AMP Works	04/Sep/2024	08:00	04/Sep/2024	18:00		PLANNED	Approved	04-Sep-24	08:00	04-Sep-24	18:00	
503	RQ187916	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AURAIYA(NT)-AGRA(PG) (PG) CKT-2	POWER GRID	D	AMP Work	04/Sep/2024	08:00	04/Sep/2024	18:00		PLANNED	Approved	04-Sep-24	08:00	04-Sep-24	18:00	
504	RQ187924	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BASSI (PG) CKT-1	POWER GRID	D	400kV Busbar-2 Relay Retrofitment work. Currently, the protection system for 400kV Busbar is static, centralised and High impedance type at Bassi S/s. The old static Busbar relays will be retrofitted with new GE make decentralized P74391TA6S0910M (PU) & P74194TA6S0910M (CU) relays. New individual PUs will be installed for each Bay connected with 400kV Bus-2 and separate dedicated cable from CT JB of individual Bay and separate DC cable needs to be laid and	04/Sep/2024	08:00	04/Sep/2024	18:00		PLANNED	Approved	04-Sep-24	08:00	04-Sep-24	18:00	
505	RQ187987	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-LUCKNOW_2 (PG) CKT-1	POWER GRID	D	AMP Works	03/Sep/2024	09:00	03/Sep/2024	18:00		PLANNED	Approved	03-Sep-24	09:00	03-Sep-24	18:00	
506	RQ188019	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-2	POWER GRID	D	AMP of line bay equipment at Kanpur & Auraiya end	03/Sep/2024	08:00	03/Sep/2024	18:00		PLANNED	Approved	03-Sep-24	08:00	03-Sep-24	18:00	
507	RQ188031	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-2	POWER GRID	C	Isolator retrofitment of Hapem make 405-89B isolator at Kanpur under ADD CAP scheme	03/Sep/2024	08:00	07/Sep/2024	18:00		PLANNED	Approved	03-Sep-24	08:00	07-Sep-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time.
508	RQ187183	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-3	POWER GRID	D	AMP, Relay testing & Linquipment tightening worke Bay e	03/Sep/2024	08:00	03/Sep/2024	18:00		PLANNED	Approved	03-Sep-24	08:00	03-Sep-24	18:00	

509	RQ187994	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_2- LUCKNOW_1 (PG) CKT-2	POWER GRID	D	AMP of Line Bay equipment	02/Sep/2024	09:00	02/Sep/2024	17:30		PLANNED	Approved	02-Sep-24	09:00	02-Sep-24	17:30		
510	RQ188018	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1	POWER GRID	D	AMP of Line Bay equipment	02/Sep/2024	08:00	02/Sep/2024	18:00		PLANNED	Approved	02-Sep-24	08:00	02-Sep-24	18:00		
511	RQ188015	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWER GRID	D	For AMP of Line Bay and Line Reactor	02/Sep/2024	08:00	02/Sep/2024	18:00		PLANNED	Approved	02-Sep-24	08:00	02-Sep-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time.	
512	RQ187327	OCC_222	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV REWA ROAD-PANKI (UP) CKT-1	UPPTCL	C	SHUTDOWN OF 400kv PANKI REWA ROAD LINE FORERRECTION OF 63MVAR LINE >X REACTOR BUSHING AND REJUMPERING (LINE SHUTDOWN REQUIRED)	27/Sep/2024	10:00	30/Sep/2024	17:00		PLANNED	Approved						to be availed with NHAI shutdown. May be clubbed with 539
513	RQ187308	OCC_222	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI-MAINPURI (UP) CKT-2	UPPTCL	D	S/D OF 400KV ORAI-MAINPURI II CKT FOR PREVENTIVE MAINTENANCE.	25/Sep/2024	09:08	01/Oct/2024	17:22		PLANNED	Approved	25-Sep-24	09:08	01-Oct-24	17:22		
514	RQ187238	OCC_222	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MURADNAGAR_2-MATHURA (UP) CKT-1	UPPTCL	D	* for jumper tightening and cleaning of suspension insulator	24/Sep/2024	09:00	27/Sep/2024	19:00		PLANNED	Approved	24-Sep-24	09:00	27-Sep-24	19:00		
515	RQ188126	OCC_222	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARA(UP)-MEJA TPS(MUN) (UP) CKT-1	UPPTCL	D	MAINTAINANCE AND TESTING OF CT,ISOLATOR,RELAYS ETC.	23/Sep/2024	09:00	24/Sep/2024	18:00		PLANNED	Rejected						To be clubbed with unit ouatge at Bara TPS
516	RQ188144	OCC_222	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEJA TPS(MUN)-MASOLI(UP) (UP) CKT-1	UPPTCL	D	MAINTAINANCE AND TESTING OF CT,ISOLATOR,RELAYS ETC.	20/Sep/2024	09:00	21/Sep/2024	18:00		PLANNED	Rejected						To be clubbed with unit ouatge at Bara TPS
517	RQ187239	OCC_222	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD(UP)-FIROZABAD(PJFTL) (UP) CKT-1	UPPTCL	D	The work of 02Nos. Alstom make differential numerical relay replacement >X with old NR make relay in 400kv Fatehabad - Firozab	18/Sep/2024	08:00	19/Sep/2024	18:00		PLANNED	Approved	18-Sep-24	08:00	19-Sep-24	18:00		
518	RQ187307	OCC_222	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI-MAINPURI (UP) CKT-1	UPPTCL	D	S/D OF 400KV ORAI-MAINPURI I CKT LINE FOR PREVENTIVE MAINTENANCE.	17/Sep/2024	09:49	23/Sep/2024	17:03		PLANNED	Approved	17-Sep-24	09:49	23-Sep-24	17:03		
519	RQ188127	OCC_222	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARA(UP)-MEJA TPS(MUN) (UP) CKT-2	UPPTCL	D	MAINTAINANCE AND TESTING OF CT,ISOLATOR,RELAYS ETC.	13/Sep/2024	09:00	14/Sep/2024	18:00		PLANNED	Approved	13-Sep-24	09:00	14-Sep-24	18:00		

520	RQ187313	OCC_222	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UPC)-GR.NOIDA(UPC) (UP) CKT-2	UPPTCL	C	Tree trimming will be done near Tower no. 19 of mentioned line.	12/Sep/2024	10:00	12/Sep/2024	17:00		PLANNED	Approved	12-Sep-24	10:00	12-Sep-24	17:00	
521	RQ187244	OCC_222	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH-MAU (UP) CKT-1	UPPTCL	C	Pre commissioning Test of 50MVAR line Reactor.	12/Sep/2024	09:00	12/Sep/2024	17:00		PLANNED	Approved	12-Sep-24	09:00	12-Sep-24	17:00	
522	RQ187331	OCC_222	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-SULTANPUR(UP) (UP) CKT-1	UPPTCL	C	Preventive Maintenance of Bay at 400KV S/S Sultanpur	11/Sep/2024	10:00	11/Sep/2024	16:00		PLANNED	Approved	11-Sep-24	10:00	11-Sep-24	16:00	
523	RQ187297	OCC_222	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-SARNATH (UP) CKT-1	UPPTCL	C	BUS TIGHTENING <(>&<)> BUS ISOLATOR TIGHTENING WORK	10/Sep/2024	14:00	10/Sep/2024	17:00		PLANNED	Approved	10-Sep-24	14:00	10-Sep-24	17:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time.
524	RQ187246	OCC_222	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH-GORAKHPUR (UP) CKT-1	UPPTCL	C	Shutdown is required for routine testing of protection relays and bay >X maintenance.	10/Sep/2024	09:00	10/Sep/2024	17:00		PLANNED	Approved	10-Sep-24	09:00	10-Sep-24	17:00	
525	RQ188401	OCC_222	slcup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-MAINPURI (UP) CKT-2	UPPTCL	C	Routine Testing and Maintenance of bay	10/Sep/2024	08:00	10/Sep/2024	18:00		PLANNED	Approved	10-Sep-24	08:00	10-Sep-24	18:00	
526	RQ188400	OCC_222	slcup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-MAINPURI (UP) CKT-1	UPPTCL	C	Routine Testing and Maintenance of bay	09/Sep/2024	08:00	09/Sep/2024	18:00		PLANNED	Approved	09-Sep-24	08:00	09-Sep-24	18:00	
527	RQ187323	OCC_222	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-AZAMGARH(UP) (UP) CKT-1	UPPTCL	D	JUMPER TIGHTENING <(>&<)> DISC CLEANING WORK ON 400KV AZAMGARH-TANDA >X THERMAL LINE UPTO LILO POINT.	09/Sep/2024	08:00	13/Sep/2024	16:00		PLANNED	Approved	09-Sep-24	08:00	13-Sep-24	16:00	
528	RQ187330	OCC_222	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-SULTANPUR (UP) CKT-1	UPPTCL	C	Preventive Maintenance of Bay at 400KV S/S Sultanpur	07/Sep/2024	10:00	07/Sep/2024	16:00		PLANNED	Approved	07-Sep-24	10:00	07-Sep-24	16:00	
529	RQ187325	OCC_222	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-PANKI TPS (UP) CKT-1	UPPTCL	D	SHUTDOWN OF 400KV PANKI-PTPS I LINE FOR PROTECTION TESTING AND BAY >X MAINTENANCE(LINE	06/Sep/2024	10:00	07/Sep/2024	17:00		PLANNED	Approved	06-Sep-24	10:00	07-Sep-24	17:00	
530	RQ187240	OCC_222	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH-AZAMGARH (UP) CKT-1	UPPTCL	C	Commissioning works of PLCC <(>&<)> General maintenance Works.	06/Sep/2024	09:00	07/Sep/2024	17:00		PLANNED	Approved	06-Sep-24	09:00	07-Sep-24	17:00	
531	RQ187332	OCC_222	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH-AZAMGARH (UP) CKT-1	UPPTCL	C	For CT , CB, and isolator connection of 400kv duplicate bus bar >X protection panel,	06/Sep/2024	09:00	06/Sep/2024	18:00		PLANNED	Approved	06-Sep-24	09:00	06-Sep-24	18:00	

532	RQ187304	OCC_222	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI-MAINPURI (UP) CKT-2	UPPTCL	C	SHUTDOWN FOR ROUTINE TESTING AND MAINTENANCE WORK.	05/Sep/2024	09:00	05/Sep/2024	17:00		PLANNED	Approved	05-Sep-24	09:00	05-Sep-24	17:00	
533	RQ187334	OCC_222	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-SARNATH(UP) (UP) CKT-2	UPPTCL	C	For CT , CB, and isolator connection of 400kv duplicate bus bar >X protection panel,	05/Sep/2024	09:00	05/Sep/2024	18:00		PLANNED	Approved					May be clubbed with 543
534	RQ188399	OCC_222	sldcup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HARDUAGANI - SIKANDRABAD (UP) CKT-1	UPPTCL	C	Erection of Energy meter Under SMAST scheme	04/Sep/2024	10:00	04/Sep/2024	15:00		PLANNED	Approved	04-Sep-24	10:00	04-Sep-24	15:00	
535	RQ187303	OCC_222	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI-MAINPURI (UP) CKT-1	UPPTCL	C	SHUTDOWN FOR ROUTINE TESTING AND MAINTENANCE WORK.	04/Sep/2024	09:00	04/Sep/2024	17:00		PLANNED	Approved	04-Sep-24	09:00	04-Sep-24	17:00	
536	RQ187333	OCC_222	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-SARNATH (UP) CKT-1	UPPTCL	C	For CT , CB, and isolator connection of 400kv duplicate bus bar >X protection panel,	04/Sep/2024	09:00	04/Sep/2024	18:00		PLANNED	Approved					May be clubbed with 523
537	RQ188398	OCC_222	sldcup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-ANPARA_D (UP) CKT-2	UPPTCL	C	COMMISSIONING OF low impence bus bar protection relay	04/Sep/2024	08:00	04/Sep/2024	18:00	CKT-1 shall remain in service	PLANNED	Approved	04-Sep-24	08:00	04-Sep-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time.
538	RQ187245	OCC_222	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-AZAMGARH(UP) (UP) CKT-1	UPPTCL	C	Shutdown is required for routine testing of protection relays and bay >X maintenance.	03/Sep/2024	09:00	03/Sep/2024	17:00		PLANNED	Approved	03-Sep-24	09:00	03-Sep-24	17:00	
539	RQ187309	OCC_222	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV REWA ROAD-PANKI (UP) CKT-1	UPPTCL	C	FOR DIVERSION WORK OF NHAI	03/Sep/2024	08:00	17/Sep/2024	18:00		PLANNED	Approved	03-Sep-24	08:00	17-Sep-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time.
540	RQ187638	OCC_222	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-MAU(UP) (UP) CKT-1	UPPTCL	C	COMMISSIONING OF low impence bus bar protection relay	03/Sep/2024	08:00	03/Sep/2024	18:00		PLANNED	Approved	03-Sep-24	08:00	03-Sep-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time.
541	RQ187328	OCC_222	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV REWA ROAD-PANKI (UP) CKT-1	UPPTCL	C	SHUTDOWN OF 400kv PANKI REWA ROAD LINE FOR REPLACEMENT OF 50MVAR LINE >X REACTOR TO 63MVAR LINE REACTOR FOR OPENING OF JUMPER	02/Sep/2024	10:00	05/Sep/2024	17:00		PLANNED	Approved					to be availed with NHAI shutdown. May be clubbed with 539
542	RQ187305	OCC_222	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-SULTANPUR(UP) (UP) CKT-1	UPPTCL	D	umper tightening and disc cleaning works on 400KV SULTANPUR-TANDA >X THERMAL LINE.	02/Sep/2024	08:00	07/Sep/2024	16:00		PLANNED	Approved	02-Sep-24	08:00	07-Sep-24	16:00	
543	RQ187637	OCC_222	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-SARNATH(UP) (UP) CKT-2	UPPTCL	C	COMMISSIONING OF low impence bus bar protection relay	02/Sep/2024	08:00	02/Sep/2024	18:00		PLANNED	Approved	02-Sep-24	08:00	02-Sep-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time.

544	RQ188125	OCC_222	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEJA TPS(MUN)-REWA ROAD(UP) (UP) CKT-1	UPPTCL	D	MAINTAINANCE AND TESTING OF CT,ISOLATOR,RELAYS ETC.	01/Sep/2024	09:00	03/Sep/2024	18:00		PLANNED	Approved	01-Sep-24	09:00	03-Sep-24	18:00	
545	RQ187220	OCC_222	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEJA TPS(MUN)-REWA ROAD(UP) (UP) CKT-1	UPPTCL	D	Annual Maintenance Work.	01/Sep/2024	08:00	03/Sep/2024	18:00	Load shall be shift on 400 kV Rewa road-Masauli line	PLANNED	Approved	01-Sep-24	08:00	03-Sep-24	18:00	
546	RQ188198	OCC_222	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-BHIWANI(PG) (NRSS36) CKT-2	NRSS36	D	To attend Main bay and Tie bay 1. BCU Repair work. 2. DT send trial testing.. 3. Clamp Replacement work 4. Circuit Breaker Inspection (To be done by M/s NRSS)	27/Sep/2024	08:00	27/Sep/2024	18:00		PLANNED	Approved	27-Sep-24	08:00	27-Sep-24	18:00	
547	RQ188197	OCC_222	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-BHIWANI(PG) (NRSS36) CKT-1	NRSS36	D	To attend Main bay and Tie bay 1. BCU Repair work. 2. DT send trial testing.. 3. Clamp Replacement work 4. Circuit Breaker Inspection (To be done by M/s NRSS)	26/Sep/2024	08:00	26/Sep/2024	18:00		PLANNED	Approved	26-Sep-24	08:00	26-Sep-24	18:00	
548	RQ188179	OCC_222	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-KALISINDH (RS) CKT-2	RRVPNL	D	Installation, Configuration and Commissioning of New/Repaired line distance protection M-1 Relay (ABB REL 670) by Srevice Engineer in place of existing defective relay. And Half Yearly Maintenance work	26/Sep/2024	08:00	27/Sep/2024	18:00		PLANNED	Approved	26-Sep-24	17:00	27-Sep-24	23:00	May be given from 1700 Hrs
549	RQ188206	OCC_222	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HINDAUN(RS)-CHHABRA(RVUN) (RS) CKT-1	RRVPNL	D	Quarterly/Halfyearly Maintenance and Testing of EHV Equipments	24/Sep/2024	08:00	24/Sep/2024	18:00		PLANNED	Approved	24-Sep-24	17:00	24-Sep-24	23:00	May be given from 1700 Hrs
550	RQ188173	OCC_222	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA SCTPS (RS) CKT-2	RRVPNL	D	Installation, Configuration and Commissioning of New/Repaired line distance protection M-1 Relay (ABB REL 670) by Srevice Engineer in place of existing defective relay. And Half Yearly Maintenance work and For Attending broken OPGW at section A3- Gentry by AEN (T&C), Jhalawar.	24/Sep/2024	08:00	25/Sep/2024	18:00		PLANNED	Approved	24-Sep-24	17:00	25-Sep-24	23:00	May be given from 1700 Hrs

551	RQ188172	OCC_222	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA SCTPS (RS) CKT-1	RRVPNL	D	Installation, Configuration and Commissioning of New/Repaired line distance protection M-1 Relay (ABB REL 670) by Srevice Engineer in place of existing defective relay. And Half Yearly Maintenance work	22/Sep/2024	08:00	23/Sep/2024	18:00		PLANNED	Approved	22-Sep-24	17:00	23-Sep-24	23:00	May be given from 1700 Hrs
552	RQ188292	OCC_222	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-2	RRVPNL	D	maintenance & Testing of bay and equipments at both end	20/Sep/2024	08:00	20/Sep/2024	18:00		PLANNED	Approved	20-Sep-24	17:00	20-Sep-24	23:00	May be given from 1700 Hrs
553	RQ188178	OCC_222	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-KALISINDH (RS) CKT-1	RRVPNL	D	Half Yearly Maintenance work	19/Sep/2024	08:00	19/Sep/2024	18:00		PLANNED	Approved	19-Sep-24	17:00	19-Sep-24	23:00	May be given from 1700 Hrs
554	RQ188180	OCC_222	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	D	Annual maintenance and testing of Line/Bay equipments.	18/Sep/2024	08:00	18/Sep/2024	18:00		PLANNED	Approved	18-Sep-24	17:00	18-Sep-24	23:00	May be given from 1700 Hrs
555	RQ188291	OCC_222	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-1	RRVPNL	D	maintenance & Testing of bay and equipments at both end	18/Sep/2024	08:00	18/Sep/2024	18:00		PLANNED	Approved	18-Sep-24	17:00	18-Sep-24	23:00	May be given from 1700 Hrs
556	RQ188296	OCC_222	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-MERTA (RS) CKT-1	RRVPNL	D	QUARTERLY MAINT.WORK & TESTING OF BAY EQUIPMENTS alongwith line reactor at Merta end	18/Sep/2024	08:00	18/Sep/2024	18:00		PLANNED	Approved	18-Sep-24	17:00	18-Sep-24	23:00	May be given from 1700 Hrs
557	RQ188205	OCC_222	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HEERAPURA-HINDAUN (RS) CKT-1	RRVPNL	D	Maintenance work at both end alongwith 400 KV, 50 MVAR line Reactor at Heerapura	18/Sep/2024	08:00	18/Sep/2024	18:00		PLANNED	Approved	18-Sep-24	08:00	18-Sep-24	18:00	
558	RQ188285	OCC_222	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-HEERAPURA (RS) CKT-1	RRVPNL	D	QUARTERLY MAINT.WORK & TESTING OF BAY EQUIPMENTS	17/Sep/2024	08:00	17/Sep/2024	18:00		PLANNED	Approved	17-Sep-24	08:00	17-Sep-24	18:00	
559	RQ188174	OCC_222	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KOTA(PG) (RS) CKT-1	RRVPNL	D	Half Yearly Maintenance work	12/Sep/2024	08:00	12/Sep/2024	18:00		PLANNED	Approved	12-Sep-24	17:00	12-Sep-24	23:00	May be given from 1700 Hrs
560	RQ188281	OCC_222	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-JODHPUR (RS) CKT-1	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	12/Sep/2024	08:00	12/Sep/2024	18:00		PLANNED	Approved	12-Sep-24	17:00	12-Sep-24	23:00	May be given from 1700 Hrs
561	RQ188280	OCC_222	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-HEERAPURA (RS) CKT-2	RRVPNL	D	Maintenance work of 400 KV side bay Equipments	12/Sep/2024	08:00	12/Sep/2024	18:00		PLANNED	Approved	12-Sep-24	08:00	12-Sep-24	18:00	

562	RQ188290	OCC_222	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-MERTA (RS) CKT-1	RRVPNL	D	QUARTERLY MAINT.WORK & TESTING OF BAY EQUIPMENTS at both end alongwith 50MVAR line Reactor at Merta end	12/Sep/2024	08:00	12/Sep/2024	18:00		PLANNED	Approved						May be clubbed with 556
563	RQ188214	OCC_222	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER-BHILWARA (RS) CKT-2	RRVPNL	D	Routine maintenance of associated equipments of 400 kV Bhilwara -Ajmer Ckt-1 Line & Bay to be carried out by M/s Kaycee Energy & Infra pvt. Ltd. Kot	12/Sep/2024	08:00	12/Sep/2024	18:00		PLANNED	Approved	12-Sep-24	08:00	12-Sep-24	18:00		
564	RQ188277	OCC_222	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-KANKANI (RS) CKT-1	RRVPNL	D	maintenance & Testing of bay and equipments at both end	11/Sep/2024	08:00	11/Sep/2024	18:00		PLANNED	Approved	11-Sep-24	08:00	11-Sep-24	18:00		
565	RQ188279	OCC_222	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-HEERAPURA (RS) CKT-1	RRVPNL	D	Maintenance work of 400 KV side bay Equipments	11/Sep/2024	08:00	11/Sep/2024	18:00		PLANNED	Approved	11-Sep-24	08:00	11-Sep-24	18:00		
566	RQ188213	OCC_222	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER-BHILWARA (RS) CKT-1	RRVPNL	D	Routine maintenance of associated equipments of 400 kV Bhilwara -Ajmer Ckt-1 Line & Bay to be carried out by M/s Kaycee Energy & Infra pvt. Ltd. Kot	11/Sep/2024	08:00	11/Sep/2024	18:00		PLANNED	Approved	11-Sep-24	08:00	11-Sep-24	18:00		
567	RQ188175	OCC_222	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA (RS) CKT-1	RRVPNL	D	Half Yearly Maintenance work	10/Sep/2024	08:00	10/Sep/2024	18:00		PLANNED	Approved	10-Sep-24	17:00	10-Sep-24	23:00		May be given from 1700 Hrs
568	RQ188287	OCC_222	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-JODHPUR (RS) CKT-1	RRVPNL	D	Quarterly Preventive Maintenance and testing work. alongwith LINE REACTOR AT 400 KV GSS RVPN JODHPUR	09/Sep/2024	08:00	09/Sep/2024	18:00		PLANNED	Approved	09-Sep-24	17:00	09-Sep-24	23:00		May be given from 1700 Hrs
569	RQ188176	OCC_222	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	C	Maintenance work at both end	09/Sep/2024	08:00	09/Sep/2024	18:00		PLANNED	Approved	09-Sep-24	17:00	09-Sep-24	23:00		May be given from 1700 Hrs
570	RQ188274	OCC_222	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-RAMGARH (RS) CKT-2	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	07/Sep/2024	16:00	07/Sep/2024	23:00		PLANNED	Approved	07-Sep-24	17:00	07-Sep-24	23:00		May be given from 1700 Hrs
571	RQ188273	OCC_222	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-RAMGARH (RS) CKT-1	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	06/Sep/2024	16:00	06/Sep/2024	23:00		PLANNED	Approved	06-Sep-24	17:00	06-Sep-24	23:00		May be given from 1700 Hrs

572	RQ188270	OCC_222	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-KANKANI (RS) CKT-1	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	06/Sep/2024	08:00	06/Sep/2024	18:00		PLANNED	Approved	06-Sep-24	08:00	06-Sep-24	18:00	
573	RQ188275	OCC_222	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-JODHPUR (RS) CKT-1	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla at both end	05/Sep/2024	16:00	05/Sep/2024	23:00		PLANNED	Approved	05-Sep-24	17:00	05-Sep-24	23:00	May be given from 1700 Hrs
574	RQ188276	OCC_222	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-MERTA (RS) CKT-1	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla at both end	04/Sep/2024	16:00	04/Sep/2024	23:00		PLANNED	Approved	04-Sep-24	17:00	04-Sep-24	23:00	May be given from 1700 Hrs
575	RQ188269	OCC_222	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKANI-JAISALMER (RS) CKT-2	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	04/Sep/2024	08:00	04/Sep/2024	18:00		PLANNED	Approved	04-Sep-24	08:00	04-Sep-24	18:00	
576	RQ188203	OCC_222	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-BIKANER(RS) (RS) CKT-1	RRVPNL	D	Maintenance Work of Bay & Line	04/Sep/2024	08:00	05/Sep/2024	18:00		PLANNED	Approved	04-Sep-24	17:00	05-Sep-24	23:00	May be given from 1700 Hrs
577	RQ188177	OCC_222	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2	RRVPNL	D	Half Yearly Maintenance work at Anta GSS end AND For Attending broken OPGW at section 107-118 at Anta end and Annual maintenance and testing of Line/Bay equipments at Kawai end.	04/Sep/2024	08:00	06/Sep/2024	18:00		PLANNED	Approved	04-Sep-24	17:00	06-Sep-24	23:00	May be given from 1700 Hrs
578	RQ188286	OCC_222	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-RATANGARH (RS) CKT-1	RRVPNL	D	QUARTERLY MAINT.WORK & TESTING OF BAY EQUIPMENTS	03/Sep/2024	08:00	03/Sep/2024	18:00		PLANNED	Approved	03-Sep-24	08:00	03-Sep-24	18:00	
579	RQ188199	OCC_222	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-2	RRVPNL	D	Maintenance Work of Bay & Line at both end	02/Sep/2024	16:00	03/Sep/2024	23:00		PLANNED	Approved	02-Sep-24	17:00	03-Sep-24	23:00	May be given from 1700 Hrs
580	RQ188216	OCC_222	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-1	RRVPNL	D	Maintenance Work of Bay & Line at both end	02/Sep/2024	16:00	03/Sep/2024	23:00		PLANNED	Approved	04-Sep-24	17:00	05-Sep-24	23:00	May be given from 1700 Hrs/Only one circuit at a time for maintenance work
581	RQ188278	OCC_222	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-KANKANI (RS) CKT-1	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	02/Sep/2024	08:00	02/Sep/2024	18:00		PLANNED	Approved	02-Sep-24	08:00	02-Sep-24	18:00	
582	RQ188148	OCC_222	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-SAMBA(PG) (NRSS XXIX) CKT-2	NRSS XXIX	D	SD defect rectification	25/Sep/2024	09:00	25/Sep/2024	18:00		PLANNED	Approved	25-Sep-24	09:00	25-Sep-24	18:00	
583	RQ188147	OCC_222	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-SAMBA(PG) (NRSS XXIX) CKT-1	NRSS XXIX	D	SD defect rectification	24/Sep/2024	09:00	24/Sep/2024	18:00		PLANNED	Approved	24-Sep-24	09:00	24-Sep-24	18:00	

584	RQ187230	OCC_222	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	For half yearly mtc. of line	25/Sep/2024	09:00	25/Sep/2024	17:00		PLANNED	Approved	25-Sep-24	09:00	25-Sep-24	17:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
585	RQ187946	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	stringing of 765 kV D/C Khetri Narela transmission line	25/Sep/2024	06:00	30/Sep/2024	21:00		PLANNED	Approved	25-Sep-24	06:00	30-Sep-24	21:00	
586	RQ187947	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	stringing of 765 kV D/C Khetri Narela transmission line	25/Sep/2024	06:00	30/Sep/2024	21:00		PLANNED	Approved	25-Sep-24	06:00	30-Sep-24	21:00	
587	RQ187224	OCC_222	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	To attend the drone survey observations	24/Sep/2024	10:00	24/Sep/2024	18:00		PLANNED	Approved	24-Sep-24	10:00	24-Sep-24	18:00	
588	RQ187223	OCC_222	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	To attend the drone survey observations and repair the worn-out conductor	20/Sep/2024	10:00	20/Sep/2024	18:00		PLANNED	Approved	20-Sep-24	10:00	20-Sep-24	18:00	
589	RQ187222	OCC_222	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	To attend the drone survey observations and repair the worn-out conductor	18/Sep/2024	10:00	18/Sep/2024	18:00		PLANNED	Approved	18-Sep-24	10:00	18-Sep-24	18:00	
590	RQ187229	OCC_222	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	For half yearly mtc. of line	18/Sep/2024	09:00	18/Sep/2024	17:00		PLANNED	Approved	18-Sep-24	09:00	18-Sep-24	17:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
591	RQ187221	OCC_222	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	To attend the drone survey observations and repair the worn-out conductor	13/Sep/2024	10:00	13/Sep/2024	18:00		PLANNED	Approved	13-Sep-24	10:00	13-Sep-24	18:00	
592	RQ187228	OCC_222	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	For half yearly mtc. of line	12/Sep/2024	09:00	12/Sep/2024	17:00		PLANNED	Approved	12-Sep-24	09:00	12-Sep-24	17:00	
593	RQ187218	OCC_222	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	To attend the drone survey observations	05/Sep/2024	10:00	05/Sep/2024	18:00		PLANNED	Approved	05-Sep-24	10:00	05-Sep-24	18:00	
594	RQ187227	OCC_222	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	For half yearly mtc. of line	04/Sep/2024	09:00	04/Sep/2024	17:00		PLANNED	Approved	04-Sep-24	09:00	04-Sep-24	17:00	
595	RQ187219	OCC_222	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	To attend the drone survey observations and OPGW tightening	03/Sep/2024	10:00	03/Sep/2024	18:00		PLANNED	Approved	03-Sep-24	10:00	03-Sep-24	18:00	
596	RQ188215	OCC_222	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALWAR(ATIL)-HINDAUN(RS) (ATIL) CKT-1	ATSL	D	Quarterly/Halfyearly Maintenance and Testing of EHV Equipments	25/Sep/2024	08:00	25/Sep/2024	18:00		PLANNED	Approved	25-Sep-24	08:00	25-Sep-24	18:00	

597	RQ187360	OCC_222	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-LUCKNOW(UP) (PG) CKT-1	POWER GRID,UP PTCL	C	Annual Protection Testing and Annual Maintenance work of 400KV >X Lucknow(PG)-Sarojini Nagar Line at 400KV S/S Sarojini Nagar	24/Sep/2024	09:00	24/Sep/2024	18:00		PLANNED	Approved	24-Sep-24	09:00	24-Sep-24	18:00	
598	RQ188060	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-2	POWER GRID,UP PTCL	D	FOR LBB RELAY RETROFITMENT WORK	19/Sep/2024	10:00	19/Sep/2024	18:00		PLANNED	Approved	19-Sep-24	10:00	19-Sep-24	18:00	
599	RQ187322	OCC_222	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-GR.NOIDA(UPC) (PG) CKT-1	POWER GRID,UP PTCL	C	Jumper tightening work will be done at Tower no. 03 of mentioned line.	08/Sep/2024	08:00	08/Sep/2024	13:00		PLANNED	Approved	08-Sep-24	08:00	08-Sep-24	13:00	May be given subject to real time grid conditions/One circuit shutdown from Dadri at a time/NTPC consent.
600	RQ188041	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-JEHTA_HARDOI ROAD (UP) (PG) CKT-2	POWER GRID,UP PTCL	D	FOR INSTALLATION TESTING & COMMISSIONING DURING RETROFITMENT WORK OF LBB RELAY OF 405 TIE BAY AT LUCKNOW 400 KV SUBSTATION	04/Sep/2024	10:00	04/Sep/2024	18:00		PLANNED	Approved	04-Sep-24	10:00	04-Sep-24	18:00	
601	RQ188039	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-JEHTA_HARDOI ROAD (UP) (PG) CKT-1	POWER GRID,UP PTCL	D	FOR INSTALLATION TESTING & COMMISSIONING DURING RETROFITMENT WORK OF LBB RELAY OF 402 TIE BAY AT LUCKNOW 400 KV SUBSTATION	02/Sep/2024	10:00	02/Sep/2024	18:00		PLANNED	Approved	02-Sep-24	10:00	02-Sep-24	18:00	
602	RQ188402	OCC_222	sldcup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-LUCKNOW(UP) (PG) CKT-1	POWER GRID,UP PTCL	C	Height raising work is being executed by M/s NHAJ for construction of Lucknow- Kanpur elevated expressway under Bharat Mala Project i	01/Sep/2024	08:00	10/Sep/2024	18:00		PLANNED	Approved	01-Sep-24	08:00	10-Sep-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time.
603	RQ188315	OCC_222	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-JHATIKARA(PG) (DTL) CKT-2	POWER GRID,DTL	C	FOR REPLACEMENT OF LINE JACK BUS CONDUCTOR ,LINE DROPPER CONDUCTOR OF ALL THREE PHASES.	23/Sep/2024	08:00	27/Sep/2024	18:00		PLANNED	Approved	23-Sep-24	08:00	27-Sep-24	10:00	May be given subject to real time grid conditions/Delhi consent/May be given from 0500 Hrs.
604	RQ187945	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-2	GPTL	D	for stringing /construction of 765kV D/C Khetri-Narela Transmission Line	20/Sep/2024	06:00	25/Sep/2024	21:00		PLANNED	Approved	20-Sep-24	06:00	25-Sep-24	21:00	

605	RQ187944	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-1	GPTL	D	for stringing /construction of 765kV D/C Khetri-Narela Transmission Line	20/Sep/2024	06:00	25/Sep/2024	21:00		PLANNED	Approved	20-Sep-24	06:00	25-Sep-24	21:00	
606	RQ188138	OCC_222	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH(PG)-PRITHALA (GPTL) (GPTL) CKT-2	GPTL	D	Shutdown nature defect rectification	06/Sep/2024	08:00	06/Sep/2024	20:00		PLANNED	Approved	06-Sep-24	08:00	06-Sep-24	20:00	
607	RQ188137	OCC_222	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH(PG)-PRITHALA (GPTL) (GPTL) CKT-1	GPTL	D	Shutdown nature defect rectification	05/Sep/2024	08:00	05/Sep/2024	20:00		PLANNED	Approved	05-Sep-24	08:00	05-Sep-24	20:00	
608	RQ187329	OCC_222	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SULTANPUR(UP)-MOHANLALGANI (PGYTL) (PGYTL) CKT-1	UPPTCL, PGYTL	C	Routine Protection testing and Preventive Maintenance of Bay at 400KV >X S/S Sultanpur	19/Sep/2024	10:00	19/Sep/2024	16:00		PLANNED	Approved	19-Sep-24	10:00	19-Sep-24	16:00	
609	RQ188044	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOHANLALGANI (PGYTL)-LUCKNOW(UP) (PGYTL) CKT-1	UPPTCL, PGYTL	D	ISTALLATION TESTING & COMMISSIONING DURING RETROFITMENT WORK OF LBB RELAY OF 408 TIE BAY AT LUCKNOW 400 KV SUBSTATION.	06/Sep/2024	10:00	06/Sep/2024	18:00		PLANNED	Approved	06-Sep-24	10:00	06-Sep-24	18:00	
610	RQ188234	OCC_222	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANCHKULA(PG)-PANIPAT(BB) (PG) CKT-1	POWER GRID,BB MB	D	Routine mtc.	18/Sep/2024	08:00	18/Sep/2024	18:00		PLANNED	Approved	18-Sep-24	08:00	18-Sep-24	18:00	
611	RQ188196	OCC_222	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-PANCHKULA(PG) (PG) CKT-1	POWER GRID,BB MB	D	Attending Hot points & Mtc. of line	06/Sep/2024	08:00	06/Sep/2024	18:00		PLANNED	Approved	06-Sep-24	08:00	06-Sep-24	18:00	
612	RQ188051	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-LUCKNOW_1(PG) (PL) CKT-2	POWER LINK	D	FOR LBB RELAY RETROFITMENT WORK	09/Sep/2024	08:00	09/Sep/2024	18:00		PLANNED	Approved	09-Sep-24	08:00	09-Sep-24	18:00	
613	RQ188050	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-LUCKNOW_1(PG) (PL) CKT-1	POWER LINK	D	FOR LBB RELAY RETROFITMENT WORK	06/Sep/2024	08:00	06/Sep/2024	18:00		PLANNED	Approved	06-Sep-24	08:00	06-Sep-24	18:00	
614	RQ187121	OCC_222	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BADAUNE(UP)-ROSA(UPC) (OCBTL) CKT-1	OCBTL	D	For Annual maintenance & testing	05/Sep/2024	10:00	05/Sep/2024	14:00		PLANNED	Approved	05-Sep-24	10:00	05-Sep-24	14:00	
615	RQ187184	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-UNCHAHAAR(NTB) (PUTL) CKT-1	PUTL	D	AMP, Relay testing & Line Bay equipment tightening work	04/Sep/2024	08:00	04/Sep/2024	18:00		PLANNED	Approved	04-Sep-24	08:00	04-Sep-24	18:00	
616	RQ188149	OCC_222	sldcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-MUZAFFARNAGAR(UP) (PTCUL) CKT-1	PTCUL	D	Replacement of insulator	02/Sep/2024	08:00	03/Sep/2024	17:00		PLANNED	Approved	02-Sep-24	08:00	03-Sep-24	17:00	

617	RQ188151	OCC_222	indigrid_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-LUDHIANA(PG) (PKTCL) CKT-2	PKTCL	D	OPGW installation in live line	01/Sep/2024	08:00	30/Sep/2024	19:00	For safety purpose, AR mode needs to be disabled	PLANNED	Approved	01-Sep-24	08:00	30-Sep-24	19:00	
618	RQ188150	OCC_222	indigrid_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-LUDHIANA(PG) (PKTCL) CKT-1	PKTCL	D	OPGW installation in live line	01/Sep/2024	08:00	30/Sep/2024	19:00	For safety purpose, AR mode needs to be disabled	PLANNED	Approved	01-Sep-24	08:00	30-Sep-24	19:00	
619	RQ188384	OCC_222	sldcrs_sd	BUS	400KV BUS 1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance wor	30/Sep/2024	08:00	30/Sep/2024	18:00		PLANNED	Approved	30-Sep-24	08:00	30-Sep-24	18:00	
620	RQ188386	OCC_222	sldcrs_sd	BUS	400KV BUS 2KANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	27/Sep/2024	08:00	27/Sep/2024	18:00		PLANNED	Approved	27-Sep-24	08:00	27-Sep-24	18:00	
621	RQ188385	OCC_222	sldcrs_sd	BUS	400KV BUS 1KANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	25/Sep/2024	08:00	25/Sep/2024	18:00		PLANNED	Approved	25-Sep-24	08:00	25-Sep-24	18:00	
622	RQ188375	OCC_222	sldcrs_sd	BUS	400KV BUS 2 AT MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK & TESTING OF BAY EQUIPMENTS	20/Sep/2024	08:00	20/Sep/2024	18:00		PLANNED	Approved	20-Sep-24	08:00	20-Sep-24	18:00	
623	RQ188371	OCC_222	sldcrs_sd	BUS	400KV BUS 1 AT JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	20/Sep/2024	08:00	20/Sep/2024	18:00		PLANNED	Approved	20-Sep-24	17:00	20-Sep-24	23:00	May be given from 1700 Hrs
624	RQ188383	OCC_222	sldcrs_sd	BUS	400KV BUS 2 AT HINDAUN(RS)	RRVPNL	D	Quarterly/Halfyearly Maintenance and Testing of EHV Equipments	20/Sep/2024	08:00	20/Sep/2024	18:00		PLANNED	Approved	20-Sep-24	08:00	20-Sep-24	18:00	
625	RQ188374	OCC_222	sldcrs_sd	BUS	400KV BUS 1 AT MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK & TESTING OF BAY EQUIPMENTS	19/Sep/2024	08:00	19/Sep/2024	18:00		PLANNED	Approved	19-Sep-24	08:00	19-Sep-24	18:00	
626	RQ188382	OCC_222	sldcrs_sd	BUS	400KV BUS 1 AT HINDAUN(RS)	RRVPNL	D	Quarterly/Halfyearly Maintenance and Testing of EHV Equipments	19/Sep/2024	08:00	19/Sep/2024	18:00		PLANNED	Approved	19-Sep-24	08:00	19-Sep-24	18:00	
627	RQ188377	OCC_222	sldcrs_sd	BUS	400KV BUS 2 AT BHADLA(RS)	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	14/Sep/2024	16:00	14/Sep/2024	23:00		PLANNED	Approved	14-Sep-24	17:00	14-Sep-24	23:00	May be given from 1700 Hrs
628	RQ188376	OCC_222	sldcrs_sd	BUS	400KV BUS 1 AT BHADLA(RS)	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	12/Sep/2024	16:00	12/Sep/2024	23:00		PLANNED	Approved	12-Sep-24	17:00	12-Sep-24	23:00	May be given from 1700 Hrs
629	RQ188372	OCC_222	sldcrs_sd	BUS	400KV BUS 2 AT JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	11/Sep/2024	08:00	11/Sep/2024	18:00		PLANNED	Approved	11-Sep-24	17:00	11-Sep-24	23:00	May be given from 1700 Hrs
630	RQ188378	OCC_222	sldcrs_sd	BUS	400KV BUS 2 AT BHILWARA(RS)	RRVPNL	D	Routine Maintenance of 400KV Main Bus-2 and Associated Equipments to be carried out by M/s Kaycee Energy & Infra pvt. Ltd. Kota	11/Sep/2024	08:00	11/Sep/2024	18:00		PLANNED	Approved	11-Sep-24	08:00	11-Sep-24	18:00	

631	RQ188379	OCC_222	sldcrs_sd	BUS	400KV BUS 1 AT CHITTORGARH(RS)	RRVPNL	C	FOR MAINTAINCE WORK and Testing work	03/Sep/2024	08:00	04/Sep/2024	18:00		PLANNED	Approved	03-Sep-24	17:00	04-Sep-24	23:00	May be given from 1700 Hrs
632	RQ188381	OCC_222	sldcrs_sd	BUS	400KV BUS 2 AT HEERAPURA(RS)	RRVPNL	D	Maintenance work of 400 KV side bay Equipments	03/Sep/2024	08:00	03/Sep/2024	18:00		PLANNED	Approved	03-Sep-24	08:00	03-Sep-24	18:00	
633	RQ188380	OCC_222	sldcrs_sd	BUS	400KV BUS 1 AT HEERAPURA(RS)	RRVPNL	D	Maintenance work of 400 KV side bay Equipments	02/Sep/2024	08:00	02/Sep/2024	18:00		PLANNED	Approved	02-Sep-24	08:00	02-Sep-24	18:00	
634	RQ187766	OCC_222	cpcc1_sd	BUS	400KV BUS 1 AT BASSI(PG)		D	Busbar retrofitment works and testing	25/Sep/2024	09:00	29/Sep/2024	18:00		PLANNED	Approved	25-Sep-24	09:00	29-Sep-24	18:00	
635	RQ187732	OCC_222	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 4		D	For Jumpering and Testing works for Bay Extension	20/Sep/2024	17:00	24/Sep/2024	23:00		PLANNED	Approved	20-Sep-24	17:00	24-Sep-24	23:00	May be given from 1700 Hrs
636	RQ187776	OCC_222	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 1		D	For erection work of bay extension of 400kV/220kV ICT 11 Dia at Fatehgarh 2 RS INFRA	20/Sep/2024	14:00	28/Sep/2024	23:00		PLANNED	Approved	20-Sep-24	17:00	28-Sep-24	23:00	May be given from 1700 Hrs
637	RQ187767	OCC_222	cpcc1_sd	BUS	400KV BUS 2 AT BASSI(PG)		D	Busbar retrofitment works and testing	20/Sep/2024	09:00	24/Sep/2024	18:00		PLANNED	Approved	20-Sep-24	09:00	24-Sep-24	18:00	
638	RQ187741	OCC_222	cpcc1_sd	BUS	400KV BUS 2 AT KANKROLI(PG)		D	For firmware upgradation of Bus Bar relay	20/Sep/2024	08:00	20/Sep/2024	18:00		PLANNED	Approved	20-Sep-24	08:00	20-Sep-24	18:00	
639	RQ187765	OCC_222	cpcc1_sd	BUS	400 KV BHIWANI(PG) - BUS 1		D	AMP work & COE Discrepancy Rectification	19/Sep/2024	09:00	19/Sep/2024	20:00		PLANNED	Approved	19-Sep-24	09:00	19-Sep-24	20:00	
640	RQ187759	OCC_222	cpcc1_sd	BUS	400KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (For Stability Test of 400 kV Bus-2)	19/Sep/2024	09:00	20/Sep/2024	20:00		PLANNED	Approved	19-Sep-24	09:00	20-Sep-24	20:00	
641	RQ187764	OCC_222	cpcc1_sd	BUS	400 KV BHIWANI(PG) - BUS 1		D	AMP work & COE Discrepancy Rectification	18/Sep/2024	09:00	18/Sep/2024	20:00		PLANNED	Approved	18-Sep-24	09:00	18-Sep-24	20:00	
642	RQ187758	OCC_222	cpcc1_sd	BUS	400KV BUS 1 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (For Bus Bar Relay Stability Test of 400 kV Bus-1)	17/Sep/2024	09:00	18/Sep/2024	20:00		PLANNED	Approved	17-Sep-24	09:00	18-Sep-24	20:00	
643	RQ187731	OCC_222	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 3		D	For Jumpering and Testing works for Bay Extension	15/Sep/2024	17:00	19/Sep/2024	23:00		PLANNED	Approved	15-Sep-24	17:00	19-Sep-24	23:00	May be given from 1700 Hrs
644	RQ187730	OCC_222	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 2		D	For Jumpering and Testing works for Bay Extension	13/Sep/2024	17:00	14/Sep/2024	23:00		PLANNED	Approved	13-Sep-24	17:00	14-Sep-24	23:00	May be given from 1700 Hrs
645	RQ187773	OCC_222	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)		D	AMP Work	13/Sep/2024	09:00	13/Sep/2024	18:00		PLANNED	Approved	13-Sep-24	09:00	13-Sep-24	18:00	
646	RQ187726	OCC_222	cpcc1_sd	BUS	400KV BUS 2 AT CHITTORGARH(PG)		D	For regular amp work	13/Sep/2024	09:00	13/Sep/2024	18:00		PLANNED	Approved	13-Sep-24	17:00	13-Sep-24	23:00	May be given from 1700 Hrs
647	RQ187754	OCC_222	cpcc1_sd	BUS	400KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Bus Stability Test)	13/Sep/2024	09:00	14/Sep/2024	20:00		PLANNED	Approved	13-Sep-24	09:00	14-Sep-24	20:00	

648	RQ187729	OCC_222	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 1		D	For Jumpering and Testing works for Bay Extension	11/Sep/2024	17:00	12/Sep/2024	23:00		PLANNED	Approved	11-Sep-24	17:00	12-Sep-24	23:00	May be given from 1700 Hrs
649	RQ187772	OCC_222	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)		D	FOR BUS BAR RELAY RETROFITMENT WORK	11/Sep/2024	09:00	12/Sep/2024	20:00		PLANNED	Approved	11-Sep-24	09:00	12-Sep-24	20:00	
650	RQ187753	OCC_222	cpcc1_sd	BUS	400KV BUS 1 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Bus Stability Test)	11/Sep/2024	09:00	12/Sep/2024	20:00		PLANNED	Approved	11-Sep-24	09:00	12-Sep-24	20:00	
651	RQ187771	OCC_222	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)		D	FOR BUS BAR RELAY RETROFITMENT WORK	09/Sep/2024	09:00	10/Sep/2024	20:00		PLANNED	Approved	09-Sep-24	09:00	10-Sep-24	20:00	
652	RQ187352	OCC_222	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)		C	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	08/Sep/2024	09:00	16/Sep/2024	18:00	Under construction activity.kindly approve.	PLANNED	Approved	08-Sep-24	09:00	16-Sep-24	18:00	May be allowed subject to no other outages
653	RQ187779	OCC_222	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 4		D	For erection work of bay extension of 400 kV Jackson line bays	07/Sep/2024	14:00	09/Dec/2024	23:00		PLANNED	Approved	07-Sep-24	17:00	09-Dec-24	23:00	May be given from 1700 Hrs
654	RQ187709	OCC_222	cpcc1_sd	BUS	400 KV BHADLA(PG) - BUS 2		D	for AMP work	06/Sep/2024	17:00	06/Sep/2024	23:59		PLANNED	Approved	06-Sep-24	17:00	06-Sep-24	23:59	May be given from 1700 Hrs
655	RQ187770	OCC_222	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)		D	FOR BUS BAR RELAY RETROFITMENT WORK	06/Sep/2024	09:00	07/Sep/2024	20:00		PLANNED	Approved	06-Sep-24	09:00	07-Sep-24	20:00	
656	RQ187708	OCC_222	cpcc1_sd	BUS	400 KV BHADLA(PG) - BUS 1		D	for AMP work	05/Sep/2024	17:00	05/Sep/2024	23:59		PLANNED	Approved	05-Sep-24	17:00	05-Sep-24	23:59	May be given from 1700 Hrs
657	RQ187734	OCC_222	cpcc1_sd	BUS	400 KV BIKANER(PG) - BUS 2		D	For ICT#3 Commissioning and bay extension work	05/Sep/2024	17:00	07/Sep/2024	23:00		PLANNED	Approved	05-Sep-24	17:00	07-Sep-24	23:00	May be given from 1700 Hrs
658	RQ187351	OCC_222	cpcc2_sd	BUS	400KV BUS 1 AT WAGOORA(PG)		D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	05/Sep/2024	09:00	05/Sep/2024	18:00	Under construction activity.kindly approve.	PLANNED	Approved	05-Sep-24	09:00	05-Sep-24	18:00	
659	RQ187715	OCC_222	cpcc1_sd	BUS	400KV BUS 2 AT JIND(PG)		D	Bay Extension work UNDER SS104 PACKAGE	04/Sep/2024	09:00	05/Sep/2024	18:00		PLANNED	Approved	04-Sep-24	09:00	05-Sep-24	18:00	
660	RQ187783	OCC_222	cpcc1_sd	BUS	400KV BUS 2 AT NEEMRANA(PG)		D	Bay Integration Work	04/Sep/2024	08:00	05/Sep/2024	20:00		PLANNED	Approved	04-Sep-24	08:00	05-Sep-24	20:00	
661	RQ187769	OCC_222	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)		D	FOR BUS BAR RELAY RETROFITMENT WORK	03/Sep/2024	09:00	04/Sep/2024	20:00		PLANNED	Approved	03-Sep-24	09:00	04-Sep-24	20:00	
662	RQ187733	OCC_222	cpcc1_sd	BUS	400 KV BIKANER(PG) - BUS 1		D	For ICT#3 Commissioning and bay extension work	02/Sep/2024	17:00	04/Sep/2024	23:00		PLANNED	Approved	02-Sep-24	17:00	04-Sep-24	23:00	May be given from 1700 Hrs
663	RQ187714	OCC_222	cpcc1_sd	BUS	400KV BUS 1 AT JIND(PG)		D	Bay Extension work UNDER SS104 PACKAGE	02/Sep/2024	09:00	03/Sep/2024	18:00		PLANNED	Approved	02-Sep-24	09:00	03-Sep-24	18:00	

664	RQ187350	OCC_222	cpcc2_sd	BUS	400KV BUS 1 AT WAGOORA(PG)		C	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	02/Sep/2024	09:00	03/Sep/2024	18:00	Under construction activity.kindly approve.	PLANNED	Approved	02-Sep-24	09:00	03-Sep-24	18:00	May be allowed subject to no other outages
665	RQ187782	OCC_222	cpcc1_sd	BUS	400KV BUS 1 AT NEEMRANA(PG)		D	Bay Integration Work	02/Sep/2024	08:00	03/Sep/2024	20:00		PLANNED	Approved	02-Sep-24	08:00	03-Sep-24	20:00	
666	RQ187777	OCC_222	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 2		D	For erection work of bay extension of 400kv/220kv ICT 11 Dia at Fatehgarh 2 RS INFRA	01/Sep/2024	14:00	05/Sep/2024	23:00		PLANNED	Approved	01-Sep-24	17:00	05-Sep-24	23:00	May be given from 1700 Hrs
667	RQ187778	OCC_222	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 3		D	For erection work of bay extension of 400 kV Jackson line bays	01/Sep/2024	14:00	05/Sep/2024	23:00		PLANNED	Approved	01-Sep-24	17:00	05-Sep-24	23:00	May be given from 1700 Hrs
668	RQ187359	OCC_222	cpcc2_sd	BUS	400KV BUS 4 AT MOGA(PG)		C	Attending SF6 Leakage in 400 kV GIS Bus-2	01/Sep/2024	08:00	30/Sep/2024	18:00	Kindly approve for GIS Bus-2 at Moga,	PLANNED	Approved	15-Sep-24	08:00	15-Oct-24	18:00	May be allowed subject to no other outages
669	RQ188373	OCC_222	sldcrs_sd	BUS	400KV BUS 2 AT KAWAI SCTPS(APR)	APRL	D	Annual maintenance and testing of Bus-2 & connecting isolators	25/Sep/2024	08:00	25/Sep/2024	18:00		PLANNED	Approved	25-Sep-24	17:00	25-Sep-24	23:00	May be given from 1700 Hrs
670	RQ188066	OCC_222	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR(PG)	POWER GRID	D	AMP Work	23/Sep/2024	08:00	24/Sep/2024	18:00		PLANNED	Approved	23-Sep-24	08:00	24-Sep-24	18:00	
671	RQ188067	OCC_222	cpcc3_sd	BUS	400KV BUS 2 AT KANPUR(PG)	POWER GRID	D	AMP Work	18/Sep/2024	08:00	19/Sep/2024	18:00		PLANNED	Approved	18-Sep-24	08:00	19-Sep-24	18:00	
672	RQ187799	OCC_222	cpcc1_sd	BUS	400KV BUS 2 AT HISSAR(PG)	POWER GRID	D	for AMP work	07/Sep/2024	08:00	07/Sep/2024	18:00		PLANNED	Approved	07-Sep-24	08:00	07-Sep-24	18:00	
673	RQ188010	OCC_222	cpcc3_sd	BUS	400KV BUS 2 AT ALLAHABAD(PG)	POWER GRID	D	For Bus Bar Relay Retrofitment & AMP Work	05/Sep/2024	09:00	08/Sep/2024	18:00		PLANNED	Approved	05-Sep-24	09:00	08-Sep-24	18:00	
674	RQ187798	OCC_222	cpcc1_sd	BUS	400KV BUS 1 AT HISSAR(PG)	POWER GRID	D	for AMP work	05/Sep/2024	08:00	05/Sep/2024	18:00		PLANNED	Approved	05-Sep-24	08:00	05-Sep-24	18:00	
675	RQ187939	OCC_222	cpcc1_sd	BUS	400KV BUS 4 AT BHIWADI(PG)	POWER GRID	D	AMP of Busbar isoatoers, Tightening of jumpers, droppers, spacers & terminal connectors	04/Sep/2024	08:00	05/Sep/2024	18:00		PLANNED	Approved	04-Sep-24	08:00	05-Sep-24	18:00	
676	RQ188009	OCC_222	cpcc3_sd	BUS	400KV BUS 1 AT ALLAHABAD(PG)	POWER GRID	D	For Bus Bar Relay Retrofitment & AMP Work	02/Sep/2024	09:00	04/Sep/2024	18:00		PLANNED	Approved	02-Sep-24	09:00	04-Sep-24	18:00	
677	RQ187938	OCC_222	cpcc1_sd	BUS	400KV BUS 3 AT BHIWADI(PG)	POWER GRID	D	AMP of Busbar isoatoers, Tightening of jumpers, droppers, spacers & terminal connectors	02/Sep/2024	08:00	03/Sep/2024	18:00		PLANNED	Approved	02-Sep-24	08:00	03-Sep-24	18:00	
678	RQ187702	OCC_222	stuup_sd	BUS	400KV BUS 1 AT ANPARA(UP)	UPPTCL	D	Jumper,clamp tightness and replacement if required	19/Sep/2024	08:00	20/Sep/2024	18:00		PLANNED	Approved	19-Sep-24	08:00	20-Sep-24	18:00	May be allowed subject to no other outage.

679	RQ187324	OCC_222	stuup_sd	BUS	400KV BUS 1 AT PANKI(UP)	UPPTCL	C	SHUTDOWN OF 400KV A BUS FOR STRINGING OF 220KV JACK BUS TWIN MOOSE >X CONDUCTOR OF 500MVAICT-I AND 315MVAICT-II	18/Sep/2024	10:00	30/Sep/2024	17:00		PLANNED	Approved	18-Sep-24	10:00	30-Sep-24	17:00	May be given subject to real time grid conditions & no other outages
680	RQ187361	OCC_222	stuup_sd	BUS	400KV BUS 2 AT SARNATH(UP)	UPPTCL	C	BUS TIGHTENING <-&<-> BUS ISOLATOR TIGHTENING WORK	10/Sep/2024	09:00	10/Sep/2024	18:00		PLANNED	Approved	10-Sep-24	09:00	10-Sep-24	18:00	
681	RQ187343	OCC_222	stuup_sd	BUS	400KV BUS 1 AT SULTANPUR(UP)	UPPTCL	C	Preventive Maintenance of Bus-A at 400KV S/S Sultanpur	05/Sep/2024	10:00	05/Sep/2024	16:00		PLANNED	Approved	05-Sep-24	10:00	05-Sep-24	16:00	
682	RQ187234	OCC_222	stuup_sd	BUS	400KV BUS 2 AT MAINPURI(UP)	UPPTCL	D	Bus isolator Maintenance	04/Sep/2024	09:00	05/Sep/2024	18:00	Load shift on Bus-1	PLANNED	Approved	04-Sep-24	09:00	05-Sep-24	18:00	
683	RQ188111	OCC_222	cpcc3_sd	BUS	400 KV RAMPUR_PRSTL (UP) - BUS 2	UPPTCL	C	SF6 GD BODY REPLACEMENT	04/Sep/2024	09:00	11/Sep/2024	18:00		PLANNED	Approved	04-Sep-24	09:00	11-Sep-24	18:00	May be given subject to real time grid conditions & no other outages
684	RQ187233	OCC_222	stuup_sd	BUS	400KV BUS 1 AT MAINPURI(UP)	UPPTCL	D	Bus isolator Maintenance	02/Sep/2024	09:00	03/Sep/2024	18:00	Load shift on Bus-2	PLANNED	Approved	02-Sep-24	09:00	03-Sep-24	18:00	
685	RQ188304	OCC_222	slchr_sd	BUS	400KV BUS 2 AT KABULPUR(HV)	HVPNL	D	AMP of bay equipment	17/Sep/2024	09:00	17/Sep/2024	21:00		PLANNED	Approved	17-Sep-24	09:00	17-Sep-24	21:00	
686	RQ188303	OCC_222	slchr_sd	BUS	400KV BUS 1 AT KABULPUR(HV)	HVPNL	D	AMP of bay equipment	16/Sep/2024	09:00	16/Sep/2024	21:00		PLANNED	Approved	16-Sep-24	09:00	16-Sep-24	21:00	
687	RQ187940	OCC_222	singrauli_sd	BUS	400KV BUS 4 AT SINGRAULI(NT)	NTPC	C	GEN-07 BUS 04 Y PHASE HOT SPOT	16/Sep/2024	08:00	16/Sep/2024	18:00	bus shutdown will be required	PLANNED	Approved	16-Sep-24	08:00	16-Sep-24	18:00	May be allowed subject to no other outage.
688	RQ188340	OCC_222	slcdv_sd	BUS	400KV BUS 1 AT BAWANA(DV)	DTL	D	TAN DELTA TESTING OF CT AND CBS TOWARDS BUS-I	14/Sep/2024	05:00	14/Sep/2024	11:00	LOAD MANAGED ON BUS-2	PLANNED	Approved	14-Sep-24	05:00	14-Sep-24	11:00	
689	RQ187832	OCC_222	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTS) - BUS 2	PBTS	D	Bus Extension Work	08/Sep/2024	15:00	12/Sep/2024	23:00		PLANNED	Approved	08-Sep-24	17:00	12-Sep-24	23:00	May be given from 1700 Hrs
690	RQ187831	OCC_222	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTS) - BUS 1	PBTS	D	Bus Extension Work	01/Sep/2024	15:00	07/Sep/2024	23:00		PLANNED	Approved	01-Sep-24	17:00	07-Sep-24	23:00	May be given from 1700 Hrs
691	RQ188248	OCC_222	bbmb_sd	BUS	400KV BUS 2 AT BHIWANI(BB)	BBMB	D	Annual mtc.	03/Sep/2024	08:00	03/Sep/2024	18:00		PLANNED	Approved	03-Sep-24	08:00	03-Sep-24	18:00	
692	RQ188405	OCC_222	slcup_sd	BUS	400KV BUS 3 AT ANPARA_B(UPUN)	UPRVU	C	COMMISSIONING OF low impedance bus bar protection relay. Transfer bus is required to test the BUS BAR relay WHEN LINE IS ON transfer bus.	02/Sep/2024	08:00	06/Sep/2024	18:00		PLANNED	Approved	02-Sep-24	08:00	06-Sep-24	18:00	subject to no other outage
693	RQ187847	OCC_222	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-2 @BIKANER_2 (PBTS)	PBTS	D	PRV logic modification works	16/Sep/2024	17:00	17/Sep/2024	23:00		PLANNED	Approved	16-Sep-24	17:00	17-Sep-24	23:00	May be given from 1700 Hrs

694	RQ188397	OCC_222	sldcrs_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-1 @SURATGARH SCTPS(RVUN)	RVUNL	D	Quarterly Maintenance of with Main bay and Tie bay	06/Sep/2024	08:00	06/Sep/2024	18:00		PLANNED	Approved	06-Sep-24	08:00	06-Sep-24	18:00	
695	RQ188396	OCC_222	sldcrs_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-2 @SURATGARH SCTPS(RVUN)	RVUNL	D	Quarterly Maintenance of with Main bay and Tie bay	05/Sep/2024	08:00	05/Sep/2024	18:00		PLANNED	Approved	05-Sep-24	08:00	05-Sep-24	18:00	
696	RQ187271	OCC_222	stuup_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON REWA ROAD-PANKI (UP) CKT-1 @PANKI(UP)	UPPTCL	C	SHUTDOWN OF 50MVAR REWA ROAD LINE REACTOR FOR REPLACEMENT OF 50MVAR LINE >X REACTOR TO 63MVAR LINE REACTOR	02/Sep/2024	10:00	30/Sep/2024	17:00		PLANNED	Approved	02-Sep-24	10:00	30-Sep-24	17:00	May be given subject to real time grid conditions
697	RQ188394	OCC_222	sldcrs_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400 KV KANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	30/Sep/2024	08:00	30/Sep/2024	18:00		PLANNED	Approved	30-Sep-24	08:00	30-Sep-24	18:00	
698	RQ188390	OCC_222	sldcrs_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV HINDAUN(RS)	RRVPNL	D	Quarterly/Halfyearly Maintenance and Testing of EHV Equipments	23/Sep/2024	08:00	23/Sep/2024	18:00		PLANNED	Approved	23-Sep-24	08:00	23-Sep-24	18:00	
699	RQ188389	OCC_222	sldcrs_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV BHADLA(RS)	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	17/Sep/2024	09:00	17/Sep/2024	14:00		PLANNED	Approved	17-Sep-24	09:00	17-Sep-24	14:00	
700	RQ188393	OCC_222	sldcrs_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400 KV BABAI(RS)	RRVPNL	D	Quarterly Maintenance of with Main bay and Tie bay	12/Sep/2024	08:00	12/Sep/2024	18:00		PLANNED	Approved	12-Sep-24	08:00	12-Sep-24	18:00	
701	RQ188395	OCC_222	sldcrs_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV CHITTORGARH(RS)	RRVPNL	D	FOR MAINTAINCE WORK and Testing work	11/Sep/2024	08:00	11/Sep/2024	18:00		PLANNED	Approved	11-Sep-24	08:00	11-Sep-24	18:00	

702	RQ188392	OCC_222	slcdcrs_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV BHILWARA(RS)	RRVPNL	D	Routine maintenance & testing equipments of 400 KV 50MVAR BUS REACTOR BAY & ASSOCIATED BAY EQUIPMENTS to be carried out by M/s Kaycee Energy & Infra pvt. Ltd. Kota	10/Sep/2024	08:00	10/Sep/2024	18:00		PLANNED	Approved	10-Sep-24	08:00	10-Sep-24	18:00	
703	RQ188391	OCC_222	slcdcrs_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV MERTA(RS)	RRVPNL	D	Quarterly/Halfyearly Maintenance and Testing of EHV Equipments	05/Sep/2024	08:00	05/Sep/2024	18:00		PLANNED	Approved	05-Sep-24	08:00	05-Sep-24	18:00	
704	RQ187824	OCC_222	cpcc1_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 2 AT 400KV KOTA(PG)	POWER GRID	D	CSD FINE TUNING AND AMP WORKS	26/Sep/2024	08:00	26/Sep/2024	18:00	FOR FINE TUNING 05 nos. SWITCHING IN and OUT operation will be required	PLANNED	Approved	26-Sep-24	08:00	26-Sep-24	18:00	
705	RQ187821	OCC_222	cpcc1_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV MANDOLA(PG)	POWER GRID	D	CSD FINE TUNING WORK	19/Sep/2024	08:00	19/Sep/2024	18:00	REACTOR WILL BE FREQUENTLY SWITCHED IN AND SWITCHED OUT DURING FINE TUNING	PLANNED	Approved	19-Sep-24	08:00	19-Sep-24	18:00	
706	RQ187803	OCC_222	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV CHITTORGARH(PG)	POWER GRID	D	For amp and pre warranty test	19/Sep/2024	08:00	19/Sep/2024	18:00		PLANNED	Approved	19-Sep-24	08:00	19-Sep-24	18:00	
707	RQ187818	OCC_222	cpcc1_sd	BR/BSR/MSC/MSR	225 MVAR BUS SERIES REACTOR NO 1 AT 400 KV MANDOLA(PG)	POWER GRID	D	for AMP work	18/Sep/2024	08:00	18/Sep/2024	18:00		PLANNED	Approved	18-Sep-24	08:00	18-Sep-24	18:00	
708	RQ187820	OCC_222	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400 KV MANDOLA(PG)	POWER GRID	D	for AMP work	17/Sep/2024	08:00	17/Sep/2024	18:00		PLANNED	Approved	17-Sep-24	08:00	17-Sep-24	18:00	
709	RQ187819	OCC_222	cpcc1_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV MANDOLA(PG)	POWER GRID	D	CSD RECOMMISSIONING WORK	16/Sep/2024	08:00	16/Sep/2024	18:00		PLANNED	Approved	16-Sep-24	08:00	16-Sep-24	18:00	
710	RQ187813	OCC_222	cpcc1_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV KANKROLI(PG)	POWER GRID	D	For the Fine Tuning of CSD	13/Sep/2024	08:00	13/Sep/2024	18:00		PLANNED	Approved	13-Sep-24	08:00	13-Sep-24	18:00	
711	RQ187816	OCC_222	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV SONIPAT(PG)	POWER GRID	D	for AMP work	12/Sep/2024	08:00	12/Sep/2024	18:00		PLANNED	Approved	12-Sep-24	08:00	12-Sep-24	18:00	

712	RQ187828	OCC_222	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 4 AT 400KV BASSI(PG)	POWER GRID	D	400kV Busbar-1 Relay Retrofitment work. Currently, the protection system for 400kV Busbar is static, centralised and High impedance type at Bassi S/s. The old static Busbar relays will be retrofitted with new GE make decentralized P74391TA6S0910M (PU) & P74194TA6S0910M (CU) relays. New individual PUs will be installed for each Bay connected with 400kV Bus-1 and seperate dedicated cable from CT JB of individual Bay and seperate DC cable needs to be laid and	11/Sep/2024	08:00	11/Sep/2024	18:00		PLANNED	Approved	11-Sep-24	08:00	11-Sep-24	18:00	
713	RQ187827	OCC_222	cpcc1_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 2 AT 400KV BASSI(PG)	POWER GRID	D	400kV Busbar-1 Relay Retrofitment work. Currently, the protection system for 400kV Busbar is static, centralised and High impedance type at Bassi S/s. The old static Busbar relays will be retrofitted with new GE make decentralized P74391TA6S0910M (PU) & P74194TA6S0910M (CU) relays. New individual PUs will be installed for each Bay connected with 400kV Bus-1 and seperate dedicated cable from CT JB of individual Bay and seperate DC cable needs to be laid and	10/Sep/2024	08:00	10/Sep/2024	18:00		PLANNED	Approved	10-Sep-24	08:00	10-Sep-24	18:00	
714	RQ187805	OCC_222	cpcc1_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 2 AT 400KV SAHARANPUR(PG)	POWER GRID	D	For the Fine Tuning of Bus Reactor	05/Sep/2024	08:00	05/Sep/2024	18:00		PLANNED	Approved	05-Sep-24	08:00	05-Sep-24	18:00	

715	RQ187804	OCC_222	cpcc1_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV SAHARANPUR(PG)	POWER GRID	D	For the Fine Tuning of Bus Reactor	05/Sep/2024	08:00	05/Sep/2024	18:00		PLANNED	Approved	05-Sep-24	08:00	05-Sep-24	18:00	
716	RQ187812	OCC_222	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV BIKANER(PG)	POWER GRID	D	for AMP work	02/Sep/2024	08:00	02/Sep/2024	18:00		PLANNED	Approved	02-Sep-24	08:00	02-Sep-24	18:00	
717	RQ187826	OCC_222	cpcc1_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 3 AT 400 KV BASSI(PG)	POWER GRID	D	400kV Busbar-2 Relay Retrofitment work. Currently, the protection system for 400kV Busbar is static, centralised and High impedance type at Bassi S/s. The old static Busbar relays will be retrofitted with new GE make decentralized P74391TA6S0910M (PU) & P74194TA6S0910M (CU) relays. New individual PUs will be installed for each Bay connected with 400kV Bus-2 and separate dedicated cable from CT JB of individual Bay and separate DC cable needs to be laid and	02/Sep/2024	08:00	02/Sep/2024	18:00		PLANNED	Approved	02-Sep-24	08:00	02-Sep-24	18:00	
718	RQ187817	OCC_222	cpcc1_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV KOTPUTLI(PG)	POWER GRID	D	"For Construction Activities of SS-104 Package (Construction of Firewall)"	01/Sep/2024	08:00	14/Sep/2024	18:00		PLANNED	Approved	01-Sep-24	08:00	14-Sep-24	18:00	

719	RQ187825	OCC_222	cpcc1_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV BASSI(PG)	POWER GRID	D	400kV Busbar-2 Relay Retrofitment work. Currently, the protection system for 400kV Busbar is static, centralised and High impedance type at Bassi S/s. The old static Busbar relays will be retrofitted with new GE make decentralized P74391TA6S0910M (PU) & P74194TA6S0910M (CU) relays. New individual PUs will be installed for each Bay connected with 400kV Bus-2 and seperate dedicated cable from CT JB of individual Bay and seperate DC cable needs to be laid and	01/Sep/2024	08:00	01/Sep/2024	18:00		PLANNED	Approved	01-Sep-24	08:00	01-Sep-24	18:00	
720	RQ188256	OCC_222	bbmb_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV PANIPAT(BB)	BBMB	D	Half Yearly Mtc..	25/Sep/2024	08:00	25/Sep/2024	18:00		PLANNED	Approved	25-Sep-24	08:00	25-Sep-24	18:00	
721	RQ187235	OCC_222	stuup_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV MATHURA(UP)	UPPTCL	D	* for routine testing and prevantive maintenance	10/Sep/2024	09:00	10/Sep/2024	19:00		PLANNED	Approved	10-Sep-24	09:00	10-Sep-24	19:00	
722	RQ187811	OCC_222	cpcc1_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400 KV SIMBHOLI_PMST L (UP)	UPPTCL	D	for AMP work	02/Sep/2024	08:00	02/Sep/2024	18:00		PLANNED	Approved	02-Sep-24	08:00	02-Sep-24	18:00	
723	RQ188143	OCC_222	stuup_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV MEJA TPS(MUN)	NTPC	C	MAINTAINANCE AND TESTING OF TRANSFORMER, CT,ISOLATOR,RELAYS ETC.	04/Sep/2024	09:00	07/Sep/2024	18:00		PLANNED	Approved	04-Sep-24	09:00	07-Sep-24	18:00	May be allowed on daily basis
724	RQ187159	OCC_222	cpcc3_sd	BAY	401 MAIN BAY - 400 KV MAU(UP)-RASRA (UP) (PG) CKT-1 (UPPTCL)	UPPTCL	C	Retrofittment work of CB	26/Sep/2024	08:00	30/Sep/2024	18:00	Retrofittment work of CB	PLANNED	Approved	26-Sep-24	08:00	30-Sep-24	18:00	
725	RQ187151	OCC_222	stuup_sd	BAY	409 MAIN BAY - 400KV ATAUR-HAPUR (UP) CKT-1 AT (UP)	UPPTCL	C	For testing and maintenance work	25/Sep/2024	09:00	25/Sep/2024	15:00		PLANNED	Approved	25-Sep-24	09:00	25-Sep-24	15:00	
726	RQ187148	OCC_222	stuup_sd	BAY	406 MAIN BAY - 400KV ATAUR-HAPUR (UP) CKT-2 AT (UP)	UPPTCL	C	For testing and maintenance work	24/Sep/2024	09:00	24/Sep/2024	15:00		PLANNED	Approved	24-Sep-24	09:00	24-Sep-24	15:00	

727	RQ187146	OCC_222	stuup_sd	BAY	411 TIE BAY - 400KV HAPUR(UP)-MURADNAGAR_1 (UP) (UNDEF) CKT-1 AND 400KV HAPUR-DASNA (UP) CKT-1 AT HAPUR(UP)	UPPTCL	C	For testing and maintenance work	19/Sep/2024	09:00	19/Sep/2024	15:00		PLANNED	Approved	19-Sep-24	09:00	19-Sep-24	15:00	
728	RQ187179	OCC_222	stuup_sd	BAY	412 MAIN BAY - 400 KV GR.NOIDA_2(UPC)-SIKANDRABAD (UP) CKT-1 AT SIKANDRABAD (UP)	UPPTCL	C	For testing and maintenance work	18/Sep/2024	09:00	18/Sep/2024	15:00		PLANNED	Approved	18-Sep-24	09:00	18-Sep-24	15:00	
729	RQ187173	OCC_222	stuup_sd	BAY	411 TIE BAY - 400 KV GR.NOIDA_2(UPC)-SIKANDRABAD (UP) CKT-1 AND FUTURE AT 400 KV SIKANDRABAD(U P)	UPPTCL	C	For testing and maintenance work	17/Sep/2024	09:00	17/Sep/2024	15:00		PLANNED	Approved	17-Sep-24	09:00	17-Sep-24	15:00	
730	RQ187171	OCC_222	stuup_sd	BAY	409 MAIN BAY - 400 KV GR.NOIDA_2(UPC)-SIKANDRABAD (UP) CKT-2 AT SIKANDRABAD (UP)	UPPTCL	C	For testing and maintenance work	16/Sep/2024	09:00	16/Sep/2024	15:00		PLANNED	Approved	16-Sep-24	09:00	16-Sep-24	15:00	
731	RQ187166	OCC_222	stuup_sd	BAY	408 TIE BAY - 400 KV GR.NOIDA_2(UPC)-SIKANDRABAD (UP) CKT-2 AND 400/220 KV 500 MVA ICT 2 AT SIKANDRABAD(U P) AT 400 KV SIKANDRABAD(U P)	UPPTCL	C	For testing and maintenance work	14/Sep/2024	09:00	14/Sep/2024	15:00		PLANNED	Approved	14-Sep-24	09:00	14-Sep-24	15:00	
732	RQ187180	OCC_222	stuup_sd	BAY	402 TIE BAY - 400/132KV 200 MVA ICT 1 AT NEHTAUR(UP) AND FUTURE	UPPTCL	C	For testing and maintenance work	13/Sep/2024	09:00	13/Sep/2024	15:00		PLANNED	Approved	13-Sep-24	09:00	13-Sep-24	15:00	
733	RQ187164	OCC_222	stuup_sd	BAY	406 MAIN BAY - 400KV ALIGARH-SIKANDRABAD (UP) CKT-1 AT SIKANDRABAD(U P)	UPPTCL	C	For testing and maintenance work	13/Sep/2024	09:00	13/Sep/2024	15:00		PLANNED	Approved	13-Sep-24	09:00	13-Sep-24	15:00	

734	RQ187162	OCC_222	stuup_sd	BAY	405 TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV SIKANDRABAD(U P) AND 400KV ALIGARH-SIKANDRABAD (UP) CKT-1	UPPTCL	C	For testing and maintenance work	12/Sep/2024	09:00	12/Sep/2024	15:00		PLANNED	Approved	12-Sep-24	09:00	12-Sep-24	15:00	
735	RQ187190	OCC_222	stuup_sd	BAY	407 MAIN BAY - 400/132KV 200 MVA ICT 2 AT NEHTAUR(UP)	UPPTCL	C	For testing and maintenance work	12/Sep/2024	09:00	12/Sep/2024	15:00		PLANNED	Approved	12-Sep-24	09:00	12-Sep-24	15:00	
736	RQ187158	OCC_222	stuup_sd	BAY	404 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV SIKANDRABAD(U P)	UPPTCL	C	For testing and maintenance work	11/Sep/2024	09:00	11/Sep/2024	15:00		PLANNED	Approved	11-Sep-24	09:00	11-Sep-24	15:00	
737	RQ187152	OCC_222	stuup_sd	BAY	411 TIE BAY - 400 KV GR.NOIDA_2(UPC)-SIKANDRABAD (UP) CKT-1 AND 400 KV GR.NOIDA_2(UPC)-NOIDA SEC 148 (UP) CKT-1 AT 400 KV GR.NOIDA_2(UPC)	UPPTCL	C	For testing and maintenance work	10/Sep/2024	09:00	10/Sep/2024	15:00		PLANNED	Approved	10-Sep-24	09:00	10-Sep-24	15:00	
738	RQ188404	OCC_222	sldcup_sd	BAY	403 MAIN BAY - 400 KV HARDUAGANJ - SIKANDRABAD (UP) CKT-1 (UPPTCL)	UPPTCL	C	For testing and maintenance work	10/Sep/2024	09:00	10/Sep/2024	15:00		PLANNED	Approved	10-Sep-24	09:00	10-Sep-24	15:00	
739	RQ188403	OCC_222	sldcup_sd	BAY	402 TIE BAY - 400/220 KV 500 MVA ICT 1 AT SIKANDRABAD(U P) (UPPTCL) AND 400 KV HARDUAGANJ - SIKANDRABAD (UP) CKT-1 AT 400 KV SIKANDRABAD(U P) (UPPTCL)	UPPTCL	C	For testing and maintenance work	09/Sep/2024	09:00	09/Sep/2024	15:00		PLANNED	Approved	09-Sep-24	09:00	09-Sep-24	15:00	

740	RQ187154	OCC_222	stuup_sd	BAY	417 TIE BAY - 400 KV GR.NOIDA_2(UPC) (UP) CKT-1 AND FUTURE AT 400 KV GR.NOIDA_2(UPC)	UPPTCL	C	For testing and maintenance work	09/Sep/2024	09:00	09/Sep/2024	15:00		PLANNED	Approved	09-Sep-24	09:00	09-Sep-24	15:00	
741	RQ187153	OCC_222	stuup_sd	BAY	414 TIE BAY - 400 KV GR.NOIDA_2(UPC) (UP) CKT-2 AND FUTURE AT 400 KV GR.NOIDA_2(UPC)	UPPTCL	C	For testing and maintenance work	07/Sep/2024	09:00	07/Sep/2024	15:00		PLANNED	Approved	07-Sep-24	09:00	07-Sep-24	15:00	
742	RQ187150	OCC_222	stuup_sd	BAY	413 MAIN BAY - 400KV HAPUR-DASNA (UP) CKT-2 AT HAPUR(UP)	UPPTCL	C	For testing and maintenance work	05/Sep/2024	09:00	05/Sep/2024	15:00		PLANNED	Approved	05-Sep-24	09:00	05-Sep-24	15:00	
743	RQ188074	OCC_222	cpcc3_sd	BAY	410 MAIN BAY - 400 KV SAMBHAL_PRSTL-RAMPUR_PRSTL (UP) CKT-2 (UPPTCL) AT 400 KV SAMBHAL_PRSTL (UP)	UPPTCL	C	INTERRUPTOR MAINTENANCE WORK	02/Sep/2024	08:00	11/Sep/2024	18:00		PLANNED	Approved	02-Sep-24	08:00	11-Sep-24	18:00	
744	RQ187168	OCC_222	cpcc3_sd	BAY	408 MAIN BAY - 400 KV MAU(UP)-BALIA(PG) (PG) CKT-1 (POWERGRID)	POWER GRID	C	Retrofitment work of CB	26/Sep/2024	08:00	30/Sep/2024	18:00	Retrofitment work of CB	PLANNED	Approved	26-Sep-24	08:00	30-Sep-24	18:00	
745	RQ188073	OCC_222	cpcc3_sd	BAY	415 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV ALLAHABAD(PG) (POWERGRID) AT 400 KV ALLAHABAD(PG)	POWER GRID	C	For Circuit Breaker Mechanism Overhauling	22/Sep/2024	08:00	25/Sep/2024	18:00		PLANNED	Approved	22-Sep-24	08:00	25-Sep-24	18:00	
746	RQ187295	OCC_222	cpcc1_sd	BAY	441 TIE BAY - TCR NO 1(-500/+0MVAR) AT 400 KV KURUKSHETRA(PG) (POWERGRID) AND 400 KV KURUKSHETRA-JIND (PG) CKT-2 AT 400 KV KURUKSHETRA(PG) (POWERGRID)	POWER GRID	C	For CB inspection and rectification works	22/Sep/2024	08:00	26/Sep/2024	18:00		PLANNED	Approved	22-Sep-24	08:00	26-Sep-24	18:00	

747	RQ187296	OCC_222	cpcc1_sd	BAY	426 MAIN BAY - 400KV ABDULLAPUR-KURUKSHETRA (PG) CKT-2 AT KURUKSHETRA(PG)	POWER GRID	C	For CB inspection and rectification works	22/Sep/2024	08:00	30/Sep/2024	18:00		PLANNED	Approved	22-Sep-24	08:00	30-Sep-24	18:00	
748	RQ188085	OCC_222	cpcc3_sd	BAY	426 TIE BAY - 125 MVAR BUS REACTOR NO 2 AT 400KV LUCKNOW_1(PG) (POWERGRID) AND 400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-1 AT 400 KV LUCKNOW_1(PG) (POWERGRID)	POWER GRID	D	FOR LBB RELAY RETROFITMENT WORK	21/Sep/2024	10:00	21/Sep/2024	18:00		PLANNED	Approved	21-Sep-24	10:00	21-Sep-24	18:00	
749	RQ187161	OCC_222	cpcc3_sd	BAY	409 MAIN BAY - 400 KV MAU(UP)-RASRA (UP) (PG) CKT-1 (POWERGRID)	POWER GRID	C	Retrofitment work of CB	21/Sep/2024	08:00	26/Sep/2024	18:00	Retrofitment work of CB	PLANNED	Approved	21-Sep-24	08:00	26-Sep-24	18:00	
750	RQ188075	OCC_222	cpcc3_sd	BAY	AWL4 MAIN BAY - 400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-2 (POWERGRID) AT 400 KV VINDHYACHAL(PG)	POWER GRID	D	Replacement of 01 no Bay CT under Add cap 2019-24	20/Sep/2024	08:00	20/Sep/2024	18:00		PLANNED	Approved	20-Sep-24	08:00	20-Sep-24	18:00	
751	RQ188084	OCC_222	cpcc3_sd	BAY	423 TIE BAY - 400 KV LUCKNOW_2-LUCKNOW_1 (PG) CKT-2 (POWERGRID) AND 400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-2 AT 400 KV LUCKNOW_1(PG) (POWERGRID)	POWER GRID	D	FOR LBB RELAY RETROFITMENT WORK	19/Sep/2024	08:00	19/Sep/2024	18:00		PLANNED	Approved	19-Sep-24	08:00	19-Sep-24	18:00	
752	RQ188255	OCC_222	bbmb_sd	BAY	X4-CB MAIN BAY - 400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-1 AT 400KV PANIPAT(BB)	POWER GRID	D	Half Yearly Mtc..	18/Sep/2024	08:00	18/Sep/2024	18:00		PLANNED	Approved	18-Sep-24	08:00	18-Sep-24	18:00	

753	RQ188083	OCC_222	cpcc3_sd	BAY	420 TIE BAY - 400/220 KV 500 MVA ICT 2 AT LUCKNOW_1(PG) (POWERGRID) AND 400 KV LUCKNOW_2- LUCKNOW_1 (PG) CKT-1 AT 400 KV LUCKNOW_1(PG) (POWERGRID)	POWER GRID	D	FOR LBB RELAY RETROFITMENT WORK	17/Sep/2024	10:00	17/Sep/2024	18:00		PLANNED	Approved	17-Sep-24	10:00	17-Sep-24	18:00	
754	RQ188072	OCC_222	cpcc3_sd	BAY	409 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT ALLAHABAD(PG) (POWERGRID)	POWER GRID	C	for CB Retrofitment work	17/Sep/2024	08:00	27/Sep/2024	18:00		PLANNED	Approved	17-Sep-24	08:00	27-Sep-24	18:00	
755	RQ187294	OCC_222	cpcc1_sd	BAY	403 MAIN BAY - 400KV KURUKSHETRA-MALERKOTLA (PG) CKT-1 AT KURUKSHETRA(PG)	POWER GRID	C	For CB inspection and rectification works	17/Sep/2024	08:00	21/Sep/2024	18:00		PLANNED	Approved	17-Sep-24	08:00	21-Sep-24	18:00	
756	RQ188000	OCC_222	cpcc3_sd	BAY	403 MAIN BAY - 400 KV LUCKNOW_2- LUCKNOW_1 (PG) CKT-2 (POWERGRID) AND FUTURE AT 400 KV LUCKNOW_2(PG) (POWERGRID)	POWER GRID	D	AMP Work	16/Sep/2024	09:00	16/Sep/2024	17:30		PLANNED	Approved	16-Sep-24	09:00	16-Sep-24	17:30	
757	RQ187913	OCC_222	cpcc3_sd	BAY	412 MAIN BAY - 400/220KV 315 MVA ICT 1 AT SOHAWAL(PG)	POWER GRID	C	For CB pOLE	16/Sep/2024	09:00	19/Sep/2024	18:00		PLANNED	Approved	16-Sep-24	09:00	19-Sep-24	18:00	Powergrid mentioned that s/d is required for CB pole overhauling
758	RQ188045	OCC_222	cpcc3_sd	BAY	430 MAIN BAY - 400/220KV 315 MVA ICT 2 AT KANPUR(PG)	POWER GRID	C	Un-installation of BHEL make circuit breaker & installation of Siemens make Circuit Breaker (from Bay-424)	16/Sep/2024	08:00	20/Sep/2024	18:00		PLANNED	Approved	16-Sep-24	08:00	20-Sep-24	18:00	
759	RQ187169	OCC_222	cpcc3_sd	BAY	415 MAIN BAY - 400KV BALIA(PG)- BIHARSHARIFF(PG) (UNDEF) CKT-1 AT BALIA(PG)	POWER GRID	C	Retrofitment work of CB	14/Sep/2024	08:00	20/Sep/2024	18:00		PLANNED	Approved	14-Sep-24	08:00	20-Sep-24	18:00	

760	RQ188082	OCC_222	cpcc3_sd	BAY	417 TIE BAY - 400 KV LUCKNOW_1-SHAHJAHANPUR (PG) CKT-2 (POWERGRID) AND 400 KV LUCKNOW_1-SOHAWAL (PG) CKT-2 AT 400 KV LUCKNOW_1(PG) (POWERGRID)	POWER GRID	D	FOR LBB RELAY RETROFITMENT WORK	13/Sep/2024	08:00	13/Sep/2024	18:00		PLANNED	Approved	13-Sep-24	08:00	13-Sep-24	18:00	
761	RQ188414	OCC_222	sldcrs_sd	BAY	423 TIE BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1 AND FUTURE AT 400 KV AJMER(RS)	POWER GRID	D	Half Yearly maintenance work of associated equipments	12/Sep/2024	08:00	12/Sep/2024	18:00		PLANNED	Approved	12-Sep-24	08:00	12-Sep-24	18:00	
762	RQ188076	OCC_222	cpcc3_sd	BAY	AWL3 MAIN BAY - 400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-1 (POWERGRID) AT 400 KV VINDHYACHAL(PG)	POWER GRID	C	Replacement of 03 no.s Bay CT under Add cap 2019-24	12/Sep/2024	08:00	13/Sep/2024	18:00		PLANNED	Approved	12-Sep-24	08:00	13-Sep-24	18:00	
763	RQ188415	OCC_222	sldcrs_sd	BAY	422 MAIN BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1 AT AJMER(RS)	POWER GRID	D	Half Yearly maintenance work of associated equipments	11/Sep/2024	08:00	11/Sep/2024	18:00		PLANNED	Approved	11-Sep-24	08:00	11-Sep-24	18:00	
764	RQ188037	OCC_222	cpcc3_sd	BAY	424 MAIN BAY - SVC NO 2(-140/+140MVAR) AT 400 KV KANPUR(PG)	POWER GRID	C	Un-installation of Siemens make circuit breaker from Bay	11/Sep/2024	08:00	13/Sep/2024	18:00		PLANNED	Approved	11-Sep-24	08:00	13-Sep-24	18:00	
765	RQ188080	OCC_222	cpcc3_sd	BAY	414 TIE BAY - 400 KV LUCKNOW_1-SHAHJAHANPUR (PG) CKT-1 (POWERGRID) AND 400 KV LUCKNOW_1-SOHAWAL (PG) CKT-1 AT 400 KV LUCKNOW_1(PG) (POWERGRID)	POWER GRID	D	FOR LBB RELAY RETROFITMENT WORK	11/Sep/2024	08:00	11/Sep/2024	18:00		PLANNED	Approved	11-Sep-24	08:00	11-Sep-24	18:00	
766	RQ188412	OCC_222	sldcrs_sd	BAY	420 TIE BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2 AND FUTURE AT 400 KV AJMER(RS)	POWER GRID	D	Half Yearly maintenance work of associated equipments	10/Sep/2024	08:00	10/Sep/2024	18:00		PLANNED	Approved	10-Sep-24	08:00	10-Sep-24	18:00	

767	RQ188079	OCC_222	cpcc3_sd	BAY	411 TIE BAY - 400 KV LUCKNOW_1(PG)-LUCKNOW(UP) (PG) CKT-1 (POWERGRID) AND 400 KV GORAKHPUR(PG)-LUCKNOW_1(PG) (PL) CKT-2 AT 400 KV LUCKNOW_1(PG) (POWERGRID)	POWER GRID	D	FOR LBB RELAY RETROFITMENT WORK	09/Sep/2024	10:00	09/Sep/2024	18:00		PLANNED	Approved	09-Sep-24	10:00	09-Sep-24	18:00	
768	RQ187912	OCC_222	cpcc3_sd	BAY	414 TIE BAY - 400KV BUS 1 AT SOHAWAL(PG) (POWERGRID) AND 63 MVAR BUS REACTOR NO 2 AT 400 KV SOHAWAL(PG) AT 400 KV SOHAWAL(PG) (POWERGRID)	POWER GRID	C	For CB Pole Overhauling	09/Sep/2024	09:00	12/Sep/2024	18:00		PLANNED	Approved	09-Sep-24	09:00	12-Sep-24	18:00	
769	RQ187249	OCC_222	cpcc1_sd	BAY	429 TIE BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV BALLABHGARH(PG) (POWERGRID) AND 400KV BUS 4 AT BALLABHGARH(PG) AT 400 KV BALLABHGARH(PG) (POWERGRID)	POWER GRID	C	FOR CB OVER HAULING	09/Sep/2024	08:00	12/Sep/2024	18:00		PLANNED	Approved	09-Sep-24	08:00	12-Sep-24	18:00	
770	RQ188413	OCC_222	sldcrs_sd	BAY	419 MAIN BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2 AT AJMER(RS)	POWER GRID	D	Half Yearly maintenance work of associated equipments	09/Sep/2024	08:00	09/Sep/2024	18:00		PLANNED	Approved	09-Sep-24	08:00	09-Sep-24	18:00	
771	RQ188071	OCC_222	cpcc3_sd	BAY	406 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT ALLAHABAD(PG) (POWERGRID) AT 400 KV ALLAHABAD(PG)	POWER GRID	C	for CB Retrofitment work	08/Sep/2024	08:00	17/Sep/2024	18:00		PLANNED	Approved	08-Sep-24	08:00	17-Sep-24	18:00	
772	RQ187293	OCC_222	cpcc1_sd	BAY	402 TIE BAY - 400KV KURUKSHETRA-MALERKOTLA (PG) CKT-1 AND 400/220KV 500 MVA ICT 1 AT KURUKSHETRA(PG)	POWER GRID	C	For CB inspection and rectification works	07/Sep/2024	08:00	11/Sep/2024	18:00		PLANNED	Approved	07-Sep-24	08:00	11-Sep-24	18:00	

773	RQ187172	OCC_222	cpcc3_sd	BAY	413 MAIN BAY - 400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-2 (POWERGRID) AND 400KV BUS 1 AT BALIA(PG) AT 400 KV BALIA(PG) (POWERGRID)	POWER GRID	C	Retrofitment work of CB	07/Sep/2024	08:00	13/Sep/2024	18:00		PLANNED	Approved	07-Sep-24	08:00	13-Sep-24	18:00	
774	RQ188078	OCC_222	cpcc3_sd	BAY	408 TIE BAY - 400 KV SULTANPUR(UP)-LUCKNOW_1(PG) (PG) CKT-1 (POWERGRID) AND 400 KV GORAKHPUR(PG)-LUCKNOW_1(PG) (PL) CKT-1 AT 400 KV LUCKNOW_1(PG) (POWERGRID)	POWER GRID	D	FOR LBB RELAY RETROFITMENT WORK	06/Sep/2024	10:00	06/Sep/2024	18:00		PLANNED	Approved	06-Sep-24	10:00	06-Sep-24	18:00	
775	RQ188435	OCC_222	cpcc3_sd	BAY	406 MAIN BAY - 400 KV LUCKNOW_1(PG)-JEHTA_HARDOI ROAD (UP) (PG) CKT-2 (POWERGRID) AT 400 KV LUCKNOW_1(PG)	POWER GRID	D	FOR LBB RELAY RETROFITMENT WORK	06/Sep/2024	10:00	06/Sep/2024	18:00		PLANNED	Approved	06-Sep-24	10:00	06-Sep-24	18:00	
776	RQ188036	OCC_222	cpcc3_sd	BAY	424 MAIN BAY - SVC NO 2(-140/+140MVAR) AT 400 KV KANPUR(PG)	POWER GRID	C	Dismantling of Hapem make isolator of 425-89A and installation of new isolator under ADDCAP	06/Sep/2024	08:00	10/Sep/2024	18:00		PLANNED	Approved	06-Sep-24	08:00	10-Sep-24	18:00	
777	RQ188043	OCC_222	cpcc3_sd	BAY	405 TIE BAY - 400/220 KV 500 MVA ICT 2 AT LUCKNOW_1(PG) (POWERGRID) AND 400 KV LUCKNOW_1(PG)-JEHTA_HARDOI ROAD (UP) (PG) CKT-2 AT 400 KV LUCKNOW_1(PG) (POWERGRID)	POWER GRID	D	FOR LBB RELAY RETROFITMENT WORK (INSTALLATION , COMMISSIONING & TESTING) AT LUCKNOW 400 KV SUBSTATION	04/Sep/2024	10:00	04/Sep/2024	18:00		PLANNED	Approved	04-Sep-24	10:00	04-Sep-24	18:00	

778	RQ187248	OCC_222	cpcc1_sd	BAY	428 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV BALLABHGARH(PG) AND 400KV BUS 3 AT BALLABHGARH(PG)	POWER GRID	C	FOR CB OVER HAULING	04/Sep/2024	08:00	07/Sep/2024	18:00		PLANNED	Approved	04-Sep-24	08:00	07-Sep-24	18:00	
779	RQ188077	OCC_222	cpcc3_sd	BAY	402 TIE BAY - 400/220 KV 500 MVA ICT 1 AT LUCKNOW_1(PG) (POWERGRID) AND 400 KV LUCKNOW_1(PG)-JEHTA_HARDOI ROAD (UP) (PG) CKT-1 AT 400 KV LUCKNOW_1(PG) (POWERGRID)	POWER GRID	D	FOR LBB RELAY RETROFITMENT WORK	02/Sep/2024	10:00	02/Sep/2024	18:00		PLANNED	Approved	02-Sep-24	10:00	02-Sep-24	18:00	
780	RQ188046	OCC_222	cpcc3_sd	BAY	425 TIE BAY - SVC NO 2(-140/+140MVAR) AT 400 KV KANPUR(PG) (POWERGRID) AND 400/220 KV 315 MVA ICT 1 AT KANPUR(PG) AT 400 KV KANPUR(PG) (POWERGRID)	POWER GRID	C	Dismantling of 02 nos Hapem make isolators of 425-89A & 425-89B and installation of new isolators under ADDCAP	01/Sep/2024	08:00	10/Sep/2024	18:00		PLANNED	Approved	01-Sep-24	08:00	10-Sep-24	18:00	
781	RQ187292	OCC_222	cpcc1_sd	BAY	409 MAIN BAY - 400KV KURUKSHETRA-JALANDHAR (PG) CKT-1 AT KURUKSHETRA(PG)	POWER GRID	C	For CB inspection and rectification works	01/Sep/2024	08:00	06/Sep/2024	18:00		PLANNED	Approved	01-Sep-24	08:00	06-Sep-24	18:00	
782	RQ187155	OCC_222	cpcc3_sd	BAY	407 MAIN BAY - 400 KV BALIA-PATNA (PG) CKT-2 AND 400KV BUS 1 AT BALIA(PG)	POWER GRID	C	Retrofittment work of CB	01/Sep/2024	08:00	06/Sep/2024	18:00		PLANNED	Approved	01-Sep-24	08:00	06-Sep-24	18:00	
783	RQ188406	OCC_222	slcdcrs_sd	BAY	405B TIE BAY - 400 KV BABAI(RS)-BHIWANI(PG) (NRSS36) CKT-2 (NRSS36) AND FUTURE AT 400 KV BABAI(RS) (NRSS36)	NRSS36	C	Attending SF6 Leakage in B pole of Tie Bay 405 (Bhiwani#2) Tie Breaker by M/s NRSS	24/Sep/2024	08:00	25/Sep/2024	18:00		PLANNED	Approved	24-Sep-24	08:00	25-Sep-24	18:00	

784	RQ188424	OCC_222	sldcrs_sd	BAY	412T TIE BAY - 765/400 KV 1500 MVA ICT 3 AT PHAGI(RS) (RRVPNL) AND FUTURE AT 400 KV PHAGI(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance work	21/Sep/2024	08:00	21/Sep/2024	18:00		PLANNED	Approved	21-Sep-24	08:00	21-Sep-24	18:00	
785	RQ188425	OCC_222	sldcrs_sd	BAY	412C MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT PHAGI(RS) (RRVPNL) AT 400 KV PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	19/Sep/2024	08:00	19/Sep/2024	18:00		PLANNED	Approved	19-Sep-24	08:00	19-Sep-24	18:00	
786	RQ188428	OCC_222	sldcrs_sd	BAY	40552C MAIN BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2 AT BASSI(PG)	RRVPNL	D	Quarterly Maintenance work	17/Sep/2024	08:00	17/Sep/2024	18:00		PLANNED	Approved	17-Sep-24	08:00	17-Sep-24	18:00	
787	RQ188426	OCC_222	sldcrs_sd	BAY	40452C MAIN BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1 AT BASSI(PG)	RRVPNL	D	Quarterly Maintenance work	12/Sep/2024	08:00	12/Sep/2024	18:00		PLANNED	Approved	12-Sep-24	08:00	12-Sep-24	18:00	
788	RQ188427	OCC_222	sldcrs_sd	BAY	40552T TIE BAY - 400KV BASSI(PG)-PHAGI(RS) (PG) CKT-1 AND FUTURE AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	10/Sep/2024	08:00	10/Sep/2024	18:00		PLANNED	Approved	10-Sep-24	08:00	10-Sep-24	18:00	
789	RQ188408	OCC_222	sldcrs_sd	BAY	4452T TIE BAY - 50 MVAR BUS REACTOR NO 1 AT 400KV BHILWARA(RS) (RRVPNL) AND 400 KV AJMER-BHILWARA (RS) CKT-2 AT 400 KV BHILWARA(RS) (RRVPNL)	RRVPNL	D	Routine maintenance & testing equipments of 400 KV Tie-4 BAY & ASSOCIATED EQUIPMENTS to be carried out by M/s Kaycee Energy & Infra Pvt. Ltd. Kota	09/Sep/2024	08:00	09/Sep/2024	18:00		PLANNED	Approved	09-Sep-24	08:00	09-Sep-24	18:00	
790	RQ188411	OCC_222	sldcrs_sd	BAY	405 TIE BAY - 400KV BHILWARA(RS)-CHITTORGARH(RS) (UNDEF) CKT-1 AND 400/220KV 315 MVA ICT 2 AT BHILWARA(RS)	RRVPNL	D	Routine maintenance & testing equipments of 400 KV Tie-2 BAY & ASSOCIATED EQUIPMENTS to be carried out by M/s Kaycee Energy & Infra Pvt. Ltd. Kota	06/Sep/2024	08:00	06/Sep/2024	18:00		PLANNED	Approved	06-Sep-24	15:00	06-Sep-24	23:00	May be given from 1500 Hrs

791	RQ188407	OCC_222	sldcrs_sd	BAY	40152T TIE BAY - 400/220 KV 315 MVA ICT 1 AT BHILWARA(RS) (RRVPNL) AND 400 KV BHILWARA-CHITTORGARH (RS) CKT-2 AT 400 KV BHILWARA(RS) (RRVPNL)	RRVPNL	D	Routine maintenance & testing equipments of 400 KV Tie-1 BAY & ASSOCIATED EQUIPMENTS to be carried out by M/s Kaycee Energy & Infra Pvt. Ltd. Kota	05/Sep/2024	08:00	05/Sep/2024	18:00		PLANNED	Approved	05-Sep-24	15:00	05-Sep-24	23:00	May be given from 1500 Hrs
792	RQ188342	OCC_222	sldcdv_sd	BAY	422 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT BAMNOLI(DV) AND 400KV BUS 1 AT BAMNOLI(DV)	DTL	C	For overhauling of Operating mechanism, replacement of DOWT SEALS	17/Sep/2024	08:00	20/Sep/2024	18:00	ICT REMAIN IN SERVICE	PLANNED	Approved	17-Sep-24	08:00	20-Sep-24	18:00	
793	RQ188343	OCC_222	sldcdv_sd	BAY	402 MAIN BAY - 400 KV BAMNOLI(DV)-JHATIKARA(PG) (DV) CKT-2 AND 400KV BUS 2 AT BAMNOLI(DV)	DTL	C	For overhauling of Operating mechanism, replacement of seals of one pole.	10/Sep/2024	08:00	13/Sep/2024	18:00	CKT REMAIN IN SERVICE	PLANNED	Approved	10-Sep-24	08:00	13-Sep-24	18:00	Element must remain in service via other bay.
794	RQ187941	OCC_222	singrauli_sd	BAY	421 MAIN BAY - 400/11 KV 600 MVA GT 7 AT SINGRAULI(NT)	NTPC	C	ATTENDING HOT SPOT IN BUS-04 Y PHASE	16/Sep/2024	08:00	16/Sep/2024	18:00	BAY WILL BE SHIFTED TO TRANSFER BAY, GEN-07 WILL BE CHARGED THROUGH TBC BREAKER	PLANNED	Approved	16-Sep-24	08:00	16-Sep-24	18:00	NTPC confirmed GT7 will remain in service with TBC
795	RQ188410	OCC_222	sldcrs_sd	BAY	403 MAIN BAY - 400KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1 AT KAWAI SCTPS(APR)	APL	D	Annual maintenance and testing of Bay equipments	16/Sep/2024	08:00	16/Sep/2024	18:00		PLANNED	Approved	16-Sep-24	15:00	16-Sep-24	23:00	May be given from 1500 Hrs
796	RQ188409	OCC_222	sldcrs_sd	BAY	407 MAIN BAY - 400KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2 AT KAWAI SCTPS(APR)	APL	D	Annual maintenance and testing of Bay equipments	11/Sep/2024	08:00	11/Sep/2024	18:00		PLANNED	Approved	11-Sep-24	15:00	11-Sep-24	23:00	May be given from 1500 Hrs

797	RQ188301	OCC_222	slchr_sd	BAY	F4T TIE BAY - 400 KV ABDULLAPUR(PG)-DEEPALPUR(JHKT) (PG) CKT-1 (HVPNL) AND 400/220 KV 315 MVA ICT 2 AT DEEPALPUR(JHKT) AT 400 KV DEEPALPUR(JHKT) (HVPNL)	HVPNL	D	AMP of line bay equipment	13/Sep/2024	09:00	13/Sep/2024	16:00		PLANNED	Approved	13-Sep-24	09:00	13-Sep-24	16:00	
798	RQ188300	OCC_222	slchr_sd	BAY	400-2B MAIN BAY - 400 KV BAHADURGARH(PG)-KABULPUR(HV) (PG) CKT-1 (HVPNL)	HVPNL	D	AMP of line bay secondary equipment	03/Sep/2024	09:00	03/Sep/2024	16:00		PLANNED	Approved	03-Sep-24	09:00	03-Sep-24	16:00	
799	RQ187854	OCC_222	cpcc2_sd	BAY	411 TIE BAY - 400 KV TALWANDI SABOO(PSG)-MOGA(PG) (PS) CKT-1 (POWERGRID) AND 125 MVAR BUS REACTOR NO 2 AT 400 KV MOGA(PG) AT 400 KV MOGA(PG) (POWERGRID)		C	For Testing After retrofitting of Busbar / LBB relay.	07/Sep/2024	08:30	08/Sep/2024	18:00	Kindly approve.	PLANNED	Approved	07-Sep-24	08:30	08-Sep-24	18:00	
800	RQ187852	OCC_222	cpcc2_sd	BAY	407 MAIN BAY - 400KV CHAMERA_1(NH)-JALANDHAR(PG) (PG) CKT-2 AT JALANDHAR(PG)		C	CB DRIVE OVERHAULING WORK	05/Sep/2024	10:00	07/Sep/2024	18:00	Kindly approve.	PLANNED	Approved	05-Sep-24	10:00	07-Sep-24	18:00	Element must remain in service via other bay.
801	RQ187853	OCC_222	cpcc2_sd	BAY	408 TIE BAY - 400KV MOGA-HISSAR (PG) CKT-1 AND 400/220KV 315 MVA ICT 4 AT MOGA(PG)		C	For Testing After retrofitting of Busbar / LBB relay.	05/Sep/2024	08:30	06/Sep/2024	18:00	Kindly approve.	PLANNED	Approved	05-Sep-24	08:30	06-Sep-24	18:00	
802	RQ187851	OCC_222	cpcc2_sd	BAY	401 MAIN BAY - 400KV CHAMERA_1(NH)-JALANDHAR(PG) (PG) CKT-1 AT JALANDHAR(PG)		C	CB DRIVE OVERHAULING WORK	02/Sep/2024	10:00	04/Sep/2024	18:00	Kindly approve.	PLANNED	Approved	02-Sep-24	10:00	04-Sep-24	18:00	Element must remain in service via other bay.

803	RQ187857	OCC_222	cpcc2_sd	BAY	416 MAIN BAY - 400KV KISHENPUR-NEWWANPOH (PG) CKT-4 AT NEWWANPOH(PG)		C	CB DRIVE OVERHAULING WORK	02/Sep/2024	09:30	03/Sep/2024	18:00	Kindly approve.	PLANNED	Approved	02-Sep-24	09:30	03-Sep-24	18:00	
804	RQ187833	OCC_222	cpcc1_sd	BAY	417 TIE BAY - 400/220 KV 500 MVA ICT 2 AT BIKANER_2 (PBTSU) (PBTSU) AND FUTURE AT 400 KV BIKANER_2 (PBTSU) (PBTSU)	PBTSU	C	Bay Extension Work	01/Sep/2024	08:00	15/Sep/2024	18:00		PLANNED	Approved	01-Sep-24	17:00	15-Sep-24	23:00	May be given from 1500 Hrs
805	RQ188013	OCC_222	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT ALLAHABAD(PG)	POWER GRID	D	For AMP works, PCC implementation & Special Protection Scheme(SPS) testing at Allahabad SS.	30/Sep/2024	09:00	30/Sep/2024	18:00		PLANNED	Approved	30-Sep-24	09:00	30-Sep-24	18:00	
806	RQ188014	OCC_222	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ALLAHABAD(PG)	POWER GRID	D	For AMP works, PCC implementation & Special Protection Scheme(SPS) testing at Allahabad SS.	28/Sep/2024	09:00	28/Sep/2024	18:00		PLANNED	Approved	28-Sep-24	09:00	28-Sep-24	18:00	
807	RQ187895	OCC_222	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT NALLAGARH(PG)	POWER GRID	D	for AMP work	18/Sep/2024	10:00	18/Sep/2024	17:00	kindly approve	PLANNED	Approved	18-Sep-24	10:00	18-Sep-24	17:00	
808	RQ187859	OCC_222	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT MOGA(PG)	POWER GRID	D	AMP Work	17/Sep/2024	09:00	17/Sep/2024	16:00	kindly approve	PLANNED	Approved	17-Sep-24	09:00	17-Sep-24	16:00	
809	RQ187206	OCC_222	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JAULJIVI (PG)	POWER GRID	D	For application of insulation coating or insulation sleeve on 33kV naked jumpers installed in Air Insulated switchyard	16/Sep/2024	09:00	16/Sep/2024	18:00		PLANNED	Approved	16-Sep-24	09:00	16-Sep-24	18:00	
810	RQ187917	OCC_222	cpcc3_sd	TRANSFORMER	400/132 KV 200 MVA ICT 1 AT BALIA(PG)	POWER GRID	D	AMP work of 400/132kV, 200MVA ICT-1. 132kV Side will be dead during shutdown of ICT as this is only source. 132kV Ballia-Bashdidh & 132kV Ballia-Sikandarpur line will also be out.	16/Sep/2024	09:00	16/Sep/2024	18:00		PLANNED	Approved	16-Sep-24	09:00	16-Sep-24	18:00	
811	RQ187894	OCC_222	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SAMBA(PG)	POWER GRID	D	for AMP work	13/Sep/2024	10:00	13/Sep/2024	17:00	kindly approve	PLANNED	Approved	13-Sep-24	10:00	13-Sep-24	17:00	

812	RQ187919	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BASSI(PG)	POWER GRID	D	400kV Busbar-1 Relay Retrofitment work. Currently, the protection system for 400kV Busbar is static, centralised and High impedance type at Bassi S/s. The old static Busbar relays will be retrofitted with new GE make decentralized P74391TA6S0910M (PU) & P74194TA6S0910M (CU) relays. New individual PUs will be installed for each Bay connected with 400kV Bus-1 and seperate dedicated cable from CT JB of individual Bay and seperate DC cable needs to be laid and	13/Sep/2024	08:00	13/Sep/2024	18:00		PLANNED	Approved	13-Sep-24	08:00	13-Sep-24	18:00	
813	RQ187849	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAHADURGARH(PG)	POWER GRID	D	FOR CONSTRUCTION WORK UNDER SS104 PACKAGE AND ,BUS BAR RETROFITTING WORK	13/Sep/2024	08:00	14/Sep/2024	18:00	FOR BUS BAR RETROFITTING AND TESTING WORK	PLANNED	Approved	13-Sep-24	08:00	14-Sep-24	18:00	
814	RQ187205	OCC_222	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JAULJIVI (PG)	POWER GRID	D	For application of insulation coating or insulation sleeve on 33kV naked jumpers installed in Air Insulated switchyard	13/Sep/2024	08:00	13/Sep/2024	18:00		PLANNED	Approved	13-Sep-24	08:00	13-Sep-24	18:00	

815	RQ187920	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BASSI(PG)	POWER GRID	D	400kV Busbar-1 Relay Retrofitment work. Currently, the protection system for 400kV Busbar is static, centralised and High impedance type at Bassi S/s. The old static Busbar relays will be retrofitted with new GE make decentralized P74391TA6S0910M (PU) & P74194TA6S0910M (CU) relays. New individual PUs will be installed for each Bay connected with 400kV Bus-1 and seperate dedicated cable from CT JB of individual Bay and seperate DC cable needs to be laid and	12/Sep/2024	08:00	12/Sep/2024	18:00		PLANNED	Approved	12-Sep-24	08:00	12-Sep-24	18:00	
816	RQ187848	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BAHADURGARH(PG)	POWER GRID	D	FOR CONSTRUCTION WORK UNDER SS104 PACKAGE AND BUS BAR RETROFITTING WORK	11/Sep/2024	08:00	12/Sep/2024	18:00	FOR BUS BAR RETROFITTING AND TESTING WORK	PLANNED	Approved	11-Sep-24	08:00	12-Sep-24	18:00	
817	RQ187862	OCC_222	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT WAGOORA(PG)	POWER GRID	D	AMP Works	07/Sep/2024	10:00	07/Sep/2024	17:00	kindly approve	PLANNED	Approved	07-Sep-24	10:00	07-Sep-24	17:00	
818	RQ188112	OCC_222	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANPUR(PG)	POWER GRID	D	AMP Work	07/Sep/2024	08:00	07/Sep/2024	18:00		PLANNED	Approved	07-Sep-24	08:00	07-Sep-24	18:00	
819	RQ187911	OCC_222	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT SOHAWAL(PG)	POWER GRID	D	AMP Work	06/Sep/2024	09:00	06/Sep/2024	13:00		PLANNED	Approved	06-Sep-24	09:00	06-Sep-24	13:00	
820	RQ188035	OCC_222	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANPUR(PG)	POWER GRID	D	Jumper Closing of 425-89B isolator after isolator retrofitment under ADDCAP	05/Sep/2024	15:00	05/Sep/2024	18:00		PLANNED	Approved	05-Sep-24	15:00	05-Sep-24	18:00	
821	RQ187896	OCC_222	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NALLAGARH(PG)	POWER GRID	D	for AMP work	04/Sep/2024	10:00	04/Sep/2024	17:00	kindly approve	PLANNED	Approved	04-Sep-24	10:00	04-Sep-24	17:00	

822	RQ188042	OCC_222	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUCKNOW_1(PG)	POWER GRID	D	FOR INSTALLATION TESTING & COMMISSIONING DURING RETROFITMENT WORK OF LBB RELAY OF 405 TIE BAY AT LUCKNOW 400 KV SUBSTATION	04/Sep/2024	10:00	04/Sep/2024	18:00		PLANNED	Approved	04-Sep-24	10:00	04-Sep-24	18:00	
823	RQ188040	OCC_222	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUCKNOW_1(PG)	POWER GRID	D	For relay testing	04/Sep/2024	10:00	04/Sep/2024	18:00		PLANNED	Approved	04-Sep-24	10:00	04-Sep-24	18:00	
824	RQ187863	OCC_222	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT WAGOORA(PG)	POWER GRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	04/Sep/2024	09:00	04/Sep/2024	18:00	Under construction activity.kindly approve.	PLANNED	Approved	04-Sep-24	09:00	04-Sep-24	18:00	
825	RQ187909	OCC_222	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SOHAWAL(PG)	POWER GRID	D	AMP Work	04/Sep/2024	08:00	04/Sep/2024	18:00		PLANNED	Approved	04-Sep-24	08:00	04-Sep-24	18:00	
826	RQ187921	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BASSI(PG)	POWER GRID	D	400kV Busbar-2 Relay Retrofitment work. Currently, the protection system for 400kV Busbar is static, centralised and High impedance type at Bassi S/s. The old static Busbar relays will be retrofitted with new GE make decentralized P74391TA6S0910M (PU) & P74194TA6S0910M (CU) relays. New individual PUs will be installed for each Bay connected with 400kV Bus-2 and separate dedicated cable from CT JB of individual Bay and separate DC cable needs to be laid and	03/Sep/2024	08:00	03/Sep/2024	18:00		PLANNED	Approved	03-Sep-24	08:00	03-Sep-24	18:00	
827	RQ187910	OCC_222	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SOHAWAL(PG)	POWER GRID	D	AMP Work	02/Sep/2024	09:00	02/Sep/2024	18:00		PLANNED	Approved	02-Sep-24	09:00	02-Sep-24	18:00	

828	RQ188038	OCC_222	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW_1(PG)	POWER GRID	D	FOR INSTALLATION TESTING & COMMISSIONING DURING RETROFITMENT WORK OF LBB RELAY OF 402 TIE BAY AT LUCKNOW 400 KV SUBSTATION	02/Sep/2024	09:00	02/Sep/2024	18:00		PLANNED	Approved	02-Sep-24	09:00	02-Sep-24	18:00	
829	RQ187861	OCC_222	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT WAGOORA(PG)	POWER GRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	01/Sep/2024	09:00	01/Sep/2024	18:00	Under construction activity.kindly approve.	PLANNED	Approved	01-Sep-24	09:00	01-Sep-24	18:00	
830	RQ188034	OCC_222	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANPUR(PG)	POWER GRID	D	Jumper opening of 425-89B isolator for isolator retrofitment under ADDCAP	01/Sep/2024	09:00	01/Sep/2024	13:00		PLANNED	Approved	01-Sep-24	09:00	01-Sep-24	13:00	
831	RQ187231	OCC_222	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT SULTANPUR(UP)	UPPTCL	C	For Preventive Maintenance of ICT	28/Sep/2024	10:00	28/Sep/2024	17:00		PLANNED	Approved	28-Sep-24	10:00	28-Sep-24	17:00	
832	RQ187342	OCC_222	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUCKNOW(UP)	UPPTCL	D	* Annual Protection Testing and Annual Maintenance of 500MVA ICT-II at >X 400KV S/S Sarojini Nagar. During Shutdown Period Supp	27/Sep/2024	09:00	28/Sep/2024	18:00		PLANNED	Approved	27-Sep-24	09:00	28-Sep-24	18:00	
833	RQ187300	OCC_222	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SULTANPUR(UP)	UPPTCL	C	For Preventive Maintenance of ICT	26/Sep/2024	10:00	26/Sep/2024	17:00		PLANNED	Approved	26-Sep-24	10:00	26-Sep-24	17:00	
834	RQ188017	OCC_222	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT SAMBHAL_PRSTL (UP)	UPPTCL	D	AMP Work	25/Sep/2024	10:00	25/Sep/2024	18:00		PLANNED	Approved	25-Sep-24	10:00	25-Sep-24	18:00	
835	RQ187337	OCC_222	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PANKI(UP)	UPPTCL	C	SHUTDOWN OF 315 MVA ICT-II FOR 220KV JACK BUS STRINGING OF TWIN MOOSE >X CONDUCTOR	25/Sep/2024	10:00	30/Sep/2024	17:00		PLANNED	Approved	25-Sep-24	10:00	30-Sep-24	17:00	May be allowed subject to other 500MVA must be in service /Load to be managed by UP
836	RQ188016	OCC_222	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT SAMBHAL_PRSTL (UP)	UPPTCL	D	AMP Work	24/Sep/2024	10:00	24/Sep/2024	18:00		PLANNED	Approved	24-Sep-24	10:00	24-Sep-24	18:00	
837	RQ187302	OCC_222	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 2 AT SULTANPUR(UP)	UPPTCL	C	For Routine Protection testing and Preventive maintenance of ICT	24/Sep/2024	10:00	24/Sep/2024	17:00		PLANNED	Approved	24-Sep-24	10:00	24-Sep-24	17:00	
838	RQ187339	OCC_222	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT GR.NOIDA(UPC)	UPPTCL	C	Maintenance work will be done during this shutdown period of mentioned >X ICT.	22/Sep/2024	08:00	22/Sep/2024	13:00		PLANNED	Approved	22-Sep-24	08:00	22-Sep-24	13:00	

839	RQ187301	OCC_222	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SULTANPUR(UP)	UPPTCL	C	For Preventive Maintenance of ICT	21/Sep/2024	10:00	21/Sep/2024	17:00		PLANNED	Approved	21-Sep-24	10:00	21-Sep-24	17:00	
840	RQ187338	OCC_222	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT PANKI(UP)	UPPTCL	C	SHUTDOWN OF 500MVA ICT-I FOR 220KV JACK BUS STRINGING OF TWIN MOOSE >X CONDUCTOR	18/Sep/2024	10:00	24/Sep/2024	17:00		PLANNED	Approved	18-Sep-24	10:00	24-Sep-24	17:00	May be allowed subject to other 315MVA must be in service /Load to be managed by UP/
841	RQ188142	OCC_222	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 2 AT MEJA TPS(MUN)	UPPTCL	D	MAINTAINANCE AND TESTING OF CT,ISOLATOR,RELAYS ETC.	16/Sep/2024	09:00	18/Sep/2024	18:00		PLANNED	Approved	16-Sep-24	09:00	18-Sep-24	18:00	
842	RQ187195	OCC_222	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 2 AT NEHTAUR(UP)	UPPTCL	C	As instructed by SLDC, SPS has to be implemented at Nehtaur S/s. Hence, the shut down of 3x200MVA, 400/132kv ICT's is required simultaneously to implement the same.	11/Sep/2024	09:00	11/Sep/2024	13:00		PLANNED	Approved	11-Sep-24	09:00	11-Sep-24	13:00	
843	RQ187197	OCC_222	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 3 AT NEHTAUR(UP)	UPPTCL	C	As instructed by SLDC, SPS has to be implemented at Nehtaur S/s. Hence, the shut down of 3x200MVA, 400/132kv ICT's is required simultaneously to implement the same.	11/Sep/2024	09:00	11/Sep/2024	13:00		PLANNED	Approved	11-Sep-24	09:00	11-Sep-24	13:00	
844	RQ187196	OCC_222	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 1 AT NEHTAUR(UP)	UPPTCL	C	As instructed by SLDC, SPS has to be implemented at Nehtaur S/s. Hence, the shut down of 3x200MVA, 400/132kv ICT's is required simultaneously to implement the same.	11/Sep/2024	09:00	11/Sep/2024	13:00		PLANNED	Approved	11-Sep-24	09:00	11-Sep-24	13:00	
845	RQ187278	OCC_222	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SARNATH(UP)	UPPTCL	C	BUS TIGHTENING <(>&<-> BUS ISOLATOR TIGHTENING WORK	10/Sep/2024	09:00	10/Sep/2024	13:00		PLANNED	Approved	10-Sep-24	09:00	10-Sep-24	13:00	
846	RQ187640	OCC_222	stuup_sd	TRANSFORMER	400/132 KV 100 MVA ICT 2 AT ANPARA(UP)	UPPTCL	C	Electrical testing of transformer and Bay equipments,attending oil leakage and tightness of jumper and cleaning of Insulators.	10/Sep/2024	08:00	13/Sep/2024	18:00		PLANNED	Approved	10-Sep-24	08:00	13-Sep-24	18:00	May be given subject to real time grid conditions/Other ICTs to be in service.

847	RQ188141	OCC_222	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 1 AT MEJA TPS(MUN)	UPPTCL	D	MAINTAINANCE AND TESTING OF CT,ISOLATOR,RELAYS ETC.	09/Sep/2024	09:00	11/Sep/2024	18:00		PLANNED	Approved	09-Sep-24	09:00	11-Sep-24	18:00		
848	RQ187341	OCC_222	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GR.NOIDA(UPC)	UPPTCL	C	High temp point will be attended at R phase CT,220 kV side of mentioned >X ICT.	06/Sep/2024	09:00	06/Sep/2024	13:00		PLANNED	Approved	06-Sep-24	09:00	06-Sep-24	13:00		
849	RQ187980	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT SIMBHOLI_PMST L (UP)	UPPTCL	D	for AMP work	06/Sep/2024	08:00	06/Sep/2024	18:00		PLANNED	Approved	06-Sep-24	08:00	06-Sep-24	18:00		
850	RQ187639	OCC_222	stuup_sd	TRANSFORMER	400/21 KV 600 MVA GT 5 AT ANPARA_B(UPUN)	UPPTCL	C	COMMISSIONING OF low impenace bus bar protection relay	05/Sep/2024	08:00	06/Sep/2024	18:00		PLANNED	Conditionally Approved						to be clubbed with Unit 5 outage
851	RQ187232	OCC_222	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MATHURA(UP)	UPPTCL	C	* FOR REMOVING OF MOISTURE FROM OLTC Diverter oil	04/Sep/2024	09:00	07/Sep/2024	20:00		PLANNED	Approved	04-Sep-24	09:00	07-Sep-24	20:00		May be allowed subject to other ICTs must be in service /Load to be managed by UP
852	RQ187981	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT SIMBHOLI_PMST L (UP)	UPPTCL	D	for AMP work	04/Sep/2024	08:00	04/Sep/2024	18:00		PLANNED	Approved	04-Sep-24	08:00	04-Sep-24	18:00		
853	RQ187567	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GURGAON(PG)		D	For AMP work+ PRV Modification Work	28/Sep/2024	09:00	28/Sep/2024	19:00		PLANNED	Approved	28-Sep-24	09:00	28-Sep-24	19:00		
854	RQ187581	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAHADURGARH(PG)		D	FOR CONSTRUCTION WORK UNDER SS104 PACKAGE AND AMP WORK , BUS BAR RETROFITTING WORK	28/Sep/2024	09:00	28/Sep/2024	18:00		PLANNED	Approved	28-Sep-24	09:00	28-Sep-24	18:00		
855	RQ187588	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT KURUKSHETRA(PG)		D	FOR RTCC COMMISSIONING	27/Sep/2024	08:00	27/Sep/2024	18:00		PLANNED	Approved	27-Sep-24	08:00	27-Sep-24	18:00		
856	RQ187580	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BAHADURGARH(PG)		D	FOR CONSTRUCTION WORK UNDER SS104 PACKAGE AND AMP WORK , BUS BAR RETROFITTING WORK	26/Sep/2024	09:15	28/Sep/2024	18:00		PLANNED	Approved	26-Sep-24	09:15	28-Sep-24	18:00		
857	RQ187635	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KOTA(PG)		D	AMP Work	25/Sep/2024	09:00	25/Sep/2024	18:00	AMP Work	PLANNED	Approved	25-Sep-24	09:00	25-Sep-24	18:00		
858	RQ187589	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BAGHPAT(PG)		C	For SF6 gas leakage arrest work in 220 kV side LA of Y-phase	24/Sep/2024	10:00	25/Sep/2024	20:00		PLANNED	Approved	24-Sep-24	10:00	25-Sep-24	20:00		May be allowed subject to other ICTs must be in service

859	RQ187587	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT KURUKSHETRA(PG)		D	AMP Work	23/Sep/2024	08:00	23/Sep/2024	18:00		PLANNED	Approved	23-Sep-24	08:00	23-Sep-24	18:00	
860	RQ187593	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_II(PG)		D	For final testing/fine tuning of CSD Relay of 400kV ICT	21/Sep/2024	14:00	23/Sep/2024	23:00	Kindly note that, during fine tuning of CSD, 4 to 5 on laod operations of ICT will be done from each bay	PLANNED	Approved					May be clubbed with 861
861	RQ187597	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_II(PG)		D	Testing for new commisioning of TBC bay	21/Sep/2024	14:00	26/Sep/2024	23:00		PLANNED	Approved	21-Sep-24	17:00	26-Sep-24	23:00	May be given from 1700 Hrs
862	RQ187569	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT GURGAON(PG)		D	For AMP work+ PRV Modification Work	21/Sep/2024	09:00	21/Sep/2024	19:00		PLANNED	Approved	21-Sep-24	09:00	21-Sep-24	19:00	
863	RQ187579	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MAHARANIBAGH (PG)		D	AMP Works	20/Sep/2024	09:00	20/Sep/2024	18:00	AMP Works	PLANNED	Approved	20-Sep-24	09:00	20-Sep-24	18:00	
864	RQ187607	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA(PG)		D	AMP Works	18/Sep/2024	17:00	18/Sep/2024	23:59		PLANNED	Approved	18-Sep-24	17:00	18-Sep-24	23:59	May be given from 1700 Hrs
865	RQ187608	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA(PG)		D	AMP Works	18/Sep/2024	17:00	18/Sep/2024	23:59		PLANNED	Rejected					Duplicate entry
866	RQ187578	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAHARANIBAGH (PG)		D	AMP Works	18/Sep/2024	09:00	18/Sep/2024	18:00	AMP Works	PLANNED	Approved	18-Sep-24	09:00	18-Sep-24	18:00	
867	RQ187577	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAHARANIBAGH (PG)		D	AMP Works	16/Sep/2024	09:00	16/Sep/2024	18:00	AMP Works	PLANNED	Approved	16-Sep-24	09:00	16-Sep-24	18:00	
868	RQ187596	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_II(PG)		D	Testing for new commisioning of TBC bay	15/Sep/2024	14:00	20/Sep/2024	23:00		PLANNED	Approved	15-Sep-24	17:00	20-Sep-24	23:00	May be given from 1700 Hrs
869	RQ187591	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_II(PG)		D	For final testing/fine tuning of CSD Relay of 400kV ICT	14/Sep/2024	14:00	17/Sep/2024	23:00	Kindly note that, during fine tuning of CSD, 4 to 5 on laod operations of ICT will be done from each bay	PLANNED	Approved					May be clubbed with 882
870	RQ187568	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GURGAON(PG)		D	For AMP work+ PRV Modification Work	14/Sep/2024	09:00	14/Sep/2024	19:00		PLANNED	Approved	14-Sep-24	09:00	14-Sep-24	19:00	
871	RQ187624	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BHADLA_2 (PG)		D	CSD Fine tuning	12/Sep/2024	17:00	12/Sep/2024	23:00		PLANNED	Approved	12-Sep-24	17:00	12-Sep-24	23:00	May be given from 1700 Hrs

872	RQ187566	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DEHRADUN(PG)		D	for AMP work	12/Sep/2024	08:00	12/Sep/2024	18:00		PLANNED	Approved	12-Sep-24	08:00	12-Sep-24	18:00	
873	RQ187612	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT JIND(PG)		D	for AMP work	12/Sep/2024	08:00	12/Sep/2024	18:00		PLANNED	Approved	12-Sep-24	08:00	12-Sep-24	18:00	
874	RQ187623	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA_2 (PG)		D	CSD Fine tuning	11/Sep/2024	17:00	11/Sep/2024	23:00		PLANNED	Approved	11-Sep-24	17:00	11-Sep-24	23:00	May be given from 1700 Hrs
875	RQ187606	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA(PG)		D	for AMP work	10/Sep/2024	17:00	10/Sep/2024	23:59		PLANNED	Rejected					Duplicate entry
876	RQ187622	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA_2 (PG)		D	CSD Fine tuning	10/Sep/2024	17:00	10/Sep/2024	23:00		PLANNED	Approved	10-Sep-24	17:00	10-Sep-24	23:00	May be given from 1700 Hrs
877	RQ187565	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DEHRADUN(PG)		D	for AMP work	10/Sep/2024	08:00	10/Sep/2024	18:00		PLANNED	Approved	10-Sep-24	08:00	10-Sep-24	18:00	
878	RQ187611	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT JIND(PG)		D	for AMP work	10/Sep/2024	08:00	10/Sep/2024	18:00		PLANNED	Approved	10-Sep-24	08:00	10-Sep-24	18:00	
879	RQ187610	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SONIPAT(PG)		D	for AMP work	10/Sep/2024	08:00	10/Sep/2024	18:00		PLANNED	Approved	10-Sep-24	08:00	10-Sep-24	18:00	
880	RQ187605	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA(PG)		D	for AMP work	09/Sep/2024	17:00	09/Sep/2024	23:59		PLANNED	Approved	09-Sep-24	17:00	09-Sep-24	23:59	May be given from 1700 Hrs
881	RQ187621	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA_2 (PG)		D	CSD Fine tuning	09/Sep/2024	17:00	09/Sep/2024	23:00		PLANNED	Approved	09-Sep-24	17:00	09-Sep-24	23:00	May be given from 1700 Hrs
882	RQ187595	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_II(PG)		D	Testing for new commissioning of TBC bay	09/Sep/2024	14:00	14/Sep/2024	23:00		PLANNED	Approved	09-Sep-24	17:00	14-Sep-24	23:00	May be given from 1700 Hrs
883	RQ187575	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT JAIPUR SOUTH(PG)		D	AMP OF TRANSFORMER & reactification of CoE Audit Point	09/Sep/2024	09:00	09/Sep/2024	17:00		PLANNED	Approved	09-Sep-24	09:00	09-Sep-24	17:00	
884	RQ187609	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SONIPAT(PG)		D	for AMP work	09/Sep/2024	08:00	09/Sep/2024	18:00		PLANNED	Approved	09-Sep-24	08:00	09-Sep-24	18:00	
885	RQ187625	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ROORKEE(PG)		D	for AMP work	09/Sep/2024	08:00	09/Sep/2024	22:00		PLANNED	Approved	09-Sep-24	08:00	09-Sep-24	22:00	
886	RQ187620	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA_2 (PG)		D	CSD Fine tuning	08/Sep/2024	17:00	08/Sep/2024	23:00		PLANNED	Approved	08-Sep-24	17:00	08-Sep-24	23:00	May be given from 1700 Hrs
887	RQ187586	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT KURUKSHETRA(PG)		D	AMP Work	08/Sep/2024	08:00	08/Sep/2024	18:00		PLANNED	Approved	08-Sep-24	08:00	08-Sep-24	18:00	
888	RQ187570	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT GURGAON(PG)		D	For AMP work+ PRV Modification Work	07/Sep/2024	09:00	07/Sep/2024	19:00		PLANNED	Approved	07-Sep-24	09:00	07-Sep-24	19:00	
889	RQ187634	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BIKANER(PG)		D	For AMP work + Tertiary Insulation	06/Sep/2024	17:00	06/Sep/2024	23:00		PLANNED	Approved	06-Sep-24	17:00	06-Sep-24	23:00	May be given from 1700 Hrs

890	RQ187633	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BIKANER(PG)		D	For AMP work + Tertiary Insulation	05/Sep/2024	17:00	05/Sep/2024	23:00		PLANNED	Approved	05-Sep-24	17:00	05-Sep-24	23:00	May be given from 1700 Hrs
891	RQ187590	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT FATEHGARH_II(PG)		D	For final testing/fine tuning of CSD Relay of 400kV ICT	05/Sep/2024	14:00	08/Sep/2024	23:00	Kindly note that, during fine tuning of CSD, 4 to 5 on laod operations of ICT will be done from each bay	PLANNED	Approved					May be clubbed with 896
892	RQ187592	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_II(PG)		D	For final testing/fine tuning of CSD Relay of 400kV ICT	05/Sep/2024	14:00	08/Sep/2024	23:00	Kindly note that, during fine tuning of CSD, 4 to 5 on laod operations of ICT will be done from each bay	PLANNED	Approved					May be clubbed with 868
893	RQ187616	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAWANA(DV)		D	AMP Work	05/Sep/2024	09:30	05/Sep/2024	18:00		PLANNED	Approved	05-Sep-24	09:30	05-Sep-24	18:00	
894	RQ187574	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT JAIPUR SOUTH(PG)		D	AMP OF TRANSFORMER & reactification of CoE Audit Point	05/Sep/2024	09:00	05/Sep/2024	17:00		PLANNED	Approved	05-Sep-24	09:00	05-Sep-24	17:00	
895	RQ187573	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KANKROLI(PG)		D	for AMP work	04/Sep/2024	08:00	04/Sep/2024	18:00		PLANNED	Approved	04-Sep-24	08:00	04-Sep-24	18:00	
896	RQ187594	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT FATEHGARH_II(PG)		D	Testing for new commissioning of TBC bay	03/Sep/2024	14:00	08/Sep/2024	23:00		PLANNED	Approved	03-Sep-24	17:00	08-Sep-24	23:00	May be given from 1700 Hrs
897	RQ187572	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KANKROLI(PG)		D	for AMP work	03/Sep/2024	08:00	03/Sep/2024	18:00		PLANNED	Approved	03-Sep-24	08:00	03-Sep-24	18:00	
898	RQ187615	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MANDOLA(PG)		D	AMP Work	02/Sep/2024	09:30	02/Sep/2024	18:00		PLANNED	Approved	02-Sep-24	09:30	02-Sep-24	18:00	
899	RQ187576	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAHARANIBAGH (PG)		D	AMP Works	02/Sep/2024	09:00	02/Sep/2024	18:00	AMP Works	PLANNED	Approved	02-Sep-24	09:00	02-Sep-24	18:00	
900	RQ187571	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANKROLI(PG)		D	for AMP work	02/Sep/2024	08:00	02/Sep/2024	18:00		PLANNED	Approved	02-Sep-24	08:00	02-Sep-24	18:00	
901	RQ187226	OCC_222	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT DHANODA(HV)	HVPNL	D	To replace the defective BCU	27/Sep/2024	10:00	27/Sep/2024	16:00		PLANNED	Approved	27-Sep-24	10:00	27-Sep-24	16:00	
902	RQ187225	OCC_222	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DHANODA(HV)	HVPNL	D	To attend the oil seepage from top cover of ICT	25/Sep/2024	10:00	25/Sep/2024	16:00		PLANNED	Approved	25-Sep-24	10:00	25-Sep-24	16:00	
903	RQ188295	OCC_222	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KABULPUR(HV)	HVPNL	D	Jumper tightness and AMP of line bay secondary equipments	08/Sep/2024	09:00	08/Sep/2024	16:00		PLANNED	Approved	08-Sep-24	09:00	08-Sep-24	16:00	

904	RQ188294	OCC_222	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KABULPUR(HV)	HVPNL	D	Jumper tightness and AMP of line bay secondary equipments	07/Sep/2024	09:00	07/Sep/2024	16:00		PLANNED	Approved	07-Sep-24	09:00	07-Sep-24	16:00	
905	RQ188254	OCC_222	sldchr_sd	TRANSFORMER	400/220 KV 250 MVA ICT 2 AT NAWADA(HV)	HVPNL	D	For yearly maintenance	06/Sep/2024	10:00	06/Sep/2024	16:00		PLANNED	Approved	06-Sep-24	10:00	06-Sep-24	16:00	
906	RQ188323	OCC_222	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HINDAUN(RS)	RRVPNL	D	Quarterly/Halfyearly Maintenance and Testing of EHV Equipments	26/Sep/2024	08:00	26/Sep/2024	18:00		PLANNED	Approved	26-Sep-24	08:00	26-Sep-24	18:00	
907	RQ188329	OCC_222	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	24/Sep/2024	08:00	24/Sep/2024	18:00		PLANNED	Approved	24-Sep-24	17:00	24-Sep-24	23:00	May be given from 1700 Hrs
908	RQ188337	OCC_222	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	23/Sep/2024	08:00	23/Sep/2024	18:00		PLANNED	Approved	23-Sep-24	08:00	23-Sep-24	18:00	
909	RQ188334	OCC_222	sldcrs_sd	TRANSFORMER	400/11 KV 80 MVA ST 2 AT KAWAI SCTPS(APR)	RRVPNL	D	Annual maintenance and testing of Bay equipments and ST-2	23/Sep/2024	08:00	23/Sep/2024	18:00		PLANNED	Approved	23-Sep-24	08:00	23-Sep-24	18:00	May be given subject to real time grid conditions and no unit outage.
910	RQ188333	OCC_222	sldcrs_sd	TRANSFORMER	400/11 KV 80 MVA ST 1 AT KAWAI SCTPS(APR)	RRVPNL	D	Annual maintenance and testing of Bay equipments (Bay 405 & 406) and ST-1	20/Sep/2024	08:00	20/Sep/2024	18:00		PLANNED	Approved	20-Sep-24	08:00	20-Sep-24	18:00	May be given subject to real time grid conditions and no unit outage.
911	RQ188327	OCC_222	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	19/Sep/2024	08:00	19/Sep/2024	18:00		PLANNED	Approved	19-Sep-24	17:00	19-Sep-24	23:00	May be given from 1700 Hrs
912	RQ188350	OCC_222	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HINDAUN(RS)	RRVPNL	D	Quarterly/Halfyearly Maintenance and Testing of EHV Equipments	17/Sep/2024	08:00	17/Sep/2024	18:00		PLANNED	Approved	17-Sep-24	08:00	17-Sep-24	18:00	
913	RQ188335	OCC_222	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA(RS)	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	11/Sep/2024	16:00	11/Sep/2024	23:00		PLANNED	Approved	11-Sep-24	17:00	11-Sep-24	23:00	May be given from 1700 Hrs
914	RQ188322	OCC_222	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA(RS)	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	10/Sep/2024	16:00	10/Sep/2024	23:00		PLANNED	Approved	10-Sep-24	17:00	10-Sep-24	23:00	May be given from 1700 Hrs
915	RQ188332	OCC_222	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA(RS)	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	09/Sep/2024	16:00	09/Sep/2024	23:00		PLANNED	Approved					May be clubbed with 926
916	RQ188338	OCC_222	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT KANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	09/Sep/2024	08:00	09/Sep/2024	18:00		PLANNED	Approved	09-Sep-24	08:00	09-Sep-24	18:00	
917	RQ188318	OCC_222	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK & TESTING OF BAY EQUIPMENTS	09/Sep/2024	08:00	09/Sep/2024	18:00		PLANNED	Approved	09-Sep-24	08:00	09-Sep-24	18:00	

918	RQ188336	OCC_222	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT HEERAPURA(RS)	RRVPNL	D	Maintenance work of 400 KV side bay Equipments	07/Sep/2024	08:00	07/Sep/2024	18:00		PLANNED	Approved	07-Sep-24	08:00	07-Sep-24	18:00	
919	RQ188339	OCC_222	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT CHITTORGARH(RS)	RRVPNL	D	FOR MAINTAINCE WORK and Testing work	06/Sep/2024	08:00	06/Sep/2024	18:00		PLANNED	Approved	06-Sep-24	17:00	06-Sep-24	23:00	May be given from 1700 Hrs
920	RQ188331	OCC_222	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK & TESTING OF BAY EQUIPMENTS	06/Sep/2024	08:00	06/Sep/2024	18:00		PLANNED	Approved	06-Sep-24	08:00	06-Sep-24	18:00	
921	RQ188321	OCC_222	sldcrs_sd	TRANSFORMER	400/220 KV 250 MVA ICT 3 AT HEERAPURA(RS)	RRVPNL	D	Maintenance work of 400 KV side bay Equipments	06/Sep/2024	08:00	06/Sep/2024	18:00		PLANNED	Approved	06-Sep-24	08:00	06-Sep-24	18:00	
922	RQ188320	OCC_222	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT CHITTORGARH(RS)	RRVPNL	D	FOR MAINTAINCE WORK and Testing work	05/Sep/2024	08:00	05/Sep/2024	18:00		PLANNED	Approved	05-Sep-24	17:00	05-Sep-24	23:00	May be given from 1700 Hrs
923	RQ188326	OCC_222	sldcrs_sd	TRANSFORMER	400/220 KV 250 MVA ICT 2 AT HEERAPURA(RS)	RRVPNL	D	Testing & Maintenance work of 400 KV side bay Equipments	05/Sep/2024	08:00	05/Sep/2024	18:00		PLANNED	Approved	05-Sep-24	08:00	05-Sep-24	18:00	
924	RQ188335	OCC_222	sldcrs_sd	TRANSFORMER	400/220 KV 250 MVA ICT 1 AT HEERAPURA(RS)	RRVPNL	D	Maintenance work of 400 KV side bay Equipments	04/Sep/2024	08:00	04/Sep/2024	18:00		PLANNED	Approved	04-Sep-24	08:00	04-Sep-24	18:00	
925	RQ188328	OCC_222	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT AJMER(RS)	RRVPNL	D	Half Yearly maintenance work of 400/220 kv, 315 MVA ICT-III & associated equipments to be carried out by M/s Kay Cee Energy Infra Ltd, Kota	03/Sep/2024	08:00	03/Sep/2024	18:00		PLANNED	Approved	03-Sep-24	08:00	03-Sep-24	18:00	
926	RQ188349	OCC_222	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA(RS)	RRVPNL	C	For attend Hydrant Commissioning installation / Repair work of ICT-III (Required on daily basis during Non solar hours i.e. from 18:00 Hrs to 06:00 Hrs of next day	02/Sep/2024	18:00	26/Sep/2024	06:00		PLANNED	Approved	02-Sep-24	17:00	26-Sep-24	06:00	May be given from 1700 Hrs
927	RQ188319	OCC_222	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AJMER(RS)	RRVPNL	D	Half Yearly maintenance work of 400/220 kv, 315 MVA ICT-I & associated equipments to be carried out by M/s Kay Cee Energy Infra Ltd, Kota	02/Sep/2024	08:00	02/Sep/2024	18:00		PLANNED	Approved	02-Sep-24	08:00	02-Sep-24	18:00	
928	RQ188140	OCC_222	indigrd_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT AMARGARH(NRS S XXIX)	NRSS XXIX	D	ICT-2 AMP Work	20/Sep/2024	08:00	20/Sep/2024	18:00		PLANNED	Approved	20-Sep-24	08:00	20-Sep-24	18:00	

929	RQ188139	OCC_222	indigrd_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AMARGARH(NRSS XXIX)	NRSS XXIX	D	ICT-1 AMP work & Switching of ICT-1 R-phase with Spare ICT. Present Combination: SP, Y, B New Proposed Combination: R, Y, B Last Switching date: 30-12-2023	18/Sep/2024	08:00	18/Sep/2024	18:00	Along with associated Bays. 402 TIE BAY - 400 KV AMARGARH(NRSS XXIX)-SAMBA(PG) (NRSS XXIX) CKT-1 (NRSS XXIX) AND 400/220 KV 315 MVA ICT 1 AT AMARGARH(NRSS XXIX) AT 400 KV AMARGARH(NRSS XXIX) (NRSS XXIX);403 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT AMARGARH(NRSS XXIX)	PLANNED	Approved	18-Sep-24	08:00	18-Sep-24	18:00	
930	RQ187905	OCC_222	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DEHAR(BB)	POWER GRID,BB MB	D	AMP work of ICT	18/Sep/2024	09:00	18/Sep/2024	16:00	kindly approve	PLANNED	Approved	18-Sep-24	09:00	18-Sep-24	16:00	
931	RQ188260	OCC_222	bbmb_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHIWANI(BB)	BBMB	D	Half Yearly Mtc.	18/Sep/2024	08:00	18/Sep/2024	18:00		PLANNED	Approved	18-Sep-24	08:00	18-Sep-24	18:00	
932	RQ187838	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BIKANER_2 (PBTSL)	PBTSL	D	Bus Extension Work	16/Sep/2024	16:00	20/Sep/2024	20:00		PLANNED	Approved	16-Sep-24	17:00	20-Sep-24	23:00	May be given from 1700 Hrs
933	RQ187837	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BIKANER_2 (PBTSL)	PBTSL	D	Bus Extension Work	11/Sep/2024	17:00	15/Sep/2024	23:00		PLANNED	Approved	11-Sep-24	17:00	15-Sep-24	23:00	May be given from 1700 Hrs
934	RQ187836	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BIKANER_2 (PBTSL)	PBTSL	D	Bus Extension Work	06/Sep/2024	17:00	10/Sep/2024	23:00		PLANNED	Approved	06-Sep-24	17:00	10-Sep-24	23:00	May be given from 1700 Hrs
935	RQ187835	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BIKANER_2 (PBTSL)	PBTSL	D	Bus Extension Work	01/Sep/2024	17:00	05/Sep/2024	23:00		PLANNED	Approved	01-Sep-24	17:00	05-Sep-24	23:00	May be given from 1700 Hrs
936	RQ187937	OCC_222	singrauli_sd	TRANSFORMER	400/132 KV 100 MVA ICT 2 AT SINGRAULI(NT)	NTPC	C	LINE ISOLATOR REPLACEMENT	09/Sep/2024	08:00	12/Sep/2024	18:00	SHUTDOWN IS REQUIRED	PLANNED	Approved	09-Sep-24	08:00	12-Sep-24	18:00	May be given subject to real time grid conditions/Other ICTs to be in service.
937	RQ187936	OCC_222	singrauli_sd	TRANSFORMER	400/132 KV 100 MVA ICT 1 AT SINGRAULI(NT)	NTPC	C	LINE ISOLATOR REPLACEMENT	02/Sep/2024	08:00	05/Sep/2024	18:00	SHUTDOWN REQUIRED	PLANNED	Approved	02-Sep-24	08:00	05-Sep-24	18:00	May be given subject to real time grid conditions/Other ICTs to be in service.

938	RQ188341	OCC_222	slcdcv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 6 AT BAWANA(DV)	DTL	D	REPLACE t CLAMP OF JACK BUS OF ICT-6 TOWARDS 400KV SIDE DUE DAMAGED OF T CLAMPS	07/Sep/2024	05:00	07/Sep/2024	12:00	LOAD MANAGED BY DTL	PLANNED	Approved	07-Sep-24	05:00	07-Sep-24	12:00	
939	RQ188314	OCC_222	slcdcv_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BAMNOLI(DV)	DTL	D	For Transformer Testings and Annual Maintenance as per PMS.	04/Sep/2024	05:00	04/Sep/2024	10:00	LOAD MANAGED ON 500MVA-2 AND 315 MVA-4	PLANNED	Approved	04-Sep-24	05:00	04-Sep-24	10:00	
940	RQ188313	OCC_222	slcdcv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT BAMNOLI(DV)	DTL	D	For Transformer Testings and Annual Maintenance as per PMS.	03/Sep/2024	05:00	03/Sep/2024	10:00	LOAD MANAGED ON 500MVA-3 AND 500 MVA-2	PLANNED	Approved	03-Sep-24	05:00	03-Sep-24	10:00	
941	RQ188312	OCC_222	slcdcv_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BAMNOLI(DV)	DTL	D	For Transformer Testings and Annual Maintenance as per PMS.	02/Sep/2024	05:00	02/Sep/2024	10:00	LOAD MANAGED ON 500MVA-3 AND 315 MVA-4	PLANNED	Approved	02-Sep-24	05:00	02-Sep-24	10:00	
942	RQ187189	OCC_222	cpcc3_sd	TRANSFORMER	220/132 KV 200 MVA ICT 3 AT RAEBAREILLY(PG)	POWER GRID	D	AMP OF ICT-3	20/Sep/2024	08:00	20/Sep/2024	18:00		PLANNED	Approved	20-Sep-24	08:00	20-Sep-24	18:00	
943	RQ187243	OCC_222	cpcc2_sd	TRANSFORMER	220/66 KV 50 MVA ICT 1 AT KHALSTI(PG)	POWER GRID	D	AMP Works	08/Sep/2024	09:00	08/Sep/2024	18:00	Kindly approve	PLANNED	Approved	08-Sep-24	09:00	08-Sep-24	18:00	
944	RQ187242	OCC_222	cpcc2_sd	TRANSFORMER	220/66 KV 50 MVA ICT 2 AT LEH(PG)	POWER GRID	D	AMP Works	04/Sep/2024	09:00	04/Sep/2024	18:00	Kindly approve	PLANNED	Approved	04-Sep-24	09:00	04-Sep-24	18:00	
945	RQ187904	OCC_222	cpcc2_sd	TRANSFORMER	220/66 KV 160 MVA ICT 1 AT CHANDIGARH SEC-47 (PG)	POWER GRID	C	For arresting of SF6 Gas Leakages (66kV, ICT Cable Portion)	03/Sep/2024	09:00	04/Sep/2024	17:00	kindly approve	PLANNED	Approved	03-Sep-24	09:00	04-Sep-24	17:00	May be allowed subject to other ICTs must be in service
946	RQ187241	OCC_222	cpcc2_sd	TRANSFORMER	220/66 KV 50 MVA ICT 1 AT LEH(PG)	POWER GRID	D	AMP Works	02/Sep/2024	09:00	02/Sep/2024	18:00	Kindly approve	PLANNED	Approved	02-Sep-24	09:00	02-Sep-24	18:00	
947	RQ188236	OCC_222	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-CHARKHI DADRI (BB) CKT-1	BBMB	D	Half Yearly Mtc.	30/Sep/2024	08:00	30/Sep/2024	18:00		PLANNED	Approved	30-Sep-24	08:00	30-Sep-24	18:00	
948	RQ188232	OCC_222	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-2	BBMB	D	Half yearly mtc	27/Sep/2024	08:00	27/Sep/2024	18:00		PLANNED	Approved	27-Sep-24	08:00	27-Sep-24	18:00	May be given subject to real time grid conditions/Delhi consent
949	RQ188183	OCC_222	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-1	BBMB	D	Yearly mtc.	26/Sep/2024	08:00	26/Sep/2024	18:00		PLANNED	Approved	26-Sep-24	08:00	26-Sep-24	18:00	
950	RQ188231	OCC_222	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-1	BBMB	D	Half yearly mtc	26/Sep/2024	08:00	26/Sep/2024	18:00		PLANNED	Approved	26-Sep-24	08:00	26-Sep-24	18:00	May be given subject to real time grid conditions/Delhi consent
951	RQ188212	OCC_222	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	BBMB	D	For Line patrolling & Tree trimming	26/Sep/2024	08:00	26/Sep/2024	18:00		PLANNED	Approved	26-Sep-24	08:00	26-Sep-24	18:00	

952	RQ188225	OCC_222	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-4	BBMB	D	Half Yearly Mtc..	25/Sep/2024	08:00	25/Sep/2024	18:00		PLANNED	Approved	25-Sep-24	08:00	25-Sep-24	18:00	
953	RQ188243	OCC_222	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(P S) (BB) CKT-2	BBMB	D	Half Yearly Mtc.	25/Sep/2024	08:00	25/Sep/2024	18:00		PLANNED	Approved	25-Sep-24	08:00	25-Sep-24	18:00	
954	RQ188242	OCC_222	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BARNALA(P S)-SANGRUR(BB) (BBMB) CKT-1	BBMB	D	Maintenance of Transmission Line	24/Sep/2024	08:00	24/Sep/2024	18:00		PLANNED	Approved	24-Sep-24	08:00	24-Sep-24	18:00	
955	RQ188211	OCC_222	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(R S) (BB) CKT-1	BBMB	D	For Line patrolling & Tree trimming	24/Sep/2024	08:00	24/Sep/2024	18:00		PLANNED	Approved	24-Sep-24	08:00	24-Sep-24	18:00	
956	RQ188267	OCC_222	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-1	BBMB	C	Replacement of 220 kV single Bus Bar with twin 0.5 Sq. Inch ACSR Morkulla Conductor Bus Bar at 220 kV Switchyard.	23/Sep/2024	08:00	29/Sep/2024	18:00		PLANNED	Conditionally Approved	23-Sep-24	08:00	29-Sep-24	18:00	May be allowed / To be clubbed with s/d of Unit 9
957	RQ188221	OCC_222	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-2	BBMB	D	Line mtc & removal of nest.	20/Sep/2024	08:00	20/Sep/2024	18:00		PLANNED	Approved	20-Sep-24	08:00	20-Sep-24	18:00	
958	RQ188220	OCC_222	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-1	BBMB	D	Line mtc & removal of nest.	19/Sep/2024	08:00	19/Sep/2024	18:00		PLANNED	Approved	19-Sep-24	08:00	19-Sep-24	18:00	
959	RQ188309	OCC_222	slcdcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-3	BBMB	D	C& TAN DELTA	19/Sep/2024	07:30	19/Sep/2024	12:00	LOAD MANAGED ON CKT-1&2	PLANNED	Approved	19-Sep-24	07:30	19-Sep-24	12:00	
960	RQ188308	OCC_222	slcdcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-2	BBMB	D	C& TAN DELTA	18/Sep/2024	12:00	18/Sep/2024	16:00	LOAD MANAGED ON CKT-1&3	PLANNED	Approved					May be clubbed with 948
961	RQ188237	OCC_222	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-MAHINDERGARH(HV) (BB) CKT-2	BBMB	D	Yearly mtc.	18/Sep/2024	08:00	18/Sep/2024	18:00		PLANNED	Approved	18-Sep-24	08:00	18-Sep-24	18:00	
962	RQ188241	OCC_222	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-DHULKOTE (BB) CKT-2	BBMB	D	Routine mtc	18/Sep/2024	08:00	18/Sep/2024	18:00		PLANNED	Approved	18-Sep-24	08:00	18-Sep-24	18:00	
963	RQ188307	OCC_222	slcdcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-1	BBMB	D	C& TAN DELTA	17/Sep/2024	12:00	17/Sep/2024	16:00	LOAD MANAGED ON CKT-2 &3	PLANNED	Approved					May be clubbed with 950
964	RQ188239	OCC_222	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHATINDA (PS)-LEHRAMOHABBA T(P S) (BBMB) CKT-1	BBMB	D	Maintenance of Transmission Line	17/Sep/2024	08:00	17/Sep/2024	18:00		PLANNED	Approved	17-Sep-24	08:00	17-Sep-24	18:00	
965	RQ188233	OCC_222	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-KURUKSHETRA (BB) CKT-1	BBMB	D	Line mtc. and removal of bird nest.	17/Sep/2024	08:00	17/Sep/2024	18:00		PLANNED	Approved	17-Sep-24	08:00	17-Sep-24	18:00	

966	RQ188219	OCC_222	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-DHULKOTE (BB) CKT-2	BBMB	D	General Mtc. of Line and Substation Equipment & Half yearly mtc	14/Sep/2024	08:00	14/Sep/2024	18:00		PLANNED	Approved	14-Sep-24	08:00	14-Sep-24	18:00	
967	RQ188190	OCC_222	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_L-GANGUWAL (BB) CKT-2	BBMB	D	Half yearly mtc	13/Sep/2024	08:00	13/Sep/2024	18:00		PLANNED	Approved	13-Sep-24	08:00	13-Sep-24	18:00	
968	RQ188195	OCC_222	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR-GANGUWAL (BB) CKT-1	BBMB	D	Half yearly mtc	11/Sep/2024	08:00	11/Sep/2024	18:00		PLANNED	Approved	11-Sep-24	08:00	11-Sep-24	18:00	
969	RQ188226	OCC_222	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-HISSAR (BB) CKT-1	BBMB	D	Quarterly mtc	11/Sep/2024	08:00	11/Sep/2024	18:00		PLANNED	Approved	11-Sep-24	08:00	11-Sep-24	18:00	
970	RQ188184	OCC_222	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-2	BBMB	D	Yearly Mtc.	09/Sep/2024	08:00	10/Sep/2024	18:00		PLANNED	Approved	09-Sep-24	08:00	10-Sep-24	18:00	
971	RQ188218	OCC_222	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-DHULKOTE (BB) CKT-1	BBMB	D	General Mtc. of Line and Substation Equipment & Half yearly mtc	09/Sep/2024	08:00	10/Sep/2024	18:00		PLANNED	Approved	09-Sep-24	08:00	10-Sep-24	18:00	
972	RQ188194	OCC_222	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-2	BBMB	D	Maintenance of Transmission Line	07/Sep/2024	08:00	07/Sep/2024	18:00		PLANNED	Approved	07-Sep-24	08:00	07-Sep-24	18:00	
973	RQ188193	OCC_222	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-1	BBMB	D	Maintenance of Transmission Line	06/Sep/2024	08:00	06/Sep/2024	18:00		PLANNED	Approved	06-Sep-24	08:00	06-Sep-24	18:00	
974	RQ188302	OCC_222	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-DHULKOTE (BB) CKT-1	BBMB	D	General Mtc. of Line and Substation Equipment & Half yearly mtc at Ganguwal end.	06/Sep/2024	08:00	07/Sep/2024	18:00		PLANNED	Approved	06-Sep-24	08:00	07-Sep-24	18:00	
975	RQ188191	OCC_222	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_L-GANGUWAL (BB) CKT-3	BBMB	D	Half yearly mtc	05/Sep/2024	08:00	05/Sep/2024	18:00		PLANNED	Approved	05-Sep-24	08:00	05-Sep-24	18:00	
976	RQ188188	OCC_222	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-SANGRUR(PS) (BB) CKT-2	BBMB	D	Yearly Mtc of transmission line	05/Sep/2024	08:00	05/Sep/2024	18:00		PLANNED	Approved	05-Sep-24	08:00	05-Sep-24	18:00	
977	RQ188192	OCC_222	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-GANGUWAL (BB) CKT-1	BBMB	D	Half yearly mtc	04/Sep/2024	08:00	04/Sep/2024	18:00		PLANNED	Approved	04-Sep-24	08:00	04-Sep-24	18:00	
978	RQ188187	OCC_222	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-SANGRUR(PS) (BB) CKT-1	BBMB	D	Yearly Mtc of transmission line	04/Sep/2024	08:00	04/Sep/2024	18:00		PLANNED	Approved	04-Sep-24	08:00	04-Sep-24	18:00	
979	RQ188186	OCC_222	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-JAMALPUR (BB) CKT-2	BBMB	D	Yearly mtc.	03/Sep/2024	08:00	03/Sep/2024	18:00		PLANNED	Approved	03-Sep-24	08:00	03-Sep-24	18:00	

980	RQ188185	OCC_222	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-JAMALPUR (BB) CKT-1	BBMB	D	Yearly mtc.	02/Sep/2024	08:00	02/Sep/2024	18:00		PLANNED	Approved	02-Sep-24	08:00	02-Sep-24	18:00	
981	RQ188189	OCC_222	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_L-GANGUWAL (BB) CKT-1	BBMB	D	Half yearly mtc	02/Sep/2024	08:00	02/Sep/2024	18:00		PLANNED	Approved	02-Sep-24	08:00	02-Sep-24	18:00	
982	RQ188063	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-ALLAHABADREW AROAD(UP) (PG) CKT-2	POWER GRID	D	For Testing of Special Protection Scheme(SPS) implementation for overloading of ICTs at Allahabad SS.	28/Sep/2024	09:00	28/Sep/2024	18:00		PLANNED	Approved	28-Sep-24	09:00	28-Sep-24	18:00	
983	RQ188062	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-ALLAHABADREW AROAD(UP) (PG) CKT-1	POWER GRID	D	For Testing of Special Protection Scheme(SPS) implementation for overloading of ICTs at Allahabad SS.	28/Sep/2024	09:00	28/Sep/2024	18:00		PLANNED	Approved	28-Sep-24	09:00	28-Sep-24	18:00	
984	RQ188202	OCC_222	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAWAIMADHOPUR(RS)-DAUSA(RS) (PG) CKT-1	POWER GRID	D	Quarterly Maintenance	27/Sep/2024	09:00	27/Sep/2024	14:00		PLANNED	Approved	27-Sep-24	09:00	27-Sep-24	14:00	
985	RQ188204	OCC_222	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LALSOTE(RS)-DAUSA(RS) (PG) CKT-1	POWER GRID	D	Installation of Piolet string in Lalsot-Anta Towers and Quarterly Maintenance	26/Sep/2024	08:00	26/Sep/2024	18:00		PLANNED	Approved	26-Sep-24	08:00	26-Sep-24	18:00	
986	RQ188207	OCC_222	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1	POWER GRID	D	Installation of Piolet string in Lalsot-Anta Towers and Quarterly Maintenance	26/Sep/2024	08:00	26/Sep/2024	18:00		PLANNED	Approved	26-Sep-24	08:00	26-Sep-24	18:00	May be given subject to real time grid conditions and NTPC/PG consent.
987	RQ188430	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALUSTENG-DRASS (PG) CKT-1	POWER GRID	D	Jumper Tightening works and liquidation of shut down nature defects.	23/Sep/2024	10:00	25/Sep/2024	16:00	Kindly approve.	PLANNED	Approved	23-Sep-24	10:00	25-Sep-24	16:00	
988	RQ188429	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DRASS-KARGIL (PG) CKT-1	POWER GRID	D	Jumper Tightening works and liquidation of shut down nature defects.	23/Sep/2024	10:00	25/Sep/2024	16:00	Kindly approve.	PLANNED	Approved	23-Sep-24	10:00	25-Sep-24	16:00	
989	RQ188024	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAHAR(NT) (PG) CKT-3	POWER GRID	D	AMP of line bay elements & protection scheme test at Kanpur	14/Sep/2024	08:00	14/Sep/2024	18:00		PLANNED	Approved	14-Sep-24	08:00	14-Sep-24	18:00	
990	RQ188023	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAHAR(NT) (PG) CKT-2	POWER GRID	D	AMP of line bay elements & protection scheme test at Kanpur	13/Sep/2024	08:00	13/Sep/2024	18:00		PLANNED	Approved	13-Sep-24	08:00	13-Sep-24	18:00	

991	RQ188027	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-3	POWER GRID	D	Shutdown of 220kV Kanpur-Unchahahr-3 & 4 is required together for Modification in Mutual compensation scheme at Kanpur end.	12/Sep/2024	09:00	12/Sep/2024	16:00		PLANNED	Approved	12-Sep-24	09:00	12-Sep-24	16:00	
992	RQ188028	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-4	POWER GRID	D	Shutdown of 220kV Kanpur-Unchahahr-3 & 4 is required together for Modification in Mutual compensation scheme at Kanpur end.	12/Sep/2024	09:00	12/Sep/2024	16:00		PLANNED	Approved	12-Sep-24	09:00	12-Sep-24	16:00	
993	RQ188210	OCC_222	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-2	POWER GRID	D	Quarterly Maintenance	12/Sep/2024	08:00	12/Sep/2024	18:00		PLANNED	Approved	12-Sep-24	08:00	12-Sep-24	18:00	
994	RQ188160	OCC_222	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV INDIRA NAGAR(RS)-HEERAPURA(RS) (PG) CKT-1	POWER GRID	D	Quarterly maintenance of Bay Equipment	12/Sep/2024	08:00	12/Sep/2024	18:00		PLANNED	Approved	12-Sep-24	08:00	12-Sep-24	18:00	
995	RQ188209	OCC_222	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-1	POWER GRID	D	Quarterly Maintenance	11/Sep/2024	08:00	11/Sep/2024	18:00		PLANNED	Approved	11-Sep-24	08:00	11-Sep-24	18:00	
996	RQ188161	OCC_222	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-INDIRA NAGAR(RS) (PG) CKT-1	POWER GRID	D	Quarterly maintenance of Bay Equipment	11/Sep/2024	08:00	11/Sep/2024	18:00		PLANNED	Approved	11-Sep-24	08:00	11-Sep-24	18:00	
997	RQ188026	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-2	POWER GRID	D	Shutdown of 220kV Kanpur-Unchahahr-1 & 2 is required together for Modification in Mutual compensation scheme at Kanpur end.	10/Sep/2024	09:00	10/Sep/2024	16:00		PLANNED	Approved	10-Sep-24	09:00	10-Sep-24	16:00	
998	RQ188025	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-1	POWER GRID	D	Shutdown of 220kV Kanpur-Unchahahr-1 & 2 is required together for Modification in Mutual compensation scheme at Kanpur end.	10/Sep/2024	09:00	10/Sep/2024	16:00		PLANNED	Approved	10-Sep-24	09:00	10-Sep-24	16:00	
999	RQ187186	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHPUR(PG)-KANPURSOUTH(U P) (PG) CKT-1	POWER GRID	D	AMP, Relay & CT testing & Line Bay equipment tightening work	10/Sep/2024	08:00	10/Sep/2024	18:00		PLANNED	Approved	10-Sep-24	08:00	10-Sep-24	18:00	
1000	RQ187204	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAULIIVI (PG)-DHAULIGANGA(NH) (PG) CKT-1	POWER GRID	D	AMP Work	09/Sep/2024	09:00	09/Sep/2024	18:00		PLANNED	Approved	09-Sep-24	09:00	09-Sep-24	18:00	

1001	RQ188128	OCC_222	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-1	POWER GRID	D	Preventive maintenance works including replacement of worn out jumpers / droppers and allied clamps etc.	08/Sep/2024	07:00	08/Sep/2024	12:00	30-50 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 200 N\U load shall be affected.	PLANNED	Approved	08-Sep-24	07:00	08-Sep-24	12:00	
1002	RQ188129	OCC_222	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-2	POWER GRID	D	Preventive maintenance works including replacement of worn out jumpers / droppers and allied clamps etc.	08/Sep/2024	07:00	08/Sep/2024	12:00	30-50 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 200 N\U load shall be affected.	PLANNED	Approved	08-Sep-24	07:00	08-Sep-24	12:00	
1003	RQ187192	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AURAIYA(NT)-SIKANDRA(UP) (PG) CKT-2	POWER GRID	D	Rectification of Shutdown nature defects	05/Sep/2024	08:00	05/Sep/2024	18:00		PLANNED	Approved	05-Sep-24	08:00	05-Sep-24	18:00	
1004	RQ187191	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AURAIYA(NT)-SIKANDRA(UP) (PG) CKT-1	POWER GRID	D	Rectification of Shutdown nature defects	04/Sep/2024	09:00	04/Sep/2024	18:00		PLANNED	Approved	04-Sep-24	09:00	04-Sep-24	18:00	
1005	RQ187915	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AURAIYA(NT)-SIKANDRA(UP) (PG) CKT-2	POWER GRID	D	AMP Work	03/Sep/2024	08:00	03/Sep/2024	18:00		PLANNED	Approved	03-Sep-24	08:00	03-Sep-24	18:00	
1006	RQ187200	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH-JAULJIVI (PG) CKT-2	POWER GRID	D	Anti-theft charging arrangement and charging of 220KV XLPE Underground Spare cable between Location No. 70 & 71	02/Sep/2024	09:00	02/Sep/2024	18:00		PLANNED	Approved	02-Sep-24	09:00	02-Sep-24	18:00	
1007	RQ188022	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAH(NT) (PG) CKT-1	POWER GRID	D	AMP of line bay element at Kanpur	02/Sep/2024	08:00	02/Sep/2024	18:00		PLANNED	Approved	02-Sep-24	08:00	02-Sep-24	18:00	
1008	RQ187868	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-ZIANKOTE(JK) (PDD JK) CKT-1		D	AMP of Line equipments	27/Sep/2024	10:00	27/Sep/2024	17:00	Kindly approve.	PLANNED	Approved	27-Sep-24	10:00	27-Sep-24	17:00	

1009	RQ187956	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-SAMBA (JK) (PDD JK) CKT-2		D	For AMP of Line Equipments	25/Sep/2024	10:00	25/Sep/2024	17:00	Kindly approve.	PLANNED	Approved	25-Sep-24	10:00	25-Sep-24	17:00	
1010	RQ187955	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-SAMBA (JK) (PDD JK) CKT-1		D	For AMP of Line Equipments	23/Sep/2024	10:00	23/Sep/2024	17:00	Kindly approve.	PLANNED	Approved	23-Sep-24	10:00	23-Sep-24	17:00	
1011	RQ187403	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAHADURGARH(PG)-NUNA MAJRA(HV) (HVPNL) CKT-2		D	FOR 220 KV BUS BAR RETROFITTING WORK & TESTING WORKAT BAHADURGARH SS AND CONSTRUCTION WORK UNER SS104 PACKAGE	23/Sep/2024	08:00	25/Sep/2024	18:00		PLANNED	Approved	23-Sep-24	08:00	25-Sep-24	18:00	
1012	RQ187867	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENGANGA(NH)-WAGOORA(PG) (PG) CKT-2		D	AMP of Line equipments	20/Sep/2024	10:00	20/Sep/2024	17:00	Kindly approve.	PLANNED	Approved	20-Sep-24	10:00	20-Sep-24	17:00	
1013	RQ187654	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-RAILWAYHR(RLY) (HVPNL) CKT-2		D	AMP of Line equipments	20/Sep/2024	08:00	20/Sep/2024	18:00	Kindly approve.	PLANNED	Approved	20-Sep-24	08:00	20-Sep-24	18:00	
1014	RQ187402	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAHADURGARH(PG)-NUNA MAJRA(HV) (HVPNL) CKT-1		D	FOR 220KV BUS BAR RETROFITTING WORK & TESTING WORKAT BAHADURGARH SS AND CONSTRUCTION WORK UNER SS104 PACKAGE	20/Sep/2024	08:00	22/Sep/2024	18:00		PLANNED	Approved	20-Sep-24	08:00	22-Sep-24	18:00	
1015	RQ187681	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-KANJAL(PG) (PSTCL) CKT-1		D	for AMP work	19/Sep/2024	10:00	19/Sep/2024	18:00	Kindly approve.	PLANNED	Approved	19-Sep-24	10:00	19-Sep-24	18:00	
1016	RQ187883	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANCHKULA(PG)-PINJORE (HV) (HVPNL) CKT-2		D	AMP of Line side equipments	19/Sep/2024	09:30	19/Sep/2024	17:30	Kindly approve.	PLANNED	Approved	19-Sep-24	09:30	19-Sep-24	17:30	
1017	RQ187882	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANCHKULA(PG)-PINJORE (HV) (HVPNL) CKT-1		D	AMP of Line side equipments	18/Sep/2024	09:30	18/Sep/2024	17:30	Kindly approve.	PLANNED	Approved	18-Sep-24	09:30	18-Sep-24	17:30	
1018	RQ187877	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DANDHARIKALAN (PS)-LUDHIANA(PG) (PSTCL) CKT-2		D	For AMP of Line Equipments	18/Sep/2024	09:00	18/Sep/2024	18:00	Kindly approve.	PLANNED	Approved	18-Sep-24	09:00	18-Sep-24	18:00	
1019	RQ187876	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAGRAON(PS)-LUDHIANA(PG) (PSTCL) CKT-1		D	For AMP of Line Equipments	16/Sep/2024	09:00	16/Sep/2024	18:00	Kindly approve.	PLANNED	Approved	16-Sep-24	09:00	16-Sep-24	18:00	

1020	RQ187872	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1		D	S/D required for reinstallation of aviation globules after OPGW works	16/Sep/2024	08:00	30/Sep/2024	18:00	Under construction head. Kindly approve.	PLANNED	Rejected						AD Hydro denied consent for september. deffered to next occ
1021	RQ187871	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1		D	S/D required for reinstallation of aviation globules after OPGW works	16/Sep/2024	08:00	30/Sep/2024	18:00	Under construction head. Kindly approve.	PLANNED	Rejected						AD Hydro denied consent for september. deffered to next occ
1022	RQ187958	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PG) (PG) CKT-2		D	Shutdown is required for ADD CAP works in C & R panel and commissoing of Event Logger	14/Sep/2024	09:00	14/Sep/2024	18:00	Under construction head. Kindly approve.	PLANNED	Approved	14-Sep-24	09:00	14-Sep-24	18:00		
1023	RQ187961	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PG) (PG) CKT-1		D	A/R non auto of 220 KV KISHENPUR(PG)-SARNA(PG) CKT-I is required for readjustment of bottom phase sag to increase the clearance between middle & bottom conductor in span 165-166.	14/Sep/2024	09:00	14/Sep/2024	18:00	Kindly approve.	PLANNED	Approved	14-Sep-24	09:00	14-Sep-24	18:00		
1024	RQ187881	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANCHKULA(PG)-PANCHKULA_SEC_32(HV) (HVPNL) CKT-2		D	AMP of Line side equipments	13/Sep/2024	09:30	13/Sep/2024	17:30	Kindly approve.	PLANNED	Approved	13-Sep-24	09:30	13-Sep-24	17:30		
1025	RQ187957	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PG) (PG) CKT-1		D	Shutdown is required for ADD CAP works in C & R panel and commissoing of Event Logger	13/Sep/2024	09:00	13/Sep/2024	18:00	Under construction head. Kindly approve.	PLANNED	Approved	13-Sep-24	09:00	13-Sep-24	18:00		
1026	RQ187960	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PG) (PG) CKT-2		D	A/R non auto of 220 KV KISHENPUR(PG)-SARNA(PG) CKT-II is required for Replacement of Flashed Polymer Insulator At T. No. 208 B-Ph (Top)	13/Sep/2024	09:00	13/Sep/2024	18:00	Kindly approve.	PLANNED	Approved	13-Sep-24	09:00	13-Sep-24	18:00		
1027	RQ187700	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PG) (PSTCL) CKT-3		D	For Bus Bar Relay testing of 220 kv bus-2 after modification on 13.06.2024	13/Sep/2024	08:00	13/Sep/2024	18:00	Kindly approve.	PLANNED	Approved	13-Sep-24	08:00	13-Sep-24	18:00		
1028	RQ187680	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PG)-DASUYA(PG) (PG) CKT-1		D	for AMP work	12/Sep/2024	10:00	12/Sep/2024	17:00	Kindly approve.	PLANNED	Approved	12-Sep-24	10:00	12-Sep-24	17:00		
1029	RQ187701	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AMRITSAR(PG)-VERPAL(PG) (PSTCL) CKT-2		D	AMP of Line equipments	12/Sep/2024	10:00	12/Sep/2024	15:00	Kindly approve.	PLANNED	Approved	12-Sep-24	10:00	12-Sep-24	15:00		

1030	RQ187880	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANCHKULA(PG)-PANCHKULA_SEC_32(HV) (HVPNL) CKT-1		D	AMP of Line side equipments	12/Sep/2024	09:30	12/Sep/2024	17:30	Kindly approve.	PLANNED	Approved	12-Sep-24	09:30	12-Sep-24	17:30	
1031	RQ187653	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-RAILWAYHR(RLY) (HVPNL) CKT-1		D	AMP of Line equipments	11/Sep/2024	08:00	11/Sep/2024	18:00	Kindly approve.	PLANNED	Approved	11-Sep-24	08:00	11-Sep-24	18:00	
1032	RQ187699	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PS) (PSTCL) CKT-1		D	For Bus Bar Relay testing of 220 kV Bus-1 after modification on 11.06.2024	11/Sep/2024	08:00	11/Sep/2024	18:00	Kindly approve.	PLANNED	Approved	11-Sep-24	08:00	11-Sep-24	18:00	
1033	RQ187442	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SUNBRIGHT SL_FGARH_PG (RSBPL)-FATEHGARH_II(PG) (RENEW SUN BRIGHT (RSBPL)) CKT-1		D	FOR AMP WORKS	09/Sep/2024	14:00	12/Sep/2024	23:00		PLANNED	Approved	09-Sep-24	19:00	12-Sep-24	23:00	May be given from 1900 Hrs
1034	RQ187441	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SOLARURJA SL_FGARH_PG (RSUPL)-FATEHGARH_II(PG) (RENEW SOLAR URJA (RSUPL)) CKT-1		D	FOR AMP WORKS	07/Sep/2024	14:00	09/Sep/2024	23:00		PLANNED	Approved	07-Sep-24	19:00	09-Sep-24	23:00	May be given from 1900 Hrs
1035	RQ187440	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-RENEW_JHARKH AND 3 SL_FGARH_PG (RSEJ3PL) (RSEJ3PL) CKT-1		D	FOR AMP WORKS	04/Sep/2024	14:00	07/Sep/2024	23:00		PLANNED	Approved	04-Sep-24	19:00	07-Sep-24	23:00	May be given from 1900 Hrs
1036	RQ187667	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JESSORE(HP)-PONG(BB) (PG) CKT-1		D	Repalcement of Control & Relay Panel under Add Cap_Petition No. 712/TT/2020 at Pong end.	04/Sep/2024	10:00	05/Sep/2024	18:00	Under construction head. Kindly approve.	PLANNED	Approved	04-Sep-24	10:00	05-Sep-24	18:00	
1037	RQ187439	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-RENEW SUNWAVE SL_FGRAH_PG (RSWPL) (RENEW SUN WAVE (RSWPL)) CKT-1		D	FOR AMP WORKS	01/Sep/2024	14:00	04/Sep/2024	23:00		PLANNED	Approved	01-Sep-24	19:00	04-Sep-24	23:00	May be given from 1900 Hrs

1038	RQ187666	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIRASIUL(NH)-PONG(BB) (PG) CKT-1		D	Repalcement of Control & Relay Panel under Add Cap_Petition No. 712/TT/2020 at Pong end.	01/Sep/2024	10:00	02/Sep/2024	18:00	Under construction head. Kindly approve.	PLANNED	Approved	01-Sep-24	10:00	02-Sep-24	18:00		
1039	RQ187696	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIRASIUL(NH)-JESSORE(HP) (PG) CKT-1		D	Rectification of broken strand of OPGW between span 78-79.	01/Sep/2024	09:00	01/Sep/2024	16:00	Kindly approve.	PLANNED	Approved	01-Sep-24	09:00	01-Sep-24	16:00		
1040	RQ187869	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1		D	S/D required for reinstallation of aviation globules after OPGW works	01/Sep/2024	08:00	15/Sep/2024	18:00	Under construction head. Kindly approve.	PLANNED	Rejected						AD Hydro denied consent for september. deffered to next occ
1041	RQ187870	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1		D	S/D required for reinstallation of aviation globules after OPGW works	01/Sep/2024	08:00	15/Sep/2024	18:00	Under construction head. Kindly approve.	PLANNED	Rejected						AD Hydro denied consent for september. deffered to next occ
1042	RQ188224	OCC_222	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI(HV)-BHIWANI(BB) (HVPNL) CKT-1	HVPNL	D	Quarterly mtc	27/Sep/2024	08:00	27/Sep/2024	18:00		PLANNED	Approved	27-Sep-24	08:00	27-Sep-24	18:00		
1043	RQ188230	OCC_222	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPATTH(HV)-PANIPAT(BB) (HVPNL) CKT-4	HVPNL	D	Half yearly mtc	25/Sep/2024	08:00	25/Sep/2024	18:00		PLANNED	Approved	25-Sep-24	08:00	25-Sep-24	18:00		
1044	RQ188229	OCC_222	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPATTH(HV)-PANIPAT(BB) (HVPNL) CKT-3	HVPNL	D	Half yearly mtc	24/Sep/2024	08:00	24/Sep/2024	18:00		PLANNED	Approved	24-Sep-24	08:00	24-Sep-24	18:00		
1045	RQ188228	OCC_222	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPATTH(HV)-PANIPAT(BB) (HVPNL) CKT-2	HVPNL	D	Half yearly mtc	23/Sep/2024	08:00	23/Sep/2024	18:00		PLANNED	Approved	23-Sep-24	08:00	23-Sep-24	18:00		
1046	RQ188235	OCC_222	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-LULAHIR(HV) (HVPNL) CKT-1	HVPNL	D	Yearly mtc.	19/Sep/2024	08:00	19/Sep/2024	18:00		PLANNED	Approved	19-Sep-24	08:00	19-Sep-24	18:00		
1047	RQ188227	OCC_222	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPATTH(HV)-PANIPAT(BB) (HVPNL) CKT-1	HVPNL	D	Half yearly mtc	16/Sep/2024	08:00	16/Sep/2024	18:00		PLANNED	Approved	16-Sep-24	08:00	16-Sep-24	18:00		
1048	RQ188008	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JHUSI(UP)-PHULPUR(UP) (PG) CKT-1	POWER GRID,UP PTCL	D	Diversion of lines infringing to Prayagraj inner ring road being executed by NHAI	26/Sep/2024	09:00	28/Sep/2024	18:00		PLANNED	Rejected						S/d requested by Powergrid on continous basis.
1049	RQ188436	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JHUSI(UP)-PHULPUR(UP) (PG) CKT-1	POWER GRID,UP PTCL	C	Diversion of lines infringing to Prayagraj inner ring road being executed by NHAI	26/Sep/2024	08:00	28/Sep/2024	18:00		PLANNED	Rejected						deffered to next occ
1050	RQ188007	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JHUSI(UP)-PHULPUR(UP) (PG) CKT-1	POWER GRID,UP PTCL	C	Diversion of lines infringing to Prayagraj inner ring road being executed by NHAI	18/Sep/2024	09:00	20/Sep/2024	18:00		PLANNED	Rejected						Duplicate entry

1051	RQ188029	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-KIDWAI NAGAR KANPUR (UP) (PG) CKT-1	POWER GRID,UP PTCL	D	AMP work of line bay element at Kanpur	13/Sep/2024	09:00	13/Sep/2024	17:00		PLANNED	Approved	13-Sep-24	09:00	13-Sep-24	17:00	
1052	RQ187320	OCC_222	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (PG) CKT-1	POWER GRID,UP PTCL	D	Shutdown of 220 KV Unchahar-RBL Ckt-1 >X* 25.07.2024 16:38:01 INDIA (11007682) Phone 9450909453	09/Sep/2024	08:00	11/Sep/2024	18:00		PLANNED	Approved	09-Sep-24	08:00	11-Sep-24	18:00	
1053	RQ187306	OCC_222	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AURAIYA(NT)-SAIFAI (UP) (PG) CKT-1	POWER GRID,UP PTCL	D	S/D of 220 KV Saifai-Auraiya(NTPC) for tightening of the jumpers of the >X line and other maintenance of the line and related	02/Sep/2024	09:00	03/Sep/2024	17:00		PLANNED	Approved	02-Sep-24	09:00	03-Sep-24	17:00	
1054	RQ188200	OCC_222	slclrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1	POWER GRID,RR VPNL	D	maintenance of line and bay at 220KV GSS RVPN, Bharatpur	26/Sep/2024	08:00	26/Sep/2024	18:00		PLANNED	Approved	26-Sep-24	08:00	26-Sep-24	18:00	
1055	RQ188200	OCC_222	slclrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-BAGRU(RS) (PG) CKT-1	POWER GRID,RR VPNL	D	For quarterly maintenance work of whole grid sub-station	08/Sep/2024	10:00	08/Sep/2024	17:00		PLANNED	Approved	08-Sep-24	10:00	08-Sep-24	17:00	
1056	RQ188240	OCC_222	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BARNALA(BB)-LEHRAMOHABBA T(PS) (PSTCL) CKT-1	PSTCL	D	Maintenance of Transmission Line	25/Sep/2024	08:00	25/Sep/2024	18:00		PLANNED	Approved	25-Sep-24	08:00	25-Sep-24	18:00	
1057	RQ188223	OCC_222	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-DANDHARIKALAN I(PS) (PSTCL) CKT-2	PSTCL	D	For Maintenance and Sub-Station Equipment	12/Sep/2024	08:00	12/Sep/2024	18:00		PLANNED	Approved	12-Sep-24	08:00	12-Sep-24	18:00	
1058	RQ188222	OCC_222	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-DANDHARIKALAN I(PS) (PSTCL) CKT-1	PSTCL	D	For Maintenance and Sub-Station Equipment	11/Sep/2024	08:00	11/Sep/2024	18:00		PLANNED	Approved	11-Sep-24	08:00	11-Sep-24	18:00	
1059	RQ187914	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NEW TANDA (UP)-SOHAWAL(PG) (UP) CKT-1	UPPTCL	D	For Relay Testing and AMP at 400kV Sohawal	21/Sep/2024	09:00	21/Sep/2024	18:00		PLANNED	Approved	21-Sep-24	09:00	21-Sep-24	18:00	
1060	RQ188030	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-SIKANDRA(UP) (UP) CKT-1	UPPTCL	D	for AMP of line bay at Kanpur	17/Sep/2024	09:00	17/Sep/2024	17:00		PLANNED	Approved	17-Sep-24	09:00	17-Sep-24	17:00	
1061	RQ187321	OCC_222	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (UP) CKT-2	UPPTCL	D	Shutdown of 220 KV Unchahar-RBL Ckt-2 >X* 25.07.2024 16:38:43 INDIA (11007682) Phone 9450909453	12/Sep/2024	08:00	14/Sep/2024	18:00		PLANNED	Approved	12-Sep-24	08:00	14-Sep-24	18:00	

1062	RQ187185	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHPUR(PG)-SARH(UP) (UP) CKT-2	UPPTCL	D	AMP, Relay & CT testing & Line Bay equipment tightening work	06/Sep/2024	08:00	06/Sep/2024	18:00		PLANNED	Approved	06-Sep-24	08:00	06-Sep-24	18:00	
1063	RQ187636	OCC_222	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAHARANPUR(UP)-KHODRI(UK) (UP) CKT-1	UPPTCL	D	Looping chopping of tree branches in line corridor	05/Sep/2024	09:00	11/Sep/2024	18:00		PLANNED	Approved	05-Sep-24	09:00	11-Sep-24	18:00	
1064	RQ187985	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SHAHJAHANPUR(PG)-LAKHIMPUR(GOLA) (UP) CKT-2	UPPTCL	D	AMP Works	02/Sep/2024	09:00	02/Sep/2024	18:00		PLANNED	Approved	02-Sep-24	09:00	02-Sep-24	18:00	
1065	RQ188311	OCC_222	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-2	DTL	D	C& TAN DELTA	21/Sep/2024	08:00	21/Sep/2024	12:00	LOAD MANAGED ON CKT-1	PLANNED	Approved	21-Sep-24	08:00	21-Sep-24	12:00	
1066	RQ188310	OCC_222	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-1	DTL	D	C& TAN DELTA	20/Sep/2024	08:00	20/Sep/2024	12:00	LOAD MANAGED ON CKT-2	PLANNED	Approved	20-Sep-24	08:00	20-Sep-24	12:00	
1067	RQ188238	OCC_222	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-MAHINDERGARH(HV) (HVPNL) CKT-1	BBMB,H VPNL	D	Yearly mtc.	17/Sep/2024	08:00	17/Sep/2024	18:00		PLANNED	Approved	17-Sep-24	08:00	17-Sep-24	18:00	
1068	RQ187839	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SRIPAL_SL_BIK2_PG-BIKANER_2 (PBTSL) (SERENTICA_RI4PL_BIK2) CKT-1	SERENTICA_RI4PL_BIK2	D	Bus Extension Work	13/Sep/2024	17:00	20/Sep/2024	23:00		PLANNED	Approved	13-Sep-24	19:00	20-Sep-24	23:00	May be given from 1900 Hrs
1069	RQ187841	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GRIANPSS_BIK2_(AMPLUS)-BIKANER_2 (PBTSL) (GRIAN ENERGY PRIVATE LIMITED) CKT-1	GRIAN ENERGY PRIVATE LIMITED	D	Bus Extension Work	10/Sep/2024	17:00	13/Sep/2024	23:00		PLANNED	Approved	10-Sep-24	19:00	13-Sep-24	23:00	May be given from 1900 Hrs
1070	RQ188130	OCC_222	slcdjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHOWADHI (JK)-GLADNI(PDD) (PDD JK) CKT-1	POWER GRID, PDD JK	D	Preventive maintenance works including replacement of worn out jumpers / droppers and allied clamps etc.	08/Sep/2024	07:00	08/Sep/2024	12:00	30-50 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 200 MW load shall be affected.	PLANNED	Approved	08-Sep-24	07:00	08-Sep-24	12:00	

1071	RQ188133	OCC_222	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHOWADHI (JK)-GLADNI(PDD) (PDD JK) CKT-1	POWER GRID,PD D JK	D	Preventive maintenance works including replacement of worn out jumpers / droppers and allied clamps etc.	01/Sep/2024	07:00	01/Sep/2024	12:00	The areas which will be affected during the shutdown period are Industrial Areas of Bari Brahmna, Birpur Complex, Sainik Colony, Greater Kailaish, Mandal and adjoining areas that are being fed at 33 KV Level from GSS Chowadhi.	PLANNED	Approved	01-Sep-24	07:00	01-Sep-24	12:00	
1072	RQ188136	OCC_222	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-CHOWADHI (JK) (PDD JK) CKT-1	POWER GRID,PD D JK	D	Preventive maintenance works including replacement of worn out jumpers / droppers and allied clamps etc.	01/Sep/2024	07:00	01/Sep/2024	12:00	The areas which will be affected during the shutdown period are Industrial Areas of Bari Brahmna, Birpur Complex, Sainik Colony, Greater Kailaish, Mandal and adjoining areas that are being fed at 33 KV Level from GSS Chowadhi.	PLANNED	Approved	01-Sep-24	07:00	01-Sep-24	12:00	
1073	RQ187840	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PGPL_SL_BIK2_PG-BIKANER_2 (PBTSL) (PRERAK GREENTECH PVT LTD) CKT-1	PRERAK GREENTECH PVT LTD	D	Bus Extension Work	01/Sep/2024	08:00	30/Sep/2024	18:00		PLANNED	Approved	01-Sep-24	19:00	30-Sep-24	18:00	May be given from 1900 Hrs
1074	RQ188069	OCC_222	cpcc3_sd	BUS	220KV BUS 2 AT SITARGANJ(PG)	POWER GRID	D	Relay Testing work	27/Sep/2024	08:00	27/Sep/2024	18:00		PLANNED	Approved	27-Sep-24	08:00	27-Sep-24	18:00	
1075	RQ188065	OCC_222	cpcc3_sd	BUS	220KV BUS 2 AT KANPUR(PG)	POWER GRID	D	AMP Work	26/Sep/2024	08:00	27/Sep/2024	18:00		PLANNED	Approved	26-Sep-24	08:00	27-Sep-24	18:00	
1076	RQ188068	OCC_222	cpcc3_sd	BUS	220KV BUS 1 AT SITARGANJ(PG)	POWER GRID	D	Relay Testing work	25/Sep/2024	08:00	25/Sep/2024	18:00		PLANNED	Approved	25-Sep-24	08:00	25-Sep-24	18:00	
1077	RQ188064	OCC_222	cpcc3_sd	BUS	220KV BUS 1 AT KANPUR(PG)	POWER GRID	D	AMP Work	20/Sep/2024	08:00	21/Sep/2024	18:00		PLANNED	Approved	20-Sep-24	08:00	21-Sep-24	18:00	

1078	RQ188012	OCC_222	cpcc3_sd	BUS	220KV BUS 2 AT ALLAHABAD(PG)	POWER GRID	C	For Bus Bar Relay Retrofitment & AMP Work	12/Sep/2024	09:00	15/Sep/2024	18:00		PLANNED	Approved	12-Sep-24	09:00	15-Sep-24	18:00	May be allowed subject to no other outage.
1079	RQ188011	OCC_222	cpcc3_sd	BUS	220KV BUS 1 AT ALLAHABAD(PG)	POWER GRID	C	For Bus Bar Relay Retrofitment & AMP Work	09/Sep/2024	09:00	11/Sep/2024	18:00		PLANNED	Approved	09-Sep-24	09:00	11-Sep-24	18:00	May be allowed subject to no other outage.
1080	RQ187761	OCC_222	cpcc1_sd	BUS	220KV BUS 1 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Busbar Relay Stability Test)	26/Sep/2024	09:00	27/Sep/2024	20:00		PLANNED	Approved	26-Sep-24	09:00	27-Sep-24	20:00	
1081	RQ187760	OCC_222	cpcc1_sd	BUS	220KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Bus Bar Relay Stability Test)	24/Sep/2024	09:00	25/Sep/2024	20:00		PLANNED	Approved	24-Sep-24	09:00	25-Sep-24	20:00	
1082	RQ187740	OCC_222	cpcc1_sd	BUS	220KV BUS 2 AT KANKROLI(PG)		C	For Integration of new Bays of HZL	24/Sep/2024	08:00	26/Sep/2024	18:00		PLANNED	Approved	24-Sep-24	08:00	26-Sep-24	18:00	May be allowed subject to no other outage. Powergrid to submit the scheme with NRLDC
1083	RQ187738	OCC_222	cpcc1_sd	BUS	220 KV BIKANER(PG) - BUS 2		D	For ICT#3 Commissioning and bay extension work	19/Sep/2024	17:00	21/Sep/2024	23:00		PLANNED	Approved	19-Sep-24	19:00	21-Sep-24	23:00	May be given from 1900 Hrs
1084	RQ187719	OCC_222	cpcc1_sd	BUS	220 KV JIND(PG) - BUS 2		D	Bay Extension work UNDER SS104 PACKAGE	19/Sep/2024	09:00	19/Sep/2024	18:00		PLANNED	Approved	19-Sep-24	09:00	19-Sep-24	18:00	
1085	RQ187775	OCC_222	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 6		D	For Bay extension and bus bar testing of 06 Nos. line Bay (Jumpering and bay extension work of new bays of Phase II)	18/Sep/2024	14:00	28/Sep/2024	23:00		PLANNED	Approved	18-Sep-24	19:00	28-Sep-24	23:00	May be given from 1900 Hrs
1086	RQ187718	OCC_222	cpcc1_sd	BUS	220 KV JIND(PG) - BUS 1		D	Bay Extension work UNDER SS104 PACKAGE	18/Sep/2024	09:00	18/Sep/2024	18:00		PLANNED	Approved	18-Sep-24	09:00	18-Sep-24	18:00	
1087	RQ187356	OCC_222	cpcc2_sd	BUS	220KV BUS 2 AT AMRITSAR(PG)		D	For Construction Works and Stability of Upcoming 220kV LINE Bay (213).	18/Sep/2024	09:00	21/Sep/2024	18:00	Under construction activity.kindly approve.	PLANNED	Approved	18-Sep-24	09:00	21-Sep-24	18:00	
1088	RQ187739	OCC_222	cpcc1_sd	BUS	220KV BUS 1 AT KANKROLI(PG)		C	For Integration of new Bays of HZL	17/Sep/2024	08:00	19/Sep/2024	18:00		PLANNED	Approved	17-Sep-24	08:00	19-Sep-24	18:00	May be allowed subject to no other outage. Powergrid to submit the scheme with NRLDC
1089	RQ187737	OCC_222	cpcc1_sd	BUS	220 KV BIKANER(PG) - BUS 1		D	For ICT#3 Commissioning and bay extension work	16/Sep/2024	17:00	18/Sep/2024	23:00		PLANNED	Approved	16-Sep-24	19:00	18-Sep-24	23:00	May be given from 1900 Hrs
1090	RQ187355	OCC_222	cpcc2_sd	BUS	220KV BUS 1 AT AMRITSAR(PG)		D	For Construction Works and Stability of Upcoming 220kV LINE Bay (213).	13/Sep/2024	09:00	16/Sep/2024	18:00	Under construction activity.kindly approve.	PLANNED	Approved	13-Sep-24	09:00	16-Sep-24	18:00	
1091	RQ187358	OCC_222	cpcc2_sd	BUS	220KV BUS 2 AT MOGA(PG)		D	Bus Bar relay retrofitting work & hotspot attending work	13/Sep/2024	08:00	14/Sep/2024	18:00	Kindly approve.	PLANNED	Approved	13-Sep-24	08:00	14-Sep-24	18:00	
1092	RQ187357	OCC_222	cpcc2_sd	BUS	220KV BUS 1 AT MOGA(PG)		D	Bus Bar relay retrofitting work & hotspot attending work	11/Sep/2024	08:00	12/Sep/2024	18:00	Kindly approve.	PLANNED	Approved	11-Sep-24	08:00	12-Sep-24	18:00	

1093	RQ187768	OCC_222	cpcc1_sd	BUS	220KV BUS 1 AT BAGHPAT(PG)		C	For PD Defect Rectification work in 220 KV Main Bus 1	10/Sep/2024	10:00	13/Sep/2024	20:00	Shutdown along with 220 kV Baghpat-Baghpat(UP) ckt 1 & 2 & 220 kV Baghpat-Modipuram ckt 1 (UP)	PLANNED	Rejected						Powergrid NR-1 and UPPTCL to bilaterally discuss and resubmit the proposal in next occ
1094	RQ187348	OCC_222	cpcc2_sd	BUS	220KV BUS 2 AT PANCHKULA(PG)		D	For AMP Works.	10/Sep/2024	09:30	10/Sep/2024	17:30	Kindly approve.	PLANNED	Approved	10-Sep-24	09:30	10-Sep-24	17:30		
1095	RQ187717	OCC_222	cpcc1_sd	BUS	220 KV JIND(PG) - BUS 2		D	Bay Extension work UNDER SS104 PACKAGE	10/Sep/2024	09:00	10/Sep/2024	18:00		PLANNED	Approved	10-Sep-24	09:00	10-Sep-24	18:00		
1096	RQ187774	OCC_222	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 5		D	For Bay extension and bus bar testing of 06 Nos. line Bay (Jumpering and bay extension work of new bays of Phase II)	09/Sep/2024	14:00	13/Sep/2024	23:00		PLANNED	Approved	09-Sep-24	19:00	13-Sep-24	23:00	May be given from 1900 Hrs	
1097	RQ187346	OCC_222	cpcc2_sd	BUS	220KV BUS 1 AT KAITHAL(PG)		D	Shutdown required for installation of BPI to provide additional support for Bus	09/Sep/2024	09:30	14/Sep/2024	18:00	Kindly approve.	PLANNED	Approved	09-Sep-24	09:30	14-Sep-24	18:00		
1098	RQ187716	OCC_222	cpcc1_sd	BUS	220 KV JIND(PG) - BUS 1		D	Bay Extension work UNDER SS104 PACKAGE	09/Sep/2024	09:00	09/Sep/2024	18:00		PLANNED	Approved	09-Sep-24	09:00	09-Sep-24	18:00		
1099	RQ187751	OCC_222	cpcc1_sd	BUS	220KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Bus Stability Test)	09/Sep/2024	09:00	10/Sep/2024	20:00		PLANNED	Approved	09-Sep-24	09:00	10-Sep-24	20:00		
1100	RQ187354	OCC_222	cpcc2_sd	BUS	220KV BUS 2 AT AMRITSAR(PG)		D	For Construction Works and Stability of Upcoming 220kV LINE Bay (213).	07/Sep/2024	09:00	10/Sep/2024	18:00	Under construction activity.kindly approve.	PLANNED	Approved	07-Sep-24	09:00	10-Sep-24	18:00		
1101	RQ187747	OCC_222	cpcc1_sd	BUS	220KV BUS 2 AT SONIPAT(PG)		D	For Construction Activity of SS-104 package (extension of 02 No 220 KV Bays at Sonipat SS)	07/Sep/2024	08:00	07/Sep/2024	18:00		PLANNED	Approved	07-Sep-24	08:00	07-Sep-24	18:00		
1102	RQ187347	OCC_222	cpcc2_sd	BUS	220KV BUS 1 AT PANCHKULA(PG)		D	For AMP Works.	06/Sep/2024	09:30	06/Sep/2024	17:30	Kindly approve.	PLANNED	Approved	06-Sep-24	09:30	06-Sep-24	17:30		
1103	RQ187746	OCC_222	cpcc1_sd	BUS	220KV BUS 2 AT SONIPAT(PG)		D	For Construction Activity of SS-104 package (extension of 02 No 220 KV Bays at Sonipat SS)	06/Sep/2024	08:00	06/Sep/2024	18:00		PLANNED	Approved	06-Sep-24	08:00	06-Sep-24	18:00		
1104	RQ187752	OCC_222	cpcc1_sd	BUS	220KV BUS 1 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Bus Stability Test)	05/Sep/2024	09:00	06/Sep/2024	20:00		PLANNED	Approved	05-Sep-24	09:00	06-Sep-24	20:00		
1105	RQ187745	OCC_222	cpcc1_sd	BUS	220KV BUS 2 AT SONIPAT(PG)		D	For Construction Activity of SS-104 package (extension of 02 No 220 KV Bays at Sonipat SS)	05/Sep/2024	08:00	05/Sep/2024	18:00		PLANNED	Approved	05-Sep-24	08:00	05-Sep-24	18:00		

1106	RQ187707	OCC_222	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 5		D	for AMP work	04/Sep/2024	17:00	04/Sep/2024	23:59		PLANNED	Approved	04-Sep-24	19:00	04-Sep-24	23:59	May be given from 1900 Hrs
1107	RQ187744	OCC_222	cpcc1_sd	BUS	220KV BUS 1 AT SONIPAT(PG)		D	For Construction Activity of SS-104 package (extension of 02 No 220 KV Bays at Sonipat SS)	04/Sep/2024	08:00	04/Sep/2024	18:00		PLANNED	Approved	04-Sep-24	08:00	04-Sep-24	18:00	
1108	RQ187349	OCC_222	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)		D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	03/Sep/2024	09:00	03/Sep/2024	18:00	Under construction activity.kindly approve.	PLANNED	Approved	03-Sep-24	09:00	03-Sep-24	18:00	
1109	RQ187755	OCC_222	cpcc1_sd	BUS	220KV BUS 1 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (erection of equipment)	03/Sep/2024	09:00	04/Sep/2024	20:00	Shutdown of 220 kv Bus-1,BUS-2 and BUS-3 required simultaneously for stringing of Jack Bus in R&Y phase.	PLANNED	Approved	03-Sep-24	09:00	04-Sep-24	20:00	
1110	RQ187757	OCC_222	cpcc1_sd	BUS	220KV BUS 3 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (erection of equipment)	03/Sep/2024	09:00	04/Sep/2024	20:00	Shutdown of 220 kv Bus-1,BUS-2 and BUS-3 required simultaneously for stringing of Jack Bus in R&Y phase.	PLANNED	Approved	03-Sep-24	09:00	04-Sep-24	20:00	
1111	RQ187756	OCC_222	cpcc1_sd	BUS	220KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (erection of equipment)	03/Sep/2024	09:00	04/Sep/2024	20:00	Shutdown of 220 kv Bus-1,BUS-2 and BUS-3 required simultaneously for stringing of Jack Bus in R&Y phase.	PLANNED	Approved	03-Sep-24	09:00	04-Sep-24	20:00	
1112	RQ187743	OCC_222	cpcc1_sd	BUS	220KV BUS 1 AT SONIPAT(PG)		D	For Construction Activity of SS-104 package (extension of 02 No 220 KV Bays at Sonipat SS)	03/Sep/2024	08:00	03/Sep/2024	18:00		PLANNED	Approved	03-Sep-24	08:00	03-Sep-24	18:00	
1113	RQ187748	OCC_222	cpcc1_sd	BUS	220KV BUS 2 AT HISSAR(PG)		D	for AMP work	02/Sep/2024	14:00	02/Sep/2024	23:00		PLANNED	Approved	02-Sep-24	14:00	02-Sep-24	23:00	
1114	RQ187749	OCC_222	cpcc1_sd	BUS	220KV BUS 1 AT HISSAR(PG)		D	for AMP work	02/Sep/2024	14:00	02/Sep/2024	23:00		PLANNED	Approved	02-Sep-24	14:00	02-Sep-24	23:00	
1115	RQ187750	OCC_222	cpcc1_sd	BUS	220KV BUS 3 AT HISSAR(PG)		D	for AMP work	02/Sep/2024	14:00	02/Sep/2024	23:00		PLANNED	Approved	02-Sep-24	14:00	02-Sep-24	23:00	
1116	RQ187345	OCC_222	cpcc2_sd	BUS	220KV BUS 1 AT KAITHAL(PG)		D	Shutdown required for installation of BPI to provide additional support for Bus	02/Sep/2024	09:30	07/Sep/2024	18:00	Kindly approve.	PLANNED	Approved	02-Sep-24	09:30	07-Sep-24	18:00	

1117	RQ187742	OCC_222	cpcc1_sd	BUS	220KV BUS 1 AT SONIPAT(PG)		D	For Construction Activity of SS-104 package (extension of 02 No 220 KV Bays at Sonipat SS)	02/Sep/2024	08:00	02/Sep/2024	18:00		PLANNED	Approved	02-Sep-24	08:00	02-Sep-24	18:00	
1118	RQ187353	OCC_222	cpcc2_sd	BUS	220KV BUS 1 AT AMRITSAR(PG)		D	For Construction Works and Stability of Upcoming 220kV LINE Bay (213).	01/Sep/2024	09:00	04/Sep/2024	18:00	Under construction activity.kindly approve.	PLANNED	Approved	01-Sep-24	09:00	04-Sep-24	18:00	
1119	RQ188252	OCC_222	bbmb_sd	BUS	220KV BUS 2 AT CHARKHI DADRI(BB)	BBMB	D	Yearly Maintenance	25/Sep/2024	08:00	25/Sep/2024	18:00		PLANNED	Approved	25-Sep-24	08:00	25-Sep-24	18:00	
1120	RQ188246	OCC_222	bbmb_sd	BUS	220KV BUS 1 AT BHIWANI(BB)	BBMB	D	For Half Yearly Maintenance	25/Sep/2024	08:00	25/Sep/2024	18:00		PLANNED	Approved	25-Sep-24	08:00	25-Sep-24	18:00	
1121	RQ188251	OCC_222	bbmb_sd	BUS	220KV BUS 1 AT CHARKHI DADRI(BB)	BBMB	D	Yearly Maintenance	24/Sep/2024	08:00	24/Sep/2024	18:00		PLANNED	Approved	24-Sep-24	08:00	24-Sep-24	18:00	
1122	RQ188293	OCC_222	bbmb_sd	BUS	220KV BUS 3 AT BHAKRA_R(BB)	BBMB	C	Replacement of 220 kV single Bus Bar with twin 0.5 Sq. Inch ACSR Morkulla Conductor Bus Bar at 220 KV Switchyard.	23/Sep/2024	08:00	29/Sep/2024	18:00		PLANNED	Conditionally Approved	23-Sep-24	08:00	29-Sep-24	18:00	May be allowed / To be clubbed with s/d of Unit 9
1123	RQ188250	OCC_222	bbmb_sd	BUS	220KV BUS 2 AT JAMALPUR(BB)	BBMB	D	Yearly Maintenance	21/Sep/2024	08:00	21/Sep/2024	18:00		PLANNED	Approved	21-Sep-24	08:00	21-Sep-24	18:00	
1124	RQ188249	OCC_222	bbmb_sd	BUS	220KV BUS 1 AT JAMALPUR(BB)	BBMB	D	Yearly Maintenance	20/Sep/2024	08:00	20/Sep/2024	18:00		PLANNED	Approved	20-Sep-24	08:00	20-Sep-24	18:00	
1125	RQ188247	OCC_222	bbmb_sd	BUS	220KV BUS 2 AT BHIWANI(BB)	BBMB	D	Half Yearly Mtc.	18/Sep/2024	08:00	18/Sep/2024	18:00		PLANNED	Approved	18-Sep-24	08:00	18-Sep-24	18:00	
1126	RQ188306	OCC_222	bbmb_sd	BUS	220KV BUS 2 AT JALANDHAR(BB)	BBMB	D	Yearly Mtc.	05/Sep/2024	08:00	05/Sep/2024	18:00		PLANNED	Approved	05-Sep-24	08:00	05-Sep-24	18:00	
1127	RQ188305	OCC_222	bbmb_sd	BUS	220KV BUS 1 AT JALANDHAR(BB)	BBMB	D	Yearly mtc.	04/Sep/2024	08:00	04/Sep/2024	18:00		PLANNED	Approved	04-Sep-24	08:00	04-Sep-24	18:00	
1128	RQ187563	OCC_222	ntpcos_sd	BUS	220KV BUS 2 AT UNCHAHAHAR(NT)	NTPC	C	Maint of Bus#2 side isolator of diff bays.	16/Sep/2024	08:00	20/Sep/2024	18:00		PLANNED	Approved	16-Sep-24	08:00	20-Sep-24	18:00	May be allowed subject to no other outage. NTPC mentioend that replacement of isolator of diff bays.
1129	RQ187562	OCC_222	ntpcos_sd	BUS	220KV BUS 1 AT UNCHAHAHAR(NT)	NTPC	C	Maint of Bus#1 side isolator of diff bays.	09/Sep/2024	08:00	13/Sep/2024	18:00		PLANNED	Approved	09-Sep-24	08:00	13-Sep-24	18:00	May be allowed subject to no other outage. NTPC mentioend that replacement of isolator of diff bays.
1130	RQ187830	OCC_222	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSLS) - BUS 2	PBTSLS	D	Bus Extension Work	13/Sep/2024	15:00	18/Sep/2024	23:00		PLANNED	Approved	13-Sep-24	19:00	18-Sep-24	23:00	May be given from 1900 Hrs
1131	RQ187846	OCC_222	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSLS) - BUS 2	PBTSLS	D	Bay Extension Work	10/Sep/2024	17:00	12/Sep/2024	23:00		PLANNED	Approved	10-Sep-24	19:00	12-Sep-24	23:00	May be given from 1900 Hrs
1132	RQ187845	OCC_222	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSLS) - BUS 1	PBTSLS	D	Bay Extension Work	10/Sep/2024	17:00	12/Sep/2024	23:00		PLANNED	Approved	10-Sep-24	19:00	12-Sep-24	23:00	May be given from 1900 Hrs
1133	RQ187829	OCC_222	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSLS) - BUS 1	PBTSLS	D	Bus Extension Work	05/Sep/2024	15:00	12/Sep/2024	23:00		PLANNED	Approved	05-Sep-24	19:00	12-Sep-24	23:00	May be given from 1900 Hrs

1134	RQ188131	OCC_222	sldcjk_sd	BUS	220KV BUS 1 AT GLADNI(PDD)	PDD JK	D	Preventive maintenance works including replacement of worn out jumpers / droppers and allied clamps etc.	08/Sep/2024	07:00	08/Sep/2024	12:00	30-50 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 200 N\U load shall be affected.	PLANNED	Approved	08-Sep-24	07:00	08-Sep-24	12:00	
1135	RQ188132	OCC_222	sldcjk_sd	BUS	220KV BUS 2 AT GLADNI(PDD)	PDD JK	D	Preventive maintenance works including replacement of worn out jumpers / droppers and allied clamps etc.	08/Sep/2024	07:00	08/Sep/2024	12:00	30-50 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 200 N\U load shall be affected.	PLANNED	Approved	08-Sep-24	07:00	08-Sep-24	12:00	
1136	RQ188134	OCC_222	sldcjk_sd	BUS	220 KV CHOWADHI (JK) - BUS 1	PDD JK	D	Preventive maintenance works including replacement of worn out jumpers / droppers and allied clamps etc.	01/Sep/2024	07:00	01/Sep/2024	12:00	The areas which will be affected during the shutdown period are Industrial Areas of Bari Brahma, Birpur Complex, Sainik Colony, Greater Kailaish, Mandal and adjoining areas that are being fed at 33 KV Level from GSS Chowadhi.	PLANNED	Approved	01-Sep-24	07:00	01-Sep-24	12:00	

1137	RQ188135	OCC_222	slcjk_sd	BUS	220 KV CHOWADHI (JK) - BUS 2	PDD JK	D	Preventive maintenance works including replacement of worn out jumpers / droppers and allied clamps etc.	01/Sep/2024	07:00	01/Sep/2024	12:00	The areas which will be affected during the shutdown period are Industrial Areas of Bari Brahmana, Birpur Complex, Sainik Colony, Greater Kailaish, Mandal and adjoining areas that are being fed at 33 KV Level from GSS Chowadhi.	PLANNED	Approved	01-Sep-24	07:00	01-Sep-24	12:00	
1138	RQ187966	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HIRANAGAR(PDD)-SEWA_2(NH) (PG) CKT-2		D	For replacement of Flashed Porcelain Disc Insulator At T. No. 108 B-Ph (Top) & Y-Phase middle.	27/Sep/2024	10:00	27/Sep/2024	17:00	Kindly approve.	PLANNED	Approved	27-Sep-24	10:00	27-Sep-24	17:00	
1139	RQ187967	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HIRANAGAR(PDD)-SEWA_2(NH) (PG) CKT-1		D	A/R non auto of 132KV Sewa-II to Hiranagar Transmission Line Ckt-I is required for replacement of Flashed Porcelain Disc Insulator At T. No. 108 B-Ph (Top) & Y-Phase middle.	27/Sep/2024	10:00	27/Sep/2024	17:00	Kindly approve.	PLANNED	Approved	27-Sep-24	10:00	27-Sep-24	17:00	
1140	RQ187964	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HIRANAGAR(PDD)-SEWA_2(NH) (PG) CKT-1		D	For replacement of Flashed Porcelain Disc Insulator At T. No. 108 R-Ph (Top) & B-Phase Bottom.	26/Sep/2024	10:00	26/Sep/2024	17:00	Kindly approve.	PLANNED	Approved	26-Sep-24	10:00	26-Sep-24	17:00	
1141	RQ187965	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HIRANAGAR(PDD)-SEWA_2(NH) (PG) CKT-2		D	A/R non auto of 132KV Sewa-II to Hiranagar Transmission Line Ckt-II is required for replacement of Flashed Porcelain Disc Insulator At T. No. 108 R-Ph (Top) & B-Phase Bottom.	26/Sep/2024	10:00	26/Sep/2024	17:00	Kindly approve.	PLANNED	Approved	26-Sep-24	10:00	26-Sep-24	17:00	

1142	RQ187962	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HIRANAGAR(PDD)-SEWA_2(NH) (PG) CKT-1		D	A/R non auto of 132KV Sewa-II to Hiranagar Transmission Line Ckt-I is required for PID work from Tower No 106 to 110	04/Sep/2024	09:00	07/Sep/2024	18:00	Kindly approve.	PLANNED	Approved	04-Sep-24	09:00	07-Sep-24	18:00	
1143	RQ187963	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HIRANAGAR(PDD)-SEWA_2(NH) (PG) CKT-2		D	A/R non auto of 132KV Sewa-II to Hiranagar Transmission Line Ckt-II is required for PID work from Tower No 106 to 110	04/Sep/2024	09:00	07/Sep/2024	18:00	Kindly approve.	PLANNED	Approved	04-Sep-24	09:00	07-Sep-24	18:00	
1144	RQ188201	OCC_222	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	132 KV AMARPURATHEDI (RS)-HISAR(BB) (RS) CKT-1	RRVPNL	D	for Line Maintenance And Tree Trimming Work	06/Sep/2024	08:00	06/Sep/2024	18:00		PLANNED	Approved	06-Sep-24	08:00	06-Sep-24	18:00	
1145	RQ187504	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR(UP)-MURADNAGAR_1 (UP) (PG) CKT-1		D	LINE BAY AMP AT MURADNAGAR SUBSTATION	26/Sep/2024	08:00	26/Sep/2024	18:00		PLANNED	Approved	26-Sep-24	08:00	26-Sep-24	18:00	
1146	RQ187528	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-RISHIKESH(UK) (PG) CKT-1		D	AMP OF LINE BAY EQUIPMRNT	16/Sep/2024	08:00	16/Sep/2024	18:00	OTHER END IS PTCUL SUBSTATION RISHIKESH	PLANNED	Approved	16-Sep-24	08:00	16-Sep-24	18:00	
1147	RQ187527	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-KASHIPUR(UK) (PG) CKT-2		D	AMP OF LINE BAY EQUIPMRNT	05/Sep/2024	08:00	05/Sep/2024	18:00	OTHER END KASHIPUR IS PTCUL SUBSTATION	PLANNED	Approved	05-Sep-24	08:00	05-Sep-24	18:00	
1148	RQ187787	OCC_222	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-CHITTORGARH (PG) CKT-2 @AJMER(PG)		D	MOTOR ASSEMBLY RECTIFICATION WORK IN CB OF REACTOR BAY AND IMPLEMENTATION OF PREVENTION OF FERRO-RESONANCE SCHEME IN LR DURING TRIPPING OF LINE	26/Sep/2024	14:00	26/Sep/2024	23:00	SHUTDOWN REQUIRED FOR LR WITH LINE	PLANNED	Approved					To be clubbed with line shutdown
1149	RQ187786	OCC_222	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-CHITTORGARH (PG) CKT-1 @AJMER(PG)		D	MOTOR ASSEMBLY RECTIFICATION WORK IN CB OF REACTOR BAY AND IMPLEMENTATION OF PREVENTION OF FERRO-RESONANCE SCHEME IN LR DURING TRIPPING OF LINE	25/Sep/2024	14:00	25/Sep/2024	23:00	SHUTDOWN REQUIRED FOR LR WITH LINE	PLANNED	Approved					To be clubbed with line shutdown

1150	RQ187791	OCC_222	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-2 @BIKANER(PG)		D	AMP Work	24/Sep/2024	17:00	24/Sep/2024	23:00		PLANNED	Approved					To be clubbed with line shutdown
1151	RQ187785	OCC_222	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-1 @AJMER(PG)		D	MOTOR ASSEMBLY RECTIFICATION WORK IN CB OF REACTOR BAY AND COE AUDIT POINT COMPLIANCE	24/Sep/2024	14:00	24/Sep/2024	23:00		PLANNED	Approved					To be clubbed with line shutdown
1152	RQ187790	OCC_222	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-1 @BIKANER(PG)		D	AMP Work	23/Sep/2024	17:00	23/Sep/2024	23:00		PLANNED	Approved					To be clubbed with line shutdown
1153	RQ187797	OCC_222	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_II(PG)		D	Ladder logic commissioning with spare reactor logic scheme checking	23/Sep/2024	14:00	25/Sep/2024	23:00		PLANNED	Approved					To be clubbed with line shutdown
1154	RQ187784	OCC_222	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-2 @AJMER(PG)		D	MOTOR ASSEMBLY RECTIFICATION WORK IN CB OF REACTOR BAY AND COE AUDIT POINT COMPLIANCE	23/Sep/2024	14:00	23/Sep/2024	23:00		PLANNED	Approved					To be clubbed with line shutdown
1155	RQ187796	OCC_222	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_II(PG)		D	Ladder logic commissioning with spare reactor logic scheme checking	20/Sep/2024	14:00	23/Sep/2024	23:00		PLANNED	Approved					To be clubbed with line shutdown
1156	RQ187795	OCC_222	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_II(PG)		D	AMP Works	06/Sep/2024	14:00	08/Sep/2024	23:00		PLANNED	Approved					To be clubbed with line shutdown

1157	RQ187794	OCC_222	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-1 @FATEHGARH_II(PG)		D	AMP Works	05/Sep/2024	14:00	07/Sep/2024	23:00		PLANNED	Approved						To be clubbed with line shutdown
1158	RQ187792	OCC_222	cpcc1_sd	LINE REACTOR	50 MVAR SWITCHABLE LR ON 400 KV KANKROLI-ZERDA (PG) CKT-1 @KANKROLI(PG)		D	AMP Work	05/Sep/2024	08:00	05/Sep/2024	18:00		PLANNED	Approved	05-Sep-24	08:00	05-Sep-24	18:00		
1159	RQ187793	OCC_222	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_II(PG)		D	AMP Works	04/Sep/2024	14:00	06/Sep/2024	23:00		PLANNED	Approved						To be clubbed with line shutdown
1160	RQ187789	OCC_222	cpcc1_sd	LINE REACTOR	80 MVAR NON-SWITCHABLE LR ON KANPUR-BALLABHGARH (PG) CKT-3 @BALLABHGARH (PG)		D	AMP Work	03/Sep/2024	09:00	03/Sep/2024	18:00		PLANNED	Approved	03-Sep-24	09:00	03-Sep-24	18:00		
1161	RQ187788	OCC_222	cpcc1_sd	LINE REACTOR	80 MVAR NON-SWITCHABLE LR ON KANPUR-BALLABHGARH (PG) CKT-1 @KANPUR(PG)		D	AMP Work	02/Sep/2024	09:00	02/Sep/2024	18:00		PLANNED	Approved	02-Sep-24	09:00	02-Sep-24	18:00		
1162	RQ188070	OCC_222	cpcc3_sd	BUS	132 KV SITARGANJ(PG) - BUS 1	POWER GRID	D	Relay Testing work	23/Sep/2024	08:00	23/Sep/2024	18:00		PLANNED	Approved	23-Sep-24	08:00	23-Sep-24	18:00		
1163	RQ188049	OCC_222	cpcc3_sd	BAY	213 MAIN BAY - 220 KV KANPUR(PG)-KANPURNAUBAS TA(UP) (PG) CKT-1 (POWERGRID) AT 220 KV KANPUR(PG)	POWER GRID	C	For pneumatic drive overhauling of circuit breaker-ABB make. During s/d line shall remain charged from TBC Bay	19/Sep/2024	08:00	22/Sep/2024	18:00		PLANNED	Approved	19-Sep-24	08:00	22-Sep-24	18:00		
1164	RQ188047	OCC_222	cpcc3_sd	BAY	201 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT KANPUR(PG) (POWERGRID) AT 220 KV KANPUR(PG)	POWER GRID	C	For pneumatic drive overhauling of circuit breaker-ABB make. ICT-1 will remain charged from TBC	11/Sep/2024	08:00	14/Sep/2024	18:00		PLANNED	Approved	11-Sep-24	08:00	14-Sep-24	18:00		

1165	RQ187247	OCC_222	cpcc1_sd	BAY	204 BUS COUPLER BAY - 220KV BUS 1 AT BAGHPAT(PG) (POWERGRID) AND 220KV BUS 2 AT BAGHPAT(PG) AT 220 KV BAGHPAT(PG) (POWERGRID)	POWER GRID	C	For PD defect rectification works in 220 kV Main Bus 1	10/Sep/2024	08:00	13/Sep/2024	18:00		PLANNED	Approved	10-Sep-24	08:00	13-Sep-24	18:00	
1166	RQ188048	OCC_222	cpcc3_sd	BAY	204 BUS COUPLER BAY - 220KV BUS 1 AT KANPUR(PG) (POWERGRID) AND 220KV BUS 2 AT KANPUR(PG) AT 220 KV KANPUR(PG) (POWERGRID)	POWER GRID	C	For pneumatic drive overhauling of circuit breaker-ABB make	05/Sep/2024	08:00	08/Sep/2024	18:00		PLANNED	Approved	05-Sep-24	08:00	08-Sep-24	18:00	
1167	RQ188081	OCC_222	cpcc3_sd	BAY	210 MAIN BAY - 220 KV KANPUR(PG)-MAINPURI(UP) (PG) CKT-1 (POWERGRID) AT 220 KV KANPUR(PG)	POWER GRID	C	For pneumatic drive overhauling	01/Sep/2024	08:00	04/Sep/2024	18:00		PLANNED	Approved	01-Sep-24	08:00	04-Sep-24	18:00	
1168	RQ187844	OCC_222	cpcc1_sd	SVC/STATCOM	STATCOM No 1(-425/+550MVAR) at 400 KV Bikaner_2 (PBTSL)	PBTSL	D	For Rectification of AVR issues, MSB and RTV coating	20/Sep/2024	08:00	25/Sep/2024	18:00		PLANNED	Approved	20-Sep-24	17:00	25-Sep-24	23:00	May be given from 1700 Hrs
1169	RQ187299	OCC_222	cpcc1_sd	SVC/STATCOM	TCR No 1(-500/+0MVAR) at 400 KV Kurukshetra(PG)	POWER GRID	C	For modification in Reactor pedestal of all TCR Branch at MV Yard to resolve the issue of excessive heating in the TCR branch pedestal.	15/Sep/2024	08:00	30/Sep/2024	18:00	Complete TCR Kurukshetra shut down is required on continuous basis	PLANNED	Approved	15-Sep-24	08:00	30-Sep-24	18:00	May be allowed subject to real time Grid condition
1170	RQ187982	OCC_222	cpcc2_sd	SVC/STATCOM	STATCOM No 1(-100/+100MVAR) at 400 KV Nallagarh(PG)	POWER GRID	D	AMP Works	11/Sep/2024	09:00	12/Sep/2024	17:00	Kindly approve.	PLANNED	Approved	11-Sep-24	09:00	12-Sep-24	17:00	
1171	RQ187983	OCC_222	cpcc2_sd	SVC/STATCOM	STATCOM No 2(-100/+100MVAR) at 400 KV Nallagarh(PG)	POWER GRID	D	AMP Works	11/Sep/2024	09:00	12/Sep/2024	17:00	Kindly approve.	PLANNED	Approved	11-Sep-24	09:00	12-Sep-24	17:00	
1172	RQ187298	OCC_222	cpcc1_sd	SVC/STATCOM	SVC No 1(-300/+400MVAR) at 400 KV Kankrol(PG)	POWER GRID	D	For dweeding in MV Yard area	10/Sep/2024	08:00	10/Sep/2024	18:00		PLANNED	Approved	10-Sep-24	08:00	10-Sep-24	18:00	

1173	RQ187858	OCC_222	cpcc2_sd	SVC/STATCOM	SVC No 1(-200/+300MVAR) at 400 KV NewWanpoh(PG)	POWER GRID	D	AMP- works and Relay Testing	05/Sep/2024	09:30	05/Sep/2024	17:00	Kndly approve	PLANNED	Approved	05-Sep-24	09:30	05-Sep-24	17:00	
1174	RQ188158	OCC_222	cpcc3_sd	HVDC POLE	205 KV SASARAM(PG) POLE-2	POWER GRID	D	RTU Upgradation work by ER-1	10/Sep/2024	09:00	11/Sep/2024	17:30		PLANNED	Approved	10-Sep-24	09:00	11-Sep-24	17:30	
1175	RQ188159	OCC_222	cpcc3_sd	HVDC POLE	205 KV SASARAM(PG) POLE-1	POWER GRID	D	RTU Upgradation work by ER-1	10/Sep/2024	09:00	11/Sep/2024	17:30		PLANNED	Approved	10-Sep-24	09:00	11-Sep-24	17:30	
1176	RQ187903	OCC_222	cpcc1_sd	SVC/STATCOM	STATCOM No 2(-425/+550MVAR) at 400 KV Fatehgarh_II(PG)	POWER GRID	D	For commissioning work and final tuning of Controller.	16/Sep/2024	15:00	20/Sep/2024	23:00		PLANNED	Approved	16-Sep-24	17:00	20-Sep-24	23:00	May be given from 1700 Hrs
1177	RQ187902	OCC_222	cpcc1_sd	SVC/STATCOM	STATCOM No 1(-425/+550MVAR) at 400 KV Fatehgarh_II(PG)	POWER GRID	D	For commissioning work and final tuning of Controller.	11/Sep/2024	15:00	15/Sep/2024	23:00		PLANNED	Approved	11-Sep-24	17:00	15-Sep-24	23:00	May be given from 1700 Hrs

Outages proposed in other RPCs requiring NRPC approval

Sl No	Outages proposed in	Name of Requesting Agency	Name of Elements	From		To		Basis	Reason	Remarks (If Any)	Shutdown Status	OCC Remarks
1	ERPC	BSPTCL	220 KV Karmanasha New-Sahopuri S/C T/L	9/Sep/24	9:00	9/Sep/24	16:00	D	For bay maintenance work		Approved	
2	ERPC	POWERGRID	400 KV PUSAULI-ALLAHABAD LINE	5/Sep/24	9:00	6/Sep/24	17:30	C	LBB retrofitting works and SCADA validation 404 & 405 Bays LBB Relays in Same Panel and AMP work by NR-3		Approved	
3	ERPC	POWERGRID	400 KV PUSAULI-ALLAHABAD LINE	11/Sep/24	9:00	11/Sep/24	17:30	D	LBB retrofitting works and SCADA validation for 404R Bay and AMP work by NR-3	Work may be clubbed with SI.No.2	Approved	Work may be clubbed with SI.No.2
4	ERPC	POWERGRID	400KV-PUSAULI(PG)-VARANASI-1	2/Mar/24	9:00	3/Mar/24	17:30	C	LBB retrofitting works and SCADA validation for 401 & 402 Bays LBB relays in same panel and AMP work by NR-3		Approved	
5	ERPC	POWERGRID	400KV-PUSAULI(PG)-VARANASI-1	9/Mar/24	9:00	9/Mar/24	17:30	D	LBB retrofitting works and SCADA validation For 401R Bay and AMP work by NR-3	Work may be clubbed with SI.No.4	Approved	Work may be clubbed with SI.No.4
6	ERPC	POWERGRID	HVDC PUSAULI+EASTERN SIDE FILTER BUS+AC BYPASS	10/Sep/24	9:00	11/Sep/24	17:30	D	RTU UPGRADATION WORK		Approved	
7	ERPC	POWERGRID	400KV-NAUBATPUR(BH)-BALIA-2	5/Sep/24	9:00	6/Sep/24	17:30	D	Rectification of shutdown defects and replacement of insulator at major crossing.		Approved	
8	ERPC	POWERGRID	A/R OF 400KV-NABAUTPUR(BH)-BALIA-1	5/Sep/24	9:00	6/Sep/24	17:30	D	To facilitate SD work of 400KV-NAUBATPUR(BH)-BALIA-2		Approved	
9	ERPC	POWERGRID	400KV-NAUBATPUR(BH)-BALIA-1	3/Sep/24	9:00	4/Sep/24	17:30	D	Rectification of shutdown defects and Replacement of insulator at Major crossing.		Approved	
10	ERPC	POWERGRID	A/R OF 400KV-NAUBATPUR(BH)-BALIA-2	3/Sep/24	9:00	4/Sep/24	17:30	D	To facilitate SD work of 400KV-NAUBATPUR(BH)-BALIA-2			
11	ERPC	POWERGRID	400 KV GAYA CHANDWA CKT-2	15/Sep/24	8:00	15/Sep/24	18:00	D	Replacement of Flashover insulator at Loc No-126 due to lightening	ATC-TTC of NR Import to be curtailed by 400 MW. May be availed on Sunday	Approved	ATC-TTC of NR Import to be curtailed by 400 MW. May be availed on Sunday
12	ERPC	POWERGRID	400KV-NEW RANCHI-CHANDWA-2	22/Sep/24	8:00	22/Sep/24	18:00	D	Replacement of Flasover Insulator due to lightening at Loc No 116	ATC-TTC of NR Import to be curtailed by 400 MW. May be availed on Sunday	Approved	ATC-TTC of NR Import to be curtailed by 400 MW. May be availed on Sunday
13	ERPC	POWERGRID	765kV Fatehpur Sasaram Line	11/Sep/24	9:00	11/Sep/24	17:00	D	AMP, Relay & Line Reactor testing & Line Bay equipment tightening work		Approved	
14	ERPC	POWERGRID	765KV GAYA-VARANASI-2	18/Sep/24	9:00	19/Sep/24	17:30	D	Shut down nature work		Approved	
15	ERPC	POWERGRID	400KV BIHARSHARIF-SAHUPURI(UPPTCL)-1	14/Sep/24	9:00	14/Sep/24	17:30	D	Shut down nature work		Approved	
16	ERPC	POWERGRID	400 kv Ballia Biharsarif 1 line	4/Sep/24	9:00	4/Sep/24	17:30	D	CSD Fine tuning at Balia end		Approved	
17	ERPC	POWERGRID	400 kv Ballia Patna ckt3 TL	25/Sep/24	9:00	25/Sep/24	17:30	D	to attend shutdown nature defects such as replacement of Grading rings , Tightening of Jumper bolts ,etc.		Approved	
18	ERPC	POWERGRID	400 kv Ballia Patna ckt4 TL	26/Sep/24	9:00	26/Sep/24	17:30	D	to attend shutdown nature defects such as replacement of Grading rings , Tightening of Jumper bolts , etc.		Approved	
19	ERPC	JUSNL	132 kv Rihand-Nagar Untari T/L	1/Sep/24	9:00	5/Sep/24	17:00	C	For re-sagging work between location no. 493-508.		Approved	
20	ERPC	JUSNL	132 kv Rihand-Garhwa Rd T/L	1/Sep/24	9:00	5/Sep/24	17:00	C	For re-sagging work between location no. 493-508.		Approved	
21	ERPC	JUSNL	132 kv Rihand-Garhwa Rd T/L	7/Sep/24	9:00	11/Sep/24	17:00	C	For re-sagging work between location no. 313-331.		Approved	
22	WRPC	POWERGRID	400KV-SHUJALPUR-RAPP-1	2/Sep/24	15:00	2/Sep/24	23:00	D	AMP WORK OF LINE BAY 413L AND LINE REACTOR, Dia to be kept open at both ends. A/R off of ckt 2 is required.	ATC-TTC of NR Export to be curtailed by 450 MW. May be availed from 1500 hrs	Approved	ATC-TTC of NR Export to be curtailed by 450 MW. May be availed from 1500 hrs
23	WRPC	POWERGRID	400KV-SHUJALPUR-RAPP-2	6/Sep/24	15:00	6/Sep/24	23:00	D	AMP WORK OF LINE BAY 418L AND LINE REACTOR, Dia to be kept open at both ends. A/R off of ckt 1 is required.	ATC-TTC of NR Export to be curtailed by 450 MW. May be availed from 1500 hrs	Approved	ATC-TTC of NR Export to be curtailed by 450 MW. May be availed from 1500 hrs
24	WRPC	POWERGRID	4400KV-KANSARI-KANKROLI 2(BYPASS AT BHINMAL)-1	24/Sep/24	15:00	24/Sep/24	23:00	D	For attending shutdown defects in Line. A/R off of ckt 1 is required. Dia to be kept open at both ends.	ATC-TTC of NR Export to be curtailed by 2100 MW. May be availed from 1500 hrs	Approved	ATC-TTC of NR Export to be curtailed by 2100 MW. May be availed from 1500 hrs
25	WRPC	POWERGRID	765KV-VINDHYACHAL(PS)-VARANASI-1	2/Sep/24	8:00	2/Sep/24	18:00	D	Line AMP works.Punch point rectification by CGL at Vindhychal(PS). A/R off of Ckt 2 and Dia to be Kept open at both ends.	May be availed in October in view of high NR Import	Rejected	May be availed in October in view of high NR Import
26	WRPC	POWERGRID	765KV-VINDHYACHAL(PS)-VARANASI-2	3/Sep/24	8:00	3/Sep/24	18:00	D	Line AMP works. Punch point rectification by CGL at Vindhychal(PS). A/R off of Ckt 1 and Dia to be Kept open at both ends.	May be availed in October in view of high NR Import	Rejected	May be availed in October in view of high NR Import
27	WRPC	POWERGRID	400KV-VINDHYACHAL(PS)-RIHAND-2	14/Sep/24	9:00	14/Sep/24	18:00	D	Line Equipment AMP Work at Vindhychal(PS). A/R off of Ckt 1 and Dia to be Kept open at both ends.	To be clubbed with unit outage	Approved	To be clubbed with unit outage at Rihand 3
28	WRPC	POWERGRID	400KV-VINDHYACHAL(PS)-RIHAND-1	19/Sep/24	9:00	19/Sep/24	18:00	D	Line Equipment AMP Work at Vindhychal(PS). A/R off of Ckt2 and Dia to be Kept open at both ends.	To be clubbed with unit outage	Approved	To be clubbed with unit outage at Rihand 3
29	WRPC	POWERGRID	765KV-SATNA-ORAI-1 L/R@ SATNA - 765KV	20/Sep/24	9:00	20/Sep/24	14:00	D	For Switching of Spare with R-ph (For taking R-Ph in Service and spare ph out)	To be clubbed with line shutdown	Rejected	
30	WRPC	POWERGRID	HVDC800KV-CHAMPA-KURUKSHETRA-1	9/Sep/24	8:00	17/Sep/24	18:00	C	Uploading of Software (Version 6.0.18) at both end of HVDC CK link	May be availed in October in view of high NR Import	Rejected	May be availed in October in view of high NR Import
31	WRPC	POWERGRID	HVDC800KV-CHAMPA-KURUKSHETRA-2	9/Sep/24	8:00	17/Sep/24	18:00	C	Uploading of Software (Version 6.0.18) at both end of HVDC CK link	May be availed in October in view of high NR Import	Rejected	May be availed in October in view of high NR Import
32	WRPC	POWERGRID	HVDC800KV-CHAMPA-KURUKSHETRA-3	9/Sep/24	8:00	17/Sep/24	18:00	C	Uploading of Software (Version 6.0.18) at both end of HVDC CK link	May be availed in October in view of high NR Import	Rejected	May be availed in October in view of high NR Import

33	WRPC	POWERGRID	HVDC800KV-CHAMPA-KURUKSHETRA-4	9/Sep/24	8:00	17/Sep/24	18:00	C	Uploading of Software (Version 6.0.18) at both end of HVDC CK link	May be availed in October in view of high NR Import	Rejected	May be availed in October in view of high NR Import
34	WRPC	MP_SLDC	220KV-MALANPUR-AURIYA-1	6/Sep/24	9:00	6/Sep/24	17:00	D	FOR LINE MAINTENANCE WORK		Approved	
35	WRPC	MP_SLDC	220KV-MEHGAON-AURIYA-1	13/Sep/24	9:00	13/Sep/24	17:00	D	FOR LINE MAINTENANCE WORK		Approved	
36	WRPC	MP_SLDC	220KV-BHANPURA-MODAK-1	18/Sep/24	8:00	18/Sep/24	18:00	D	FOR LINE MAINTENANCE WORK		Approved	
37	WRPC	MP_SLDC	220KV-BHANPURA-RANPUR-1	12/Sep/24	8:00	12/Sep/24	18:00	D	FOR LINE MAINTENANCE WORK		Approved	
38	WRPC	MP_SLDC	132KV-SHEOPUR-KHANDAR-2	1/Sep/24	9:00	30/Sep/24	18:00	C	for modification(tower dismantling and erection work) due to gauge conversion of Railways		Approved	

Revised Planned Shutdown request of following 400kV Bays to attend leakage of Hydraulic oil from CB mechanism by OEM at 400 kV GIS S/Stn. Harsh Vihar.

S. No.	Name of Sub-Station	Date of Shut-down (DD.MM.YYYY)	Time duration of Shut-down	Name of the Element	Work to be carried	Special Remarks (if any)	S/d Status	OCC Remarks
1	400 kV GIS S/STN. HARSH VIHAR	23.09.2024 to 25.09.2024	10:00 Hrs. To 17:00 Hrs.	400kV Spare Bay No-407	To attend leakage of Hydraulic oil from CB mechanism of bay-407 by OEM at 400 kV GIS S/Stn. Harsh Vihar.		Approved	
2	400 kV GIS S/STN. HARSH VIHAR	26.09.2024 to 28.09.2024	10:00 Hrs. To 14:00 Hrs.	400kV Bus Coupler	To attend leakage of Hydraulic oil from CB mechanism of bay-404 by OEM at 400 kV GIS S/Stn. Harsh Vihar.		Approved	
3	400 kV GIS S/STN. HARSH VIHAR	30.09.2024 to 02.10.2024	10:00 Hrs. To 14:00 Hrs.	315 MVA ICT-I	To attend leakage of Hydraulic oil from CB mechanism of bay-401 by OEM at 400 kV GIS S/Stn. Harsh Vihar.	No load shedding because load can be meet by 315 MVA ICT-II and 315 MVA ICT-III.	Approved	

Scheduled Outage Proposal for September 2024 - NRPC System												
S.No.	Voltage	Line/Equipment Names as per NRLDC Nomenclature	From Date	From Time	To Date	To Time	Basis	Reason	System	Agency	S/d Status	OCC Remarks
1	500kV	500 KV HVDC MAHINDERGARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-1	3/Sep/24	9:00	4/Sep/24	18:00	Continuous	Pole-1 Outage is requested by Sterlite for Line crossing work of 765kV D/C Fatehgarh-3 to Beawar Line	ATIL	ATIL	Rejected	May be availed in lean demand season of NR region
2	500kV	500 KV HVDC MAHINDERGARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-2	3/Sep/24	9:00	4/Sep/24	18:00	Continuous	Pole-2 Outage is requested by Sterlite for Line crossing work of 765kV D/C Fatehgarh-3 to Beawar Line	ATIL	ATIL	Rejected	May be availed in lean demand season of NR region
3	400KV	400 KV Mahindergarh(APL)-Bhiwani(HV)-Hissar (HV) Ckt-3	01.09.2024	9:00	01.09.2024	17:00	Daily	Annual Maintenance	ATIL	APL	Approved	May be allowed subject to real time grid condition & Haryana consent
4	400KV	400 KV Mahindergarh(APL)-20C03.C Bay	02.09.2024	9:00	02.09.2024	17:00	Daily	Annual Maintenance	ATIL	APL	Approved	Element must remain in service via other bay.
5	400KV	400 KV Main Bus 2 (20CO6B) Mahindergarh(APL)	03.09.2024	9:00	03.09.2024	17:00	Daily	Annual Maintenance	ATIL	APL	Approved	May be allowed subject to no other outages
6	400KV	400 KV Main Bus 1 (20CO6A) Mahindergarh(APL)	04.09.2024	9:00	04.09.2024	17:00	Daily	Annual Maintenance	ATIL	APL	Approved	May be allowed subject to no other outages
7	400KV	400 KV Mahindergarh(APL)-Bhiwani(HV)-Hissar (HV) Ckt-4	24.09.2024	9:00	24.09.2024	17:00	Daily	Annual Maintenance	ATIL	APL	Approved	May be allowed subject to real time grid condition & Haryana consent
8	400KV	400 KV Mahindergarh(APL)-20C01.A Bay	25.09.2024	9:00	25.09.2024	17:00	Daily	Annual Maintenance	ATIL	APL	Approved	Element must remain in service via other bay.
9	400KV	400 KV Mahindergarh(APL)-20C01.B Bay	26.09.2024	9:00	26.09.2024	17:00	Daily	Annual Maintenance	ATIL	APL	Approved	Element must remain in service via other bay.
10	765KV	765kV Bikaner (PGCIL) - Khetri New (PGCIL) Ckt-1	27.09.2024	17:00	28.09.2024	23:00	Daily	Annual Maintenance	BKTL	APL	Approved	May be availed from 1700 hrs
11	765KV	765kV Bikaner (PGCIL) - Khetri New (PGCIL) Ckt-2	29.09.2024	17:00	30.09.2024	23:00	Continuous	Annual Maintenance & Aircell replacement	BKTL	APL	Approved	May be availed from 1700 hrs. May be availed on daily basis

S. No.	Description	Transmission Line	Shutdown requirement date and time from	Shutdown requirement date and time up to	Basis	S/d Status	OCC Remarks
1	For safety purpose during erection of side wall puf panels at 400 kV PEB building near charged line bay	400 KV PATIALA(PG)-PATRAN(PATR) (PATRAN) CKT-2 along with associated bays (401) and (402)	16-08-2024 08:00 hrs.	16-08-2024 18:00 hrs.	Daily	Approved	

S. No.	Description	Transmission Line	Shutdown requirement date and time from	Shutdown requirement date and time up to	Basis	NLDC/ RLDC Remarks	S/d Status	OCC Remarks
1	Non-Auto mode of CB for 220 kV Mau - PGCIL Bhiwadi Ckt for OPGW work	220 kV Mau - PGCIL Bhiwadi Ckt	15-08-2024 07:00 hrs.	22-08-2024 19:00 hrs.	Daily		Approved	

DTL proposed shutdowns for 222nd NRPC OCC meeting

Planned Shutdown at 400kV S/Stn.CCGT Bawana for September 2024												
S.No.	Voltage Level	Details of Transmission Element	Category	Shutdown Type	From		To		Work to be Carried	Remarks	Shutdown Status	OCC Remaks
					Date	Time	Date	Time				
1	400 KV	Bay 403>GT-2 (Main Bay of GTG#2 Unit)	A	continuous	23.09.2024	0900 Hrs	26.09.2024	1800 Hrs	Preventive Mtc. and Testing of Generator Transformer, Bay	GTG-2 shall be unavailable	Rejected	to be clubbed with unit ouatge

Planned Shutdown at 220kV S/Stn. Narela for September 2024												
S.No.	Voltage Level	Details of Transmission Element	Category	Shutdown Type	From		To		Work to be Carried	Remarks	Shutdown Status	OCC Remaks
					Date	Time	Date	Time				
1	220KV	220 kV Rohtak Road Ckt.-1	B	Daily	20.09.2024	12:00 Hrs.	20.09.2024	16:00 Hrs.	C& Tan Delta	Load will be managed on 220KV R/Road Ckt. No.-2	Approved	May be allowed /Load to be managed by Delhi
2	220KV	220 kV Rohtak Road Ckt.-2	B	Daily	21.09.2024	12:00 Hrs.	21.09.2024	16:00 Hrs.	C& Tan Delta	Load will be managed on 220KV R/Road Ckt. No.-1	Approved	May be allowed /Load to be managed by Delhi

			Shutdown Schedule				Reason	Type	S/d Status	OCC REMARKS
Sl. No.	Details of Transmission Element		Date		Timings					
	Voltage Level	Name of Transmission Elements	From	To	From	To				
1	765KV	765kV Agra Fatehabad -Ghatampur TPS Line	16-Aug-24	31-Aug-24	17:00	17:00	To carry out the fire fighting work in Ghatampur - Rampur Line Reactor which is adjoining Ghatampur - Agra Line.	Continuous	Approved	
2	765KV	189MVAr Line Reactor at Ghatampur End for Agra Fatehabad - Ghatampur TPS Line	16-Aug-24	31-Aug-24	17:00	17:00	To carry out the fire fighting work in Ghatampur - Rampur Line Reactor which is adjoining Ghatampur - Agra Line.	Continuous	Approved	
3	765KV	Bay 801R Bay for Agra Fatehabad-Ghatampur TPS Line Reactor at Ghatampur End	16-Aug-24	31-Aug-24	17:00	17:00	To carry out the fire fighting work in Ghatampur - Rampur Line Reactor which is adjoining Ghatampur - Agra Line.	Continuous	Approved	

222nd OCC Additional shutdowns of August/September-2024

SR. NO.	NAME OF LINE / EQUIPMENT (S/D REQUIRED)	DURATION		Type	TYPE OF WORK TO BE DONE	Remark	S/d Status	OCC Remarks
		DATE / TIME	DATE / TIME					
1	400KV BARMER BHINMAL Ckt – 1	20.08.2024 09:00 Hrs. to	10.09.2024 18:00 Hrs (continuous basis)	Continuous	<u>Shutdown is required for height raising / shifting work of overhead EHV line of 400KV D/C BARMER -Bhinmal line by the NHAI under the bhartmala pariyojana (Phase-1).</u>	During the shutdown period the supply of 400KV GSS RVPN Barmer will be feed through 400KV Barmer Jaisalmer -2 ckr-1&2, 400KV BARMER AKAL LINE and 400KV BARMER - Rajwest line. Hence, No supply disturb.	Approved	Powergrid gave consent.
2	400KV BARMER BHINMAL Ckt – 2	20.08.2024 09:00 Hrs. to	10.09.2024 18:00 Hrs (continuous basis)	Continuous			Approved	Powergrid gave consent.
3	400 KV Chhabra – CSCTPS -LINE – 1	05.09.2024 17:00 Hrs. to	05.09.2024 23:00 Hrs. to	DAILY BASIS	Annual maintenance for tightening of Bay equipments & Relay testing		Approved	
4	400 KV Chhabra – CSCTPS -LINE – 2	06.09.2024 17:00 Hrs. to	06.09.2024 23:00 Hrs. to	DAILY BASIS	Annual maintenance for tightening of Bay equipments & Relay testing		Approved	
5	80MVAR BUS REACTOR-2 at 400KV Switchyard of CSCTPS Chhabra	09.09.2024 08:00 Hrs. to	10.09.2024 18:00 Hrs (continuous basis)	CONTINUOUS BASIS	Annual maintenance of Reactor transformer, Bay equipments, Relay testing and transformer protection checking		Approved	to be availed on daily basis

PLANNED SHUT DOWN FOR THE MONTH OF SEPTEMBER- 2024 WHICH ARE TO BE APPROVED BY OCC

Name of Transmission Zone : Uttar Pradesh Power Transmission Corporation Limited

SL.N o.	Details of Transmission Line		Date		Timings		Reason	"Outage Mode (Daily/	Remarks	Shutdown Status	OCC Remarks
	Voltage Level	Name of Transmission Elements	From	To	From	To					
1	400KV BTPS	ANPARA-B-ANPARA D CKT-II	04.09.2024	04.09.2024	08:00: Hrs	18:00 Hrs	COMMISSIONING OF low impenace bus bar protection relay	continuous		Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time.
2	400KV BTPS	Transfer Bus BTPS	02.09.2024	06.09.2024	08:00: Hrs	18:00 Hrs	COMMISSIONING OF low impenace bus bar protection relay. Transfer bus is required to test the BUS BAR relay WHEN LINE IS ON transfer bus.	continuous		Approved	May be given subject to no other outage
3	400 KV S/S, Div. Aligarh	400 KV Harduaganj-Sikandrabad line bay no. (404,405,406 (at Harduaganj))	04.09.2024	04.09.2024	10:00: Hrs	15:00 Hrs	Erection of Energy meter Under SMAST scheme	Continous		Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time.
4	400 KV S/S, Div. Aligarh	400 KV Aligarh-Mainpuri First line bay no. (410 , 411)	09.09.2024	09.09.2024	08:00: Hrs	17:00 Hrs	Routine Testing and Maintenance of bay	Continous		Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time.
5	400 KV S/S, Div. Aligarh	400 KV Aligarh-Mainpuri Second line Bay no. (407,408)	10.09.2024	10.09.2024	08:00: Hrs	17:00 Hrs	Routine Testing and Maintenance of bay	Continous		Requested	May be given subject to real time grid conditions/One circuit shutdown from both end at a time.
6	400/220kV Sikandrabad	Tie Bay-402 (400kv Aligarh ckt-2 & 500 MVA ICT-1) at Sikandrabad S/s	09.09.2024	09.09.2024	09:00: Hrs	15:00 Hrs	For testing and maintenance work	continuous		Approved	Elements must be connected with Other bay
7	400/220kV Sikandrabad	Main Bay-403 (400kv Aligarh Ckt-2) at Sikandrabad S/s	10.09.2024	10.09.2024	09:00: Hrs	15:00 Hrs	For testing and maintenance work	continuous		Approved	Elements must be connected with Other bay
8	400 kV	400KV Sarojini Ngar-Kursi Road (PGCIL) Line	01.09.2024	10.09.2024	09:00: Hrs	18:00 Hrs	Height raising work is being executed by M/s NHAI for construction of Lucknow- Kanpur elevated expressway under Bharat Mala Project	continuous		Approved	
9	400KV Anpara BTPS	400KV Bus-1	09.09.2024	09.09.2024	08:00: Hrs	18:00 Hrs	COMMISSIONING OF low impenace bus bar protection relay	continuous		Approved	May be given subject to no other outage
10	400KV Anpara BTPS	400KV Bus-2	10.09.2024	10.09.2024	08:00: Hrs	18:00 Hrs	COMMISSIONING OF low impenace bus bar protection relay	continuous		Approved	May be given subject to no other outage
11	400 kV	400 KV REWA ROAD-MEJA LINE	06.09.2024	06.09.2024	11:00: Hrs	14:00 Hrs	FOR INSTALLATION AND COMMISSIONING OF SECURE ENERGY METER AGAINST SAMAST SCHEME ,SHUTDOWN REQUEST BY M/S SECURE METERS LTD. VIA MAIL ON DT, 25.05.2024.	Daily		Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time.
12	400 kV	400 KV REWA ROAD-OBRA LINE	07.09.2024	07.09.2024	11:00: Hrs	14:00 Hrs	FOR INSTALLATION AND COMMISSIONING OF SECURE ENERGY METER AGAINST SAMAST SCHEME ,SHUTDOWN REQUEST BY M/S SECURE METERS LTD. VIA MAIL ON DT, 25.05.2024.	Daily		Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time.
13	400 kV	100MVA, 400/11.5/11.5kV, ST-1 of 400kV Switchyardof 1X660MW, Harduaganj Extn-II	28.08.2024	29.08.2024	08:00 Hrs	18:00Hrs	For Replacement defective manifold of On-Line DGA System and calibration by installing new cylinder	Continuous		Approved	
14	400 kV	100MVA, 400/11.5/11.5kV, ST-2 of 400kV Switchyardof 1X660MW, Harduaganj Extn-II	30.08.2024	31.08.2024	08:00 Hrs	18:00Hrs	For Replacement defective manifold of On-Line DGA System and calibration by installing new cylinder	Continuous		Approved	

Sub: Request for S/d in Powergrid Phyang Substation premises for carrying out pending erection, testing & commissioning activities of 220kV Bay Extension work (Phyang-Disket Transmission Line)

**Work Schedule for R Phase Bushing Installation,
HV Test and Inter Connection on Shutdown**

S No.	No Of Days	Work Details on shutdown	Date	Remark
Bay-203 (Line) Shutdown				
1	1	Bay-206, R & Y Phase Bushing installation work. Bay-203 (Line) shutdown is required due to induction in during R Phase Bushing installation.	1/9/2024	Bay-203 (Line) shutdown required for 12 hours. Shutdown is required at 6:00AM
Main Bus-2, Bay-204, 205 & Bay-203 (Line) Shutdown				
2	1	Gas Recovery of Existing compartment, End Shield Assembly, Evacuation	15/09/2024 to 18/09/2024	Main Bus-2, Bay-204, 205 Shutdown required for 4 days. Bay-203 (Line) shutdown required for 4 hrs. during R phase injection in HV Test
	1	Evacuation, Gas Filling, Gas Quality Check.		
	1	HV Test conduct		
	1	Return of Shutdown		
Main Bus-1, Bay-204, 205 & Bay-203 (Line) Shutdown				
3	1	Gas Recovery of Existing compartment, End Shield Assembly, Evacuation	19/09/2024 to 24/09/2024	Main Bus-2, Bay-204, 205 Shutdown required for 6 days. Bay-203 (Line) shutdown required for 4 hrs. during only R phase injection in HV Test.
	1	Evacuation, Gas Filling, Gas Quality Check.		
	1	HV Test conduct		
	1	Gas Recovery of Existing compartment, End Shield remove & conductor inter connection, Evacuation,		
	1	Evacuation, Gas Filling, Gas Quality Check.		
	1	Return of Shutdown		
Main Bus-2, Bay-204 & 205 Shutdown				
4	1	Gas Recovery of Existing compartment, End Shield remove & conductor inter connection, Evacuation,	25/09/2024 to 27/09/2024	Main Bus-2, Bay-204 & 205 Shutdown required for 3 days.
	1	Evacuation, Gas Filling, Gas Quality Check.		
	1	Return of Shutdown		

Shutdown Status:

Approved

OCC Remarks:

Ladakh PDD to share the SLD with NHPC and NRLDC. Subject to NHPC consent

SHUTDOWN requirement JKPTCL LEH

SUBJECT :- SD REQUEST FOR TRANSMISSION ELEMENTS for 222th OCC MEETING

S.N.	Details of Transmission Element		DURATION				Daily/ Continuous	Reason	Shutdown Status	OCC Remarks
	Voltage level (KV)	NAME OF THE ELEMENT AND SUBSTATION	FROM		TO					
			DATE	TIME	DATE	TIME				
X-2 For Construction activity(220 Bay Extension Work Phyang Diskit Transmission Line Bay 206)										
1	220 kV	220KV LEH KHALSTI Line (Bay No 203)	1-Sep-24	6:00	1-Sep-24	18:00	Daily	Shutdown required for safe working during construction of 206 Bay at 220/66KV Substation LEH(PG). Commissioning of 206 Bay installation of GIS Bushings. Shutdown is required due to induction in working area during Bushing installation.	Approved	Ladakh PDD to share the SLD with NHPC and NRLDC. Subject to NHPC consent
2	220 kV	220KV Bus 2 at LEH (PG) and BUS Coupler (15-Sep-24	9:00	18-Sep-24	18:00	Continuous	Shutdown required for safe working during construction of 206 Bay at 220/66KV Substation LEH(PG). Gas Recovery of Existing compartment, End Shield Assembly, Evacuation . Evacuation, Gas Filling, Gas Quality Check.	Approved	Ladakh PDD to share the SLD with NHPC and NRLDC. Subject to NHPC consent
3	220 kV	220KV 50MVA ICT 2 at LEH (Bay No 205)	15-Sep-24	9:00	18-Sep-24	18:00	Continuous	Shutdown required for safe working during construction of 206 Bay at 220/66KV Substation LEH(PG). Gas Recovery of Existing compartment, End Shield Assembly, Evacuation . Evacuation, Gas Filling, Gas Quality Check.	Approved	Ladakh PDD to share the SLD with NHPC and NRLDC. Subject to NHPC consent
4	220 kV	220KV LEH KHALSTI Line (Bay No 203)	18-Sep-24	14:00	18-Sep-24	18:00	Daily	Shutdown required for safe working during construction of 206 Bay at 220/66KV Substation LEH(PG). HV Test conduct	Approved	Ladakh PDD to share the SLD with NHPC and NRLDC. Subject to NHPC consent
5	220 kV	220KV Bus-1 at LEH (PG)	19-Sep-24	6:00	24-Sep-24	18:00	Continuous	Shutdown required for safe working during construction of 206 Bay at 220/66KV Substation LEH(PG).. Gas Recovery of Existing compartment, End Shield Assembly, Evacuation. Evacuation, Gas Filling, Gas Quality Check. Gas Recovery of Existing compartment, End Shield remove & conductor inter connection, Evacuation, Gas Filling, Gas Quality Check.	Approved	Ladakh PDD to share the SLD with NHPC and NRLDC. Subject to NHPC consent
6	220 kV	220KV 50MVA ICT 2 at LEH (Bay No 205)	19-Sep-24	6:00	24-Sep-24	18:00	Continuous	Shutdown required for safe working during construction of 206 Bay at 220/66KV Substation LEH(PG). Gas Recovery of Existing compartment, End Shield Assembly, Evacuation. Evacuation, Gas Filling, Gas Quality Check. Gas Recovery of Existing compartment, End Shield remove & conductor inter connection, Evacuation, Gas Filling, Gas Quality Check.	Approved	Ladakh PDD to share the SLD with NHPC and NRLDC. Subject to NHPC consent
7	220 kV	220KV LEH KHALSTI Line (Bay No 203)	24-Sep-24	14:00	24-Sep-24	18:00	Continuous	Shutdown required for safe working during construction of 206 Bay at 220/66KV Substation LEH(PG). HV Test conduct	Approved	Ladakh PDD to share the SLD with NHPC and NRLDC. Subject to NHPC consent
8	221 kV	220KV Bus 2 at LEH (PG) and BUS Coupler (25-Sep-24	6:00	27-Sep-24	18:00	Continuous	Shutdown required for safe working during construction of 206 Bay at 220/66KV Substation LEH(PG). Gas Recovery of Existing compartment, End Shield remove & conductor inter connection, Evacuation, Evacuation, Gas Filling, Gas Quality Check.	Approved	Ladakh PDD to share the SLD with NHPC and NRLDC. Subject to NHPC consent
9	221 kV	220KV 50MVA ICT 2 at LEH (Bay No 205)	25-Sep-24	6:00	27-Sep-24	18:00	Continuous	Shutdown required for safe working during construction of 206 Bay at 220/66KV Substation LEH(PG). Gas Recovery of Existing compartment, End Shield remove & conductor inter connection, Evacuation, Evacuation, Gas Filling, Gas Quality Check.	Approved	Ladakh PDD to share the SLD with NHPC and NRLDC. Subject to NHPC consent

POWERGRID NORTHERN REGION-I

SUBJECT :- SD REQUEST FOR TRANSMISSION ELEMENTS for 222nd OCC MEETING

S.No.	ELEMENTS	OWNER	MODE	DURATION				PURPOSE	Remarks	NLDC/NRLDC Remarks	S/d Status	OCC Remarks
				FROM		TO						
				DATE	TIME	DATE	TIME					
765kV/400kV/220kV/132kV Lines												
1	765KV-BHUJ-BANASKANTHA-1	WR-2	D	17-Sep-24	17:00	17-Sep-24	23:00	Simultaneous outage of 765KV-BHUJ-BANASKANTHA-1&2 is required for replacement of bent earthpeak of LOC 259. Dia to be kept open at both ends.	S/D Requested by WR-II	ATC-TTC of NR Export may be curtailed by 4000 MW. May be facilitated from 1700 hrs	Approved	ATC-TTC of NR Export may be curtailed by 4000 MW. May be facilitated from 1700 hrs
2	765KV-BHUJ-BANASKANTHA-2	WR-2	D	17-Sep-24	17:00	17-Sep-24	23:00	Simultaneous outage of 765KV-BHUJ-BANASKANTHA-1&2 is required for replacement of bent earthpeak of LOC 259. Dia to be kept open at both ends.	S/D Requested by WR-II	ATC-TTC of NR Export may be curtailed by 4000 MW. May be facilitated from 1700 hrs	Approved	ATC-TTC of NR Export may be curtailed by 4000 MW. May be facilitated from 1700 hrs
3	765KV-BHUJ-BANASKANTHA-1	WR-2	D	4-Sep-24	17:00	4-Sep-24	23:00	For attending shutdown defects in Line and TWFL commissioning. A/R Non Auto mode in Circuit #2 For attending shutdown defects in circuit #1, Dia to be kept open at both ends.	NRPC Consent may be required considering previous experience of comments received from NLDC in previous WRPC OCC approvals		Approved	ATC-TTC of NR Export may be curtailed by 4000 MW. May be facilitated from 1700 hrs
4	765KV-BHUJ-BANASKANTHA-2	WR-2	D	4-Sep-24	17:00	4-Sep-24	23:00	A/R Non Auto mode For attending shutdown defects in circuit #1	NRPC Consent may be required considering previous experience of comments received from NLDC in previous WRPC OCC approvals		Approved	ATC-TTC of NR Export may be curtailed by 4000 MW. May be facilitated from 1700 hrs
5	765KV-BHUJ-BANASKANTHA-2	WR-2	D	5-Sep-24	17:00	5-Sep-24	23:00	For attending shutdown defects in Line and TWFL commissioning. A/R Non Auto mode in Circuit #1 For attending shutdown defects in circuit #2, Dia to be kept open at both ends.	NRPC Consent may be required considering previous experience of comments received from NLDC in previous WRPC OCC approvals		Approved	ATC-TTC of NR Export may be curtailed by 4000 MW. May be facilitated from 1700 hrs
6	765KV-BHUJ-BANASKANTHA-1	WR-2	D	5-Sep-24	17:00	5-Sep-24	23:00	A/R Non Auto mode For attending shutdown defects in circuit #2	NRPC Consent may be required considering previous experience of comments received from NLDC in previous WRPC OCC approvals		Approved	ATC-TTC of NR Export may be curtailed by 4000 MW. May be facilitated from 1700 hrs
7	400kV Kankroli-Zerda Line Circuit-2	PGCIL	D	6-Sep-24	15:00	7-Sep-24	23:00	To reconnect at Bhinmal to enable the shutdown of Bhinmal Barmer ckt-1 & 2 for NHAI diversion work by RVPNL	for necessary interconnection and protection coordination implementation in the three substations (Bhinmal, Zerda and Kankroli) during removal of bypass arrangement.	ATC-TTC of NR Export may be curtailed by 2100 MW. May be facilitated from 1500 hrs	Approved	ATC-TTC of NR Export may be curtailed by 2100 MW. May be facilitated from 1500 hrs
8	400 KV KOTPUTLI-BHIWADI (PG) CKT-1	PGCIL	D	1-Sep-24	08:00	30-Sep-24	18:00	For OPGW replacement works from Kotputli Gantry to TN-479 of 400kV Kotputli-Bhiwadi Line (for creation of Repeater of Sikar-II- Aligarh OPGW link, at Kotputli s/s)	Non-Auto required for OPGW replacement works	A/R off may be allowed	Approved	A/R off may be allowed
9	400 KV BASSI-KOTPUTLI (PG) CKT-1	PGCIL	D	1-Sep-24	08:00	30-Sep-24	18:00	For OPGW replacement works from Kotputli Gantry to TN-479 of 400kV Kotputli-Bhiwadi Line (for creation of Repeater of Sikar-II- Aligarh OPGW link, at Kotputli s/s)	Non-Auto required for OPGW replacement works	A/R off may be allowed	Approved	A/R off may be allowed
10	400 KV KOTPUTLI-BHIWADI (PG) CKT-1	PGCIL	D	5-Sep-24	08:00	5-Sep-24	18:00	For OPGW laying works from TN-480 of 400kV S/C Kotputli-Bhiwadi CKT-1 to Joint Box at crossing span of D/C Sikar-II - Aligarh Line (for creation of Repeater of Sikar-II- Aligarh OPGW link at Kotputli s/s)	Shutdown required for OPGW laying works	May be allowed subject to real time grid condition/No other line shutdown at both ends	Approved	May be allowed subject to real time grid condition/No other line shutdown at both ends
11	220 kV D/C Dhanona-Deroli Ahir transmission line circuit-I	HVPNL	D	10-Sep-24	06:00	14-Sep-24	21:00	Stringing of under construction line- 765 kV D/C Khetri Narela transmission line (PNTL). Approved under 5th NRSCT		May be allowed subject to real time grid condition & Haryana consent	Approved	May be allowed subject to real time grid condition & Haryana consent
12	220 kV D/C Dhanona-Deroli Ahir transmission line circuit-II	HVPNL	D	10-Sep-24	06:00	14-Sep-24	21:00	Stringing of under construction line- 765 kV D/C Khetri Narela transmission line (PNTL). Approved under 5th NRSCT		May be allowed subject to real time grid condition & Haryana consent	Approved	May be allowed subject to real time grid condition & Haryana consent

13	132 kV S/C Mahendragarh-Kanina transmission line	HVPNL	D	10-Sep-24	06:00	14-Sep-24	21:00	Stringing of under construction line- 765 kV D/C Khetri Narela transmission line (PNTL). Approved under 5th NRST		May be allowed subject to real time grid condition & Haryana consent	Approved	May be allowed subject to real time grid condition & Haryana consent
14	220 kV D/C Dhanona-Kanina transmission line circuit-I	HVPNL	D	20-Sep-24	06:00	24-Sep-24	21:00	Stringing of under construction line- 765 kV D/C Khetri Narela transmission line (PNTL). Approved under 5th NRST		May be allowed subject to real time grid condition & Haryana consent	Approved	May be allowed subject to real time grid condition & Haryana consent
15	220 kV D/C Dhanona-Kanina transmission line circuit-II	HVPNL	D	20-Sep-24	06:00	24-Sep-24	21:00	Stringing of under construction line- 765 kV D/C Khetri Narela transmission line (PNTL). Approved under 5th NRST		May be allowed subject to real time grid condition & Haryana consent	Approved	May be allowed subject to real time grid condition & Haryana consent
16	132 kV D/C Dhanona-Nangal Mohanpur transmission line circuit-I	HVPNL	D	15-Sep-24	06:00	19-Sep-24	21:00	Stringing of under construction line- 765 kV D/C Khetri Narela transmission line (PNTL). Approved under 5th NRST		May be allowed subject to real time grid condition & Haryana consent	Approved	May be allowed subject to real time grid condition & Haryana consent
17	132 kV D/C Dhanona-Nangal Mohanpur transmission line circuit-II	HVPNL	D	15-Sep-24	06:00	19-Sep-24	21:00	Stringing of under construction line- 765 kV D/C Khetri Narela transmission line (PNTL). Approved under 5th NRST		May be allowed subject to real time grid condition & Haryana consent	Approved	May be allowed subject to real time grid condition & Haryana consent
18	220 kV D/C Dhanona-Lula Ahir transmission line circuit-I	HVPNL	D	25-Sep-24	06:00	29-Sep-24	21:00	Stringing of under construction line- 765 kV D/C Khetri Narela transmission line (PNTL). Approved under 5th NRST		May be allowed subject to real time grid condition & Haryana consent	Approved	May be allowed subject to real time grid condition & Haryana consent
19	220 kV D/C Dhanona-Lula Ahir transmission line circuit-II	HVPNL	D	25-Sep-24	06:00	29-Sep-24	21:00	Stringing of under construction line- 765 kV D/C Khetri Narela transmission line (PNTL). Approved under 5th NRST		May be allowed subject to real time grid condition & Haryana consent	Approved	May be allowed subject to real time grid condition & Haryana consent
20	220kV D/C Dhanaunda to Nehrugarh T/L circuit-I	HVPNL	D	25-Sep-24	06:00	29-Sep-24	21:00	Stringing of under construction line- 765 kV D/C Khetri Narela transmission line (PNTL). Approved under 5th NRST		May be allowed subject to real time grid condition/No other line shutdown at both ends/Haryana consent	Approved	May be allowed subject to real time grid condition/No other line shutdown at both ends/Haryana consent
21	220kV D/C Dhanaunda to Nehrugarh T/L circuit-II	HVPNL	D	25-Sep-24	06:00	29-Sep-24	21:00	Stringing of under construction line- 765 kV D/C Khetri Narela transmission line (PNTL). Approved under 5th NRST		May be allowed subject to real time grid condition/No other line shutdown at both ends/Haryana consent	Approved	May be allowed subject to real time grid condition/No other line shutdown at both ends/Haryana consent
22	132 KV Losal-Dhod S/C Line	RVPNL	D	24.08.24	08:00	25.08.24	18:00	Power Line Crossing for construction of 765KV D/C Bhadla II - Sikar II	Crossing at Loc No AP 105 to 106	May be allowed subject to real time grid condition & Rajasthan consent	Approved	May be allowed subject to real time grid condition & Rajasthan consent
23	132kV Ranoli - Khod S/C Line	RVPNL	D	19.09.24	08:00	20.09.24	18:00	Power Line Crossing for construction of 765KV D/C Bhadla II - Sikar II	Crossing at Loc No AP 154 to 155	May be allowed subject to real time grid condition & Rajasthan consent	Approved	May be allowed subject to real time grid condition & Rajasthan consent
24	132kV Ranoli - Ringus D/C Line	RVPNL	D	16.09.24	08:00	17.09.24	18:00	Power Line Crossing for construction of 765KV D/C Bhadla II - Sikar II	Crossing at Loc No AP 147 to 148	May be allowed subject to real time grid condition & Rajasthan consent	Approved	May be allowed subject to real time grid condition & Rajasthan consent
25	220 KV Dhod - Dataramgarh S/C Line	RVPNL	D	30.08.24	08:00	31.08.24	18:00	Power Line Crossing for construction of 765KV D/C Bhadla II - Sikar II	Crossing at Loc No AP 124 to 124A	May be allowed subject to real time grid condition & Rajasthan consent	Approved	May be allowed subject to real time grid condition & Rajasthan consent
26	220 KV Dhod - Didwana S/C Line	RVPNL	D	23.08.24	08:00	24.08.24	18:00	Power Line Crossing for construction of 765KV D/C Bhadla II - Sikar II	Crossing at Loc No AP 113 to 114	May be allowed subject to real time grid condition & Rajasthan consent	Approved	May be allowed subject to real time grid condition & Rajasthan consent
27	220 KV Didwana -Suzangarh D/C Line	Adani	D	21.08.24	08:00	22.08.24	18:00	Power Line Crossing for construction of 765KV D/C Bhadla II - Sikar II	Crossing at Loc No AP 85 to 86	May be allowed subject to real time grid condition & Rajasthan consent	Approved	May be allowed subject to real time grid condition & Rajasthan consent
28	220kV Sikar - Ringus D/C Line	RVPNL	D	22.09.24	08:00	23.09.24	18:00	Power Line Crossing for construction of 765KV D/C Bhadla II - Sikar II	Crossing at Loc No AP 156 to 157	May be allowed subject to real time grid condition & Rajasthan consent	Approved	May be allowed subject to real time grid condition & Rajasthan consent

29	220kV Sikar - Ringus S/C Line	RVPNL	D	12.09.24	08:00	13.09.24	18:00	Power Line Crossing for construction of 765KV D/C Bhadla II - Sikar II	Crossing at Loc No AP 146 to 147	May be allowed subject to real time grid condition & Rajasthan consent	Approved	May be allowed subject to real time grid condition & Rajasthan consent
30	220KV PMSTL Simbhawali- Simbhawali (UPPTCL) Circuit	PMSTL Simbhawali	D	9/19/2024	08:00	9/19/2024	18:00	FOR AMP WORK		May be allowed subject to real time grid condition & UP consent	Approved	May be allowed subject to real time grid condition & UP consent
31	220KV PMSTL Simbhawali- Hybrid Hapur Circuit	PMSTL Simbhawali	D	21-Sep-24	08:00	21-Sep-24	18:00	FOR AMP WORK		May be allowed subject to real time grid condition & UP consent	Approved	May be allowed subject to real time grid condition & UP consent
32	220 kV TP saurya Line (bay 208)	TP SAURYA	D	15.09.2024	19:00	20.09.2024	23:00	Bay Extension Work		May be allowed from 19:00Hrs	Approved	May be allowed from 19:00Hrs
33	220 KV S/C Khetri-Jhunjhunu Transmission Line	RVPN	D	02.09.2024	07:00	03.09.2024	19:00	Stringing of 765 kV D/C Khetri-Narela TL		May be allowed subject to real time grid condition & Rajasthan consent	Approved	May be allowed subject to real time grid condition & Rajasthan consent
34	132 KV S/C Khetri-Buhana Transmission Line	RVPN	D	05.09.2024	07:00	06.09.2024	19:00	Stringing of 765 kV D/C Khetri-Narela TL		May be allowed subject to real time grid condition & Rajasthan consent	Approved	May be allowed subject to real time grid condition & Rajasthan consent
35	132KV S/C Khetri-Nangli Transmission Line	RVPN	D	23.09.2024	07:00	24.09.2024	19:00	Stringing of 765 kV D/C Khetri-Narela TL		May be allowed subject to real time grid condition & Rajasthan consent	Approved	May be allowed subject to real time grid condition & Rajasthan consent
36	220 KV S/C Mahendragarh-Narnaul Transmission Line	HVPN	D	06.09.2024	07:00	07.09.2024	19:00	Stringing of 765 kV D/C Khetri-Narela TL		May be allowed subject to real time grid condition & Haryana consent	Approved	May be allowed subject to real time grid condition & Haryana consent
37	132 KV S/C Mahendragarh-Mundiyakhera Transmission Line	HVPN	D	09.09.2024	07:00	10.09.2024	19:00	Stringing of 765 kV D/C Khetri-Narela TL		May be allowed subject to real time grid condition & Haryana consent	Approved	May be allowed subject to real time grid condition & Haryana consent
38	132 KV S/C Mahendragarh-Mundiyakhera Transmission Line	HVPN	D	11.09.2024	07:00	12.09.2024	19:00	Stringing of 765 kV D/C Khetri-Narela TL		May be allowed subject to real time grid condition & Haryana consent	Approved	May be allowed subject to real time grid condition & Haryana consent
39	765 KV FATEHGARH-II-BHADLA-II CKT-1 & 2	PGCIL	D	14.09.2024	17:00	17.09.2024	23:00	Non-Auto required for Hotline Stringing between AP 2/0-3/0 and 3/0-3A/0 of 765 KV Bhadla-II-Sikar-II line			Approved	
40	765 KV FATEHGARH-II-BHADLA-II CKT-3 & 4	PGCIL	D	18.09.2024	17:00	21.09.2024	23:00	Non-Auto required for Hotline Stringing between 3/0-3A/0 of 765 KV Bhadla-II-Sikar-II line			Approved	
41	765 KV FATEHGARH-II-BHADLA-II CKT-1 & 2	PGCIL	D	18.09.2024	17:00	18.09.2024	23:00	Shutdown required for Diamond crossing of OPGW between AP 2/0-3/0			Approved	
42	765 KV FATEHGARH-II-BHADLA-II CKT-3 & 4	PGCIL	D	22.09.2024	17:00	22.09.2024	23:00	Shutdown required for Diamond crossing of OPGW between AP 3/0-3A/0			Approved	
765 /400/220kV ICT/STATCOMS												
1	+/-150MVAr VSC-1 Branch for STATCOM Station-1 at Fatehgarh-2 (Bay- RB10-RB11 Bay)	PGCIL	Daily	18-09-2024	17:00	18-09-2024	23:59	Bay extension construction work to avoid induction T&P movements for safety requirement	Only VSC-1 Branch shutdown is required.	May be allowed subject to real time grid from 17:00Hrs	Approved	May be allowed subject to real time grid from 17:00Hrs
2	+/-150MVAr VSC-2 Branch for STATCOM Station-1 at Fatehgarh-2 (Bay- RB10-RB12 Bay)	PGCIL	Daily	20-09-2024	17:00	20-09-2024	23:59	Bay extension construction work to avoid induction T&P movements for safety requirement	Only VSC-2 Branch shutdown is required.	May be allowed subject to real time grid from 17:00Hrs	Approved	May be allowed subject to real time grid from 17:00Hrs
3	+/-150MVAr VSC-1 Branch for STATCOM Station-2 at Fatehgarh-2 (Bay- RB11-RB11 Bay)	PGCIL	Daily	18-09-2024	17:00	18-09-2024	23:59	Bay extension construction work to avoid induction T&P movements for safety requirement	Only VSC-1 Branch shutdown is required.	May be allowed subject to real time grid from 17:00Hrs	Approved	May be allowed subject to real time grid from 17:00Hrs
4	+/-150MVAr VSC-2 Branch for STATCOM Station-2 at Fatehgarh-2 (Bay- RB11-RB12 Bay)	PGCIL	Daily	20-09-2024	17:00	20-09-2024	23:59	Bay extension construction work to avoid induction T&P movements for safety requirement	Only VSC-2 Branch shutdown is required.	May be allowed subject to real time grid from 17:00Hrs	Approved	May be allowed subject to real time grid from 17:00Hrs
5	200MVA,220/132KV ICT#1 AT GIS SIMBHAWALI	PGCIL	Daily	23-Sep-24	08:00	23-Sep-24	18:00	FOR AMP WORK		May be allowed subject to other ICT must be in service/Load to be managed by UP	Approved	May be allowed subject to other ICT must be in service/Load to be managed by UP

6	200MVA,220/132KV ICT#2 AT GIS SIMBHAWALI	PGCIL	Daily	25-Sep-24	08:00	25-Sep-24	18:00	FOR AMP WORK		May be allowed subject to other ICT must be in service/Load to be managed by UP	Approved	May be allowed subject to other ICT must be in service/Load to be managed by UP
7	765KV/400KV BANASKANTHA-ICT-2	PGCIL WR	Daily	9-Sep-24	15:00	9-Sep-24	18:00	400 kV BPI erection work for ICT#3 bay construction work by M/s Linxon at Banaskantha and Switching of B Phase ICT 2 with Spare ICT, Dia to be kept open at both sides.	NRPC Consent may be required considering previous experience of comments received from NLDC in previous WRPC OCC approvals	ATC-TTC of NR Export to be curtailed by 900 MW. May be availed from 1500 hrs	Approved	ATC-TTC of NR Export to be curtailed by 900 MW. May be availed from 1500 hrs
8	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBT) CKT-3 @FATEHGARH_II(PG)	PGCIL	Daily	5-Sep-24	17:00	12-Sep-24	23:00	For final testing/fine tuning of CSD Relay of 765KV Reactor	Kindly note that, during fine tuning of CSD, 4 to 5 on laod operations of Reactor will be done from each bay	May be availed from 1700 hrs	Approved	May be availed from 1700 hrs
9	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-4 @FATEHGARH_II(PG)	PGCIL	Daily	6-Sep-24	17:00	12-Sep-24	23:00	For final testing/fine tuning of CSD Relay of 765KV Reactor	Kindly note that, during fine tuning of CSD, 4 to 5 on laod operations of Reactor will be done from each bay	May be availed from 1700 hrs	Approved	May be availed from 1700 hrs
765KV/400/220kV Bays												
1	ACF6_JIND LINE1_ TIE_BAY_438 at Kurukshetra	PGCIL	c	07-09-2024	14:00:00	11-09-2024	23:00:00	FOR CB INSPECTION AND RECTIFICATION WORKS		Element must remain in service via other bay.	Approved	Element must remain in service via other bay.

POWERGRID NORTHERN REGION-II

SUBJECT :- SD REQUEST FOR TRANSMISSION ELEMENTS for 221th OCC MEETING

S.N.	Details of Transmission Element		Category of element	DURATION				Daily/Continuous	Reason	NLDC/NRLDC Comments	S/d Status	OCC Remarks
	Voltage level (KV)	NAME OF THE ELEMENT AND SUBSTATION		FROM		TO						
				DATE	TIME	DATE	TIME					
X-3	For O&M activity											
1	220 KV	220 kV Abdullapur-Rampur Ckt-1 (Bay No-202) at Abdullapur)	D	06.09.2024	10:00	06.09.2024	18:00	Daily	AMP of Line Equipments	Element must remain in service with TBC	Approved	Element must remain in service with TBC
2	220 KV	220 kV Abdullapur-Rampur Ckt-2 (Bay no-201) at Abdullapur)	D	13.09.2024	10:00:00 AM	13.09.2024	18:00	Daily	AMP of Line Equipments	Element must remain in service with TBC	Approved	Element must remain in service with TBC
3	220 KV	201 Bay (ICT-1 Bay) at Jalandhar SS	D	22.09.2024	10:00:00 AM	24.09.2024	18:00	Continous	CB Drive Overhauling work	Element must remain in service with TBC	Approved	Element must remain in service with TBC
4	220 KV	206 Bay (Kanjali-1 Bay) at Jalandhar SS	D	10.09.2024	10:00:00 AM	12.09.2024	18:00	Continous	CB Drive Overhauling work	Element must remain in service with TBC	Approved	Element must remain in service with TBC
5	220 KV	207 Bay (Kanjali-2 Bay) at Jalandhar SS	D	13.09.2024	10:00:00 AM	15.09.2024	18:00	Continous	CB Drive Overhauling work	Element must remain in service with TBC	Approved	Element must remain in service with TBC
6	220 KV	210 BAY (Nehrain-2 Bay) at Jalandhar SS	D	16.09.2024	10:00:00 AM	18.09.2024	18:00	Continous	CB Drive Overhauling work	Element must remain in service with TBC	Approved	Element must remain in service with TBC
7	220 KV	211 BAY (Nehrain-1 Bay) at Jalandhar SS	D	26.09.2024	10:00:00 AM	28.09.2024	18:00	Continous	CB Drive Overhauling work	Element must remain in service with TBC	Approved	Element must remain in service with TBC
8	220 KV	220KV Ludhiana-Dhandari-ckt-1	A	17.09.2024	9:00:00 AM	17.09.2024	18:00	Daily	For AMP of Line Equipments	May be allowed subject to real time grid condition & Punjab consent	Approved	May be allowed subject to real time grid condition & Punjab consent

Category A: Transmission elements at 400 kV and above.

Category B: Transmission elements at 132 kV and above level emanating from ISGS.

Category C: Transmission elements at 132 kV and above which are inter-regional in nature.

Category D :Transmission elements at 220 kV level with one end in a State while other end is in another State.

POWERGRID NORTHERN REGION-III

SUBJECT :- SD REQUEST FOR TRANSMISSION ELEMENTS for 222nd OCC MEETING

FORMAT I(A): REQUEST FOR TRANSMISSION ELEMENT OUTAGE TO RPC

(SHUTDOWNS)

S.N.	INDENTING AGENCY	PGCIL, CPCC (NR-III),Lucknow			REASON	DATE		DD:MM:YYYY		Remarks	NLDG/RLDC Remarks	S/d Status	OCC Remarks	
		NAME OF REQUESTING AGENCY	LINE DETAILS	INTER/ INTRA REGIONAL		DAILY/ CONTINUOUS	PROPOSED DATE AND TIME							
							FROM		TO					
							DATE	TIME	DATE					TIME
1	POWERGRID_NR3	400/220 KV 315 MVA ICT 3 AT ALLAHABAD(PG)	Intra	D	For Testing of Special Protection Scheme(SPS) implementation for overloading of ICTs at Allahabad SS.	28/Sep/2024	9:00	28/Sep/2024	18:00	These 3 shutdown required on same date For Testing of Special Protection Scheme(SPS) implementation for overloading of ICTs at Allahabad SS.	May be allowed subject to other 2 ICTs must remain in service	Approved	May be allowed subject to other 2 ICTs must remain in service	
2	POWERGRID_NR3	220 KV ALLAHABAD(PG)- REWAROAD(UP) (PG) CKT-1	Intra	D	For Testing of Special Protection Scheme(SPS) implementation for overloading of ICTs at Allahabad SS.	28/Sep/2024	9:00	28/Sep/2024	18:00		May be allowed subject to real time grid condition/No other line shutdown at both ends/UP consent required	Approved	No other line shutdown at both ends/ subject to UP consent in real time	
3	POWERGRID_NR3	220 KV ALLAHABAD(PG)- REWAROAD(UP) (PG) CKT-2	Intra	D	For Testing of Special Protection Scheme(SPS) implementation for overloading of ICTs at Allahabad SS.	28/Sep/2024	9:00	28/Sep/2024	18:00		May be allowed subject to real time grid condition/No other line shutdown at both ends/UP consent required	Approved	No other line shutdown at both ends/ subject to UP consent in real time	
4	POWERGRID_NR3	400 KV SINGRAULI-ALLAHABAD-3	Intra	D	For replacement of damaged polymer insulator at 10 locations	09/Sep/2024	9:00	10/Sep/2024	18:00		May be allowed subject to real time grid condition/No other line shutdown at both ends/NTPC consent	Approved	May be allowed subject to real time grid condition/No other line shutdown at both ends/NTPC consent	
5	POWERGRID_NR3	400 KV KANPUR- BALLABHGARH (PG) CKT-2	Intra	D	for S/D nature defect rectification	09/Sep/2024	9:00	09/Sep/2024	18:00		May be allowed subject to real time grid condition/Utility may clarified if Non auto required?	Approved	May be allowed subject to real time grid condition	
6	POWERGRID_NR3	400 KV KANPUR- BALLABHGARH (PG) CKT-3	Intra	D	for S/D nature defect rectification	10/Sep/2024	9:00	10/Sep/2024	18:00		May be allowed subject to real time grid condition/Utility may clarified if Non auto required?	Approved	May be allowed subject to real time grid condition	
7	POWERGRID_NR3	765 KV BUS-I RAMPUR_PRSTL	Intra	C	SF6 GD BODY REPLACEMENT	05/Sep/2024	9:00	12/Sep/2024	18:00			Approved		
8	POWERGRID_NR3	765 KV BUS-II RAMPUR_PRSTL	Intra	D	SF6 GD BODY REPLACEMENT	13/Sep/2024	9:00	13/Sep/2024	18:00			Approved		
9	POWERGRID_NR3	400 kv Orai-Orai(UP)-1	Intra	D	For dimonding arrangement of E/W at xing with champa-Kurukshetra	20/Sep/2024	8:00	21/Sep/2024	18:00	Both Line shutdown needed simultaneously		Approved		
10	POWERGRID_NR3	400 kv Orai-Orai(UP)-2	Intra	D	For dimonding arrangement of E/W at xing with champa-Kurukshetra	20/Sep/2024	8:00	21/Sep/2024	18:00			Approved		

POWERGRID NORTHERN REGION-I

Name of Station: Fatehgarh-3 Substation			Fatehgarh-3	DATE:	11.08.2024	SUBJECT :- SD PROPOSAL FOR for APPROVAL IN OCC MEETING						
S.N.	Details of Transmission Element		Category of element	DURATION				Daily/Continuous	Purpose/ Reason in Detail	NLDC/NRLDC Remarks	S/d Status	OCC Remarks
	Voltage level (KV)	NAME OF THE ELEMENT		FROM		TO						
				DATE	TIME	DATE	TIME					
A	400kv LINE (INTRA REGIONAL ONLY)											
1	220 kV	220 kV Fatehgarh-3-RSVPL (201)	B	01.09.2024	19:00	01.09.2024	23:00	Daily	For Bay extension works, To avoid induction during movement of machinery. T&P.	May be given from 1900 Hrs	Approved	May be given from 1900 Hrs
2	220 kV	220 kV Fatehgarh-3-RSVPL (201)	B	02.09.2024	19:00	02.09.2024	23:00	Daily	For Bay extension works, To avoid induction during movement of machinery. T&P.	May be given from 1900 Hrs	Approved	May be given from 1900 Hrs
3	220 kV	220 kV Fatehgarh-3-RSRPL (202)	B	03.09.2024	19:00	03.09.2024	23:00	Daily	For Bay extension works, To avoid induction during movement of machinery. T&P.	May be given from 1900 Hrs	Approved	May be given from 1900 Hrs
4	220 kV	220 kV Fatehgarh-3-RSRPL (202)	B	04.09.2024	19:00	04.09.2024	23:00	Daily	For Bay extension works, To avoid induction during movement of machinery. T&P.	May be given from 1900 Hrs	Approved	May be given from 1900 Hrs
5	220 kV	220 kV Fatehgarh-3- Altra Xergy (204)	B	05.09.2024	19:00	05.09.2024	23:00	Daily	For Bay extension works, To avoid induction during movement of machinery. T&P.	May be given from 1900 Hrs	Approved	May be given from 1900 Hrs
6	220 kV	220 kV Fatehgarh-3- Altra Xergy (204)	B	06.09.2024	19:00	06.09.2024	23:00	Daily	For Bay extension works, To avoid induction during movement of machinery. T&P.	May be given from 1900 Hrs	Approved	May be given from 1900 Hrs
3	220 kV	220 kV Fatehgarh-3- RSAPL (210)	B	07.09.2024	19:00	07.09.2024	23:00	Daily	For Bay extension works, To avoid induction during movement of machinery. T&P.	May be given from 1900 Hrs	Approved	May be given from 1900 Hrs
4	220 kV	220 kV Fatehgarh-3- RSAPL (210)	B	08.09.2024	19:00	08.09.2024	23:00	Daily	For Bay extension works, To avoid induction during movement of machinery. T&P.	May be given from 1900 Hrs	Approved	May be given from 1900 Hrs
5	400 kV	400 kV Fatehgarh-3-Fatehgarh-2 ckt-1	A	09.09.2024	17:00	09.09.2024	23:00	Daily	For Bay extension works, To avoid induction during movement of machinery. T&P.	May be given from 1700 Hrs	Approved	May be given from 1700 Hrs
6	400 kV	400 kV Fatehgarh-3-Fatehgarh-2 ckt-2	A	10.09.2024	17:00	10.09.2024	23:00	Daily	For Bay extension works, To avoid induction during movement of machinery. T&P.	May be given from 1700 Hrs	Approved	May be given from 1700 Hrs
7	400 kV	400kV fatehgarh-3 Jaisalmer-2 ckt-1	A	11.09.2024	17:00	11.09.2024	23:00	Daily	For Bay extension works, To avoid induction during movement of machinery. T&P.	May be given from 1700 Hrs	Approved	May be given from 1700 Hrs
8	400 kV	400kV fatehgarh-3 Jaisalmer-2 ckt-2	A	12.09.2024	17:00	12.09.2024	23:00	Daily	For Bay extension works, To avoid induction during movement of machinery. T&P.	May be given from 1700 Hrs	Approved	May be given from 1700 Hrs
B	400kv ICT / Bus/ Reactor and Bays											
1	400 kV	Fatehgarh-3 400/220 kV 500 MVA ICT 1	A	13.09.2024	17:00	13.09.2024	23:00	Daily	AMP Works	May be given from 1700 Hrs	Approved	May be given from 1700 Hrs
2	400 kV	Fatehgarh-3 400/220 kV 500 MVA ICT 1	A	14.09.2024	17:00	14.09.2024	23:00	Daily	AMP Works	May be given from 1700 Hrs	Approved	May be given from 1700 Hrs
5	400 kV	Fatehgarh-3 400/220 kV 500 MVA ICT 3	A	15.09.2024	17:00	15.09.2024	23:00	Daily	AMP Works	May be given from 1700 Hrs	Approved	May be given from 1700 Hrs
6	400 kV	Fatehgarh-3 400/220 kV 500 MVA ICT 3	A	16.09.2024	17:00	16.09.2024	23:00	Daily	AMP Works	May be given from 1700 Hrs	Approved	May be given from 1700 Hrs
7	400 kV	Fatehgarh-3 400/220 kV 500 MVA ICT 4	A	17.09.2024	17:00	17.09.2024	23:00	Daily	AMP Works	May be given from 1700 Hrs	Approved	May be given from 1700 Hrs

8	400 kV	Fatehgarh-3 400/220 kV 500 MVA ICT 4	A	18.09.2024	17:00	18.09.2024	23:00	Daily	AMP Works	May be given from 1700 Hrs	Approved	May be given from 1700 Hrs
9	400 kV	Fatehgarh-3 400/220 kV 500 MVA ICT 2	A	19.09.2024	17:00	19.09.2024	23:00	Daily	AMP Works	May be given from 1700 Hrs	Approved	May be given from 1700 Hrs
10	400 kV	Fatehgarh-3 400/220 kV 500 MVA ICT 2	A	20.09.2024	17:00	20.09.2024	23:00	Daily	AMP Works	May be given from 1700 Hrs	Approved	May be given from 1700 Hrs
11	400 kV	Fatehgarh-3 400 kV Bus-2	A	02.09.2024	17:00	09.09.2024	23:00	Daily	For 401 89 A Isolator Foundation strengthening (Civil) works for compliance of Vigilance observation	May be given from 1700 Hrs	Approved	May be given from 1700 Hrs
12	400 kV	Fatehgarh-3 413 Bay	A	22.09.2024	17:00	29.09.2024	23:00	Continuous	For 413 CB Foundation strengthening (Civil) works for compliance of Vigilance observation	May be given from 1700 Hrs	Approved	May be given from 1700 Hrs
13	400kV	400 kV Fatehgarh-3 Bus-2	A	23.09.2024	17:00	23.09.2024	23:00	Daily	For Bay extension works, To avoid induction during movement of machinerv. T&P.	May be given from 1700 Hrs	Approved	May be given from 1700 Hrs
14	400kV	400 kV Fatehgarh-3 Bus-1	A	24.09.2024	17:00	24.09.2024	23:00	Daily	For Bay extension works, To avoid induction during movement of machinerv. T&P.	May be given from 1700 Hrs	Approved	May be given from 1700 Hrs
16	220 kV	220 kV Fatehgarh-3 Bus-2	B	25.09.2024	21:00	25.09.2024	23:00	Daily	For Bay extension works, To avoid induction during movement of machinerv. T&P.	May be given subject to real time grid conditions.	Approved	May be given subject to real time grid conditions.
17	220 kV	220 kV Fatehgarh-3 Bus-2	B	26.09.2024	21:00	26.09.2024	23:00	Daily	For Bay extension works, To avoid induction during movement of machinerv. T&P.	May be given subject to real time grid conditions.	Approved	May be given subject to real time grid conditions.
18	220 kV	220 kV Fatehgarh-3 Bus-1	B	29.09.2024	21:00	29.09.2024	23:00	Daily	For Bay extension works, To avoid induction during movement of machinerv. T&P.	May be given subject to real time grid conditions.	Approved	May be given subject to real time grid conditions.
19	220 kV	220 kV Fatehgarh-3 Bus-1	B	30.09.2024	21:00	30.09.2024	23:00	Daily	For Bay extension works, To avoid induction during movement of machinerv. T&P.	May be given subject to real time grid conditions.	Approved	May be given subject to real time grid conditions.
20	400 kV	Fatehgarh-3 401 Bay	A	02.09.2024	17:00	09.09.2024	23:00	Continuous	For 401 89 A Isolator Foundation strengthening (Civil) works for compliance of Vigilance observation	May be given from 1700 Hrs	Approved	May be given from 1700 Hrs
21	400 kV	400 kV Fatehgarh-3 Bus-1	A	27.09.2024	17:00	27.09.2024	23:00	Daily	AMP Works	May be given from 1700 Hrs	Approved	May be given from 1700 Hrs
22	400 kV	400 kV Fatehgarh-3 125 MVAR Bus Reactor-1	A	28.09.2024	17:00	28.09.2024	23:00	Daily	AMP Works	May be given from 1700 Hrs	Approved	May be given from 1700 Hrs
23	400 kV	400 kV fatehgarh-3 125 MVAR Bus Reactor-2	A	21.09.2024	17:00	21.09.2024	23:00	Daily	AMP Works	May be given from 1700 Hrs	Approved	May be given from 1700 Hrs

Sl	Request Type	Name of Requesting Agency	Element Name	Daily/Continuous	Reason	From Date	From Time	To Date	To Time	NLDC Remarks	Shutdown Status	OCC Remarks
NRPC Consent requested by ER-1 Region												
1	PLANNED	POWERGRID_ER1	400 KV GAYA CHANDWA CKT-2	D	Replacement of Flashover insulator at Loc No-126 due to lightning	7-Sep-24	8:00	7-Sep-24	18:00	ATC Curtailment of 400 MW in NR Import. To be planned after 15th Sep	Approved	ATC Curtailment of 400 MW in NR Import. To be planned after 15th Sep
2	PLANNED	POWERGRID_ER1	A/R OF 400KV-GAYA-CHANDWA-1	D	For shutdown maintenance work in parallel Circuit	7-Sep-24	8:00	7-Sep-24	18:00	NRPC Consent not required		NRPC Consent not required
3	PLANNED	POWERGRID_ER1	400KV-NEW RANCHI-CHANDWA-2	D	Replacement of Flslover Insulator due to lightning at Loc No 116	13-Sep-24	8:00	13-Sep-24	18:00	ATC Curtailment of 300 MW in NR Import. To be planned after 15th Sep	Approved	ATC Curtailment of 300 MW in NR Import. To be planned after 15th Sep
4	PLANNED	POWERGRID_ER1	A/R OF 400KV-NEW RANCHI-CHANDWA-1	D	For shutdown maintenance work in parallel Circuit	13-Sep-24	8:00	13-Sep-24	18:00	NRPC Consent not required		NRPC Consent not required
NRPC Consent requested by WR2 Region												
1	PLANNED	POWERGRID_WR2	76KV-BINA-JABALPUR-2	D	TERMINAL EQUIPMENT MAINTENANCE work and attending S/D nature defect in line & For Taking Spare Phase in service and R ph to be taken Out at jobsite period. for Scheme Rectification work at bina w/ Spare phase Out since 30.12.2023)	19/Sep/2024	9:00	19/Sep/2024	18:00	NRPC Consent not required		NRPC Consent not required
2	PLANNED	POWERGRID_WR2	76KV-BINA-JABALPUR-1	D	A/R Non Auto mode For attending shutdown defects in circuit #2	19/Sep/2024	9:00	19/Sep/2024	18:00	NRPC Consent not required		NRPC Consent not required
3	PLANNED	POWERGRID_WR2	76KV-SATNA-VINDHYACHAL(PS)-1	D	For rectification of shutdown nature defects. Dia to be kept open at both ends.	04/Sep/2024	8:00	04/Sep/2024	18:00	ATC Curtailment of 750 MW in NR Import. To be availed after 15th Sep	Approved	ATC Curtailment of 750 MW in NR Import. To be availed after 15th Sep
4	PLANNED	POWERGRID_WR2	76KV-SATNA-VINDHYACHAL(PS)-2	D	For rectification of shutdown nature defects. Dia to be kept open at both ends.	09/Sep/2024	8:00	10/Sep/2024	18:00	ATC Curtailment of 750 MW in NR Import. To be availed after 15th Sep	Approved	ATC Curtailment of 750 MW in NR Import. To be availed after 15th Sep
5	PLANNED	POWERGRID_WR2	76KV-SATNA-BINA-1	D	for attending shutdown nature defect by Bina TLM. Dia to be kept open at both ends.	03/Sep/2024	9:00	03/Sep/2024	18:00	ATC Curtailment of 750 MW in NR Import. To be availed after 15th Sep	Approved	ATC Curtailment of 750 MW in NR Import. To be availed after 15th Sep
6	PLANNED	POWERGRID_WR2	76KV-SATNA-BINA-2	D	for attending shutdown nature defect by Bina TLM. Dia to be kept open at both ends.	04/Sep/2024	9:00	04/Sep/2024	18:00	ATC Curtailment of 750 MW in NR Import. To be availed after 15th Sep	Approved	ATC Curtailment of 750 MW in NR Import. To be availed after 15th Sep
7	PLANNED	POWERGRID_WR2	76KV-SATNA-BINA-1	D	A/R non auto mode for attending earth wire defects by Bina TLM	11/Sep/2024	9:00	11/Sep/2024	18:00	NRPC Consent not required		NRPC Consent not required
8	PLANNED	POWERGRID_WR2	76KV-SATNA-BINA-2	D	A/R non auto mode for attending earth wire defects by Bina TLM	12/Sep/2024	9:00	12/Sep/2024	18:00	NRPC Consent not required		NRPC Consent not required
9	PLANNED	POWERGRID_WR2	76KV-BINA-JABALPUR-1	D	For CSD and replacement work at bina end, for attending shutdown nature defect in line. Dia to be kept open at both ends.	20/Sep/2024	9:00	20/Sep/2024	18:00	NRPC Consent not required		NRPC Consent not required
10	PLANNED	POWERGRID_WR2	76KV-BINA-JABALPUR-2	D	A/R Non Auto mode For attending shutdown defects in circuit #1	20/Sep/2024	9:00	20/Sep/2024	18:00	NRPC Consent not required		NRPC Consent not required
11	PLANNED	POWERGRID_WR2	76KV-INDORE-VADODARA-1	D	SAS Upgradation Testing & Shutdown nature line defect attending work. Dia to be kept open at both ends.	23/Sep/2024	9:00	23/Sep/2024	18:00	ATC Curtailment of 600 MW in NR Export	Approved	ATC Curtailment of 600 MW in NR Export
12	PLANNED	POWERGRID_WR2	76KV-VINDHYACHAL(PS)-JABALPUR-1	D	Line AMP works. A/R off of Ckt 2 and Dia to be kept open at both ends.	17/Sep/2024	8:00	17/Sep/2024	19:00	ATC Curtailment of 1100 MW in NR Import. To be availed after 15th Sep	Approved	ATC Curtailment of 1100 MW in NR Import. To be availed after 15th Sep
13	PLANNED	POWERGRID_WR2	76KV-VINDHYACHAL(PS)-JABALPUR-2	D	A/R Non Auto mode For attending shutdown defects in circuit #1	17/Sep/2024	8:00	17/Sep/2024	19:00	NRPC Consent not required		NRPC Consent not required
14	PLANNED	POWERGRID_WR2	76KV-VINDHYACHAL(PS)-JABALPUR-2	D	Line AMP works. A/R off of Ckt 1 and Dia to be kept open at both ends.	18/Sep/2024	8:00	18/Sep/2024	19:00	ATC Curtailment of 1100 MW in NR Import. To be availed after 15th Sep	Approved	ATC Curtailment of 1100 MW in NR Import. To be availed after 15th Sep
15	PLANNED	POWERGRID_WR2	76KV-VINDHYACHAL(PS)-JABALPUR-1	D	A/R Non Auto mode For attending shutdown defects in circuit #2	18/Sep/2024	8:00	18/Sep/2024	19:00	NRPC Consent not required		NRPC Consent not required