



सत्यमेव जयते

भारत सरकार

Government of India

विद्युत मंत्रालय

Ministry of Power

उत्तर क्षेत्रीय विद्युत समिति

Northern Regional Power Committee

सं.:उ.क्षे.वि.स./प्रचालन/106/01/2024/533-574

दिनांक: 13.09.2024

विषय: उत्तर क्षेत्रीय विद्युत समिति की प्रचालन समन्वय उप- समिति की 223वीं बैठक में स्वीकृत आऊटेज कार्यक्रम की सूची।

Subject: Outage programme approved in the 223rd OCC Meeting.

विद्युत् उत्पादन कंपनियों व पारेषण लाइसेंस धारकों द्वारा उत्पादन इकाइयों व पारेषण तंत्र के प्रस्तावित आऊटेज कार्यक्रमों को दिनांक 12.09.2024 में आयोजित प्रचालन समन्वय उप- समिति की 223 वीं बैठक में चर्चा करने के पश्चात आऊटेज कार्यक्रम की स्वीकृत सूची को उत्तर क्षेत्रीय विद्युत समिति के वेब पोर्टल पर उपलब्ध किया गया है। सभी आऊटेज कार्यक्रम संभावित हैं एवं वास्तविक काल में ग्रिड की स्थिति के अनुरूप प्रभावी होंगे। किसी प्रकार की त्रुटि होने पर दो कार्य दिवसों के भीतर हमें सूचित करने का कष्ट करें।

The outage programme of Generating Units and Transmission Lines proposed by Generating Companies and Transmission Licensees were discussed in the 223rd OCC meeting held on 12.09.2024 and the approved list of outages program has been uploaded on NRPC web portal. All outage programmes are approved tentatively subject to real time grid conditions. Discrepancy, if any may kindly be intimated within two working days.

(डी. के. मीश्रा)

अधीक्षण अभियंता (प्रचालन)

सेवा में,

प्रचालन समन्वय उप- समिति के सभी सदस्य।

APPROVED OUTAGE PROGRAM OF 223rd OCC

Sr No	Reference Number	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Request Type	Shutdown Status	Approved From Date	Approved From Time	Approved To Date	Approved To Time	OCC Remarks
1	RQ191663	OCC_223	ntpcos_sd	GENERATING UNIT	88.71 MW ANTA GPS - UNIT 1	NTPC	C	Minor OH based on EOH	16/Oct/2024	00:00	23/Oct/2024	23:59	Minor OH from 16.09.2024 to 23.09.2024 is to be taken	PLANNED	Approved	18-Sep-24	00:00	25-Sep-24	23:59	
2	RQ191662	OCC_223	ntpcos_sd	GENERATING UNIT	88.71 MW ANTA GPS - UNIT 2	NTPC	C	Major Overhauling based on EOH	08/Oct/2024	08:00	07/Nov/2024	23:59		PLANNED	Approved	08-Oct-24	00:00	07-Nov-24	23:59	
3	RQ190556	OCC_223	ntpcncr_sd	GENERATING UNIT	88.71 MW ANTA GPS - UNIT 2	NTPC	C	GT#2 Major Overhauling	08/Oct/2024	00:00	07/Nov/2024	23:59	Outage	PLANNED	Rejected					Duplicate entry
4	RQ192062	OCC_223	ntpcos_sd	GENERATING UNIT	200 MW SINGRAULI STPS - UNIT 5	NTPC	C	for boiler license renewal & to attend boiler flue gas duct leakage	18/Oct/2024	00:00	21/Oct/2024	23:59	Outage is to be taken from 18.09.2024 to 21.09.2024, but not being able to apply for said date in this portal	PLANNED	Approved	18-Sep-24	00:00	21-Sep-24	23:59	May be allowed for License renewal
5	RQ191296	OCC_223	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2	POWER GRID	C	Modification in DCCT to avoid protection mal-operation and upgradation of control software	16/Oct/2024	08:00	20/Oct/2024	18:00		PLANNED	Rejected					Already facilitated in Sep
6	RQ191295	OCC_223	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-1	POWER GRID	C	Modification in DCCT to avoid protection mal-operation and upgradation of control software	16/Oct/2024	08:00	20/Oct/2024	18:00		PLANNED	Rejected					Already facilitated in Sep
7	RQ191297	OCC_223	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-3	POWER GRID	C	Modification in DCCT to avoid protection mal-operation and upgradation of control software	16/Oct/2024	08:00	20/Oct/2024	18:00		PLANNED	Rejected					Already facilitated in Sep
8	RQ191298	OCC_223	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-4	POWER GRID	C	Modification in DCCT to avoid protection mal-operation and upgradation of control software	16/Oct/2024	08:00	20/Oct/2024	18:00		PLANNED	Rejected					Already facilitated in Sep
9	RQ191291	OCC_223	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-3	POWER GRID	C	Modification in DCCT to avoid protection mal-operation and upgradation of control software	11/Oct/2024	08:00	15/Oct/2024	18:00		PLANNED	Rejected					Already facilitated in Sep
10	RQ191292	OCC_223	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-4	POWER GRID	C	Modification in DCCT to avoid protection mal-operation and upgradation of control software	11/Oct/2024	08:00	15/Oct/2024	18:00		PLANNED	Rejected					Already facilitated in Sep

11	RQ191290	OCC_223	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2	POWER GRID	C	Modification in DCCT to avoid protection mal-operation and upgradation of control software	06/Oct/2024	08:00	10/Oct/2024	18:00		PLANNED	Rejected						Already facilitated in Sep
12	RQ191289	OCC_223	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-1	POWER GRID	C	Modification in DCCT to avoid protection mal-operation and upgradation of control software	06/Oct/2024	08:00	10/Oct/2024	18:00		PLANNED	Rejected						Already facilitated in Sep
13	RQ191860	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-SATNA (PG) CKT-1	POWER GRID	D	AMP work of Line Side and LR at Orai end.	25/Oct/2024	09:00	25/Oct/2024	18:00		PLANNED	Approved	25-Oct-24	09:00	25-Oct-24	18:00	ATC Curtailment of 2450 MW in NR Import. Subjected to WRPC Approval	
14	RQ191862	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-2	POWER GRID	D	Testing of accuracy of MW transducers installed in 765kV Agra Gwalior Ckt-1 in Special Protection Scheme at Agra.	23/Oct/2024	08:00	23/Oct/2024	18:00		PLANNED	Approved	23-Oct-24	08:00	23-Oct-24	18:00	ATC Curtailment of 1150 MW in NR Import. Subjected to WRPC Approval	
15	RQ191861	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-1	POWER GRID	D	Testing of accuracy of MW transducers installed in 765kV Agra Gwalior Ckt-1 in Special Protection Scheme at Agra.	22/Oct/2024	08:00	22/Oct/2024	18:00		PLANNED	Approved	22-Oct-24	08:00	22-Oct-24	18:00	ATC Curtailment of 1150 MW in NR Import. Subjected to WRPC Approval	
16	RQ191888	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIA-GAYA (PG) CKT-1	POWER GRID	D	Insulator cleaning and insulator replacement	21/Oct/2024	08:00	23/Oct/2024	18:00		PLANNED	Approved	21-Oct-24	08:00	23-Oct-24	18:00	Subjected to ERPC Approval	
17	RQ191751	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2	POWER GRID	D	"1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PR-1&2 retrofitment (Viat Make)"	21/Oct/2024	08:00	21/Oct/2024	18:00		PLANNED	Approved	21-Oct-24	08:00	21-Oct-24	18:00	ATC Curtailment of 450 MW in NR Import. Subjected to WRPC Approval	
18	RQ191866	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	POWER GRID	C	Replacement of PDM sensor for arresting SF6 leakage in 707-10R Gas compartment And Installation of Counter weight in Gantry-1 Tower of 765kV Orai-Gwalior line at Orai End, as Aligarh-2 LR bushing is just below gantry so 765kV Orai-Aligarh-2 Line SD required simultaneous with 765kV Gwalior-Orai Line.	20/Oct/2024	08:00	21/Oct/2024	19:00		PLANNED	Approved	20-Oct-24	08:00	21-Oct-24	19:00	Subjected to WRPC Approval	

19	RQ191750	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1	POWER GRID	D	"1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PR-1&2 retrofit (Viat Make)"	19/Oct/2024	08:00	19/Oct/2024	18:00		PLANNED	Approved	19-Oct-24	08:00	19-Oct-24	18:00	ATC Curtailment of 450 MW in NR Import. Subjected to WRPC Approval
20	RQ191677	OCC_223	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2	POWER GRID	D	Quarterly Maintenance alongwith line reactor at Phagi end	18/Oct/2024	08:00	18/Oct/2024	18:00		PLANNED	Approved	18-Oct-24	08:00	18-Oct-24	18:00	ATC Curtailment of 450 MW in NR Import. Subjected to WRPC Approval
21	RQ191887	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASHI-GAYA (PG) CKT-1	POWER GRID	D	Insulator Cleaning & Shutdown nature rectification Work	15/Oct/2024	08:00	15/Oct/2024	18:00		PLANNED	Approved	15-Oct-24	08:00	15-Oct-24	18:00	Subjected to ERPC Approval
22	RQ191732	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1	POWER GRID	D	A/R Non Auto mode For attending shutdown defects in circuit #2	14/Oct/2024	08:00	14/Oct/2024	18:00	SD requested by WR2	PLANNED	Approved	14-Oct-24	08:00	14-Oct-24	18:00	
23	RQ191886	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHPUR-SASARAM (PG) CKT-1	POWER GRID	D	Insulator Cleaning & Shutdown nature rectification Work by Varanasi TLM	14/Oct/2024	08:00	14/Oct/2024	18:00		PLANNED	Approved	14-Oct-24	08:00	14-Oct-24	18:00	Subjected to ERPC Approval
24	RQ191733	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2	POWER GRID	D	For attending shutdown defects in Line and TWFL commisioning. A/R Non Auto mode in Circuit #1 For attending shutdown defects in circuit #2/ YEARLY AMP. Dia to be kept open at both ends.	14/Oct/2024	08:00	14/Oct/2024	18:00	SD requested by WR2	PLANNED	Approved	14-Oct-24	15:00	14-Oct-24	23:00	ATC Curtailment of 2950 MW in NR Export. To be availed in non solar hour.
25	RQ191730	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1	POWER GRID	D	For attending shutdown defects in Line and TWFL commisioning. A/R Non Auto mode in Circuit #2 For attending shutdown defects in circuit #1. Dia to be kept open at both ends.	12/Oct/2024	08:00	12/Oct/2024	18:00	SD requested by WR 2	PLANNED	Approved	12-Oct-24	15:00	12-Oct-24	23:00	ATC Curtailment of 2950 MW in NR Export. To be availed in non solar hour.
26	RQ191731	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2	POWER GRID	D	A/R Non Auto mode For attending shutdown defects in circuit #1	12/Oct/2024	08:00	12/Oct/2024	18:00	SD requested by WR 2	PLANNED	Approved	12-Oct-24	08:00	12-Oct-24	18:00	
27	RQ191892	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-2	POWER GRID	D	Tower Strengthening Member fixing work. A/R in Non-Auto Mode Line will be in Service.	08/Oct/2024	08:00	14/Oct/2024	18:00		PLANNED	Approved	08-Oct-24	08:00	14-Oct-24	18:00	ATC curtailment of 1150 MW in NR Import. Subjected to WRPC Approval

28	RQ191859	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-SATNA (PG) CKT-1	POWER GRID	D	Line amp works and For Switching of Spare with R-ph (For taking R-Ph in Service) at Satna end	05/Oct/2024	09:00	05/Oct/2024	18:00		PLANNED	Approved	05-Oct-24	09:00	05-Oct-24	18:00	ATC curtailment of 2450 MW in NR Import. Subjected to WRPC Approval
29	RQ191882	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASH-GAYA (PG) CKT-2	POWER GRID	D	Shutdown nature rectification Work by Varanasi TLM	03/Oct/2024	08:00	06/Oct/2024	18:00		PLANNED	Approved	03-Oct-24	08:00	06-Oct-24	18:00	Subjected to ERPC Approval
30	RQ191891	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-1	POWER GRID	D	Tower Strengthening Member fixing work. A/R in Non-Auto Mode Line will be in Service.	01/Oct/2024	08:00	07/Oct/2024	18:00		PLANNED	Approved	01-Oct-24	08:00	07-Oct-24	18:00	ATC curtailment of 1150 MW in NR Import. Subjected to WRPC Approval
31	RQ191331	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI(PG)-VINDHYACHALPOL(PG) (PVTSL) CKT-2	PVTSL	D	For Shutdown nature defects with non auto a/r of ckt-1	01/Oct/2024	08:00	01/Oct/2024	18:00		PLANNED	Approved	01-Oct-24	08:00	01-Oct-24	18:00	ATC curtailment of 1900 MW in NR Import. Subjected to WRPC Approval
32	RQ191984	OCC_223	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-1	POWER GRID	C	Pole-1 Outage is requested by Sterlite for Line crossing work of 765kV D/C Fatehgarh-3 to Beawar Line	13/Oct/2024	09:00	14/Oct/2024	18:00		PLANNED	Approved	13-Oct-24	09:00	14-Oct-24	18:00	ATC curtailment of 1800 MW in NR Import. Subjected to WRPC Approval
33	RQ191985	OCC_223	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-2	POWER GRID	C	Pole-1 Outage is requested by Sterlite for Line crossing work of 765kV D/C Fatehgarh-3 to Beawar Line	13/Oct/2024	09:00	14/Oct/2024	18:00		PLANNED	Approved	13-Oct-24	09:00	14-Oct-24	18:00	ATC curtailment of 1800 MW in NR Import. Subjected to WRPC Approval
34	RQ191881	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASH-SASARAM (PG) CKT-1	POWER GRID	D	Insulator Cleaning & Shutdown nature rectification Work	23/Oct/2024	08:00	24/Oct/2024	18:00		PLANNED	Approved	23-Oct-24	08:00	24-Oct-24	18:00	Subjected to ERPC Approval
35	RQ191880	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	POWER GRID	D	Insulator cleaning by Varanasi TLM and BPI replacement by ER-1 at Sasaram end	21/Oct/2024	09:00	22/Oct/2024	17:30		PLANNED	Approved	21-Oct-24	09:00	22-Oct-24	17:30	
36	RQ191890	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MOTIHARI(BS) (PG) CKT-2	POWER GRID	D	Relay Testing work at Gorakhpur end	19/Oct/2024	09:30	19/Oct/2024	18:00		PLANNED	Approved	19-Oct-24	09:30	19-Oct-24	18:00	Subjected to ERPC Approval
37	RQ191889	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MOTIHARI(BS) (PG) CKT-1	POWER GRID	D	Relay Testing work at Gorakhpur end	18/Oct/2024	09:30	18/Oct/2024	18:00		PLANNED	Approved	18-Oct-24	09:30	18-Oct-24	18:00	Subjected to ERPC Approval
38	RQ191737	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1	POWER GRID	D	A/R Non Auto mode in Circuit #1 For attending shutdown defects in circuit #2	18/Oct/2024	08:00	18/Oct/2024	18:00	Requested by WR2	PLANNED	Approved	18-Oct-24	08:00	18-Oct-24	18:00	
39	RQ191734	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-2	POWER GRID	D	For attending shutdown defects in Line. Dia to be kept open at both ends.	18/Oct/2024	08:00	18/Oct/2024	18:00	SD requested by WR2	PLANNED	Approved	18-Oct-24	17:00	18-Oct-24	23:00	ATC Curtailment of 2100 MW in NR Export. To be availed in non solar hour.

40	RQ191895	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-VINDHYACHALPOL(PG) (PG) CKT-2	POWER GRID	D	Line Equipment AMP Work at Vindhyachal(PS). A/R off of Ckt 1 and Dia to be Kept open at both ends.	17/Oct/2024	09:00	17/Oct/2024	18:00		PLANNED	Approved						Line is out presently. May avail shutdown in september
41	RQ191736	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-2	POWER GRID	D	A/R Non Auto mode in Circuit #2 For attending shutdown defects in circuit #1	17/Oct/2024	08:00	17/Oct/2024	18:00	Requested by WR2	PLANNED	Approved	17-Oct-24	08:00	17-Oct-24	18:00		
42	RQ191735	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1	POWER GRID	D	Yearly AMP of LTE and main bay circuit breaker and For attending shutdown defects in Line at Kansari end. Dia to be kept open at both ends.	17/Oct/2024	08:00	17/Oct/2024	18:00	SD requested by WR2	PLANNED	Approved	17-Oct-24	17:00	17-Oct-24	23:00		ATC Curtailment of 2100 MW in NR Export. To be availed in non solar hour.
43	RQ191874	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	POWER GRID	D	LBB retrofitting works and SCADA validation for bay 404R by ER-1	15/Oct/2024	09:30	15/Oct/2024	17:30		PLANNED	Approved	15-Oct-24	09:30	15-Oct-24	17:30		
44	RQ191876	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-SASARAM (PG) CKT-1	POWER GRID	D	LBB retrofitting works and SCADA validation for Bay 401R by ER-1	14/Oct/2024	09:30	14/Oct/2024	17:30		PLANNED	Approved	14-Oct-24	09:30	14-Oct-24	17:30		
45	RQ191894	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-VINDHYACHALPOL(PG) (PG) CKT-1	POWER GRID	D	Line Equipment AMP Work at Vindhyachal(PS). A/R off of Ckt2 and Dia to be Kept open at both ends.	14/Oct/2024	09:00	14/Oct/2024	18:00		PLANNED	Approved						Line is out presently. May avail shutdown in september
46	RQ191875	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	POWER GRID	C	LBB retrofitting works and SCADA validation for Bays 404 & 405 LBB relays are in same panel. by ER-1	07/Oct/2024	09:30	08/Oct/2024	17:30		PLANNED	Approved	07-Oct-24	09:30	08-Oct-24	17:30		
47	RQ191877	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-SASARAM (PG) CKT-1	POWER GRID	C	LBB retrofitting works and SCADA validation for Bay 401 & 402 LBB relays are in same panel. by ER-1	03/Oct/2024	09:30	04/Oct/2024	17:30		PLANNED	Approved	03-Oct-24	09:30	04-Oct-24	17:30		
48	RQ191885	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAHUPURI(UP)-BIHARSHARIFF(PG) (PG) CKT-2	POWER GRID,UP PTCL	D	For Shutdown nature defects with non auto a/r of ckt-1	10/Oct/2024	08:00	10/Oct/2024	18:00		PLANNED	Approved	10-Oct-24	08:00	10-Oct-24	18:00		Subjected to ERPC Approval
49	RQ191884	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAHUPURI(UP)-BIHARSHARIFF(PG) (PG) CKT-1	POWER GRID,UP PTCL	D	For Shutdown nature defects with Non auto a/r of ckt-2	09/Oct/2024	08:00	09/Oct/2024	18:00		PLANNED	Approved	09-Oct-24	08:00	09-Oct-24	18:00		Subjected to ERPC Approval
50	RQ191173	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT BHADLA_2 (PG)		D	For AMP work	05/Oct/2024	17:00	05/Oct/2024	23:00		PLANNED	Approved	05-Oct-24	17:00	05-Oct-24	23:00		May be given from 1700 Hrs
51	RQ191172	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BHADLA_2 (PG)		D	For AMP work	04/Oct/2024	17:00	04/Oct/2024	23:00		PLANNED	Approved	04-Oct-24	17:00	04-Oct-24	23:00		May be given from 1700 Hrs

52	RQ191354	OCC_223	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSLS) - BUS 1		D	Bay Extension Work	26/Oct/2024	17:00	28/Oct/2024	23:00		PLANNED	Approved	26-Oct-24	19:00	28-Oct-24	23:00	May be given from 1900 Hrs
53	RQ191355	OCC_223	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSLS) - BUS 2		D	Bay Extension Work	26/Oct/2024	17:00	28/Oct/2024	23:00		PLANNED	Approved	26-Oct-24	19:00	28-Oct-24	23:00	May be given from 1900 Hrs
54	RQ191353	OCC_223	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSLS) - BUS 2		D	Bus Extension Work	16/Oct/2024	17:00	25/Oct/2024	23:00		PLANNED	Approved	16-Oct-24	19:00	25-Oct-24	23:00	May be given from 1900 Hrs
55	RQ191362	OCC_223	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 2		D	For AMP work	06/Oct/2024	09:00	06/Oct/2024	18:00		PLANNED	Approved	06-Oct-24	17:00	06-Oct-24	23:00	May be given from 1700 Hrs
56	RQ191361	OCC_223	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 1		D	For AMP work	05/Oct/2024	09:00	05/Oct/2024	18:00		PLANNED	Approved	05-Oct-24	17:00	05-Oct-24	23:00	May be given from 1700 Hrs
57	RQ191360	OCC_223	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 2		D	FOR PUNCH POINT WORK IN BAY EXTENSION WORK UNDER PNTL	03/Oct/2024	09:00	04/Oct/2024	18:00		PLANNED	Approved	03-Oct-24	17:00	04-Oct-24	17:00	May be availed from 1700 hrs
58	RQ191359	OCC_223	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 1		D	FOR PUNCH POINT WORK IN BAY EXTENSION WORK UNDER PNTL	01/Oct/2024	09:00	02/Oct/2024	18:00		PLANNED	Approved	01-Oct-24	17:00	02-Oct-24	17:00	May be availed from 1700 hrs
59	RQ191852	OCC_223	cpcc3_sd	HVDC POLE	800 KV HVDC AGRA(PG) POLE-2	POWER GRID	C	For diversion work of the lines due to infringement by Lucknow-Kanpur Expressway of NHAI.	20/Oct/2024	09:00	27/Oct/2024	22:00		PLANNED	Approved	20-Oct-24	09:00	27-Oct-24	22:00	Subjected to NERPC & ERPC Approval
60	RQ191851	OCC_223	cpcc3_sd	HVDC POLE	800 KV HVDC AGRA(PG) POLE-3	POWER GRID	C	For diversion work of the lines due to infringement by Lucknow-Kanpur Expressway of NHAI.	20/Oct/2024	09:00	27/Oct/2024	22:00		PLANNED	Approved	20-Oct-24	09:00	27-Oct-24	22:00	Subjected to NERPC & ERPC Approval
61	RQ191853	OCC_223	cpcc3_sd	HVDC POLE	800 KV HVDC AGRA(PG) POLE-1	POWER GRID	C	For diversion work of the lines due to infringement by Lucknow-Kanpur Expressway of NHAI.	20/Oct/2024	09:00	27/Oct/2024	22:00		PLANNED	Approved	20-Oct-24	09:00	27-Oct-24	22:00	Subjected to NERPC & ERPC Approval
62	RQ191850	OCC_223	cpcc3_sd	HVDC POLE	800 KV HVDC AGRA(PG) POLE-4	POWER GRID	C	For diversion work of the lines due to infringement by Lucknow-Kanpur Expressway of NHAI.	20/Oct/2024	09:00	27/Oct/2024	22:00		PLANNED	Approved	20-Oct-24	09:00	27-Oct-24	22:00	Subjected to NERPC & ERPC Approval
63	RQ191849	OCC_223	cpcc3_sd	HVDC POLE	800 KV HVDC AGRA(PG) POLE-2	POWER GRID	C	Converter Transformer AMP works, Valve cooling AMP works, DC yard AMP works etc.	18/Oct/2024	09:00	19/Oct/2024	21:00		PLANNED	Approved	18-Oct-24	09:00	19-Oct-24	21:00	Subjected to NERPC & ERPC Approval
64	RQ191848	OCC_223	cpcc3_sd	HVDC POLE	800 KV HVDC AGRA(PG) POLE-2	POWER GRID	D	Converter Transformer AMP works, Valve cooling AMP works, DC yard AMP works etc. Shutdown of both the poles required.	17/Oct/2024	09:00	17/Oct/2024	21:00		PLANNED	Approved	17-Oct-24	09:00	17-Oct-24	21:00	Subjected to NERPC & ERPC Approval

65	RQ191847	OCC_223	cpcc3_sd	HVDC POLE	800 KV HVDC AGRA(PG) POLE-1	POWER GRID	D	"Converter Transformer AMP works, Valve Hall AMP works, Valve cooling AMP works, DC yard AMP works etc. Shutdown of both the poles required."	17/Oct/2024	09:00	17/Oct/2024	22:00		PLANNED	Approved	17-Oct-24	09:00	17-Oct-24	22:00	Subjected to NERPC & ERPC Approval
66	RQ191846	OCC_223	cpcc3_sd	HVDC POLE	800 KV HVDC AGRA(PG) POLE-1	POWER GRID	C	Converter Transformer AMP works, Valve Hall AMP works, Valve cooling AMP works, DC yard AMP works etc.	15/Oct/2024	09:00	16/Oct/2024	22:00		PLANNED	Approved	15-Oct-24	09:00	16-Oct-24	22:00	Subjected to NERPC & ERPC Approval
67	RQ191304	OCC_223	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-1		D	AMP of HVDC System, Jumper and Isolator connector tightening	22/Oct/2024	08:00	22/Oct/2024	18:00		PLANNED	Approved	22-Oct-24	08:00	22-Oct-24	18:00	
68	RQ191305	OCC_223	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-2		D	AMP of HVDC System, Jumper and Isolator connector tightening	22/Oct/2024	08:00	22/Oct/2024	18:00		PLANNED	Approved	22-Oct-24	08:00	22-Oct-24	18:00	
69	RQ191855	OCC_223	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-1		D	BIPOLE SHUTDOWN FOR AMP WORKS	22/Oct/2024	08:00	22/Oct/2024	18:00		PLANNED	Approved	22-Oct-24	08:00	22-Oct-24	18:00	
70	RQ191856	OCC_223	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-2		D	BIPOLE SHUTDOWN FOR AMP WORKS	22/Oct/2024	08:00	22/Oct/2024	18:00		PLANNED	Approved	22-Oct-24	08:00	22-Oct-24	18:00	
71	RQ191857	OCC_223	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-2		D	Jumper replacement work by Allahabad TLM	18/Oct/2024	09:00	19/Oct/2024	18:00		PLANNED	Approved	18-Oct-24	09:00	19-Oct-24	18:00	Subjected to consent from UP
72	RQ191854	OCC_223	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-2		C	Retro-fitment of Ventilation / Climate control system for the Valve Halls of HVDC Ballia Terminal Station & AMP WORKS	18/Oct/2024	08:00	21/Oct/2024	18:00		PLANNED	Approved	18-Oct-24	08:00	21-Oct-24	18:00	
73	RQ191303	OCC_223	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-2		D	AMP of HVDC System, Jumper and Isolator connector tightening	18/Oct/2024	08:00	21/Oct/2024	18:00		PLANNED	Approved	18-Oct-24	08:00	21-Oct-24	18:00	
74	RQ191843	OCC_223	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-1		D	Jumper Replacement work by Allahabad TLM	16/Oct/2024	09:00	17/Oct/2024	18:00		PLANNED	Approved	16-Oct-24	09:00	17-Oct-24	18:00	Subjected to consent from UP
75	RQ191858	OCC_223	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-1		C	Retro-fitment of Ventilation / Climate control system for the Valve Halls of HVDC Ballia Terminal Station & AMP WORKS	14/Oct/2024	08:00	17/Oct/2024	18:00		PLANNED	Approved	14-Oct-24	08:00	17-Oct-24	18:00	
76	RQ191302	OCC_223	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-1		D	AMP of HVDC System, Jumper and Isolator connector tightening	14/Oct/2024	08:00	17/Oct/2024	18:00		PLANNED	Approved	14-Oct-24	08:00	17-Oct-24	18:00	

77	RQ190901	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1		D	For AMP works	29/Oct/2024	15:00	31/Oct/2024	23:59		PLANNED	Approved	29-Oct-24	17:00	31-Oct-24	23:59	To be availed from 17:00 hrs
78	RQ190874	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2		D	Stringing of 765 kv D/C Khetri-Narela TL	28/Oct/2024	07:00	31/Oct/2024	19:00	Stringing of 765 kv D/C Khetri-Narela TL	PLANNED	Approved	28-Oct-24	17:00	31-Oct-24	23:59	To be availed from 17:00 hrs
79	RQ190873	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1		D	Stringing of 765 kv D/C Khetri-Narela TL	28/Oct/2024	07:00	31/Oct/2024	19:00	Stringing of 765 kv D/C Khetri-Narela TL	PLANNED	Approved	28-Oct-24	17:00	31-Oct-24	23:59	To be availed from 17:00 hrs
80	RQ190881	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-BHIWANI (PG) CKT-1		D	Shutdown Nature defect rectification	25/Oct/2024	07:00	25/Oct/2024	19:00		PLANNED	Approved	25-Oct-24	15:00	25-Oct-24	23:59	To be availed from 15:00 hrs
81	RQ190907	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBTL) CKT-4		D	For Bay extension construction works to avoid induction, T&P movement for safety requirements	24/Oct/2024	15:00	28/Oct/2024	23:59		PLANNED	Approved	24-Oct-24	17:00	28-Oct-24	23:59	To be availed from 17:00 hrs
82	RQ191001	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1		D	AR Relay replacement work	24/Oct/2024	09:00	24/Oct/2024	17:00		PLANNED	Approved	24-Oct-24	17:00	24-Oct-24	23:59	To be availed from 17:00 hrs
83	RQ190926	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2		D	DEFECT RECTIFICATION WORK IN TRANSMISSION LINE	24/Oct/2024	08:00	24/Oct/2024	18:00	A/R to be kept off in other charged Ckt from both ends	PLANNED	Approved	24-Oct-24	17:00	24-Oct-24	23:59	ATC Curtailment of 500 MW in NR Export. To be availed from 1700 hrs
84	RQ190925	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1		D	DEFECT RECTIFICATION WORK IN TRANSMISSION LINE	23/Oct/2024	08:00	23/Oct/2024	18:00	A/R to be kept off in other charged Ckt from both ends	PLANNED	Approved	23-Oct-24	17:00	23-Oct-24	23:59	ATC Curtailment of 500 MW in NR Export. To be availed from 1700 hrs
85	RQ190853	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2		D	Shutdown nature defects rectification	22/Oct/2024	08:00	28/Oct/2024	18:00	DEFECT RECTIFICATION WORK	PLANNED	Approved	22-Oct-24	08:00	28-Oct-24	18:00	ATC curtailment of 200 MW
86	RQ191786	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-MEERUT (PG) CKT-1		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	21/Oct/2024	08:00	22/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	21-Oct-24	08:00	22-Oct-24	18:00	May be availed from 1500 hrs
87	RQ191003	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBTL) CKT-4		D	Testing and Commissioning of Spare 765 kv 80 MVAR Reactor	20/Oct/2024	17:00	21/Oct/2024	23:00		PLANNED	Approved	20-Oct-24	17:00	21-Oct-24	23:00	
88	RQ190906	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBTL) CKT-3		D	For Bay extension construction works to avoid induction, T&P movement for safety requirements	20/Oct/2024	15:00	23/Oct/2024	23:59		PLANNED	Approved	20-Oct-24	17:00	23-Oct-24	23:59	
89	RQ190869	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2		D	Attending shutdown nature defects	19/Oct/2024	06:00	20/Oct/2024	18:00		PLANNED	Approved	19-Oct-24	17:00	20-Oct-24	23:59	May be availed from 1700 hrs

90	RQ191002	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBT) CKT-3		D	Testing and Commissioning of Spare 765 kv 80 MVAR Reactor	18/Oct/2024	17:00	19/Oct/2024	23:00		PLANNED	Approved	18-Oct-24	17:00	19-Oct-24	23:00	
91	RQ190915	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-2		D	Shutdown nature defects rectification	18/Oct/2024	16:00	19/Oct/2024	23:59	Non-Auto mode of Ckt-1	PLANNED	Approved	18-Oct-24	17:00	19-Oct-24	23:59	May be availed from 1700 hrs
92	RQ190838	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2		D	GENERAL MAINTENANCE WORK & Insulator Cleaning work	18/Oct/2024	08:00	19/Oct/2024	18:00		PLANNED	Approved	18-Oct-24	08:00	19-Oct-24	18:00	ATC curtailment of 200 MW
93	RQ190928	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2		D	SHUTDOWN DEFECT RECTIFICATION WORK IN TRANSMISSION LINE BY AJMER & KANKROLI GROUP	18/Oct/2024	08:00	18/Oct/2024	18:00	A/R to be kept off in other charged Ckt from both ends	PLANNED	Approved	18-Oct-24	17:00	18-Oct-24	23:59	May be availed from 1700 hrs
94	RQ190927	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1		D	SHUTDOWN DEFECT RECTIFICATION WORK IN TRANSMISSION LINE BY AJMER & KANKROLI GROUP	17/Oct/2024	08:00	17/Oct/2024	18:00	A/R to be kept off in other charged Ckt from both ends	PLANNED	Approved	17-Oct-24	17:00	17-Oct-24	23:59	May be availed from 1700 hrs
95	RQ190868	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1		D	Attending shutdown nature defects	17/Oct/2024	06:00	18/Oct/2024	18:00		PLANNED	Approved	17-Oct-24	17:00	18-Oct-24	23:59	May be availed from 1700 hrs
96	RQ190914	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2		D	Shutdown nature defects rectification	16/Oct/2024	16:00	17/Oct/2024	23:59	Not required if Shut-down for NHAI diversion work got approved	PLANNED	Approved	16-Oct-24	17:00	17-Oct-24	23:59	May be availed from 1700 hrs
97	RQ190837	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1		D	GENERAL MAINTENANCE WORK & Insulator Cleaning work	16/Oct/2024	08:00	17/Oct/2024	18:00		PLANNED	Approved	16-Oct-24	08:00	17-Oct-24	18:00	ATC curtailment of 200 MW
98	RQ190990	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-2		D	Rectification of shutdown nature defects	15/Oct/2024	17:00	15/Oct/2024	23:00	765 kv Bhadla2-Bikaner ckt 1 A/R to be kept on Non auto mode.	PLANNED	Approved	15-Oct-24	17:00	15-Oct-24	23:00	
99	RQ190978	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1		D	For OPGW replacement works from TN-623 to TN 625 (for Joint Box Creation at TN-625)	15/Oct/2024	08:00	16/Oct/2024	18:00	Non-auto required for OPGW replacement works from TN-623 to TN 625 (for Joint Box Creation at TN-625)	PLANNED	Approved	15-Oct-24	15:00	16-Oct-24	23:59	Subjected to WRPC Approval

100	RQ190979	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2		D	For OPGW replacement works from TN-623 to TN 625 (for Joint Box Creation at TN-625)	15/Oct/2024	08:00	16/Oct/2024	18:00	Non-auto required for OPGW replacement works from TN-623 to TN 625 (for Joint Box Creation at TN-625)	PLANNED	Approved	15-Oct-24	15:00	16-Oct-24	23:59	Subjected to WRPC Approval
101	RQ190852	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2		D	Shutdown nature defects rectification	14/Oct/2024	08:00	20/Oct/2024	18:00	DEFECT RECTIFICATION WORK	PLANNED	Approved	14-Oct-24	08:00	20-Oct-24	18:00	ATC curtailment of 450 MW in NR Import. Subjected to WRPC Approval
102	RQ190989	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-1		D	Rectification of shut down nature defects	12/Oct/2024	17:00	12/Oct/2024	23:00	765 kv Bhadla2- Bikaner ckt 2 A/R to be kept on Non auto mode.	PLANNED	Approved	12-Oct-24	17:00	12-Oct-24	23:00	
103	RQ190988	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2		D	Rectification of shut down nature defects	10/Oct/2024	17:00	10/Oct/2024	23:00	765 kv Bhadla2-Ajmer ckt 1 A/R to be kept on Non auto mode.	PLANNED	Approved	10-Oct-24	17:00	10-Oct-24	23:00	ATC curtailment of 500 MW
104	RQ190987	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1		D	Rectification of shut down nature defects	08/Oct/2024	17:00	08/Oct/2024	23:00	765 kv Bhadla2-Ajmer ckt 2 A/R to be kept on Non auto mode.	PLANNED	Approved	08-Oct-24	17:00	08-Oct-24	23:00	ATC curtailment of 500 MW
105	RQ190911	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-2		D	FOR AMP WORKS by Bhadla II & Attending shutdown nature defects by Khetri & Bhadla II	08/Oct/2024	17:00	08/Oct/2024	23:45	Only LILO ie 39KM is POWERGRID portion and balance 145 KM is maintained by ADANI.	PLANNED	Approved	08-Oct-24	17:00	08-Oct-24	23:45	
106	RQ190902	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2		D	For AMP works	07/Oct/2024	15:00	14/Oct/2024	23:59		PLANNED	Approved	07-Oct-24	17:00	14-Oct-24	23:59	To be availed from 17:00 hrs
107	RQ190880	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-ALIGARH (PG) CKT-1		D	Shutdown Nature defect rectification	07/Oct/2024	07:00	09/Oct/2024	19:00		PLANNED	Approved	07-Oct-24	07:00	09-Oct-24	19:00	
108	RQ190986	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-2		D	Rectification of shut down nature defects	05/Oct/2024	17:00	05/Oct/2024	23:00	765 kv Bhadla-Bikaner ckt 1 A/R to be kept on Non auto mode.	PLANNED	Approved	05-Oct-24	17:00	05-Oct-24	23:00	ATC curtailment of 200 MW

109	RQ191000	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-ALIGARH(PG) (PG) CKT-1		D	For repairing of cutting strands of Conductor in span between 380-381 and Miscellaneous shutdown nature defects rectification work in Transmission Line.	05/Oct/2024	09:00	05/Oct/2024	18:00		PLANNED	Approved	05-Oct-24	09:00	05-Oct-24	18:00	ATC curtailment of 600 MW in NR Import
110	RQ190867	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2		D	Attending shutdown nature defects	05/Oct/2024	06:00	06/Oct/2024	18:00		PLANNED	Approved	05-Oct-24	06:00	06-Oct-24	18:00	
111	RQ190985	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-1		D	Rectification of shutdown nature defects	03/Oct/2024	17:00	03/Oct/2024	23:00	765 kv Bhadla-Bikaner ckt 2 A/R to be kept on Non auto mode.	PLANNED	Approved	03-Oct-24	17:00	03-Oct-24	23:00	ATC curtailment of 200 MW
112	RQ190854	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1		D	Non auto mode for Tower tightening and member/plate fixing work	03/Oct/2024	09:00	30/Oct/2024	17:00	Non auto mode	PLANNED	Approved	03-Oct-24	09:00	30-Oct-24	17:00	Subjected to WRPC Approval
113	RQ190851	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1		D	Shutdown nature defects rectification	03/Oct/2024	08:00	10/Oct/2024	18:00	DEFECT RECTIFICATION WORK	PLANNED	Approved	03-Oct-24	08:00	10-Oct-24	18:00	ATC curtailment of 450 MW in NR Import. Subjected to WRPC Approval
114	RQ190879	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-JHATIKARA (PG) CKT-1		D	Shutdown Nature defect rectification	03/Oct/2024	07:00	03/Oct/2024	19:00		PLANNED	Approved	03-Oct-24	07:00	03-Oct-24	19:00	
115	RQ190866	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1		D	Attending shutdown nature defects	03/Oct/2024	06:00	04/Oct/2024	18:00		PLANNED	Approved	03-Oct-24	06:00	04-Oct-24	18:00	
116	RQ190900	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1		D	FOR AMP WORKS by Bhadla II & Attending shutdown nature defects by Khetri & Bhadla II	01/Oct/2024	15:00	03/Oct/2024	23:59	Only LILO ie 39KM is POWERGRID portion and balance 145 KM is maintained by ADANI.	PLANNED	Approved	01-Oct-24	17:00	03-Oct-24	23:59	To be availed from 17:00 hrs
117	RQ190839	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MEERUT-BHIWANI (PG) CKT-1		C	NHAI DIVERSION WORK	01/Oct/2024	09:00	15/Oct/2024	18:00	NHAI Diversion work	PLANNED	Approved	01-Oct-24	09:00	15-Oct-24	18:00	All statutory clearances, FTC approval to be submitted before charging of line.
118	RQ190912	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1		C	NHAI Diversion work for Amritsar-Jamnagar Express way.	01/Oct/2024	09:00	15/Oct/2024	18:00	ERS installation also requires 5 days Shutdown for Stringing and 03-04 days for destringing as per the ERS report by agency.	PLANNED	Rejected					As per special meeting held on 04.04.2024, Powergrid to explore ERS possibility for facilitating s/d or avail the s/d after commissioning of Bhadla-2 to Sikar-2

119	RQ190913	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2		C	NHAI Diversion work for Amritsar-Jamnagar Express way.	01/Oct/2024	09:00	15/Oct/2024	18:00	ERS installation also requires 5 days Shutdown for Stringing and 03-04 days for destringing as per the ERS report by agency.	PLANNED	Rejected						As per special meeting held on 04.04.2024, Powergrid to explore ERS possibility for facilitating s/d or avail the s/d after commissioning of Bhadla-2 to Sikar-2
120	RQ190825	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-2		C	Shifting of Tower number 79 to new Location	01/Oct/2024	08:00	15/Oct/2024	18:00	Shifting of Tower number 79 to new Location	PLANNED	Approved	01-Oct-24	08:00	15-Oct-24	18:00	All statutory clearances, FTC approval to be submitted before charging of line.	
121	RQ190850	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1		D	Non shutdown nature defect liquidation work (Model Line)	01/Oct/2024	08:00	31/Oct/2024	18:00	Non auto mode	PLANNED	Approved	01-Oct-24	08:00	31-Oct-24	18:00	Subjected to WRPC Approval	
122	RQ191685	OCC_223	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1	POWER GRID	D	Quarterly Maintenance alongwith line reactor at Phagi end	23/Oct/2024	08:00	23/Oct/2024	18:00		PLANNED	Approved	23-Oct-24	08:00	23-Oct-24	18:00	ATC Curtailment of 200 MW in NR Import	
123	RQ191867	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-2	POWER GRID	D	Installation of Counter weight in Gantry-1 Tower of 765kV Orai-Gwalior line at Orai End, as Aligarh-2 LR bushing is just below gantry so 765kV Orai-Aligarh-2 Line SD required simultaneous with 765kV Gwalior-Orai Line.	20/Oct/2024	09:00	20/Oct/2024	14:00		PLANNED	Approved	20-Oct-24	09:00	20-Oct-24	14:00	ATC Curtailment of 2650 MW in NR Import	
124	RQ191281	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-2	POWER GRID	D	For AMP of Line alongwith reactor	19/Oct/2024	08:00	19/Oct/2024	18:00		PLANNED	Approved	19-Oct-24	08:00	19-Oct-24	18:00	ATC Curtailment of 2650 MW in NR Import	
125	RQ191279	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-1	POWER GRID	D	For AMP of Line alongwith reactor	18/Oct/2024	08:00	18/Oct/2024	18:00		PLANNED	Approved	18-Oct-24	08:00	18-Oct-24	18:00	ATC Curtailment of 2650 MW in NR Import	
126	RQ191537	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-FATEHPUR (PG) CKT-1	POWER GRID	D	Insulator Cleaning & Shutdown nature rectification Work	18/Oct/2024	08:00	19/Oct/2024	18:00		PLANNED	Approved	18-Oct-24	08:00	19-Oct-24	18:00		
127	RQ191536	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-2	POWER GRID	D	Shutdown nature defects rectification work	17/Oct/2024	08:00	17/Oct/2024	18:00		PLANNED	Approved	17-Oct-24	08:00	17-Oct-24	18:00		
128	RQ191535	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWER GRID	D	Shutdown nature defects rectification work	16/Oct/2024	08:00	16/Oct/2024	18:00		PLANNED	Approved	16-Oct-24	08:00	16-Oct-24	18:00		
129	RQ191201	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-ALIGARH(PG) (PG) CKT-1	POWER GRID	D	For rectification of shutdown nature defects by Aligarh TLM	15/Oct/2024	08:00	17/Oct/2024	18:00		PLANNED	Approved	15-Oct-24	08:00	17-Oct-24	18:00	ATC curtailment of 600 MW in NR Import	

130	RQ191068	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BAREILLY_2-LUCKNOW_2 (PG) CKT-1	POWER GRID	D	AMP of Line equipments and Line maintenance	14/Oct/2024	09:00	14/Oct/2024	18:00		PLANNED	Approved	14-Oct-24	09:00	14-Oct-24	18:00		
131	RQ192096	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-ALIGARH (PG) CKT-1	POWER GRID	D	For Shutdown nature defects	04/Oct/2024	08:00	05/Oct/2024	18:00		PLANNED	Approved	04-Oct-24	08:00	05-Oct-24	18:00		
132	RQ191288	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASHI-BALIA (PG) CKT-1	POWER GRID	D	AMP of Line bay equipment	01/Oct/2024	08:00	01/Oct/2024	18:00		PLANNED	Approved	01-Oct-24	08:00	01-Oct-24	18:00		
133	RQ191700	OCC_223	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-1	RRVPNL	D	Yearly/Pre-Diwali Maintenance work alongwith Line reactor at Anta end(Shutdown required in day hours from 09:00 Hrs. to 18:00 Hrs.)	21/Oct/2024	08:00	21/Oct/2024	18:00		PLANNED	Approved	21-Oct-24	08:00	21-Oct-24	18:00		
134	RQ191701	OCC_223	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-2	RRVPNL	D	Quarterly Maitenance alongwith line reactor at Phagi end	17/Oct/2024	08:00	17/Oct/2024	18:00		PLANNED	Approved	17-Oct-24	08:00	17-Oct-24	18:00		
135	RQ190571	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-1	UPPTCL	D	For Tightening of Jumper Cone and C.C Ring Bolts and fixing of spacer >X clamps for testing of Line Reactors unit and all Rel	16/Oct/2024	08:00	17/Oct/2024	18:00		PLANNED	Conditionally Approved						Subjected to at least one unit outage at lalitpur
136	RQ190572	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-2	UPPTCL	D	For Tightening of Jumper Cone and C.C Ring Bolts and fixing of spacer >X clamps and for testing of Line Reactors unit and all	14/Oct/2024	08:00	15/Oct/2024	18:00		PLANNED	Conditionally Approved						Subjected to at least one unit outage at lalitpur
137	RQ190570	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANPARA_C(LAN)-UNNAO(UP) (UP) CKT-1	UPPTCL	C	SAG ADJUSTMENT AT LOC NO-638 OF 765KV ANPARA C-UNNAO LINE.	03/Oct/2024	08:00	05/Oct/2024	18:00		PLANNED	Approved	03-Oct-24	08:00	05-Oct-24	18:00		
138	RQ191869	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ALIGARH(PG)-SIKAR_2 (PASTL) CKT-2	PASTL	D	AMP work	08/Oct/2024	09:00	08/Oct/2024	18:00		PLANNED	Rejected						FTC not done yet of Aligarh(PG)-Sikar_2(PASTL), so there is no requirement of the mentioned s/d approval
139	RQ191871	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ALIGARH(PG)-SIKAR_2 (PASTL) CKT-2	PASTL	D	AMP of Line Bay and Line reactor	08/Oct/2024	09:00	08/Oct/2024	18:00		PLANNED	Rejected						FTC not done yet of Aligarh(PG)-Sikar_2(PASTL), so there is no requirement of the mentioned s/d approval
140	RQ191870	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ALIGARH(PG)-SIKAR_2 (PASTL) CKT-1	PASTL	D	AMP work	07/Oct/2024	09:00	07/Oct/2024	18:00		PLANNED	Rejected						FTC not done yet of Aligarh(PG)-Sikar_2(PASTL), so there is no requirement of the mentioned s/d approval

141	RQ191872	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ALIGARH(PG)-SIKAR_2 (PASTL) CKT-1	PASTL	D	AMP of Line Bay and Line reactor	07/Oct/2024	09:00	07/Oct/2024	18:00		PLANNED	Rejected						FTC not done yet of Aligarh(PG)-Sikar_2(PASTL), so there is no requirement of the mentioned s/d approval
142	RQ191426	OCC_223	cpcc1_sd	BUS	765KV BUS 2 AT JHATIKARA(PG)		D	AMP work	22/Oct/2024	09:00	22/Oct/2024	18:00		PLANNED	Approved	22-Oct-24	09:00	22-Oct-24	18:00		
143	RQ191413	OCC_223	cpcc1_sd	BUS	765 KV FATEHGARH_III(PG) - BUS 2		D	AMP Works	18/Oct/2024	15:00	19/Oct/2024	23:59		PLANNED	Approved	18-Oct-24	15:00	19-Oct-24	23:59		
144	RQ191412	OCC_223	cpcc1_sd	BUS	765 KV FATEHGARH_III(PG) - BUS 1		D	AMP Works	13/Oct/2024	15:00	14/Oct/2024	23:59		PLANNED	Approved	13-Oct-24	17:00	14-Oct-24	23:59	To be availed from 17:00 hrs	
145	RQ191368	OCC_223	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 2		D	Jumpering and Bus Bar Testing for Bay Extension	05/Oct/2024	17:00	08/Oct/2024	23:00		PLANNED	Approved	05-Oct-24	17:00	08-Oct-24	23:00		
146	RQ191376	OCC_223	cpcc1_sd	BUS	765 KV BIKANER(PG) - BUS 2		D	Bay Extension work in SS-104 Package	05/Oct/2024	15:00	05/Oct/2024	23:00		PLANNED	Approved	05-Oct-24	17:00	05-Oct-24	23:00	To be availed from 17:00 hrs	
147	RQ191375	OCC_223	cpcc1_sd	BUS	765 KV BIKANER(PG) - BUS 1		D	Bay Extension work in SS-104 Package	02/Oct/2024	15:00	02/Oct/2024	23:00		PLANNED	Approved	02-Oct-24	17:00	02-Oct-24	23:00	To be availed from 17:00 hrs	
148	RQ191364	OCC_223	cpcc1_sd	BUS	765KV BUS 2 AT CHITTORGARH(PG)		D	For AMP work	02/Oct/2024	09:00	02/Oct/2024	17:00		PLANNED	Approved	02-Oct-24	15:00	02-Oct-24	23:00	To be availed from 15:00 hrs	
149	RQ191367	OCC_223	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 1		D	Jumpering and Bus Bar Testing for Bay Extension	01/Oct/2024	17:00	04/Oct/2024	23:00		PLANNED	Approved	01-Oct-24	17:00	04-Oct-24	23:00		
150	RQ191363	OCC_223	cpcc1_sd	BUS	765KV BUS 1 AT CHITTORGARH(PG)		D	For AMP work	01/Oct/2024	09:00	01/Oct/2024	17:00		PLANNED	Approved	01-Oct-24	15:00	01-Oct-24	23:00	To be availed from 15:00 hrs	
151	RQ191572	OCC_223	cpcc3_sd	BUS	765KV BUS 2 AT FATEHPUR(PG)	POWER GRID	D	Tightening, cleaning of all the jumpers and AMP of all the bus isolators as per preventive maintenance schedule.	16/Oct/2024	09:00	16/Oct/2024	18:00		PLANNED	Approved	16-Oct-24	09:00	16-Oct-24	18:00		
152	RQ191567	OCC_223	cpcc3_sd	BUS	765KV BUS 1 AT FATEHPUR(PG)	POWER GRID	D	Testing, Tightening & alignment of Connected isolators & jumpers.	15/Oct/2024	09:00	15/Oct/2024	18:00		PLANNED	Approved	15-Oct-24	09:00	15-Oct-24	18:00		
153	RQ191332	OCC_223	cpcc3_sd	BUS	765KV BUS 2 AT LUCKNOW_2(PG)	POWER GRID	D	AMP work	09/Oct/2024	10:00	09/Oct/2024	18:00		PLANNED	Approved	09-Oct-24	10:00	09-Oct-24	18:00		
154	RQ191329	OCC_223	cpcc3_sd	BUS	765KV BUS 1 AT LUCKNOW_2(PG)	POWER GRID	D	AMP work	07/Oct/2024	10:00	07/Oct/2024	18:00		PLANNED	Approved	07-Oct-24	10:00	07-Oct-24	18:00		
155	RQ191579	OCC_223	cpcc3_sd	BUS	765KV BUS 2 AT AGRA(PG)	POWER GRID	D	Tightening, cleaning of all the jumpers and AMP of all the bus isolators as per preventive maintenance schedule.	03/Oct/2024	09:00	03/Oct/2024	18:00		PLANNED	Approved	03-Oct-24	09:00	03-Oct-24	18:00		

156	RQ191574	OCC_223	cpcc3_sd	BUS	765KV BUS 1 AT AGRA(PG)	POWER GRID	D	Tightening, cleaning of all the jumpers and AMP of all the bus isolators as per preventive maintenance schedule.	01/Oct/2024	09:00	01/Oct/2024	18:00		PLANNED	Approved	01-Oct-24	09:00	01-Oct-24	18:00	
157	RQ191557	OCC_223	sldcrs_sd	BUS	765KV BUS 2 AT ANTA(RS)	RRVPNL	D	Yearly/Pre-Diwali Maintenance work (Shutdown required in day hours from 09:00 Hrs. to 18:00 Hrs.)	14/Oct/2024	08:00	14/Oct/2024	18:00		PLANNED	Approved	14-Oct-24	08:00	14-Oct-24	18:00	
158	RQ191556	OCC_223	sldcrs_sd	BUS	765KV BUS 1 AT ANTA(RS)	RRVPNL	D	Yearly/Pre-Diwali Maintenance work (Shutdown required in day hours from 09:00 Hrs. to 18:00 Hrs.)	09/Oct/2024	08:00	09/Oct/2024	18:00		PLANNED	Approved	09-Oct-24	08:00	09-Oct-24	18:00	
159	RQ191982	OCC_223	stuup_sd	BUS	765 KV GR.NOIDA_2(UPC) - BUS 1	UPPTCL	C	For annual maintenance and testing works	03/Oct/2024	08:00	03/Oct/2024	18:00		PLANNED	Approved	03-Oct-24	08:00	03-Oct-24	18:00	
160	RQ191611	OCC_223	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV MEERUT(PG)	POWER GRID	D	AMP work	23/Oct/2024	08:00	23/Oct/2024	18:00		PLANNED	Approved	23-Oct-24	08:00	23-Oct-24	18:00	
161	RQ191588	OCC_223	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	For spare switching	18/Oct/2024	08:00	19/Oct/2024	18:00		PLANNED	Approved	18-Oct-24	08:00	19-Oct-24	18:00	
162	RQ191639	OCC_223	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765KV BHIWANI(PG)	POWER GRID	D	Bus Reactor AMP and Relay Testing.	16/Oct/2024	14:00	16/Oct/2024	23:00		PLANNED	Approved	16-Oct-24	14:00	16-Oct-24	23:00	
163	RQ191594	OCC_223	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV KOTESHWAR(PG)	POWER GRID	D	Implementation of modified mechanical protection settings and AMP before DLP expiry	16/Oct/2024	08:00	17/Oct/2024	18:00		PLANNED	Approved	16-Oct-24	08:00	17-Oct-24	18:00	
164	RQ191638	OCC_223	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV BHIWANI(PG)	POWER GRID	D	Bus Reactor AMP and Relay Testing.	15/Oct/2024	14:00	15/Oct/2024	23:00		PLANNED	Approved	15-Oct-24	14:00	15-Oct-24	23:00	
165	RQ191665	OCC_223	sldcrs_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	POWER GRID	D	Quarterly Maintenance	15/Oct/2024	08:00	15/Oct/2024	18:00		PLANNED	Approved	15-Oct-24	08:00	15-Oct-24	18:00	
166	RQ191587	OCC_223	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	For spare switching	13/Oct/2024	08:00	14/Oct/2024	18:00		PLANNED	Approved	13-Oct-24	08:00	14-Oct-24	18:00	

167	RQ191748	OCC_223	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	POWER GRID	D	"1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PR-1&2 retrofitment (Viat Make). 4.HV bushing tan delta point rectfication"	11/Oct/2024	08:00	11/Oct/2024	18:00		PLANNED	Approved	11-Oct-24	08:00	11-Oct-24	18:00	
168	RQ191603	OCC_223	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV JHATIKARA(PG)	POWER GRID	D	SWITCHING OF REACTOR & AMP	07/Oct/2024	08:00	07/Oct/2024	18:00		PLANNED	Approved	07-Oct-24	08:00	07-Oct-24	18:00	
169	RQ191573	OCC_223	cpcc1_sd	BR/BSR/MSC/MSR	330 MVAR BUS REACTOR NO 1 AT 765 KV BIKANER(PG)	POWER GRID	C	for Shifting of 765kV Bus Reactor & in coming new 765KV ICT 4 TO BE COMMISSIONED	01/Oct/2024	08:00	31/Oct/2024	18:00	As a part of Substation Package SS-104, 765kV Bus Reactor needs to be shifted	PLANNED	Approved	01-Oct-24	08:00	31-Oct-24	18:00	
170	RQ191584	OCC_223	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV KHETRI (PKTSL)	PKTSL	C	For internal inspection due to DGA violation	15/Oct/2024	08:00	20/Oct/2024	18:00		PLANNED	Approved	15-Oct-24	08:00	20-Oct-24	18:00	
171	RQ191585	OCC_223	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV KHETRI (PKTSL)	PKTSL	C	For internal inspection due to DGA violation	09/Oct/2024	08:00	14/Oct/2024	18:00		PLANNED	Approved	09-Oct-24	08:00	14-Oct-24	18:00	
172	RQ190569	OCC_223	stuup_sd	BR/BSR/MSC/MSR	189 MVAR BUS REACTOR NO 1 AT 765KV UNNAO(UP)	UPPTCL	C	S/D OF 189MVAR BUS REACTOR FOR Replacement of gasket and O ring of main >X tank of 63MVAR Y Phase bus reactor unit to stoppag	14/Oct/2024	09:00	25/Oct/2024	17:00		PLANNED	Approved	14-Oct-24	09:00	25-Oct-24	17:00	
173	RQ191749	OCC_223	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV PHAGI(RS)	PAPTL	D	"1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PR-1&2 retrofitment (Viat Make). 4.HV bushing tan delta point rectfication"	14/Oct/2024	08:00	14/Oct/2024	18:00		PLANNED	Approved	14-Oct-24	08:00	14-Oct-24	18:00	
174	RQ191668	OCC_223	slcds_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV PHAGI(RS)	PAPTL	D	Quarterly Maitenance	14/Oct/2024	08:00	14/Oct/2024	18:00		PLANNED	Approved	14-Oct-24	08:00	14-Oct-24	18:00	

175	RQ191280	OCC_223	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_II(PG)	POWER GRID	D	Spare reactor switching & AMP WORKS	18/Oct/2024	17:00	19/Oct/2024	23:00		PLANNED	Rejected							To be clubbed with Line AMP/Outage work
176	RQ191746	OCC_223	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 @PHAGI(RS)	POWER GRID	D	"1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(CB GC,DCRM) works 3.PRV-1&2 retrofitment (Viat Make)"	09/Oct/2024	08:00	09/Oct/2024	18:00		PLANNED	Rejected							To be clubbed with Line AMP/Outage work
177	RQ191747	OCC_223	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 @PHAGI(RS)	POWER GRID	D	"1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(TIMING,CRM,D CRM DEW POINT,COIL CURRENT) works 3.PRV-1&2 retrofitment (Viat Make). 4.HV bushing tan delta point rectfication"	05/Oct/2024	08:00	05/Oct/2024	18:00		PLANNED	Rejected							To be clubbed with Line AMP/Outage work
178	RQ191513	OCC_223	cpcc1_sd	BAY	703 MAIN BAY - 765 KV KHETRI (PG) - BUS 2 (PKTSL) AND 240 MVAR BUS REACTOR NO 2 AT 765 KV KHETRI (PKTSL) AT 765 KV KHETRI (PKTSL) (PKTSL)	PKTSL	D	For AMP work	31/Oct/2024	08:00	31/Oct/2024	18:00		PLANNED	Approved	31-Oct-24	08:00	31-Oct-24	18:00			
179	RQ191512	OCC_223	cpcc1_sd	BAY	701 MAIN BAY - 765 KV KHETRI (PG) - BUS 1 (PKTSL)	PKTSL	D	For AMP work	30/Oct/2024	08:00	30/Oct/2024	18:00		PLANNED	Approved	30-Oct-24	08:00	30-Oct-24	18:00			
180	RQ191511	OCC_223	cpcc1_sd	BAY	702 TIE BAY - 765 KV KHETRI (PG) - BUS 1 (PKTSL) AND 240 MVAR BUS REACTOR NO 2 AT 765 KV KHETRI (PKTSL) AT 765 KV KHETRI (PKTSL) (PKTSL)	PKTSL	D	For AMP work	29/Oct/2024	08:00	29/Oct/2024	18:00		PLANNED	Approved	29-Oct-24	08:00	29-Oct-24	18:00			

181	RQ191510	OCC_223	cpcc1_sd	BAY	706 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL) (PKTSL)	PKTSL	D	For AMP work	28/Oct/2024	08:00	28/Oct/2024	18:00		PLANNED	Approved	28-Oct-24	08:00	28-Oct-24	18:00	
182	RQ191515	OCC_223	cpcc1_sd	BAY	704 MAIN BAY - 765 KV KHETRI (PG) - BUS 1 (PKTSL) AND 765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PKTSL) CKT-1 AT 765 KV KHETRI (PKTSL) (PKTSL)	PKTSL	D	For AMP work	02/Oct/2024	08:00	02/Oct/2024	18:00		PLANNED	Approved	02-Oct-24	08:00	02-Oct-24	18:00	
183	RQ191514	OCC_223	cpcc1_sd	BAY	705 TIE BAY - 765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PKTSL) CKT-1 (PKTSL) AND 765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL) AT 765 KV KHETRI (PKTSL) (PKTSL)	PKTSL	D	For AMP work	01/Oct/2024	08:00	01/Oct/2024	18:00		PLANNED	Approved	01-Oct-24	08:00	01-Oct-24	18:00	
184	RQ191463	OCC_223	cpcc1_sd	BAY	715 MAIN BAY - 765/400KV 1500 MVA ICT 3 AT JHATIKARA(PG)	POWER GRID	D	For AMP work	28/Oct/2024	08:00	28/Oct/2024	18:00		PLANNED	Approved	28-Oct-24	08:00	28-Oct-24	18:00	
185	RQ191486	OCC_223	cpcc1_sd	BAY	715 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(P G) (POWERGRID)	POWER GRID	D	For AMP work	25/Oct/2024	08:00	26/Oct/2024	18:00		PLANNED	Approved	25-Oct-24	08:00	26-Oct-24	18:00	
186	RQ192044	OCC_223	slcdcrs_sd	BAY	70252A MAIN BAY - 765 KV PHAGI(RS)- BHIWANI(PG) (PG) CKT-1 AT PHAGI(RS)	POWER GRID	D	Quarterly Maitenance	25/Oct/2024	08:00	25/Oct/2024	18:00		PLANNED	Approved	25-Oct-24	08:00	25-Oct-24	18:00	
187	RQ191640	OCC_223	cpcc1_sd	BAY	713 MAIN BAY - 765KV MOGA- BHIWANI (PG) CKT-1 AT BHIWANI(PG)	POWER GRID	D	For AMP work	23/Oct/2024	14:00	23/Oct/2024	23:00		PLANNED	Approved	23-Oct-24	14:00	23-Oct-24	23:00	
188	RQ191485	OCC_223	cpcc1_sd	BAY	718 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 (POWERGRID)	POWER GRID	D	For AMP work	23/Oct/2024	08:00	24/Oct/2024	18:00		PLANNED	Approved	23-Oct-24	08:00	24-Oct-24	18:00	

189	RQ191505	OCC_223	cpcc1_sd	BAY	707 MAIN BAY - 765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PKTSL) CKT-2 (POWERGRID) AT 765 KV KHETRI (PKTSL)	POWER GRID	D	For AMP work	23/Oct/2024	08:00	23/Oct/2024	18:00		PLANNED	Approved	23-Oct-24	08:00	23-Oct-24	18:00	
190	RQ191504	OCC_223	cpcc1_sd	BAY	708 TIE BAY - 765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PKTSL) CKT-2 (POWERGRID) AND 765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL) AT 765 KV KHETRI (PKTSL) (POWERGRID)	POWER GRID	D	For AMP work	22/Oct/2024	08:00	22/Oct/2024	18:00		PLANNED	Approved	22-Oct-24	08:00	22-Oct-24	18:00	
191	RQ191503	OCC_223	cpcc1_sd	BAY	709 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL) (POWERGRID) AT 765 KV KHETRI (PKTSL)	POWER GRID	D	For AMP work	21/Oct/2024	08:00	21/Oct/2024	18:00		PLANNED	Approved	21-Oct-24	08:00	21-Oct-24	18:00	
192	RQ191484	OCC_223	cpcc1_sd	BAY	721 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-1 (POWERGRID)	POWER GRID	D	For AMP work	21/Oct/2024	08:00	22/Oct/2024	18:00		PLANNED	Approved	21-Oct-24	08:00	22-Oct-24	18:00	
193	RQ191483	OCC_223	cpcc1_sd	BAY	716 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	For AMP work	19/Oct/2024	08:00	20/Oct/2024	18:00		PLANNED	Approved	19-Oct-24	08:00	20-Oct-24	18:00	
194	RQ191482	OCC_223	cpcc1_sd	BAY	717 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID) AND 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	For AMP work	17/Oct/2024	08:00	18/Oct/2024	18:00		PLANNED	Approved	17-Oct-24	08:00	18-Oct-24	18:00	

195	RQ191741	OCC_223	cpcc1_sd	BAY	70552T TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS) (POWERGRID) AND 765 KV AJMER(PG)-PHAGI(RS) (PG) CKT-1 AT 765 KV PHAGI(RS) (POWERGRID)	POWER GRID	D	.CB pending Amp(CRM,DCRM,CB GC, DEW POINT,TIMING) work to be carried out	17/Oct/2024	08:00	17/Oct/2024	18:00		PLANNED	Approved	17-Oct-24	08:00	17-Oct-24	18:00	
196	RQ191454	OCC_223	cpcc1_sd	BAY	713 MAIN BAY - 765 KV AJMER-CHITTORGARH (PG) CKT-1 AT CHITTORGARH(PG)	POWER GRID	D	For AMP work	16/Oct/2024	08:00	16/Oct/2024	18:00		PLANNED	Approved	16-Oct-24	08:00	16-Oct-24	18:00	
197	RQ191522	OCC_223	cpcc3_sd	BAY	708 TIE BAY - 765KV LUCKNOW_2-BAREILLY (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765KV LUCKNOW_2(PG)	POWER GRID	D	AMP work	15/Oct/2024	10:00	15/Oct/2024	18:00		PLANNED	Approved	15-Oct-24	10:00	15-Oct-24	18:00	
198	RQ191453	OCC_223	cpcc1_sd	BAY	712 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(PG)	POWER GRID	D	For AMP work	15/Oct/2024	08:00	15/Oct/2024	18:00		PLANNED	Approved	15-Oct-24	08:00	15-Oct-24	18:00	
199	RQ191481	OCC_223	cpcc1_sd	BAY	713 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	For AMP work	15/Oct/2024	08:00	16/Oct/2024	18:00		PLANNED	Approved	15-Oct-24	08:00	16-Oct-24	18:00	
200	RQ191462	OCC_223	cpcc1_sd	BAY	702 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT MEERUT(PG) (POWERGRID) AND 765 KV KOTESHWAR-MEERUT (PG) CKT-2 AT 765 KV MEERUT(PG) (POWERGRID)	POWER GRID	D	For AMP work	15/Oct/2024	08:00	15/Oct/2024	18:00		PLANNED	Approved	15-Oct-24	08:00	15-Oct-24	18:00	

201	RQ191517	OCC_223	cpcc3_sd	BAY	705 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT LUCKNOW_2(PG) (POWERGRID) AND FUTURE AT 765 KV LUCKNOW_2(PG) (POWERGRID)	POWER GRID	D	AMP work	14/Oct/2024	10:00	14/Oct/2024	18:00		PLANNED	Approved	14-Oct-24	10:00	14-Oct-24	18:00	
202	RQ191452	OCC_223	cpcc1_sd	BAY	711 TIE BAY - 765KV AJMER-CHITTORGARH (PG) CKT-2 AND 240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(PG)	POWER GRID	D	For AMP work	14/Oct/2024	08:00	14/Oct/2024	18:00		PLANNED	Approved	14-Oct-24	08:00	14-Oct-24	18:00	
203	RQ191451	OCC_223	cpcc1_sd	BAY	714 TIE BAY - 765KV AJMER-CHITTORGARH (PG) CKT-1 AND FUTURE AT CHITTORGARH(PG)	POWER GRID	D	For AMP work	13/Oct/2024	08:00	13/Oct/2024	18:00		PLANNED	Approved	13-Oct-24	08:00	13-Oct-24	18:00	
204	RQ191480	OCC_223	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID) AND 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG) AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	For AMP work	13/Oct/2024	08:00	14/Oct/2024	18:00		PLANNED	Approved	13-Oct-24	08:00	14-Oct-24	18:00	
205	RQ191498	OCC_223	cpcc3_sd	BAY	706 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT LUCKNOW_2(PG) (POWERGRID)	POWER GRID	D	AMP work	12/Oct/2024	10:00	12/Oct/2024	18:00		PLANNED	Approved	12-Oct-24	10:00	12-Oct-24	18:00	
206	RQ191450	OCC_223	cpcc1_sd	BAY	709 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT CHITTORGARH(PG)	POWER GRID	D	For AMP work	12/Oct/2024	08:00	12/Oct/2024	18:00		PLANNED	Approved	12-Oct-24	08:00	12-Oct-24	18:00	
207	RQ191461	OCC_223	cpcc1_sd	BAY	704 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV MEERUT(PG)	POWER GRID	D	For AMP work	11/Oct/2024	08:00	11/Oct/2024	18:00		PLANNED	Approved	11-Oct-24	08:00	11-Oct-24	18:00	
208	RQ191449	OCC_223	cpcc1_sd	BAY	706 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT CHITTORGARH(PG)	POWER GRID	D	For AMP work	11/Oct/2024	08:00	11/Oct/2024	18:00		PLANNED	Approved	11-Oct-24	08:00	11-Oct-24	18:00	

209	RQ191479	OCC_223	cpcc1_sd	BAY	707 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	For AMP work	11/Oct/2024	08:00	12/Oct/2024	18:00		PLANNED	Approved	11-Oct-24	08:00	12-Oct-24	18:00	
210	RQ191473	OCC_223	cpcc1_sd	BAY	701 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT AJMER(PG)	POWER GRID	D	For AMP work	10/Oct/2024	08:00	10/Oct/2024	18:00		PLANNED	Approved	10-Oct-24	08:00	10-Oct-24	18:00	
211	RQ191460	OCC_223	cpcc1_sd	BAY	705 TIE BAY - 765/400KV 1500 MVA ICT 2 AT MEERUT(PG) AND 240 MVAR BUS REACTOR NO 1 AT 765KV MEERUT(PG)	POWER GRID	D	For AMP work	09/Oct/2024	08:00	09/Oct/2024	18:00		PLANNED	Approved	09-Oct-24	08:00	09-Oct-24	18:00	
212	RQ191478	OCC_223	cpcc1_sd	BAY	712 MAIN BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-1 (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	For AMP work	09/Oct/2024	08:00	10/Oct/2024	18:00		PLANNED	Approved	09-Oct-24	08:00	10-Oct-24	18:00	
213	RQ191459	OCC_223	cpcc1_sd	BAY	711 TIE BAY - 765KV MOGA-MEERUT (PG) CKT-1 AND 765KV MEERUT-BHIWANI (PG) CKT-1 AT MEERUT(PG)	POWER GRID	D	For AMP work	08/Oct/2024	08:00	08/Oct/2024	18:00		PLANNED	Approved	08-Oct-24	08:00	08-Oct-24	18:00	
214	RQ191458	OCC_223	cpcc1_sd	BAY	712 MAIN BAY - 765KV MEERUT-BHIWANI (PG) CKT-1 AT MEERUT(PG)	POWER GRID	D	For AMP work	07/Oct/2024	08:00	07/Oct/2024	18:00		PLANNED	Approved	07-Oct-24	08:00	07-Oct-24	18:00	
215	RQ191472	OCC_223	cpcc1_sd	BAY	705 TIE BAY - 765 KV AJMER-BHADLA_2 (PG) CKT-2 (POWERGRID) AND 765/400 KV 1500 MVA ICT 2 AT AJMER(PG) AT 765 KV AJMER(PG) (POWERGRID)	POWER GRID	D	For AMP work	07/Oct/2024	08:00	07/Oct/2024	18:00		PLANNED	Approved	07-Oct-24	08:00	07-Oct-24	18:00	

216	RQ191477	OCC_223	cpcc1_sd	BAY	711 TIE BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-1 (POWERGRID) AND 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG) AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	For AMP work	07/Oct/2024	08:00	08/Oct/2024	18:00		PLANNED	Approved	07-Oct-24	08:00	08-Oct-24	18:00	
217	RQ191739	OCC_223	cpcc1_sd	BAY	70252A MAIN BAY - 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 AT PHAGI(RS)	POWER GRID	D	.CB pending Amp(TIMING,DEW POINT) work to be carried out	07/Oct/2024	08:00	07/Oct/2024	18:00		PLANNED	Approved	07-Oct-24	08:00	07-Oct-24	18:00	
218	RQ191457	OCC_223	cpcc1_sd	BAY	714 TIE BAY - 765 KV GR.NOIDA_2(UPC)-MEERUT(PG) (PG) CKT-1 AND FUTURE AT MEERUT(PG)	POWER GRID	D	For AMP work	06/Oct/2024	08:00	06/Oct/2024	18:00		PLANNED	Approved	06-Oct-24	08:00	06-Oct-24	18:00	
219	RQ191471	OCC_223	cpcc1_sd	BAY	704 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT AJMER(PG)	POWER GRID	D	For AMP work	05/Oct/2024	08:00	05/Oct/2024	18:00		PLANNED	Approved	05-Oct-24	08:00	05-Oct-24	18:00	
220	RQ191476	OCC_223	cpcc1_sd	BAY	708 TIE BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 (POWERGRID) AND 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG) AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	For AMP work	05/Oct/2024	08:00	06/Oct/2024	18:00		PLANNED	Approved	05-Oct-24	08:00	06-Oct-24	18:00	
221	RQ191470	OCC_223	cpcc1_sd	BAY	707 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV AJMER(PG) AND 765KV BUS 2 AT AJMER(PG)	POWER GRID	D	For AMP work	04/Oct/2024	08:00	04/Oct/2024	18:00		PLANNED	Approved	04-Oct-24	08:00	04-Oct-24	18:00	

222	RQ192041	OCC_223	sldrs_sd	BAY	70552T TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS) (POWERGRID) AND 765 KV AJMER(PG)-PHAGI(RS) (PG) CKT-1 AT 765 KV PHAGI(RS) (POWERGRID)	POWER GRID	D	Quarterly Maintenance	04/Oct/2024	08:00	04/Oct/2024	18:00		PLANNED	Approved	04-Oct-24	08:00	04-Oct-24	18:00	
223	RQ191524	OCC_223	cpcc3_sd	BAY	703 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT FATEHPUR(PG) (POWERGRID) AT 765 KV FATEHPUR(PG)	POWER GRID	D	Testing of CB, CT & Tightening work	03/Oct/2024	09:00	03/Oct/2024	18:00		PLANNED	Approved	03-Oct-24	09:00	03-Oct-24	18:00	
224	RQ191464	OCC_223	cpcc1_sd	BAY	712 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT JHATIKARA(PG)	POWER GRID	D	For AMP work	03/Oct/2024	08:00	03/Oct/2024	18:00		PLANNED	Approved	03-Oct-24	08:00	03-Oct-24	18:00	
225	RQ191456	OCC_223	cpcc1_sd	BAY	709 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT MEERUT(PG) (POWERGRID)	POWER GRID	D	For AMP work	03/Oct/2024	08:00	03/Oct/2024	18:00		PLANNED	Approved	03-Oct-24	08:00	03-Oct-24	18:00	
226	RQ191475	OCC_223	cpcc1_sd	BAY	719 MAIN BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	For AMP work	03/Oct/2024	08:00	04/Oct/2024	18:00		PLANNED	Approved	03-Oct-24	08:00	04-Oct-24	18:00	
227	RQ191519	OCC_223	cpcc3_sd	BAY	701 MAIN BAY - 765 KV VARANASHI-FATEHPUR (PG) CKT-1 AT FATEHPUR(PG)	POWER GRID	D	Testing of CB, CT & Tightening work	01/Oct/2024	09:00	01/Oct/2024	18:00		PLANNED	Approved	01-Oct-24	09:00	01-Oct-24	18:00	
228	RQ191455	OCC_223	cpcc1_sd	BAY	701 MAIN BAY - 765 KV KOTESHWAR-MEERUT (PG) CKT-2 (POWERGRID) AT MEERUT	POWER GRID	D	For AMP work	01/Oct/2024	08:00	01/Oct/2024	18:00		PLANNED	Approved	01-Oct-24	08:00	01-Oct-24	18:00	

229	RQ191474	OCC_223	cpcc1_sd	BAY	720 TIE BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AND 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1 AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	For AMP work	01/Oct/2024	08:00	02/Oct/2024	18:00		PLANNED	Approved	01-Oct-24	08:00	02-Oct-24	18:00	
230	RQ191509	OCC_223	cpcc1_sd	BAY	713 MAIN BAY - 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1 (BKTL)	BKTL	D	For AMP work	27/Oct/2024	08:00	27/Oct/2024	18:00		PLANNED	Approved	27-Oct-24	08:00	27-Oct-24	18:00	
231	RQ191508	OCC_223	cpcc1_sd	BAY	714 TIE BAY - 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1 (BKTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (BKTL)	BKTL	D	For AMP work	26/Oct/2024	08:00	26/Oct/2024	18:00		PLANNED	Approved	26-Oct-24	08:00	26-Oct-24	18:00	
232	RQ191507	OCC_223	cpcc1_sd	BAY	710 MAIN BAY - 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-2 (BKTL)	BKTL	D	For AMP work	25/Oct/2024	08:00	25/Oct/2024	18:00		PLANNED	Approved	25-Oct-24	08:00	25-Oct-24	18:00	
233	RQ191506	OCC_223	cpcc1_sd	BAY	711 TIE BAY - 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-2 (BKTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (BKTL)	BKTL	D	For AMP work	24/Oct/2024	08:00	24/Oct/2024	18:00		PLANNED	Approved	24-Oct-24	08:00	24-Oct-24	18:00	
234	RQ191743	OCC_223	cpcc1_sd	BAY	70752A MAIN BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-2 AT PHAGI(RS)	RRVPNL	D	.CB pending Amp(CRM,DCRM,COIL CURRENT) work to be carried out	25/Oct/2024	08:00	25/Oct/2024	18:00		PLANNED	Approved	25-Oct-24	08:00	25-Oct-24	18:00	
235	RQ191742	OCC_223	cpcc1_sd	BAY	70652A MAIN BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-1 AT PHAGI(RS)	RRVPNL	D	.CB pending Amp(CRM,DCRM,COIL CURRENT) work to be carried out	23/Oct/2024	08:00	23/Oct/2024	18:00		PLANNED	Approved	23-Oct-24	08:00	23-Oct-24	18:00	

236	RQ191740	OCC_223	cpcc1_sd	BAY	70552A MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	RRVPNL	D	.CB pending Amp(TIMING,DEW POINT,COIL CURRENT) work to be carried out	10/Oct/2024	08:00	10/Oct/2024	18:00		PLANNED	Approved	10-Oct-24	08:00	10-Oct-24	18:00	
237	RQ192045	OCC_223	sldcrs_sd	BAY	70152A MAIN BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maitenance	08/Oct/2024	08:00	08/Oct/2024	18:00		PLANNED	Approved	08-Oct-24	08:00	08-Oct-24	18:00	
238	RQ192043	OCC_223	sldcrs_sd	BAY	70652T TIE BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-1 AND 765KV ANTA-PHAGI (RS) CKT-1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maitenance	07/Oct/2024	08:00	07/Oct/2024	18:00		PLANNED	Approved	07-Oct-24	08:00	07-Oct-24	18:00	
239	RQ191738	OCC_223	cpcc1_sd	BAY	70152A MAIN BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AT PHAGI(RS)	RRVPNL	D	.CB pending Amp(CRM,DCRM,DE W POINT,COIL CURRENT) work to be carried out	03/Oct/2024	08:00	03/Oct/2024	18:00		PLANNED	Approved	03-Oct-24	08:00	03-Oct-24	18:00	
240	RQ192042	OCC_223	sldcrs_sd	BAY	70552A MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	RRVPNL	D	Quarterly Maitenance	01/Oct/2024	08:00	01/Oct/2024	18:00		PLANNED	Approved	01-Oct-24	08:00	01-Oct-24	18:00	
241	RQ190732	OCC_223	cpcc2_sd	BAY	702 TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV MOGA(PG) (POWERGRID) AND 765 KV BIKANER-MOGA (PG) CKT-1 AT 765 KV MOGA(PG) (POWERGRID)		C	AMP work	23/Oct/2024	08:30	24/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	23-Oct-24	08:30	24-Oct-24	18:00	
242	RQ190735	OCC_223	cpcc2_sd	BAY	705 TIE BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV MOGA(PG) (POWERGRID) AND 330 MVAR LR ON 765 KV BIKANER-MOGA (PG) CKT-2 @MOGA(PG) AT 765 KV MOGA(PG) (POWERGRID)		C	AMP work	22/Oct/2024	08:30	23/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	22-Oct-24	08:30	23-Oct-24	18:00	

243	RQ190738	OCC_223	cpcc2_sd	BAY	709 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT MOGA(PG)		D	Replacement of SF6 Density Monitor of CB	19/Oct/2024	10:00	19/Oct/2024	14:00	Kindly approve.	PLANNED	Approved	19-Oct-24	10:00	19-Oct-24	14:00	
244	RQ190731	OCC_223	cpcc2_sd	BAY	707 MAIN BAY - 765KV MOGA-MEERUT (PG) CKT-1 AT MOGA(PG)		C	AMP work of Bay and Attending SF6 Leakage in CB (B-ph)	16/Oct/2024	08:30	18/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	16-Oct-24	08:30	18-Oct-24	18:00	
245	RQ190737	OCC_223	cpcc2_sd	BAY	706 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV MOGA(PG)		C	AMP work	11/Oct/2024	08:30	12/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	11-Oct-24	08:30	12-Oct-24	18:00	
246	RQ190736	OCC_223	cpcc2_sd	BAY	703 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV MOGA(PG)		C	AMP work	08/Oct/2024	08:30	09/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	08-Oct-24	08:30	09-Oct-24	18:00	
247	RQ190734	OCC_223	cpcc2_sd	BAY	704 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-2 (POWERGRID) AT MOGA		C	AMP work	04/Oct/2024	08:30	05/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	04-Oct-24	08:30	05-Oct-24	18:00	
248	RQ190733	OCC_223	cpcc2_sd	BAY	701 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-1 (POWERGRID) AT MOGA		C	AMP work	02/Oct/2024	08:30	03/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	02-Oct-24	08:30	03-Oct-24	18:00	
249	RQ191502	OCC_223	cpcc1_sd	BAY	716 MAIN BAY - 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1 (PNTL) AT 765 KV KHETRI (PKTSL)	PNTL	D	FOR CT OIL SAMPLING ON 1 MONTH OF CHARGING	19/Oct/2024	08:00	19/Oct/2024	18:00		PLANNED	Approved	19-Oct-24	08:00	19-Oct-24	18:00	
250	RQ191501	OCC_223	cpcc1_sd	BAY	717 TIE BAY - 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL)	PNTL	D	FOR CT OIL SAMPLING ON 1 MONTH OF CHARGING	18/Oct/2024	08:00	18/Oct/2024	18:00		PLANNED	Approved	18-Oct-24	08:00	18-Oct-24	18:00	
251	RQ191500	OCC_223	cpcc1_sd	BAY	719 MAIN BAY - 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2 (PNTL) AT 765 KV KHETRI (PKTSL)	PNTL	D	FOR CT OIL SAMPLING ON 1 MONTH OF CHARGING	17/Oct/2024	08:00	17/Oct/2024	18:00		PLANNED	Approved	17-Oct-24	08:00	17-Oct-24	18:00	

252	RQ191499	OCC_223	cpcc1_sd	BAY	720 TIE BAY - 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL)	PNTL	D	FOR CT OIL SAMPLING ON 1 MONTH OF CHARGING	16/Oct/2024	08:00	16/Oct/2024	18:00		PLANNED	Approved	16-Oct-24	08:00	16-Oct-24	18:00	
253	RQ192072	OCC_223	sldcup_sd	BAY	709 MAIN BAY - 765KV BUS 1 AT HAPUR(UP) AND FUTURE AT 765 KV HAPUR(UP)	UPPTCL	C	For annual maintenance and testing works	10/Oct/2024	09:00	10/Oct/2024	17:00		PLANNED	Approved	10-Oct-24	09:00	10-Oct-24	17:00	
254	RQ191983	OCC_223	stuup_sd	BAY	711 TIE BAY - 765 KV GR.NOIDA_2(UPC)-HAPUR (UP) CKT-1 AND 765/400 KV 1500 MVA ICT 2 AT HAPUR(UP) AT 765 KV HAPUR(UP)	UPPTCL	C	For annual maintenance and testing works	09/Oct/2024	08:00	09/Oct/2024	18:00		PLANNED	Approved	09-Oct-24	08:00	09-Oct-24	18:00	
255	RQ192074	OCC_223	sldcup_sd	BAY	708 TIE BAY - 765/400KV 1500 MVA ICT 1 AT HAPUR(UP) AND FUTURE	UPPTCL	C	For annual maintenance and testing works	08/Oct/2024	09:00	08/Oct/2024	17:00		PLANNED	Approved	08-Oct-24	09:00	08-Oct-24	17:00	
256	RQ191306	OCC_223	stuup_sd	BAY	708 TIE BAY - 189 MVAR BUS REACTOR NO 1 AT 765KV UNNAO(UP) (UPPTCL) AND FUTURE AT 765 KV UNNAO(UP) (UPPTCL)	UPPTCL	C	S/D OF BAY NO-(700-07-52) FOR Testing of Tan Delta (Line CT,Reactor CT >X and Bay CT) <(>&<)> Timing,DCRM Testing of circuit	07/Oct/2024	09:00	10/Oct/2024	17:00		PLANNED	Approved	07-Oct-24	09:00	10-Oct-24	17:00	
257	RQ191147	OCC_223	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)		D	For spare switching	27/Oct/2024	15:00	28/Oct/2024	23:59	Kindly note that, during fine tuning of CSD, 4 to 5 on laod operations of ICT will be done from each bay	PLANNED	Approved	27-Oct-24	17:00	28-Oct-24	23:59	To be availed from 17:00 hrs. Spare switching details may be shared
258	RQ191144	OCC_223	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)		D	Ladder logic commissioning with spare ICT logic scheme checking. Commissioning of RTCC	27/Oct/2024	15:00	28/Oct/2024	23:59		PLANNED	Approved	27-Oct-24	17:00	28-Oct-24	23:59	To be availed from 17:00 hrs
259	RQ191131	OCC_223	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL)		D	For AMP work	23/Oct/2024	09:00	24/Oct/2024	17:00		PLANNED	Approved	23-Oct-24	09:00	24-Oct-24	17:00	

260	RQ191146	OCC_223	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG)		D	For spare switching	22/Oct/2024	15:00	23/Oct/2024	23:59	Kindly note that, during fine tuning of CSD, 4 to 5 on laod operations of ICT will be done from each bay	PLANNED	Approved	22-Oct-24	17:00	23-Oct-24	23:59	To be availed from 17:00 hrs. Spare switching details may be shared
261	RQ191145	OCC_223	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 6 AT FATEHGARH_II(PG)		D	Ladder logic commissioning with spare ICT logic scheme checking. Commissioning of RTCC	22/Oct/2024	15:00	23/Oct/2024	23:59		PLANNED	Approved	22-Oct-24	17:00	23-Oct-24	23:59	To be availed from 17:00 hrs
262	RQ191165	OCC_223	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT AJMER(PG)		D	FOR APPLICATION OF SHROUDS ON TERTIARY BUSHING OF ICT 2	22/Oct/2024	09:00	22/Oct/2024	18:00		PLANNED	Approved	22-Oct-24	09:00	22-Oct-24	18:00	
263	RQ191194	OCC_223	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT MEERUT(PG)		D	For AMP work	21/Oct/2024	09:00	21/Oct/2024	18:00		PLANNED	Approved	21-Oct-24	09:00	21-Oct-24	18:00	
264	RQ191130	OCC_223	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL)		D	For AMP work	21/Oct/2024	09:00	22/Oct/2024	17:00		PLANNED	Approved	21-Oct-24	09:00	22-Oct-24	17:00	
265	RQ191164	OCC_223	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT AJMER(PG)		D	FOR APPLICATION OF SHROUDS ON TERTIARY BUSHING OF ICT 1	18/Oct/2024	09:00	18/Oct/2024	18:00		PLANNED	Approved	18-Oct-24	09:00	18-Oct-24	18:00	
266	RQ191168	OCC_223	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT JHATIKARA(PG)		D	RETROFITMENT OF 400KV ISOLATOR 408-89A OF Tie bay of 400KV Jhatikra Bamnoul ckt and 1500MVA ICT-1	18/Oct/2024	04:00	18/Oct/2024	14:00		PLANNED	Approved	18-Oct-24	04:00	18-Oct-24	14:00	
267	RQ191149	OCC_223	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 5 AT FATEHGARH_II(PG)		D	For final testing/fine tuning of CSD Relay of 765KV ICT, Rectification of the consatruction defects. Spare ICT switching	17/Oct/2024	15:00	20/Oct/2024	23:59		PLANNED	Approved	17-Oct-24	17:00	20-Oct-24	23:59	To be availed from 17:00 hrs
268	RQ191189	OCC_223	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BIKANER(PG)		D	Bay Extension work in SS-104 Package	16/Oct/2024	15:00	16/Oct/2024	23:00		PLANNED	Approved	16-Oct-24	17:00	16-Oct-24	23:00	To be availed from 17:00 hrs
269	RQ191188	OCC_223	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BIKANER(PG)		D	Bay Extension work in SS-104 Package	15/Oct/2024	15:00	15/Oct/2024	23:00		PLANNED	Approved	15-Oct-24	17:00	15-Oct-24	23:00	To be availed from 17:00 hrs
270	RQ191187	OCC_223	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BIKANER(PG)		D	Bay Extension work in SS-104 Package	14/Oct/2024	15:00	14/Oct/2024	23:00		PLANNED	Approved	14-Oct-24	17:00	14-Oct-24	23:00	To be availed from 17:00 hrs
271	RQ191160	OCC_223	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 4 AT KOTESHWAR(PG)		D	Implementation of modified mechanical protection settings and AMP before DLP expiry	14/Oct/2024	09:00	15/Oct/2024	18:00		PLANNED	Approved	14-Oct-24	09:00	15-Oct-24	18:00	

272	RQ191836	OCC_223	cpcc2_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT MOGA(PG)		D	AMP Work of 765 kV ICT-2 and For taking Spare-phase of ICT into service with 765 kV ICT-2 B-ph.	14/Oct/2024	09:00	14/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	14-Oct-24	09:00	14-Oct-24	18:00	
273	RQ191159	OCC_223	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 3 AT KOTESHWAR(PG)		D	Implementation of modified mechanical protection settings and AMP before DLP expiry	11/Oct/2024	09:00	12/Oct/2024	18:00		PLANNED	Approved	11-Oct-24	09:00	12-Oct-24	18:00	
274	RQ191133	OCC_223	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT MEERUT_PMSTL (UP)		D	For AMP work	10/Oct/2024	09:00	10/Oct/2024	17:00		PLANNED	Approved	10-Oct-24	09:00	10-Oct-24	17:00	
275	RQ191184	OCC_223	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT CHITTORGARH(PG)		D	For AMP work	09/Oct/2024	09:00	09/Oct/2024	17:00		PLANNED	Approved	09-Oct-24	09:00	09-Oct-24	17:00	
276	RQ191835	OCC_223	cpcc2_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT MOGA(PG)		D	AMP work	09/Oct/2024	09:00	09/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	09-Oct-24	09:00	09-Oct-24	18:00	
277	RQ191158	OCC_223	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 2 AT KOTESHWAR(PG)		D	Implementation of modified mechanical protection settings and AMP before DLP expiry	09/Oct/2024	09:00	10/Oct/2024	18:00		PLANNED	Approved	09-Oct-24	09:00	10-Oct-24	18:00	
278	RQ191132	OCC_223	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT MEERUT_PMSTL (UP)		D	For AMP work	08/Oct/2024	09:00	08/Oct/2024	17:00		PLANNED	Approved	08-Oct-24	09:00	08-Oct-24	17:00	
279	RQ191152	OCC_223	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG)		D	For spare switching	07/Oct/2024	15:00	09/Oct/2024	23:59		PLANNED	Approved	07-Oct-24	17:00	09-Oct-24	23:59	To be availed from 17:00 hrs
280	RQ191153	OCC_223	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG)		D	For spare switching	07/Oct/2024	15:00	09/Oct/2024	23:59		PLANNED	Approved	07-Oct-24	17:00	09-Oct-24	23:59	To be availed from 17:00 hrs
281	RQ191148	OCC_223	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 6 AT FATEHGARH_II(PG)		D	For spare switching	07/Oct/2024	15:00	09/Oct/2024	23:59	Kindly note that, during fine tuning of CSD, 4 to 5 on laod operations of ICT will be done from each bay	PLANNED	Approved	07-Oct-24	17:00	09-Oct-24	23:59	To be availed from 17:00 hrs
282	RQ191183	OCC_223	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT CHITTORGARH(PG)		D	For AMP work	07/Oct/2024	09:00	07/Oct/2024	17:00		PLANNED	Approved	07-Oct-24	09:00	07-Oct-24	17:00	

283	RQ191157	OCC_223	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 1 AT KOTESHWAR(PG)		D	Implementation of modified mechanical protection settings and AMP before DLP expiry	07/Oct/2024	09:00	08/Oct/2024	18:00		PLANNED	Approved	07-Oct-24	09:00	08-Oct-24	18:00	
284	RQ191171	OCC_223	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA_2 (PG)		D	For AMP work	03/Oct/2024	17:00	03/Oct/2024	23:00		PLANNED	Approved	03-Oct-24	17:00	03-Oct-24	23:00	
285	RQ191170	OCC_223	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG)		D	For AMP work	02/Oct/2024	17:00	02/Oct/2024	23:00		PLANNED	Approved	02-Oct-24	17:00	02-Oct-24	23:00	
286	RQ191169	OCC_223	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG)		D	For AMP work	01/Oct/2024	17:00	01/Oct/2024	23:00		PLANNED	Approved	01-Oct-24	17:00	01-Oct-24	23:00	
287	RQ191182	OCC_223	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 5 AT FATEHGARH_II(PG)		D	For Ladder logic testing and spare reactor commissioning works	20/Sep/2024	15:00	25/Sep/2024	23:59		PLANNED	Approved	20-Sep-24	17:00	25-Sep-24	23:59	To be availed from 17:00 hrs
288	RQ191991	OCC_223	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT HAPUR(UP)	UPPTCL	C	Normalization of 1500 MVA ICT-2, Spare phase will be free and 1500 MVA ICT-2 will be charge with R, Y and B phase	26/Oct/2024	10:00	26/Oct/2024	11:00		PLANNED	Approved	26-Oct-24	10:00	26-Oct-24	11:00	
289	RQ190564	OCC_223	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT AGRA FATEHBAD(UP)	UPPTCL	D	Annual maintenance program consist of all regular test of 1500MVA ICT-1->X units at 765kV Substation Fatehabad Agra	18/Oct/2024	09:00	19/Oct/2024	18:00		PLANNED	Approved	18-Oct-24	09:00	19-Oct-24	18:00	
290	RQ190565	OCC_223	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 3 AT UNNAO(UP)	UPPTCL	C	OCC Approval for the m/o Oct.2024 >X* Routine testing Of protection relay , maintenance <(>&<)> Arresting oil	04/Oct/2024	09:00	05/Oct/2024	18:00		PLANNED	Approved	04-Oct-24	09:00	05-Oct-24	18:00	
291	RQ191721	OCC_223	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT ALIGARH(PG)	POWER GRID	D	AMP work	24/Oct/2024	08:00	24/Oct/2024	18:00		PLANNED	Approved	24-Oct-24	08:00	24-Oct-24	18:00	
292	RQ191722	OCC_223	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT ALIGARH(PG)	POWER GRID	D	AMP work	23/Oct/2024	08:00	23/Oct/2024	18:00		PLANNED	Approved	23-Oct-24	08:00	23-Oct-24	18:00	
293	RQ191633	OCC_223	cpcc1_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 3 AT BHIWANI(PG)	POWER GRID	D	ICT AMP Work, Relay Testing.	08/Oct/2024	14:00	08/Oct/2024	23:00		PLANNED	Approved	08-Oct-24	14:00	08-Oct-24	23:00	
294	RQ191725	OCC_223	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BALIA(PG)	POWER GRID	D	For AMP work	07/Oct/2024	08:00	07/Oct/2024	18:00		PLANNED	Approved	07-Oct-24	08:00	07-Oct-24	18:00	
295	RQ191715	OCC_223	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BAREILLY_2(PG)	POWER GRID	D	To replace polymer insulator	05/Oct/2024	09:30	05/Oct/2024	15:30		PLANNED	Approved	05-Oct-24	09:30	05-Oct-24	15:30	

296	RQ191631	OCC_223	cpcc1_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 2 AT BHIWANI(PG)	POWER GRID	D	ICT AMP Work, Relay Testing.	04/Oct/2024	14:00	04/Oct/2024	23:00		PLANNED	Approved	04-Oct-24	14:00	04-Oct-24	23:00	
297	RQ191716	OCC_223	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KANPUR_GIS(PG)	POWER GRID	D	AMP work	03/Oct/2024	10:00	03/Oct/2024	18:00		PLANNED	Approved	03-Oct-24	10:00	03-Oct-24	18:00	
298	RQ191714	OCC_223	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BAREILLY_2(PG)	POWER GRID	D	To replace polymer insulator	03/Oct/2024	09:30	03/Oct/2024	17:00		PLANNED	Approved	03-Oct-24	09:30	03-Oct-24	17:00	
299	RQ191632	OCC_223	cpcc1_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 1 AT BHIWANI(PG)	POWER GRID	D	ICT AMP Work, Relay Testing.	01/Oct/2024	14:00	01/Oct/2024	23:00		PLANNED	Approved	01-Oct-24	14:00	01-Oct-24	23:00	
300	RQ190655	OCC_223	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KANPUR_GIS(PG)	POWER GRID	D	AMP OF ICT	01/Oct/2024	10:00	01/Oct/2024	18:00		PLANNED	Approved	01-Oct-24	10:00	01-Oct-24	18:00	
301	RQ191241	OCC_223	sldcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT ANTA(RS)	RRVPNL	D	Yearly/Pre-Diwali Maintenance work (Shutdown required in day hours from 09:00 Hrs. to 18:00 Hrs.)	08/Oct/2024	08:00	08/Oct/2024	18:00		PLANNED	Approved	08-Oct-24	08:00	08-Oct-24	18:00	
302	RQ191244	OCC_223	sldcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT ANTA(RS)	RRVPNL	D	Yearly/Pre-Diwali Maintenance work (Shutdown required in day hours from 09:00 Hrs. to 18:00 Hrs.)	07/Oct/2024	08:00	07/Oct/2024	18:00		PLANNED	Approved	07-Oct-24	08:00	07-Oct-24	18:00	
303	RQ191238	OCC_223	sldcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT ANTA(RS)	RRVPNL	D	Yearly/Pre-Diwali Maintenance work (Shutdown required in day hours from 09:00 Hrs. to 18:00 Hrs.)	04/Oct/2024	08:00	04/Oct/2024	18:00		PLANNED	Approved	04-Oct-24	08:00	04-Oct-24	18:00	
304	RQ191062	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PG) (PSTCL) CKT-1	PSTCL	D	Jumper Tightening of Tower No. 74 to 94.	30/Oct/2024	10:00	30/Oct/2024	16:00		PLANNED	Approved	30-Oct-24	10:00	30-Oct-24	16:00	
305	RQ191069	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PG)-NAKODAR(PG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	28/Oct/2024	10:00	28/Oct/2024	16:00		PLANNED	Approved	28-Oct-24	10:00	28-Oct-24	16:00	
306	RQ191067	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PG)-DHURI(PG) (PS) CKT-2	PSTCL	D	Jumper Checking /Tightening of dead end towers and tree trimming etc.	28/Oct/2024	09:00	29/Oct/2024	17:00		PLANNED	Approved	28-Oct-24	09:00	29-Oct-24	17:00	
307	RQ191070	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BEHMAN JASSA SINGH (PS)-HMEL (PS) (PSTCL) CKT-2	PSTCL	D	General Maintenance/ Jumper Tightening	28/Oct/2024	09:00	28/Oct/2024	17:00		PLANNED	Approved	28-Oct-24	09:00	28-Oct-24	17:00	
308	RQ191085	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	PSTCL	D	General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	23/Oct/2024	10:00	23/Oct/2024	16:00		PLANNED	Approved	23-Oct-24	10:00	23-Oct-24	16:00	

309	RQ191071	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BEHMAN JASSA SINGH (PS)-HMEI (PS) (PSTCL) CKT-2	PSTCL	D	General Maintenance/ Jumper Tightening	23/Oct/2024	09:00	26/Oct/2024	17:00		PLANNED	Approved	23-Oct-24	09:00	26-Oct-24	17:00	
310	RQ191089	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	22/Oct/2024	10:00	22/Oct/2024	16:00		PLANNED	Approved	22-Oct-24	10:00	22-Oct-24	16:00	
311	RQ191080	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-1	PSTCL	D	Jumper Checking /Tightining of dead end towers and tree trimming etc.	21/Oct/2024	09:00	22/Oct/2024	17:00		PLANNED	Approved	21-Oct-24	09:00	22-Oct-24	17:00	
312	RQ191074	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BEHMAN JASSA SINGH (PS)-HMEI (PS) (PSTCL) CKT-1	PSTCL	D	General Maintenance/ Jumper Tightening	21/Oct/2024	09:00	22/Oct/2024	17:00		PLANNED	Approved	21-Oct-24	09:00	22-Oct-24	17:00	
313	RQ191075	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BEHMAN JASSA SINGH (PS)-HMEI (PS) (PSTCL) CKT-1	PSTCL	D	General Maintenance/ Jumper Tightening	18/Oct/2024	09:00	19/Oct/2024	17:00		PLANNED	Approved	18-Oct-24	09:00	19-Oct-24	17:00	
314	RQ191031	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BEHMAN JASSA SINGH (PS)-HMEI (PS) (PSTCL) CKT-1	PSTCL	D	General Maintenance/ Jumper Tightening	16/Oct/2024	09:00	16/Oct/2024	17:00		PLANNED	Approved	16-Oct-24	09:00	16-Oct-24	17:00	
315	RQ191285	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	15/Oct/2024	10:00	15/Oct/2024	16:00		PLANNED	Approved	15-Oct-24	10:00	15-Oct-24	16:00	
316	RQ191027	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	Jumper Tightening of Tower No. 132 to 152.	15/Oct/2024	10:00	15/Oct/2024	16:00		PLANNED	Approved	15-Oct-24	10:00	15-Oct-24	16:00	
317	RQ191025	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	15/Oct/2024	10:00	15/Oct/2024	16:00		PLANNED	Approved	15-Oct-24	10:00	15-Oct-24	16:00	
318	RQ191096	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-2	PSTCL	D	Jumper Checking /Tightining of dead end towers and tree trimming etc.	14/Oct/2024	09:00	15/Oct/2024	17:00		PLANNED	Approved	14-Oct-24	09:00	15-Oct-24	17:00	
319	RQ191098	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BEHMAN JASSA SINGH (PS)-TALWANDI SABOO(PSG) (PSTCL) CKT-1	PSTCL	D	General Maintenance/ Jumper Tightening	14/Oct/2024	09:00	15/Oct/2024	17:00		PLANNED	Approved	14-Oct-24	09:00	15-Oct-24	17:00	
320	RQ191282	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	11/Oct/2024	10:00	11/Oct/2024	16:00		PLANNED	Approved	11-Oct-24	10:00	11-Oct-24	16:00	
321	RQ191021	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1	PSTCL	D	Jumper Tightening of Tower No. 53A to 73.	10/Oct/2024	10:00	10/Oct/2024	16:00		PLANNED	Approved	10-Oct-24	10:00	10-Oct-24	16:00	

322	RQ191016	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PG) (PS) CKT-2	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	08/Oct/2024	10:00	08/Oct/2024	16:00		PLANNED	Approved	08-Oct-24	10:00	08-Oct-24	16:00	
323	RQ191015	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PG) (PS) CKT-1	PSTCL	D	General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	08/Oct/2024	10:00	08/Oct/2024	16:00		PLANNED	Approved	08-Oct-24	10:00	08-Oct-24	16:00	
324	RQ191099	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BEHMAN JASSA SINGH (PS)-TALWANDI SABOO(PSG) (PSTCL) CKT-1	PSTCL	D	General Maintenance/ Jumper Tightening	08/Oct/2024	09:00	11/Oct/2024	17:00		PLANNED	Approved	08-Oct-24	09:00	11-Oct-24	17:00	
325	RQ191014	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-1	PSTCL	D	Jumper Checking /Tightning of dead end towers and tree trimming etc.	07/Oct/2024	09:00	08/Oct/2024	17:00		PLANNED	Approved	07-Oct-24	09:00	08-Oct-24	17:00	
326	RQ191012	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	04/Oct/2024	10:00	04/Oct/2024	16:00		PLANNED	Approved	04-Oct-24	10:00	04-Oct-24	16:00	
327	RQ191009	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PG) (PS) CKT-1	PSTCL	D	General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	01/Oct/2024	10:00	01/Oct/2024	16:00		PLANNED	Approved	01-Oct-24	10:00	01-Oct-24	16:00	
328	RQ191196	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2	POWER GRID	D	A/R in Non auto mode only(Line will remain in service)	30/Oct/2024	08:00	30/Oct/2024	18:00	For PID testing of insulator	PLANNED	Approved	30-Oct-24	08:00	30-Oct-24	18:00	
329	RQ191195	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1	POWER GRID	D	A/R in Non auto mode only(Line will remain in service)	29/Oct/2024	08:00	29/Oct/2024	18:00	For PID testing of insulator	PLANNED	Approved	29-Oct-24	08:00	29-Oct-24	18:00	
330	RQ192008	OCC_223	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1	POWER GRID	D	Quarterly Preventive Maintenance and testing work.	25/Oct/2024	08:00	25/Oct/2024	18:00		PLANNED	Approved	25-Oct-24	08:00	25-Oct-24	18:00	ATC may be curtailed in NR Export
331	RQ191287	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-JAULJIVI (PG) CKT-2	POWER GRID	D	To attend shutdown nature defects	24/Oct/2024	09:00	24/Oct/2024	18:00		PLANNED	Approved	24-Oct-24	09:00	24-Oct-24	18:00	
332	RQ191286	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-JAULJIVI (PG) CKT-1	POWER GRID	D	To attend shutdown related defects	23/Oct/2024	09:00	23/Oct/2024	18:00		PLANNED	Approved	23-Oct-24	09:00	23-Oct-24	18:00	
333	RQ191105	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-2	POWER GRID	D	Rectification of shutdown nature defects in Line	23/Oct/2024	08:00	23/Oct/2024	18:00		PLANNED	Approved	23-Oct-24	08:00	23-Oct-24	18:00	
334	RQ191623	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-2	POWER GRID	D	MAINTAINANCE AND TESTING OF CT,ISOLATOR,RELAYS ETC.	21/Oct/2024	09:00	23/Oct/2024	18:00		PLANNED	Approved	21-Oct-24	09:00	23-Oct-24	18:00	
335	RQ192054	OCC_223	sldchp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GUMMA (HP)-PANCHKULA(PG) (PG) CKT-1	POWER GRID	D	Periodical testing	19/Oct/2024	09:00	19/Oct/2024	18:00		PLANNED	Approved	19-Oct-24	09:00	19-Oct-24	18:00	

336	RQ192056	OCC_223	sldchp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-GUMMA (HP) (PG) CKT-1	POWER GRID	D	Periodical testing	19/Oct/2024	09:00	19/Oct/2024	18:00		PLANNED	Approved	19-Oct-24	09:00	19-Oct-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ SJVN consent.
337	RQ191094	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWER GRID	D	AMP of line bay equipments	18/Oct/2024	08:00	18/Oct/2024	18:00		PLANNED	Approved	18-Oct-24	08:00	18-Oct-24	18:00	
338	RQ191104	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-1	POWER GRID	D	Rectification of shutdown nature defects in Line	18/Oct/2024	08:00	18/Oct/2024	18:00		PLANNED	Approved	18-Oct-24	08:00	18-Oct-24	18:00	
339	RQ191110	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-BAREILLY (PG) CKT-2	POWER GRID	D	To replace polymer insulator	17/Oct/2024	09:30	17/Oct/2024	17:30		PLANNED	Approved	17-Oct-24	09:30	17-Oct-24	17:30	
340	RQ191092	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR (PG)	POWER GRID	D	AMP and relay testing	17/Oct/2024	08:00	17/Oct/2024	18:00		PLANNED	Approved	17-Oct-24	08:00	17-Oct-24	18:00	
341	RQ191284	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-2	POWER GRID	D	To attend shutdown related defects	17/Oct/2024	08:00	18/Oct/2024	18:00		PLANNED	Approved	17-Oct-24	08:00	18-Oct-24	18:00	
342	RQ191103	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BALLABHGARH (PG) CKT-1	POWER GRID	D	rectification of shutdown nature defects in Line	16/Oct/2024	08:00	16/Oct/2024	18:00		PLANNED	Approved	16-Oct-24	08:00	16-Oct-24	18:00	
343	RQ191109	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-BAREILLY (PG) CKT-1	POWER GRID	D	To replace polymer insulator	15/Oct/2024	09:30	15/Oct/2024	17:30		PLANNED	Approved	15-Oct-24	09:30	15-Oct-24	17:30	
344	RQ192057	OCC_223	sldchp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-GUMMA (HP) (PG) CKT-2	POWER GRID	D	Periodical testing	15/Oct/2024	09:00	15/Oct/2024	18:00		PLANNED	Approved	15-Oct-24	09:00	15-Oct-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ SJVN consent.
345	RQ192055	OCC_223	sldchp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GUMMA (HP)-PANCHKULA(PG) (PG) CKT-2	POWER GRID	D	Periodical testing	15/Oct/2024	09:00	15/Oct/2024	18:00		PLANNED	Approved	15-Oct-24	09:00	15-Oct-24	18:00	
346	RQ191539	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW(UP)-BAREILLY(PG) (PG) CKT-1	POWER GRID	C	* For Upgradation of Bus-Bar Protection Panel from E/M type to Numerical >X (Connection of CT Bus-Bar Protecion Core, Interconn	15/Oct/2024	09:00	15/Oct/2024	18:00		PLANNED	Approved	15-Oct-24	09:00	15-Oct-24	18:00	
347	RQ191283	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-1	POWER GRID	D	To attend shutdown related defects	15/Oct/2024	08:00	16/Oct/2024	18:00		PLANNED	Approved	15-Oct-24	08:00	16-Oct-24	18:00	
348	RQ191622	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-1	POWER GRID	D	MAINTAINANCE AND TESTING OF CT,ISOLATOR,RELAYS ETC.	14/Oct/2024	09:00	16/Oct/2024	18:00		PLANNED	Approved	14-Oct-24	09:00	16-Oct-24	18:00	
349	RQ191101	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-AGRA(UP) (PG) CKT-1	POWER GRID	D	For rectification of shutdown nature defect of transmission Line	11/Oct/2024	08:00	11/Oct/2024	18:00		PLANNED	Approved	11-Oct-24	08:00	11-Oct-24	18:00	

350	RQ191252	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-LUCKNOW_2 (PG) CKT-2	POWER GRID	D	AMP of Line Bay	09/Oct/2024	10:00	09/Oct/2024	18:00		PLANNED	Approved	09-Oct-24	10:00	09-Oct-24	18:00	
351	RQ191334	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-BASTI(UP) (PG) CKT-1	POWER GRID	C	Shutdown required for routine testing and maintenance work	09/Oct/2024	10:00	09/Oct/2024	18:00		PLANNED	Approved	09-Oct-24	10:00	09-Oct-24	18:00	
352	RQ191079	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-1	POWER GRID	D	AMP work	09/Oct/2024	09:00	09/Oct/2024	17:00		PLANNED	Approved	09-Oct-24	09:00	09-Oct-24	17:00	May be given subject to real time grid conditions/One circuit shutdown from both ends
353	RQ191200	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-3	POWER GRID	D	Line maintenance work	09/Oct/2024	08:00	09/Oct/2024	18:00		PLANNED	Approved	09-Oct-24	08:00	09-Oct-24	18:00	
354	RQ191039	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-JAULJIVI (PG) CKT-2	POWER GRID	D	Distance relay firmware upgradation and relay testing	09/Oct/2024	08:00	09/Oct/2024	18:00		PLANNED	Approved	09-Oct-24	08:00	09-Oct-24	18:00	
355	RQ191333	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-1	POWER GRID	C	Shutdown required for routine testing and maintenance work	08/Oct/2024	10:00	08/Oct/2024	18:00		PLANNED	Approved	08-Oct-24	10:00	08-Oct-24	18:00	
356	RQ192098	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	POWER GRID	D	Maintenance work related to winter preparedness	08/Oct/2024	08:00	10/Oct/2024	18:00		PLANNED	Approved	08-Oct-24	08:00	10-Oct-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time.
357	RQ191251	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-LUCKNOW_2 (PG) CKT-1	POWER GRID	D	AMP of Line Bay	07/Oct/2024	10:00	07/Oct/2024	18:00		PLANNED	Approved	07-Oct-24	10:00	07-Oct-24	18:00	
358	RQ191323	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-1	POWER GRID	C	SHUTDOWN OF 400KV PANKI-FATEHPUR-I LINE FOR BAY MAINTENANCE (LINE >X SHUTDOWN REQUIRED)	07/Oct/2024	10:00	07/Oct/2024	17:00		PLANNED	Approved					May be clubbed with 352
359	RQ191038	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-JAULJIVI (PG) CKT-1	POWER GRID	D	Distance relay firmware upgradation and relay testing	07/Oct/2024	08:00	07/Oct/2024	18:00		PLANNED	Approved	07-Oct-24	08:00	07-Oct-24	18:00	
360	RQ190716	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_2-LUCKNOW_1 (PG) CKT-2	POWER GRID	D	AMP of Line bay equipment	05/Oct/2024	10:00	05/Oct/2024	18:00		PLANNED	Approved	05-Oct-24	10:00	05-Oct-24	18:00	
361	RQ191066	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHAHJAHANPUR-BAREILLY (PG) CKT-1	POWER GRID	D	AMP of Line equipments and Line maintenance	05/Oct/2024	09:00	05/Oct/2024	18:00		PLANNED	Approved	05-Oct-24	09:00	05-Oct-24	18:00	
362	RQ191294	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-SOHAWAL (PG) CKT-2	POWER GRID	D	Insulator cleaning by Ballia TLM	05/Oct/2024	08:00	05/Oct/2024	18:00		PLANNED	Approved	05-Oct-24	08:00	05-Oct-24	18:00	

363	RQ191300	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWER GRID	D	For replacement of insulators at Loc 225	04/Oct/2024	08:00	04/Oct/2024	18:00		PLANNED	Approved	04-Oct-24	08:00	04-Oct-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time.
364	RQ191293	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-SOHAWAL (PG) CKT-1	POWER GRID	D	Insulator cleaning by Ballia TLM	04/Oct/2024	08:00	04/Oct/2024	18:00		PLANNED	Approved	04-Oct-24	08:00	04-Oct-24	18:00	
365	RQ190714	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-LUCKNOW_2 (PG) CKT-2	POWER GRID	D	AMP of Line bay equipment	03/Oct/2024	10:00	03/Oct/2024	18:00		PLANNED	Approved	03-Oct-24	10:00	03-Oct-24	18:00	
366	RQ191078	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-2	POWER GRID	C	Isolator retrofit of Hapem make 405-89B isolator at Kanpur under ADD CAP scheme	03/Oct/2024	09:00	08/Oct/2024	17:00		PLANNED	Approved	03-Oct-24	09:00	08-Oct-24	17:00	May be given subject to real time grid conditions/One circuit shutdown from both ends
367	RQ191073	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-2	POWER GRID	D	Amp of line bay equipment at Kanpur and at NTPC Auraiya end	03/Oct/2024	09:00	03/Oct/2024	17:00		PLANNED	Approved	03-Oct-24	09:00	03-Oct-24	17:00	
368	RQ191065	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1-SHAHJAHANPUR (PG) CKT-2	POWER GRID	D	AMP of Line equipments and line maintenance work	03/Oct/2024	09:00	03/Oct/2024	18:00		PLANNED	Approved	03-Oct-24	09:00	03-Oct-24	18:00	
369	RQ191986	OCC_223	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARNOLI(DV)-DWARKA (PG) (PG)	POWER GRID	D	For General Maintenance as per PMS.	03/Oct/2024	08:00	03/Oct/2024	17:30		PLANNED	Approved					May be clubbed with 413
370	RQ191299	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-3	POWER GRID	D	For replacement of damage polymer at Loc 195, 199 & 231	03/Oct/2024	08:00	03/Oct/2024	18:00		PLANNED	Approved	03-Oct-24	08:00	03-Oct-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time.
371	RQ190713	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-LUCKNOW_2 (PG) CKT-1	POWER GRID	D	AMP of Line bay equipment	01/Oct/2024	10:00	01/Oct/2024	18:00		PLANNED	Approved	01-Oct-24	10:00	01-Oct-24	18:00	
372	RQ191072	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1	POWER GRID	D	Amp of line bay equipment at Kanpur and at NTPC Auraiya end	01/Oct/2024	09:00	01/Oct/2024	17:00		PLANNED	Approved	01-Oct-24	09:00	01-Oct-24	17:00	
373	RQ191064	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1-SHAHJAHANPUR (PG) CKT-1	POWER GRID	D	AMP of Line equipments and line maintenance work	01/Oct/2024	09:00	01/Oct/2024	18:00		PLANNED	Approved	01-Oct-24	09:00	01-Oct-24	18:00	
374	RQ191729	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-2	POWER GRID	D	Non Auto mode of 400kV Sikar Bassi Ckt-1 & 2 for tower tightening & for fixing missing member.	01/Oct/2024	08:00	31/Oct/2024	18:00		PLANNED	Approved	01-Oct-24	08:00	31-Oct-24	18:00	
375	RQ191728	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-1	POWER GRID	D	Non Auto mode of 400kV Sikar Bassi Ckt-1 & 2 for tower tightening & for fixing missing member.	01/Oct/2024	08:00	31/Oct/2024	18:00		PLANNED	Approved	01-Oct-24	08:00	31-Oct-24	18:00	

376	RQ190847	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1		D	AMP Works	29/Oct/2024	09:00	29/Oct/2024	18:00		PLANNED	Approved	29-Oct-24	09:00	29-Oct-24	18:00	
377	RQ191794	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-MALERKOTLA (PG) CKT-1		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	29/Oct/2024	08:00	29/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	29-Oct-24	08:00	29-Oct-24	18:00	
378	RQ190865	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-4		D	For settings modification in relay and CSD fine tuning	29/Oct/2024	08:00	29/Oct/2024	18:00		PLANNED	Approved	29-Oct-24	17:00	29-Oct-24	23:00	May be given from 1700 Hrs
379	RQ190787	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GUMMA (HP)-PANCHKULA(PG) (PG) CKT-2		D	S/D REQUIRED FOR RECTIFICATION OF SD NATURE DEFECTS	29/Oct/2024	08:00	29/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	29-Oct-24	08:00	29-Oct-24	18:00	
380	RQ190950	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1		D	AMP Works by Bhiwadi & For Relay Testing and CoE Audit Compliance by Kotputli	28/Oct/2024	09:00	28/Oct/2024	18:30	For Relay Testing and CoE Audit Compliance	PLANNED	Approved	28-Oct-24	09:00	28-Oct-24	18:30	
381	RQ191792	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	28/Oct/2024	08:00	28/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	28-Oct-24	08:00	28-Oct-24	18:00	
382	RQ191793	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1		D	AR IN NON AUTO MODE REQUIRED.	28/Oct/2024	08:00	28/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	28-Oct-24	08:00	28-Oct-24	18:00	
383	RQ190864	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-3		D	For settings modification in relay and CSD fine tuning	28/Oct/2024	08:00	28/Oct/2024	18:00		PLANNED	Approved	28-Oct-24	17:00	28-Oct-24	23:00	May be given from 1700 Hrs
384	RQ190904	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH_III(PG) (PRTL) CKT-1		D	For Bay extension construction works to avoid induction, T&P movement for safety requirements	27/Oct/2024	15:00	28/Oct/2024	23:59		PLANNED	Approved	27-Oct-24	17:00	28-Oct-24	23:59	May be given from 1700 Hrs
385	RQ191772	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_1(NH)-JALANDHAR(PG) (PG) CKT-1		D	AMP work	27/Oct/2024	10:00	27/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	27-Oct-24	10:00	27-Oct-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NHPC consent.
386	RQ191773	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_1(NH)-JALANDHAR(PG) (PG) CKT-2		D	AR IN NON-AUTO MODE DURING SD OF 400KV JALANDHAR-CHAMERA LINE-1 FOR TLM WORKS	27/Oct/2024	10:00	27/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	27-Oct-24	10:00	27-Oct-24	18:00	May be given subject to real time grid conditions/NHPC consent.
387	RQ190863	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-2		D	For settings modification in relay and CSD fine tuning	27/Oct/2024	08:00	27/Oct/2024	18:00		PLANNED	Approved	27-Oct-24	17:00	27-Oct-24	23:00	May be given from 1700 Hrs

388	RQ191771	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-2		D	AMP work	26/Oct/2024	10:00	26/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	26-Oct-24	10:00	26-Oct-24	18:00	
389	RQ190971	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2		D	Additional glass disc insertion: LOA given	26/Oct/2024	08:00	27/Oct/2024	18:00	Non auto for 400 kv RAPPD-Jaipur South, subject to weather permitting and consent from RAPP	PLANNED	Approved	26-Oct-24	08:00	27-Oct-24	18:00	
390	RQ191790	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-DEEPALPUR(JHKT) (PG) CKT-1		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	26/Oct/2024	08:00	26/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	26-Oct-24	08:00	26-Oct-24	18:00	
391	RQ191791	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1		D	AR IN NON AUTO MODE REQUIRED.	26/Oct/2024	08:00	26/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	26-Oct-24	08:00	26-Oct-24	18:00	
392	RQ190862	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-1		D	For settings modification in relay and CSD fine tuning	26/Oct/2024	08:00	26/Oct/2024	18:00		PLANNED	Approved	26-Oct-24	17:00	26-Oct-24	23:00	May be given from 1700 Hrs
393	RQ191769	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-1		D	AMP work	25/Oct/2024	10:00	25/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	25-Oct-24	10:00	25-Oct-24	18:00	
394	RQ191770	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-2		D	AR IN NON-AUTO MODE DURING SD OF 400KV JALANDHAR-MOGA LINE-1 FOR TLM WORKS	25/Oct/2024	10:00	25/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	25-Oct-24	10:00	25-Oct-24	18:00	
395	RQ191217	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3		D	Rectification of S/D nature defects of the line	25/Oct/2024	09:00	26/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	25-Oct-24	09:00	26-Oct-24	18:00	
396	RQ191215	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRS S XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-1		D	Rectification of S/D nature defects of the line	25/Oct/2024	09:00	25/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	25-Oct-24	09:00	25-Oct-24	18:00	
397	RQ191218	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4		D	AR in Non auto mode for safety purpose.	25/Oct/2024	09:00	26/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	25-Oct-24	09:00	26-Oct-24	18:00	
398	RQ190932	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2		D	Shut down nature defects rectification works	25/Oct/2024	09:00	25/Oct/2024	18:00	A/R to be kept off in other charged Ckt from both ends	PLANNED	Approved	25-Oct-24	09:00	25-Oct-24	18:00	
399	RQ190871	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-2		D	Attending shutdown nature defects	25/Oct/2024	06:00	26/Oct/2024	18:00		PLANNED	Approved	25-Oct-24	17:00	26-Oct-24	23:00	May be given from 1700 Hrs

400	RQ190994	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2		D	Rectification of shut down nature defects	24/Oct/2024	17:00	24/Oct/2024	23:00	400 kv Bhadla (PG) - Bhadla (RVPNL) ckt.1 A/R to be kept on Non auto mode.	PLANNED	Approved	24-Oct-24	17:00	24-Oct-24	23:00	May be given from 1700 Hrs
401	RQ191213	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-1		D	Rectification of S/D nature defects of the line	24/Oct/2024	09:00	24/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	24-Oct-24	09:00	24-Oct-24	18:00	
402	RQ190772	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH-PATIALA (PG) CKT-2		D	AMP WORKS and Rectification of S/D related defects.	24/Oct/2024	09:00	26/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	24-Oct-24	09:00	26-Oct-24	18:00	
403	RQ190773	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH-PATIALA (PG) CKT-1		D	AR Non-Auto mode required for safety purpose.	24/Oct/2024	09:00	26/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	24-Oct-24	09:00	26-Oct-24	18:00	
404	RQ190799	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA(PG)-PATRAN(PATR) (PATRAN) CKT-2		D	AR Non auto mode required during shutdown of 400KV Nalagarh-Patiala-2 for safety purpose.	24/Oct/2024	09:00	26/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	24-Oct-24	09:00	26-Oct-24	18:00	
405	RQ190846	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-GURGAON (PG) CKT-1		D	Jumper modification works	24/Oct/2024	09:00	24/Oct/2024	18:00		PLANNED	Approved	24-Oct-24	09:00	24-Oct-24	18:00	
406	RQ190931	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1		D	Shut down nature defects rectification works	24/Oct/2024	09:00	24/Oct/2024	18:00	A/R to be kept off in other charged Ckt from both ends	PLANNED	Approved	24-Oct-24	09:00	24-Oct-24	18:00	
407	RQ191787	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	24/Oct/2024	08:00	24/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	24-Oct-24	08:00	24-Oct-24	18:00	
408	RQ191788	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-DEEPALPUR(JHKT) (PG) CKT-1		D	AR IN NON AUTO MODE REQUIRED.	24/Oct/2024	08:00	24/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	24-Oct-24	08:00	24-Oct-24	18:00	
409	RQ191789	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1		D	AR IN NON AUTO MODE REQUIRED.	24/Oct/2024	08:00	24/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	24-Oct-24	08:00	24-Oct-24	18:00	
410	RQ190776	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-KISHENPUR(PG) (PG) CKT-1		D	Replacement of broken insulator at Loc No. 271 and Satety purpose for movement of Hydra/JCB for Earth cutting work between Loc 63-64	24/Oct/2024	08:00	25/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	24-Oct-24	08:00	25-Oct-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NHPC consent.

411	RQ190958	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE-DEHRADUN (PG) CKT-1		D	For attending S/D nature defects (This line is to be done as defects free model transmmision line under third phase model lines)	24/Oct/2024	08:00	25/Oct/2024	18:00		PLANNED	Approved	24-Oct-24	08:00	25-Oct-24	18:00	
412	RQ190970	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) CKT-1		D	AMP OF LINE EQUIPMENTS at Jaipur & Additional glass disc insertion by KOTA: LOA given	24/Oct/2024	08:00	25/Oct/2024	18:00	Non auto for 400 kv RAPPD-Kota, subject to weather permitting and consent from RAPP	PLANNED	Approved	24-Oct-24	08:00	25-Oct-24	18:00	
413	RQ190885	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-DWARKA (PG) (PG)		D	Shutdown Nature defect rectification	24/Oct/2024	07:00	24/Oct/2024	19:00		PLANNED	Approved	24-Oct-24	5:00	24-Oct-24	12:00	May be given subject to real time grid conditions/Delhi consent/One circuit shutdown from both ends/May be given from 05:00
414	RQ191214	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_2(NH)-WAGOORA(PG) (PG) CKT-1		D	Rectification of S/D nature defects of the line	23/Oct/2024	09:00	23/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	23-Oct-24	09:00	23-Oct-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NHPC consent.
415	RQ190930	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-2		D	Shut down nature defects rectification works	23/Oct/2024	09:00	23/Oct/2024	18:00	A/R to be kept off in other charged Ckt from both ends	PLANNED	Approved	23-Oct-24	09:00	23-Oct-24	18:00	
416	RQ190964	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2		D	FOR DTPC COMISSIONING WORK	23/Oct/2024	08:00	23/Oct/2024	18:00		PLANNED	Approved	23-Oct-24	08:00	23-Oct-24	18:00	
417	RQ190870	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-1		D	Attending shutdown nature defects	23/Oct/2024	06:00	24/Oct/2024	18:00		PLANNED	Approved	23-Oct-24	17:00	24-Oct-24	23:00	May be given from 1700 Hrs
418	RQ190993	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1		D	Rectification of shut down nature defects	22/Oct/2024	17:00	22/Oct/2024	23:00	400 kv Bhadla (PG) - Bhadla (RVPNL) ckt.2 A/R to be kept on Non auto mode.	PLANNED	Approved	22-Oct-24	17:00	22-Oct-24	23:00	May be given from 1700 Hrs
419	RQ190905	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH_III(PG) (PRTL) CKT-2		D	For Bay extension construction works to avoid induction, T&P movement for safety requirements	22/Oct/2024	15:00	23/Oct/2024	23:59		PLANNED	Approved	22-Oct-24	17:00	23-Oct-24	23:59	May be given from 1700 Hrs
420	RQ191216	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-2		D	Rectification of S/D nature defects of the line	22/Oct/2024	09:00	22/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	22-Oct-24	09:00	22-Oct-24	18:00	

421	RQ190920	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1		D	AMP OF NON-SWITCHABLE LINE REACTOR AND LINE EQUIPMENT BY KOTA & DEFECT RECTIFICATION WORK IN TRANSMISSION LINE by Ajmer	22/Oct/2024	09:00	22/Oct/2024	18:00	AMP OF NON-SWITCHABLE LINE REACTOR AND LINE EQUIPMENT	PLANNED	Approved	22-Oct-24	09:00	22-Oct-24	18:00	
422	RQ191796	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-SAMBA (PG) CKT-2		D	Tr. Line AMP work(Jumper Bolt/Nut Loose,Vibration damper Loose, Spacers Damaged)	22/Oct/2024	09:00	22/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	22-Oct-24	09:00	22-Oct-24	18:00	
423	RQ190929	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-1		D	Shut down nature defects rectification works	22/Oct/2024	09:00	22/Oct/2024	18:00	A/R to be kept off in other charged Ckt from both ends	PLANNED	Approved	22-Oct-24	09:00	22-Oct-24	18:00	
424	RQ191219	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4		D	Rectification of S/D nature defects of the line	21/Oct/2024	09:00	22/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	21-Oct-24	09:00	22-Oct-24	18:00	
425	RQ191220	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3		D	AR in Non auto mode for safety purpose.	21/Oct/2024	09:00	22/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	21-Oct-24	09:00	22-Oct-24	18:00	
426	RQ190770	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH-PATIALA (PG) CKT-1		D	AMP WORKS and Rectification of S/D related defects.	21/Oct/2024	09:00	23/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	21-Oct-24	09:00	23-Oct-24	18:00	
427	RQ190771	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH-PATIALA (PG) CKT-2		D	AR Non-Auto mode required for safety purpose.	21/Oct/2024	09:00	23/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	21-Oct-24	09:00	23-Oct-24	18:00	
428	RQ190798	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA(PG)-PATRAN(PATR) (PATRAN) CKT-1		D	AR Non auto mode required during shutdown of 400KV Nalagarh-Patiala-1 for safety purpose.	21/Oct/2024	09:00	23/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	21-Oct-24	09:00	23-Oct-24	18:00	
429	RQ191795	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-SAMBA (PG) CKT-1		D	Tr. Line AMP work(Jumper Bolt/Nut Loose,Vibration damper Loose, Spacers Damaged)	21/Oct/2024	09:00	21/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	21-Oct-24	09:00	21-Oct-24	18:00	
430	RQ190957	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-DEHRADUN (PG) CKT-1		D	For attending S/D nature defects (This line is to be done as defects free model transmmision line under third phase model lines)	21/Oct/2024	08:00	22/Oct/2024	18:00		PLANNED	Approved	21-Oct-24	08:00	22-Oct-24	18:00	
431	RQ190984	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-2		D	stringing of 765 kV D/C Khetri Narela transmission line	20/Oct/2024	06:00	25/Oct/2024	21:00	stringing work	PLANNED	Approved	20-Oct-24	06:00	25-Oct-24	21:00	

432	RQ190983	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-1		D	stringing of 765 kV D/C Khetri Narela transmission line	20/Oct/2024	06:00	25/Oct/2024	21:00	stringing work	PLANNED	Approved	20-Oct-24	06:00	25-Oct-24	21:00	
433	RQ190992	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-2		D	Rectification of shut down nature defects	19/Oct/2024	17:00	19/Oct/2024	23:00	400 kV Bhadla (PG) - Bhadla2 (PG) ckt.1 A/R to be kept on Non auto mode.	PLANNED	Approved	19-Oct-24	17:00	19-Oct-24	23:00	May be given from 1700 Hrs
434	RQ191804	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2		D	FOR AMP WORKS OF LINE EQUIPMENTS	19/Oct/2024	10:00	19/Oct/2024	15:00	Kindly approve.	PLANNED	Approved	19-Oct-24	10:00	19-Oct-24	15:00	
435	RQ190796	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-RAJPURA(PS) (PG) CKT-1		D	S/D Required for installation of Pilot Insulator	19/Oct/2024	09:30	19/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	19-Oct-24	09:30	19-Oct-24	18:00	
436	RQ190797	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-RAJPURA(PS) (PG) CKT-1		D	A/R Non Auto Required	19/Oct/2024	09:30	19/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	19-Oct-24	09:30	19-Oct-24	18:00	
437	RQ191784	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-2		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	19/Oct/2024	08:00	19/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	19-Oct-24	08:00	19-Oct-24	18:00	
438	RQ191785	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-1		D	AR IN NON AUTO MODE REQUIRED.	19/Oct/2024	08:00	19/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	19-Oct-24	08:00	19-Oct-24	18:00	
439	RQ190916	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA(UPC)-NAWADA(HV) (PG) CKT-1		D	FIXATION OF PILOT INSULATOR AND OTHER SHUT DOWN NATURE DEFECT RECTRIFICATION WORK	19/Oct/2024	08:00	19/Oct/2024	18:00	400 KV DADRI - BALLABHGARH IN NON AUTO	PLANNED	Approved	19-Oct-24	08:00	19-Oct-24	18:00	May be allowed subject to real time grid condition/No other line outage at both end
440	RQ190899	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2		D	FOR AMP WORKS & For rectification works in Transmission lines	18/Oct/2024	15:00	19/Oct/2024	23:59	Only LILO ie 40KM is POWERGRID portion and balance 5 KM is maintained by ADANI.	PLANNED	Approved	18-Oct-24	17:00	19-Oct-24	23:59	May be given from 1700 Hrs
441	RQ190794	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-RAJPURA(PS) (PG) CKT-1		D	S/D Required for installation of Pilot Insulator	18/Oct/2024	09:30	18/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	18-Oct-24	09:30	18-Oct-24	18:00	
442	RQ190795	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-RAJPURA(PS) (PG) CKT-1		D	A/R Non Auto Required	18/Oct/2024	09:30	18/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	18-Oct-24	09:30	18-Oct-24	18:00	
443	RQ190786	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GUMMA (HP)-PANCHKULA(PG) (PG) CKT-1		D	S/D REQUIRED FOR RECTIFICATION OF SD NATURE DEFECTS	18/Oct/2024	08:00	18/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	18-Oct-24	08:00	18-Oct-24	18:00	

444	RQ190917	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-GR.NOIDA(UPC) (PG) CKT-1		D	FIXATION OF PILOT INSULATOR AND OTHER SHUT DOWN NATURE DEFECT RECTRIFICATION WORK	18/Oct/2024	08:00	18/Oct/2024	18:00	400 KV DADRI - BALLABHGARH IN NON AUTO	PLANNED	Approved	18-Oct-24	08:00	18-Oct-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent.
445	RQ190884	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA-DWARKA (PG)		D	Shutdown Nature defect rectification	18/Oct/2024	07:00	18/Oct/2024	19:00		PLANNED	Approved	18-Oct-24	7:00	18-Oct-24	16:00	May be given subject to real time grid conditions/Delhi consent
446	RQ190991	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-1		D	Rectification of shut down nature defects	17/Oct/2024	17:00	17/Oct/2024	23:00	400 KV Bhadla (PG) - Bhadla2 (PG) ckt.2 A/R to be kept on Non auto mode.	PLANNED	Approved	17-Oct-24	17:00	17-Oct-24	23:00	May be given from 1700 Hrs
447	RQ190792	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA-PANCHKULA (PG) CKT-2		D	S/D Required for installation of Pilot Insulator	17/Oct/2024	09:30	17/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	17-Oct-24	09:30	17-Oct-24	18:00	
448	RQ190793	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA-PANCHKULA (PG) CKT-1		D	A/R Non Auto Required	17/Oct/2024	09:30	17/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	17-Oct-24	09:30	17-Oct-24	18:00	
449	RQ190828	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1		D	To attend SD nature defects	17/Oct/2024	09:00	17/Oct/2024	18:00		PLANNED	Approved	17-Oct-24	09:00	17-Oct-24	18:00	
450	RQ191782	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-1		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	17/Oct/2024	08:00	17/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	17-Oct-24	08:00	17-Oct-24	18:00	
451	RQ191783	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-2		D	AR IN NON AUTO MODE REQUIRED.	17/Oct/2024	08:00	17/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	17-Oct-24	08:00	17-Oct-24	18:00	
452	RQ190775	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-CHAMERA_1(NH) (PG) CKT-1		D	Safety purpose for movement of Hydra/JCB for Earth cutting work between Loc 60-61 & 63-64.	17/Oct/2024	08:00	17/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	17-Oct-24	08:00	17-Oct-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NHPC consent.
453	RQ190922	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1		D	DEFECT RECTIFICATION WORK IN TRANSMISSION LINE	17/Oct/2024	08:00	17/Oct/2024	18:00	A/R to be kept off in other charged Ckt from both ends	PLANNED	Approved	17-Oct-24	08:00	17-Oct-24	18:00	
454	RQ190963	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1		D	FOR DTPC COMMISSIONING WORK	17/Oct/2024	08:00	17/Oct/2024	18:00		PLANNED	Approved	17-Oct-24	08:00	17-Oct-24	18:00	
455	RQ190898	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1		D	FOR AMP WORKS & For rectification works in Transmission lines	16/Oct/2024	15:00	17/Oct/2024	23:59	Only LILO ie 40KM is POWERGRID portion and balance 5 KM is maintained by ADANI.	PLANNED	Approved	16-Oct-24	17:00	17-Oct-24	23:59	May be given from 1700 Hrs
456	RQ190790	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA-PANCHKULA (PG) CKT-1		D	S/D Required for installation of Pilot Insulator	16/Oct/2024	09:30	16/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	16-Oct-24	09:30	16-Oct-24	18:00	

457	RQ190791	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA-PANCHKULA (PG) CKT-2		D	A/R Non Auto Required	16/Oct/2024	09:30	16/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	16-Oct-24	09:30	16-Oct-24	18:00	
458	RQ190785	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR-KURUKSHETRA (PG) CKT-2		D	S/D REQUIRED FOR RECTIFICATION OF SD NATURE DEFECTS	16/Oct/2024	08:00	16/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	16-Oct-24	08:00	16-Oct-24	18:00	
459	RQ190968	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1		D	NHAI DIVERSION WORK By KOTA	16/Oct/2024	08:00	30/Oct/2024	18:00	Non auto for 400 kV RAPP- Chittorgarh, MOST URGENT	PLANNED	Approved	16-Oct-24	17:00	30-Oct-24	23:00	May be given subject to real time grid conditions from 17:00Hrs/One circuit shutdown from both end at a time/NPCIL consent.
460	RQ190872	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1		D	Stringing of 765 kV D/C Khetri-Narela TL	16/Oct/2024	07:00	18/Oct/2024	19:00	Stringing of 765 kV D/C Khetri-Narela TL	PLANNED	Approved	16-Oct-24	07:00	18-Oct-24	19:00	
461	RQ190883	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2		D	Shutdown Nature defect rectification	16/Oct/2024	07:00	16/Oct/2024	19:00		PLANNED	Approved	16-Oct-24	7:00	16-Oct-24	16:00	May be given subject to real time grid conditions/Delhi consent
462	RQ190781	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRS S XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-2		D	AMP OF LINE EQUIPMENTS	15/Oct/2024	09:00	15/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	15-Oct-24	09:00	15-Oct-24	18:00	
463	RQ190919	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KOTA(PG) (RS) CKT-1		D	AMP OF LINE EQUIPMENT AND COE OBSERVATION	15/Oct/2024	09:00	15/Oct/2024	18:00	AMP OF LINE EQUIPMENT AND COE OBSERVATION	PLANNED	Approved	15-Oct-24	17:00	15-Oct-24	23:59	May be given from 17:00 Hrs/One circuit shutdown from both end at a time.
464	RQ190946	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1		D	For attending S/D nature defects	15/Oct/2024	08:00	15/Oct/2024	18:00	Non Auto of 400 KV RAPP-Kankroli CKT	PLANNED	Approved	15-Oct-24	17:00	15-Oct-24	23:59	May be given from 1700 Hrs
465	RQ190836	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2		D	GENERAL MAINTENANCE WORK & Insulator Cleaning work	15/Oct/2024	08:00	15/Oct/2024	18:00		PLANNED	Approved	15-Oct-24	08:00	15-Oct-24	18:00	
466	RQ190921	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1		D	DEFECT RECTIFICATION WORK IN TRANSMISSION LINE	15/Oct/2024	08:00	15/Oct/2024	18:00	A/R to be kept off in other charged Ckt from both ends	PLANNED	Approved	15-Oct-24	08:00	15-Oct-24	18:00	
467	RQ190949	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-JHATIKARA(PG) (DTL) CKT-2		D	RETROFITMENT OF 400KV ISOLATOR 408-89B Tie bay of 400KV Jhatikra Bamnoli ckt and 1500MVA ICT-1 by Jhatikra & Shutdown Nature defect rectification by Jhatikra	15/Oct/2024	04:00	15/Oct/2024	14:00	NRLDC & DTL requested to manage the load of other feeders/ICT at Jhatikra substation within operating limits	PLANNED	Approved	15-Oct-24	7:00	15-Oct-24	16:00	May be given subject to real time grid conditions/Delhi consent

468	RQ190943	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1		D	RETROFITMENT OF 400KV ISOLATOR 408-89B Tie bay of 400KV Jhatikra Bannouli ckt and 1500MVA ICT-1 by Jhatikra & Shutdown Nature defect rectification by Jhatikra	14/Oct/2024	09:00	14/Oct/2024	18:00		PLANNED	Approved	14-Oct-24	09:00	14-Oct-24	18:00	
469	RQ190947	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1		D	Non auto mode line for Non shutdown nature defect liquidation work	14/Oct/2024	09:00	19/Oct/2024	18:00	Non-auto for non shutdown nature defects rectification works.	PLANNED	Approved	14-Oct-24	09:00	19-Oct-24	18:00	
470	RQ190948	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2		D	Non auto mode line for Non shutdown nature defect liquidation work	14/Oct/2024	09:00	19/Oct/2024	18:00	Non-auto for non shutdown nature defects rectification works.	PLANNED	Approved	14-Oct-24	09:00	19-Oct-24	18:00	
471	RQ191780	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-2		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	14/Oct/2024	08:00	14/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	14-Oct-24	08:00	14-Oct-24	18:00	
472	RQ191781	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-1		D	AR IN NON AUTO MODE REQUIRED.	14/Oct/2024	08:00	14/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	14-Oct-24	08:00	14-Oct-24	18:00	
473	RQ190784	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANCHKULA-ABDULLAPUR (PG) CKT-2		D	S/D REQUIRED FOR RECTIFICATION OF SD NATURE DEFECTS	14/Oct/2024	08:00	14/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	14-Oct-24	08:00	14-Oct-24	18:00	
474	RQ190977	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2		D	For OPGW rectification/replacement works on spans having losses	14/Oct/2024	08:00	23/Oct/2024	18:00	Non-Auto required for OPGW rectification/replacement works	PLANNED	Approved	14-Oct-24	08:00	23-Oct-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent.
475	RQ190835	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1		D	GENERAL MAINTENANCE WORK & Insulator Cleaning work	14/Oct/2024	08:00	14/Oct/2024	18:00		PLANNED	Approved	14-Oct-24	08:00	14-Oct-24	18:00	
476	RQ190882	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1		D	Shutdown Nature defect rectification	14/Oct/2024	07:00	14/Oct/2024	19:00		PLANNED	Approved	14-Oct-24	5:00	14-Oct-24	12:00	May be given subject to real time grid conditions/Delhi consent/One circuit shutdown from both ends/May be given from 05:00

477	RQ190942	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-2		D	RETROFITMENT OF 400KV ISOLATOR 408-89B Tie bay of 400KV Jhatikra Bannouli ckt and 1500MVA ICT-1 by Jhatikra & Shutdown Nature defect rectification by Jhatikra	13/Oct/2024	09:00	13/Oct/2024	18:00		PLANNED	Approved	13-Oct-24	09:00	13-Oct-24	18:00	
478	RQ190941	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-1		D	RETROFITMENT OF 400KV ISOLATOR 408-89B Tie bay of 400KV Jhatikra Bannouli ckt and 1500MVA ICT-1 by Jhatikra & Shutdown Nature defect rectification by Jhatikra	12/Oct/2024	09:00	12/Oct/2024	18:00		PLANNED	Approved	12-Oct-24	09:00	12-Oct-24	18:00	
479	RQ190940	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-1		D	RETROFITMENT OF 400KV ISOLATOR 408-89B Tie bay of 400KV Jhatikra Bannouli ckt and 1500MVA ICT-1 by Jhatikra & Shutdown Nature defect rectification by Jhatikra	11/Oct/2024	09:00	11/Oct/2024	18:00		PLANNED	Approved	11-Oct-24	09:00	11-Oct-24	18:00	
480	RQ191778	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-1		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	11/Oct/2024	08:00	11/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	11-Oct-24	08:00	11-Oct-24	18:00	
481	RQ191779	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-2		D	AR IN NON AUTO MODE REQUIRED.	11/Oct/2024	08:00	11/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	11-Oct-24	08:00	11-Oct-24	18:00	
482	RQ191221	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-1		D	Rectification of S/D nature defects of the line	10/Oct/2024	09:00	10/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	10-Oct-24	09:00	10-Oct-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NHPC consent.

483	RQ190939	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-BHIWADI (PG) CKT-1		D	400kV Busbar-1 Relay Retrofitment work. Currently, the protection system for 400kV Busbar is static, centralised and High impedance type at Bassi S/s. The old static Busbar relays will be retrofitted with new GE make decentralized P74391TA6S0910M (PU) & P74194TA6S0910M (CU) relays. New individual PUs will be installed for each Bay connected with 400kV Bus-1 and seperate dedicated cable from CT JB of individual Bay and seperate DC cable needs to be laid and	10/Oct/2024	09:00	10/Oct/2024	18:00		PLANNED	Approved	10-Oct-24	09:00	10-Oct-24	18:00	
484	RQ191766	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-1		D	For AMP work and Relay teting	10/Oct/2024	09:00	10/Oct/2024	17:00	Kindly approve.	PLANNED	Approved	10-Oct-24	09:00	10-Oct-24	17:00	
485	RQ191768	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-JALANDHAR (PG) CKT-1		D	AMP work	10/Oct/2024	08:00	10/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	10-Oct-24	08:00	10-Oct-24	18:00	
486	RQ190973	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH-GURGAON (PG) CKT-1		D	For OPGW replacement works from TN-3 to TN-5	10/Oct/2024	08:00	10/Oct/2024	18:00	Shutdown required for OPGW replacement / shifting from TN-3 to TN-5	PLANNED	Approved	10-Oct-24	08:00	10-Oct-24	18:00	
487	RQ190834	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2		D	GENERAL MAINTENANCE WORK & Insulator Cleaning work	10/Oct/2024	08:00	10/Oct/2024	18:00		PLANNED	Approved	10-Oct-24	08:00	10-Oct-24	18:00	
488	RQ190938	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2		D	RETROFITMENT OF 400KV ISOLATOR 408-89B Tie bay of 400KV Jhatikra Bamnoui ckt and 1500MVA ICT-1 by Jhatikra & Shutdown Nature defect rectification by Jhatikra	09/Oct/2024	09:00	09/Oct/2024	18:00		PLANNED	Approved	09-Oct-24	09:00	09-Oct-24	18:00	
489	RQ190833	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1		D	GENERAL MAINTENANCE WORK & Insulator Cleaning work	09/Oct/2024	08:00	09/Oct/2024	18:00		PLANNED	Approved	09-Oct-24	08:00	09-Oct-24	18:00	

490	RQ190924	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2		D	DEFECT RECTIFICATION WORK IN TRANSMISSION LINE	09/Oct/2024	08:00	09/Oct/2024	18:00	A/R to be kept off in other charged Ckt from both ends	PLANNED	Approved	09-Oct-24	08:00	09-Oct-24	18:00	
491	RQ190875	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTSL) CKT-1		D	Stringing of 765 kV D/C Khetri-Narela TL	09/Oct/2024	07:00	12/Oct/2024	19:00	Stringing of 765 kV D/C Khetri-Narela TL	PLANNED	Approved	09-Oct-24	17:00	12-Oct-24	23:00	May be given from 1700 Hrs
492	RQ190876	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTSL) CKT-2		D	Stringing of 765 kV D/C Khetri-Narela TL	09/Oct/2024	07:00	12/Oct/2024	19:00	Stringing of 765 kV D/C Khetri-Narela TL	PLANNED	Approved	09-Oct-24	17:00	12-Oct-24	23:00	May be given from 1700 Hrs
493	RQ191212	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH(PG)-BAGLIHAR(JK) (JKSPDCL) CKT-1		D	Rectification of S/D nature defects of the line	08/Oct/2024	09:00	09/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	08-Oct-24	09:00	09-Oct-24	18:00	
494	RQ190937	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-1		D	RETROFITMENT OF 400KV ISOLATOR 408-89B Tie bay of 400KV Jhatikra Bamnoli ckt and 1500MVA ICT-1 by Jhatikra & Shutdown Nature defect rectification by Jhatikra	08/Oct/2024	09:00	08/Oct/2024	18:00		PLANNED	Approved	08-Oct-24	09:00	08-Oct-24	18:00	
495	RQ190832	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-2		D	GENERAL MAINTENANCE WORK & Insulator Cleaning work	08/Oct/2024	08:00	08/Oct/2024	18:00		PLANNED	Approved	08-Oct-24	08:00	08-Oct-24	18:00	
496	RQ190923	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1		D	DEFECT RECTIFICATION WORK IN TRANSMISSION LINE	08/Oct/2024	08:00	08/Oct/2024	18:00	A/R to be kept off in other charged Ckt from both ends	PLANNED	Approved	08-Oct-24	08:00	08-Oct-24	18:00	
497	RQ191808	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRS S XXIX)-SAMBA(PG) (NRSS XXIX) CKT-2		D	For AMP of Line Reactor-2 & Line Equipments	07/Oct/2024	10:00	07/Oct/2024	16:00	Kindly approve.	PLANNED	Approved	07-Oct-24	10:00	07-Oct-24	16:00	
498	RQ190841	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-2		C	Equipment shifting and erection of Gnatry Tower	07/Oct/2024	09:00	14/Oct/2024	18:00		PLANNED	Approved	07-Oct-24	09:00	14-Oct-24	18:00	May be allowed subject to real time grid condition/No other line outage at both end
499	RQ190936	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-2		D	RETROFITMENT OF 400KV ISOLATOR 408-89B Tie bay of 400KV Jhatikra Bamnoli ckt and 1500MVA ICT-1 by Jhatikra & Shutdown Nature defect rectification by Jhatikra	07/Oct/2024	09:00	07/Oct/2024	18:00		PLANNED	Approved	07-Oct-24	09:00	07-Oct-24	18:00	

500	RQ191776	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-2		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	07/Oct/2024	08:00	08/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	07-Oct-24	08:00	08-Oct-24	18:00	
501	RQ191777	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-1		D	AR IN NON AUTO MODE REQUIRED.	07/Oct/2024	08:00	08/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	07-Oct-24	08:00	08-Oct-24	18:00	
502	RQ190945	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-KANKROLI (PG) CKT-1		D	For attending S/D nature defects	07/Oct/2024	08:00	09/Oct/2024	18:00	Non Auto of 400 KV Kankroli-Zerda CKT	PLANNED	Approved	07-Oct-24	08:00	09-Oct-24	18:00	
503	RQ190831	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-1		D	GENERAL MAINTENANCE WORK & Insulator Cleaning work	07/Oct/2024	08:00	07/Oct/2024	18:00		PLANNED	Approved	07-Oct-24	08:00	07-Oct-24	18:00	
504	RQ190918	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-1		D	DEFECT RECTIFICATION WORK IN TRANSMISSION LINE	07/Oct/2024	08:00	07/Oct/2024	18:00	400 KV DADRI-MANDOLA CKT2 WILL BE IN NON AUTO MODE	PLANNED	Approved	07-Oct-24	08:00	07-Oct-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent.
505	RQ190878	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-BHIWANI(PG) (NRSS36) CKT-2		D	Stringing of 765 kV D/C Khetri-Narela TL	07/Oct/2024	07:00	08/Oct/2024	19:00	Stringing of 765 kV D/C Khetri-Narela TL	PLANNED	Approved	07-Oct-24	07:00	08-Oct-24	19:00	
506	RQ190877	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-BHIWANI(PG) (NRSS36) CKT-1		D	Stringing of 765 kV D/C Khetri-Narela TL	07/Oct/2024	07:00	08/Oct/2024	19:00	Stringing of 765 kV D/C Khetri-Narela TL	PLANNED	Approved	07-Oct-24	07:00	08-Oct-24	19:00	
507	RQ191211	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEUWANPOH (PG) CKT-1		D	Rectification of S/D nature defects of the line	06/Oct/2024	09:00	07/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	06-Oct-24	09:00	07-Oct-24	18:00	
508	RQ190935	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-2		D	RETROFITMENT OF 400KV ISOLATOR 408-89B Tie bay of 400KV Jhatikra Bamnoui ckt and 1500MVA ICT-1 by Jhatikra & Shutdown Nature defect rectification by Jhatikra	06/Oct/2024	09:00	06/Oct/2024	18:00		PLANNED	Approved	06-Oct-24	09:00	06-Oct-24	18:00	
509	RQ191807	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRS S XXIX)-SAMBA(PG) (NRSS XXIX) CKT-1		D	For AMP of Line Reactor-1 & Line Equipments	05/Oct/2024	10:00	05/Oct/2024	16:00	Kindly approve.	PLANNED	Approved	05-Oct-24	10:00	05-Oct-24	16:00	
510	RQ191209	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_2(NH)-URI_1(NH) (PG) CKT-1		D	Repair of conductor in span 21-22	05/Oct/2024	09:00	05/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	05-Oct-24	09:00	05-Oct-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NHPC consent.

511	RQ190934	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-KOTPUTLI (PG) CKT-1		D	RETROFITMENT OF 400KV ISOLATOR 408-89B Tie bay of 400KV Jhatikra Bannouli ckt and 1500MVA ICT-1 by Jhatikra & Shutdown Nature defect rectification by Jhatikra	05/Oct/2024	09:00	05/Oct/2024	18:00		PLANNED	Approved	05-Oct-24	09:00	05-Oct-24	18:00	
512	RQ190982	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1		D	For OPGW laying works from TN-480 of 400kv S/C Kotputli-Bhiwadi CKT-1 to Joint Box at crossing span of D/C Sikar-II - Aligarh Line (for creation of Repeater of Sikar-II-Aligarh OPGW link at Kotputli s/s)	05/Oct/2024	08:00	05/Oct/2024	18:00	Shutdown required for OPGW laying works	PLANNED	Approved	05-Oct-24	08:00	05-Oct-24	18:00	
513	RQ191803	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBALJALANDHAR (PG) CKT-2		D	S/D required for reinstallation of aviation globules after OPGW works	04/Oct/2024	10:00	05/Oct/2024	18:00	Under construction head. Kindly approve.	PLANNED	Approved	04-Oct-24	10:00	05-Oct-24	18:00	
514	RQ191210	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_1(NH)-AMARGARH(NRS S XXIX) (NRSS XXIX) CKT-2		D	Rectification of S/D nature defects of the line	04/Oct/2024	09:00	04/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	04-Oct-24	09:00	04-Oct-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NHPC & Indigrid consent.
515	RQ190933	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BASSI (PG) CKT-1		D	For Relay Testing and CoE Audit Compliance by Kotputli & 400KV Busbar-2 Relay Retrofitment work by Bassi. Currently, the protection system for 400kV Busbar is static, centralised and High impedance type at Bassi S/s. The old static Busbar relays will be retrofitted with new GE make decentralized P74391TA6S0910M (PU) & P74194TA6S0910M (CU) relays. New individual PUs will be installed for each Bay connected with 400kV Bus-2 and separate dedicated	04/Oct/2024	09:00	04/Oct/2024	18:00		PLANNED	Approved	04-Oct-24	09:00	04-Oct-24	18:00	

516	RQ191774	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-1		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	04/Oct/2024	08:00	05/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	04-Oct-24	08:00	05-Oct-24	18:00	
517	RQ191775	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-2		D	AR IN NON AUTO MODE REQUIRED.	04/Oct/2024	08:00	05/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	04-Oct-24	08:00	05-Oct-24	18:00	
518	RQ190974	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH (PG) (DTL) CKT-1		D	For OPGW replacement works from TN-14 to TN-16	04/Oct/2024	08:00	05/Oct/2024	18:00	Shutdown required for OPGW replacement works from TN-14 to TN-16	PLANNED	Approved	05-Oct-24	08:00	06-Oct-24	18:00	Shutdown may be allowed on weekend
519	RQ190975	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH (PG) (DTL) CKT-1		D	For OPGW replacement works from TN-14 to TN-16	04/Oct/2024	08:00	05/Oct/2024	18:00	Shutdown required for OPGW replacement works from TN-14 to TN-16	PLANNED	Approved	05-Oct-24	08:00	06-Oct-24	18:00	Shutdown may be allowed on weekend
520	RQ190976	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH (PG) (DTL) CKT-2		D	For OPGW replacement works from TN-14 to TN-16	04/Oct/2024	08:00	05/Oct/2024	18:00	Non-auto required for OPGW replacement works from TN-14 to TN-16	PLANNED	Approved	05-Oct-24	08:00	06-Oct-24	18:00	Non Auto mode may be allowed
521	RQ190830	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-BABAI(RS) (NRSS36) CKT-1		D	GENERAL MAINTENANCE WORK & Insulator Cleaning work	04/Oct/2024	08:00	04/Oct/2024	18:00		PLANNED	Approved	04-Oct-24	08:00	04-Oct-24	18:00	
522	RQ190972	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2		D	Defect rectification work	04/Oct/2024	08:00	04/Oct/2024	18:00		PLANNED	Approved					May be clubbed with 474
523	RQ190908	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1		D	AR relay work at Jodhpur end by Ajmer & For attending S/D nature defects by Kankroli	03/Oct/2024	09:00	04/Oct/2024	18:00	AR relay work at Jodhpur end	PLANNED	Approved	03-Oct-24	09:00	04-Oct-24	18:00	ATC may be curtailed in NR Export
524	RQ190910	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-2		C	For differential relay retrofitment work	03/Oct/2024	09:00	04/Oct/2024	18:00		PLANNED	Approved	03-Oct-24	09:00	04-Oct-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/THDC consent.
525	RQ191797	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-2		D	Line Bay AMP and attending hotspot on Line Bay of 400 kv Hisar Line-2	03/Oct/2024	08:00	03/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	03-Oct-24	08:00	03-Oct-24	18:00	
526	RQ190944	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1		D	For attending S/D nature defects	03/Oct/2024	08:00	05/Oct/2024	18:00	Non Auto of 400 KV Bhinmal-Kankroli CKT	PLANNED	Approved	03-Oct-24	15:00	05-Oct-24	23:00	ATC Curtailment of 2100 MW in NR Export. To be availed in non solar hour. Subjected to WRPC Approval
527	RQ190829	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-SIKAR (PG) CKT-2		D	GENERAL MAINTENANCE WORK & Insulator Cleaning work	03/Oct/2024	08:00	03/Oct/2024	18:00		PLANNED	Approved	03-Oct-24	08:00	03-Oct-24	18:00	

528	RQ191767	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-JALANDHAR (PG) CKT-1		D	AMP work	01/Oct/2024	10:00	01/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	01-Oct-24	10:00	01-Oct-24	18:00		
529	RQ191818	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-MALERKOTLA (PG) CKT-1		D	For Annual Maintenance works	01/Oct/2024	09:00	01/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	01-Oct-24	09:00	01-Oct-24	18:00		
530	RQ190909	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-1		C	For differential realy retrofitment work	01/Oct/2024	09:00	02/Oct/2024	18:00		PLANNED	Approved	01-Oct-24	09:00	02-Oct-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/THDC consent.	
531	RQ191007	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-2		C	FOR NCRTC DIVERSION WORK	01/Oct/2024	08:00	25/Oct/2024	18:30	Both lines should be shutdown simultaneously	PLANNED	Rejected						s/d of Sl. No. 531, 532, 1163 and 1164 is requird by Powergrid together. Consent for l. no. 1163 and 1164 denied by Haryana due to election
532	RQ191008	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-3		C	FOR NCRTC DIVERSION WORK	01/Oct/2024	08:00	25/Oct/2024	18:30	Both lines should be shutdown simultaneously	PLANNED	Rejected						s/d of Sl. No. 531, 532, 1163 and 1164 is requird by Powergrid together. Consent for l. no. 1163 and 1164 denied by Haryana due to election
533	RQ191222	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2		C	400KV Dulhasti Kishenpur -II is a Double circuit Line but stringing is done on one circuit only. Award has been placed for stringing on Circuit 2. under evacuation of Power from Pakaldul HEP in Chenab Valley HEPs. Shutdown is required to carryout stringing on circuit 2	01/Oct/2024	08:00	31/Oct/2024	18:00	Under construction head. Kindly approve.	PLANNED	Approved	01-Oct-24	08:00	31-Oct-24	18:00	Subject to NHPC consent and no Generation loss.	
534	RQ191223	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2		D	400KV Dulhasti Kishenpur -II is a Double circuit Line but stringing is done on one circuit only. Award has been placed for stringing on Circuit 2. under evacuation of Power from Pakaldul HEP in Chenab Valley HEPs. AR non auto mode is required to carryout stringing on circuit 2	01/Oct/2024	08:00	31/Oct/2024	18:00	Under construction head. Kindly approve.	PLANNED	Approved	01-Oct-24	08:00	31-Oct-24	18:00	Subject to NHPC consent and no Generation loss.	
535	RQ190824	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-1		D	AMP OF NON SWITHABLE LINE REACTOR AT HISAR SS END	01/Oct/2024	08:00	01/Oct/2024	18:00	AMP OF LINE REACTOR & LINE BAY AT HISAR SS END	PLANNED	Approved	01-Oct-24	08:00	01-Oct-24	18:00		

536	RQ190848	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-1		D	Non shutdown nature defect liquidation work (Model Line)	01/Oct/2024	08:00	31/Oct/2024	18:00	Non auto mode only	PLANNED	Approved	01-Oct-24	08:00	31-Oct-24	18:00	
537	RQ190849	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-2		D	Non shutdown nature defect liquidation work (Model Line)	01/Oct/2024	08:00	31/Oct/2024	18:00	Non auto mode only	PLANNED	Approved	01-Oct-24	08:00	31-Oct-24	18:00	
538	RQ190969	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1		D	Polymer insulator replacement work	01/Oct/2024	08:00	15/Oct/2024	18:00	Non auto for 400 kV RAPPC-Kankroli, MOST URGENT	PLANNED	Approved	01-Oct-24	17:00	15-Oct-24	23:59	May be given from 1700 Hrs
539	RQ190980	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1		D	For OPGW replacement works from Kotputli Gantry to TN-479 of 400kV Kotputli-Bhiwadi Line (for creation of Repeater of Sikar-II-Aligarh OPGW link, at Kotputli s/s)	01/Oct/2024	08:00	31/Oct/2024	18:00	Non-Auto required for OPGW replacement works	PLANNED	Approved	01-Oct-24	08:00	31-Oct-24	18:00	
540	RQ190981	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-KOTPUTLI (PG) CKT-1		D	For OPGW replacement works from Kotputli Gantry to TN-479 of 400kV Kotputli-Bhiwadi Line (for creation of Repeater of Sikar-II-Aligarh OPGW link, at Kotputli s/s)	01/Oct/2024	08:00	31/Oct/2024	18:00	Non-Auto required for OPGW replacement works	PLANNED	Approved	01-Oct-24	08:00	31-Oct-24	18:00	
541	RQ191802	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-2		D	AR IN NON AUTO MODE FOR LIVE LINE OPGW INSTALLATION WORK	01/Oct/2024	07:00	31/Oct/2024	18:00	Under construction head. Kindly approve.	PLANNED	Approved	01-Oct-24	07:00	31-Oct-24	18:00	
542	RQ191613	OCC_223	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	To attend the drone inspection observation.	29/Oct/2024	09:00	29/Oct/2024	18:00		PLANNED	Approved	29-Oct-24	09:00	29-Oct-24	18:00	
543	RQ191606	OCC_223	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-2	HVPNL	D	To carry out the pre-winter maintenance.	25/Oct/2024	09:00	25/Oct/2024	18:00		PLANNED	Approved	25-Oct-24	09:00	25-Oct-24	18:00	
544	RQ191605	OCC_223	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-1	HVPNL	D	To carry out the pre-winter maintenance.	21/Oct/2024	09:00	21/Oct/2024	18:00		PLANNED	Approved	21-Oct-24	09:00	21-Oct-24	18:00	
545	RQ191576	OCC_223	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-2	HVPNL	D	Protection relay testing and CB testing work in 400KV switchyard bay.	17/Oct/2024	09:00	17/Oct/2024	18:00		PLANNED	Approved	17-Oct-24	09:00	17-Oct-24	18:00	
546	RQ191575	OCC_223	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-1	HVPNL	D	Protection relay testing and CB testing work in 400KV switchyard bay.	16/Oct/2024	09:00	16/Oct/2024	18:00		PLANNED	Approved	16-Oct-24	09:00	16-Oct-24	18:00	

547	RQ191578	OCC_223	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-2	HVPNL	D	Protection relay testing and CB testing work in 400KV switchyard bay.	15/Oct/2024	09:00	15/Oct/2024	18:00		PLANNED	Approved	15-Oct-24	09:00	15-Oct-24	18:00	
548	RQ191577	OCC_223	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-1	HVPNL	D	Protection relay testing and CB testing work in 400KV switchyard bay.	14/Oct/2024	09:00	14/Oct/2024	18:00		PLANNED	Approved	14-Oct-24	09:00	14-Oct-24	18:00	
549	RQ191593	OCC_223	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-NUHIAWALI(HV) (HV) CKT-1	HVPNL	D	For General maintenance of Line such as tightening the nut & bolts of jumpers and tree trimming under the line.	11/Oct/2024	09:00	11/Oct/2024	17:00		PLANNED	Approved	11-Oct-24	09:00	11-Oct-24	17:00	
550	RQ191589	OCC_223	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NUHIAWALI(HV)-FATEHABAD(PG) (HV) CKT-1	HVPNL	D	For General maintenance of Line such as tightening the nut & bolts of jumpers and tree trimming under the line.	10/Oct/2024	09:00	10/Oct/2024	17:00		PLANNED	Approved	10-Oct-24	09:00	10-Oct-24	17:00	
551	RQ191612	OCC_223	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	To set right the worn-out conductor	07/Oct/2024	09:00	07/Oct/2024	18:00		PLANNED	Approved	07-Oct-24	09:00	07-Oct-24	18:00	
552	RQ191968	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-PANCHKULA(PG) (PG) CKT-1	POWER GRID,BB MB	D	Half yearly mtc	29/Oct/2024	08:00	29/Oct/2024	18:00		PLANNED	Approved	29-Oct-24	08:00	29-Oct-24	18:00	
553	RQ191967	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-PANCHKULA(PG) (PG) CKT-1	POWER GRID,BB MB	D	Half yearly mtc	26/Oct/2024	08:00	26/Oct/2024	18:00		PLANNED	Approved	26-Oct-24	08:00	26-Oct-24	18:00	
554	RQ191923	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-RAJPURA(PS) (PG) CKT-1	POWER GRID,BB MB	D	Half yearly mtc	24/Oct/2024	08:00	24/Oct/2024	18:00		PLANNED	Approved	24-Oct-24	08:00	24-Oct-24	18:00	
555	RQ191346	OCC_223	jhajjar_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-2	APCPL	D	Annual PM of Line	29/Oct/2024	08:00	29/Oct/2024	18:00	Mundka Ckt-1 will be in service	PLANNED	Approved	29-Oct-24	7:00	29-Oct-24	16:00	May be given subject to real time grid conditions/Delhi consent
556	RQ191345	OCC_223	jhajjar_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-1	APCPL	D	Annual PM of Line	28/Oct/2024	08:00	28/Oct/2024	18:00	Mundka Ckt-2 will be in service	PLANNED	Approved	28-Oct-24	7:00	28-Oct-24	16:00	May be given subject to real time grid conditions/Delhi consent
557	RQ191656	OCC_223	jhajjar_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-2	APCPL	D	Annual PM of Line	26/Oct/2024	08:00	26/Oct/2024	18:00	Mundka Ckt-1 will be in service	PLANNED	Approved	26-Oct-24	7:00	26-Oct-24	16:00	May be given subject to real time grid conditions/Delhi consent
558	RQ191655	OCC_223	jhajjar_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-1	APCPL	D	Annual PM of Line	25/Oct/2024	08:00	25/Oct/2024	18:00	Mundka Ckt-2 will be in service	PLANNED	Approved	25-Oct-24	7:00	25-Oct-24	16:00	May be given subject to real time grid conditions/Delhi consent

559	RQ191340	OCC_223	jhajjar_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-2	APCPL	D	Annual PM of Line	24/Oct/2024	08:00	24/Oct/2024	18:00	Mundka Ckt-1 will be in service	PLANNED	Approved	24-Oct-24	7:00	24-Oct-24	16:00	May be given subject to real time grid conditions/Delhi consent
560	RQ191339	OCC_223	jhajjar_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-1	APCPL	D	Annual PM of Line	23/Oct/2024	08:00	23/Oct/2024	18:00	Mundka Ckt-2 will be in service	PLANNED	Approved	23-Oct-24	7:00	23-Oct-24	16:00	May be given subject to real time grid conditions/Delhi consent
561	RQ191327	OCC_223	jhajjar_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-2	APCPL	D	Annual PM of Line	22/Oct/2024	08:00	22/Oct/2024	18:00	Mundka Ckt-1 will be in service	PLANNED	Approved	22-Oct-24	7:00	22-Oct-24	16:00	May be given subject to real time grid conditions/Delhi consent
562	RQ191326	OCC_223	jhajjar_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-1	APCPL	D	Annual PM of Line	21/Oct/2024	08:00	21/Nov/2024	18:00	Mundka Ckt-2 will be in service	PLANNED	Approved	21-Oct-24	7:00	21-Oct-24	16:00	May be given subject to real time grid conditions/Delhi consent
563	RQ191322	OCC_223	jhajjar_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-2	APCPL	D	Annual PM of Line	19/Oct/2024	08:00	19/Nov/2024	18:00	Mundka Ckt-1 will be in service	PLANNED	Approved	19-Oct-24	7:00	19-Oct-24	16:00	May be given subject to real time grid conditions/Delhi consent
564	RQ191321	OCC_223	jhajjar_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-1	APCPL	D	Annual PM of Line	18/Oct/2024	08:00	18/Nov/2024	18:00	Mundka Ckt-2 will be in service	PLANNED	Approved	18-Oct-24	7:00	18-Oct-24	16:00	May be given subject to real time grid conditions/Delhi consent
565	RQ192014	OCC_223	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-2	APCPL	D	Tan Delta Testing of Line CVT and Bay CTs	08/Oct/2024	12:00	08/Oct/2024	15:00		PLANNED	Approved	08-Oct-24	7:00	08-Oct-24	16:00	May be given subject to real time grid conditions/Delhi consent
566	RQ192013	OCC_223	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-1	APCPL	D	Tan Delta Testing of Line CVT and Bay CTs	07/Oct/2024	12:00	07/Oct/2024	15:00		PLANNED	Approved	07-Oct-24	7:00	07-Oct-24	16:00	May be given subject to real time grid conditions/Delhi consent
567	RQ191675	OCC_223	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-JAISALMER (RS) CKT-1	RRVPNL	D	Quarterly Maintenance and testing of equipments at 400 KV GSS Akal	28/Oct/2024	14:00	28/Oct/2024	20:00		PLANNED	Approved	28-Oct-24	14:00	28-Oct-24	20:00	
568	RQ191712	OCC_223	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-BARMER (RS) CKT-1	RRVPNL	D	Quarterly Maintenance and testing of equipments at 400 KV GSS Akal	27/Oct/2024	14:00	27/Oct/2024	20:00		PLANNED	Approved	27-Oct-24	14:00	27-Oct-24	20:00	
569	RQ191695	OCC_223	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-RAMGARH (RS) CKT-2	RRVPNL	D	Quarterly Maintenance and testing of equipments at 400 KV GSS Akal	26/Oct/2024	08:00	26/Oct/2024	18:00		PLANNED	Approved	26-Oct-24	08:00	26-Oct-24	18:00	
570	RQ191694	OCC_223	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-RAMGARH (RS) CKT-1	RRVPNL	D	Quarterly Maintenance and testing of equipments at 400 KV GSS Akal	24/Oct/2024	14:00	25/Oct/2024	20:00		PLANNED	Approved	24-Oct-24	14:00	25-Oct-24	20:00	

571	RQ192027	OCC_223	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-2	RRVPNL	D	400 KV JODHPUR-KANKANI (RS) CKT-2 shall remain OFF due to shutdown of 400kV Main Bus-A at 400kV Jodhpur as 400 KV Main CB is out of circuit	24/Oct/2024	08:00	24/Oct/2024	18:00		PLANNED	Approved	24-Oct-24	17:00	24-Oct-24	23:59	May be given from 1700 Hrs
572	RQ191678	OCC_223	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KOTA(PG) (RS) CKT-1	RRVPNL	D	Yearly/Pre-Diwali Maintenance work (Shutdown required in day hours from 09:00 Hrs. to 18:00 Hrs. for proper alignment setting of bay Isolators.)	24/Oct/2024	08:00	24/Oct/2024	18:00		PLANNED	Approved					May be clubbed with 463
573	RQ192024	OCC_223	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-2	RRVPNL	D	Quarterly Preventive Maintenance and testing work alongwith LINE REACTOR AT 400 KV GSS RVPN JODHPUR.	23/Oct/2024	08:00	23/Oct/2024	18:00		PLANNED	Approved	23-Oct-24	17:00	23-Oct-24	23:59	May be given from 1700 Hrs
574	RQ192006	OCC_223	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-JODHPUR (RS) CKT-1	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	22/Oct/2024	18:00	22/Oct/2024	23:00		PLANNED	Approved	22-Oct-24	17:00	22-Oct-24	23:00	May be allowed from 17:00Hrs
575	RQ191679	OCC_223	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA (RS) CKT-1	RRVPNL	D	Yearly/Pre-Diwali Maintenance work (Shutdown required in day hours from 09:00 Hrs. to 18:00 Hrs. for proper alignment setting of bay Isolators.)	22/Oct/2024	08:00	22/Oct/2024	18:00		PLANNED	Approved	22-Oct-24	08:00	22-Oct-24	18:00	
576	RQ192007	OCC_223	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-JODHPUR (RS) CKT-1	RRVPNL	D	Preventive Maintenance and testing work. at both end alongwith LINE REACTOR AT 400 KV GSS RVPN JODHPUR	19/Oct/2024	08:00	19/Oct/2024	18:00		PLANNED	Approved	19-Oct-24	17:00	19-Oct-24	23:59	May be given from 1700 Hrs
577	RQ192010	OCC_223	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARMER(RS)-RAJWEST(RW) (RS) CKT-1	RRVPNL	D	Planned maintenance	18/Oct/2024	08:00	18/Oct/2024	18:00		PLANNED	Approved	18-Oct-24	08:00	18-Oct-24	18:00	
578	RQ191699	OCC_223	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	D	Annual maintenance and testing of Line/Bay equipments.	18/Oct/2024	08:00	18/Oct/2024	18:00		PLANNED	Approved	18-Oct-24	17:00	18-Oct-24	23:59	May be given from 17:00 Hrs/One circuit shutdown from both end at a time.
579	RQ192005	OCC_223	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-KANKANI (RS) CKT-1	RRVPNL	D	Planned maintenance	17/Oct/2024	08:00	17/Oct/2024	18:00		PLANNED	Approved	17-Oct-24	17:00	17-Oct-24	23:59	May be given from 1700 Hrs
580	RQ191697	OCC_223	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2	RRVPNL	D	Annual maintenance and testing of Line/Bay equipments.	16/Oct/2024	08:00	16/Oct/2024	18:00		PLANNED	Approved	16-Oct-24	17:00	16-Oct-24	23:59	May be given from 17:00 Hrs/One circuit shutdown from both end at a time.

581	RQ191684	OCC_223	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-2	RRVPNL	D	Quarterly maintenance and testing work of bay equipments .	15/Oct/2024	08:00	15/Oct/2024	18:00		PLANNED	Approved	15-Oct-24	08:00	15-Oct-24	18:00	
582	RQ191711	OCC_223	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-2	RRVPNL	D	For rectification of various problems in line as per committee (RVPN, NRPC, PGCL) mom held on dated 21.03.2024.	14/Oct/2024	15:00	17/Oct/2024	23:00		PLANNED	Rejected					May be duplicate entry
583	RQ191713	OCC_223	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-1	RRVPNL	D	For rectification of various problems in line as per committee (RVPN, NRPC, PGCL) mom held on dated 21.03.2024.	14/Oct/2024	15:00	17/Oct/2024	23:00		PLANNED	Rejected					May be duplicate entry
584	RQ191696	OCC_223	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	D	Annual maintenance and testing of Line/Bay equipments.	14/Oct/2024	08:00	14/Oct/2024	18:00		PLANNED	Approved	14-Oct-24	17:00	14-Oct-24	23:59	May be given from 17:00 Hrs/One circuit shutdown from both end at a time.
585	RQ192011	OCC_223	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-1	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	10/Oct/2024	08:00	10/Oct/2024	18:00		PLANNED	Approved	10-Oct-24	17:00	10-Oct-24	23:59	May be given from 1700 Hrs
586	RQ192009	OCC_223	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-JODHPUR (RS) CKT-1	RRVPNL	D	Preventive Maintenance and testing work alongwith LINE REACTOR AT 400 KV GSS RVPN JODHPUR	08/Oct/2024	08:00	08/Oct/2024	18:00		PLANNED	Approved	08-Oct-24	17:00	08-Oct-24	23:59	May be given from 1700 Hrs
587	RQ191683	OCC_223	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-1	RRVPNL	D	Quarterly maintenance and testing work of bay equipments .	05/Oct/2024	08:00	05/Oct/2024	18:00		PLANNED	Approved	05-Oct-24	08:00	05-Oct-24	18:00	
588	RQ191674	OCC_223	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-2	RRVPNL	D	For rectification of various problems in line as per committee (RVPN, NRPC, PGCL) mom held on dated 21.03.2024.	04/Oct/2024	15:00	10/Oct/2024	22:00		PLANNED	Approved	04-Oct-24	17:00	10-Oct-24	23:00	May be given from 1700 Hrs
589	RQ191698	OCC_223	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-1	RRVPNL	D	For rectification of various problems in line as per committee (RVPN, NRPC, PGCL) mom held on dated 21.03.2024.	04/Oct/2024	15:00	10/Oct/2024	22:00		PLANNED	Approved	04-Oct-24	17:00	10-Oct-24	23:00	May be given from 1700 Hrs
590	RQ191718	OCC_223	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHHABRA-CHHABRA SCTPS (RS) CKT-2	RRVPNL	D	Annual maintenance for tightening of Bay equipments & Relay testing	04/Oct/2024	08:00	04/Oct/2024	18:00		PLANNED	Approved	04-Oct-24	17:00	04-Oct-24	23:59	May be given from 17:00 Hrs/One circuit shutdown from both end at a time.

591	RQ191717	OCC_223	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHHABRA-CHHABRA SCTPS (RS) CKT-1	RRVPNL	D	Annual maintenance for tightening of Bay equipments & Relay testing	03/Oct/2024	08:00	03/Oct/2024	18:00		PLANNED	Approved	03-Oct-24	17:00	03-Oct-24	23:59	May be given from 17:00 Hrs/One circuit shutdown from both end at a time.
592	RQ191680	OCC_223	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-JODHPUR (RS) CKT-1	RRVPNL	C	For work of Shifting / Height raising of 400KV Jodhpur - Bhadla Line at Jodhpur Ring road project Of NHAI	01/Oct/2024	08:00	15/Oct/2024	18:00		PLANNED	Rejected					May be rejected and apply the shutdown after revival of 400Kv Barmer-Bhinmal D/C
593	RQ191681	OCC_223	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-MERTA (RS) CKT-1	RRVPNL	C	For work of Shifting / Height raising of 400KV Jodhpur - Bhadla Line at Jodhpur Ring road project Of NHAI	01/Oct/2024	08:00	15/Oct/2024	18:00		PLANNED	Rejected					May be rejected and apply the shutdown after revival of 400Kv Barmer-Bhinmal D/C
594	RQ190672	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UPC)-GR.NOIDA(UPC) (UP) CKT-1	UPPTCL	C	In this shut down period tree trimming work will be completed of above >X location of line	26/Oct/2024	10:00	26/Oct/2024	17:00		PLANNED	Approved	26-Oct-24	10:00	26-Oct-24	17:00	
595	RQ190769	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDA-REWA ROAD (UP) CKT-2	UPPTCL	D	construction of 765 kV S/C (Quad) mainpuri- Bara	26/Oct/2024	09:00	26/Oct/2024	18:00		PLANNED	Approved	26-Oct-24	09:00	26-Oct-24	18:00	
596	RQ190768	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDA-REWA ROAD (UP) CKT-1	UPPTCL	D	construction of 765 kV S/C (Quad) mainpuri- Bara	26/Oct/2024	09:00	26/Oct/2024	18:00		PLANNED	Approved	26-Oct-24	09:00	26-Oct-24	18:00	
597	RQ191621	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEJA TPS(MUN)-MASOLI(UP) (UP) CKT-1	UPPTCL	D	MAINTAINANCE AND TESTING OF CT,ISOLATOR,RELAYS ETC.	24/Oct/2024	09:00	26/Oct/2024	18:00		PLANNED	Approved	24-Oct-24	09:00	26-Oct-24	18:00	
598	RQ190648	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDA-ORAI (UP) CKT-2	UPPTCL	D	SHUTDOWN TAKEN FOR ROUTIEN MAINTENANCE AND TESTING OF LINE BAY	23/Oct/2024	09:00	23/Oct/2024	16:00		PLANNED	Approved	23-Oct-24	09:00	23-Oct-24	16:00	
599	RQ191347	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-OBRA_B (UP) CKT-1	UPPTCL	D	preventive maintenance	23/Oct/2024	08:00	23/Oct/2024	18:00		PLANNED	Approved	23-Oct-24	08:00	23-Oct-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time.
600	RQ191435	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-MURADNAGAR_1 (UP) CKT-1	UPPTCL	D	insulator cleaning in bird zones	23/Oct/2024	08:00	23/Oct/2024	18:00		PLANNED	Approved	23-Oct-24	08:00	23-Oct-24	18:00	
601	RQ190740	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-MURADNAGAR_1 (UP) CKT-1	UPPTCL	D	insulator cleaning in bird zones	23/Oct/2024	08:00	23/Oct/2024	18:00		PLANNED	Approved	23-Oct-24	08:00	23-Oct-24	18:00	
602	RQ190654	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-ALIGARH (UP) CKT-1	UPPTCL	D	SHUTDOWN OF 400KV PANKI-ALIGARH LINE FOR PROTECTION TESTING AND BAY >X MAINTENANCE	22/Oct/2024	10:00	23/Oct/2024	17:00		PLANNED	Approved					May be clubbed with 624
603	RQ190647	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDA-ORAI (UP) CKT-1	UPPTCL	D	SHUTDOWN TAKEN FOR ROUTIEN MAINTENANCE AND TESTING OF LINE BAY	22/Oct/2024	09:00	22/Oct/2024	18:00		PLANNED	Approved	22-Oct-24	09:00	22-Oct-24	18:00	

604	RQ190601	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH-AZAMGARH (UP) CKT-1	UPPTCL	C	interpanel wiring between reactor relay panel and line relay panel along >X with DTPC connections of 50MVAz azm-sarnath line	21/Oct/2024	09:00	23/Oct/2024	17:00		PLANNED	Approved						May be clubbed with 612
605	RQ191344	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-SARNATH (UP) CKT-1	UPPTCL	D	preventive maintenance	21/Oct/2024	08:00	22/Oct/2024	18:00		PLANNED	Approved						May be clubbed with 613
606	RQ190739	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-ALIGARH (UP) CKT-1	UPPTCL	D	insulator cleaning in bird zones	21/Oct/2024	08:00	22/Oct/2024	18:00		PLANNED	Approved						May be clubbed with 624
607	RQ191434	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-ALIGARH (UP) CKT-1	UPPTCL	D	insulator cleaning in bird zones	21/Oct/2024	08:00	22/Oct/2024	18:00		PLANNED	Rejected						Duplicate entry
608	RQ190652	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDA-REWA ROAD (UP) CKT-2	UPPTCL	D	SHUT DOWN TAKEN FOR ROUTIEN TESTING AND MAINTENANCE OF LINE BAY	17/Oct/2024	09:00	18/Oct/2024	18:00		PLANNED	Approved	17-Oct-24	09:00	18-Oct-24	18:00		
609	RQ190669	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI-PARICHA (UP) CKT-2	UPPTCL	D	SHUTDOWN WILL BE TAKEN FOR ROUTINE MAINTENANCE WORK.	16/Oct/2024	09:00	30/Oct/2024	18:00		PLANNED	Approved	16-Oct-24	09:00	30-Oct-24	18:00		
610	RQ190653	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV REWA ROAD-PANKI (UP) CKT-1	UPPTCL	D	SHUTDOWN OF 400KV PANKI -REWA ROAD LINE FOR PROTECTION TESTING AND BAY >X MAINTENANCE	15/Oct/2024	10:00	16/Oct/2024	17:00		PLANNED	Approved	15-Oct-24	10:00	16-Oct-24	17:00		May be given subject to real time grid conditions/One circuit shutdown from both ends
611	RQ190651	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDA-REWA ROAD (UP) CKT-1	UPPTCL	D	400 KV BANDA REWA ROAD LINE BAY MAINTENANCE AND TESTING OF RELAY .	15/Oct/2024	09:00	16/Oct/2024	16:00		PLANNED	Approved	15-Oct-24	09:00	16-Oct-24	16:00		
612	RQ190664	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH-AZAMGARH (UP) CKT-1	UPPTCL	C	DIVERSION OF 1.005 KM. 400KV ANPARA-SARNATH (L3) <(>&<)> >X SARNATH-AZAMGARH D/C LINE BETWEEN TOWER NO. 19 TO 22 DUE TO INFR	15/Oct/2024	08:00	27/Oct/2024	18:00		PLANNED	Approved	15-Oct-24	08:00	27-Oct-24	18:00		May be given subject to real time grid conditions/No other circuit shutdown from both end at a time.
613	RQ191314	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-SARNATH (UP) CKT-1	UPPTCL	C	DIVERSION OF 1.005 KM. 400KV ANPARA-SARNATH (L3) <(>&<)> >X SARNATH-AZAMGARH D/C LINE BETWEEN TOWER NO. 19 TO 22 DUE TO INFR	15/Oct/2024	08:00	27/Oct/2024	18:00		PLANNED	Approved	15-Oct-24	08:00	27-Oct-24	18:00		May be given subject to real time grid conditions/No other circuit shutdown from both end at a time.

614	RQ190602	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH-MAU (UP) CKT-1	UPPTCL	C	interpanel wiring between reactor relay panel and line relay panel along >X with DTPC connections of 50MVar azm-mau line reac	14/Oct/2024	09:00	16/Oct/2024	17:00		PLANNED	Approved	12-Oct-24	09:00	14-Oct-24	17:00	May be given subject to real time grid conditions/One circuit shutdown from both ends/ date shall not coincide with Sl.no. 612
615	RQ191433	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HARDUAGANJ - SIKANDRABAD (UP) CKT-1	UPPTCL	D	insulator cleaning in bird zones	14/Oct/2024	08:00	16/Oct/2024	18:00		PLANNED	Approved	14-Oct-24	08:00	16-Oct-24	18:00	
616	RQ190742	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HARDUAGANJ - SIKANDRABAD (UP) CKT-1	UPPTCL	D	insulator cleaning in bird zones	14/Oct/2024	08:00	16/Oct/2024	18:00		PLANNED	Approved	14-Oct-24	08:00	16-Oct-24	18:00	
617	RQ191526	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NOIDA SEC 148-NOIDA SEC 123 (UP) CKT-1	UPPTCL	C	* For annual maintenance and testing work.	13/Oct/2024	10:00	13/Oct/2024	15:00		PLANNED	Approved	13-Oct-24	10:00	13-Oct-24	15:00	
618	RQ191335	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-SULTANPUR(UP) (UP) CKT-1	UPPTCL	C	Preventive Maintenance of Bay at 400KV S/S Sultanpur	10/Oct/2024	10:00	10/Oct/2024	16:00		PLANNED	Approved	10-Oct-24	10:00	10-Oct-24	16:00	
619	RQ190767	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI-MAINPURI (UP) CKT-2	UPPTCL	D	construction of 765 kV S/C (Quad) mainpuri- Bara	10/Oct/2024	09:00	10/Oct/2024	18:00		PLANNED	Approved	10-Oct-24	09:00	10-Oct-24	18:00	
620	RQ190766	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI-MAINPURI (UP) CKT-1	UPPTCL	D	construction of 765 kV S/C (Quad) mainpuri- Bara	10/Oct/2024	09:00	10/Oct/2024	18:00		PLANNED	Approved	10-Oct-24	09:00	10-Oct-24	18:00	
621	RQ191313	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_C_TPS-OBRA_B (UP) CKT-1	UPPTCL	D	Tightening of jumper at tension tower <(>&<)> Cleaning of insulator	10/Oct/2024	08:00	10/Oct/2024	18:00		PLANNED	Approved	10-Oct-24	08:00	10-Oct-24	18:00	
622	RQ191315	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-SARNATH(UP) (UP) CKT-2	UPPTCL	D	Cleaning of Disc/Polymer insulator, removing the kite <(>&<)> Kite >X thread, Bird nest from lines.	09/Oct/2024	08:00	09/Oct/2024	18:00		PLANNED	Approved	09-Oct-24	08:00	09-Oct-24	18:00	
623	RQ191336	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-SULTANPUR (UP) CKT-1	UPPTCL	C	Preventive Maintenance of Bay at 400KV S/S Sultanpur	08/Oct/2024	10:00	08/Oct/2024	16:00		PLANNED	Approved	08-Oct-24	10:00	08-Oct-24	16:00	
624	RQ191488	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-ALIGARH (UP) CKT-1	UPPTCL	C	Construction of 765 kV Mainpuri Bara	08/Oct/2024	09:00	09/Oct/2024	18:00		PLANNED	Approved	08-Oct-24	09:00	09-Oct-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from both ends
625	RQ191325	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-BASTI(UP) (UP) CKT-2	UPPTCL	C	Shutdown required for routine testing and maintenance work	07/Oct/2024	10:00	07/Oct/2024	18:00		PLANNED	Approved	07-Oct-24	10:00	07-Oct-24	18:00	

626	RQ190645	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-MATHURA (UP) CKT-2	UPPTCL	D	S/D OF 400KV FATEHBAD-MATHURA CKT2 LINE for Replacement of Defective >X Polymer	07/Oct/2024	10:00	09/Oct/2024	18:00		PLANNED	Approved	07-Oct-24	10:00	09-Oct-24	18:00	
627	RQ190752	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	D	For preventive maintenance and testing of line along with other associated work	07/Oct/2024	08:00	07/Oct/2024	17:00		PLANNED	Approved	07-Oct-24	08:00	07-Oct-24	17:00	
628	RQ190743	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-SIKANDRABAD (UP) CKT-1	UPPTCL	D	insulator cleaning in bird zones	07/Oct/2024	08:00	09/Oct/2024	18:00		PLANNED	Approved	07-Oct-24	08:00	09-Oct-24	18:00	
629	RQ191431	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-SIKANDRABAD (UP) CKT-1	UPPTCL	D	insulator cleaning in bird zones	07/Oct/2024	08:00	09/Oct/2024	18:00		PLANNED	Approved	07-Oct-24	08:00	09-Oct-24	18:00	
630	RQ191324	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-BASTI(UP) (UP) CKT-1	UPPTCL	C	Shutdown required for routine testing and maintenance work	06/Oct/2024	10:00	06/Oct/2024	18:00		PLANNED	Approved	06-Oct-24	10:00	06-Oct-24	18:00	
631	RQ191317	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-MAU(UP) (UP) CKT-1	UPPTCL	D	Cleaning of Disc/Polymer insulator, removing the kite <> Kite >X thread, Bird nest from lines.	06/Oct/2024	08:00	08/Oct/2024	18:00		PLANNED	Approved	06-Oct-24	08:00	08-Oct-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time.
632	RQ190751	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	D	For preventive maintenance and testing as well as other associated works	05/Oct/2024	08:00	05/Oct/2024	17:00		PLANNED	Approved	05-Oct-24	08:00	05-Oct-24	17:00	
633	RQ191906	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-REWA ROAD (UP) CKT-1	UPPTCL	C	FOR INSTALLATION AND COMMISSIONING OF SECURE ENERGY METER AGAINST SAMAST SCHEME AT 400 KV REWA ROAD END	04/Oct/2024	10:00	04/Oct/2024	19:00		PLANNED	Approved	04-Oct-24	10:00	04-Oct-24	19:00	
634	RQ191319	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARNAGAR-ATAUR (UP) CKT-1	UPPTCL	D	shut down is being applied for jumpher tightning,looping choping of >X trees,removing bird nest and other m<> work	04/Oct/2024	09:00	05/Oct/2024	17:00		PLANNED	Approved	04-Oct-24	09:00	05-Oct-24	17:00	
635	RQ191619	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEJA TPS(MUN)-REWA ROAD(UP) (UP) CKT-1	UPPTCL	D	MAINTAINANCE AND TESTING OF CT,ISOLATOR,RELAYS ETC.	03/Oct/2024	09:00	05/Oct/2024	18:00		PLANNED	Approved	03-Oct-24	09:00	05-Oct-24	18:00	
636	RQ191316	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-OBRA_B (UP) CKT-1	UPPTCL	D	Tightening of jumper at tension tower <> Cleaning of insulator	03/Oct/2024	08:00	05/Oct/2024	18:00		PLANNED	Approved	03-Oct-24	08:00	05-Oct-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time.

637	RQ190668	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI-PARICHA (UP) CKT-1	UPPTCL	D	SHUTDOWN WILL BE TAKEN FOR ROUTINE MAINTENANCE WORK.	02/Oct/2024	09:00	15/Oct/2024	18:00		PLANNED	Approved	02-Oct-24	09:00	15-Oct-24	18:00		
638	RQ191274	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARNAGAR-ATAUR (UP) CKT-1	UPPTCL	C	400 KV MUZAFFARNAGAR ATOUR LINE SHIFTING AT HIGHWAY	01/Oct/2024	08:00	11/Oct/2024	12:00		PLANNED	Rejected						Duplicate entry
639	RQ191341	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARNAGAR-ATAUR (UP) CKT-1	UPPTCL	C	Diversion work of 400 kv muzaffarnagar- Ataur and 400 kv muzaffarnagar-Roorkee D/C line infringing to NH- 709 AD	01/Oct/2024	07:00	11/Oct/2024	18:00		PLANNED	Approved	16-Oct-24	07:00	27-Oct-24	18:00		May be given during lean hydro period after 15 October due to evacuation constrains of Alakanada & Vishnuprayag
640	RQ192001	OCC_223	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH (PG) (DTL) CKT-2	DTL	D	Tightning of Dropper and Jumper and Line Isolator clamp	25/Oct/2024	09:00	25/Oct/2024	16:00		PLANNED	Approved	25-Oct-24	5:00	25-Oct-24	12:00		May be given subject to real time grid conditions/May be given from 0500 Hrs.
641	RQ192017	OCC_223	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA-MUNDKA (DV) CKT-1	DTL	D	Tan Delta Testing of Line CVT	09/Oct/2024	16:00	09/Oct/2024	18:00		PLANNED	Approved	09-Oct-24	16:00	09-Oct-24	18:00		
642	RQ192075	OCC_223	slchp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA(PG)-LAHAL(HP) (HPPTCL) CKT-1	HPPTCL	D	Periodical testing	24/Oct/2024	09:00	24/Oct/2024	18:00		PLANNED	Approved	24-Oct-24	09:00	24-Oct-24	18:00		
643	RQ192070	OCC_223	slchp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA(PG)-LAHAL(HP) (HPPTCL) CKT-2	HPPTCL	D	Periodical testing	22/Oct/2024	09:00	22/Oct/2024	18:00		PLANNED	Approved	22-Oct-24	09:00	22-Oct-24	18:00		
644	RQ192049	OCC_223	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALWAR(ATIL)-HINDAUN(RS) (ATIL) CKT-1	ATSL	D	For annual maintenance of Line	24/Oct/2024	08:00	25/Oct/2024	18:00		PLANNED	Approved	24-Oct-24	08:00	25-Oct-24	18:00		
645	RQ192000	OCC_223	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH (PG) (DTL) CKT-1	POWER GRID,DTL	D	Tightning of Dropper and Jumper and Line Isolator clamp	23/Oct/2024	09:00	23/Oct/2024	16:00		PLANNED	Approved						May be clubbed with 519
646	RQ192016	OCC_223	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2	POWER GRID,DTL	D	Tan Delta Testing of Line CVT	10/Oct/2024	06:00	10/Oct/2024	08:00		PLANNED	Approved						May be clubbed with 461
647	RQ191993	OCC_223	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-2	POWER GRID,DTL	D	For General Maintenance as per PMS.	09/Oct/2024	09:30	09/Oct/2024	17:30		PLANNED	Approved	09-Oct-24	09:30	09-Oct-24	17:30		
648	RQ192015	OCC_223	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1	POWER GRID,DTL	D	Tan Delta Testing of Line CVT	09/Oct/2024	06:00	09/Oct/2024	08:00		PLANNED	Approved						May be clubbed with 476
649	RQ191992	OCC_223	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-1	POWER GRID,DTL	D	For General Maintenance as per PMS.	08/Oct/2024	09:30	08/Oct/2024	17:30		PLANNED	Approved	08-Oct-24	09:30	08-Oct-24	17:30		

650	RQ191988	OCC_223	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-2	POWER GRID,DTL	D	For General Maintenance as per PMS.	07/Oct/2024	09:30	07/Oct/2024	17:30		PLANNED	Approved	07-Oct-24	5:00	07-Oct-24	12:00	May be given subject to real time grid conditions/One circuit shutdown from both ends/May be given from 05:00
651	RQ191989	OCC_223	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-JHATIKARA(PG) (DTL) CKT-2	POWER GRID,DTL	D	For General Maintenance as per PMS.	04/Oct/2024	08:00	04/Oct/2024	17:30		PLANNED	Approved					May be clubbed with 467
652	RQ191987	OCC_223	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-1	POWER GRID,DTL	D	For General Maintenance as per PMS.	01/Oct/2024	08:00	01/Oct/2024	17:30		PLANNED	Approved	01-Oct-24	5:00	01-Oct-24	12:00	May be given subject to real time grid conditions/One circuit shutdown from both ends/May be given from 05:00
653	RQ191540	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOHANLALGANJ (PGYTL)-LUCKNOW(UP) (PGYTL) CKT-1	UPPTCL, PGYTL	C	* For Upgradation of Bus-Bar Protection Panel from E/M type to Numerical >X (Connection of CT Bus-Bar Protection Core, Interconn	19/Oct/2024	09:00	19/Oct/2024	18:00		PLANNED	Approved	19-Oct-24	09:00	19-Oct-24	18:00	
654	RQ190656	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SULTANPUR(UP)-MOHANLALGANJ (PGYTL) (PGYTL) CKT-1	UPPTCL, PGYTL	C	Preventive Maintenance of Bay at 400KV S/S Sultanpur	16/Oct/2024	10:00	16/Oct/2024	16:00		PLANNED	Approved	16-Oct-24	10:00	16-Oct-24	16:00	
655	RQ191307	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-JEHTA_HARDOI ROAD (UP) (PG) CKT-2	POWER GRID,UP PTCL	C	Shutdown of 400 KV Jehta-PGCIL Ckt-2 for annual routine testing work	18/Oct/2024	10:00	18/Oct/2024	17:00		PLANNED	Approved	18-Oct-24	10:00	18-Oct-24	17:00	
656	RQ192092	OCC_223	sldcup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-LUCKNOW(UP) (PG) CKT-1	POWER GRID,UP PTCL	C	* For Upgradation of Bus-Bar Protection Panel from E/M type to Numerical >X (Connection of CT Bus-Bar Protection Core, Interconnection	16/Oct/2024	09:00	16/Oct/2024	18:00		PLANNED	Approved	16-Oct-24	09:00	16-Oct-24	18:00	
657	RQ191320	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA(UPC)-NAWADA(HV) (PG) CKT-1	POWER GRID,UP PTCL	C	Maintenance work will be done at tower of mentioned line during this >X shutdown period.	08/Oct/2024	10:00	08/Oct/2024	15:00		PLANNED	Approved					May be clubbed with 1388
658	RQ191898	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI(PG)-SAHUPURI(UP) (PG) CKT-2	POWER GRID,UP PTCL	D	For Shut down nature defects	08/Oct/2024	08:00	08/Oct/2024	18:00		PLANNED	Approved	08-Oct-24	08:00	08-Oct-24	18:00	
659	RQ191883	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI(PG)-SAHUPURI(UP) (PG) CKT-1	POWER GRID,UP PTCL	D	For Shut down nature defects	07/Oct/2024	08:00	07/Oct/2024	18:00		PLANNED	Approved	07-Oct-24	08:00	07-Oct-24	18:00	

660	RQ191428	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-RASRA (UP) (PG) CKT-1	POWER GRID,UP PTCL	D	Routine maintenance and relay testing.Jumper tightening by Line maintenance team.	03/Oct/2024	09:00	04/Oct/2024	17:00	No supply disturbance as 400 kv Kasara-Rasra(400 kv) line will remain energised during above s/d.	PLANNED	Approved	03-Oct-24	09:00	04-Oct-24	17:00	
661	RQ191427	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAU(UP)-RASRA (UP) (PG) CKT-1	POWER GRID,UP PTCL	D	Routine maintenance and relay testing.Jumper tightening by Line maintenance team.	01/Oct/2024	09:00	02/Oct/2024	17:00	No supply disturbance as 400 kv PGCL(Ballia)-Rasra(400 kv) line will remain energised during above s/d.	PLANNED	Approved	01-Oct-24	09:00	02-Oct-24	17:00	
662	RQ191106	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-AGRA FATEHBAD(UP) (PG) CKT-1	POWER GRID,UP PTCL	D	Rectification of shutdown nature defects in Line	01/Oct/2024	08:00	31/Oct/2024	18:00		PLANNED	Approved	25-Oct-24	08:00	25-Oct-24	18:00	
663	RQ191904	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-LUCKNOW_1(PG) (PL) CKT-2	POWER LINK	D	For AMP work	17/Oct/2024	09:30	17/Oct/2024	17:30		PLANNED	Approved	17-Oct-24	09:30	17-Oct-24	17:30	
664	RQ191627	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATRAN(PATR)-KAITHAL(PG) (PATRAN) CKT-2	POWER GRID,PA TRAN	C	S/D required for Diversion work by NHAI for 400 kv D/C Kaithal- Patran Transmission Line crossing Delhi Katra Expressway at Km. 135+850 & 150+950	15/Oct/2024	09:00	30/Oct/2024	18:00	Under construction head, Kindly approve	PLANNED	Approved	15-Oct-24	09:00	30-Oct-24	18:00	May be allowed subject to real time grid condition/No other outages at both ends/ Punjab gave consent
665	RQ191626	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATRAN(PATR)-KAITHAL(PG) (PATRAN) CKT-1	POWER GRID,PA TRAN	C	S/D required for Diversion work by NHAI for 400 kv D/C Kaithal- Patran Transmission Line crossing Delhi Katra Expressway at Km. 135+850 & 150+950	15/Oct/2024	09:00	30/Oct/2024	18:00	Under construction head, Kindly approve	PLANNED	Approved	15-Oct-24	09:00	30-Oct-24	18:00	May be allowed subject to real time grid condition/No other outages at both ends/ Punjab gave consent
666	RQ191077	OCC_223	sldcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-SRINAGAR(UK) (UK) CKT-2	PTCUL	D	Pre Deepawali Maintenance related work	14/Oct/2024	10:00	14/Oct/2024	14:00		PLANNED	Approved	14-Oct-24	10:00	14-Oct-24	14:00	
667	RQ191076	OCC_223	sldcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-SRINAGAR(UK) (UK) CKT-1	PTCUL	D	Pre Deepawali Maintenance related work	11/Oct/2024	10:00	11/Oct/2024	14:00		PLANNED	Approved	11-Oct-24	10:00	11-Oct-24	14:00	

668	RQ191278	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MORADABAD(UP)-KASHIPUR(UK) (UK) CKT-1	PTCUL	D	PLANNED S/D OF 400KV MORADABAD-KASHIPUR LINE.THIS S/D IS REQUIRED FOR >X TESTING OF PROTECTION	04/Oct/2024	09:00	05/Oct/2024	18:00		PLANNED	Approved	04-Oct-24	09:00	05-Oct-24	18:00	
669	RQ191338	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-MUZAFFARNAGAR(UP) (PTCUL) CKT-1	PTCUL	C	Diversion work of 400 kv muzaffarnagar- Ataur and 400 kv muzaffarnagar-Roorkee D/C line infringing to NH- 709 AD	01/Oct/2024	07:00	11/Oct/2024	18:00		PLANNED	Approved	16-Oct-24	07:00	27-Oct-24	18:00	May be given during lean hydro period after 15 October due to evacuation constrains of Alakanada & Vishnuprayag
670	RQ192048	OCC_223	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRS S XXIX)-SAMBA(PG) (NRSS XXIX) CKT-2	NRSS XXIX	D	Shutdown defect rectification	09/Oct/2024	09:00	09/Oct/2024	18:00	"shutdown required along with associated bays. 404 MAIN BAY - 400 KV AMARGARH(NRSS XXIX)-SAMBA(PG) (NRSS XXIX) CKT-2 (NRSS XXIX) AT PG) (NRSS XXIX). 405 TIE BAY - 400 KV AMARGARH(NRSS XXIX)-SAMBA(PG) (NRSS XXIX) CKT-2 (NRSS XXIX) AND 400/220 KV 315 MVA ICT 2 AT AMARGARH(N	PLANNED	Approved	09-Oct-24	09:00	09-Oct-24	18:00	

671	RQ191755	OCC_223	indigrid_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRS S XXIX)-SAMBA(PG) (NRSS XXIX) CKT-1		D	Shutdown defect rectification	08/Oct/2024	09:00	08/Oct/2024	18:00	shutdown required along with associated bays. 401 MAIN BAY - 400 KV AMARGARH(NRSS XXIX)-SAMBA(PG) (NRSS XXIX) CKT-1 (NRSS XXIX) AT PG) (NRSS XXIX). 402 TIE BAY - 400 KV AMARGARH(NRSS XXIX)-SAMBA(PG) (NRSS XXIX) CKT-1 (NRSS XXIX) AND 400/220 KV 315 MVA ICT 1 AT AMARGARH(N	PLANNED	Approved	08-Oct-24	09:00	08-Oct-24	18:00	
672	RQ191032	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-UNCHAHAH(NTB) (PUTL) CKT-2	PUTL	D	AMP and relay testing	08/Oct/2024	09:00	08/Oct/2024	18:00		PLANNED	Approved	08-Oct-24	09:00	08-Oct-24	18:00	
673	RQ191752	OCC_223	indigrid_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-ROPAR(PSTCL) (PKTCL) CKT-1	PKTCL	D	OPGW installation in live line	01/Oct/2024	08:00	31/Oct/2024	19:00	For safety purpose, AR mode needs to be disabled	PLANNED	Approved	01-Oct-24	08:00	31-Oct-24	19:00	
674	RQ191753	OCC_223	indigrid_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-LUDHIANA(PG) (PKTCL) CKT-1	PKTCL	D	OPGW installation in live line	01/Oct/2024	08:00	31/Oct/2024	19:00	For safety purpose, AR mode needs to be disabled	PLANNED	Approved	01-Oct-24	08:00	31-Oct-24	19:00	
675	RQ191754	OCC_223	indigrid_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROPAR(PSTCL)-LUDHIANA(PG) (PKTCL) CKT-1	PKTCL	D	OPGW installation in live line	01/Oct/2024	08:00	31/Oct/2024	19:00	For safety purpose, AR mode needs to be disabled	PLANNED	Approved	01-Oct-24	08:00	31-Oct-24	19:00	
676	RQ191234	OCC_223	stuup_sd	BUS	400KV BUS 3 AT AGRA(UP)	UPPTCL	C	Annual Preventive maintenance and routine testing work on 400kV Transfer >X bus at 400 kV S/s Agra	26/Oct/2024	09:00	26/Oct/2024	17:00		PLANNED	Approved	26-Oct-24	09:00	26-Oct-24	17:00	
677	RQ190583	OCC_223	stuup_sd	BUS	400KV BUS 2 AT AGRA(UP)	UPPTCL	D	Annual Preventive maintenance and routine testing work on 400kV Main >X Bus-2 at 400 kV S/s Agra	23/Oct/2024	09:00	24/Oct/2024	17:00		PLANNED	Approved	23-Oct-24	09:00	24-Oct-24	17:00	
678	RQ191979	OCC_223	stuup_sd	BUS	400KV BUS 2 AT HAPUR(UP)	UPPTCL	C	For annual maintenance & Testing work	22/Oct/2024	08:00	22/Oct/2024	18:00		PLANNED	Approved	22-Oct-24	08:00	22-Oct-24	18:00	

679	RQ190582	OCC_223	stuup_sd	BUS	400KV BUS 1 AT AGRA(UP)	UPPTCL	D	Annual Preventive maintenance and routine testing work on 400kV Main >X Bus-1 at 400 kv S/s Agra	21/Oct/2024	09:00	22/Oct/2024	17:00		PLANNED	Approved	21-Oct-24	09:00	22-Oct-24	17:00	
680	RQ191534	OCC_223	stuup_sd	BUS	400KV BUS 3 AT LUCKNOW(UP)	UPPTCL	C	* For Upgradation of Bus-Bar Protection Panel from E/M type to Numerical >X (Connection of CT Bus-Bar Protection Core, Interconn	20/Oct/2024	09:00	20/Oct/2024	18:00		PLANNED	Approved	20-Oct-24	09:00	20-Oct-24	18:00	
681	RQ190749	OCC_223	stuup_sd	BUS	400KV BUS 2 AT ALIGARH(UP)	UPPTCL	C	Tightning of clamp & connectors	19/Oct/2024	10:00	19/Oct/2024	13:00		PLANNED	Approved	19-Oct-24	10:00	19-Oct-24	13:00	
682	RQ191439	OCC_223	stuup_sd	BUS	400KV BUS 2 AT ALIGARH(UP)	UPPTCL	C	Tightening of clamp and connectors	19/Oct/2024	10:00	19/Oct/2024	13:00		PLANNED	Approved	19-Oct-24	10:00	19-Oct-24	13:00	
683	RQ190748	OCC_223	stuup_sd	BUS	400KV BUS 1 AT ALIGARH(UP)	UPPTCL	C	Tightning of clamp & connectors	18/Oct/2024	10:00	18/Oct/2024	13:00		PLANNED	Approved	18-Oct-24	10:00	18-Oct-24	13:00	
684	RQ191438	OCC_223	stuup_sd	BUS	400KV BUS 1 AT ALIGARH(UP)	UPPTCL	C	Tightening of clamp and connectors	18/Oct/2024	10:00	18/Oct/2024	13:00		PLANNED	Approved	18-Oct-24	10:00	18-Oct-24	13:00	
685	RQ192087	OCC_223	sldcup_sd	BUS	400KV BUS 1 AT ANPARA(UP)	UPPTCL	D	Shut down required for OH of Bus isolator	15/Oct/2024	08:00	16/Oct/2024	18:00		PLANNED	Approved					May be clubbed with 688
686	RQ191647	OCC_223	stuup_sd	BUS	400KV BUS 1 AT PANKI(UP)	UPPTCL	C	* SHUTDOWN OF 400KV A BUS FOR STRINGING OF 220KV JACKBUS TWIN MOOSE >X CONDUCTOR OF 500MVA ICT-I AND 315MVA ICT-II	14/Oct/2024	10:00	27/Oct/2024	17:00		PLANNED	Approved	14-Oct-24	10:00	27-Oct-24	17:00	May be given subject to no other outages
687	RQ191533	OCC_223	stuup_sd	BUS	400KV BUS 2 AT LUCKNOW(UP)	UPPTCL	C	* For Upgradation of busbar protection panel work at 400 KV S/S Sarojini >X Nagar, Lucknow	14/Oct/2024	09:00	21/Oct/2024	18:00		PLANNED	Approved	14-Oct-24	09:00	21-Oct-24	18:00	May be allowed subject to no other outages
688	RQ192083	OCC_223	sldcup_sd	BUS	400KV BUS 1 AT ANPARA(UP)	UPPTCL	D	Tightness of clamps	08/Oct/2024	08:00	09/Oct/2024	18:00		PLANNED	Approved	08-Oct-24	08:00	09-Oct-24	18:00	May be allowed subject to no other outage.
689	RQ192082	OCC_223	sldcup_sd	BUS	400 KV RAMPUR_PRSTL (UP) - BUS 2	UPPTCL	C	SF6GD Body Replacement	07/Oct/2024	09:00	14/Oct/2024	17:30		PLANNED	Approved	07-Oct-24	09:00	14-Oct-24	17:30	May be allowed subject to no other outage.
690	RQ191521	OCC_223	stuup_sd	BUS	400KV BUS 2 AT SULTANPUR(UP)	UPPTCL	C	* Preventive Maintenance of Bus-B at 400KV S/S Sultanpur	05/Oct/2024	10:00	05/Oct/2024	16:00		PLANNED	Approved	05-Oct-24	10:00	05-Oct-24	16:00	
691	RQ191978	OCC_223	stuup_sd	BUS	400KV BUS 1 AT HAPUR(UP)	UPPTCL	C	For annual maintenance & Testing work	05/Oct/2024	08:00	05/Oct/2024	18:00		PLANNED	Approved	05-Oct-24	08:00	05-Oct-24	18:00	
692	RQ191646	OCC_223	stuup_sd	BUS	400KV BUS 1 AT PANKI(UP)	UPPTCL	C	SHUTDOWN OF 400KV A BUS FOR REPAIRING AND ALIGNMENT OF 315MVA ICT-II,A >X BUS PANTOGRAPH ISOLATOR	03/Oct/2024	10:00	05/Oct/2024	17:00		PLANNED	Approved					May be clubbed with 686

693	RQ190765	OCC_223	stuup_sd	BUS	400KV BUS 2 AT BAREILLY(UP)	UPPTCL	D	For preventive maintenance of bus 1 and ict-II bus-2 pantograph maintenance	03/Oct/2024	08:00	03/Oct/2024	17:00		PLANNED	Approved	03-Oct-24	08:00	03-Oct-24	17:00	
694	RQ192088	OCC_223	sldcup_sd	BUS	400KV BUS 3 AT ANPARA(UP)	UPPTCL	C	For Replacement of Breaker	01/Oct/2024	08:00	31/Oct/2024	18:00		PLANNED	Approved	01-Oct-24	08:00	14-Oct-24	18:00	
695	RQ190764	OCC_223	stuup_sd	BUS	400KV BUS 1 AT BAREILLY(UP)	UPPTCL	D	For preventive maintenance of bus 1 and ict-I bus-I pantograph maintenance	01/Oct/2024	08:00	01/Oct/2024	17:00		PLANNED	Approved	01-Oct-24	08:00	01-Oct-24	17:00	
696	RQ191408	OCC_223	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 1		D	For erection work of bay extension of 400kV/220kV ICT 11 Dia at Fatehgarh 2 RS INFRA	25/Oct/2024	15:00	31/Oct/2024	23:59		PLANNED	Approved	25-Oct-24	17:00	31-Oct-24	23:59	May be given from 1700 Hrs
697	RQ191393	OCC_223	cpcc1_sd	BUS	400KV BUS 2 AT BASSI(PG)		D	400kV Busbar-2 Relay Retrofitment work. Currently, the protection system for 400kV Busbar is static, centralised and High impedance type at Bassi S/s. The old static Busbar relays will be retrofitted with new GE make decentralized P74391TA6S0910M (PU) & P74194TA6S0910M (CU) relays. New individual PUs will be installed for each Bay connected with 400kV Bus-2 and separate dedicated cable from CT JB of individual Bay and separate DC cable needs to be laid and	25/Oct/2024	09:00	29/Oct/2024	18:00		PLANNED	Approved	25-Oct-24	09:00	29-Oct-24	18:00	
698	RQ191372	OCC_223	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 4		D	Jumping and Bus Bar Testing for Bay Extension	21/Oct/2024	17:00	24/Oct/2024	23:00		PLANNED	Approved	21-Oct-24	17:00	24-Oct-24	23:00	May be given from 1700 Hrs
699	RQ191409	OCC_223	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 2		D	For erection work of bay extension of 400kV/220kV ICT 11 Dia at Fatehgarh 2 RS INFRA	20/Oct/2024	15:00	26/Oct/2024	23:59		PLANNED	Approved	20-Oct-24	17:00	26-Oct-24	23:59	May be given from 1700 Hrs

700	RQ191392	OCC_223	cpcc1_sd	BUS	400KV BUS 1 AT BASSI(PG)		D	400kV Busbar-1 Relay Retrofitment work. Currently, the protection system for 400kV Busbar is static, centralised and High impedance type at Bassi S/s. The old static Busbar relays will be retrofitted with new GE make decentralized P74391TA6S0910M (PU) & P74194TA6S0910M (CU) relays. New individual PUs will be installed for each Bay connected with 400kV Bus-1 and seperate dedicated cable from CT JB of individual Bay and seperate DC cable needs to be laid and	20/Oct/2024	09:00	24/Oct/2024	18:00		PLANNED	Approved	20-Oct-24	09:00	24-Oct-24	18:00	
701	RQ191389	OCC_223	cpcc1_sd	BUS	400KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (For Stability Test of 400 kV Bus-2)	18/Oct/2024	09:00	19/Oct/2024	20:00		PLANNED	Approved	18-Oct-24	09:00	19-Oct-24	20:00	
702	RQ191371	OCC_223	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 3		D	Jumpering and Bus Bar Testing for Bay Extension	17/Oct/2024	17:00	20/Oct/2024	23:00		PLANNED	Approved	17-Oct-24	17:00	20-Oct-24	23:00	May be given from 1700 Hrs
703	RQ191415	OCC_223	cpcc1_sd	BUS	400KV BUS 2 AT NEEMRANA(PG)		D	Bay Integration Work	17/Oct/2024	09:00	18/Oct/2024	18:00		PLANNED	Approved	17-Oct-24	09:00	18-Oct-24	18:00	
704	RQ191397	OCC_223	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)		D	FOR BUS BAR RELAY RETROFITMENT WORK	17/Oct/2024	06:00	18/Oct/2024	18:00		PLANNED	Approved	17-Oct-24	5:00	18-Oct-24	12:00	May be given subject to real time grid conditions/Delhi consent/May be given from 0500 Hrs.
705	RQ191388	OCC_223	cpcc1_sd	BUS	400KV BUS 1 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (For Bus Bar Relay Stability Test of 400 kV Bus-1)	16/Oct/2024	09:00	17/Oct/2024	20:00		PLANNED	Approved	16-Oct-24	09:00	17-Oct-24	20:00	
706	RQ191410	OCC_223	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 3		D	For erection work of bay extension of 400 kV Jackson line bays	15/Oct/2024	15:00	19/Oct/2024	23:59		PLANNED	Approved	15-Oct-24	17:00	19-Oct-24	23:59	May be given from 1700 Hrs
707	RQ191396	OCC_223	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)		D	FOR BUS BAR RELAY RETROFITMENT WORK	15/Oct/2024	06:00	16/Oct/2024	18:00		PLANNED	Approved	15-Oct-24	5:00	16-Oct-24	12:00	May be given subject to real time grid conditions/Delhi consent/May be given from 0500 Hrs.
708	RQ191414	OCC_223	cpcc1_sd	BUS	400KV BUS 1 AT NEEMRANA(PG)		D	Bay Integration Work	14/Oct/2024	09:00	15/Oct/2024	18:00		PLANNED	Approved	14-Oct-24	09:00	15-Oct-24	18:00	

709	RQ191370	OCC_223	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 2		D	Jumpering and Bus Bar Testing for Bay Extension	13/Oct/2024	17:00	16/Oct/2024	23:00		PLANNED	Approved	13-Oct-24	17:00	16-Oct-24	23:00	May be given from 1700 Hrs
710	RQ191395	OCC_223	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)		D	FOR BUS BAR RELAY RETROFITMENT WORK	13/Oct/2024	06:00	14/Oct/2024	18:00		PLANNED	Approved	13-Oct-24	5:00	14-Oct-24	12:00	May be given subject to real time grid conditions/Delhi consent/May be given from 0500 Hrs.
711	RQ191374	OCC_223	cpcc1_sd	BUS	400 KV BIKANER(PG) - BUS 2		D	Bay Extension work in SS-104 Package	11/Oct/2024	15:00	13/Oct/2024	23:00		PLANNED	Approved	11-Oct-24	17:00	13-Oct-24	23:00	May be given from 1700 Hrs
712	RQ191411	OCC_223	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 4		D	For erection work of bay extension of 400 kV Jackson line bays	11/Oct/2024	15:00	14/Oct/2024	23:59		PLANNED	Approved	11-Oct-24	17:00	14-Oct-24	23:59	May be given from 1700 Hrs
713	RQ191394	OCC_223	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)		D	FOR BUS BAR RELAY RETROFITMENT WORK	10/Oct/2024	06:00	11/Oct/2024	18:00		PLANNED	Approved	10-Oct-24	5:00	11-Oct-24	12:00	May be given subject to real time grid conditions/Delhi consent/May be given from 0500 Hrs.
714	RQ191369	OCC_223	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 1		D	Jumpering and Bus Bar Testing for Bay Extension	09/Oct/2024	17:00	12/Oct/2024	23:00		PLANNED	Approved	09-Oct-24	17:00	12-Oct-24	23:00	May be given from 1700 Hrs
715	RQ190692	OCC_223	cpcc2_sd	BUS	400KV BUS 1 AT JALANDHAR(PG)		D	For AMP work	09/Oct/2024	10:00	09/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	09-Oct-24	10:00	09-Oct-24	18:00	
716	RQ191384	OCC_223	cpcc1_sd	BUS	400KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Bus Stability Test)	09/Oct/2024	09:00	10/Oct/2024	20:00		PLANNED	Approved	09-Oct-24	09:00	10-Oct-24	20:00	
717	RQ191373	OCC_223	cpcc1_sd	BUS	400 KV BIKANER(PG) - BUS 1		D	Bay Extension work in SS-104 Package	08/Oct/2024	15:00	10/Oct/2024	23:00		PLANNED	Approved	08-Oct-24	17:00	10-Oct-24	23:00	May be given from 1700 Hrs
718	RQ190685	OCC_223	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)		C	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	08/Oct/2024	09:00	16/Oct/2024	18:00	Under construction activity.kindly approve.	PLANNED	Approved	08-Oct-24	09:00	16-Oct-24	18:00	May be allowed subject to no other outages
719	RQ191383	OCC_223	cpcc1_sd	BUS	400KV BUS 1 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Bus Stability Test)	07/Oct/2024	09:00	08/Oct/2024	20:00		PLANNED	Approved	07-Oct-24	09:00	08-Oct-24	20:00	
720	RQ191349	OCC_223	cpcc1_sd	BUS	400KV BUS 2 AT SAHARANPUR(PG)		D	AMP Work of BUS.	07/Oct/2024	09:00	07/Oct/2024	18:00		PLANNED	Approved	07-Oct-24	09:00	07-Oct-24	18:00	
721	RQ191351	OCC_223	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTS) - BUS 2		D	Bus Extension Work	06/Oct/2024	17:00	10/Oct/2024	23:00		PLANNED	Approved	06-Oct-24	17:00	10-Oct-24	23:00	May be given from 1700 Hrs
722	RQ191380	OCC_223	cpcc1_sd	BUS	400KV BUS 1 AT SONIPAT(PG)		D	For AMP work	06/Oct/2024	09:00	06/Oct/2024	18:00		PLANNED	Approved	06-Oct-24	09:00	06-Oct-24	18:00	
723	RQ191401	OCC_223	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)		D	AMP work	06/Oct/2024	06:00	06/Oct/2024	18:00		PLANNED	Approved					May be clubbed with 704
724	RQ190684	OCC_223	cpcc2_sd	BUS	400KV BUS 1 AT WAGOORA(PG)		D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	05/Oct/2024	09:00	05/Oct/2024	18:00	Under construction activity.kindly approve.	PLANNED	Approved	05-Oct-24	09:00	05-Oct-24	18:00	

725	RQ191400	OCC_223	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)		D	AMP work	05/Oct/2024	06:00	05/Oct/2024	18:00		PLANNED	Approved					May be clubbed with 707
726	RQ191366	OCC_223	cpcc1_sd	BUS	400KV BUS 2 AT CHITTORGARH(PG)		D	For AMP work	04/Oct/2024	09:00	04/Oct/2024	17:00		PLANNED	Approved	04-Oct-24	17:00	04-Oct-24	23:59	May be given from 1700 Hrs
727	RQ191348	OCC_223	cpcc1_sd	BUS	400KV BUS 1 AT SAHARANPUR(PG)		D	AMP Work of BUS.	04/Oct/2024	09:00	04/Oct/2024	18:00		PLANNED	Approved	04-Oct-24	09:00	04-Oct-24	18:00	
728	RQ191365	OCC_223	cpcc1_sd	BUS	400KV BUS 1 AT CHITTORGARH(PG)		D	For AMP work	03/Oct/2024	09:00	03/Oct/2024	17:00		PLANNED	Approved	03-Oct-24	17:00	03-Oct-24	23:59	May be given from 1700 Hrs
729	RQ191356	OCC_223	cpcc1_sd	BUS	400KV BUS 2 AT JIND(PG)		D	For Jumpering work with existing bus	03/Oct/2024	08:00	04/Oct/2024	18:00		PLANNED	Approved	03-Oct-24	08:00	04-Oct-24	18:00	
730	RQ191399	OCC_223	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)		D	AMP work	03/Oct/2024	06:00	03/Oct/2024	18:00		PLANNED	Approved					May be clubbed with 710
731	RQ190683	OCC_223	cpcc2_sd	BUS	400KV BUS 1 AT WAGOOA(PG)		D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	02/Oct/2024	09:00	02/Oct/2024	18:00	Under construction activity.kindly approve.	PLANNED	Approved	02-Oct-24	09:00	02-Oct-24	18:00	
732	RQ191350	OCC_223	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTSL) - BUS 1		D	Bus Extension Work	01/Oct/2024	17:00	05/Oct/2024	23:00		PLANNED	Approved	01-Oct-24	17:00	05-Oct-24	23:00	May be given from 1700 Hrs
733	RQ190696	OCC_223	cpcc2_sd	BUS	400KV BUS 4 AT MOGA(PG)		C	Attending SF6 Leakage in 400 KV GIS Bus-2	01/Oct/2024	08:00	31/Oct/2024	18:00	Kindly approve for GIS Bus-2 at Moga,	PLANNED	Approved	01-Oct-24	08:00	17-Oct-24	18:00	May be allowed subject to no other outages.
734	RQ191398	OCC_223	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)		D	AMP work	01/Oct/2024	06:00	01/Oct/2024	18:00		PLANNED	Approved					May be clubbed with 713
735	RQ190644	OCC_223	sldcps_sd	BUS	400KV BUS 1 AT NAKODAR(PG)	PSPCL	D	Periodic Maintenance	24/Oct/2024	10:00	24/Oct/2024	16:00		PLANNED	Approved	24-Oct-24	10:00	24-Oct-24	16:00	
736	RQ190646	OCC_223	sldcps_sd	BUS	400KV BUS 2 AT NAKODAR(PG)	PSPCL	D	Periodic Maintenance	14/Oct/2024	10:00	14/Oct/2024	16:00		PLANNED	Approved	14-Oct-24	10:00	14-Oct-24	16:00	
737	RQ191616	OCC_223	cpcc3_sd	BUS	400KV BUS 2 AT ALLAHABAD(PG)	POWER GRID	C	For Bus Bar Relay Retrofitment & AMP Work	24/Oct/2024	09:00	26/Oct/2024	18:00		PLANNED	Approved	24-Oct-24	09:00	26-Oct-24	18:00	May be given subject to all other elements must be connected to other bus
738	RQ191831	OCC_223	cpcc2_sd	BUS	400KV BUS 2 AT LUDHIANA(PG)	POWER GRID	D	For AMP works	23/Oct/2024	09:00	23/Oct/2024	18:00	kindly approve	PLANNED	Approved	23-Oct-24	09:00	23-Oct-24	18:00	
739	RQ191830	OCC_223	cpcc2_sd	BUS	400KV BUS 1 AT LUDHIANA(PG)	POWER GRID	D	For AMP works	22/Oct/2024	09:00	22/Oct/2024	18:00	kindly approve	PLANNED	Approved	22-Oct-24	09:00	22-Oct-24	18:00	
740	RQ191615	OCC_223	cpcc3_sd	BUS	400KV BUS 1 AT ALLAHABAD(PG)	POWER GRID	C	For Bus bar retrofitment and AMP work	21/Oct/2024	09:00	23/Oct/2024	18:00		PLANNED	Approved	27-Oct-24	09:00	29-Oct-24	18:00	
741	RQ191642	OCC_223	cpcc3_sd	BUS	400KV BUS 2 AT GORAKHPUR(PG)	POWER GRID	D	AMP work	15/Oct/2024	09:30	15/Oct/2024	18:00		PLANNED	Approved	15-Oct-24	09:30	15-Oct-24	18:00	
742	RQ191641	OCC_223	cpcc3_sd	BUS	400KV BUS 1 AT GORAKHPUR(PG)	POWER GRID	D	AMP work	14/Oct/2024	09:30	14/Oct/2024	18:00		PLANNED	Approved	14-Oct-24	09:30	14-Oct-24	18:00	
743	RQ191614	OCC_223	cpcc3_sd	BUS	400 KV BAREILLY_2(PG) - BUS 2	POWER GRID	D	Replacement work of polymer insulators (found faulty due to hotspot during thermoscanning).	10/Oct/2024	09:30	11/Oct/2024	17:30		PLANNED	Approved	10-Oct-24	09:30	11-Oct-24	17:30	

744	RQ191583	OCC_223	cpcc3_sd	BUS	400KV AGRA(PG) - BUS 2	POWER GRID	D	Tightening, cleaning of all the jumpers and AMP of all the bus isolators as per preventive maintenance schedule.	08/Oct/2024	09:00	08/Oct/2024	18:00		PLANNED	Approved	08-Oct-24	09:00	08-Oct-24	18:00	
745	RQ191608	OCC_223	cpcc3_sd	BUS	400 KV BAREILLY_2(PG) - BUS 1	POWER GRID	D	To replace polymer insulator (found faulty due to hotspot during thermoscanning).	07/Oct/2024	09:30	08/Oct/2024	17:30		PLANNED	Approved	07-Oct-24	09:30	08-Oct-24	17:30	
746	RQ191581	OCC_223	cpcc3_sd	BUS	400KV AGRA(PG) - BUS 1	POWER GRID	D	Tightening, cleaning of all the jumpers and AMP of all the bus isolators as per preventive maintenance schedule.	07/Oct/2024	09:00	07/Oct/2024	18:00		PLANNED	Approved	07-Oct-24	09:00	07-Oct-24	18:00	
747	RQ191566	OCC_223	cpcc3_sd	BUS	400KV BUS 2 AT FATEHPUR(PG)	POWER GRID	D	Testing, tightening & alignment of connected isolators	05/Oct/2024	08:00	05/Oct/2024	18:00		PLANNED	Approved	05-Oct-24	08:00	05-Oct-24	18:00	
748	RQ191563	OCC_223	cpcc3_sd	BUS	400KV BUS 1 AT FATEHPUR(PG)	POWER GRID	D	Testing, tightening & alignment of connected isolators	04/Oct/2024	09:00	04/Oct/2024	18:00		PLANNED	Approved	04-Oct-24	09:00	04-Oct-24	18:00	
749	RQ192065	OCC_223	sldcrs_sd	BUS	400KV BUS 1 AT JODHPUR(RS)	RRVPNL	D	Quarterly Maintenance work	24/Oct/2024	08:00	24/Oct/2024	18:00		PLANNED	Approved	24-Oct-24	17:00	24-Oct-24	23:59	May be given from 1700 Hrs
750	RQ191553	OCC_223	sldcrs_sd	BUS	400KV BUS 2 AT AKAL(RS)	RRVPNL	D	Quarterly Maintenance and testing of equipments at 400 KV GSS Akal	24/Oct/2024	08:00	25/Oct/2024	18:00		PLANNED	Approved	24-Oct-24	08:00	25-Oct-24	18:00	
751	RQ191555	OCC_223	sldcrs_sd	BUS	400KV BUS 2 AT ANTA(RS)	RRVPNL	D	Yearly/Pre-Diwali Maintenance work (Shutdown required in day hours from 09:00 Hrs. to 18:00 Hrs.)	17/Oct/2024	08:00	17/Oct/2024	18:00		PLANNED	Approved	17-Oct-24	17:00	17-Oct-24	23:59	May be given from 17:00 Hrs/Subject to no other outage
752	RQ191554	OCC_223	sldcrs_sd	BUS	400KV BUS 1 AT ANTA(RS)	RRVPNL	D	Yearly/Pre-Diwali Maintenance work (Shutdown required in day hours from 09:00 Hrs. to 18:00 Hrs.)	15/Oct/2024	08:00	15/Oct/2024	18:00		PLANNED	Approved	15-Oct-24	17:00	15-Oct-24	23:59	May be given from 17:00 Hrs/Subject to no other outage
753	RQ191558	OCC_223	sldcrs_sd	BUS	400KV BUS 2 AT BIKANER(RS)	RRVPNL	D	Routine Maintenance	09/Oct/2024	08:00	09/Oct/2024	18:00		PLANNED	Approved	09-Oct-24	17:00	09-Oct-24	23:00	May be given from 1700 Hrs
754	RQ191549	OCC_223	sldcrs_sd	BUS	400KV BUS 2 AT JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	04/Oct/2024	08:00	04/Oct/2024	18:00		PLANNED	Approved	04-Oct-24	17:00	04-Oct-24	23:59	May be given from 1700 Hrs
755	RQ191552	OCC_223	sldcrs_sd	BUS	400KV BUS 1 AT AKAL(RS)	RRVPNL	D	Quarterly Maintenance and testing of equipments at 400 KV GSS Akal	02/Oct/2024	08:00	03/Oct/2024	18:00		PLANNED	Approved	02-Oct-24	08:00	03-Oct-24	18:00	
756	RQ191981	OCC_223	stuup_sd	BUS	400KV BUS 2 AT GR.NOIDA(UPC)	UPPCL	C	For annual maintenance and testing works	23/Oct/2024	08:00	23/Oct/2024	18:00		PLANNED	Approved	23-Oct-24	08:00	23-Oct-24	18:00	

757	RQ191980	OCC_223	stuup_sd	BUS	400KV BUS 1 AT GR.NOIDA(UPC)	UPPCL	C	For annual maintenance and testing works	07/Oct/2024	08:00	07/Oct/2024	18:00		PLANNED	Approved	07-Oct-24	08:00	07-Oct-24	18:00	
758	RQ191523	OCC_223	stuup_sd	BUS	400KV BUS 2 AT GR.NOIDA(UPC)	UPPCL	D	Maintenance work will be done of mentioned Bus during this shutdown >X period.	06/Oct/2024	09:00	06/Oct/2024	16:00		PLANNED	Approved	06-Oct-24	09:00	06-Oct-24	16:00	
759	RQ190640	OCC_223	sldcps_sd	BUS	400KV BUS 2 AT RAJPURA(PS)	PSTCL	D	Annual maintenance of CVTs, Isolators, hardware fittings and annual protection testing of Bus-Bar equipments.	21/Oct/2024	09:00	22/Oct/2024	17:00	Only Bus-bar CBs shutdown required	PLANNED	Approved	21-Oct-24	09:00	22-Oct-24	17:00	
760	RQ190643	OCC_223	sldcps_sd	BUS	400KV BUS 2 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-2	21/Oct/2024	08:00	21/Oct/2024	17:00		PLANNED	Approved	21-Oct-24	08:00	21-Oct-24	17:00	
761	RQ190639	OCC_223	sldcps_sd	BUS	400KV BUS 2 AT RAJPURA(PS)	PSTCL	D	Annual maintenance of CVTs, Isolators, hardware fittings and annual protection testing of Bus-Bar equipments.	18/Oct/2024	09:00	18/Oct/2024	17:00	Only Bus-bar CBs shutdown required	PLANNED	Approved	18-Oct-24	09:00	18-Oct-24	17:00	
762	RQ190638	OCC_223	sldcps_sd	BUS	400KV BUS 1 AT RAJPURA(PS)	PSTCL	D	Annual maintenance of CVTs, Isolators, hardware fittings and annual protection testing of Bus-Bar equipments.	14/Oct/2024	09:00	16/Oct/2024	17:00	Only Bus-bar CBs shutdown required	PLANNED	Approved	14-Oct-24	09:00	16-Oct-24	17:00	
763	RQ190642	OCC_223	sldcps_sd	BUS	400KV BUS 1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-1	14/Oct/2024	08:00	14/Oct/2024	17:00		PLANNED	Approved	14-Oct-24	08:00	14-Oct-24	17:00	
764	RQ191551	OCC_223	sldcrs_sd	BUS	400KV BUS 2 AT KAWAI SCTPS(APR)	APRL	D	Annual maintenance and testing of Bus-2 & connecting isolators	19/Oct/2024	08:00	19/Oct/2024	18:00		PLANNED	Approved	19-Oct-24	17:00	19-Oct-24	23:59	May be given from 17:00 Hrs/Subject to no other outage
765	RQ191550	OCC_223	sldcrs_sd	BUS	400KV BUS 1 AT KAWAI SCTPS(APR)	APRL	D	Annual maintenance and testing of Bus-1 & connecting isolators	10/Oct/2024	08:00	10/Oct/2024	18:00		PLANNED	Approved	10-Oct-24	17:00	10-Oct-24	23:59	May be given from 17:00 Hrs/Subject to no other outage
766	RQ192103	OCC_223	singrauli_sd	BUS	400KV BUS 1 AT SINGRAULI(NT)	NTPC	C	ICT-01 BUS 01 ISOLATOR REPLACEMENT	14/Oct/2024	08:00	17/Oct/2024	18:00	bus shutdown will be required	PLANNED	Approved	14-Oct-24	08:00	17-Oct-24	18:00	May be allowed subject to no other outage.
767	RQ191636	OCC_223	sldchr_sd	BUS	400KV BUS 2 AT DEEPALPUR(JHKT)	KT-JHAJJAR	D	Jumper, clamp and connector tightness.	09/Oct/2024	09:00	09/Oct/2024	18:00		PLANNED	Approved	09-Oct-24	09:00	09-Oct-24	18:00	
768	RQ191635	OCC_223	sldchr_sd	BUS	400KV BUS 1 AT DEEPALPUR(JHKT)	KT-JHAJJAR	D	Jumper, clamp and connector tightness.	08/Oct/2024	09:00	08/Oct/2024	18:00		PLANNED	Approved	08-Oct-24	09:00	08-Oct-24	18:00	
769	RQ192019	OCC_223	sldcdv_sd	BUS	400KV BUS 2 AT MUNDKA(DV)	DTL	D	Tan Delta Testing of Bay CTs	08/Oct/2024	06:00	08/Oct/2024	12:00		PLANNED	Approved	08-Oct-24	06:00	08-Oct-24	12:00	

770	RQ192018	OCC_223	sldcdv_sd	BUS	400KV BUS 1 AT MUNDKA(DV)	DTL	D	Tan Delta Testing of Bay CTs	07/Oct/2024	06:00	07/Oct/2024	12:00		PLANNED	Approved	07-Oct-24	06:00	07-Oct-24	12:00	
771	RQ191445	OCC_223	stuup_sd	BUS	400KV BUS 2 AT ANPARA_B(UPUN)	UPRVU NL	C	commissioning of low impedance bus bar protection relay	05/Oct/2024	08:00	05/Oct/2024	18:00		PLANNED	Approved	05-Oct-24	08:00	05-Oct-24	18:00	May be allowed subject to no other outage.
772	RQ191444	OCC_223	stuup_sd	BUS	400KV BUS 1 AT ANPARA_B(UPUN)	UPRVU NL	C	commissioning of low impedance bus bar protection relay	04/Oct/2024	08:00	04/Oct/2024	18:00		PLANNED	Approved	04-Oct-24	08:00	04-Oct-24	18:00	May be allowed subject to no other outage.
773	RQ191868	OCC_223	sldcps_sd	BR/BSR/MSR/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(P)	PSTCL	D	Nut bolt tightening of HV Jumpers, cleaning of bushes, BMK, CTR Panel and C&R Panels	28/Oct/2024	08:00	28/Oct/2024	18:00		PLANNED	Approved	28-Oct-24	08:00	28-Oct-24	18:00	
774	RQ191580	OCC_223	cpcc1_sd	BR/BSR/MSR/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV MANDOLA(PG)	POWER GRID	D	CSD RECOMMISSIONING WORK	26/Oct/2024	06:00	26/Oct/2024	18:00		PLANNED	Approved	26-Oct-24	06:00	26-Oct-24	18:00	
775	RQ191565	OCC_223	cpcc1_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 2 AT 400KV JAIPUR SOUTH(PG)	POWER GRID	D	For AMP work	25/Oct/2024	08:00	25/Oct/2024	18:00		PLANNED	Approved	25-Oct-24	08:00	25-Oct-24	18:00	
776	RQ191569	OCC_223	cpcc1_sd	BR/BSR/MSR/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV MANDOLA(PG)	POWER GRID	D	for CSD fine tuning	25/Oct/2024	06:00	25/Oct/2024	18:00	REACTOR WILL BE FREQUENTLY SWITCHED IN AND SWITCHED OUT DURING FINE TUNING	PLANNED	Approved	25-Oct-24	06:00	25-Oct-24	18:00	
777	RQ191564	OCC_223	cpcc1_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV JAIPUR SOUTH(PG)	POWER GRID	D	For AMP work	24/Oct/2024	08:00	24/Oct/2024	18:00		PLANNED	Approved	24-Oct-24	08:00	24-Oct-24	18:00	

778	RQ191596	OCC_223	cpcc1_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 2 AT 400KV BASSI(PG)	POWER GRID	D	400kV Busbar-1 Relay Retrofitment work. Currently, the protection system for 400kV Busbar is static, centralised and High impedance type at Bassi S/s. The old static Busbar relays will be retrofitted with new GE make decentralized P74391TA6S0910M (PU) & P74194TA6S0910M (CU) relays. New individual PUs will be installed for each Bay connected with 400kV Bus-1 and seperate dedicated cable from CT JB of individual Bay and seperate DC cable needs to be laid and	19/Oct/2024	08:00	19/Oct/2024	18:00		PLANNED	Approved	19-Oct-24	08:00	19-Oct-24	18:00	
779	RQ191568	OCC_223	cpcc1_sd	BR/BSR/MSC/MSR	225 MVAR BUS SERIES REACTOR NO 1 AT 400 KV MANDOLA(PG)	POWER GRID	D	For AMP work	19/Oct/2024	06:00	19/Oct/2024	18:00		PLANNED	Approved	19-Oct-24	06:00	19-Oct-24	18:00	
780	RQ191582	OCC_223	cpcc1_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV NEEMRANA(PG)	POWER GRID	D	For AMP work	18/Oct/2024	08:00	18/Oct/2024	18:00		PLANNED	Approved	18-Oct-24	08:00	18-Oct-24	18:00	

781	RQ191598	OCC_223	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 4 AT 400KV BASSI(PG)	POWER GRID	D	400kV Busbar-1 Relay Retrofitment work. Currently, the protection system for 400kV Busbar is static, centralised and High impedance type at Bassi S/s. The old static Busbar relays will be retrofitted with new GE make decentralized P74391TA6S0910M (PU) & P74194TA6S0910M (CU) relays. New individual PUs will be installed for each Bay connected with 400kV Bus-1 and separate dedicated cable from CT JB of individual Bay and separate DC cable needs to be laid and	18/Oct/2024	08:00	18/Oct/2024	18:00		PLANNED	Approved	18-Oct-24	08:00	18-Oct-24	18:00	
782	RQ191570	OCC_223	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400 KV MANDOLA(PG)	POWER GRID	D	For AMP work	18/Oct/2024	06:00	18/Oct/2024	18:00		PLANNED	Approved	18-Oct-24	06:00	18-Oct-24	18:00	
783	RQ191562	OCC_223	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 3 AT 400 KV HISSAR(PG)	POWER GRID	D	FOR AMP WORK	09/Oct/2024	08:00	09/Oct/2024	18:00		PLANNED	Approved	09-Oct-24	08:00	09-Oct-24	18:00	
784	RQ191609	OCC_223	cpcc1_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV SAHARANPUR(PG)	POWER GRID	D	For Finetuning of CSD of Bus Reactor.	09/Oct/2024	08:00	09/Oct/2024	18:00		PLANNED	Approved	09-Oct-24	08:00	09-Oct-24	18:00	
785	RQ191610	OCC_223	cpcc1_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 2 AT 400KV SAHARANPUR(PG)	POWER GRID	D	For Finetuning of CSD of Bus Reactor.	09/Oct/2024	08:00	09/Oct/2024	18:00		PLANNED	Approved	09-Oct-24	08:00	09-Oct-24	18:00	
786	RQ191561	OCC_223	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400KV HISSAR(PG)	POWER GRID	D	FOR AMP WORK	07/Oct/2024	08:00	07/Oct/2024	18:00		PLANNED	Approved	07-Oct-24	08:00	07-Oct-24	18:00	
787	RQ191599	OCC_223	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV MANESAR(PG)	POWER GRID	D	Oil leakage arresting work	07/Oct/2024	08:00	08/Oct/2024	18:00		PLANNED	Approved	07-Oct-24	08:00	08-Oct-24	18:00	
788	RQ191607	OCC_223	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV CHITTORGARH(PG)	POWER GRID	D	regular amp work and prewarranty test	05/Oct/2024	08:00	05/Oct/2024	18:00		PLANNED	Approved	05-Oct-24	17:00	05-Oct-24	23:59	May be given from 1700 Hrs

789	RQ191592	OCC_223	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400KV KANKROLI(PG)	POWER GRID	D	For AMP work	04/Oct/2024	08:00	04/Oct/2024	18:00		PLANNED	Approved	04-Oct-24	08:00	04-Oct-24	18:00	
790	RQ191591	OCC_223	cpcc1_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV KANKROLI(PG)	POWER GRID	D	CSD FINE TUNING AND AMP	03/Oct/2024	08:00	03/Oct/2024	18:00		PLANNED	Approved	03-Oct-24	08:00	03-Oct-24	18:00	
791	RQ191597	OCC_223	cpcc1_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 3 AT 400 KV BASSI(PG)	POWER GRID	D	400kV Busbar-2 Relay Retrofitment work. Currently, the protection system for 400kV Busbar is static, centralised and High impedance type at Bassi S/s. The old static Busbar relays will be retrofitted with new GE make decentralized P74391TA6S0910M (PU) & P74194TA6S0910M (CU) relays. New individual PUs will be installed for each Bay connected with 400kV Bus-2 and seperate dedicated cable from CT JB of individual Bay and seperate DC cable needs to be laid and	02/Oct/2024	08:00	02/Oct/2024	18:00		PLANNED	Approved	02-Oct-24	08:00	02-Oct-24	18:00	

792	RQ191595	OCC_223	cpcc1_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV BASSI(PG)	POWER GRID	D	400kV Busbar-2 Relay Retrofitment work. Currently, the protection system for 400kV Busbar is static, centralised and High impedance type at Bassi S/s. The old static Busbar relays will be retrofitted with new GE make decentralized P74391TA6S0910M (PU) & P74194TA6S0910M (CU) relays. New individual PUs will be installed for each Bay connected with 400kV Bus-2 and seperate dedicated cable from CT JB of individual Bay and seperate DC cable needs to be laid and	01/Oct/2024	08:00	01/Oct/2024	18:00		PLANNED	Approved	01-Oct-24	08:00	01-Oct-24	18:00	
793	RQ191602	OCC_223	cpcc1_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV KOTPUTLI(PG)	POWER GRID	D	For Construction Activities of SS-104 Package (Construction of Firewall)	01/Oct/2024	08:00	15/Oct/2024	18:00		PLANNED	Approved	01-Oct-24	08:00	15-Oct-24	18:00	
794	RQ191604	OCC_223	cpcc1_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV MANDOLA(PG)	POWER GRID	C	Dismantling of old 50 Mvar reactor and erection & comissioning of new 125 Mvar Reactor(Dismantling of old reactor 1.Oil drain 2.pipe line ,bushing and radiator dismantling 3.draging and shifting of old reactor from foundation 4. Foundation work 5.Shifting of new reactor on foundation 6.erection of bushing,pipe line and radiator 7.Comissioning of new 125 mvar reactor 8. shutdown avialed up to 30.11.2024 on	01/Oct/2024	08:00	31/Oct/2024	18:00	Dismantling of old reactor 1.Oil drain 2.pipe line ,bushing and radiator dismantling 3.draging and shifting of old reactor from foundation 4. Foundation work 5.Shifting of new reactor on foundation 6.erection of bushing,pipe line and radiator 7.Comissioning of new 125 mvar reactor 8. shutdown avialed up to 30.11.2024 on continuous	PLANNED	Approved	01-Oct-24	08:00	31-Oct-24	18:00	May be allowed subject to real time grid condition

795	RQ191970	OCC_223	bbmb_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV BHIWANI(BB)	BBMB	D	Yearly mtc.	25/Oct/2024	08:00	25/Oct/2024	18:00		PLANNED	Approved	25-Oct-24	08:00	25-Oct-24	18:00	
796	RQ191228	OCC_223	stuup_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400 KV BANDA(UP)	UPPTCL	D	SHUTDOWN TAKEN FOR ROUTIEN MAINTENANCE AND TESTING	24/Oct/2024	09:00	24/Oct/2024	16:00		PLANNED	Approved	24-Oct-24	09:00	24-Oct-24	16:00	
797	RQ191649	OCC_223	stuup_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400 KV LUCKNOW(UP)	UPPTCL	C	* For Upgradation of Bus-Bar Protection Panel from E/M type to Numerical >X (Connection of CT Bus-Bar Protecion Core, Interconn	20/Oct/2024	09:00	20/Oct/2024	18:00		PLANNED	Approved	20-Oct-24	09:00	20-Oct-24	18:00	
798	RQ190763	OCC_223	stuup_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV BAREILLY(UP)	UPPTCL	D	For preventive maintenance and routine testing along with other associated works	09/Oct/2024	08:00	09/Oct/2024	17:00		PLANNED	Approved	09-Oct-24	08:00	09-Oct-24	17:00	
799	RQ192095	OCC_223	sldcup_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV REWA ROAD(UP)	UPPTCL	C	TESTING OF TAN DELTA FOR 400KV BUS REACTOR HV SIDE	05/Oct/2024	13:30	05/Oct/2024	18:00		PLANNED	Approved	05-Oct-24	13:30	05-Oct-24	18:00	
800	RQ191516	OCC_223	stuup_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV RASRA (UP)	UPPTCL	C	routine maintenance and relay testing	05/Oct/2024	10:00	05/Oct/2024	17:00		PLANNED	Approved	05-Oct-24	10:00	05-Oct-24	17:00	
801	RQ190577	OCC_223	stuup_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV MAU(UP)	UPPTCL	C	Routine Testing and Maintenance Work.	01/Oct/2024	09:00	01/Oct/2024	18:00		PLANNED	Approved	01-Oct-24	09:00	01-Oct-24	18:00	
802	RQ191664	OCC_223	sldcrs_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV AKAL(RS)	RRVPNL	D	Quarterly Maintenance and testing of equipments at 400 KV GSS Akal	21/Oct/2024	08:00	22/Oct/2024	18:00		PLANNED	Approved	21-Oct-24	08:00	22-Oct-24	18:00	
803	RQ191666	OCC_223	sldcrs_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	RRVPNL	D	Quarterly maintenance and testing work of bay equipments .	19/Oct/2024	08:00	19/Oct/2024	18:00		PLANNED	Approved	19-Oct-24	08:00	19-Oct-24	18:00	
804	RQ191667	OCC_223	sldcrs_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV AKAL(RS)	RRVPNL	D	Quarterly Maintenance and testing of equipments at 400 KV GSS Akal	17/Oct/2024	08:00	18/Oct/2024	18:00		PLANNED	Approved	17-Oct-24	08:00	18-Oct-24	18:00	
805	RQ191229	OCC_223	sldcuk_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400 KV SRINAGAR(UK)	PTCUL	D	Pre Deepawali Maintenance related work	12/Oct/2024	09:00	12/Oct/2024	14:00		PLANNED	Approved	12-Oct-24	09:00	12-Oct-24	14:00	

806	RQ192040	OCC_223	indigrd_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV PRITHALA (GPTL)	GPTL	C	CFT insulator replacement and AMP work	07/Oct/2024	08:00	09/Oct/2024	20:00	125MVAR Bus reactor shutdown required along with Main and Tie Bay. 411 TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV PRITHALA (GPTL) AND FUTURE AT 400 KV PRITHALA (GPTL);	PLANNED	Approved	07-Oct-24	08:00	09-Oct-24	20:00	
807	RQ190703	OCC_223	sldcps_sd	BAY	411 TIE BAY - 400/220 KV 500 MVA ICT 4 AT RAJPURA(PSTCL) AND FUTURE AT 400 KV RAJPURA(PSTCL)	PSTCL	D	Annual maintenance/protect ion testing of ICT and its related equipments.	30/Oct/2024	09:00	30/Oct/2024	17:00	Shutdown required of 411 bay only	PLANNED	Approved	30-Oct-24	09:00	30-Oct-24	17:00	
808	RQ191276	OCC_223	sldcps_sd	BAY	411 TIE BAY - 400/220KV 500 MVA ICT 3 AT DHURI(PSTCL) AND 400KV TALWANDI SABOO(PSTCL)-DHURI(PSTCL) CKT-2	PSTCL	D	Maintenance of (410 89L isolator) alignment of isolator and checking of interlock , Tightness of Clamp connectors of CVT(410), Tightness and Cleaning of Wave Trap (410), LA (410)	29/Oct/2024	09:00	29/Oct/2024	17:00	Shutdown required of 410 & 411 bay only	PLANNED	Approved	29-Oct-24	09:00	29-Oct-24	17:00	
809	RQ191277	OCC_223	sldcps_sd	BAY	410 MAIN BAY - 400KV TALWANDI SABOO(PSTCL)-DHURI(PSTCL) CKT-2 AT DHURI(PSTCL)	PSTCL	D	Maintenance of (410 89L isolator) alignment of isolator and checking of interlock , Tightness of Clamp connectors of CVT(410), Tightness and Cleaning of Wave Trap (410), LA (410)	29/Oct/2024	09:00	29/Oct/2024	17:00	Shutdown required of 410 & 411 bay only	PLANNED	Approved	29-Oct-24	09:00	29-Oct-24	17:00	
810	RQ190704	OCC_223	sldcps_sd	BAY	412 MAIN BAY - 400/220 KV 500 MVA ICT 4 AT RAJPURA(PSTCL) AT 400 KV RAJPURA(PSTCL)	PSTCL	D	Annual maintenance/protect ion testing of bay and its related equipments.	29/Oct/2024	09:00	29/Oct/2024	17:00	Shutdown required of 412 bay only	PLANNED	Approved	29-Oct-24	09:00	29-Oct-24	17:00	

811	RQ191275	OCC_223	sldcps_sd	BAY	411 TIE BAY - 400/220KV 500 MVA ICT 3 AT DHURI(P5) AND 400KV TALWANDI SABOO(P5G)-DHURI(P5) (P5) CKT-2	PSTCL	D	Maintenance of (410 89B isolator, 411 89A isolator) & CT (410)	28/Oct/2024	09:00	28/Oct/2024	17:00	Shutdown required of 410 & 411 bay only	PLANNED	Approved	28-Oct-24	09:00	28-Oct-24	17:00	
812	RQ191273	OCC_223	sldcps_sd	BAY	410 MAIN BAY - 400KV TALWANDI SABOO(P5G)-DHURI(P5) (P5) CKT-2 AT DHURI(P5)	PSTCL	D	Maintenance of (410 89B isolator, 411 89A isolator) & CT (410)	28/Oct/2024	09:00	28/Oct/2024	17:00	Shutdown required of 410 & 411 bay only	PLANNED	Approved	28-Oct-24	09:00	28-Oct-24	17:00	
813	RQ190712	OCC_223	sldcps_sd	BAY	408 TIE BAY - 400 KV BEHMAN JASSA SINGH (P5)-HMEL (P5) (P5TCL) CKT-2 (P5TCL) AND FUTURE AT 400 KV BEHMAN JASSA SINGH (P5) (P5TCL)	PSTCL	D	Periodical Maintainance	24/Oct/2024	10:00	24/Oct/2024	17:00		PLANNED	Approved	24-Oct-24	10:00	24-Oct-24	17:00	
814	RQ190705	OCC_223	sldcps_sd	BAY	409 MAIN BAY - 400/220 KV 500 MVA ICT 3 AT RAJPURA(P5) (P5TCL) AT 400 KV RAJPURA(P5)	PSTCL	D	Annual maintenance/protection testing of bay and its related equipments.	24/Oct/2024	09:00	24/Oct/2024	17:00	Shutdown required of 409 bay only	PLANNED	Approved	24-Oct-24	09:00	24-Oct-24	17:00	
815	RQ190711	OCC_223	sldcps_sd	BAY	407 MAIN BAY - 400 KV BEHMAN JASSA SINGH (P5)-HMEL (P5) (P5TCL) CKT-2 (P5TCL) AT 400 KV BEHMAN JASSA SINGH (P5)	PSTCL	D	Periodical Maintainance	23/Oct/2024	10:00	23/Oct/2024	17:00		PLANNED	Approved	23-Oct-24	10:00	23-Oct-24	17:00	
816	RQ190706	OCC_223	sldcps_sd	BAY	408 TIE BAY - 400/220 KV 500 MVA ICT 3 AT RAJPURA(P5) AND FUTURE	PSTCL	D	Annual maintenance/protection testing of bay and its related equipments.	23/Oct/2024	09:00	23/Oct/2024	17:00	Shutdown required of 408 bay only	PLANNED	Approved	23-Oct-24	09:00	23-Oct-24	17:00	
817	RQ190750	OCC_223	sldcps_sd	BAY	405 TIE BAY - 400 KV NAKODAR(P5G)-MAKHU(P5) (P5) CKT-1 (P5TCL) AND 400 KV AMRITSAR(P5G)-MAKHU(P5) (P5TCL) CKT-1 AT 400 KV MAKHU(P5) (P5TCL)	PSTCL	D	Nut bolt tightening of clamp and connectors of bay 405 and cleaning of CR panel and BMK of CT,CB related with associated bay	23/Oct/2024	08:00	23/Oct/2024	17:00		PLANNED	Approved	23-Oct-24	08:00	23-Oct-24	17:00	

818	RQ191254	OCC_223	sldcps_sd	BAY	407 MAIN BAY - 400 KV TALWANDI SABOO(PSG)-DHURI(P) (PS) CKT-1 (PSTCL) AT 400 KV DHURI(P)	PSTCL	D	Maintenance of (407 89L isolator) alignment of isolator and checking of interlock , Tightness of Clamp connectors of CVT(407), checking of oil level and leakage, Tightness and Cleaning of Wave Trap (407), For LA (407)	22/Oct/2024	09:00	22/Oct/2024	17:00	Shutdown required of 407 & 408 bay only	PLANNED	Approved	22-Oct-24	09:00	22-Oct-24	17:00	
819	RQ191253	OCC_223	sldcps_sd	BAY	408 TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV DHURI(P) (PSTCL) AND 400 KV TALWANDI SABOO(PSG)-DHURI(P) (PS) CKT-1 AT 400 KV DHURI(P) (PSTCL)	PSTCL	D	Maintenance of (407 89L isolator) alignment of isolator and checking of interlock , Tightness of Clamp connectors of CVT(407), checking of oil level and leakage, Tightness and Cleaning of Wave Trap (407), For LA (407)	22/Oct/2024	09:00	22/Oct/2024	17:00	Shutdown required of 407 & 408 bay only	PLANNED	Approved	22-Oct-24	09:00	22-Oct-24	17:00	
820	RQ190702	OCC_223	sldcps_sd	BAY	411 TIE BAY - 400 KV JALANDHAR(PG)-DHANANSU(P) (PG) CKT-1 (PSTCL) AND 400/220 KV 500 MVA ICT 1 AT DHANANSU(P) AT 400 KV DHANANSU(P) (PSTCL)	PSTCL	D	Nut bolt tightening of clamp and connectors of bay 411 and cleaning of CR panel and BMK of CT,CB related with associated bay	22/Oct/2024	08:00	22/Oct/2024	17:00		PLANNED	Approved	22-Oct-24	08:00	22-Oct-24	17:00	
821	RQ191250	OCC_223	sldcps_sd	BAY	407 MAIN BAY - 400 KV TALWANDI SABOO(PSG)-DHURI(P) (PS) CKT-1 (PSTCL) AT 400 KV DHURI(P)	PSTCL	D	Maintenance of (407 89B isolator, 408 89A isolator)Tightness of Clamp connectors of CT (407) associated with 400 kv bhalwan talwandi sabo ckt no 1.	21/Oct/2024	09:00	21/Oct/2024	17:00	Shutdown required of 408 & 407 bay only	PLANNED	Approved	21-Oct-24	09:00	21-Oct-24	17:00	

822	RQ191249	OCC_223	sldcps_sd	BAY	408 TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV DHURI(PSTCL) AND 400 KV TALWANDI SABOO(PSG)-DHURI(PSTCL) AND 400 KV CT-1 AT 400 KV DHURI(PSTCL)	PSTCL	D	Maintenance of (407 89B isolator, 408 89A isolator)Tightness of Clamp connectors of CT (407) associated with 400 kv bhalwan talwandi sabo ckt no 1.	21/Oct/2024	09:00	21/Oct/2024	17:00	Shutdown required of 408 & 407 bay only	PLANNED	Approved	21-Oct-24	09:00	21-Oct-24	17:00	
823	RQ190710	OCC_223	sldcps_sd	BAY	411 TIE BAY - 400 KV BEHMAN JASSA SINGH (PS)-HMEL (PS) (PSTCL) AND FUTURE AT 400 KV BEHMAN JASSA SINGH (PS) (PSTCL)	PSTCL	D	Periodical Maintainance	18/Oct/2024	10:00	18/Oct/2024	17:00		PLANNED	Approved	18-Oct-24	10:00	18-Oct-24	17:00	
824	RQ190709	OCC_223	sldcps_sd	BAY	410 MAIN BAY - 400 KV BEHMAN JASSA SINGH (PS)-HMEL (PS) (PSTCL) AT 400 KV BEHMAN JASSA SINGH (PS) (PSTCL)	PSTCL	D	Periodical Maintainance	16/Oct/2024	10:00	16/Oct/2024	17:00		PLANNED	Approved	16-Oct-24	10:00	16-Oct-24	17:00	
825	RQ191233	OCC_223	sldcps_sd	BAY	404 MAIN BAY - 400 KV RAJPURA-DHURI (PS) CKT-2 (PSTCL) AT 400 KV DHURI(PS)	PSTCL	D	Maintenance of (404 89B isolator, 405 89A isolator) & CT (404) Tightness of terminal connectors and cleaning of Marshalling boxes	15/Oct/2024	09:00	15/Oct/2024	17:00	Shutdown required of 404 & 405 bay only	PLANNED	Approved	15-Oct-24	09:00	15-Oct-24	17:00	
826	RQ191232	OCC_223	sldcps_sd	BAY	405 TIE BAY - 400 KV RAJPURA-DHURI (PS) CKT-2 (PSTCL) AND 400/220 KV 500 MVA ICT 2 AT DHURI(PS) AT 400 KV DHURI(PS) (PSTCL)	PSTCL	D	Maintenance of (404 89B isolator, 405 89A isolator) & CT (404) Tightness of terminal connectors and cleaning of Marshalling boxes	15/Oct/2024	09:00	15/Oct/2024	17:00	Shutdown required of 404 & 405 bay only	PLANNED	Approved	15-Oct-24	09:00	15-Oct-24	17:00	

827	RQ191231	OCC_223	sldcps_sd	BAY	404 MAIN BAY - 400 KV RAJPURA-DHURI (PS) CKT-2 (PSTCL) AT 400 KV DHURI(PS)	PSTCL	D	Maintenance of (404 89L isolator) alignment of isolator and checking of interlock , Tightness of Clamp connectors of CVT(404), Tightness and Cleaning of Wave Trap (404), LA (404)	14/Oct/2024	09:00	14/Oct/2024	17:00	Shutdown required of 404 & 405 bay only	PLANNED	Approved	14-Oct-24	09:00	14-Oct-24	17:00	
828	RQ191230	OCC_223	sldcps_sd	BAY	405 TIE BAY - 400 KV RAJPURA-DHURI (PS) CKT-2 (PSTCL) AND 400/220 KV 500 MVA ICT 2 AT DHURI(PS) AT 400 KV DHURI(PS) (PSTCL)	PSTCL	D	Maintenance of (404 89L isolator) alignment of isolator and checking of interlock , Tightness of Clamp connectors of CVT(404), Tightness and Cleaning of Wave Trap (404), LA (404)	14/Oct/2024	09:00	14/Oct/2024	17:00	Shutdown required of 404 & 405 bay only	PLANNED	Approved	14-Oct-24	09:00	14-Oct-24	17:00	
829	RQ191494	OCC_223	cpcc1_sd	BAY	425 MAIN BAY - 400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (UNDEF) CKT-2 (PSTCL) AT 400 KV NEEMRANA(PG)	PSTCL	C	For Line Jumper Connection	13/Oct/2024	08:00	14/Oct/2024	18:00		PLANNED	Approved	13-Oct-24	08:00	14-Oct-24	18:00	
830	RQ190701	OCC_223	sldcps_sd	BAY	408 TIE BAY - 400 KV KURUKSHETRA(PG)-DHANANSU(PS) (PG) CKT-1 (PSTCL) AND FUTURE AT 400 KV DHANANSU(PS) (PSTCL)	PSTCL	D	Nut bolt tightening of clamp and connectors of bay 408 and cleaning of CR panel and BMK of CT,CB related with associated bay	11/Oct/2024	08:00	11/Oct/2024	17:00		PLANNED	Approved	11-Oct-24	08:00	11-Oct-24	17:00	
831	RQ191493	OCC_223	cpcc1_sd	BAY	422 MAIN BAY - 400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (UNDEF) CKT-1 (PSTCL) AT 400 KV NEEMRANA(PG)	PSTCL	C	For Line Jumper Connection	11/Oct/2024	08:00	12/Oct/2024	18:00		PLANNED	Approved	11-Oct-24	08:00	12-Oct-24	18:00	

832	RQ190708	OCC_223	sldcps_sd	BAY	405 TIE BAY - 400 KV BEHMAN JASSA SINGH (PS)-TALWANDI SABOO(PSG) (PSTCL) CKT-1 (PSTCL) AND FUTURE AT 400 KV BEHMAN JASSA SINGH (PS) (PSTCL)	PSTCL	D	Periodical Maintainance	10/Oct/2024	10:00	10/Oct/2024	17:00		PLANNED	Approved	10-Oct-24	10:00	10-Oct-24	17:00	
833	RQ191492	OCC_223	cpcc1_sd	BAY	426 TIE BAY - 400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (UNDEF) CKT-2 (PSTCL) AND FUTURE AT 400 KV NEEMRANA(PG) (PSTCL)	PSTCL	C	For Line Jumper Connection	09/Oct/2024	08:00	10/Oct/2024	18:00		PLANNED	Approved	09-Oct-24	08:00	10-Oct-24	18:00	
834	RQ190707	OCC_223	sldcps_sd	BAY	404 MAIN BAY - 400 KV BEHMAN JASSA SINGH (PS)-TALWANDI SABOO(PSG) (PSTCL) CKT-1 (PSTCL) AT 400 KV BEHMAN JASSA SINGH (PS) (PSTCL)	PSTCL	D	Periodical Maintainance	08/Oct/2024	10:00	08/Oct/2024	17:00		PLANNED	Approved	08-Oct-24	10:00	08-Oct-24	17:00	
835	RQ191207	OCC_223	sldcps_sd	BAY	402 TIE BAY - 400 KV RAJPURA-DHURI (PS) CKT-1 (PSTCL) AND 400/220 KV 500 MVA ICT 1 AT DHURI(PS) AT 400 KV DHURI(PS) (PSTCL)	PSTCL	D	Maintenance of (401 89B isolator, 402 89A isolator) & Tightness of clamps of CT (401)	08/Oct/2024	09:00	08/Oct/2024	17:00	Shutdown required of 401 & 402bay only	PLANNED	Approved	08-Oct-24	09:00	08-Oct-24	17:00	
836	RQ191208	OCC_223	sldcps_sd	BAY	451 MAIN BAY - 400KV RAJPURA-DHURI (PS) CKT-1 AT DHURI(PS)	PSTCL	D	Maintenance of (401 89B isolator, 402 89A isolator) & Tightness of clamps of CT (401)	08/Oct/2024	09:00	08/Oct/2024	17:00	Shutdown required of 401 & 402bay only	PLANNED	Approved	08-Oct-24	09:00	08-Oct-24	17:00	
837	RQ191107	OCC_223	sldcps_sd	BAY	402 TIE BAY - 400 KV RAJPURA-DHURI (PS) CKT-1 (PSTCL) AND 400/220 KV 500 MVA ICT 1 AT DHURI(PS) AT 400 KV DHURI(PS) (PSTCL)	PSTCL	D	Maintenance of (401 89L isolator) alignment of isolator and checking of interlock , Tightness of Clamp connectors of CVT(401), Tightness and Cleaning of Wave Trap (401), For LA (401)	07/Oct/2024	09:00	07/Oct/2024	17:00	Shutdown required of 401, 402 bay only	PLANNED	Approved	07-Oct-24	09:00	07-Oct-24	17:00	

838	RQ191108	OCC_223	sldcps_sd	BAY	451 MAIN BAY - 400KV RAJPURA-DHURI (PS) CKT-1 AT DHURI(PS)	PSTCL	D	Maintenance of (401 89L isolator) alignment of isolator and checking of interlock , Tightness of Clamp connectors of CVT(401), Tightness and Cleaning of Wave Trap (401), For LA (401)	07/Oct/2024	09:00	07/Oct/2024	17:00	Shutdown required of 401, 402 bay only	PLANNED	Approved	07-Oct-24	09:00	07-Oct-24	17:00	
839	RQ191491	OCC_223	cpcc1_sd	BAY	423 TIE BAY - 400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (UNDEF) CKT-1 (PSTCL) AND FUTURE AT 400 KV NEEMRANA(PG) (PSTCL)	PSTCL	C	For Line Jumper Connection	07/Oct/2024	08:00	08/Oct/2024	18:00		PLANNED	Approved	07-Oct-24	08:00	08-Oct-24	18:00	
840	RQ190699	OCC_223	sldcps_sd	BAY	409 MAIN BAY - 400 KV KURUKSHETRA(PG)-DHANANSU(PS) (PG) CKT-1 (PSTCL) AT 400 KV DHANANSU(PS)	PSTCL	D	Nut bolt tightening of clamp and connectors of bay 409 and cleaning of CR panel and BMK of CT,CB related with associated bay	04/Oct/2024	08:00	04/Oct/2024	17:00		PLANNED	Approved	04-Oct-24	08:00	04-Oct-24	17:00	
841	RQ191975	OCC_223	bbmb_sd	BAY	X5-CB MAIN BAY - 400/220 KV 450 MVA ICT 1 AT PANIPAT(BB) AND 400KV BUS 2 AT PANIPAT(BB) AT 400 KV PANIPAT(BB)	POWER GRID	D	Half yearly mtc	30/Oct/2024	08:00	30/Oct/2024	18:00		PLANNED	Approved	30-Oct-24	08:00	30-Oct-24	18:00	
842	RQ191544	OCC_223	cpcc3_sd	BAY	420 TIE BAY - 400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-2 (POWERGRID) AND FUTURE AT 400 KV AURAIYA(NT) (POWERGRID)	POWER GRID	D	Bay AMP works-420-Tie bay of 400kv Kanpur-Auraiya-2 at NTPC Auraiya	28/Oct/2024	09:00	28/Oct/2024	17:00		PLANNED	Approved	28-Oct-24	09:00	28-Oct-24	17:00	

843	RQ191974	OCC_223	bbmb_sd	BAY	X3-CB TIE BAY - 400/220 KV 450 MVA ICT 2 AT PANIPAT(BB) AND 400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-1 AT 400 KV PANIPAT(BB)	POWER GRID	D	Half Yearly Mtc..	28/Oct/2024	08:00	28/Oct/2024	18:00		PLANNED	Approved	28-Oct-24	08:00	28-Oct-24	18:00	
844	RQ191543	OCC_223	cpcc3_sd	BAY	419 MAIN BAY - 400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-2 (POWERGRID) AT 400 KV AURAIYA(NT)	POWER GRID	D	Bay AMP works-419-Main bay of 400kV Kanpur-Auraiya-2 at NTPC Auraiya	26/Oct/2024	09:00	26/Oct/2024	17:00		PLANNED	Approved	26-Oct-24	09:00	26-Oct-24	17:00	
845	RQ191903	OCC_223	cpcc3_sd	BAY	409 MAIN BAY - 400 KV MAU(UP)-RASRA (UP) (PG) CKT-1 (POWERGRID)	POWER GRID	C	FOR CB Retrofitment Work	26/Oct/2024	08:00	31/Oct/2024	18:00		PLANNED	Approved	26-Oct-24	08:00	31-Oct-24	18:00	
846	RQ191542	OCC_223	cpcc3_sd	BAY	418 MAIN BAY - 400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1 (POWERGRID) AT 400 KV AURAIYA(NT)	POWER GRID	D	Bay AMP works-418-Main bay of 400kV Kanpur-Auraiya-1 at NTPC Auraiya	25/Oct/2024	09:00	25/Oct/2024	17:00		PLANNED	Approved	25-Oct-24	09:00	25-Oct-24	17:00	
847	RQ191469	OCC_223	cpcc1_sd	BAY	406 MAIN BAY - 400KV KURUKSHETRA-MALERKOTLA (PG) CKT-2 AT KURUKSHETRA(PG)	POWER GRID	C	FOR CB INSPECTION AND RECTIFICATION WORKS	25/Oct/2024	08:00	31/Oct/2024	18:00		PLANNED	Approved	25-Oct-24	08:00	31-Oct-24	18:00	May be given subject to real time grid conditions/One bay shutdown at a time at Kurukshetra
848	RQ191538	OCC_223	cpcc3_sd	BAY	417 TIE BAY - 400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1 (POWERGRID) AND FUTURE AT 400 KV AURAIYA(NT) (POWERGRID)	POWER GRID	D	Bay AMP works-417-Tie bay of 400kV Kanpur-Auraiya-1 at NTPC Auraiya	24/Oct/2024	09:00	24/Oct/2024	18:00		PLANNED	Approved	24-Oct-24	09:00	24-Oct-24	18:00	
849	RQ191899	OCC_223	cpcc3_sd	BAY	408 MAIN BAY - 400 KV MAU(UP)-BALIA(PG) (PG) CKT-1 (POWERGRID)	POWER GRID	C	FOR CB Retrofitment Work	22/Oct/2024	08:00	28/Oct/2024	18:00		PLANNED	Approved	22-Oct-24	08:00	28-Oct-24	18:00	

850	RQ191532	OCC_223	cpcc3_sd	BAY	416 TIE BAY - 400KV KANPUR-BALLABGARH (PG) CKT-1 AND 400KV KANPUR-AGRA (PG) CKT-1 AT KANPUR(PG)	POWER GRID	C	For pneumatic drive overhauling works of CGL make CB. Both lines shall remain charged from their respective main bays and there will be no outage.	21/Oct/2024	08:00	25/Oct/2024	18:00		PLANNED	Approved	21-Oct-24	08:00	25-Oct-24	18:00	
851	RQ191468	OCC_223	cpcc3_sd	BAY	418 MAIN BAY - 400KV ABDULLAPUR-KURUKSHETRA (PG) CKT-1 AT KURUKSHETRA(PG)	POWER GRID	C	FOR CB INSPECTION AND RECTIFICATION WORKS	19/Oct/2024	08:00	24/Oct/2024	18:00		PLANNED	Approved	19-Oct-24	08:00	24-Oct-24	18:00	May be given subject to real time grid conditions/One bay shutdown at a time at Kurukshetra
852	RQ191827	OCC_223	cpcc3_sd	BAY	403 MAIN BAY - 400 KV LUCKNOW_2- LUCKNOW_1 (PG) CKT-2 (POWERGRID) AND FUTURE AT 400 KV LUCKNOW_2(PG) (POWERGRID)	POWER GRID	D	AMP work	17/Oct/2024	10:00	17/Oct/2024	18:00		PLANNED	Approved	17-Oct-24	10:00	17-Oct-24	18:00	
853	RQ191659	OCC_223	stuup_sd	BAY	410 MAIN BAY - 400 KV AGRA(PG)-AGRA(UP) (PG) CKT-1 AT AGRA(PG)	POWER GRID	C	* Annual Preventive maintenance and routine testing work on 400kV PGCIL >X bay at 400 kV S/s Agra	17/Oct/2024	09:00	17/Oct/2024	17:00		PLANNED	Approved	17-Oct-24	09:00	17-Oct-24	17:00	
854	RQ191546	OCC_223	cpcc3_sd	BAY	409 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT ALLAHABAD(PG) (POWERGRID)	POWER GRID	C	For Circuit Breaker retro fitment work	17/Oct/2024	09:00	27/Oct/2024	18:00		PLANNED	Approved	17-Oct-24	09:00	27-Oct-24	18:00	May be given subject to ICT 1 must be connected with bus 1
855	RQ191658	OCC_223	stuup_sd	BAY	402 MAIN BAY - 400 KV AGRA-AGRA FATEHBAD (UP) CKT-1 AT AGRA	POWER GRID	C	* Annual Preventive maintenance and routine testing work on 400kV >X Fatehabad bay at 400 kV S/s Agra	16/Oct/2024	09:00	16/Oct/2024	17:00		PLANNED	Approved	16-Oct-24	09:00	16-Oct-24	17:00	
856	RQ191337	OCC_223	cpcc3_sd	BAY	412 MAIN BAY - 400/220KV 315 MVA ICT 1 AT SOHAWAL(PG)	POWER GRID	C	For CB Pole Overhauling	15/Oct/2024	09:00	19/Oct/2024	18:00		PLANNED	Approved	15-Oct-24	09:00	19-Oct-24	18:00	
857	RQ191648	OCC_223	stuup_sd	BAY	406 MAIN BAY - 400 KV LUCKNOW(UP)-BAREILLY(PG) (PG) CKT-1 AT LUCKNOW(UP)	POWER GRID	C	* For Upgradation of Bus-Bar Protection Panel from E/M type to Numerical >X (Connection of CT Bus-Bar Protection Core, Interconn	15/Oct/2024	09:00	15/Oct/2024	18:00		PLANNED	Approved	15-Oct-24	09:00	15-Oct-24	18:00	

858	RQ191660	OCC_223	stuup_sd	BAY	409 MAIN BAY - 400 KV AGRA(UP)-AGRA FATEHBAD(UP) (PG) CKT-2 AT AGRA(UP)	POWER GRID	C	* Annual Preventive maintenance and routine testing work on 400kV >X fatehabad ckt-2 bay at 400 kv S/s Agra	15/Oct/2024	09:00	15/Oct/2024	17:00		PLANNED	Approved	15-Oct-24	09:00	15-Oct-24	17:00	
859	RQ191905	OCC_223	cpcc3_sd	BAY	415 MAIN BAY - 400KV BALIA(PG)-BIHARSHARIFF(PG) (UNDEF) CKT-1 AT BALIA(PG)	POWER GRID	C	FOR CB Retrofitment Work	15/Oct/2024	08:00	21/Oct/2024	18:00		PLANNED	Approved	15-Oct-24	08:00	21-Oct-24	18:00	
860	RQ191541	OCC_223	stuup_sd	BAY	404 MAIN BAY - 400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1 (POWERGRID) AT 400 KV LUCKNOW(UP)	POWER GRID	C	* For Upgradation of Bus-Bar Protection Panel from E/M type to Numerical (>X Connection of CT Bus-Bar Protection Core, Intercon	14/Oct/2024	09:00	14/Oct/2024	18:00		PLANNED	Approved					May be clubbed with 356
861	RQ191497	OCC_223	cpcc1_sd	BAY	432 TIE BAY - 400 KV KANPUR-BALLABHGARH (PG) CKT-1 AND FUTURE AT BALLABHGARH(PG)	POWER GRID	C	CB OVERHAULING	14/Oct/2024	08:00	17/Oct/2024	18:00		PLANNED	Approved	14-Oct-24	08:00	17-Oct-24	18:00	
862	RQ191467	OCC_223	cpcc1_sd	BAY	428 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV KURUKSHETRA(PG)	POWER GRID	C	FOR CB INSPECTION AND RECTIFICATION WORKS	13/Oct/2024	08:00	18/Oct/2024	18:00		PLANNED	Approved	13-Oct-24	08:00	18-Oct-24	18:00	May be given subject to real time grid conditions/One bay shutdown at a time at Kurukshetra
863	RQ191545	OCC_223	cpcc3_sd	BAY	406 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT ALLAHABAD(PG) (POWERGRID) AT 400 KV ALLAHABAD(PG)	POWER GRID	C	For Circuit Breaker retrofitment work	08/Oct/2024	09:00	17/Oct/2024	18:00		PLANNED	Approved	08-Oct-24	09:00	16-Oct-24	18:00	May be given subject to ICT 2 must be connected with bus 1
864	RQ191496	OCC_223	cpcc1_sd	BAY	429 TIE BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV BALLABHGARH(PG) (POWERGRID) AND 400KV BUS 4 AT BALLABHGARH(PG) AT 400 KV BALLABHGARH(PG) (POWERGRID)	POWER GRID	C	CB OVERHAULING	08/Oct/2024	08:00	11/Oct/2024	18:00		PLANNED	Approved	08-Oct-24	08:00	11-Oct-24	18:00	

865	RQ191559	OCC_223	cpcc3_sd	BAY	413 MAIN BAY - 400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-2 (POWERGRID) AND 400KV BUS 1 AT BALIA(PG) AT 400 KV BALIA(PG) (POWERGRID)	POWER GRID	C	Retrofitment work of CB	08/Oct/2024	08:00	14/Oct/2024	18:00		PLANNED	Approved	08-Oct-24	08:00	14-Oct-24	18:00	
866	RQ191328	OCC_223	cpcc3_sd	BAY	414 TIE BAY - 400KV BUS 1 AT SOHAWAL(PG) (POWERGRID) AND 63 MVAR BUS REACTOR NO 2 AT 400 KV SOHAWAL(PG) AT 400 KV SOHAWAL(PG) (POWERGRID)	POWER GRID	C	For CB Pole Overhauling	07/Oct/2024	09:00	12/Oct/2024	18:00		PLANNED	Approved	07-Oct-24	09:00	12-Oct-24	18:00	
867	RQ191527	OCC_223	cpcc3_sd	BAY	426 MAIN BAY - 400/220KV 315 MVA ICT 1 AT KANPUR(PG)	POWER GRID	C	Un-installation of BHEL make circuit breaker & installation of Siemens make Circuit Breaker (from Bay-424)	07/Oct/2024	08:00	11/Oct/2024	18:00		PLANNED	Approved	07-Oct-24	08:00	11-Oct-24	18:00	
868	RQ191466	OCC_223	cpcc1_sd	BAY	404 MAIN BAY - 400/220KV 500 MVA ICT 2 AT KURUKSHETRA(PG)	POWER GRID	C	FOR CB INSPECTION AND RECTIFICATION WORKS	07/Oct/2024	08:00	12/Oct/2024	18:00		PLANNED	Approved	07-Oct-24	08:00	12-Oct-24	18:00	May be given subject to real time grid conditions/One bay shutdown at a time at Kurukshetra
869	RQ190715	OCC_223	stuup_sd	BAY	422 MAIN BAY - 400 KV GORAKHPUR(PG)-BASTI(UP) (PG) CKT-2 (POWERGRID)	POWER GRID	D	SHUTDOWN IS REQUIRED TO CHECK WIRING OF LBB AND TESTING OF LBB >X OPERATION. THIS SHUTDOWN IS AVAILED TO FIND THE CAUSE OF TR	04/Oct/2024	10:00	05/Oct/2024	18:00		PLANNED	Approved	04-Oct-24	10:00	05-Oct-24	18:00	
870	RQ191495	OCC_223	cpcc1_sd	BAY	428 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV BALLABHGARH(PG) AND 400KV BUS 3 AT BALLABHGARH(PG)	POWER GRID	C	CB OVERHAULING	04/Oct/2024	08:00	07/Oct/2024	18:00		PLANNED	Approved	04-Oct-24	08:00	07-Oct-24	18:00	

871	RQ191896	OCC_223	cpcc3_sd	BAY	AWL5 TIE BAY - 400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-1 (POWERGRID) AND 400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-2 AT 400 KV VINDHYACHAL(PG) (POWERGRID)	POWER GRID	C	REPLACEMENT OF 04 NO.S BAY CT UNDER ADD CAP 2019-24	03/Oct/2024	08:00	05/Oct/2024	18:00		PLANNED	Approved	03-Oct-24	08:00	05-Oct-24	18:00	May be allowed subject to both elements must remain in service with respective main bays
872	RQ191525	OCC_223	cpcc3_sd	BAY	424 MAIN BAY - SVC NO 2(-140/+140MVAR) AT 400 KV KANPUR(PG)	POWER GRID	C	Un-installation of Siemens make circuit breaker from Bay-424, dismantling of Bay-CT, opening of jumper connection of 424-89A and connection of Tie-bay(425) jack bus to 424-89 isolator through pilot insulator	03/Oct/2024	08:00	06/Oct/2024	18:00		PLANNED	Approved	03-Oct-24	08:00	06-Oct-24	18:00	
873	RQ191465	OCC_223	cpcc3_sd	BAY	405 TIE BAY - 400KV KURUKSHETRA-MALERKOTLA (PG) CKT-2 AND 400/220KV 500 MVA ICT 2 AT KURUKSHETRA(PG)	POWER GRID	C	FOR CB INSPECTION AND RECTIFICATION WORKS	01/Oct/2024	08:00	06/Oct/2024	18:00		PLANNED	Approved	01-Oct-24	08:00	06-Oct-24	18:00	May be given subject to real time grid conditions/One bay shutdown at a time at Kurukshetra
874	RQ191547	OCC_223	cpcc3_sd	BAY	407 MAIN BAY - 400 KV BALIA-PATNA (PG) CKT-2 AND 400KV BUS 1 AT BALIA(PG)	POWER GRID	C	Retrofitment work of CB	01/Oct/2024	08:00	07/Oct/2024	18:00		PLANNED	Approved	01-Oct-24	08:00	07-Oct-24	18:00	
875	RQ191745	OCC_223	cpcc1_sd	BAY	40552C MAIN BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2 AT BASSI(PG)	RRVPNL	D	.CB pending Amp(TIMING,CRM,D CRM ,DEW POINT,COIL CURRENT) work to be carried out	29/Oct/2024	08:00	29/Oct/2024	18:00		PLANNED	Approved	29-Oct-24	08:00	29-Oct-24	18:00	
876	RQ191744	OCC_223	cpcc1_sd	BAY	40452C MAIN BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1 AT BASSI(PG)	RRVPNL	D	.CB pending Amp(DCRM DEW POINT,COIL CURRENT) work to be carried out	27/Oct/2024	08:00	27/Oct/2024	18:00		PLANNED	Approved	27-Oct-24	08:00	27-Oct-24	18:00	
877	RQ192031	OCC_223	slcdrs_sd	BAY	406 MAIN BAY - 400/220KV 315 MVA ICT 2 AT JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	21/Oct/2024	08:00	21/Oct/2024	18:00		PLANNED	Approved	21-Oct-24	15:00	21-Oct-24	23:59	May be given from 1500 Hrs

878	RQ192047	OCC_223	sldcrs_sd	BAY	40752T TIE BAY - 765/400KV 1500 MVA ICT 1 AT PHAGI(RS) AND 400KV PHAGI-HEERAPURA (RS) CKT-2	RRVPNL	D	Quarterly Maintenance	21/Oct/2024	08:00	21/Oct/2024	18:00		PLANNED	Approved	21-Oct-24	08:00	21-Oct-24	18:00	
879	RQ192033	OCC_223	sldcrs_sd	BAY	405 TIE BAY - 400KV AJMER(RS)-DEEDWANA(MTS) (MTS) CKT-1 AND 400KV AJMER-BHILWARA (RS) CKT-2 AT AJMER(RS)	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF BAY & EQUIPMENTS	10/Oct/2024	08:00	10/Oct/2024	18:00		PLANNED	Approved	10-Oct-24	08:00	10-Oct-24	18:00	
880	RQ192046	OCC_223	sldcrs_sd	BAY	40852D MAIN BAY - 400KV PHAGI-AJMER (RS) CKT-2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance	09/Oct/2024	08:00	09/Oct/2024	18:00		PLANNED	Approved	09-Oct-24	08:00	09-Oct-24	18:00	
881	RQ192032	OCC_223	sldcrs_sd	BAY	404 MAIN BAY - 400KV AJMER-BHILWARA (RS) CKT-2 AND SELECT AT AJMER(RS)	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF BAY & EQUIPMENTS	09/Oct/2024	08:00	09/Oct/2024	18:00		PLANNED	Approved	09-Oct-24	08:00	09-Oct-24	18:00	
882	RQ192029	OCC_223	sldcrs_sd	BAY	40452T TIE BAY - 400/220 KV 315 MVA ICT 1 AT JODHPUR(RS) (RRVPNL) AND 400 KV JODHPUR-KANKANI (RS) CKT-1 AT 400 KV JODHPUR(RS) (RRVPNL)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	09/Oct/2024	08:00	09/Oct/2024	18:00		PLANNED	Approved	09-Oct-24	15:00	09-Oct-24	23:59	May be given from 1500 Hrs
883	RQ192034	OCC_223	sldcrs_sd	BAY	402 TIE BAY - 400KV AJMER-BHILWARA (RS) CKT-1 AND FUTURE AT AJMER(RS)	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF BAY & EQUIPMENTS	08/Oct/2024	08:00	08/Oct/2024	18:00		PLANNED	Approved	08-Oct-24	08:00	08-Oct-24	18:00	
884	RQ192035	OCC_223	sldcrs_sd	BAY	401 MAIN BAY - 400KV AJMER-BHILWARA (RS) CKT-1 AND SELECT AT AJMER(RS)	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF BAY & EQUIPMENTS	07/Oct/2024	08:00	07/Oct/2024	18:00		PLANNED	Approved	07-Oct-24	08:00	07-Oct-24	18:00	
885	RQ192030	OCC_223	sldcrs_sd	BAY	410 MAIN BAY - 400KV AKAL-JODHPUR (RS) CKT-1 AT JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	07/Oct/2024	08:00	07/Oct/2024	18:00		PLANNED	Approved	07-Oct-24	15:00	07-Oct-24	23:59	May be given from 1500 Hrs

886	RQ192080	OCC_223	sldchp_sd	BAY	403 TIE BAY - 400/220 KV 315 MVA ICT 1 AT LAHAL(HP) (HPPTCL) AND 400/220 KV 315 MVA ICT 2 AT LAHAL(HP) AT 400 KV LAHAL(HP) (HPPTCL)	HPPTCL	D	Periodical testing	25/Oct/2024	09:00	25/Oct/2024	18:00		PLANNED	Approved	25-Oct-24	09:00	25-Oct-24	18:00	
887	RQ192081	OCC_223	sldchp_sd	BAY	406 TIE BAY - 400 KV CHAMBA(PG)-LAHAL(HP) (HPPTCL) CKT-1 (HPPTCL) AND 400 KV CHAMBA(PG)-LAHAL(HP) (HPPTCL) CKT-2 AT 400 KV LAHAL(HP) (HPPTCL)	HPPTCL	D	Periodical testing	24/Oct/2024	09:00	24/Oct/2024	18:00		PLANNED	Approved	24-Oct-24	09:00	24-Oct-24	18:00	
888	RQ192077	OCC_223	sldchp_sd	BAY	403 TIE BAY - 400/220 KV 315 MVA ICT 1 AT LAHAL(HP) (HPPTCL) AND 400/220 KV 315 MVA ICT 2 AT LAHAL(HP) AT 400 KV LAHAL(HP) (HPPTCL)	HPPTCL	D	Periodical testing	23/Oct/2024	09:00	23/Oct/2024	18:00		PLANNED	Approved	23-Oct-24	09:00	23-Oct-24	18:00	
889	RQ192078	OCC_223	sldchp_sd	BAY	406 TIE BAY - 400 KV CHAMBA(PG)-LAHAL(HP) (HPPTCL) CKT-1 (HPPTCL) AND 400 KV CHAMBA(PG)-LAHAL(HP) (HPPTCL) CKT-2 AT 400 KV LAHAL(HP) (HPPTCL)	HPPTCL	D	Periodical testing	22/Oct/2024	09:00	22/Oct/2024	18:00		PLANNED	Approved	22-Oct-24	09:00	22-Oct-24	18:00	

890	RQ192058	OCC_223	sldchp_sd	BAY	408 TIE BAY - 400 KV NATHPA JHAKRI(SJ)-GUMMA (HP) (PG) CKT-1 (HPPTCL) AND 400 KV GUMMA (HP)-PANCHKULA(PG) (PG) CKT-1 AT 400 KV GUMMA (HP) (HPPTCL)	HPPTCL	D	Periodical testing	19/Oct/2024	09:00	19/Oct/2024	18:00		PLANNED	Approved	19-Oct-24	09:00	19-Oct-24	18:00	
891	RQ192061	OCC_223	sldchp_sd	BAY	402 TIE BAY - 400/220 KV 315 MVA ICT 1 AT GUMMA (HP) (HPPTCL) AND 400/220 KV 315 MVA ICT 2 AT GUMMA (HP) AT 400 KV GUMMA (HP) (HPPTCL)	HPPTCL	D	Periodical testing	17/Oct/2024	09:00	17/Oct/2024	18:00		PLANNED	Approved	17-Oct-24	09:00	17-Oct-24	18:00	
892	RQ192060	OCC_223	sldchp_sd	BAY	402 TIE BAY - 400/220 KV 315 MVA ICT 1 AT GUMMA (HP) (HPPTCL) AND 400/220 KV 315 MVA ICT 2 AT GUMMA (HP) AT 400 KV GUMMA (HP) (HPPTCL)	HPPTCL	D	Periodical testing	16/Oct/2024	09:00	16/Oct/2024	18:00		PLANNED	Approved	16-Oct-24	09:00	16-Oct-24	18:00	
893	RQ192059	OCC_223	sldchp_sd	BAY	405 TIE BAY - 400 KV GUMMA (HP)-PANCHKULA(PG) (PG) CKT-2 (HPPTCL) AND 400 KV NATHPA JHAKRI(SJ)-GUMMA (HP) (PG) CKT-2 AT 400 KV GUMMA (HP) (HPPTCL)	HPPTCL	D	Periodical testing	15/Oct/2024	09:00	15/Oct/2024	18:00		PLANNED	Approved	15-Oct-24	09:00	15-Oct-24	18:00	
894	RQ191973	OCC_223	bbmb_sd	BAY	X2 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT PANIPAT(BB) (BBMB)	BBMB	D	Half yearly mtc	25/Oct/2024	08:00	25/Oct/2024	18:00		PLANNED	Approved	25-Oct-24	08:00	25-Oct-24	18:00	
895	RQ191976	OCC_223	bbmb_sd	BAY	401 MAIN BAY - 400KV PANCHKULA(PG)-PANIPAT(BB) (BB) CKT-1 AT PANIPAT(BB)	BBMB	D	Half yearly mtc	23/Oct/2024	08:00	23/Oct/2024	18:00		PLANNED	Approved	23-Oct-24	08:00	23-Oct-24	18:00	

896	RQ191999	OCC_223	bbmb_sd	BAY	405 MAIN BAY - 400KV BHIWANI(BB)-RAJPURA(PS) (BB) CKT-1 AT BHIWANI(BB)	BBMB	D	Yearly mtc.	07/Oct/2024	08:00	07/Oct/2024	18:00		PLANNED	Approved	07-Oct-24	08:00	07-Oct-24	18:00	
897	RQ191653	OCC_223	stuup_sd	BAY	405 BUS COUPLER BAY - 400 KV JEHTA_HARDOI ROAD (UP) - BUS 1 (UPPTCL) AND 400 KV JEHTA_HARDOI ROAD (UP) - BUS 2 AT 400 KV JEHTA_HARDOI ROAD (UP) (UPPTCL)	UPPTCL	C	* Shutdown of 400 kV Bus Coupler for annual routine testing work	19/Oct/2024	10:00	19/Oct/2024	17:00		PLANNED	Approved	19-Oct-24	10:00	19-Oct-24	17:00	
898	RQ191654	OCC_223	stuup_sd	BAY	405 BUS COUPLER BAY - 400KV BUS 1 AT AGRA(UP) AND 400KV BUS 2 AT AGRA(UP)	UPPTCL	C	* Annual Preventive maintenance and routine testing work on 400kV bus >X coupler bay at 400 kV S/s Agra	18/Oct/2024	09:00	18/Oct/2024	17:00		PLANNED	Approved	18-Oct-24	09:00	18-Oct-24	17:00	
899	RQ192026	OCC_223	stuup_sd	BAY	405 MAIN BAY - 400KV ATAUR-HAPUR (UP) CKT-2 AT (UP)	UPPTCL	C	For annual maintenance and testing works	17/Oct/2024	09:00	17/Oct/2024	15:00		PLANNED	Approved	17-Oct-24	09:00	17-Oct-24	15:00	
900	RQ192091	OCC_223	sldcup_sd	BAY	407 BUS COUPLER BAY - 400KV BUS 1 AT ANPARA_B(UPUN) (UPPTCL) AND 400KV BUS 2 AT ANPARA_B(UPUN) AT 400 KV ANPARA_B(UPUN) (UPPTCL)	UPPTCL	C	PM work and replacement of electromechanical relay	17/Oct/2024	08:00	17/Oct/2024	18:00		PLANNED	Approved	17-Oct-24	08:00	17-Oct-24	18:00	
901	RQ192025	OCC_223	stuup_sd	BAY	420 TIE BAY - 765/400KV 1500 MVA ICT 2 AT HAPUR(UP) AND 400/220KV 500 MVA ICT 2 AT HAPUR(UP)	UPPTCL	C	For annual maintenance and testing works	16/Oct/2024	09:00	16/Oct/2024	15:00		PLANNED	Approved	16-Oct-24	09:00	16-Oct-24	15:00	
902	RQ192023	OCC_223	stuup_sd	BAY	417 TIE BAY - 765/400KV 1500 MVA ICT 1 AT HAPUR(UP) AND 400/220KV 500 MVA ICT 1 AT HAPUR(UP)	UPPTCL	C	For annual maintenance and testing works	15/Oct/2024	09:00	15/Oct/2024	15:00		PLANNED	Approved	15-Oct-24	09:00	15-Oct-24	15:00	

903	RQ191657	OCC_223	stuup_sd	BAY	401 MAIN BAY - 400KV AGRA-UNNAO (UP) CKT-1 AND SELECT AT AGRA(UP)	UPPTCL	C	* Annual Preventive maintenance and routine testing work on 400kV Unnao >X bay at 400 kV S/s Agra	14/Oct/2024	09:00	14/Oct/2024	17:00		PLANNED	Approved	14-Oct-24	09:00	14-Oct-24	17:00	
904	RQ191661	OCC_223	stuup_sd	BAY	401 BUS COUPLER BAY - 400KV BUS 1 AT LUCKNOW(UP) (UPPTCL) AND 400KV BUS 2 AT LUCKNOW(UP) AT 400 KV LUCKNOW(UP) (UPPTCL)	UPPTCL	C	* For Upgradation of Bus-Bar Protection Panel from E/M type to Numerical (>X Connection of CT Bus-Bar Protection Core, Intercon	14/Oct/2024	09:00	21/Oct/2024	18:00		PLANNED	Approved	14-Oct-24	09:00	21-Oct-24	18:00	
905	RQ192079	OCC_223	sldcup_sd	BAY	405 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT GR.NOIDA_2(UPC) AND 400/220 KV 315 MVA ICT 2 AT GR.NOIDA_2(UPC) AT 400 KV GR.NOIDA_2(UPC)	UPPTCL	C	For annual maintenance and testing works	10/Oct/2024	09:00	10/Oct/2024	15:00		PLANNED	Approved	10-Oct-24	09:00	10-Oct-24	15:00	
906	RQ190677	OCC_223	stuup_sd	BAY	403 MAIN BAY - 400 KV UNNAO(UP)-JEHTA_HARDOI ROAD (UP) (PG) CKT-2 (UPPTCL)	UPPTCL	C	The shutdown is required for routine testing and maintenance work.	09/Oct/2024	10:00	09/Oct/2024	16:00		PLANNED	Approved	09-Oct-24	10:00	09-Oct-24	16:00	
907	RQ192076	OCC_223	sldcup_sd	BAY	402 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT GR.NOIDA_2(UPC) AND 400/220 KV 315 MVA ICT 1 AT GR.NOIDA_2(UPC) AT 400 KV GR.NOIDA_2(UPC)	UPPTCL	C	For annual maintenance and testing works	09/Oct/2024	09:00	09/Oct/2024	15:00		PLANNED	Approved	09-Oct-24	09:00	09-Oct-24	15:00	
908	RQ190678	OCC_223	stuup_sd	BAY	401 MAIN BAY - 400 KV UNNAO(UP)-JEHTA_HARDOI ROAD (UP) (PG) CKT-1 (UPPTCL)	UPPTCL	C	The shutdown is required for routine testing and maintenance work.	08/Oct/2024	10:00	08/Oct/2024	16:00		PLANNED	Approved	08-Oct-24	10:00	08-Oct-24	16:00	
909	RQ192094	OCC_223	sldcup_sd	BAY	409 MAIN BAY - 400 KV RASRA (UP) - BUS 2 (UPPTCL) AND FUTURE AT 400 KV RASRA (UP) (UPPTCL)	UPPTCL	C	Relay testing	06/Oct/2024	14:00	06/Oct/2024	17:00		PLANNED	Approved	06-Oct-24	14:00	06-Oct-24	17:00	

910	RQ192093	OCC_223	sldcup_sd	BAY	408 MAIN BAY - 400 KV RASRA (UP) - BUS 1 (UPPTCL) AND FUTURE AT 400 KV RASRA (UP) (UPPTCL)	UPPTCL	C	Relay testing	06/Oct/2024	10:00	06/Oct/2024	13:00		PLANNED	Approved	06-Oct-24	10:00	06-Oct-24	13:00	
911	RQ190718	OCC_223	stuup_sd	BAY	406 MAIN BAY - 400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-2 (UPPTCL)	UPPTCL	D	SHUTDOWN IS REQUIRED TO CHECK WIRING OF LBB AND TESTING OF LBB >X OPERATION. THIS SHUTDOWN IS AVAILED TO FIND THE CAUSE OF TR	05/Oct/2024	10:00	06/Oct/2024	18:00		PLANNED	Approved	05-Oct-24	10:00	06-Oct-24	18:00	
912	RQ190676	OCC_223	stuup_sd	BAY	409 BUS COUPLER BAY - 400 KV BASTI(UP) - BUS 1 (UPPTCL) AND 400 KV BASTI(UP) - BUS 2 AT 400 KV BASTI(UP) (UPPTCL)	UPPTCL	D	* SHUTDOWN IS REQUIRED TO CHECK WIRING OF LBB AND TESTING OF LBB >X OPERATION. THIS SHUTDOWN IS AVAILED TO FIND THE CAUSE OF TR	04/Oct/2024	10:00	05/Oct/2024	18:00		PLANNED	Approved	04-Oct-24	10:00	05-Oct-24	18:00	
913	RQ191235	OCC_223	sldcuk_sd	BAY	MBC BUS COUPLER BAY - 400KV BUS 1 AT SRINAGAR(UK) AND 400KV BUS 2 AT SRINAGAR(UK) AT 400 KV SRINAGAR(UK)	PTCUL	D	Pre Deepawali Maintenance related work	14/Oct/2024	15:00	14/Oct/2024	18:00		PLANNED	Approved	14-Oct-24	15:00	14-Oct-24	18:00	
914	RQ191206	OCC_223	sldcuk_sd	BAY	TBC TRANSFER BUS BAY - 400KV BUS 3 AT SRINAGAR(UK)	PTCUL	D	Pre Deepawali Maintenance related work	12/Oct/2024	15:00	12/Oct/2024	18:00		PLANNED	Approved	12-Oct-24	15:00	12-Oct-24	18:00	
915	RQ192037	OCC_223	sldcrs_sd	BAY	407 MAIN BAY - 400KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2 AT KAWAI SCTPS(APR)	APL	D	Annual maintenance and testing of Bay equipments	08/Oct/2024	08:00	08/Oct/2024	18:00		PLANNED	Approved	08-Oct-24	15:00	08-Oct-24	23:59	May be given from 1500 Hrs
916	RQ192038	OCC_223	sldcrs_sd	BAY	403 MAIN BAY - 400KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1 AT KAWAI SCTPS(APR)	APL	D	Annual maintenance and testing of Bay equipments	07/Oct/2024	08:00	07/Oct/2024	18:00		PLANNED	Approved	07-Oct-24	15:00	07-Oct-24	23:59	May be given from 1500 Hrs
917	RQ192022	OCC_223	sldcdv_sd	BAY	403 MAIN BAY - 400/118 KV 253 MVA GT 2 AT BAWANA CCGTB(DTL) (DTL)	DTL	D	Preventive Mtc. and Testing of Generator Transformer, Bay	07/Oct/2024	09:00	07/Oct/2024	18:00		PLANNED	Approved	07-Oct-24	09:00	10-Oct-24	18:00	subject to delhi consent

918	RQ191644	OCC_223	sldchr_sd	BAY	401 MAIN BAY - 400KV DEEPALPUR(JHKT)-KABULPUR(HV) (JHKT) CKT-2 AT DEEPALPUR(JHKT)	HVPNL	D	Jumper, clamp and connector tightness.	05/Oct/2024	09:00	05/Oct/2024	18:00		PLANNED	Approved	05-Oct-24	09:00	05-Oct-24	18:00	
919	RQ191643	OCC_223	sldchr_sd	BAY	400-3T TIE BAY - 400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1 (HVPNL) AND 400/220 KV 315 MVA ICT 1 AT DEEPALPUR(JHKT) AT 400 KV DEEPALPUR(JHKT) (HVPNL)	HVPNL	D	Jumper, clamp and connector tightness.	02/Oct/2024	08:00	02/Oct/2024	16:00		PLANNED	Approved	02-Oct-24	08:00	02-Oct-24	16:00	
920	RQ191645	OCC_223	sldchr_sd	BAY	403 MAIN BAY - 400KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1 AT DEEPALPUR(JHKT)	HVPNL	D	Jumper, clamp and connector tightness.	01/Oct/2024	08:00	01/Oct/2024	16:00		PLANNED	Approved	01-Oct-24	08:00	01-Oct-24	16:00	
921	RQ191141	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_II(PG)		D	Testing with TBC bay in 220kV & pending construction related works	29/Oct/2024	15:00	31/Oct/2024	23:59		PLANNED	Approved	29-Oct-24	17:00	31-Oct-24	23:59	May be given from 1700 Hrs
922	RQ191140	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT FATEHGARH_II(PG)		D	Testing with TBC bay in 220kV & pending construction related works	29/Oct/2024	15:00	31/Oct/2024	23:59		PLANNED	Approved	29-Oct-24	17:00	31-Oct-24	23:59	May be given from 1700 Hrs
923	RQ190726	OCC_223	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT PANCHKULA(PG)		D	AMP work	28/Oct/2024	09:30	28/Oct/2024	17:30	Kindly approve.	PLANNED	Approved	28-Oct-24	09:30	28-Oct-24	17:30	
924	RQ191191	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BIKANER_2 (PBTSI)		D	Bay Extension Work	26/Oct/2024	17:00	28/Oct/2024	23:00		PLANNED	Approved	26-Oct-24	17:00	28-Oct-24	23:00	May be given from 1700 Hrs
925	RQ191834	OCC_223	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT MOGA(PG)		D	AMP work	26/Oct/2024	09:00	26/Oct/2024	16:00	Kindly approve.	PLANNED	Approved	26-Oct-24	09:00	26-Oct-24	16:00	
926	RQ191124	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT TUGHLAKABAD(PG)		D	For AMP work	25/Oct/2024	08:00	25/Oct/2024	18:00		PLANNED	Approved	25-Oct-24	08:00	25-Oct-24	18:00	
927	RQ191833	OCC_223	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MOGA(PG)		D	AMP work	24/Oct/2024	09:00	24/Oct/2024	16:00	Kindly approve.	PLANNED	Approved	24-Oct-24	09:00	24-Oct-24	16:00	
928	RQ191186	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BIKANER(PG)		D	For AMP work	22/Oct/2024	15:00	22/Oct/2024	23:00		PLANNED	Approved	22-Oct-24	17:00	22-Oct-24	23:00	May be given from 1700 Hrs

929	RQ191118	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BHIWADI(PG)		D	For AMP work	22/Oct/2024	09:00	22/Oct/2024	18:00		PLANNED	Approved	22-Oct-24	09:00	22-Oct-24	18:00	
930	RQ191117	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANDOLA(PG)		D	For AMP work	22/Oct/2024	06:00	22/Oct/2024	18:00		PLANNED	Approved	22-Oct-24	06:00	22-Oct-24	18:00	
931	RQ191185	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BIKANER(PG)		D	For AMP work	21/Oct/2024	15:00	21/Oct/2024	23:00		PLANNED	Approved	21-Oct-24	17:00	21-Oct-24	23:00	May be given from 1700 Hrs
932	RQ191116	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MANDOLA(PG)		D	For AMP work	21/Oct/2024	06:00	21/Oct/2024	18:00		PLANNED	Approved	21-Oct-24	06:00	21-Oct-24	18:00	
933	RQ191143	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_II(PG)		D	Testing with TBC bay in 220kV & pending construction related works	20/Oct/2024	15:00	21/Oct/2024	23:59		PLANNED	Approved	20-Oct-24	17:00	21-Oct-24	23:59	May be given from 1700 Hrs
934	RQ191138	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_II(PG)		D	For final testing/fine tuning of CSD Relay of 400kV ICT	18/Oct/2024	15:00	19/Oct/2024	23:59	Kindly note that, during fine tuning of CSD, 4 to 5 on load operations of ICT will be done from each bay	PLANNED	Approved	18-Oct-24	17:00	19-Oct-24	23:59	May be given from 1700 Hrs
935	RQ191838	OCC_223	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NALLAGARH(PG)		D	AMP WORKS	18/Oct/2024	09:00	18/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	18-Oct-24	09:00	18-Oct-24	18:00	
936	RQ191123	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT TUGHLAKABAD(PG)		D	For AMP work	18/Oct/2024	08:00	18/Oct/2024	18:00		PLANNED	Approved	18-Oct-24	08:00	18-Oct-24	18:00	
937	RQ191113	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ROORKEE(PG)		D	For AMP work	18/Oct/2024	07:00	18/Oct/2024	20:00		PLANNED	Approved	18-Oct-24	07:00	18-Oct-24	20:00	
938	RQ191154	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHGARH_II(PG)		D	For AMP work	17/Oct/2024	15:00	18/Oct/2024	23:59		PLANNED	Approved	17-Oct-24	17:00	18-Oct-24	23:59	May be given from 1700 Hrs
939	RQ190724	OCC_223	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT NEWWANPOH(PG)		D	AMP works.	17/Oct/2024	09:30	17/Oct/2024	18:30	Kindly approve.	PLANNED	Approved	17-Oct-24	09:30	17-Oct-24	18:30	
940	RQ191135	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT JIND(PG)		C	For AMP work	17/Oct/2024	09:00	17/Oct/2024	18:00		PLANNED	Approved	17-Oct-24	09:00	17-Oct-24	18:00	
941	RQ191163	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BASSI(PG)		D	400kV Busbar retrofitment work	17/Oct/2024	09:00	17/Oct/2024	18:00		PLANNED	Approved	17-Oct-24	09:00	17-Oct-24	18:00	
942	RQ190722	OCC_223	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT CHAMBA(PG)		D	For AMP work and Relay teting	17/Oct/2024	09:00	17/Oct/2024	17:00	Kindly approve.	PLANNED	Approved	17-Oct-24	09:00	17-Oct-24	17:00	
943	RQ191181	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SIKAR(PG)		D	For AMP work	17/Oct/2024	08:00	17/Oct/2024	18:00		PLANNED	Approved	17-Oct-24	08:00	17-Oct-24	18:00	

944	RQ191180	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT KURUKSHETRA(PG)		D	For AMP work	17/Oct/2024	08:00	17/Oct/2024	18:00		PLANNED	Approved	17-Oct-24	08:00	17-Oct-24	18:00	
945	RQ191137	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_II(PG)		D	For final testing/fine tuning of CSD Relay of 400kV ICT	16/Oct/2024	15:00	17/Oct/2024	23:59	Kindly note that, during fine tuning of CSD, 4 to 5 on laod operations of ICT will be done from each bay	PLANNED	Approved	16-Oct-24	17:00	17-Oct-24	23:59	May be given from 1700 Hrs
946	RQ191162	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BASSI(PG)		D	400kV Busbar retrofitment work	16/Oct/2024	09:00	16/Oct/2024	18:00		PLANNED	Approved	16-Oct-24	09:00	16-Oct-24	18:00	
947	RQ190721	OCC_223	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT CHAMBA(PG)		D	For AMP work and Relay teting	16/Oct/2024	09:00	16/Oct/2024	17:00	Kindly approve.	PLANNED	Approved	16-Oct-24	09:00	16-Oct-24	17:00	
948	RQ191122	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT NEEMRANA(PG)		D	For AMP work	16/Oct/2024	08:00	16/Oct/2024	18:00		PLANNED	Approved	16-Oct-24	08:00	16-Oct-24	18:00	
949	RQ191156	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT FATEHGARH_II(PG)		D	For AMP work	15/Oct/2024	15:00	17/Oct/2024	23:59		PLANNED	Approved	15-Oct-24	17:00	17-Oct-24	23:59	May be given from 1700 Hrs
950	RQ191136	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT FATEHGARH_II(PG)		D	For final testing/fine tuning of CSD Relay of 400kV ICT	15/Oct/2024	15:00	16/Oct/2024	23:59	Kindly note that, during fine tuning of CSD, 4 to 5 on laod operations of ICT will be done from each bay	PLANNED	Approved	15-Oct-24	17:00	16-Oct-24	23:59	May be given from 1700 Hrs
951	RQ191134	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT JIND(PG)		D	For AMP work	15/Oct/2024	09:00	15/Oct/2024	18:00		PLANNED	Approved	15-Oct-24	09:00	15-Oct-24	18:00	
952	RQ191161	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BASSI(PG)		D	400kV Busbar retrofitment work	15/Oct/2024	09:00	15/Oct/2024	18:00		PLANNED	Approved	15-Oct-24	09:00	15-Oct-24	18:00	
953	RQ191121	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NEEMRANA(PG)		D	For AMP work	14/Oct/2024	08:00	14/Oct/2024	18:00		PLANNED	Approved	14-Oct-24	08:00	14-Oct-24	18:00	
954	RQ191155	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT FATEHGARH_II(PG)		D	For AMP work	12/Oct/2024	15:00	14/Oct/2024	23:59		PLANNED	Approved	12-Oct-24	17:00	14-Oct-24	23:59	May be given from 1700 Hrs
955	RQ191179	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT KURUKSHETRA(PG)		D	For AMP work	12/Oct/2024	08:00	12/Oct/2024	18:00		PLANNED	Approved	12-Oct-24	08:00	12-Oct-24	18:00	
956	RQ191177	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BHADLA_2 (PG)		D	For AMP work	09/Oct/2024	17:00	09/Oct/2024	23:00		PLANNED	Approved	09-Oct-24	17:00	09-Oct-24	23:00	May be given from 1700 Hrs
957	RQ191129	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KANKROLI(PG)		D	For AMP work	09/Oct/2024	09:00	09/Oct/2024	18:00		PLANNED	Approved	09-Oct-24	09:00	09-Oct-24	18:00	

958	RQ191120	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BHINMAL(PG)		D	BAY CT OIL SAMPLING	09/Oct/2024	09:00	09/Oct/2024	18:00		PLANNED	Approved	09-Oct-24	09:00	09-Oct-24	18:00	
959	RQ191178	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT KURUKSHETRA(PG)		D	For AMP work	09/Oct/2024	08:00	09/Oct/2024	18:00		PLANNED	Approved	09-Oct-24	08:00	09-Oct-24	18:00	
960	RQ191176	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA_2 (PG)		D	For AMP work	08/Oct/2024	17:00	08/Oct/2024	23:00		PLANNED	Approved	08-Oct-24	17:00	08-Oct-24	23:00	May be given from 1700 Hrs
961	RQ191119	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHIWADI(PG)		D	For AMP work	08/Oct/2024	09:00	08/Oct/2024	18:00		PLANNED	Approved	08-Oct-24	09:00	08-Oct-24	18:00	
962	RQ191128	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KANKROLI(PG)		D	For AMP work	08/Oct/2024	09:00	08/Oct/2024	18:00		PLANNED	Approved	08-Oct-24	09:00	08-Oct-24	18:00	
963	RQ191832	OCC_223	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT PATIALA(PG)		C	To attend Water logging issue on roof top in ICT-4 by M/S Hitachi commissioned recently.	08/Oct/2024	09:00	11/Oct/2024	17:30	Kindly approve.	PLANNED	Approved	08-Oct-24	09:00	11-Oct-24	17:30	
964	RQ191175	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA_2 (PG)		D	For AMP work	07/Oct/2024	17:00	07/Oct/2024	23:00		PLANNED	Approved	07-Oct-24	17:00	07-Oct-24	23:00	May be given from 1700 Hrs
965	RQ191142	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_II(PG)		D	Testing with TBC bay in 220kV & pending construction related works	07/Oct/2024	15:00	09/Oct/2024	23:59		PLANNED	Approved	07-Oct-24	17:00	09-Oct-24	23:59	May be given from 1700 Hrs
966	RQ191127	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANKROLI(PG)		D	For AMP work	07/Oct/2024	09:00	07/Oct/2024	18:00		PLANNED	Approved	07-Oct-24	09:00	07-Oct-24	18:00	
967	RQ191174	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA_2 (PG)		D	For AMP work	06/Oct/2024	17:00	06/Oct/2024	23:00		PLANNED	Approved	06-Oct-24	17:00	06-Oct-24	23:00	May be given from 1700 Hrs
968	RQ191193	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BIKANER_2 (PBTSL)		D	Bus Extension Work	06/Oct/2024	17:00	10/Oct/2024	23:00		PLANNED	Approved	06-Oct-24	17:00	10-Oct-24	23:00	May be given from 1700 Hrs
969	RQ191192	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BIKANER_2 (PBTSL)		D	Bus Extension Work	06/Oct/2024	17:00	10/Oct/2024	23:00		PLANNED	Approved	06-Oct-24	17:00	10-Oct-24	23:00	May be given from 1700 Hrs
970	RQ191173	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT BHADLA_2 (PG)		D	For AMP work	05/Oct/2024	17:00	05/Oct/2024	23:00		PLANNED	Approved	05-Oct-24	17:00	05-Oct-24	23:00	May be given from 1700 Hrs
971	RQ190727	OCC_223	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT FATEHABAD(PG)		D	AMP work	05/Oct/2024	09:00	05/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	05-Oct-24	09:00	05-Oct-24	18:00	
972	RQ191167	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANESAR(PG)		D	FOR APPLICATION OF SHROUDS ON TERTIARY BUSHING OF ICT 2	05/Oct/2024	07:00	05/Oct/2024	18:00		PLANNED	Approved	05-Oct-24	07:00	05-Oct-24	18:00	
973	RQ191172	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BHADLA_2 (PG)		D	For AMP work	04/Oct/2024	17:00	04/Oct/2024	23:00		PLANNED	Approved	04-Oct-24	17:00	04-Oct-24	23:00	May be given from 1700 Hrs

974	RQ190720	OCC_223	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MALERKOTLA(PG)		D	AMP work	04/Oct/2024	09:00	04/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	04-Oct-24	09:00	04-Oct-24	18:00	
975	RQ190725	OCC_223	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KAITHAL(PG)		D	AMP work	04/Oct/2024	09:00	04/Oct/2024	19:00	Kindly approve.	PLANNED	Approved	04-Oct-24	09:00	04-Oct-24	19:00	
976	RQ191839	OCC_223	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT LUDHIANA(PG)		D	AMP WORKS	04/Oct/2024	09:00	04/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	04-Oct-24	09:00	04-Oct-24	18:00	
977	RQ191837	OCC_223	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NALLAGARH(PG)		D	AMP WORKS	04/Oct/2024	09:00	04/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	04-Oct-24	09:00	04-Oct-24	18:00	
978	RQ190723	OCC_223	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT WAGOORA(PG)		D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	04/Oct/2024	09:00	04/Oct/2024	18:00	Under construction activity.kindly approve.	PLANNED	Approved	04-Oct-24	09:00	04-Oct-24	18:00	
979	RQ191115	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT JAIPUR SOUTH(PG)		D	AMP OF TRANSFORMER & reactification of CoE Audit Point	04/Oct/2024	09:00	04/Oct/2024	20:00		PLANNED	Approved	04-Oct-24	09:00	04-Oct-24	20:00	
980	RQ191112	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT HISSAR(PG)		D	For AMP work	04/Oct/2024	07:00	04/Oct/2024	20:00		PLANNED	Approved	04-Oct-24	07:00	04-Oct-24	20:00	
981	RQ191166	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MANESAR(PG)		D	FOR APPLICATION OF SHROUDS ON TERTIARY BUSHING OF ICT 1	04/Oct/2024	07:00	04/Oct/2024	18:00		PLANNED	Approved	04-Oct-24	07:00	04-Oct-24	18:00	
982	RQ191126	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BALLABHGARH(PG)		D	ARRESTING OIL LEAKAGE FROM TERTIORY & FOS	03/Oct/2024	08:00	03/Oct/2024	20:00		PLANNED	Approved	03-Oct-24	08:00	03-Oct-24	20:00	
983	RQ191114	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT JAIPUR SOUTH(PG)		D	AMP OF TRANSFORMER & reactification of CoE Audit Point	02/Oct/2024	09:00	02/Oct/2024	20:00		PLANNED	Approved	02-Oct-24	09:00	02-Oct-24	20:00	
984	RQ191111	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HISSAR(PG)		D	For AMP work	02/Oct/2024	07:00	02/Oct/2024	20:00		PLANNED	Approved	02-Oct-24	07:00	02-Oct-24	20:00	
985	RQ191190	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BIKANER_2 (PBTSL)		D	Bay Extension Work	01/Oct/2024	17:00	03/Oct/2024	23:00		PLANNED	Approved	01-Oct-24	17:00	03-Oct-24	23:00	May be given from 1700 Hrs
986	RQ191139	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_II(PG)		D	For final testing/fine tuning of CSD Relay of 400KV ICT	01/Oct/2024	15:00	03/Oct/2024	23:59	Kindly note that, during fine tuning of CSD, 4 to 5 on laod operations of ICT will be done from each bay	PLANNED	Approved	01-Oct-24	17:00	03-Oct-24	23:59	May be given from 1700 Hrs

987	RQ191150	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FATEHGARH_II(PG)		D	For commissioning of N-1 400/220 kv ICT under SS 101 package	01/Oct/2024	15:00	07/Oct/2024	23:59	Kindly note that, during fine tuning of CSD, 4 to 5 on laod operations of ICT will be done from each bay	PLANNED	Approved	01-Oct-24	17:00	07-Oct-24	23:59	May be given from 1700 Hrs
988	RQ191151	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FATEHGARH_II(PG)		D	For commissioning of N-1 400/220 kv ICT under SS 101 package	01/Oct/2024	15:00	07/Oct/2024	23:59		PLANNED	Approved	01-Oct-24	17:00	07-Oct-24	23:59	May be given from 1700 Hrs
989	RQ191125	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BALLABHGARH(PG)		D	For AMP work	01/Oct/2024	09:00	01/Oct/2024	18:00		PLANNED	Approved	01-Oct-24	09:00	01-Oct-24	18:00	
990	RQ190663	OCC_223	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT RAMPUR_PRSTL (UP)	UPPTCL	C	SF6 GD Body replacement	29/Oct/2024	09:00	30/Oct/2024	18:00		PLANNED	Approved	29-Oct-24	09:00	30-Oct-24	18:00	May be allowed subject to other ICT must be in service during shutdown
991	RQ190573	OCC_223	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT SULTANPUR(UP)	UPPTCL	C	For Preventive Maintenance of ICT	26/Oct/2024	10:00	26/Oct/2024	17:00		PLANNED	Approved	26-Oct-24	10:00	26-Oct-24	17:00	
992	RQ190593	OCC_223	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SULTANPUR(UP)	UPPTCL	C	For Preventive Maintenance of ICT	24/Oct/2024	10:00	24/Oct/2024	17:00		PLANNED	Approved	24-Oct-24	10:00	24-Oct-24	17:00	
993	RQ191651	OCC_223	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GR.NOIDA(UPC)	UPPTCL	C	* In this shut down period routine test will be completed	24/Oct/2024	10:00	24/Oct/2024	14:00		PLANNED	Approved	24-Oct-24	10:00	24-Oct-24	14:00	
994	RQ190592	OCC_223	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 2 AT SULTANPUR(UP)	UPPTCL	C	For Preventive Maintenance of ICT	22/Oct/2024	10:00	22/Oct/2024	17:00		PLANNED	Approved	22-Oct-24	10:00	22-Oct-24	17:00	
995	RQ190584	OCC_223	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MORADABAD(UP)	UPPTCL	D	Planned Shutdown is required for the Annual Routine Testing of >X Protection System of 500MVA ICT-II(T(>&<)>R make).	22/Oct/2024	09:00	23/Oct/2024	18:00		PLANNED	Approved	22-Oct-24	09:00	23-Oct-24	18:00	
996	RQ190591	OCC_223	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW(UP)	UPPTCL	C	Shutdown required for HV <(&<)> LV Side annual protection Testing of >X 500MVA ICT-I . During Shutdown period supply not aff	22/Oct/2024	09:00	22/Oct/2024	18:00		PLANNED	Approved	22-Oct-24	09:00	22-Oct-24	18:00	
997	RQ190810	OCC_223	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PANKI(UP)	UPPTCL	C	SUTDOWN OF 315 MVA ICT-II FOR STRINGING OF 220KV JACKBUS TWIN MOOSE >X CONDUCTOR & SHUTDOWN OF 315 MVA ICT-II FOR REPLACEMENT OF PRV AND BAY MAINTENANCE	21/Oct/2024	10:00	27/Oct/2024	17:00		PLANNED	Approved	21-Oct-24	10:00	27-Oct-24	17:00	May be allowed subject to other 500MVA must be in service /Load to be managed by UP

998	RQ190594	OCC_223	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SULTANPUR(UP)	UPPTCL	C	For Preventive Maintenance of ICT	19/Oct/2024	10:00	19/Oct/2024	17:00		PLANNED	Approved	19-Oct-24	10:00	19-Oct-24	17:00	
999	RQ190597	OCC_223	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUCKNOW(UP)	UPPTCL	C	For Upgradation of Bus-Bar Protection Panel from E/M type to Numerical >X (Connection of CT Bus-Bar Protection Core, Interconn	18/Oct/2024	09:00	18/Oct/2024	18:00		PLANNED	Approved	18-Oct-24	09:00	18-Oct-24	18:00	
1000	RQ191489	OCC_223	stuup_sd	TRANSFORMER	400/220 KV 200 MVA ICT 2 AT ROSA(UPC)	UPPTCL	D	Annual transformer maintenance	17/Oct/2024	09:00	18/Oct/2024	17:00		PLANNED	Approved	17-Oct-24	09:00	18-Oct-24	17:00	
1001	RQ190598	OCC_223	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW(UP)	UPPTCL	C	For Upgradation of Bus-Bar Protection Panel from E/M type to Numerical >X (Connection of CT Bus-Bar Protection Core, Interconn	17/Oct/2024	09:00	17/Oct/2024	18:00		PLANNED	Approved	17-Oct-24	09:00	17-Oct-24	18:00	
1002	RQ191625	OCC_223	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 2 AT MEJA TPS(MUN)	UPPTCL	C	MAINTAINANCE AND TESTING OF CT,ISOLATOR,RELAYS ETC.	17/Oct/2024	09:00	19/Oct/2024	18:00		PLANNED	Approved	17-Oct-24	09:00	19-Oct-24	18:00	
1003	RQ192003	OCC_223	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 1 AT NEHTAUR(UP)	UPPTCL	C	As instructed by SLDC, SPS has to implement at Nehtaur S/s. Hence the shutdown of 3 x 200 MVA, 400/132 KV ICT's is required simultaneously to implement the same	16/Oct/2024	09:00	16/Oct/2024	13:00		PLANNED	Approved	16-Oct-24	09:00	16-Oct-24	13:00	
1004	RQ192004	OCC_223	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 3 AT NEHTAUR(UP)	UPPTCL	C	As instructed by SLDC, SPS has to implement at Nehtaur S/s. Hence the shutdown of 3 x 200 MVA, 400/132 KV ICT's is required simultaneously to implement the same	16/Oct/2024	09:00	16/Oct/2024	13:00		PLANNED	Approved	16-Oct-24	09:00	16-Oct-24	13:00	
1005	RQ192002	OCC_223	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 2 AT NEHTAUR(UP)	UPPTCL	C	As instructed by SLDC, SPS has to implement at Nehtaur S/s. Hence the shutdown of 3 x 200 MVA, 400/132 KV ICT's is required simultaneously to implement the same	16/Oct/2024	09:00	16/Oct/2024	13:00		PLANNED	Approved	16-Oct-24	09:00	16-Oct-24	13:00	
1006	RQ191490	OCC_223	stuup_sd	TRANSFORMER	400/220 KV 200 MVA ICT 1 AT ROSA(UPC)	UPPTCL	D	Annual transformer maintenance	15/Oct/2024	09:00	16/Oct/2024	17:00		PLANNED	Approved	15-Oct-24	09:00	16-Oct-24	17:00	

1007	RQ190585	OCC_223	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MORADABAD(UP)	UPPTCL	D	Planned Shutdown is required for ANNUAL Routine testing <(><)-> tightening >X of all Clamps and connectors of 500MVA ICT-(ABB	15/Oct/2024	09:00	16/Oct/2024	18:00		PLANNED	Approved	15-Oct-24	09:00	16-Oct-24	18:00	
1008	RQ192090	OCC_223	sldcup_sd	TRANSFORMER	400/132 KV 100 MVA ICT 2 AT ANPARA(UP)	UPPTCL	C	OH of Bus isolator	15/Oct/2024	08:00	16/Oct/2024	18:00		PLANNED	Approved	15-Oct-24	08:00	16-Oct-24	18:00	May be given subject to real time grid conditions/Other ICTs to be in service
1009	RQ190811	OCC_223	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT PANKI(UP)	UPPTCL	C	SHUTDOWN OF 500MVA ICT-I FOR 220KV JACKBUS STRINGING OF TWIN MOOSE >X CONDUCTOR	14/Oct/2024	10:00	20/Oct/2024	17:00		PLANNED	Approved	14-Oct-24	10:00	20-Oct-24	17:00	May be allowed subject to other 315MVA must be in service /Load to be managed by UP
1010	RQ190579	OCC_223	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BASTI(UP)	UPPTCL	C	Shutdown required for routine testing and maintenance work	11/Oct/2024	10:00	11/Oct/2024	18:00		PLANNED	Approved	11-Oct-24	10:00	11-Oct-24	18:00	
1011	RQ190578	OCC_223	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BASTI(UP)	UPPTCL	C	Shutdown required for routine testing and maintenance work	10/Oct/2024	10:00	10/Oct/2024	18:00		PLANNED	Approved	10-Oct-24	10:00	10-Oct-24	18:00	
1012	RQ190580	OCC_223	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT AGRA(UP)	UPPTCL	D	Annual Preventive maintenance and routine testing work on 400/220 kv 500 >X MVA ICT-2	09/Oct/2024	09:00	10/Oct/2024	17:00		PLANNED	Approved	09-Oct-24	09:00	10-Oct-24	17:00	
1013	RQ192089	OCC_223	sldcup_sd	TRANSFORMER	400/132 KV 100 MVA ICT 1 AT ANPARA(UP)	UPPTCL	C	OH of Bus isolator	08/Oct/2024	08:00	09/Oct/2024	18:00		PLANNED	Approved	08-Oct-24	08:00	09-Oct-24	18:00	May be given subject to real time grid conditions/Other ICTs to be in service
1014	RQ190595	OCC_223	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BANDA(UP)	UPPTCL	D	SHUTDOWN TAKEN FOR ROUTIEN TESTING AND MAINTENANCE WORK OF ICT . SUPPLY >X WILL CONTINE THROUGH 315 MVA IST	07/Oct/2024	09:00	08/Oct/2024	16:00		PLANNED	Approved	07-Oct-24	09:00	08-Oct-24	16:00	
1015	RQ191624	OCC_223	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 1 AT MEJA TPS(MUN)	UPPTCL	C	MAINTAINANCE AND TESTING OF CT,ISOLATOR,RELAYS ETC.	07/Oct/2024	09:00	09/Oct/2024	18:00		PLANNED	Approved	07-Oct-24	09:00	09-Oct-24	18:00	
1016	RQ191301	OCC_223	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 5 AT AGRA(UP)	UPPTCL	D	Annual Preventive maintenance and rrutine testing work on 400/220 kv 315 >X MVA ICT-3	07/Oct/2024	09:00	08/Oct/2024	17:00		PLANNED	Approved	07-Oct-24	09:00	08-Oct-24	17:00	
1017	RQ191902	OCC_223	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 3 AT MASOLI(UP)	UPPTCL	C	TESTING OF TAN DELTA FOR ICT HV AND LV SIDE 400KV AND 132KV BUSHING	05/Oct/2024	11:00	05/Oct/2024	13:00		PLANNED	Approved	05-Oct-24	11:00	05-Oct-24	13:00	
1018	RQ190574	OCC_223	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 3 AT MAU(UP)	UPPTCL	C	Routine Testing and Maintenance Work.	05/Oct/2024	09:00	05/Oct/2024	18:00		PLANNED	Approved	05-Oct-24	09:00	05-Oct-24	18:00	

1019	RQ191990	OCC_223	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 3 AT NEHTAUR(UP)	UPPTCL	C	As per request of EE Bijnor UPPTCL, Shutdown is proposed for maintenance works	05/Oct/2024	09:00	05/Oct/2024	18:00		PLANNED	Approved	05-Oct-24	09:00	05-Oct-24	18:00	
1020	RQ191900	OCC_223	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 1 AT MASOLI(UP)	UPPTCL	C	TESTING OF TAN DELTA FOR ICT HV AND LV SIDE 400KV AND 132KV BUSHING	04/Oct/2024	13:30	04/Oct/2024	15:30		PLANNED	Approved	04-Oct-24	13:30	04-Oct-24	15:30	
1021	RQ191901	OCC_223	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 2 AT MASOLI(UP)	UPPTCL	C	TESTING OF TAN DELTA FOR ICT HV AND LV SIDE 400KV AND 132KV BUSHING	04/Oct/2024	11:00	04/Oct/2024	13:00		PLANNED	Approved	04-Oct-24	11:00	04-Oct-24	13:00	
1022	RQ190590	OCC_223	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT UNNAO(UP)	UPPTCL	C	The shutdown is required for routine testing and maintenance work.	04/Oct/2024	10:00	04/Oct/2024	16:00		PLANNED	Approved	04-Oct-24	10:00	04-Oct-24	16:00	
1023	RQ190596	OCC_223	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BANDA(UP)	UPPTCL	D	SHUTDOWN TAKEN FOR ROUTIEN MAINTENANCE AND TESTING OF ICT AND 400/220 KV >X BAY. SUPPLY WILL CONTINUE BY 315 MVA II.	04/Oct/2024	09:00	05/Oct/2024	18:00		PLANNED	Approved	04-Oct-24	09:00	05-Oct-24	18:00	
1024	RQ190575	OCC_223	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 2 AT MAU(UP)	UPPTCL	C	Routine Testing and Maintenance Work.	04/Oct/2024	09:00	04/Oct/2024	18:00		PLANNED	Approved	04-Oct-24	09:00	04-Oct-24	18:00	
1025	RQ190757	OCC_223	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAREILLY(UP)	UPPTCL	D	For preventive maintenance and testing along with replacement work of isolator of 220 kV Bus side	04/Oct/2024	08:00	04/Oct/2024	17:00		PLANNED	Approved	04-Oct-24	08:00	04-Oct-24	17:00	
1026	RQ190576	OCC_223	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 1 AT MAU(UP)	UPPTCL	C	Routine Testing and Maintenance Work.	03/Oct/2024	09:00	03/Oct/2024	18:00		PLANNED	Approved	03-Oct-24	09:00	03-Oct-24	18:00	
1027	RQ190662	OCC_223	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT RAMPUR_PRSTL (UP)	UPPTCL	C	SF6 GD Body replacement	03/Oct/2024	09:00	04/Oct/2024	17:30		PLANNED	Approved	03-Oct-24	09:00	04-Oct-24	17:30	May be allowed subject to other ICT must be in service during shutdown
1028	RQ190581	OCC_223	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT AGRA(UP)	UPPTCL	D	Annual Preventive maintenance work on 400/220 kV 500 MVA ICT-1	03/Oct/2024	09:00	04/Oct/2024	17:00		PLANNED	Approved	03-Oct-24	09:00	04-Oct-24	17:00	
1029	RQ190759	OCC_223	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BAREILLY(UP)	UPPTCL	D	For preventive maintenance and testing of transformer and other associated works along with pantograph Bus 2 work	03/Oct/2024	08:00	03/Oct/2024	17:00		PLANNED	Approved	03-Oct-24	08:00	03-Oct-24	17:00	

1030	RQ190675	OCC_223	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT RAMPUR_PRSTL (UP)	UPPTCL	C	SF6 GD Body replacement	01/Oct/2024	09:00	02/Oct/2024	17:30		PLANNED	Rejected						May be duplicate entry
1031	RQ190758	OCC_223	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAREILLY(UP)	UPPTCL	D	For preventive maintenance and testing of transformer and other associated works along with panto graph bus 1 work	01/Oct/2024	08:00	01/Oct/2024	17:00		PLANNED	Approved	01-Oct-24	08:00	01-Oct-24	17:00		
1032	RQ190673	OCC_223	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	28/Oct/2024	09:00	28/Oct/2024	17:00		PLANNED	Approved	28-Oct-24	09:00	28-Oct-24	17:00		
1033	RQ190674	OCC_223	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT RAJPURA(PS)	PSTCL	D	Annual maintenance/protect ion testing of ICT and its related equipments.	28/Oct/2024	09:00	28/Oct/2024	17:00	Shutdown required of ICT, ICT bays (HV, LV & Tie)	PLANNED	Approved	28-Oct-24	09:00	28-Oct-24	17:00		
1034	RQ190671	OCC_223	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT RAJPURA(PS)	PSTCL	D	Annual maintenance/protect ion testing of ICT and its related equipments.	25/Oct/2024	09:00	25/Oct/2024	17:00	Shutdown required of ICT, ICT bays (HV, LV & Tie)	PLANNED	Approved	25-Oct-24	09:00	25-Oct-24	17:00		
1035	RQ190670	OCC_223	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	25/Oct/2024	08:00	25/Oct/2024	17:00		PLANNED	Approved	25-Oct-24	08:00	25-Oct-24	17:00		
1036	RQ190667	OCC_223	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	22/Oct/2024	09:00	22/Oct/2024	17:00		PLANNED	Approved	22-Oct-24	09:00	22-Oct-24	17:00		
1037	RQ190666	OCC_223	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	18/Oct/2024	08:00	18/Oct/2024	17:00		PLANNED	Approved	18-Oct-24	08:00	18-Oct-24	17:00		
1038	RQ190665	OCC_223	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NAKODAR(PSG)	PSTCL	D	Periodic Maintenance	16/Oct/2024	10:00	16/Oct/2024	16:00		PLANNED	Approved	16-Oct-24	10:00	16-Oct-24	16:00		
1039	RQ190649	OCC_223	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT NAKODAR(PSG)	PSTCL	D	Periodic Maintenance	07/Oct/2024	10:00	07/Oct/2024	16:00		PLANNED	Approved	07-Oct-24	10:00	07-Oct-24	16:00		
1040	RQ190650	OCC_223	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	07/Oct/2024	08:00	07/Oct/2024	17:00		PLANNED	Approved	07-Oct-24	08:00	07-Oct-24	17:00		

1041	RQ192086	OCC_223	sldchp_sd	TRANSFORMER	400/220 KV 105 MVA ICT 1 AT LAHAL	HPPTCL	D	Periodical testing	25/Oct/2024	09:00	25/Oct/2024	18:00		PLANNED	Approved	25-Oct-24	09:00	25-Oct-24	18:00	
1042	RQ192085	OCC_223	sldchp_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT LAHAL(HP)	HPSEB	D	Periodical testing	25/Oct/2024	09:00	25/Oct/2024	18:00		PLANNED	Approved	25-Oct-24	09:00	25-Oct-24	18:00	
1043	RQ192084	OCC_223	sldchp_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT LAHAL(HP)	HPSEB	D	Periodical testing	23/Oct/2024	09:00	23/Oct/2024	18:00		PLANNED	Approved	23-Oct-24	09:00	23-Oct-24	18:00	
1044	RQ192063	OCC_223	sldchp_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GUMMA (HP)	HPSEB	D	Periodical testing	17/Oct/2024	09:00	17/Oct/2024	18:00		PLANNED	Approved	17-Oct-24	09:00	17-Oct-24	18:00	
1045	RQ192064	OCC_223	sldchp_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GUMMA (HP)	HPSEB	D	Periodical testing	16/Oct/2024	09:00	16/Oct/2024	18:00		PLANNED	Approved	16-Oct-24	09:00	16-Oct-24	18:00	
1046	RQ191706	OCC_223	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JAULJIVI (PG)	POWER GRID	D	For application of insulation sleeve on 33kV jumpers of AIS section	23/Oct/2024	09:00	23/Oct/2024	18:00		PLANNED	Approved	23-Oct-24	09:00	23-Oct-24	18:00	
1047	RQ191705	OCC_223	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JAULJIVI (PG)	POWER GRID	D	For application of insulation sleeve on 33kV jumpers of AIS section	21/Oct/2024	09:00	21/Oct/2024	18:00		PLANNED	Approved	21-Oct-24	09:00	21-Oct-24	18:00	
1048	RQ191703	OCC_223	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SOHAWAL(PG)	POWER GRID	D	PRD scheme Updation & technical circular implementation	21/Oct/2024	09:00	21/Oct/2024	18:00		PLANNED	Approved	21-Oct-24	09:00	21-Oct-24	18:00	
1049	RQ191634	OCC_223	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHIWANI(PG)	POWER GRID	D	ICT AMP Work, Relay Testing.	12/Oct/2024	08:00	12/Oct/2024	18:00		PLANNED	Approved	12-Oct-24	08:00	12-Oct-24	18:00	
1050	RQ191704	OCC_223	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT FATEHPUR(PG)	POWER GRID	D	AMP and relay testing	11/Oct/2024	09:00	11/Oct/2024	18:00		PLANNED	Approved	11-Oct-24	09:00	11-Oct-24	18:00	
1051	RQ191707	OCC_223	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AGRA(PG)	POWER GRID	D	For AMP work	08/Oct/2024	09:00	08/Oct/2024	18:00		PLANNED	Approved	08-Oct-24	09:00	08-Oct-24	18:00	
1052	RQ191727	OCC_223	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GORAKHPUR(PG)	POWER GRID	D	AMP work	08/Oct/2024	09:00	08/Oct/2024	18:00		PLANNED	Approved	08-Oct-24	09:00	08-Oct-24	18:00	
1053	RQ191724	OCC_223	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAINPUR(PG)	POWER GRID	D	For Tan delta measurement of Bushings	07/Oct/2024	10:00	07/Oct/2024	13:00		PLANNED	Approved	07-Oct-24	10:00	07-Oct-24	13:00	
1054	RQ191719	OCC_223	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ALLAHABAD(PG)	POWER GRID	D	For AMP and LBB retrofitment work	07/Oct/2024	09:00	07/Oct/2024	18:00		PLANNED	Approved	07-Oct-24	09:00	07-Oct-24	18:00	
1055	RQ191720	OCC_223	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ALLAHABAD(PG)	POWER GRID	D	For AMP and LBB retrofitment work	05/Oct/2024	09:00	05/Oct/2024	18:00		PLANNED	Approved	05-Oct-24	09:00	05-Oct-24	18:00	
1056	RQ191708	OCC_223	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT AGRA(PG)	POWER GRID	D	For AMP work	04/Oct/2024	09:00	04/Oct/2024	18:00		PLANNED	Approved	04-Oct-24	09:00	04-Oct-24	18:00	
1057	RQ191726	OCC_223	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GORAKHPUR(PG)	POWER GRID	D	AMP work	04/Oct/2024	09:00	04/Oct/2024	18:00		PLANNED	Approved	04-Oct-24	09:00	04-Oct-24	18:00	
1058	RQ191702	OCC_223	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SOHAWAL(PG)	POWER GRID	D	AMP work	03/Oct/2024	09:00	03/Oct/2024	18:00		PLANNED	Approved	03-Oct-24	09:00	03-Oct-24	18:00	

1059	RQ191245	OCC_223	sldcrs_sd	TRANSFORMER	400/11 KV 80 MVA ST 1 AT KAWAI SCTPS(APR)	RRVPNL	D	Annual maintenance and testing of Bay equipments	17/Oct/2024	08:00	17/Oct/2024	18:00		PLANNED	Approved	17-Oct-24	08:00	17-Oct-24	18:00	May be given subject to real time grid conditions and no unit outage.
1060	RQ191243	OCC_223	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	16/Oct/2024	08:00	17/Oct/2024	18:00		PLANNED	Approved	16-Oct-24	17:00	17-Oct-24	23:59	May be given from 1700 Hrs
1061	RQ191246	OCC_223	sldcrs_sd	TRANSFORMER	400/11 KV 80 MVA ST 2 AT KAWAI SCTPS(APR)	RRVPNL	D	Annual maintenance and testing of Bay equipments	15/Oct/2024	08:00	15/Oct/2024	18:00		PLANNED	Approved	15-Oct-24	08:00	15-Oct-24	18:00	May be given subject to real time grid conditions and no unit outage.
1062	RQ191240	OCC_223	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT AKAL(RS)	RRVPNL	D	Quarterly Maintenance and testing of equipments at 400 KV GSS Akal	14/Oct/2024	14:00	15/Oct/2024	20:00		PLANNED	Approved	14-Oct-24	14:00	15-Oct-24	20:00	
1063	RQ191237	OCC_223	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	14/Oct/2024	08:00	15/Oct/2024	18:00		PLANNED	Approved	14-Oct-24	17:00	15-Oct-24	23:59	May be given from 1700 Hrs
1064	RQ191236	OCC_223	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT AKAL(RS)	RRVPNL	D	Quarterly Maintenance and testing of equipments at 400 KV GSS Akal	11/Oct/2024	14:00	12/Oct/2024	20:00		PLANNED	Approved	11-Oct-24	14:00	12-Oct-24	20:00	
1065	RQ191242	OCC_223	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BIKANER(RS)	RRVPNL	D	Routine Maintenance	08/Oct/2024	08:00	08/Oct/2024	18:00		PLANNED	Approved	08-Oct-24	17:00	08-Oct-24	23:00	May be given from 1700 Hrs
1066	RQ191248	OCC_223	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT AKAL(RS)	RRVPNL	D	Quarterly Maintenance and testing of equipments at 400 KV GSS Akal	07/Oct/2024	14:00	08/Oct/2024	20:00		PLANNED	Approved	07-Oct-24	14:00	08-Oct-24	20:00	
1067	RQ191239	OCC_223	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BIKANER(RS)	RRVPNL	D	Routine Maintenance	07/Oct/2024	08:00	07/Oct/2024	18:00		PLANNED	Approved	07-Oct-24	17:00	07-Oct-24	23:00	May be given from 1700 Hrs
1068	RQ191247	OCC_223	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT AKAL(RS)	RRVPNL	D	Quarterly Maintenance and testing of equipments at 400 KV GSS Akal	02/Oct/2024	14:00	03/Oct/2024	20:00		PLANNED	Approved	02-Oct-24	14:00	03-Oct-24	20:00	
1069	RQ192028	OCC_223	sldcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 5 AT BAWANA(DV)	DTL	C	Overhauling and essential works as per OEM Manual and recommendations (AS PER SCOPE OF WORK) after completion of 10 years life of SIEMENS make 315 MVA Power Transformers installed at 400 kv Substation, Bawana, DTL.	15/Oct/2024	10:00	30/Oct/2024	17:00		PLANNED	Approved	15-Oct-24	10:00	30-Oct-24	17:00	May be allowed subject to other ICTs must be in service /Load to be managed by Delhi

1070	RQ192020	OCC_223	sldcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT BAWANA(DV)	DTL	D	Replace T clamp of Jack Bus of 315 MVA ICT-6 towards 400kV side due damaged of T Clamps	14/Oct/2024	09:00	14/Oct/2024	17:00		PLANNED	Approved	14-Oct-24	09:00	14-Oct-24	17:00	
1071	RQ191091	OCC_223	sldcuk_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SRINAGAR(UK)	PTCUL	D	Pre Deepawali Maintenance related work	15/Oct/2024	10:00	15/Oct/2024	17:00		PLANNED	Approved	15-Oct-24	10:00	15-Oct-24	17:00	
1072	RQ191093	OCC_223	sldcuk_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SRINAGAR(UK)	PTCUL	D	Pre Deepawali Maintenance related work	13/Oct/2024	10:00	13/Oct/2024	17:00		PLANNED	Approved	13-Oct-24	10:00	13-Oct-24	17:00	
1073	RQ192102	OCC_223	singrauli_sd	TRANSFORMER	400/132 KV 100 MVA ICT 2 AT SINGRAULI(NT)	NTPC	C	LINE ISOLATOR REPLACEMENT	14/Oct/2024	08:00	21/Oct/2024	18:00	SHUTDOWN IS REQUIRED	PLANNED	Approved	14-Oct-24	08:00	18-Oct-24	18:00	May be given subject to real time grid conditions/Other ICTs to be in service
1074	RQ192101	OCC_223	singrauli_sd	TRANSFORMER	400/132 KV 100 MVA ICT 1 AT SINGRAULI(NT)	NTPC	C	LINE ISOLATOR REPLACEMENT	01/Oct/2024	08:00	07/Oct/2024	18:00	SHUTDOWN IS REQUIRED	PLANNED	Approved	01-Oct-24	08:00	05-Oct-24	18:00	May be given subject to real time grid conditions/Other ICTs to be in service
1075	RQ192039	OCC_223	indigrd_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT PRITHALA (GPTL)	GPTL	D	AMP work	05/Oct/2024	08:00	05/Oct/2024	20:00	Manpower and Testing kit Movement.; Shutdown required with Associated bays: 408 TIE BAY - 400 KV ALIGARH(PG)-PRITHALA (GPTL) (NRSS XXIX) CKT-1 AND 400/220 KV 500 MVA ICT 2 AT PRITHALA (GPTL) AT 400 KV PRITHALA (GPTL);409 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT PRITHALA (GPTL);207 MAIN BAY -	PLANNED	Approved	05-Oct-24	08:00	05-Oct-24	20:00	

1076	RQ192036	OCC_223	indigrd_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT PRITHALA (GPTL)		D	AMP work	03/Oct/2024	08:00	03/Oct/2024	20:00	Manpower and Testing kit Movement.; Shutdown required with Associated bays: 401 MAIN BAY - 400/220 KV 500 MVA ICT 1 AT PRITHALA (GPTL) (GPTL);402 TIE BAY - 400 KV KADARPUR - PRITHALA (GPTL) CKT-1 (GPTL) AND 400/220 KV 500 MVA ICT 1 AT PRITHALA (GPTL) AT 400 KV PRITHALA (GPTL);203 MAIN BAY -	PLANNED	Approved	03-Oct-24	08:00	03-Oct-24	20:00		
						GPTL															
1077	RQ191709	OCC_223	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 1 AT RAEBAREILLY(PG)	POWER GRID	D	AMP work	17/Oct/2024	08:00	17/Oct/2024	18:00		PLANNED	Approved	17-Oct-24	08:00	17-Oct-24	18:00		
1078	RQ191723	OCC_223	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 1 AT PITHORAGARH(PG)	POWER GRID	D	AMP work	07/Oct/2024	09:00	07/Oct/2024	17:00		PLANNED	Approved	07-Oct-24	09:00	07-Oct-24	17:00		
1079	RQ191710	OCC_223	cpcc3_sd	TRANSFORMER	220/132 KV 200 MVA ICT 2 AT RAEBAREILLY(PG)	POWER GRID	D	AMP work	05/Oct/2024	08:00	05/Oct/2024	18:00		PLANNED	Approved	05-Oct-24	08:00	05-Oct-24	18:00		
1080	RQ190730	OCC_223	cpcc2_sd	TRANSFORMER	220/66 KV 50 MVA ICT 2 AT KARGIL(PG)		D	AMP work	04/Oct/2024	10:00	04/Oct/2024	16:00	Kindly approve.	PLANNED	Approved	04-Oct-24	10:00	04-Oct-24	16:00		
1081	RQ190729	OCC_223	cpcc2_sd	TRANSFORMER	220/66 KV 50 MVA ICT 1 AT KARGIL(PG)		D	AMP work	03/Oct/2024	10:00	03/Oct/2024	16:00	Kindly approve.	PLANNED	Approved	03-Oct-24	10:00	03-Oct-24	16:00		
1082	RQ190728	OCC_223	cpcc2_sd	TRANSFORMER	220/66 KV 50 MVA ICT 1 AT DRASS(PG)		D	AMP work	01/Oct/2024	10:00	01/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	01-Oct-24	10:00	01-Oct-24	18:00		
1083	RQ190999	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-SEZJAIPUR(RS) (RS) CKT-1		D	AMP OF LINE EQUIPMENTS	31/Oct/2024	09:00	31/Oct/2024	17:00		PLANNED	Approved	31-Oct-24	09:00	31-Oct-24	17:00		
1084	RQ190998	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-VATIKA(RS) (RS) CKT-2		D	AMP OF LINE EQUIPMENTS	30/Oct/2024	09:00	30/Oct/2024	17:00		PLANNED	Approved	30-Oct-24	09:00	30-Oct-24	17:00		

1085	RQ190997	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-VATIKA(RS) (RS) CKT-1		D	AMP OF LINE EQUIPMENTS	29/Oct/2024	09:00	29/Oct/2024	17:00		PLANNED	Approved	29-Oct-24	09:00	29-Oct-24	17:00	
1086	RQ190840	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DUNI(RS)-JAIPUR SOUTH(PG) (RS) CKT-1		D	AMP OF LINE & MAIN BAY EQUIPMENTS	29/Oct/2024	09:00	29/Oct/2024	18:00		PLANNED	Approved	29-Oct-24	09:00	29-Oct-24	18:00	
1087	RQ190996	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-CHAKSU(RS) (RS) CKT-1		D	AMP OF LINE EQUIPMENTS	28/Oct/2024	09:00	28/Oct/2024	17:00		PLANNED	Approved	28-Oct-24	09:00	28-Oct-24	17:00	
1088	RQ190783	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-ZIANKOTE(JK) (PDD JK) CKT-1		D	AMP OF LINE EQUIPMENTS	27/Oct/2024	09:00	27/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	27-Oct-24	09:00	27-Oct-24	18:00	
1089	RQ190843	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-2		D	Relay Retrofitting works	27/Oct/2024	09:00	27/Oct/2024	18:00		PLANNED	Approved	27-Oct-24	09:00	27-Oct-24	18:00	
1090	RQ190995	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-GONER(RS) (RS) CKT-1		D	AMP OF LINE EQUIPMENTS	26/Oct/2024	09:00	26/Oct/2024	17:00		PLANNED	Approved	26-Oct-24	09:00	26-Oct-24	17:00	
1091	RQ190845	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-MAU(HV) (HVPNL) CKT-1		D	Jumper modification works	23/Oct/2024	09:00	23/Oct/2024	18:00		PLANNED	Approved	23-Oct-24	09:00	23-Oct-24	18:00	
1092	RQ190789	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-RAILWAYHR(RLY) (HVPNL) CKT-2		D	FOR YEARLY MAINTENANCE OF LINE BAY EQUIPMENTS	23/Oct/2024	08:00	23/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	23-Oct-24	08:00	23-Oct-24	18:00	
1093	RQ190782	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-PAMPORE(PDD) (PG) CKT-2		D	AMP OF LINE EQUIPMENTS	22/Oct/2024	09:00	22/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	22-Oct-24	09:00	22-Oct-24	18:00	
1094	RQ190844	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-HSIIDC BAWAL(HV) (HVPNL) CKT-1		D	Jumper modification works	22/Oct/2024	09:00	22/Oct/2024	18:00		PLANNED	Approved	22-Oct-24	09:00	22-Oct-24	18:00	
1095	RQ191256	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-KANJAL(PG) (PSTCL) CKT-2		D	For AMP work	21/Oct/2024	10:00	21/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	21-Oct-24	10:00	21-Oct-24	18:00	
1096	RQ191813	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHOWADHI (JK)-GLADNI(PDD) (PDD JK) CKT-1		D	For AMP of Line Equipments	21/Oct/2024	10:00	21/Oct/2024	16:00	Kindly approve.	PLANNED	Approved	21-Oct-24	10:00	21-Oct-24	16:00	
1097	RQ190903	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-ASER2PL_SL_FTH G2_PG (ADANI SOLAR ENRGY RJ TWO PRIVATE LIMITED) CKT-1		D	For AMP works	20/Oct/2024	15:00	21/Oct/2024	23:59		PLANNED	Approved	20-Oct-24	19:00	21-Oct-24	23:59	May be given from 1900 Hrs

1098	RQ190895	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-RENEW_JHARKH AND 3 SL_FGARH_PG (RSEJ3PL) (RSEJ3PL) CKT-1		D	For AMP works	20/Oct/2024	15:00	21/Oct/2024	23:59		PLANNED	Approved	20-Oct-24	19:00	21-Oct-24	23:59	May be given from 1900 Hrs
1099	RQ190842	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-1		D	Relay Retrofitting works	20/Oct/2024	09:00	20/Oct/2024	18:00		PLANNED	Approved	20-Oct-24	09:00	20-Oct-24	18:00	
1100	RQ190956	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KAUL (HV)-KURUKSHETRA(PG) (HVPNL) CKT-2		D	FOR AMP WORKS AND RELAY TESTING	20/Oct/2024	08:00	20/Oct/2024	18:00		PLANNED	Approved	20-Oct-24	08:00	20-Oct-24	18:00	
1101	RQ191255	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-KARTARPUR(PG) (PSTCL) CKT-2		D	For AMP work	19/Oct/2024	10:00	19/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	19-Oct-24	10:00	19-Oct-24	18:00	
1102	RQ190894	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-RENEW SUNWAVE SL_FGRAH_PG (RSWPL) (RENEW SUN WAVE (RSWPL)) CKT-1		D	For AMP works	18/Oct/2024	15:00	19/Oct/2024	23:59		PLANNED	Approved	18-Oct-24	19:00	19-Oct-24	23:59	May be given from 1900 Hrs
1103	RQ191812	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-2		D	For AMP of Line Equipments	18/Oct/2024	10:00	18/Oct/2024	16:00	Kindly approve.	PLANNED	Approved	18-Oct-24	10:00	18-Oct-24	16:00	
1104	RQ190808	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PG) (PG) CKT-2		D	Rectification of S/D nature defects of the line	18/Oct/2024	09:00	18/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	18-Oct-24	09:00	18-Oct-24	18:00	
1105	RQ190801	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHANDIGARH SEC-47 - PANCHKULA (PG) CKT-1		D	AMP of Line side equipments	17/Oct/2024	09:30	17/Oct/2024	17:30	Kindly approve.	PLANNED	Approved	17-Oct-24	09:30	17-Oct-24	17:30	
1106	RQ191824	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PG) (PSTCL) CKT-2		D	For Annual Maintenance works	17/Oct/2024	09:00	17/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	17-Oct-24	09:00	17-Oct-24	18:00	
1107	RQ190807	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PG) (PG) CKT-1		D	Rectification of S/D nature defects of the line	17/Oct/2024	09:00	17/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	17-Oct-24	09:00	17-Oct-24	18:00	
1108	RQ190780	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PATIALA(PG)-ABLOWAL(PG) (PSTCL) CKT-1		D	FOR LINE EQUIPMENTS AMP WORK & LINE DROPPER CONNECTOR REPLACEMENT	17/Oct/2024	09:00	17/Oct/2024	17:30	Kindly approve.	PLANNED	Approved	17-Oct-24	09:00	17-Oct-24	17:30	

1109	RQ190955	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASTARA (HV)-KURUKSHETRA(PG) (HVPNL) CKT-1		D	FOR AMP WORKS AND RELAY TESTING	17/Oct/2024	08:00	17/Oct/2024	18:00		PLANNED	Approved	17-Oct-24	08:00	17-Oct-24	18:00	
1110	RQ190892	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-DEVIKOT SL_FTGH2 (NTPC_DEVIKOT) (NTPC_DEVIKOT) CKT-1		D	For AMP works	16/Oct/2024	15:00	17/Oct/2024	23:59		PLANNED	Approved	16-Oct-24	19:00	17-Oct-24	23:59	May be given from 1900 Hrs
1111	RQ191811	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-1		D	For AMP of Line Equipments	16/Oct/2024	10:00	16/Oct/2024	16:00	Kindly approve.	PLANNED	Approved	16-Oct-24	10:00	16-Oct-24	16:00	
1112	RQ190800	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAWLI(HV)-PANCHKULA(PG) (HVPNL) CKT-2		D	AMP of Line side equipments	16/Oct/2024	09:30	16/Oct/2024	17:30	Kindly approve.	PLANNED	Approved	16-Oct-24	09:30	16-Oct-24	17:30	
1113	RQ191823	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PG) (PSTCL) CKT-1		D	For Annual Maintenance works	16/Oct/2024	09:00	16/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	16-Oct-24	09:00	16-Oct-24	18:00	
1114	RQ190779	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PATIALA(PG)-NABHA(PG) (PSTCL) CKT-2		D	FOR LINE EQUIPMENTS AMP WORK & LINE DROPPER CONNECTOR REPLACEMENT	16/Oct/2024	09:00	16/Oct/2024	17:30	Kindly approve.	PLANNED	Approved	16-Oct-24	09:00	16-Oct-24	17:30	
1115	RQ190860	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DUNI(RS)-JAIPUR SOUTH(PG) (RS) CKT-1		C	TBC CIRCUIT WIRING CHECKING	16/Oct/2024	09:00	18/Oct/2024	17:00	TBC WIRING CHECKING AND TBC ISOLATOR ALIGNMENT CHECKING AND SHIFTING	PLANNED	Approved	16-Oct-24	09:00	18-Oct-24	17:00	May be allowed subject to Rajasthan consent
1116	RQ190962	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RATANGARH(RS)-SIKAR(PG) (PG) CKT-2		D	For AMP work	16/Oct/2024	08:00	16/Oct/2024	18:00		PLANNED	Approved	16-Oct-24	08:00	16-Oct-24	18:00	
1117	RQ191801	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1		D	S/D required for reinstallation of aviation globules after OPGW works	16/Oct/2024	07:00	31/Oct/2024	18:00	Under construction head. Kindly approve.	PLANNED	Rejected					AD hydro denied consent. Deferred to next occ.
1118	RQ191800	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1		D	S/D required for reinstallation of aviation globules after OPGW works	16/Oct/2024	07:00	31/Oct/2024	18:00	Under construction head. Kindly approve.	PLANNED	Rejected					AD hydro denied consent. Deferred to next occ.
1119	RQ190897	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SUNBRIGHT SL_FGARH_PG (RSBPL)-FATEHGARH_II(PG) (RENEW SUN BRIGHT (RSBPL)) CKT-1		D	For AMP works	15/Oct/2024	15:00	16/Oct/2024	23:59		PLANNED	Approved	15-Oct-24	19:00	16-Oct-24	23:59	May be given from 1900 Hrs

1120	RQ191822	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-LALTOKALAN(PS) (PSTCL) CKT-2		D	For Annual Maintenance works	15/Oct/2024	09:00	15/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	15-Oct-24	09:00	15-Oct-24	18:00	
1121	RQ190778	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PATIALA(PG)-NABHA(PS) (PSTCL) CKT-1		D	FOR LINE EQUIPMENTS AMP WORK & LINE DROPPER CONNECTOR REPLACEMENT	15/Oct/2024	09:00	15/Oct/2024	17:30	Kindly approve.	PLANNED	Approved	15-Oct-24	09:00	15-Oct-24	17:30	
1122	RQ190827	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FARIDABAD SEC-58 (HV)-FARIDABAD(NT) (PG) CKT-2		D	To attend SD nature defects	15/Oct/2024	09:00	15/Oct/2024	18:00	A/R relay in non-auto mode required other ckt 220 KV FARIDABAD(NT)-SAMAYPUR(BB) (PG) CKT-1 during S/D of ckt #2	PLANNED	Approved	15-Oct-24	09:00	15-Oct-24	18:00	
1123	RQ190954	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KURUKSHETRA(PG)-SALEMPUR(HV) (HVPNL) CKT-2		D	FOR AMP WORKS AND RELAY TESTING	15/Oct/2024	08:00	15/Oct/2024	18:00		PLANNED	Approved	15-Oct-24	08:00	15-Oct-24	18:00	
1124	RQ191810	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-BISHNAH(JK) (PDD JK) CKT-1		D	For AMP of Line Equipments	14/Oct/2024	10:00	14/Oct/2024	16:00	Kindly approve.	PLANNED	Approved	14-Oct-24	10:00	14-Oct-24	16:00	
1125	RQ191821	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-LALTOKALAN(PS) (PSTCL) CKT-1		D	For Annual Maintenance works	14/Oct/2024	09:00	14/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	14-Oct-24	09:00	14-Oct-24	18:00	
1126	RQ190861	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHILWARA(RS)-KANKROLI(PG) (RS) CKT-1		D	AMP of line bay equipments	14/Oct/2024	09:00	14/Oct/2024	17:00		PLANNED	Approved	14-Oct-24	09:00	14-Oct-24	17:00	
1127	RQ190859	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-SEZJAIPUR(RS) (RS) CKT-1		C	TBC CIRCUIT WIRING CHECKING	13/Oct/2024	09:00	15/Oct/2024	17:00	TBC WIRING CHECKING AND TBC ISOLATOR ALIGNMENT CHECKING AND SHIFTING	PLANNED	Approved	13-Oct-24	09:00	15-Oct-24	17:00	May be allowed subject to Rajasthan consent
1128	RQ190960	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SIKAR(RS)-SIKAR(PG) (PG) CKT-2		D	For AMP work	13/Oct/2024	08:00	13/Oct/2024	18:00		PLANNED	Approved	13-Oct-24	08:00	13-Oct-24	18:00	
1129	RQ190805	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PS) (PSTCL) CKT-3		D	For Bus Bar Relay testing of 220 kV bus-2 after modification on 13.10.2024	13/Oct/2024	08:00	13/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	13-Oct-24	08:00	13-Oct-24	18:00	
1130	RQ191820	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DANDHARIKALAN (PS)-LUDHIANA(PG) (PSTCL) CKT-2		D	For Annual Maintenance works	11/Oct/2024	09:00	11/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	11-Oct-24	09:00	11-Oct-24	18:00	

1131	RQ190806	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHABAD(PG)-BHUNA(HV) (HVPNL) CKT-1		D	AMP of Line side equipments	11/Oct/2024	09:00	11/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	11-Oct-24	09:00	11-Oct-24	18:00	
1132	RQ190804	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PG) (PSTCL) CKT-1		D	For Bus Bar Relay testing of 220 KV Bus-1 after modification on 11.10.2024	11/Oct/2024	08:00	11/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	11-Oct-24	08:00	11-Oct-24	18:00	
1133	RQ190809	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PG)-DASUYA(PG) (PG) CKT-1		D	To replace B-Phase Flash over Polymer Insulator of 220KV Sarna Dasuya Transmission line Ckt-1.	10/Oct/2024	09:00	10/Oct/2024	13:00	Kindly approve.	PLANNED	Approved	10-Oct-24	09:00	10-Oct-24	13:00	
1134	RQ190858	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-VATIKA(RS) (RS) CKT-2		C	TBC CIRCUIT WIRING CHECKING	10/Oct/2024	09:00	12/Oct/2024	17:00	TBC WIRING CHECKING AND TBC ISOLATOR ALIGNMENT CHECKING AND SHIFTING	PLANNED	Approved	10-Oct-24	09:00	12-Oct-24	17:00	May be allowed subject to Rajasthan consent
1135	RQ190953	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KAUL (HV)-KURUKSHETRA(PG) (HVPNL) CKT-1		D	FOR AMP WORKS AND RELAY TESTING	10/Oct/2024	08:00	10/Oct/2024	18:00		PLANNED	Approved	10-Oct-24	08:00	10-Oct-24	18:00	
1136	RQ191809	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-CHOWADHI (JK) (PDD JK) CKT-1		D	For AMP of Line Equipments	09/Oct/2024	10:00	09/Oct/2024	16:00	Kindly approve.	PLANNED	Approved	09-Oct-24	10:00	09-Oct-24	16:00	
1137	RQ191819	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAGRAON(PG)-LUDHIANA(PG) (PSTCL) CKT-1		D	For Annual Maintenance works	09/Oct/2024	09:00	09/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	09-Oct-24	09:00	09-Oct-24	18:00	
1138	RQ190959	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SIKAR(RS)-SIKAR(PG) (PG) CKT-1		D	For AMP work	09/Oct/2024	08:00	09/Oct/2024	18:00		PLANNED	Approved	09-Oct-24	08:00	09-Oct-24	18:00	
1139	RQ190826	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FARIDABAD(NT)-SAMAYPUR(BB) (PG) CKT-1		D	To attend SD nature defects	08/Oct/2024	09:00	08/Oct/2024	18:00	A/R relay in non-auto mode required other ckt 220 KV FARIDABAD SEC-58 (HV)-FARIDABAD(NT) (PG) CKT-2 during S/D of ckt #1	PLANNED	Approved	08-Oct-24	09:00	08-Oct-24	18:00	
1140	RQ190961	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RATANGARH(RS)-SIKAR(PG) (PG) CKT-1		D	For AMP work	08/Oct/2024	08:00	08/Oct/2024	18:00		PLANNED	Approved	08-Oct-24	08:00	08-Oct-24	18:00	
1141	RQ190952	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KURUKSHETRA(PG)-PEHOWA(HV) (HVPNL) CKT-1		D	FOR AMP WORKS AND RELAY TESTING	08/Oct/2024	08:00	08/Oct/2024	18:00		PLANNED	Approved	08-Oct-24	08:00	08-Oct-24	18:00	

1142	RQ190857	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-VATIKA(RS) (RS) CKT-1		C	TBC CIRCUIT WIRING CHECKING	07/Oct/2024	09:00	09/Oct/2024	17:00	TBC WIRING CHECKING AND TBC ISOLATOR ALIGNMENT CHECKING AND SHIFTING	PLANNED	Approved	07-Oct-24	09:00	09-Oct-24	17:00	May be allowed subject to Rajasthan consent
1143	RQ190891	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-ASEJOL_HB FTGH2 (ASEJOL) (ASEJOL) CKT-2		D	For AMP works	05/Oct/2024	15:00	06/Oct/2024	23:59		PLANNED	Approved	05-Oct-24	19:00	06-Oct-24	23:59	May be given from 1900 Hrs
1144	RQ191224	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-BARN(JK) (PDD JK) CKT-1		D	For stringing of 400KV Kishwar Kishenpur line at Kishenpur S/S end, power line crossings of existing lines are being encountered in different spans. Shutdown is required to carryout stringing of under construction Kishwar-Kishenpur line in the span of 5/0 to 6/0.	05/Oct/2024	08:00	19/Oct/2024	18:00	Under construction head. Kindly approve.	PLANNED	Approved	05-Oct-24	08:00	19-Oct-24	18:00	May be allowed subject to J&K consent/Load to be managed by JK/ shutdown may be postponed after JK Election & Dussehara. Powergrid informed they would avail s/d on daily basis.
1145	RQ191225	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-BARN(JK) (PDD JK) CKT-2		D	For stringing of 400KV Kishwar Kishenpur line at Kishenpur S/S end, power line crossings of existing lines are being encountered in different spans. Shutdown is required to carryout stringing of under construction Kishwar-Kishenpur line in the span of 5/0 to 6/0.	05/Oct/2024	08:00	19/Oct/2024	18:00	Under construction head. Kindly approve.	PLANNED	Approved	05-Oct-24	08:00	19-Oct-24	18:00	May be allowed subject to J&K consent/Load to be managed by JK/ shutdown may be postponed after JK Election & Dussehara. Powergrid informed they would avail s/d on daily basis.
1146	RQ191226	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-1		D	For stringing of 400KV Kishwar Kishenpur line at Kishenpur S/S end, power line crossings of existing lines are being encountered in different spans. Shutdown is required to carryout stringing of under construction Kishwar-Kishenpur line in the span of 5/0 to 6/0.	05/Oct/2024	08:00	19/Oct/2024	18:00	Under construction head. Kindly approve.	PLANNED	Approved	05-Oct-24	08:00	19-Oct-24	18:00	May be allowed subject to J&K consent/Load to be managed by JK/ shutdown may be postponed after JK Election & Dussehara. Powergrid informed they would avail s/d on daily basis.

1147	RQ191227	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-2		D	For stringing of 400KV Kishwar Kishenpur line at Kishenpur S/S end, power line crossings of existing lines are being encountered in different spans. Shutdown is required to carryout stringing of under construction Kishwar-Kishenpur line in the span of 5/0 to 6/0.	05/Oct/2024	08:00	19/Oct/2024	18:00	Under construction head. Kindly approve.	PLANNED	Approved	05-Oct-24	08:00	19-Oct-24	18:00	May be allowed subject to J&K consent/Load to be managed by JK/ shutdown may be postponed after JK Election & Dussehara. Powergrid informed they would avail s/d on daily basis.
1148	RQ190803	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JESSORE(HP)-PONG(BB) (PG) CKT-1		D	Repalcement of Control & Relay Panel under Add Cap_Petition No. 712/TT/2020 at Pong end.	04/Oct/2024	10:00	05/Oct/2024	18:00	Under construction head. Kindly approve.	PLANNED	Approved	04-Oct-24	10:00	05-Oct-24	18:00	
1149	RQ191806	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HIRANAGAR(PDD)-SARNA(PS) (PG) CKT-1		D	FOR AMP WORKS OF LINE & BAY EQUIPMENTS	04/Oct/2024	10:00	04/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	04-Oct-24	10:00	04-Oct-24	18:00	
1150	RQ190856	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-CHAKSU(RS) (RS) CKT-1		C	TBC CIRCUIT WIRING CHECKING	04/Oct/2024	09:00	06/Oct/2024	17:00	TBC WIRING CHECKING AND TBC ISOLATOR ALIGNEMNT CHECKING AND SHIFTING	PLANNED	Approved	04-Oct-24	09:00	06-Oct-24	17:00	May be allowed subject to Rajasthan consent
1151	RQ190951	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KURUKSHETRA(PG)-SALEMPUR(HV) (HVPNL) CKT-1		D	FOR AMP WORKS AND RELAY TESTING	04/Oct/2024	08:00	04/Oct/2024	18:00		PLANNED	Approved	04-Oct-24	08:00	04-Oct-24	18:00	
1152	RQ190890	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-ASEJOL_HB FTGH2 (ASEJOL) (ASEJOL) CKT-1		D	For AMP works	03/Oct/2024	15:00	04/Oct/2024	23:59		PLANNED	Approved	03-Oct-24	19:00	04-Oct-24	23:59	May be given from 1900 Hrs
1153	RQ191004	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAHARANPUR(PG)-SARSAWAN(UP) (UP) CKT-2		D	AMP Work of Line Bay	03/Oct/2024	09:00	03/Oct/2024	18:00		PLANNED	Approved	03-Oct-24	09:00	03-Oct-24	18:00	
1154	RQ190788	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-TEPLA(HV) (HVPNL) CKT-1		D	FOR YEARLY MAINTENANCE OF LINE BAY EQUIPMENTS	03/Oct/2024	08:00	03/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	03-Oct-24	08:00	03-Oct-24	18:00	
1155	RQ190889	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-2		D	For commissioning of N-1 400/220 kV ICT under SS 101 package	01/Oct/2024	15:00	07/Oct/2024	23:59		PLANNED	Approved	01-Oct-24	19:00	07-Oct-24	23:59	May be given from 1900 Hrs

1156	RQ190886	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJ2L PSS HB_FGRAH_PG (AHEJ2L) (AHEJ2L) CKT-1		D	For commissioning of N-1 400/220 kv ICT under SS 101 package	01/Oct/2024	15:00	07/Oct/2024	23:59		PLANNED	Approved	01-Oct-24	19:00	07-Oct-24	23:59	May be given from 1900 Hrs
1157	RQ190888	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-1		D	For commissioning of N-1 400/220 kv ICT under SS 101 package	01/Oct/2024	15:00	07/Oct/2024	23:59		PLANNED	Approved	01-Oct-24	19:00	07-Oct-24	23:59	May be given from 1900 Hrs
1158	RQ190887	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJ3L PSS HB_FGRAH_PG (AHEJ3L) (AHEJ3L) CKT-1		D	For commissioning of N-1 400/220 kv ICT under SS 101 package	01/Oct/2024	15:00	07/Oct/2024	23:59		PLANNED	Approved	01-Oct-24	19:00	07-Oct-24	23:59	May be given from 1900 Hrs
1159	RQ190896	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SOLARURJA SL_FGARH_PG (RSUPL)-FATEHGARH_II(PG) (RENEW SOLAR URJA (RSUPL)) CKT-1		D	For commissioning of N-1 400/220 kv ICT under SS 101 package	01/Oct/2024	15:00	07/Oct/2024	23:59		PLANNED	Approved	01-Oct-24	19:00	07-Oct-24	23:59	May be given from 1900 Hrs
1160	RQ190893	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-EDEN SL_FGRAH_PG (ERCPL) (EDEN (ERCPL)) CKT-1		D	For commissioning of N-1 400/220 kv ICT under SS 101 package	01/Oct/2024	15:00	07/Oct/2024	23:59		PLANNED	Approved	01-Oct-24	19:00	07-Oct-24	23:59	May be given from 1900 Hrs
1161	RQ190802	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIRASIUL(NH)-PONG(BB) (PG) CKT-1		D	Replacemnt of Control & Relay Panel under Add Cap_Petition No. 712/TT/2020 at Pong end.	01/Oct/2024	10:00	02/Oct/2024	18:00	Under construction head. Kindly approve.	PLANNED	Approved	01-Oct-24	10:00	02-Oct-24	18:00	
1162	RQ191805	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PS)-DASUYA(PS) (PG) CKT-2		D	FOR AMP WORKS OF LINE & BAY EQUIPMENTS	01/Oct/2024	10:00	01/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	01-Oct-24	10:00	01-Oct-24	18:00	
1163	RQ191005	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-MAU(HV) (HVPNL) CKT-1		C	FOR NCRTC DIVERSION WORK	01/Oct/2024	09:00	10/Oct/2024	18:30	OWNER - HVPNL Both lines and should be shutdown simultaneously	PLANNED	Rejected					Haryana denied consent
1164	RQ191006	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-HSIIDC BAWAL(HV) (HVPNL) CKT-1		C	FOR NCRTC DIVERSION WORK	01/Oct/2024	09:00	10/Oct/2024	18:30	OWNER - HVPNL Both lines and should be shutdown simultaneously	PLANNED	Rejected					Haryana denied consent

1165	RQ190855	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-GONER(RS) (RS) CKT-1		C	TBC CIRCUIT WIRING CHECKING	01/Oct/2024	09:00	03/Oct/2024	17:00	TBC WIRING CHECKING AND TBC ISOLATOR ALIGNMENT CHECKING AND SHIFTING	PLANNED	Approved	01-Oct-24	09:00	03-Oct-24	17:00	May be allowed subject to Rajasthan consent
1166	RQ190965	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1		C	NHAI DIVERSION WORK	01/Oct/2024	08:00	10/Oct/2024	18:00	Timely requirement of S/D subject to readiness provided by the executing agency	PLANNED	Rejected					Confirmation from NHAI is not received by Powergrid. Approved in multiple times in previous OCC but never availed
1167	RQ190774	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIRASIUL(NH)-JESSORE(HP) (PG) CKT-1		D	Rectification of broken strand of OPGW between span 78-79.	01/Oct/2024	08:00	01/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	01-Oct-24	08:00	01-Oct-24	18:00	
1168	RQ190967	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2		C	NHAI DIVERSION WORK By KOTA	01/Oct/2024	08:00	10/Oct/2024	18:00	Timely requirement of S/D subject to readiness provided by the executing agency	PLANNED	Rejected					Confirmation from NHAI is not received by Powergrid. Approved in multiple times in previous OCC but never availed
1169	RQ190966	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1		C	NHAI DIVERSION WORK By KOTA	01/Oct/2024	08:00	10/Oct/2024	18:00	Timely requirement of S/D subject to readiness provided by the executing agency	PLANNED	Rejected					Confirmation from NHAI is not received by Powergrid. Approved in multiple times in previous OCC but never availed
1170	RQ191799	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1		D	S/D required for reinstallation of aviation globules after OPGW works	01/Oct/2024	07:00	15/Oct/2024	18:00	Under construction head. Kindly approve.	PLANNED	Rejected					AD hydro denied consent. Deferred to next occ.
1171	RQ191798	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1		D	S/D required for reinstallation of aviation globules after OPGW works	01/Oct/2024	07:00	15/Oct/2024	18:00	Under construction head. Kindly approve.	PLANNED	Rejected					AD hydro denied consent. Deferred to next occ.
1172	RQ191061	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(PS) (BB) CKT-2	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 201 to 212.	30/Oct/2024	10:00	30/Oct/2024	17:00		PLANNED	Approved	30-Oct-24	10:00	30-Oct-24	17:00	
1173	RQ191911	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-2	BBMB	D	Yearly Mtc. of S/Strn. Equipment	30/Oct/2024	08:00	30/Oct/2024	18:00		PLANNED	Approved	30-Oct-24	08:00	30-Oct-24	18:00	
1174	RQ191060	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(PS) (BB) CKT-2	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 186 to 200.	29/Oct/2024	10:00	29/Oct/2024	17:00		PLANNED	Approved	29-Oct-24	10:00	29-Oct-24	17:00	
1175	RQ191941	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_L-GANGUWAL (BB) CKT-3	BBMB	D	Yearly mtc.	29/Oct/2024	08:00	29/Oct/2024	18:00		PLANNED	Approved	29-Oct-24	08:00	29-Oct-24	18:00	

1176	RQ191059	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(P S) (BB) CKT-2	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 168 to 185.	28/Oct/2024	10:00	28/Oct/2024	17:00		PLANNED	Approved	28-Oct-24	10:00	28-Oct-24	17:00	
1177	RQ191056	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(P S) (BB) CKT-2	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 161 to 167.	26/Oct/2024	10:00	26/Oct/2024	17:00		PLANNED	Approved	26-Oct-24	10:00	26-Oct-24	17:00	
1178	RQ191966	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGHARH-CHARKHI DADRI (BB) CKT-1	BBMB	D	Yearly mtc.	26/Oct/2024	08:00	26/Oct/2024	18:00		PLANNED	Approved	26-Oct-24	08:00	26-Oct-24	18:00	
1179	RQ191996	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(BB)-JAMSHER(P S) (BB) CKT-2	BBMB	D	Yearly Maintenance of Sub-Station equipment	26/Oct/2024	08:00	26/Oct/2024	18:00		PLANNED	Approved	26-Oct-24	08:00	26-Oct-24	18:00	
1180	RQ191055	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(P S) (BB) CKT-2	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 146 to 160.	25/Oct/2024	10:00	25/Oct/2024	17:00		PLANNED	Approved	25-Oct-24	10:00	25-Oct-24	17:00	
1181	RQ191965	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-4	BBMB	D	Yearly mtc.	25/Oct/2024	08:00	25/Oct/2024	18:00		PLANNED	Approved	25-Oct-24	08:00	25-Oct-24	18:00	
1182	RQ191964	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI-SAMAYPUR (BB) CKT-1	BBMB	D	Yearly mtc.	25/Oct/2024	08:00	25/Oct/2024	18:00		PLANNED	Approved	25-Oct-24	08:00	25-Oct-24	18:00	
1183	RQ191940	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_L-GANGUWAL (BB) CKT-2	BBMB	D	Yearly Mtc.	25/Oct/2024	08:00	25/Oct/2024	18:00		PLANNED	Approved	25-Oct-24	08:00	25-Oct-24	18:00	
1184	RQ191052	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(P S) (BB) CKT-2	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 132 to 145.	24/Oct/2024	10:00	24/Oct/2024	17:00		PLANNED	Approved	24-Oct-24	10:00	24-Oct-24	17:00	
1185	RQ191938	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHATINDA (PS)-LEHRAMOHABBA T(P S) (BBMB) CKT-1	BBMB	D	Maintenance of Line	24/Oct/2024	08:00	24/Oct/2024	18:00		PLANNED	Approved	24-Oct-24	08:00	24-Oct-24	18:00	
1186	RQ191936	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-1	BBMB	D	Pre foggy mtc. Of line	24/Oct/2024	08:00	24/Oct/2024	18:00		PLANNED	Approved	24-Oct-24	08:00	24-Oct-24	18:00	
1187	RQ191051	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(P S) (BB) CKT-2	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 118 to 131.	23/Oct/2024	10:00	23/Oct/2024	17:00		PLANNED	Approved	23-Oct-24	10:00	23-Oct-24	17:00	
1188	RQ191939	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_L-GANGUWAL (BB) CKT-1	BBMB	D	Yearly mtc.	23/Oct/2024	08:00	23/Oct/2024	18:00		PLANNED	Approved	23-Oct-24	08:00	23-Oct-24	18:00	

1189	RQ191926	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-SANGRUR(PS) (BB) CKT-2	BBMB	D	Pre Winter half Yearly Mtc. of transmission line	23/Oct/2024	08:00	25/Oct/2024	18:00		PLANNED	Approved	23-Oct-24	08:00	25-Oct-24	18:00	
1190	RQ191693	OCC_223	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	BBMB	D	For Line patrolling & Tree trimming	23/Oct/2024	08:00	23/Oct/2024	18:00		PLANNED	Approved	23-Oct-24	08:00	23-Oct-24	18:00	
1191	RQ191050	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(PS) (BB) CKT-2	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 101 to 117 .	22/Oct/2024	10:00	22/Oct/2024	17:00		PLANNED	Approved	22-Oct-24	10:00	22-Oct-24	17:00	
1192	RQ191692	OCC_223	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	BBMB	D	For Line patrolling & Tree trimming	22/Oct/2024	08:00	22/Oct/2024	18:00		PLANNED	Approved	22-Oct-24	08:00	22-Oct-24	18:00	
1193	RQ191047	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(PS) (BB) CKT-2	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 91 to 100.	21/Oct/2024	10:00	21/Oct/2024	17:00		PLANNED	Approved	21-Oct-24	10:00	21-Oct-24	17:00	
1194	RQ191961	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH-SAMAYPUR (BB) CKT-3	BBMB	D	Yearly Mtc.	21/Oct/2024	08:00	21/Oct/2024	18:00		PLANNED	Approved	21-Oct-24	08:00	21-Oct-24	18:00	
1195	RQ191046	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(PS) (BB) CKT-2	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 86 to 90.	19/Oct/2024	10:00	19/Oct/2024	17:00		PLANNED	Approved	19-Oct-24	10:00	19-Oct-24	17:00	
1196	RQ191995	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(BB)-JAMSHER(PS) (BB) CKT-1	BBMB	D	Yearly Maintenance of Sub-Station equipment	19/Oct/2024	08:00	19/Oct/2024	18:00		PLANNED	Approved	19-Oct-24	08:00	19-Oct-24	18:00	
1197	RQ191925	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-SANGRUR(PS) (BB) CKT-1	BBMB	D	Yearly Maintenance of Sub-Station equipment	19/Oct/2024	08:00	21/Oct/2024	18:00		PLANNED	Approved	19-Oct-24	08:00	21-Oct-24	18:00	
1198	RQ191043	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(PS) (BB) CKT-2	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 81 to 85.	18/Oct/2024	10:00	18/Oct/2024	17:00		PLANNED	Approved	18-Oct-24	10:00	18-Oct-24	17:00	
1199	RQ191962	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI-SAMAYPUR (BB) CKT-1	BBMB	D	Yearly mtc	18/Oct/2024	08:00	18/Oct/2024	18:00		PLANNED	Approved	18-Oct-24	08:00	18-Oct-24	18:00	
1200	RQ191958	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-HISSAR IA(HV) (BBMB) CKT-2	BBMB	D	Yearly mtc.	18/Oct/2024	08:00	18/Oct/2024	18:00		PLANNED	Approved	18-Oct-24	08:00	18-Oct-24	18:00	
1201	RQ191960	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH-SAMAYPUR (BB) CKT-2	BBMB	D	Yearly mtc.	18/Oct/2024	08:00	18/Oct/2024	18:00		PLANNED	Approved	18-Oct-24	08:00	18-Oct-24	18:00	
1202	RQ191998	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-JAMALPUR (BB) CKT-2	BBMB	D	Yearly Maintenance of Sub-Station equipment	18/Oct/2024	08:00	18/Oct/2024	18:00		PLANNED	Approved	18-Oct-24	08:00	18-Oct-24	18:00	

1203	RQ191042	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-1	BBMB	D	Patrolling of line alongwith Tree trimming and Jumper tightening	17/Oct/2024	09:00	17/Oct/2024	17:00		PLANNED	Approved	17-Oct-24	09:00	17-Oct-24	17:00	
1204	RQ191030	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(PS) (BB) CKT-2	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 74 to 80 .	16/Oct/2024	10:00	16/Oct/2024	17:00		PLANNED	Approved	16-Oct-24	10:00	16-Oct-24	17:00	
1205	RQ191029	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(PS) (BB) CKT-2	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 62 to 73.	15/Oct/2024	10:00	15/Oct/2024	17:00		PLANNED	Approved	15-Oct-24	10:00	15-Oct-24	17:00	
1206	RQ191909	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DASUYA(PS)-JALANDHAR(BB) (BBMB) CKT-2	BBMB	D	Yearly Mtc. of S/Stn. Equipment	15/Oct/2024	08:00	15/Oct/2024	18:00		PLANNED	Approved	15-Oct-24	08:00	15-Oct-24	18:00	
1207	RQ191945	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-2	BBMB	D	Yearly Maintenance of Sub-Station equipment	15/Oct/2024	08:00	15/Oct/2024	18:00		PLANNED	Approved	15-Oct-24	08:00	15-Oct-24	18:00	
1208	RQ191024	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(PS) (BB) CKT-2	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 44 to 61.	14/Oct/2024	10:00	14/Oct/2024	17:00		PLANNED	Approved	14-Oct-24	10:00	14-Oct-24	17:00	
1209	RQ191956	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-HISSAR IA(HV) (BBMB) CKT-2	BBMB	D	Yearly mtc.	14/Oct/2024	08:00	14/Oct/2024	18:00		PLANNED	Approved	14-Oct-24	08:00	14-Oct-24	18:00	
1210	RQ191963	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGHARH-CHARKHI DADRI (BB) CKT-1	BBMB	D	Yearly mtc.	14/Oct/2024	08:00	14/Oct/2024	18:00		PLANNED	Approved	14-Oct-24	08:00	14-Oct-24	18:00	
1211	RQ191947	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAGADHARI-KURUKSHETRA (BB) CKT-1	BBMB	D	Pre winter mtc. of line & sub station	14/Oct/2024	08:00	15/Oct/2024	18:00		PLANNED	Approved	14-Oct-24	08:00	15-Oct-24	18:00	
1212	RQ191023	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(PS) (BB) CKT-2	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 31 to 43.	11/Oct/2024	10:00	11/Oct/2024	17:00		PLANNED	Approved	11-Oct-24	10:00	11-Oct-24	17:00	
1213	RQ191022	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(PS) (BB) CKT-2	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 21 to 30.	10/Oct/2024	10:00	10/Oct/2024	17:00		PLANNED	Approved	10-Oct-24	10:00	10-Oct-24	17:00	
1214	RQ191920	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-KURUKSHETRA (BB) CKT-1	BBMB	D	Half yearly mtc	10/Oct/2024	08:00	10/Oct/2024	18:00		PLANNED	Approved	10-Oct-24	08:00	10-Oct-24	18:00	
1215	RQ191937	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-HISSAR (BB) CKT-2	BBMB	D	Pre foggy mtc. Of line	10/Oct/2024	08:00	10/Oct/2024	18:00		PLANNED	Approved	10-Oct-24	08:00	10-Oct-24	18:00	
1216	RQ191944	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-1	BBMB	D	Yearly Maintenance of Sub-Station equipment	10/Oct/2024	08:00	10/Oct/2024	18:00		PLANNED	Approved	10-Oct-24	08:00	10-Oct-24	18:00	

1217	RQ191686	OCC_223	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-CHIRAWA(RS) (BB) CKT-1	BBMB	D	For 2nd frequency maintenance work of 220 KV Chirawa-Hisar line & bay at 220 KV GSS Chirawa	10/Oct/2024	08:00	10/Oct/2024	18:00		PLANNED	Approved	10-Oct-24	08:00	10-Oct-24	18:00	
1218	RQ191019	OCC_223	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(P S) (BB) CKT-2	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 11 to 20.	09/Oct/2024	10:00	09/Oct/2024	17:00		PLANNED	Approved	09-Oct-24	10:00	09-Oct-24	17:00	
1219	RQ191919	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-2	BBMB	D	Half yearly mtc	09/Oct/2024	08:00	09/Oct/2024	18:00		PLANNED	Approved	09-Oct-24	08:00	09-Oct-24	18:00	
1220	RQ191924	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR-SANGRUR (BB) CKT-2	BBMB	D	Pre foggy mtc. Of line	09/Oct/2024	08:00	09/Oct/2024	18:00		PLANNED	Approved	09-Oct-24	08:00	09-Oct-24	18:00	
1221	RQ191017	OCC_223	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(P S) (BB) CKT-2	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 01 to 10 .	08/Oct/2024	10:00	08/Oct/2024	17:00		PLANNED	Approved	08-Oct-24	10:00	08-Oct-24	17:00	
1222	RQ191921	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BARNALA(P S)-SANGRUR (BB) (BBMB) CKT-1	BBMB	D	Mtc. of Line	08/Oct/2024	08:00	08/Oct/2024	18:00		PLANNED	Approved	08-Oct-24	08:00	08-Oct-24	18:00	
1223	RQ191915	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-3	BBMB	D	Half yearly mtc	07/Oct/2024	08:00	07/Oct/2024	18:00		PLANNED	Approved	07-Oct-24	08:00	07-Oct-24	18:00	
1224	RQ191946	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAGADHARI (BB) CKT-1	BBMB	D	Pre winter mtc. of line.	07/Oct/2024	08:00	08/Oct/2024	18:00		PLANNED	Approved	07-Oct-24	08:00	08-Oct-24	18:00	
1225	RQ191910	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(P S) (BBMB) CKT-1	BBMB	D	General mtc and testing of CTs.	07/Oct/2024	08:00	07/Oct/2024	18:00		PLANNED	Approved	07-Oct-24	08:00	07-Oct-24	18:00	
1226	RQ191918	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-1	BBMB	D	Half yearly mtc	05/Oct/2024	08:00	05/Oct/2024	18:00		PLANNED	Approved	05-Oct-24	08:00	05-Oct-24	18:00	
1227	RQ191912	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-1	BBMB	D	Yearly Mtc. of S/Stn. Equipment	04/Oct/2024	08:00	04/Oct/2024	18:00		PLANNED	Approved	06-Oct-24	08:00	06-Oct-24	18:00	Shutdown date may be revised to 06.10.2024 as per BBMB request
1228	RQ191914	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR-GANGUWAL (BB) CKT-1	BBMB	D	Replacement of CVT Red Phase with new one	04/Oct/2024	08:00	04/Oct/2024	18:00		PLANNED	Approved	04-Oct-24	08:00	04-Oct-24	18:00	
1229	RQ191997	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-JAMALPUR (BB) CKT-1	BBMB	D	Yearly Maintenance of Sub-Station equipment	01/Oct/2024	08:00	01/Oct/2024	18:00		PLANNED	Approved	01-Oct-24	08:00	01-Oct-24	18:00	
1230	RQ191063	OCC_223	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(P S) (PS) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	30/Oct/2024	09:00	30/Oct/2024	17:00		PLANNED	Approved	30-Oct-24	09:00	30-Oct-24	17:00	
1231	RQ191865	OCC_223	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-AJITWAL(P S) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 20 to 40	29/Oct/2024	08:00	29/Oct/2024	18:00		PLANNED	Approved	29-Oct-24	08:00	29-Oct-24	18:00	

1232	RQ191864	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DANDHARIKALAN I(PG)-LUDHIANA(PG) (PSTCL) CKT-2	PSTCL	D	Periodic Maintenance	22/Oct/2024	10:00	22/Oct/2024	16:00		PLANNED	Approved	22-Oct-24	10:00	22-Oct-24	16:00	
1233	RQ191863	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DANDHARIKALAN I(PG)-LUDHIANA(PG) (PSTCL) CKT-2	PSTCL	D	Tree cutting and Jumper tightening TN 40 to 55	19/Oct/2024	10:00	19/Oct/2024	16:00		PLANNED	Approved	19-Oct-24	10:00	19-Oct-24	16:00	
1234	RQ191028	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PG) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 240 to 260	15/Oct/2024	10:00	15/Oct/2024	16:00		PLANNED	Approved	15-Oct-24	10:00	15-Oct-24	16:00	
1235	RQ191942	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-DANDHARIKALAN I(PG) (PSTCL) CKT-1	PSTCL	D	Maintenance of Sub-Station Equipments	13/Oct/2024	08:00	13/Oct/2024	18:00		PLANNED	Approved	13-Oct-24	08:00	13-Oct-24	18:00	
1236	RQ191943	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-DANDHARIKALAN I(PG) (PSTCL) CKT-2	PSTCL	D	Maintenance of Sub-Station Equipments	11/Oct/2024	08:00	11/Oct/2024	18:00		PLANNED	Approved	11-Oct-24	08:00	11-Oct-24	18:00	
1237	RQ191020	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PG) (PS) CKT-2	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	10/Oct/2024	09:00	10/Oct/2024	17:00		PLANNED	Approved	10-Oct-24	09:00	10-Oct-24	17:00	
1238	RQ191994	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(BB)-BUTARI(PG) (PSTCL) CKT-1	PSTCL	D	Yearly Maintenance of Sub-Station equipment	10/Oct/2024	08:00	10/Oct/2024	18:00		PLANNED	Approved	10-Oct-24	08:00	10-Oct-24	18:00	
1239	RQ191922	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BARNALA(BB)-LEHRAMOHABBA T(PG) (PSTCL) CKT-1	PSTCL	D	Mtc. of Line	09/Oct/2024	08:00	09/Oct/2024	18:00		PLANNED	Approved	09-Oct-24	08:00	09-Oct-24	18:00	
1240	RQ191908	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(BB)-ALAWALPUR(PG) (PSTCL) CKT-1	PSTCL	D	Yearly Mtc. of S/Stn. Equipment	09/Oct/2024	08:00	09/Oct/2024	18:00		PLANNED	Approved	09-Oct-24	08:00	09-Oct-24	18:00	
1241	RQ191018	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PG) (PS) CKT-2	PSTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 176 to 183 and s/s gantry	08/Oct/2024	10:00	08/Oct/2024	17:00		PLANNED	Approved	08-Oct-24	10:00	08-Oct-24	17:00	
1242	RQ191102	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-DANDHARIKALAN I(PG) (PSTCL) CKT-2	PSTCL	D	Tree cutting and Jumper tightening TN 1 to 16	04/Oct/2024	10:00	04/Oct/2024	16:00		PLANNED	Approved	04-Oct-24	10:00	04-Oct-24	16:00	
1243	RQ191013	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PG) (PS) CKT-1	PSTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 176 to 183 and s/s gantry	04/Oct/2024	10:00	04/Oct/2024	17:00	TL Ropar	PLANNED	Approved	04-Oct-24	10:00	04-Oct-24	17:00	

1244	RQ191100	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-DANDHARIKALAN (PS) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 1 to 16	01/Oct/2024	10:00	01/Oct/2024	16:00		PLANNED	Approved	01-Oct-24	10:00	01-Oct-24	16:00	
1245	RQ191010	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PS) (PSTCL) CKT-4	PSTCL	D	Jumper Tightening of Tower No. 01 to 03.	01/Oct/2024	10:00	01/Oct/2024	16:00		PLANNED	Approved	01-Oct-24	10:00	01-Oct-24	16:00	
1246	RQ191448	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GRIANPSS_BIK2_(AMPLUS)-BIKANER_2 (PBTSL) (GRIAN ENERGY PRIVATE LIMITED) CKT-1	GRIAN ENERGY PRIVATE LIMITED	D	Bay Extension Work	25/Oct/2024	17:00	28/Oct/2024	23:00		PLANNED	Approved	25-Oct-24	19:00	28-Oct-24	23:00	May be given from 1900 Hrs
1247	RQ191691	OCC_223	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-2	POWER GRID	D	Quarterly Maintenance	25/Oct/2024	08:00	25/Oct/2024	18:00		PLANNED	Approved	25-Oct-24	08:00	25-Oct-24	18:00	
1248	RQ191690	OCC_223	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-1	POWER GRID	D	Quarterly Maintenance	24/Oct/2024	08:00	24/Oct/2024	18:00		PLANNED	Approved	24-Oct-24	08:00	24-Oct-24	18:00	
1249	RQ191928	OCC_223	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-2	POWER GRID	D	Preventive maintenance works including replacement of worn out jumpers / droppers and allied clamps etc	20/Oct/2024	07:00	20/Oct/2024	12:00	30-50 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 200 N\U load shall be affected.	PLANNED	Approved	20-Oct-24	07:00	20-Oct-24	12:00	
1250	RQ191927	OCC_223	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-1	POWER GRID	D	Preventive maintenance works including replacement of worn out jumpers / droppers and allied clamps etc	20/Oct/2024	07:00	20/Oct/2024	12:00	30-50 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 200 N\U load shall be affected.	PLANNED	Approved	20-Oct-24	07:00	20-Oct-24	12:00	
1251	RQ191095	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-MAINPURI(UP) (PG) CKT-1	POWER GRID	D	AMP of Line bay equipment	19/Oct/2024	09:00	19/Oct/2024	18:00		PLANNED	Approved	19-Oct-24	09:00	19-Oct-24	18:00	

1252	RQ191682	OCC_223	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAWAIMADHOPUR(RS)-DAUSA(RS) (PG) CKT-1	POWER GRID	D	Quarterly Maintenance	18/Oct/2024	08:00	18/Oct/2024	18:00		PLANNED	Approved	18-Oct-24	08:00	18-Oct-24	18:00	
1253	RQ191688	OCC_223	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LALSOTE(RS)-DAUSA(RS) (PG) CKT-1	POWER GRID	D	Installation of Piolet string in Lalsot-Anta Towers	17/Oct/2024	09:00	17/Oct/2024	18:00		PLANNED	Approved	17-Oct-24	09:00	17-Oct-24	18:00	
1254	RQ191689	OCC_223	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1	POWER GRID	D	Installation of Piolet string in Lalsot-Anta Towers	17/Oct/2024	09:00	17/Oct/2024	18:00		PLANNED	Approved	17-Oct-24	09:00	17-Oct-24	18:00	
1255	RQ191090	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-KANPURNAUBASTA(UP) (PG) CKT-1	POWER GRID	D	AMP of Line bay equipment	16/Oct/2024	08:00	16/Oct/2024	18:00		PLANNED	Approved	16-Oct-24	08:00	16-Oct-24	18:00	
1256	RQ191955	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FARIDABAD SEC-58 (HV)-SAMAYPUR(BB) (PG) CKT-2	POWER GRID	D	Yearly Mtc.	14/Oct/2024	08:00	14/Oct/2024	18:00		PLANNED	Approved	14-Oct-24	08:00	14-Oct-24	18:00	
1257	RQ191041	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAULIJI (PG)-DHAULIGANGA(NH) (PG) CKT-2	POWER GRID	D	AMP and relay testing	14/Oct/2024	08:00	14/Oct/2024	18:00		PLANNED	Approved	14-Oct-24	08:00	14-Oct-24	18:00	
1258	RQ192099	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAH(NT) (PG) CKT-2	POWER GRID	D	Maintenance work related to winter preparedness	13/Oct/2024	08:00	13/Oct/2024	18:00		PLANNED	Approved	13-Oct-24	08:00	13-Oct-24	18:00	
1259	RQ191040	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAULIJI (PG)-DHAULIGANGA(NH) (PG) CKT-1	POWER GRID	D	AMP and relay testing	11/Oct/2024	08:00	11/Oct/2024	18:00		PLANNED	Approved	11-Oct-24	08:00	11-Oct-24	18:00	
1260	RQ191083	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAH(NT) (PG) CKT-3	POWER GRID	D	For modification in mutual compensation scheme (s/d of ckt-3 & 4 required simultaneously)	11/Oct/2024	08:00	11/Oct/2024	18:00		PLANNED	Approved	11-Oct-24	08:00	11-Oct-24	18:00	
1261	RQ191084	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAH(NT) (PG) CKT-4	POWER GRID	D	For modification in mutual compensation scheme (s/d of ckt-3 & 4 required simultaneously)	11/Oct/2024	08:00	11/Oct/2024	18:00		PLANNED	Approved	11-Oct-24	08:00	11-Oct-24	18:00	
1262	RQ191081	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAH(NT) (PG) CKT-1	POWER GRID	D	For modification in mutual compensation scheme (s/d of ckt-1 & 2 required simultaneously)	10/Oct/2024	08:00	10/Oct/2024	18:00		PLANNED	Approved	10-Oct-24	08:00	10-Oct-24	18:00	
1263	RQ191082	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAH(NT) (PG) CKT-2	POWER GRID	D	For modification in mutual compensation scheme (s/d of ckt-1 & 2 required simultaneously)	10/Oct/2024	08:00	10/Oct/2024	18:00		PLANNED	Approved	10-Oct-24	08:00	10-Oct-24	18:00	

1264	RQ191687	OCC_223	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV INDIRA NAGAR(RS)-HEERAPURA(RS) (PG) CKT-1	POWER GRID	D	Quarterly maintenance and testing of Bay Equipment	09/Oct/2024	17:00	09/Oct/2024	22:00		PLANNED	Approved	09-Oct-24	17:00	09-Oct-24	22:00	
1265	RQ192067	OCC_223	sldchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRIAN(HP) (PG) CKT-2	POWER GRID	D	Parodical testing & maintenance of feeders	08/Oct/2024	15:30	08/Oct/2024	17:00		PLANNED	Approved	08-Oct-24	15:30	08-Oct-24	17:00	
1266	RQ192066	OCC_223	sldchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRIAN(HP) (PG) CKT-1	POWER GRID	D	Parodical testing & maintenance of feeders	08/Oct/2024	14:00	08/Oct/2024	15:30		PLANNED	Approved	08-Oct-24	14:00	08-Oct-24	15:30	
1267	RQ192069	OCC_223	sldchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-NEHRIAN(HP) (PG) CKT-2	POWER GRID	D	Parodical testing & maintenance of feeders	08/Oct/2024	11:30	08/Oct/2024	13:00		PLANNED	Approved	08-Oct-24	11:30	08-Oct-24	13:00	
1268	RQ192068	OCC_223	sldchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-NEHRIAN(HP) (PG) CKT-1	POWER GRID	D	Parodical testing & maintenance of feeders	08/Oct/2024	10:00	08/Oct/2024	11:30		PLANNED	Approved	08-Oct-24	10:00	08-Oct-24	11:30	
1269	RQ191199	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-JHUSI(UP) (PG) CKT-1	POWER GRID	D	LBB retrofitment work	03/Oct/2024	09:00	03/Oct/2024	18:00		PLANNED	Approved	03-Oct-24	09:00	03-Oct-24	18:00	
1270	RQ191034	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH-JAULJIVI (PG) CKT-1	POWER GRID	D	AMP and relay testing	03/Oct/2024	08:00	03/Oct/2024	18:00		PLANNED	Approved	03-Oct-24	08:00	03-Oct-24	18:00	
1271	RQ191198	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-ALLAHABADREWAROAD(UP) (PG) CKT-2	POWER GRID	D	For LBB retrofitment Work	02/Oct/2024	09:00	02/Oct/2024	18:00		PLANNED	Approved	02-Oct-24	09:00	02-Oct-24	18:00	
1272	RQ191035	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH-JAULJIVI (PG) CKT-2	POWER GRID	D	AMP and relay testing	01/Oct/2024	09:00	01/Oct/2024	18:00		PLANNED	Approved	01-Oct-24	09:00	01-Oct-24	18:00	
1273	RQ191197	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-ALLAHABADREWAROAD(UP) (PG) CKT-1	POWER GRID	D	For LBB retrofitment Work	01/Oct/2024	09:00	01/Oct/2024	18:00		PLANNED	Approved	01-Oct-24	09:00	01-Oct-24	18:00	
1274	RQ191917	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-CHAJPUR(HV) (HVPNL) CKT-2	HVPNL	D	Half yearly mtc	24/Oct/2024	08:00	24/Oct/2024	18:00		PLANNED	Approved	24-Oct-24	08:00	24-Oct-24	18:00	
1275	RQ191916	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-CHAJPUR(HV) (HVPNL) CKT-1	HVPNL	D	Half Yearly Mtc..	23/Oct/2024	08:00	23/Oct/2024	18:00		PLANNED	Approved	23-Oct-24	08:00	23-Oct-24	18:00	
1276	RQ191959	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-HISSAR IA(HV) (HVPNL) CKT-1	HVPNL	D	Yearly Mtc.	18/Oct/2024	08:00	18/Oct/2024	18:00		PLANNED	Approved	18-Oct-24	08:00	18-Oct-24	18:00	
1277	RQ191957	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-HISSAR IA(HV) (HVPNL) CKT-1	HVPNL	D	Yearly Mtc.	14/Oct/2024	08:00	14/Oct/2024	18:00		PLANNED	Approved	14-Oct-24	08:00	14-Oct-24	18:00	

1278	RQ191600	OCC_223	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)-FATEHABAD(HV) (HVPNL) CKT-1	HVPNL	D	Non-auto Mode. The work of the laying of the OPGW(64KM approx.) on the said line has been awarded to the turn key contractor i.e. M/s M/S Jain Brothers Barara. The work is being executed under supervision of TS Division Hisar. The firm has requested to avail the shut down on daily basis for a period from 23.09.2024 to 06.11.2024 on Daily basis.	01/Oct/2024	09:00	06/Nov/2024	18:00		PLANNED	Approved	23-Sep-24	09:00	06-Nov-24	18:00	
1279	RQ191601	OCC_223	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)-FATEHABAD(HV) (HVPNL) CKT-2	HVPNL	D	Non-auto Mode. The work of the laying of the OPGW(64KM approx.) on the said line has been awarded to the turn key contractor i.e. M/s M/S Jain Brothers Barara. The work is being executed under supervision of TS Division Hisar. The firm has requested to avail the shut down on daily basis for a period from 23.09.2024 to 06.11.2024 on Daily basis.	01/Oct/2024	09:00	06/Nov/2024	18:00		PLANNED	Approved	23-Sep-24	09:00	06-Nov-24	18:00	
1280	RQ192073	OCC_223	sldchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BUDHIL(LB)-LAHAL(HP) (HPSEB) CKT-1	HPSEB	D	Periodical testing	23/Oct/2024	09:00	23/Oct/2024	18:00		PLANNED	Approved	23-Oct-24	09:00	23-Oct-24	18:00	
1281	RQ192071	OCC_223	sldchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BUDHIL(LB)-LAHAL(HP) (HPSEB) CKT-1	HPSEB	D	Periodical testing	22/Oct/2024	09:00	22/Oct/2024	18:00		PLANNED	Approved	22-Oct-24	09:00	22-Oct-24	18:00	
1282	RQ190719	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-BAHRAICH(UP) (UP) CKT-1	UPPTCL	D	For Relay Testing	23/Oct/2024	09:00	23/Oct/2024	18:00		PLANNED	Approved	23-Oct-24	09:00	23-Oct-24	18:00	
1283	RQ190717	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-GONDA(UP) (UP) CKT-1	UPPTCL	D	For Relay Testing	22/Oct/2024	09:00	22/Oct/2024	18:00		PLANNED	Approved	22-Oct-24	09:00	22-Oct-24	18:00	

1284	RQ191088	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-SIKANDRA(UP) (UP) CKT-1	UPPTCL	D	AMP work	15/Oct/2024	08:00	15/Oct/2024	18:00		PLANNED	Approved	15-Oct-24	08:00	15-Oct-24	18:00	
1285	RQ191033	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHPUR(PG)-FATEHPUR(UP) (UP) CKT-2	UPPTCL	D	AMP and relay testing	09/Oct/2024	09:00	09/Oct/2024	18:00		PLANNED	Approved	09-Oct-24	09:00	09-Oct-24	18:00	
1286	RQ190753	OCC_223	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANTNAGAR(UK)-BAREILLY(UP) (UP) CKT-1	UPPTCL	D	For preventive maintenance and replacement of damaged conductor from CB to BSI-I	08/Oct/2024	08:00	08/Oct/2024	17:00		PLANNED	Approved	13-Oct-24	08:00	13-Oct-24	17:00	Uttarakhand consented for second Sunday ie. On 13 October 2024
1287	RQ192097	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-PHULPUR(UP) (UP) CKT-2	UPPTCL	D	LBB retrofitment work	04/Oct/2024	09:00	04/Oct/2024	18:00		PLANNED	Approved	04-Oct-24	09:00	04-Oct-24	18:00	
1288	RQ191447	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PGPL_SL_BIK2_P G-BIKANER_2 (PBTS) (PRERAK GREENTECH PVT LTD) CKT-1	PRERAK GREENTECH PVT LTD	D	Bay Extension Work	21/Oct/2024	17:00	24/Oct/2024	23:00		PLANNED	Approved	21-Oct-24	19:00	24-Oct-24	23:00	May be given from 1900 Hrs
1289	RQ191929	OCC_223	sldej_ssd	AC TRANSMISSION LINE CIRCUIT	220 KV CHOWADHI (JK)-GLADNI(PDD) (PDD JK) CKT-1	POWER GRID,PD D JK	D	Preventive maintenance works including replacement of worn out jumpers / droppers and allied clamps etc.	20/Oct/2024	07:00	20/Oct/2024	12:00	30-50 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 280 MW load shall be affected.	PLANNED	Approved	20-Oct-24	07:00	20-Oct-24	12:00	
1290	RQ191446	OCC_223	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SRIPL_SL_BIK2_P G-BIKANER_2 (PBTS) (SERENTICA_RI4PL_BIK2) CKT-1	SERENTICA_RI4PL_BIK2	D	Bay Extension Work	17/Oct/2024	17:00	20/Oct/2024	23:00		PLANNED	Approved	17-Oct-24	19:00	20-Oct-24	23:00	May be given from 1900 Hrs
1291	RQ191954	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FARIDABAD SEC-58 (HV)-SAMAYPUR(BB) (HVPNL) CKT-1	POWER GRID,HV PNL	D	Yearly mtc.	16/Oct/2024	08:00	16/Oct/2024	18:00		PLANNED	Approved	16-Oct-24	08:00	16-Oct-24	18:00	
1292	RQ191086	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-KIDWAI NAGAR KANPUR (UP) (PG) CKT-1	POWER GRID,UP PTCL	D	AMP work	14/Oct/2024	08:00	14/Oct/2024	18:00		PLANNED	Approved	14-Oct-24	08:00	14-Oct-24	18:00	

1293	RQ191953	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JHUSI(UP)-PHULPUR(UP) (PG) CKT-1	POWER GRID,UP PTCL	C	diversion work of line infringing with ROW of under construction Prayagraj inner ring road being executed by NHAI.(Line has been done LILO by UPPTCL , now line name is 220kV S/C Jhusi (UPPTCL) - Machhali Shahar line)	08/Oct/2024	08:00	10/Oct/2024	18:00	The diversion work is proposed under section (85-86) and (91-93)	PLANNED	Approved	08-Oct-24	08:00	10-Oct-24	18:00	May be allowed subject to real time Grid condition and UP consent (S/d required for 220KV Jhusi-Jaunpur (400KV) Line as confirmed by Powegrid NR-3. UP to co-ordiante with FTC team of NRLDC and add the element the line has been LILoed at 400KV Jaunpur.New lines are 220KV Phulpur-Jaunpur (400KV) Line and 220KV Jhusi-Jaunpur (400KV) Line.
1294	RQ191952	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JHUSI(UP)-PHULPUR(UP) (PG) CKT-1	POWER GRID,UP PTCL	C	diversion work of line infringing with ROW of under construction Prayagraj inner ring road being executed by NHAI.(Line has been done LILO by UPPTCL , now line name is 220kV S/C Jhusi (UPPTCL) - Machhali Shahar line)	01/Oct/2024	08:00	03/Oct/2024	18:00	The diversion work is proposed under section (85-86) and (91-93)	PLANNED	Approved	01-Oct-24	08:00	03-Oct-24	18:00	May be allowed subject to real time Grid condition and UP consent (S/d required for 220KV Jhusi-Jaunpur (400KV) Line as confirmed by Powegrid NR-3. UP to co-ordiante with FTC team of NRLDC and add the element the line has been LILoed at 400KV Jaunpur.New lines are 220KV Phulpur-Jaunpur (400KV) Line and 220KV Jhusi-Jaunpur (400KV) Line.
1295	RQ191676	OCC_223	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HEERAPURA(RS)-MANSAROVAR(RS) (PG) CKT-1	POWER GRID,RR VPNL	D	Quarterly maintenance and testing of Bay Equipment	10/Oct/2024	17:00	10/Oct/2024	22:00		PLANNED	Approved	10-Oct-24	17:00	10-Oct-24	22:00	
1296	RQ191097	OCC_223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-SIKANDRA(UP) (PG) CKT-1	POWER GRID,RR VPNL	D	for shutdown nature defects in Line	09/Oct/2024	08:00	09/Oct/2024	18:00		PLANNED	Approved	09-Oct-24	08:00	09-Oct-24	18:00	
1297	RQ191913	OCC_223	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR(BB)-KANGOO(HP) (HP) CKT-1	HPPTCL	D	Annual mtc.	08/Oct/2024	08:00	08/Oct/2024	18:00		PLANNED	Approved	08-Oct-24	08:00	08-Oct-24	18:00	
1298	RQ190744	OCC_223	sldcuk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SINGOLI BHATWARI(SINGOLI(LTUHP))-SRINAGAR(UK) (PTCUL) CKT-1	PTCUL,S INGOLI(LTUHP)	D	Lopping-chopping of trees under ROW of line at various locations	08/Oct/2024	07:00	10/Oct/2024	17:00		PLANNED	Approved	08-Oct-24	07:00	10-Oct-24	17:00	
1299	RQ190745	OCC_223	sldcuk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SINGOLI BHATWARI(SINGOLI(LTUHP))-SRINAGAR(UK) (PTCUL) CKT-2	PTCUL,S INGOLI(LTUHP)	D	Lopping-chopping of trees under ROW of line at various locations	05/Oct/2024	07:00	07/Oct/2024	17:00		PLANNED	Approved	05-Oct-24	07:00	07-Oct-24	17:00	
1300	RQ191425	OCC_223	cpcc1_sd	BUS	220KV BUS 3 AT BHIWADI(PG)		D	For AMP work	31/Oct/2024	09:00	31/Oct/2024	18:00		PLANNED	Approved	31-Oct-24	09:00	31-Oct-24	18:00	
1301	RQ191406	OCC_223	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 1		D	For erection work of bay extension of 400kv/220kv ICT 11 at Fatehgarh 2 RS INFRA	25/Oct/2024	15:00	31/Oct/2024	23:59		PLANNED	Approved	25-Oct-24	19:00	31-Oct-24	23:59	May be given from 1900 Hrs
1302	RQ191418	OCC_223	cpcc1_sd	BUS	220KV BUS 3 AT NEEMRANA(PG)		D	AMP work	25/Oct/2024	09:00	25/Oct/2024	18:00		PLANNED	Approved	25-Oct-24	09:00	25-Oct-24	18:00	

1303	RQ190693	OCC_223	cpcc2_sd	BUS	220KV BUS 2 AT JALANDHAR(PG)		D	For AMP work	24/Oct/2024	10:00	24/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	24-Oct-24	10:00	24-Oct-24	18:00	
1304	RQ191417	OCC_223	cpcc1_sd	BUS	220KV BUS 2 AT NEEMRANA(PG)		D	AMP work	23/Oct/2024	09:00	23/Oct/2024	18:00		PLANNED	Approved	23-Oct-24	09:00	23-Oct-24	18:00	
1305	RQ191391	OCC_223	cpcc1_sd	BUS	220KV BUS 1 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Busbar Relay Stability Test)	23/Oct/2024	09:00	24/Oct/2024	20:00		PLANNED	Approved	23-Oct-24	09:00	24-Oct-24	20:00	
1306	RQ191378	OCC_223	cpcc1_sd	BUS	220KV BUS 2 AT KANKROLI(PG)		C	BUS EXTENSION RELATED WORK	23/Oct/2024	09:00	23/Oct/2024	18:00		PLANNED	Approved	23-Oct-24	09:00	23-Oct-24	18:00	
1307	RQ191416	OCC_223	cpcc1_sd	BUS	220KV BUS 1 AT NEEMRANA(PG)		D	AMP work	21/Oct/2024	09:00	21/Oct/2024	18:00		PLANNED	Approved	21-Oct-24	09:00	21-Oct-24	18:00	
1308	RQ191390	OCC_223	cpcc1_sd	BUS	220KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Bus Bar Relay Stability Test)	21/Oct/2024	09:00	22/Oct/2024	20:00		PLANNED	Approved	21-Oct-24	09:00	22-Oct-24	20:00	
1309	RQ191377	OCC_223	cpcc1_sd	BUS	220KV BUS 1 AT KANKROLI(PG)		C	BUS EXTENSION RELATED WORK	21/Oct/2024	09:00	22/Oct/2024	18:00		PLANNED	Approved	21-Oct-24	09:00	22-Oct-24	18:00	
1310	RQ191407	OCC_223	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 2		D	For erection work of bay extension of 400kv/220kv ICT 11 at Fatehgarh 2 RS INFRA	20/Oct/2024	15:00	26/Oct/2024	23:59		PLANNED	Approved	20-Oct-24	19:00	26-Oct-24	23:59	May be given from 1900 Hrs
1311	RQ191405	OCC_223	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 8		D	For AMP work	18/Oct/2024	15:00	19/Oct/2024	23:59		PLANNED	Approved	18-Oct-24	19:00	19-Oct-24	23:59	May be given from 1900 Hrs
1312	RQ191424	OCC_223	cpcc1_sd	BUS	220KV BUS 2 AT BHIWADI(PG)		D	For AMP work	16/Oct/2024	09:00	16/Oct/2024	18:00		PLANNED	Approved	16-Oct-24	09:00	16-Oct-24	18:00	
1313	RQ191402	OCC_223	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 5		D	For AMP work	15/Oct/2024	15:00	17/Oct/2024	23:59		PLANNED	Approved	15-Oct-24	19:00	17-Oct-24	23:59	May be given from 1900 Hrs
1314	RQ191379	OCC_223	cpcc1_sd	BUS	220KV BUS 2 AT SONIPAT(PG)		D	AMP work	15/Oct/2024	09:00	15/Oct/2024	18:00		PLANNED	Approved	15-Oct-24	09:00	15-Oct-24	18:00	
1315	RQ191423	OCC_223	cpcc1_sd	BUS	220KV BUS 1 AT BHIWADI(PG)		D	AMP work	15/Oct/2024	09:00	15/Oct/2024	18:00		PLANNED	Approved	15-Oct-24	09:00	15-Oct-24	18:00	
1316	RQ190687	OCC_223	cpcc2_sd	BUS	220KV BUS 1 AT KAITHAL(PG)		D	Shutdown required for installation of BPI to provide additional support for Bus	14/Oct/2024	09:30	19/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	14-Oct-24	09:30	19-Oct-24	18:00	
1317	RQ191386	OCC_223	cpcc1_sd	BUS	220KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (erection of equipment)	14/Oct/2024	09:00	15/Oct/2024	20:00	Shutdown of 220 kv Bus-1,BUS-2 and BUS-3 required simultaneously for stringing of Jack Bus in R&Y phase.	PLANNED	Approved	14-Oct-24	09:00	15-Oct-24	20:00	
1318	RQ191385	OCC_223	cpcc1_sd	BUS	220KV BUS 1 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (erection of equipment)	14/Oct/2024	09:00	15/Oct/2024	20:00	Shutdown of 220 kv Bus-1,BUS-2 and BUS-3 required simultaneously for stringing of Jack Bus in R&Y phase.	PLANNED	Approved	14-Oct-24	09:00	15-Oct-24	20:00	

1319	RQ191387	OCC_223	cpcc1_sd	BUS	220KV BUS 3 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (erection of equipment)	14/Oct/2024	09:00	15/Oct/2024	20:00	Shutdown of 220 KV Bus-1,BUS-2 and BUS-3 required simultaneously for stringing of Jack Bus in R&Y phase.	PLANNED	Approved	14-Oct-24	09:00	15-Oct-24	20:00	
1320	RQ191404	OCC_223	cpcc1_sd	BUS	220 KV FATEHGARH_II(P G) - BUS 7		D	For AMP work	13/Oct/2024	15:00	14/Oct/2024	23:59		PLANNED	Approved	13-Oct-24	19:00	14-Oct-24	23:59	May be given from 1900 Hrs
1321	RQ190695	OCC_223	cpcc2_sd	BUS	220KV BUS 2 AT MOGA(PG)		D	Bus Bar relay retrofiting work & hotspot attending work	13/Oct/2024	08:00	14/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	13-Oct-24	08:00	14-Oct-24	18:00	
1322	RQ191420	OCC_223	cpcc1_sd	BUS	220KV BUS 2 AT HISSAR(PG)		D	AMP Works	12/Oct/2024	08:00	12/Oct/2024	20:00		PLANNED	Approved	12-Oct-24	08:00	12-Oct-24	20:00	
1323	RQ191352	OCC_223	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSL) - BUS 1		D	Bus Extension Work	11/Oct/2024	17:00	15/Oct/2024	23:00		PLANNED	Approved	11-Oct-24	19:00	15-Oct-24	23:00	May be given from 1900 Hrs
1324	RQ191403	OCC_223	cpcc1_sd	BUS	220 KV FATEHGARH_II(P G) - BUS 6		D	For AMP work	11/Oct/2024	15:00	12/Oct/2024	23:59		PLANNED	Approved	11-Oct-24	19:00	12-Oct-24	23:59	May be given from 1900 Hrs
1325	RQ190694	OCC_223	cpcc2_sd	BUS	220KV BUS 1 AT MOGA(PG)		D	Bus Bar relay retrofiting work & hotspot attending work	11/Oct/2024	08:00	12/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	11-Oct-24	08:00	12-Oct-24	18:00	
1326	RQ191419	OCC_223	cpcc1_sd	BUS	220KV BUS 1 AT HISSAR(PG)		D	AMP Works	10/Oct/2024	08:00	10/Oct/2024	20:00		PLANNED	Approved	10-Oct-24	08:00	10-Oct-24	20:00	
1327	RQ191358	OCC_223	cpcc1_sd	BUS	220 KV JIND(PG) - BUS 2		D	For Jumpering work with existing bus	08/Oct/2024	08:00	09/Oct/2024	18:00		PLANNED	Approved	08-Oct-24	08:00	09-Oct-24	18:00	
1328	RQ190697	OCC_223	cpcc2_sd	BUS	220KV BUS 1 AT AMRITSAR(PG)		D	FOR AMP WORKS	07/Oct/2024	10:00	08/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	07-Oct-24	10:00	08-Oct-24	18:00	
1329	RQ190686	OCC_223	cpcc2_sd	BUS	220KV BUS 1 AT KAITHAL(PG)		D	Shutdown required for installation of BPI to provide additional support for Bus	07/Oct/2024	09:30	12/Oct/2024	18:00	Kindly approve.	PLANNED	Approved	07-Oct-24	09:30	12-Oct-24	18:00	
1330	RQ191422	OCC_223	cpcc1_sd	BUS	220KV BUS 2 AT BHINMAL(PG)		D	AMP work	07/Oct/2024	09:00	07/Oct/2024	18:00		PLANNED	Approved	07-Oct-24	09:00	07-Oct-24	18:00	
1331	RQ191357	OCC_223	cpcc1_sd	BUS	220 KV JIND(PG) - BUS 1		D	For Jumpering work with existing bus	06/Oct/2024	08:00	07/Oct/2024	18:00		PLANNED	Approved	06-Oct-24	08:00	07-Oct-24	18:00	
1332	RQ190691	OCC_223	cpcc2_sd	BUS	220KV BUS 2 AT PANCHKULA(PG)		D	Bus bar Testing for under construction upcomig bay no. 215 & 216	05/Oct/2024	09:30	05/Oct/2024	17:30	Under construction activity.kindly approve.	PLANNED	Approved	05-Oct-24	09:30	05-Oct-24	17:30	
1333	RQ190690	OCC_223	cpcc2_sd	BUS	220KV BUS 2 AT PANCHKULA(PG)		D	Connection of dropper for under construction upcomig bay no. 215 & 216	04/Oct/2024	09:30	04/Oct/2024	17:30	Under construction activity.kindly approve.	PLANNED	Approved	04-Oct-24	09:30	04-Oct-24	17:30	
1334	RQ191421	OCC_223	cpcc1_sd	BUS	220KV BUS 1 AT BHINMAL(PG)		D	AMP work	04/Oct/2024	09:00	04/Oct/2024	18:00		PLANNED	Approved	04-Oct-24	09:00	04-Oct-24	18:00	
1335	RQ190689	OCC_223	cpcc2_sd	BUS	220KV BUS 1 AT PANCHKULA(PG)		D	Bus bar Testing for under construction upcomig bay no. 215 & 216	03/Oct/2024	09:30	03/Oct/2024	17:30	Under construction activity.kindly approve.	PLANNED	Approved	03-Oct-24	09:30	03-Oct-24	17:30	

1336	RQ191382	OCC_223	cpcc1_sd	BUS	220KV BUS 1 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Bus Stability Test)	03/Oct/2024	09:00	04/Oct/2024	20:00		PLANNED	Approved	03-Oct-24	09:00	04-Oct-24	20:00	
1337	RQ190688	OCC_223	cpcc2_sd	BUS	220KV BUS 1 AT PANCHKULA(PG)		D	Connection of dropper for under construction upcomig bay no. 215 & 216	01/Oct/2024	09:30	01/Oct/2024	17:30	Under construction activity.kindly approve.	PLANNED	Approved	01-Oct-24	09:30	01-Oct-24	17:30	
1338	RQ191381	OCC_223	cpcc1_sd	BUS	220KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Bus Stability Test)	01/Oct/2024	09:00	02/Oct/2024	20:00		PLANNED	Approved	01-Oct-24	09:00	02-Oct-24	20:00	
1339	RQ191950	OCC_223	bbmb_sd	BUS	220KV BUS 2 AT SANGRUR(BB)	BBMB	D	Yearly Maintenance of Sub-Station equipment	26/Oct/2024	08:00	26/Oct/2024	18:00		PLANNED	Approved	26-Oct-24	08:00	26-Oct-24	18:00	
1340	RQ191949	OCC_223	bbmb_sd	BUS	220KV BUS 1 AT SANGRUR(BB)	BBMB	D	Yearly Maintenance of Sub-Station equipment	16/Oct/2024	08:00	16/Oct/2024	18:00		PLANNED	Approved	16-Oct-24	08:00	16-Oct-24	18:00	
1341	RQ191972	OCC_223	bbmb_sd	BUS	220KV BUS 2 AT BARNALA(BB)	BBMB	D	Pre foggy Mtc of Substation equipments	11/Oct/2024	08:00	11/Oct/2024	18:00		PLANNED	Approved	11-Oct-24	08:00	11-Oct-24	18:00	
1342	RQ191971	OCC_223	bbmb_sd	BUS	220KV BUS 1 AT BARNALA(BB)	BBMB	D	Pre Winter Maintenance of equipments	04/Oct/2024	08:00	04/Oct/2024	18:00		PLANNED	Approved	04-Oct-24	08:00	04-Oct-24	18:00	
1343	RQ191930	OCC_223	sldcjk_sd	BUS	220KV BUS 1 AT GLADNI(PDD)	PDD JK	D	Preventive maintenance works including replacement of worn out jumpers / droppers and allied clamps etc.	20/Oct/2024	07:00	20/Oct/2024	12:00	30-50 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 280 MW load shall be affected	PLANNED	Approved	20-Oct-24	07:00	20-Oct-24	12:00	
1344	RQ191931	OCC_223	sldcjk_sd	BUS	220KV BUS 2 AT GLADNI(PDD)	PDD JK	D	Preventive maintenance works including replacement of worn out jumpers / droppers and allied clamps etc.	20/Oct/2024	07:00	20/Oct/2024	12:00	30-50 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 280 MW load shall be affected	PLANNED	Approved	20-Oct-24	07:00	20-Oct-24	12:00	
1345	RQ191618	OCC_223	cpcc3_sd	BUS	220KV BUS 2 AT ALLAHABAD(PG)	POWER GRID	C	For Bus Bar Relay Retrofitment & AMP Work	18/Oct/2024	09:00	20/Oct/2024	18:00		PLANNED	Approved	18-Oct-24	09:00	20-Oct-24	18:00	May be given subject to all other elements must be connected to other bus

1346	RQ191590	OCC_223	cpcc3_sd	BUS	220KV BUS 2 AT KANPUR(PG)	POWER GRID	D	S/d of 220kV Bus-2 at Kanpur for AMP work, maintenance of all Bus-2 connected isolators, all lines/elements connected to the Bus-2 will be shifted to TBC bay one by one for isolator maintenance.	15/Oct/2024	07:00	15/Oct/2024	19:00		PLANNED	Approved	15-Oct-24	07:00	15-Oct-24	19:00	
1347	RQ191617	OCC_223	cpcc3_sd	BUS	220KV BUS 1 AT ALLAHABAD(PG)	POWER GRID	C	For Bus Bar Relay Retrofitment & AMP Work	14/Oct/2024	09:00	16/Oct/2024	18:00		PLANNED	Approved	14-Oct-24	09:00	16-Oct-24	18:00	May be given subject to all other elements must be connected to other bus
1348	RQ191586	OCC_223	cpcc3_sd	BUS	220KV BUS 1 AT KANPUR(PG)	POWER GRID	D	S/d of 220kV Bus-1 at Kanpur for AMP work, maintenance of all Bus-1 connected isolators, all lines/elements connected to the Bus-1 will be shifted to TBC bay one by one for isolator maintenance.	14/Oct/2024	07:00	14/Oct/2024	19:00		PLANNED	Approved	14-Oct-24	07:00	14-Oct-24	19:00	
1349	RQ191620	OCC_223	cpcc3_sd	BUS	220KV BUS 2 AT AGRA(PG)	POWER GRID	D	AMP work	01/Oct/2024	09:00	01/Oct/2024	18:00		PLANNED	Approved	01-Oct-24	09:00	01-Oct-24	18:00	
1350	RQ191817	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-KATHUA(JK) (PG) CKT-1		D	For AMP of Line Equipments	30/Oct/2024	10:00	30/Oct/2024	16:00	Kindly approve.	PLANNED	Approved	30-Oct-24	10:00	30-Oct-24	16:00	
1351	RQ191816	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV KATHUA(JK)-MAHANPUR(JK) (PG) CKT-1		D	For AMP of Line Equipments	28/Oct/2024	10:00	28/Oct/2024	16:00	Kindly approve.	PLANNED	Approved	28-Oct-24	10:00	28-Oct-24	16:00	
1352	RQ191815	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HIRANAGAR(PDD)-SEWA_2(NH) (PG) CKT-2		D	For AMP of Line Equipments	25/Oct/2024	10:00	25/Oct/2024	16:00	Kindly approve.	PLANNED	Approved	25-Oct-24	10:00	25-Oct-24	16:00	
1353	RQ191814	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HIRANAGAR(PDD)-SEWA_2(NH) (PG) CKT-1		D	For AMP of Line Equipments	23/Oct/2024	10:00	23/Oct/2024	16:00	Kindly approve.	PLANNED	Approved	23-Oct-24	10:00	23-Oct-24	16:00	
1354	RQ190777	OCC_223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-KATHUA(JK) (PG) CKT-1		D	A/R switch into non auto mode for carrying out PID Work at Loc. No.28.	10/Oct/2024	09:30	10/Oct/2024	15:00	Kindly approve.	PLANNED	Approved	10-Oct-24	09:30	10-Oct-24	15:00	

1355	RQ191571	OCC_223	sldchp_sd	AC TRANSMISSION LINE CIRCUIT	132 KV DEHAR(BB)-KANGOO(HP) (HPPTCL) CKT-1	HPPTCL	D	For replacement & repair of damaged 132KV dehar Kangoo Feeder Y Phase jumper Bus bar to Bus Isolator jumper and Bus isolator to Breaker jumpers, T-Clamp and other maintenance work at 220/132/33Kv Sub Station at Kangoo.	25/Oct/2024	10:00	25/Oct/2024	17:00		PLANNED	Approved	25-Oct-24	10:00	25-Oct-24	17:00		
1356	RQ191087	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	23/Oct/2024	09:00	23/Oct/2024	17:00		PLANNED	Approved	23-Oct-24	09:00	23-Oct-24	17:00		
1357	RQ191026	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	15/Oct/2024	09:00	15/Oct/2024	17:00		PLANNED	Approved	15-Oct-24	09:00	15-Oct-24	17:00		
1358	RQ191011	OCC_223	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	03/Oct/2024	09:00	03/Oct/2024	17:00		PLANNED	Approved	03-Oct-24	09:00	03-Oct-24	17:00		
1359	RQ191270	OCC_223	cpcc1_sd	LINE REACTOR	330 MVAR NON-SWITCHABLE LR ON JHATIKARA-ALIGARH (PG) CKT-1 @JHATIKARA(PG)		D	SWITCHING OF REACTOR & AMP WORK	30/Oct/2024	09:00	30/Oct/2024	18:00		PLANNED	Rejected						To be clubbed with Line AMP/Outage work
1360	RQ191272	OCC_223	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON MOGA-MEERUT (PG) CKT-1 @MEERUT(PG)		D	AMP work	25/Oct/2024	09:00	25/Oct/2024	18:00		PLANNED	Rejected						To be clubbed with Line AMP/Outage work
1361	RQ191269	OCC_223	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PG) CKT-2 @JHATIKARA(PG)		D	DISMANTLING OF B PH REACTOR FOR FACTOR DISPATCH AND REACTOR SWITCHING	25/Oct/2024	09:00	25/Oct/2024	18:00		PLANNED	Rejected						To be clubbed with Line AMP/Outage work
1362	RQ191268	OCC_223	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PG) CKT-2 @JHATIKARA(PG)		D	AMP WORK	24/Oct/2024	09:00	24/Oct/2024	18:00		PLANNED	Rejected						To be clubbed with Line AMP/Outage work

1363	RQ191266	OCC_223	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON 400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1 @JAIPUR SOUTH(PG)		D	AMP OF LINE EQUIPMENTS	23/Oct/2024	09:00	23/Oct/2024	20:00		PLANNED	Approved	23-Oct-24	09:00	23-Oct-24	20:00		
1364	RQ191265	OCC_223	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON AGRA-JAIPUR SOUTH (PG) CKT-2 @JAIPUR SOUTH(PG)		D	AMP OF LINE EQUIPMENTS	22/Oct/2024	09:00	22/Oct/2024	20:00		PLANNED	Approved	22-Oct-24	09:00	22-Oct-24	20:00		
1365	RQ191267	OCC_223	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1 @KOTA(PG)		D	AMP OF NON SWITCHABLE LINE REACTOR & LINE EQUIPMENTS	22/Oct/2024	09:00	22/Oct/2024	18:00		PLANNED	Approved	22-Oct-24	09:00	22-Oct-24	18:00		
1366	RQ191261	OCC_223	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-2 @BIKANER(PG)		D	AMP OF LINE REACTOR AND SPARE CHANGEOVER	18/Oct/2024	15:00	18/Oct/2024	23:00		PLANNED	Rejected						To be clubbed with Line AMP/Outage work
1367	RQ191260	OCC_223	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-1 @BIKANER(PG)		D	AMP OF LINE REACTOR AND SPARE CHANGEOVER	17/Oct/2024	15:00	17/Oct/2024	23:00		PLANNED	Rejected						To be clubbed with Line AMP/Outage work
1368	RQ191259	OCC_223	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-1 @AJMER(PG)		D	PRV-1&2 NO NC contact series work	16/Oct/2024	09:00	16/Oct/2024	18:00	Line shutdown with LR required	PLANNED	Rejected						To be clubbed with Line AMP/Outage work
1369	RQ191263	OCC_223	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1 @FATEHGARH_II(PG)		D	AMP Works	15/Oct/2024	15:00	17/Oct/2024	23:59		PLANNED	Rejected						To be clubbed with Line AMP/Outage work
1370	RQ191258	OCC_223	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-2 @AJMER(PG)		D	PRV-1&2 NO NC contact series work	15/Oct/2024	09:00	15/Oct/2024	18:00	Line shutdown with LR required	PLANNED	Rejected						To be clubbed with Line AMP/Outage work

1371	RQ191262	OCC_223	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_II(PG)		D	Spare reactor switching & AMP WORKS	13/Oct/2024	15:00	14/Oct/2024	23:59		PLANNED	Rejected							To be clubbed with Line AMP/Outage work
1372	RQ191264	OCC_223	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_II(PG)		D	AMP Works	11/Oct/2024	15:00	12/Oct/2024	23:59		PLANNED	Rejected							To be clubbed with Line AMP/Outage work
1373	RQ191271	OCC_223	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-4 @BIKANER_2 (PBTSL)		D	AMP work	08/Oct/2024	17:00	08/Oct/2024	23:00		PLANNED	Approved	08-Oct-24	17:00	08-Oct-24	23:00			
1374	RQ191257	OCC_223	sldcuk_sd	BAY	TBC TRANSFER BUS BAY - 220 KV SRINAGAR(UK) - BUS 1 (PTCUL)	PTCUL	D	Pre Deepawali Maintenance related work	16/Oct/2024	10:00	16/Oct/2024	13:00		PLANNED	Approved	16-Oct-24	10:00	16-Oct-24	13:00			
1375	RQ191531	OCC_223	cpcc3_sd	BAY	210 MAIN BAY - 220 KV KANPUR(PG)-MAINPURI(UP) (PG) CKT-1 (POWERGRID) AT 220 KV KANPUR(PG)	POWER GRID	D	For pneumatic drive overhauling of circuit breaker-ABB make. During s/d line shall remain charged from TBC Bay	16/Oct/2024	08:00	18/Oct/2024	18:00		PLANNED	Approved	16-Oct-24	08:00	18-Oct-24	18:00			
1376	RQ191529	OCC_223	cpcc3_sd	BAY	213 MAIN BAY - 220 KV KANPUR(PG)-KANPURNAUBAS TA(UP) (PG) CKT-1 (POWERGRID) AT 220 KV KANPUR(PG)	POWER GRID	C	For pneumatic drive overhauling of circuit breaker-ABB make. During s/d line shall remain charged from TBC Bay	10/Oct/2024	08:00	12/Oct/2024	18:00		PLANNED	Approved	10-Oct-24	08:00	12-Oct-24	18:00			
1377	RQ191528	OCC_223	cpcc3_sd	BAY	204 BUS COUPLER BAY - 220KV BUS 1 AT KANPUR(PG) (POWERGRID) AND 220KV BUS 2 AT KANPUR(PG) AT 220 KV KANPUR(PG) (POWERGRID)	POWER GRID	C	For pneumatic drive overhauling of ABB make circuit breaker	07/Oct/2024	08:00	09/Oct/2024	18:00		PLANNED	Approved	07-Oct-24	08:00	09-Oct-24	18:00			

1378	RQ191487	OCC_223	cpcc1_sd	BAY	209 MAIN BAY - 220 KV BHIWADI(PG)-REWAR(HV) (HVPNL) CKT-2 (POWERGRID) AT 220 KV BHIWADI(PG)	POWER GRID	C	FOR CB OVERHAULING WORK	01/Oct/2024	08:00	05/Oct/2024	18:00		PLANNED	Approved	11-Oct-24	08:00	15-Oct-24	18:00	to be availed after haryana election
1379	RQ191441	OCC_223	cpcc1_sd	SVC/STATCOM	SVC No 1(-300/+400MVAR) at 400 KV Kankroli(PG)	POWER GRID	D	De-weeding related work in SVC Branches	28/Oct/2024	08:00	28/Oct/2024	18:00		PLANNED	Approved	28-Oct-24	08:00	28-Oct-24	18:00	
1380	RQ191437	OCC_223	cpcc1_sd	SVC/STATCOM	STATCOM No 1(-425/+550MVAR) at 400 KV Bhadla_2 (PG)	POWER GRID	D	For Bay extension construction works to avoid induction, T&P movement for safety requirements	15/Oct/2024	17:00	18/Oct/2024	23:00		PLANNED	Approved	15-Oct-24	17:00	18-Oct-24	23:00	May be given from 1700 Hrs
1381	RQ191436	OCC_223	cpcc1_sd	SVC/STATCOM	STATCOM No 2(-425/+550MVAR) at 400 KV Bhadla_2 (PG)	POWER GRID	D	For Bay extension construction works to avoid induction, T&P movement for safety requirements	11/Oct/2024	17:00	14/Oct/2024	23:00		PLANNED	Approved	11-Oct-24	17:00	14-Oct-24	23:00	May be given from 1700 Hrs
1382	RQ191828	OCC_223	cpcc2_sd	SVC/STATCOM	STATCOM No 1(-100/+100MVAR) at 400 KV Nallagarh(PG)	POWER GRID	D	For AMP works	11/Oct/2024	09:00	12/Oct/2024	18:00	kindly approve	PLANNED	Approved	11-Oct-24	09:00	12-Oct-24	18:00	
1383	RQ191829	OCC_223	cpcc2_sd	SVC/STATCOM	STATCOM No 2(-100/+100MVAR) at 400 KV Nallagarh(PG)	POWER GRID	D	For AMP works	11/Oct/2024	09:00	12/Oct/2024	18:00	kindly approve	PLANNED	Approved	11-Oct-24	09:00	12-Oct-24	18:00	
1384	RQ191440	OCC_223	cpcc1_sd	SVC/STATCOM	TCR No 1(-500/+0MVAR) at 400 KV Kurukshetra(PG)	POWER GRID	C	For replacement of pedestal of reactor coil of Kurukshetra TCR to address the excessive overheating issue in the pedestal material	01/Oct/2024	08:00	31/Oct/2024	18:00		PLANNED	Approved	01-Oct-24	08:00	31-Oct-24	18:00	May be allowed subject to real time Grid condition/subject o availability of all poles
1385	RQ191878	OCC_223	cpcc3_sd	HVDC POLE	205 KV SASARAM(PG) POLE-2	POWER GRID	D	RTU Upgradation work	10/Oct/2024	09:30	11/Oct/2024	17:30		PLANNED	Approved	10-Oct-24	09:30	11-Oct-24	17:30	Subjected to ERPC Approval
1386	RQ191879	OCC_223	cpcc3_sd	HVDC POLE	205 KV SASARAM(PG) POLE-1	POWER GRID	D	RTU Upgradation work	10/Oct/2024	09:30	11/Oct/2024	17:30		PLANNED	Approved	10-Oct-24	09:30	11-Oct-24	17:30	Subjected to ERPC Approval
1387	RQ191430	OCC_223	cpcc1_sd	SVC/STATCOM	STATCOM No 2(-425/+550MVAR) at 400 KV Fatehgarh_II(PG)	POWER GRID	C	For de-erection of LM tower & rectification of defect in LM tower, Erection of LM tower	16/Oct/2024	08:00	31/Oct/2024	18:00		PLANNED	Rejected					Utility to explore the possibility to take the shutdown on Daily basis
1388	RQ191443	OCC_223	cpcc1_sd	SVC/STATCOM	STATCOM No 2(-425/+550MVAR) at 400 KV Fatehgarh_II(PG)	POWER GRID	D	For balance commissioning work and final tuning of Controller. RTV Coating, Erection of LM Tower	08/Oct/2024	17:00	14/Oct/2024	23:00		PLANNED	Approved	08-Oct-24	17:00	14-Oct-24	23:00	May be allowed subject to real time grid condition

1389	RQ191442	OCC_223	cpcc1_sd	SVC/STATCOM	STATCOM No 1(-425/+550MVAR) at 400 KV Fatehgarh_II(PG)	POWER GRID	D	For balance commissioning work and final tuning of Controller. RTV Coating, Erection of LM Tower	01/Oct/2024	17:00	07/Oct/2024	23:00		PLANNED	Approved	01-Oct-24	17:00	07-Oct-24	23:00	May be allowed subject to real time grid condition
1390	RQ191432	OCC_223	cpcc1_sd	SVC/STATCOM	STATCOM No 2(-425/+550MVAR) at 400 KV Fatehgarh_II(PG)	POWER GRID	D	For Construction work of ACME line bay under SS88 package	01/Oct/2024	17:00	05/Oct/2024	23:00		PLANNED	Approved					May be clubbed with 1388
1391	RQ191429	OCC_223	cpcc1_sd	SVC/STATCOM	STATCOM No 1(-425/+550MVAR) at 400 KV Fatehgarh_II(PG)	POWER GRID	C	For de-erection of LM tower & rectification of defect in LM tower, Erection of LM tower	01/Oct/2024	08:00	15/Oct/2024	18:00		PLANNED	Rejected					Utility may explore the possibility to take the shutdown on Daily basis

Outages proposed in other RPCs requiring NRPC approval

Sl No	Outages proposed in	Name of Requesting Agency	Name of Elements	From	To	Basis	Reason	Remarks (If Any)	Shutdown Status	OCC Remarks		
1	ERPC	JUSNL	132 KV Rihand-Garhwa	1/Oct/24	9:00	2/Oct/24	17:00	D	For tree cutting/pruning and maintenance at various locations	Approved		
2	ERPC	JUSNL	132 KV Rihand-Garhwa	3/Oct/24	9:00	4/Oct/24	17:00	D	For tree cutting/pruning and maintenance at various locations	Approved		
3	ERPC	JUSNL	132 KV Rihand-Nagaruntari Ckt-01	3/Oct/24	9:00	4/Oct/24	17:00	D	For tree cutting/pruning and maintenance at various locations	Approved		
4	ERPC	POWERGRID	400 KV SASARAM-ALLAHABAD LINE	15/Oct/24	9:30	15/Oct/24	17:30	D	LBB retrofitting works and SCADA validation for bay 404R	Approved		
5	ERPC	POWERGRID	400 KV SASARAM-ALLAHABAD LINE	7/Oct/24	9:30	8/Oct/24	17:30	C	LBB retrofitting works and SCADA validation for Bays 404 & 405 LBB relays are in same panel.	Approved		
6	ERPC	POWERGRID	400 KV SASARAM-VARANASI LINE	14/Oct/24	9:30	14/Oct/24	17:30	D	LBB retrofitting works and SCADA validation for Bay 401R	Approved		
7	ERPC	POWERGRID	400 KV SASARAM-VARANASI LINE	3/Oct/24	9:30	4/Oct/24	17:30	C	LBB retrofitting works and SCADA validation for Bay 401 & 402 LBB relays are in same panel.	Approved		
8	ERPC	POWERGRID	HVDC PUSAUH+EASTERN SIDE FILTER BUS+AC BYPASS	10/Oct/24	9:30	11/Oct/24	17:30	D	RTU UPGRADATION WORK	Approved		
9	ERPC	POWERGRID	400 KV SASARAM-ALLAHABAD LINE	21/Oct/24	9:00	22/Oct/24	17:30	D	BPI replacement work.	Approved		
10	ERPC	POWERGRID	400KV-GAYA-CHANDWA-2	18/Oct/24	9:00	18/Oct/24	17:30	D	REPLACEMENT OF FLASH OVER INSULATOR AT LOC NUMBER 268	ATC-TTC to be curtailed by 400 MW in NR Import	Approved	ATC-TTC to be curtailed by 400 MW in NR Import
11	ERPC	POWERGRID	765KV GAYA-VARANASI-2	3/Oct/24	9:00	6/Oct/24	17:30	D	Shutdown nature rectification Work		Approved	
12	ERPC	POWERGRID	400KV VARANASI-SAHUPURI(UPTCL)-1	7/Oct/24	9:00	7/Oct/24	17:30	D	Shutdown nature rectification Work		Approved	
13	ERPC	POWERGRID	400KV BIHARSHARIF-SAHUPURI(UPTCL)-1	9/Oct/24	9:00	9/Oct/24	17:30	D	Shutdown nature rectification Work		Approved	
14	ERPC	POWERGRID	400KV BIHARSHARIF-SAHUPURI(UPTCL)-2	10/Oct/24	9:00	10/Oct/24	17:30	D	Shutdown nature rectification Work		Approved	
15	ERPC	POWERGRID	765KV SASARAM-FATEHPUR	14/Oct/24	9:00	14/Oct/24	17:30	D	Insulator Cleaning & Shutdown nature rectification Work		Approved	
16	ERPC	POWERGRID	765KV GAYA-VARANASI-1	15/Oct/24	9:00	15/Oct/24	17:30	D	Insulator Cleaning & Shutdown nature rectification Work		Approved	
17	ERPC	POWERGRID	400KV Gorakhpur Motihari Line 1	18/Oct/24	9:00	18/Oct/24	17:30	D	Relay testing work.		Approved	
18	ERPC	POWERGRID	400KV Gorakhpur Motihari Line 2	19/Oct/24	9:00	19/Oct/24	17:30	D	Relay testing work.		Approved	
19	ERPC	POWERGRID	765 KV Ballia Gaya TL	21/Oct/24	9:00	23/Oct/24	17:30	D	Insulator cleaning and insulator replacement		Approved	
20	ERPC	POWERGRID	400KV SASARAM-ALLAHABAD	21/Oct/24	9:00	22/Oct/24	17:30	D	Insulator Cleaning & Shutdown nature rectification Work		Approved	
21	ERPC	POWERGRID	400KV SASARAM-VARANASI	23/Oct/24	9:00	24/Oct/24	17:30	D	Insulator Cleaning & Shutdown nature rectification Work		Approved	
22	ERPC	POWERGRID	400KV VARANASI-SAHUPURI(UPTCL)-2	8/Oct/24	9:00	8/Oct/24	17:30	D	Shutdown nature rectification Work		Approved	
23	WRPC	POWERGRID	765KV-BANASKANTHA-CHITTORGARH-1	12/Oct/24	15:00	12/Oct/24	23:00	D	For attending shutdown defects in Line and TWFL commissioning. A/R Non Auto mode in Circuit #2 For attending shutdown defects in circuit #1. Dia to be kept open at both ends.	ATC-TTC to be curtailed by 2950 MW in NR Export. May be availed from 1500 hrs	Approved	ATC-TTC to be curtailed by 2950 MW in NR Export. May be availed from 1500 hrs
24	WRPC	POWERGRID	765KV-BANASKANTHA-CHITTORGARH-2	12/Oct/24	15:00	12/Oct/24	23:00	D	A/R Non Auto mode For attending shutdown defects in circuit #1		Approved	
25	WRPC	POWERGRID	765KV-BANASKANTHA-CHITTORGARH-2	14/Oct/24	15:00	14/Oct/24	23:00	D	For attending shutdown defects in Line and TWFL commissioning. A/R Non Auto mode in Circuit #1 For attending shutdown defects in circuit #2/ YEARLY AMP. Dia to be kept open at both ends.	ATC-TTC to be curtailed by 2950 MW in NR Export. May be availed from 1500 hrs	Approved	
26	WRPC	POWERGRID	765KV-BANASKANTHA-CHITTORGARH-1	14/Oct/24	15:00	14/Oct/24	23:00	D	A/R Non Auto mode For attending shutdown defects in circuit #2		Approved	
27	WRPC	POWERGRID	400KV-KANSARI-KANKROLI-1	17/Oct/24	15:00	17/Oct/24	23:00	D	Yearly AMP of LTE and main bay circuit breaker and For attending shutdown defects in Line at Kansari end. Dia to be kept open at both ends.	ATC-TTC to be curtailed by 2100 MW in NR Export. May be availed from 1500 hrs	Approved	
28	WRPC	POWERGRID	4400KV-KANSARI-KANKROLI 2(BYPASS AT BHINMAL)-1	17/Oct/24	15:00	17/Oct/24	23:00	D	A/R Non Auto mode in Circuit #2 For attending shutdown defects in circuit #1		Approved	
29	WRPC	POWERGRID	4400KV-KANSARI-KANKROLI 2(BYPASS AT BHINMAL)-1	18/Oct/24	15:00	18/Oct/24	23:00	D	For attending shutdown defects in Line. Dia to be kept open at both ends.	ATC-TTC to be curtailed by 2100 MW in NR Export. May be availed from 1500 hrs	Approved	
30	WRPC	POWERGRID	400KV-KANSARI-KANKROLI-1	18/Oct/24	15:00	18/Oct/24	23:00	D	A/R Non Auto mode in Circuit #1 For attending shutdown defects in circuit #2		Approved	
31	WRPC	POWERGRID	765KV-GWALIOR-AGRA-1	1/Oct/24	9:00	7/Oct/24	18:00	D	Tower Strengthening Member fixing work. A/R in Non-Auto Mode Line will be in Service.		Approved	
32	WRPC	POWERGRID	765KV-GWALIOR-AGRA-2	8/Oct/24	9:00	14/Oct/24	18:00	D	Tower Strengthening Member fixing work. A/R in Non-Auto Mode Line will be in Service.		Approved	
33	WRPC	POWERGRID	765KV-SATNA-ORAI-1	5/Oct/24	9:00	5/Oct/24	18:00	D	Line amp works and For Switching of Spare with R-ph (For taking R-Ph in Service)	ATC-TTC to be curtailed by 2450 MW in NR Import	Approved	
34	WRPC	POWERGRID	400KV-VINDHYACHAL(PS)-RIHAND-2						Line Equipment AMP Work at Vindhyachal(PS). A/R off of Ckt 1 and Dia to be Kept open at both ends.	Approved	Line is out presently. May avail shutdown in september	
35	WRPC	POWERGRID	400KV-VINDHYACHAL(PS)-RIHAND-1						A/R in non auto mode of 400KV-VINDHYACHAL(PS)-RIHAND-1 is required	Approved	Line is out presently. May avail shutdown in september	
36	WRPC	POWERGRID	400KV-VINDHYACHAL(PS)-RIHAND-1						Line Equipment AMP Work at Vindhyachal(PS). A/R off of Ckt2 and Dia to be Kept open at both ends.	Approved	Line is out presently. May avail shutdown in september	
37	WRPC	POWERGRID	400KV-VINDHYACHAL(PS)-RIHAND-2						A/R in non auto mode of 400KV-VINDHYACHAL(PS)-RIHAND-2 is required	Approved	Line is out presently. May avail shutdown in september	
38	WRPC	MP_SLDC	220KV-MALANPUR-AURIYA-1	4/Oct/24	9:00	13/Oct/24	17:00	C	FOR RE-STRINGING OF EARTH WIRE	Approved		

39	WRPC	MP SLDC	220KV-MEHGAON-AURIYA-1	15/Oct/24	9:00	24/Oct/24	17:00	C	FOR RE-STRINGING OF EARTH WIRE		Approved	
40	WRPC	MP SLDC	220KV-BHANPURA-RANPUR-1	15/Oct/24	8:00	15/Oct/24	18:00	D	FOR LINE MAINTENANCE WORK		Approved	
41	WRPC	MP SLDC	220KV-BHANPURA-MODAK-1	23/Oct/24	8:00	23/Oct/24	18:00	D	FOR LINE MAINTENANCE WORK		Approved	

OCC No.	Requester	Element Name	Owner	Continous/daily	Reason	Shutdown range	Shutdown Status	OCC Remaks
223	sldcps_sd	411 Tie bay- 400KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-2 AND FUTURE at 400kV Nakodar (PSTCL)	PSTCL	Continous	for erection, testing and commissioning of 500 MVA ICT and allied bays.	0900 hours on 14/09/2024 -1800 hours on 30/09/2024	Approved	circuit must remain in service with main bay
223	sldcps_sd	400kv main bus-2 at 400 kv S/s Nakodar	PSTCL	Daily	for connecting jumpers of bay no. 412 (Main ICT bay) with 400 kv bus-2. and bus bar stability.	0900 hours on 19/09/2024 -1800 hours on 19/09/2024	Approved	

Sub: 660 MW Kawai TPS - UNIT 2 shut down for overhualing

660 MW KAWAI TPS - UNIT 2 to be taken under shut down from 01.10.2024 (00:00 Hrs) to 25.10.2024 (24:00 Hrs) for overhualing

Shutdown Status:

Approved

OCC Remarks:

outage to be availed after revival of chabbra TPS unit -6

OUTAGE PLANNING TO BE APPROVED IN 223rd OCC MEETING

Format I(A): Request for transmission element outage by Indenting agency to RPC

Indenting Agency		HPPTCL	For the Month	Sep-24	Date	09.09.2024										
Line Details								Proposed Date and Time								
Sl. No.	Name of the Requesting Agency	Voltage Level (kV)	From substation	To substation	Owner	Ckt ID	Inter-Regional / Intra-Regional	Daily/ Continuous	Reason	From Date	From Time	To Date	To Time	Remarks	Shutdown Status	OCC Remaks
1	HPSEBL	220 kV	Khodri Power Station (UJVNL)	Girinagar Sub-Station (HPSEBL)	HPPTCL	Double Circuit	Inter-State	Daily	1. Resolving pending issues/observations of works awarded to M/s Hitachi Energy India Ltd. (Formerly M/s ABB Power Products and System India Ltd.) 2. Dismantling of existing Bus-Bar and erection of complete new Bus-Bar at 220/132KV Sub-Station, HPSEBL Girinagar.	28.09.2024	09:00 Hrs.	28.09.2024	18:00 Hrs.	Work is to be carried out inside the 220/132KV Sub-Station Girinagar (HPSEBL). Ownership of Inter-State 220kV Khodri I Circuit and Khodri II Circuit lies with HPPTCL.	Approved	May be allowed subject to Uttarakhand consent

223rd OCC Additional Shutdowns of RVPN for Oct'2024

S. No.	Details of transmission element		Category to which transmission element belong (A/B/C/D) ****	Date		Timings		Type of Shutdown (daily/ Continuous Basis)	Reason	S/d Status	OCC REMARKS
	Voltage level	Name		From	To	From	To				
1	400kV	400/220KV 315MVA ILT-1st at 400kV GSS Ratangarh	A	08.10.2024	08.10.2024	16:00 HRS	23:00 HRS	Daily basis	Quarterly maintenance and testing work of bay equipments .	Approved	to be availed in non-solar hours
2	400kV	400/220KV 315MVA ILT-2nd at 400kV GSS Ratangarh	A	10.10.2024	10.10.2024	16:00 HRS	23:00 HRS	Daily basis	Quarterly maintenance and testing work of bay equipments .	Approved	to be availed in non-solar hours
3	400kV	400/220KV 315MVA ILT-3rd at 400kV GSS Ratangarh	A	22.10.2024	22.10.2024	16:00 HRS	23:00 HRS	Daily basis	Quarterly maintenance and testing work of bay equipments .	Approved	to be availed in non-solar hours
4	400kV	400KV RTGH-Merta	A	24.10.2024	24.10.2024	16:00 HRS	23:00 HRS	Daily basis	Quarterly maintenance and testing work of bay equipments .	Approved	May be allowed from 16:00Hrs
5	400kV	400KV RTGH-Sikar(PGCIL) CKT-1st	A	26.10.2024	26.10.2024	16:00 HRS	23:00 HRS	Daily basis	Quarterly maintenance and testing work of bay equipments .	Approved	May be allowed from 16:00Hrs
6	400kV	400KV RTGH-Sikar(PGCIL) CKT-2nd	A	29.10.2024	29.10.2024	16:00 HRS	23:00 HRS	Daily basis	Quarterly maintenance and testing work of bay equipments .	Approved	May be allowed from 16:00Hrs
7	400kV	400KV 125MVAR SHUNT REACTOR	A	30.10.2024	30.10.2024	08:00HRS	18:00HRS	Daily basis	Quarterly maintenance and testing work of bay equipments .	Approved	May be allowed subject to real time grid condition

PLANNED SHUT DOWN FOR THE MONTH OF OCTOBER- 2024 WHICH ARE TO BE APPROVED BY OCC

Name of Transmission Zone : Uttar Pradesh Power Transmission Corporation Limited

SL.N o.	Details of Transmission Line		Date		Timings		Reason	"Outage Mode (Daily/	Remarks	Shutdown Status	OCC Remarks
	Voltage Level	Name of Transmission Elements	From	To	From	To					
1	400 kV	Shutdown of 400KV Lucknow(PG) Bay	16-Oct-24	16-Oct-24	9:00	18:00	* For Upgradation of Bus-Bar Protection Panel from E/M type to Numerical >X (Connection of CT Bus-Bar Protection Core, Interconn	Continous		Approved	
2	400 kV	ETD Ballia Spare Bay-1 (400 kV Substation Rasra)	6-Oct-24	6-Oct-24	10:00	13:00	Relay testing	Continous	During shutdown Period no supply will be affected as no elenent is connected through 400 kV Spare Bay 1	Approved	
3	400 kV	ETD Ballia Spare Bay-2 (400 kV Substation Rasra)	6-Oct-24	6-Oct-24	14:00	17:00	Relay testing	Continous	During shutdown Period no supply will be affected as no elenent is connected through 400 kV Spare Bay 2.	Approved	
4	400KV BTPS	Bus coupler	17.10.2024	17.10.2024	8:00	18:00	PM work and replacement of electromechanical relay	continuous		Approved	
5	400 KV ATPS	Transfer Bus breaker	01.10.2024	31.10.2024	8:00	18:00	For Replacement of Breaker	continuous		Approved	
6	400KV ATPS	BUS A ATPS	08.10.2024	09.10.2024	8:00	18:00	Tightness of clamps	daily basis		Approved	
7	400 KV ATPS	ICT-I	08.10.2024	09.10.2024	8:00	18:00	OH of Bus isolator	continuous		Approved	
8	400 KV ATPS	BUS A ATPS	15.10.2024	16.10.2024	8:00	18:00	Shut down required for OH of Bus isolator	daily basis		Approved	
9	400 KV ATPS	ICT-II	15.10.2024	16.10.2024	8:00	18:00	OH of Bus isolator	continuous		Approved	
10		ETC-II,Allahabad Bus Reactor 125MVAR	05.10.2024	05.10.2024	13:30	18:00 Hrs	TESTING OF TAN DELTA FOR 400KV BUS REACTOR HV SIDE	continuous		Approved	May be allowed subject to real time grid condition
11	765/400 kV GIS S/s PRSTL Rampur	400 kV Bus Bar-2	07.10.2024	14.10.2024	9:00	17:30	SF6GD Body Replacement	continous		Approved	may be allowed subject to no other outage
12	WUPPTCL	Tie Bay -708 (765kv Mainpuri line & 1500kv ICT-1) at Hapur S/s	8-Oct-24	8-Oct-24	9:00	17:00	For annual maintenance and testing works	continous		Approved	
13	WUPPTCL	Main Bay-709 (Mainpuri Line) at Hapur S/s	10-Oct-24	10-Oct-24	9:00	17:00	For annual maintenance and testing works	continous		Approved	
14	WUPPTCL	Tie Bay-402(1500 MVA ICT-1 IV Side & 315 MVA ICT-1 HV side) at Greater Noida S/s	9-Oct-24	9-Oct-24	9:00	15:00	For annual maintenance and testing works	continous		Approved	Both elements must remain in service with respective main bays
15	WUPPTCL	Tie Bay-405(1500 MVA ICT-2 IV Side & 315 MVA ICT-2 HV side) at Greater Noida S/s	10-Oct-24	10-Oct-24	9:00	15:00	For annual maintenance and testing works	continous		Approved	Both elements must remain in service with respective main bays
16	UPPTCL	220KV ALLAHABAD (PG)-PHULPUR LINE	13-Sep-24	19-Sep-24	9:00	19:00	For Height raising work of 220KV Phulpur-Allahabad(PG) line due to inner ring road being constructed by NHAI	daily basis		Approved	may be allowed subject to no other line outage
17	UPPTCL	220KV Fatehpur(UP)-Unchahar Line	13.10.2024	27.10.2024	08:00: Hrs	18:00 Hrs	Tower height raising for NHAI Raebareli crossing between tower no 136	continuous		Approved	
18	UPPTCL	220 kV Unchahar-Fatehpur line	13.10.2024	27.10.2024	9:00	18:00	Diverson work for construction of 03 new towers from tower no. 137 to 139 for aforementioned line and construction of over bridge by NHAI due to upcoming Prayagraj kumbh mela	continuous		Approved	
19	UPPTCL	220 kV Unchahar-Malwan line	13.10.2024	27.10.2024	9:00	18:00		continuous		Approved	

POWERGRID NORTHERN REGION-I

SUBJECT :- SD REQUEST FOR TRANSMISSION ELEMENTS for 223rd OCC MEETING

S.No.	ELEMENTS	OWNER	DURATION				PURPOSE	Remarks	S/d Status	OCC Remarks	
			MODE	FROM		TO					
				DATE	TIME	DATE					TIME
765kV/400kV/220kV/132kV Lines											
1	400 KV BAHADURGARH SONIPAT (PG) CKT-2	PGCIL	Daily	7-Oct-24	08:00	8-Oct-24	18:00	FOR 400 KV BUS BAR RETROFITTING WORK & TESTING WORKAT BAHADURGARH SS AND CONSTRUCTION WORK UNER SS104 PACKAGE	Approved	May be allowed subject to no other line shutdown at both end	
2	400 KV BAHADURGARH SONIPAT (PG) CKT-1	PGCIL	Daily	5-Oct-24	08:00	6-Oct-24	18:00	FOR 400 KV BUS BAR RETROFITTING WORK & TESTING WORKAT BAHADURGARH SS AND CONSTRUCTION WORK UNER SS104 PACKAGE	Approved	May be allowed subject to no other line shutdown at both end	
3	400 KV BAHADURGARH(PG)- KABULPUR(HV) (PG) CKT-1	PGCIL	Daily	3-Oct-24	08:00	4-Oct-24	18:00	FOR 400 KV BUS BAR RETROFITTING WORK & TESTING WORKAT BAHADURGARH SS AND CONSTRUCTION WORK UNER SS104 PACKAGE	Approved	May be allowed subject to no other line shutdown at both end	
4	400 KV BAHADURGARH-BAWANA (DTL) CKT-1	PGCIL	Daily	1-Oct-24	09:00	2-Oct-24	18:00	FOR 400 KV BUS BAR RETROFITTING WORK & TESTING WORKAT BAHADURGARH SS AND CONSTRUCTION WORK UNER SS104 PACKAGE	Approved		
5	220 KV BAHADURGARH(PG)-NUNA MAJRA(HV) (HVPNL) CKT-2	PGCIL	Daily	23-Oct-24	08:00	25-Oct-24	18:00	FOR 220 KV BUS BAR RETROFITTING WORK & TESTING WORKAT BAHADURGARH SS AND CONSTRUCTION WORK UNER SS104 PACKAGE	Approved	May be allowed subject to real time grid condition & Haryana consent/Load to be managed by Haryana	
6	220 KV BAHADURGARH(PG)-NUNA MAJRA(HV) (HVPNL) CKT-1	PGCIL	Daily	20-Oct-24	08:00	22-Oct-24	18:00	FOR 220KV BUS BAR RETROFITTING WORK & TESTING WORKAT BAHADURGARH SS AND CONSTRUCTION WORK UNER SS104 PACKAGE	Approved	May be allowed subject to real time grid condition & Haryana consent/Load to be managed by Haryana	
7	220 kV D/C Dhanona-Deroli Ahir transmission line circuit-I	HVPNL	D	10-Oct-24	06:00	14-Oct-24	21:00	Stringing of under construction line- 765 kV D/C Khetri Narela transmission line (PNTL). Approved under 5th NR SCT	Approved	May be allowed subject to real time grid condition & Haryana consent/Load to be managed by Haryana	
8	220 kV D/C Dhanona-Deroli Ahir transmission line circuit-II	HVPNL	D	10-Oct-24	06:00	14-Oct-24	21:00	Stringing of under construction line- 765 kV D/C Khetri Narela transmission line (PNTL). Approved under 5th NR SCT	Approved	May be allowed subject to real time grid condition & Haryana consent/Load to be managed by Haryana	
9	132 kV S/C Mahendragarh-Kanina transmission line	HVPNL	D	10-Oct-24	06:00	14-Oct-24	21:00	Stringing of under construction line- 765 kV D/C Khetri Narela transmission line (PNTL). Approved under 5th NR SCT	Approved	May be allowed subject to real time grid condition & Haryana consent/Load to be managed by Haryana	
10	220 kV D/C Dhanona-Kanina transmission line circuit-I	HVPNL	D	15-Oct-24	06:00	19-Oct-24	21:00	Stringing of under construction line- 765 kV D/C Khetri Narela transmission line (PNTL). Approved under 5th NR SCT	Approved	May be allowed subject to real time grid condition & Haryana consent/Load to be managed by Haryana	
11	220 kV D/C Dhanona-Kanina transmission line circuit-II	HVPNL	D	15-Oct-24	06:00	25.10.2024	21:00	Stringing of under construction line- 765 kV D/C Khetri Narela transmission line (PNTL). Approved under 5th NR SCT	Approved	May be allowed subject to real time grid condition & Haryana consent/Load to be managed by Haryana	

12	132 kV D/C Dhanona-Nangal Mohanpur transmission line circuit-I	HVPNL	D	15-Oct-24	06:00	25.10.2024	21:00	Stringing of under construction line- 765 kV D/C Khetri Narela transmission line (PNTL). Approved under 5th NR SCT		Approved	May be allowed subject to real time grid condition & Haryana consent/Load to be managed by Haryana
13	132 kV D/C Dhanona-Nangal Mohanpur transmission line circuit-II	HVPNL	D	20.10.2024	06:00	25.10.2024	21:00	Stringing of under construction line- 765 kV D/C Khetri Narela transmission line (PNTL). Approved under 5th NR SCT		Approved	May be allowed subject to real time grid condition & Haryana consent/Load to be managed by Haryana
14	220 kV D/C Dhanona-Lula Ahir transmission line circuit-I	HVPNL	D	20.10.2024	06:00	24.10.2024	21:00	Stringing of under construction line- 765 kV D/C Khetri Narela transmission line (PNTL). Approved under 5th NR SCT		Approved	May be allowed subject to real time grid condition & Haryana consent/Load to be managed by Haryana
15	220 kV D/C Dhanona-Lula Ahir transmission line circuit-II	HVPNL	D	20.10.2024	06:00	25.10.2024	21:00	Stringing of under construction line- 765 kV D/C Khetri Narela transmission line (PNTL). Approved under 5th NR SCT		Approved	May be allowed subject to real time grid condition & Haryana consent/Load to be managed by Haryana
16	220kV D/C Dhanaunda to Nehrugarh T/L circuit-I	HVPNL	D	20.10.2024	06:00	25.10.2024	21:00	Stringing of under construction line- 765 kV D/C Khetri Narela transmission line (PNTL). Approved under 5th NR SCT		Approved	May be allowed subject to real time grid condition & Haryana consent/Load to be managed by Haryana
17	220kV D/C Dhanaunda to Nehrugarh T/L circuit-II	HVPNL	D	20.10.2024	06:00	25.10.2024	21:00	Stringing of under construction line- 765 kV D/C Khetri Narela transmission line (PNTL). Approved under 5th NR SCT		Approved	May be allowed subject to real time grid condition & Haryana consent/Load to be managed by Haryana
18	220 KV BAWAL (HSIIDC)-MAU LINE	HVPNL	C	01.10.2024	09:00	10-Oct-24	18:30	FOR NCRTC DIVERSION WORK		Approved	May be allowed subject to real time grid condition & Haryana consent/Load to be managed by Haryana
19	220 KV S/C Khetri-Jhunjhunu Transmission Line	RVPN	D	01.10.2024	07:00	2-Oct-24	19:00	Stringing of 765 kV D/C Khetri-Narela TL		Approved	May be allowed subject to real time grid condition & Rajasthan consent/Load to be managed by Rajasthan
20	132 KV S/C Khetri-Buhana Transmission Line	RVPN	D	23.10.2024	07:00	28-Oct-24	19:00	Stringing of 765 kV D/C Khetri-Narela TL		Approved	May be allowed subject to real time grid condition & Rajasthan consent/Load to be managed by Rajasthan
21	132KV S/C Khetri-Nangli Transmission Line	RVPN	D	14-Oct-24	07:00	15-Oct-24	19:00	Stringing of 765 kV D/C Khetri-Narela TL		Approved	May be allowed subject to real time grid condition & Rajasthan consent/Load to be managed by Rajasthan
22	220 KV S/C Mahendragarh-Narnaul Transmission Line	HVPN	D	3-Oct-24	07:00	4-Oct-24	19:00	Stringing of 765 kV D/C Khetri-Narela TL		Approved	May be allowed subject to real time grid condition & Rajasthan consent/Load to be managed by Rajasthan
23	132 KV S/C Mahendragarh-Mundyakhera Transmission Line	HVPN	D	21-Oct-24	07:00	22-Oct-24	19:00	Stringing of 765 kV D/C Khetri-Narela TL		Approved	May be allowed subject to real time grid condition & Rajasthan consent/Load to be managed by Rajasthan
24	220 kV Fatehgarh-3-RSVPL (201)	PGCIL	Daily	01.10.2024	19:00	01.10.2024	23:00	For Bay extension works, To avoid induction during movement of machinery, T&P.		Approved	May be allowed from 19:00Hrs
25	220 kV Fatehgarh-3-RSRPL (202)	PGCIL	Daily	02.10.2024	19:00	02.10.2024	23:00	For Bay extension works, To avoid induction during movement of machinery, T&P.		Approved	May be allowed from 19:00Hrs

26	220 kV Fatehgarh-3- Altra Xergy (204)	PGCIL	Daily	03.10.2024	19:00	03.10.2024	23:00	For Bay extension works, To avoid induction during movement of machinery, T&P.		Approved	May be allowed from 19:00Hrs
27	220 kV Fatehgarh-3- RSAPL (210)	PGCIL	Daily	04.10.2024	19:00	04.10.2024	23:00	For Bay extension works, To avoid induction during movement of machinery, T&P.		Approved	May be allowed from 19:00Hrs
28	400 kV Fatehgarh-3-Fatehgarh-2 ckt-1	PGCIL	Daily	05.10.2024	17:00	05.10.2024	23:00	For Bay extension works, To avoid induction during movement of machinery, T&P.		Approved	May be allowed from 17:00Hrs
29	400 kV Fatehgarh-3-Fatehgarh-2 ckt-2	PGCIL	Daily	06.10.2024	17:00	06.10.2024	23:00	For Bay extension works, To avoid induction during movement of machinery, T&P.		Approved	May be allowed from 17:00Hrs
30	400kV fatehgarh-3 Jaisalmer-2 ckt-1	PGCIL	Daily	07.10.2024	17:00	07.10.2024	23:00	For Bay extension works, To avoid induction during movement of machinery, T&P.		Approved	May be allowed from 17:00Hrs
31	400kV fatehgarh-3 Jaisalmer-2 ckt-2	PGCIL	Daily	08.10.2024	17:00	08.10.2024	23:00	For Bay extension works, To avoid induction during movement of machinery, T&P.		Approved	May be allowed from 17:00Hrs
32	400 kV RAPP(C)-Chittorgarh Ckt		D	01.10.2024	17:00	07.10.2024	23:00	Polymer CLR insulators replacement to be done	Non-auto mode of 400 kV RAPP(C)-Kankroli Ckt	Approved	May be allowed from 17:00Hrs/NPCIL consent
33	400 kV RAPP(C)-Kankroli Ckt		D	08.10.2024	17:00	14.10.2024	23:00	Polymer CLR insulators replacement to be done	Non-auto mode of 400 kV RAPP(C)-Chittorgarh Ckt	Approved	May be allowed from 17:00Hrs/NPCIL consent
34	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2		D	13.10.2024	05:00	13.10.2024	10:00	For replacement of failed CLR insulators at three locations.	along with non auto mode of Ckt-1	Approved	
765 /400/220kV ICT/STATCOMS/BUS Reactor											
1	+/-150MVar MSR Branch for STATCOM Station-1 at Fatehgarh-2 (Bay- RB10-RB41 Bay)	PGCIL	Daily	2-Oct-24	17:00	4-Oct-24	23:59	For final tuning of CSD for MSR Branch.		Approved	May be allowed subject to real time grid from 17:00Hrs
2	+/-150MVar MSC-1 Branch for STATCOM Station-1 at Fatehgarh-2 (Bay- RB10-RB51 Bay)	PGCIL	Daily	6-Oct-24	17:00	8-Oct-24	23:59	For final tuning of CSD for MSC-1 Branch.		Approved	May be allowed subject to real time grid from 17:00Hrs
3	+/-150MVar MSC-2 Branch for STATCOM Station-1 at Fatehgarh-2 (Bay- RB10-RB52 Bay)	PGCIL	Daily	9-Oct-24	17:00	11-Oct-24	23:59	For final tuning of CSD for MSC-2 Branch.		Approved	May be allowed subject to real time grid from 17:00Hrs
4	+/-150MVar MSR Branch for STATCOM Station-2 at Fatehgarh-2 (Bay- RB11-RB41 Bay)	PGCIL	Daily	12-Oct-24	17:00	14-Oct-24	23:59	For final tuning of CSD for MSR Branch.		Approved	May be allowed subject to real time grid from 17:00Hrs
5	+/-150MVar MSC-1 Branch for STATCOM Station-2 at Fatehgarh-2 (Bay- RB11-RB51 Bay)	PGCIL	Daily	15-Oct-24	17:00	17-Oct-24	23:59	For final tuning of CSD for MSC-1 Branch.		Approved	May be allowed subject to real time grid from 17:00Hrs
6	+/-150MVar MSC-2 Branch for STATCOM Station-2 at Fatehgarh-2 (Bay- RB11-RB52 Bay)	PGCIL	Daily	18-Oct-24	17:00	20-Oct-24	23:59	For final tuning of CSD for MSC-2 Branch.		Approved	May be allowed subject to real time grid from 17:00Hrs
7	+/-150MVar VSC-1 Branch for STATCOM Station-1 at Fatehgarh-2 (Bay- RB10-RB11 Bay)	PGCIL	Daily	15-Oct-24	17:00	17-Oct-24	23:59	Bay extension construction work to avoid induction T&P movements for safety requirement	Only VSC-1 Branch shutdown is required.	Approved	May be allowed subject to real time grid from 17:00Hrs
8	+/-150MVar VSC-2 Branch for STATCOM Station-1 at Fatehgarh-2 (Bay- RB10-RB12 Bay)	PGCIL	Daily	18-Oct-24	17:00	20-Oct-24	23:59	Bay extension construction work to avoid induction T&P movements for safety requirement	Only VSC-2 Branch shutdown is required.	Approved	May be allowed subject to real time grid from 17:00Hrs
9	+/-150MVar VSC-1 Branch for STATCOM Station-2 at Fatehgarh-2 (Bay- RB11-RB11 Bay)	PGCIL	Daily	21-Oct-24	17:00	23-Oct-24	23:59	Bay extension construction work to avoid induction T&P movements for safety requirement	Only VSC-1 Branch shutdown is required.	Approved	May be allowed subject to real time grid from 17:00Hrs
10	+/-150MVar VSC-2 Branch for STATCOM Station-2 at Fatehgarh-2 (Bay- RB11-RB12 Bay)	PGCIL	Daily	24-Oct-24	17:00	27-Oct-24	23:59	Bay extension construction work to avoid induction T&P movements for safety requirement	Only VSC-2 Branch shutdown is required.	Approved	May be allowed subject to real time grid from 17:00Hrs
11	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH II (PG) CKT-3 @FATEHGARH II(PG)	PGCIL	Daily	20-Sep-24	15:00	25-Sep-24	23:59	For Ladder logic testing and spare reactor commissioning works		Rejected	To be clubbed with Line AMP/Outage work
12	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH II (PG) CKT-3 @FATEHGARH II(PG)	PGCIL	Daily	25-Sep-24	15:00	30-Sep-24	23:59	For Ladder logic testing and spare reactor commissioning works		Rejected	To be clubbed with Line AMP/Outage work
13	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-FATEHGARH II(PG) (PRTL) CKT-3 @BHADLA_2(PG)	PGCIL	Daily	15-Oct-24	17:00	15-Oct-24	23:00	Testing and Commissioning of Spare 765 kV 80 MVAR Reactor		Rejected	To be clubbed with Line AMP/Outage work
14	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-FATEHGARH II(PG) (PRTL) CKT-4 @BHADLA_2(PG)	PGCIL	Daily	17-Oct-24	17:00	17-Oct-24	23:00	Testing and Commissioning of Spare 765 kV 80 MVAR Reactor		Rejected	To be clubbed with Line AMP/Outage work
15	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-FATEHGARH II(PG) (PRTL) CKT-3 @FATEHGARH II(PG)	PGCIL	Daily	25-Oct-24	15:00	26-Oct-24	23:59	For final testing/fine tuning of CSD Relay of 765KV Reactor, Ladder logic commissioning with spare reactor logic scheme checking		Rejected	To be clubbed with Line AMP/Outage work

16	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-4 @FATEHGARH_II(PG)	PGCIL	Daily	27-Oct-24	15:00	28-Oct-24	23:59	For final testing/fine tuning of CSD Relay of 765KV Reactor, Ladder logic commissioning with spare reactor logic scheme checking		Rejected	To be clubbed with Line AMP/Outage work
17	220KV BUS 2 AT BAHADURGARH(PG)	PGCIL	Daily	25-Oct-24	18:00	30-Oct-24	18:00	FOR 220 KV BUS BAR 2 RETROFITTING WORK AT BAHADURGARH SS AND CONSTRUCTION WORK UNDER SS104 PACKAGE		Approved	May be allowed subject to no other outages
18	220KV BUS 1 AT BAHADURGARH(PG)	PGCIL	Daily	20-Oct-24	09:00	25-Oct-24	18:00	FOR 220 KV BUS BAR 1 RETROFITTING WORK AT BAHADURGARH SS AND CONSTRUCTION WORK UNDER SS104 PACKAGE		Approved	May be allowed subject to no other outages
19	400KV BUS 2 AT BAHADURGARH(PG)	PGCIL	Daily	11-Oct-24	09:00	20-Oct-24	18:00	FOR 400 KV BUS BAR 2 RETROFITTING WORK AT BAHADURGARH SS AND CONSTRUCTION WORK UNDER SS104 PACKAGE		Approved	May be allowed subject to no other outages
20	400KV BUS 1 AT BAHADURGARH(PG)	PGCIL	Daily	1-Oct-24	09:00	10-Oct-24	18:00	FOR 400 KV BUS BAR 1 RETROFITTING WORK AT BAHADURGARH SS AND CONSTRUCTION WORK UNER SS104 PACKAGE		Approved	May be allowed subject to no other outages
21	400/220 KV 315 MVA ICT 1 AT BAHADURGARH(PG)	PGCIL	Daily	13-Oct-24	08:00	14-Oct-24	18:00	FOR CONSTRUCTION WORK UNDER SS104 PACKAGE AND ,BUS BAR RETROFITTING WORK		Approved	Other ICT must remain in service/Load to be managed by Haryana during shutdown
22	400/220 KV 500 MVA ICT 2 AT BAHADURGARH(PG)	PGCIL	Daily	11-Oct-24	08:00	12-Oct-24	18:00	FOR CONSTRUCTION WORK UNDER SS104 PACKAGE AND ,BUS BAR RETROFITTING WORK		Approved	Other ICT must remain in service/Load to be managed by Haryana during shutdown
23	400/220 KV 315 MVA ICT 1 AT BAHADURGARH(PG)	PGCIL	Daily	28-Oct-24	09:00	28-Oct-24	18:00	FOR CONSTRUCTION WORK UNDER SS104 PACKAGE AND AMP WORK , BUS BAR RETROFITTING WORK		Approved	Other ICT must remain in service/Load to be managed by Haryana during shutdown
24	400/220 KV 500 MVA ICT 2 AT BAHADURGARH(PG)	PGCIL	Daily	10/26/2024	09:15	10/28/2024	18:00	FOR CONSTRUCTION WORK UNDER SS104 PACKAGE AND AMP WORK , BUS BAR RETROFITTING WORK		Approved	Other ICT must remain in service/Load to be managed by Haryana during shutdown
25	Fatehgarh-3 400/220 kV 500 MVA ICT 1	PGCIL	Daily	09.10.2024	17:00	09.10.2024	23:00	AMP Works		Approved	May be allowed from 17:00Hrs
26	Fatehgarh-3 400/220 kV 500 MVA ICT 1	PGCIL	Daily	10.10.2024	17:00	10.10.2024	23:00	AMP Works		Approved	May be allowed from 17:00Hrs
27	Fatehgarh-3 400/220 kV 500 MVA ICT 3	PGCIL	Daily	11.10.2024	17:00	11.10.2024	23:00	AMP Works		Approved	May be allowed from 17:00Hrs
28	Fatehgarh-3 400/220 kV 500 MVA ICT 3	PGCIL	Daily	12.10.2024	17:00	12.10.2024	23:00	AMP Works		Approved	May be allowed from 17:00Hrs
29	Fatehgarh-3 400/220 kV 500 MVA ICT 4	PGCIL	Daily	13.10.2024	17:00	13.10.2024	23:00	AMP Works		Approved	May be allowed from 17:00Hrs
30	Fatehgarh-3 400/220 kV 500 MVA ICT 4	PGCIL	Daily	14.10.2024	17:00	14.10.2024	23:00	AMP Works		Approved	May be allowed from 17:00Hrs
31	Fatehgarh-3 400/220 kV 500 MVA ICT 2	PGCIL	Daily	15.10.2023	17:00	15.10.2023	23:00	AMP Works		Approved	May be allowed from 17:00Hrs
32	Fatehgarh-3 400/220 kV 500 MVA ICT 2	PGCIL	Daily	16.10.2024	17:00	16.10.2024	23:00	AMP Works		Approved	May be allowed from 17:00Hrs
33	1500MVA ICT-1 Jhatikra	PGCIL	Daily	16.10.2024	0500Hrs	16.10.2024	0800Hrs	CSD retrofitment work and CSD tuning work in 709th bay with atleast 4 switching		Approved	
34	1500MVA ICT-2 Jhatikra	PGCIL	Daily	24.10.2024	0500Hrs	24.10.2024	0800Hrs	CSD retrofitment work and CSD tuning work in 711th bay with atleast 4 switching		Approved	
35	240MVAR Bus reactor-1 Jhatikra	PGCIL	Daily	22.10.2024	1000Hrs	22.10.2024	1400Hrs	CSD retrofitment work and CSD tuning work in 705th bay with atleast 4 switching		Approved	

36	240MVAR AGRA LINE REACTOR Jhatikra	PGCIL	Daily	23.10.2024	1000Hrs	23.10.2024	1400Hrs	CSD retrofitment work and CSD tuning work in 704LR bay with atleast 4 switching		Rejected	To be clubbed with Line AMP/Outage work
37	Bus Reactor-1 125 MVAR at Fatehgarh-3	PGCIL	Daily	10.10.2024	17:00:00	10.10.2024	23:00	AMP works		Approved	May be allowed subject to real time grid condition
38	Bus Reactor-2 125 MVAR at Fatehgarh-3	PGCIL	Daily	11.10.2024	17:00:00	11.10.2024	23:00	AMP works		Approved	May be allowed subject to real time grid condition
39	330 MVAR Bus Reactor No 1 at 765 KV Bikaner(PG)	PGCIL	Continuous	20-09-2024	8:00:00	30-11-2024	18:00	for shifting of 330 MVAR BR at Bikaner and placement of new 765/400 kV ICT-4 as approved in 9th NCT under Substation Package SS-104.		Rejected	Powergrid to submit the details workflow along with timelines, thereafter matter s/d may be deliberated
40	400KV BUS 1 AT KANKROLI(PG)	PGCIL	Daily	16.10.2024	17:00	16.10.2024	23:00	For Firmware upgradation of Bus Bar relay (CU and PU)		Approved	May be allowed from 17:00Hrs/subject to no other outages
41	400KV BUS 2 AT KANKROLI(PG)	PGCIL	Daily	14.10.2024	17:00	14.10.2024	23:00	For Firmware upgradation of Bus Bar relay (CU and PU)		Approved	May be allowed from 17:00Hrs/subject to no other outages
42	Fatehgarh-3 400 kV Bus-2 at Fatehgarh-3	PGCIL	Daily	17.10.2024	17:00	24.10.2024	23:00	For 401 89 A Isolator Foundation strengthening (Civil) works for compliance of Vigilence observation		Approved	May be allowed from 17:00Hrs
43	Fatehgarh-3 413 Bay at Fatehgarh-3	PGCIL	Continuous	25.10.2024	17:00	31.10.2024	23:00	For 413 CB Foundation strengthening (Civil) works for compliance of Vigilence observation		Approved	May be allowed from 17:00Hrs
44	400 kV Fatehgarh-3 Bus-2 at Fatehgarh-3	PGCIL	Daily	19.10.2024	17:00	19.10.2024	23:00	AMP works		Approved	May be allowed from 17:00Hrs
45	400 kV Fatehgarh-3 Bus-1 at Fatehgarh-3	PGCIL	Daily	20.10.2024	17:00	20.10.2024	23:00	AMP works		Approved	May be allowed from 17:00Hrs
46	220 kV Fatehgarh-3 Bus-2 at Fatehgarh-3	PGCIL	Daily	21.10.2024	17:00	21.10.2024	23:00	For Bay extension works, To avoid induction during movement of machinery, T&P.		Approved	May be allowed from 17:00Hrs
47	220 kV Fatehgarh-3 Bus-2 at Fatehgarh-3	PGCIL	Daily	24.10.2024	17:00	24.10.2024	23:00	AMP works		Approved	May be allowed from 17:00Hrs
48	220 kV Fatehgarh-3 Bus-1 at Fatehgarh-3	PGCIL	Daily	25.10.2024	17:00	25.10.2024	23:00	AMP works		Approved	May be allowed from 17:00Hrs
49	220 kV Fatehgarh-3 Bus-1 at Fatehgarh-3	PGCIL	Daily	26.10.2024	17:00	26.10.2024	23:00	For Bay extension works, To avoid induction during movement of machinery, T&P.		Approved	May be allowed from 17:00Hrs
50	220 kV Fatehgarh-3 Bus-1 at Fatehgarh-3	PGCIL	Daily	27.10.2024	17:00	27.10.2024	23:00	For Bay extension works, To avoid induction during movement of machinery, T&P.		Approved	May be allowed from 17:00Hrs
51	Fatehgarh-3 401 Bay at Fatehgarh-3	PGCIL	Continuous	17.10.2024	17:00	24.10.2024	23:00	For 401 89 A Isolator Foundation strengthening (Civil) works for compliance of Vigilence observation		Approved	May be allowed from 15:00Hrs
52	407 Bay (Main bay of 400 KV Kankroli RAPP line) AT KANKROLI(PG)	PGCIL	Continuous	21.10.2024	15:00:00	25-Jan-00	23:00	For O/H of the CB to arrest SF6 gas leakage		Approved	May be allowed from 15:00Hrs

POWERGRID NORTHERN REGION-II

SUBJECT :- SD REQUEST FOR TRANSMISSION ELEMENTS for 223rd OCC MEETING

S.N.	Details of Transmission Element		Category of element	DURATION				Daily/ Continuous	Reason	S/d Status	OCC Remarks
	Voltage level (KV)	NAME OF THE ELEMENT AND SUBSTATION		FROM		TO					
				DATE	TIME	DATE	TIME				
X-3	For O&M activity										
1	400 kV	402 Bay (ICT-1 & Chamba-2 Tie Bay) at Jalandhar SS	D	02.10.2024	10:00	04.10.2024	18:00	Continous	CB Drive Overhauling work.	Approved	Both elements must remain in service with respective main bays
2	400 kV	410 Bay (Moga-2 Main Bay) at Jalandhar SS	D	05.10.2024	10:00:00 AM	07.10.2024	18:00	Continous	CB Drive Overhauling work.	Approved	Elements must remain in service with other bay
3	400 kV	405 Bay (Chamba-1 & Chamera_1 ckt-2 Tie bay) at Jalandhar SS	D	24.10.2024	10:00:00 AM	26.10.2024	18:00	Continous	CB Drive Overhauling work.	Approved	Both elements must remain in service with respective main bays
4	400 kV	406 Bay (Chamera_1 ckt-2 Main bay) at Jalandhar SS	D	28.10.2024	10:00:00 AM	30.10.2024	18:00	Continous	CB Drive Overhauling work.	Approved	Elements must remain in service with other bay
5	220 kV	201 Bay (ICT-1 Bay) at Jalandhar SS	D	22.10.2024	10:00:00 AM	24.10.2024	18:00	Continous	CB Drive Overhauling work.	Approved	Elements must remain in service with TBC
6	220 kV	206 Bay (Kanjali-1 Bay) at Jalandhar SS	D	10.10.2024	10:00:00 AM	12.10.2024	18:00	Continous	CB Drive Overhauling work.	Approved	Elements must remain in service with TBC
7	220 kV	207 Bay (Kanjali-2 Bay) at Jalandhar SS	D	14.10.2024	10:00:00 AM	16.10.2024	18:00	Continous	CB Drive Overhauling work.	Approved	Elements must remain in service with TBC
8	220 kV	220 kV Abdullapur-Rampur Ckt-2	D	18.10.2024	8:00:00 AM	18.10.2024	18:00	Daily	For AMP of Line Equipments	Approved	Elements must remain in service with TBC
9	220 kV	220KV Ludhiana-Dhandari-I	A	10.10.2024	9:00:00 AM	10.10.2024	18:00	Daily	For AMP works.	Approved	May be allowed subject to Punjab consent
10	400 kV	400KV BUS-2 at Kishenpur SS	A	04.10.2024	09:30	04.10.2024	17:00	Daily	For Jumper/Dropper Tightning and Strengthening work.	Approved	may be allowed subject to no other outage
11	220 kV	220KV BUS-1 at Kishenpur SS	D	07.10.2024	09:30	07.10.2024	17:00	Daily	For Jumper/Dropper Tightning and Strengthening work.	Approved	may be allowed subject to no other outage
12	220 kV	220KV BUS-2 at Kishenpur SS	D	09.10.2024	09:30	09.10.2024	17:00	Daily	For Jumper/Dropper Tightning and Strengthening work.	Approved	may be allowed subject to no other outage
13	220 kV	220KV Kishenpur-Salal-3	D	11.10.2024	09:30	11.10.2024	17:00	Daily	For AMP of Line Equipments	Approved	may be allowed subject to NHPC consent
14	400 kV	400/220KV ICT-2 at Kishenpur SS	A	25.10.2024	09:30	25.10.2024	17:00	Daily	For AMP works.	Approved	may be allowed subject to other lcts must remain in service
15	400 kV	400/220KV ICT-3 at Kishenpur SS	A	28.10.2024	09:30	28.10.2024	17:00	Daily	For AMP works.	Approved	may be allowed subject to other lcts must remain in service
16	220 kV	220KV Kishenpur-Udhampur-1	D	16.10.2024	09:30	16.10.2024	17:00	Daily	For AMP of Line Equipments	Approved	may be allowed subject to J&K consent
17	132 kV	132 KV Sewa2-Mahanpur Line	B	21.10.2024	09:30	21.10.2024	17:00	Daily	For AMP of Line Equipments	Approved	may be allowed subject to NHPC & JK consent

Category A: Transmission elements at 400 kV and above.

Category B: Transmission elements at 132 kV and above level emanating from ISGS.

Category C: Transmission elements at 132 kV and above which are inter-regional in nature.

Category D : Transmission elements at 220 kV level with one end in a State while other end is in another State.

FORMAT I(A): REQUEST FOR TRANSMISSION ELEMENT OUTAGE TO RPC												
(SHUTDOWNS)												
INDENTING AGENCY		PGCIL, CPCC (NR-III),Lucknow			REASON	DATE		DD:MM:YYYY		Remarks	S/d Status	OCC Remarks
S. N.	NAME OF REQUESTING AGENCY	LINE DETAILS	INTER/ INTRA REGIONAL	DAILY/ CONTINUOUS		PROPOSED DATE AND TIME						
						FROM		TO				
						DATE	TIME	DATE	TIME			
1	POWERGRID_NR3	400KV AGRA-FATEHABAD(UPPTCL)	Intra	D	Rectification of Shutdown nature defects	25/Oct/2024	8:00	25/Oct/2024	18:00	Approved	May be allowed subject to no other line shutdown at both end	
2	POWERGRID_ER1	400KV-GAYA-CHANDWA-2	Inter	D	REPLACEMENT OF FLASH OVER INSULATOR AT LOC NUMBER 268	18/Oct/2024	9:00	18/Oct/2024	17:30	Approved	ATC Curtailment of 400 MW in NR Import	
3	POWERGRID_ER1	A/R OF 400KV-GAYA-CHANDWA-1	Inter	D	TO FACILITATE SD WORK OF 400 KV GAYA CHANDWA CKT-2	18/Oct/2024	9:00	18/Oct/2024	17:30		NRPC Approval not required	
4	POWERGRID_WR2	765KV-SATNA-GWALIOR-2	Inter	D	A/R in non auto mode of 765KV-SATNA-GWALIOR-2 is required.	05/Oct/2024	9:00	05/Oct/2024	18:00	Approved		
5	POWERGRID_WR2	765KV-SATNA-BINA-1	Inter	D	for attending shutdown nature defect by Bina TLM, Dia to be kept open at both ends.	07/Oct/2024	9:00	07/Oct/2024	18:00	Approved	ATC Curtailment of 750 MW in NR Import	
6	POWERGRID_WR2	765KV-SATNA-BINA-2	Inter	D	for attending shutdown nature defect by Bina TLM, Dia to be kept open at both ends.	08/Oct/2024	9:00	08/Oct/2024	18:00	Approved	ATC Curtailment of 750 MW in NR Import	
7	POWERGRID_WR2	765KV-BINA-INDORE-1	Inter	D	For Line terminal equipment AMP at both ends, for Scheme Rectification work and for signal testing work after SCADA Upgradation, Dia to be kept open at both ends.	18/Oct/2024	9:00	18/Oct/2024	18:00		NRPC Approval not required	
8	POWERGRID_WR2	765KV-INDORE-VADODARA-1 L/R@ INDORE - 765KV	Inter	D	CB CHECKING AND AMP WORK	22/Oct/2024	9:00	22/Oct/2024	18:00	Approved	To be clubbed with Line AMP/Outage work	
9	POWERGRID_WR2	765KV-BINA-INDORE-1 L/R@ INDORE - 765KV	Inter	D	REACTOR AMP WORKS	18/Oct/2024	9:00	18/Oct/2024	18:00	Approved	To be clubbed with Line AMP/Outage work	
10	POWERGRID_WR2	765KV-BINA-JABALPUR-1	Inter	D	ATTENDING S/D NATURE DEFECTS IN LINE, Dia to be kept open. AR of Ckt-2 to be kept in non-auto mode	08/Oct/2024	9:00	08/Oct/2024	18:30		NRPC Approval not required	
11	POWERGRID_WR2	765KV-BINA-JABALPUR-2	Inter	D	A/R in non auto mode of 765KV-BINA-JABALPUR-2 is required	08/Oct/2024	9:00	08/Oct/2024	18:30		NRPC Approval not required	
12	POWERGRID_WR2	765KV-VINDHYACHAL(PS)-JABALPUR-1	Inter	D	TWFL Commissioning work at jabalpur ps end, Dia to be kept open at both ends.	03/Oct/2024	9:00	03/Oct/2024	18:00	Approved	ATC Curtailment of 1100 MW in NR Import	
13	POWERGRID_WR2	765KV-BINA-JABALPUR-2	Inter	D	TERMINAL EQUIPMENT MAINTENANCE work and attending S/D nature defect in line & For Taking Spare Phase in service and R ph to be taken Out (Spare phase Out since 30.12.2023), Dia to be kept open at both ends.	16/Oct/2024	9:00	16/Oct/2024	18:00	Approved	ATC Curtailment of 1100 MW in NR Import	
14	POWERGRID_WR2	765KV-BINA-JABALPUR-1	Inter	D	A/R in non auto mode of 765KV-BINA-JABALPUR-1 is required	16/Oct/2024	9:00	16/Oct/2024	18:00			

15	POWERGRID_WR2	765KV-SATNA-VINDHYACHAL(PS)-2	Inter	D	For rectification of shutdown nature defects . Dia to be kept open at both ends	08/Oct/2024	8:00	09/Oct/2024	18:00		Approved	ATC Curtailment of 750 MW in NR Import
16	POWERGRID_WR2	765KV-SASAN-SATNA-1	Inter	D	For rectification of shutdown nature defects . Dia to be kept open at both ends	01/Oct/2024	7:00	01/Oct/2024	18:00			NRPC Approval not required
17	POWERGRID_WR2	765KV-SASAN-SATNA-2	Inter	D	For rectification of shutdown nature defects . Dia to be kept open at both ends	19/Oct/2024	7:00	19/Oct/2024	18:00			NRPC Approval not required
18	POWERGRID_WR2	765KV-VINDHYACHAL(PS)-JABALPUR-1	Inter	D	Line Equipment AMP Work at Vindhychal(PS). Line Reactor AMP Work at Vindhychal(PS). A/R off of Ckt2 and Dia to be Kept open at both ends.	07/Oct/2024	9:00	07/Oct/2024	18:00		Approved	ATC Curtailment of 1100 MW in NR Import
19	POWERGRID_WR2	765KV-VINDHYACHAL(PS)-JABALPUR-2	Inter	D	A/R non auto of 765KV-VINDHYACHAL(PS)-JABALPUR-2	07/Oct/2024	9:00	07/Oct/2024	18:00			NRPC Approval not required
20	POWERGRID_WR2	765KV-VINDHYACHAL(PS)-JABALPUR-2	Inter	D	Spare Rotation Work (Rph to be takrn in service and spare to be out)out since 01.04.2024, Dia to be kept open at both ends.	01/Oct/2024	10:00	01/Oct/2024	15:00		Approved	ATC Curtailment of 1100 MW in NR Import
21	POWERGRID_WR2	765KV-SATNA-VINDHYACHAL(PS)-1 L/R@ VINDHYACHAL(PS) - 765KV	Inter	D	Line Reactor CB Healthiness check by OEM.	16/Oct/2024	9:00	16/Oct/2024	18:00		Rejected	To be clubbed with Line AMP/Outage work
22	POWERGRID_WR2	765KV-SATNA-VINDHYACHAL(PS)-1	Inter	D	Line AMP works & Line Reactor CB Healthiness check by OEM at Vindhychal end and For testing of A/R relay at satna end. Dia to be kept open at both ends.	16/Oct/2024	9:00	16/Oct/2024	18:00		Approved	ATC Curtailment of 750 MW in NR Import
23	POWERGRID_WR2	765KV-INDORE-VADODARA-1	Inter	D	WTI Replacement of Y ph LR, SAS Upgradation Testing at vadodara & Shutdown nature line defect attending work, CB CHECKING AND AMP WORK at indore end Dia to be kept open at both ends.	22/Oct/2024	9:00	22/Oct/2024	18:00		Approved	ATC Curtailment of 600 MW in NR Export
24	POWERGRID_WR2	765KV-SATNA-VINDHYACHAL(PS)-1	Inter	D	For Formation of Dual Dimond Crossing, for rectification of Clearance issue (TN 599-TN 600)	07/Oct/2024	7:00	07/Oct/2024	18:00		Approved	ATC Curtailment of 750 MW in NR Import
25	POWERGRID_WR2	765KV-SATNA-VINDHYACHAL(PS)-2	Inter	D	For Formation of Dual Dimond Crossing, for rectification of Clearance issue TN 608-TN 609)	08/Oct/2024	7:00	08/Oct/2024	18:00		Approved	ATC Curtailment of 750 MW in NR Import

Outage from NTPC to be considered in 223rd OCC Outage Committee Meeting.

S.No.	Detail of Generating Units / Transmission Element		Duration				Mode	Reason	NLDC/NRLDC Comments	Shutdown Status	OCC Remarks
			Date		Time						
	Voltage Level	Name	From	To	From	To	Daily / Continuous				
Dadri Thermal Power Station											
1	400 KV	Dadri Thermal Bay 17 & 18 (Dadri Thermal Stage-2 Unit-2 Tie & Main Bay)	1-Oct-24	25-Oct-24	09:00hrs	18:00hrs	Continuous	Overhauling. Dadri Thermal Stage-2 Unit-2 OH already approved in 222nd OCC meet from 30.09.24 to 13.11.2024.	May be allowed along with Unit outage	Approved	May be allowed along with Unit outage
2	400 KV	Dadri Thermal Bus-3 (Dadri Thermal Stage-2 Unit-2 Tie & Main Bay)	4-Oct-24	6-Oct-24	09:00hrs	18:00hrs	Continuous	Bus Isolator OH.	May be allowed subject to all other elements must be connected with other bus	Approved	May be allowed subject to all other elements must be connected with other bus
Koldam Power Station											
1	Unit-3	Koldam Hydro Power Station	13-Sep-24	13-Oct-24	17:00hrs	23:59hrs	Continuous	OH plus Guide Vane Replacement		Approved	unit is already under breakdown from 11th September

Format I(B): Request for Bus, Bay, ICTs, Reactor, FACTS, FSCs, SVCs etc outage by Indenting agency to RPC

Indenting Agency		NHPC LTD.	For the Month	Sep-24										
		Line Details				Proposed Date and Time								
Sl. No.	Name of the Requesting Agency	Voltage Level (kV)	Name of the Element	Owner	Inter Regional / Intra Regional	Daily/ Continuous	Reason	From Date	From Time	To Date	To Time	Remarks	Shutdown Status	OCC Remaks
1	Parbati-2 HEP	400KV	400KV Parbati-II HEP to Banala transmission line	PGCIL	Inter Regional	Daily	Protection Audit by CPRI	13-Sep-2024	9:00	16-Sep-2024	0:00		Approved	
2	Parbati-2 HEP	400KV	400KV Parbati-II HEP to Sainj transmission line	PGCIL	Inter Regional	Daily	Protection Audit by CPRI	13-Sep-2024	9:00	16-Sep-2024	0:00		Approved	