

Proposed Outage Program of 198th OCC meeting of NRPC																	
Sr No	Reference Number	OCC Number	Name of Request	Element Type	Element Name	Owner	Daily/Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Request Type	Shutdown Status	NLDC/RLDC Comments	
1	RQ102021	OCC_198	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-2		C	Transmission Line Diversion work due to construction of Gorakhpur Link Expressway by UPEIDA	22/Sep/2022	08:00	28/Sep/2022	18:00		PLANNED	Requested		
2	RQ102020	OCC_198	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-1		C	Transmission Line Diversion work due to construction of Gorakhpur Link Expressway by UPEIDA	22/Sep/2022	08:00	28/Sep/2022	18:00		PLANNED	Requested		
3	RQ102155	OCC_198	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2	POWERGRID	C	Transmission Line Diversion work due to infringement of rail network of Jawaharpur Thermal Power Plant	12/Sep/2022	08:00	17/Sep/2022	18:00		PLANNED	Requested		
4	RQ102154	OCC_198	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-1	POWERGRID	C	Transmission Line Diversion work due to infringement of rail network of Jawaharpur Thermal Power Plant	12/Sep/2022	08:00	17/Sep/2022	18:00		PLANNED	Requested		
5	RQ102156	OCC_198	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-3	POWERGRID	C	Transmission Line Diversion work due to infringement of rail network of Jawaharpur Thermal Power Plant	12/Sep/2022	08:00	17/Sep/2022	18:00		PLANNED	Requested		
6	RQ102157	OCC_198	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-4	POWERGRID	C	Transmission Line Diversion work due to infringement of rail network of Jawaharpur Thermal Power Plant	12/Sep/2022	08:00	17/Sep/2022	18:00		PLANNED	Requested		
7	RQ102320	OCC_198	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-2	POWERGRID	D	For Line Terminal equipment AMP work. A/R off of Ckt 1 and Dia to be kept open at Both ends	26/Sep/2022	10:00	26/Sep/2022	18:00		PLANNED	Requested		
8	RQ102001	OCC_198	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-SATNA (PG) CKT-1	POWERGRID	D	AMP WORK	21/Sep/2022	10:00	21/Sep/2022	18:00		PLANNED	Requested		
9	RQ102350	OCC_198	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHPUR-SASARAM (PG) CKT-1	POWERGRID	C	For diversion work due to construction of Ganga expressway bu UPEIDA	21/Sep/2022	08:00	30/Sep/2022	18:00		PLANNED	Requested		
10	RQ102319	OCC_198	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	POWERGRID	D	For Line Terminal equipment AMP work. A/R off of Ckt 2 and Dia to be kept open at Both ends	12/Sep/2022	10:00	12/Sep/2022	18:00		PLANNED	Requested		
11	RQ102340	OCC_198	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-2	POWERGRID	D	A/R OFF to facilitate line strengthening work by WR2	08/Sep/2022	08:00	15/Sep/2022	18:00		PLANNED	Requested		
12	RQ102342	OCC_198	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-1	POWERGRID	D	REPLACEMENT OF FLASHED INSULATOR BY ER1	05/Sep/2022	08:00	05/Sep/2022	18:00		PLANNED	Requested		
13	RQ102341	OCC_198	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	POWERGRID	D	A/R OFF to facilitate OPGW stringing work under live line condition by WR2	01/Sep/2022	08:00	30/Sep/2022	18:00		PLANNED	Requested		
14	RQ102339	OCC_198	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-1	POWERGRID	D	A/R OFF to facilitate line strengthening work by WR2	01/Sep/2022	08:00	07/Sep/2022	18:00		PLANNED	Requested		
15	RQ102215	OCC_198	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI(PG)-VINDHYACHALPOOL(PG) (PVTSL) CKT-2	PVTSL	D	CSD Commissioning and AMP Work	06/Sep/2022	10:00	06/Sep/2022	17:00		PLANNED	Requested		
16	RQ102214	OCC_198	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI(PG)-VINDHYACHALPOOL(PG) (PVTSL) CKT-1	PVTSL	D	CSD Commissioning and AMP Work	05/Sep/2022	10:00	05/Sep/2022	16:00		PLANNED	Requested		
17	RQ101725	OCC_198	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-1	POWERGRID	C	For 33 KV Earth Electrode Line (Tower No. 22-26 & 85-87) Modification work for NHAI PIU Bhiwani to accommodate NH152D	27/Sep/2022	08:00	30/Sep/2022	20:00		PLANNED	Requested		
18	RQ101726	OCC_198	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-2	POWERGRID	C	For 33 KV Earth Electrode Line (Tower No. 22-26 & 85-87) Modification work for NHAI PIU Bhiwani to accommodate NH152D	27/Sep/2022	08:00	30/Sep/2022	20:00		PLANNED	Requested		
19	RQ101727	OCC_198	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-2	POWERGRID	D	OPGW REPLACEMENT WORK (replacement of old earthwire with OPGW). No outage required. Work will be carried out in RVO block mode.	01/Sep/2022	08:00	30/Sep/2022	18:00		PLANNED	Requested		
20	RQ102348	OCC_198	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-2	POWERGRID	D	FOR REPLACEMENT OF FLASHED INSULATOR BY ER1	27/Sep/2022	08:00	27/Sep/2022	18:00		PLANNED	Requested		
21	RQ102347	OCC_198	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-1	POWERGRID	D	A/R OFF TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER BY ER1	27/Sep/2022	08:00	27/Sep/2022	18:00		PLANNED	Requested		
22	RQ102345	OCC_198	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-1	POWERGRID	D	FOR REPLACEMENT OF FLASHED INSULATOR BY ER1	23/Sep/2022	08:00	23/Sep/2022	18:00		PLANNED	Requested		
23	RQ102346	OCC_198	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-2	POWERGRID	D	A/R OFF TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER BY ER1	23/Sep/2022	08:00	23/Sep/2022	18:00		PLANNED	Requested		
24	RQ101984	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIMAL-ZERDA (PG) CKT-1	POWERGRID	D	Transfer bus scheme testing for the line at Kansari (Zerda) end	22/Sep/2022	09:00	22/Sep/2022	15:00		S/D REQUEST BY WR-2	PLANNED	Requested	
25	RQ102270	OCC_198	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VINDHYACHAL(PG)-VINDHYACHAL(NT) (PG) CKT-2	POWERGRID	D	AMP OF BAY EQUIPMENT AWLZ FEEDER BAY	20/Sep/2022	08:00	20/Sep/2022	18:00		PLANNED	Requested		
26	RQ102316	OCC_198	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-2	POWERGRID	D	"For Firewall Final Lift Casting between Line reactor at Balla End"	19/Sep/2022	08:00	21/Sep/2022	18:00		PLANNED	Requested		
27	RQ102315	OCC_198	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-1	POWERGRID	D	"For Firewall Final Lift Casting between Line reactor at Balla End"	19/Sep/2022	08:00	21/Sep/2022	18:00		PLANNED	Requested		
28	RQ101983	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1	POWERGRID	D	Yearly AMP of LTE, Line reactor and main bay circuit breaker at Kansari end	14/Sep/2022	09:00	14/Sep/2022	18:00		S/D REQUEST BY WR-2	PLANNED	Requested	
29	RQ101982	OCC_198	slngraulil_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-2	POWERGRID	C	BREAKER AND SAS R&M	13/Sep/2022	08:00	14/Sep/2022	18:00		LINE UNDER SHUTDOWN	PLANNED	Requested	
30	RQ102343	OCC_198	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-1	POWERGRID	D	REPLACEMENT OF FLASHED INSULATOR BY ER1	07/Sep/2022	08:00	07/Sep/2022	18:00		PLANNED	Requested		
31	RQ102780	OCC_198	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-2	POWERGRID	D	REPLACEMENT OF FLASHED INSULATOR BY ER1	07/Sep/2022	08:00	07/Sep/2022	18:00		PLANNED	Requested		

32	RQ102344	OCC_198	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-2	POWERGRID	D	A/R OFF TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER BY ER1	07/Sep/2022	08:00	07/Sep/2022	18:00		PLANNED	Requested
33	RQ102781	OCC_198	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-1	POWERGRID	D	A/R OFF TO FACILITATE THE SD OF OTHER CKT ON THE SAME TOWER BY ER1	07/Sep/2022	08:00	07/Sep/2022	18:00		PLANNED	Requested
34	RQ101981	OCC_198	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-2	POWERGRID	C	BREAKER AND SAS R&M	05/Sep/2022	08:00	12/Sep/2022	18:00	LINE WILL CHARGED WITH TBC	PLANNED	Requested
35	RQ101979	OCC_198	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-1	POWERGRID	C	R Phase C isolator , MB box alignment	03/Sep/2022	08:00	03/Sep/2022	15:00		PLANNED	Requested
36	RQ102349	OCC_198	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-1	POWERGRID	D	A/R OFF TO FACILITATE LIVE LINE OPGW WORK BY ER1	01/Sep/2022	08:00	30/Sep/2022	18:00		PLANNED	Requested
37	RQ101968	OCC_198	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MODAK(RS)-BHANPURA(MP) (MPSEB) CKT-1	MPSEB	D	For Halfyearly maintenance work	15/Sep/2022	08:00	15/Sep/2022	18:00		PLANNED	Requested
38	RQ102312	OCC_198	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-2		D	REPLACEMENT OF UPS USED IN VALVE COOLING SYSTEM	16/Sep/2022	08:00	16/Sep/2022	18:00		PLANNED	Requested
39	RQ102311	OCC_198	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-1		D	REPLACEMENT OF UPS USED IN VALVE COOLING SYSTEM	14/Sep/2022	10:00	14/Sep/2022	18:00		PLANNED	Requested
40	RQ102314	OCC_198	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-2		C	Transmission Line Diversion work due to infringement of rail network of Jawaharpur Thermal Power Plant	08/Sep/2022	08:00	12/Sep/2022	18:00		PLANNED	Requested
41	RQ102313	OCC_198	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-1		C	Transmission Line Diversion work due to infringement of rail network of Jawaharpur Thermal Power Plant	08/Sep/2022	08:00	12/Sep/2022	18:00		PLANNED	Requested
42	RQ102318	OCC_198	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-1		D	For construction & overhead crossing work of the 765KV D/C Sikar-II Aligarh Transmission Line under the transmission scheme for evacuation of power from solar energy zones in Rajasthan (8.1 GW) under Phase-II Part-D.	04/Sep/2022	08:00	06/Sep/2022	18:00	Kindly Approve this Shutdown work on 23.08.2022 to 25.08.2022	PLANNED	Requested
43	RQ101808	OCC_198	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-2		D	Line maintenance work eg.Polluted Insulator replacement & cleaning, MISSING GRADING RINGS,CC RINGS, VIBRATION DAMPERS LINE SPACERS ETC.	02/Sep/2022	08:00	02/Sep/2022	18:00	S/D may be approved on 27.08.2022	PLANNED	Requested
44	RQ101807	OCC_198	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-1		D	Line maintenance work eg.Polluted Insulator replacement & cleaning, MISSING GRADING RINGS,CC RINGS, VIBRATION DAMPERS LINE SPACERS ETC.	01/Sep/2022	08:00	01/Sep/2022	18:00	S/D may be approved on 26.08.2022	PLANNED	Requested
45	RQ102133	OCC_198	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWERGRID	C	Transmission Line Diversion work due to construction of Ganga Expressway by UPEIDA	30/Sep/2022	08:00	05/Oct/2022	18:00		PLANNED	Requested
46	RQ102134	OCC_198	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-2	POWERGRID	C	Transmission Line Diversion work due to construction of Ganga Expressway by UPEIDA Line maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	30/Sep/2022	08:00	05/Oct/2022	18:00		PLANNED	Requested
47	RQ101795	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2	POWERGRID	D	Line maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	27/Sep/2022	10:00	27/Sep/2022	14:00	Other Ckt will be in Non auto mode.	PLANNED	Requested
48	RQ101794	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1	POWERGRID	D	Line maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	26/Sep/2022	10:00	26/Sep/2022	14:00	Other Ckt will be in Non auto mode.	PLANNED	Requested
49	RQ102007	OCC_198	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWERGRID	D	Shutdown required for tapping of OPGW for repeater station.	22/Sep/2022	10:00	22/Sep/2022	14:00		PLANNED	Requested
50	RQ101806	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-2	POWERGRID	D	For installation of bird diverters as per supreme court order	16/Sep/2022	08:00	30/Sep/2022	18:00	Other Ckt will be in Non auto mode.	PLANNED	Requested
51	RQ101802	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-2	POWERGRID	D	For installation of bird diverters as per supreme court order	16/Sep/2022	08:00	30/Sep/2022	18:00	Other Ckt will be in Non auto mode.	PLANNED	Requested
52	RQ101804	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2	POWERGRID	D	For installation of bird diverters as per supreme court order	16/Sep/2022	08:00	30/Sep/2022	18:00	Other Ckt will be in Non auto mode.	PLANNED	Requested
53	RQ102161	OCC_198	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-FATEHPUR (PG) CKT-1	POWERGRID	D	AMP work	14/Sep/2022	10:00	14/Sep/2022	18:00		PLANNED	Requested
54	RQ102267	OCC_198	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-ALIGARH (PG) CKT-1	POWERGRID	D	A/R into non auto mode for Live Line OPGW Work	12/Sep/2022	08:00	17/Sep/2022	18:00		PLANNED	Requested
55	RQ102351	OCC_198	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-FATEHPUR (PG) CKT-1	POWERGRID	C	For diversion work due to construction of Ganga expressway by UPEIDA	10/Sep/2022	08:00	20/Sep/2022	18:00		PLANNED	Requested
56	RQ102159	OCC_198	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-ALIGARH (PG) CKT-1	POWERGRID	D	For S/D nature defect rectification	09/Sep/2022	08:00	10/Sep/2022	18:00		PLANNED	Requested
57	RQ101796	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1	POWERGRID	D	Live line OPGW fitting & clearance rectification work	09/Sep/2022	08:00	10/Sep/2022	18:00	During live line opgw works, A/R to be kept in non auto mode of both 765 KV Chittoragrh -Ajmer Ckt#1 & Ckt#2 from both ends as safety measures	PLANNED	Requested
58	RQ102334	OCC_198	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2	POWERGRID	D	Alignment of 765 kv Siemens make Isolator of Bay no. 704L	08/Sep/2022	10:00	08/Sep/2022	14:00	Kindly approve	PLANNED	Requested
59	RQ102331	OCC_198	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1	POWERGRID	D	Alignment of 765 kv Siemens make Isolator of Bay no. 701L	07/Sep/2022	10:00	07/Sep/2022	14:00	Kindly approve	PLANNED	Requested
60	RQ101789	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-BHIWANI (PG) CKT-1	POWERGRID	D	Line maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	06/Sep/2022	08:00	07/Sep/2022	18:00		PLANNED	Requested
61	RQ102158	OCC_198	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-ALIGARH(PG) (PG) CKT-1	POWERGRID	D	For S/D nature defect rectification	06/Sep/2022	08:00	06/Sep/2022	18:00		PLANNED	Requested
62	RQ101793	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-2	POWERGRID	D	For FSC Testing Work	02/Sep/2022	08:00	04/Sep/2022	18:00		PLANNED	Requested
63	RQ101811	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-JHATIKARA (PG) CKT-1	POWERGRID	C	NCRTC diversion work	02/Sep/2022	08:00	15/Sep/2022	18:00		PLANNED	Requested

64	RQ102220	OCC_198	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIA-LUCKNOW_2 (PG) CKT-1	POWERGRID	D	AMP work	01/Sep/2022	10:00	01/Sep/2022	16:00		PLANNED	Requested
65	RQ102303	OCC_198	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-ALIGARH (PG) CKT-1	POWERGRID	D	New Tr. line construction works -Erection of Gantry of the 765KV Sikar Line (TBCB Project) adjacent to Jhatikara line at Aligarh.	01/Sep/2022	10:00	01/Sep/2022	14:00	Actual S/D requested on 22.08.2022	PLANNED	Requested
66	RQ102004	OCC_198	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWERGRID	D	A/R into non auto mode for Line Line OPGW Work	01/Sep/2022	08:00	30/Sep/2022	18:00		PLANNED	Requested
67	RQ101791	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-BHIWANI (PG) CKT-1	POWERGRID	C	Railway Diversion work between location 131 & 132	01/Sep/2022	08:00	15/Sep/2022	18:00		PLANNED	Requested
68	RQ101792	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-1	POWERGRID	D	For FSC Testing Work	01/Sep/2022	08:00	01/Sep/2022	18:00		PLANNED	Requested
69	RQ101805	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-1	POWERGRID	D	For installation of bird diverters as per supreme court order	01/Sep/2022	08:00	15/Sep/2022	18:00	Other Ckt will be in Non auto mode.	PLANNED	Requested
70	RQ101801	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-1	POWERGRID	D	For installation of bird diverters as per supreme court order	01/Sep/2022	08:00	15/Sep/2022	18:00	Other Ckt will be in Non auto mode.	PLANNED	Requested
71	RQ101803	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1	POWERGRID	D	For installation of bird diverters as per supreme court order	01/Sep/2022	08:00	15/Sep/2022	18:00	Other Ckt will be in Non auto mode.	PLANNED	Requested
72	RQ101790	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MEERUT-BHIWANI (PG) CKT-1	POWERGRID	D	Non-Auto for OPGW installation under NROSS Scheme	01/Sep/2022	08:00	30/Sep/2022	18:00	only non auto mode.	PLANNED	Requested
73	RQ101966	OCC_198	slclrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-1	RRVPLN	C	Shutdown is required alongwith line reactor at Anta end. For Repair & Replacement the damage Conductor at Tower Loc 145-146(D) and attend the Jumper at Tower Loc 239-240 at Railway Crossing. AND HALF YEARLY MAINTENANCE AT GSS	28/Sep/2022	08:00	29/Sep/2022	18:00		PLANNED	Requested
74	RQ101967	OCC_198	slclrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-2	RRVPLN	D	Shutdown is required alongwith line reactor at Anta end. For HALF YEARLY MAINTENANCE	23/Sep/2022	08:00	23/Sep/2022	18:00		PLANNED	Requested
75	RQ101800	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2	POWERGRID,F BTL	D	Ladder logic commissioning, CT switching circuit, Stability with spare reactor testing for commissioning with spare reactor	11/Sep/2022	15:00	14/Sep/2022	23:00	along with line Reactor	PLANNED	Requested
76	RQ101799	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1	POWERGRID,F BTL	D	Ladder logic commissioning, CT switching circuit, Stability with spare reactor testing for commissioning with spare reactor	07/Sep/2022	15:00	10/Sep/2022	23:00	along with line Reactor	PLANNED	Requested
77	RQ101798	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-2	PFTL	D	Ladder logic commissioning, CT switching circuit, Stability with spare reactor testing for commissioning with spare reactor	06/Sep/2022	15:00	08/Sep/2022	23:00	along with line Reactor	PLANNED	Requested
78	RQ101788	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_III(PG) (PFTL) CKT-2	PFTL	D	Installation of Bird Diverters	04/Sep/2022	15:00	20/Sep/2022	23:00	Other Ckt will be in Non auto mode.	PLANNED	Requested
79	RQ101797	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1	PFTL	D	Ladder logic commissioning, CT switching circuit, Stability with spare reactor testing for commissioning with spare reactor	02/Sep/2022	15:00	05/Sep/2022	23:00	along with line Reactor	PLANNED	Requested
80	RQ101787	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1	PFTL	D	Installation of Bird Diverters	01/Sep/2022	15:00	03/Sep/2022	23:00	Other Ckt will be in Non auto mode.	PLANNED	Requested
81	RQ101897	OCC_198	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-2	UPPTCL	D	For attending hot spot will identify during Thermo scanning, jumper tightening, CC ring nut bolt tightening and other related work	04/Sep/2022	08:00	06/Sep/2022	18:00		PLANNED	Requested
82	RQ101896	OCC_198	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-1	UPPTCL	D	For attending hot spot will identify during Thermo scanning, jumper tightening, CC ring nut bolt tightening and other related work	01/Sep/2022	08:00	03/Sep/2022	18:00		PLANNED	Requested
83	RQ101827	OCC_198	cpcc1_sd	BUS	765KV FATEHGARH_II(PG) - BUS 1	POWERGRID	D	Jumpering and bay extension work by M/s TATA	23/Sep/2022	16:00	27/Sep/2022	23:00		PLANNED	Requested
84	RQ101988	OCC_198	cpcc3_sd	BUS	765KV BUS 2 AT ORAI(PG)	POWERGRID	D	AMP WORKS	12/Sep/2022	10:00	12/Sep/2022	18:00		PLANNED	Requested
85	RQ102182	OCC_198	cpcc3_sd	BUS	765KV BUS 2 AT AGRA(PG)	POWERGRID	D	AMP WORKS	09/Sep/2022	10:00	09/Sep/2022	18:00		PLANNED	Requested
86	RQ101830	OCC_198	cpcc1_sd	BUS	765KV BUS 2 AT BHIWANI(PG)	POWERGRID	D	For AMP Work	08/Sep/2022	08:00	08/Sep/2022	18:00		PLANNED	Requested
87	RQ101826	OCC_198	cpcc1_sd	BUS	765KV BUS 2 AT JHATIKARA(PG)	POWERGRID	D	For AMP Work	06/Sep/2022	08:00	07/Sep/2022	18:00		PLANNED	Requested
88	RQ101825	OCC_198	cpcc1_sd	BUS	765KV BHADLA_2 (PG) - BUS 2	POWERGRID	D	BAY EXTENSION WORKS	05/Sep/2022	16:00	06/Sep/2022	23:00		PLANNED	Requested
89	RQ101829	OCC_198	cpcc1_sd	BUS	765KV BUS 1 AT BHIWANI(PG)	POWERGRID	D	For AMP Work	05/Sep/2022	08:00	06/Sep/2022	18:00		PLANNED	Requested
90	RQ101824	OCC_198	cpcc1_sd	BUS	765KV BHADLA_2 (PG) - BUS 1	POWERGRID	D	BAY EXTENSION WORKS	03/Sep/2022	16:00	04/Sep/2022	23:00		PLANNED	Requested
91	RQ101828	OCC_198	cpcc1_sd	BUS	765KV FATEHGARH_II(PG) - BUS 2	POWERGRID	D	Jumpering and bay extension work by M/s TATA	01/Sep/2022	16:00	04/Sep/2022	23:00		PLANNED	Requested
92	RQ101965	OCC_198	slclrs_sd	BUS	765KV BUS 2 AT ANTA(RS)	RRVPLN	D	HALF YEARLY MAINTENANCE	20/Sep/2022	08:00	20/Sep/2022	18:00		PLANNED	Requested
93	RQ101964	OCC_198	slclrs_sd	BUS	765KV BUS 1 AT ANTA(RS)	RRVPLN	D	HALF YEARLY MAINTENANCE	19/Sep/2022	08:00	19/Sep/2022	18:00		PLANNED	Requested
94	RQ101835	OCC_198	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_III(PG)	POWERGRID	D	Ladder logic commissioning, CT switching circuit, Stability with spare reactor testing for commissioning with spare reactor	19/Sep/2022	17:00	22/Sep/2022	23:00		PLANNED	Requested
95	RQ101836	OCC_198	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_III(PG)	POWERGRID	D	Ladder logic commissioning, CT switching circuit, Stability with spare reactor testing for commissioning with spare reactor	15/Sep/2022	17:00	18/Sep/2022	23:00		PLANNED	Requested
96	RQ101834	OCC_198	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(PG)	POWERGRID	D	For AMP Work	15/Sep/2022	08:00	16/Sep/2022	18:00		PLANNED	Requested

97	RQ101833	OCC_198	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV KOTESHWAR(PG)	POWERGRID	C	"For rectification of tilted VP bus bar due to foundation settlement in Reactor Bay at Terrace-1,2 and 8. "	07/Sep/2022	08:00	19/Sep/2022	18:00			PLANNED	Requested
98	RQ101837	OCC_198	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV PHAGI(RS)	POWERGRID	D	For spare reactor charging	06/Sep/2022	08:00	06/Sep/2022	18:00			PLANNED	Requested
99	RQ101832	OCC_198	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV KHETRI (PKTSL)	PKTSL	D	FOR TAKING RPHASE BUS REACTOR UNIT IN SERVICE IN PLACE OF SPARE REACTOR UNIT AT KHETRI SS	05/Sep/2022	08:00	05/Sep/2022	18:00			PLANNED	Requested
100	RQ101831	OCC_198	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-1 @BIKANER(PG)	POWERGRID	D	FOR SPARE REACTOR UNIT SWITCHING	04/Sep/2022	10:00	04/Sep/2022	16:00			PLANNED	Requested
101	RQ101860	OCC_198	cpcc1_sd	BAY	706 MAIN BAY - 765/400 KV 1000 MVA ICT 3 AT BHIWANI(PG) (POWERGRID) AT 765 KV BHIWANI(PG)	POWERGRID	D	AMP WORK	29/Sep/2022	08:00	30/Sep/2022	18:00			PLANNED	Requested
102	RQ102040	OCC_198	cpcc3_sd	BAY	714 TIE BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV KANPUR_GIS(PG) AND FUTURE	POWERGRID	D	AMP WORKS	28/Sep/2022	10:00	28/Sep/2022	18:00			PLANNED	Requested
103	RQ102036	OCC_198	cpcc3_sd	BAY	706 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT KANPUR_GIS(PG) AND FUTURE	POWERGRID	D	AMP WORKS	27/Sep/2022	10:00	27/Sep/2022	18:00			PLANNED	Requested
104	RQ101863	OCC_198	cpcc1_sd	BAY	709 MAIN BAY - 765/400KV 1000 MVA ICT 2 AT BHIWANI(PG)	POWERGRID	D	AMP WORK	25/Sep/2022	08:00	26/Sep/2022	18:00			PLANNED	Requested
105	RQ101859	OCC_198	cpcc1_sd	BAY	702 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT MEERUT(PG) (POWERGRID) AND 765 KV KOTESHWAR-MEERUT (PG) CKT-2 AT 765 KV MEERUT(PG)	POWERGRID	D	AMP WORK	25/Sep/2022	08:00	25/Sep/2022	18:00			PLANNED	Requested
106	RQ101874	OCC_198	cpcc1_sd	BAY	702 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT MEERUT(PG) (POWERGRID) AND 765 KV KOTESHWAR-MEERUT (PG) CKT-2 AT 765 KV MEERUT(PG)	POWERGRID	D	For SAS Validation Work	23/Sep/2022	08:00	23/Sep/2022	14:00		Kindly approved for dt 23.08.2022 due to NRLDC software issue in 197 OCC	PLANNED	Requested
107	RQ101873	OCC_198	cpcc1_sd	BAY	703 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT MEERUT(PG)	POWERGRID	D	For SAS Validation Work	22/Sep/2022	14:00	22/Sep/2022	18:00		Kindly approved for dt 22.08.2022 due to NRLDC software issue in 197 OCC	PLANNED	Requested
108	RQ101865	OCC_198	cpcc1_sd	BAY	707 MAIN BAY - 765KV MEERUT-BHIWANI (PG) CKT-1 AT BHIWANI(PG)	POWERGRID	D	AMP WORK	22/Sep/2022	08:00	23/Sep/2022	18:00			PLANNED	Requested
109	RQ101969	OCC_198	slcdrs_sd	BAY	70552T TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS) (POWERGRID) AND 765 KV AJMER(PG)-PHAGI(RS) (PG) CKT-1 AT 765 KV PHAGI(RS) (POWERGRID)	POWERGRID	D	HALF-YEARLY MAINTENANCE WORK OF ASSOCIATED BAY EQUIPMENTS	22/Sep/2022	08:00	22/Sep/2022	18:00			PLANNED	Requested
110	RQ101872	OCC_198	cpcc1_sd	BAY	706 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT MEERUT(PG)	POWERGRID	D	For SAS Validation Work	22/Sep/2022	08:00	22/Sep/2022	14:00		Kindly approved for dt 22.08.2022 due to NRLDC software issue in 197 OCC	PLANNED	Requested
111	RQ102327	OCC_198	cpcc2_sd	BAY	704R MAIN BAY - 330 MVAR LR ON 765 KV BIKANER-MOGA (PG) CKT-2 @MOGA(PG) (POWERGRID) AT MOGA (PG) (POWERGRID)	POWERGRID	D	SF6 gas Alarm issue rectification in 765 kv Siemens make CB of Bay no. 704R	21/Sep/2022	09:00	21/Sep/2022	17:30		Kindly approve	PLANNED	Requested
112	RQ101871	OCC_198	cpcc1_sd	BAY	711 TIE BAY - 765KV MOGA-MEERUT (PG) CKT-1 AND 765KV MEERUT-BHIWANI (PG) CKT-1 AT MEERUT(PG)	POWERGRID	D	AMP WORK	21/Sep/2022	08:00	21/Sep/2022	18:00		Kindly approved for dt 21.08.2022 due to NRLDC software issue in 197 OCC	PLANNED	Requested
113	RQ101843	OCC_198	cpcc1_sd	BAY	701 MAIN BAY - 765 KV AJMER-BHADLA_2 (PG) CKT-2 (POWERGRID)	POWERGRID	D	AMP WORK	20/Sep/2022	16:00	20/Sep/2022	23:00			PLANNED	Requested
114	RQ101870	OCC_198	cpcc1_sd	BAY	712 MAIN BAY - 765KV MEERUT-BHIWANI (PG) CKT-1 AT MEERUT(PG)	POWERGRID	D	FOR AMP WORK	20/Sep/2022	08:00	20/Sep/2022	18:00		Kindly approved for dt 20.08.2022 due to NRLDC software issue in 197 OCC	PLANNED	Requested
115	RQ101866	OCC_198	cpcc1_sd	BAY	70552T TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS) (POWERGRID) AND 765 KV AJMER(PG)-PHAGI(RS) (PG) CKT-1 AT 765 KV PHAGI(RS) (POWERGRID)	POWERGRID	D	AMP WORK	20/Sep/2022	08:00	20/Sep/2022	18:00			PLANNED	Requested
116	RQ101842	OCC_198	cpcc1_sd	BAY	702 TIE BAY - 765 KV AJMER-BHADLA_2 (PG) CKT-2 (POWERGRID) AND 765 KV BIKANER-BHADLA_2 (PG) CKT-2 AT 765 KV BHADLA_2 (PG) (POWERGRID)	POWERGRID	D	AMP WORK	19/Sep/2022	16:00	19/Sep/2022	23:00			PLANNED	Requested
117	RQ102326	OCC_198	cpcc2_sd	BAY	704R MAIN BAY - 330 MVAR LR ON 765 KV BIKANER-MOGA (PG) CKT-2 @MOGA(PG) (POWERGRID) AT MOGA (PG) (POWERGRID)	POWERGRID	D	SF6 gas Alarm issue rectification in 765 kv Siemens make CB of Bay no. 704R	19/Sep/2022	09:00	19/Sep/2022	17:30		Kindly approve	PLANNED	Requested
118	RQ101869	OCC_198	cpcc1_sd	BAY	701 MAIN BAY - 765 KV KOTESHWAR-MEERUT (PG) CKT-2 (POWERGRID) AT MEERUT	POWERGRID	D	AMP WORK	19/Sep/2022	08:00	19/Sep/2022	18:00		Kindly approved for dt 19.08.2022 due to NRLDC software issue in 197 OCC	PLANNED	Requested
119	RQ101841	OCC_198	cpcc1_sd	BAY	703 MAIN BAY - 765 KV BIKANER-BHADLA_2 (PG) CKT-2 (POWERGRID)	POWERGRID	D	AMP WORK	18/Sep/2022	16:00	18/Sep/2022	23:00			PLANNED	Requested
120	RQ101840	OCC_198	cpcc1_sd	BAY	704 MAIN BAY - 765 KV AJMER-BHADLA_2 (PG) CKT-1 (POWERGRID)	POWERGRID	D	AMP WORK	17/Sep/2022	16:00	17/Sep/2022	23:00			PLANNED	Requested

121	RQ102330	OCC_198	cpcc2_sd	BAY	701R MAIN BAY - 330 MVAR LR ON 765 KV BIKANER-MOGA (PG) CKT-1 @MOGA(PG) (POWERGRID) AT BIKANER	POWERGRID	D	Sf6 gas Alarm issue rectification in 765 kv Siemens make CB of Bay no. 701R	17/Sep/2022	09:00	17/Sep/2022	17:30	Kindly approve	PLANNED	Requested
122	RQ101839	OCC_198	cpcc1_sd	BAY	705 TIE BAY - 765 KV BIKANER-BHADLA_2 (PG) CKT-1 (POWERGRID) AND 765 KV AIMER-BHADLA_2 (PG) CKT-1 AT 765 KV BHADLA_2 (PG) (POWERGRID)	POWERGRID	D	AMP WORK	16/Sep/2022	16:00	16/Sep/2022	23:00		PLANNED	Requested
123	RQ102191	OCC_198	cpcc3_sd	BAY	714 TIE BAY - 765KV AGRA(PG)-GWALIOR(PG) (UNDEF) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765KV AGRA(PG)	POWERGRID	D	AMP works	16/Sep/2022	10:00	16/Sep/2022	18:00		PLANNED	Requested
124	RQ101838	OCC_198	cpcc1_sd	BAY	706 MAIN BAY - 765 KV BIKANER-BHADLA_2 (PG) CKT-1 (POWERGRID)	POWERGRID	D	AMP WORK	15/Sep/2022	16:00	15/Sep/2022	23:00		PLANNED	Requested
125	RQ102038	OCC_198	cpcc3_sd	BAY	715 MAIN BAY - 765KV BUS 1 AT KANPUR_GIS(PG) AND FUTURE	POWERGRID	D	AMP WORKS	15/Sep/2022	10:00	15/Sep/2022	18:00		PLANNED	Requested
126	RQ102188	OCC_198	cpcc3_sd	BAY	708 TIE BAY - 765 KV AGRA-FATEHPUR (PG) CKT-1 AND FUTURE AT AGRA(PG)	POWERGRID	D	AMP WORKS	15/Sep/2022	10:00	15/Sep/2022	18:00		PLANNED	Requested
127	RQ102329	OCC_198	cpcc2_sd	BAY	701R MAIN BAY - 330 MVAR LR ON 765 KV BIKANER-MOGA (PG) CKT-1 @MOGA(PG) (POWERGRID) AT BIKANER	POWERGRID	D	Sf6 gas Alarm issue rectification in 765 kv Siemens make CB of Bay no. 701R	15/Sep/2022	09:00	15/Sep/2022	17:30	Kindly approve	PLANNED	Requested
128	RQ101845	OCC_198	cpcc1_sd	BAY	705 TIE BAY - 765KV AGRA JHATIKARA (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765KV JHATIKARA(PG)	POWERGRID	D	AMP WORK	15/Sep/2022	08:00	16/Sep/2022	18:00		PLANNED	Requested
129	RQ102185	OCC_198	cpcc3_sd	BAY	705 TIE BAY - 765KV AGRA ALIGARH (PG) CKT-1 AND 765/400KV 1500 MVA ICT 2 AT AGRA(PG)	POWERGRID	D	AMP WORKS	14/Sep/2022	10:00	14/Sep/2022	18:00		PLANNED	Requested
130	RQ101862	OCC_198	cpcc1_sd	BAY	712 MAIN BAY - 765/400KV 1000 MVA ICT 1 AT BHIWANI(PG)	POWERGRID	D	AMP WORK	14/Sep/2022	08:00	15/Sep/2022	18:00		PLANNED	Requested
131	RQ101848	OCC_198	cpcc1_sd	BAY	707 MAIN BAY - 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2 (POWERGRID) AT 765 KV KHETRI (PKTSL)	POWERGRID	D	AMP WORK	14/Sep/2022	08:00	15/Sep/2022	18:00		PLANNED	Requested
132	RQ101973	OCC_198	slcdrs_sd	BAY	70252A MAIN BAY - 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 AT PHAGI(RS)	POWERGRID	D	HALF YEARLY MAINTENANCE WORK OF ASSOCIATED BAY EQUIPMENTS	14/Sep/2022	08:00	14/Sep/2022	18:00		PLANNED	Requested
133	RQ102184	OCC_198	cpcc3_sd	BAY	713 MAIN BAY - 765 KV AGRA-GWALIOR (PG) CKT-1 AND 765KV BUS 1 AT AGRA(PG)	POWERGRID	D	AMP WORKS	13/Sep/2022	10:00	13/Sep/2022	18:00		PLANNED	Requested
134	RQ102325	OCC_198	cpcc2_sd	BAY	704 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-2 (POWERGRID) AT MOGA	POWERGRID	C	Sf6 gas Alarm issue rectification in 765 kv Siemens make CB of Bay no. 704	12/Sep/2022	09:00	14/Sep/2022	17:30	Kindly approve	PLANNED	Requested
135	RQ101864	OCC_198	cpcc1_sd	BAY	710 MAIN BAY - 765KV JHATIKARA-BHIWANI (PG) CKT-1 AT BHIWANI(PG)	POWERGRID	D	AMP WORK	12/Sep/2022	08:00	13/Sep/2022	18:00		PLANNED	Requested
136	RQ101844	OCC_198	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT JHATIKARA(PG) AND FUTURE	POWERGRID	D	AMP WORK	12/Sep/2022	08:00	13/Sep/2022	18:00	kindly approve for dt 20.08.2022 & 21.08.2022	PLANNED	Requested
137	RQ101847	OCC_198	cpcc1_sd	BAY	708 TIE BAY - 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2 (POWERGRID) AND 765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL) AT 765 KV KHETRI (PKTSL) (POWERGRID)	POWERGRID	D	AMP WORK	12/Sep/2022	08:00	13/Sep/2022	18:00		PLANNED	Requested
138	RQ102324	OCC_198	cpcc2_sd	BAY	701 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-1 (POWERGRID) AT MOGA	POWERGRID	C	Sf6 gas Alarm issue rectification in 765 kv Siemens make CB of Bay no. 701	09/Sep/2022	09:00	11/Sep/2022	17:30	Kindly approve	PLANNED	Requested
139	RQ102336	OCC_198	cpcc2_sd	BAY	704R MAIN BAY - 330 MVAR LR ON 765 KV BIKANER-MOGA (PG) CKT-2 @MOGA(PG) (POWERGRID) AT MOGA (PG) (POWERGRID)	POWERGRID	D	Alignment of 765 kv Siemens make Isolator of Bay no. 704R	08/Sep/2022	10:00	08/Sep/2022	14:00	Kindly approve	PLANNED	Requested
140	RQ101846	OCC_198	cpcc1_sd	BAY	709 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL) (POWERGRID) AT 765 KV KHETRI (PKTSL)	POWERGRID	D	AMP WORK	08/Sep/2022	08:00	09/Sep/2022	18:00		PLANNED	Requested
141	RQ101858	OCC_198	cpcc1_sd	BAY	702 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT MEERUT(PG) (POWERGRID) AND 765 KV KOTESHWAR-MEERUT (PG) CKT-2 AT 765 KV MEERUT(PG) (POWERGRID)	POWERGRID	D	For SAS Validation Work	08/Sep/2022	08:00	08/Sep/2022	14:00		PLANNED	Requested
142	RQ101857	OCC_198	cpcc1_sd	BAY	703 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT MEERUT(PG)	POWERGRID	D	For SAS Validation Work	07/Sep/2022	14:00	07/Sep/2022	18:00		PLANNED	Requested
143	RQ102335	OCC_198	cpcc2_sd	BAY	701R MAIN BAY - 330 MVAR LR ON 765 KV BIKANER-MOGA (PG) CKT-1 @MOGA(PG) (POWERGRID) AT BIKANER	POWERGRID	D	Alignment of 765 kv Siemens make Isolator of Bay no. 701R	07/Sep/2022	10:00	07/Sep/2022	14:00	Kindly approve	PLANNED	Requested
144	RQ101856	OCC_198	cpcc1_sd	BAY	706 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT MEERUT(PG)	POWERGRID	D	For SAS Validation Work	07/Sep/2022	08:00	07/Sep/2022	14:00		PLANNED	Requested
145	RQ102037	OCC_198	cpcc3_sd	BAY	712 MAIN BAY - 765KV KANPUR_GIS-ALIGARH (PG) CKT-1 AT KANPUR_GIS(PG)	POWERGRID	D	AMP WORKS	06/Sep/2022	10:00	06/Sep/2022	18:00		PLANNED	Requested
146	RQ102322	OCC_198	cpcc2_sd	BAY	704 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-2 (POWERGRID) AT MOGA	POWERGRID	D	Alignment of 765 kv Siemens make Isolator of Bay no. 704	06/Sep/2022	09:00	06/Sep/2022	17:30	Kindly approve	PLANNED	Requested

147	RQ101855	OCC_198	cpcc1_sd	BAY	711 TIE BAY - 765KV MOGA-MEERUT (PG) CKT-1 AND 765KV MEERUT-BHIWANI (PG) CKT-1 AT MEERUT(PG)	POWERGRID	D	AMP WORK	06/Sep/2022	08:00	06/Sep/2022	18:00			PLANNED	Requested
148	RQ102321	OCC_198	cpcc2_sd	BAY	701 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-1 (POWERGRID) AT MOGA	POWERGRID	D	Alignment of 765 kv Siemens make Isolator of Bay no. 701	05/Sep/2022	09:00	05/Sep/2022	17:00	Kindly approve		PLANNED	Requested
149	RQ101854	OCC_198	cpcc1_sd	BAY	712 MAIN BAY - 765KV MEERUT-BHIWANI (PG) CKT-1 AT MEERUT(PG)	POWERGRID	D	FOR AMP WORK	05/Sep/2022	08:00	05/Sep/2022	18:00			PLANNED	Requested
150	RQ101853	OCC_198	cpcc1_sd	BAY	701 MAIN BAY - 765 KV KOTESHWAR-MEERUT (PG) CKT-2 (POWERGRID) AT MEERUT	POWERGRID	D	AMP WORK	04/Sep/2022	08:00	04/Sep/2022	18:00			PLANNED	Requested
151	RQ101852	OCC_198	cpcc1_sd	BAY	710 MAIN BAY - 765KV MOGA-MEERUT (PG) CKT-1 AT MEERUT(PG)	POWERGRID	C	For Preventive Inspection of ABB make CB and SAS Validation Work	03/Sep/2022	08:00	06/Sep/2022	18:00			PLANNED	Requested
152	RQ101861	OCC_198	cpcc1_sd	BAY	711 TIE BAY - 765KV JHATIKARA-BHIWANI (PG) CKT-1 AND 765/400KV 1000 MVA ICT 1 AT BHIWANI(PG)	POWERGRID	D	FOR AMP WORK	01/Sep/2022	08:00	02/Sep/2022	18:00			PLANNED	Requested
153	RQ101975	OCC_198	cpcc1_sd	BAY	703 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV JHATIKARA(PG)	POWERGRID	D	FOR AMP WORK	01/Sep/2022	08:00	02/Sep/2022	18:00	Kindly approved for dt 27.08.22 to 28.08.22 due to error in previous OCC		PLANNED	Requested
154	RQ101971	OCC_198	slcdrs_sd	BAY	70652T TIE BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-1 AND 765KV ANTA-PHAGI (RS) CKT-1 AT PHAGI(RS)	RRVPLN	D	HALF YEARLY MAINTENANCE WORK OF ASSOCIATED BAY EQUIPMENTS	27/Sep/2022	08:00	27/Sep/2022	18:00			PLANNED	Requested
155	RQ101972	OCC_198	slcdrs_sd	BAY	70252T TIE BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 AND 765/400KV 1500 MVA ICT 2 AT PHAGI(RS)	RRVPLN	D	HALF YEARLY MAINTENANCE WORK OF ASSOCIATED BAY EQUIPMENTS	20/Sep/2022	08:00	20/Sep/2022	18:00			PLANNED	Requested
156	RQ101867	OCC_198	cpcc1_sd	BAY	70552A MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	RRVPLN	D	FOR AMP WORK	16/Sep/2022	08:00	16/Sep/2022	18:00			PLANNED	Requested
157	RQ101970	OCC_198	slcdrs_sd	BAY	70552A MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	RRVPLN	D	HALF YEARLY MAINTENANCE WORK OF ASSOCIATED BAY EQUIPMENTS	16/Sep/2022	08:00	16/Sep/2022	18:00			PLANNED	Requested
158	RQ101868	OCC_198	cpcc1_sd	BAY	70652B MAIN BAY - 765KV ANTA-PHAGI (RS) CKT-1 AT PHAGI(RS)	RRVPLN	D	AMP WORK	13/Sep/2022	08:00	13/Sep/2022	18:00			PLANNED	Requested
159	RQ101974	OCC_198	slcdrs_sd	BAY	70152A MAIN BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AT PHAGI(RS)	RRVPLN	D	HALF YEARLY MAINTENANCE WORK OF ASSOCIATED BAY EQUIPMENTS	12/Sep/2022	08:00	12/Sep/2022	18:00			PLANNED	Requested
160	RQ102226	OCC_198	stuup_sd	BAY	704 MAIN BAY - 765KV BUS 1 AT HAPUR(UP) (UPPTCL)	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Tie bay)	24/Sep/2022	09:00	24/Sep/2022	15:00			PLANNED	Requested
161	RQ102203	OCC_198	stuup_sd	BAY	705 TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV HAPUR(UP) AND FUTURE AT 765 KV HAPUR(UP)	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Tie bay)	23/Sep/2022	09:00	23/Sep/2022	15:00			PLANNED	Requested
162	RQ101900	OCC_198	stuup_sd	BAY	707 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT HAPUR(UP)	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Tie bay)	22/Sep/2022	09:00	22/Sep/2022	15:00			PLANNED	Requested
163	RQ102269	OCC_198	stuup_sd	BAY	708 TIE BAY - 765/400KV 1500 MVA ICT 1 AT HAPUR(UP) AND FUTURE	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Tie bay)	21/Sep/2022	09:00	21/Sep/2022	15:00			PLANNED	Requested
164	RQ102202	OCC_198	stuup_sd	BAY	705 TIE BAY - 765 KV GR.NOIDA_2(UPC)-MAINPURI (UP) CKT-1 AND 765/400 KV 1500 MVA ICT 2 AT GR.NOIDA_2(UPC) AT 765 KV GR.NOIDA_2(UPC)	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Tie bay)	13/Sep/2022	09:00	13/Sep/2022	15:00			PLANNED	Requested
165	RQ101899	OCC_198	stuup_sd	BAY	704 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT GR.NOIDA_2(UPC)	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Tie bay)	09/Sep/2022	09:00	09/Sep/2022	15:00			PLANNED	Requested
166	RQ101898	OCC_198	stuup_sd	BAY	703 MAIN BAY - 765 KV GR.NOIDA_2(UPC)-ALIGARH(PG) (PG) CKT-1 AT GR.NOIDA_2(UPC)	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Tie bay)	07/Sep/2022	09:00	07/Sep/2022	15:00			PLANNED	Requested
167	RQ102352	OCC_198	slcdup_sd	BAY	702 TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV AGRA FATEHBAD(UP) (UPPTCL) AND 765 KV AGRA FATEHBAD-GHATAMPUR_TPS (UP) CKT-1 AT 765 KV AGRA FATEHBAD(UP) (UPPTCL)	UPPTCL	C	For routine maintenance and testing of Bay equipment	01/Sep/2022	11:00	01/Sep/2022	13:00			PLANNED	Requested
168	RQ101851	OCC_198	cpcc1_sd	BAY	704 MAIN BAY - 765 KV KHETRI (PG) - BUS 1 (PKTSL)	PKTSL	D	AMP WORK	20/Sep/2022	08:00	21/Sep/2022	18:00			PLANNED	Requested
169	RQ101850	OCC_198	cpcc1_sd	BAY	705 TIE BAY - 765 KV KHETRI (PG) - BUS 1 (PKTSL) AND 765 KV KHETRI (PG) - BUS 2 AT 765 KV KHETRI (PKTSL)	PKTSL	D	AMP WORK	18/Sep/2022	08:00	19/Sep/2022	18:00			PLANNED	Requested
170	RQ101849	OCC_198	cpcc1_sd	BAY	706 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL) (PKTSL)	PKTSL	D	AMP WORK	16/Sep/2022	08:00	17/Sep/2022	18:00			PLANNED	Requested
171	RQ101877	OCC_198	cpcc1_sd	BAY	703 MAIN BAY - 765 KV KHETRI (PG) - BUS 2 (PKTSL)	PKTSL	D	AMP WORK	05/Sep/2022	08:00	06/Sep/2022	18:00			PLANNED	Requested
172	RQ101876	OCC_198	cpcc1_sd	BAY	701 MAIN BAY - 765 KV KHETRI (PG) - BUS 1 (PKTSL)	PKTSL	D	FOR AMP WORK	03/Sep/2022	08:00	04/Sep/2022	18:00	Kindly approved for dt 25.08.2022 & 25.08.2022 due to error in NRLDC software in 197th OCC.		PLANNED	Requested

173	RQ101976	OCC_198	cpcc1_sd	BAY	710 MAIN BAY - 765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PG) CKT- 2 (PKTSL) AT JHATIKARA(PG)	PKTSL	D	FOR AMP WORK	01/Sep/2022	08:00	02/Sep/2022	18:00	Kindly approved for dt 25.08.22 to 26.08.22 due to error in previous OCC	PLANNED	Requested
174	RQ101875	OCC_198	cpcc1_sd	BAY	702 TIE BAY - 765 KV KHETRI (PG) - BUS 1 (PKTSL) AND 240 MVAR BUS REACTOR NO 2 AT 765 KV KHETRI (PKTSL) AT 765 KV KHETRI (PKTSL)	PKTSL	D	AMP WORK	01/Sep/2022	08:00	02/Sep/2022	18:00	Kindly approved for dt 23.08.2022 & 24.08.2022 due to error in NRLD software in 197th OCC	PLANNED	Requested
175	RQ102317	OCC_198	cpcc2_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT MOGA(PG)	POWERGRID	D	AMP of ICT-2	27/Sep/2022	08:30	27/Sep/2022	18:00	Kindly approve	PLANNED	Requested
176	RQ101818	OCC_198	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 3 AT KOTESHWAR(PG)	POWERGRID	D	For interconnection of tertiary transformer with ICT and insulation sleeve coating	27/Sep/2022	08:00	27/Sep/2022	18:00		PLANNED	Requested
177	RQ101819	OCC_198	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT CHITTORGARH(PG)	POWERGRID	D	FOR AMP WORK	19/Sep/2022	08:00	20/Sep/2022	18:00		PLANNED	Requested
178	RQ101814	OCC_198	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG)	POWERGRID	D	BAY EXTENSION WORKS	13/Sep/2022	16:00	14/Sep/2022	23:00		PLANNED	Requested
179	RQ102150	OCC_198	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT VARANASHI(PG)	POWERGRID	D	AMP WORKS	13/Sep/2022	10:10	13/Sep/2022	18:00		PLANNED	Requested
180	RQ102172	OCC_198	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KANPUR_GIS(PG)	POWERGRID	D	Bay extension work - Interlock testing & Auxiliary spare bus - Gas Density monitor signals testing of Spare T- Isolators with ICT-1 for ICT-3 Future for commissioning of 400KV Ghatampur line-2 & ICT 3 (Future) by M/s GE T & D Ltd	13/Sep/2022	10:00	13/Sep/2022	18:00		PLANNED	Requested
181	RQ101820	OCC_198	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG)	POWERGRID	D	Ladder logic commissioning, spare ICT commissioning as per spare scheme, CSD fine tuning	12/Sep/2022	17:00	15/Sep/2022	23:00		PLANNED	Requested
182	RQ102171	OCC_198	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KANPUR_GIS(PG)	POWERGRID	D	Bay extension work - Interlock testing & Auxiliary spare bus - Gas Density monitor signals testing of Spare T- Isolators with ICT-1 for ICT-3 Future for commissioning of 400KV Ghatampur line-2 & ICT 3 (Future) by M/s GE T & D Ltd	09/Sep/2022	10:00	09/Sep/2022	18:00		PLANNED	Requested
183	RQ101821	OCC_198	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_III(PG)	POWERGRID	D	Ladder logic commissioning, spare ICT commissioning as per spare scheme, CSD fine tuning	08/Sep/2022	17:00	11/Sep/2022	23:00		PLANNED	Requested
184	RQ101813	OCC_198	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA(PG)	POWERGRID	D	Changerover from spare ICT unit to Main unit	07/Sep/2022	16:00	07/Sep/2022	23:00		PLANNED	Requested
185	RQ101977	OCC_198	cpcc1_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 3 AT BHOWANI(PG)	POWERGRID	D	For installation of support structures in neutral CT earthing flat	05/Sep/2022	08:00	05/Sep/2022	16:00		PLANNED	Requested
186	RQ101822	OCC_198	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_III(PG)	POWERGRID	D	Ladder logic commissioning, spare ICT commissioning as per spare scheme, CSD fine tuning	04/Sep/2022	17:00	07/Sep/2022	23:00		PLANNED	Requested
187	RQ101823	OCC_198	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_III(PG)	POWERGRID	D	Ladder logic commissioning, spare ICT commissioning as per spare scheme, CSD fine tuning	01/Sep/2022	17:00	03/Sep/2022	23:00		PLANNED	Requested
188	RQ101815	OCC_198	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG)	POWERGRID	D	BAY EXTENSION WORKS	01/Sep/2022	16:00	02/Sep/2022	23:00		PLANNED	Requested
189	RQ102247	OCC_198	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT ALIGARH(PG)	POWERGRID	D	New bay extension works(Aligarh -Khurja THDC Project)- Scheme Checking/ Interlock checking with old and new system.	01/Sep/2022	10:00	02/Sep/2022	18:00	Actual S/D requested on 22.08.2022 and 23.08.2022	PLANNED	Requested
190	RQ101816	OCC_198	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL)	PKTSL	D	FOR AMP WORK	26/Sep/2022	08:00	27/Sep/2022	18:00		PLANNED	Requested
191	RQ101817	OCC_198	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL)	PKTSL	D	FOR AMP WORK	23/Sep/2022	08:00	24/Sep/2022	18:00		PLANNED	Requested
192	RQ101739	OCC_198	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 1 AT UNNAO(UP)	UPPTCL	D	"1. For the checking and testing of 400KV side BCU relay by M/s GE T&D Engineer. 2.Routine protection Relay testing and maintenance of 1000 MVA ICT-1 at 765 kv 5/s Unnao."	25/Sep/2022	09:00	26/Sep/2022	18:00		PLANNED	Requested
193	RQ101738	OCC_198	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 2 AT UNNAO(UP)	UPPTCL	D	Routine protection Relay testing and maintenance of 1000 MVA ICT-II at 765 kv 5/s Unnao.	23/Sep/2022	09:00	24/Sep/2022	18:00		PLANNED	Requested
194	RQ101740	OCC_198	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT AGRA FATEHBAD(UP)	UPPTCL	D	For commissioning of 500MVA Spare Phase ICT unit with ICT-II R Phase	20/Sep/2022	09:00	20/Sep/2022	18:00		PLANNED	Requested
195	RQ101903	OCC_198	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT HAPUR(UP)	UPPTCL	D	For the Maintenance of Transformer Bank and Normalization of ICT as one New transformer will becharged at B phase in place of Spare ICT	12/Sep/2022	08:00	12/Sep/2022	12:00		PLANNED	Requested
196	RQ101883	OCC_198	slcdr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)- DHANODA(HV) (HVPNL) CKT-2	HVPNL	D	To verify BI, BO & protection signals in SAS	30/Sep/2022	09:00	30/Sep/2022	18:00		PLANNED	Requested
197	RQ101878	OCC_198	slcdr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)- DHANODA(HV) (HVPNL) CKT-1	HVPNL	D	To verify BI, BO & protection signals in SAS	29/Sep/2022	09:00	29/Sep/2022	18:00		PLANNED	Requested
198	RQ101881	OCC_198	slcdr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA- DAULATABAD (HV) CKT-2	HVPNL	D	To verify BI, BO & protection signals in SAS	28/Sep/2022	09:00	28/Sep/2022	18:00		PLANNED	Requested
199	RQ101880	OCC_198	slcdr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA- DAULATABAD (HV) CKT-1	HVPNL	D	To verify BI, BO & protection signals in SAS	27/Sep/2022	09:00	27/Sep/2022	18:00		PLANNED	Requested
200	RQ102758	OCC_198	slcdr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)- DAULATABAD(HV) (HV) CKT-2	HVPNL	D	Replacement of porcelain insulator with polymer strings on daily basis	16/Sep/2022	09:30	30/Sep/2022	17:30		PLANNED	Requested
201	RQ101893	OCC_198	slcdr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)- KABILPUR(HV) (HVPNL) CKT-2	HVPNL	D	Preventive mtc and isolator jaw replacement work	15/Sep/2022	07:00	15/Sep/2022	18:00		PLANNED	Requested
202	RQ102396	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)- DAULATABAD(HV) (HV) CKT-1	HVPNL	D	For Annual Maint. (AMP) work	13/Sep/2022	10:00	13/Sep/2022	18:00		PLANNED	Requested
203	RQ101879	OCC_198	slcdr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)- DHANODA(HV) (HVPNL) CKT-2	HVPNL	C	For attending gas leakage, dismantling of breaker	12/Sep/2022	09:00	13/Sep/2022	23:00	Nil, Load will flow through 400kv Dhanoda-CLP-ckt-1	PLANNED	Requested

204	RQ102760	OCC_198	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJAR(APCL)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	For half yearly mtc	09/Sep/2022	09:30	09/Sep/2022	17:30		PLANNED	Requested
205	RQ102759	OCC_198	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJAR(APCL)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	For half yearly mtc	07/Sep/2022	09:30	07/Sep/2022	17:30		PLANNED	Requested
206	RQ102756	OCC_198	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	For half yearly mtc	05/Sep/2022	09:30	05/Sep/2022	17:30		PLANNED	Requested
207	RQ102755	OCC_198	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	For half yearly mtc	02/Sep/2022	09:30	02/Sep/2022	17:30		PLANNED	Requested
208	RQ102757	OCC_198	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJAR(APCL)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	Replacement of porcelain insulator with polymer strings on daily basis	01/Sep/2022	09:30	15/Sep/2022	17:30		PLANNED	Requested
209	RQ101931	OCC_198	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-LUDHIANA(PG) (PKTCL) CKT-1	PKTCL	D	Defect rectification works	30/Sep/2022	09:00	30/Sep/2022	15:00	Annual Maintenance	PLANNED	Requested
210	RQ102491	OCC_198	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-LUDHIANA(PG) (PKTCL) CKT-2	PKTCL	D	For AMP work	09/Sep/2022	09:00	09/Sep/2022	17:00	Kindly Approve	PLANNED	Requested
211	RQ102490	OCC_198	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-LUDHIANA(PG) (PKTCL) CKT-1	PKTCL	D	FOR AMP WORKS	07/Sep/2022	09:00	07/Sep/2022	17:00	Kindly Approve	PLANNED	Requested
212	RQ102782	OCC_198	nhpccc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_2(NH)-SAINI(HP) (PKTCL) CKT-1	PKTCL	D	Laying of Cable in GT area up to GIS Panel.	01/Sep/2022	09:00	15/Sep/2022	18:00		PLANNED	Requested
213	RQ102830	OCC_198	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_2(NH)-SAINI(HP) (PKTCL) CKT-1	PKTCL	D	LIVE LINE OPGW WORK (Relay setting for TX line must be in NON Auto mode during OPGW Works)	01/Sep/2022	07:00	30/Sep/2022	18:00	KINDLY APPROVE	PLANNED	Requested
214	RQ102829	OCC_198	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-SAINI(HP) (PKTCL) CKT-1	PKTCL	D	LIVE LINE OPGW WORK (Relay setting for TX line must be in NON Auto mode during OPGW Works)	01/Sep/2022	07:00	30/Sep/2022	18:00	KINDLY APPROVE	PLANNED	Requested
215	RQ102022	OCC_198	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO-PANKI (UP) CKT-1	UPPTCL	D	Attending the cross arm assembly mechanical fault of R-Phase Main Bus-B Pantograph Isolator of 400KV Unnao-Panki Bay at 400KV S/S Unnao.	30/Sep/2022	08:00	30/Sep/2022	18:00		PLANNED	Requested
216	RQ102098	OCC_198	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MURADNAGAR_2-MATHURA (UP) CKT-1	UPPTCL	D	For Jumper Tightening and other maintenance work	28/Sep/2022	10:00	30/Sep/2022	20:00		PLANNED	Requested
217	RQ102028	OCC_198	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO-LUCKNOW (UP) CKT-1	UPPTCL	D	For Upgradation of Bus-Bar Protection Panel from E/M to Numerical Type (Connection of CT Bus Bar Protection Core)	25/Sep/2022	14:00	25/Sep/2022	17:00		PLANNED	Requested
218	RQ102054	OCC_198	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-VISHNUPRAYAG(JP) (UP) CKT-1	UPPTCL	C	For height raising between tower No. 18 & 19 of 400 KV D/C Vishnu Prayag-Muzaffarnagar Transmission Line	24/Sep/2022	08:00	30/Sep/2022	18:00		PLANNED	Requested
219	RQ102096	OCC_198	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-MATHURA (UP) CKT-2	UPPTCL	D	Jumper Tightening and Other maintenance work	22/Sep/2022	10:00	23/Sep/2022	17:00		PLANNED	Requested
220	RQ102097	OCC_198	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-AGRA FATEHBAD (UP) CKT-1	UPPTCL	D	Jumper Tightening and Other maintenance work	20/Sep/2022	10:00	21/Sep/2022	17:00		PLANNED	Requested
221	RQ102110	OCC_198	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-MAUI(UP) (UP) CKT-1	UPPTCL	D	Cleaning of polymer insulator, removing of bird nest, Kite thread from line	20/Sep/2022	10:00	23/Sep/2022	17:00		PLANNED	Requested
222	RQ102101	OCC_198	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV REWA ROAD-MASOLI (UP) CKT-1	UPPTCL	D	Routine testing and maintenance work of 400kv rewa masoli line bay	16/Sep/2022	10:30	16/Sep/2022	17:30		PLANNED	Requested
223	RQ102039	OCC_198	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UPC)-GR.NOIDA(UPC) (UP) CKT-1	UPPTCL	D	For General maintenance work of Circuit Breaker of line	16/Sep/2022	10:00	16/Sep/2022	17:30	There will no any supply interruption due to this shut down. Load of substation will be feed through 400kv Dadari line, 400KV NAWADA line and 400KV S/S Gr. Noida - 400KV 9765KV S/S Greater Noida ckt-II.	PLANNED	Requested
224	RQ102095	OCC_198	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-AGRA SOUTH (UP) CKT-1	UPPTCL	D	For Jumper Tightening and other maintenance work	16/Sep/2022	08:00	19/Sep/2022	18:00		PLANNED	Requested
225	RQ102381	OCC_198	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-SARNATH(UP) (UP) CKT-2	UPPTCL	D	1. Cleaning of polymer insulator, removing of bird nest, Kite thread from line. 2. For testing of event logger alarm and event status of aforesaid bay	15/Sep/2022	10:00	16/Sep/2022	17:00		PLANNED	Requested
226	RQ102099	OCC_198	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDA-ORAI (UP) CKT-1	UPPTCL	D	DUE TO SHUTDOWN OF 400 KV BUS-2 THIS LINE CAN NOT CONNECT TO 400 KV BUS-1 BECAUSE ITS TIE BAY IS NOT COMPLETE.	15/Sep/2022	07:00	15/Sep/2022	18:00	DUE TO SHUTDOWN OF 400 KV BUS-2	PLANNED	Requested
227	RQ102093	OCC_198	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA SOUTH(UP)-FIROZABAD(PJFTL) (UP) CKT-1	UPPTCL	D	For Jumper Tightening and other maintenance work	13/Sep/2022	09:00	15/Sep/2022	18:00		PLANNED	Requested
228	RQ102377	OCC_198	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-SARNATH (UP) CKT-1	UPPTCL	D	1. Repairing of conductor, removing of bird nest, Kite thread from line. 2. For testing of event logger alarm and event status of aforesaid bay	12/Sep/2022	10:00	13/Sep/2022	17:00		PLANNED	Requested
229	RQ102034	OCC_198	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-SULTANPUR(UP) (UP) CKT-1	UPPTCL	C	For erection of jack bus for additional 315MVA ICT	11/Sep/2022	10:00	14/Sep/2022	18:00		PLANNED	Requested
230	RQ102380	OCC_198	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH-AZAMGARH (UP) CKT-1	UPPTCL	D	For testing of event logger alarm and event status of aforesaid bay	09/Sep/2022	10:00	09/Sep/2022	15:00	There is no power flow through this line during this shut down	PLANNED	Requested
231	RQ102108	OCC_198	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH-AZAMGARH (UP) CKT-1	UPPTCL	D	Repairing of conductor, removing of bird nest, Kite thread from line	08/Sep/2022	10:00	09/Sep/2022	17:00		PLANNED	Requested
232	RQ102024	OCC_198	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	D	preventive maintenance	08/Sep/2022	08:30	08/Sep/2022	17:00		PLANNED	Requested
233	RQ102023	OCC_198	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	D	preventive maintenance	07/Sep/2022	08:30	07/Sep/2022	17:00		PLANNED	Requested

234	RQ102109	OCC_198	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH-MAU (UP) CKT-1	UPPTCL	C	For Configuration of additional feature in main 1 & main-2 distance protection relay & testing of same Changing the relay facia of main-2 distance protection relay and miscellaneous maintenance work.	06/Sep/2022	09:00	07/Sep/2022	18:00			PLANNED	Requested
235	RQ102107	OCC_198	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-BASTI(UP) (UP) CKT-2	UPPTCL	D	For annual maintenance & testing work.	05/Sep/2022	09:00	05/Sep/2022	15:00	Power evacuation from NTPC, TANDA will be done through 400KV TANDA (NTPC)-BASTI (UPPTCL) CKT- I LINE. NO supply interruption.		PLANNED	Requested
236	RQ102100	OCC_198	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDA-ORAI (UP) CKT-2	UPPTCL	D	Testing & checking of auto recloser by T & C Team at 400 kv S/S Banda	05/Sep/2022	09:00	05/Sep/2022	18:00			PLANNED	Requested
237	RQ102045	OCC_198	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARNAGAR(UP)-VISHNUPRAYAG(UP) (UP) CKT-1	UPPTCL	D	For overhauling & repairing of 400 KV Pantograph isolators.	05/Sep/2022	09:00	05/Sep/2022	17:00			PLANNED	Requested
238	RQ102360	OCC_198	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARNAGAR-ATAUR (UP) CKT-1	UPPTCL	D	1.Conductor repair, jumper tightening work, and missing earthwire and routine testing work. 2. For overhauling & repairing of 400 KV Pantograph isolators.	05/Sep/2022	08:00	08/Sep/2022	17:00			PLANNED	Requested
239	RQ102106	OCC_198	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-BASTI(UP) (UP) CKT-1	UPPTCL	D	For annual maintenance & testing work.	04/Sep/2022	09:00	04/Sep/2022	15:00	Power evacuation from NTPC, TANDA will be done through 400KV TANDA (NTPC)-BASTI (UPPTCL) CKT- II LINE. NO supply interruption.		PLANNED	Requested
240	RQ102209	OCC_198	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HARDUAGANI -ALIGARH (UP) CKT-1	UPPTCL	D	For maintenance work	03/Sep/2022	08:00	03/Sep/2022	18:00	For preventive maintenance & checking alignment of line side isolator.		PLANNED	Requested
241	RQ102208	OCC_198	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HARDUAGANI -SIKANDRABAD (UP) CKT-1	UPPTCL	D	For maintenance work	02/Sep/2022	08:00	02/Sep/2022	18:00	For preventive maintenance & checking alignment of line side isolator.		PLANNED	Requested
242	RQ102043	OCC_198	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-MUZAFFARNAGAR (UP) CKT-1	UPPTCL	D	For overhauling & repairing of 400 KV Pantograph isolators.	01/Sep/2022	09:00	01/Sep/2022	17:00			PLANNED	Requested
243	RQ102035	OCC_198	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-SULTANPUR (UP) CKT-1	UPPTCL	C	shutdown for erection of new tower at place of damaged tower no-479 also destringing both side up to section tower from old tower no-479 tower & dismentling of old damaged tower no-479 again stringing both side up to section tower from new erected tower no-479	01/Sep/2022	08:00	10/Sep/2022	18:30			PLANNED	Requested
244	RQ102135	OCC_198	slidcup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FIROZABAD(PJFTL)-JAWAHARPUR_TPS(UP) (UP) CKT-1	UPPTCL	C	For First Time charging of 400 KV FIROZABAD(PJFTL)-JAWAHARPUR_TPS(UP) (UP) CKT-1	01/Sep/2022	08:00	01/Sep/2022	18:00	Kindly approved on 25.08.2022		PLANNED	Requested
245	RQ102136	OCC_198	slidcup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FIROZABAD(PJFTL)-JAWAHARPUR_TPS(UP) (UP) CKT-2	UPPTCL	C	For First Time charging of 400 KV FIROZABAD(PJFTL)-JAWAHARPUR_TPS(UP) (UP) CKT-2	01/Sep/2022	08:00	01/Sep/2022	18:00	Kindly approved on 25.08.2022		PLANNED	Requested
246	RQ102428	OCC_198	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-2	POWERGRID	D	To take Line-Reactor in service after AMP work	29/Sep/2022	17:15	29/Sep/2022	17:30	Kindly Approve		PLANNED	Requested
247	RQ102427	OCC_198	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-2	POWERGRID	D	To take Line-Reactor out of service for AMP work	29/Sep/2022	09:00	29/Sep/2022	09:15	Kindly Approve		PLANNED	Requested
248	RQ102305	OCC_198	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-1	POWERGRID	D	For removal of conductor & fittings for RLA(Residual life assessment)	28/Sep/2022	09:00	28/Sep/2022	18:00			PLANNED	Requested
249	RQ102031	OCC_198	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWERGRID	D	AMP work	27/Sep/2022	10:00	27/Sep/2022	18:00			PLANNED	Requested
250	RQ102644	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH-GURGAON (PG) CKT-1	POWERGRID	D	AMP WORK	27/Sep/2022	08:00	27/Sep/2022	18:00			PLANNED	Requested
251	RQ102025	OCC_198	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-KANPUR (PG) CKT-1	POWERGRID	D	AMP work	26/Sep/2022	10:00	26/Sep/2022	18:00			PLANNED	Requested
252	RQ102029	OCC_198	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW(UP)-BAREILLY(PG) (PG) CKT-1	POWERGRID	D	For Upgradation of Bus-Bar Protection Panel from E/M to Numerical Type (Connection of CT Bus Bar Protection Core)	25/Sep/2022	09:00	25/Sep/2022	12:00			PLANNED	Requested
253	RQ102026	OCC_198	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	POWERGRID	D	For Annual Protection Testing, Upgradation of Bus Bar Protection panel from E/M to Numerical Type (Connection of CT Bus Bar Protection Core) & Preventive Maintenance of Bay at 400 KV S/S, Sarojini Nagar, Lucknow	24/Sep/2022	09:00	24/Sep/2022	18:00			PLANNED	Requested
254	RQ102841	OCC_198	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1	POWERGRID	D	AMP works of Line Bay equipments (Testing, Tightning and Cleaning work).	23/Sep/2022	10:00	23/Sep/2022	18:00	KINDLY APPROVE		PLANNED	Requested
255	RQ102301	OCC_198	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-KANPUR (PG) CKT-2	POWERGRID	D	Simultaneous S/D required with 400 KV Fatehpur-Panki -2 for Rectification /Checking of DT scheme under Bay extension Pkg	23/Sep/2022	08:00	23/Sep/2022	18:00			PLANNED	Requested
256	RQ102302	OCC_198	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-PANKI(UP) (PG) CKT-2	POWERGRID	D	Simultaneous S/D required with 400 KV Kanpur-Fatehpur-2 for Rectification /Checking of DT scheme under Bay extension Pkg	23/Sep/2022	08:00	23/Sep/2022	18:00			PLANNED	Requested
257	RQ102304	OCC_198	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-KANPUR (PG) CKT-2	POWERGRID	D	Simultaneous S/D required with 400 KV Kanpur-Panki -2 for Rectification /Checking of DT scheme under Bay extension Pkg	23/Sep/2022	08:00	23/Sep/2022	18:00			PLANNED	Requested

258	RQ102438	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1	POWERGRID	D	FOR TAKING IN OF NON-SWITCHABLE 50 MVAR RAPPD LINE AFTER AMP & OFFLINE FILTRATION	22/Sep/2022	14:00	22/Sep/2022	16:00		PLANNED	Requested
259	RQ102231	OCC_198	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-VARANASI (PG) CKT-1	POWERGRID	D	Insulator replacement work	22/Sep/2022	08:00	22/Sep/2022	18:00		PLANNED	Requested
260	RQ102839	OCC_198	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-1	POWERGRID	D	AMP works of Line Bay equipments (Testing, Tightning and Cleaning work).	20/Sep/2022	10:00	20/Sep/2022	18:00	KINDLY APPROVE	PLANNED	Requested
261	RQ102518	OCC_198	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URL_2(NH)-WAGOORA(PG) (PG) CKT-1	POWERGRID	D	FOR AMP WORKS	20/Sep/2022	08:00	20/Sep/2022	13:00	Kindly Approve	PLANNED	Requested
262	RQ102540	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1	POWERGRID	D	SS-34 BYPASSING WORK. COMMISSIONING CHECKS IN BYPASS MODE	20/Sep/2022	08:00	20/Sep/2022	18:00		PLANNED	Requested
263	RQ102538	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHABAD-HISSAR (PG) CKT-1	POWERGRID	D	SS-34 BYPASSING WORK. COMMISSIONING CHECKS IN BYPASS MODE	20/Sep/2022	08:00	20/Sep/2022	18:00		PLANNED	Requested
264	RQ102645	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH-MAHARANIBAGH (PG) CKT-1	POWERGRID	D	For erection of interrupter chamber of CB	20/Sep/2022	08:00	20/Sep/2022	18:00		PLANNED	Requested
265	RQ102435	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1	POWERGRID	D	FOR TAKING OUT OF NON-SWITCHABLE 50 MVAR RAPPD LINE for AMP & OFFLINE FILTRATION	19/Sep/2022	09:00	19/Sep/2022	11:00		PLANNED	Requested
266	RQ101809	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-1	POWERGRID	C	NHAI Diversion Work	19/Sep/2022	08:00	30/Sep/2022	18:00		PLANNED	Requested
267	RQ101810	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-2	POWERGRID	C	NHAI Diversion Work	19/Sep/2022	08:00	30/Sep/2022	18:00		PLANNED	Requested
268	RQ102309	OCC_198	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-PANKI(UP) (PG) CKT-2	POWERGRID	D	For retrofit of 89A isolator of 400KV Kanpur-Panki-2 at UPPCL Panki under AddCap.	19/Sep/2022	08:00	22/Sep/2022	18:00		PLANNED	Requested
269	RQ102539	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-1	POWERGRID	D	SS-34 BYPASSING WORK. COMMISSIONING CHECKS IN BYPASS MODE	19/Sep/2022	08:00	19/Sep/2022	18:00		PLANNED	Requested
270	RQ102541	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-1	POWERGRID	D	SS-34 BYPASSING WORK. COMMISSIONING CHECKS IN BYPASS MODE	19/Sep/2022	08:00	19/Sep/2022	18:00		PLANNED	Requested
271	RQ102392	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADR(NT)-KAITHAL(PG) (PG) CKT-1	POWERGRID	D	Line maintenance work	17/Sep/2022	09:00	17/Sep/2022	18:00	Flashover insulator replacement work at Loc.247	PLANNED	Requested
272	RQ102019	OCC_198	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	POWERGRID	D	Installation of 07 Nos aviation globe in the river crossing section under reliable communication scheme for OPGW Work	16/Sep/2022	09:00	16/Sep/2022	17:00		PLANNED	Requested
273	RQ102843	OCC_198	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-SAMBA (PG) CKT-1	POWERGRID	D	AMP Work Spacer ,Vibration damper loose	16/Sep/2022	09:00	16/Sep/2022	18:00	KINDLY APPROVE	PLANNED	Requested
274	RQ102548	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1	POWERGRID	D	Rectification work of Clearance between E/W & top conductor at 04 nos. locations & other shutdown nature defects	16/Sep/2022	08:00	17/Sep/2022	18:00	during shutdown , A/R to be kept in Non auto mode of 400 KV Kota-Merta line from both ends	PLANNED	Requested
275	RQ102401	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2	POWERGRID	D	AMP Work of line bay	16/Sep/2022	08:00	16/Sep/2022	18:00		PLANNED	Requested
276	RQ102447	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2	POWERGRID	D	For installation of bird diverters as per supreme court order	16/Sep/2022	08:00	30/Sep/2022	18:00	other ckt will be in non auto mode	PLANNED	Requested
277	RQ102627	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-3	POWERGRID	D	For Bypass Arrangement Work	16/Sep/2022	08:00	16/Sep/2022	18:00		PLANNED	Requested
278	RQ102216	OCC_198	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-2	POWERGRID	D	AMP work	15/Sep/2022	10:00	15/Sep/2022	17:00		PLANNED	Requested
279	RQ102397	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH-GURGAON (PG) CKT-1	POWERGRID	D	For Annual Maint. (AMP) work	15/Sep/2022	10:00	15/Sep/2022	18:00		PLANNED	Requested
280	RQ102842	OCC_198	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWERGRID	D	AMP works of Line Bay equipments (Testing, Tightning and Cleaning work).	15/Sep/2022	10:00	15/Sep/2022	18:00	KINDLY APPROVE	PLANNED	Requested
281	RQ102400	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1	POWERGRID	D	AMP Work of line bay	15/Sep/2022	08:00	15/Sep/2022	18:00		PLANNED	Requested
282	RQ102337	OCC_198	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-DWARKA (PG) (PG) CKT-1	POWERGRID	C	For General Maintenance as per PMS & replacement of dropper conductor at gantry.	15/Sep/2022	06:00	16/Sep/2022	18:00		PLANNED	Requested
283	RQ102517	OCC_198	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-2	POWERGRID	D	For AMP work	14/Sep/2022	09:00	14/Sep/2022	13:00	Kindly Approve	PLANNED	Requested
284	RQ102104	OCC_198	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-BASTI(UP) (PG) CKT-1	POWERGRID	D	For annual maintenance & testing work.	14/Sep/2022	09:00	14/Sep/2022	16:00	Power demand will be met through 400KV BASTI (UPPTCL)-GORAKHPUR (PGCIL) CKT-II LINE. NO supply interruption.	PLANNED	Requested
285	RQ102229	OCC_198	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-1	POWERGRID	D	Insulator replacement work	14/Sep/2022	08:00	14/Sep/2022	18:00		PLANNED	Requested
286	RQ102547	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	POWERGRID	D	To attend shutdown nature defects such as grading ring, arching horn, hardware fitting nut bolt tighteneing etc.	14/Sep/2022	08:00	15/Sep/2022	18:00	during shutdown , A/R to be kept in Non auto mode of both 400 KV kota-Shreecement & 400 KV Shreecement - Merta line from both ends	PLANNED	Requested
287	RQ102102	OCC_198	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-1	POWERGRID	D	For annual maintenance & testing work.	13/Sep/2022	09:00	13/Sep/2022	16:00	Power demand will be met through 400KV BASTI (UPPTCL)-Lucknow (PGCIL) CKT-II LINE. NO supply interruption.	PLANNED	Requested
288	RQ102410	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1	POWERGRID	C	Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.39/0-40/0	13/Sep/2022	08:00	14/Sep/2022	18:00		PLANNED	Requested
289	RQ102543	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2	POWERGRID	D	Bird diverter fixation work at 95 Nos. Locations and to attend shutdown nature defects	13/Sep/2022	08:00	13/Sep/2022	18:00		PLANNED	Requested
290	RQ102549	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1	POWERGRID	D	A/R to be kept in Non auto mode from both ends due to Shutdown of Other Circuit.	13/Sep/2022	08:00	13/Sep/2022	18:00	NON AUTO MODE	PLANNED	Requested

291	RQ102261	OCC_198	sliders_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1	POWERGRID	D	Half Yearly maintenance & Testing work of associated equipments of 400 KV Ajmer-Ajmer (PG) Ckt-I Line & Bay (422) & TIE bay 400 KV Ajmer-Ajmer (PG) Ckt-I (423) to be carried out by M/s Suncity urja Pvt. Ltd. Jaipur	13/Sep/2022	08:00	13/Sep/2022	18:00		PLANNED	Requested
292	RQ102272	OCC_198	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-KANPUR (PG) CKT-2	POWERGRID	D	AMP work	12/Sep/2022	08:00	12/Sep/2022	18:00		PLANNED	Requested
293	RQ102542	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1	POWERGRID	D	Bird diverter fixation work at 95 Nos. Locations and to attend shutdown nature defects	12/Sep/2022	08:00	12/Sep/2022	18:00		PLANNED	Requested
294	RQ102550	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2	POWERGRID	D	A/R to be kept in Non auto mode from both ends due to Shutdown of Other Circuit.	12/Sep/2022	08:00	12/Sep/2022	18:00	NON AUTO MODE	PLANNED	Requested
295	RQ102733	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-2	POWERGRID	D	Jumper anchoring and installation insulation sleeve	12/Sep/2022	08:00	12/Sep/2022	18:00		PLANNED	Requested
296	RQ102262	OCC_198	sliders_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2	POWERGRID	D	Half Yearly maintenance & Testing work of associated equipments of 400 KV Ajmer-Ajmer (PG) Ckt-II Line & Bay (419) & TIE bay 400 KV Ajmer-Ajmer (PG) Ckt-II (420) to be carried out by M/s Suncity urja Pvt. Ltd. Jaipur	12/Sep/2022	08:00	12/Sep/2022	18:00		PLANNED	Requested
297	RQ102271	OCC_198	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-KANPUR (PG) CKT-1	POWERGRID	D	AMP work	09/Sep/2022	10:00	09/Sep/2022	18:00		PLANNED	Requested
298	RQ102840	OCC_198	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-2	POWERGRID	D	AMP works of Line Bay equipments (Testing, Tightning and Cleaning work) and Line AMP Work Spacer ,Vibration damper loose.	09/Sep/2022	10:00	09/Sep/2022	18:00	KINDLY APPROVE	PLANNED	Requested
299	RQ102389	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-1	POWERGRID	D	Line AMP & Jumper tightening in B phase at Loc.618	09/Sep/2022	08:00	09/Sep/2022	18:00		PLANNED	Requested
300	RQ102440	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH-MAHARANIBAGH (PG) CKT-1	POWERGRID	C	Jumper connection from Ballagarh-Mbagh line to Bypass isolator arrangement	09/Sep/2022	08:00	10/Sep/2022	18:00		PLANNED	Requested
301	RQ102441	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADR(NT)-MAHARANIBAGH(PG) (PG) CKT-1	POWERGRID	C	Jumper connection from Ballagarh-Mbagh line to Bypass isolator arrangement	09/Sep/2022	08:00	10/Sep/2022	18:00		PLANNED	Requested
302	RQ102395	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-GURGAON (PG) CKT-1	POWERGRID	D	Line AMP work	08/Sep/2022	10:00	08/Sep/2022	18:00		PLANNED	Requested
303	RQ102516	OCC_198	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWANPOH-WAGOORA (PG) CKT-1	POWERGRID	D	FOR AMP WORKS	08/Sep/2022	09:00	08/Sep/2022	13:00	Kindly Approve	PLANNED	Requested
304	RQ102284	OCC_198	sliders_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1	POWERGRID	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	08/Sep/2022	08:00	08/Sep/2022	18:00		PLANNED	Requested
305	RQ102222	OCC_198	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AURAIYA(NT)-AGRA(PG) (PG) CKT-2	POWERGRID	D	AMP WORK	08/Sep/2022	08:00	08/Sep/2022	18:00		PLANNED	Requested
306	RQ102227	OCC_198	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ANPARA(UP) (PG) CKT-1	POWERGRID	D	Fixing of insulation sleeve between tower no 42B- 42C	08/Sep/2022	08:00	08/Sep/2022	18:00		PLANNED	Requested
307	RQ102288	OCC_198	sliders_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	POWERGRID	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	07/Sep/2022	08:00	07/Sep/2022	18:00		PLANNED	Requested
308	RQ102221	OCC_198	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AURAIYA(NT)-AGRA(PG) (PG) CKT-1	POWERGRID	D	AMP work	07/Sep/2022	08:00	07/Sep/2022	18:00		PLANNED	Requested
309	RQ102225	OCC_198	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-1	POWERGRID	D	Insulator replacement work	07/Sep/2022	08:00	07/Sep/2022	18:00		PLANNED	Requested
310	RQ102192	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BALLABHGARH (PG) CKT-1	POWERGRID	D	For construction & overhead crossing work of the 765KV D/C Sikar-II Aligarh Transmission Line under the transmission scheme for evacuation of power from solar energy zones in Rajasthan (8.1 GW) under Phase-II Part-D.	07/Sep/2022	08:00	09/Sep/2022	18:00	Kindly Approve this Shutdown from 26.08.2022 to 30.08.2022	PLANNED	Requested
311	RQ102442	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-BAGHPAT (PG) CKT-2	POWERGRID	D	For Bay equipmwt AMP and Line maintenance	06/Sep/2022	10:00	06/Sep/2022	18:00		PLANNED	Requested
312	RQ102379	OCC_198	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-2	POWERGRID	D	For testing of event logger alarm and event status of aforesaid bay	06/Sep/2022	10:00	06/Sep/2022	15:00	There is no power flow through this line during this shut down	PLANNED	Requested
313	RQ102408	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-2	POWERGRID	C	Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.34/0-35/0	06/Sep/2022	08:00	07/Sep/2022	18:00		PLANNED	Requested
314	RQ102409	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-3	POWERGRID	C	Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.34/0-35/0	06/Sep/2022	08:00	07/Sep/2022	18:00		PLANNED	Requested
315	RQ102424	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2	POWERGRID	D	Line Bay AMP and TL AMP Work	06/Sep/2022	08:00	06/Sep/2022	18:00		PLANNED	Requested
316	RQ102224	OCC_198	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-3	POWERGRID	D	Fixing of pilot at tower no 08	06/Sep/2022	08:00	06/Sep/2022	18:00		PLANNED	Requested
317	RQ102378	OCC_198	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-1	POWERGRID	D	For testing of event logger alarm and event status of aforesaid bay	05/Sep/2022	10:00	05/Sep/2022	15:00	There is no power flow through this line during this shut down	PLANNED	Requested
318	RQ102423	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1	POWERGRID	D	Line Bay AMP and TL AMP Work	05/Sep/2022	08:00	05/Sep/2022	18:00		PLANNED	Requested
319	RQ102618	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-2	POWERGRID	D	TESTING VALIDATION OF OPERATION FROM RTAMC AND LOCAL SCADA AFTER SCADA UPGRADATION WORK	03/Sep/2022	12:00	03/Sep/2022	15:00		PLANNED	Requested
320	RQ102617	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-1	POWERGRID	D	TESTING VALIDATION OF OPERATION FROM RTAMC AND LOCAL SCADA AFTER SCADA UPGRADATION WORK	03/Sep/2022	08:00	03/Sep/2022	11:00		PLANNED	Requested

321	RQ102390	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BHIWANI(PG) CKT-1	POWERGRID	C	Relocation / Diversion of Tower at Location 55 BBTL-LOA Placed on M/s Kuddus Ali. Shutdown not approved in earlier OCC and deferred to September. Foundation completed; stringing and Tower Erection to be taken up and therefore requires Shutdown	03/Sep/2022	08:00	15/Sep/2022	18:00		PLANNED	Requested
322	RQ102391	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BAHADURGARH(PG) (PG) CKT-1	POWERGRID	C	Relocation / Diversion of Tower at Location 55 BBTL-LOA Placed on M/s Kuddus Ali. Shutdown not approved in earlier OCC and deferred to September. Foundation completed; stringing and Tower Erection to be taken up and therefore requires Shutdown	03/Sep/2022	08:00	15/Sep/2022	18:00		PLANNED	Requested
323	RQ102474	OCC_198	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR-HAMIRPUR (PG) CKT-1	POWERGRID	D	To switch in non-switchable Line Reactor	02/Sep/2022	15:45	02/Sep/2022	16:00	Kindly Approve	PLANNED	Requested
324	RQ102473	OCC_198	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR-HAMIRPUR (PG) CKT-1	POWERGRID	D	To switch out non-switchable Line Reactor for maintenance	02/Sep/2022	10:00	02/Sep/2022	10:15	Kindly Approve	PLANNED	Requested
325	RQ102546	OCC_198	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URFI_2(NH)-WAGOORA(PG) (PG) CKT-1	POWERGRID	D	Peak replacement of tower no. 91	02/Sep/2022	08:00	03/Sep/2022	18:00	Kindly Approve	PLANNED	Requested
326	RQ101812	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADR(NT)-PANIPAT(BB) (PG) CKT-2	POWERGRID	D	S/D line & bay maintenance work.	02/Sep/2022	08:00	02/Sep/2022	18:00		PLANNED	Requested
327	RQ102844	OCC_198	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-SAMBA (PG) CKT-2	POWERGRID	D	AMP works of Line Bay equipments (Testing, Tightning and Cleaning work).	01/Sep/2022	10:00	01/Sep/2022	18:00	KINDLY APPROVE	PLANNED	Requested
328	RQ102786	OCC_198	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWERGRID	C	"400KV Dulhasti Kishenpur -II is a Double circuit Line but stringing is done on one circuit only. Award has been placed for stringing on Circuit 2. under evacuation of Power from Pakalidul HEP in Chenab Valley HEPs. Shutdown is required to carryout stringing on circuit 2"	01/Sep/2022	09:00	30/Sep/2022	18:00	Kindly Approve	PLANNED	Requested
329	RQ102752	OCC_198	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-SOHAWAL (PG) CKT-1	POWERGRID	D	AMP WORKS	01/Sep/2022	08:00	01/Sep/2022	18:00		PLANNED	Requested
330	RQ102008	OCC_198	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHAGARH (PG) CKT-1	POWERGRID	D	A/R into non auto mode for Live Line OPGW Work	01/Sep/2022	08:00	30/Sep/2022	18:00		PLANNED	Requested
331	RQ102212	OCC_198	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW(UP)-BAREILLY(PG) (PG) CKT-1	POWERGRID	C	Transmission Line diversion work due to construction of outer ring road by NHAI	01/Sep/2022	08:00	12/Sep/2022	18:00		PLANNED	Requested
332	RQ102210	OCC_198	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	POWERGRID	C	Actual S/D required from 17.08.22 to 28.08.22 for Transmission Line Diversion work due to construction of outer ring road by NHAI	01/Sep/2022	08:00	12/Sep/2022	18:00		PLANNED	Requested
333	RQ102446	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1	POWERGRID	D	For installation of bird diverters as per supreme court order	01/Sep/2022	08:00	15/Sep/2022	18:00	other ckt will be in non auto mode	PLANNED	Requested
334	RQ101985	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADR(NT)-MURADNAGAR_2(UP) (PG) CKT-1	POWERGRID	C	Construction of 400 KV D/C Muradnagar Simbhavali Transmission Line(under PMSTL TBCE project)	01/Sep/2022	08:00	05/Sep/2022	18:00	Modification work in the existing 400 KV Dabri Muradnagar Line Towers (Tower No.-01 to Tower No.-03) for accomodation of Muradnagar Simbhavali TL Towers.	PLANNED	Requested
335	RQ102827	OCC_198	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-1	POWERGRID	D	LIVE LINE OPGW WORK (Relay setting for TX line must be in NON Auto mode during OPGW Works)	01/Sep/2022	07:00	30/Sep/2022	18:00	Kindly Approve	PLANNED	Requested
336	RQ102828	OCC_198	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-2	POWERGRID	D	LIVE LINE OPGW WORK (Relay setting for TX line must be in NON Auto mode during OPGW Works)	01/Sep/2022	07:00	30/Sep/2022	18:00	Kindly Approve	PLANNED	Requested
337	RQ102826	OCC_198	ihajjar_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-2	APCPL	D	Annual Maintenance	29/Sep/2022	09:00	29/Sep/2022	17:00		PLANNED	Requested
338	RQ102819	OCC_198	ihajjar_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-1	APCPL	D	Annual maintenance	21/Sep/2022	09:00	21/Sep/2022	17:00		PLANNED	Requested
339	RQ102361	OCC_198	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(UP)-AGRA FATEHBAD(UP) (PG) CKT-2	POWERGRID,U PPTCL	D	1. Relay testing work at 765KV Substation Fatehabad Agra. 2. Jumper Tightening and Other maintenance work	28/Sep/2022	10:00	28/Sep/2022	17:00		PLANNED	Requested
340	RQ102094	OCC_198	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(UP)-AGRA FATEHBAD(UP) (PG) CKT-1	POWERGRID,U PPTCL	D	Jumper Tightening and Other maintenance work	27/Sep/2022	10:00	27/Sep/2022	17:00		PLANNED	Requested
341	RQ102030	OCC_198	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-LUCKNOW(UP) (PG) CKT-1	POWERGRID,U PPTCL	D	For Annual Protection Testing, Upgradation of Bus Bar Protection panel from E/M to Numerical Type (Connection of CT Bus Bar Protection Core) & Preventive Maintenance of Bay at 400 KV S/S, Sarojini Nagar, Lucknow	26/Sep/2022	09:00	26/Sep/2022	18:00		PLANNED	Requested
342	RQ102027	OCC_198	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SULTANPUR(UP)-LUCKNOW_1(PG) (PG) CKT-1	POWERGRID,U PPTCL	D	For routine bay maintenance	24/Sep/2022	10:00	24/Sep/2022	18:00		PLANNED	Requested
343	RQ102103	OCC_198	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-2	POWERGRID,U PPTCL	D	For annual maintenance & testing work.	16/Sep/2022	09:00	16/Sep/2022	16:00	Power demand will be met through 400KV BASTI (UPPTCL)-Lucknow (PGCL) CKT-1 LINE. NO supply interruption.	PLANNED	Requested
344	RQ102105	OCC_198	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-BASTI(UP) (PG) CKT-2	POWERGRID,U PPTCL	D	For annual maintenance & testing work.	15/Sep/2022	09:00	15/Sep/2022	16:00	Power demand will be met through 400KV BASTI (UPPTCL)-GORAKHPUR (PGCL) CKT-1 LINE. NO supply interruption.	PLANNED	Requested

345	RQ102041	OCC_198	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADR[NT]-GR.NOIDA(UPC) (PG) CKT-1	POWERGRID,U PPTCL	D	For general maintenance	14/Sep/2022	10:00	14/Sep/2022	16:00	There will no any supply interruption due to this shut down.Load of sub-station will be feed through 400KV NAWADA line and 400KV S/S Gr.Noida - 400KV/9765KV S/S Greater Noida ckt-I&II.	PLANNED	Requested
346	RQ102211	OCC_198	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-LUCKNOW(U) (PG) CKT-1	POWERGRID,U PPTCL	D	AMP WORK	07/Sep/2022	10:00	07/Sep/2022	18:00		PLANNED	Requested
347	RQ102724	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2	POWERGRID,F BTL	D	AMP WORK	26/Sep/2022	08:00	26/Sep/2022	18:00		PLANNED	Requested
348	RQ102723	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1	POWERGRID,F BTL	D	AMP WORK	24/Sep/2022	17:00	24/Sep/2022	23:00		PLANNED	Requested
349	RQ102449	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-2	POWERGRID,F BTL	D	For installation of bird diverters as per supreme court order	16/Sep/2022	08:00	30/Sep/2022	18:00	other ckt will be in non auto mode	PLANNED	Requested
350	RQ102448	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-1	POWERGRID,F BTL	D	For installation of bird diverters as per supreme court order	01/Sep/2022	08:00	15/Sep/2022	18:00	other ckt will be in non auto mode	PLANNED	Requested
351	RQ102277	OCC_198	slscrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL(PG)-BARMER(RS) (RS) CKT-2	RRVPNL	D	Quarterly Maintenance	24/Sep/2022	08:00	24/Sep/2022	18:00		PLANNED	Requested
352	RQ102276	OCC_198	slscrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL(PG)-BARMER(RS) (RS) CKT-1	RRVPNL	D	Quarterly Maintenance	22/Sep/2022	08:00	22/Sep/2022	18:00		PLANNED	Requested
353	RQ102235	OCC_198	slscrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HINDAUN(RS)-CHHABRA(RVUN) (RS) CKT-1	RRVPNL	C	On 21st sept Shutdown is required at both end for maintenance, and on 22nd Sept for CTPP end.1. For annual maintenance of Switchyard Equipments at CTPP End1. For annual maintenance of Switchyard Equipments at CTPP End. 2. Annual Relay Testing at CTPP End.	21/Sep/2022	08:00	22/Sep/2022	18:00		PLANNED	Requested
354	RQ102294	OCC_198	slscrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-BARMER (RS) CKT-1	RRVPNL	D	Quarterly Maintenance	20/Sep/2022	08:00	20/Sep/2022	18:00		PLANNED	Requested
355	RQ102237	OCC_198	slscrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	C	1. NABL Calibration of line metering CTs and Energy meters. 2. Annual maintenance and testing of Line/Bay equipments.	19/Sep/2022	08:00	20/Sep/2022	18:00		PLANNED	Requested
356	RQ102300	OCC_198	slscrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-2	RRVPNL	D	Quarterly Preventive Maintenance and testing work of line alongwith LINE REACTOR at Jodhpur.	19/Sep/2022	08:00	19/Sep/2022	18:00		PLANNED	Requested
357	RQ102279	OCC_198	slscrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAISALMER-BARMER (RS) CKT-2	RRVPNL	D	Quarterly Maintenance	17/Sep/2022	08:00	17/Sep/2022	18:00		PLANNED	Requested
358	RQ102244	OCC_198	slscrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2	RRVPNL	C	For both end 1. NABL Calibration of line metering CT's and Energy meters. 2. Annual maintenance and testing of Line/Bay equipments.	16/Sep/2022	08:00	17/Sep/2022	18:00		PLANNED	Requested
359	RQ102295	OCC_198	slscrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-JODHPUR (RS) CKT-1	RRVPNL	D	On 16.09.2022 Shutdown of Bus -A (Tie breaker is not available) and line bay maintenance on 17.09.2022	16/Sep/2022	08:00	17/Sep/2022	18:00		PLANNED	Requested
360	RQ102278	OCC_198	slscrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAISALMER-BARMER (RS) CKT-1	RRVPNL	D	Quarterly Maintenance	15/Sep/2022	08:00	15/Sep/2022	18:00		PLANNED	Requested
361	RQ102241	OCC_198	slscrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-DEEDWANA(MTS) (RS) CKT-1	RRVPNL	C	Shutdown required for shifting of T/L works due to construction of Natalional Highway Amritsar - Jammu T/L under Bharatmala project of PIU - Hanumangarh.	15/Sep/2022	08:00	22/Sep/2022	18:00		PLANNED	Requested
362	RQ102253	OCC_198	slscrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-AJMER (RS) CKT-2	RRVPNL	D	400 KV Ajmer - Phagi Ckt-II Line will remain "OFF" due to defective Main Circuit breaker during S/D Period of 400 KV Main Bus-II	15/Sep/2022	08:00	15/Sep/2022	18:00		PLANNED	Requested
363	RQ102281	OCC_198	slscrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-RAMGARH (RS) CKT-2	RRVPNL	D	Quarterly Maintenance	14/Sep/2022	08:00	14/Sep/2022	18:00		PLANNED	Requested
364	RQ102243	OCC_198	slscrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	C	1. NABL Calibration of line metering CT's and Energy meters. 2. Annual maintenance and testing of Line/Bay equipments.	14/Sep/2022	08:00	15/Sep/2022	18:00		PLANNED	Requested
365	RQ102263	OCC_198	slscrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER-BHILWARA (RS) CKT-1	RRVPNL	D	Routine Maintenance and testing of 400 KV AJMER - BHILWARA CKT-1 BAY(4152B)& ASSOCIATED EQUIPMENTS	14/Sep/2022	08:00	14/Sep/2022	18:00		PLANNED	Requested
366	RQ102430	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-SIKAR(PG) (RS) CKT-2	RRVPNL	D	Taking non switchable line reactor in service after Line reactor AMP Work	13/Sep/2022	19:00	13/Sep/2022	19:30		PLANNED	Requested
367	RQ102242	OCC_198	slscrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KOTA(PG) (RS) CKT-1	RRVPNL	D	HALF YEARLY MAINTENANCE	13/Sep/2022	08:00	13/Sep/2022	18:00		PLANNED	Requested
368	RQ102426	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-SIKAR(PG) (RS) CKT-2	RRVPNL	D	Taking non switchable line reactor out of service for Line reactor AMP Work	13/Sep/2022	08:00	13/Sep/2022	08:30		PLANNED	Requested
369	RQ102429	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-SIKAR(PG) (RS) CKT-1	RRVPNL	D	Taking non switchable line reactor in service after Line reactor AMP Work	12/Sep/2022	19:00	12/Sep/2022	19:30		PLANNED	Requested
370	RQ102282	OCC_198	slscrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-JODHPUR (RS) CKT-1	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	12/Sep/2022	18:00	12/Sep/2022	23:00		PLANNED	Requested
371	RQ102280	OCC_198	slscrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-RAMGARH (RS) CKT-1	RRVPNL	D	Quarterly Maintenance	12/Sep/2022	08:00	12/Sep/2022	18:00		PLANNED	Requested

372	RQ102234	OCC_198	slcdcr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA (RS) CKT-1	RRVPNL	C	On 12th Sept Shutdown is required at both end for maintenance. and on 13th Sept for CTPP end.1. For annual maintenance of Switchyard Equipments at CTPP End. 2. Annual Relay Testing at CTPP End.	12/Sep/2022	08:00	13/Sep/2022	18:00			PLANNED	Requested
373	RQ102425	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-SIKAR(PG) (RS) CKT-1	RRVPNL	D	Taking non switchable line reactor out of service for Line reactor AMP Work	12/Sep/2022	08:00	12/Sep/2022	08:30			PLANNED	Requested
374	RQ102297	OCC_198	slcdcr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-RAMGARH (RS) CKT-2	RRVPNL	D	Quarterly Maintenance	10/Sep/2022	08:00	10/Sep/2022	18:00			PLANNED	Requested
375	RQ102772	OCC_198	slcdcr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARMER(RS)-RAJWEST(RW) (RS) CKT-1	RRVPNL	D	Quarterly Maintenance at both end	10/Sep/2022	08:00	10/Sep/2022	18:00			PLANNED	Requested
376	RQ102296	OCC_198	slcdcr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-RAMGARH (RS) CKT-1	RRVPNL	D	Quarterly Maintenance	09/Sep/2022	08:00	09/Sep/2022	18:00			PLANNED	Requested
377	RQ102771	OCC_198	slcdcr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-JODHPUR (RS) CKT-1	RRVPNL	D	Planned maintenance at Rajwest end and Quaterly Preventive Maintenance and testing work of line alongwith 400 KV LINE REACTOR at Jodhpur end and	09/Sep/2022	08:00	09/Sep/2022	18:00			PLANNED	Requested
378	RQ102245	OCC_198	slcdcr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-KALISINDH (RS) CKT-1	RRVPNL	D	HALF YEARLY MAINTENANCE	08/Sep/2022	08:00	08/Sep/2022	18:00			PLANNED	Requested
379	RQ102248	OCC_198	slcdcr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-KANKANI (RS) CKT-1	RRVPNL	D	Planned maintenance	08/Sep/2022	08:00	08/Sep/2022	18:00			PLANNED	Requested
380	RQ102236	OCC_198	slcdcr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHILWARA(RS)-CHHABRA(RVUN) (RS) CKT-1	RRVPNL	C	On 8th sept Shutdown is required at both end (alongwith line reactor at Bhilwara end)for maintenance. and on 22nd Sept for CTPP end.Shutdown is required at both end for maintenance. and on 13th Sept for CTPP end.1. For annual maintenance of Switchyard Equipments at CTPP End	08/Sep/2022	08:00	09/Sep/2022	18:00			PLANNED	Requested
381	RQ102246	OCC_198	slcdcr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-KALISINDH (RS) CKT-2	RRVPNL	D	HALF YEARLY MAINTENANCE	07/Sep/2022	08:00	07/Sep/2022	18:00			PLANNED	Requested
382	RQ102402	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-1	RRVPNL	D	Powerline crossing work of 400 KV 2*D/C Bikaner II - Khetri Line	07/Sep/2022	08:00	08/Sep/2022	18:00			PLANNED	Requested
383	RQ102403	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-2	RRVPNL	D	Powerline crossing work of 400 KV 2*D/C Bikaner II - Khetri Line	07/Sep/2022	08:00	08/Sep/2022	18:00			PLANNED	Requested
384	RQ102233	OCC_198	slcdcr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHHABRA-CHHABRA SCTPS (RS) CKT-2	RRVPNL	C	For tightening of Bay equipments & Relay testing	07/Sep/2022	08:00	08/Sep/2022	18:00			PLANNED	Requested
385	RQ102299	OCC_198	slcdcr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-1	RRVPNL	D	Quarterly Preventive Maintenance and testing work of line	06/Sep/2022	08:00	06/Sep/2022	18:00			PLANNED	Requested
386	RQ102232	OCC_198	slcdcr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHHABRA-CHHABRA SCTPS (RS) CKT-1	RRVPNL	C	For tightening of Bay equipments & Relay testing	05/Sep/2022	08:00	06/Sep/2022	18:00			PLANNED	Requested
387	RQ102298	OCC_198	slcdcr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-1	RRVPNL	C	As per patrolling report of M/s Ramelex Pvt Ltd Pune for the M/o June-2022 Jumper Nut Bolt Missing , Loosening , Need to be Tightened at various Locations	02/Sep/2022	08:00	09/Sep/2022	18:00			PLANNED	Requested
388	RQ102255	OCC_198	slcdcr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HEERAPURA-HINDAUN (RS) CKT-1	RRVPNL	C	Completion of raising / shifting work of above line at tower/Loc. No.307 to 308 (channel No.191+650)	01/Sep/2022	08:00	18/Sep/2022	18:00			PLANNED	Requested
389	RQ102207	OCC_198	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-1	POWERLINK,P OWERGRID	D	AMP work	22/Sep/2022	10:00	22/Sep/2022	16:00			PLANNED	Requested
390	RQ102178	OCC_198	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(LUP)-BAREILLY(PG) (PG) CKT-2	POWERLINK,P OWERGRID	D	Retrofitment of PLCC system	20/Sep/2022	10:00	20/Sep/2022	14:00			PLANNED	Requested
391	RQ102177	OCC_198	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(LUP)-BAREILLY(PG) (PG) CKT-1	POWERLINK,P OWERGRID	D	Retrofitment of PLCC system	19/Sep/2022	10:00	19/Sep/2022	14:00			PLANNED	Requested
392	RQ102289	OCC_198	slcdcr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-BABAI(RS) (NRSS36) CKT-1	POWERGRID,N RSS36	D	Quarterly Maintenance	22/Sep/2022	08:00	22/Sep/2022	15:00			PLANNED	Requested
393	RQ102285	OCC_198	slcdcr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-BABAI(RS) (NRSS36) CKT-1	POWERGRID,N RSS36	D	Quarterly Maintenance	16/Sep/2022	08:00	16/Sep/2022	18:00			PLANNED	Requested
394	RQ102591	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANESAR(PG)-SOHNA ROAD (GPTL) (GPTL) CKT-1	GPTL,POWERGRID	D	AMP WORK	22/Sep/2022	08:00	22/Sep/2022	18:00			PLANNED	Requested
395	RQ102616	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANESAR(PG)-SOHNA ROAD (GPTL) (GPTL) CKT-2	GPTL,POWERGRID	D	TESTING VALIDATION OF OPERATION FROM RTAMC AND LOCAL SCADA AFTER SCADA UPGRADATION WORK	02/Sep/2022	16:00	02/Sep/2022	20:00			PLANNED	Requested
396	RQ102615	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANESAR(PG)-SOHNA ROAD (GPTL) (GPTL) CKT-1	GPTL,POWERGRID	D	TESTING VALIDATION OF OPERATION FROM RTAMC AND LOCAL SCADA AFTER SCADA UPGRADATION WORK	01/Sep/2022	16:00	01/Sep/2022	20:00			PLANNED	Requested
397	RQ102264	OCC_198	slcdcr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALWAR(ATIL)-HINDAUN(RS) (ATIL) CKT-1	ATSL	D	Quarterly and Half yearly Maintenance work	20/Sep/2022	08:00	20/Sep/2022	18:00			PLANNED	Requested
398	RQ102669	OCC_198	slcdcr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-MUZAFFARNAGAR(LUP) (PTCUL) CKT-1	PTCUL	C	For shifting/Diversion of 400 KV Roorkhee(PG)-Muzaffarnagar line for concessionair of NHAI for "4 lanning of chutmalpur-Ganeshpur of NH-72A and NH-73. (Dismantling of 01 No.Tower, erecting 02 Nos. Tower and stringing work will be carried out during shutdown	20/Sep/2022	08:00	05/Oct/2022	18:00			PLANNED	Requested
399	RQ102044	OCC_198	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-MUZAFFARNAGAR(LUP) (PTCUL) CKT-1	PTCUL	D	For overhauling & repairing of 400 KV Pantograph isolators.	02/Sep/2022	09:00	02/Sep/2022	17:00			PLANNED	Requested
400	RQ101741	OCC_198	slcdcr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-SRINAGAR(UK) (UK) CKT-1	PTCUL	D	Shutdown required by alaknanda HEP station (GVK) for off line calibration of energy meters	01/Sep/2022	09:30	01/Sep/2022	12:30			PLANNED	Requested

401	RQ101742	OCC_198	slcdcr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-SRINAGAR(UK) CKT-2	PTCUL	D	Shutdown required by alaknanda HEP station (GVK) for off line calibration of energy meters	01/Sep/2022	01:00	01/Sep/2022	16:30		PLANNED	Requested
402	RQ101882	OCC_198	slcdcr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERGARH(APL)-DHANODA(HV) (ATIL) CKT-1	ATIL	C	For attending gas leakage, dismantling of breaker	14/Sep/2022	09:00	15/Sep/2022	23:00	Nil, Load will flow through 400kv Dhanonda-M.garh ckt-2	PLANNED	Requested
403	RQ101885	OCC_198	slcdcr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERGARH(APL)-DHANODA(HV) (ATIL) CKT-2	ATIL	D	To verify BI, BO & protection signals in SAS	08/Sep/2022	09:00	08/Sep/2022	19:00		PLANNED	Requested
404	RQ101884	OCC_198	slcdcr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERGARH(APL)-DHANODA(HV) (ATIL) CKT-1	ATIL	D	To verify BI, BO & protection signals in SAS	07/Sep/2022	09:00	07/Sep/2022	19:00		PLANNED	Requested
405	RQ101728	OCC_198	apl_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERGARH(APL)-DHANODA(HV) (ATIL) CKT-2	ATIL	D	Bay Equipment Testing & Maintenance	06/Sep/2022	08:00	06/Sep/2022	18:00	Bay Equipment Testing & Maintenance	PLANNED	Requested
406	RQ102338	OCC_198	slcdcr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMBOLI(DV)-JHATIKARA(PG) (DTL) CKT-2	POWERGRID,DTL	C	For General Maintenance as per PMS & replacement of dropper conductor at gantry.	12/Sep/2022	06:00	13/Sep/2022	18:00		PLANNED	Requested
407	RQ102000	OCC_198	slcdcr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMBOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-2	POWERGRID,DTL	D	For General Maintenance as per PMS	08/Sep/2022	09:00	08/Sep/2022	17:00		PLANNED	Requested
408	RQ102557	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-1	POWERGRID,DTL	D	replacement of old wsi make ct of main bay 406	06/Sep/2022	08:00	07/Sep/2022	15:00		PLANNED	Requested
409	RQ101999	OCC_198	slcdcr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMBOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-1	POWERGRID,DTL	D	For General Maintenance as per PMS & replacement of dropper conductor at gantry.	06/Sep/2022	06:00	06/Sep/2022	17:00		PLANNED	Requested
410	RQ102439	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-1	POWERGRID,DTL	C	"Connection of Exiting Bus Bar with new installed Bus Bar for charging of 125 MVA newly installed reactor. All 400kv lines and ICTs except Mbagh-Mandola line-1 shall be charged and on load through either Bus Bar"	05/Sep/2022	08:00	10/Sep/2022	18:00		PLANNED	Requested
411	RQ102556	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-1	POWERGRID,DTL	D	replacement of old wsi make ct of main bay 404	01/Sep/2022	08:00	02/Sep/2022	15:00		PLANNED	Requested
412	RQ101887	OCC_198	slcdcr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-2	GPTL	D	To verify BI, BO & protection signals in SAS	10/Sep/2022	08:00	10/Sep/2022	17:00		PLANNED	Requested
413	RQ101886	OCC_198	slcdcr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-1	GPTL	D	To verify BI, BO & protection signals in SAS	09/Sep/2022	09:00	09/Sep/2022	18:00		PLANNED	Requested
414	RQ102553	OCC_198	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_1(NH)-AMARGARH(NRSS XXIX) (NRSS XXIX) CKT-2	POWERGRID,NRSS XXIX	D	With NON AUTO of ckt 1 for Broken insulator replacement at T.No 95	08/Sep/2022	08:00	09/Sep/2022	19:00	With NON AUTO of Uri I-Amargarh ckt 1	PLANNED	Requested
415	RQ102275	OCC_198	slcdcr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(PG)-BIKANER(RS) (PG) CKT-1	POWERGRID,RVPNL	D	Routine Maintenance	06/Sep/2022	18:00	06/Sep/2022	22:00		PLANNED	Requested
416	RQ102274	OCC_198	slcdcr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(PG)-BHADLA(RS) (PG) CKT-1	POWERGRID,RVPNL	C	As per patrolling report of M/s Ramflex Pvt Ltd Pune for the M/o June-2022 Jumper Nut Bolt Missing , Loosening, Need to be Tightened at various Locations	02/Sep/2022	08:00	09/Sep/2022	18:00		PLANNED	Requested
417	RQ102783	OCC_198	nhpcc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_2(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,POWER GRID	D	Laying of Cable in GT area up to GIS Panel.	01/Sep/2022	09:00	15/Sep/2022	18:00		PLANNED	Requested
418	RQ102831	OCC_198	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_2(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,POWER GRID	D	LIVE LINE OPGW WORK (Relay setting for TX line must be in NON Auto mode during OPGW Works)	01/Sep/2022	07:00	30/Sep/2022	18:00	KINDLY APPROVE	PLANNED	Requested
419	RQ102818	OCC_198	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,POWER GRID	D	LIVE LINE OPGW INSTALLATION WORK (Relay setting for TX line must be in NON AUTO MODE during OPGW installation work)	01/Sep/2022	07:00	30/Sep/2022	18:00	Kindly Approve	PLANNED	Requested
420	RQ102744	OCC_198	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	PSTCL	D	OPGW Work - Non Auto reclosure mode	01/Sep/2022	08:00	30/Sep/2022	18:00		PLANNED	Requested
421	RQ102745	OCC_198	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-1	PSTCL	D	OPGW Work - Non Auto reclosure mode	01/Sep/2022	08:00	30/Sep/2022	18:00		PLANNED	Requested
422	RQ102777	OCC_198	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-1	PSTCL	D	OPGW Work - Non Auto reclosure mode	01/Sep/2022	08:00	30/Sep/2022	18:00		PLANNED	Requested
423	RQ102774	OCC_198	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2	PSTCL	D	OPGW Work - Non Auto reclosure mode	01/Sep/2022	08:00	30/Sep/2022	18:00		PLANNED	Requested
424	RQ102775	OCC_198	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-1	PSTCL	D	OPGW Work - Non Auto reclosure mode	01/Sep/2022	08:00	30/Sep/2022	18:00		PLANNED	Requested
425	RQ102746	OCC_198	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-2	PSTCL	D	OPGW Work - Non Auto reclosure mode	01/Sep/2022	08:00	30/Sep/2022	18:00		PLANNED	Requested
426	RQ102778	OCC_198	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-2	PSTCL	D	OPGW Work - Non Auto reclosure mode	01/Sep/2022	08:00	30/Sep/2022	18:00		PLANNED	Requested
427	RQ102773	OCC_198	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	OPGW Work - Non Auto reclosure mode	01/Sep/2022	08:00	30/Sep/2022	18:00		PLANNED	Requested
428	RQ102743	OCC_198	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	OPGW Work - Non Auto reclosure mode	01/Sep/2022	08:00	30/Sep/2022	18:00		PLANNED	Requested
429	RQ102776	OCC_198	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-2	PSTCL	D	OPGW Work - Non Auto reclosure mode	01/Sep/2022	08:00	30/Sep/2022	18:00		PLANNED	Requested
430	RQ102835	OCC_198	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	PSTCL	D	LIVE LINE OPGW WORK (Relay setting for TX line must be in NON Auto mode during OPGW Works)	01/Sep/2022	07:00	30/Sep/2022	18:00	KINDLY APPROVE	PLANNED	Requested
431	RQ102836	OCC_198	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-1	PSTCL	D	LIVE LINE OPGW WORK (Relay setting for TX line must be in NON Auto mode during OPGW Works)	01/Sep/2022	07:00	30/Sep/2022	18:00	KINDLY APPROVE	PLANNED	Requested
432	RQ102837	OCC_198	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-2	PSTCL	D	LIVE LINE OPGW WORK (Relay setting for TX line must be in NON Auto mode during OPGW Works)	01/Sep/2022	07:00	30/Sep/2022	18:00	KINDLY APPROVE	PLANNED	Requested

433	RQ102834	OCC_198	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	LIVE LINE OPGW WORK (Relay setting for TX line must be in NON Auto mode during OPGW Works)	01/Sep/2022	07:00	30/Sep/2022	18:00	KINDLY APPROVE	PLANNED	Requested
434	RQ101954	OCC_198	stuup_sd	BUS	400KV BUS 2 AT UNNAO(UP)	UPPTCL	D	Attending the cross arm assembly mechanical fault of R-Phase Main Bus-B Pantograph Isolator of 400KV Unnao-Panki Bay and testing of CBs & CTs of Bus Coupler at 400KV S/S Unnao.	30/Sep/2022	08:00	30/Sep/2022	18:00		PLANNED	Requested
435	RQ102206	OCC_198	cpcc3_sd	BUS	400KV BUS 2 AT PANKI(UP)	UPPTCL	D	For rectification of 898 Isolator of 400KV Kanpur-Panki-2 at UPPCL Panki	22/Sep/2022	10:00	22/Sep/2022	18:00		PLANNED	Requested
436	RQ101955	OCC_198	stuup_sd	BUS	400KV BUS 2 AT LUCKNOW(UP)	UPPTCL	C	For Upgradation of Bus-Bar Protection Panel from E/M to Numerical Type	20/Sep/2022	09:00	28/Sep/2022	18:00		PLANNED	Requested
437	RQ102205	OCC_198	cpcc3_sd	BUS	400KV BUS 1 AT PANKI(UP)	UPPTCL	C	For retrofitment of 89A isolator of 400KV Kanpur-Panki-2 at UPPCL Panki under AddCap	19/Sep/2022	10:00	21/Sep/2022	18:00		PLANNED	Requested
438	RQ102003	OCC_198	stuup_sd	BUS	400KV BUS 2 AT ORAI(UP)	UPPTCL	D	For routine relay testing and maintenance of main bus-2	15/Sep/2022	07:00	15/Sep/2022	18:00	ALL TRANSFORMERS AND FEEDERS WILL REMAIN IN CHARGE CONDITION FROM 400 KV BUS-1 EXCEPT 400 KV ORAI BANDA CKT-1.	PLANNED	Requested
439	RQ102002	OCC_198	stuup_sd	BUS	400KV BUS 1 AT ORAI(UP)	UPPTCL	D	For routine relay testing and maintenance of main bus-1	13/Sep/2022	07:00	13/Sep/2022	18:00	ALL TRANSFORMERS AND FEEDERS WILL REMAIN IN CHARGE CONDITION FROM 400 KV BUS-2.	PLANNED	Requested
440	RQ101959	OCC_198	stuup_sd	BUS	400KV BUS 2 AT SULTANPUR(UP)	UPPTCL	D	For disconnecting the main 400kv Bus-A for extension of bus	10/Sep/2022	11:00	10/Sep/2022	15:00		PLANNED	Requested
441	RQ101958	OCC_198	stuup_sd	BUS	400KV BUS 1 AT SULTANPUR(UP)	UPPTCL	D	For disconnecting the main 400kv Bus-A for extension of bus	10/Sep/2022	07:00	10/Sep/2022	11:00		PLANNED	Requested
442	RQ101956	OCC_198	stuup_sd	BUS	400KV BUS 2 AT BAREILLY(UP)	UPPTCL	D	preventive maintenance	09/Sep/2022	08:30	09/Sep/2022	17:00		PLANNED	Requested
443	RQ102006	OCC_198	stuup_sd	BUS	400KV BUS 2 AT NEHTAUR(UP)	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Bus-1)	06/Sep/2022	09:00	06/Sep/2022	17:00		PLANNED	Requested
444	RQ102005	OCC_198	stuup_sd	BUS	400KV BUS 1 AT NEHTAUR(UP)	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Bus-2)	05/Sep/2022	09:00	05/Sep/2022	17:00		PLANNED	Requested
445	RQ101994	OCC_198	stuup_sd	BUS	400KV BUS 1 AT AGRA SOUTH(UP)	UPPTCL	C	For replacement of 400KV GIS EDS (Earth and Disconnector Switch) Mechanism in Supervision of NHVS (China) Engineer	05/Sep/2022	09:00	11/Sep/2022	18:00		PLANNED	Requested
446	RQ102219	OCC_198	stuup_sd	BUS	400 KV HARDUAGANI (UP) - BUS 2	UPPTCL	D	For maintenance work	05/Sep/2022	08:00	07/Sep/2022	18:00	For preventive maintenance & checking alignment of isolators connected to Bus-II.	PLANNED	Requested
447	RQ101993	OCC_198	stuup_sd	BUS	400KV BUS 2 AT MUZAFFARNAGAR(UP)	UPPTCL	D	For overhauling & repairing of 400 KV Pantograph isolators.	04/Sep/2022	09:00	04/Sep/2022	17:00		PLANNED	Requested
448	RQ101992	OCC_198	stuup_sd	BUS	400KV BUS 1 AT MUZAFFARNAGAR(UP)	UPPTCL	C	For overhauling & repairing of 400 KV Pantograph isolators.	01/Sep/2022	09:00	03/Sep/2022	17:00		PLANNED	Requested
449	RQ102223	OCC_198	stuup_sd	BUS	400 KV HARDUAGANI (UP) - BUS 1	UPPTCL	D	For maintenance work	01/Sep/2022	08:00	03/Sep/2022	18:00	For preventive maintenance & checking alignment of isolators connected to Bus-I.	PLANNED	Requested
450	RQ102703	OCC_198	bbmb_sd	BUS	400KV BUS 2 AT PANIPAT(BB)	BBMB	D	Half yearly mtc.	29/Sep/2022	08:00	29/Sep/2022	18:00		PLANNED	Requested
451	RQ102575	OCC_198	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)	POWERGRID	D	For new Busbar Protection testing	28/Sep/2022	08:00	28/Sep/2022	18:00		PLANNED	Requested
452	RQ102574	OCC_198	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)	POWERGRID	D	For new Busbar Protection testing	27/Sep/2022	08:00	27/Sep/2022	18:00		PLANNED	Requested
453	RQ102573	OCC_198	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)	POWERGRID	D	For new Busbar Protection testing	26/Sep/2022	08:00	26/Sep/2022	18:00		PLANNED	Requested
454	RQ102572	OCC_198	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)	POWERGRID	D	For new Busbar Protection testing	25/Sep/2022	08:00	25/Sep/2022	18:00		PLANNED	Requested
455	RQ102650	OCC_198	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 2	POWERGRID	D	For Jumper extension and bus bar relay testing of 400 kv Phase-2 & bus sectionalizer	23/Sep/2022	17:00	29/Sep/2022	23:00		PLANNED	Requested
456	RQ102735	OCC_198	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 2	POWERGRID	D	Busbar relay testing for STATCOM project	23/Sep/2022	17:00	29/Sep/2022	23:00		PLANNED	Requested
457	RQ102310	OCC_198	cpcc3_sd	BUS	400KV BUS 2 AT VINDHYACHAL(PG)	POWERGRID	D	AMP WORKS OF WEST BUS 2B at Vindhyachal HVDC	20/Sep/2022	10:00	20/Sep/2022	18:00		PLANNED	Requested
458	RQ102624	OCC_198	cpcc1_sd	BUS	400KV BUS 1 AT BAHADURGARH(PG)	POWERGRID	D	AMP WORK	19/Sep/2022	08:00	19/Sep/2022	18:00		PLANNED	Requested
459	RQ102535	OCC_198	cpcc1_sd	BUS	400KV BUS 2 AT HISSAR(PG)	POWERGRID	D	AMP WORK	16/Sep/2022	08:00	16/Sep/2022	18:00		PLANNED	Requested
460	RQ102509	OCC_198	cpcc1_sd	BUS	KOTESHWAR(PG) - 400KV - BUS 2	POWERGRID	C	For interconnection work of upcoming extension GIS Bays with existing BUS & to conduct HV and PD test	10/Sep/2022	08:00	12/Sep/2022	18:00		PLANNED	Requested
461	RQ102484	OCC_198	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 2	POWERGRID	D	BAY EXTENSION WORKS	09/Sep/2022	16:00	10/Sep/2022	23:00		PLANNED	Requested
462	RQ102564	OCC_198	cpcc2_sd	BUS	400KV BUS 2 AT JALANDHAR(PG)	POWERGRID	D	FOR AMP WORKS	09/Sep/2022	09:00	09/Sep/2022	19:00	Kindly Approve	PLANNED	Requested
463	RQ102734	OCC_198	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 1	POWERGRID	D	For construction related works of 765 kv ICT-4 & 400 kv Fatehgarh-3 Line	08/Sep/2022	17:00	13/Sep/2022	23:00		PLANNED	Requested
464	RQ101989	OCC_198	cpcc3_sd	BUS	400KV BUS 2 AT ALLAHABAD(PG)	POWERGRID	D	AMP WORKS	08/Sep/2022	10:00	08/Sep/2022	18:00		PLANNED	Requested
465	RQ102515	OCC_198	cpcc1_sd	BUS	400KV BUS 2 AT MAHARANIBAGH(PG)	POWERGRID	C	"Connection of Existing Bus Bar with new installed Bus Bar for charging of 125 MVA newly installed reactor. All 400KV lines and ICTs except Mbagh-Mandola line-1 shall be charged and on load through Bus Bar-1"	08/Sep/2022	08:00	10/Sep/2022	18:00		PLANNED	Requested
466	RQ102420	OCC_198	cpcc2_sd	BUS	400KV BUS 4 AT MOGA(PG)	POWERGRID	D	For AMP work ,to attend SF6 gas leakage & Replacement of CB drive Mechanism cover to prevent ingress of moisture .	08/Sep/2022	08:00	10/Sep/2022	18:00	Kindly Approve	PLANNED	Requested

467	RQ102483	OCC_198	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 1	POWERGRID	D	BAY EXTENSION WORKS	07/Sep/2022	16:00	08/Sep/2022	23:00			PLANNED	Requested
468	RQ102174	OCC_198	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR(PG)	POWERGRID	D	For closing jumper connection of Bay-412	07/Sep/2022	10:00	07/Sep/2022	18:00			PLANNED	Requested
469	RQ102508	OCC_198	cpcc1_sd	BUS	KOTESHWAR(PG) - 400KV - BUS 1	POWERGRID	C	For interconnection work of upcoming extension GIS Bays with existing BUS & to conduct HV and PD test	07/Sep/2022	08:00	09/Sep/2022	18:00			PLANNED	Requested
470	RQ102476	OCC_198	cpcc1_sd	BUS	400 KV BHADLA(PG) - BUS 2	POWERGRID	D	AMP WORK	06/Sep/2022	16:00	06/Sep/2022	23:00			PLANNED	Requested
471	RQ102544	OCC_198	cpcc1_sd	BUS	400 KV BIKANER(PG) - BUS 2	POWERGRID	D	PEAK ERECTION WORK BY M/S TPL NEAR 400KV BUS2	06/Sep/2022	16:00	11/Sep/2022	23:00			PLANNED	Requested
472	RQ102475	OCC_198	cpcc1_sd	BUS	400 KV BHADLA(PG) - BUS 1	POWERGRID	D	AMP WORK	05/Sep/2022	16:00	05/Sep/2022	23:00			PLANNED	Requested
473	RQ102218	OCC_198	cpcc3_sd	BUS	400 KV ALIGARH(PG) - BUS 2	POWERGRID	C	New bay extension works - Stability Test and Final Bus Integration	05/Sep/2022	10:00	07/Sep/2022	18:00		Actual S/D required on 25.08.2022 - 27.02.2022	PLANNED	Requested
474	RQ102514	OCC_198	cpcc1_sd	BUS	400KV BUS 1 AT MAHARANIBAGH(PG)	POWERGRID	C	Connection of Existing Bus Bar with new installed Bus Bar for charging of 125 MVA newly installed reactor. All 400KV lines and ICTs except Mbagh-Mandola line-1 shall be charged and on load through Bus Bar-2	05/Sep/2022	08:00	07/Sep/2022	18:00			PLANNED	Requested
475	RQ102419	OCC_198	cpcc2_sd	BUS	400KV BUS 3 AT MOGA(PG)	POWERGRID	D	For AMP work .to attend SF6 gas leakage & Replacement of CB drive Mechanism cover to prevent ingress of moisture .	05/Sep/2022	08:00	07/Sep/2022	18:00	Kindly Approve		PLANNED	Requested
476	RQ102176	OCC_198	cpcc3_sd	BUS	400KV BUS 2 AT KANPUR(PG)	POWERGRID	C	For removing bus section isolator and replace with IPS tube	04/Sep/2022	10:00	06/Sep/2022	18:00			PLANNED	Requested
477	RQ102528	OCC_198	cpcc1_sd	BUS	400KV BUS 4 AT KURUKSHETRA(PG)	POWERGRID	D	FOR AMP WORKS	04/Sep/2022	08:00	04/Sep/2022	18:00			PLANNED	Requested
478	RQ102552	OCC_198	cpcc1_sd	BUS	400KV BUS 4 AT BHIWADI(PG)	POWERGRID	D	GIS Bay Extension work at Bhiwadi	04/Sep/2022	08:00	06/Sep/2022	18:00			PLANNED	Requested
479	RQ102505	OCC_198	cpcc1_sd	BUS	KOTESHWAR(PG) - 400KV - BUS 2	POWERGRID	C	For interconnection work of upcoming extension GIS Bays with existing BUS & to conduct HV and PD test	04/Sep/2022	08:00	06/Sep/2022	18:00		KINDLY APPROVE FOR DT 29.08.22 TO 31.08.22	PLANNED	Requested
480	RQ102527	OCC_198	cpcc1_sd	BUS	400KV BUS 3 AT KURUKSHETRA(PG)	POWERGRID	D	FOR AMP WORKS	03/Sep/2022	08:00	03/Sep/2022	18:00			PLANNED	Requested
481	RQ102629	OCC_198	cpcc1_sd	BUS	400KV BUS 2 AT NEEMRANA(PG)	POWERGRID	D	for Bus bar testing (Integration of newly constructed bays at Neemrana SS).	03/Sep/2022	08:00	04/Sep/2022	18:00		Kindly approve for dt 24.08.22 to 25.08.22 due to error in previous OCC	PLANNED	Requested
482	RQ102641	OCC_198	cpcc1_sd	BUS	400KV BUS 2 AT BALLABHAGARH(PG)	POWERGRID	D	AMP WORK	02/Sep/2022	08:00	02/Sep/2022	18:00			PLANNED	Requested
483	RQ102526	OCC_198	cpcc1_sd	BUS	400KV BUS 2 AT KURUKSHETRA(PG)	POWERGRID	D	FOR AMP WORKS	02/Sep/2022	08:00	02/Sep/2022	18:00			PLANNED	Requested
484	RQ102649	OCC_198	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 1	POWERGRID	D	For Jumper extension and bus bar relay testing of 400 kv Phase-2 & bus sectionalizer	01/Sep/2022	17:00	08/Sep/2022	23:00			PLANNED	Requested
485	RQ102217	OCC_198	cpcc3_sd	BUS	400 KV ALIGARH(PG) - BUS 1	POWERGRID	C	New bay extension works - Stability Test and Final Bus Integration	01/Sep/2022	10:00	03/Sep/2022	18:00		Actual S/D required on 22.08.2022 - 24.02.2022	PLANNED	Requested
486	RQ102175	OCC_198	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR(PG)	POWERGRID	C	opening jumper connection from Bay-412 for removing bus section isolators and replacement with IPS tube	01/Sep/2022	10:00	03/Sep/2022	18:00			PLANNED	Requested
487	RQ102525	OCC_198	cpcc1_sd	BUS	400KV BUS 1 AT KURUKSHETRA(PG)	POWERGRID	D	FOR AMP WORKS	01/Sep/2022	08:00	01/Sep/2022	18:00			PLANNED	Requested
488	RQ102551	OCC_198	cpcc1_sd	BUS	400KV BUS 3 AT BHIWADI(PG)	POWERGRID	D	GIS Bay Extension work at Bhiwadi	01/Sep/2022	08:00	03/Sep/2022	18:00			PLANNED	Requested
489	RQ102504	OCC_198	cpcc1_sd	BUS	KOTESHWAR(PG) - 400KV - BUS 1	POWERGRID	C	For interconnection work of upcoming extension GIS Bays with existing BUS & to conduct HV and PD test	01/Sep/2022	08:00	03/Sep/2022	18:00		KINDLY APPROVE FOR DT 25.08.22 TO 27.08.22	PLANNED	Requested
490	RQ102628	OCC_198	cpcc1_sd	BUS	400KV BUS 1 AT NEEMRANA(PG)	POWERGRID	D	for Bus bar testing (Integration of newly constructed bays at Neemrana SS).	01/Sep/2022	08:00	02/Sep/2022	18:00		Kindly approve for dt 22.08.22 to 23.08.22 due to error in previous OCC	PLANNED	Requested
491	RQ102568	OCC_198	cpcc1_sd	BUS	400KV BUS 1 AT BAHADURGARH(PG)	POWERGRID	D	AMP work of 400 KV Bus-1	01/Sep/2022	08:00	01/Sep/2022	18:00		KINDLY APPROVE FOR DT 29.08.22	PLANNED	Requested
492	RQ102082	OCC_198	slcds_sd	BUS	400KV BUS 2 AT BARMER(RS)	RRVPNL	D	Quarterly Maintenance	27/Sep/2022	08:00	27/Sep/2022	18:00			PLANNED	Requested
493	RQ102088	OCC_198	slcds_sd	BUS	400KV BUS 2 AT RAMGARH(RS)	RRVPNL	D	Quarterly Maintenance	22/Sep/2022	08:00	22/Sep/2022	18:00			PLANNED	Requested
494	RQ102090	OCC_198	slcds_sd	BUS	400KV BUS 2 AT RATANGARH(RS)	RRVPNL	D	Maintenance work of bay equipments , isolators and testing work of bay equipments.	22/Sep/2022	08:00	22/Sep/2022	18:00			PLANNED	Requested
495	RQ102087	OCC_198	slcds_sd	BUS	400KV BUS 1 AT RAMGARH(RS)	RRVPNL	D	Quarterly Maintenance	20/Sep/2022	08:00	20/Sep/2022	18:00			PLANNED	Requested
496	RQ102079	OCC_198	slcds_sd	BUS	400KV BUS 2 AT ANTA(RS)	RRVPNL	D	HALF YEARLY MAINTENANCE	16/Sep/2022	08:00	16/Sep/2022	18:00			PLANNED	Requested
497	RQ102072	OCC_198	slcds_sd	BUS	400KV BUS 1 AT JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	16/Sep/2022	08:00	16/Sep/2022	18:00			PLANNED	Requested
498	RQ102080	OCC_198	slcds_sd	BUS	400KV BUS 2 AT BABAI(RS)	RRVPNL	D	Quarterly Maintenance	15/Sep/2022	08:00	15/Sep/2022	18:00			PLANNED	Requested
499	RQ102078	OCC_198	slcds_sd	BUS	400KV BUS 1 AT ANTA(RS)	RRVPNL	D	HALF YEARLY MAINTENANCE	15/Sep/2022	08:00	15/Sep/2022	18:00			PLANNED	Requested
500	RQ102089	OCC_198	slcds_sd	BUS	400KV BUS 1 AT RATANGARH(RS)	RRVPNL	D	Maintenance work of bay equipments , isolators and testing work of bay equipments.	15/Sep/2022	08:00	15/Sep/2022	18:00			PLANNED	Requested
501	RQ102077	OCC_198	slcds_sd	BUS	400KV BUS 2 AT AJMER(RS)	RRVPNL	D	Half Yearly maintenance & Testing work of associated equipments of 400 KV Main Bus-1 to be carried out by M/s Suncity urja Pvt. Ltd. Jaipur	15/Sep/2022	08:00	15/Sep/2022	18:00			PLANNED	Requested
502	RQ102076	OCC_198	slcds_sd	BUS	400KV BUS 1 AT AJMER(RS)	RRVPNL	D	Half Yearly maintenance & Testing work of associated equipments of 400 KV Main Bus-1 to be carried out by M/s Suncity urja Pvt. Ltd. Jaipur	14/Sep/2022	08:00	14/Sep/2022	18:00			PLANNED	Requested
503	RQ102084	OCC_198	slcds_sd	BUS	400KV BUS 2 AT BHIWARA(RS)	RRVPNL	D	Half Yearly Maintenance of 400KV Main Bus-2 and Associated Equipments	14/Sep/2022	08:00	14/Sep/2022	18:00			PLANNED	Requested
504	RQ102073	OCC_198	slcds_sd	BUS	400KV BUS 2 AT JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	10/Sep/2022	08:00	10/Sep/2022	18:00			PLANNED	Requested
505	RQ102081	OCC_198	slcds_sd	BUS	400KV BUS 1 AT BARMER(RS)	RRVPNL	D	Quarterly Maintenance	08/Sep/2022	08:00	08/Sep/2022	18:00			PLANNED	Requested
506	RQ102086	OCC_198	slcds_sd	BUS	400KV BUS 2 AT PHAGI(RS)	RRVPNL	D	HALF YEARLY MAINTENANCE WORK OF ASSOCIATED BAY EQUIPMENTS	08/Sep/2022	08:00	08/Sep/2022	18:00			PLANNED	Requested

507	RQ102201	OCC_198	slcds_sd	BUS	400KV BUS 2KANKANI(RS)	RRVPNL	D	Preventive Maintenance work of 400 KV Main Bus-II	08/Sep/2022	08:00	08/Sep/2022	18:00		PLANNED	Requested
508	RQ102083	OCC_198	slcds_sd	BUS	400KV BUS 1 AT BHILWARA(RS)	RRVPNL	D	Half Yearly Maintenance of 400KV Main Bus-1 and Associated Equipments	08/Sep/2022	08:00	08/Sep/2022	18:00		PLANNED	Requested
509	RQ102085	OCC_198	slcds_sd	BUS	400KV BUS 1 AT PHAGI(RS)	RRVPNL	D	HALF YEARLY MAINTENANCE WORK OF ASSOCIATED BAY EQUIPMENTS	06/Sep/2022	08:00	06/Sep/2022	18:00		PLANNED	Requested
510	RQ102200	OCC_198	slcds_sd	BUS	400KV BUS 1KANKANI(RS)	RRVPNL	D	Preventive Maintenance work of 400 KV Main Bus-1	05/Sep/2022	08:00	05/Sep/2022	18:00		PLANNED	Requested
511	RQ102494	OCC_198	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 1	PKTSL	D	Bay extension work under PBTSL (Shutdown requested by KEC)-Jumping works of Reactor Isolator	27/Sep/2022	08:00	30/Sep/2022	18:00		PLANNED	Requested
512	RQ102495	OCC_198	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 2	PKTSL	D	Bay extension work under PBTSL (Shutdown requested by KEC)- Bus Jumping & Busbar stability test	19/Sep/2022	08:00	26/Sep/2022	18:00		PLANNED	Requested
513	RQ102558	OCC_198	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 1	PKTSL	D	Bay extension work under PBTSL (Shutdown requested by KEC)-Jumping works of Isolator, Bus Jumping & Busbar stability test	03/Sep/2022	08:00	06/Sep/2022	18:00	Kindly approved for dt 28.08.22 to 31.08.22 due to error in previous OCC	PLANNED	Requested
514	RQ102555	OCC_198	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 2	PKTSL	D	FOR AMP WORK	02/Sep/2022	08:00	02/Sep/2022	18:00	KINDLY APPROVE FOR DT 22.08.22	PLANNED	Requested
515	RQ102554	OCC_198	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 1	PKTSL	D	FOR AMP WORK	01/Sep/2022	08:00	01/Sep/2022	18:00	KINDLY APPROVE FOR DT 20.08.22	PLANNED	Requested
516	RQ101991	OCC_198	stuup_sd	BUS	400KV BUS 1 AT GRNOIDA(UPC)	UPPCL	D	For General Maintenance work	23/Sep/2022	10:00	23/Sep/2022	16:00	There will no any supply interruption due to this shut down. Load of sub-station will be feed through 400kv main bus-II	PLANNED	Requested
517	RQ102075	OCC_198	slcds_sd	BUS	400KV BUS 2 AT KAWAI SCTPS(APR)	APRL	C	Annual maintenance & testing of 400 KV Bus - 1 connecting isolators.	12/Sep/2022	08:00	13/Sep/2022	18:00		PLANNED	Requested
518	RQ102074	OCC_198	slcds_sd	BUS	400KV BUS 1 AT KAWAI SCTPS(APR)	APRL	C	Annual maintenance & testing of 400 KV Bus - 1 connecting isolators.	09/Sep/2022	08:00	10/Sep/2022	18:00		PLANNED	Requested
519	RQ101978	OCC_198	singrauli_sd	BUS	400KV BUS 2 AT SINGRAULI(NT)	NTPC	C	DEAD BUS CHARGING AS GEN-01 WILL BE SYNCHRONIZED AFTER OH AND SAS R&M	01/Sep/2022	01:00	01/Sep/2022	04:00		PLANNED	Requested
520	RQ102422	OCC_198	cpcc2_sd	LINE REACTOR	63 MVAR NON-SWITCHABLE LR ON MOGA-HISSAR (PG) CKT-2 @MOGA(PG)	POWERGRID	D	AMP of Line-Reactor	29/Sep/2022	09:00	29/Sep/2022	17:30	Kindly Approve	PLANNED	Requested
521	RQ102531	OCC_198	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON 400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1 @JAIPUR SOUTH(PG)	POWERGRID	C	Oil filtration for de-gassing of Reactor and AMP work	19/Sep/2022	08:00	22/Sep/2022	18:00		PLANNED	Requested
522	RQ102472	OCC_198	cpcc2_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON JALANDHAR-HAMIRPUR (PG) CKT-1 @HAMIRPUR(PG)	POWERGRID	D	AMP & Replacement of Gaskets for attending to minor leakage observed	02/Sep/2022	10:00	02/Sep/2022	16:00	Kindly Approve	PLANNED	Requested
523	RQ102524	OCC_198	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON BIKANER(RS)-SIKAR(PG) (RS) CKT-2 @SIKAR(PG)	RRVPNL	D	FOR AMP WORK	13/Sep/2022	08:00	13/Sep/2022	18:00		PLANNED	Requested
524	RQ102523	OCC_198	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON BIKANER(RS)-SIKAR(PG) (RS) CKT-1 @SIKAR(PG)	RRVPNL	D	AMP WORK	12/Sep/2022	08:00	12/Sep/2022	18:00		PLANNED	Requested
525	RQ102139	OCC_198	slcds_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV BARMER(RS)	RRVPNL	D	Quarterly Maintenance	29/Sep/2022	08:00	29/Sep/2022	18:00		PLANNED	Requested
526	RQ102140	OCC_198	slcds_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV RAMGARH(RS)	RRVPNL	D	Quarterly Maintenance	24/Sep/2022	08:00	24/Sep/2022	18:00		PLANNED	Requested
527	RQ102138	OCC_198	slcds_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV DEEDWANA(MTS)	RRVPNL	D	For CSD commissioning(Conrol Switch device) Online Testing.	22/Sep/2022	11:00	22/Sep/2022	14:00		PLANNED	Requested
528	RQ102141	OCC_198	slcds_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400 KV BABAI(RS)	RRVPNL	D	Quarterly Maintenance	15/Sep/2022	08:00	15/Sep/2022	18:00		PLANNED	Requested
529	RQ102144	OCC_198	slcds_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	RRVPNL	D	Maintenance work of bay equipments , isolators and testing work of bay equipments.	08/Sep/2022	08:00	08/Sep/2022	18:00		PLANNED	Requested
530	RQ102142	OCC_198	slcds_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	06/Sep/2022	08:00	06/Sep/2022	18:00		PLANNED	Requested
531	RQ102143	OCC_198	slcds_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV PHAGI(RS)	RRVPNL	D	HALF YEARLY MAINTENANCE WORK OF ASSOCIATED BAY EQUIPMENTS	02/Sep/2022	08:00	02/Sep/2022	18:00		PLANNED	Requested
532	RQ102512	OCC_198	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV KOTESWAR(TH)	POWERGRID	D	AMP WORK	28/Sep/2022	08:00	28/Sep/2022	18:00		PLANNED	Requested
533	RQ102510	OCC_198	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV MEERUT(PG)	POWERGRID	D	AMP WORK	27/Sep/2022	08:00	27/Sep/2022	18:00		PLANNED	Requested
534	RQ102503	OCC_198	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV KURUKSHETRA(PG)	POWERGRID	D	AMP WORK	27/Sep/2022	08:00	27/Sep/2022	18:00		PLANNED	Requested
535	RQ102502	OCC_198	cpcc1_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV HISSAR(PG)	POWERGRID	D	AMP WORK	15/Sep/2022	08:00	15/Sep/2022	18:00		PLANNED	Requested
536	RQ102513	OCC_198	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	POWERGRID	C	For Filtration of Oil of Bus Reactor due to DGA Violation at Ratangarh Substation	15/Sep/2022	08:00	17/Sep/2022	18:00		PLANNED	Requested
537	RQ102498	OCC_198	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV JIND(PG)	POWERGRID	D	AMP WORK	13/Sep/2022	08:00	13/Sep/2022	18:00		PLANNED	Requested
538	RQ102497	OCC_198	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 2 AT 400KV AJMER(PG)	POWERGRID	D	AMP WORK	10/Sep/2022	08:00	10/Sep/2022	18:00		PLANNED	Requested
539	RQ102571	OCC_198	cpcc1_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV MANDOLA(PG)	POWERGRID	D	AMP WORK	09/Sep/2022	08:00	09/Sep/2022	18:00		PLANNED	Requested
540	RQ102666	OCC_198	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV CHITTORGARH(PG)	POWERGRID	D	AMP WORK	09/Sep/2022	08:00	10/Sep/2022	18:00		PLANNED	Requested

541	RQ102485	OCC_198	cpcc2_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV FATEHABAD(PG)	POWERGRID	D	For AMP work	06/Sep/2022	08:00	06/Sep/2022	18:00	Kindly Approve	PLANNED	Requested
542	RQ102501	OCC_198	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 2 AT 400KV MANESAR(PG)	POWERGRID	D	TESTING VALIDATION OF OPERATION FROM RTAMC AND LOCAL SCADA AFTER SCADA UPGRADATION WORK ALONG WITH WTI OTI LOGIC IMPLEMENTATION WORK	02/Sep/2022	12:00	02/Sep/2022	15:00		PLANNED	Requested
543	RQ102500	OCC_198	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV MANESAR(PG)	POWERGRID	D	TESTING VALIDATION OF OPERATION FROM RTAMC AND LOCAL SCADA AFTER SCADA UPGRADATION WORK ALONG WITH WTI OTI LOGIC IMPLEMENTATION WORK	01/Sep/2022	12:00	01/Sep/2022	15:00		PLANNED	Requested
544	RQ102520	OCC_198	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV MEERUT(PG)	POWERGRID	D	AMP WORK	01/Sep/2022	08:00	01/Sep/2022	18:00	Kindly Approve for dated 28.06.2022	PLANNED	Requested
545	RQ102519	OCC_198	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV MEERUT(PG)	POWERGRID	D	AMP WORK	01/Sep/2022	08:00	01/Sep/2022	18:00	Kindly Approve for dated 28.06.2022	PLANNED	Requested
546	RQ102668	OCC_198	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV SARNATH(U)	POWERGRID	D	AMP WORK	22/Sep/2022	17:00	22/Sep/2022	23:00		PLANNED	Requested
547	RQ101939	OCC_198	stuup_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV BASTI(U)	UPPTCL	D	For annual maintenance & testing work.	22/Sep/2022	09:00	22/Sep/2022	14:00		PLANNED	Requested
548	RQ101938	OCC_198	stuup_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV SARNATH(U)	UPPTCL	D	For testing of event logger alarm and event status of aforesaid Reactor	13/Sep/2022	10:00	13/Sep/2022	13:00	There is no power flow through this Reactor during this shut down	PLANNED	Requested
549	RQ102147	OCC_198	stuup_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV SULTANPUR(U)	UPPTCL	C	For erection of jack bus for additional 315MVA ICT	11/Sep/2022	10:00	14/Sep/2022	18:00		PLANNED	Requested
550	RQ102213	OCC_198	stuup_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400 KV HARDUJAGANI (UP)	UPPTCL	D	For maintenance work	06/Sep/2022	08:00	06/Sep/2022	18:00	For preventive maintenance & checking alignment of line side isolator.	PLANNED	Requested
551	RQ102151	OCC_198	stuup_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV AGRA SOUTH(U)	UPPTCL	C	For replacement of 400KV GIS EDS (Earth and Disconnector Switch) Mechanism in Supervision of NHVS (China) Engineer	05/Sep/2022	09:00	11/Sep/2022	18:00		PLANNED	Requested
552	RQ102137	OCC_198	slcdrs_sd	BR/BSR/MSC/M SR	63 MVAR BUS REACTOR NO 1 AT 400 KV KAWAI SCPS(APR)	RRVNLAPRL	C	Annual maintenance and testing of bus reactor#1 & Bay equipments.	22/Sep/2022	08:00	26/Sep/2022	18:00		PLANNED	Requested
553	RQ102506	OCC_198	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV KHETRI (PKTSL)	PKTSL	D	AMP WORK	02/Sep/2022	08:00	03/Sep/2022	18:00		PLANNED	Requested
554	RQ102016	OCC_198	slcdv_sd	BAY	410 MAIN BAY - 400/220 KV 315 MVA ICT 4 AT BAMNOLI(DV) AND 400KV BUS 1 AT BAMNOLI(DV)	DTL	D	Tan delta testing of CB as per PMS.	30/Sep/2022	12:00	30/Sep/2022	17:00		PLANNED	Requested
555	RQ102711	OCC_198	cpcc1_sd	BAY	40552A MAIN BAY - 400 KV CHITTORGARH(RS)- CHITTORGARH(PG) (PG) CKT-1 AT CHITTORGARH(RS)	POWERGRID	D	AMP WORK	30/Sep/2022	08:00	30/Sep/2022	18:00		PLANNED	Requested
556	RQ102710	OCC_198	cpcc1_sd	BAY	40252A MAIN BAY - 400 KV CHITTORGARH(RS)- KANKROLI(PG) (PG) CKT-1 AT CHITTORGARH(RS)	POWERGRID	D	AMP WORK	29/Sep/2022	08:00	29/Sep/2022	18:00		PLANNED	Requested
557	RQ102608	OCC_198	cpcc1_sd	BAY	423 TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV BHADLA_2 (PG) (POWERGRID) AND FUTURE AT 400 KV BHADLA_2 (PG) (POWERGRID)	POWERGRID	D	AMP WORK	28/Sep/2022	16:00	28/Sep/2022	23:00		PLANNED	Requested
558	RQ102709	OCC_198	cpcc1_sd	BAY	40552T TIE BAY - 400 KV CHITTORGARH(RS)- CHITTORGARH(PG) (PG) CKT-1 AND 400/220 KV 315 MVA ICT 2 AT CHITTORGARH(RS) AT 400 KV CHITTORGARH(RS)	POWERGRID	D	AMP WORK	28/Sep/2022	08:00	28/Sep/2022	18:00		PLANNED	Requested
559	RQ102738	OCC_198	bbmb_sd	BAY	X6-CB MAIN BAY - 400/220 KV 450 MVA ICT 1 AT PANIPAT(BB) AND 400KV BUS 1 AT PANIPAT(BB) AT 400 KV PANIPAT(BB)	POWERGRID	D	Half yearly Mtc.	28/Sep/2022	08:00	28/Sep/2022	18:00		PLANNED	Requested
560	RQ102609	OCC_198	cpcc1_sd	BAY	422 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV BHADLA_2 (PG) (POWERGRID)	POWERGRID	D	FOR AMP WORK	27/Sep/2022	16:00	27/Sep/2022	23:00		PLANNED	Requested
561	RQ102661	OCC_198	cpcc1_sd	BAY	428 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV KURUKSHETRA(PG)	POWERGRID	D	FOR AMP WORK	27/Sep/2022	08:00	27/Sep/2022	18:00		PLANNED	Requested
562	RQ102708	OCC_198	cpcc1_sd	BAY	40652T TIE BAY - 400 KV CHITTORGARH(RS)- CHITTORGARH(PG) (PG) CKT-2 AND FUTURE AT 400 KV CHITTORGARH(RS)	POWERGRID	D	AMP WORK	27/Sep/2022	08:00	27/Sep/2022	18:00		PLANNED	Requested
563	RQ102740	OCC_198	bbmb_sd	BAY	X5-CB MAIN BAY - 400/220 KV 450 MVA ICT 1 AT PANIPAT(BB) AND 400KV BUS 2 AT PANIPAT(BB) AT 400 KV PANIPAT(BB)	POWERGRID	D	Half yearly Mtc.	27/Sep/2022	08:00	27/Sep/2022	18:00		PLANNED	Requested
564	RQ102611	OCC_198	cpcc1_sd	BAY	421 MAIN BAY - 400 KV BHADLA_2 -BHADLA (PG) CKT-2 (POWERGRID)	POWERGRID	D	AMP WORK	26/Sep/2022	16:00	26/Sep/2022	23:00		PLANNED	Requested
565	RQ102660	OCC_198	cpcc1_sd	BAY	427 TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV KURUKSHETRA(PG) AND 400KV ABDULLAPUR- KURUKSHETRA (PG) CKT-2	POWERGRID	D	AMP WORK	26/Sep/2022	08:00	26/Sep/2022	18:00		PLANNED	Requested

590	RQ102598	OCC_198	cpcc1_sd	BAY	493 MAIN BAY - 400 KV HAPUR-MURADNAGAR_1 (UP) CKT-1 AT HAPUR	POWERGRID	D	AMP WORK	08/Sep/2022	08:00	08/Sep/2022	18:00			PLANNED	Requested
591	RQ102718	OCC_198	cpcc1_sd	BAY	433 MAIN BAY - 400KV BHIWANI-HISSAR (PG) CKT-2 AT BHIWANI(PG)	POWERGRID	C	Circuit Breaker Overhauling work	08/Sep/2022	08:00	14/Sep/2022	18:00	433 AC Filter II Main Bay @ Bhiwadi		PLANNED	Requested
592	RQ102653	OCC_198	cpcc1_sd	BAY	409 MAIN BAY - 400KV BUS 2 AT MEERUT(PG) (POWERGRID) AT 400 KV MEERUT(PG)	POWERGRID	C	For testing and Fine Tuning of CSD	08/Sep/2022	08:00	10/Sep/2022	18:00			PLANNED	Requested
593	RQ102634	OCC_198	cpcc1_sd	BAY	417 TIE BAY - 400KV SIKAR(PG)-BABA(RS) (PG) CKT-1 AND 400/220KV 315 MVA ICT 1 AT SIKAR(PG)	POWERGRID	C	Overhauling of 417 Bay Breaker at Sikar SS	07/Sep/2022	08:00	10/Sep/2022	18:00			PLANNED	Requested
594	RQ102596	OCC_198	cpcc1_sd	BAY	427 MAIN BAY - 400KV MEERUT(PG)-MANDOLA(PG) (PL) CKT-4 AT MANDOLA(PG)	POWERGRID	C	ABB BREAKER OVERHAULLING	06/Sep/2022	08:00	10/Sep/2022	18:00			PLANNED	Requested
595	RQ102197	OCC_198	cpcc3_sd	BAY	W1.W22.Q2 TIE BAY - 400 KV AGRA(PG)-FILTER BANK-2 (POWERGRID) AND 400 KV AGRA(PG)-FILTER BANK-5 AT 400 KV AGRA(PG) (POWERGRID)	POWERGRID	D	AMP WORKS	05/Sep/2022	10:00	05/Sep/2022	18:00			PLANNED	Requested
596	RQ102586	OCC_198	cpcc1_sd	BAY	413 MAIN BAY - 400KV BHIWADI-HISSAR (PG) CKT-1 AT BHIWADI(PG)	POWERGRID	C	Overhauling of 400 kv CB - 413-52	04/Sep/2022	08:00	11/Sep/2022	18:00			PLANNED	Requested
597	RQ102656	OCC_198	cpcc1_sd	BAY	41112 TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV MEERUT(PG) (POWERGRID) AND 400/220 KV 315 MVA ICT 1 AT MEERUT(PG) AT 400 KV MEERUT(PG) (POWERGRID)	POWERGRID	C	For testing and Fine Tuning of CSD	04/Sep/2022	08:00	06/Sep/2022	18:00			PLANNED	Requested
598	RQ102613	OCC_198	cpcc1_sd	BAY	404 BUS COUPLER BAY - 400KV BUS 1 AT MANESAR(PG) AND 400KV BUS 2 AT MANESAR(PG)	POWERGRID	D	TESTING VALIDATION OF OPERATION FROM RTAMC AND LOCAL SCADA AFTER SCADA UPGRADATION WORK	03/Sep/2022	16:00	03/Sep/2022	20:00			PLANNED	Requested
599	RQ102632	OCC_198	cpcc1_sd	BAY	423 TIE BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1 AND FUTURE AT 400 KV AJMER(RS)	POWERGRID	D	FOR AMP WORK	03/Sep/2022	08:00	03/Sep/2022	18:00	Kindly approve for dt 27.08.22 due to error in previous OCC		PLANNED	Requested
600	RQ102614	OCC_198	cpcc1_sd	BAY	421 MAIN BAY - 400 KV BHIWADI(PG)-FILTER BANK-ACF1 (POWERGRID)	POWERGRID	D	Control Signal Validation from Local SCADA and NTAMC/RTMAC from newly commissioned Schneider SAS system	02/Sep/2022	15:00	02/Sep/2022	16:00	Kindly approve for dt 22.08.22 due to error in previous OCC		PLANNED	Requested
601	RQ102612	OCC_198	cpcc1_sd	BAY	420 TIE BAY - 400 KV BHIWADI-NEEMRANA (PG) CKT-2 (POWERGRID) AND 400 KV BHIWADI(PG)-FILTER BANK-ACF1 AT 400 KV BHIWADI(PG) (POWERGRID)	POWERGRID	D	Control Signal Validation from Local SCADA and NTAMC/RTMAC from newly commissioned Schneider SAS system	02/Sep/2022	13:00	02/Sep/2022	14:00	Kindly approve for dt 22.08.22 due to error in previous OCC		PLANNED	Requested
602	RQ102603	OCC_198	cpcc1_sd	BAY	417 TIE BAY - 400KV BHIWADI-NEEMRANA (PG) CKT-2 AND 400/220KV 315 MVA ICT 2 AT NEEMRANA(PG)	POWERGRID	D	Control Signal Validation from Local SCADA and NTAMC/RTMAC from newly commissioned Schneider SAS system	02/Sep/2022	10:00	02/Sep/2022	11:00	417 - Bhiwadi - Neemrana-I Tie Bay AT BHIWADI		PLANNED	Requested
603	RQ102631	OCC_198	cpcc1_sd	BAY	419 MAIN BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2 AT AJMER(RS)	POWERGRID	D	FOR AMP WORK	02/Sep/2022	08:00	02/Sep/2022	18:00	Kindly approve for dt 26.08.22 due to error in previous OCC		PLANNED	Requested
604	RQ102602	OCC_198	cpcc1_sd	BAY	416 MAIN BAY - 400KV BHIWADI-NEEMRANA (PG) CKT-1 AT BHIWADI(PG)	POWERGRID	D	Control Signal Validation from Local SCADA and NTAMC/RTMAC from newly commissioned Schneider SAS system	02/Sep/2022	08:00	02/Sep/2022	09:00	Kindly approve for dt 20.08.22 due to error in previous OCC		PLANNED	Requested
605	RQ102720	OCC_198	cpcc1_sd	BAY	423 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID) AND FUTURE AT 400 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	For Erection and construction of 400 kv Fatehgarh-3 line	01/Sep/2022	17:00	05/Sep/2022	23:00			PLANNED	Requested
606	RQ102719	OCC_198	cpcc1_sd	BAY	429 TIE BAY - 400/220 KV 500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AND FUTURE AT 400 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	430 half dia circuit breaker , CT erection and testing works under STATCOM construction	01/Sep/2022	17:00	08/Sep/2022	23:00			PLANNED	Requested
607	RQ102594	OCC_198	cpcc1_sd	BAY	432 TIE BAY - 400 KV BHIWADI-HISSAR (PG) CKT-3 (POWERGRID) AND 400 KV BHIWADI(PG)-FILTER BANK-ACF2 AT 400 KV BHIWADI(PG) (POWERGRID)	POWERGRID	D	Control Signal Validation from Local SCADA and NTAMC/RTMAC from newly commissioned Schneider SAS system	01/Sep/2022	15:00	01/Sep/2022	16:00	Kindly approve for dt 21.08.22 due to error in previous OCC		PLANNED	Requested
608	RQ102600	OCC_198	cpcc1_sd	BAY	430 MAIN BAY - 400 KV BHIWADI(PG)-FILTER BANK-ACF3 (POWERGRID)	POWERGRID	D	Control Signal Validation from Local SCADA and NTAMC/RTMAC from newly commissioned Schneider SAS system	01/Sep/2022	13:00	01/Sep/2022	14:00	Kindly approve for dt 21.08.22 due to error in previous OCC		PLANNED	Requested
609	RQ102597	OCC_198	cpcc1_sd	BAY	431 MAIN BAY - 400 KV BHIWADI-HISSAR (PG) CKT-3 (POWERGRID) AT 400 KV BHIWADI(PG)	POWERGRID	D	Control Signal Validation from Local SCADA and NTAMC/RTMAC from newly commissioned Schneider SAS system	01/Sep/2022	12:00	01/Sep/2022	13:00	Kindly approve for dt 21.08.22 due to error in previous OCC		PLANNED	Requested
610	RQ102198	OCC_198	cpcc3_sd	BAY	W22Q1 MAIN BAY - 400 KV AGRA(PG)-FILTER BANK-5 (POWERGRID)	POWERGRID	D	AMP WORKS	01/Sep/2022	10:00	01/Sep/2022	18:00			PLANNED	Requested
611	RQ102581	OCC_198	cpcc1_sd	BAY	404 BUS COUPLER BAY - 400KV BUS 1 AT MANESAR(PG) AND 400KV BUS 2 AT MANESAR(PG)	POWERGRID	D	FOR AMP WORK	01/Sep/2022	08:00	01/Sep/2022	18:00	Kindly approve for dt 22.08.22 due to error in previous OCC		PLANNED	Requested
612	RQ102630	OCC_198	cpcc1_sd	BAY	420 TIE BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2 AND FUTURE AT 400 KV AJMER(RS)	POWERGRID	D	FOR AMP WORK	01/Sep/2022	08:00	01/Sep/2022	18:00	Kindly approve for dt 25.08.22 due to error in previous OCC		PLANNED	Requested
613	RQ102595	OCC_198	cpcc1_sd	BAY	426 TIE BAY - 400KV MEERUT(PG)-MANDOLA(PG) (PL) CKT-4 AND FUTURE AT MANDOLA(PG)	POWERGRID	C	ABB BREAKER OVERHAULLING	01/Sep/2022	08:00	05/Sep/2022	18:00			PLANNED	Requested

614	RQ102633	OCC_198	cpcc1_sd	BAY	416 MAIN BAY - 400KV SIKAR(PG)-BABA(RS) (PG) CKT-1 AT SIKAR(PG)	POWERGRID	C	Overhauling of 416 Bay Breaker at Sikar SS	01/Sep/2022	08:00	04/Sep/2022	18:00		PLANNED	Requested
615	RQ102717	OCC_198	cpcc1_sd	BAY	428 MAIN BAY - 400 KV BHIWADI-HISSAR (PG) CKT-2 (POWERGRID) AT 400 KV BHIWADI(PG)	POWERGRID	C	Circuit Breaker Overhauling work	01/Sep/2022	08:00	07/Sep/2022	18:00		PLANNED	Requested
616	RQ102421	OCC_198	cpcc2_sd	BAY	407 MAIN BAY - 400KV MOGA-HISSAR (PG) CKT-1 AT MOGA(PG)	POWERGRID	C	For Retrofitting of Bay CB by M/s Techno	01/Sep/2022	08:00	10/Sep/2022	18:00	Kindly Approve	PLANNED	Requested
617	RQ102590	OCC_198	cpcc1_sd	BAY	409 MAIN BAY - 400KV BUS 2 AT MEERUT(PG) (POWERGRID) AT 400 KV MEERUT(PG)	POWERGRID	C	For testing and Fine Tuning of CSD	01/Sep/2022	08:00	03/Sep/2022	18:00	Kindly approve for dt 29.08.22 TO 31.08.22 due to error in previous OCC	PLANNED	Requested
618	RQ102655	OCC_198	cpcc1_sd	BAY	411 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV MEERUT(PG) (POWERGRID) AT 400 KV MEERUT(PG)	POWERGRID	C	For testing and Fine Tuning of CSD	01/Sep/2022	08:00	03/Sep/2022	18:00		PLANNED	Requested
619	RQ102204	OCC_198	stuup_sd	BAY	405 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT GR.NOIDA_2(UPC) AND 400/220 KV 315 MVA ICT 2 AT GR.NOIDA_2(UPC) AT 400 KV GR.NOIDA_2(UPC)	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Tie bay)	28/Sep/2022	09:00	28/Sep/2022	15:00		PLANNED	Requested
620	RQ102230	OCC_198	stuup_sd	BAY	406 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT GR.NOIDA_2(UPC)	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Tie bay)	23/Sep/2022	09:00	23/Sep/2022	15:00		PLANNED	Requested
621	RQ102165	OCC_198	stuup_sd	BAY	412 MAIN BAY - 400KV HAPUR(UP)-MURADNAGAR_1(UP) (UNDEF) CKT-1 AT HAPUR(UP)	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Tie bay)	19/Sep/2022	09:00	19/Sep/2022	15:00		PLANNED	Requested
622	RQ102371	OCC_198	stuup_sd	BAY	403 BUS COUPLER BAY - 400KV BUS 1 AT BAREILLY(UP) AND 400KV BUS 2 AT BAREILLY(UP)	UPPTCL	D	preventive maintenance	19/Sep/2022	08:30	19/Sep/2022	17:00		PLANNED	Requested
623	RQ102163	OCC_198	stuup_sd	BAY	418 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT HAPUR(UP)	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Tie bay)	14/Sep/2022	09:00	14/Sep/2022	15:00		PLANNED	Requested
624	RQ102368	OCC_198	stuup_sd	BAY	406 TRANSFER BUS BAY - 400KV BUS 3 AT SARNATH(UP)	UPPTCL	D	For testing of event logger alarm and event status of aforesaid bay	13/Sep/2022	15:00	13/Sep/2022	18:00		PLANNED	Requested
625	RQ102160	OCC_198	slcds_sd	BAY	40552T TIE BAY - 400KV BASSI(PG)-PHAGI(RS) (PG) CKT-1 AND FUTURE AT PHAGI(RS)	RRVPNL	D	HALF YEARLY MAINTENANCE WORK OF ASSOCIATED BAY EQUIPMENTS	28/Sep/2022	08:00	28/Sep/2022	18:00		PLANNED	Requested
626	RQ102169	OCC_198	slcds_sd	BAY	405 TIE BAY - 400/220KV 315 MVA ICT 2 AT JODHPUR(RS) AND 400KV BHADLA(RS)-JODHPUR(RS) (UNDEF) CKT-1	RRVPNL	C	Replacement of circuit breaker	19/Sep/2022	08:00	15/Oct/2022	18:00		PLANNED	Requested
627	RQ102601	OCC_198	cpcc1_sd	BAY	4402 TIE BAY - 400KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-1 AND 400KV HEERAPURA-HINDAUN (RS) CKT-1 AT HEERAPURA(RS)	RRVPNL	D	AMP WORK	14/Sep/2022	08:00	14/Sep/2022	18:00		PLANNED	Requested
628	RQ102189	OCC_198	slcds_sd	BAY	406 MAIN BAY - 400/220KV 315 MVA ICT 2 AT JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	14/Sep/2022	08:00	14/Sep/2022	18:00		PLANNED	Requested
629	RQ102190	OCC_198	slcds_sd	BAY	403 MAIN BAY - 400/220KV 315 MVA ICT 1 AT JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	08/Sep/2022	08:00	08/Sep/2022	18:00		PLANNED	Requested
630	RQ102170	OCC_198	slcds_sd	BAY	40452T TIE BAY - 400/220 KV 315 MVA ICT 1 AT JODHPUR(RS) (RRVPNL) AND 400 KV JODHPUR-KANKANI (RS) CKT-1 AT 400 KV JODHPUR(RS) (RRVPNL)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	07/Sep/2022	08:00	07/Sep/2022	18:00		PLANNED	Requested
631	RQ102196	OCC_198	slcds_sd	BAY	412 MAIN BAY - 400KV AKAL-JODHPUR (RS) CKT-1 AT JODHPUR(RS)	RRVPNL	C	Replacement of circuit breaker (Bus B side breaker 852B CB of 400KV Jodhpur-Akal line at jodhpur end) Line will remain in service with 852 A CB.	02/Sep/2022	08:00	16/Sep/2022	18:00		PLANNED	Requested
632	RQ102721	OCC_198	cpcc1_sd	BAY	411 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL) (PKTSL) AND FUTURE AT 400 KV KHETRI (PKTSL) (PKTSL)	PKTSL	C	Bay extension work under PBTSL (Shutdown requested by KEC)-Augmentation work of CRP	21/Sep/2022	08:00	28/Sep/2022	18:00		PLANNED	Requested
633	RQ102638	OCC_198	cpcc1_sd	BAY	411 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL) (PKTSL) AND FUTURE AT 400 KV KHETRI (PKTSL) (PKTSL)	PKTSL	C	Bay extension work under PBTSL (Shutdown requested by KEC)-Augmentation work of CRP	19/Sep/2022	08:00	26/Sep/2022	18:00		PLANNED	Requested
634	RQ102741	OCC_198	bbmb_sd	BAY	401 MAIN BAY - 400KV PANCHKULI(PG)-PANIPAT(BB) (BB) CKT-1 AT PANIPAT(BB)	BBMB	D	Half yearly Mtc.	20/Sep/2022	08:00	20/Sep/2022	18:00		PLANNED	Requested
635	RQ101980	OCC_198	singrauli_sd	BAY	413 BUS SECTIONALIZER BAY - 400KV BUS 1 AT SINGRAULI(NT) AND 400KV BUS 3 AT SINGRAULI(NT) AT 400 KV SINGRAULI(NT)	NTPC	C	breaker r&m and sas r&m	19/Sep/2022	08:00	25/Sep/2022	18:00	bay under shutdown	PLANNED	Requested
636	RQ101891	OCC_198	slcds_sd	BAY	401 MAIN BAY - 400KV DHANODA-DAULATABAD (HV) CKT-1 AT DHANODA(HV)	HVPNL	D	To attend the spring charging problem in line breaker bay no-404	01/Sep/2022	08:00	30/Sep/2022	18:00	404 bay belongs to DND-D/Bad ckt-2	PLANNED	Requested
637	RQ101892	OCC_198	slcds_sd	BAY	404 MAIN BAY - 400KV DHANODA-DAULATABAD (HV) CKT-2 AT DHANODA(HV)	HVPNL	D	To attend the spring charging problem in line breaker bay no-402	01/Sep/2022	08:00	30/Sep/2022	18:00	402 bay belongs to DND-D/Bad ckt-1 and 400/220KV, 315MVA ICT-2	PLANNED	Requested
638	RQ102790	OCC_198	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NUHIAWALI(HV)	HVPNL	D	For attending seepage on ICT	30/Sep/2022	14:00	30/Sep/2022	17:00		PLANNED	Requested
639	RQ102789	OCC_198	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NUHIAWALI(HV)	HVPNL	D	For attending seepage on ICT	30/Sep/2022	10:00	30/Sep/2022	13:00		PLANNED	Requested
640	RQ101888	OCC_198	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DHANODA(HV)	HVPNL	D	To verify BI, BO & protection signals in SAS	22/Sep/2022	09:00	22/Sep/2022	19:00		PLANNED	Requested
641	RQ102751	OCC_198	slcds_sd	TRANSFORMER	400/220 KV 250 MVA ICT 2 AT NAWADA(HV)	HVPNL	D	Annual maintenance	08/Sep/2022	10:00	08/Sep/2022	15:00		PLANNED	Requested
642	RQ101890	OCC_198	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT DHANODA(HV)	HVPNL	D	To verify BI, BO & protection signals in SAS	06/Sep/2022	09:00	06/Sep/2022	19:00		PLANNED	Requested

643	RQ101889	OCC_198	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DHANODA(HV)	HVPNL	D	To verify BI, BO & protection signals in SAS	05/Sep/2022	09:00	05/Sep/2022	19:00			PLANNED	Requested
644	RQ102173	OCC_198	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANPUR(PG)	POWERGRID	D	Tertiary insulation rectification works	30/Sep/2022	10:00	30/Sep/2022	18:00			PLANNED	Requested
645	RQ102164	OCC_198	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT SHAHAHANPUR(PG)	POWERGRID	D	AMP WORKS	28/Sep/2022	10:00	28/Sep/2022	18:00			PLANNED	Requested
646	RQ102665	OCC_198	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHGARH_II(PG)	POWERGRID	D	For erection and commissioning works in TBC Bay	26/Sep/2022	17:00	30/Sep/2022	23:00			PLANNED	Requested
647	RQ102454	OCC_198	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BASSI(PG)	POWERGRID	D	AMP WORK	26/Sep/2022	08:00	26/Sep/2022	18:00			PLANNED	Requested
648	RQ102166	OCC_198	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUCKNOW_1(PG)	POWERGRID	D	AMP WORKS	23/Sep/2022	10:00	23/Sep/2022	18:00			PLANNED	Requested
649	RQ102833	OCC_198	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT ABDULLAPUR(PG)	POWERGRID	D	AMP WORKS	23/Sep/2022	09:00	23/Sep/2022	18:00	KINDLY APPROVE		PLANNED	Requested
650	RQ102431	OCC_198	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT MOGA(PG)	POWERGRID	D	AMP of ICT-4 and Differential Relay Retrofitting work	23/Sep/2022	08:30	23/Sep/2022	18:00	Kindly Approve		PLANNED	Requested
651	RQ102470	OCC_198	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KOTA(PG)	POWERGRID	D	FOR AMP WORK	23/Sep/2022	08:00	23/Sep/2022	18:00			PLANNED	Requested
652	RQ102167	OCC_198	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW_1(PG)	POWERGRID	D	AMP WORKS	21/Sep/2022	10:00	21/Sep/2022	18:00			PLANNED	Requested
653	RQ102432	OCC_198	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MOGA(PG)	POWERGRID	D	AMP of ICT-3 and Differential Relay Retrofitting work	21/Sep/2022	08:30	21/Sep/2022	18:00	Kindly Approve		PLANNED	Requested
654	RQ102469	OCC_198	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KOTA(PG)	POWERGRID	D	FOR AMP WORK	21/Sep/2022	08:00	21/Sep/2022	18:00			PLANNED	Requested
655	RQ102663	OCC_198	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FATEHGARH_II(PG)	POWERGRID	D	For erection and commissioning works in TBC Bay	21/Sep/2022	08:00	25/Sep/2022	18:00			PLANNED	Requested
656	RQ102433	OCC_198	cpcc2_sd	TRANSFORMER	400/220 KV 250 MVA ICT 2 AT MOGA(PG)	POWERGRID	D	AMP of ICT-2 and Differential Relay Retrofitting work	19/Sep/2022	08:30	19/Sep/2022	18:00	Kindly Approve		PLANNED	Requested
657	RQ102462	OCC_198	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BHADLA(PG)	POWERGRID	D	CSD Tuning work and Tertiary Connection	16/Sep/2022	16:00	17/Sep/2022	23:00			PLANNED	Requested
658	RQ102667	OCC_198	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FATEHGARH_II(PG)	POWERGRID	D	For erection and commissioning works in TBC Bay	16/Sep/2022	16:00	21/Sep/2022	23:59			PLANNED	Requested
659	RQ102453	OCC_198	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PARBATI POOLING BANALA(PG)	POWERGRID	D	For ICT and Bay AMP works.	16/Sep/2022	10:00	16/Sep/2022	17:00	Kindly Approve		PLANNED	Requested
660	RQ102832	OCC_198	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ABDULLAPUR(PG)	POWERGRID	D	AMP WORKS	16/Sep/2022	09:00	16/Sep/2022	18:00	KINDLY APPROVE		PLANNED	Requested
661	RQ102434	OCC_198	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MOGA(PG)	POWERGRID	D	AMP of ICT-1 and Differential Relay Retrofitting work	16/Sep/2022	08:30	16/Sep/2022	18:00	Kindly Approve		PLANNED	Requested
662	RQ102451	OCC_198	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DEHRADUN(PG)	POWERGRID	D	AMP WORKS	15/Sep/2022	08:00	15/Sep/2022	18:00			PLANNED	Requested
663	RQ102455	OCC_198	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BASSI(PG)	POWERGRID	C	for complete Overhauling work of 315 MVA ICT-2 at bassi 5/s	15/Sep/2022	08:00	24/Sep/2022	18:00			PLANNED	Requested
664	RQ102463	OCC_198	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA(PG)	POWERGRID	D	CSD Tuning work and Tertiary Connection	14/Sep/2022	16:00	15/Sep/2022	23:00			PLANNED	Requested
665	RQ102452	OCC_198	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT PARBATI POOLING BANALA(PG)	POWERGRID	D	For ICT and Bay AMP works.	14/Sep/2022	10:00	14/Sep/2022	17:00	Kindly Approve		PLANNED	Requested
666	RQ102471	OCC_198	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANKROLI(PG)	POWERGRID	D	FOR AMP WORK	14/Sep/2022	08:00	14/Sep/2022	18:00			PLANNED	Requested
667	RQ102532	OCC_198	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT HISSAR(PG)	POWERGRID	D	AMP WORK	14/Sep/2022	08:00	14/Sep/2022	18:00			PLANNED	Requested
668	RQ102450	OCC_198	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DEHRADUN(PG)	POWERGRID	D	AMP WORKS	13/Sep/2022	08:00	13/Sep/2022	18:00			PLANNED	Requested
669	RQ102533	OCC_198	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HISSAR(PG)	POWERGRID	D	AMP WORK	13/Sep/2022	08:00	13/Sep/2022	18:00			PLANNED	Requested
670	RQ102560	OCC_198	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANDOLA(PG)	POWERGRID	C	Retrofitment of existing 20989L Isolator By DTL	13/Sep/2022	08:00	16/Sep/2022	18:00			PLANNED	Requested
671	RQ102565	OCC_198	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MANDOLA(PG)	POWERGRID	D	AMP WORK	11/Sep/2022	08:00	11/Sep/2022	18:00			PLANNED	Requested
672	RQ102567	OCC_198	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MANDOLA(PG)	POWERGRID	D	AMP WORK	10/Sep/2022	08:00	10/Sep/2022	18:00			PLANNED	Requested
673	RQ102459	OCC_198	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT ROORKEE(PG)	POWERGRID	D	INSULATION OF 33KV BUSHING STUD AND FIXING OF WIRE MESH TO PRD CANOPIES TO AVOID THE ENTRY OF SMALL BIRDS AND RODENT	10/Sep/2022	08:00	10/Sep/2022	18:00			PLANNED	Requested
674	RQ102468	OCC_198	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BIKANER(PG)	POWERGRID	D	PEAK ERECTION & CSD FINE TUNING WORK	09/Sep/2022	16:00	11/Sep/2022	23:00			PLANNED	Requested
675	RQ102562	OCC_198	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MANDOLA(PG)	POWERGRID	C	Retrofitment of existing 21589L Isolator By DTL	09/Sep/2022	08:00	12/Sep/2022	18:00			PLANNED	Requested
676	RQ102566	OCC_198	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MANDOLA(PG)	POWERGRID	D	AMP WORK	08/Sep/2022	08:00	08/Sep/2022	18:00			PLANNED	Requested
677	RQ102522	OCC_198	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT CHAMBA(PG)	POWERGRID	D	FOR Testing of relays and AMP OF ICT#2	08/Sep/2022	08:00	08/Sep/2022	18:00	Kindly Approve		PLANNED	Requested
678	RQ102662	OCC_198	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT FATEHGARH_II(PG)	POWERGRID	D	For erection and commissioning works in TBC Bay	07/Sep/2022	17:00	11/Sep/2022	23:00			PLANNED	Requested
679	RQ102499	OCC_198	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT PANCHKULA(PG)	POWERGRID	D	FOR AMP WORKS	07/Sep/2022	09:30	07/Sep/2022	17:30	Kindly Approve		PLANNED	Requested
680	RQ102467	OCC_198	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BIKANER(PG)	POWERGRID	D	PEAK ERECTION & 220KV BUS2 DROPPER CONNECTION WORK	06/Sep/2022	16:00	08/Sep/2022	23:00			PLANNED	Requested
681	RQ102458	OCC_198	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ROORKEE(PG)	POWERGRID	D	FOR AMP WORK	06/Sep/2022	08:00	06/Sep/2022	18:00			PLANNED	Requested
682	RQ102521	OCC_198	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT CHAMBA(PG)	POWERGRID	D	FOR Testing of relays and AMP OF ICT#1	06/Sep/2022	08:00	06/Sep/2022	18:00	Kindly Approve		PLANNED	Requested
683	RQ102465	OCC_198	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SAHARANPUR(PG)	POWERGRID	C	Oil filtration of OLTC and Maintenance works	05/Sep/2022	08:00	06/Sep/2022	18:00			PLANNED	Requested
684	RQ102643	OCC_198	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BALLABHAGARH(PG)	POWERGRID	C	For 220KV side CB overhauling work	05/Sep/2022	08:00	07/Sep/2022	18:00			PLANNED	Requested
685	RQ102561	OCC_198	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MANDOLA(PG)	POWERGRID	C	Retrofitment of existing 21289L Isolator By DTL	05/Sep/2022	08:00	08/Sep/2022	18:00			PLANNED	Requested
686	RQ102511	OCC_198	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT WAGOORA(PG)	POWERGRID	D	Replacement of OLTC Covers/Gear assembly of BHEL auto transformer, taking spare out	03/Sep/2022	10:00	03/Sep/2022	11:00	Kindly approve		PLANNED	Requested

687	RQ102456	OCC_198	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANESAR(PG)	POWERGRID	D	TESTING VALIDATION OF OPERATION FROM RTAMC AND LOCAL SCADA AFTER SCADA UPGRADATION WORK ALONG WITH WTI OTI LOGIC IMPLEMENTATION AND HARD WIRING WORK	02/Sep/2022	08:00	02/Sep/2022	11:00	400 KV 500 MVA ICT-2 ALONG WITH 400 KV BAY 408 AND 220 KV BAY 207 at GIS MANESAR S/5	PLANNED	Requested
688	RQ102664	OCC_198	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT FATEHGARH III(PG)	POWERGRID	D	For erection and commissioning works in TBC Bay	01/Sep/2022	17:00	06/Sep/2022	23:00		PLANNED	Requested
689	RQ102507	OCC_198	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT WAGOORA(PG)	POWERGRID	D	Replacement of OLTC Covers/Gear assembly of BHEL auto transformer ,taking Y-phase out	01/Sep/2022	10:00	01/Sep/2022	11:00	Kindly Approve	PLANNED	Requested
690	RQ102457	OCC_198	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MANESAR(PG)	POWERGRID	D	TESTING VALIDATION OF OPERATION FROM RTAMC AND LOCAL SCADA AFTER SCADA UPGRADATION WORK ALONG WITH WTI OTI LOGIC IMPLEMENTATION AND HARD WIRING WORK	01/Sep/2022	08:00	01/Sep/2022	11:00	400 KV 500 MVA ICT-1 ALONG WITH 400 KV BAY 401 AND 220 KV BAY 205 at GIS MANESAR S/5	PLANNED	Requested
691	RQ102563	OCC_198	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MANDOLA(PG)	POWERGRID	C	Retrofitment of existing 20789L Isolator By DTL	01/Sep/2022	08:00	04/Sep/2022	18:00		PLANNED	Requested
692	RQ101913	OCC_198	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SULTANPUR(UP)	UPPTCL	D	For routine bay maintenance	28/Sep/2022	10:00	28/Sep/2022	18:00		PLANNED	Requested
693	RQ101953	OCC_198	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT HAPUR(UP)	UPPTCL	D	For Annual Maintenance & Testing work	28/Sep/2022	10:00	28/Sep/2022	13:00		PLANNED	Requested
694	RQ101940	OCC_198	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUCKNOW(UP)	UPPTCL	D	For Upgradation of Bus-Bar Protection Panel from E/M to Numerical Type (Connection of CT Bus Bar Protection Core)	27/Sep/2022	14:00	27/Sep/2022	17:00		PLANNED	Requested
695	RQ101952	OCC_198	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT HAPUR(UP)	UPPTCL	D	For Annual Maintenance & Testing work	27/Sep/2022	10:00	27/Sep/2022	13:00		PLANNED	Requested
696	RQ101941	OCC_198	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW(UP)	UPPTCL	D	For Upgradation of Bus-Bar Protection Panel from E/M to Numerical Type (Connection of CT Bus Bar Protection Core)	27/Sep/2022	09:00	27/Sep/2022	12:00		PLANNED	Requested
697	RQ101932	OCC_198	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 3 AT MAU(UP)	UPPTCL	D	Routine maintenance and testing	24/Sep/2022	08:00	24/Sep/2022	17:00		PLANNED	Requested
698	RQ101914	OCC_198	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SULTANPUR(UP)	UPPTCL	D	For routine bay maintenance	22/Sep/2022	10:00	22/Sep/2022	18:00		PLANNED	Requested
699	RQ101933	OCC_198	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 2 AT MAU(UP)	UPPTCL	D	Routine maintenance and testing	22/Sep/2022	08:00	22/Sep/2022	17:00		PLANNED	Requested
700	RQ101950	OCC_198	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BASTI(UP)	UPPTCL	D	For annual maintenance & testing work.	21/Sep/2022	09:00	21/Sep/2022	16:00	Supply will be fed through the 500MVA ICT-1. NO supply interruption.	PLANNED	Requested
701	RQ101934	OCC_198	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 1 AT MAU(UP)	UPPTCL	D	Routine maintenance and testing	20/Sep/2022	08:00	20/Sep/2022	17:00		PLANNED	Requested
702	RQ101928	OCC_198	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ORAI(UP)	UPPTCL	D	For protection testing of 220 kv bus -1&2 busbar protection relay, since 220 kv bus -1 & 2 busbar protections are installed in relay of each phase of busbar protection, so it is not possible to test 220 kv bus-1 or bus-2 busbar protection separately.	20/Sep/2022	07:00	20/Sep/2022	17:00		PLANNED	Requested
703	RQ101929	OCC_198	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 2 AT ORAI(UP)	UPPTCL	D	For protection testing of 220 kv bus -1&2 busbar protection relay, since 220 kv bus -1 & 2 busbar protections are installed in relay of each phase of busbar protection, so it is not possible to test 220 kv bus-1 or bus-2 busbar protection separately.	20/Sep/2022	07:00	20/Sep/2022	17:00		PLANNED	Requested
704	RQ101912	OCC_198	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 2 AT SULTANPUR(UP)	UPPTCL	D	For routine bay maintenance	19/Sep/2022	10:00	19/Sep/2022	18:00		PLANNED	Requested
705	RQ102372	OCC_198	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT GR.NOIDA(UPC)	UPPTCL	D	for General maintenance work	18/Sep/2022	10:00	18/Sep/2022	15:00	There will no any supply interruption due to this shut down,Load of sub-station will be feed through 400/220/33kv 1X500 MVA ICT-IV and 2X315MVA ICT-I&II.	PLANNED	Requested
706	RQ101927	OCC_198	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MATHURA(UP)	UPPTCL	C	For Service of Transformer By ABB (OEM) related Various issues	16/Sep/2022	10:00	17/Sep/2022	21:00		PLANNED	Requested
707	RQ101926	OCC_198	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MATHURA(UP)	UPPTCL	C	For Service of Transformer By ABB (OEM) related Various issues	14/Sep/2022	10:00	15/Sep/2022	21:00		PLANNED	Requested
708	RQ101918	OCC_198	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT PANKI(UP)	UPPTCL	D	Routine Testing & Bay tightening.	14/Sep/2022	09:00	14/Sep/2022	17:00		PLANNED	Requested
709	RQ101942	OCC_198	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT SARNATH(UP)	UPPTCL	D	For testing of event logger alarm and event status of aforesaid ICT	12/Sep/2022	15:00	12/Sep/2022	18:00	There is no power flow through this ICT during this shut down	PLANNED	Requested
710	RQ101916	OCC_198	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GR.NOIDA(UPC)	UPPTCL	D	General maintenance work	12/Sep/2022	10:00	12/Sep/2022	15:00	There will no any supply interruption due to this shut down,Load of sub-station will be feed through 400/220/33kv 2X500 MVA ICT-III&IV and 1X315MVA ICT-II	PLANNED	Requested
711	RQ101930	OCC_198	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SARNATH(UP)	UPPTCL	D	For testing of event logger alarm and event status of aforesaid ICT	12/Sep/2022	10:00	12/Sep/2022	13:00	There is no power flow through this ICT during this shut down	PLANNED	Requested
712	RQ101909	OCC_198	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAREILLY(UP)	UPPTCL	D	preventive maintenance	06/Sep/2022	08:30	06/Sep/2022	17:00		PLANNED	Requested
713	RQ102369	OCC_198	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 1 AT NEHTAUR(UP)	UPPTCL	D	As per request of UPPTCL, Bus jumpering work to newly constructed bay of UPPTCL on 132kv bus both ICT-1 & ICT-2 shutdown will be required	05/Sep/2022	10:00	05/Sep/2022	16:00		PLANNED	Requested

714	RQ102370	OCC_198	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 2 AT NEHTAUR(U)	UPPTCL	D	As per request of UPPTCL, Bus jumpering work to newly constructed bay of UPPTCL on 132kv bus both ICT-1 & ICT-2 shutdown will be required	05/Sep/2022	10:00	05/Sep/2022	16:00			PLANNED	Requested
715	RQ101919	OCC_198	stuup_sd	TRANSFORMER	400/220 KV 200 MVA ICT 3 AT AGRA SOUTH(U)	UPPTCL	D	For Testing and Painting of Transformer	05/Sep/2022	09:00	08/Sep/2022	18:00			PLANNED	Requested
716	RQ101911	OCC_198	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BAREILLY(U)	UPPTCL	D	preventive maintenance	05/Sep/2022	08:30	05/Sep/2022	17:00			PLANNED	Requested
717	RQ101951	OCC_198	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BASTI(U)	UPPTCL	D	For annual maintenance & testing work.	03/Sep/2022	09:00	04/Sep/2022	16:00			PLANNED	Requested
718	RQ101910	OCC_198	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAREILLY(U)	UPPTCL	D	preventive maintenance	01/Sep/2022	08:30	01/Sep/2022	17:00			PLANNED	Requested
719	RQ102486	OCC_198	slidcup_sd	TRANSFORMER	400/11 KV 100 MVA ST 1 AT HARDUAGANJ (UP)	UPPTCL	C	For maintenance work	01/Sep/2022	08:00	04/Sep/2022	18:00			PLANNED	Requested
720	RQ102130	OCC_198	slidcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT RAMGARH(RS)	RRVPNL	D	Quarterly Maintenance	26/Sep/2022	08:00	26/Sep/2022	18:00			PLANNED	Requested
721	RQ102114	OCC_198	slidcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HINDAUNJ(RS)	RRVPNL	D	Quarterly and Half yearly Maintenance work	22/Sep/2022	08:00	22/Sep/2022	18:00			PLANNED	Requested
722	RQ102118	OCC_198	slidcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	21/Sep/2022	08:00	21/Sep/2022	18:00			PLANNED	Requested
723	RQ102119	OCC_198	slidcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT RAMGARH(RS)	RRVPNL	D	Quarterly Maintenance	18/Sep/2022	08:00	18/Sep/2022	18:00			PLANNED	Requested
724	RQ102111	OCC_198	slidcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT RAMGARH(RS)	RRVPNL	D	Quarterly Maintenance	16/Sep/2022	08:00	16/Sep/2022	18:00			PLANNED	Requested
725	RQ102126	OCC_198	slidcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	15/Sep/2022	08:00	15/Sep/2022	18:00			PLANNED	Requested
726	RQ102120	OCC_198	slidcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT AJMER(RS)	RRVPNL	D	Since the Tie bay has not been commissioned therefore 315 MVA, 400/220 KV Kanohar make ICT-III shall remain 'Off' during S/D Period of 400 KV Main Bus-II & load will be fed by 400 /220 KV ICT-I.	15/Sep/2022	08:00	15/Sep/2022	18:00			PLANNED	Requested
727	RQ102125	OCC_198	slidcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BIKANER(RS)	RRVPNL	D	Routine Maintenance	14/Sep/2022	08:00	14/Sep/2022	18:00			PLANNED	Requested
728	RQ102117	OCC_198	slidcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA(RS)	RRVPNL	D	Quarterly Maintenance work at 400KV GSS Bhadla	12/Sep/2022	16:00	12/Sep/2022	22:00			PLANNED	Requested
729	RQ102128	OCC_198	slidcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA(RS)	RRVPNL	D	Quarterly Maintenance work at 400KV GSS Bhadla	11/Sep/2022	16:00	11/Sep/2022	22:00			PLANNED	Requested
730	RQ102115	OCC_198	slidcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA(RS)	RRVPNL	D	Quarterly Maintenance work at 400KV GSS Bhadla	10/Sep/2022	16:00	10/Sep/2022	22:00			PLANNED	Requested
731	RQ102112	OCC_198	slidcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BABAJI(RS)	RRVPNL	D	Quarterly Maintenance	08/Sep/2022	08:00	08/Sep/2022	18:00			PLANNED	Requested
732	RQ102123	OCC_198	slidcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BIKANER(RS)	RRVPNL	D	Routine Maintenance	08/Sep/2022	08:00	08/Sep/2022	18:00			PLANNED	Requested
733	RQ102131	OCC_198	slidcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHILWARA(RS)	RRVPNL	D	Routine Maintenance and Testing of 500 MVA 400/220/33 KV Transformer No.1 and Bay (4152A) & Associated Equipments	07/Sep/2022	08:00	07/Sep/2022	18:00			PLANNED	Requested
734	RQ102127	OCC_198	slidcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BARMER(RS)	RRVPNL	D	Quarterly Maintenance	06/Sep/2022	08:00	06/Sep/2022	18:00			PLANNED	Requested
735	RQ102129	OCC_198	slidcrs_sd	TRANSFORMER	400/11 KV 80 MVA ST 2 AT KAWAI SCTPS(APB)	RRVPNL	C	Annual maintenance and testing of station transformer#2 & bay equipments.	05/Sep/2022	08:00	07/Sep/2022	18:00			PLANNED	Requested
736	RQ102122	OCC_198	slidcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BARMER(RS)	RRVPNL	D	Quarterly Maintenance	02/Sep/2022	08:00	02/Sep/2022	18:00			PLANNED	Requested
737	RQ102113	OCC_198	slidcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DEEDWANA(MTS)	RRVPNL_ATSL	D	For CSD commissioning (Control Switch device) & Online Testing.	21/Sep/2022	11:00	21/Sep/2022	14:00			PLANNED	Requested
738	RQ102124	OCC_198	slidcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DEEDWANA(MTS)	RRVPNL_ATSL	D	For CSD commissioning (Control Switch device) & Online Testing.	20/Sep/2022	11:00	20/Sep/2022	14:00			PLANNED	Requested
739	RQ102116	OCC_198	slidcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ALWAR(ATIL)	RRVPNL_ATSL	D	For CSD (Control Switch device) Online Testing.	06/Sep/2022	09:30	06/Sep/2022	14:00			PLANNED	Requested
740	RQ102121	OCC_198	slidcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ALWAR(ATIL)	RRVPNL_ATSL	D	For CSD (Control Switch device) Online Testing.	05/Sep/2022	09:30	05/Sep/2022	14:00			PLANNED	Requested
741	RQ102464	OCC_198	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DEHARI(BB)	POWERGRID,BMB	C	FOR AMP WORKS	20/Sep/2022	10:00	21/Sep/2022	18:00	Kindly Approve		PLANNED	Requested
742	RQ102487	OCC_198	slidcup_sd	TRANSFORMER	400/11 KV 100 MVA ST 2 AT HARDUAGANJ (UP)	UPRVUNL	C	For maintenance work	05/Sep/2022	08:00	09/Sep/2022	18:00			PLANNED	Requested

743	RQ102488	OCC_198	slidcup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HARDUAGANI (UP)	UPRVUNL	C	For carrying out civil activities of soil excavation work over the 220KV Power cables	01/Sep/2022	08:00	09/Sep/2022	18:00	For carrying out civil activities of excavation for drains and roads over the 220 KV Power cables of 315MVA 400/220kv ICT-1, Shut down of both ICT#1 and ICT#2 is required for the safety of man & material as the Power Cables of both these ICTs are laid in parallel and also shutdown of 660MW Unit is planned during the same period.	PLANNED	Requested
744	RQ102489	OCC_198	slidcup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HARDUAGANI (UP)	UPRVUNL	C	For carrying out civil activities of soil excavation work over the 220KV Power cables	01/Sep/2022	08:00	09/Sep/2022	18:00	For carrying out civil activities of excavation for drains and roads over the 220 KV Power cables of 315MVA 400/220kv ICT-1, Shut down of both ICT#1 and ICT#2 is required for the safety of man & material as the Power Cables of both these ICTs are laid in parallel and also shutdown of 660MW Unit is planned during the same period.	PLANNED	Requested
745	RQ102687	OCC_198	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_L-GANGUWAL (BB) CKT-2	BBMB	D	Half yearly Mtc.	30/Sep/2022	08:00	30/Sep/2022	18:00		PLANNED	Requested
746	RQ102696	OCC_198	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-2	BBMB	D	Half yearly mtc.	29/Sep/2022	08:00	29/Sep/2022	18:00		PLANNED	Requested
747	RQ102406	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-3	BBMB	C	Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0	29/Sep/2022	08:00	30/Sep/2022	18:00		PLANNED	Requested
748	RQ102407	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-4	BBMB	C	Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0	29/Sep/2022	08:00	30/Sep/2022	18:00		PLANNED	Requested
749	RQ102404	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-1	BBMB	C	Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0	29/Sep/2022	08:00	30/Sep/2022	18:00		PLANNED	Requested
750	RQ102405	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-2	BBMB	C	Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0	29/Sep/2022	08:00	30/Sep/2022	18:00		PLANNED	Requested
751	RQ102691	OCC_198	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHATINDA (PS)-LEHRAMOHABBAT(PS) (BBMB) CKT-1	BBMB	D	Mtc. Of Line	28/Sep/2022	08:00	28/Sep/2022	18:00		PLANNED	Requested
752	RQ102697	OCC_198	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-3	BBMB	D	Half yearly mtc.	27/Sep/2022	08:00	27/Sep/2022	18:00		PLANNED	Requested
753	RQ102682	OCC_198	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-2	BBMB	C	Replacement of Isolators	26/Sep/2022	08:00	29/Sep/2022	18:00		PLANNED	Requested
754	RQ102695	OCC_198	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-1	BBMB	D	Half yearly mtc.	24/Sep/2022	08:00	24/Sep/2022	18:00		PLANNED	Requested
755	RQ102686	OCC_198	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_L-GANGUWAL (BB) CKT-1	BBMB	D	Half yearly Mtc.	24/Sep/2022	08:00	24/Sep/2022	18:00		PLANNED	Requested
756	RQ102688	OCC_198	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_L-GANGUWAL (BB) CKT-3	BBMB	D	Half yearly Mtc.	23/Sep/2022	08:00	23/Sep/2022	18:00		PLANNED	Requested
757	RQ102286	OCC_198	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-CHIRAWA(RS) (BB) CKT-1	BBMB	D	For quarterly maintenance & Tree Trimming under the Line requiring Shutdown	22/Sep/2022	08:00	22/Sep/2022	18:00		PLANNED	Requested
758	RQ102681	OCC_198	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-DHULKOTE (BB) CKT-2	BBMB	D	Yearly Mtc. Of Line and Sub-Station Equipment	21/Sep/2022	08:00	22/Sep/2022	18:00		PLANNED	Requested
759	RQ102689	OCC_198	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BARNALA(PS)-SANGRUR(BB) (BBMB) CKT-1	BBMB	D	Mtc. Of Line	20/Sep/2022	08:00	20/Sep/2022	18:00		PLANNED	Requested
760	RQ102685	OCC_198	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-2	BBMB	C	Replacement of Isolators	19/Sep/2022	08:00	22/Sep/2022	18:00		PLANNED	Requested
761	RQ102013	OCC_198	slidcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-3	BBMB	D	to carry out Tan-Delta testing of C.Ts & CVTs and general maintenance work as per PMS.	14/Sep/2022	12:00	14/Sep/2022	16:00		PLANNED	Requested
762	RQ102009	OCC_198	slidcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DELHI RR(BB)-NARELA(DV) (BBMB) CKT-1	BBMB	D	to carry out Tan-Delta testing of C.Ts & CVTs and general maintenance work as per PMS.	14/Sep/2022	09:00	14/Sep/2022	12:00		PLANNED	Requested
763	RQ102680	OCC_198	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-DHULKOTE (BB) CKT-1	BBMB	D	Yearly Mtc. Of Line and Sub-Station Equipment	14/Sep/2022	08:00	15/Sep/2022	18:00		PLANNED	Requested
764	RQ102012	OCC_198	slidcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-2	BBMB	D	to carry out Tan-Delta testing of C.Ts & CVTs and general maintenance work as per PMS.	13/Sep/2022	12:00	13/Sep/2022	16:00		PLANNED	Requested
765	RQ102010	OCC_198	slidcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DELHI RR(BB)-NARELA(DV) (BBMB) CKT-2	BBMB	D	to carry out Tan-Delta testing of C.Ts & CVTs and general maintenance work as per PMS.	13/Sep/2022	09:00	13/Sep/2022	12:00		PLANNED	Requested
766	RQ102292	OCC_198	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	BBMB	D	For quarterly maintenance & Tree Trimming under the Line requiring Shutdown	13/Sep/2022	08:00	13/Sep/2022	18:00		PLANNED	Requested
767	RQ102011	OCC_198	slidcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-1	BBMB	D	to carry out Tan-Delta testing of C.Ts & CVTs and general maintenance work as per PMS.	12/Sep/2022	12:00	12/Sep/2022	16:00		PLANNED	Requested
768	RQ102683	OCC_198	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-1	BBMB	C	Replacement of Isolators	12/Sep/2022	08:00	15/Sep/2022	18:00		PLANNED	Requested
769	RQ102293	OCC_198	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	BBMB	C	For replacement of Main bus isolator at 220KV GSS BBMB Dadri	06/Sep/2022	08:00	09/Sep/2022	18:00		PLANNED	Requested
770	RQ102679	OCC_198	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-MAHINDERGARH(HV) (BB) CKT-2	BBMB	C	Automation works	05/Sep/2022	08:00	10/Sep/2022	18:00		PLANNED	Requested
771	RQ102684	OCC_198	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-2	BBMB	C	Replacement of Isolators	05/Sep/2022	08:00	08/Sep/2022	18:00		PLANNED	Requested

772	RQ102813	OCC_198	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-1	BBMB	D	NON - AUTO MODE required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS).	01/Sep/2022	07:00	30/Sep/2022	18:00	Kindly Approve	PLANNED	Requested
773	RQ102814	OCC_198	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-2	BBMB	D	NON - AUTO MODE required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS).	01/Sep/2022	07:00	30/Sep/2022	18:00	Kindly Approve	PLANNED	Requested
774	RQ102266	OCC_198	slccs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_A(NP)-SAKATPURA(RS) (RS) CKT-2	RRVPNL	D	Quarterly maintenance work and Testing of Equipment	30/Sep/2022	08:00	30/Sep/2022	18:00		PLANNED	Requested
775	RQ102252	OCC_198	slccs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-SAKATPURA(RS) (RS) CKT-1	RRVPNL	D	Quarterly maintenance work and Testing of Equipment	29/Sep/2022	08:00	29/Sep/2022	18:00		PLANNED	Requested
776	RQ102250	OCC_198	slccs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEBARI(RS)-RAPS_A(NP) (RS) CKT-1	RRVPNL	D	General Maintenance & Tree trimming Work	25/Sep/2022	08:00	25/Sep/2022	18:00		PLANNED	Requested
777	RQ102265	OCC_198	slccs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_A(NP)-SAKATPURA(RS) (RS) CKT-1	RRVPNL	D	Quarterly maintenance work and Testing of Equipment	23/Sep/2022	08:00	23/Sep/2022	18:00		PLANNED	Requested
778	RQ102256	OCC_198	slccs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAKATPURA(RS) (RS) CKT-1	RRVPNL	D	Quarterly maintenance work and Testing of Equipment	22/Sep/2022	08:00	22/Sep/2022	18:00		PLANNED	Requested
779	RQ102258	OCC_198	slccs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BADARPUR(NT)-ALWAR MIA(RS) (RS) CKT-1	RRVPNL	C	For Bay / Line maintenance & tree trimming work under line	14/Sep/2022	08:00	18/Sep/2022	18:00		PLANNED	Requested
780	RQ102436	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-SEZJAIPUR(RS) (RS) CKT-1	RRVPNL	D	For AMP Work of Line & bay equipments	06/Sep/2022	08:00	06/Sep/2022	18:00		PLANNED	Requested
781	RQ102394	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-2	RRVPNL	D	AMP of relay and Line Equipment	05/Sep/2022	08:00	05/Sep/2022	18:00		PLANNED	Requested
782	RQ102393	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-1	RRVPNL	D	AMP of relay and Line Equipment	04/Sep/2022	08:00	04/Sep/2022	18:00		PLANNED	Requested
783	RQ102132	OCC_198	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAHAR(NT)-RAEBAREILLY(PG) (PG) CKT-3	POWERGRID	C	Transmission Line Diversion work due to construction of Ganga Expressway by UPEIDA	30/Sep/2022	08:00	07/Oct/2022	18:00		PLANNED	Requested
784	RQ102412	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HEERAPURA(RS)-I.G.NAGAR(RS) (PG) CKT-1	POWERGRID	D	AMP Work of Powergrid owned line & Main bay at RVPN Heerapura SS	29/Sep/2022	08:00	29/Sep/2022	18:00		PLANNED	Requested
785	RQ102444	OCC_198	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PG) (PG) CKT-2	POWERGRID	D	FOR AMP WORKS	27/Sep/2022	10:00	27/Sep/2022	17:00	Kindly Approve	PLANNED	Requested
786	RQ102845	OCC_198	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-1	POWERGRID	D	AMP works of Line Bay equipments (Testing, Tightning and Cleaning work) and Permanent Restoration work of location No. 131.	27/Sep/2022	09:00	29/Sep/2022	18:00	KINDLY APPROVE	PLANNED	Requested
787	RQ102846	OCC_198	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-2	POWERGRID	D	AMP works of Line Bay equipments (Testing, Tightning and Cleaning work) and Permanent Restoration work of location No. 131.	27/Sep/2022	09:00	29/Sep/2022	18:00	KINDLY APPROVE	PLANNED	Requested
788	RQ102445	OCC_198	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PG)-DASUYA(PG) (PG) CKT-1	POWERGRID	D	FOR AMP WORKS	26/Sep/2022	10:00	26/Sep/2022	17:00	Kindly Approve	PLANNED	Requested
789	RQ102251	OCC_198	slccs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1	POWERGRID	D	General Maintenance & Tree trimming Work	26/Sep/2022	08:00	26/Sep/2022	18:00		PLANNED	Requested
790	RQ102849	OCC_198	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PG) (PG) CKT-2	POWERGRID	D	AMP works of Line Bay equipments (Testing, Tightning and Cleaning work).	24/Sep/2022	10:00	24/Sep/2022	18:00	KINDLY APPROVE	PLANNED	Requested
791	RQ102850	OCC_198	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-UDHAMPUR(PDD) (PG) CKT-2	POWERGRID	D	Line AMP Work Spacer ,Vibration damper loose	23/Sep/2022	10:00	23/Sep/2022	18:00	KINDLY APPROVE	PLANNED	Requested
792	RQ102848	OCC_198	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PG) (PG) CKT-1	POWERGRID	D	AMP works of Line Bay equipments (Testing, Tightning and Cleaning work).	22/Sep/2022	10:00	30/Sep/2022	18:00	KINDLY APPROVE	PLANNED	Requested
793	RQ102071	OCC_198	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAHAR(NT) (PG) CKT-2	POWERGRID	D	Bay equipment testing	22/Sep/2022	08:00	23/Sep/2022	18:00		PLANNED	Requested
794	RQ102257	OCC_198	slccs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAWAIMADHOPUR(RS) (PG) CKT-1	POWERGRID	D	For Half yearly Maintenance at 220KV GSS SWM	22/Sep/2022	08:00	22/Sep/2022	18:00		PLANNED	Requested
795	RQ102749	OCC_198	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DHAULIGANGA(NH)-PITHORAGARH(PG) (PG) CKT-1	POWERGRID	C	Shifting & final connection of lines at Jauljibi, Pithoragarh & Bareilly SS	20/Sep/2022	08:00	30/Sep/2022	18:00		PLANNED	Requested
796	RQ102748	OCC_198	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH(PG)-BAREILLY(UP) (PG) CKT-1	POWERGRID	C	Shifting & final connection of lines at Jauljibi, Pithoragarh & Bareilly SS	20/Sep/2022	08:00	30/Sep/2022	18:00		PLANNED	Requested
797	RQ102750	OCC_198	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DHAULIGANGA(NH)-BAREILLY(UP) (PG) CKT-1	POWERGRID	C	Shifting & final connection of lines at Jauljibi, Pithoragarh & Bareilly SS	20/Sep/2022	08:00	30/Sep/2022	18:00		PLANNED	Requested
798	RQ102387	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHIWARA(RS) (PG) CKT-2	POWERGRID	D	LINE BAY AMP	19/Sep/2022	08:00	19/Sep/2022	18:00		PLANNED	Requested
799	RQ102228	OCC_198	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-JHUSI(UP) (PG) CKT-1	POWERGRID	D	Line side equipment AMP at Allahabad SS and Replacement of Arcing Horn at Location No. 63 and 69	17/Sep/2022	08:00	17/Sep/2022	18:00		PLANNED	Requested
800	RQ102291	OCC_198	slccs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-1	POWERGRID	D	Quarterly maintenance work	15/Sep/2022	08:00	15/Sep/2022	18:00		PLANNED	Requested
801	RQ102385	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAWAIMADHOPUR(RS)-DAUSA(RS) (PG) CKT-1	POWERGRID	C	NHAI Diversion Work	10/Sep/2022	08:00	20/Sep/2022	18:00		PLANNED	Requested
802	RQ102388	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1	POWERGRID	C	NHAI Diversion Work	10/Sep/2022	08:00	20/Sep/2022	18:00		PLANNED	Requested
803	RQ102416	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)-HISSAR IA(HV) (PG) CKT-2	POWERGRID	D	TL AMP work and applying insulation sleeve on bottom conductor 01-02 span	08/Sep/2022	10:00	08/Sep/2022	18:00		PLANNED	Requested
804	RQ102287	OCC_198	slccs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LALSOTE(RS)-DAUSA(RS) (PG) CKT-1	POWERGRID	D	Quarterly maintenance work	08/Sep/2022	09:30	08/Sep/2022	15:30		PLANNED	Requested
805	RQ102290	OCC_198	slccs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1	POWERGRID	D	Quarterly maintenance work	08/Sep/2022	09:30	08/Sep/2022	15:30		PLANNED	Requested
806	RQ102254	OCC_198	slccs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV INDIRA NAGAR(RS)-HEERAPURA(RS) (PG) CKT-1	POWERGRID	D	Quarterly maintenance of Bay Equipment	08/Sep/2022	08:00	08/Sep/2022	18:00		PLANNED	Requested

807	RQ102415	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)-HISSAR IA(HV) (PG) CKT-1	POWERGRID	D	TL AMP work and applying insulation sleeve on bottom conductor 01-02 span	07/Sep/2022	10:00	07/Sep/2022	18:00		PLANNED	Requested
808	RQ102260	OCC_198	slclrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-INDIRA NAGAR(RS) (PG) CKT-1	POWERGRID	D	Quarterly maintenance of Bay Equipment	07/Sep/2022	08:00	07/Sep/2022	18:00		PLANNED	Requested
809	RQ102386	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHLWARA(RS) (PG) CKT-1	POWERGRID	D	For AMP of Line Bay equipments at Bhlwara end	07/Sep/2022	08:00	07/Sep/2022	18:00		PLANNED	Requested
810	RQ102847	OCC_198	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAJ(NH) (PG) CKT-4	POWERGRID	D	AMP works of Line Bay equipments (Testing, Tightning and Cleaning work) and Arching Horns loose /Vibration damper Loose.	06/Sep/2022	10:00	06/Sep/2022	18:00	KINDLY APPROVE	PLANNED	Requested
811	RQ102194	OCC_198	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-CBGANJ(UP) (PG) CKT-1	POWERGRID	D	For crossing of 220KV D/C Bareilly (UPPTCL)-Amaria Line	06/Sep/2022	08:00	07/Sep/2022	18:00		PLANNED	Requested
812	RQ102193	OCC_198	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SITARGANI(PG)-CBGANJ(UP) (PG) CKT-1	POWERGRID	D	For crossing of 220KV D/C Bareilly (UPPTCL)-Amaria Line	06/Sep/2022	08:00	07/Sep/2022	18:00		PLANNED	Requested
813	RQ102788	OCC_198	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KARGIL-KHALSTI (PG) CKT-1	POWERGRID	D	RECTIFICATION OF SHUT DOWN NATURE DEFECTS IN LINES	01/Sep/2022	09:30	01/Sep/2022	17:30	Kindly Approve	PLANNED	Requested
814	RQ102787	OCC_198	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALUSTENG-DRASS (PG) CKT-1	POWERGRID	D	RECTIFICATION OF SHUT DOWN NATURE DEFECTS IN LINES	01/Sep/2022	09:30	01/Sep/2022	17:30	Kindly Approve	PLANNED	Requested
815	RQ102306	OCC_198	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-3	POWERGRID	D	For fixing of loose cotte bolt of pilot string at loc. 445 & areal patrolling defect rectification	01/Sep/2022	09:00	01/Sep/2022	18:00		PLANNED	Requested
816	RQ102032	OCC_198	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHPUR(PG)-FATEHPUR(UP) (UP) CKT-1	UPPTCL	D	AMP work	28/Sep/2022	10:00	28/Sep/2022	18:00		PLANNED	Requested
817	RQ101936	OCC_198	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SULTANPUR(UP)-TANDA(NT) (UP) CKT-2	UPPTCL	D	For routine bay maintenance	26/Sep/2022	10:00	26/Sep/2022	18:00		PLANNED	Requested
818	RQ101937	OCC_198	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANDA-BASTI (UP) CKT-1	UPPTCL	D	FOR CHANGING OF VERY OLD DISC INSULATOR BY POLYMER INSULATOR	24/Sep/2022	10:00	25/Sep/2022	18:00	220KV BASTI S/S WILL BE FED FROM 220KV BASTI (4000-BASTI)(220) LINE AND 220KV BASTI - BANSI LINE (NO SUPPLY INTERRUPTION)	PLANNED	Requested
819	RQ102375	OCC_198	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANTNAGAR(UK)-BAREILLY(UP) (UP) CKT-1	UPPTCL	C	For crossing of 220KV D/C Bareilly (UPPTCL)-Amaria Line and replacement of CRP.	14/Sep/2022	08:30	15/Sep/2022	18:00		PLANNED	Requested
820	RQ101935	OCC_198	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANTNAGAR(UK)-BAREILLY(UP) (UP) CKT-1	UPPTCL	C	for Relay Panel replacement	14/Sep/2022	08:30	15/Sep/2022	18:00		PLANNED	Requested
821	RQ102033	OCC_198	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MAINPURI(PG)-SIRSAGANJ(UP) (UP) CKT-1	UPPTCL	D	AMP work	09/Sep/2022	10:00	09/Sep/2022	18:00		PLANNED	Requested
822	RQ102042	OCC_198	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-FATEHPUR(UP) (UP) CKT-1	UPPTCL	D	Bay equipment testing	05/Sep/2022	08:00	06/Sep/2022	18:00		PLANNED	Requested
823	RQ102729	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-RENEW SUNWAVE SL_FGRAH_PG (RSWPL) (RENEW SUN WAVE (RSWPL)) CKT-1	RENEW SUN WAVE (RSWPL)	D	For erection and commissioning works in TBC Bay	27/Sep/2022	17:00	30/Sep/2022	23:00		PLANNED	Requested
824	RQ102690	OCC_198	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BARNALA(BB)-LEHRAMOHABBAT(PS) (PSTCL) CKT-1	PSTCL	D	Mtc. Of Line	27/Sep/2022	08:00	27/Sep/2022	18:00		PLANNED	Requested
825	RQ102443	OCC_198	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AMRITSAR(PG)-VERPAL(PS) (PSTCL) CKT-2	PSTCL	D	FOR AMP WORKS	22/Sep/2022	10:00	22/Sep/2022	13:00	Kindly Approve	PLANNED	Requested
826	RQ102493	OCC_198	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PS) (PSTCL) CKT-2	PSTCL	D	For AMP work	16/Sep/2022	09:00	16/Sep/2022	17:00	Kindly Approve	PLANNED	Requested
827	RQ102492	OCC_198	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-LALTOKALAN(PS) (PSTCL) CKT-2	PSTCL	D	FOR AMP WORKS	15/Sep/2022	09:00	15/Sep/2022	17:00	Kindly Approve	PLANNED	Requested
828	RQ102537	OCC_198	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-KANJAL(PS) (PSTCL) CKT-2	PSTCL	D	For AMP work	14/Sep/2022	10:00	14/Sep/2022	14:00	Kindly Approve	PLANNED	Requested
829	RQ102496	OCC_198	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DANDHARIKALANI(PS)-LUDHIANA(PG) (PSTCL) CKT-1	PSTCL	D	FOR AMP WORKS	13/Sep/2022	09:00	13/Sep/2022	17:00	Kindly Approve	PLANNED	Requested
830	RQ102536	OCC_198	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-KANJAL(PS) (PSTCL) CKT-1	PSTCL	D	FOR AMP WORKS	07/Sep/2022	09:00	07/Sep/2022	14:00	Kindly Approve	PLANNED	Requested
831	RQ102411	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HEERAPURA(RS)-MANSAROVAR(RS) (PG) CKT-1	POWERGRID,R RVPNL	D	AMP Work of Powergrid owned line & Main bay at RVPN Heerapura SS	27/Sep/2022	08:00	27/Sep/2022	18:00		PLANNED	Requested
832	RQ102283	OCC_198	slclrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-SIKANDRA(UP) (PG) CKT-1	POWERGRID,R RVPNL	D	For line maintenance work	16/Sep/2022	08:00	16/Sep/2022	18:00		PLANNED	Requested
833	RQ102273	OCC_198	slclrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1	POWERGRID,R RVPNL	D	For bay and line maintenance work	15/Sep/2022	08:00	15/Sep/2022	18:00		PLANNED	Requested
834	RQ102259	OCC_198	slclrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-BAGRU(RS) (PG) CKT-1	POWERGRID,R RVPNL	D	For quarterly maintenance work of whole grid sub-station	04/Sep/2022	08:00	04/Sep/2022	18:00		PLANNED	Requested
835	RQ102737	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAHADURGARH(PG)-NUNA MAJRA(HV) (HVPNL) CKT-2	HVPNL	D	FOR AMP WORK	25/Sep/2022	08:00	25/Sep/2022	18:00		PLANNED	Requested
836	RQ102693	OCC_198	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(HV)-PANIPAT(BB) (HVPNL) CKT-3	HVPNL	D	Half yearly mtc.	23/Sep/2022	08:00	23/Sep/2022	18:00		PLANNED	Requested
837	RQ102694	OCC_198	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(HV)-PANIPAT(BB) (HVPNL) CKT-4	HVPNL	D	Half yearly mtc.	22/Sep/2022	08:00	22/Sep/2022	18:00		PLANNED	Requested
838	RQ102698	OCC_198	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-CHAJPUR(HV) (HVPNL) CKT-2	HVPNL	D	Half yearly mtc.	21/Sep/2022	08:00	21/Sep/2022	18:00		PLANNED	Requested
839	RQ102692	OCC_198	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(HV)-PANIPAT(BB) (HVPNL) CKT-1	HVPNL	D	Half yearly mtc.	20/Sep/2022	08:00	20/Sep/2022	18:00		PLANNED	Requested
840	RQ102593	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANESAR(PG)-BADSHAHPUR(HV) (HVPNL) CKT-2	HVPNL	D	AMP WORK	15/Sep/2022	08:00	15/Sep/2022	18:00	LINE IS ANTI-THEFT CHARGED	PLANNED	Requested
841	RQ102592	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANESAR(PG)-BADSHAHPUR(HV) (HVPNL) CKT-1	HVPNL	D	FOR AMP WORK	08/Sep/2022	08:00	08/Sep/2022	18:00	LINE IS ANTI-THEFT CHARGED	PLANNED	Requested
842	RQ102413	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)-SAGWAN(HV) (HVPNL) CKT-1	HVPNL	D	For OPGW clearance rectification	07/Sep/2022	08:00	07/Sep/2022	18:00		PLANNED	Requested

843	RQ102414	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)-SAGWAN(HV) (HVPNL) CKT-2	HVPNL	D	For OPGW clearance rectification	07/Sep/2022	08:00	07/Sep/2022	18:00			PLANNED	Requested
844	RQ102736	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAHADURGARH(PG)-NUNA MAJRA(HV) (HVPNL) CKT-1	HVPNL	D	FOR AMP WORK	06/Sep/2022	08:00	06/Sep/2022	18:00			PLANNED	Requested
845	RQ102620	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANESAR(PG)-MAU(HV) (HVPNL) CKT-2	HVPNL	D	TESTING VALIDATION OF OPERATION FROM RTAMC AND LOCAL SCADA AFTER SCADA UPGRADATION WORK	04/Sep/2022	14:00	04/Sep/2022	16:00			PLANNED	Requested
846	RQ102619	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANESAR(PG)-MAU(HV) (HVPNL) CKT-1	HVPNL	D	TESTING VALIDATION OF OPERATION FROM RTAMC AND LOCAL SCADA AFTER SCADA UPGRADATION WORK	04/Sep/2022	12:00	04/Sep/2022	14:00			PLANNED	Requested
847	RQ102622	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANESAR(PG)-BADSHAHPUR(HV) (HVPNL) CKT-2	HVPNL	D	TESTING VALIDATION OF OPERATION FROM RTAMC AND LOCAL SCADA AFTER SCADA UPGRADATION WORK	04/Sep/2022	10:00	04/Sep/2022	12:00			PLANNED	Requested
848	RQ102621	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANESAR(PG)-BADSHAHPUR(HV) (HVPNL) CKT-1	HVPNL	D	TESTING VALIDATION OF OPERATION FROM RTAMC AND LOCAL SCADA AFTER SCADA UPGRADATION WORK	04/Sep/2022	08:00	04/Sep/2022	10:00			PLANNED	Requested
849	RQ102728	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-RENEW_JHARKHAND 3 SL_FGARH_PG (RSEJ3PL) (RSEJ3PL) CKT-1	RSEJ3PL	D	For erection and commissioning works in TBC Bay	22/Sep/2022	17:00	26/Sep/2022	23:00			PLANNED	Requested
850	RQ102659	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PIRANKALIYAR(UK)-ROORKEE(PG) (PTCUL) CKT-2	PTCUL	D	AMP WORK	22/Sep/2022	08:00	22/Sep/2022	18:00			PLANNED	Requested
851	RQ102657	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ROORKEE(PG)-RAMNAGAR(UK) (PTCUL) CKT-1	PTCUL	D	AMP WORK	20/Sep/2022	08:00	20/Sep/2022	18:00			PLANNED	Requested
852	RQ102658	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PIRANKALIYAR(UK)-ROORKEE(PG) (PTCUL) CKT-1	PTCUL	D	FOR AMP WORK	08/Sep/2022	08:00	08/Sep/2022	18:00			PLANNED	Requested
853	RQ102398	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHRADUN(PG)-JHAJRA(UK) (PTCUL) CKT-1	PTCUL	D	AMP Work of line bay	05/Sep/2022	08:00	05/Sep/2022	18:00			PLANNED	Requested
854	RQ102384	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BIKANER(PG)-SBSRPC_11 SL_BKN_PG (SBSRPC-11) (SBSRPC-11) CKT-1	SBSRPC-11	D	FOR CT OIL SAMPLING WORK	20/Sep/2022	18:00	20/Sep/2022	22:00			PLANNED	Requested
855	RQ101770	OCC_198	slchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAMERA_3(NH)-BUDHIL(LB) (LB) CKT-1	GREENKO BUDHIL	D	String work of 440kV Lahal-Rajera line between tower no. 08 to 09 by HPPTCL	18/Sep/2022	07:00	18/Sep/2022	19:00			PLANNED	Requested
856	RQ101769	OCC_198	slchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAMERA_3(NH)-BUDHIL(LB) (LB) CKT-1	GREENKO BUDHIL	D	String work of 440kV Lahal-Rajera line between tower no. 08 to 09 by HPPTCL	01/Sep/2022	07:00	01/Sep/2022	19:00			PLANNED	Requested
857	RQ102382	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TATA NOORSAR SL_BKN_PG (TPGEL)-BIKANER(PG) (TPGEL) CKT-1	TPGEL	D	FOR CT OIL SAMPLING WORK	17/Sep/2022	18:00	17/Sep/2022	22:00			PLANNED	Requested
858	RQ102726	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJL PSS HB_FGRAH_PG (AHEJ3L) (AHEJ3L) CKT-1	AHEJ3L	D	For erection and commissioning works in TBC Bay	17/Sep/2022	17:00	21/Sep/2022	23:00			PLANNED	Requested
859	RQ102383	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV THAR SURYA1 SL_BKN_PG (TS1PL)-BIKANER(PG) (THAR SURYA1) CKT-1	THAR SURYA1	D	FOR CT OIL SAMPLING WORK	16/Sep/2022	18:00	16/Sep/2022	22:00			PLANNED	Requested
860	RQ102015	OCC_198	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-2	DTL	D	to carry out Tan-Delta testing of C.Ts & CVTs and general maintenance work as per PMS.	16/Sep/2022	09:30	16/Sep/2022	12:30			PLANNED	Requested
861	RQ102014	OCC_198	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-1	DTL	D	to carry out Tan-Delta testing of C.Ts & CVTs and general maintenance work as per PMS.	15/Sep/2022	09:30	15/Sep/2022	12:30			PLANNED	Requested
862	RQ101996	OCC_198	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-3	DTL	D	Electrical clearance of a premises is to be measured according to instruction of secretary CGRF for BSES Yamuna Power Ltd.	02/Sep/2022	08:00	02/Sep/2022	10:30			PLANNED	Requested
863	RQ101995	OCC_198	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-2	DTL	D	Electrical clearance of a premises is to be measured according to instruction of secretary CGRF for BSES Yamuna Power Ltd.	01/Sep/2022	08:00	01/Sep/2022	10:30			PLANNED	Requested
864	RQ102731	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-2	AHEJOL	D	For erection and commissioning works in TBC Bay	12/Sep/2022	17:00	16/Sep/2022	23:00			PLANNED	Requested
865	RQ102730	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-1	AHEJOL	D	For erection and commissioning works in TBC Bay	07/Sep/2022	17:00	11/Sep/2022	23:00			PLANNED	Requested
866	RQ102399	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHADLA(PG)-SAURYA URJA SOLAR(SU) (SAURYA URJA) CKT-2	SAURYA URJA	D	Line AMP work	12/Sep/2022	17:00	12/Sep/2022	23:00			PLANNED	Requested
867	RQ102722	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SOLARURJA SL_FGARH_PG (RSUPL)-FATEHGARH_II(PG) (RENEW SOLAR URJA) (RSUPL) CKT-1	RENEW SOLAR URJA (RSUPL)	D	For erection and commissioning works in TBC Bay	09/Sep/2022	17:00	13/Sep/2022	23:00			PLANNED	Requested
868	RQ101925	OCC_198	indigrid_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AMARGARH(NRSS XXIX)-DELINA(PDD) (PDD JK) CKT-2	PDD JK	D	S/Stn Maintenance Works	08/Sep/2022	09:00	08/Sep/2022	18:00	Annual Maintenance		PLANNED	Requested
869	RQ101924	OCC_198	indigrid_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AMARGARH(NRSS XXIX)-DELINA(PDD) (PDD JK) CKT-1	PDD JK	D	S/Stn Maintenance Work	07/Sep/2022	09:00	07/Sep/2022	18:00	Annual Maintenance		PLANNED	Requested
870	RQ101917	OCC_198	indigrid_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AMARGARH(NRSS XXIX)-ZIANKOTE(K) (PDD JK) CKT-2	PDD JK	D	S/Stn Maintenance Work	06/Sep/2022	09:00	06/Sep/2022	18:00	Annual Maintenance		PLANNED	Requested
871	RQ101915	OCC_198	indigrid_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AMARGARH(NRSS XXIX)-ZIANKOTE(K) (PDD JK) CKT-1	PDD JK	D	S/Stn Maintenance Work	05/Sep/2022	09:00	05/Sep/2022	18:00	Annual Maintenance		PLANNED	Requested

872	RQ102725	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SUNBRIGHT SL_FGARH_PG (RSBPL)-FATEHGARH_II(PG) (RENEW SUN BRIGHT (RSBPL)) CKT-1	RENEW SUN BRIGHT (RSBPL)	D	For erection and commissioning works in TBC Bay	05/Sep/2022	17:00	08/Sep/2022	23:00			PLANNED	Requested
873	RQ102437	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DUN((RS)-JAIPUR SOUTH(PG) (RS) CKT-1	RRVUNL	D	For AMP Work of Line & bay equipments	02/Sep/2022	08:00	02/Sep/2022	18:00			PLANNED	Requested
874	RQ102727	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEI2L PSS HB_FGRAH_PG (AHEI2L) (AHEI2L) CKT-1	AHEI2L	D	For erection and commissioning works in TBC Bay	01/Sep/2022	17:00	06/Sep/2022	23:00			PLANNED	Requested
875	RQ102732	OCC_198	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-EDEN SL_FGRAH_PG (ERCPL) (EDEN (ERCPL)) CKT-1	EDEN (ERCPL)	D	For erection and commissioning works in TBC Bay	01/Sep/2022	17:00	04/Sep/2022	23:00			PLANNED	Requested
876	RQ102793	OCC_198	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/Sep/2022	07:00	30/Sep/2022	18:00	Kindly Approve		PLANNED	Requested
877	RQ102792	OCC_198	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/Sep/2022	07:00	30/Sep/2022	18:00	Kindly Approve		PLANNED	Requested
878	RQ102791	OCC_198	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1	ADHPL	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/Sep/2022	07:00	30/Sep/2022	18:00	Kindly Approve		PLANNED	Requested
879	RQ102794	OCC_198	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Requirement of shutdown (Aviation Globules removal work)	01/Sep/2022	07:00	25/Sep/2022	18:00	Kindly Approve		PLANNED	Requested
880	RQ102796	OCC_198	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Requirement of shutdown (Aviation Globules removal work)	01/Sep/2022	07:00	25/Sep/2022	18:00	Kindly Approve		PLANNED	Requested
881	RQ102795	OCC_198	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1	ADHPL	D	Requirement of shutdown (Aviation Globules removal work)	01/Sep/2022	07:00	25/Sep/2022	18:00	Kindly Approve		PLANNED	Requested
882	RQ102534	OCC_198	cpcc1_sd	BUS	220KV BUS 1 AT MEERUT(PG)	POWERGRID	D	FOR AMP WORK	29/Sep/2022	08:00	29/Sep/2022	18:00			PLANNED	Requested
883	RQ102579	OCC_198	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)	POWERGRID	D	For Busbar Bay unit retrofit	29/Sep/2022	08:00	29/Sep/2022	18:00			PLANNED	Requested
884	RQ102578	OCC_198	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)	POWERGRID	D	For Busbar Bay unit retrofit	28/Sep/2022	08:00	28/Sep/2022	18:00			PLANNED	Requested
885	RQ101947	OCC_198	cpcc3_sd	BUS	220KV BUS 1 AT SHAHAJAHANPUR(PG)	POWERGRID	D	For Jumper connection of New 209 bay Bus 1 Isolator	27/Sep/2022	10:00	27/Sep/2022	18:00			PLANNED	Requested
886	RQ101949	OCC_198	cpcc3_sd	BUS	220KV BUS 2 AT SHAHAJAHANPUR(PG)	POWERGRID	D	For Jumper connection of New 209 bay Bus 2 Isolator	27/Sep/2022	10:00	27/Sep/2022	18:00			PLANNED	Requested
887	RQ102577	OCC_198	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	POWERGRID	D	For Busbar Bay unit retrofit	27/Sep/2022	08:00	27/Sep/2022	18:00			PLANNED	Requested
888	RQ102779	OCC_198	cpcc3_sd	BUS	220KV BUS 1 AT SHAHAJAHANPUR(PG)	POWERGRID	D	For Jumper connection of New 209 bay Bus 1 Isolator	26/Sep/2022	10:00	26/Sep/2022	18:00			PLANNED	Requested
889	RQ102576	OCC_198	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)	POWERGRID	D	For Busbar Bay unit retrofit	26/Sep/2022	08:00	26/Sep/2022	18:00			PLANNED	Requested
890	RQ101946	OCC_198	cpcc3_sd	BUS	220KV BUS 2 AT SHAHAJAHANPUR(PG)	POWERGRID	D	For Erection of New 209 bay Bus 2 Isolator	23/Sep/2022	10:00	23/Sep/2022	18:00			PLANNED	Requested
891	RQ102466	OCC_198	cpcc2_sd	BUS	220KV BUS 1 AT HAMIRPUR(PG)	POWERGRID	C	Verification and attending suspected leakage of GIS PT compartment	22/Sep/2022	10:00	23/Sep/2022	18:00	Kindly Approve		PLANNED	Requested
892	RQ102180	OCC_198	cpcc3_sd	BUS	220KV BUS 2 AT SHAHAJAHANPUR(PG)	POWERGRID	D	Bay extension work - For Erection of New 209 bay Bus 2 Isolator	21/Sep/2022	10:00	21/Sep/2022	18:00			PLANNED	Requested
893	RQ101945	OCC_198	cpcc3_sd	BUS	220KV BUS 1 AT SHAHAJAHANPUR(PG)	POWERGRID	D	For Erection of New 209 bay Bus 1 Isolator	20/Sep/2022	10:00	20/Sep/2022	18:00			PLANNED	Requested
894	RQ102179	OCC_198	cpcc3_sd	BUS	220KV BUS 1 AT SHAHAJAHANPUR(PG)	POWERGRID	D	Bay extension work - For Erection of New 209 bay Bus 1 Isolator	19/Sep/2022	10:00	19/Sep/2022	18:00			PLANNED	Requested
895	RQ102479	OCC_198	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 5	POWERGRID	D	VMS installation work, Jumper repairing	13/Sep/2022	16:00	13/Sep/2022	23:00			PLANNED	Requested
896	RQ102477	OCC_198	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 3	POWERGRID	D	VMS installation work, Jumper repairing	13/Sep/2022	16:00	13/Sep/2022	23:00			PLANNED	Requested
897	RQ102480	OCC_198	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 6	POWERGRID	D	VMS installation work, Jumper repairing	13/Sep/2022	16:00	13/Sep/2022	23:00			PLANNED	Requested
898	RQ102478	OCC_198	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 4	POWERGRID	D	VMS installation work, Jumper repairing	13/Sep/2022	16:00	13/Sep/2022	23:00			PLANNED	Requested
899	RQ102852	OCC_198	cpcc2_sd	BUS	220KV BUS 2 AT KISHENPUR(PG)	POWERGRID	D	AMP Work of 220 kV Bus-2	13/Sep/2022	10:00	14/Sep/2022	18:00			PLANNED	Requested
900	RQ102418	OCC_198	cpcc2_sd	BUS	220KV BUS 2 AT MOGA(PG)	POWERGRID	D	For AMP work & Replacement of BPL	13/Sep/2022	08:00	15/Sep/2022	18:00			PLANNED	Requested
901	RQ102482	OCC_198	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 2	POWERGRID	D	BAY EXTENSION WORKS	12/Sep/2022	16:00	12/Sep/2022	23:00			PLANNED	Requested
902	RQ102626	OCC_198	cpcc1_sd	BUS	220KV BUS 2 AT BAHADURGARH(PG)	POWERGRID	D	AMP WORK	12/Sep/2022	08:00	12/Sep/2022	18:00			PLANNED	Requested
903	RQ102481	OCC_198	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 1	POWERGRID	D	BAY EXTENSION WORKS	11/Sep/2022	16:00	11/Sep/2022	23:00			PLANNED	Requested
904	RQ102545	OCC_198	cpcc1_sd	BUS	220 KV BIKANER(PG) - BUS 2	POWERGRID	D	ICT2 TO 220KV BUS2 DROPPER CONNECTION WORK	09/Sep/2022	16:00	11/Sep/2022	23:00			PLANNED	Requested
905	RQ102181	OCC_198	cpcc3_sd	BUS	220KV BUS 2 AT LUCKNOW_1(PG)	POWERGRID	D	AMP WORKS	09/Sep/2022	10:00	09/Sep/2022	18:00			PLANNED	Requested
906	RQ102851	OCC_198	cpcc2_sd	BUS	220KV BUS 1 AT KISHENPUR(PG)	POWERGRID	D	AMP Work of 220 kV Bus-1	08/Sep/2022	10:00	09/Sep/2022	18:00			KINDLY APPROVE	Requested
907	RQ102646	OCC_198	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 4	POWERGRID	D	For erection and commissioning works in TBC Bay	06/Sep/2022	17:00	11/Sep/2022	23:00			PLANNED	Requested
908	RQ102648	OCC_198	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 2	POWERGRID	D	For erection and commissioning works in TBC Bay	06/Sep/2022	17:00	11/Sep/2022	23:00			PLANNED	Requested
909	RQ102530	OCC_198	cpcc1_sd	BUS	220 KV KURUKSHETRA(PG) - BUS 2	POWERGRID	D	FOR AMP WORKS	06/Sep/2022	08:00	06/Sep/2022	18:00			PLANNED	Requested
910	RQ102625	OCC_198	cpcc1_sd	BUS	220KV BUS 1 AT BAHADURGARH(PG)	POWERGRID	D	FOR AMP WORK	05/Sep/2022	08:00	05/Sep/2022	18:00			PLANNED	Requested
911	RQ102529	OCC_198	cpcc1_sd	BUS	220 KV KURUKSHETRA(PG) - BUS 1	POWERGRID	D	FOR AMP WORKS	05/Sep/2022	08:00	05/Sep/2022	18:00			PLANNED	Requested
912	RQ102570	OCC_198	cpcc1_sd	BUS	220KV BUS 2 AT BAHADURGARH(PG)	POWERGRID	D	AMP work of 220 KV Bus-2	03/Sep/2022	08:00	03/Sep/2022	18:00			PLANNED	Requested
913	RQ102018	OCC_198	cpcc3_sd	BUS	220KV BUS 2 AT FATEHPUR(PG)	POWERGRID	D	For new Bay construction (201 and 215) works - Pole, BPL erection and Jumpering work	02/Sep/2022	10:00	02/Sep/2022	18:00			PLANNED	Requested
914	RQ102569	OCC_198	cpcc1_sd	BUS	220KV BUS 1 AT BAHADURGARH(PG)	POWERGRID	D	AMP work and attending hotspots of bus side isolator of 220 KV Bus-1	02/Sep/2022	08:00	02/Sep/2022	18:00			PLANNED	Requested
915	RQ102647	OCC_198	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 1	POWERGRID	D	For erection and commissioning works in TBC Bay	01/Sep/2022	17:00	05/Sep/2022	23:00			PLANNED	Requested
916	RQ102651	OCC_198	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 3	POWERGRID	D	For erection and commissioning works in TBC Bay	01/Sep/2022	17:00	05/Sep/2022	23:00			PLANNED	Requested
917	RQ102461	OCC_198	cpcc2_sd	BUS	220KV BUS 2 AT HAMIRPUR(PG)	POWERGRID	D	For verification of modified Selective Zone Tripping Logic of Bus-II	01/Sep/2022	10:00	01/Sep/2022	18:00	Kindly Approve		PLANNED	Requested

945	RQ102162	OCC_198	stuup_sd	BAY	883 MAIN BAY - 400/220 KV 315 MVA ICT 3 AT MUZAFFARNAGAR(UP) (UPPTCL) AT 220 KV MUZAFFARNAGAR(UP)	UPPTCL	D	For overhauling & repairing of 400 KV Pantograph isolators.	04/Sep/2022	09:00	04/Sep/2022	17:00			PLANNED	Requested
946	RQ102268	OCC_198	cpcc3_sd	HVDC POLE	70 KV VINDHYACHAL(PG) POLE-2	POWERGRID	D	FOR AMP OF HVDC BLOCK#2 & CONVTER TRANSFORMER PROTECTION & ASSOCIATED FILTER PROTECTION & SMOOTHING REACTOR.	19/Sep/2022	08:00	21/Sep/2022	18:00	Filter AMP clubbed with block amp, to avoid Dual block POWER limitation of 275MW. Protection system & equipment testing after one year of commissioning along with DUE AMP. BLOCK-1 will remain in service.		PLANNED	Requested
947	RQ102308	OCC_198	cpcc3_sd	FSC	FSC(30%) OF 400 KV GORAKHPUR(PG)-LUCKNOW_1(PG) (PL) CKT-1 AT LUCKNOW_1(PG)	POWERGRID	D	AMP WORKS	16/Sep/2022	10:00	16/Sep/2022	18:00			PLANNED	Requested
948	RQ102307	OCC_198	cpcc3_sd	FSC	FSC(30%) OF 400 KV GORAKHPUR(PG)-LUCKNOW_1(PG) (PL) CKT-2 AT LUCKNOW_1(PG)	POWERGRID	D	AMP WORKS	14/Sep/2022	10:00	14/Sep/2022	18:00			PLANNED	Requested