



सत्यमेव जयते

भारत सरकार  
Government of India  
विद्युत मंत्रालय  
Ministry of Power  
उत्तर क्षेत्रीय विद्युत समिति  
Northern Regional Power Committee

सं.:उ.क्षे.वि.स./प्रचालन/106/01/2022/ 9925- 9966

दिनांक: 19.10.2022

विषय: उत्तर क्षेत्रीय विद्युत समिति की प्रचालन समन्वय उप- समिति की 200 वी बैठक में स्वीकृत आऊटेज कार्यक्रम की सूची।

Subject: Outage programme approved in 200<sup>th</sup> OCC Meeting.

विद्युत् उत्पादन कंपनियों व पारेषण लाइसेंस धारकों द्वारा उत्पादन इकाइयों व पारेषण तंत्र के प्रस्तावित आऊटेज कार्यक्रमों को दिनांक 17.10.2022 में आयोजित प्रचालन समन्वय उप- समिति की 200 वी बैठक में चर्चा करने के पश्चात आऊटेज कार्यक्रम की स्वीकृत सूची को उत्तर क्षेत्रीय विद्युत समिति के वेब पोर्टल पर उपलब्ध किया गया है। सभी आऊटेज कार्यक्रम संभावित हैं एवं वास्तविक काल में ग्रिड की स्थिति के अनुरूप प्रभावी होंगे। किसी प्रकार की त्रुटि होने पर दो कार्य दिवसों के भीतर हमें सूचित करने का कष्ट करें।

The outage programme of Generating Units and Transmission Lines proposed by Generating Companies and Transmission Licensees were discussed in the 200<sup>th</sup> OCC meeting held on 17.10.2022 and the approved list of outages program has been uploaded on NRPC web portal. All outage programmes are approved tentatively subject to real time grid conditions. Discrepancy, if any may kindly be intimated within two working days.

*Santosh*  
19/10/2022

(संतोष कुमार)

अधीक्षण अभियंता (प्रचालन)

सेवा में,  
प्रचालन समन्वय उप- समिति के सभी सदस्य।

APPROVED OUTAGE PROGRAM OF 200th OCC																				
Sr No	Reference Number	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/Continous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Request Type	Shutdown Status	Approved From Date	Approved From Time	Approved To Date	Approved To Time	OCC Remarks
1	RQ108267	OCC_200	ntpcos_sd	GENERATING UNIT	500 MW RIHAND-I STPS - UNIT 1	NTPC	C	Boiler + Gen + FGD Execution	10/Nov/2022	00:00	14/Dec/2022	23:00		PLANNED	Approved	05-Nov-22	00:00	09-Dec-22	23:00	Should be linked with outage of Rihand-Dadri HVDC Shutdown
2	RQ108269	OCC_200	ntpcos_sd	GENERATING UNIT	200 MW SINGRAULI STPS - UNIT 5	NTPC	C	BLR overhaul + TG Bearing Inspection	05/Nov/2022	00:00	29/Nov/2022	23:00		PLANNED	Approved	05-Nov-22	00:00	29-Nov-22	23:00	Approved from 09 September to 09 October in LGBR
3	RQ108413	OCC_200	jhajjar_sd	GENERATING UNIT	500 MW ISTPP (JHAJJAR) - UNIT 1	APCPL	C	35 Days Annual Overhauling (vibration issue)	10/Nov/2022	00:00	14/Dec/2022	23:59		PLANNED	Approved	10-Nov-22	00:00	14-Dec-22	23:59	Approved from 15 January to 20 February 2023 in LGBR/Subject to Harvana consent
4	RQ108274	OCC_200	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-1		C	Transmission Line Diversion work due to construction of Gorakhpur Link Expressway by UPEIDA	22/Nov/2022	08:00	28/Nov/2022	18:00		PLANNED	Approved	22-Nov-22	08:00	28-Nov-22	18:00	In principle dates are accorded .Final dates will be fixed after internal discussion of Power grid and with NLDCC
5	RQ108275	OCC_200	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-2		C	Transmission Line Diversion work due to construction of Gorakhpur Link Expressway by UPEIDA	22/Nov/2022	08:00	28/Nov/2022	18:00		PLANNED	Approved	22-Nov-22	08:00	28-Nov-22	18:00	In principle dates are accorded .Final dates will be fixed after internal discussion of Power grid and with NLDCC
6	RQ108147	OCC_200	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2	POWER GRID	D	System Test (on load) of link after UPGRADATION of CONTROL SOFTWARE	12/Nov/2022	08:00	15/Nov/2022	18:00	S/D to be clubbed with NR2 for diversion	PLANNED	Approved	12-Nov-22	08:00	15-Nov-22	18:00	Shall be completed within 6-7 days.
7	RQ108146	OCC_200	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-1	POWER GRID	D	System Test (on load) of link after UPGRADATION of CONTROL SOFTWARE	12/Nov/2022	08:00	15/Nov/2022	18:00	S/D to be clubbed with NR2 for diversion	PLANNED	Approved	12-Nov-22	08:00	15-Nov-22	18:00	Shall be completed within 6-7 days.
8	RQ108145	OCC_200	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2	POWER GRID	C	"1. UPGRADATION OF CONTROL SOFTWARE 2. HARDWARE MODIFICATION & INTEGRATION OF BLOCKING FILTER "	09/Nov/2022	08:00	11/Nov/2022	18:00	S/D to be clubbed with NR2 for diversion	PLANNED	Approved	09-Nov-22	08:00	11-Nov-22	18:00	Can be clubbed with diversion work
9	RQ108144	OCC_200	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-1	POWER GRID	C	"1. UPGRADATION OF CONTROL SOFTWARE 2. HARDWARE MODIFICATION & INTEGRATION OF BLOCKING FILTER "	07/Nov/2022	08:00	11/Nov/2022	18:00	S/D to be clubbed with NR2 for diversion	PLANNED	Approved	07-Nov-22	08:00	11-Nov-22	18:00	Can be clubbed with diversion work
10	RQ108288	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIA-GAYA (PG) CKT-1	POWER GRID	D	AMP work	30/Nov/2022	09:00	30/Nov/2022	18:00		PLANNED	Approved	30-Nov-22	09:00	30-Nov-22	18:00	
11	RQ108334	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAISATNA (PG) CKT-1	POWER GRID	D	AMP of Line Reactor at Orais/S	22/Nov/2022	09:00	22/Nov/2022	18:00		PLANNED	Rejected					Can be availed at the time of line outage
12	RQ108281	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-2	POWER GRID	D	Insulator Cleaning Work	16/Nov/2022	08:00	16/Nov/2022	18:00		PLANNED	Approved	16-Nov-22	08:00	16-Nov-22	18:00	
13	RQ108130	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) CKT-2	POWER GRID	D	Glass insulator Cleaning for Winter preparedness	16/Nov/2022	08:00	17/Nov/2022	18:00		PLANNED	Approved	16-Nov-22	08:00	17-Nov-22	18:00	

14	RQ108280	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-1	POWER GRID	D	Insulator Cleaning Work	15/Nov/2022	08:00	15/Nov/2022	18:00		PLANNED	Approved	15-Nov-22	08:00	15-Nov-22	18:00	
15	RQ108134	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2	POWER GRID	D	AMP OF BANASKANTHA-CHITTORGARH CKT 2 LINE REACTOR CB ,LINE REACTOR AND LINE BAY	14/Nov/2022	08:00	15/Nov/2022	18:00		PLANNED	Approved	14-Nov-22	08:00	15-Nov-22	18:00	
16	RQ108457	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIA-GAYA (PG) CKT-1	POWER GRID	D	FOR REPLACEMENT OF FLASHED INSULATOR BY ER1	10/Nov/2022	08:00	11/Nov/2022	18:00		PLANNED	Approved	10-Nov-22	08:00	11-Nov-22	18:00	
17	RQ108133	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1	POWER GRID	D	AMP OF BANASKANTHA-CHITTORGARH CKT -1 LINE REACTOR CB ,LINE REACTOR AND LINE BAY	10/Nov/2022	08:00	11/Nov/2022	18:00		PLANNED	Approved	10-Nov-22	08:00	11-Nov-22	18:00	
18	RQ108129	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) CKT-1	POWER GRID	C	NHAI Line Diversion work	10/Nov/2022	08:00	25/Nov/2022	22:00		PLANNED	Approved	10-Nov-22	08:00	25-Nov-22	22:00	Can be clubbed with 800 KV Champa-Kurukshetra Shutdown
19	RQ108367	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-2	POWER GRID	D	Tower Strengthening Work by WR#2 . A/R to be kept in non auto mode.	08/Nov/2022	08:00	15/Nov/2022	18:00		PLANNED	Approved	01-Nov-22	08:00	07-Nov-22	18:00	
20	RQ108270	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHPUR-SASARAM (PG) CKT-1	POWER GRID	C	Transmission Line Diversion work due to construction of Ganga Expressway by UPEIDA	01/Nov/2022	08:00	10/Nov/2022	18:00		PLANNED	Approved	01-Nov-22	08:00	10-Nov-22	18:00	
21	RQ108455	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-2	POWER GRID	D	A/R OFF FOR OPGW INSTALLATION WORK UNDER STRENGTHENING OF OPGW NETWORK IN ER PROJECT BY ER1	01/Nov/2022	08:00	30/Nov/2022	18:00		PLANNED	Approved	11-Nov-22	08:00	30-Nov-22	18:00	Can be facilitated after Fatehpur-Sasaram S/D
22	RQ108365	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	POWER GRID	D	For OPGW stringing under live line condition by WR#2. A/R INTO NON AUTO MODE IS REQUIRED.	01/Nov/2022	08:00	30/Nov/2022	18:00		PLANNED	Approved	01-Nov-22	08:00	30-Nov-22	18:00	
23	RQ108366	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-1	POWER GRID	D	Tower Strengthening Work by WR#2 . A/R to be kept in non auto mode.	01/Nov/2022	08:00	07/Nov/2022	18:00		PLANNED	Approved	16-Nov-22	08:00	22-Nov-22	18:00	Can be facilitated after 15th Nov.
24	RQ107924	OCC_200	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH (APL)-ADANI MUNDRA(APL) (ATIL) CKT-1	POWER GRID	C	For 33 KV Earth Electrode Line (Tower No. 22-26 & 85-87) Modification work for NHAI PIU Bhiwani to accommodate NH152D	16/Nov/2022	08:00	19/Nov/2022	20:00	For 33 KV Earth Electrode Line (Tower No. 22-26 & 85-87) Modification work for NHAI PIU Bhiwani to accommodate NH152D	PLANNED	Rejected					Deffered till next OCC
25	RQ107925	OCC_200	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH (APL)-ADANI MUNDRA(APL) (ATIL) CKT-2	POWER GRID	C	For 33 KV Earth Electrode Line (Tower No. 22-26 & 85-87) Modification work for NHAI PIU Bhiwani to accommodate NH152D	16/Nov/2022	08:00	19/Nov/2022	20:00	For 33 KV Earth Electrode Line (Tower No. 22-26 & 85-87) Modification work for NHAI PIU Bhiwani to accommodate NH152D	PLANNED	Rejected					Deffered till next OCC
26	RQ107922	OCC_200	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH (APL)-ADANI MUNDRA(APL) (ATIL) CKT-2	POWER GRID	D	OPGW REPLACEMENT WORK (Replacement of old earthwire with OPGW). No outage is required. Work will be carried out online.	01/Nov/2022	08:00	30/Nov/2022	18:30	No outage Required	PLANNED	Approved	01-Nov-22	08:00	30-Nov-22	18:30	

27	RQ108512	OCC_200	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	30/Nov/2022	08:00	30/Nov/2022	17:00		PLANNED	Approved	30-Nov-22	08:00	30-Nov-22	17:00	
28	RQ108556	OCC_200	sldcps_sd	BAY	412 MAIN BAY - 400/220KV 315 MVA ICT 2 AT MUKTSAR(PS)		D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	29/Nov/2022	08:00	29/Nov/2022	17:00		PLANNED	Approved	29-Nov-22	08:00	29-Nov-22	17:00	
29	RQ108511	OCC_200	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-1		D	Maintenance of CT & 89B Isolator of 401 AND Isolator of 402 89 A, Cleaning of porcelain discs insulators in polluted areas eg. across railway crossings, near brick klin etc. and Checking & Tightening jumpers nut bolts and routine maintenance, Disc Insulators Washing from tower Nos 190 to 244, Annual maintenance and Protection testing of bay equipments & Maintenance of 401 89 L Isolator, 401-CVT, LA & Wave trap	29/Nov/2022	08:00	30/Nov/2022	17:00	Shutdown required of line, Line bay and Tie bay ( BAY-416 & 417 )	PLANNED	Approved	29-Nov-22	08:00	30-Nov-22	17:00	
30	RQ108554	OCC_200	sldcps_sd	BAY	411 TIE BAY - 400/220KV 315 MVA ICT 2 AT MUKTSAR(PS) AND FUTURE		D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	24/Nov/2022	08:00	24/Nov/2022	17:00		PLANNED	Approved	24-Nov-22	08:00	24-Nov-22	17:00	
31	RQ108506	OCC_200	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-RAJPURA(PS) (PS) CKT-2		D	Cleaning of porcelain discs insulators in polluted areas eg. across railway crossings, near brick klin etc. and Checking & Tightening jumpers nut bolts and routine maintenance & Annual maintenance and Protection testing of bay equipments.	24/Nov/2022	08:00	26/Nov/2022	17:00	Shutdown required of line, Line bay and Tie bay ( BAY-415 & 414 )	PLANNED	Approved	24-Nov-22	08:00	26-Nov-22	17:00	
32	RQ108601	OCC_200	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NAKODAR(PSG)		D	Periodic Maintenance	23/Nov/2022	09:00	23/Nov/2022	17:00		PLANNED	Approved	23-Nov-22	09:00	23-Nov-22	17:00	
33	RQ108504	OCC_200	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	23/Nov/2022	08:00	23/Nov/2022	17:00		PLANNED	Approved	23-Nov-22	08:00	23-Nov-22	17:00	
34	RQ108498	OCC_200	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	21/Nov/2022	08:00	21/Nov/2022	17:00		PLANNED	Approved	21-Nov-22	08:00	21-Nov-22	17:00	
35	RQ108497	OCC_200	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-1		D	Disc Insulators Washing from tower Nos 01 to 250 &Protection Testing	19/Nov/2022	08:00	25/Nov/2022	17:00	-	PLANNED	Approved	19-Nov-22	08:00	25-Nov-22	17:00	
36	RQ108600	OCC_200	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)		D	Maintenance of Isolator 402 89 B & 403 89 A	18/Nov/2022	09:00	18/Nov/2022	17:00	-	PLANNED	Approved	18-Nov-22	09:00	18-Nov-22	17:00	

37	RQ108552	OCC_200	sldcps_sd	BAY	408 TIE BAY - 400/220KV 315 MVA ICT 1 AT MUKTSAR(PS) AND FUTURE		D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	18/Nov/2022	08:00	18/Nov/2022	17:00		PLANNED	Approved	18-Nov-22	08:00	18-Nov-22	17:00	
38	RQ108599	OCC_200	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)		D	Maintenance of Bushing clamps, 220 KV Output Bus Bar, 403 89 L Isolator	17/Nov/2022	09:00	17/Nov/2022	17:00	-	PLANNED	Approved	17-Nov-22	09:00	17-Nov-22	17:00	
39	RQ108494	OCC_200	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2		D	Checking of Jumper, suspension clamp and Damper. Tree cutting and disc cleaning	17/Nov/2022	08:00	17/Nov/2022	17:00		PLANNED	Approved	17-Nov-22	08:00	17-Nov-22	17:00	
40	RQ108598	OCC_200	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)		D	Protection Testing	16/Nov/2022	09:00	16/Nov/2022	17:00	-	PLANNED	Approved	16-Nov-22	09:00	16-Nov-22	17:00	
41	RQ108597	OCC_200	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NAKODAR(PSG)		D	Periodic Maintenance	16/Nov/2022	09:00	16/Nov/2022	17:00		PLANNED	Approved	16-Nov-22	09:00	16-Nov-22	17:00	
42	RQ108596	OCC_200	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)		D	Protection Testing	15/Nov/2022	09:00	15/Nov/2022	17:00	-	PLANNED	Approved	15-Nov-22	09:00	15-Nov-22	17:00	
43	RQ108492	OCC_200	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2		D	Checking of Jumper, suspension clamp and Damper. Tree cutting and disc cleaning	15/Nov/2022	08:00	15/Nov/2022	17:00		PLANNED	Approved	15-Nov-22	08:00	15-Nov-22	17:00	
44	RQ108550	OCC_200	sldcps_sd	BAY	404 MAIN BAY - 400KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-2 AT MUKTSAR(PS)		D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	15/Nov/2022	08:00	15/Nov/2022	17:00		PLANNED	Approved	15-Nov-22	08:00	15-Nov-22	17:00	
45	RQ108489	OCC_200	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-2		D	Tree cutting and Jumper Tightening of tower No-216 to 250 & Protection Testing	14/Nov/2022	08:00	15/Nov/2022	17:00	-	PLANNED	Approved	14-Nov-22	08:00	15-Nov-22	17:00	
46	RQ108490	OCC_200	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2		D	Cleaning of porcelain discs insulators in polluted areas eg. across railway crossings, near brick klin etc. and Checking & Tightening jumpers nut bolts and routine maintenance.	14/Nov/2022	08:00	18/Nov/2022	17:00	-	PLANNED	Approved	14-Nov-22	08:00	18-Nov-22	17:00	
47	RQ108486	OCC_200	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1		D	Checking of Jumper, suspension clamp and Damper. Tree cutting and disc cleaning	11/Nov/2022	08:00	11/Nov/2022	17:00		PLANNED	Approved	11-Nov-22	08:00	11-Nov-22	17:00	
48	RQ108485	OCC_200	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1		D	General Maintenance/ Jumpers tightening	11/Nov/2022	08:00	11/Nov/2022	17:00	.....	PLANNED	Approved	11-Nov-22	08:00	11-Nov-22	17:00	
49	RQ108595	OCC_200	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAKHU(PS)		D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes, BMK, CTR Panel and C&R Panels	10/Nov/2022	09:00	10/Nov/2022	17:00		PLANNED	Approved	10-Nov-22	09:00	10-Nov-22	17:00	
50	RQ108594	OCC_200	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NAKODAR(PSG)		D	Periodic Maintenance	09/Nov/2022	09:00	09/Nov/2022	17:00		PLANNED	Approved	09-Nov-22	09:00	09-Nov-22	17:00	
51	RQ108482	OCC_200	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1		D	Checking of Jumper, suspension clamp and Damper. Tree cutting and disc cleaning	09/Nov/2022	08:00	09/Nov/2022	17:00		PLANNED	Approved	09-Nov-22	08:00	09-Nov-22	17:00	

52	RQ108547	OCC_200	sldcps_sd	BAY	421 MAIN BAY - 400 KV BHIWANI(BB)-RAJPURA(PS) (BB) CKT-1 AT RAJPURA(PS)		D	Annual maintenance and Protection testing of bay equipments.	09/Nov/2022	08:00	10/Nov/2022	17:00	Only bay shutdown required & No line shutdown required	PLANNED	Approved	09-Nov-22	08:00	10-Nov-22	17:00	
53	RQ108548	OCC_200	sldcps_sd	BAY	420 TIE BAY - 400 KV BHIWANI(BB)-RAJPURA(PS) (BB) CKT-1 AND FUTURE AT RAJPURA(PS)		D	Annual maintenance and Protection testing of bay equipments.	09/Nov/2022	08:00	10/Nov/2022	17:00	Only bay shutdown required & No line shutdown required	PLANNED	Approved	09-Nov-22	08:00	10-Nov-22	17:00	
54	RQ108484	OCC_200	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-2		D	Tree cutting and Jumper Tightening of tower No- 215 to 230, Annual maintenance and Protection testing of bay equipments & Protection Testing	09/Nov/2022	08:00	09/Nov/2022	17:00	Shutdown required of line, Line bay and Tie bay ( BAY-413 & 414 )	PLANNED	Approved	09-Nov-22	08:00	09-Nov-22	17:00	
55	RQ108592	OCC_200	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MUKTSAR(PS)		D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	07/Nov/2022	09:00	07/Nov/2022	17:00		PLANNED	Approved	07-Nov-22	09:00	07-Nov-22	17:00	
56	RQ108593	OCC_200	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)		D	Maintenance of 201 89C & 89 L, CT 201 & CB 201	07/Nov/2022	09:00	07/Nov/2022	17:00	-	PLANNED	Approved	07-Nov-22	09:00	07-Nov-22	17:00	
57	RQ108479	OCC_200	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1		D	Checking of Jumper, suspension clamp and Damper. Tree cutting and disc cleaning	07/Nov/2022	08:00	07/Nov/2022	17:00		PLANNED	Approved	07-Nov-22	08:00	07-Nov-22	17:00	
58	RQ108481	OCC_200	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-2		D	Tree cutting and Jumper Tightening of tower No- 231 to 244	07/Nov/2022	08:00	07/Nov/2022	17:00	-	PLANNED	Approved	07-Nov-22	08:00	07-Nov-22	17:00	
59	RQ108477	OCC_200	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-2		D	Checking of Jumper, suspension clamp and Damper. Tree cutting and disc cleaning	04/Nov/2022	08:00	04/Nov/2022	17:00		PLANNED	Approved	04-Nov-22	08:00	04-Nov-22	17:00	
60	RQ108590	OCC_200	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NAKODAR(PSG)		D	Periodic Maintenance	03/Nov/2022	09:00	03/Nov/2022	17:00		PLANNED	Approved	03-Nov-22	09:00	03-Nov-22	17:00	
61	RQ108589	OCC_200	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MUKTSAR(PS)		D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	03/Nov/2022	09:00	03/Nov/2022	17:00		PLANNED	Approved	03-Nov-22	09:00	03-Nov-22	17:00	
62	RQ108591	OCC_200	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAKHU(PS)		D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes, BMK, CTR Panel and C&R Panels	03/Nov/2022	09:00	03/Nov/2022	17:00		PLANNED	Approved	03-Nov-22	09:00	03-Nov-22	17:00	
63	RQ108476	OCC_200	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1		D	General Maintenance/ Jumpers tightening	03/Nov/2022	08:00	03/Nov/2022	17:00	.....	PLANNED	Approved	03-Nov-22	08:00	03-Nov-22	17:00	
64	RQ108588	OCC_200	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(PS)		D	Maintenance of Bushing clamps, 220 KV Output Bus Bar, 412 89 L Isolator	02/Nov/2022	09:00	02/Nov/2022	17:00	-	PLANNED	Approved	02-Nov-22	09:00	02-Nov-22	17:00	
65	RQ108473	OCC_200	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-1		D	Checking of Jumper, suspension clamp and Damper. Tree cutting and disc cleaning	02/Nov/2022	08:00	02/Nov/2022	17:00		PLANNED	Approved	02-Nov-22	08:00	02-Nov-22	17:00	

66	RQ108544	OCC_200	sldcps_sd	BAY	423 TIE BAY - 400 KV DEHAR(BB)-RAJPURA(PS) (BB) CKT-1 AND FUTURE AT RAJPURA(PS)		D	Annual maintenance and Protection testing of bay equipments.	02/Nov/2022	08:00	03/Nov/2022	17:00	Only bay shutdown required & No line shutdown required	PLANNED	Approved	02-Nov-22	08:00	03-Nov-22	17:00	
67	RQ108543	OCC_200	sldcps_sd	BAY	424 MAIN BAY - 400 KV DEHAR(BB)-RAJPURA(PS) (BB) CKT-1 AT RAJPURA(PS)		D	Annual maintenance and Protection testing of bay equipments.	02/Nov/2022	08:00	03/Nov/2022	17:00	Only bay shutdown required & No line shutdown required	PLANNED	Approved	02-Nov-22	08:00	03-Nov-22	17:00	
68	RQ108586	OCC_200	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAKHU(PS)		D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	01/Nov/2022	09:00	01/Nov/2022	17:00		PLANNED	Approved	01-Nov-22	09:00	01-Nov-22	17:00	
69	RQ108587	OCC_200	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(PS)		D	Maintenance of Isolator 411 89 B & 412 89 A	01/Nov/2022	09:00	01/Nov/2022	17:00		PLANNED	Approved	01-Nov-22	09:00	01-Nov-22	17:00	
70	RQ108453	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-1	POWER GRID	D	FOR OPGW CROSSING BETWEEN ARA-DUMRAO TO BIHARSHARIF-BALIA LINE UNDER STRENGTHENING OF OPGW NETWORK IN ER PROJECT BY ER1	20/Nov/2022	08:00	24/Nov/2022	18:00		PLANNED	Approved	20-Nov-22	08:00	24-Nov-22	18:00	Subject to real time ER-NR Corridor constraints.
71	RQ108454	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-2	POWER GRID	D	FOR OPGW CROSSING BETWEEN ARA-DUMRAO TO BIHARSHARIF-BALIA LINE UNDER STRENGTHENING OF OPGW NETWORK IN ER PROJECT BY ER1	20/Nov/2022	08:00	24/Nov/2022	18:00		PLANNED	Approved	20-Nov-22	08:00	24-Nov-22	18:00	Subject to real time ER-NR Corridor constraints.
72	RQ108461	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-2	POWER GRID	D	FOR REPLACEMENT OF FLASHED INSULATOR BY ER1	17/Nov/2022	08:00	18/Nov/2022	18:00		PLANNED	Approved	17-Nov-22	08:00	18-Nov-22	18:00	
73	RQ108272	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	POWER GRID	D	Insulator Replacement work at various crossings	17/Nov/2022	08:00	18/Nov/2022	18:00		PLANNED	Approved	17-Nov-22	08:00	18-Nov-22	18:00	
74	RQ108463	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-BIHARSHARIFF (PG) CKT-2	POWER GRID	D	FOR REPLACEMENT OF FLASHED INSULATOR BY ER1	15/Nov/2022	08:00	15/Nov/2022	18:00		PLANNED	Approved	15-Nov-22	08:00	15-Nov-22	18:00	
75	RQ108320	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-1	POWER GRID	D	FOR CT CABLE REPLACEMENT WORK IN NON SWITCHABLE 50 MVAR LINE REACTOR OF 400 KV BALLIA - BIHARSHARIF CKT1 AT BALIA END . DURING CHARGING OF REACTOR SHUTDOWN OF 400 KV BALLIA - BIHARSHARIF CKT-1-	14/Nov/2022	18:00	14/Nov/2022	18:30		PLANNED	Approved	14-Nov-22	18:00	14-Nov-22	18:30	
76	RQ108319	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-1	POWER GRID	D	FOR CT CABLE REPLACEMENT WORK IN NON SWITCHABLE 50 MVAR LINE REACTOR OF 400 KV BALLIA - BIHARSHARIF CKT1 AT BALIA END . DURING ISOLATION OF REACTOR SHUTDOWN OF 400 KV BALLIA - BIHARSHARIF CKT-1-	14/Nov/2022	10:00	14/Nov/2022	10:30		PLANNED	Approved	14-Nov-22	10:00	14-Nov-22	10:30	

77	RQ108462	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-BIHARSHARIFF (PG) CKT-1	POWER GRID	D	FOR REPLACEMENT OF FLASHED INSULATOR BY ER1	14/Nov/2022	08:00	14/Nov/2022	18:00		PLANNED	Approved	14-Nov-22	08:00	14-Nov-22	18:00	
78	RQ108458	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-1	POWER GRID	D	FOR REPLACEMENT OF FLASHED INSULATOR BY ER1	14/Nov/2022	08:00	15/Nov/2022	18:00		PLANNED	Approved	14-Nov-22	08:00	15-Nov-22	18:00	
79	RQ108459	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-2	POWER GRID	D	A/R OFF TO FACILITATE THE SHUTDOWND OF OTHER CKT ON THE SAME TOWER	14/Nov/2022	08:00	15/Nov/2022	18:00		PLANNED	Approved	14-Nov-22	08:00	15-Nov-22	18:00	
80	RQ108452	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-2	POWER GRID	D	FOR REMOVAL & FIXING OF AVIATION GLOBULE FOR OPGW ERECTION WORK BY ER1	13/Nov/2022	08:00	20/Nov/2022	18:00		PLANNED	Approved	13-Nov-22	08:00	20-Nov-22	18:00	
81	RQ108451	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-1	POWER GRID	D	A/R OFF TO FACILITATE THE SHUTDOWN OF OTHER CKT ON THE SAME TOWER BY ER1	13/Nov/2022	08:00	20/Nov/2022	18:00		PLANNED	Approved	13-Nov-22	08:00	20-Nov-22	18:00	
82	RQ108282	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-SASARAM (PG) CKT-1	POWER GRID	D	Insulator Cleaning Work	10/Nov/2022	09:00	10/Nov/2022	18:00		PLANNED	Approved	10-Nov-22	09:00	10-Nov-22	18:00	
83	RQ108466	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-SASARAM (PG) CKT-1	POWER GRID	D	CLEANING OF INSULATOR AT VARIOUS LOCATION BY ER1	10/Nov/2022	08:00	10/Nov/2022	18:00		PLANNED	Approved	10-Nov-22	08:00	10-Nov-22	18:00	
84	RQ108449	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-1	POWER GRID	D	FOR REMOVAL & FIXING OF AVIATION GLOBULE FOR OPGW ERECTION WORK BY ER1	06/Nov/2022	08:00	12/Nov/2022	18:00		PLANNED	Approved	06-Nov-22	08:00	12-Nov-22	18:00	
85	RQ108450	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-2	POWER GRID	D	A/R OFF TO FACILITATE THE SHUTDOWN OF OTHER CKT ON THE SAME TOWER BY ER1	06/Nov/2022	08:00	12/Nov/2022	18:00		PLANNED	Approved	06-Nov-22	08:00	12-Nov-22	18:00	
86	RQ108322	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-2	POWER GRID	D	AMP work	05/Nov/2022	10:00	05/Nov/2022	18:00		PLANNED	Approved	05-Nov-22	10:00	05-Nov-22	18:00	
87	RQ108321	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-1	POWER GRID	D	AMP work	04/Nov/2022	10:00	04/Nov/2022	18:00		PLANNED	Approved	04-Nov-22	10:00	04-Nov-22	18:00	
88	RQ108448	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-1	POWER GRID	D	A/R OFF FOR OPGW INSTALLATION WORK UNDER STRENGTHENING OF OPGW NETWORK IN ER PROJECT	01/Nov/2022	08:00	30/Nov/2022	18:00		PLANNED	Approved	01-Nov-22	08:00	30-Nov-22	18:00	
89	RQ108284	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-2	POWER GRID	D	Removal of Firewall Shuttering between Line reactor at Balia End"	01/Nov/2022	08:00	01/Nov/2022	12:00		PLANNED	Approved	01-Nov-22	08:00	01-Nov-22	12:00	Subjected to ERPC Consent
90	RQ108283	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-1	POWER GRID	D	Removal of Firewall Shuttering between Line reactor at Balia End"	01/Nov/2022	08:00	01/Nov/2022	12:00		PLANNED	Approved	01-Nov-22	08:00	01-Nov-22	12:00	Subjected to ERPC Consent
91	RQ108464	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-1	POWER GRID	C	DESTSTRINGING, ERECTION AND STRINGING WORK FOR DIVERSION OF 400KV PATNA BALIA 1&2 LINE BY ER1	01/Nov/2022	08:00	15/Nov/2022	18:00		PLANNED	Approved	01-Nov-22	08:00	15-Nov-22	18:00	Subject to real time ER-NR Corridor constraints.
92	RQ108465	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-2	POWER GRID	C	DESTSTRINGING, ERECTION AND STRINGING WORK FOR DIVERSION OF 400KV PATNA BALIA 1&2 LINE BY ER1	01/Nov/2022	08:00	15/Nov/2022	18:00		PLANNED	Approved	01-Nov-22	08:00	15-Nov-22	18:00	Subject to real time ER-NR Corridor constraints.



93	RQ108456	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG) MUZAFFARPUR(PG) (POWERLINK) CKT-2	POWER LINK	D	AMP OF LINE BAY AT MUZAFFARPUR BY ER1	16/Nov/2022	08:00	16/Nov/2022	18:00		PLANNED	Approved	16-Nov-22	08:00	16-Nov-22	18:00	
94	RQ108507	OCC_200	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PG) (PS) CKT-2		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	25/Nov/2022	08:00	25/Nov/2022	17:00	-	PLANNED	Approved	25-Nov-22	08:00	25-Nov-22	17:00	
95	RQ108499	OCC_200	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PG) (PS) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	21/Nov/2022	08:00	21/Nov/2022	17:00	-	PLANNED	Approved	21-Nov-22	08:00	21-Nov-22	17:00	
96	RQ108491	OCC_200	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PG) (PS) CKT-1		D	Tightening of nut bolts of Jumpers, and cleaning of Disc insulators of T.no 166 to 166	14/Nov/2022	08:00	14/Nov/2022	17:00	-	PLANNED	Approved	14-Nov-22	08:00	14-Nov-22	17:00	
97	RQ108483	OCC_200	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PG) (BBMB) CKT-2		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	09/Nov/2022	08:00	09/Nov/2022	17:00	-	PLANNED	Approved	09-Nov-22	08:00	09-Nov-22	17:00	
98	RQ108513	OCC_200	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	30/Nov/2022	08:00	30/Nov/2022	17:00	-	PLANNED	Approved	30-Nov-22	08:00	30-Nov-22	17:00	
99	RQ108493	OCC_200	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	16/Nov/2022	08:00	16/Nov/2022	17:00	-	PLANNED	Approved	16-Nov-22	08:00	16-Nov-22	17:00	
100	RQ108474	OCC_200	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	02/Nov/2022	08:00	02/Nov/2022	17:00	-	PLANNED	Approved	02-Nov-22	08:00	02-Nov-22	17:00	
101	RQ108510	OCC_200	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PG) (PSTCL) CKT-2		D	For Jumper Tightening, and tree cutting between Tower No. 16 to 30	29/Nov/2022	08:00	29/Nov/2022	17:00		PLANNED	Approved	29-Nov-22	08:00	29-Nov-22	17:00	
102	RQ108508	OCC_200	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PG) (PSTCL) CKT-2		D	For Jumper Tightening and Tree Cutting from Tower No. 01 to 15	25/Nov/2022	08:00	25/Nov/2022	17:00		PLANNED	Approved	25-Nov-22	08:00	25-Nov-22	17:00	
103	RQ108509	OCC_200	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAGRAON(PG)-LUDHIANA(PG) (PSTCL) CKT-1		D	Tree cutting and Jumper tightening TN 90 TO 70	25/Nov/2022	08:00	25/Nov/2022	17:00		PLANNED	Approved	25-Nov-22	08:00	25-Nov-22	17:00	
104	RQ108555	OCC_200	slcdcps_sd	BAY	408 TIE BAY - 400KV MUKTSAR-MAKHU (PS) CKT-1 AND 400/220KV 315 MVA ICT 1 AT MAKHU (PS)		D	Nut bolt tightening of clamp and connectors of bay 408 and cleaning of CR panel and BMK of CT,CB related with associated bay	24/Nov/2022	08:00	24/Nov/2022	17:00		PLANNED	Approved	24-Nov-22	08:00	24-Nov-22	17:00	
105	RQ108505	OCC_200	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-BADNI KALAN(PG) (PSTCL) CKT-1		D	Tree cutting and Jumper tightening TN 80 to 100	23/Nov/2022	08:00	23/Nov/2022	17:00		PLANNED	Approved	23-Nov-22	08:00	23-Nov-22	17:00	
106	RQ108502	OCC_200	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2		D	For Jumper Tightening, and tree cutting between Tower No. 216 to 230	22/Nov/2022	08:00	22/Nov/2022	17:00		PLANNED	Approved	22-Nov-22	08:00	22-Nov-22	17:00	

107	RQ108503	OCC_200	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-BADNI KALAN(PS) (PSTCL) CKT-1		D	Tree cutting and Jumper tightening TN 90 to 102	22/Nov/2022	08:00	22/Nov/2022	17:00		PLANNED	Approved	22-Nov-22	08:00	22-Nov-22	17:00	
108	RQ108553	OCC_200	sldcps_sd	BAY	411 TIE BAY - 400KV MUKTSAR-MAKHU (PS) CKT-2 AND 400/220KV 315 MVA ICT 2 AT MAKHU(PS)		D	Nut bolt tightening of clamp and connectors of bay 411 and cleaning of CR panel and BMK of CT, CB related with associated bay	21/Nov/2022	08:00	21/Nov/2022	17:00		PLANNED	Approved	21-Nov-22	08:00	21-Nov-22	17:00	
109	RQ108500	OCC_200	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-BADNI KALAN(PS) (PSTCL) CKT-1		D	Tree cutting and Jumper tightening TN 70 to 90	21/Nov/2022	08:00	21/Nov/2022	17:00		PLANNED	Approved	21-Nov-22	08:00	21-Nov-22	17:00	
110	RQ108495	OCC_200	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2		D	For Jumper Tightening and Tree Cutting from Tower No. 231 to 246	18/Nov/2022	08:00	18/Nov/2022	17:00		PLANNED	Approved	18-Nov-22	08:00	18-Nov-22	17:00	
111	RQ108496	OCC_200	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-BADNI KALAN(PS) (PSTCL) CKT-1		D	Tree cutting and Jumper tightening TN 55 to 70	18/Nov/2022	08:00	18/Nov/2022	17:00		PLANNED	Approved	18-Nov-22	08:00	18-Nov-22	17:00	
112	RQ108551	OCC_200	sldcps_sd	BAY	415 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(PS)		D	Cleaning of bay 415 CB & CT porcelin and recording of IR Values of CB, CT	15/Nov/2022	08:00	15/Nov/2022	17:00		PLANNED	Approved	15-Nov-22	08:00	15-Nov-22	17:00	
113	RQ108488	OCC_200	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2		D	For Jumper Tightening and Tree Cutting from Tower No. 247 to 262	14/Nov/2022	08:00	14/Nov/2022	17:00		PLANNED	Approved	14-Nov-22	08:00	14-Nov-22	17:00	
114	RQ108549	OCC_200	sldcps_sd	BAY	421 MAIN BAY MAIN BAY - 400/220 KV 500 MVA ICT 3 AT MAKHU(PS) (PSTCL)		D	Cleaning of bay 421 CB & CT porcelin and recording of IR Values of CB, CT	10/Nov/2022	08:00	10/Nov/2022	17:00		PLANNED	Approved	10-Nov-22	08:00	10-Nov-22	17:00	
115	RQ108480	OCC_200	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1		D	For Jumper Tightening, and tree cutting between Tower No. 31 to 45	07/Nov/2022	08:00	07/Nov/2022	17:00		PLANNED	Approved	07-Nov-22	08:00	07-Nov-22	17:00	
116	RQ108546	OCC_200	sldcps_sd	BAY	407 MAIN BAY - 400KV MUKTSAR-MAKHU (PS) CKT-1 AT MAKHU(PS)		D	Nut bolt tightening of clamp and connectors of bay 407 and cleaning of CR panel and BMK of CT, CB related with associated bay	07/Nov/2022	08:00	07/Nov/2022	17:00		PLANNED	Approved	07-Nov-22	08:00	07-Nov-22	17:00	
117	RQ108478	OCC_200	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1		D	For Jumper Tightening, and Tree Cutting from Tower No. 16 to 30	04/Nov/2022	08:00	04/Nov/2022	17:00		PLANNED	Approved	04-Nov-22	08:00	04-Nov-22	17:00	
118	RQ108545	OCC_200	sldcps_sd	BAY	412 MAIN BAY - 400/220KV 315 MVA ICT 2 AT MAKHU(PS)		D	Cleaning of bay 412 CB & CT porcelin and recording of IR Values of CB, CT	03/Nov/2022	08:00	03/Nov/2022	17:00		PLANNED	Approved	03-Nov-22	08:00	03-Nov-22	17:00	
119	RQ108475	OCC_200	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1		D	For Jumper Tightening, and tree cutting between Tower No. 01 to 15	02/Nov/2022	08:00	02/Nov/2022	17:00		PLANNED	Approved	02-Nov-22	08:00	02-Nov-22	17:00	
120	RQ108542	OCC_200	sldcps_sd	BAY	409 MAIN BAY - 400/220KV 315 MVA ICT 1 AT MAKHU(PS)		D	Cleaning of bay 409 CB & CT porcelin and recording of IR Values of CB, CT	01/Nov/2022	08:00	01/Nov/2022	17:00		PLANNED	Approved	01-Nov-22	08:00	01-Nov-22	17:00	

121	RQ108329	OCC_200	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-1		C	Transmission Line Diversion work due to construction of Ganga Expressway by UPEIDA	21/Nov/2022	08:00	02/Dec/2022	18:00		PLANNED	Approved	21-Nov-22	08:00	02-Dec-22	18:00	
122	RQ108330	OCC_200	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-2		C	Transmission Line Diversion work due to construction of Ganga Expressway by UPEIDA	21/Nov/2022	08:00	02/Dec/2022	18:00		PLANNED	Approved	21-Nov-22	08:00	02-Dec-22	18:00	
123	RQ108276	OCC_200	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-1		C	Transmission Line Diversion work due to infringement of Rail network of Jawaharpur Thermal Power Plant.construction of Bundelkhand Expressway by UPEIDA	08/Nov/2022	08:00	12/Nov/2022	18:00		PLANNED	Approved	16-Nov-22	08:00	20-Nov-22	18:00	In principle approved .Final dates will be fixed after discussion with UP.Outage shall be linked with unit Outage at Rihand.
124	RQ108277	OCC_200	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-2		C	Transmission Line Diversion work due to infringement of Rail network of Jawaharpur Thermal Power Plant.	08/Nov/2022	08:00	12/Nov/2022	18:00		PLANNED	Approved	16-Nov-22	08:00	20-Nov-22	18:00	In principle approved .Final dates will be fixed after discussion with UP.Outage shall be linked with unit Outage at Rihand.
125	RQ108287	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIA-LUCKNOW_2 (PG) CKT-1	POWER GRID	D	AMP work	28/Nov/2022	09:00	28/Nov/2022	18:00		PLANNED	Approved	28-Nov-22	09:00	28-Nov-22	18:00	
126	RQ108323	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-JHATIKARA (PG) CKT-1	POWER GRID	D	For Jumper Rectification Work	24/Nov/2022	08:00	24/Nov/2022	18:00		PLANNED	Approved	24-Nov-22	08:00	24-Nov-22	18:00	
127	RQ108278	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWER GRID	D	S/D required for tapping of OPGW to 132 KV Sangipur-Kuna Line for Repeater Station under Reliable Communication Scheme.	22/Nov/2022	08:00	22/Nov/2022	18:00		PLANNED	Approved	22-Nov-22	08:00	22-Nov-22	18:00	
128	RQ108345	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2	POWER GRID	D	S/D REQUIRED FOR AMP WORKS	21/Nov/2022	08:00	21/Nov/2022	18:00	Kindly Approve	PLANNED	Approved	21-Nov-22	16:00	22-Nov-22	18:00	can be availed after 1600 hrs
129	RQ108344	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1	POWER GRID	D	S/D REQUIRED FOR AMP WORKS	19/Nov/2022	08:00	19/Nov/2022	18:00	Kindly approve	PLANNED	Approved	19-Nov-22	16:00	20-Nov-22	18:00	can be availed after 1600 hrs
130	RQ108279	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-FATEHPUR (PG) CKT-1	POWER GRID	D	AMP work	18/Nov/2022	09:00	18/Nov/2022	18:00		PLANNED	Rejected					
131	RQ108132	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1	POWER GRID	D	Line maintenance work & E/W clearance Measurement work	17/Nov/2022	09:00	17/Nov/2022	12:00		PLANNED	Approved	17-Nov-22	09:00	17-Nov-22	12:00	
132	RQ108136	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2	POWER GRID	D	GENERAL MAINTENANCE WORK & Insulator Cleaning work	17/Nov/2022	08:00	17/Nov/2022	18:00		PLANNED	Approved	17-Nov-22	08:00	17-Nov-22	18:00	
133	RQ108120	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-2	POWER GRID	D	for bird divertor installation works as per the Supreme Court order.	16/Nov/2022	16:00	30/Nov/2022	23:00	Other circuit in Non Auto Mode	PLANNED	Approved	16-Nov-22	16:00	30-Nov-22	23:00	Can be availed subject to NLDC consent in real time.
134	RQ108118	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-2	POWER GRID	D	for bird divertor installation works as per the Supreme Court order.	16/Nov/2022	16:00	30/Nov/2022	23:00	Other circuit in Non Auto Mode	PLANNED	Approved	16-Nov-22	16:00	30-Nov-22	23:00	Can be availed subject to NLDC consent in real time.
135	RQ108124	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2	POWER GRID	D	for bird divertor installation works as per the Supreme Court order.	16/Nov/2022	16:00	30/Nov/2022	23:00	Other circuit in Non Auto Mode	PLANNED	Approved	16-Nov-22	16:00	30-Nov-22	23:00	Can be availed subject to NLDC consent in real time.

136	RQ108137	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MEERUT-BHIWANI (PG) CKT-1	POWER GRID	D	Line maintenance work	16/Nov/2022	08:00	17/Nov/2022	18:00		PLANNED	Approved	16-Nov-22	08:00	17-Nov-22	18:00	
137	RQ108135	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1	POWER GRID	D	GENERAL MAINTENANCE WORK & Insulator Cleaning work	12/Nov/2022	08:00	12/Nov/2022	18:00		PLANNED	Approved	12-Nov-22	08:00	12-Nov-22	18:00	
138	RQ108271	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-FATEHPUR (PG) CKT-1	POWER GRID	C	Transmission Line Diversion work due to construction of Ganga Expressway by UPEIDA	11/Nov/2022	08:00	20/Nov/2022	18:00		PLANNED	Rejected					Already facilitated in October
139	RQ108273	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-ALIGARH (PG) CKT-1	POWER GRID	D	To attend shut down nature defects in Line	09/Nov/2022	08:00	10/Nov/2022	18:00		PLANNED	Approved	09-Nov-22	08:00	10-Nov-22	18:00	
140	RQ108318	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BAREILLY_2-LUCKNOW_2 (PG) CKT-1	POWER GRID	D	For fixing of Jumper Nut / Bolt and AMP work	07/Nov/2022	08:00	07/Nov/2022	18:00		PLANNED	Approved	07-Nov-22	08:00	07-Nov-22	18:00	
141	RQ108119	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-1	POWER GRID	D	for bird diverter installation works as per the Supreme Court order.	01/Nov/2022	16:00	15/Nov/2022	23:00	Other circuit in Non Auto Mode	PLANNED	Approved	01-Nov-22	16:00	15-Nov-22	23:00	
142	RQ108117	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-1	POWER GRID	D	for bird diverter installation works as per the Supreme Court order.	01/Nov/2022	16:00	15/Nov/2022	23:00	Other circuit in Non Auto Mode	PLANNED	Approved	01-Nov-22	16:00	15-Nov-22	23:00	
143	RQ108123	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1	POWER GRID	D	for bird diverter installation works as per the Supreme Court order.	01/Nov/2022	16:00	15/Nov/2022	23:00	Other circuit in Non Auto Mode	PLANNED	Approved	01-Nov-22	16:00	15-Nov-22	23:00	
144	RQ108317	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWER GRID	D	A/R into non auto mode for Live Line OPGW Work	01/Nov/2022	08:00	30/Nov/2022	18:00		PLANNED	Approved	01-Nov-22	08:00	30-Nov-22	18:00	
145	RQ108131	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-JHATIKARA (PG) CKT-1	POWER GRID	C	Diversion work due to NCRTC	01/Nov/2022	08:00	15/Nov/2022	18:00		PLANNED	Approved	01-Nov-22	08:00	15-Nov-22	18:00	Can be facilitated after 15th Nov. after Champa-Kurukshetra s/d
146	RQ108138	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-BHIWANI (PG) CKT-1	POWER GRID	C	Diversion work for Railway	01/Nov/2022	08:00	15/Nov/2022	18:00		PLANNED	Approved	18-Oct-22	08:00	05-Nov-22	18:00	
147	RQ108139	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MEERUT-BHIWANI (PG) CKT-1	POWER GRID	D	Non-Auto for Live line OPGW installation under NROSS project	01/Nov/2022	08:00	30/Nov/2022	18:00		PLANNED	Approved	01-Nov-22	08:00	30-Nov-22	18:00	
148	RQ108141	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2	PKTSL	D	AMP work	26/Nov/2022	08:00	26/Nov/2022	18:00		PLANNED	Approved	26-Nov-22	08:00	26-Nov-22	18:00	
149	RQ108140	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1	PKTSL	D	AMP work	25/Nov/2022	08:00	25/Nov/2022	18:00		PLANNED	Approved	25-Nov-22	08:00	25-Nov-22	18:00	

150	RQ108109	OCC_200	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANPARA_C(LAN)-UNNAO(UP) (UP) CKT-1	UPPTCL	D	1.A/R tesing of Main Bay-4 protection relays & Tie Bay-5 BCU SCADA problem by M/S GE T&D Engineer of 765 KV Unnao-Anpara C line. 2.Disc Cleaning work of above line at Unnao end will be done also by ETD-I Prayagraj. 3.Routine protection Relay testing and maintenance 765KV Anpara C-Unnao line. 4. for disc cleaning near unnao end, near bhav chauraha& paranipur	22/Nov/2022	08:00	26/Nov/2022	18:00		PLANNED	Approved	22-Nov-22	08:00	26-Nov-22	18:00	Subject to revival of ANPARA-D UNNAO line	
151	RQ107806	OCC_200	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-2	UPPTCL	D	Tightening of jumper cone bolt and CC ring bolt, Tower top tightening work.	10/Nov/2022	08:00	12/Nov/2022	17:00		PLANNED	Approved	10-Nov-22	08:00	12-Nov-22	17:00	To be clubed with unit outage at Lalitpur	
152	RQ107805	OCC_200	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-1	UPPTCL	D	Tightening of jumper cone bolt and CC ring bolt, Tower top tightening work. 80MVar Spare unit will be taken out of service as it will be charge as R phase in OCT-22 (OCC-199 Sr. No.160) on request of M/s GTL.	07/Nov/2022	08:00	09/Nov/2022	17:00		PLANNED	Approved	07-Nov-22	08:00	09-Nov-22	17:00	To be clubed with unit outage at Lalitpur	
153	RQ108126	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2	POWER GRID,FB TL	D	For ladder logic and interlock checking for spare reactor commissioning	20/Nov/2022	17:00	26/Nov/2022	23:00		PLANNED	Approved	20-Nov-22	17:00	26-Nov-22	23:00		
154	RQ108125	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1	POWER GRID,FB TL	D	For ladder logic and interlock checking for spare reactor commissioning	13/Nov/2022	17:00	19/Nov/2022	23:00		PLANNED	Approved	13-Nov-22	17:00	19-Nov-22	23:00		
155	RQ108122	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2	POWER GRID,FB TL	D	Re-fixing of dislocated bird diverters	12/Nov/2022	16:00	13/Nov/2022	23:00	Other circuit in Non Auto Mode	PLANNED	Approved						can be clubbed with 153
156	RQ108121	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1	POWER GRID,FB TL	D	Re-fixing of dislocated bird diverters	10/Nov/2022	16:00	11/Nov/2022	23:00	Other circuit in Non Auto Mode	PLANNED	Approved						can be clubbed with 154
157	RQ108143	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2	PAPTL	D	Line maintenance work	17/Nov/2022	08:00	18/Nov/2022	18:00	Other circuit in Non Auto Mode	PLANNED	Approved	17-Nov-22	08:00	18-Nov-22	18:00		
158	RQ108142	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1	PAPTL	D	Line maintenance work	15/Nov/2022	08:00	16/Nov/2022	18:00	Other circuit in Non Auto Mode	PLANNED	Approved	15-Nov-22	08:00	16-Nov-22	18:00		
159	RQ107808	OCC_200	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-GR.NOIDA_2(UPC) (GTL) CKT-1	GTL	D	80MVar Spare reactor commissioning activities	08/Nov/2022	09:00	09/Nov/2022	18:00	On Request of M/s GTL	PLANNED	Approved	08-Nov-22	09:00	09-Nov-22	18:00		
160	RQ107807	OCC_200	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-GHATAMPUR_TP(S)(UP) (GTL) CKT-1	GTL	D	63MVar Spare reactor commissioning activities	06/Nov/2022	09:00	06/Nov/2022	18:00	On Request of M/s GTL	PLANNED	Approved	06-Nov-22	09:00	06-Nov-22	18:00	Line is presently anti-theft charge	

161	RQ108128	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-2	PFTL	D	For ladder logic and interlock checking for spare reactor commissioning	07/Nov/2022	17:00	12/Nov/2022	23:00		PLANNED	Approved	07-Nov-22	17:00	12-Nov-22	23:00	
162	RQ108127	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1	PFTL	D	For ladder logic and interlock checking for spare reactor commissioning	02/Nov/2022	17:00	06/Nov/2022	23:00		PLANNED	Approved	02-Nov-22	17:00	06-Nov-22	23:00	
163	RQ108338	OCC_200	cpcc2_sd	BUS	765KV BUS 2 AT MOGA(PG)	POWER GRID	D	AMP of 765 kV Bus-2	28/Nov/2022	08:30	29/Nov/2022	18:00	Kindly Approve	PLANNED	Approved	28-Nov-22	08:30	29-Nov-22	18:00	
164	RQ108337	OCC_200	cpcc2_sd	BUS	765KV BUS 1 AT MOGA(PG)	POWER GRID	D	AMP of 765 kV Bus-1	25/Nov/2022	08:30	26/Nov/2022	18:00	Kindly approve	PLANNED	Approved	25-Nov-22	08:30	26-Nov-22	18:00	
165	RQ108175	OCC_200	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 1	POWER GRID	D	Jumping and bay extension work by M/s TATA	23/Nov/2022	17:00	29/Nov/2022	23:00		PLANNED	Approved	23-Nov-22	17:00	29-Nov-22	23:00	
166	RQ108333	OCC_200	cpcc3_sd	BUS	765KV BUS 2 AT ORAI(PG)	POWER GRID	D	AMP work	10/Nov/2022	09:00	10/Nov/2022	18:00		PLANNED	Approved	17-Nov-22	09:00	17-Nov-22	18:00	can be facilitated after s/d of champakurukshetra line.
167	RQ108174	OCC_200	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 2	POWER GRID	D	BAY EXTENSION WORKS	03/Nov/2022	17:00	04/Nov/2022	23:00		PLANNED	Approved	03-Nov-22	17:00	04-Nov-22	23:00	
168	RQ108176	OCC_200	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 2	POWER GRID	D	Jumping and bay extension work by M/s TATA	01/Nov/2022	17:00	07/Nov/2022	23:00		PLANNED	Approved	01-Nov-22	17:00	07-Nov-22	23:00	
169	RQ108173	OCC_200	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 1	POWER GRID	D	BAY EXTENSION WORKS	01/Nov/2022	17:00	02/Nov/2022	23:00		PLANNED	Approved	01-Nov-22	17:00	02-Nov-22	23:00	
170	RQ108164	OCC_200	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV KHETRI (PKTSL)	PKTSL	D	FOR TAKING RPHASE BUS REACTOR UNIT IN SERVICE IN PLACE OF SPARE REACTOR UNIT AT KHETRI SS	23/Nov/2022	08:00	23/Nov/2022	18:00		PLANNED	Approved	23-Nov-22	08:00	23-Nov-22	18:00	can be availed in first week of Nov.
171	RQ108163	OCC_200	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	Ladder logic commissioning with spare reactor logic	20/Nov/2022	17:00	25/Nov/2022	23:00		PLANNED	Approved	20-Nov-22	17:00	25-Nov-22	23:00	
172	RQ108162	OCC_200	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	Ladder logic commissioning with spare reactor logic	15/Nov/2022	17:00	19/Nov/2022	23:00		PLANNED	Approved	15-Nov-22	17:00	19-Nov-22	23:00	
173	RQ108166	OCC_200	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV PHAGI(RS)	POWER GRID	D	for spare reactor charging	15/Nov/2022	08:00	15/Nov/2022	18:00		PLANNED	Approved	15-Nov-22	08:00	15-Nov-22	18:00	Shall be completed before 15th Nov
174	RQ108159	OCC_200	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV KOTESHWAR(PG)	POWER GRID	C	GIB Rectification work	15/Nov/2022	08:00	30/Nov/2022	18:00		PLANNED	Approved	01-Nov-22	08:00	15-Nov-22	18:00	
175	RQ108161	OCC_200	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	For CSD Fine tune	09/Nov/2022	17:00	10/Nov/2022	23:00		PLANNED	Approved	09-Nov-22	17:00	10-Nov-22	23:00	
176	RQ108160	OCC_200	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	For CSD Fine tune	07/Nov/2022	17:00	08/Nov/2022	23:00		PLANNED	Approved	07-Nov-22	17:00	08-Nov-22	23:00	
177	RQ108165	OCC_200	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV PHAGI(RS)	POWER GRID	D	for spare reactor charging	01/Nov/2022	08:00	01/Nov/2022	18:00	Kindly approve for dt 31.10.2022 .Not availed due to bad weather	PLANNED	Approved	01-Nov-22	08:00	01-Nov-22	18:00	

178	RQ108168	OCC_200	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON AJMER-CHITTORGARH (PG) CKT-2 @CHITTORGARH(PG)	POWER GRID	D	FOR AMP OF LINE REACTOR CB AND LINE REACTOR	18/Nov/2022	08:00	19/Nov/2022	18:00		PLANNED	Rejected						LR AMP work to be clubbed with line outage work
179	RQ108167	OCC_200	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON AJMER-CHITTORGARH (PG) CKT-1 @CHITTORGARH(PG)	POWER GRID	D	FOR AMP OF LINE REACTOR CB AND LINE REACTOR	16/Nov/2022	08:00	17/Nov/2022	18:00		PLANNED	Approved						To be clubbed with sl 131
180	RQ108172	OCC_200	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_II(PG)	POWER GRID	D	For CSD Fine tune	09/Nov/2022	17:00	10/Nov/2022	23:00	for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVAR Reactors shall be performed during shutdown	PLANNED	Approved	09-Nov-22	17:00	10-Nov-22	23:00		
181	RQ108171	OCC_200	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1 @FATEHGARH_II(PG)	POWER GRID	D	For CSD Fine tune	07/Nov/2022	17:00	08/Nov/2022	23:00	for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVAR Reactors shall be performed during shutdown	PLANNED	Approved	07-Nov-22	17:00	08-Nov-22	23:00		
182	RQ108170	OCC_200	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_II(PG)	POWER GRID	D	For CSD Fine tune	05/Nov/2022	17:00	06/Nov/2022	23:00	for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVAR Reactors shall be performed during shutdown	PLANNED	Approved	05-Nov-22	17:00	06-Nov-22	23:00		
183	RQ108169	OCC_200	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_II(PG)	POWER GRID	D	For CSD Fine tune	03/Nov/2022	17:00	04/Nov/2022	23:00	for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVAR Reactors shall be performed during shutdown	PLANNED	Approved	03-Nov-22	17:00	04-Nov-22	23:00		
184	RQ108189	OCC_200	cpcc1_sd	BAY	707 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-1 (POWERGRID)	POWER GRID	D	Bay equipment's AMP work	30/Nov/2022	17:00	30/Nov/2022	23:00		PLANNED	Approved	30-Nov-22	17:00	30-Nov-22	23:00		
185	RQ108190	OCC_200	cpcc1_sd	BAY	706 MAIN BAY - 765 KV BIKANER-BHADLA_2 (PG) CKT-1 (POWERGRID)	POWER GRID	D	Bay equipment's AMP work	29/Nov/2022	17:00	29/Nov/2022	23:00		PLANNED	Approved	29-Nov-22	17:00	29-Nov-22	23:00		

186	RQ108191	OCC_200	cpcc1_sd	BAY	705 TIE BAY - 765 KV BIKANER- BHADLA_2 (PG) CKT-1 (POWERGRID) AND 765 KV AJMER- BHADLA_2 (PG) CKT-1 AT 765 KV BHADLA_2 (PG) (POWERGRID)	POWER GRID	D	Bay equipment's AMP work	28/Nov/2022	17:00	28/Nov/2022	23:00		PLANNED	Approved	28-Nov-22	17:00	28-Nov-22	23:00	
187	RQ108192	OCC_200	cpcc1_sd	BAY	704 MAIN BAY - 765 KV AJMER- BHADLA_2 (PG) CKT-1 (POWERGRID)	POWER GRID	D	Bay equipment's AMP work	27/Nov/2022	17:00	27/Nov/2022	23:00		PLANNED	Approved	27-Nov-22	17:00	27-Nov-22	23:00	
188	RQ108227	OCC_200	cpcc1_sd	BAY	717 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(P G) (POWERGRID) AND 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 AT 765 KV FATEHGARH_II(P G) (POWERGRID)	POWER GRID	D	Bay CT oil sampling works	26/Nov/2022	17:00	26/Nov/2022	23:00		PLANNED	Approved	26-Nov-22	17:00	26-Nov-22	23:00	
189	RQ108193	OCC_200	cpcc1_sd	BAY	703 MAIN BAY - 765 KV BIKANER- BHADLA_2 (PG) CKT-2 (POWERGRID)	POWER GRID	D	Bay equipment's AMP work	26/Nov/2022	17:00	26/Nov/2022	23:00		PLANNED	Approved	26-Nov-22	17:00	26-Nov-22	23:00	
190	RQ108228	OCC_200	cpcc1_sd	BAY	716 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(P G) (POWERGRID)	POWER GRID	D	Bay CT oil sampling works	25/Nov/2022	17:00	25/Nov/2022	23:00		PLANNED	Approved	25-Nov-22	17:00	25-Nov-22	23:00	
191	RQ108194	OCC_200	cpcc1_sd	BAY	702 TIE BAY - 765 KV AJMER- BHADLA_2 (PG) CKT-2 (POWERGRID) AND 765 KV BIKANER- BHADLA_2 (PG) CKT-2 AT 765 KV BHADLA_2 (PG) (POWERGRID)	POWER GRID	D	Bay equipment's AMP work	25/Nov/2022	17:00	25/Nov/2022	23:00		PLANNED	Approved	25-Nov-22	17:00	25-Nov-22	23:00	
192	RQ108216	OCC_200	cpcc1_sd	BAY	708 TIE BAY - 765KV JHATIKARA- BHIWANI (PG) CKT-1 AND 765/400KV 1500 MVA ICT 1 AT JHATIKARA(PG)	POWER GRID	D	AMP work	25/Nov/2022	08:00	26/Nov/2022	18:00		PLANNED	Approved	25-Nov-22	08:00	26-Nov-22	18:00	



193	RQ108229	OCC_200	cpcc1_sd	BAY	715 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	Bay CT oil sampling works	24/Nov/2022	17:00	24/Nov/2022	23:00		PLANNED	Approved	24-Nov-22	17:00	24-Nov-22	23:00	
194	RQ108195	OCC_200	cpcc1_sd	BAY	701 MAIN BAY - 765 KV AJMER-BHADLA_2 (PG) CKT-2 (POWERGRID)	POWER GRID	D	Bay equipment's AMP work	24/Nov/2022	17:00	24/Nov/2022	23:00		PLANNED	Approved	24-Nov-22	17:00	24-Nov-22	23:00	
195	RQ108224	OCC_200	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID) AND 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG) AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	Bay CT oil sampling works	23/Nov/2022	17:00	23/Nov/2022	23:00		PLANNED	Approved	23-Nov-22	17:00	23-Nov-22	23:00	
196	RQ107895	OCC_200	cpcc3_sd	BAY	710 MAIN BAY - 765KV VARANASI-BALIA (PG) CKT-1 AT BALIA(PG)	POWER GRID	D	AMP WORKS	23/Nov/2022	10:00	24/Nov/2022	18:00		PLANNED	Approved	23-Nov-22	10:00	24-Nov-22	18:00	
197	RQ108218	OCC_200	cpcc1_sd	BAY	716 MAIN BAY - 765KV JHATIKARA-ALIGARH (PG) CKT-1 AT JHATIKARA(PG)	POWER GRID	D	AMP work	23/Nov/2022	08:00	23/Nov/2022	18:00		PLANNED	Approved	23-Nov-22	08:00	23-Nov-22	18:00	
198	RQ108187	OCC_200	cpcc1_sd	BAY	712 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(PG)	POWER GRID	D	Bay equipment's AMP work	23/Nov/2022	08:00	24/Nov/2022	18:00		PLANNED	Approved	23-Nov-22	08:00	24-Nov-22	18:00	
199	RQ108225	OCC_200	cpcc1_sd	BAY	713 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	Bay CT oil sampling works	22/Nov/2022	17:00	22/Nov/2022	23:00		PLANNED	Approved	22-Nov-22	17:00	22-Nov-22	23:00	
200	RQ108208	OCC_200	cpcc1_sd	BAY	712 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT BIKANER(PG)	POWER GRID	D	FOR AMP WORK	21/Nov/2022	08:00	21/Nov/2022	18:00		PLANNED	Approved	21-Nov-22	08:00	21-Nov-22	18:00	
201	RQ108217	OCC_200	cpcc1_sd	BAY	706 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV JHATIKARA(PG)	POWER GRID	D	AMP work	21/Nov/2022	08:00	21/Nov/2022	18:00		PLANNED	Approved	21-Nov-22	08:00	21-Nov-22	18:00	

202	RQ108185	OCC_200	cpcc1_sd	BAY	714 TIE BAY - 765KV AJMER-CHITTORGARH (PG) CKT-1 AND FUTURE AT CHITTORGARH(PG)	POWER GRID	D	Bay equipment's AMP work	21/Nov/2022	08:00	22/Nov/2022	18:00		PLANNED	Approved	21-Nov-22	08:00	22-Nov-22	18:00	
203	RQ108184	OCC_200	cpcc1_sd	BAY	715 MAIN BAY - 765KV BUS 2 AT CHITTORGARH(PG) AND FUTURE	POWER GRID	D	Bay equipment's AMP work	21/Nov/2022	08:00	22/Nov/2022	18:00		PLANNED	Approved	21-Nov-22	08:00	22-Nov-22	18:00	
204	RQ108212	OCC_200	cpcc1_sd	BAY	709 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT MEERUT(PG) (POWERGRID)	POWER GRID	D	For CSD Tunning	20/Nov/2022	08:00	20/Nov/2022	18:00		PLANNED	Approved	20-Nov-22	08:00	20-Nov-22	18:00	
205	RQ108211	OCC_200	cpcc1_sd	BAY	708 TIE BAY - 765 KV KOTESHWAR-MEERUT (PG) CKT-1 (POWERGRID) AND 765/400 KV 1500 MVA ICT 3 AT MEERUT(PG) AT 765 KV MEERUT(PG) (POWERGRID)	POWER GRID	D	For CSD Tunning	19/Nov/2022	08:00	19/Nov/2022	18:00		PLANNED	Approved	19-Nov-22	08:00	19-Nov-22	18:00	
206	RQ108215	OCC_200	cpcc1_sd	BAY	711 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT JHATIKARA(PG) (POWERGRID) AND 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2 AT 765 KV JHATIKARA(PG) (POWERGRID)	POWER GRID	D	AMP work	18/Nov/2022	08:00	18/Nov/2022	18:00		PLANNED	Approved	18-Nov-22	08:00	18-Nov-22	18:00	
207	RQ108209	OCC_200	cpcc1_sd	BAY	707 MAIN BAY - 765 KV KOTESHWAR-MEERUT (PG) CKT-1 (POWERGRID) AT MEERUT (PG)	POWER GRID	D	For CSD Tunning	18/Nov/2022	08:00	18/Nov/2022	18:00		PLANNED	Approved	18-Nov-22	08:00	18-Nov-22	18:00	
208	RQ108197	OCC_200	cpcc1_sd	BAY	714 TIE BAY - 765 KV BIKANER-MOGA (PG) CKT-2 AND FUTURE AT 765 KV BIKANER(PG)	POWER GRID	D	Bay equipment's AMP work	18/Nov/2022	08:00	18/Nov/2022	18:00		PLANNED	Approved	18-Nov-22	08:00	18-Nov-22	18:00	
209	RQ108180	OCC_200	cpcc1_sd	BAY	712 MAIN BAY - 765 KV AJMER-CHITTORGARH (PG) CKT-2 AND 765KV BUS 1 AT AJMER(PG)	POWER GRID	D	Bay equipment's AMP work	18/Nov/2022	08:00	18/Nov/2022	18:00		PLANNED	Approved	18-Nov-22	08:00	18-Nov-22	18:00	

210	RQ107896	OCC_200	cpcc3_sd	BAY	702 TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV BALIA(PG) AND FUTURE	POWER GRID	D	AMP WORKS	17/Nov/2022	10:00	18/Nov/2022	18:00		PLANNED	Approved	17-Nov-22	10:00	18-Nov-22	18:00	
211	RQ108210	OCC_200	cpcc1_sd	BAY	701 MAIN BAY - 765 KV KOTESHWAR-MEERUT (PG) CKT-2 (POWERGRID) AT MEERUT	POWER GRID	D	For CSD Tunning	17/Nov/2022	08:00	17/Nov/2022	18:00		PLANNED	Approved	17-Nov-22	08:00	17-Nov-22	18:00	
212	RQ108196	OCC_200	cpcc1_sd	BAY	705 TIE BAY - 765 KV BIKANER-BHADLA_2 (PG) CKT-1 (POWERGRID) AND 330 MVAR BUS REACTOR NO 1 AT 765 KV BIKANER(PG) AT 765 KV BIKANER(PG) (POWERGRID)	POWER GRID	D	Bay equipment's AMP work	17/Nov/2022	08:00	17/Nov/2022	18:00		PLANNED	Approved	17-Nov-22	08:00	17-Nov-22	18:00	
213	RQ108178	OCC_200	cpcc1_sd	BAY	711 TIE BAY - 765 KV AJMER-CHITTORGARH (PG) CKT-2 (POWERGRID) AND 765 KV AJMER(PG)-PHAGI(RS) (PG) CKT-1 AT 765 KV AJMER(PG) (POWERGRID)	POWER GRID	D	Bay equipment's AMP work	16/Nov/2022	08:00	16/Nov/2022	18:00		PLANNED	Approved	16-Nov-22	08:00	16-Nov-22	18:00	
214	RQ108199	OCC_200	cpcc1_sd	BAY	708 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT BIKANER(PG) (POWERGRID) AND 765 KV BIKANER-BHADLA_2 (PG) CKT-2 AT 765 KV BIKANER(PG) (POWERGRID)	POWER GRID	D	Bay equipment's AMP work	16/Nov/2022	08:00	16/Nov/2022	18:00		PLANNED	Approved	16-Nov-22	08:00	16-Nov-22	18:00	
215	RQ107897	OCC_200	cpcc3_sd	BAY	705 TIE BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV BALIA(PG) AND 765KV BALIA-LUCKNOW_2 (PG) CKT-1	POWER GRID	D	AMP WORKS	15/Nov/2022	10:00	16/Nov/2022	18:00		PLANNED	Approved	15-Nov-22	10:00	16-Nov-22	18:00	
216	RQ108198	OCC_200	cpcc1_sd	BAY	713 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-2 AT BIKANER	POWER GRID	D	Bay equipment's AMP work	15/Nov/2022	08:00	15/Nov/2022	18:00		PLANNED	Approved	15-Nov-22	08:00	15-Nov-22	18:00	

217	RQ108202	OCC_200	cpcc1_sd	BAY	70552T TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS) (POWERGRID) AND 765 KV AJMER(PG)- PHAGI(RS) (PG) CKT-1 AT 765 KV PHAGI(RS) (POWERGRID)	POWER GRID	D	FOR AMP WORK	14/Nov/2022	08:00	14/Nov/2022	18:00		PLANNED	Approved	14-Nov-22	08:00	14-Nov-22	18:00	
218	RQ108179	OCC_200	cpcc1_sd	BAY	709 MAIN BAY - 765 KV AJMER-CHITTORGARH (PG) CKT-1 AND 765KV BUS 1 AT AJMER(PG)	POWER GRID	D	Bay equipment's AMP work	14/Nov/2022	08:00	14/Nov/2022	18:00		PLANNED	Approved	14-Nov-22	08:00	14-Nov-22	18:00	
219	RQ108222	OCC_200	cpcc1_sd	BAY	712 MAIN BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-1 (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	Bay CT oil sampling works	13/Nov/2022	17:00	13/Nov/2022	23:00		PLANNED	Approved	13-Nov-22	17:00	13-Nov-22	23:00	
220	RQ108221	OCC_200	cpcc1_sd	BAY	711 TIE BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-1 (POWERGRID) AND 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG) AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	Bay CT oil sampling works	12/Nov/2022	17:00	12/Nov/2022	23:00		PLANNED	Approved	12-Nov-22	17:00	12-Nov-22	23:00	
221	RQ108226	OCC_200	cpcc1_sd	BAY	710 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	Bay CT oil sampling works	11/Nov/2022	17:00	11/Nov/2022	23:00		PLANNED	Approved	11-Nov-22	17:00	11-Nov-22	23:00	
222	RQ108177	OCC_200	cpcc1_sd	BAY	708 TIE BAY - 765 KV AJMER-CHITTORGARH (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765KV AJMER(PG)	POWER GRID	D	Bay equipment's AMP work	11/Nov/2022	08:00	11/Nov/2022	18:00		PLANNED	Approved	11-Nov-22	08:00	11-Nov-22	18:00	
223	RQ108220	OCC_200	cpcc1_sd	BAY	709 MAIN BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	Bay CT oil sampling works	10/Nov/2022	17:00	10/Nov/2022	23:00		PLANNED	Approved	10-Nov-22	17:00	10-Nov-22	23:00	

224	RQ108219	OCC_200	cpcc1_sd	BAY	708 TIE BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 (POWERGRID) AND 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG) AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	Bay CT oil sampling works	09/Nov/2022	17:00	09/Nov/2022	23:00		PLANNED	Approved	09-Nov-22	17:00	09-Nov-22	23:00	
225	RQ108340	OCC_200	cpcc2_sd	BAY	709 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT MOGA(PG)	POWER GRID	D	AMP of Bay Equipment	09/Nov/2022	09:00	10/Nov/2022	17:30	Kindly approve	PLANNED	Approved	09-Nov-22	09:00	10-Nov-22	17:30	
226	RQ108181	OCC_200	cpcc1_sd	BAY	706 MAIN BAY - 765 KV AJMER-BHADLA_2 (PG) CKT-2 (POWERGRID) AND FUTURE AT 765 KV AJMER(PG) (POWERGRID)	POWER GRID	D	Bay equipment's AMP work	09/Nov/2022	08:00	09/Nov/2022	18:00		PLANNED	Approved	09-Nov-22	08:00	09-Nov-22	18:00	
227	RQ108223	OCC_200	cpcc1_sd	BAY	707 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	Bay CT oil sampling works	08/Nov/2022	17:00	08/Nov/2022	23:00		PLANNED	Approved	08-Nov-22	17:00	08-Nov-22	23:00	
228	RQ108182	OCC_200	cpcc1_sd	BAY	703 MAIN BAY - 765 KV AJMER-BHADLA_2 (PG) CKT-1 (POWERGRID) AT 765 KV AJMER(PG)	POWER GRID	D	Bay equipment's AMP work	07/Nov/2022	08:00	07/Nov/2022	18:00		PLANNED	Approved	07-Nov-22	08:00	07-Nov-22	18:00	
229	RQ108188	OCC_200	cpcc1_sd	BAY	713 MAIN BAY - 765 KV AJMER-CHITTORGARH (PG) CKT-1 AT CHITTORGARH(PG)	POWER GRID	D	Bay equipment's AMP work	03/Nov/2022	08:00	04/Nov/2022	18:00		PLANNED	Approved	03-Nov-22	08:00	04-Nov-22	18:00	

230	RQ108183	OCC_200	cpcc1_sd	BAY	702 TIE BAY - 765 KV AJMER-BHADLA_2 (PG) CKT-1 (POWERGRID) AND 765/400 KV 1500 MVA ICT 1 AT AJMER(PG) AT 765 KV AJMER(PG) (POWERGRID)	POWER GRID	D	Bay equipment's AMP work	03/Nov/2022	08:00	03/Nov/2022	18:00		PLANNED	Approved	03-Nov-22	08:00	03-Nov-22	18:00	
231	RQ108214	OCC_200	cpcc1_sd	BAY	706 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT MEERUT(PG)	POWER GRID	D	Bay equipment's AMP work	02/Nov/2022	08:00	02/Nov/2022	18:00		PLANNED	Approved	02-Nov-22	08:00	02-Nov-22	18:00	
232	RQ108339	OCC_200	cpcc2_sd	BAY	708 TIE BAY - 765KV MOGA-MEERUT (PG) CKT-1 AND 765/400KV 1500 MVA ICT 1 AT MOGA(PG)	POWER GRID	D	AMP of Bay Equipment	01/Nov/2022	09:00	02/Nov/2022	17:30	Kindly approve	PLANNED	Approved	01-Nov-22	09:00	02-Nov-22	17:30	
233	RQ108213	OCC_200	cpcc1_sd	BAY	710 MAIN BAY - 765KV MOGA-MEERUT (PG) CKT-1 AT MEERUT(PG)	POWER GRID	C	For Preventive Inspection of the CB	01/Nov/2022	08:00	15/Nov/2022	18:00		PLANNED	Approved	01-Nov-22	08:00	15-Nov-22	18:00	
234	RQ108186	OCC_200	cpcc1_sd	BAY	711 TIE BAY - 765KV AJMER-CHITTORGARH (PG) CKT-2 AND 240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(PG)	POWER GRID	D	Bay equipment's AMP work	01/Nov/2022	08:00	02/Nov/2022	18:00		PLANNED	Approved	01-Nov-22	08:00	02-Nov-22	18:00	
235	RQ108204	OCC_200	cpcc1_sd	BAY	70752A MAIN BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-2 AT PHAGI(RS)	RRVPNL	D	FOR AMP WORK	12/Nov/2022	08:00	12/Nov/2022	18:00		PLANNED	Approved	12-Nov-22	08:00	12-Nov-22	18:00	
236	RQ107973	OCC_200	sldcrs_sd	BAY	705-52A MAIN BAY - 765 KV ANTA-PHAGI (RS) CKT-2 (RRVPNL) AT 765KV ANTA(RS)	RRVPNL	D	FOR Quarterly maintenance	11/Nov/2022	08:00	11/Nov/2022	18:00		PLANNED	Approved	11-Nov-22	08:00	11-Nov-22	18:00	
237	RQ108205	OCC_200	cpcc1_sd	BAY	70652A MAIN BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-1 AT PHAGI(RS)	RRVPNL	D	FOR AMP WORK	10/Nov/2022	08:00	10/Nov/2022	18:00		PLANNED	Approved	10-Nov-22	08:00	10-Nov-22	18:00	
238	RQ108203	OCC_200	cpcc1_sd	BAY	70552A MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	RRVPNL	D	FOR AMP WORK	07/Nov/2022	08:00	07/Nov/2022	18:00		PLANNED	Approved	07-Nov-22	08:00	07-Nov-22	18:00	

239	RQ108206	OCC_200	cpcc1_sd	BAY	70252T TIE BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 AND 765/400KV 1500 MVA ICT 2 AT PHAGI(RS)	RRVPNL	D	FOR AMP WORK	03/Nov/2022	08:00	03/Nov/2022	18:00		PLANNED	Approved	03-Nov-22	08:00	03-Nov-22	18:00	
240	RQ107976	OCC_200	sldcrs_sd	BAY	70252B MAIN BAY - 765/400KV 1500 MVA ICT 2 AT PHAGI(RS)	RRVPNL	D	FOR Quarterly maintenance	03/Nov/2022	08:00	03/Nov/2022	18:00		PLANNED	Approved	03-Nov-22	08:00	03-Nov-22	18:00	
241	RQ108207	OCC_200	cpcc1_sd	BAY	70152T TIE BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AND 765/400KV 1500 MVA ICT 1 AT PHAGI(RS)	RRVPNL	D	FOR AMP WORK	01/Nov/2022	08:00	01/Nov/2022	18:00		PLANNED	Approved	01-Nov-22	08:00	01-Nov-22	18:00	
242	RQ107809	OCC_200	stuup_sd	BAY	703 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV AGRA FATEHBAD(UP)	UPPTCL	D	For routine Maintenance of Bay equipment	05/Nov/2022	10:00	05/Nov/2022	16:00		PLANNED	Approved	05-Nov-22	10:00	05-Nov-22	16:00	
243	RQ107810	OCC_200	stuup_sd	BAY	704 MAIN BAY - 765KV BUS 2 AT BARA(UP) (UPPTCL) AND FUTURE AT 765 KV BARA(UP) (UPPTCL)	UPPTCL	C	"Cable termination work in bay no. 704 CT, CB & for SCADA and protection work, Inserting of new BCU card, Programming of new ICT extension in SCADA, Operation & Signal testing , ICT differential, REF Stability test etc. "	01/Nov/2022	08:00	07/Nov/2022	20:00		PLANNED	Approved	01-Nov-22	08:00	07-Nov-22	20:00	
244	RQ107811	OCC_200	stuup_sd	BAY	705 TIE BAY - 765/21 KV 825 MVA GT 2 AT BARA(UP) (UPPTCL) AND FUTURE AT 765 KV BARA(UP) (UPPTCL)	UPPTCL	C	Cable termination work in bay no. 705 CT, CB & for SCADA and protection work, Inserting of new BCU card, Programming of new ICT extension in SCADA, Operation & Signal testing , ICT differential, REF Stability test etc.	01/Nov/2022	08:00	07/Nov/2022	20:00		PLANNED	Approved	01-Nov-22	08:00	07-Nov-22	20:00	
245	RQ107800	OCC_200	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 1 AT UNNAO(UP)	UPPTCL	D	For the checking and testing of BCU relay by M/s GE T&D Engineer.	21/Nov/2022	10:00	21/Nov/2022	17:00	1-Testing of BCU Relay could not done due to non availability of GE T&D Engineer in Month of October-2022.  2-Shut down of ICT-1 will be avail if shut down of 765kV Anpara C-Unnao Line avail. 3.Power will be flow through ICT-2 & 3 hence there will be no power intrusion.	PLANNED	Approved	21-Nov-22	10:00	21-Nov-22	17:00	
246	RQ107802	OCC_200	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT GR.NOIDA_2(UPC)	UPPTCL	D	For annual maintenance & Testing work of ICT bank	16/Nov/2022	09:00	16/Nov/2022	13:00		PLANNED	Approved	16-Nov-22	09:00	16-Nov-22	13:00	

247	RQ107799	OCC_200	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 3 AT UNNAO(UP)	UPPTCL	D	Routine protection Relay testing and maintenance of 1000 MVA ICT-III at 765 kv S/s Unnao.	09/Nov/2022	10:00	10/Nov/2022	17:00	Power will be flow through ICT-1 & 2 hence there will be no power intrusion.	PLANNED	Approved	09-Nov-22	10:00	10-Nov-22	17:00	
248	RQ107801	OCC_200	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT AGRA FATEHBAD(UP)	UPPTCL	C	For charging of ICT-1 R Phase unit. At present Spare Phase unit is charged as R phase. (for change over and after that 24Hrs on no load charging of transformer.)	03/Nov/2022	09:00	04/Nov/2022	18:00		PLANNED	Approved	03-Nov-22	09:00	04-Nov-22	18:00	
249	RQ107803	OCC_200	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT GR.NOIDA_2(UPC)	UPPTCL	D	For the Maintenance of Transformer Bank and Normalization of ICT as one New transformer will becharged at B phase in place of Spare ICT ( For change over and after that 15 Hour on no load charging of transformer.)	01/Nov/2022	07:00	01/Nov/2022	23:00		PLANNED	Approved	28-Oct-22	07:00	28-Oct-22	23:00	
250	RQ108148	OCC_200	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL)	PKTSL	D	FOR AMP WORK	21/Nov/2022	08:00	22/Nov/2022	18:00		PLANNED	Approved	21-Nov-22	08:00	22-Nov-22	18:00	
251	RQ107893	OCC_200	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BAREILLY_2(PG)	POWER GRID	D	FOR ATTENDING SIR AUDIT POINTS & OTI & WTI TRIP LOGIC MODIFICATIONS	19/Nov/2022	10:00	19/Nov/2022	18:00		PLANNED	Approved	19-Nov-22	10:00	19-Nov-22	18:00	
252	RQ108154	OCC_200	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG)	POWER GRID	D	For taking out Spare unit from service and taking ICT 1 B phase unit into service for first time charging	16/Nov/2022	18:00	18/Nov/2022	20:00	First time charging of 765KV ICT 1 B phase unit	PLANNED	Approved	16-Nov-22	16:00	18-Nov-22	23:00	Can be availed on daily basis
253	RQ108158	OCC_200	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)	POWER GRID	D	For CSD Fine tune and Commissioning check with Spare ICT	15/Nov/2022	17:00	19/Nov/2022	23:00		PLANNED	Approved	18-Nov-22	17:00	23-Nov-22	23:00	
254	RQ108152	OCC_200	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 2 AT KOTESHWAR(PG)	POWER GRID	D	33KV INSULATION COATING	12/Nov/2022	10:00	12/Nov/2022	18:00		PLANNED	Approved	12-Nov-22	9:00	12-Nov-22	16:30	SD shall be returned by 16:30 HRS
255	RQ108151	OCC_200	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 1 AT KOTESHWAR(PG)	POWER GRID	D	33KV INSULATION COATING	11/Nov/2022	10:00	11/Nov/2022	18:00		PLANNED	Approved	11-Nov-22	9:00	11-Nov-22	16:30	SD shall be returned by 16:30 HRS
256	RQ108155	OCC_200	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG)	POWER GRID	D	For CSD Fine tune and Commissioning check with Spare ICT	10/Nov/2022	17:00	14/Nov/2022	23:00		PLANNED	Approved	10-Nov-22	17:00	14-Nov-22	23:00	
257	RQ108153	OCC_200	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 4 AT KOTESHWAR(PG)	POWER GRID	D	33KV INSULATION COATING	10/Nov/2022	10:00	10/Nov/2022	18:00		PLANNED	Approved	10-Nov-22	9:00	10-Nov-22	16:30	SD shall be returned by 16:30 HRS
258	RQ108331	OCC_200	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KANPUR_GIS(PG)	POWER GRID	D	Construction/Commissioning work-Interlock testing & Auxiliary spare bus - Gas Density monitor signals testing of Spare T- Isolators with ICT-1 for ICT-3 Future for commissioning of 400KV Ghatampur line-2 & ICT 3 (Future ) by M/s GE T & D Ltd. And For AMP of 407 IV SIDE MAIN BAY.	10/Nov/2022	09:00	10/Nov/2022	18:00		PLANNED	Approved	10-Nov-22	09:00	10-Nov-22	18:00	



259	RQ108156	OCC_200	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG)	POWER GRID	D	For CSD Fine tune and Commissioning check with Spare ICT	05/Nov/2022	17:00	09/Nov/2022	23:00		PLANNED	Approved	05-Nov-22	17:00	09-Nov-22	23:00	
260	RQ108149	OCC_200	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA_2 (PG)	POWER GRID	D	Commissioning of R Ph of ICT-3	05/Nov/2022	17:00	09/Nov/2022	23:00		PLANNED	Approved	05-Nov-22	17:00	09-Nov-22	23:00	
261	RQ108332	OCC_200	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KANPUR_GIS(PG)	POWER GRID	D	AMP work	04/Nov/2022	09:00	04/Nov/2022	18:00		PLANNED	Approved	04-Nov-22	09:00	04-Nov-22	18:00	
262	RQ108157	OCC_200	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG)	POWER GRID	D	For CSD Fine tune and Commissioning check with Spare ICT	01/Nov/2022	17:00	04/Nov/2022	23:00		PLANNED	Approved	01-Nov-22	17:00	04-Nov-22	23:00	
263	RQ108150	OCC_200	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT MEERUT(PG)	POWER GRID	D	FOR AMP WORK	01/Nov/2022	08:00	01/Nov/2022	18:00		PLANNED	Approved	01-Nov-22	08:00	01-Nov-22	18:00	
264	RQ108903	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWER GRID	D	For taking line reactor in service.	30/Nov/2022	18:00	30/Nov/2022	19:00		PLANNED	Approved	30-Nov-22	18:00	30-Nov-22	19:00	
265	RQ108670	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-2	POWER GRID	D	Line AMP and Retrofitment of Distance Protection at Allahabad	30/Nov/2022	09:00	30/Nov/2022	18:00		PLANNED	Approved	30-Nov-22	09:00	30-Nov-22	18:00	
266	RQ107971	OCC_200	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-AGRA(UP) (PG) CKT-1	POWER GRID	D	Jumper Tightening & Defective Polymer Replacement work	29/Nov/2022	10:00	29/Nov/2022	17:00		PLANNED	Approved	29-Nov-22	10:00	29-Nov-22	17:00	
267	RQ108669	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	POWER GRID	D	Line AMP and Retrofitment of Distance Protection at Allahabad	29/Nov/2022	09:00	29/Nov/2022	18:00		PLANNED	Approved	29-Nov-22	09:00	29-Nov-22	18:00	
268	RQ107955	OCC_200	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW(UP)-BAREILLY(PG) (PG) CKT-1	POWER GRID	D	For Upgradation of Bus- Bar Protection Panel from Electromechanical type to Numerical Type ( Connection of CT Bus Bar Protection Core)	28/Nov/2022	09:00	28/Nov/2022	12:00		PLANNED	Approved	28-Nov-22	09:00	28-Nov-22	12:00	
269	RQ108898	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWER GRID	D	For taking line reactor out of service.	28/Nov/2022	09:00	28/Nov/2022	10:00		PLANNED	Approved	28-Nov-22	09:00	28-Nov-22	10:00	
270	RQ109041	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR (PG) CKT-1	POWER GRID	D	For Residual Life Assessment	28/Nov/2022	09:00	28/Nov/2022	18:00		PLANNED	Approved	28-Nov-22	09:00	28-Nov-22	18:00	
271	RQ108342	OCC_200	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-2	POWER GRID	C	ALD-2 BREAKER REPLACEMENT	28/Nov/2022	08:00	03/Dec/2022	18:00	LINE WILL BE IN CHARGE CONDITION THROUGH TRANSFER BUS	PLANNED	Approved	28-Nov-22	08:00	03-Dec-22	18:00	
272	RQ107953	OCC_200	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	POWER GRID	D	For Upgradation of Bus- Bar Protection Panel from Electromechanical type to Numerical Type ( Connection of CT Bus Bar Protection Core)	27/Nov/2022	09:00	27/Nov/2022	12:00		PLANNED	Approved	27-Nov-22	09:00	27-Nov-22	12:00	One ckt shutdown from Singrauli could be given at a time
273	RQ109388	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1	POWER GRID	D	AMP work of Line Equipment, Jumper Tightning and Rectification.	26/Nov/2022	09:00	26/Nov/2022	14:00		PLANNED	Approved	26-Nov-22	09:00	26-Nov-22	14:00	

274	RQ108904	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BALLABGARH (PG) CKT-1	POWER GRID	D	For taking line reactor in service.	25/Nov/2022	18:00	25/Nov/2022	19:00		PLANNED	Approved	25-Nov-22	18:00	25-Nov-22	19:00	
275	RQ108391	OCC_200	jhakri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-RAMPUR HEP(SJ) (PG) CKT-2	POWER GRID	C	Annual Planned Maintenance of GIS Line Bay, replacement of Molecular Sieves from CB Compartment & Jumper Tightness of Switchard Equipments.	25/Nov/2022	09:00	26/Nov/2022	16:00	Annual Planned Maintenance	PLANNED	Approved	25-Nov-22	09:00	26-Nov-22	16:00	One shutdown from Nathpa could be given at a time subject to no other outage from Nathpa end/ Could be given on daily Basis
276	RQ108427	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MALERKOTLA-PATIALA (PG) CKT-1	POWER GRID	D	AMP work of line	25/Nov/2022	09:00	25/Nov/2022	18:00	Kindly approve	PLANNED	Approved	25-Nov-22	09:00	25-Nov-22	18:00	
277	RQ108846	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JALANDHAR (PG) CKT-1	POWER GRID	D	AMP of relay and Line Equipment	25/Nov/2022	08:00	25/Nov/2022	18:00		PLANNED	Approved	25-Nov-22	08:00	25-Nov-22	18:00	
278	RQ109056	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1	POWER GRID	D	AMP work	24/Nov/2022	09:00	24/Nov/2022	18:00		PLANNED	Approved	24-Nov-22	09:00	24-Nov-22	18:00	
279	RQ109391	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-SAMBA (PG) CKT-2	POWER GRID	D	AMP work of Line Equipment, Jumper Tightning and Rectification.	24/Nov/2022	09:00	24/Nov/2022	14:00		PLANNED	Approved	24-Nov-22	09:00	24-Nov-22	14:00	
280	RQ108351	OCC_200	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	POWER GRID	C	LUCKNOW TBC INTEGRATION	24/Nov/2022	08:00	25/Nov/2022	18:00	LINE SHUTDOWN WILL BE REQUIRED	PLANNED	Approved	24-Nov-22	08:00	25-Nov-22	18:00	One ckt shutdown from Singrauli could be given at a time
281	RQ108887	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-2	POWER GRID	D	Porcelain insulator Cleaning for Winter preparedness	24/Nov/2022	08:00	25/Nov/2022	18:00		PLANNED	Approved	24-Nov-22	08:00	25-Nov-22	18:00	
282	RQ108689	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWER GRID	D	AMP work	23/Nov/2022	09:00	23/Nov/2022	18:00		PLANNED	Approved	23-Nov-22	09:00	23-Nov-22	18:00	One ckt shutdown from Singrauli could be given at a time
283	RQ109390	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-SAMBA (PG) CKT-1	POWER GRID	D	AMP work of Line Equipment, Jumper Tightning and Rectification.	23/Nov/2022	09:00	23/Nov/2022	14:00		PLANNED	Approved	23-Nov-22	09:00	23-Nov-22	14:00	
284	RQ108390	OCC_200	jhakri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-RAMPUR HEP(SJ) (PG) CKT-1	POWER GRID	C	Annual Planned Maintenance of GIS Line Bay, replacement of Molecular Sieves from CB Compartment & Jumper Tightness of Switchard Equipments.	23/Nov/2022	09:00	24/Nov/2022	16:00	Annual Planned Maintenance	PLANNED	Approved	23-Nov-22	09:00	24-Nov-22	16:00	One shutdown from Nathpa could be given at a time subject to no other outage from Nathpa end/ Could be given on daily Basis
285	RQ108900	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BALLABGARH (PG) CKT-1	POWER GRID	D	For taking line reactor out of service.	23/Nov/2022	09:00	23/Nov/2022	10:00		PLANNED	Approved	23-Nov-22	09:00	23-Nov-22	10:00	
286	RQ108421	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-NAKODAR(PG) (PG) CKT-1	POWER GRID	D	LINE EQUIPMENT AMP WORK	22/Nov/2022	10:00	22/Nov/2022	14:00	Kindly approve	PLANNED	Approved	22-Nov-22	10:00	22-Nov-22	14:00	
287	RQ108684	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAU(UP)-BALIA(PG) (PG) CKT-1	POWER GRID	D	AMP work	22/Nov/2022	09:00	22/Nov/2022	18:00		PLANNED	Approved	22-Nov-22	09:00	22-Nov-22	18:00	
288	RQ108668	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-2	POWER GRID	D	Replacement of flash over insulators of tower no. 417	22/Nov/2022	09:00	22/Nov/2022	18:00		PLANNED	Approved	22-Nov-22	09:00	22-Nov-22	18:00	

289	RQ108847	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-1	POWER GRID	D	AMP of relay and Line Equipment	22/Nov/2022	08:00	22/Nov/2022	18:00		PLANNED	Approved	22-Nov-22	08:00	22-Nov-22	18:00	
290	RQ108874	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1	POWER GRID	D	To attend clearance rectification work between earthwire & top conductor & During Shutdown, A/R to be kept off of 400 KV Kota-Merta line#1 from both ends as per safety measures.	22/Nov/2022	08:00	23/Nov/2022	18:00		PLANNED	Approved	22-Nov-22	08:00	23-Nov-22	18:00	
291	RQ108905	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1	POWER GRID	D	Line maintenance work eg.Tightening of loose conductor VD, Corona ring, arcing horn, jumper, string Hook etc	22/Nov/2022	08:00	22/Nov/2022	18:00		PLANNED	Approved	22-Nov-22	08:00	22-Nov-22	18:00	
292	RQ108886	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-1	POWER GRID	D	Porcelain insulator Cleaning for Winter preparedness	22/Nov/2022	08:00	23/Nov/2022	18:00		PLANNED	Approved	22-Nov-22	08:00	23-Nov-22	18:00	
293	RQ108395	OCC_200	jhakri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-GUMMA (HP) (PG) CKT-2	POWER GRID	D	Annual Planned Maintenance of GIS Line Bay & jumper tightness of Switchard Equipments.	21/Nov/2022	09:00	22/Nov/2022	17:00	Annual Planned Maintenance	PLANNED	Approved	21-Nov-22	09:00	22-Nov-22	17:00	One shutdown from Nathpa could be given at a time subject to no other outage from Nathpa end
294	RQ108899	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-3	POWER GRID	D	FOR AMP WORK	21/Nov/2022	08:00	21/Nov/2022	18:00		PLANNED	Approved	21-Nov-22	08:00	21-Nov-22	18:00	
295	RQ108692	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-2	POWER GRID	D	AMP and Insulator replacement work	21/Nov/2022	08:00	21/Nov/2022	18:00		PLANNED	Approved	21-Nov-22	08:00	21-Nov-22	18:00	
296	RQ108350	OCC_200	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ANPARA(UP) (PG) CKT-1	POWER GRID	C	ANPARA LINE TBC INTEGRATION	21/Nov/2022	08:00	22/Nov/2022	18:00	LINE SHUTDOWN WILL BE REQUIRED	PLANNED	Approved	21-Nov-22	08:00	22-Nov-22	18:00	One ckt shutdown from Singrauli could be given at a time
297	RQ108691	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-1	POWER GRID	D	AMP and Insulator replacement work	20/Nov/2022	08:00	20/Nov/2022	18:00		PLANNED	Approved	20-Nov-22	08:00	20-Nov-22	18:00	
298	RQ108889	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2	POWER GRID	D	Porcelain insulator Cleaning for Winter preparedness	20/Nov/2022	08:00	21/Nov/2022	18:00		PLANNED	Approved	20-Nov-22	08:00	21-Nov-22	18:00	
299	RQ109386	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-1	POWER GRID	D	AMP work of Line Equipment, Jumper Tightning and Rectification.	18/Nov/2022	09:00	18/Nov/2022	14:00		PLANNED	Approved	18-Nov-22	09:00	18-Nov-22	14:00	
300	RQ108392	OCC_200	jhakri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-PANCHKULA(PG) (PG) CKT-1	POWER GRID	D	Annual Planned Maintenance of GIS Line Bay & jumper tightness of Switchard Equipments.	18/Nov/2022	09:00	19/Nov/2022	17:00	Annual Planned Maintenance	PLANNED	Approved	18-Nov-22	09:00	19-Nov-22	17:00	One shutdown from Nathpa could be given at a time subject to no other outage from Nathpa end
301	RQ108677	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1-SHAHJAHANPUR (PG) CKT-2	POWER GRID	D	AMP and Insulator Cleaning Work	18/Nov/2022	09:00	18/Nov/2022	18:00		PLANNED	Approved	18-Nov-22	09:00	18-Nov-22	18:00	
302	RQ108848	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-2	POWER GRID	D	AMP of relay and Line Equipment	18/Nov/2022	08:00	18/Nov/2022	18:00		PLANNED	Approved	18-Nov-22	08:00	18-Nov-22	18:00	

303	RQ107985	OCC_200	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-1	POWER GRID	D	FOR ANNUAL MAINTENANCE AND TESTING PURPOSE	17/Nov/2022	10:00	17/Nov/2022	16:00	POWER DEMAND WILL BE MET THROUGH 400KV LKO.(PG)-BASTI(UP) CKT. 2. NO SUPPLY INTERRUPTION.	PLANNED	Approved	17-Nov-22	10:00	17-Nov-22	16:00	
304	RQ108420	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_1(NH)-JALANDHAR(PG) (PG) CKT-2	POWER GRID	D	LINE EQUIPMENT AMP WORK	17/Nov/2022	10:00	17/Nov/2022	14:00	Kindly Approve	PLANNED	Approved	17-Nov-22	10:00	17-Nov-22	14:00	
305	RQ109387	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-2	POWER GRID	D	AMP work of TL (Jumper Bolt/Nut Loose,Vibration damper Loose)	17/Nov/2022	09:00	17/Nov/2022	14:00		PLANNED	Approved	17-Nov-22	09:00	17-Nov-22	14:00	
306	RQ108577	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-1	POWER GRID	D	Half yearly mtc	17/Nov/2022	08:00	17/Nov/2022	18:00		PLANNED	Approved	17-Nov-22	08:00	17-Nov-22	18:00	One element S/D from Dadri could be given at a time
307	RQ108885	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2	POWER GRID	D	GENERAL MAINTENANCE WORK & Insulator Cleaning work	17/Nov/2022	08:00	19/Nov/2022	18:00		PLANNED	Approved	17-Nov-22	08:00	19-Nov-22	18:00	
308	RQ108888	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1	POWER GRID	D	Porcelain insulator Cleaning for Winter preparedness	17/Nov/2022	08:00	18/Nov/2022	18:00		PLANNED	Approved	17-Nov-22	08:00	18-Nov-22	18:00	
309	RQ108438	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-FATEHABAD (PG) CKT-1	POWER GRID	D	S/D REQUIRED FOR AMP WORKS	17/Nov/2022	08:00	17/Nov/2022	18:00	Kindly approve	PLANNED	Approved	17-Nov-22	08:00	17-Nov-22	18:00	
310	RQ108834	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2	POWER GRID	D	Installation of Bird Diverters	16/Nov/2022	16:00	30/Nov/2022	23:00	other ckt will be in non auto mode	PLANNED	Approved	16-Nov-22	17:00	30-Nov-22	23:00	Could be given after 1700 Hrs
311	RQ109115	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-LUCKNOW_2 (PG) CKT-1	POWER GRID	D	A/R into non auto mode for Live Line OPGW Work	16/Nov/2022	09:00	30/Nov/2022	18:00		PLANNED	Approved	16-Nov-22	09:00	30-Nov-22	18:00	
312	RQ108920	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE-DEHRADUN (PG) CKT-1	POWER GRID	D	SIDE HILL CUTTING WORK IN SECTION 37-37 & 30-31 & SS AMP WORKS	16/Nov/2022	08:00	17/Nov/2022	18:00		PLANNED	Approved	16-Nov-22	08:00	17-Nov-22	18:00	
313	RQ108906	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-KANKROLI (PG) CKT-1	POWER GRID	D	Line maintenance work eg.Tightening of loose conductor VD, Corona ring, arcing horn, jumper, string Hook etc	16/Nov/2022	08:00	16/Nov/2022	18:00		PLANNED	Approved	16-Nov-22	08:00	16-Nov-22	18:00	
314	RQ107987	OCC_200	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-BASTI(UP) (PG) CKT-1	POWER GRID	D	FOR ANNUAL MAINTENANCE AND TESTING PURPOSE	15/Nov/2022	10:00	15/Nov/2022	16:00	POWER DEMAND WILL BE MET THROUGH 400KV GKP.(PG)-BASTI(UP) CKT. 2. NO SUPPLY INTERRUPTION.	PLANNED	Approved	15-Nov-22	10:00	15-Nov-22	16:00	
315	RQ108419	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_1(NH)-JALANDHAR(PG) (PG) CKT-1	POWER GRID	D	LINE EQUIPMENT AMP WORK	15/Nov/2022	10:00	15/Nov/2022	14:00	Kindly approve	PLANNED	Approved	15-Nov-22	10:00	15-Nov-22	14:00	
316	RQ109104	OCC_200	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BAHADURGARH(PG) (PG) CKT-1	POWER GRID	C	Preventive Mtc. and Testing of Bay Equipments	15/Nov/2022	09:00	17/Nov/2022	18:00		PLANNED	Approved	15-Nov-22	09:00	17-Nov-22	18:00	Subject to Delhi consent
317	RQ108667	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-VARANASI (PG) CKT-1	POWER GRID	D	Insulator Replacement Work	15/Nov/2022	09:00	16/Nov/2022	18:00		PLANNED	Approved	15-Nov-22	09:00	16-Nov-22	18:00	

318	RQ108844	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1	POWER GRID	C	Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.39/0-40/0	15/Nov/2022	08:00	16/Nov/2022	18:00		PLANNED	Approved	25-Nov-22	08:00	26-Nov-22	18:00	Could be given one ckt S/D at a time from Bhiwadi when Agra-Bhiwadi is in service
319	RQ108873	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1	POWER GRID	D	NON AUTO OF BOTH CKT ( 400 KV RAPP C - CHITTORGARH & 400 KV CHITTORGARH - KANKROLI ) REQUIRED FOR OPGW SAG CORRECTION WORK IN THE LINE	15/Nov/2022	08:00	19/Nov/2022	18:00		PLANNED	Approved	15-Nov-22	08:00	19-Nov-22	18:00	
320	RQ108605	OCC_200	koteshwar_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-1	POWER GRID	D	Annual Maintenance and Testing of Line Equipment's	14/Nov/2022	10:00	18/Nov/2022	18:00	Annual Maintenance and Testing of Line Equipment's	PLANNED	Approved	14-Nov-22	10:00	18-Nov-22	18:00	Could be given on Daily Basis
321	RQ108921	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-1	POWER GRID	D	For Switchyard Equipment AMP	14/Nov/2022	08:00	14/Nov/2022	18:00		PLANNED	Approved	14-Nov-22	08:00	14-Nov-22	18:00	
322	RQ108884	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1	POWER GRID	D	GENERAL MAINTENANCE WORK & Insulator Cleaning work	14/Nov/2022	08:00	16/Nov/2022	18:00		PLANNED	Approved	14-Nov-22	08:00	16-Nov-22	18:00	
323	RQ109203	OCC_200	nhpcc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_2(NH)-URI_1(NH) (PG) CKT-1	POWER GRID	C	Programming & Testing of Numerical protection relays in all the three lines. Modification/Re-Configuration of auto-recloser in protection relays of Line 1 & Line 2	13/Nov/2022	08:00	14/Nov/2022	18:00		PLANNED	Approved	13-Nov-22	08:00	14-Nov-22	17:00	One S/D from URI could be given at a time/ Could be given on Daily Basis/Return before 1700 hrs
324	RQ108893	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA-DWARKA (PG) CKT-1	POWER GRID	C	411-898 ISOLATOR REPLACEMENT. NEED LINE SHUTDOWN	13/Nov/2022	08:00	14/Nov/2022	18:00		PLANNED	Approved	13-Nov-22	14:00	14-Nov-22	23:00	Only one continuous S/D could be given from jhatikara/Bamnili/Dwarka at a time/In morning Hours
325	RQ108441	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-1	POWER GRID	D	AMP Works(CT testing,LA megger,Hot spot and installation of AR relay )	12/Nov/2022	09:00	12/Nov/2022	17:00	Kindly approve	PLANNED	Approved	12-Nov-22	09:00	12-Nov-22	17:00	
326	RQ108875	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2	POWER GRID	D	Line maintenance work	12/Nov/2022	08:00	12/Nov/2022	18:00		PLANNED	Approved	12-Nov-22	08:00	12-Nov-22	18:00	One element S/D from Dadri could be given at a time
327	RQ108891	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-2	POWER GRID	D	GENERAL MAINTENANCE WORK & Insulator Cleaning work	12/Nov/2022	08:00	12/Nov/2022	18:00		PLANNED	Approved	12-Nov-22	08:00	12-Nov-22	18:00	
328	RQ109409	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR-HAMIRPUR (PG) CKT-1	POWER GRID	D	For replacement of disc insulator with CLR polymer insulators on alternate day basis with non auto of 400KV Banala Hamirpur TL & 400KV 400kV Banala Amritsar TL	11/Nov/2022	09:00	15/Nov/2022	18:00		PLANNED	Approved	11-Nov-22	09:00	15-Nov-22	18:00	
329	RQ108539	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2	POWER GRID	D	Half yearly mtc	11/Nov/2022	08:00	11/Nov/2022	18:00		PLANNED	Approved	11-Nov-22	08:00	11-Nov-22	18:00	One element S/D from Dadri could be given at a time
330	RQ108849	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-1	POWER GRID	D	AMP of relay and Line Equipment	11/Nov/2022	08:00	11/Nov/2022	18:00		PLANNED	Approved	11-Nov-22	08:00	11-Nov-22	18:00	
331	RQ108890	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-1	POWER GRID	D	GENERAL MAINTENANCE WORK & Insulator Cleaning work	11/Nov/2022	08:00	11/Nov/2022	18:00		PLANNED	Approved	11-Nov-22	08:00	11-Nov-22	18:00	

332	RQ108343	OCC_200	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) CKT-1	POWER GRID	C	ALD-1 LINE INTEGRATION IN TBC	11/Nov/2022	08:00	12/Nov/2022	18:00	LINE SHUTDOWN WILL BE REQUIRED	PLANNED	Approved	11-Nov-22	08:00	12-Nov-22	18:00	One ckt shutdown from Singrauli could be given at a time
333	RQ108664	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) CKT-3	POWER GRID	D	For OTI/WTI scheme modification at Allahabad	10/Nov/2022	10:00	10/Nov/2022	18:00		PLANNED	Approved	10-Nov-22	10:00	10-Nov-22	18:00	
334	RQ107966	OCC_200	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-PANKI(UP) (PG) CKT-1	POWER GRID	D	Replacement of Y Phase Line Isolator Clamp.	10/Nov/2022	10:00	10/Nov/2022	17:00		PLANNED	Approved	10-Nov-22	10:00	10-Nov-22	17:00	
335	RQ108681	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1-SHAHJAHANPUR (PG) CKT-1	POWER GRID	D	Insulator Cleaning Work	10/Nov/2022	09:00	10/Nov/2022	18:00		PLANNED	Approved	10-Nov-22	09:00	10-Nov-22	18:00	
336	RQ109024	OCC_200	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-DWARKA (PG) CKT-1	POWER GRID	C	For General Maintenance as per PMS & replacement of dropper conductor at gantry.	10/Nov/2022	09:00	11/Nov/2022	17:00		PLANNED	Approved	10-Nov-22	14:00	11-Nov-22	23:00	Only one continuous S/D could be given from Jhatikara/Bamnili/Dwarka at a time
337	RQ108663	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) CKT-2	POWER GRID	D	Insulator Replacement work at Loc 270 under	10/Nov/2022	09:00	10/Nov/2022	18:00		PLANNED	Approved	10-Nov-22	09:00	10-Nov-22	18:00	One ckt shutdown from Singrauli could be given at a time
338	RQ109053	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABGARH (PG) CKT-3	POWER GRID	D	For line impedance measurement(S/d of Ballabgarh-2 and 3 required together for line impedance measurement)	10/Nov/2022	09:00	10/Nov/2022	18:00		PLANNED	Approved	10-Nov-22	09:00	10-Nov-22	18:00	
339	RQ109052	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABGARH (PG) CKT-2	POWER GRID	D	For line impedance measurement(S/d of Ballabgarh-2 and 3 required together for line impedance measurement)	10/Nov/2022	09:00	10/Nov/2022	18:00		PLANNED	Approved	10-Nov-22	09:00	10-Nov-22	18:00	
340	RQ109039	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABGARH (PG) CKT-3	POWER GRID	D	For line impedance measurement	10/Nov/2022	09:00	10/Nov/2022	18:00		PLANNED	Approved	10-Nov-22	09:00	10-Nov-22	18:00	
341	RQ108709	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	POWER GRID	D	Installation of 7 Nos aviation globe in the river crossing section for installation of OPGW under Reliable communication scheme	10/Nov/2022	08:00	11/Nov/2022	18:00		PLANNED	Approved	10-Nov-22	08:00	11-Nov-22	18:00	
342	RQ108842	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-1	POWER GRID	C	Diversion work due to NHAI	10/Nov/2022	08:00	24/Nov/2022	18:00		PLANNED	Approved	10-Nov-22	08:00	24-Nov-22	18:00	One D/C SD could be given from Agra at a time/CEA clearance required
343	RQ108843	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-2	POWER GRID	C	Diversion work due to NHAI	10/Nov/2022	08:00	24/Nov/2022	18:00		PLANNED	Approved	10-Nov-22	08:00	24-Nov-22	18:00	One D/C SD could be given from Agra at a time/CEA clearance required
344	RQ108417	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANCHKULA-ABDULLAPUR (PG) CKT-2	POWER GRID	D	For AMP Works	09/Nov/2022	09:00	09/Nov/2022	18:00	Kindly Approve	PLANNED	Approved	09-Nov-22	09:00	09-Nov-22	18:00	
345	RQ108682	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) CKT-1	POWER GRID	D	Insulator Replacement Work at Loc. No. 165	09/Nov/2022	09:00	09/Nov/2022	18:00		PLANNED	Approved	09-Nov-22	09:00	09-Nov-22	18:00	One ckt shutdown from Singrauli could be given at a time

346	RQ108384	OCC_200	jhakri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-GUMMA (HP) (PG) CKT-2	POWER GRID	D	Shutdown on Complete 400KV Double Bus Bar System including Shutdown on all 400KV Lines Emanating from NJHPS for Testing & Stability check of BusBar Protection System.	09/Nov/2022	09:00	10/Nov/2022	17:00	Servicing, Testing and Calibration of Bus Bar Protection System.	PLANNED	Approved	09-Nov-22	09:00	10-Nov-22	17:00	One shutdown from Nathpa could be given at a time subject to no other outage from Nathpa end
347	RQ108386	OCC_200	jhakri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-RAMPUR HEP(SJ) (PG) CKT-2	POWER GRID	D	Shutdown on Complete 400KV Double Bus Bar System including Shutdown on all 400KV Lines Emanating from NJHPS for Testing & Stability check of BusBar Protection System.	09/Nov/2022	09:00	10/Nov/2022	17:00	Servicing, Testing and Calibration of Bus Bar Protection System.	PLANNED	Approved	09-Nov-22	09:00	10-Nov-22	17:00	One shutdown from Nathpa could be given at a time subject to no other outage from Nathpa end
348	RQ108385	OCC_200	jhakri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-RAMPUR HEP(SJ) (PG) CKT-1	POWER GRID	D	Shutdown on Complete 400KV Double Bus Bar System including Shutdown on all 400KV Lines Emanating from NJHPS for Testing & Stability check of BusBar Protection System.	09/Nov/2022	09:00	10/Nov/2022	17:00	Servicing, Testing and Calibration of Bus Bar Protection System.	PLANNED	Approved	09-Nov-22	09:00	10-Nov-22	17:00	One shutdown from Nathpa could be given at a time subject to no other outage from Nathpa end
349	RQ108383	OCC_200	jhakri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-PANCHKULA(PG) (PG) CKT-1	POWER GRID	D	Shutdown on Complete 400KV Double Bus Bar System including Shutdown on all 400KV Lines Emanating from NJHPS for Testing & Stability check of BusBar Protection System.	09/Nov/2022	09:00	10/Nov/2022	17:00	Servicing, Testing and Calibration of Bus Bar Protection System.	PLANNED	Approved	09-Nov-22	09:00	10-Nov-22	17:00	One shutdown from Nathpa could be given at a time subject to no other outage from Nathpa end
350	RQ109084	OCC_200	sidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1	POWER GRID	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	09/Nov/2022	08:00	09/Nov/2022	18:00		PLANNED	Approved	09-Nov-22	08:00	09-Nov-22	18:00	
351	RQ108872	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1	POWER GRID	D	NON AUTO OF BOTH CKT ( 400 KV RAPP C - CHITTORGARH & 400 KV CHITTORGARH - KANKROLI ) REQUIRED FOR OPGW SAG CORRECTION WORK IN THE LINE	09/Nov/2022	08:00	14/Nov/2022	18:00		PLANNED	Approved	09-Nov-22	08:00	14-Nov-22	18:00	
352	RQ108883	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-SIKAR (PG) CKT-2	POWER GRID	D	GENERAL MAINTENANCE WORK & Insulator Cleaning work	09/Nov/2022	08:00	09/Nov/2022	18:00		PLANNED	Approved	09-Nov-22	08:00	09-Nov-22	18:00	
353	RQ108666	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-2	POWER GRID	D	Line AMP & Relay Firmware upgradation and testing.	08/Nov/2022	10:00	08/Nov/2022	18:00		PLANNED	Approved	08-Nov-22	10:00	08-Nov-22	18:00	
354	RQ108442	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-2	POWER GRID	D	AMP Works(CT testing,LA megger,Hot spot and installation of AR relay )	08/Nov/2022	09:00	08/Nov/2022	17:00	Kindly Approve	PLANNED	Approved	08-Nov-22	09:00	08-Nov-22	17:00	
355	RQ109040	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-2	POWER GRID	D	For polluted insulator changing and fixing insulation sleeves in conductor	08/Nov/2022	09:00	08/Nov/2022	18:00		PLANNED	Approved	08-Nov-22	09:00	08-Nov-22	18:00	
356	RQ108855	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-2	POWER GRID	C	Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.34/0-35/0	08/Nov/2022	08:00	09/Nov/2022	18:00		PLANNED	Approved	08-Nov-22	08:00	09-Nov-22	18:00	May be given Subject to necessary CEA clearance

357	RQ108856	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-3	POWER GRID	C	Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.34/0-35/0	08/Nov/2022	08:00	09/Nov/2022	18:00		PLANNED	Approved	08-Nov-22	08:00	09-Nov-22	18:00	May be given Subject to necessary CEA clearance
358	RQ108845	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-NAKODAR(PSG) (PG) CKT-1	POWER GRID	D	AMP of relay and Line Equipment	08/Nov/2022	08:00	08/Nov/2022	18:00		PLANNED	Approved	08-Nov-22	08:00	08-Nov-22	18:00	
359	RQ108437	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-1	POWER GRID	D	For AMP Works	07/Nov/2022	17:15	07/Nov/2022	17:30	Kindly approve	PLANNED	Approved	07-Nov-22	17:15	07-Nov-22	17:30	
360	RQ108665	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-1	POWER GRID	D	Line AMP & Relay Firmware upgradation and testing	07/Nov/2022	10:00	07/Nov/2022	18:00		PLANNED	Approved	07-Nov-22	10:00	07-Nov-22	18:00	
361	RQ108416	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANCHKULA-ABDULLAPUR (PG) CKT-1	POWER GRID	D	For AMP Works	07/Nov/2022	09:00	07/Nov/2022	18:00	Kindly approve	PLANNED	Approved	07-Nov-22	09:00	07-Nov-22	18:00	
362	RQ108436	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-1	POWER GRID	D	To take Line-Reactor out of service for AMP work	07/Nov/2022	09:00	07/Nov/2022	09:15	Kindly approve	PLANNED	Approved	07-Nov-22	09:00	07-Nov-22	09:15	
363	RQ108882	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2	POWER GRID	D	GENERAL MAINTENANCE WORK & Insulator Cleaning work	07/Nov/2022	08:00	07/Nov/2022	18:00		PLANNED	Approved	07-Nov-22	08:00	07-Nov-22	18:00	
364	RQ108687	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-BAREILLY (PG) CKT-2	POWER GRID	D	AMP work	05/Nov/2022	09:00	05/Nov/2022	18:00		PLANNED	Approved	05-Nov-22	09:00	05-Nov-22	18:00	
365	RQ109408	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAMIRPUR-PARBATI POOLING BANALA (PG) CKT-1	POWER GRID	D	For replacement of disc insulator with CLR polymer insulators on alternate day basis with non auto of 400KV Banala Amritsar TL & 400KV Hamirpur Jalandhar TL	05/Nov/2022	09:00	10/Nov/2022	18:00		PLANNED	Approved	05-Nov-22	09:00	10-Nov-22	17:00	One S/D from Parbati could be given at a time/Subject to NHPC consent/Return before 1700 hrs
366	RQ109086	OCC_200	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	POWER GRID	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	05/Nov/2022	08:00	05/Nov/2022	18:00		PLANNED	Approved	05-Nov-22	08:00	05-Nov-22	18:00	
367	RQ108858	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BHIWANI(PG) (PG) CKT-1	POWER GRID	C	Relocation / Diversion of Tower at Location 55 BBTL-LOA Placed on M/s Kuddus Ali. Earlier Shutdown approved in 198th OCC was denied by DTL inspite of site preparations. Foundation completed; stringing and Tower Erection to be taken up and therefore requires Shutdown	05/Nov/2022	08:00	16/Nov/2022	18:00		PLANNED	Approved	05-Nov-22	08:00	16-Nov-22	18:00	Subject to Delhi consent



368	RQ108859	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BAHADURGARH(PG) (PG) CKT-1	POWER GRID	C	Relocation / Diversion of Tower at Location 55 BBTL-LOA Placed on M/s Kuddus Ali. Earlier Shutdown approved in 198th OCC was denied by DTL inspite of site preparations. Foundation completed; stringing and Tower Erection to be taken up and therefore requires Shutdown	05/Nov/2022	08:00	16/Nov/2022	18:00		PLANNED	Approved	05-Nov-22	08:00	16-Nov-22	18:00	Subject to Delhi consent
369	RQ109389	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWER GRID	D	AMP work of Line Equipment, Jumper Tightning and Rectification.	04/Nov/2022	09:00	04/Nov/2022	14:00		PLANNED	Approved	04-Nov-22	09:00	04-Nov-22	14:00	
370	RQ108325	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BASSI (PG) CKT-1	POWER GRID	D	AMP OF NON SWITCHABLE LINE REACTOR AND PROTECTION TESTING FOR NEWLY ADDED BLOCK OF OVER CURRENT IN RECATOR B/U PROTECTION RELAY	04/Nov/2022	09:00	04/Nov/2022	18:00		PLANNED	Approved	04-Nov-22	09:00	04-Nov-22	18:00	
371	RQ108253	OCC_200	dadri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-2	POWER GRID	D	R phase LA replacement on completion of service life.	04/Nov/2022	09:00	04/Nov/2022	18:00	R phase LA replacement on completion of service life.	PLANNED	Approved	04-Nov-22	09:00	04-Nov-22	18:00	One element S/D from Dadri could be given at a time
372	RQ109054	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-PANKI(UP) (PG) CKT-1	POWER GRID	D	Series Reactor Construction Pkg-PLCC Bypass scheme	04/Nov/2022	09:00	04/Nov/2022	18:00		PLANNED	Approved	04-Nov-22	09:00	04-Nov-22	18:00	
373	RQ109055	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-KANPUR (PG) CKT-1	POWER GRID	D	Series Reactor Construction Pkg-PLCC Bypass scheme implementation(Simultaneous S/D of 400 KV Kanpur-Fatehpur-1 and 400 KV Kanpur Panki -1 is required to implement PLCC bypass scheme)	04/Nov/2022	09:00	04/Nov/2022	18:00		PLANNED	Approved	04-Nov-22	09:00	04-Nov-22	18:00	
374	RQ108850	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-2	POWER GRID	D	AMP of relay and Line Equipment	04/Nov/2022	08:00	04/Nov/2022	18:00		PLANNED	Approved	04-Nov-22	08:00	04-Nov-22	18:00	
375	RQ108686	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-2	POWER GRID	D	To attend S/D nature defects	04/Nov/2022	08:00	06/Nov/2022	18:00		PLANNED	Approved	04-Nov-22	08:00	06-Nov-22	18:00	
376	RQ108860	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1	POWER GRID	D	Modification of terminal connector for attending the repeated hotspot of line Isolator at Bawana	04/Nov/2022	08:00	04/Nov/2022	18:00		PLANNED	Approved	04-Nov-22	08:00	04-Nov-22	18:00	
377	RQ108660	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-2	POWER GRID	D	For rectification of Pilot insulator ar Loc R-27	03/Nov/2022	10:00	03/Nov/2022	16:00		PLANNED	Approved	03-Nov-22	10:00	03-Nov-22	16:00	
378	RQ108415	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2	POWER GRID	D	For AMP Works	03/Nov/2022	09:00	03/Nov/2022	18:00	Kindly Approve	PLANNED	Approved	03-Nov-22	09:00	03-Nov-22	18:00	One element S/D from Dadri could be given at a time

379	RQ107847	OCC_200	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-1	POWER GRID	D	REPLACEMENT OF DAMAGE TOWER PEAK OF LOCATION NO 06 OF 400 KV DC TWIN MOOSE VARANASI (PGCIL)-JAUNPUR LINE BETWEEN LOCATION NO 06 & 07 OF 400 KV QUAD VARANASI (PG)-SARNATH CKT I&II	03/Nov/2022	09:00	04/Nov/2022	17:00		PLANNED	Approved	05-Nov-22	09:00	06-Nov-22	17:00	Could be given from satuday 05 november/ Necessary CEA clearance is required
380	RQ107848	OCC_200	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-2	POWER GRID	D	1. REPLACEMENT OF DAMAGE TOWER PEAK OF LOCATION NO 06 OF 400 KV DC TWIN MOOSE VARANASI (PGCIL)-JAUNPUR LINE BETWEEN LOCATION NO 06 & 07 OF 400 KV QUAD VARANASI (PG)-SARNATH CKT I&II. 2. For attending Hot point on Isolator Pad Clamp and PG Clamp C.T. side.	03/Nov/2022	09:00	10/Nov/2022	17:00		PLANNED	Approved	05-Nov-22	09:00	12-Nov-22	17:00	Could be given from satuday 05 november/ Necessary CEA clearance is required
381	RQ108324	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-AGRA (PG) CKT-1	POWER GRID	D	AMP OF NON SWITCHABLE LINE REACTOR AND PROTECTION TESTING FOR NEWLY ADDED BLOCK OF OVER CURRENT IN REACTOR B/U PROTECTION RELAY	03/Nov/2022	09:00	03/Nov/2022	18:00		PLANNED	Approved	03-Nov-22	09:00	03-Nov-22	18:00	
382	RQ109150	OCC_200	nhpccc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_1(NH)-JALANDHAR(PG) (PG) CKT-1	POWER GRID	D	Integration of BHEL GIS (Bus Reactor) Bay with Siemens GIS Bus-II	03/Nov/2022	08:00	11/Nov/2022	18:00		PLANNED	Approved	03-Nov-22	08:00	11-Nov-22	18:00	One S/D from chamera could be given at a time
383	RQ109149	OCC_200	nhpccc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_1(NH)-CHAMBA(PG) (PG) CKT-1	POWER GRID	D	Integration of BHEL GIS (Bus Reactor) Bay with Siemens GIS Bus-II	03/Nov/2022	08:00	11/Nov/2022	18:00		PLANNED	Approved	03-Nov-22	08:00	11-Nov-22	18:00	One S/D from chamera could be given at a time
384	RQ109151	OCC_200	nhpccc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_1(NH)-JALANDHAR(PG) (PG) CKT-2	POWER GRID	D	Integration of BHEL GIS (Bus Reactor) Bay with Siemens GIS Bus-II	03/Nov/2022	08:00	11/Nov/2022	18:00		PLANNED	Approved	03-Nov-22	08:00	11-Nov-22	18:00	One S/D from chamera could be given at a time
385	RQ108341	OCC_200	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-2	POWER GRID	C	ALD-2 TBC INTEGRATION	03/Nov/2022	08:00	04/Nov/2022	18:00	LINE SHUTDOWN WILL BE REQUIRED	PLANNED	Approved	03-Nov-22	08:00	04-Nov-22	18:00	One ckt shutdown from Singrauli could be given at a time
386	RQ108440	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_2(NH)-WAGOODA(PG) (PG) CKT-1	POWER GRID	D	Rectification of damaged peak of tower no. 111,AMP Works(CT testing,LA megger,Hot spot)	02/Nov/2022	09:00	02/Nov/2022	18:00	Kindly approve	PLANNED	Approved	02-Nov-22	09:00	02-Nov-22	17:00	One S/D from URI could be given at a time/Return before 1700 hrs
387	RQ108902	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABGARH-MAHARANIBAGH (PG) CKT-1	POWER GRID	C	For NHAI diversion work	02/Nov/2022	08:00	15/Nov/2022	18:00		PLANNED	Approved	02-Nov-22	08:00	15-Nov-22	18:00	Could be given subject to Delhi consent
388	RQ108901	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABGARH(PG)-NAWADA(HV) (PG) CKT-1	POWER GRID	C	For NHAI diversion work	02/Nov/2022	08:00	15/Nov/2022	18:00		PLANNED	Approved	02-Nov-22	08:00	15-Nov-22	18:00	May be given Subject to necessary CEA clearance/haryana consent
389	RQ108854	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1	POWER GRID	D	AMP of Line terminal equipments at Hisar End	02/Nov/2022	08:00	02/Nov/2022	18:00		PLANNED	Approved	02-Nov-22	08:00	02-Nov-22	18:00	

390	RQ108868	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABGARH-MAHARANIBAGH (PG) CKT-1	POWER GRID	C	JUMPER CONNECTION IN BYPASS ISOLATOR ARRANGEENT & For erection of interrupter chamber of CB at Ballabgarh	02/Nov/2022	08:00	03/Nov/2022	20:00		PLANNED	Approved	02-Nov-22	08:00	03-Nov-22	20:00	Could be given subject to Delhi consent
391	RQ108869	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MAHARANIBAGH (PG) (PG) CKT-1	POWER GRID	C	JUMPER CONNECTION IN BYPASS ISOLATOR ARRANGEENT	02/Nov/2022	08:00	03/Nov/2022	20:00		PLANNED	Approved	02-Nov-22	08:00	03-Nov-22	20:00	Could be given subject to Delhi consent
392	RQ108833	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1	POWER GRID	D	Installation of Bird Diverters	01/Nov/2022	16:00	15/Nov/2022	23:00	other ckt will be in non auto mode	PLANNED	Approved	01-Nov-22	17:00	15-Nov-22	23:00	Could be given after 1700 Hrs
393	RQ108661	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWER GRID	D	For rectification of Mid Fittings Near Dead End At Loc No. 330	01/Nov/2022	10:00	01/Nov/2022	14:00		PLANNED	Approved	01-Nov-22	10:00	01-Nov-22	14:00	
394	RQ108414	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-1	POWER GRID	D	For AMP Works	01/Nov/2022	09:00	01/Nov/2022	18:00	Kindly approve	PLANNED	Approved	01-Nov-22	09:00	01-Nov-22	18:00	One element S/D from Dadri could be given at a time
395	RQ108418	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWER GRID	D	"400KV Dulhasti Kishenpur - II is a Double circuit Line but stringing is done on one circuit only. Award has been placed for stringing on Circuit 2. under evacuation of Power from Pakaldul HEP in Chenab Valley HEPs. Shutdown is required to carryout stringing on circuit 2 "	01/Nov/2022	09:00	30/Nov/2022	18:00	Kindly approve	PLANNED	Approved	01-Nov-22	09:00	30-Nov-22	18:00	Subject to NHPC Consent
396	RQ109403	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1	POWER GRID	D	Line is strung on multi circuit tower having 400kV Banala - Hamirpur & 400kV Banala - Parbati-3 on one side & 400kV Banala - Amritsar & 400kV Banala Koldam on other side. SD of Lines required on alternate day basis for replacement of disc insulator with CLR polymer insulators with non auto of 400kV Banala-Koldam and 400kV Banala-Amritsar TL.	01/Nov/2022	09:00	04/Nov/2022	18:00		PLANNED	Approved	01-Nov-22	09:00	04-Nov-22	17:00	One S/D from Parbati could be given at a time/Subject to NHPC consent/Return before 1700 hrs
397	RQ109401	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAMIRPUR-PARBATI POOLING BANALA (PG) CKT-1	POWER GRID	D	Line is strung on multi circuit tower having 400kV Banala - Hamirpur & 400kV Banala - Parbati-3 on one side & 400kV Banala - Amritsar & 400kV Banala Koldam on other side. SD of Lines required on alternate day basis for replacement of disc insulator with CLR polymer insulators with non auto of 400kV Banala-Koldam and 400kV Banala-Amritsar TL.	01/Nov/2022	09:00	04/Nov/2022	18:00		PLANNED	Approved	01-Nov-22	09:00	04-Nov-22	17:00	One S/D from Parbati could be given at a time/Subject to NHPC consent/Return before 1700 hrs

398	RQ108439	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_2(NH)-WAGOORA(PG) (PG) CKT-1	POWER GRID	D	Rectification of damaged peak of tower no. 153,AMP Works(CT testing,LA megger,Hot spot)	01/Nov/2022	09:00	01/Nov/2022	18:00	Kindly approve	PLANNED	Approved	01-Nov-22	09:00	01-Nov-22	17:00	One S/D from URI could be given at a time/Return before 1700 hrs
399	RQ108702	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWER GRID	D	A/R into non auto mode for Live Line OPGW Work	01/Nov/2022	08:00	30/Nov/2022	18:00		PLANNED	Approved	01-Nov-22	08:00	30-Nov-22	18:00	
400	RQ108685	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-1	POWER GRID	D	To attend S/D nature defects	01/Nov/2022	08:00	03/Nov/2022	18:00		PLANNED	Approved	01-Nov-22	08:00	03-Nov-22	18:00	
401	RQ108861	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1	POWER GRID	D	Modification of terminal connector for attending the repeated hotspot of line isolator at Bawana	01/Nov/2022	08:00	01/Nov/2022	18:00		PLANNED	Approved	01-Nov-22	08:00	01-Nov-22	18:00	
402	RQ109368	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1	POWER GRID	D	Removal of Aviation Globes	01/Nov/2022	08:00	30/Nov/2022	18:00		PLANNED	Approved	01-Nov-22	08:00	30-Nov-22	17:00	One S/D from Parbati could be given at a time/Subject to NHPC consent/Return before 1700 hrs
403	RQ108853	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-1	POWER GRID	D	AMP of Line terminal equipments at Hisar End	01/Nov/2022	08:00	01/Nov/2022	18:00		PLANNED	Approved	01-Nov-22	08:00	01-Nov-22	18:00	
404	RQ109378	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-1	POWER GRID	D	LIVE LINE OPGW INSTALLATION WORK (Relay setting for TX line must be in NON AUTO MODE during OPGW installation work )	01/Nov/2022	07:00	30/Nov/2022	18:00	NON AUTO MODE	PLANNED	Approved	01-Nov-22	07:00	30-Nov-22	18:00	
405	RQ109379	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-2	POWER GRID	D	LIVE LINE OPGW INSTALLATION WORK (Relay setting for TX line must be in NON AUTO MODE during OPGW installation work )	01/Nov/2022	07:00	30/Nov/2022	18:00	NON AUTO MODE	PLANNED	Approved	01-Nov-22	07:00	30-Nov-22	18:00	
406	RQ108243	OCC_200	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH(PG)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,POWER GRID	D	Shut Down defect Rectification work as per annual plan	30/Nov/2022	09:30	30/Nov/2022	17:30	Annual Maintenance	PLANNED	Approved	30-Nov-22	09:30	30-Nov-22	17:00	One S/D from Parbati could be given at a time/Subject to NHPC consent/Return before 1700 hrs
407	RQ109370	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,POWER GRID	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	23/Nov/2022	07:00	30/Nov/2022	18:00		PLANNED	Rejected					Consent Denied.As per RoP issued by CERC after hearing on 09.03.2022 wrt petition no. 94/MP/2021 filed by CTU pertaining to matter of laying OPGW on other licensee transmission assets. PKTCL has also represented the matter in front of commission during the hearing and would like not to grant these outages till the matter is pending with honorable commission. Matter subjudiced. (RoP attached)

408	RQ109415	OCC_200	nhpccc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_2(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,POWERRID	C	Unit#3 and Unit#4 HV testing of newly installed GIB.	12/Nov/2022	08:00	18/Nov/2022	18:00		PLANNED	Approved	12-Nov-22	08:00	18-Nov-22	17:00	Subject to restoration of 400 kV BUS-II at Parbati-II and parbati-II and Parbati-ii-Sainj line
409	RQ109374	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,POWERRID	D	Shutdown required for Aviation Globules removal work	10/Nov/2022	07:00	22/Nov/2022	18:00		PLANNED	Approved	10-Nov-22	07:00	22-Nov-22	17:00	One S/D from Parbati could be given at a time/Subject to NHPC consent/Return before 1700 hrs
410	RQ109406	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_2(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,POWERRID	D	For replacement of disc insulator with CLR polymer insulators on alternate day basis with non auto of 400KV Banala-Nalagarh TL.	05/Nov/2022	09:00	08/Nov/2022	18:00		PLANNED	Approved	05-Nov-22	09:00	08-Nov-22	17:00	One S/D from Parbati could be given at a time/Subject to NHPC consent/Return before 1700 hrs
411	RQ109404	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH(PG)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,POWERRID	D	For replacement of disc insulator with CLR polymer insulators on alternate day basis with non auto of 400KV Banala-Parbati-2 TL	05/Nov/2022	09:00	08/Nov/2022	18:00		PLANNED	Approved	05-Nov-22	09:00	08-Nov-22	17:00	One S/D from Parbati could be given at a time/Subject to NHPC consent/Return before 1700 hrs
412	RQ109407	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,POWERRID	D	For replacement of disc insulator with CLR polymer insulators on alternate day basis with non auto of 400KV Sainj-Parbati-3	05/Nov/2022	09:00	10/Nov/2022	18:00		PLANNED	Approved	05-Nov-22	09:00	10-Nov-22	17:00	One S/D from Parbati could be given at a time/Subject to NHPC consent/Return before 1700 hrs
413	RQ109413	OCC_200	nhpccc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_2(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,POWERRID	C	Testing of Line#1 and Line#2 and Bus Coupler and other works.	05/Nov/2022	08:00	11/Nov/2022	18:00		PLANNED	Approved	05-Nov-22	08:00	11-Nov-22	17:00	One S/D from Parbati could be given at a time/Subject to NHPC consent/Return before 1700 hrs
414	RQ109402	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,POWERRID	D	Line is strung on multi circuit tower having 400kV Banala - Hamirpur & 400kV Banala - Parbati-3 on one side & 400kV Banala - Amritsar & 400kV Banala Koldam on other side. SD of Lines required on alternate day basis for replacement of disc insulator with CLR polymer insulators with non auto of 400kV Banala-Koldam and 400kV Banala-Amritsar TL.	01/Nov/2022	09:00	04/Nov/2022	18:00		PLANNED	Approved	01-Nov-22	09:00	04-Nov-22	17:00	One S/D from Parbati could be given at a time/Subject to NHPC consent/Return before 1700 hrs
415	RQ109400	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,POWERRID	D	Line is strung on multi circuit tower having 400kV Banala - Hamirpur & 400kV Banala - Parbati-3 on one side & 400kV Banala - Amritsar & 400kV Banala Koldam on other side. SD of Lines required on alternate day basis for replacement of disc insulator with CLR polymer insulators with non auto of 400kV Banala-Koldam and 400kV Banala-Amritsar TL.	01/Nov/2022	09:00	04/Nov/2022	18:00		PLANNED	Approved	01-Nov-22	09:00	04-Nov-22	17:00	One S/D from Parbati could be given at a time/Subject to NHPC consent/Return before 1700 hrs

416	RQ109411	OCC_200	nhpccc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_2(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,POWERRID	C	Laying and termination of Line#1 and Line#2 CT cables.	01/Nov/2022	08:00	04/Nov/2022	18:00		PLANNED	Approved	01-Nov-22	08:00	04-Nov-22	17:00	Subject to restoration of 400 kV BUS-II at Parbati-II and parbati-II and Parbati-ii-Sainj line
417	RQ109369	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,POWERRID	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/Nov/2022	07:00	09/Nov/2022	18:00		PLANNED	Rejected					Consent Denied.As per RoP issued by CERC after hearing on 09.03.2022 wrt petition no. 94/MP/2021 filed by CTU pertaining to matter of laying OPGW on other licensee transmission assets. PKTCL has also represented the matter in front of commission during the hearing and would like not to grant these outages till the matter is pending with honorable commission. Matter subjudiced. (RoP attached)
418	RQ109384	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,POWERRID	D	LIVE LINE OPGW INSTALLATION WORK (Relay setting for TX line must be in NON AUTO MODE during OPGW installation work)	01/Nov/2022	07:00	30/Nov/2022	18:00		PLANNED	Rejected					Consent Denied.As per RoP issued by CERC after hearing on 09.03.2022 wrt petition no. 94/MP/2021 filed by CTU pertaining to matter of laying OPGW on other licensee transmission assets. PKTCL has also represented the matter in front of commission during the hearing and would like not to grant these outages till the matter is pending with honorable commission. Matter subjudiced. (RoP attached)
419	RQ109383	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,POWERRID	D	Requirement of shutdown ,due to steep valley live OPGW installation is not possible	01/Nov/2022	07:00	15/Nov/2022	18:00		PLANNED	Approved	01-Nov-22	07:00	15-Nov-22	17:00	One S/D from Parbati could be given at a time/Subject to NHPC consent/Return before 1700 hrs
420	RQ108094	OCC_200	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HV,PNL	D	For pre winter maintenance	30/Nov/2022	09:30	30/Nov/2022	17:30		PLANNED	Approved	30-Nov-22	09:30	30-Nov-22	17:30	
421	RQ108093	OCC_200	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HV,PNL	D	For pre winter maintenance	29/Nov/2022	09:30	29/Nov/2022	17:30		PLANNED	Approved	29-Nov-22	09:30	29-Nov-22	17:30	
422	RQ108096	OCC_200	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-2	HV,PNL	D	For pre winter maintenance	28/Nov/2022	09:30	28/Nov/2022	17:30		PLANNED	Approved	28-Nov-22	09:30	28-Nov-22	17:30	
423	RQ108095	OCC_200	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-1	HV,PNL	D	For pre winter maintenance	27/Nov/2022	09:30	27/Nov/2022	17:30		PLANNED	Approved	27-Nov-22	09:30	27-Nov-22	17:30	

424	RQ108289	OCC_200	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-KABULPUR(HV) (HVPNL) CKT-1	HVPNL	C	NHI line diversion between tower no-165 and 168	23/Nov/2022	09:00	30/Nov/2022	18:00		PLANNED	Approved	23-Nov-22	09:00	30-Nov-22	18:00	Could be given subject to necessary CEA clearance/No other S/D from Both ends/ Discuss
425	RQ108290	OCC_200	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-KABULPUR(HV) (HVPNL) CKT-2	HVPNL	C	NHI line diversion between tower no-165 and 168	23/Nov/2022	09:00	30/Nov/2022	18:00		PLANNED	Approved	23-Nov-22	09:00	30-Nov-22	18:00	Could be given subject to necessary CEA clearance/No other S/D from Both ends/ Discuss
426	RQ108357	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-FATEHABAD(PG) (HV) CKT-1	HVPNL	D	For AMP Works	16/Nov/2022	08:00	16/Nov/2022	18:00	Kindly approve	PLANNED	Approved	16-Nov-22	08:00	16-Nov-22	18:00	
427	RQ108098	OCC_200	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	Replacement of porcelain insulator with polymer strings on daily basis	14/Nov/2022	09:30	26/Nov/2022	17:30		PLANNED	Approved	14-Nov-22	09:30	26-Nov-22	17:30	
428	RQ108307	OCC_200	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-2	HVPNL	C	For attending gas leakage, dismantling of breaker is required	14/Nov/2022	09:00	15/Nov/2022	23:00		PLANNED	Approved	12-Nov-22	09:00	13-Nov-22	23:00	Could be given on weekend/CEA clearance required
429	RQ108303	OCC_200	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-2	HVPNL	D	To verify BI, BO & Protection signals in SAS	05/Nov/2022	09:00	05/Nov/2022	18:00		PLANNED	Approved	05-Nov-22	09:00	05-Nov-22	18:00	
430	RQ108102	OCC_200	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-NUHIAWALI(HV) (HV) CKT-1	HVPNL	D	Gen mtc and setting of bus pentagraph isolators	04/Nov/2022	09:00	04/Nov/2022	18:00		PLANNED	Approved	04-Nov-22	09:00	04-Nov-22	18:00	
431	RQ108302	OCC_200	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-1	HVPNL	D	To verify BI, BO & Protection signals in SAS	04/Nov/2022	09:00	04/Nov/2022	18:00		PLANNED	Approved	04-Nov-22	09:00	04-Nov-22	18:00	
432	RQ108101	OCC_200	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-2	HVPNL	D	Gen mtc and setting of bus pentagraph isolators	03/Nov/2022	09:00	03/Nov/2022	18:00		PLANNED	Approved	03-Nov-22	09:00	03-Nov-22	18:00	
433	RQ108309	OCC_200	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	To verify BI, BO & Protection signals in SAS and Worn out conductor repairing/attend the drone survey observations.	03/Nov/2022	09:00	03/Nov/2022	18:00		PLANNED	Approved	03-Nov-22	09:00	03-Nov-22	18:00	
434	RQ108712	OCC_200	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-2	HVPNL	D	To check the condition of disc insulator /tree trimming	02/Nov/2022	10:00	02/Nov/2022	12:00		PLANNED	Approved	02-Nov-22	10:00	02-Nov-22	12:00	
435	RQ108099	OCC_200	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-FATEHABAD(PG) (HV) CKT-1	HVPNL	D	Gen mtc and setting of bus pentagraph isolators	02/Nov/2022	09:00	02/Nov/2022	18:00		PLANNED	Approved	02-Nov-22	09:00	02-Nov-22	18:00	
436	RQ108308	OCC_200	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	To verify BI, BO & Protection signals in SAS and Worn out conductor repairing/attend the drone survey observations.	02/Nov/2022	09:00	02/Nov/2022	18:00		PLANNED	Approved	02-Nov-22	09:00	02-Nov-22	18:00	
437	RQ108097	OCC_200	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	For replacement of porcelain insulator with polymer strings on daily basis	01/Nov/2022	09:30	13/Nov/2022	17:30		PLANNED	Approved	01-Nov-22	09:30	13-Nov-22	17:30	
438	RQ108100	OCC_200	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-1	HVPNL	D	Gen mtc and setting of bus pentagraph isolators	01/Nov/2022	09:00	01/Nov/2022	18:00		PLANNED	Approved	01-Nov-22	09:00	01-Nov-22	18:00	

439	RQ107968	OCC_200	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MURADNAGAR_2-MATHURA (UP) CKT-1	UPPTCL	D	Suspension Polymer Replacement and Other works	29/Nov/2022	10:00	30/Nov/2022	21:00		PLANNED	Approved	29-Nov-22	10:00	30-Nov-22	21:00	
440	RQ107954	OCC_200	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO-LUCKNOW (UP) CKT-1	UPPTCL	D	For Upgradation of Bus- Bar Protection Panel from Electromechanical type to Numerical Type ( Connection of CT Bus Bar Protection Core)	27/Nov/2022	14:00	27/Nov/2022	17:00		PLANNED	Approved	27-Nov-22	14:00	27-Nov-22	17:00	
441	RQ107962	OCC_200	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UPC)-GR.NOIDA(UPC) (UP) CKT-2	UPPTCL	D	For tree treeing work	25/Nov/2022	10:30	25/Nov/2022	17:00	There will be no any supply interruption due to this shut down.Load of sub station will be feed through 400KV (765KV S/S) Greater Noida to 400KV Greater Noida ckt-1,400KV Dadri line and 400KV Nawada line.	PLANNED	Approved	25-Nov-22	10:30	25-Nov-22	17:00	
442	RQ107965	OCC_200	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARNAGAR(UP)-VISHNUPRAYAG(UP) (UP) CKT-1	UPPTCL	C	Erection of new tower between tower No. 18 & 19 of 400 KV D/C Vishnu Prayag-Muzaffarnagar Transmission line	25/Nov/2022	08:00	30/Nov/2022	17:00		PLANNED	Approved	25-Nov-22	08:00	30-Nov-22	17:00	Subject to UK consent and necessary CEA clearance/shutdown duration could be reduced
443	RQ107992	OCC_200	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ATAUR-INDIRAPURAM (UP) CKT-2	UPPTCL	D	For annual maintenance of line ( Hardware fitting tightness verification , tree branches chopping etc )	22/Nov/2022	10:00	22/Nov/2022	14:00		PLANNED	Approved	22-Nov-22	10:00	22-Nov-22	14:00	
444	RQ108680	OCC_200	sldcup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-REWA ROAD (UP) CKT-1	UPPTCL	D	Routine maintenance and Testing work	22/Nov/2022	08:00	24/Nov/2022	18:00		PLANNED	Approved	22-Nov-22	08:00	24-Nov-22	18:00	
445	RQ107991	OCC_200	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ATAUR-INDIRAPURAM (UP) CKT-1	UPPTCL	D	For annual maintenance of line ( Hardware fitting tightness verification , tree branches chopping etc )	21/Nov/2022	10:00	21/Nov/2022	14:00		PLANNED	Approved	21-Nov-22	10:00	21-Nov-22	14:00	
446	RQ108679	OCC_200	sldcup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEJA TPS(MUN)-REWA ROAD(UP) (UP) CKT-1	UPPTCL	D	Routine maintenance and Testing work	19/Nov/2022	09:00	21/Nov/2022	18:00		PLANNED	Approved	19-Nov-22	09:00	21-Nov-22	18:00	
447	RQ107969	OCC_200	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-MATHURA (UP) CKT-2	UPPTCL	D	Jumper Tightening & Defective Polymer Replacement work	18/Nov/2022	10:00	19/Nov/2022	17:00		PLANNED	Approved	18-Nov-22	10:00	19-Nov-22	17:00	
448	RQ108006	OCC_200	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-SARNATH(UP) (UP) CKT-2	UPPTCL	D	Cleaning of disc insulator, removing bird beat, bird nest, kite & kite thread from line	17/Nov/2022	09:00	18/Nov/2022	17:00		PLANNED	Approved	17-Nov-22	09:00	18-Nov-22	17:00	
449	RQ107972	OCC_200	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-AGRA FATEHBAD (UP) CKT-1	UPPTCL	D	Jumper Tightening & Defective Polymer Replacement work	16/Nov/2022	10:00	17/Nov/2022	17:00		PLANNED	Approved	16-Nov-22	10:00	17-Nov-22	17:00	
450	RQ107978	OCC_200	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDA-ORAI (UP) CKT-1	UPPTCL	D	1. due to shutdown of 400 kv main bus-2 because its tie bay (402) is not commissioned till now. 2. For Testing of AutoReclose in Tie Bay of mentioned line	16/Nov/2022	08:00	16/Nov/2022	18:00		PLANNED	Approved	16-Nov-22	08:00	16-Nov-22	18:00	



451	RQ107963	OCC_200	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-VISHNUPRAYAG(JP) (UP) CKT-1	UPPTCL	C	Erection of new tower between tower No. 18 & 19 of 400 KV D/C Vishnu Prayag-Muzaffarnagar Transmission line	16/Nov/2022	08:00	24/Nov/2022	17:00		PLANNED	Approved	16-Nov-22	08:00	24-Nov-22	17:00	Subject to UK consent and necessary CEA clearance/shutdown duration could be reduced
452	RQ108924	OCC_200	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEJA TPS(MUN)-REWA ROAD(UP) (UP) CKT-1	UPPTCL	D	Routine maintenance and Testing work	15/Nov/2022	08:00	17/Nov/2022	18:00		PLANNED	Approved	15-Nov-22	08:00	17-Nov-22	18:00	
453	RQ107982	OCC_200	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV REWA ROAD-PANKI (UP) CKT-1	UPPTCL	D	for disc cleaning from loc no 940 to 1055	15/Nov/2022	08:00	18/Nov/2022	18:00		PLANNED	Approved	15-Nov-22	08:00	18-Nov-22	18:00	
454	RQ107980	OCC_200	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDAREWA ROAD (UP) CKT-2	UPPTCL	D	For Testing of AutoReclose in Tie Bay of mentioned line	15/Nov/2022	08:00	15/Nov/2022	18:00		PLANNED	Approved	15-Nov-22	08:00	15-Nov-22	18:00	
455	RQ107979	OCC_200	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDAREWA ROAD (UP) CKT-1	UPPTCL	D	For Testing of AutoReclose in Tie Bay of mentioned line	14/Nov/2022	08:00	14/Nov/2022	18:00		PLANNED	Approved	14-Nov-22	08:00	14-Nov-22	18:00	
456	RQ108795	OCC_200	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-SULTANPUR(UP) (UP) CKT-1	UPPTCL	D	For erection of beam and for installation of additional of 315 MVA T/F	14/Nov/2022	08:00	16/Nov/2022	18:00		PLANNED	Approved	14-Nov-22	08:00	16-Nov-22	18:00	
457	RQ107989	OCC_200	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH-AZAMGARH (UP) CKT-1	UPPTCL	D	Cleaning of disc insulator, removing bird beat, bird nest, kite & kite thread from line	13/Nov/2022	09:00	14/Nov/2022	17:00		PLANNED	Approved	13-Nov-22	09:00	14-Nov-22	17:00	
458	RQ107967	OCC_200	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-ALIGARH (UP) CKT-1	UPPTCL	C	Centrifuging of 50 MVAR Line Reactor T/F Oil	11/Nov/2022	10:00	13/Nov/2022	17:00		PLANNED	Approved	11-Nov-22	10:00	13-Nov-22	17:00	
459	RQ108005	OCC_200	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-SARNATH (UP) CKT-1	UPPTCL	D	De-stringing of diamond type old earth wire from LILO of 400 KV Anpara-Sarnath line @Obra at loc no 40 to 400 KV Anpara - Sarnath L3 line at loc no 125 and Stringing of new earth wire of 400 KV Anpara -Sarnath L3 line from loc no 125 to 126. And Dismantaling of loc no 40 tower at LILO of 400 KV Anpara-Sarnath line@Obra	10/Nov/2022	08:00	11/Nov/2022	18:00	New Construction of 400 KV Obra C- Jaunpur D/C line are running by using of LILO of 400 KV Anpara -Sarnath @Obra line .Due to diamond crossing of earth wire from LILO of 400 KV Anpara - Sarnath @Obra line to 400 KV Anpara-Sarnath L3 line .without shutdown we can not de-stringing earthwire and dismantaling of loc no 40 tower .	PLANNED	Approved	10-Nov-22	08:00	11-Nov-22	18:00	
460	RQ108108	OCC_200	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-REWA ROAD (UP) CKT-1	UPPTCL	D	for top patrolling of towers between loc no 445 to 465 & loc no 190 to 225	10/Nov/2022	08:00	11/Nov/2022	18:00		PLANNED	Approved	10-Nov-22	08:00	11-Nov-22	18:00	
461	RQ107984	OCC_200	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-BASTI(UP) (UP) CKT-2	UPPTCL	D	FOR ANNUAL MAINTENANCE AND TESTING PURPOSE	08/Nov/2022	10:00	08/Nov/2022	16:00	POWER EVACUATION FROM NTPC TANDA WILL CONTINUE TO BE FLOW THROUGH 400KV TANDA(NTPC)-BASTI(UP) CKT. 1. NO SUPPLY INTERRUPTION.	PLANNED	Approved	08-Nov-22	10:00	08-Nov-22	16:00	

462	RQ107983	OCC_200	stucup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-BASTI(UP) (UP) CKT-1	UPPTCL	D	FOR ANNUAL MAINTENANCE AND TESTING PURPOSE	07/Nov/2022	10:00	07/Nov/2022	16:00	POWER EVACUATION FROM NTPC TANDA WILL CONTINUE TO BE FLOW THROUGH 400KV TANDA(NTPC)-BASTI(UP) CKT.2. NO SUPPLY INTERRUPTION.	PLANNED	Approved	07-Nov-22	10:00	07-Nov-22	16:00		
463	RQ107842	OCC_200	slcup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAMBALH_PRSTL-RAMPUR_PRSTL (UP) CKT-1	UPPTCL	C	Implement the revised BUS PT Selection logic	03/Nov/2022	09:00	03/Nov/2022	18:00		PLANNED	Approved	03-Nov-22	09:00	03-Nov-22	18:00		
464	RQ107841	OCC_200	slcup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAMBALH_PRSTL-BADAUNE (UP) CKT-2	UPPTCL	C	Implement the revised BUS PT Selection logic	02/Nov/2022	09:00	02/Nov/2022	18:00		PLANNED	Approved	02-Nov-22	09:00	02-Nov-22	18:00		
465	RQ107961	OCC_200	stucup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-SULTANPUR (UP) CKT-1	UPPTCL	C	1. erection of new tower in place of damaged tower No-479 and destringing & stringing work . 2. For erection of column and beam for installation of additional 315 MVA &T/F	02/Nov/2022	08:00	12/Nov/2022	18:00		PLANNED	Approved	02-Nov-22	08:00	12-Nov-22	18:00	Subject to availability of all three icts at obra and all lines from should remain in service throughout this period./necessary CEA clearance	
466	RQ108400	OCC_200	slcup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-SULTANPUR(UP) (UP) CKT-1	UPPTCL	D	Rectification work on OPGW of block defected optical fibre at Lilo point of 400KV Azamgarh-Sultanpur Line	01/Nov/2022	10:00	02/Nov/2022	18:00	Rectification work carry out in Hot Line condition	PLANNED	Approved	01-Nov-22	10:00	02-Nov-22	18:00		
467	RQ108401	OCC_200	slcup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-AZAMGARH(UP) (UP) CKT-1	UPPTCL	D	Rectification work on OPGW of block defected optical fibre at Lilo point of 400KV Azamgarh-Sultanpur Line	01/Nov/2022	10:00	02/Nov/2022	18:00	Rectification work carry out in Hot Line condition	PLANNED	Approved	01-Nov-22	10:00	02-Nov-22	18:00		
468	RQ107840	OCC_200	slcup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAMBALH_PRSTL-BADAUNE (UP) CKT-1	UPPTCL	C	Implement the revised BUS PT Selection logic	01/Nov/2022	09:00	01/Nov/2022	18:00		PLANNED	Approved	01-Nov-22	09:00	01-Nov-22	18:00		
469	RQ108792	OCC_200	stucup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-SULTANPUR(UP) (UP) CKT-1	UPPTCL	D	For erection of column and for installation of additional 315 MVA T/F	01/Nov/2022	08:00	07/Nov/2022	18:00		PLANNED	Approved	01-Nov-22	08:00	07-Nov-22	18:00		
470	RQ108314	OCC_200	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERGARH (APL)-DHANODA(HV) (ATIL) CKT-2	ATIL	D	To verify BI, BO & Protection signals in SAS	29/Nov/2022	09:00	29/Nov/2022	19:00		PLANNED	Rejected						deferred till next occ
471	RQ108313	OCC_200	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERGARH (APL)-DHANODA(HV) (ATIL) CKT-1	ATIL	D	To verify BI, BO & Protection signals in SAS	28/Nov/2022	09:00	28/Nov/2022	19:00		PLANNED	Rejected						deferred till next occ
472	RQ108310	OCC_200	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERGARH (APL)-DHANODA(HV) (ATIL) CKT-1	ATIL	C	For attending gas leakage, dismantling of breaker is required	16/Nov/2022	09:00	17/Nov/2022	23:00		PLANNED	Rejected						deferred till next occ
473	RQ107931	OCC_200	apl_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERGARH (APL)-DHANODA(HV) (ATIL) CKT-2	ATIL	C	Bay Equipment Testing of 400 KV MAHINDERGARH(APL)-DHANONDA (HV) (ATIL) CKT-2	09/Nov/2022	08:00	09/Nov/2022	18:00	Bay Equipment Testing of 400 KV MAHINDERGARH(APL)-DHANONDA (HV) (ATIL) CKT-2	PLANNED	Rejected						deferred till next occ

474	RQ107921	OCC_200	apl_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERGARH (APL)-BHIWANI(PG) (ATIL) CKT-1	ATIL	C	Annual Maintenance and Bay equipment Testing of 400 KV MAHINDERGARH (APL)-Bhiwani (HV) (ATIL) CKT-1.	08/Nov/2022	08:00	08/Nov/2022	18:00	Annual Maintenance and Bay equipment Testing of 400 KV MAHINDERGARH (APL)-Bhiwani (HV) (ATIL) CKT-1.	PLANNED	Approved	08-Nov-22	08:00	08-Nov-22	18:00	
475	RQ107970	OCC_200	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(UP)-AGRA FATEHBAD(UP) (PG) CKT-2	POWER GRID,U PPTCL	D	Jumper Tightening & Defective Polymer Replacement work	28/Nov/2022	08:00	28/Nov/2022	17:00		PLANNED	Approved	28-Nov-22	08:00	28-Nov-22	17:00	
476	RQ107956	OCC_200	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-LUCKNOW(UP) (PG) CKT-1	POWER GRID,U PPTCL	D	For Upgradation of Bus- Bar Protection Panel from Electromechanical type to Numerical Type ( Connection of CT Bus Bar Protection Core)	26/Nov/2022	14:00	26/Nov/2022	17:00		PLANNED	Approved	26-Nov-22	14:00	26-Nov-22	17:00	
477	RQ108793	OCC_200	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SULTANPUR(UP)-LUCKNOW_1(PG) (PG) CKT-1	POWER GRID,U PPTCL	D	For routine bay maintenance	23/Nov/2022	10:00	23/Nov/2022	18:00		PLANNED	Approved	23-Nov-22	10:00	23-Nov-22	18:00	
478	RQ108683	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-RASRA (UP) (PG) CKT-1	POWER GRID,U PPTCL	D	AMP work	21/Nov/2022	09:00	21/Nov/2022	18:00		PLANNED	Approved	21-Nov-22	09:00	21-Nov-22	18:00	
479	RQ107986	OCC_200	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-2	POWER GRID,U PPTCL	D	FOR ANNUAL MAINTENANCE AND TESTING PURPOSE	18/Nov/2022	10:00	18/Nov/2022	16:00	POWER DEMAND WILL BE MET THROUGH 400KV LKO.(PG)-BASTI(UP) CKT. 1. NO SUPPLY INTERRUPTION.	PLANNED	Approved	18-Nov-22	10:00	18-Nov-22	16:00	
480	RQ107988	OCC_200	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-BASTI(UP) (PG) CKT-2	POWER GRID,U PPTCL	D	FOR ANNUAL MAINTENANCE AND TESTING PURPOSE	16/Nov/2022	10:00	16/Nov/2022	16:00	POWER DEMAND WILL BE MET THROUGH 400KV GKP.(PG)-BASTI(UP) CKT. 1. NO SUPPLY INTERRUPTION.	PLANNED	Approved	16-Nov-22	10:00	16-Nov-22	16:00	
481	RQ108865	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-1	PKTSL	D	Over head crossing of under construction 400kv D/C Khetri-Bhiwadi T/L	27/Nov/2022	08:00	28/Nov/2022	18:00		PLANNED	Approved	27-Nov-22	08:00	28-Nov-22	18:00	
482	RQ108866	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-2	PKTSL	D	Over head crossing of under construction 400kv D/C Khetri-Bhiwadi T/L	27/Nov/2022	08:00	28/Nov/2022	18:00		PLANNED	Approved	27-Nov-22	08:00	28-Nov-22	18:00	
483	RQ108312	OCC_200	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-2	GPTL	D	To verify BI, BO & Protection signals in SAS	25/Nov/2022	08:00	25/Nov/2022	17:00		PLANNED	Approved	25-Nov-22	08:00	25-Nov-22	17:00	
484	RQ108311	OCC_200	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-1	GPTL	D	To verify BI, BO & Protection signals in SAS	24/Nov/2022	09:00	24/Nov/2022	18:00		PLANNED	Approved	24-Nov-22	09:00	24-Nov-22	18:00	
485	RQ108803	OCC_200	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-BABAI(RS) (NRSS36) CKT-1	POWER GRID,N RSS36	D	Quarterly Maintenance	24/Nov/2022	08:00	24/Nov/2022	18:00		PLANNED	Approved	24-Nov-22	08:00	24-Nov-22	18:00	
486	RQ108881	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-BABAI(RS) (NRSS36) CKT-1	POWER GRID,N RSS36	D	GENERAL MAINTENANCE WORK & Insulator Cleaning work	10/Nov/2022	08:00	10/Nov/2022	18:00		PLANNED	Approved	10-Nov-22	08:00	10-Nov-22	18:00	
487	RQ108805	OCC_200	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HINDAUN(RS)-CHHABRA(RVUN) (RS) CKT-1	RRVPNL	D	Quarterly and Half yearly Maintenance work	23/Nov/2022	08:00	23/Nov/2022	18:00		PLANNED	Approved	23-Nov-22	08:00	23-Nov-22	18:00	

488	RQ108812	OCC_200	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	D	1. Calibration of line metering CT's and Energy meters. 2. Annual maintenance and testing of Line/Bay equipments.	18/Nov/2022	08:00	19/Nov/2022	18:00		PLANNED	Approved	18-Nov-22	08:00	19-Nov-22	18:00	Could be given on Daily Basis
489	RQ108811	OCC_200	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2	RRVPNL	D	1. Calibration of line metering CT's and Energy meters. 2. Annual maintenance and testing of Line/Bay equipments.	16/Nov/2022	08:00	17/Nov/2022	18:00		PLANNED	Approved	16-Nov-22	08:00	17-Nov-22	18:00	Could be given on Daily Basis
490	RQ109093	OCC_200	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-JODHPUR (RS) CKT-1	RRVPNL	C	repairing of damaged tower at Loc. 285 and tie breaker	14/Nov/2022	08:00	18/Nov/2022	18:00		PLANNED	Approved	14-Nov-22	08:00	18-Nov-22	18:00	Subject to necessary CEA clearance and no shutdown from both ends
491	RQ108810	OCC_200	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	D	1. Calibration of line metering CT's and Energy meters. 2. Annual maintenance and testing of Line/Bay equipments.	14/Nov/2022	08:00	15/Nov/2022	18:00		PLANNED	Approved	14-Nov-22	08:00	15-Nov-22	18:00	Could be given on Daily Basis
492	RQ109079	OCC_200	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLAMERTA (RS) CKT-1	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	11/Nov/2022	18:00	11/Nov/2022	23:00		PLANNED	Approved	11-Nov-22	18:00	11-Nov-22	23:00	
493	RQ109096	OCC_200	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-MERTA (RS) CKT-1	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS alongwith 50MVAR line Reactor- at Merta	10/Nov/2022	08:00	10/Nov/2022	18:00		PLANNED	Approved	10-Nov-22	08:00	10-Nov-22	18:00	
494	RQ109092	OCC_200	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-BARMER (RS) CKT-1	RRVPNL	D	Quarterly Maintenance	09/Nov/2022	08:00	09/Nov/2022	18:00		PLANNED	Approved	09-Nov-22	08:00	09-Nov-22	18:00	
495	RQ109077	OCC_200	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-JAISALMER (RS) CKT-1	RRVPNL	D	Quarterly Maintenance	07/Nov/2022	08:00	07/Nov/2022	18:00		PLANNED	Approved	07-Nov-22	08:00	07-Nov-22	18:00	
496	RQ108799	OCC_200	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(DEEDWANA(MTS)) (RS) CKT-1	RRVPNL	C	Shutdown required for shifting of T/L works due to construction of Nataional Highway Amritsar-Jamnagar T/L under Bharatmala project of PIU - Hanumangarh.	05/Nov/2022	08:00	12/Nov/2022	18:00		PLANNED	Approved	05-Nov-22	08:00	12-Nov-22	18:00	Subject to necessary CEA clearance and no shutdown from both ends.Voltage mgmt. should be done by Rajasthan and study should be carried out by NRLDC before giving S/D
497	RQ109147	OCC_200	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-1	RRVPNL	D	Routine Maintenance	04/Nov/2022	18:00	04/Nov/2022	23:00		PLANNED	Approved	04-Nov-22	18:00	04-Nov-22	23:00	
498	RQ109087	OCC_200	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-HEERAPURA (RS) CKT-1	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	04/Nov/2022	08:00	04/Nov/2022	18:00		PLANNED	Approved	04-Nov-22	08:00	04-Nov-22	18:00	
499	RQ109082	OCC_200	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-KANKANI (RS) CKT-1	RRVPNL	D	Quarterly Maintenance	04/Nov/2022	08:00	04/Nov/2022	18:00		PLANNED	Approved	04-Nov-22	08:00	04-Nov-22	18:00	
500	RQ109095	OCC_200	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-RAMGARH (RS) CKT-2	RRVPNL	D	Quarterly Maintenance	03/Nov/2022	08:00	03/Nov/2022	18:00		PLANNED	Approved	03-Nov-22	08:00	03-Nov-22	18:00	
501	RQ109080	OCC_200	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-KANKANI (RS) CKT-1	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	02/Nov/2022	08:00	02/Nov/2022	18:00		PLANNED	Approved	02-Nov-22	08:00	02-Nov-22	18:00	

502	RQ109094	OCC_200	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-RAMGARH (RS) CKT-1	RRVPNL	D	Quarterly Maintenance	02/Nov/2022	08:00	02/Nov/2022	18:00		PLANNED	Approved	02-Nov-22	08:00	02-Nov-22	18:00	
503	RQ108918	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-1	RRVPNL	D	POWERLINE CROSSING OF UNDER CONSTRUCTION TL 400KV 2*2 D/C BIKANER KHETRI TRANSMISSION LINE	02/Nov/2022	08:00	03/Nov/2022	18:00		PLANNED	Approved	02-Nov-22	08:00	03-Nov-22	18:00	
504	RQ108919	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-2	RRVPNL	D	POWERLINE CROSSING OF UNDER CONSTRUCTION TL 400KV 2*2 D/C BIKANER KHETRI TRANSMISSION LINE	02/Nov/2022	08:00	03/Nov/2022	18:00		PLANNED	Approved	02-Nov-22	08:00	03-Nov-22	18:00	
505	RQ109088	OCC_200	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTARATANGARH (RS) CKT-1	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	01/Nov/2022	08:00	01/Nov/2022	18:00		PLANNED	Approved	01-Nov-22	08:00	01-Nov-22	18:00	
506	RQ108897	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-2	POWER GRID,DTL	D	FOR AMP WORK	22/Nov/2022	08:00	22/Nov/2022	18:00		PLANNED	Approved	22-Nov-22	08:00	22-Nov-22	18:00	s.no.506 & 507 can be clubbed.
507	RQ109029	OCC_200	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-2	POWER GRID,DTL	D	For General Maintenance as per PMS	15/Nov/2022	09:00	15/Nov/2022	17:00		PLANNED	Approved	15-Nov-22	09:00	15-Nov-22	17:00	s.no.506 & 507 can be clubbed.
508	RQ108896	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-JHATIKARA(PG) (DTL) CKT-2	POWER GRID,DTL	C	408-89B ISOLATOR REPLACEMENT. NEED LINE SHUTDOWN	15/Nov/2022	08:00	16/Nov/2022	18:00		PLANNED	Approved	15-Nov-22	14:00	16-Nov-22	23:00	Only one continuous S/D could be given from Jhatikara/Bamnili/Dwarka at a time/In morning Hours
509	RQ109028	OCC_200	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-1	POWER GRID,DTL	D	For General Maintenance as per PMS	14/Nov/2022	09:00	14/Nov/2022	17:00		PLANNED	Approved	14-Nov-22	09:00	14-Nov-22	17:00	Kindly avail SD of 400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-1 together with 400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-2 on same day for safe working by TLM group on Multi Circuit towers
510	RQ108895	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2	POWER GRID,DTL	C	417-89B ISOLATOR REPLACEMENT. NEED LINE SHUTDOWN	11/Nov/2022	08:00	12/Nov/2022	18:00		PLANNED	Approved	11-Nov-22	14:00	12-Nov-22	23:00	Only one continuous S/D could be given from Jhatikara/Bamnili/Dwarka at a time/In morning Hours
511	RQ108894	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1	POWER GRID,DTL	C	414-89B ISOLATOR REPLACEMENT. NEED LINE SHUTDOWN	09/Nov/2022	08:00	10/Nov/2022	18:00		PLANNED	Approved	09-Nov-22	14:00	10-Nov-22	23:00	Only one continuous S/D could be given from Jhatikara/Bamnili/Dwarka at a time/In morning Hours
512	RQ108870	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH (PG) (DTL) CKT-1	POWER GRID,DTL	D	Attending oil leakges from all ct of old wsi make ct of main bay 404 by DTL	09/Nov/2022	08:00	09/Nov/2022	18:00		PLANNED	Approved	09-Nov-22	08:00	09-Nov-22	18:00	Could be given subject to Delhi consent
513	RQ109027	OCC_200	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-JHATIKARA(PG) (DTL) CKT-2	POWER GRID,DTL	C	For General Maintenance as per PMS & replacement of dropper conductor at gantry.	07/Nov/2022	09:00	08/Nov/2022	17:00		PLANNED	Approved	07-Nov-22	14:00	08-Nov-22	23:00	Only one continuous S/D could be given from Jhatikara/Bamnili/Dwarka at a time

514	RQ108867	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH (PG) (DTL) CKT-1	POWER GRID,D TL	D	Attending oil leakges from all ct of old wsi make ct of main bay 404 by DTL	06/Nov/2022	08:00	06/Nov/2022	18:00		PLANNED	Approved	06-Nov-22	08:00	06-Nov-22	18:00	Could be given subject to Delhi consent
515	RQ109026	OCC_200	slcdcv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-2	POWER GRID,D TL	D	For General Maintenance as per PMS.	03/Nov/2022	09:00	03/Nov/2022	17:00		PLANNED	Approved	03-Nov-22	09:00	03-Nov-22	17:00	Kindly avail SD of 400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-1 together with 400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-2 on same day for safe working by TLM group on Multi Circuit towers
516	RQ109025	OCC_200	slcdcv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-1	POWER GRID,D TL	D	For General Maintenance as per PMS.	01/Nov/2022	09:00	01/Nov/2022	17:00		PLANNED	Approved	01-Nov-22	09:00	01-Nov-22	17:00	Kindly avail SD of 400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-2 together with 400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-1 on same day for safe working by TLM group on Multi Circuit towers
517	RQ108706	OCC_200	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-RAJPURA(PG) (PS) CKT-2	PSTCL	D	Cleaning of porcelain discs insulators in polluted areas eg. across railway crossings, near brick klin etc. and Checking & Tightening jumpers nut bolts and routine maintenance & Annual maintenance and Protection testing of bay equipments.	21/Nov/2022	08:00	23/Nov/2022	18:00		PLANNED	Approved	21-Nov-22	08:00	23-Nov-22	18:00	
518	RQ108707	OCC_200	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PG) (PS) CKT-1	PSTCL	D	OPGW Work - Non Auto reclosure mode	01/Nov/2022	08:00	30/Nov/2022	18:00		PLANNED	Approved	01-Nov-22	08:00	30-Nov-22	18:00	
519	RQ108705	OCC_200	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PG) (PS) CKT-2	PSTCL	D	OPGW Work - Non Auto reclosure mode	01/Nov/2022	08:00	30/Nov/2022	18:00		PLANNED	Approved	01-Nov-22	08:00	30-Nov-22	18:00	
520	RQ108708	OCC_200	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PG) (PS) CKT-2	PSTCL	D	OPGW Work - Non Auto reclosure mode	01/Nov/2022	08:00	30/Nov/2022	18:00		PLANNED	Approved	01-Nov-22	08:00	30-Nov-22	18:00	
521	RQ108909	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2	POWER GRID,FB TL	D	For AMP Work	20/Nov/2022	17:00	21/Nov/2022	23:00		PLANNED	Approved	20-Nov-22	17:00	21-Nov-22	23:00	Could be given after 1700 Hrs
522	RQ108836	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-2	POWER GRID,FB TL	D	Installation of Bird Diverters	16/Nov/2022	16:00	30/Nov/2022	23:00	Other Circuit in Non Auto Mode	PLANNED	Approved	16-Nov-22	17:00	30-Nov-22	23:00	Could be given after 1700 Hrs

523	RQ108838	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2	POWER GRID,FB TL	D	Re-fixing of dislocated bird diverters	16/Nov/2022	16:00	17/Nov/2022	23:00	other ckt will be in non auto mode	PLANNED	Approved	16-Nov-22	17:00	17-Nov-22	23:00	Could be given after 1700 Hrs
524	RQ108837	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1	POWER GRID,FB TL	D	Re-fixing of dislocated bird diverters	14/Nov/2022	16:00	15/Nov/2022	23:00	other ckt will be in non auto mode	PLANNED	Approved	14-Nov-22	17:00	15-Nov-22	23:00	Could be given after 1700 Hrs
525	RQ108908	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1	POWER GRID,FB TL	D	FOR AMP WORK	08/Nov/2022	17:00	09/Nov/2022	23:00		PLANNED	Approved	08-Nov-22	17:00	09-Nov-22	23:00	Could be given after 1700 Hrs
526	RQ108835	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-1	POWER GRID,FB TL	D	Installation of Bird Diverters	01/Nov/2022	16:00	15/Nov/2022	23:00	Other Circuit in Non Auto Mode	PLANNED	Approved	01-Nov-22	17:00	15-Nov-22	23:00	Could be given after 1700 Hrs
527	RQ109159	OCC_200	meja_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARA(UP)-MEJA TPS(MUN) (UP) CKT-2		D	Annual Maintainance	17/Nov/2022	09:00	18/Nov/2022	19:00	Annual Maintainance	PLANNED	Approved	17-Nov-22	09:00	18-Nov-22	19:00	Could be given on Daily Basis/only one s/D should be given in this complex at a time
528	RQ109157	OCC_200	meja_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-2		D	Annual Maintainance	10/Nov/2022	09:00	11/Nov/2022	19:00	Annual Maintainance	PLANNED	Approved	10-Nov-22	09:00	11-Nov-22	19:00	Could be given on Daily Basis/only one s/D should be given in this complex at a time
529	RQ109154	OCC_200	meja_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEJA TPS(MUN)-MASOLI(UP) (UP) CKT-1		D	Annual Maintainance	07/Nov/2022	09:00	08/Nov/2022	19:00	Annual Maintainance	PLANNED	Approved	07-Nov-22	09:00	08-Nov-22	19:00	Could be given on Daily Basis/only one s/D should be given in this complex at a time
530	RQ109156	OCC_200	meja_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-1		D	Annual Maintainance	04/Nov/2022	09:00	05/Nov/2022	19:00	Annual Maintainance	PLANNED	Approved	04-Nov-22	09:00	05-Nov-22	19:00	Could be given on Daily Basis/only one s/D should be given in this complex at a time
531	RQ109155	OCC_200	meja_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEJA TPS(MUN)-REWAROAD(UP) (UP) CKT-2		D	Annual Maintainance	01/Nov/2022	09:00	02/Nov/2022	19:00	Annual Maintainance	PLANNED	Approved	01-Nov-22	09:00	02-Nov-22	19:00	Could be given on Daily Basis/only one s/D should be given in this complex at a time
532	RQ109158	OCC_200	meja_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARA(UP)-MEJA TPS(MUN) (UP) CKT-1		D	Annual Maintainance	14/Oct/2022	09:00	15/Nov/2022	19:00	Annual Maintainance	PLANNED	Approved	14-Oct-22	09:00	15-Nov-22	19:00	Could be given on Daily Basis/only one s/D should be given in this complex at a time
533	RQ108394	OCC_200	jhakri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-2	JPL,HBPC L	C	Annual Planned Maintenance of GIS Line Bay, replacement of Molecular Sieves from CB Compartment & Jumper Tightness of Switchard Equipments	16/Nov/2022	09:00	17/Nov/2022	16:00	Annual Planned Maintenance	PLANNED	Approved	16-Nov-22	09:00	17-Nov-22	16:00	One shutdown from Nathpa could be given at a time subject to no other outage from Nathpa end
534	RQ108393	OCC_200	jhakri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	JPL,HBPC L	C	Annual Planned Maintenance of GIS Line Bay, replacement of Molecular Sieves from CB Compartment & Jumper Tightness of Switchard Equipments	14/Nov/2022	09:00	15/Nov/2022	16:00	Annual Planned Maintenance	PLANNED	Approved	14-Nov-22	09:00	15-Nov-22	16:00	One shutdown from Nathpa could be given at a time subject to no other outage from Nathpa end

535	RQ108111	OCC_200	sldchp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASPA(JP)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-2	JPL,HBPCL	D	To replacement of energy meters that are used for recording of generation data as their calibration validity is only up to 16.11.2022	11/Nov/2022	12:00	11/Nov/2022	14:00		PLANNED	Approved	11-Nov-22	12:00	11-Nov-22	14:00	One shutdown from Karcham could be given at a time subject to no other outage from both end
536	RQ108110	OCC_200	sldchp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASPA(JP)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	JPL,HBPCL	D	To replacement of energy meters that are used for recording of generation data as their calibration validity is only up to 16.11.2022	11/Nov/2022	10:00	11/Nov/2022	12:00		PLANNED	Approved	11-Nov-22	10:00	11-Nov-22	12:00	One shutdown from Karcham could be given at a time subject to no other outage from both end
537	RQ108381	OCC_200	jhakri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	JPL,HBPCL	D	Shutdown on Complete 400KV Double Bus Bar System including Shutdown on all 400KV Lines Emanating from NJHPS for Testing & Stability check of BusBar Protection System.	09/Nov/2022	09:00	10/Nov/2022	17:00	Servicing, Testing and Calibration of Bus Bar Protection System.	PLANNED	Approved	09-Nov-22	09:00	10-Nov-22	17:00	One shutdown from Nathpa could be given at a time subject to no other outage from Nathpa end
538	RQ108382	OCC_200	jhakri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-2	JPL,HBPCL	D	Shutdown on Complete 400KV Double Bus Bar System including Shutdown on all 400KV Lines Emanating from NJHPS for Testing & Stability check of BusBar Protection System.	09/Nov/2022	09:00	10/Nov/2022	17:00	Servicing, Testing and Calibration of Bus Bar Protection System.	PLANNED	Approved	09-Nov-22	09:00	10-Nov-22	17:00	One shutdown from Nathpa could be given at a time subject to no other outage from Nathpa end
539	RQ108525	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-PANCHKULA(PG) (PG) CKT-1	POWER GRID,B BMB	D	Pre foggy mtc. Of line	14/Nov/2022	08:00	15/Nov/2022	18:00		PLANNED	Approved	14-Nov-22	08:00	15-Nov-22	18:00	
540	RQ108540	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANCHKULA(PG)-PANIPAT(BB) (PG) CKT-1	POWER GRID,B BMB	D	Pre foggy mtc. Of line	09/Nov/2022	08:00	10/Nov/2022	18:00		PLANNED	Approved	09-Nov-22	08:00	10-Nov-22	18:00	
541	RQ108526	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-RAJPURA(PS) (PG) CKT-1	POWER GRID,B BMB	D	Pre foggy mtc. Of line	02/Nov/2022	08:00	03/Nov/2022	18:00		PLANNED	Approved	02-Nov-22	08:00	03-Nov-22	18:00	
542	RQ109414	OCC_200	nhpccc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_2(NH)-SAINJ(HP) (PKTCL) CKT-1	PKTCL	C	Unit#3 and Unit#4 HV testing of newly installed GIB.	12/Nov/2022	08:00	18/Nov/2022	18:00		PLANNED	Approved	12-Nov-22	08:00	18-Nov-22	17:00	Subject to restoration of 400 kV BUS-II at Parbati-II and parbati-II and Parbati-ii-Sainj line
543	RQ109412	OCC_200	nhpccc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_2(NH)-SAINJ(HP) (PKTCL) CKT-1	PKTCL	C	Testing of Line#1 and Line#2 and Bus Coupler and other works.	05/Nov/2022	08:00	11/Nov/2022	18:00		PLANNED	Approved	05-Nov-22	08:00	11-Nov-22	17:00	Subject to restoration of 400 kV BUS-II at Parbati-II and parbati-II and Parbati-ii-Sainj line
544	RQ109410	OCC_200	nhpccc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_2(NH)-SAINJ(HP) (PKTCL) CKT-1	PKTCL	C	Laying and termination of Line#1 and Line#2 CT cables.	01/Nov/2022	08:00	04/Nov/2022	18:00		PLANNED	Approved	01-Nov-22	08:00	04-Nov-22	17:00	Subject to restoration of 400 kV BUS-II at Parbati-II and parbati-II and Parbati-ii-Sainj line



545	RQ109416	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-SAINI(HP) (PKTCL) CKT-1	PKTCL	D	LIVE LINE OPGW INSTALLATION WORK (Relay setting for TX line must be in NON AUTO MODE during OPGW installation work)	01/Nov/2022	07:00	30/Nov/2022	18:00		PLANNED	Rejected						Consent Denied.As per RoP issued by CERC after hearing on 09.03.2022 wrt petition no. 94/MP/2021 filed by CTU pertaining to matter of laying OPGW on other licensee transmission assets. PKTCL has also represented the matter in front of commission during the hearing and would like not to grant these outages till the matter is pending with honorable commission. Matter subjudiced. (RoP attached)
546	RQ109202	OCC_200	nhpccc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_1(NH)-AMARGARH(NRS S XXIX) (NRSS XXIX) CKT-2	POWER GRID,N RSS XXIX	C	Programming & Testing of Numerical protection relays in all the three lines. Modification/Re-Configuration of auto-recloser in protection relays of Line 1 & Line 2	11/Nov/2022	08:00	12/Nov/2022	18:00		PLANNED	Approved	11-Nov-22	08:00	12-Nov-22	17:00	One S/D from URI could be given at a time/Could be given on Daily Basis/Return before 1700 hrs	
547	RQ109201	OCC_200	nhpccc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_1(NH)-AMARGARH(NRS S XXIX) (NRSS XXIX) CKT-1	POWER GRID,N RSS XXIX	C	Programming & Testing of Numerical protection relays in all the three lines. Modification/Re-Configuration of auto-recloser in protection relays of Line 1 & Line 2	08/Nov/2022	08:00	10/Nov/2022	18:00		PLANNED	Approved	08-Nov-22	08:00	10-Nov-22	17:00	One S/D from URI could be given at a time/Could be given on Daily Basis/Return before 1700 hrs	
548	RQ108659	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_1(NH)-AMARGARH(NRS S XXIX) (NRSS XXIX) CKT-1	POWER GRID,N RSS XXIX	D	Installation of Day/Night span Markers (Globules) on 400 KV URI-Amargarh Ckt 01 T.No. 33 to 43 along with Non-auto of ckt-2.	05/Nov/2022	10:00	07/Nov/2022	15:00		PLANNED	Approved	05-Nov-22	10:00	07-Nov-22	15:00	One S/D from URI could be given at a time subject to NHPC consent	
549	RQ108857	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-SOHNA ROAD (GPTL) (GPTL) CKT-2	GPTL,POWERGRID	D	FOR AMP WORK	10/Nov/2022	08:00	10/Nov/2022	18:00		PLANNED	Approved	10-Nov-22	08:00	10-Nov-22	18:00		
550	RQ108673	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG) -LUCKNOW_1(PG) (PL) CKT-1	POWER LINK	D	AMP work	09/Nov/2022	10:00	09/Nov/2022	18:00		PLANNED	Approved	09-Nov-22	10:00	09-Nov-22	18:00		
551	RQ108674	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG) -LUCKNOW_1(PG) (PL) CKT-2	POWER LINK	D	AMP work	07/Nov/2022	10:00	07/Nov/2022	18:00		PLANNED	Approved	07-Nov-22	10:00	07-Nov-22	18:00		
552	RQ107964	OCC_200	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-MUZAFFARNAGAR(UP) (PTCUL) CKT-1	PTCUL	D	Routine protection testing & other maintenance work.	09/Nov/2022	10:00	09/Nov/2022	16:00		PLANNED	Approved	09-Nov-22	10:00	09-Nov-22	16:00		
553	RQ109392	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(IK)-KISHENPUR(PG) (JKSPDCL) CKT-3	POWER GRID,JK SPDCL	D	AMP work of Line Equipment and TL work(Jumper Bolt/Nut Loose,Vibration damper Loose)	04/Nov/2022	09:00	04/Nov/2022	16:00		PLANNED	Approved	04-Nov-22	09:00	04-Nov-22	16:00	Subject to jk consent/Other Kishenpur -New Wanpoh should be in service	

554	RQ109146	OCC_200	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(PG)-BIKANER(RS) (PG) CKT-1	POWER GRID,R RVPNL	D	Routine Maintenance	03/Nov/2022	18:00	03/Nov/2022	23:00		PLANNED	Approved	03-Nov-22	18:00	03-Nov-22	23:00	
555	RQ109098	OCC_200	sldcdv_sd	BUS	400 KV BAWANA CCGTB(DTL) - BUS 2	DTL	D	Cleaning of BPI of 400 kv Bus-II to avoid unwanted tripping due to fog	30/Nov/2022	09:00	30/Nov/2022	18:00		PLANNED	Approved	30-Nov-22	09:00	30-Nov-22	18:00	
556	RQ109064	OCC_200	sldcdv_sd	BUS	400KV BUS 2 AT BAMNOLI(DV)	DTL	D	For CT,CVT & CB Tan delta and capacitance testing as per PMS Schedule.	29/Nov/2022	08:00	29/Nov/2022	17:30		PLANNED	Approved	29-Nov-22	08:00	29-Nov-22	17:30	
557	RQ109063	OCC_200	sldcdv_sd	BUS	400KV BUS 1 AT BAMNOLI(DV)	DTL	D	For CT,CVT & CB Tan delta and capacitance testing as per PMS Schedule.	28/Nov/2022	08:00	28/Nov/2022	17:30		PLANNED	Approved	28-Nov-22	08:00	28-Nov-22	17:30	
558	RQ109097	OCC_200	sldcdv_sd	BUS	400 KV BAWANA CCGTB(DTL) - BUS 1	DTL	D	Cleaning of BPI of 400 kv Bus-I to avoid unwanted tripping due to fog	23/Nov/2022	09:00	23/Nov/2022	18:00		PLANNED	Approved	23-Nov-22	09:00	23-Nov-22	18:00	
559	RQ109076	OCC_200	sldcdv_sd	BUS	400KV BUS 2 AT MUNDKA(DV)	DTL	D	Tan Delta testing of Bus CVT and Bay CTs, Circuit Breakers	18/Nov/2022	09:30	18/Nov/2022	17:00		PLANNED	Approved	18-Nov-22	09:30	18-Nov-22	17:00	
560	RQ109075	OCC_200	sldcdv_sd	BUS	400KV BUS 1 AT MUNDKA(DV)	DTL	D	Tan Delta testing of Bus CVT and Bay CTs, Circuit Breakers	17/Nov/2022	09:30	17/Nov/2022	17:00		PLANNED	Approved	17-Nov-22	09:30	17-Nov-22	17:00	
561	RQ109066	OCC_200	sldcdv_sd	BUS	400KV BUS 2 AT BAWANA(DV)	DTL	D	To carryout the General Maintenance & tightening of connectors of CTs, CB & Isolators of bay associated with 400 KV Bus-2 as a PMS activity.	14/Nov/2022	10:00	14/Nov/2022	15:00		PLANNED	Approved	14-Nov-22	10:00	14-Nov-22	15:00	In view of S.no 367 & 368 (dates need to change.)
562	RQ109065	OCC_200	sldcdv_sd	BUS	400KV BUS 1 AT BAWANA(DV)	DTL	D	To carryout the General Maintenance & tightening of connectors of CTs, CB & Isolators of bay associated with 400 KV Bus-1 as a PMS activity.	10/Nov/2022	10:00	10/Nov/2022	15:00		PLANNED	Approved	10-Nov-22	10:00	10-Nov-22	15:00	In view of S.no 367 & 368 (dates need to change.)
563	RQ108629	OCC_200	sldcps_sd	BUS	400KV BUS 2 AT NAKODAR(PSG)	PSPCL	D	Periodic Maintenance	29/Nov/2022	08:00	29/Nov/2022	18:00		PLANNED	Approved	29-Nov-22	08:00	29-Nov-22	18:00	
564	RQ108628	OCC_200	sldcps_sd	BUS	400KV BUS 1 AT NAKODAR(PSG)	PSPCL	D	Periodic Maintenance	22/Nov/2022	08:00	22/Nov/2022	18:00		PLANNED	Approved	22-Nov-22	08:00	22-Nov-22	18:00	
565	RQ108617	OCC_200	sldcps_sd	BUS	400KV BUS 2 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-2	29/Nov/2022	08:00	29/Nov/2022	18:00		PLANNED	Approved	29-Nov-22	08:00	29-Nov-22	18:00	
566	RQ108616	OCC_200	sldcps_sd	BUS	400KV BUS 1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-1	22/Nov/2022	08:00	22/Nov/2022	18:00		PLANNED	Approved	22-Nov-22	08:00	22-Nov-22	18:00	
567	RQ108615	OCC_200	sldcps_sd	BUS	400KV BUS 2 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	21/Nov/2022	08:00	21/Nov/2022	18:00		PLANNED	Approved	21-Nov-22	08:00	21-Nov-22	18:00	
568	RQ108614	OCC_200	sldcps_sd	BUS	400KV BUS 1 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	14/Nov/2022	08:00	14/Nov/2022	18:00		PLANNED	Approved	14-Nov-22	08:00	14-Nov-22	18:00	
569	RQ109235	OCC_200	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)	POWER GRID	D	For new Busbar Protection testing	28/Nov/2022	08:00	28/Nov/2022	18:00		PLANNED	Approved	28-Nov-22	08:00	28-Nov-22	18:00	may please be allowed , and requested to complete in november month , so that works completed before foggy season.

570	RQ109338	OCC_200	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)	POWER GRID	D	For new Busbar Protection testing	28/Nov/2022	08:00	28/Nov/2022	18:00		PLANNED	Approved	28-Nov-22	08:00	28-Nov-22	18:00	may please be allowed , and requested to complete in november month , so that works completed before foggy season.
571	RQ109337	OCC_200	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)	POWER GRID	D	For new Busbar Protection testing	27/Nov/2022	08:00	27/Nov/2022	18:00		PLANNED	Approved	27-Nov-22	08:00	27-Nov-22	18:00	may please be allowed , and requested to complete in november month , so that works completed before foggy season.
572	RQ109234	OCC_200	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)	POWER GRID	D	For new Busbar Protection testing	27/Nov/2022	08:00	27/Nov/2022	18:00		PLANNED	Approved	27-Nov-22	08:00	27-Nov-22	18:00	may please be allowed , and requested to complete in november month , so that works completed before foggy season.
573	RQ109336	OCC_200	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)	POWER GRID	D	For new Busbar Protection testing	26/Nov/2022	08:00	26/Nov/2022	18:00		PLANNED	Approved	26-Nov-22	08:00	26-Nov-22	18:00	may please be allowed , and requested to complete in november month , so that works completed before foggy season.
574	RQ109233	OCC_200	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)	POWER GRID	D	For new Busbar Protection testing	26/Nov/2022	08:00	26/Nov/2022	18:00		PLANNED	Approved	26-Nov-22	08:00	26-Nov-22	18:00	may please be allowed , and requested to complete in november month , so that works completed before foggy season.
575	RQ109335	OCC_200	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)	POWER GRID	D	For new Busbar Protection testing	25/Nov/2022	08:00	25/Nov/2022	18:00		PLANNED	Approved	25-Nov-22	08:00	25-Nov-22	18:00	may please be allowed , and requested to complete in november month , so that works completed before foggy season.
576	RQ109232	OCC_200	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)	POWER GRID	D	For new Busbar Protection testing	25/Nov/2022	08:00	25/Nov/2022	18:00		PLANNED	Approved	25-Nov-22	08:00	25-Nov-22	18:00	may please be allowed , and requested to complete in november month , so that works completed before foggy season.
577	RQ109259	OCC_200	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 2	POWER GRID	D	construction related works of Phase II,STATCOM erection works	23/Nov/2022	17:00	29/Nov/2022	23:00		PLANNED	Approved	23-Nov-22	17:00	29-Nov-22	23:00	Could be given after 1700 Hrs
578	RQ109261	OCC_200	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 4	POWER GRID	D	construction related works of Phase II,STATCOM erection works	23/Nov/2022	17:00	29/Nov/2022	23:00		PLANNED	Approved	23-Nov-22	17:00	29-Nov-22	23:00	Could be given after 1700 Hrs
579	RQ107911	OCC_200	cpcc3_sd	BUS	400KV BUS 2 AT ALLAHABAD(PG)	POWER GRID	D	AMP WORKS	23/Nov/2022	10:00	23/Nov/2022	18:00		PLANNED	Approved	23-Nov-22	10:00	23-Nov-22	18:00	
580	RQ107910	OCC_200	cpcc3_sd	BUS	400KV BUS 1 AT ALLAHABAD(PG)	POWER GRID	D	AMP WORKS	21/Nov/2022	10:00	21/Nov/2022	18:00		PLANNED	Approved	21-Nov-22	10:00	21-Nov-22	18:00	
581	RQ109049	OCC_200	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR(PG)	POWER GRID	D	For closing jumper connection of Bay-412	20/Nov/2022	08:00	20/Nov/2022	13:00		PLANNED	Approved	20-Nov-22	08:00	20-Nov-22	13:00	
582	RQ109048	OCC_200	cpcc3_sd	BUS	400KV BUS 2 AT KANPUR(PG)	POWER GRID	C	For removing bus section Isolator and replace with IPS tube	17/Nov/2022	08:00	19/Nov/2022	18:00		PLANNED	Approved	17-Nov-22	08:00	19-Nov-22	18:00	
583	RQ108425	OCC_200	cpcc2_sd	BUS	400KV BUS 1 AT MALERKOTLA(PG)	POWER GRID	D	Tightening of each joints/connectors related to BUS-1. Maintenance of all the BUS-1 isolators.	17/Nov/2022	08:00	20/Nov/2022	18:00	Kindly approve	PLANNED	Approved	17-Nov-22	08:00	20-Nov-22	18:00	

584	RQ109209	OCC_200	cpcc1_sd	BUS	400 KV BHADLA(PG) - BUS 2	POWER GRID	D	FOR Equipment erection work of ICT-8	16/Nov/2022	14:00	30/Nov/2022	23:00		PLANNED	Approved	16-Nov-22	17:00	30-Nov-22	23:00	Could be given after 1700 Hrs
585	RQ109207	OCC_200	cpcc1_sd	BUS	400 KV BHADLA(PG) - BUS 2	POWER GRID	D	FOR bus stringing extension work	16/Nov/2022	14:00	16/Nov/2022	23:00		PLANNED	Approved	16-Nov-22	17:00	16-Nov-22	23:00	Could be given after 1700 Hrs
586	RQ109241	OCC_200	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)	POWER GRID	D	AMP work	16/Nov/2022	08:00	16/Nov/2022	18:00		PLANNED	Approved	16-Nov-22	08:00	16-Nov-22	18:00	may please be allowed , and requested to complete in november month , so that works completed before foggy season.
587	RQ109206	OCC_200	cpcc1_sd	BUS	400 KV BHADLA(PG) - BUS 1	POWER GRID	D	FOR bus stringing extension work	15/Nov/2022	14:00	15/Nov/2022	23:00		PLANNED	Approved	15-Nov-22	17:00	15-Nov-22	23:00	Could be given after 1700 Hrs
588	RQ108446	OCC_200	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)	POWER GRID	D	AMP Works(Hot spot attending, jumper tightening)	15/Nov/2022	09:00	15/Nov/2022	18:00	Kindly Approve	PLANNED	Approved	15-Nov-22	09:00	15-Nov-22	18:00	
589	RQ109240	OCC_200	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)	POWER GRID	D	FOR AMP WORK	15/Nov/2022	08:00	15/Nov/2022	18:00		PLANNED	Approved	15-Nov-22	08:00	15-Nov-22	18:00	may please be allowed , and requested to complete in november month , so that works completed before foggy season.
590	RQ109220	OCC_200	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 2	POWER GRID	D	BAY EXTENSION & Bus Bar Augmentation works	14/Nov/2022	17:00	17/Nov/2022	23:00	During shut down 400/220 KV ICT-4 and 5 shall remain out as they are charged through Bus-2 only	PLANNED	Approved	14-Nov-22	17:00	17-Nov-22	23:00	
591	RQ109047	OCC_200	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR(PG)	POWER GRID	C	opening jumper connection from Bay-412 for removing bus section isolators and replacement with IPS tube.	14/Nov/2022	08:00	16/Nov/2022	18:00		PLANNED	Approved	14-Nov-22	08:00	16-Nov-22	18:00	
592	RQ109254	OCC_200	cpcc1_sd	BUS	400KV BUS 1 AT HISSAR(PG)	POWER GRID	D	FOR AMP WORK	13/Nov/2022	08:00	13/Nov/2022	18:00		PLANNED	Approved	13-Nov-22	08:00	13-Nov-22	18:00	
593	RQ109211	OCC_200	cpcc1_sd	BUS	400KV BUS 2 AT NEEMRANA(PG)	POWER GRID	D	Bay Extension works at Neemrana SS for the Bus Bar integration works and testing	12/Nov/2022	08:00	12/Nov/2022	18:00		PLANNED	Approved	12-Nov-22	08:00	12-Nov-22	18:00	
594	RQ109226	OCC_200	cpcc1_sd	BUS	400KV BUS 2 AT SAHARANPUR(PG)	POWER GRID	D	FOR AMP WORK	11/Nov/2022	08:00	11/Nov/2022	18:00		PLANNED	Approved	11-Nov-22	08:00	11-Nov-22	18:00	
595	RQ108430	OCC_200	cpcc2_sd	BUS	400KV BUS 2 AT MOGA(PG)	POWER GRID	D	AMP 400 kv Bus-2	11/Nov/2022	08:00	12/Nov/2022	18:00	Kindly Approve	PLANNED	Approved	11-Nov-22	08:00	12-Nov-22	18:00	
596	RQ109219	OCC_200	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 1	POWER GRID	D	BAY EXTENSION & Bus Bar Augmentation works	10/Nov/2022	17:00	13/Nov/2022	23:00	During shut down 400/220 KV ICT-6 and Bay A 206 shall remain out as they are charged through Bus-1 only	PLANNED	Approved	10-Nov-22	17:00	13-Nov-22	23:00	
597	RQ109225	OCC_200	cpcc1_sd	BUS	400KV BUS 1 AT SAHARANPUR(PG)	POWER GRID	D	FOR AMP WORK	10/Nov/2022	08:00	10/Nov/2022	18:00		PLANNED	Approved	10-Nov-22	08:00	10-Nov-22	18:00	
598	RQ109210	OCC_200	cpcc1_sd	BUS	400KV BUS 1 AT NEEMRANA(PG)	POWER GRID	D	Bay Extension works at Neemrana SS for the Bus Bar integration works and testing	10/Nov/2022	08:00	10/Nov/2022	18:00		PLANNED	Approved	10-Nov-22	08:00	10-Nov-22	18:00	
599	RQ108426	OCC_200	cpcc2_sd	BUS	400KV BUS 2 AT MALERKOTLA(PG)	POWER GRID	D	Tightening of each joints/connectors related to BUS-2. Maintenance of all the BUS-2 isolators.	10/Nov/2022	08:00	12/Nov/2022	18:00	Kindly Approve	PLANNED	Approved	10-Nov-22	08:00	12-Nov-22	18:00	
600	RQ109250	OCC_200	cpcc1_sd	BUS	400KV BUS 2 AT SONIPAT(PG)	POWER GRID	D	FOR AMP WORK	09/Nov/2022	08:00	09/Nov/2022	18:00		PLANNED	Approved	09-Nov-22	08:00	09-Nov-22	18:00	

601	RQ109247	OCC_200	cpcc1_sd	BUS	KOTESHWAR(PG) - 400KV - BUS 2	POWER GRID	C	BUS INTEGRATION WORK OF EXTENSION BAYS	09/Nov/2022	08:00	10/Nov/2022	18:00		PLANNED	Approved	09-Nov-22	08:00	10-Nov-22	18:00	
602	RQ109258	OCC_200	cpcc1_sd	BUS	400 KV FATEHGARH-III(PG) - BUS 1	POWER GRID	D	construction related works of Phase II	08/Nov/2022	17:00	14/Nov/2022	23:00		PLANNED	Approved	08-Nov-22	17:00	14-Nov-22	23:00	Could be given after 1700 Hrs
603	RQ109260	OCC_200	cpcc1_sd	BUS	400 KV FATEHGARH-III(PG) - BUS 3	POWER GRID	D	construction related works of Phase II	08/Nov/2022	17:00	14/Nov/2022	23:00		PLANNED	Approved	08-Nov-22	17:00	14-Nov-22	23:00	Could be given after 1700 Hrs
604	RQ109249	OCC_200	cpcc1_sd	BUS	400KV BUS 1 AT BAHADURGARH(PG)	POWER GRID	D	FOR AMP WORK	08/Nov/2022	08:00	08/Nov/2022	18:00		PLANNED	Approved	08-Nov-22	08:00	08-Nov-22	18:00	
605	RQ108429	OCC_200	cpcc2_sd	BUS	400KV BUS 1 AT MOGA(PG)	POWER GRID	D	To attend SF6 gas leakage by OEM (M/s Hyosung) in GIS Bus Sectionalizer DS section	07/Nov/2022	08:00	10/Nov/2022	18:00	Kindly approve	PLANNED	Approved	07-Nov-22	08:00	10-Nov-22	18:00	
606	RQ109246	OCC_200	cpcc1_sd	BUS	KOTESHWAR(PG) - 400KV - BUS 1	POWER GRID	C	BUS INTEGRATION WORK OF EXTENSION BAYS	07/Nov/2022	08:00	08/Nov/2022	18:00		PLANNED	Approved	07-Nov-22	08:00	08-Nov-22	18:00	
607	RQ109281	OCC_200	cpcc1_sd	BUS	400KV BUS 2 AT HISSAR(PG)	POWER GRID	D	FOR TIGHTENING OF BUS ISOLATORS & amp WORK	05/Nov/2022	07:00	05/Nov/2022	18:00		PLANNED	Approved	05-Nov-22	07:00	05-Nov-22	18:00	
608	RQ109245	OCC_200	cpcc1_sd	BUS	KOTESHWAR(PG) - 400KV - BUS 2	POWER GRID	C	BUS INTEGRATION WORK OF EXTENSION BAYS	04/Nov/2022	08:00	06/Nov/2022	18:00		PLANNED	Approved	04-Nov-22	08:00	06-Nov-22	18:00	
609	RQ109224	OCC_200	cpcc1_sd	BUS	400KV BUS 4 AT BHIWADI(PG)	POWER GRID	C	Bay Extension Work by KEC for Jumpering and Bus stability test	04/Nov/2022	08:00	06/Nov/2022	18:00		PLANNED	Approved	04-Nov-22	08:00	06-Nov-22	18:00	
610	RQ107903	OCC_200	cpcc3_sd	BUS	400KV BUS 2 AT VINDHYACHAL(PG)	POWER GRID	D	FOR BUS AMP WORK & PROTECTION TESTING OF NORTH BUS 2A at vindhyachal	03/Nov/2022	10:00	03/Nov/2022	18:00		PLANNED	Approved	03-Nov-22	10:00	03-Nov-22	18:00	
611	RQ108445	OCC_200	cpcc2_sd	BUS	400KV BUS 1 AT WAGORA(PG)	POWER GRID	D	AMP Works(Hot spot attending, jumper tightening)	03/Nov/2022	09:00	03/Nov/2022	18:00	Kindly approve	PLANNED	Approved	03-Nov-22	09:00	03-Nov-22	18:00	
612	RQ107904	OCC_200	cpcc3_sd	BUS	400KV BUS 2 AT VINDHYACHAL(PG)	POWER GRID	D	FOR BUS AMP WORK & PROTECTION TESTING OF WEST BUS 2B AT VINDHYACHAL HVDC	02/Nov/2022	10:00	02/Nov/2022	18:00		PLANNED	Approved	02-Nov-22	10:00	02-Nov-22	18:00	
613	RQ109204	OCC_200	cpcc1_sd	BUS	400 KV DADRI(PG) - BUS 1	POWER GRID	D	FOR AMP WORK	02/Nov/2022	08:00	02/Nov/2022	18:00	Shutdown of Bus A at HVDC Dadri is to be clubbed with Shutdown of Pole 2 of Rihand Dadri HVDC Bingle link	PLANNED	Approved	02-Nov-22	08:00	02-Nov-22	18:00	One element S/D from Dadri could be given at a time
614	RQ109280	OCC_200	cpcc1_sd	BUS	400KV BUS 1 AT HISSAR(PG)	POWER GRID	D	FOR TIGHTENING OF BUS ISOLATORS & amp WORK	02/Nov/2022	07:00	02/Nov/2022	18:00		PLANNED	Approved	02-Nov-22	07:00	02-Nov-22	18:00	
615	RQ109208	OCC_200	cpcc1_sd	BUS	400 KV BHADLA(PG) - BUS 1	POWER GRID	D	FOR Equipment erection work of ICT-8	01/Nov/2022	14:00	15/Nov/2022	23:00		PLANNED	Approved	01-Nov-22	17:00	15-Nov-22	23:00	Could be given after 1700 Hrs
616	RQ109205	OCC_200	cpcc1_sd	BUS	400 KV DADRI(PG) - BUS 2	POWER GRID	D	FOR AMP WORK	01/Nov/2022	08:00	01/Nov/2022	18:00	S/D may be availed at 28.10.22. Shutdown of Bus B at HVDC Dadri is to be clubbed with Shutdown of Pole 1 of Rihand Dadri HVDC Bingle link	PLANNED	Approved	01-Nov-22	08:00	01-Nov-22	18:00	One element S/D from Dadri could be given at a time
617	RQ109244	OCC_200	cpcc1_sd	BUS	KOTESHWAR(PG) - 400KV - BUS 1	POWER GRID	C	BUS INTEGRATION WORK OF EXTENSION BAYS	01/Nov/2022	08:00	03/Nov/2022	18:00		PLANNED	Approved	01-Nov-22	08:00	03-Nov-22	18:00	
618	RQ109223	OCC_200	cpcc1_sd	BUS	400KV BUS 3 AT BHIWADI(PG)	POWER GRID	C	Bay Extension Work by KEC for Jumpering and Bus stability test	01/Nov/2022	08:00	03/Nov/2022	18:00		PLANNED	Approved	01-Nov-22	08:00	03-Nov-22	18:00	
619	RQ108759	OCC_200	slcdcs_sd	BUS	400KV BUS 2 AT PHAGI(RS)	RRV PNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	25/Nov/2022	08:00	25/Nov/2022	18:00		PLANNED	Approved	25-Nov-22	08:00	25-Nov-22	18:00	

620	RQ108758	OCC_200	sldcrs_sd	BUS	400KV BUS 2 AT HINDAUN(RS)	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	22/Nov/2022	08:00	22/Nov/2022	18:00		PLANNED	Approved	22-Nov-22	08:00	22-Nov-22	18:00	
621	RQ108757	OCC_200	sldcrs_sd	BUS	400KV BUS 1 AT HINDAUN(RS)	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	21/Nov/2022	08:00	21/Nov/2022	18:00		PLANNED	Approved	21-Nov-22	08:00	21-Nov-22	18:00	
622	RQ108756	OCC_200	sldcrs_sd	BUS	400KV BUS 2 AT BABA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	18/Nov/2022	08:00	18/Nov/2022	18:00		PLANNED	Approved	18-Nov-22	08:00	18-Nov-22	18:00	
623	RQ108755	OCC_200	sldcrs_sd	BUS	400KV BUS 1 AT BABA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	17/Nov/2022	08:00	17/Nov/2022	18:00		PLANNED	Approved	17-Nov-22	08:00	17-Nov-22	18:00	
624	RQ108754	OCC_200	sldcrs_sd	BUS	400KV BUS 2 AT MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	17/Nov/2022	08:00	17/Nov/2022	18:00		PLANNED	Approved	17-Nov-22	08:00	17-Nov-22	18:00	
625	RQ108753	OCC_200	sldcrs_sd	BUS	400KV BUS 1 AT MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	16/Nov/2022	08:00	16/Nov/2022	18:00		PLANNED	Approved	16-Nov-22	08:00	16-Nov-22	18:00	
626	RQ109212	OCC_200	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 1	PKTSL	D	Bay extension work under PBTSL (Shutdown requested by KEC)-Jumpering works of Isolator, Bus Jumpering & Busbar stability test	23/Nov/2022	08:00	26/Nov/2022	18:00		PLANNED	Approved	23-Nov-22	08:00	26-Nov-22	18:00	
627	RQ109213	OCC_200	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 2	PKTSL	D	Bay extension work under PBTSL (Shutdown requested by KEC)-Jumpering works of Isolator, Bus Jumpering & Busbar stability test	17/Nov/2022	08:00	22/Nov/2022	18:00		PLANNED	Approved	17-Nov-22	08:00	22-Nov-22	18:00	
628	RQ109214	OCC_200	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 2	PKTSL	D	Bay extension work under PBTSL (Shutdown requested by KEC)-Jumpering works of Reactor Isolator	10/Nov/2022	08:00	12/Nov/2022	18:00		PLANNED	Approved	10-Nov-22	08:00	12-Nov-22	18:00	
629	RQ107857	OCC_200	stuup_sd	BUS	400KV BUS 1 AT LUCKNOW(UP)	UPPTCL	C	For Upgradation of Bus- Bar Protection Panel from Electromechanical type to Numerical Type at 400 KV Sarojini Nagar, Lucknow. During the S/D Preventive Maintenance of 400 KV Main Bus-1 will also be carried out	19/Nov/2022	09:00	29/Nov/2022	18:00	Shutdown of 400 KV Main Bus-1 will also involve Shutdown of 400 KV Bus Coupler Bay.	PLANNED	Approved	19-Nov-22	09:00	29-Nov-22	18:00	Subject to all elements must remain in service via other BUS/Time duration could be reduced
630	RQ107933	OCC_200	stuup_sd	BUS	400KV BUS 2 AT DASNA(UP)	UPPTCL	D	For annual maintenance & Testing work ( There is no load interruption as load will be feed by Bus-1)	18/Nov/2022	10:00	18/Nov/2022	18:00		PLANNED	Approved	18-Nov-22	10:00	18-Nov-22	18:00	
631	RQ107930	OCC_200	stuup_sd	BUS	400KV BUS 2 AT ATAUR(UP)	UPPTCL	D	For annual maintenance & Testing work ( There is no load interruption as load will be feed by Bus-1)	18/Nov/2022	09:00	18/Nov/2022	16:00		PLANNED	Approved	18-Nov-22	09:00	18-Nov-22	16:00	
632	RQ107926	OCC_200	stuup_sd	BUS	400KV BUS 2 AT ORAI(UP)	UPPTCL	D	for 400 kv bus-2 bay tightening work	16/Nov/2022	08:00	16/Nov/2022	18:00		PLANNED	Approved	16-Nov-22	08:00	16-Nov-22	18:00	
633	RQ107929	OCC_200	stuup_sd	BUS	400KV BUS 1 AT ATAUR(UP)	UPPTCL	D	For annual maintenance & Testing work ( There is no load interruption as load will be feed by Bus-2)	15/Nov/2022	09:00	15/Nov/2022	16:00		PLANNED	Approved	15-Nov-22	09:00	15-Nov-22	16:00	
634	RQ107927	OCC_200	stuup_sd	BUS	400KV BUS 2 AT SARNATH(UP)	UPPTCL	C	For attending Hot Point on Pantograph Isolator and Bus repairing.	12/Nov/2022	09:00	13/Nov/2022	17:00	During this shut down all lines & ICTs will fed through Main Bus - I.	PLANNED	Approved	12-Nov-22	09:00	13-Nov-22	17:00	

635	RQ107932	OCC_200	stuup_sd	BUS	400KV BUS 1 AT DASNA(UP)	UPPTCL	D	For annual maintenance & Testing work ( There is no load interruption as load will be feed by Bus-2)	10/Nov/2022	09:30	10/Nov/2022	18:00		PLANNED	Approved	10-Nov-22	09:30	10-Nov-22	18:00	
636	RQ108751	OCC_200	stuup_sd	BUS	400KV BUS 1 AT ANPARA(UP)	UPPTCL	D	For replacement of Scissor assembly of pantograph isolator of Sarnath Circuit - I(L-3) & Generator-3	09/Nov/2022	08:00	09/Nov/2022	18:00	Bus-I will be put on shutdown after shifting the loads on Bus-II, whereas sarnath circuit-I(L-3) will remain in service through transfer breaker	PLANNED	Approved	09-Nov-22	08:00	09-Nov-22	18:00	
637	RQ107928	OCC_200	stuup_sd	BUS	400KV BUS 1 AT BARA(UP)	UPPTCL	D	For Busbar stability test	08/Nov/2022	08:00	08/Nov/2022	14:00		PLANNED	Approved	08-Nov-22	08:00	08-Nov-22	14:00	
638	RQ107858	OCC_200	stuup_sd	BUS	400KV BUS 2 AT BAREILLY(UP)	UPPTCL	D	For Maintenance work at 400KV bareilly-Unnao Ckt II Pantograph Bus 2 Isolator	07/Nov/2022	09:00	07/Nov/2022	17:00	shutdown of 400KV Bus 2 and 400kv bareilly-unnao ckt II is required simultaneously	PLANNED	Approved	07-Nov-22	09:00	07-Nov-22	17:00	
639	RQ107859	OCC_200	stuup_sd	BUS	400KV BUS 1 AT PANKI(UP)	UPPTCL	C	Erection of Penta Isolator for 125 MVAR Bus Reactor Bay.	06/Nov/2022	10:00	09/Nov/2022	17:00		PLANNED	Approved	06-Nov-22	10:00	09-Nov-22	17:00	
640	RQ107860	OCC_200	stuup_sd	BUS	400KV BUS 2 AT PANKI(UP)	UPPTCL	C	Erection of Penta Isolator for 125 MVAR Bus Reactor Bay.	01/Nov/2022	10:00	05/Nov/2022	17:00		PLANNED	Approved	01-Nov-22	10:00	05-Nov-22	17:00	
641	RQ108613	OCC_200	bbmb_sd	BUS	400KV BUS 2 AT BHIWANI(BB)	BBMB	D	Yearly Mtc.	16/Nov/2022	08:00	16/Nov/2022	18:00		PLANNED	Approved	16-Nov-22	08:00	16-Nov-22	18:00	
642	RQ108612	OCC_200	bbmb_sd	BUS	400KV BUS 1 AT BHIWANI(BB)	BBMB	D	Yearly mtc.	15/Nov/2022	08:00	15/Nov/2022	18:00		PLANNED	Approved	15-Nov-22	08:00	15-Nov-22	18:00	
643	RQ108611	OCC_200	bbmb_sd	BUS	400KV BUS 2 AT DEHAR(BB)	BBMB	D	Shutdown required for safety purpose during replacement of isolator at Unit no 3	11/Nov/2022	08:00	12/Nov/2022	18:00		PLANNED	Approved	11-Nov-22	08:00	12-Nov-22	18:00	
644	RQ108610	OCC_200	bbmb_sd	BUS	400KV BUS 2 AT DEHAR(BB)	BBMB	D	Shutdown required for safety purpose during replacement of isolator at Unit no 3	04/Nov/2022	08:00	05/Nov/2022	18:00		PLANNED	Approved	04-Nov-22	08:00	05-Nov-22	18:00	
645	RQ108752	OCC_200	sldcrs_sd	BUS	400KV BUS 1 AT KAWAI SCTPS(APR)	APRL	C	Annual maintenance & testing of 400 KV Bus - 1 & connecting isolators.	10/Nov/2022	08:00	11/Nov/2022	18:00		PLANNED	Approved	10-Nov-22	08:00	11-Nov-22	18:00	
646	RQ108379	OCC_200	jhakri_sd	BUS	400KV BUS 3 AT NATHPA JHAKRI(SJ)	SJVNL	D	Shutdown on Complete 400KV Double Bus Bar System including Shutdown on all 400KV Lines Emanating from NJHPS for Testing & Stability check of BusBar Protection System.	09/Nov/2022	09:00	10/Nov/2022	17:00	Servicing, Testing and Calibration of Bus Bar Protection System.	PLANNED	Approved	09-Nov-22	09:00	10-Nov-22	17:00	
647	RQ108380	OCC_200	jhakri_sd	BUS	400KV BUS 4 AT NATHPA JHAKRI(SJ)	SJVNL	D	Shutdown on Complete 400KV Double Bus Bar System including Shutdown on all 400KV Lines Emanating from NJHPS for Testing & Stability check of BusBar Protection System.	09/Nov/2022	09:00	10/Nov/2022	17:00	Servicing, Testing and Calibration of Bus Bar Protection System.	PLANNED	Approved	09-Nov-22	09:00	10-Nov-22	17:00	
648	RQ108377	OCC_200	jhakri_sd	BUS	400KV BUS 1 AT NATHPA JHAKRI(SJ)	SJVNL	D	Shutdown on Complete 400KV Double Bus Bar System including Shutdown on all 400KV Lines Emanating from NJHPS for Testing & Stability check of BusBar Protection System.	09/Nov/2022	09:00	10/Nov/2022	17:00	Servicing, Testing and Calibration of Bus Bar Protection System.	PLANNED	Approved	09-Nov-22	09:00	10-Nov-22	17:00	

649	RQ108378	OCC_200	jhakri_sd	BUS	400KV BUS 2 AT NATHPA JHAKRI(SJ)	SJVN	D	Shutdown on Complete 400KV Double Bus Bar System including Shutdown on all 400KV Lines Emanating from NJHPS for Testing & Stability check of BusBar Protection System.	09/Nov/2022	09:00	10/Nov/2022	17:00	Servicing, Testing and Calibration of Bus Bar Protection System.	PLANNED	Approved	09-Nov-22	09:00	10-Nov-22	17:00	
650	RQ108106	OCC_200	sldchr_sd	BUS	400KV BUS 2 AT KHEDAR(HPG)	HPGCL	D	Gen mtc and setting of bus pentagraph isolators	04/Nov/2022	09:00	04/Nov/2022	18:00		PLANNED	Approved	04-Nov-22	09:00	04-Nov-22	18:00	
651	RQ108105	OCC_200	sldchr_sd	BUS	400KV BUS 2 AT KHEDAR(HPG)	HPGCL	D	Gen mtc and setting of bus pentagraph isolators	03/Nov/2022	09:00	03/Nov/2022	18:00		PLANNED	Approved	03-Nov-22	09:00	03-Nov-22	18:00	
652	RQ108104	OCC_200	sldchr_sd	BUS	400KV BUS 2 AT KHEDAR(HPG)	HPGCL	D	Gen mtc and setting of bus pentagraph isolators	02/Nov/2022	09:00	02/Nov/2022	18:00		PLANNED	Approved	02-Nov-22	09:00	02-Nov-22	18:00	
653	RQ108103	OCC_200	sldchr_sd	BUS	400KV BUS 2 AT KHEDAR(HPG)	HPGCL	D	Gen mtc and setting of bus pentagraph isolators	01/Nov/2022	09:00	30/Nov/2022	18:00		PLANNED	Approved	01-Nov-22	09:00	30-Nov-22	18:00	
654	RQ109152	OCC_200	nhpccc_sd	BUS	400KV BUS 1 AT CHAMERA_1(NH)	NHPC	D	Integration of BHEL GIS (Bus Reactor) Bay with Siemens GIS Bus-II	03/Nov/2022	08:00	11/Nov/2022	18:00		PLANNED	Approved	03-Nov-22	08:00	11-Nov-22	18:00	One S/D from camera could be given at a time
655	RQ109153	OCC_200	nhpccc_sd	BUS	400KV BUS 2 AT CHAMERA_1(NH)	NHPC	C	Integration of BHEL GIS (Bus Reactor) Bay with Siemens GIS Bus-II	02/Nov/2022	08:00	16/Nov/2022	18:00	Shutdown of Bus Coupler also required	PLANNED	Approved	02-Nov-22	08:00	16-Nov-22	18:00	One S/D from camera could be given at a time
656	RQ108346	OCC_200	singrauli_sd	BUS	400KV BUS 2 AT SINGRAULI(NT)	NTPC	C	400 KV BUS -2 SHUTDOWN FOR BUS -2 B PH HOT SPOT	03/Nov/2022	08:00	04/Nov/2022	18:00	BUS SHUTDOWN WILL BE REQUIRED	PLANNED	Approved	03-Nov-22	08:00	04-Nov-22	18:00	
657	RQ109279	OCC_200	cpcc1_sd	LINE REACTOR	80 MVAR NON-SWITCHABLE LR ON KANPUR-BALLABGARH (PG) CKT-1 @BALLABGARH (PG)	POWER GRID	C	For implementing NGR bypass scheme	28/Nov/2022	10:00	30/Nov/2022	18:00		PLANNED	Approved	28-Nov-22	10:00	30-Nov-22	18:00	
658	RQ109278	OCC_200	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON AGRA-BALLABGARH (PG) CKT-1 @BALLABGARH (PG)	POWER GRID	C	For implementing NGR bypass scheme	23/Nov/2022	10:00	25/Nov/2022	18:00		PLANNED	Approved	23-Nov-22	10:00	25-Nov-22	18:00	
659	RQ108435	OCC_200	cpcc2_sd	LINE REACTOR	63 MVAR SWITCHABLE LR ON 400 KV KISHENPUR-MOGA (PG) CKT-1 @MOGA(PG)	POWER GRID	D	AMP of Line-Reactor	07/Nov/2022	09:00	07/Nov/2022	17:30	Kindly approve	PLANNED	Approved	07-Nov-22	09:00	07-Nov-22	17:30	
660	RQ108788	OCC_200	sldcrs_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-1 @BABAI(RS)	RRVNL	D	Quarterly Maintenance	17/Nov/2022	08:00	17/Nov/2022	18:00		PLANNED	Approved	17-Nov-22	08:00	17-Nov-22	18:00	
661	RQ107846	OCC_200	stuup_sd	BR/BSR/MSC/MSR	63 MVAR BUS REACTOR NO 1 AT 400KV ORAI(UP)	UPPTCL	D	painting of 400 kv,63 mvar bus reactor	25/Nov/2022	10:00	30/Nov/2022	14:00		PLANNED	Approved	25-Nov-22	10:00	30-Nov-22	14:00	
662	RQ107819	OCC_200	stuup_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400 KV BANDA(UP)	UPPTCL	D	For Commissioning & Testing of Nitrogen Injection Fire Protection system (NIFPS)	21/Nov/2022	08:00	22/Nov/2022	18:00		PLANNED	Approved	21-Nov-22	08:00	22-Nov-22	18:00	



663	RQ107935	OCC_200	stuup_sd	BR/BSR/MSC/MSR	63 MVAR BUS REACTOR NO 1 AT 400KV MURADNAGAR_2 (UP)	UPPTCL	D	GENERAL TIGHTENING & PREVENTIVE MAINTENANCE	10/Nov/2022	09:00	10/Nov/2022	17:00		PLANNED	Approved	10-Nov-22	09:00	10-Nov-22	17:00	
664	RQ107820	OCC_200	stuup_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV BASTI(UP)	UPPTCL	D	FOR ANNUAL MAINTENANCE AND TESTING PURPOSE	09/Nov/2022	11:00	09/Nov/2022	15:00		PLANNED	Approved	09-Nov-22	11:00	09-Nov-22	15:00	
665	RQ108678	OCC_200	slidcup_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV REWA ROAD(UP)	UPPTCL	D	Routine maintenance and Testing work	07/Nov/2022	09:00	09/Nov/2022	18:00		PLANNED	Approved	07-Nov-22	09:00	09-Nov-22	18:00	
666	RQ107934	OCC_200	stuup_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV BAREILLY(UP)	UPPTCL	D	for maintenace of Reactor and pantograph isolators of reactor & Reator Bay	07/Nov/2022	09:00	07/Nov/2022	17:00	adjustment of Pantograph fixed contact	PLANNED	Approved	07-Nov-22	09:00	07-Nov-22	17:00	
667	RQ107845	OCC_200	slidcup_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV SAMBAL_PRSTL (UP)	UPPTCL	C	Implement the revised BUS PT Selection logic	01/Nov/2022	09:00	01/Nov/2022	18:00		PLANNED	Approved	01-Nov-22	09:00	01-Nov-22	18:00	
668	RQ109273	OCC_200	cpcc1_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV BHINMAL(PG)	POWER GRID	D	AMP work	25/Nov/2022	09:30	25/Nov/2022	18:30		PLANNED	Approved	25-Nov-22	09:30	25-Nov-22	18:30	
669	RQ109274	OCC_200	cpcc1_sd	BR/BSR/MSC/MSR	225 MVAR BUS SERIES REACTOR NO 1 AT 400 KV BHIWANI(PG)	POWER GRID	D	For CT DGA & For attending issue in R phase bottom support & general tightening and maintenance of first commissioning in presence of OEM	25/Nov/2022	09:00	25/Nov/2022	18:00		PLANNED	Approved	25-Nov-22	09:00	25-Nov-22	18:00	
670	RQ109271	OCC_200	cpcc1_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV BHIWADI(PG)	POWER GRID	D	AMP of Bus Reactor	10/Nov/2022	08:00	10/Nov/2022	18:00		PLANNED	Approved	10-Nov-22	08:00	10-Nov-22	18:00	
671	RQ108559	OCC_200	koteshwar_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV KOTESWAR(TH)	POWER GRID	C	Annual Maintenance and Testing of Reactor Bay	09/Nov/2022	10:00	12/Nov/2022	18:00	Annual Maintenance and Testing of Reactor Bay	PLANNED	Approved	09-Nov-22	10:00	12-Nov-22	18:00	
672	RQ109272	OCC_200	cpcc1_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV NEEMRANA(PG)	POWER GRID	D	FOR AMP WORK	07/Nov/2022	08:00	07/Nov/2022	18:00		PLANNED	Approved	07-Nov-22	08:00	07-Nov-22	18:00	
673	RQ109277	OCC_200	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400KV MANESAR(PG)	POWER GRID	D	CONTROL SIGNAL VALIDATION FROM LOCAL AND RTAMC AFTER SCADA UPGRADATION WORK	01/Nov/2022	09:00	01/Nov/2022	13:00	please approve for 26.10.2022.	PLANNED	Approved	01-Nov-22	09:00	01-Nov-22	13:00	
674	RQ109276	OCC_200	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV KURUKSHETRA(PG)	POWER GRID	D	For Annual Maintenance and Replacement of Buchholz Relay	01/Nov/2022	08:00	01/Nov/2022	18:00	Please approved for 27.10.2022	PLANNED	Approved	01-Nov-22	08:00	01-Nov-22	18:00	
675	RQ108780	OCC_200	slidcrs_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV AKAL(RS)	RRVPNL	D	Quarterly Maintenance	24/Nov/2022	08:00	24/Nov/2022	18:00		PLANNED	Approved	24-Nov-22	08:00	24-Nov-22	18:00	
676	RQ108782	OCC_200	slidcrs_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV HINDAUNI(RS)	RRVPNL	D	Quarterly and Half yearly Maintenance work	24/Nov/2022	08:00	24/Nov/2022	18:00		PLANNED	Approved	24-Nov-22	08:00	24-Nov-22	18:00	
677	RQ108784	OCC_200	slidcrs_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV AKAL(RS)	RRVPNL	D	Quarterly Maintenance	23/Nov/2022	08:00	23/Nov/2022	18:00		PLANNED	Approved	23-Nov-22	08:00	23-Nov-22	18:00	

678	RQ108789	OCC_200	sldcrs_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400 KV BABAI(RS)	RRVPNL	D	Quarterly Maintenance	18/Nov/2022	08:00	18/Nov/2022	18:00		PLANNED	Approved	18-Nov-22	08:00	18-Nov-22	18:00	
679	RQ109166	OCC_200	sldcrs_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 2 AT 400KV KALISINDH(RS)	RRVPNL	C	Annual maintenance and Oil Filtration	18/Nov/2022	08:00	24/Nov/2022	18:00		PLANNED	Approved	18-Nov-22	08:00	24-Nov-22	18:00	
680	RQ109165	OCC_200	sldcrs_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV KALISINDH(RS)	RRVPNL	C	Annual maintenance and Oil Filtration	11/Nov/2022	08:00	17/Nov/2022	18:00		PLANNED	Approved	11-Nov-22	08:00	17-Nov-22	18:00	
681	RQ109148	OCC_200	sldcrs_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400KV BIKANER(RS)	RRVPNL	D	Quarterly Maintenance	09/Nov/2022	08:00	09/Nov/2022	18:00		PLANNED	Approved	09-Nov-22	08:00	09-Nov-22	18:00	
682	RQ108781	OCC_200	sldcrs_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV DEEDWANA(MTS)	RRVPNL	D	For CSD commissioning and online testing	05/Nov/2022	08:00	05/Nov/2022	18:00		PLANNED	Approved	05-Nov-22	08:00	05-Nov-22	18:00	
683	RQ108783	OCC_200	sldcrs_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV MERTAI(RS)	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	03/Nov/2022	08:00	03/Nov/2022	18:00		PLANNED	Approved	03-Nov-22	08:00	03-Nov-22	18:00	
684	RQ109275	OCC_200	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_I(IPG)		D	For pending construction related works	22/Nov/2022	17:00	24/Nov/2022	23:30		PLANNED	Approved	22-Nov-22	17:00	24-Nov-22	23:30	
685	RQ108627	OCC_200	bbmb_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV BHIWANI(BB)	BBMB	D	Yearly mtc.	22/Nov/2022	08:00	22/Nov/2022	18:00		PLANNED	Approved	22-Nov-22	08:00	22-Nov-22	18:00	
686	RQ108779	OCC_200	sldcrs_sd	BR/BSR/MSC/MSR	63 MVAR BUS REACTOR NO 1 AT 400 KV KAWAI SCTPS(APR)	RRVPNL ,APRL	C	Annual maintenance and testing of bus reactor#1 & Bay equipments.	21/Nov/2022	08:00	24/Nov/2022	18:00		PLANNED	Approved	21-Nov-22	08:00	24-Nov-22	18:00	
687	RQ108603	OCC_200	sldcps_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV Jumpers, cleaning of bushes, BMK, CTR Panel and C&R Panels	15/Nov/2022	08:00	15/Nov/2022	18:00		PLANNED	Approved	15-Nov-22	08:00	15-Nov-22	18:00	
688	RQ108624	OCC_200	bbmb_sd	BAY	X8-CB MAIN BAY - 400 KV BHIWANI(PG)-BHIWANI(BB) (PG) CKT-1 AT BHIWANI(PG)	POWER GRID	D	Yearly Mtc.	30/Nov/2022	08:00	30/Nov/2022	18:00		PLANNED	Approved	30-Nov-22	08:00	30-Nov-22	18:00	
689	RQ108625	OCC_200	bbmb_sd	BAY	X7-CB TIE BAY - 400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1 AND FUTURE AT 400 KV BHIWANI(BB)	POWER GRID	D	Yearly Mtc	29/Nov/2022	08:00	29/Nov/2022	18:00		PLANNED	Approved	29-Nov-22	08:00	29-Nov-22	18:00	
690	RQ108626	OCC_200	bbmb_sd	BAY	X6 CB MAIN BAY - 400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1 AT BHIWANI(BB)	POWER GRID	D	Yearly Mtc	28/Nov/2022	08:00	28/Nov/2022	18:00		PLANNED	Approved	28-Nov-22	08:00	28-Nov-22	18:00	

691	RQ109342	OCC_200	cpcc1_sd	BAY	442 MAIN BAY - 400KV BUS 4 AT KURUKSHETRA(PG) (POWERGRID) AT 400 KV KURUKSHETRA(PG)	POWER GRID	C	For 400kV GIS CB rectification works	28/Nov/2022	08:00	30/Nov/2022	18:00		PLANNED	Approved	28-Nov-22	08:00	30-Nov-22	18:00	
692	RQ108622	OCC_200	bbmb_sd	BAY	X5 MAIN BAY - 400 KV BHIWANI(BB)-RAJPURA(PS) (BB) CKT-1 AT BHIWANI(BB)	POWER GRID	D	Yearly mtc.	24/Nov/2022	08:00	24/Nov/2022	18:00		PLANNED	Approved	24-Nov-22	08:00	24-Nov-22	18:00	
693	RQ109343	OCC_200	cpcc1_sd	BAY	441 TIE BAY - 400KV KURUKSHETRA-JIND (PG) CKT-2 AND FUTURE AT KURUKSHETRA(PG)	POWER GRID	C	For 400kV GIS CB rectification works	24/Nov/2022	08:00	26/Nov/2022	18:00		PLANNED	Approved	24-Nov-22	08:00	26-Nov-22	18:00	
694	RQ109355	OCC_200	cpcc1_sd	BAY	409 MAIN BAY - 400KV KURUKSHETRA-JALANDHAR (PG) CKT-1 AT KURUKSHETRA(PG)	POWER GRID	C	For 400kV GIS CB rectification works	24/Nov/2022	08:00	26/Nov/2022	18:00		PLANNED	Approved	24-Nov-22	08:00	26-Nov-22	18:00	
695	RQ109302	OCC_200	cpcc1_sd	BAY	402 TIE BAY - 400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1 (POWERGRID) AND 400/220 KV 500 MVA ICT 4 AT BHADLA(PG) AT 400 KV BHADLA(PG) (POWERGRID)	POWER GRID	D	FOR AMP WORK	23/Nov/2022	08:00	23/Nov/2022	18:00		PLANNED	Approved	23-Nov-22	08:00	23-Nov-22	18:00	
696	RQ108623	OCC_200	bbmb_sd	BAY	X4-CB MAIN BAY - 400/220 KV 500 MVA ICT 1 AT BHIWANI(BB)	POWER GRID	D	Yearly mtc.	23/Nov/2022	08:00	23/Nov/2022	18:00		PLANNED	Approved	23-Nov-22	08:00	23-Nov-22	18:00	
697	RQ109300	OCC_200	cpcc1_sd	BAY	419 MAIN BAY - 400 KV BHADLA(PG) - BUS 2 (POWERGRID) AND FUTURE AT 400 KV BHADLA(PG) (POWERGRID)	POWER GRID	D	FOR AMP WORK	22/Nov/2022	08:00	22/Nov/2022	18:00		PLANNED	Approved	22-Nov-22	08:00	22-Nov-22	18:00	
698	RQ109299	OCC_200	cpcc1_sd	BAY	420 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT BHADLA(PG) AND FUTURE AT BHADLA(PG)	POWER GRID	D	FOR AMP WORK	21/Nov/2022	08:00	21/Nov/2022	18:00		PLANNED	Approved	21-Nov-22	08:00	21-Nov-22	18:00	

699	RQ109349	OCC_200	cpcc1_sd	BAY	426 MAIN BAY - 400KV ABDULLAPUR-KURUKSHETRA (PG) CKT-2 AT KURUKSHETRA(PG)	POWER GRID	C	For 400kV GIS CB rectification works	21/Nov/2022	08:00	23/Nov/2022	18:00		PLANNED	Approved	21-Nov-22	08:00	23-Nov-22	18:00	
700	RQ109350	OCC_200	cpcc1_sd	BAY	440 MAIN BAY - 400KV KURUKSHETRA-JIND (PG) CKT-2 AT KURUKSHETRA(PG)	POWER GRID	C	For 400kV GIS CB rectification works	21/Nov/2022	08:00	23/Nov/2022	18:00		PLANNED	Approved	21-Nov-22	08:00	23-Nov-22	18:00	
701	RQ109298	OCC_200	cpcc1_sd	BAY	417 TIE BAY - 400 KV BHADLA(PG) - BUS 1 AND FUTURE AT BHADLA(PG)	POWER GRID	D	FOR AMP WORK	20/Nov/2022	08:00	20/Nov/2022	18:00		PLANNED	Approved	20-Nov-22	08:00	20-Nov-22	18:00	
702	RQ109293	OCC_200	cpcc1_sd	BAY	402 TIE BAY - 400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1 (POWERGRID) AND 400/220 KV 500 MVA ICT 4 AT BHADLA(PG) AT 400 KV BHADLA(PG) (POWERGRID)	POWER GRID	D	FOR AMP WORK	19/Nov/2022	08:00	19/Nov/2022	18:00		PLANNED	Approved	19-Nov-22	08:00	19-Nov-22	18:00	
703	RQ109292	OCC_200	cpcc1_sd	BAY	405 TIE BAY - 400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2 (POWERGRID) AND 400/220 KV 500 MVA ICT 5 AT BHADLA(PG) AT 400 KV BHADLA(PG) (POWERGRID)	POWER GRID	D	FOR AMP WORK	18/Nov/2022	08:00	18/Nov/2022	18:00		PLANNED	Approved	18-Nov-22	08:00	18-Nov-22	18:00	
704	RQ109291	OCC_200	cpcc1_sd	BAY	416 MAIN BAY - 400 KV BHADLA_2 - BHADLA (PG) CKT-1 (POWERGRID) AT 400 KV BHADLA(PG)	POWER GRID	D	FOR AMP WORK	17/Nov/2022	08:00	17/Nov/2022	18:00		PLANNED	Approved	17-Nov-22	08:00	17-Nov-22	18:00	
705	RQ109352	OCC_200	cpcc1_sd	BAY	428 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV KURUKSHETRA(PG)	POWER GRID	C	For 400kV GIS CB rectification works	17/Nov/2022	08:00	19/Nov/2022	18:00		PLANNED	Approved	17-Nov-22	08:00	19-Nov-22	18:00	
706	RQ109351	OCC_200	cpcc1_sd	BAY	439 MAIN BAY - 400KV KURUKSHETRA-JIND (PG) CKT-1 AT KURUKSHETRA(PG)	POWER GRID	C	For 400kV GIS CB rectification works	17/Nov/2022	08:00	19/Nov/2022	18:00		PLANNED	Approved	17-Nov-22	08:00	19-Nov-22	18:00	

707	RQ109318	OCC_200	cpcc1_sd	BAY	41112 TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV MEERUT(PG) (POWERGRID) AND 400/220 KV 315 MVA ICT 1 AT MEERUT(PG) AT 400 KV MEERUT(PG) (POWERGRID)	POWER GRID	C	For testing and Fine Tuning of CSD	17/Nov/2022	08:00	19/Nov/2022	18:00		PLANNED	Approved	17-Nov-22	08:00	19-Nov-22	18:00	
708	RQ109289	OCC_200	cpcc1_sd	BAY	401 MAIN BAY - 400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1 (POWERGRID)	POWER GRID	D	FOR AMP WORK	16/Nov/2022	08:00	16/Nov/2022	18:00		PLANNED	Approved	16-Nov-22	08:00	16-Nov-22	18:00	
709	RQ109288	OCC_200	cpcc1_sd	BAY	404 MAIN BAY - 400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2 (POWERGRID)	POWER GRID	D	FOR AMP WORK	15/Nov/2022	08:00	15/Nov/2022	18:00		PLANNED	Approved	15-Nov-22	08:00	15-Nov-22	18:00	
710	RQ109287	OCC_200	cpcc1_sd	BAY	406 MAIN BAY - 400/220 KV 500 MVA ICT 5 AT BHADLA(PG) (POWERGRID)	POWER GRID	D	FOR AMP WORK	14/Nov/2022	08:00	14/Nov/2022	18:00		PLANNED	Approved	14-Nov-22	08:00	14-Nov-22	18:00	
711	RQ109312	OCC_200	cpcc1_sd	BAY	407 MAIN BAY - 400KV AGRA-SIKAR (PG) CKT-2 AT SIKAR(PG)	POWER GRID	C	FOR OVERHAULING OF CB	14/Nov/2022	08:00	17/Nov/2022	18:00		PLANNED	Approved	14-Nov-22	08:00	17-Nov-22	18:00	
712	RQ109320	OCC_200	cpcc1_sd	BAY	419 MAIN BAY - 400KV BHIWADI-NEEMRANA (PG) CKT-1 AT NEEMRANA(PG)	POWER GRID	C	CB overhauling work	14/Nov/2022	08:00	19/Nov/2022	18:00	419 Neemrana-2 Main Bay AT BHIWADI	PLANNED	Approved	14-Nov-22	08:00	19-Nov-22	18:00	
713	RQ109344	OCC_200	cpcc1_sd	BAY	427 TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV KURUKSHETRA(PG) AND 400KV ABDULLAPUR-KURUKSHETRA (PG) CKT-2	POWER GRID	C	For 400kV GIS CB rectification works	14/Nov/2022	08:00	16/Nov/2022	18:00		PLANNED	Approved	14-Nov-22	08:00	16-Nov-22	18:00	
714	RQ109332	OCC_200	cpcc1_sd	BAY	425 MAIN BAY - 400KV BALLABHGARH-MAHARANIBAGH (PG) CKT-1 AT BALLABHGARH(PG)	POWER GRID	C	For internal inspection of interrupter chamber of CB	14/Nov/2022	08:00	17/Nov/2022	18:00		PLANNED	Approved	14-Nov-22	08:00	17-Nov-22	18:00	
715	RQ109051	OCC_200	cpcc3_sd	BAY	412 MAIN BAY - 400KV KANPUR-BALLABHGARH (PG) CKT-2 AT KANPUR(PG)	POWER GRID	C	For replacement of Bus section isolators of 400KV Bus-1 and 400kV Bus-2 from IPS tubes. Bay will be under s/d for safety purpose to avoid induction. Ballabgarh-2 line shall remain charged from Tie bay.	14/Nov/2022	08:00	20/Nov/2022	18:00		PLANNED	Approved	14-Nov-22	08:00	20-Nov-22	18:00	

716	RQ109317	OCC_200	cpcc1_sd	BAY	411 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV MEERUT(PG) (POWERGRID) AT 400 KV MEERUT(PG)	POWER GRID	C	For testing and Fine Tuning of CSD	14/Nov/2022	08:00	16/Nov/2022	18:00		PLANNED	Approved	14-Nov-22	08:00	16-Nov-22	18:00	
717	RQ108328	OCC_200	cpcc3_sd	BAY	408 TIE BAY - 400KV AURAIYA(NT)-AGRA(PG) (PG) CKT-2 AND 400KV KANPUR-AGRA (PG) CKT-1 AT AGRA(PG)	POWER GRID	D	AMP work	11/Nov/2022	09:00	11/Nov/2022	18:00		PLANNED	Approved	11-Nov-22	09:00	11-Nov-22	18:00	
718	RQ109285	OCC_200	cpcc1_sd	BAY	417 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT BIKANER(PG) (POWERGRID) AND 400 KV BIKANER(PG)-AZURERS43 SL_BKN_PG(AZURE) (AZURE) CKT-1 AT 400 KV BIKANER(PG) (POWERGRID)	POWER GRID	D	For AMP Work	11/Nov/2022	08:00	11/Nov/2022	18:00		PLANNED	Approved	11-Nov-22	08:00	11-Nov-22	18:00	
719	RQ109284	OCC_200	cpcc1_sd	BAY	416 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT BIKANER(PG) (POWERGRID)	POWER GRID	D	FOR AMP WORK	10/Nov/2022	08:00	10/Nov/2022	18:00		PLANNED	Approved	10-Nov-22	08:00	10-Nov-22	18:00	
720	RQ109353	OCC_200	cpcc1_sd	BAY	425 MAIN BAY - 400KV KURUKSHETRA-SONIPAT (PG) CKT-1 AT KURUKSHETRA(PG)	POWER GRID	C	For 400kV GIS CB rectification works	10/Nov/2022	08:00	12/Nov/2022	18:00		PLANNED	Approved	10-Nov-22	08:00	12-Nov-22	18:00	
721	RQ109354	OCC_200	cpcc1_sd	BAY	418 MAIN BAY - 400KV ABDULLAPUR-KURUKSHETRA (PG) CKT-1 AT KURUKSHETRA(PG)	POWER GRID	C	For 400kV GIS CB rectification works	10/Nov/2022	08:00	12/Nov/2022	18:00		PLANNED	Approved	10-Nov-22	08:00	12-Nov-22	18:00	
722	RQ109316	OCC_200	cpcc1_sd	BAY	40910 MAIN BAY - 400 KV MEERUT(PG)-MUZAFFARNAGAR(UP) (PG) CKT-1 (POWERGRID) AND FUTURE AT 400 KV MEERUT(PG) (POWERGRID)	POWER GRID	C	For testing and Fine Tuning of CSD	10/Nov/2022	08:00	12/Nov/2022	18:00		PLANNED	Approved	10-Nov-22	08:00	12-Nov-22	18:00	
723	RQ108327	OCC_200	cpcc3_sd	BAY	412 MAIN BAY - 400KV AGRA-BASSI (PG) CKT-1 AND SELECT AT AGRA(PG)	POWER GRID	D	AMP work	09/Nov/2022	09:00	09/Nov/2022	18:00		PLANNED	Approved	09-Nov-22	09:00	09-Nov-22	18:00	

724	RQ109283	OCC_200	cpcc1_sd	BAY	418 MAIN BAY - 400 KV BIKANER(PG)-AZURERS43 SL_BKN_PG(AZURE) (AZURE) CKT-1 (POWERGRID)	POWER GRID	D	FOR AMP WORK	09/Nov/2022	08:00	09/Nov/2022	18:00		PLANNED	Approved	09-Nov-22	08:00	09-Nov-22	18:00	
725	RQ109310	OCC_200	cpcc1_sd	BAY	493 MAIN BAY - 400 KV HAPUR-MURADNAGAR_1 (UP) CKT-1 AT HAPUR	POWER GRID	D	FOR AMP WORK	08/Nov/2022	08:00	08/Nov/2022	18:00		PLANNED	Approved	08-Nov-22	08:00	08-Nov-22	18:00	
726	RQ109313	OCC_200	cpcc1_sd	BAY	415 MAIN BAY - 400/220KV 315 MVA ICT 2 AT SIKAR(PG)	POWER GRID	C	FOR OVERHAULING OF CB	08/Nov/2022	08:00	11/Nov/2022	18:00		PLANNED	Approved	08-Nov-22	08:00	11-Nov-22	18:00	
727	RQ109356	OCC_200	cpcc1_sd	BAY	423 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID) AND FUTURE AT 400 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	Bay CT oil sampling works	07/Nov/2022	17:00	07/Nov/2022	23:00		PLANNED	Approved	07-Nov-22	17:00	07-Nov-22	23:00	
728	RQ108326	OCC_200	cpcc3_sd	BAY	411 TIE BAY - 400KV AGRA-BASSI (PG) CKT-1 AND 400KV AGRA-BALLABGARH (PG) CKT-1 AT AGRA(PG)	POWER GRID	D	AMP work	07/Nov/2022	09:00	07/Nov/2022	18:00		PLANNED	Approved	07-Nov-22	09:00	07-Nov-22	18:00	
729	RQ109319	OCC_200	cpcc1_sd	BAY	416 MAIN BAY - 400KV BHIWADI-NEEMRANA (PG) CKT-1 AT BHIWADI(PG)	POWER GRID	C	CB overhauling work	07/Nov/2022	08:00	12/Nov/2022	18:00		PLANNED	Approved	07-Nov-22	08:00	12-Nov-22	18:00	
730	RQ109348	OCC_200	cpcc1_sd	BAY	423 MAIN BAY - 400KV KURUKSHETRA-SONIPAT (PG) CKT-2 AT KURUKSHETRA(PG)	POWER GRID	C	For 400kV GIS CB rectification works	07/Nov/2022	08:00	09/Nov/2022	18:00		PLANNED	Approved	07-Nov-22	08:00	09-Nov-22	18:00	
731	RQ109347	OCC_200	cpcc1_sd	BAY	416 MAIN BAY - 400KV KURUKSHETRA(PG)-NAKODAR(PSG) (PG) CKT-1 AT KURUKSHETRA(PG)	POWER GRID	C	For 400kV GIS CB rectification works	07/Nov/2022	08:00	09/Nov/2022	18:00		PLANNED	Approved	07-Nov-22	08:00	09-Nov-22	18:00	
732	RQ109330	OCC_200	cpcc1_sd	BAY	414 TIE BAY - 400KV AGRA-BALLABGARH (PG) CKT-1 AND 400KV BALLABGARH-GURGAON (PG) CKT-1 AT BALLABGARH(PG)	POWER GRID	C	For ALSTOM CB Overhauling work.	07/Nov/2022	08:00	11/Nov/2022	18:00		PLANNED	Approved	07-Nov-22	08:00	11-Nov-22	18:00	

733	RQ109315	OCC_200	cpcc1_sd	BAY	409 MAIN BAY - 400KV BUS 2 AT MEERUT(PG) (POWERGRID) AT 400 KV MEERUT(PG)	POWER GRID	C	For testing and Fine Tuning of CSD	07/Nov/2022	08:00	09/Nov/2022	18:00		PLANNED	Approved	07-Nov-22	08:00	09-Nov-22	18:00	
734	RQ109362	OCC_200	cpcc1_sd	BAY	421 MAIN BAY - 400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1 (POWERGRID) AT 400 KV FATEHGARH_II(PG)	POWER GRID	D	Bay CT oil sampling works	06/Nov/2022	17:00	06/Nov/2022	23:00		PLANNED	Approved	06-Nov-22	17:00	06-Nov-22	23:00	
735	RQ109357	OCC_200	cpcc1_sd	BAY	420 TIE BAY - 400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1 (POWERGRID) AND 125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_II(PG) AT 400 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	Bay CT oil sampling works	05/Nov/2022	17:00	05/Nov/2022	23:00		PLANNED	Approved	05-Nov-22	17:00	05-Nov-22	23:00	
736	RQ109361	OCC_200	cpcc1_sd	BAY	419 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	Bay CT oil sampling works	04/Nov/2022	17:00	04/Nov/2022	23:00		PLANNED	Approved	04-Nov-22	17:00	04-Nov-22	23:00	
737	RQ109282	OCC_200	cpcc1_sd	BAY	408 TIE BAY - 400 KV BIKANER(PG)-BIKANER(RS) (PG) CKT-1 (POWERGRID) AND 125 MVAR BUS REACTOR NO 1 AT 400 KV BIKANER(PG) AT 400 KV BIKANER(PG) (POWERGRID)	POWER GRID	D	FOR AMP WORK	04/Nov/2022	08:00	04/Nov/2022	18:00		PLANNED	Approved	04-Nov-22	08:00	04-Nov-22	18:00	
738	RQ109358	OCC_200	cpcc1_sd	BAY	418 MAIN BAY - 400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2 (POWERGRID) AT 400 KV FATEHGARH_II(PG)	POWER GRID	D	Bay CT oil sampling works	03/Nov/2022	17:00	03/Nov/2022	23:00		PLANNED	Approved	03-Nov-22	17:00	03-Nov-22	23:00	



739	RQ109359	OCC_200	cpcc1_sd	BAY	417 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID) AND 400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2 AT 400 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	Bay CT oil sampling works	02/Nov/2022	17:00	02/Nov/2022	23:00		PLANNED	Approved	02-Nov-22	17:00	02-Nov-22	23:00	
740	RQ109314	OCC_200	cpcc1_sd	BAY	418 MAIN BAY - 400/220KV 315 MVA ICT 1 AT SIKAR(PG)	POWER GRID	C	FOR OVERHAULING OF CB	02/Nov/2022	08:00	05/Nov/2022	18:00		PLANNED	Approved	02-Nov-22	08:00	05-Nov-22	18:00	
741	RQ109360	OCC_200	cpcc1_sd	BAY	416 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	Bay CT oil sampling works	01/Nov/2022	17:00	01/Nov/2022	23:00		PLANNED	Approved	01-Nov-22	17:00	01-Nov-22	23:00	
742	RQ109309	OCC_200	cpcc1_sd	BAY	426 TIE BAY - 400KV MEERUT(PG)-MANDOLA(PG) (PL) CKT-4 AND FUTURE AT MANDOLA(PG)	POWER GRID	C	ABB BREAKER OVERHAULING	01/Nov/2022	08:00	06/Nov/2022	18:00		PLANNED	Approved	01-Nov-22	08:00	06-Nov-22	18:00	
743	RQ109307	OCC_200	cpcc1_sd	BAY	441 TIE BAY - 400KV KURUKSHETRA-JIND (PG) CKT-2 AND FUTURE AT KURUKSHETRA(PG)	POWER GRID	C	Bay extension work for TCR - Augmentation work of CRP Panel	01/Nov/2022	08:00	30/Nov/2022	18:00		PLANNED	Approved	01-Nov-22	08:00	30-Nov-22	18:00	
744	RQ109306	OCC_200	cpcc1_sd	BAY	442 MAIN BAY - 400KV BUS 4 AT KURUKSHETRA(PG) (POWERGRID) AT 400 KV KURUKSHETRA(PG)	POWER GRID	C	Bay extension work for TCR - Augmentation work of CRP Panel	01/Nov/2022	08:00	30/Nov/2022	18:00		PLANNED	Approved	01-Nov-22	08:00	30-Nov-22	18:00	
745	RQ109346	OCC_200	cpcc1_sd	BAY	417 TIE BAY - 400KV ABDULLAPUR-KURUKSHETRA (PG) CKT-1 AND 400KV KURUKSHETRA(PG)-NAKODAR(PSG) (PG) CKT-1 AT KURUKSHETRA(PG)	POWER GRID	C	For 400kV GIS CB rectification works	01/Nov/2022	08:00	05/Nov/2022	18:00		PLANNED	Approved	01-Nov-22	08:00	05-Nov-22	18:00	

746	RQ109345	OCC_200	cpcc1_sd	BAY	424 TIE BAY - 400KV KURUKSHETRA-SONIPAT (PG) CKT-1 AND 400KV KURUKSHETRA-SONIPAT (PG) CKT-2 AT KURUKSHETRA(PG)	POWER GRID	C	For 400kV GIS CB rectification works	01/Nov/2022	08:00	05/Nov/2022	18:00		PLANNED	Approved	01-Nov-22	08:00	05-Nov-22	18:00	
747	RQ108556	OCC_200	sldcps_sd	BAY	412 MAIN BAY - 400/220KV 315 MVA ICT 2 AT MUKTSAR(P/S)		D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	29/Nov/2022	08:00	29/Nov/2022	17:00		PLANNED	Approved	29-Nov-22	08:00	29-Nov-22	17:00	
748	RQ108554	OCC_200	sldcps_sd	BAY	411 TIE BAY - 400/220KV 315 MVA ICT 2 AT MUKTSAR(P/S) AND FUTURE		D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	24/Nov/2022	08:00	24/Nov/2022	17:00		PLANNED	Approved	24-Nov-22	08:00	24-Nov-22	17:00	
749	RQ108552	OCC_200	sldcps_sd	BAY	408 TIE BAY - 400/220KV 315 MVA ICT 1 AT MUKTSAR(P/S) AND FUTURE		D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	18/Nov/2022	08:00	18/Nov/2022	17:00		PLANNED	Approved	18-Nov-22	08:00	18-Nov-22	17:00	
750	RQ108550	OCC_200	sldcps_sd	BAY	404 MAIN BAY - 400KV TALWANDI SABOO(P/S)-MUKTSAR(P/S) (P/S) CKT-2 AT MUKTSAR(P/S)		D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	15/Nov/2022	08:00	15/Nov/2022	17:00		PLANNED	Approved	15-Nov-22	08:00	15-Nov-22	17:00	
751	RQ108547	OCC_200	sldcps_sd	BAY	421 MAIN BAY - 400 KV BHIWANI(BB)-RAJPURA(P/S) (BB) CKT-1 AT RAJPURA(P/S)		D	Annual maintenance and Protection testing of bay equipments.	09/Nov/2022	08:00	10/Nov/2022	17:00	Only bay shutdown required & No line shutdown required	PLANNED	Approved	09-Nov-22	08:00	10-Nov-22	17:00	
752	RQ108548	OCC_200	sldcps_sd	BAY	420 TIE BAY - 400 KV BHIWANI(BB)-RAJPURA(P/S) (BB) CKT-1 AND FUTURE AT RAJPURA(P/S)		D	Annual maintenance and Protection testing of bay equipments.	09/Nov/2022	08:00	10/Nov/2022	17:00	Only bay shutdown required & No line shutdown required	PLANNED	Approved	09-Nov-22	08:00	10-Nov-22	17:00	
753	RQ108544	OCC_200	sldcps_sd	BAY	423 TIE BAY - 400 KV DEHAR(BB)-RAJPURA(P/S) (BB) CKT-1 AND FUTURE AT RAJPURA(P/S)		D	Annual maintenance and Protection testing of bay equipments.	02/Nov/2022	08:00	03/Nov/2022	17:00	Only bay shutdown required & No line shutdown required	PLANNED	Approved	02-Nov-22	08:00	03-Nov-22	17:00	
754	RQ108543	OCC_200	sldcps_sd	BAY	424 MAIN BAY - 400 KV DEHAR(BB)-RAJPURA(P/S) (BB) CKT-1 AT RAJPURA(P/S)		D	Annual maintenance and Protection testing of bay equipments.	02/Nov/2022	08:00	03/Nov/2022	17:00	Only bay shutdown required & No line shutdown required	PLANNED	Approved	02-Nov-22	08:00	03-Nov-22	17:00	
755	RQ108729	OCC_200	stuup_sd	BAY	418 MAIN BAY - 400 KV GR.NOIDA_2(UPC)-GR.NOIDA(UPC) (UP) CKT-1 AT GR.NOIDA_2(UPC)	UPPTCL	D	For annual maintenance & Testing work ( There is no load interruption as load will be feed by Tie bay)	28/Nov/2022	09:00	28/Nov/2022	17:00		PLANNED	Approved	28-Nov-22	09:00	28-Nov-22	17:00	

756	RQ108730	OCC_200	stuup_sd	BAY	415 MAIN BAY - 400 KV GR.NOIDA_2(UPC)-GR.NOIDA(UPC) (UP) CKT-2 AT GR.NOIDA_2(UPC)	UPPTCL	D	For annual maintenance & Testing work ( There is no load interruption as load will be feed by Tie bay)	22/Nov/2022	09:00	22/Nov/2022	17:00		PLANNED	Approved	22-Nov-22	09:00	22-Nov-22	17:00	
757	RQ109058	OCC_200	slcdv_sd	BAY	405 MAIN BAY - 400/220KV 315 MVA ICT 3 AT LONI HARSH VIHAR(DV)	UPPTCL	C	For rectification of Hydraulic Oil Leakage in CB Hydraulic Mechanism	17/Nov/2022	10:00	19/Nov/2022	18:00	315 MVA ICT-3 shall be off as work shall be conducted on 220kV I/C side.	PLANNED	Approved	17-Nov-22	10:00	19-Nov-22	18:00	
758	RQ108731	OCC_200	stuup_sd	BAY	406 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT GR.NOIDA_2(UPC)	UPPTCL	D	For annual maintenance & Testing work ( There is no load interruption as load will be feed by Tie bay)	17/Nov/2022	09:00	17/Nov/2022	17:00		PLANNED	Approved	17-Nov-22	09:00	17-Nov-22	17:00	
759	RQ108732	OCC_200	stuup_sd	BAY	406 MAIN BAY - 400KV AZAMGARH-MAU (UP) CKT-1 AT MAU(UP)	UPPTCL	C	Replacement of Circuit breaker	15/Nov/2022	08:00	08/Dec/2022	17:00	Line charge through 400KV Bus Transfer Bay	PLANNED	Approved	15-Nov-22	08:00	08-Dec-22	17:00	
760	RQ107854	OCC_200	stuup_sd	BAY	419 MAIN BAY - 400/220KV 500 MVA ICT 2 AT HAPUR(UP)	UPPTCL	D	For annual maintenance & Testing work ( There is no load interruption as load will be feed by Tie bay)	14/Nov/2022	10:00	14/Nov/2022	15:00		PLANNED	Approved	14-Nov-22	10:00	14-Nov-22	15:00	
761	RQ108734	OCC_200	stuup_sd	BAY	409 MAIN BAY - 400KV SARNATH-AZAMGARH (UP) CKT-1 AT SARNATH(UP)	UPPTCL	D	For attending Hot Point on 29B Pantograph Isolator.	13/Nov/2022	09:00	13/Nov/2022	17:00	During this shut down aforesaid line bay will be charged through TBC Circuit Breaker.	PLANNED	Approved	13-Nov-22	09:00	13-Nov-22	17:00	
762	RQ107853	OCC_200	stuup_sd	BAY	417 TIE BAY - 765/400KV 1500 MVA ICT 1 AT HAPUR(UP) AND 400/220KV 500 MVA ICT 1 AT HAPUR(UP)	UPPTCL	D	For annual maintenance & Testing work ( There is no load interruption as load will be feed by Main bay)	12/Nov/2022	10:00	12/Nov/2022	15:00		PLANNED	Approved	12-Nov-22	10:00	12-Nov-22	15:00	
763	RQ108735	OCC_200	stuup_sd	BAY	408 MAIN BAY - 400KV ANPARA_B(UPUN)-SARNATH(UP) (UP) CKT-2 AT SARNATH(UP)	UPPTCL	D	For attending Hot Point on 29B Pantograph Isolator.	12/Nov/2022	09:00	12/Nov/2022	17:00	During this shut down aforesaid line bay will be charged through TBC Circuit Breaker.	PLANNED	Approved	12-Nov-22	09:00	12-Nov-22	17:00	
764	RQ107850	OCC_200	stuup_sd	BAY	416 MAIN BAY - 400/220KV 500 MVA ICT 1 AT HAPUR(UP)	UPPTCL	D	For annual maintenance & Testing work ( There is no load interruption as load will be feed by Tie bay)	11/Nov/2022	10:00	11/Nov/2022	15:00		PLANNED	Approved	11-Nov-22	10:00	11-Nov-22	15:00	
765	RQ108748	OCC_200	stuup_sd	BAY	403 BUS COUPLER BAY - 400KV BUS 1 AT BAREILLY(UP) AND 400KV BUS 2 AT BAREILLY(UP)	UPPTCL	D	preventive maintenance	10/Nov/2022	09:00	10/Nov/2022	17:00		PLANNED	Approved	10-Nov-22	09:00	10-Nov-22	17:00	
766	RQ108721	OCC_200	stuup_sd	BAY	413 MAIN BAY - 400KV HAPUR-DASNA (UP) CKT-2 AT HAPUR(UP)	UPPTCL	D	For annual maintenance & Testing work ( There is no load interruption as load will be feed by Tie bay)	09/Nov/2022	10:00	09/Nov/2022	15:00		PLANNED	Approved	09-Nov-22	10:00	09-Nov-22	15:00	

767	RQ108726	OCC_200	stuup_sd	BAY	412 MAIN BAY - 400KV HAPUR(UP)-MURADNAGAR_1 (UP) (UNDEF) CKT-1 AT HAPUR(UP)	UPPTCL	D	For annual maintenance & Testing work ( There is no load interruption as load will be feed by Tie bay)	08/Nov/2022	10:00	08/Nov/2022	15:00		PLANNED	Approved	08-Nov-22	10:00	08-Nov-22	15:00	
768	RQ108733	OCC_200	stuup_sd	BAY	412 TIE BAY - 400KV BARA(UP)-MEJA TPS(MUN) (UP) CKT-2 AND FUTURE AT BARA(UP)	UPPTCL	D	For Busbar stability test	08/Nov/2022	08:00	08/Nov/2022	18:00		PLANNED	Approved	08-Nov-22	08:00	08-Nov-22	18:00	
769	RQ108790	OCC_200	sldcrs_sd	BAY	409 MAIN BAY - 63 MVAR BUS REACTOR NO 2 AT 400 KV KAWAI SCTPS(APR)	APRL	C	400KV Circuit Breaker Overhauling to be done as there is deviation in DCRM signature	27/Nov/2022	08:00	30/Nov/2022	18:00		PLANNED	Approved	27-Nov-22	08:00	30-Nov-22	18:00	
770	RQ108263	OCC_200	indgrid_sd	BAY	405 TIE BAY - 400 KV KADARPUR - SOHNA ROAD (GPTL) CKT-2 (GPTL) AND 400 KV KADARPUR - PRITHALA (GPTL) CKT-2 AT 400 KV KADARPUR (GPTL) (GPTL)	GPTL	D	Shut Down defect Rectification work as per annual plan	24/Nov/2022	10:00	24/Nov/2022	16:00	Maintenance work	PLANNED	Approved	24-Nov-22	10:00	24-Nov-22	16:00	
771	RQ109034	OCC_200	sldcdv_sd	BAY	410 MAIN BAY - 400/220 KV 315 MVA ICT 4 AT BAMNOLI(DV) AND 400KV BUS 1 AT BAMNOLI(DV)	DTL	D	For CB testing and other PMS work	24/Nov/2022	09:30	24/Nov/2022	17:00		PLANNED	Approved	24-Nov-22	09:30	24-Nov-22	17:00	
772	RQ109033	OCC_200	sldcdv_sd	BAY	424 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT BAMNOLI(DV) AND 400KV BUS 2 AT BAMNOLI(DV)	DTL	D	For CB testing and other PMS work	22/Nov/2022	09:30	22/Nov/2022	17:00		PLANNED	Approved	22-Nov-22	09:30	22-Nov-22	17:00	
773	RQ109032	OCC_200	sldcdv_sd	BAY	422 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT BAMNOLI(DV) AND 400KV BUS 1 AT BAMNOLI(DV)	DTL	D	For CB testing and other PMS work	21/Nov/2022	09:30	21/Nov/2022	17:00		PLANNED	Approved	21-Nov-22	09:30	21-Nov-22	17:00	
774	RQ109031	OCC_200	sldcdv_sd	BAY	421 MAIN BAY - 400/220 KV 500 MVA ICT 3 AT BAMNOLI(DV) AND 400KV BUS 2 AT BAMNOLI(DV)	DTL	D	For CB testing and other PMS work	18/Nov/2022	09:30	18/Nov/2022	17:00		PLANNED	Approved	18-Nov-22	09:30	18-Nov-22	17:00	
775	RQ109030	OCC_200	sldcdv_sd	BAY	419 MAIN BAY - 400/220 KV 500 MVA ICT 3 AT BAMNOLI(DV) AND 400KV BUS 1 AT BAMNOLI(DV)	DTL	D	For CB testing and other PMS work	17/Nov/2022	09:30	17/Nov/2022	17:00		PLANNED	Approved	17-Nov-22	09:30	17-Nov-22	17:00	

776	RQ109059	OCC_200	sldcdv_sd	BAY	403 MAIN BAY - 400/220KV 315 MVA ICT 2 AT LONI HARSH VIHAR(DV)	DTL	C	For rectification of Hydraulic Oil Leakage in CB Hydraulic Mechanism	14/Nov/2022	10:00	16/Nov/2022	18:00	315 MVA ICT-2 shall be off as work shall be conducted on 220KV I/C side.	PLANNED	Approved	14-Nov-22	10:00	16-Nov-22	18:00	
777	RQ109060	OCC_200	sldcdv_sd	BAY	401 MAIN BAY - 400/220KV 315 MVA ICT 1 AT LONI HARSH VIHAR(DV)	DTL	C	For rectification of Hydraulic Oil Leakage in CB Hydraulic Mechanism	09/Nov/2022	10:00	11/Nov/2022	18:00	315 MVA ICT-1 shall be off as work shall be conducted on 220KV I/C side.	PLANNED	Approved	09-Nov-22	10:00	11-Nov-22	18:00	
778	RQ109057	OCC_200	sldcdv_sd	BAY	407 MAIN BAY - 400/220 KV 315 MVA ICT 4 AT LONI HARSH VIHAR(DV) (DTL)	DTL	C	For rectification of Hydraulic Oil Leakage in CB Hydraulic Mechanism	04/Nov/2022	10:00	07/Nov/2022	18:00	Spare bay	PLANNED	Approved	04-Nov-22	10:00	07-Nov-22	18:00	
779	RQ108694	OCC_200	sldcrs_sd	BAY	404-52T TIE BAY - 400 KV ANTA-KALISINDH (RS) CKT-1 (RRVPNL) AND FUTURE AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	FOR Quarterly maintenance	24/Nov/2022	08:00	24/Nov/2022	18:00		PLANNED	Approved	24-Nov-22	08:00	24-Nov-22	18:00	
780	RQ108741	OCC_200	sldcrs_sd	BAY	410 MAIN BAY - 400KV PHAGI-AJMER (RS) CKT-2 AND SELECT AT AJMER(RS)	RRVPNL	D	FOR Quarterly maintenance	23/Nov/2022	08:00	23/Nov/2022	18:00		PLANNED	Approved	23-Nov-22	08:00	23-Nov-22	18:00	
781	RQ108201	OCC_200	cpcc1_sd	BAY	40552C MAIN BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2 AT BASSI(PG)	RRVPNL	D	FOR AMP WORK	22/Nov/2022	08:00	22/Nov/2022	18:00		PLANNED	Approved	22-Nov-22	08:00	22-Nov-22	18:00	
782	RQ108739	OCC_200	sldcrs_sd	BAY	40552C MAIN BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2 AT BASSI(PG)	RRVPNL	D	FOR Quarterly maintenance	22/Nov/2022	08:00	22/Nov/2022	18:00		PLANNED	Approved	22-Nov-22	08:00	22-Nov-22	18:00	
783	RQ108696	OCC_200	sldcrs_sd	BAY	403-52T TIE BAY - 400 KV ANTA-KALISINDH (RS) CKT-2 (RRVPNL) AND FUTURE AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	FOR Quarterly maintenance	22/Nov/2022	08:00	22/Nov/2022	18:00		PLANNED	Approved	22-Nov-22	08:00	22-Nov-22	18:00	
784	RQ107974	OCC_200	sldcrs_sd	BAY	411-52T TIE BAY - 765/400 KV 1500 MVA ICT 3 AT ANTA(RS) AND FUTURE AT 400 KV ANTA(RS)	RRVPNL	D	FOR Quarterly maintenance	21/Nov/2022	08:00	21/Nov/2022	18:00		PLANNED	Approved	21-Nov-22	08:00	21-Nov-22	18:00	
785	RQ108742	OCC_200	sldcrs_sd	BAY	408 TIE BAY - 400/220KV 315 MVA ICT 1 AT AJMER(RS) AND 400KV PHAGI-AJMER (RS) CKT-1	RRVPNL	D	FOR Quarterly maintenance	21/Nov/2022	08:00	21/Nov/2022	18:00		PLANNED	Approved	21-Nov-22	08:00	21-Nov-22	18:00	

786	RQ108698	OCC_200	sldcrs_sd	BAY	411-52 D MAIN BAY - 400KV BUS 2 AT ANTA(RS) AND FUTURE AT 400 KV ANTA(RS)	RRVPNL	D	FOR Quarterly maintenance	21/Nov/2022	08:00	21/Nov/2022	18:00		PLANNED	Approved	21-Nov-22	08:00	21-Nov-22	18:00	
787	RQ107977	OCC_200	sldcrs_sd	BAY	419 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT PHAGI(RS)	RRVPNL	D	FOR Quarterly maintenance	18/Nov/2022	08:00	18/Nov/2022	18:00		PLANNED	Approved	18-Nov-22	08:00	18-Nov-22	18:00	
788	RQ108737	OCC_200	sldcrs_sd	BAY	407 MAIN BAY - 400 KV PHAGI-AJMER (RS) CKT-1 (RRVPNL)	RRVPNL	D	FOR Quarterly maintenance	18/Nov/2022	08:00	18/Nov/2022	18:00		PLANNED	Approved	18-Nov-22	08:00	18-Nov-22	18:00	
789	RQ108700	OCC_200	sldcrs_sd	BAY	409-52D MAIN BAY - 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2 (RRVPNL)	RRVPNL	D	FOR Quarterly maintenance	18/Nov/2022	08:00	18/Nov/2022	18:00		PLANNED	Approved	18-Nov-22	08:00	18-Nov-22	18:00	
790	RQ108200	OCC_200	cpcc1_sd	BAY	40452C MAIN BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1 AT BASSI(PG)	RRVPNL	D	FOR AMP WORK	17/Nov/2022	08:00	17/Nov/2022	18:00		PLANNED	Approved	17-Nov-22	08:00	17-Nov-22	18:00	
791	RQ108745	OCC_200	sldcrs_sd	BAY	406 MAIN BAY - 400KV AJMER(RS)-DEEDWANA(MTS) (MTS) CKT-1 AND SELECT AT AJMER(RS)	RRVPNL	D	FOR Quarterly maintenance	17/Nov/2022	08:00	17/Nov/2022	18:00		PLANNED	Approved	17-Nov-22	08:00	17-Nov-22	18:00	
792	RQ108699	OCC_200	sldcrs_sd	BAY	408-52D MAIN BAY - 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1 (RRVPNL)	RRVPNL	D	FOR Quarterly maintenance	17/Nov/2022	08:00	17/Nov/2022	18:00		PLANNED	Approved	17-Nov-22	08:00	17-Nov-22	18:00	
793	RQ108744	OCC_200	sldcrs_sd	BAY	405 TIE BAY - 400KV AJMER(RS)-DEEDWANA(MTS) (MTS) CKT-1 AND 400KV AJMER-BHILWARA (RS) CKT-2 AT AJMER(RS)	RRVPNL	D	FOR Quarterly maintenance	16/Nov/2022	08:00	16/Nov/2022	18:00		PLANNED	Approved	16-Nov-22	08:00	16-Nov-22	18:00	
794	RQ108701	OCC_200	sldcrs_sd	BAY	406-52D MAIN BAY - 400 KV ANTA-CHHABRA SCTPS (RS) CKT-1 (RRVPNL)	RRVPNL	D	FOR Quarterly maintenance	15/Nov/2022	08:00	15/Nov/2022	18:00		PLANNED	Approved	15-Nov-22	08:00	15-Nov-22	18:00	
795	RQ108740	OCC_200	sldcrs_sd	BAY	40852C MAIN BAY - 400KV PHAGI-HEERAPURA (RS) CKT-1 AT PHAGI(RS)	RRVPNL	D	FOR Quarterly maintenance	15/Nov/2022	08:00	15/Nov/2022	18:00		PLANNED	Approved	15-Nov-22	08:00	15-Nov-22	18:00	
796	RQ108695	OCC_200	sldcrs_sd	BAY	404-52D MAIN BAY - 400 KV ANTA-KALISINDH (RS) CKT-1 (RRVPNL)	RRVPNL	D	FOR Quarterly maintenance	14/Nov/2022	08:00	14/Nov/2022	18:00		PLANNED	Approved	14-Nov-22	08:00	14-Nov-22	18:00	

797	RQ108743	OCC_200	sldcrs_sd	BAY	404 MAIN BAY - 400KV AJMER-BHILWARA (RS) CKT-2 AND SELECT AT AJMER(RS)	RRVPNL	D	FOR Quarterly maintenance	11/Nov/2022	08:00	11/Nov/2022	18:00		PLANNED	Approved	11-Nov-22	08:00	11-Nov-22	18:00	
798	RQ107975	OCC_200	sldcrs_sd	BAY	40752C MAIN BAY - 765/400KV 1500 MVA ICT 1 AT PHAGI(RS)	RRVPNL	D	FOR Quarterly maintenance	10/Nov/2022	08:00	10/Nov/2022	18:00		PLANNED	Approved	10-Nov-22	08:00	10-Nov-22	18:00	
799	RQ108697	OCC_200	sldcrs_sd	BAY	403-52D MAIN BAY - 400 KV ANTA-KALISINDH (RS) CKT-2 (RRVPNL)	RRVPNL	D	FOR Quarterly maintenance	10/Nov/2022	08:00	10/Nov/2022	18:00		PLANNED	Approved	10-Nov-22	08:00	10-Nov-22	18:00	
800	RQ108746	OCC_200	sldcrs_sd	BAY	402 TIE BAY - 400KV AJMER-BHILWARA (RS) CKT-1 AND FUTURE AT AJMER(RS)	RRVPNL	D	FOR Quarterly maintenance	10/Nov/2022	08:00	10/Nov/2022	18:00		PLANNED	Approved	10-Nov-22	08:00	10-Nov-22	18:00	
801	RQ108747	OCC_200	sldcrs_sd	BAY	401 MAIN BAY - 400KV AJMER-BHILWARA (RS) CKT-1 AND SELECT AT AJMER(RS)	RRVPNL	D	FOR Quarterly maintenance	09/Nov/2022	08:00	09/Nov/2022	18:00		PLANNED	Approved	09-Nov-22	08:00	09-Nov-22	18:00	
802	RQ109286	OCC_200	cpcc1_sd	BAY	409 MAIN BAY - 400/220KV 315 MVA ICT 2 AT BIKANER(RS)	RRVPNL	D	FOR AMP WORK	07/Nov/2022	08:00	07/Nov/2022	18:00	409 MAIN BAY (400KV BIKANER RRVPNL LINE) AT BIKANER SS	PLANNED	Approved	07-Nov-22	08:00	07-Nov-22	18:00	
803	RQ108738	OCC_200	sldcrs_sd	BAY	40452C MAIN BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1 AT BASSI(PG)	RRVPNL	D	FOR Quarterly maintenance	07/Nov/2022	08:00	07/Nov/2022	18:00		PLANNED	Approved	07-Nov-22	08:00	07-Nov-22	18:00	
804	RQ108693	OCC_200	sldcrs_sd	BAY	402-52D MAIN BAY - 400 KV ANTA-CHHABRA (RS) CKT-1 (RRVPNL)	RRVPNL	D	FOR Quarterly maintenance	07/Nov/2022	08:00	07/Nov/2022	18:00		PLANNED	Approved	07-Nov-22	08:00	07-Nov-22	18:00	
805	RQ108571	OCC_200	sldcps_sd	BAY	401 MAIN BAY - 400 KV BEHMAN JASSA SINGH (PS)-MOGA(PG) (PSTCL) CKT-1 (PSTCL) AT 400 KV BEHMAN JASSA SINGH (PS)	PSTCL	D	Periodical Maintenance and testing	24/Nov/2022	08:00	25/Nov/2022	18:00		PLANNED	Approved	24-Nov-22	08:00	25-Nov-22	18:00	
806	RQ108568	OCC_200	sldcps_sd	BAY	410 MAIN BAY - 400 KV BEHMAN JASSA SINGH (PS)-HMEL (PS) (PSTCL) CKT-1 (PSTCL) AT 400 KV BEHMAN JASSA SINGH (PS)	PSTCL	D	Periodical Maintenance and testing	24/Nov/2022	08:00	25/Nov/2022	18:00		PLANNED	Approved	24-Nov-22	08:00	25-Nov-22	18:00	

807	RQ108569	OCC_200	sldcps_sd	BAY	407 MAIN BAY - 400 KV BEHMAN JASSA SINGH (PS)-HMEL (PS) (PSTCL) CKT-2 (PSTCL) AT 400 KV BEHMAN JASSA SINGH (PS)	PSTCL	D	Periodical Maintenance and testing	22/Nov/2022	08:00	23/Nov/2022	18:00		PLANNED	Approved	22-Nov-22	08:00	23-Nov-22	18:00	
808	RQ108570	OCC_200	sldcps_sd	BAY	404 MAIN BAY - 400 KV BEHMAN JASSA SINGH (PS)-TALWANDI SABOO(PSG) (PSTCL) CKT-1 (PSTCL) AT 400 KV BEHMAN JASSA SINGH (PS)	PSTCL	D	Periodical Maintenance and testing	16/Nov/2022	08:00	17/Nov/2022	18:00		PLANNED	Approved	16-Nov-22	08:00	17-Nov-22	18:00	
809	RQ108572	OCC_200	sldcps_sd	BAY	414 TIE BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV MUKTSAR(PS) AND FUTURE AT 400 KV MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	09/Nov/2022	08:00	09/Nov/2022	18:00		PLANNED	Approved	09-Nov-22	08:00	09-Nov-22	18:00	
810	RQ108791	OCC_200	sldcps_sd	BAY	414 TIE BAY - 400KV CHHABRA(RVUN) -KAWAI SCTPS(APR) (RS) CKT-1 AND FUTURE AT KAWAI SCTPS(APR)	APL	C	400KV Circuit Breaker Overhauling to be done as there is deviation in DCRM signature	24/Nov/2022	08:00	26/Nov/2022	18:00		PLANNED	Approved	24-Nov-22	08:00	26-Nov-22	18:00	
811	RQ108470	OCC_200	slchp_sd	BAY	409 MAIN BAY - 400 KV GUMMA (HP)- PANCHKULA(PG) (PG) CKT-1 (HPPTCL) AT 400 KV GUMMA (HP)	HPPTCL	D	Periodical Testing and General Maintenance	21/Nov/2022	09:00	21/Nov/2022	18:00		PLANNED	Approved	21-Nov-22	09:00	21-Nov-22	18:00	
812	RQ108472	OCC_200	slchp_sd	BAY	407 MAIN BAY - 400 KV NATHPA JHAKRI(SJ)- GUMMA (HP) (PG) CKT-1 (HPPTCL) AT 400 KV GUMMA (HP)	HPPTCL	D	Periodical Testing and General Maintenance	21/Nov/2022	09:00	21/Nov/2022	18:00		PLANNED	Approved	21-Nov-22	09:00	21-Nov-22	18:00	
813	RQ108471	OCC_200	slchp_sd	BAY	408 TIE BAY - 400 KV NATHPA JHAKRI(SJ)- GUMMA (HP) (PG) CKT-1 (HPPTCL) AND 400 KV GUMMA (HP)- PANCHKULA(PG) (PG) CKT-1 AT 400 KV GUMMA (HP) (HPPTCL)	HPPTCL	D	Periodical Testing and General Maintenance	21/Nov/2022	09:00	21/Nov/2022	18:00		PLANNED	Approved	21-Nov-22	09:00	21-Nov-22	18:00	



814	RQ108408	OCC_200	slidchp_sd	BAY	401 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT GUMMA (HP) (HPPTCL)	HPPTCL	D	Periodical testing schedule at GIS Substation Gumma (400/220kV)	18/Nov/2022	09:00	18/Nov/2022	18:00		PLANNED	Approved	18-Nov-22	09:00	18-Nov-22	18:00	
815	RQ108411	OCC_200	slidchp_sd	BAY	402 TIE BAY - 400/220 KV 315 MVA ICT 1 AT GUMMA (HP) (HPPTCL) AND 400/220 KV 315 MVA ICT 2 AT GUMMA (HP) AT 400 KV GUMMA (HP) (HPPTCL)	HPPTCL	D	Periodical testing schedule at GIS Substation Gumma (400/220kV)	18/Nov/2022	08:00	18/Nov/2022	18:00		PLANNED	Approved	18-Nov-22	08:00	18-Nov-22	18:00	
816	RQ108410	OCC_200	slidchp_sd	BAY	402 TIE BAY - 400/220 KV 315 MVA ICT 1 AT GUMMA (HP) (HPPTCL) AND 400/220 KV 315 MVA ICT 2 AT GUMMA (HP) AT 400 KV GUMMA (HP) (HPPTCL)	HPPTCL	D	Periodical testing schedule at GIS Substation Gumma (400/220kV)	17/Nov/2022	09:00	17/Nov/2022	18:00		PLANNED	Approved	17-Nov-22	09:00	17-Nov-22	18:00	
817	RQ108407	OCC_200	slidchp_sd	BAY	403 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT GUMMA (HP) (HPPTCL)	HPPTCL	D	Periodical testing schedule at GIS Substation Gumma (400/220kV)	17/Nov/2022	08:00	17/Nov/2022	18:00		PLANNED	Approved	17-Nov-22	08:00	17-Nov-22	18:00	
818	RQ108412	OCC_200	slidchp_sd	BAY	405 TIE BAY - 400 KV GUMMA (HP)- PANCHKULA(PG) (PG) CKT-2 (HPPTCL) AND 400 KV NATHPA JHAKRI(SJ)- GUMMA (HP) (PG) CKT-2 AT 400 KV GUMMA (HP) (HPPTCL)	HPPTCL	D	Periodical testing schedule at GIS Substation Gumma (400/220kV)	16/Nov/2022	09:00	16/Nov/2022	18:00		PLANNED	Approved	16-Nov-22	09:00	16-Nov-22	18:00	
819	RQ108406	OCC_200	slidchp_sd	BAY	404 MAIN BAY - 400 KV GUMMA (HP)- PANCHKULA(PG) (PG) CKT-2 (HPPTCL)	HPPTCL	D	Periodical testing schedule at GIS Substation Gumma (400/220kV)	16/Nov/2022	09:00	16/Nov/2022	18:00		PLANNED	Approved	16-Nov-22	09:00	16-Nov-22	18:00	
820	RQ108409	OCC_200	slidchp_sd	BAY	405 TIE BAY - 400 KV GUMMA (HP)- PANCHKULA(PG) (PG) CKT-2 (HPPTCL) AND 400 KV NATHPA JHAKRI(SJ)- GUMMA (HP) (PG) CKT-2 AT 400 KV GUMMA (HP) (HPPTCL)	HPPTCL	D	Periodical testing schedule at GIS Substation Gumma (400/220kV)	15/Nov/2022	09:00	15/Nov/2022	18:00		PLANNED	Approved	15-Nov-22	09:00	15-Nov-22	18:00	
821	RQ108405	OCC_200	slidchp_sd	BAY	406 MAIN BAY - 400 KV NATHPA JHAKRI(SJ)- GUMMA (HP) (PG) CKT-2 (HPPTCL)	HPPTCL	D	Periodical testing schedule at GIS Substation Gumma (400/220kV)	15/Nov/2022	09:00	15/Nov/2022	18:00		PLANNED	Approved	15-Nov-22	09:00	15-Nov-22	18:00	

822	RQ108316	OCC_200	sldchr_sd	BAY	405 TIE BAY - 400/220KV 315 MVA ICT 1 AT DHANODA(HV) AND 400KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	To attend spring charging problem in TIE breaker no-402	19/Nov/2022	14:00	19/Nov/2022	19:00		PLANNED	Approved	19-Nov-22	14:00	19-Nov-22	19:00	
823	RQ108315	OCC_200	sldchr_sd	BAY	401 MAIN BAY - 400KV DHANODA-DAULATABAD (HV) CKT-1 AT DHANODA(HV)	HVPNL	D	To attend spring charging problem in line breaker no-404	18/Nov/2022	08:00	18/Nov/2022	13:00		PLANNED	Approved	18-Nov-22	08:00	18-Nov-22	13:00	
824	RQ109305	OCC_200	cpcc1_sd	BAY	411 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL) (PKTSL) AND FUTURE AT 400 KV KHETRI (PKTSL) (PKTSL)	PKTSL	C	Bay extension work under PBTSL (Shutdown requested by KEC)-Augmentation work of CRP	14/Nov/2022	08:00	22/Nov/2022	18:00		PLANNED	Approved	14-Nov-22	08:00	22-Nov-22	18:00	
825	RQ108349	OCC_200	singrauli_sd	BAY	418 BUS COUPLER BAY - 400KV BUS 4 AT SINGRAULI(NT) (NTPC) AND 400KV BUS 3 AT SINGRAULI(NT) AT 400 KV SINGRAULI(NT) (NTPC)	NTPC	C	BREAKER R-M AND SAS WORK	14/Nov/2022	08:00	19/Nov/2022	18:00	BAY UNDER SHUTDOWN	PLANNED	Approved	14-Nov-22	08:00	19-Nov-22	18:00	
826	RQ108348	OCC_200	singrauli_sd	BAY	424-B5 BUS SECTIONALIZER BAY - 400KV BUS 2 AT SINGRAULI(NT) AND 400KV BUS 4 AT SINGRAULI(NT) AT 400 KV SINGRAULI(NT)	NTPC	C	BREAKER RM AND SAS WORK	05/Nov/2022	08:00	10/Nov/2022	18:00	BAY UNDER SHUTDOWN	PLANNED	Approved	05-Nov-22	08:00	10-Nov-22	18:00	
827	RQ108403	OCC_200	sldchp_sd	BAY	405 MAIN BAY - 400 KV LAHAL(HP) - BUS 1 (HPSEB)	HPSEB	D	No power loss will be there on account of this shutdown.	07/Nov/2022	07:00	07/Nov/2022	19:00	Shutdown is also required on Bay 403, ICT Tie Bay and 406 Line Tie Bay. But these elements are not showing in OMS portal.	PLANNED	Approved	07-Nov-22	07:00	07-Nov-22	19:00	
828	RQ108402	OCC_200	sldchp_sd	BAY	407 MAIN BAY - 400 KV LAHAL(HP) - BUS 2 (HPSEB)	HPSEB	D	No power loss will be there on account of this shutdown.	07/Nov/2022	07:00	07/Nov/2022	19:00	Shutdown is also required on Bay 403, ICT Tie Bay and 406 Line Tie Bay. But these elements are not showing in OMS portal.	PLANNED	Approved	07-Nov-22	07:00	07-Nov-22	19:00	
829	RQ108116	OCC_200	sldchp_sd	BAY	402 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT LAHAL(HP) (HPSEB)	HPSEB	D	Periodic testing activities at lahal substation	05/Nov/2022	08:00	05/Nov/2022	18:00	Presently ICT is charged at no load, therefore, no power loss will be there on account of this shutdown.	PLANNED	Approved	05-Nov-22	08:00	05-Nov-22	18:00	

830	RQ108115	OCC_200	sidchp_sd	BAY	404 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT LAHAL(HP) (HPSEB)	HPSEB	D	Periodic testing activities at lahal substation	05/Nov/2022	07:00	05/Nov/2022	17:00	Presently ICT is charged at no load, therefore, no power loss will be there on account of this shutdown.	PLANNED	Approved	05-Nov-22	07:00	05-Nov-22	17:00	
831	RQ108786	OCC_200	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SULTANPUR(UP)	UPPTCL	D	For routine bay maintenance	28/Nov/2022	10:00	28/Nov/2022	18:00		PLANNED	Approved	28-Nov-22	10:00	28-Nov-22	18:00	
832	RQ107822	OCC_200	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUCKNOW(UP)	UPPTCL	D	For Upgradation of Bus- Bar Protection Panel from Electromechanical type to Numerical Type ( Connection of CT Bus Bar Protection Core)	26/Nov/2022	09:00	26/Nov/2022	12:00		PLANNED	Approved	26-Nov-22	09:00	26-Nov-22	12:00	
833	RQ107823	OCC_200	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW(UP)	UPPTCL	D	For Annual Protection Testing and Upgradation of BusBar Protection Panel from E/M to Numerical ( Connection of CT Bus Bar Protection Core)	25/Nov/2022	09:00	25/Nov/2022	18:00		PLANNED	Approved	25-Nov-22	09:00	25-Nov-22	18:00	
834	RQ107830	OCC_200	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT PANKI(UP)	UPPTCL	D	Bay Tightening & Maintenance.	22/Nov/2022	10:00	22/Nov/2022	15:00		PLANNED	Approved	22-Nov-22	10:00	22-Nov-22	15:00	
835	RQ108787	OCC_200	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SULTANPUR(UP)	UPPTCL	D	For routine bay maintenance	19/Nov/2022	10:00	19/Nov/2022	18:00		PLANNED	Approved	19-Nov-22	10:00	19-Nov-22	18:00	
836	RQ108785	OCC_200	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 2 AT SULTANPUR(UP)	UPPTCL	D	For routine bay maintenance	15/Nov/2022	10:00	15/Nov/2022	18:00		PLANNED	Approved	15-Nov-22	10:00	15-Nov-22	18:00	
837	RQ108736	OCC_200	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT GR.NOIDA(UPC)	UPPTCL	D	For routine testing work.	13/Nov/2022	10:30	13/Nov/2022	16:00	There will be no any supply interruption due to this shut down.Load of sub station will be feed through 2X315MVA ICT -I&II and 1X500MVA ICT-III.	PLANNED	Approved	13-Nov-22	10:30	13-Nov-22	16:00	
838	RQ107835	OCC_200	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BASTI(UP)	UPPTCL	D	FOR ANNUAL MAINTENANCE AND TESTING PURPOSE	11/Nov/2022	10:00	11/Nov/2022	16:00	SUPPLY WILL CONTINUE TO BE FED THROUGH 500MVA ICT-1.NO SUPPLY INTERRUPTION.	PLANNED	Approved	11-Nov-22	10:00	11-Nov-22	16:00	
839	RQ107825	OCC_200	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAREILLY(UP)	UPPTCL	D	preventive maintenance	11/Nov/2022	09:00	11/Nov/2022	17:00		PLANNED	Approved	11-Nov-22	09:00	11-Nov-22	17:00	
840	RQ107821	OCC_200	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 3 AT GORAKHPUR(UP)	UPPTCL	D	for Routine Testing and Maintenance Work.	10/Nov/2022	10:00	10/Nov/2022	18:00	No supply Affected.	PLANNED	Approved	10-Nov-22	10:00	10-Nov-22	18:00	
841	RQ107827	OCC_200	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MUZAFFARNAGAR(UP)	UPPTCL	D	Routine protection testing & other maintenance work.	10/Nov/2022	10:00	10/Nov/2022	16:00		PLANNED	Approved	10-Nov-22	10:00	10-Nov-22	16:00	
842	RQ107834	OCC_200	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BASTI(UP)	UPPTCL	D	FOR ANNUAL MAINTENANCE AND TESTING PURPOSE	10/Nov/2022	10:00	10/Nov/2022	16:00	SUPPLY WILL CONTINUE TO BE FED THROUGH 500MVA ICT-2. NO SUPPLY INTERRUPTION.	PLANNED	Approved	10-Nov-22	10:00	10-Nov-22	16:00	
843	RQ107833	OCC_200	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GORAKHPUR(UP)	UPPTCL	D	for Routine Testing and Maintenance Work.	07/Nov/2022	10:00	07/Nov/2022	18:00	No supply Affected.	PLANNED	Approved	07-Nov-22	10:00	07-Nov-22	18:00	

844	RQ107831	OCC_200	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MATHURA(UP)	UPPTCL	C	Centrifuging of OLTC Tank oil of 500 MVA ICT	06/Nov/2022	10:00	07/Nov/2022	21:00		PLANNED	Approved	06-Nov-22	10:00	07-Nov-22	21:00	
845	RQ107832	OCC_200	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SARNATH(UP)	UPPTCL	C	For attending SF6 Gas Leakage on R Phase Pole and overhauling of all 3 phases of CB.	05/Nov/2022	09:00	12/Nov/2022	17:00	During this shutdown 315 MVA ICT - 03 will be charged through TBC Circuit Breaker.	PLANNED	Approved	05-Nov-22	09:00	12-Nov-22	17:00	
846	RQ107826	OCC_200	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BAREILLY(UP)	UPPTCL	D	for replacement of damaged R, Y and B phase of jack Bus of 220KV Bus Coupler	04/Nov/2022	08:30	04/Nov/2022	18:00	shutdown of 220KV main Bus - I & II , 315 MVA ICT II required, 220KV Dhauliganga , Pithoragarh ,Pantnagar is required simultaneously (at a time).	PLANNED	Approved	04-Nov-22	08:30	04-Nov-22	18:00	
847	RQ107844	OCC_200	sldcup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT SAMBHAL_PRSTL (UP)	UPPTCL	C	Implement the revised BUS PT Selection logic	03/Nov/2022	09:00	03/Nov/2022	18:00		PLANNED	Approved	03-Nov-22	09:00	03-Nov-22	18:00	
848	RQ107843	OCC_200	sldcup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT SAMBHAL_PRSTL (UP)	UPPTCL	C	Implement the revised BUS PT Selection logic	02/Nov/2022	09:00	02/Nov/2022	18:00		PLANNED	Approved	02-Nov-22	09:00	02-Nov-22	18:00	
849	RQ107824	OCC_200	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAREILLY(UP)	UPPTCL	C	attending oil seepages	01/Nov/2022	08:30	03/Nov/2022	18:00		PLANNED	Approved	01-Nov-22	08:30	03-Nov-22	18:00	
850	RQ108388	OCC_200	jhakri_sd	TRANSFORMER	400/22 KV 25 MVA ST 1 AT NATHPA JHAKRI(SJ)	SJVNL	D	Annual Planned Maintenance of GIS Bay & 400/22KV Station Transformer.	28/Nov/2022	09:00	29/Nov/2022	17:00	Annual Planned Maintenance	PLANNED	Approved	28-Nov-22	09:00	29-Nov-22	17:00	
851	RQ108387	OCC_200	jhakri_sd	TRANSFORMER	400/22 KV 25 MVA ST 1 AT NATHPA JHAKRI(SJ)	SJVNL	D	Shutdown on Complete 400KV Double Bus Bar System including Shutdown on all 400KV Lines Emanating from NJHPS for Testing & Stability check of BusBar Protection System.	09/Nov/2022	09:00	10/Nov/2022	17:00	Servicing, Testing and Calibration of Bus Bar Protection System.	PLANNED	Approved	09-Nov-22	09:00	10-Nov-22	17:00	
852	RQ109195	OCC_200	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT FATEHGARH_II(PG)	POWER GRID	D	FOR AMP WORK	28/Nov/2022	08:00	29/Nov/2022	18:00		PLANNED	Approved	28-Nov-22	17:00	29-Nov-22	18:00	Could be given after 1700 Hrs
853	RQ108360	OCC_200	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT NALLAGARH(PG)	POWER GRID	D	ICT YEARLY AMP	25/Nov/2022	09:00	25/Nov/2022	18:00	Kindly approve	PLANNED	Approved	25-Nov-22	09:00	25-Nov-22	18:00	
854	RQ108431	OCC_200	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT MOGA(PG)	POWER GRID	D	AMP of ICT-4 and Differential Relay Retrofitting work  AMP of ICT-4 and Differential Relay Retrofitting work	23/Nov/2022	08:30	23/Nov/2022	18:00	Kindly approve	PLANNED	Approved	23-Nov-22	08:30	23-Nov-22	18:00	
855	RQ109200	OCC_200	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHGARH_II(PG)	POWER GRID	D	FOR AMP WORK	22/Nov/2022	17:00	24/Nov/2022	23:00		PLANNED	Approved	22-Nov-22	17:00	24-Nov-22	23:00	
856	RQ107917	OCC_200	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GORAKHPUR(PG)	POWER GRID	D	AMP WORKS	22/Nov/2022	10:00	22/Nov/2022	18:00		PLANNED	Approved	22-Nov-22	10:00	22-Nov-22	18:00	

857	RQ109197	OCC_200	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FATEHGARH_II(PG)	POWER GRID	D	FOR AMP WORK	21/Nov/2022	17:00	22/Nov/2022	23:00		PLANNED	Approved	21-Nov-22	17:00	22-Nov-22	23:00	
858	RQ109170	OCC_200	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BHADLA(PG)	POWER GRID	D	For tertiary Erection work	21/Nov/2022	14:00	21/Nov/2022	23:00		PLANNED	Approved	21-Nov-22	17:00	21-Nov-22	23:00	Could be given after 1700 Hrs
859	RQ108432	OCC_200	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MOGA(PG)	POWER GRID	D	AMP of ICT-3 and Differential Relay Retrofitting work	21/Nov/2022	08:30	21/Nov/2022	18:00	Kindly Approve	PLANNED	Approved	21-Nov-22	08:30	21-Nov-22	18:00	
860	RQ109172	OCC_200	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SAHARANPUR(PG)	POWER GRID	D	For Maintenance work and replacement of Y-ph CT in 203 Bay	21/Nov/2022	08:00	21/Nov/2022	18:00		PLANNED	Approved	21-Nov-22	08:00	21-Nov-22	18:00	
861	RQ109171	OCC_200	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA(PG)	POWER GRID	D	For tertiary Erection work	20/Nov/2022	14:00	20/Nov/2022	23:00		PLANNED	Approved	20-Nov-22	17:00	20-Nov-22	23:00	Could be given after 1700 Hrs
862	RQ109196	OCC_200	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FATEHGARH_II(PG)	POWER GRID	D	FOR AMP WORK	19/Nov/2022	17:00	20/Nov/2022	23:00		PLANNED	Approved	19-Nov-22	17:00	20-Nov-22	23:00	
863	RQ109167	OCC_200	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA(PG)	POWER GRID	D	For GIB erection work at 220KV Side	19/Nov/2022	14:00	19/Nov/2022	23:00		PLANNED	Approved	19-Nov-22	17:00	19-Nov-22	23:00	Could be given after 1700 Hrs
864	RQ109169	OCC_200	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA(PG)	POWER GRID	D	For GIB erection work at 220KV Side	18/Nov/2022	14:00	18/Nov/2022	23:00		PLANNED	Approved	18-Nov-22	17:00	18-Nov-22	23:00	Could be given after 1700 Hrs
865	RQ107916	OCC_200	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GORAKHPUR(PG)	POWER GRID	D	AMP WORKS	18/Nov/2022	10:00	18/Nov/2022	18:00		PLANNED	Approved	18-Nov-22	10:00	18-Nov-22	18:00	
866	RQ108433	OCC_200	cpcc2_sd	TRANSFORMER	400/220 KV 250 MVA ICT 2 AT MOGA(PG)	POWER GRID	D	AMP of ICT-2 and Differential Relay Retrofitting work	18/Nov/2022	08:30	18/Nov/2022	18:00	Kindly Approve	PLANNED	Approved	18-Nov-22	08:30	18-Nov-22	18:00	
867	RQ109191	OCC_200	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT TUGHLAKABAD(PG)	POWER GRID	D	FOR AMP WORK	18/Nov/2022	08:00	18/Nov/2022	18:00		PLANNED	Approved	18-Nov-22	08:00	18-Nov-22	18:00	
868	RQ109183	OCC_200	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BAHADURGARH(PG)	POWER GRID	D	FOR AMP WORK	18/Nov/2022	08:00	18/Nov/2022	20:00		PLANNED	Approved	18-Nov-22	08:00	18-Nov-22	20:00	
869	RQ109168	OCC_200	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA(PG)	POWER GRID	D	For GIB erection work at 220KV Side	17/Nov/2022	14:00	17/Nov/2022	23:00		PLANNED	Approved	17-Nov-22	17:00	17-Nov-22	23:00	Could be given after 1700 Hrs
870	RQ108362	OCC_200	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PANCHKULA(PG)	POWER GRID	D	For AMP Works	16/Nov/2022	09:30	16/Nov/2022	17:30	Kindly approve	PLANNED	Approved	16-Nov-22	09:30	16-Nov-22	17:30	
871	RQ108361	OCC_200	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NALLAGARH(PG)	POWER GRID	D	ICT YEARLY AMP	16/Nov/2022	09:00	16/Nov/2022	18:00	Kindly Approve	PLANNED	Approved	16-Nov-22	09:00	16-Nov-22	18:00	
872	RQ108434	OCC_200	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MOGA(PG)	POWER GRID	D	AMP of ICT-1 and Differential Relay Retrofitting work	16/Nov/2022	08:30	16/Nov/2022	18:00	Kindly Approve	PLANNED	Approved	16-Nov-22	08:30	16-Nov-22	18:00	
873	RQ109185	OCC_200	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BIKANER(PG)	POWER GRID	D	FOR AMP WORK	14/Nov/2022	17:00	14/Nov/2022	23:00		PLANNED	Approved	14-Nov-22	17:00	14-Nov-22	23:00	
874	RQ109192	OCC_200	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KANKROLI(PG)	POWER GRID	D	For OTI WTI Logic Work	14/Nov/2022	08:00	14/Nov/2022	18:00		PLANNED	Approved	14-Nov-22	08:00	14-Nov-22	18:00	
875	RQ109182	OCC_200	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAHADURGARH(PG)	POWER GRID	D	FOR AMP WORK	11/Nov/2022	08:00	11/Nov/2022	18:00		PLANNED	Approved	11-Nov-22	08:00	11-Nov-22	18:00	

876	RQ109184	OCC_200	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT SONIPAT(PG)	POWER GRID	D	FOR AMP WORK	11/Nov/2022	08:00	11/Nov/2022	18:00		PLANNED	Approved	11-Nov-22	08:00	11-Nov-22	18:00	
877	RQ109177	OCC_200	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MANDOLA(PG)	POWER GRID	D	FOR AMP WORK	11/Nov/2022	08:00	11/Nov/2022	18:00		PLANNED	Approved	11-Nov-22	08:00	11-Nov-22	18:00	
878	RQ108424	OCC_200	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JALANDHAR(PG)	POWER GRID	D	For AMP Works	10/Nov/2022	09:00	10/Nov/2022	19:00	Kindly approve	PLANNED	Approved	10-Nov-22	09:00	10-Nov-22	19:00	
879	RQ109176	OCC_200	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANDOLA(PG)	POWER GRID	D	FOR AMP WORK	10/Nov/2022	08:00	10/Nov/2022	18:00		PLANNED	Approved	10-Nov-22	08:00	10-Nov-22	18:00	
880	RQ107877	OCC_200	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT SHAHJAHANPUR(PG)	POWER GRID	D	AMP WORKS	09/Nov/2022	10:00	09/Nov/2022	18:00		PLANNED	Approved	09-Nov-22	10:00	09-Nov-22	18:00	
881	RQ109163	OCC_200	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BHIWADI(PG)	POWER GRID	D	FOR AMP WORK	09/Nov/2022	08:00	09/Nov/2022	18:00		PLANNED	Approved	09-Nov-22	08:00	09-Nov-22	18:00	
882	RQ109180	OCC_200	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ROORKEE(PG)	POWER GRID	C	Replacement of of 220kV B-Phase Bushing	09/Nov/2022	08:00	12/Nov/2022	20:00		PLANNED	Approved	09-Nov-22	08:00	12-Nov-22	20:00	
883	RQ109190	OCC_200	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT TUGHLAKABAD(PG)	POWER GRID	D	FOR AMP WORK	08/Nov/2022	08:00	08/Nov/2022	18:00		PLANNED	Approved	08-Nov-22	08:00	08-Nov-22	18:00	
884	RQ109161	OCC_200	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHIWADI(PG)	POWER GRID	D	FOR AMP WORK	08/Nov/2022	08:00	08/Nov/2022	18:00		PLANNED	Approved	08-Nov-22	08:00	08-Nov-22	18:00	
885	RQ109188	OCC_200	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MEERUT(PG)	POWER GRID	D	FOR AMP WORK	08/Nov/2022	08:00	08/Nov/2022	18:00		PLANNED	Approved	08-Nov-22	08:00	08-Nov-22	18:00	
886	RQ108359	OCC_200	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT FATEHABAD(PG)	POWER GRID	D	For AMP Works	08/Nov/2022	08:00	08/Nov/2022	18:00	Kindly approve	PLANNED	Approved	08-Nov-22	08:00	08-Nov-22	18:00	
887	RQ109181	OCC_200	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT ROORKEE(PG)	POWER GRID	D	AMP WORK & CT OIL SAMPLING	08/Nov/2022	08:00	08/Nov/2022	20:00		PLANNED	Approved	08-Nov-22	08:00	08-Nov-22	20:00	
888	RQ109198	OCC_200	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT FATEHGARH_II(PG)	POWER GRID	D	FOR AMP WORK	07/Nov/2022	17:00	16/Nov/2022	23:00		PLANNED	Approved	07-Nov-22	17:00	16-Nov-22	23:00	
889	RQ107894	OCC_200	cpcc3_sd	TRANSFORMER	400/132 KV 200 MVA ICT 1 AT BALIA(PG)	POWER GRID	D	FOR OTI WTI WIRING MODIFICATION WORK	07/Nov/2022	10:00	07/Nov/2022	18:00	ALONGWITH ICT , 132 KV BALLIA-BASHDIH LINE AND 132 KV BALLIA-SIKANDARPUR LINE REMAIN IN SHUTDOWN	PLANNED	Approved	07-Nov-22	10:00	07-Nov-22	18:00	
890	RQ108658	OCC_200	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SAMBA(PG)	POWER GRID	D	SD taken for AMP works.	07/Nov/2022	09:00	07/Nov/2022	17:30		PLANNED	Approved	07-Nov-22	09:00	07-Nov-22	17:30	
891	RQ109162	OCC_200	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BHIWADI(PG)	POWER GRID	D	FOR AMP WORK	07/Nov/2022	08:00	07/Nov/2022	18:00		PLANNED	Approved	07-Nov-22	08:00	07-Nov-22	18:00	
892	RQ107899	OCC_200	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SOHAWAL(PG)	POWER GRID	D	Implementation and testing of Modified WTI/OTI Scheme	05/Nov/2022	10:00	05/Nov/2022	13:00		PLANNED	Approved	05-Nov-22	10:00	05-Nov-22	13:00	
893	RQ109186	OCC_200	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT MEERUT(PG)	POWER GRID	D	FOR AMP WORK	05/Nov/2022	08:00	05/Nov/2022	18:00		PLANNED	Approved	05-Nov-22	08:00	05-Nov-22	18:00	
894	RQ109194	OCC_200	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAHARANIBAGH(PG)	POWER GRID	D	FOR AMP WORK	05/Nov/2022	08:00	05/Nov/2022	18:00		PLANNED	Approved	05-Nov-22	08:00	05-Nov-22	18:00	Could be given subject to Delhi consent

895	RQ107878	OCC_200	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT SHAHJAHANPUR(PG)	POWER GRID	D	AMP WORKS	04/Nov/2022	10:00	04/Nov/2022	18:00		PLANNED	Approved	04-Nov-22	10:00	04-Nov-22	18:00	
896	RQ107887	OCC_200	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHPUR(PG)	POWER GRID	D	AMP WORKS	04/Nov/2022	10:00	04/Nov/2022	18:00		PLANNED	Approved	04-Nov-22	10:00	04-Nov-22	18:00	
897	RQ107898	OCC_200	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SOHAWAL(PG)	POWER GRID	D	Implementation and testing of Modified WTI/OTI Scheme	04/Nov/2022	10:00	04/Nov/2022	13:00		PLANNED	Approved	04-Nov-22	10:00	04-Nov-22	13:00	
898	RQ109173	OCC_200	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NEEMRANA(PG)	POWER GRID	D	FOR AMP WORK	04/Nov/2022	08:00	04/Nov/2022	20:00		PLANNED	Approved	04-Nov-22	08:00	04-Nov-22	20:00	
899	RQ109193	OCC_200	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BASSI(PG)	POWER GRID	D	FOR AMP WORK	03/Nov/2022	08:00	03/Nov/2022	18:00		PLANNED	Approved	03-Nov-22	08:00	03-Nov-22	18:00	
900	RQ109187	OCC_200	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MEERUT(PG)	POWER GRID	D	AMP work	03/Nov/2022	08:00	03/Nov/2022	18:00		PLANNED	Approved	03-Nov-22	08:00	03-Nov-22	18:00	
901	RQ107908	OCC_200	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAINPURI(PG)	POWER GRID	D	AMP WORKS	02/Nov/2022	10:00	02/Nov/2022	18:00		PLANNED	Approved	02-Nov-22	10:00	02-Nov-22	18:00	
902	RQ109050	OCC_200	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANPUR(PG)	POWER GRID	D	Tertiary insulation works	02/Nov/2022	10:00	02/Nov/2022	18:00		PLANNED	Approved	02-Nov-22	10:00	02-Nov-22	18:00	
903	RQ109174	OCC_200	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT NEEMRANA(PG)	POWER GRID	D	AMP work	02/Nov/2022	08:00	02/Nov/2022	20:00		PLANNED	Approved	02-Nov-22	08:00	02-Nov-22	20:00	
904	RQ109199	OCC_200	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_II(PG)	POWER GRID	D	For Bus bar testing, construction of tie bay 443 and CSD fine tuning and other pending construction works	01/Nov/2022	17:00	06/Nov/2022	23:00		PLANNED	Approved	01-Nov-22	17:00	06-Nov-22	23:00	
905	RQ107918	OCC_200	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT ALLAHABAD(PG)	POWER GRID	D	For OTI/WTI Scheme modification, compliance of 9'th PCC observations	01/Nov/2022	10:00	01/Nov/2022	14:00		PLANNED	Approved	01-Nov-22	10:00	01-Nov-22	14:00	
906	RQ109175	OCC_200	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAWANA(DV)	POWER GRID	D	To attend leakage from OLT	01/Nov/2022	08:00	02/Nov/2022	18:00		PLANNED	Approved	01-Nov-22	08:00	02-Nov-22	18:00	
907	RQ109164	OCC_200	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HISSARI(PG)	POWER GRID	D	Coating on tertiary transformer bushing & connectors	01/Nov/2022	08:00	01/Nov/2022	13:00		PLANNED	Approved	01-Nov-22	08:00	01-Nov-22	13:00	
908	RQ109189	OCC_200	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BALLABHGARH(PG)	POWER GRID	C	For 220KV side CB overhauling work.	01/Nov/2022	08:00	03/Nov/2022	18:00		PLANNED	Approved	01-Nov-22	08:00	03-Nov-22	18:00	
909	RQ108777	OCC_200	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NUHIAWALI(HV)	HV/PNL	D	Annual maintenance and allied equipment	25/Nov/2022	10:00	25/Nov/2022	18:00		PLANNED	Approved	25-Nov-22	10:00	25-Nov-22	18:00	
910	RQ108776	OCC_200	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NUHIAWALI(HV)	HV/PNL	D	Annual maintenance and allied equipment	23/Nov/2022	10:00	23/Nov/2022	17:00		PLANNED	Approved	23-Nov-22	10:00	23-Nov-22	17:00	
911	RQ108298	OCC_200	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT DHANODA(HV)	HV/PNL	D	To verify BI, BO & Protection signals in SAS	23/Nov/2022	09:00	23/Nov/2022	19:00		PLANNED	Approved	23-Nov-22	09:00	23-Nov-22	19:00	
912	RQ108296	OCC_200	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DHANODA(HV)	HV/PNL	D	To verify BI, BO & Protection signals in SAS	22/Nov/2022	09:00	22/Nov/2022	19:00		PLANNED	Approved	22-Nov-22	09:00	22-Nov-22	19:00	
913	RQ108297	OCC_200	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DHANODA(HV)	HV/PNL	D	To verify BI, BO & Protection signals in SAS	21/Nov/2022	09:00	21/Nov/2022	19:00		PLANNED	Approved	21-Nov-22	09:00	21-Nov-22	19:00	
914	RQ108469	OCC_200	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KIRORI(HV)	HV/PNL	D	Annual maintenance	16/Nov/2022	10:00	16/Nov/2022	17:00		PLANNED	Approved	16-Nov-22	10:00	16-Nov-22	17:00	
915	RQ108467	OCC_200	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KIRORI(HV)	HV/PNL	D	Annual maintenance	14/Nov/2022	10:00	14/Nov/2022	17:00		PLANNED	Approved	14-Nov-22	10:00	14-Nov-22	17:00	

916	RQ108468	OCC_200	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KIRORI(HV)	HVPNL	D	Annual maintenance	09/Nov/2022	10:00	09/Nov/2022	17:00		PLANNED	Approved	09-Nov-22	10:00	09-Nov-22	17:00	
917	RQ108292	OCC_200	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DEEPALPUR(JHKT)	HVPNL	D	To attend the hot point work of 23CT clamp	03/Nov/2022	09:00	03/Nov/2022	13:00		PLANNED	Approved	03-Nov-22	09:00	03-Nov-22	13:00	
918	RQ108293	OCC_200	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DEEPALPUR(JHKT)	HVPNL	D	To attend the hot point work of 21CT clamp	02/Nov/2022	09:00	02/Nov/2022	13:00		PLANNED	Approved	02-Nov-22	09:00	02-Nov-22	13:00	
919	RQ109103	OCC_200	sldcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 6 AT BAWANA(DV)	DTL	D	To carryout the General Maintenance of ICT & its associated bay's as a preventive measures before winter.	23/Nov/2022	10:00	23/Nov/2022	17:00		PLANNED	Approved	23-Nov-22	10:00	23-Nov-22	17:00	
920	RQ109102	OCC_200	sldcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 5 AT BAWANA(DV)	DTL	D	To carryout the General Maintenance of ICT & its associated bay's as a preventive measures before winter.	21/Nov/2022	10:00	21/Nov/2022	17:00		PLANNED	Approved	21-Nov-22	10:00	21-Nov-22	17:00	
921	RQ109101	OCC_200	sldcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT BAWANA(DV)	DTL	D	To carryout the General Maintenance of ICT & its associated bay's as a preventive measures before winter.	18/Nov/2022	10:00	18/Nov/2022	17:00		PLANNED	Approved	18-Nov-22	10:00	18-Nov-22	17:00	
922	RQ109099	OCC_200	sldcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAWANA(DV)	DTL	D	To carryout the General Maintenance of ICT & its associated bay's as a preventive measures before winter.	16/Nov/2022	10:00	16/Nov/2022	15:00		PLANNED	Approved	16-Nov-22	10:00	16-Nov-22	15:00	
923	RQ109100	OCC_200	sldcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BAWANA(DV)	DTL	D	To carryout the General Maintenance of ICT & its associated bay's as a preventive measures before winter.	07/Nov/2022	10:00	07/Nov/2022	17:00		PLANNED	Approved	07-Nov-22	10:00	07-Nov-22	17:00	
924	RQ108601	OCC_200	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NAKODAR(PSG)		D	Periodic Maintenance	23/Nov/2022	09:00	23/Nov/2022	17:00		PLANNED	Approved	23-Nov-22	09:00	23-Nov-22	17:00	
925	RQ108600	OCC_200	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)		D	Maintenance of Isolator 402 89 B & 403 89 A	18/Nov/2022	09:00	18/Nov/2022	17:00		PLANNED	Approved	18-Nov-22	09:00	18-Nov-22	17:00	
926	RQ108599	OCC_200	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)		D	Maintenance of Bushing clamps, 220 KV Output Bus Bar, 403 89 L Isolator	17/Nov/2022	09:00	17/Nov/2022	17:00		PLANNED	Approved	17-Nov-22	09:00	17-Nov-22	17:00	
927	RQ108598	OCC_200	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)		D	Protection Testing	16/Nov/2022	09:00	16/Nov/2022	17:00		PLANNED	Approved	16-Nov-22	09:00	16-Nov-22	17:00	
928	RQ108597	OCC_200	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NAKODAR(PSG)		D	Periodic Maintenance	16/Nov/2022	09:00	16/Nov/2022	17:00		PLANNED	Approved	16-Nov-22	09:00	16-Nov-22	17:00	
929	RQ108596	OCC_200	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)		D	Protection Testing	15/Nov/2022	09:00	15/Nov/2022	17:00		PLANNED	Approved	15-Nov-22	09:00	15-Nov-22	17:00	
930	RQ108595	OCC_200	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAKHU(PS)		D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes, BMK, CTR Panel and C&R Panels	10/Nov/2022	09:00	10/Nov/2022	17:00		PLANNED	Approved	10-Nov-22	09:00	10-Nov-22	17:00	
931	RQ108594	OCC_200	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NAKODAR(PSG)		D	Periodic Maintenance	09/Nov/2022	09:00	09/Nov/2022	17:00		PLANNED	Approved	09-Nov-22	09:00	09-Nov-22	17:00	
932	RQ108592	OCC_200	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MUKTSAR(PS)		D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	07/Nov/2022	09:00	07/Nov/2022	17:00		PLANNED	Approved	07-Nov-22	09:00	07-Nov-22	17:00	
933	RQ108593	OCC_200	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)		D	Maintenance of 201 89C & 89 L, CT 201 & CB 201	07/Nov/2022	09:00	07/Nov/2022	17:00		PLANNED	Approved	07-Nov-22	09:00	07-Nov-22	17:00	



934	RQ108590	OCC_200	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NAKODAR(P5G)		D	Periodic Maintenance	03/Nov/2022	09:00	03/Nov/2022	17:00		PLANNED	Approved	03-Nov-22	09:00	03-Nov-22	17:00	
935	RQ108589	OCC_200	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MUKTSAR(P5)		D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	03/Nov/2022	09:00	03/Nov/2022	17:00		PLANNED	Approved	03-Nov-22	09:00	03-Nov-22	17:00	
936	RQ108591	OCC_200	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAKHU(P5)		D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes, BMK, CTR Panel and C&R Panels	03/Nov/2022	09:00	03/Nov/2022	17:00		PLANNED	Approved	03-Nov-22	09:00	03-Nov-22	17:00	
937	RQ108588	OCC_200	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(P5)		D	Maintenance of Bushing clamps, 220 KV Output Bus Bar, 412 89 L Isolator	02/Nov/2022	09:00	02/Nov/2022	17:00		PLANNED	Approved	02-Nov-22	09:00	02-Nov-22	17:00	
938	RQ108586	OCC_200	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAKHU(P5)		D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes, BMK, CTR Panel and C&R Panels	01/Nov/2022	09:00	01/Nov/2022	17:00		PLANNED	Approved	01-Nov-22	09:00	01-Nov-22	17:00	
939	RQ108587	OCC_200	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(P5)		D	Maintenance of Isolator 411 89 B & 412 89 A	01/Nov/2022	09:00	01/Nov/2022	17:00		PLANNED	Approved	01-Nov-22	09:00	01-Nov-22	17:00	
940	RQ107837	OCC_200	sldcup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BADAUNE(UP)	OCBTL	C	For Annual Maintenance of 315MVA ICT-2	22/Nov/2022	10:00	22/Nov/2022	18:00		PLANNED	Approved	22-Nov-22	10:00	22-Nov-22	18:00	
941	RQ107836	OCC_200	sldcup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BADAUNE(UP)	OCBTL	C	For Annual Maintenance of 315MVA ICT-1	15/Nov/2022	10:00	15/Nov/2022	18:00		PLANNED	Approved	15-Nov-22	10:00	15-Nov-22	18:00	
942	RQ108761	OCC_200	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AJMER(R5)	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	22/Nov/2022	08:00	22/Nov/2022	18:00		PLANNED	Approved	22-Nov-22	08:00	22-Nov-22	18:00	
943	RQ108770	OCC_200	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT AKAL(R5)	RRVPNL	D	Quarterly Maintenance	22/Nov/2022	08:00	22/Nov/2022	18:00		PLANNED	Approved	22-Nov-22	08:00	22-Nov-22	18:00	
944	RQ108765	OCC_200	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT AKAL(R5)	RRVPNL	D	Quarterly Maintenance	21/Nov/2022	08:00	21/Nov/2022	18:00		PLANNED	Approved	21-Nov-22	08:00	21-Nov-22	18:00	
945	RQ108767	OCC_200	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT RATANGARH(R5)	RRVPNL	C	Maintenance work of bay equipments, isolators with testing and oil filling in ILT-3rd.	21/Nov/2022	08:00	22/Nov/2022	18:00		PLANNED	Approved	21-Nov-22	08:00	22-Nov-22	18:00	
946	RQ108764	OCC_200	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT RATANGARH(R5)	RRVPNL	C	Maintenance work of bay equipments, isolators with testing and oil filling in ILT-II	17/Nov/2022	08:00	18/Nov/2022	18:00		PLANNED	Approved	17-Nov-22	08:00	18-Nov-22	18:00	
947	RQ108760	OCC_200	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MERTA(R5)	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	15/Nov/2022	08:00	15/Nov/2022	18:00		PLANNED	Approved	15-Nov-22	08:00	15-Nov-22	18:00	
948	RQ108772	OCC_200	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MERTA(R5)	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	14/Nov/2022	08:00	14/Nov/2022	18:00		PLANNED	Approved	14-Nov-22	08:00	14-Nov-22	18:00	
949	RQ108763	OCC_200	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT RATANGARH(R5)	RRVPNL	C	Maintenance work of bay equipments, isolators with testing and oil filling in ILT-1st.	14/Nov/2022	08:00	15/Nov/2022	18:00		PLANNED	Approved	14-Nov-22	08:00	15-Nov-22	18:00	
950	RQ108775	OCC_200	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT AKAL(R5)	RRVPNL	D	Quarterly Maintenance	11/Nov/2022	08:00	11/Nov/2022	18:00		PLANNED	Approved	11-Nov-22	08:00	11-Nov-22	18:00	
951	RQ108768	OCC_200	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BIKANER(R5)	RRVPNL	D	Routine Maintenance	11/Nov/2022	08:00	11/Nov/2022	18:00		PLANNED	Approved	11-Nov-22	08:00	11-Nov-22	18:00	
952	RQ108774	OCC_200	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT AKAL(R5)	RRVPNL	D	Quarterly Maintenance	10/Nov/2022	08:00	10/Nov/2022	18:00		PLANNED	Approved	10-Nov-22	08:00	10-Nov-22	18:00	
953	RQ108773	OCC_200	sldcrs_sd	TRANSFORMER	400/11 KV 80 MVA ST 1 AT KAWAI SCTPS(APR)	RRVPNL	C	Annual maintenance and testing of station transformer#1 & bay equipments.	07/Nov/2022	08:00	08/Nov/2022	18:00		PLANNED	Approved	07-Nov-22	08:00	08-Nov-22	18:00	

954	RQ108771	OCC_200	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JODHPUR(RS)	RRVPNL	D	Preventive Maintenance Work and Replacement of B-phase 220KV Side C.T..	04/Nov/2022	08:00	04/Nov/2022	18:00		PLANNED	Approved	04-Nov-22	08:00	04-Nov-22	18:00	
955	RQ108766	OCC_200	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JODHPUR(RS)	RRVPNL	D	Preventive Maintenance Work and Topping up of Transformer oil.	03/Nov/2022	08:00	03/Nov/2022	18:00		PLANNED	Approved	03-Nov-22	08:00	03-Nov-22	18:00	
956	RQ109160	OCC_200	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KALISINDH(RS)	RRVPNL	C	Annual Shutdown with Oil filtration	01/Nov/2022	08:00	10/Nov/2022	18:00		PLANNED	Approved	01-Nov-22	08:00	10-Nov-22	18:00	Subject to availability of both lines
957	RQ108256	OCC_200	dadri_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DADRI(NT)	NTPC	C	Main and tie bay Breaker replacement.BAY EQUIPMENTS AND ICT OVERHAULING AND TESTING.	11/Nov/2022	09:00	21/Nov/2022	18:00	Main and tie bay Breaker replacement.BAY EQUIPMENTS AND ICT OVERHAULING AND TESTING.	PLANNED	Approved	11-Nov-22	09:00	21-Nov-22	18:00	One element S/D from Dadri could be given at a time/Other ICTs must remain in service.
958	RQ108336	OCC_200	dadri_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DADRI(NT)	NTPC	C	Main and tie bay Breaker replacement.BAY EQUIPMENTS AND ICT OVERHAULING AND TESTING	11/Nov/2022	09:00	21/Nov/2022	18:00	Main and tie bay Breaker replacement.BAY EQUIPMENTS AND ICT OVERHAULING AND TESTING	PLANNED	Approved	11-Nov-22	09:00	21-Nov-22	18:00	One element S/D from Dadri could be given at a time/Other ICTs must remain in service.
959	RQ108255	OCC_200	dadri_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DADRI(NT)	NTPC	C	Main and tie bay Breaker replacement .BAY EQUIPMENTS AND ICT OVERHAULING AND TESTING.	01/Nov/2022	09:00	10/Nov/2022	18:00	Main and tie bay Breaker replacement .BAY EQUIPMENTS AND ICT OVERHAULING AND TESTING	PLANNED	Approved	01-Nov-22	09:00	10-Nov-22	18:00	One element S/D from Dadri could be given at a time/Other ICTs must remain in service.
960	RQ108335	OCC_200	dadri_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DADRI(NT)	NTPC	C	Main and tie bay Breaker replacement .BAY EQUIPMENTS AND ICT OVERHAULING AND TESTING	01/Nov/2022	09:00	10/Nov/2022	18:00	Main and tie bay Breaker replacement .BAY EQUIPMENTS AND ICT OVERHAULING AND TESTING	PLANNED	Approved	01-Nov-22	09:00	10-Nov-22	18:00	One element S/D from Dadri could be given at a time/Other ICTs must remain in service.
961	RQ108113	OCC_200	slrchp_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT LAHAL(HP)	HPSEB	D	Periodic testing at Lahal Substation	05/Nov/2022	07:00	05/Nov/2022	19:00	Presently ICT is charges at no load. Therefore, no power loss will be there on this shutdown.	PLANNED	Approved	05-Nov-22	07:00	05-Nov-22	19:00	
962	RQ108114	OCC_200	slrchp_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT LAHAL(HP)	HPSEB	D	Periodic testing at Lahal Substation	05/Nov/2022	07:00	05/Nov/2022	19:00	Presently ICT is charges at no load. Therefore, no power loss will be there on this shutdown.	PLANNED	Approved	05-Nov-22	07:00	05-Nov-22	19:00	
963	RQ108404	OCC_200	slrchp_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT WANGTO_GIS(HP)	HPSEB	C	Filtration and Dehydration of oil as per the recommendation of Protection and Testing Team	01/Nov/2022	07:00	07/Nov/2022	18:00		PLANNED	Approved	01-Nov-22	07:00	07-Nov-22	18:00	Other ICT must be in service.HP shall manage loading condition of ICT.
964	RQ108762	OCC_200	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DEEDWANA(MTS)	RRVPNL ,ATSL	D	For CSD commissioning and online testing	04/Nov/2022	08:00	04/Nov/2022	18:00		PLANNED	Approved	04-Nov-22	08:00	04-Nov-22	18:00	
965	RQ108769	OCC_200	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DEEDWANA(MTS)	RRVPNL ,ATSL	D	For CSD commissioning and online testing	03/Nov/2022	08:00	03/Nov/2022	18:00		PLANNED	Approved	03-Nov-22	08:00	03-Nov-22	18:00	
966	RQ108250	OCC_200	indigrd_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT PATRAN(PATR)	PATRAN	C	204,B10 compartment leakage arrest plan	01/Nov/2022	08:00	05/Nov/2022	20:00	Maintenance work	PLANNED	Approved	01-Nov-22	08:00	05-Nov-22	20:00	
967	RQ107891	OCC_200	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 1 AT RAEBAREILLY(PG)	POWER GRID	D	MODIFICATION OF OTI/ WTI WIRING	17/Nov/2022	10:00	17/Nov/2022	18:00		PLANNED	Approved	17-Nov-22	10:00	17-Nov-22	18:00	
968	RQ107888	OCC_200	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 3 AT SITARGANJ(PG)	POWER GRID	D	MODIFICATION OF OTI/ WTI WIRING	11/Nov/2022	11:00	11/Nov/2022	13:00		PLANNED	Approved	11-Nov-22	11:00	11-Nov-22	13:00	

969	RQ107892	OCC_200	cpcc3_sd	TRANSFORMER	220/132 KV 200 MVA ICT 2 AT RAEBAREILLY(PG)	POWER GRID	D	MODIFICATION OF OTI/ WTI WIRING	11/Nov/2022	10:00	11/Nov/2022	18:00		PLANNED	Approved	11-Nov-22	10:00	11-Nov-22	18:00	
970	RQ107890	OCC_200	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 2 AT SITARGANJ(PG)	POWER GRID	D	MODIFICATION OF OTI/ WTI WIRING	10/Nov/2022	11:00	10/Nov/2022	13:00		PLANNED	Approved	10-Nov-22	11:00	10-Nov-22	13:00	
971	RQ107889	OCC_200	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 1 AT SITARGANJ(PG)	POWER GRID	D	MODIFICATION OF OTI/ WTI WIRING	09/Nov/2022	11:00	09/Nov/2022	13:00		PLANNED	Approved	09-Nov-22	11:00	09-Nov-22	13:00	
972	RQ108688	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (PG) CKT-3	POWER GRID	C	Transmission Line Diversion work due to construction of Ganga Expressway by UPEIDA	30/Nov/2022	08:00	09/Dec/2022	18:00		PLANNED	Approved	30-Nov-22	08:00	09-Dec-22	18:00	
973	RQ108851	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)-HISSAR IA(HV) (PG) CKT-1	POWER GRID	D	For Defect rectification work in Line	29/Nov/2022	08:00	30/Nov/2022	18:00		PLANNED	Approved	29-Nov-22	08:00	30-Nov-22	18:00	
974	RQ108852	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)-HISSAR IA(HV) (PG) CKT-2	POWER GRID	D	For Defect rectification work in Line	29/Nov/2022	08:00	30/Nov/2022	18:00		PLANNED	Approved	29-Nov-22	08:00	30-Nov-22	18:00	
975	RQ109395	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-1	POWER GRID	D	Permanent Restoration Work at Loc-131	28/Nov/2022	09:00	30/Nov/2022	18:00		PLANNED	Approved	28-Nov-22	09:00	30-Nov-22	18:00	Subject to NHPC/JK CONSENT
976	RQ109396	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-2	POWER GRID	D	Permanent Restoration Work at Loc-131	28/Nov/2022	09:00	30/Nov/2022	18:00		PLANNED	Approved	28-Nov-22	09:00	30-Nov-22	18:00	Subject to NHPC/JK CONSENT
977	RQ109091	OCC_200	sldcrcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-2	POWER GRID	D	Quarterly maintenance work	25/Nov/2022	08:00	25/Nov/2022	18:00		PLANNED	Approved	25-Nov-22	08:00	25-Nov-22	18:00	
978	RQ109090	OCC_200	sldcrcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-1	POWER GRID	D	Quarterly maintenance work	24/Nov/2022	08:00	24/Nov/2022	18:00		PLANNED	Approved	24-Nov-22	08:00	24-Nov-22	18:00	
979	RQ109083	OCC_200	sldcrcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAWAIMADHOPUR(RS)-DAUSA(RS) (PG) CKT-1	POWER GRID	D	Quarterly maintenance work	18/Nov/2022	09:30	18/Nov/2022	15:30		PLANNED	Approved	18-Nov-22	09:30	18-Nov-22	15:30	
980	RQ108802	OCC_200	sldcrcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1	POWER GRID	D	General Maintenance & Tree trimming Work	18/Nov/2022	08:00	18/Nov/2022	18:00		PLANNED	Approved	18-Nov-22	08:00	18-Nov-22	18:00	
981	RQ109044	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-4	POWER GRID	D	Removal of Tower side Grading ring to avoid A/R of Line	16/Nov/2022	09:00	16/Nov/2022	18:00		PLANNED	Approved	16-Nov-22	09:00	16-Nov-22	18:00	
982	RQ109398	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-2	POWER GRID	D	AMP work of Line Equipment, Jumper Tightning and Rectification.	15/Nov/2022	09:00	15/Nov/2022	15:00		PLANNED	Approved	15-Nov-22	09:00	15-Nov-22	15:00	
983	RQ109043	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-2	POWER GRID	D	Removal of Tower side Grading ring to avoid A/R of Line	15/Nov/2022	09:00	15/Nov/2022	18:00		PLANNED	Approved	15-Nov-22	09:00	15-Nov-22	18:00	
984	RQ109085	OCC_200	sldcrcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LALSOTE(RS)-DAUSA(RS) (PG) CKT-1	POWER GRID	D	Quarterly maintenance work	14/Nov/2022	09:30	14/Nov/2022	15:30		PLANNED	Approved	14-Nov-22	09:30	14-Nov-22	15:30	
985	RQ109089	OCC_200	sldcrcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1	POWER GRID	D	Quarterly Maintenance	14/Nov/2022	09:30	14/Nov/2022	15:30		PLANNED	Approved	14-Nov-22	09:30	14-Nov-22	15:30	

986	RQ109042	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-1	POWER GRID	D	Removal of Tower side Grading ring to avoid A/R of Line	14/Nov/2022	09:00	14/Nov/2022	18:00		PLANNED	Approved	14-Nov-22	09:00	14-Nov-22	18:00	
987	RQ108531	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JESSORE(HP)-PONG(BB) (PG) CKT-1	POWER GRID	D	half Yearly Mtc.	14/Nov/2022	08:00	14/Nov/2022	18:00		PLANNED	Approved	14-Nov-22	08:00	14-Nov-22	18:00	
988	RQ108423	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JESSORE(HP)-PONG(BB) (PG) CKT-1	POWER GRID	D	LINE AND BAY EQUIPMENT AMP WORK	12/Nov/2022	10:00	12/Nov/2022	16:00	Kindly approve	PLANNED	Approved	12-Nov-22	10:00	12-Nov-22	16:00	
989	RQ108532	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIRASIUL(NH)-PONG(BB) (PG) CKT-1	POWER GRID	D	half Yearly Mtc.	12/Nov/2022	08:00	12/Nov/2022	18:00		PLANNED	Approved	12-Nov-22	08:00	12-Nov-22	18:00	
990	RQ109397	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-1	POWER GRID	D	AMP work of Line Equipment, Jumper Tightning and Rectification.	11/Nov/2022	09:00	11/Nov/2022	15:00		PLANNED	Approved	11-Nov-22	09:00	11-Nov-22	15:00	
991	RQ108807	OCC_200	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-INDIRA NAGAR(RS) (PG) CKT-1	POWER GRID	D	Quartererly maintenance of Bay Equipment	11/Nov/2022	08:00	11/Nov/2022	18:00		PLANNED	Approved	11-Nov-22	08:00	11-Nov-22	18:00	
992	RQ109399	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-UDHAMPUR(PDD) (PG) CKT-2	POWER GRID	D	AMP work of Line Equipment, Jumper Tightning and Rectification.	10/Nov/2022	09:00	10/Nov/2022	15:00		PLANNED	Approved	10-Nov-22	09:00	10-Nov-22	15:00	
993	RQ108422	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-NEHRIAN(HP) (PG) CKT-1	POWER GRID	D	LINE EQUIPMENT AMP WORK	08/Nov/2022	10:00	08/Nov/2022	14:00	Kindly approve	PLANNED	Approved	08-Nov-22	10:00	08-Nov-22	14:00	
994	RQ108443	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENGANGA(NH)-WAGOORA(PG) (PG) CKT-1	POWER GRID	D	AMP Works(CT testing,LA megger,Hot spot AR relay retrofitting)	07/Nov/2022	09:00	07/Nov/2022	17:00	Kindly approve	PLANNED	Approved	07-Nov-22	09:00	07-Nov-22	17:00	
995	RQ108444	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENGANGA(NH)-WAGOORA(PG) (PG) CKT-2	POWER GRID	D	AMP Works(CT testing,LA megger,Hot spot AR relay retrofitting)	05/Nov/2022	09:00	05/Nov/2022	17:00	Kindly Approve	PLANNED	Approved	05-Nov-22	09:00	05-Nov-22	17:00	
996	RQ107814	OCC_200	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH(PG)-BAREILLY(UP) (PG) CKT-1	POWER GRID	D	for replacement of damaged R, Y and B phase of jack Bus of 220KV Bus Coupler	04/Nov/2022	08:30	04/Nov/2022	09:30	shutdown of 220KV main Bus -I & II , 315 MVA ICT II required, 220KV Dhauliganga , Pithoragarh ,Pantnagar is required simultaneously (at a time).	PLANNED	Rejected					In separate meeting it will be discussed
997	RQ107815	OCC_200	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DHAULIGANGA(NH)-BAREILLY(UP) (PG) CKT-1	POWER GRID	D	for replacement of damaged R, Y and B phase of jack Bus of 220KV Bus Coupler	04/Nov/2022	08:30	04/Nov/2022	09:30	shutdown of 220KV main Bus -I & II , 315 MVA ICT II required, 220KV Dhauliganga , Pithoragarh ,Pantnagar is required simultaneously (at a time).	PLANNED	Rejected					In separate meeting it will be discussed
998	RQ108806	OCC_200	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAWAIMADHOPUR(RS) (PG) CKT-1	POWER GRID	D	For Half yearly Maintenance at 220kv GSS SWM	03/Nov/2022	11:00	03/Nov/2022	16:00		PLANNED	Approved	03-Nov-22	11:00	03-Nov-22	16:00	

999	RQ108662	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALUSTENG-DRASS (PG) CKT-1	POWER GRID	D	RECTIFICATION OF SHUT DOWN NATURE DEFECTS IN LINES	01/Nov/2022	09:30	02/Nov/2022	17:30		PLANNED	Approved	01-Nov-22	09:30	02-Nov-22	17:30	Subject to NHPC/JK CONSENT	
1000	RQ108923	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FARIDABAD SEC-58 (HV)-FARIDABAD(NT) (PG) CKT-2	POWER GRID	C	For NHA1 diversion work	01/Nov/2022	08:00	10/Nov/2022	18:00		PLANNED	Approved	01-Nov-22	08:00	10-Nov-22	18:00		
1001	RQ109035	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DHAULIGANGA(NH)-PITHORAGARH(PG) (PG) CKT-1	POWER GRID	C	Shifting & final connection of lines at Jauljibi, Pithoragarh & Bareilly SS.	01/Nov/2022	08:00	10/Nov/2022	18:00		PLANNED	Rejected						In separate meeting it will be discussed
1002	RQ109037	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH(PG)-BAREILLY(UP) (PG) CKT-1	POWER GRID	C	Shifting & final connection of lines at Jauljibi, Pithoragarh & Bareilly SS.	01/Nov/2022	08:00	10/Nov/2022	18:00		PLANNED	Rejected						In separate meeting it will be discussed
1003	RQ109036	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DHAULIGANGA(NH)-BAREILLY(UP) (PG) CKT-1	POWER GRID	C	Shifting & final connection of lines at Jauljibi, Pithoragarh & Bareilly SS.	01/Nov/2022	08:00	10/Nov/2022	18:00		PLANNED	Rejected						In separate meeting it will be discussed
1004	RQ107818	OCC_200	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-CBGANJ(UP) (PG) CKT-1	POWER GRID	D	For Over head crossing of under construction 220KV D/C Bareilly(400)-Amariya Line	01/Nov/2022	08:00	01/Nov/2022	14:00		PLANNED	Approved	01-Nov-22	08:00	01-Nov-22	14:00	Subject to NHPC/PG/UK consent	
1005	RQ107817	OCC_200	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SITARGANJ(PG)-CBGANJ(UP) (PG) CKT-1	POWER GRID	D	For Over head crossing of under construction 220KV D/C Bareilly(400)-Amariya Line	01/Nov/2022	08:00	01/Nov/2022	14:00		PLANNED	Approved	01-Nov-22	08:00	01-Nov-22	14:00	Subject to NHPC/PG/UK consent	
1006	RQ108609	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-4	BBMB	D	उपकेंद्र के स्वचालित हेतु	30/Nov/2022	08:00	30/Nov/2022	18:00		PLANNED	Approved	30-Nov-22	08:00	30-Nov-22	18:00		
1007	RQ108582	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-2	BBMB	D	Half Yearly Mtc..	30/Nov/2022	08:00	30/Nov/2022	18:00		PLANNED	Approved	30-Nov-22	08:00	30-Nov-22	18:00		
1008	RQ108581	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-1	BBMB	D	Half yearly mtc	29/Nov/2022	08:00	29/Nov/2022	18:00		PLANNED	Approved	29-Nov-22	08:00	29-Nov-22	18:00		
1009	RQ108878	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-3	BBMB	C	Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0	29/Nov/2022	08:00	30/Nov/2022	18:00		PLANNED	Approved	29-Nov-22	08:00	30-Nov-22	18:00	Subject to Haryana consent	
1010	RQ108879	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-4	BBMB	C	Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0	29/Nov/2022	08:00	30/Nov/2022	18:00		PLANNED	Approved	29-Nov-22	08:00	30-Nov-22	18:00	Subject to Haryana consent	
1011	RQ108876	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-1	BBMB	C	Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0	29/Nov/2022	08:00	30/Nov/2022	18:00		PLANNED	Approved	29-Nov-22	08:00	30-Nov-22	18:00	Subject to Haryana consent	
1012	RQ108877	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-2	BBMB	C	Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0	29/Nov/2022	08:00	30/Nov/2022	18:00		PLANNED	Approved	29-Nov-22	08:00	30-Nov-22	18:00	Subject to Haryana consent	

1013	RQ108608	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-2	BBMB	D	उपकेन्द्र के स्वचालित हेतु	29/Nov/2022	08:00	29/Nov/2022	18:00		PLANNED	Approved	29-Nov-22	08:00	29-Nov-22	18:00	
1014	RQ108607	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-1	BBMB	D	उपकेन्द्र के स्वचालित हेतु	28/Nov/2022	08:00	28/Nov/2022	18:00		PLANNED	Approved	28-Nov-22	08:00	28-Nov-22	18:00	
1015	RQ108606	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-2	BBMB	C	for overhauling of 220 KV isolator	28/Nov/2022	08:00	01/Dec/2022	18:00		PLANNED	Approved	28-Nov-22	08:00	01-Dec-22	18:00	
1016	RQ108604	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR-GANGUWAL (BB) CKT-1	BBMB	C	"To replace 245 KV Bus Isolator no 201 of 220KV Bus-I PTs (New isolator procured under PSDF Scheme.) "	26/Nov/2022	08:00	28/Nov/2022	18:00		PLANNED	Approved	26-Nov-22	08:00	28-Nov-22	18:00	
1017	RQ108585	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-DHULKOTE (BB) CKT-2	BBMB	D	General Mtc. Of Line and Sub-Station Equipment	24/Nov/2022	08:00	26/Nov/2022	18:00		PLANNED	Approved	24-Nov-22	08:00	26-Nov-22	18:00	
1018	RQ108804	OCC_200	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-CHIRAWA(RS) (BB) CKT-1	BBMB	D	Quartely maintenance work	24/Nov/2022	08:00	24/Nov/2022	18:00		PLANNED	Approved	24-Nov-22	08:00	24-Nov-22	18:00	
1019	RQ108578	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR-GANGUWAL (BB) CKT-1	BBMB	C	"To replace 245 KV Bus Isolator no 208 of 220 KV DG- Ckt -1 (New isolator procured under PSDF Scheme.) "	23/Nov/2022	08:00	25/Nov/2022	18:00		PLANNED	Approved	23-Nov-22	08:00	25-Nov-22	18:00	
1020	RQ108602	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-DHULKOTE (BB) CKT-1	BBMB	D	General Mtc. Of Line and Sub-Station Equipment	23/Nov/2022	08:00	23/Nov/2022	18:00		PLANNED	Approved	23-Nov-22	08:00	23-Nov-22	18:00	
1021	RQ108560	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR-GANGUWAL (BB) CKT-1	BBMB	C	To replace 3 no. 245 KV Bus -1 PTs	21/Nov/2022	08:00	22/Nov/2022	18:00		PLANNED	Approved	21-Nov-22	08:00	22-Nov-22	18:00	
1022	RQ108584	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-DHULKOTE (BB) CKT-1	BBMB	D	General Mtc. Of Line and Sub-Station Equipment	21/Nov/2022	08:00	22/Nov/2022	18:00		PLANNED	Approved	21-Nov-22	08:00	22-Nov-22	18:00	
1023	RQ108563	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-1	BBMB	C	For overhauling of 220kv Isolators and Pre-winter maintenance	21/Nov/2022	08:00	24/Nov/2022	18:00		PLANNED	Approved	21-Nov-22	08:00	24-Nov-22	18:00	
1024	RQ108558	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-2	BBMB	D	Half Yearly Mtc..	20/Nov/2022	08:00	20/Nov/2022	18:00		PLANNED	Approved	20-Nov-22	08:00	20-Nov-22	18:00	
1025	RQ108583	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-3	BBMB	D	pre Foggy Mtc	19/Nov/2022	08:00	19/Nov/2022	18:00		PLANNED	Approved	19-Nov-22	08:00	19-Nov-22	18:00	
1026	RQ108575	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-SANGRUR(PS) (BB) CKT-2	BBMB	D	pre winter Mtc.	18/Nov/2022	08:00	19/Nov/2022	18:00		PLANNED	Approved	18-Nov-22	08:00	19-Nov-22	18:00	
1027	RQ108579	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR-GANGUWAL (BB) CKT-2	BBMB	D	Yearly Mtc and line Mtc.	18/Nov/2022	08:00	18/Nov/2022	18:00		PLANNED	Approved	18-Nov-22	08:00	18-Nov-22	18:00	
1028	RQ108580	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BARNALA(PS)-BARNALA(BB) (BBMB) CKT-1	BBMB	D	Mtc of Sub station Equipments	18/Nov/2022	08:00	18/Nov/2022	18:00		PLANNED	Approved	18-Nov-22	08:00	18-Nov-22	18:00	

1029	RQ108576	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHATINDA (PS)-LEHRAMOHABBA T(PS) (BBMB) CKT-1	BBMB	D	Mtc. Of line	16/Nov/2022	08:00	17/Nov/2022	18:00		PLANNED	Approved	16-Nov-22	08:00	17-Nov-22	18:00
1030	RQ108574	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-SANGRUR(PS) (BB) CKT-1	BBMB	D	pre winter Mtc.	15/Nov/2022	08:00	16/Nov/2022	18:00		PLANNED	Approved	15-Nov-22	08:00	16-Nov-22	18:00
1031	RQ108573	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAGADHARI-KURUKSHETRA (BB) CKT-1	BBMB	D	For pre Winter/Yearly maintenance of Line and allied sub-station equipments.	15/Nov/2022	08:00	16/Nov/2022	18:00		PLANNED	Approved	15-Nov-22	08:00	16-Nov-22	18:00
1032	RQ108562	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-KURUKSHETRA (BB) CKT-1	BBMB	D	Half yearly mtc	14/Nov/2022	08:00	14/Nov/2022	18:00		PLANNED	Approved	14-Nov-22	08:00	14-Nov-22	18:00
1033	RQ108564	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-2	BBMB	C	For overhauling of 220kv Isolators and Pre-winter maintenance	14/Nov/2022	08:00	17/Nov/2022	18:00		PLANNED	Approved	14-Nov-22	08:00	17-Nov-22	18:00
1034	RQ108565	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BARNALA(PS)-SANGRUR(BB) (BBMB) CKT-1	BBMB	D	Mtc. Of transmission lines and sub stn. Equip.	14/Nov/2022	08:00	15/Nov/2022	18:00		PLANNED	Approved	14-Nov-22	08:00	15-Nov-22	18:00
1035	RQ108561	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR-GANGUWAL (BB) CKT-2	BBMB	D	Yearly Mtc.of sub staion equipments and lines	13/Nov/2022	08:00	13/Nov/2022	18:00		PLANNED	Approved	13-Nov-22	08:00	13-Nov-22	18:00
1036	RQ108557	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-1	BBMB	D	Half yearly mtc	12/Nov/2022	08:00	12/Nov/2022	18:00		PLANNED	Approved	12-Nov-22	08:00	12-Nov-22	18:00
1037	RQ108352	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAGADHARI-KURUKSHETRA (BB) CKT-1	BBMB	D	For Stringing work at AP12/0-AP13/0 span of 220KV Abdullapur-Jagadhari Transmission line (DFCCIL Project) crossing of 220KV S/C Jagadhari- Kurukshehra BBMB line at location no.16 & 17.	11/Nov/2022	10:00	11/Nov/2022	18:00	Kindly approve	PLANNED	Approved	11-Nov-22	10:00	11-Nov-22	18:00
1038	RQ108808	OCC_200	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	BBMB	D	For Tree trimming & bay maintenance work	10/Nov/2022	08:00	10/Nov/2022	18:00		PLANNED	Approved	10-Nov-22	08:00	10-Nov-22	18:00
1039	RQ108541	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAGADHARI (BB) CKT-1	BBMB	D	For pre Winter/Yearly maintenance of Line and allied sub-station equipments.	10/Nov/2022	08:00	11/Nov/2022	18:00		PLANNED	Approved	10-Nov-22	08:00	11-Nov-22	18:00
1040	RQ108518	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-2	BBMB	C	For overhauling of 220kv Isolators and Yearly mtc of Sub-station equipments	09/Nov/2022	08:00	12/Nov/2022	18:00		PLANNED	Approved	09-Nov-22	08:00	12-Nov-22	18:00
1041	RQ108527	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-1	BBMB	D	Half yearly mtc of sub station equipments & line	09/Nov/2022	08:00	09/Nov/2022	18:00		PLANNED	Approved	09-Nov-22	08:00	09-Nov-22	18:00
1042	RQ108530	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-2	BBMB	D	Half yearly mtc of sub station equipments & line	08/Nov/2022	08:00	08/Nov/2022	18:00		PLANNED	Approved	08-Nov-22	08:00	08-Nov-22	18:00
1043	RQ108537	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-HISSAR IA(HV) (BBMB) CKT-2	BBMB	D	Yearly mtc.	07/Nov/2022	08:00	07/Nov/2022	18:00		PLANNED	Approved	07-Nov-22	08:00	07-Nov-22	18:00

1044	RQ108535	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH(BB)-BADARPUR(NT) (BB) CKT-2	BBMB	D	Yearly Mtc.	07/Nov/2022	08:00	07/Nov/2022	18:00		PLANNED	Approved	07-Nov-22	08:00	07-Nov-22	18:00	
1045	RQ108534	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH(BB)-BADARPUR(NT) (BB) CKT-1	BBMB	D	Yearly mtc.	04/Nov/2022	08:00	04/Nov/2022	18:00		PLANNED	Approved	04-Nov-22	08:00	04-Nov-22	18:00	
1046	RQ108515	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-HISSAR (BB) CKT-2	BBMB	D	Yearly Mtc.	04/Nov/2022	08:00	04/Nov/2022	18:00		PLANNED	Approved	04-Nov-22	08:00	04-Nov-22	18:00	
1047	RQ108528	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-2	BBMB	D	Half yearly mtc of sub station equipments & line	04/Nov/2022	08:00	04/Nov/2022	18:00		PLANNED	Approved	04-Nov-22	08:00	04-Nov-22	18:00	
1048	RQ108529	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-1	BBMB	D	Half yearly mtc of sub station equipments & line	03/Nov/2022	08:00	03/Nov/2022	18:00		PLANNED	Approved	03-Nov-22	08:00	03-Nov-22	18:00	
1049	RQ108524	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH-CHARKHI DADRI (BB) CKT-1	BBMB	D	उपकेंद्र के स्वचालित हेतु	02/Nov/2022	08:00	02/Nov/2022	18:00		PLANNED	Approved	02-Nov-22	08:00	02-Nov-22	18:00	
1050	RQ108809	OCC_200	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	BBMB	C	For replacement of isolator at 220KV GSS BBMB Charkhi Dadri( Automation work)	02/Nov/2022	08:00	05/Nov/2022	18:00		PLANNED	Approved	02-Nov-22	08:00	05-Nov-22	18:00	
1051	RQ108520	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DELHI RR(BB)-NARELA(DV) (BBMB) CKT-2	BBMB	C	Deposit work by DMRC for raising the height of the line, as the transmission line is infringing with DMRC viaduct near Prasant Vihar of Janakpuri - Majlis Park Corridor of Delhi MRTS Phase-IV.	02/Nov/2022	08:00	17/Nov/2022	18:00		PLANNED	Approved	02-Nov-22	08:00	17-Nov-22	18:00	Can be facilitated.
1052	RQ108519	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DELHI RR(BB)-NARELA(DV) (BBMB) CKT-1	BBMB	C	Deposit work by DMRC for raising the height of the line, as the transmission line is infringing with DMRC viaduct near Prasant Vihar of Janakpuri - Majlis Park Corridor of Delhi MRTS Phase-IV.	02/Nov/2022	08:00	17/Nov/2022	18:00		PLANNED	Approved	02-Nov-22	08:00	17-Nov-22	18:00	Can be facilitated.
1053	RQ108514	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-HISSAR (BB) CKT-1	BBMB	D	Yearly mtc.	01/Nov/2022	08:00	01/Nov/2022	18:00		PLANNED	Approved	01-Nov-22	08:00	01-Nov-22	18:00	
1054	RQ108517	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-1	BBMB	C	For overhauling of 220kV Isolators and Yearly mtc of Sub-station equipments	01/Nov/2022	08:00	04/Nov/2022	18:00		PLANNED	Approved	01-Nov-22	08:00	04-Nov-22	18:00	
1055	RQ109375	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-1	BBMB	D	NON - AUTO MODE required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS).	01/Nov/2022	08:00	30/Nov/2022	18:00		PLANNED	Approved	01-Nov-22	08:00	30-Nov-22	18:00	



1056	RQ109376	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-2	BBMB	D	NON - AUTO MODE required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NRSS).	01/Nov/2022	08:00	30/Nov/2022	18:00		PLANNED	Approved	01-Nov-22	08:00	30-Nov-22	18:00	
1057	RQ108516	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-CHARKHI DADRI (BB) CKT-1	BBMB	D	उपकेन्द्र के स्वचालित हेतु	01/Nov/2022	08:00	01/Nov/2022	18:00		PLANNED	Approved	01-Nov-22	08:00	01-Nov-22	18:00	
1058	RQ108671	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-PHULPUR(UP) (UP) CKT-2	UPPTCL	D	Retrofitment of Distance Protection at Allahabad	28/Nov/2022	10:00	28/Nov/2022	18:00		PLANNED	Approved	28-Nov-22	10:00	28-Nov-22	18:00	
1059	RQ108796	OCC_200	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SULTANPUR(UP)-TANDA(NT) (UP) CKT-2	UPPTCL	D	For routine bay maintenance works	19/Nov/2022	10:00	19/Nov/2022	18:00		PLANNED	Approved	19-Nov-22	10:00	19-Nov-22	18:00	
1060	RQ108676	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KURSI ROAD(UP)-LUCKNOW_1(PG) (UP) CKT-2	UPPTCL	D	AMP work	14/Nov/2022	10:00	14/Nov/2022	18:00		PLANNED	Approved	14-Nov-22	10:00	14-Nov-22	18:00	
1061	RQ108675	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KURSI ROAD(UP)-LUCKNOW_1(PG) (UP) CKT-1	UPPTCL	D	AMP work	11/Nov/2022	10:00	11/Nov/2022	18:00		PLANNED	Approved	11-Nov-22	10:00	11-Nov-22	18:00	
1062	RQ109038	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-SHAMSHABAD(UP) (UP) CKT-1	UPPTCL	D	Firmware upgradation of relay and AMP works.	09/Nov/2022	09:00	09/Nov/2022	18:00		PLANNED	Approved	09-Nov-22	09:00	09-Nov-22	18:00	
1063	RQ107816	OCC_200	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANTNAGAR(UK)-BAREILLY(UP) (UP) CKT-1	UPPTCL	D	for replacement of damaged R, Y and B phase of jack Bus of 220KV Bus Coupler	04/Nov/2022	08:30	04/Nov/2022	09:30	shutdown of 220KV main Bus -I & II , 315 MVA ICT II required, 220KV Dhauliganga , Pithoragarh ,Pantnagar is required simultaneously (at a time).	PLANNED	Approved	04-Nov-22	08:30	04-Nov-22	09:30	subject to real time conditions with a request to plan shutdown on Sunday to avoid minimum loadhedding.
1064	RQ108863	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAHARANPUR(PG)-SARSAWAN(UP) (UP) CKT-2	UPPTCL	D	Bay AMP work	04/Nov/2022	08:00	04/Nov/2022	18:00		PLANNED	Approved	04-Nov-22	08:00	04-Nov-22	18:00	
1065	RQ108862	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAHARANPUR(PG)-SARSAWAN(UP) (UP) CKT-1	UPPTCL	D	Bay AMP work	03/Nov/2022	08:00	03/Nov/2022	18:00		PLANNED	Approved	03-Nov-22	08:00	03-Nov-22	18:00	
1066	RQ108864	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NANAUTA(UP)-SAHARANPUR(PG) (UP) CKT-1	UPPTCL	D	Bay AMP work	02/Nov/2022	08:00	02/Nov/2022	18:00		PLANNED	Approved	02-Nov-22	08:00	02-Nov-22	18:00	
1067	RQ108353	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-RAMPUR(HV) (HVPNL) CKT-1	HVPNL	D	For Stringing work at AP5/0-AP6/0 span of 220KV Abdullapur-Jagadhari Transmission line (DFCCIL Project) crossing of 220KV Abdullapur (POWERGRID)-DCRTPP Yamunanagar (HVPNL) TL & 220KV Abdullapur (POWERGRID)-Rampura Yamunanagar (HVPNL) TL at location no. 86 & 87.	25/Nov/2022	10:00	25/Nov/2022	18:00	Kindly approve	PLANNED	Approved	25-Nov-22	10:00	25-Nov-22	18:00	

1068	RQ108354	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG) - DCRTPPYAMUNA NAGAR(HV) (HVPNL) CKT-1	HVPNL	D	For Stringing work at AP5/0-AP6/0 span of 220KV Abdullapur-Jagadhari Transmission line (DFCCIL Project) crossing of 220KV Abdullapur (POWERGRID)-DCRTPP Yamunanagar (HVPNL) TL & 220KV Abdullapur (POWERGRID)-Rampura Yamunanagar (HVPNL) TL at location no. 86 & 87.	25/Nov/2022	10:00	25/Nov/2022	18:00	Kindly Approve	PLANNED	Approved	25-Nov-22	10:00	25-Nov-22	18:00	
1069	RQ108358	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHABAD(PG)-HUKMAWALI (HV) (HVPNL) CKT-1	HVPNL	D	For AMP Works	18/Nov/2022	08:00	18/Nov/2022	18:00	Kindly approve	PLANNED	Approved	18-Nov-22	08:00	18-Nov-22	18:00	
1070	RQ108355	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG) - RAILWAYHR(RLY) (HVPNL) CKT-1	HVPNL	D	For Stringing work at AP15/0-AP16/0 span of 220KV Abdullapur-Jagadhari Transmission line(DFCCIL Project) crossing span location no. 22 & 23 of 220KV D/C- 2 Phase - Abdullapur-Jagadhari Railway Workshop TSS Transmission Line.	16/Nov/2022	10:00	16/Nov/2022	18:00	Kindly approve	PLANNED	Approved	16-Nov-22	10:00	16-Nov-22	18:00	
1071	RQ108356	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG) - RAILWAYHR(RLY) (HVPNL) CKT-2	HVPNL	D	For Stringing work at AP15/0-AP16/0 span of 220KV Abdullapur-Jagadhari Transmission line(DFCCIL Project) crossing span location no. 22 & 23 of 220KV D/C- 2 Phase - Abdullapur-Jagadhari Railway Workshop TSS Transmission Line.	16/Nov/2022	10:00	16/Nov/2022	18:00	Kindly Approve	PLANNED	Approved	16-Nov-22	10:00	16-Nov-22	18:00	
1072	RQ108567	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-JINDAL STEEL(HR) (HVPNL) CKT-1	HVPNL	D	Yearly mtc.	15/Nov/2022	08:00	15/Nov/2022	18:00		PLANNED	Approved	15-Nov-22	08:00	15-Nov-22	18:00	
1073	RQ108839	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-REWARI(HV) (HVPNL) CKT-2	HVPNL	D	AMP of relay and Line Equipment	11/Nov/2022	08:00	11/Nov/2022	18:00		PLANNED	Approved	11-Nov-22	08:00	11-Nov-22	18:00	
1074	RQ108538	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-HISSAR IA(HV) (HVPNL) CKT-1	HVPNL	D	Yearly Mtc.	07/Nov/2022	08:00	07/Nov/2022	18:00		PLANNED	Approved	07-Nov-22	08:00	07-Nov-22	18:00	
1075	RQ108523	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADR(BB)-LULAHIR(HV) (HVPNL) CKT-1	HVPNL	D	उपकेन्द्र के स्वचालित हेतु	07/Nov/2022	08:00	07/Nov/2022	18:00		PLANNED	Approved	07-Nov-22	08:00	07-Nov-22	18:00	
1076	RQ108892	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAHADURGARH(PG)-NUNA MAJRA(HV) (HVPNL) CKT-2	HVPNL	D	AMP OF LINE EQUIPMENT	01/Nov/2022	08:00	01/Nov/2022	18:00		PLANNED	Approved	01-Nov-22	08:00	01-Nov-22	18:00	
1077	RQ109081	OCC_200	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-SIKANDRA(UP) (PG) CKT-1	POWER GRID,R VVPNL	D	For line maintenance work	25/Nov/2022	08:00	25/Nov/2022	18:00		PLANNED	Approved	25-Nov-22	08:00	25-Nov-22	18:00	

1078	RQ109078	OCC_200	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1	POWER GRID,R RVPNL	D	For bay and line maintenance work	24/Nov/2022	08:00	24/Nov/2022	18:00		PLANNED	Approved	24-Nov-22	08:00	24-Nov-22	18:00	
1079	RQ108880	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SIKAR(RS)-SIKAR(PG) (RS) CKT-2	RRVPNL	D	AMP OF LINE EQUIPMENT	23/Nov/2022	08:00	23/Nov/2022	18:00		PLANNED	Approved	23-Nov-22	08:00	23-Nov-22	18:00	
1080	RQ108801	OCC_200	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEBARI(RS)-RAPS_A(NP) (RS) CKT-1	RRVPNL	D	General Maintenance & Tree trimming Work	17/Nov/2022	08:00	17/Nov/2022	18:00		PLANNED	Approved	17-Nov-22	08:00	17-Nov-22	18:00	
1081	RQ108841	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-2	RRVPNL	D	AMP of relay and Line Equipment	05/Nov/2022	08:00	05/Nov/2022	18:00		PLANNED	Approved	05-Nov-22	08:00	05-Nov-22	18:00	
1082	RQ108840	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-1	RRVPNL	D	AMP of relay and Line Equipment	04/Nov/2022	08:00	04/Nov/2022	18:00		PLANNED	Approved	04-Nov-22	08:00	04-Nov-22	18:00	
1083	RQ108566	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BARNALA(BB)-LEHRAMOHABBAT(PSTCL) CKT-1	PSTCL	D	Mtc. Of transmission lines	21/Nov/2022	08:00	22/Nov/2022	18:00		PLANNED	Approved	21-Nov-22	08:00	22-Nov-22	18:00	
1084	RQ108262	OCC_200	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PATRAN(PATR)-RAJLA(PSTCL) CKT-1	PSTCL	D	LA,CVT,WT AMP Work in associated Bays	15/Nov/2022	08:00	15/Nov/2022	20:00	Annual Maintenance	PLANNED	Approved	15-Nov-22	08:00	15-Nov-22	20:00	
1085	RQ108261	OCC_200	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PATRAN(PATR)-KAKRALA(PSTCL) CKT-1	PSTCL	D	LA,CVT,WT AMP Work in associated Bays	14/Nov/2022	08:00	14/Nov/2022	20:00	Annual Maintenance	PLANNED	Approved	14-Nov-22	08:00	14-Nov-22	20:00	
1086	RQ108260	OCC_200	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PATRAN(PATR)-PATRAN(PSTCL) CKT-1	PSTCL	D	LA,CVT,WT AMP Work in associated Bays	12/Nov/2022	08:00	12/Nov/2022	20:00	Annual Maintenance	PLANNED	Approved	12-Nov-22	08:00	12-Nov-22	20:00	
1087	RQ108254	OCC_200	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PATRAN(PATR)-PATRAN(PSTCL) CKT-2	PSTCL	C	Sf6 gas leakage arrest work	06/Nov/2022	08:00	09/Nov/2022	20:00	Maintenance work	PLANNED	Approved	06-Nov-22	08:00	09-Nov-22	20:00	
1088	RQ107856	OCC_200	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Pre snow maintenance of 220KV Prini switchyard equipments like Circuit Breakers,CT,IVT,CVT, Isolators and LA. Also including preventive maintenance work of the 220KV Trans.Lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	14/Nov/2022	09:00	23/Nov/2022	18:00	Shutdown required on daily basis from 09:00 to 18:00 hrs. Power of Phozal HPPTCL will be evacuated through 220 KV Phozal(HP)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Approved	14-Nov-22	09:00	23-Nov-22	18:00	Subject to AD hydro/HP Consent/ PG consent and AD Hydro could club their S/D;One lline S/D at a time

1089	RQ107855	OCC_200	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1	ADHPL	D	Pre snow maintenance of 220KV Prini switchyard equipments like Circuit Breakers,CT,IVT,CVT, Isolators and LA. Also including preventive maintenance work of the 220KV Trans.Lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	14/Nov/2022	09:00	23/Nov/2022	18:00	Shutdown required on daily basis from 09:00 to 18:00 hrs. Power of Phozal HPPTCL will be evacuated through 220 KV Phozal(HP)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Approved	14-Nov-22	09:00	23-Nov-22	18:00	Subject to AD hydro/HP Consent/ PG consent and AD Hydro could club their S/D;One lline S/D at a time
1090	RQ109373	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/Nov/2022	07:00	30/Nov/2022	18:00		PLANNED	Approved	01-Nov-22	07:00	30-Nov-22	18:00	
1091	RQ109372	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/Nov/2022	07:00	30/Nov/2022	18:00		PLANNED	Approved	01-Nov-22	07:00	30-Nov-22	18:00	
1092	RQ109371	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1	ADHPL	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/Nov/2022	07:00	30/Nov/2022	18:00		PLANNED	Approved	01-Nov-22	07:00	30-Nov-22	18:00	
1093	RQ109382	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Requirement of shutdown (Aviation Globules removal work)	01/Nov/2022	07:00	15/Nov/2022	18:00		PLANNED	Approved	01-Nov-22	07:00	15-Nov-22	18:00	Subject to AD hydro/HP Consent/ PG consent and AD Hydro could club their S/D;One lline S/D at a time
1094	RQ109381	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Requirement of shutdown (Aviation Globules removal work)	01/Nov/2022	07:00	15/Nov/2022	18:00		PLANNED	Approved	01-Nov-22	07:00	15-Nov-22	18:00	Subject to AD hydro/HP Consent/ PG consent and AD Hydro could club their S/D;One lline S/D at a time
1095	RQ109380	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1	ADHPL	D	Requirement of shutdown (Aviation Globules removal work)	01/Nov/2022	07:00	15/Nov/2022	18:00		PLANNED	Approved	01-Nov-22	07:00	15-Nov-22	18:00	Subject to AD hydro/HP Consent/ PG consent and AD Hydro could club their S/D;One lline S/D at a time
1096	RQ108910	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SUNBRIGHT SL_FGARH_PG (RSBPL)-FATEHGARH_II(PG) (RENEW SUN BRIGHT (RSBPL)) CKT-1	RENEW SUN BRIGHT (RSBPL)	D	For testing and commissioning works with TBC Bay	07/Nov/2022	17:00	17/Nov/2022	23:00		PLANNED	Approved	07-Nov-22	19:00	17-Nov-22	23:00	Could be given after 1900 Hrs
1097	RQ108913	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-RENEW_HARKH AND 3 SL_FGARH_PG (RSEJ3PL) (RSEJ3PL) CKT-1	RSEJ3PL	D	For testing and commissioning works with TBC Bay	07/Nov/2022	17:00	17/Nov/2022	23:00		PLANNED	Approved	07-Nov-22	19:00	17-Nov-22	23:00	Could be given after 1900 Hrs

1098	RQ108914	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(P G)-RENEW SUNWAVE SL_FGRAH_PG (RSWPL) (RENEW SUN WAVE (RSWPL)) CKT-1	RENEW SUN WAVE (RSWPL)	D	For testing and commissioning works with TBC Bay	07/Nov/2022	17:00	17/Nov/2022	23:00		PLANNED	Approved	07-Nov-22	19:00	17-Nov-22	23:00	Could be given after 1900 Hrs
1099	RQ108533	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-MAHINDERGARH (HV) (HVPNL) CKT-1	BBMB, HVPNL	D	उपकेंद्र के स्वचालित हेतु	04/Nov/2022	08:00	04/Nov/2022	18:00		PLANNED	Approved	04-Nov-22	08:00	04-Nov-22	18:00	
1100	RQ108916	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(P G)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-2	AHEJOL	D	For testing and commissioning works with TBC Bay	02/Nov/2022	17:00	07/Nov/2022	23:00		PLANNED	Approved	02-Nov-22	19:00	07-Nov-22	23:00	Could be given after 1900 Hrs
1101	RQ108915	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(P G)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-1	AHEJOL	D	For testing and commissioning works with TBC Bay	01/Nov/2022	17:00	06/Nov/2022	23:00		PLANNED	Approved	01-Nov-22	19:00	06-Nov-22	23:00	Could be given after 1900 Hrs
1102	RQ108911	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(P G)-AHEJ3L PSS HB_FGRAH_PG (AHEJ3L) (AHEJ3L) CKT-1	AHEJ3L	D	For testing and commissioning works with TBC Bay	02/Nov/2022	17:00	07/Nov/2022	23:00		PLANNED	Approved	02-Nov-22	19:00	07-Nov-22	23:00	Could be given after 1900 Hrs
1103	RQ108912	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(P G)-AHEJ2L PSS HB_FGRAH_PG (AHEJ2L) (AHEJ2L) CKT-1	AHEJ2L	D	For testing and commissioning works with TBC Bay	01/Nov/2022	17:00	06/Nov/2022	23:00		PLANNED	Approved	01-Nov-22	19:00	06-Nov-22	23:00	Could be given after 1900 Hrs
1104	RQ108907	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SOLARURJA SL_FGARH_PG (RSUPL)-FATEHGARH_II(P G) (RENEW SOLAR URJA (RSUPL)) CKT-1	RENEW SOLAR URJA (RSUPL)	D	For testing and commissioning works with TBC Bay	01/Nov/2022	17:00	06/Nov/2022	23:00		PLANNED	Approved	01-Nov-22	19:00	06-Nov-22	23:00	Could be given after 1900 Hrs
1105	RQ108917	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(P G)-EDEN SL_FGRAH_PG (ERCPL) (EDEN (ERCPL)) CKT-1	EDEN (ERCPL)	D	For testing and commissioning works with TBC Bay	01/Nov/2022	17:00	06/Nov/2022	23:00		PLANNED	Approved	01-Nov-22	19:00	06-Nov-22	23:00	Could be given after 1900 Hrs

1106	RQ108871	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ROORKEE(PG)-RAMNAGAR(UK) (PTCUL) CKT-1	PTCUL	D	AMP OF LINE EQUIPMENT	01/Nov/2022	08:00	01/Nov/2022	18:00		PLANNED	Approved	01-Nov-22	08:00	01-Nov-22	18:00	Consent subject to real time conditions and shutdown may be planned for Sunday with a request to persue UPSLDC to allow to draw 100MW power on 220kV Roorkee-Nara line as UP doesnot allow more than 50-60MW powerflow on 220kV Roorkee -Nara line otherwise load will be affected (50-60MW) in Roorkee areas.
1107	RQ108922	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FARIDABAD SEC-58 (HV)-FARIDABAD(NT) (HVPNL) CKT-1	POWER GRID,H VPNL	C	For NHAI diversion work	01/Nov/2022	08:00	10/Nov/2022	18:00		PLANNED	Approved	01-Nov-22	08:00	10-Nov-22	18:00	
1108	RQ107884	OCC_200	cpcc3_sd	BUS	220KV BUS 2 AT SHAHJAHANPUR(PG)	POWER GRID	D	For Final Bus bar testing with Bus 2 (New bay extension works)	30/Nov/2022	10:00	30/Nov/2022	18:00		PLANNED	Approved	30-Nov-22	10:00	30-Nov-22	18:00	
1109	RQ107883	OCC_200	cpcc3_sd	BUS	220KV BUS 1 AT SHAHJAHANPUR(PG)	POWER GRID	D	For Final Bus bar testing with Bus1 (New bay extension works)	29/Nov/2022	10:00	29/Nov/2022	18:00		PLANNED	Approved	29-Nov-22	10:00	29-Nov-22	18:00	
1110	RQ109237	OCC_200	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	POWER GRID	D	For Busbar Bay unit retrofit	29/Nov/2022	08:00	29/Nov/2022	18:00		PLANNED	Approved	29-Nov-22	08:00	29-Nov-22	18:00	
1111	RQ107882	OCC_200	cpcc3_sd	BUS	220KV BUS 2 AT SHAHJAHANPUR(PG)	POWER GRID	D	For Jumper connection of New 209 bay Bus 2 Isolator	28/Nov/2022	10:00	28/Nov/2022	18:00		PLANNED	Approved	28-Nov-22	10:00	28-Nov-22	18:00	
1112	RQ109242	OCC_200	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)	POWER GRID	D	For Busbar Bay unit retrofit	28/Nov/2022	08:00	28/Nov/2022	18:00		PLANNED	Approved	28-Nov-22	08:00	28-Nov-22	18:00	
1113	RQ109239	OCC_200	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)	POWER GRID	D	For Busbar Bay unit retrofit	27/Nov/2022	08:00	27/Nov/2022	18:00		PLANNED	Approved	27-Nov-22	08:00	27-Nov-22	18:00	
1114	RQ107881	OCC_200	cpcc3_sd	BUS	220KV BUS 1 AT SHAHJAHANPUR(PG)	POWER GRID	D	For Jumper connection of New 209 bay Bus 1 Isolator	26/Nov/2022	10:00	26/Nov/2022	18:00		PLANNED	Approved	26-Nov-22	10:00	26-Nov-22	18:00	
1115	RQ109243	OCC_200	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)	POWER GRID	D	For Busbar Bay unit retrofit	26/Nov/2022	08:00	26/Nov/2022	18:00		PLANNED	Approved	26-Nov-22	08:00	26-Nov-22	18:00	
1116	RQ109265	OCC_200	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 5	POWER GRID	D	For Foundation /Erection work of ICT-8	25/Nov/2022	17:00	25/Nov/2022	23:00		PLANNED	Approved	25-Nov-22	19:00	25-Nov-22	23:00	Could be given after 1900 Hrs
1117	RQ109266	OCC_200	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 6	POWER GRID	D	For Foundation /Erection work of ICT-8	25/Nov/2022	17:00	25/Nov/2022	23:00		PLANNED	Approved	25-Nov-22	19:00	25-Nov-22	23:00	Could be given after 1900 Hrs
1118	RQ107909	OCC_200	cpcc3_sd	BUS	220KV BUS 2 AT LUCKNOW_1(PG)	POWER GRID	D	AMP WORKS	24/Nov/2022	10:00	24/Nov/2022	18:00		PLANNED	Approved	24-Nov-22	10:00	24-Nov-22	18:00	
1119	RQ109222	OCC_200	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 4	POWER GRID	D	BAY EXTENSION WORKS	23/Nov/2022	17:00	23/Nov/2022	23:00	220 KV BUS-2C at Bhadla-II SS	PLANNED	Approved	23-Nov-22	19:00	23-Nov-22	23:00	Could be given after 1900 Hrs
1120	RQ109255	OCC_200	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 4	POWER GRID	D	construction related works of Phase II	23/Nov/2022	17:00	30/Nov/2022	23:00		PLANNED	Approved	23-Nov-22	19:00	30-Nov-22	23:00	Could be given after 1900 Hrs

1121	RQ109262	OCC_200	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 3	POWER GRID	D	construction related works of Phase II	23/Nov/2022	17:00	30/Nov/2022	23:00		PLANNED	Approved	23-Nov-22	19:00	30-Nov-22	23:00	Could be given after 1900 Hrs
1122	RQ107880	OCC_200	cpcc3_sd	BUS	220KV BUS 2 AT SHAHJAHANPUR(PG)	POWER GRID	D	For Erection of New 209 bay Bus 2 Isolator	23/Nov/2022	10:00	24/Nov/2022	18:00		PLANNED	Approved	23-Nov-22	10:00	24-Nov-22	18:00	
1123	RQ109221	OCC_200	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 3	POWER GRID	D	BAY EXTENSION WORKS	22/Nov/2022	17:00	22/Nov/2022	23:00	220 KV BUS-1C at Bhadla-II SS	PLANNED	Approved	22-Nov-22	19:00	22-Nov-22	23:00	Could be given after 1900 Hrs
1124	RQ109394	OCC_200	cpcc2_sd	BUS	220KV BUS 2 AT KISHENPUR(PG)	POWER GRID	D	AMP of Bus-1 and Isolators and other rectification works.	22/Nov/2022	09:00	22/Nov/2022	18:00		PLANNED	Approved	22-Nov-22	09:00	22-Nov-22	18:00	
1125	RQ109218	OCC_200	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 4	POWER GRID	D	BAY EXTENSION WORKS	21/Nov/2022	17:00	21/Nov/2022	23:00		PLANNED	Approved	21-Nov-22	19:00	21-Nov-22	23:00	Could be given after 1900 Hrs
1126	RQ107879	OCC_200	cpcc3_sd	BUS	220KV BUS 1 AT SHAHJAHANPUR(PG)	POWER GRID	D	For Erection of New 209 bay Bus 1 Isolator	21/Nov/2022	10:00	22/Nov/2022	18:00		PLANNED	Approved	21-Nov-22	10:00	22-Nov-22	18:00	
1127	RQ109217	OCC_200	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 3	POWER GRID	D	BAY EXTENSION WORKS	20/Nov/2022	17:00	20/Nov/2022	23:00		PLANNED	Approved	20-Nov-22	19:00	20-Nov-22	23:00	Could be given after 1900 Hrs
1128	RQ109216	OCC_200	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 2	POWER GRID	D	BAY EXTENSION WORKS	19/Nov/2022	17:00	19/Nov/2022	23:00		PLANNED	Approved	19-Nov-22	19:00	19-Nov-22	23:00	Could be given after 1900 Hrs
1129	RQ109215	OCC_200	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 1	POWER GRID	D	BAY EXTENSION WORKS	18/Nov/2022	17:00	18/Nov/2022	23:00		PLANNED	Approved	18-Nov-22	19:00	18-Nov-22	23:00	Could be given after 1900 Hrs
1130	RQ108447	OCC_200	cpcc2_sd	BUS	220KV BUS 1 AT WAGOOA(PG)	POWER GRID	D	AMP Works(Hot spot attending, jumper tightening)	17/Nov/2022	09:00	17/Nov/2022	18:00	Kindly approve	PLANNED	Approved	17-Nov-22	09:00	17-Nov-22	18:00	
1131	RQ109393	OCC_200	cpcc2_sd	BUS	220KV BUS 1 AT KISHENPUR(PG)	POWER GRID	D	AMP of Bus-1 and Isolators and other rectification works.	16/Nov/2022	09:00	16/Nov/2022	18:00		PLANNED	Approved	16-Nov-22	09:00	16-Nov-22	18:00	
1132	RQ109228	OCC_200	cpcc1_sd	BUS	220KV BUS 2 AT SAHARANPUR(PG)	POWER GRID	D	FOR AMP WORK	15/Nov/2022	08:00	15/Nov/2022	18:00		PLANNED	Approved	15-Nov-22	08:00	15-Nov-22	18:00	
1133	RQ109248	OCC_200	cpcc1_sd	BUS	220KV BUS 1 AT MEERUT(PG)	POWER GRID	D	For attending hotspot in 21489A & 21589A	15/Nov/2022	08:00	15/Nov/2022	18:00		PLANNED	Approved	15-Nov-22	08:00	15-Nov-22	18:00	
1134	RQ109227	OCC_200	cpcc1_sd	BUS	220KV BUS 1 AT SAHARANPUR(PG)	POWER GRID	D	FOR AMP WORK	14/Nov/2022	08:00	14/Nov/2022	18:00		PLANNED	Approved	14-Nov-22	08:00	14-Nov-22	18:00	
1135	RQ109231	OCC_200	cpcc1_sd	BUS	220KV BUS 3 AT NEEMRANA(PG)	POWER GRID	D	FOR AMP WORK	12/Nov/2022	08:00	12/Nov/2022	18:00		PLANNED	Approved	12-Nov-22	08:00	12-Nov-22	18:00	
1136	RQ109253	OCC_200	cpcc1_sd	BUS	220KV BUS 2 AT HISSAR(PG)	POWER GRID	D	FOR AMP WORK	12/Nov/2022	08:00	12/Nov/2022	18:00		PLANNED	Approved	12-Nov-22	08:00	12-Nov-22	18:00	
1137	RQ109270	OCC_200	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 7	POWER GRID	D	FOR AMP WORK	11/Nov/2022	17:00	11/Nov/2022	22:00		PLANNED	Approved	11-Nov-22	19:00	11-Nov-22	22:00	Could be given after 1900 Hrs
1138	RQ107912	OCC_200	cpcc3_sd	BUS	220 KV PITHORAGARH(PG) - BUS 1	POWER GRID	D	AMP WORKS	11/Nov/2022	10:00	11/Nov/2022	18:00		PLANNED	Approved	11-Nov-22	10:00	11-Nov-22	18:00	
1139	RQ109230	OCC_200	cpcc1_sd	BUS	220KV BUS 2 AT NEEMRANA(PG)	POWER GRID	D	FOR AMP WORK	11/Nov/2022	08:00	11/Nov/2022	18:00		PLANNED	Approved	11-Nov-22	08:00	11-Nov-22	18:00	
1140	RQ109252	OCC_200	cpcc1_sd	BUS	220KV BUS 1 AT HISSAR(PG)	POWER GRID	D	FOR AMP WORK	11/Nov/2022	08:00	11/Nov/2022	18:00		PLANNED	Approved	11-Nov-22	08:00	11-Nov-22	18:00	
1141	RQ109267	OCC_200	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 7	POWER GRID	D	FOR AMP WORK	10/Nov/2022	17:00	10/Nov/2022	23:00		PLANNED	Approved	10-Nov-22	19:00	10-Nov-22	23:00	Could be given after 1900 Hrs
1142	RQ109251	OCC_200	cpcc1_sd	BUS	220KV BUS 2 AT SONIPAT(PG)	POWER GRID	D	FOR AMP WORK	10/Nov/2022	08:00	10/Nov/2022	18:00		PLANNED	Approved	10-Nov-22	08:00	10-Nov-22	18:00	

1143	RQ109269	OCC_200	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 6	POWER GRID	D	AMP work	09/Nov/2022	17:00	09/Nov/2022	23:00		PLANNED	Approved	09-Nov-22	19:00	09-Nov-22	23:00	Could be given after 1900 Hrs
1144	RQ109229	OCC_200	cpcc1_sd	BUS	220KV BUS 1 AT NEEMRANA(PG)	POWER GRID	D	FOR AMP WORK	09/Nov/2022	08:00	09/Nov/2022	18:00		PLANNED	Approved	09-Nov-22	08:00	09-Nov-22	18:00	
1145	RQ109268	OCC_200	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 5	POWER GRID	D	FOR AMP WORK	08/Nov/2022	17:00	08/Nov/2022	23:00		PLANNED	Approved	08-Nov-22	19:00	08-Nov-22	23:00	Could be given after 1900 Hrs
1146	RQ109046	OCC_200	cpcc3_sd	BUS	220KV BUS 2 AT KANPUR(PG)	POWER GRID	D	AMP work	08/Nov/2022	09:00	08/Nov/2022	18:00		PLANNED	Approved	08-Nov-22	09:00	08-Nov-22	18:00	
1147	RQ109264	OCC_200	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 4	POWER GRID	D	FOR AMP WORK	07/Nov/2022	17:00	07/Nov/2022	23:00		PLANNED	Approved	07-Nov-22	19:00	07-Nov-22	23:00	Could be given after 1900 Hrs
1148	RQ109045	OCC_200	cpcc3_sd	BUS	220KV BUS 1 AT KANPUR(PG)	POWER GRID	D	AMP work	07/Nov/2022	09:00	07/Nov/2022	18:00		PLANNED	Approved	07-Nov-22	09:00	07-Nov-22	18:00	
1149	RQ109263	OCC_200	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 3	POWER GRID	D	FOR AMP WORK	06/Nov/2022	17:00	06/Nov/2022	23:00		PLANNED	Approved	06-Nov-22	19:00	06-Nov-22	23:00	Could be given after 1900 Hrs
1150	RQ109257	OCC_200	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 2	POWER GRID	D	For erection and commissioning works in TBC Bay	06/Nov/2022	17:00	10/Nov/2022	23:00		PLANNED	Approved	06-Nov-22	19:00	10-Nov-22	23:00	Could be given after 1900 Hrs
1151	RQ107886	OCC_200	cpcc3_sd	BUS	220KV BUS 2 AT FATEHPUR(PG)	POWER GRID	D	Bus Bar stability test for new Bay construction (201 and 215) at 765KV Fatehpur ss.	02/Nov/2022	10:00	02/Nov/2022	18:00		PLANNED	Approved	02-Nov-22	10:00	02-Nov-22	18:00	
1152	RQ109238	OCC_200	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)	POWER GRID	D	FOR AMP WORK	02/Nov/2022	08:00	02/Nov/2022	18:00		PLANNED	Approved	02-Nov-22	08:00	02-Nov-22	18:00	
1153	RQ108428	OCC_200	cpcc2_sd	BUS	220KV BUS 2 AT MOGA(PG)	POWER GRID	D	AMP of 220 kv Bus-2	02/Nov/2022	08:00	03/Nov/2022	18:00	Kindly approve	PLANNED	Approved	02-Nov-22	08:00	03-Nov-22	18:00	
1154	RQ109256	OCC_200	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 1	POWER GRID	D	For erection and commissioning works in TBC Bay	01/Nov/2022	17:00	05/Nov/2022	23:00		PLANNED	Approved	01-Nov-22	19:00	05-Nov-22	23:00	Could be given after 1900 Hrs
1155	RQ107885	OCC_200	cpcc3_sd	BUS	220KV BUS 1 AT FATEHPUR(PG)	POWER GRID	D	Bus Bar stability test for new Bay construction (201 and 215) at 765KV Fatehpur ss.	01/Nov/2022	10:00	01/Nov/2022	18:00		PLANNED	Approved	01-Nov-22	10:00	01-Nov-22	18:00	
1156	RQ109236	OCC_200	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)	POWER GRID	D	FOR AMP WORK	01/Nov/2022	08:00	01/Nov/2022	18:00		PLANNED	Approved	01-Nov-22	08:00	01-Nov-22	18:00	
1157	RQ108618	OCC_200	bbmb_sd	BUS	220KV BUS 3 AT SAMAYPUR(BB)	BBMB	D	For Sub-Station Automation	28/Nov/2022	08:00	28/Nov/2022	18:00		PLANNED	Approved	28-Nov-22	08:00	28-Nov-22	18:00	
1158	RQ108672	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV PITHORAGARH(PG)- PITHORAGARH(PTCUL) (PTCUL) CKT-1	PTCUL	D	AMP work	24/Nov/2022	10:00	24/Nov/2022	18:00		PLANNED	Approved	24-Nov-22	10:00	24-Nov-22	18:00	Subject to UK consent
1159	RQ108800	OCC_200	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	132 KV AMARPURATHED (RS)-HISAR(BB) (RS) CKT-1	RRVPNL	D	for Line Maintenance	17/Nov/2022	08:00	17/Nov/2022	18:00		PLANNED	Approved	17-Nov-22	08:00	17-Nov-22	18:00	
1160	RQ109377	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-KATHUA(JK) (PG) CKT-1	POWER GRID	D	NON - AUTO MODE required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS).	01/Nov/2022	08:00	30/Nov/2022	18:00		PLANNED	Approved	01-Nov-22	08:00	30-Nov-22	18:00	
1161	RQ109385	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-MAHANPUR(PDD) (PG) CKT-1	POWER GRID	D	NON - AUTO MODE required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS).	01/Nov/2022	07:00	30/Nov/2022	18:00		PLANNED	Approved	01-Nov-22	07:00	30-Nov-22	18:00	



1162	RQ107913	OCC_200	cpcc3_sd	BUS	132 KV PITHORAGARH(PG) - BUS 1	POWER GRID	D	AMP WORKS	12/Nov/2022	10:00	12/Nov/2022	18:00		PLANNED	Approved	12-Nov-22	10:00	12-Nov-22	18:00	
1163	RQ109179	OCC_200	cpcc1_sd	BAY	203 MAIN BAY - 400/220 KV 315 MVA ICT 3 AT BAWANA(DV) (POWERGRID)	POWER GRID	C	ABB BREAKER OVERHAULLING	23/Nov/2022	08:00	30/Nov/2022	18:00		PLANNED	Approved	23-Nov-22	08:00	30-Nov-22	18:00	
1164	RQ109294	OCC_200	cpcc1_sd	BAY	208 TRANSFER BUS BAY - 220 KV BHADLA(PG) - BUS 3 AT BHADLA(PG)	POWER GRID	D	FOR AMP WORK	08/Nov/2022	08:00	08/Nov/2022	18:00		PLANNED	Approved	08-Nov-22	14:00	08-Nov-22	18:00	Could be given after 1400 Hrs
1165	RQ109290	OCC_200	cpcc1_sd	BAY	207 MAIN BAY - 220 KV BHADLA(PG)- SAURYA URJA SOLAR(SU) (SAURYA URJA) CKT-2 (POWERGRID)	POWER GRID	D	FOR AMP WORK	07/Nov/2022	08:00	07/Nov/2022	18:00		PLANNED	Approved	07-Nov-22	14:00	07-Nov-22	18:00	Could be given after 1400 Hrs
1166	RQ109311	OCC_200	cpcc1_sd	BAY	208 MAIN BAY - 220 KV RAPS_B(NP)- CHITTORGARH(R S) (PG) CKT-1 AT CHITTORGARH(R S)	POWER GRID	C	OVERHAULLING OF MAIN BAY CIRCUIT BREAKER ,LINE REMAIN IN SERVICE THROUGH TRANSFER BUS CIRCUIT BREAKER AT CHITTORGARH END/ RRVPNL (CHANDERIYA ) AUTORECLOSE WILL BE OUT OF SERVICE DURING LINE REMAIN IN SERVICE WITH TRANSFER BUS CB	07/Nov/2022	08:00	12/Nov/2022	18:00		PLANNED	Approved	07-Nov-22	08:00	12-Nov-22	18:00	
1167	RQ109297	OCC_200	cpcc1_sd	BAY	206 MAIN BAY - 220 KV BHADLA(PG)- SAURYA URJA SOLAR(SU) (SAURYA URJA) CKT-1 AT BHADLA(PG)	POWER GRID	D	FOR AMP WORK	06/Nov/2022	08:00	06/Nov/2022	18:00		PLANNED	Approved	06-Nov-22	14:00	06-Nov-22	18:00	Could be given after 1400 Hrs
1168	RQ109296	OCC_200	cpcc1_sd	BAY	205 MAIN BAY - 220 KV BHADLA(PG)- BHADLA SOLAR(ADANI) (ADANI) CKT-2 AT BHADLA(PG)	POWER GRID	D	FOR AMP WORK	05/Nov/2022	08:00	05/Nov/2022	18:00		PLANNED	Approved	05-Nov-22	14:00	05-Nov-22	18:00	Could be given after 1400 Hrs
1169	RQ109304	OCC_200	cpcc1_sd	BAY	204 MAIN BAY - 400/220 KV 500 MVA ICT 5 AT BHADLA(PG) (POWERGRID) AT 220 KV BHADLA(PG)	POWER GRID	D	FOR AMP WORK	04/Nov/2022	08:00	04/Nov/2022	18:00		PLANNED	Approved	04-Nov-22	14:00	04-Nov-22	18:00	Could be given after 1400 Hrs
1170	RQ109295	OCC_200	cpcc1_sd	BAY	203 MAIN BAY - 220 KV BHADLA(PG)- BHADLA SOLAR(ADANI) (ADANI) CKT-1 AT BHADLA(PG)	POWER GRID	D	FOR AMP WORK	03/Nov/2022	08:00	03/Nov/2022	18:00		PLANNED	Approved	03-Nov-22	14:00	03-Nov-22	18:00	Could be given after 1400 Hrs

1171	RQ109303	OCC_200	cpcc1_sd	BAY	202 MAIN BAY - 220 KV BHADLA(PG) - BUS 1 AND 400/220 KV 500 MVA ICT 3 AT BHADLA(PG)	POWER GRID	D	FOR AMP WORK	02/Nov/2022	08:00	02/Nov/2022	18:00		PLANNED	Approved	02-Nov-22	14:00	02-Nov-22	18:00	Could be given after 1400 Hrs
1172	RQ109308	OCC_200	cpcc1_sd	BAY	A217 BUS COUPLER BAY - 220 KV FATEHGARH_II(PG) - BUS 7 (POWERGRID) AND 220 KV FATEHGARH_II(PG) - BUS 8 AT 220 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	FOR CONST WORKS OF PHASE-2	01/Nov/2022	17:00	05/Nov/2022	23:59		PLANNED	Approved	01-Nov-22	17:00	05-Nov-22	23:59	
1173	RQ109301	OCC_200	cpcc1_sd	BAY	201 MAIN BAY - 220 KV BHADLA(PG) - BUS 1 AND 400/220 KV 500 MVA ICT 1 AT BHADLA(PG)	POWER GRID	D	FOR AMP WORK	01/Nov/2022	08:00	01/Nov/2022	18:00		PLANNED	Approved	01-Nov-22	14:00	01-Nov-22	18:00	Could be given after 1400 Hrs
1174	RQ108621	OCC_200	bbmb_sd	BAY	A-10 BUS SECTIONALIZER BAY - 220KV BUS 2 AT SAMAYPUR(BB) (BBMB) AND 220KV BUS 4 AT SAMAYPUR(BB) AT 220 KV SAMAYPUR(BB) (BBMB)	BBMB	D	for Automation of Sub Station	21/Nov/2022	08:00	21/Nov/2022	18:00		PLANNED	Approved	21-Nov-22	08:00	21-Nov-22	18:00	
1175	RQ108619	OCC_200	bbmb_sd	BAY	A-15 BUS COUPLER BAY - 220KV BUS 1 AT SAMAYPUR(BB) (BBMB) AND 220KV BUS 2 AT SAMAYPUR(BB) AT 220 KV SAMAYPUR(BB) (BBMB)	BBMB	D	For Automation of Sub-station.	14/Nov/2022	08:00	14/Nov/2022	18:00		PLANNED	Approved	14-Nov-22	08:00	14-Nov-22	18:00	
1176	RQ108620	OCC_200	bbmb_sd	BAY	203 BUS COUPLER BAY - 220KV BUS 1 AT SAMAYPUR(BB) (BBMB) AND 220KV BUS 2 AT SAMAYPUR(BB) AT 220 KV SAMAYPUR(BB) (BBMB)	BBMB	D	For Sub-Station Automation & Half Yearly Mtc	07/Nov/2022	08:00	07/Nov/2022	18:00		PLANNED	Approved	07-Nov-22	08:00	07-Nov-22	18:00	

1177	RQ108259	OCC_200	indigrid_sd	BAY	202 MAIN BAY - 220KV BUS 1 AT PATRAN(PATR) (STERLITE) AND FUTURE AT 220 KV PATRAN(PATR) (STERLITE)	STERLITE	D	AMP(CVT, LA, WT, relay)	11/Nov/2022	08:00	11/Nov/2022	20:00	Annual Maintenance	PLANNED	Approved	11-Nov-22	08:00	11-Nov-22	20:00	
1178	RQ108258	OCC_200	indigrid_sd	BAY	201 MAIN BAY - 220KV BUS 1 AT PATRAN(PATR) (STERLITE) AND FUTURE AT 220 KV PATRAN(PATR) (STERLITE)	STERLITE	D	AMP for(CVT,LA,WT,relay)	10/Nov/2022	08:00	10/Nov/2022	20:00	Annual Maintenance	PLANNED	Approved	10-Nov-22	08:00	10-Nov-22	20:00	
1179	RQ107902	OCC_200	cpcc3_sd	HVDC POLE	70 KV VINDHYACHAL(PG) POLE-2	POWER GRID	D	FOR AMP OF HVDC BLOCK#2, MAIN 1 & MAIN 2 CONVTER TRANSFORMER PROTECTION NORTH	01/Nov/2022	10:00	03/Nov/2022	18:00	Filter AMP clubbed with block AMP to avoid Dual block POWER limitation. Protection system & equipment testing after one year of commissioning along with DUE AMP. BLOCK-1 will remain in service.	PLANNED	Approved	01-Nov-22	10:00	03-Nov-22	18:00	
1180	RQ107919	OCC_200	cpcc3_sd	TCSC	TCSC OF 400 KV GORAKHPUR-MUZAFFARPUR (PG) CKT-2 AT GORAKHPUR(PG)	POWER GRID	D	Replacement of faulty OPTO couplers	12/Nov/2022	10:00	12/Nov/2022	18:00		PLANNED	Approved	12-Nov-22	10:00	12-Nov-22	18:00	
1181	RQ107915	OCC_200	cpcc3_sd	TCSC	TCSC OF 400 KV GORAKHPUR-MUZAFFARPUR (PG) CKT-1 AT GORAKHPUR(PG)	POWER GRID	D	Replacement of faulty OPTO couplers	09/Nov/2022	10:00	10/Nov/2022	18:00		PLANNED	Approved	09-Nov-22	10:00	10-Nov-22	18:00	
1182	RQ107900	OCC_200	cpcc3_sd	FSC	FSC(40%) OF 400 KV BALIA-SOHAWAL (PG) CKT-2 AT SOHAWAL(PG)	POWER GRID	D	Installation of MOV in R phase FSC-II	03/Nov/2022	10:00	03/Nov/2022	18:00		PLANNED	Approved	03-Nov-22	10:00	03-Nov-22	18:00	
1183	RQ107906	OCC_200	cpcc3_sd	FILTER BANK	400 KV 60 MVAR Filter Bank No B2222 at Vindhyachal-North(PG)	POWER GRID	D	AMP OF BLOCK#2 FILTER Z22 & ASSOCIATED FILTER PROTECTION.	03/Nov/2022	10:00	03/Nov/2022	18:00		PLANNED	Approved	03-Nov-22	10:00	03-Nov-22	18:00	
1184	RQ107901	OCC_200	cpcc3_sd	FSC	FSC(40%) OF 400 KV BALIA-SOHAWAL (PG) CKT-1 AT SOHAWAL(PG)	POWER GRID	D	Replacement of Defective OPTO in Protection System-I of FSC	01/Nov/2022	10:00	01/Nov/2022	18:00		PLANNED	Approved	01-Nov-22	10:00	01-Nov-22	18:00	
1185	RQ107907	OCC_200	cpcc3_sd	FILTER BANK	400 KV 41.6 MVAR Filter Bank No B2212 at Vindhyachal-North(PG)	POWER GRID	D	MP OF BLOCK#2 FILTER Z12 & ASSOCIATED FILTER PROTECTION.	01/Nov/2022	10:00	01/Nov/2022	18:00		PLANNED	Approved	01-Nov-22	10:00	01-Nov-22	18:00	

### Outages proposed in other RPCs requiring NRPC approval

Sl No	Outages proposed in	Name of Requesting Agency	Name of Elements	From	To	To	Basis	Reason	Remarks (If Any)	S/D STATUS	OCC Remarks	
1	ERPC	ER-I	A/R OF 400KV NAUBATPUR-BALIA-I	1/Nov/22	7:00	30/Nov/22	18:00	D	FOR OPGW INSTALLATION WORK UNDER STRENGTHENING OF OPGW NETWORK IN ER PROJECT		Approved	
2	ERPC	ER-I	400KV NAUBATPUR-BALIA-I	6/Nov/22	7:00	12/Nov/22	18:00	D	FOR REMOVAL & FIXING OF AVIATION GLOBULE FOR OPGW ERECTION WORK		Approved	
3	ERPC	ER-I	A/R OF 400KV NAUBATPUR-BALIA-II	6/Nov/22	7:00	12/Nov/22	18:00	D	TO FACILITATE THE SD OF OTHER CKT ON THE SAME TOWER		Approved	
4	ERPC	ER-I	400KV NAUBATPUR-BALIA-II	13/Nov/22	7:00	20/Nov/22	18:00	D	FOR REMOVAL & FIXING OF AVIATION GLOBULE FOR OPGW ERECTION WORK		Approved	
5	ERPC	ER-I	A/R OF 400KV NAUBATPUR-BALIA-I	13/Nov/22	7:00	20/Nov/22	18:00	D	TO FACILITATE THE SD OF OTHER CKT ON THE SAME TOWER		Approved	
6	ERPC	ER-I	400KV BIHARSHARIF-BALIA-I & II TL	20/Nov/22	7:00	24/Nov/22	18:00	D	FOR OPGW CROSSING BETWEEN ARA-DUMRAO TO BIHARSHARIF-BALIA LINE UNDER STRENGTHENING OF OPGW NETWORK IN ER PROJECT		Approved	
7	ERPC	ER-I	A/R OF 765KV GAYA-VARANASI-II	1/Nov/22	7:00	30/Nov/22	18:00	D	FOR OPGW INSTALLATION WORK UNDER STRENGTHENING OF OPGW NETWORK IN ER PROJECT		Approved	
8	ERPC	ER-I	400KV MUZAFFARPUR -GORAKHPUR-II	16/Nov/22	9:00	16/Nov/22	17:30	D	AMP OF LINE BAY AT MUZAFFARPUR		Approved	
9	ERPC	ER-I	765KV GAYA - BALIA -S/C	10/Nov/22	8:00	11/Nov/22	18:00	D	FOR REPLACEMENT OF FLASHED INSULATOR		Approved	
10	ERPC	ER-I	400 KV NAUBATPUR-BALLIA-I	14/Nov/22	8:00	15/Nov/22	18:00	D	FOR REPLACEMENT OF FLASHED INSULATOR		Approved	
11	ERPC	ER-I	A/R OF 400 KV NAUBATPUR-BALLIA-II	14/Nov/22	8:00	15/Nov/22	18:00	D	TO FACILITATE THE SD OF OTHER CKT ON THE SAME TOWER		Approved	
12	ERPC	ER-I	400 KV NAUBATPUR-BALLIA-II	17/Nov/22	8:00	18/Nov/22	18:00	D	FOR REPLACEMENT OF FLASHED INSULATOR		Approved	
13	ERPC	ER-I	A/R OF 400 KV NAUBATPUR-BALLIA-I	17/Nov/22	8:00	18/Nov/22	18:00	D	TO FACILITATE THE SD OF OTHER CKT ON THE SAME TOWER		Approved	
14	ERPC	ER-I	400KV BIHARSHARIF-VARANASI-I	14/Nov/22	8:00	14/Nov/22	18:00	D	FOR REPLACEMENT OF FLASHED INSULATOR		Approved	
15	ERPC	ER-I	400KV BIHARSHARIF-VARANASI-II	15/Nov/22	8:00	15/Nov/22	18:00	D	FOR REPLACEMENT OF FLASHED INSULATOR		Approved	
16	ERPC	ER-I	220KV PUSAULI-KARAMNASA -S/C	4/Nov/22	8:00	5/Nov/22	18:00	D	STRINGING WORK OF 220KV D/C PUSAULI-DURGAWATI TL		Approved	
17	ERPC	ER-I	220KV PUSAULI-KARAMNASA -S/C	10/Nov/22	9:00	10/Nov/22	18:00	D	Main#1 Micom P444 Distance Relay Firmware upgradation and relay testing after upgradation		Approved	
18	ERPC	ER-I	400KV SASARAM VARANASI-S/C	10/Nov/22	9:00	10/Nov/22	18:00	D	CLEANING OF INSULATOR AT VARIOUS LOCATION		Approved	
19	ERPC	ER-I	400KV NORTH BUS - 1 AT PUSAULI	13/Nov/22	9:00	13/Nov/22	18:00	D	AMP	ICT at Sasaram & 765 kv sasaram Fatehpur will be idle charged. To be clubbed with Fatehpur sasaram Diversion work	Approved	ICT at Sasaram & 765 kv sasaram Fatehpur will be idle charged. To be clubbed with Fatehpur sasaram Diversion work
20	ERPC	ER-I	AC FILTER CWC15Q50 OF HVDC PUSAULI	21/Nov/22	9:00	21/Nov/22	17:00	D	AMP		Approved	
21	ERPC	ER-1	400KV-PATNA-BALIA-1 & 2	1/Nov/22	7:00	15/Nov/22	17:30	C	DESTSTRINGING, ERECTION AND STRINGING WORK FOR DIVERSION OF 400KV PATNA BALIA 1&2 LINE.	May be staggered from Naubatpur Balia	Approved	May be staggered from Naubatpur Balia
22	WRPC	POWERGRID_ER-II	800 KV HVDC ALIPURDUAR-AGRA LINE-1	2/Nov/22	9:00	2/Nov/22	17:00	D	Tree cutting between loc. 1288-1295	To be clubbed with NR diversion work from 22nd to 28th Nov	Approved	To be clubbed with NR diversion work from 22nd to 28th Nov
23	WRPC	POWERGRID_ER-II	801 KV HVDC ALIPURDUAR-AGRA LINE-2	3/Nov/22	9:00	3/Nov/22	17:00	D	Tree cutting between loc. 1288-1295	To be clubbed with NR diversion work from 22nd to 28th Nov	Approved	To be clubbed with NR diversion work from 22nd to 28th Nov
24	WRPC	POWERGRID_WR1	800 KV HVDC Bipole-1 Champa Kurekshetra	07.11.2022	9:00	11.11.2022	18:00	C	1. UPGRADATION OF CONTROL SOFTWARE 2. HARDWARE MODIFICATION & INTEGRATION OF BLOCKING FILTER	ATC Curtailment of 2900 MW for one Bipole & 5800 MW for all four pole shutdown	Approved	ATC Curtailment of 2900 MW for one Bipole & 5800 MW for all four pole shutdown
25	WRPC	POWERGRID_WR1	800 KV HVDC Bipole-2 Champa Kurekshetra	09.11.2022	9:00	11.11.2022	18:00	C	1. UPGRADATION OF CONTROL SOFTWARE 2. HARDWARE MODIFICATION & INTEGRATION OF BLOCKING FILTER	ATC Curtailment of 2900 MW for one Bipole & 5800 MW for all four pole shutdown	Approved	ATC Curtailment of 2900 MW for one Bipole & 5800 MW for all four pole shutdown
26	WRPC	POWERGRID_WR1	800 KV HVDC Bipole-1 Champa Kurekshetra	12.11.2022	9:00	15.11.2022	18:00	D	System Test (on load) of link after UPGRADATION of CONTROL SOFTWARE		Approved	
27	WRPC	POWERGRID_WR1	800 KV HVDC Bipole-2 Champa Kurekshetra	12.11.2022	9:00	15.11.2022	18:00	D	System Test (on load) of link after UPGRADATION of CONTROL SOFTWARE		Approved	
28	WRPC	POWERGRID_WR2	765KV-GWALIOR-AGRA-1	1/Nov/22	9:00	7/Nov/22	18:00	D	Tower Strengthening Work.A/R to be kept in non auto mode.		Approved	Dates shall be as according to Main List
29	WRPC	POWERGRID_WR2	765KV-GWALIOR-AGRA-2	8/Nov/22	9:00	15/Nov/22	18:00	D	Tower Strengthening Work.A/R to be kept in non auto mode.		Approved	Dates shall be as according to Main List
30	WRPC	POWERGRID_WR2	765KV-JABALPUR-ORAI-1	1/Nov/22	7:00	30/Nov/22	18:00	D	For OPGW stringing under live line condition. A/R INTO NON AUTO MODE IS REQUIRED.		Approved	subject to Champa-Kurukshetra Outage
31	WRPC	MP_SLDC	220KV-MALANPUR-AURIYA-1	7/Nov/22	9:00	7/Nov/22	17:00	D	FOR LINE MAINTENANCE WORK		Approved	
32	WRPC	MP_SLDC	220KV-MEHGAON-AURIYA-1	11/Nov/22	9:00	11/Nov/22	17:00	D	FOR LINE MAINTENANCE WORK		Approved	

33	WRPC	MP_SLDC	220KV-BHANPURA-MODAK-1	5/Nov/22	8:00	5/Nov/22	18:00	D	FOR LINE MAINTENANCE WORK	NR drawal restriction required up to 150 MW(max)	Approved	NR drawal restriction required up to 150 MW(max).Subject to Rajasthan Consent in real time.
34	WRPC	MP_SLDC	220KV-BHANPURA-RANPUR-1	9/Nov/22	8:00	9/Nov/22	18:00	D	FOR LINE MAINTENANCE WORK	NR drawal restriction required up to 150 MW(max)	Approved	NR drawal restriction required up to 150 MW(max).Subject to Rajasthan Consent in real time.
35	WRPC	MP_SLDC	132KV-SHEOPUR-KHANDAR-2	17/Nov/22	9:00	17/Nov/22	17:00	D	FOR LINE MAINTENANCE WORK		Approved	

**Shutdown Request by NTPC:**

<b>210 MW UNCHAHAR II TPS - UNIT 1</b>			
--	--	--	--

COH for 35 days

Approved in 199th OCC from 26.10.22 to 29.11.22 with consent of UP.  
Although due to some issues involved in capital overhaul, the same is required to be shifted.

**OCC Comments:-**

Shall be availed from 1st Nov 2022 to 5th Dec 22

**Shutdown Request by NTPC:**

<b>Singrauli St-2 PG test of DDCMIS System (Unit# 6 &amp; unit# 7, 500MW Units).</b>	
--	--

Each Unit PG test for unit #6 will take around 2 days. During PG test of load will be reduced as per test procedure.

This test is necessary for providing Grid reliability & System Support as well as checking and ensuring ramping capability of station and healthiness of DDCMIS System.

Tentative schedule for PG Test is planned in the month of November 2022, date of test will be intimated after OCC Consent.

**OCC Comments:-**

Shall be availed after NRLDC consent and prior intimation to constituents.

		From		To				
S.N.	Station	Date	Time	Date	Time	Remarks	S/d Status	OCC Remarks
1	GT-1 at PPS-III, Bawana	5-Nov-2022	0:00	25-Nov-2022	24:00:00	HGPI (Hot Gas Path Inspection)	Approved	Approved by OCC Forum. Subject to consent of Delhi SLDC



**OUTAGE PLANNING TO BE APPROVED IN 200TH OCC MEETING**

**Format I(B):Request For Bus, Bay,ICTs,Reactor,FACTS,FSCs,SVCs etc Outage by Indenting agency to RPC**

Indenting Agency		For the Month	Nov-22	Date	10/13/2022								
Line Details						Proposed Date and Time							
Sl. No.	Name of the Requesting Agency	Voltage Level (kV)	Name of the Element	Owner	Inter-Regional / Intra-Regional	Daily/ Continuous	Reason	From Date	From Time	To Date	To Time	Remarks	OCC Remark
1	LPGCL Lalitpur	765/21 KV	LPGCL Generator Transformer # 1 (765 KV / 21 KV, 3 X 275 MVA)	LPGCL	Intra-Regional	Continuous	Unit#1,GT/UT preventive checks and Oil filtrations	15-Nov-2022	10:00 Hrs.	24-Nov-2022	18:00 Hrs.	LPGCL Unit#1 (660 MW) under shutdown (UPPCL Approved) for Boiler License Renewable from 15-Nov-2022 to 24-Nov-22.	OCC Forum Approved.

S.N.	Station	From		To		Remarks	Remarks	S/d Status	OCC Remarks
		Date	Time	Date	Time				
1	400 केवी राजपुरा-भिवानी लाइन	1-Nov-2022	8:00	15-Nov-2022	18:00	लाइन के टावर संख्या 888-889 के बीच नई रेलवे लाइन महम-हाँसी सेक्शन के निर्माण हेतु बीबीएमबी की 400 केवी राजपुरा-भिवानी विद्युत लाइन की ऊँचाई बढ़ाने का डिपॉज़िट कार्य के लिए (Shutdown being monitored at PMO's Pragati Portal)	Shutdown was approved in 199th OCC for 10.10.2022 to 21.10.2022 (cont. basis), however could not be availed due issue in forest clearance of ROW by Railways	Approved	Subject to Punjab consent
2	220 केवी Panipat-Narela लाइन-3	1-Nov-2022	8:00	7-Nov-2022	18:00	टावर नं 11-12 के बीच से एनएचएआई द्वारा सडक के निर्माण के लिए - Shifting of Tower no. 11-12		Approved	OCC Forum Approved

S. N.	OCC NO.	Requester	Element Name	Continuous/Daily	Reason	From	To	OCC Remarks
1	200	Koteshwar HEP	Bus Coupler	Continuous	Condition Monitoring and Health Assessment of Bus Coupler by CPRI	07/11/2022, (9:00 Hrs)	07/11/2022, (18:00 Hrs)	Approved
2	200	Koteshwar HEP	400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) Line-2	Continuous	Condition Monitoring and Health Assessment of CB of 400 kV Line-2 by CPRI	08/11/2022, (9:00 Hrs)	08/11/2022, (16:00 Hrs)	Approved

Sl. No	Name of requesting Agency	Voltage Level (kV)	From Substation	To Substation	Owner	Ckt ID	Inter Regional / Intra Regional	Daily / Continuous	Reason	Proposed date and Time				OCC Remarks
										From Date	From Time	To date	To Time	
1	Transmission Line	400	Wangtoo (HEP.)	Jhakri (HEP.)	JSWHEL	I	Intra Regional	Daily	Cutting of tree and checking / tightening of all bolt & nuts of hardware fittings, dead end jumpers, bundle spacers and terminal conductor of all three phases above waist level at tower no. 45 - 92.	02.11.2022	09:00 Hrs	19.11.2022	17:00 Hrs	Approved
2	Transmission Line	400	Wangtoo (HEP.)	Jhakri (HEP.)	JSWHEL	II	Intra Regional	Daily	<b>Auto Reclose OFF, CKT-II</b> during line maintenance work	02.11.2022	09:00 Hrs	19.11.2022	17:00 Hrs	Approved
3	Transmission Line	400	Wangtoo (HEP.)	Jhakri (HEP.)	JSWHEL	II	Intra Regional	Daily	Cutting of tree and checking / tightening of all bolt & nuts of hardware fittings, dead end jumpers, bundle spacers and terminal conductor of all three phases above waist level at tower no. 67 - 106.	15.11.2022	09:00 Hrs	29.11.2022	17:00 Hrs	Approved
4	Transmission Line	400	Wangtoo (HEP.)	Jhakri (HEP.)	JSWHEL	I	Intra Regional	Daily	<b>Auto Reclose OFF, CKT-I</b> during line maintenance work	15.11.2022	09:00 Hrs	29.11.2022	17:00 Hrs	Approved

		From		To			
S.N.	Station	Date	Time	Date	Time	Remarks	OCC Remarks
1	400 kV Tehri-KPS Line-1	9-Nov-2022	9:00	9-Nov-2022	16:00	To conduct test on Generator, Generator Transformer, LA, CVT etc..	APPROVED
2	400 kV Tehri-KPS Line-2	9-Nov-2022	9:00	10-Nov-2022	16:00	To conduct test on Generator, Generator Transformer, LA, CVT etc..	APPROVED

		From		To				
S.N.	Station	Date	Time	Date	Time	Remarks	S/d Status	OCC Remarks
1	Bay-206 (Lahal Buddhil Line-1)	1-Nov-2022	7:00	1-Nov-2022	19:00	<b>For periodic testing activities at Lahal Sub-Station</b>	Approved	OCC Forum Approved.

S.No.	Name	Date		Timings		Type of Shutdown	Reason	NLDC Remarks	OCC Remarks
		From	To	From	To				
1	765 KV S/C Anta-phagi line CKT 1	27.10.2022	17.11.2022	8:00	17:00	Continous basis	To complete shifing,erection and stringing work of new towers of 765 KV S/C Anta-phagi line CKT 1 of deposit work of NHAI for construction of Eight lane access controlled expressway from Hardeoganj village near indergarh to majaor bridge on mej river section of Dehli -vadodara green field allignment under bharatmala pariyojna in state of rajasthan.A&FS issued by SE P&P,Jaipur vide order No RVPN/SE(P&P)/XEN-I/AE-1/F.359/21-22/06/D. 108 Dt 23.04.2021.Supervision charges(50%) & Shut down charges deposited by Ms NHAI vide A-9 No700000183 and amount deposit slip of Rs 59,24,301 including shutdown charges.	Subjected to Rajasthan consent	Can be availed subject to real time conditions. Conditionally approved.

**LIST OF ADDITIONAL SHUTDOWNS PROPOSED FOR APPROVAL IN OCC-200th MEETING**

S.No	ELEMENTS	OWNER	MODE	DURATION				PURPOSE	Remarks	NLDC/ RLDC Remarks	OCC Remarks
				FROM		TO					
				DATE	TIME	DATE	TIME				
<b>765kV/400kV Lines</b>											
1	765KV Agra-Jhatikra	PGCIL	Cont..	03.11.2022	9:00	05.11.2022	18:00	For over Head Crossing of 765 KV D/C (Hexa) Sikar-II-Aligarh Transmission line(Under Construction)		Before charging of line all FTC procedures shall be followed. EI approval, PTCC approval to be submitted before charging of line .	Approved.May be clubbed with Agra-Jhatikara line diversion work
2	765KV Gr. Noida-Hapur Line	PGCIL	Cont..	01.11.2022	9:00	08.11.2022	18:00	For LILO/Stringing work of under construction LILO line under PMSTL Project.		All other lines at Gr Noida to be in service. 765/400 ICT at Hapur, 765 kV Bus SD may be clubbed.	Approved.All necessary documents shall be submitted before line charging.
3	400 KV Zerda -Kankroli	PGCIL	Daily	28.11.2022	9:00	28.11.2022	18:00	Line maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn,jumper, string Hook etc		Subjected to WRPC Consent.	Subjected to WRPC Consent.
4	400 KV Zerda -Bhinmal	PGCIL	Daily	29.11.2022	8:00	29.11.2022	18:00	Line maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn,jumper, string Hook etc		Subjected to WRPC Consent. ATC curtailment of 2000 MW in NR Export. To be facilitated in non solar hours	Subjected to WRPC Consent. ATC curtailment of 2000 MW in NR Export. To be facilitated in non solar hours
5	400 KV BASSI-BHIWADI line	PGCIL	Cont..	08.11.2022	9:00	10.11.2022	18:00	For overhead crossing of 765kV D/C Sikar-II Aligarh Transmission Line ( Under Construction )			Approved subject to no other s/d WILL BE GIVEN AT BOTH END IN THIS PERIOD.
6	400KV KNP-BLBGARH-I	PGCIL	Cont..	12.11.2022	9:00	14.11.2022	18:00	For overhead crossing of 765kV D/C Sikar-II Aligarh Transmission Line ( Under Construction )			Approved
7	400KV Dadri-Panipat-1 Line	PGCIL	Daily	15.11.2022	8:00	16.11.2022	18:00	Line maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn,jumper, string Hook etc			Approved
<b>400KV Bus</b>											
1	400 KV BUS-1 Bhinmal	PGCIL	DAILY	15.11.2022	08:00 Hrs	15.11.2022	18:00 Hrs	For AMP Work			Approved
2	400 KV BUS-2 Bhinmal	PGCIL	DAILY	16.11.2022	08:00 Hrs	16.11.2022	18:00 Hrs	For AMP Work			Approved
<b>HVDC Filter bank/400/220kV Bays</b>											
1	400 KV 230 MVAR Filter Bank No Z1 at DADRI(PG)	PGCIL	DAILY	01.11.2022	08:00 Hrs	01.11.2022	18:00 Hrs	For FILTER BANK equipment AMP work	Shutdown of filter bank 1 is to be clubbed with shutdown of Pole 2 of Rihand Dadri HVDC Bipole link.	SD to be clubbed with Pole Outage	Approved.SD to be clubbed with Pole Outage



2	400 KV 230 MVAR Filter Bank No Z2 at DADRI(PG)	PGCIL	DAILY	27.10.2022	08:00 Hrs.	27.10.2022	18:00 Hrs	For FILTER BANK equipment AMP work	Shutdown of filter bank 2 is to be clubbed with shutdown of Pole 1 of Rihand Dadri HVDC Bipole link.	SD to be clubbed with Pole Outage	Approved.SD to be clubbed with Pole Outage
3	400 KV 230 MVAR Filter Bank No Z3 at DADRI(PG)	PGCIL	DAILY	03.11.2022	08:00 Hrs	03.11.2022	18:00 Hrs	For FILTER BANK equipment AMP work	Shutdown of filter bank 3 is to be clubbed with shutdown of Pole 2 of Rihand Dadri HVDC Bipole link.	SD to be clubbed with Pole Outage	Approved.SD to be clubbed with Pole Outage
4	400kV GIS Bay - T/bay 438 of Jind line-1/ACF-6 at Kurukshetra	PGCIL	Continu.	14.11.2022	8:00	16.11.2022	18:00	For 400kV GIS CB rectification works			Approved
5	400kV GIS Bay -T/bay 408 of Jalandhar line/ACF-1 at Kurukshetra	PGCIL	Continu.	28.11.2022	8:00	30.11.2022	18:00	For 400kV GIS CB rectification works			Approved
6	400 KV DC BAREILY-MEERUT LINE	PGCIL	DAILY	4.11.2022	8:00	05.11.2022	17:00	Construction of 400 KV D/C Muradnagar-Simbhawali Transmission Line Transmission Line(under PMSTL TBCB project)	Span : 50/0 - 51/0 stringing of 400 KV D/C MURADNAGAR-SIMBHAVALI LINE		Approved
7	400 KV DC HAPUR - ATOR LINE	PGCIL	DAILY	2.11.2022	8:00	3.11.2022	17:00	Construction of 400 KV D/C Muradnagar-Simbhawali Transmission Line Transmission Line(under PMSTL TBCB project)	Span :36A/0 - 36B/0 stringing of of 400 KV D/C MURADNAGAR-SIMBHAVALI LINE		Approved.Can be taken up provided no other S/D should be availed in that pocket.

**POWERGRID NORTHERN REGION-II**

**SUBJECT :- SD REQUEST FOR TRANSMISSION ELEMENTS for 200th OCC MEETING**

S.N.	Details of Transmission Element		Category of element	DURATION				Daily/Continuous	Reason	OCC Remark
	Voltage level (KV)	NAME OF THE ELEMENT AND SUBSTATION		FROM		TO				
				DATE	TIME	DATE	TIME			
<b>X-2</b>	<b>For construction activity</b>									
	400kV	400KV Dulhasti Kishenpur Ckt-II Non Auto	A	21.10.2022	09:00AM	31.11.2022	04.00PM	D	To complete offline activities for stringing on Circuit 2.	Approved
<b>X-3</b>	<b>For O&amp;M activity</b>									
1	400kV	400kV Banala Hamirpur TL	A	01.11.2022	09:00 HRS	07.11.2022	18:00 HRS	DAILY	For replacement of disc insulator with CLR polymer insulators with non auto of 400kV Banala Amritsar TL & 400kV Hamirpur Jalandhar TL	Approved
2	400kV	400kV Hamirpur Jalandhar TL	A	08.11.2022	09:00 HRS	10.11.2022	18:00 HRS	DAILY	For replacement of disc insulator with CLR polymer insulators with non auto of 400kV Banala Hamirpur TL & 400kV 400kV Banala Amritsar TL	Approved

**FORMAT I(A): REQUEST FOR TRANSMISSION ELEMENT OUTAGE TO RPC**

**( SHUTDOWNS)**

INDENTING AGENCY		PGCIL, CPCC (NR-III),Lucknow			FOR THE MONTH		NOV'22		REASON	DATE		DD:MM:YYYY		NLDC/RLDC Remarks	OCC Remarks
S.N.	NAME OF REQUESTING AGENCY	LINE DETAILS						DAILY/CONTINUOUS		PROPOSED DATE AND TIME					
		VOLT LEVEL (KV)	FROM S/S	TO S/S	OWNER	CKT ID	INTER/ INTRA REGIONAL			FROM		TO			
										DATE	TIME	DATE	TIME		
1	POWERGRID WR-2	400	VINDHYACHAL(PS)	RIHAND	POWERGRID	1	INTER	DAILY	Line AMP works. A/R off of Ckt 2 and Dia to be Kept open at both ends.	16-Nov-2022	9:00	16-Nov-2022	18:00	May be clubbed with Unit outage at Rihand 3	Approved.May be clubbed with Unit outage at Rihand 3
2	POWERGRID WR-2	400	VINDHYACHAL(PS)	RIHAND	POWERGRID	2	INTER	DAILY	Line AMP works. A/R off of Ckt 1 and Dia to be Kept open at both ends.	17-Nov-2022	9:00	17-Nov-2022	18:00	May be clubbed with Unit outage at Rihand 3	Approved.May be clubbed with Unit outage at Rihand 3
3	POWERGRID	800	CHAMPA	KURUKSHETRA	POWERGRID	1	INTER	CONTINUOUS	Diversion work due to infringement of rail network of Jawaharpur Thermal Power Plant	07.11.2022	8:00	11.11.2022	18:00	ATC Curtailment of 5800 MW for all 4 pole outage. Subjected to WRPC Consent	Approved.Already discussed in Main list
4	POWERGRID	800	CHAMPA	KURUKSHETRA	POWERGRID	2	INTER	CONTINUOUS	Diversion work due to infringement of rail network of Jawaharpur Thermal Power Plant	07.11.2022	8:00	11.11.2022	18:00	ATC Curtailment of 5800 MW for all 4 pole outage. Subjected to WRPC Consent	Approved.Already discussed in Main list
5	POWERGRID	800	CHAMPA	KURUKSHETRA	POWERGRID	3	INTER	CONTINUOUS	Diversion work due to infringement of rail network of Jawaharpur Thermal Power Plant	07.11.2022	8:00	11.11.2022	18:00	ATC Curtailment of 5800 MW for all 4 pole outage. Subjected to WRPC Consent	Approved.Already discussed in Main list
6	POWERGRID	800	CHAMPA	KURUKSHETRA	POWERGRID	4	INTER	CONTINUOUS	Diversion work due to infringement of rail network of Jawaharpur Thermal Power Plant	07.11.2022	8:00	11.11.2022	18:00	ATC Curtailment of 5800 MW for all 4 pole outage. Subjected to WRPC Consent	Approved.Already discussed in Main list
7	POWERGRID	400	Jehta (UPPTCL)	Unnao (UPPTCL)	POWERGRID	I	INTRA	CONTINUOUS	Diversion of Line due to construction of Gagna Expressway being constructed by UPEIDA.	18.11.2022	8:00	27.11.2022	17:00		Approved
8	POWERGRID	400	Jehta (UPPTCL)	Unnao (UPPTCL)	POWERGRID	II	INTRA	CONTINUOUS	Diversion of Line due to construction of Gagna Expressway being constructed by UPEIDA.	18.11.2022	8:00	27.11.2022	17:00		Approved
9	POWERGRID	400	POWERGRID (Lucknow 765)	Kanpur (GIS)	POWERGRID	I	INTRA	CONTINUOUS	Diversion of Line due to construction of Gagna Expressway being constructed by UPEIDA.	30.11.2022	8:00	09.12.2022	17:00		Approved

10	POWERGRID	400	POWERGRID (Lucknow 765)	Kanpur (GIS)	POWERGRID	II	INTRA	CONTINUOUS	Diversion of Line due to construction of Gagna Expressway being constructed by UPEIDA.	30.11.2022	8:00	09.12.2022	17:00	Approved
<b>(PLANNED SHUT DOWNS)</b>														
<b>INDENTING AGENCY</b>			PGCIL, CPCC (NR-III), LUCKNOW		<b>FOR THE MONTH of NOV'22</b>			<b>DATE</b>		<b>DD:MM:YYYY</b>		<b>NLDC/RLDC Remarks</b>	<b>OCC Remarks</b>	
<b>S.N</b>	<b>NAME OF REQUESTING AGENCY</b>	<b>EQUIPMENT DETAILS</b>					<b>DAILY/ CONTINUOUS</b>	<b>Reason</b>	<b>PROPOSED DATE AND TIME</b>					
		<b>VOLT LEVEL (KV)</b>	<b>NAME OF ELEMENTS (ICT, B/R, SVC, Bays, etc)</b>	<b>OWNER</b>	<b>INTER/ INTRA REGION</b>	<b>FROM</b>			<b>TO</b>					
						<b>DATE</b>			<b>TIME</b>	<b>DATE</b>	<b>TIME</b>			
1	POWERGRID	400 KV	400 KV BUS-I at Aligarh S/S	POWERGRID	INTRA	Continuous	For internal inspection of CB and BUS ducts	02.11.2022	9:00	04.11.2022	18:00	approved		
2	POWERGRID	400 KV	400 KV BUS-II at Aligarh S/S	POWERGRID	INTRA	Continuous	For internal inspection of CB and BUS ducts	08.10.2022	9:00	10.10.2022	18:00	approved		
3	POWERGRID	765 KV	765kV Bus-2 at Orai S/S	POWERGRID	INTRA	DAILY	AMP Work	17/11/22	9:00	17/11/22	18:00	In Case of tripping of Bus 1 3000-3500 MW curtailment	approved	
4	POWERGRID	220KV	W2.W8.Q1_220kV ICT 2 at AGRA	POWERGRID	Inter Region	Daily	AMP of CB's and isolators	11/2/2022	09:00	11/2/2022	18:00	May be clubbed with AGRA-BNC diversion work	approved	
5	POWERGRID	220KV	220KV Transfer Bus Coupler at AGRA	POWERGRID	Inter Region	Daily	AMP of CB's and CT's W2.W4.Q12.Q11 Misalignment to be rectified.	11/1/2022	09:00	11/1/2022	18:00	May be clubbed with AGRA-BNC diversion work	approved	
6	POWERGRID	220KV	W2.W3.Q1_ bay of 220kV ICT 1 at AGRA	POWERGRID	Inter Region	Daily	AMP of CB's and CT's	11/3/2022	09:00	11/3/2022	18:00	May be clubbed with AGRA-BNC diversion work	approved	
7	POWERGRID	400KV	433 ICT 2 Main Bay at AGRA	POWERGRID	Inter Region	Daily	AMP of CB's and CT's.	11/5/2022	09:00	11/5/2022	18:00	May be clubbed with AGRA-BNC diversion work	approved	
8	POWERGRID	400KV	W1 W12 Q2 Filter 3 & 4 Tie Bay at AGRA	POWERGRID	Inter Region	Daily	AMP of CB's and CT's.	11/7/2022	09:00	11/7/2022	18:00	May be clubbed with AGRA-BNC diversion work	approved	
9	POWERGRID	BANK	AC Z4 Filter bank Main Bay Bus1A (W1.W12.Q3) at AGRA	POWERGRID	Inter Region	Daily	AMP of CB's and CT's.	11/9/2022	09:00	11/9/2022	18:00	May be clubbed with AGRA-BNC diversion work	approved	
10	POWERGRID	400KV	W1 W18 Q2 Pole 1 Converter TFR Tie Bay	POWERGRID	Inter Region	Daily	AMP of CB's and CT's.	11/11/2022	09:00	11/11/2022	18:00	May be clubbed with AGRA-BNC diversion work	approved	

11	POWERGRID	BANK	AC FILTER Sub bank Z1:Z2 at AGRA	POWERGRID	Inter Region	Daily	AMP of CB's and CT's.	11/12/2022	09:00	11/12/2022	18:00	May be clubbed with AGRA-BNC diversion work	approved
12	POWERGRID	BANK	AC FILTER Sub bank Z1:Z4 at AGRA	POWERGRID	Inter Region	Daily	AMP of CB's and CT's.	11/14/2022	09:00	11/14/2022	18:00	May be clubbed with AGRA-BNC diversion work	approved
13	POWERGRID	BANK	AC FILTER Sub bank Z4:Z1 at AGRA	POWERGRID	Inter Region	Daily	AMP of CB's and CT's.	11/16/2022	09:00	11/16/2022	18:00	May be clubbed with AGRA-BNC diversion work	approved
14	POWERGRID	BANK	AC FILTER Sub bank Z4:Z2 at AGRA	POWERGRID	Inter Region	Daily	AMP of CB's and CT's.	11/18/2022	09:00	11/18/2022	18:00	May be clubbed with AGRA-BNC diversion work	approved
15	POWERGRID	BANK	AC FILTER Sub bank Z4:Z3 at AGRA	POWERGRID	Inter Region	Daily	AMP of CB's and CT's.	11/21/2022	09:00	11/21/2022	18:00	May be clubbed with AGRA-BNC diversion work	approved
16	POWERGRID	BANK	AC FILTER Sub bank Z4:Z4 at AGRA	POWERGRID	Inter Region	Daily	AMP of CB's and CT's.	11/23/2022	09:00	11/23/2022	18:00	May be clubbed with AGRA-BNC diversion work	approved
17	POWERGRID	220KV	W2.W6.Q1_Bharatpur bay at AGRA	POWERGRID	Inter Region	Daily	AMP of CB's and CT's.	11/25/2022	09:00	11/25/2022	18:00	May be clubbed with AGRA-BNC diversion work	approved
18	POWERGRID	220KV	W2.W7.Q1_Sikandra bay at AGRA	POWERGRID	Inter Region	Daily	AMP of CB's and CT's.	11/29/2022	09:00	11/29/2022	18:00	May be clubbed with AGRA-BNC diversion work	approved
19	POWERGRID	400KV	499 Agra(PG)-Agra(UP-Pilipokhar) Main Bay 499 at Pilipokhar end	POWERGRID	Inter Region	Daily	AMP Works.	11/3/2022	09:00	11/3/2022	18:00		approved

**ADDITIONAL OUTAGE PROPOSAL  
(PLANNED SHUT DOWNS)**

INDEXING	PGCIL, CPCC (NR-III), LUCKNOW	FOR THE MONTH			Nov-22	DATE				OCC Remarks
		S.N	NAME OF ELEMENTS (ICT, B/R, SVC, Bays, etc)	OWNER	INTER/ INTRA REGION	DAILY/ CONTINUOUS	Reason	PROPOSED DATE AND TIME		
FROM								TO		
						DATE	TIME	DATE	TIME	
1	±800kV HVDC APD-Agra Pole 4	POWERGRID	Inter Region	Daily	AMP for replacement of cable coming from density guard-2 of GGFL800 wall Bushing	11/2/2022	09:00	11/2/2022	13:00	Approved
2	±800kV HVDC BNC-Agra Pole 2	POWERGRID	Inter Region	Daily		11/2/2022	09:00	11/2/2022	13:00	Approved
3	EAST SIDE FILTER BUS AT PUSAULI(SASARAM)	POWERGRID	Inter Region	Daily	For erection of gantry tower for construction of 02 nos 220 KV new GIS bays by ER1.	10/21/2022	09:00	10/21/2022	13:00	Approved
4	EAST SIDE FILTER BUS AT PUSAULI(SASARAM)	POWERGRID	Inter Region	Daily	For erection of gantry tower for construction of 02 nos 220 KV new GIS bays by ER1.	10/23/2022	09:00	10/23/2022	13:00	Approved

**ADDITIONAL OUTAGE PROPOSAL**  
**FORMAT I(A): REQUEST FOR TRANSMISSION ELEMENT OUTAGE TO RPC**

<b>(PLANNED SHUTDOWNS)</b>													
<b>INDENTING AGENCY</b>	<b>PGCIL, CPCC (NR-III),Lucknow</b>			<b>FOR THE MONTH</b>		<b>Nov-22</b>		<b>REASON</b>	<b>DATE</b>		<b>DD:MM:YYYY</b>		<b>OCC Remarks</b>
<b>S.N.</b>	<b>LINE DETAILS</b>						<b>DAILY/ CONTINUOUS</b>		<b>PROPOSED DATE AND TIME</b>				
	<b>VOLT LEVEL (KV)</b>	<b>FROM S/S</b>	<b>TO S/S</b>	<b>OWNER</b>	<b>CKT ID/ Pole</b>	<b>INTER/ INTRA</b>			<b>FROM</b>		<b>TO</b>		
									<b>DATE</b>	<b>TIME</b>	<b>DATE</b>	<b>TIME</b>	
1	765	Agra	Gwalior	PG	II	INTER	C	For restoration of damaged tower no 248 (D+18 Delta type) by WR2	20.10.2022	8:00	09.11.2022	18:00	Approved. 800MW cultailment in ATC-TTC
2	220	220kV Dhauliganga (NHPC) SS	400/220KV Bareilly(UP) SS	PG	I	INTRA	C	For commissioning of New 400/220kV Jauljivi S/S	10.11.2022	8:00	13.11.2022	17:00	OCC Forum Approved.
3	220	220kV Dhauliganga (NHPC) SS	220kV Pithoragarh SS	PG	I	INTRA	C	For commissioning of New 400/220kV Jauljivi S/S	14.11.2022	8:00	18.11.2022	17:00	OCC Forum Approved.
4	220	220kV Dhauliganga (NHPC) SS	400/220KV Bareilly(UP) SS	PG	I	INTRA	C	For commissioning of New 400/220kV Jauljivi S/S	19.11.2022	8:00	23.11.2022	17:00	OCC Forum Approved.
5	220	220kV Pithoragarh SS	400/220KV Bareilly(UP) SS	PG	I	INTRA	C	For commissioning of New 400/220kV Jauljivi S/S	24.11.2022	8:00	26.11.2022	17:00	OCC Forum Approved.